

PROJECT NO.: TCS/00512/09

DSD CONTRACT NO. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

SOK KWU WAN PORTION AREA Quarterly Environmental Monitoring and Audit (EM&A) Summary Report No.Q4 (May to July 2011)

PREPARED FOR LEADER CIVIL ENGINEERING CORPORATION LIMITED

Quality Index Date	Reference No.	Prepared By	Certified By		
26 September 2011	TCS00512/09/600/R0318v2	Auch	am		
		Nicola Hon	T.W. Tam		
		Environmental Consultant	Environmental Team Leader		

VersionDateDescription11 September 2011First submission226 September 2011Amended against IEC's comments on 14 September 2011

Scott Wilson CDM Joint Venture

Chief Engineer/Harbour Area Treatment Scheme Drainage Services Department 5/F Western Magistracy 2A Pok Fu Lam Road Hong Kong Your reference:

Our reference:

ence: 05117/6/16/381440

Date:

26 September 2011

Attention: Mr. C K Au

BY FAX ONLY

Dear Sirs,

Contract No. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Sok Kwu Wan Portion Area Quarterly EM&A Summary Report No.Q4 (May 2011 to July 2011)

We refer to the Environmental Permit (EP-281/2007/A) and the email from the Environmental Team, Action-United Environmental Services and Consulting (AUES) with the revised report for the captioned project, dated 26 September 2011. We do not have further comment and have verified the captioned report.

Yours faithfully SCOTT WILSON CDM JOINT VENTURE

Rodney lp

ICWR/SLSY/ecwc

cc Leader Civil Engineering AUES ER/LAMMA CDM (Attn: Mr Vincent Chan) (Attn: Mr T.W. Tam) (Attn: Mr Neil Wong) (Attn: Mr Mark Sin)



EXECUTIVE SUMMARY

ES.01 This is the 4th Quarterly EM&A summary report for Sok Kwu Wan Portion Area under the Project, which covering the construction period from 1 May to 31 July 2011.

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	153
Air Quality	24-hour TSP	39
Construction Noise	Leq (30min) Daytime	68
Water Quality	Marine Water Sampling	4
Inspection / Audit	ET Regular Environmental Site Inspection	13

ES.03 As informed by the Contractor, the marine work of outfall construction has been commenced on 19 July 2011 and therefore water quality monitoring was required in this Reporting Period.

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.04 In this Reporting Period, no exceedance in air quality, construction noise and marine water quality monitoring were recorded. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Monitoring	Action Limit Level			Event & Acti	on
Issues	Parameters			NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0		
Air Quality	24-hour TSP	0	0	0		
Construction Noise	Leq _{30min} Daytime	0	0	0		
	DO	0	0	0		
Water Quality	Turbidity	0	0	0		
	SS	0	0	0		

Note: NOE – Notification of Exceedance

ENVIRONMENTAL COMPLAINT

ES.05 No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Departing David	Environmental Complaint Statistics						
Reporting Period	Frequency	Cumulative	Complaint Nature				
1–31 May 2011	0	0	NA				
1– 30 June 2011	0	0	NA				
1–31 July 2011	0	0	NA				

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.06 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Don ontin a Donio d	Environmental Summons Statistics						
Reporting Period	Frequency	Cumulative	Complaint Nature				
1–31 May 2011	0	0	NA				
1– 30 June 2011	0	0	NA				
1-31 July 2011	0	0	NA				



Depenting Devied	Environmental Prosecution Statistics						
Reporting Period	Frequency Cumulative		Complaint Nature				
1–31 May 2011	0	0	NA				
1– 30 June 2011	0	0	NA				
1-31 July 2011	0	0	NA				

REPORTING CHANGE

ES.07 There are no reporting changes in this Reporting Period.

SITE INSPECTION BY EXTERNAL PARTIES

ES.08 No site inspection was undertaken by external parties i.e. EPD or AFCD within the Reporting Period.

FUTURE KEY ISSUES

- ES.09 During wet season, muddy water and other water quality pollutants via site surface water runoff into the sea body within Fish culture zone at Picnic Bay and the Secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.
- ES.10 Moreover, special attention should be also paid on the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.



TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	Project Background	1
1.2	Report Structure	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1	Project Organization and Management Structure	2
2.2	Construction Progress	2
2.3	Summary of Environmental Submissions	2
3 3.1 3.2 3.3 3.4 3.5 3.6 3.7 3.8	SUMMARY OF MONITORING REQUIREMENTS Environmental Aspect Monitoring Locations Monitoring Frequency and Period Monitoring Equipment Equipment Calibration Meteorological Information Data Management and Data QA/QC Control Determination of Action/Limit (A/L) Levels	3 3 4 5 6 6 6 7
4 4.1 4.2 4.3 4.4	IMPACT MONITORING RESULTS Results of Air Quality Monitoring Results of Construction Noise Monitoring Results of Marine Water Quality of Monitoring Ecological Monitoring	8 8 9 10
5	WASTE MANAGEMENT	11
5.1	Records of Waste Quantities	11
6	SITE INSPECTION	12
7	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	14
7.1	Environmental Complaint, Summons and Prosecution	14
8	IMPLEMENTATION STATUS OF MITIGATION MEASURES	15
9	CONCLUSIONS AND RECOMMENTATIONS	21
9.1	Conclusions	21
9.2	Recommendations	21



LIST OF APPENDIX

Appendix A	Site Layout Plan – Sok Kwu Wan Portion Area
Appendix B	Organization Structure and Contact Details of Relevant Parties
Appendix C	Master and Three Months Rolling Construction Programs
Appendix D	Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)
Appendix E	Graphical Plots of Impact Monitoring (Air Quality/ Construction Noise /Marine Water Quality)
Appendix F	Meteorological Information
Appendix G	Monthly Summary Waste Flow Table

LIST OF TABLES

- Table 2-1Status of Environmental Licenses and Permits
- Table 3-1
 Summary of the Air and Noise monitoring parameters of EM&A Requirements
- Table 3-2Location of Air Quality Monitoring Station
- Table 3-3
 Location of Construction Noise Monitoring Station
- Table 3-4
 Location of Marine Water Quality Monitoring Station
- Table 3-5
 Action and Limit Levels for Air Quality Monitoring
- Table 3-6
 Action and Limit Levels for Construction Noise
- Table 3-7
 Action and Limit Levels for Marine Water Quality Monitoring
- Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results
- Table 4-2Summary of Construction Noise Monitoring Results
- Table 4-3Summary of Water Quality Exceedances
- Table 5-1Summary of Quantities of Inert C&D Materials
- Table 5-2Summary of Quantities of C&D Wastes
- Table 6-1Site Observations
- Table 7-1
 Statistical Summary of Environmental Complaints
- Table 7-2
 Statistical Summary of Environmental Summons
- Table 7-3
 Statistical Summary of Environmental Prosecution
- Table 8-1Environmental Mitigation Measures



1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the Contract DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwn Wan (the Project) by the Drainage Services Department (DSD) on 4 May 2010. The Project is part of an overall plan approved under a statutory EIA for Outlying Islands Sewerage Stage 1 Phase 2 Package J Sok Kwu Wan Sewage Collection and Treatment (Register No. AEIAR-075/2003) and Disposal Facilities and Outlying Islands Sewerage Stage 1 Phase 1 Package C Yung Shue Wan Sewage Treatment Works and Outfall (Register No. EIA-124/BC). The Environmental Permit No. EP-281/2007 and EP-282/2007 for the Project have been obtained by the DSD on 29 June 2007 for the relevant works. After July 2009, EP-281/2007/A stead EP-281/2007 is EP for Sok Kwu Wan relevant Works.
- 1.02 The Project involves construction of sewage treatment works at Sok Kwu Wan and Yung She Wan with a capacity of $1,430m^3/day$ and $2,850m^3/day$ respectively to provide secondary treatment, construction of 2 pumping stations at Sok Kwu Wan and 1 pumping station at Yung Shue Wan, construction of submarine outfall from the coastline and lying of underground sewerage pipeline. The site layout plan for the captioned work under the Project is showing in *Appendix A*.
- 1.03 According to the Particular Specification (PS) and *Appendix 25* of the Project, Leader should establish an Environmental Team to implement the environmental monitoring and auditing works to fulfill the requirements as stipulated in the Environmental Monitoring and Audit (EM&A) Manuals.
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by Leader as the ET to implement the relevant EM&A program. Organization chart of the Environmental Team for the Project is shown in *Appendix B*. For ease of reporting, the proposed EM&A programme for baseline and impact monitoring is spilt to following two stand-alone parts:
 - (a) Proposed EM&A Programme for Baseline and Impact Monitoring Sok Kwu Wan (under EP No. 281/2007/A varied on 23 September 2009)
 - (b) Proposed EM&A Programme for Baseline and Impact Monitoring Yung Shue Wan (under EP No. 282/2007)
- 1.05 This is the 4th Quarterly EM&A Summary report for Sok Kwu Wan Portion Area presenting the monitoring results and inspection findings for the reporting period from 1 May to 31 July 2011.

1.2 REPORT STRUCTURE

The Quarterly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

- SECTION 1 INTRODUCTION
- SECTION 2 SUMMARY OF IMPACT ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS
- SECTION 3 MONITORING RESULTS AND BREACHES OF ENVIRONMENTAL QUALITY CRITERIA
- SECTION 4 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- SECTION 5 CONCLUSION



2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.01 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

2.2 CONSTRUCTION PROGRESS

2.02 The master and three month rolling construction programs are enclosed in *Appendix C* and the major construction activities undertaken in this quarter are listed below:-

1 to 31 May 2011

- Footpath Diversion adjacent to SKW Sewage Treatment Works
- Construction for pumping station no.1 & 2
- Construction of the rising main
- Rock slope cutting works

1 to 30 June 2011

- Footpath Diversion adjacent to SKW Sewage Treatment Works
- Construction for pumping station no.1 & 2
- Construction of the rising main
- Rock slope cutting works

1 to 31 July 2011

- Construction for pumping station no.1 & 2
- Construction of the rising main
- Rock slope cutting works

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Month is presented in *Table 2-1*.

 Table 2-1
 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air pollution Control (Construction Dust) Regulation	Notified EPD on 19 May 2010
		Ref.: 317486
2	Chemical Waste Producer Registration	Issued on 8/6/2010
		WPN 5213-912-L2720-01
3	Water Pollution Control Ordinance	Approved on 29/9/2010
		Valid to: 30/09/2015
		Licence no.: WT00007567-2010
4	Billing Account for Disposal of Construction Waste	Issued on 26 May 2010
		A/C No: 7010815
5	Construction Noise Permit	Permit no. GW-RS044-11
		Valid from: 7 Feb 2011
		Until: 6 Aug 2011



3 SUMMARY OF MONITORING REQUIREMENTS

3.1 ENVIRONMENTAL ASPECT

- 3.01 The EM&A baseline monitoring program cover the following environmental issues:
 - Air quality;
 - Construction noise; and
 - Marine water quality.
- 3.02 The ET implements the EM&A programme in accordance with the aforementioned requirements. Detailed air quality, construction noise and water quality of the EM&A program are presented in the following sub-sections.
- 3.03 A summary of the Air, Noise and Marine Water monitoring parameters is presented in *Table 3-1*:

Table 3-1	Summary	of	the	Air	and	Noise	monitoring	parameters	of	EM&A
	Requireme	nts								

Environmental Issue	Parameters					
Air Quality	 1-hour TSP Monitoring by Real-Time Portable Dust Meter; and 24-hour TSP Monitoring by High Volume Air Sampler. 					
Noise	 Leq (30min) during normal working hours; and Leq (15min) during Restricted Hours. 					
Marine Water Quality	 In-situ Measurements Dissolved Oxygen Concentration (mg/L); Dissolved Oxygen Saturation (%); Turbidity (NTU); pH unit; Salinity (ppt); Water depth (m); and Temperature (°C). Laboratory Analysis Suspended Solids (mg/L) 					

3.2 MONITORING LOCATIONS

Air Quality

3.04 Three air monitoring stations: AM1, AM2 and AM3 were designated in the *EM&A Manual Section 2.5.* The detailed air monitoring stations is described in *Table 3-2* and graphical is shown in *Appendix D*.

Table 3-2Location of Air Quality Monitoring Station

Sensitive Receiver	Location
AM1	Squatter house in Chung Mei Village
AM2	Squatter house in Chung Mei Village
AM3	Football court

Construction Noise

3.05 According to *EM&A Manual Section 3.4* stipulations, there were four noise sensitive receivers (NM1-NM4) designated for the construction noise monitoring. NM1, NM2 and NM4 of the three designated monitoring stations were identified and are monitored by the current DSD contract DC/2007/18. However, the premises monitoring station NM3 was rejected by the owner of 1B Sok Kwu Wan and an alternative noise monitoring station RNM3 replacement was proposed by the contract DC/2007/18 ET and accepted by the IEC and EPD before the baseline monitoring commencement in April 2008. The location RNM3 is located at Sok Kwu Wan Sitting-out area which just 3m width footpath away from the original location house 1B. The detailed construction noise monitoring stations to also under the Project is described in *Table 3-3* and graphical is shown in *Appendix D*.



Sensitive Receiver	Location
NM1	1, Chung Mei Village
NM2	20, Sok Kwu Wan
RNM3	Sok Kwu Wan Sitting-out Area
NM4	2-storey village house at Ta Shui Wan

Table 3-3 Location of Construction Noise Monitoring Station

Water Quality

3.06 Three control stations (C1-C3) and three impact stations (W1-W3) were recommended in the *EM&A Manual Section 4.5*. Impact stations W1-W3 identified at the sensitive receivers (FCZ and secondary contact recreation subzone) to monitor the impacts from the construction of the submarine outfall as well as the effluent discharge from the proposed STW on water quality. Three control stations: C1, C2 & C3 were specified at locations representative of the project site in its undisturbed condition and located at upstream and downstream of the works area. Detailed and co-ordnance of marine water quality monitoring stations is described in *Table 3-4* and the graphical is shown in *Appendix D* and would be performed for EM&A programme.

 Table 3-4
 Location of Marine Water Quality Monitoring Station

Station	Description	Co-ordnance	
Station	Description	Easting	Northing
W1	Secondary recreation contact subzone at Mo Tat Wan	832 968	807 732
W2	Fish culture zone at Picnic Bay	832 607	807 985
W3	Fish culture zone at Picnic Bay	832 045	807 893
C1 (flood)	Control Station	833 703	808 172
C2	Control Station	831 467	807 747
C3 (ebb)	Control Station	832 220	808 862

3.3 MONITORING FREQUENCY AND PERIOD

3.07 The Impact monitoring carried out in the EM&A programme is basically in accordance with the requirements in *EM&A Manual Sections* 2.7, 3.6, 4.7 and 4.8. The monitoring requirements are listed as follows:

Air Quality Monitoring

Parameters:	1-hour TSP and 24-hour TSP.
Frequency:	Once in every six days for 24-hour TSP and three times in every six days for 1-hour TSP.
Duration:	Throughout the construction period.

<u>Noise Monitoring</u>

Parameters:	Leq (30min) & Leq (5min), L10 and L90.
	Leq (15min) & Leq (5min), L10 and L90 during the construction undertaken during Restricted Hours (19:00 to 07:00 hours next of normal working day and full day of public holiday and Sunday)
Frequency:	Once per week during 0700-1900 hours on normal weekdays. Restricted Hour monitoring should depend on conditions stipulated in Construction Noise Permit.
Duration:	Throughout the construction period.

Marine Water Quality Monitoring

<u>Parameters</u>: Duplicate in-situ measurements: water depth, temperature, Dissolved Oxygen, pH, turbidity and salinity;



HOKLAS-accredited laboratory analysis: Suspended Solids

Frequency:	Three days a week, at mid ebb and mid flood tides. The interval between 2 sets of monitoring will be more than 36 hours.
<u>Sampling</u> Depth	(i.) Three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m.
	(ii.) If the water depth is between 3m and 6m, two depths: 1m below water surface and 1m above sea bottom.
	(iii.) If the water depth is less than 3m, 1 sample at mid-depth is taken
Duration:	During the course of marine works

Post-Construction Monitoring – Marine Water

3.08 Upon the marine works (dredging and HDD pipe installation) completion, 4 weeks of post-construction monitoring would be undertaken in accordance with the *Section 4.8 of EM&A Manual*. The requirements of post-construction monitoring such as the parameter, frequency, location and sampling depth is same as the impact monitoring.

3.4 MONITORING EQUIPMENT

Air Quality Monitoring

3.09 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

Noise Monitoring

3.10 Sound level meter in compliance with the *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s-1.

Water Quality Monitoring

- 3.11 **Dissolved Oxygen and Temperature Measuring Equipment** The instrument should be a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring as included a DO level in the range of 0 20mg L-1 and 0 200% saturation; and a temperature of 0 45 degree Celsius.
- 3.12 *pH Meter* The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1 pH in arrange of 0 to 14.
- 3.13 **Turbidity (NTU)** Measuring Equipment The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 1000 NTU.
- 3.14 *Water Sampling Equipment* A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.
- 3.15 Water Depth Detector A portable, battery-operated echo sounder should be used for the



determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat.

- 3.16 *Salinity Measuring Equipment* A portable salinometer capable of measuring salinity in the range of 0 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.
- 3.17 *Sample Containers and Storage* Water samples for SS should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).
- 3.18 *Monitoring Position Equipment* A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- 3.19 **Suspended Solids Analysis** Analysis of suspended solids shall be carried out in a HOKLAS or other international accredited laboratory.

3.5 EQUIPMENT CALIBRATION

- 3.20 Calibration of the HVS is performed upon installation in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.21 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment was checked before and after each monitoring event. In-house calibration with the High Volume Sampler (HVS) in same condition was undertaken in yearly basis.
- 3.22 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.23 The Water Quality Monitoring equipments such as Dissolved Oxygen meter, pH meter, Turbidity Measuring Instrument and Salinometer, are calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.24 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in the relevant Monthly EM&A Report.

3.6 METEOROLOGICAL INFORMATION

3.25 The meteorological information during the construction phase is obtained from the Wong Chuk Hang Station of the Hong Kong Observatory (HKO) which near the Project site. The meteorological information in this Reporting Period is presented in Appendix F.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.26 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.27 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, noise meter and Multi-parameter Water Quality Monitoring System, are downloaded directly from the equipments at the end of each monitoring day. The downloaded monitoring data are input into



a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.28 According to the Sok Kwu Wan Environmental Monitoring and Audit Manual, the air quality, construction noise and marine water quality were set up, namely Action and Limit levels are listed in *Tables 3-5* and *3-7* as below.

Table 3-5	Action and Limit Levels for Air Quality Monitoring
-----------	--

Monitoring Station	Action Level (µg/m ³)		Limit Level (µg/m ³)	
Monitoring Station	1-hour	24-hour	1-hour	24-hour
AM1	343	173	500	260
AM2	331	175	500	260
AM3	353	191	500	260

 Table 3-6
 Action and Limit Levels for Construction Noise

Monitoring	Action Level	Limit Level
Location 0700-1900 hours		00 hours on normal weekdays
NM1 NM2 RNM3 NM4	When one or more documented complaints are received	75 dB(A) of Leq(30min) during normal hours from 0700 to 1900 hours on normal weekdays, reduced to 70 dB(A) of Leq(30min) for schools and 65 dB(A) during school examination periods

Table 3-7	Action and Limit Levels for Marine Water Quality Monitoring

Domonie of on	Performance		Impact Station		
Parameter	Criteria	W1	W2	W3	
DO Concentration (Surface and Middle)	Action Level	5.39	4.64	4.71	
(mg/L)	Limit Level	5.29	4.56	4.54	
DO Concentration (Bottom)	Action Level	N/A	3.60	3.37	
(mg/L)	Limit Level	N/A	3.06	3.18	
Turbidity (Depth-Average)	Action Level	4.39	4.84	6.48	
(NTU)	Limit Level	6.06	5.99	6.71	
Suspended Solids (Depth-Average)	Action Level	12.41	9.24	10.79	
(mg/L)	Limit Level	12.68	11.28	12.25	



4 IMPACT MONITORING RESULTS

4.01 The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan. In the Reporting Period, the graphical plots of the trends of monitored parameter over the past four months are presented in *Appendix E*.

4.1 **RESULTS OF AIR QUALITY MONITORING**

- 4.02 Results of air quality monitoring at the identified locations during the Reporting Period are summarized in *Tables 4-1*. In this quarter period, a total of 153 events of 1-hour TSP and 39 successful events of 24-hour TSP measurements were conducted at designated Location AM1, AM2 and AM3. 24-hour and 1-hour TSP results fluctuated well below the Action Level during the Reporting Period. No Notification of Exceedance (NOE) of 24-hour and 1-hour TSP air quality criteria or corrective action was therefore required.
- 4.03 In this Reporting Period, a total of 9 events of power failure incident of High Volume Sampler (HVS) were occurred, namely 3 events at Location AM1, 4 events at Location AM2 and 2 events at Location AM3. To avoid repeated failure and lost sample in the future, the Contractor has arranged new power source for the HVS.

Station	1-hour TSP (µg/m ³)			24-hour TSP (μg/m ³)		
Station	Max	Min	Mean	Max	Min	Mean
AM1	132	48	82	66	13	36
Record Date	31-May-11	25-Jul-11	51 events	19-May-11	15-Jul-11	13 events
AM2	131	52	84	64	15	36
Record Date	21-Jun-11	25-Jul-11	51 events	25-May-11	21-Jul-11	12 events
AM3	136	54	83	59	20	44
Record Date	2-Jul-11	19-Jul-11	51 events	21-Jul-11	4-Jul-11	14 events

Table 4-1Summary of 1-hour and 24-hour TSP result

4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.04 Summary of construction noise monitoring at the identified locations during the Reporting Period are summarized in *Table 4-2* below. In this reporting quarter, a total of 68 events of construction noise measurement were conducted while no documented construction complaint was received and all the construction noise results were below the Limit level. No NOE or corrective action was recommended for this parameter.

 Table 4-2
 Summary of Construction Noise Monitoring Results

Station	Leq(30min) (dB(A))			
Station	Max	Min		
NM1	54.3	48.8		
Record Date	25-Jul-11	25-May-11		
NM2	66.9	55.6		
Record Date	21-Jun-11	14-May-11		
RNM3	65.6	57.9		
Record Date	2-Jul-11 and 7-Jul-11	14-May-11		
NM4	64.3 50.0			
Record Date	29-Jul-11 19-May-11			



4.3 **RESULTS OF MARINE WATER QUALITY OF MONITORING**

- 4.01 The construction of marine outfall works was commenced on 19 July 2011 and therefore the marine water quality monitoring is required in this reporting period.
- 4.02 In this reporting period, 4 monitoring events have been carried out at the designated locations. The statistical analysis result for the parameters of DO, turbidity and suspended solids in this reporting quarter are shown in *Tables 4-3 to 4-6*.

Table 4-3	Statistic	of	Monitoring	Result	for	DO	concentration	(mg/L)	(Surface	&
	Mid-laye	rs)								

Station	WY1	WY2	WY3	CY1	CY2	СҮЗ
Average	6.79	6.26	5.91	6.10	6.13	5.97
Min	6.19	5.89	4.85	5.35	5.43	5.53
Max	7.53	6.79	6.70	6.94	7.19	6.64

10000 + - 000000000000000000000000000000	Table 4-4	Statistic of Monitoring Result for DO concentration (mg/L) (Bottom layers)
--	-----------	--

Station	WY1	WY2	WY3	CY1	CY2	СҮЗ
Average	N.A	3.81	3.86	3.58	3.77	3.77
Min	N.A	3.63	3.46	3.24	3.34	3.20
Max	N.A	4.28	4.46	4.46	4.27	4.53

Table 4-5 Statistic of Monitoring Result for Turbidity (NT
--

Station	WY1	WY2	WY3	CY1	CY2	СҮЗ
Average	3.71	4.46	5.08	5.31	5.60	6.17
Min	2.65	4.08	3.48	3.97	4.35	5.08
Max	4.15	4.73	6.27	6.33	6.70	8.24

Table 4-6 Statistic of Monitoring Result for Suspended Solids (mg/L)

Station	WY1	WY2	WY3	CY1	CY2	CY3
Average	4.41	4.20	3.45	3.95	3.06	3.45
Min	2.80	1.97	1.93	1.95	1.37	2.00
Max	7.30	6.03	4.80	5.97	5.00	4.67

4.03 A summary of exceedances for the three parameters: dissolved oxygen (DO), turbidity and suspended solids are shown in *Table 4-7*.

 Table 4-7
 Summary of Exceedances in Marine Water Quality

Station	DO (Ave of Surf. & mid-depth)		(Ave of Surf.		DO (Ave. of Bottom Layer)		Turbidity (Depth Ave.)		SS (Depth Ave)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit		
Mid-Ebb												
WY1	0	0	0	0	0	0	0	0	0	0		
WY2	0	0	0	0	0	0	0	0	0	0		
WY3	0	0	0	0	0	0	0	0	0	0		
				Mid	l-Flood							
WY1	0	0	0	0	0	0	0	0	0	0		
WY2	0	0	0	0	0	0	0	0	0	0		
WY3	0	0	0	0	0	0	0	0	0	0		
No of	0	0	0	0	0	0	0	0	0	0		



Station	DO (Ave of Surf. & mid-depth)		DO (Ave. of Bottom Layer)		Turbidity (Depth Ave.)		SS (Depth Ave)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
Exceedance										

4.04 For marine water monitoring, no exceedance of Action/Limit level was recorded in this reporting period. Therefore, no associated corrective actions were then required.

4.4 ECOLOGICAL MONITORING

- 4.05 According to Clause 3.7 and Figure 4 in the Environmental Permit No. EP-281/2007/A, a total of 12 numbers *Celtis Timorensis* (uncommon species) in Chung Mei at Sok Kwu Wan, are identified to require labeling, fencing and protection. Out of these, four numbers located in the Pumping Station No.1 area are required to be transplanted in advance of pumping station construction and the transplantation proposal has been submitted to EPD previously.
- 4.06 Since the health condition of CT7 to CT10 are poor, as a contingency measure in case that CT7 to CT10 can no longer be recovered, additional 7 no. of *Celtis Timorensis* were planted adjacent to the under-monitoring *Celtis Timorensis* CT7 to CT10 on 30 April 2011. In the Reporting Period, a full review of the uncommon species was carried out on **19 May 2011** by the landscaping sub-Contractor (Melofield Nursery and Landscape Contractor Limited) and inspection work was suspended in June 2011. Since health condition for the transplanted and newly planted *Celtis Timorensis* were still unsatisfactory, regular inspection was resumed and carried out on **19 May, 14 and 25 July 2011**. The copies of the inspection reports are attached in relevant Monthly EM&A Report (May, June and July 2011).



5 WASTE MANAGEMENT

5.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

5.1 **RECORDS OF WASTE QUANTITIES**

- 5.02 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 5.03 The quantities of waste for disposal in this Reporting Period are summarized in *Table 5-1* and *5-2* and the Monthly Summary Waste Flow Table is shown in *Appendix G*. Whenever possible, materials were reused on-site as far as practicable.

 Table 5-1
 Summary of Quantities of Inert C&D Materials

Type of Waste		Quantity	Disposal Location	
Type of waste	May 11	Jun 11	Jul 11	Disposal Location
C&D Materials (Inert) ('000m ³)	0.036	0.022	0.004	Sok Kwu Wan Transfer Facility
Reused in the Contract (Inert) ('000m ³)	0.4	0.06	0	-
Reused in other Projects (Inert) ('000m ³)	0.962	0.954	1.077	-
Disposal as Public Fill (Inert) ('000m ³)	0	0	0	Sok Kwu Wan Transfer Facility

Table 5-2Summary of Quantities of C&D Wastes

Type of Weste		Quantity	Disposal Location	
Type of Waste	May 11	Jun 11	Jul 11	Disposal Location
Recycled Metal (kg)	0	0	0	-
Recycled Paper / Cardboard Packing (kg)	0	0	0	-
Recycled Plastic (kg)	0	0	0	-
Chemical Wastes (kg)	0	0	0	
General Refuses (tonne)	0.86	1.510	0.51	Sok Kwu Wan Transfer Facility

5.04 There was no site effluent discharged but the estimated volume of surface runoff was less than 50m^3 in this reporting quarter.

6 SITE INSPECTION

- 6.01 According to the Final Report Environmental Monitoring and Audit Manual [2095/13.3], the environmental site inspection should been formulation by ET Leader. Regular environmental site inspections had been carried out by the ET to confirm the environmental performance. In this Reporting Period, site inspection was carried out on 3, 12, 17, 24 and 31 May 2011, 9, 14, 21 and 29 June 2011, 5, 12, 19 and 27 July 2011 Besides, Besides, routine joint-site visit by IEC, RE, Leader and ET was carried out on 12 May, 9 June and 19 July 2011
- 6.02 Observations for the site inspections and monthly audit within this Reporting Month are summarized in *Table 6-1*.

Date	Findings / Deficiencies	Follow-Up Status
3 May 2011	• No environmental issue was observed during the site inspection.	N.A
12 May 2011	• Oil leakage from the air compressor was observed. The Contractor should clean the dirt and prevent further leakage to the ground such as providing drip tray or using oil pump when refilling fuel or under maintenance.	The observations have been followed on 13 May 2011.
17 May 2011	• No environmental issue was observed during the site inspection.	N.A
24 May 2011	• No environmental issue was observed during the site inspection.	N.A
31 May 2011	• No environmental issue was observed during the site inspection.	N.A
9 June 2011	 The Contractor should clear the stagnant water in the trip tray to avoid mosquito breeding. Mud and soil was accumulated in the U-channel. The Contractor should clear the sediment regularly to maintain the de-silting function of the sand bag. 	The observation has been followed on 10 June 2011. The observation has been followed on 11 June 2011.
14 June 2011	 The Environmental Permit posted at the site entrances/exits was worn after rainstorm. Stagnant water cumulated in the un-used sediment tank shall be drained away to prevent mosquito breeding. 	The observations have been followed on 15 June 2011.
21 June 2011	• No environmental issue was observed during the site inspection.	N.A
29 June 2011	 The geotextile sheets in the sedimentation tanks at PS1 and PS2 should be replaced regularly to ensure the desilting function. Muddy runoff to the marine body was observed after heavy rainstorm, the Contractor is reminded to improve the drainage system to avoid overflow of 	The geotextile sheets have been replaced on 5 July 2011. No muddy discharge to the marine body was observed 5 July 2011.

Table 6-1Site Observations



n		
	muddy water especially in wet season.	
5 July 2011	• No environmental issue was observed during the site inspection.	N.A
12 July 2011	• No environmental issue was observed during the site inspection.	N.A
19 July 2011	• Tarpaulin sheet should be put back to sea to restore de-silting functioning.	• Tarpaulin sheet has been deployed into the sea on 27 July 2011
	• The water tank should be covered to avoid mosquito breeding.	• The tank has been covered on 27 July 2011.
27 July 2011	• No environmental issue was observed during the site inspection.	N.A



7 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 Environmental Complaint, Summons and Prosecution

7.01 No environmental complaint, summons and prosecution was received in this Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 7-1*, *7-2* and *7-3*.

Table 7-1 Statistical Summary of Environmental Complaints

Departing Davied	Env	Environmental Complaint Statistics								
Reporting Period	Frequency	Cumulative	Complaint Nature							
1-31 May 2011	0	0	NA							
1– 30 June 2011	0	0	NA							
1–31 July 2011	0	0	NA							

Table 7-2 Statistical Summary of Environmental Summons

Depenting Devied	Env	Environmental Summons Statistics								
Reporting Period	Frequency	Cumulative	Complaint Nature							
1–31 May 2011	0	0	NA							
1– 30 June 2011	0	0	NA							
1–31 July 2011	0	0	NA							

Table 7-3 Statistical Summary of Environmental Prosecution

Depenting Devied	Envi	Environmental Prosecution Statistics								
Reporting Period	Frequency	Cumulative	Complaint Nature							
1-31 May 2011	0	0	NA							
1– 30 June 2011	0	0	NA							
1– 31 July 2011	0	0	NA							

8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

8.01 The environmental mitigation measures that recommended in the Sok Kwu Wan Environmental Monitoring and Audit Manual covered the issues of dust, noise, water and waste and they are summarized as following:

Dust Mitigation Measure

- 8.02 Installation of 2m high solid fences around the construction site of Pumping Station P2 is recommended. Implementation of the requirements stipulated in the Air Pollution Control (Construction Dust) Regulation and the following good site practices are recommended to control dust emission from the site:
 - (a) Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;
 - (b) Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;
 - (c) Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.
 - (d) Any vehicle used for moving sands, aggregates and construction waste shall have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.

Noise Mitigation Measure

- 8.03 As detailed in the EIA report, concreting work of the Pumping Station P1a and sewer alignment construction activities would likely cause adverse noise impacts on some of the noise sensitive receivers. Appropriate mitigation measures have therefore been recommended. The mitigation measures recommended in the EIA report are summarised below:
 - (a) Use of quiet equipment for the construction activities of the Pumping Stations and sewer alignment;
 - (b) Use of temporary noise barrier around the site boundary of Pumping Station P1a;
 - (c) Use of kick ripper (saw and lift) method to replace the breaker for pavement removal during sewer alignment construction;
 - (d) Restriction on the number of plant during sewer alignment construction;
 - (e) Use of noise screening structures in the form of acoustic shed or movable barrier wherever practicable and feasible in areas with sufficient clearance and headroom during the construction of sewer alignment;
 - (f) Adoption of manual working method wherever practicable and feasible in areas where the worksites of the proposed sewer alignment are located less than 20m from the residential noise sensitive receivers and less than 30m from the temple and the public library; and
 - (g) Implementation of the following good site practices:
 - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.
 - Mobile plant, if any, should be sited as far away from NSRs as possible.
 - Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
 - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
 - Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.

Water Quality Mitigation Measure

8.04 No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of outfall pipe of about 480 m from shore to minimize the potential water quality impacts arising from the dredging works required for the submarine outfall construction. For the remaining outfall pipe of about 240m and the diffuser section, open trench dredging would still be required.

- 8.05 During the dredging works, the Contractor should be responsible for the design and implementation of the following mitigation measures.
 - Dredging should be undertaken using closed grab dredgers with a total production rate of 55m³/hr;
 - Deployment of 2-layer silt curtains with first layer enclosing the grab and the second layer at around 50, from the dredging area while dredging works are in progress;
 - all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;
 - all pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;
 - excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;
 - adequate freeboard (i.e. minimum of 200m) should be maintained on barges to ensure that decks are not washed by wave action;
 - all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and
 - loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and barges and hoppers should not be filled to a level which would cause the overflow of materials or sediment laden water during loading or transportation; and
 - the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.

Construction Run-off and Drainage

- 8.06 The Contractor should observe and comply with the Water Pollution Control Ordinance and the subsidiary regulations. The Contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 "Construction Site Drainage". The design of the mitigation measures should be submitted by the Contractor to the Engineer for approval. These mitigation measures should include the following practices to minimise site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge:
 - Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.
 - Works programmes should be designed to minimize works areas at any one time, thus minimising exposed soil areas and reducing the potential for increased siltation and runoff.
 - Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand/silt particles from run-off. These facilities should be properly and regularly maintained. These facilities shall be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.
 - Careful programming of the works to minimise soil excavation works during rainy seasons.
 - Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.
 - Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.
 - Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.

General Construction Activities

8.07 Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.

Wastewater Arising from Workforce

8.08 Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor shall also be responsible for waste disposal and maintenance practices

Sediment Contamination Mitigation Measure

- 8.09 The basic requirements and procedures for dredged mud disposal are specified under the WBTC No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP).
- 8.10 The uncontaminated dredged sediment will be loaded onto barges and transported to the designated marine disposal site. Appropriate dredging methods have been incorporated into the recommended water quality mitigation measures including the use of closed-grab dredgers and silt curtains. Category L sediment would be suitable for disposal at a gazetted open sea disposal ground.
- 8.11 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimize potential impacts on water quality:
 - Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.
 - Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP.

Construction Waste Mitigation Measure

Good Site Practices and Waste Reduction Measures

- 8.12 It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are strictly followed. Recommendations for good site practices for the construction waste arising include:
 - Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site.
 - Training of site personnel in proper waste management and chemical handling procedures.
 - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.
 - Provision of sufficient waste disposal points and regular collection for disposal.
 - Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.
 - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.
 - Maintain records of the quantities of wastes generated, recycled and disposed.
- 8.13 In order to monitor the disposal of C&D waste at landfills and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.
- 8.14 Good management and control can prevent the generation of significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction



include:

- segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to segregate this waste from other general refuse generated by the work force;
- any unused chemicals or those with remaining functional capacity should be recycled;
- use of reusable non-timber formwork to reduce the amount of C&D material;
- prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
- proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

General Site Wastes

8.15 A collection area should be provided where waste can be stored prior to removal from site. An enclosed and covered area is preferred for the collection of the waste to reduce 'wind blow' of light material.

Chemical Wastes

- 8.16 After use, chemical waste (eg. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Any unused chemicals or those with remaining functional capacity should be recycled. Spent chemicals should be properly stored on site within suitably designed containers, and should be collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.
- 8.17 Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakages and spillage should only be undertaken with the areas appropriately equipped to control these discharges.

Construction and Demolition Material

- 8.18 The C&D material should be separated on-site into three categories: (i) public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; (ii) C&D waste for re-use and/or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, wood, glass and plastic); (iii) C&D waste which cannot be re-used and/or recycled. The waste producers are responsible for its disposal at strategic landfills.
- 8.19 In order to minimise the impact resulting from collection and transportation of material for off-site disposal, it was recommended that inert material should be re-used on-site where possible. Prior to disposal of C&D material, it was also recommended that steel and other metals should be separated for re-use and/or recycling where practicable to minimise the quantity of waste to be disposed of to landfill.

Ecology Mitigation Measure

<u>Terrestrial Ecology</u>

8.20 The uncommon tree species should be labelled and probably fenced to avoid direct or indirect disturbance during construction. Works areas should avoid woodland habitats, in particular where these trees are located.

- 8.21 Construction and maintenance of site runoff control measures would be required at all work sites during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.
- 8.22 Special attention should be paid during the breeding season of Romer's Tree Frog (March to September) to ensure their habitat landward to Pumping Station P2 site is well protected from site runoff. Barriers should be deployed completely along the landward side of the pumping station site boundary to prevent any site runoff from entering the tree frog habitat. Intactness of the barriers should be frequently inspected.

Intertidal and Subtidal Ecology

- 8.23 Construction and maintenance of site runoff control measures would be required at all work sites during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); use of silt curtains along coastline; minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.
- 8.24 To reduce impacts of sediment resuspension upon nearby habitats and organisms during dredging, all dredging should be done using a closed-grab dredger, and silt curtains should be deployed around the dredger during all dredging activity

Fisheries Mitigation Measure

8.25 Closed grab dredger, deployment of silt curtains around the immediate dredging area and low dredging rate have been recommended in Water Quality of the EIA report in order to minimise sediment release into the water column.

Landscape & Visual Mitigation Measure

- 8.26 Mitigation measures recommended in the EIA Report for landscape and visual impacts during the construction stage are summarised below.
 - Screening of site construction works by use of hoarding that is appropriate to its site context;
 - Retaining existing trees and minimising damage to vegetation where possible by close co-ordination and on site alignment adjusted of rising main and gravity sewer pipelines. Tree protective measures should be implemented to ensure trees identified as to be retained are satisfactorily protected during the construction phase;
 - Careful and efficient transplanting of affected trees (1 no.) to temporary or final transplant location (the proposed tree to be transported is a semi-mature *Macaranga tanarius* and is located at the proposed Pumping Station P2 location);
 - Short excavation and immediate backfilling of sections upon completion of works to reduce active site area;
 - Conservation of top-soil for reuse.
 - Night-time light source from marine fleets should be directed away from the residential units
- 8.27 Leader had been implementing the required environmental mitigation measures according to the Sok Kwu Wan Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by Leader in this Reporting Month are summarized in *Table 8-1*.



Issues	Environmental Mitigation Measures
Water	• Drainage channels were provided to convey run-off into the treatment facilities;
Quality	and
	 Drainage systems were regularly and adequately maintained.
Air Quality	• Cover all excavated or stockpile of dusty material by impervious sheeting or
	sprayed with water to maintain the entire surface wet;
	• Public roads around the site entrance/exit had been kept clean and free from dust;
	and
	 Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	 Good site practices to limit noise emissions at the sources;
	 Use of quite plant and working methods;
	• Use of site hoarding or other mass materials as noise barrier to screen noise at
	ground level of NSRs; and
	• To minimize plant number use at the worksite.
Waste and	• Excavated material should be reused on site as far as possible to minimize off-site
Chemical	disposal. Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising should be kept to a minimum and be handled, transported and
wianagement	disposed of in a suitable manner;
	• The Contractor should adopt a trip ticket system for the disposal of C&D
	materials to any designed public filling facility and/or landfill; and
	• Chemical waste shall be handled in accordance with the Code of Practice on the
	Packaging, Handling and Storage of Chemical Wastes.
General	 The site was generally kept tidy and clean.



9 CONCLUSIONS AND RECOMMENTATIONS

9.1 CONCLUSIONS

- 9.01 This is the 4th Quarterly EM&A summary report for Sok Kwu Wan Portion Area under the Project covering the construction period from 1 May to 31 July 2011.
- 9.02 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this reporting quarter. No NOE or the associated corrective actions were therefore issued.
- 9.03 In this reporting quarter, no 1-hour TSP or 24-hr TSP monitoring results was found to be triggered the Action or Limit Level in this Reporting Period.
- 9.04 As informed by the Contractor, the marine work of outfall construction has been commenced on 19 July 2011 and therefore water quality was undertaken in this Reporting Period. The monitoring result demonstrated no exceedance of Action or Limit Level in this Reporting Period
- 9.05 No documented complaint, notification of summons or successful prosecution was received.
- 9.06 **13** events of site inspection were carried out by ET in this Reporting Quarter and no non-compliance was observed during the inspection. In general, all the observation has been rectified during the next week site inspection. The environmental performance of the Project was therefore considered as satisfactory.
- 9.07 No site inspection was undertaken by external parties i.e. EPD or AFCD within the Reporting Period.

9.2 **RECOMMENDATIONS**


- 9.08 During wet season, muddy water and other water quality pollutants via site surface water runoff into the sea body within Fish culture zone at Picnic Bay and the Secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.
- 9.09 Moreover, special attention should be also paid on the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.



Appendix A

Site Layout Plan – Sok Kwu Wan Portion Area





Z:\Jobs\2010\TCS00512(DC-2009-13)\600\EM&A Quarterly Report\Sok Kwu Wan\May - Jul 11\R0318v2.doc Action-United Environmental Services and Consulting



Appendix B

Organization Structure and Contact Details of Relevant Parties



Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. AU Chi Kwong	-	-
SCJV	Engineer's Representative	Mr. Neil Wong	2982 0240	2982 4129
SCJV	Resident Engineer	Mr. Alfred Cheung	2982 0240	2982 4129
Scott Wilson	Independent Environmental Checker	Mr. Rodney Ip	2410 3750	2428 9922
Leader	Project Manager	Mr. Wilfred So	2982 1750	2982 1163
Leader	Site Agent/ Environmental Officer	Mr. Vincent Chan	2982 1750	2982 1163
Leader	Section Engineer	Mr. Burgess Yip	2982 1750	2982 1163
Leader	Safety Officer	Mr. Edwin Leung	2982 1750	2982 1163
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Assistance Environmental Consultant	Mr. Ray Cheung	2959 6059	2959 6079
AUES	Team Supervisor	Mr. Ben Tam	2959 6059	2959 6079

Legend:

DSD (Employer) – Drainage Services Department

CDM (Engineer) – Scott Wilson CDM Joint Venture

Leader (Main Contractor) – Leader Civil Engineering Corporation Limited

Scott Wilson (IEC) – Scott Wilson Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Master and Three Months Rolling Construction Programs

Activity ID	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2010 2011 2012 2013 2014 2015 2016 2017 2018
Project Key Da							2010 2011 2012 2013 2014 2015 2016 2017 2016
KD0010	0		05/05/10 A		05/05/10 A		Receive Letter of Acceptance
KD0020	0		17/05/10 A		17/05/10 A		Project Commencement Date
KD0030	0		15/08/11 *		15/08/11	0 *	Section W1 - Slope Works in Portion A & C (456d)
KD0040	0		14/02/14 *		14/02/14	0*	└─────── ♦ Section W2 - YSW STW & Submarine Outfall (1370d)
KD0050	0		13/02/11 *		13/02/11	0 *	Section W3 - Footpath Diversion in Ptn G (273d)
KD0060	0		15/08/11 *		15/08/11	0 *	Section W4 - Slope Works in Portios H & I (456d)
KD0070	0		15/11/11 *		15/11/11	0 *	Section W5 - P.S. No. 1 in Portion D (548d)
KD0080	0		15/11/11 *		15/11/11	0*	1 ► Section W6 - Sewer & PS No2 in Ptn. E & F (548d)
KD0090	0		14/02/14 *		14/02/14	0*	Section W8 - Landscape Softworks (822d)
KD0100 KD0110	0		15/08/12 * 15/08/13 *		15/08/12 15/08/13	0*	Section W9 - Eatablishment Works (1187d)
KD0115	0		30/06/11 *		30/06/11	0*	Start Operate Temp Sewage Treatment in Port, A&H
KD0125	0		14/02/14 *		14/02/14	0*	Project Completion
Preliminary (C					1	-	
PRE0020		17/05/10	15/07/10	19/05/10	17/07/10 *	2d	Pre-condition Survey
PRE0040	60		15/07/10	19/05/10	17/07/10 *		Erection of Engineer's Site Accommodation at YSW
PRE0050	75		30/07/10	18/05/10	31/07/10 *	1d	
PRE0060	60		15/07/10	18/05/10	16/07/10 *		Application of Consent from Marine Department
PRE0090	120	17/05/10	13/09/10	17/09/10	14/01/11	123d	
PRE0100	120	17/05/10	13/09/10	17/05/10	13/09/10	0	Application & Consent of XP from HyD (Mo Tat Rd)
PRE0130	90	17/05/10	14/08/10	18/05/10	15/08/10 *	1d	Setup Web-site for EM&A Reporting
Preliminary (E	&M)						
Technical Subm							
Process Design			1				
E&M0010	-	17/05/10	23/06/10	17/05/10	23/06/10	0	
E&M0020		24/06/10	14/07/10	24/06/10	14/07/10	0	Vetting and Comment by ER
E&M0030	28		11/08/10	20/05/11	16/06/11		Revision and Resubmission
E&M0080 Hydraulic Desig		12/08/10	25/08/10	17/06/11	30/06/11	309d	
E&M0040		15/07/10	04/08/10	15/07/10	04/08/10	0	Juli Juli Juli Juli Juli Juli Juli Juli
E&M0050		05/08/10	18/08/10	27/05/11	09/06/11	295d	• Vetting and Comment by ER
E&M0060	14		01/09/10	10/06/11	23/06/11	295d	Revision and Resubmission
E&M0430	-	02/09/10	08/09/10	24/06/11	30/06/11	295d	Approval from the Engineer
Equipment Subn	nission & A	pproval					
E&M0070	50	17/05/10	05/07/10	08/06/10	27/07/10	22d	Submission of Membrane Module
E&M0090	14	06/07/10	19/07/10	28/07/10	10/08/10	22d	Vetting and Comment by ER
E&M0100	14		02/08/10	11/08/10	24/08/10	22d	Revision and Resubmission
E&M0101	90		02/11/10	05/08/10	02/11/10	0	Submission of Equipment
E&M0102		03/11/10	01/01/11	03/11/10	01/01/11	0	Vetting and Comment by ER
E&M0103		02/01/11	02/03/11	02/01/11	02/03/11	0	Revision and Resubmission
E&M0110 E&M0120	30	03/03/11 03/03/11	01/04/11	03/03/11 03/03/11	01/04/11	0	Approval on Coarse Screens
E&M0130	30		01/04/11	03/03/11	01/04/11	0	Approval on Pumps
E&M0140	30		01/04/11	03/04/11	02/05/11	31d	Approval on Submersible Mixers
E&M0150		03/03/11	01/04/11	19/03/11	17/04/11	16d	Approval on Grit Removal Equipment
E&M0160	60	03/08/10	01/10/10	25/08/10	23/10/10	22d	Approval on MBR Membrane Modules (M.M.)
E&M0170	30	03/03/11	01/04/11	03/03/11	01/04/11	0	Approval on Sludhe Dewatering Equipment
E&M0180	30	03/03/11	01/04/11	18/05/11	16/06/11	76d	🚺 📊 📲 Approval on Valves, Pipes & Fittings
E&M0190		03/03/11		18/05/11	16/06/11	76d	
E&M0200	30		01/04/11	01/08/11	30/08/11	151d	
E&M0210	-	03/03/11	01/04/11	03/03/11	01/04/11	0	T → H Approval on MCC & LVSB
E&M0220 E&M0230	-	03/03/11 03/03/11	01/04/11	11/06/11 01/06/11	10/07/11 30/06/11	100d 90d	Approval on FS Equipment
Drawings Submi			01/04/11	01/06/11	30/06/11	900	
E&M0235	· · · ·	24/06/10	22/08/10	12/01/11	12/03/11	202d	Sub. P&DI Drawings
E&M0240		05/08/10	18/09/10	18/12/10	31/01/11	135d	
E&M0250	45		18/09/10	18/12/10	31/01/11	135d	Sub Civil Works Requirements Drawings
E&M0260	90	19/09/10	17/12/10	13/03/11	10/06/11	175d	Sub Mechanical Installation Drawings
E&M0270	120	19/09/10	16/01/11	11/02/11	10/06/11	145d	
E&M0280	120		16/01/11	11/02/11	10/06/11	145d	
E&M0290		19/09/10	16/01/11	01/02/11	31/05/11	135d	Sub. FS Installation Drawings
Statutory Submi	-	00/5	40/5=1:::	04/07/1	00/6511		
E&M0295	-	02/04/11	10/05/11	01/07/11	08/08/11	90d	t → + → → Preparation of Submission to HEC
E&M0300 E&M0305	150 180		07/10/11 04/04/12	09/08/11 06/01/12	05/01/12 03/07/12	90d 90d	Provision of Cables to the STWs
E&M0305		02/04/11	15/04/12	15/04/12	28/04/12	379d	Form 314 Submission to FSD
E&M0325	14		29/04/11	29/04/12	12/05/12	379d 379d	Submission to WSD
E&M0330	28		26/10/11	12/07/12	08/08/12	287d	Form 501 Submission to FSD (YSW)
E&M0340	28		26/10/11	12/07/12	08/08/12	287d	Form 501 Submission to FSD (SKW)
E&M0350		15/04/11	12/05/11	18/01/14	14/02/14	1009d	Form 501 Submission to FSD (PS1 & PS2)
+Yung Shue W	/an						
	1370	17/05/10	14/02/14	17/05/10	14/02/14	0	
Sok Kwu Wan							
Preliminary							
SKW0250		17/05/10	01/06/10	17/05/10	01/06/10	0	Approval of Environmental Team
SKW0260		02/06/10	15/06/10	02/06/10	15/06/10	0	Approval of Environmental Team Baseline monitoring (Air & Noise) Baseline monitoring (Water)
SKW0270		16/06/10	14/01/11	16/06/10	14/01/11	0	Baseline monitoring (Water)
Section W3 - For			ortion G				
Civil & Geotechi SKW0240		17/05/10	06/06/10	17/05/10	06/06/10	0	Site Clearance
35,110240	21	17/05/10	00/00/10	17/03/10	10/00/10	0	
Start date 05/0	05/10	Early ba					Date Revision Checked Approved
Finish date 14/0	02/14	Progres	s bar		Leader Ci	ivil Ena	ineering Corp. Ltd. 17/05/10 Revision 0 StL VC
	05/10 08/10		ry bar		Con	tract N	o. DC/2009/13 31/07/10 Revision 1 StL VC
Page number 1A		 Progres Critical 	point	Construct			eatment Works at YSW & SKW
			lestone point		Work	s Prog	ramme (Rev. 1)
c Primavera Syste	erns, Inc.		nilestone point				

ID .	Original Early Duration Start	Early Finish	Late Start	Late Finish	Total Float	20		7
SKW0241	9 07/06/10	15/06/10	07/06/10	15/06/10		Ini	al Survey	
SKW0242	57 16/06/10	11/08/10	16/06/10	11/08/10	0		xcavation to formation for Bay 1 to 5	
SKW0251	21 12/08/10	01/09/10	12/08/10	01/09/10	0		Drill & Install Dowel Bar for Bay 1 & 3	
SKW0301 SKW0311	14 02/09/10 14 16/09/10	15/09/10 29/09/10	02/09/10	15/09/10 29/09/10	0		Erect Formwork, mesh & weephole for Bay 1 & 3	
SKW0311 SKW0321	7 30/09/10	29/09/10	30/09/10	29/09/10	0		Drilling & install Dowel Bar for Bay 2 & 5	
SKW0321 SKW0331	7 07/10/10	13/10/10	07/10/10	13/10/10	0		Erect Formwork, mesh & weephole for Bay 2 & 5	
SKW0341	7 14/10/10	20/10/10	14/10/10	20/10/10	0	4	Concreting for Bay 2 & 5	
SKW0351	21 21/10/10	10/11/10	21/10/10	10/11/10	0	4	Excavation to formation for Bay 6 to 9	
SKW0361	6 11/11/10	16/11/10	11/11/10	16/11/10	0		Drill & install dowel Bar for Bay 4 & 7	
SKW0371	7 17/11/10	23/11/10	17/11/10	23/11/10	0		Erect formwork, mesh & weephole for Bay 4 & 7	
SKW0381	7 24/11/10	30/11/10	24/11/10	30/11/10	0		Concreting for Bay 4 & 7	
SKW0391	3 01/12/10	03/12/10	01/12/10	03/12/10	0		Drill & install dowel Bar for Bay 6 & 9	
SKW0401	7 04/12/10	10/12/10	04/12/10	10/12/10	0		Erect formwork, mesh & weephole for Bay 6 & 9	
SKW0411	7 11/12/10	17/12/10	11/12/10	17/12/10	0		Concreting for Bay 6 & 9	
SKW0421	1 18/12/10	18/12/10	18/12/10	18/12/10	0		Drill & install dowel Bar for Bay 8	
SKW0431	4 19/12/10	22/12/10	19/12/10	22/12/10	0		Erect formwork, mesh & weephole for Bay 8	
SKW0441	4 23/12/10	26/12/10	23/12/10	26/12/10	0		Concreting for Bay 8	
SKW0461	3 27/12/10	29/12/10	27/12/10	29/12/10	0		Concreting for no-fine concrete	
SKW0471	7 30/12/10	05/01/11	30/12/10	05/01/11	0		Installation of Wall tie & stone facing	
SKW0481 SKW0491	7 06/01/11	19/01/11 12/01/11	06/01/11	19/01/11 12/01/11	0		Construction of Gabion Wall	
SKW0491 SKW0501	3 06/01/11	08/01/11	06/01/11	08/01/11	0			
SKW0501 SKW0511	7 09/01/11	15/01/11	09/01/11	15/01/11	0		Backfill behide the retaining wall to approx. +4	
SKW0521	14 16/01/11	29/01/11	16/01/11	29/01/11	0		Utilities Laying and diversion	
SKW0531	7 30/01/11	05/02/11	30/01/11	05/02/11	0		Concreting for Pavement	
SKW0541	7 06/02/11	12/02/11	06/02/11	12/02/11	0		Installation of Flower Pot	
SKW0551	1 13/02/11	13/02/11	13/02/11	13/02/11	0		Permanent Footpath Diversion	
	e Works in Portions	6 H & I						
Geotechnical Wo	-							
SKW0588	30 15/06/10	14/07/10	15/06/10	14/07/10		H C	onstruct scaffolding access	
SKW0590	100 15/07/10	22/10/10	15/07/10	22/10/10	0		Site Clearance for Slope	
SKW0591	28 21/09/10	18/10/10	21/09/10	18/10/10	0		Initial Survey for Slope	
SKW0592	80 19/10/10	06/01/11	19/10/10	06/01/11	0	111	Temporary Rockfall fence at ex. Footpath	
SKW0593	200 28/11/10	15/06/11	28/11/10	15/06/11	0		Cut Slope Road & Drains Works	
SKW0594 SKW0595	248 11/12/10 260 29/11/10	15/08/11	11/12/10	15/08/11	0		Rock Meshing & Rockfall Fence	
	No. 1 in Portion D	15/08/11	29/11/10	15/08/11	0			
civil & Geotechni								
SKW0651	7 17/05/10	23/05/10	17/05/10	23/05/10	0	Site		
SKW0652	7 24/05/10	30/05/10	24/05/10	30/05/10	0		al Survey	
SKW0661	30 31/05/10	29/06/10	31/05/10	29/06/10	0	ht.	applantation for uncommon vegetation	
SKW0681	49 30/06/10	17/08/10	30/06/10	17/08/10	0		excavate to lower the working platform to +3mPD	
SKW0691	40 18/08/10	26/09/10	18/08/10	26/09/10	0	F	ELS to +2.2mPD	
SKW0721	92 17/09/10	17/12/10	17/09/10	17/12/10	0		Excavate to formation	
Structural Works		1	1	1	-			
SKW0741	15 18/12/10	01/01/11	18/12/10	01/01/11	0		HBase Slab (BSD2 & BSD3) H Wall & Column (CA1-3,CB1-3,CC1-3, CD1-2) Approx.	
SKW0751	14 01/01/11 14 14/01/11	14/01/11 27/01/11	01/01/11	14/01/11 27/01/11	0		Base Slab (BSD1) to +3.98	
SKW0761 SKW0771	14 14/01/11 14 27/01/11	09/02/11	14/01/11 27/01/11	09/02/11	0		Wall & Column (CA1-3,CB1-3,CC1-3, CD1-2) to +6.3	
SKW0771 SKW0781	14 09/02/11	22/02/11	09/02/11	22/02/11	0		Base Slab (GSB1-3,GSC1-5,GSD1-2)	
SKW0791	14 22/02/11	07/03/11	22/02/11	07/03/11	0		Base Slab (GSE1 & GSF1)	
SKW0801	14 07/03/11	20/03/11	07/03/11	20/03/11	0		Wall & Column (CE1-3, CF1-3)	
SKW0811	14 21/03/11	03/04/11	21/03/11	03/04/11	0		Ground Beam (GB1-1,2 GB2-1,2 GB3-1, GBA-1,GBB1-4	
SKW0821	14 04/04/11	17/04/11	04/04/11	17/04/11	0		₩all & Column (CA1-3,CB1-3,CC1-3, CD1-2) to +10.	
SKW0831	14 18/04/11	01/05/11	18/04/11	01/05/11	0		Roof Beams & Parapet	
SKW0841	45 18/04/11	01/06/11	18/04/11	01/06/11	0		ABWF installation	
SKW0861	168 02/05/11	16/10/11	01/06/11	15/11/11	30d		300mm U-channel & 675mm Step Channel	
E&M Works (PS								
Submission & E		00/22/11	40000	00/771		Ш		
E&M1001	113 17/05/10	06/09/10	10/11/10	02/03/11	177d		Submission of Pumps	
E&M1002	143 17/05/10	06/10/10	11/10/10	02/03/11	14/0			
E&M1003 E&M1004	133 17/05/10 180 17/05/10	26/09/10 12/11/10	21/10/10 04/09/10	02/03/11 02/03/11	157d 110d		Submission of LV SB & MCC	
E&M1004	180 17/05/10	12/11/10	04/09/10	02/03/11	110d		Submission of Instrumentation	
E&M1005	213 17/05/10	15/12/10	02/08/10	02/03/11	77d		Submission of FS System	
E&M1007	213 17/05/10	15/12/10	02/08/10	02/03/11	77d		Submission of PS Sustam	
E&M1011	60 07/09/10	05/11/10	03/03/11	01/05/11	177d		Delivery of Pumps	
E&M1012	60 07/10/10	05/12/10	03/03/11	01/05/11	147d		Delivery of Gen-Set	
E&M1013	60 27/09/10	25/11/10	03/03/11	01/05/11	157d			
E&M1014	60 13/11/10	11/01/11	03/03/11	01/05/11	110d	14	Delivery of LV SB & MCC	
E&M1015	60 13/11/10	11/01/11	03/03/11	01/05/11	110d		Delivery of Instrumentation	
E&M1016	60 16/12/10	13/02/11	03/03/11	01/05/11	77d		Delivery of FS Equipment	
E&M1017	60 16/12/10	13/02/11	03/03/11	01/05/11	77d		Delivery of BS Equipment	
Installation, T&C	1	05/00/	00/77/11	05/251				
E&M1101	55 02/05/11	25/06/11	02/05/11	25/06/11	0		Instal Pumps	
E&M1102	55 02/05/11	25/06/11	02/05/11	25/06/11	0			
E&M1103 E&M1104	55 02/05/11	25/06/11 25/06/11	02/05/11	25/06/11	0		Instal DeO System	
E&M1104 E&M1105	55 02/05/11 55 02/05/11	25/06/11	02/05/11	25/06/11	0			
E&M1105	55 02/05/11	25/06/11	02/05/11	25/06/11	0		Install FS Equipment	
E&M1107	55 02/05/11	25/06/11	02/05/11	25/06/11	0		Instal Instrumentation Instal FS Equipment Instal BS Equipment	
E&M11107	46 26/06/11	10/08/11	27/08/11	11/10/11	62d		Install Valves, Pipes & Fittings	
				1		a 10 1		
date 05/05 n date 14/02		ır s bar				•	ring Corp. Ltd. 27/05/10 Revision 0 StL	d Ap
14/02	Critical I					inee	21/07/10 Povision 1 Stl	VC
date 17/05	S/10 Summar	v bar		· · · ·	htract M	•	C/2009/13 31/07/10 Revision 1 StL	
date 17/08 date 11/08 number 2A	S/10 Summar	s point	Construc				C/2009/13 Revision 1 StL	

Activity ID	Original Early Duration Start	Early Finish	Late Start	Late Finish	Total Float	2010 2011 2012 2012 2014 2015 2016 2015
E&M1120	7 11/08/11	17/08/11	12/10/11	18/10/11	62d	2010 2011 2012 2013 2014 2015 2016 2017
E&M1130	28 18/08/11	14/09/11	19/10/11	15/11/11	62d	Form 501 Submission to FSD
E&M1140	43 26/06/11	07/08/11	26/06/11	07/08/11	0	Cabling Works
E&M1150	7 08/08/11	14/08/11	08/08/11	14/08/11	0	Insulation Tests of Cables and Cable Termination
E&M1160	3 15/08/11	17/08/11	15/08/11	17/08/11	0	Engergization
E&M1170	30 18/08/11	16/09/11	18/08/11	16/09/11	0	Functional and Performance Tests of Equipment
E&M11800	60 17/09/11	15/11/11	17/09/11	15/11/11	0	Commissioning Test
	wer and PS No.2 in Po	ortions E&H				
Civil & Geotech		00/05/40	47/05/40	00/05/40		
SKW0881	7 17/05/10	23/05/10	17/05/10	23/05/10	0	
SKW0891	7 17/05/10	23/05/10	17/05/10	23/05/10	0	Plant mobilization
SKW0892	30 24/05/10	22/06/10	24/05/10	22/06/10		Initial Survey
SKW0901	30 23/06/10	22/07/10	23/06/10	22/07/10		Tree Transplantation
SKW0921	14 23/07/10	05/08/10	23/07/10	05/08/10	0	
SKW0931	14 06/08/10	19/08/10	06/08/10	19/08/10	0	Hoarding & Fencing
SKW0951	106 20/08/10	03/12/10	20/08/10	03/12/10	0	Here Exceeded to formation
SKW0961	257 04/12/10	17/08/11	04/03/11	15/11/11	90d	
SKW1491	180 14/09/10	12/03/11	14/09/10	12/03/11	0	Concrete Trougn (Cha0+45 - ChA1+75)
SKW1511	180 13/03/11	08/09/11	13/03/11	08/09/11	0	Twin DN150 DI Rising Main (ChA0+00 - ChA5+79)
SKW1531	34 09/09/11	12/10/11	09/09/11	12/10/11	0	Extent village severs S163.1 & S164.1
SKW1581	34 13/10/11	15/11/11	13/10/11	15/11/11	0	Construct Manhole no. S163 & S164
Structural Work	-	17/10/10	04/40/40	17/10/10	-	Base Sight o 3 2mPD
SKW0971	14 04/12/10	17/12/10	04/12/10	17/12/10	0	Base Slab to -3.2mPD Basement Beam (BBB-1,BBC-1,BBD-1)
SKW0981	14 18/12/10	31/12/10	18/12/10	31/12/10	0	Basement Beam (BBB-1,BBC-1,BBD-1)
SKW0991	14 01/01/11	14/01/11	01/01/11	14/01/11	0	Base Slab (BSC-4) to +3mPD
SKW1001	14 15/01/11	28/01/11	15/01/11	28/01/11	0	
SKW1011	14 29/01/11	11/02/11	29/01/11	11/02/11	0	Wall & Column to +5.35mPD
SKW1021	20 12/02/11	03/03/11	12/02/11	03/03/11	0	Ground Slab
SKW1031	14 04/03/11	17/03/11	04/03/11	17/03/11	0	Ground Beam
SKW1041	14 18/03/11	31/03/11	18/03/11	31/03/11	0	Wall & Column to +9.35mPD Roof Beams & Parapet
SKW1051	14 01/04/11 90 01/04/11	14/04/11 29/06/11	01/04/11	14/04/11	0	ABWF installation (wet tray/dry tray)
SKW1061 SKW1081	215 15/04/11	29/06/11	01/04/11	29/06/11	0	ABWF Installation (wet tray/ory tray)
E&M Works (PS		15/11/11	13/04/11	13/11/11	0	
Submission &						
E&M2001	113 17/05/10	06/09/10	17/05/10	06/09/10	0	Submission of Pumps
E&M2002	143 17/05/10	06/10/10	17/05/10	06/10/10	0	Submission of Gen-Set
E&M2003	133 17/05/10	26/09/10	17/05/10	26/09/10	0	Submission of DeO System
E&M2004	271 17/05/10	11/02/11	17/05/10	11/02/11	0	Submission of LV SB & MCC
E&M2005	243 17/05/10	14/01/11	17/05/10	14/01/11	0	Submission of Instrumentation
E&M2006	213 17/05/10	15/12/10	17/05/10	15/12/10	0	Supmission of FS System
E&M2007	213 17/05/10	15/12/10	17/05/10	15/12/10	0	Submission of BS System
E&M2011	282 07/09/10	15/06/11	07/09/10	15/06/11	0	Delivery of Pumps
E&M2012	252 07/10/10	15/06/11	07/10/10	15/06/11	0	Pelivery of Gen-Set
E&M2013	262 27/09/10	15/06/11	27/09/10	15/06/11	0	Delivery of DeO System
E&M2014	62 12/02/11	14/04/11	12/02/11	14/04/11	0	Delivery of LV SB & MCC
E&M2015	90 15/01/11	14/04/11	15/01/11	14/04/11	0	Delivery of Instrumentation
E&M2016	120 16/12/10	14/04/11	16/12/10	14/04/11	0	Delivery of FS Equipment
E&M2017	120 16/12/10	14/04/11	16/12/10	14/04/11	0	Delivery of BS Equipment
Installation, T&		1			1	
E&M2101	60 16/06/11	14/08/11	16/06/11	14/08/11	0	
E&M2102	60 16/06/11	14/08/11	16/06/11	14/08/11	0	Install Gen Set
E&M2103	60 16/06/11	14/08/11	16/06/11	14/08/11	0	
E&M2104	60 15/04/11	13/06/11	15/04/11	13/06/11	0	Install LV SB & MCC
E&M2105	60 15/04/11	13/06/11	15/04/11	13/06/11	0	
E&M2106	60 15/04/11	13/06/11	15/04/11	13/06/11	0	Install FS Equipment
E&M2107	60 15/04/11	13/06/11	15/04/11	13/06/11	0	Install BS Equipment
E&M2110	58 15/08/11	11/10/11	15/08/11	11/10/11	0	Install Valves, Pipes & Fittings
E&M2120	7 12/10/11	18/10/11	12/10/11	18/10/11	0	Hydraulic Test of Pipeworks
E&M2130	28 19/10/11	15/11/11	19/10/11	15/11/11	0	Cabling Works
E&M2140	55 14/06/11	07/08/11	14/06/11	07/08/11	0	I Cabing Works
E&M2150 E&M2160	7 08/08/11 3 15/08/11	14/08/11 17/08/11	08/08/11	14/08/11	0	
E&M2160 E&M2170	3 15/08/11	16/09/11	15/08/11	17/08/11	0	Functional and Performance Tests of Equipment
E&M2170	60 17/09/11	15/11/11	17/09/11	15/11/11	0	Commissioning Test
	W STW.Sewer and Su				1 0	
Submarine Outf						
SKW1131	60 17/05/10	15/07/10	17/05/10	15/07/10	0	Hydrographical Survey (SKW)
SKW1141	183 16/07/10	14/01/11	16/07/10	14/01/11	0	Hydrographical Survey (SKW) Water Quality Baseline Monitoring under EP (SKW)
SKW1151	185 15/01/11	18/07/11	15/01/11	18/07/11	0	Set up Temporary Working Platform
SKW1161	90 19/07/11	16/10/11	19/07/11	16/10/11	0	Dredging of MD for Diffuser-SKW (PS CL 1.122(3))
SKW1171	120 17/10/11	13/02/12	17/10/11	13/02/12	0	ELS for HDD Set-up (SKW)
SKW1181	60 14/02/12	13/04/12	14/02/12	13/04/12	0	Mobilization of HDD plant & equipment to SKW
SKW1191	30 14/04/12	13/05/12	14/04/12	13/05/12	0	Setting up at drillhole location
SKW1201	210 14/05/12	09/12/12	14/05/12	09/12/12	0	Drill pilot hole and reaming hole - NS280 - 750m
SKW1211	180 10/12/12	07/06/13	10/12/12	07/06/13	0	Receiving Pit for HDD (SKW)
SKW1221	57 08/06/13	03/08/13	08/06/13	03/08/13	0	Installaiton of NS280 HDPE 450mm dia. pipe
SKW1231	60 04/08/13	02/10/13	04/08/13	02/10/13	0	Dredging of Marine Deposit for Diffuser
SKW1241	60 03/10/13	01/12/13	03/10/13	01/12/13	0	
SKW1251	45 02/12/13	15/01/14	02/12/13	15/01/14	0	Removal of Receiving Pit
SKW1431 SKW STW	30 16/01/14	14/02/14	16/01/14	14/02/14	0	Removal of silt curtain
	Delivery (E&M)					
	05/10 Early ba					Date Revision Checked
	DE/10 Critical I	bar				24/07/40 Devision 1 Stl
						. DC/2009/13
date 11/0	08/10		Constant			stmont Works at VSW 8 SKW
		point	Construc			atment Works at YSW & SKW mme (Rev. 1)

	Activity	Original	Early	Early	Late	Late	Total									
	D	Duration		Finish	Start	Finish	Float	201			012	2013		015 2016	2017	2018
	E&M3010		02/10/10	28/02/11	21/08/11 18/04/11	17/01/12	323d			Delivery of MBR	of Grit	Removal Equi				
	E&M3030 E&M3060	180 136	02/04/11 02/04/11	28/09/11 15/08/11	02/04/11	14/10/11 15/08/11	16d 0		[Delivery of	Fine S	Screens	Jinen			
	E&M3070		02/04/11	15/08/11	02/04/11	15/08/11	0				Pump	s				
	E&M3080			28/09/11	03/05/11	29/10/11	31d		ll i	Delivery	of Sub	mersible Mixe	s			
	E&M3090	210	02/04/11	28/10/11	18/07/11	12/02/12	107d			Deliver	of Slu	idge Dewaterin	ng Equipment			
	E&M3100	180	02/04/11	28/09/11	17/06/11	13/12/11	76d	Ч		Delivery		es, Pipes & Fi	ttings			
	E&M3110	180	02/04/11	28/09/11	17/06/11	13/12/11	76d				of Pen	stocks				
	E&M3130	180	02/04/11	28/09/11	31/08/11	26/02/12	151d			Delivery	of instr	uments				
	E&M3140			28/09/11	09/05/11	04/11/11	37d			Delivery	of MC	J LVSB				
	E&M3150		02/04/11	28/09/11	11/07/11	06/01/12	100d			Delivery		Equipment				
	E&M3160 Construction o		02/04/11	28/09/11	30/07/11	25/01/12	119d				51151	quipment				
	SKW1261		14/02/11	27/07/11	14/02/11	27/07/11	0			Excavate for	r SKV	/ STW Structu	re (Grid A -G)			
	SKW1271		28/07/11	21/08/11	28/07/11	21/08/11	0			55 M3 Fire						
	SKW1281		22/08/11	15/09/11	22/08/11	15/09/11	0			Ground F						
	SKW1291	25	16/09/11	10/10/11	16/09/11	10/10/11	0			🔛 🏳 🕞	& Wa	lls to 1/F & 1/F	Slab (Grid A-G)			
	SKW1301	25	11/10/11	04/11/11	11/10/11	04/11/11	0			Colum	s & W	alls to R/F & R	/F Slab (Grid A-G)			
	SKW1411		11/10/11	03/01/12	11/10/11	03/01/12	0			ABW	F insta	allation				
	Construction o			1					1							
	SKW1311		14/02/11	21/03/11	14/02/11	21/03/11	0			Excavate for SK						
	SKW1321		22/03/11	25/04/11	22/03/11	25/04/11	0		4	Equalization Ta						
	SKW1331 SKW1341			30/05/11 04/07/11	26/04/11 31/05/11	30/05/11 04/07/11	0		, I	Ground Floc						
	SKW1341 SKW1351		31/05/11	22/07/11	05/07/11	22/07/11	0			Columns &			ab (Grid G-N)			
	SKW1351 SKW1361	-	23/07/11	15/08/11	23/07/11	15/08/11	0		!!	Columns &						
	Construction o		_0,01/11	10,00/11		10,00/11	1	-					(/			
	SKW1371		28/07/11	15/10/11	28/07/11	15/10/11	0			Excavat	e for S	KW STW Stru	cture (Grid N-T)			
	SKW1381	30		14/11/11	16/10/11	14/11/11	0						MBR Tank (Grid N-T)			
H	SKW1391		15/11/11	14/12/11	15/11/11	14/12/11	0			Colun	ns & V	Valls to 1/F &	I/F Slab (Grid N-T)			
11	SKW1401	30	15/12/11	13/01/12	15/12/11	13/01/12	0		ii U	Colu	mns &	Walls to R/F &	R/F Slab (Grid N-T)			
	SKW1421	30	14/01/12	12/02/12	14/01/12	12/02/12	0			AB	VF ins	tallation				
	SKW STP - E&N		r	1	1	_										
	E&M3170		16/08/11	23/11/11	18/01/12	26/04/12	155d			install	Nembr	ane Modules i	n MBR Tank No. 1 to 2			
	E&M3190			13/12/11	15/10/11	13/12/11	0			Install	Grit R	emoval Equipr	nent			
	E&M3210	60	16/08/11	14/10/11	16/08/11	14/10/11	0		i	Install Fi	ne Scr	eens				
	E&M3220 E&M3230	75 45	16/08/11 30/10/11	29/10/11 13/12/11	16/08/11 30/10/11	29/10/11	0			Install P	umps Submo	arcible Mivere				
	E&M3240	74	13/02/12	26/04/12	13/02/12	26/04/12	0		i-		nstall	Sludge Dewate	ring Equipment			
	E&M3250			26/02/12	14/12/11	26/02/12	0			Ins	tall Val	ves, Pipes & F	ittings			
	E&M3260	135	14/12/11	26/04/12	14/12/11	26/04/12	0				nstall F	Penstocks				
	E&M3261	174	05/11/11	26/04/12	05/11/11	26/04/12	0		i		nstall S	SAT of MCC &	LVSB			
İ	E&M3270	60	27/02/12	26/04/12	27/02/12	26/04/12	0				nstall i	nstruments				
	E&M3291	180	29/12/11	25/06/12	07/01/12	04/07/12	9d		- I		Insta	II BS Equipme				
	E&M3300	161	29/12/11	06/06/12	26/01/12	04/07/12	28d		1	C C P P P P P P P P P P P P P P P P P P	Instal	I FS Equipmer	t			
1 8	E&M3310		27/02/12	26/05/12	11/05/12	08/08/12	74d				Hydra	ulic Tests of F	ipeworks			
	E&M3311		27/04/12	12/06/12	27/04/12	12/06/12	0		1			ng Works				
	E&M3320		27/04/12	12/06/12	27/04/12	12/06/12	0				Cabli	ng Works for I	Dewatering Equipment	ination		
	E&M3321		13/06/12	03/07/12	13/06/12	03/07/12	0				Fine	lation Tests of rgization	Cables and Cable Term	midtion		
	E&M3331 E&M3359		04/07/12 05/07/12	04/07/12 08/08/12	04/07/12 05/07/12	04/07/12	0						erformance Tests of Equ	ipment		
- i i i	E&M3360	1	05/07/12	26/12/13	05/07/12	26/12/13	0						Commissioning Test	- Phase I		
	E&M3370		27/12/13	14/02/14	27/12/13	14/02/14	0					Ľ	Commissioning Te			
	Rising Main															
1 0	SKW1481	120	17/05/10	13/09/10	17/05/10	13/09/10	0		Subm	, Approval & Delive	ry of E	01 pipes				
	SKW1501	300	14/09/10	10/07/11	14/09/10	10/07/11	0					ChB0+00 - Ch				
	SKW1521	230	11/07/11	25/02/12	11/07/11	25/02/12	0			Tw		-	/ain (ChB0+00 - ChA4+			
1 1	SKW1541		26/02/12	23/08/12	26/02/12	23/08/12	0						ChC0+00 - ChC0+35 C	onnection Pit)		
	SKW1551		24/08/12	19/02/13	24/08/12	19/02/13	0						(SSMH1-SSMH7)			
	SKW1561		20/02/13	18/08/13	20/02/13	18/08/13	0						wer (SMFH1-SMFH2, S		0	
	SKW1571		19/08/13	14/02/14	19/08/13	14/02/14	0						Roadwork & Draina	age Channel (SKV	/)	
_	ction W8 - Lan				s 26/11/13	16/10/10	1289d	Tree	Sur							
	<w1591 <w1611< td=""><td></td><td>17/05/10 17/05/10</td><td>06/06/10 15/08/12</td><td>26/11/13</td><td>16/12/13 15/08/12</td><td>12890</td><td>rie</td><td>- Sur\</td><td>cy</td><td>Tr</td><td>ansplantation a</td><td>at SKW</td><td></td><td></td><td></td></w1611<></w1591 		17/05/10 17/05/10	06/06/10 15/08/12	26/11/13	16/12/13 15/08/12	12890	rie	- Sur\	cy	Tr	ansplantation a	at SKW			
	W1611 W1621		07/06/10	05/08/12	17/05/10	15/08/12		Т	ansp	lantation at SKW						
	ction W9 - Esta				-	1.0.0.00			· r			_				
	<w1631< td=""><td></td><td>16/08/12</td><td>15/08/13</td><td>16/08/12</td><td>15/08/13</td><td>0</td><td></td><td></td><td></td><td></td><td>Se</td><td>ection W9 - Establishme</td><td>nt Works</td><td></td><td></td></w1631<>		16/08/12	15/08/13	16/08/12	15/08/13	0					Se	ection W9 - Establishme	nt Works		
_						•										

Start date	05/05/10	Early bar		Date	Revision	Checked	Approved
Finish date	14/02/14	Progress bar	Leader Civil Engineering Corp. Ltd.	17/05/10	Revision 0	StL	VC
Data date	17/05/10	Critical bar	Contract No. DC/2009/13	31/07/10	Revision 1	StL	VC
Run date	11/08/10	Progress point					
Page number	4A	Critical point	Construction of Sewage Treatment Works at YSW & SKW				
		 Summary point Start milestone point 	Works Programme (Rev. 1)				
c Primavera	Systems, Inc.	 Finish milestone point 					

Activity	Description	Original Duration		Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	JAN L	FEB MAR APR	20 MAY	un i a		I SEP
olect Key D	ale	(Accessed)			AL CAUGUE	The second second					- 9/44	A NOR KON		Self. 1	1 400	J OL
00010	Receive Letter of Acceptance	0	100		05/05/10 A	1	05/05/10 A	1		KD0125						
00020	Project Commencement Date	0	100		17/05/10 A		17/05/10 A	-		EaM0010, EaM0070, EaM1001,						
00050		0	100					11711	SKW0551	1020125	-					
and the second second second	Section W3 - Footpath Diversion in Ptn G (273d)	U		<u>n</u>	10/06/11	-	13/02/11*	-11/d -	annoon	I NOVICS			-			
eliminary (C		1 1	The mark	the second second	Trank	1	-	T	KD0020							
RE0020	Pre-condition Survey	60		17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	-	KD0020							
RE0040	Erection of Engineer's Site Accommodation at YSW	60	100		15/07/10 A	17/05/10 A	15/07/10 A	-	KD0020							
RE0050	Taking over the Secondary Engineer's Site Accomm	75	100		30/07/10 A	17/05/10 A	30/07/10 A		K0000							
RE0060	Application of Consent from Marine Department	60	100		15/07/10 A	17/05/10 A	15/07/10 A	-	2 · · · · · · · · · · · · · · · · · · ·	SKW1151						
RE0090	Working Group Meeting for Outfall Construction	120	100		23/11/10 A	17/05/10 A	23/11/10 A	-	KE0020	SKW1491, SKW1501						
E0100	Application & Consent of XP from HyD (Mo Tat Rd)	120		17/05/10 A	13/10/10 A	17/05/10 A	13/10/10 A	-	KD0020	5KW 1691, 5KW 1501			4.			
E0130	Setup Web-site for EM&A Reporting	90	100	17/05/10 A	31/08/10 A	17/05/10 A	31/08/10 A	1	K00020					-		
eliminary (E																
echnical Submi	issian															
Process Design	of SKWSTW & YSWSTW															
E&M0010	Submission	38	100	17/05/10 A	23/06/10 A	17/05/10 A	23/05/10 A		KD0020	E&M0320, E&M0040, E&M0235						
E&M0020	Vetting and Comment by ER	21	100	24/06/10 A	14/07/10 A	24/06/10 A	14/07/10 A		E&M0010	E&M0030, E&M0040						
E&M0030	Revision and Resubmission	125	96	5 15/07/10 A	04/06/11	15/07/10 A	16/05/11	12d	EAM0020	EAMOOED	-					
E&M0080	Approval from the Engineer	14	0	05/06/11	18/06/11	17/06/11	30/06/11	12d	E&M0030	E&M0205			4	-		
Hydraulic Desig	IN									hand the second second					ī	
E8M0040	Submission	21	100	15/07/10 A	16/09/10 A	15/07/10 A	16/09/10 A		E&M0010, E&M0020	E&M0050, E&M0101, E&M0240,					1	
E&M0050	Vetting and Comment by ER	14	100	17/09/10 A	09/11/10 A	17/09/10 A	09/11/10 A		E61/0040	E&M0000					1	
E&M0050	Revision and Resubmission	97	90	19/08/10 A	09/05/11	19/08/10 A	27/05/11	16d	E&M00E0	E8M0430	1	and the second s			i.	
E&M0430	Approval from the Engineer	7	50	29/03/11 A	13/05/11	29/03/11 A	30/06/11	18d	E&M0060	E&M0295		La-			1	
Equipment Subr	nission & Approvel															
E&M0070	Submission of Membrane Module	50	100	17/05/10 A	05/07/10 A	17/05/10 A	05/07/10 A		KD0020	E&M0090					11	
E8M0090	Vetting and Comment by ER	14	100	06/07/10 A	19/07/10 A	06/07/10 A	19/07/10 A		E&M0070	E&M0100					ii	
E8M0100	Revision and Resubmission	14	100	20/07/10 A	24/02/11 A	20/07/10 A	24/02/11 A		E8/40050	E8M0160	1				11	
E8M0101	Submission of Equipment	90		04/08/10 A	04/06/11	04/08/10 A	06/02/11	-118d	E5M0040	E&M0102					ii	
E8M0102	Vetting and Comment by ER	60		18/11/10 A	10/06/11	18/11/10 A	12/02/11	-118d	E\$M0101	E&M0103	1		111 1		11	
E8M0103	Revision and Resubmission	60		01/02/11 A	28/06/11	01/02/11 A	02/03/11	-118d		E8M0110, E8M0120, E8M0130,	-				11	
E8M0110	Approval on Coarse Screens	30		25/05/11 A	13/07/11	25/05/11 A	01/04/11	-103d		E&M0390			6		. !!	
E8M0120	Approval on Fine Screens	30		28/06/11	28/07/11	29/04/11	28/05/11	-61d		E&M0400, E&M3900					💻 ii 👘	
E8M0130	Approval on Pumps	30		28/08/11	28/07/11	03/03/11	01/04/11	-118d	E&M0103	E&M0410, E&M3070	1			1-1		
E8M0140	Approval on Submersible Mixers	30		23/03/11 A	23/03/11 A	23/03/11 A	23/03/11 A	1.000	EsM0109	E&M0420, E&M3060		-				
E8M0150	Approval on Grit Removal Equipment	30		28/06/11	28/07/11	29/04/11	28/05/11	-61d	E&M0103	E8M0380, E8M3030				19-0		
E8M0160	Approval on MBR Membrane Modules (M.M.)	105		02/08/10 A	24/02/11 A	02/08/10 A	24/02/11 A	0.0	E&M0100	E8M0350, E6M0370, E6M3010						
E8M0170	Approval on Sludge Dewatering Equipment	30		28/06/11	28/07/11	03/03/11	01/04/11	-118d	E&M0103	E&M0440, E&M3090			tth I		 !!	
E&M0180	Approval on Valves, Pipes & Fitting s	30		28/06/11	28/07/11	28/06/11	27/07/11		E&M0103	E&M0450, E&M3100						
E&M0190	Approval on Penstocks	30		28/06/11	28/07/11	11/06/11	10/07/11	-18d		ESM0490, ESM0110	1 1				11	
E&M0200	Approval on Instrumentation	30		28/08/11	28/07/11	09/10/11	07/11/11	103d	the second se	E8M0470, EAM3130						
E&M0200	Approval on MCC & LVSB	30		28/05/11	28/07/11	03/03/11	01/04/11	-118d	and the second se	EAM(H60, E&M3140						
E8M0220	Approval on BS Equipment	30		30/06/11	29/07/11	31/07/11	29/08/11	31d	E&M0103, E&M0280	E&M0490, E&M3150						
E&M0230	Approval on BS Equipment	30		30/05/11	28/08/11	01/06/11	30/05/11	.504	E&M0108, E&M0290	EAM0295, EAM0320, EAM0500,					Fr-lam	
	approval on PS Equipment ission & Approval	1 30	0	1.000//11	Leavert	Singerin	Taoroani	1 1000				-			IIIT	
E8M0235	Sub. P&ID Drawings	100	100	24/05/10 A	22/08/10 A	24/06/10 A	22/08/10 A	1	E&M0010						11	
E8M0235	and and a set of the contract of the set of	45		04/08/10 A	06/06/11	04/08/10 A	30/05/11	.74	E&M0040	EAM0250, EAM0280, EAM0290						
E8M0240	Sub. Plant GA Drawings Sub. Builder's Works Requirements Drawings	45		04/08/10 A	17/06/11	04/08/10 A	01/05/11	- 15d		E&M0080, E&M0290	1		THE T		0	
E8M0250		60		27/09/10 A	14/06/11	27/09/10 A	30/05/11	- 15d		E&M0250	1 million		1111			
E&M0250	Sub. Mechanical Installation Drawings Sub. Electrical Installation Drawings	60		27/09/10 A	14/06/11	27/09/10 A	30/05/11	-154	E5M0010	EAM0250, ERM0280	-				1	
and the second se	44	120		27/09/10 A	29/06/11	27/09/10 A	30/05/11	-130	E&M0240, E&M0250, E&M0270	EAM0220						
E&M0280	Sub. BS Installation Drawings						30/07/11	310	E6M0840, E8M0250	ESM0230			1111	THI (IT	🔚 (i)	
E8M0290	Sub, FS Installation Drawings	120	50	13/11/10 A	29/07/11	13/11/10 A	Tannakti	1 -290								
Statutory Submis			-	Data H J	Locitoitt	01/07/14	00.00214	Ers.	E6M0060, E8M0230, EAM0430	ESM0900					ii.	-
E&M0295	Preparation of Submission to HEG	39		29/08/11	06/10/11	01/07/11	08/08/11		EBM0295	E&M0005						-
E&M0300	Application & Approval from HEC	150	0	07/10/11	04/03/12	09/08/11	05/01/12	-590				Date		Revisio		Checked Ap
date 05/05 1 date 18/12 date 31/05 fate 16/06 number 1A	2/14 Internet Progress bar 5/11 Critical bar				ruction of	Contract)9/13 Norks :	Ltd. at YSW & SKW Aug 2011)			31/05/11	Re	vision 0		StL VC

E&M0320		Duration	and a sub-state of the sub-state of the		Start	Finish	Float	Predecessors	Successors	JAN	FEB	MAR A	PR I	MAY	JUN	1.1	16 H V	UG 58	e 0
	Form 314 Submission to FSD	14	0 29/08/11	11/09/11	15/04/12	28/04/12	2300		E&M0325, E&M0070										-
E&M0325	Submission to WSD	14	0 12/09/11	25/09/11	29/04/12	12/05/12	2300		E&M0570, E&M0560	-					(IV			E	
E&M0350	Form 501 Submission to FSD (PS1 & PS2)	28	D 09/10/11	05/11/11	18/01/14	14/02/14	8320	E8M2016			-						-		-1-10
ng Shue W	lan														(11/				
reliminary														111	l = W				
'SW0020	Approval of Environmental Team	16	100 17/05/10	A 01/06/10 A	17/05/10 A	01/06/10 A		KD0020	YSW0030, YSW0010						(IV				
'SW0030	Baseline monitoring (Air & Nolse)	14	100 31/07/10	A 07/09/10 A	31/07/10 A	07/09/10 A		VSW0020	YSW0120, YSW0152, YSW0500,						()				
'SW0040	Baseline monitoring (Water)	213	100 30/07/10	A 31/12/10 A	30/07/10 A	31/12/10 A	1	Y5W0020	YSW0350										
SW0050	Erect Hoarding and Fencing	60	100 17/05/10	A 15/07/10 A	17/05/10 A	15/07/10 A	1		1			_							
action W1 - Sk	lope Works in Portion A& C			-			-											1	-
SW0075	Mobilization	30	100 17/05/10	A 15/06/10 A	17/05/10 A	15/06/10 A	1	KD0020	YSW0100						(W)				
SW0080	Site Clearance	30	100 17/05/10			15/06/10 A			YSW0065, YSW0120						(W			1	
SW0085	Initial Survey	14	100 02/05/10			15/06/10 A		Y5W0090	YSW0120						1 11/			112	
SW0090	Verify the Rock Boulder required Stablization Wk	30	100 19/07/10	and the second se	and the second se	21/03/11 A	-		YSW0100, YSW0110	la company					(15	
SW0100	Removal of Rock Boulder	280	85 20/09/10		20/09/10 A	15/08/11	150	YSW0075, YSW0090	YSW0150	Terra and	_		-			111.1.1	1	11	
SW0110	Stablizing work for rock boulder	280	0 20/05/11	25/03/12	09/11/10	15/08/11	-2230	YSW0090	VSW0150	1 - 1		1			141	1111	1	1	-
SW0120	Cut the slope to design profile	100	100 13/09/10		13/09/10 A	14/09/10 A	-ceut	YSW0030, YSW0080, YSW0085	YSW0131, YSW0165						(Π)			1	
A DE AL D			and the second se	and the second data was as in the		14/09/10 A		YSW0120	YSW0132						(W			161	
SW0131	Mobilization of Plant and Material of Soll Nails.	20	100 01/09/10		01/09/10 A 15/09/10 A	16/09/10 A		YSW0131	YSW0133									1	
SW0132	Erect Scaffold and Working Platform	20	100 15/09/10			the second s	-	YSW0132	Y5W0134									1.5	
SW0133	Setting out and Verify Locations of Soli Nails	10	100 14/09/10		and the second sec	31/10/10 A	-	YSW0133	YSW0135							E H	1	1	
SW0134	Drilling and Soll Nalls Installation	20	100 08/10/10	and the second s		19/11/10 A	-	YSW0134	YSW013E										
SW0135	Construction of Nall Heads	10	100 24/11/10			01/12/10 A		Y5W0135	YSW0127	-								1	
SW0136	Mesh installation on Cut Slope	10	100 04/12/10	and the second se	04/12/10 A	04/12/10 A	-	YSW0135	YSW0140	-								1	
SW0137	Hydroseeding	30	0 31/05/11	29/06/11	10/04/11	09/05/11	-510		YSW0150			-			1111			i i	
SW0140	Construction of U-channels, Catch Pit on slope	120	90 02/04/11		02/04/11 A	21/05/11	-510	YSW0137	CE CANCE			1-00-	- 1	111	U			125	1.
SW0165	Construction of Barrier Wall (below Ground Lev)	240	92 10/09/10	A 19/06/11	10/09/10 A	21/05/11	-280	YSW0120	YSW0150, YSW0154, YSW0155				-	1-1-1		<u>++++</u> +			
	SW STW & Submarine Outfall												- 1					1	
CIVII & Structuri	al Work														(IV				
YSW0412	Mobilization	30	100 17/05/10	A 15/06/10 A	17/05/10 A	15/06/10 A	-	KD0020	YSW0422						(W)			10	
YSW0422	Site Clearance	30	100 17/05/10	A 15/06/10 A	17/05/10 A	15/06/10 A	1000	KD0020 YSW0412	YSW0432, YSW0600, YSW0810.						(1	1	
YSW0432	Initial Survey	14	100 02/06/10	A 15/06/10 A	02/06/10 A	15/06/10 A		Y8W9422	YSW0610									1	_
YSW STP - G	JLH - T						-										-	lli -	_
YSW0500	ELS & Excavation for Inlet Pumping Station	62	100 17/09/10	A 16/12/10 A	17/09/10 A	16/12/10 A		YSW0030, YSW0422	Y8W0510						$i \parallel \mu$			111	
YSW0510	Sub-structure construction (Inlet Pumping Stn)	30	100 17/12/10			04/04/11 A		YSW0432, YSW0500	YSW0520	1	-				i IV			11	
YSW0520	Backfill & Remove ELS (Inlet Pumping Stn)	30	100 03/01/11			05/05/11 A	1	YSW0510	YSW0530, YSW0610	1 married and the second	-				(11	
YSW0530	ELS & Excavation for Equalization Tank	40	100 11/01/11		11/01/11 A	08/06/11 A		YSW0620	YSW0540	-			-					11	
YSW0540	Sub-structure construction (Equalization Tank)	40	0 31/05/11	09/07/11	25/11/10	03/01/11	-1870	Y/SW0530	YSW0650									lii -	
YSW0550	Backfilling & Remove ELS (Equalization Tank)	40	0 10/07/11	18/08/11	04/01/11	12/02/11	-1870	Y8W0540	YSW0570				- 1			114篇	-	11	
YSW0570	Excavate to formation by open cut	30	0 19/08/11	17/09/11	13/02/11	14/03/11	-1870	YSW0550	YSW0580						(IV				1
YSW0580	Base slab construction	30	0 18/09/11	17/10/11	15/03/11	13/04/11	-187d	YSW0670	YSW0680						(11 5	
YSW STP - G		1 301	01 10/06/11	Timori	115/05/11	[1304/11	1 -1070	4											-
1		1 50	100 08/09/10	A 17/09/10 A	08/09/10 A	17/09/10 A	1	YSW0030, YSW0422, YSW0520	YSW0520						()			in	
YSW0510	Excavate to formation	50			18/09/10 A	23/05/11 A	-	VSW0610	YGW0690	- I -	-		-		(\parallel)			11	
YSW0520	Base slab construction	60	100 18/09/10				904	YSW0830	YSW0640		1	1	1					i.i.	
YSW0530	G/F to 1/F construction	95	85 27/12/10	the second second	27/12/10 A	08/05/11	-360	Y9W0630	YSW0810 YSW080						La		-		
YSW0540	1/F to Roof Construction	91	0 14/06/11	13/09/11	09/05/11	07/08/11	-360		ESM0610, E8M0620, E8M0630,								-	1.1 *** 1	
YSW0B10	ABWF Installation	100	0 24/07/11	01/11/11	18/06/11	25/09/11	-360	1										111	1
	3L F - H & DN Tenks				Lauren	Laurent	1	YSW0080, YSW0422	YSW0060	9								11	
YSW0550	ELS & Excavation for DN Tanks	72	100 21/08/10		the second s	14/10/10 A		YSW0650	YSW0660	-								11	
YSW0560	Sub-struction construction (DN Tanks)	44	100 15/10/10			31/12/10 A		2	YSW0670 YSW0680		_							11	
YSW0570	Backfill & Remove ELS (DN Tanks)	32	100 08/01/11		08/01/11 A	15/03/11 A		YSW0660				4						11	
YSW0580	Base slab construction	30	100 28/03/11		28/03/11 A	28/03/11 A		Y5W0570	YSW068D			E_					1	111	
YSW0590	Superstructure construction upto + 10.5mPD	60	80 30/03/11	A 11/06/11	30/03/11 A	16/01/11	-1460	YSW0980	YSW0700, YSW0020			the local division of	1					11	
YSW0700	Apply protective paint	35	0 12/06/11	16/07/11	17/01/11	20/02/11	-1460	YSW0590	YSW0710						1			11	
YSW0710	Water test	30	0 17/07/11	15/08/11	21/02/11	22/03/11	-146d		EAM0510. EAM0630, EAM0340								1	1 11	
YSW0820	ABWF Installation	65	0 12/06/11	15/08/11	17/01/11	22/03/11	-1460	YSW0090	E5M0510 E5M0530, E8M0540									111	_
h date 18/1 date 31/0	05/10 Programs Sar 12/14 Programs Sar 05/11 Contrast Sar 06/11 Contrast Sar V Programs point V Critical point V Critical point Start milescore point				Contract Sewage		09/13 Works	at YSW & SKW	(Ma	ked on 31 M	fav 2011)	Dat 31/05/11	te	Re	R evision 0	Revision)		Checked StL	VC

Activity ID	Description	Original Pe Duration Co	mplete Start	Early Finish	Late Start	Late Finish	Float	Predecessors	Successors	JAN I I	EU NAR	APR	2011 B	No. I Take	AUG I	SER
Fire Hose Re	eel / Sprinkler Pump Rm							-			and man 1				AUG	
YSW0840	ELS & excavate to formation (+0 mPD approx)	30	0 13/09/11	13/10/11	01/09/11	30/09/11	-12d	YSW0030, YSW0422, YSW0840	YSW0880						111	-1
	Gable Draw Pits & Duoling															
YSW0152	Temporary Diversion of Drainage	92	100 02/12/10 A	09/05/11 A	02/12/10 A	09/05/11 A		Y5W0030	YSW0153, YSW0154	1						
YSW0153	Removal of ExU-Channel where clash with B. Wall	50	100 20/11/10 A	20/04/11 A	20/11/10 A	20/04/11 A		YSW0152	YSW0154							
YSW0154	Construction of Subsoil Drain	90	0 19/06/11	17/09/11	08/10/11	05/01/12	111d	YSW0162, YSW0153, YSW0166	YSW0165			1	+++++++++++++++++++++++++++++++++++			
Submarine Out	fall			1	1	1	1									
YSW0180	Coordination of HEC	53	100 17/05/10 A	08/07/10 A	17/05/10 A	08/07/10 A	1	1	YSW0350							
YSW0200	Submission and Approval of Ecologist	60	100 17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A			YSW0210	1-12-0	1					
YSW0210	Ecology Survey	90	100 16/07/10 A	11/02/11 A	16/07/10 A	11/02/11 A	-	YSW0200	YSW0350	time to the second	1	- 111				
YSW0220	Submission and Approval of In. Hydro Survey	90	100 17/05/10 A	27/08/10 A	17/05/10 A	27/08/10 A			YSW0230	L					11	
YSW0230	Hydrogrophical Survey (YSW)	45	100 31/08/10 A	31/01/11 A	31/08/10 A	31/01/11 A	-	YSW0220	YSW0350			- 111			- 11	
YSW0240	Material Submission, Approval of HDPE pipe	93	100 17/05/10 A	31/03/11 A	17/05/10 A	31/03/11 A	-	1. 1 1. 1 1. 1 1. 1 1. 1 1. 1 1. 1 1.	YSW0250						11	
YSW0250	Submit and Approval of Method Statement for HDD	120	100 24/09/10 A	25/03/11 A	24/09/10 A	25/03/11 A	-	YSW0240	VSW0260, VSW0270, VSW0340			- HI				
YSW0260	Submission of HDD Method Statement to HEC	14	100 26/01/11 A	24/03/11 A	26/01/11 A	24/03/11 A		YSW/0250	YSW0320, YSW0340	-						
YSW0270	Additional G.I. Boreholes (YSW)	62	100 05/11/10 A	19/01/11 A	05/11/10 A	19/01/11 A		Y5W0250	YSW0280, YSW0320		-+++-					
YSW0270	Submission of propose alignment to the Eng	14	100 02/02/11 A	04/03/11 A	02/02/11 A	04/03/11 A	-	Y5W0270	YSW0290, YSW0310, YSW0340	14						
YSW0200	Submission of Marine Notice	60	100 31/01/11 A	29/03/11 A	31/01/11 A	29/03/11 A		Y5W0260	YSW0350							
YSW0310	Construction of Entry Pit and Preparation Work	39	100 15/03/11 A	31/03/11 A	15/03/11 A	31/03/11 A		Y5W0260	YSW0320, YSW0380		LILL					
YSW0320	Prepare of HDD Drill Rig Set-up (YSW)	39	100 02/04/11 A	28/04/11 A	02/04/11 A	28/04/11 A		YSW0260, YSW0270, YSW0310	YSW0330, YSW0350							
YSW0320	Establishment of HDD plant & equipment	14	100 09/04/11 A	14/04/11 A	02/04/11 A	14/04/11 A		YSW0310, YSW0320	YSW0340							
YSW0340	Setting up at drillhole location	14	100 09/04/11 A	14/04/11 A	19/04/11 A	28/04/11 A		YSW0250, YSW0260, YSW0290,	YSW0350			Hall				
YSW0350	No fine	100		-				YSW0010, YSW0160, YSW0210,	YSW0360	+ -						
&M Warks - Y	Drill pilot hole and rearning hole - NS400 - 530m	123	33 29/04/11 A	21/08/11	29/04/11 A	16/05/11	-650	Tonora Tonana, Tonana	10 moise			111	TT			
E&M0360	A CONTRACTOR OF	1 ural	al avertue	Lormania	Incunits	00/00/01		E&M0160	E&M0510			111				
E&M0300	Delivery of MBR Memb. Mod. (MBR Tk 4)	150	0 31/05/11	27/10/11	24/10/10	22/03/11	-2190	E&M0160	E&M0320					ALLEL PL	11	1
E&M0370	Delivery of MBR Membrane Modules - 2nd Shipment	150	0 31/05/11	27/10/11	29/09/11	25/02/12			E6M0530			- 111			n 11	1
	Delivery of Grit Removal Equipment	180	0 28/07/11	24/01/12	29/05/11	24/11/11	-610	E&M0150 E&M0110	EAMOSIO			111			11	1
E&M0390	Delivery of Coarse Screens	162	0 13/07/11	22/12/11	02/04/11	10/09/11		Concernant and the second s	E&M0550			111		IIII.		1
E&M0400	Dalivery of Fina Screens	180	0 28/07/11	24/01/12	29/05/11	24/11/11	-010		EAM0560			- 111			11	1
E&M0410	Delivery of Pumps	162	0 28/07/11	06/01/12	02/04/11	10/09/11	-118d	EBM0130	E&M0570			111			11	1.
E8M0420	Delivery of Submersible Mixers	162	0 28/06/11	07/12/11	01/07/11	09/12/11	3d	ESM0140	EAM0680					TITUL		1
E8M0440	Delivery of Sludge Dewatering Equipment	180	0 28/07/11	24/01/12	02/04/11	28/09/11	-118d	EBM0170				- 111			1	1
E8M0450	Delivery of Valves, Pipes & Fittings	180	0 28/07/11	24/01/12	28/07/11	23/01/12	-1d	ESM0180	EAM0690, EAM0606			111				1
E8M0450	Delivery of Penstocks	180	0 28/07/11	24/01/12	11/07/11	06/01/12		EBM0190				+11				
E8M0470	Delivery of Instruments	180	0 28/07/11	24/01/12	08/11/11	05/05/12		EstMozoo	E&M0610			- 111			11	1
E&M0480	Dalivary of MCC LVSB	177	0 28/07/11	21/01/12	02/04/11	25/09/11	1100		EaM0020			- 111				1
E&M0490	Delivery of BS Equipment	180	0 30/07/11	25/01/12	30/08/11	25/02/12	31d	E8/40230	Real Press			- 111			11 -	1
E&M0500	Delivery FS Equipment	180	0 29/08/11	24/02/12	27/09/11	24/03/12	29d	E8/40230	E6M0330. E6M0640				+		-	- 1
Kwu Wan																
liminary																
W0250	Approval of Environmental Team	16	100 17/05/10 A	01/06/10 A	17/05/10 A	01/06/10 A		K(20020	SKW(0250							
W0260	Baseline monitoring (Air & Nolse)	14	100 02/06/10 A	15/06/10 A	02/05/10 A	15/06/10 A		SKW0250	SKW0242, SKW0682, SKW0681,	-						
	otpath Diversion in Portion G															
WI & Geotechi	nical Works															
SKW0240	Site Clearance	21	100 17/05/10 A	05/06/10 A	17/05/10 A	06/06/10 A			SKW0241							
SKW0241	Initial Survey	9	100 07/06/10 A	15/06/10 A	07/05/10 A	15/06/10 A		SKW0240	SKW0042							
SKW0242	Excavation to formation for Bay 1 to 5	57	100 16/06/10 A	11/08/10 A	16/06/10 A	11/08/10 A		5KW0241, 5KW0260	SKW0251							
SKW0251	Drill & Install Dowel Bar for Bay 0 & 4	21	100 02/08/10 A	01/09/10 A	02/08/10 A	01/09/10 A		SKW0842	SKW0901							
SKW0301	Erect Formwork, mesh & weephole for Bay 0 & 2	14	100 02/09/10 A	15/09/10 A	02/09/10 A	15/09/10 A		SKW0251	SKW0811							
SKW0311	Concreting for Bay 0 & 2	14	100 16/09/10 A	29/09/10 A	16/09/10 A	29/09/10 A		SKW0301	SKW0821							
5KW0321	Drilling & Install Dowel Bar for Bay 4 & 6	7	100 30/09/10 A	06/10/10 A	30/09/10 A	06/10/10 A		SK(V0311	SKW0031							
SKW0331	Erect Formwork, mesh & weephole for Bay 4 & 6	7	100 07/10/10 A	13/10/10 A	07/10/10 A	13/10/10 A		SKW0321	SKW0041							
SKW0341	Concreting for Bay 4 & 6	7	100 14/10/10 A	20/10/10 A	14/10/10 A	20/10/10 A		SK(W0331	SKW0051							
SKW0351	Excavation to formation for Bay 7 to 9	21	100 21/10/10 A	10/11/10 A	21/10/10 A	10/11/10 A		SKW0341	SKW0061	1.1 1.1						
SKW0361	Erect Formwork mesh weephole for Bay 1, 3 & 5	6	100 11/11/10 A	16/11/10 A	11/11/10 A	16/11/10 A		SKW0351	SKW0071							
	Provide and the second second second		and contraction									- Andreke Andreke				

Finish date 18/12/14 Progress bar Data date 31/05/11 Collect bar	Leader Civil Engineering Corp. Ltd.		31/05/11	Revision 0	StL	VC
Bundate 1606/11 Page number 3A Progras point	Contract No. DC/2009/13 Construction of Sewage Treatment Works at YSW & SKW					
c Primavera Systems, Inc.	3-month Rolling Programme (Jun 2011 - Aug 2011)	(Marked on 31 May 2011)		-		-

Activity ID	Description	Original Duration	Percent Ea Complete St	riy Ear art Fini	ly Late sh Star		Total Float	Predecessors	Successors	JAN FED 1	MAR APP		2011 JUN		SEP	1 9
SKW0371	Concreting for Bay1, 3 & 5	7	100 17/11/		the second se	and a second		SKW03GI	SKW0301							
SKW0381	Replace of soft spot by rock fill for Bay 7 to 9	7	100 24/11/	0 A 30/11/1	0 A 24/11/10	A 30/11/10 A		SKW0371	SKW0391							
SKW0391	Erect formwork, mesh & weephole for Bay 7 to 9	3	100 01/12/	0 A 03/12/1	0 A 01/12/10	A 03/12/10 A		SKW0391	SKW040)							1
SKW0401	Concreting for Bay7 to 9	7	100 04/12/	0 A 24/12/1	0 A 04/12/10	A 24/12/10 A		SKW0391	SKW0461							1
SKW0461	Excavation for no fine concrete Bay (1-9)	7	100 25/12/	0 A 31/12/	0 A 25/12/10	A 31/12/10 A		5KW0401	SKW0471			1111				1
SKW0471	Concreting for no-fine concrete	7	100 01/02/	1 A 07/02/1	1 A 01/02/11	A 07/02/11 A		SKW0461	SKW0481	40-10						1
SKW0481	Installation of Wall tie & stone facing	14	100 08/02/		1 A 08/02/11	A 21/02/11 A		SKW0471	SKW0/91	4						1
SKW0491	Construction of Gabion Wall	7	100 08/02/	1 A 14/02/1	1 A 08/02/11	A 14/02/11 A	1	SKW0481	SKW0501							1
SKW0501	Place Geotextile	3	100 08/01/1					SKW0491	SKW0511							1
SKW0511	Backfill behide the retaining wall to approx +4	7	100 11/01/		and the second s	the second se		SKW0501	SKW0221							1
SKW0521	Watermain Laying and Diversion	14	100 01/04/				1	SKW0511	SKW0531							1
SKW0531	Concreting for Pavement	7	60 11/05/1		a contract of the second s		-1170	SKW0521	SKW0541				a			
SKW0541	Installation of Flower Pot	7	0 02/06/1			12/02/11	-1170		SKW0551			5				1
5KW0551	Permanent Footpath Diversion	1	0 09/06/1		the second se	13/02/11	-1170		KD0050, SKW1261, SKW1311							
	ppe W orks in Portions H & I		u verver		1. 184211	130411	1 -118	A Pariseo								-
ectechnical W																1
		1	ing aging to		a Lieman	A. LANDERS A.	1	1 KDR020	SKW0520							1
SKW0588	Construct scaffolding access	30	100 15/06/1				-	skwosie	SKW0691							1
KW0590	Site Clearance for Slope	100	100 15/07/1				-	SKW0590	SRW0522							1
KW0591	Initial Survey for Stope	28	100 21/09/1				-	Survivas.								1
KW0592	Temporary Rockfall fence at ex. Footpath	43	100 19/10/1					SKW0260, SKW0591	SKW05831			1111				1
KW05931	Construction of Haul Road (Te +21mPD)	50	100 28/11/1	and the second se				SKW0592	SKW(05832		1.	110		- I		1
KW05932	Construction of Haul Road (To +42mPD)	60	100 15/12/1	0 A 31/01/1	1 A 15/12/10			SKW05931	SKW06833							1
(W05933	Excavation of Rock Berm (+50mPD to +42.5mPD)	30	100 01/03/1	1 A 03/05/1	1 A 01/03/11	A 03/05/11 A		\$KW06932	SKW06834							
KW05934	Excavation of Rock Berm (+42.5mPD to +35mPD)	30	100 04/05/1	1 A 31/05/1	1 A 04/05/11	A 31/05/11 A		SKW05933	SKW05835			Galler				1
W05935	Excavation of Rock Berm (+35mPD to +27.5mPD)	30	0 31/05/1	1 29/06/1	1 20/02/11	21/03/11	-1000	SKW05834	SKW05836			Le				1
KW05936	Excavation of Rock Berm (+27.5mPD to +20mPD)	30	0 30/06/1	1 29/07/1	1 22/03/11	20/04/11	-1000	SKW/05935	SKW05837							1
KW05937	Excavation of Rock Berm (+20mPD to +12.5mPD)	30	0 30/07/1	1 28/08/1	1 21/04/11	20/05/11	-1000	SKW05835	SKW05938					Ginne		
KW0594	Road & Drains Works	248	0 31/05/1	1 02/02/1	2 11/12/10	15/08/11	-1710	SKW05838	X(D)060			1111				
KW0595	Rock Meshing & Rockall Fence	250	0 31/05/1			15/08/11		SKW05938	KD0060					-		
	5. No. 1 in Portion D				A second	1.000	1									
WI & Geotech																1
KW0651	Site Clearance	7	100 17/05/1	0 A 23/05/1	DA 17/05/10	A 23/05/10 A	1	K00020	SKW0652							1
KW0652	Initial Survey	7	100 24/05/1				-	SKW0651	SKW0681, SKW0681							1
		1					-	SKW0652	SKW0681							1
KW0661	Transplantation for uncommon veg atation	30					-	SKW0260, SKW0652, SKW0681		-						1
KW0681	Excavate to lower the working platform to +3mPD.	49	100 30/06/1					SKW0681	EKW0721							1
KW0691	ELS to + 2.2mPD	40	100 18/08/1					SKW0631	SKW0741		-				(**** * L)	
KW0721	Excavale to formation	92	100 17/09/1	0 A 31/03/1	IA 17/09/10	A 31/03/11 A	-	okwodi	anworki		burg					-
ructural Work						-	1	Laurinan	Louganor.							1
KW0741	Base Slab (BSD2 & BSD3)	15	20 20/04/1	1.A 11/06/1			-1610		SKW0751		A-mar-	1111				
KW0751	Wall & Column (CA1-3,CB1-3,CC1-3, CD1-2) Approx.	14	0 11/06/1	and the second sec		14/01/11	-161c		SKW0781	_			111			1
KW0761	Base Slab (BSD1) to +3.98	14	0 24/06/1	1 07/07/1	1 14/01/11	27/01/11	-1610		SKW0771							1
KW0771	Wall & Column (CA1-3,CB1-3,CC1-3, CD1-2) to +6.3	14	0 07/07/1	1 20/07/1	1 27/01/11	09/02/11	-1610		5KW0781				1 1 1		() ()	1
KW0781	Base Slab (GSB1-3,GSC1-5,GSD1-2)	14	0 20/07/1	1 02/08/1	1 09/02/11	22/02/11	-1610		SKW0/91							1
W0791	Base Slab (GSE1 & GSF1)	14	0 02/08/1			07/03/11	-1610	SKW0781	SKWoeat							1
W0801	Wall & Column (CE1-3, CF1-3)	14	0 15/08/1			20/03/11	-1610	a lost out the second sec	SKW0811					5		1
W0811	Ground Beam (GB1-1,2 GB2-1,2 GB3-1, GBA-1,GBB1-4	14	0 29/08/1			03/04/11	-1610		SKW0821							1
W0821	Wall & Column (CA1-3,CB1-3,CC1-3, CD1-2) to +10.	14	0 12/09/1		and the second sec	17/04/11	-1610		SKW0831						Car-	0.
		14	0 26/09/1		and the second s	01/05/11	-1610	SKW0821	ESM1101, ESM1102, ESM1103.						-	
W0831	Roof Beams & Parapet	45	0 26/09/1			01/06/11	-1610		E8M1101, E5M1102, E8M1103,						1-	
KW0841	ABWF installation								KD0070							6
KW0561	300mm U-channel & 675mm Step Channel	168	0 10/10/1	1 25/03/1	2 01/05/11	15711/11	-1310	and and and and and								F
M Works (PS																1
Submission &		1		1	1000		1	Lichenny	E8M1011							1
E&M1001	Submission of Pumps	198	95 17/05/1		the second se	and the second se		KD0020				TIT				1
E&M1002	Submission of Gen-Set	198	95 17/05/1	the second s	1 17/05/10		-1890		E8M1012			11.11				1
E&M1003	Submission of DeO System	198	95 17/05/1	DA 09/06/1	1 17/05/10	A 02/12/10	+1.890		E6M1013			1111				1
E&M1004	Submission of LV SB & MCC	180	95 17/05/1	DA 08/06/1	1 17/05/10	A 02/12/10	-188c		E3M1014							1
ite 05/0 Jate 18/1: ite 31/0 le 16/0 umber 4A	2/14 Program bar 5/11 CRical bar		C		Contrac	Engineerin at No. DC/20 Treatment	09/13	Ltd. at YSW & SKW			Date 31/05/11	Re	Revisio evision 0		Checked StL	Appr VC
	Calley point Summary point Iss, Inc. Start missione point Start missione point					ramme (Jur			(M	arked on 31 May 2011)						-

Activity ID	Description	Original Pero Duration Comp	ent Early blete Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	JAH FEB MAR APR MAY JUH JU AUG SEP
E&M1005	Submission of Instrumentation	2/13	95 17/05/10 A	12/06/11	17/05/10 A	31/01/11	-131d		E&M1015	
E&M1006	Submission of FS System	243	95 17/05/10 A	12/06/11	17/05/10 A	14/01/11	-148d	1	E&M1016	
E&M1007	Submission of BS System	243	95 17/05/10 A	12/05/11	17/05/10 A	14/01/11	-148d		E&M1017	
E&M1011	Delivery of Pumps	150	0 09/06/11	06/11/11	03/12/10	01/05/11	-189d	E8M1001	E&M1101	
E8M1012	Delivery of Gen-Set	150	0 09/06/11	06/11/11	03/12/10	01/05/11	-189d	EM/1002	E&M1102	
E8M1013	Delivery of DeO System	150	0 09/06/11	06/11/11	03/12/10	01/05/11	-189d	E&M1003	E&M1103	
E&M1014	Delivery of LV SB & MCC	150	0 09/06/11	05/11/11	03/12/10	01/05/11	-188d	E&M1004	E&M1104	
E&M1015	Delivery of Instrumentation	90	0 12/06/11	10/09/11	01/02/11	01/05/11	-131d	E&M1005	E&M1105	
E&M1016	Delivery of FS Equipment	107	0 12/06/11	27/09/11	15/01/11	01/05/11	-1485	E8M1006	E8M1106	
E&M1017	Delivery of BS Equipment	107	0 12/06/11	27/09/11	15/01/11	01/05/11	-148d	E&M1007	E&M1107	
Installation, T&	8G			1	1	1				
E&M1105	Install Instrumentation	55	0 10/10/11	03/12/11	02/05/11	25/06/11	-161d	E&M1015, SKW0831, SKW0841	E&M1140	
E&M1105	Install FS Equipment	55	0 10/10/11	03/12/11	02/05/11	25/06/11	-161d	E8M1016, SKW0831, SKW0841	E&M1130, E&M1140	
E&M1107	Install BS Equipment	55	0 10/10/11	03/12/11	02/05/11	25/06/11	-161d	E&M1017, SKW0831, SKW0841	E8M1110. E8M1140	
	wer and PSNo.2 In Portions E&H		UT IOTION	Too to ti	Turucturi	Testori	1010			
ivil & Geotechr										
SKW0881	Site Glearance	7	100 17/05/10 A	22/05/10 A	117/05/10 4	Logine Hin A	-	1000020	SKW0891	
SKW0891	Plant mobilization	7		23/05/10 A	17/05/10 A	23/05/10 A		SKW0881	SKW0892	
SKW0892			100 17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A		SKW0891	SKW0901	
	Initial Survey	30	100 24/05/10 A	22/06/10 A	24/05/10 A	22/06/10 A		SKW0891	SKW0901	
SKW0901	Tree Transplantation	30	100 23/06/10 A	22/07/10 A	23/06/10 A	22/07/10 A		17/14	alter data	
SKW0921	Cut Slope & U-Channel	14	100 23/07/10 A	31/01/11 A	23/07/10 A	31/01/11 A		SKW0250, SKW0001	SKW0031, SKW0051	
SKW0931	Hearding & Fencing	14	100 15/09/10 A	07/10/10 A	15/09/10 A	07/10/10 A		SKW0921	SKW0951	
SKW0951	Excavate to formation	106	95 04/10/10 A	05/06/11	04/10/10 A	05/12/10	-182d	SKW0921, SKW0931	SKW0961, SKW0971	
SKW0961	Mass Conc. Retaining Wall	257	0 05/06/11	17/02/12	04/03/11	15/11/11	-93d	SKW0351	KD0090	
SKW1491	Concrete Trough (ChA0+45 - ChA1+75)	180	96 01/03/11 A	07/06/11	01/03/11 A	30/03/11	-68d	PRE0100	5KW1511	
SKW1511	Twin DN150 DI Bising Main (ChA0+00 - ChA5+79)	180	10 16/05/11 A	16/11/11	16/05/11 A	08/09/11	-68d	SKW1491	SKW 1531	
tructural Works	s								and the second second	
SKW0971	Base Slab to -3.2mPD	14	10 02/05/11 A	17/06/11	02/05/11 A	17/12/10	-182d	SKW0951	SKW0061	
SKW0981	Basement Beam (BBB-1,BBC-1,BBD-1)	14	0 17/06/11	01/07/11	18/12/10	31/12/10		SKW0971	SKW0991	
SKW0991	Wall & Column to +1.5mPD	14	0 01/07/11	15/07/11	01/01/11	14/01/11		SKW0981	SIGV9 1001	
SKW1001	Base Slab (BSC-4) to +3mPD	14	0 15/07/11	29/07/11	15/01/11	28/01/11	-182d	SKW0991	SKW 1011	
SKW1011	Wall & Column to +5.35mPD	14	0 29/07/11	12/08/11	29/01/11	11/02/11		SKW1001	SKW 1021	
	Ground Slab	20	0 12/08/11	01/09/11	12/02/11	03/03/11	-182d	SKW1011	SK(9 (03)	
SKW1031	Ground Beam	14	0 01/09/11	15/09/11	04/03/11	17/03/11		SKW1021	SKW 1041	
8M Works (PS		1 14	of onoscri	Tionarii	104/03/11	Trabarti	-1020			
Submission & I										
		- inn		Laninout	Lemmena	Loomour (K(10020	EAM2011	
	Submission of Pumps	198	90 17/05/10 A	19/06/11	17/05/10 A	02/02/11		K00020	E&M2012	
	Submission of Gen-Set	198	90 17/05/10 A	19/06/11	17/05/10 A	02/02/11	-137d		EAM2012	
E8M2003	Submission of DeO System	198	90 17/05/10 A	19/06/11	17/05/10 A	02/02/11	-137d		E8M2014	
	Submission of LV SB & MCC	271	90 17/05/10 A	27/06/11	17/05/10 A	13/02/11	-133d		and Pages I stream	
E8M2005	Submission of Instrumentation	243	90 17/05/10 A	24/06/11	17/05/10 A	31/01/11	-143d		E&M2015	
	Submission of FS System	243	90 17/05/10 A	24/06/11	17/05/10 A	14/01/11	-160d		E&M2016	
E&M2007	Submission of BS System	243	90 17/05/10 A	24/06/11	17/05/10 A	14/01/11	-160d		E8M2017	
E&M2011	Delivery of Pumps	150	0 19/06/11	16/11/11	03/02/11	02/07/11	-137d	E&M2001	E&M2101	
E8M2012	Delivery of Gen-Set	150	0 19/06/11	16/11/11	03/02/11	02/07/11	-137d	E8M2002	E8M2102	
E&M2013	Delivery of DeO System	150	0 19/06/11	16/11/11	03/02/11	02/07/11	-137d	E8/M2003	E8M2103	
E&M2014	Delivery of LV SB & MCC	150	0 31/05/11	27/10/11	03/12/10	01/05/11	-179d	E&M2004	E&M2104	
	Delivery of Instrumentation	90	0 24/06/11	22/09/11	01/02/11	01/05/11	-143d	E&M2005	E&M2105	
	Delivery of FS Equipment	107	0 24/06/11	09/10/11	15/01/11	01/05/11	-160d	E&M2006	E8M0350, E8M2105	
All states of the state of the	Delivery of BS Equipment	107	0 24/06/11	09/10/11	15/01/11	01/05/11		E&M2007	E8M2107	
	W STW, Sever and Submarine Outfall	1 1971	aleasan	T-month ()	Lissioniti	STORT				
bmarine Outfal							1			
		1 ten	100 17/05/10 4	27/00/10 4	17/05/10 4	27/00/10 A	1		SKW1131	
	Approval of IHS Consultant	180	100 17/05/10 A 100 01/02/11 A	27/08/10 A 28/02/11 A	17/05/10 A	27/08/10 A		KD0020, SKW1130	SKW1231	
	Hydrographical Survey (SKW)				01/02/11 A	28/02/11 A		SKW0250	SKW1151	
	Water Quality Baseline Monitoring under EP (SKW)	213	100 27/07/10 A	31/01/11 A	27/07/10 A	31/01/11 A		PRE0090, SKW1141	SKW1151	
	Set up Temporary Working Platform	185	0 31/05/11	01/12/11	01/03/11	01/09/11	-91d	PRESUBID, 585W [141	apw/11/1	Date Revision Checked Ar
ate 05/05 date 18/12 ate 31/05 ate 16/06 number 5A	2/14 Progress ber 2/11 Critical ber			uction of	Contract M		9/13 Vorks a	t YSW & SKW	(Ma	Date Revision Checked Ar 31/05/11 Revision 0 Stt. Vi

Activity ID	Description	Original Peri Duration Com		Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	JAN FEB MAR APR	2011	AUG SEP OG
SKWSTW				-								HOU SEP OU
Submission	& Delivery (E&M)											
E&M3010	Delivery of MBR M.M 1st shipmont for Temp STP	150	0 31/05/11	27/10/11	24/04/13	20/09/13	694d	E&M0160	E&M3170			
E&M3030	Delivery of Grit Removal Equipment	180	0 28/07/11	24/01/12	31/08/11	26/02/12	34d	E&M0150	E&M3190			
E&M3060	Delivery of Fine Screens	136	0 28/07/11	11/12/11	15/08/11	28/12/11		E&M0120	E&M3210			
E&M3070	Delivery of Pumps	136	0 28/07/11	11/12/11	15/08/11	28/12/11		E&M0130	EAM3220			
E&M3080	Delivery of Submersible Mixers	180	0 28/06/11	25/12/11	15/09/11	12/03/12	79d	E&M0140	E&M3230		Le LL RL	
E&M3090	Delivery of Studge Dewatering Equipment	210	0 28/07/11	23/02/12	18/07/11	12/02/12		E5M0170	E#M3240		4+++-	0
E&M3100	Delivery of Valves, Pipes & Fittings	180	0 28/07/11	24/01/12	05/02/13	03/08/13	558d	E&M0180	E&M3250		444	-
E&M3110	Delivery of Penstocks	180	0 28/07/11	24/01/12	18/02/13	16/08/13	0/10	E&M0190	E&M3260			
E&M3130	Delivery of instruments	180	0 28/07/11	24/01/12	04/05/13	30/10/13		E8M0200	E&M3270			
E&M3140	Delivery of MCC LVSB	180	0 28/07/11	24/01/12	09/05/11	04/11/11		E&M0210	E&M3261		L.	
E&M3150	Delivery of BS Equipment	180	0 30/07/11	25/01/12	20/02/13	18/08/13		EAM0220	E&M3291			
E&M3160	Delivery of FS Equipment	180	0 29/08/11	24/02/12	14/01/12	11/07/12	138d	E&M0230	E&M0340, E&M3300	1		
Construction	of Grid A-G											
SKW1261	Excavate for SKW STW Structure (Grid A - G)	164	0 10/06/11	21/11/11	14/02/11	27/07/11	-117d	SKW0551	SKW 1271, SKW 1371			
Rising Main												
SKW1481	Subm, Approval & Delivery of DI pipes	120	100 17/05/10 A	28/02/11 A	17/05/10 A	28/02/11 A		1(1)0020	SKW 1501	line and the second sec		
SKW1501	Concrete Trough (ChB0+00 - ChB1+20)	300	0 31/05/11	25/03/12	14/09/10	10/07/11	-259d	PRE0100, SKW1461	SKW 1521			
ection W8 - La	andscape Softworks In All Portions											
skW1591	Tree Survey	21	100 17/05/10 A	06/06/10 A	17/05/10 A	06/06/10 A		KD0020	SKW 1621			
KW1611	Preservation & Protection of Trees	822	46 17/05/10 A	16/08/12	17/05/10 A	15/08/12	-1d	KD0020	KD0100, SKW1631	Name and American		
SKW1621	Transplantation at SKW	60	100 07/06/10 A	05/10/10 A	07/06/10 A	05/10/10 A		SKW (59)				

Start date 05/05/10 Em Farly bar			Date	Revision	Checked	Approved
Finish date 18/12/14 Progress bay	Leader Civil Engineering Corp. Ltd.		31/05/11	Revision 0	StL	VC
Data date 31/05/11 Concerned bar Run date 16/06/11 Progress point	Contract No. DC/2009/13 Construction of Sewage Treatment Works at YSW & SKW				_	
Page number 6A V Critical point Summary point	3-month Rolling Programme (Jun 2011 - Aug 2011)	(Marked on 31 May 2011)				
o Primavera Systems, Inc. Start milestone point		(11111111111111111111111111111111111111				

Activity ID	Description	Original P Duration Co	ercent Early omplete Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	JAN FEB	MARI APR	2011 MAY JUN	1 300	AUG SEP	000
roject Key	Date							and the second							
(D0010	Receive Letter of Acceptance	0	100	05/05/10 A		05/05/10 A			KD0125						
D0020	Project Commencement Date	0	100	17/05/10 A		17/05/10 A			E&M0010, E&M0070, E&M1001,						
C 0050	Section W3 - Footpath Diversion in Ptn G (273d)	0	0	10/06/11		13/02/11 *	-117d * SKW	0551	KD0125						
Preliminary	(CIVII)		and the second	Jage It-	Sec. 1		1		and the second second						
and the start of the st	ATTO BAS	191	100 17/05/10 /	23/11/10 A	17/05/10 A	23/11/10 A	KDox	20	the second						
reliminary (Technical Subr			1.5						Service and the second	-					
	sign of SKWSTW & YSWSTW														
		398	90 17/05/10 /	18/06/11	17/05/10 A	30/06/11	12d								
+Hydraulic De	esign				1		r 1								
Equipment C	ubmission & Approval	333	91 15/07/10 /	13/06/11	15/07/10 A	30/06/11	18d		1						
+c.quipment a	doministrom or Approval	469	54 17/05/10 /	28/08/11	17/05/10 A	07/11/11	71d		1	1	2.00				
+Drawings Su	ubmission & Approval		o i noti i i	- Incroter	THURSDAY		1								
		401	75 24/06/10 /	29/07/11	24/06/10 A	30/07/11	1d				1				
+Statutory Sub	noission	1	al annar	Lauran	Lauran	La comment a	Lau		1	-					_
ung Shun M	Van	189	0 29/08/11	04/03/12	01/07/11	14/02/14	712d								
Preliminary	WALL!						-								
	1	229	100 17/05/10 /	31/12/10 A	17/05/10 A	31/12/10 A									
Section W1-	Slope Works in Portion A & C			Territoria de la competitiva de la compet	I to see the second										
		679	69 17/05/10 /	25/03/12	17/05/10 A	15/08/11	-223d							114 11	
	SW STW & Submarine Outfall									-					
+CIvII & Struct	tural Work	L rool	en anorito	010101	Lational	05/04/40	1.00		1						
+Sulomarine O	Dottall	533	57 17/05/10 /	01/11/11	17/05/10 A	05/01/12	66d								
Toddirearing o		461	91 17/05/10 /	21/08/11	17/05/10 A	16/06/11	-65d		1	1	and the second second				
+E&M Works -	- YSW STP				1		1								
		270	0 31/05/11	24/02/12	24/10/10	05/05/12	71d					1	-		
ok Kwu Wa	n				2000										
Preliminary	1	P OIL		Land	Lauran	Languages a	1 1		1	-					
Contion W 2 - E	ootpath Diversion in Portion G	30	100 17/05/10	15/06/10 A	17/05/10 A	15/06/10 A									
+ Civil & Geote															
-		390	96 17/05/10 /	10/06/11	17/05/10 A	10/05/11	-117d			III Contraction of the second					
and the second se	lope Works In Portions H & I														
+Geotechnical	I Works	1	Lange	Lasmana	Leanna		L con il		1		-				-
Section W.5 - P	S. No. 1 in Portion D	610	38 15/06/10 /	14/02/12	15/06/10 A	15/08/11	-183d								
+Civil & Geote															
		319	100 17/05/10 /	31/03/11 A	17/05/10 A	31/03/11 A				A					
+Structural Wo	orles	A							1		_			_	
		341	1 20/04/11 /	25/03/12	01/01/11 A	15/11/11	-131d		1	-		1			
E&M Works (P + Submission															
10001185101	I contrary	539	59 17/05/10 /	06/11/11	17/05/10 A	01/05/11	-189d		1	-					
+Installation	. T&C	1 000		1.00.1011											-
		55	0 10/10/11	03/12/11	02/05/11	25/06/11	-161d		1						
	ewer and PS No.2 in Portions E&H									-					
+Civil & Geote	Inchinical Works		48 17/05/10 /	17/02/12	17/05/10 A	15/11/11	-93d		T						
+ Structural Wo	nyks	641	48 17/05/107	17/02/12	T MODITO A	13/1/11	1 -9001		1						
I Sheronard We	1	132	1 02/05/11 /	15/09/11	18/12/10 A	17/03/11	-182d				-				
rt date 05/	105/10 Early bar										Date	R	evision	Checked StL	Approv
ta date 18/	/12/14 Progress bar (05/11 Critical bar			Lead	ler Civil En Contract N						31/05/11	Revision 0		StL	VC
n date 16/	06/11 A Progress point		Cor	struction of				SW & SKW						-	
re number 1A	Summary point			-month Roll					the last way	deed on 31 May 20111					
Primavera Syste								0	Withing (P. 1 of 2 YMa	neo or or may 2011)			_		1

Activity ID	Description	Original Perce Duration Comp	ent Early blete Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	JAN	FEB 1	MAR APR	MAY	2011 JUN	1	ALG	SEP I OCT
E&M Works (PS2)		-					1										
+Submission & Delive	лу	and the second second															
		549	57 17/05/10 A	16/11/11	17/05/10 A	02/07/11	-137d			1			-	1 ¹¹			
	V,Sever and Submarine Outfall																
+Submarine Outfall																	
		564	79 17/05/10 A	01/12/11	17/05/10 A	01/09/11	-91d			Li contra di la co		-	-		1000		
SKWSTW																	
+Submission & Delive	wy (E&M)			21						1							
		270	0 31/05/11	24/02/12	09/05/11	30/10/13	614d							-	-		
+Construction of Grid	A-G					and the				3							
		164	0 10/06/11	21/11/11	14/02/11	27/07/11	-117d							U			
+Rising Main																	
		679	29 17/05/10 A	25/03/12	17/05/10 A	10/07/11	-259d			in the second	-		-	-	-		
+Section W8 - Landscap	pe Softworks in All Portions				2					3							
		823	51 17/05/10 A	16/08/12	17/05/10 A	15/08/12	-1d			1	_			1			


Or the printing		Date	Revision	Checked	Approved
Start date 05/05/10 Ently by Finish date 18/12/14 Progress bar	London Chull Engineering Cours 11d	31/05/11	Revision 0	SIL	VC
Data date 31/05/11 Critca be	Leader Clv II Engineering Corp. Ltd. Contract No. DC/2009/13	Tabletta a			
Run date 16/06/11 A Progress por	Construction of Sewage Treatment Works at YSW & SKW				
Page number 2A V Critical point	3-month Rolling Programme (Jun 2011 - Aug 2011)				
c Primavera Systems, Inc.	Outline (PI-fr marea on al may corr)				



Appendix D


Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)





Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwn Wan Sok Kwu Wan Portion Area 4th Quarterly EM&A Summary Report (May to July 2011)






Z:\Jobs\2010\TCS00512(DC-2009-13)\600\EM&A Quarterly Report\Sok Kwu Wan\May - Jul 11\R0318v2.doc Action-United Environmental Services and Consulting


Appendix





Z:\Jobs\2010\TCS00512(DC-2009-13)\600\EM&A Quarterly Report\Sok Kwu Wan\May - Jul 11\R0318v2.doc Action-United Environmental Services and Consulting

Appendix





Appendix E

Graphical Plots of Impact Monitoring


- 1. Air Quality
- 2. Construction Noise
- 3. Marine Water Quality

Air Quality






Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwn Wan Sok Kwu Wan Portion Area 4th Quarterly EM&A Summary Report (May to July 2011)





Construction Noise



Z:\Jobs\2010\TCS00512(DC-2009-13)\600\EM&A Quarterly Report\Sok Kwu Wan\May - Jul 11\R0318v2.doc Action-United Environmental Services and Consulting


Appendix







Marine Water Quality Monitoring - Mid-Ebb Tide

Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwn Wan Sok Kwu Wan Portion Area 4th Quarterly EM&A Summary Report (May to July 2011)





Marine Water Quality Monitoring - Mid-Flood Tide



Appendix F

Meteorological Information

Weather Condition – May 2011

Due to the frequent replenishment of continental airstream over the south China coastal areas, May 2011 was sunnier and drier than usual. The monthly total duration of bright sunshine was 150.5 hours, 11.9 hours above normal. The mean relative humidity of the month was 81 percent, 3 percent below the normal figure of 84 percent. There were two episodes of heavy rain which necessitated the issuance of two red rainstorm warnings on 22 May with the New Territories being hit hardest. Despite the rainstorms, the monthly total rainfall recorded at the Hong Kong Observatory was only 186.7 millimetres, a deficit of about 43 percent comparing with normal. The accumulated rainfall since 1 January was 272.3 millimetres, only about 41 percent of the normal figure of 666.6 millimetres for the same period.

Weather Condition – June 2011

Under the prevalence of a warm southerly airstream punctuated by episodes of inclement weather especially during the latter half of the month, June 2011 was hotter and wetter than usual. The mean temperature of the month was 28.6 degrees, 0.7 degrees above the normal figure of 27.9 degrees. Amber rainstorm warnings were issued for periods of heavy rain associated with Tropical Storm Sarika and a convective disturbance around mid June and an active trough of low pressure towards the end of the month. The monthly total rainfall recorded at the Hong Kong Observatory was 435.6 millimetres, about 12 percent above normal. In spite of a wet June, the accumulated rainfall since 1 January was only 707.9 millimetres, a deficit of 33 percent compared to the normal figure of 1054.7 millimetres for the same period.

Weather Condition–July 2011

The effect of a prolonged rainy period in the middle of the month was more than compensated by two fine spells occurring before and after the episode, making July 2011 drier than usual. The monthly total rainfall recorded at the Hong Kong Observatory was 226.8 millimetres, about 61 percent of the normal figure. The accumulated rainfall since 1 January was only 934.7 millimetres, a deficit of 35 percent compared to the normal figure of 1429.1 millimetres for the same period. On the other hand, the month has a near-normal mean temperature of 28.8 degrees.

The details meteorological data for each successive day could be referred to the Monthly EM&A Report (May, June and July 2011).

Appendix G

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for July 2011

			Actu	al Quant	ities of In	ert C&D	Material	s Genera	ted Mont	hly				A	ctual Qu	antities	of C&D	Wastes	Generate	ed Montl	nly	
Month	Total Q Gene $(a) = (c)^{-1}$	- •	Hard Re Large D Cone	Broken crete	Reused Cont	tract	Reused Proj (c	ects	Dispo Publi (e	c Fill	Import (1		Me	tals	Par cardt packa	oard	Plas	stics	Cher Wa		Oth e.g. ru	,
	(in '00	00m ³)	(in '00	00m ³)	(in '00	$100m^{3}$)	(in '00	$100m^{3}$)	(in '00	$100m^{3}$)	(in '00	$00m^{3}$)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in to	onne)
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2010	4.522	0.030	0.068	0.104	0.488	0.000	0.000	0.000	4.033	0.030	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	18.460
Jan	0.985	3.045	0.003	0.013	0.120	0.419	0.000	2.626	0.865	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.240
Feb	0.377	0.000	0.000	0.043	0.000	0.000	0.000	0.000	0.377	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.350
Mar	0.758	1.175	0.002	0.106	0.006	0.000	0.000	1.175	0.752	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.360
Apr	1.135	1.339	0.017	0.025	0.112	0.180	0.000	1.159	1.023	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.830	5.160
May	0.614	1.362	0.030	0.036	0.014	0.400	0.000	0.962	0.600	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	3.150	0.860
Jun	0.505	1.014	0.000	0.022	0.000	0.060	0.000	0.954	0.505	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.610	1.510
Sub-total	8.8954	7.9653	0.1184	0.3497	0.7397	1.0590	0.0000	6.8760	8.1558	0.0303	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	15.5900	28.9400
Jul	0.824	1.077	0.000	0.004	0.000	0.000	0.000	1.077	0.824	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.000	0.510
Aug																						
Sep																						
Oct																						
Nov																						
Dec																						
Total	9.7194	9.0423	0.1184	0.3540	0.740	1.059	0.000	7.953	8.9798	0.0303	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	20.59	29.45
10141	18.7	762	0.4	72	1.7	99	7.9	53	9.0	10	0.0	00	0.0	00	0.0	00	0.0	00	0.0	00	50.	04

Remark: Assume 1.0 m^3 vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan SKW: Sok Kwu Wan