

PROJECT No.: TCS/00512/09

DSD CONTRACT NO. DC/2009/13 CONSTRUCTION OF SEWAGE TREATMENT WORKS AT YUNG SHUE WAN AND SOK KWU WAN

YUNG SHUE WAN PORTION AREA Quarterly Environmental Monitoring and Audit (EM&A) Summary Report No.Q4 (June to August 2011)

PREPARED FOR

LEADER CIVIL ENGINEERING CORPORATION

LIMITED

Quality Index Date	Reference No.	Prepared By	Certified By
12 October 2011	TCS00512/09/600/R0337v2	Aula	Then
		Nicola Hon Environmental Consultant	T.W. Tam Environmental Team Leader

Version	Date	Description
1	26 September 2011	First submission
2	12 October 2011	Amended against IEC's comments on 7 October 2011

Scott Wilson CDM Joint Venture

Chief Engineer/Harbour Area Treatment Scheme

Drainage Services Department

5/F Western Magistracy 2A Pok Fu Lam Road

Hong Kong

Attention: Mr. C K Au

Your reference:

Our reference:

05117/6/16/382475

Date:

25 October 2011

BY FAX ONLY

Dear Sirs.

Contract No. DC/2009/13

Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan

Yung Shue Wan Portion Area

Quarterly EM&A Summary Report No. Q4 (June to August 2011)

We refer to the Environmental Permit (EP-282/2007/A) and the email from the Environmental Team, Action-United Environmental Services and Consulting (AUES), with the revised report for the captioned project, dated 24 October 2011. We have no comment and have verified the captioned report.

Yours faithfully

SCOTT WILSON CDM JOINT VENTURE

Rodney Ip

ICWR/SYSL/ecwc

CDM

CC

Leader Civil Engineering

AUES ER/LAMMA (Attn: Mr Vincent Chan)

(Attn: Mr T.W. Tam) (Attn: Mr Neil Wong)

(Attn: Mr Mark Sin)



EXECUTIVE SUMMARY

- ES.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the *Contract DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan* (the Project) by the Drainage Services Department (DSD) on 4 May 2010.
- ES.02 This is the 4th Quarterly EM&A summary report for Yung Shue Wan Portion Area under the Project, covering the construction period from 1 June to 31 August 2011.

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.03 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Ain Ovolity	1-hour TSP	102
Air Quality	24-hour TSP	32
Construction Noise	Leq (30min) Daytime	17
Water Quality	Marine Water Sampling	37
Ecology	Coral Monitoring	12
Inspection / Audit	ET Regular Environmental Site Inspection	13

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.04 In this Reporting Quarter, no exceedance was recorded in construction noise, air quality, marine water quality and ecology monitoring. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Manitanina	Action	Limit		Event & Acti	on
Environmental Issues	Monitoring Parameters	Action Level	_	NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0		
Air Quality	24-hour TSP	0	0	0		
Construction Noise	Leq _{30min} Daytime	0	0	0		
	DO	0	0	0		
Water Quality	Turbidity	0	0	0		
	SS	0	0	0		
Easland (Carel)	Sediment Cover (%)	0	0	0		
Ecology (Coral)	Bleaching (%)	0	0	0		
	Mortality (%)	0	0	0		

Note: NOE – Notification of Exceedance

ENVIRONMENTAL COMPLAINT

ES.05 No environmental complaint was recorded or received in this Reporting Period. The statistics of environmental complaint are summarized in the following table.

Domontino Dominal	Environmental Complaint Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 - 30 June 2011	0	0	NA	
1 - 31 July 2011	0	0	NA	
1 - 31 August 2011	0	0	NA	

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.06 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.



Domontino Dominal	Environmental Summons Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 - 30 June 2011	0	0	NA	
1 - 31 July 2011	0	0	NA	
1 - 31 August 2011	0	0	NA	

Donauting Davied	Environmental Prosecution Statistics			
Reporting Period	Frequency	Cumulative	Complaint Nature	
1 - 30 June 2011	0	0	NA	
1 - 31 July 2011	0	0	NA	
1 - 31 August 2011	0	0	NA	

REPORTING CHANGE

ES.07 There are no reporting changes in this Reporting Period.

SITE INSPECTION BY EXTERNAL PARTIES

ES.08 No site inspection was undertaken by external parties i.e. EPD or AFCD within the Reporting Period.

FUTURE KEY ISSUES

- ES.09 During wet season, the Contractor shall pay attention on the potential water impact as the construction site is adjacent to the coastline. Muddy water and other water quality pollutants via site surface water runoff into the coral zones of Yung Shue Wan seawall, Shek Kok Tsui and O Tsai should be avoided. Therefore, mitigation measures for water quality should be fully implemented also.
- ES.10 Moreover, the construction dust mitigation measures identified at the EM&A Manuel such as watering at haul road and covering of dusty material should also be implemented and properly maintained during wet season.

Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Yung Shue Wan Portion Area 4th Quarterly EM&A Summary Report (June to August 2011)



TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	2
2.2	CONSTRUCTION PROGRESS	2
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	2
3	SUMMARY OF MONITORING REQUIREMENTS	3
3.1	Environmental Aspect	3
3.2	MONITORING LOCATIONS	3
3.3	Monitoring Frequency and Period	5
3.4	MONITORING EQUIPMENT	6
3.5	EQUIPMENT CALIBRATION	7
3.6	METEOROLOGICAL INFORMATION	7
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
3.8	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	8
4	IMPACT MONITORING RESULTS	10
4.1	RESULTS OF AIR QUALITY MONITORING	10
4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	10
4.3	RESULTS OF MARINE WATER QUALITY MONITORING	10
4.4	RESULTS OF ECOLOGY MONITORING	12
5	WASTE MANAGEMENT	13
5.1	RECORDS OF WASTE QUANTITIES	13
6	SITE INSPECTION	14
7	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	15
7.1	Environmental Complaint, Summons and Prosecution	15
8	IMPLEMENTATION STATUS OF MITIGATION MEASURES	16
9	CONCLUSIONS AND RECOMMENTATIONS	22
9.1	Conclusions	22
9.2	RECOMMENDATIONS	22



LIST OF ANNEXES

Annex A	Site Layout Plan – Yung Shue Wan Portion Area
Annex B	Organization Structure and Contact Details of Relevant Parties
Annex C	Master and Three Months Rolling Construction Programs
Annex D	Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality / Ecology)
Annex E	Graphical Plots of Impact Monitoring (Air Quality / Construction Noise / Marine Water Quality)
Annex F	Meteorological Information
Annex G	Monthly Summary Waste Flow Table
Annex H	Implementation Schedule of Mitigation Measures

LIST OF TABLES

Table 2-1	Status of Environmental Licenses and Permits
Table 3-1	Summary of EM&A Requirements
Table 3-2	Locations of Air Quality Monitoring Station
Table 3-3	Location of Construction Noise Monitoring Station
Table 3-4	Locations of Marine Water Quality Monitoring Stations
Table 3-5	Action and Limit Levels for Air Quality Monitoring
Table 3-6	Action and Limit Levels for Construction Noise Monitoring
Table 3-7	Action and Limit Levels for Marine Water Quality Monitoring
Table 3-8	Action and Limit Levels for Coral Monitoring
Table 4-1	Summary of 1-hour and 24-hour TSP Monitoring Results
Table 4-2	Summary of Construction Noise Monitoring Results
Table 4-3	Statistic of Monitoring Result for DO concentration (mg/L) (Surface & Mid-layers)
Table 4-4	Statistic of Monitoring Result for DO concentration (mg/L) (Bottom layers)
Table 4-5	Statistic of Monitoring Result for Turbidity (NTU)
Table 4-6	Statistic of Monitoring Result for Suspended Solids (mg/L)
Table 4-7	Summary of Exceedances in Marine Water Quality
Table 5-1	Summary of Quantities of Inert C&D Materials
Table 5-2	Summary of Quantities of C&D Wastes
Table 6-1	Site Observations
Table 7-1	Statistical Summary of Environmental Complaints
Table 7-2	Statistical Summary of Environmental Summons
Table 7-3	Statistical Summary of Environmental Prosecution
Table 8-1	Environmental Mitigation Measures



INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the Contract DC/2009/13 - Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan (the Project) by the Drainage Services Department (DSD) on 4 May 2010. The Project is part of an overall plan approved under a statutory EIA for Outlying Islands Sewerage Stage 1 Phase 2 Package J - Sok Kwu Wan Sewage Collection and Treatment (Register No. AEIAR-075/2003) and Disposal Facilities and Outlying Islands Sewerage Stage 1 Phase 1 Package C – Yung Shue Wan Sewage Treatment Works and Outfall (Register No. EIA-124/BC). The Environmental Permit No. EP-281/2007 and EP-282/2007 for the Project have been obtained by the DSD on 29 June 2007 for the relevant works. After July 2009, EP-281/2007/A stead EP-281/2007 is EP for Sok Kwu Wan relevant Works.
- The Project involves construction of sewage treatment works at Sok Kwu Wan and Yung She 1.02 Wan with a capacity of 1,430m³/day and 2,850m³/day to provide secondary treatment. The majority of works include construction of pumping stations, construction of submarine outfall from the coastline and lying of underground sewerage pipeline. The site layout plan for the captioned work under the Project is showing in Annex A.
- According to the Particular Specification (PS) and Appendix 25 of the Project, Leader should 1.03 establish an Environmental Team to implement the environmental monitoring and auditing works to fulfill the requirements as stipulated in the Environmental Monitoring and Audit (EM&A) Manuals.
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by Leader as the ET to implement the relevant EM&A program. Organization chart of the Environmental Team for the Project is shown in Annex B. For ease of reporting, the proposed EM&A programme for baseline and impact monitoring is spilt to two copies:
 - (a) Proposed EM&A Programme for Baseline and Impact Monitoring Sok Kwu Wan (under EP No. 281/2007/A, varied on 23 September 2009)
 - (b) Proposed EM&A Programme for Baseline and Impact Monitoring Yung Shue Wan (under EP No. 282/2007)
- 1.05 According to the EM&A Manuals of Sok Kwu Wan and Yung Shue Wan, baseline water quality monitoring should be carried out for consecutive six months before commencement of the marine work. Therefore, the baseline reports of Sok Kwu Wan and Yung Shue Wan are divided to two volumes, i.e. the Volume 1 for air quality and noise monitoring; and the Volume II for water quality monitoring for separate submission.
- This is the 4th Quarterly EM&A Summary report for Yung Shue Wan Portion Area presenting 1.06 the monitoring results and inspection findings for the Reporting Period from 1 June to 31 **August 2011**.

1.2 REPORT STRUCTURE

The Quarterly Environmental Monitoring and Audit (EM&A) Summary Report is structured by following sections:-

Tollowing seem	ons
SECTION 1	INTRODUCTION
SECTION 2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS
SECTION 3	SUMMARY OF MONITORING REQUIREMENTS
SECTION 4	IMPACT MONITORING RESULTS
SECTION 5	WASTE MANAGEMENT
SECTION 6	SITE INSPECTION
SECTION 7	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE
SECTION 8	IMPLEMENTATION STATUS OF MITIGATION MEASURES
SECTION 9	CONCLUSIONS AND RECOMMENTATIONS



2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.01 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Annex B*.

2.2 CONSTRUCTION PROGRESS

2.02 The master and three month rolling construction programs are enclosed in *Annex C* and the major construction activities undertaken in this quarter are listed below:-

Reporting Period	Major Construction Activities
June 2011	 Excavation Rebar bending & fixing Erection of formwork and falsework Concreting Boulder removal Horizontal directional drilling (HDD)
July 2011	 Construction of Buttress U-channel behind barrier wall bay 4 steel staircase on cut-slope, Switch Room Genset Room Fuel Tanks Room Grit Chambers and Equalization Tanks Excavation of Grease Seperators Horizontal directional drilling (HDD)
August 2011	 Construction of Buttress Maintenance Stairway Control Room & Offices Grit Chambers Grease Seperators &EQ Tanks. Horizontal directional drilling (HDD) Drainage works Boulders removal

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified 19/5/2010
		Case No: 317486
2	Chemical Waste Producer Registration	Issued on 8/6/2010
		WPN 5213-912-L2720-01
3	Water Pollution Control Ordinance	Issued on 22/9/2010
		WT00007566-2010
4	Billing Account for Disposal of Construction Waste	Issued on 26 May 2010
		A/C No: 7010815
5	Construction Noise Permit (no. GW-RS0084-11)	Issued on 1 Feb 2011
		Valid from 21 Feb 2011 until 20
		Aug 2011
6	Construction Noise Permit (no. GW-RS0624-11)	Issued on 8 July 2011
		Valid from 8 July 2011 until 24
		December 2011



3 SUMMARY OF MONITORING REQUIREMENTS

3.1 ENVIRONMENTAL ASPECT

- 3.01 The EM&A baseline monitoring program cover the following environmental issues:
 - Air quality;
 - Construction noise;
 - Marine water quality; and
 - Ecology
- 3.02 The ET implements the EM&A programme in accordance with the aforementioned requirements. Detailed air quality, construction noise, water quality and ecology monitoring of the EM&A program are presented in the following sub-sections.
- 3.03 A summary of the air, noise, marine water and ecology monitoring parameters is presented in *Table 3-1*:

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters	
Air Quality	 1-hour TSP Monitoring by Real-Time Portable Dust Meter; and 24-hour TSP Monitoring by High Volume Air Sampler. 	
Noise	 Leq (30min) during normal working hours; and Leq (15min) during Restricted Hours. 	
Marine Water Quality	 In-situ Measurements Dissolved Oxygen Concentration (mg/L); Dissolved Oxygen Saturation (%); Turbidity (NTU); pH unit; Salinity (ppt); Water depth (m); and Temperature (°C). Laboratory Analysis Suspended Solids (mg/L) 	
Ecology	Coral Monitoring	

3.2 MONITORING LOCATIONS

Air Quality

- 3.04 Two designated monitoring stations, AC02a located at Yung Shue Wan Refuse Transfer Station and AC04 located at residential area nearby Yung Shue Wan football pitch, were recommended in the *EM&A Manual Section 2.5*. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted by Leader and ET.
- 3.05 At the site visit, all designated monitoring locations were identified, however the premises for high volume sampler installation were objected by the owner or the residents of nearby. Therefore, an alternative air monitoring locations were proposed in accordance with the criteria set out in *EM&A manual Section 2.5.2 and 2.5.3*. The proposed alternative air monitoring stations was accepted by the ER and IEC, and EPD endorsed. Details of renewal air monitoring stations are described in *Table 3-2*. The graphical of air monitoring stations is shown in *Annex D*.

Table 3-2 Locations of Air Quality Monitoring Station

Sensitive Receiver	Receiver Location	
AC02b	The entrance of RE's site office	
AC04c	Next to a power transformer station TP208 Yung Shue Wan and adjacent to the road direct to the construction site	



Construction Noise

3.06 According to *EM&A Manual Section 3.4*, one noise sensitive receivers (NC05) designated for the construction noise monitoring was recommended at Yung Shue Wan Portion Area of the Project. The designated monitoring station is identified and successfully granted the premises. The detailed construction noise monitoring station is described in *Table 3-3* and graphical is shown in *Annex D*.

Table 3-3 Location of Construction Noise Monitoring Station

Sensitive Receiver	Location
NC05	Roof of North Lamma Clinic

Marine Water Quality

3.07 Two control stations (CY1 and CY2) and three impact stations (WY1-WY3) were recommended in the *EM&A Manual Section 4.5*. Impact stations WY1-WY3 were identified close to the sensitive receivers (the coral colonies in the vicinity of Yung Shue Wan, and secondary contact recreation subzone). It is proposed to monitor the impacts from the construction of the submarine outfall as well as the effluent discharge from the proposed STW on water quality. Two control stations: CY1 and CY2 were recommended at locations representative of the project site in its undisturbed condition and located at upstream and downstream of the works area. The marine water quality monitoring stations to be performed under the Project is described in *Table 3-4* and shown in *Annex D*.

Table 3-4 Locations of Marine Water Quality Monitoring Station

Station	Description	Coordinates		
Station	Description	Easting	Northing	
WY1	Coral colonies on seawall at STW site	829 170	809 550	
WY2	Coral colonies at Shek kok Tsui	829 000	810 400	
WY3	Coral colonies at O Tsai (headland N at SW ferry pier)	829 200	809 850	
CY1 (flood)	Control Station	828 400	810 800	
CY2 (ebb)	Control Station	828 000	808 800	

Coral Monitoring

- 3.08 One control station at North Beaufort Island and one impact stations at boulder seawall at YSW STW site were recommended in the *EM&A Manual Section 7.2*. These sites represent the coral site where uncommon coral species were recorded from the coral surveys carried out as part of the Review Report on the EIA Study. However, change of Monitoring Location was recommended by the Ecologist based on the experience. The rationale for the re-location is summarised as below:-
 - Sham Wan is located at the southeast part of Lamma Island which is less exposed and more transition water than that in Beaufort Island in which it is quite similar to Yung Shue Wan;
 - Recent EIA surveys showed that the coral diversity is higher in Sham Wan;
 - ♦ Same coral monitoring had been carried out at both Yung Shue Wan and Sham Wan in 2007 for the project of "Construction of Helipads at Peng Chau and Yung Shu Wan, Lamma Island, Agreement No. CE 18/2002).
- 3.09 It is concluded that Sham Wan is more suitable as a control site than Beaufort Island. The proposal for relocation of control station was submitted to IEC and AFCD and both parties have no comment on the proposal. The coral monitoring stations to be performed under the Project is described in *Table 3-5* and shown in *Annex D*.



Table 3-5 **Location of Coral Monitoring**

Dive Site	Number	Coordinates		
Dive Site	Number	Easting	Northing	
Yung Shu Wan, Lamma Island	1	829180.06E	809555.76N	
Sham Wan, Lamma Island	2	832160.86E	805738.31N	

3.3 MONITORING FREQUENCY AND PERIOD

3.10 The Impact monitoring carried out in the EM&A programme is basically in accordance with the requirements in EM&A Manual Sections 2.7, 3.6, 4.7, 4.8, 7.3 and 7.4. The monitoring requirements are listed as follows:

Air Quality Monitoring

1-hour TSP and 24-hour TSP. Parameters:

Frequency: Once in every six days for 24-hour TSP and three times in every six days for

1-hour TSP.

Duration: Throughout the construction period.

Noise Monitoring

Parameters: Leq (30min) & Leq (5min), L10 and L90.

> Leg (15min) & Leg (5min), L10 and L90 during the construction undertaken during Restricted Hours (19:00 to 07:00 hours next of normal working day and

full day of public holiday and Sunday).

Once per week during 0700-1900 hours on normal weekdays. Restricted Frequency:

Hour monitoring should depend on conditions stipulated in Construction Noise

Permit.

Duration: Throughout the construction period.

Marine Water Quality Monitoring

Parameters: Duplicate in-situ measurements: water depth, temperature, Dissolved Oxygen,

pH, turbidity and salinity;

HOKLAS-accredited laboratory analysis: Suspended Solids

Frequency: Three days a week, at mid ebb and mid flood tides. The interval between 2

sets of monitoring will be more than 36 hours.

Sampling Three depths: 1m below water surface, 1m above sea bottom and at

Depth mid-depth when the water depth exceeds 6m.

(ii.) If the water depth is between 3m and 6m, two depths: 1m below water surface and 1m above sea bottom.

(iii.) If the water depth is less than 3m, 1 sample at mid-depth is taken

Duration: During the course of marine works

Coral Monitoring

Presence and coverage of hard and soft corals such as diversity, abundance and Parameters:

> health status of the corals in the general area, plus other physical and biological condition at the underwater environment. The monitoring parameters are categorized in (1) percentage sediment cover; (2) percentage

bleached tissue; and (3) percentage dead of each tagged coral

Frequency: One per week for the first three months of the marine works;

If no exceedances are reported during the first three months, the frequency



may be reduced to twice every month. Monitoring frequency shall be increase if there is indication/trend of increase in the monitoring parameters, upon the decision of Inspecting Officer

<u>Duration</u>: During the course of marine works

Post-Construction Monitoring – Marine Water

3.11 Upon the marine works (dredging and HDD pipe installation) completion, 4 weeks of post-construction monitoring would be undertaken in accordance with the *Section 4.8 of EM&A Manual*. The requirements of post-construction monitoring such as the parameter, frequency, location and sampling depth is same as the impact monitoring.

3.4 MONITORING EQUIPMENT

Air Quality Monitoring

3.12 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

Noise Monitoring

3.13 Sound level meter in compliance with the *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s-1.

Water Quality Monitoring

- 3.14 **Dissolved Oxygen and Temperature Measuring Equipment** The instrument should be a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring as included a DO level in the range of 0 20mg L-1 and 0 200% saturation; and a temperature of 0 45 degree Celsius.
- 3.15 **pH Meter** The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1 pH in arrange of 0 to 14.
- 3.16 *Turbidity (NTU) Measuring Equipment* The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 1000 NTU.
- 3.17 **Water Sampling Equipment** A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.
- 3.18 *Water Depth Detector* A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat.
- 3.19 *Salinity Measuring Equipment* A portable salinometer capable of measuring salinity in the range of 0 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.



- 3.20 **Sample Containers and Storage** Water samples for SS should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).
- 3.21 *Monitoring Position Equipment* A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- 3.22 **Suspended Solids Analysis** Analysis of suspended solids shall be carried out in a HOKLAS or other international accredited laboratory.

Coral Monitoring

3.23 The monitoring equipment used for the coral monitoring are listed below:-

Equipment	Model
A4 size underwater slates	Handmade A4 size underwater slates
Coral Photos	Laminated Tagged Coral Photos
Quadrat	50 cm x 50 cm plastic quadrat (with 10 cm x 10 cm
Quadrat	grid)
Underwater Camera	Canon G10 digital camera
Scuba Diving Equipment	Scubapro regulator, BCD and fins
Diving Post	33 feet long diving boat with two 200hp outboard
Diving Boat	engines, registration #128328

3.5 EQUIPMENT CALIBRATION

- 3.24 Calibration of the HVS is performed upon installation in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.25 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment was checked before and after each monitoring event. In-house calibration with the High Volume Sampler (HVS) in same condition was undertaken in yearly basis.
- 3.26 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.27 The Water Quality Monitoring equipment such as Dissolved Oxygen meter, pH meter, Turbidity Measuring Instrument and Salinometer, are calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.28 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in the relevant Monthly EM&A Report.

3.6 METEOROLOGICAL INFORMATION

3.29 The meteorological information during the construction phase is obtained from the Wong Chuk Hang Station of the Hong Kong Observatory (HKO) which near the Project site. The meteorological information in this Reporting Period is presented in *Annex F*.



3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.30 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.31 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, noise meter and Multi-parameter Water Quality Monitoring System, are downloaded directly from the equipments at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.32 According to the Yung Shue Wan Environmental Monitoring and Audit Manual, the air quality, construction noise, marine water quality and coral monitoring were established, namely Action and Limit levels are listed in *Tables 3-5*, *3-6*, *3-7 and 3-8* as below.

Table 3-5 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level (μg /m³)		Limit Level (μg/m³)	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AC02b	288	161	500	260
AC04c	290	176	500	260

Table 3-6 Action and Limit Levels for Construction Noise Monitoring

Recommended Action & Limit Levels of Construction Noise				
Monitoring	Action Level	Limit Level		
Location	0700-1900 hours on normal weekdays			
NC05	When one or more documented complaints are received	75 dB(A)*		

Note: * Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

Table 3-7 Action and Limit Levels for Marine Water Quality Monitoring

Donomoton	Performance	Impact Station		
Parameter	Criteria	WY1	WY2	WY3
DO Concentration (Surface and Middle)	Action Level	3.63	3.53	3.61
(mg/L)	Limit Level	3.32	3.47	3.42
DO Concentration (Bottom)	Action Level	3.33	2.92	3.36
(mg/L)	Limit Level	3.23	2.63	3.14
Turbidity (Depth-Average)	Action Level	10.94	14.16	14.99
(NTU)	Limit Level	17.35	15.20	16.21
Suspended Solids (Depth-Average)	Action Level	17.52	14.04	14.52
(mg/L)	Limit Level	25.62	16.51	16.88

Table 3-8 Action and Limit Levels for Coral Monitoring

Step	Action
1	Commence tagged coral monitoring at the impact site. If no increase in
	sedimentation cover/bleaching/partial mortality is observed on the hard corals or
	partial mortality no the soft/black corals, no action is required. The coral survey
	specialist should present this information to the IC(E) at the end of each survey day



Step	Action
	for verification. If an increase in sedimentation cover/bleaching/partial mortality is observed on the hard corals or partial mortality on the soft/black corals at one or more impact monitoring stations Step 3 should be enacted, if not, Step 2.
2	If non actions are triggered a formal report should be issued along with evidentiary photographs following completion of the survey. Meanwhile monitoring work and construction works should continue uninterrupted.
3	If during the impact monitoring a 15% increase in the percentage of sedimentation on the hard corals occurs at more than 20% of the tagged coral colonies at the Impact Monitoring Station that is not reported at the Control Monitoring Station, then the Action Level is exceeded (Step 4).
4	If the Action Level is exceeded the IC(E) should inform all parties. The data from the water quality monitoring should also be reviewed. If the water quality monitoring shows no attributable effects of the installation works, then the Action Level is not triggered. If the water quality data indicate exceedances (for SS and/or turbidity) the IC(E) should discus with the Contractor the most appropriate method of reducing suspended solids during construction (e.g. reduce rate of dredging). The water quality data reviewed should then be enacted on the next working day.
5	Monitoring should proceed the following day as per Step 1. If during the Impact Monitoring a 25% increase in the percentage of sedimentation on the hard corals at more than 20% of the tagged coral colonies at the Impact Monitoring Station that is not reported at the Control Monitoring Station, then the Limit Level is exceeded (Step 6). If the Limit Level is not exceeded Step 2 is enacted and work continues according to the mitigated method.
6	If the Limit Level is exceeded the Inspector Officer should inform all parties immediately. Should the Limit Level be exceeded, the Contractor should stop works immediately and work out a solution to the satisfaction of the IC(E), EPD and AFCD. The IC(E) should inform the Contractor to suspend marine construction works until an effective solution is identified. Once the solution has identified and agreed with all parties, backfilling works may re-commence.



4 IMPACT MONITORING RESULTS

4.01 The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan. In the Reporting Period, the graphical plots of the trends of monitored parameter over the past four months are presented in *Annex E*.

4.1 RESULTS OF AIR QUALITY MONITORING

- 4.02 The monitoring results of air quality monitoring at the identified locations during the Reporting Period are summarized in *Tables 4-1*. In this quarterly period, a total of 102 events of 1-hour TSP and 32 events of 24-hour TSP measurements were performed.
- 4.01 The 1-hour and 24-hour TSP monitoring values fluctuated well below the Action Level during the Reporting Period. No Notification of Exceedance (NOE) of air quality criteria or corrective action was therefore required.

1-hour TSP ($\mu g/m^3$) 24-hour TSP ($\mu g/m^3$) **Monitoring** Location Max Min Min Mean Max Mean 69 AC02b 137 38 151 17 48 **Record Date** 7-Jun-11 22-Jun-11 29-Jun-11 51 events 25-Aug-11 16 events AC04c 132 44 70 102 14 47 **Record Date** 2-Jun-11 29-Jun-11 51 events 25-Aug-11 4-Jun-11 16 events

Table 4-1 Summary of 1-hour and 24-hour TSP Monitoring Results

4.2 RESULTS OF CONSTRUCTION NOISE MONITORING

4.03 Summary of construction noise monitoring at the identified locations during the Reporting Period are summarized in *Table 4-2*. In this reporting quarter, a total of **17** events of construction noise measurement were conducted while no documented construction complaint was received and all the construction noise results were below the Limit level. No NOE or corrective action was recommended for this parameter.

Table 4-2 Summary of Construction Noise Monitoring Results

Station	Leq, 30mi	n (dB((A))
Station	Max	Min
NC05	65.4	56.6
Record Date	7 Jun 11	11 Jul 11

4.3 RESULTS OF MARINE WATER QUALITY MONITORING

- 4.04 The construction of marine outfall works was commenced on 9 May 2011 and marine water quality monitoring is required according the EM&A Manual requirement. In this reporting period, two event of marine water quality monitoring on 23 June 2011 and 29 July 2011 were cancelled due to inclement weather and marine condition. Therefore, 37 monitoring events have been carried out at the designated locations in this reporting quarter.
- 4.05 The statistical analysis result for the parameters of DO, turbidity and suspended solids in this reporting quarter are shown in *Tables 4-3 to 4-6*.

4th Quarterly EM&A Summary Report (June to August 2011)

Table 4-3 Statistic of Monitoring Result for DO concentration (mg/L) (Surface & Mid-layers)

Station	WY1	WY2	WY3	CY1(F)	CY2(E)
Average	7.63	7.21	7.46	6.56	6.71
Min	5.03	4.92	5.20	4.19	4.59
Max	10.63	10.94	10.42	12.06	18.30

Table 4-4 Statistic of Monitoring Result for DO concentration (mg/L) (Bottom layers)

Station	WY1	WY2	WY3	CY1(F)	CY2(E)
Average	6.20	5.33	6.23	4.33	4.11
Min	3.69	2.93	3.86	1.78	1.15
Max	9.88	10.10	9.61	9.96	10.85

Table 4-5 Statistic of Monitoring Result for Turbidity (NTU)

Station	WY1	WY2	WY3	CY1(F)	CY2(E)
Average	4.78	4.92	4.87	5.18	5.43
Min	1.68	1.58	1.90	1.43	1.67
Max	10.23	12.65	13.30	14.78	15.92

Table 4-6 Statistic of Monitoring Result for Suspended Solids (mg/L)

Station	WY1	WY2	WY3	CY1(F)	CY2(E)
Average	6.24	4.49	5.19	4.59	4.78
Min	2.10	1.30	1.30	0.93	1.40
Max	16.40	14.03	14.30	16.43	13.70

4.06 A summary of exceedances for the three parameters: dissolved oxygen (DO), turbidity and suspended solids are shown in *Table 4-7*.

Table 4-7 Summary of Exceedances in Marine Water Quality

Station	Do (Ave of & mid-	Surf.	DO (A Bottom		Turbi (Depth		S! (Depth	_	Tot Excee	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
	Mid-Ebb									
WY1	0	0	0	0	0	0	0	0	0	0
WY2	0	0	0	0	0	0	0	0	0	0
WY3	0	0	0	0	0	0	0	0	0	0
				Mid	l-Flood					
WY1	0	0	0	0	0	0	0	0	0	0
WY2	0	0	0	0	0	0	0	0	0	0
WY3	0	0	0	0	0	0	0	0	0	0
No of Exceedance	0	0	0	0	0	0	0	0	0	0

4.07 For marine water monitoring, no exceedance of Action/Limit level was recorded in this reporting period. Therefore, no associated corrective actions were then required.

Z:\Jobs\2010\TCS00512(DC-2009-13)\600\EM&A Quarterly Report\Yung Shue Wan\Q4 - Jun - Aug 2011\R0337v2.doc Action-United Environmental Services and Consulting



4.4 RESULTS OF ECOLOGY MONITORING

- 4.08 Since the construction of marine outfall works was commenced on 9 May 2011, impact coral monitoring were performed on 3, 9, 15, 21 and 29 June, 7, 14, 22 and 28 July and 5, 10 and 25 August 2011 at Yung Shue Wan and Sham Wan where 20 hard coral colonies were monitored at each sites.
- 4.09 During the Impact Coral Monitoring on 14 July 2011, it is reported that the tagged coral No. SW12 Favia favus at Sham Wan was partially dead. Under investigation by the coral specialist, the partial dead coral was killed by predation by a coral feeding snails Drupella sp. It is concluded that the dead of the tagged coral No. SW12 is not related to the construction activities under the Project. Since the partial dead coral is not suitable for monitoring, a health coral Coscinaraea n sp. was selected to replace the dead one during monitoring work on 22 July 2011.
- 4.10 During the Impact Coral Monitoring on 22 July 2011, it was reported that the tagged coral No. SW16 *Favia rutomana* at Sham Wan was found 10 % mortality. Under investigation by the coral specialist, it is suspected that the partial dead coral was eaten by coral feeding snails *Drupella sp.* Since there is no further increased in % mortality to the coral during the next monitoring on 28 July 2011, the ecologist decides to closely monitor the health condition of the coral and no replacement would be made at this stage.
- 4.11 During the Impact Coral Monitoring on 5 August 2011, it is reported that the tagged coral No. 11 *Favia favus* at Yung Shue Wan was found 80% dead. Under investigation by the coral specialist, the partial dead coral is quite close to the shore and grown on the rock at the bottom and it was covered by sediment. However, other tagged corals at the vicinity appeared to be normal without any sediment covered and no obvious sediment level increase in the boulder or rock along the survey areas. It was concluded that the mortality of coral no.11 is caused by the sediment cover during the typhoon Nock-ten on 28 July 2011. A healthy coral *Goniopora stutchburyi* was re-tagged on 10 August 2011 to replace for future monitoring works.
- 4.12 In general, no sediment cover or bleaching on coral was recorded during the survey in both sites. Although partial mortality of coral was recorded, it did not trigger the Action Level as no significant sediment cover observed. Investigation reports also concluded that all the mortality cases were not related to the work under the Project. No exceedance of Action/Limit level was recorded in coral monitoring in this reporting period.
- 4.13 No deterioration in the general condition of the coral fauna was observed. No adverse deterioration of the coral community was observed in the ecological monitoring results when compared with the baseline ecological monitoring results.



5 WASTE MANAGEMENT

5.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

5.1 RECORDS OF WASTE QUANTITIES

- 5.02 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 5.03 The quantities of waste for disposal in this Reporting Period are summarized in *Table 5-1* and 5-2 and the Monthly Summary Waste Flow Table is shown in *Annex G*. Whenever possible, materials were reused on-site as far as practicable.

Table 5-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity			Disposal Location	
Type of waste	Jun 11	Jul 11	Aug 11	Disposai Location	
C&D Materials (Inert) ('000m ³)	0	0	0.004	Tuen Mun Area 38	
Reused in this Contract (Inert) ('000m ³)	0	0	0	-	
Reused in other Projects (Inert) ('000m ³)	0	0	0	-	
Disposal as Public Fill (Inert) ('000m³)	0.505	0.824	0.491	Tuen Mun Area 38	

Table 5-2 Summary of Quantities of C&D Wastes

Type of Weste		Quantity	Dianagal Lagation	
Type of Waste	Jun 11	Jul 11	Aug 11	Disposal Location
Recycled Metal (kg)	0	0	0	-
Recycled Paper / Cardboard Packing (kg)	0	0	0	-
Recycled Plastic (kg)	0	0	0	-
Chemical Wastes (kg)	0	0	0	
General Refuses (tonne)	9.610	5.0	7.990	Yung Shue Wan RTS

5.04 There was no site effluent discharged but the estimated volume of surface runoff was less than 50m³ in this reporting quarter.



6 SITE INSPECTION

- 6.01 According to the Final Report Environmental Monitoring and Audit Manual, the environmental site inspection should been formulation by ET Leader. Regular environmental site inspections had been carried out by the ET to confirm the environmental performance. In this Reporting Period, site inspection was carried out on 9, 14, 21 and 29 June 2011, 5, 12, 19 and 26 July 2011 and 2, 9, 16, 23 and 30 August 2011 Besides, routine joint-site visit by IEC, RE, Leader and ET was carried out on 9 June 2011, 19 July 2011 and 9 August 2011.
- 6.02 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 6-1*.

Table 6-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
9 June 2011	 Overflow of turbid water was observed. The sedimentation facilities need to be further modified to improve the de-silting effectiveness. Turbid water was observed at the outfall of the site. The Contractor should carry out immediate action to rectify the problem of water quality. 	The water quality in the sed-tank was improved on 14 June 2011. No further discharge of turbid water was observed on 14 June 2011.
14 June 2011	No environmental issue was observed during the site inspection.	N.A
21 June 2011	• No environmental issue was observed during the site inspection.	N.A
29 June 2011	• No environmental issue was observed during the site inspection.	N.A
5 July 2011	Stagnant water was accumulated on the roof of building structure. The Contractor should drain away stagnant water or apply larvidical oil to avoid mosquito breeding.	The stagnant water was found to be removed on 12 July 2011.
12 July 2011	• No environmental issue was observed during the site inspection.	N.A
19 July 2011	• No environmental issue was observed during the site inspection.	N.A
26 July 2011	• No environmental issue was observed during the site inspection.	N.A
2 August 2011	• Water leakage was observed. The Contractor should repair the pipeline to avoid stagnant water accumulation.	The pipeline was repaired on 9 September 2011.
9 August 2011	 Stagnant water on the covering and drip tray should be removed to avoid mosquito breeding. 	The stagnant water was found to be removed on 16 September 2011.
16 August 2011	• No environmental issue was observed during the site inspection.	N.A
23 August 2011	• No environmental issue was observed during the site inspection.	
30 August 2011	No environmental issue was observed during the site inspection.	N.A



7 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

7.01 No environmental complaint, summons and prosecution was received in this Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 7-1*, 7-2 and 7-3.

Table 7-1 Statistical Summary of Environmental Complaints

Domontino Dominal	Envi	Environmental Complaint Statistics				
Reporting Period	Frequency	Cumulative	Complaint Nature			
1 - 30 June 2011	0	0	NA			
1 - 31 July 2011	0	0	NA			
1 - 31 August 2011	0	0	NA			

 Table 7-2
 Statistical Summary of Environmental Summons

Donauting Davied	Env	Environmental Summons Statistics					
Reporting Period	Frequency	Cumulative	Complaint Nature				
1 - 30 June 2011	0	0	NA				
1 - 31 July 2011	0	0	NA				
1 - 31 August 2011	0	0	NA				

Table 7-3 Statistical Summary of Environmental Prosecution

Donouting Donied	Environmental Prosecution Statistics					
Reporting Period	Frequency	Cumulative	Complaint Nature			
1 - 30 June 2011	0	0	NA			
1 - 31 July 2011	0	0	NA			
1 - 31 August 2011	0	0	NA			



8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

8.01 The environmental mitigation measures that recommended in the Yung Shue Wan Environmental Monitoring and Audit Manual covered the issues of dust, noise, water and waste and they are summarized as following:

Dust Mitigation Measure

- 8.02 Installation of 2m high solid fences around the construction site of Pumping Station P2 is recommended. Implementation of the requirements stipulated in the Air Pollution Control (Construction Dust) Regulation and the following good site practices are recommended to control dust emission from the site:
 - (a) Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;
 - (b) Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;
 - (c) Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.
 - (d) Any vehicle used for moving sands, aggregates and construction waste shall have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.

Noise Mitigation Measure

- 8.03 As detailed in the EIA report, concreting work of the Pumping Station P1a and sewer alignment construction activities would likely cause adverse noise impacts on some of the noise sensitive receivers. Appropriate mitigation measures have therefore been recommended. The mitigation measures recommended in the EIA report are summarised below:
 - (a) Use of quiet equipment for the construction activities of the Pumping Stations and sewer alignment;
 - (b) Use of temporary noise barrier around the site boundary of Pumping Station P1a;
 - (c) Use of kick ripper (saw and lift) method to replace the breaker for pavement removal during sewer alignment construction;
 - (d) Restriction on the number of plant during sewer alignment construction;
 - (e) Use of noise screening structures in the form of acoustic shed or movable barrier wherever practicable and feasible in areas with sufficient clearance and headroom during the construction of sewer alignment;
 - (f) Adoption of manual working method wherever practicable and feasible in areas where the worksites of the proposed sewer alignment are located less than 20m from the residential noise sensitive receivers and less than 30m from the temple and the public library; and
 - (g) Implementation of the following good site practices:
 - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.
 - Mobile plant, if any, should be sited as far away from NSRs as possible.
 - Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
 - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
 - Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.

Water Quality Mitigation Measure

8.04 No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of outfall pipe of about 480 m from shore to minimize the potential water quality impacts arising from the dredging works required for the submarine outfall construction. For the



remaining outfall pipe of about 240m and the diffuser section, open trench dredging would still be required.

- 8.05 During the dredging works, the Contractor should be responsible for the design and implementation of the following mitigation measures.
 - Dredging should be undertaken using closed grab dredgers with a total production rate of 55m³/hr:
 - Deployment of 2-layer silt curtains with first layer enclosing the grab and the second layer at around 50, from the dredging area while dredging works are in progress;
 - all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;
 - all pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;
 - excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;
 - adequate freeboard (i.e. minimum of 200m) should be maintained on barges to ensure that decks are not washed by wave action;
 - all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and
 - loading of barges and hoppers should be controlled to prevent splashing of dredged
 material to the surrounding water, and barges and hoppers should not be filled to a level
 which would cause the overflow of materials or sediment laden water during loading or
 transportation; and
 - the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.

Construction Run-off and Drainage

- 8.06 The Contractor should observe and comply with the Water Pollution Control Ordinance and the subsidiary regulations. The Contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 "Construction Site Drainage". The design of the mitigation measures should be submitted by the Contractor to the Engineer for approval. These mitigation measures should include the following practices to minimise site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge:
 - Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.
 - Works programmes should be designed to minimize works areas at any one time, thus
 minimising exposed soil areas and reducing the potential for increased siltation and
 runoff.
 - Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be
 provided to remove the sand/silt particles from run-off. These facilities should be
 properly and regularly maintained. These facilities shall be carefully planned to ensure
 that they would be installed at appropriate locations to capture all surface water generated
 on site.
 - Careful programming of the works to minimise soil excavation works during rainy seasons.
 - Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.
 - Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.
 - Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.



General Construction Activities

8.07 Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.

Wastewater Arising from Workforce

8.08 Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor shall also be responsible for waste disposal and maintenance practices

Sediment Contamination Mitigation Measure

- 8.09 The basic requirements and procedures for dredged mud disposal are specified under the WBTC No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP).
- 8.10 The uncontaminated dredged sediment will be loaded onto barges and transported to the designated marine disposal site. Appropriate dredging methods have been incorporated into the recommended water quality mitigation measures including the use of closed-grab dredgers and silt curtains. Category L sediment would be suitable for disposal at a gazetted open sea disposal ground.
- 8.11 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimize potential impacts on water quality:
 - Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.
 - Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP.

Construction Waste Mitigation Measure

Good Site Practices and Waste Reduction Measures

- 8.12 It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are strictly followed. Recommendations for good site practices for the construction waste arising include:
 - Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site.
 - Training of site personnel in proper waste management and chemical handling procedures.
 - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.
 - Provision of sufficient waste disposal points and regular collection for disposal.
 - Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.
 - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.
 - Maintain records of the quantities of wastes generated, recycled and disposed.
- 8.13 In order to monitor the disposal of C&D waste at landfills and to control fly tipping, a



trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.

- 8.14 Good management and control can prevent the generation of significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:
 - segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
 - to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to segregate this waste from other general refuse generated by the work force:
 - any unused chemicals or those with remaining functional capacity should be recycled;
 - use of reusable non-timber formwork to reduce the amount of C&D material;
 - prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
 - proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
 - plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

General Site Wastes

8.15 A collection area should be provided where waste can be stored prior to removal from site. An enclosed and covered area is preferred for the collection of the waste to reduce 'wind blow' of light material.

Chemical Wastes

- 8.16 After use, chemical waste (eg. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Any unused chemicals or those with remaining functional capacity should be recycled. Spent chemicals should be properly stored on site within suitably designed containers, and should be collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.
- 8.17 Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakages and spillage should only be undertaken with the areas appropriately equipped to control these discharges.

Construction and Demolition Material

- 8.18 The C&D material should be separated on-site into three categories: (i) public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; (ii) C&D waste for re-use and/or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, wood, glass and plastic); (iii) C&D waste which cannot be re-used and/or recycled. The waste producers are responsible for its disposal at strategic landfills.
- 8.19 In order to minimise the impact resulting from collection and transportation of material for off-site disposal, it was recommended that inert material should be re-used on-site where possible. Prior to disposal of C&D material, it was also recommended that steel and other metals should be separated for re-use and/or recycling where practicable to minimise the



quantity of waste to be disposed of to landfill.

Ecology Mitigation Measure

- 8.20 The following general good practice measures should be adopted to mitigate ecological impacts during marine works (including dredging and HOD);
 - Excess material from vessel loading should be cleaned from the decks and exposed fittings before vessels are moved to the backfilling location;
 - Dredging should cause no foam, oil, grease, scum, litter or other objectionable matter to be present on the water;
 - Adequate freeboard should be maintained to ensure that decks are not washed by wave action:
 - All pie leakages should be repaired promptly and plant Should not be operated with leaking pipes; and
 - All banges and other vessels should maintain adequate clearance between vessels and the seabed at all stats of the tide and reduce operational speeds to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- 8.21 In the event of exceedances of ecological action or limit level, the Contractor will be required to revise his operations as a further mitigation measure. Revisions to the operation method may include (but not be limited to):
 - Reduction in dredging rate'
 - Restriction of dredging in particular areas to specific periods in the tidal cycle
- 8.22 Should repeated non-compliances with limit level(s) occur the Contractor shall modify his working method until he is able to achieve the required compliances with the limit levels to the satisfaction of the IC(E)

Fisheries Mitigation Measure

8.23 Closed grab dredger, deployment of silt curtains around the immediate dredging area and low dredging rate have been recommended in Water Quality of the EIA report in order to minimise sediment release into the water column.

Landscape & Visual Mitigation Measure

- 8.24 Mitigation measures recommended in the EIA Report for landscape and visual impacts during the construction stage are summarised below.
 - Screening of site construction works by use of hoarding that is appropriate to its site context;
 - Retaining existing trees and minimising damage to vegetation where possible by close co-ordination and on site alignment adjusted of rising main and gravity sewer pipelines. Tree protective measures should be implemented to ensure trees identified as to be retained are satisfactorily protected during the construction phase;
 - Careful and efficient transplanting of affected trees (1 no.) to temporary or final transplant location (the proposed tree to be transported is a semi-mature *Macaranga tanarius* and is located at the proposed Pumping Station P2 location);
 - Short excavation and immediate backfilling of sections upon completion of works to reduce active site area;
 - Conservation of top-soil for reuse.
 - Night-time light source from marine fleets should be directed away from the residential units
- 8.25 The implementation schedule of mitigation measures is presented in *Annex H*.
- 8.26 Leader had been implementing the required environmental mitigation measures according to



the Yung Shue Wan Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by Leader in this Reporting Month are summarized in *Table 8-1*.

Table 8-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water	 Drainage channels were provided to convey run-off into the treatment facilities;
Quality	and
•	Drainage systems were regularly and adequately maintained.
Air Quality	• Cover all excavated or stockpile of dusty material by impervious sheeting or
	sprayed with water to maintain the entire surface wet;
	• Public roads around the site entrance/exit had been kept clean and free from dust;
	and
	 Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	 Good site practices to limit noise emissions at the sources;
	Use of quite plant and working methods;
	• Use of site hoarding or other mass materials as noise barrier to screen noise at
	ground level of NSRs; and
	To minimize plant number use at the worksite.
Waste and	• Excavated material should be reused on site as far as possible to minimize off-site
Chemical	disposal. Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising should be kept to a minimum and be handled, transported and
Management	disposed of in a suitable mainler,
	• The Contractor should adopt a trip ticket system for the disposal of C&D
	materials to any designed public filling facility and/or landfill; and
	• Chemical waste shall be handled in accordance with the Code of Practice on the
	Packaging, Handling and Storage of Chemical Wastes.
General	The site was generally kept tidy and clean.



9 CONCLUSIONS AND RECOMMENTATIONS

9.1 CONCLUSIONS

- 9.01 This is the 4th Quarterly EM&A summary report for Yung Shue Wan Portion Area under the Project covering the construction period from 1 June to 31 August 2011.
- 9.02 No noise complaint (an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this reporting quarter. No NOE or the associated corrective actions were therefore issued.
- 9.03 In this reporting quarter, no monitoring result of 1-hour and 24-hour TSP was found to be triggered the Action or Limit Level.
- 9.04 No exceedance of Action/Limit level was recorded in marine water monitoring in this reporting period.
- 9.05 No exceedance of Action/Limit level was recorded in coral monitoring in this reporting period.
- 9.06 No documented complaint, notification of summons or successful prosecution was received.
- 9.07 **13** events of site inspection were carried out by ET in this Reporting Quarter and no non-compliance was observed during the inspection. In general, all the observation has been rectified during the next week site inspection. The environmental performance of the Project was therefore considered as satisfactory.
- 9.08 No site inspection was undertaken by external parties i.e. EPD or AFCD within the Reporting Period.

9.2 RECOMMENDATIONS


- 9.09 During wet season, the Contractor shall pay attention on the potential water impact as the construction site is adjacent to the coastline. Muddy water and other water quality pollutants via site surface water runoff into the coral zones of Yung Shue Wan seawall, Shek Kok Tsui and O Tsai should be avoided. Therefore, mitigation measures for water quality should be fully implemented.
- 9.10 Moreover, the construction dust mitigation measures identified at the EM&A Manuel such as watering at haul road and covering of dusty material should also be implemented and properly maintained in wet season.



Annex A

Site Layout Plan – Yung Shue Wan Portion Area







Annex B

Organization Structure and Contact Details of Relevant Parties



Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. AU Chi Kwong	-	-
SCJV	Engineer's Representative	Mr. Neil Wong	2982 0240	2982 4129
SCJV	Resident Engineer	Mr. Jacky Poon	2982 0240	2982 4129
SCJV	Resident Engineer	Mr. Alfred Cheung	2982 0240	2982 4129
Leader	Project Manager	Mr. Vincent Chan	2982 1750	2982 1163
Leader	Site Agent	Mr. Stephen Leung	2982 1750	2982 1163
Leader	Environmental Officer	Mr. K.Y. So	2982 8652	2982 8650
Leader	Section Engineer (Yung Shue Wan)	Mr. Burgess Yip	2982 1750	2982 1163
Leader	Project Manager	Mr. Vincent Chan	2982 1750	2982 1163
Leader	Safety Officer	Mr. Edwin Leung	2982 1750	2982 1803
Leader	Site Engineer (Yung Shue Wan)	Mr. Justin Cheng	2982 1750	2982 1163
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Assistance Environmental Consultant	Mr. Ray Cheung	2959 6059	2959 6079
AUES	Team Supervisor	Mr. Ben Tam	2959 6059	2959 6079

Legend:

DSD (Employer) – Drainage Services Department
CDM (Engineer) – Scott Wilson CDM Joint Venture
Leader (Main Contractor) – Leader Civil Engineering Corporation Limited
Scott Wilson (IEC) – Scott Wilson Limited
AUES (ET) – Action-United Environmental Services & Consulting



Annex C

Master and Three Months Rolling Construction Programs

Activity		Original	Percent	Early	Early	Late	Late	Total Predecessors							
ID	Description		Complete	Start	Finish	Start	Finish	Float Predecessors	Successors	MAY	JUN JUJU	2011 - AUG	SEP	ост	NOV
Project Key I	Date	60.0													
KD0010	Receive Letter of Acceptance	0	100		05/05/10 A		05/05/10 A		KD0125]					
KD0020	Project Commencement Date	0	100	-	17/05/10 A		17/05/10 A		E&M0010, E&M0070, E&M1001,						
KD 0050	Section W3 - Footpath Diversion in Ptn G (273d)	0	100	2	24/03/11 A		24/03/11 A	SKW0551	KD0125]					
KD0115	Start Operate Temp Sewage Treatment in Port. A&H	0	0	(01/12/11		30/06/11 *	-154d * E&M0510	KD0125						
Preliminary ((Civil)														
PRE0020	Pre-condition Survey	60	100 17	7/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	KD0020							
PRE0040	Erection of Engineer's Site Accommodation at YSW	60	100 17	7/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	KD0020		_					
PRE0050	Taking over the Secondary Engineer's Site Accomm	75			30/07/10 A	17/05/10 A	30/07/10 A	KD0020							
PRE0060	Application of Consent from Marine Department	60			15/07/10 A	17/05/10 A	15/07/10 A	KD0020	Olativita	_				ļ	
PRE0090	Working Group Meeting for Outfall Construction	120			23/11/10 A	17/05/10 A	23/11/10 A	KD0020	SKW1151	THE PERSON NAMED AND ADDRESS OF THE PERSON NAMED ADDRESS OF THE PERSON NAMED AND ADDRESS OF THE PERSON NAMED AND ADDRESS OF THE PERSON NAMED AND ADDRESS OF TH	Anne soul delse Allie Bills Mills Mills Mills	**** *** *** *** *** *** ***	and and and are are are	200 and and and and	
PRE0100	Application & Consent of XP from HyD (Mo Tat Rd)	120	- 1		13/10/10 A	17/05/10 A	13/10/10 A	KD0020	SKW1491, SKW1501						1
PRE0130	Setup Web-site for EM&A Reporting	90	100 17	7/05/10 A 3	31/08/10 A	17/05/10 A	31/08/10 A	KD0020							
Preliminary (5,000,000					Secretary Commencer (Commencer Commencer Commencer Commencer Commencer Commencer Commencer Commencer Commencer							
Technical Subn															
	gn of SKWSTW & YSWSTW					Limination A	and a state of		E&M0020, E&M0040, E&M0235						
E&M0010	Submission	38			23/06/10 A	17/05/10 A	23/06/10 A	E&M0010	E&M0030, E&M0040	 					
E&M0020	Vetting and Comment by ER	21			14/07/10 A	24/06/10 A	14/07/10 A	-47d E&M0020	E&M0080						
E&M0030 E&M0080	Revision and Resubmission	125 14			02/08/11 16/08/11	17/05/10 A 17/06/11	16/06/11 30/06/11	-47d E&M0030	E&M0295						
Hydraulic Desi	Approval from the Engineer	14	U] 02	400/II	10/00/11	[17/00/11	30/00/11	[-4 /U]							
E&M0040	Submission	21	100 47	7/05/10 A 1	16/09/10 A	17/05/10 A	16/09/10 A	E&M0010, E&M0020	E&M0050, E&M0101, E&M0240,				I I		
E&M0050	Vetting and Comment by ER	14		7/05/10 A (17/03/10 A	09/11/10 A	E&M0040	E&M0060	1			į		
E&M0060	Revision and Resubmission	97			04/08/11	19/08/10 A	28/06/11	-38d E&M0050	E&M0430				i		
E&M0430	Approval from the Engineer	7		9/03/11 A (29/03/11 A	30/06/11	-38d E&M0060	E&M0295				!		
	bmission & Approval					1-2-2-1									
E&M0070	Submission of Membrane Module	50	100 17	7/05/10 A	05/07/10 A	17/05/10 A	05/07/10 A	KD0020	E&M0090				11		
E&M0090	Vetting and Comment by ER	14		5/07/10 A 1		06/07/10 A	19/07/10 A	E&M0070	E&M0100]			ii		
E&M0100	Revision and Resubmission	14	100 20	D/07/10 A 2	24/02/11 A	20/07/10 A	24/02/11 A	E&M0090	E&M0160]			11		
E&M0101	Submission of Equipment	90	95 04	4/08/10 A	04/08/11	04/08/10 A	15/02/11	-170d E&M0040	E&M0102				ij	1	
E&M0102	Vetting and Comment by ER	60	95 18	3/11/10 A	07/08/11	18/11/10 A	18/02/11	-170d E&M0101	E&M0103						
E&M0103	Revision and Resubmission	60			19/08/11	01/02/11 A	02/03/11	-170d E&M0102	E&M0110, E&M0120, E&M0130,	-			11		
E&M0110	Approval on Coarse Screens	30			25/05/11 A	25/05/11 A	25/05/11 A	E&M0103	E&M0390	┆ └ ╾┦			11		
E&M0120	Approval on Fine Screens	30			18/09/11	29/04/11	28/05/11	-113d E&M0103	E&M0400, E&M3060	1					
E&M0130	Approval on Pumps	30			18/09/11	03/03/11	01/04/11	-170d E&M0103 E&M0103	E&M0410, E&M3070 E&M0420, E&M3080	-					
E&M0140	Approval on Submersible Mixers	30			23/03/11 A	23/03/11 A	23/03/11 A		E&M0380, E&M3030	·vi terrir kreser dersen derren wilsen teks	Notes about private which being their private and			. was the star star of the star	
E&M0150	Approval on Grit Removal Equipment	30			18/09/11	29/04/11	28/05/11	-113d E&M0103 E&M0100	E&M0360, E&M0370, E&M3010	-					
E&M0160 E&M0170	Approval on MBR Membrane Modules (M.M.)	105 30			24/02/11 A 18/09/11	02/08/10 A 03/03/11	24/02/11 A 01/04/11	-170d E&M0103	E&M0440, E&M3090	1		1	11		
E&M0180	Approval on Sludge Dewatering Equipment	30			18/09/11	28/06/11	27/07/11	-53d E&M0103	E&M0450, E&M3100	1					
E&M0180	Approval on Valves, Pipes & Fittings Approval on Penstocks	30			18/09/11 18/09/11	11/06/11	10/07/11	-70d E&M0103	E&M0460, E&M3110	1 1					
E&M0200	Approval on Instrumentation	30			18/09/11	09/10/11	07/11/11	51d E&M0103	E&M0470, E&M3130	the based whose which shows bet	Ann alon with made who were we've also			. gagas sejaga saman produc althoug seleta	
E&M0210	Approval on MCC & LVSB	30			18/09/11	03/03/11	01/04/11	-170d E&M0103	E&M0480, E&M3140	† 1					
E&M0220	Approval on BS Equipment	30			28/09/11	31/07/11	29/08/11	-30d E&M0103, E&M0280	E&M0490, E&M3150	1 1					
E&M0230	Approval on FS Equipment	30			28/09/11	01/06/11	30/06/11	-90d E&M0103, E&M0290	E&M0295, E&M0320, E&M0500,]		<u></u> ┃ ┃ ┃┃┃┃┢	+ C		
	mission & Approval		1												
E&M 0235	Sub. P&ID Drawings	100	100 24	1/06/10 A 2	22/08/10 A	24/06/10 A	22/08/10 A	E&M0010]					
E&M0240	Sub. Plant GA Drawings	45		4/08/10 A		04/08/10 A	30/06/11	-35d E&M0040	E&M0250, E&M0280, E&M0290						
E&M0250	Sub. Builder's Works Requirements Drawings	15	90 04	4/08/10 A 1	10/08/11	04/08/10 A	01/07/11	-40d E&M0240, E&M0260, E&M0270	E&M0280, E&M0290						
E&M0260	Sub. Mechanical Installation Drawings	60		7/09/10 A		27/09/10 A	30/06/11	-40d E&M0040	E&M0250						
E&M0270	Sub. Electrical Installation Drawings	60		7/09/10 A		27/09/10 A	30/06/11	-40d E&M0040	E&M0250, E&M0280		ettis Attiga Messia santa Siring Milita Attiga san			- give also god ages with King att.	.4 20.1 20.2 4
E&M0280	Sub. BS Installation Drawings	120		7/09/10 A 2		27/09/10 A	30/07/11	-30d E&M0240, E&M0250, E&M0270	E&M0220						
E&M0290	Sub. FS Installation Drawings	120	75 13	B/11/10 A 2	29/08/11	13/11/10 A	31/05/11	-90d E&M0240, E&M0250	E&M0230			1 11 111	₽ ¹┼┼┼ ┞ ┇┼┼		
Statutory Subm			- 1			I	Ι	Eghiosos Eghiosos Eghicios	TE0M0200						
E&M0295	Preparation of Submission to HEC	39	0 29	9/09/11 (06/11/11	01/07/11	08/08/11	-90d E&M0080, E&M0230, E&M0430	E&M0300						
	/05/10 Early bar										Date		Revision		Approve
	/03/15 Progress bar Critical bar				L	eader Civil E	ngineering C	orp. Ltd.			31/07/10	Revision	on 0	StL	VC
	Summary bar					Contract	No. DC/2009	0/13							
Page number 1A				C				orks at YSW & SKW							
	Summary point				∞ montn	nolling Prog	ramme (Aug :	2011 - Oct 2011)		(Marked on 31 Jul	2011)				
c Primavera Syste	ems, Inc. Start milestone point									(marked off 3 f 3 di					processor and the second secon


Activity	Description		ercent E	arly	Early	Late	Late	Total	Predecessors	Successors		10.25			2011					
ID.		Duration Co		Start	Finish	Start	Finish	Float		E CONTRACTOR DE LA CONT	MAY	JUN	JUL		AUG		SE	P I	ост	NO.
	Application & Approval from HEC	150	0 07/1		04/04/12	09/08/11	05/01/12		E&M0295	E&M0305							Ш		economic desir	
_	Form 314 Submission to FSD	14	0 29/0		12/10/11	15/04/12	28/04/12	199d	E&M0230	E&M0325, E&M0670										.
	Submission to WSD	14	0 13/1		26/10/11	29/04/12	12/05/12	199d	E&M0320	E&M0670, E&M0680							ill -		—	'
E&M0350	Form 501 Submission to FSD (PS1 & PS2)	28	0 27/1	11/11	25/12/11	04/02/15	13/03/15	1103d	E&M2016					1 11	Щ,	Ш	Ш_	Щ		
ng Shue War	n																			
eliminary																				
SW0020 .	Approval of Environmental Team	16	100 17/0	05/10 A	01/06/10 A	17/05/10 A	01/06/10 A		KD0020	YSW0030, YSW0040										
'SW0030	Baseline monitoring (Air & Noise)	14	100 31/0	07/10 A	22/08/10 A	31/07/10 A	22/08/10 A		YSW0020	YSW0035					. 117					
'SW0035	Baseline Monitoring Report Submission (A & N)	14	100 23/0	08/10 A	07/09/10 A	23/08/10 A	07/09/10 A		YSW0030	YSW0120, YSW0152, YSW0500,										
'SW0040	Baseline monitoring (Water)	213	100 30/0	07/10 A	31/12/10 A	30/07/10 A	31/12/10 A		YSW0020	YSW0350			11-	† - †	111	it ti	/ 	117		
/SW0050	Erect Hoarding and Fencing	60	100 17/0	05/10 A	15/07/10 A	17/05/10 A	15/07/10 A								. !!!					
	pe W orks in Portion A & C	•												ПП		Ш	Ш	!		
SW0075	Mobilization	30	100 17/0	05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020	YSW0100					. !!!					
'SW0080	Site Clearance	30			15/06/10 A	17/05/10 A	15/06/10 A			YSW0085, YSW0120					. !!!			1		
	Initial Survey	14	-		15/06/10 A	02/06/10 A	15/06/10 A		YSW0080	YSW0120					.					
	Verify the Rock Boulder required Stablization Wk	30			21/03/11 A	19/07/10 A	21/03/11 A			YSW0100, YSW0110	1				.			i		
	Removal of Rock Boulder	280	.		03/06/11 A	20/09/10 A	03/06/11 A		YSW0075, YSW0090	YSW0150					.					
	Stablizing work for rock boulder	280			17/12/11	16/07/11 A	15/08/11	1044	YSW0090	YSW0150	2 to 0 to 12 to (- x-4 x-4 x-4 x-4 x-4 x-4 x-4 x-4 x-4 x-				e 4-	[x]	_111 -		Emp (ma) (cit) (Cit)
	Cut the slope to design profile	100			14/09/10 A	13/09/10 A	14/09/10 A	- 124U	YSW0035, YSW0080, YSW0085	YSW0131, YSW0165					П					
-	Mobilization of Plant and Material of Soil Nails	20			14/09/10 A 14/09/10 A	01/09/10 A	14/09/10 A 14/09/10 A		YSW0120	YSW0132					[[]]					
-				$\overline{}$					YSW0131	YSW0133					. !			l		
	Erect Scaffold and Working Platform	20			16/09/10 A	15/09/10 A	16/09/10 A		YSW0132	YSW0134					. !					
	Setting out and Verify Locations of Soil Nails	10			31/10/10 A	14/09/10 A	31/10/10 A					THE REV 21/4 MIN 4000 TO		k = -		- +	H - ·		D 120 400 802 453	
<u>-</u> -	Drilling and Soil Nails Installation	20			19/11/10 A	08/10/10 A	19/11/10 A		YSW0133	YSW0135					. !					
	Construction of Nail Heads	10			01/12/10 A	24/11/10 A	01/12/10 A		YSW0134	YSW0136					, []]					
	Mesh Installation on Cut Slope	10			04/12/10 A	04/12/10 A	04/12/10 A		YSW0135	YSW0137			Ш		$_{\perp \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \! \!$	ЩП		!		
	Hydroseeding	30	0 31/0)7/11	29/08/11	27/06/11	27/07/11	-33d	YSW0136	YSW0140			<u> </u>				Ш			
	Construct U-channels & Step Channel on Cut Slope	116	90 02/0	04/11 A	10/09/11	02/04/11 A	08/08/11	-33d	YSW0137	YSW0150			m 1 en	<u></u>				EG 105 EG 2	(0) (0) K(10) K(12 E2A	
SW0150 (Construction of access, u-channels and catch pit	76	90 10/0	01/11 A	17/12/11	10/01/11 A	15/08/11	-124d	YSW0100, YSW0110, YSW0140,	KD0030			- 1 -	T -17	71					ı
/SW0165 (Construction of Barrier Wall (below Ground Lev)	226	92 10/0	09/10 A	18/08/11	10/09/10 A	08/08/11	-10d	YSW0120	YSW0150, YSW0154, YSW0155						Ш	Ш			
	V STW & Submarine Outfall							***************************************	W-00105					ΙП	יון	$[\Gamma]$	Πľ.			77
Civil & Structural \	Work													1 11 1	.	$\Pi\Pi$	(11 1		1.
			•	-		•				I	i I		11	1 11 1	` h	1 1 1 1	• • •	11 :		1 1
	Mobilization	30	100 17/0	05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020	YSW0422										l i
YSW0422 S	Site Clearance	30 30			15/06/10 A 15/06/10 A	17/05/10 A 17/05/10 A	15/06/10 A 15/06/10 A		KD0020, YSW0412	YSW0432, YSW0500, YSW0610,								I I		1
YSW0422 S			100 17/0	05/10 A	15/06/10 A	-	·						<u> </u>		- 1-			1	•	1
YSW0422 S YSW0432 I YSW STP - GL I	Site Clearance Initial Survey .H - T	30	100 17/0	05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020, YSW0412 YSW0422	YSW0432, YSW0500, YSW0610, YSW0510			 				-			1 1 1
YSW0422 S YSW0432 I YSW STP - GL I	Site Clearance Initial Survey	30	100 17/0 100 02/0	05/10 A 06/10 A	15/06/10 A 15/06/10 A	17/05/10 A	15/06/10 A 15/06/10 A		KD0020, YSW0412	YSW0432, YSW0500, YSW0610,							•		<u>-</u>	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
YSW0422 S YSW0432 I YSW STP - GL I YSW0500 I	Site Clearance Initial Survey .H - T	30	100 17/0 100 02/0 100 17/0	05/10 A 1 06/10 A 1	15/06/10 A 15/06/10 A	17/05/10 A 02/06/10 A	15/06/10 A 15/06/10 A		KD0020, YSW0412 YSW0422	YSW0432, YSW0500, YSW0610, YSW0510									<u>-</u>	1 1 1 1 1 1
YSW0422 1 YSW0432 I YSW STP - GL I YSW0500 I YSW0510 5	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn)	30 14 62	100 17/0 100 02/0 100 17/0 100 17/1	05/10 A 106/10 A 109/10 A 1	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A		KD0020, YSW0412 YSW0422 YSW0035, YSW0422	YSW0432, YSW0500, YSW0610, YSW0510									<u>-</u>	
YSW0422 S YSW0432 I YSW STP - GL I YSW0500 I YSW0510 S YSW0520 I	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station	30 14 62 30	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0	05/10 A 06/10 A 09/10 A 09/10 A 00/111 A 00/111 A 00/1111 A 00/11111 A 00/1111 A 00/	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A		KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520									<u>-</u> -	
YSW0422 I YSW0432 I YSW STP - GL I YSW0500 I YSW0510 S YSW0520 I	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank	30 14 62 30 30 40	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0	05/10 A 06/10 A 09/10 A 09/10 A 09/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A		KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610									.	
YSW0422 S YSW0432 I YSW STP - GL I YSW0500 I YSW0510 S YSW0520 I YSW0530 I YSW0540 S	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank)	30 14 62 30 30 40 40	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0	05/10 A 06/10 A 09/10 A 09/10 A 00/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11	-173d	YSW0422 YSW0422 YSW0435, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540								111111111111111111111111111111111111111	\$ \$400 BIM BIM 64	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
YSW0422 1 YSW0432 1 YSW0500 1 YSW0510 2 YSW0520 1 YSW0530 1 YSW0540 2 YSW0550 1	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank)	30 14 62 30 30 40 40 40	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0	05/10 A 06/10 A 09/10 A 09/10 A 09/10 A 09/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 05/08/11 A 05/08/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11	-173d -173d	YSW0422 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550										
YSW0422 S YSW0432 I YSW STP - GL I YSW0500 I YSW0510 S YSW0520 I YSW0530 I YSW0540 S YSW0550 I YSW0570 I	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut	30 14 62 30 30 40 40 40 40	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0	05/10 A 06/10 A 09/10 A 09/10 A 00/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11	-173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580										
YSW0422 S YSW0432 I YSW STP - GL I YSW0500 I YSW0510 S YSW0520 I YSW0530 I YSW0540 S YSW0550 I YSW0570 I YSW0580 I	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction	30 14 62 30 30 40 40 40 40 30 30	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0	05/10 A 06/10 A 09/10 A 09/10 A 01/11 A 001/11 A 008/11 A 007/11 A	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11	-173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0570	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580 YSW0590										
YSW0422	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction	30 14 62 30 30 40 40 40 40	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0	05/10 A 06/10 A 09/10 A 09/10 A 01/11 A 001/11 A 008/11 A 007/11 A	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11	-173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580									2 Lat 1931 197 La	
YSW0422 S YSW0432 I YSW0500 E YSW0510 S YSW0520 E YSW0530 E YSW0540 S YSW0550 E YSW0550 E YSW0570 E YSW0580 E YSW0590 G YSW STP - GL	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X	30 14 62 30 30 40 40 40 40 30 30 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1	05/10 A 06/10 A 07/10 A 07/10 A 07/10 A 07/10 A 07/10 A 07/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600									N 400 1010 400	
YSW0422 YSW0432 YSW STP - GL I YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580 YSW0580 YSW0590 YSWSTP - GL YSW0610 E	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation	30 14 62 30 30 40 40 40 40 30 30 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1	05/10 A 05/10 A 05/10 A 05/10 A 05/10 A 05/10 A 05/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11	-173d -173d -173d -173d -173d	XD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0530, YSW0500 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600										
YSW0422 S YSW0432 I YSW0500 I YSW0510 S YSW0520 I YSW0530 I YSW0540 S YSW0540 S YSW0550 I YSW0570 I YSW0590 I YSW0590 I YSW0590 I YSW0590 I YSW0590 I YSW0610 I YSW0620 I	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction	30 14 62 30 30 40 40 40 40 30 30 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1	05/10 A 05/10 A 05/10 A 05/10 A 05/10 A 05/10 A 05/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0530, YSW0500 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580 YSW0580 YSW0035, YSW0422, YSW0520 YSW0610	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600 YSW0620 YSW0630										
YSW0422 YSW0432 YSW0500 YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0550 YSW0570 YSW0570 YSW0590	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction	30 14 62 30 30 40 40 40 40 30 30 50 50 60 95	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1	05/10 A 06/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 18/09/10 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580 YSW0630 YSW0640 YSW0650 YSW0650 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600 YSW0620 YSW0630 YSW0640										
YSW0422 YSW0432 YSW STP - GL I YSW0500	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction	30 14 62 30 30 40 40 40 40 30 30 50 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 12/1 100 27/1 10 20/0	05/10 A 06/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0540 YSW0540 YSW0550 YSW0570 YSW0580 YSW0630 YSW0630 YSW0630 YSW0630 YSW0630 YSW0630	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600 YSW0640 YSW0640 YSW0640 YSW0640 YSW0810, YSW0840										
YSW0422 YSW0432 YSW0500 F YSW0510 YSW0510 YSW0520 F YSW0530 F YSW0540 YSW0550 F YSW0550 F YSW0570 F YSW0590 F YSW0590 F F F F F F F F F F F F F F F F F F F	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction ABWF installation	30 14 62 30 30 40 40 40 40 30 30 50 50 60 95	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1	05/10 A 06/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 18/09/10 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0570 YSW0580 YSW0630 YSW0640 YSW0650 YSW0650 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600 YSW0620 YSW0630 YSW0640								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0500 F YSW0510 YSW0510 YSW0520 F YSW0530 F YSW0540 YSW0550 F YSW0570 F YSW0570 F YSW0590 F YSW0590 F F F F F F F F F F F F F F F F F F F	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction Base slab construction Base slab construction G/F to 1/F construction F - H & DN Tanks	30 14 62 30 30 40 40 40 40 30 30 50 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1 10 20/0 0 30/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 28/04/11 08/09/10 A 18/09/10 A 27/12/10 A 20/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 YSW0630, YSW0422, YSW0520 YSW0630 YSW0630 YSW0640 YSW0640	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580 YSW0600 YSW0620 YSW0620 YSW0640 YSW0640 YSW0810, YSW0840 E&M0610, E&M0620, E&M0630,								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0432 YSW0500 YSW0510 YSW0510 YSW0520 YSW0530 YSW0540 YSW0550 YSW0550 YSW0570 YSW0570 YSW0580 YSW0590 YSW0590 YSW0590 YSW0610 YSW0620 YSW0630 YSW0640 YSW0640 YSW0640 YSW0810 YSW0810 YSW0810 YSW0810 YSW0810 YSW0810 YSW0810 YSW0810 YSW0810	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction ABWF installation	30 14 62 30 30 40 40 40 40 30 30 50 50	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1 10 20/0 0 30/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0540 YSW0540 YSW0550 YSW0570 YSW0580 YSW0630 YSW0630 YSW0630 YSW0630 YSW0630 YSW0630	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0580 YSW0580 YSW0600 YSW0620 YSW0620 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0432 YSW0500 E YSW0510 S YSW0510 S YSW0520 E YSW0530 E YSW0550 E YSW0550 E YSW0570 E YSW0590 C YSW0590 C YSW0610 E YSW0620 E YSW0630 C YSW0640 C YSW0640 C YSW0640 C YSW0640 C YSW0650 E	Site Clearance Initial Survey H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction Base slab construction Base slab construction G/F to 1/F construction F - H & DN Tanks	30 14 62 30 30 40 40 40 40 50 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1 10 20/0 0 30/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 28/04/11 08/09/10 A 18/09/10 A 27/12/10 A 20/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11	-173d -173d -173d -173d -173d	KD0020, YSW0412 YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 YSW0630, YSW0422, YSW0520 YSW0630 YSW0630 YSW0640 YSW0640	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0540 YSW0550 YSW0570 YSW0580 YSW0600 YSW0620 YSW0620 YSW0640 YSW0640 YSW0810, YSW0840 E&M0610, E&M0620, E&M0630,								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0432 YSW0500 E YSW0510 S YSW0510 S YSW0520 E YSW0550 E YSW0550 E YSW0570 E YSW0570 E YSW0570 E YSW0590 C YSW0610 E YSW0620 E YSW0640 T YSW0640 T YSW0640 T YSW0650 E YSW0650 E YSW0650 E YSW0660 S	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks	30 14 62 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 08/0 100 18/0 100 27/1 10 20/0 0 30/0 100 21/0 100 15/1	05/10 A 06/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0035, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0550 YSW0570 YSW0580 YSW0630 YSW0640 YSW0640 YSW0640 YSW0630 YSW0640 YSW0630 YSW0640	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0580 YSW0580 YSW0600 YSW0620 YSW0620 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0500 E YSW0510 S YSW0510 S YSW0520 E YSW0530 E YSW0550 E YSW0570 E YSW0610 E YSW0620 E YSW0630 E YSW0640 F YSW0650 E YSW0650 E YSW0660 S YSW0670 E	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks Sub-struction construction (DN Tanks)	30 14 62 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 YSW0635, YSW0422, YSW0520 YSW0630 YSW0640 YSW0650 YSW0650 YSW0650 YSW0650 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0580 YSW0590 YSW0600 YSW0620 YSW0640 YSW0640 YSW0640 YSW0610, YSW0840 E&M0610, E&M0620, E&M0630, YSW0660 YSW0660								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422 YSW0432 YSW0432 YSW0500 E YSW0510 S YSW0510 S YSW0520 E YSW0550 E YSW0550 E YSW0570 E YSW0580 E YSW0590 C YSW0610 E YSW0620 E YSW0640 T YSW0640 T YSW0640 T YSW0640 T YSW0650 E YSW0650 E YSW0660 S YSW0670 E	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks) Backfill & Remove ELS (DN Tanks)	30 14 62 30 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11 14/10/10 A 31/12/10 A 15/03/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 18/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11 14/10/10 A 31/12/10 A 15/03/11 A	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 XSW0640 YSW0630 YSW0640 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0590 YSW0690 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660 YSW0660 YSW0660 YSW0660 YSW0660 YSW0680								1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
YSW0422	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks Sub-struction construction (DN Tanks) Base slab construction	30 14 62 30 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11 14/10/10 A 31/12/10 A 15/03/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 18/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11 14/10/10 A 31/12/10 A 15/03/11 A	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 XSW0640 YSW0630 YSW0640 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0590 YSW0690 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660 YSW0660 YSW0660 YSW0660 YSW0660 YSW0680					C	R	Revisio	111111111111111111111111111111111111111	Che	
YSW0422 YSW0432 YSW0432 YSW0500 YSW0500 YSW0510 YSW0520 YSW0520 YSW0530 YSW0540 YSW0570 YSW0570 YSW0570 YSW0580 YSW0590 YSW0610 YSW0620 YSW0640 YSW0650 FOLIT OR TO	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks Sub-struction construction (DN Tanks) Backfill & Remove ELS (DN Tanks) Base slab construction	30 14 62 30 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11 14/10/10 A 31/12/10 A 15/03/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 18/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11 14/10/10 A 31/12/10 A 15/03/11 A	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 XSW0640 YSW0630 YSW0640 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0590 YSW0690 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660 YSW0660 YSW0660 YSW0660 YSW0660 YSW0680		D 31/07/10				R	Revisio	111111111111111111111111111111111111111		
YSW0422 YSW0432 YSW0432 YSW0500 E YSW0510 S YSW0510 S YSW0520 E YSW0530 E YSW0550 E YSW0570 E YSW0570 E YSW0580 E YSW0590 C YSW0610 E YSW0620 E YSW0640 S YSW0640 S YSW0640 S YSW0640 S YSW0640 S YSW0650 E YSW0650 E YSW0660 S YSW0670 E S S S S S S S S S S S S S S S S S S S	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks Sub-struction construction (DN Tanks) Backfill & Remove ELS (DN Tanks) Base slab construction	30 14 62 30 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	09/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11 14/10/10 A 31/12/10 A 15/03/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11 14/10/10 A 31/12/10 A 15/03/11 A	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0570 YSW0580 XSW0640 YSW0630 YSW0640 YSW0650	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0590 YSW0690 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660 YSW0660 YSW0660 YSW0660 YSW0660 YSW0680					C	R	Revisio	111111111111111111111111111111111111111	Che	
YSW0422 YSW0432 YSW0432 I	Site Clearance Initial Survey .H - T ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn) Backfill & Remove ELS (Inlet Pumping Stn) ELS & Excavation for Equalization Tank Sub-structure construction (Equalization Tank) Backfilling & Remove ELS (Equalization Tank) Excavate to formation by open cut Base slab construction G/F to 1/F construction T - X Excavate to formation Base slab construction G/F to 1/F construction 1/F to Roof Construction 1/F to Roof Construction ABWF installation F - H & DN Tanks ELS & Excavation for DN Tanks Sub-struction construction (DN Tanks) Backfill & Remove ELS (DN Tanks) Base slab construction	30 14 62 30 30 30 40 40 40 40 30 50 50 60 95 91 86	100 17/0 100 02/0 100 17/0 100 17/1 100 03/0 100 11/0 85 13/0 0 06/0 80 02/0 10 06/0 0 18/1 100 27/1 10 20/0 0 30/0 100 15/1 100 08/0	05/10 A 06/10 A 09/10 A 01/11	15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 05/08/11 14/09/11 20/09/11 17/10/11 06/12/11 17/09/10 A 23/05/11 A 19/07/11 A 20/10/11 24/11/11 14/10/10 A 31/12/10 A 15/03/11 A	17/05/10 A 02/06/10 A 17/09/10 A 17/12/10 A 03/01/11 A 11/01/11 A 13/06/11 A 14/02/11 02/07/11 A 06/07/11 A 28/04/11 08/09/10 A 27/12/10 A 20/07/11 A 02/07/11 A 02/07/11 A 02/07/11 A 02/07/11 A 02/07/11 A	15/06/10 A 15/06/10 A 15/06/10 A 15/06/10 A 16/12/10 A 04/04/11 A 05/05/11 A 08/06/11 A 13/02/11 25/03/11 31/03/11 27/04/11 16/06/11 17/09/10 A 23/05/11 A 19/07/11 A 21/08/11 25/09/11 14/10/10 A 31/12/10 A 15/03/11 A	-173d -173d -173d -173d -173d -173d -60d -60d	KD0020, YSW0412 YSW0422 YSW0432, YSW0422 YSW0500 YSW0510 YSW0520 YSW0530 YSW0550 YSW0550 YSW0570 YSW0630 YSW0640 YSW0620 YSW0635, YSW0422, YSW0520 YSW0630 YSW0630 YSW0640 YSW0630 YSW0640 YSW0650 YSW0650 YSW0670	YSW0432, YSW0500, YSW0610, YSW0510 YSW0510 YSW0520 YSW0530, YSW0610 YSW0550 YSW0550 YSW0570 YSW0590 YSW0690 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0640 YSW0660 YSW0660 YSW0660 YSW0660 YSW0660 YSW0680					C	R	Revisio	111111111111111111111111111111111111111	Che	acked Ap

10.23	Critical bar
	Summary bar
A	Progress point
7	Critical point
9	Summary point
•	Start milestone poir

c Primavera Systems, Inc.

	Activity	Description	Original	Percent	Early	Early	Late	Late	Total	Predecessors	Successors					2011			
	ID .		Duration		Start	Finish	Start	Finish	Float			MAY	JUN	JUL	<i> </i>	WG	SEP	००ा	NOV
		Superstructure construction upto +10.5mPD	60		30/03/11 A	18/06/11 A	30/03/11 A	18/06/11 A		YSW0680	YSW0700, YSW0820	no pine Brit 1870, City Will to	E751 4520 9 4104 9004 6550 6750) 12- 14 NO					× 100 100 100 100 100 100 100 100 100 10
	/SW0700	Apply protective paint	20	0	31/07/11	19/08/11	27/02/11	18/03/11	-154d	YSW0690	YSW0710		<u> </u>	1	-		LIII I'		
	/SW0710	Water test	14	0	20/08/11	02/09/11	19/03/11	01/04/11		YSW0700	E&M0510, E&M0630, E&M0640						& <i>!</i>	11	
	/SW0820	ABWF installation	34	0	31/07/11	02/09/11	27/02/11	01/04/11	-154d	YSW0690	E&M0510, E&M0630, E&M0640			L=	- 11 1		<u>{</u> } '	11	1
	SW STP - GI	LA-F									97-17					ШП	íIII I'	11	
	/SW0730	Completion of HDD	0	0	20/10/11		01/07/11		-112d	YSW0360	YSW0740						1111 11	!! r**	I I
	/SW0740	ELS & excavate for Outfall Shaft	22	0	20/10/11	11/11/11	01/07/11	22/07/11		YSW0730	YSW0750						.111 1'	╎╎╎┌╤┺	
<u> </u>	/SW0750	Sub-structure construction (outfall shaft)	22	0	11/11/11	03/12/11	23/07/11	13/08/11		YSW0740	YSW0760						(111-1 <i>1</i>	11	4-6-1
Y	/SW0760	Backfill & remove ELS (outfall shaft)	24	0	03/12/11	27/12/11	14/08/11	06/09/11	-112d	YSW0750	YSW0770, YSW1470					ЩШ	$\coprod \coprod'$	11	I C
Fli	re Hose Rec	el / Sprinkler Pump Rm															$\Pi\Pi\Pi'$	ii	1
Y	/SW0840	ELS & excavate to formation (+0 mPD approx)	30	0	20/10/11	19/11/11	01/09/11	30/09/11		YSW0035, YSW0422, YSW0640	YSW0860]					1111 17		
Y	/SW0860	Sub-structure construction	30	0	19/11/11	19/12/11	01/10/11	30/10/11	-50d	YSW0840	YSW0880	1					.111 17		
Ro	oad, Drain, C	Cable Draw Pits & Ducting					1										,		1.
N Y	/SW0152	Temporary Diversion of Drainage	92	100	02/12/10 A	09/05/11 A	02/12/10 A	09/05/11 A	l	YSW0035	YSW0153						.111 17		1 1
	/SW0153	Removal of Ex U-Channel where clash with B. Wall	50			20/04/11 A	20/11/10 A	20/04/11 A		YSW0152	YSW0154	├ ─'					:111 1 <i>'</i>]]
		Construction of Subsoil Drain	90	0	18/08/11	16/11/11	08/10/11	05/01/12	51d	YSW0153, YSW0165	YSW0155	1			╁╫	-		L	
		RC Concrete Barrier (above Ground Level)	120	0	16/11/11	15/03/12	06/01/12	04/05/12		YSW0154, YSW0165	YSW1640, YSW1660	1					/ /		
	marine Outfa		1201	U	10/11/11	10/00/12	100/01/12	04/05/12	310	<u> </u>				+	+		┌╂╂╂╾╾┾╵		
	W0180	Coordination of HEC	53	100	17/05/10 A	08/07/10 A	17/05/10 A	08/07/10 A			YSW0350						.		
	W0200	Submission and Approval of Ecologist	+ +			i	1	15/07/10 A		1	YSW0210	┨							
			60			15/07/10 A	17/05/10 A	:	 	YSW0200	YSW0350	-{					. [] [] [
	W0210	Ecology Survey	90			11/02/11 A	16/07/10 A	11/02/11 A	<u> </u>	. 3.10200	YSW0230	-					. [] [] [
	W0220	Submission and Approval of In. Hydro Survey	90			27/08/10 A	17/05/10 A	27/08/10 A	 	YSW0220	YSW0350	4							
		Hydrogrophical Survey (YSW)	45		31/08/10 A	 	31/08/10 A	31/01/11 A		15VV0220	YSW0250	-3 Brid Shie ero end eld 83	t this time took told those time tone	600 V 5002	∤ -	20 11 01	hld 11 <i>1</i>		. , , , , ,
88 88	W0240	Material Submission, Approval of HDPE pipe	93			31/03/11 A	17/05/10 A	31/03/11 A		VOMONO		-							
		Submit and Approval of Method Statement for HDD	120		24/09/10 A	•	24/09/10 A	25/03/11 A		YSW0240	YSW0260, YSW0270, YSW0340	_							
188	W0260	Submission of HDD Method Statement to HEC	14			24/03/11 A	26/01/11 A	24/03/11 A		YSW0250	YSW0320, YSW0340	_					. '		
	W0270	Additional G.I. Boreholes (YSW)	62		06/11/10 A	19/01/11 A	06/11/10 A	19/01/11 A		YSW0250	YSW0280, YSW0320	_							
	W0280	Submission of propose alignment to the Eng	14	100	02/02/11 A	04/03/11 A	02/02/11 A	04/03/11 A		YSW0270	YSW0290, YSW0310, YSW0340	and Co- 12/10 20/17 00/20 00/10 02/20 20	NOT NOT THE REST TO SEE THE SEE	. 40 - 4	ka 6.4			en well were with your well- we	
YSV	W0290	Submission of Marine Notice	60	100	31/01/11 A	29/03/11 A	31/01/11 A	29/03/11 A		YSW0280	YSW0350	_					.111 1'		
YSV	W0310	Construction of Entry Pit and Preparation Work	39	100	15/03/11 A	31/03/11 A	15/03/11 A	31/03/11 A		YSW0280	YSW0320, YSW0330	_					/		
YSV	W0320	Prepare of HDD Drill Rig Set-up (YSW)	39	100	02/04/11 A	28/04/11 A	02/04/11 A	28/04/11 A		YSW0260, YSW0270, YSW0310	YSW0330, YSW0350						/111 17		
YSV	W0330	Establishment of HDD plant & equipment	14	100	09/04/11 A	14/04/11 A	09/04/11 A	14/04/11 A		YSW0310, YSW0320	YSW0340						/		
YSV	W0340	Setting up at drillhole location	7	100	19/04/11 A	28/04/11 A	19/04/11 A	28/04/11 A		YSW0250, YSW0260, YSW0280,	YSW0350								
YSV	W0350	Drill pilot hole and reaming hole - NS400 - 530m	123	45	29/04/11 A	06/10/11	29/04/11 A	16/06/11	-112d	YSW0040, YSW0180, YSW0210,	YSW0360		E-0 000 000 TOO ACC NO 4000			1101111	1111111		
YSV	W0360	Installation of NS400 HDPE 530m	14	0	06/10/11	20/10/11	17/06/11	30/06/11	-112d	YSW0350	SKW1181, YSW0365, YSW0370,	1					. '		
YSV	W0365	Set up of Silt Curtain as per EP	30	0	20/10/11	19/11/11	20/07/13	18/08/13	638d	YSW0360	YSW0370	1					. '	4	
YSV	W0370	Dredging of Marine Deposit for Diffuser (YSW)	60		19/11/11	18/01/12	19/08/13	17/10/13	638d	YSW0360, YSW0365	YSW0380	1		-					
	l Works - YS									I	I			+	1 11		,		
		Delivery of MBR Memb. Mod. (MBR Tk4)	137	100	18/06/11 A	21/06/11 A	18/06/11 A	21/06/11 A		E&M0160	E&M0510						/ '		
500		Delivery of MBR Membrane Modules - 2nd Shipment	150			27/12/11	29/09/11	25/02/12	60d	E&M0160	E&M0520	1	·			_11111_1_1			
838		Delivery of Grit Removal Equipment	180		18/09/11	16/03/12	29/05/11	24/11/11	-113d	<u>!</u>	E&M0530	-				ШЩ			
888		Delivery of Coarse Screens	162		19/08/11	28/01/12	02/04/11	10/09/11		E&M0110	E&M0540	1			1 4				
		Delivery of Fine Screens			18/09/11		}	24/11/11	1100	E&M0120	E&M0550	-				ШП			
		Delivery of Pumps	180 162			16/03/12 27/02/12	29/05/11 02/04/11	10/09/11	-1130	E&M0130	E&M0560	- 100 ETS 100 ETS 101 K	200 EC EC EC EV EN ES	400 A 4000 I	en som s				9 WITH WAR WAY EXCE 1 . 4 P 522
				0	18/09/11				-1/00	E&M0140	E&M0570	- I							
300 SS		Delivery of Submersible Mixers	162	0	19/08/11	28/01/12	01/07/11	09/12/11	-50d	E&M0170	E&M0580	-							
		Delivery of Sludge Dewatering Equipment	180	0	18/09/11	16/03/12	02/04/11	28/09/11	-170d	E&M0180	E&M0590, E&M0605	- I							
		Delivery of Valves, Pipes & Fittings	180	0	18/09/11	16/03/12	28/07/11	23/01/12	-53d	E&M0180		-					TITE		
20		Delivery of Penstocks	180		18/09/11	16/03/12	11/07/11	06/01/12	-70d	E&M0190	E&M0600				n kiz. p		 - <u> </u>		s 4000 vont and 3004 to 0 400
200		Delivery of Instruments	180		18/09/11	16/03/12	08/11/11	05/05/12	51d	E&M0200	E&M0610	-					╽╽┪		
3 3		Delivery of MCC LVSB	177		18/09/11	13/03/12	02/04/11	25/09/11	-170d	E&M0210	E&M0620	.							1 11
		Delivery of BS Equipment	180			26/03/12	30/08/11	25/02/12		E&M0220	E&M0630	.					, H		
68 000		Delivery FS Equipment	180	0		26/03/12	27/09/11	24/03/12	-2d	E&M0230	E&M0330, E&M0640						ш_ /		
300		Install Membrane Modules in MBR Tankno. 4	90	0	03/09/11	01/12/11	02/04/11	30/06/11	-154d	E&M0360, YSW0710, YSW0820	KD0115					<u> </u>	4		
Sok K	wu Wan																		
Prelimi	inary]							
										To see the second of the second secon									
Start date		/10 Early bar					*						Da	ate		1	Revision	Che	ecked Approved
Finish dat	te 13/03.	/15 Progress bar				1.	eader Civil Er	ngineering Co	rn Itd				31/07/10		F	Revision (StL	VC
Data date						L.		No. DC/2009/											
Run date	08/08	/11 A Progress point			(Construction		reatment Wo		W & SKW									
Page num	nber 3A	Critical point Summary point						amme (Aug 2											
c Prima	vera System						_	_				(Marked on 31 Jul	2011)						
		A Finish milestone point		·····													International physical Party		

(D)	Description	Original	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors				2011 AUG	i			and the second of the
	A second of Eq. () and the Eq. (A CONTRACTOR OF THE PARTY OF TH		525000000000000000000000000000000000000	KD0020	SKW0260	MAY	JUN J J	UL	AUG		SEP	ј ост	NOV
	Approval of Environmental Team	16	·	17/05/10 A		17/05/10 A	01/06/10 A		SKW0250	SKW0242, SKW0265, SKW0592,	-					. [] []		
	Baseline monitoring (Air & Noise)	14		02/06/10 A		02/06/10 A	15/06/10 A		SKW0260	SKW0242, SKW0592, SKW0681,								
	Baseline Monitoring Submission (A & N)	14	100	16/06/10 A	08/07/10 A	16/06/10 A	08/07/10 A		3KW0200	SKW0242, SKW0092, SKW0001,			H	-	┟╂╂╂	-+		
Clvll & Geotechnic	otpath Diversion in Portion G															.		
	100			Limitation		Linearia	Table 1			Lekwan						. '		
	Site Clearance	21		17/05/10 A	!	17/05/10 A	06/06/10 A		01/11/00 10	SKW0241						. '		
	Initial Survey	9		07/06/10 A		07/06/10 A	15/06/10 A	<u> </u>	SKW0240	SKW0242	4					. '		
	Excavation to formation for Bay 1 to 5	50	100		11/08/10 A	16/06/10 A	11/08/10 A		SKW0241, SKW0260, SKW0265	SKW0251	1				.	. '		
	Drill & Install Dowel Bar for Bay 1 & 3	20		02/08/10 A	1	02/08/10 A	01/09/10 A		SKW0242	SKW0301	1							
	Erect Formwork, mesh & weephole for Bay 1 & 3	12		02/09/10 A		02/09/10 A	15/09/10 A		SKW0251	SKW0311		1 100 100 100 100 100 100 100 100 100 1			n 200 Nr	s 60 sc	2 M PANE 210 MIN MIN MIN	
	Concreting for Bay 1 & 3	12	100		29/09/10 A	19/06/10 A	29/09/10 A		SKW0301	SKW0321	1				.	. [] []		
	Drilling & install Dowel Bar for Bay 2 & 5	6	100	30/09/10 A	06/10/10 A	30/09/10 A	06/10/10 A	<u> </u>	SKW0311	SKW0331	1				.			
60	Erect Formwork, mesh & weephole for Bay 2 & 5	7	100	07/10/10 A	13/10/10 A	07/10/10 A	13/10/10 A		SKW0321	SKW0341					.	. '		
SKW0341	Concreting for Bay 2 & 5	7	100	14/10/10 A	20/10/10 A	14/10/10 A	20/10/10 A		SKW0331	SKW0351]				.	. '		
	Excavation to formation for Bay 6 to 9	20	100	21/10/10 A	10/11/10 A	21/10/10 A	10/11/10 A		SKW0341	SKW0361	L		∐L_	. .			2 From Ball 600 600 FDR	
SKW0361	Drill & install dowel Bar for Bay 4 & 7	6	100	11/11/10 A	16/11/10 A	11/11/10 A	16/11/10 A		SKW0351	SKW0371					Ш	. [] []		
SKW0371	Erect formwork, mesh & weephole for Bay 4 & 7	7	100	11/11/10 A	16/11/10 A	11/11/10 A	16/11/10 A		SKW0361	SKW0381	1				.	. '		
SKW0381	Concreting for Bay 4 & 7	7	100	17/11/10 A	23/11/10 A	17/11/10 A	23/11/10 A		SKW0371	SKW0391		1				$\prod I'$		
SKW0391	Drill & install dowel Bar for Bay 6 & 9	3	100	24/11/10 A	27/11/10 A	24/11/10 A	27/11/10 A		SKW0381	SKW0401]					$\ \ \ ^{\prime}$		
	Erect formwork, mesh & weephole for Bay 6 & 9	7		28/11/10 A		28/11/10 A	05/12/10 A		SKW0391	SKW0411	1	1						
	Concreting for Bay 6 & 9	7		06/12/10 A		06/12/10 A	12/12/10 A		SKW0401	SKW0421		NOTE AND ROY FOR NOT AND AND AND	11 - 1 -	*			S KEE REP 607 619 THE	en m en en m
	Drill & Install dowel Bar for Bay 8	1		13/12/10 A		13/12/10 A	13/12/10 A		SKW0411	SKW0431	1							
	Erect formwork, mesh & weephole for Bay 8	4		15/12/10 A		15/12/10 A	21/12/10 A		SKW0421	SKW0441								
	Concreting for Bay 8	4		22/12/10 A		22/12/10 A	27/12/10 A		SKW0431	SKW0461	1					. '	İ	
·	Excavation for no fine concrete Bay (1-9)	3		26/07/11 A		26/07/11 A	28/07/11 A	i	SKW0441	SKW0471			┧╾┇╽		.	. '		
	Concreting for no-fine concrete	1 7		01/02/11 A		01/02/11 A	07/02/11 A		SKW0461	SKW0481			#===	·	> m = = =			
	Installation of Wall tie & stone facing	14		08/02/11 A		08/02/11 A	11/02/11 A		SKW0471	SKW0491	1				.	. '		
	Construction of Gabion Wall	1 7		08/02/11 A	i	08/02/11 A	14/02/11 A		SKW0481	SKW0501	-			- 1 11	.	. '		
	Place Geotextile	+ 3		08/01/11 A		08/01/11 A	28/02/11 A		SKW0491	SKW0511	-			- 1 11	.	. '		
I—————————————————————————————————————	Backfill behide the retaining wall to approx +4	1 3			28/02/11 A	11/01/11 A	28/02/11 A 28/02/11 A		SKW0501	SKW0521	-				.	$A = A^{\prime}$		
	Watermain Laying and Diversion	+ 4					 		SKW0511	SKW0531	car labor good whom whose york.	. NOTE THAT THE STORE WITH JOHN WITH THE			: - - ·		the spin was been spin was	and during your hole a
		141				01/04/11 A	10/05/11 A		SKW0521	SKW0541					.	.11 11		
	Concreting for Pavement	1 /				02/06/11 A	30/07/11 A			SKW0551				.		.11 17		
	Installation of Flower Pot	+		31/07/11	06/08/11	15/02/11	22/02/11	1000	SKW0541	KD0050, SKW1261, SKW1311				,		.11 17		
·	Permanent Footpath Diversion		100	30/07/11 A	30/07/11 A	30/07/11 A	30/07/11 A		38,440341	ND0000, SNVV 1261, SNVV 1311				- - -	╒ ┨┋╏┋	╁╁╶╁╵	<u></u>	
Geotechnical Worl	pe W orks in Portions H & I																	
						T.=1-11-1	Lagrania	T	I/D0000	SKW0590						. '		
	Construct scaffolding access	30		15/06/10 A		15/06/10 A	14/07/10 A		KD0020	<u></u>						. '		i
	Site Clearance for Slope	100		15/07/10 A		15/07/10 A	22/10/10 A		SKW0588	SKW 0591						. '		
	Initial Survey for Slope	28	100	. 21/09/10 A !		1		$\overline{}$		LOLAMOTOO		1			.	. '		i
I	Temporary Rockfall fence at ex. Footpath					21/09/10 A	18/10/10 A	l	SKW0590	SKW0592					`			
1 010116 ====	l	43		19/10/10 A	06/01/11 A	19/10/10 A	06/01/11 A		SKW0260, SKW0265, SKW0591	SKW05931						11 15		
1	Construction of Haul Road (To +21mPD)	50	100	19/10/10 A 28/11/10 A	06/01/11 A 30/12/10 A	19/10/10 A 28/11/10 A	06/01/11 A 30/12/10 A		SKW0260, SKW0265, SKW0591 SKW0592	SKW05931 SKW05932	THE 470 MIT MIT HE	له مزيد خوات و حوات الناس الموات والمات	a se se mun	7 M 150 131	1 36 178 0			
SKW05932	Construction of Haul Road (To +42mPD)	50	100 100	19/10/10 A 28/11/10 A 15/12/10 A	06/01/11 A 30/12/10 A 31/01/11 A	19/10/10 A 28/11/10 A 15/12/10 A	06/01/11 A 30/12/10 A 31/01/11 A		SKW0260, SKW0265, SKW0591 SKW0592 SKW05931	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595	SE AN AD NO. MILL BY	400 MB MB MB 100 PT MB 100 G	8 pc 0s pc	V M 5100	2 36 22 0	e 600 ves	THE REST NOT THE SERVICE MADE	на ет на те
SKW05932 (SKW05933)	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD)	50 60 30	100 100 100	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A		SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934	en 42 to hii H-	א אוא שים רום כער רוא הטר נוט	8 ps (3 ps	₽ M 5100 1924	20 100 0	• Sec. 98	THE MEN HAR SHE MAN MEN	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
SKW05932 (SKW05933 SKW05934	Construction of Haul Road (To +42mPD)	50	100 100 100	19/10/10 A 28/11/10 A 15/12/10 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A	06/01/11 A 30/12/10 A 31/01/11 A		SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941	20 AN GP NO NO P	600 NOT 1973 NOT 1974 AND 1975 A	a pa da pa	az * 910 −176	76 JPF 0	9 200 200	ET KAY YAD DEET ARD WERN	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
SKW05932 (SKW05933 SKW05934	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD)	50 60 30	100 100 100 100	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A		SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934	No. 430 NO. 100 ET-	NO NO NO PS NO N	970 00 970	100 N 100	70 year 10 minutes 10	Ф. 2654 VIII.	THE REP VIOLENCE AND MORE	
SKW05932 SKW05933 SKW05934 SKW05935 SKW0595 SK	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD)	50 60 30 30	100 100 100 100 20	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A	-155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942	00 00 00 00 E	400 NO NO NO DO DO NO NO	900 Ca. Ph	1 to 1 to 1 to 1	25 3 5 0 1 2 5 0 V	9. 500 VIII		
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 F	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD)	50 60 30 30 30	100 100 100 100 20	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11	-155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936	- 10 40 40 MA MA MA	600 NO	90 60 90	S	0 0 0 0 0 0 0 0 0 0	V	THE STATE OF STATE	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW0597	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD)	50 60 30 30 30 30 30	100 100 100 100 20 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11	-155d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942	- 10 40 40 MA MA MA	400 NO 800 SEC 800 NO 600 NO 6	90 0 1	1 00 1 00 1 00 1 00 1 00 1 00 1 00 1 0		4 000 VE	1 40 40 50 50 50 FF	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05937 SKW05938 SKW0598	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD)	50 60 30 30 30 30 30 30	100 100 100 100 20 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11	-155d -155d -155d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05938		000 NO NO NO PT 000 NO C		10 TO		2 80 VI	00 00 00 00 000	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD)	50 60 30 30 30 30 30 30 28	100 100 100 100 20 0 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 23/10/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11	-155d -155d -155d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05938 SKW05943, SKW1311, SKW1371	00 400 400 Mill EF	400 MO				2 Jan 18	0 00 00 00 00 00 00 00 00 00 00 00 00 0	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD	50 60 30 30 30 30 30 30 30 28 60	100 100 100 100 20 0 0 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A	-155d -155d -155d -155d -157d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05938 SKW05943, SKW1311, SKW1371 SKW05941	20. 400 400 Mill EP-	400 Min					0 0 00 00 00 00 00 00 00 00 00 00 00 00	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05942	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD)	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 0 100 40	19/10/10 A 28/11/10 A 15/12/10 A 15/12/10 A 01/03/11 A 04/05/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A 23/09/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A 04/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11	-155d -155d -155d -155d -137d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05932 SKW05934, SKW05940	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05938 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941	20. 400 400 M00 EP-						No. No. No. No. No.	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05942 SKW0595 SKW059	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD)	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 0 100 40	19/10/10 A 28/11/10 A 15/12/10 A 15/12/10 A 01/03/11 A 04/05/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A 23/09/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A 04/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11	-155d -155d -155d -155d -137d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943, SKW1311, SKW1371 SKW05941 SKW05943								
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 Section W 5 - P.S. N	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 0 100 40	19/10/10 A 28/11/10 A 15/12/10 A 15/12/10 A 01/03/11 A 04/05/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A 23/09/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A 04/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11	-155d -155d -155d -155d -137d -155d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943, SKW1311, SKW1371 SKW05941 SKW05943							No.	
SKW05932 SKW05933 SKW05934 SKW05935 SKW05937 SKW05937 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 SKW059	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D cal Works	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 01/04/11 A 04/05/11 A 21/04/11 21/04/11 21/04/11 21/04/11 21/04/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 17/06/11	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943, SKW1311, SKW1371 SKW05941 SKW05943								
SKW05932 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 SKW059	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D cal Works Site Clearance	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 04/05/11 A 01/04/11 21/04/11 21/04/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 15/08/11	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05934 SKW05936 SKW05937 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943, SKW1311, SKW1371 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05942 SKW05942 SKW05943	20 40 40 BD BD BD						1 10 10 10 10 10 10 10 10 10 10 10 10 10	
SKW05932 SKW05934 SKW05935 SKW05936 SKW05937 SKW05937 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 SKW0652 SKW0652 SKW0652 SKW0652 SKW05934 SKW0652 SKW065934 SKW	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D ical Works Site Clearance Initial Survey	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 04/05/11 A 01/04/11 21/04/11 21/04/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 17/06/11	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05935, SKW05941 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941 SKW05942 SKW05943 KD0060		400 400 400 400 400 400 400 400 400 400				Wein		
SKW05932 SKW05933 SKW05934 SKW05935 SKW05937 SKW05938 SKW05940 SKW05941 SKW05941 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0651 SKW0652 SKW0652	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D Ical Works Site Clearance Initial Survey Image: Early bar Progress bar	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12 23/05/10 A 30/05/10 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 01/04/11 A 01/04/11 A 01/04/11 A 01/04/11 A 01/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 15/08/11 15/08/11	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05935, SKW05941 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941 SKW05942 SKW05943 KD0060	20 40 40 40 40 40 40 40 40 40 40 40 40 40	Dat 31/07/10	0	Revis	Re sion 0	evision		l I I I I I I I I I I I I I I I I I I I
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0651 SKW0651 SKW0652 SKW06	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D cal Works Site Clearance Initial Survey /10 Early bar Progress bar Critical bar	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 24/08/11 23/09/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12 23/05/10 A 30/05/10 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 04/05/11 A 21/04/11 21/05/11 A	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 15/08/11 15/08/11 15/08/11	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05935, SKW05941 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941 SKW05942 SKW05943 KD0060			e	Revis			C	l I I I I I I I I I I I I I I I I I I I
SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05941 SKW05942 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0595 SKW0651 SKW0651 SKW0652 SKW06	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D cal Works Site Clearance Initial Survey /10 Early bar /15 Progress bar Critical bar A Progress point	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12 23/05/10 A 30/05/10 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 04/05/11 A 21/04/11 21/05/11 A 21/04/11 29/11/10	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 15/08/11 15/08/11 15/08/11 03/05/10 A 30/05/10 A	-155d -155d -155d -155d -137d -155d -244d	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05933 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941 SKW05932	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941 SKW05942 SKW05943 KD0060			e	Revis			C	l I I I I I I I I I I I I I I I I I I I
SKW05932 SKW05934 SKW05935 SKW05936 SKW05937 SKW05938 SKW05940 SKW05941 SKW05941 SKW05941 SKW0595 SKW0651 SKW0651 SKW0652 SKW0652 SKW0652 SKW0652 SKW0653 SKW0	Construction of Haul Road (To +42mPD) Excavation of Rock Berm (+50mPD to +42.5mPD) Excavation of Rock Berm (+42.5mPD to +35mPD) Excavation of Rock Berm (+35mPD to +27.5mPD) Excavation of Rock Berm (+27.5mPD to +20mPD) Excavation of Rock Berm (+20mPD to +12.5mPD) Excavation of Rock Berm (+12.5mPD to +5mPD) Slope Drainage & Misc. at 50mPD Slope Drainage & Misc. (+50 to +35mPD) Slope Drainage & Misc. (+35 to +20mPD) Rock Meshing & Rockfall Fence No. 1 in Portion D Ical Works Site Clearance Initial Survey Init	50 60 30 30 30 30 30 30 28 60 60	100 100 100 20 0 0 100 40 0	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 24/08/11 23/09/11 23/10/11 01/04/11 A 04/05/11 A 23/09/11 31/07/11	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 23/08/11 22/09/11 22/10/11 19/11/11 03/05/11 A 04/09/11 19/11/11 15/04/12 23/05/10 A 30/05/10 A	19/10/10 A 28/11/10 A 15/12/10 A 01/03/11 A 04/05/11 A 02/07/11 A 22/03/11 21/04/11 21/05/11 A 04/05/11 A 04/05/11 A 21/04/11 29/11/10 17/05/10 A 24/05/10 A eader Civil En Contract of Sewage T	06/01/11 A 30/12/10 A 31/01/11 A 03/05/11 A 31/05/11 A 21/03/11 20/04/11 20/05/11 17/06/11 03/05/11 A 20/04/11 17/06/11 15/08/11 15/08/11 15/08/11	-155d -155d -155d -155d -137d -155d -244d rp. Ltd.	SKW0260, SKW0265, SKW0591 SKW0592 SKW05931 SKW05932 SKW05934 SKW05935 SKW05936 SKW05937 SKW05932 SKW05934, SKW05940 SKW05936, SKW05941 SKW05932 KD0020 SKW0651	SKW05931 SKW05932 SKW05933, SKW05940, SKW0595 SKW05934 SKW05935, SKW05941 SKW05936 SKW05937, SKW05942 SKW05943 SKW05943, SKW1311, SKW1371 SKW05941 SKW05941 SKW05942 SKW05943 KD0060			e	Revis			C	l I I I I I I I I I I I I I I I I I I I



Activity ID	Description	Original Perc Duration Comp	ent Early plete Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	MAY	JUN J		2011 AUG	SEP	OCT N
E&M2016	Delivery of FS Equipment	107	0 12/08/11	27/11/11	15/01/11	01/05/11	-209d	E&M2006	E&M0350, E&M2106	WAY	ט ן אטנ				
E&M2017	Delivery of BS Equipment	107	0 12/08/11	27/11/11	15/01/11	01/05/11	-209d	E&M2007	E&M2107						
Installation, T&	\$C	-6													
E&M2105	Install Instrumentation	55	0 04/12/11	28/01/12	02/05/11	25/06/11		E&M2015, SKW1051, SKW1061	E&M2140						
E&M2106	Install FS Equipment	55	0 04/12/11	28/01/12	02/05/11	25/06/11	-216d	E&M2016, SKW1051, SKW1061	E&M2140						
E&M2107	Install BS Equipment	55	0 04/12/11	28/01/12	02/05/11	25/06/11	-216d	E&M2017, SKW1051, SKW1061	E&M2110, E&M2140						; [
	W STW,Sewer and Submarine Outfall											ШТ			
Submarine Outfa															
SKW1130	Approval of IHS Consultant	180	100 17/05/10 A	27/08/10 A	17/05/10 A	27/08/10 A			SKW1131						!
SKW1131	Hydrographical Survey (SKW)	300	100 01/02/11 A	28/02/11 A	01/02/11 A	28/02/11 A		KD0020, SKW1130	SKW1231						
SKW1141	Baseline Monitoring (Water)	213	100 27/07/10 A		27/07/10 A	31/12/10 A		SKW0260, SKW0265	SKW1151						
SKW1151	Set up Temporary Working Platform	185	80 15/06/11 A	05/09/11	15/06/11 A	15/09/11	10d	PRE0090, SKW1141	SKW1171	T	4				
SKW STW		2,000,000						4.00							
Submission &	Delivery (E&M)		100	100											lil
E&M3010	Delivery of MBR M.M 1st shipment for Temp STP	150	0 31/07/11	27/12/11	10/03/14	20/08/14		E&M0160	E&M3170	1		╽╙╼┢			
E&M3030	Delivery of Grit Removal Equipment	180	0 18/09/11	16/03/12	31/08/11	26/02/12	-19d	E&M0150	E&M3190	1			1114	ЩьЩь	
E&M3060	Delivery of Fine Screens	136	0 18/09/11	01/02/12	15/08/11	28/12/11		E&M0120	E&M3210	1			╽╙┼┼		
E&M3070	Delivery of Pumps	136	0 18/09/11	01/02/12	15/08/11	28/12/11		E&M0130	E&M3220					H - \blacksquare	1 1
E&M3080	Delivery of Submersible Mixers	180	0 19/08/11	15/02/12	15/09/11	12/03/12	27d		E&M3230	1					
E&M3090	Delivery of Sludge Dewatering Equipment	210	0 18/09/11	15/04/12	18/07/11	12/02/12	-63d	E&M0170	E&M3240	- 100 ever best best best best		E 600 600 00 1			575 em 200 555 555 600 em 1 a la
E&M3100	Delivery of Valves, Pipes & Fittings	180	0 18/09/11	16/03/12	22/12/13	19/06/14	826d	E&M0180	E&M3250	1			Ľ	│ 	
E&M3110	Delivery of Penstocks	180	0 18/09/11	16/03/12	04/01/14	02/07/14	839d	E&M0190	E&M3260	1			ł	<u> </u>	[] [
E&M3130	Delivery of instruments	180	0 18/09/11	16/03/12	20/03/14	15/10/14	914d		E&M3270	†				-	
E&M3140	Delivery of MCC LVSB	180	0 18/09/11	16/03/12	09/05/11	04/11/11	-133d	E&M0210	E&M3261						
E&M3150	Delivery of BS Equipment	180	0 29/09/11	26/03/12	06/01/14	04/07/14	830d		E&M3291	- NO SIZE ES ES ES	ALLEY MINE MOV 47% \$124 ASAN \$1400 \$	al eccless da s			\$20 that more than them them the m
E&M3160	Delivery of FS Equipment	180	0 29/09/11	26/03/12	14/01/12	11/07/12		E&M0230	E&M0340, E&M3300	1				L	
Construction of	of Grid A-G					•									
SKW1261	Excavate for SKW STW Structure (Grid A - G)	164	5 30/07/11 A	09/01/12	30/07/11 A	27/07/11	-166d	SKW0551	SKW1271, SKW1371						
Construction o	of Grid G-N				•										
SKW1311	Excavate for SKW STW Structure (Grid G-N)	36	0 20/11/11	25/12/11	29/06/11	03/08/11	-144d	SKW0551, SKW05938	SKW1321	1					
Rising Main															
SKW1481	Subm, Approval & Delivery of DI pipes	120	100 17/05/10 A	28/02/11 A	17/05/10 A	28/02/11 A		KD0020	SKW1501						
	Concrete Trough (ChB0+00 - ChB1+20)	300	0 31/07/11	25/05/12	14/09/10	10/07/11	-320d	PRE0100, SKW1481	SKW1521	 		┕╍			<u> </u>
	dscape Softworks in All Portions				•					<u> </u>					
SKW1591	Tree Survey	21	100 17/05/10 A	06/06/10 A	17/05/10 A	06/06/10 A		KD0020	SKW1621	1		1			
SKW1611	Preservation & Protection of Trees	822		03/08/12	17/05/10 A	03/08/12	0	KD0020	KD0100, SKW1631		100	50			
SKW1621	Transplantation at SKW	60	100 07/06/10 A		07/06/10 A	05/10/10 A		SKW1591		1					

Start date	05/05/10	Early bar
Finish date	13/03/15	Progress bar
Data date	31/07/11	Critical bar
Run date	08/08/11	Summary bar A Progress point
Page number	6A	Progress point Critical point
		Summary point
c Primavera	Systems, Inc.	Start milestone poi
District Market Commence of the Commence of th	75151115111151	- Finish milestone no

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment W orks at YSW & SKW
3-month Rolling Programme (Aug 2011 - Oct 2011)

	Date	Revision	Checked	Approved
	31/07/10	Revision 0	StL	VC
(Marked on 31 Jul 2011)				

Activity Description	Original Per Duration Con	rcent Early Early mplete Start Finish	Late	Late Finish	Total Predecessors	Successors			2011	
ID Description	Duration Cor	nplete Start Finish	Start	Finish	Float	Outcessurs	MAY .	JUN [']) JUL	2011 AUG SEP	ост
roject Key Date										
	451	0 05/05/10 A 01/12/11	05/05/10 A	30/06/11	-154d					
coliminary (Chyll)	1 4011	0 03/03/10/4 01/12/11	100/00/10/1	130/00/11	1 -10-01					
reliminary (Civil)	1 1	The state of the s	1		T					
	191	100 17/05/10 A 23/11/10 A	17/05/10 A	23/11/10 A	KD0020					
liminary (E&M)										
echnical Submission										
+Process Design of SKWSTW & YSWSTW										
FFTUCESS DESIGNOLONIA TOWOLVY				1	T T				1	Į.
	457	92 17/05/10 A 16/08/11	17/05/10 A	30/06/11	-47d					
+Hydraulic Design										
	448	95 17/05/10 A 07/08/11	17/05/10 A	30/06/11	-38d					
+Equipment Submission & Approval										
1112 - 27	500	58 17/05/10 A 28/09/11	17/05/10 A	107/11/11	40d					
Decides a Cubalculae O Assurant		58 17/05/10 A 28/09/11	117/05/10 A	[0//11/11] 400]					
+Drawings Submission & Approval		The second secon			<u></u>					
	432	84 24/06/10 A 29/08/11	24/06/10 A	30/07/11	-30d					
-Statutory Submission										
	189	0 29/09/11 04/04/12	01/07/11	13/03/15	1001d					
ng Shue Wan	1 1001	0 20/00/11 0 1/0 1/12	101/07/11	10/00/10	1 100101	I				
					10,000	The second secon				
reliminary										
	229	100 17/05/10 A 31/12/10 A	17/05/10 A	31/12/10 A						
ection W 1 - Slope W orks in Portion A & C						•				
	580	84 17/05/10 A 17/12/11	17/05/10 A	15/09/11	-124d		1000		77 (C. 1907)	
ation W2 - YSW STW & Submarine Outfall	1 000	04 1//00/10 A 1//12/11		10/00/11	1270					
CIVI & Structural Work					100					
	668	56 17/05/10 A 15/03/12	17/05/10 A	04/05/12	51d					1
-Submarine Outfall										
	612	83 17/05/10 A 18/01/12	17/05/10 A	17/10/13	638d					
E&M Works - YSW STP	1 0121	2011//00/10 / 11//01/12	11/100/10/1	11/10/10	1					
Editi Holig Terroll		- Lieuwi e Leeve	1	1	II	ı				
	283	6 18/06/11 A 26/03/12	02/04/11 A	05/05/12	40d			<u> </u>		
Kwu Wan										
reliminary										
	53	100 17/05/10 A 08/07/10 A	17/05/10 A	00/07/40 4		·····		•		
ction W3 - Footpath Diversion in Portion G	35	100 17/03/10 A 00/07/10 A	[17/05/10 A	100/07/10 A	L L					
CIVI & Geotechnical Works	F F F F F F F F F F F F F F F F F F F				· · · · · · · · · · · · · · · · · · ·					
	447	98 17/05/10 A 06/08/11	17/05/10 A	30/07/11	-166d					
ction W 4 - Slope W orks in Portions H & I								1.4		
-Geotechnical Works										
	671	50 15/06/10 A 15/04/12	15/06/10 A	Lievonia	l outil					
How WE DO No dia Dordina D	6/1	50 15/06/10 A 15/04/12	15/06/10 A	15/08/11	-244d	L				
tion W 5 - P.S. No. 1 in Portion D										
CIVI & Geotechnical Works										
	319	100 17/05/10 A 31/03/11 A	17/05/10 A	31/03/11 A						
Structural Works										
	391	4 20/04/11 A 14/05/12	01/01/11 A	15/44/44	-181d			7		
tion W 6 - Sewer and PS No.2 in Portions E&H	I 291]	4 20/04/11 A 1 14/05/12	TOWOI/TTA	[13/11/11	-101U					
CIVI & Geotechnical Works										
	1 1	51 17/05/10 A 12/04/12	17/05/10 A	15/11/11	-149d			-		
Structural Works	697		AND REAL PROPERTY OF THE PROPE							
	[697]									
			18/12/10 A	15/11/11	-2334					
	697		18/12/10 A	15/11/11	-233d					i i
SM Works (PS2)			18/12/10 A	15/11/11	-233d					
MM Works (PS2)	431	1 02/05/11 A 06/07/12								
&M Works (PS2) +Submission & Delivery			18/12/10 A		-233d -188d					
M Works (PS2) +Submission & Delivery	431	1 02/05/11 A 06/07/12								
M Works (PS2) +Submission & Delivery	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12	17/05/10 A	02/07/11	-188d					
MM Works (PS2) +Submission & Delivery +Installation, T&C	431	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12	17/05/10 A							
AM Works (PS2) +Submission & Delivery +Installation, T&C tion W7 - SKW STW, Sewer and Submarine Outfall	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12	17/05/10 A	02/07/11	-188d					
&M Works (PS2) +Submission & Delivery +Installation, T&C tion W7- SKW STW, Sewer and Submarine Outfall	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12	17/05/10 A	02/07/11	-188d -216d					
&M Works (PS2) +Submission & Delivery +Installation, T&C tion W7-SKW STW,Sewer and Submarine Outfall	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12	17/05/10 A	02/07/11	-188d					
&M Works (PS2) +Submission & Delivery +Installation, T&C tion W7 - SKW STW, Sewer and Submarine Outfall Submarine Outfall	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12	17/05/10 A	02/07/11	-188d -216d			Deta	Posicion	Charled
&M Works (PS2) +Submission & Delivery +Installation, T&C tion W7 - SKW STW ,Sewer and Submarine Outfall Submarine Outfall atte 05/05/10	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11	17/05/10 A 02/05/11 17/05/10 A	02/07/11 25/06/11 15/09/11	-188d -216d			Date 31/07/10	Revision	Checked Sti
&M Works (PS2) +-Submission & Delivery +-Installation, T&C tion W 7 - SKW STW ,Sewer and Submarine Outfall Submarine Outfall late 05/05/10	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11	17/05/10 A 02/05/11 17/05/10 A	02/07/11 25/06/11 15/09/11 ngineering Co	-188d -216d 10d prp. Ltd.			Date 31/07/10	Revision Revision 0	Checked StL
&M Works (PS2) +Submission & Delivery +Installation, T&C tion W7 - SKW STW ,Sewer and Submarine Outfall Submarine Outfall late 05/05/10 date 13/03/15 date 31/07/11 the Op/05/14 Summary bar	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11	17/05/10 A 02/05/11 17/05/10 A Leader Civil En	02/07/11 25/06/11 15/09/11 ngineering Cot No. DC/2009	-188d -216d 10d orp. Ltd.					
#Installation, T&C tion W7 - SKW STW, Sewer and Submarine Outfall Submarine Outfall Early bar Indate 05/05/10 Early bar Indate 13/03/15 Idate 31/07/11 Early bar Indate 08/08/11 Progress bar Critical bar Summary bar Progress point	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11 L Construction	17/05/10 A 02/05/11 17/05/10 A Leader Civil En Contract of Sewage T	02/07/11 25/06/11 15/09/11 ngineering Cot No. DC/2009	-188d -216d -216d -10d -216d -					
#Installation, T&C #Installation, T&C ction W 7 - SKW STW ,Sewer and Submarine Outfall Submarine Outfall date 05/05/10	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11 L Construction	17/05/10 A 02/05/11 17/05/10 A Leader Civil En Contract n of Sewage T Rolling Progl	02/07/11 25/06/11 15/09/11 ngineering Cot No. DC/2009 Treatment Woramme (Aug 2	-188d -216d 10d 10d orp. Ltd. 13 rks at YSW & SKW 011 - Oct 2011)					
#-Submission & Delivery #-Installation, T&C Submarine Outfall	600	1 02/05/11 A 06/07/12 61 17/05/10 A 06/01/12 0 04/12/11 28/01/12 96 17/05/10 A 05/09/11 L Construction	17/05/10 A 02/05/11 17/05/10 A Leader Civil En Contract n of Sewage T Rolling Progl	02/07/11 25/06/11 15/09/11 ngineering Cot No. DC/2009 Treatment Woramme (Aug 2	-188d -216d -216d -10d -216d -		(Markod on 31 Jul 2011)	31/07/10		

Activity ID	Description	Original Percent Duration Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	MAY JUN JUL	2011 AUG SEP OCT	I NOV JE
SKWSTW												
+Submission & Delivery ((E&M)											
		260 0	31/07/11	15/04/12	09/05/11	15/10/14	884d					
+Construction of Grid A-	G											
		164 5	30/07/11 A	09/01/12	30/07/11 A	27/07/11	-166d					
+Construction of Grid G-	N											
		36 0	20/11/11	25/12/11	29/06/11	03/08/11	-144d			1		
+Rising Main												
		740 29	17/05/10 A	25/05/12	17/05/10 A	10/07/11	-320d					
+Section W 8 - Landscape	Softworks in All Portions											
		810 59	17/05/10 A	03/08/12	17/05/10 A	03/08/12	0					

Early bar	05/05/10	Start date
Progress bar	13/03/15	Finish date
	31/07/11	Data date
	08/08/11	Run date
Critical point	2A	Page number
Summary point		
Start milestone point	Systems, Inc.	c Primavera S
Critical bar Summary bar Progress poir Critical point Summary poi	31/07/11 08/08/11 2A	Data date Run date

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
3-month Rolling Programme (Aug 2011 - Oct 2011)

Date	Revision	Checked	Approved
31/07/10	Revision 0	StL	VC
			and the second second


(Marked on 31 Jul 2011)




Annex D

Location of Monitoring Stations
(Air Quality / Construction Noise / Marine Water Quality / Ecology)













Coral Area at Yung Shue Wan Seawall




REA Transect at Yung Shue Wan Seawall





Coral Area at Sham Wan










Annex E

Graphical Plots of Impact Monitoring

- 1. Air Quality
- 2. Construction Noise
- 3. Marine Water Quality




Air Quality - 1-hour TSP Monitoring






Air Quality - 24-hour TSP Monitoring







Construction Noise






Marine Water Quality - Mid-Ebb









4th Quarterly EM&A Summary Report (June to August 2011)






Marine Water Quality - Mid-Flood








4th Quarterly EM&A Summary Report (June to August 2011)







Annex F

Meteorological Information



Meteorological condition – June 2011

Under the prevalence of a warm southerly airstream punctuated by episodes of inclement weather especially during the latter half of the month, June 2011 was hotter and wetter than usual. The mean temperature of the month was 28.6 degrees, 0.7 degrees above the normal figure of 27.9 degrees. Amber rainstorm warnings were issued for periods of heavy rain associated with Tropical Storm Sarika and a convective disturbance around mid June and an active trough of low pressure towards the end of the month. The monthly total rainfall recorded at the Hong Kong Observatory was 435.6 millimetres, about 12 percent above normal. In spite of a wet June, the accumulated rainfall since 1 January was only 707.9 millimetres, a deficit of 33 percent compared to the normal figure of 1054.7 millimetres for the same period.

Meteorological condition- July 2011

The effect of a prolonged rainy period in the middle of the month was more than compensated by two fine spells occurring before and after the episode, making July 2011 drier than usual. The monthly total rainfall recorded at the Hong Kong Observatory was 226.8 millimetres, about 61 percent of the normal figure. The accumulated rainfall since 1 January was only 934.7 millimetres, a deficit of 35 percent compared to the normal figure of 1429.1 millimetres for the same period. On the other hand, the month has a near-normal mean temperature of 28.8 degrees.

Meteorological condition- August 2011

Under the prolonged dominance of the sub-tropical ridge, Hong Kong experienced one of the hottest August since records began in 1884. The monthly mean temperature soared to 29.5 degrees, equaling the record set in 1990 and 1998 and was 1.1 degrees above normal. The month was sunnier than usual. The monthly total duration of bright sunshine was 242.0 hours, 52.3 hours higher than normal. The month was also dry with a total rainfall of 157.6 millimetres, only 35 percent of the normal figure and the accumulated rainfall since 1 January of 1092.3 millimetres suffered a deficit of 42 percent compared to the normal figure of 1873.7 millimetres for the same period.

Note: please refer to the monthly EM&A report (Mar-May) for the weather details on each successive day.



Annex G

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for August 2011

			Actu	ıal Quant	ities of In	nert C&D	Material	s Genera	ted Mont	hly				A	ctual Qu	antities	of C&D	Wastes	Generate	ed Month	nly	
Month	Gene	Quantity erated +(d)+(e)	Large 1	crete	Reused Con	tract	Reused Proj	ects	Dispo Publi (6	c Fill	Import (i	_	Ме	tals	Par cardt packa	oard	Plas	stics	Cher Wa		Oth e.g. ru	
	(in '00	00m ³)	(in '00	00m ³)	(in '00	00m ³)	(in '00)0m ³)	(in '00	00m ³)	(in '00	00m ³)	(in '0	00kg)	(in '00	00kg)	(in '0	00kg)	(in '00	00kg)	(in to	onne)
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2010	4.522	0.030	0.068	0.104	0.488	0.000	0.000	0.000	4.033	0.030	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	18.460
Jan	0.985	3.045	0.003	0.013	0.120	0.419	0.000	2.626	0.865	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.240
Feb	0.377	0.000	0.000	0.043	0.000	0.000	0.000	0.000	0.377	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.350
Mar	0.758	1.175	0.002	0.106	0.006	0.000	0.000	1.175	0.752	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.360
Apr	1.135	1.339	0.017	0.025	0.112	0.180	0.000	1.159	1.023	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.830	5.160
May	0.614	1.362	0.030	0.036	0.014	0.400	0.000	0.962	0.600	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	3.150	0.860
Jun	0.505	1.014	0.000	0.022	0.000	0.060	0.000	0.954	0.505	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.610	1.510
<mark>Sub-total</mark>	8.8954	7.9653	0.1184	0.3497	0.7397	1.0590	0.0000	6.8760	8.1558	0.0303	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	15.5900	28.9400
Jul	0.824	1.077	0.000	0.004	0.000	0.000	0.000	1.077	0.824	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.000	0.510
Aug	0.491	3.519	0.004	0.006	0.000	0.000	0.000	3.519	0.491	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	7.990	1.830
Sep																						
Oct																						
Nov																						
Dec																						
Total	10.2102	12.5613	0.1229	0.3600	0.740	1.059	0.000	11.472	9.4705	0.0303	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	28.58	31.28
1000	22.3	771	0.4	83	1.7	99	11.4	172	9.5	01	0.0	00	0.0	00	0.0	00	0.0	00	0.0	00	59.	86

Remark: Assume 1.0 m^3 vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan

SKW: Sok Kwu Wan



Annex H

Implementation Schedule of Mitigation Measures



Implementation Schedule of Air Quality Measures

EIA	EM&A	Environmental Protection Measures*	Location /	Implementation		lementa Stages**		Relevant Legislation
Ref	Ref		Timing	Agent	D	C	0	& Guidelines
Constr	uction Phase							
2.3.18	2.10.2	 Adopting the following good site practices and follow the dust control requirements of the Air Pollution Control (Construction Dust) Regulation: Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather; Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses; Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like. Any vehicle used for moving sands, aggregates and construction waste should have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin. 	Work site / during construction	All contractors		√ 		TM- EIAO, APCO, Air Pollution Control (Construction Dust) Regulation
2.10.3	Section 2	1 hour and 24 hour dust monitoring and site audit	Designated air monitoring locations / throughout construction period	Contractor/ Environmental Team		V		EM&A Manual

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Noise Measures

EIA	EM&A	Environmental Protection Measures*	Location/Timing	Implementation	Stages			Relevant Legislation &
Ref	Ref		B	Agent	D	C	0	Guidelines
Construc	tion Phase							
\2.4.16	3.8.2	 Implementation of following measures during the sewer construction: Use of quiet PME or method; Restriction on the number plant (1 item for each type of plant); and Good Site Practices Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	Work site /during the construction of Sewer.	Contractor		V		EIAO-TM, NCO
2.10.5 to 2.10.9	Section 35	Noise monitoring	Designated noise monitoring locations / throughout construction period	Contractor/ Environmental Team		√ 		EM&A Manual

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Water Quality Control Measures

EIA	EM&A	Environmental Protection Measures*	Location (duration	Implementation				Relevant Legislation
Ref	Ref	Environmental Protection Measures*	/completion of measures)	Agent	D	C	O	and Guidelines
2.5.23	4.12.1	No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of main portion of outfall pipes	Marine works site / During construction of submarine outfall	Contractor		√		
4.5.38	4.12.3	 Dredging Works Implementation of following measures during the dredging works: dredging should be undertaken using closed grab dredgers with a maximum total production rate of 55m³/hr; deployment of 2-layer silt curtains with the first layer enclosing the grab and the second layer at around 50m from the dredging area while dredging works are in progress; dredging operation should be undertaken during ebb tide only; all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; all pipe leakages should be repaired promptly and plant should not be operated with leaking pipes; excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved; adequate freeboard (i.e. minimum of 200mm) should be maintained on barges to ensure that decks are not washed by wave action; all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; loading of barges should be controlled to prevent splashing of dredged material to the surrounding water, and barges should not be filled to a level which will cause the overflow of materials or polluted water during loading or transportation; and 	Marine works site and at the identified water sensitive receivers/ During construction	Contractor		V		



EIA	EM&A	Environmental Protection Measures*	Location (duration /completion of	Implementation	Implementation Stages**			Relevant Legislation
Ref	Ref	Environmental Protection Weasures	measures)	Agent	D	C	O	and Guidelines
		• the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.						
2.5.39	4.12.4	Construction Run-off and Drainage	Construction works	Contractor				ProPECC
		Implementation of the following site practices outlined in ProPECC PN 1/94 for "Construction Site Drainage"	sites					PN 1/94
		• Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.						
		• Works programmes should be designed to minimize works areas at any one time, thus minimizing exposed soil areas and reducing the potential for increased siltation and runoff.						
		• Sand / silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand / silt particles from run-off. These facilities should be properly and regularly maintained. These facilities should be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.						
		• Careful programming of the works to minimise soil excavation works during rainy seasons.						
		• Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.						
		• Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.						
		Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric						
2.5.39	4.12.5	General Construction Activities	Construction works	Contractor		V		
		Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains.	sites					



EIA	EM&A	Environmental Protection Measures*	Location (duration /completion of	Implementation	Implementation Stages**			Relevant Legislation
Ref	Ref	Environmental Protection Weasures	measures)	Agent	D	C	O	and Guidelines
		• All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank.						
		• Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.						
2.5.39	4.12.6	Wastewater Arising from Workforce Portable toilets should be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor should also be responsible for waste disposal and maintenance practices.	Construction works sites	Contractor		V		
2.10.10	Section 4	Water quality monitoring	Designated water monitoring locations/ throughout construction period	Contractor		V		EM&A Manual

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Sediment Contamination Mitigation Measures

EIA	EM&A	Environmental Protection Measures*	Lasation / Timina	Implementation	Implemen	tation Sta	iges**	Relevant Legislation &	
Ref	Ref	Environmental Protection Measures*	Location / Timing	Agent	D	C	O	Guidelines	
2.9.24	5.2.1	Carrying out Sediment Quality Investigation	Marine works site / prior to construction	DSD	V			WBTC No. 34/2002	
2.9.23	5.2.1	Follow the requirement and procedures for dredged mud disposal specified under the WBTC No. 34/2002.	Marine works site / during dredging works	Contractor		\checkmark		WBTC No. 34/2002	
2.9.23	5.2.2	Implement appropriate dredging methods which have been incorporated into the recommended water quality mitigation measures.	Marine works site, during dredging works	Contractor		V			
2.9.23	5.2.3	 During the transportation and disposal of the dredged sediment, the following measures should be taken: Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved. Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self monitoring devices as specified by the DEP. 	Marine works site and at the identified sensitive receivers	Contractor		7			

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Solid Waste Management Measures

EIA	EM&A	M&A Francisco Manager	Location /	Implementation	Implementation Stages **			Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	С	0	Guidelines
Construc	tion Phase		I			I.		-
2.9.14	6.6.2	 Good site practices Nomination of an approved person, such as a site manager, to be responsible for implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training (proper waste management and chemical handling procedure) should be provided for site staffs Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers. Provision of sufficient waste disposal points and regular collection for disposal. Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility. Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. Maintain records of the quantities of wastes generated, recycled and disposed. 	Work sites/During construction	Contractor		٨		Waste Disposal Ordinance (Cap.54)
2.9.15	6.2.3	The Contractor will be required to open a billing account under the Construction Waste Disposal Charging Scheme, and to pay for disposal of all construction waste. The construction waste will be sent to a designated reception facility, which in this case will be YSW RTS, where drivers must present a valid chit for disposal of each load.	Work sites/During construction	Contractor		V		Waste disposal (Amendment) Ordinance 2004
2.9.16	6.2.4	Recommendations to achieve waste reduction include: • segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to	Work sites/During construction	Contractor		V		WBTC No. 4/98, 5/98



EIA	EM&A	EM&A Environmental Protection Maggures*	Location /	Implementation	Implementation Stages **			Relevant Legislation &
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	C	0	Guidelines
		segregate this waste from other general refuse generated by the work force;						
		 any unused chemicals or those with remaining functional capacity should be recycled; 						
		 use of reusable non-timber formwork to reduce the amount of C&D material; 						
		 prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; 						
		 proper storage and site practices to minimise the potential for damage or contamination of construction materials; and 						
		 plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. 						
2.9.18	6.2.5	 General Site Wastes A collection area for construction site waste should be provided where waste can be stored prior to removal from site 	Work sites/During construction	Contractor		√		Public Health and Municipal Services Ordinance (Cap. 132)
		• An enclosed and covered area for the collection of the waste is recommended to reduce 'wind blow' of light material						
2.9.19	6.2.6 and 6.2.7	 Chemical Wastes After use, chemical waste should be handled according to the Code of Practice on the Package, Labelling and Storage of Chemical Wastes Any unused chemicals or those with remaining functional capacity should be recycled 	Work sites/During construction	Contractor		V		Waste Disposal (Chemical Waste) (General) Regulation, Code of Practice on the Packaging Labelling and Storage of Chemical
		 Waste should be properly stored on site within suitably designed containers and should be collected by an approved licensed waste collectors for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordance. 						Wastes



EIA	EM&A	Environmental Protection Measures*	Location /	Implementation	Implementation Stages **			Relevant Legislation &	
Ref	Ref	Environmental Protection Measures*	Timing	Agent	D	C	0	Guidelines	
		• Any service shop and minor maintenance facilities should be located on hard standing within a bunded area, and sumps and oil interceptors should be provided.							
		• Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should be undertaken within the designated areas equipped control these discharges							
2.9.21 and 2.9.22	6.2.8 and 6.2.9	 Construction and Demolition Material The C&D waste should be separated on-site into three categories: public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; C&D waste for re-use and / or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, woods, glass and plastic); C&D waste which cannot be re-used and / or recycled (e.g. wood, glass and plastic) Where possible, inert material should be re-used on-site Where practicable, steel and other metals should be separated for re-use and/or recycling prior to disposal of C&D material 	During all construction phases	Contractors		V		WBTC No. 4/98, 5/98, 21/2002, 25/99, 12/2000	

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Ecological Impact Measures

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation	Implementation Stages			Relevant Legislation & Guidelines	
	Kei		Tilling	Agent	D	C	O	Guidennes	
Construc	tion Phase								
2.10.11	7.2 and	Carry out monitoring of corals before, during and after	Work sites /	Contractor					
and	7.3	marine works.	during						
2.10.12			construction						
			phase						
2.6.45	7.6.1	Use horizontal directional drilling to avoid direct	Marine works	Contractor					
to		disturbance to corals	site / during						
2.6.48			dredging works						
2.6.57	4.12.3	Deploying of 2-layer silt curtains with the first layer	All work sites /	Contractor					
to		enclosing the grab an the second layer at around 50m from	during						
2.6.58		the dredging area while dredging works are in progress	construction						
			phase						
2.6.51	7.6.1	Fence off the slope stabilisation works area from	STW/ During	Contractor					
		surrounding shrubland and/ woodland, to prevent access to	construction						
		or disturbance of adjacent habitats. The works area							
		should be as small as is possible, consistent with the							
		requirements of the works.							

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation



Implementation Schedule of Fisheries Impact Measures

EIA	EM&A	Environmental Protection Measures*	Location / Implementation			Implementation Stages**		Relevant Legislation	
Ref	Ref		Timing	Agent	D	C	0	& Guidelines	
2.5.37	4.12.4	Use of closed grab dredging and silt curtains around the immediate dredging area and low dredging rates as recommended in Water Quality of the EIA report		Contractor		V		TM on EIA Process	

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation

N/A Not applicable



Implementation Schedule of Landscape and Visual Impact Measures

EIA Ref	EM&A Ref	Environmental Protection Measures*	Location / Timing	Implementation Agent	Implementation Stages **			Relevant Legislation &	
Kei	KCI		Tilling	Agent	D	C	O	Guidelines	
Constru	iction Pha	se							
2.8.37	9.2.2	Careful and efficient transplanting of affected trees to temporary or final transplant location (the proposed tree to be transplanted is a semi-mature <i>Macaranga tanarius</i> and is located at the proposed Pumping Station P2 location).	All sites	Contractor		V		WBTC No. 14/2002	
2.8.37	9.2.2	Short excavation and immediate backfilling sections upon completion of works to reduce active site area.	All sites	Contractor		V			
2.8.37	9.2.2	Screening of site construction works by use of hoarding that is appropriate to its site.	All sites	Contractor		V		WBTC No. 19/2001	
2.8.37	9.2.2	Conservation of topsoil for reuse.	All sites	Contractor		√			
2.8.30	9.2.2	Night-time light source from marine fleets should be directed away from the residential units.	Outfall area.	Contractor		V			

^{*} All recommendations and requirements resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project.

^{**} D=Design, C=Construction, O=Operation