



PROJECT No.: TCS/00512/09

**DSD CONTRACT NO. DC/2009/13
CONSTRUCTION OF SEWAGE TREATMENT WORKS AT
YUNG SHUE WAN AND SOK KWU WAN**

**SOK KWU WAN PORTION AREA
Quarterly Environmental Monitoring and Audit
(EM&A) Summary Report No. Q6
(November 2011 to January 2012)**

PREPARED FOR
**LEADER CIVIL ENGINEERING CORPORATION
LIMITED**

Quality Index Date	Reference No.	Prepared By	Certified By
22 March 2012	TCS00512/09/600/R0437v3		
		Nicola Hon Environmental Consultant	T.W. Tam Environmental Team Leader

Version	Date	Description
1	21 February 2012	First submission
2	16 March 2012	Amended against IEC's comments on 5 March 2012
3	22 March 2012	Amended against IEC's comments on 22 March 2012

安誠工程顧問有限公司
香港灣仔
皇后大道東183號
合和中心47樓
電話: (852) 2911 2233
傳真: (852) 2805 5028

Hyder Consulting Limited
Company Number 126012
47th Floor, Hopewell Centre
183 Queen's Road East
Wan Chai, Hong Kong
Tel: (852) 2911 2233
Fax: (852) 2805 5028
hyder.hk@hyderconsulting.com
www.hyderconsulting.com



27 March 2012

By post and email

Action-United Environmental Services &
Consulting
Unit A, 20/F, Gold King Industrial Building,
35-41 Tai Lin Pai Road,
Kwai Chung,
New Territories,
Hong Kong.

Your Ref:
Our Ref: EB000016-F/THW12-5344

For attention of: Mr. T.W. Tam

Dear Mr. Tam,

Contract No. TP/2011/03
Remaining Engineering Infrastructure Works For Pak Shek Kok Development -
Stage 1 Improvement Works To Public Transport Interchange
Environmental Baseline Report – IEC Verification

We refer to the captioned reports (reference no.: TCS00603/12/600/R0012v3) provided to us dated 26th March 2012.

Please note that we have no critical comment on the captioned and hereby verify the captioned environmental baseline report.

Should there be any queries, please feel free to contact the undersigned at 2911 2744.

Yours sincerely,

A handwritten signature in black ink, appearing to read "F.C. Tsang".

F.C. TSANG
Independent Environmental Checker
HYDER CONSULTING LIMITED

FT/ac

EXECUTIVE SUMMARY

ES.01 This is the 6th Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for Sok Kwu Wan (hereinafter ‘this Report’) for the designated works under the Environmental Permit [EP-281/2007/A], covering the construction period from **1 November 2011 to 31 January 2012** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02 Environmental monitoring activities under the EM&A programme in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	144
	24-hour TSP	45
Construction Noise	Leq (30min) Daytime	52
Water Quality	Marine Water Sampling	36
Inspection / Audit	ET Regular Environmental Site Inspection	13

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03 In this Reporting Period, no exceedance in construction noise monitoring was recorded. However, 1 Limit Level and 16 Action/ Limit Level exceedances were recorded for air quality and marine water quality monitoring respectively. Notifications of Exceedance (NOE) were issued to relevant parties and investigation of the cause of exceedance has completed. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Issues	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	--	--
	24-hour TSP	0	1	1	Partially due to village vehicles owned by the Contractor	control the speed limit of the village vehicle
Construction Noise	Leq _{30min} Daytime	0	0	0	--	--
Water Quality	DO	0	0	0	--	--
	Turbidity	15	1	16	Not project related	N.A.
	SS	0	0	0	--	--

Note: NOE – Notification of Exceedance

ENVIRONMENTAL COMPLAINT

ES.04 In this Reporting Period, one environmental complaint was received from Environmental Protection Department (EPD) on 16 November 2011 regarding cement water running into the sea in Sok Kwu Wan. The follow-up action has been taken by the Contractor and the interim report has been sent to EPD on 20 December 2011. The statistics of environmental complaint are summarized in the following table.

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	1	1	Marine water quality
1– 31 December 2011	0	1	NA
1– 31 January 2012	0	1	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No environmental summons or successful prosecutions were recorded in this Reporting Period. The statistics of environmental complaint are summarized in the following tables.

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	0	0	NA
1– 31 December 2011	0	0	NA
1– 31 January 2012	0	0	NA

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	0	0	NA
1– 31 December 2011	0	0	NA
1– 31 January 2012	0	0	NA

REPORTING CHANGE

ES.06 There are no reporting changes in this Reporting Period.

SITE INSPECTION BY EXTERNAL PARTIES

ES.07 A site visit was carried out by the Environmental Protection Department (EPD) with the representative of Contactor and RE on 30 November 2011 after a complaint received on 16 November 2011. During the site visit, EPD figured out that the quality of treated wastewater, which being discharge to the marine body, is not sufficient to meet the discharge license requirement. They strongly advised the Contractor to improve the desilting facility with proper remedial measures. Also, re-inspect the environmental performance of the construction site was carried out by EPD on 5 January 2012 and they have no comment during the site inspection.

FUTURE KEY ISSUES

ES.08 During dry season, special attention should be paid to the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Nevertheless, mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.

ES.09 Muddy water and other water quality pollutants via site surface water runoff into the sea body within Fish Culture Zone (FCZ) at Picnic Bay and the secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.

TABLE OF CONTENTS

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
2.1	PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE	2
2.2	CONSTRUCTION PROGRESS	2
2.3	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	2
3	SUMMARY OF MONITORING REQUIREMENTS	3
3.1	ENVIRONMENTAL ASPECT	3
3.2	MONITORING LOCATIONS	3
3.3	MONITORING FREQUENCY AND PERIOD	4
3.4	MONITORING EQUIPMENT	5
3.5	EQUIPMENT CALIBRATION	6
3.6	METEOROLOGICAL INFORMATION	6
3.7	DATA MANAGEMENT AND DATA QA/QC CONTROL	6
3.8	DETERMINATION OF ACTION/LIMIT (A/L) LEVELS	7
4	IMPACT MONITORING RESULTS	8
4.1	RESULTS OF AIR QUALITY MONITORING	8
4.2	RESULTS OF CONSTRUCTION NOISE MONITORING	8
4.3	RESULTS OF MARINE WATER QUALITY OF MONITORING	9
4.4	ECOLOGICAL MONITORING	10
5	WASTE MANAGEMENT	12
5.1	RECORDS OF WASTE QUANTITIES	12
6	SITE INSPECTION	13
7	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	15
7.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	15
8	IMPLEMENTATION STATUS OF MITIGATION MEASURES	16
9	CONCLUSIONS AND RECOMMENTATIONS	22
9.1	CONCLUSIONS	22
9.2	RECOMMENDATIONS	22

LIST OF APPENDIX

Appendix A	Site Layout Plan – Sok Kwu Wan Portion Area
Appendix B	Organization Structure and Contact Details of Relevant Parties
Appendix C	Master and Three Months Rolling Construction Programs
Appendix D	Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)
Appendix E	Graphical Plots of Impact Monitoring (Air Quality/ Construction Noise /Marine Water Quality)
Appendix F	Meteorological Information
Appendix G	Monthly Summary Waste Flow Table

LIST OF TABLES

Table 2-1	Status of Environmental Licenses and Permits
Table 3-1	Summary of the Air and Noise monitoring parameters of EM&A Requirements
Table 3-2	Location of Air Quality Monitoring Station
Table 3-3	Location of Construction Noise Monitoring Station
Table 3-4	Location of Marine Water Quality Monitoring Station
Table 3-5	Action and Limit Levels for Air Quality Monitoring
Table 3-6	Action and Limit Levels for Construction Noise
Table 3-7	Action and Limit Levels for Marine Water Quality Monitoring
Table 4-1	Summary of 24-hour and 1-hour TSP Monitoring Results
Table 4-2	Summary of Construction Noise Monitoring Results
Table 4-3	Summary of Water Quality Exceedances
Table 5-1	Summary of Quantities of Inert C&D Materials
Table 5-2	Summary of Quantities of C&D Wastes
Table 6-1	Site Observations
Table 7-1	Statistical Summary of Environmental Complaints
Table 7-2	Statistical Summary of Environmental Summons
Table 7-3	Statistical Summary of Environmental Prosecution
Table 8-1	Environmental Mitigation Measures

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the *Contract DC/2009/13 - Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan* (the Project) by the Drainage Services Department (DSD) on 4 May 2010. The Project is part of an overall plan approved under a statutory EIA for Outlying Islands Sewerage Stage 1 Phase 2 Package J – Sok Kwu Wan Sewage Collection and Treatment (Register No. AEIAR-075/2003) and Disposal Facilities and Outlying Islands Sewerage Stage 1 Phase 1 Package C – Yung Shue Wan Sewage Treatment Works and Outfall (Register No. EIA-124/BC). The Environmental Permit (EP) No. EP-281/2007 and EP-282/2007 for the Project have been obtained by the DSD on 29 June 2007 for the relevant works. After July 2009, EP-281/2007/A instead EP-281/2007 is EP for Sok Kwu Wan relevant Works.
- 1.02 The Project involves construction of sewage treatment works at Sok Kwu Wan and Yung Shue Wan with a capacity of 1,430m³/day and 2,850m³/day respectively to provide secondary treatment, construction of 2 pumping stations at Sok Kwu Wan and 1 pumping station at Yung Shue Wan, construction of submarine outfall from the coastline and laying of underground sewerage pipeline. The site layout plan for the captioned work under the Project is showing in [Appendix A](#).
- 1.03 According to the Particular Specification (PS) and [Appendix 25](#) of the Project, Leader should establish an Environmental Team to implement the environmental monitoring and auditing works to fulfill the requirements as stipulated in the Environmental Monitoring and Audit (EM&A) Manuals. This EM&A Manual is referred to the Appendix B of the Review Report on EIA Study – Sok Kwu Wan (Final) in January 2007 (Agreement No. CE 20/2005(DS)).
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by Leader as the ET to implement the relevant EM&A program. Organization chart of the Environmental Team for the Project is shown in [Appendix B](#). For ease of reporting, the proposed EM&A programme for baseline and impact monitoring is split to following two stand-alone parts:
- (a) Proposed EM&A Programme for Baseline and Impact Monitoring – Sok Kwu Wan (under EP No. 281/2007/A varied on 23 September 2009)
 - (b) Proposed EM&A Programme for Baseline and Impact Monitoring – Yung Shue Wan (under EP No. 282/2007)
- 1.05 This is the 6th Quarterly EM&A Summary Report for Sok Kwu Wan Portion Area presenting the monitoring results and inspection findings for the reporting period from **1 November 2011** to **31 January 2012**.

1.2 REPORT STRUCTURE

The Quarterly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

SECTION 1	INTRODUCTION
SECTION 2	SUMMARY OF IMPACT ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS
SECTION 3	MONITORING RESULTS AND BREACHES OF ENVIRONMENTAL QUALITY CRITERIA
SECTION 4	NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS
SECTION 5	CONCLUSION

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.01 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

2.2 CONSTRUCTION PROGRESS

2.02 The master and three month rolling construction programs are enclosed in *Appendix C* and the major construction activities undertaken in this quarter are listed below:-

1 to 3 November 2011

- Construction of Pumping Station No. 1 & 2
- Construction of Rising Main
- Rock Slope Cutting Works
- Construction of HDD Platform

1 to 31 December 2011

- Construction of Pumping Station No. 1 & 2
- Rock Slope Cutting Works
- Construction of submarine outfall

1 to 31 January 2012

- Construction of Pumping Station No. 1 & 2
- Rock Slope Cutting Works
- Construction of submarine outfall

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Month is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air pollution Control (Construction Dust) Regulation	Notified EPD on 19 May 2010 Ref.: 317486
2	Chemical Waste Producer Registration	Issued on 8/6/2010 WPN 5213-912-L2720-01
3	Water Pollution Control Ordinance	Approved on 29/9/2010 Valid to: 30/09/2015 Licence no.: WT00007567-2010
4	Billing Account for Disposal of Construction Waste	Issued on 26 May 2010 A/C No: 7010815
5	Construction Noise Permit	Permit no. GW-RS0771-11 Valid from: 2 Sep 2011 Until: 1 Mar 2012

3 SUMMARY OF MONITORING REQUIREMENTS

3.1 ENVIRONMENTAL ASPECT

- 3.01 The EM&A baseline monitoring program cover the following environmental issues:
- Air quality;
 - Construction noise; and
 - Marine water quality
- 3.02 The ET implements the EM&A programme in accordance with the aforementioned requirements. Detailed air quality, construction noise and water quality of the EM&A programme are presented in the following sub-sections.
- 3.03 A summary monitoring parameters for the air quality, noise and marine water monitoring is presented in *Table 3-1*:

Table 3-1 Summary of the Air and Noise monitoring parameters of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP Monitoring by Real-Time Portable Dust Meter; and • 24-hour TSP Monitoring by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • Leq (30min) during normal working hours; and • Leq (15min) during Restricted Hours.
Marine Water Quality	<p><i>In-situ Measurements</i></p> <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (DO) (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Salinity (ppt); • Water depth (m); and • Temperature (°C). <p><i>Laboratory Analysis</i></p> <ul style="list-style-type: none"> • Suspended Solids (SS) (mg/L)

3.2 MONITORING LOCATIONS

Air Quality

- 3.04 Three air monitoring stations: AM1, AM2 and AM3 were designated in the *EM&A Manual Section 2.5*. The detailed air monitoring stations is described in *Table 3-2* and graphical is shown in *Appendix D*.

Table 3-2 Location of Air Quality Monitoring Station

Sensitive Receiver	Location
AM1	Squatter house in Chung Mei Village
AM2	Squatter house in Chung Mei Village
AM3	Football court

Construction Noise

- 3.05 According to *EM&A Manual Section 3.4* stipulations, there were four noise sensitive receivers (NM1-NM4) designated for the construction noise monitoring. NM1, NM2 and NM4 of the three designated monitoring stations were identified and are monitored by the current DSD contract DC/2007/18. However, the premises monitoring station NM3 was rejected by the owner of 1B Sok Kwu Wan and an alternative noise monitoring station RNM3 replacement was proposed by the contract DC/2007/18 ET and accepted by the IEC and EPD before the baseline monitoring commencement in April 2008. The location RNM3 is located at Sok Kwu Wan Sitting-out area which just 3m width footpath away from the original location house 1B. The detailed construction noise monitoring stations to also under the Project is described in *Table 3-3*

and graphical is shown in *Appendix D*.

Table 3-3 Location of Construction Noise Monitoring Station

Sensitive Receiver	Location
NM1	1, Chung Mei Village
NM2	20, Sok Kwu Wan
RNM3	Sok Kwu Wan Sitting-out Area
NM4	2-storey village house at Ta Shui Wan

Water Quality

- 3.06 Three control stations (C1-C3) and three impact stations (W1-W3) were recommended in the *EM&A Manual Section 4.5*. Impact stations W1-W3 identified at the sensitive receivers (FCZ and secondary contact recreation subzone) to monitor the impacts from the construction of the submarine outfall as well as the effluent discharge from the proposed STW on water quality. Three control stations: C1, C2 & C3 were specified at locations representative of the project site in its undisturbed condition and located at upstream and downstream of the works area. Detailed and co-ordination of marine water quality monitoring stations is described in *Table 3-4* and the graphical is shown in *Appendix D* and would be performed for EM&A programme.

Table 3-4 Location of Marine Water Quality Monitoring Station

Station	Description	Co-ordination	
		Easting	Northing
W1	Secondary recreation contact subzone at Mo Tat Wan	832 968	807 732
W2	Fish culture zone at Picnic Bay	832 670	807 985
W3	Fish culture zone at Picnic Bay	832 045	807 893
C1 (flood)	Control Station	833 703	808 172
C2	Control Station	831 467	807 747
C3 (ebb)	Control Station	832 220	808 862

3.3 MONITORING FREQUENCY AND PERIOD

- 3.07 The Impact monitoring carried out in the EM&A programme is basically in accordance with the requirements in *EM&A Manual Sections 2.7, 3.6, 4.7 and 4.8*. The monitoring requirements are listed as follows:

Air Quality Monitoring

Parameters: 1-hour TSP and 24-hour TSP.

Frequency: Once in every six days for 24-hour TSP and three times in every six days for 1-hour TSP.

Duration: Throughout the construction period.

Noise Monitoring

Parameters: Leq (30min) & Leq (5min), L10 and L90.

Leq (15min) & Leq (5min), L10 and L90 during the construction undertaken during Restricted Hours (19:00 to 07:00 hours next of normal working day and full day of public holiday and Sunday)

Frequency: Once per week during 0700-1900 hours on normal weekdays. Restricted Hour monitoring should depend on conditions stipulated in Construction Noise Permit.

Duration: Throughout the construction period.

Marine Water Quality Monitoring

Parameters: Duplicate in-situ measurements: water depth, temperature, Dissolved Oxygen,

pH, turbidity and salinity;
HOKLAS-accredited laboratory analysis: Suspended Solids

- Frequency: Three days a week, at mid ebb and mid flood tides. The interval between 2 sets of monitoring will be more than 36 hours.
- Sampling Depth
- (i.) Three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m.
 - (ii.) If the water depth is between 3m and 6m, two depths: 1m below water surface and 1m above sea bottom.
 - (iii.) If the water depth is less than 3m, 1 sample at mid-depth is taken
- Duration: During the course of marine works

Post-Construction Monitoring – Marine Water

- 3.08 Upon the marine works (dredging and HDD pipe installation) completion, 4 weeks of post-construction monitoring would be undertaken in accordance with the *Section 4.8 of EM&A Manual*. The requirements of post-construction monitoring such as the parameter, frequency, location and sampling depth is same as the impact monitoring.

3.4 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.09 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

Noise Monitoring

- 3.10 Sound level meter in compliance with the *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.

Water Quality Monitoring

- 3.11 ***Dissolved Oxygen and Temperature Measuring Equipment*** – The instrument should be a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring as included a DO level in the range of 0 – 20mg L⁻¹ and 0 – 200% saturation; and a temperature of 0 – 45 degree Celsius.
- 3.12 ***pH Meter*** – The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1 pH in arrange of 0 to 14.
- 3.13 ***Turbidity (NTU) Measuring Equipment*** – The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.
- 3.14 ***Water Sampling Equipment*** – A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

- 3.15 **Water Depth Detector** – A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat.
- 3.16 **Salinity Measuring Equipment** – A portable salinometer capable of measuring salinity in the range of 0 - 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.
- 3.17 **Sample Containers and Storage** – Water samples for SS should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).
- 3.18 **Monitoring Position Equipment** - A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message ‘screen pop-up’ facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- 3.19 **Suspended Solids Analysis** – Analysis of suspended solids shall be carried out in a HOKLAS or other international accredited laboratory.

3.5 EQUIPMENT CALIBRATION

- 3.20 Calibration of the HVS is performed upon installation in accordance with the manufacturer’s instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.21 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment was checked before and after each monitoring event. In-house calibration with the High Volume Sampler (HVS) in same condition was undertaken in yearly basis.
- 3.22 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.23 The Water Quality Monitoring equipments such as Dissolved Oxygen meter, pH meter, Turbidity Measuring Instrument and Salinometer, are calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.24 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in the relevant Monthly EM&A Report.

3.6 METEOROLOGICAL INFORMATION

- 3.25 The meteorological information during the construction phase is obtained from the Wong Chuk Hang Station of the Hong Kong Observatory (HKO) which near the Project site. The meteorological information in this Reporting Period is presented in Appendix F.

3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.26 The impact monitoring data are handled by the ET’s systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.27 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, sound level meter and

Multi-parameter Water Quality Monitoring System, are downloaded directly from the equipments at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.28 According to the Sok Kwu Wan Environmental Monitoring and Audit Manual, the air quality, construction noise and marine water quality were set up, namely Action and Limit levels are listed in *Tables 3-5* and *3-7* as below.

Table 3-5 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM1	343	173	500	260
AM2	331	175	500	260
AM3	353	191	500	260

Table 3-6 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level
	0700-1900 hours on normal weekdays	
NM1 NM2 RNM3 NM4	When one or more documented complaints are received	75 dB(A) of Leq(30min) during normal hours from 0700 to 1900 hours on normal weekdays, reduced to 70 dB(A) of Leq(30min) for schools and 65 dB(A) during school examination periods

Table 3-7 Action and Limit Levels for Marine Water Quality Monitoring

Parameter	Performance Criteria	Impact Station		
		W1	W2	W3
DO Concentration (Surface and Middle) (mg/L)	Action Level	5.39	4.64	4.71
	Limit Level	5.29	4.56	4.54
DO Concentration (Bottom) (mg/L)	Action Level	N/A	3.60	3.37
	Limit Level	N/A	3.06	3.18
Turbidity (Depth-Average) (NTU)	Action Level	4.39	4.84	6.48
	Limit Level	6.06	5.99	6.71
Suspended Solids (Depth-Average) (mg/L)	Action Level	12.41	9.24	10.79
	Limit Level	12.68	11.28	12.25

4 IMPACT MONITORING RESULTS

4.01 The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan. In the Reporting Period, the graphical plots of the trends of monitored parameter over the past three months are presented in [Appendix E](#).

4.1 RESULTS OF AIR QUALITY MONITORING

4.02 Results of air quality monitoring at the identified locations during the Reporting Period are summarized in [Tables 4-1](#). In this Reporting Period, a total of **144** events of 1-hour TSP and **45** events of 24-hour TSP measurements were conducted at designated Location AM1, AM2 and AM3. 1-hour TSP results fluctuated below the Action Level during the Reporting Period. However, one (1) limit level exceedance of 24-hour TSP monitoring was recorded at Location AM3 on 25 November 2011. Notification of Exceedance (NOE) has been issued to relevant parties upon confirmation of the monitoring result. The investigation report for the cause of exceedance has been conducted.

4.03 The exceedance monitoring location AM3 is adjacent to the proposed Pumping Station 2 (PS2) and a public road. As informed by the Contractor, the major construction activities undertaken at PS2 during the captioned exceedance were construction of formwork and concreting. As an environmental point of view, those work nature would not create excessive dust impact. However, large amount of dust emitted from the village vehicles, which partially owned by the Contractor, during high wind speed and dry weather condition were noted on the public road nearby. As an air mitigation measure, the Contractor has provided watering to the road path and wheel washing facilities on site.

4.04 It appears that the implemented mitigation measures are not sufficient to cope with dust impact due to construction work during dry season. It is concluded that the exceedance was partially related to the work under the Project. The Contractor should fully implement the dust mitigation measures recommended in the EM&A manual. In addition, the Contractor was recommended to control the speed limit of the village vehicle running along the construction site which could highly reduce the fugitive dust from the dusty road.

Table 4-1 Summary of 1-hour and 24-hour TSP Results

Station	1-hour TSP ($\mu\text{g}/\text{m}^3$)			24-hour TSP ($\mu\text{g}/\text{m}^3$)		
	Max	Min	Mean	Max	Min	Mean
AM1	99	65	82	165	16	80
Record Date	7-Nov-11	9-Dec-11	48 events	1-Dec-11	14-Nov-11	15 events
AM2	96	67	81	168	49	88
Record Date	23-Nov-11 29-Nov-11	3-Jan-12	48 events	11-Jan-12	1-Dec-12 17-Jan-12	15 events
AM3	104	68	87	<u>293</u>	69	135
Record Date	23-Nov-11	29-Nov-11	48 events	25-Nov-11	17-Jan-12	15 events

Note: bold and underlined indicate Limit Level exceedance.

4.2 RESULTS OF CONSTRUCTION NOISE MONITORING

4.05 Summary of construction noise monitoring at the identified locations during the Reporting Period are summarized in [Table 4-2](#) below. In this Reporting Period, a total of **48** events of construction noise measurement were conducted while no documented construction complaint was received and all the construction noise results were below the Limit level. No NOE or corrective action was recommended for this parameter.

Table 4-2 Summary of Construction Noise Monitoring Results

Station	Leq(30min) (dB(A))	
	Max	Min
NM1	58.5	43.9
Record Date	21-Dec-11	5-Dec-11 and 3-Jan-12
NM2	61.9	53.5
Record Date	7-Nov-11	15-Dec-11 and 18-Jan-12
RNM3	63.1	52.1
Record Date	21-Dec-11	28-Dec-11
NM4	62.2	48.0
Record Date	15-Dec-11	28-Dec-11

4.3 RESULTS OF MARINE WATER QUALITY OF MONITORING

- 4.06 The construction of marine outfall works was commenced on 19 July 2011 and therefore the marine water quality monitoring is required in this Reporting Period.
- 4.07 In this Reporting Period, 36 monitoring events have been carried out at the designated locations. The statistical analysis result for the parameters of DO, turbidity and suspended solids in this reporting quarter are shown in *Tables 4-3 to 4-6*.

Table 4-3 Statistic of Monitoring Result for DO concentration (mg/L) (Surface & Mid-layers)

Station	W1	W2	W3	C1	C2	C3
Average	7.03	7.02	7.03	7.04	7.04	7.01
Min	5.94	5.91	5.93	5.92	5.96	5.94
Max	8.27	8.17	8.09	8.00	8.23	7.88

Table 4-4 Statistic of Monitoring Result for DO concentration (mg/L) (Bottom layers)

Station	W1	W2	W3	C1	C2	C3
Average	N.A	6.78	6.75	6.82	6.74	6.82
Min	N.A	5.92	5.84	5.98	5.07	5.95
Max	N.A	7.88	7.86	7.89	7.91	7.88

Table 4-5 Statistic of Monitoring Result for Turbidity (NTU)

Station	W1	W2	W3	C1	C2	C3
Average	4.03	4.50	4.51	4.58	4.50	4.67
Min	2.97	3.19	3.34	3.27	2.83	3.34
Max	4.36	6.30	6.18	5.86	5.79	6.02

Note: bold and underlined indicate Limit Level exceedance.

Table 4-6 Statistic of Monitoring Result for Suspended Solids (mg/L)

Station	W1	W2	W3	C1	C2	C3
Average	4.87	4.74	4.61	4.72	4.95	4.67
Min	0.50	1.30	2.00	1.10	1.50	0.95
Max	9.70	7.83	8.13	7.80	15.10	9.90

- 4.08 A summary of exceedances for the three parameters: dissolved oxygen (DO), turbidity and suspended solids are shown in *Table 4-7*.

Table 4-7 Summary of Exceedances in Marine Water Quality

Station	DO (Ave of Surf. & mid-depth)		DO (Ave. of Bottom Layer)		Turbidity (Depth Ave.)		SS (Depth Ave)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
Mid-Ebb										
W1	0	0	0	0	0	0	0	0	0	0
W2	0	0	0	0	9	0	0	0	9	0
W3	0	0	0	0	0	0	0	0	0	0
Mid-Flood										
W1	0	0	0	0	0	0	0	0	0	0
W2	0	0	0	0	6	1	0	0	6	1
W3	0	0	0	0	0	0	0	0	0	0
No of Exceedance	0	0	0	0	15	1	0	0	15	1

- 4.09 For marine water monitoring, a total of 16 exceedances namely 15 Action Level and 1 Limit Level in turbidity were recorded at impact station W2 in December 2011. Notification of Exceedance (NOE) was issued to relevant parties and investigation of the cause of exceedance has completed.
- 4.10 According to the construction information provided by the Contractor, major construction activities undertaken during the captioned exceedance included:-
Portion D - Formwork erection, steel fixing and concreting works
Portion E - Formwork erection, steel fixing and concreting works
Portion I - Slope cutting works and rock/soil disposal by flat top barge
Portion K - Minor boulders removal work
- 4.11 In view of the location of marine water monitoring station, the exceed station W2 is situated close to Portion K of the site. Since the marine construction works in Portion K has not yet commenced, generation of pollute water from the works is not likely. To minimize the water quality impact arise from the Project, the Contractor has been enhanced the water quality mitigation measures in recent months. According to the site record, the implemented mitigation measures on site included:
- Additional desilting tanks were fabricated in order to further improve the desilting ability of whole system;
 - Sand bags with geotextile filter were placed at the periphery of concrete pump adjacent Pump Station No.2 in order to prevent ingress of site water into sea;
 - Deployment of silt curtains at the coast of the sea which adjacent to the site boundary.
- 4.12 With full implementation of the required environmental mitigation measures, the construction activities are not anticipated to create adverse water quality impacts as shown by the monitoring results of the previous construction period. Moreover, similar values were also recorded, in particular in the control stations, which indicating the exceedances were due to natural variation of the marine body. It is concluded that the exceedances were not related to the work under the Project and no remedial actions are required.

4.4 ECOLOGICAL MONITORING

- 4.13 According to Clause 3.7 and Figure 4 in the Environmental Permit No. EP-281/2007/A, a total of 12 numbers *Celtis Timorensis* (uncommon species) in Chung Mei at Sok Kwu Wan, are identified to require labeling, fencing and protection. Out of these, four numbers located in the Pumping Station No.1 area are required to be transplanted in advance of pumping station construction and the transplantation proposal has been submitted to EPD previously.

- 4.14 Since the health condition of CT7 to CT10 are poor, as a contingency measure in case that CT7 to CT10 can no longer be recovered, additional 7 no. of *Celtis Timorensis* were planted adjacent to the under-monitoring *Celtis Timorensis* CT7 to CT10 on 30 April 2011. Since health condition for the transplanted and newly planted *Celtis Timorensis* were still unsatisfactory, regular inspection was carried out on **8 November 2011, 14 & 30 December 2011 and 31 January 2012**. The copies of the inspection reports are attached in relevant Monthly EM&A Report (**November 2011, December 2011 and January 2012**).

5 WASTE MANAGEMENT

5.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

5.1 RECORDS OF WASTE QUANTITIES

5.02 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical waste;
- General refuse; and
- Excavated soil

5.03 The quantities of waste for disposal in this Reporting Period are summarized in [Table 5-1](#) and [5-2](#) and the Monthly Summary Waste Flow Table is shown in [Appendix G](#). Whenever possible, materials were reused on-site as far as practicable.

Table 5-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity			Disposal Location
	Nov 11	Dec 11	Jan 12	
C&D Materials (Inert) ('000m ³)	0.017	0.019	0	Sok Kwu Wan Transfer Facility
Reused in the Contract (Inert) ('000m ³)	0	0	0	-
Reused in other Projects (Inert) ('000m ³)	5.176	12.659	3.311	WENT Landfill site
Disposal as Public Fill (Inert) ('000m ³)	0	0	0	-

Table 5-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity			Disposal Location
	Nov 11	Dec 11	Jan 12	
Metal (kg)	0	0	0	-
Paper / Cardboard Packing (kg)	0	0	0	-
Plastic (kg)	0	0	0	-
Chemical Wastes (kg)	0	0	0	-
General Refuses (tonne)	4.59	1.55	5.09	Sok Kwu Wan Transfer Facility

5.04 There was no site effluent discharged but the estimated volume of surface runoff was less than 50m³ in this reporting quarter.

6 SITE INSPECTION

- 6.01 According to the Final Report Environmental Monitoring and Audit Manual [2095/13.3], the environmental site inspection should be formulated by ET Leader. Regular environmental site inspections had been carried out by the ET to confirm the environmental performance. In this Reporting Period, site inspection was carried out on **1, 8, 15, 22 & 29 November 2011, 6, 13, 20 & 28 December 2011 and 6, 10, 17 & 31 January 2012**. Besides, routine joint-site visit by IEC, RE, Leader and ET was carried out on **8 November 2011, 6 December and 6 January 2012**.
- 6.02 Observations for the site inspections and monthly audit within this Reporting Month are summarized in *Table 6-1*.

Table 6-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
1 November 2011	<ul style="list-style-type: none"> Dry haul road was observed at PS1, the Contractor should apply water spraying as the air mitigation measure. Electric wire was hang on the tree branch at Portion F, the Contractor should remove it a.s.a.p. The de-silting concrete tank facility at L2 should be improved. 	The deficiencies have been followed during site inspection on 8 November 2011
8 November 2011	<ul style="list-style-type: none"> The Contractor is reminded to keep the construction site clean and maintain the site tidiness and good housekeeping. The Contractor is advised to switch off any powered plant / equipment when long-term idling. The Contractor is reminded to treat the chemical waste, such as wastes glue, paint, oil, etc. properly in accordance with EPD guidelines. The Contractor is reminded to replace the old and dilapidated sandbags along the seashore. The Contractor is reminded to check the condition of the silt curtain, and take remedial action to prevent the re-occurrence of “folding” of silt curtain. 	The deficiencies have been followed during site inspection on 15 November 2011
15 November 2011	<ul style="list-style-type: none"> Water spraying should be maintained on the site access road to minimize dust nuisance. (PS1) 	The deficiencies have been followed during site inspection on 22 November 2011
22 November 2011	<ul style="list-style-type: none"> Oil leakage was observed from the plant under maintenance. The Contractor should provide drip tray and avoid spillage to sea coast nearby. (Portion G) As reminded that more sedimentation tanks could be provided for the concrete sedimentation to increase its effectiveness and blocked outlet outlets pipe should re-positioned. (Portion G) 	The deficiencies have been followed during site inspection on 20 December 2011.
29 November 2011	<ul style="list-style-type: none"> Sedimentation tank under concrete plant at Portion L2 has to be cleaned up to restore its de-silting function. 	The deficiencies have been followed during site inspection on 20 December 2011.
6 December	<ul style="list-style-type: none"> Oil container without drip tray and leakage were 	The deficiencies have

2011	<p>observed, the Contractor should provide drip tray and avoid leakage to the sea below the platform. (Portion K)</p> <ul style="list-style-type: none"> The Contractor was reminded to provide covering or avoid overloading of stockpile on the vehicles. The air compressor at Portion K shall be labeled for noise emitted. 	been followed during site inspection on 20 December 2011.
13 December 2011	<ul style="list-style-type: none"> Oil leakage from excavator was observed. Maintenance or environmental protection for land contamination is requested to follow. 	The deficiency has been followed during site inspection on 20 December 2011.
20 December 2011	<ul style="list-style-type: none"> Turbid water runoff to outside the site was observed. The Contractor should provide sandbag and avoid further runoff. Reset the silt curtain around the site was also reminded. (Portion G) 	The deficiencies have been followed during site inspection on 28 December 2011.
28 December 2011	<ul style="list-style-type: none"> Runoff of turbid water by washing the plants to adjacent water body was observed. The Contractor should divert the runoff water to sedimentation tank for desilting before discharge. (Pumping Station 1) 	The deficiency has been followed during site inspection on 6 January 2012.
6 January 2012	<ul style="list-style-type: none"> A generator without drip tray was observed within the site (Portion F). Drip tray is required to avoid contamination of soil or water, or removal of the equipment from the site is reminded. Oil drum without drip tray was observed on the of HDD working platform. Drip tray is required. 	<p>Drip tray was not required as the generator was removed from the site.</p> <p>Drip tray was provided during site inspection on 10 January 2012.</p>
10 January 2012	<ul style="list-style-type: none"> Silt curtain needed to be repaired and re-position to restore the water protection function. (Bay 2) 	The deficiency has been followed during site inspection on 31 January 2012.
17 January 2012	<ul style="list-style-type: none"> Regular maintenance for silt curtain was reminded especially before rainstorm weather. Larvicidal to be placed to stagnant water at pumping station 1 and 2. 	The deficiencies have been followed during site inspection on 31 January 2012.
31 January 2012	<ul style="list-style-type: none"> No environmental issue was observed during site inspection. 	N.A.

7 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

7.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

7.01 No environmental complaint, summons and prosecution was received in this Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 7-1, 7-2* and *7-3*.

Table 7-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	1	1	Marine water quality
1– 31 December 2011	0	0	NA
1– 31 January 2012	0	0	NA

Table 7-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	0	0	NA
1– 31 December 2011	0	0	NA
1– 31 January 2012	0	0	NA

Table 7-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Complaint Nature
1– 30 November 2011	0	0	NA
1– 31 December 2011	0	0	NA
1– 31 January 2012	0	0	NA

7.02 An environmental complaint was received from Environmental Protection Department (EPD) on 16 November 2011 and a site visit was followed on 30 November 2011. EPD figured out that the quality of treated wastewater, which being discharge to the marine body, is not sufficient to meet the discharge license requirement. They strongly advised the Contractor to improve the desilting facility with proper remedial measures. The follow-up action has been taken by the Contractor and the interim report has been sent to EPD on 20 December 2011. The remedial measures taken by the Contractor includes:-

- The existing U-channel adjacent to the Batching Plant is cleared thoroughly in order to ensure the flow without obstruction.
- Additional Desilting Tanks were fabricated in order to further improve the desilting ability of whole system.
- Sand Bags with Geotextile filter were placed at the periphery of concrete pimp adjacent Pump Station No.2 in order to prevent ingress of site water into sea.

8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

- 8.01 The environmental mitigation measures that recommended in the Sok Kwu Wan Environmental Monitoring and Audit Manual covered the issues of dust, noise, water and waste and they are summarized as following:

Dust Mitigation Measure

- 8.02 Installation of 2m high solid fences around the construction site of Pumping Station P2 is recommended. Implementation of the requirements stipulated in the Air Pollution Control (Construction Dust) Regulation and the following good site practices are recommended to control dust emission from the site:
- Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;
 - Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;
 - Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.
 - Any vehicle used for moving sands, aggregates and construction waste shall have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.

Noise Mitigation Measure

- 8.03 As detailed in the EIA report, concreting work of the Pumping Station P1a and sewer alignment construction activities would likely cause adverse noise impacts on some of the noise sensitive receivers. Appropriate mitigation measures have therefore been recommended. The mitigation measures recommended in the EIA report are summarised below:
- Use of quiet equipment for the construction activities of the Pumping Stations and sewer alignment;
 - Use of temporary noise barrier around the site boundary of Pumping Station P1a;
 - Use of kick ripper (saw and lift) method to replace the breaker for pavement removal during sewer alignment construction;
 - Restriction on the number of plant during sewer alignment construction;
 - Use of noise screening structures in the form of acoustic shed or movable barrier wherever practicable and feasible in areas with sufficient clearance and headroom during the construction of sewer alignment;
 - Adoption of manual working method wherever practicable and feasible in areas where the worksites of the proposed sewer alignment are located less than 20m from the residential noise sensitive receivers and less than 30m from the temple and the public library; and
 - Implementation of the following good site practices:
 - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.
 - Mobile plant, if any, should be sited as far away from NSRs as possible.
 - Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
 - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
 - Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.

Water Quality Mitigation Measure

- 8.04 No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of outfall pipe of about 480 m from shore to minimize the potential water quality impacts arising from the dredging works required for the submarine outfall construction. For the remaining outfall pipe of about 240m and the diffuser section, open trench dredging would still be required.

- 8.05 During the dredging works, the Contractor should be responsible for the design and implementation of the following mitigation measures.
- Dredging should be undertaken using closed grab dredgers with a total production rate of 55m³/hr;
 - Deployment of 2-layer silt curtains with first layer enclosing the grab and the second layer at around 50, from the dredging area while dredging works are in progress;
 - all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;
 - all pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;
 - excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;
 - adequate freeboard (i.e. minimum of 200mm) should be maintained on barges to ensure that decks are not washed by wave action;
 - all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and
 - loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and barges and hoppers should not be filled to a level which would cause the overflow of materials or sediment laden water during loading or transportation; and
 - the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.

Construction Run-off and Drainage

- 8.06 The Contractor should observe and comply with the Water Pollution Control Ordinance and the subsidiary regulations. The Contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 “Construction Site Drainage”. The design of the mitigation measures should be submitted by the Contractor to the Engineer for approval. These mitigation measures should include the following practices to minimise site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge:
- Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.
 - Works programmes should be designed to minimize works areas at any one time, thus minimising exposed soil areas and reducing the potential for increased siltation and runoff.
 - Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand/silt particles from run-off. These facilities should be properly and regularly maintained. These facilities shall be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.
 - Careful programming of the works to minimise soil excavation works during rainy seasons.
 - Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.
 - Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.
 - Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.

General Construction Activities

- 8.07 Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.

Wastewater Arising from Workforce

- 8.08 Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor shall also be responsible for waste disposal and maintenance practices

Sediment Contamination Mitigation Measure

- 8.09 The basic requirements and procedures for dredged mud disposal are specified under the WBTC No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP).
- 8.10 The uncontaminated dredged sediment will be loaded onto barges and transported to the designated marine disposal site. Appropriate dredging methods have been incorporated into the recommended water quality mitigation measures including the use of closed-grab dredgers and silt curtains. Category L sediment would be suitable for disposal at a gazetted open sea disposal ground.
- 8.11 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimize potential impacts on water quality:
- Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.
 - Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP.

Construction Waste Mitigation Measure

Good Site Practices and Waste Reduction Measures

- 8.12 It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are strictly followed. Recommendations for good site practices for the construction waste arising include:
- Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site.
 - Training of site personnel in proper waste management and chemical handling procedures.
 - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.
 - Provision of sufficient waste disposal points and regular collection for disposal.
 - Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.
 - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.
 - Maintain records of the quantities of wastes generated, recycled and disposed.
- 8.13 In order to monitor the disposal of C&D waste at landfills and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.
- 8.14 Good management and control can prevent the generation of significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:

- segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to segregate this waste from other general refuse generated by the work force;
- any unused chemicals or those with remaining functional capacity should be recycled;
- use of reusable non-timber formwork to reduce the amount of C&D material;
- prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
- proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

General Site Wastes

- 8.15 A collection area should be provided where waste can be stored prior to removal from site. An enclosed and covered area is preferred for the collection of the waste to reduce 'wind blow' of light material.

Chemical Wastes

- 8.16 After use, chemical waste (eg. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Any unused chemicals or those with remaining functional capacity should be recycled. Spent chemicals should be properly stored on site within suitably designed containers, and should be collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.
- 8.17 Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakages and spillage should only be undertaken with the areas appropriately equipped to control these discharges.

Construction and Demolition Material

- 8.18 The C&D material should be separated on-site into three categories: (i) public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; (ii) C&D waste for re-use and/or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, wood, glass and plastic); (iii) C&D waste which cannot be re-used and/or recycled. The waste producers are responsible for its disposal at strategic landfills.
- 8.19 In order to minimise the impact resulting from collection and transportation of material for off-site disposal, it was recommended that inert material should be re-used on-site where possible. Prior to disposal of C&D material, it was also recommended that steel and other metals should be separated for re-use and/or recycling where practicable to minimise the quantity of waste to be disposed of to landfill.

Ecology Mitigation Measure

Terrestrial Ecology

- 8.20 The uncommon tree species should be labelled and probably fenced to avoid direct or indirect disturbance during construction. Works areas should avoid woodland habitats, in particular where these trees are located.
- 8.21 Construction and maintenance of site runoff control measures would be required at all work sites

during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.

- 8.22 Special attention should be paid during the breeding season of Romer's Tree Frog (March to September) to ensure their habitat landward to Pumping Station P2 site is well protected from site runoff. Barriers should be deployed completely along the landward side of the pumping station site boundary to prevent any site runoff from entering the tree frog habitat. Intactness of the barriers should be frequently inspected.

Intertidal and Subtidal Ecology

- 8.23 Construction and maintenance of site runoff control measures would be required at all work sites during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); use of silt curtains along coastline; minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.
- 8.24 To reduce impacts of sediment resuspension upon nearby habitats and organisms during dredging, all dredging should be done using a closed-grab dredger, and silt curtains should be deployed around the dredger during all dredging activity

Fisheries Mitigation Measure

- 8.25 Closed grab dredger, deployment of silt curtains around the immediate dredging area and low dredging rate have been recommended in Water Quality of the EIA report in order to minimise sediment release into the water column.

Landscape & Visual Mitigation Measure

- 8.26 Mitigation measures recommended in the EIA Report for landscape and visual impacts during the construction stage are summarised below.
- Screening of site construction works by use of hoarding that is appropriate to its site context;
 - Retaining existing trees and minimising damage to vegetation where possible by close co-ordination and on site alignment adjusted of rising main and gravity sewer pipelines. Tree protective measures should be implemented to ensure trees identified as to be retained are satisfactorily protected during the construction phase;
 - Careful and efficient transplanting of affected trees (1 no.) to temporary or final transplant location (the proposed tree to be transported is a semi-mature *Macaranga tanarius* and is located at the proposed Pumping Station P2 location);
 - Short excavation and immediate backfilling of sections upon completion of works to reduce active site area;
 - Conservation of top-soil for reuse.
 - Night-time light source from marine fleets should be directed away from the residential units
- 8.27 Leader had been implementing the required environmental mitigation measures according to the Sok Kwu Wan Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by Leader in this Reporting Month are summarized in [Table 8-1](#).

Table 8-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> • Drainage channels were provided to convey run-off into the treatment facilities; and • Drainage systems were regularly and adequately maintained.
Air Quality	<ul style="list-style-type: none"> • Cover all excavated or stockpile of dusty material by impervious sheeting or sprayed with water to maintain the entire surface wet; • Public roads around the site entrance/exit had been kept clean and free from dust; and • Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	<ul style="list-style-type: none"> • Good site practices to limit noise emissions at the sources; • Use of quiet plant and working methods; • Use of site hoarding or other mass materials as noise barrier to screen noise at ground level of NSRs; and • To minimize plant number use at the worksite.
Waste and Chemical Management	<ul style="list-style-type: none"> • Excavated material should be reused on site as far as possible to minimize off-site disposal. Scrap metals or abandoned equipment should be recycled if possible; • Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner; • The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designed public filling facility and/or landfill; and • Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	<ul style="list-style-type: none"> • The site was generally kept tidy and clean.

9 CONCLUSIONS AND RECOMMENTATIONS

9.1 CONCLUSIONS


- 9.01 This is the 6th Quarterly EM&A Summary Report for Sok Kwu Wan Portion Area under the Project covering the construction period from **1 November 2011 to 31 January 2012**.
- 9.02 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOE or the associated corrective actions were therefore issued.
- 9.03 No 1-hour TSP results were triggered the Action or Limit Level in this Reporting Period. However, one (1) limit level exceedance of 24-hour TSP monitoring was recorded at Location AM3 on 25 November 2011. The investigation report concluded that the exceedance was due to large amount of dust emitted from the village vehicles which own by the Contractor. The Contractor was reminded to implement all recommended mitigation measures in the EM&A Manual, also control the speed limit of the village vehicle running along the construction site was suggested which could highly reduce the fugitive dust from the dusty road.
- 9.04 For marine water monitoring, a total of 16 exceedances namely 15 Action Level and 1 Limit Level in turbidity were recorded at impact station W2 in this Reporting Period. Notifications of Exceedance (NOE) were, issued to relevant parties and investigation of the cause of exceedance has completed. It was concluded that the exceedances were not related to the works under the Project.
- 9.05 In this Reporting Period, one environmental complaint was received from Environmental Protection Department (EPD) on 16 November 2011 regarding cement water running into the sea in Sok Kwu Wan. The follow-up action has been taken by the Contractor and the interim report has been sent to EPD on 20 December 2011.
- 9.06 No notification of summons or successful prosecution was received in this Reporting Period.
- 9.07 **13** events of site inspection were carried out by ET in this Reporting Period and no non-compliance was observed during the inspection. In general, all the observation has been rectified during the next week site inspection. The environmental performance of the Project was therefore considered as satisfactory.
- 9.08 A site visit was carried out by the Environmental Protection Department (EPD) with the representative of Contactor and RE on 30 November 2011 after a complaint received on 16 November 2011. During the site visit, EPD figured out that the quality of treated wastewater, which being discharge to the marine body, is not sufficient to meet the discharge license requirement. They strongly advised the Contractor to improve the desilting facility with proper remedial measures. Also, re-inspect the environmental performance of the construction site was carried out by EPD on 5 January 2012 and they have no comment during the site inspection.

9.2 RECOMMENDATIONS

- 9.09 During dry season, special attention should be paid to the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Nevertheless, mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.
- 9.10 Muddy water and other water quality pollutants via site surface water runoff into the sea body within Fish culture zone at Picnic Bay and the Secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.

Appendix A

Site Layout Plan – Sok Kwu Wan Portion Area



Appendix B

Organization Structure and Contact Details of Relevant Parties

Contact Details of Key Personnel

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr Kenley C K Kwok	-	-
SCJV	Engineer's Representative	Mr. Neil Wong	2982 0240	2982 4129
SCJV	Resident Engineer	Mr. Alfred Cheung	2982 0240	2982 4129
Scott Wilson	Independent Environmental Checker	Mr. Rodney Ip	2410 3750	2428 9922
Leader	Project Manager	Mr. Vincent Chan	2982 1750	2982 1163
Leader	Site Agent	Mr. Ron Hung	2982 1750	2982 1163
Leader	Environmental Officer	Mr. K.Y. So	2982 8652	2982 8650
Leader	Section Engineer	Mr. Burgess Yip	2982 1750	2982 1163
Leader	Safety Officer	Mr. Edwin Leung	2982 1750	2982 1163
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Assistance Environmental Consultant	Mr. Ray Cheung	2959 6059	2959 6079
AUES	Team Supervisor	Mr. Ben Tam	2959 6059	2959 6079

Legend:

DSD (Employer) – Drainage Services Department

CDM (Engineer) – Scott Wilson CDM Joint Venture

Leader (Main Contractor) – Leader Civil Engineering Corporation Limited

Scott Wilson (IEC) – Scott Wilson Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master and Three Months Rolling Construction Programs

Activity ID	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2010	2011	2012	2013	2014	2015	2016	2017	2018
Project Key Date															
KD0010	0	05/05/10 A	05/05/10 A		05/05/10 A		◆								
KD0020	0	17/05/10 A	17/05/10 A		17/05/10 A		◆								
KD0030	0	15/08/11 *	15/08/11 *		15/08/11 *	0 *			◆						
KD0040	0	14/02/14 *	14/02/14 *		14/02/14 *	0 *			◆						
KD0050	0	13/02/11 *	13/02/11 *		13/02/11 *	0 *			◆						
KD0060	0	15/08/11 *	15/08/11 *		15/08/11 *	0 *			◆						
KD0070	0	15/11/11 *	15/11/11 *		15/11/11 *	0 *			◆						
KD0080	0	15/11/11 *	15/11/11 *		15/11/11 *	0 *			◆						
KD0090	0	14/02/14 *	14/02/14 *		14/02/14 *	0 *			◆						
KD0100	0	15/08/12 *	15/08/12 *		15/08/12 *	0 *			◆						
KD0110	0	15/08/13 *	15/08/13 *		15/08/13 *	0 *			◆						
KD0115	0	30/06/11 *	30/06/11 *		30/06/11 *	0 *			◆						
KD0125	0	14/02/14 *	14/02/14 *		14/02/14 *	0 *			◆						
Preliminary (Civil)															
PRE0020	60	17/05/10	15/07/10	19/05/10	17/07/10 *	2d	■								
PRE0040	60	17/05/10 *	15/07/10	19/05/10	17/07/10 *	2d	■								
PRE0050	75	17/05/10	30/07/10	18/05/10	31/07/10 *	1d	■								
PRE0060	60	17/05/10	15/07/10	18/05/10	16/07/10 *	1d	■								
PRE0090	120	17/05/10	13/09/10	17/09/10	14/01/11	123d	■								
PRE0100	120	17/05/10	13/09/10	17/05/10	13/09/10	0	■								
PRE0130	90	17/05/10	14/08/10	18/05/10	15/08/10 *	1d	■								
Preliminary (E&M)															
Technical Submission															
Process Design of SKWSTW & YSWSTW															
E&M0010	38	17/05/10	23/06/10	17/05/10	23/06/10	0	■								
E&M0020	21	24/06/10	14/07/10	24/06/10	14/07/10	0	■								
E&M0030	28	15/07/10	11/08/10	20/05/11	16/06/11	309d	■								
E&M0080	14	12/08/10	25/08/10	17/06/11	30/06/11	309d	■								
Hydraulic Design															
E&M0040	21	15/07/10	04/08/10	15/07/10	04/08/10	0	■								
E&M0050	14	05/08/10	18/08/10	27/05/11	09/06/11	295d	■								
E&M0060	14	19/08/10	01/09/10	10/06/11	23/06/11	295d	■								
E&M0430	7	02/09/10	08/09/10	24/06/11	30/06/11	295d	■								
Equipment Submission & Approval															
E&M0070	50	17/05/10	05/07/10	08/06/10	27/07/10	22d	■								
E&M0090	14	06/07/10	19/07/10	28/07/10	10/08/10	22d	■								
E&M0100	14	20/07/10	02/08/10	11/08/10	24/08/10	22d	■								
E&M0101	90	05/08/10	02/11/10	05/08/10	02/11/10	0	■								
E&M0102	60	03/11/10	01/01/11	03/11/10	01/01/11	0	■								
E&M0103	60	02/01/11	02/03/11	02/01/11	02/03/11	0	■								
E&M0110	30	03/03/11	01/04/11	03/03/11	01/04/11	0	■								
E&M0120	30	03/03/11	01/04/11	03/03/11	01/04/11	0	■								
E&M0130	30	03/03/11	01/04/11	03/03/11	01/04/11	0	■								
E&M0140	30	03/03/11	01/04/11	03/04/11	02/05/11	31d	■								
E&M0150	30	03/03/11	01/04/11	19/03/11	17/04/11	16d	■								
E&M0160	60	03/08/10	01/10/10	25/08/10	23/10/10	22d	■								
E&M0170	30	03/03/11	01/04/11	03/03/11	01/04/11	0	■								
E&M0180	30	03/03/11	01/04/11	18/05/11	16/06/11	76d	■								
E&M0190	30	03/03/11	01/04/11	18/05/11	16/06/11	76d	■								
E&M0200	30	03/03/11	01/04/11	01/08/11	30/08/11	151d	■								
E&M0210	30	03/03/11	01/04/11	03/03/11	01/04/11	0	■								
E&M0220	30	03/03/11	01/04/11	11/06/11	10/07/11	100d	■								
E&M0230	30	03/03/11	01/04/11	01/06/11	30/06/11	90d	■								
Drawings Submission & Approval															
E&M0235	60	24/06/10	22/08/10	12/01/11	12/03/11	202d	■								
E&M0240	45	05/08/10	18/09/10	18/12/10	31/01/11	135d	■								
E&M0250	45	05/08/10	18/09/10	18/12/10	31/01/11	135d	■								
E&M0260	90	19/09/10	17/12/10	13/03/11	10/06/11	175d	■								
E&M0270	120	19/09/10	16/01/11	11/02/11	10/06/11	145d	■								
E&M0280	120	19/09/10	16/01/11	11/02/11	10/06/11	145d	■								
E&M0290	120	19/09/10	16/01/11	01/02/11	31/05/11	135d	■								
Statutory Submission															
E&M0295	39	02/04/11	10/05/11	01/07/11	08/08/11	90d	■								
E&M0300	150	11/05/11	07/10/11	09/08/11	05/01/12	90d	■								
E&M0305	180	08/10/11	04/04/12	06/01/12	03/07/12	90d	■								
E&M0320	14	02/04/11	15/04/11	15/04/12	28/04/12	379d	■								
E&M0325	14	16/04/11	29/04/11	29/04/12	12/05/12	379d	■								
E&M0330	28	29/09/11	26/10/11	12/07/12	08/08/12	287d	■								
E&M0340	28	29/09/11	26/10/11	12/07/12	08/08/12	287d	■								
E&M0350	28	15/04/11	12/05/11	18/01/14	14/02/14	1009d	■								
+Yung Shue Wan															
	1370	17/05/10	14/02/14	17/05/10	14/02/14	0									
Sok Kwu Wan															
Preliminary															
SKW0250	16	17/05/10	01/06/10	17/05/10	01/06/10	0	■								
SKW0260	14	02/06/10	15/06/10	02/06/10	15/06/10	0	■								
SKW0270	213	16/06/10	14/01/11	16/06/10	14/01/11	0	■								
Section W3 - Footpath Diversion in Portion G															
Civil & Geotechnical Works															
SKW0240	21	17/05/10	06/06/10	17/05/10	06/06/10	0	■								

Start date	05/05/10	■	Early bar
Finish date	14/02/14	■	Progress bar
Data date	17/05/10	■	Critical bar
Run date	11/08/10	▲	Summary bar
Page number	1A	▲	Progress point
		▼	Critical point
		▲	Summary point
		◆	Start milestone point
		◆	Finish milestone point

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
Works Programme (Rev. 1)

Date	Revision	Checked	Approved
17/05/10	Revision 0	SIL	VC
31/07/10	Revision 1	SIL	VC

Activity ID	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2010	2011	2012	2013	2014	2015	2016	2017	2018	
SKW0241	9	07/06/10	15/06/10	07/06/10	15/06/10	0										
SKW0242	57	16/06/10	11/08/10	16/06/10	11/08/10	0										
SKW0251	21	12/08/10	01/09/10	12/08/10	01/09/10	0										
SKW0301	14	02/09/10	15/09/10	02/09/10	15/09/10	0										
SKW0311	14	16/09/10	29/09/10	16/09/10	29/09/10	0										
SKW0321	7	30/09/10	06/10/10	30/09/10	06/10/10	0										
SKW0331	7	07/10/10	13/10/10	07/10/10	13/10/10	0										
SKW0341	7	14/10/10	20/10/10	14/10/10	20/10/10	0										
SKW0351	21	21/10/10	10/11/10	21/10/10	10/11/10	0										
SKW0361	6	11/11/10	16/11/10	11/11/10	16/11/10	0										
SKW0371	7	17/11/10	23/11/10	17/11/10	23/11/10	0										
SKW0381	7	24/11/10	30/11/10	24/11/10	30/11/10	0										
SKW0391	3	01/12/10	03/12/10	01/12/10	03/12/10	0										
SKW0401	7	04/12/10	10/12/10	04/12/10	10/12/10	0										
SKW0411	7	11/12/10	17/12/10	11/12/10	17/12/10	0										
SKW0421	1	18/12/10	18/12/10	18/12/10	18/12/10	0										
SKW0431	4	19/12/10	22/12/10	19/12/10	22/12/10	0										
SKW0441	4	23/12/10	26/12/10	23/12/10	26/12/10	0										
SKW0461	3	27/12/10	29/12/10	27/12/10	29/12/10	0										
SKW0471	7	30/12/10	05/01/11	30/12/10	05/01/11	0										
SKW0481	14	06/01/11	19/01/11	06/01/11	19/01/11	0										
SKW0491	7	06/01/11	12/01/11	06/01/11	12/01/11	0										
SKW0501	3	06/01/11	08/01/11	06/01/11	08/01/11	0										
SKW0511	7	09/01/11	15/01/11	09/01/11	15/01/11	0										
SKW0521	14	16/01/11	29/01/11	16/01/11	29/01/11	0										
SKW0531	7	30/01/11	05/02/11	30/01/11	05/02/11	0										
SKW0541	7	06/02/11	12/02/11	06/02/11	12/02/11	0										
SKW0551	1	13/02/11	13/02/11	13/02/11	13/02/11	0										
Section W4 - Slope Works in Portions H & I																
Geotechnical Works																
SKW0588	30	15/06/10	14/07/10	15/06/10	14/07/10	0										
SKW0590	100	15/07/10	22/10/10	15/07/10	22/10/10	0										
SKW0591	28	21/09/10	18/10/10	21/09/10	18/10/10	0										
SKW0592	80	19/10/10	06/01/11	19/10/10	06/01/11	0										
SKW0593	200	28/11/10	15/06/11	28/11/10	15/06/11	0										
SKW0594	248	11/12/10	15/08/11	11/12/10	15/08/11	0										
SKW0595	260	29/11/10	15/08/11	29/11/10	15/08/11	0										
Section W5 - P.S. No. 1 in Portion D																
Civil & Geotechnical Works																
SKW0651	7	17/05/10	23/05/10	17/05/10	23/05/10	0										
SKW0652	7	24/05/10	30/05/10	24/05/10	30/05/10	0										
SKW0661	30	31/05/10	29/06/10	31/05/10	29/06/10	0										
SKW0681	49	30/06/10	17/08/10	30/06/10	17/08/10	0										
SKW0691	40	18/08/10	26/09/10	18/08/10	26/09/10	0										
SKW0721	92	17/09/10	17/12/10	17/09/10	17/12/10	0										
Structural Works																
SKW0741	15	18/12/10	01/01/11	18/12/10	01/01/11	0										
SKW0751	14	01/01/11	14/01/11	01/01/11	14/01/11	0										
SKW0761	14	14/01/11	27/01/11	14/01/11	27/01/11	0										
SKW0771	14	27/01/11	09/02/11	27/01/11	09/02/11	0										
SKW0781	14	09/02/11	22/02/11	09/02/11	22/02/11	0										
SKW0791	14	22/02/11	07/03/11	22/02/11	07/03/11	0										
SKW0801	14	07/03/11	20/03/11	07/03/11	20/03/11	0										
SKW0811	14	21/03/11	03/04/11	21/03/11	03/04/11	0										
SKW0821	14	04/04/11	17/04/11	04/04/11	17/04/11	0										
SKW0831	14	18/04/11	01/05/11	18/04/11	01/05/11	0										
SKW0841	45	18/04/11	01/06/11	18/04/11	01/06/11	0										
SKW0861	168	02/05/11	16/10/11	01/06/11	15/11/11	30d										
E&M Works (PS1)																
Submission & Delivery																
E&M1001	113	17/05/10	06/09/10	10/11/10	02/03/11	177d										
E&M1002	143	17/05/10	06/10/10	11/10/10	02/03/11	147d										
E&M1003	133	17/05/10	26/09/10	21/10/10	02/03/11	157d										
E&M1004	180	17/05/10	12/11/10	04/09/10	02/03/11	110d										
E&M1005	180	17/05/10	12/11/10	04/09/10	02/03/11	110d										
E&M1006	213	17/05/10	15/12/10	02/08/10	02/03/11	77d										
E&M1007	213	17/05/10	15/12/10	02/08/10	02/03/11	77d										
E&M1011	60	07/09/10	05/11/10	03/03/11	01/05/11	177d										
E&M1012	60	07/10/10	05/12/10	03/03/11	01/05/11	147d										
E&M1013	60	27/09/10	25/11/10	03/03/11	01/05/11	157d										
E&M1014	60	13/11/10	11/01/11	03/03/11	01/05/11	110d										
E&M1015	60	13/11/10	11/01/11	03/03/11	01/05/11	110d										
E&M1016	60	16/12/10	13/02/11	03/03/11	01/05/11	77d										
E&M1017	60	16/12/10	13/02/11	03/03/11	01/05/11	77d										
Installation, T&C																
E&M1101	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1102	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1103	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1104	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1105	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1106	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1107	55	02/05/11	25/06/11	02/05/11	25/06/11	0										
E&M1110	46	26/06/11	10/08/11	27/08/11	11/10/11	62d										

Start date	05/05/10
Finish date	14/02/14
Data date	17/05/10
Run date	11/08/10
Page number	2A
c Primavera Systems, Inc.	

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
Works Programme (Rev. 1)


Date	Revision	Checked	Approved
17/05/10	Revision 0	StL	VC
31/07/10	Revision 1	StL	VC

Activity ID	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Total Float	2010	2011	2012	2013	2014	2015	2016	2017	2018
E&M1120	7	11/08/11	17/08/11	12/10/11	18/10/11	62d			Hydraulic Test of Pipeworks						
E&M1130	28	18/08/11	14/09/11	19/10/11	15/11/11	62d			Form 501 Submission to FSD						
E&M1140	43	26/06/11	07/08/11	26/06/11	07/08/11	0			Cabling Works						
E&M1150	7	08/08/11	14/08/11	08/08/11	14/08/11	0			Insulation Tests of Cables and Cable Termination						
E&M1160	3	15/08/11	17/08/11	15/08/11	17/08/11	0			Energization						
E&M1170	30	18/08/11	16/09/11	18/08/11	16/09/11	0			Functional and Performance Tests of Equipment						
E&M11800	60	17/09/11	15/11/11	17/09/11	15/11/11	0			Commissioning Test						
Section W6 - Sewer and PS No.2 in Portions E&H															
Civil & Geotechnical Works															
SKW0881	7	17/05/10	23/05/10	17/05/10	23/05/10	0			Site Clearance						
SKW0891	7	17/05/10	23/05/10	17/05/10	23/05/10	0			Plant mobilization						
SKW0892	30	24/05/10	22/06/10	24/05/10	22/06/10	0			Initial Survey						
SKW0901	30	23/06/10	22/07/10	23/06/10	22/07/10	0			Tree Transplantation						
SKW0921	14	23/07/10	05/08/10	23/07/10	05/08/10	0			Cut Slope & U-Channel						
SKW0931	14	06/08/10	19/08/10	06/08/10	19/08/10	0			Hoarding & Fencing						
SKW0951	106	20/08/10	03/12/10	20/08/10	03/12/10	0			Excavate to formation						
SKW0961	257	04/12/10	17/08/11	04/03/11	15/11/11	90d			Mass Conc. Retaining Wall						
SKW1491	180	14/09/10	12/03/11	14/09/10	12/03/11	0			Concrete Trough (ChA0+45 - ChA1+75)						
SKW1511	180	13/03/11	08/09/11	13/03/11	08/09/11	0			Twin DN150 DI Rising Main (ChA0+00 - ChA5+79)						
SKW1531	34	09/09/11	12/10/11	09/09/11	12/10/11	0			Extend village sewers S163.1 & S164.1						
SKW1581	34	13/10/11	15/11/11	13/10/11	15/11/11	0			Construct Manhole no. S163 & S164						
Structural Works															
SKW0971	14	04/12/10	17/12/10	04/12/10	17/12/10	0			Base Slab to -3.2mPD						
SKW0981	14	18/12/10	31/12/10	18/12/10	31/12/10	0			Basement Beam (BBB-1, BBC-1, BBD-1)						
SKW0991	14	01/01/11	14/01/11	01/01/11	14/01/11	0			Wall & Column to +1.5mPD						
SKW1001	14	15/01/11	28/01/11	15/01/11	28/01/11	0			Base Slab (BSC-4) to +3mPD						
SKW1011	14	29/01/11	11/02/11	29/01/11	11/02/11	0			Wall & Column to +5.35mPD						
SKW1021	20	12/02/11	03/03/11	12/02/11	03/03/11	0			Ground Slab						
SKW1031	14	04/03/11	17/03/11	04/03/11	17/03/11	0			Ground Beam						
SKW1041	14	18/03/11	31/03/11	18/03/11	31/03/11	0			Wall & Column to +9.35mPD						
SKW1051	14	01/04/11	14/04/11	01/04/11	14/04/11	0			Roof Beams & Parapet						
SKW1061	90	01/04/11	29/06/11	01/04/11	29/06/11	0			ABWF installation (wet tray/dry tray)						
SKW1081	215	15/04/11	15/11/11	15/04/11	15/11/11	0			375mm U-channel with catchpits						
E&M Works (PS2)															
Submission & Delivery															
E&M2001	113	17/05/10	06/09/10	17/05/10	06/09/10	0			Submission of Pumps						
E&M2002	143	17/05/10	06/10/10	17/05/10	06/10/10	0			Submission of Gen-Set						
E&M2003	133	17/05/10	26/09/10	17/05/10	26/09/10	0			Submission of DeO System						
E&M2004	271	17/05/10	11/02/11	17/05/10	11/02/11	0			Submission of LV SB & MCC						
E&M2005	243	17/05/10	14/01/11	17/05/10	14/01/11	0			Submission of Instrumentation						
E&M2006	213	17/05/10	15/12/10	17/05/10	15/12/10	0			Submission of FS System						
E&M2007	213	17/05/10	15/12/10	17/05/10	15/12/10	0			Submission of BS System						
E&M2011	282	07/09/10	15/06/11	07/09/10	15/06/11	0			Delivery of Pumps						
E&M2012	252	07/10/10	15/06/11	07/10/10	15/06/11	0			Delivery of Gen-Set						
E&M2013	262	27/09/10	15/06/11	27/09/10	15/06/11	0			Delivery of DeO System						
E&M2014	62	12/02/11	14/04/11	12/02/11	14/04/11	0			Delivery of LV SB & MCC						
E&M2015	90	15/01/11	14/04/11	15/01/11	14/04/11	0			Delivery of Instrumentation						
E&M2016	120	16/12/10	14/04/11	16/12/10	14/04/11	0			Delivery of FS Equipment						
E&M2017	120	16/12/10	14/04/11	16/12/10	14/04/11	0			Delivery of BS Equipment						
Installation, T&C															
E&M2101	60	16/06/11	14/08/11	16/06/11	14/08/11	0			Install Pumps						
E&M2102	60	16/06/11	14/08/11	16/06/11	14/08/11	0			Install Gen Set						
E&M2103	60	16/06/11	14/08/11	16/06/11	14/08/11	0			Install DeO System						
E&M2104	60	15/04/11	13/06/11	15/04/11	13/06/11	0			Install LV SB & MCC						
E&M2105	60	15/04/11	13/06/11	15/04/11	13/06/11	0			Install Instrumentation						
E&M2106	60	15/04/11	13/06/11	15/04/11	13/06/11	0			Install FS Equipment						
E&M2107	60	15/04/11	13/06/11	15/04/11	13/06/11	0			Install BS Equipment						
E&M2110	58	15/08/11	11/10/11	15/08/11	11/10/11	0			Install Valves, Pipes & Fittings						
E&M2120	7	12/10/11	18/10/11	12/10/11	18/10/11	0			Hydraulic Test of Pipeworks						
E&M2130	28	19/10/11	15/11/11	19/10/11	15/11/11	0			Form 501 Submission to FSD						
E&M2140	55	14/06/11	07/08/11	14/06/11	07/08/11	0			Cabling Works						
E&M2150	7	08/08/11	14/08/11	08/08/11	14/08/11	0			Insulation Tests of Cables and Cable Termination						
E&M2160	3	15/08/11	17/08/11	15/08/11	17/08/11	0			Energization						
E&M2170	30	18/08/11	16/09/11	18/08/11	16/09/11	0			Functional and Performance Tests of Equipment						
E&M2180	60	17/09/11	15/11/11	17/09/11	15/11/11	0			Commissioning Test						
Section W7 - SKW STW, Sewer and Submarine Outfall															
Submarine Outfall															
SKW1131	60	17/05/10	15/07/10	17/05/10	15/07/10	0			Hydrographical Survey (SKW)						
SKW1141	183	16/07/10	14/01/11	16/07/10	14/01/11	0			Water Quality Baseline Monitoring under EP (SKW)						
SKW1151	185	15/01/11	18/07/11	15/01/11	18/07/11	0			Set up Temporary Working Platform						
SKW1161	90	19/07/11	16/10/11	19/07/11	16/10/11	0			Dredging of MD for Diffuser-SKW (PS CL 1.122(3))						
SKW1171	120	17/10/11	13/02/12	17/10/11	13/02/12	0			ELS for HDD Set-up (SKW)						
SKW1181	60	14/02/12	13/04/12	14/02/12	13/04/12	0			Mobilization of HDD plant & equipment to SKW						
SKW1191	30	14/04/12	13/05/12	14/04/12	13/05/12	0			Setting up at drillhole location						
SKW1201	210	14/05/12	09/12/12	14/05/12	09/12/12	0			Drill pilot hole and reaming hole - NS280 - 750m						
SKW1211	180	10/12/12	07/06/13	10/12/12	07/06/13	0			Receiving Pit for HDD (SKW)						
SKW1221	57	08/06/13	03/08/13	08/06/13	03/08/13	0			Installation of NS280 HDPE 450mm dia. pipe						
SKW1231	60	04/08/13	02/10/13	04/08/13	02/10/13	0			Dredging of Marine Deposit for Diffuser						
SKW1241	60	03/10/13	01/12/13	03/10/13	01/12/13	0			Diffuser Construction						
SKW1251	45	02/12/13	15/01/14	02/12/13	15/01/14	0			Removal of Receiving Pit						
SKW1431	30	16/01/14	14/02/14	16/01/14	14/02/14	0			Removal of silt curtain						
SKW STW															
Submission & Delivery (E&M)															

Start date	05/05/10		Early bar
Finish date	14/02/14		Progress bar
Data date	17/05/10		Critical bar
Run date	11/08/10		Summary bar
Page number	3A		Progress point
			Critical point
			Summary point
			Start milestone point
			Finish milestone point

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
Works Programme (Rev. 1)


Date	Revision	Checked	Approved
17/05/10	Revision 0	StL	VC
31/07/10	Revision 1	StL	VC



Start date	05/05/10	■ Early bar
Finish date	14/02/14	■ Progress bar
Data date	17/05/10	■ Critical bar
Run date	11/08/10	▲ Progress point
Page number	4A	▼ Critical point
		◆ Summary point
		◆ Start milestone point
		◆ Finish milestone point

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
Works Programme (Rev. 1)

Date	Revision	Checked	Approved
17/05/10	Revision 0	StL	VC
31/07/10	Revision 1	StL	VC



Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
3-month Rolling Programme (Nov 2011 - Jan 2012)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC

Start date 05/05/10
Finish date 05/12/14
Data date 31/10/11
Run date 22/11/11
Page number 1A

■ Early bar
■ Progress bar
■ Critical bar
■ Summary bar
▲ Progress point
▲ Critical point
▲ Summary point
◆ Start milestone point
◆ Finish milestone point

(Marked on 31 Oct 2011)

Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors
E&M0295	Preparation of Submission to HEC	39	80	01/11/11 A	16/12/11	01/11/11 A	07/10/11	-70d	E&M0080, E&M0230, E&M0430	E&M0300
E&M0300	Application & Approval from HEC	150	40	01/11/11 A	15/03/12	01/11/11 A	05/01/12	-70d	E&M0295	E&M0305
E&M0320	Form 314 Submission to FSD	14	0	09/12/11	22/12/11	25/04/12	08/05/12	138d	E&M0230	E&M0325, E&M0670
E&M0325	Submission to WSD	14	70	01/11/11 A	26/12/11	01/11/11 A	12/05/12	138d	E&M0320	E&M0670, E&M0680
E&M0350	Form 501 Submission to FSD (PS1 & PS2)	28	0	27/02/12	26/03/12	28/10/14	05/12/14	941d	E&M2016	

Yung Shue Wan

Preliminary										
YSW0020	Approval of Environmental Team	16	100	17/05/10 A	01/06/10 A	17/05/10 A	01/06/10 A		KD0020	YSW0030, YSW0040
YSW0030	Baseline monitoring (Air & Noise)	14	100	31/07/10 A	22/08/10 A	31/07/10 A	22/08/10 A		YSW0020	YSW0035
YSW0035	Baseline Monitoring Report Submission (A & N)	14	100	23/08/10 A	07/09/10 A	23/08/10 A	07/09/10 A		YSW0030	YSW0120, YSW0152, YSW0500,
YSW0040	Baseline monitoring (Water)	213	100	30/07/10 A	31/12/10 A	30/07/10 A	31/12/10 A		YSW0020	YSW0350
YSW0050	Erect Hoarding and Fencing	60	100	17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A			

Section W 1 - Slope Works in Portion A & C										
YSW0075	Mobilization	30	100	17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020	YSW0100
YSW0080	Site Clearance	30	100	17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A			YSW0085, YSW0120
YSW0085	Initial Survey	14	100	02/06/10 A	15/06/10 A	02/06/10 A	15/06/10 A		YSW0080	YSW0120
YSW0090	Verify the Rock Boulder required Stabilization Wk	30	100	19/07/10 A	21/03/11 A	19/07/10 A	21/03/11 A			YSW0100, YSW0110
YSW0100	Removal of Rock Boulder	280	100	20/09/10 A	03/06/11 A	20/09/10 A	03/06/11 A		YSW0075, YSW0090	YSW0150
YSW0110	Stablizing work for rock boulder	280	100	16/07/11 A	19/08/11 A	16/07/11 A	19/08/11 A		YSW0090	YSW0150
YSW0120	Cut the slope to design profile	100	100	13/09/10 A	14/09/10 A	13/09/10 A	14/09/10 A		YSW0035, YSW0080, YSW0085	YSW0131, YSW0165
YSW0131	Mobilization of Plant and Material of Soil Nails	20	100	01/09/10 A	14/09/10 A	01/09/10 A	14/09/10 A		YSW0120	YSW0132
YSW0132	Erect Scaffold and Working Platform	20	100	15/09/10 A	16/09/10 A	15/09/10 A	16/09/10 A		YSW0131	YSW0133
YSW0133	Setting out and Verify Locations of Soil Nails	10	100	14/09/10 A	31/10/10 A	14/09/10 A	31/10/10 A		YSW0132	YSW0134
YSW0134	Drilling and Soil Nails Installation	20	100	08/10/10 A	19/11/10 A	08/10/10 A	19/11/10 A		YSW0133	YSW0135
YSW0135	Construction of Nail Heads	10	100	24/11/10 A	01/12/10 A	24/11/10 A	01/12/10 A		YSW0134	YSW0136
YSW0136	Mesh Installation on Cut Slope	10	100	04/12/10 A	04/12/10 A	04/12/10 A	04/12/10 A		YSW0135	YSW0137
YSW0137	Hydroseeding	30	0	31/10/11	29/11/11	13/01/14	11/02/14	805d	YSW0136	YSW0140
YSW0140	Construct U-channels & Step Channel on Cut Slope	116	100	02/04/11 A	30/09/11 A	02/04/11 A	30/09/11 A		YSW0137	YSW0150
YSW0150	Construction of access, u-channels and catch pit	76	96	10/01/11 A	02/12/11	10/01/11 A	14/02/14	805d	YSW0100, YSW0110, YSW0140,	KD0030
YSW0165	Construction of Barrier Wall (below Ground Lev)	226	92	10/09/10 A	18/11/11	10/09/10 A	03/11/11	-14d	YSW0120	YSW0150, YSW0154, YSW0155

Section W 2 - YSW STW & Submarine Outfall

Civil & Structural Work										
YSW0412	Mobilization	30	100	17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020	YSW0422
YSW0422	Site Clearance	30	100	17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A		KD0020, YSW0412	YSW0432, YSW0500, YSW0610,
YSW0432	Initial Survey	14	100	02/06/10 A	15/06/10 A	02/06/10 A	15/06/10 A		YSW0422	YSW0510
YSW STP - GL H - T										
YSW0500	ELS & Excavation for Inlet Pumping Station	62	100	17/09/10 A	16/12/10 A	17/09/10 A	16/12/10 A		YSW0035, YSW0422	YSW0510
YSW0510	Sub-structure construction (Inlet Pumping Stn)	30	100	17/12/10 A	04/04/11 A	17/12/10 A	04/04/11 A		YSW0432, YSW0500	YSW0520
YSW0520	Backfill & Remove ELS (Inlet Pumping Stn)	30	100	03/01/11 A	05/05/11 A	03/01/11 A	05/05/11 A		YSW0510	YSW0530, YSW0610
YSW0530	ELS & Excavation for Equalization Tank	40	100	11/01/11 A	08/06/11 A	11/01/11 A	08/06/11 A		YSW0520	YSW0540
YSW0540	Sub-structure construction (Equalization Tank)	40	100	13/06/11 A	28/09/11 A	13/06/11 A	28/09/11 A		YSW0530	YSW0550
YSW0550	Backfilling & Remove ELS (Equalization Tank)	40	100	15/08/11 A	18/10/11 A	15/08/11 A	18/10/11 A		YSW0540	YSW0570
YSW0570	Excavate to formation by open cut	30	95	02/07/11 A	01/11/11	02/07/11 A	30/04/11	-185d	YSW0550	YSW0580
YSW0580	Base slab construction	30	75	06/07/11 A	08/11/11	06/07/11 A	07/05/11	-185d	YSW0570	YSW0590
YSW0590	G/F to 1/F construction	50	20	29/09/11 A	18/12/11	29/09/11 A	16/06/11	-185d	YSW0580	YSW0600
YSW0600	1/F to Roof construction	50	0	19/12/11	06/02/12	17/06/11	05/08/11	-185d	YSW0590	YSW0720, YSW0800
YSW0720	Water Test	36	0	07/02/12	13/03/12	06/08/11	10/09/11	-185d	YSW0600	E&M0530, E&M0540, E&M0550,
YSW0800	ABWF installation	36	0	07/02/12	13/03/12	06/08/11	10/09/11	-185d	YSW0600	E&M0530, E&M0540, E&M0550,
YSW STP - GL T - X										
YSW0610	Excavate to formation	50	100	08/09/10 A	17/09/10 A	08/09/10 A	17/09/10 A		YSW0035, YSW0422, YSW0520	YSW0620
YSW0620	Base slab construction	60	100	18/09/10 A	23/05/11 A	18/09/10 A	23/05/11 A		YSW0610	YSW0630
YSW0630	G/F to 1/F construction	95	100	27/12/10 A	19/07/11 A	27/12/10 A	19/07/11 A		YSW0620	YSW0640
YSW0640	1/F to Roof Construction	91	96	20/07/11 A	03/11/11	20/07/11 A	21/08/11	-74d	YSW0630	YSW0810, YSW0840
YSW0810	ABWF installation	86	0	31/10/11	24/01/12	02/07/11	25/09/11	-121d	YSW0640	E&M0610, E&M0620, E&M0630,

YSW STP - GL F - H & DN Tanks

Start date	05/05/10	Legend: Early bar (Green), Progress bar (Blue), Critical bar (Red), Summary bar (Purple), Progress point (Triangle), Critical point (Square), Summary point (Diamond), Start milestone point (Circle), Finish milestone point (Square).	<p align="center">Leader Civil Engineering Corp. Ltd. Contract No. DC/2009/13 Construction of Sewage Treatment Works at YSW & SKW 3-month Rolling Programme (Nov 2011 - Jan 2012)</p>			Date	Revision	Checked	Approved
Finish date	05/12/14					31/10/10	Revision 0	RH	VC
Data date	31/10/11								
Run date	22/11/11								
Page number	2A								

c Primavera Systems, Inc. (Marked on 31 Oct 2011)

Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2011												PI							
											SEP	OCT	NOV	DEC	JAN	FEB	MAR													
YSW0650	ELS & Excavation for DN Tanks	70	100	21/08/10 A	14/10/10 A	21/08/10 A	14/10/10 A		YSW0035, YSW0422	YSW0660																				
YSW0660	Sub-structure construction (DN Tanks)	40	100	15/10/10 A	31/12/10 A	15/10/10 A	31/12/10 A		YSW0650	YSW0670																				
YSW0670	Backfill & Remove ELS (DN Tanks)	32	100	08/01/11 A	15/03/11 A	08/01/11 A	15/03/11 A		YSW0660	YSW0680																				
YSW0680	Base slab construction	30	100	16/03/11 A	28/03/11 A	16/03/11 A	28/03/11 A		YSW0670	YSW0690																				
YSW0690	Superstructure construction upto +10.5mPD	60	100	30/03/11 A	18/06/11 A	30/03/11 A	18/06/11 A		YSW0680	YSW0700, YSW0820																				
YSW0700	Apply protective paint	20	0	31/10/11	19/11/11	27/02/11	18/03/11	-246d	YSW0690	YSW0710																				
YSW0710	Water test	14	0	20/11/11	03/12/11	19/03/11	01/04/11	-246d	YSW0700	E&M0510, E&M0630, E&M0640																				
YSW0820	ABWF installation	34	0	31/10/11	03/12/11	27/02/11	01/04/11	-246d	YSW0690	E&M0510, E&M0630, E&M0640																				
YSW STP - GL A - F																														
YSW0730	Completion of HDD	0	0	20/12/11		01/07/11		-173d	YSW0360	YSW0740																				
YSW0740	ELS & excavate for Outfall Shaft	22	0	20/12/11	11/01/12	01/07/11	22/07/11	-173d	YSW0730	YSW0750																				
YSW0750	Sub-structure construction (outfall shaft)	22	0	11/01/12	02/02/12	23/07/11	13/08/11	-173d	YSW0740	YSW0760																				
YSW0760	Backfill & remove ELS (outfall shaft)	24	0	02/02/12	26/02/12	14/08/11	06/09/11	-173d	YSW0750	YSW0770, YSW1470																				
Fire Hose Reel / Sprinkler Pump Rm																														
YSW0840	ELS & excavate to formation (+0 mPD approx)	30	0	03/11/11	03/12/11	01/09/11	30/09/11	-64d	YSW0035, YSW0422, YSW0640	YSW0860																				
YSW0860	Sub-structure construction	30	0	03/12/11	02/01/12	01/10/11	30/10/11	-64d	YSW0840	YSW0880																				
YSW0880	Backfill & remove ELS	30	0	02/01/12	01/02/12	31/10/11	29/11/11	-64d	YSW0860	YSW0890																				
YSW0890	Construction Ground Slab at +5.2mPD	30	0	01/02/12	02/03/12	30/11/11	29/12/11	-64d	YSW0880	YSW0900, YSW0930																				
YSW0900	Superstructure construction upto +8.2mPD	35	0	02/03/12	06/04/12	30/12/11	02/02/12	-64d	YSW0890	YSW0910, YSW0925																				
YSW0930	Construction of Gurad House	60	0	02/03/12	01/05/12	06/05/12	04/07/12	64d	YSW0890	E&M0690, KD0040																				
Road, Drain, Cable Draw Pits & Ducting																														
YSW0152	Temporary Diversion of Drainage	92	100	02/12/10 A	09/05/11 A	02/12/10 A	09/05/11 A		YSW0035	YSW0153																				
YSW0153	Removal of Ex U-Channel where clash with B. Wall	50	100	20/11/10 A	20/04/11 A	20/11/10 A	20/04/11 A		YSW0152	YSW0154																				
YSW0154	Construction of Subsoil Drain	90	30	24/08/11 A	20/01/12	24/08/11 A	05/01/12	-14d	YSW0153, YSW0165	YSW0155																				
YSW0155	RC Concrete Barrier (above Ground Level)	120	0	20/01/12	19/05/12	06/01/12	04/05/12	-14d	YSW0154, YSW0165	YSW1640, YSW1660																				
Submarine Outfall																														
YSW0180	Coordination of HEC	53	100	17/05/10 A	08/07/10 A	17/05/10 A	08/07/10 A			YSW0350																				
YSW0200	Submission and Approval of Ecologist	60	100	17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A			YSW0210																				
YSW0210	Ecology Survey	90	100	16/07/10 A	11/02/11 A	16/07/10 A	11/02/11 A		YSW0200	YSW0350																				
YSW0220	Submission and Approval of In. Hydro Survey	90	100	17/05/10 A	27/08/10 A	17/05/10 A	27/08/10 A			YSW0230																				
YSW0230	Hydrographical Survey (YSW)	45	100	31/08/10 A	31/01/11 A	31/08/10 A	31/01/11 A		YSW0220	YSW0350																				
YSW0240	Material Submission, Approval of HDPE pipe	93	100	17/05/10 A	31/03/11 A	17/05/10 A	31/03/11 A			YSW0250																				
YSW0250	Submit and Approval of Method Statement for HDD	120	100	24/09/10 A	25/03/11 A	24/09/10 A	25/03/11 A		YSW0240	YSW0260, YSW0270, YSW0340																				
YSW0260	Submission of HDD Method Statement to HEC	14	100	26/01/11 A	24/03/11 A	26/01/11 A	24/03/11 A		YSW0250	YSW0320, YSW0340																				
YSW0270	Additional G.I. Boreholes (YSW)	62	100	06/11/10 A	19/01/11 A	06/11/10 A	19/01/11 A		YSW0250	YSW0280, YSW0320																				
YSW0280	Submission of propose alignment to the Eng	14	100	02/02/11 A	04/03/11 A	02/02/11 A	04/03/11 A		YSW0270	YSW0290, YSW0310, YSW0340																				
YSW0290	Submission of Marine Notice	60	100	31/01/11 A	29/03/11 A	31/01/11 A	29/03/11 A		YSW0280	YSW0350																				
YSW0310	Construction of Entry Pit and Preparation Work	39	100	15/03/11 A	31/03/11 A	15/03/11 A	31/03/11 A		YSW0280	YSW0320, YSW0330																				
YSW0320	Prepare of HDD Drill Rig Set-up (YSW)	39	100	02/04/11 A	28/04/11 A	02/04/11 A	28/04/11 A		YSW0260, YSW0270, YSW0310	YSW0330, YSW0350																				
YSW0330	Establishment of HDD plant & equipment	14	100	09/04/11 A	14/04/11 A	09/04/11 A	14/04/11 A		YSW0310, YSW0320	YSW0340																				
YSW0340	Setting up at drillhole location	7	100	19/04/11 A	28/04/11 A	19/04/11 A	28/04/11 A		YSW0250, YSW0260, YSW0280, YSW0350	YSW0360																				
YSW0350	Drill pilot hole and reaming hole - NS400 - 530m	123	70	29/04/11 A	06/12/11	29/04/11 A	16/06/11	-173d	YSW0040, YSW0180, YSW0210, YSW0360																					
YSW0360	Installation of NS400 HDPE 530m	14	0	06/12/11	20/12/11	17/06/11	30/06/11	-173d	YSW0350	SKW1181, YSW0365, YSW0370, YSW0370																				
YSW0365	Set up of Silt Curtain as per EP	30	0	20/12/11	19/01/12	20/07/13	18/08/13	577d	YSW0360	YSW0370																				
YSW0370	Dredging of Marine Deposit for Diffuser (YSW)	60	0	19/01/12	19/03/12	19/08/13	17/10/13	577d	YSW0360, YSW0365	YSW0380																				
E&M Works - YSW STP																														
E&M0360	Delivery of MBR Memb. Mod. (MBR Tk 4)	137	100	18/06/11 A	21/06/11 A	18/06/11 A	21/06/11 A		E&M0160	E&M0510																				
E&M0370	Delivery of MBR Membrane Modules - 2nd Shipment	150	100	17/10/11 A	17/10/11 A	17/10/11 A	17/10/11 A		E&M0160	E&M0520																				
E&M0380	Delivery of Grit Removal Equipment	180	80	19/11/11 A	25/12/11	19/11/11 A	24/11/11	-31d	E&M0150	E&M0530																				
E&M0390	Delivery of Coarse Screens	162	90	19/11/11 A	05/12/11	19/11/11 A	10/09/11	-86d	E&M0110	E&M0540																				
E&M0400	Delivery of Fine Screens	180	90	19/11/11 A	07/12/11	19/11/11 A	24/11/11	-13d	E&M0120	E&M0550																				
E&M0410	Delivery of Pumps	162	100	05/09/11 A	05/09/11 A	05/09/11 A	05/09/11 A		E&M0130	E&M0560																				
E&M0420	Delivery of Submersible Mixers	162	100	17/11/11 A	17/11/11 A	17/11/11 A	17/11/11 A		E&M0140	E&M0570																				
E&M0440	Delivery of Sludge Dewatering Equipment	180	50	19/11/11 A	17/02/12	19/11/11 A	28/09/11	-142d	E&M0170	E&M0580																				
E&M0450	Delivery of Valves, Pipes & Fittings	180	70	25/11/11 A	18/01/12	25/11/11 A	23/01/12	6d	E&M0180	E&M0590, E&M0605																				
E&M0460	Delivery of Penstocks	180	90	19/11/11 A	07/12/11	19/11/11 A	06/01/12	31d	E&M0190	E&M0600																				

Start date	05/05/10	Early bar
Finish date	05/12/14	Progress bar
Data date	31/10/11	Critical bar
Run date	22/11/11	Summary bar
Page number	3A	Progress point
		Critical point
		Summary point
		Start milestone point
		Finish milestone point

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
3-month Rolling Programme (Nov 2011 - Jan 2012)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC

(Marked on 31 Oct 2011)

Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2011												
											SEP	OCT	NOV	DEC	2012			2011					
E&M0470	Delivery of Instruments	180	100	03/11/11 A	03/11/11 A	03/11/11 A	03/11/11 A		E&M0200	E&M0610													
E&M0480	Delivery of MCC LVSB	177	0	22/11/11	17/05/12	02/04/11	25/09/11	-235d	E&M0210	E&M0620													
E&M0490	Delivery of BS Equipment	180	0	18/12/11	14/06/12	30/08/11	25/02/12	-110d	E&M0220	E&M0630													
E&M0500	Delivery FS Equipment	180	0	09/12/11	05/06/12	27/09/11	24/03/12	-73d	E&M0230	E&M0330, E&M0640													
E&M0510	Install Membrane Modules in MBR Tank no. 4	90	0	04/12/11	02/03/12	02/04/11	30/06/11	-246d	E&M0360, YSW0710, YSW0820	KD0115													
Sok Kwu Wan																							
Preliminary																							
SKW0250	Approval of Environmental Team	16	100	17/05/10 A	01/06/10 A	17/05/10 A	01/06/10 A		KD0020	SKW0260													
SKW0260	Baseline monitoring (Air & Noise)	14	100	02/06/10 A	15/06/10 A	02/06/10 A	15/06/10 A		SKW0250	SKW0242, SKW0265, SKW0592,													
SKW0265	Baseline Monitoring Submission (A & N)	14	100	16/06/10 A	08/07/10 A	16/06/10 A	08/07/10 A		SKW0260	SKW0242, SKW0592, SKW0681,													
Section W3 - Footpath Diversion in Portion G																							
Civil & Geotechnical Works																							
SKW0240	Site Clearance	21	100	17/05/10 A	06/06/10 A	17/05/10 A	06/06/10 A			SKW0241													
SKW0241	Initial Survey	9	100	07/06/10 A	15/06/10 A	07/06/10 A	15/06/10 A		SKW0240	SKW0242													
SKW0242	Excavation to formation for Bay 1 to 5	50	100	16/06/10 A	11/08/10 A	16/06/10 A	11/08/10 A		SKW0241, SKW0260, SKW0265	SKW0251													
SKW0251	Drill & Install Dowel Bar for Bay 1 & 3	20	100	02/08/10 A	01/09/10 A	02/08/10 A	01/09/10 A		SKW0242	SKW0301													
SKW0301	Erect Formwork, mesh & weephole for Bay 1 & 3	12	100	02/09/10 A	15/09/10 A	02/09/10 A	15/09/10 A		SKW0251	SKW0311													
SKW0311	Concreting for Bay 1 & 3	12	100	19/06/10 A	29/09/10 A	19/06/10 A	29/09/10 A		SKW0301	SKW0321													
SKW0321	Drilling & install Dowel Bar for Bay 2 & 5	6	100	30/09/10 A	06/10/10 A	30/09/10 A	06/10/10 A		SKW0311	SKW0331													
SKW0331	Erect Formwork, mesh & weephole for Bay 2 & 5	7	100	07/10/10 A	13/10/10 A	07/10/10 A	13/10/10 A		SKW0321	SKW0341													
SKW0341	Concreting for Bay 2 & 5	7	100	14/10/10 A	20/10/10 A	14/10/10 A	20/10/10 A		SKW0331	SKW0351													
SKW0351	Excavation to formation for Bay 6 to 9	20	100	21/10/10 A	10/11/10 A	21/10/10 A	10/11/10 A		SKW0341	SKW0361													
SKW0361	Drill & install dowel Bar for Bay 4 & 7	6	100	11/11/10 A	16/11/10 A	11/11/10 A	16/11/10 A		SKW0351	SKW0371													
SKW0371	Erect formwork, mesh & weephole for Bay 4 & 7	7	100	11/11/10 A	16/11/10 A	11/11/10 A	16/11/10 A		SKW0361	SKW0381													
SKW0381	Concreting for Bay 4 & 7	7	100	17/11/10 A	23/11/10 A	17/11/10 A	23/11/10 A		SKW0371	SKW0391													
SKW0391	Drill & install dowel Bar for Bay 6 & 9	3	100	24/11/10 A	24/11/10 A	24/11/10 A	27/11/10 A		SKW0381	SKW0401													
SKW0401	Erect formwork, mesh & weephole for Bay 6 & 9	7	100	28/11/10 A	05/12/10 A	28/11/10 A	05/12/10 A		SKW0391	SKW0411													
SKW0411	Concreting for Bay 6 & 9	7	100	06/12/10 A	12/12/10 A	06/12/10 A	12/12/10 A		SKW0401	SKW0421													
SKW0421	Drill & install dowel Bar for Bay 8	1	100	13/12/10 A	13/12/10 A	13/12/10 A	13/12/10 A		SKW0411	SKW0431													
SKW0431	Erect formwork, mesh & weephole for Bay 8	4	100	15/12/10 A	21/12/10 A	15/12/10 A	21/12/10 A		SKW0421	SKW0441													
SKW0441	Concreting for Bay 8	4	100	22/12/10 A	27/12/10 A	22/12/10 A	27/12/10 A		SKW0431	SKW0461													
SKW0461	Excavation for no fine concrete Bay (1-9)	3	100	26/07/11 A	28/07/11 A	26/07/11 A	28/07/11 A		SKW0441	SKW0471													
SKW0471	Concreting for no-fine concrete	7	100	01/02/11 A	07/02/11 A	01/02/11 A	07/02/11 A		SKW0461	SKW0481													
SKW0481	Installation of Wall tie & stone facing	14	100	08/02/11 A	11/02/11 A	08/02/11 A	11/02/11 A		SKW0471	SKW0491													
SKW0491	Construction of Gabion Wall	7	100	08/02/11 A	14/02/11 A	08/02/11 A	14/02/11 A		SKW0481	SKW0501													
SKW0501	Place Geotextile	3	100	08/01/11 A	28/02/11 A	08/01/11 A	28/02/11 A		SKW0491	SKW0511													
SKW0511	Backfill behind the retaining wall to approx. +4	7	100	11/01/11 A	28/02/11 A	11/01/11 A	28/02/11 A		SKW0501	SKW0521													
SKW0521	Watermain Laying and Diversion	14	100	01/04/11 A	10/05/11 A	01/04/11 A	10/05/11 A		SKW0511	SKW0531													
SKW0531	Concreting for Pavement	7	100	02/06/11 A	30/07/11 A	02/06/11 A	30/07/11 A		SKW0521	SKW0541													
SKW0541	Installation of Flower Pot	7	0	31/10/11	06/11/11	23/02/11	02/03/11	-250d	SKW0531	SKW0551													
SKW0551	Permanent Footpath Diversion	1	100	30/07/11 A	30/07/11 A	30/07/11 A	30/07/11 A		SKW0541	KD0050, SKW1261, SKW1311													
Section W4 - Slope Works in Portions H & I																							
Geotechnical Works																							
SKW0588	Construct scaffolding access	30	100	15/06/10 A	14/07/10 A	15/06/10 A	14/07/10 A		KD0020	SKW0590													
SKW0590	Site Clearance for Slope	100	100	15/07/10 A	22/10/10 A	15/07/10 A	22/10/10 A		SKW0588	SKW0591													
SKW0591	Initial Survey for Slope	28	100	21/09/10 A	18/10/10 A	21/09/10 A	18/10/10 A		SKW0590	SKW0592													
SKW0592	Temporary Rockfall fence at ex. Footpath	43	100	19/10/10 A	06/01/11 A	19/10/10 A	06/01/11 A		SKW0260, SKW0265, SKW0591	SKW05931													
SKW05931	Construction of Haul Road (To +21mPD)	50	100	28/11/10 A	30/12/10 A	28/11/10 A	30/12/10 A		SKW0592	SKW05932													
SKW05932	Construction of Haul Road (To +42mPD)	60	100	15/12/10 A	31/01/11 A	15/12/10 A	31/01/11 A		SKW05931	SKW05933, SKW05940, SKW0595													
SKW05933	Excavation of Rock Berm (+50mPD to +42.5mPD)	30	100	01/03/11 A	03/05/11 A	01/03/11 A	03/05/11 A		SKW05932	SKW05934													
SKW05934	Excavation of Rock Berm (+42.5mPD to +35mPD)	30	100	04/05/11 A	31/05/11 A	04/05/11 A	31/05/11 A		SKW05933	SKW05935, SKW05941													
SKW05935	Excavation of Rock Berm (+35mPD to +27.5mPD)	30	100	02/07/11 A	30/09/11 A	02/07/11 A	30/09/11 A		SKW05934	SKW05936													
SKW05936	Excavation of Rock Berm (+27.5mPD to +20mPD)	30	43	15/09/11 A	17/11/11	15/09/11 A	20/04/11	-210d	SKW05935	SKW05937, SKW05942													
SKW05937	Excavation of Rock Berm (+20mPD to +12.5mPD)	30	0	17/11/11	17/12/11	21/04/11	20/05/11	-210d	SKW05936	SKW05938													
SKW05938	Excavation of Rock Berm (+12.5mPD to +5mPD)	28	0	17/12/11	14/01/12	21/05/11	17/06/11	-210d	SKW05937	SKW05943, SKW1311, SKW1371													

Start date	05/05/10	█ Early bar
Finish date	05/12/14	█ Progress bar
Data date	31/10/11	█ Critical bar
Run date	22/11/11	█ Summary bar
Page number	4A	▲ Progress point
		▲ Critical point
		● Summary point
		◆ Start milestone point
		◆ Finish milestone point

Leader Civil Engineering Corp. Ltd.
Contract No. DC/2009/13
Construction of Sewage Treatment Works at YSW & SKW
3-month Rolling Programme (Nov 2011 - Jan 2012)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC

(Marked on 31 Oct 2011)


Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2011												PI
											SEP	OCT	NOV	DEC	JAN	FEB	MAR						
SKW05940	Slope Drainage & Misc. at 50mPD	60	100	01/04/11 A	03/05/11 A	01/04/11 A	03/05/11 A		SKW05932	SKW05941	[Gantt Bar: Oct 1 - Oct 15, 2011]												
SKW05941	Slope Drainage & Misc. (+50 to +35mPD)	60	90	04/05/11 A	05/11/11	04/05/11 A	20/04/11	-199d	SKW05934, SKW05940	SKW05942	[Gantt Bar: Oct 15 - Nov 15, 2011]												
SKW05942	Slope Drainage & Misc. (+35 to +20mPD)	58	0	17/11/11	14/01/12	21/04/11	17/06/11	-210d	SKW05936, SKW05941	SKW05943	[Gantt Bar: Nov 15 - Dec 15, 2011]												
SKW05943	Slope Drainage & Misc. (+20 to +5mPD)	59	0	14/01/12	13/03/12	18/06/11	15/08/11	-210d	SKW05938, SKW05942	KD0060	[Gantt Bar: Dec 15 - Jan 15, 2012]												
SKW0595	Rock Meshing & Rockfall Fence	260	0	31/10/11	16/07/12	29/11/10	15/08/11	-336d	SKW05932	KD0060	[Gantt Bar: Oct 1 - Jan 15, 2012]												
Section W 5 - P.S. No. 1 in Portion D																							
Civil & Geotechnical Works																							
SKW0651	Site Clearance	7	100	17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A		KD0020	SKW0652	[Gantt Bar: May 17 - May 23, 2010]												
SKW0652	Initial Survey	7	100	24/05/10 A	30/05/10 A	24/05/10 A	30/05/10 A		SKW0651	SKW0661, SKW0681	[Gantt Bar: May 24 - May 30, 2010]												
SKW0661	Transplantation for uncommon vegetation	30	100	31/05/10 A	29/06/10 A	31/05/10 A	29/06/10 A		SKW0652	SKW0681	[Gantt Bar: May 31 - Jun 29, 2010]												
SKW0681	Excavate to lower the working platform to +3mPD	49	100	30/06/10 A	17/08/10 A	30/06/10 A	17/08/10 A		SKW0260, SKW0265, SKW0652	SKW0691	[Gantt Bar: Jun 30 - Aug 17, 2010]												
SKW0691	ELS to +2.2mPD	40	100	18/08/10 A	26/09/10 A	18/08/10 A	26/09/10 A		SKW0681	SKW0721	[Gantt Bar: Aug 18 - Sep 26, 2010]												
SKW0721	Excavate to formation	92	100	17/09/10 A	31/03/11 A	17/09/10 A	31/03/11 A		SKW0691	SKW0741	[Gantt Bar: Sep 17 - Mar 31, 2011]												
Structural Works																							
SKW0741	Base Slab (BSD2 & BSD3)	15	100	20/04/11 A	28/07/11 A	20/04/11 A	28/07/11 A		SKW0721	SKW0751	[Gantt Bar: Apr 20 - Jul 28, 2011]												
SKW0751	Wall & Column (CA1-3, CB1-3, CC1-3, CD1-2) Approx.	14	100	01/09/11 A	30/09/11 A	01/09/11 A	30/09/11 A		SKW0741	SKW0761	[Gantt Bar: Sep 1 - Sep 30, 2011]												
SKW0761	Base Slab (BSD1) to +3.98	14	100	01/09/11 A	30/09/11 A	01/09/11 A	30/09/11 A		SKW0751	SKW0771	[Gantt Bar: Sep 1 - Sep 30, 2011]												
SKW0771	Wall & Column (CA1-3, CB1-3, CC1-3, CD1-2) to +6.3	14	100	01/10/11 A	31/10/11 A	01/10/11 A	31/10/11 A		SKW0761	SKW0781	[Gantt Bar: Sep 1 - Oct 31, 2011]												
SKW0781	Base Slab (GSB1-3, GSC1-5, GSD1-2)	14	30	15/10/11 A	09/11/11	15/10/11 A	22/02/11	-260d	SKW0771	SKW0791	[Gantt Bar: Oct 15 - Nov 9, 2011]												
SKW0791	Base Slab (GSE1 & GSF1)	14	0	08/11/11	22/11/11	22/02/11	07/03/11	-260d	SKW0781	SKW0801	[Gantt Bar: Nov 8 - Dec 2, 2011]												
SKW0801	Wall & Column (CE1-3, CF1-3)	14	0	21/11/11	05/12/11	07/03/11	20/03/11	-260d	SKW0791	SKW0811	[Gantt Bar: Dec 1 - Dec 20, 2011]												
SKW0811	Ground Beam (GB1-1, 2 GB2-1, 2 GB3-1, GBA-1, GBB1-4)	14	0	05/12/11	19/12/11	21/03/11	03/04/11	-260d	SKW0801	SKW0821	[Gantt Bar: Dec 5 - Dec 3, 2011]												
SKW0821	Wall & Column (CA1-3, CB1-3, CC1-3, CD1-2) to +10.	14	0	19/12/11	02/01/12	04/04/11	17/04/11	-260d	SKW0811	SKW0831	[Gantt Bar: Dec 19 - Jan 17, 2012]												
SKW0831	Roof Beams & Parapet	14	0	02/01/12	16/01/12	18/04/11	01/05/11	-260d	SKW0821	E&M1101, E&M1102, E&M1103	[Gantt Bar: Jan 2 - Jan 16, 2012]												
SKW0841	ABWF installation	45	0	02/01/12	16/02/12	18/04/11	01/06/11	-260d	SKW0831	E&M1101, E&M1102, E&M1103	[Gantt Bar: Jan 2 - Feb 16, 2012]												
SKW0861	300mm U-channel & 675mm Step Channel	168	0	16/01/12	02/07/12	01/06/11	15/11/11	-230d	SKW0831, SKW0841	KD0070	[Gantt Bar: Jan 16 - Nov 15, 2011]												
Section W 6 - Sewer and PS No.2 in Portions E&H																							
Civil & Geotechnical Works																							
SKW0881	Site Clearance	7	100	17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A		KD0020	SKW0891	[Gantt Bar: May 17 - May 23, 2010]												
SKW0891	Plant mobilization	7	100	17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A		SKW0881	SKW0892	[Gantt Bar: May 17 - May 23, 2010]												
SKW0892	Initial Survey	30	100	24/05/10 A	22/06/10 A	24/05/10 A	22/06/10 A		SKW0891	SKW0901	[Gantt Bar: May 24 - Jun 22, 2010]												
SKW0901	Tree Transplantation	30	100	23/06/10 A	22/07/10 A	23/06/10 A	22/07/10 A		SKW0892	SKW0921	[Gantt Bar: Jun 23 - Jul 22, 2010]												
SKW0921	Cut Slope & U-Channel	14	100	23/07/10 A	31/01/11 A	23/07/10 A	31/01/11 A		SKW0260, SKW0265, SKW0901	SKW0931, SKW0951	[Gantt Bar: Jul 23 - Jan 31, 2011]												
SKW0931	Hoarding & Fencing	14	100	15/09/10 A	07/10/10 A	15/09/10 A	07/10/10 A		SKW0921	SKW0951	[Gantt Bar: Sep 15 - Oct 7, 2010]												
SKW0951	Excavate to formation	106	100	04/10/10 A	13/06/11 A	04/10/10 A	13/06/11 A		SKW0921, SKW0931	SKW0961, SKW0971	[Gantt Bar: Oct 4 - Jun 13, 2011]												
SKW0961	Mass Conc. Retaining Wall	257	0	31/10/11	13/07/12	04/03/11	15/11/11	-241d	SKW0951	KD0080	[Gantt Bar: Oct 31 - Nov 15, 2011]												
SKW1491	Concrete Trough (ChA0+45 - ChA1+75)	180	100	01/03/11 A	31/08/11 A	01/03/11 A	31/08/11 A		PRE0100	SKW15111	[Gantt Bar: Mar 1 - Aug 31, 2011]												
SKW15111	Twin DN150 DI Rising Main (ChA0+45 - ChA5+79)	150	75	16/05/11 A	07/12/11	16/05/11 A	09/08/11	-120d	SKW1491	SKW1531	[Gantt Bar: May 16 - Dec 7, 2011]												
SKW1531	Extent village sewers S163.1 & S164.1	34	0	07/12/11	10/01/12	10/08/11	12/09/11	-120d	SKW15111	SKW1581	[Gantt Bar: Dec 7 - Jan 12, 2012]												
SKW1581	Construct Manhole no. S163 & S164	34	0	10/01/12	13/02/12	13/09/11	16/10/11	-120d	SKW1531	KD0080, SKW15112	[Gantt Bar: Jan 10 - Feb 16, 2012]												
Structural Works																							
SKW0971	Base Slab to -3.2mPD	14	100	02/05/11 A	31/08/11 A	02/05/11 A	31/08/11 A		SKW0951	SKW0981	[Gantt Bar: May 2 - Aug 31, 2011]												
SKW0981	Basement Beam (BBB-1, BBC-1, BBD-1)	14	100	01/09/11 A	15/10/11 A	01/09/11 A	15/10/11 A		SKW0971	SKW0991	[Gantt Bar: Sep 1 - Oct 15, 2011]												
SKW0991	Wall & Column to +1.5mPD	14	100	15/10/11 A	31/10/11 A	15/10/11 A	31/10/11 A		SKW0981	SKW1001	[Gantt Bar: Oct 15 - Oct 31, 2011]												
SKW1001	Base Slab (BSC-4) to +3mPD	14	0	31/10/11	13/11/11	15/01/11	28/01/11	-289d	SKW0991	SKW1011	[Gantt Bar: Oct 31 - Nov 13, 2011]												
SKW1011	Wall & Column to +5.35mPD	14	0	14/11/11	27/11/11	29/01/11	11/02/11	-289d	SKW1001	SKW1021	[Gantt Bar: Nov 14 - Dec 27, 2011]												
SKW1021	Ground Slab	20	0	28/11/11	17/12/11	12/02/11	03/03/11	-289d	SKW1011	SKW1031	[Gantt Bar: Dec 28 - Feb 17, 2012]												
SKW1031	Ground Beam	14	0	18/12/11	31/12/11	04/03/11	17/03/11	-289d	SKW1021	SKW1041	[Gantt Bar: Dec 18 - Jan 31, 2012]												
SKW1041	Wall & Column to +9.35mPD	14	0	01/01/12	14/01/12	18/03/11	31/03/11	-289d	SKW1031	SKW1051	[Gantt Bar: Jan 1 - Jan 14, 2012]												
SKW1051	Roof Beams & Parapet	14	0	15/01/12	28/01/12	01/04/11	14/04/11	-289d	SKW1041	E&M2101, E&M2102, E&M2103	[Gantt Bar: Jan 15 - Jan 28, 2012]												
SKW1061	ABWF installation (wet tray/dry tray)	90	0	15/01/12	13/04/12	18/04/11	16/07/11	-272d	SKW1051	E&M2101, E&M2102, E&M2103	[Gantt Bar: Jan 15 - Apr 13, 2012]												
SKW1081	375mm U-channel with catchpits	215	0	29/01/12	30/08/12	15/04/11	15/11/11	-289d	SKW1051	KD0080	[Gantt Bar: Jan 29 - Aug 30, 2012]												
E&M Works (PS2)																							
Submission & Delivery																							
E&M2001	Submission of Pumps	198	100	17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A		KD0020	E&M2011	[Gantt Bar: May 17 - Feb 24, 2011]												
E&M2002	Submission of Gen-Set	198	100	17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A			E&M2012	[Gantt Bar: May 17 - Feb 24, 2011]												

Start date	05/05/10	■ Early bar
Finish date	05/12/14	■ Progress bar
Data date	31/10/11	■ Critical bar
Run date	22/11/11	■ Summary bar
Page number	5A	▲ Progress point
		▲ Critical point
		▲ Summary point
		▲ Start milestone point
		▲ Finish milestone point

Leader Civil Engineering Corp. Ltd.
 Contract No. DC/2009/13
 Construction of Sewage Treatment Works at YSW & SKW
 3-month Rolling Programme (Nov 2011 - Jan 2012)

(Marked on 31 Oct 2011)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC



Start date 05/05/10
 Finish date 05/12/14
 Data date 31/10/11
 Run date 22/11/11
 Page number 6A

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▲ Critical point
- ▼ Summary point
- ◆ Start milestone point
- ◆ Finish milestone point

Leader Civil Engineering Corp. Ltd.
 Contract No. DC/2009/13
 Construction of Sewage Treatment Works at YSW & SKW
 3-month Rolling Programme (Nov 2011 - Jan 2012)

(Marked on 31 Oct 2011)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC

Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2011											
											SEP	OCT	NOV	DEC	2012			JAN	FEB	MAR	PI	
Project Key Date																						
KD0010	Receive Letter of Acceptance	0	100		05/05/10 A		05/05/10 A			KD0125												
KD0020	Project Commencement Date	0	100		17/05/10 A		17/05/10 A			E&M0010, E&M0070, E&M1001,												
KD0030	Section W1 - Slope Works in Portion A & C (456d)	0	100		14/10/11 A		14/10/11 A		YSW0150	KD0125		◆										
KD0050	Section W3 - Footpath Diversion in Ptn G (273d)	0	100		24/03/11 A		24/03/11 A		SKW0551	KD0125												
KD0115	Start Operate Temp Sewage Treatment in Port. A&H	0	0		02/03/12		30/06/11 *	-246d *	E&M0510	KD0125											◆	
+Preliminary (Civil)																						
		191	100	17/05/10 A	23/11/10 A	17/05/10 A	23/11/10 A		KD0020													
Preliminary (E&M)																						
Technical Submission																						
+Process Design of SKWSTW & YSWSTW																						
		535	98	17/05/10 A	03/11/11	17/05/10 A	29/09/11	-34d														
+Hydraulic Design																						
		540	95	17/05/10 A	07/11/11	17/05/10 A	29/09/11	-39d														
+Equipment Submission & Approval																						
		580	91	17/05/10 A	17/12/11	17/05/10 A	30/11/11	-17d														
+Drawings Submission & Approval																						
		518	87	24/06/10 A	23/11/11	24/06/10 A	11/09/11	-73d														
+Statutory Submission																						
		108	41	01/11/11 A	26/03/12	01/11/11 A	05/12/14	941d														
Yung Shue Wan																						
+Preliminary																						
		229	100	17/05/10 A	31/12/10 A	17/05/10 A	31/12/10 A															
+Section W 1 - Slope Works in Portion A & C																						
		565	96	17/05/10 A	02/12/11	17/05/10 A	14/02/14	805d														
Section W 2 - YSW STW & Submarine Outfall																						
+Civil & Structural Work																						
		733	57	17/05/10 A	19/05/12	17/05/10 A	04/07/12	47d														
+Submarine Outfall																						
		673	86	17/05/10 A	19/03/12	17/05/10 A	17/10/13	577d														
+E&M Works - YSW STP																						
		344	65	18/06/11 A	14/06/12	02/04/11 A	24/03/12	-82d														
Sok Kwu Wan																						
+Preliminary																						
		53	100	17/05/10 A	08/07/10 A	17/05/10 A	08/07/10 A															
Section W 3 - Footpath Diversion in Portion G																						
+Civil & Geotechnical Works																						
		539	98	17/05/10 A	06/11/11	17/05/10 A	30/07/11	-250d														
Section W 4 - Slope Works in Portions H & I																						
+Geotechnical Works																						
		763	54	15/06/10 A	16/07/12	15/06/10 A	30/09/11	-336d														
Section W 5 - P.S. No. 1 in Portion D																						
+Civil & Geotechnical Works																						
		319	100	17/05/10 A	31/03/11 A	17/05/10 A	31/03/11 A															
+Structural Works																						
		440	17	20/04/11 A	02/07/12	22/02/11 A	15/11/11	-230d														
Section W 6 - Sewer and PS No.2 in Portions E&H																						
+Civil & Geotechnical Works																						
		789	58	17/05/10 A	13/07/12	17/05/10 A	15/11/11	-241d														
+Structural Works																						
		487	10	02/05/11 A	30/08/12	15/01/11 A	15/11/11	-289d														
E&M Works (PS2)																						
+Submission & Delivery																						
		682	84	17/05/10 A	28/03/12	17/05/10 A	03/11/11	-332d														
+Installation, T&C																						

Start date	05/05/10		Early bar
Finish date	05/12/14		Progress bar
Data date	31/10/11		Critical bar
Run date	22/11/11		Summary bar
Page number	1A		Progress point
			Critical point
			Summary point
			Start milestone point
			Finish milestone point

Leader Civil Engineering Corp. Ltd.
 Contract No. DC/2009/13
 Construction of Sewage Treatment Works at YSW & SKW
 3-month Rolling Programme (Nov 2011 - Jan 2012)

"Outline"

(Marked on 31 Oct 2011)

Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC

Activity ID	Description	Original Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2011														
											SEP	OCT	NOV	DEC	JAN	2012			PI						
		84	0	29/01/12	22/04/12	02/05/11	25/06/11	-301d																	
Section W7 - SKW STW, Sewer and Submarine Outfall																									
+Submarine Outfall																									
		502	100	17/05/10 A	30/09/11 A	17/05/10 A	30/09/11 A																		
SKW STW																									
+Submission & Delivery (E&M)																									
		265	63	05/09/11 A	14/06/12	09/05/11 A	25/04/14	680d																	
+Construction of Grid A-G																									
		164	10	30/07/11 A	02/04/12	30/07/11 A	27/07/11	-250d																	
+Construction of Grid G-N																									
		36	0	14/01/12	19/02/12	29/06/11	03/08/11	-199d																	
+Rising Main																									
		657	81	17/05/10 A	03/03/12	17/05/10 A	16/03/12	13d																	
+Section W8 - Landscape Softworks in All Portions																									
		844	65	17/05/10 A	07/09/12	17/05/10 A	15/08/12	-22d																	

Start date 05/05/10
 Finish date 05/12/14
 Data date 31/10/11
 Run date 22/11/11
 Page number 2A

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ▲ Progress point
- ▼ Critical point
- ◆ Summary point
- ◆ Start milestone point
- ◆ Finish milestone point


Leader Civil Engineering Corp. Ltd.
 Contract No. DC/2009/13
 Construction of Sewage Treatment Works at YSW & SKW
 3-month Rolling Programme (Nov 2011 - Jan 2012)


Date	Revision	Checked	Approved
31/10/10	Revision 0	RH	VC


(Marked on 31 Oct 2011)


Appendix D

Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)










Appendix E


Graphical Plots of Impact Monitoring

- 1. Air Quality**
- 2. Construction Noise**
- 3. Marine Water Quality**



Air Quality Monitoring – 1 hour TSP Monitoring





Air Quality Monitoring – 24 hour TSP Monitoring







Construction Noise Monitoring









Marine Water Quality Monitoring - Mid-Ebb Tide





Marine Water Quality Monitoring - Mid-Flood Tide





Appendix F

Meteorological Information

Weather Condition – November 2011

As the northeast monsoon affecting southern China was relatively weak, November 2011 was warmer than usual in Hong Kong. The mean temperature of the month was 23.0 degrees, 1.6 degrees above the normal figure of 21.4 degrees. The month was also wetter than usual with the monthly total rainfall of 86.1 millimetres, more than double the normal figure of 35.1 millimetres. However, the accumulated rainfall since 1 January was only 1473.9 millimetres, still a deficit of about 37 percent compared to the normal figure of 2348.2 millimetres for the same period.

Weather Condition – December 2011

Attributed to the frequent replenishment of the winter monsoon, December 2011 was colder than usual with a monthly mean temperature of 16.9 degrees, 0.9 degrees below the normal figure of 17.8 degrees. There were six cold days (daily minimum temperature at 12.0 degrees or below) in the month, about two days more than normal. The prevalence of continental airstream also brought drier than usual weather to the territory in December 2011. The total rainfall recorded in the month was 2.8 millimetres, less than a tenth of the monthly normal. The annual rainfall for 2011 was 1476.7 millimetres, a deficit of about 38 percent compared to the annual normal of 2382.7 millimetres.

Weather Condition– January 2012

Under the dominance of the winter monsoon, January 2012 was colder than usual. The mean temperature of the month was 15.1 degrees, 1.2 degrees below the normal figure of 16.3 degrees. The month was also wetter and gloomier than usual. The monthly rainfall of 42.1 millimetres was 17.4 millimetres above normal. The monthly total duration of bright sunshine was 86.0 hours, a deficit of 40 percent against to the normal figure of 143.0 hours.

The details meteorological data for each successive day could be referred to the Monthly EM&A Report (August, September and October 2011).

Appendix G

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table for December 2011

Month	Actual Quantities of Inert C&D Materials Generated Monthly												Actual Quantities of C&D Wastes Generated Monthly										
	Total Quantity Generated (a) = (c)+(d)+(e)		Hard Rock and Large Broken Concrete (b)		Reused in the Contract (c)		Reused in other Projects (d)		Disposed as Public Fill (e)		Imported Fill (f)		Metals		Paper/ cardboard packaging		Plastics		Chemical Waste		Others, e.g. rubbish		
	(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in tonne)		
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	
2010	4.522	0.030	0.068	0.104	0.488	0.000	0.000	0.000	0.000	4.033	0.030	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	18.460
Jan	0.985	3.045	0.003	0.013	0.120	0.419	0.000	2.626	0.865	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.240
Feb	0.377	0.000	0.000	0.043	0.000	0.000	0.000	0.000	0.377	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.350
Mar	0.758	1.175	0.002	0.106	0.006	0.000	0.000	1.175	0.752	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.360
Apr	1.135	1.339	0.017	0.025	0.112	0.180	0.000	1.159	1.023	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	2.830	5.160
May	0.614	1.362	0.030	0.036	0.014	0.400	0.000	0.962	0.600	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	3.150	0.860
Jun	0.505	1.014	0.000	0.022	0.000	0.060	0.000	0.954	0.505	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.610	1.510
Sub-total	8.8954	7.9653	0.1184	0.3497	0.7397	1.0590	0.0000	6.8760	8.1558	0.0303	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	15.5900	28.9400
Jul	0.824	1.077	0.000	0.004	0.000	0.000	0.000	1.077	0.824	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	5.000	0.510
Aug	0.491	3.519	0.004	0.006	0.000	0.000	0.000	3.519	0.491	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	7.990	1.830
Sep	0.074	1.473	0.037	0.004	0.000	0.000	0.000	1.473	0.074	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	23.030	2.420
Oct	0.145	1.674	0.000	0.007	0.000	0.000	0.000	1.674	0.145	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	16.330	6.850
Nov	0.000	5.176	0.000	0.017	0.000	0.000	0.000	5.176	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	81.790	4.590
Dec	0.000	12.659	0.000	0.019	0.000	0.000	0.000	12.659	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	57.140	1.550
Total	10.4296	33.5433	0.1596	0.4070	0.740	1.059	0.000	32.454	9.6899	0.0303	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	206.87	46.69
	43.973		0.567		1.799		32.454		9.720		0.000		0.000		0.000		0.000		0.000		253.56		

Remark: Assume 1.0 m³ vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan
SKW: Sok Kwu Wan

Monthly Summary Waste Flow Table for January 2012

Month	Actual Quantities of Inert C&D Materials Generated Monthly											Actual Quantities of C&D Wastes Generated Monthly										
	Total Quantity Generated (a) = (c)+(d)+(e)		Hard Rock and Large Broken Concrete (b)		Reused in the Contract (c)		Reused in other Projects (d)		Disposed as Public Fill (e)		Imported Fill (f)		Metals		Paper/ cardboard packaging		Plastics		Chemical Waste		Others, e.g. rubbish	
	(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000m ³)		(in '000kg)		(in '000kg)		(in '000kg)		(in '000kg)		(in tonne)	
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2011	10.430	33.543	0.160	0.407	0.740	1.059	0.000	32.454	9.690	0.030	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	206.870	46.690
Jan	0.000	3.311	0.000	0.000	0.000	0.000	0.000	3.311	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	22.530	5.090
Total	10.430	36.854	0.160	0.407	0.740	1.059	0.000	35.765	9.690	0.030	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	229.400	51.780
	47.284		0.567		1.799		35.765		9.720		0.000		0.000		0.000		0.000		0.000		281.180	

Remark: Assume 1.0 m³ vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan

SKW: Sok Kwu Wan