

PROJECT NO.: TCS/00512/09

DSD CONTRACT NO. DC/2009/13 CONSTRUCTION OF SEWAGE TREATMENT WORKS AT YUNG SHUE WAN AND SOK KWU WAN

SOK KWU WAN PORTION AREA Quarterly Environmental Monitoring and Audit (EM&A) Summary Report No.Q10 (November 2012 to January 2013)

PREPARED FOR Leader Civil Engineering Corporation Limited

Quality Index Date	Reference No.	<b>Prepared By</b>	Certified By
12 April 2013	TCS00512/09/600/R0624v2	Auch	line
		Nicola Hon	T.W. Tam
		Environmental Consultant	Environmental Team Leader

Version	Date	Description
1	28 March 2013	First submission
2	12 April 2013	Amended against IEC's comments on 9 April 2013

# **Scott Wilson CDM Joint Venture**

Chief Engineer/Harbour Area Treatment Scheme Drainage Services Department 5/F Western Magistracy 2A Pok Fu Lam Road Hong Kong Your reference:

Our reference: 05117/6/16/412010

Date: 17 April 2013

**BY FAX ONLY** 

Attention: Ms. Jacky C M Wong

Dear Sirs,

Contract No. DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Sok Kwu Wan Portion Area <u>Quarterly EM&A Summary Report No. Q10 (November 2012 to January 2013)</u>

We refer to the Environmental Permit (EP-281/2007/A) and the email from the Environmental Team, Action-United Environmental Services and Consulting (AUES), with the revised report for the captioned project, dated 16 April 2013. We have no comment and have verified the captioned report.

Yours faithfully SCOTT WILSON CDM JOINT VENTURE

Rodney Ip / / Independent Environmental Checker

ICWR/SYSL/ycky

cc Leader Civil Engineering AUES ER/LAMMA CDM (Attn: Mr Vincent Chan) (Attn: Mr T.W. Tam) (Attn: Mr Ian Jones) (Attn: Mr Mark Sin)



## **EXECUTIVE SUMMARY**

ES.01 This is the 10<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Summary Report for Sok Kwu Wan (hereinafter 'this Report') for the designated works under the Environmental Permit [EP-281/2007/A], covering the construction period from 26 October 2012 to 25 January 2013 (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.02 Environmental monitoring activities under the EM&A programme in this Reporting Period are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air Quality	1-hour TSP	153
All Quality	24-hour TSP	48
Construction Noise	L <sub>eq(30min)</sub> Daytime	64
Water Quality	Marine Water Sampling	38
Inspection / Audit	ET Regular Environmental Site Inspection	14

#### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.03 No exceedance of air quality, construction noise and marine water quality monitoring were recorded in this Reporting Period. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental	Monitoring	Action Level	Limit Level	Event & Action		
Issues	Parameters			NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0		
	24-hour TSP	0	0	0		
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0		
Water Quality	DO	0	0	0		
	Turbidity	0	0	0		
	SS	0	0	0		

*Note: NOE – Notification of Exceedance* 

ES.04 14 events of site inspection were carried out by ET in this Reporting Period and no non-compliance was observed during the inspection. In general, all the observation has been rectified during the next week site inspection. The environmental performance of the Project was therefore considered as satisfactory.

# ENVIRONMENTAL COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05 No written or verbal environmental complaint, summons or successful prosecutions were recorded in this Reporting Period.

#### **REPORTING CHANGE**

ES.06 No reporting change was made in this Reporting Period.

#### **FUTURE KEY ISSUES**

ES.07 During dry season, special attention should be paid to the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Nevertheless, mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.

ES.08 Muddy water and other water quality pollutants via site surface water runoff into the sea body



within Fish Culture Zone (FCZ) at Picnic Bay and the secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.



## TABLE OF CONTENTS

<b>1</b>	INTRODUCTION	<b>1</b>
1.1	Project Background	1
1.2	Report Structure	1
<b>2</b>	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	<b>2</b>
2.1	Project Organization and Management Structure	2
2.2	Construction Progress	2
2.3	Summary of Environmental Submissions	2
<b>3</b> 3.1 3.2 3.3 3.4 3.5 3.6 3.7 3.8	SUMMARY OF MONITORING REQUIREMENTS Environmental Aspect Monitoring Locations Monitoring Frequency and Period Monitoring Equipment Equipment Calibration Meteorological Information Data Management and Data QA/QC Control Determination of Action/Limit (A/L) Levels	<b>3</b> 3 4 5 6 6 6 7
<b>4</b>	IMPACT MONITORING RESULTS	<b>8</b>
4.1	Results of Air Quality Monitoring	8
4.2	Results of Construction Noise Monitoring	8
4.3	Results of Marine Water Quality of Monitoring	8
4.4	Ecological Monitoring	10
<b>5</b>	WASTE MANAGEMENT	<b>11</b>
5.1	Records of Waste Quantities	11
6	SITE INSPECTION	12
<b>7</b>	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	<b>14</b>
7.1	Environmental Complaint, Summons and Prosecution	14
8	IMPLEMENTATION STATUS OF MITIGATION MEASURES	15
<b>9</b>	CONCLUSIONS AND RECOMMENTATIONS	<b>21</b>
9.1	Conclusions	21
9.2	Recommendations	21

## LIST OF APPENDIX

- Appendix A Site Layout Plan Sok Kwu Wan Portion Area
- Appendix B Organization Structure and Contact Details of Relevant Parties
- Appendix C Master and Three Months Rolling Construction Programs
- Appendix D Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)
- Appendix E Graphical Plots of Impact Monitoring (Air Quality/ Construction Noise /Marine Water Quality)
- Appendix F Meteorological Information
- Appendix G Monthly Summary Waste Flow Table

## LIST OF TABLES

- Table 2-1
   Status of Environmental Licenses and Permits
- Table 3-1
   Summary of the Air and Noise monitoring parameters of EM&A Requirements
- Table 3-2Location of Air Quality Monitoring Station
- Table 3-3
   Location of Construction Noise Monitoring Station
- Table 3-4
   Location of Marine Water Quality Monitoring Station
- Table 3-5
   Action and Limit Levels for Air Quality Monitoring
- Table 3-6Action and Limit Levels for Construction Noise
- Table 3-7
   Action and Limit Levels for Marine Water Quality Monitoring
- Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results
- Table 4-2Summary of Construction Noise Monitoring Results
- Table 4-3Summary of Water Quality Exceedances
- Table 5-1Summary of Quantities of Inert C&D Materials
- Table 5-2Summary of Quantities of C&D Wastes
- Table 6-1Site Observations
- Table 7-1
   Statistical Summary of Environmental Complaints
- Table 7-2
   Statistical Summary of Environmental Summons
- Table 7-3
   Statistical Summary of Environmental Prosecution
- Table 8-1Environmental Mitigation Measures



#### **1 INTRODUCTION**

#### **1.1 PROJECT BACKGROUND**

- 1.01 The Leader Civil Engineering Corporation Limited (Leader) has been awarded the Contract DC/2009/13 Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan (the Project) by the Drainage Services Department (DSD) on 4 May 2010. The Project is part of an overall plan approved under a statutory EIA for Outlying Islands Sewerage Stage 1 Phase 2 Package J Sok Kwu Wan Sewage Collection and Treatment (Register No. AEIAR-075/2003) and Disposal Facilities and Outlying Islands Sewerage Stage 1 Phase 1 Package C Yung Shue Wan Sewage Treatment Works and Outfall (Register No. EIA-124/BC). The Environmental Permit (EP) No. EP-281/2007 and EP-282/2007 for the Project have been obtained by the DSD on 29 June 2007 for the relevant works. After July 2009, EP-281/2007/A stead EP-281/2007 is EP for Sok Kwu Wan relevant Works.
- 1.02 The Project involves construction of sewage treatment works at Sok Kwu Wan and Yung Shue Wan with a capacity of  $1,430m^3/day$  and  $2,850m^3/day$  respectively to provide secondary treatment, construction of 2 pumping stations at Sok Kwu Wan and 1 pumping station at Yung Shue Wan, construction of submarine outfall from the coastline and lying of underground sewerage pipeline. The site layout plan for the captioned work under the Project is showing in *Appendix A*.
- 1.03 According to the Particular Specification (PS) and *Appendix 25* of the Project, Leader should establish an Environmental Team to implement the environmental monitoring and auditing works to fulfill the requirements as stipulated in the Environmental Monitoring and Audit (EM&A) Manuals. This EM&A Manual is referred to the Appendix B of the Review Report on EIA Study Sok Kwu Wan (Final) in January 2007 (Agreement No. CE 20/2005(DS)).
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by Leader as the ET to implement the relevant EM&A program. Organization chart of the Environmental Team for the Project is shown in *Appendix B*. For ease of reporting, the proposed EM&A programme for baseline and impact monitoring is spilt to following two stand-alone parts:
  - (a) Proposed EM&A Programme for Baseline and Impact Monitoring Sok Kwu Wan (under EP No. 281/2007/A varied on 23 September 2009)
  - (b) Proposed EM&A Programme for Baseline and Impact Monitoring Yung Shue Wan (under EP No. 282/2007)
- 1.05 This is the 10<sup>th</sup> Quarterly EM&A Summary Report for Sok Kwu Wan Portion Area presenting the monitoring results and inspection findings for the reporting period from 26 October 2012 to 25 January 2013.

#### **1.2 REPORT STRUCTURE**

The Quarterly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

- SECTION 1 INTRODUCTION
- SECTION 2 SUMMARY OF IMPACT ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS
- SECTION 3 MONITORING RESULTS AND BREACHES OF ENVIRONMENTAL QUALITY CRITERIA
- SECTION 4 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- SECTION 5 CONCLUSION

## 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

#### 2.1 PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

2.01 Organization structure and contact details of relevant parties with respect to on-site environmental management are shown in *Appendix B*.

#### 2.2 CONSTRUCTION PROGRESS

2.02 The master and three month rolling construction programs are enclosed in *Appendix C* and the major construction activities undertaken in this quarter are listed below:-

#### November 2012, December 2012 and January 2013

- Construction of PS1: metalworks installation, E&M Works installation and stone cladding installation
- Construction of PS2: metalworks installation, E&M Works installation and stone cladding installation
- Construction of SKWSTW: soil compaction, concreting, steel fixing, formwork erection, formwork removal, backfilling, scaffolding erection, dismantling scaffolding.
- Outfall: backfilling of foam concrete.

#### 2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.03 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Month is presented in *Table 2-1*.

 Table 2-1
 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air pollution Control (Construction Dust) Regulation	Notified EPD on 19 May 2010
		Ref.: 317486
2	Chemical Waste Producer Registration	Issued on 8/6/2010
		WPN 5213-912-L2720-01
3	Water Pollution Control Ordinance	Approved on 29/9/2010
		Valid to: 30/09/2015
		Licence no.: WT00007567-2010
4	Billing Account for Disposal of Construction Waste	Issued on 26 May 2010
		A/C No: 7010815
5	Construction Noise Permit#	Permit no. GW-RS1112-12
		Valid from: 30 Oct 2012
		Until: 29 Mar 2013

## **3** SUMMARY OF MONITORING REQUIREMENTS

#### 3.1 ENVIRONMENTAL ASPECT

- 3.01 The EM&A baseline monitoring program cover the following environmental issues:
  - Air quality;
  - Construction noise; and
  - Marine water quality
- 3.02 The ET implements the EM&A programme in accordance with the aforementioned requirements. Detailed air quality, construction noise and water quality of the EM&A programme are presented in the following sub-sections.
- 3.03 A summary monitoring parameters for the air quality, noise and marine water monitoring is presented in *Table 3-1*:

 Table 3-1
 Summary of the Air and Noise monitoring parameters of EM&A

 Requirements
 Requirements

Environmental Issue	Parameters	
Air Quality	1-hour TSP Monitoring by Real-Time Portable Dust Meter; and	
	• 24-hour TSP Monitoring by High Volume Air Sampler.	
Noise	• L <sub>eq(30min)</sub> during normal working hours; and	
Noise	• L <sub>eq(15min)</sub> during Restricted Hours.	
	In-situ Measurements	
	• Dissolved Oxygen Concentration (DO) (mg/L);	
	<ul> <li>Dissolved Oxygen Saturation (%);</li> </ul>	
	• Turbidity (NTU);	
Marina Watan Quality	• pH unit;	
Marine Water Quality	• Salinity (ppt);	
	• Water depth (m); and	
	• Temperature (°C).	
	Laboratory Analysis	
	• Suspended Solids (SS) (mg/L)	

## 3.2 MONITORING LOCATIONS

## Air Quality

3.04 Three air monitoring stations: AM1, AM2 and AM3 were designated in the *EM&A Manual Section 2.5.* The detailed air monitoring stations is described in *Table 3-2* and graphical is shown in *Appendix D*.

Table 3-2Location of Air Quality Monitoring Station

Sensitive Receiver	Location
AM1	Squatter house in Chung Mei Village
AM2	Squatter house in Chung Mei Village
AM3	Football court

## **Construction Noise**

3.05 According to *EM&A Manual Section 3.4* stipulations, there were four noise sensitive receivers (NM1-NM4) designated for the construction noise monitoring. NM1, NM2 and NM4 of the three designated monitoring stations were identified and are monitored by the current DSD contract DC/2007/18. However, the premises monitoring station NM3 was rejected by the owner of 1B Sok Kwu Wan and an alternative noise monitoring station RNM3 replacement was proposed by the contract DC/2007/18 ET and accepted by the IEC and EPD before the baseline monitoring commencement in April 2008. The location RNM3 is located at Sok Kwu Wan sitting-out area which just 3m width footpath away from the original location house 1B. The detailed construction noise monitoring stations to also under the Project is described in *Table 3-3* 



and graphical is shown in *Appendix D*.

Table 3-3	Location of Construction Noise Monitoring Station
-----------	---

Sensitive Receiver	Location
NM1	1, Chung Mei Village
NM2	20, Sok Kwu Wan
RNM3	Sok Kwu Wan Sitting-out Area
NM4	2-storey village house at Ta Shui Wan

#### **Water Quality**

3.06 Three control stations (C1-C3) and three impact stations (W1-W3) were recommended in the *EM&A Manual Section 4.5*. Impact stations W1-W3 identified at the sensitive receivers (FCZ and secondary contact recreation subzone) to monitor the impacts from the construction of the submarine outfall as well as the effluent discharge from the proposed STW on water quality. Three control stations: C1, C2 & C3 were specified at locations representative of the project site in its undisturbed condition and located at upstream and downstream of the works area. Detailed and co-ordnance of marine water quality monitoring stations is described in *Table 3-4* and the graphical is shown in *Appendix D* and would be performed for EM&A programme.

Table 3-4	Location of Marine	Water Ouality	Monitoring Station
		Y WILL COMPANY	

Station	Description	<b>Co-ordnance</b>	
	Description	Easting	Northing
W1	Secondary recreation contact subzone at Mo Tat Wan	832 968	807 732
W2	Fish culture zone at Picnic Bay	832 670	807 985
W3	Fish culture zone at Picnic Bay	832 045	807 893
C1 (flood)	Control Station	833 703	808 172
C2	Control Station	831 467	807 747
C3 (ebb)	Control Station	832 220	808 862

#### 3.3 MONITORING FREQUENCY AND PERIOD

3.07 The Impact monitoring carried out in the EM&A programme is basically in accordance with the requirements in *EM&A Manual Sections* 2.7, 3.6, 4.7 and 4.8. The monitoring requirements are listed as follows:

#### Air Quality Monitoring

Parameters:	1-hour TSP and 24-hour TSP.
Frequency:	Once in every six days for 24-hour TSP and three times in every six days for 1-hour TSP.
Duration:	Throughout the construction period.

#### Noise Monitoring

Parameters:	$L_{eq(30min)}$ & $L_{eq(5min)}$ , L10 and L90.
	$L_{eq(15min)}$ & $L_{eq(5min)}$ , L10 and L90 during the construction undertaken during Restricted Hours (19:00 to 07:00 hours next of normal working day and full day of public holiday and Sunday)
Frequency:	Once per week during 0700-1900 hours on normal weekdays. Restricted Hour monitoring should depend on conditions stipulated in Construction Noise Permit.
Duration:	Throughout the construction period.

#### Marine Water Quality Monitoring

Parameters: Duplicate in-situ measurements: water depth, temperature, Dissolved Oxygen,

	pH, turbidity and salinity;
	HOKLAS-accredited laboratory analysis: Suspended Solids
Frequency:	Three days a week, at mid ebb and mid flood tides. The interval between 2 sets of monitoring will be more than 36 hours.
<u>Sampling</u> Depth	(i.) Three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m.
	(ii.) If the water depth is between 3m and 6m, two depths: 1m below water surface and 1m above sea bottom.
	(iii.) If the water depth is less than 3m, 1 sample at mid-depth is taken
Duration:	During the course of marine works

## **Post-Construction Monitoring – Marine Water**

3.08 Upon the marine works (dredging and HDD pipe installation) completion, 4 weeks of post-construction monitoring would be undertaken in accordance with the *Section 4.8 of EM&A Manual*. The requirements of post-construction monitoring such as the parameter, frequency, location and sampling depth is same as the impact monitoring.

## 3.4 MONITORING EQUIPMENT

## Air Quality Monitoring

3.09 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.

## <u>Noise Monitoring</u>

3.10 Sound level meter in compliance with the *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s-1.

## Water Quality Monitoring

- 3.11 **Dissolved Oxygen and Temperature Measuring Equipment** The instrument should be a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment should be capable of measuring as included a DO level in the range of 0 20mg L-1 and 0 200% saturation; and a temperature of 0 45 degree Celsius.
- 3.12 *pH Meter* The instrument shall consist of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It shall be readable to 0.1 pH in arrange of 0 to 14.
- 3.13 **Turbidity** (NTU) Measuring Equipment The instrument should be a portable and weatherproof turbidity measuring instrument using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0 1000 NTU.
- 3.14 *Water Sampling Equipment* A water sampler should comprise a transparent PVC cylinder, with a capacity of not less than 2 litres, which can be effectively sealed with latex cups at both ends. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.

- 3.15 *Water Depth Detector* A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. This unit can either be hand held or affixed to the bottom of the work boat.
- 3.16 *Salinity Measuring Equipment* A portable salinometer capable of measuring salinity in the range of 0 40 parts per thousand (ppt) should be provided for measuring salinity of the water at each monitoring location.
- 3.17 *Sample Containers and Storage* Water samples for SS should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).
- 3.18 *Monitoring Position Equipment* A hand-held or boat-fixed type digital Differential Global Positioning System (DGPS) with way point bearing indication and Radio Technical Commission for maritime (RTCM) Type 16 error message 'screen pop-up' facilities (for real-time auto-display of error messages and DGPS corrections from the Hong Kong Hydrographic Office), or other equipment instrument of similar accuracy, should be provided and used during marine water monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- 3.19 **Suspended Solids Analysis** Analysis of suspended solids shall be carried out in a HOKLAS or other international accredited laboratory.

## 3.5 EQUIPMENT CALIBRATION

- 3.20 Calibration of the HVS is performed upon installation in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A). The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.21 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment was checked before and after each monitoring event. In-house calibration with the High Volume Sampler (HVS) in same condition was undertaken in yearly basis.
- 3.22 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.23 The Water Quality Monitoring equipments such as Dissolved Oxygen meter, pH meter, Turbidity Measuring Instrument and Salinometer, are calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.24 All updated calibration certificates of the monitoring equipment used for the impact monitoring program in the relevant Monthly EM&A Report.

### 3.6 METEOROLOGICAL INFORMATION

3.25 The meteorological information during the construction phase is obtained from the Wong Chuk Hang Station of the Hong Kong Observatory (HKO) which near the Project site. The meteorological information in this Reporting Period is presented in Appendix F.

## 3.7 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.26 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.27 The monitoring data recorded in the equipment e.g. 1-hour TSP meter, sound level meter and



Multi-parameter Water Quality Monitoring System, are downloaded directly from the equipments at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data. For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.

#### 3.8 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.28 According to the Sok Kwu Wan Environmental Monitoring and Audit Manual, the air quality, construction noise and marine water quality were set up, namely Action and Limit levels are listed in *Tables 3-5* and *3-7* as below.

Table 3-5	Action and Limit	Levels for Air (	Quality Monitoring

Monitoring Station	Action Le	vel (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )		
Monitoring Station	1-hour	24-hour	1-hour	24-hour	
AM1	343	173	500	260	
AM2	331	175	500	260	
AM3	353	191	500	260	

#### Table 3-6Action and Limit Levels for Construction Noise

Monitoring	Action Level	Limit Level		
Location 070		0-1900 hours on normal weekdays		
NM1 NM2 RNM3 NM4	When one or more documented complaints are received	75 dB(A) of $L_{eq(30min)}$ during normal hours from 0700 to 1900 hours on normal weekdays, reduced to 70 dB(A) of $L_{eq(30min)}$ for schools and 65 dB(A) during school examination periods		

#### Table 3-7 Action and Limit Levels for Marine Water Quality Monitoring

Parameter	Performance	Impact Station		
rarameter	Criteria	W1	W2	W3
DO Concentration (Surface and Middle)	Action Level	5.39	4.64	4.71
(mg/L)	Limit Level	5.29	4.56	4.54
DO Concentration (Bottom)	Action Level	N/A	3.60	3.37
(mg/L)	Limit Level	N/A	3.06	3.18
Turbidity (Depth-Average)	Action Level	4.39	4.84	6.48
(NTU)	Limit Level	6.06	5.99	6.71
Suspended Solids (Depth-Average)	Action Level	12.41	9.24	10.79
(mg/L)	Limit Level	12.68	11.28	12.25



## 4 IMPACT MONITORING RESULTS

4.01 The environmental monitoring results will be compared against the Action and Limit Levels established based on the baseline monitoring results and statutory criteria. In case the measured data exceed the environmental quality criteria, remedial actions will be triggered according to the Event and Action Plan. In the Reporting Period, the graphical plots of the trends of monitored parameter over the past three months are presented in *Appendix E*.

#### 4.1 **RESULTS OF AIR QUALITY MONITORING**

4.02 In this Reporting Period, a total of **153** events of 1-hour TSP and **48** events of 24-hour TSP measurements were conducted at designated Location AM1, AM2 and AM3. Results of air quality monitoring at the identified locations during the Reporting Period are summarized in *Tables 4-1*.

Station	1-hour TSP (μg/m <sup>3</sup> )			24-hour TSP (μg/m <sup>3</sup> )		
Station	Max	Min	Mean	Max	Min	Mean
AM1	139	66	98	114	16	63
Record Date	13-Nov-12	18-Jan-13	51 events	10-Jan-13	22-Jan-13	16 events
AM2	132	62	95	170	19	66
Record Date	19-Nov-12	14-Jan-13	51 events	19-Dec-12	13-Dec-12	16 events
AM3	163	87	132	123	19	69
Record Date	26-Oct-12	21-Dec-12	51 events	27-Oct-12	1-Dec-12	16 events

 Table 4-1
 Summary of 1-hour and 24-hour TSP Results

4.03 1-hour and 24-hour TSP results fluctuated well below the Action Level during the Reporting Period. No NOE was issued and therefore no corrective measures are required.

#### 4.2 **RESULTS OF CONSTRUCTION NOISE MONITORING**

4.04 Summary of construction noise monitoring at the identified locations during the Reporting Period are summarized in *Table 4-2* below. In this Reporting Period, a total of 64 events of construction noise measurement were conducted while no documented construction complaint was received and all the construction noise results were below the Limit level. No NOE or corrective action was recommended for this parameter.

Station	Leq(30min) (dB(A))			
Station	Max	Min		
NM1	55.6	46.8		
Record Date	11-Dec-12	2-Jan-13		
NM2	66.2	52.5		
Record Date	29-Nov-12	13-Nov-12		
RNM3	68.4	57.0		
Record Date	2-Jan-13	21-Dec-12		
NM4	66.5	49.4		
Record Date	7-Nov-12	1-Nov-12		

 Table 4-2
 Summary of Construction Noise Monitoring Results

#### 4.3 **RESULTS OF MARINE WATER QUALITY OF MONITORING**

4.05 In this Reporting Period, **38** monitoring days have been carried out at the designated locations. One event of scheduled monitoring on 17 August was cancelled due to the inclement weather and the influence of Tropical Cyclone Warning No.3. 4.06 The statistical analysis result for the parameters of DO, turbidity and suspended solids in this reporting quarter are shown in *Tables 4-3 to 4-6*.

 Table 4-3
 Statistic of Monitoring Result for DO concentration (mg/L) (Surface & Mid-layers)

Station	W1	W2	W3	C1	C2	C3
Average	6.99	7.03	6.92	6.88	6.87	6.75
Min	5.46	5.33	5.23	4.43	5.12	4.25
Max	9.39	8.96	9.33	9.26	9.01	9.22

 Table 4-4
 Statistic of Monitoring Result for DO concentration (mg/L) (Bottom layers)

Station	W1	W2	W3	C1	C2	C3
Average	NA	6.49	6.41	6.36	6.38	6.34
Min	NA	4.07	4.00	3.73	4.57	3.58
Max	NA	8.82	8.80	8.59	8.55	8.58

 Table 4-5
 Statistic of Monitoring Result for Turbidity (NTU)

Station	W1	W2	W3	C1	C2	С3
Average	1.72	1.82	1.80	1.88	1.78	2.02
Min	0.30	0.47	0.87	0.77	0.63	0.70
Max	3.30	4.15	3.80	3.47	4.92	4.07

 Table 4-6
 Statistic of Monitoring Result for Suspended Solids (mg/L)

Station	W1	W2	W3	C1	C2	С3
Average	3.74	3.59	3.99	3.78	3.58	3.71
Min	0.50	0.50	0.67	0.50	0.50	0.50
Max	10.70	9.10	10.17	13.77	8.33	8.53

4.07 A summary of exceedances for the three parameters: dissolved oxygen (DO), turbidity and suspended solids are shown in *Table 4-7*.

Table 4-7Summary of Exceedances in Marine Water Quality

Station	D (Ave of & mid-	f Surf.	DO (A Bottom		Turb (Depth	•	S: (Depth	-	Tot Excee	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit	Action	Limit
	Mid-Ebb									
W1	0	0	0	0	0	0	0	0	0	0
W2	0	0	0	0	0	0	0	0	0	0
W3	0	0	0	0	0	0	0	0	0	0
				Mid	l-Flood					
W1	0	0	0	0	0	0	0	0	0	0
W2	0	0	0	0	0	0	0	0	0	0
W3	0	0	0	0	0	0	0	0	0	0
No of Exceedance	0	0	0	0	0	0	0	0	0	0

4.08 For marine water monitoring, no exceedance of Action/Limit levels was recorded in this Reporting Period. Therefore, no associated corrective actions were then required.

#### 4.4 ECOLOGICAL MONITORING

- 4.09 According to Clause 3.7 and Figure 4 in the Environmental Permit No. EP-281/2007/A, a total of 12 numbers *Celtis Timorensis* (uncommon species) in Chung Mei at Sok Kwu Wan, are identified to require labeling, fencing and protection. Out of these, four numbers located in the Pumping Station No.1 area are required to be transplanted in advance of pumping station construction and the transplantation proposal has been submitted to EPD previously.
- 4.10 Since the health condition of CT7 to CT10 are poor, as a contingency measure in case that CT7 to CT10 can no longer be recovered, additional 7 no. of *Celtis Timorensis* were planted adjacent to the under-monitoring *Celtis Timorensis* CT7 to CT10 on 30 April 2011. In April 2012, CT\_1A and CT\_7A were damaged by the fell broken tree trunk due to tree decayed by white ants. Therefore, only 5 no. of additional *Celtis Timorensis*, namely CT\_2A, CT\_3A, CT4A, CT\_5A and CT\_6A were inspected since May 2012. Furthermore, during tree inspection on 30 July, CT4A was disappeared after typhoon No.10 on 24 July and it was certified as dead. Eventually, 4 no. of additional *Celtis Timorensis*, namely CT\_2A, CT\_3A, CT\_6A were inspected in the remaining period.
- 4.11 Regular inspection of the transplanted tree was carried out by the landscaping sub-Contractor (Melofield Nursery and Landscape Contractor Limited) on 31 October 2012 and 15, 30 November 2012 and 15, 30 December 2012 and 15 January 2013. The copies of the inspection reports were attached in relevant Monthly EM&A Report (November 2012, December 2012 and January 2013).

### 5 WASTE MANAGEMENT

5.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

#### 5.1 **RECORDS OF WASTE QUANTITIES**

- 5.02 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical waste;
  - General refuse; and
  - Excavated soil
- 5.03 The quantities of waste for disposal in this Reporting Period are summarized in *Table 5-1* and *5-2* and the Monthly Summary Waste Flow Table is shown in *Appendix G*. Whenever possible, materials were reused on-site as far as practicable.

 Table 5-1
 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity			<b>Disposal Location</b>	
Type of waste	Nov 12	<b>Dec 12</b>	Jan 13	Disposal Location	
C&D Materials (Inert) ('000m <sup>3</sup> )	0	0	0	-	
Reused in the Contract (Inert) ('000m <sup>3</sup> )	0	0	0	-	
Reused in other Projects (Inert) ('000m <sup>3</sup> )	0	0	0	-	
Disposal as Public Fill (Inert) ('000m <sup>3</sup> )	0	0	0	-	

Tune of Wests		Quantity	Dignogal Logation	
Type of Waste	Nov 12	<b>Dec 12</b>	Jan 13	<b>Disposal Location</b>
Metal (kg)	0	0	0	-
Paper / Cardboard Packing (kg)	0	0	0	-
Plastic (kg)	0	0	0	-
Chemical Wastes (kg)	0	0	0	
General Refuses (tonne)	4.41	4.92	9.84	Outlying Islands Transfer Facilities (Sok Kwu Wan)

5.04 There was no site effluent discharged but the estimated volume of surface runoff was less than  $50m^3$  in this reporting quarter.

## 6 SITE INSPECTION

- 6.01 According to the Final Report Environmental Monitoring and Audit Manual [2095/13.3], the environmental site inspection should been formulation by ET Leader. Regular environmental site inspections had been carried out by the ET to confirm the environmental performance. In this Reporting Period, routine joint site inspections by RE, Leader and ET were carried out on 26, 30 October and 6, 13, 20, 27 November and 4, 11, 18, 27 December 2012 and 2, 8, 15 and 22 January 2013.
- 6.02 Observations for the site inspections and monthly audit within this Reporting Period are summarized in *Table 6-1*.

Date	Findings / Deficiencies	Follow-Up Status
26 October 2012	• Sediments were observed accumulated beside the sedimentation tank. Regular cleaning is required to avoid excessive accumulation.	Sediments were cleared on 30 October 2012.
30 October 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.
6 November 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.
13 November 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.
21 November 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.
27 November 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.
4 December 2012	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly	Not required for general reminders.

Table 6-1Site Observations



	construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.			
11 December 2012				
18         December           2012	• No adverse environmental impacts were observed during site inspection	Not required for general reminders.		
27 December 2012	• Dry haul roads and access roads were observed, the Contractor should apply water spraying on the dusty road more frequently to minimize fugitive dust.	Rectified on 2 January 2013		
2 January 2013	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.		
8 January 2013	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.		
15 January 2013	• No adverse environmental impacts were observed during site inspection. However, full implementation of the required environmental mitigation measures, particularly construction dust suppression measures during dusty activities under dry and wind conditions, is reminded.	Not required for general reminders.		
22 January 2013	• No adverse environmental impacts were observed during site inspection	Not required for general reminders.		

## 7 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 7.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

7.01 No environmental complaint, summons and prosecution was received in this Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 7-1*, *7-2* and *7-3*.

#### Table 7-1 Statistical Summary of Environmental Complaints

Dementing Deviced	Environmental Complaint Statistics				
Reporting Period	Frequency	Cumulative	Complaint Nature		
27 July 2010 – 25 October 2012	1 (Nov 2011)	1 (Nov 2011)	Marine water quality		
November 2012	0	1	NA		
December 2012	0	1	NA		
January 2013	0	1	NA		

### Table 7-2 Statistical Summary of Environmental Summons

Departing Devied	Environmental Summons Statistics				
Reporting Period	Frequency	Cumulative	<b>Complaint Nature</b>		
27 July 2010 – 25 October 2012	0	0	NA		
November 2012	0	0	NA		
December 2012	0	0	NA		
January 2013	0	0	NA		

#### Table 7-3 Statistical Summary of Environmental Prosecution

Depending Devied	Environmental Prosecution Statistics				
Reporting Period	Frequency	Cumulative	Complaint Nature		
27 July 2010 – 25 October 2012	0	0	NA		
November 2012	0	0	NA		
December 2012	0	0	NA		
January 2013	0	0	NA		

## 8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

8.01 The environmental mitigation measures that recommended in the Sok Kwu Wan Environmental Monitoring and Audit Manual covered the issues of dust, noise, water and waste and they are summarized as following:

### **Dust Mitigation Measure**

- 8.02 Installation of 2m high solid fences around the construction site of Pumping Station P2 is recommended. Implementation of the requirements stipulated in the Air Pollution Control (Construction Dust) Regulation and the following good site practices are recommended to control dust emission from the site:
  - (a) Stockpiles of imported material kept on site should be contained within hoardings, dampened and / or covered during dry and windy weather;
  - (b) Material stockpiled alongside trenches should be covered with tarpaulins whenever works are close to village houses;
  - (c) Water sprays should be used during the delivery and handling of cement, sands, aggregates and the like.
  - (d) Any vehicle used for moving sands, aggregates and construction waste shall have properly fitting side and tail boards. Materials should not be loaded to a level higher than the side and tail boards, and should be covered by a clean tarpaulin.

## **Noise Mitigation Measure**

- 8.03 As detailed in the EIA report, concreting work of the Pumping Station P1a and sewer alignment construction activities would likely cause adverse noise impacts on some of the noise sensitive receivers. Appropriate mitigation measures have therefore been recommended. The mitigation measures recommended in the EIA report are summarised below:
  - (a) Use of quiet equipment for the construction activities of the Pumping Stations and sewer alignment;
  - (b) Use of temporary noise barrier around the site boundary of Pumping Station P1a;
  - (c) Use of kick ripper (saw and lift) method to replace the breaker for pavement removal during sewer alignment construction;
  - (d) Restriction on the number of plant during sewer alignment construction;
  - (e) Use of noise screening structures in the form of acoustic shed or movable barrier wherever practicable and feasible in areas with sufficient clearance and headroom during the construction of sewer alignment;
  - (f) Adoption of manual working method wherever practicable and feasible in areas where the worksites of the proposed sewer alignment are located less than 20m from the residential noise sensitive receivers and less than 30m from the temple and the public library; and
  - (g) Implementation of the following good site practices:
    - Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.
    - Mobile plant, if any, should be sited as far away from NSRs as possible.
    - Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.
    - Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.
    - Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.

## Water Quality Mitigation Measure

8.04 No-dig method using Horizontal Directional Drilling (HDD) would be used for the installation of outfall pipe of about 480 m from shore to minimize the potential water quality impacts arising from the dredging works required for the submarine outfall construction. For the remaining outfall pipe of about 240m and the diffuser section, open trench dredging would still be required.

- 8.05 During the dredging works, the Contractor should be responsible for the design and implementation of the following mitigation measures.
  - Dredging should be undertaken using closed grab dredgers with a total production rate of 55m<sup>3</sup>/hr;
  - Deployment of 2-layer silt curtains with first layer enclosing the grab and the second layer at around 50, from the dredging area while dredging works are in progress;
  - all vessels should be sized such that adequate clearance (i.e. minimum clearance of 0.6m) is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash;
  - all pipe leakages should be repaired promptly and plant shall not be operated with leaking pipes;
  - excess material should be cleaned from the decks and exposed fittings of barges before the vessel is moved;
  - adequate freeboard (i.e. minimum of 200m) should be maintained on barges to ensure that decks are not washed by wave action;
  - all barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and
  - loading of barges and hoppers should be controlled to prevent splashing of dredged material to the surrounding water, and barges and hoppers should not be filled to a level which would cause the overflow of materials or sediment laden water during loading or transportation; and
  - the decks of all vessels should be kept tidy and free of oil or other substances that might be accidentally or otherwise washed overboard.

## Construction Run-off and Drainage

- 8.06 The Contractor should observe and comply with the Water Pollution Control Ordinance and the subsidiary regulations. The Contractor should follow the practices, and be responsible for the design, construction, operation and maintenance of all the mitigation measures as specified in ProPECC PN 1/94 "Construction Site Drainage". The design of the mitigation measures should be submitted by the Contractor to the Engineer for approval. These mitigation measures should include the following practices to minimise site surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge:
  - Provision of perimeter channels to intercept storm-runoff from outside the site. These should be constructed in advance of site formation works and earthworks.
  - Works programmes should be designed to minimize works areas at any one time, thus minimising exposed soil areas and reducing the potential for increased siltation and runoff.
  - Sand/silt removal facilities such as sand traps, silt traps and sediment basins should be provided to remove the sand/silt particles from run-off. These facilities should be properly and regularly maintained. These facilities shall be carefully planned to ensure that they would be installed at appropriate locations to capture all surface water generated on site.
  - Careful programming of the works to minimise soil excavation works during rainy seasons.
  - Exposed soil surface should be protected by paving or hydroseeding as soon as possible to reduce the potential of soil erosion.
  - Trench excavation should be avoided in the wet season, and if necessary, these should be excavated and backfilled in short sections.
  - Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric.

## General Construction Activities

8.07 Debris and rubbish generated on-site should be collected, handled and disposed of properly to avoid entering the nearby coastal waters and stormwater drains. All fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. Open drainage channels and culverts near the works areas should be covered to block the entrance of large debris and refuse.



### Wastewater Arising from Workforce

8.08 Portable toilets shall be provided by the Contractors, where necessary, to handle sewage from the workforce. The Contractor shall also be responsible for waste disposal and maintenance practices

#### **Sediment Contamination Mitigation Measure**

- 8.09 The basic requirements and procedures for dredged mud disposal are specified under the WBTC No. 34/2002. The management of the dredging, use and disposal of marine mud is monitored by the MFC, while the licensing of marine dumping is the responsibility of the Director of Environmental Protection (DEP).
- 8.10 The uncontaminated dredged sediment will be loaded onto barges and transported to the designated marine disposal site. Appropriate dredging methods have been incorporated into the recommended water quality mitigation measures including the use of closed-grab dredgers and silt curtains. Category L sediment would be suitable for disposal at a gazetted open sea disposal ground.
- 8.11 During transportation and disposal of the dredged marine sediments, the following measures should be taken to minimize potential impacts on water quality:
  - Bottom opening of barges should be fitted with tight fitting seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved.
  - Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP.

## **Construction Waste Mitigation Measure**

Good Site Practices and Waste Reduction Measures

- 8.12 It is not anticipated that adverse waste management related impacts would arise, provided that good site practices are strictly followed. Recommendations for good site practices for the construction waste arising include:
  - Nomination of an approved person, such as a site manager, to be responsible for the implementation of good site practices, arranging for collection and effective disposal to an appropriate facility, of all wastes generated at the site.
  - Training of site personnel in proper waste management and chemical handling procedures.
  - Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.
  - Provision of sufficient waste disposal points and regular collection for disposal.
  - Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.
  - Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.
  - Maintain records of the quantities of wastes generated, recycled and disposed.
- 8.13 In order to monitor the disposal of C&D waste at landfills and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. An Independent Environmental Checker should be responsible for auditing the results of the system.
- 8.14 Good management and control can prevent the generation of significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:

- segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal;
- to encourage collection of aluminium cans by individual collectors, separate labelled bins should be provided to segregate this waste from other general refuse generated by the work force;
- any unused chemicals or those with remaining functional capacity should be recycled;
- use of reusable non-timber formwork to reduce the amount of C&D material;
- prior to disposal of C&D waste, it is recommended that wood, steel and other metals should be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill;
- proper storage and site practices to minimise the potential for damage or contamination of construction materials; and
- plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.

## General Site Wastes

8.15 A collection area should be provided where waste can be stored prior to removal from site. An enclosed and covered area is preferred for the collection of the waste to reduce 'wind blow' of light material.

### Chemical Wastes

- 8.16 After use, chemical waste (eg. cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Any unused chemicals or those with remaining functional capacity should be recycled. Spent chemicals should be properly stored on site within suitably designed containers, and should be collected by an approved operator for disposal at the Chemical Waste Treatment Facility or other licenced facility in accordance with the Waste Disposal (Chemical Waste) (General) Regulation under the Waste Disposal Ordinance.
- 8.17 Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakages and spillage should only be undertaken with the areas appropriately equipped to control these discharges.

## Construction and Demolition Material

- 8.18 The C&D material should be separated on-site into three categories: (i) public fill, the inert portion of the C&D material (e.g. concrete and rubble), which should be re-used on-site or disposed of at a public filling area; (ii) C&D waste for re-use and/or recycling, the non-inert portion of the C&D material, (e.g. steel and other metals, wood, glass and plastic); (iii) C&D waste which cannot be re-used and/or recycled. The waste producers are responsible for its disposal at strategic landfills.
- 8.19 In order to minimise the impact resulting from collection and transportation of material for off-site disposal, it was recommended that inert material should be re-used on-site where possible. Prior to disposal of C&D material, it was also recommended that steel and other metals should be separated for re-use and/or recycling where practicable to minimise the quantity of waste to be disposed of to landfill.

## **Ecology Mitigation Measure**

## <u>Terrestrial Ecology</u>

- 8.20 The uncommon tree species should be labelled and probably fenced to avoid direct or indirect disturbance during construction. Works areas should avoid woodland habitats, in particular where these trees are located.
- 8.21 Construction and maintenance of site runoff control measures would be required at all work sites



during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.

8.22 Special attention should be paid during the breeding season of Romer's Tree Frog (March to September) to ensure their habitat landward to Pumping Station P2 site is well protected from site runoff. Barriers should be deployed completely along the landward side of the pumping station site boundary to prevent any site runoff from entering the tree frog habitat. Intactness of the barriers should be frequently inspected.

#### Intertidal and Subtidal Ecology

- 8.23 Construction and maintenance of site runoff control measures would be required at all work sites during construction. These should include barriers to direct runoff to sand/silt removal facilities (sand/silt/traps and/or sediment basins); use of silt curtains along coastline; minimisation of earthworks during rainy season (May to September); and coverage of sand/fill piles and exposed earth during storms.
- 8.24 To reduce impacts of sediment resuspension upon nearby habitats and organisms during dredging, all dredging should be done using a closed-grab dredger, and silt curtains should be deployed around the dredger during all dredging activity

### **Fisheries Mitigation Measure**

8.25 Closed grab dredger, deployment of silt curtains around the immediate dredging area and low dredging rate have been recommended in Water Quality of the EIA report in order to minimise sediment release into the water column.

### Landscape & Visual Mitigation Measure

- 8.26 Mitigation measures recommended in the EIA Report for landscape and visual impacts during the construction stage are summarised below.
  - Screening of site construction works by use of hoarding that is appropriate to its site context;
  - Retaining existing trees and minimising damage to vegetation where possible by close co-ordination and on site alignment adjusted of rising main and gravity sewer pipelines. Tree protective measures should be implemented to ensure trees identified as to be retained are satisfactorily protected during the construction phase;
  - Careful and efficient transplanting of affected trees (1 no.) to temporary or final transplant location (the proposed tree to be transported is a semi-mature *Macaranga tanarius* and is located at the proposed Pumping Station P2 location);
  - Short excavation and immediate backfilling of sections upon completion of works to reduce active site area;
  - Conservation of top-soil for reuse.
  - Night-time light source from marine fleets should be directed away from the residential units
- 8.27 Leader had been implementing the required environmental mitigation measures according to the Sok Kwu Wan Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by Leader in this Reporting Month are summarized in *Table 8-1*.

Table 8-1	<b>Environmental Mitigation Measures</b>
	Linvin omnentar mingation miedabares

Issues	Environmental Mitigation Measures
Water	• Drainage channels were provided to convey run-off into the treatment facilities;
Quality	and
-	Drainage systems were regularly and adequately maintained.
Air Quality	• Cover all excavated or stockpile of dusty material by impervious sheeting or
	sprayed with water to maintain the entire surface wet;
	• Public roads around the site entrance/exit had been kept clean and free from dust;
	and
	Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	<ul> <li>Good site practices to limit noise emissions at the sources;</li> </ul>
	<ul> <li>Use of quite plant and working methods;</li> </ul>
	• Use of site hoarding or other mass materials as noise barrier to screen noise at
	ground level of NSRs; and
	To minimize plant number use at the worksite.
Waste and	• Excavated material should be reused on site as far as possible to minimize off-site
Chemical	disposal. Scrap metals or abandoned equipment should be recycled if possible;
Management	• Waste arising should be kept to a minimum and be handled, transported and
genera	disposed of in a suitable manner,
	• The Contractor should adopt a trip ticket system for the disposal of C&D
	materials to any designed public filling facility and/or landfill; and
	• Chemical waste shall be handled in accordance with the Code of Practice on the
	Packaging, Handling and Storage of Chemical Wastes.
General	The site was generally kept tidy and clean.

## 9 CONCLUSIONS AND RECOMMENTATIONS

#### 9.1 CONCLUSIONS

- 9.01 This is the 10<sup>th</sup> Quarterly EM&A Summary Report for Sok Kwu Wan Portion Area under the Project covering the construction period from 26 October 2012 to 25 January 2013.
- 9.02 No 1-hour and 24-hour TSP results were found to be triggered the Action or Limit Level in this Reporting Period.
- 9.03 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in this Reporting Period. No NOE or the associated corrective actions were therefore issued.
- 9.04 The monitoring result demonstrated no exceedance of Action or Limit Level of marine water quality monitoring in this Reporting Period.
- 9.05 No notification of summons or successful prosecution was received in this Reporting Period.
- 9.06 **14** events of site inspection were carried out by ET in this Reporting Period and no non-compliance was observed during the inspection. In general, all the observation has been rectified during the next week site inspection. The environmental performance of the Project was therefore considered as satisfactory.
- 9.07 No site inspection was undertaken by external parties i.e. Environmental Protection Department (EPD) or Agriculture, Fisheries and Conservation Department (AFCD) within the Reporting Period.

#### 9.2 **RECOMMENDATIONS**


- 9.08 During dry season, special attention should be paid to the dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road. Nevertheless, mitigation measures implemented for control the surface runoff including wheel wash facilities, covering of the loose soil surface or stockpile with tarpaulin sheet, etc., should fully implement.
- 9.09 Muddy water and other water quality pollutants via site surface water runoff into the sea body within Fish Culture Zone (FCZ) at Picnic Bay and the secondary recreation contact subzone at Mo Tat Wan is the key issue of the Project. Mitigation measures for water quality should be properly maintained to prevent any muddy or sandy runoff from the loose soil surface overflow on the site boundary.



## Appendix A

## Site Layout Plan – Sok Kwu Wan Portion Area







## Appendix B

## **Organization Structure and Contact Details of Relevant Parties**

## Contact Details of Key Personnel

Organization	<b>Project Role</b>	Name of Key Staff	Tel No.	Fax No.		
DSD	Employer	Ms. Jacky C.M. Wong	2159-3413	2833-9162		
SCJV	Engineer's Representative	Mr. Ian Jones	2982 0240	2982 4129		
SCJV	Resident Engineer	Mr. Alfred Cheung	2982 0240	2982 4129		
Scott Wilson	Independent Environmental Checker	Mr. Rodney Ip	2410 3750	2428 9922		
Leader	Director	Mr. Wilfred So	2982 1750	2982 1163		
Leader	Project Manager	Mr. Vincent Chan	2982 1750	2982 1163		
Leader	Construction Manager	Mr. K. Y. So	2982 1750	2982 1163		
Leader	Assistant Construction Manager	Mr. Ron Hung	2982 1750	2982 1163		
Leader	Environmental Officer	Mr. K. Y. So	2982 8652	2982 8650		
Leader	Environmental Supervisor	Mr. Chan Chi Kau	2982 8652	2982 8650		
Leader	Sub-Agent	Mr. Burgess Yip	2982 1750	2982 1163		
Leader	Senior Safety Officer	Mr. Edwin Leung	2982 1750	2982 1163		
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079		
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079		
AUES	Team Supervisor	Mr. Ben Tam	2959 6059	2959 6079		

Legend:

DSD (Employer) – Drainage Services Department

CDM (Engineer) – Scott Wilson CDM Joint Venture

Leader (Main Contractor) – Leader Civil Engineering Corporation Limited

Scott Wilson (IEC) – Scott Wilson Limited

AUES (ET) – Action-United Environmental Services & Consulting



## Appendix C

## **Master and Three Months Rolling Construction Programs**

	Activ ity	Description	Origina	l Percent Early r Complete Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	2012 2013 OCT NOV DEC JAN FEB AI
		Date	Juluto		, mon	otart	T III ON	Tiour			OCT NOV DEC JAN FEB AI
			c	100	05/05/10 A	T	05/05/10 A	1	Γ	KD0125	
											4
	KD0020			100	17/05/10 A		17/05/10 A			KD0125, PRE0020, PRE0040, PRE0050,	
										SKW0250, SKW0588, SKW0651, SKW0881,	
										YSW0020, YSW0050, YSW0075, YSW0180,	
	KD0030	Section W1 - Slope Works in Portion A & C	-	100	14/10/11 A		14/10/11 A		YSW0100 YSW0110 YSW0140	KD0125 KD0130	
		· ·	0								+
	KD0060		0		-						
	KD0070	Section W5 - P.S. No. 1 in Portion D	C	+	10/02/12 A		10/02/12 A		SKW0741	KD0125	
Status         Service / Labora, for gala         Service / Labora, f	KD0080	Section W6 - Sewer & PS No2 in Ptn. E & F	C	0 100	10/02/12 A		10/02/12 A		SKW0971	KD0125	] i
Description         Control         Number         N	KD0115		C	0 0				-		KD0125	
Control         Control <t< td=""><td>KD0130</td><td>Completion of Maintenance Period of W1</td><td>1</td><td>1 0 31/10/12</td><td>31/10/12 *</td><td>13/10/12</td><td>13/10/12 *</td><td>-18d</td><td></td><td></td><td></td></t<>	KD0130	Completion of Maintenance Period of W1	1	1 0 31/10/12	31/10/12 *	13/10/12	13/10/12 *	-18d			
mark	Preliminary	(Civil)					1	I			
	PRE0020		60	0 100 17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A	1	KD0020		
	PRE0040	Erection of Engineer's Site Accommodation at YSW	60		15/07/10 A	17/05/10 A	15/07/10 A		KD0020		
	PRE0050	Taking over the Secondary Engineer's Site Accomm	75	5 100 17/05/10 A	30/07/10 A	17/05/10 A	30/07/10 A		KD0020		
	PRE0060	Application of Consent from Marine Department	60	0 100 17/05/10 A	15/07/10 A	17/05/10 A	15/07/10 A		KD0020		
Partin         Parint         Parint         Parint<	PRE0090	Working Group Meeting for Outfall Construction								SKW1151	
Pertail Langue d'ANCIT à SUNTY	PRE0100					-				SKW1491,SKW1501	
Control         Second			90	0 100 17/05/10 A	14/08/10 A	17/05/10 A	14/08/10 A		KD0020		
Event         Image: mail biolity # Joseph Park         Image: mail											ii i
Normal         Normal<											
LANCE       Novad Basier to RA       2       00       NBMA       NBMA<		<u> </u>			00/00/10 4	17/05/10 4	00/00/10 4	1	1/20000		
Ext       Non-ord Puncturisin-       100       100       100/000				+							
Lotate lensing     Non-line fissing						-	-				
Image: market         Image: m											
Execute         Introduct	Hydraulic Des	ign									
Laboration       Total part of the factor of t	E&M0040	Submission	21	1 100 15/07/10 A	04/08/10 A	15/07/10 A	04/08/10 A		E&M0010, E&M0020	E&M0050, E&M0101, E&M0240, E&M0260,	
Event form is regime         1	E&M0050	Vetting and Comment by ER	14	4 100 05/08/10 A	18/08/10 A	05/08/10 A	18/08/10 A		E&M0040	E&M0060	
Law provide Submitted A Argonogia         O         Outor         Outor         Outor         Outor           Exponent Submitted A Argonogia         O         Outor         Outo	E&M0060	Revision and Resubmission	97	7 100 19/08/10 A	10/11/10 A	19/08/10 A	10/11/10 A		E&M0050	E&M0430	
EMADE         Solution         Openant         No         No         Solution         Solution <td></td> <td></td> <td>7</td> <td>7 100 24/11/10 A</td> <td>30/11/10 A</td> <td>24/11/10 A</td> <td>30/11/10 A</td> <td></td> <td>E&amp;M0060</td> <td>E&amp;M0295</td> <td></td>			7	7 100 24/11/10 A	30/11/10 A	24/11/10 A	30/11/10 A		E&M0060	E&M0295	
Link         Virg at Control V			1					1	1	-	
PAR/00       Product as Plandwellow       16       100       200/14       A00114       Monte						-					
EAUTOR       Sources of Psychol       00       00       000 00 100 00       000 00 00 00       000 00 00       000 00 00       000 00       000 00 00       000 00				+	_						
Executive         View part demonstree for item         00					_						
February        February       Feb			_			_					
Extention         Agenation         Bit (0)         Description         Bit (0)	E&M0103		60		30/11/11 A	01/02/11 A	30/11/11 A		E&M0102	E&M0110, E&M0120, E&M0130, E&M0140,	
Exercise         Ageoretic on Parage         33         100         200911 A	E&M0110	Approval on Coarse Screens	30	+	25/05/11 A	25/05/11 A	25/05/11 A		E&M0103	E&M0390	
Ex0030       Approval on Fundamentale Mares       30       100       200111	E&M0120	Approval on Fine Screens	30	0 100 12/09/11 A	12/09/11 A	12/09/11 A	12/09/11 A		E&M0103	E&M0400, E&M3060	
EXM09         Approval on Skurnenbo Mines         00         100         200/11         200/11         200/11         200/11         200/11         200/11         100/11         100/11         100/11         100/11         100/11         100/11         100/11         100/11         100/11         100/11         100/11         200/11										E&M0410, E&M3070	
EAMING       Agends       100       0000001A       000001A       00001A						-	<u> </u>				
Image:         Image:<				100 10 10							
EAM/19/L         Agroval on Yahes, Pos & Fitting         90         65         191/11/1 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td></td>						-					
EAMOUND         Approval on Penetodies         33         100         15/11/1				100				163d			
EAM0300         Approval on Instrumentation         00         2100/11 A         000/12 A         2100/12 A				**			<u> </u>	1000			
EAMO270         Approval on MCC & LVSB         30         95         1911/11 A         01/01/12         1911/11 A         00/07/12         1146         EAMO200         EAMO200         Approval on BS Equipment         SEquipment         30         75         3011/11 A         00/07/12         1140         EAMO201         EAMO200         EAMO2			_							-	
E&M0220       Approval on FS Equipment       30       81       3011/11 A       2911/12       3011/11 A       100213       870       EAM0230       EAM0230<			30			-		-114d			
Lexadors       Approval       FS Explored       30       81       01/11/1       201/12       97/11       10/11 <th10 11<="" th="">       10/11       10/11</th10>	E&M0220	Approval on BS Equipment	30	0 75 30/11/11 A	13/11/12	30/11/11 A	03/02/13	82d	E&M0103, E&M0280	E&M0490, E&M3150	
Drawings Submission & Approval         Image: Submission & Approval         <	E&M0230	Approval on FS Equipment	30	0 81 30/11/11 A	23/11/12	30/11/11 A	18/02/13	87d	E&M0103, E&M0290	E&M0295, E&M0320, E&M0500, E&M3160	
E&M0240       Sub. Plant GA Drawings       45       66       04/08/10.A       14/11/2       04/08/10.A       20/03/13       12/01       EAM0250, EAM0220, EAM020, EAM0220, EAM0220, EAM0220, EAM0220, EAM020, EAM0220, EAM0220,			-								
E&M0250         Sub. Builder's Works Requirements Drawings         15         85         04/08/10         27/11/12         04/08/10         23/03/13         118d         EAM0250, EAM0290           E&M0250         Sub. Mechanical Installation Drawings         60         70         27/08/10         A         27/11/12         04/08/10         23/03/13         128d         EAM0240         EAM0250, EAM0290         EAM0250         EAM0250, EAM0290         EAM0250         EAM0250, EAM0290         EAM0250         EAM0250, EAM0290         EAM0250         EAM0250         EAM0250, EAM		*									
E&M0280       Sub. Mechanical Installation Drawings       60       70       27/09/10 A       17/11/12       27/09/10 A       20/09/13       123       E&M0240       E&M0250       E       E       F <td></td> <td>-</td> <td></td> <td>00 00 000</td> <td></td> <td>_</td> <td>-</td> <td></td> <td></td> <td></td> <td></td>		-		00 00 000		_	-				
E&M0270       Sub. Electrical Installation Drawings       60       75       27/09/10 A       1/11/12       27/09/10 A       2/10/13       82d       EAM0240, EAM0250, EAM0280       1/11       1/11       2/109/10 A											
E&M0280       Sub. BS Installation Drawings       120       95       27/09/10       05/11/12       27/09/10       27/01/13       820       ExM0220       EAM0220       E				10							
E&M0290       Sub. FS Installation Drawings       120       85       13/11/10       17/11/12       13/11/10       13/02/13       87/d       E&M0290       EAM0290		·				-					
Statutory Submission         Statutory Submission         Statutate       05/05/10       Early bar         Statutate       06/10/15       Progress bar         Critical bar       Summary bar       Progress point       Contract No. DC/2009/13         Run date       09/11/12       Progress point       Construction of Sew age Treatment Works at YSW & SKW         Page number 1A       Vertical point       Summary point       Construction of Sew age Treatment Works at YSW & SKW         Summary point       Summary point       Summary point       Marked on 31 October 2012)       Marked on 31 October 2012)		•									
Start date       05/05/10       Early bar         Finish date       06/10/15       Progress bar         Chat date       31/10/12       Revision 0       RH       VC         Summary bar       Contract No. DC/2009/13       Contract No. DC/2009/13       Image: Contract No. DC/2						1		L		1 · · · ·	
Finish date       06/10/15       Progress bar       31/10/12       Revision 0       RH       VC         Data date       31/10/12       Summary bar       Contract No. DC/2009/13       Image: Contrac		/05/10 Early bar									Date Revision Checked Approved
Jata date       31/10/12       Summary bar         Run date       09/11/12       Progress point         Page number 1A       Construction of Sew age Treatment Works at YSW & SKW         Critical point       Summary point	Finish date 06	/10/15 Progress bar					Le				
Page number 1A Critection of Sew age Treatment Works at YSW & SKW Critection of Sew age Treatment Works at YSW & SKW 3. (Marked on 31 October 2012)		Summary bar									
3-month Bolling Programme (Nov 2012 - Jan 2013)	Page number 1A					Cons	struction	n of S	ewage Treatment V	Vorks at YSW & SKW	
	×	ems, Inc. V Summary point									
									•	-	

Activity		Original	Percent Early	Farly	Late	Late	Total -								
Activ ity ID	Description	Duratior	Percent Early Complete Start	Early Finish	Late Start	Late Finish	Total Predecessors	Successors	ОСТ	2012 NOV		DEC	JAN	2013 FEB	AI
E&M0295	Preparation of Submission to HEC	39	100 01/11/11 A	30/11/11 A	01/11/11 A	30/11/11 A	E&M0080, E&M0230, E&M0430	E&M0300		1		_			
E&M0300 E&M0305	Application & Approval from HEC Provision of Cables to the STWs	150		08/12/12	01/11/11 A 16/04/13	15/04/13 12/10/13	128d E&M0295 128d E&M0300	E&M0305 E&M0680	- 11	1					
E&M0303	Form 314 Submission to FSD	14	•	06/06/13	08/08/13	21/08/13	257d E&M0230	E&M0325, E&M0670		1					
E&M0325	Submission to WSD	14	100 01/11/11 A	29/02/12 A	01/11/11 A	29/02/12 A	E&M0320	E&M0670, E&M0680		<u> </u>	-	)			
E&M0350	Form 501 Submission to FSD (PS1 & PS2)	28	0 28/11/12	26/12/12	14/11/12	11/12/12	-15d E&M2016	E&M11800, E&M2180	LI	C					
Yung Shue	Wan								11						
Preliminary				Lauran											
YSW0020 YSW00201	Approval of Environmental Team Change Baseline Monitoring Location (Air&Noise)	16 59	100 17/05/10 A 100 02/06/10 A	01/06/10 A 30/07/10 A	17/05/10 A 02/06/10 A	01/06/10 A 30/07/10 A	KD0020 YSW0020	YSW00201, YSW0030, YSW00351, YSW0040 YSW0030							
YSW0030	Baseline monitoring (Air & Noise)	23		22/08/10 A		22/08/10 A	YSW0020, YSW00201	YSW0035	1 !!						
YSW0035	Baseline Monitoring Report Submission (A & N)	16	100 23/08/10 A	07/09/10 A	23/08/10 A	07/09/10 A	YSW0030	YSW0120, YSW01545, YSW0500, YSW0610,							
YSW00351	Submission & Approval for Monitoring Method (W)	58	100 02/06/10 A	29/07/10 A	02/06/10 A	29/07/10 A	YSW0020	YSW0040	I						
YSW0040	Baseline monitoring (Water)	155		31/12/10 A	30/07/10 A	31/12/10 A	YSW0020, YSW00351	YSW0350							
YSW0050	Erect Hoarding and Fencing Slope Works in Portion A & C	60	100 19/05/10 A	17/07/10 A	19/05/10 A	17/07/10 A	KD0020	YSW0155	11						
YSW0075	Mobilization	30	100 17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A	KD0020	YSW0080, YSW0100	- !!						
YSW0080	Site Clearance	30		15/07/10 A	16/06/10 A	15/07/10 A	YSW0075	YSW0085, YSW0090, YSW0120							
YSW0085	Initial Survey	14	100 02/07/10 A	15/07/10 A	02/07/10 A	15/07/10 A	YSW0080	YSW0120	] !!						
YSW0090	Verify the Rock Boulder required Stablization Wk	249		21/03/11 A	16/07/10 A	21/03/11 A	YSW0080	YSW0100, YSW0110							
YSW0100 YSW0110	Removal of Rock Boulder Stablizing work for rock boulder	257		03/06/11 A 19/08/11 A	20/09/10 A 16/07/11 A	03/06/11 A 19/08/11 A	YSW0075, YSW0090 YSW0090	KD0030 KD0030	!!						
YSW0120	Cut the slope to design profile	2	100 16/07/11 A 100 24/09/10 A		24/09/10 A	25/09/10 A	YSW0090 YSW0035, YSW0080, YSW0085	YSW0131, YSW0155, YSW0170	- ::						
YSW0131	Mobilization of Plant and Material of Soil Nails	14	100 12/09/10 A	25/09/10 A	12/09/10 A	25/09/10 A	YSW0120	YSW0132							
YSW0132	Erect Scaffold and Working Platform	2	100 26/09/10 A	27/09/10 A	26/09/10 A	27/09/10 A	YSW0131	YSW0133							
YSW0133	Setting out and Verify Locations of Soil Nails	45	100 28/09/10 A	11/11/10 A	28/09/10 A	11/11/10 A	YSW0132	YSW0134							
YSW0134	Drilling and Soil Nails Installation	43	100 19/10/10 A	30/11/10 A		30/11/10 A	YSW0133	YSW0135	- 11	l i					
YSW0135 YSW0136	Construction of Nail Heads Mesh Installation on Cut Slope	12	100 01/12/10 A 100 13/12/10 A	12/12/10 A 15/12/10 A	01/12/10 A 13/12/10 A	12/12/10 A 15/12/10 A	YSW0134 YSW0135	YSW0136 YSW01361							
YSW01361	Verify alignment of access & channels on slope	118	100 13/12/10 A 100 16/12/10 A	12/04/11 A	16/12/10 A	12/04/11 A	YSW0136	YSW0140	- !!	1					
YSW0140	Construct U-channels & Step Channel on Cut Slope	182		11/10/11 A	13/04/11 A	11/10/11 A	YSW01361	KD0030							
YSW0153	Removal of Ex U-Channel where clash with B. Wall	151	100 10/05/11 A	07/10/11 A	10/05/11 A	07/10/11 A	YSW01545	YSW01750							
YSW01545	Temporary Diversion of Drainage	244		09/05/11 A	08/09/10 A	09/05/11 A	YSW0035	YSW0153							
YSW0155	RC Barrier Wall Bay 1-13 (below Ground Level)	256		08/06/11 A	26/09/10 A	08/06/11 A	YSW0050, YSW0120	KD0030, YSW0170, YSW0175	- !!						
YSW0170 YSW0175	RC Barrier Wall Bay 1-13 (above Ground Level) Construct U-channels and Catchpits (Phase 1)	125	100 09/06/11 A 100 09/06/11 A	11/10/11 A 23/08/11 A	09/06/11 A 09/06/11 A	11/10/11 A 23/08/11 A	YSW0120, YSW0155 YSW0155	KD0030, YSW01750 KD0030							
YSW01750	Construction of subsoil drain (phase 1)	120		08/02/12 A	12/10/11 A	08/02/12 A	YSW0153, YSW0170	YSW01755	14 L1	- <u></u>	· - <mark>·</mark>				
YSW01755	Construct subsoil drain (phase 2)	60	0 08/07/12 A	29/12/12	08/07/12 A	12/10/12	-78d YSW01750	KD0130			· - •				
YSW01800	RC Barrier Wall Bay 14 (below & above Ground)	30	60 03/09/12 A	11/11/12	03/09/12 A	13/09/12	-59d YSW0760	YSW01805, YSW01810		│					
YSW01805	Hydroseeding	14	0 12/11/12	25/11/12	1		-44d YSW01800	KD0130							
YSW01810	Construct U-channels and Catchpits (Phase 2) SW STW & Submarine Outfall	30	0 12/11/12	11/12/12	14/09/12	13/10/12	-59d YSW01800	KD0130							
Civil & Struct									-						
YSW0412	Mobilization	30	100 17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A	KD0020	YSW0422							
YSW0422	Site Clearance	30	100 17/05/10 A	15/06/10 A	17/05/10 A	15/06/10 A	KD0020, YSW0412	YSW0432, YSW0500, YSW0610, YSW0650	]						
YSW0432	Initial Survey	14	100 02/06/10 A	15/06/10 A	02/06/10 A	15/06/10 A	YSW0422	YSW0510							
YSW STW															
YSW0500 YSW0510	ELS & Excavation for Inlet Pumping Station Sub-structure construction (Inlet Pumping Stn)	105	100 08/09/10 A 100 22/12/10 A	21/12/10 A 29/04/11 A	08/09/10 A 22/12/10 A	21/12/10 A 29/04/11 A	YSW0035, YSW0422 YSW0432, YSW0500	YSW0510 YSW0520	-						
YSW0520	Backfill & Remove ELS (Inlet Pumping Stn)	40	100 30/04/11 A	08/06/11 A			YSW0510	YSW05701	1						
YSW0530	ELS & Excavation for Equalization Tank	159	100 01/01/11 A	08/06/11 A	01/01/11 A	08/06/11 A	YSW0660	YSW0540, YSW05701	]						
YSW0540	Sub-structure construction (Equalization Tank)	112	100 09/06/11 A	28/09/11 A	1	28/09/11 A	YSW0530	YSW0550, YSW05901						,	
YSW0550	Backfilling & Remove ELS (Equalization Tank)	20	100 29/09/11 A	18/10/11 A	29/09/11 A	18/10/11 A	YSW0540	YSW05901	4						
YSW05701 YSW05711	ELS & Excavation for Grit Chambers Construct sub-structure for Grit Chambers	28		06/07/11 A 20/10/11 A	09/06/11 A 07/07/11 A	06/07/11 A 20/10/11 A	YSW0520, YSW0530	YSW05711, YSW05731	4						
YSW05711 YSW05721	Backfill & Remove ELS for Grit Chambers	106	100 07/07/11 A 100 21/10/11 A	01/11/11 A	21/10/11 A	20/10/11 A 01/11/11 A	YSW05701 YSW05711	YSW05721, YSW05911 YSW05911	1						
YSW05731	ELS & Excavation for Grease Separators (GS)	34	100 07/07/11 A	09/08/11 A	07/07/11 A	09/08/11 A	YSW05701	YSW05741	1						
YSW05741	Construct sub-structure for Grease Separators	52	100 10/08/11 A	30/09/11 A	10/08/11 A	-	YSW05731	YSW05751							
YSW05751	Install Dia.400 Puddles in Grease Separators	27	100 01/10/11 A	27/10/11 A	01/10/11 A	27/10/11 A	YSW05741	YSW05752	4						
YSW05752	Construct sub-structure for GS (above puddles)	48	100 28/10/11 A	14/12/11 A			YSW05751	YSW05761	4						
YSW05761 YSW0580	Backfill & remove ELS for Grease Separators Excavate to Formation for Deodorizer Room	10	100 15/12/11 A 100 25/12/11 A	24/12/11 A 03/01/12 A	15/12/11 A 25/12/11 A	24/12/11 A 03/01/12 A	YSW05752 YSW05761	YSW0580, YSW05921 YSW05801, YSW05922	-						
YSW05801	Excavate to Formation - Grid J-N/5-7	40	100 04/01/12 A	12/02/12 A	04/01/12 A	12/02/12 A	YSW0580	YSW05802, YSW05923							<u> </u>
YSW05802	Excavate to formation - Grid GA-H/5-7	10		22/02/12 A			YSW05801	YSW05924	1						
										••					
Start date05/05/10Early barFinish date06/10/15Progress bar31/10/12Revision 0												on Checked RH	Approved VC		
Data date 3	1/10/12 Critical bar						Contract No. DC/20								
	9/11/12 A Progress point				Con	struction	of Sewage Treatment								
Page number 2 c Primavera Sys	tems, Inc. 🔽 Summary point						olling Programme (Nov			(Marked o	n 31 October 201	2)			
	Start milestone point				<b>J</b>										

Start date	05/05/10		Early bar
Finish date	06/10/15		Progress bar
Data date	31/10/12		Critical bar Summary bar
Run date	09/11/12		Progress point
Page number	₹	Critical point	
c Primavera	₹	Summary point	
		9	Start miles tone p

				Forly																
Activ ity ID	Description	Duration	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors		ост		2012 NOV	D	EC	J	201 JAN	3 FEB	AI
YSW05901	G/F to 1/F Construction Grid GA-K/1-5	90		29/09/11 A	27/12/11 A	29/09/11 A	27/12/11 A		YSW0540, YSW0550	YSW06001										
YSW05911	G/F to 1/F Construction Grid N-S/1-5	80		21/10/11 A	08/01/12 A	21/10/11 A	08/01/12 A		YSW05711, YSW05721	YSW06011, YSW06035										
YSW05921 YSW05922	G/F to 1/F Construction Grid K-N/1-5 G/F to 1/F Construction for Deodorizer Room	45 80		25/12/11 A 04/01/12 A	07/02/12 A 23/03/12 A	25/12/11 A 04/01/12 A	07/02/12 A 23/03/12 A		YSW05761 YSW0580	YSW06021 YSW06022										
YSW05923	G/F to 1/F Construction for Grid J-N/5-7	60		13/02/12 A	12/04/12 A	13/02/12 A	12/04/12 A		YSW05801	YSW06022	_									
YSW05924	G/F to 1/F Construction for Grid GA-H/5-7	60		28/05/12 A	16/07/12 A	28/05/12 A	16/07/12 A		YSW05802, YSW06023	YSW06034										
YSW06001	1/F to Roof Constuction for Grid GA-K/1-5	87	100	28/12/11 A	23/03/12 A	28/12/11 A	23/03/12 A		YSW05901	YSW0800										
YSW06011	1/F to Roof Constuction for Grid N-S/1-5	75		09/01/12 A	23/03/12 A	09/01/12 A	23/03/12 A		YSW05911	YSW0800										
YSW06021 YSW06022	1/F to Roof Constuction for Grid K-N/1-5	44 60		08/02/12 A	22/03/12 A	08/02/12 A	22/03/12 A 22/05/12 A		YSW05921	YSW07201	_									
YSW06022	1/F to Roof Constuction for Deodorizer Room 1/F to Roof Constuction for Grid J-N/5-7	45		24/03/12 A 13/04/12 A	22/05/12 A 27/05/12 A	24/03/12 A 13/04/12 A	27/05/12 A		YSW05922 YSW05923	YSW0800 YSW05924	_									
YSW06034	1/F to Roof Construction for Grid GA-H/5-7	45		27/07/12 A	13/08/12 A	27/07/12 A	13/08/12 A		YSW05924	YSW0800										
YSW06035	Construct buffle walls in Grease Separators	118		18/04/12 A	16/07/12 A	18/04/12 A	16/07/12 A		YSW05911	YSW07204										
YSW07201	Water tightness test for Inlet Pumping Station	60	100	23/03/12 A	21/05/12 A	23/03/12 A	21/05/12 A		YSW06021	YSW07202, YSW0800										
YSW07202	Water tightness test for Equalization Tanks	42	100	22/05/12 A	02/07/12 A	22/05/12 A	02/07/12 A		YSW07201	YSW07203, YSW0800										
YSW07203	Water tightness test for Grit Chambers	42		17/09/12 A	29/09/12 A	17/09/12 A	29/09/12 A		YSW07202	YSW07204, YSW0800	_									
YSW07204 YSW07205	Water tightness test for Grease Separators Water tightness test for water channels	42	100	03/10/12 A 31/10/12	31/10/12 A 20/11/12	03/10/12 A 18/01/13	31/10/12 A 07/02/13	70d	YSW06035, YSW07203 YSW07204	YSW07205, YSW0800 YSW0800										
YSW0800	ABWF installation	271	45	03/07/12 A	28/03/13	03/07/12 A	24/01/13		YSW06001, YSW06011, YSW06022,	E&M0530, E&M0540, E&M0550, E&M0560,										
YSW STW -					20/00/10	00/0//12/1	2.001/10	000		Lanooo, Lanoo IV, Lanoov, Lanoov,										
	Excavate to formation	10	100	08/09/10 A	17/09/10 A	08/09/10 A	17/09/10 A		YSW0035, YSW0422	YSW0620										
YSW0620	Base slab construction	248	100	18/09/10 A	23/05/11 A	18/09/10 A	23/05/11 A		YSW0610	YSW0630										
YSW0630	G/F to 1/F construction	205	100	24/05/11 A	14/12/11 A	24/05/11 A	14/12/11 A		YSW0620	YSW0640										
YSW0640	1/F to Roof Construction	64		15/12/11 A	16/02/12 A	15/12/11 A	16/02/12 A		YSW0630	YSW0810										
YSW0810	ABWF installation GL F - H & DN Tanks	80 100 28/12/11 A 16/03/12 A 28/12/11 A 16/03/12 A YSW0640 E&M0610, E&M0620, E&M0630, E&M0640																		
	ELS & Excavation for DN Tanks	37	100	08/09/10 A	14/10/10 A	08/09/10 A	14/10/10 A		YSW0035, YSW0422	YSW0660										
YSW0660	Sub-struction construction (DN Tanks)	78		15/10/10 A	31/12/10 A	15/10/10 A	31/12/10 A		YSW0650	YSW0530, YSW0670										
YSW0670	Backfill & Remove ELS (DN Tanks)	70		01/01/11 A	11/03/11 A	01/01/11 A	11/03/11 A		YSW0660	YSW0680										
YSW0680	Base slab construction (SD1, SD2 & MBR4)	17	100	12/03/11 A	28/03/11 A	12/03/11 A	28/03/11 A		YSW0670	YSW0690										
YSW0690	Construct Superstructure SD1, SD2 & MBR4	82		29/03/11 A	18/06/11 A	29/03/11 A	18/06/11 A		YSW0680	YSW0705, YSW0820										
YSW06901	Construct Superstructure of DN Tanks	28		15/05/12 A	11/06/12 A	15/05/12 A	11/06/12 A		YSW0735	YSW0830										
YSW0705 YSW0710	Water test for MBR 4, SD 1&2	14 20		01/10/12 A	04/11/12 05/10/12 A	01/10/12 A	03/12/12	29d	YSW0690 YSW0705	E&M0510, E&M0630, E&M0640, YSW0710 YSW0820										
YSW0820	Apply protective paint for MBR 4, SD 1&2 ABWF installation	34	100	24/09/12 A 31/10/12	03/10/12 A	24/09/12 A 31/10/12	05/10/12 A 03/12/12	0	YSW0705 YSW0690, YSW0710	E&M0510, E&M0630, E&M0640	╶╢┻┛╴╴	<u> </u>			<b>—</b> —					
YSW0830	Water test for DN Tanks	28	0	31/10/12	27/11/12	12/07/13	08/08/13	254d	YSW06901	YSW0850			ļ							
YSW0850	Apply protecitve paint for DN Tanks	6	0	28/11/12	03/12/12	09/08/13	14/08/13	254d	YSW0830	E&M0610										
YSW STW -	GL A - F			•	•	•							!							
	Completion of HDD	0		21/01/12 A		21/01/12 A			YSW03601, YSW03605	YSW0732										
YSW0732	Excavate for MBR 2 & 3	20		21/01/12 A					YSW0730	YSW0733	_		!							
YSW0733 YSW0735	Construct basement of MBR 2 & 3 Construct superstructure of MBR 2	20		10/02/12 A 01/03/12 A	29/02/12 A 14/05/12 A	10/02/12 A 01/03/12 A	29/02/12 A 14/05/12 A		YSW0732 YSW0733	YSW0735, YSW0740 YSW06901, YSW0736, YSW08302	_		- 1							
YSW0736	Construct superstructure of MBR 3	100		15/05/12 A	14/05/12 A	15/05/12 A	14/05/12 A		YSW0735	YSW08302	_		!							
YSW0740	ELS & excavate for Outfall Shaft	75		01/03/12 A	14/05/12 A	01/03/12 A	14/05/12 A		YSW0733	YSW0750			i							
YSW0750	Construct basement of Outfall Shaft	19		15/05/12 A	02/06/12 A	15/05/12 A	02/06/12 A		YSW0740	YSW07501										
YSW07501	Connect additional flange to HDPE pipe (VO 042)	5	100	03/06/12 A	07/06/12 A	03/06/12 A	07/06/12 A		YSW0750	YSW07502			i							
YSW07502	Construct sub-structure of Outfall Shaft	16		08/06/12 A	23/06/12 A	08/06/12 A	23/06/12 A		YSW07501	YSW0760										
YSW0760	Backfill & remove ELS (outfall shaft)	8	100	24/06/12 A	01/07/12 A	24/06/12 A	01/07/12 A		YSW07502	YSW01800, YSW07601, YSW07603, YSW1470, YSW16601, YSW16606			, i							
YSW07601	Construct superstructure for Outfall Shaft	80	100	03/07/12 A	31/07/12 A	03/07/12 A	31/07/12 A		YSW0760	YSW08301										
YSW07603	ELS & excavate for FSH Water Supply Tank	21		03/07/12 A 01/06/12 A	25/06/12 A	03/07/12 A 01/06/12 A	25/06/12 A		YSW0760	YSW07604	++		h il							
YSW07604	Construct substructure for FSH Water Supply Tank	23		26/06/12 A	19/07/12 A	26/06/12 A	19/07/12 A		YSW07603	YSW07605	1									
YSW07605	Backfill & remove ELS for FSH Water Supply Tank	21	100	20/07/12 A	31/07/12 A	20/07/12 A	31/07/12 A		YSW07604	YSW07607			i							
YSW07607	Construct basement of MBR 1 & Workshop	28		01/08/12 A	24/08/12 A	01/08/12 A	24/08/12 A		YSW07605	YSW07608										
YSW07608	Construct superstructure for FSH Water Supply Tk	28		25/08/12 A	30/09/12 A	25/08/12 A	30/09/12 A		YSW07607	YSW07609, YSW08304			LL !							
YSW07609	Construct superstructure for MBR 1	28		25/08/12 A	30/09/12 A	25/08/12 A	30/09/12 A		YSW07608	YSW07610, YSW08303	┥ <sub>┛</sub> ┻									
YSW07610 YSW08301	Construct Workshop, FSSH Pump Rm, PW Pump Rm Water tightness test for Outfall Shaft	28 42	100	03/10/12 A 31/10/12	31/10/12 A 11/12/12	03/10/12 A 20/09/12	31/10/12 A 31/10/12	-41d	YSW07609 YSW07601	YSW0840 YSW08305	╶╴╴╴		╎└┼┼┟╋							
YSW08302	Water tightness test for Obtrait Orbit	49	100	03/07/12 A	05/10/12 A	03/07/12 A	05/10/12 A	, iu	YSW0735, YSW0736	YSW08305			]]							
YSW08303	Water tightness test for MBR 1	14	0	31/10/12	13/11/12	28/11/12	11/12/12	28d	YSW07609	YSW08305	╪╼╬╴		╞╞┨╉	- <u>    </u>   - 						
YSW08304	Water tightness test for FSH Water Supply Tank	32	0	31/10/12	01/12/12	31/10/12	01/12/12	0	YSW07608	YSW08305	1		Ц		<b>—</b>					
YSW08305	Apply protective paint	82	0	21/11/12	10/02/13	11/10/12	31/12/12		YSW08301, YSW08302, YSW08303,	E&M0520, E&M0590, E&M0605, YSW0870										
YSW0870	ABWF installation	30	0	11/02/13	12/03/13	07/05/13	05/06/13	85d	YSW08305	E&M0630, E&M0640, E&M0650			- <b>  </b>							
Fire Hose Re	el / Sprinkler Pump Rm	Rm																		
	05/10 Early bar						_		<u> </u>							Date		Revision		Approved
													VC							
	11/12 Summary bar Progress point					•			ontract No. DC/2009						-					
Page number 3A	Critical point								ewage Treatment Wo					(Marked on 31 Oc	tober 2012)					
c Primavera Syste	ems, Inc. Start milestone point					3-1	nonth R	oning	g Programme (Nov 2	012 - Jan 2013)										├
																	I			<u> </u>

Start date	05/05/10		Early bar
Finish date	06/10/15		Progress b
Data date	31/10/12		Critical bar Summary b
Run date	09/11/12		Progress
Page number	ЗA	▼	Critical poi
c Primavera S	]	Summary p	
			Start milest

	Activ ity ID	Description	Original Duratior	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors						2012 NOV		
	YSW0840	ELS & excavate to formation (+0 mPD approx.)	30	0	31/10/12	29/11/12	26/12/12	24/01/13	56d	YSW07610	YSW0860			ост	₀└╻┏╸		NOV		
111	YSW0860	Sub-structure construction	30	0	30/11/12	29/12/12	25/01/13	23/02/13	56d	YSW0840	YSW0880	1			- i I				
	YSW0880	Backfill & remove ELS	30	0	30/12/12	28/01/13	24/02/13	25/03/13	56d	YSW0860	YSW0890	1			- 11				
	Emergency S	Storage Tank			•				•		•				_!				
	YSW1470	ELS & excavate to formation (+3.5mPD Approx.)	30	100	17/09/12 A	02/10/12 A	17/09/12 A	02/10/12 A		YSW0760	YSW1480	]∎,							
	YSW1480	Sub-structure construction	40	100	03/10/12 A	16/10/12 A	03/10/12 A	16/10/12 A		YSW1470	YSW1490			■	- I				
	YSW1490	Backfill & extract sheetpile	30	100		19/10/12 A	17/10/12 A	19/10/12 A		YSW1480	YSW1500		I						
	YSW1500	Superstructure construction upto +10.5mPD	40	75		09/11/12	20/10/12 A	17/02/13	100d	YSW1490	YSW1530, YSW1536				1	1	<b>_</b>		
	YSW1530	Underground pipeline works	40	0		19/12/12	18/02/13	29/03/13	100d	YSW1500	E&M0690, YSW1680				- !	[	<b>&gt;</b>	+	
	YSW1536	Water tightness test	40	0	10/11/12	19/12/12	26/06/13	04/08/13	228d	YSW1500	YSW1538					Ľ	<b>&gt;</b>		
		Cable Draw Pits & Ducting		1	•	1	1	-		1					i				
	YSW16601	Construct 6m deep sewer YFMH5-YFMH6 (Grid Q-X)	60	-	31/10/12	29/12/12	16/10/12	14/12/12	-15d		YSW16602			L		1			
	YSW16602	Connect 6m deep sewer to existing manhole FM1	45		30/12/12	12/02/13	15/12/12	28/01/13	-15d	YSW16601	YSW16603	1 1							
	YSW16603	Construct UU & pipes along sea side (Grid Q-X)	60	0		13/04/13	29/01/13	29/03/13	-15d	YSW16602	YSW16604, YSW16703				- 1				
	YSW16606	Construct UU & pipes along hill side (Grid D-Q)	60	40		05/12/12	10/10/12 A	16/04/13	132d	YSW0760	YSW16607					1			
	YSW16607	Construct UU & pipes along hill side ( Grid Q-X)	60		20/08/12 A	16/01/13	20/08/12 A	28/05/13	132d	YSW16606	YSW16608				- + -			+	
	YSW16608	Construct UU & pipes along hill side (Grid XA-D)	60	0	17/01/13	17/03/13	29/05/13	27/07/13	132d	YSW16607	YSW1690				_!			<u> </u>	
	Submarine Out			1	I	I	I	T		1									
	YSW0180	Coordination of HEC	53	100		08/07/10 A	17/05/10 A	08/07/10 A		KD0020	YSW0350	-			- i -				
	YSW0200	Submission and Approval of Ecologist	60	100		15/07/10 A	17/05/10 A	15/07/10 A		KD0020	YSW0210	-			- !				
	YSW0210 YSW0220	Ecology Survey Submission and Approval of In. Hydro Survey	211 103	100		11/02/11 A 27/08/10 A	16/07/10 A 17/05/10 A	11/02/11 A 27/08/10 A		YSW0200 KD0020	YSW0350	-			- 11				
	YSW0220 YSW0230		103	100			28/08/10 A	27/08/10 A 31/01/11 A			YSW0230	-			- 1				
		Hydrogrophical Survey (YSW)	319	100		31/01/11 A	17/05/10 A	31/03/11 A		YSW0220	YSW0350							<u>-</u> ·	
	YSW0240 YSW02401	Material Submission, Approval of HDPE pipe Clarify Coordinate of Point Y (Reply of RFI 010)	83	100 100		31/03/11 A 18/09/10 A	28/06/10 A	18/09/10 A		KD 0020 KD 0020	YSW0360 YSW0250	1			- i				
	YSW0250	Submit and Approval of Method Statement for HDD	188	100		25/03/11 A	19/09/10 A	25/03/11 A		YSW02401	YSW0260, YSW0270, YSW0340	1			<u> </u>				
	YSW0250	Submission of HDD Method Statement to HEC	100	100		08/04/11 A	26/03/11 A	08/04/11 A		YSW0250	YSW0340				- 11				
	YSW0270	Additional G.I. Boreholes (YSW)	123	100		19/01/11 A	19/09/10 A	19/01/11 A		YSW0250	YSW0280, YSW0290	1			i i				
	YSW0280	Submission of propose alignment	44	100		04/03/11 A	20/01/11 A	04/03/11 A		YSW0270	YSW0310, YSW0340				- + -			+	
	YSW0290	Submission of Marine Notice	69		20/01/11 A	29/03/11 A	20/01/11 A	29/03/11 A		YSW0270	YSW0350	1			- 11				
	YSW0310	Construction of Entry Pit and Preparation Work	27	100		31/03/11 A	05/03/11 A	31/03/11 A		YSW0280	YSW0320	1			- I				
111	YSW0320	Prepare of HDD Drill Rig Set-up (YSW)	28		01/04/11 A	28/04/11 A	01/04/11 A	28/04/11 A		YSW0310	YSW0330, YSW0350	1							
	YSW0330	Establishment of HDD plant & equipment	6	100	09/04/11 A	14/04/11 A	09/04/11 A	14/04/11 A		YSW0320	YSW0340	1			- i I				
	YSW0340	Setting up at drillhole location	14	100	15/04/11 A	28/04/11 A	15/04/11 A	28/04/11 A	İ	YSW0250, YSW0260, YSW0280,	YSW0350				- <u>-</u> -			1	
	YSW0350	Drill pilot hole and reaming hole - NS400 - 530m	229	100	29/04/11 A	13/12/11 A	29/04/11 A	13/12/11 A		YSW0040, YSW0180, YSW0210,	YSW0360	1			- 11				
	YSW0360	Installation of NS400 HDPE 530m	17	100	14/12/11 A	30/12/11 A	14/12/11 A	30/12/11 A		YSW0240, YSW0350	SKW1181, YSW03601, YSW03620, YSW0370	1			- i -				
	YSW03601	Demobilization of HDD plant & equipment	7	100	31/12/11 A	06/01/12 A	31/12/11 A	06/01/12 A		YSW0360	YSW03605, YSW03641, YSW0730	]			- + -			t ·	
	YSW03605	Remove Entry pit of HDD	14	100	07/01/12 A	20/01/12 A	07/01/12 A	20/01/12 A		YSW03601	YSW0730				_ i _			L	
	YSW03620	Removal of Receiving Pit	14		31/12/11 A		31/12/11 A	13/01/12 A		YSW0360	YSW0365				- I				
		Prepare backfilling material under VO 046A	120	100	07/01/12 A	<u>.</u>	07/01/12 A	05/05/12 A		YSW03601	YSW0365				- + -			1 T L	
	YSW0365	Set up of Silt Curtain as per EP	30	0		05/01/13	02/07/13	31/07/13	207d	SKW1431, YSW03620, YSW03641	YSW0370	[			- T	·		T - U-	┍╼╚
	YSW0370	Dredging of Marine Deposit for Diffuser (YSW)	14	0		19/01/13	01/08/13	14/08/13	207d	YSW0360, YSW0365	YSW0380				<u> </u>				
	YSW0380	Diffuser Construction (YSW)	60	0	19/01/13	20/03/13	15/08/13	13/10/13	207d	YSW0370	E&M0690, YSW0400							'	<u> </u>
		(SW STW	1 107							L	1				i.				
	E&M0360	Delivery of MBR Memb. Mod. (MBR Tk 4)	137		24/02/11 A		24/02/11 A	21/06/11 A		E&M0160	E&M0510	└			- + -				
	E&M0370	Delivery of MBR Membrane Modules - 2nd Shipment	150		24/02/11 A	17/10/11 A	24/02/11 A	17/10/11 A		E&M0160	E&M0520	╄			- 4 4			<b>-</b> !	L _
	E&M0380 E&M0390	Delivery of Grit Removal Equipment Delivery of Coarse Screens	180 162	100		29/12/11 A 12/01/12 A	10/10/11 A 06/09/11 A	29/12/11 A 12/01/12 A		E&M0150 E&M0110	E&M0530 E&M0540	1			_ I I			1	
			162	100								-						1	
	E&M0400 E&M0410	Delivery of Fine Screens Delivery of Pumps	180	100 100	•	30/11/11 A 05/09/11 A	12/09/11 A 23/06/11 A	30/11/11 A 05/09/11 A		E&M0120 E&M0130	E&M0550 E&M0560	+			- i i			+	+ -
	E&M0410	Delivery of Submersible Mixers	162		26/02/11 A	17/11/11 A	26/02/11 A	17/11/11 A		E&M0140	E&M0570	1			<u> </u>			1	
	E&M0440	Delivery of Sludge Dewatering Equipment	180		01/09/11 A	28/01/13	01/09/11 A	03/03/13	34d	E&M0170	E&M0580				1				
	E&M0450	Delivery of Valves, Pipes & Fittings	180		30/08/11 A	22/11/12	30/08/11 A	03/05/13		E&M0180	E&M0590, E&M0605							+	F -
	E&M0460	Delivery of Penstocks	180	100	•	24/12/11 A	12/08/11 A	24/12/11 A	1000	E&M0190	E&M0600						r	· /	+ -
	E&M0470	Delivery of Instruments	180		03/11/11 A	21/06/11 A	03/11/11 A	21/06/11 A		E&M0200	E&M0610				- 1 1			+	
	E&M0480	Delivery of MCC LVSB	177		01/11/12	27/04/13	11/07/12	03/01/13	-114d	E&M0210	E&M0620				_ I   J				
	E&M0490	Delivery of BS Equipment	180	32	11/12/11 A	15/03/13	11/12/11 A	05/06/13	82d	E&M0220	E&M0630								<u> </u>
	E&M0500	Delivery FS Equipment	180	25		07/04/13	11/12/11 A	03/07/13	87d	E&M0230	E&M0330, E&M0640							Ļ	<u> </u>
	E&M0510	Install Membrane Modules in MBR Tank no. 4	90		03/11/12 A	22/02/13	03/11/12 A	22/02/13	0	E&M0360, YSW0705, YSW0820	KD0115	1			ւլ			<u> </u>	<b></b>
	E&M0520	Install Membrane Modules in MBR Tank No. 1 to 3	130	0	04/02/13	13/06/13	25/12/12	03/05/13	-41d	E&M0370, YSW08305	E&M0590, E&M0690							1	
	E&M0530	Install Grit Removal Equipment	60	100	01/06/12 A	30/09/12 A	01/06/12 A	30/09/12 A		E&M0380, E&M0540, YSW0800	E&M0590, E&M0660	]						<u> </u>	_
	E&M0540	Install Coarse Screens	75	90	23/04/12 A	05/04/13	23/04/12 A	19/03/13	-17d	E&M0390, YSW0800	E&M0530, E&M0550, E&M0570, E&M0590,								
											E&M0660				-+				
	E&M0550	Install Fine Screens	60	80	01/06/12 A	17/04/13	01/06/12 A	03/05/13	17d	E&M0400, E&M0540, YSW0800	E&M0590, E&M0660								-
Sta	rt date 05/	/05/10 Early bar																	
		10/15 Progress bar						L	eader	Civil Engineering C	orp. Ltd.								
		10/12 Critical bar								ontract No. DC/2009	-								
Rur	n date 09/	11/12 Progress point					•												

 Data date
 31/10/12
 Critical bar


 Run date
 09/11/12
 Summary bar

 Page number
 4A
 Critical point

 c
 Primavera Systems, Inc.
 Summary point

Contract No. DC/2009/13 Construction of Sewage Treatment Works at YSW & SKW 3-month Rolling Programme (Nov 2012 - Jan 2013)

(Marked on 31 October 2012)



Activ ity	Description	Original	Percent Early	Early	Late Late	Tota	Drodeccoore	<u>Current</u>						
ID -	Description	Duration	Percent Early Complete Start	Early Finish	Late Late Start Finis			Successors	ост	2012 NOV		DEC	JAN	FEB AI
E&M0560 E&M0580	Install Pumps Install Sludge Dewatering Equipment	90 280	40 23/04/12 A 20 29/05/12 A	21/05/13 07/11/13	23/04/12 A 19/03/13 29/05/12 A 13/10/13		d E&M0410, YSW0800 d E&M0440, YSW0800	E&M0570, E&M0590, E&M0660 E&M0690			+ + -			
E&M0600	Install Penstocks (Batch 1, GL H - T)	180		30/05/13	23/04/12 A 13/10/13			E&M0690						
E&M0605	Install Penstocks (Batch 2, GL A - F)	120	0 11/02/13	10/06/13	16/06/13 13/10/13	3 125	d E&M0450, YSW08305	E&M0690						
Sok Kwu Wa	in		•			-	•	·						
Preliminary		- I - 14		Lauran			-							
SKW0250 SKW0260	Approval of Environmental Team Baseline monitoring (Air & Noise)	16	100 17/05/10 A 100 02/06/10 A	01/06/10 A	17/05/10 A 01/06/10 02/06/10 A 15/06/10		KD0020 SKW0250	SKW0260 SKW0242, SKW0265, SKW0592, SKW0681,	_					
SKW0265	Baseline Monitoring Submission (A & N)	14		15/06/10 A 08/07/10 A	16/06/10 A 08/07/10		SKW0250 SKW0260	SKW0242, SKW0265, SKW0592, SKW0681, SKW0242, SKW0592, SKW0681, SKW0921,	-					
	potpath Diversion in Portion G			1										
Civil & Geotec					-									
SKW0240	Site Clearance	21		06/06/10 A	17/05/10 A 06/06/10			SKW0241	_					
SKW0241 SKW0242	Initial Survey Retaining Wall Bay 0-10 (Incl. VO. 001A)	177	100 07/06/10 A 100 30/06/10 A	15/06/10 A 23/12/10 A	07/06/10 A 15/06/10 30/06/10 A 23/12/10		SKW0240 SKW0241, SKW0260, SKW0265	SKW0242 SKW0461	-					
SKW0461	Utilities Laying and Diversion	70	100 24/12/10 A	03/03/11 A	24/12/10 A 03/03/11		SKW0242	SKW0471						
SKW0471	Concreting for Pavement	7	100 04/03/11 A	10/03/11 A	04/03/11 A 10/03/11	А	SKW0461	SKW0481						
SKW0481	Footpath Diversion - Stage 1	14	100	24/03/11 A	11/03/11 A 24/03/11		SKW0471	KD0050, SKW04811, SKW0491	_					
SKW04811 SKW04821	Excavate for FP transition at CH0-35 &CH130-141 Construction of Drainage outfall near bay 10	37	100 25/03/11 A 100 01/05/11 A	30/04/11 A 03/05/11 A	25/03/11 A 30/04/11 01/05/11 A 03/05/11		SKW0481 SKW04811	SKW04821 SKW04831	_					
SKW04821	Cable diversion by HEC	26			04/05/11 A 29/05/11		SKW04811	SKW04831	-					
SKW04841	Diversion of Ducting and Drawpit by PCCW	12		31/05/11 A	20/05/11 A 31/05/11		SKW04831	SKW04851						
SKW04851	Soil backfilling behind FP retaining wall	14	100 01/06/11 A	14/06/11 A	01/06/11 A 14/06/11	А	SKW04841	SKW04861						
SKW04861	Concreting for footpath pavement	7	100 15/06/11 A	21/06/11 A	15/06/11 A 21/06/11		SKW04851	SKW04871	_					
SKW04871 SKW04881	Relocation of Temp Safety Fence at SKW STW A-G Disposal of excavation material at A-G SKW STW	57		17/08/11 A 02/01/12 A	22/06/11 A 17/08/11 18/08/11 A 02/01/12		SKW04861 SKW04871	SKW04881 SKW04885	-					
SKW04885	Footpath Diversion - Stage 2	7	100 03/01/12 A		03/01/12 A 09/01/12		SKW04881	SKW1261	-					
Section W4 - SI	ope Works in Portions H & I	1		1	<u> </u>									
Geotechnical	Works													
SKW0588	Construct scaffolding access	30		4	15/06/10 A 14/07/10		KD0020	SKW0590	_					
SKW0590 SKW0591	Site Clearance for Slope Initial Survey for Slope	28		22/10/10 A 18/10/10 A	15/07/10 A 22/10/10 21/09/10 A 18/10/10		SKW0588 SKW0590	SKW0591 SKW0592	-					
SKW0592	Temporary Rockfall fence at ex. Footpath	43		12/10/10 A	31/08/10 A 12/10/10		SKW0260, SKW0265, SKW0591	SKW05931	-					
SKW05931	Construction of Haul Road (To +30mPD)	50	100 03/09/10 A	22/10/10 A	03/09/10 A 22/10/10	A	SKW0592	SKW05932						
SKW05932	Construction of Haul Road (To +42.5mPD)	68		29/12/10 A	23/10/10 A 29/12/10		SKW05931	SKW059322						
SKW059321	Removal of Boulders (IBG 1 - 119, SI No. 11B) Add. Site Invest. Works (VO. No. 9,12 &16)	121		03/03/11 A 03/07/11 A	03/11/10 A 03/03/11 11/01/11 A 03/07/11		00405000	SKW059411	_					
SKW059322 SKW059323	Revised Profile at West Slope (+56 to +42.5mPD)	1/4	100 11/01/11 A 100 17/03/11 A	17/03/11 A	17/03/11 A 17/03/11		SKW05932	SKW059341 SKW059324	_					
SKW059324	Construction of Haul Road (+42.5 to +56mPD)	12	100 18/03/11 A	29/03/11 A	18/03/11 A 29/03/11		SKW059323	SKW059325	-					
SKW059325	Removal of Boulders (IBG 120-139, SI No. 11C)	17	100 30/03/11 A	15/04/11 A	30/03/11 A 15/04/11	А	SKW059324	SKW05933						
SKW05933	West Slope Cutting (+56mPD to +42.5mPD)	2	100 16/04/11 A 100 18/04/11 A		16/04/11 A 17/04/11		SKW059325	SKW059331	_					
SKW059331 SKW05934	Removal of Boulders (IBG 140-189, SI No. 11D) West Slope Cutting (+42.5mPD to +35mPD)	45		01/06/11 A 03/07/11 A	18/04/11 A 01/06/11 02/06/11 A 03/07/11		SKW05933 SKW059331	SKW05934 SKW059341	-					
SKW059341	Revised Profile at West Slope (+20 to +4.8mPD)	1	100 04/07/11 A	04/07/11 A	04/07/11 A 04/07/11		SKW059322, SKW05934	SKW05935	-					
SKW05935	West Slope Cutting (+35mPD to +27.5mPD)	83	100 08/07/11 A	28/09/11 A	08/07/11 A 28/09/11	А	SKW059341	SKW05936						
SKW05936	West Slope Cutting (+27.5mPD to +20mPD)	61		1	29/09/11 A 28/11/11		SKW05935	SKW05937						
SKW05937 SKW05938	West Slope Cutting (+20mPD to +12.5mPD) West Slope Cutting (+12.5mPD to +4.8mPD)	39		06/01/12 A 27/03/12 A	29/11/11 A 06/01/12 07/01/12 A 27/03/12		SKW05936 SKW05937	SKW05938 KD0060, SKW1261, SKW1311, SKW1371	-					
SKW05941	Slope Stormwater Drainage	300		25/05/12 A	28/03/12 A 25/05/12		KD0060	SKW05942	-					
SKW059411	East Slope Cutting (+50mPD to +42.5mPD)	72		14/05/11 A	04/03/11 A 14/05/11		SKW059321	SKW059412			t t -			
SKW059412	East Slope Cutting (+42.5mPD to +35mPD)	82		04/08/11 A	15/05/11 A 04/08/11		SKW059411	SKW059413	4					
SKW059413	East Slope Cutting (+35mPD to +27.5mPD)	55		28/09/11 A	05/08/11 A 28/09/11		SKW059412	SKW059414	4					
SKW059414 SKW059415	East Slope Cutting (+27.5mPD to +20mPD) East Slope Cutting (+20mPD to +12.5mPD)	61	100 29/09/11 A 100 29/11/11 A	28/11/11 A 06/01/12 A	29/09/11 A 28/11/11 29/11/11 A 06/01/12		SKW059413 SKW059414	SKW059415 SKW059416	-					
SKW059416	East Slope Cutting (+12.5mPD to +4.8mPD)	81	100 07/01/12 A	27/03/12 A	07/01/12 A 27/03/12		SKW059415	KD0060, SKW1311, SKW1371			+ + -			
SKW05942	Slope Miscellaneous Works	61	100 26/05/12 A	31/07/12 A	26/05/12 A 31/07/12	2 A	SKW05941	SKW05943, SKW0595						
SKW05943	Buttress & surface Protection (SI No. 31)	60	100 03/07/12 A	31/07/12 A	03/07/12 A 31/07/12		SKW05942	SKW05944	4					
SKW05944 SKW05945	Slope Treatment (SI. No. 36) Rock Slope Treatment (SI. No. 68)	60 60	100 03/07/12 A 100 01/08/12 A	31/07/12 A 30/09/12 A	03/07/12 A 31/07/12 01/08/12 A 30/09/12		SKW05943 SKW05944	SKW05945 SKW05946	-					
SKW05945	Rock Slope Treatment (SI. No. 98)	60	80 10/09/12 A	11/11/12	10/09/12 A 08/02/13			SKW05946 SKW05947			+ + -			
SKW05947	Rock Slope Treatment (SI. No. 115)	60	0 31/10/12	29/12/12	26/01/13 26/03/13		'd SKW05946	KD0135						
SKW05948	Soil Nailing Works (VO. No. 52)	300		29/12/12	10/02/12 A 05/05/14			SKW05963						
SKW05963	Determine Alignment & Foundation Design of RFB	120		08/06/12 A	10/02/13 A 08/06/12		SKW05948	SKW059631, SKW05964, SKW05965	4					┕ <b>╾</b>
SKW059631 SKW05964	GEO Approval of Foundation Design Fabrication & Shipping of RFB Material	70	100	31/07/12 A 05/12/12	09/06/12 A 31/07/12 09/06/12 A 14/04/15		SKW05963 d SKW05963	SKW05968 SKW05972			<u>+                                 </u>			
				1	1		1	1				_	_	
	/05/10 Early bar /10/15 Progress bar					leade	r Civil Engineering	Corp. 1 td				Date 31/10/12	Revision Revision 0	Checked Approved RH VC
Data date 31	/10/12 Critical bar						Contract No. DC/200							
Run date 09 Page number 5A	/11/12 A Progress point				Construct			Vorks at YSW & SKW						
c Primavera Syst							g Programme (Nov			(Marked on 31	October 20	012)		
							`	,						

Start date	05/05/10		Early bar
Finish date	06/10/15		Progress bai
Data date	31/10/12		Critical bar Summary bai
Run date	09/11/12		Progress poi
Page numbe	r 5A	▼	Critical point
c Primavera	Systems, Inc.	▽	Summary poi
		<b>?</b>	Start miles ton

Activ ity ID	Description	Original Duratior	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors	ост	2012 NOV		DEC	JAN	2013 FEB AI
SKW05965	Site clearance & Formation of access	62	100	) 09/06/12 A	31/07/12 A	<u>!</u>	31/07/12 A		SKW05963	SKW05967					- OAN-	
SKW05967	Plant mobilization	14	C	) 31/10/12	13/11/12	07/03/14	20/03/14		SKW05965	SKW05968						
SKW05968 Section W5 - P.	Construction of anchors & pull out test S. No. 1 in Portion D	180	C	) 14/11/12	12/05/13	21/03/14	16/09/14	492d	SKW059631, SKW05967	SKW05969		! <b></b>				
Civil & Geotec																
SKW0651	Site Clearance	7	100	) 17/05/10 A	23/05/10 A	17/05/10 A	23/05/10 A		KD0020	SKW0652						
SKW0652	Initial Survey	7	100	) 24/05/10 A	30/05/10 A	24/05/10 A	30/05/10 A		SKW0651	SKW0661, SKW0681						
SKW0661	Transplantation for uncommon vegatation	30		) 31/05/10 A	29/06/10 A	31/05/10 A	29/06/10 A		SKW0652	SKW0681						
SKW0681 SKW0691	Excavate to lower the working platform to +3mPD ELS to +2.2mPD	49		) 30/06/10 A	17/08/10 A 26/09/10 A	30/06/10 A 18/08/10 A	17/08/10 A 26/09/10 A		SKW0260, SKW0265, SKW0652, SKW0681	SKW0691 SKW0721	-					
SKW0721	Excavate to formation	270	100	_	13/06/11 A	17/09/10 A	13/06/11 A		SKW0681	SKW0721 SKW0741						
Structural Wor		210	100							GIWOTH						
SKW0741	RC Works for Structure	240	100	) 14/06/11 A	08/02/12 A	14/06/11 A	08/02/12 A		SKW0721	KD0070, SKW0841						
SKW0841	ABWF works	60	100	) 09/02/12 A	08/04/12 A	09/02/12 A	08/04/12 A		SKW0741	E&M1101, E&M1102, E&M1103, E&M1104,						
E&MWorks (P																
Submission E&M1001	& Delivery Submission of Pumps	198	100	) 17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A	1	KD0020	E&M1011	-					
E&M1001	Submission of Gen-Set	198		) 17/05/10 A	24/02/11 A	17/05/10 A			100020	E&M1012	-					
E&M1003	Submission of DeO System	198	100	-	11/07/11 A	17/05/10 A	11/07/11 A			E&M1013	-					
E&M1004	Submission of LV SB & MCC	180	100	) 17/05/10 A	09/01/12 A	17/05/10 A	09/01/12 A			E&M1014						
E&M1005	Submission of Instrumentation	243	100	-	12/03/12 A	17/05/10 A	12/03/12 A			E&M1015	+					
E&M1006	Submission of FS System	243	100		30/09/12 A		30/09/12 A			E&M1016	- <u> </u>					
E&M1007 E&M1011	Submission of BS System Delivery of Pumps	243 150		7 17/05/10 A ) 24/02/11 A	07/11/12 21/07/11 A	17/05/10 A 24/02/11 A	02/05/13	177d	E&M1001	E&M1017 E&M1101	-					
E&M1011	Delivery of Gen-Set	150		) 24/02/11 A	23/09/11 A	24/02/11 A	23/09/11 A		E&M1001	E&M1102	-					
E&M1013	Delivery of DeO System	150		) 11/07/11 A	28/10/11 A	<u>.</u>	28/10/11 A		E&M1003	E&M1103	-					
E&M1014	Delivery of LV SB & MCC	150	100	) 01/06/12 A	31/07/12 A	01/06/12 A	31/07/12 A		E&M1004	E&M1104						
E&M1015	Delivery of Instrumentation	90		01/11/11 A	03/11/11 A		03/11/11 A		E&M1005	E&M1105						
E&M1016 E&M1017	Delivery of FS Equipment	107 107		) 01/12/11 A	21/11/12	01/12/11 A 15/11/11 A	17/06/13		E&M1006	E&M1106 E&M1107						
Installation,	Delivery of BS Equipment	107	60	) 15/11/11 A	19/12/12	15/11/11 A	14/00/13	1770	E&M1007	Edwillor			+			
E&M1101	Install Pumps	55	80	) 02/10/12 A	10/11/12	02/10/12 A	31/07/13	263d	E&M1011,SKW0841	E&M1110,E&M1140	-					
E&M1102	Install Gen Set	55		5 02/10/12 A	13/11/12	02/10/12 A	31/07/13		E&M1012,SKW0841	E&M1110,E&M1140			• +		·	I
E&M1103	Install DeO System	55	C	) 31/10/12	24/12/12	06/06/13	31/07/13	219d	E&M1013, SKW0841	E&M1110, E&M1140	╡ ┞┽╊	1 				П
E&M1104	Install LV SB & MCC	55	C	) 31/10/12	24/12/12	06/06/13	31/07/13		E&M1014, SKW0841	E&M1140	<u> </u>	l J	1			
E&M1105 E&M1106	Install Instrumentation	55	0	) 31/10/12	24/12/12	06/06/13	31/07/13		E&M1015, SKW0841 E&M1016, SKW0841	E&M1140 E&M1130, E&M1140			- +		]	
E&M1107	Install FS Equipment Install BS Equipment	55		0 02/10/12 A 5 02/10/12 A	04/01/13 04/02/13	02/10/12 A 02/10/12 A	31/07/13 31/07/13		E&M1017, SKW0841	E&M1110, E&M1140		<u> </u>				
E&M1110	Install Valves, Pipes & Fittings	46		05/02/13	22/03/13	30/08/13	15/10/13		E&M1101, E&M1102, E&M1103, E&M110		-				I	
Section W6 - Se	wer and PS No.2 in Portions E&H			- <u> </u>		<b>-</b>										
Civil & Geotec	-															
SKW0881	Site Clearance	7		) 17/05/10 A	23/05/10 A				KD0020	SKW0891	_					
SKW0891 SKW0892	Plant mobilization Initial Survey	30		) 17/05/10 A ) 24/05/10 A	23/05/10 A 22/06/10 A	17/05/10 A 24/05/10 A	23/05/10 A 22/06/10 A		SKW0881 SKW0891	SKW0892 SKW0901	-					
SKW0901	Tree Transplantation	90		) 23/06/10 A	20/09/10 A		20/09/10 A		SKW0892	SKW0921	-					
SKW0921	Cut Slope & U-Channel	14		) 21/09/10 A	04/10/10 A	21/09/10 A	04/10/10 A		SKW0260, SKW0265, SKW0901	SKW0931, SKW0951	-					
SKW0931	Hoarding & Fencing	14	100	) 05/10/10 A	18/10/10 A	05/10/10 A	18/10/10 A		SKW0921	SKW0950, SKW0951						
SKW0950	Removal of Rock Boulders before ELS	66	100		23/12/10 A	19/10/10 A	23/12/10 A		SKW0931	SKW0951						
SKW0951	ELS & Excavate to formation	169	100	) 24/12/10 A	10/06/11 A	24/12/10 A	10/06/11 A		SKW0921,SKW0931,SKW0950	SKW0971	-					
SKW0961 SKW1491	Mass Conc. Retaining Wall LCS (ChA0+45 to 1+75) VO.7	90	100	) 13/11/12 ) 24/03/12 A	11/02/13 21/06/12 A	12/11/12 24/03/12 A	09/02/13 21/06/12 A	-2d	SKW1081 PRE0100,SKW1021	KD0155 SKW15111	-					
SKW1431	Twin DN150 DI Rising Main (ChA1+75 - ChA5+79)	180	80		05/12/12	22/06/12 A	17/01/13	43d	SKW1491	SKW1531						
SKW1531	Extent village sewers S163.1 & S164.1	34	C	) 06/12/12	08/01/13	18/01/13	20/02/13		SKW15111	SKW1581	1 1		d	-		
SKW1581	Construct Manhole no. S163 & S164	34	C	) 09/01/13	11/02/13	21/02/13	26/03/13	43d	SKW1531	KD0135,SKW15112						
Structural Wor				Lauren	1 404554		Linication			1	<b>_</b>					
SKW0971	Structural Works (Phase 1)	245 42		) 11/06/11 A	10/02/12 A	11/06/11 A	10/02/12 A		SKW0951	KD0080, SKW1021	-					
SKW1021 SKW1061	Structural Works (Phase 2) ABWF Works	42 90	100	-	23/03/12 A 21/06/12 A	11/02/12 A 24/03/12 A	23/03/12 A 21/06/12 A		SKW0971 SKW1021	SKW1061, SKW1081, SKW1491 E&M2101, E&M2102, E&M2103, E&M2104,	-					
SKW1081	375mm U-channel/catchpits/outfall	30		5 22/06/12 A	13/11/12	22/06/12 A	11/11/12	-2d	SKW1021,SKW1061	KD0155, SKW0961						
E&MWorks (P	S2)				•	•	•	•		<u> </u>						
Submission										1						
E&M2001	Submission of Pumps	198		) 17/05/10 A	24/02/11 A	17/05/10 A	24/02/11 A		KD0020	E&M2011	4					
E&M2002	Submission of Gen-Set	198		) 17/05/10 A	24/02/11 A		24/02/11 A			E&M2012	-					
E&M2003	Submission of DeO System	198	100	) 17/05/10 A	11/07/11 A	17/05/10 A	11/07/11 A			E&M2013	<u> </u>	11				
Finish date 06/ Data date 31/							struction	C of S	Civil Engineering ( ontract No. DC/2009 ewage Treatment W J Programme (Nov 2	9/13 orks at YSW & SKW		(Marked on 3	31 Octobe	r 2012)	Revision Revision 0	Checked Approved RH VC
S i mavera Syste						3-		Sumé		.viz - vali 2013j						

Start date	05/05/10	1	Early bar
Finish date	06/10/15		Progress bar
Data date	31/10/12		Critical bar Summary bar
Run date	09/11/12		Progress point
Page numbe	r 6A	] ₹	Critical point
c Primavera	Systems, Inc.	ן ⊽ ן	Summary point
	-,	1 🙎	Start miles tone p

Activity		Original	Percent	Farly	Farly La	a Lata	Total									
Activ ity ID	Description	Duration	Percent Complete	Early Start	Early La Finish Sta	e Late rt Finish	Total Float	Predecessors	Successors	ост		2012 NOV	DEC	201 JAN	3 FEB	AI
E&M2004	Submission of LV SB & MCC	271		17/05/10 A	30/06/12 A 17/05/				E&M2014							
E&M2005	Submission of Instrumentation	243		17/05/10 A	30/06/12 A 17/05/				E&M2015							
E&M2006	Submission of FS System	243		17/05/10 A	07/11/12 17/05/		-114d -138d		E&M2016	-						
E&M2007 E&M2011	Submission of BS System Delivery of Pumps	243 150	-	17/05/10 A 24/02/11 A	07/11/12 17/05/ 21/07/11 A 24/02/			E&M2001	E&M2017 E&M2101							
E&M2012	Delivery of Gen-Set	150		24/02/11 A	23/09/11 A 24/02/			E&M2002	E&M2102	-						
E&M2013	Delivery of DeO System	150		11/07/11 A	28/10/11 A 11/07/			E&M2003	E&M2103	-						
E&M2014	Delivery of LV SB & MCC	150	100	29/02/12 A	31/07/12 A 29/02/	12 A 31/07/12 A		E&M2004	E&M2104		h -   -					
E&M2015	Delivery of Instrumentation	90	100	21/06/11 A	03/11/11 A 21/06/	11 A 03/11/11 A	İİ	E&M2005	E&M2105		Hh I					
E&M2016	Delivery of FS Equipment	107		01/12/11 A	28/11/12 01/12/		-114d	E&M2006	E&M0350, E&M2106							
E&M2017	Delivery of BS Equipment	107	60	15/01/11 A	19/12/12 15/01/	11 A 04/08/12	-138d	E&M2007	E&M2107							
Installation	· ·	55		00/10/10 4		10 A 00/11/10	امه ا									
E&M2101 E&M2102	Install Pumps Install Gen Set	55		02/10/12 A 01/09/12 A	21/11/12 02/10/ 13/11/12 01/09/	12 A 20/11/12 12 A 20/11/12		E&M2011,SKW1061 E&M2012,SKW1061	E&M2110 E&M2110			·		,		
E&M2103	Install DeO System	55		31/10/12	24/12/12 27/09/			E&M2013, SKW1061	E&M2110	-				'ı		
E&M2104	Install LV SB & MCC	55		31/10/12	24/12/12 27/07/	!		E&M2014,SKW1061	E&M2140	-				+,		
E&M2105	Install Instrumentation	55	0	31/10/12	24/12/12 27/07/	12 19/09/12	-96d	E&M2015, SKW1061	E&M2140		└─┡					
E&M2106	Install FS Equipment	55	20	02/10/12 A	11/01/13 02/10/	12 A 19/09/12	-114d	E&M2016, SKW1061	E&M2140							
E&M2107	Install BS Equipment	55	15	01/09/12 A	04/02/13 01/09/	12 A 19/09/12	-138d	E&M2017,SKW1061	E&M2110,E&M2140							
E&M2110	Install Valves, Pipes & Fittings	46	0	04/02/13	22/03/13 21/11/	12 05/01/13	-76d	E&M2101, E&M2102, E&M2103, E&M2107	E&M2120					ᆝᆜᆿ		
	SKW STW,Sewer and Submarine Outfall															
Submarine C		100	10-	17/05/40 4						-						
SKW1130	Approval of IHS Consultant	180		17/05/10 A	27/08/10 A 17/05/			KD0020 SMM1120	SKW1131	4						
SKW1131 SKW1141	Hydrographical Survey (SKW) Baseline Monitoring (Water)	300 213		01/02/11 A 27/07/10 A	28/02/11 A 01/02/ 31/12/10 A 27/07/			KD0020, SKW1130 SKW0260, SKW0265	SKW1231 SKW1151	4						
SKW1141 SKW1151	Set up Temporary Working Platform	90		15/06/11 A	30/09/11 A 15/06/			PRE0090, SKW1141	SKW1151	-						
SKW1171	ELS for HDD Set-up (SKW)	90		01/09/11 A	30/09/11 A 01/09/			SKW1151	SKW1181	-						
SKW1181	Mobilization of HDD plant & equipment to SKW	60		06/01/12 A	07/01/12 A 06/01/			SKW1171, YSW0360	SKW1191							
SKW1191	Setting up at drillhole location	33	100	09/01/12 A	14/01/12 A 09/01/	12 A 14/01/12 A		SKW1181	SKW1201	1						
SKW1201	Drill pilot hole and reaming hole - NS280 - 750m	45	100	16/01/12 A	16/02/12 A 16/01/	12 A 16/02/12 A		SKW1191	SKW1211							
SKW1211	Receiving Pit for HDD (SKW)	60		16/01/12 A	29/02/12 A 16/01/			SKW1201	SKW1221							
SKW1221	Installaiton of NS280 HDPE 450mm dia. pipe	30		31/03/12 A	30/04/12 A 31/03/			SKW1211	KD0090, SKW1231, SKW1441							
SKW1231	Removal of Receiving Platform	60		01/05/12 A	19/06/12 A 01/05/			SKW1131, SKW1221	SKW1241	4						
SKW1241 SKW1251	Dredging of MD for Diffuser (PS CL 1.122(3)) Diffuser Construction	60		20/06/12 A 01/09/12 A	05/07/12 A 20/06/ 06/11/12 01/09/			SKW1231 SKW1241	E&M3359,SKW1251 SKW1431	_						
SKW1231	Removal of silt curtain	30		06/11/12	06/12/12 10/05/			SKW1251	KD0090,SKW1440,YSW0365	-						
SKW1440	Sewer of Outfall Chamber to connection pit VO37A	90		06/12/12 *	06/03/13 09/06/	!		SKW1431	SKW1441	-						
SKW STW	· · ·	<u> </u>		I			1 1									
	n & Delivery (E&M)															
E&M3010	Delivery of MBR M.M 1st shipment for Temp STP	150	100	24/02/11 A	17/10/11 A 24/02/	11 A 17/10/11 A		E&M0160	E&M3170							
E&M3030	Delivery of Grit Removal Equipment	180		10/10/11 A	29/12/11 A 10/10/			E&M0150	E&M3190							
E&M3060	Delivery of Fine Screens	136		12/09/11 A	30/11/11 A 12/09/			E&M0120	E&M3210							
E&M3070	Delivery of Pumps	136		23/06/11 A	05/09/11 A 23/06/		-	E&M0130	E&M3220	4						
E&M3080	Delivery of Submersible Mixers	180 210		26/07/11 A	17/11/11 A 26/07/			E&M0140	E&M3230							
E&M3090 E&M3100	Delivery of Sludge Dewatering Equipment Delivery of Valves, Pipes & Fittings	210		01/09/11 A 30/08/11 A	12/02/13 01/09/ 02/02/13 30/08/			E&M0170 E&M0180	E&M3240 E&M3250	_		1				
E&M3100	Delivery of Penstocks	180		12/08/11 A	24/12/11 A 12/08/			E&M0190	E&M3250	-					-	
E&M3130	Delivery of instruments	180		21/06/11 A	03/11/11 A 21/06/			E&M0200	E&M3270	1						
E&M3140	Delivery of MCC LVSB	180		01/11/12	30/04/13 04/01/			E&M0210	E&M3261	1	ե					
E&M3150	Delivery of BS Equipment	180	8	03/07/12 A	28/04/13 03/07/	12 A 03/09/13	129d	E&M0220	E&M3291							
E&M3160	Delivery of FS Equipment	180	5	30/06/12 A	13/05/13 30/06/	12 A 22/09/13	132d	E&M0230	E&M0340, E&M3300						-	
	on of Grid A-G				1				•							
SKW1261	Excavate for SKW STW Structure (Grid A -G)	164		28/03/12 A	31/08/12 A 28/03/			SKW04885, SKW05938	SKW1271,SKW1371	4						
SKW1271	55 M3 Fire Sprinkle Water Tank (FL +0.9 mPD)	36		03/07/12 A	31/07/12 A 03/07/			SKW1261	SKW1281	4						
SKW1281 SKW1291	Ground Floor Slab (Grid A-G) Columns & Walls to 1/F & 1/F Slab (Grid A-G)	46		03/07/12 A 03/07/12 A	31/07/12 A 03/07/ 31/07/12 A 03/07/			SKW1271 SKW1281	SKW1291 KD0090,SKW1301	-						
SKW1291	Columns & Walls to R/F & R/F Slab (Grid A-G)	50		03/07/12 A 01/09/12 A	07/11/12 01/09/			SKW1281 SKW1291	E&M3261, E&M3291, E&M3311, SKW1411	-						
SKW1301	ABWF Works	105		31/10/12	12/02/13 12/02/			SKW1291 SKW1301	E&M3261, E&M3291, E&M3311, SKW1411			<u></u>				
	on of Grid G-N		J						•*							
SKW1311	Excavate for SKW STW Structure (Grid G-N)	90	100	28/03/12 A	25/06/12 A 28/03/	12 A 25/06/12 A		SKW05938, SKW059416	SKW1321,SKW1371	]						
SKW1321	Equalization Tank no.1 & 2 with base slabs (-2.1	42		26/06/12 A	30/09/12 A 26/06/	12 A 30/09/12 A		SKW1311	SKW1331							
SKW1331	Columns & Walls from B/S to G/F Slab (Grid G-N)	35		01/09/12 A	30/09/12 A 01/09/	!		SKW1321	SKW1341	4	_					
SKW1341	Ground Floor Slab (Grid G-N)	35		01/09/12 A	08/11/12 01/09/			SKW1331	SKW1351	_						
SKW1351	Columns & Walls to 1/F & 1/F Slab (Grid G-N)	28	0	08/11/12	06/12/12 16/10/	12 12/11/12	-24d	SKW1341	SKW1361							
Start date (	5/05/10 Early bar												Date	Revision	Checker	d Approved
Finish date (	6/10/15 Progress bar					L	eader	Civil Engineering C	orp. Ltd.				31/10/12	Revision 0	RH	VC
	1/10/12 Critical bar Summary bar							ontract No. DC/2009								+
Run date 0 Page number 7	9/11/12 A Progress point A Critical point				C	onstructio			orks at YSW & SKW							+
c Primavera Sy	stems, Inc. Summary point							Programme (Nov 2				(Marked on 31 October 20	12)			
	Startmilestone point							- ``	,							

Start date	05/05/10		Early bar
Finish date	06/10/15		Progress bar
Data date	31/10/12		Critical bar
Run date	09/11/12		Progress point
Page numbe	r 7A	▼	Critical point
c Primavera	Systems, Inc.	ר ד ר	Summary point
		7 오	Start milestone p

	Activ ity	Description	Original	Percent Complete	Early Start	Early Finish	Late Start	Late Finish	Total Float	Predecessors	Successors		2012	
		·	Juration	Complete	Start	Filish	Start	Filish	Fillat			ост	NOV	
s	SKW 1361	Columns & Walls to R/F & R/F Slab (Grid G-N)	26	0	06/12/12	01/01/13	13/11/12	08/12/12	-24d	SKW1351	SKW1451			
C	onstruction	of Grid N-T												
S	SKW 1371	Excavate for SKW STW Structure (Grid N-T)	97	90	03/07/12 A	09/11/12	03/07/12 A	25/12/12	46d	SKW05938, SKW059416, SKW1261,	SKW1381			
S	SKW 1381	Ground Floor Slabs include MBR Tank (Grid N-T)	45	25	02/10/12 A	13/12/12	02/10/12 A	27/01/13	46d	SKW1371	SKW1391			
Ris	ing Main				•						•			
SK	W1481	Subm, Approval & Delivery of DI pipes	120	100	17/05/10 A	13/09/10 A	17/05/10 A	13/09/10 A		KD0020	SKW1501			
SK	W1501	LCS (ChB0+00 - ChB1+20)	300	100	14/09/10 A	10/07/11 A	14/09/10 A	10/07/11 A		PRE0100, SKW1481	SKW1521			
SK	W1521	Twin DN150 DI Rising Main (ChB0+00 - ChA4+55)	250	80	11/07/11 A	19/12/12	11/07/11 A	12/09/14	632d	SKW1501	KD0090		1	
Secti	ion W8 - La	indscape Softworks in All Portions												
SKW	/1591	Tree Survey	21	100	17/05/10 A	06/06/10 A	17/05/10 A	06/06/10 A		KD0020	SKW1621			
SKW	/1611	Preservation & Protection of Trees	822	99	17/05/10 A	08/11/12	17/05/10 A	08/03/13	121d	KD0020	KD0100,SKW1631			
SKW	/1621	Transplantation at SKW	90	100	07/06/10 A	04/09/10 A	07/06/10 A	04/09/10 A	İ	SKW1591	KD0100			
Secti	ion W9 - Es	stablishment Works in All Portions		-	•	•	•		•		•			
SKW	/1631	Section W9 - Establishment Works	365	0	08/11/12	08/11/13	12/03/13	11/03/14	124d	SKW1611	KD0110			
		•		•		•					•	•		

Start date	05/05/10		Early bar
Finish date	06/10/15		Progress bar
Data date	31/10/12		Critical bar
Run date	09/11/12		Progress point
Page number	· 8A	<b>▼</b>	Critical point
c Primavera	Systems, Inc.	7 🔽	Summary point
	-,	-  🔷	Start miles tone point
			Einish milestense mein


	DE0				2013		
-	DEC		JAI	N		FEB	AI
	Date			Revisior	า	Checked	Approved
	31/10/12		Revisio	n 0		RH	Approved VC
2012)		_					




# Appendix D

### Location of Monitoring Stations (Air Quality / Construction Noise / Marine Water Quality)



















# Appendix E

### **Graphical Plots of Impact Monitoring**

- 1. Air Quality
- 2. Construction Noise
- 3. Marine Water Quality

TSP  $(ug/m^3)$ 

₽

Ŗ

묘

2/11/2012

 $\overline{\mathbf{M}}$ 

2/11/2012

600

500

400

300

200

100

0

600

500

400

300

200


100

0


₽

26/10/2012


TSP ( $ug/m^3$ )




**AUES** 













#### **Construction Noise Monitoring**







AUES








Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Sok Kwu Wan Portion Area 10<sup>th</sup> Quarterly EM&A Summary Report (November 2012 to January 2013)




**AUES** 





### Marine Water Quality Monitoring - Mid-Flood Tide

Contract No. DC/2009/13 – Construction of Sewage Treatment Works at Yung Shue Wan and Sok Kwu Wan Sok Kwu Wan Portion Area 10<sup>th</sup> Quarterly EM&A Summary Report (November 2012 to January 2013)



AUES



# Appendix F

# **Meteorological Information**



### Weather Condition – November 2012

November 2012 in Hong Kong was marked by gloomy and humid weather particularly in the latter part of the month, as a result of the frequent interchange between cool northeast monsoon and warm and humid maritime airstream over the south China coastal areas. The total duration of bright sunshine captured in the month was 101.4 hours, a record low for November since 1885. The monthly mean relative humidity was 81 percent, tying with that of 1960 as the highest record for November.

#### Weather Condition – December 2012

Affected by rain-bearing cloud band associated with the northeast monsoon during the first and last part of the month, December 2012 was gloomier and wetter than usual. The total duration of bright sunshine in the month was 101.0 hours, 41 percent below the normal figure of 172.2 hours and ranking the fifth lowest on record for December. The monthly total rainfall was 56.0 millimetres, more than double the normal figure of 26.8 millimetres. The annual rainfall for 2012 was 1924.7 millimetres, a deficit of about 20 percent compared with the annual normal of 2398.4 millimetres. Overall, the monthly mean temperature was close to normal, being 0.1 degree lower than the normal figure of 17.9 degrees.

#### Weather Condition– January 2013

The weather of the first month in 2013 was characterized by plenty of sunshine and dry condition which were attributed to the prevalence of the relatively dry winter monsoon for most of the month. The total duration of sunshine in January 2013 was 184.0 hours, 41.0 hours above the normal figure of 143.0 hours. The total rainfall recorded in the month was only 3.4 millimetres, 21.3 millimetres below the normal figure of 24.7 millimetres. The month was also warmer than usual. The monthly mean temperature of 16.7 degrees was 0.4 degrees above the normal figure of 16.3 degrees.

The details meteorological data for each successive day could be referred to the Monthly EM&A Report (November 2012, December 2012 and January 2013).



# Appendix G

# Monthly Summary Waste Flow Table

### Monthly Summary Waste Flow Table for December 2012

			Actu	al Quant	ities of Ir	nert C&D	Material	s Genera	ted Mont	hly				A	Actual Qu	uantities	of C&D	Wastes	Generat	ed Mont	hly	
Month	Total Q Gene (a) = (c)		Hard Ro Large I Cono (t	Broken crete	Reused Con	tract	Reused Proj (d	ects	Dispo Publi (6	c Fill	Import (1		Ме	tals	card	per/ board aging	Pla	stics		mical aste	Oth e.g. rt	iers, ibbish
	(in '000m <sup>3</sup> ) (in '000m <sup>3</sup> ) YSW SKW YSW SKW		(in '00	00m <sup>3</sup> )	(in '000m <sup>3</sup> )		(in '00	00m <sup>3</sup> )	(in '00	$(00m^3)$	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '000kg)		(in tonne)			
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2012	10.430	33.543	0.160	0.407	0.740	1.059	0.000	0.000	9.690	32.484	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	206.870	46.690
Jan	0.000	3.311	0.000	0.000	0.000	0.000	0.000	0.000	0.000	3.311	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	22.530	5.090
Feb	0.170	6.271	0.000	0.000	0.000	0.000	0.000	0.000	0.170	6.271	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	14.860	5.660
Mar	0.619	4.543	0.000	0.000	0.000	0.000	0.000	0.000	0.619	4.543	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	6.940	9.500
Apr	0.157	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.157	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.520	1.700
May	0.353	0.916	0.000	0.000	0.000	0.000	0.000	0.000	0.353	0.916	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	6.750	5.090
Jun	0.091	0.000	0.000	0.003	0.000	0.000	0.000	0.000	0.091	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	26.710	6.400
<mark>Sub-total</mark>	11.820	48.585	0.160	0.410	0.740	1.059	0.000	0.000	11.080	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	294.180	80.130
Jul	0.248	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.248	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	15.610	2.960
Aug	0.144	0.999	0.000	0.000	0.000	0.999	0.000	0.000	0.144	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	19.730	3.750
Sep	0.686	0.744	0.000	0.000	0.000	0.744	0.000	0.000	0.686	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	26.820	3.800
Oct	0.160	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.160	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	8.970	3.470
Nov	0.131	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.131	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	13.670	4.410
Dec	0.153	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.153	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	21.430	4.920
Total	13.341	50.328	0.160	0.410	0.740	2.802	0.000	0.000	12.601	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	400.410	103.440
10141	otal         63.669         0.569		69	3.5	42	0.0	00	60.1	127	0.0	0.000		0.000		00	0.000		0.000		503.850		

*Remark:* Assume 1.0  $m^3$  vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan SKW: Sok Kwu Wan

### Monthly Summary Waste Flow Table for January 2013

			Actu	al Quant	ities of In	nert C&D	Material	s Genera	ted Mont	thly				A	ctual Qu	uantities	of C&D	Wastes	Generat	ed Mont	hly	
Month	Total Q Gene (a) = (c)	rated	Hard Ro Large I Cono (b	Broken crete	Reused in the Contract (c)		Reused in other Projects (d)			sed as c Fill e)	Import (1		Ме	tals	Paj cardl pack		Plastics		Chemical Waste			ners, ubbish
	(in '00	$100m^{3}$ )	(in '00	$100m^{3}$ )	(in '00	$00m^{3})$	(in '00	$00m^{3})$	(in '000m <sup>3</sup> )		(in '00	(1000000000000000000000000000000000000	(in '0	00kg)	(in '0	00kg)	(in '000kg)		(in '000kg)		(in tonne)	
	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW	YSW	SKW
2013	13.341	50.328	0.160	0.410	0.740	2.802	0.000	0.000	12.601	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	<mark>400.410</mark>	103.440
Jan	0.332	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.332	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	9.040	9.840
Feb																						
Mar																						
Apr																						
May																						
Jun																						
<mark>Sub-total</mark>	13.674	50.328	0.160	0.410	0.740	2.802	0.000	0.000	12.934	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	<mark>409.450</mark>	113.280
Jul																						
Aug																						
Sep																						
Oct																						
Nov																						
Dec																						
Total	13.674	50.328	0.160	0.410	0.740	2.802	0.000	0.000	12.934	47.526	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	<mark>409.450</mark>	113.280
Total	64.0	001	0.5	69	3.5	42	0.0	00	60.4	460	0.0	00	0.0	00	0.0	00	0.0	000	0.0	000	522	.730

*Remark:* Assume 1.0  $m^3$  vehicle dump load = 1.6 tonnes C&D materials

YSW: Yung Shue Wan SKW: Sok Kwu Wan