

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Quarterly EM&A Report

August 2016 to October 2016

Submitted to

Environmental Protection Department

Meinhardt Infrastructure and Environment Ltd

Meinhardt Infrastructure and Environment Limited

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Quarterly EM&A Report

(August 2016 to October 2016)

Certified by:	
Position:	Environmental Team Leader
Date:	9December 2016



Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 20/F, AXA Tower, Landmark East, 100 How Ming Street, Kwun Tong, Hong Kong Attn: **Mr. James Penny**

Your Reference

Our Reference JFP/EC/ST/pl/T329380/22 .05/L-0145

20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) – Entrusted Works Environmental Permit No. EP-324/2008/D

Quarterly EM&A Summary Report for August 2016 to October 2016 for the portion of Stage 2 works entrusted to CEDD under Contract No. CV/2012/09

8 December 2016 By Fax (2805 5028) & Hand

We refer to the revised Quarterly EM&A Summary Report for August 2016 to October 2016 for the Project received on 8 December 2016 submitted by ET via email. We confirm we have no comment.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED


.

Steven Tang Independent Environmental Checker

c.c. HyD CEDD/BCP AECOM Meinhardt

Mr. Chung Lok Chin Mr. Desmond Lam Mr. Alan Lee Mr. Fredrick Leong By Fax (2714 5198) By Fax (3547 1659) By Fax (3922 9797) By Fax (2540 1580)







Contents

			Page
EXE		E SUMMARY	i
1	INTR	ODUCTION AND PROJECT INFORMATION	1
	1.1	Background	1
	1.2	Construction Programme and Activities	1
	1.3	Project Organisation	2
	1.4	Purpose of the Report	2
2	SUM	MARY OF EM&A REQUIREMENTS	3
	2.1	Monitoring Requirements	3
	2.2	Environmental Mitigation Measures	3
3	SUM	MARY OF EM&A Monitoring Data	3
	3.1	Monitoring Data	3
	3.2	Summary of Monitoring Exceedances	4
4	WAS	TE MANAGEMENT	5
5	ENVI	RONMENTAL NON-CONFORMANCE	5
6	CON	CLUSION, COMMENTS AND RECOMMENDATIONS	5

List of Tables

- Table 1.1
 Contact Information of Key Personnel
- Table 2.1 Monitoring Parameter
- Table 3.1
 Summary of Monitoring Data in the Reporting Quarter
- Table 3.2 Summary of Exceedance Events in the Reporting Quarter

List of Figures

- Figure 1 Demarcation of Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2
- Figure 2 Environmental Monitoring Locations

List of Appendices

- Appendix A Construction Programme
- Appendix B Project Organization Structure
- Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix D Meteorological Data Extracted from Hong Kong Observatory
- Appendix E Environmental Monitoring Data for Air Quality and Noise
- Appendix F Waste Flow Table
- Appendix G Statistics on Complaints, Notifications of Summons and Successful Prosecutions



EXECUTIVE SUMMARY

This report documents the findings of EM&A works conducted in the quarter between 1 August 2016 and 31 October 2016.

The impact stage EM&A programme for the Project includes air quality and noise monitoring.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the civil works contractors where appropriate in the reporting quarter.

In the reporting quarter, no exceedance events were recorded. No necessary remedial actions have been taken.

No environmental non-compliance was recorded in the reporting quarter. No environmental complaints were received in the reporting quarter. No environmental related prosecution or notification of summons was received in the reporting quarter.

The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 has been scheduled to be commenced in December 2016.

The construction works at the box culvert ID4 are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works.



1 INTRODUCTION AND PROJECT INFORMATION

1.1 Background

- 1.1.1 The Project is a Designated Project under the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499). An Environmental Impact Assessment (EIA) Report together with an Environmental Monitoring and Audit (EM&A) Manual were approved on 14 July 2000 (Register Number: EIA-043/2000). The Project is governed by an Environmental Permit (EP) (EP-324/2008) which was granted on 23 December 2008. A variation of EP (VEP) was applied and the VEP (EP-324/2008/A) was subsequently granted on 31 January 2012. An additional VEP has been applied on 24 February 2014 and the VEP (EP-324/2008/B) was subsequently granted on 17 March 2014. Furthermore, an additional VEP has been applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015. The current VEP (EP-324/2008/D) was granted on 27 August 2015.
- 1.1.2 Chun Wo Construction & Engineering Co Ltd (Chun Wo) was commissioned by the Civil Engineering and Development Department (CEDD) as the Civil Contractor for the Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. Meinhardt Infrastructure & Environment Ltd (MIEL) has been appointed by Chun Wo as the Environmental Team (ET) to fulfill the corresponding EM&A requirements pursuant to Environmental Permit No. EP-324/2008/D in accordance with the Updated EM&A Manual (dated March 2015) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. The EM&A programme commenced in 5 November 2013.
- 1.1.3 **Figure 1** shows the works areas for the Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2.

1.2 Construction Programme and Activities

- 1.2.1 The construction programme is presented in **Appendix A**. The major construction activities undertaken in the reporting quarter are summarized below:
 - Cable Detection and Trial Trenches;
 - Installation of Stone Cladding;
 - Erection of Temporary support for demolition of J-bridge;
 - Demolition of Existing Vehicular Bridge;
 - Footbridge Construction;
 - Storm Drains Laying;
 - Noise Barrier Construction;
 - Pier / Pier Table Construction;
 - Pile Cap Works;



- Portal Beam Construction;
- Piling Works for Viaduct;
- Piling Works for Noise Barrier;
- Retaining Wall Construction;
- Pre-drilling Works and Works for Noise Barrier;
- Road Works;
- Sewer Works;
- Slope Works;
- Utilities Duct Laying;
- Viaduct Segment Erection; and
- Water Main Laying.

1.3 Project Organisation

1.3.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project, together with the general enquiry hotline, are summarised in **Table 1.1**.

Party	Role	Position	Name	Telepho ne	Fax
	Engineer's	Senior Resident Engineer	Mr. Alan Lee	2171 3303	2171
AECOM	Representative	Resident Engineer (Environmental)	Mr. Perry Yam	2171 3350	3498
Mott MacDonald	Independent Environmental Checker (IEC)	IEC	Mr. Steven Tang	2828 5920	2827 1823
Chun Wo	Contractor	Site Agent	Mr. Daniel Ho	2638 6144	2638
	Contractor	Environmental Officer	Mr. Victor Huang	2638 6181	7077
Meinhardt	Environmental Team (ET)	ET Leader	Mr. Fredrick Leong	2859 1739	2540 1580
Enquiry Hotline	General Enquiry		Ms Helena Mak	6355 1731	

 Table 1.1
 Contact Information of Key Personnel

1.4 Purpose of the Report

1.4.1 This is the Quarterly EM&A Report which summaries the impact monitoring results and audit findings for the Project during the reporting period between 1 August 2016 and 31 October 2016.



2 SUMMARY OF EM&A REQUIREMENTS

2.1 Monitoring Requirements

2.1.1 In accordance with the Updated EM&A Manual, environmental parameters including Air Quality and Noise have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit Levels are given in **Table 2.1** and the location of the monitoring station is shown in the **Figure 2**.

Parameter	Unit	Action Level	Limit Level	Frequency								
		Air Qual	ity									
1-hour TSP	μ g /m³	292.7	500	Three times every 6 days								
24-hour TSP	μ g /m³	170.3	260	Once every 6 days								
		Construction	92.7 500 Three times every 6 days 70.3 260 Once every days Construction Noise Once every days									
Leq 30min	dB(A)	When one documented valid complaint is received	75	Once every Week								

Table 2.1 Monitoring Parameter

Temporary Suspension of Box Culvert Works and Water Quality Monitoring

- 2.1.2 The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 has been scheduled to be commenced in December 2016.
- 2.1.3 The construction works at the box culvert ID4 are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works.

2.2 Environmental Mitigation Measures

2.2.1 Environmental mitigation measures have been recommended in the EM&A Manual and are given in **Appendix C**. The implementation status for the reporting quarter is also given in the Appendix.

3 SUMMARY OF EM&A MONITORING DATA

3.1 Monitoring Data

3.1.1 Monitoring has been conducted in accordance with the specification in the EM&A Manual in the reporting quarter. Meteorological data for the reporting quarter have been extracted from Hong Kong Observatory and are given in Appendix D. Monitoring data with graphical presentation for the reporting quarter have been given in Appendix E. A summary on the monitoring results has also been given in Table 3.1.



Table 3.1 Summary of Monitoring Data in the Reporting Quarter

Monitoring Location	Minimum	Maximum	Average
	Air C	Quality	
	1 hour Total Sus	pended Particulate	
SR77	58.9µg/m ³	161.6μg/m ³	127.4µg/m ³
	24 hour Total Sus	spended Particulate	
SR77	41.8µg/m ³	151.5μg/m ³	91.6µg/m³
	Construc	ction Noise	
SR77	63.5dB(A)	68.5dB(A)	65.8dB(A)

3.2 Summary of Monitoring Exceedances

3.2.1 The number of exceedances event recorded in the reporting quarter is summarized in **Table 3.2**.

Table 3.2 Summary of Exceedance Events in the Reporting Quarter

Parameter	Criteria	Number of Exceedances Events	Number of Project Related Exceedance Events
	Air (Quality	
1-hour Total Suspended	Action Level	0	0
Particulates	Limit Level	0	0
24-hour Total Suspended	Action Level	0	0
Particulates	Limit Level	0	0
	Construc	ction Noise	
	Action Level	0	0
Leq 30min	Limit Level	0	0

- 3.2.2 No exceedance of air monitoring was recorded at SR77 in the reporting quarter.
- 3.2.3 No exceedance of noise monitoring was recorded at SR77 in the reporting quarter.
- 3.2.4 The Contractor has been reminded to strengthen the mitigation measures including:

Air Quality

- All vehicles should be washed to remove any dusty materials before leaving the construction site.
- Ensure all vehicles are properly washed to remove mud and debris before leaving the site.

Chemical and Waste Management

- Good housekeeping should be maintained and stagnant water should be removed from secondary containment regularly.
- Provide proper chemical and chemical waste management.
- A spill response procedure shall be in place and absorption material available for minor spillages.



4 WASTE MANAGEMENT

- 4.1.1 The Contractor has registered as a chemical waste producer of the Project. The C&D materials and waste sorting were carried out on-site. Receptacles were provided for general refuse collection.
- 4.1.2 During the reporting quarter, a total of 3,494m³ of excavated material has been generated. 1,882m³ of inert C&D materials was disposed of at public fill to Tuen Mun Area 38, while 435m³ of inert C&D materials was reused on site. 315m³ of general refuse was disposed of at North East New Territories (NENT) Landfill. 5m³ of plastics and no paper/cardboard packaging were collected by recycling contractor in the reporting quarter. 1m³ of metals were collected by recycling contractor in the reporting quarter. 0.8m³ of chemical waste were collected by licensed contractor in the reporting quarter. Details of the waste management data are presented in **Appendix F**.

5 ENVIRONMENTAL NON-CONFORMANCE


5.1.1 No environmental non-compliance was recorded in the reporting quarter. No environmental complaint was received. No environmental related prosecution or notification of summons was received in the reporting quarter. The summary for the non-compliance, complaints and prosecutions is provided in **Appendix G**.

6 CONCLUSION, COMMENTS AND RECOMMENDATIONS

- 6.1.1 The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the civil works contractors where appropriate in the reporting quarter.
- 6.1.2 In the reporting quarter, no exceedance events were recorded.
- 6.1.3 No environmental non-compliance was recorded in the reporting quarter. No environmental complaints were received in the reporting quarter. No environmental related prosecution or notification of summons was received in the reporting quarter.
- 6.1.4 The box culvert works have been partially completed by the end of March 2014 except the last construction activity, installation of a base slab at Box Culvert ID4. Due to the loading requirement of a fresh water main under the box culvert, installation of the base slab at Box Culvert ID4 has been scheduled to be commenced in December 2016.
- 6.1.5 The construction works at the box culvert ID4 are temporarily suspended until the utilities diversion works complete. The 4-week post construction water quality monitoring will be commenced after the installation of the base slab finishes, hence the completion of the box culvert works.



Figure




Legend:

Works Area for Entrusted Portion

MEIN-ARDT

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Figure 1: Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling – Stage 2





Appendix A Construction Programme

ity ID	Activity Name				AS	SOIN	NDJFM	201 A M J ,		OND.	JFMA	2015 M J Jul	ASC	IND J	FMA	2016		NDJ	FMAIN	2017 J Jul A	SOIND	DJT	FIME		2018 J Jul A	AISIC	ND	JIFT	201 M A	19 M J
Ipdated Master P	rogramme (Revision 3B) Data Date: 1 Aug 2015	1786 11	99 31-Jul-13A	31-Aug-19	0																									
Key Dates (Contra	ictual)	1786 11	23 31-Jul-13A	31-Aug-19	0																									
KD-0010	Commencement of Works	0	0 31-Jul-13A		• Com	nmencer	ement of Works																							
KD-0020	Completion of Contract CV/2012/09	0	0	31-Aug-19*	0																									
KD-0100	KD1: Section 1A - al HyD's entrustment works in Zone3 and SBZ2 excluding Landscape	0	0	30-Jan-18*	0																	•	KD1: S	ection 1	A al Hy	yD/s entr	us tmen t v	worksin	Zone3;	andSE
KD-0200	Softworks and Establishment Works KD2: Section 1B - all HyD's entrustment works in NBZ1 excluding Landscape Softworks	0	0	31-Aug-18*	0		-+																			♦ КD2	: Section	1B - all	HyD/'s e/r	ntrustri
KD-0300	and Establishment Works KD3: Section 2 - the remainder of the Works	0	0	30-Jan-18*	0																		KD3: S	ection 2	2 - the rer	mainder	of the Wo	orks		
KD-0400	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A	0	0	29-Jan-18*	0																		KD4: S	ection ?	3 - Remai	inder of !	Landscap	e Softw	orks not	t includ
KD-0500	KD4A: Section 3A - Landscape Softworks in NBZ 1	0	0	31-Aug-18*	0																						A: Section			
	·		0		0																					• 1047	. 06010			
KD-0600	KD5: Section 4 - Establishment Works for Landscape Softworks under Section 3	0	0	29-Jan-19*	0																							♥ KL	D5: Secti	Jon /4 - 1
KD-0700	KD5A: Section 4A - Establishment Works for Landscape Softworks under Section 3A	0	0	31-Aug-19*	0																									
KD-0800	KD6: Section 5 - Preservation and Protection of Trees	0	0	31-Aug-18*	0																					♦ KD6:	: Section (5 - Pres	ervation	ו and P
KD-0900	KD6A: Section 6 - AI works in Portion FH9 of the Site but excluding works on the deck surfaces	0	0	27-Apr-17*	0														• K	D6A. Section	oni6-Allworks	in Porti	on FH9	of the S	ite but ex	<cluding td="" •<=""><td>works on</td><td>thedeo</td><td>k surfao</td><td>xes</td></cluding>	works on	thedeo	k surfao	xes
KD-1000	KD6B: Section 7 - AI specified geotechnical fieldworks and all as sociated lab tests	0	0	03-Jul-14 A				•	KD6B: Sect	ction 7 - All sp	oecified geot	echnical field	works and	all as sociat	edlabtests															
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0	18-Jan-16*	0									•	KD7: Stag	e 1A- Com	pletionofthe	Realigned Ta	Wo Service	Road Wes	t for diversion o	ofvehic	ular traff	ic						
KD-1200	KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other	0	0	19-May-17*	0														•	KD9: Stag	ge 1C - Comple	ition of \	viaducts	structure	es and as	ssociate	d civil pro	visipns	for TC\$	S and r
KD-1300	KD10: Stage S4 - Completion of road widening of Fanling Highway within SBZ2 and allow access for HY/2012/06	0	0	29-Nov-16*	0													♦ КD10	Stage S4 - C	mpletion of	f road widening) of Fanl	iing High	way wit	hin SBZ2	2 and allc	w acces	s for HY	/2012/06	6
KD-1400	KD11: Stage N4 - Completion of road widening of Fanling Highway within NBZ1 and allow access for HY/2012/06	0	0	11-Sep-17*	0																♦ KD11: Sta	age N4 -	- Comple	ətion of r	road wide	ening of	Fanling H	ighway	within NI	BZ1 an
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0	31-Oct-15*	0									♦ KD13: S	tage N4A - 0	Connection	of Access R	ad A and Sli	Road Y at E	ntrustment	BoundaryCD									
KD-1600	KD14: Stage N4B - Commissioning of Roundabout A by connecting to Slip Rd Y, Access Ro	0	0	01-Jun-16*	0											♦ КD1	4: Stage N4I	- Commissi	ning of Rour	dabout A by	connecting to) Slip Rd	I Y, Acce	ss Rd /	۱8 the re	ealigned '	TWSRE			
Key Dates (Foreca	A & the realigned TWSRE	1475 11	23 03-Jul-14 A	31-Aug-19	0		-++																							
KD-0105	KD1: Section 1A - all HyD's entrustment works in Zone3 and SBZ2 excluding Landscape	0	0	30-Jan-18	0																	•	KD1: S	ection 1	AalHy	yD's entr	us tmen t v	works in	Zone3	andSE
KD-0205	Softworks and Establishment Works KD2: Section 1B - all HyD's entrustment works in NBZ1 excluding Landscape Softworks	0	0	31-Aug-18	0																					♦ КD2	: Section	1B - all	HyD's er	ntrustr
KD-0305	and Establishment Works KD3: Section 2 - the remainder of the Works	0	0	30-Jan-18	0																		KD3: S	ection 2	2 - the rer	mainder	of the Wo	orks		
KD-0405	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A	0	0	29-Jan-18	0																						andscap		orks not	tinclud
KD-0505	KD4A: Section 3A - Landscape Softworks in NBZ 1	0	0	31-Aug-18	0																			1 1			1 1	1 : :		: :
					0																					V (D4/	C. Section			
KD-0605	KD5: Section 4 - Establishment Works for Landscape Softworks under Section 3		0	29-Jan-19	0																							▼ KL	D5: Secti	Jon 4 - 1
KD-0705	KD5A: Section 4A - Establishment Works for Landscape Softworks under Section 3A		0	31-Aug-19	0																									
KD-0805	KD6: Section 5 - Preservation and Protection of Trees	0	0	31-Aug-18	0																						: Section			
KD-0905	KD6A: Section 6 - AI works in Portion FH9 of the Site but excluding works on the deck surfaces	0	0	27-Apr-17	0														• K	D6A Section	oni6-Allworks	in Porti	on FH9	of the S	ite but ex	«cluding •	works on	theidec	k surfaci	æs
KD-1005	KD6B: Section 7 - AI specified geotechnical fieldworks and all associated lab tests	0	0	03-Jul-14 A					KD6B: Sect	ction 7 - All sp	pecified geot	eich nic al field	works and	all associat	edlabtests															
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0	19-Jan-16	-1										KD7: Stag	e 1A- Com	pletion of the	Realigned T	i Wo Service	Road Wes	st for diversion o	ofvehic	ular traff	ic						
KD-1205	KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other	0	0	19-May-17	0														•	KD9: Stag	ge 1C - Comple	tion of v	/iaduct s	structure	es and as	ssociate	≾ civil pro	visions	for TC\$	S and :
KD-1305	KD10: Stage S4 - Completion of road widening of Fanling Highway within SBZ2 and allow access for HY/2012/06	0	0	29-Nov-16	0													♦ КФ10	Stage S4 - C	mpletion of	f road widening) of Fahl	ling High	way wit	nin SBZ2	2 and allc	w acces	s for HY	/2012/06	6
KD-1405	KD11: Stage N4 - Completion of road widening of Fanling Highway within NBZ1 and allow access for HY/2012/06	0	0	11-Sep-17	0																♦ KD111: Sta	ige N4 -	Comple	etion of r	oad wide	ening of I	-anling H	ighway	within NF	BZ1 an
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0	31-Oct-15	0							· • • • • • • • • • • • • • • • • • • •		♦ KD13: S	tage N4A - (Connection	of Access R	ad A and Sli	Road Y at E	ntr ustment	BoundaryCD						++			
KD-1605	KD14: Stage N4B - Commissioning of Roundabout A by connecting to Slip Rd Y, Access Rd A & the realigned TWSRE	0	0	01-Jun-16	0											🔶 КD1	4: Stage N4I	- Commissi	ning of Rour	dabout A by	connecting to	, Slip Rd	I Y, Acce	ss Rol A	& the re	əaligned '	TWSRE			
Possession of Site		386	0 31-Jul-13A	15-Aug-14 A																										
PS-P01	Possession of Portion FH1, NBZ1, SBZ2 and ZONE3	0	0 31-Jul-13A		Poss	session	n of Portion FH1, NE	3Z1, SBZ2	and ZONE3																					
			A stud \\/==!												0/02						Date		+	Revis	sion	<u>+</u>	Checke	ued 1		Approv
			Actual Work Remaining Work				Lia	antang	/ Heung	Yuen W		D Contra - Site Fo				ure Wo	'ks. Con	tract 3			29-Jan-14		IWPO	04		San	m		Victor	or
			Summary Bar				-10					2					, •••				08-Jan-15 24-Apr-15		UMP			Sar Sar			Victor Victor	
没没	和建築工程有限公司 NWo Construction & Engineering Co., Ltd. ◆		Critical Remaining	Work					Up	dated I	Master	Works	Prog	ramme	e (Revi	sion 3	B)				01-Aug-15	5	UMP	2 03		San	m		Victor	r
CHU	IN WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Milestone					Pro	gramme				-		-		23-Oct-	5			02-Oct-15 23-Oct-15		UMP			Sar Sar			Victor Victor	
												Dec	ge 1 of 3	•									<u> </u>							

y ID	Activity Name			AISIO	NDJFMA	2014 M J Jul A S		JEM	2015 A M J Ju			JEM		2016 J Jul A	SON	DULE		2017	SION		FIMIA	2018 M	3 Jul Als		JIEIN	2019	
°S-P02	Possession of Portion FH2	0 0 27-Jan-14A				n of Portion FH2					- 11 0	- IVI	· · · IVI	J UGI A		<u> </u>		- our A			- M A						5 51
-P03	Possession of Portion FH3	0 0 13-Mar-14A			♦ Poss	ession of Portion I	НЗ																				
S-P04	Possession of Portion FH4	0 0 11-Jul-14 A				◆ Posses	sion of Portic	on FiH4																			
S-P05	Possession of Portion FH5	0 0 15-Aug-14 A				♦ Pos	session of P	Portion FH5																			
S-P06	Possession of Portion FH6	0 0 15-Apr-14 A			♦ P	ossession of Port	ion FH6																				
S-P07	Possession of Portion FH7	0 0 27-Jan-14A		_	Possession	n of Portion FH7																					
S-P08	Possession of Portion FH8	0 0 27-Jan-14A				n of Portion FH8																·					
PS-P09	Possession of Portion FH9	0 0 27-Jan-14 A				n of Portion FH9																					
PS-P10	Possession of Portion FH10	0 0 05-May-14 A				Possession of P																					
PS-P11	Possession of Portion FH11	0 0 05-May-14 A			•	Possession of P	ortion FH11																				
Dependent Milesto	ones from Other Contracts	929 466 03-Feb-15 A	29-Mar-18	0																							
MS-0100	Completion of Temporary Vehicular Bridge by LT-C2 Contractor	0 0	03-Feb-15 A					Comple	letion of Temp	oorary Ve	nicular Bridg	e by LT-C2	Contract	or													
MS-0110	Completion of Kau Lung Hang Vehicular Bridge by HY/2012/06	0 0	25-Aug-16*	0										•	Completio	n of Kau Lu	ng Hang V	hicular Brid	gebyH1//201	12/06							
MS-NBZ-100	Allowance of free and unobstructed access within NBZ2 for LT-C3 Contractor	0 0 11-May-17*		0													•	Alllowance	of free and un	nobstruct	ed acces	ծ within Nf	BZ2 for LT	-C3 Cohtre	ctor		
MS-NBZ-110	Cessation of the free and unobstructed access within NBZ2 for LT-C3 Contractor	0 0	09-Nov-17*	0															♦ C	Cessation	of the fre	e and uno	bstructed	access wit	hin NBZ2 f	for LT-C3 (Cont
MS-NBZ-200	Allowance of free and unobstructed access within NBZ1 for FHW3 Contractor	0 0 09-Nov-17*		0															♦ A	Allowance	∍ of free a	nd unobst	tructed act	cess within	NBZ1 for F	FHW3 Car	intrac
MS-NBZ-210	Cessation of the free and unobstructed access within NBZ1 for FHW3 Contractor	0 0	29-Mar-18*	0																	♦ C	essation c	of the free	and unobst	ructed acc	cess within	n NB2
MS-SBZ-100	Allowance of free and unobstructed access within SBZ2 for FHW3 Contractor	0 0 29-Jan-17*		0												♦ A	Nowance o	free and ur	obstructed a	access w	ithin SBZ2	for FHW	3 Contrac	tor			
MS-SBZ-110	Cessation of the free and unobstructed access within SBZ2 for FHW3 Contractor	0 0	30-Sep-17*	0															♦ Cessa	ation of th	e free and	unobstru	ucted acce	ess withih SI	BZ2 for FH	-IW3 Contr	racto
MS-SBZ-200	Allowance of free and unobstructed access within SBZ1 for LT-C3 Contractor	0 0 30-Sep-17*		0															♦ Allowa	ance of fr	ee and ur	obstructe	ed access	within SBZ1	1 for LT-C3	3 Contractr	tor
MS-SBZ-210	Cessation of the free and unobstructed access within SBZ1 for LT-C3 Contractor	0 0	29-Mar-18*	0																	♦ c	essation c	of the free	and unobsti	tructed acc	cess within	n SB
lajor Milestones a		846 537 09-Nov-14 A	22-Oct-17	0																		·					
MS-0200	Completion of 4 nos. of piers crash with the existing FLH (by 2 sets)	0 0	20-Apr-16 2'	10									▲ Com	pletion of		re craeh wi	th the evict	ng FLH (by:	2 cotc)								
MS-0200 MS-0210		0 0	16-Jul-16 13										• 0011						LH (by 1 set)								
	Completion of 2 nos. of piers crash with existing FLH (by 1 set)			59													is clash w	ur existing r	-n (by i sei)								
MS-0220	Commissioning of the diverted twin DN1400 Dong Jiang Watermains (Stage 1)	0 0	27-May-15 A						Com	missionin	g of the dive	erted twin D	N1400 Da	ong Jiang													
MS-0230	Commissioning of the diverted twin DN1400 Dong Jiang Watermains (Stage 2)	0 0	14-Nov-16 9	99											•	Commissio	ning of the	diverted twir	n DN1400 Doi	ng Jiang '	Watermai	ns (Stage	;2)				
MS-0240	Commissioning of the diverted DN2300 Dong Jiang Watermains	0 0	19-Dec-15 29	95							•	Commissio	ning of th	e diverted	DN2300 D	ong Jiang W	atermains/										
MS-1000A	T9: TTA to shift entire FLHN SB eastward to the widened pavement	1 1 14-May-17	14-May-17	0														T9: TTA to	shiftentire FL	LHINISBI 6	astward #	othewide	an ed plave	ment			
MS-1000B	T10: TTA to shift FLHN NB eastward to the existing FLH SB carriageway	1 1 09-Jul-17	09-Jul-17	0														I T10	TTA to shift	FLHN NE	3 eastwar	d to the ex	xisting FLI	HSBicarria _?	gewaly		
MS-1000C	T11: TTA to shift FLHN NB westward to the completed FLH NB carriageway	1 1 22-Oct-17	22-Oct-17	0															I T11	: TTA to :	shift FLHM	I NB west	tward to th	he complete	d FLH NB	carriagew	vay
MS-2000A1	T1a: TTA to shift FLHS SB eastward to the widened pavement (shift 1 lanes)	1 0 09-Nov-14 A	09-Nov-14 A				I T1a:	TTA to shift F	FLHS SB eas	stward to	the widened	pavement	(shift 1 la	nes)													
MS-2000A2	T1b: TTA to shift FLHS SB eastward to the widened pavement (shift 2 lanes)	1 0 08-Mar-15 A	08-Mar-15 A				 	I T1	lb:TTA to shi	It FLHS	Beastward	to the wide	ned pave	ement(shi	t 2 lanes)												
MS-2000A3	T1c: TTA to shift FLHS SB eastward to the widened pavement (shift 3 lanes)	1 0 22-Mar-15 A	22-Mar-15 A					Т	T1c:TTA bos	shift FLHS	SB eastwa	rd to the wi	lened pav	vement(s	hift 3 lanes)												
MS-2000B	T2: TTA to shift FLHS NB eastward	1 0 27-Jun-15 A	27-Jun-15 A						Т	12 : T T A to	shiftFLHS	NBeastwa	rd														
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130	1 1 27-Dec-15*	27-Dec-15	0								T3: TTA t	split F LI-	IS NB& S	B with 3 lan	es in the mi	ddle un oc c	tpied (betwe	en CH7130a	and CH7	470)						
MS-2000D	and CH7470) T4: TTA to divert TWSRW traffic to the completed re-aligned TWSRW	1 1 20-Jan-16	20-Jan-16 6	58								I T4: TT	A to diver	tTWSRW	traffic to the	e completed	t re-aligned	TW SRW									
MS-2000F1	T6: TTA to shift FLHS NB & SB (Fast lanes) to the permanent designed alignment, i.e. 4th	1 1 16-Oct-16	16-Oct-16	0											I T6:	TTA to shif	TELHS NB	&SB(Fasti	anes) to the p	permane	nt design	ed align m	ent, i.e, 4th	lanes			
MS-2000F2	lanes T7: TTA to shift FLHS NB & SB (Middle lanes) to the permanent designed alignment, i.e.	1 1 11-Dec-16	11-Dec-16	0															(Middle lanes						anes		
MS-2000F3	T8: TTA to shift FLHS NB & SB (Slow lanes) to the permanent designed alignment, i.e. 2nd		16-Feb-17	0															NB & SB (Slo							*	
	Inc. The to shift F LHS IND & S.B. (Slow kines) to the permanent designed alignment, i.e. 210			Ť													10.11/4.0										
		Actual Work							DD Contr										Date 29-Jan-14		IWP04	Revision 1		Check Sam		Appro Victor	ove
		Remaining Work Summary Bar			Liant	ang / Heun	g Yuen V	Wai BCP	- Site Fo	ormat	ion & In	frastru	cture \	Works	, Contra	ict 3			08-Jan-15	5	UMP01	1	s	Sam	\	Victor	_
	和建築工程有限公司	Critical Remaining V	Vork				ndatad	Master	r Works	e Dro	aramn	no (Po	vicio	n 2D1					24-Apr-15 01-Aug-15		UMP02 UMP03			Sam Sam		Victor Victor	
Сни	IN WO CONSTRUCTION & ENGINEERING CO., LTD.	Milestone				Programm					-	•		-	Oct-15				02-Oct-15 23-Oct-15	5	UMP03			Sam		Victor Victor	_
							- - -												2 4-LICt-15				16	Sam		VICTOR	

ity ID	Activity Name	OD	RD	Start	Finish				2014			MIAIN	2015					2016	Alei				20 M 1		SIOIN		EIMT		2018			FM	2019
MS-3010	Commissioning of re-aligned TWSRE	0	0	22-Mar-17		A S O N D	JFM	AM	J JUI A S					0		JFN		JUI	A S						e-aligned T		r M	A IVI J	, Jul A	<u> </u>		F MÍ	
MS-3030	Completion of Utilities Diversion including connection to existing	0	0		24-Mar-16												Complete	etion of l	Utilities D	Diversion	including	connec	ion to e	xisting									
Major Procureme	nt & Delivery	713	100	23-Aug-13 A	03-May-16	9																+											
Water Supply Pip	works	493	0	29-Oct-13 A	21-Jul-15 A																												
MM-1000	DN1200 MS pipe and pipe fittings	80	0	29-Oct-13 A	23-Dec-13 A		DN1200 N	MS pipe a	and pipe fittings																								
MM-1010	DN1400 MS pipe and pipe fittings	80	0	29-Oct-13 A	23-Dec-13 A		DN1400 M	MS pipe a	and pipe fittings																								
MM-1020	DN2200 MS pipe and pipe fittings	90	0	29-Oct-13 A	28-Apr-14 A			DI	N2200 MS pipe	and pipe	fittings																						
MM-1030	DN2300 MS pipe and pipe fittings	90	0	29-Oct-13 A	28-Apr-14 A			DI	N2300 MS pipe	and pipe	fittings																						
MM-1040	DN600 MS pipe and pipe fittings	80	0	29-Oct-13 A	23-Dec-13 A		DN600 MS	1\$ pipe ar	nd pipe fittings																								
MM-1050	DN450 DI pipe and pipe fittings	60	0	21-Jun-14 A	26-Nov-14 A						DN450 DI p	oipe and	pipe fittings																				
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	60	0	27-Apr-15 A	21-Jul-15 A								E	&M equip	ment for	the re-pro	ovisioned	WSD Va	alve Cont	trol Hous	se												
Precast Bridge Se	gment Lifting Frames and Precast Yard	520	0	23-Aug-13 A	08-May-15 A																												
MM-2000	Design and Submission of lifting frame	160	0	23-Aug-13 A	26-Jul-14 A				Desigr	n and Sub	omission of li	ifting frar	ne																				
MM-2020	Procurement and fabrication of lifting frame	105	0	05-May-14 A	27-Sep-14 A					Procure	ement and fa	abricatio	n of lifting fra	ame																			
MM-2040	Deliver to Site and assembly works	44	0	28-Sep-14 A	16-Jan-15 A								and assem																				
MM-2050	Certification of lifting frame	12	0	17-Apr-15 A	08-May-15 A								Certificatio	on of lifting	frame																		
Footbridge Steel		100	100	23-Dec-15	03-May-16	3								5																			
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100	23-Dec-15	03-May-16	a											F	abricatio	n of foot	bridaest	teel truss	(Kiu Tau	Footbri	driel									
Design and Subn		1111		06-Aug-13 A	17-May-17	7									Ī					bridge of				ugo									
		653		27-Aug-13 A	30-Oct-15																												
Statutory Approv																																	
PRE-1000	Submission & approval of method statement for Box Culvert ID4 Extension - DSD	50	0	29-Aug-13 A	30-Oct-13 A				f method statem																								
PRE-1010	Submission & approval of method statement for Box Culvert ID5 Extension - DSD	50	0	29-Aug-13 A	30-Oct-13 A				method statem																								
PRE-1020	Submission & approval of method statement for Box Culvert BC01 Extension to DSD	50	0	27-Aug-13 A	30-Oct-13 A	Subm	nission & apr	oproval of	f method statem	nent for Bo	ox Culvert B	C01 Exte	ension to DS	SD																			
PRE-1030	Submission & approval of method statement for Box Culvert BC02 Extension - DSD	50	0	27-Aug-13 A	30-Oct-13 A	Subm	nission & apr	oproval of	f method statem	nent for Bo	ox Culvert B	C02 Exte	erision - DS	D																			
PRE-1040	Submission & approval of temporary works on nullah for construction of pad footing of Bridge E - DSD	40	0	11-Sep-14 A	08-Jan-15 A						Submi	ission &	approval of	temporary	ý works c	on nullah f	for constru	uction of	f pad foot	ting of B	ridge E - I	DSD											
PRE-1050	Submission & approval of CDIA report for $\mbox{construction}$ of temporary platform for segment erection works	185	75	27-Nov-14 A	30-Oct-15	4									l Submi	ission & ap	pproval of	CDIA re	eport for	constru	ction of te	mporary	platform	nforsegi	menterect	on work	s, Submi	ission & a	approval	f CDIA rep	port for cor	nstructio	n of tempor
PRE-1100	Submission & approval of ADMS plan within MTR East Rail Line Protection Zone - MTRCL	30	0	17-Mar-14 A	14-May-14 A				Submission & a	approval o	of AD M\$ plan	n within M	MTREastR	ail Line Pr	otection	Zone-M	ITRCL																
PRE-1110	Consent for Piling Works within MTRC Protection Zone (AA13, AC7) - MTRCL	45	0	15-Jan-14 A	17-May-14 A				Consent for Pili	ling Works	s within MTR	C Prote	ction Zone ((AA13, AC	7) - MTF	RCL																	
PRE-1200	Consent for Dong Jiang watermains connection for DN2200, DN2300 - WSD	0	0		01-Sep-15*	D								Cons	ent for D	ong Jiang	g waterma	iins conr	nection fo	or DN22	00, DN23	800 - WS	D										
PRE-1210	Consent for Dong Jiang watermians connection for DN1400 - WSD	0	0		03-Apr-15 A							Cor	nsent for Do	ong Jiang v	watermia	ans conne	ection for E	DN1400	- WSD														
PRE-1230A	Consent for installation of bored pile within 60m from WSD Tau Pass Restricted Zone -WSD	90	0	15-Jan-14 A	09-Jul-14 A				Consent	t for instal	llation of bore	ed pile w	ithin 60m fro	om WSD 1	TauPass	sRestricte	ed Zone -	wso															
PRE-1230B	Consent for installation of bored pile within 30m from WSD Tau Pass Restricted Zone -WSD	90	0	15-Jan-14 A	14-Dec-14 A						Consent f	for instal	llation of bor	red pile wit	thin 30m	from WSI	DTauPas	sRestr	icted Zor	ne-W\$D													
PRE-1240	Approval of Water Mains Alignment beside Fanling Highway (CH6935-7380) (incl. Twin DN1400, DN1200, DN600, DN2300) - WSD	45	0	19-Mar-14 A	31-Jul-14 A				Appro	oval of Wa	ater Mains A	lignment	beside Fan	nling Highv	way (CH6	6935-7380	0) (incl. Tv	vin DN1	400, DN	1200, DI	1600, DN	2300) - V	vsp										
PRE-1250	Approval of Water Mains Alignment beside existing TWSRE (incl. Twin DN1400, DN1200, DN600, DN2300) - WSD	45	0	19-Mar-14 A	16-Jul-14 A				Approv	al of Wate	er Mains Alig	nment b	eside existir	ng TW SRI	E (incl. T	win DN14	400, DN12	00, DN	500 DN2	2300) - V	VSD												
PRE-1260	Approval of Water Mains Alignment beside Fanling Highway (CH7380-7925) (incl. Twin DN1400, DN1200, DN800, DN2300) - WSD	45	0	19-Mar-14 A	11-Oct-14 A					Appro	oval of Water	r Mains /	Alignment be	eside Fanl	ling High	way (CH7	7380-7925	incl. 1	Twiri DN 1	1400, DN	11200, DI	1600, DN	12300) -	WSD									
PRE-1300	Liaison and approval for Utilities Diversion Plan - various utilities companies	150	0	19-Sep-13 A	25-Feb-14 A	╢║┽┿┿	Lia	iaison an	d approval for U	Utilities Div	version Plan	n - varipu	is utilities co	ompanies																			
PRE-1400	Consent for Commencement of Works at the Potential Contaminative Land - EPD	60	0	15-Apr-14 A	31-Jul-14 A				Cons	ent for Co	ommenceme	ent of Wo	orks at the F	Potential C	ontamina	ative Lanc	EPD																
Design Confirmat	ion	390	0	16-Dec-13 A	26-Aug-15)																											
PRE-1500	Confirmation of Noise Barrier Footing Design (NB71) (CH7150 to CH7290) (under VO.39, 43, 74, 79, 99, 101 &111)	70	0	17-Apr-14 A	22-May-15 A								Confirma	ation of No	ise Barri	ier Footing	g Design (NB71) (СН7150	to CH72	290) (und	er VQ.39	, 43, 74	, 79, 99	101 &111)								
			Activ	al Work									Contra			12/00									Da	te		Revisi	ion		hecked		Approve
				aining Work			Li	ianta	ng / Heung	g Yuer			Contrac Site For					Work	ks, Co	ontrac	:t 3				29-Jan-14		IWP			Sam			ctor
1	和建筑工程右阻公司			mary Bar	., .					-														-	08-Jan-1 24-Apr-1		UMP UMP	P02		Sam Sam			ctor ctor
汉	和建築工程有限公司 JN Wo Construction & Engineering Co., Ltd. ◆		Critic	al Remaining V	Vork					ndata				_		-								0	01-Aug-1	5	UMP	203		Sam		Vic	ctor
Cr.	IN WO CONSTRUCTION & ENGINEERING CO. LTD		Miles	stone					Up	puate	a was	ter V	Vorks I	Progr	amm	ne (Re	evisio	n 3E	5)					-	02-Oct-15		UMP			Sam		Via	ctor

Activity ID	Activity Name	OD R	D Start	Finish T	F				2014)15					016				201					201				2019	
PRE-1510	Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898 (under VO. 78)	0	0	16-Apr-15 A	AS	5 0 N	DJFN	MAM	I J Jul	ASO	N D	JFM	A M J ◆ Confirm										A M J J	Jul A S	OND	JJF	MA	MJJ	ul A S		JF	MAM	Jul A
PRE-1520	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone (under VO.103)	0	0	20-Aug-15 A										♦c	Confirma	ation of No	oise Barrie	r Footing	Design ((NB1a) ne	ear W\$D	Tau Pass F	Restricted	Zone (und	er VO.103))							
PRE-1530		0	0	26-Aug-15*	0									•	Confirm	nation of N	loise Barri	er Footing	g Design	(NB3) (ui	nder VO	95, 98 & 10	09)										
PRE-1540	Confirmation of details of Box Culvert (BC01) (under VO. 12)	0	0	16-Dec-13 A			Confirmation	ation of det	tails of Box	x Culvert ((BC01) (u	under VO. 1	2)																				
PRE-1550	Confirmation of construction details of permanent boundary wall for pumping station PST3 (under VO.15)	0	0	07-Jan-14 A	_		Confirr	mation of	constructi	ion details	of perma	anent bbund	lary wa ll for	pumping	station	PST3 (un	ider VO.15	5)															
Method Statemen		947 52	24 20-Jan-14 A	17-May-17 9	17																												
PRE-2000	Submission of E&M design for the re-provisioned WSD Valve Control House	60	0 20-Jan-14 A	30-May-14 A					Submis	sion of E&	&M desigr	n for the re	provisioned	I WSD Va	ilve Con	ntrol Hous	e																
PRE-2010	Submission of irrigation systems for the proposed planting	60 6	60 02-Mar-17	17-May-17 9	17																		Subr	nission of	irrigation sy	ystems f	or the pro	oposed pl	lanting				
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details	60	7 11-Mar-14 A	08-Aug-15 15	i5						· · · · · · · · · · · · ·			\$u	ubmissic	on of noise	e barrier d	esign for a	absorptiv	/e panels,	, transpa	rent panels	and assoc	iated fixing	details, Si	ubmissio	on of nois	e barrier	design fo	or absorptiv	e panels, t	ransparent p	anels and
PRE-2030		60 6	60 18-Dec-15	07-Mar-16 13	80											-	su	brhission	of E&M	design for	r lighting	of Kiu Tau F	ootbridge										
PRE-2040	Submission of E&M design for lighting inside viaduct structures of Bridge A, B, C & D	60 6	60 26-Apr-16	08-Jul-16 6	9													-	Subr	nission of	f E&M de	sign for ligh	ting inside	viaductst	ructures of	f Bridge A	А, В, С &,	D					
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30 3	30 18-Nov-15	22-Dec-15 1	9											su	uþmission	of Shop D	Drawing f	or fabrica	ation of K	u Tau Foott	oridge Stee	lworks									
Contractor's Alter	rnative Design (AD) Submission & Approval	687	0 06-Aug-13 A	04-Mar-15 A																													
PRE-4000	ACABAS submission & approval	50	0 03-Sep-13 A	17-Sep-13 A		ACABA	Ssubmission	n & approv	val																								
PRE-4010	Constractor's Alternative Design AIP	56	0 06-Aug-13 A	09-Oct-13 A	_	Cons	tractor's Alte	ernative D	esign AIP																								
PRE-4110	Foundation Design Package A (AA1, AB1, AC1, AD1, AB12/AD14)	36	0 03-Sep-13 A	11-Nov-13 A	_		oundation D	esign Pac	ckage A (A	A1, AB1, A	AC1, AD	1, AB12/AD	14)																				
PRE-4120	Foundation Design Package B (AC4, AA5)	36	0 19-Sep-13 A	11-Nov-13 A	-		oundation D	esign Pac	ckage B (A	AC4, AA5)																							
PRE-4130	Foundation Design Package C (AA12, AB5, AC2, AC3)	36	0 19-Sep-13 A	04-Dec-13 A	-		Foundation	n Design F	Package C	C (AA12, A	B5, AC2,	, AC3)																					
PRE-4140	Foundation Design Package D (AD2, AD3, AD4, AD5)	36	0 21-Nov-13 A	14-Jan-14 A		-	Found	idation De	esign Packa	age D (AD	02, AID3, A	AD4, AD5)																					
PRE-4150	Foundation Design Package E (AA5, AA8, AA10, AA11, AA12, AA14, AA17, AB2, AB5, AC2-AC4, AC6-AC10, AD2, AD4-AD6)	48	0 26-Sep-13 A	30-Jan-14 A			Fou	undation D	Design Pac	ckage E (A	4A5, AA8,	, AA10, AA	1, AA12, A	A14, AA17	7, AB2, A	AB5, AC2-	AC4, AC6	-AC10, AI	D2, AD4-	AD6)													
PRE-4160	Foundation Design Package F (AA2-AA4, AA6, AA7, AA15, AA16, AB3-AB4, AB8-AB11, AD7, AD1 0 AD1 3)	48	0 25-Dec-13 A	10-Mar-14 A			-	Foundat	ation Desig	in Package	e F (AA2-	-AA4, AA6,	AA7, AA15,	AA16, AB	33-AB4,	AB8-AB1	1. AD7, AC	010-AD13))														
PRE-4170	Foundation Design Package G (AA9, AA13, AA18, AB6-AB7, AC5, AC11-AC12, AD8-AD9)	48	0 28-Jan-14 A	16-Apr-14 A				Fou	oundation D	Design Pac	okage G ((AA9, AA13	AA18, AB6	6-AB7, AC	5, AC 11	1-AC12, A	(D8-AD9)																
PRE-4170A	Foundation Re-design Package for Bridge B2/D3	0	0	03-Sep-14 A						🔶 Foun	ndation Re	e-design Pa	ickage for E	Bridge B2/	/D3																		
PRE-4180	Pile Cap Design Package A (AA2-AA4, AA6-AA8, AA10-AA12, AA14-AA17, AB2-AB5, AC2-AC4, AC6-AC10, AD2-AD4, AD7)	48	0 02-Dec-13 A	30-Jan-14 A			Pile	e Cap Des	sign Packa	ige A (AA2	2 AA4, AA	A6-AA8, AA	0-AA12, A	A14 AA17	, AB2-A	AB5, AC2-	AC4, AC6	AC10, AE	2-AD4,	AD7)													
PRE-4190A	Pile Cap Design Package B (AA5, AB8-AB11, AD12-AD13)	48	0 28-Jan-14 A	10-Mar-14 A				I Pile Cap	p Design P	Package B	(AA5, AB	38-AB11, A	012-AD13)																				
PRE-4190B	Pile Cap Design Package C (AA9, AA 13, AA18, AB6-AB7, AC5, AC11, AC12, AD5-AD6, AD8-AD11)	48	0 28-Jan-14 A	16-Apr-14 A				Pile	e Cap Desi	sign Packa	ige C (AA	A9, AA 13, A	18, AB6-A	B7, AC5, A	AC 11, A	C12, AD5	5-AD6, AD	8-AD11)															
PRE-4210	Pier Design Package A (AA2-AA5, AA10-AA13, AB2-AB5, AC2-AC10, AD6-AD7)	46	0 28-Nov-13 A	10-Jun-14 A					Pier D	Design Pac	ckage A (/	AA2-AA5, A	A10-AA13,	AB2-AB5,	, AC2-A	C10, ADE	6-AD7)																
PRE-4220	Pier Design Package B (AB6-AB11)	43	0 28-Nov-13 A	20-Nov-14 A							Pier	r Design Pa	ckage B (Al	B6-AB11)																			
PRE-4230	Pier Design Package C (AD2-AD5)	31	0 28-Nov-13 A	11-Jun-14 A					Pier D	Design Pac	ckage C ((AD2-AD5)																					
PRE-4240	Pier Design Package D (AA6-AA9, AA14-AA18)	46	0 20-Jan-14 A	10-Jun-14 A					Pier D	Design Pac	ckage D ((AA6-AA9, /	A1 4- AA 18)																				
PRE-4250	Pier Design Package E (AC11-AC12)	50	0 28-Nov-13 A	11-Jun-14 A					Pier D	Design Pac	ckage E (/	AC11-AC1)																				
PRE-4260	Pier Design Package F (AD8-AD13)	50	0 20-Jan-14 A	20-Nov-14 A							Pier	r Design Pa	ckage F (Al	D8-AD13)																			
PRE-4270	Portal Beam Design Package 1 (AA2, AB6, AC11/AD8)	54	0 20-Jan-14 A	11-Jun-14 A					Portal	l Beam De	sign Pacl	kage 1 (AA	2, AB6, AC1	11/AD8)																			
PRE-4280	Portal Beam Design Package 2 (AB7/AD9/AC12, AB8, AD11)	38	0 23-Aug-14 A	20-Nov-14 A							Port	tal Beam D	sign Packa	age 2 (AB7	7/AD9/A	AC12, AB8	8, AD 11)																
PRE-4290	Portal Beam Design Package 3 (AD3)	31	0 23-Aug-14 A	30-Sep-14 A						PC	ortal Bear	ım Design F	ackage 3 (/	AD3)																			
PRE-4310A	Superstructure Design Package 9 for Bridge A1 (AA1-AA5)	118	0 16-May-14 A	12-Jan-15 A								Superst	ucture Des	ign Packa	age 9 fpi	r Bridge A	1 (AA 1- A/	45)															
PRE-4310B	Superstructure Design Package 10 for Bridge A2 (AA6-AA9)	154	0 16-May-14 A	12-Jan-15 A								Superst	ucture Des	ign Packa	age 10 f	or Bridge	A2 (A A6 A	(A9)															
PRE-4310C	Superstructure Design Package 3 for Bridge A3 (AA 10-AA1 3)	158	0 04-Apr-14 A	12-Jan-15 A								Superst	ucture Des	ign Packa	age 3 foi	r Bridge A	\3 (AA 10 A	(A13)															
PRE-4310D	Superstructure Design Package 6 for Bridge A4 (AA 14-AA1 8)	108	0 16-May-14 A	12-Jan-15 A								Superst	ucture Des	ign Packa	age 6 fo	r Bridge A	4 (AA 14 A	A18)															
		A	Actual Work	,					· · · ·			CE	DD Cor	ntract I	No. C	CV/201	2/09		<u> </u>	·			l	20	Date -Jan-14		F IWP04	Revision		Cheo Sam	ked	Appro Victor	ved
			Remaining Work Summary Bar				I	Lianta	ang / He	eung Y	ruen V	Wai BCI	P - Site	Forma	ation	& Infr	astruc	ture W	/orks,	, Conti	ract 3			08	-Jan-15		UMP01		5	Sam		Victor	
(() 俊	和建築工程有限公司		Critical Remaining V	Vork						ار ما ا	lot ¹	Macti	w \A/ =	ke D.		-	(D	lo!	ک						-Apr-15 -Aug-15		UMP02 UMP03			Sam Sam		Victor Victor	
	UN WO CONSTRUCTION & ENGINEERING CO., LTD. +	◆ N	Vilestone						Progra	-		Maste IP03B			-		•		-	Oct-15	5			02	-Oct-15		UMP03	BA	5	Sam		Victor	
l								ſ	riogia		5. 0141		-	Page 4	-	J ⁻ IJ)	F (I	ni Dal	G. 2J-	000-10				23	-Oct-15		UMP03	BB	!;	Sam		Victor	
ł														-																			

	Activity Name	OD					I A L C I					2014	Alei			E M		2015			NID			2016		sion	ND	TIET	MIAL	201 M I I I				TELN		2018		SLOT	NID			2019	
PRE-4320A	Superstructure Design Package 11 for Bridge B1 (AB1-AB6)	73	0	21-May-14 A	30-Sep-14 A							Jui	~ >								AB1-AB6			J				J	A				D J	- IVI		3 30	<u> </u>				IVI .	IVI IVI	-
PRE-4320B	Superstructure Design Package 7 for Bridge B2 (AB7-AB12)	196	0	21-May-14 A	12-Jan-15 A	_	-				-					Superst	ructure	Design	Packag	ge 7 for	r Bridge B	B2 (AB	-AB12)																				
PRE-4330A	Superstructure Design Package 2 for Bridge C1 (AC1-AC5)	196	0	28-Mar-14 A	30-Sep-14 A	_	-				_			Super	structur	e Desig	n Packa	age 2 fo	or Bridge	• C1 (A	AC1-AC5)	5)																					
PRE-4330B	Superstructure Design Package 1 for Bridge C2 (AC6-AC11)	134	0	06-Mar-14 A	27-Aug-14 A	_	-						🗖 Su	perstru	cture De	esign Pa	ackage	1 for Br	idge C2	(AC6-/	AC11)																						
PRE-4340A	Superstructure Design Package 4 for Bridge D1 (AD1-AD5)	110	0	07-May-14 A	30-Sep-14 A									Super	structur	e Diesig	n Packa	age 4 fo	or Bridge	e D1 (A	AD(1-AD5)	5)																					
PRE-4340B	Superstructure Design Package 8 for Bridge D2 (AD6-AD8)	56	0	30-Jul-14 A	12-Jan-15 A		_									Superst	ructure	Design	Packad	ae 8 fpr	r Bridge D	D2 (AD	6-AD8)																				
PRE-4340C	Superstructure Design Package 5 for Bridge D3 (AD9-AD14)	196	0		12-Jan-15 A		_														r Bridge D																						
PRE-4400	Abutments Design Package for AA1, AB1, AC1 & AD1	220	0		04-Mar-15 A		_														r AA 1, AB																						
	Audullients Design Fackage Iol An I, Abi, Abi a Abi																butinen	iis Desi	giracr	ageior			a ADT																				
ondition Survey				26-Aug-13 A																																							
PRE-5000	Condition Survey for EBS	18	0	26-Aug-13 A	22-Oct-13 A			Condi	ition Sur	rvey for	r EBS																																
emporary Traffic Arr	angement (TTA) Submission and Approval	358	0	12-Aug-13 A	06-Jun-14 A																																						
Forming of TMLG		50	0	12-Aug-13 A	13-Sep-13 A																																						
PRE-6000	Traffic consultant nomination & approval	25	0	20-Aug-13 A	29-Aug-13 A		• Tr	affic consu	ultant no	ominatio	on & app	proval																															
PRE-6020	TMLG establishment	50	0	12-Aug-13 A	13-Sep-13 A		-	TMLG esta	ablishme	ent																																	
TA for Tai Wo Servi	ce Road West	302	0	13-Sep-13 A	06-Jun-14 A		-											†																									
PRE-6110	TTA submission & approval - Scheme W2 (for Piling Works & Retaining Structure)	40	0	13-Sep-13 A	15-Oct-13A		-	TTA su	ubmissio	on & ap	oproval	- Scherr	ne W2	(for Pilin	g Works	& Reta	aining S	structure																									
PRE-6140	TTA submission & approval - Scheme W3 (for laying UU ductings)	40	0	28-May-14 A	06-Jun-14 A		-				•	TTA și	ubmiss	ion & ap	proval	Sohen	ne W3 (for layir	ng UŲ d	uctings	5)																						
ction IA & IB - Fani	ing Highway Widening (KD-1 & KD-2)	1419	906	12-Aug-13 A	31-Aug-18	(0																																				
anling Highway Sou	th Portion between CH6935 and CH7470	1250	737	12-Aug-13 A	30-Jan-18	(0																																				
- anling Highway Zoi	ne 1 between CH6935 and CH7130 (within SBZ2)	1250	737	12-Aug-13 A	30-Jan-18	(0																																				
At-Grade Roadwork				12-Aug-13 A	30-Jan-18																																						
FHW-1100	Site Formation, Preparation Works & Tree Transplant												Cito	Format		oration	Morko	8 Tree		lant																							
		65	0		11-Aug-14 A									Formati																													
FHW-1110	Noise Barrier NB6 and NB7 - Footing adjacent to SB lane (184m)	280	0	29-Mar-14 A	16-Aug-14 A								Nois	se Barrie	er NB6 a	and NB7	r - Footi	ing adja	cent to	SB lane	e (184m))																					
FHW-1120*	Pipe Laying - DN1200 Watermains (CHC) across Fanling Highway (total 80m for 2 shafts)) 275	0	09-Jun-14 A	12-Feb-15 A																																						
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	76	20-Feb-14 A	31-Oct-15	155	,5														Pipe Lay	ying - D	N1200 W	Vaterm	ains (CH	IC) alo	ng Fanli	ng High	way(80	mlong	4midepth)											
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115	04-Feb-16	02-Jul-16	77	7															-			Noise E	Barrier I	VB70 - I	oating	adjacen	to SB la	ane (15m												
FHW-1150	Road Formation (FLH SB 1st lane)	48	48	04-Jul-16	27-Aug-16	77	7																			Road F	ormatio	n (FLH	SB 1st l	ane)													
FHW-1160	Road Formation (FLH SB 2nd lane)	25	25	30-Sep-17	01-Nov-17	0	0																									R	oad For	rmation	n (FLH SI	3B 2nd l	lane)						
FHW-1170	Road Formation & Road Drainage (FLH SB 3rd lane)	50	50	02-Nov-17	02-Jan-18	0	0																										R	∛oad Fc	ormation	۱& Roar	ıd Drain	age (FL	LH SB	3rd lane	е)		
FHW-1180	Road Formation & Pavement (FLH SB 4th lane)	24	24	03-Jan-18	30-Jan-18	(0																											Ribar	id Format	ation & F	Paveme	ent (FLI	H SB 4t	th lane)			
FHW-1210	Road Formation & Pavement (FLH NB 1st lane)	80	80	25-Aug-16	29-Nov-16	(0																		-		📕 Ro	ad Forr	nation &	Paveme	ent (FLH	NB 1st la	ne)										
FHW-1220	Road Formation & Pavement (FLH NB 2nd lane)	33	33	30-Sep-17	10-Nov-17	(0																										Road Fo	ormatio	on & Pave	/ement /	(FLH N	IB 2nd l	ane)				
FHW-1230	Road Formation & Pavement (FLH NB 3rd lane)	33	33	11-Nov-17	19-Dec-17	(0																										🗖 Roa	ad For	mation &	& Paver	ment (F	LHNB	3rd lan	e)			
FHW-1240	Road Formation & Pavement (FLH NB 4th lane)	33	33	20-Dec-17	30-Jan-18	(0																											B Roa	d Format	ation & F	Paveme	ent (FLI	H NB 4t	th lahe))		
FHW-1300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 24 nos)	80	80		16-Jun-16		0																		ojse Ra	rrier NF	368 - Mi	nj-Pilino	at centr	al media	in (CSD:	24 nds)											
FHW-1310	Noise Barrier NB68 - Footing at central median (72m)	73			10-Sep-16		0																								ral media												
																								T																			
FHW-1320	Road Formation (Middle Part: FLH NB & SB Fast lanes), except CH6935 - CH7035		27		15-Oct-16	(0																				koad Fo	rmation	(Middle	Part: HL	HNB&	BFasti	anes), e	xcept C	CH6935	- CH70	J35						
	ne 2 between CH7130 and CH7290			17-Apr-14 A	30-Jan-18	(0																																				
At-Grade Roadwork	ks (160m)	1113	737	17-Apr-14 A	30-Jan-18	(0																																				
			Act	tual Work												CE	DD C	Contr	act N	lo. C	V/201	2/09								. 1		Da Jan-14		- BA		vision			Check	ed	_	App	pro
			_	maining Work						Lia	antan	ng / H	eung	g Yue	n Wa	i BC	P - Si	ite Fo	orma	tion	& Infr	rastr	ucture	e Wo	orks, (Cont	ract	3				-Jan-14 3-Jan-18			/P04 MP01			Sam Sam			_	ctor ctor	_
(後 利	四建築工程有限公司			mmary Bar tical Remaining \	Work														_			_	_									l-Apr-1: -Aug-1			MP02 MP03			Sam Sam			_	ctor ctor	_
													110	- 4 - 4					. D			- (D		-	<u>ر</u> ا د						10	ruu-l		101/	UO			Judill			1 1 10	701	
CHUN	WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Mile	estone							-		-							-	1mme -15) _	-			-		-					2-Oct-15			MP03A			Sam			Vic	ctor	_

	Activity Name	OD		Start	Finish			
FHW-2110A	Noise Barrier NB71 - Footing adjacent to SB lane (24m)	70	0	17-Apr-14 A	16-Aug-14 A		SONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJJULASONDJFMAAJ Noise Barrier NB71- Footing adjacent to SB lane (24m)	
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VO.79)	341	88	26-Jul-14 A	14-Nov-15	0	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise Barrier NB71 - Footing adjacent to SB lane (96m) (under VQ.79), Noise (96m) (under VQ.79) (under VQ.79) (under VQ.79) (under VQ.79) (under VQ.79) (und	ıe (96m) (under VO.79)
FHW-2120*	Pipe Laying - Twin DN1400 Watermains (CHE & G) along Fanling Highway (44m long, 6m depth)	85	0	09-Jul-14 A	19-Dec-14 A			
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fan Ing Highway (183m long, 4m depth)	144	154	13-Jul-15 A	03-Feb-16	77	Fipe Laying - DN1200 & DN600 Watermains; (CHB & CHC); along Faning Highway (183m long; 4m depth)	
FHW-2140	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	61	61	14-Oct-15	24-Dec-15	0	Rdad Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	
FHW-2190	Footpath & DSD Access Track adjacent to SB lane	108	108	04-Feb-16	23-Jun-16	172	Footpath & DSD Access Track adjacent to SB lane	
FHW-2200	Noise Barrier NB67 - Mini-Piling adjacent to NB lane (CSD: 36 nos) together with Pile Test	143	143	17-Feb-17	11-Aug-17	0	Noise Barrier NB67 - Mini-Filing adjar	ent to NB lane (CSD: 36 nos); together with Pile Te
FHW-2210	Noise Barrier NB67 - Footing adjacent to NB lane (83m)	105	105	27-Jul-17	29-Nov-17	0	Noise Batrier NB67 - F	ooting adjacent to NB lane (83m)
FHW-2220	Road Formation, Road Drainage & Kerb (Western Side: FLH NB hard shoulder and 1st	80	80	25-Oct-17	30-Jan-18	0	Road Formatic	i, Road Drainage & Kerb (Western Side: FLH NB
FHW-2300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nos)	80	80	08-Mar-16	16-Jun-16	0	Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nds)	
FHW-2310	Noise Barrier NB68A - Footing at central median (157m)	135	135	08-Mar-16	20-Aug-16	0	Noise Barrier NB68A - Foqting at central median (157m)	
FHW-2320	Road Formation & Central Barrier (Middle Part: FLH NB & SB 4th lanes)	90	90	29-Jun-16	15-Oct-16	0	Road Formation & Central Barrier (Middle Part FLH NB & SB 4th anes)	
FHW-2400	Road Formation and Pavement (FLH NB 3rd lane)	48	48	17-Oct-16	10-Dec-16	0	Road Formation and Pavement (FLH NB 3rd lane)	
FHW-2410	Road Formation and Pavement (FLH NB 2nd lane)	48	48	12-Dec-16	15-Feb-17	0	Road Formation and Pavement (FLH NB 2nd lane)	
Fanling Highway Ze	one 3 between CH7290 and CH7380	1230	737	05-Nov-13 A	30-Jan-18	0		
Box Culvert Extens	sion - ID4	614	45	05-Nov-13 A	23-Dec-15	616		
ID4-3000	Demolition of existing box structure	7	0	14-Feb-14 A	01-Mar-14 A		Demolition of existing box structure	
ID4-3010	Flow diversion of existing stream	4	0	05-Nov-13 A	16-Nov-13 A		Flow diversion of existing stream	
ID4-3020	Installation of dowel bar for connection to existing box structure	4	0	03-Mar-14 A	07-Mar-14 A		Installation of dowel bar for connection to existing box structure	
ID4-3030A	Bay 1 - Excavation	4	0	03-Mar-14 A	04-Mar-14 A		1 Bay t - Excavation	
ID4-3030B	Bay 2 - Excavation	4	0	18-Nov-13 A	03-Dec-13 A		Bay 2 - Excavation	
ID4-3030C	Bay 3 - Excavation	4	0	18-Nov-13 A	18-Dec-13 A		Bay 3 - Exclavation	
ID4-3040A	Bay 1 - Sub-base & Blinding	3	0	04-Mar-14 A	05-Mar-14 A		I Bay 1 - Sub-base & Binding	
ID4-3040B	Bay 2 - Sub-base & Blinding	3	0	04-Dec-13 A	24-Dec-13 A		Baly 2 - Sub-base & Blinding	
ID4-3040C	Bay 3 - Sub-base & Blinding	3	0	19-Dec-13 A	23-Dec-13 A		B Bay 3 Sub-base & Blinding	
ID4-3050A	Bay 1 - Base Slab	7	0	07-Mar-14 A	12-Mar-14 A		I Bay1 - ₿ase Slab	
ID4-3050B	Bay 2 - Base Slab	7	0	27-Dec-13 A	04-Jan-14 A		Bay 2 - Base Slab	
ID4-3050C	Bay 3 - Base Slab	7	0	27-Dec-13 A	04-Jan-14 A		Bay 3 - Base Slab	
ID4-3060A	Bay 1 - Wall and Top Slab	13	0	13-Mar-14 A	26-Mar-14 A		Bay 1 - Walland Top Slab	
ID4-3060B	Bay 2 - Wall and Top Slab	21	0	07-Jan-14 A	21-Jan-14 A		■ Bay 2 - Walland Top Stab	
ID4-3060C	Bay 3 - Wall and Top Slab	21	0	07-Jan-14 A	21-Jan-14 A		Bay 3 Walland Top Slab	
ID4-3070	Construction of Temporary Road for Site Access	12	0	24-Jan-14 A	14-Feb-14 A		Construction of Temporary Road for Site Access	
ID4-3080	Construction of Wing Wall, Cascade and Head Wall	35	0	24-Dec-13 A	15-Feb-14 A		Construction of Wing Wall, Casica de and Head Wall	
ID4-3090	Bay 1 - Remaining Base Slab (To be carried out after diversion of DN1400 water mains)	45	45	02-Nov-15	23-Dec-15	269	Bay 1 - Remaining Base Stab (To be carried out after diversion of DN1400 water mains)	
Box Culvert Extens	sion - ID5	288	0	05-Nov-13 A	15-Mar-14 A			
ID5-3000	Demolition of existing box structure	7	0	14-Feb-14 A	25-Feb-14 A		Demolition of lexisting;box structure	
ID5-3010	Flow Diversion of Existing Stream	4	0	05-Nov-13 A	12-Nov-13 A		Flow Diversion of Existing Stream	
ID5-3020	Installation of Dowel Bar for Connection to Existing Box Structure	4	0	26-Feb-14 A	26-Feb-14 A		Installation of Dowel Bar for Connection to Existing Box Structure	
ID5-3030A	Bay 1 - Excavation	4	0	26-Feb-14 A	28-Feb-14 A		Bay 1:- Excavation	
			A	N/orl-				on Checked Approve
				al Work aining Work			CEDD Contract No. CV/2012/09 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 29-Jan-14 IWP04	Sam Victor
				mary Bar			OB-Jan-15 UMP01 24-Apr-15 UMP02	Sam Victor Sam Victor
1A -								
() 後 3 Com	和建築工程有限公司 Wo Construction & Engineering Co., Ltd. ◆		Critica Milest	al Remaining W tone	Vork		Updated Master Works Programme (Revision 3B) UMP03 UMP03	Sam Victor Sam Victor

tivity ID	Activity Name	OD RD Start	Finish TI	F	2019
ID5-3030B	Bay 2 - Excavation	4 0 13-Nov-13 A	21-Nov-13 A	A S O N D J F M A M J Jul A S O N D J F M A M J JUL A S O N D J F M A M J	IDJFMAMJJul/
ID5-3030C	Bay 3 - Excavation	4 0 13-Nov-13 A	21-Nov-13 A	■ Bay 3 - Expandion	
ID5-3040A	Bay 1 - Sub-base & Blinding	3 0 01-Mar-14 A	01-Mar-14 A	Bay 1. Súb-base & Binding	
ID5-3040B	Bay 2 - Sub-base & Blinding	3 0 22-Nov-13 A	10-Dec-13 A	Bay 2 - Sub-base & Blinding	
ID5-3040C	Bay 3 - Sub-base & Blinding	3 0 22-Nov-13 A	27-Nov-13 A	III: Bay 3 - Sub-base & Blinding	
ID5-3050A	Bay 1 - Base Slab	7 0 03-Mar-14 A	08-Mar-14 A	- I Base Slab	
ID5-3050B	Bay 2 - Base Slab	7 0 11-Dec-13 A	20-Dec-13 A	Bay 2 Base Slab	
ID5-3050C	Bay 3 - Base Slab	7 0 28-Nov-13 A	09-Dec-13 A	📕 Bay 3 - Base Sláb	
ID5-3060A	Bay 1 - Wall and Top Slab	13 0 11-Mar-14 A	15-Mar-14 A	Bay 1 - Wall and Top Slab	
ID5-3060B	Bay 2 - Wall and Top Slab	21 0 23-Dec-13 A	09-Jan-14 A	Bay 2 - Waltand Top Slab	
ID5-3060C	Bay 3 - Wall and Top Slab	21 0 21-Dec-13 A	27-Jan-14 A	Bay 3- Walland Top Slab	
ID5-3070	Construction of Temporary Road for Site Access	12 0 27-Jan-14 A	14-Feb-14 A	Construction of Temporary Road for Ste Access	
ID5-3080	Construction of Wing Wall, Cascade and Head Wall	45 0 06-Jan-14 A	13-Mar-14 A	Construction of Wing Wall, Cascade and Head Wall	
At-Grade Roadwo	orks (130m)	1113 737 27-Mar-14 A	30-Jan-18		
FHW-3100	Filing Works & Reinstatement	30 0 27-Mar-14 A	13-May-14 A	Filing Works & Reinstatement	
FHW-3120	Noise Barrier NB71 - Mini-Piling adjacent to SB lane (36nos)	40 0 24-May-14 A	02-Aug-14 A	Npise Barrier:NB71 - Mini-Piling adjacent to \$B lane (36nos)	
FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	324 59 23-May-14 A	10-Oct-15 1	16 Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap, Neise Barrier NB71 - Footing adjacent to SB lane (130m) Including	pile cap
FHW-3140*	Pipe Laying - Twin DN1400 Watermains (CHE & F) along Fanling Highway (90m long, 3m depth)	90 0 07-Jun-14 A	06-Sep-14 A		
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long 3m depth)	, 150 199 07-Jun-14A	07-Apr-16 23	35 Pipe Laying DN600, DN1200 Watermains (CHB &CHC) along Fanling High way (90m long, 3m depth)	
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	63 63 21-Sep-15	05-Dec-15 1	16 Road Formation; Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	
FHW-3170	Footpath, DSD Access Track adjacent to SB lane	108 108 24-Jun-16	01-Nov-16 17	72 Fpotpath, DSD Apcess Track adjacent to SB lane	
FHW-3210	Noise Barrier NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos)	85 85 17-Feb-17	03-Jun-17	0 Noise Barriel NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos)	
FHW-3220	Noise Barrier NB69 - Footing adjacent to NB lane (108m)	113 113 05-Jun-17	17-Oct-17	0 Noise Barrier NB69 - Footing adjacent to NB land	(108m)
FHW-3230	Road Formation, Road Drainage & Kerb (Western Side: FLH NB hard shoulder)	86 86 18-Oct-17	30-Jan-18	0 Road Formation, Road Drainage &	Kerb (Western Side: FLH NB har
FHW-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70 70 28-Dec-15	29-Mar-16	0 Noise Barrier NB68A Mini-Piling at central median (CSD: 20 nois)	
FHW-3310	Noise Barrier NB68A - Footing at central median (98m)	90 90 08-Mar-16	28-Jun-16	0 Noise Barrier NB68A - Footing at central median (98m)	
FHW-3320	Road Formation & Central Barrier (Middle Part: FLH NB & SB 4th lanes)	90 90 29-Jun-16	15-Oct-16	0 Road Formation & Central Barrier (Middle Part FLH NB & SB 4th lanes)	
FHW-3400	Road Formation and Pavement (FLH NB 3rd lane)	48 48 17-Oct-16	10-Dec-16	0 Road Formation and Pavement (FLH NB 3rd lane)	
FHW-3410	Road Formation and Pavement (FLH NB 2nd lane)	48 48 12-Dec-16	15-Feb-17	0 Road Formation and Pavement (FLH NB 2nd lane)	
Miscellaneous Wor	rks for Facilitating Traffic Diversion of Fanling Highway	297 0 13-Jul-14A	20-Jun-15 A		
FHW-M-1010	Permanent Road Formation with 1 lanes width between CH7130 and CH7380 (Eastern Side) by means of re-construction	62 0 13-Jul-14A	08-Nov-14 A	Permanent Road Formation with 1 lanes width between CH713D and CH7380 (Eastern Side) by means of re-construction	
FHW-M-1020	Permanent Road Formation with 2 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-construction	45 0 10-Nov-14 A	07-Mar-15 A	Permanent Road Formation with 2 lanes width between CHB935 and CH7130 (Eastern Side) by means of re-construction	
FHW-M-1030	Permanent Road Formation with 3 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-surfacing	12 0 09-Mar-15 A	22-Mar-15 A	Permanent Road Formation with 3 lanes width between OH6935 and CH7130 (Eastern Side) by means of re-suffacing	
FHW-M-1040	Demolition of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion	54 0 23-Mar-15 A	20-Jun-15 A	Demolifion of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion	
	orth Portion between CH7470 and CH7925	1405 906 30-Aug-13 A	31-Aug-18		
	Zone 4 between CH7380 and CH7470	846 479 15-Oct-14 A	21-Oct-17		
At-Grade Roadwo		846 479 15-Oct-14 A	21-Oct-17		
FHW-4100	Noise Barrier NB71 & NB72 - Footing adjacent to SB lane (90m)	115 115 07-Jul-16	21-Nov-16 1	10 Noise Barrier NB71 & NB72 - Footing adjacent to SB fane (90m)	
FHW-4120*	Pipe Laying - Twin DN1400 Watermains (CHE & CHG) along Fanling Highway (90m long, 3m depth)	155 0 15-Oct-14 A	12-Mar-15 A		
		Actual Work		CEDD Contract No. CV/2012/09 29-Jan-14 IWP04 Sam	hecked Approved Victor
		Remaining Work		Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3	Victor
後	和建築工程有限公司	Critical Remaining	Work	Updated Master Works Programme (Revision 3B)	Victor
Сни	N WO CONSTRUCTION & ENGINEERING CO., LTD.	Milestone		Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 UMP03A Sam 23-Oct-15 UMP03B Sam Sam <td>Victor Victor</td>	Victor Victor
				Page 7 of 30	VICIOF

)	Activity Name		D Start	Finish			2014 M A M J Jul .			2015			2016				2017				2018		NIDUIE	201 ELMLALI	
FHW-4130*	Pipe Laying - DN600 & DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	60 0	0 27-Nov-14 A	18-May-15 A	ASO		IVI A IVI J JUI	A S U N	JFM	A IVI J JUI	3 0 N	JFM	A W J JL	ASO		JFM/					Jul J Jul	ASU	JF		IVI J JU
FHW-4140	Footpath, DSD Access Track adjacent to SB lane	60 60	0 02-Nov-16	13-Jan-17 1	72											Footpath,	DSD Acces	s Track adjac	ent to SB	lane					
FHW-4150	Permanent Road Drainage, Road Formation and Pavement (Eastern Side: FLH SB 1st &	124 124	4 22-Nov-16	29-Apr-17	10									+			Perman	ent Road Dra	inage, Roa	ad Formation	n and Pavem	ent (Eastern	Side: FLH SE	B 1st & 2nd	d lane an
FHW-4200	2nd lane and hard shoulder) Demolition of Existing Cenral Barrier and Make Good of Road Pavement for further Traffic	46 46	6 15-May-17	08-Jul-17	0													Demolition o	f Existing C	Cenral Barrie	er and Make (Good of Road	d Pavement f	for further T	Traffic Di
FHW-4210	Diversion - Noise Barrier NB68A - Footing at central median (40 m)	90 90	0 08-Mar-16	28-Jun-16	0									voise Barrier	NB68A - I	= opting at c	en tral me dia	n (40m)							
FHW-4220	Road Formation & Central Barrier (Middle Part: FLH SB 4th lanes)	90 90) 29-Jun-16	15-Oct-16	0													r (Middle Part	FLH SB 4	th lanes)					
FHW-4300	Permanent Road Drainage, Road Formation and Pavement (Western Side: FLH NB 1st &	88 88		21-Oct-17	0															1	iinage, Road	Formation an	nd Pavement	(Western S	Side: FLF
	2nd and hard shoulder) one 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)	1099 694		30-Jan-18	0																				
	e Reprovision (East)	630 311		13-Oct-16	6																				
					0																				
FHW-5000A1	KT-AB1 - Piling Works (7 out of 12 nos of Pile) - Phase 1	60 0		14-Jan-15 A					KI-AB1-	Plling Works (7															
FHW-5000A2	KT-AB1 - Piling Works (5 out of 12 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	25 25		08-Dec-15	36							IKT-AB1 Pilin	ng Works (5 o	ut of 12 nos	of Pile) - F	hase 2, cor	nflict with ter	np cycle track	/existing ti	ree					
FHW-5000B	KT-AB2 - Piling Works (4 out of 4 nos of Pile) - Phase 1	20 0	0 24-Sep-14 A	27-Nov-14 A					KT-AB2 - Piling																
FHW-5000C1	KT-P2 - Pling Works (3 out of 6 nos of Pile) - Phase 1	30 0	0 04-Oct-14 A	20-Dec-14 A					KT-P2 - Pilin	g Works (3 out)	of 6 nos of Pile)	- Phase 1													
FHW-5000C2	KT-P2 - Pling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15 15	5 21-Dec-15	09-Jan-16	26							📫 КТ-Р2 - F	Piling Works (3 out of 6 nos	s of Pile) -	Phase 2, co	onflict with e	xisting TWSR	E						
FHW-5000D1	KT-P3 - Pling Works (5 out of 6 nos of Pile) - Phase 1	40 0	0 06-Oct-14 A	24-Dec-14 A					KT+P3 - Plin	ng Works (5 out	of 6 nos of Pile) - Phase 1													
FHW-5000D2	KT-P3 - Pling Works (1 out of 6 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	6 0	0 02-Dec-14 A	24-Dec-14 A					KT+P3 - Plin	ng Works (1 out	of 6 nos of Pile) - Phase 2, cor	nflict with tem	cycle track/	existing t	ree									
FHW-5000E	KT-P4 - Pling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40 40	0 21-Sep-15	09-Nov-15	36						k k	T-P4 - Piling Wo	orks (8 out of	8 nos of Pile)) - Phase 2	2, conflict w	ith temp cyc	le track/ existi	ng tree						
FHW-5010A	KT-AB1 - Pile Cap & Abutment	75 75	5 03-Feb-16	12-May-16	11								🛑 КТ-АВ	1- Pile Cap 8	& Abutmer	ıt									
FHW-5010B	KT-AB2 - Pile Cap & Abutment	60 60	0 04-Mar-16	19-May-16	6									32 - Pile Cap	& Abutme	nt									
FHW-5010C	KT-P2 - Pie Cap & Pier	60 60	0 11-Jan-16	30-Mar-16	26								KT-P2 - Pie	Cap & Pier											
FHW-5010D	KT-P3 - Pile Cap & Pier	60 60	0 03-Feb-16	23-Apr-16	6								🔳 КТ-РЗ - Р	nie Cap & Pie	er										
FHW-5010E	KT-P4 - Pie Cap & Pier	75 75	5 10-Nov-15	15-Feb-16	81							кт-	94 - Pile Cap	& Pier											
FHW-5020	Steel Truss Installation at TWSR East	12 12	2 20-May-16	02-Jun-16	6	++-							🗖 Stee	l Truss Insta	allation at T	WSR East									
FHW-5030	Steel Truss Installation across Fanling Highway	7 7	7 18-Jun-16	25-Jun-16	6									iteel Truss In	stallation a	across Fanl	ing Highway								
FHW-5040	Installation of Bridge Decking and Cladding	56 56	6 27-Jun-16	31-Aug-16	6									Instal	llation of B	ridge Deckir	ng and Clad	ding							
FHW-5050	Installation of Drainage and Lighting Facilities (Overall)	40 40	0 09-Aug-16	24-Sep-16	6										stallation c	of Drainage	and Lighting	Facilities (Ov	erall)						
FHW-5060	Testing and Commissioning (Overall)		4 26-Sep-16	13-Oct-16	6										Testing ar	nd Commiss	sioning (Ove	rall)							
FHW-5070	Predrilling works for Socket H-Piles	45 0	0 05-Aug-14 A	14-Aug-14 A	_			Predrilling wo	orks for Socket F	I-Piles				+			·····								
FHW-5080	Additional BFA Facilities - Piling Works (4 out of 4 nos of Pile) - Phase 1 (covered by VO	20 0	0 30-Dec-14 A	14-Jan-15 A						I BFA Facilities	Piling Works 4	4 out of 4 nos o	f Pile) - Phase	e 1 (covered	by VO no	. 59)									
FHW-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45 45		09-Mar-16	61								dditional BFA				be covered	by VO							
FHW-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)			02-Feb-16	6														B2-4 P2-0	»					
t-Grade Road Wo		1099 649		30-Jan-18														, ,, ,, ,, ,, ,, ,, ,, ,, ,, ,, ,, ,,							
FHW-5100							Demolition	of Evicitie's Sta		Clearshoe															
	Demolition of Existing Structure and Site Clearance	45 0	0 15-Apr-14A	13-May-14 A				n or Existing Stri				e lengl-track of	n of TTA O												
FHW-5120A	Preparation Works for Implementation of TTA Scheme E2	51 0		08-Jun-15 A								r Implementatio													
FHW-5120B	Implementation of TTA - Scheme E2 (shifting TWSR East towards Pier AA4 for pipe laying works at crossing)	0 0	0 09-Jun-15 A							(♦ Impler		A - SchemeE2					aying works	att crossing)							
FHW-5120C	Preparation Works for Implementation of TTA Scheme E3A	30 30	0 16-Nov-15	19-Dec-15	6							Preparation													
FHW-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0 0	0 21-Dec-15		26							 Implementa 	tion of TTA-	S¢hemeE3A	(shifting T	WSR East	westward, a	it the existing	ramp of Ki	u Tau Footb	ridge)				
FHW-5120E	Preparation Works for Implementation of TTA Scheme E4	6 6	6 25-Apr-16	30-Apr-16	86								Prepara	tion Works fo	or Impleme	entation of T	TA Scheme	E4							
FHW-5120F	Implementation of TTA - Scheme E4 (shifting TWSR East to original alignment)	0 0	0 03-May-16		86								 Impleme 	entation of TT	∏A-Scher	ne E4 (shifti	ng TWSR E	ast to original	alighment)						
		A	ctual Work	, I	<u> </u>		. : ! !	<u> </u>	CED	DD Contra	t No. CV/	/2012/09	_: !	: !	: !	<u>. ! </u>	<u>: ! </u>		Date		Revision		Checked		pproved
			emaining Work				Liantang / He	eung Yuer					ture Wo	rks, Con	tract 3			29-Jar 08-Jar		IWP0 UMP0		Sam Sam		Victor Victor	
(後:	和建築工程有限公司	Si	ummary Bar ritical Remaining V	Vork														24-Ap	r-15	UMPC)2	Sam		Victor	
	和建築工程有限公司 Wo Construction & Engineering Co., Ltd. ◆	● M	ilestone				_	-	d Master		-	-						01-Au 02-Oc	-			Sam Sam		Victor Victor	
CHUN					1		Droare		JMP03B (I	Data Data	n4 A 4	E\ D	Set Dates	AA A ((

Activity ID	Activity Name	OD	RD Sta	art	Finish	TF				2014				01	015				2016		1		2017		2018		2019
FHW-5130	Completion of Demolition of existing control valve house	0	0		08-Mar-16	228	ASON	DJF	MAM		ASO	ND	JFM			ON			J Jul A		D J F	MAMJ		NDJ		ASON	D J F M A M J
FHW-5140	Demolition of existing Kiu Tau Footbridge	45	45 14-00	ct-16	05-Dec-16	6																	iu Tau Footbridge				
FHW-5150		110	110 06-De	ec-16	27-Apr-17	6																		age, Roa	d Formation and Paveme	ent (Eastern Side	FLH \$B1st & 2nd lane a
FHW-5160A	2nd lane and hard shoulder) Preparation Works for Implementation of TTA Scheme E5	45	45 13-Ja		13-Mar-17	6																			of TTA Scheme E5		
FHW-5160B	Implementation of TTA - Scheme E5 (shifting TWSR East westward to previous Kiu Tau	0	0 14-Ma			6																			shifting TWSR East west	ward to previous	Kiu Tau Footbridde)
FHW-5170	Footbridge) Noise Barrier NB73 - Mini-Piling adjacent to SB lane (CSD: 12 nos) incl. load test	75	75 14-Ma		16-Jun-17	6																			Piling adjacent to SB lan		
FHW-5180	Noise Barrier NB72 & NB73 - Footing adjacent to SB lane (110m)	127	127 17-Ju		16-Nov-17	6																			Barrier NB72 & NB73 - F		
FHW-5190	Road Formation and Pavement (Eastern Side: Merge lane and hard shoulder)	55	55 17-No		23-Jan-18	6																					n Side: Merge lane and h
FHW-5200	Demolition of Existing Cenral Barrier and Make Good of Road Pavement for further Traffic	46	46 15-Ma	av-17	08-Jul-17	0																	Demolition of				vement for further Traffic
FHW-5210	Diversion Permanent Road Drainage, Road Formation and Pavement (Middle Part: FLH SB & NB 3rd	82	82 23-00	ct-17	30-Jan-18	0																					nation and Payement (Mi
FHW-5300	& 4th 3rd & 4th and central barrier) Permanent Road Drainage, Road Formation and Pavement (Western Side: FLH NB 1st &	88	88 10-Ju	ul-17	21-Oct-17	0																		Permaner			avement (Western Side: I
Fanling Highway Z	2nd and hard shoulder) Zone 6 between CH7600 and CH7660 (Existing Vehicular Bridge)	324	324 22-De	ec-16	30-Jan-18	0																					
At-Grade Roadwo		324			30-Jan-18	0																					
FHW-6100		108			13-May-17	0																R	ad Formation and	Pavemen	nt (Ealstern Side: FLH SB	1st & 2nd lane a	nd hard shoulder)
FHW-6110	Noise Barrier NB73 - Footing adjacent to SB lane (95m)	115	115 26-Ju		10-Nov-17	0																			Barrier NB73 - Footing ad		
FHW-6120	Road Formation and Pavement (Eastern Side: Merge lane and hard shoulder)	66	66 11-No		30-Jan-18	0																					rn Side: Merge lane and l
FHW-6200	Demolition of Existing Cenral Barrier and Make Good of Road Pavement for further Traffic	46	46 15-Ma	ay-17	08-Jul-17	0																	Demolition of				vement for further Traffic
FHW-6210	Diversion Permanent Road Drainage, Road Formation and Pavement (Middle Part: FLH SB & NB 3rd	82	82 23-00	ct-17	30-Jan-18	0																			Permanent Road Dra	inage, Road Forn	nation and Pavement (Mi
FHW-6300	& 4th 3rd & 4th and central barrier) Permanent Road Drainage, Road Formation and Pavement (Western Side: FLH NB 1st &	88	88 10-Ju	ul-17	21-Oct-17	0																		Permaner	nt Road Drainage, Road I	Formation and Pa	avemeht (Western Side: I
Fanling Highway Z	2nd and hard shoulder) Zone 7 between CH7660 and CH7925	1405	906 30-Aug	g-13 A	31-Aug-18	0																					
At-Grade Roadwo	orks (265m)	1405	906 30-Au	g-13 A	31-Aug-18	0																					
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	62 30-Au	g-13 A	14-Oct-15	19										Site I	Formation,	Preparation	Works & 1	Free Transp	lant, Site For	mation, Prepa	ration Works & Tre	e Transp	lạnt		
FHW-7110	Road Formation and Pavement (Eastern Side: FLH SB 1st & 2nd lane and hard shoulder)	160	160 30-Se	ep-16	21-Apr-17	17																Road	Formation and Pa	vement (l	Eastern Side: FLH SB 1s	t & 2nd lane and	hard shoulder)
FHW-7200	Demolition of Existing Cenral Barrier and Make Good of Road Pavement for further Traffic	46	46 15-Ma	ay-17	08-Jul-17	0																	Demolition of	Existing C	enral Barrier and Make C	Good of Road Pa	vement for further Traffic
FHW-7210	Diversion Permanent Road Drainage, Road Formation and Pavement (Middle Part: FLH SB & NB 3rd	125	125 03-Ap	pr-18	31-Aug-18	0																				Permanent	Road Drainage, Road Fo
FHW-7300	& 4th 3rd & 4th and central barrier) Permanent Road Drainage, Road Formation and Pavement (Western Side: FLH NB 1st &	55	55 10-Ju	ul-17	11-Sep-17	0																	Perm	anent Roa	ad Drainage, Road Form	ation and Pavem	ent (Western Side: FLH I
Remaining Works fo	2nd and hard shoulder) or Noise Barrier along widened Fanling Highway	420	420 08-Au	ug-16	09-Jan-18	18																					
FHW-NB-110	Noise Barrier Steelworks & Panel for NB70 (25m), adjacent to Fanling Highway SB lanes at	6	6 12-Se	ep-16	19-Sep-16	402														🛙 Noise	Barrier Stee	works & Pane	l for NB70 (25m), a	adjacent t	o Fahling Highway SB lar	nes at Zone 1	
FHW-NB-120	Zone 1 Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at	20	20 08-Au	ug-16	30-Aug-16	402														Npise Ba	arrier Steelwo	orks & Panel fo	or NB6 (123m), adj	acent to F	anling Highway SB lanes	s at Zone 1	
FHW-NB-130	Zone 1 Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB lanes at Zone 1	10	10 31-Au	ug-16	10-Sep-16	402														🛛 Noisie E	Barrier Steelv	vorks & Panel	for NB7 (60m), adj	acent to F	anling Highway SB lanes	s at Zone 1	
FHW-NB-140	Zone 1 Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB lanes at Zones 2,3 & 4	45	45 22-No	ov-16	16-Jan-17	263															Noi	se Barrier Ste	elworks & Panel fo	r NB71 (2	54m), adjacent to Fanling	g Highway \$B lan	es at Zones 2,3 & 4
FHW-NB-150	at Zones 2,5 a 4 Noise Barrier Steelworks & Panel for NB72 (107m), adjacent to Fanling Highway SB lanes at Zones 4 & 5	18	18 17-No	ov-17	07-Dec-17	19																		Nois	se Barrier Steelworks & F	Panel for NB72 (1	07m), adjacent to Fanling
FHW-NB-160	Noise Barrier Steelworks & Panel for NB73 (141m), adjacent to Fanling Highway SB lanes at Zones 5 & 6	24	24 08-De	ec-17	08-Jan-18	19																		-	Noise Barrier Steelworks	s & Panel for NB7	3 (141m) adjacent to Fa
FHW-NB-210	Noise Barrier Steelworks & Panel for NB68 (77m), Fanling Highway central median at Zones 1 & 3	13	13 14-De	ec-16	30-Dec-16	318															🗖 Noise	Barrier Steel	vorks & Panel for N	NB68 (77r	n), Fanling Highway cent	ral median at Zor	nes 1 & 3
FHW-NB-220	Noise Barrier Steelworks & Panel for NB68A (279m), Faning Highway central median at Zones 2, 3 & 4	50	50 17-O	ct-16	13-Dec-16	318															Noise B	arrier Steelwo	rks & Pariel for NB	68A (279)	m), Panling Highwaycen	tral median at Zor	nes 2,3 & 4
FHW-NB-310	Noise Barrier Steelworks & Panel for NB66 (57m), adjacent to Fanling Highway NB lanes at Zone 1	10	10 08-Au	ug-16	18-Aug-16	351														Noise Bar	rier Steelwor	ks & Panel for	NB66 (57m), adja	cent to Fa	nling Highway NB lanes	at Zone 1	
FHW-NB-320	Noise Barrier Steelworks & Panel for NB67 (85m), adjacent to Fanling Highway NB lanes at Zones 2 & 3	14	14 30-No	ov-17	15-Dec-17	18																		No	işe Barrier Steelworks &	Panel for NB67 (85m), adjacent to Fanling
FHW-NB-330	Noise Barrier Steelworks & Panel for NB69 (109m), adjacent to Fanling Highway NB lanes near LR1 at Zone 3	18	18 16-De	ec-17	09-Jan-18	18																			Noise Barrier Steelwork	s & Panel for NB6	9 (109m), adjacent to Fa
Section II - Remaine	der of the Works (KD-3)	1160	737 02-Jar	n-14 A	30-Jan-18	0														+	+						
			Actual Work	k								1	CF	DD Co	ntract N	lo. CV	/2012/0	9						Date	Revision	Che	
			Remaining	Work					Lianta	ing / H	leung Y	Yuen V						ructure	Works	, Contra	act 3		29-Jan 08-Jan		IWP04 UMP01	Sam Sam	Victor Victor
▲▲▲ 俊:	和建築工程有限公司		Summary B Critical Rem		Vork																		24-Apr	-15	UMP02	Sam Sam	Victor
	N WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Milestone							Drager	•					-	•	Revisio					01-Aug 02-Oct-	15	UMP03 UMP03A	Sam	Victor Victor
									I	riogra	annme l	UN : UN	IL02R	•	Page 9 d	-	J)	Print D	ale: 23	-001-15			23-Oct-	15	UMP03B	Sam	Victor


Activity ID	Activity Name	OD	RD Start	Finish	TF			
At Grade Link Road	l at Fanling Highway Interchange	661 0	661 31-Oct-15	30-Jan-18	0 0	SON	F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S	
Link Road 1 (near A	Abutment AB1)	530	530 24-Mar-16	11-Jan-18	16			
FHI-LR1-1000	Completion of Realigned TWSR West and Utilities Diversion at existing TWSR West	0	0	24-Mar-16	16		♦ Completion of Realigned TWSR Westand Utilities Diversion atexis	ting TWSR West
FHI-LR1-1005	Noise Barrier NB66 - Footing adjacent NB lane (75m)	108	108 29-Mar-16	06-Aug-16	0		Noise Barriel NB66 - Footing adjacent NB lane (7	5m)
FHI-LR1-1010	Noise Barrier NB67 - Mini-Piling (42nos) (Assume 2 sets of plant)	70	70 29-Mar-16	22-Jun-16	16	+	Noise Barrier NB67 - Mini-Piling (42nds) (Assµme 2 set	s of plant)
FHI-LR1-1020	Noise Barrier NB67 - Footing (205m)	280	280 23-Jun-16	07-Jun-17	16			ier NB67 + Fobting (205m)
FHI-LR1-1030	Construction of Retaining Wall		60 08-Aug-16	19-Oct-16	168		Construction of Retaining Wall	
FHI-LR1-1040	Road Formation, Road Drainage, Kerb		180 02-May-17	04-Dec-17	16			Road Formation; Road Prainage, Kerb
					10			
FHI-LR1-1050	Installation of Steelwork & Transparent Panel - Noise Barrier (44m)		30 05-Dec-17	11-Jan-18	16			Installation of Steelwork & Transparent Panel - Noise Barrier (44m)
Link Road 2 (near A		278 2		04-Dec-17	46			
FHI-LR2-2000A	Commissioning of Realigned TWSR East	0	0 22-Mar-17		0		◆ Commissioning of R	
FHI-LR2-2000B	Completion of Demolition of Existing Vehicular Bridge	0	0	21-Dec-16	68		◆ Completion of Demolition of Exis	ting Véhicular Bridge
FHI-LR2-2010	Construction of Retaining Wall (3SW-D/FR32)	75	75 22-Mar-17	24-Jun-17	0		Constru	ction of Retaining Wall (3\$W-D/FR32)
FHI-LR2-2020	Road Formation, Road Drainage, Kerb	135	135 26-Jun-17	04-Dec-17	46			Road Formation, Road Drainage, Kerb
Link Road 3 (near A	Abutment AD1)	489 4	489 31-Oct-15	06-Jul-17	172			
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0	31-Oct-15	526		← Completion of W\$D works incl. DN600, DN1200& DN1400	
FHI-LR3-3020	Road Formation, Road Drainage, Kerb, Planter and Pavement	135	135 14-Jan-17	06-Jul-17	172		Road F	ormation, Road Drainage, Kerb, Planter and Pavement
Link Road 4 (near A	Abutment AC1)	653	653 11-Nov-15	30-Jan-18	0			
FHI-LR4-4000	Diversion of Traffic from Existing TWSR West to Realigned TWSR West	0	0 20-Jan-16		461		◆ Diversion of Traffic from Existing TWSR West to Realigned TWSR West	
FHI-LR4-4010	Completion of Connection Works (DN2200) CHF	0	0	21-Dec-17	0			Completion of Connection Works (DN2200) CHF
FHI-LR4-4020	Road Formation, Road Drainage, Kerb (from CH28 to CH290)	135	135 19-Aug-17	30-Jan-18	0			Rpad Formation, Road Drainage: Kerb (from:CH28 to CH29p)
FHI-LR4-4030	Construction of Retaining Wallbeside Abutment AC1 (4 bays)	40	40 11-Nov-15	29-Dec-15	0		Construction of Retaining Wall beside Abutment AC1 (4 bays)	
WSD Works		1129	706 20-Feb-14 A	21-Dec-17	31			
DN450 Fire Mains (C	CHA)	693	659 29-May-15 A	26-Oct-17	78			
WA-1000	Pipe Laying - CHA 0 - 60 (DN450) near Ext. TWSR West (Re-TWSRW: CH100 - 155),		80 08-Aug-16	11-Nov-16	344		Енерски страна и стр	ar Ext. TWSR West (Re-TWSRW: CH100 - 155), 60m ldng
WA-1010	Pipe Laying - CHA 60 - 160 (DN450) near Ext. TWSR West, 100m long & 2m depth		65 05-Dec-16					160 (DN 450) near Ext. TWSR West. 100m Iong & 2m depth
WA-1010	Pipe Laying - CHA 160 - 260 (DN450) near Ext. TWSR West, 100m long & 2m depth		65 17-Sep-16	03-Dec-16				50) near ⊑xt. TWSR West, 100m long & 2m depth
WA-1020 WA-1030			65 02-Jul-16				Pipe Laying - CHA 260 - 360 (DN4 50) nea (
	Pipe Laying - CHA 260 - 360 (DN450) near Ext. TWSR West, 100m long & 2m depth			15-Sep-16				
WA-1040	Pipe Laying - CHA 360 - 420 (DN450) near Ext. TWSR West, 60m long & 4m depth		70 07-Apr-16	30-Jun-16	260		Pipe Liaying - CHA 360 - 420 (DN450) near Ext. TWSR	
WA-1050	Pipe Laying - CHA 420 - 450 (DN450) near Realigned TWSR West (Re-TWSRW: CH530 - 640), 30m long & 2m depth		82 29-May-15 A	07-Nov-15	0			H530 - 640), 30m Jong & 2m depth, Pipe Laving - CHA 420 - 450 (DN450) near Realigned
WA-1060	Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW: CH640 - 695), 125m long & 2m depth		95 03-Dec-15	06-Apr-16	260		Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR We	
WA-1070	Pipe Laying - CHA 575 - 675 (DN450) near Ext. TWSR West (No Roadworks), 100m long & 4m depth	140	140 01-Mar-17	19-Aug-17	78			ipe Laying - CHA 575 - 675 (DN450) hear Ext. TWSR West (No Roadworks), 100m long
WA-1080	Pipe Laying - CHA 675 - 800 (DN450) near Ext. TWSR West (No Roadworks), 125m long & 4m depth	188	188 11-Jul-16	28-Feb-17	78		Pipe Laving - CHA 675	- 800 (DN450) near Ext. TW\$R West (No Roadworks), 125m long & 4m depth
WA-1090	Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth	148	148 04-Jan-16*	09-Jul-16	78		Pipei Laying - CHA 800-960 (DN450) near Ext. TWS	R West (No Roadworks) 160m long & 3m depth
WA-1100	Pipe Laying - CHA3 0 - 24 (DN450) near Kiu Tau Footbridge, 24m long & 3m depth	42	42 21-Aug-17	10-Oct-17	78			PipeiLaying + CHA3 0 - 24 (DN450) near Kiu Tau Footbridge, 24 m ong & 3 m depth
WA-2000	Pressure Test for CHA	14	14 11-Oct-17	26-Oct-17	78			Pressure Test for CHA
DN600 Water Mains	s (CHB)	670	479 25-Sep-14 A	18-Mar-17	258			
WB-0100	Temporary Local Diversion for DN600 near Abutment AD1 (CHB 0 - 100)	80	0 25-Sep-14A	12-Feb-15 A			Temporary Local Diversion for DN600 near Abutment AD1 (CHB 0 - 100)	
WB-1000	Pipe Laying - CHB 100 - 153 (DN600) near Fanling Highway S/B (FHW: CH7130-7290), 53m long (common trench with NB)	45	130 13-Jul-15 A	27-Jan-16	83		Pipe Layirg - CHB 100 - 153 (DN600) near Fanling Highway S/B (FHW: C	H7130-7290), 53m long (common trench with NB), Pipe Laying - CHB 100 - 153 (DN600)
<u> </u>			Actual Work				CEDD Contract No. CV/2012/09	Date Revision Checked Approved
			Remaining Work				Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3	9-Jan-14 IWP04 Sam Victor 8-Jan-15 UMP01 Sam Victor
1A 1	和建筑工程本限公司		Summary Bar					4-Apr-15 UMP02 Sam Victor
	和建築工程有限公司 NWo Construction & Engineering Co., Ltd. ◆	•	Critical Remaining	Work				1-Aug-15 UMP03 Sam Victor 2-Oct-15 UMP03A Sam Victor
CHUN	N WO CONSTRUCTION & ENGINEERING CO., LTD.	•					Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-152	2-Oct-15 UNIPUSA Sam Victor 3-Oct-15 UMP03B Sam Victor
							Page 10 of 30	

Activity ID	Activity Name	OD RD Start	Finish TF	
WB-1010	Pipe Laying - CHB 153 - 215 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 62m long (common trench with NB)	60 60 12-Oct-15	21-Dec-15 112	A S O N D J F M A M J Jul A S O N D J F M A M J JUL A S O N D J F M A M A M J JUL A S O N D J F M A M A M J JUL A S O N D J F M A M A M J JUL A S O N D J F M A M A M J JUL A S O N D J F M A M A M J JUL A S O N D J F M A M A M
WB-1020	Pipe Laying - CHB 215 - 300 (DN600) near Fanling Highway S/B (FHW: CH7380-7470),	80 80 22-Dec-15	07-Apr-16 235	5 Pipe Laying - CHB 215 - 300 (DIN600) near Faning Highway S/B (FHW; CH7380-7470), 85m long (common trench with NB)
WB-1020A	85m long (common trench with NB) Pipe Laying - CHB 300 - 335 (DN600) near Fanling Highway S/B (FHW: CH7380-7470),	60 0 27-Nov-14 A	18-May-15 A	Pipe Laving - CHB 300- 335 (DN600) heat Fahling Highway S/B (FHW: CH7380-747D), 35m long (common trench with NB)
WB-1030A	35m long (common trench with NB) Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30 88 09-Jun-15 A	14-Nov-15 6	Fipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15th long & 3m depth, Pipe Laying - CHB 335 - 350 (DN600) near crossing TW SRE 15th long & 3m depth
WB-1030B	Pipe Laying - CHB 350 - 450 (DN600) from Pier AA4 to Portal AB7/AD9/AC12	30 30 03-May-16	07-Jun-16 452	2 Pipe:Laying - CHB 350 - 450 (DN600) from Pier AA4 to Portal AB7/AD9/AC12
WB-1030C	Pipe Laying - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8	85 85 30-Jan-16	21-May-16 466	6 Pipe Laying - QHB 350, - 4\$0 (DNe00) from Portal AB7/AD9/AC12(to Portal AB8
WB-1030D	Pipe Laying - CHC 450 - 510 (DN600) from Portal AB8 to new Box Culvert BC02	60 60 02-Aug-16	13-Oct-16 312	2 Pipe Laying - CHC #50 - 510 (DN600) from Portal AB8 to rise Box Outvert BCP2
WB-1050	Pipe Laying - CHB 510 - 538 (DN600) near Realigned TWSR East (acrossTWSRE:	35 35 14-Oct-16	23-Nov-16 312	2 Pipe Laying - CHB 510 - 538 (DN600) near Realigned TWSR East (across TWSRE: CH100-270), 28m long & 5m depth
WB-1060	CH100-270), 28m long & 5m depth Pipe Laying - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE: CH270-380),	30 30 22-Dec-16	04-Feb-17 258	B Pipe Laying - CHB 538 -:635 (DN600) near Realigned TWSR East (TW:SRE: CH270-380), 97/h long & GL
WB-1070	97m long & GL Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456),	78 70 18-Jul-15 A	24-Oct-15 9	9 Pipe Laying - CHB 635 - 700 (DN600); near Realigned TWSR; East (TWSRE; CH380;45\$), 65m long & GL, Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (T
WB-1080	65m long & GL Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout),	66 70 17-Jun-15 A	24-Oct-15 6	6 Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout), 56m long & GL, Pipe Laying - CHB 700; 756 (DN600) near Realigned TWSR East (along
WB-1090	56m long & GL Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Access Road A),		15-Jun-15 A	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TW\$R East (along Access Road A), 93m long & GL
WB-2000	93m long & GL	21 21 06-Feb-17	01-Mar-17 258	
WB-2010	Cleaning & Sterilization	7 7 02-Mar-17	09-Mar-17 258	
WB-2020	Water Sampling	7 7 10-Mar-17	17-Mar-17 258	
WB-2020	Functioning of Newly Laid Pipeline	1 1 18-Mar-17	17-Mar-17 258	
		1 18-Mar-17 880 457 20-Feb-14 A	21-Feb-17 280	
DN1200 Water Mains				
	Pipe Laying - CHC 0 - 35 (DN1200) near Realigned TWSR West (TWSRW: CH100-155), 35m long & 3m depth	80 80 08-Aug-16		4 Pipe Laying CHC () - 35 (DN1200) near Realigned TWSR West (TWSRW: CH100-155), 35m long & 3m depth
WC-1010	Pipe Laying CHC 35 - 100 (DN1200) along existing TWSRW, 65m long & 3m depth	99 99 29-Mar-16	27-Jul-16 433	
WC-1020	Jacking Pit for Twins DN1200 (CHC) at existing TWSRW	60 0 30-Jun-14 A	19-Aug-14 A	Jacking Pit/for Twins DN1200 (CHC) at existing TWSRW
WC-1030A	Excavation - CHC 100 - 155 (DN1200) across Fanling Highway by Trenchless Method, 110m long for 2 shafts	169 0 19-Sep-14 A	25-Oct-14 A	Excavation - CHC 100 - 155 (DN 200) adross Fanling Highwray by Trenchless Method, 110m long for 2 shafts
WC-1030B	Pipe Laying - CHC 100 - 155 (DN1200) across Fanling Highway & associated Grouting Works	46 0 14-Nov-14 A	14-Feb-15 A	Pipė Laying:- CHC 100 155 (DN1200) across Fahling Highway & associated Grouting Works
WC-1040	Receiving Pit for Twins DN1200 (CHC)	50 0 09-Jun-14 A	25-Sep-14 A	Receiving Pit for Twins DN1200 (CHC)
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120 76 15-Oct-14 A	31-Oct-15 155	5 Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth, Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/I
WC-1050B	Pipe Laying - CHC 200 - 235 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 35m long, 4m depth	60 0 20-Feb-14 A	07-May-14 A	Pipe Laying - CHC 200 - 235 (DN1200) near Fahling Highway S/B (FHW: CH6935-7130), 35m long, 4m depth
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95 95 12-Oct-15*	03-Feb-16 77	7 Pipe Laying - CHC 235 - 420 (DN1200) hear Fanling Highway SB (FHW: CH7 t30-7290), t85m long (common trench with NB)
WC-1070	Pipe Laying - CHC 420 - 500 (DN1200) near Fanling Highway S/B (FHW: CH7290-7380), 80m long (common trench with NB)	150 0 07-Jun-14 A	06-Sep-14 A	Pipe Laying - CHC 4/20 - 504 (DN1200) near Fanling Highway S/B (FHW: CH7/290-7380), 80m long (common trench with NB);
WC-1070A	Pipe Laying - CHC 500 - 550 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 50m long (common trench with NB)	60 60 15-Nov-16	26-Jan-17 282	2 Pipe Laying - CHC 500 - 550 (DN/1200) near Fanling Highway S/B (FHW: CH7380-7470), 50m fong (common trench v
WC-1080	Pipe Laying - CHC 550 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 50m long (common trench with NB)	60 0 27-Nov-14 A	18-May-15 A	Pipe Laving - CHC 550 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 50m long (common trench with NB)
WC-1090A	Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30 88 09-Jun-15 A	14-Nov-15 6	5 Pipe Laying - CHC 600 - 615 (DN 1200) near crossing TWSRE 15m long & 3m depth. Pipe Laying - CHC 600 - 615 (DN 1200) near crossing TWSRE 15m long & 3m depth
WC-1090B	Pipe Laying - CHC 615 - 720 (DN1200) from Pier AA4 to Portal AB7/AD9/AC12	30 30 03-May-16	07-Jun-16 137	7 Pipe:Laying - CHC 6:15 - 720 (DN1200);from Pier AA4 to Pontal AB7/AD9/AC12
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85 85 30-Jan-16	21-May-16 151	T
WC-1090D	Pipe Laying - CHC 720 - 775 (DN1200) from Portal AB8 to new Box Culvert BC02	58 58 02-Aug-16	11-Oct-16 34	Pipe Laying CHC 720 775 (DN1200) from Pertal AB\$ to new Box Culvert BC02
WC-1110	Pipe Laying - CHC 775 - 810 (DN1200) near Realigned TWSR East (across TWSRE: CH100-270), 35m long & 7m depth	35 35 29-Aug-16	11-Oct-16 34	Pipe Laying CHiC 775 810 (DN1200):near Réaligned TWSR East (across TWSRE: OH 100:270), 35m long & 7m dep th
WC-1120	Pipe Laying - CHC 810 - 910 (DN1200) near Realigned TWSR East (TWSRE: CH270-380), 100m long & GL	30 30 22-Dec-16	04-Feb-17 280	D Pipe Laying - CHC 810 - 910 (DN1200) heat Realigned:TW;SR East (TWSRE: CH270-380), 100m long & CL
WC-1130	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE: CH380-456), 70m long & GL	78 65 07-Jul-15 A	17-Oct-15 14	Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East (TWSRE CH380-456), 70m long & CL, Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR East
WC-1140	Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL	66 53 17-Jun-15 A	03-Oct-15 23	3 Pipe Laying - CHC 950 - 1030 (DN1200); near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) near Realigned TWSR East (along Roundabout), 50m long & GL, Pipe Laying - CHC 980- 1030 (DN1200) (DN1200) near Realigned
WC-1150	Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Access Road A), 93m long & GL	40 0 03-Mar-15 A	15-Jun-15 A	Pipe Laying - CHC 1030 - 1123 (DN 1200) near Realigned TW\$R East (along Access Road A), 93m long & GL
WC-2000	Pressure Test for CHC	14 14 06-Feb-17	21-Feb-17 280	D Pressúre Testifor CHC
		Actual Work		CEDD Contract No. CV/2012/09 Date Revision Checked Approved
		Remaining Work		Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 29-Jan-14 IWP04 Sam Victor
▲▲▲ 後 3	和建築工程有限公司	Summary Bar Critical Remaining V	Vork	24-Apr-15 UMP02 Sam Victor
	N WO CONSTRUCTION & ENGINEERING CO., LTD. \blacklozenge	 Milestone 	VUIN	Updated Master Works Programme (Revision 3B) 01-Aug-15 UMP03 Sam Victor 02-Oct-15 UMP03A Sam Victor
				Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 UMP03B Sam Victor
1				


	Activity Name		RD Start	Finish T	2014 2015 2016 2017 2018 [A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N	
DN1400 Water Main	ns (CHD)	124	0 21-Jul-14A	11-Oct-14 A		
WD-1000	Pipe Laying - CHD 0 - 60 (DN1400) near Fanling Highway S/B	59	0 21-Jul-14A	03-Sep-14 A	Pipe Laying - CHD 0- 60 (DN1400) heat Fanling Highway S/B	···
WD-2000	Pressure Test for CHD	3	0 10-Sep-14 A	12-Sep-14 A	I Pressure Test for CHD	
WD-2010	Cleaning & Sterilization	3	0 04-Sep-14 A	09-Sep-14 A	Cleaning & Sterilization	
WD-2020	CCTV Inspection	5	0 13-Sep-14 A	19-Sep-14 A	CCTV Inspection	
WD-2030	Water Sampling	3	0 20-Sep-14 A	24-Sep-14 A	Water;Sampling	
WD-2040	Connection to Existing Mains	14	0 25-Sep-14 A	11-Oct-14 A	Connection to Existing Mains	·
Twin DN 1400 Water	r Mains (CHE & CHG)	698 3	81 07-Jun-14 A	14-Nov-16 4		
WE-1000	Pipe Laying - CHE & CHG 0 - 45 (Twins DN1400) near Fanling Highway S/B (FHW:	85	0 09-Jul-14A	19-Dec-14 A	Pipè Laying - CHE & CHG 0 - 45 (Twiris D/N1400)/near Fan Ing Highway \$/B (FHW: CH7/130-7290), 45m long & 6m depth	
WE-1010	CH7130-7290), 45m long & 6m depth Pipe Laying - CHE & CHG 45 - 135 (Twins DN1400) near Fanling Highway S/B (FHW:	90	0 07-Jun-14 A	06-Sep-14 A	Pipe Laying - CHE & CHG 45 - 135 (Twns DN1400) near Faning Highway S/B (FHW: CH7290-7380); 90m long & 3m depth	
WE-1020	CH7290-7380), 90m long & 3m depth Pipe Laying - CHE & CHG 135 - 225 (Twins DN1400) near Fanling Highway S/B (FHW:	155	0 15-Oct-14 A	12-Mar-15 A	Pipe Laying - CHE & CHG 135 + 225 (Twins DN1400) near Fanling: Highway SHB (FHW: CH7380-7470), 90m long: & 3m depth	
WE-1030	CH7380-7470), 90m long & 3m depth Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m long &	30	88 09-Jun-15 A	14-Nov-15	Pipe Laying:- CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 225 - 240 (Tiwins DN1400) rear crossing TWSRE:15m long & 3m;depth, Pipe Laying - CHE & CHG 20 - 20 - 20 - 20 - 20 - 20 - 20 - 20	wins DN1400) near crossing 1
WE-1040	3m depth Pipe Laying - CHE & CHG (Twins DN1400) from Pier AA4 to Portal AB7/AD9/AC12	30	30 03-May-16	07-Jun-16 8	PipeiLaving - CHE & CHG (Twiris DN1400) from Pier AA4 to Portal AB7/AD9/AC12	
WE-1050	Pipe Laving - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal AB8		85 17-Mar-16	02-Jul-16 6	Pipe Laving - ICHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal AB8	
WE-1060	Pipe Laving - CHE & CHG (Twins DN1400) from Portal AB8 to new connection point		10 17-Mar-16	01-Aug-16 3	Pipe Laying - CHE & CHG (Twins DN1400) from Portal ABB: to new connection point	
WE-2000A	Pressure Test, for CHE (Stage 1 Diversion)	5	0 06-May-15 A	11-May-15 A	Pressurp Test, for CHE (Stage 1 Diversion)	
WE-2000A		5	0 28-Mar-15 A	02-Apr-15 A		
	Pressure Test for CHG (Stage 1 Diversion)	-			Pressure Test for CHG (Stage 1 Diversion)	
WE-2010A	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)	10	0 12-May-15 A	21-May-15 A	Cleaning & CCITV (nspection for CHE (Stage 1 Diversion)	
WE-2010B	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	10	0 03-Apr-15 A	10-Apr-15 A	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	
WE-2020A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	10	0 12-May-15 A	20-May-15 A	Installation of Connecting Pipe for Conhection to Existing Main's (CHE)	
WE-2020B	Installation of Connecting Pipe for Connection to Existing Mains (CHG)	10	0 04-Apr-15 A	11-Apr-15 A	Installation of Connecting Pipe for Connection to Existing Mains (CHG):	
WE-2030A	Sterilization and Sampling for CHE (Stage 1 Diversion)	3	0 21-May-15 A	23-May-15 A	I Sterilization and Sampling for CHE (Stage 1 Diversion)	
WE-2030B	Sterilization and Sampling for CHG (Stage 1 Diversion)	3	0 13-Apr-15 A	15-Apr-15 A	Sterifization and Sampling for CHG (Stage 1 Diversion)	
WE-2050A	Connection to Existing Mains (CHE) (Stage 1 Diversion)	6	0 21-May-15 A	27-May-15 A	Connection to Existing Mains (CHE) (Stage 1:Diversion)	
WE-2050B	Connection to Existing Mains (CHG) (Stage 1 Diversion)	6	0 16-Apr-15 A	18-Apr-15 A	Connection to Existing Mains (CHG) (Stage 1 Diversion)	
WE-3010A	Pressure Test, for CHE (Stage 2 Diversion)	7	7 02-Aug-16	09-Aug-16 4	D Pressure Test, for OHE (Stage 2 Diversion)	
WE-3010B	Pressure Test, for CHG (Stage 2 Diversion)	7	7 27-Sep-16	05-Oct-16 4	Pressure Test, for CHG (Stage 2 Diversion)	
WE-3020A	Cleaning & CCTV Inspection for CHE (Stage 2 Diversion)	7	7 10-Aug-16	17-Aug-16 4	Cleaning & CCTV Inspection for CHE (Stage 2 Diversion)	
WE-3020B	Cleaning & CCTV Inspection for CHG (Stage 2 Diversion)	7	7 06-Oct-16	14-Oct-16 4	Cleaning & CCTV Inspection for CHIG (Stage 2 Diversion)	
WE-3030A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	14	14 18-Aug-16	02-Sep-16 4	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	
WE-3030B	Installation of Connecting Pipe for Connection to Existing Mains (CHG)	14	14 15-Oct-16	31-Oct-16 4	🗖 Installation of Connecting Pipe for Connection to Existing Mains (CHG)	
WE-3040A	Sterilization and Sampling for CHE (Stage 2 Diversion)	7	7 03-Sep-16	10-Sep-16 4	i∎ Şteritization and Şampling for CHE (Stage 2,Diversion)	
WE-3040B	Sterilization and Sampling for CHG (Stage 2 Diversion)	7	7 01-Nov-16	08-Nov-16 4	Şterilization and Şampling for CHG (Stage 2 Diversion)	
WE-3050A	Connection to Existing Mains (CHE) (Stage 2 Diversion)	5	5 12-Sep-16	17-Sep-16 4	□ Connection to Existing Maihs (CH₽) (Stage 2 Diversion)	
WE-3050B	Connection to Existing Mains (CHG) (Stage 2 Diversion)	5	5 09-Nov-16	14-Nov-16 4	Connection/to Existing Mair/s (CHG) (Stage 2 Diversion)	
DN2200 Water Main	is (CHF)	605 6	05 01-Dec-15	21-Dec-17		
WF-1000A	Pipe Laying - CHF 80 - 112 (DN2200) near ext. TWSR West underneath Box Culvert BC01			11-Oct-16 14	Pipe Laying ; CHF 80 - 112 (DN2200) near ext. TWSR West underneath Box Culvert BC01	
WF-1000B	Pipe Laying - CHF 0 - 80 (DN2200) near ext. TWSR West	155 1		25-Apr-17 14	Pipe Laying - CHF 0 - 80 (DN2209) near ext. TWSR West	
WF-2000	Pressure Test for CHF	21		237,pr 17 14		
2000		-	 20-ημι-17 	22 May-17 14		
			Actual Work		CEDD Contract No. CV/2012/09 29-Jan-14 IWP04 Sam	ecked Approved Victor
			Remaining Work Summary Bar		Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 08-Jan-15 UMP01 Sam 08-Jan-15 UMP02 Sam	Victor
(後:	和建築工程有限公司		Critical Remaining \	Work	Lindated Master Works Programme (Peyision 3B) 24-Apr-15 UMP02 Sam 01-Aug-15 UMP03 Sam	Victor Victor
	2014년 - 2014년 2				Updated waster works Programme (Revision 3B)	
Сни	N WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Milestone		Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 UMP03A Sam 23-Oct-15 UMP03B Sam	Victor

Activity ID	Activity Name	OD	RD Start	Finish	TF			2014			2015				2016				2017				2018			2019	
WF-2010	Cleaning, Sterilization & CCTV Inspection for CHF	21	21 23-May-17	16-Jun-17	141	SONDJ	FMAN	1 J Jul A	SONT	JJFM	A M J J	ul A S	OND	JFMA	M J Ju	AS	UND	JFMA		II A S O N eaning, Sterilizat				ASON			JJul
WF-2020	Water Sampling	10	10 01-Dec-17*	12-Dec-17	2																🛛 Water	Sampling					
WF-2030	Connection to Existing Mains	6	6 15-Dec-17*	21-Dec-17*	0																Conn	ection to E	kisting Mains	3			
WF-3000	Semi-Structural Lining on existing DN2200 underneath Link Road 4, 52m long (VO no.077)	25	25 01-Dec-15*	31-Dec-15	157									Semi-Structu	ral Lining or	n existing l	DN2200 und	erheath Link R	Road 4, 52	milong (VO no.0	77)						
DN2300 Water Ma	ains and Leakage Collection System (CHJ & CHKA/CHK)	705 4	412 20-Jun-14 A	20-Dec-16	1																						
WJ-1000	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside	17	0 29-Jun-15 A	27-Jul-15 A								Imple	mentation of T	TA - Schemel	E2 (Shifting	TWSRE	toward newly	formation are	ea beside	Fanling Highway)						
WJ-1010A	Fanling Highway) Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m long & 6m depth	90	0 13-Oct-14 A	10-Jun-15 A							Pip	pe Laving	CHJ 0 - 10 (DN2200) nea	r existing T	WSR Eas	t, 10m long 8	6m depth									
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	78	74 28-Jul-15A	29-Oct-15	14														40m lona 8	k 6m depth, Pipe	Laving - C	HJ 10 - 50	(DN2200) ci	roissina exis	tina TWSR	East, 40m k	na & 6m c
WJ-1010C	Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth		49 08-Jun-15 A	26-Sep-15	39															pth, Pipe Laying							
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near RealignedTWSR East, 80m long & 4m depth		55 29-Sep-15	03-Dec-15	237									e Laying - CH									,				
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1 400) near Realigned TWSR East, 73m long & 4m depth		55 04-Dec-15	27-Jan-16	298															73m long & 4m d	anth						
WJ-10205	Pipe Laying - CHJ 100 - 170 (DN2300) near Realigned TWSR East, 70m long & 3m depth		0 20-Jun-14 A	27-Sep-14 A	230				Bipo Los		170 (DNP2		Realigned TW		Ū		n - joo) ne ar i	cealigned 1 W	or Last, 1		epui						
WJ-1030	Pipe Laying - CHJ 170 - 200 (DN2300) near Realigned TWSR East, roll oing a sin deput	55		31-Oct-14 A									near Realigned				20m kng 8										
	30m long & GL		0 27-Sep-14 A						- Five	e Laying - CHJ									A) 57-1								
WJ-1050A	Pipe Laying - CHJ 235 - 292 (DN2300) near Realigned TWSR East (along Access Road A), 57m long & GL	68	0 02-Jan-15 A	28-May-15 A							Pipe	e Laying -	СНЈ 235 - 292														
WJ-1050B	Pipe Laying - CHJ 200 - 235 (DN2300) near Realigned TWSR East (along Access Road A), 35m long & GL		14 15-Oct-15	31-Oct-15	12								Pipe La					IWSR East	(along Acc	ess Road A), 35	om long & C						
WJ-1100	DN300 Washout at around CHJ 268		65 21-Dec-15	15-Mar-16*	213												nd CHJ 268										
WJ-1110	DN300 Washout at CHJ 155	65	65 21-Dec-15	15-Mar-16*	213									DN:													
WJ-2000A	Pressure Test for CHK/CHKA	7	7 28-Jan-16	04-Feb-16	239									Pressure		нк/снка											
WJ-2000B	Pressure Test for CHJ	7	7 02-Nov-15	09-Nov-15	12								Press	ure Test for C	HJ												
WJ-2010A	Cleaning & CCTV Inspection for CHJ	14	14 10-Nov-15	25-Nov-15	12								🗖 Clea	aning & CCTV	Inspection	for CHJ											
WJ-2010B	Cleaning & CCTV Inspection for CHK/CHKA	14	14 05-Feb-16	27-Feb-16	239									🗖 Clean	ing & CCT\	/ Inspection	on for CHK/C	НКА									
WJ-2020	Installation of Connecting Pipe for Connection to Existing Mains	20	20 10-Nov-15	02-Dec-15	12								🔲 Inst	talation of Cor	nnecting Pip	pe for Cor	inection to E	kisting Mains									
WJ-2040	Connection to Existing Mains	5	5 15-Dec-15*	19-Dec-15*	2								0 C	Connection to	Existing Ma	iins											
WJ-2050	Connection to CHJ watermain	5	5 15-Dec-16*	20-Dec-16*	1													onnection to	CHJ water	rmain							
Kau Lung Hang V	alve Control & Telemetry House Reprovision	453 1	177 15-Aug-14 A	08-Mar-16	228																						
VCTH-1000	Civil Works Construction	75	0 15-Aug-14 A	18-Oct-14 A					Civil V	Works Constru	iction																
VCTH-1010	BS and E&M Works	30	41 15-Jul-15A	17-Sep-15	28						1		BS and E&M	Works, BS an	nd E&M Wo	rks											
VCTH-1020	Testing and Commissioning	60	60 02-Sep-15	13-Nov-15	28								Testir	ng and Commi	issioning												
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90 14-Nov-15	08-Mar-16	228									Dem	olition of Ex	disting KLI	I Valve Cont	ol & Telemetr	y House								
VCTH-1040	ABWF Works	70	0 06-Jan-15 A	14-Jul-15 A								ABWF	Works														
Existing Nam Wa I	Po Trunk Sewage Pumping Station (PST3)	140 1	140 31-Dec-15	27-Jun-16	472																						
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50 31-Dec-15*	05-Mar-16	472									Dem	olition of Ex	isting Bou	ndary Wall o	Pumping Sta	tion (PST 3	3)							
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	90	90 07-Mar-16	27-Jun-16	472										c	onstructio	n of New Bo	undary Wall fo	or Pumping	g Station (PST3)							
Demolition of Exis	sting Structures	97	0 02-Jan-14 A	30-Aug-14 A																							
DE-1000	Demolition of Existing Structure at Land License No. MOT36366	20	0 02-Jan-14 A	28-Apr-14 A				Demolition of E	Existing Struct	ture at Land Li	cerise No. M	0736366															
DE-1010	Demolition of Existing Structure at Land License No. MOT34712	20	0 15-Aug-14 A	30-Aug-14 A					Demolition c	of Existing Stru	cture at Land	d License	No. MOT3471	12													
DE-1020	Demolition of Existing Structure at Land License No. STT1372	3	0 10-May-14 A	13-May-14 A				Demolition o	f Existing Stru	icture at Land	License No. S	STT1372															
Stage 1A - Realig	nment of Tai Wo Service Road West (KD-7)	1257 7	737 15-Oct-13 A	30-Jan-18	0	+															+						
Preliminary Works	. ,	81	0 16-Oct-13A	08-May-15 A																							
																				Da		. D.	evision		hecked	Δn	
			Actual Work Remaining Work				Liante	ana / Hor					lo. CV/20 [.] tion & Inf		Ire War	ke Co	ntract 3			29-Jan-1		IWP04	519011	Sam	IEUKEU	Victor	proved
			Summary Bar					ing / net	ing ruell			Jind				na, 00	aut J			08-Jan-1 24-Apr-1		UMP01 UMP02		Sam Sam		Victor Victor	
《 後	和建築工程有限公司 UN WO CONSTRUCTION & ENGINEERING CO., LTD. +		Critical Remaining	Work					Update	d Maste	r Work	s Pro	gramm	e (Revis	sion 3l	B)				01-Aug-1	15	UMP03		Sam		Victor	
Сни	UN WO CONSTRUCTION & ENGINEERING CO., LTD.	•	Milestone						-				Aug-15) _	-		-	-15			02-Oct-1 23-Oct-1		UMP03A UMP03E		Sam Sam		Victor Victor	
								-			-	age 13 o															
						1																					


						AS	O N	DJFMAM	2014 1 J Ju			DJF	MA	201 M J J		sjoi	NDJ	FM		2016 J Jul	AS			FM	AM	2017 J Jul	AS	OINT	DJT	F M A		2018 Jul A		ND	JF	20 M A	.019
TWSRW-1100	Tree Survey, Tree Felling and Transplanting	81	0	16-Oct-13 A	08-May-15 A												lling and T																				
WSRW Zone 1 betw	eeen CH100 and CH155	774	345	07-Jan-14 A	11-Nov-16 344	4																															
At-Grade Roadwork	S	774	345	07-Jan-14 A	11-Nov-16 344	4																															
TWSRW-1110	Site Clearance	35	0	07-Jan-14 A	11-Mar-14 A			Site Cle	earance	•					-																						
TWSRW-1120	Noise Barrier NB4 - Footing adjacent to Realigned TWSR West	85	0	12-Apr-14 A	23-Sep-14 A				:		Noise Ba	arrier NB4	- Footing	g adjace	ent to Re	aligned	TWSRW	elst																			
TWSRW-1130	Laying of Southern Trunk Sewer (West)	95	0	23-Apr-14 A	12-Nov-14 A							aying of Sou	uthern T	runk Se	wer (We	est)																					
TWSRW-1140*	Pipe Laying - DN450 & DN1200 Watermains (CHA & CHC)	80	80	08-Aug-16	11-Nov-16 344	4															-		Pipe L	aying - D	N450 &	DN1200	Waterma	ains (Cl	на& сн	IC)							
TWSRW-1150	Installation of Cable Ducts for Utilities Diversion Works at Zone 1 & Zone 2 (Approx. 10 (by utilities undertakers)	00m) 167	0	22-Oct-14 A	18-Jul-15 A										Insta	allation o	f Cable Di	ucts for	Utilities E	Diversio	n Work	s at Zo	ne 1 & Z	one 2 (/	Approx.	100m) (I	y utilities	underta	akers)								
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	106	15-Nov-14 A	18-Jan-16	0					-							Road	Formatio	n, Road	Draina	ge, DN	150 wat	ermain,	Kerb, P	anter &	Pavemen	it, Road	Formati	on, Road	d Drainaç	ge, DN1	50 waterr	main, Ke	rb, Plant	nter & F	Paveme
TWSRW Zone 2 betw	eeen CH155 and CH280	573	139	26-Feb-14 A	18-Jan-16 (0																															
At-Grade Roadwork	(S	573	139	26-Feb-14 A	18-Jan-16 (0																															
TWSRW-2110	Noise Barrier NB4 - Footing adjacent to Realigned TWSR West	85	0	26-Feb-14 A	20-May-14 A				Noise	Barrier	NB4 - Foo	ting adjace	ent to Re	aligned	TWSR	Nest																					
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	139	16-Oct-14 A	18-Jan-16 (0												Road	Formatio	n, Road	Draina	ige, DN	150 wat	ermain,	Kerb, P	anter &	Pavémen	ıt, Road	Formati	on, Road	d Drainag	ge, DN1	50 waterr	main, Ke	rb, Plant	ter & F	Paveme
TWSRW-2130	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103)	85	85	14-Sep-15	24-Dec-15	0											N	oise Ba	rrier NB1	a - Fool	ting adj	acent R	ealigne	TWSR	West(Coverec	byVO10	03) (Apr	prox. 60.	2 m)							
TWSRW Zone 3 betw	(Approx. 60.2m) eeen CH280 and CH315	181	140	22-Jun-15 A	18-Jan-16 (0																															
At-Grade Roadwork	ŝ	181	140	22-Jun-15 A	18-Jan-16 (0																															
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103)	45	45	06-Nov-15	30-Dec-15	1										(loise Ba	urrier NB	a - Foo	ting ad	jacent F	Realigne	d TWSF	West(Covere	ibyVO 1	03) (Ap	prox. 35	.1 m)							
TWSRW-3110	(Approx. 35.1m) Installation of characteristic Diversion Works at Zone 2 (Approx. 120m) (by	111	127	21-Jul-15 A	05-Dec-15	1											📕 Insta	allation o	of Cable E	Ducts fo	r Utilitie	s Diver	sion W	orks at Z	one 2 (pprox.	120m) (by	y utilities	underta	akers), In	nstallatior	n of Cab	ole Ducts	for Utiliti	es Diver	rsion V	Morks ∤
TWSRW-3120	utilities undertakers) Road Formation, Road Drainage, Kerb, Planter and Pavement	181	140	22-Jun-15 A	18-Jan-16	0												Road	Formatio	n, Road	Draina	ige, Ker	b, Plant	er and F	avemer	t, Road	Formatio	n, Road	l Drainag	je, Kerb,	Planter	and Pav	/ement				
TWSRW-3130	Retaining Structure RW3 (to be covered by VO)	85	84	18-Jul-15 A	10-Nov-15	0											Retainir	ng Struc	ture RW	3 (to be	cover	ed by V	D), Reta	uining St	ructure	₹W3(to	be cover	red by V	0)								
TWSRW Zone 4 betw	eeen CH315 and CH376	706	186	15-Oct-13 A	18-Mar-16	8																															
Construction of Brid	dge E	706	186	15-Oct-13 A	18-Mar-16	8																															
TWSRW-4000	Implementation of TTA - Scheme W2	0	0	15-Oct-13 A			♦ Imp	lementation of TTA + So	cherne	W2																											
TWSRW-4000A	Cable Detection & CLP Undergound 11KV Cable Diversion at Area A	10	0	19-Oct-13 A	31-Oct-13 A			able Detection & CLP I	Underg	oùnd 111	<v cable="" d<="" td=""><td>Diversion at</td><td>t Area A</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td> </td><td></td><td></td></v>	Diversion at	t Area A																								
TWSRW-4000B	CLP Overhead 11KV Cable Diversion at Area B (Phase 2)	140	0	04-Nov-13 A	12-Dec-14 A	-						CLP:Ove	erhead 1	1KV Cal	ble Dive	rsion at	Anea Bi(P	hase 2)																			
TWSRW-4010A	Pre-Drilling for AE1 (refer to conditions of WSD)	15	0	15-Dec-14 A	19-Dec-14 A	_						Pre-Dril	lling for A	AE1: (refe	ertocon	nditions	of WSD)																				
TWSRW-4010B	Pre-Drilling for AE2	12	0	17-Apr-14 A	02-May-14 A	_		F	Pre-Dril	ling for A																											
TWSRW-4020A	Plant Mobilization for piling works at AE2	2			24-Jul-14 A	_						n for piling	works at	t A E2																							
TWSRW-4030A	Bored Pile Works for AE1	63	0		19-Jan-15 A							Bore			or AE1																						
TWSRW-4030B	Bored Pile Works for AE2	60			23-Sep-14 A	_					Bored P	ile Wotks fo																									
TWSRW-4040A	Pile Test for AE1	7			10-Feb-15 A	_							Pile Test	for AE1																							
TWSRW-4040B	Pile Test for AE2	7			20-Oct-14 A	_					Pile 1	Test for AE																									
TWSRW-4050A	Pile Cap for AE1	55			01-Apr-15 A	_							- Pile	e Can fo	or AF1																						
TWSRW-4050B	Pile Cap for AE2	55			06-Jan-15 A								Cap for A																								
TWSRW-4050B	Diversion of existing DN150 water mains at Abutment AE2	5			12-Feb-15 A										tine DN ¹	150 wat	er mains a	at Abi #m	ent AF2																		
TWSRW-4050C	Trim Down the existing retaining wall for construction of AE2	29			12-Peb-15 A												ning wall fo																				
TWSRW-4050D	Construction of Temporary Support at DSD nullah (Work in dry season)	55			31-Mar-15 A												Supporta				ry eoor																
		80				1								/ 13 q UCII									Som	ant (No-	th Bou o	Middle	Baw										
TWSRW-4070	Bridge Segment (North Bay & Middle Bay)				22-Oct-15 -												Bridge Se								u Day 8		-ay)										
TWSRW-4080	Bridge Segment (South Bay)	80	68	01-Apr-15 A	22-Oct-15 -												Bridge Se	gment (GOULIN BA	y), prid	ye oeg	nem (S	Juin Ba	y j													
			_	tual Work				1.1		User	a ¥						CV/201			\ \ /~~-'							29-J	Date Jan-14		IWP0	Revisio)4	on	Sam	Checke า	be	Victo	Appro tor
				emaining Work Immary Bar				Lianta	ing /	neun	y tuer	n Wai B	- 4JO	SITE I	rorma	ation	α intra	astru	cture	vvori	KS, C	ontra	act 3					Jan-15 Apr-15					Sam Sam			Victo	
	和建築工程有限公司			itical Remaining \	Work					U	pdate	d Mas	ster V	Nork	(s Pr	oar	amme	e (Re	visio	n 3E	3)						01-4	Aug-15	5	UMP	03		Sam	า		Victo	or
CHUN	WO CONSTRUCTION & ENGINEERING CO., LTD.	•	🔶 Mil	lestone					D		ne ID: U					-		-			-						02-0	Oct-15		UMP	03A		Sam	1		Victo	or



ı I	A	S	0	N	D	J	F	м	A	м	20 J)18 Jul	А	S	0	N	D	J	F	м	20 A	19 M	J	Jul	A
-		0	-		-						Ŭ	00.		0	-		-	-	-					<u>.</u>	
	~		hine	n+-																					
SIC	op	e Re	einst	ate	men	-																			
arr	iag	ewa	ay																						
÷																									
-																									
÷			ļ																						
II ((F	-u	RW	4)																						
tain	in	g St	ruct	ure	alor	g SI	ope	no.	381	N-C	C8	98 (t	obe	00	vere	d b	٧v	0.78	3)						
m)																									
m)																									
H8	01	-80	3 (C	ove	red	by v	01	No.8	1)																
t			+																						
Ť				[
ł							в	ay 2	- R	ema	inin	g Ba	se	Slab	(To	be	carr	ied (out i	n ne	ext d	ry s	eas	on)	
-			ļ																						
-																									
ard	s t	he e	dge	of	exte	hde	dbo	x cu	lver	t															
ł							_							_											
		05		Da			\downarrow			Rev	isio	n		+		Ch	eck	ed		1		ppi	ove	ed	
	- ŀ		-Jar				-							-	am					+	icto				
	_ ŀ		-Jar				-							-	am					+	icto				
	- I*		-Ap				-		_	_				-	am	_				+	icto				
			-Au -Oc				-							-	am					+	icto				
	- ŀ	_	-Oc -Oc	_	_		-	UM UM	_	_				-	am am	_				+	icto icto				
	ŀ	23	00	- 13	<u> </u>									13	an					1					
	1																								




	^	0	C	N		,	5			M	20	18	^	0	0	N		_	-	M	20	19 M		1.0	^
Cov	ve	red I	by∨	0.6	8),	5 lop	ie L	pgr	adin	g W	orks	Jul s for	unr	egis	tere	d fe	atur	e be	sid	e Sl	ppe	3SV	V-D	C80) (0
						'																			·
÷																									
ard	s t	he c	ut-s	lop	e)																				
÷																									
ox.	15	0m) (bv	util	ties	unc	ert	aker	s), li	nsta	llatio	on of	Ca	ble	Duc	ts fr	r U	ilitie	s D	ver	sion	Wo	rks	at A	rea
														-					-						
b, F	Pla	nter	and	l Pa	verr	ent	(inc	i. Z	bne	6&	Zon	e 7)													
]												
]					
	ł																								
										_	_														
۱¢r	١o	r So	cket	H	nie	or I	rop	ose	d Ki	u Ta	u F	ootb	rıdg	ə (1	3 nd	s o	Pile)							
÷							;																		
lac	em	ent	Wo	rks																					
-		n																							
÷							+																		
yu	tiliť	ies	unde	erta	kers	6																			
D)																									
d r	5.1	Ves																							
۹r 	. '	.es																							
	ł																								
ļ.							¦																		
÷.																									
1																									
	ŝ																								
									L 3					Т		Cŀ-		24							
					t.c.		_) e '						Cn	eck	eα			,			e d	
	-	20		Da	_			11.4.1		Revi	SIO	n			0					<u>,</u>		n r	rove	ed	
	- I-		Jar	۱-1 <i>-</i>	1		-		P 04		SIO	'n		_	am					+	icto	r	rove	ed	
		08-	Jar	n-14 n-1	4 5			UM	P04 P01		ISIO	'n		s	am	1				V	icto icto	r r	rove	ed	
	-	08- 24-	-Jar -Ap	n-14 n-14 r-14	4 5 5			UM UM	P04 P01 P02	- 2	ISIO			5	am am	1				V V	icto icto icto	r r r	rove	ed	
	-	08- 24- 01-	-Jar -Ap -Au	n-14 n-19 r-19 g-1	4 5 5 5			UM UM UM	P04 P01 P02 P03	1 2 3	ISIO	n 		5	am am	1 1				V V V	icto icto icto	r r r	rove	ed	
	-	08· 24· 01· 02·	-Jar -Ap -Au -Oc	n-14 r-14 g-1 t-15	4 5 5 5		_	um um um	P04 P01 P02 P03 P03	1 2 3 3A		'n		5 5 5	am am am	1 1 1				V V V	icto icto icto icto	r r r r	rove	ed	
	-	08· 24· 01· 02·	-Jar -Ap -Au	n-14 r-14 g-1 t-15	4 5 5 5		_	um um um	P04 P01 P02 P03	1 2 3 3A				5 5 5	am am	1 1 1				V V V	icto icto icto	r r r r	rove	ed	




	Δ	\$	0				F	м	Δ	м)18 1	Δ	\$	0	N	Р		F	М		19 M		Lul	A
	• •	3	0	N			1	М	~	IVI	J	Jul	A	3	5	11	0	J	-	rvi	A	111	5	Jul	~
Ļ																									
-																									
ł																									
÷																									
5 3	- 6	-001	ing	adja	cen		кеа	ugne	ad I	vvS	кĖ	ast (aqu	i)											
÷																									
Ea	st																								
ork	s,	Cor	nstri	ict r	o fi	ne c	onc	rete	. U-	char	ne	and	fillir	a to	rec	uire	d le	vel f	or n	ipe	lavir	a w	ork		
ł	ł																								
oa	d	Drai	nag	e, K	erb,	Pla	nter	and	l Pa	vem	ent	(Inc	. FL	/F8	A, F	L/F	9)								
3		bng																							
44		νıı	,																						
-																									
10		N12	00 1	Nat	m	line	ŝ	R Ø	CL	C)		g Re	alin	ner	τ	SP	Far								
	5	•••2	501	ra t		115	ιo Γ	0	51	5,7	au I I	»، رو	μ			511	_α5	[
-a	ve	mer	IC																						
Dith	ner	Co	ntr a	ctor																					
-																									
or k	s																								
j. ie:	Ja	r Br	idge	ļ																					
ľ	4	5	-90																						
ģ	of	Rea	lign	ed T	ws	RE	ast																		
			ç.			to to	10																		
i i i fe	ar P	ND3	310	m V	v all	liota	ı∠ I	ыys	'																
cti	on	of C	arri	iage	way	Fo	otpa	ith a	nd 🤇	Cycl	e Ti	ack	bes	de	Nois	eВ	arrie	r N	В3						
÷																									
NE	33	- Fc	otin	g ad	jace	nt t	b R	ealig	ned	тw	SR	Eas	t (75	5.6n	n)										
151	۲ F	ast																							
-	. 4																								
r a	inq	Pa	vem	nent	(Inc	I. FI	./F1	0)											• • •						
-																									
	_																							_	
	T			Da	te	_		_	F	Rev	isio	n		Τ	-	Ch	eck	ed		Γ	Α	үрр	rove	ed	-
		29	Jar	n-14	4		Ι	IWF	P04					_	am					V	icto	r			
		08	Jar	n-18	5		T	UM	P01					s	am					V	icto	r			
	- I-			r-1			-	UM						+	am					+-	icto	_			
				g-1			-	UM	_	_				+	am					+	icto				
	-			t-15			-	UM	_	_				-	am					+	icto				
	-	23-	Oc	t-15	5			UM	P03	зB				IS	am	1				V	icto	r			
	1																								


					Finish		2014 2015 2016 2017 2018 [A]S]O]N [D]J]F[M]A [M]J]Jul]A [S]O]N [D]J]A [M]JUL]A [S]O]N [D]JA [M]JUL]A [S]O]N [D]JA [M]JUL]A [S]O]N [D]JA [M]JUL]A [S]O]N [D]JA [M]JUL]A	2019
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement	108	108	14-Jan-16	01-Jun-16	0	Sip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and Pavement	
TWSRE-4030A	Slip Road Y (CH100-CH150) - Road Drainage	35	0	18-Sep-14 A	31-Oct-14 A		Sip Road Y (CH 100-CH 150) - Road Dranage	
TWSRE-4030B	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	60	60	07-Dec-15	24-Feb-16	195	Silp Réad Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerti, Planter and Plavement	
TWSRE-4040A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Access Road A	58	0	03-Mar-15 A	15-Jun-15 A			
TWSRE-4040B*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A	66	70	17-Jun-15 A	24-Oct-15	6	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Roundabout A	
TWSRE-4050A*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A	68	0	02-Jan-15 A	28-May-15 A			
TWSRE-4050B*	Pipe laying - DN2300 Watermains (CHJ) along Roundabout A	27	0	27-Sep-14 A	31-Oct-14 A			
TWSRE-4060A	Access Road A - Road Drainage	327	0	18-Jul-14 A	30-Oct-14 A		A¢ceşs Road A- Road Drainage	
TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44	76	22-Jun-15 A	31-Oct-15	0	Access Road A - Road Formation, Kerb, Planter, and Pavement, Access Road A - Road Formation, Kerb, Planter and Pavement	
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	90	02-Nov-15	24-Feb-16	0	Roundabout A - Road Formation, Kerb, Planter and Pavement	
TWSRE-4080	Preparation Works for Implementation of TTA Scheme E1	42	24	24-Jun-15 A	31-Oct-15	0	Preparation Works for Implementation of TTA Scheme E1, Preparation Works for Implementation of TTA Scheme E1	
TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0	0	02-Nov-15		0	Implementation of TTA - \$cheme E1 (Drawing No. CW/009/015)	
TWSRE-4100A	Dwarf Wall DW1 (ch.53-66) at Access Road A (covered by VO 83)	40	16	02-Jul-15 A	19-Aug-15	0	Dwarf Wall DW1 (ch.53-66) at Access Road A (covered by VD 83), Dwarf Wall DW1 (ch.53-66) at Access Road A (covered by VD 83)	
TWSRE-4100B	Dwarf Wall DW1 (ch. 44-53) at Access Road A (covered by VO 83)	40	40	20-Aug-15	07-Oct-15	0	Dwart Wall DW1 (ch. 44-53)/at Access Road A (covered by VO 83)	
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30		02-Nov-15	05-Dec-15	195	Preparation Works for Implementation of TTA Scheme E1A	
TWSRE-4120	Implementation of TTA - Scheme E1A	0		06-Dec-15*		248	◆ Implementation of TEA - Scheme E1A	
	Noise Barrier along realigned TWSR East	65		28-Jul-16	14-Oct-16	126		
TWSRE-NB-120	Installation of Steelwork & Transparent Panel - Noise Barrier NB3 (254m)	65	65	28-Jul-16		126	Installation of Steelwork & Transparent Partel - Noise Barrier NB3 (254m)	
	tructure & TCSS Civil Provisions (KD-9)			31-Oct-13 A	30-Jan-18	0		
Preliminaries				31-Oct-13 A	21-Jan-16	90		
B-1000A	ADMS Installation inside MTRCL Railway (for pier AD11, AD12, AB10)				28-Nov-14 A	50	ADMS Installation inside IMTR CL Railway; (to pier AD11, AD12, AB10)	
		14		31-Oct-14 A				
B-1000B	ADMS Installation inside MTRCL Railway (for pier AC5, AC6, AC7)	3		15-May-14 A	30-May-14 A		ADMS Installation instate MITRCLR alway (for pier AC5, AC6, AC7)	
B-1010A	Demonstration to MTRCL (for pier AD11, AD12, AB10)	1		29-Nov-14 A	29-Nov-14 A		E Demonstriation to/MTRCL (for pier AD11, AD32, AB10)	
B-1010B	Demonstration to MTRCL (for pier AC5, AC6, AC7)	1		31-May-14 A	31-May-14 A		t Demoinstration to:MTRCL (fot pier AC5, AC6; AC7)	
B-1020A	Base-line Monitoring (for pier AD11, AD12, AB10)	10			03-Dec-14 A		Base-line Monitoring (for pier AD11, AD12, AB10)	
B-1020B	Base-line Monitoring (for pier AC5, AC6, AC7)	7		01-Jun-14 A	08-Jun-14 A		Base-line Monitoring; (for pier AC5, AC6, AC7)	
B-2000	CLP 11KV Cable Diversion at Area C	12		24-Feb-14 A	02-Mar-14 A		CLP 11KV Cable Diversion at Area C	
B-2010	CLP LV Cable Diversion at Area D	12	0	16-Apr-14 A	05-Jul-14 A		CLP LV Cable Diversion at Area D	
B-2020	Completion of Cable Detection & CLP Underground 11KV Cable Diversion at Area A	0	0		31-Oct-13 A			
B-2030	Completion of CLP Overhead 11KV Cable Diversion at Area B (Phase 2)	0	0		12-Dec-14 A		♦ Completion of CLP Overhead 11KV Cable Diversion at Area B (Phase 2)	
B-2040	Completion of CLP 11KV Cable Diversion at Area C	0	0		02-Mar-14 A		Completion of CLP 11/KV Cable Diversion at Area C	
B-2050	Completion of CLP LV Cable Diversion at Area D	0	0		05-Jul-14 A		♦ Cjompletion of CLP LV Cable; Diversion at Area D	
B-3000	Plant Mobilization for Piling Rig (Plant 1) (for viaduct construction)	13	0	05-Nov-13 A	19-Nov-13 A		Plant Mobilization för Pling Rig (Plant 1) (för viaduet construction):	
B-3010	Plant Mobilization for Piling Rig (Plant 2) (for viaduct construction)	25	0	17-Feb-14 A	28-Feb-14 A		Plant Motifiization for Piling Rig (Plant 2) (for viaduct construction)	
B-3020	Plant Mobilization for Piling Rig (Plant 3) (for viaduct construction)	7	0	07-Apr-14 A	09-Apr-14 A		I Plant Mobilization for Piling Rig (Plant 3):(for viaduct construction)	
B-3040	Plant Mobilization for Piling Rig (Plant 5) (for bored pile wall construction)	25	0	10-Dec-13 A	23-Dec-13 A		Plant Mobilization for Piling Rig (Plant 5) (for bored pile wall construction)	
B-3050	Relocation of Plant including Pre-drilling Works	21	21	28-Dec-15	21-Jan-16	90	Rejocation of Plant including Pre-drilling Works	
B-3060	Plant Mobilization for Piling Rig (Plant 4) (for viaduct construction)	7	0	12-May-14 A	13-May-14 A		I Plant Mobilization for Piling Rig (Plant 4) (for viaduct construction)	
B-4000	Removal of As bestos in Portion FH4	30	0	24-Jan-14 A	28-Feb-14 A		Removal of As bestos in Portion FH4	
			Actua	al Work		<u>I:</u> i	CEDD Contract No. CV/2012/09	Approved
				aining Work			Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3	Victor Victor
(6) 後 3	印建築工程有限公司			mary Bar al Remaining W	/ork		24-Apr-15 UMP02 Sam Viu	Victor
	Wo Construction & Engineering Co., Ltd. \blacklozenge		Milest	-			Updated Master Works Programme (Revision 3B)	Victor Victor
	TTO CONSTRUCTION & ENGINEERING CO., EID.			-		I	Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 23-Oct-15 UMP03B Sam Vie	




, 1 1	A	S	0	N	D	J	F	M	A	М	20 J	18 Jul	A	S	0	Ν	D	J	F	М	20 A	19 M	J	Jul	A
	T																								
	Ť																								
trµc	tin	_																							
		•																							
	÷																								
truc	tio	n to	geti	erv	vith	Kick	ker																		
												L						1 1	. :		1 3		.		
	÷																								
1	- 1																								
							+																		
	Pię																								
	Pię	r)																							
 vin F	Pię	r)																							
vin f	Pię	r)																							
	Pię	r)																							
	Pię	r)		Da	te					Rev	isio					Ch	eck	ed				NDD			
											isio						eck	ed			 A icto		row		
		29-	Jar Jar	n-14	4 5		_		> 04		isio			_		1	eck	ed		_		r	rove	ed	
vin F		29-	Jar	n-14	4 5				P04	1	sio			5	am	1	eck	ed		V	icto	r r	rove	ed	
		29- 08- 24-	Jar Jar	n-14 n-18 r-18	4 5 5			UM	P04 P01 P02	1 2	isio	n		5	am am	1 1	eck	ed		V V	icto icto	r r r	rove		
		29- 08- 24- 01-	Jar Jar	n-14 n-18 r-18 g-1	4 5 5 5			UM UM	P04 P01 P02 P03	1 <u>2</u> 3	isio	n		5	am am	1 1 1	eck	ed		V V V	icto icto icto	r r r			
		29- 08- 24- 01- 02-	Jar Jar Ap	n-14 n-18 r-18 g-1	4 5 5 5		_	UM UM UM	P04 P01 P02 P03 P03	1 2 3 3A	isio	n		5	iam iam iam	1 1 1	eck	ed		V V V	icto icto icto	r r r r			
vivin f		29- 08- 24- 01- 02-	Jar Jar Ap	n-14 n-18 r-18 g-1	4 5 5 5		_	UM UM UM	P04 P01 P02 P03 P03	1 2 3 3A	isio	n		5	am am am am	1 1 1	eck			V V V	icto icto icto icto	r r r r			




,	A	S	0	N	D	J	F	M	A	М	20 J)18 Jul	A	S	0	N	D	J	F	М	20 A	19 M	J	Jul	A
		-												-	-			-							
			+																						
ļ		1					[
+-																									
			ļ																						
÷	Τ			Da	te		Т		F	Rev	isio	n		Т		Ch	eck	ed		Т	A	pp	rov	ed	
	ŀ	29	-Jar				+	W	- 204					15	am		-			V	icto				
	ŀ	29-Jan-14 IWF 08-Jan-15 UMF												_	am					_	icto				
	ŀ		-Ap						P02					_	am					_	icto				
			-Au				_		P03					_	am					_	icto				
	ŀ						_		P03					_	am					_	icto				
	02-Oct-15 23-Oct-15								P03					_	am	_				_	icto	_			
	ŀ	-					-	-												-					




															SONDJF							2019 M A M J Jul A					
ul I	A	S	0	N	D	J	F	М	A	М	20 J	Jul	A	S	0	Ν	D	J	F	М	20 A	19 M	J	Jul	A		
							-																				
ıri	ngs	at A	but	ner	t AA	1																					
	-		-						-	-			-	-				-			-	-					
	nct	luce	or																								
0	ารเ	lucti	UN																								
		¦																									
-																			{								
																				_							
				Da			\downarrow			Revi	isio	n				Ch	eck	ed		1		ppi	ove	ed			
			Jar					IWF						_	am					_	icto						
			Jar					UM						_	am					_	icto						
			Ap				_	UM						_	am					_	icto						
		01-Aug-15 02-Oct-15												_	am					_	icto						
			-Oc -Oc					UM UM						_	am					_	icto icto	_					
		23	00	e (\$,			UIVI	-03	סו				15	am	-				1v	ICIO						




,											20)18									20	19			
JI.	A	s	0	N	D	J	F	M	A	М	J	Jul	A	S	0	Ν	D	J	F	М	A	M	J	Jul	A
÷							<u>+</u>																		
er																									
-																									
		ļ						ļ																	
+							¦	<u></u>																	
¢	on	stru	ctior	toç	ethe	er w	ith I	Kick	er																
							+																		
ļ			 	ļ			¦																		
		ļ						ل}							·								ļ]		
ring	gs	at A	butn	hen	AB	1																			
-+-		į					÷	<u></u>																	
	_																								
				Da						Revi	isio	n					eck	ed		Γ			rov	ed	
			-Jar				_	IWF						_	Sam					_	icto	r			
			-Jar				_	UM						-	Sam					_	icto				
			-Ap				-	UM	_	_					Sam					-	icto	_			
			-Au				_	UM	_	_				_	Sam					-	icto	_			
			-Oc				_	UM UM	_	_				_	Sam					-	icto				
		20												10						-11/		r			
		23	-Oc	t- 1 t	,			UIVI	PU	38				15	Sam	<u> </u>				V	icto	r			
		23	-00	t- 1 t	, 				PU	38				S	Sam	1				V	icto	r			



_																								
ul /	4 5	S O	Ν	D	J	F	м	А	М	20 J	18 Jul	A	S	0	Ν	D	J	F	М	20 A	M	J	Jul	A
																		_						
+-	- 																						}	
Pier)]]					
-+																								
	1																							
		1											_						_					
			Da			\downarrow			Rev	isio	n		+		Ch	eck	ed				ppi	ove	ed	
				1		_	IWF						_	am					_	icto				
		9-Jar				1	UM	P01					_	am					IV	icto	r			
	0	8-Jai	n-1			_													+					
	0	8-Jar 4-Ap	n-18 r-18	5			UM						_	am					-	icto				
	0 2 0	8-Jar 4-Ap 1-Au	n-18 r-18 g-1	5 5			UM UM	P03	3				S	am	1				V	icto	r			
	02000	8-Jar 4-Ap 1-Au 2-Oc	n-18 r-18 g-1 t-15	5 5 5			UM UM UM	P03 P03	B BA				5	am am	1				V V	icto icto	r r			
	02000	8-Jar 4-Ap 1-Au	n-18 r-18 g-1 t-15	5 5 5			UM UM	P03 P03	B BA				5	am	1				V V	icto	r r			
	02000	8-Jar 4-Ap 1-Au 2-Oc	n-18 r-18 g-1 t-15	5 5 5			UM UM UM	P03 P03	B BA				5	am am	1				V V	icto icto	r r			




,											20	18									20)19			
ul I	A	S	0	Ν	D	J	F	М	Α	М	J	18 Jul	A	S	0	Ν	D	J	F	М	A	M	J	Jul	A
	ł																								
(n)																									
r)	ŝ																								
	ł																								
	- ŝ																								
	ł																								
	ŝ																								
	. 1																								
٩þu	tm	ent	AC1																						
	į																								
	ł																								
ł																									
	1																								
	ł																								
ł	Ĵ																								
	1																								
	ł																								
	1																								
	ł																								
	1																								
	ł																								
++-		 ho		K.																					
ug	et		with	r\lC	n ef 🗌													i i						i i	
	1																								
-																									
				Da	te					 ₹ev	isio					Chi	eck	ed							
	_ I.		-Jar	<u>Da</u>	te1		_		> 04		isio			_	am	1	eck	ed		_	icto	r	rove		
	ľ	 	-Jar -Jar	<u>Da</u> <u>1-14</u>	te 4 5			UM	P04	1	isio			S	am am	1	eck			V	icto icto	r r	rove		
	-	29 ⁰ 08 24	-Jar -Jar -Ap	Da <u>1-14</u> 1-15	tte 4 5 5			UM	> 04	1	isio			S	am	1	eck			V	icto	r r	row		
	-	29 ⁰ 08 24	-Jar -Jar -Ap	Da <u>1-14</u> 1-15	tte 4 5 5			UM UM	P04	1 2	isio			5	am am	1 1	eck	ed		V V	icto icto	r r r	rove	ed	
	-	29 08 24 01	-Jar -Jar -Ap -Au	Da n-14 n-15 r-15 g-1	te 1 5			UM UM UM	P04 P01 P02 P03	1 <u>2</u> 3	isio			5	iam iam iam	1 1 1	eck	ed		V V V	icto icto icto	r r r	rove	ed	
	-	29 08 24 01 02	-Jar -Jar -Ap -Au -Oc	Da D-14 r-15 g-1 t-15	tte 4 5 5 5			UM UM UM	P04 P01 P02 P03 P03	1 2 3 3A	isio			5	am am am am	1 1 1	eck	ed		V V V	icto icto icto icto	r r r	row		
	-	29 08 24 01 02	-Jar -Jar -Ap -Au	Da D-14 r-15 g-1 t-15	tte 4 5 5 5			UM UM UM	P04 P01 P02 P03	1 2 3 3A	isio			5	iam iam iam	1 1 1	eck			V V V	icto icto icto	r r r			
	-	29 08 24 01 02	-Jar -Jar -Ap -Au -Oc	Da D-14 r-15 g-1 t-15	tte 4 5 5 5			UM UM UM	P04 P01 P02 P03 P03	1 2 3 3A	sisio			5	am am am am	1 1 1	eck	eed		V V V	icto icto icto icto	r r r		ed	



, i	A	S	0	N	D	J	F	м	A	М	20 J	18 Jul	A	S	0	N	D	J	F	М	20 A	19 M	J	Jul	A
-																									
											• • • •														
-																									
			+																						
-																									
		1																							
ər	wit	h Kio	ker																						
													-		_										
		1	[
		ļ	ļ																						
t	۱bu	me	nt Al	51																					
14	ŀ																								
				h																					
0	na	, AA	2 (2	IUS	/																				
Pid	er A	A6 (3 no	s.)																					
	_				**		_			26	ic: -	-		-		C								2.61	
		20		Da			+	1\^/		Rev	ISIO	n		+		Ch	eck	ed		. ,		vppi r	OVe	эd	
			-Jar -Jar					IWF UM						_	am am					_	icto icto				
		_	-Jar -Ap				_							-	am am					+	icto icto				
			-Ap -Au				-	UM						-	am	_				-	icto				
			-Au				_	UM						_	am					-	icto				
			-Oc					UM						_	am					_	icto				
										-				1						1.					

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014 2015 2016 2017		2018	8	20'	19
PA-1070	Pier Table Construction at Pier AA7 (3 nos.)	50	50	04-Aug-16	03-Oct-16	32	A S O N D J F M A M J Jul A S O N D J F M A M J JUL A S O N D J F M A		J F M A M J Ju	I A S O N D	JFMA	M J Jul A
PA-1080	Pier Table Construction at Pier AA8 (3 nos.)	50	50	14-Jun-16	11-Aug-16	7	Pier Table Construction at Pier AA8 (3 nos.)					
PA-1090	Pier Table Construction at Pier AA9 (4 nos.)	50	50	23-Apr-16	23-Jun-16	28	Pier Table Construction at Pier AA9 (4 nos.)					
PA-1100	Pier Table Construction at Pier AA10 (3 nos.)	50	50	04-Jun-16	03-Aug-16	6	Pier Tablé Construction at Pier AA10 (3 nos.)					
						45						
PA-1110	Pier Table Construction at Pier AA11 (3 nos.)	50	50	23-Mar-16	26-May-16	45	Pier Table/Construction all Pier AA11 (3 nos.):					
PA-1120	Pier Table C on struction at Pier AA12 (3 nos.)	50	50	29-Feb-16	30-Apr-16	33	Pier Table Construction at Pier AA12:(3 rlos.)					
PA-1130	Pier Table Construction at Pier AA13 (4 nos.)	50	88	25-Jul-15 A	14-Nov-15	0	Pier Table Construction at Pier AA13 (4 nos.), Pier Table Construction at Pier AA13 (4 nos.), Pier Table Construction at Pier AA1	3 (4 nos.)				
PA-1140	Pier Table Construction at Pier AA14 (3 nos.)	30	0	19-May-15 A	14-Jul-15 A		Pier Table Construction at Pier AA14 (3 nos.)					
PA-1150	Pier Table Construction at Pier AA15 (3 nos.)	50	50	15-Aug-15	14-Oct-15	2	Pier Table Construction at Pier AA15 (3 nos.)					
PA-1160	Pier Table Construction at Pier AA16 (3 nos.)	50	50	05-Oct-15*	02-Dec-15	0	Pler Table Construction at Pler AA16 (3 rios.)					
PA-1170	Pier Table Construction at Pier AA17 (3 nos.)	50	50	15-Oct-15	12-Dec-15	15	Pier Table Construction at Pier AA17 (3:nos.)					
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	50	50	22-Dec-15	27-Feb-16	33	Pier Table Construction al Pier AA18 (4 nps.)					
Bridge B		344	344	23-Sep-15	23-Nov-16	73						
PB-1020	Pier Table Construction at Pier AB2 (3 nos.)	50	50	24-Sep-16	23-Nov-16	73	Pier Table/Construction at Pier Al	32 (3 nos.)				
PB-1030	Pier Table Construction at Pier AB3 (3 nos.)	50	50	27-Jul-16	23-Sep-16	55	Pier Table Construction at Pier AB3 (3 no	s.)				
PB-1040	Pier Table Construction at Pier AB4 (3 nos.)	50	50	23-Aug-16	22-Oct-16	54	Pier Table Construction at Pier AB# (nos.)				
PB-1050	Pier Table Construction at Pier AB5 (3 nos.)	50	50	20-Feb-16	22-Apr-16	28	Pier Table Construction at Pier AB5 (3 nos.)					
PB-1060	Pier Table Construction at Portal AB6 (2 nos.)	18	18	21-Apr-16	12-May-16	0	Pier Table Construction at Portal AB6 (2 nos.)					
PB-1070	Pier Table Construction at Portal AB7/AD9 (4 nos.)	28	28	02-Dec-15	06-Jan-16	0	Rier Table Construction at Porta AB7/AD9 (4 nois.)					
PB-1080	Pier Table Construction at Portal AB8 (4 nos.)	37	37	25-Sep-15	10-Nov-15	0	Pier Table Construction at Portal AB8 (4 nos.)					
PB-1090	Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross head	40	40	01-Mar-16	20-Apr-16	0	Pier Table Construction at Pier AB9 (4;nos) incl. in-situ cross	head				
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	50	50	23-Sep-15	23-Nov-15	6	Pier Tąble/Construction at Pier AB/10 (4 nos.) incl. in-situ cross head					
PB-1110	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head	40	40	07-Jan-16	29-Feb-16	0	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross hear					
Bridge C		479	353	26-Jan-15 A	12-Oct-16	7						
PC-1020	Pier Table Construction at Pier AC2 (3 nos.)	50	50	24-Jun-16	22-Aug-16	28	Pielr Table Construction at Pier AC2 (3 nos.)					
PC-1030	Pier Table Construction at Pier AC3 (3 nos.)	50	50	12-Aug-16	12-Oct-16	7	Pier, Table Construction at Pier AC3 (3	nos.)				
PC-1040	Pier Table Construction at Pier AC4 (3 nos.)	50	50	27-May-16	26-Jul-16	55	Pier Table Construction at Pier AC4 (3 nos.)					
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	50	50	17-Nov-15	16-Jan-16	3	Pier Table Construction at Pier AC\$ (4 nos.)					
PC-1060	Pier Table Construction at Pier AC6 (3 nos.)	30	9	26-May-15 A	11-Aug-15	2	Pier Table Construction at Pier AC6 (3 nos.), Pier Table Construction at Pier AC6 (3 nos.)					
PC-1070	Pier Table Construction at Pier AC7 (3 nos.)	30	0	10-Mar-15 A	23-Apr-15 A	2						
			0									
PC-1080	Pier Table Construction at Pier AC8 (3 nos.)	30		26-Jan-15 A	01-Apr-15 A	107	Pier Table Construction at Pier AC8 (3 nos.)					
PC-1090	Pier Table Construction at Pier AC9 (3 nos.)	50	50	07-Nov-15	07-Jan-16	137	Pier Table Construction at Pier AC9 (3 rijos.)					
PC-1100	Pier Table Construction at Pier AC10 (3 nos.)	50	50	19-Oct-15	16-Dec-15	37	Pier Table Construction at PerAC10 (3 nos.)					
Bridge D			351	28-Jul-15 A	08-Oct-16	33						
PD-1030	Pier Table Construction at Portal AD3 (2 nos.)	28	28	05-Sep-16	08-Oct-16	33	Prier Table Construction at Portal AD3 (2 nos.)				
PD-1040	Pier Table Construction at Pier AD4 (3 nos.)	50	50	03-Dec-15	02-Feb-16	7	Pier Table Construction at Pier AD4 (3 nes.)					
PD-1050	Pier Table Construction at Pier AD5 (4 nos.)	50	65	28-Jul-15 A	17-Oct-15	10	Pier Table Construction at Pier AD5 (4 nos)), Pier Table Construction at Pier AD5 (4 nos)), Pier Table Construction at Pier AD5 (4 n	os.)				
PD-1060	Pier Table Construction at Pier AD6 (3 nos.)	50	50	07-Sep-15*	06-Nov-15	35	Pier Table Construction at Pler AD6 (3 nps.)					
PD-1070	Pier Table Construction at Pier AD7 (3 nos.)	50	50	14-Dec-15	19-Feb-16	19	Pier Table Construction at Pier AD7 (3 nos.)					
			Actu	al Work			CEDD Contract No. CV/2012/09	Date 29-Jan-14	Revision IWP04	Check	ed A Victor	pproved
				aining Work			Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3	08-Jan-15	UMP01	Sam	Victor	
▲ 俊	和建築工程有限公司			mary Bar xal Remaining V	Vork			24-Apr-15 01-Aug-15	UMP02 UMP03	Sam Sam	Victor Victor	
Сни	UN WO CONSTRUCTION & ENGINEERING CO., LTD.	• •	Miles	stone			Updated Master Works Programme (Revision 3B) Programme ID: IUNP03B (Data Date: 01 Aug 15) Print Date: 23 Oct 15	02-Oct-15	UMP03A	Sam	Victor	
							Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 Page 26 of 30	23-Oct-15	UMP03B	Sam	Victor	



					[20)18									20)19			
I A	S	0	Ν	D	J	F	М	А	М		Jul	A	S	0	Ν	D	J	F	М			J	Jul	А
+																								
os.)																								
ľ																								
cl. ir	situ	cro	ss h	eac																				
the co	oss	hea	н																					
	400 	ried																						
1																								
truct	ion a	t Ab	utm	ent.	AA1	(Er	id-s	ban	by	Fals	sewo	årk 8	Cr	ane	(6 r	os)								
	- -							~																
n at	Port	alA	A2 b	уC	rane	(1	1 no	s)																
(16	nos	+ 1 r	io. I	key s	egr	nen	t)																	
<u>]</u>																								
ifting	Fra	me (16 ו	nos	+1	no.	key	seg	nen	t)														
Liftir	¦ ng Fr	ame	(13	no	s + ·	no	. ke	/ SP	ame	nt)														
		2010	12		[,	J. 110															
ruct	on a	t Pie	r A/	6b	√ту	pica	l Lif	ing	Frai	ne	22 1	hos	+ 2	no. I	key s	segr	nen	t)						
	Dia	۸ ۸-	7	T.~		1 (64)			o / *	1-	L .	1 -			0000	0.04								
, al	Pier	AA	υy	, yp	Cal	۲۱۱	ıy F	ıam	ie (1	4 I)	ps +	i n	υ. K	ey S	agm	ent)								
\8 b	/Тур	ical	Liftiı	ng F	ram	e (1	6 n	os +	1 n	o. k	ey s	egm	ent)											
	į																							
рyТ	ypic	aı Li	ting	Fra	me	(13	nos	+ 1	no.	кеу	seg	mer	nt)											
by T	ypica	al Lif	ting	Fra	me	(22	nos	+ 1	no.	key	seg	mer	t)											
Тур	i¢al L	liftin	g Fr	ame	18 (18	8 no	s +	1 nd	. ke	y se	gme	nt)												
/pic=	l; Lifti	ng F	ran	he ('	16 n	os -	⊦1 r	o. k	ey s	ear	hent	,												
1		°,			[., .	. 9.		ĺ												
1 no	. key	seg	me	nt)																				
÷	ļ																							
. key	seg	mer	t)																					
			-																					
+1	nio. k	ey s	egn	ent	1																			
nos	+ + 1 r	io. k	ey s	egn	hent	,																		
ng F	rame	(24	no	s + 2	2 no	. ke	y se	gme	ent)															
+	<u> </u>																							
rụcti	on at	Abı	ıtme	hnt A	B1	(En	d-sp	an)	by I	als	ewo	rk 8	Cra	ane	(11	nos)								
at -	Pier A	B21		ran	12	h ~~	s 1	1 n	h ka	Ne	am	ent'												
ait		ו בני	y C	all	<i>_</i> (۵	υn	-o +	1 110	. KG	y 51	gn	οn)												
at F	Pier A	взі	ут	ypic	al Li	fting	Fr	ame	(22	nos	\$)													
+		or ^	R / 1		min	- I -	ftin	E	m	(22	-		-	ke		ma	ht)							
uon	at Pi	er A	041	yy I	ypic	ai L	nung	rr	ane	(22	1105	+2	110.	кеу	seg	me	IL)							
a Li	ting l	Fran	ne (16 r	os -	1	no. I	ey s	egr	nen)													
ifting	Fra	me (24	nos	+ 1	no.	key	seg	men	t)														
s ec	men	t)																						
-8		ľ																						
26 n	os)																							
)s +	2 2 no	kev	50	me	ht)																			
1		ney	30	e	["/																			
e (54	nos	in v	vhic	h 12	nos	ab	ove	ΜТ	RCI	Ra	ilwa	y)												
	1 200	-				c		~	0	00	hr				0 ³¹									
ecial	Liftir	ig Fi	am	e (4	o nc	s In	wn	un 2	.u n	US 8	NON	e M	1 K(r∟ R	allW	ay)								
(End	spa	n) b	y Fa	lsev	vork	& (Crar	ie (1	4 n	os)														
			Da			1			Rev	isio	n		T			eck	ed				\pp	rove	ed	
		-Jar				-	IWF						+	Sam					+	icto				
		-Jar				-	UM						+	Sam					+-	icto				
		-Ap				-	UM	_	_				+	Sam	_				+-	icto	_			
		-Au	-			-	UM	_	_				+	Sam	_				.	icto				
		-Oc	_	_		-							+	Sam	_				+-	icto	_			
	23	-Oc	t-15	>			UM	P03	зB				ls	Sam					V	icto	r			

Activity ID	Activity Name	OD F	RD Start	Finish T	F 2014 2015 2016 2017 2018 2019
Bridge C		446	398 08-May-15 A	03-Dec-16 7	
EC-1010	Bridge Deck Construction at Abutment AC1 (End-span) by Falsework & Crane (16 nos)		47 08-Oct-16	02-Dec-16 7	2 Bridge Deck Construction at Abutment AC1 (End-span) by Falsework & Crane (16 nos)
EC-1020	Bridge Deck Construction at Pier AC2 by Typical Lifting Frame (22 nos)		20 30-Sep-16	25-Oct-16	0 Bridge De¢k Construction at Pier AC2 by Typical Lifting Frame (22 n/s)
EC-1020				12-Nov-16	
	Bridge Deck Construction at Pier AC3 by Typical Lifting Frame (15 nos + 1 no. key segment)		16 26-Oct-16		0 Bridge Deck Construction at Pier AC3 by Typical Lifting Frame (15:nos + 1 no.:key/segment)
EC-1040	Bridge Deck Construction at Pier AC4 by Typical Lifting Frame (18 nos + 2 no. key segment)		18 14-Nov-16	03-Dec-16	0 Bridge Deck Construction at:Piet AC4 by Typical Lifting Frame (18 rlos + 2 rlo. Key segreent)
EC-1050	Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (20 nos + 1 no. key segment)		10 26-Jan-16	05-Feb-16	0 D Bridge Dieck Construction at Pier AG5 by Typical Lifting Frame (20 nos + 1 ho. key segment)
EC-1060	Bridge Deck Construction at Pier AC6 by Typical Lifting Frame (14 nos + 1 no. key segment)		18 14-Sep-15	06-Oct-15 1	3 Eridge Deck Construction at Pier AG6 by Typical Lifting Frame (14 nos + 1 no. key segment)
EC-1070	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (24 nos + 1 no. key segment)	12	25 06-Jun-15 A	29-Aug-15 1	3 Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (24 nos + 1 no. key segment), Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (24 nos + 1 no. key segment)
EC-1080	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (18 nos)	25	0 08-May-15 A	25-Jul-15 A	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (18 nos)
EC-1090	Bridge Deck Construction at Pier AC9 by Crane (21 nos + 1 no. key segment)	12	12 16-Jan-16	29-Jan-16 13	7 🖻 Bridge Deck Construction at PierAC9 by Crahe (21 hos:+1 ho. keysegment)
EC-1100	Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	15 06-Feb-16	01-Mar-16	0 Eridge Deck Construction at PierAC10 by Typical Litting:Frame (10 nos + 1 no. key segment)
EC-1110	Bridge Deck Construction at Portal (AC11 & AD8) by Crane (14 nos + 2 no. key segment)	12	12 30-Jun-16	14-Jul-16 6	4 Bridge Deck Construction at Portal (AC11 & AD8) by Crane (14 nos + 2 no. key segment)
Bridge D		386 3	386 03-Nov-15	28-Feb-17	
ED-1010	Bridge Deck Construction at Abutment AD1 (End-span) by Falsework & Crane (13 nos)	33	33 08-Nov-16	15-Dec-16 3	3 Bridge Deck Constituction at Abutment AD1 (End-span) by Falsework & Crane (13 nos)
ED-1030	Bridge Deck Construction at Portal AD3 by Crane (12 nos)	24	24 11-Oct-16	07-Nov-16 3	3 Bridge Deck Construction at Pottal AD3 by Crane (12 nos)
ED-1040	Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14 nos + 2 no. key segment)	14	14 02-Mar-16	17-Mar-16	0 En Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14:nos + 2 no. key segment)
ED-1050	Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)	13	13 03-Nov-15	17-Nov-15	2 Bridge Deck Construction at Pier AD5 by Typical Lifting Frame (12 nos)
ED-1060	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment)	11	11 23-Dec-15	07-Jan-16	0 Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (18 nos + 1 no. key segment)
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	15 18-Mar-16	08-Apr-16	0 Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)
ED-1080	Bridge Deck Construction at Portal (AC11 & AD8) by Typical Lifting Frame (12 nos + 2 no.	13	13 09-Apr-16	23-Apr-16	0 Bridge Deck Construction at Portal (AC11 & AD8); by Typical Lifting Frame (12 nos + 2 no. key segment)
ED-1090	key segment) Bridge Deck Construction at Portal AD9 by Crane (14 nos + 4 no. key segment)	15	15 16-Mar-16	06-Apr-16 3	4 Bridge Deck Construction at Pontal AD9 by Crane (14 nps + 4 np. key segment)
ED-1100	Bridge Deck Construction at Portal AD1 0 by Crane (52 nos)	32	32 13-Jan-16	25-Feb-16 5	1 Bridge Deck Construction at Portal AD10 by Crane (52 nos)
ED-1110	Bridge Deck Construction at Portal AD11 by Special Lifting Frame (52 nos in which 12 nos	75	75 23-Nov-16	28-Feb-17	0 E Bridge Deck Construction at Portal AD11 by Special Lifting Frame (52 nds in which 12 nbs above MTRCL Railwa
ED-1120	above MTRCL Railway) Bridge Deck Construction at Pier AD12 by Special Lifting Frame (50 nos in which 21 nos	107 1	107 18-Jul-16	22-Nov-16	Bridge Deck Construction at Pier AD12 by Special Litting Frame (50 rds in which 21 nos abdy e NTRC L'Railway)
ED-1130	above MTRCL Railway) Bridge Deck Construction at Pier AD13 by Crane (6 nos)	44	44 07-May-16	29-Jun-16 6	4. Bridgé Deck Čonstrucțion at Pier AD13 by Crane (6 nos)
ED-1140	Bridge Deck Construction at Abutment AD14 (End span) by Falsework & Crane (17 nos)	31	31 18-Jul-16	22-Aug-16 14	5 Bridge;Deck Construction at Abutment AD14 (End span) by Falsework & Crane (17 nos);
Major Works on De			114 05-Sep-16	30-Jan-18	
C-1000	Cast Parapet, Permanent Prestressing & TCSS Civil Provision Works for Bridge A		80 03-Oct-16	18-May-17	0 Cast Párapet, Permanént Prestressing & TCSS Civil Provision Wéirks for Bridge A
C-1010	Road Surface and Road Furniture incl. Deck Drainage, Lightings, Steel Rails, Noise Barrier,	v 210 '	210 06-Apr-17	18-Dec-17	0 Roád Surface and Road Furniture incl. Deck Drainage, Lightings, Steel Rait
C-2000	Water Main for Bridge A Cast Parapet, Permanent Prestressing & TCSS Civil Provision Works for Bridge B		90 04-Jan-17	29-Apr-17 1	1. Cast Parapet, Permahent Prestressing & TCSS Civil Provision Works for Bridgel B
C-2000	Road Surface and Road Furniture incl. Deck Drainage, Lightings, Steel Rails, Water Main			12-Jan-18 1	1
	for Bridge B			11-Mar-17 2	
C-3000	Cast Parapet, Permanent Prestressing & TCSS Civil Provision Works for Bridge C		150 05-Sep-16		0 Cast Parapet, Permaneht Prestressing & TCS\$ Civil Provision/Works for Bridge C
C-3010	Road Surface and Road Furniture incl. Deck Drainage, Lightings, Steel Rails, Water Main for Bridge C			24-Nov-17 2	0 Rçlad Şurface and Rolad Furniture incl. Déck Drainage, Lightings; Steel Rails; V
C-4000	Cast Parapet, Permanent Prestressing & TCSS Civil Provision Works for Bridge D		90 20-Jan-17	18-May-17	0 Cast Parapet, Permanent Prestressing & TCSS Civil Provision Works/for Bridge D
C-4010	Road Surface and Road Furniture incl. Deck Drainage, Lightings, Steel Rails, Water Main for Bridge D	210 2	-	29-Jan-18	1 E Road Surface and Road Furniture incl. Dieck:Drainage, Lightings, Stee
C-5000	Construction of longitudinal stitch at Bridge B2 and Bridge D3		49 17-Mar-17	19-May-17	0 Construction of longitudinal stitich at Bildige B2:and Bridge D3
C-5010	Construction of movement joints for Bridge A, B, C & D	32	32 21-Dec-17	30-Jan-18	D Construction of movement joints for Bridge A; B, C & D
C-5020	Planting at the Planter on the bridge decks	34	34 19-Dec-17	30-Jan-18	0 Planting at the Planter on the bridge decks
Section VI - Works	s in Portion FH9 (KD-6A)	676 5	509 16-Aug-14 A	27-Apr-17	
			Actual Work		CEDD Contract No. CV/2012/09
			Remaining Work		Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 29-Jan-14 IWP04 Sam Victor 08-Jan-15 UMP01 Sam Victor
▲▲▲ 俊	和建築工程有限公司		Summary Bar Critical Remaining	Work	24-Apr-15 UMP02 Sam Victor 01-Aug-15 UMP03 Sam Victor
Сни	UN WO CONSTRUCTION & ENGINEERING CO., LTD.		Milestone		Opdated Master Works Programme (Revision 3B)
					Programme ID: UMP03B (Data Date: 01-Aug-15) Print Date: 23-Oct-15 23-Oct-15 UMP03B Sam Victor
1					


ty ID	Activity Name	OD	RD	Start	Finish	ASION	JIEI	MLA	2014 A M J Jul A S O		JEIM		2015 M J Ju				FIM		2016 J. Juli A	1810		JIEI	MIAI	2017 M J Ju				FIMI	20 A M J			JIFI	20	019
Preliminary Prepar	ation Works	62	0	16-Aug-14 A	04-Feb-15 A												. 17					- 1		0 50										
S6-1000	Completion of Temporary Vehicular Bridge by C2 Contractor	0	0		03-Feb-15 A						🔶 Cor	npletion	n of Temp	oorary Vel	hicular E	Bridge by	y C2 Ca	ntractor																
S6-1010	Tree Felling and Tree Transplant	7	0	16-Aug-14 A	19-Aug-14 A				I Tree F	elling and	Tree Tra	ansplant	t																					
S6-1020	Site Clearance and Site Formation	21	0	13-Jan-15 A	04-Feb-15 A						🗖 Site	e Cleara	an¢e and	Site Forr	nation																			
Major Works		635	509	06-Feb-15 A	27-Apr-17	0																												
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	230	06-Feb-15A	16-May-16 10	65													onstructio	on of Ab	tment	B12/AD	14 (inclu	uding Piling	1. Pile Ca	ap & Abu	tmentco	onstructi	on):					
S6-3000	Drainage Connection between Piers and Designated Manhole, Removal of plant and	25	25	25-Mar-17	27-Apr-17	0																								Manhole R	emoval of p	antand	facilitat	ate and F
S6-4000	facilitate and Reinstatement to original Falsework Erection for Installation of Bridge Deck at Abutment AD14	45	45	24-May-16	16-Jul-16 14	15													E a	owork	Frection	for Inst		of Bridge [5					
	-																																	
S6-4010	Falsework Erection for Installation of Bridge Deck at Abutment AB12	45	45	15-Apr-16		45													alsewo	ork Erec	tion for			dge Deck										
S6-5000	Key Segment and Stitch between Pier AD13 and Abutment AD14	14	14	01-Mar-17	16-Mar-17	0																		Ţ				1D13 an	dAbutment	AD 14				
S6-5010	Key Segment and Stitch between Pier AB11 and Abutment AB12	14	14	25-Jul-16	09-Aug-16 1	76														Key Seg	ment a	d Stitch	betwee	n Pier AB1	1 and Al	outment /	AB12							
S6-6000	Removal of Falsework near Abutment AD14	7	7	17-Mar-17	24-Mar-17	0																	Re	moval of F	alsewor	k near Al	butment	AD14						
S6-6010	Removal of Falsework near Abutment AB12	7	7	10-Aug-16	17-Aug-16 1	76														Remov	al of Fa	sework	near Ab	utmentAE	12									
Stage S4 - Comple	tion of Road Widening (SBZ2) and to Allow Access for HY/2012/06 (KD-10)	94	94	27-Aug-16	29-Nov-16	0						-																						
SS4-1000	Completion of Road Widening of Fanling Highway SB within SBZ2	0	0		27-Aug-16	94														Com	letion o	Road V	idening	of Fanling	Highwa	ay SB with	hin SBZ	2						
SS4-2000	Completion of Road Widening of Fanling Highway NB within SBZ2	0	0		29-Nov-16	0															♦ c	ompletic	n of Roa	ad Widenii	ng of Fai	nling Higt	hway NE	3 within §	BZ2					
Stage N4 - Comple	etion of Road Widening (NBZ1) and to A llow Access for HY/2012/06 (KD-11)	0	0	11-Sep-17	11-Sep-17	0																												
SN4-1000	Completion of road Widening of Fanling Highway SB within NBZ1	0	0		11-Sep-17	0																			•	Complet	tion of ro	ad Wide	ning of Far	nling Highw	y SB within	NBZ1		
Landscaping & Es	tablishment Works (KD-4, 4A, 5, 5A, 6)	1057	1057	21-Jan-16	31-Aug-19	0																												
Secton IIIA - Lands	caping Softworks in NBZ1	251	251	23-Oct-17	31-Aug-18	0																												
S3A-1000	Transplanting at Fanling Highway Eastern Side (18 nos.)	156	156	23-Oct-17	09-May-18	0																							Tran	solantino at	Fanling Hig	nhway Fa	astern S	Side (18
S3A-1010	Landscaping Softworks in NBZ1	95	95	10-May-18	31-Aug-18	0																									andscaping			
						0																									anuscaping	Soltwork		⇒ ∠ 1
	der of Landscaping Softworks Not Included in Secton IIIA		594	21-Jan-16	29-Jan-18	0																												
S3-1000	Transplanting along Realigned TWSR West	120	120	21-Jan-16	23-Jun-16 3	59													Trans	planting	along R	ealig ne d	TWSR	West										
S3-1010	Transplanting along Fanling Highway	180	180	19-Jan-17	01-Sep-17	0																			1	Fransplan	nting alo	ng Fan Ir	ıg Highway					
S3-1020	Transplanting near MTR East Rail Line	240	240	23-Jun-16	18-Apr-17 12	20																		Transplan	nting nea	r MTR E	astRail	Line						
S3-1030	Lanscaping Softworks	115	115	11-Sep-17	29-Jan-18	0																						Lansc	aping Softw	vorks				
Establishment Wo	rks for Landscape Softworks under Section IIIA	365	365	01-Sep-18	31-Aug-19	0																												
S4A-1000	Establishment Works at NBZ1	365	365	01-Sep-18	31-Aug-19	0																									·		÷	++
Establishment Wo	rks for Landscape Softworks under Section III	365	365	30-Jan-18	29-Jan-19	0																												
S4-1000	Establishment Works for Remaining Part of Site	365	365	30-Jan-18	29-Jan-19	0																										Es	stablish	iment V
Preservation and F	rotection of Trees	0	0	31-Aug-18	31-Aug-18	0																												
S5-1000	Substantial Completion of Works	0	0		31-Aug-18	0																								♦ s	ubstantial C	ompletio	on of We	orks
Section VII - All Ge	otec hnical Fieldworks & All As sociated Laboratory Tests (KD-6B)	208	0	05-Nov-13 A	28-Jul-14 A																													
	technical Instruments / Ground Investigation	167	0		05-Jun-14 A																													
S7-1000	Ground Investigation Works - Drillhole No. BDH1	15	0	23-Dec-13 A	27-Dec-13 A		Ground	dinue	estigation Works - Drilhol		н																							
S7-1010	Ground Investigation Works - Drillhole No. BDH2 (Approval of new location by the Engineer)	15		20-Feb-14 A	24-Feb-14 A				und Investigation Works -																									
S7-1020	Ground Investigation Works - Drillhole No. BDH3 (Approval of new location by the Engineer)	15		25-Feb-14 A	27-Feb-14 A			Grou	und Investigation Works																									
S7-1030	Ground Investigation Works - Drillhole No. VDH1 (Approval of new location by the Engineer)	7	0	28-May-14 A	30-May-14 A				Ground Investiga	ation Work	s - Drillh	ole No	. VDH1 (Approval	of new	location	by the	Engiheer)																
		· · · · ·	Actu	al Work						. :	C	EDD	Conti	ract N	o. CV	//2012	2/09	. : :	. :				:			Da			Revisio		Check	ked	_	Appro
				naining Work				Lia	ntang / Heung Y	(uen W	/ai BC	CP - 9	Site F	ormat	ion &	a Infra	astru	cture V	Vorks	, Con	tract	3				9-Jan-14 8-Jan-14		IW F			Sam Sam		Victo Victo	
《後	和建築工程有限公司 WW CONSTRUCTION & ENGINEERING CO., LTD.			nmary Bar cal Remaining V	Vork																					I-Apr-1		UMF			Sam		Victo	
00	We Commented & Frances Co. I		-	stone					Upd		Mast	er V	Vork	s Pro	gran	nme	(Re	visior	1 3B)							-Aug-1		_			Sam Sam		Victo	
Сни	IN WO CONSTRUCTION & ENGINEERING CO., LTD.			30110					Programme I	B		/=		. .			·			• ·					02	2-Oct-15	5	UMF	203A		Jam		LVICIO	<u>.</u>

Activity ID	Activity Name	OD I	RD Start	Finish	TF				201)15				2016					201					2018				2019	
S7-1040	Ground Investigation Works - Drillhole No. VDH2 (Approval of new location by the	15	0 07-Mar-14 A	10-Mar-14 A	AS	OND			M J.	Jul A S		D J F M hole No. VDH	A M J	Jul A S						ON	DJI	MA			ON	DJF	MA			OND	JFI		J Jul A
S7-1050	Engineer) Ground Investigation Works - Drillhole No. VDH3 (Approval of new location by the	7	0 30-May-14 A	03-Jun-14 A					I Gi	ound Inves	tigation W	/orks Drillhol	e No.∀DH	3 (Approva	al of new	location by	the Eng	ineer)															
S7-1060	Engineer) Ground Investigation Works - Drillhole No. VDH4 (Approval of new location by the	7	0 04-Jun-14 A	05-Jun-14 A					I G	ound Inves	tigation W	/orks - Drillhol	e No. VDH	4 (Approva	a of new	location by	/ the Eng	ineer)															
S7-1070	Engineer) Ground Investigation Works - Drillhole No. VDH5 (Approval of new location by the	15	0 03-May-14 A	07-May-14 A					Groui	nd Investiga	ation Work	s - Drillhole N	lo. VDH5 (J	Approval of	f new loca	ation by the	e Engine	er)															
S7-1080	Engineer) Ground Investigation Works - Drillhole No. VDH6	15	0 10-Dec-13 A	11-Dec-13 A			Ground	Investig	ation Wo	orks - Drillho	ole No. VI	он6																					
S7-1090	Ground Investigation Works - Drillhole No. VDH7	15	0 03-Dec-13 A	05-Dec-13 A			Ground	nvestiga	tion Wo	ks - Drillho	le No.VD	H7																					
S7-1100	Ground Investigation Works - Drillhole No. VDH8 (Approval of new location by the Engineer)	15	0 12-Mar-14 A	13-Mar-14 A				I Gro	und Inve	stigation W	orks - Drill	lhole No VDI	18 (Approv	al of new lo	ocation by	the Engine	eer)																
S7-1110	Engineer) Ground Investigation Works - Drillhole No. VDH9 (Approval of new location by the Engineer)	15	0 04-Mar-14 A	06-Mar-14 A				I Grour	nd Inves	tigation Wo	rks - Drillh	nole No. VDH	9 (Approva	of new loc	ation by	the Engine	er)																
S7-1120	Ground Investigation Works - Drillhole No. VDH10 (Approval of new location by the Engineer)	15	0 18-Feb-14 A	20-Feb-14 A			1	Ground	l Investig	gation Work	s - Drillho	le No. VDH10) (Approval	of new loc	ation by t	the Engihee	er)																
S7-1130	Ground Investigation Works - Drillhole No. VDH11	4	0 12-May-14 A	15-May-14 A					Grou	ind Investig	ation Wor	ks - Drillhole	No. VDH11																				
\$7-2000	Trial Pit - No. A-ATP71	7	0 05-Nov-13 A	05-Dec-13 A		-	Trial Pit	No A-A	TP71																								
S7-2010	Trial Pit - No. A-ATP72	7	0 05-Nov-13 A	05-Dec-13 A		-	Trial Pit	No A-A	TP72																								
S7-2020	Trial Pit- No. A-ATP73	7	0 05-Nov-13 A	05-Dec-13 A		-	Trial Pit	No A-A	TP73																								
S7-2030	Trial Pit - No. A-ATP74	7	0 05-Nov-13 A	05-Dec-13 A		-	Trial Pit	No A-A	TP74																								
S7-3000	Installation of Groundwater Instrument at Drillhole No. ADH3	12	0 11-Nov-13 A	11-Nov-13 A		Ins	tallation	of Groun	dwater I	nstrument a	at Drillhole	No. ADH3					+																
S7-3010	Installation of Groundwater Instrument at Drillhole No. ADH4	12	0 11-Nov-13 A	11-Nov-13 A		l Ins	tallatipn	of Groun	dwater I	nstrument a	at Drillhole	No. ADH4																					
\$7-3020	Installation of Groundwater Instrument at Drillhole No. ADH5	12	0 11-Nov-13 A	11-Nov-13 A		l Ins	tallation	of Groun	dwater I	nstrument a	at Drillhole	No. ADH5																					
S7-3040	Installation of Groundwater Instrument at Drillhole No. ADH149	12	0 11-Nov-13 A	11-Nov-13 A		l Ins	tallation	of Groun	dwater I	nstrument a	at Drillhole	No. ADH149																					
S7-3050	Installation of Groundwater Instrument at Drillhole No. RND/A2	12	0 11-Nov-13 A	11-Nov-13 A		l Ins	tallation	of Groun	dwater I	nstrument a	at Drillhole	No. RND/A2																					
Submission of Lab	poratory Tests	129	0 06-Dec-13 A	28-Jul-14 A								-																					
S7-5000	Testing & Submission of Laboratory Test Report (Drillhole No. BDH1)	35	0 28-Dec-13 A	28-Jul-14 A						Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. BDH1)																	
S7-5010	Testing & Submission of Laboratory Test Report (Drillhole No. BDH2)	35	0 25-Feb-14 A	28-Jul-14 A						Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. BDH2)																	
S7-5020	Testing & Submission of Laboratory Test Report (Drillhole No. BDH3)	35	0 28-Feb-14 A	28-Jul-14 A						Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. BDH3)																	
S7-5030	Testing & Submission of Laboratory Test Report (Drillhole No. VDH1)	35	0 31-May-14 A	28-Jul-14 A						Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. VDH1)																	
S7-5040	Testing & Submission of Laboratory Test Report (Drillhole No. VDH2)	35	0 11-Mar-14 A	28-Jul-14 A						Testing	g & Submi	ssion of Labo	atdry Test	Report (Dri	illhole No	. VDH2)																	
S7-5050	Testing & Submission of Laboratory Test Report (Drillhole No. VDH3)	35	0 04-Jun-14 A	28-Jul-14 A					-	Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. VDH3)																	
S7-5060	Testing & Submission of Laboratory Test Report (Drillhole No. VDH4)	35	0 06-Jun-14 A	28-Jul-14 A					-	Testing	g & Submi	ssion of Labo	atory Test	Report (Dri	illhole No	. VDH4)																	
S7-5070	Testing & Submission of Laboratory Test Report (Drillhole No. VDH5)	35	0 08-May-14 A	28-Jul-14 A								ssion of Labo																					
S7-5080	Testing & Submission of Laboratory Test Report (Drillhole No. VDH6)	35	0 11-Jan-14 A	28-Jul-14 A								ssion of Labo																					
S7-5090	Testing & Submission of Laboratory Test Report (Drillhole No. VDH7)	35	0 06-Dec-13 A	28-Jul-14 A								ssion of Labo																					
S7-5100	Testing & Submission of Laboratory Test Report (Drillhole No. VDH8)	35	0 14-Mar-14 A	28-Jul-14 A								ssion of Labo																					
S7-5110	Testing & Submission of Laboratory Test Report (Drillhole No. VDH9)	35	0 07-Mar-14 A	28-Jul-14 A								ssion of Labo																					
S7-5120	Testing & Submission of Laboratory Test Report (Drillhole No. VDH10)	35	0 21-Feb-14 A	28-Jul-14 A			'					ssion of Labo		Report (Dri	illhole No	. VDH10)																	
S7-5130	Final Field Work Report for A-ATP71 to A-ATP74	90	0 06-Dec-13 A	14-Apr-14 A					inal Fie	d Work Re	port for A-	ATP71 to A-A	FP74																				
			Actual Work									CE		ntract N		//2012/0	19								Dat	te		Revision		Check	ked	Appro	oved
			Remaining Work					Lian	tang	/ Heung	y Yuen	Wai BCF						ure Wo	rks, C	ontra	ct 3				-Jan-14 -Jan-15		IWP04 UMP0			Sam Sam		Victor Victor	
AAA 124	和建築工程有限公司		Summary Bar	Vork					-	-														24-	-Apr-15	5	UMP0	2	5	Sam		Victor	
Сни	NO CONSTRUCTION & ENGINEERING CO., LTD.		Critical Remaining V Milestone	VUIK					-	-		d Maste			-	-			-						-Aug-18 -Oct-15		UMP0 UMP0			Sam Sam		Victor Victor	
									Pro	gramme	e ID: UI	MP03B		ate: 01- Page 30 d	-	15)	_ Prin	t Date:	23-00	ct-15					-Oct-15		UMP0			Sam		Victor	
													F	aye su (01 30																		



Appendix B Project Organization Structure







Appendix C Implementation Schedule of Environmental Mitigation Measures (EMIS)



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
Air Quality				
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During Construction	Contractor	✓
	• All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.			\checkmark
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.			✓
	 All spraying of materials and surfaces shall avoid excessive water usage. 			~
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.			~
	 Materials shall be dampened, if necessary, before transportation. 			\checkmark
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.			\checkmark
	• Vehicle washing facilities shall be provided to minimise the quantity of material deposited on public roads.			Obs
Air Quality during Operation	Not required	N/A	N/A	N/A
Noise				
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During Construction	Contractor	✓
	 Reduce the number of equipment and their percentage on-time. 			~
Noise during Operation	Not required	N/A	N/A	N/A
Water Quality				
Water Quality during	Road Widening Works, Earthworks and Culvert Extension Works	During Construction	Contractor	\checkmark
Construction	• Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.			
	• Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.			~

Notes ([#]): ✓ – Compliance; Rem – Reminder; Obs – Observation; N/C – Non Compliance; N/A – Not Applicable



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.			×
	• Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system.			✓
	Open stockpiles should be covered with a tarpaulin cover.			\checkmark
	• During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.			✓
	• Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.			✓
	• Fuels should be stored in bunded areas such that spillage can be easily collected.			✓
Water Quality during Operation	Not required	N/A	N/A	N/A
Waste Management				
Waste Management during Construction	<u>General Waste</u>	During Construction	Contractor	\checkmark
Construction	Transport of wastes off site as soon as possible.			
	Maintenance of accurate waste records.			\checkmark
	Minimisation of waste generation for disposal (via reduction/recycling/re-use).			\checkmark
	No on-site burning will be permitted.			\checkmark
	Use of re-useable metal hoardings/signboards.			\checkmark
	Vegetation from site clearance	During Construction	Contractor	
	 Segregation of materials to facilitate disposal. 			\checkmark
	 Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas. 			✓
	Demolition Wastes	During Construction	Contractor	
	 Segregation of materials to facilitate disposal. 			\checkmark
	Appropriate stockpile management.			√



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	Excavated Materials	During Construction	Contractor	
	Segregation of materials to facilitate disposal / reuse.			\checkmark
	Appropriate stockpile management.			\checkmark
	• Re-use of excavated material on or off site (where possible).			✓
	• Special handling and disposal procedures in the event that contaminated materials are excavated.			N/A
	Construction Wastes	During Construction	Contractor	
	• Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles).			Rem
	Appropriate stockpile management.			\checkmark
	• Planning to reduce over ordering and waste generation.			✓
	• Recycling and re-use of materials where possible (e.g. metal, wood from formwork)			✓
	• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.			✓
	Bentonite Slurries	During Construction	Contractor	
	• Bentonite slurries should be reused as far as possible.			N/A
	• Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94.			N/A
	Chemical Wastes	During Construction	Contractor	<i>,</i>
	• Storage within locked, covered and bunded area.			✓
	• The storage area shall not be located adjacent to sensitive receivers e.g. drains.			✓
	• Minimise waste production and recycle oils/solvents where possible.			\checkmark
	• A spill response procedure shall be in place and absorption material available for minor spillages.			Obs
	• Use appropriate and labelled containers.			✓

Notes ([#]): ✓ – Compliance; Rem – Reminder; Obs – Observation; N/C – Non Compliance; N/A – Not Applicable



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• Educate site workers on site cleanliness/waste management procedures.			Rem / Obs
	• If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.			~
	• The chemical wastes shall be collected by a licensed chemical waste collector.			\checkmark
	Municipal Wastes	During Construction	Contractor	
	• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.			\checkmark
	 Regular, daily collections are required by an approved waste collector. 			\checkmark
Waste Management during Operation	Not required.	N/A	N/A	N/A
Ecology			1 -	
Ecology during Construction	Accurate Delineation of Works Area	During Construction	Contractor	
	• Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats.			✓
	• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection.			*
	Dust generation	During Construction	Contractor	
	There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction:			
	 vehicle washing facilities to be provided at every discernible or designated vehicle exit point; 			✓
	 all temporary site access roads shall be sprayed with water to suppress dust as necessary; 			✓
	 all dusty materials should be sprayed with water immediately prior to any handling; and 			V



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	• all debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.			\checkmark
	Surface Run-off	During Construction	Contractor	
	In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:			
	 Bund and cover stockpiles to avoid run-off; 			\checkmark
	 Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; 			\checkmark
	 All vehicle maintenance to be undertaken within a bunded area; and 			\checkmark
	• Maximise vegetation retention on-site to maximise absorption (minimise transport).			*
Ecology during Operation	 To conduct compensatory ecological planting as specified in the latest landscape plans approved by EPD (Clause 2.6 of the Environmental Permit refers). 	During Construction and operation	Contractor (during construction) / LCSD* (during operation) (Note: * The division of vegetation planting and maintenance responsibilities shall follow the guidelines stipulated in ETWB TCW No. 2/2004.)	N/A
Landscape and Visual		1	,	
Landscape and Visual during Construction	Preservation of Existing Vegetation	During Construction	Contractor	
Construction	• Trees identified for retention within the project limit would be protected during the works			\checkmark
	• The tree transplanting and planting works shall be implemented by approved Landscape Contractors			*



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status [#]
	Temporary Works Areas	During Construction	Contractor	
	• Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.			✓
	Hoarding	During Construction	Contractor	
	• A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.			\checkmark
	Top Soils	During Construction	Contractor	
	• The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.			N/A
	Protection of Important Landscape Features	During Construction	Contractor	N/A
	• Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.			
Landscape and Visual during Operation	Not required.	N/A	N/A	N/A



Appendix D Meteorological Data Extracted from Hong Kong Observatory

Daily Extract of Meteorological Observations , August 2016 -Sheung Shui

	-	Air	Air Temperature		Mean	Mean	11.000	Prevailing	Mean
Day	Mean Pressure (hPa)	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Wind Direction (degrees)	Wind Speed (km/h)
01	998.8	32.1	29.6	26.3	25.2	78	0.5	***	
02	994.9	28.1	26.2	24.4	24.8	92	145.0	***	***
03	1005.9	27.9	26.5	25.5	25.3	94	36.5	***	***
04	1008.3	29.1	26.3	25.2	25.8	97	44.0	* * *	***
05	1007.8	34.0	29.0	25.4	26.0	85	0.0	***	***
06	1004.4	35.1	30.0	25.6	25.7	79	0.0	***	***
07	1002.2	35.6	30.4	26.9	26.3	80	0.0	***	***
08	1002.4	36.1	30.4	27.4	26.2	79	0,0	***	***
09	1001.4	33.2	28.7	25.7	26.4	88	2.5	***	***
10	1002.1	27.8	26.3	24.7	25,4	95	23.5	***	***
11	1002.7	31.9	27.6	25.3	25.2	87	0.5	***	***
12	1000,8	30.6	27.6	26.0	25,7	90	2.0	***	***
13	999,3	33.3	28.6	26.4	25.6	85	1.0	***	***
14	998.0	29.1	27.2	25.3	25.0	88	16.0	***	***
15	997.2	30.5	26.5	24.9	25.6	95	17.5	***	***
16	995,8	27.2	26.0	24.9	25,4	97	15.0	* * *	***
17	993.6	28,4	26.6	25.0	25.6	95	14.0	***	***
18	995.8	29.2	26.8	25.6	25.7	94	57.5	***	***
19	1002.5	32.5	28.9	26.0	26.0	85	0.0	***	***
20	1004.2	34.5	28.7	26.2	27.0	91	11.5	***	***
21	1002.6	33.0	27.0	23.1	25.2	91	58.5	***	***
22	1004.2	34.8	29.1	25.5	25.0	81	0.0	***	***
23	1004.2	35.7	29.8	25.3	24.9	76	0.0	***	***
24	1003.2	34.3	30.1	26.9	24.8	74	0.0	***	***
25	1003.7	35.3	30,3	26.0	25.5	78	0.0	***	***
26	1004.2	35.6	29.6	26.0	25.1	78	2.0	***	***
27	1006.0	35.1	28.5	25.7	25.5	85	12.5	***	***
28	1006.1	30.4	26.8	24.6	24.1	86	57.5	***	***
29	1007.1	27,9	26.0	24.9	21,2	75	0.0	***	***
30	1007.2	31.8	27.5	23.9	22.7	76	0.0	***	***
31	1005.8	33.3	27.7	23.6	24.0	81	0.0	***	+++

*** unavailable

Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Daily Extract of Meteorological Observations , September 2016 - Sheung Shui

		Air	Гетрега	ture					
Day	Mean Pressure (hPa)	Absolute Daily Max (deg. C)	Mean (deg. C)	Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Total Rainfall (mm)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	1002.6	31.6	28.2	26.2	26.0	88	6.0	* * *	***
02	1001.5	32.2	28.0	26.4	26.3	91	2.0	***	***
03	1002.2	32.0	27.7	26.0	26.6	94	4.0	***	***
04	1004.8	31.1	28.1	26.3	24.9	83	0.0	***	***
05	1005.9	28.3	26.7	25.3	25.1	91	33.0	***	***
06	1006.2	30.0	26.8	25.5	25.5	93	3.0	***	***
07	1006.9	29.5	26.4	24.7	25.1	93	1.0	***	***
08	1007.5	29.9	27.1	24.8	25.7	93	0.5	***	***
09	1007.9	29.3	26.4	25.0	25.1	93	2.0	***	***
10	1007.3	29.0	25.1	24.3	24.9	99	57.5	***	***
11	1008.0	32.2	26.8	23.7	25.3	92	2.0	***	***
12	1009.8	34.7	28.3	24.1	24.7	82	0.0	***	***
13	1009.8	32.2	27.9	25.6	25.2	86	0.0	***	***
14	1004.3	34.7	29.4	24.7	23.2	72	0.0	***	***
15	1002.7	34.5	29.1	25.5	23.2	72	0.0	***	***
16	1004.7	32.7	28.3	24.3	23.2	75	0.0	***	***
17	1005.6	32.8	28.6	24.7	22.5	71	0.0	***	***
18	1006.8	33.7	28.5	24.8	21.9	68	0.0	***	***
19	1007.8	33.5	27.9	24.3	22.7	74	6.5	***	***
20	1012.1	30.0	24.6#	22.4	23.1#	92#	30.0	***	***
21	1014.1	31.9	26.9	22.9	22.7	79	0.0	***	***
22	1013.3	32.1	27.5	25.3	22.2	74	0.0	***	***
23	1011.7	31.4	27.6	25.6	22.7	75	0.0	***	***
24	1010.1	33.4	28.3	26.0	23.1	75	0.0	***	***
25	1009.4	32.7	28.5	25.7	24.1	78	0.0	***	***
26	1007.3	32.8	28.1	25.7	25.5	87	2.0	***	***
27	1002.6	36.8	30.4	25.3	23.9	72	0.0	***	***
28	999.4	32.2	29.9	28.5	21.4	60	0.0	***	***
29	1004.1	28.5	25.8	23.2	20.2	72	0.0	***	***
30	1007.7	26.8	24.2	22.7	21.1	83	0.0	***	***

*** unavailable

data incomplete

Rainfall measured in increment of 0.5 mm. Amount of ≤ 0.5 mm cannot be detected

Daily Extract of Meteorological Observations, October 2016

			Но	ng Kong O	bserva	itory			King's Park	Waglan Is	land^
Day	Mean Pressure (hPa)	Air T Absolute Daily Max (deg. C)	empera Mean (deg. C)	ature Absolute Daily Min (deg. C)	Mean Dew Point (deg. C)	Mean Relative Humidity (%)	Mean Amount of Cloud (%)	Total Rainfall (mm)	Total Bright Sunshine (hours)	Prevailing Wind Direction (degrees)	Mean Wind Speed (km/h)
01	1009.9	29.4	26.6	24.0	24.6	89	75	95.5	5.8	***	***
02	1009.0	29.8	27.6	26.2	24.3	82	76	Trace	3.0	***	***
03	1007.8	28.3	27.5	26.6	24.1	82	84	0.2	1.2	***	***
04	1008.1	29.5	27.5	26.5	24.4	83	60	0.0	4.9	***	***
05	1008.9	31.9	28.6	26.9	24.3	78	68	Trace	5.7	***	***
06	1009.1	32.4	28.5	25.9	23.5	75	57	16.7	8.9	***	***
07	1007.1	29.3	27.7	25.5	23.5	79	86	17.3	3.8	***	***
08	1006.8	29.9	28.1	27.0	22.4	71	88	Trace	2.1	***	***
09	1008.9	28.8	26.5	24.9	20.4	69	86	0.0	4.7	***	***
10	1010.2	28.1	25.3	23.5	19.4	70	74	0.0	6.8	***	***
11	1010.7	26.8	24.5	22.0	20.6	79	88	0.1	0.7	***	***
12	1012.5	25.8	24.6	23.0	21.6	84	88	0.9	0.1	***	***
13	1013.5	29.3	26.0	24.2	21.6	77	72	Trace	6.5	***	***
14	1013.2	29.9	26.7	25.0	21.9	76	70	Trace	9.0	***	***
15	1012.6	30.3	27.2	24.6	21.6	72	63	0.0	7.0	***	***
16	1010.9	30.8	28.0	25.9	22.1	71	62	0.0	7.8	***	***
17	1009.1	28.8	26.6	24.1	22.9	81	89	16.7	2.2	***	***
18	1008.1	25.5	24.8	23.9	24.2	96	91	178.7	0.0	***	***
19	1008.7	25.9	25.1	24.4	24.6	96	94	223.4	0.1	***	***
20	1004.6	29.5	27.3	24.7	23.8	82	82	0.0	7.4	***	***
21	997.1	28.0	26.1	24.4	23.6	86	96	72.5	0.0	***	***
22	1007.8	29.4	27.5	26.1	24.4	84	77	1.9	5.0	***	***
23	1010.0	29.1	27.1	25.8	24.9	88	68	0.0	2.8	***	***
24	1011.3	29.1	27.3	26.1	25.2	88	74	Trace	4.1	***	***
25	1013.3	29.8	27.3	26.1	24.8	87	65	Trace	9.2	***	***
26	1015.6	30.0	27.1	25.7	24.2	84	47	0.0	8.5	***	***
27	1016.0	30.9	27.5	25.4	23.5	79	41	0.0	9.8	***	***
28	1014.9	31.5	28.2	26.3	23.3	75	54	0.0	10.3	***	***
29	1017.2	29.0	26.7	24.3	22.7	79	70	0.5	3.7	***	***
30	1019.8	26.6	24.4	22.9	19.4	74	85	0.0	3.6	***	***
31	1019.1	28.7	25.5	23.1	19.7	70	66	0.0	7.9	***	***
Mean/Total	1010.7	29.1	26.8	25.0	22.9	80	74	624.4	152.6	***	***
Normal [§]	1014.1	27.8	25.5	23.7	20.2	73	58	100.9	193.9	080	27.4

*** unavailable

^ Information of wind direction and wind speed for Waglan Island are based on automatic weather station data since January 1989

Trace means rainfall less than 0.05 mm

§ 1981-2010 Climatological Normal, unless otherwise specified




Appendix E Environmental Monitoring Data for Air, Noise and Water Quality

24-Hour TSP Monitoring Result at Station: SR77

Sampling Date	Weather Condition	Paper No.	w	/t. of pape	r (g)	E	lapse Tim	e	Flo	ow Rate (C			v Rate (m ³		Total Volume	TSP Concentratio	Action Level	Limit Level	Wind speed	Wind direction
Dule	Condition		Initial Wt.	Final Wt.	Wt. of Dust	Initial	Final	Sampling Hour	Initial	Final	Avg Flow Rate	Initial	Final	Avg Flow Rate	(m³)	(μg/m³)	(µg/m3)	(µg/m3)	m/s	direction
6-Jul-16	Cloudy	208	2.7836	3.0371	0.2535	4981.67	5005.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	121.9	170.3	260.0	<5	N
12-Jul-16	Cloudy	210	2.7744	2.9102	0.1358	5008.67	5032.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	65.3	170.3	260.0	<5	N
18-Jul-16	Sunny	212	2.8308	2.9474	0.1166	5035.67	5059.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	56.1	170.3	260.0	<5	N
23-Jul-16	Sunny	214	2.8593	3.2177	0.3584	5062.67	5086.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	172.3	170.3	260.0	<5	N
29-Jul-16	Sunny	216	2.8346	3.1431	0.3085	5089.67	5113.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	148.3	170.3	260.0	<5	N
4-Aug-16	Rainy	218	2.7565	3.0271	0.2706	5116.67	5140.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	130.1	170.3	260.0	<5	N
10-Aug-16	Rainy	220	2.8429	2.9579	0.1150	5143.67	5167.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	55.3	170.3	260.0	<5	N
16-Aug-16	Rainy	222	2.8216	2.9516	0.1300	5170.67	5194.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	62.5	170.3	260.0	<5	N
22-Aug-16	Sunny	224	2.8165	3.0451	0.2286	5197.67	5221.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	109.9	170.3	260.0	<5	N
27-Aug-16	Sunny	226	2.8566	3.1717	0.3151	5224.67	5248.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	151.5	170.3	260.0	<5	N
2-Sep-16	Cloudy	228	2.8419	2.9891	0.1472	5251.67	5275.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	70.8	170.3	260.0	<5	N
8-Sep-16	Rainy	230	2.8694	3.0697	0.2003	5278.67	5302.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	96.3	170.3	260.0	<5	N
14-Sep-16	Sunny	232	2.8445	3.1080	0.2635	5305.67	5329.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	126.7	170.3	260.0	<5	N
20-Sep-16	Rainy	234	2.8320	3.0604	0.2284	5332.67	5356.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	109.8	170.3	260.0	<5	N
26-Sep-16	Fine	236	2.8447	3.1470	0.3023	5359.67	5383.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	145.4	170.3	260.0	<5	N
30-Sep-16	Fine	238	2.8243	3.0574	0.2331	5386.67	5410.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	112.1	170.3	260.0	<5	N
6-Oct-16	Fine	240	2.8401	2.9667	0.1266	5413.67	5437.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	60.9	170.3	260.0	<5	N
12-Oct-16	Sunny	242	2.8534	2.9939	0.1405	5440.67	5464.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	67.6	170.3	260.0	<5	N
18-Oct-16	Rainy	244	2.9016	2.9885	0.0869	5467.67	5491.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	41.8	170.3	260.0	<5	N
24-Oct-16	Sunny	246	2.8571	2.9678	0.1107	5494.67	5518.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	53.2	170.3	260.0	<5	N
29-Oct-16	Fine	248	2.8900	3.0403	0.1503	5521.67	5545.67	24.00	51	51	51.0	1.44	1.44	1.44	2079.59	72.3	170.3	260.0	<5	N

Summary For the Reporting Quarter (August 2016 - October 2016)								
Average 91.6								
Minimum 41.8								
Maximum	151.5							

Note: No major dust source observed during the monitoring period Data in **Bold** and red denotes exceedance of respective Action Level



Appendix E


Air Quality Monitoring Results and their Graphical Presentation

Data	Weather		Times			Conc.(µg/m ³)	Action Level	Limit Level
Date	Condition		Time		1 st Hour	2 nd Hour	3 rd Hour	(µg/m3)	(µg/m3)
6-Jul-16	Rainy	9:00	-	12:07	159.3	153.5	158.1	292.7	500.0
12-Jul-16	Cloudy	9:00	-	12:07	114.3	116.6	117.7	292.7	500.0
18-Jul-16	Sunny	9:00	-	12:07	137.3	138.5	140.8	292.7	500.0
23-Jul-16	Sunny	9:00	-	12:07	115.4	118.9	114.3	292.7	500.0
29-Jul-16	Sunny	9:00	-	12:06	105.0	103.9	106.2	292.7	500.0
4-Aug-16	Rainy	9:00	-	12:07	161.6	146.6	158.1	292.7	500.0
10-Aug-16	Rainy	9:00	-	12:08	66.9	63.5	70.4	292.7	500.0
16-Aug-16	Rainy	9:00	-	12:07	61.2	60.0	58.9	292.7	500.0
22-Aug-16	Sunny	9:00	-	12:09	133.9	129.3	123.5	292.7	500.0
27-Aug-16	Sunny	9:00	-	12:08	157.0	158.1	154.6	292.7	500.0
2-Sep-16	Rainy	9:00	-	12:07	154.6	158.1	152.3	292.7	500.0
8-Sep-16	Cloudy	9:00	-	12:08	105.0	107.3	101.6	292.7	500.0
14-Sep-16	Sunny	9:00	-	12:08	142.0	148.9	138.5	292.7	500.0
20-Sep-16	Fine	9:00	-	12:09	145.4	147.7	138.5	292.7	500.0
26-Sep-16	Fine	9:00	-	12:08	142.0	147.7	144.3	292.7	500.0
30-Sep-16	Fine	9:00	-	12:08	94.6	98.1	96.9	292.7	500.0
6-Oct-16	Fine	9:00	-	12:07	133.9	131.6	137.3	292.7	500.0
12-Oct-16	Sunny	9:00	-	12:06	140.8	138.5	139.6	292.7	500.0
18-Oct-16	Rainy	9:00	-	12:07	157.0	154.6	153.5	292.7	500.0
24-Oct-16	Sunny	9:00	-	12:06	138.5	136.2	140.8	292.7	500.0
29-Oct-16	Fine	9:00	-	12:06	117.7	114.3	113.1	292.7	500.0

1-Hour TSP Monitoring Result at Station: SR77

Summary For the Reporting Quarter (August 2016 - October 2016)							
Average 127.4							
Minimum	58.9						
Maximum	161.6						

Note: No major dust source observed during the monitoring period



Noise Monitoring Result at SR77


Date	Weather	Start	End	Measure	ed Noise Level	(dB(A))*	Baseline Corrected	Baseline Noise Level	Limit Level	Exceedance
	Condition	Time	Time	L10(30min)	L90(30min)	Leq(30min)	Level, dB(A)**	(dB(A)), Leq(30min)	dB(A)	(Y / N)
2016/07/06	Cloudy	11:30	12:00	86.0	53.5	61.5	-	67.8	75.0	Ν
2016/07/12	Cloudy	11:00	11:30	85.0	55.0	64.0	-	67.8	75.0	Ν
2016/07/18	Sunny	11:30	12:00	86.5	54.5	63.5	-	67.8	75.0	Ν
2016/07/29	Sunny	13:00	13:30	88.5	61.5	64.0	-	67.8	75.0	Ν
2016/08/05	Fine	13:30	14:00	90.5	61.5	66.0	-	67.8	75.0	Ν
2016/08/10	Cloudy	14:00	14:30	91.0	61.5	63.5	-	67.8	75.0	Ν
2016/08/16	Rainy	14:00	14:30	90.0	56.5	64.5	-	67.8	75.0	Ν
2016/08/22	Sunny	13:30	14:00	88.5	57.0	65.5	-	67.8	75.0	Ν
2016/09/02	Cloudy	14:00	14:30	91.0	62.0	65.5	-	67.8	75.0	Ν
2016/09/08	Cloudy	13:30	14:00	88.5	62.0	64.5	-	67.8	75.0	Ν
2016/09/14	Sunny	14:00	14:30	93.0	57.0	66.5	-	67.8	75.0	Ν
2016/09/20	Fine	13:30	14:00	94.0	61.5	63.5	-	67.8	75.0	Ν
2016/09/26	Fine	13:30	14:00	88.0	63.0	66.0	-	67.8	75.0	Ν
2016/10/06	Fine	13:30	14:00	85.0	63.0	67.0	-	67.8	75.0	Ν
2016/10/12	Sunny	11:30	12:00	91.0	63.0	68.0	-	67.8	75.0	Ν
2016/10/20	Fine	10:30	11:00	86.5	62.0	68.5	-	67.8	75.0	Ν
2016/10/24	Sunny	11:30	12:00	88.0	62.5	67.0	-	67.8	75.0	Ν


Summary For the Reporting Quarter (August 2016 - October 2016)							
Average 65.8							
Minimum 63.5							
Maximum	68.5						

Remarks

* +3dB(A) Façade effect correction included

** Baseline corrected level is only calculated when measured noise level (Leq) > limit level.







Appendix F Waste Flow Table

Monthly Summary Waste Flow Table

	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock							Paper/			
	Total	and Large		Soil Reused	Soil Reused	Soil			cardboard			General
	Quantity	Broken		in the	in other	Disposed as			packaging		Chemical	Refuse
Month	Generated	Concrete	Soil	Contract	Projects	Public Fill	Imported Fill	Metals	(Note 3)	Plastics	Waste	(Note 2)
Unit	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
Aug-16	0.582	0.088	0.494	-	-	0.494	0.715	-	-	0.001	-	0.105
Sep-16	1.797	0.604	1.193	0.258	-	0.935	0.038	0.001	-	0.002	-	0.090
Oct-16	1.115	0.485	0.630	0.177	-	0.453	0.395	-	-	0.002	0.800	0.120
Total	3.494	1.177	2.317	0.435	-	1.882	1.148	0.001	-	0.005	0.800	0.315

Note: 1. Assume the density of soil fill is 2 ton/m^3 .

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is $5m^3$.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.



Appendix G Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Cumulative Complaint Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C131126	26, November, 2013	Mr. Tony Hung from WWF	Mat Wat River (works sites for box culvert extension)	Suspected unauthorised discharge of water from a construction site to Ma Wat River, Tai Wo Service Road East, Tai Po	It was found that the water leaving the end of the steel pipes was the diverted water from the upstream of the existing box culverts, instead of being discharged from the construction works sites. An EM&A Programme is being undertaken to monitoring the environmental performance of the construction works, and the Contractor has also implemented appropriate mitigation measures to avoid silt-laden runoff discharging from the works sites into the river. The complaint is considered an invalid complaint under this Project.	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C141120	20 November, 2014	EPD	Ng Tung River and Ma Wat River nearby the site of the Liantang/ Heung Yuen Wai BCP Project (Contract Number CV/2012/09)	At Bridge NF426 in Fanling, the whole Ng Tung River showed milky and suspected illegal discharge by nearby factory has undertaken. (粉嶺近天橋編號 NF426 梧桐河整條河 河水呈奶白色懷疑附 近有工廠非法排放污 水)	 Water Supplies Department (WSD) conducted a washout procedure on 20 November 2014 at about 9:30am to flush the newly installed water pipe of diameter of 1400mm which has recently finished disinfection. It is understood that the procedure has lasted for about 1 hour and large amount of freshwater has been discharged into the Ma Wat River through a washout port. Although water was observed seeping from the gantry switch and flew into the works sites, the area is a sump pit and the water was unlikely to run off and entered the river directly. As such, it is anticipated that only freshwater has been discharged into Ma Wat River through the washout port. Both site inspections conducted by the ET before the complaint (19 November 2014), and after the complaint (24 November 2014) did not identify any deficiencies on environmental mitigation measures. Also, there were no rains during the period and the risk of construction site run-off is considered minimal. 	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					The water from the Ma Wat Channel adjoins the Ng Tung River before passing through the complaint location, so other pollution sources may also occur at upstream of Ng Tung River	
					The complaint is considered unlikely due to the construction works of this project.	



Meinhardt Infrastructure and Environment Ltd 邁進基建環保工程顧問有限公司

10/F Genesis 33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號 創協坊10樓

Tel 電話: +852 2858 0738 Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com