


Harbour Area Treatment Scheme Stage 2A

Contract No. DC/2007/23, DC/2009/10,
DC/2009/17 and DC/2009/18

Consolidated Monthly Environmental
Monitoring and Audit Report
July 2013

(Version 1.0)

Certified By	 (Environmental Team Leader)
--------------	---

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

CINOTECH CONSULTANTS LTD

Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong
Tel: (852) 2151 2083 Fax: (852) 3107 1388
Email: info@cinotech.com.hk



Our ref KMY/AFK/MR/TK/bw/T261332/22.01/L-0599
T 2828 5757
E Anne.kerr@mottmac.com.hk
Your ref -

CE/Harbour Area Treatment Scheme
Drainage Services Department
Sewage Services Branch
Harbour Area Treatment Scheme Division
5/F, Western Magistracy
2A Pokfulam Road, Hong Kong

14 August 2013
By Post

Attn: Mr. Danny Tang

Dear Sir,

**Agreement No. CE 8/2009(EP)
Harbour Area Treatment Scheme (HATS) Stage 2A
Independent Environmental Checker for Construction Phase – Investigation
Submission of Monthly EM&A Consolidated Report for Stonecutters Island Sewage
Treatment Works for July 2013 (Issue No. 44) Version 1.0**

We refer to the captioned report consolidating the individual ETL certified and IEC verified Monthly EM&A Reports for Contract Nos. DC/2007/23, DC/2009/10, DC/2009/17 and DC/2009/18 at Stonecutters Island works site for HATS Stage 2A. We hereby verify the consolidated report.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED

A handwritten signature in black ink, appearing to read "Anne F Kerr", with a long, sweeping horizontal line extending to the right.

Dr. Anne F Kerr
Independent Environmental Checker

c.c. ARUP

Mr. Ted Y F Tang

Fax: 2370 4377

TABLE OF CONTENTS

	Page
EXECUTIVE SUMMARY.....	1
Introduction.....	1
Environmental Monitoring and Audit Works.....	2
Key Information in the Reporting Month.....	3
Key Information in the EIA Report.....	3
1. INTRODUCTION.....	4
Background.....	4
Current Contracts at SCISTW.....	4
Project Organizations.....	5
Construction Programme.....	6
Summary of EM&A Requirements.....	8
2. AIR QUALITY.....	9
Monitoring Requirements.....	9
Monitoring Locations.....	9
Monitoring Equipment.....	9
Monitoring Parameters, Frequency and Duration.....	9
Monitoring Methodology and QA/QC Procedure.....	10
Results and Observations.....	10
3. NOISE.....	11
Monitoring Requirements.....	11
Monitoring Locations.....	11
Monitoring Equipment.....	11
Monitoring Parameters, Frequency and Duration.....	11
Monitoring Methodology and QA/QC Procedures.....	12
Results and Observations.....	12
4. ENVIRONMENTAL AUDIT.....	13
Site Audits.....	13
Review of Environmental Monitoring Procedures.....	13
Status of Environmental Licensing and Permitting.....	13
Status of Waste Management.....	13
Implementation Status of Event Action Plans.....	14
Summary of Complaints and Prosecutions.....	15
5. FUTURE KEY ISSUES.....	16
Key Issues for the Coming Month.....	16
Monitoring Schedule for the Next Month.....	16
Construction Program for the Next Month.....	16
6. CONCLUSIONS AND RECOMMENDATIONS.....	17
Conclusions.....	17
Recommendations for the coming reporting month:.....	17

LIST OF TABLES

Table I	Summary Table for Executive Summaries and Web Sites
Table II	Summary Table for Non-compliance Recorded in the Reporting Month
Table III	Monthly Consolidated Summary Table for Key Information
Table 1.1	Key Project Contacts
Table 1.2	Construction Works in the Reporting Month
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Noise Monitoring Results in Reporting Month
Table 4.1	Summary of Date of Site Inspection
Table 4.2	Summary of Amount of Waste Generated in Reporting Month
Table 4.3	Summary of Disposal Location of Waste Generated in Reporting Month

LIST OF FIGURES

Figures 1-3	General Location Plan of the Project and Location of Air Quality and Noise Monitoring Stations
-------------	--

LIST OF APPENDICES

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Calibration Certificates of the Environmental Monitoring Equipment
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Environmental Permits and Licenses
G	Summary of Exceedance
H	Site Audit Summary
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SCISTW	Stonecutters Island Sewage Treatment Works
HATS 2A	Harbour Area Treatment Scheme Stage 2A

EXECUTIVE SUMMARY

Introduction

1. This is the 44th Consolidated Environmental Monitoring and Audit (EM&A) Report summaries the key information of EM&A monthly reports for the following construction contracts at the Stonecutters Island Sewage Treatment Works (SCISTW) under the Project of Harbour Area Treatment Scheme Stage 2A (the Project) and prepared by Cinotech Consultants Limited, the Environmental Team (ET) for Contract no. DC/2009/10.
 - Contract no. DC/2007/23 – Construction of Sewage Conveyance System from North Point to Stonecutters Island;
 - Contract no. DC/2009/17 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities;
 - Contract no. DC/2009/10 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Main Pumping Station, Sedimentation Tanks and Ancillary Facilities; and
 - Contract no. DC/2009/18 – Upgrading Works at Stonecutters Island Sewage Treatment Works –Effluent Tunnel and Disinfection Facilities.
2. The above-mentioned Contracts are under the same Environmental Permit (EP) No. EP-322/2008/F and separate ETs were appointed under each contract pursuant to Condition 2.1 of the EP.
3. This report is a contractual requirement under Contract No. DC/2009/10 to provide a consolidated monthly summary of the EM&A works at SCISTW for ease of reference. Each contract is administered under their respective contract by different project teams including the Engineer, the Engineer’s Representatives, the Contractor, and the ET.
4. No amendment of the information in the EM&A reports for each individual contract was made in this consolidated monthly report.
5. This Report documents the findings of EM&A Works for the Project covering the period in July 2013.
6. The details of the EM&A for individual contracts can be found in the separate EM&A monthly reports. In case of ambiguity and discrepancy, the individual EM&A report shall prevail. The Executive Summaries and Web Sites for the individual contracts are shown below:

Table I Summary Table for Executive Summaries and Web Sites:

Contract no.	ES/Web Site	Details:
DC/2007/23	Executive Summary	At SCISTW, air quality monitoring station AM6 and noise monitoring station NM5 were monitored by ET for Contract no. DC/2007/23.
	Web Site	http://www.hats2a-ema.com/RP_EMA/DC200723/EM&A%20Report-DC200723.html
DC/2009/17	Executive Summary	The air quality and noise monitoring stations under this contract were covered by other contracts at SCISTW. The monitoring data would be summarized in this monthly EM&A report.

	Web Site	http://www.hats2a-ema.com/RP_EMA/DC%202009%2017/EM&A%20Report-DC200917.html
DC/2009/10	Executive Summary	At SCISTW, air quality monitoring station AM7, AM8 and noise monitoring station NM6 were monitored by ET for Contract no. DC/2009/10.
	Web Site	http://www.hats2a-ema.com/RP_EMA/DC200910/EM&A%20Report-DC200910.html
DC/2009/18	Executive Summary	At SCISTW, air quality monitoring station AM9 and noise monitoring station NM7 were monitored by ET for Contract no. DC/2009/18.
	Web Site	http://www.hats2a-ema.com/RP_EMA/DC200918/EM&A%20Report-DC200918.html

Environmental Monitoring and Audit Works

- The environmental monitoring works in the Project were covered by the ETs for the Contracts: DC/2007/23, DC/2009/10 and DC/2009/18 and the site audits were conducted once per week for each contract by their ETs.
- Summary of the non-compliance of the reporting month is tabulated in **Table II**.

Table II Summary Table for Non-compliance Recorded in the Reporting Month

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DC/2007/23	AM6	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	
DC/2009/10	AM7	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
	AM8	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
DC/2009/18	AM9	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
DC/2007/23	NM5	Noise	0	0	0	0	
DC/2009/10	NM6		0	0	0	0	
DC/2009/18	NM7		0	0	0	0	

1-hour TSP Monitoring

- All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise

11. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance for normal working hours and restricted hours were recorded in the reporting month.

Key Information in the Reporting Month

12. Summary of key information in the reporting month is tabulated in **Table III**.

Table III Monthly Consolidated Summary Table for Key Information

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Status of submissions under EP	1	Monthly Consolidated EM&A Report for Stonecutters Island Sewage Treatment Works for June 2013	Submitted to EPD	No comment	---
Notifications of any summons & prosecutions received	0	--	N/A	N/A	---

Key Information in the EIA Report

13. According to the EIA Report, air quality, noise, water quality, ecology and landscape and visual would be the key environmental issues during the construction of the project. Details of the implementation of mitigation measures for four contracts are provided in the **Appendix J**.

1. INTRODUCTION

Background

- 1.1 Harbour Area Treatment Scheme (HATS) Stage 2A is a designated project (Register No. : AEIAR-121/2008). The Environmental Permit (Permit No. EP-322/2008/F) for the Project was issued on 10th October 2012 to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.2 The general location plan for the Contracts: DC/2007/23, DC/2009/10, DC/2009/17 and DC/2009/18 are shown in **Figures 1 to Figure 3**.
- 1.3 The environmental permit (EP) was issued for the whole HATS Stage 2A construction works. The ET for the Contract DC/2009/10 is contractually responsible for consolidating the key information from all monthly EM&A reports from the ETs of other Contracts at SCISTW into a single monthly summary for ease of reference.
- 1.4 The 1st to 11th consolidated monthly EM&A reports were prepared by Ove Arup & Partners Hong Kong Ltd (Arup) and submitted to EPD. From November 2010 onwards, the 12th and subsequent consolidated monthly EM&A report will be prepared and submitted by Cinotech Consultant Limited, the ET for the Contracts DC/2009/10, DC/2009/17 and DC/2009/18.
- 1.5 This is the 44th consolidated monthly EM&A report summarizing the EM&A works conducted for the Project at SCISTW in July 2013.
- 1.6 The monthly EM&A reports for each contract were prepared and certified by separate ETs and subsequently verified by the Independent Environmental Checker (IEC) for the Project. All individual monthly EM&A Reports are provided in the Project Website.

Current Contracts at SCISTW

- 1.7 The major Contracts at SCISTW and their scope of works are provided below:

Contract no. DC/2007/23

- Construction of sewage conveyance system between Sai Ying Pun junction shaft and Stonecutters Island Sewage Treatment Works;
- Construction of riser shaft at Stonecutters Island Sewage Treatment Works;
- Construction of Stage 2 Connecting Adit between the riser shaft and Stage 2 Main Pumping Station side chamber (by others) at Stonecutters Island Sewage Treatment Works.

Contract no. DC/2009/10

- Construction of a main pumping station;
- The extension of chemically enhanced primary treatment tanks; and
- The construction of other ancillary facilities at Stonecutters Island Sewage Treatment Works.

Contract no. DC/2009/17

- Demolition of the existing structures including vehicle washing facilities, Sludge Silo Building, Sludge Dewatering Building, process water storage tanks, polyelectrolyte storage tanks, ADF barging facilities and all associated plant and equipment;
- Construction of Sludge Dewatering Building, Sludge Cake Silos, Sludge Conveyor Bridges, Sludge Storage Tank, Deodourisation Units, Workshop Building, Process Water Storage Tanks and Pumping System;

- Construction of roof landscaping including irrigation system for the Sludge Dewatering Building and Workshop Building;
- Construction of chemical unloading facilities and the chemical pipe trench for the Disinfection Facilities; and
- Construction of associated Electrical, Mechanical, Building Services, Fire Services and Process Installation, Odour Control System and Temporary Vehicle Wash Facilities.

Contract no. DC/2009/18

- The Construction of an 880m long effluent tunnel at Stonecutters Island; and
- The Construction of disinfection facilities at Stonecutters Island Sewage Treatment Works (SCISTW).

Project Organizations

1.8 The key contacts of current contracts are provided in Table 1.1.

Table 1.1 Key Project Contacts

Contract No./ Position	DC/2007/23	DC/2009/10
Contract Title:	Construction of Sewage Conveyance System from North Point to Stonecutters Island;	Upgrading Works at SCISTW - Main Pumping Station, Sedimentation Tanks and Ancillary Facilities
Consultant	Metcalf & Eddy – AECOM JV	Ove Arup & Partners HK Ltd
The Engineer	Keith Tsang (Tel:2605 6262)	S.Y.Chan (Tel: 2528 3031)
The Engineer Representative	Y.H. Fung (Tel: 3713 3110)	Ted Tang (Tel: 2370 4311)
ER's Coordinator	Y.H. Fung (Tel: 3713 3110)	Natalie Kwok (Tel: 6794 8844)
Independent Environmental Checker	Dr. Anne Kerr (Tel:2828 5757)	Dr. Anne Kerr (Tel:2828 5757)
Contractor	Gammon Construction Ltd	Sun Fook Kong – Biwater Joint Venture
Site Agent	Mr. Max Ko (Tel: 9033 1292)	Mr. Ivan Tse (Tel: 6200 2149)
Environmental Officer	Mr. Leo Chow (Tel:9300 2013)	Ms. Connie Wong (Tel:2620 0070)
Environmental Team	Environmental Resources Management Ms. Winnie Ko (Tel: 2271 3000)	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)

Table 1.1(cont'd) Key Project Contacts

Contract No.	DC/2009/17	DC/2009/18
Contract Title:	Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities	Upgrading Works at Stonecutters Island Sewage Treatment Works – Effluent Tunnel and Disinfection Facilities
Consultant	Ove Arup & Partners HK Ltd	Ove Arup & Partners HK Ltd
The Engineer	S.Y.Chan (Tel: 2528 3031)	S.Y.Chan (Tel: 2528 3031)

Contract No.	DC/2009/17	DC/2009/18
The Engineer Representative	Ted Tang (Tel: 2370 4311)	Ted Tang (Tel: 2370 4311)
ER's Coordinator	Natalie Kwok (Tel: 6794 8844)	Natalie Kwok (Tel: 6794 8844)
Independent Environmental Checker	Dr. Anne Kerr (Tel:2828 5757)	Dr. Anne Kerr (Tel:2828 5757)
Contractor	China State- ATAL Joint Venture	Chun Wo – CEC Joint Venture
Site Agent	Mr. Tony Wong (Tel: 2370 3166)	Mr. W.C. Lee (Tel: 6688 5680)
Environmental Officer	Mr. H.S.Lui (Tel: 9050 2212)	Mr. Shelton Chan (Tel: 5395 5470)
Environmental Team	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)

Construction Programme

- 1.9 The construction program for the four Contracts at SCISTW are provided in **Appendix L**. Major construction works undertaken during the reporting month include:

Table 1.2 Construction Works in the Reporting Month

Contract No.	Construction Works in the Reporting Month
DC/2007/23	<p>Riser Shaft:</p> <ul style="list-style-type: none"> • Raise boring – reaming. <p>Production Shaft (Tunnel L):</p> <ul style="list-style-type: none"> • Pre-excavation grouting; and • Drilling and blasting.
DC/2009/17	<p>Portion 3:</p> <ul style="list-style-type: none"> • Installation of steelwork of cladding walls was in progress; • Modification of metal scaffolding working platform for construction of cladding wall was in progress; and • Installation of plastic wood plank to form panel at G/F for Linwood cladding wall was in progress. <p>Portion 4:</p> <ul style="list-style-type: none"> • Installation of green roof system was in progress; • Finishing working of staircases No. 1 & 2 were in progress; • Finishing working of external walls were in progress; • Installation of handrails on R/F of DG Store was in progress; • Installation of skylights on R/F of SDB was in progress; and • Dismantle of external metal scaffolding working platform at Grid Line 13 and between Grid Line 3 to 8/D was completed. <p>Portion 5:</p> <ul style="list-style-type: none"> • Injection grouting of stem walls of SST No. 7 was in progress. <p>External Works:</p> <ul style="list-style-type: none"> • SWAC / PMAC submission and implementation of TTA for the commencement of external works were in progress; • Laying of DN750 stormwater drain & watermains and construction of its manhole at Zone B1 were completed. Backfilling works were in progress; • The construction of sodium hypochlorite pipe trench at Zone B2a was completed. Backfilling works were in progress; • Reinstatement works at Zone B2b were in progress; • The construction of manhole C3A and trial panel for recycle glass paving at Zone

	<p>B3a were in progress;</p> <ul style="list-style-type: none"> • The construction of chemical pipe trench at Zone B3b was in progress; • Laying of DN350 centrate pipe and its related manholes near Northern Sludge Cake Silo at Zone B6 were completed. Backfilling works were in progress; • Reinstatement works at Zone C2 (Stage 3) were completed; • Backfilling works in between sludge storage tank nos. 6 & 7 at Zone C3 were in progress; • Cutting and capping the exposed existing DN200 & DN500 sludge pipes at Zone C5 were completed. Further ELS works were completed for pipe laying; • Laying of additional cable ducts and construction of cable draw pits at Zones C6 & C7 were in progress; • Laying of DN80, DN100 & DN150 watermains at Zone C7 was completed and the backfilling works were in progress; • Laying of DN80, DN100 & DN150 watermains at Zone E5 was completed and the backfilling works were in progress; • Laying of DN80, DN100 & DN150 watermains at Zone E3 and backfilling works were completed; • Construction of pipe supports inside CEPT Tank at Zone G was in progress; • Installation of solid pump pipeworks on from Solid Pump to NSCS was completed; • Installation of solid pump drain pipe at G/F of NSCS was in progress; • Installation of pipeworks and ductworks for the following systems at SDB were in progress: Process water system, Deodourisation system, Solid pump system, BS - plumbing and drainage system, BS – fire service System, BS – MVAC andHydraulic System; • Installation of flexible chutes and hydraulic pipework in NSCS were in progress; • Installation of Vehicle Washing Machine was in progress; • Installation of FRP ducts for DOU 6 was in progress; • Installation of polymer system at G/F of SDB was in progress; • SAT of Polymer Storage Tank was in progress; • SAT of Polymer Mixing Tank was in progress; • Installation of chemical injection system at G/F of SDB was installed; • Cabling for DCS DP Cable of SDB was installed; • Cabling for DCS DP Cable of NSCS was in progress; • Cabling at G/F and 1/F of SDB was in progress; • Cable containment of NSCS was in progress; • Cable termination for Sludge Feed Pumps, Centrifuge was completed; • Installation of U/G pipeworks at Sludge Storage Tanks 4 & 6 was in progress; • Sludge Feed pipeworks at tops of Sludge Storage Tanks 4 & 7 was installed; • Installation of heat detectors and MCCB in SDB was in progress; • Installation of heat detectors in NSCS was in progress; • Installation of MVAC in Control Room at 1/F of SDB was in progress; • Installation of collecting conveyors at G/F of SDB was in progress; • Installation of divert chute at G/F of SDB was in progress; • Installation of DOU6A and ductwork was in progress; • SAT for LV switchboards was in completed; • Pressure test for pipework at G/F of SDB was in progress; • Pressure test for sludge feed pump discharge, polymer transfer suction and discharge pipework was completed; • Installation of lighting fittings at SDB and NSCS was in progress; and • Installation of LCP of Polymer System at SDB and NSCS was in progress.
DC/2009/10	<ul style="list-style-type: none"> • At MPS2, Ground Floor (Sector 1) constructed on 4 July 2013 (from +2.80mPD to +5.90mPD) and Construction of Ground Floor (Sector 2),Staircase ST-3 and lift shaft are in progress; • At Switchgear Building,handover of CLP Transformer Room “A” and Room “B” was completed on 16 July 2013; • At Switchgear Building , the construction of Roof Floor (Grid 1 and Grid 10) was in progress and the concreting scheduled on early of August 2013; • Widening of CLP cable trench and construction CLP cable trench are in progress; • At Portion 3, construction of pile cap G.L B-D/29-33_E was completed and Daido Piles extension at new PST was in progress. Erection of Tower Crane TC3 was completed; and

DC/2009/18	<ul style="list-style-type: none"> • At Portion 8, Re-driving test of existing daido pile was in progress. <p>Portion 3:</p> <ul style="list-style-type: none"> • Blasting and rock excavation at Riser Shaft Tunnel Extension; • Construction of Dechlorination Plant Structure; • Demolition of existing D-wall and; • Commence Entry Culvert Structure Works. <p>Portion 7:</p> <ul style="list-style-type: none"> • Blasting and rock excavation at Drop Shaft Tunnel Extension.
------------	--

Summary of EM&A Requirements

- 1.10 The EM&A programme requires construction phase monitoring for air quality and noise, as well as site audits covering environmental mitigation measures, including landscape and visual impact, waste/chemicals management, and general compliance with the EM&A Manual and relevant permits/licenses. The EM&A requirements for each parameter are described in the following sections, including:
- All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the project EIA study final report; and
 - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.12 This report summarized the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely dust, noise levels, and audit works conducted for the Project in July 2013, and the methodology and QA/QC procedures of the monitoring parameters.

2. AIR QUALITY

Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

- 2.2 Four designated monitoring stations, AM6, AM7, AM8 and AM9 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figures 1 and 3**.

Table 2.1 Locations for Air Quality Monitoring

Monitoring Station	Responsible Contracts	Location of Measurement
AM6	DC/2007/23	Works site boundary of DC/2007/23
AM7	DC/2009/10	North West Kowloon Sewage Pumping Station
AM8		Block A of Government Dockyard
AM9	DC/2009/18	Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

Monitoring Equipment

- 2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates were shown in **Appendix C**.

Table 2.2 Air Quality Monitoring Equipment

Contract No.	DC/2007/23	DC/2009/10	DC/2009/18
Laser Dust Monitor	N/A*	Met One Instruments: Model no. AEROCET-531 Sibata: LD-3, LD-3B	Met One Instruments:AEROCET-531, Sibata Model no. LD-3B, Sibata Model no. LD-3
HVS Sampler	GMW GS-2310	TISCH: Model no. TE-5170	TISCH: Model no. TE-5170
Calibrator	CM-AIR-43	TISCH: Model TE-5025A	TISCH: Model TE-5025A

N/A*: 1-hr TSP monitoring by DC/2007/23 was carried out by using HVS sampler.

Monitoring Parameters, Frequency and Duration

- 2.4 Table 2.3 summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration

Monitoring Station	Parameter	Period	Frequency
All monitoring	1-hour TSP	0700-1900 hrs	3 times/ every 6 days

locations	24-hour TSP	0000-2400 hrs	once in every 6 days
-----------	-------------	---------------	----------------------

Monitoring Methodology and QA/QC Procedure

2.5 The monitoring methodology and QA/QC procedure for monitoring equipment are presented in the monthly reports for Contracts DC/2007/23, DC/2009/10 and DC/2009/18.

Results and Observations

2.6 **Table 2.4** summaries the air quality monitoring results at AM6, AM7, AM8 and AM9 in reporting month.

Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month

Air Quality Monitoring Station	Average μgm^{-3}	Range μgm^{-3}	Action Level μgm^{-3}	Limit Level μgm^{-3}
1 hour TSP				
AM6	168	114-223	346	500
AM7	57	32-77	322	
AM8	51	34-70	307	
AM9	76	46-101	318	
24 hours TSP				
AM6	94	85-108	196	260
AM7	58	38-85	207	
AM8	30	24-37	158	
AM9	46	37-60	169	

2.7 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix G**.

2.8 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix G**.

2.9 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.

2.10 According to the field observations, the identified dust sources at the monitoring stations were mainly from loading of material, vehicles movement and construction works in site.

3. NOISE

Monitoring Requirements

- 3.1 Three noise monitoring stations, namely NM5, NM6 and NM7 were designated in the EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

- 3.2 Noise monitoring was conducted at three designated monitoring stations as listed in Table 3.1. **Figures 1 and 3** shows the locations of these stations.

Table 3.1 Noise Monitoring Stations

Monitoring Station	Responsible Contracts	Location of Measurement
NM5	DC/2007/23	Near FSD Diving Rescue and Training Centre
NM6	DC/2009/10	Customs' Marine Base
NM7	DC/2009/18	Open Area near Naval Base Barrack

Monitoring Equipment

- 3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates were shown in **Appendix C**.

Table 3.2 Noise Monitoring Equipment

Contract No.	DC/2007/23	DC/2009/10	DC/2009/18
Sound Level Meter	Rion NL-31	SVANTEK Model no: SVAN 955, 957	SVANTEK Model no: SVAN 955, 957
Calibrator	Rion NC-73	SVANTEK Model no: SV 30A	SVANTEK Model no: SV 30A

Monitoring Parameters, Frequency and Duration

- 3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

Table 3.3 Noise Monitoring Parameters, Frequency and Duration

Monitoring Stations	Parameter	Period	Frequency
NM5 NM6 NM7	$L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs on weekdays	Once per week
	$L_{eq}(5 \text{ min.})$ dB(A)	During restricted hours	Weekly monitoring to be conducted during the construction works

Monitoring Methodology and QA/QC Procedures

- 3.5 The monitoring methodology and QA/QC procedure are presented in the monthly reports of the Contract DC/2007/23, DC/2009/10 and DC/2009/18.

Results and Observations

- 3.6 **Table 3.4** summaries the noise monitoring results at NM5, NM6 and NM7 in reporting month.

Table 3.4 Summary of Noise Monitoring Results in Reporting Month

For the time period 0700-1900 hrs. on weekdays		
Monitoring Station	Range, dB(A) L _{eq} (30 min.)	Limit Level ,dB(A) L _{eq} (30 min.)
NM5	59.0-65.0	75.0
NM6	64.1-67.2	
NM7	68.3-71.2	
For the time period 1900-2300 hrs. on Normal Weekdays, And 0700-2300 of Sundays and Public Holiday		
Monitoring Station	Range, dB(A) L _{eq} (5 min.)	Limit Level ,dB(A) L _{eq} (5 min.)
NM5	58.0-62.0	70.0
NM7	60.1-64.2	
All days during 2300 to 0700 hrs. of the next day		
NM7	58.6-59.4*	55.0

Remark:* Since the construction noise levels recorded in restricted hour from 23:00 to 07:00 of the next day were lower than the baseline level, the construction noise levels were considered non-valid exceedance of Limit Level.

- 3.7 All construction noise monitoring at three designated locations were conducted by their ETs as scheduled in the reporting month.
- 3.8 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.
- 3.9 Noise monitoring results and graphical presentations are shown in **Appendix E**.
- 3.10 The major noise sources identified at the designated noise monitoring stations during day time were the noise generated from trucks movement outside the noise enclosure, concreting work and the traffic noise from the Container Port Road South close to the site boundary of Contract No: DC/2009/18; while the major noise sources identified during the evening and night time was the traffic noise from the Container Port Road South and Stonecutters Bridge near to the Project area since the Construction works were mainly conducted within the noise enclosure during restricted hours.

4. ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the each Project site.
- 4.2 Environmental site audits were conducted in the reporting month for each Contract is the following. No non-compliance was observed during the site audits.

Table 4.1 Summary of Date of Site Inspection

Contract No.	Date of Site Inspection
DC/2007/23	4, 11, 18 and 25 July 2013
DC/2009/10	5, 12, 17 and 26 July 2013
DC/2009/17	4, 11, 18 and 25 July 2013
DC/2009/18	3, 10, 18, 24 and 31 July 2013

- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of landscape and visual mitigation measures are being properly carried out in the reporting month in accordance to section 11.10 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.4 The summaries of site audits for four contracts are attached in **Appendix H**.

Review of Environmental Monitoring Procedures

- 4.5 The monitoring works conducted by the monitoring teams of respective Contracts and were inspected regularly by their ETs.

Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the each Contract are summarized in **Appendix F**.

Status of Waste Management

- 4.7 The amount of wastes generated by the activities of four contracts in the reporting month is the following:

Table 4.2 Summary of Amount of Waste Generated in Reporting Month

Contract	Inert C&D ¹ Materials	Other C&D ² Waste	Chemical Waste	Marine Deposit		
				Type 1 (m ³)	Type 2 (m ³)	Type 3 (Tonnes)
DC/2007/23	19977*(m ³)	327*(m ³)	400(kg)	0*	0*	0*
DC/2009/10	293(m ³)	3424kg and 27m ³	72(kg)	0	0	0
DC/2009/17	322.05(m ³)	24.34 (Tonnes)	0	0	0	0
DC/2009/18	688(m ³)	52kg and 4(m ³)	528(kg)	0	0	0

Remark*: The amount of waste generated is from all sites in this Contract.

1: Inert C&D Materials includes Broken Concrete/Rock, Inert C&D waste reused in the

Contract/other Project and those disposed to Public Fill.

2: Other C&D Waste includes Metals, Paper Cardboard packaging, plastic and other General Refuse.

4.8 The disposal location of wastes generated by the activities of four contracts is the following:

Table 4.3 Summary of Disposal Location of Waste Generated in Reporting Month

Contract No.	Disposal Location of Wastes in Report Month
DC/2007/23	14009m ³ of Inert C&D have were reused in other project and 5968m ³ of Inert C&D were used in SENT landfill/ Lam Tei Quarry or disposed of in Tuen Mun Area 38 Fill Bank/Tseung Kwan O Area 137 Fill Bank/Chai Wan Barging Point. No plastics, but 4kg of steel and 145kg of paper/cardboard packaging were sent to recyclers for recycling during the reporting period. 400kg of chemical waste was collected by licensed Collector.
DC/2009/17	Tuen Mun Area 38 Fill Bank and NENT Landfill.
DC/2009/10	Tuen Mun Area 38 Fill Bank and NENT Landfill. 60kg paper/cardboard packaging, 4kg plastic and 3360kg of metals were sent to recyclers during the reporting period. 72kg of chemical waste was collected by licensed Collector.
DC/2009/18	Tuen Mun Area 38 Fill Bank and NENT Landfill and Tseung Kwan O Area 137 Fill Bank 51kg paper/cardboard packaging and 1kg of metal were sent to recycler during the reporting period. 528kg of chemical waste was collected by licensed Collector.

4.9 The summaries of amount of waste generated in four contracts could be referred to respective monthly report.

Implementation Status of Environmental Mitigation Measures

4.10 Details of the implementation of mitigation measures for four contracts are provided in the **Appendix J**.

4.11 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations and recommendations for the Projects are summarized in **Appendix H**.

Implementation Status of Event Action Plans

4.12 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

4.13 No Action/Limit Level exceedance was recorded.

24-hr TSP

4.14 No Action/Limit Level exceedance was recorded.

Construction Noise

4.15 No Action/Limit Level exceedance for normal working hours and restricted hours was

recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

Landscape and Visual

- 4.16 No non-compliance was recorded.

Summary of Complaints and Prosecutions

- 4.17 No environmental complaint and prosecution was received at SCISTW for four contracts in the reporting month.
- 4.18 There were no environmental complaint and prosecution received since the commencement of four contracts. The Complaint Log is presented in **Appendix K**.

5. FUTURE KEY ISSUES

Key Issues for the Coming Month

5.1 Key environmental issues in the coming month include:

- Generation of dust from stockpiles of excavated and dusty materials, unpaved site area and vehicle movement, roadworks, excavation works and loading and unloading dusty materials on-site;
- Noise from operation of equipment and machinery on-site;
- Storage of chemicals/fuel and chemical waste/waste oil on-site;
- Ponding water generated in pre-drillings;
- Drainage system should be well designed and maintained to prevent flooding and silty water getting into the public area;
- Oil leakage from equipment and spillage;
- Silty surface runoff generated from the site area during raining;
- Dust generation should be mitigated by adequate water spraying, especially in dry days;
- Stockpile should be covered by tarpaulin to reduce dust generation;
- Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities; and
- Proper tree and shrub protection works should be provided when carrying out works near existing trees and shrubs.

Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedules for the next month are shown in **Appendix B**.

Construction Program for the Next Month

5.3 The tentative construction programs are provided in **Appendix L**.

6. CONCLUSIONS AND RECOMMENDATIONS

Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month and all monitoring results were checked and reviewed.

1-hour TSP Monitoring

- 6.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

24-hour TSP Monitoring

- 6.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

Construction Noise Monitoring

- 6.4 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

Environmental Audit

- 6.5 Environmental site audits were conducted on weekly basis in the reporting month. No non-compliance was recorded.

Complaint and Prosecution

- 6.6 No environmental complaint and prosecution was received in the reporting month.

Recommendations for the coming reporting month:

- 6.7 The following recommendations were made for the coming reporting month:

Air Quality

- To regularly maintain the machinery and vehicles on site;
- To mitigate the dust generation by adequate water spraying in dry days;
- To cover the stockpile with tarpaulin to reduce dust generation;
- To follow up any exceedance caused by the construction works; and
- To implement dust suppression measures on all haul roads, stockpiles, dried/unpaved surfaces and excavation/road breaking works.

Noise

- To inspect the noise sources inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from

sensitive receivers;

- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location;

Water Quality

- To identify any discharge of wastewater from the construction site;
- To avoid water from accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed;and
- To clear the sediment in the wastewater treatment tanks regularly.


Waste/Chemical Management

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil containers/ equipment on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To well maintain the equipment and drip trays to avoid oil leakage; and
- To avoid improper handling or storage of oil drum on site.


Landscape and Visual

- To erect and maintain the protection fence around the retaining tree; and
- To avoid any heavy materials placed into tree protection zone.

FIGURES



Title	Contract No: DC/2009/10 HATS 2A - Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SISTW	Scale N.T.S	Project No. MA11007	CINOTECH
	General Location Plan of the Project and Locations of Air Quality and Noise Monitoring Stations	Date 8/2011	Figure 1	



KEY PLAN

LEGEND:

- BOUNDARY OF SCISTW
- ALIGNMENT OF EFFLUENT TUNNEL

0	ISSUE FOR CONSTRUCTION	PW	06/11
Rev	Description	By	Date

Consultant
ARUP 奧雅納工程顧問
 Ove Arup & Partners Hong Kong Limited

Project title
 Contract No. DC/2009/18
 Harbour Area Treatment Scheme Stage 2A-
 Upgrading Works at
 Stonecutters Island Sewage Treatment Works-
 Effluent Tunnel and Disinfection Facilities


Drawing title
**GENERAL LAYOUT
 (SHEET 1)**

Drawing no. 24888/ETF/0021		Rev. 0	
Drawn WM	Date 08/10	Checked PW	Approved DP
Scale 1:2000 @A1		Status WORKING	

COPYRIGHT RESERVED

香港特別行政區政府渠務署
DRAINAGE SERVICES DEPARTMENT
 GOVERNMENT OF THE
 HONG KONG
 SPECIAL ADMINISTRATIVE REGION

Printed by : 17/6/2011
 Filename : J:\24888\Record\WORKING\CIVIL\2010617_ETF\DCN\24888_ETF0021.dgn



Title	Contract No. DC/2009/18	Scale	Project	CINOTECH
	HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities	N.T.S	No. MA11043	
	Locations of Impact Air Quality and Noise Monitoring Stations	Date	Figure	
		12/2011	3	

**APPENDIX A
ACTION AND LIMIT LEVELS FOR AIR
QUALITY AND NOISE**

Appendix A Action and Limit Levels

Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP

Monitoring Stations	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour	24-hour	1-hour	24-hour
AM6	346	196	500	260
AM7	322	207	500	260
AM8	307	158	500	260
AM9	318	169	500	260

Table A-2 Action and Limit Level for Construction Noise

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
NM5 NM6 NM7	0700-1900 hours on normal weekdays	When one documented complaint is received	75
	Restricted Hours (Evening Time) All days during the evening (1900 to 2300 hours), and general holidays (including Sundays) during the day-time and evening (0700 to 2300 hours)	N/A	70 ⁽¹⁾
	Restricted Hours (Night Time) All days during the night-time (2300 to 0700 hours)	N/A	55 ⁽¹⁾

Note(1): Construction Noise Criteria for activity other than Percussive Piling.

**APPENDIX B
ENVIRONMENTAL MONITORING
SCHEDULES**

Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23

Harbour Area Treatment Scheme Stage 2A

Construction of Sewage Conveyance System from North Point to Stonecutters Island

Impact Construction Air Quality Monitoring Schedule

AM6 - Works Site Boundary

Monitoring Month : July 2013

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul
	Public Holiday			1-hr and 24-hr Monitoring		
7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
			1-hr and 24-hr Monitoring			
14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul
		1-hr and 24-hr Monitoring				
21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
28-Jul	29-Jul	30-Jul	31-Jul			

Monitoring Month : August 2013

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Aug	2-Aug	3-Aug
				1-hr and 24-hr Monitoring		
4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug
			1-hr and 24-hr Monitoring			
11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug
		1-hr and 24-hr Monitoring				
18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug
	1-hr and 24-hr Monitoring				1-hr and 24-hr Monitoring	
25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug
				1-hr and 24-hr Monitoring		

Annex G3 Monitoring Schedule of the Reporting Month and Next Month

DC/2007/23
 Harbour Area Treatment Scheme Stage 2A
 Construction of Sewage Conveyance System from North Point to Stonecutters Island
 Impact Construction Noise Quality Monitoring Schedule

NM5 - A Location near the FSD Diving Rescue and Diving Training Centre near the Site Boundary
Monitoring Month : July 2013

	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul
	Public Holiday			Daytime Noise Monitoring		
7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
		Noise Monitoring	Daytime Noise Monitoring			
14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul
Noise Monitoring		Daytime Noise Monitoring				
21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul
	Noise Monitoring	Noise Monitoring (Nighttime)				
28-Jul	29-Jul	30-Jul	31-Jul			
Noise Monitoring (Nighttime)						

Monitoring Month : August 2013

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Aug	2-Aug	3-Aug
				Noise Monitoring		
4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug
		Noise Monitoring (Nighttime)	Noise Monitoring			
11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug
Noise Monitoring		Noise Monitoring				
18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug
	Noise Monitoring	Noise Monitoring (Nighttime)				
25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug
Noise Monitoring				Noise Monitoring		

Contract No. DC/2009/18

**HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities
Tentative Impact Air Quality and Noise Monitoring Schedule (July 2013)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul
			24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)		
7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
		24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			
14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul
	24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			24 hr TSP	
21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul
	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			24 hr TSP	1hr TSP X 3	
28-Jul	29-Jul	30-Jul	31-Jul			
			24 hr TSP			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Location:

AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

Noise Monitoring Location:

NM7 - Open Area near Naval Base Barrack

Contract No. DC/2009/18

**HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities
Tentative Impact Air Quality and Noise Monitoring Schedule (August 2013)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Aug	2-Aug	3-Aug
				1hr TSP X 3 Noise (Daytime, Evening and Night Time)		
4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug
		24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			
11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug
	24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			24 hr TSP	
18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug
	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			24 hr TSP	1hr TSP X 3	
25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug
			24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Location:

AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

Noise Monitoring Location:

NM7 - Open Area near Naval Base Barrack

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SISTW
Impact Air Quality and Noise Monitoring Schedule (July 2013)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Jul	2-Jul	3-Jul	4-Jul	5-Jul	6-Jul
			24 hr TSP	1hr TSP X 3 Noise (NM6)		
7-Jul	8-Jul	9-Jul	10-Jul	11-Jul	12-Jul	13-Jul
		24 hr TSP	1hr TSP X 3 Noise (NM6)			
14-Jul	15-Jul	16-Jul	17-Jul	18-Jul	19-Jul	20-Jul
	24 hr TSP	1hr TSP X 3 Noise (NM6)			24 hr TSP	
21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul
	1hr TSP X 3 Noise (NM6)			24 hr TSP	1hr TSP X 3	
28-Jul	29-Jul	30-Jul	31-Jul			
			24 hr TSP			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM7 - West Kowloon No.2 Sewage Pumping Station

AM8 - Block A of Government Dockyard

Noise Monitoring Station

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SISTW
Tentative Impact Air Quality and Noise Monitoring Schedule (August 2013)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Aug	2-Aug	3-Aug
				1hr TSP X 3 Noise (NM6)		
4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug
		24 hr TSP	1hr TSP X 3 Noise (NM6)			
11-Aug	12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug
	24 hr TSP	1hr TSP X 3 Noise (NM6)			24 hr TSP	
18-Aug	19-Aug	20-Aug	21-Aug	22-Aug	23-Aug	24-Aug
	1hr TSP X 3 Noise (NM6)			24 hr TSP	1hr TSP X 3	
25-Aug	26-Aug	27-Aug	28-Aug	29-Aug	30-Aug	31-Aug
			24 hr TSP	1hr TSP X 3 Noise (NM6)		

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

Air Quality Monitoring Station

AM7 - West Kowloon No.2 Sewage Pumping Station

AM8 - Block A of Government Dockyard

Noise Monitoring Station

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop

**APPENDIX C
CALIBRATION CERTIFICATES OF THE
ENVIRONMENTAL MONITORING
EQUIPMENT**

High-Volume TSP Sampler
5-Point Calibration Record9

Location : AM6
Calibrated by : P.F.Yeung
Date : 18/07/2013

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 1254

Calibration Office and Standard Calibration Relationship

Serial Number : 2323
Service Date : 26 Dec 2012
Slope (m) : 2.09107
Intercept (b) : -0.02838
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1008
Ta(K) : 301

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	10.2	3.170	1.530	63	62.5
2 13 holes	8.2	2.842	1.373	56	55.6
3 10 holes	6.3	2.4913	1.205	50	49.6
4 7 holes	4.2	2.034	0.986	42	41.7
5 5 holes	2.5	1.569	0.764	33	32.8

Sampler Calibration Relationship

Slope(m):38.270 Intercept(b): 3.602 Correlation Coefficient(r): 0.9994

Checked by: Magnum Fan

Date: 23/07/2013

High-Volume TSP Sampler
5-Point Calibration Record9

Location : AM6
Calibrated by : P.F.Yeung
Date : 18/05/2013

Sampler

Model : GMWS-2310 ACCU-VOL
Serial Number : S/N 1254

Calibration Office and Standard Calibration Relationship

Serial Number : 2323
Service Date : 26 Dec 2012
Slope (m) : 2.09107
Intercept (b) : -0.02838
Correlation Coefficient(r) : 0.99996

Standard Condition

Pstd (hpa) : 1013
Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1010
Ta(K) : 301

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1 18 holes	9.3	3.030	1.463	61	60.6
2 13 holes	7.6	2.739	1.323	54	53.6
3 10 holes	6.4	2.513	1.216	48	47.7
4 7 holes	4.4	2.084	1.010	38	37.8
5 5 holes	2.7	1.6337	0.794	28	27.8

Sampler Calibration Relationship

Slope(m):49.191 Intercept(b): -11.617 Correlation Coefficient(r): 0.9995

Checked by: Magnum Fan

Date: 23/05/2013



TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE.
 VILLAGE OF CLEVELAND, OH 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX
 WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Dec 26, 2012 Rootsmeter S/N 0438320 Ta (K) - 295
 Operator Tisch Orifice I.D. - 2323 Pa (mm) - 753.11

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.4440	3.2	2.00
2	NA	NA	1.00	1.0240	6.4	4.00
3	NA	NA	1.00	0.9120	8.0	5.00
4	NA	NA	1.00	0.8720	8.8	5.50
5	NA	NA	1.00	0.7200	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9967	0.6902	1.4149	0.9957	0.6896	0.8851
0.9925	0.9693	2.0010	0.9915	0.9683	1.2517
0.9903	1.0858	2.2372	0.9893	1.0847	1.3995
0.9893	1.1345	2.3464	0.9883	1.1334	1.4678
0.9840	1.3666	2.8299	0.9830	1.3652	1.7702
Qstd slope (m) = 2.09107			Qa slope (m) = 1.30939		
intercept (b) = -0.02838			intercept (b) = -0.01775		
coefficient (r) = 0.99996			coefficient (r) = 0.99996		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			x axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760)(298/Ta))] - b}
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}

Certificate of Calibration

校正證書

Certificate No. : C133573
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC13-1422)

Description / 儀器名稱 : Sound Level Meter
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-31
Serial No. / 編號 : 00410224
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 14 June 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By
測試


K C Lee

Certified By
核證


K K Wong

Date of Issue : 17 June 2013
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C133573
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C130019
CL281	Multifunction Acoustic Calibrator	DC110233

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)				
30 - 120	L _A	A	Fast	94.00	1	93.6	Ref.		
			Slow					93.5	± 0.3

Certificate of Calibration

校正證書

Certificate No. : C133573

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.3	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.3	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.9	+1.2 ± 1.6
					4 kHz	94.8	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.7	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.7	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	93.5	-0.2 ± 1.6
					4 kHz	93.0	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 307154.

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書須先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C124191
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC12-1770)

Description / 儀器名稱 : Sound Level Meter
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-31
Serial No. / 編號 : 00603867
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 July 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Fluke Precision Measurement Ltd., UK
- Rohde & Schwarz Laboratory, Germany

Tested By / 測試 : 
L K Yeung

Certified By / 核證 : 
K C Lee

Date of Issue / 簽發日期 : 18 July 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書請先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C124191
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C120016
CL281	Multifunction Acoustic Calibrator	DC110233

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.8	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.8 (Ref.)
				104.00		103.8
				114.00		113.8

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.8	Ref.
			Slow			93.7	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校準用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C124191
證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.6	-16.1 ± 1.5
					250 Hz	85.1	-8.6 ± 1.4
					500 Hz	90.6	-3.2 ± 1.4
					1 kHz	93.8	Ref.
					2 kHz	95.1	+1.2 ± 1.6
					4 kHz	95.0	+1.0 ± 1.6
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	93.0	-0.8 ± 1.5
					125 Hz	93.6	-0.2 ± 1.5
					250 Hz	93.8	0.0 ± 1.4
					500 Hz	93.9	0.0 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	93.7	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	90.9	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.1	-6.2 (+3.0 ; -6.0)

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。隨意複印本證書即屬違例，本實驗室概不負責。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C123580
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC12-1472)

Description / 儀器名稱 : Sound Level Meter
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-31
Serial No. / 編號 : 00410224
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C
Line Voltage / 電壓 : ---
Relative Humidity / 相對濕度 : (55 ± 20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 15 June 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 : L K Yeung

Certified By : 
核證 : K C Lee

Date of Issue : 15 June 2012
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里 誠青山灣機樓四樓

Tel: 電話: 2927 2606 Fax: 傳真: 2744 8986

E-mail: 電郵: info@suncreation.com

Website: 網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C123580
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C120016
CL281	Multifunction Acoustic Calibrator	DC110233

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.7	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.7 (Ref.)
				104.00		103.7
				114.00		113.7

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.7	Ref.
			Slow			93.6	± 0.3

Certificate of Calibration

校正證書

Certificate No. : C123580

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.4	-16.1 ± 1.5
					250 Hz	85.0	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	95.0	+1.2 ± 1.6
					4 kHz	94.8	+1.0 ± 1.6
					8 kHz	92.7	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.8	-0.8 ± 1.5
					125 Hz	93.5	-0.2 ± 1.5
					250 Hz	93.7	0.0 ± 1.4
					500 Hz	93.8	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	93.6	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	90.8	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

Remarks : - Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
- 250 Hz - 500 Hz : ± 0.30 dB
- 1 kHz : ± 0.20 dB
- 2 kHz - 4 kHz : ± 0.35 dB
- 8 kHz : ± 0.45 dB
- 12.5 kHz : ± 0.70 dB
- 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
- 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate of Calibration

校正證書

Certificate No. : C133573
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC13-1422)

Description / 儀器名稱 : Sound Level Meter
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-31
Serial No. / 編號 : 00410224
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 14 June 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By
測試


K C Lee

Certified By
核證


K K Wong

Date of Issue : 17 June 2013
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C133573
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C130019
CL281	Multifunction Acoustic Calibrator	DC110233

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.6	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.6 (Ref.)
				104.00		103.6
				114.00		113.6

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)		
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)				
30 - 120	L _A	A	Fast	94.00	1	93.6	Ref.		
			Slow					93.5	± 0.3

Certificate of Calibration

校正證書

Certificate No. : C133573

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5
					125 Hz	77.3	-16.1 ± 1.5
					250 Hz	84.9	-8.6 ± 1.4
					500 Hz	90.3	-3.2 ± 1.4
					1 kHz	93.6	Ref.
					2 kHz	94.9	+1.2 ± 1.6
					4 kHz	94.8	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.7	-0.8 ± 1.5
					125 Hz	93.4	-0.2 ± 1.5
					250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.7	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	93.5	-0.2 ± 1.6
					4 kHz	93.0	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 307154.

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : ± 0.35 dB
 250 Hz - 500 Hz : ± 0.30 dB
 1 kHz : ± 0.20 dB
 2 kHz - 4 kHz : ± 0.35 dB
 8 kHz : ± 0.45 dB
 12.5 kHz : ± 0.70 dB
 104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)
 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書須先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C134307
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC13-1709)

Description / 儀器名稱 : Sound Level Calibrator
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-73
Serial No. / 編號 : 10997142
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 12 July 2013

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 : K C Lee

Certified By : 
核證 : K M Wu

Date of Issue : 15 July 2013
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正之測試器材均可溯源至國際標準。寫字複印本證書亦需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C134307
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C133632
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C120886

- Test procedure : MA100N.
- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.988	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書即非獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsang Siau Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣匯豐四樓

電話: 2927-2000 Fax 傳真: 2744-8986 E-mail: 電郵: calllab@suncreation.com Website 網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C124011

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC12-1674)

Description / 儀器名稱 : Sound Level Calibrator
Manufacturer / 製造商 : Rion
Model No. / 型號 : NC-73
Serial No. / 編號 : 10997142
Supplied By / 委託者 : Envirotech Services Co.
Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$
Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 9 July 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By
測試

:


L K Yeung

Certified By
核證

:


K C Lee

Date of Issue
簽發日期

:

10 July 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C124011
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C123541
CL281	Multifunction Acoustic Calibrator	DC110233
TST150A	Measuring Amplifier	C120886

- Test procedure : MA100N.

- Results :

- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.5	± 0.2

- 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.990	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration

校正證書

Certificate No. : C124184
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC12-1770)

Description / 儀器名稱 : Sound Level Calibrator
 Manufacturer / 製造商 : Rion
 Model No. / 型號 : NC-73
 Serial No. / 編號 : 10786708
 Supplied By / 委託者 : Envirotech Services Co.
 Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road,
 Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C
 Relative Humidity / 相對濕度 : (55 ± 20)%
 Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 17 July 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
 All results are within manufacturer's specification.
 The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany

Tested By / 測試 : 
L K Yeung

Certified By / 核證 : 
K C Lee

Date of Issue / 簽發日期 : 18 July 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部翻印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C124184
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C123541
CL281	Multifunction Acoustic Calibrator	DC110233
TST150A	Measuring Amplifier	C120886

- Test procedure : MA100N.

5. Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.5	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.990	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11043/63/0012

Project No. AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)
 Operator: Hei
 Date: 24-Jun-13 Next Due Date: 23-Aug-13
 Equipment No.: A-01-63 Serial No. 2356

Ambient Condition			
Temperature, Ta (K)	301.7	Pressure, Pa (mmHg)	757.5

Orifice Transfer Standard Information					
Equipment No.:	A-04-04	Slope, mc	0.0574	Intercept, bc	-0.0478
Last Calibration Date:	3-Oct-12	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	2-Oct-13	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	[ΔW x (Pa/760) x (298/Ta)] ^{1/2} Y-axis
1	11.7	3.39	59.96	8.3	2.86
2	9.5	3.06	54.11	6.7	2.57
3	6.9	2.61	46.24	5.1	2.24
4	4.6	2.13	37.91	3.7	1.91
5	2.4	1.54	27.61	1.9	1.37

By Linear Regression of Y on X

Slope, mw = 0.0451 Intercept, bw : 0.1517
 Correlation coefficient* = 0.9986

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = (mw x Qstd + bw)² x (760 / Pa) x (Ta / 298) = 4.44

Remarks: _____

Conducted by: Hei Signature: Hei Date: 24/6/2013
 Checked by: Wah Tang Signature: Kwai Date: 24/6/2013

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130629/1
Date of Issue:	2013-07-02
Date Received:	2013-06-29
Date Tested:	2013-06-29
Date Completed:	2013-07-02
Next Due Date:	2013-09-01

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3
Serial No.	: 251634
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 550 CPM
Equipment No.	: A-02-01

Test Conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 59%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0030
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130629/2
Date of Issue:	2013-07-02
Date Received:	2013-06-29
Date Tested:	2013-06-29
Date Completed:	2013-07-02
Next Due Date:	2013-09-01

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 853944
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 685 CPM
Equipment No.	: A-02-04

Test Conditions:

Room Temperature	: 20 degree Celsius
Relative Humidity	: 59%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0031
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130705/2
Date of Issue:	2013-07-08
Date Received:	2013-07-05
Date Tested:	2013-07-05
Date Completed:	2013-07-08
Next Due Date:	2013-09-07

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095050
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 577 CPM
Equipment No.	: A-02-09

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 63%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0030
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130705/1
Date of Issue:	2013-07-08
Date Received:	2013-07-05
Date Tested:	2013-07-05
Date Completed:	2013-07-08
Next Due Date:	2013-09-07

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095039
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 764 CPM
Equipment No.	: A-02-08

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 63%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0031
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130705/3
Date of Issue:	2013-07-08
Date Received:	2013-07-05
Date Tested:	2013-07-05
Date Completed:	2013-07-08
Next Due Date:	2013-09-07

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095029
Sensitivity (K) 1 CPM	: 0.001 mg/m ³
Sen. Adjustment Scale Setting	: 551 CPM
Equipment No.	: A-02-10

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 63%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	0.0030
-------------------------	--------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130531/3
Date of Issue:	2013-06-03
Date Received:	2013-05-31
Date Tested:	2013-05-31
Date Completed:	2013-06-03
Next Due Date:	2013-08-02

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-531
Serial No.	: N6732
Flow rate	: 0.1 cfm
Zero Count Test	: 0 mg (The result of the 2-minute sample)
Equipment No.	: A-02-11

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 67%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.065
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11007/55/0007

Station AM7 - North West Kowloon Sewage Pumping Station Operator: Hei
 Date: 24-Jun-13 Next Due Date: 23-Aug-13
 Equipment No.: A-01-55 Serial No. 2355

Ambient Condition			
Temperature, Ta (K)	301.1	Pressure, Pa (mmHg)	758.1

Orifice Transfer Standard Information					
Equipment No.:	A-04-04	Slope, mc	0.0574	Intercept, bc	-0.0478
Last Calibration Date:	3-Oct-12	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	2-Oct-13	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.8	3.41	60.29	8.7	2.93
2	9.5	3.06	54.19	6.8	2.59
3	7.2	2.67	47.28	5.4	2.31
4	4.5	2.11	37.55	3.6	1.89
5	2.8	1.66	29.80	2.3	1.51

By Linear Regression of Y on X

Slope, mw = 0.0457 Intercept, bw = 0.1513

Correlation coefficient* = 0.9991

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.53

Remarks: _____

Conducted by: Hei Signature: Hei
 Checked by: Wk Tang Signature: Kwan

Date: 24/6/2013
 Date: 24/6/2013

High-Volume TSP Sampler

5-POINT CALIBRATION DATA SHEET

CINOTECH

File No. MA11007/68/0006

Station: AM8 - Block A of Government Dockyard Operator: Hei
 Date: 24-Jun-13 Next Due Date: 23-Aug-13
 Equipment No.: A-01-68 Serial No. 3219

Ambient Condition			
Temperature, Ta (K)	301.5	Pressure, Pa (mmHg)	757.8

Orifice Transfer Standard Information					
Equipment No.:	A-04-04	Slope, mc	0.0574	Intercept, bc	-0.0478
Last Calibration Date:	3-Oct-12	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	2-Oct-13	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of oil	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.7	3.40	59.99	8.4	2.88
2	9.6	3.08	54.42	7.0	2.63
3	6.9	2.61	46.26	5.4	2.31
4	4.5	2.11	37.52	3.5	1.86
5	2.1	1.44	25.90	2.0	1.40

By Linear Regression of Y on X

Slope, $m_w =$ 0.0436 Intercept, $b_w =$ 0.2598
 Correlation coefficient* = 0.9991

*If Correlation Coefficient < 0.990, check and recalibrate.

Set Point Calculation

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$ 4.63

Remarks: _____

Conducted by: Hei Signature: Hei Date: 24/6/2013
 Checked by: Wh. Tang Signature: Kwan Date: 24/6/2013

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130531/1
Date of Issue:	2013-06-03
Date Received:	2013-05-31
Date Tested:	2013-05-31
Date Completed:	2013-06-03
Next Due Date:	2013-08-02

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-531
Serial No.	: N6733
Flow rate	: 0.1 cfm
Zero Count Test	: 0 mg (The result of the 2-minute sample)
Equipment No.	: A-02-12

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 67%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.080
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/130531/2
Date of Issue:	2013-06-03
Date Received:	2013-05-31
Date Tested:	2013-05-31
Date Completed:	2013-06-03
Next Due Date:	2013-08-02

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for Calibration:

Description	: Dust Monitor
Manufacturer	: Met One Instruments
Model No.	: AEROCET-531
Serial No.	: N6735
Flow rate	: 0.1 cfm
Zero Count Test	: 0 mg (The result of the 2-minute sample)
Equipment No.	: A-02-14

Test Conditions:

Room Temperature	: 21 degree Celsius
Relative Humidity	: 67%

Test Specifications & Methodology:

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Results:

Correlation Factor (CF)	1.074
-------------------------	-------

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/130104
Date of Issue:	2013-01-05
Date Received:	2013-01-04
Date Tested:	2013-01-04
Date Completed:	2013-01-05
Next Due Date:	2014-01-04

ATTN: Mr. W. K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 14303
Microphone No.	: 35222
Equipment No.	: N-08-05

Test conditions:

Room Temperature	: 22 degree Celsius
Relative Humidity	: 59%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1) This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/120901/2
Date of Issue:	2012-09-02
Date Received:	2012-09-01
Date Tested:	2012-09-01
Date Completed:	2012-09-02
Next Due Date:	2013-09-01

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21459
Microphone No.	: 43676
Equipment No.	: N-08-08

Test conditions:

Room Temperature	: 22 degree Celsius
Relative Humidity	: 67%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/121204/1
Date of Issue:	2012-12-05
Date Received:	2012-12-04
Date Tested:	2012-12-04
Date Completed:	2012-12-05
Next Due Date:	2013-12-04

ATTN: Mr. W.K. Tang

Page: 1 of 1

Certificate of Calibration

Item for calibration:

Description : 'SVANTEK' Integrating Sound Level Meter
Manufacturer : SVANTEK
Model No. : SVAN 957
Serial No. : 23853
Microphone No. : 48530
Equipment No. : N-08-10

Test conditions:

Room Temperature : 22 degree Celsius
Relative Humidity : 60%

Test Specifications:

Performance checking at 94 and 114 dB

Methodology:

In-house method, according to manufacturer instruction manual

Results:

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/120921/1
Date of Issue:	2012-09-22
Date Received:	2012-09-21
Date Tested:	2012-09-21
Date Completed:	2012-09-22
Next Due Date:	2013-09-21

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 10929
Equipment No.	: N-09-01

Test conditions:

Room Temperature	: 24 degree Celsius
Relative Humidity	: 56%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/121005/1
Date of Issue:	2012-10-07
Date Received:	2012-10-05
Date Tested:	2012-10-05
Date Completed:	2012-10-07
Next Due Date:	2013-10-06

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

Test conditions:

Room Temperature	: 23 degree Celsius
Relative Humidity	: 64%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**


PATRICK TSE
Laboratory Manager

TEST REPORT

APPLICANT: Cinotech Consultants Limited
Room 1710, Technology Park,
18 On Lai Street,
Shatin, NT, Hong Kong

Test Report No.:	C/N/121005/3
Date of Issue:	2012-10-07
Date Received:	2012-10-05
Date Tested:	2012-10-05
Date Completed:	2012-10-07
Next Due Date:	2013-10-06

ATTN: Mr. W.K. Tang

Page: 1 of 1

Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24780
Equipment No.	: N-09-05

Test conditions:

Room Temperature	: 23 degree Celsius
Relative Humidity	: 64%

Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

PREPARED AND CHECKED BY:

For and On Behalf of **WELLAB Ltd.**



PATRICK TSE

Laboratory Manager

**APPENDIX D
1-HOUR AND 24-HOUR TSP
MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Annex G5 24-hour and 1-hour TSP Monitoring Results

1-hour TSP Monitoring Results

Station AM6

	Start	Finish	Weather	TSP Concentration	Action Level	Limit Level	Site Conditions /	Temperature	Wind Speed *	Sampler ID	Filter ID
Date	Time	Time		($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	($\mu\text{g}/\text{m}^3$)	Observations / Remarks	($^{\circ}\text{C}$)	(m/s)		
4-Jul-13	13:10	14:10	Sunny	223	346	500	Construction work in progress	31	<5	GMW GS-2310 (S/N 1254)	7765
	14:12	15:12	Sunny	205	346	500	Construction work in progress	31	<5	GMW GS-2310 (S/N 1254)	7766
	15:14	16:14	Sunny	211	346	500	Construction work in progress	31	<5	GMW GS-2310 (S/N 1254)	7767
10-Jul-13	9:30	10:30	Cloudy	196	346	500	Construction work in progress	30	<5	GMW GS-2310 (S/N 1254)	7769
	10:32	11:32	Cloudy	198	346	500	Construction work in progress	30	<5	GMW GS-2310 (S/N 1254)	7770
	11:34	12:34	Cloudy	180	346	500	Construction work in progress	30	<5	GMW GS-2310 (S/N 1254)	7771
16-Jul-13	8:40	9:40	Cloudy	153	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7625
	9:42	10:42	Cloudy	174	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7626
	10:44	11:44	Cloudy	178	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7627
22-Jul-13	9:00	10:00	Sunny	165	346	500	Construction work in progress	29	<5	GMW GS-2310 (S/N 1254)	7629
	10:02	11:02	Sunny	143	346	500	Construction work in progress	29	<5	GMW GS-2310 (S/N 1254)	7630
	11:04	12:04	Sunny	136	346	500	Construction work in progress	29	<5	GMW GS-2310 (S/N 1254)	7631
26-Jul-13	9:07	10:07	Rainy	129	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7633
	10:09	11:09	Rainy	121	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7634
	11:11	12:11	Rainy	114	346	500	Construction work in progress	27	<5	GMW GS-2310 (S/N 1254)	7635
			Min.	114							
			Max.	223							
			Average	168							

* Wind Speed data is presented in the Meteorological Data table


Annex G5 24-hour and 1-hour TSP Monitoring Results

24-hour TSP Monitoring Results


Station AM6

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m ³ /min)			TSP Conc. (µg/m ³)	Action Level (µg/m ³)	Limit Level (µg/m ³)	Observations / Remarks	Sampler ID	Filter ID
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average						
4-Jul-13	16:16	5-Jul-13	16:16	Sunny	2.9025	3.0911	11895.03	11919.03	24.00	1.21	1.21	1.21	108	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7768
10-Jul-13	12:36	11-Jul-13	12:36	Cloudy	2.8793	3.0423	11922.03	11946.03	24.00	1.21	1.21	1.21	94	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7772
16-Jul-13	11:46	17-Jul-13	11:46	Cloudy	2.6754	2.8256	11949.03	11973.03	24.00	1.21	1.21	1.21	86	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7628
22-Jul-13	12:06	23-Jul-13	12:06	Sunny	2.6934	2.8415	11976.03	12000.03	24.00	1.21	1.21	1.21	85	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7632
26-Jul-13	12:13	27-Jul-13	12:13	Rainy	2.6892	2.8590	12003.03	12027.03	24.00	1.21	1.21	1.21	97	196	260	Construction work in progress	GMW GS 2310 (S/N 1254)	7637
													Min.	85				
													Max.	108				
													Average	94				

1-hr TSP Levels AM6 (Stonecutters Island Sewage Treatment Works)



24-hr TSP Levels AM6 (Stonecutters Island Sewage Treatment Works)



Appendix D - 1-hour TSP Monitoring Results


Location AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
4-Jul-13	15:00	Sunny	45.8
4-Jul-13	16:00	Sunny	50.1
4-Jul-13	17:00	Sunny	53.3
10-Jul-13	8:00	Cloudy	97.5
10-Jul-13	9:00	Cloudy	96.9
10-Jul-13	10:00	Cloudy	100.6
16-Jul-13	13:03	Cloudy	66.8
16-Jul-13	14:03	Cloudy	53.6
16-Jul-13	15:03	Cloudy	60.8
22-Jul-13	8:00	Sunny	96.3
22-Jul-13	9:00	Sunny	100.9
22-Jul-13	10:00	Sunny	99.2
26-Jul-13	9:00	Cloudy	71.9
26-Jul-13	10:00	Cloudy	74.7
26-Jul-13	11:00	Cloudy	77.1
		Average	76.4
		Maximum	100.9
		Minimum	45.8

Appendix D - 24-hour TSP Monitoring Results

Location AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)


Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate Weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
			Initial	Final		Initial	Final		Initial	Final			
3-Jul-13	Sunny	303.2	3.7379	3.8267	0.0888	1401.6	1425.6	24.0	1.21	1.21	1.21	1741.9	51.0
9-Jul-13	Cloudy	300.3	3.8751	3.9516	0.0765	1425.6	1449.6	24.0	1.22	1.22	1.22	1750.5	43.7
15-Jul-13	Cloudy	299.3	3.0326	3.0969	0.0643	1449.6	1473.6	24.0	1.22	1.22	1.22	1752.5	36.7
19-Jul-13	Sunny	300.1	3.8823	3.9569	0.0746	1473.6	1497.6	24.0	1.21	1.21	1.21	1747.6	42.7
25-Jul-13	Cloudy	298.4	3.6190	3.6961	0.0771	1497.6	1521.6	24.0	1.22	1.22	1.22	1751.3	44.0
31-Jul-13	Cloudy	301.8	3.6171	3.7207	0.1036	1521.6	1545.6	24.0	1.21	1.21	1.21	1741.5	59.5
												Min	36.7
												Max	59.5
												Average	46.3

1-hr TSP Concentration Levels



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11043	CINOTECH
	Date Jul 13	Appendix D	

24-hr TSP Concentration Levels



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11043	CINOTECH
	Date Jul 13	Appendix D	

Appendix D - 1-hour TSP Monitoring Results

Location AM7 - North West Kowloon Sewage Pumping Station			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
4-Jul-13	9:00	Sunny	42
4-Jul-13	10:00	Sunny	46
4-Jul-13	11:00	Sunny	40
10-Jul-13	9:00	Sunny	65
10-Jul-13	10:00	Sunny	65
10-Jul-13	11:00	Sunny	66
16-Jul-13	13:00	Cloudy	68
16-Jul-13	14:00	Cloudy	72
16-Jul-13	15:00	Cloudy	63
22-Jul-13	8:45	Sunny	76
22-Jul-13	9:45	Sunny	77
22-Jul-13	10:45	Sunny	75
27-Jul-13	13:20	Cloudy	35
27-Jul-13	14:20	Cloudy	32
27-Jul-13	15:20	Cloudy	38
Average			57
Maximum			77
Minimum			32

Location AM8 - Block A of Government Dockyard			
Date	Time	Weather	Particulate Concentration ($\mu\text{g}/\text{m}^3$)
4-Jul-13	13:00	Sunny	34
4-Jul-13	14:00	Sunny	39
4-Jul-13	15:00	Sunny	37
10-Jul-13	8:10	Cloudy	47
10-Jul-13	9:10	Cloudy	47
10-Jul-13	10:10	Cloudy	51
16-Jul-13	13:00	Cloudy	62
16-Jul-13	14:00	Cloudy	67
16-Jul-13	15:00	Cloudy	59
22-Jul-13	8:30	Sunny	45
22-Jul-13	9:30	Sunny	46
22-Jul-13	10:30	Sunny	45
26-Jul-13	9:00	Cloudy	57
26-Jul-13	10:00	Cloudy	64
26-Jul-13	11:00	Cloudy	70
Average			51
Maximum			70
Minimum			34

Appendix D - 24-hour TSP Monitoring Results



Location AM7 - North West Kowloon Sewage Pumping Station

Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
			Initial	Final		Initial	Final		Initial	Final			
3-Jul-13	Sunny	303.2	3.7476	3.8280	0.0804	28529.3	28553.3	24.0	1.21	1.21	1.21	1740.3	46.2
9-Jul-13	Sunny	300.3	3.8508	3.9597	0.1089	28553.3	28577.3	24.0	1.21	1.21	1.21	1749.0	62.3
15-Jul-13	Sunny	299.3	3.0208	3.1094	0.0886	28577.3	28601.3	24.0	1.22	1.22	1.22	1750.9	50.6
19-Jul-13	Sunny	300.1	3.8558	3.9752	0.1194	28601.3	28625.3	24.0	1.21	1.21	1.21	1747.3	68.3
25-Jul-13	Cloudy	298.4	3.6276	3.6942	0.0666	28625.3	28649.3	24.0	1.22	1.22	1.22	1749.7	38.1
31-Jul-13	Cloudy	301.8	3.6388	3.7868	0.1480	28649.3	28673.3	24.0	1.21	1.21	1.21	1739.9	85.1
												Min	38
												Max	85
												Average	58

Location AM8 - Block A of Government Dockyard



Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m ³ /min.)		Av. flow (m ³ /min)	Total vol. (m ³)	Conc. (µg/m ³)
			Initial	Final		Initial	Final		Initial	Final			
3-Jul-13	Sunny	303.2	3.7386	3.7946	0.0560	2201.1	2225.1	24.0	1.21	1.21	1.21	1746.6	32.1
9-Jul-13	Cloudy	300.3	3.8692	3.9133	0.0441	2225.0	2249.0	24.0	1.22	1.22	1.22	1753.6	25.1
15-Jul-13	Cloudy	299.3	3.0369	3.0785	0.0416	2249.0	2273.0	24.0	1.22	1.22	1.22	1755.7	23.7
19-Jul-13	Sunny	300.1	3.8476	3.8993	0.0517	2273.0	2297.0	24.0	1.22	1.22	1.22	1750.5	29.5
25-Jul-13	Cloudy	298.4	3.0264	3.0910	0.0646	2297.0	2321.0	24.0	1.22	1.22	1.22	1754.4	36.8
31-Jul-13	Cloudy	301.8	3.6051	3.6638	0.0587	2321.0	2345.0	24.0	1.21	1.21	1.21	1743.3	33.7
												Min	24
												Max	37
												Average	30

1-hr TSP Concentration Levels



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11007	
	Date Jul 13	Appendix D	

24-hr TSP Concentration Levels



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11007	
	Date Jul 13	Appendix D	



**APPENDIX E
NOISE MONITORING RESULTS AND
GRAPHICAL PRESENTATIONS**

Annex G6 Noise Monitoring Results

Restricted Hours Noise Monitoring Results

Station NM5

Date	Start Time	End Time	Weather	Noise level (dB(A), 5 min)			Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Remarks	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
				Leq	L10	L90							
9-Jul-13	10:07	10:12	Sunny	58	59	57	Drill Rig and Concrete Lorry Mixer	Traffic noise	-	31	0.5	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
	10:12	10:17	Sunny	58	59	57			-				
	10:17	10:22	Sunny	58	60	57			-				
	10:07	10:22	Sunny	58	59	57			-				
14-Jul-13	10:10	10:15	Sunny	58	59	56	Drill Rig	Traffic noise & aircraft noise	-	31	0.6	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
	10:15	10:20	Sunny	58	59	56			-				
	10:20	10:25	Sunny	58	59	56			-				
	10:10	10:25	Sunny	58	59	56			-				
23-Jul-13	19:12	19:17	Cloudy	61	62	58	Drill Rig	Traffic noise & aircraft noise	-	29	0.8	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
	19:17	19:22	Cloudy	60	62	58			-				
	19:22	19:27	Cloudy	62	65	58			-				
	19:12	19:27	Cloudy	61	63	58			-				
28-Jul-13	9:30	9:35	Sunny	59	60	58	Drill rig	Traffic noise	-	30	0.3	RION- NL31 (S/N 00410224)	RION - NC73 (S/N 10997142)
	9:35	9:40	Sunny	62	65	59			-				
	9:40	9:45	Sunny	62	63	59			-				
	9:30	9:45	Sunny	61	63	59			-				
				Min.	58								
				Max.	62								



Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM7 - Open Area near Naval Base Barrack					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
4-Jul-13	15:00	Sunny	71.2	73.8	67.5
10-Jul-13	08:10	Cloudy	70.3	73.4	66.1
16-Jul-13	13:00	Cloudy	68.3	71.1	64.9
22-Jul-13	08:05	Sunny	70.3	72.1	65.7

(Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days)


Location NM7 - Customs' Marine Base (Block H of Government Dockyard) Rooftop						
Date	Time	Weather	dB (A) (5-min)			
			L _{eq}	L ₁₀	L ₉₀	Average L _{eq}
4-Jul-13	19:10	Fine	63.4	65.8	60.1	63.6
	19:15		64.5	66.4	60.6	
	19:20		62.8	65.2	58.9	
10-Jul-13	19:00	Fine	63.8	66.3	60.3	64.2
	19:05		64.7	67.4	60.8	
	19:10		63.9	67.0	59.8	
16-Jul-13	19:00	Fine	63.2	66.3	59.8	63.8
	19:05		63.9	67.2	59.9	
	19:10		64.3	67.9	60.3	
22-Jul-13	22:00	Fine	59.8	61.9	56.4	60.1
	22:05		60.3	62.3	56.9	
	22:10		60.2	62.7	57.2	

(Restricted Hours - 23:00 to 07:00 on all days)


Location NM7 - Customs' Marine Base (Block H of Government Dockyard) Rooftop										
Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level		
			L _{eq}	L ₁₀	L ₉₀	Average L _{eq}	L _{eq}	L _{eq}		
4-Jul-13	23:00	Fine	58.7	60.5	55.4	58.8	59.7	58.8 Measured ≤ Baseline		
	23:05		59.8	61.6	56.3					
	23:10		57.6	56.3	54.7					
10-Jul-13	23:00	Fine	57.6	59.7	54.9	58.6		59.7	58.6 Measured ≤ Baseline	
	23:05		58.6	60.1	54.7					
	23:10		59.5	61.2	55.4					
16-Jul-13	23:05	Fine	58.6	60.7	55.2	59.3			59.7	59.3 Measured ≤ Baseline
	23:10		59.4	61.5	55.6					
	23:15		59.7	61.7	66.3					
22-Jul-13	23:20	Fine	59.7	62.4	56.3	59.4	59.7			59.4 Measured ≤ Baseline
	23:25		58.9	61.4	55.5					
	23:30		59.6	61.9	56.1					

Noise Levels


(0700-1900 hrs on Normal Weekdays)



(Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days)



(Restricted Hours - 23:00 to 07:00 on all days)



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities Graphical Presentation of Noise Monitoring Result (NM7)	Scale N.T.S	Project No. MA11043	
	Date Jul 13	Appendix E	


Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L _{eq}	L ₁₀	L ₉₀
4-Jul-13	13:20	Sunny	67.2	69.8	64.0
10-Jul-13	09:40	Cloudy	66.1	69.4	60.1
16-Jul-13	14:00	Cloudy	64.1	65.3	62.7
22-Jul-13	09:00	Sunny	65.7	66.8	64.1

Noise Levels

(0700-1900 hrs on Normal Weekdays)



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of Noise Monitoring Result	Scale N.T.S	Project No. MA11007	CINOTECH
	Date Jul 13	Appendix E	

**APPENDIX F
ENVIRONMENTAL PERMITS AND
LICENSES**

7.1 CONSTRUCTION ACTIVITIES DURING THE REPORTING MONTH

A summary of the major construction activities undertaken in this reporting period is shown in *Table 7.1*. The locations of the construction activities are shown in *Annex G1*.

Table 7.1 *Summary of Construction Activities Undertaken from 1 to 31 July 2013 at the Stonecutters Island Production and Riser Shafts*

Worksite	Construction Activities Undertaken
Riser Shaft	<ul style="list-style-type: none"> • Raise boring – reaming.
Production Shaft (Tunnel L)	<ul style="list-style-type: none"> • Pre-excavation grouting; and • Drilling and blasting

7.2 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project which are valid during the reporting month is presented in *Table 7.2*.

Table 7.2 *Summary of Environmental Licensing, Notification and Permit Status at Stonecutters Island Production and Riser Shafts*

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Wastewater Discharge License	Stonecutters Island Production Shaft and Riser Shaft WT00005069-2009	3 November 2010 – 31 October 2014	--
Chemical Waste Producer Registration	Stonecutters Island Production Shaft and Riser Shaft 5213-269-G2449-07	Throughout the Contract	--
Construction Noise Permit CNP	Stonecutters Island Production Shaft and Riser Shaft GW-RW0258-13	23 April 2013 – 22 October 2013	
	Stonecutters Island Area K-1 GW-RW0990-12	9 January 2013 – 8 July 2013	Superseded by CNP No.: GW-GW-RW0388-13
	Stonecutters Island Area K-1 GW-RW0388-13	9 July 2013 – 8 January 2014	--

7.3 ENVIRONMENTAL MONITORING REQUIREMENTS**7.3.1 Air Quality Monitoring***Monitoring Location*

In accordance with the EM&A Manual, 24-hour and 1-hour averaged TSP levels should be conducted at designated monitoring stations. Since access to some of the proposed monitoring locations stated in the EM&A Manual was denied or not available, alternative locations were proposed and agreed by the

Waste/ Chemical Management	130703-R01	Clear the stagnant water in the drip tray at Portion 3.	The stagnant water in the drip tray was cleared.
	130703-R03	Clear the general refuse at Portion 3.	The general refuse was cleared and a rubbish bin was provided on site.
	130710-R01	Clear the stagnant water in the drip tray at Portion 3.	The stagnant water in the drip tray was cleared.
	130718-R03	Oil drums require drip tray at Portion 3	The Contractor has provided a temporary drip tray for the oil drum before a new drip tray with larger capacity arrive.
	130718-O04	The machine that needs repairing should be contained with impervious material to prevent oil stain at Portion 3.	The identified equipments were relocated from the site.
	130724-O02	Oil stain should be cleared to prevent runoff during rainy season (Portion 3)	The oil stain was cleared from the haul road.
	130724-R03	Oil drums require drip tray at Portion 3	The Contractor has provided a temporary drip tray for the oil drum before a new drip tray with larger capacity arrive.
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Noise	130731-O02	Noise emission labels should be placed on the air compressors (Portion 7)	The air compressors were provided with noise emission labels.
Permit/ Licenses	N/A	There was no observation in the reporting period.	N/A

4.5 The summaries of site audits are attached in **Appendix G**.

4.6 Details of the implementation of mitigation measures are provided in the **Appendix J**.

Status of Environmental Licensing and Permitting

4.7 All permits/licenses obtained for the Contract DC/2009/18 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/18

Permit/ A/C Number	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00010571-2011	13/10/2011	31/10/2016	Location: Portion 7A and 15A	Valid
Registered Chemical Waste Producer				
5213-269-C3689-01	8/9/2011	N/A	Site Area under the Project	Valid
Billing Account for Disposal of Construction Waste				
7013233	18/7/2011	N/A	N/A	Valid
Notification of Works Under APCO				
Ref: 332427	15/7/2011	N/A	N/A	N/A
Construction Noise Permit				
GW-RW0116-13	22/2/2013	21/8/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Portion C2)	Valid

Permit/ A/C Number	Valid Period		Details	Status
	From	To		
GW- RW0283-13	13/5/2013	12/11/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Barging Point)	Valid
GW- RW0328-13	14/5/2013	12/11/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Portion 3)	Valid
GW- RW0340-13	01/06/2013	30/11/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Portion 7)	Valid
GW- RW0386-13	14/6/2013	13/12/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Portion 3)	Valid

Status of Waste Management

- 4.8 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H**.

Review of Environmental Monitoring Procedures

- 4.9 The monitoring works conducted by the monitoring team were inspected regularly. The following observations have been recorded for the monitoring works:

Air Quality Monitoring

- The monitoring team recorded all observations around the monitoring stations within and outside the construction site.
- The monitoring team recorded the temperature and weather conditions on the monitoring days.

Noise Monitoring

- The monitoring team recorded all observations around the monitoring stations, which might affect the monitoring result.
- Major noise sources were identified and recorded. Other intrusive noise attributing to the result was trimmed off by pausing the monitoring temporarily.

Implementation Status of Event Action Plans

- 4.10 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.11 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.12 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.13 No Action/Limit Level exceedance was recorded.

Waste/ Chemical Management	130704- O03	Chemicals in use were observed without container tray. The contractor was reminded to provide container tray for the chemicals to avoid spillage. (Portion 4)	Container tray was provided and maintained adequate capacity for the chemicals.
	130718- R01	Water in drip tray should be regularly cleared to maintain adequate capacity. (Portion 5)	The water in drip tray was cleared.
	130725- O03	Drip tray hole should be sealed to avoid spillage. (Portion 3)	Drip tray hole was sealed.
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Permit/ Licenses	N/A	There was no observation in the reporting period.	N/A

Review of Environmental Monitoring Procedures

- 4.7 The monitoring works conducted by the monitoring teams of Contracts DC/2007/23 and DC/2009/10. The monitoring procedures were reviewed by their respective ETs.

Status of Environmental Licensing and Permitting

- 4.8 All permits/licenses obtained for the Contract DC/2009/17 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00007763-2010	22/10/2010	31/10/2015	Location: Portion 5	Valid
WT00007921-2010	23/11/2010	30/11/2015	Location: Portion C	Valid
WT00007982-2010	3/12/2010	31/12/2015	Location: Portion 3&4	Valid
Registered Chemical Waste Producer				
5213-239-C3388-02	19/10/2010	N/A	Major chemical waste types are: Spent battery, waste mechanical oil and spent lubricant.	Valid
Billing Account for Disposal of Construction Waste				
A/C No.7011408	15/09/2010	N/A	N/A	Valid
Notification of Works Under APCO				
Ref:321235	7/09/2010	N/A	--	Valid
Construction Noise Permit				
GW-RW0229-13	21/04/2012	20/10/2013	Location: Portion 3, 4 and 5	Valid
GW-RW0746-12	21/04/2012	20/10/2013	Location: Portion 3, 4 and 5	Valid

	130726-001	General refuse on the ground should be properly disposed of. (Portion 4)	Item 130726-001 was found outstanding on 130802 site inspection, general refuse was still observed on site. It will be follow up during the next inspection on 130809.
Landscape and Visual	N/A	There was no observation in the reporting month.	N/A
Noise	N/A	There was no observation in the reporting month.	N/A
Permit/ Licenses	N/A	There was no observation in the reporting month.	N/A

Review of Environmental Monitoring Procedures

- 4.7 The monitoring works conducted by the monitoring teams of Contracts DC/2007/23, and DC/2009/10. The monitoring procedures were reviewed by their respective ETs.

Status of Environmental Licensing and Permitting

- 4.8 All permits/licenses obtained for the Contract DC/2009/10 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/10

Reference Number	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00009245-2011	1/6/2011	30/6/2016	The application was approved on 1-6-2011.	Valid
WT00012151-2012	28/2/2012	28/2/2017	The application was approved on 28-2-2012.	Valid
WT00015128-2013	28/1/2013	31/1/2018	The application was approved on 28-1-2013.	Valid
Registered Chemical Waste Producer				
WPN5213-269-3584-01	N/A	N/A	The application was approved on 4-5-2011.	Valid
Billing Account for Disposal of Construction Waste				
CSW01444	16/3/2011	N/A	The application was approved on 16-3-2011.	Valid
Notification of Works Under APCO				
327427	N/A	N/A	Notice form received by EPD on 2-3-2011.	N/A
Construction Noise Permit for Percussive Piling (driving steel pile)				
PP-RW0009-13	3/5/2013	1/2/2014	Location: Portion 3 and 8.	Valid
PP-RW0027-12	10/1/2013	1/10/2013	Location: Portion 4.	Valid
Construction Noise Permit for use of mechanical equipment outside permitted working hours				
GW-RW0378-13	25/6/2013	24/12/2013	Location: Portion 4&5	Valid
GW-RW0381-13	25/6/2013	24/12/2013	Location: Portion B	Valid

Reference Number	Valid Period		Details	Status
	From	To		
GW-RW0053-13	1/2/2013	31/7/2013	Location: Portion 3 and 8	Expired on 31/7/2013
GW-RW0038-13	1/2/2013	31/7/2013	Location: Portion 6	Expired on 31/7/2013
GW-RW0480-13	1/8/2013	31/1/2014	Location: Portion 3 and 8	Valid on 1/8/2013
GW-RW0479-13	1/8/2013	31/1/2014	Location: Portion 6	Valid on 1/8/2013
<i>Renewal of Admission Ticket for Disposal of Special Waste (Grit) at Landfills</i>				
No. 10641	1/6/2013	30/11/2013	N/A	Valid

Status of Waste Management

- 4.9 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix H**.

Implementation Status of Event Action Plans

- 4.10 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.11 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.12 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.13 No Action/Limit Level exceedance was recorded.

Landscape and Visual

- 4.14 No non-compliance was recorded.

Summary of Complaints and Prosecutions

- 4.15 No environmental complaint and prosecution was received for the Project in the reporting month.

- 4.16 There were no environmental complaint and prosecution received since the commencement of the Project. The Complaint Log is presented in **Appendix K**.

APPENDIX G
SUMMARY OF EXCEEDANCE

APPENIDX G – SUMMARY OF EXCEEDANCE

Reporting Month: July 2013

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

No Exceedance of Action/Limit Level for normal working hours and restricted hours was recorded.

**APPENDIX H
SITE AUDIT SUMMARY**

Annex K Summary of Site Inspections Observations and Follow-ups

Inspection date: 04 July 2013

Follow-up Actions Taken after Previous Site Audit

North Point Production Shaft

- Stagnant water in the drip tray at the opposite of the Wastewater Treatment System had been removed.

Stonecutters Island Production Shaft

- Stagnant water was still observed in the drip tray at the back of the noise enclosure. The Contractor was further reminded to remove the stagnant water to ensure a sufficient capacity to prevent chemical spillage.
- Chemical drums were still observed at the entrance of the noise enclosure. The Contractor was further reminded to provide drip tray to prevent potential chemical spillage.

Observations and Recommendations

North Point Production Shaft

- Oil stains were observed around the chemical storage area and inside the noise enclosure. The Contractor was reminded to remove the oil stains.

Wan Chai Production Shaft

- Waste was observed accumulating at the waste storage container. The Contractor was reminded to remove the waste more frequently to ensure a better housekeeping.

Stonecutters Island Production Shaft

- Chemical drums were observed at the waste storage. The Contractor was reminded to provide drip tray to prevent potential chemical spillage.

Inspection date: 11 July 2013

Follow-up Actions Taken after Previous Site Audit

North Point Production Shaft

- The oil stains around the chemical storage area and inside the noise enclosure has been removed.

Wan Chai Production Shaft

- Accumulated waste in the waste storage container has been removed.

Stonecutters Island Production Shaft

- Stagnant water was still observed in the drip tray at the back of the noise enclosure. The Contractor was further reminded to remove the stagnant water to ensure a sufficient capacity to prevent chemical spillage.
- Chemical drums were still observed at the entrance of the noise enclosure. The Contractor was further reminded to provide drip tray to prevent potential chemical spillage.
- Chemical drums at the waste storage were still observed without drip tray. The Contractor was further reminded to provide drip tray to prevent potential chemical spillage.

Observations and Recommendations

Nil

Inspection date: 18 July 2013

Follow-up Actions Taken after Previous Site Audit

Stonecutters Island Production Shaft

- Stagnant water in the drip tray at the back of the noise enclosure had been removed.
- Chemical drums at the entrance of the noise enclosure had been removed.
- Chemical drums at the waste storage had been provided with drip trays.

Observations and Recommendations

Wan Chai Production Shaft

- The sewer pipe outside the washroom was observed damaged. The Contractor was reminded to repair the sewer pipe to provide proper drainage system.
- Water and chemical mixture was observed accumulated in a container in the chemical storage area. The Contractor was reminded to dispose of the mixture as chemical waste.

Inspection date: 25 July 2013

Follow-up Actions Taken after Previous Site Audit

Wan Chai Production Shaft

- The sewer pipe outside the washroom was observed damaged during the site audit on 18 July 2013. The Contractor was reminded to repair the sewer pipe to provide proper drainage system. This will be checked during next site audit.
- Water and chemical mixture was observed accumulated in a container in the chemical storage area during the site audit on 18 July 2013. The Contractor was reminded to dispose of the mixture as chemical waste. This will be checked during next site audit.

Observations and Recommendations

North Point Production Shaft

- A chemical drum inside the workshop was observed without drip tray. The Contractor was reminded to provide a drip tray to prevent potential chemical spillage.

Stonecutters Island Production Shaft

- Two chemical drums in the front of the noise enclosure and a chemical drum at the back of the noise enclosure next to the generator were observed without drip trays. The Contractor was reminded to provide drip trays to prevent potential chemical spillage.

4 ENVIRONMENTAL AUDIT

Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 Environmental site audits were conducted on 3rd, 10th, 18th, 24th and 31st July 2013 for the Project. No non-compliance was observed during the site audits.
- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of mitigation measures for Air Quality, Noise, Water Quality, Waste Management, Landscape and Visual are being properly carried out in the reporting month in accordance to section 14.1 of the EM&A Manual. No non-compliance was observed during the site inspections.

Implementation Status of Environmental Mitigation Measures

- 4.4 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Ref. Number	Observations	Follow Up Action
Water Quality	130718-R01	Accumulated sediment in the u-channel should be cleared at Portion 7	Identified sediment was removed from the u-channel
	130718-O02	Silty water contained within the stockpile should be cleared and provide with proper drainage system directed to sedimentation tank at Portion 7.	The Contractor has cleared the silty water and rectified the surface area to enable better water drainage.
	130724-O01	The drip tray should be properly sealed and maintained with the oil cleared from the tray (Portion 3)	The drip tray was properly sealed with the oil in the tray removed.
	130724-O02	Oil stain should be cleared to prevent runoff during rainy season (Portion 3)	The oil stain was cleared from the haul road.
	130731-O03	Drainage channel should avoid silt accumulation in Portion 7	The Contractor had been clearing the drainage channel.
	130731-O04	The mud trails outside the wheel washing facility should be cleared in Portion 7	The mud trails was cleared from the haul road
	130731-R05	The sedimentation tank in Portion 7 is needed to be functioning to avoid overflow	The sedimentation tank has been functioning and the accumulated water was subsequently removed
Air Quality	130703-R02	Cover the dusty stockpile with impervious sheets properly at Portion 3	Remarked as ref.130710-R02
	130710-R02	Stockpile should be covered with impervious materials and carry out material sorting.	The identified stockpile was removed.
	130731-O01	Water should be sprayed on the haul road to prevent dust generation in Portion 3.	The Contractor has sprayed water on the haul road.

Waste/ Chemical Management	130703-R01	Clear the stagnant water in the drip tray at Portion 3.	Remarked as ref.130710-R01
	130703-R03	Clear the general refuse at Portion 3.	The general refuse was cleared and a rubbish bin was provided on site.
	130710-R01	Clear the stagnant water in the drip tray at Portion 3.	The stagnant water in the drip tray was cleared.
	130718-R03	Oil drums require drip tray at Portion 3	Remarked as ref.130724-R03
	130718-O04	The machine that needs repairing should be contained with impervious material to prevent oil stain at Portion 3.	The identified equipments were relocated from the site.
	130724-O02	Oil stain should be cleared to prevent runoff during rainy season (Portion 3)	The oil stain was cleared from the haul road.
	130724-R03	Oil drums require drip tray at Portion 3	The Contractor has provided a temporary drip tray for the oil drum before a new drip tray with larger capacity arrive.
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Noise	130731-O02	Noise emission labels should be placed on the air compressors (Portion 7)	The air compressors were provided with noise emission labels.
Permit/ Licenses	N/A	There was no observation in the reporting period.	N/A

4.5 The summaries of site audits are attached in **Appendix G**.

4.6 Details of the implementation of mitigation measures are provided in the **Appendix J**.

Status of Environmental Licensing and Permitting

4.7 All permits/licenses obtained for the Contract DC/2009/18 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/18

Permit/ A/C Number	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00010571-2011	13/10/2011	31/10/2016	Location: Portion 7A and 15A	Valid
Registered Chemical Waste Producer				
5213-269-C3689-01	8/9/2011	N/A	Site Area under the Project	Valid
Billing Account for Disposal of Construction Waste				
7013233	18/7/2011	N/A	N/A	Valid
Notification of Works Under APCO				
Ref: 332427	15/7/2011	N/A	N/A	N/A
Construction Noise Permit				
GW-RW0116-13	22/2/2013	21/8/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Portion C2)	Valid
GW-RW0283-13	13/5/2013	12/11/2013	Location: Construction site at Stonecutters Island Sewage treatment works (Barging Point)	Valid

4. ENVIRONMENTAL AUDIT**Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 Environmental site audits were conducted on 4, 11 18 and 25 July 2013 for the Project. No non-compliance was observed during the site audits.
- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of mitigation measures for Air Quality, Noise, Water Quality, Waste Management, Landscape and Visual are being properly carried out in the reporting month in accordance to section 14.1 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.4 The summaries of site audits are attached in **Appendix C**.

Implementation Status of Environmental Mitigation Measures

- 4.5 Details of the implementation of mitigation measures are provided in the **Appendix F**.
- 4.6 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Ref. Number	Observations	Follow Up Action
Water Quality	130704-O01	Silt was observed on the side of the road due to sediment runoff. The contractor was reminded to remove the excavated materials near the road. (C7)	Silt and excavated materials are cleared by the contractor.
	130704-O02	The contractor was reminded to discharge the wastewater to sedimentation facilities properly. (Opposite Portion 4)	Item 130704 was found outstanding during 130711 site inspection. The contractor was reminded to provide mitigation measures as soon as possible. According to the contractor, the pipe was connected when discharging.
	130711-R02	Stagnant water should be cleared to avoid mosquito breeding. (Portion 3)	Stagnant water was cleared.
	130725-R01	Silt and dusty materials on the side road should be cleared regularly to avoid water runoff. (Portion C7)	Dusty materials were cleared.
	130725-R02	To properly connect the water pipe to sedimentation tank for discharge. (Portion 4)	According to the contractor water pipe will be connected to the sedimentation tank for discharge when in use.
Air Quality	130711-O01	Exposed stockpile and dusty materials on the ground should be covered to avoid dust emission. (Portion 3)	The stockpile was cleared during site inspection.

Waste/ Chemical Management	130704- O03	Chemicals in use were observed without container tray. The contractor was reminded to provide container tray for the chemicals to avoid spillage. (Portion 4)	Container tray was provided and maintained adequate capacity for the chemicals.
	130718- R01	Water in drip tray should be regularly cleared to maintain adequate capacity. (Portion 5)	The water in drip tray was cleared.
	130725- O03	Drip tray hole should be sealed to avoid spillage. (Portion 3)	Drip tray hole was sealed.
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Permit/ Licenses	N/A	There was no observation in the reporting period.	N/A

Review of Environmental Monitoring Procedures

- 4.7 The monitoring works conducted by the monitoring teams of Contracts DC/2007/23 and DC/2009/10. The monitoring procedures were reviewed by their respective ETs.

Status of Environmental Licensing and Permitting

- 4.8 All permits/licenses obtained for the Contract DC/2009/17 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status

Permit No.	Valid Period		Details	Status
	From	To		
Water Discharge License				
WT00007763-2010	22/10/2010	31/10/2015	Location: Portion 5	Valid
WT00007921-2010	23/11/2010	30/11/2015	Location: Portion C	Valid
WT00007982-2010	3/12/2010	31/12/2015	Location: Portion 3&4	Valid
Registered Chemical Waste Producer				
5213-239-C3388-02	19/10/2010	N/A	Major chemical waste types are: Spent battery, waste mechanical oil and spent lubricant.	Valid
Billing Account for Disposal of Construction Waste				
A/C No.7011408	15/09/2010	N/A	N/A	Valid
Notification of Works Under APCO				
Ref:321235	7/09/2010	N/A	--	Valid
Construction Noise Permit				
GW-RW0229-13	21/04/2012	20/10/2013	Location: Portion 3, 4 and 5	Valid
GW-RW0746-12	21/04/2012	20/10/2013	Location: Portion 3, 4 and 5	Valid

4. ENVIRONMENTAL AUDIT**Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 Environmental site audits were conducted on 5, 12, 17 and 26 July 2013 for the Project. No non-compliance was observed during the site audits.
- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of mitigation measures for Air Quality, Noise, Water Quality, Waste Management, Landscape and Visual are being properly carried out in the reporting month in accordance to section 14.1 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.4 The summaries of site audits are attached in **Appendix G**.

Implementation Status of Environmental Mitigation Measures

- 4.5 Details of the implementation of mitigation measures are provided in the **Appendix J**.
- 4.6 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations of the site audit for the Projects are summarized in **Table 4.1**.

Table 4.1 Observations of Site Audit

Parameters	Ref. Number	Observations	Follow Up Action
Water Quality	130712-O01	Sedimentation tank should be provided for discharge of wastewater. (Portion 4)	Water pipe was properly connected to the sedimentation tank.
	130726-O02	Water pump should be regularly checked to be functioning to avoid silty water runoff. (Portion 3)	Water pump was properly functioning.
Air Quality	130705-O01	Exposed stockpile should be covered by tarpaulin to reduce dust generation in dry days. (Portion 3)	Exposed stockpile was observed wet and backfilling was in progress during the site inspection.
	130712-R03	Site vehicle transporting stockpile materials should be covered entirely. (Portion 4)	According to the contractor, site vehicle transporting stockpile materials are all completely covered.
	130717-R01	Exposed stockpile near side road should be covered or banded to avoid water runoff. (Portion 4)	The stockpile was covered.
Waste/ Chemical Management	130705-O02	Stagnant water in drip tray should be cleared regularly to maintain adequate capacity. (Portion 3)	Stagnant water was cleared in drip tray.
	130712-O02	C&D materials should be sorted and separated from waste materials. (Portion 4)	C&D materials are probably sorted.
	130712-R04	Drip tray should be provided for the oil drums. (Portion 3)	Drip tray was provided for the oil drums.

	130726-001	General refuse on the ground should be properly disposed of. (Portion 4)	Item 130726-001 was found outstanding on 130802 site inspection, general refuse was still observed on site. It will be follow up during the next inspection on 130809.
Landscape and Visual	N/A	There was no observation in the reporting month.	N/A
Noise	N/A	There was no observation in the reporting month.	N/A
Permit/ Licenses	N/A	There was no observation in the reporting month.	N/A

Review of Environmental Monitoring Procedures

- 4.7 The monitoring works conducted by the monitoring teams of Contracts DC/2007/23, and DC/2009/10. The monitoring procedures were reviewed by their respective ETs.

Status of Environmental Licensing and Permitting

- 4.8 All permits/licenses obtained for the Contract DC/2009/10 are summarized in **Table 4.2**.

Table 4.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/10

Reference Number	Valid Period		Details	Status
	From	To		
<i>Water Discharge License</i>				
WT00009245-2011	1/6/2011	30/6/2016	The application was approved on 1-6-2011.	Valid
WT00012151-2012	28/2/2012	28/2/2017	The application was approved on 28-2-2012.	Valid
WT00015128-2013	28/1/2013	31/1/2018	The application was approved on 28-1-2013.	Valid
<i>Registered Chemical Waste Producer</i>				
WPN5213-269-3584-01	N/A	N/A	The application was approved on 4-5-2011.	Valid
<i>Billing Account for Disposal of Construction Waste</i>				
CSW01444	16/3/2011	N/A	The application was approved on 16-3-2011.	Valid
<i>Notification of Works Under APCO</i>				
327427	N/A	N/A	Notice form received by EPD on 2-3-2011.	N/A
<i>Construction Noise Permit for Percussive Piling (driving steel pile)</i>				
PP-RW0009-13	3/5/2013	1/2/2014	Location: Portion 3 and 8.	Valid
PP-RW0027-12	10/1/2013	1/10/2013	Location: Portion 4.	Valid
<i>Construction Noise Permit for use of mechanical equipment outside permitted working hours</i>				
GW-RW0378-13	25/6/2013	24/12/2013	Location: Portion 4&5	Valid
GW-RW0381-13	25/6/2013	24/12/2013	Location: Portion B	Valid

**APPENDIX I
EVENT ACTION PLANS**

APPENDIX I – Event / Action Plans

Table I-1 Event / Action Plan For Air Quality

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring			
LIMIT LEVEL				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 5. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Table I-2 Event / Action Plan For Construction Noise

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals
Limit Level being exceeded	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring		until the exceedance is abated	the ER until the exceedance is abated

**APPENDIX J
ENVIRONMENTAL MITIGATION
IMPLEMENTATION SCHEDULE (EMIS)**

APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
A	Air Quality					
3.74	Skip hoist for material transport should be totally enclosed by impervious sheeting.	All construction sites	^	^	^	^
	Vehicle washing facilities should be provided at every vehicle exit point.		^	^	^	
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.		^	^	^	
	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.		N/A	N/A	N/A	
	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.		^	^	^	
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.		*	*	*	
	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs		^	*	^	
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.		^	^	^	
	Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is		^	^	^	

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
	the recommended limit.					
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides.			^	^	^
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.			^	^	^
3.74	Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All construction sites		^	^	^
B	Airborne Noise					
4.56–4.61	Use of quiet PME, movable barriers and acoustic mats.	All construction sites	^	^	^	^
4.67	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.		^	^	^	^
	Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.		^	^	^	^
	Mobile plant, if any, shall be sited as far away from NSRs as possible.		^	^	^	^
	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.		^	^	^	^
4.67	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby		^	^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
	NSRs.					
	Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.		^	^	^	^
C	Water Quality					
6.349 to 6.375	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All construction sites	^	*	^	*
6.376	Effluent Discharge There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		^	*	*	^
6.377	Accidental Spillage of Chemicals Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste		^	^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
	Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.					
6.378	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.		^	^	^	^
6.379	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. • Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 		<>	^	^	*

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
6.380	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> • The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment. • Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works. • Stockpiling of construction materials and dusty materials should be covered and located away from any water courses. • Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance • away from the waterfront, where practicable. • Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea. 	All construction sites	^	^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
D	Waste Management					
9.107	Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimize wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.	All construction sites	^	^	^	^
9.109	All waste materials should be segregated into categories covering: <ul style="list-style-type: none"> excavated materials suitable for reuse on-site; excavated materials suitable for public filling facilities; remaining C&D waste for landfill; chemical waste; and general refuse for landfill. 	All construction sites	^	^	^	^
9.113	Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals;		^	^	*	^
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.			^	^	^
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.			^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
	Any unused chemicals or those with remaining functional capacity shall be recycled.			^	^	^
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.			^	^	^
9.115	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.		^	^	^	^
	Training of site personnel in proper waste management and chemical waste handling procedures.			^	^	^
	Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials.			^	^	^
	Provision of sufficient waste disposal points and regular collection of waste.			^	^	^
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.			^	^	*
9.125	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage"	All construction sites	N/A	N/A	^	^
9.131	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.		^	^	^	^
9.133	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.		^	^	*	*

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
9.135	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.		^	^	^	^
9.137	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		^	*	*	^
9.142	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment		^	N/A	N/A	N/A

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
	Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.					
E	Terrestrial Ecology					
10.94	To implement effective noise mitigation measures as recommended in Section 4 of EIA.	All construction sites	^	N/A	N/A	N/A
10.95	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3 of EIA, should be implemented.		^	^	^	^
10.96	Fences/hoardings should be erected and installed along the boundary of the works areas.		^	^	^	^
10.97	Standard good site practices as suggested in Section 10 of EIA should be implemented.		^	N/A	N/A	N/A
10.98	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.		^	^	^	#
F	Landscape and Visual					
Table 13.7	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	All construction sites	^	^	^	^
	Existing trees to be retained on site should be carefully protected during construction.		^	^	^	
	Trees unavoidably affected by the works should be transplanted where practical.		^	^	^	
	Compensatory tree planting should be provided to compensate for felled trees.		^	^	^	
	Control of night-time lighting.		^	^	^	

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract			
			DC/2007/23	DC/2009/17	DC/2009/10	DC/2009/18
Table 13.7	Erection of decorative screen hoarding compatible with the surrounding setting.			N/A	N/A	N/A
G	Marine Ecology					
11.137	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	All construction sites	^	^	^	^
H	Hazard to Life					
14A.201	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	Exact location will be determined on construction site by the engineer	^	^	^	^
I	Cultural Heritage					
Tables 15.8 - 15.11	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in EM&A Manual Tables 15.8, 15.9, 15.10 and 15.11	NA. Vibration monitoring has not been launched during the reporting period	N/A	N/A	^

Remarks:	^ Compliance of mitigation measure;
	<> Compliance of mitigation measure but need improvement';
	N/A Not Applicable;
	* Recommendation was made during site audit but improved/rectified by the contractor.
	@ partially implemented

	X	Non-compliance of mitigation measure;
	•	Non-compliance but rectified by the contractor;
	#	Recommendation was made during site audit and to be improved / rectified by the contractor.

**APPENDIX K
COMPLAINT LOG**

APPENDIX K – COMPLAINT LOG

Reporting Month: July 2013

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
<p>DC/2009/18 Com#1_22-07-13</p>	<p>Construction site at Portion 3 and 7</p>	<p>22 July 2013</p>	<p>The complaint was lodged by a complainant on 22 July 2013 concerning noise generated from the construction works at 03:00am on 19 July 2013.</p>	<p>According to the information provided by the Contractor, mucking out excavated rocks was carried out 90m below ground within a noise enclosure area.</p> <p>Furthermore, the distance between the complainant's residence and the closest construction work is at least 1km away, which would have shapely minimized the chance of potential noise disturbance to the complainant's area.</p> <p>Based on the monitoring results and the other information collected, the complaint was considered not justifiable since no exceedance of the noise monitoring results was recorded in July</p> <p>The Contractor was reminded to make sure the noise enclosure door will be kept close during night time construction.</p>	<p>Closed</p>

**APPENDIX L
CONSTRUCTION PROGRAMME**

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010					2011					2012					2013					2014				
HATS Stage 2A - Contract DC/2007/23																														
Stonecutters Island STW Riser Shaft																														
Marine Dumping Permit																														
SCRS0370	SCRS: Request for Disposal Site&Get Permit	24	05JAN10A	06FEB10	33	SCRS: Request for Disposal Site&Get Permit																								
Diaphragm Wall																														
SCRS0287	SCRS: Excavate 4th Panel to Formation Level	7	09JAN10A	23JAN10	50	SCRS: Excavate 4th Panel to Formation Level																								
SCRS0289	SCRS: 4th Panel Desanding & Preparation Works	3	25JAN10	27JAN10	0	SCRS: 4th Panel Desanding & Preparation Works																								
SCRS0291	SCRS: 4th Panel Rebar Cage Installation	2	28JAN10	29JAN10	0	SCRS: 4th Panel Rebar Cage Installation																								
SCRS0293	SCRS: 4th Panel Concreting Works	1	30JAN10	30JAN10	0	SCRS: 4th Panel Concreting Works																								
SCRS0295	SCRS: Excavate 5th Panel to Formation Level	7	01FEB10	08FEB10	0	SCRS: Excavate 5th Panel to Formation Level																								
SCRS0297	SCRS: 5th Panel Desanding & Preparation Works	3	09FEB10	11FEB10	0	SCRS: 5th Panel Desanding & Preparation Works																								
SCRS0299	SCRS: 5th Panel Rebar Cage Installation	2	12FEB10	13FEB10	0	SCRS: 5th Panel Rebar Cage Installation																								
SCRS0301	SCRS: 5th Panel Concreting Works	1	18FEB10	18FEB10	0	SCRS: 5th Panel Concreting Works																								
SCRS0303	SCRS: Excavate 6th Panel to Formation Level	7	19FEB10	26FEB10	0	SCRS: Excavate 6th Panel to Formation Level																								
SCRS0305	SCRS: 6th Panel Desanding & Preparation Works	3	27FEB10	02MAR10	0	SCRS: 6th Panel Desanding & Preparation Works																								
SCRS0306	SCRS: Grouting Works Phase 1	40	03MAR10	19APR10	0	SCRS: Grouting Works Phase 1																								
SCRS0307	SCRS: 6th Panel Rebar Cage Installation	2	03MAR10	04MAR10	0	SCRS: 6th Panel Rebar Cage Installation																								
SCRS0309	SCRS: 6th Panel Concreting Works	1	05MAR10	05MAR10	0	SCRS: 6th Panel Concreting Works																								
SCRS0311	SCRS: Excavate 7th Panel to Formation Level	7	06MAR10	13MAR10	0	SCRS: Excavate 7th Panel to Formation Level																								
SCRS0313	SCRS: 7th Panel Desanding & Preparation Works	3	15MAR10	17MAR10	0	SCRS: 7th Panel Desanding & Preparation Works																								
SCRS0315	SCRS: 7th Panel Rebar Cage Installation	2	18MAR10	19MAR10	0	SCRS: 7th Panel Rebar Cage Installation																								
SCRS0317	SCRS: 7th Panel Concreting Works	1	20MAR10	20MAR10	0	SCRS: 7th Panel Concreting Works																								
SCRS0319	SCRS: Excavate 8th Panel to Formation Level	7	22MAR10	29MAR10	0	SCRS: Excavate 8th Panel to Formation Level																								
SCRS0321	SCRS: 8th Panel Desanding & Preparation Works	3	30MAR10	01APR10	0	SCRS: 8th Panel Desanding & Preparation Works																								
SCRS0323	SCRS: 8th Panel Rebar Cage Installation	2	02APR10	03APR10	0	SCRS: 8th Panel Rebar Cage Installation																								
SCRS0325	SCRS: 8th Panel Concreting Works	1	06APR10	06APR10	0	SCRS: 8th Panel Concreting Works																								
SCRS0327	SCRS: Excavate 9th Panel to Formation Level	7	07APR10	14APR10	0	SCRS: Excavate 9th Panel to Formation Level																								
SCRS0329	SCRS: 9th Panel Desanding & Preparation Works	3	15APR10	17APR10	0	SCRS: 9th Panel Desanding & Preparation Works																								
SCRS0331	SCRS: 9th Panel Rebar Cage Installation	2	19APR10	20APR10	0	SCRS: 9th Panel Rebar Cage Installation																								
SCRS0332	SCRS: Grouting Works Phase 2	40	21APR10	07JUN10	0	SCRS: Grouting Works Phase 2																								
SCRS0333	SCRS: 9th Panel Concreting Works	1	21APR10	21APR10	0	SCRS: 9th Panel Concreting Works																								
SCRS0335	SCRS: Excavate 10th Panel to Formation Level	7	22APR10	29APR10	0	SCRS: Excavate 10th Panel to Formation Level																								
SCRS0337	SCRS: 10th Panel Desanding & Preparation Works	3	30APR10	04MAY10	0	SCRS: 10th Panel Desanding & Preparation Works																								
SCRS0339	SCRS: 10th Panel Rebar Cage Installation	2	05MAY10	06MAY10	0	SCRS: 10th Panel Rebar Cage Installation																								
SCRS0341	SCRS: 10th Panel Concreting Works	1	07MAY10	07MAY10	0	SCRS: 10th Panel Concreting Works																								
SCRS0343	SCRS: Excavate 11th Panel to Formation Level	7	08MAY10	15MAY10	0	SCRS: Excavate 11th Panel to Formation Level																								
SCRS0345	SCRS: 11th Panel Desanding & Preparation Works	3	17MAY10	19MAY10	0	SCRS: 11th Panel Desanding & Preparation Works																								
SCRS0347	SCRS: 11th Panel Rebar Cage Installation	2	20MAY10	21MAY10	0	SCRS: 11th Panel Rebar Cage Installation																								
SCRS0349	SCRS: 11th Panel Concreting Works	1	22MAY10	22MAY10	0	SCRS: 11th Panel Concreting Works																								
SCRS0351	SCRS: Excavate 12th Panel to Formation Level	7	24MAY10	31MAY10	0	SCRS: Excavate 12th Panel to Formation Level																								
SCRS0353	SCRS: 12th Panel Desanding & Preparation Works	3	01JUN10	03JUN10	0	SCRS: 12th Panel Desanding & Preparation Works																								
SCRS0355	SCRS: 12th Panel Rebar Cage Installation	2	04JUN10	05JUN10	0	SCRS: 12th Panel Rebar Cage Installation																								
SCRS0356	SCRS: Grouting Works Phase 3	40	08JUN10	26JUL10	0	SCRS: Grouting Works Phase 3																								
SCRS0357	SCRS: 12th Panel Concreting Works	1	07JUN10	07JUN10	0	SCRS: 12th Panel Concreting Works																								
SCRS0359	SCRS: Excavate 13th Panel to Formation Level	7	08JUN10	15JUN10	0	SCRS: Excavate 13th Panel to Formation Level																								
SCRS0361	SCRS: 13th Panel Desanding & Preparation Works	3	17JUN10	19JUN10	0	SCRS: 13th Panel Desanding & Preparation Works																								
SCRS0365	SCRS: 13th Panel Concreting Works	1	23JUN10	23JUN10	0	SCRS: 13th Panel Concreting Works																								
SCRS0366	SCRS: 13th Panel Rebar Cage Installation	2	21JUN10	22JUN10	0	SCRS: 13th Panel Rebar Cage Installation																								
SCRS0367	SCRS: Excavate 14th Panel to Formation Level	7	24JUN10	02JUL10	0	SCRS: Excavate 14th Panel to Formation Level																								
SCRS0369	SCRS: 14th Panel Desanding & Preparation Works	3	03JUL10	06JUL10	0	SCRS: 14th Panel Desanding & Preparation Works																								
SCRS0371	SCRS: 14th Panel Rebar Cage Installation	2	07JUL10	08JUL10	0	SCRS: 14th Panel Rebar Cage Installation																								
SCRS0373	SCRS: 14th Panel Concreting Works	1	09JUL10	09JUL10	0	SCRS: 14th Panel Concreting Works																								
SCRS0380	SCRS: Install Dewatering Wells for Pump-test	12	20JUL10	02AUG10	0	SCRS: Install Dewatering Wells for Pump-test																								
SCRS0390	SCRS: Pumping Test	6	03AUG10	09AUG10	0	SCRS: Pumping Test																								
SCRS0392	SCRS: Submission of Pumping Test Report	6	10AUG10	16AUG10	0	SCRS: Submission of Pumping Test Report																								
SCRS0394	SCRS: Demobilization for D'wall	6	10AUG10	16AUG10	0	SCRS: Demobilization for D'wall																								
Shaft Excavation																														
SCRS0400	SCRS: Construct Capping Beam & Shaft Collar	6	17AUG10	23AUG10	0	SCRS: Construct Capping Beam & Shaft Collar																								
SCRS0410	SCRS: Excavate Soil & Ring Beams (58.4m)	42	24AUG10	13OCT10	0	SCRS: Excavate Soil & Ring Beams (58.4m)																								
SCRS0420	SCRS: Construct Levelling Pad	3	14OCT10	18OCT10	0	SCRS: Construct Levelling Pad																								
SCRS0430	SCRS: Pre-excavation Grout for Raise Bore	90	19OCT10	02FEB11	0	SCRS: Pre-excavation Grout for Raise Bore																								
SCRS0440	SCRS: In-fill Concrete for Pilot Hole	12	07FEB11	19FEB11	0	SCRS: In-fill Concrete for Pilot Hole																								
Raised Boring																														
SCRS0700	SCRS: Rig Up Hole 1	5	07AUG12	11AUG12	0	SCRS: Rig Up Hole 1																								
SCRS0710	SCRS: Pilot Drill 140 mtrs	16	13AUG12	30AUG12	0	SCRS: Pilot Drill 140 mtrs																								
SCRS0720	SCRS: Attach reamer and Collar	3	31AUG12	03SEP12	0	SCRS: Attach reamer and Collar																								
SCRS0730	SCRS: Ream 90 metres @ 3.5 mtr dia	35	04SEP12	16OCT12	0	SCRS: Ream 90 metres @ 3.5 mtr dia																								
SCRS0740	SCRS: Lower Reamer and Remove	3	17OCT12	19OCT12	0	SCRS: Lower Reamer and Remove																								
SCRS0750	SCRS: De Rig Raise borer	5	20OCT12	26OCT12	0	SCRS: De Rig Raise borer																								
Lower Shaft Construction																														
SCRS0835	SCRS: Blinding Layer & Base Slab for LS	6	27OCT12	02NOV12	0	SCRS: Blinding Layer & Base Slab for LS																								
SCRS0840	SCRS: Bank shunt concreting	18	03NOV12	23NOV12	0	SCRS: Bank shunt concreting																								
SCRS0875	SCRS: Constru Verti-Shft to Tun Invert -136.5mPD	9	24NOV12	04DEC12	0	SCRS: Constru Verti-Shft to Tun Invert -136.5mPD																								
SCRS0885	SCRS: Install System Form for LS -136.5mPD	9	05DEC12	14DEC12	0	SCRS: Install System Form for LS -136.5mPD																								
SCRS0935	SCRS: Construct Transition & Vert Shaft -136mPD	15	15DEC12	03JAN13	0	SCRS: Construct Transition & Vert Shaft -136mPD																								
SCRS0940	SCRS: Construct Shaft -136 to -30.5mPD	55	04JAN13	12MAR13	0	SCRS: Construct Shaft -136 to -30.5mPD																								
Upper Shaft Construction																														
SCRS0975	SCRS: Construct Vert Shft to Tun Invert -30.5mPD	9	13MAR13	22MAR13	0	SCRS: Construct Vert Shft to Tun Invert -30.5mPD																								
SCRS0995	SCRS: Install System Form for LS -30.5mPD	9	23MAR13	02APR13	0	SCRS: Install System Form for LS -30.5mPD																								
SCRS1045	SCRS: Construct Upper Shaft	36	03APR13	16MAY13	0	SCRS: Construct Upper Shaft																								
SCRS1065	SCRS: Clear Area & Install Multi-Part Cover	3	17MAY13	20MAY13	0	SCRS: Clear Area & Install Multi-Part Cover																								
Miscellaneous Works																														
SCRS2010	SCRS: Install E&M Services	18	21MAY13	10JUN13	0	SCRS: Install E&M Services																								
SCRS2020	SCRS: Reinstatement & Clear RS Area	12	11JUN13	25JUN13	0	SCRS: Reinstatement & Clear RS Area																								
SCRS2025	SCRS: Complete All Works at SCI RS (KD-11)	0		25JUN13	0	SCRS: Complete All Works at SCI RS (KD-11)																								
SCRS2030	SCRS: Landscaping & Planting Works	60	08SEP13*	06NOV13	0	SCRS: Landscaping & Planting Works																								

Start Date	31JUL09	Early Bar
Finish Date	15JAN15	Progress Bar
Data Date	20JAN10	Critical Activity
Run Date	01FEB10 10:50	




WPU7
 Sheet 1 of 2
Labour Area Treatment Scheme Stage 2A
Contract No. DC/2007/23 - Construction of Sewage
Conveyance from North Point to Stonecutters Island
Programme
Annex G8 Construction Programme for the Project



Date	Revision	Checked/Approved

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	% Comp	2010												2011												2012												2013												2014											
SCRS2060	SCRS: Period of Establishment Works	360	07NOV13	01NOV14	0	SCRS: Period of Establishment Works																																																											
SCRS2070	SCRS: End of Establishment Period	0		01NOV14	0	SCRS: End of Establishment Period																																																											
Connecting Adit																																																																	
SCRS2040	SCRS: Construct RS Connecting Adit	192	14OCT10	03JUN11	0	SCRS: Construct RS Connecting Adit																																																											
SCRS2050	SCRS: Complete Excav & Lining at SCI RS Adit	0		03JUN11	0	SCRS: Complete Excav & Lining at SCI RS Adit																																																											


Start Date 31JUL09
 Finish Date 15JAN15
 Data Date 20JAN10
 Run Date 01FEB10 10:50

 Early Bar
 Progress Bar
 Critical Activity

WPU7 Sheet 2 of 2
Harbour Area Treatment Scheme Stage 2A
 Contract No. DC/2007/23 - Construction of Sewage
 Conveyance from North Point to Stonecutters Island
 Programme
 Annex G8 Construction Programme for the Project



Date	Revision	Checked	Approved



DC/2009/18 - HARBOUR AREA TREATMENT SCHEME STAGE 2A - Upgrading Works at Stonecutters Island Sewer Treatment Works - Effluent Tunnel and Disinfection Facilities

INITIAL WORK PROGRAMME - REV 0 (1st Submission)

Date	Revision	Checked	Approved
11-Jul-11	Initial Work Programme		


Actual Work

Remaining Work


Critical Work


Milestone

Summary



Activity Name	Original Duration	Start	Finish	2011	2012	2013	2014	2015
				Jan	Feb	Mar	Apr	May
Erection of Noise Enclosure	42d	18-Feb-12	09-Apr-12					
Mechanical Excavation + Ring Beams - Riser Sha	35d	09-Apr-12	21-May-12					
D&B Excavation - Riser Shaft (1.2m/day)	72d	21-May-12	06-Sep-12					
Shaft Concrete - Riser Shaft	46d	18-Aug-13	16-Oct-13					
Demolition of Noise Enclosure - Riser Shaft	12d	16-Oct-13	30-Oct-13					
Cutting Pipe Piles - Riser Shaft	6d	20-Nov-13	27-Nov-13					
Shaft & Tunnel Junction Concrete - Riser Shaft	24d	27-Nov-13	26-Dec-13					
Drop Shaft	756d	07-Dec-13	23-Jan-14					
Pipe Piles & TAM Grouting - Drop Shaft	49d	07-Dec-13	08-Feb-14					
Erection of Noise Enclosure	42d	03-Apr-12	24-May-12					
Mechanical Excavation + Ring Beams - Drop Sha	27d	24-May-12	26-Jun-12					
D&B Excavation - Drop Shaft (1.2m/day)	69d	26-Jun-12	12-Oct-12					
Shaft Concrete - Drop Shaft	48d	14-Jan-13	14-Mar-13					
Reinforcement Delivery for Tunnel	48d	30-May-13	29-Jul-13					
Demolition of Noise Enclosure - Drop Shaft	12d	29-Jul-13	13-Aug-13					
Cutting Pipe Piles - Drop Shaft	6d	16-Jan-14	23-Jan-14					
Shaft & Tunnel Junction Concrete - Drop Shaft	24d	17-Dec-13	16-Jan-14					
Effluent Tunnel	463d	06-Sep-12	17-Dec-13					
Excavation	209d	06-Sep-12	10-Sep-13					
Riser Shaft Side	209d	06-Sep-12	09-Apr-13					
D&B Excavation initial 5m through Riser Shaft	10d	06-Sep-12	21-Sep-12					
D&B Excavation initial 45m through Riser Sha	30d	21-Sep-12	08-Nov-12					
D&B Excavation 400m (7.4m/day)	105d	06-Nov-12	09-Apr-13					
Drop Shaft Side	54d	12-Oct-12	07-Dec-12					
D&B Excavation initial 5m through Drop Shaft	10d	12-Oct-12	26-Oct-12					
D&B Excavation initial 45m through Drop Sha	30d	26-Oct-12	07-Dec-12					
Tunnel Lining Works	263d	21-Mar-13	17-Dec-13					
Formwork Gantry	43d	21-Mar-13	04-May-13					
Assembly at Surface	18d	21-Mar-13	12-Apr-13					
Assembly at Shaft Bottom	18d	12-Apr-13	04-May-13					
Reinforcement Gantry	16d	09-Apr-13	25-Apr-13					
Assembly at Shaft Bottom	14d	09-Apr-13	25-Apr-13					
Lining	228d	25-Apr-13	17-Dec-13					
Reinforcement Works - Crown Section	169d	25-Apr-13	21-Nov-13					
Reinforcement Works - Bottom Section	169d	29-Apr-13	25-Nov-13					
Concrete Lining (1.5days/ 8m block)	169d	04-May-13	29-Nov-13					
Formwork Gantry Disassembly	15d	28-Nov-13	17-Dec-13					
Flow Distribution Chamber No.2	795d	08-Feb-12	07-May-14					
H - Piling - Flow Distribution Chamber No.2	26d	08-Feb-12	09-Mar-12					
Sheet Piles Driving Works	21d	09-Mar-12	03-Apr-12					
EIS Excavation & Strutting	23d	13-Aug-13	11-Sep-13					
Concreting Part 1 - Flow Distribution Chamber No.2	48d	11-Sep-13	11-Nov-13					
Concreting Part 2 - Flow Distribution Chamber No.2	36d	23-Jan-14	10-Mar-14					
E&M - Flow Distribution Chamber No.2	48d	10-Mar-14	07-May-14					
Architectural & Finishing Works	48d	10-Mar-14	07-May-14					
Chamber 15A	904d	01-Nov-11	22-May-14					
H - Piling - Chamber 15A	18d	01-Nov-11	22-Nov-11					
Sheet Piles Driving Works - Part 1	36d	04-Jan-12	18-Feb-12					
EIS Excavation & Strutting - Part 1.2	18d	30-Oct-13	20-Nov-13					
Concreting - Chamber 15A	72d	26-Dec-13	25-Mar-14					
E&M - Chamber 15A	48d	25-Mar-14	22-May-14					
Architectural & Finishing Works	48d	25-Mar-14	22-May-14					
Entry Culvert	439d	22-Nov-11	19-Feb-13					
H - Piling - Entry Culvert + Part 1 of Overflow Culvert	20d	22-Nov-11	15-Dec-11					





Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (Yearly grid from 2011 to 2017)																																																						
DC/2009/17 Programme Updated up to 31-Jul-13																																																															
KEY DATE																																																															
Contract Dates																																																															
Commencement and Completion																																																															
AC000010	Acceptance of Tender	0	12-Aug-10		12-Aug-10 A		0		◆ Acceptance of Tender																																																						
AC000020	Commencement of Works	0	25-Aug-10		25-Aug-10 A		0		◆ Commencement of Works																																																						
KD000010	Completion of Section 1A of the Works (90 days)	0		23-Nov-10		23-Nov-10 A	0		◆ Completion of Section 1A of the Works (90 days)																																																						
KD000020	Completion of Section 2 of the Works (238 days)	0		20-Apr-11		20-Apr-11 A	0		◆ Completion of Section 2 of the Works (238 days)																																																						
KD000030	Completion of Section 3 of the Works (1284 days)	0		04-Aug-14		04-Aug-14*	0	-157	◆ Completion of Section 3 of the Works (1284 days)																																																						
KD000040	Completion of Section 4 of the Works (1472 days)	0		27-Nov-14		27-Nov-14*	0	-84	◆ Completion of Section 4 of the Works (1472 days)																																																						
KD000050	Completion of Section 5 of the Works (2109 days)	0		22-Sep-16		22-Sep-16*	0	-112	◆ Completion of Section 5 of the Works (2109 days)																																																						
KD000060	Completion of Maintenance Period	0		22-Sep-17		22-Sep-17*	0	-112	◆ Completion of Maintenance Period																																																						
Access Dates																																																															
Possession of Site																																																															
AD000025	Possession of Portion 3 of the Site (30 day)	0	23-Sep-10		23-Sep-10 A		0		◆ Possession of Portion 3 of the Site (30 day)																																																						
AD000027	Possession of Portion 4 of the Site (30 day)	0	23-Sep-10		23-Sep-10 A		0		◆ Possession of Portion 4 of the Site (30 day)																																																						
AD000030	Possession of Portion 5 of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion 5 of the Site (1 day)																																																						
AD000040	Possession of Portion 6 of the Site (1159 days)	0	25-Apr-14		25-Apr-14		0	-99	◆ Possession of Portion 6 of the Site (1159 days)																																																						
AD000050	Possession of Portion A of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion A of the Site (1 day)																																																						
AD000060	Possession of Portion B of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion B of the Site (1 day)																																																						
AD000070	Possession of Portion C of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion C of the Site (1 day)																																																						
AD000080	Possession of Portion D of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion D of the Site (1 day)																																																						
AD000090	Possession of Portion E of the Site (1 day)	0	25-Aug-10		25-Aug-10 A		0		◆ Possession of Portion E of the Site (1 day)																																																						
AD000100	Possession of Portion F of the Site (565 days)	0	31-May-12		31-May-12 A		0		◆ Possession of Portion F of the Site (565 days)																																																						
AD000110	Possession of Portion G of the Site (565 days)	0	31-May-12		31-May-12 A		0		◆ Possession of Portion G of the Site (565 days)																																																						
Completion																																																															
Vacating of Area																																																															
AD000120	Vacate of Portion 3 of the Site	0		24-Apr-14		24-Apr-14*	0	-55	◆ Vacate of Portion 3 of the Site																																																						
AD000130	Vacate of Portion 4 of the Site	0		24-Apr-14		24-Apr-14*	0	-55	◆ Vacate of Portion 4 of the Site																																																						
AD000140	Vacate of Portion 5 of the Site	0		24-Apr-14		24-Apr-14*	0	-55	◆ Vacate of Portion 5 of the Site																																																						
AD000150	Vacate of Portion 6 of the Site	0		29-Aug-16		29-Aug-16*	0	-88	◆ Vacate of Portion 6 of the Site																																																						
AD000160	Vacate of Portion A of the Site	0		01-Jul-11		01-Jul-11 A	0		◆ Vacate of Portion A of the Site																																																						
AD000170	Vacate of Portion B of the Site	0		25-Feb-11		25-Feb-11 A	0		◆ Vacate of Portion B of the Site																																																						
AD000180	Vacate of Portion C of the Site	0		22-Sep-16		22-Sep-16*	0	-112	◆ Vacate of Portion C of the Site																																																						
AD000190	Vacate of Portion D of the Site	0		25-Aug-16		25-Aug-16*	0	-84	◆ Vacate of Portion D of the Site																																																						
AD000200	Vacate of Portion E of the Site	0		25-Aug-16		25-Aug-16*	0	-84	◆ Vacate of Portion E of the Site																																																						
AD000210	Vacate of Portion F of the Site	0		25-Aug-16		25-Aug-16*	0	-84	◆ Vacate of Portion F of the Site																																																						
AD000220	Vacate of Portion G of the Site	0		25-Aug-16		25-Aug-16*	0	-84	◆ Vacate of Portion G of the Site																																																						
Extension of Time																																																															
KD000015	Section 2 of the Works granted 14 days EOT	14	06-Apr-11	19-Apr-11	06-Apr-11 A	19-Apr-11 A	0		■ Section 2 of the Works granted 14 days EOT																																																						
KD000025	Section 3 of the Works granted 14 days EOT	14	15-Feb-14	28-Feb-14	15-Feb-14*	28-Feb-14	14	0	■ Section 3 of the Works granted 14 days EOT																																																						
KD000035	Section 4 of the Works granted 14 days EOT	14	22-Aug-14	04-Sep-14	22-Aug-14*	04-Sep-14	14	0	■ Section 4 of the Works granted 14 days EOT																																																						
KD000045	Section 5 of the Works granted 14 days EOT	14	20-May-16	02-Jun-16	20-May-16*	02-Jun-16	14	0	■ Section 5 of the Works granted 14 days EOT																																																						
Preliminaries and General Requirement																																																															
General Requirements																																																															
Initial Works																																																															
PG000110	Mobilization	49	25-Aug-10	23-Oct-10	25-Aug-10 A	22-Oct-10 A	0		■ Mobilization																																																						
PG000120	Initial Survey	30	28-Aug-10	04-Oct-10	28-Aug-10 A	26-Oct-10 A	0		■ Initial Survey																																																						
PG000130	Site Clearance	21	24-Sep-10	20-Oct-10	24-Sep-10 A	20-Oct-10 A	0		■ Site Clearance																																																						

	Actual Work		Project Baseline Bar
	Remaining Work		Baseline Milestone
	Critical Remaining Work		Milestone

Page 1 of 36

Monthly Progress Updated as of 31 July 2013

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (2011-2017)																																																			
									2011					2012					2013					2014					2015					2016					2017																					
DP028150	DDA: SST - Finalize Piling Design	7	26-Dec-10	01-Jan-11	26-Dec-10 A	01-Jan-11 A	0		[Gantt Bar: Finalize Piling Design]																																																			
DP028160	DDA: SST - Eng Approve Piling Design	7	02-Jan-11	08-Jan-11	02-Jan-11 A	08-Jan-11 A	0		[Gantt Bar: Eng Approve Piling Design]																																																			
Sub-Package - B																																																												
DP028200	DDA: SST - Structural Design and Approval	112	09-Jan-11	30-Apr-11	09-Jan-11 A	30-Apr-11 A	0		[Gantt Bar: Structural Design and Approval]																																																			
DP028210	DDA: SST - Submit Structural Design	28	09-Jan-11	05-Feb-11	09-Jan-11 A	05-Feb-11 A	0		[Gantt Bar: Submit Structural Design]																																																			
DP028220	DDA: SST - ICE Comment Structural Design	14	06-Feb-11	19-Feb-11	06-Feb-11 A	21-Feb-11 A	0		[Gantt Bar: ICE Comment Structural Design]																																																			
DP028230	DDA: SST - Eng Comment Structural Design	28	22-Feb-11	21-Mar-11	22-Feb-11 A	19-Mar-11 A	0		[Gantt Bar: Eng Comment Structural Design]																																																			
DP028240	DDA: SST - Finalize Structural Design	28	20-Mar-11	16-Apr-11	20-Mar-11 A	16-Apr-11 A	0		[Gantt Bar: Finalize Structural Design]																																																			
DP028250	DDA: SST - Eng Approve Structural Design	14	17-Apr-11	30-Apr-11	17-Apr-11 A	30-Apr-11 A	0		[Gantt Bar: Eng Approve Structural Design]																																																			
DDA5 (PWST & Pumping System)																																																												
Sub-Package - A																																																												
DP030105	DDA: PWST&PS - Piling Design and Approval	70	15-Dec-13	22-Feb-14	15-Dec-13	22-Feb-14	70	-24	[Gantt Bar: Piling Design and Approval]																																																			
DP030110	DDA: PWST&PS - Submit Piling Design	14	15-Dec-13	28-Dec-13	15-Dec-13	28-Dec-13	14	-24	[Gantt Bar: Submit Piling Design]																																																			
DP030120	DDA: PWST&PS - ICE Comment Piling Design	7	29-Dec-13	04-Jan-14	29-Dec-13	04-Jan-14	7	-24	[Gantt Bar: ICE Comment Piling Design]																																																			
DP030130	DDA: PWST&PS - Eng Comment Piling Design	21	05-Jan-14	25-Jan-14	05-Jan-14	25-Jan-14	21	-24	[Gantt Bar: Eng Comment Piling Design]																																																			
DP030140	DDA: PWST&PS - Finalize Piling Design	14	26-Jan-14	08-Feb-14	26-Jan-14	08-Feb-14	14	-24	[Gantt Bar: Finalize Piling Design]																																																			
DP030150	DDA: PWST&PS - Eng Approve Piling Design	14	09-Feb-14	22-Feb-14	09-Feb-14	22-Feb-14	14	-24	[Gantt Bar: Eng Approve Piling Design]																																																			
Sub-Package - B																																																												
DP030200	DDA: PWST&PS - Structure Design and Approval	98	23-Feb-14	31-May-14	23-Feb-14	31-May-14	98	-22	[Gantt Bar: Structure Design and Approval]																																																			
DP030210	DDA: PWST&PS - Submit Structure Design	28	23-Feb-14	22-Mar-14	23-Feb-14	22-Mar-14	28	-22	[Gantt Bar: Submit Structure Design]																																																			
DP030220	DDA: PWST&PS - ICE Comment Structure Design	14	23-Mar-14	05-Apr-14	23-Mar-14	05-Apr-14	14	-22	[Gantt Bar: ICE Comment Structure Design]																																																			
DP030230	DDA: PWST&PS - Eng Comment Structure Design	21	06-Apr-14	26-Apr-14	06-Apr-14	26-Apr-14	21	-22	[Gantt Bar: Eng Comment Structure Design]																																																			
DP030240	DDA: PWST&PS - Finalize Structure Design	21	27-Apr-14	17-May-14	27-Apr-14	17-May-14	21	-22	[Gantt Bar: Finalize Structure Design]																																																			
DP030250	DDA: PWST&PS - Eng Approve Structure Design	14	18-May-14	31-May-14	18-May-14	31-May-14	14	-22	[Gantt Bar: Eng Approve Structure Design]																																																			
DDA7 (DOU5 and DGS)																																																												
Sub-Package - A																																																												
DP034105	DDA: DOU5&DGS - Piling Design and Approval	84	15-Dec-13	08-Mar-14	15-Dec-13	08-Mar-14	84	-24	[Gantt Bar: Piling Design and Approval]																																																			
DP034110	DDA: DOU5&DGS - Submit Piling Design	21	15-Dec-13	04-Jan-14	15-Dec-13	04-Jan-14	21	8	[Gantt Bar: Submit Piling Design]																																																			
DP034120	DDA: DOU5&DGS - ICE Comment Piling Design	7	05-Jan-14	11-Jan-14	05-Jan-14	11-Jan-14	7	8	[Gantt Bar: ICE Comment Piling Design]																																																			
DP034130	DDA: DOU5&DGS - Eng Comment Piling Design	21	12-Jan-14	01-Feb-14	12-Jan-14	01-Feb-14	21	8	[Gantt Bar: Eng Comment Piling Design]																																																			
DP034140	DDA: DOU5&DGS - Finalize Piling Design	21	02-Feb-14	22-Feb-14	02-Feb-14	22-Feb-14	21	8	[Gantt Bar: Finalize Piling Design]																																																			
DP034150	DDA: DOU5&DGS - Eng Approve Piling Design	14	23-Feb-14	08-Mar-14	23-Feb-14	08-Mar-14	14	8	[Gantt Bar: Eng Approve Piling Design]																																																			
Sub-Package - A1																																																												
DP034160	DDA: DOU5&DGS - Sub-structure Design and Approva	63	09-Mar-14	10-May-14	09-Mar-14	10-May-14	63	8	[Gantt Bar: Sub-structure Design and Approva]																																																			
DP034170	DDA: DOU5&DGS - Submit Sub-structure Design	21	09-Mar-14	29-Mar-14	09-Mar-14	29-Mar-14	21	8	[Gantt Bar: Submit Sub-structure Design]																																																			
DP034180	DDA: DOU5&DGS - ICE Approve Sub-structure Design	14	30-Mar-14	12-Apr-14	30-Mar-14	12-Apr-14	14	8	[Gantt Bar: ICE Approve Sub-structure Design]																																																			
DP034190	DDA: DOU5&DGS - Engineer Approve Sub-structure D	28	13-Apr-14	10-May-14	13-Apr-14	10-May-14	28	8	[Gantt Bar: Engineer Approve Sub-structure D]																																																			
Sub-Package - B																																																												
DP034200	DDA: DOU5&DGS - Structural Design and Approval	84	11-May-14	02-Aug-14	11-May-14	02-Aug-14	84	8	[Gantt Bar: Structural Design and Approval]																																																			
DP034210	DDA: DOU5&DGS - Submit Structural Design	14	11-May-14	24-May-14	11-May-14	24-May-14	14	8	[Gantt Bar: Submit Structural Design]																																																			
DP034220	DDA: DOU5&DGS - ICE Comment Structural Design	14	25-May-14	07-Jun-14	25-May-14	07-Jun-14	14	8	[Gantt Bar: ICE Comment Structural Design]																																																			
DP034230	DDA: DOU5&DGS - Eng Comment Structural Design	21	08-Jun-14	28-Jun-14	08-Jun-14	28-Jun-14	21	8	[Gantt Bar: Eng Comment Structural Design]																																																			
DP034240	DDA: DOU5&DGS - Finalize Structural Design	21	29-Jun-14	19-Jul-14	29-Jun-14	19-Jul-14	21	8	[Gantt Bar: Finalize Structural Design]																																																			
DP034250	DDA: DOU5&DGS - Eng Approve Structural Design	14	20-Jul-14	02-Aug-14	20-Jul-14	02-Aug-14	14	8	[Gantt Bar: Eng Approve Structural Design]																																																			
DDA8 (Workshop Building)																																																												
Sub-Package - A																																																												
DP033105	DDA: WB - Piling Design and Approval	112	17-Nov-13	08-Mar-14	17-Nov-13	08-Mar-14	112	-24	[Gantt Bar: Piling Design and Approval]																																																			
DP033110	DDA: WB - Submit Piling Design	28	17-Nov-13	14-Dec-13	17-Nov-13	14-Dec-13	28	54	[Gantt Bar: Submit Piling Design]																																																			
DP033120	DDA: WB - ICE Comment Piling Design	14	15-Dec-13	28-Dec-13	15-Dec-13	28-Dec-13	14	54	[Gantt Bar: ICE Comment Piling Design]																																																			

■ Actual Work ■ Project Baseline Bar
■ Remaining Work ◆ Baseline Milestone
■ Critical Remaining Work ◆ Milestone

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	2011 2012 2013 2014 2015 2016 2017																																																																															
									A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
DP003210	AIP: PWPS (E&M)- Designer to Compile AIP	90	25-Sep-10	23-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: PWPS (E&M)- Designer to Compile AIP																																																																															
DP003215	AIP: PWPS (E&M)- Comment, Review and Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: PWPS (E&M)- Comment, Review and Approval																																																																															
DP003220	AIP: PWPS (E&M)- 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: PWPS (E&M)- 1st Submission																																																																															
DP003230	AIP: PWPS (E&M)- Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	29-Jan-11 A	0		AIP: PWPS (E&M)- Engineer Comment																																																																															
DP003240	AIP: PWPS (E&M)- Designer Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: PWPS (E&M)- Designer Response and Revision																																																																															
DP003250	AIP: PWPS (E&M)- 2nd Submission with ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: PWPS (E&M)- 2nd Submission with ICE Cert																																																																															
DP003260	AIP: PWPS (E&M)- Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: PWPS (E&M)- Engineer Approval																																																																															
AIP 6 - Polyelectrolyte System																																																																																								
DP003410	AIP: Polyelectrolyte - Designer to Compile AIP	90	25-Sep-10	23-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: Polyelectrolyte - Designer to Compile AIP																																																																															
DP003415	AIP: Polyelectrolyte -Comment, Review & Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: Polyelectrolyte -Comment, Review & Approval																																																																															
DP003420	AIP: Polyelectrolyte - 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: Polyelectrolyte - 1st Submission																																																																															
DP003430	AIP: Polyelectrolyte - Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	28-Jan-11 A	0		AIP: Polyelectrolyte - Engineer Comment																																																																															
DP003440	AIP: Polyelectrolyte - Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: Polyelectrolyte - Response and Revision																																																																															
DP003450	AIP: Polyelectrolyte - 2nd Submission & ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: Polyelectrolyte - 2nd Submission & ICE Cert																																																																															
DP003460	AIP: Polyelectrolyte - Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: Polyelectrolyte - Engineer Approval																																																																															
AIP 7 - Lifting Appliance																																																																																								
DP003610	AIP: Lifting - Designer to Compile AIP	90	25-Sep-10	23-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: Lifting - Designer to Compile AIP																																																																															
DP003615	AIP: Lifting - Comment, Review and Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: Lifting - Comment, Review and Approval																																																																															
DP003620	AIP: Lifting - 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: Lifting - 1st Submission																																																																															
DP003630	AIP: Lifting - Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	28-Jan-11 A	0		AIP: Lifting - Engineer Comment																																																																															
DP003640	AIP: Lifting - Designer Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: Lifting - Designer Response and Revision																																																																															
DP003650	AIP: Lifting - 2nd Submission with ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: Lifting - 2nd Submission with ICE Cert																																																																															
DP003660	AIP: Lifting - Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: Lifting - Engineer Approval																																																																															
AIP 8 - Deodorization System																																																																																								
DP003810	AIP: DOU (E&M)- Designer to Compile AIP	90	25-Sep-10	23-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: DOU (E&M)- Designer to Compile AIP																																																																															
DP003815	AIP: DOU (E&M)- Comment, Review and Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: DOU (E&M)- Comment, Review and Approval																																																																															
DP003820	AIP: DOU (E&M)- 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: DOU (E&M)- 1st Submission																																																																															
DP003830	AIP: DOU (E&M)- Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	28-Jan-11 A	0		AIP: DOU (E&M)- Engineer Comment																																																																															
DP003840	AIP: DOU (E&M)- Designer Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: DOU (E&M)- Designer Response and Revision																																																																															
DP003850	AIP: DOU (E&M)- 2nd Submission with ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: DOU (E&M)- 2nd Submission with ICE Cert																																																																															
DP003860	AIP: DOU (E&M)- Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: DOU (E&M)- Engineer Approval																																																																															
AIP 9 - Conveyor System																																																																																								
DP004010	AIP: Conveyor - Designer to Compile AIP	80	25-Sep-10	13-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: Conveyor - Designer to Compile AIP																																																																															
DP004015	AIP: Conveyor - Comment, Review and Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: Conveyor - Comment, Review and Approval																																																																															
DP004020	AIP: Conveyor - 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: Conveyor - 1st Submission																																																																															
DP004030	AIP: Conveyor - Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	28-Jan-11 A	0		AIP: Conveyor - Engineer Comment																																																																															
DP004040	AIP: Conveyor - Designer Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: Conveyor - Designer Response and Revision																																																																															
DP004050	AIP: Conveyor - 2nd Submission with ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: Conveyor - 2nd Submission with ICE Cert																																																																															
DP004060	AIP: Conveyor - Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: Conveyor - Engineer Approval																																																																															
AIP 10 - Sludge Cake Silos																																																																																								
DP004210	AIP: Silo - Designer to Compile AIP	85	25-Sep-10	18-Dec-10	25-Sep-10 A	29-Nov-10 A	0		AIP: Silo - Designer to Compile AIP																																																																															
DP004215	AIP: Silo - Comment, Review and Approval	63	23-Nov-10	24-Jan-11	23-Nov-10 A	11-Mar-11 A	0		AIP: Silo - Comment, Review and Approval																																																																															
DP004220	AIP: Silo - 1st Submission	7	23-Nov-10	29-Nov-10	23-Nov-10 A	29-Nov-10 A	0		AIP: Silo - 1st Submission																																																																															
DP004230	AIP: Silo - Engineer Comment	14	30-Nov-10	13-Dec-10	30-Nov-10 A	28-Jan-11 A	0		AIP: Silo - Engineer Comment																																																																															
DP004240	AIP: Silo - Designer Response and Revision	21	11-Jan-11	31-Jan-11	11-Jan-11 A	31-Jan-11 A	0		AIP: Silo - Designer Response and Revision																																																																															
DP004250	AIP: Silo - 2nd Submission with ICE Cert	7	01-Feb-11	07-Feb-11	01-Feb-11 A	23-Feb-11 A	0		AIP: Silo - 2nd Submission with ICE Cert																																																																															
DP004260	AIP: Silo - Engineer Approval	14	24-Feb-11	09-Mar-11	24-Feb-11 A	11-Mar-11 A	0		AIP: Silo - Engineer Approval																																																																															
AIP 11 - Sludge Feed System																																																																																								
DP004410	AIP: Pipework - Designer to Compile AIP	120	25-Sep-10	22-Jan-11	25-Sep-10 A	29-Nov-10 A	0		AIP: Pipework - Designer to Compile AIP																																																																															

■ Actual Work

 ■ Remaining Work

 ■ Critical Remaining Work

 — Project Baseline Bar

 ◆ Baseline Milestone

 ◆ Milestone

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (2011-2017)																																																			
									2011	2012	2013	2014	2015	2016	2017																																													
DP008250	DDA: Electrical - 2nd Submission with ICE Cert	35	19-Oct-11	22-Nov-11	19-Oct-11 A	17-Jan-12 A	0		Gantt Chart for DP008250																																																			
DP008260	DDA: Electrical - Engineer Approval	28	17-Jan-12	13-Feb-12	17-Jan-12 A	04-Feb-12 A	0		Gantt Chart for DP008260																																																			
DDA 33 - DCS System																																																												
DP008410	DDA: DCS (E&M) - Designer to Compile DDA	90	03-May-11	31-Jul-11	03-May-11 A	03-Oct-11 A	0		Gantt Chart for DP008410																																																			
DP008415	DDA: DCS (E&M) - Comment, Review and Approval	125	03-Oct-11	04-Feb-12	03-Oct-11 A	02-Apr-12 A	0		Gantt Chart for DP008415																																																			
DP008420	DDA: DCS (E&M) - 1st Submission	7	03-Oct-11	09-Oct-11	03-Oct-11 A	10-Oct-11 A	0		Gantt Chart for DP008420																																																			
DP008430	DDA: DCS (E&M) - Engineer Comment	21	11-Oct-11	31-Oct-11	11-Oct-11 A	26-Oct-11 A	0		Gantt Chart for DP008430																																																			
DP008440	DDA: DCS (E&M) - Designer Response and Revision	45	27-Oct-11	10-Dec-11	27-Oct-11 A	13-Jan-12 A	0		Gantt Chart for DP008440																																																			
DP008450	DDA: DCS (E&M) - 2nd Submission with ICE Cert	28	14-Jan-12	10-Feb-12	14-Jan-12 A	01-Mar-12 A	0		Gantt Chart for DP008450																																																			
DP008460	DDA: DCS (E&M) - Engineer Approval	24	02-Mar-12	25-Mar-12	02-Mar-12 A	02-Apr-12 A	0		Gantt Chart for DP008460																																																			
DDA 34 - HV Electrical Supply System																																																												
DP008610	DDA: TB (E&M)- Designer to Compile DDA	90	11-May-11	08-Aug-11	11-May-11 A	28-May-11 A	0		Gantt Chart for DP008610																																																			
DP008615	DDA: TB (E&M) - Comment, Review and Approval	98	28-May-11	02-Sep-11	28-May-11 A	04-Feb-12 A	0		Gantt Chart for DP008615																																																			
DP008620	DDA: TB (E&M)- 1st Submission	14	28-May-11	10-Jun-11	28-May-11 A	03-Jun-11 A	0		Gantt Chart for DP008620																																																			
DP008630	DDA: TB (E&M)- Engineer Comment	28	04-Jun-11	01-Jul-11	04-Jun-11 A	11-Oct-11 A	0		Gantt Chart for DP008630																																																			
DP008640	DDA: TB (E&M)- Designer Response and Revision	35	12-Oct-11	15-Nov-11	12-Oct-11 A	10-Jan-12 A	0		Gantt Chart for DP008640																																																			
DP008650	DDA: TB (E&M)- 2nd Submission with ICE Cert	21	11-Jan-12	31-Jan-12	11-Jan-12 A	17-Jan-12 A	0		Gantt Chart for DP008650																																																			
DP008660	DDA: TB (E&M)- Engineer Approval	28	18-Jan-12	14-Feb-12	18-Jan-12 A	04-Feb-12 A	0		Gantt Chart for DP008660																																																			
DDA 35 - Workshop Equipment																																																												
DP008810	DDA: Workshop (E&M) - Designer to Compile DDA	120	05-Apr-13	02-Aug-13	05-Apr-13 A	28-Sep-13	60	-30	Gantt Chart for DP008810																																																			
DP008815	DDA: Workshop (E&M) - Comment, Review & Approval	63	29-Sep-13	30-Nov-13	29-Sep-13	30-Nov-13	63	-30	Gantt Chart for DP008815																																																			
DP008820	DDA: Workshop (E&M) - 1st Submission	7	03-Aug-13	09-Aug-13	01-Jun-13 A	02-Oct-13	4	-27	Gantt Chart for DP008820																																																			
DP008830	DDA: Workshop (E&M) - Engineer Comment	14	02-Oct-13	16-Oct-13	02-Oct-13	16-Oct-13	14	-27	Gantt Chart for DP008830																																																			
DP008840	DDA: Workshop (E&M) - Designer Response/Revision	21	16-Oct-13	06-Nov-13	16-Oct-13	06-Nov-13	21	-27	Gantt Chart for DP008840																																																			
DP008850	DDA: Workshop (E&M) - 2nd Submission & ICE Cert	7	06-Nov-13	13-Nov-13	06-Nov-13	13-Nov-13	7	-27	Gantt Chart for DP008850																																																			
DP008860	DDA: Workshop (E&M) - Engineer Approval	14	17-Nov-13	30-Nov-13	17-Nov-13	30-Nov-13	14	-30	Gantt Chart for DP008860																																																			
DDA 36 - Building Services System																																																												
DP009010	DDA: BS (E&M)- Designer to Compile DDA	90	27-Sep-11	25-Dec-11	27-Sep-11 A	22-Jan-12 A	0		Gantt Chart for DP009010																																																			
DP009015	DDA: BS (E&M) - Comment, Review and Approval	63	23-Jan-12	25-Mar-12	23-Jan-12 A	15-Nov-12 A	0		Gantt Chart for DP009015																																																			
DP009020	DDA: BS (E&M)- 1st Submission	7	23-Jan-12	29-Jan-12	23-Jan-12 A	04-Feb-12 A	0		Gantt Chart for DP009020																																																			
DP009030	DDA: BS (E&M)- Engineer Comment	14	06-Feb-12	19-Feb-12	06-Feb-12 A	18-Feb-12 A	0		Gantt Chart for DP009030																																																			
DP009040	DDA: BS (E&M)- Designer Response and Revision	21	20-Feb-12	11-Mar-12	20-Feb-12 A	08-Mar-12 A	0		Gantt Chart for DP009040																																																			
DP009050	DDA: BS (E&M)- 2nd Submission with ICE Cert	7	09-Mar-12	15-Mar-12	09-Mar-12 A	01-Nov-12 A	0		Gantt Chart for DP009050																																																			
DP009060	DDA: BS (E&M)- Engineer Approval	14	02-Nov-12	15-Nov-12	02-Nov-12 A	15-Nov-12 A	0		Gantt Chart for DP009060																																																			
Section 1A of the Works																																																												
Site Access Dates																																																												
Possesion of Site																																																												
S1A00010	Access to Existing Sludge Silos	0	25-Aug-10		25-Aug-10 A		0		Gantt Chart for S1A00010																																																			
Completion																																																												
Commencement and Completion																																																												
S1A00020	Achievement of Section 1A Completion	0		23-Nov-10		23-Nov-10 A	0		Gantt Chart for S1A00020																																																			
General Submission																																																												
Design Submission and Approval																																																												
S1A00070	Submit Temp Design of Vehicle Washing Facility	15	25-Aug-10	10-Sep-10	25-Aug-10 A	10-Sep-10 A	0		Gantt Chart for S1A00070																																																			
S1A00080	Approval of Temp Vehicle Washing Facility	11	11-Sep-10	24-Sep-10	11-Sep-10 A	24-Sep-10 A	0		Gantt Chart for S1A00080																																																			
Vehicle Washing Facilities																																																												
Initial Works																																																												
S1A00090	Construct Temp Vehicle Washing Facility	74	25-Aug-10	22-Nov-10	25-Aug-10 A	22-Nov-10 A	0		Gantt Chart for S1A00090																																																			
S1A00100	Procurement / Delivery & Install Temp VWF	42	25-Sep-10	15-Nov-10	25-Sep-10 A	15-Nov-10 A	0		Gantt Chart for S1A00100																																																			

Actual Work
 Project Baseline Bar
 Remaining Work
 Baseline Milestone
 Critical Remaining Work
 Milestone


Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (Monthly Progress)																																																			
									2011				2012				2013				2014				2015				2016				2017																											
S3000020	Achievement of Section 3 Completion	0		04-Aug-14		04-Aug-14	0	-157	Achievement of Section 3 Completion																																																			
Initial Works																																																												
S3000080	Fence off Portion 5	18	29-Nov-10	18-Dec-10	29-Nov-10 A	18-Apr-11 A	0		Fence off Portion 5																																																			
Sludge Container																																																												
Design and Supply																																																												
S3000215	NSCS: Design Submission for the Sludge Container	30	06-May-11	11-Jun-11	06-May-11 A	08-Jun-11 A	0		NSCS: Design Submission for the Sludge Container																																																			
S3000230	NSCS: Engineer Approval on Sludge Container	21	13-Jun-11	07-Jul-11	13-Jun-11 A	07-Jul-11 A	0		NSCS: Engineer Approval on Sludge Container																																																			
S3000255	NSCS: Construct & Test Sludge Container (1st Lot)	30	15-Sep-11	21-Oct-11	15-Sep-11 A	08-Oct-11 A	0		NSCS: Construct & Test Sludge Container (1st Lot)																																																			
S3000258	NSCS: Delivery of Sludge Container (2 nos)	10	08-Oct-11	19-Oct-11	08-Oct-11 A	17-Oct-11 A	0		NSCS: Delivery of Sludge Container (2 nos)																																																			
S3000268	NSCS: Re-design Submission for the Sludge Container	30	02-Nov-12	06-Dec-12	03-Oct-12 A	31-Oct-12 A	0		NSCS: Re-design Submission for the Sludge Container																																																			
S3000269	NSCS: Engineer Approval on Re-designed Sludge Container	21	06-Nov-12	29-Nov-12	01-Nov-12 A	17-Nov-12 A	0		NSCS: Engineer Approval on Re-designed Sludge Container																																																			
S3000270	NSCS: Construct & Test Re-designed Sludge Container (2nd Lot)	90	31-Jul-13	15-Nov-13	31-Jul-13	15-Nov-13	90	62	NSCS: Construct & Test Re-designed Sludge Container (2nd Lot)																																																			
S3000276	NSCS: Delivery of Re-designed Sludge Container (8 nos)	21	16-Nov-13	10-Dec-13	16-Nov-13	10-Dec-13	21	62	NSCS: Delivery of Re-designed Sludge Container (8 nos)																																																			
Northern Sludge Cake Silo																																																												
Piling Works																																																												
S3000205	NSCS: Pre-bored H-pile (SC-1 to SC-44, 44 nos)	102	28-Jan-11	07-Jun-11	28-Jan-11 A	04-Jun-11 A	0		NSCS: Pre-bored H-pile (SC-1 to SC-44, 44 nos)																																																			
S3000210	NSCS: Install Casing for Prebored H-Pile (11 no)	24	28-Jan-11	01-Mar-11	28-Jan-11 A	28-Feb-11 A	0		NSCS: Install Casing for Prebored H-Pile (11 no)																																																			
S3000220	NSCS: Installation of H-section (11 nos)	22	09-Feb-11	05-Mar-11	09-Feb-11 A	03-Mar-11 A	0		NSCS: Installation of H-section (11 nos)																																																			
S3000222	NSCS: Grouting for H-Piles (SC3,24,26,41 & 44)	10	11-Feb-11	22-Feb-11	11-Feb-11 A	19-Feb-11 A	0		NSCS: Grouting for H-Piles (SC3,24,26,41 & 44)																																																			
S3000224	NSCS: Grouting for H-Pile (SC31,35,37,38,40 & 43)	12	21-Feb-11	05-Mar-11	21-Feb-11 A	05-Mar-11 A	0		NSCS: Grouting for H-Pile (SC31,35,37,38,40 & 43)																																																			
S3000226	NSCS: Install Casing for Prebored H-Pile (11 no)	24	01-Mar-11	28-Mar-11	01-Mar-11 A	28-Mar-11 A	0		NSCS: Install Casing for Prebored H-Pile (11 no)																																																			
S3000228	NSCS: Installation of H-section (11 nos)	22	04-Mar-11	29-Mar-11	04-Mar-11 A	30-Mar-11 A	0		NSCS: Installation of H-section (11 nos)																																																			
S3000232	NSCS: Grouting for H-Pile (SC22,23,25,33 & 34)	10	07-Mar-11	17-Mar-11	07-Mar-11 A	20-Mar-11 A	0		NSCS: Grouting for H-Pile (SC22,23,25,33 & 34)																																																			
S3000238	NSCS: Grouting for H-Pile (SC18,29,32,36,39&42)	12	21-Mar-11	02-Apr-11	21-Mar-11 A	01-Apr-11 A	0		NSCS: Grouting for H-Pile (SC18,29,32,36,39&42)																																																			
S3000242	NSCS: Install Casing for Prebored H-Pile (11 no)	24	29-Mar-11	28-Apr-11	29-Mar-11 A	27-Apr-11 A	0		NSCS: Install Casing for Prebored H-Pile (11 no)																																																			
S3000246	NSCS: Installation of H-section (11 nos.)	22	31-Mar-11	28-Apr-11	31-Mar-11 A	28-Apr-11 A	0		NSCS: Installation of H-section (11 nos.)																																																			
S3000254	NSCS: Grouting for H-Pile (SC1,2,15,19 & 21)	10	02-Apr-11	14-Apr-11	02-Apr-11 A	15-Apr-11 A	0		NSCS: Grouting for H-Pile (SC1,2,15,19 & 21)																																																			
S3000262	NSCS: Grouting for H-Pile (SC4,5,6,27,20 & 30)	12	16-Apr-11	03-May-11	16-Apr-11 A	30-Apr-11 A	0		NSCS: Grouting for H-Pile (SC4,5,6,27,20 & 30)																																																			
S3000266	NSCS: Install Casing for Prebored H-Pile (11 no)	24	28-Apr-11	27-May-11	28-Apr-11 A	01-Jun-11 A	0		NSCS: Install Casing for Prebored H-Pile (11 no)																																																			
S3000282	NSCS: Installation of H-section (11 nos)	22	30-Apr-11	27-May-11	03-May-11 A	03-Jun-11 A	0		NSCS: Installation of H-section (11 nos)																																																			
S3000284	NSCS: Grouting for H-Pile (SC7,9,11,13 & 17)	11	04-May-11	17-May-11	04-May-11 A	18-May-11 A	0		NSCS: Grouting for H-Pile (SC7,9,11,13 & 17)																																																			
S3000290	NSCS: Grouting for H-Pile (SC8,10,12,14,16 & 28)	12	19-May-11	01-Jun-11	19-May-11 A	04-Jun-11 A	0		NSCS: Grouting for H-Pile (SC8,10,12,14,16 & 28)																																																			
S3000294	NSCS: Demobilization of Plant	3	07-Jun-11	09-Jun-11	07-Jun-11 A	09-Jun-11 A	0		NSCS: Demobilization of Plant																																																			
S3000296	NSCS: Load Test and Proof Drill for Piles	34	10-Jun-11	20-Jul-11	10-Jun-11 A	02-Jul-11 A	0		NSCS: Load Test and Proof Drill for Piles																																																			
Structure																																																												
S3000236	NSCS: Remaining Piling and Structure	518	28-Jan-11	29-Oct-12	28-Jan-11 A	13-Dec-12 A	0		NSCS: Remaining Piling and Structure																																																			
S3000310	NSCS: Drag Wall	122	04-Jul-11	25-Nov-11	04-Jul-11 A	15-Oct-11 A	0		NSCS: Drag Wall																																																			
S3000315	NSCS: Sheet Piling for Drag Wall	26	04-Jul-11	02-Aug-11	04-Jul-11 A	23-Jul-11 A	0		NSCS: Sheet Piling for Drag Wall																																																			
S3000320	NSCS: Excavation and Shoring for Drag Wall	26	25-Jul-11	23-Aug-11	25-Jul-11 A	16-Aug-11 A	0		NSCS: Excavation and Shoring for Drag Wall																																																			
S3000325	NSCS: Cast part 1 of Drag Wall	26	17-Aug-11	16-Sep-11	17-Aug-11 A	23-Aug-11 A	0		NSCS: Cast part 1 of Drag Wall																																																			
S3000330	NSCS: Cast part 2 of Drag Wall	26	24-Aug-11	23-Sep-11	24-Aug-11 A	06-Sep-11 A	0		NSCS: Cast part 2 of Drag Wall																																																			
S3000335	NSCS: Backfill and Remove Sheet Pile	18	07-Sep-11	28-Sep-11	07-Sep-11 A	15-Oct-11 A	0		NSCS: Backfill and Remove Sheet Pile																																																			
S3000340	NSCS: Excavation for Pilecap	45	03-Oct-11	24-Nov-11	03-Oct-11 A	02-Dec-11 A	0		NSCS: Excavation for Pilecap																																																			
S3000350	NSCS: Construct Pilecap	80	24-Oct-11	02-Feb-12	24-Oct-11 A	10-Dec-11 A	0		NSCS: Construct Pilecap																																																			
S3000360	NSCS: Cast Pilecap 1	15	24-Oct-11	09-Nov-11	24-Oct-11 A	14-Nov-11 A	0		NSCS: Cast Pilecap 1																																																			
S3000365	NSCS: Cast Pilecap 2	15	03-Nov-11	19-Nov-11	03-Nov-11 A	18-Nov-11 A	0		NSCS: Cast Pilecap 2																																																			
S3000370	NSCS: Cast Pilecap 3	15	19-Nov-11	06-Dec-11	19-Nov-11 A	10-Dec-11 A	0		NSCS: Cast Pilecap 3																																																			
S3000375	NSCS: Cast Pilecap 4	15	19-Nov-11	06-Dec-11	19-Nov-11 A	10-Dec-11 A	0		NSCS: Cast Pilecap 4																																																			
S3000380	NSCS: Backfill to Pilecap	20	12-Dec-11	06-Jan-12	11-Dec-11 A	24-Dec-11 A	0		NSCS: Backfill to Pilecap																																																			

█ Actual Work █ Remaining Work █ Critical Remaining Work
 Project Baseline Bar ◆ Baseline Milestone ◆ Milestone

Date	Revision	Checked	Approved

Main Gantt chart table with columns for Activity ID, Activity Name, Original Duration, Target Start, Target Finish, Start, Finish, Rem Dur, Total Float, and monthly progress bars from 2011 to 2017. Includes sections for E&M Installation and T&C, and Sludge Dewatering Building and DOU6 Piling Works.



Summary table with columns: Date, Revision, Checked, Approved.

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (2011-2017)																																																			
									2011					2012					2013					2014					2015					2016					2017																					
S3008550	Zone B2a & b - Handover Duct bet SDB to SST1 to E&M	0		17-Sep-13		17-Sep-13	0	-98	Zone B2a & b - Handover Duct bet SDB to SST1 to E&M																																																			
S3008555	Zone B2a-1 - Cable Duct	36	18-Dec-12	31-Jan-13	11-Dec-12 A	23-Jan-13 A	0		Zone B2a-1 - Cable Duct																																																			
S3008560	Zone B2a-2 - Cable Duct to Sludge Storage Tank 1	40	31-Jul-13	14-Sep-13	31-Jul-13	14-Sep-13	40	-96	Zone B2a-2 - Cable Duct to Sludge Storage Tank 1																																																			
S3008570	Zone B2b-1: Chemical Pipe Trench Stage 1	70	20-Aug-12	10-Nov-12	20-Aug-12 A	05-Dec-12 A	0		Zone B2b-1: Chemical Pipe Trench Stage 1																																																			
S3008575	Zone B2b-1: Cable Ducts	15	31-Oct-12	16-Nov-12	08-Nov-12 A	05-Dec-12 A	0		Zone B2b-1: Cable Ducts																																																			
S3008580	Zone B2b-2 - Cable Ducts	12	31-Jul-13	13-Aug-13	31-Jul-13	13-Aug-13	12	-98	Zone B2b-2 - Cable Ducts																																																			
S3008585	Zone B2b-2 - Chemical Pipe Trench	30	14-Aug-13	17-Sep-13	14-Aug-13	17-Sep-13	30	-98	Zone B2b-2 - Chemical Pipe Trench																																																			
S3008590	Zone B2b-3: Cable Ducts	12	20-Aug-13	02-Sep-13	01-Jul-13 A	15-Jul-13 A	0		Zone B2b-3: Cable Ducts																																																			
S3008608	Zone B2b: Chemical Pipe Trench Stage 3	40	08-Jan-14	27-Feb-14	08-Jan-14	27-Feb-14	40	1	Zone B2b: Chemical Pipe Trench Stage 3																																																			
S3008610	Zone B3a: Centrate Pipe to Extg Manhole	60	31-Jul-13	10-Oct-13	31-Jul-13	10-Oct-13	60	-40	Zone B3a: Centrate Pipe to Extg Manhole																																																			
S3008620	Zone B3a: Implement TTA	1	09-Apr-13	09-Apr-13	09-Apr-13 A	09-Apr-13 A	0		Zone B3a: Implement TTA																																																			
S3008630	Zone B3a: Break up Existing Pavement	4	02-Jul-13	05-Jul-13	02-Jul-13 A	05-Jul-13 A	0		Zone B3a: Break up Existing Pavement																																																			
S3008640	Zone B3a: Sheet Piling for Centrate Pipe	10	17-Apr-13	27-Apr-13	17-Apr-13 A	27-Apr-13 A	0		Zone B3a: Sheet Piling for Centrate Pipe																																																			
S3008645	Zone B3a: Excavation for Centrate Pipe and C1	12	29-Apr-13	13-May-13	29-Apr-13 A	13-May-13 A	0		Zone B3a: Excavation for Centrate Pipe and C1																																																			
S3008655	Zone B3a: Valve Chamber C1	15	14-May-13	31-May-13	14-May-13 A	31-May-13 A	0		Zone B3a: Valve Chamber C1																																																			
S3008660	Zone B3a: Laying Centrate Pipe connected to C1	6	01-Jun-13	07-Jun-13	01-Jun-13 A	07-Jun-13 A	0		Zone B3a: Laying Centrate Pipe connected to C1																																																			
S3008665	Zone B3a: Backfill between Valve Chamber C1 and Extg Manhole	12	06-Jul-13	19-Jul-13	06-Jul-13 A	19-Jul-13 A	0		Zone B3a: Backfill between Valve Chamber C1 and Extg Manhole																																																			
S3008670	Zone B3b: Chemical Pipe Trench	36	07-Oct-13	18-Nov-13	07-Oct-13	18-Nov-13	36	-52	Zone B3b: Chemical Pipe Trench																																																			
S3008685	Zone B3b: Cable Duct and Drawpit	18	13-Sep-13	05-Oct-13	13-Sep-13	05-Oct-13	18	-121	Zone B3b: Cable Duct and Drawpit																																																			
S3008690	Zone B3b - Centrate Pipe bet C1 to MPS Stage 1	36	23-Aug-13	05-Oct-13	23-Aug-13	05-Oct-13	36	-121	Zone B3b - Centrate Pipe bet C1 to MPS Stage 1																																																			
S3008700	Zone B3b - Watermain connected to SDB	15	30-Sep-13	18-Oct-13	30-Sep-13	18-Oct-13	15	-119	Zone B3b - Watermain connected to SDB																																																			
S3008710	Zone B3b - Storm Drain between S7 to 12c	40	31-Jul-13	14-Sep-13	31-Jul-13	14-Sep-13	40	-121	Zone B3b - Storm Drain between S7 to 12c																																																			
S3008730	Zone B3b - Centrate Pipe bet C1 to MPS Stage 2	50	19-Nov-13	07-Jan-14	19-Nov-13	07-Jan-14	50	-64	Zone B3b - Centrate Pipe bet C1 to MPS Stage 2																																																			
S3008750	Zone B4a: Valve Chamber C1 and Centrate Pipe	84	17-Aug-12	24-Nov-12	17-Aug-12 A	02-Jan-13 A	0		Zone B4a: Valve Chamber C1 and Centrate Pipe																																																			
S3008770	Zone B5a-1: Cable Duct and drawpit	18	25-Jul-13	14-Aug-13	25-May-13 A	14-Jun-13 A	0		Zone B5a-1: Cable Duct and drawpit																																																			
S3008775	Zone B5a-1: Chemical Pipe Trench	36	15-Aug-13	26-Sep-13	15-Jun-13 A	26-Jun-13 A	0		Zone B5a-1: Chemical Pipe Trench																																																			
S3008885	Zone B5b-2: DN200 Watermain next to DOU6	21	16-Jan-13	09-Feb-13	03-Jan-13 A	08-Apr-13 A	0		Zone B5b-2: DN200 Watermain next to DOU6																																																			
S3008890	Zone B5b-1: Demolish Tower Crane	6	20-Nov-12	27-Nov-12	22-Oct-12 A	27-Oct-12 A	0		Zone B5b-1: Demolish Tower Crane																																																			
S3008900	Zone B5b-2: Storm Drain	20	31-Dec-12	23-Jan-13	02-Jan-13 A	24-Jan-13 A	0		Zone B5b-2: Storm Drain																																																			
S3008910	Zone B5b-1: Foul Drain bet SDB to F5	21	31-Dec-12	24-Jan-13	02-Jan-13 A	25-Jan-13 A	0		Zone B5b-1: Foul Drain bet SDB to F5																																																			
S3008920	Zone B5b-1: Storm Drain from SDB to S7	21	16-Jan-13	09-Feb-13	07-Jan-13 A	30-Jan-13 A	0		Zone B5b-1: Storm Drain from SDB to S7																																																			
S3008930	Zone B5b-1: Chemical Pipe Trench to DGS	15	01-Apr-13	20-Apr-13	01-Apr-13 A	20-Apr-13 A	0		Zone B5b-1: Chemical Pipe Trench to DGS																																																			
S3008940	Zone B6a - UU Connection inside SDB	60	16-Jul-12	22-Sep-12	16-Jul-12 A	15-Oct-12 A	0		Zone B6a - UU Connection inside SDB																																																			
S3008959	Zone B6-1: Extend Centrate Pipe from C1	30	03-Jan-13	06-Feb-13	03-Jan-13 A	06-Feb-13 A	0		Zone B6-1: Extend Centrate Pipe from C1																																																			
S3008960	Zone B6-1: Extend Centrate Pipe to SDB	30	03-Jan-13	06-Feb-13	03-Jan-13 A	06-Feb-13 A	0		Zone B6-1: Extend Centrate Pipe to SDB																																																			
S3008965	Zone B6-1: Watermains from SDB to SSCS	20	19-Nov-13	11-Dec-13	19-Nov-13	11-Dec-13	20	352	Zone B6-1: Watermains from SDB to SSCS																																																			
S3008970	Zone B6-2: Storm Drain bet S1c to S23	18	06-Mar-13	26-Mar-13	07-Feb-13 A	26-Feb-13 A	0		Zone B6-2: Storm Drain bet S1c to S23																																																			
S3008980	Zone B6-2: Centrate Pipe bet C1 to NSCS	24	19-Mar-13	18-Apr-13	07-Feb-13 A	25-Jul-13 A	0		Zone B6-2: Centrate Pipe bet C1 to NSCS																																																			
S3008990	Zone B6-2: Cable Ducts	18	14-Mar-13	03-Apr-13	23-Feb-13 A	06-Apr-13 A	0		Zone B6-2: Cable Ducts																																																			
S3008995	Zone B6-2 - Handover Cable Ducts bet SDB to NSCS to E&M	0		06-Apr-13		06-Apr-13 A	0		Zone B6-2 - Handover Cable Ducts bet SDB to NSCS to E&M																																																			
S3009000	Zone B6-2: Watermains from SDB to NSCS	15	08-Apr-13	26-Apr-13	08-Apr-13 A	26-Apr-13 A	0		Zone B6-2: Watermains from SDB to NSCS																																																			
S3009010	Zone B6-1&2: Chemical Pipe Trench	60	31-Jul-13	10-Oct-13	31-Jul-13	10-Oct-13	60	73	Zone B6-1&2: Chemical Pipe Trench																																																			
Zone C																																																												
S3009090	Zone C1: DN600 Sludge Feed Pipe SF1 and SFT	50	07-Jan-13	11-Mar-13	02-Jan-13 A	31-Jan-13 A	0		Zone C1: DN600 Sludge Feed Pipe SF1 and SFT																																																			
S3009100	Zone C1: Implement TTA	1	07-Jan-13	07-Jan-13	02-Jan-13 A	02-Jan-13 A	0		Zone C1: Implement TTA																																																			
S3009110	Zone C1: Break up Existing Pavement	4	08-Jan-13	11-Jan-13	03-Jan-13 A	04-Jan-13 A	0		Zone C1: Break up Existing Pavement																																																			
S3009120	Zone C1: Sheet Piling	6	12-Jan-13	18-Jan-13	05-Jan-13 A	14-Jan-13 A	0		Zone C1: Sheet Piling																																																			
S3009130	Zone C1: Excavate trench for SF1 and SFT	15	19-Jan-13	05-Feb-13	05-Jan-13 A	14-Jan-13 A	0		Zone C1: Excavate trench for SF1 and SFT																																																			
S3009140	Zone C1: Lay Pipe for SF1 and SFT	6	06-Feb-13	18-Feb-13	15-Jan-13 A	19-Jan-13 A	0		Zone C1: Lay Pipe for SF1 and SFT																																																			

█ Actual Work █ Project Baseline Bar
█ Remaining Work ◆ Baseline Milestone
█ Critical Remaining Work ◆ Milestone

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	2011					2012					2013					2014					2015					2016					2017																																																	
									A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
Completion																																																																																								
Commencement and Completion																																																																																								
S500010	Achievement of Section 5 Completion	0		22-Sep-16		22-Sep-16	0	-112																											◆	Achievement of Section 5 Completion																																																				
Demolition Works																																																																																								
Existing Structure																																																																																								
S5001100	Demolish Existing Polymer Tanks	15	25-Apr-14	14-May-14	25-Apr-14	14-May-14	15	-67																											■	Demolish Existing Polymer Tanks																																																				
S5001200	Demolish Existing Water Tanks	20	30-Mar-15	24-Apr-15	30-Mar-15	24-Apr-15	20	-67																											■	Demolish Existing Water Tanks																																																				
Workshop Building																																																																																								
Piling Works																																																																																								
S5002130	WB: Predrilling Works for Piling	30	19-Aug-14	23-Sep-14	19-Aug-14	23-Sep-14	30	-47																											■	WB: Predrilling Works for Piling																																																				
S5002140	WB: Submit Predrilling Report	18	24-Sep-14	16-Oct-14	24-Sep-14	16-Oct-14	18	-47																											■	WB: Submit Predrilling Report																																																				
S5002150	WB: Confirm Founding Level	18	17-Oct-14	06-Nov-14	17-Oct-14	06-Nov-14	18	-47																											■	WB: Confirm Founding Level																																																				
S5002154	WB: Prebored H-pile and Testing	162	27-Dec-14	17-Jul-15	27-Dec-14	17-Jul-15	162	-76																											■	WB: Prebored H-pile and Testing																																																				
S5002156	WB: Prebored H-pile (WP-1 to 90 & Other, 110 nos)	149	27-Dec-14	02-Jul-15	27-Dec-14	02-Jul-15	149	-88																											■	WB: Prebored H-pile (WP-1 to 90 & Other, 110 nos)																																																				
S5002158	WB: Install Casing for Prebored H-Pile (22 nos)	27	27-Dec-14	28-Jan-15	27-Dec-14	28-Jan-15	27	-81																											■	WB: Install Casing for Prebored H-Pile (22 nos)																																																				
S5002160	WB: Installation of H-section (22 nos.)	25	05-Jan-15	02-Feb-15	05-Jan-15	02-Feb-15	25	-77																											■	WB: Installation of H-section (22 nos.)																																																				
S5002162	WB: Grouting for Prebored H-pile (7 nos.)	8	08-Jan-15	16-Jan-15	08-Jan-15	16-Jan-15	8	-77																											■	WB: Grouting for Prebored H-pile (7 nos.)																																																				
S5002164	WB: Grouting for Prebored H-Pile (7 nos.)	8	17-Jan-15	26-Jan-15	17-Jan-15	26-Jan-15	8	-77																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002166	WB: Grouting for Prebored H-Pile (8 nos.)	10	27-Jan-15	06-Feb-15	27-Jan-15	06-Feb-15	10	-77																											■	WB: Grouting for Prebored H-Pile (8 nos.)																																																				
S5002168	WB: Install Casing for Prebored H-Pile (22 nos)	27	29-Jan-15	05-Mar-15	29-Jan-15	05-Mar-15	27	-81																											■	WB: Install Casing for Prebored H-Pile (22 nos)																																																				
S5002170	WB: Installation of H-section (22 nos.)	25	05-Feb-15	10-Mar-15	05-Feb-15	10-Mar-15	25	-78																											■	WB: Installation of H-section (22 nos.)																																																				
S5002172	WB: Grouting for Prebored H-Pile (7 nos.)	8	09-Feb-15	17-Feb-15	09-Feb-15	17-Feb-15	8	-78																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002174	WB: Grouting for Prebored H-Pile (7 nos.)	8	21-Feb-15	03-Mar-15	21-Feb-15	03-Mar-15	8	-78																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002176	WB: Grouting for Prebored H-Pile (8 nos.)	10	04-Mar-15	14-Mar-15	04-Mar-15	14-Mar-15	10	-78																											■	WB: Grouting for Prebored H-Pile (8 nos.)																																																				
S5002178	WB: Install Casing for Prebored H-Pile (22 nos)	27	06-Mar-15	07-Apr-15	06-Mar-15	07-Apr-15	27	-81																											■	WB: Install Casing for Prebored H-Pile (22 nos)																																																				
S5002180	WB: Installation of H-section (22 nos.)	25	13-Mar-15	14-Apr-15	13-Mar-15	14-Apr-15	25	-79																											■	WB: Installation of H-section (22 nos.)																																																				
S5002184	WB: Grouting for Prebored H-Pile (7 nos.)	8	17-Mar-15	25-Mar-15	17-Mar-15	25-Mar-15	8	-79																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002186	WB: Grouting for Prebored H-Pile (7 nos.)	8	26-Mar-15	03-Apr-15	26-Mar-15	03-Apr-15	8	-79																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002188	WB: Grouting for Prebored H-Pile (8 nos.)	10	04-Apr-15	18-Apr-15	04-Apr-15	18-Apr-15	10	-79																											■	WB: Grouting for Prebored H-Pile (8 nos.)																																																				
S5002190	WB: Install Casing for Prebored H-Pile (22 nos)	27	08-Apr-15	12-May-15	08-Apr-15	12-May-15	27	-81																											■	WB: Install Casing for Prebored H-Pile (22 nos)																																																				
S5002192	WB: Installation of H-section (22 nos.)	25	17-Apr-15	18-May-15	17-Apr-15	18-May-15	25	-80																											■	WB: Installation of H-section (22 nos.)																																																				
S5002196	WB: Grouting for Prebored H-Pile (7 nos.)	8	21-Apr-15	29-Apr-15	21-Apr-15	29-Apr-15	8	-80																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002198	WB: Grouting for Prebored H-Pile (7 nos.)	8	30-Apr-15	09-May-15	30-Apr-15	09-May-15	8	-80																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002200	WB: Grouting for Prebored H-Pile (8 nos.)	10	11-May-15	22-May-15	11-May-15	22-May-15	10	-80																											■	WB: Grouting for Prebored H-Pile (8 nos.)																																																				
S5002202	WB: Install Casing for Prebored H-Pile (22 nos)	27	13-May-15	13-Jun-15	13-May-15	13-Jun-15	27	-81																											■	WB: Install Casing for Prebored H-Pile (22 nos)																																																				
S5002204	WB: Installation of H-section (22 nos.)	25	20-May-15	20-Jun-15	20-May-15	20-Jun-15	25	-81																											■	WB: Installation of H-section (22 nos.)																																																				
S5002208	WB: Grouping of Prebored H-Pile (7 nos.)	8	23-May-15	02-Jun-15	23-May-15	02-Jun-15	8	-81																											■	WB: Grouping of Prebored H-Pile (7 nos.)																																																				
S5002210	WB: Grouting for Prebored H-Pile (7 nos.)	8	03-Jun-15	11-Jun-15	03-Jun-15	11-Jun-15	8	-81																											■	WB: Grouting for Prebored H-Pile (7 nos.)																																																				
S5002212	WB: Grouting for Prebored H-Pile (8 nos.)	9	22-Jun-15	02-Jul-15	22-Jun-15	02-Jul-15	9	-88																											■	WB: Grouting for Prebored H-Pile (8 nos.)																																																				
S5002214	WB: Demobilization of Plant	6	02-Jul-15	08-Jul-15	02-Jul-15	08-Jul-15	6	-88																											■	WB: Demobilization of Plant																																																				
S5002216	WB: Load Test and Proof Drill	25	03-Jul-15	31-Jul-15	03-Jul-15	31-Jul-15	25	-88																											■	WB: Load Test and Proof Drill																																																				
S5002218	WB: Re-drive and Test to Daido Pile (57 nos)	90	19-Aug-14	04-Dec-14	19-Aug-14	04-Dec-14	90	-88																											■	WB: Re-drive and Test to Daido Pile (57 nos)																																																				
S5002220	WB: Expose Extg Daido Pile	24	19-Aug-14	16-Sep-14	19-Aug-14	16-Sep-14	24	-88																											■	WB: Expose Extg Daido Pile																																																				
S5002225	WB: Make Good Daido Pile Head	24	02-Sep-14	30-Sep-14	02-Sep-14	30-Sep-14	24	-88																											■	WB: Make Good Daido Pile Head																																																				
S5002230	WB: Re-drive Daido Pile	24	03-Oct-14	30-Oct-14	03-Oct-14	30-Oct-14	24	-88																											■	WB: Re-drive Daido Pile																																																				
S5002235	WB: Load Test for Daido Pile	18	31-Oct-14	20-Nov-14	31-Oct-14	20-Nov-14	18	-88																											■	WB: Load Test for Daido Pile																																																				
S5002240	WB: Allowance for Remedial Piling Design Works	12	21-Nov-14	04-Dec-14	21-Nov-14	04-Dec-14	12	-88																											■	WB: Allowance for Remedial Piling Design Works																																																				
S5002245	WB: Submit Piling Report	5	05-Dec-14	10-Dec-14	05-Dec-14	10-Dec-14	5	-88																											■	WB: Submit Piling Report																																																				
S5002250	WB: Engineer Review Piling Report	12	11-Dec-14	24-Dec-14	11-Dec-14	24-Dec-14	12	-88																											■	WB: Engineer Review Piling Report																																																				

■ Actual Work Project Baseline Bar
■ Remaining Work ◆ Baseline Milestone
■ Critical Remaining Work ◆ Milestone

Date	Revision	Checked	Approved


Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (Monthly Progress)																																																			
									2011				2012				2013				2014				2015				2016				2017																											
Structure																																																												
S5002203	WB: Excavation for Pilecap & Beam	21	01-Aug-15	25-Aug-15	01-Aug-15	25-Aug-15	21	-88	WB: Excavation for Pilecap & Beam																																																			
S5002206	WB: Pilecap and Tie Beam	40	06-Aug-15	21-Sep-15	06-Aug-15	21-Sep-15	40	-88	WB: Pilecap and Tie Beam																																																			
S5002300	WB: Ground Floor Slab	26	22-Sep-15	24-Oct-15	22-Sep-15	24-Oct-15	26	-88	WB: Ground Floor Slab																																																			
S5002380	WB: Superstructure	100	26-Oct-15	26-Feb-16	26-Oct-15	26-Feb-16	100	-73	WB: Superstructure																																																			
S5002400	WB: Mezzanine Floor at +8.85	20	26-Oct-15	17-Nov-15	26-Oct-15	17-Nov-15	20	-88	WB: Mezzanine Floor at +8.85																																																			
S5002450	WB: First Floor at +13.65	30	18-Nov-15	22-Dec-15	18-Nov-15	22-Dec-15	30	-88	WB: First Floor at +13.65																																																			
S5002500	WB: Second Floor at +18.65	30	23-Dec-15	28-Jan-16	23-Dec-15	28-Jan-16	30	-88	WB: Second Floor at +18.65																																																			
S5002550	WB: Roof Top at +22.75	20	29-Jan-16	26-Feb-16	29-Jan-16	26-Feb-16	20	-88	WB: Roof Top at +22.75																																																			
S5002560	WB: Water Tightness Test	14	27-Feb-16	14-Mar-16	27-Feb-16	14-Mar-16	14	-88	WB: Water Tightness Test																																																			
Architectural Finishes																																																												
S5002600	WB: Building Finishes	164	29-Jan-16	20-Aug-16	29-Jan-16	20-Aug-16	164	-71	WB: Building Finishes																																																			
S5002610	WB: Block Work	48	29-Jan-16	30-Mar-16	29-Jan-16	30-Mar-16	48	-88	WB: Block Work																																																			
S5002620	WB: Window and Door	36	03-Mar-16	16-Apr-16	03-Mar-16	16-Apr-16	36	-88	WB: Window and Door																																																			
S5002630	WB: Plaster and Tile	48	05-Mar-16	04-May-16	05-Mar-16	04-May-16	48	-88	WB: Plaster and Tile																																																			
S5002640	WB: Finishes to Roof	75	12-Mar-16	14-Jun-16	12-Mar-16	14-Jun-16	75	-63	WB: Finishes to Roof																																																			
S5002650	WB: Painting	48	02-Apr-16	02-Jun-16	02-Apr-16	02-Jun-16	48	-88	WB: Painting																																																			
S5002660	WB: Shanghai Rendering	80	18-Apr-16	23-Jul-16	18-Apr-16	23-Jul-16	80	-88	WB: Shanghai Rendering																																																			
S5002670	WB: Irrigation System	18	31-May-16	21-Jun-16	31-May-16	21-Jun-16	18	-50	WB: Irrigation System																																																			
S5002680	WB: Synthetic Timber Cladding	64	03-Jun-16	18-Aug-16	03-Jun-16	18-Aug-16	64	-88	WB: Synthetic Timber Cladding																																																			
S5002690	WB: Landscape on Roof	30	22-Jun-16	27-Jul-16	22-Jun-16	27-Jul-16	30	-50	WB: Landscape on Roof																																																			
S5002695	WB: Site Clearance	24	19-Aug-16	15-Sep-16	19-Aug-16	15-Sep-16	24	-88	WB: Site Clearance																																																			
Procurement, Manufacture and Delivery																																																												
S5002905	WB: Procurement and delivery of E&M Equipment / Material	390	16-Nov-14	10-Dec-15	16-Nov-14	10-Dec-15	390	-30	WB: Procurement and delivery of E&M Equipment / Material																																																			
S5002910	WB: Procure Balancing Machine for Centrifuge	60	16-Nov-14	14-Jan-15	16-Nov-14	14-Jan-15	60	-30	WB: Procure Balancing Machine for Centrifuge																																																			
S5002915	WB: Manufacture Balancing Machine for Centrifuge	210	15-Jan-15	12-Aug-15	15-Jan-15	12-Aug-15	210	-30	WB: Manufacture Balancing Machine for Centrifuge																																																			
S5002920	WB: FAT for Balancing Machine for Centrifuge	60	13-Aug-15	11-Oct-15	13-Aug-15	11-Oct-15	60	-30	WB: FAT for Balancing Machine for Centrifuge																																																			
S5002925	WB: Delivery of Balancing Machine for Centrifuge	60	12-Oct-15	10-Dec-15	12-Oct-15	10-Dec-15	60	-30	WB: Delivery of Balancing Machine for Centrifuge																																																			
S5002930	WB: Procure various E&M Equipment / Material	50	15-Jan-15	05-Mar-15	15-Jan-15	05-Mar-15	50	-15	WB: Procure various E&M Equipment / Material																																																			
S5002935	WB: Manufacture various E&M Equipment / Material	180	06-Mar-15	01-Sep-15	06-Mar-15	01-Sep-15	180	-15	WB: Manufacture various E&M Equipment / Material																																																			
S5002940	WB: FAT Test for various E&M Equipment / Material	40	02-Sep-15	11-Oct-15	02-Sep-15	11-Oct-15	40	-15	WB: FAT Test for various E&M Equipment / Material																																																			
S5002945	WB: Delivery of various E&M Equipment / Materials	60	12-Oct-15	10-Dec-15	12-Oct-15	10-Dec-15	60	-15	WB: Delivery of various E&M Equipment / Materials																																																			
S5002950	WB: Procurement of Travelling Crane	40	06-Mar-15	14-Apr-15	06-Mar-15	14-Apr-15	40	6	WB: Procurement of Travelling Crane																																																			
S5002955	WB: Manufacturing of Travelling Crane	160	15-Apr-15	21-Sep-15	15-Apr-15	21-Sep-15	160	6	WB: Manufacturing of Travelling Crane																																																			
S5002960	WB: FAT Test for Travelling Crane	45	22-Sep-15	05-Nov-15	22-Sep-15	05-Nov-15	45	6	WB: FAT Test for Travelling Crane																																																			
S5002965	WB: Delivery of Travelling Crane	35	06-Nov-15	10-Dec-15	06-Nov-15	10-Dec-15	35	6	WB: Delivery of Travelling Crane																																																			
E&M Installation and T&C																																																												
S5002968	WB: E&M installation	90	27-Feb-16	17-Jun-16	27-Feb-16	17-Jun-16	90	-73	WB: E&M installation																																																			
S5002970	WB: Installation of Travelling Crane	50	27-Feb-16	28-Apr-16	27-Feb-16	28-Apr-16	50	-55	WB: Installation of Travelling Crane																																																			
S5002980	WB: Building Services	60	02-Apr-16	17-Jun-16	02-Apr-16	17-Jun-16	60	-38	WB: Building Services																																																			
S5002985	WB: Site Acceptance Test (SAT)	30	18-Jun-16	23-Jul-16	18-Jun-16	23-Jul-16	30	-73	WB: Site Acceptance Test (SAT)																																																			
S5002990	WB: Testing and Commissioning	31	25-Jul-16	29-Aug-16	25-Jul-16	29-Aug-16	31	-73	WB: Testing and Commissioning																																																			
S5002995	WB: Submit As-constructed Drawings	90	30-Aug-16	27-Nov-16	30-Aug-16	27-Nov-16	90	-87	WB: Submit As-constructed Drawings																																																			
Southern Sludge Cake Silo																																																												
Piling Works																																																												
S5003010	SSCS: Predrilling Works for Piling	18	02-Aug-14	22-Aug-14	02-Aug-14	22-Aug-14	18	-89	SSCS: Predrilling Works for Piling																																																			
S5003020	SSCS: Submit Predrilling Report for Piling	12	23-Aug-14	05-Sep-14	23-Aug-14	05-Sep-14	12	-89	SSCS: Submit Predrilling Report for Piling																																																			
S5003030	SSCS: Confirm Founding Level of Piles	6	06-Sep-14	13-Sep-14	06-Sep-14	13-Sep-14	6	-89	SSCS: Confirm Founding Level of Piles																																																			
S5003032	SSCS: Prebored H-pile (SC-67 to SC-154, 88 nos)	150	15-Sep-14	18-Mar-15	15-Sep-14	18-Mar-15	150	-89	SSCS: Prebored H-pile (SC-67 to SC-154, 88 nos)																																																			

█ Actual Work █ Project Baseline Bar
█ Remaining Work ◆ Baseline Milestone
█ Critical Remaining Work ◆ Milestone

Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Target Start	Target Finish	Start	Finish	Rem Dur	Total Float	Gantt Chart (2011-2017)																																																			
									2011				2012				2013				2014				2015				2016				2017																											
S5009185	PWST: Installation of H-section (WT-1 to 3)	6	28-Jun-14	05-Jul-14	28-Jun-14	05-Jul-14	6	-67	[Gantt Chart]																																																			
S5009188	PWST: Grouting for H-pile at Tank 6 (WT-1 to 3)	6	04-Jul-14	10-Jul-14	04-Jul-14	10-Jul-14	6	-67	[Gantt Chart]																																																			
S5009190	PWST: Install Casing for H-pile Tank 7	8	11-Jul-14	19-Jul-14	11-Jul-14	19-Jul-14	8	-67	[Gantt Chart]																																																			
S5009192	PWST: Installation of H-section (WT-4 to WT-6)	6	17-Jul-14	23-Jul-14	17-Jul-14	23-Jul-14	6	-67	[Gantt Chart]																																																			
S5009194	PWST: Grouting for H-pile at Tank 7 (WT-4 to 6)	6	23-Jul-14	29-Jul-14	23-Jul-14	29-Jul-14	6	-67	[Gantt Chart]																																																			
S5009198	PWST: Load Test and Proof Drill	20	30-Jul-14	21-Aug-14	30-Jul-14	21-Aug-14	20	-67	[Gantt Chart]																																																			
Structure									[Gantt Chart]																																																			
S5009205	PWST: Structure	122	30-Jul-14	22-Dec-14	30-Jul-14	22-Dec-14	122	-67	[Gantt Chart]																																																			
S5009210	PWST: Base of Northern Water Tank	14	30-Jul-14	14-Aug-14	30-Jul-14	14-Aug-14	14	-67	[Gantt Chart]																																																			
S5009310	PWST: Wall Stem of Northern Water Tank	40	15-Aug-14	03-Oct-14	15-Aug-14	03-Oct-14	40	-65	[Gantt Chart]																																																			
S5009410	PWST: Roof of Northern Water Tank	18	04-Oct-14	24-Oct-14	04-Oct-14	24-Oct-14	18	-65	[Gantt Chart]																																																			
S5009420	PWST: Plinth and Kerb on Roof at North Tank	6	25-Oct-14	31-Oct-14	25-Oct-14	31-Oct-14	6	-65	[Gantt Chart]																																																			
S5009430	PWST: Remove Support inside Northern Water Tank	18	25-Oct-14	14-Nov-14	25-Oct-14	14-Nov-14	18	-65	[Gantt Chart]																																																			
S5009440	PWST: Water Tightness Test to Northern Tank	12	15-Nov-14	28-Nov-14	15-Nov-14	28-Nov-14	12	-65	[Gantt Chart]																																																			
S5009540	PWST: Base of Southern Water Tank	14	15-Aug-14	30-Aug-14	15-Aug-14	30-Aug-14	14	-67	[Gantt Chart]																																																			
S5009550	PWST: Wall stem of Southern Water Tank	40	01-Sep-14	20-Oct-14	01-Sep-14	20-Oct-14	40	-67	[Gantt Chart]																																																			
S5009560	PWST: Roof of Southern Water Tank	18	21-Oct-14	10-Nov-14	21-Oct-14	10-Nov-14	18	-67	[Gantt Chart]																																																			
S5009570	PWST: Remove Support inside Southern Water Tank	18	11-Nov-14	01-Dec-14	11-Nov-14	01-Dec-14	18	-67	[Gantt Chart]																																																			
S5009580	PWST: Plinth and Kerb on Roof at South Tank	6	11-Nov-14	17-Nov-14	11-Nov-14	17-Nov-14	6	-67	[Gantt Chart]																																																			
S5009590	PWST: Water Tightness Test to Southern Tank	18	02-Dec-14	22-Dec-14	02-Dec-14	22-Dec-14	18	-67	[Gantt Chart]																																																			
Architecture Finishes									[Gantt Chart]																																																			
S5009600	PWST: Finishes to Water Tanks	24	30-Mar-15	29-Apr-15	30-Mar-15	29-Apr-15	24	-18	[Gantt Chart]																																																			
Procurement, Manufacture and Delivery									[Gantt Chart]																																																			
S5009650	PWST: Procurement and Delivery of E&M Equipment /Material	360	31-Jul-13	25-Jul-14	31-Jul-13	25-Jul-14	360	67	[Gantt Chart]																																																			
S5009660	PWST: Procure Tanks & other E&M Equipment / Material	60	31-Jul-13	28-Sep-13	31-Jul-13	28-Sep-13	60	67	[Gantt Chart]																																																			
S5009670	PWST: Manufacture Tanks & other E&M Equipment / Material	210	29-Sep-13	26-Apr-14	29-Sep-13	26-Apr-14	210	67	[Gantt Chart]																																																			
S5009675	PWST: Factory Acceptance Test for Tanks	30	27-Apr-14	26-May-14	27-Apr-14	26-May-14	30	67	[Gantt Chart]																																																			
S5009680	PWST: Delivery of Tanks & other E&M Equipment / Material	60	27-May-14	25-Jul-14	27-May-14	25-Jul-14	60	67	[Gantt Chart]																																																			
E&M Installation and T&C									[Gantt Chart]																																																			
S5009712	PWST: Install Hydro-pneumatic Tank(2 nos)	20	23-Dec-14	17-Jan-15	23-Dec-14	17-Jan-15	20	-67	[Gantt Chart]																																																			
S5009714	PWST: E&M Installation to Water Tanks	30	23-Dec-14	29-Jan-15	23-Dec-14	29-Jan-15	30	-47	[Gantt Chart]																																																			
S5009720	PWST: Modify watermain connection to new structure	30	19-Jan-15	26-Feb-15	19-Jan-15	26-Feb-15	30	-67	[Gantt Chart]																																																			
S5009725	PWST: Site Acceptance Test (SAT)	14	27-Feb-15	14-Mar-15	27-Feb-15	14-Mar-15	14	-67	[Gantt Chart]																																																			
S5009730	PWST: Testing and Commissioning	12	16-Mar-15	28-Mar-15	16-Mar-15	28-Mar-15	12	-67	[Gantt Chart]																																																			
S5009740	PWST: Submit As-constructed Drawings	90	30-Apr-15	28-Jul-15	30-Apr-15	28-Jul-15	90	-25	[Gantt Chart]																																																			
External (Civil) Works									[Gantt Chart]																																																			
Initial Works									[Gantt Chart]																																																			
S5009735	Submit/Approve TTA Scheme for Section 5 -Stage 1	90	12-Mar-14	02-Jul-14	12-Mar-14	02-Jul-14	90	-39	[Gantt Chart]																																																			
S5009752	Implement TTA Scheme for Section 5 - Stage 1	14	24-Jul-14	08-Aug-14	24-Jul-14	08-Aug-14	14	-39	[Gantt Chart]																																																			
S5009756	Submit/Approve TTA Scheme for Section 5 -Stage 2	70	08-Dec-14	06-Mar-15	08-Dec-14	06-Mar-15	70	-25	[Gantt Chart]																																																			
S5009765	Implement TTA Scheme for Section 5 - Stage 2	14	15-Apr-15	30-Apr-15	15-Apr-15	30-Apr-15	14	-25	[Gantt Chart]																																																			
S5009835	Liaise with MPS Contractor to Construct CUF	24	29-Jun-15	27-Jul-15	29-Jun-15	27-Jul-15	24	107	[Gantt Chart]																																																			
Pipe Works									[Gantt Chart]																																																			
S5009750	Centrate pipe to manhole MH7	80	28-Nov-14	09-Mar-15	28-Nov-14	09-Mar-15	80	-89	[Gantt Chart]																																																			
S5009760	Fresh / Salt Water / Process Watermains	92	20-Jul-15	06-Nov-15	20-Jul-15	06-Nov-15	92	-89	[Gantt Chart]																																																			
S5009820	Sodium Hypochlorite Pipe at CEPT	120	17-Feb-15	18-Jul-15	17-Feb-15	18-Jul-15	120	-89	[Gantt Chart]																																																			
Road and Drain									[Gantt Chart]																																																			
S5009810	Zone C3 - Storm Drain bet S8 to S9 & Gullies	75	28-Jun-14	25-Sep-14	28-Jun-14	25-Sep-14	75	-67	[Gantt Chart]																																																			
S5009816	Zone C3 - Ducting around Tank 6 & 7	30	26-Sep-14	01-Nov-14	26-Sep-14	01-Nov-14	30	-67	[Gantt Chart]																																																			

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Jul	Aug	Sep	Oct	Nov
C10TGP03RTGP (R3)											
Civil and Geotechnical Submission											
Contractor Design, Submission and Approval											
Detailed Design Approval (DDA) Submission for Structural/Balder Works											
CCD00250	Preparation/ Submission of Architecture and Builder Works Design	180	12-Aug-2013	07-Feb-2014	115	0%					
DDA4 (SCIMPS2 and Inlet Chamber)											
CCD00156	Final Approval of Structural Design of RC for SCIMPS2 - Above G/F	21	20-Jun-2013	04-Aug-2013	-44	60%					
CCD00175	Comment of Structural Design of RC manifold at Inlet chamber	21	01-Sep-2013	21-Sep-2013	-87	0%					
CCD00185	Resubmission of Structural Design of RC manifold at Inlet chamber	21	22-Sep-2013	12-Oct-2013	-87	0%					
CCD00215	Final approval of Structural Design of RC manifold at Inlet chamber	21	13-Oct-2013	02-Nov-2013	-87	0%					
DDA5 (SCIMPS No. 1 Valve Chamber)											
CCD00132	Comment of Structural Design of RC for Manifold and SCIMPS No.1 V	21	06-Sep-2013	26-Sep-2013	-91	0%					
CCD00133	Resubmission of Structural Design of RC for Manifold and SCIMPS N	19	27-Sep-2013	15-Oct-2013	-91	0%					
CCD00134	Final Approval of Structural Design of RC for Manifold and SCIMPS N	21	16-Oct-2013	05-Nov-2013	-91	0%					
DDA6 (Extension of NahC/O Bldg)											
CCD00162	Comment of Structural Design of RC for Extension of NahC/O Bldg	30	23-Aug-2013	22-Sep-2013	11	0%					
CCD00163	Resubmission of Structural Design of RC for Extension of NahC/O Bld	30	22-Sep-2013	22-Oct-2013	11	0%					
CCD00164	Final Approval of Structural Design of RC for Extension of NahC/O Bld	30	22-Oct-2013	21-Nov-2013	11	0%					
CCD00370	Preparation/ Submission of Geotechnical Design review of Structures	28	05-Jul-2013	01-Aug-2013	94	64.29%					
CCD00390	Comment of Geotechnical Design review of Structures	7	02-Aug-2013	08-Aug-2013	94	0%					
CCD00390	Resubmission of Geotechnical Design review of Structures	7	09-Aug-2013	15-Aug-2013	94	0%					
CCD00400	Final Approval of Geotechnical Design review of Structures	7	16-Aug-2013	22-Aug-2013	94	0%					
DDA7 (DOU No. 3 and DOU No. 1b)											
CCD00222	Resubmission of Structural Design of RC for DOU No. 3	45	21-Jun-2013	25-Aug-2013	215	25%					
CCD00223	Final Approval of Structural Design of RC for DOU No. 3	28	25-Aug-2013	22-Sep-2013	215	0%					
CCD00470	Resubmission of Cost saving design and Geotechnical Design review	14	18-Jul-2013	01-Aug-2013	-28	28.57%					
CCD00480	Final Approval of Cost saving design and Geotechnical Design review	14	02-Aug-2013	15-Aug-2013	-28	0%					
DDA13 (Service Ducts)											
CCD00780	Comment of Structural Design of RC for Service Ducts	30	13-Nov-2013	13-Dec-2013	107	0%					
CCD00820	Comment of Cost saving design and Geotechnical Design review of S	14	10-Aug-2013	23-Aug-2013	-80	0%					
CCD00830	Resubmission of Cost saving design and Geotechnical Design review	10	24-Aug-2013	02-Sep-2013	-60	0%					
CCD00840	Final Approval of Cost saving design and Geotechnical Design review	14	03-Sep-2013	16-Sep-2013	-80	0%					
Infrastructure Construction Works											
Works for Section 2											
Portion 4 (Switchgear Building)											
Interface between Civil and E&M works (Ground Floor)											
SGB0040	11kV Switchroom A & B: H/O for start of installation of BS and E&M eq	0	27-Jul-2013	27-Jul-2013	14	0%					
SGB0050	Emergency Generator Room: H/O for start of installation of BS and ES	0	25-Jul-2013	25-Jul-2013	8	0%					
SGB0055	Water Spray system and PAU room: H/O for start of installation of BS	0	07-Aug-2013	07-Aug-2013	-12	0%					
Interface between Civil and E&M works (First Floor)											
SGB0060	Control Room: H/O for start of installation of BS and E&M equipment	0	18-Sep-2013	18-Sep-2013	-42	0%					
SGB0070	VSD Room 1-4: H/O for start of installation of BS and E&M equipment	0	28-Aug-2013	28-Aug-2013	-39	0%					
SGB0090	LV Switchroom: H/O for start of installation of BS and E&M equipment	0	22-Aug-2013	22-Aug-2013	5	0%					
SGB0085	UPS and MCCB Board: H/O for start of installation of BS and E&M eq	0	11-Sep-2013	11-Sep-2013	-6	0%					
Interface between Civil and E&M works (Roof Floor)											
SGB0090	Roof Level handover for start of installation of BS and E&M equipment	0	02-Oct-2013	02-Oct-2013	-11	0%					
Procurement/ Order Manufacturing/ Delivery											
P302570	Delivery of Control System for upgrading existing DCDAS at MPST and	30	04-Aug-2013	03-Sep-2013	-27	0%					
P402600	Delivery of Control System for upgrading existing control system	30	04-Aug-2013	03-Sep-2013	-27	0%					
P402080	Delivery of 11KV switchboards (1st batch)	30	14-Jul-2013	12-Aug-2013	10	30%					
P402085	Delivery of 11KV switchboards (2nd batch)	30	23-Jul-2013	21-Aug-2013	10	0%					
P402090	Delivery of LV switchboards	60	18-Jul-2013	16-Sep-2013	-8	7%					
P402120	Delivery of 11KV/6KV Transformers	25	20-Jul-2013	13-Aug-2013	23	12%					
P402123	Delivery of Capacitor Bank	28	10-Jul-2013	06-Aug-2013	42	45.43%					
P402127	Delivery of UPS, batteries and MCCB board	21	01-Aug-2013	21-Aug-2013	-4	0%					
P402150	Delivery of Emergency Generator	21	01-Aug-2013	21-Aug-2013	-5	0%					
P402180	Delivery of Lifting Appliances	21	13-Aug-2013	03-Sep-2013	-3	0%					
P402240	Delivery of Cables	21	13-Aug-2013	02-Sep-2013	-21	0%					
P905770	Delivery of MVAC ductworks and fan	7	31-Jul-2013	06-Aug-2013	7	0%					
P906000	Delivery of 6.6KV switchboards	30	19-Jul-2013	18-Aug-2013	-13	12.67%					
Foundation Works											
Excavation and Lateral Support for Substructure											
P401340	Removal sheetpile cofferdam	10	25-Jun-2013	05-Aug-2013	-8	50%					
R.C. Works											
Substructure											
P401209	GL 1-5: Backfilling up to +4.8mPD	18	26-Jun-2013	05-Aug-2013	-8	40%					
P401210	GL 1-5: CLP Cable trench (Remaining)	12	03-Aug-2013	17-Aug-2013	-8	0%					
P902350	GL 6-10: CLP Cable trench (Remaining)	12	08-Jul-2013	08-Aug-2013	0	70%					
Superstructure											
P902395	GL 6-10: Column (20Nos), External wall and R/F slab at +16.75mPD	28	25-Jun-2013	09-Aug-2013	-56	45%					
P902400	GL 6-10: Removal of falseworks between 1/F and R/F	10	09-Aug-2013	21-Aug-2013	-36	0%					
P902410	GL 6-10: Parapet wall and plinth at R/F	6	09-Aug-2013	16-Aug-2013	-3	0%					
P902439	GL 1-5: Column (20Nos), External wall and R/F slab at +16.75mPD	28	25-Jun-2013	30-Jul-2013	-34	75%					



- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone



Contract No. DC/2009/10

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works

Three Months Rolling Programme (24 Jul 2013 to 24 Oct 2013)

Sheet 2 of 6

Date	Revision	Checked	Approved



Contract No. DC/2009/10

Sheet 3 of 6

Date	Revision	Checked	Approved

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works

Three Months Rolling Programme (24 Jul 2013 to 24 Oct 2013)

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Qtr 3, 2013					Qtr 4, 2013				
							Jul	Aug	Sep	Oct	Nov	Oct	Nov			
P322300	CO3: Install sheetpile cofferdam	15	23-Jul-2013	08-Aug-2013	-20	0%										
P322310	CO3: Excavation down to +4.0mPD	7	03-Sep-2013	10-Sep-2013	-41	0%										
P322320	CO3: Install 1st layer walling and strut at +4.5mPD	10	11-Sep-2013	23-Sep-2013	-41	0%										
P322330	CO3: Excavation down formation level to +1.8mPD	7	24-Sep-2013	02-Oct-2013	-41	0%										
Cofferdam No. 4 (GL33-38, B3-B6)																
P322400	CO4: Install cantilever sheetpile cofferdam	12	09-Aug-2013	22-Aug-2013	-8	0%										
P322430	CO4: Excavation down formation level to +2.5mPD	10	03-Oct-2013	15-Oct-2013	-41	0%										
R.C. Works																
P300185	Erection of tower crane TC2	45	19-Jul-2013 A	20-Aug-2013	122	45%										
Substructure																
P330216	CEPT(N): Pile cap (GL32)_B	18	23-Jul-2013	12-Aug-2013	1	0%										
P330225	CEPT(N): Pile cap (GL33)_A	14	19-Jul-2013 A	03-Aug-2013	-22	21.43%										
P330228	CEPT(N): Pile cap (GL33)_B	18	23-Jul-2013	12-Aug-2013	1	0%										
P330235	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 1	15	10-Jul-2013 A	26-Jul-2013	-30	75%										
P330245	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 2	15	26-Jul-2013	13-Aug-2013	-30	0%										
P330255	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 3	15	13-Aug-2013	30-Aug-2013	-30	0%										
P330265	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 4	15	30-Aug-2013	17-Sep-2013	-30	0%										
P330285	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 5	15	17-Sep-2013	07-Oct-2013	-30	0%										
P330295	CEPT(N): 700mm thk. bottom slab at +6.0mPD_Bay 6	15	07-Oct-2013	25-Oct-2013	-16	0%										
P333013	CEPT(S): Pile cap (GL31)_B	18	05-Jul-2013 A	02-Aug-2013	-24	45%										
P333015	CEPT(S): Pile cap (GL32)_A	14	05-Jul-2013 A	24-Jul-2013	-13	90%										
P333017	CEPT(S): Pile cap (GL32)_B	18	02-Aug-2013	23-Aug-2013	-24	0%										
P333020	CEPT(S): Pile cap (GL33)_A	14	22-Jul-2013 A	08-Aug-2013	-13	7.14%										
P333022	CEPT(S): Pile cap (GL33)_B	18	08-Aug-2013	29-Aug-2013	-13	0%										
P333030	CEPT(S): Bottom deck at +6.0mPD_Bay 1	15	23-Jul-2013	08-Aug-2013	-41	0%										
P333035	CEPT(S): Bottom deck at +6.0mPD_Bay 2	15	09-Aug-2013	26-Aug-2013	-41	0%										
P333045	CEPT(S): Bottom deck at +6.0mPD_Bay 3	15	27-Aug-2013	12-Sep-2013	-41	0%										
P333055	CEPT(S): Bottom deck at +6.0mPD_Bay 4	15	13-Sep-2013	02-Oct-2013	-41	0%										
P333055	CEPT(S): Bottom deck at +6.0mPD_Bay 5	15	03-Oct-2013	21-Oct-2013	-41	0%										
P333075	CEPT(S): Bottom deck at +6.0mPD_Bay 6	15	22-Oct-2013	07-Nov-2013	132	0%										
P334000	DC: Open excavation GL 33-38, GL B9-B8	6	23-Jul-2013	29-Jul-2013	-41	0%										
P334005	DC: Ground Beam and pile caps at GL B9-B8	18	30-Jul-2013	19-Aug-2013	-41	0%										
P334010	DC: Backfilling for pile caps and ground beams GL B9-B8	12	20-Aug-2013	02-Sep-2013	-41	0%										
P334011	DC: Ground Beam and pile caps at GL GL B1-B8	35	03-Oct-2013	13-Nov-2013	-34	0%										
P334012	DC: Backfilling for pile caps and ground beams GL B1-B8	14	14-Nov-2013	29-Nov-2013	-34	0%										
P334018	DC: Dismolish part of existing ADF switchroom	12	03-Sep-2013	16-Sep-2013	61	0%										
P335045	DC: Underground 400mm drainage pipes	24	19-Jul-2013 A	29-Aug-2013	-39	12.5%										
P335050	DC: Ground floor slab at +5.3mPD	45	30-Aug-2013	24-Oct-2013	-39	0%										
P338010	FLOC: Pile head preparation	22	09-Nov-2013	04-Dec-2013	-41	0%										
Superstructure																
P300560	CEPT(S): Channel wall_G29 (From +6.6 to +10.5mPD)_Bay 1-3	34	13-Sep-2013	26-Oct-2013	67	0%										
P300563	CEPT(S): Channel wall_G30 (From +6.6 to +10.5mPD)_Bay 1-3	21	03-Oct-2013	28-Oct-2013	-26	0%										
P300566	CEPT(S): Channel wall_G31 (From +6.6 to +10.5mPD)_Bay 1-3	21	22-Oct-2013	14-Nov-2013	-41	0%										
P300569	CEPT(S): Channel wall_G32 (From +6.6 to +10.5mPD)_Bay 1-3	21	29-Oct-2013	21-Nov-2013	-26	0%										
P300572	CEPT(S): Channel wall_G33 (From +6.6 to +10.5mPD)_Bay 1-3	21	15-Nov-2013	09-Dec-2013	-41	0%										
P300575	CEPT(S): Upper channel deck at +10.5mPD_Bay 1-3	35	08-Nov-2013	18-Dec-2013	132	0%										
P300578	CEPT(S): Upper channel deck at +10.5mPD_Bay 4-6	35	15-Nov-2013	27-Dec-2013	-20	0%										
P330210	CEPT(N): Channel wall_G29 (From +6.6 to +10.5mPD)_Bay 1-3	34	30-Aug-2013	11-Oct-2013	78	0%										
P330211	CEPT(N): Channel wall_G30 (From +6.6 to +10.5mPD)_Bay 1-3	21	17-Sep-2013	15-Oct-2013	-15	0%										
P330212	CEPT(N): Channel wall_G31 (From +6.6 to +10.5mPD)_Bay 1-3	21	07-Oct-2013	01-Nov-2013	-30	0%										
P330213	CEPT(N): Channel wall_G32 (From +6.6 to +10.5mPD)_Bay 1-3	21	15-Oct-2013	08-Nov-2013	-15	0%										
P330223	CEPT(N): Channel wall_G33 (From +6.6 to +10.5mPD)_Bay 1-3	21	01-Nov-2013	26-Nov-2013	-30	0%										
P330231	CEPT(N): Upper channel deck at +10.5mPD_Bay 1-3	35	25-Oct-2013	05-Dec-2013	-16	0%										
P330232	CEPT(N): Upper channel deck at +10.5mPD_Bay 4-6	35	01-Nov-2013	12-Dec-2013	-9	0%										
P330233	CEPT(N): Upper channel deck at +10.5mPD_Bay 7-9	35	08-Nov-2013	19-Dec-2013	-15	0%										
P330290	DC: Columns	24	25-Oct-2013	21-Nov-2013	-39	0%										
Effluent Culvert Connection works																
P300275	Dry Season 2013	0	01-Oct-2013*		25	0%										
P300280	Construction of bulkhead wall at existing Northern culvert and installation of	45	02-Oct-2013	23-Nov-2013	20	0%										
Disturbance Channel Connection works																
P04935	Construction of bulkhead wall at existing disturbance channels	45	19-Oct-2013	10-Dec-2013	51	0%										
Portion 4 (Main Pumping Station)																
Submission of design of E&M works																
P301250	Approval/ comment for the CMS of Piping system for recirculation	28	05-Jul-2013 A	01-Aug-2013	124	64.29%										
P301254	Approval/ comment for the CMS of Piping system for centrate flow	28	05-Jul-2013 A	01-Aug-2013	-10	64.29%										
P301256	Approval/ comment for the CMS of Piping system for NWK overflow	28	05-Jul-2013 A	01-Aug-2013	111	64.29%										
P301260	DDA No. 34 - Air Mixing system of wet well (AIP No. 5)	21	05-Jul-2013 A	25-Jul-2013	20	85.71%										
P301270	Approval/ comment for the DDA of Air Mixing system of wet well	30	19-Jul-2013 A	17-Aug-2013	16	13.33%										
P301400	Approval/ comment for the DDA of Ventilation system of MPS2	90	05-Jul-2013 A	02-Oct-2013	5	20%										
P301562	Approval/ Comment for the DDA of DCS system design	35	19-Jul-2013 A	22-Aug-2013	238	11.43%										
Procurement/ Order Manufacturing/ Delivery																
P302300	Delivery of Main Sewage Pump Motors	61	21-Jul-2013 A	19-Sep-2013	189	3.28%										
P302330	Delivery of VSD for Main Sewage Pumps	61	18-Jul-2013 A	16-Sep-2013	57	8.2%										

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Sheet 4 of 6	Date	Revision	Checked	Approved

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Qtr 3, 2013			Qtr 4, 2013	
							Jul	Aug	Sep	Oct	Nov
P302340	Procurement / Purchase Order of Lifting Appliance	25	19-Jul-2013 A	12-Aug-2013	-2	16%					
P302350	Manufacturing of Lifting Appliance	120	13-Aug-2013	10-Dec-2013	-2	0%					
P302390	Delivery of Cooling water system for pump bearing and motors	30	28-Aug-2013	26-Sep-2013	13	0%					
P302421	Procurement / Purchase Order of Piping system for NWK overflow	25	02-Aug-2013	26-Aug-2013	111	0%					
P302422	Manufacturing of Piping system for NWK overflow	90	27-Aug-2013	24-Nov-2013	111	0%					
P302430	Procurement / Purchase Order of Piping system for recirculation	30	02-Aug-2013	31-Aug-2013	124	0%					
P302431	Manufacturing of Piping system for recirculation	90	01-Sep-2013	29-Nov-2013	124	0%					
P302440	Procurement / Purchase Order of Piping system for centrate flow	30	02-Aug-2013	31-Aug-2013	-10	0%					
P302441	Manufacturing of Piping system for centrate flow	90	01-Sep-2013	29-Nov-2013	-10	0%					
P302445	Manufacturing of flushing water system for MPS and inlet chamber	120	06-Jul-2013 A	02-Nov-2013	212	14.17%					
P302446	Delivery of flushing water system for MPS and inlet chamber	30	03-Nov-2013	02-Dec-2013	212	0%					
P302460	Procurement / Purchase Order of Air Mixing system of wet well	30	18-Aug-2013	16-Sep-2013	16	0%					
P302470	Manufacturing of Air Mixing system of wet well	120	17-Sep-2013	14-Jan-2014	16	0%					
P302540	Delivery of Control System for DCS and Interfacing control system	30	23-Sep-2013	22-Oct-2013	105	0%					
P302610	Procurement / Purchase Order of Ventilation system of MPS	24	03-Oct-2013	26-Oct-2013	5	0%					
P302620	Manufacturing of Ventilation system of MPS	90	27-Oct-2013	24-Jan-2014	5	0%					
P302640	Procurement / Purchase Order of Fire service of MPS	32	19-Jul-2013 A	19-Aug-2013	23	12.5%					
P302650	Manufacturing of Fire service of MPS	120	20-Aug-2013	17-Dec-2013	23	0%					
P302690	Delivery of Plumbing system	50	30-Oct-2013	18-Dec-2013	221	0%					
P302710	Manufacturing of Drainage System	150	19-Jul-2013 A	15-Dec-2013	117	2.67%					
Interface between Civil/ ABWF/ E&M works (Access Floor No. 3, -10.0mPD)											
MPS0030	Access Floor No. 3 (-10.0mPD) interface for start of installation of BS	0		29-Oct-2013	258	0%					◆ Access Floor
R.C. Works											
Access Floor No. 3 (-10.0mPD)											
P902710	AC3: Lift well and Staircase No 3 (-10.0 to -2.0mPD)	30	05-Jul-2013 A	24-Aug-2013	9	5%					
P903120	AC3: Dismantle scaffold for -10.0mPD floor slabs	12	23-Jul-2013	05-Aug-2013	180	0%					
Access Floor No. 4 (-2.0mPD)											
P902800	AC4: Lift well & staircase No. 3 (-2.0 to +5.9mPD)	24	24-Aug-2013	23-Sep-2013	9	0%					
P903140	AC4: Dismantle scaffold for -2.0mPD floor slab	12	03-Sep-2013	17-Sep-2013	159	0%					
Ground floor slab (+5.9mPD)											
P902860	GF: Wet well (4.0m H, +5.5 to +10.4mPD)	21	01-Aug-2013	26-Aug-2013	-53	0%					
P902870	GF: Wet well (4.2m H, +10.4 to +14.65mPD)	21	26-Aug-2013	19-Sep-2013	-53	0%					
P902880	GF: Flow channel at +14.65mPD	18	19-Sep-2013	12-Oct-2013	31	0%					
P902890	GF: Wet well (4.0m H, +14.65 to +18.65mPD)	21	19-Sep-2013	17-Oct-2013	-53	0%					
P902900	GF: Staircase No. 1& 2 (+5.9 to +20.4mPD)	45	23-Jul-2013	12-Sep-2013	1	0%					
P902910	GF: Lift Well (+5.9 to +20.4mPD)	32	23-Sep-2013	01-Nov-2013	9	0%					
P902920	GF: Column C2 (1-4) up to +20.4mPD	18	05-Aug-2013	24-Aug-2013	-36	0%					
P902930	GF: Column C2 (5-8) up to +20.4mPD	18	03-Sep-2013	24-Sep-2013	-36	0%					
P903040	GF: Perimeter Wall (+5.9 to +20.4mPD)	60	08-Jul-2013 A	30-Sep-2013	-6	2%					
P903650	GF: Wet well (4.0m H, +18.65 to +22.0mPD)	21	17-Oct-2013	11-Nov-2013	-36	0%					
1/f slab (+20.4mPD)											
P902940	1F: +20.4mPD Floor slab and beam (RHS)	18	17-Oct-2013	07-Nov-2013	-53	0%					
P902950	1F: +20.4mPD Floor slab and beam (LHS)	18	07-Nov-2013	28-Nov-2013	-52	0%					
P902960	1F: Wet well (+22.0 to +25.9mPD)	18	11-Nov-2013	02-Dec-2013	-36	0%					
P903000	1F: Staircase No. 1 and No. 2 (+20.4 to +25.9mPD)	28	07-Nov-2013	10-Dec-2013	-43	0%					
P903010	1F: Lift Well (+22.0 to +25.9mPD)	21	15-Nov-2013	10-Dec-2013	-3	0%					
P903020	1F: Column C2 (1-4) up to +25.9mPD	12	07-Nov-2013	21-Nov-2013	-53	0%					
P903050	1F: Perimeter Wall (+20.4 to +25.9mPD)	60	17-Oct-2013	28-Dec-2013	-18	0%					
Builder and finishes Works											
Access Floor No. 3 (-10.0mPD)											
P400525	AC3: Wall/ ceiling finishes (fair face)	36	19-Jul-2013 A	29-Oct-2013	159	8.33%					
Building Service Installation											
Access Floor No. 1 (-32.0mPD)											
P400280	AC1: Building services equipment	45	23-Jul-2013	12-Sep-2013	-45	0%					
Access Floor No. 2 (-19.0mPD)											
P400350	AC2: Building services equipment	36	06-Aug-2013	16-Sep-2013	180	0%					
Access Floor No. 3 (-10.0mPD)											
P400360	AC3: Building services equipment	36	29-Oct-2013	10-Dec-2013	207	0%					
Electrical and Mechanical Installation											
P400311	Installation of VSD panels and associated cabling works (at switchgear)	230	17-Sep-2013	30-Jun-2014	46	0%					
Access Floor No. 1 (-32.0mPD)											
P903760	AC1: Main Sewage Pumps pipeworks (Main Sewage Pump No.1 & 2)	55	23-Jul-2013	25-Sep-2013	8	0%					
P903770	AC1: Main Sewage Pumps pipeworks (Main Sewage Pump No.3 & 4)	55	26-Sep-2013	30-Nov-2013	8	0%					
P903795	AC1: Main Sewage Pump No.1 - 4 (RHS)	200	13-Sep-2013	21-May-2014	-45	0%					
P904410	AC1: Cooling Water Pipeworks for Pump Bearings	90	27-Sep-2013	15-Jan-2014	10	0%					
Access Floor No. 2 (-19.0mPD)											
P903830	AC2: Pipeworks and associated cabling works (Main Sewage Pump No.1 & 2)	24	26-Sep-2013	25-Oct-2013	161	0%					
Access Floor No. 3 (-10.0mPD)											
P903960	AC3: Pipeworks and associated cabling works (Main Sewage Pump No.3 & 4)	24	29-Oct-2013	26-Nov-2013	159	0%					
Instrumentation and Control Automation (ICA) Installation											
P409000	NWK PTW: DCS Installation	80	23-Aug-2013	27-Nov-2013	292	0%					
P409050	DOU1B: DCS installation	50	07-Oct-2013	04-Dec-2013	265	0%					
Statutory Submission and Inspection											
Water Supplier Department (WSD)											
P402600	WM(P): Submission of WWO542 (Portable water and Irrigation Water)	80	04-Nov-2013	22-Jan-2014	208	0%					

■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work

Contract No. DC/2009/10

Sheet 5 of 6

Date	Revision	Checked	Approved

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works

Three Months Rolling Programme (24 Jul 2013 to 24 Oct 2013)

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	Qtr 3, 2013			Qtr 4, 2013		
							Jul	Aug	Sep	Oct	Nov	
Portion 4 (Main flow Culvert)												
Foundation Works												
Driven H-Pile												
P903430	File Load Test for working pile	15	18-Oct-2013	04-Nov-2013	-12	0%						
Excavation and Lateral Support Works for Substructure (Near MPS2)												
P903130	Sheetpiling for Substructure (within Portion 4)	24	17-Sep-2013	17-Oct-2013	-51	0%						
P903440	Excavation down to +4.0mPD	6	18-Oct-2013	24-Oct-2013	-51	0%						
P903450	Install 1st layer of walling and strut at +4.5mPD	15	25-Oct-2013	11-Nov-2013	-51	0%						
P903460	Excavation down to +1.5mPD	12	08-Nov-2013	21-Nov-2013	-51	0%						
Portion 4 (Deodorization Unit No. 3 & 1b and Odour duct bridge)												
Procurement/ Order/ Manufacturing/ Delivery												
P403090	Manufacturing of equipment for DOU No. 3	240	19-Jul-2013 A	15-Mar-2014	57	1.67%						
P403120	Manufacturing of ductworks for DOU No. 3	240	19-Jul-2013 A	15-Mar-2014	89	1.67%						
P403190	Delivery of ductworks for DOU No. 1b	30	17-Jul-2013 A	12-Aug-2013	357	30%						
Electrical and Mechanical Installation												
P401690	DOU1b: Deodorization unit No. 1b	30	18-Jul-2013 A	15-Aug-2013	286	30%						
P401681	DOU1b: Ductworks for DOU No. 1b	21	16-Aug-2013	09-Sep-2013	286	0%						
P401682	DOU1b: Switchboard and associated cabling for DOU No. 1b	21	10-Sep-2013	05-Oct-2013	286	0%						
Statutory Submission and Inspection												
Fire Service Department (FSD)												
P905190	FS: FS Design for Dry system	45	02-Nov-2013	16-Dec-2013	-10	0%						
Water Supplier Department (WSD)												
P905120	WM(P): Submission of WWO542 (Process Water)	80	04-Nov-2013	22-Jan-2014	22	0%						
Portion 4 (Service Ducts)												
Foundation Works												
Driven H-Pile												
P903540	Driven H-Piles (24 Nos)	24	17-Sep-2013	17-Oct-2013	-51	0%						
Excavation and lateral support for substructure												
Service Duct (Type 1)												
P400550	ELS for service duct at CH0-20	18	18-Oct-2013	07-Nov-2013	162	0%						
Civil Works												
P400570	Dia 100-32mm Watermain laying	75	19-Jul-2013 A	27-Dec-2013	256	4%						
Portion 5 (Inlet Chamber)												
Procurement/ Order/ Manufacturing/ Delivery												
P501500	Delivery of Lifting Appliance	30	19-Jul-2013 A	17-Aug-2013	270	13.33%						
P501560	Delivery of pipeworks	40	07-Nov-2013	17-Dec-2013	156	0%						
P501820	Delivery of building service equipment	50	08-Oct-2013	27-Nov-2013	76	0%						
R.C. Works												
P400631	R.C. works for Manifold of cast-in puddle flange for connection of valve	180	04-Nov-2013	18-Jun-2014	-55	0%						
Diaphragm Wall opening												
P400635	Breaking Diaphragm wall for twin wet well inlet pipes	60	12-Oct-2013	23-Dec-2013	73	0%						
Portion 6 (Valve Chamber)												
Procurement/ Order/ Manufacturing/ Delivery												
P501800	Delivery of drainage and flushing water pumping system	63	07-Nov-2013	09-Jan-2014	161	0%						
R.C. Works												
P600010	Site Clearance	12	06-Nov-2013	19-Nov-2013	-75	0%						
Portion 8 (Extension of Sodium Hypochlorite Storage Compound)												
Procurement/ Order/ Manufacturing/ Delivery												
P801150	Manufacturing of NaOCl Storage Tanks	180	19-Jul-2013 A	14-Jan-2014	10	2.22%						
P801180	Manufacturing of valves and pipeworks	210	19-Jul-2013 A	13-Feb-2014	99	1.9%						
P801210	Manufacturing of chemical pumps and associated equipment	270	19-Jul-2013 A	14-Apr-2014	39	1.48%						
Foundation Works												
Re-driving test for existing daido Piles												
P800180	New Daido Piles (12 Nos) + Replacement piles (Say14 Nos, 50% Def)	36	02-Jul-2013 A	24-Aug-2013	25	20%						
P800240	Load test to Daido Piles	14	24-Aug-2013	10-Sep-2013	25	0%						
Trimming/ Extension of existing daido piles												
P905430	Trimming for Daido Piles SH-03 to 07 and SH-10 to 14	6	03-Oct-2013	10-Oct-2013	25	0%						
P905440	Trimming for Daido Piles SH-17 to 21 and SH-24 to 28	6	10-Oct-2013	18-Oct-2013	25	0%						
P905450	Trimming for Daido Piles SH-31 to 33 and SH-38 to 38	6	18-Oct-2013	25-Oct-2013	25	0%						
Excavation and Lateral Support for Substructure												
P802070	Install sheetpile at GL1-2 & GLA-B	18	23-Jul-2013	12-Aug-2013	50	0%						
P802080	ELS down to formation level	18	10-Sep-2013	03-Oct-2013	25	0%						
R.C. Works												
P905465	File head preparation	6	25-Oct-2013	01-Nov-2013	25	0%						
Structural Steel Works												
P800100	Fabrication of Structural steel	120	19-Jul-2013 A	09-Dec-2013	155	2.5%						
Statutory Submission and Inspection												
Fire Service Department (FSD)												
P905620	FS: FS Design for Extension/ Modification of Fire Service system	45	10-Sep-2013	25-Oct-2013	248	0%						
Sai Ying Pun Junction Shaft												
Procurement/ Order/ Manufacturing/ Delivery												
P801260	Procurement / Purchase Order of instrument and control equipment	30	19-Jul-2013 A	17-Aug-2013	54	13.33%						
P801270	Manufacturing of instrument and control equipment	180	18-Aug-2013	13-Feb-2014	54	0%						

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical Remaining Work

Contract No. DC/2009/10

Sheet 6 of 6

Date	Revision	Checked	Approved

HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works

Three Months Rolling Programme (24 Jul 2013 to 24 Oct 2013)