



# Development at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit  
(EM&A) Report for July 2016

August 2016

# Development at West Kowloon Cultural District

Monthly Environmental Monitoring and Audit  
(EM&A) Report for July 2016

August 2016

**This Monthly EM&A Report has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC).**

**Certified by:**



---

Brian Tam  
Environmental Team Leader (ETL)  
West Kowloon Cultural District Authority

**Date**

5 August 2016

**Verified by:**



---

Fredrick Leong  
Independent Environmental Checker (IEC)  
Meinhardt Infrastructure & Environment Ltd

**Date**

12 Aug. 16

# Contents

<b>Chapter</b>	<b>Title</b>	<b>Page</b>
	Executive Summary	i
<b>1</b>	<b>Introduction</b>	<b>1</b>
1.1	Background	1
1.2	Project Organisation	1
1.3	Environmental Status in the Reporting Period	2
1.4	Summary of EM&A Requirements	2
<b>2</b>	<b>Impact Monitoring Methodology</b>	<b>4</b>
2.1	Introduction	4
2.2	Air Quality	4
2.3	Noise	7
2.4	Landscape and Visual	9
<b>3</b>	<b>Monitoring Results</b>	<b>10</b>
3.1	Impact Monitoring	10
3.2	Air Quality Monitoring	10
3.3	Noise Monitoring	11
3.4	Landscape and Visual Impact	11
<b>4</b>	<b>Environmental Site Inspection</b>	<b>13</b>
4.1	Site Inspection	13
4.2	Advice on the Solid and Liquid Waste Management Status	17
4.3	Status of Environmental Licenses and Permits	17
4.4	Recommended Mitigation Measures	19
<b>5</b>	<b>Compliance with Environmental Permit</b>	<b>21</b>
<b>6</b>	<b>Report on Non-compliance, Complaints, Notification of Summons and Successful Prosecutions</b>	<b>22</b>
6.1	Record on Non-compliance of Action and Limit Levels	22
6.2	Record on Environmental Complaints Received	22
6.3	Record on Notifications of Summons and Successful Prosecution	22
<b>7</b>	<b>Future Key Issues</b>	<b>23</b>
7.1	Construction Works for the Coming Month(s)	23
7.2	Key Issues for the Coming Month	23
7.3	Monitoring Schedule for the Coming Month	24

<b>8</b>	<b>Conclusions and Recommendations</b>	<b>25</b>
8.1	Conclusions _____	25
8.2	Recommendations _____	25

## Appendices

Appendix A.	Project Organisation
Appendix B.	Tentative Construction Programme
Appendix C.	Action and Limit Levels for Construction Phase
Appendix D.	Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact
Appendix E.	Monitoring Schedule
Appendix F.	Calibration Certifications
Appendix G.	Graphical Plots of the Monitoring Results
Appendix H.	Meteorological Data Extracted from Hong Kong Observatory
Appendix I.	Waste Flow table
Appendix J.	Environmental Mitigation Measures – Implementation Status
Appendix K.	Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

## Figures

Figure 1	Site Layout Plan and Monitoring Stations
----------	--

## Tables

Table 1.1:	Summary of Impact EM&A Requirements _____	2
Table 2.1:	Air Quality Monitoring Parameters, Frequency and Duration _____	4
Table 2.2:	Air Quality Monitoring Station _____	4
Table 2.3:	TSP Monitoring Equipment _____	5
Table 2.4:	Noise Monitoring Parameters, Period and Frequency _____	7
Table 2.5:	Noise Monitoring Station _____	7
Table 2.6:	Noise Monitoring Equipments _____	8
Table 2.7:	Monitoring Program for Landscape and Visual Impact during Construction Phase _____	9
Table 3.1:	Summary of 1-hour TSP monitoring results _____	10
Table 3.2:	Summary of 24-hour TSP monitoring results _____	10
Table 3.3:	Summary of noise monitoring results during normal weekdays _____	11
Table 4.1:	Summary of Site Inspections and Recommendations for M+ Museum _____	13
Table 4.2:	Summary of Site Inspections and Recommendations for Lyric Theatre Complex _____	15
Table 4.3:	Status of Environmental Submissions, Licenses and Permits for M+ Museum _____	17
Table 4.4:	Status of Environmental Submissions, Licenses and Permits for Lyric Theatre Complex _____	18
Table 5.1:	Status of Submissions under the Environmental Permit _____	21

# Executive Summary

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex Foundation Works (Contract No.: CC/2015/3A/014) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCDA). The construction works and EM&A programme for M+ Museum and Lyric Theatre Complex commenced on 31 October 2015 and 1 March 2016 respectively.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 3 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/A (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO.

This Monthly EM&A Report presents the monitoring works at both the main works of M+ Museum and foundation works of Lyric Theatre Complex conducted from 1 July to 31 July 2016.

## **Exceedance of Action and Limit Levels**

There was no breach of Action or Limit levels for Air Quality (1-hour TSP and 24-hour TSP) and Noise in this reporting month.

## **Implementation of Mitigation Measures**

Construction phase weekly site inspections were carried out on 8, 14, 20 and 28 July 2016 for M+ Museum and 7, 13, 22 and 27 July 2016 for Lyric Theatre Complex to confirm the implementation measures undertaken by the Contractors in the reporting month. The outcomes are presented in **Section 4** and the status of implementation of mitigation measures in the site is shown in **Appendix J**.

Landscape and visual impact inspections were conducted as part of the abovementioned weekly site inspections during the reporting month. No adverse comment on landscape and visual aspects was made during these inspections.

EPD site inspection with Contractor was conducted on 2, 5, 18, 19 and 22 July 2016 at M+ Museum. A pink form was issued to the Contractor on 2 July 2016 and water sample at discharge point at ICP of M+ Museum was collected by EPD.

EPD site inspection with Contractor was conducted on 27 July 2016 at Lyric Theatre Complex.

## **Record of Complaints**

One environmental complaint regarding muddy water discharge was recorded in the reporting month.

### **Record of Notification of Summons and Successful Prosecutions**

No notification of summons and successful prosecution were recorded in the reporting month.

### **Future Key Issues**

The major site works at M+ Museum scheduled to be commissioned in the coming month include:

- Construction of pile caps
- Construction of slab
- Construction of columns & walls
- Installation of wailing & struts

The major site works at Lyric Theatre Complex scheduled to be commissioned in the coming month include:

- H-Pile Construction
- Bored Pile Construction
- Excavation and lateral support

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.

# 1 Introduction

## 1.1 Background

Mott MacDonald Hong Kong Limited (MMHK) was commissioned to undertake the Environmental Team (ET) services (including environmental monitoring and audit (EM&A)) for the construction of M+ Museum Main Works (Contract No.: CC/2015/3A/022) and Lyric Theatre Complex Foundation Works (Contract No.: CC/2015/3A/014) at West Kowloon Cultural District (WKCD) (The Project) as part of the WKCD development. The Project Proponent is the West Kowloon Cultural District Authority (WKCD). The construction works and EM&A programme for M+ Museum and Lyric Theatre Complex commenced on 31 October 2015 and 1 March 2016 respectively.

The overall works for the WKCD fall under two separate categories of Designated Project (DP) of the Environmental Impact Assessment Ordinance (EIAO), namely an “engineering feasibility study of urban development projects with a study area covering more than 20 ha or involving a total population of more than 100 000” (Item 3 of Schedule 3) and “an underpass more than 100m in length under the built areas” (Item A.9, Part I, Schedule 2). An Environmental Permit No. EP-453/2013/A (EP) was issued with respect to the “Underpass Road and Austin Road Flyover Serving the West Kowloon Cultural District” which specifically includes the abovementioned category of DP under Item A.9, Part I, Schedule 2 of the EIAO. The captioned projects include part of the abovementioned underpass road located within the site boundary also falls under this same category.

The M+ museum development aims to provide an iconic presence for the M+ museum, semi-transparent vertical plane, housing education facilities, a public restaurant and museum offices. At ground and lower levels, generous access will be provided to the park and other West Kowloon Cultural District facilities, alongside a public resource centre, theatres, retail and dining, and back-of-house functions.

The 1,200-seat Lyric Theatre Complex will be Hong Kong’s first world-class facility for dance performances, including ballet, contemporary and Chinese dance forms. In the run up to the opening of further major performing arts venues in the WKCD, it will also be used for a wide variety of performing arts events including drama, opera and musical performances. The Lyric Theatre Complex will act as a platform for Hong Kong’s leading arts organisations, and be a new major venue to show programmes from Asia and worldwide.

The Monthly EM&A Report is prepared in accordance with the Condition 3.4 of the Environmental Permit No. EP-453/2013/A. This Monthly EM&A Report presents the monitoring works at both the main works of M+ Museum and foundation works of Lyric Theatre Complex conducted from 1 July to 31 July 2016. The purpose of this report is to summarise the findings in the EM&A of the project over the reporting period.

## 1.2 Project Organisation

The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix A**.



### 1.3 Environmental Status in the Reporting Period

During the reporting period, construction works at M+ Museum undertaken include:

- Construction of pile caps
- Construction of slab
- Construction of water tank
- Construction of columns & walls
- Installation of wailing & struts

During the reporting period, construction works at Lyric Theatre Complex undertaken include:

- H-Pile Construction
- Bored Pile Construction
- Excavation and lateral support

The Construction Works Programmes of M+ Museum and Lyric Theatre Complex are provided in **Appendix B**. A layout plan of the Project is provided in **Figure 1**. Please refer to **Table 4.3** on the status of the environmental licenses.

### 1.4 Summary of EM&A Requirements

The EM&A programme requires environmental monitoring of air quality, noise, landscape and visual as specified in the approved EM&A Manual.

A summary of impact EM&A requirements is presented in **Table 1.1**.

**Table 1.1: Summary of Impact EM&A Requirements**

Parameters	Descriptions	Locations	Frequencies
Air Quality	24-Hour TSP	AM1 - International Commerce Centre	At least once every 6 days
	1-Hour TSP	AM1 - International Commerce Centre	At least 3 times every 6 days
	24-Hour TSP	AM2 - The Harbourside Tower 1	At least once every 6 days
	1-Hour TSP	AM2 - The Harbourside Tower 1	At least 3 times every 6 days
Noise	$L_{eq}$ , 30 minutes	NM1- Podium level of The Harbourside Tower 1	Weekly
Landscape & Visual	Monitor implementation of proposed mitigation measures during the construction stage	As described in Table 9.1 and 9.2 of the EM&A Manual	Bi-weekly

Given that the Project covers only a small part of the whole WKCD area (i.e. M+ Museum, Lyric Theatre Complex and respective portions of underpass road), it was proposed that the EM&A programme for the Project should only require 1 noise monitoring station and 2 air quality monitoring stations located closest to the Project area. Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring stations AM1, AM2 and NM1 were set up. Other monitoring locations are too far away (i.e. AM3 to AM5 and NM2 to NM5) are not included in this EM&A programme until the construction of the corresponding area commences.

The Harbourside management office formally rejected our proposal of setting up air quality and noise monitoring equipment on its premises at the podium level of Tower 1 (AM2/NM1) on 10 November 2015. Alternative noise monitoring location was identified at The Arch (NM2), however The Arch management office formally rejected our proposal of setting up noise monitoring equipment on its premises on 23 November 2015. Nevertheless, suitable air quality monitoring location at AM2 was identified on the ground floor in front of The Harbourside Tower 1, which is at the same location as that of baseline monitoring for consistency. No management approval is required at the ground floor for conducting the air monitoring and a secure electricity supply is available there. Noise monitoring at G/F of Harbourside will not be representative. Approval from the management office of the International Commerce Centre has been granted on 29 February 2016 for conducting noise monitoring at the alternative noise monitoring location identified at the podium floor (NM1A) which is free from screening to the construction activities. Therefore, 2 air quality monitoring stations and 1 noise impact monitoring station were confirmed for the impact monitoring.

The Environmental Quality Performance Limits for air quality and noise are shown in **Appendix C**.

The Event and Action Plan for air quality, construction noise, landscape and visual are shown in **Appendix D**.

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix J**.

## 2 Impact Monitoring Methodology

### 2.1 Introduction

For air quality and noise, the monitoring methodology, including the monitoring locations, monitoring equipment used, monitoring parameters, and frequency and duration etc., for air quality and noise are detailed in this Section. The environmental monitoring schedules for the reporting period and the tentative monitoring Schedule for the coming month are provided in **Appendix E**.

For landscape and audit impact, the relevant EM&A monitoring requirements and details are also presented in this Section.

### 2.2 Air Quality

#### 2.2.1 Monitoring Parameters, Frequency and Duration

**Table 2.1** summarizes the monitoring parameters, frequency and duration of the TSP monitoring.

Table 2.1: Air Quality Monitoring Parameters, Frequency and Duration

Parameter	Frequency	Duration
24-hour TSP	At least once in every six-days	24 hours
1-hour TSP	At least 3 times every six-days	60 minutes

#### 2.2.2 Monitoring Locations

Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring stations AM1 and AM2 were set up at the proposed locations in accordance with updated EM&A Manual. Location of the monitoring station is given in **Table 2.2** and shown in **Figure 1**.

Table 2.2: Air Quality Monitoring Station

Monitoring Station	Location
AM1	International Commerce Centre (ICC)
AM2	The Harbourside Tower 1

#### 2.2.3 Monitoring Equipment

Continuous 24-hour TSP air quality monitoring was conducted using High Volume Sampler (HVS) (Model: TE-5170) located at the designated monitoring station. The HVS meets all the requirements stated in of the EM&A Manual. Portable direct reading dust meter was used to carry out the 1-hour TSP monitoring. **Table 2.3** summarizes the equipment used in the impact air quality monitoring. Copies of the calibration certificates for the HVS, calibration kit and portable dust meters are attached in **Appendix F**.

Table 2.3: TSP Monitoring Equipment

Equipment	Model
<b>24-hour TSP monitoring</b>	
High Volume Sampler	TE-5170 (Serial No.: 0767 and 8919)
Calibrator	TE-5025A (Orifice I.D.: 2454)
<b>1-hour TSP monitoring</b>	
Portable direct reading dust meter	Sibata LD-3B (Serial No.: 245834)

Calibration of the HVS (five point calibration) using Calibration Kit was carried out every two months. The HVS calibration orifice will be calibrated annually. Calibration certificate of the TE-5025A Calibration Kit and the HVS are provided in **Appendix F**

The 1-hour TSP monitoring should be determined periodically (e.g. annually) by the HVS to check the validity and accuracy of the results measured by direct reading method.

## 2.2.4 Monitoring Methodology

### 24-hour TSP Monitoring

#### Installation

The HVS was installed at the site boundary. The following criteria were considered in the installation of the HVS.

- A horizontal platform with appropriate support to secure the sampler against gusty wind was provided.
- The distance between the HVS and any obstacles, such as buildings, was at least twice the height that the obstacle protrudes above the HVS.
- A minimum of 2 metres separation from walls, parapets and penthouse was required for rooftop sampler.
- A minimum of 2 metres separation from any supporting structure, measured horizontally was required.
- No furnace or incinerator flues or building vent were nearby.
- Airflow around the sampler was unrestricted.
- The sampler has been more than 20 metres from any drip line.
- Permission was obtained to set up the sampler and to obtain access to the monitoring station.
- A secured supply of electricity is needed to operate the sampler.

#### Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected.
- The filters used are specified to have a minimum collection efficiency of 99 percent for 0.3 µm (DOP) particles.

- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than  $\pm 3$  °C with relative humidity (RH) < 50% and was not variable by more than  $\pm 5$  %. A convenient working RH was 40%. All preparation of filters was done by Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory.

### Field Monitoring Procedures

- The power supply was checked to ensure the HVS works properly.
- The filter holder and the area surrounding the filter were cleaned.
- The filter holder was removed by loosening the four bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully.
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter.
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and was secured with the aluminium strip.
- The HVS was warmed-up for about 5 minutes to establish run-temperature conditions.
- A new flow rate record sheet was set into the flow recorder.
- The flow rate of the HVS was checked and adjusted at around 1.3 m<sup>3</sup>/min. The range specified in the EM&A Manual was between 0.6-1.7 m<sup>3</sup>/min.
- The programmable timer was set for a sampling period of 24 hours, and the starting time, weather condition and the filter number were recorded.
- The initial elapsed time was recorded.
- At the end of sampling, the sampled filter was removed carefully and folded in half length so that only surfaces with collected particulate matter were in contact.
- It was then placed in a clean plastic envelope and sealed.
- All monitoring information was recorded on a standard data sheet.
- Filters were sent to a Hong Kong Laboratory Accreditation Scheme (HOKLAS) accredited laboratory for analysis.

### Maintenance and Calibration

- The HVS and its accessories are maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply.
- HVSs were calibrated upon installation and thereafter at bi-monthly intervals. The calibration kits were calibrated annually.
- Calibration records for HVS and calibration kit are shown in **Appendix F**.

### 1-hour TSP Monitoring

#### Field Monitoring

The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

- Turn the power on.

- Close the air collecting opening cover.
- Push the “TIME SETTING” switch to [BG].
- Push “START/STOP” switch to perform background measurement for 6 seconds.
- Turn the knob at SENSI ADJ position to insert the light scattering plate.
- Leave the equipment for 1 minute upon “SPAN CHECK” is indicated in the display.
- Push “START/STOP” switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- Pull out the knob and return it to MEASURE position.
- Setting time period of 1 hour for the 1-hour TSP measurement.
- Push “START/STOP” to start the 1-hour TSP measurement.
- Regular checking of the time period setting to ensure monitoring time of 1 hour.

**Maintenance and Calibration**

- The 1-hour dust meter would be checked at 3-month intervals and calibrated at 1-year intervals throughout all stages of the air quality monitoring.
- Calibration records for direct dust meters are shown in **Appendix F**.

**Weather Condition**

- Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix H**.

**2.3 Noise**

**2.3.1 Monitoring Parameters, Frequency and Duration**

**Table 2.4** summarizes the monitoring parameters, frequency and duration of noise monitoring. The noise in A-weighted levels  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  are recorded in a 30-minute interval between 0700 and 1900 hours.

Table 2.4: Noise Monitoring Parameters, Period and Frequency

Time Period	Parameters	Frequency
Daytime on normal weekdays (0700-1900 hours)	$L_{eq}$ (30 min), $L_{90}$ (30 min) & $L_{10}$ (30 min)	Once every week

**2.3.2 Monitoring Location**

Currently, the works under the captioned project are confined in the western part of the WKCD site. Therefore, only the monitoring station NM1A was set up at the proposed location in accordance with updated EM&A Manual. Location of the monitoring station is given in **Table 2.5** and shown in **Figure 1**.

Table 2.5: Noise Monitoring Station

Monitoring Station	Location
NM1A	Podium floor of International Commerce Centre (ICC)

### 2.3.3 Monitoring Equipment

Integrating Sound Level Meter was used for noise monitoring. It was a Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level ( $L_{Aeq}$ ) and percentile sound pressure level ( $L_x$ ). They comply with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1). **Table 2.6** summarizes the noise monitoring equipment model being used.

Table 2.6: Noise Monitoring Equipments

Monitoring Station	Equipment Model	
	Integrating Sound Level Meter	Calibrator
NM1	Rion NL-52 (Serial No.00131627)	Rion NC-73 (Serial No.10997142)

### 2.3.4 Monitoring Methodology

#### Field Monitoring

- The microphone of the Sound Level Meter was set at least 1.2 m above the ground.
- Free Field measurement was made at the monitoring locations.
- The battery condition was checked to ensure the correct functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
  - frequency weighting: A
  - time weighting: Fast
  - time measurement: 30 minutes intervals (between 0700-1900 on normal weekdays)
- Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94 dB at 1 kHz. If the difference in the calibration level before and after measurement was more than 1 dB, the measurement would be considered invalid and has to be repeated after re-calibration or repair of the equipment.
- During the monitoring period, the  $L_{eq}$ ,  $L_{10}$  and  $L_{90}$  were recorded. In addition, any site observations and noise sources were recorded on a standard record sheet.
- A correction of +3dB(A) was made to the free field measurements.

#### Maintenance and Calibration

- The microphone head of the sound level meter and calibrator is cleaned with soft cloth at quarterly intervals.
- The sound level meter and calibrator are sent to the supplier or HOKLAS laboratory to check and calibrate at yearly intervals.
- Calibration records are shown in **Appendix F**.

#### Weather Condition

- Meteorological data extracted from Hong Kong Observatory for the reporting month is provided in **Appendix H**.

## 2.4 Landscape and Visual

### 2.4.1 Monitoring Program

**Table 2.7** details the monitoring program (as proposed in the WKCD EIA report) for landscape and visual impact during the construction phase.

**Table 2.7: Monitoring Program for Landscape and Visual Impact during Construction Phase**

Stage	Monitoring Task	Frequency	Report	Approval
Construction	Monitor implementation of proposed mitigation measures during the construction stage.	Bi-weekly	ET to report on Contractor's compliance	Counter-signed by IEC

During the landscape and visual impact monitoring, any changes in relation to the landscape and visual amenity should be monitored with reference to the baseline conditions of the site. In addition, mitigation measures were proposed in the WKCD EIA report to minimise the landscape and visual impacts during the construction phase. The proposed mitigation measures as shown in Table 9.1 and Table 9.2 of the EM&A Manual should be checked for proper implementation.



## 3 Monitoring Results

### 3.1 Impact Monitoring

Construction impact monitoring for air quality, noise and landscape and visual impact was undertaken in compliance with the EM&A Manual during the reporting month.

### 3.2 Air Quality Monitoring

#### 3.2.1 1-hour TSP

Results of 1-hour TSP at the monitoring location AM1 and AM2 are summarised in **Table 3.1**. Graphical plots of the monitoring results are shown in **Appendix G**.

Table 3.1: Summary of 1-hour TSP monitoring results

Monitoring Station	Monitoring Date	Start Time	1-hour TSP ( $\mu\text{g}/\text{m}^3$ )			Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1st Result	2nd Result	3rd Result			
AM1	06-Jul-16	14:00	80	85	91	51-95	273.7	500
	12-Jul-16	10:40	80	87	95			
	18-Jul-16	10:40	51	54	55			
	22-Jul-16	8:00	55	59	60			
	28-Jul-16	10:38	52	59	55			
AM2	06-Jul-16	14:10	83	88	94	51-98	274.2	500
	12-Jul-16	10:50	81	87	98			
	18-Jul-16	10:50	58	61	55			
	22-Jul-16	8:12	59	61	63			
	28-Jul-16	10:48	56	60	51			

#### 3.2.2 24-hour TSP

Results of 24-hour TSP at the monitoring location AM1 and AM2 are summarised in **Table 3.2**. Graphical plots of the monitoring results are shown in **Appendix G**.

Table 3.2: Summary of 24-hour TSP monitoring results

Monitoring Station	Monitoring Date	Start Time	Monitoring Results ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
AM1	06-Jul-16	13:10	46	45-50	143.6	260
	12-Jul-16	10:37	45			
	18-Jul-16	10:38	45			
	22-Jul-16	08:02	47			
	28-Jul-16	10:40	50			
AM2	06-Jul-16	13:20	44	44-64	151.1	260

Monitoring Station	Monitoring Date	Start Time	Monitoring Results ( $\mu\text{g}/\text{m}^3$ )	Range ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
	12-Jul-16	14:40	49			
	18-Jul-16	10:52	46			
	22-Jul-16	08:17	50			
	28-Jul-16	10:50	64			

No exceedance of 1-hour and 24-hour TSP (Action or Limit Level) was recorded in the reporting period.

### 3.3 Noise Monitoring

The construction noise monitoring results at the monitoring location NM1A are summarized in **Table 3.3**. Graphical plots of the monitoring data and the station set-up of a free-field measurement are shown in **Appendix G**.

Table 3.3: Summary of noise monitoring results during normal weekdays

Monitoring Date	Start Time	End Time	$L_{\text{eq}}$ (30 mins), dB(A)	Limit Level for $L_{\text{eq}}$ (dB(A))
06-Jul-16	16:14	16:44	69.3	75
12-Jul-16	14:00	14:30	69.0	
18-Jul-16	14:00	14:30	68.8	
28-Jul-16	14:00	14:30	69.2	

Remarks:

+3dB (A) correction was applied to free-field measurement.

No exceedance (Action/Limit Level) of construction noise was recorded in the reporting period as no noise related environmental complaint was received during the reporting period and noise levels recorded during the monitoring period were below 75 dB(A).

Construction works were extended to holidays on 3, 10, 17, 24 and 31 July 2016. Additional monitoring was carried out during the restricted hours on 3, 10, 17, 24 and 31 July 2016. The measured  $L_{\text{eq}}$  (30 mins) is in the range of 68.0 – 68.8 dB(A). Construction Noise Permit for the works carried out during restricted hours was obtained and listed in **Table 4.3**.

### 3.4 Landscape and Visual Impact

Landscape and visual impact inspections were conducted as part of the weekly site inspections on 8 and 20 July 2016 for M+ Museum and 7 and 22 July 2016 for Lyric Theatre Complex during the reporting month. As reviewed by the registered Landscape Architect, no adverse comment on landscape and visual aspects was made during these inspections.

The landscape and visual mitigation measures were implemented during the reporting period. The summary of implementation status of the environmental mitigation measures are provided in **Appendix J**.

## 4 Environmental Site Inspection

### 4.1 Site Inspection

#### 4.1.1 M+ Museum

Construction phase weekly site inspections were carried out on 8, 14, 20 and 28 July 2016. The joint site inspection with IEC, ET, ER and Contractor was held on 8 July 2016. EPD site inspection with Contractor was conducted on 2, 5, 18, 19 and 22 July 2016. Items including overall drainage arrangements, water samples at discharge points were inspected. A pink from has been issued to the Contractor on 2 July 2016 and water sample was collected at discharge point at ICP of M+ Museum by EPD. No non-compliance was recorded during the site inspection. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary. The key observations from the site inspections and associated recommendations are summarized in **Table 4.1**.

Table 4.1: Summary of Site Inspections and Recommendations for M+ Museum

Inspection Date	Parameter	Observation / Recommendation	Contractor's Responses / Action(s) Undertaken	Close-out (Date)
23 Jun 2016	Air quality	The stockpile at M66 was observed without any dust suppression mitigation measures. The contractor was reminded to apply dust suppression spraying to the stockpile.	All stockpile at M66 site has been well covered by dust suppression spraying.	28 July 2016
30 June 2016	Waste management	Chemical without drip tray was found. The contractor was reminded to provide drip tray for the chemical.	The chemicals previously observed without drip tray have been removed.	4 July 2016
30 June 2016	Water quality	The treated wastewater of wetsep no.4 was found with some floating particulates. The contractor was reminded to rectify it and ensure the quality of the treated wastewater to comply with the discharge license.	The treated wastewater at wetsep no. 4 was found clear and without floating particulates.	4 July 2016
30 June 2016	Water quality	Some stagnant water/ wheel washing water was observed near vehicular entrance of M66. The contractor was reminded to provide wastewater collection facilities and apply proper wastewater treatment to the wastewater collected before discharge.	The stagnant water or wheel washing water at M66 has been cleared.	8 July 2016
8 July 2016	Water quality	The contractor was reminded to provide proper water sampling equipment for weekly inspection of effluent.	The contractor has provided proper water sampling equipment for effluent sampling.	28 July 2016
8 July 2016	Water quality	The contractor was reminded to conduct wheel washing at designated wheel washing facilities at ICP.	No vehicles were parked on the ICP wheel washing facilities and wheel washing has been conducted in the designated area.	14 July 2016
8 July 2016	Water quality	Overflow of sedimentation tank	The contractor has rectified the	13 July 2016

Inspection Date	Parameter	Observation / Recommendation	Contractor's Responses / Action(s) Undertaken	Close-out (Date)
		(treated wastewater which was visually clear) near wetsep no. 3 and Gate 1 was observed. The contractor was reminded to rectify it to prevent any effluent flowing out of the site.	overflow previously observed near wetsep no. 3	
8 July 2016	Water quality	The contractor was reminded to ensure the site hoarding near Gate 1 is properly sealed as seepage of site effluent was observed.	Filling material has been applied to the hoarding near Gate 1 to seal the seepage.	13 July 2016
8 July 2016	Waste management	Oil leakage was found on the ground. The contractor was reminded to clear the oil leakage.	The oil leakage previously observed was cleared.	13 July 2016
8 July 2016	Water quality	The effluent discharge quality at M+ and ICP discharge points was found visually clear and within acceptable pH range.	N/A	N/A
14 July 2016	Water quality	Seepage of runoff was observed near the hoarding outside DCS and seafront. The contractor was reminded to seal the seepage and remove all the refuse there.	The contractor has sealed the seepage at the site hoarding.	16 July 2016
14 July 2016	Water quality	Stagnant water was observed near wetsep no.5. The contractor was reminded to clear the stagnant water.	The contractor has removed all stagnant water previously observed near wetsep no.5.	28 July 2016
14 July 2016	Water quality	The quality of effluent at M+ and ICP discharge points was checked and found visually clear. The pH was in acceptable range.	N/A	N/A
14 July 2016	Water quality	It was noticed that no bypass pipes were in use. The contractor was reminded to remove those bypass pipes from site.	The contractor has removed all bypass pipes.	28 July 2016
14 July 2016	Waste Management	The contractor was reminded to clear the drip tray at wetsep no. 3 and remove the refuse (plastic bottle) in drip tray.	The contractor has cleared the drip tray at wetsep no.3.	19 July 2016
20 July 2016	Water quality	The contractor was reminded to provide drainage layout plan at each wetsep to clearly show the direction of pipe flow.	The contractor has provided drainage layout plan at all wetseps.	28 July 2016
20 July 2016	Water quality	The contractor was reminded to carry out wheel washing within M66 site area to prevent any wash water flowing out of the site.	The contractor has arranged wheel washing to be carried out within M66 site area.	28 July 2016
20 July 2016	Water quality	The contractor was reminded to maintain regular checking/ maintenance record of all wetseps used in site.	The contractor has maintained proper maintenance/ checking record of wetseps.	28 July 2016
20 July 2016	Waste management	Chemicals without drip tray were found in some of the site area. The contractor was reminded to remove the chemicals or provide drip trays.	All chemicals previously observed without drip trays have been removed off site.	28 July 2016

Inspection Date	Parameter	Observation / Recommendation	Contactor's Responses / Action(s) Undertaken	Close-out (Date)
20 July 2016	Waste management	Refuse was observed in some area of the site. The contractor was reminded to keep better house-keeping.	The refuse previously observed has been removed.	28 July 2016
20 July 2016	Water quality	Treated wastewater at wetsep no. 1 was found milky. The contractor was reminded to check the performance of the wetsep.	The treated wastewater at wetsep no. 1 was found clear.	28 July 2016
20 July 2016	Water quality	The contractor was reminded to properly cover the hole at the top of the water barriers.	The contractor has covered the hole at the top of the water barriers.	28 July 2016
20 July 2016	Water quality	Effluent quality at discharge points of M+ and ICP was checked and found visually clear and within acceptable pH range.	N/A	N/A
20 July 2016	Waste management	Chemicals stored at wetsep no.2 were found without drip tray. The contractor was reminded to provide drip tray.	Chemicals previously observed without drip trays at wetsep no. 2 have been removed.	28 July 2016
28 July 2016	Water quality	The contractor was reminded to put boot washing facilities in proper place for use near Gate 1.	Follow-up status will be provided in the next reporting month	On-going
28 July 2016	Waste management	The contractor was reminded to enhance the cleaning frequency of all drip trays.	Follow-up status will be provided in the next reporting month	On-going
28 July 2016	Water quality	The effluent at M+ and ICP discharge points was checked and found visually clear by comparing with control solution and within acceptable pH range.	N/A	N/A

#### 4.1.2 Lyric Theatre Complex

Construction phase weekly site inspections were carried out on 7, 13, 22 and 27 July 2016. The joint site inspection with IEC, ET, ER and Contractor was held on 22 July 2016. EPD site inspection with Contractor was conducted on 27 July 2016. Items including overall drainage system and chemical waste store were inspected. No non-compliance was recorded during the site inspection. All observations have been recorded in the site inspection checklist and passed to the Contractor together with the appropriate recommended mitigation measures where necessary. The key observations from the site inspections and associated recommendations are summarized in **Table 4.2**.

Table 4.2: Summary of Site Inspections and Recommendations for Lyric Theatre Complex

Inspection Date	Parameter	Observation / Recommendation	Contactor's Responses / Action(s) Undertaken	Close-out (Date)
28 Jun 2016	Noise	The panel of the power generator was found open. The contractor was reminded to close the panel of the generator to reduce noise impact.	The panel of the generator has been closed.	29 Jun 2016
7 Jul 2016	Waste management	Oil leakage and chemicals without drip tray was found. The	The contaminated soil has been removed and the chemicals have	8 Jul 2016

Inspection Date	Parameter	Observation / Recommendation	Contractor's Responses / Action(s) Undertaken	Close-out (Date)
		contractor was reminded to remove the contaminated soil and provide drip tray to the chemicals.	been protected from direct contact to the ground.	
7 Jul 2016	Water quality	Stagnant water was observed in drip tray of the generator. The contractor was reminded to clear the drip trays frequently to prevent overflow of chemical waste/ stagnant water.	The concerned machine was removed from the site.	8 Jul 2016
13 Jul 2016	Water quality	The contractor was reminded to remove the site runoff near the Wet Sep and discharge point to avoid contamination with the water discharge.	Site runoff previously observed was cleaned.	14 Jul 2016
13 Jul 2016	Waste management	The contractor was reminded to clean the drip tray to avoid overflow.	The drip tray was cleaned up.	14 Jul 2016
22 Jul 2016	Air quality	Part of the haul road was observed to be dry. The contractor was reminded to provide sufficient water spray to prevent fugitive dust generation.	Sufficient water spraying has been provided to reduce dust impact.	23 Jul 2016
22 Jul 2016	Waste management	Oily mixture in a drip tray was observed. The contractor was reminded to remove the oily mixture and handle it as chemical waste.	The drip tray has been cleaned.	23 Jul 2016
22 Jul 2016	Water quality	Muddy trail was observed at the vehicular site entrance. The contractor was reminded to ensure adequate measures are implemented to prevent such occurrence.	Muddy trail at the site entrance has been cleaned up.	23 Jul 2016
22 Jul 2016	Waste management	Some chemical containers were observed to be on the ground. The contractor was reminded to place these in a drip tray or suitably bunded area.	The chemicals have been removed.	23 Jul 2016
22 Jul 2016	Water quality	Some sand bag arrangement near the site boundary at the shoreline was incomplete. The contractor was reminded to properly maintain such sand bagging.	Sand bags have been re-arranged properly.	23 Jul 2016
27 Jul 2016	Air quality	Dark smoke was emitted from the pumping machine. The contractor was reminded to check the machines on-site regularly.	The pumping machine has been maintained properly and no dark smoke was emitted.	30 Jul 2016
27 Jul 2016	Waste management	Chemicals was found leaking from the drip tray of the pumping machine. The contractor was reminded to seal the drip tray to avoid chemical leakage.	The ground has been cleaned and the drip tray has been sealed.	30 Jul 2016

## 4.2 Advice on the Solid and Liquid Waste Management Status

The Contractors have been registered as a chemical waste producer for the Project. Construction and demolition (C&D) material sorting will be carried out on site. A sufficient number of receptacles were available for general refuse collection.

### 4.2.1 M+ Museum

As advised by the Contractor, 291.46 ton and 705.64 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 Public Fill respectively, while 83.1 ton of general refuse was disposed of at SENT landfill. 77.6 ton of metals, 0 ton of paper/cardboard packaging, 0 ton of plastic and 33.6 ton of timber were collected by recycling contractors in the reporting month. 2656.0 ton of inert C&D materials was reused on site. 2240.0 ton of inert C&D materials was reused in other projects. 0 ton of chemical wastes was collected by licensed contractors in the reporting period.

The actual amounts of different types of waste generated by the activities of construction works at M+ Museum in the reporting month are shown in **Appendix I**.

### 4.2.2 Lyric Theatre Complex

As advised by the Contractor, 1678.7 ton and 10945.5 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 respectively, while 9.9 ton of general refuse was disposed of at SENT landfill. 19.6 ton of metals, 0 ton of paper/cardboard packaging, 0 ton of plastic and 0 ton of timber were collected by recycling contractors in the reporting month. 0 ton of inert C&D materials was reused on site. 0 ton of inert C&D materials was reused in other projects. 2.0 ton of chemical wastes was collected by licensed contractors in the reporting period.

The actual amounts of different types of waste generated by the activities of construction works at Lyric Theatre Complex in the reporting month are shown in **Appendix I**.

## 4.3 Status of Environmental Licenses and Permits

The environmental permits, licenses, and/or notifications on environmental protection for this Project which were valid during the period are summarised in **Table 4.3 and Table 4.4**.

### 4.3.1 M+ Museum

Table 4.3: Status of Environmental Submissions, Licenses and Permits for M+ Museum

Permit / License No. / Notification / Reference No.	Valid Period		Status	Remarks
	From	To		
Chemical Waste Producer Registration				



Permit / License No. / Notification / Reference No.	Valid Period		Status	Remarks
	From	To		
5213-217-H2913-45	05-Nov-15	--	Valid	--
Billing Account Construction Waste Disposal				
7023393	13-Oct-15	--	Account Active	--
Construction Noise Permit				
GW-RE0637-16	30-Jun-16	29-Dec-16	Vaild	--
Wastewater Discharge License				
WT00023633-2016	4-Mar-16	31-Mar-21	Valid	--
Notification under Air Pollution Control (Construction Dust) Regulation				
394083	7-Oct-15	--	Notified	--

### 4.3.2 Lyric Theatre Complex

Table 4.4: Status of Environmental Submissions, Licenses and Permits for Lyric Theatre Complex

Permit / License No. / Notification / Reference No.	Valid Period		Status	Remarks
	From	To		
Chemical Waste Producer Registration				
5213-217-G2347-39	17-Feb-16	--	Valid	--
Billing Account Construction Waste Disposal				
7024189	25-Jan-16	--	Account Active	--
Construction Noise Permit				
GW-RE0402-16	25-Apr-16	24-Oct-16	Valid	--
Wastewater Discharge License				
WT00023648-2016	9-Mar-16	31-Mar-21	Valid	--

Permit / License No. / Notification / Reference No.	Valid Period		Status	Remarks
	From	To		
Notification under Air Pollution Control (Construction Dust) Regulation				
398075	18-Jan-16	--	Notified	--

#### 4.4 Recommended Mitigation Measures

The EM&A programme followed the recommended mitigation measures in the EM&A Manual. The EM&A requirements as well as the summary of implementation status of the environmental mitigation measures are provided in **Appendix J**. In particular, the following mitigation measures were brought to attention during the site inspections:

##### 4.4.1 M+ Museum

###### Chemical and Waste Management

- All chemicals stored on site should be provided with drip trays.
- Drip trays should be kept in good condition.
- Enhance cleaning frequency for drip trays.
- Any chemical leakage should be properly collected and treated as chemical waste.
- Good housekeeping of site should be maintained.

###### Air Quality

- Maintain high standard of housekeeping to prevent emission of fugitive dust.
- All stockpile should be well covered or applied with dust suppression spraying to reduce dust impact.

###### Water Quality

- Wetsep units should be regularly checked to ensure proper function and adequate capacity of the system to treat wastewater or runoff before discharge.
- All wastewater or site runoff must be treated in wastewater treatment facilities before discharge.
- Maintain records for checking/ maintenance and provide drainage layout plan for all wetsep units.
- All stagnant water in site area should be properly collected and treated before discharge.
- Wheel washing should be carried out at proper wheel washing facilities and within site area.
- Boot washing facilities should be provided at site entrance.
- Proper water sampling equipment must be provided for effluent checking.
- Ensure no seepage at site boundary to prevent any runoff from flowing out of site area.
- Hole at the top of water barriers should be covered to prevent the accumulation of stagnant water.

#### **4.4.2 Lyric Theatre Complex**

##### **Chemical and Waste Management**

- All chemicals stored on-site should be provided with drip trays.
- Drip trays should be kept in good condition.
- Chemical waste in drip trays should be frequently removed and ensure no leakage of oil/ chemicals from machines.

##### **Air Quality**

- Enhance water spraying frequency to reduce dust impact.
- All machines on-site should be regularly checked.

##### **Water Quality**

- Stagnant water at the site should be regularly removed.
- No leakage of site runoff from the site near site boundary and discharge point should be ensured.
- The trail at the vehicular site entrance should be regularly cleaned.

## 5 Compliance with Environmental Permit

The status of the required submission under the EP during the reporting period is summarized in **Table 5.1**.

Table 5.1: Status of Submissions under the Environmental Permit

EP Condition	Submission	Submission Date
Condition 3.4	Monthly EM&A Report for June 2016	14 July 2016

## 6 Report on Non-compliance, Complaints, Notification of Summons and Successful Prosecutions

### 6.1 Record on Non-compliance of Action and Limit Levels

There was no breach of Action or Limit Levels for Air Quality and Noise monitoring in the reporting month.

### 6.2 Record on Environmental Complaints Received

One environmental complaint was referred from EPD on 13 July 2016 in the reporting month. The complaint was handled in accordance with the EM&A Manual and relevant parties including the Engineer's Representative and IEC were informed of the complaint.

The complainant claimed that muddy water was generated from the WKCDA construction sites and discharged to the harbour, and yellowish muddy water can be seen discharging to the Victoria Harbour via the drainage reserve outfall.

The investigation is still ongoing and has not been concluded in this reporting month. The investigation findings and subsequent mitigation measures, if any, will be reported in the next reporting month.

The cumulative statistics on complaints were provided in **Appendix K**.

### 6.3 Record on Notifications of Summons and Successful Prosecution

No notifications of summons or successful prosecution were received this month. The cumulative statistics on notifications of summons and successful prosecutions were provided in **Appendix K**.

## 7 Future Key Issues

### 7.1 Construction Works for the Coming Month(s)

#### 7.1.1 M+ Museum

The major site works scheduled to be commissioned in the coming month include:

- Construction of pile caps
- Construction of slab
- Construction of columns & walls
- Installation of wailing & struts

#### 7.1.2 Lyric Theatre Complex

The major site works scheduled to be commissioned in the coming month include:

- H-Pile Construction
- Bored Pile Construction
- Excavation and lateral support

### 7.2 Key Issues for the Coming Month

#### 7.2.1 M+ Museum

Key issues to be considered in the coming month include:

- Generation of dust from construction works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

#### 7.2.2 Lyric Theatre Complex

Key issues to be considered in the coming month include:

- Generation of dust from construction works;
- Noise impact from operating equipment and machinery on-site;
- Generation of site surface runoffs and wastewater from activities on-site;
- Management of stockpiles and slopes, particularly on rainy days;
- Sorting, recycling, storage and disposal of general refuse and construction waste; and
- Management of chemicals and avoidance of oil spillage on-site.

### 7.3 Monitoring Schedule for the Coming Month

The environmental site inspection and environmental monitoring will be continued in the coming month. Impact monitoring for air quality and noise in accordance with the approved EM&A Manual has commenced since 31 October 2015 and 5 March 2016 respectively. The tentative monitoring schedule for the coming month is shown in the **Appendix E**.

## 8 Conclusions and Recommendations

### 8.1 Conclusions

The EM&A programme as recommended in the EM&A Manual has been undertaken since the construction of M+ Museum main works commenced on 31 October 2015, and the construction of Lyric Theatre Complex foundation works commenced on 1 March 2016.

Monitoring of air quality and noise with respect to the Projects is underway. In particular, the 1-hour TSP, 24-hour TSP, noise level (as Leq, 30 minutes) under monitoring have been checked against established Action and Limit levels. There was no breach of Action and Limit Levels for 1-hour TSP, 24-hour TSP and noise in the reporting month.

One environmental complaint and no notifications of summons or successful prosecution were received during the reporting month.

Weekly construction phase site inspections and bi-weekly landscape and visual impact inspections were conducted during the reporting month as required. It was observed that the Contractors had implemented all possible and feasible mitigation measures to mitigate the potential environmental impacts during construction phase works.


A pink form was issued to the Contractor of M+ Museum on 2 July 2016 and water sample at discharge point at ICP of M+ Museum was collected by EPD.

### 8.2 Recommendations

Potential environmental impacts due to the construction activities, including air quality, noise, water quality, waste, landscape and visual, will be monitored or reviewed. The recommended environmental mitigation measures shall be implemented on site and regular inspections as required will be carried out to ensure that the environmental conditions are acceptable.



# Figure 1 Site Layout Plan and Monitoring Stations



- NOTES
- WKCD BOUNDARY
  - M+ MUSEUM BOUNDARY
  - LYRIC THEATRE BOUNDARY
  - - - BOUNDARY OF UNDERPASS ROAD SERVING THE PLANNED WKCD
  - X CONSTRUCTION AIR/NOISE MONITORING STATION

REV.	DATE	DESCRIPTION	INITIAL

JOB TITLE  
**M+ MUSEUM FOR VISUAL CULTURE (MAIN CONTRACT WORKS) & LYRIC THEATRE COMPLEX**

DRAWING TITLE  
**PROPOSED LOCATIONS OF CONSTRUCTION AIR/NOISE MONITORING STATIONS**


SCALE	1:100	PRINTED	A1
CHECKED		DATE	
APPROVED		DATE	
DRAWN	TY	DATE	16-10-2015

CONTRACT NO.

DRAWING NO. **FIGURE 1** REV. **XA**

CAD REF NAME: XXXXX\AUT-PMS-DWG-POU\000000-XXX.dwg

AUTHORITY



# Appendices

Appendix A. Project Organisation	28
Appendix B. Tentative Construction Programme	29
Appendix C. Action and Limit Levels for Construction Phase	30
Appendix D. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact	31
Appendix E. Monitoring Schedule	32
Appendix F. Calibration Certifications	33
Appendix G. Graphical Plots of the Monitoring Results	34
Appendix H. Meteorological Data Extracted from Hong Kong Observatory	35
Appendix I. Waste Flow table	36
Appendix J. Environmental Mitigation Measures – Implementation Status	37
Appendix K. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions	38

## Appendix A. Project Organisation




Table A-1: Contact information

Company Name	Role	Name	Telephone
Atkins China Ltd.	Senior Resident Engineer	Mr. Alfred Lee	5401 7289
Meinhardt Infrastructure & Environment Limited	IEC	Mr. Fredrick Leong	2859 1739
Hsin Chong Construction Company Limited	Environmental Manager	Mr. Leo Chow	9266 6855
Gammon Construction Limited	Environmental Manager	Ms. Michelle Tang	9267 8866
Mott MacDonald Hong Kong Ltd.	Contractor's Environmental Team Leader	Mr Brandon Wong	2828 5875
West kowloon Cultural District Authority	Senior Environmental Specialist	Mr. Brian Tam	2200 0059

## Appendix B. Tentative Construction Programme

**M+ Museum**

# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
<b>3-MRP Three Months Rolling Programme @ DD 30 June 2016</b>															
<b>Contract Key Dates &amp; Milestones</b>															
<b>Contract Dates</b>															
CP02	Contract Period (1218 days)	1218	26-Sep-15	25-Jan-19	26-Sep-15 A	25-Jan-19	23%	0	0						
<b>Schedule of Milestones</b>															
<b>Cost Centre A - Preliminaries and General Requirements</b>															
MSA.06	Compliance Review to the CA's satisfaction on Project T	0		30-Jun-16		30-Jun-16	0%	0	6						
<b>Cost Centre B - M+</b>															
MSB.04	Complete Pile Caps for Trusses 1, 2 & 5 (t=M9)	0		30-Jun-16		31-Aug-16	0%	-2	30						
<b>Cost Centre C - Public Works and Tunnel Protection Works</b>															
MSC.01	Obtain Notice of No Objection from Contract Administr	0		29-Feb-16		31-Jul-16	0%	-5	31						
MSC.02	First delivery of major Truss Steelwork elements to the S	0		30-Jun-16		31-Aug-16	0%	-2	30						
MSC.03	Complete Pile Caps for Trusses 1, 2 & 5 (t=M9)	0		30-Jun-16		31-Aug-16	0%	-2	30						
<b>Cost Centre D1 - Sewage Pumping Station</b>															
MSD1.01	Complete all ELS & excavation works for the Sewage pum	0		30-Apr-16		31-Jul-16	0%	-3	31						
<b>Interface Dates</b>															
<b>Access Date</b>															
AD1180	M16 - Lyric Interface South (2nd access) (30Jun16)	0	17-May-16		30-Jun-16		0%	-44	351						
AD1160	M15 - M+ / Lyric Staircase (2nd access) (30Jun16)	0	17-May-16		30-Jun-16		0%	-44	351						
AD1420	M45 - At-grade Road Footpath along M+ Basement (fror	0	01-Jun-16		11-Aug-16		0%	-71	364						
AD1410	M44 - At-grade Road Footpath at ICP / SPS Frontage (fro	0	01-Jun-16		11-Aug-16		0%	-71	407						
AD1350	M39 - Lyric Waterfront / through ESS Compound (Subjec	0	31-Aug-16		31-Aug-16		0%	0	289						
AD1340	M38 - Lyric Waterfront (Part of MTR Area A1) (from Lyric	0	31-Aug-16		31-Aug-16		0%	0	289						
<b>Vacation Date</b>															
VD1330	M35 - Temporary Access Road Junction at KVB (for Acce	0		15-Jun-16		02-Jul-16*	0%	-17	0						
VD1260	M24 - Area Between M+ Site & KVB (for Access by Park C	0		13-Oct-17		02-Jul-16*	0%	468	0						
VD1250	M23 - Park Area West of New Temp Access Road (for Ac	0		13-Oct-17		30-Jul-16*	0%	440	0						
VD1570	M66a - Existing Car Park (for Access by Park Ctr) (15Jun2	0		26-Sep-15		30-Jul-16*	0%	-309	0						
VD1600	M69 - Part of Stockpile Area on M+ side of M+/Park Inte	0		25-Jan-18		30-Jul-16*	0%	544	0						
<b>Preliminaries</b>															
<b>Pre-Construction - Design &amp; Procurements</b>															
<b>External Facade for M+ Podium (By Permasteelisa)</b>															
<b>Facade Shop Drawing Submission</b>															
<b>Tower Facade</b>															
DS.2004.06	2nd Submission	21			15-Apr-16 A	30-Jun-16	90%		43						
DS.2004.08	Comment on 2nd Submission	11			02-Jul-16	14-Jul-16	0%		43						
DS.2004.10	3rd Submission	10			15-Jul-16	27-Jul-16	0%		43						
DS.2004.12	Approval	11			28-Jul-16	09-Aug-16	0%		43						
<b>Podium Facade</b>															
DS.2004.14	1st Submission	10			07-Apr-16 A	06-Jul-16	95%		19						
DS.2004.16	Comment on 1st Submission	12			07-Jul-16	21-Jul-16	0%		19						
DS.2004.18	2nd Submission	6			22-Jul-16	28-Jul-16	0%		19						
DS.2004.20	Comment on 2nd Submission	11			29-Jul-16	10-Aug-16	0%		19						
DS.2004.22	3rd Submission	6			11-Aug-16	17-Aug-16	0%		19						
DS.2004.24	Approval	12			18-Aug-16	31-Aug-16	0%		19						
<b>Glass Wall with T Mullion (Kinked &amp; Straight B1/F &amp; G/F),CW-01a to 03d</b>															
DS.2004.26	1st Submission	8			30-Apr-16 A	08-Jul-16	90%		33						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision	Revision	
		Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau





# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.2004.28	Comment on 1st Submission	10			11-Jul-16	22-Jul-16	0%		33			Comment on 1st Submission			
DS.2004.30	2nd Submission	5			23-Jul-16	28-Jul-16	0%		33			2nd Submission			
DS.2004.32	Comment on 2nd Submission	10			30-Jul-16	11-Aug-16	0%		33			Comment on 2nd Submission			
DS.2004.34	3rd Submission	7			11-Aug-16	18-Aug-16	0%		33			3rd Submission			
DS.2004.36	Approval	12			19-Aug-16	01-Sep-16	0%		33			Approval			
<b>Glass Wall with Precast Mullion &amp; Ceramic Mullion, CW-04-05d and 07</b>															
DS.2004.38	1st Submission	10			30-May-16	15-Jul-16	60%		68			1st Submission	1st Submission		
DS.2004.40	Comment on 1st Submission	10			18-Jul-16	28-Jul-16	0%		68			Comment on 1st Submission			
DS.2004.42	2nd Submission	6			29-Jul-16	04-Aug-16	0%		68			2nd Submission			
DS.2004.44	Comment on 2nd Submission	11			06-Aug-16	18-Aug-16	0%		68			Comment on 2nd Submission			
DS.2004.46	3rd Submission	6			19-Aug-16	25-Aug-16	0%		68			3rd Submission			
DS.2004.48	Approval	12			26-Aug-16	08-Sep-16	0%		68			Approval			
<b>Podium Ceramic Concrete Tubes &amp; with Perforated Cladding, FAC-CW-07</b>															
DS.2004.50	1st Submission	10			27-May-16	22-Jul-16	0%		63			1st Submission	1st Submission		
DS.2004.52	Comment on 1st Submission	10			25-Jul-16	04-Aug-16	0%		63			Comment on 1st Submission			
DS.2004.54	2nd Submission	6			05-Aug-16	11-Aug-16	0%		63			2nd Submission			
DS.2004.56	Comment on 2nd Submission	11			12-Aug-16	24-Aug-16	0%		63			Comment on 2nd Submission			
DS.2004.58	3rd Submission	6			25-Aug-16	31-Aug-16	0%		63			3rd Submission			
DS.2004.60	Approval	12			01-Sep-16	14-Sep-16	0%		63			Approval			
<b>Garden Gallery Ceramic Cladding &amp; Ceiling, CE-03a,03b,03c</b>															
DS.2004.62	1st Submission	10			17-Apr-16 A	06-Jul-16	90%		140			1st Submission	1st Submission		
DS.2004.64	Comment on 1st Submission	11			07-Jul-16	21-Jul-16	0%		140			Comment on 1st Submission			
DS.2004.66	2nd Submission	6			21-Jul-16	28-Jul-16	0%		140			2nd Submission			
DS.2004.68	Comment on 2nd Submission	11			28-Jul-16	10-Aug-16	0%		140			Comment on 2nd Submission			
DS.2004.70	3rd Submission	6			10-Aug-16	17-Aug-16	0%		140			3rd Submission			
DS.2004.72	Approval	12			17-Aug-16	31-Aug-16	0%		140			Approval			
<b>L3 Storefront, CW-08a,08b</b>															
DS.2004.76	Comment on 1st Submission	12			25-Jun-16 A	09-Jul-16	0%		206			Comment on 1st Submission	Comment on 1st Submission		
DS.2004.78	2nd Submission	5			11-Jul-16	15-Jul-16	0%		206			2nd Submission			
DS.2004.80	Comment on 2nd Submission	11			18-Jul-16	29-Jul-16	0%		206			Comment on 2nd Submission			
DS.2004.82	3rd Submission	6			30-Jul-16	05-Aug-16	0%		206			3rd Submission			
DS.2004.84	Approval	12			06-Aug-16	19-Aug-16	0%		206			Approval			
<b>Strip Glazing at Skylight Gallery L3 &amp; Plaza Skylight, CW10, SK-01,02</b>															
DS.2004.86	1st Submission	10			14-May-16	11-Jul-16	0%		134			1st Submission	1st Submission		
DS.2004.88	Comment on 1st Submission	10			12-Jul-16	23-Jul-16	0%		134			Comment on 1st Submission			
DS.2004.90	2nd Submission	5			25-Jul-16	29-Jul-16	0%		134			2nd Submission			
DS.2004.92	Comment on 2nd Submission	11			01-Aug-16	12-Aug-16	0%		134			Comment on 2nd Submission			
DS.2004.94	3rd Submission	6			13-Aug-16	19-Aug-16	0%		194			3rd Submission			
DS.2004.96	Approval	12			20-Aug-16	02-Sep-16	0%		194			Approval			
<b>Shop Drawings Metal Cladding FAC-LV-01b (Additional Scope)</b>															
DS.2004.106	1st Submission	11			15-Aug-16*	27-Aug-16	0%		116			1st Submission			
DS.2004.116	Comment on 1st Submission	12			29-Aug-16	10-Sep-16	0%		116			Comment on 1st Submission			
DS.2004.126	2nd Submission	5			12-Sep-16	17-Sep-16	0%		116			2nd Submission			
DS.2004.136	Comment on 2nd Submission	11			19-Sep-16	30-Sep-16	0%		116			Comment on 2nd Submission			
<b>Facade Doors - Shop Drawings Submission (Additional Works)</b>															
<b>Facade Door Package # 1: Glazed Doors Bet Ceramic Concrete Mullion (Total = 53 nos)</b>															
DS.2004.166	Facade Door Package # 1 - 1st Submission	12			08-Aug-16*	22-Aug-16	0%		49			Facade Door Package # 1 - 1st Submission			
DS.2004.176	Facade Door Package # 1 - Comment on 1st Submission	12			23-Aug-16	05-Sep-16	0%		49			Facade Door Package # 1 - Comment on 1st Submission			
DS.2004.186	Facade Door Package # 1 - 2nd Submission	17			06-Sep-16	26-Sep-16	0%		49			Facade Door Package # 1 - 2nd Submission			
DS.2004.196	Facade Door Package # 1 - Comment on 2nd Submission	10			27-Sep-16	08-Oct-16	0%		49			Facade Door Package # 1 - Comment on 2nd Submission			
<b>Facade Door Package # 2: Sliding Door in L3 Storefront (Total = 4 nos automatic)</b>															

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision	Revision	
		Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016				
										Jun	Jul	Aug	Sep	Oct
DS.2004.226	Facade Door Package # 2 - 1st Submission	12			18-Jul-16*	01-Aug-16	0%		67			Facade Door Package # 2 - 1st Submission		
DS.2004.236	Facade Door Package # 2 - Comment on 1st Submission	12			01-Aug-16	15-Aug-16	0%		67			Facade Door Package # 2 - Comment on 1st Submission		
DS.2004.246	Facade Door Package # 2 - 2nd Submission	18			15-Aug-16	05-Sep-16	0%		67			Facade Door Package # 2 - 2nd Submission		
DS.2004.256	Facade Door Package # 2 - Comment on 2nd Submission	11			06-Sep-16	19-Sep-16	0%		67			Facade Door Package # 2 - Comment on 2nd Submission		
DS.2004.266	Facade Door Package # 2 - 3rd Submission	11			20-Sep-16	03-Oct-16	0%		67			Facade Door Package # 2 - 3rd Submission		
<b>Facade Door Package # 3: Swing Door at L3 Cafe (Total = 1 no Manual)</b>														
DS.2004.286	Facade Door Package # 3 - 1st Submission	12			18-Jul-16*	01-Aug-16	0%		56			Facade Door Package # 3 - 1st Submission		
DS.2004.296	Facade Door Package # 3 - Comment on 1st Submission	12			01-Aug-16	15-Aug-16	0%		56			Facade Door Package # 3 - Comment on 1st Submission		
DS.2004.306	Facade Door Package # 3 - 2nd Submission	12			15-Aug-16	29-Aug-16	0%		56			Facade Door Package # 3 - 2nd Submission		
DS.2004.316	Facade Door Package # 3 - Comment on 2nd Submission	12			30-Aug-16	12-Sep-16	0%		56			Facade Door Package # 3 - Comment on 2nd Submission		
DS.2004.326	Facade Door Package # 3 - 3rd Submission	5			13-Sep-16	19-Sep-16	0%		56			Facade Door Package # 3 - 3rd Submission		
DS.2004.336	Facade Door Package # 3 - Approval	11			20-Sep-16	03-Oct-16	0%		56			Facade Door Package # 3 - Approval		
<b>Facade Door Package # 4: Swing Door Mounted in GW with T-Mullion (Total = 29 nos)</b>														
DS.2004.346	Facade Door Package # 4 - 1st Submission	14			15-Aug-16*	31-Aug-16	0%		35			Facade Door Package # 4 - 1st Submission		
DS.2004.356	Facade Door Package # 4 - Comment on 1st Submission	12			01-Sep-16	14-Sep-16	0%		35			Facade Door Package # 4 - Comment on 1st Submission		
DS.2004.366	Facade Door Package # 4 - 2nd Submission	14			15-Sep-16	03-Oct-16	0%		35			Facade Door Package # 4 - 2nd Submission		
<b>Facade Door Package # 5: Large Double Door at B1/F Transformer Room (Total = 1 no manual)</b>														
DS.2004.406	Facade Door Package # 5 - 1st Submission	14			15-Aug-16*	31-Aug-16	0%		53			Facade Door Package # 5 - 1st Submission		
DS.2004.416	Facade Door Package # 5 - Comment on 1st Submission	12			31-Aug-16	14-Sep-16	0%		53			Facade Door Package # 5 - Comment on 1st Submission		
DS.2004.426	Facade Door Package # 5 - 2nd Submission	11			14-Sep-16	28-Sep-16	0%		53			Facade Door Package # 5 - 2nd Submission		
DS.2004.436	Facade Door Package # 5 - Comment on 2nd Submission	10			29-Sep-16	12-Oct-16	0%		53			Facade Door Package # 5 - Comment on 2nd Submission		
<b>Facade Door Package # 6: B1/F Exit Doors (Total = 7 nos manual)</b>														
DS.2004.466	Facade Door Package # 6 - 1st Submission	13			12-Sep-16*	28-Sep-16	0%		29			Facade Door Package # 6 - 1st Submission		
DS.2004.476	Facade Door Package # 6 - Comment on 1st Submission	10			29-Sep-16	12-Oct-16	0%		29			Facade Door Package # 6 - Comment on 1st Submission		
<b>Facade Door Package # 7: Garden Gallery Door (Total = 2 nos manual)</b>														
DS.2004.526	Facade Door Package # 7 - 1st Submission	12			25-Jul-16*	08-Aug-16	0%		73			Facade Door Package # 7 - 1st Submission		
DS.2004.536	Facade Door Package # 7 - Comment on 1st Submission	12			08-Aug-16	22-Aug-16	0%		73			Facade Door Package # 7 - Comment on 1st Submission		
DS.2004.546	Facade Door Package # 7 - 2nd Submission	12			22-Aug-16	05-Sep-16	0%		73			Facade Door Package # 7 - 2nd Submission		
DS.2004.556	Facade Door Package # 7 - Comment on 2nd Submission	11			06-Sep-16	19-Sep-16	0%		73			Facade Door Package # 7 - Comment on 2nd Submission		
DS.2004.566	Facade Door Package # 7 - 3rd Submission	6			20-Sep-16	26-Sep-16	0%		73			Facade Door Package # 7 - 3rd Submission		
DS.2004.576	Facade Door Package # 7 - Approval	10			27-Sep-16	08-Oct-16	0%		73			Facade Door Package # 7 - Approval		
<b>Facade Door Package # 8: Door Located at Metal Claddings (Total = 20 nos manual)</b>														
DS.2004.586	Facade Door Package # 8 - 1st Submission	11			15-Aug-16*	27-Aug-16	0%		61			Facade Door Package # 8 - 1st Submission		
DS.2004.596	Facade Door Package # 8 - Comment on 1st Submission	12			29-Aug-16	10-Sep-16	0%		61			Facade Door Package # 8 - Comment on 1st Submission		
DS.2004.606	Facade Door Package # 8 - 2nd Submission	6			12-Sep-16	19-Sep-16	0%		61			Facade Door Package # 8 - 2nd Submission		
DS.2004.616	Facade Door Package # 8 - Comment on 2nd Submission	11			20-Sep-16	03-Oct-16	0%		61			Facade Door Package # 8 - Comment on 2nd Submission		
<b>Facade Door Package # 9: G/F Access Door in Ceramic Tube (Total = 8 nos)</b>														
DS.2004.646	Facade Door Package # 9 - 1st Submission	12			25-Jul-16*	08-Aug-16	0%		72			Facade Door Package # 9 - 1st Submission		
DS.2004.656	Facade Door Package # 9 - Comment on 1st Submission	12			08-Aug-16	22-Aug-16	0%		72			Facade Door Package # 9 - Comment on 1st Submission		
DS.2004.666	Facade Door Package # 9 - 2nd Submission	12			23-Aug-16	05-Sep-16	0%		72			Facade Door Package # 9 - 2nd Submission		
DS.2004.676	Facade Door Package # 9 - Comment on 2nd Submission	11			06-Sep-16	19-Sep-16	0%		72			Facade Door Package # 9 - Comment on 2nd Submission		
DS.2004.686	Facade Door Package # 9 - 3rd Submission	6			20-Sep-16	26-Sep-16	0%		72			Facade Door Package # 9 - 3rd Submission		
DS.2004.696	Facade Door Package # 9 - Approval	11			27-Sep-16	11-Oct-16	0%		72			Facade Door Package # 9 - Approval		
<b>Facade Door Package # 10: B1/F Carriageway Access Panel / Doors (Total = 24 nos)</b>														
DS.2004.706	Facade Door Package # 10 - 1st Submission	12			15-Aug-16*	29-Aug-16	0%		41			Facade Door Package # 10 - 1st Submission		
DS.2004.716	Facade Door Package # 10 - Comment on 1st Submission	11			29-Aug-16	10-Sep-16	0%		41			Facade Door Package # 10 - Comment on 1st Submission		
DS.2004.726	Facade Door Package # 10 - 2nd Submission	18			12-Sep-16	04-Oct-16	0%		41			Facade Door Package # 10 - 2nd Submission		
<b>Facade Door Package # 11: CSF Bldg (Total = 2 nos)</b>														
DS.2004.766	Facade Door Package # 11 - 1st Submission	12			15-Aug-16*	29-Aug-16	0%		55			Facade Door Package # 11 - 1st Submission		
DS.2004.776	Facade Door Package # 11 - Comment on 1st Submission	12			30-Aug-16	12-Sep-16	0%		55			Facade Door Package # 11 - Comment on 1st Submission		

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.2004.786	Facade Door Package # 11 - 2nd Submission	11			13-Sep-16	26-Sep-16	0%		55						
DS.2004.796	Facade Door Package # 11 - Comment on 2nd Submissio	10			27-Sep-16	08-Oct-16	0%		55						
<b>Facade Door Package # 12: B1/F Smoke Vent Panel (Total = 1 no)</b>															
DS.2004.826	Facade Door Package # 12 - 1st Submission	12			15-Aug-16*	29-Aug-16	0%		53						
DS.2004.836	Facade Door Package # 12 - Comment on 1st Submission	11			30-Aug-16	10-Sep-16	0%		53						
DS.2004.846	Facade Door Package # 12 - 2nd Submission	12			12-Sep-16	26-Sep-16	0%		53						
DS.2004.856	Facade Door Package # 12 - Comment on 2nd Submissio	12			27-Sep-16	12-Oct-16	0%		53						
<b>Embed BD Submission</b>															
<b>M+ Podium</b>															
<b>M+ Podium (B1/F) - Embed Submission</b>															
DS.2005.08	2nd embed BD submission Comments	11			16-May-16	07-Jul-16	0%		8						
DS.2005.09	RSC Submitted to BD	3			08-Jul-16	11-Jul-16	0%		8						
DS.2005.10	BD Submission & Approval	60			12-Jul-16	09-Sep-16	0%		10						
DS.2005.12	Preparation of BD Consent Application	5			10-Sep-16	15-Sep-16	0%		7						
DS.2005.14	BD Consent Application	30			16-Sep-16	15-Oct-16	0%		9						
<b>M+ Podium (G/F to 3/F) - Embed Submission</b>															
DS.2005.22	RSC Submitted to BD	3			30-Jun-16	04-Jul-16	0%		50						
DS.2005.24	BD Submission & Approval	60			05-Jul-16	02-Sep-16	0%		59						
DS.2005.26	Preparation of BD Consent Application	6			03-Sep-16	09-Sep-16	0%		47						
DS.2005.28	BD Consent Application	30			10-Sep-16	09-Oct-16	0%		59						
<b>M+ Tower</b>															
<b>M+ Tower (4/F to RF/F) - Embed Submission</b>															
DS.2006.02	1st embed BD submission to Consultants	11			04-Jul-16*	15-Jul-16	0%		86						
DS.2006.04	1st embed BD submission Comments	11			18-Jul-16	29-Jul-16	0%		86						
DS.2006.06	2nd embed BD submission to Consultants	6			30-Jul-16	05-Aug-16	0%		86						
DS.2006.08	RSC Submitted to BD	3			06-Aug-16	10-Aug-16	0%		86						
DS.2006.10	BD Submission & Approval	60			10-Aug-16	09-Oct-16	0%		104						
<b>BD Submission, Consent &amp; Approval</b>															
<b>Tower Precast Unitized Facade</b>															
DS.2016.12	1st BD Submission to Consultant	10			05-Jun-16 A	20-Jul-16	50%		78						
DS.2016.14	Comment on 1st Submission	11			21-Jul-16	02-Aug-16	0%		78						
DS.2016.16	2nd Submission	10			03-Aug-16	13-Aug-16	0%		78						
DS.2016.18	Comment on 2nd Submission	11			15-Aug-16	27-Aug-16	0%		78						
DS.2016.20	3rd Submission	10			27-Aug-16	07-Sep-16	0%		78						
DS.2016.22	Comment on 3rd Submission	12			08-Sep-16	22-Sep-16	0%		78						
DS.2016.24	RSE Submitted to BD	4			23-Sep-16	27-Sep-16	0%		78						
DS.2016.26	BD Submission & Approval	60			28-Sep-16	26-Nov-16	0%		95						
<b>Podium Precast Unitized Facade</b>															
DS.2016.32	1st BD Submission to Consultant	9			11-Aug-16*	20-Aug-16	0%		112						
DS.2016.34	Comment on 1st Submission	12			22-Aug-16	03-Sep-16	0%		112						
DS.2016.36	2nd Submission	9			05-Sep-16	14-Sep-16	0%		112						
DS.2016.38	Comment on 2nd Submission	11			15-Sep-16	28-Sep-16	0%		112						
DS.2016.40	3rd Submission	11			29-Sep-16	13-Oct-16	0%		112						
<b>Glass Wall with T Mullion (Kinked &amp; Straight B1/F &amp; G/F),CW-01a-03d</b>															
DS.2016.52	1st BD Submission to Consultant	10			11-Aug-16	22-Aug-16	0%		149						
DS.2016.54	Comment on 1st Submission	11			23-Aug-16	05-Sep-16	0%		149						
DS.2016.56	2nd Submission	10			05-Sep-16	17-Sep-16	0%		149						
DS.2016.58	Comment on 2nd Submission	12			17-Sep-16	03-Oct-16	0%		149						
<b>Glass Wall with Precast Mullion &amp; Ceramic Mullion,CW-04 to 05d and 07</b>															
DS.2016.72	1st BD Submission to Consultant	10			21-Jul-16*	01-Aug-16	0%		140						
DS.2016.74	Comment on 1st Submission	11			02-Aug-16	15-Aug-16	0%		140						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016				
										Jun	Jul	Aug	Sep	Oct
DS.2016.76	2nd Submission	11			16-Aug-16	27-Aug-16	0%		140					2nd Submission
DS.2016.78	Comment on 2nd Submission	12			29-Aug-16	10-Sep-16	0%		140					Comment on 2nd Submission
DS.2016.80	3rd Submission	9			12-Sep-16	22-Sep-16	0%		140					3rd Submission
DS.2016.82	Comment on 3rd Submission	11			23-Sep-16	06-Oct-16	0%		140					Comment on 3rd Submission
<b>Podium Ceramic Concrete Tubes &amp; with Perforated Cladding,CE01a,01b,02a</b>														
DS.2016.092	1st BD Submission to Consultant	9			25-Aug-16*	05-Sep-16	0%		131					1st BD Submission to Consultant
DS.2016.094	Comment on 1st Submission	12			05-Sep-16	20-Sep-16	0%		131					Comment on 1st Submission
DS.2016.096	2nd Submission	10			20-Sep-16	03-Oct-16	0%		131					2nd Submission
<b>Garden Gallery Ceramic Cladding &amp; Ceiling,CE-3a,3b,3c</b>														
DS.2016.112	1st BD Submission to Consultant	9			10-Aug-16*	20-Aug-16	0%		221					1st BD Submission to Consultant
DS.2016.114	Comment on 1st Submission	11			20-Aug-16	02-Sep-16	0%		221					Comment on 1st Submission
DS.2016.116	2nd Submission	11			02-Sep-16	15-Sep-16	0%		221					2nd Submission
DS.2016.118	Comment on 2nd Submission	11			15-Sep-16	29-Sep-16	0%		221					Comment on 2nd Submission
DS.2016.120	3rd Submission	10			29-Sep-16	13-Oct-16	0%		221					3rd Submission
<b>L3 Storefront,CW-08a,08b</b>														
DS.2016.132	1st BD Submission to Consultant	10			30-Jul-16*	10-Aug-16	0%		305					1st BD Submission to Consultant
DS.2016.134	Comment on 1st Submission	12			10-Aug-16	24-Aug-16	0%		305					Comment on 1st Submission
DS.2016.136	2nd Submission	10			24-Aug-16	05-Sep-16	0%		305					2nd Submission
DS.2016.138	Comment on 2nd Submission	11			05-Sep-16	19-Sep-16	0%		305					Comment on 2nd Submission
DS.2016.140	3rd Submission	10			19-Sep-16	30-Sep-16	0%		305					3rd Submission
<b>Strip Glazing at Skylight Gallery L3 &amp; Plaza Skylight,CW-10,SK-01,02</b>														
DS.2016.152	1st BD Submission to Consultant	10			13-Aug-16*	24-Aug-16	0%		254					1st BD Submission to Consultant
DS.2016.154	Comment on 1st Submission	12			25-Aug-16	07-Sep-16	0%		254					Comment on 1st Submission
DS.2016.156	2nd Submission	10			07-Sep-16	20-Sep-16	0%		254					2nd Submission
DS.2016.158	Comment on 2nd Submission	11			21-Sep-16	05-Oct-16	0%		254					Comment on 2nd Submission
<b>Material Submission &amp; Approval</b>														
<b>Material Approval</b>														
DS.2020.12	Approval for Terracotta Colour	11			27-Dec-15 A	30-Jul-16	80%		70					Approval for Terracotta Colour, Approval for Terracotta Colour
DS.2020.14	Low-e Glass Samples	208			21-Dec-15 A	30-Jul-16	90%		78					Low-e Glass Samples, Low-e Glass Samples
DS.2020.16	Reflective Glass (Glass Wall With T- Mullion)	208			21-Dec-15 A	30-Jul-16	90%		70					Reflective Glass (Glass Wall With T- Mullion), Reflective Glass (Glass Wall With T- Mullion)
DS.2020.10	Lighting Submission , conduits , trucking , wiring , junctic	11			20-Dec-15 A	30-Jul-16	80%		135					Lighting Submission , conduits , trucking , wiring , junction box, etc., Lighting Submission
<b>Visual Mock Up</b>														
<b>Tower Facade Panel Visual Mock Up</b>														
<b>Terracotta</b>														
DS.2021.20	Production & delivery of Terracotta to Precast Factory	12			05-Apr-16 A	21-Jul-16	90%		29					Production & delivery of Terracotta to Precast Factory, Production & delivery of Terracotta to Precast Factory
DS.2021.22	Production of Precast Panel & Delivery to site	30			22-Jul-16	25-Aug-16	0%		29					Production of Precast Panel & Delivery to site
<b>Installation</b>														
DS.2021.24	Handover of Working Area	0			26-Aug-16		0%		29					Handover of Working Area
DS.2021.26	Installation on Mock Up	2			26-Aug-16	27-Aug-16	0%		29					Installation on Mock Up
DS.2021.28	Glazing and Sealant application	3			29-Aug-16	31-Aug-16	0%		29					Glazing and Sealant application
DS.2021.30	Inspection & Approval of Visual Mock Up	11			01-Sep-16	13-Sep-16	0%		29					Inspection & Approval of Visual Mock Up
<b>Concrete Shell Mock Up</b>														
<b>Podium Facade Panel Visual Mock Up</b>														
<b>Installation</b>														
DS.2021.58	Installation on Mock Up	5			30-Jun-16	06-Jul-16	0%		33					Installation on Mock Up
DS.2021.59	Inspection & Approval of Visual Mock Up	11			03-Aug-16	15-Aug-16	0%		33					Inspection & Approval of Visual Mock Up
<b>Ground Floor Ceramic Cladding , Glass Wall with Ceramic Mullion &amp; Concrete Mullion</b>														
<b>Visual Mock Up Drawing Submission</b>														
DS.2021.77	Drawing Approval	13			30-Jun-16	15-Jul-16	0%		88					Drawing Approval
<b>Ordering &amp; Production of Concrete Shell Mock Up Material</b>														
DS.2021.78	Coated Glass production	60			02-Mar-16	14-Jul-16	90%		97					Coated Glass production, Coated Glass production

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.2021.88	Production & delivery of Terracotta to Precast Factory	12			24-Mar-16	07-Jul-16	90%		77		Production & delivery of Terracotta to Precast Factory, Production & delivery of Terracotta to P				
DS.2021.90	Production of Precast Panel & Delivery	18			08-Jul-16	29-Jul-16	0%		77		Production of Precast Panel & Delivery				
<b>Installation</b>															
DS.2021.94	Installation on Frame	8			30-Jul-16	08-Aug-16	0%		77		Installation on Frame				
DS.2021.96	Glazing & Sealant Application	2			09-Aug-16	10-Aug-16	0%		77		Glazing & Sealant Application				
DS.2021.97	Inspection & Approval of Visual Mock Up	10			18-Aug-16	30-Aug-16	0%		77		Inspection & Approval of Visual Mock U				
<b>Hybrid Mock Up</b>															
<b>Glass Wall with T-Mullion,CW-02a,02b</b>															
<b>Shopdrawing Submission</b>															
DS.2021.116	Approval of Visual Mock Up Drawing	13			27-May-16	15-Jul-16	5%		48		Approval of Visual Mock Up Drawing, Approval of Visual Mock Up Drawing				
<b>Ordering &amp; Production of Hybrid Mock Up Mateial</b>															
DS.2021.118	Production of Steel Frame and Alum Cladding	30			02-Mar-16	06-Jul-16	90%		60		Production of Steel Frame and Alum Cladding, Production of Steel Frame and Alum Cladding				
<b>Installation of Mock Up Sample</b>															
DS.2021.124	Installation of Steel Frame and Flashing	10			15-Jul-16	28-Jul-16	0%		48		Installation of Steel Frame and Flashing				
DS.2021.126	Glazing	2			28-Jul-16	30-Jul-16	0%		48		Glazing				
DS.2021.128	Application of Structural Sealant	2			30-Jul-16	01-Aug-16	0%		48		Application of Structural Sealant				
DS.2021.98	Inspection & Approval of Visual Mock Up	10			04-Aug-16	15-Aug-16	0%		48		Inspection & Approval of Visual Mock Up				
<b>L3 Storefront,CW-08</b>															
<b>Shopdrawing Submission</b>															
DS.2021.146	Approval of Visual Mock Up Drawing	13			11-May-16	15-Jul-16	50%		156		Approval of Visual Mock Up Drawing, Approval of Visual Mock Up Drawing				
<b>Ordering &amp; Production of Hybrid Mock Up Mateial</b>															
DS.2021.152	Production of Steel Frame and Alum Cladding	36			04-Mar-16	18-Jul-16	70%		149		Production of Steel Frame and Alum Cladding, Production of Steel Frame and Alum				
<b>Installation of Mock Up Sample</b>															
DS.2021.158	Installation of Steel Frame and Flashing	6			19-Jul-16	25-Jul-16	0%		149		Installation of Steel Frame and Flashing				
DS.2021.160	Install Glazing	2			25-Jul-16	27-Jul-16	0%		149		Install Glazing				
DS.2021.162	Application of Structural Sealant	2			27-Jul-16	28-Jul-16	0%		149		Application of Structural Sealant				
DS.2021.163	Inspection & Approval of Visual Mock Up	11			30-Jul-16	12-Aug-16	0%		149		Inspection & Approval of Visual Mock Up				
<b>Garden Galley Visual Mock Up,ce-03a,03c</b>															
<b>Visual Mock Up Drawing Submission</b>															
DS.2021.172	Approval on Shop Drawings	10			30-Jun-16*	12-Jul-16	0%		135		Approval on Shop Drawings				
DS.2021.174	Approval of Sample of Terracotta	4			09-Jul-16	13-Jul-16	0%		135		Approval of Sample of Terracotta				
<b>Terracotta</b>															
DS.2021.176	Production of Terracotta	24			18-Jul-16	13-Aug-16	0%		135		Production of Terracotta				
DS.2021.178	Delivery of Terracotta to Precast Factory	1			25-Aug-16	25-Aug-16	0%		135		Delivery of Terracotta to Precast Factory				
<b>Installation</b>															
DS.2021.187	Delivery of ceramic precast mullion to site	2			26-Aug-16	27-Aug-16	0%		135		Delivery of ceramic precast mullion to site				
DS.2021.188	Installation of Terracotta on Mock-up	6			30-Aug-16	05-Sep-16	0%		135		Installation of Terracotta on Moc				
<b>Production Mock Up</b>															
<b>Tower Precast Facade Panels w/ Percast Concrete , Terracotta, lighting &amp; Curtain Wall</b>															
<b>Tower Facade - Ordering &amp; Production of Material</b>															
<b>Tower Facade - Glass Production &amp; Fabrication</b>															
DS.2022.6	Coated Glass Production	48			14-Sep-16*	11-Nov-16	0%		61						
<b>Tower Facade - Curtain Wall glazed panel production and Fabrication</b>															
DS.2022.12	Die Making	50			14-Sep-16*	14-Nov-16	0%		48						
<b>Tower Facade - Terracotta</b>															
DS.2022.22	Ordering of Terracotta	10			19-Aug-16*	01-Sep-16	0%		34		Ordering of Terracotta				
DS.2022.24	Die Making of Terracotta	50			01-Sep-16	01-Nov-16	0%		34						
<b>Tower Facade - Precast Concrete Facade</b>															
<b>Tower Facade - Precast Facade Die Making</b>															
DS.2022.28	Tower Facade Precast Concrete Mould Making	74			12-Sep-16	09-Dec-16	0%		37						
<b>Podium Precast Facade Panel w/ Percast Concrete , Terracotta &amp; Curtain Wall</b>															
<b>Podium Facade - Ordering &amp; Production of Material</b>															
<b>Podium Facade - Glass Production &amp; Fabrication</b>															
DS.2022.42	Sealant Ordering ( Typical two weeks time, tailor made n	12			01-Sep-16*	14-Sep-16	0%		139		Sealant Ordering ( Typic				

◆	Baseline Milestone
—	Primary Baseline
◆	Milestone
■	Non-Critical
■	Critical Bar
■	Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.2022.44	Coated Glass Production	48			01-Sep-16	29-Oct-16	0%		91						
<b>Podium Facade - Curtain Wall glazed panel production and Fabrication</b>															
DS.2022.48	Die Making	48			01-Sep-16	29-Oct-16	0%		86						
DS.2022.46	PVF2 Paint Ordering	12			01-Sep-16	14-Sep-16	0%		134						
<b>Podium Facade - Terracotta</b>															
DS.2022.58	Ordering of Terracotta	11			01-Sep-16	14-Sep-16	0%		19						
DS.2022.60	Die Making of Terracotta	72			14-Sep-16	10-Dec-16	0%		19						
<b>Podium Facade - Precast Concrete Facade</b>															
<b>Podium Facade - Precast Concrete Die Making</b>															
DS.2022.64	Percast Concrete Mould Making	72			01-Sep-16	26-Nov-16	0%		54						
<b>Kinked Glass Wall with T Mullion and reflective Glass at B1,CW-02b</b>															
<b>Kinked Glass Wall with T Mullion - Ordering &amp; Production of Material</b>															
<b>Kinked Glass Wall with T Mullion - Glass Production &amp; Fabrication</b>															
DS.2022.78	Coated Glass Production	48			01-Sep-16*	29-Oct-16	0%		39						
DS.2022.76	Sealant Ordering ( Typical two weeks time, tailor made n	12			02-Sep-16*	15-Sep-16	0%		86						
<b>Kinked Glass Wall with T Mullion - Curtain Wall glazed panel production and Fabrication</b>															
DS.2022.82	Die Making	48			02-Sep-16*	31-Oct-16	0%		33						
<b>L3 Storefront,CW-08</b>															
<b>L3 Storefront - Ordering &amp; Production of Material</b>															
<b>Glass Production &amp; Fabrication</b>															
DS.2022.130	Sealant Ordering ( Typical two weeks time, tailor made n	12			20-Aug-16	02-Sep-16	0%		259						
DS.2022.132	Coated Glass Production	48			20-Aug-16	18-Oct-16	0%		211						
<b>Glass Wall glazed panel production and Fabrication</b>															
DS.2022.138	Die Making	48			20-Aug-16	18-Oct-16	0%		206						
DS.2022.136	PVF2 Paint Ordering	12			20-Aug-16	02-Sep-16	0%		254						
<b>G/F Facade - Precast Concrete Tubes , Ceramic Rows Rainscreen Cladding, Ceramic Precast Mull</b>															
<b>G/F Facade - Ordering &amp; Production of Material</b>															
DS.2022.152	Sealant Ordering ( Typical two weeks time, tailor made n	12			09-Sep-16*	23-Sep-16	0%		98						
<b>G/F Facade - Glass Production &amp; Fabrication</b>															
DS.2022.154	Coated Glass production	48			09-Sep-16	07-Nov-16	0%		83						
<b>G/F Facade - Curtain Wall glazed panel production and Fabrication</b>															
DS.2022.160	Die Making	48			09-Sep-16	07-Nov-16	0%		77						
DS.2022.158	PVF2 Paint Ordering	12			09-Sep-16	23-Sep-16	0%		125						
<b>G/F Facade - Terracotta</b>															
DS.2022.168	Ordering of Terracotta	11			09-Sep-16*	23-Sep-16	0%		71						
<b>Garden Gallery,CE-03a,03c</b>															
<b>Garden Gallery - Ordering &amp; Production of Material</b>															
<b>Garden Gallery - Terracotta</b>															
DS.2022.186	Ordering of Terracotta	11			06-Sep-16	20-Sep-16	0%		135						
DS.2022.188	Die Making of Terracotta	36			20-Sep-16	03-Nov-16	0%		135						
<b>Performance Testing Mock Up</b>															
<b>Tower Precast Facade Panels w/ Precast Concrete , Terracotta, lighting &amp; Curtain Wall</b>															
<b>Tower Facade - Drawing Submission</b>															
DS.2026.2	1st Shop Drawing Submission	11			15-Jul-16*	29-Jul-16	0%		77						
DS.2026.4	1st Shop Drawing Comment	11			29-Jul-16	11-Aug-16	0%		77						
DS.2026.6	2nd Shop Drawing Submission	11			11-Aug-16	24-Aug-16	0%		77						
DS.2026.8	Approval of Performance Mock Up Drawing	11			24-Aug-16	06-Sep-16	0%		77						
<b>Tower Facade - Submission of Testing Proposal</b>															
DS.2026.10	1st Submission of Testing Proposal	11			06-Sep-16	20-Sep-16	0%		368						
DS.2026.12	1st comment	6			21-Sep-16	27-Sep-16	0%		368						
DS.2026.14	2nd Submission of Testing Proposal	6			27-Sep-16	05-Oct-16	0%		368						
<b>Tower Facade - Ordering &amp; Production of Material</b>															
DS.2026.18	Sealant Ordering ( Typical two weeks time, tailor made n	12			14-Sep-16	28-Sep-16	0%		130						
<b>Tower Facade - Glass Production &amp; Fabrication</b>															

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau

# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.2026.26	Coated Glass Production	48			14-Sep-16	11-Nov-16	0%		71						
<b>Tower Facade - Curtain Wall glazed panel production and Fabrication</b>															
DS.2026.22	Die Making	48			14-Sep-16	11-Nov-16	0%		66						
DS.2026.24	PVF2 Paint Ordering	12			14-Sep-16*	28-Sep-16	0%		114						
<b>Tower Facade - Terracotta</b>															
DS.2026.36	Ordering of Terracotta	11			14-Sep-16	28-Sep-16	0%		42						
DS.2026.38	Die Making of Terracotta	24			28-Sep-16	28-Oct-16	0%		42						
<b>Tower Facade - Precast Concrete Facade</b>															
<b>Tower Facade - Precast Facade Die Making</b>															
DS.2026.42	Percast Concrete Mould Making	96			14-Sep-16	10-Jan-17	0%		29						
<b>Podium Facade Wall Performance Testing</b>															
<b>Podium Facade - Drawing Submission</b>															
DS.2026.58	1st PMU Drawing Submission	11			11-Aug-16	24-Aug-16	0%		124						
DS.2026.60	1st PMU Drawing Comment	11			24-Aug-16	06-Sep-16	0%		124						
DS.2026.62	2nd PMU Drawing Submission	11			06-Sep-16	20-Sep-16	0%		124						
DS.2026.64	Approval of Performance Mock Up Drawing	11			20-Sep-16	04-Oct-16	0%		132						
<b>Podium Facade - Ordering &amp; Production of Material</b>															
DS.2026.74	Sealant Ordering ( Typical two weeks time, tailor made n	12			16-Aug-16	29-Aug-16	0%		207						
<b>Podium Facade - Glass Production &amp; Fabrication</b>															
DS.2026.76	Coated Glass Production	48			16-Aug-16	13-Oct-16	0%		195						
<b>Podium Facade - Curtain Wall glazed panel production and Fabrication</b>															
DS.2026.80	Die Making	48			16-Aug-16	13-Oct-16	0%		153						
<b>Podium Facade - Terracotta</b>															
DS.2026.90	Ordering of Terracotta	11			20-Sep-16	04-Oct-16	0%		124						
<b>Podium Facade - Precast Concrete Facade</b>															
<b>Podium Facade - Precast Facade Die Making</b>															
DS.2026.108	Percast Concrete Mould Making	96			16-Aug-16	08-Dec-16	0%		117						
<b>Kinked Glass Wall with T Mullion and Reflective Glass at B1,CW-02b</b>															
<b>Kinked Glass Wall - Ordering &amp; Production of Material</b>															
<b>Kinked Glass Wall - Curtain Wall glazed panel production and Fabrication</b>															
DS.2026.146	Die Making	48			16-Aug-16	13-Oct-16	0%		218						
DS.2026.144	PVF2 Paint Ordering	49			16-Aug-16	14-Oct-16	0%		229						
<b>Kinked Glass Wall - T Steel Mullion Production</b>															
DS.2026.154	Order of Paint	24			16-Aug-16	12-Sep-16	0%		279						
DS.2026.156	Painting of Steel Mullion	4			13-Sep-16	17-Sep-16	0%		279						
<b>Kinked Glass Wall - Installation</b>															
DS.2026.160	Installation on Mock Up	11			19-Sep-16	03-Oct-16	0%		279						
<b>Glass Wall with Ceramic Precast Mullions at ground Flr Main Entrance,CW-04</b>															
<b>Glass Wall with PC Mullions - Drawing Submission</b>															
DS.2026.168	1st Shop Drawing Submission	11			03-Aug-16	16-Aug-16	0%		221						
DS.2026.170	1st Shop Drawing Comment	11			16-Aug-16	29-Aug-16	0%		221						
DS.2026.172	2nd Shop Drawing Submission	11			29-Aug-16	10-Sep-16	0%		221						
DS.2026.174	Approval of Performance Mock Up Drawing	11			10-Sep-16	24-Sep-16	0%		221						
<b>Glass Wall with PC Mullions - Glass Production &amp; Fabrication</b>															
DS.2026.176	Coated Glass Production	72			30-Aug-16	25-Nov-16	0%		170						
<b>Glass Wall with PC Mullions - Glazed Panel production and Fabrication</b>															
DS.2026.180	Die Making	36			09-Sep-16	24-Oct-16	0%		168						
<b>Glass Wall with PC Mullions - Precast Concrete Facade</b>															
<b>Glass Wall with PC Mullions - Precast Facade Die Making</b>															
DS.2026.188	Percast Concrete Mould Making	24			09-Sep-16	08-Oct-16	0%		187						
<b>Vertical Glass Wall at Skylight Gallery,CW-10</b>															
<b>Vertical Glass Wall @ Gallery - Drawing Submission</b>															
DS.2026.204	1st Shop Drawing Submission	11			13-Aug-16	25-Aug-16	0%		134						
DS.2026.206	1st Shop Drawing Comment	11			26-Aug-16	08-Sep-16	0%		134						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016				
										Jun	Jul	Aug	Sep	Oct
DS.2026.208	2nd Shop Drawing Submission	11			09-Sep-16	23-Sep-16	0%		134					2nd Shop Draw
DS.2026.210	Approval of Performance Mock Up Drawing	11			24-Sep-16	08-Oct-16	0%		134					
<b>Vertical Glass Wall @ Gallery - Alum Frame</b>														
DS.2026.212	Die Making	38			13-Aug-16*	27-Sep-16	0%		167					Die Making
<b>3/F Plaza Skylight &amp; Terrace,SK-01</b>														
DS.2026.224	Glass Production & Fabrication	24			30-Jul-16	26-Aug-16	0%		304					Glass Production & Fabrication
<b>3/F Plaza Skylight - Drawing Submission</b>														
DS.2026.228	1st Shop Drawing Submission	11			30-Jul-16	12-Aug-16	0%		225					1st Shop Drawing Submission
DS.2026.230	1st Shop Drawing Comment	11			12-Aug-16	25-Aug-16	0%		225					1st Shop Drawing Comment
DS.2026.232	2nd Shop Drawing Submission	11			25-Aug-16	07-Sep-16	0%		225					2nd Shop Drawing Submission
DS.2026.234	Approval of Performance Mock Up Drawing	11			07-Sep-16	21-Sep-16	0%		225					Approval of Perfo
<b>3/F Plaza Skylight - Alum Frame</b>														
DS.2026.236	Die Making	36			21-Sep-16	04-Nov-16	0%		225					
<b>(By Permasteelisa) External Facade for CSF Bldg</b>														
<b>CSF Glass Wall (South Ele. 6/F-7/F, North Ele. 6/F-8/F, South Ele. G/F)</b>														
<b>CSF Glass Wall Shopdawning Submission &amp; Approval</b>														
DS.2260.10	1st Shop Drawing Submission	11			18-May-16	28-Jul-16	0%		28					1st Shop Drawing Submission, 1st Shop Drawing Submission
DS.2260.12	1st Shop Drawing Comment	11			29-Jul-16	10-Aug-16	0%		160					1st Shop Drawing Comment
DS.2260.14	2nd Shop Drawing Submission	5			11-Aug-16	16-Aug-16	0%		160					2nd Shop Drawing Submission
DS.2260.16	2nd Shopdawning comments	11			17-Aug-16	30-Aug-16	0%		160					2nd Shopdawning comments
<b>CSF Louvre - FAC-LV-03 (Additional Works)</b>														
DS.2260.18	1st Shop Drawing Submission	11			29-Jul-16	10-Aug-16	0%		28					1st Shop Drawing Submission
DS.2260.20	1st Shop Drawing Comment	11			11-Aug-16	23-Aug-16	0%		148					1st Shop Drawing Comment
DS.2260.21	2nd Shop Drawing Submission	6			24-Aug-16	30-Aug-16	0%		148					2nd Shop Drawing Submission
DS.2260.22	Shop Drawing Approval	11			31-Aug-16	13-Sep-16	0%		148					Shop Drawing Approval
<b>CSF Embed BD Submission &amp; Approval</b>														
DS.2260.24	BD Drawing Preparation & 1st BD Submission to Consult:	11			30-Jun-16*	14-Jul-16	0%		85					BD Drawing Preparation & 1st BD Submission to Consultants
DS.2260.26	BD Drawing submission 1st Comments	11			14-Jul-16	28-Jul-16	0%		85					BD Drawing submission 1st Comments
DS.2260.28	BD Drawing Preparation & 2nd BD Submission to Consul:	11			28-Jul-16	10-Aug-16	0%		85					BD Drawing Preparation & 2nd BD Submission to Consultant
DS.2260.30	RSE Submission to BD	3			10-Aug-16	13-Aug-16	0%		85					RSE Submission to BD
DS.2260.32	BD Submission & Approval	48			13-Aug-16	12-Oct-16	0%		85					
<b>CSF Glass Wall BD Submission &amp; Approval</b>														
DS.2260.38	BD Drawing Preparation & 1st BD Submission to Consult:	11			11-Aug-16	24-Aug-16	0%		28					BD Drawing Preparation & 1st BD Submission
DS.2260.40	BD Drawing submission 1st Comments	11			24-Aug-16	06-Sep-16	0%		28					BD Drawing submission 1st Com
DS.2260.42	BD Drawing Preparation & 2nd BD Submission to Consul:	11			06-Sep-16	20-Sep-16	0%		28					BD Drawing Prepa
DS.2260.44	BD Drawing submission 2nd Comments	11			20-Sep-16	04-Oct-16	0%		28					BD
<b>CSF Glass Wall Performance Testing</b>														
<b>Ordering &amp; Production of Material</b>														
<b>Glass Production &amp; Fabrication</b>														
DS.2260.66	Coated Glass Production	48			13-Sep-16*	11-Nov-16	0%		148					
<b>Curtain Wall glazed panel production and Fabrication</b>														
DS.2260.70	Die Making	48			01-Sep-16*	29-Oct-16	0%		152					
DS.2260.72	PVF2 Paint Ordering	49			01-Sep-16*	31-Oct-16	0%		168					
<b>(Redland) Precast Facade for M+ Podium &amp; CSF Bldg</b>														
<b>(Redland) General Submission</b>														
<b>(Redland) Project Quality Plan</b>														
DS.3210	Submit Project Quality Plan	0			04-Jul-16*		0%		52					Submit Project Quality Plan
DS.3220	PQP - 1st Submission	6			04-Jul-16	09-Jul-16	0%		52					PQP - 1st Submission
DS.3230	PQP - Comment on 1st Submission	12			11-Jul-16	25-Jul-16	0%		52					PQP - Comment on 1st Submission
DS.3240	PQP - 2nd Submission and Approval	12			26-Jul-16	08-Aug-16	0%		52					PQP - 2nd Submission and Approval
DS.3250	PQP - Approval of Project Quality Plan	0				08-Aug-16	0%		52					PQP - Approval of Project Quality Plan

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau





# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
<b>(Redland) Production Method Statement</b>															
DS.3260	Submit Production Method Statement	0			15-Jul-16*		0%		42						
DS.3270	PMS - 1st Submission	6			15-Jul-16	22-Jul-16	0%		42						
DS.3280	PMS - Comment on 1st Submission	12			23-Jul-16	05-Aug-16	0%		42						
DS.3290	PMS - 2nd Submission and Approval	12			06-Aug-16	19-Aug-16	0%		42						
DS.3300	PMS - Approval of Production Method Statement	0				19-Aug-16	0%		42						
<b>(Redland) Drawing Submission and Approval</b>															
DS.3320	1st Submission	6			15-Jul-16	22-Jul-16	0%		42						
DS.3310	Submit Schematic Design Drawings	0			15-Jul-16*		0%		42						
DS.3330	Comment on 1st Submission	12			23-Jul-16	05-Aug-16	0%		42						
DS.3340	2nd Submission and Approval	12			06-Aug-16	19-Aug-16	0%		42						
DS.3350	Approval of Schematic Design Drawings	0				19-Aug-16	0%		42						
<b>(Redland) Visual Mock-Up FAC-PC-04</b>															
DS.3360	Submit VMU Drawings	0			02-Jul-16*		0%		0						
DS.3370	1st Submission	6			02-Jul-16	08-Jul-16	0%		53						
DS.3380	Comment on 1st Submission	12			09-Jul-16	23-Jul-16	0%		53						
DS.3390	2nd Submission and Approval	12			25-Jul-16	06-Aug-16	0%		53						
DS.3400	Approval of VMU Drawings	0				06-Aug-16	0%		53						
<b>(Redland) BD Submission and Approval</b>															
<b>(Redland) BD Submission</b>															
DS.3420	BD Comments and review	36			15-Jul-16	26-Aug-16	0%		36						
DS.3410	BD Submission	0			15-Jul-16*		0%		36						
DS.3430	Approval of BD Submission	0				26-Aug-16	0%		36						
<b>(Redland) Fixing Layout for ARUP's Onward Submission to BD</b>															
DS.3450	BD Comments and review	36			15-Jul-16	26-Aug-16	0%		36						
DS.3440	BD Submission	0			15-Jul-16*		0%		36						
DS.3460	Approval of BD Submission	0				26-Aug-16	0%		36						
<b>(Redland) Shop Drawings</b>															
DS.3470	Submit Shop Drawings	0			27-Aug-16		0%		36						
DS.3480	1st Submission	6			27-Aug-16	02-Sep-16	0%		36						
DS.3490	Comment on 1st Submission	12			03-Sep-16	17-Sep-16	0%		36						
DS.3500	2nd Submission and Approval	12			19-Sep-16	03-Oct-16	0%		36						
<b>Structural Steel Trusses</b>															
DS.1130	Steel Tuss - Procurement, Fabrication & Delivery	188			29-Jan-16 A	30-Sep-16	19%		605						
MS.1000	Factory Pre-Inspection / Major truss delivery subject to :	0			30-Jun-16*		0%		0						
<b>Design, Shop Dwgs, Materials, Method Statement &amp; Welding)</b>															
DS.1030	Steel Tuss - Architect's Comment and Approval	75	01-Dec-15	13-Feb-16	03-Dec-15 A	24-Jul-16	95%	-162	915						
DS.1020	Steel Tuss - Incorporate Comments & Resubmit	30	31-Dec-15	29-Jan-16	09-Nov-15 A	09-Jul-16	95%	-162	930						
<b>Method statement for Construction of Mega Trusses with Temporary Works Design</b>															
DS.1030.23	3rd Submission & Approval (RSS-MJV Review & endorse)	14			30-Jun-16	13-Jul-16	0%		51						
<b>Method Statement for Erection</b>															
DS.1030.30e	3rd Submission & Approval of Method statement for Ere	14			30-Jun-16	13-Jul-16	0%		49						
<b>Shop Drawings</b>															
DS.1030.41	Shop Drawing submission and approval of Steelwork for	117			21-Dec-15 A	24-Jul-16	75%		19						
<b>Welding Procedure</b>															
DS.1030.61	Revision of Site welding procedure	14			31-Mar-16	06-Jul-16	45%		42						
DS.1030.71	3rd Submission & Approval for site welding procedure	14			07-Jul-16	20-Jul-16	0%		42						
<b>Statutory Approval Status e.g. (BD &amp; MTRC Approval)-1</b>															
DS.7060b10	MTRC Review and Endorsement for ARUP to submit to E	30			12-May-16	10-Jul-16	90%		38						
DS.7060b11	BD issue endorsement to ARUP	14			11-Jul-16	24-Jul-16	0%		38						
<b>Materials Procurements</b>															

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
DS.1040	Steel Tuss - Procurement, Fabrication & Delivery	150	14-Feb-16	12-Jul-16	01-Oct-15 A	30-Aug-16	70%	-49	35						
<b>Material Sampling and Lab Test</b>															
DS.1040.66	Material Sampling and Lab Test (6th Lot) if required	30			30-Jun-16	29-Jul-16	0%		910						
DS.1040.65	Material Sampling and Lab Test (5th Lot) if required	30			27-Jun-16 A	27-Jul-16	50%		912						
<b>Fabrication &amp; Delivery To Site</b>															
DS.1050	Steel Tuss - First Batch Arrival on Site (Contract Requir	0	01-Jun-16		30-Jul-16		0%	-59	35						
<b>Temporary Support System for Trusses - Proprietary &amp; Non Proprietary System</b>															
DS.1040.68	Fabrication & Delivery of non-proprietary system	50			11-Jun-16 A	18-Aug-16	20%		7						
<b>Hanger Column</b>															
DS.1040.85	Fabrication of Hanger Column Suspended from RC	43			02-Jul-16	13-Aug-16	0%		19						
DS.1040.80	Fabrication of Hanger Column Suspended from mega Ti	43			02-Jul-16	13-Aug-16	0%		119						
DS.1040.86	Delivery of hanger column	0			04-Sep-16		0%		19						
<b>Composite Column</b>															
DS.1040.91	Composite Column Fabrication	34			02-Jan-16 A	13-Jul-16	95%		82						
<b>Steel Truss Support Fabrication</b>															
DS.1050.01	Steel Truss Support @ East Core Wall for Trusses # 1, 2 & 5	21			23-Apr-16 A	30-Jul-16	45%		30						
DS.1055	Steel Truss Support Fabrication for Truss # 1 & 2 (Column	21			09-May-16	30-Jul-16	36%		53						
DS.1110	Steel Truss Support Fabrication for Truss 5 (*C25)	21			25-Jun-16 A	30-Jul-16	1%		97						
DS.1056	Steel Truss Support Fabrication for Truss 3 (*C85 & C86)	21			11-Jul-16	31-Jul-16	0%		65						
DS.1090	Steel Truss Support Fabrication for Truss 4 (*C94 & *C96)	21			01-Aug-16	21-Aug-16	0%		86						
<b>Steel Truss Support Delivery to Site</b>															
DS.1050.10	Steel Truss Support @ East Core Wall for Trusses # 1, 2 & 5	0			01-Aug-16		0%		21						
DS.1130.10	Steel Truss Support for Truss # 5 (*C25)	0			19-Aug-16		0%		89						
DS.1055.10	Steel Truss Support for Truss # 1 & 2(Column 68 & Colurr	0			01-Sep-16		0%		21						
DS.1090.10	Steel Truss Support for Truss # 3 (*C85 & C86)	0			01-Sep-16		0%		65						
DS.1110.10	Steel Truss Support for Truss # 4 (*C94 & *C96)	0			11-Sep-16		0%		66						
<b>Steel Truss Members Fabrication</b>															
DS.1080	Steel Truss Fabrication for Truss # 3	69			23-Apr-16 A	17-Sep-16	1%		853						
DS.1070	Steel Truss Fabrication for Truss # 2	69			23-Apr-16 A	27-Aug-16	19%		881						
DS.1060.1	Steel Truss Fabrication for Truss # 1	69			23-Apr-16 A	13-Aug-16	27%		884						
DS.1100	Steel Truss Fabrication for Truss # 4	69			09-May-16	24-Sep-16	1%		853						
DS.1120	Steel Truss Fabrication for Truss # 5	69			23-Apr-16 A	17-Sep-16	1%		859						
<b>Steel Truss Members Delivery to Site</b>															
DS.1070.10	Steel Truss Members for Truss # 1	0			12-Sep-16		0%		866						
DS.1100.10	Steel Truss Members for Truss # 3	0			17-Sep-16		0%		861						
DS.1140.10	Steel Truss Members for Truss # 5	0			19-Sep-16		0%		859						
DS.1080.10	Steel Truss Members for Truss # 2	0			21-Sep-16		0%		857						
DS.1120.10	Steel Truss Members for Truss # 4	0			25-Sep-16		0%		853						
<b>Building Services</b>															
<b>MVAC</b>															
DS.3070	MVAC - Shop Drawings, Materials & Method Statements	120	01-Dec-15	29-Mar-16	01-Dec-15 A	31-Aug-16	31%	-155	21						
DS.3080	MVAC - CA Review & Comments	30	30-Mar-16	28-Apr-16	01-Apr-16 A	31-Jul-16	80%	-94	24						
DS.3090	MVAC - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	15-Apr-16 A	14-Aug-16	70%	-78	24						
DS.3100	MVAC - CA Review & Approval	30	29-May-16	27-Jun-16	02-May-16	28-Aug-16	60%	-62	24						
DS.3110	MVAC - Procurement and Delivery	180	28-Jun-16	24-Dec-16	01-Sep-16	27-Feb-17	0%	-65	21						
<b>Electrical and ELV Systems</b>															
DS.4120	Elect & ELV Systems - Shop Drawings and Materials Subn	120	01-Dec-15	29-Mar-16	01-Dec-15 A	31-Aug-16	39%	-155	51						
DS.4130	Elect & ELV Systems - CA Review & Comments	30	30-Mar-16	28-Apr-16	01-Apr-16 A	31-Jul-16	80%	-94	54						
DS.4150	Elect & ELV Systems - CA Review & Approval	30	29-May-16	27-Jun-16	16-May-16	28-Aug-16	60%	-62	54						
DS.4140	Elect & ELV Systems - Incorporate Comments & Resubm	30	29-Apr-16	28-May-16	15-Apr-16 A	14-Aug-16	70%	-78	54						
DS.4160	Elect & ELV Systems - Procurement and Delivery	150	28-Jun-16	24-Nov-16	01-Sep-16	28-Jan-17	0%	-65	51						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
<b>Fire Services</b>															
DS.4010	FS - Shop Drawings and Materials Submission and Appro	120	01-Dec-15	29-Mar-16	01-Dec-15 A	31-Jul-16	44%	-124	32						
DS.4020	FS - CA Review & Comments	30	30-Mar-16	28-Apr-16	15-Apr-16 A	01-Jul-16	80%	-64	34						
DS.4040	FS - CA Review & Approval	30	29-May-16	27-Jun-16	16-May-16	29-Jul-16	60%	-32	34						
DS.4030	FS - Incorporate Comments & Resubmit	30	29-Apr-16	28-May-16	22-Apr-16 A	15-Jul-16	70%	-48	34						
DS.4050	FS - Procurement and Delivery	200	28-Jun-16	13-Jan-17	01-Aug-16	16-Feb-17	0%	-34	32						
<b>Plumbing and Drainage</b>															
DS.3010	Plumbing & Drainage - Shop Drawings, Materials & Meth	90	31-Dec-15	29-Mar-16	30-Dec-15 A	31-Aug-16	48%	-155	51						
DS.3020	Plumbing & Drainage - CA Review & Comments	30	30-Mar-16	28-Apr-16	01-Apr-16 A	11-Jul-16	80%	-74	60						
DS.3030	Plumbing & Drainage - Incorporate Comments & Resubrn	30	29-Apr-16	28-May-16	14-Apr-16 A	28-Jul-16	70%	-61	57						
DS.3040	Plumbing & Drainage - CA Review & Approval	30	29-May-16	27-Jun-16	02-May-16	25-Aug-16	60%	-59	57						
DS.3050	Plumbing & Drainage - Procurement and Delivery	150	28-Jun-16	24-Nov-16	01-Sep-16	28-Jan-17	0%	-65	51						
<b>Mechanical and Lifting Platform</b>															
DS.5210	Lifting Platform - Shop Drawings, Materials & Method St	90	01-Dec-15	28-Feb-16	01-Dec-15 A	16-Jul-16	33%	-139	106						
DS.5220	Lifting Platform - CA Review & Comments	30	29-Feb-16	29-Mar-16	17-Jul-16	15-Aug-16	0%	-139	106						
DS.5230	Lifting Platform - Incorporate Comments & Resubmit	30	30-Mar-16	28-Apr-16	16-Aug-16	14-Sep-16	0%	-139	106						
DS.5240	Lifting Platform - CA Review & Approval	30	29-Apr-16	28-May-16	15-Sep-16	14-Oct-16	0%	-139	106						
<b>Lifts and Escalator</b>															
DS.5110	Lift & Escalator - Shop Drawings, Materials & Method St	90	01-Dec-15	28-Feb-16	01-Dec-15 A	31-Aug-16	34%	-185	100						
DS.5120	Lift & Escalator - CA Review & Comments	30	29-Feb-16	29-Mar-16	15-Apr-16 A	31-Jul-16	60%	-124	103						
DS.5130	Lift & Escalator - Incorporate Comments & Resubmit	30	30-Mar-16	28-Apr-16	30-Apr-16 A	14-Aug-16	50%	-108	103						
DS.5140	Lift & Escalator- CA Review & Approval	30	29-Apr-16	28-May-16	16-May-16	28-Aug-16	40%	-92	103						
DS.5150	Lift & Escalator - Procurement and Delivery	300	29-May-16	24-Mar-17	01-Sep-16	27-Jun-17	0%	-95	100						
<b>Art Lift (LT-11 &amp; LT-13)</b>															
DS.5020	Art Lift - Shop Drawings, Materials & Method Statement	90	01-Dec-15	28-Feb-16	01-Dec-15 A	31-Aug-16	50%	-185	123						
DS.5025	Art Lift - CA Review & Comments	30	29-Feb-16	29-Mar-16	15-Apr-16 A	29-Jul-16	50%	-122	123						
DS.5030	Art Lift - Incorporate Comments & Resubmit	30	30-Mar-16	28-Apr-16	30-Jul-16	28-Aug-16	0%	-122	123						
DS.5040	Art Lift - CA Review & Approval	30	29-Apr-16	28-May-16	29-Aug-16	27-Sep-16	0%	-122	123						
DS.5050	Art Lift - Procurement and Delivery	300	29-May-16	24-Mar-17	28-Sep-16	24-Jul-17	0%	-122	123						
<b>ABWF and Fitout</b>															
<b>Ceramic Tile</b>															
DS.6010	Ceramic Tile - Shop Drawings, Materials Sample Submiss	90	30-Nov-15	27-Feb-16	30-Nov-15 A	30-Jul-16	90%	-154	190						
DS.6020	Ceramic Tile - CA Review & Comments	30	28-Feb-16	28-Mar-16	31-Jul-16	29-Aug-16	0%	-154	190						
DS.6030	Ceramic Tile - Incorporate Comments & Resubmit	30	29-Mar-16	27-Apr-16	30-Aug-16	28-Sep-16	0%	-154	190						
DS.6040	Ceramic Tile - CA Review & Approval	30	28-Apr-16	27-May-16	29-Sep-16	28-Oct-16	0%	-154	190						
<b>Soft and Hard Landscaping</b>															
DS.7010	Landscaping - Shop Drawings, Materials & Method State	90	18-Apr-16	16-Jul-16	30-Jun-16	27-Sep-16	0%	-73	218						
DS.7000	Landscaping - Award Specialist Subcontractor	0	18-Apr-16		30-Jun-16		0%	-73	218						
DS.7020	Landscaping - CA Review & Comments	30	17-Jul-16	15-Aug-16	28-Sep-16	27-Oct-16	0%	-73	218						
<b>Design Detailing / Buildability Co-ordination</b>															
<b>Spatial Coordination for BIM / CSD / CBWD</b>															
<b>Basement</b>															
B00.0010	Preparation and submission for BIM / CSD / CBWD at B1	60	01-Oct-15	29-Nov-15	01-Oct-15 A	15-Jul-16	75%	-229	18						
B00.0030	Approval for BIM / CSD / CBWD at B1/F (Team B)	30	30-Nov-15	29-Dec-15	30-Nov-15 A	30-Jul-16	20%	-214	79						
<b>M+ Podium</b>															
B00.0040	Preparation and submission for BIM / CSD / CBWD at G/	60	30-Nov-15	28-Jan-16	30-Nov-15 A	10-Jul-16	50%	-164	17						
B00.0080	Preparation and submission for BIM / CSD / CBWD at 1M	60	29-Jan-16	28-Mar-16	30-Jun-16	28-Aug-16	0%	-153	17						
B00.0120	Preparation and submission for BIM / CSD / CBWD at 3/	60	29-Mar-16	27-May-16	30-Jun-16	28-Aug-16	0%	-93	17						
B00.0060	Review, resubmission and approval for BIM / CSD / CBW	30	29-Jan-16	27-Feb-16	11-Jul-16	09-Aug-16	0%	-164	76						
B00.0050	Preparation and submission for BIM / CSD / CBWD at 1/	60	30-Nov-15	28-Jan-16	16-Jul-16	13-Sep-16	0%	-229	18						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016				
										Jun	Jul	Aug	Sep	Oct
B00.0100	Review, resubmission and approval for BIM / CSD / CBW	30	29-Mar-16	27-Apr-16	29-Aug-16	27-Sep-16	0%	-153	71					Review, resubmission and approval for BIM / CSD / CBW
B00.0130	Review, resubmission and approval for BIM / CSD / CBW	30	28-May-16	26-Jun-16	29-Aug-16	27-Sep-16	0%	-93	116					Review, resubmission and approval for BIM / CSD / CBW
B00.0070	Review, resubmission and approval for BIM / CSD / CBW	30	29-Jan-16	27-Feb-16	14-Sep-16	13-Oct-16	0%	-229	34					
B00.0090	Preparation and submission for BIM / CSD / CBWD at 2/	60	29-Jan-16	28-Mar-16	14-Sep-16	12-Nov-16	0%	-229	18					
<b>M+ Tower</b>														
B6B.0030	Preparation and submission for BIM / CSD / CBWD at 5/	45	28-May-16	11-Jul-16	29-Aug-16	12-Oct-16	0%	-93	17					
B6B.0000	Preparation and submission for BIM / CSD / CBWD at 4/	45	29-Mar-16	12-May-16	14-Sep-16	28-Oct-16	0%	-169	19					
<b>CSF Block</b>														
B20.0280	Preparation and submission for BIM / CSD / CBWD at G/	45	13-Feb-16	28-Mar-16	30-Jun-16*	13-Aug-16	0%	-138	34					Preparation and submission for BIM / CSD / CBWD at G/
B20.0290	Review, resubmission and approval for BIM / CSD / CBW	20	29-Mar-16	17-Apr-16	14-Aug-16	02-Sep-16	0%	-138	215					Review, resubmission and approval for BIM / CSD / CBW
B20.0300	Preparation and submission for BIM / CSD / CBWD at 1-!	60	29-Mar-16	27-May-16	14-Aug-16	12-Oct-16	0%	-138	34					
<b>Interfacing Car Park and Sewage Pumping Station (SPS)</b>														
D02.0010	Review, resubmission and approval for BIM / CSD / CBW	15	15-Nov-15	29-Nov-15	16-Jun-16 A	14-Jul-16	0%	-228	43					Review, resubmission and approval for BIM / CSD / CBW at ICP B1/F (Team C), Review, resubmission and approval for BIM / CSD / CBW at SPS (Team C), Review, resubmission and approval for BIM / CSD / CBW at ICP B1/F (Team C), Review, resubmission and approval for BIM / CSD / CBW at SPS (Team C)
D01.0010	Review, resubmission and approval for BIM / CSD / CBW	15	13-Feb-16	27-Feb-16	16-Jun-16 A	14-Jul-16	0%	-138	-84					
D02.0020	Preparation and submission for BIM / CSD / CBWD at ICI	45	15-Nov-15	29-Dec-15	30-Jun-16	13-Aug-16	0%	-228	-17					Preparation and submission for BIM / CSD / CBWD at ICP B1/F (Team C), Review, resubmission and approval for BIM / CSD / CBW at SPS (Team C)
D02.0030	Review, resubmission and approval for BIM / CSD / CBW	30	30-Dec-15	28-Jan-16	14-Aug-16	12-Sep-16	0%	-228	-17					Review, resubmission and approval for BIM / CSD / CBW at ICP B1/F (Team C), Review, resubmission and approval for BIM / CSD / CBW at SPS (Team C)
<b>4D Time Management (1st Draft)</b>														
B00.0160	Facade works	75	14-Jan-16	28-Mar-16	30-Jun-16	12-Sep-16	0%	-168	399					Facade works
B20.0420	ICP and SPS	75	14-Jan-16	28-Mar-16	30-Jun-16	12-Sep-16	0%	-168	170					ICP and SPS
<b>Visual Mock-Up (VMU)</b>														
<b>VMU Preliminary</b>														
A00.3610	VMU Works Period (Contract requirement of 200 calend	333	01-Oct-15	17-Apr-16	01-Oct-15 A	30-Aug-16	0%	-135	22					VMU Works Period (Contract requirement of 200 calendar days including obtain OP)
<b>VMU Document / Drawing Submission</b>														
A00.3040	Submit & Approve of ABWF Shop Drawing & Sample	65	01-Oct-15	04-Dec-15	22-Jan-16 A	31-Jul-16	85%	-240	53					Submit & Approve of ABWF Shop Drawing & Sample, Submit & Approve of CSD/CBWD, Submit & Approve of CSD/CBWD
A00.3050	Submit & Approve of CSD/CBWD	46	05-Oct-15	19-Nov-15	25-Nov-15 A	31-Jul-16	85%	-255	28					
<b>VMU Procurements / Materials Delivery to Site</b>														
A00.3620	Facade - Ordering & Production for Concrete Shell Mock	84	24-Nov-15	15-Feb-16	29-Feb-16 A	30-Jul-16	70%	-166	28					Facade - Ordering & Production for Concrete Shell Mock-Up, Facade - Ordering & Production for Hybrid Mock-Up, Facade - Ordering & Production for Hybrid Mock-Up
A00.3630	Building Services Works - Materials Ordering / Fabricatio	90	27-Oct-15	24-Jan-16	01-Feb-16 A	30-Jul-16	70%	-188	28					
A00.3625	Facade - Ordering & Production for Hybrid Mock-Up	114	25-Oct-15	15-Feb-16	24-Mar-16	30-Jul-16	80%	-166	28					
<b>VMU Construction</b>														
<b>Step 2.0 - Existing Concrete Shell</b>														
<b>VMU Building Service Works</b>														
A00.3202	Building Services (MVAC) - (1st & 2nd Fix) Ceiling Bracket	12	20-Nov-15	03-Dec-15	16-May-16	15-Jul-16	80%	-178	22					Building Services (MVAC) - (1st & 2nd Fix) Ceiling Bracket / Ductworks, Building Services (FS) - Install Cable Containment / Wiring for ELV at Floor, Building Services (FS) - (Final Fix) Fire Alarm, PA Speaker, Smoke Detector, Sprinkler head
A00.3208	Building Services (FS) - Install Cable Containment / Wirin	6	15-Jan-16	21-Jan-16	30-Apr-16 A	15-Jul-16	90%	-140	36					
A00.3230	Building Services (FS) - (Final Fix) Fire Alarm, PA Speaker, !	6	29-Feb-16	05-Mar-16	01-Apr-16 A	15-Jul-16	90%	-105	36					
A00.3210	Building Services (MVAC) - Final Fix Ceiling dumper, Air C	4	19-Feb-16	23-Feb-16	11-Jul-16	14-Jul-16	0%	-114	743					Building Services (MVAC) - Final Fix Ceiling dumper, Air Grilles
A00.3220	Building Services (Elect & ELV) - (Final Fix) CCTV Camera,	6	24-Feb-16	01-Mar-16	15-Jul-16	22-Jul-16	0%	-114	743					Building Services (Elect & ELV) - (Final Fix) CCTV Camera, Emergency lightings, Sn
<b>VMU ABWF &amp; Finishes</b>														
<b>VMU Gallery &amp; B1 Plaza Space</b>														
<b>VMU Floor</b>														
A00.3120	Install Raised Flooring	8	15-Jan-16	23-Jan-16	17-May-16	15-Jul-16	90%	-138	43					Install Raised Flooring, Install Raised Flooring
A00.3130	Install Timber Flanks Flooring	6	07-Mar-16	12-Mar-16	20-Jun-16 A	15-Jul-16	10%	-99	36					Install Timber Flanks Flooring, Install Timber Flanks Flooring
<b>VMU Wall</b>														
A00.3140	Install Gypsum Wall & Door Frames	15	22-Jan-16	11-Feb-16	17-May-16	15-Jul-16	75%	-125	43					Install Gypsum Wall & Door Frames, Install Gypsum Wall & Door Frames
A00.3150	Wall Painting	6	12-Feb-16	18-Feb-16	23-May-16	07-Jul-16	90%	-112	43					Wall Painting, Wall Painting
A00.3160	Install Door Panels	4	14-Mar-16	17-Mar-16	27-Jun-16 A	15-Jul-16	10%	-95	36					Install Door Panels, Install Door Panels
A00.3145	Installation of Mullion cap on facade glass panel	12	22-Jan-16	05-Feb-16	23-May-16	15-Jul-16	90%	-127	36					Installation of Mullion cap on facade glass panel, Installation of Mullion cap on facade
<b>VMU Lobby Space</b>														
<b>VMU Wall</b>														
A00.3200	Install Glass Balustrade with Rubber handrail	10	05-Feb-16	19-Feb-16	15-Jun-16 A	30-Jun-16	0%	-106	41					Install Glass Balustrade with Rubber handrail, Install Glass Balustrade with Rubber handrail

◆	Baseline Milestone
—	Primary Baseline
◆	Milestone
■	Non-Critical
■	Critical Bar
■	Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
A00.3650	Install Metal Mesh Balustrade	10	20-Feb-16	02-Mar-16	15-Jun-16 A	30-Jun-16	0%	-96	41		Install Metal Mesh Balustrade	Install Metal Mesh Balustrade			
A00.3190	Install Ceramic Cladding & Rain Screen	7	28-Jan-16	04-Feb-16	02-Jul-16	09-Jul-16	0%	-123	41		Install Ceramic Cladding & Rain Screen				
<b>VMU Floor</b>															
A00.3670	Precast Concrete Paver Installation	12	29-Dec-15	12-Jan-16	11-May-16	08-Jul-16	80%	-142	22		Precast Concrete Paver Installation, Precast Concrete Paver Installation				
<b>VMU Facade Works</b>															
A00.3690	Erection of Scaffolds for Shell Mock-Up	4	16-Feb-16	19-Feb-16	30-Jun-16	05-Jul-16	0%	-109	22		Erection of Scaffolds for Shell Mock-Up				
A00.3700	Install Facade Mock-Up Panels	7	20-Feb-16	27-Feb-16	06-Jul-16	13-Jul-16	0%	-109	22		Install Facade Mock-Up Panels				
A00.3815	Install Glazing & Sealant Application	2	29-Feb-16	01-Mar-16	14-Jul-16	15-Jul-16	0%	-109	22		Install Glazing & Sealant Application				
A00.3825	Install Glazing & Sealant Application	14	02-Mar-16	17-Mar-16	18-Jul-16	02-Aug-16	0%	-109	22		Install Glazing & Sealant Application				
<b>VMU Step 2.1 - Hybrid Shell Mock-Up</b>															
<b>VMU ABWF &amp; Finishes</b>															
A00.3310	Hybrid Mock Up - Floor Screeding & Cure	4	13-Jan-16	16-Jan-16	23-May-16	05-Jul-16	90%	-135	24		Hybrid Mock Up - Floor Screeding & Cure, Hybrid Mock Up - Floor Screeding & Cure				
A00.3320	Hybrid Mock Up - Install wooden slat & tower open mes	6	29-Jan-16	04-Feb-16	04-May-16	07-Jul-16	30%	-121	24		Hybrid Mock Up - Install wooden slat & tower open mesh ceiling, Hybrid Mock Up - Install wood				
A00.3330	Hybrid Mock Up - Install MML Inclines Concrete Ceiling f	3	02-Feb-16	04-Feb-16	30-Jun-16	04-Jul-16	0%	-118	24		Hybrid Mock Up - Install MML Inclines Concrete Ceiling for Lightings Acoustic Mesh				
A00.3280	Hybrid Mock Up - Install PC Paver at External Floor	12	19-Dec-15	06-Jan-16	30-Jun-16	14-Jul-16	0%	-152	21		Hybrid Mock Up - Install PC Paver at External Floor				
A00.3340	Hybrid Mock Up - Timber Floor Installation	6	16-Feb-16	22-Feb-16	15-Jul-16	22-Jul-16	0%	-121	21		Hybrid Mock Up - Timber Floor Installation				
A00.3350	Hybrid Mock Up - Install Panel Doors (2-nos)	5	22-Feb-16	26-Feb-16	22-Jul-16	27-Jul-16	0%	-121	21		Hybrid Mock Up - Install Panel Doors (2-nos)				
<b>VMU MEP Building Service Works</b>															
A00.3390	Hybrid Mock Up - Building Services (FS) - Hose Reel Pane	6	05-Feb-16	15-Feb-16	06-Jul-16	12-Jul-16	0%	-119	39		Hybrid Mock Up - Building Services (FS) - Hose Reel Panel Installation				
A00.3400	Hybrid Mock Up - Building Services (FS) - (Final Fix) Sprinkl	6	05-Feb-16	15-Feb-16	16-Jun-16 A	12-Jul-16	50%	-119	39		Hybrid Mock Up - Building Services (FS) - (Final Fix) Sprinkler Head & Exit Sign, Hybrid Mock				
A00.3370	Hybrid Mock Up - Building Services (FS) - (1st & 2nd Fix) I	10	18-Jan-16	28-Jan-16	01-Apr-16 A	14-Jul-16	90%	-133	39		Hybrid Mock Up - Building Services (FS) - (1st & 2nd Fix) Main & Secondary FS Pipeworks				
A00.3380	Hybrid Mock Up - Building Services (Elect) - (Final Fix) Srr	6	05-Feb-16	15-Feb-16	15-Apr-16 A	12-Jul-16	90%	-119	39		Hybrid Mock Up - Building Services (Elect) - (Final Fix) Small Powers & Lightings, Hybrid Mo				
<b>VMU External Facade</b>															
A00.3785	Hybrid Mock Up - Install External Facade for Hybrid Moc	14	23-Jan-16	11-Feb-16	20-Jun-16 A	15-Jul-16	10%	-125	20		Hybrid Mock Up - Install External Facade for Hybrid Mock-Up, Hybrid Mock Up - Install				
A00.3795	Hybrid Mock Up - Install Glazing & Sealant Application	2	12-Feb-16	13-Feb-16	18-Jul-16	19-Jul-16	0%	-125	20		Hybrid Mock Up - Install Glazing & Sealant Application				
A00.3805	Hybrid Mock Up - Inspection and Approval of Visual Moc	14	15-Feb-16	01-Mar-16	20-Jul-16	04-Aug-16	0%	-125	20		Hybrid Mock Up - Inspection and Approval of Visual Mock-up				
<b>VMU External Works</b>															
<b>VMU MEP - FS Pipeworks</b>															
A00.3835	Hybrid Mock Up - Excavation Works From Existing Dog H	3	22-Jan-16	25-Jan-16	20-Jun-16 A	04-Jul-16	10%	-127	18		Hybrid Mock Up - Excavation Works From Existing Dog House to Hybrid Mock-Up, Hybrid Mock Up				
A00.3845	Hybrid Mock Up - Install FS Water Pipeworks & PVC duct	6	25-Jan-16	30-Jan-16	04-Jul-16	09-Jul-16	0%	-127	18		Hybrid Mock Up - Install FS Water Pipeworks & PVC ducts				
A00.3855	Hybrid Mock Up - Lay Cabling / Wiring and Termination	4	01-Feb-16	04-Feb-16	11-Jul-16	14-Jul-16	0%	-127	18		Hybrid Mock Up - Lay Cabling / Wiring and Termination				
<b>VMU MEP - Electrical Works</b>															
A00.3865	Hybrid Mock Up - Install Pipe ducts From Hybrid Mock-U	6	06-Jan-16	12-Jan-16	30-Jun-16	07-Jul-16	0%	-141	27		Hybrid Mock Up - Install Pipe ducts From Hybrid Mock-Up to Existing Pit				
A00.3875	Hybrid Mock Up - Lay Cabling & Termination From Hybri	10	13-Jan-16	23-Jan-16	08-Jul-16	20-Jul-16	0%	-141	27		Hybrid Mock Up - Lay Cabling & Termination From Hybrid Mock-Up to Exist MCB				
<b>VMU Step 2.2 - Concrete Stair</b>															
<b>VMU ABWF &amp; Finishes</b>															
A00.3430	Concrete Stair - Timber Tread & Risers Installation	10	02-Dec-15	12-Dec-15	30-Jun-16	12-Jul-16	0%	-167	33		Concrete Stair - Timber Tread & Risers Installation				
<b>VMU MEP Building Service Works</b>															
A00.3480	Concrete Stair - Electrical Works for LED Lighting on Han	8	18-Dec-15	30-Dec-15	02-May-16	12-Jul-16	10%	-155	33		Concrete Stair - Electrical Works for LED Lighting on Handrail & Stair, Concrete Stair - Elect				
<b>VMU MEP Testing and Commissioning</b>															
A00.3485	VMU - Building Services Testing and Commissioning	6	07-Mar-16	17-Mar-16	01-Aug-16	06-Aug-16	0%	-113	18		VMU - Building Services Testing and Commissioning				
<b>VMU Statutory Submission &amp; Inspection</b>															
<b>VMU WSD (FS Pipeworks)</b>															
A00.3880	VMU - Submit Form WW046 (Part 1 & 2) to WSD (Subjec	90	04-Nov-15	01-Feb-16	12-Jan-16 A	09-Jul-16	86%	-159	21		VMU - Submit Form WW046 (Part 1 & 2) to WSD (Subject to MJV 1st Subn), VMU - Submit For				
A00.3890	VMU - Submit Form WW046 (Part 3) to WSD (by MJV)	6	02-Feb-16	13-Feb-16	10-Jul-16	15-Jul-16	0%	-153	21		VMU - Submit Form WW046 (Part 3) to WSD (by MJV)				
A00.3900	VMU - Submit Form WW046 (Part 4) to WSD	6	14-Feb-16	25-Feb-16	16-Jul-16	21-Jul-16	0%	-147	21		VMU - Submit Form WW046 (Part 4) to WSD				
A00.3910	VMU - Inspection and Approval by WSD	1	03-Mar-16	03-Mar-16	28-Jul-16	28-Jul-16	0%	-147	21		VMU - Inspection and Approval by WSD				
A00.3920	VMU - Tie-In Connection to Existing Dog House	2	04-Mar-16	05-Mar-16	29-Jul-16	30-Jul-16	0%	-117	18		VMU - Tie-In Connection to Existing Dog House				
<b>VMU EMSD (Electrical)</b>															
A00.3930	VMU - Prepare & Submit Form WR1 to EMSD (For recor	6	18-Mar-16	24-Mar-16	08-Aug-16	13-Aug-16	0%	-113	23		VMU - Prepare & Submit Form WR1 to EMSD (For record				
<b>VMU FSD (Fire Service)</b>															

◆	Baseline Milestone
—	Primary Baseline
◆	Milestone
■	Non-Critical
■	Critical Bar
■	Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
A00.3490	VMU - Form 314 & 501 Submission	0	18-Mar-16		07-Aug-16		0%	-142	22			◆ VMU - Form 314 & 501 Submission, VMU - Form 314 & 501 Sub			
A00.3500	VMU - FSD's Inspection & Fire Certificate Issuance	12	18-Mar-16	01-Apr-16	07-Aug-16	18-Aug-16	0%	-139	22			■ VMU - FSD's Inspection & Fire Certificate Issuance			
<b>VMU BD (OP)</b>															
A00.3510	VMU - Submission of BA14	0	02-Apr-16		19-Aug-16		0%	-139	22			◆ VMU - Submission of BA14, VMU - Submission of B			
A00.3520	VMU - BD Inspection	12	02-Apr-16	17-Apr-16	19-Aug-16	30-Aug-16	0%	-135	22			■ VMU - BD Inspection			
A00.3530	VMU - M+ OP	0		17-Apr-16		30-Aug-16	0%	-135	22			◆ VMU - M+ OP, VMU - M+ OP			
<b>Preliminaries / Construction</b>															
<b>Plant &amp; Equipment</b>															
<b>Provision for Tower Crane</b>															
<b>Tower Crane 2</b>															
A00.2005	Tower Crane 2 - Excavation & Construction of Concrete	18			04-Jul-16*	30-Jul-16	0%		0			■ Tower Crane 2 - Excavation & Construction of Concrete Base			
A00.2015	Tower Crane 2 - Erection of Equipment	14			01-Aug-16	20-Aug-16	0%		14			■ Tower Crane 2 - Erection of Equipment			
A00.2025	Tower Crane 2 - Testing & Commissioning	2			22-Aug-16	23-Aug-16	0%		14			■ Tower Crane 2 - Testing & Commissioning			
A00.2035	Tower Crane 2 - Commence Operation	0				23-Aug-16	0%		14			◆ Tower Crane 2 - Commence Operation			
<b>Tower Crane 3</b>															
A00.2105	Tower Crane 3 - Pile Caps 117	10			27-Jun-16 A	09-Jul-16	40%		31			■ Tower Crane 3 - Pile Caps 117, Tower Crane 3 - Pile Caps 117			
A00.2115	Tower Crane 3 - Concrete Tie Beam	5			11-Jul-16	18-Jul-16	0%		31			■ Tower Crane 3 - Concrete Tie Beam			
A00.2125	Tower Crane 3 - Erection of Equipment	7			19-Jul-16	28-Jul-16	0%		31			■ Tower Crane 3 - Erection of Equipment			
A00.2135	Tower Crane 3 - Testing & Commissioning	3			29-Jul-16	01-Aug-16	0%		31			■ Tower Crane 3 - Testing & Commissioning			
A00.2145	Tower Crane 3 - Commence operation	0				01-Aug-16	0%		31			◆ Tower Crane 3 - Commence operation			
<b>Excavation &amp; ELS</b>															
<b>AEL North</b>															
<b>Portion A8, B6, A12, B7</b>															
<b>Portion A8</b>															
B10.3570	AEL North - ELS Stage 4 Site Formation (Portion A8)	26	19-Mar-16	22-Apr-16	29-Mar-16	30-Jul-16	50%	-64	35			■ AEL North - ELS Stage 4 Site Formation (Portion A8), AEL North - ELS Sta			
<b>Portion A12</b>															
B10.3910	AEL North - ELS Stage 4 Site Formation (Portion A12) - 1:	7			15-Aug-16*	23-Aug-16	0%		0			■ AEL North - ELS Stage 4 Site Formation (Portion			
B10.3920	AEL North - ELS Stage 4 Site Formation (Portion A12) - 2i	5			20-Aug-16	26-Aug-16	0%		1			■ AEL North - ELS Stage 4 Site Formation (Port			
B10.3930	AEL North - ELS Stage 4 Site Formation (Portion A12) - Tr	6			28-Aug-16	02-Sep-16	0%		2			■ AEL North - ELS Stage 4 Site Formati			
<b>Portion A6, A7, A10, A11</b>															
B10.2110	AEL North - ELS Stage 5 Site Formation (Portion A10a, A	30	20-Jun-16	05-Aug-16	06-May-16	04-Oct-16	30%	-40	-20			■ AEL North - ELS Stage 5 Site Formation (Portion A10a, A			
<b>Portion A10-a</b>															
B10.2170	AEL North - ELS Stage 5 Portion A10a - 1st layer struts	9			21-Jul-16	01-Aug-16	0%		7			■ AEL North - ELS Stage 5 Portion A10a - 1st layer struts			
B10.2190	AEL North - ELS Stage 5 Portion A10a - 2nd layer struts	7			02-Aug-16	12-Aug-16	0%		7			■ AEL North - ELS Stage 5 Portion A10a - 2nd layer struts			
B10.2200	AEL North - ELS Stage 5 Portion A10a - Trim Piles & Blind	6			13-Aug-16	20-Aug-16	0%		9			■ AEL North - ELS Stage 5 Portion A10a - Trim Piles &			
<b>Portion A10-b</b>															
B10.2120	AEL North - ELS Stage 5 Portion A10b - 1st layer struts	9	18-Jul-16	29-Aug-16	18-Jul-16*	27-Jul-16	0%	28	9			■ AEL North - ELS Stage 5 Portion A10b - 1			
B10.2150	AEL North - ELS Stage 5 Portion A10b - 2nd layer struts	12			23-Jul-16	05-Aug-16	0%		9			■ AEL North - ELS Stage 5 Portion A10b - 2nd layer struts			
B10.2160	AEL North - ELS Stage 5 Portion A10b - Trim Piles & Blindin	8			02-Aug-16	10-Aug-16	0%		9			■ AEL North - ELS Stage 5 Portion A10b - Trim Piles & Blindin			
<b>Portion A11</b>															
B10.2210	AEL North - ELS Stage 5 Portion A11 - 1st layer struts	5			02-Aug-16	09-Aug-16	0%		7			■ AEL North - ELS Stage 5 Portion A11 - 1st layer struts			
B10.2240	AEL North - ELS Stage 5 Portion A11 - 2nd layer struts	7			06-Aug-16	15-Aug-16	0%		7			■ AEL North - ELS Stage 5 Portion A11 - 2nd layer struts			
B10.2250	AEL North - ELS Stage 5 Portion A11- Trim Piles & Blindin	6			16-Aug-16	23-Aug-16	0%		7			■ AEL North - ELS Stage 5 Portion A11- Trim Piles			
<b>Portion B8 &amp; A9, B9</b>															
<b>Portion B8</b>															
B10.2100	AEL North - ELS Stage 5 Site Formation (B8) - 1st layer tri	4	16-May-16	07-Jun-16	01-Aug-16*	06-Aug-16	0%	-38	0			■ AEL North - ELS Stage 5 Site Formation (B8) - 1st layer trim			
B10.2300	AEL North - ELS Stage 5 Site Formation ( B8) - 1st layer st	7			08-Aug-16	16-Aug-16	0%		1			■ AEL North - ELS Stage 5 Site Formation ( B8) - 1st layer			
B10.2310	AEL North - ELS Stage 5 Site Formation ( B8) - 2nd layer t	6			18-Aug-16	25-Aug-16	0%		1			■ AEL North - ELS Stage 5 Site Formation ( B8)			
B10.2320	AEL North - ELS Stage 5 Site Formation ( B8) - 2nd layer s	8			26-Aug-16	06-Sep-16	0%		1			■ AEL North - ELS Stage 5 Site Forri			

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
<b>Portion B9</b>															
B10.2370	AEL North - ELS Stage 5 Site Formation ( B9) - 1st layer tr	5			18-Jul-16	23-Jul-16	0%		12						
B10.2380	AEL North - ELS Stage 5 Site Formation ( B9) - 1st layer sl	8			25-Jul-16	05-Aug-16	0%		12						
B10.2390	AEL North - ELS Stage 5 Site Formation ( B9) - 2nd layer t	6			06-Aug-16	13-Aug-16	0%		12						
B10.2400	AEL North - ELS Stage 5 Site Formation ( B9) - 2nd layer s	8			15-Aug-16	25-Aug-16	0%		12						
<b>Portion A9</b>															
B10.2330	AEL North - ELS Stage 5 Site Formation ( A9) - 1st layer tr	4			01-Aug-16	06-Aug-16	0%		1						
B10.2340	AEL North - ELS Stage 5 Site Formation ( A9) - 1st layer sl	7			08-Aug-16	16-Aug-16	0%		1						
B10.2350	AEL North - ELS Stage 5 Site Formation ( A9) - 2nd layer t	6			18-Aug-16	25-Aug-16	0%		1						
B10.2360	AEL North - ELS Stage 5 Site Formation ( A9) - 2nd layer s	8			26-Aug-16	06-Sep-16	0%		1						
<b>AEL South</b>															
<b>DCS</b>															
B10.2220	DCS - Remove 1st Layer Struts at +4.2mPD	11	20-Jun-16	05-Jul-16	12-Aug-16	26-Aug-16	0%	-34	215						
B10.1210a	DCS - Construct Sump Pit & Overflow Pipes (Defer Area)	25			22-Aug-16	20-Sep-16	0%		277						
B10.2230	DCS - Backfilling and Install Access Hatch and Misc. Worl	50	08-Jul-16	20-Sep-16	27-Aug-16	09-Nov-16	0%	-34	215						
<b>AEL South except DCS</b>															
B10.1090	AEL South - Plant Room - Excavate to +2.45mPD for Plar	16	20-Apr-16	12-May-16	30-Jun-16	25-Jul-16	0%	-47	189						
<b>AEL North East of Portion A10 (for Area M12 h/o)</b>															
C10.0000	Erect Hoardings and handover to F2 Contractors (21 Ma	16	18-Jul-16	09-Aug-16	06-May-16	04-Jul-16	30%	23	58						
C10.0390	Vacate Portion M12 for Lyric Contractor for Foundation:	0		23-Sep-16		04-Jul-16	0%	53	58						
<b>ICP</b>															
B10.3200	ICP - Deep Excavation for Area A to -1.650mPD	30	31-Mar-16	09-May-16	13-Jun-16 A	15-Jul-16	0%	-43	-63						
B10.3190	ICP - Excavate Central Portion from +3.625mPD to -1.65	30	22-Feb-16	30-Mar-16	20-May-16	30-Jul-16	58%	-83	-63						
B10.3210	ICP - Deep Excavation for Area B to -1.650mPD	20	10-May-16	10-Jun-16	18-Jul-16	15-Aug-16	0%	-43	-58						
B10.3220	ICP - Pile Cap Construction of Area A	25	10-May-16	17-Jun-16	18-Jul-16	22-Aug-16	0%	-43	-63						
B10.3230	ICP - Pile Cap Construction of Area B	25	18-Jun-16	26-Jul-16	23-Aug-16	29-Sep-16	0%	-43	-63						
B10.3240	ICP - Lateral Support	50	10-May-16	26-Jul-16	17-Sep-16	24-Nov-16	0%	-84	-63						
<b>Structures</b>															
<b>Basement Structures / Sub-Structure</b>															
<b>Pilecaps</b>															
<b>AEL South</b>															
<b>Stage 1 - East Pilecap &amp; DCS</b>															
B10.1225	AEL South - Excavation & Concrete Base for Tower Cran	14	12-Jan-16	16-Feb-16	27-Jun-16 A	15-Jul-16	10%	-109	31						
<b>AEL North</b>															
<b>Stage 2 - Pilecap (A1,A2,A3,B1,B2,B3)</b>															
B10.3027	AEL North - Excavation & Concrete Base for Tower Cran	18	03-May-16	21-May-16	04-Jul-16	30-Jul-16	0%	-45	19						
<b>Stage 3 - Pilecap (A4,A5,B4,B5)</b>															
<b>Pilecap (A4 &amp; A5)</b>															
<b>Pile cap Portion A5</b>															
B10.2060g	AEL North - ELS Stage 3 - 3rd Trim / Deep Excav for Pilec	6	21-May-16	26-May-16	02-Jul-16	08-Jul-16	0%	-35	19						
B10.2060h	AEL North - ELS Stage 4 - Construct Lower Pile caps (A5)	5	26-May-16	30-May-16	09-Jul-16	14-Jul-16	0%	-37	19						
B10.2070h	AEL North - ELS Stage 3 - Pre-Loading for Lateral Suppor	2	17-May-16	21-May-16	09-Jul-16	11-Jul-16	0%	-41	752						
B10.2060k	AEL North - ELS Stage 4 - Extended Upper Pile caps (A5) i	10			15-Jul-16	27-Jul-16	0%		27						
B10.2060m	Complete Pile Caps for Composite Column of Steel Truss	0				27-Jul-16	0%		32						
B10.2060p	AEL North - ELS Stage 4 - Extend 1st height of basement	10			28-Jul-16	08-Aug-16	0%		54						
<b>Pilecap (B4 &amp; B5)</b>															
<b>Pile cap Portion B4</b>															
B10.2070f	AEL North - ELS Stage 3 - Construct Pilecap & B2 Slab (B4)	10	03-May-16	13-May-16	24-May-16	05-Jul-16	30%	-42	-6						
<b>Pile Cap Portion B5</b>															

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision	Revision	
		Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
B10.2070g	AEL North - ELS Stage 3 - 3rd Lateral Support (B5)	4	16-May-16	17-May-16	05-Jul-16	08-Jul-16	0%	-43	-6						
B10.2070i	AEL North - ELS Stage 3 - Deep Excavation for Pilecap (B	5	21-May-16	26-May-16	09-Jul-16	14-Jul-16	0%	-40	-6						
B10.2070j	AEL North - ELS Stage 4 - Construct Lower Pilecap for B5	8	26-May-16	30-May-16	15-Jul-16	25-Jul-16	0%	-45	-6						
B10.2070k	AEL North - ELS Stage 4 - Extend Upper Pile caps (B5) for	14	30-May-16	30-May-16	26-Jul-16	10-Aug-16	0%	-59	-6						
B10.2070l	AEL North - Complete Pilecaps for RC Columns of Truss	0				10-Aug-16	0%		-6						
B10.2070m	AEL North - ELS Stage 4 - Extend 1st height of basement	9			11-Aug-16	20-Aug-16	0%		15						
<b>Stage 4 to 7: ELS &amp; Excavation (A6, A7, A8, A9, A10, A11, A12 &amp; B6, B7, B8, B9)</b>															
<b>Pilecaps - Portion (A6, A7 &amp; A8)</b>															
<b>Pile cap Portion A6</b>															
B10.4210	AEL North - BD Stage 4 - Pile Cap Construction (Portion /	43			27-Apr-16 A	15-Jul-16	70%		-3						
B10.3141	AEL North - BD Stage 4 - Pile Cap Construction (Portion /	43			27-Apr-16 A	19-Jul-16	70%		-5						
<b>Pile Cap Portion A7</b>															
B10.3111	AEL North - BD Stage 4 - Pile Cap Construction (Portion /	43			27-Apr-16 A	19-Jul-16	75%		7						
<b>Pile Cap Portion A8</b>															
B10.3131	AEL North - BD Stage 4 - Underground Drainage (Portion	9			01-Apr-16 A	04-Aug-16	50%		-26						
B10.3151	AEL North - BD Stage 4 -Pile cap Construction (Portion /	4			25-Jun-16 A	04-Aug-16	0%		-26						
<b>Pilecaps - Portion (B8, A9 &amp; B9)</b>															
<b>Pile Cap Portion B8</b>															
B10.3103	AEL North - BD Stage 6 - Pile Cap Construction (Portion /	5	24-May-16	09-Jul-16	08-Sep-16	13-Sep-16	0%	-44	1						
B10.3104	AEL North - BD Stage 6 - Underground Drainage (Portior	5	24-May-16	11-Jun-16	08-Sep-16	13-Sep-16	0%	-62	1						
<b>Pile Cap Portion B9</b>															
B10.3134	AEL North - BD Stage 6 - Pile Cap Construction (Portion	4			26-Aug-16	30-Aug-16	0%		15						
B10.3144	AEL North - BD Stage 6 - Underground Drainage (Portion	4			26-Aug-16	30-Aug-16	0%		15						
<b>Pilecaps - Portion (A9)</b>															
B10.3114	AEL North - BD Stage 6 - Pile Cap Construction (Portion	6			30-Aug-16	08-Sep-16	0%		1						
B10.3124	AEL North - BD Stage 6 - Underground Drainage (Portion	6			30-Aug-16	08-Sep-16	0%		1						
<b>Pilecaps - Portion (A10a, A10b, A11 &amp; A12)</b>															
<b>Pile Cap Portion A10a</b>															
B10.3790	AEL North - BD Stage 6 - Pile Construction (Portion A10a	9			22-Aug-16	03-Sep-16	0%		624						
B10.3900	AEL North - BD Stage 6 - Underground Drainage (Portion	7			22-Aug-16	30-Aug-16	0%		635						
<b>Pile Cap Portion A10b</b>															
B10.3590	AEL North - BD Stage 6 - Pile Cap Construction (Portion /	12	28-Jun-16	13-Aug-16	11-Aug-16	24-Aug-16	0%	-9	9						
B10.3600	AEL North - BD Stage 6 - Underground Drainage (Portion	9	28-Jun-16	15-Jul-16	11-Aug-16	20-Aug-16	0%	-30	10						
<b>Pile Cap Portion A11</b>															
B10.3710	AEL North - BD Stage 6 - Pile Cap Construction (Portion /	7			25-Aug-16	03-Sep-16	0%		24						
B10.3720	AEL North - BD Stage 6 - Underground Drainage (Portion	6			25-Aug-16	02-Sep-16	0%		634						
<b>Pile Cap Portion A12</b>															
B10.3730	AEL North - BD Stage 6 - Pile Cap Construction (Portion /	8			03-Sep-16	13-Sep-16	0%		626						
B10.3740	AEL North - BD Stage 6 - Underground Drainage (Portior	6			03-Sep-16	10-Sep-16	0%		628						
<b>Pilecaps - Portion (B6)</b>															
B10.3610	AEL North - BD Stage 4 - Pile Cap Construction (Portion /	30	06-Aug-16	19-Sep-16	25-Aug-16	11-Oct-16	0%	-13	19						
B10.3620	AEL North - BD Stage 5 - Underground Drainage (Portion	12	08-Aug-16	23-Aug-16	26-Aug-16	12-Sep-16	0%	-13	19						
<b>RC Structures for Trusses</b>															
B6A.2002	AEL South - Construct Pile Cap PC 88'a' & PC 107 for Tru:	18	03-Jun-16	28-Jun-16	28-Jan-16 A	15-Jul-16	70%	-10	39						
B6A.2004	AEL South - Construct Pile Cap PC 92'c' & PC 117 for Tru:	18	23-Jun-16	21-Jul-16	06-Apr-16 A	30-Jul-16	50%	-7	39						
B6A.2006	AEL South - Complete Pile Caps for Trusses 3 & 4	0		21-Jul-16		30-Jul-16	0%	-7	58						
<b>RC Structure for Water Tank</b>															
B10.3355	AEL North - Construct Water Tank Part 2 (West of Portio	35	16-Aug-16	08-Oct-16	30-Mar-16	14-Jul-16	0%	56	47						
<b>B2/F Slabs</b>															
<b>B2 Slab - Portion (A6, A7 &amp; A8)</b>															
<b>B2 Slab - Portion A6</b>															
B10.3700	AEL North (Stage 5) - B2 Slab (Portion A6) - part 1 includ	7			05-Apr-16 A	15-Jul-16	50%		-3						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau





# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
B10.3940	AEL North (Stage 5) - B2 Slab (Portion A6) - part 2 include	6			27-Apr-16 A	22-Jul-16	50%		-11						
<b>B2 Slab - Portion A7</b>															
B10.3480	AEL North (Stage 5) - B2 Slab (Portion A7 & A8)	29	31-May-16	15-Jul-16	24-May-16	08-Aug-16	40%		-15	5					
<b>B2 Slab - Portion A8</b>															
B10.3510	AEL North (Stage 5) - B2 Slab (Portion A8-2) includes corl	5			05-Aug-16	11-Aug-16	0%			-20					
<b>B2 Slab - Portion B8, A9 &amp; B9</b>															
<b>B2 Slab - Portion B8</b>															
B10.3490	AEL North - B2 Slab - Stage 7 (Portion B8)	9	06-Jun-16	15-Aug-16	08-Sep-16	20-Sep-16	0%			-24	1				
<b>B2 Slab - Portion A9</b>															
B10.3530	AEL North - B2 Slab - Stage 7 (Portion A9)	9			08-Sep-16	20-Sep-16	0%				1				
<b>B2 Slab - Portion B9</b>															
B10.3500	AEL North - B2 Slab - Stage 7 (Portion B9)	9	03-Jun-16	15-Jul-16	26-Aug-16	08-Sep-16	0%			-36	12				
<b>B2 Slab - Portion A10a, A10b, A11 &amp; A12</b>															
<b>B2 Slab - Portion A10a</b>															
B10.3045	AEL North - B2 Slab - Stage 7 (Portion A10a)	9			05-Sep-16	17-Sep-16	0%				624				
<b>B2 Slab - Portion A10b</b>															
B10.3035	AEL North - B2 Slab - Stage 7 (Portion A10b)	8			25-Aug-16	05-Sep-16	0%				35				
<b>B2 Slab - Portion A11</b>															
B10.3075	AEL North - B2 Slab - Stage 7 (Portion A11)	13			06-Sep-16	21-Sep-16	0%				31				
<b>B2 Slab - Portion (B6 &amp; B7)</b>															
B10.3022	AEL North - B2 Slab - Stage 5 (Portion B6)	19	10-Sep-16	08-Oct-16	13-Sep-16	14-Oct-16	0%			-3	19				
<b>AEL South</b>															
B10.2180	AEL South (DCS) - Construct Basement B2 Slab at -2.15m	27	24-Mar-16	28-Apr-16	16-May-16	11-Jul-16	50%			-46	-24				
<b>B1/F Slab - Walls, Columns &amp; B1/F Slabs</b>															
<b>AEL North - B1/F Slab other than AEL Zone</b>															
B10.3060	AEL North - Wall, Column & B1 Slab (Portion B1C)	34	01-Apr-16	17-May-16	24-Mar-16	14-Jul-16	70%			-37	15				
B10.3520	AEL North - Wall, Column & B1 Slab (Portion B1E)	22	16-Aug-16	17-Sep-16	30-Mar-16	29-Sep-16	20%			-8	15				
B10.3522	AEL North - Wall, Column & B1 Slab (Portion B1E-2)	18			24-Jun-16 A	11-Jul-16	0%				55				
B10.3055	AEL North - Wall, Column & B1 Slab (Portion B1B)	15	19-Mar-16	09-Apr-16	30-Mar-16	14-Jul-16	70%			-64	47				
B10.3525	AEL North - Wall, Column & B1 Slab (Portion B1E-5)	7			12-Jul-16	18-Jul-16	0%				55				
B10.3065	AEL North - Wall, Column & B1 Slab (Portion B1D)	19	11-Apr-16	03-May-16	15-Jul-16	12-Aug-16	0%			-64	47				
B10.3526	AEL North - Wall, Column & B1 Slab (Portion B1E-6)	43			19-Jul-16	30-Aug-16	0%				55				
B10.3540	AEL North - Wall, Column & B1 Slab (Portion B1F)	20	31-May-16	30-Jun-16	22-Aug-16	20-Sep-16	0%			-53	21				
B10.3690	AEL North - Wall, Column & B1 Slab (Portion B1R)	20	18-Jul-16	15-Aug-16	22-Sep-16	22-Oct-16	0%			-44	1				
<b>AEL North - B1/F Slab for Truss T1, T2 &amp; T5 Erection</b>															
B10.3100	AEL North - Wall, Column & B1 Slab (Portion A5)	18			30-Jun-16	22-Jul-16	0%				202				
B10.3090	AEL North - Wall, Column & B1 Slab (Portion A4)	18	03-Mar-16	23-Mar-16	28-Jul-16	22-Aug-16	0%			-101	164				
C10.0120	AEL North - Construct Found Space Basement Wall and	15	02-Sep-16	23-Sep-16	02-Aug-16	23-Aug-16	0%			20	608				
<b>AEL South - B1/F Slab for DCS to facilitate Truss Erection</b>															
B10.2125	AEL South (DCS) - Construct Walls & Columns to B1 Slab	5	29-Apr-16	06-Jun-16	30-Jun-16	08-Jul-16	0%			-20	-27				
B10.2115	AEL South (DCS) - Remove 2nd Layer Struts at 0.0mPD of	8	29-Apr-16	12-May-16	02-Jul-16	14-Jul-16	0%			-40	-14				
B10.2126	AEL South (DCS) - Construct Walls & Columns to B1 Slab	5			09-Jul-16	15-Jul-16	0%				-27				
B10.2128	AEL South (DCS) - Construct Walls & Columns to B1 Slab	6			15-Jul-16	23-Jul-16	0%				-27				
B10.2130	AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - part 1	7	20-May-16	18-Jun-16	25-Jul-16	02-Aug-16	0%			-29	-27				
B10.2135	AEL South (DCS) - B1 Floor Slab at ~+6.05mPD - part 2	6			05-Aug-16	12-Aug-16	0%				-27				
B10.2145	AEL South (DCS) -- Pile caps & Sump Pits (Deferred area)	9			13-Aug-16	25-Aug-16	0%				-27				
<b>AEL South - RC Structures Prior to Area M14 H/O</b>															
B10.3310	AEL South - Construct Basement Road Wall between PC	17	29-Apr-16	24-May-16	30-Jun-16	26-Jul-16	0%			-40	202				
B10.1040	AEL South - Construct Core Wall on PC96 from B1F to 1M	35	01-Apr-16	20-May-16	09-May-16	09-Aug-16	30%			-52	17				
B10.3290	AEL South - Construct Basement Road Wall between PC	17	21-Apr-16	14-Jun-16	30-Jun-16	26-Jul-16	0%			-27	202				

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
B10.3300	AEL South - Construct External Wall between PC 96 & PC	25	21-Apr-16	28-May-16	28-Jul-16	02-Sep-16	0%	-62	202						
B10.3315	AEL South - Construct Walls, Column & Staircases to G/F	27	29-Apr-16	13-Jun-16	08-Aug-16	15-Sep-16	0%	-62	202						
B10.3320	AEL South - Construct G/F slab between PC 105, 109 & 1	16	03-Jun-16	27-Jun-16	08-Sep-16	30-Sep-16	0%	-62	202						
<b>Podium Super-Structures</b>															
<b>Trusses</b>															
<b>AEL Tunnel Zone -Trusses 1</b>															
C10.0150	AEL Tunnel Zone - Erection of Temp Working Platform ar	50	25-Jun-16	24-Aug-16	11-Jul-16	07-Sep-16	0%	-12	6						
C10.0145	AEL Tunnel Zone - Construct RC Column for Steel Trusse:	27	08-Jun-16	20-Jul-16	11-Aug-16	10-Sep-16	0%	-45	3						
C10.0155	AEL Tunnel Zone - Truss 1 Construction Summary	117	25-Aug-16	27-Jan-17	23-Sep-16	15-Feb-17	0%	-13	0						
C10.0160	AEL Tunnel Zone - Truss 1 Concreting of 1st pour of both	12	25-Aug-16	10-Sep-16	23-Sep-16	07-Oct-16	0%	-21	-6						
<b>AEL Tunnel Zone -Trusses 2</b>															
C10.0162	AEL Tunnel Zone - Erection of Temp Working Platform ar	50	13-Jul-16	09-Sep-16	19-Jul-16	14-Sep-16	0%	-4	6						
C10.0161	AEL Tunnel Zone - Construct RC Column for Steel Trusse:	27			11-Aug-16	10-Sep-16	0%		-6						
<b>AEL Tunnel Zone -Trusses 5</b>															
C10.0172	AEL Tunnel Zone - Erection of Temp Working Platform ar	50	13-Jul-16	09-Sep-16	02-Jul-16	30-Aug-16	0%	9	47						
C10.0168	AEL Tunnel Zone - Construct Composite Columns for Tru	26			01-Aug-16	30-Aug-16	0%		27						
C10.0180	AEL Tunnel Zone - Truss 5 Concreting of 1st pour of both	12	19-Sep-16	07-Oct-16	23-Sep-16	07-Oct-16	0%	0	8						
C10.0175	AEL Tunnel Zone - Truss 5 Construction Summary	105	19-Sep-16	04-Feb-17	23-Sep-16	01-Feb-17	0%	3	8						
<b>AEL South - Trusses 3</b>															
B6A.1999	AEL Tunnel Zone - Construct Composite/RC Columns for	35			18-Jul-16	26-Aug-16	0%		51						
B6A.2000	AEL South - Erection of Temp Working Platform and Falsi	50	20-Jul-16	15-Sep-16	20-Jul-16*	15-Sep-16	0%	0	34						
B6A.2030	AEL South - Truss 3 Concreting of 1st pour of bottom ch	12	17-Sep-16	04-Oct-16	17-Sep-16	30-Sep-16	0%	2	34						
B6A.2020	AEL South - Truss 3 Construction Summary	144	17-Sep-16	21-Mar-17	17-Sep-16	13-Mar-17	0%	7	34						
<b>AEL South - Trusses 4</b>															
B6A.2024	AEL Tunnel Zone - Construct Composite Columns for Tru	34			01-Aug-16	08-Sep-16	0%		49						
B6A.2025	AEL South - Erection of Temp Working Platform and Falsi	50	02-Aug-16	29-Sep-16	02-Aug-16	29-Sep-16	0%	0	40						
B6A.2040	AEL South - Truss 4 Concreting of 1st pour of bottom ch	12	30-Sep-16	20-Oct-16	28-Sep-16	13-Oct-16	0%	6	34						
B6A.2035	AEL South - Truss 4 Construction Summary	105	30-Sep-16	14-Feb-17	28-Sep-16	06-Feb-17	0%	7	34						
<b>SPS Structures (include Excavation)</b>															
D01.3000	SPS - ELS Works (Provisional)	61	11-Feb-16	26-Apr-16	20-May-16	22-Jul-16	46%	-70	-74						
D01.3010	SPS - Construct Basement Structure	100	27-Apr-16	26-Aug-16	23-Jul-16	19-Nov-16	0%	-70	-74						
<b>ICP Structures (include Excavation)</b>															
A3980	ICP - ELS works (Provisional)	110	22-Feb-16	26-Jul-16	20-May-16	24-Nov-16	30%	-101	-74						
<b>External Works</b>															
<b>M+ External Works</b>															
<b>Utilities</b>															
<b>Drainage</b>															
<b>Storm Drain DN600 at Portion M45</b>															
<b>Storm Drain along Gridline D'-E'/1'-2'</b>															
EW1750	PIW handover of WHC6_1c for M+ connection	0				30-Jun-16*	0%		0						
EW1700	Fence off work area for DN600 storm drain excavation	1			02-Jul-16	02-Jul-16	0%		303						
EW1705	Excavate trial trench for existing Underground Utilities	14			02-Jul-16	23-Jul-16	0%		303						
EW1708	Intall support to exisiting Underground Utilities	7			25-Jul-16	02-Aug-16	0%		303						
EW1710	Excavate trench for DN600 and install shoring	10			05-Aug-16	18-Aug-16	0%		303						
EW1730	Lay down DN600 pipe between WHC6_1c & MHS3.4	7			19-Aug-16	27-Aug-16	0%		303						
EW1740	Backfill and reinstate pavement	2			29-Aug-16	30-Aug-16	0%		303						
<b>Storm Drain DN375 at Portion M45</b>															
<b>Storm Drain along Gridline A-K' / 5'</b>															
EW1640	PIW handover of WHC6_1e for M+ connection	0				01-Aug-16*	0%		0						

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- Non-Critical
- Critical Bar
- Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
EW6110	Fence off Work area for DN375 storm drain excavation	1			02-Aug-16	02-Aug-16	0%		342			█ Fence off Work area for DN375 storm drain excavation			
EW1615	Excavate Trial Trench for existing Underground Utilities	14			02-Aug-16	22-Aug-16	0%		342			█ Excavate Trial Trench for existing Underground Utilities			
EW1618	Install support to existing underground Utilities	14			23-Aug-16	12-Sep-16	0%		342			█ Install support to existing			
EW6120	Excavate trench for DN375 and install shoring	15			13-Sep-16	07-Oct-16	0%		342			█ Excavate trench for DN375 and install shoring			
<b>Storm Drain DN150 at Portion M45</b>															
<b>Storm Drain along Gridline A / 5' - 6'</b>															
EW1900	PIW handover of WHC6_1f for M+ connection	0				11-Aug-16*	0%		0			◆ PIW handover of WHC6_1f for M+ connection			
EW1910	Fence off work area for DN150 storm drain excavation	1			11-Aug-16	11-Aug-16	0%		355			█ Fence off work area for DN150 storm drain excavation			
EW1915	Excavate Trial Trench for existing Underground Utilities	14			12-Aug-16	30-Aug-16	0%		355			█ Excavate Trial Trench for existing Underground Utilities			
EW1930	Install support to existing Underground Utilities	8			02-Sep-16	12-Sep-16	0%		355			█ Install support to existing			
EW1920	Excavate trench for DN150 and install shoring	6			13-Sep-16	22-Sep-16	0%		355			█ Excavate trench			
EW1940	Lay down DN150 and connect to WHC6_1f	9			23-Sep-16	07-Oct-16	0%		355			█ Lay down DN150 and connect to WHC6_1f			
<b>Storm Drain DN300 along Gridline G-M/14</b>															
EW1945	DCS Plant Room RC Structure complete (including defere	0				06-Sep-16	0%		304			◆ DCS Plant Room RC Structure co			
EW1955	Prepare / Submit Temp Works ELS with ICE Cert	14			08-Sep-16	27-Sep-16	0%		304			█ Prepare / S			
EW1960	Excavate Trial Trench for existing underground utilities	14			15-Sep-16	07-Oct-16	0%		304			█ Excavate Trial Trench for existing underground utilities			
<b>Storm Drain DN600 along Gridline B-G/14</b>															
EW8605	Completion of B1 Slab (Portion B1E)	0				06-Sep-16	0%		197			◆ Completion of B1 Slab (Portion B1E)			
EW8610	Excavate Trial Trench for existing underground utilities	14			08-Sep-16	27-Sep-16	0%		197			█ Excavate T			
EW8620	Install support on existing underground utilities	14			29-Sep-16	21-Oct-16	0%		197			█ Install support on existing underground utilities			
<b>Gas</b>															
EW1025	Construct the branch gas main for M+	50	01-Jun-16	20-Jul-16	11-Aug-16	29-Sep-16	0%	-71	709			█ Construct			
<b>Gas Main at Portion M45</b>															
<b>Gas Main along Gridline E' - I' / 1'</b>															
EW1035	Take Possession date of M45 (M45 IS Appendix D1, 31 Ju	0			31-Jul-16*		0%		0			◆ Take Possession date of M45 (M45 IS Appendix D1, 31 July 16)			
<b>WSD</b>															
<b>Water Main Works at Portion M45</b>															
EW1147	Watermain (FH-CH250) interface : M+Planned date (1 Ju	0			30-Jun-16*		0%		-29			◆ Watermain (FH-CH250) interface : M+Planned date (1 Jun16)			
EW1150	PIW Contractor Handover Portion M45 to HCC (IS Apper	0			31-Jul-16*		0%		0			◆ PIW Contractor Handover Portion M45 to HCC (IS Appendix D1, item 3)			
EW1160	Remove existing hoarding fixed to Sheet pile	14			01-Aug-16	20-Aug-16	0%		77			█ Remove existing hoarding fixed to Sheet pile			
EW1170	Install a new hoarding with 500mm clearance from roac	7			22-Aug-16	30-Aug-16	0%		77			█ Install a new hoarding with 500mm cle			
EW1180	Excavate Trench to expose watermains by PIW & install :	7			02-Sep-16	10-Sep-16	0%		77			█ Excavate Trench to expose v			
EW1190	Cut down sheet piles for water pipe connections	7			12-Sep-16	22-Sep-16	0%		77			█ Cut down sheet			
EW1510	Construct Incoming Water Mains (1- DN100 salt water)	21			23-Sep-16	13-Oct-16	0%		103			█ Construct Incoming Water Mains (1- DN100 salt water)			
EW1500	Construct Incoming Water Mains (2- DN150 Fresh Water	21			23-Sep-16	13-Oct-16	0%		103			█ Construct Incoming Water Mains (2- DN150 Fresh Water			
<b>Telecom</b>															
EW1080	Lay Telecom FTNS duct and complete pits connection	72	27-Jun-16	18-Oct-16	05-Sep-16	10-Dec-16	0%	-44	292			█ Lay Telecom FTNS duct and complete pits connection			
<b>CLP</b>															
EW1090	Excavate trench in footway for the 11kV direct buried ca	12	02-Jun-16	18-Jun-16	11-Aug-16	26-Aug-16	0%	-45	511			█ Excavate trench in footway for the 11kV dir			
EW1100	Lay 11kV power cable by CLP (by others)	25	20-Jun-16	28-Jul-16	27-Aug-16	04-Oct-16	0%	-45	511			█ Lay 11kV power cable by CLP (by others)			
<b>Sea Water Drainage Pipe</b>															
<b>Sea Water Drainage Pipe</b>															
<b>Seawater Intake and Outfall Pipeworks</b>															
EW8960	Take Possession of M38 & M39 (Appendix D2. 31Aug16)	0			31-Aug-16*		0%		0			◆ Take Possession of M38 & M39 (Appen			
<b>Seawater outfall pipeworks underground section Ch0 - 108 (starting from Ch108)</b>															
EW3080	Trial Pits and trenches for exposing Underground Utilities	40			02-Sep-16	01-Nov-16	0%		177			█ Trial Pits and trenches for exposing Underground Utilities			
EW3090	Detailed design for trench lateral support and undergrou	14			13-Sep-16	04-Oct-16	0%		177			█ Detailed design for trench lateral support and undergrou			
<b>Intaking Chiller Mains</b>															
<b>Seawater Intake and Chilled Water Pipeworks</b>															
<b>Seawater Intake Pipeworks</b>															
<b>Setting-out / Preparation Works</b>															

- ◆ Baseline Milestone
- Primary Baseline
- ◆ Milestone
- █ Non-Critical
- █ Critical Bar
- █ Actual Work

**West Kowloon Cultural District Authority**

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision		
	Revision	Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# 3 Months Rolling Programme (3MRP-09)

Activity ID	Activity Name	Ori. Dur.	BaseLine Start	BaseLine Finish	Forecast / Actual Start	Forecast / Actual Finish	% Compl.	Finish Variance	Current Float	2016					
										Jun	Jul	Aug	Sep	Oct	
B10.1423	AEL South - DCS Construct Walls & Columnsto B1 Slab cc	0				26-Jul-16	0%		197						◆ AEL South - DCS Construct Walls & Columnsto B1 Slab complete
B10.1440	Prepare Detailed Design and Modifcation	14			18-Jun-16 A	18-Aug-16	20%		198						■ Prepare Detailed Design and Modifcation, Prepare D
B10.1425	Trial Pits and Trench	14			05-Aug-16	22-Aug-16	0%		195						■ Trial Pits and Trench
<b>Stage 1 - Pipeworks Adjacent DCS</b>															
B10.1428	Stage 1 - Form Access Road / Traffic Diversion (Along Se:	7			15-Aug-16	22-Aug-16	0%		242						■ Stage 1 - Form Access Road / Traffic Diversion (A
B10.1450	Stage 1 - Drill holes, Inject Curtain Grout & backfill (Adjar	20			22-Aug-16	14-Sep-16	0%		195						■ Stage 1 - Drill holes, Inje
B10.1200	Stage 1 - Excavate from G/F (+4.5mPD) to formation Lev	25			14-Sep-16	17-Oct-16	0%		195						■
<b>Stage 2 - Pipeworks Adjacent Waterfront / Seawall</b>															
B10.1452	Stage 2 - Form Access Road / Traffic Diversion (Adjacent	7			14-Sep-16	21-Sep-16	0%		326						■ Stage 2 - Form Ac
B10.1455	Stage 2 - Drillholes and Inject Curtain Grout (Along Seaw	20			22-Sep-16	15-Oct-16	0%		265						■
<b>Statutory Inspections &amp; Occupation Permit (OP)</b>															
<b>M+ Museum - Statutory Inspection &amp; Approval</b>															
<b>M+ Museum - WSD (FS Pipeworks) Inspection &amp; Approval</b>															
SH4200	FS - Submit Form WW046 (Part 1 & 2) and Approval by W	90	02-Feb-16	01-May-16	10-Jul-16*	07-Oct-16	0%	-159	294						■
<b>M+ Museum - WSD (Plumbing) Inspection &amp; Approval</b>															
SH4260	Plumbing - Submit Form WW046 (Part 1 & 2) to WSD (Su	90	02-Feb-16	01-May-16	10-Jul-16*	07-Oct-16	0%	-159	294						■

◆	Baseline Milestone
—	Primary Baseline
◆	Milestone
■	Non-Critical
■	Critical Bar
■	Actual Work

West Kowloon Cultural District Authority

## 3 Months Rolling Programme (3MRP-09)

### Status @ 30 June 2016

Date	Revision	Revision	
		Checked	Approved
08-Apr-16	3 MRP-06 Status at Mar 2016	Ricky Lau	Chris Chau
05-May-16	3 MRP-07 Status at Apr 2016	Ricky Lau	Chris Chau
14-Jun-16	3 MRP-08 Status at May 2016	Ricky Lau	Chris Chau
13-Jul-16	3 MRP-09 Status at Jun 2016	Ricky Lau	Chris Chau



# **Lyric Theatre Complex**

Activity ID	Activity Name	Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
<b>F2 Foundation Works for Lyric Theatre Complex</b>																																	
<b>Summary for Major Works</b>																																	
<b>Pre-bored H-Pile</b>																																	
<b>Pre-bored H-Pile Construction</b>																																	
LT.0087	Trial Pile and Obtain BD's Acknowledgement	18	22-Feb-16	12-Mar-16	08-Mar-16 A	09-Mar-16 A	100%	4																									
LT.0088	Predrilling, Excluding Portions L02 and L03; 56 nos.	71	20-Feb-16	20-May-16	01-Mar-16 A	13-Jul-16 A	100%	-43																									
LT.0089	Pre-bored H-Pile Construction; Rig 1, 120 nos	243	01-Apr-16	21-Jan-17	17-Mar-16 A	13-Jan-17	38.3%	7	24																								
LT.2225	Pre-bored H-Pile Construction; Rig 2, 116 nos	255	01-Apr-16	08-Feb-17	30-Mar-16 A	11-Feb-17	33.6%	-3	1																								
LT.2226	Pre-bored H-Pile Construction; Rig 3, 25 nos	25	01-Apr-16	30-Apr-16	30-Apr-16 A	06-Jul-16 A	100%	-52																									
<b>Contract Administrator's Instruction No. 8</b>																																	
LT.3010	Predrilling in Portions L02 and L03; 14 nos.	30	14-Oct-16	17-Nov-16	14-Oct-16	17-Nov-16	0%	0	69																								
LT.3015	Pre-bored H-Pile Construction; Rig 1, 31 nos	65	14-Feb-17	06-May-17	09-Feb-17	29-Apr-17	0%	4	5																								
LT.3020	Pre-bored H-Pile Construction; Rig 2, 32 nos	67	14-Feb-17	09-May-17	13-Feb-17	08-May-17	0%	1	1																								
<b>BA14 and Testing</b>																																	
LT.0094	Submission of BA14	6	06-Jun-17	12-Jun-17	06-Jun-17	11-Jun-17	0%	1	2																								
LT.0095	CA's Selection of Proof Drilling Locations	14	09-May-17	23-May-17	09-May-17	22-May-17	0%	1	2																								
LT.0096	Proof Drilling	14	23-May-17	06-Jun-17	23-May-17	05-Jun-17	0%	1	2																								
LT.0097	BD's Selection of Test Piles	28	12-Jun-17	10-Jul-17	12-Jun-17	09-Jul-17	0%	1	2																								
LT.0098	Load Testing and Submit Reports	32	10-Jul-17	11-Aug-17	09-Jul-17	10-Aug-17	0%	1	2																								
LT.0099	BD's Acknowledgement	45	11-Aug-17	25-Sep-17	11-Aug-17	24-Sep-17	0%	1	19																								
<b>Bored Pile</b>																																	
<b>Bored Pile Construction</b>																																	
LT.0102	Predrilling, Excluding Portions L02 and L03; 145 nos.	125	20-Feb-16	25-Jul-16	02-Mar-16 A	16-Aug-16*	99%	-19	23																								
LT.0103	Bored Pile Construction; RCD Rig 1, 25 nos.	244	07-Apr-16	27-Jan-17	12-Mar-16 A	17-Dec-16	51%	32	4																								
LT.1895	Bored Pile Construction; RCD Rig 2, 27 nos.	268	18-Mar-16	13-Feb-17	17-Mar-16 A	17-Feb-17	36%	-4	92																								
LT.1905	Bored Pile Construction; RCD Rig 3, 25 nos.	243	14-Apr-16	06-Feb-17	21-Mar-16 A	17-Jan-17	45%	14	116																								
LT.1915	Bored Pile Construction; RCD Rig 4, 23 nos.	245	29-Mar-16	20-Jan-17	23-Mar-16 A	06-Jan-17	37%	12	6																								
LT.1925	Bored Pile Construction; RCD Rig 5, 18 nos.	200	28-Apr-16	24-Dec-16	26-Apr-16 A	03-Dec-16	52%	18	4																								
LT.1935	Bored Pile Construction; RCD Rig 7, 14 nos.	175	12-Jul-16	10-Feb-17	30-Jul-16	09-Feb-17	0%	1	99																								
LT.1945	Bored Pile Construction; RCD Rig 6, 13 nos.	146	14-Jul-16	06-Jan-17	22-Jul-16 A	13-Jan-17	5%	-6	-1																								
LT.2215	Sonic Logging and Interface Coring Test; Excluding Portions L02 and L03	145	10-Sep-16	08-Mar-17	06-Sep-16	03-Mar-17	0%	4	92																								
<b>Contract Administrator's Instruction No. 8</b>																																	
LT.2891	Predrilling in Portions L02 and L03; 11 nos.	24	13-Sep-16	13-Oct-16	13-Sep-16	13-Oct-16	0%	0	48																								
LT.2895	Bored Pile Construction; RCD Rig 5, 4 nos.	51	10-Dec-16	14-Feb-17	05-Dec-16	08-Feb-17	0%	5	4																								
LT.2905	Bored Pile Construction; RCD Rig 1, 3 nos.	43	20-Dec-16	14-Feb-17	15-Dec-16	09-Feb-17	0%	4	4																								
LT.2915	Bored Pile Construction; RCD Rig 5, 2 nos.	30	06-May-17	10-Jun-17	08-May-17	12-Jun-17	0%	-1	1																								
LT.2925	Bored Pile Construction; RCD Rig 1, 2 nos.	29	09-May-17	12-Jun-17	08-May-17	10-Jun-17	0%	1	2																								
LT.2935	Sonic Logging and Interface Coring Test; Portions L02 and L03	12	13-Jun-17	26-Jun-17	13-Jun-17	26-Jun-17	0%	0	1																								
<b>BA14 and Testing</b>																																	
LT.0108	Submission of BA14	3	27-Jun-17	29-Jun-17	27-Jun-17	29-Jun-17	0%	0	1																								
LT.0109	BD's Selection of Test Piles	28	30-Jun-17	27-Jul-17	30-Jun-17	27-Jul-17	0%	0	1																								
LT.0110	Concrete Coring Test and Submit Reports	13	27-Jul-17	11-Aug-17	27-Jul-17	11-Aug-17	0%	0	1																								
LT.0111	BD's Acknowledgement	45	12-Aug-17	25-Sep-17	12-Aug-17	25-Sep-17	0%	0	18																								
<b>BA14 and Testing at Area 6 if Option is Exercised</b>																																	
LT.0113	Submission of BA14	3	03-Feb-17	07-Feb-17	06-Feb-17	09-Feb-17	0%	-2	22																								
LT.0114	BD's Selection of Test Piles	28	07-Feb-17	07-Mar-17	09-Feb-17	09-Mar-17	0%	-2	26																								
LT.0115	Concrete Coring Test and Submit Reports	15	07-Mar-17	24-Mar-17	09-Mar-17	27-Mar-17	0%	-2	22																								
LT.3110	BD's Acknowledgement	45	24-Mar-17	08-May-17	27-Mar-17	11-May-17	0%	-3	94																								
<b>Excavation and Lateral Support</b>																																	
<b>Pipe Pile</b>																																	
LT.0120	Pre-grouting Works at Seawall Area; Portions M15, M16, L01 and L16	40	05-Mar-16	26-Apr-16	05-Mar-16 A	08-Apr-16 A	100%	16																									
LT.0121	Pre-grouting Works at Portions L05, L07, M14b and M12	101	23-Apr-16	23-Aug-16	18-Apr-16 A	26-Jul-16 A	100%	25																									
LT.0122	Pipe Pile and Grout Curtain; Portions L04, L05, L14, L24, M14 and M14b (PP 443 nos and CPP 3 nos.)	215	21-May-16	08-Feb-17	12-Mar-16 A	12-Jan-17	42.6%	20	139																								

- ▬ Secondary Baseline
- ▬ Actual Work
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ◆ Milestone

**WEST KOWLOON CULTURAL DISTRICT AUTHORITY  
FOUNDATION WORKS FOR LYRIC THEATRE COMPLEX  
AND THE EXTENDED BASEMENT IN ZONE 3B  
SUMMARY PROGRAMME BASED ON  
REVISED CONSTRUCTION WORKS PROGRAMME - REV. "0"**



Date	Revision	Checked	Approved
29-Jul-16	For Information	R.L.	A.W.

Activity ID	Activity Name	Durn. (Days)	Programme Rev A Start	Programme Rev A Finish	Current / Actual Start	Current / Actual Finish	Physical % Complete	Finish Variance	Float (Days)	2016												2017											
										Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	
LT.3030	Clutched Pipe Pile and Grout Curtain; Portions M14a, L16 and L01 (CPP 82 nos.)	89	25-Jun-16	12-Oct-16	07-Jul-16 A	31-Oct-16	12%	-17	74																								
<b>Sheet Piles</b>																																	
LT.0124	Sheet Piles Installation in Portion L06; 1,472m2	32	21-Jun-16	28-Jul-16	07-Jun-16 A	25-Jul-16 A	100%	4	96																								
LT.2945	Sheet Piles Installation in Portions L07 and M12; 1,640m2	35	29-Jul-16	07-Sep-16	04-Jul-16 A	31-Aug-16	20%	6	96																								
LT.2950	Instrument Installation for Instrumental Sheet Pile	15	28-May-16	15-Jun-16	21-May-16 A	31-May-16 A	100%	13																									
LT.2955	Drive Instrumental Sheet Pile and Report Submission	10	08-Jun-16	20-Jun-16	01-Jun-16 A	16-Jun-16 A	100%	4																									
<b>Contract Administrator's Instruction No. 8</b>																																	
LT.3050	Pre-grouting Works adjacent Seawall Portion L03	21	17-Sep-16	13-Oct-16	17-Sep-16	13-Oct-16	0%	0	89																								
LT.3060	Pipe Pile and Grout Curtain; Portion L02 (PP 21nos.)	20	13-Sep-16	07-Oct-16	03-Oct-16	26-Oct-16	0%	-15	78																								
LT.3070	Clutched Pipe Pile and Grout Curtain; Portion L03 (CPP 104 nos. and PP 4 nos)	125	14-Oct-16	15-Mar-17	01-Nov-16	01-Apr-17	0%	-15	74																								
<b>BA14</b>																																	
LT.0126	Submission of BA14 for Stage 1 ELS Sheet Piling Works at Area 6	2	08-Sep-16	09-Sep-16	01-Sep-16	02-Sep-16	0%	6	96																								
LT.0127	BD's Acknowledgement	14	09-Sep-16	23-Sep-16	02-Sep-16	16-Sep-16	0%	7	118																								
LT.0128	Submission of BA14 for Stage 1 ELS Piling Works at Area 1 to 5	2	16-Mar-17	17-Mar-17	03-Apr-17	04-Apr-17	0%	-15	74																								
LT.0129	BD's Acknowledgement	14	17-Mar-17	31-Mar-17	04-Apr-17	18-Apr-17	0%	-18	96																								
<b>Pumping Test</b>																																	
LT.0131	Install Area 1 to Area 5 Pumping Test Instrumentation & Wells (16 PW + 32 OW) and Submission of Initial Readin	22	13-Jun-17	08-Jul-17	13-Jun-17	08-Jul-17	0%	0	12																								
LT.0132	Carry Out Pumping Test in Area 1 to Area 5 and Submission to BD	20	09-Jul-17	28-Jul-17	09-Jul-17	28-Jul-17	0%	0	15																								
LT.0133	Obtain BD's Acknowledgement of Area 1 to 5 Pumping Test Results	45	29-Jul-17	11-Sep-17	29-Jul-17	11-Sep-17	0%	0	32																								
LT.0134	Install Area 6 Pumping Test Instrumentation & Wells (3 PW + 6 OW) and Submission of Initial Readings	21	07-Dec-16	04-Jan-17	14-Dec-16	11-Jan-17	0%	-6	2																								
LT.0135	Carry Out Pumping Test in Area 6 and submission to BD	16	11-Jan-17	26-Jan-17	14-Jan-17	29-Jan-17	0%	-4	-1																								
LT.0136	Obtain BD's Acknowledgement of Area 6 Pumping Test Results	45	26-Jan-17	12-Mar-17	30-Jan-17	15-Mar-17	0%	-4	-1																								
<b>Option Stage 2 ELS and Excavation Works at Area 6</b>																																	
LT.0138	Bulk Excavation and Installation of Struts	102	25-Apr-17	26-Aug-17	27-Apr-17	29-Aug-17	0%	-3	-2																								
LT.0139	Trim Pile Head and Clearance	27	26-Aug-17	27-Sep-17	29-Aug-17	29-Sep-17	0%	-3	10																								
LT.3075	Submission of BA8 and BA10 for Bulk Excavation Works	35	14-Mar-17	18-Apr-17	18-Mar-17	21-Apr-17	0%	-4	-1																								
LT.3080	Installation of Temporary Platform	22	18-Apr-17	16-May-17	21-Apr-17	19-May-17	0%	-4	-1																								
<b>BA14 for Option Stage 2 ELS and Excavation Works at Area 6</b>																																	
LT.0141	Submission of BA14 for Stage 2 ELS and Excavation Works at Area 6	2	26-Aug-17	29-Aug-17	29-Aug-17	31-Aug-17	0%	-3	-2																								
LT.0142	BD's Acknowledgement	45	28-Aug-17	12-Oct-17	01-Sep-17	15-Oct-17	0%	-4	-2																								

▬ Secondary Baseline  
▬ Actual Work  
▬ Remaining Work  
▬ Critical Remaining Work  
◆ Milestone

**WEST KOWLOON CULTURAL DISTRICT AUTHORITY**  
**FOUNDATION WORKS FOR LYRIC THEATRE COMPLEX**  
**AND THE EXTENDED BASEMENT IN ZONE 3B**  
**SUMMARY PROGRAMME BASED ON**  
**REVISED CONSTRUCTION WORKS PROGRAMME - REV. "0"**



Date	Revision	Checked	Approved
29-Jul-16	For Information	R.L.	A.W.

## Appendix C. Action and Limit Levels for Construction Phase



## **Air Quality**

The Action and Limit Levels for 1-hour and 24-hour TSP for the monitoring station are presented in following tables:

Table C-1: Action and Limit Levels for 1-hour TSP

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
AM1	273.7	500
AM2	274.2	500

Table C-2: Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
AM1	143.6	260
AM2	151.1	260

## **Noise**

The Action and Limit Levels for Noise for the monitoring stations are presented in following table:

Table C-3: Action and Limit Levels for Construction Noise

Time Period & Monitoring Locations	Action Level	Limit Level
NM1		
0700-1900 hours on normal weekdays	When one documented complaint is received from any one of the sensitive receivers	75 dB(A)

## Appendix D. Event and Action Plan for Air Quality, Noise, Landscape and Visual Impact

## Air Quality

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table D-1: Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	WKCDA	Contractor
<b>Action Level</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform IEC and WKCDA;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor</li> </ol>	<ol style="list-style-type: none"> <li>1. Rectify any unacceptable practice;</li> <li>2. Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Identify source;</li> <li>2. Inform IEC and WKCDA;</li> <li>3. Advise the WKCDA on the effectiveness of the proposed remedial measures;</li> <li>4. Repeat measurements to confirm findings;</li> <li>5. Increase monitoring frequency to daily;</li> <li>6. Discuss with IEC and Contractor on remedial actions required;</li> <li>7. If exceedance continues, arrange meeting with IEC and WKCDA;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>5. Monitor the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit proposals for remedial to WKCDA within three working days of notification;</li> <li>2. Implement the agreed proposals;</li> <li>3. Amend proposal if appropriate.</li> </ol>
<b>Limit Level</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>1. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>2. Inform WKCDA, Contractor and EPD;</li> <li>3. Repeat measurement to confirm finding;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Assess effectiveness of Contractor's remedial</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss with ET and Contractor on possible remedial measures;</li> <li>4. Advise the WKCDA on the effectiveness of the proposed remedial measures;</li> <li>5. Monitor the implementation of</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. Ensure remedial measures properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Amend proposal if appropriate.</li> </ol>

Event	Action			
	ET	IEC	WKCDA	Contractor
	actions and keep IEC, EPD and WKCDA informed of the results.	remedial measures.		
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, WKCDA, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and WKCDA to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCDA informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss amongst WKCDA, ET, and Contractor on the potential remedial actions;</li> <li>4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCDA accordingly;</li> <li>5. Monitor the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the WKCDA until the exceedance is abated.</li> </ol>

## **Construction Noise**

In case the Action and Limit Levels are not complied during construction stage, the following Event and Action Plan should be followed:

Table D-2: Event and Action Plan for Construction Noise

Event	Action			
	ET Leader	IEC	WKCD A	Contractor
Action Level	<ol style="list-style-type: none"> <li>1. Notify WKCD A, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, WKCD A and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the WKCD A accordingly;</li> <li>3. Advise the WKCD A on the effectiveness of the proposed remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and WKCD A;</li> <li>2. Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol style="list-style-type: none"> <li>1. Inform IEC, WKCD A, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and WKCD A on remedial measures required;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and WKCD A informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring.</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst WKCD A, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the WKCD A accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and WKCD A within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by the WKCD A until the exceedance is abated.</li> </ol>

## Landscape and Visual Impact

In case of non-compliance of landscape and visual impacts, procedures in accordance with the Event and Action Plan should be followed:

Table D-3: Event and Action Plan for Landscape and Visual Impact

Event	Action			
	ET Leader	IEC	WKCD A	Contractor
Design Check	<ol style="list-style-type: none"> <li>1. Design check to make sure the design complies with all the proposed mitigation measures in the EIA report;</li> <li>2. Prepare and submit report.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check report submitted by ET;</li> <li>2. Recommend remedial design if necessary.</li> </ol>	<ol style="list-style-type: none"> <li>1. Undertake remedial design if necessary.</li> </ol>	-
Non-conformity on one occasion	<ol style="list-style-type: none"> <li>1. Identify source of non-conformity;</li> <li>2. Report to IEC and WKCD A;</li> <li>3. Discuss remedial actions with IEC, WKCD A and Contractor;</li> <li>4. Monitor remedial actions until rectification has been completed.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check and verify source of non-conformity;</li> <li>2. Discuss remedial actions with ET and Contractor;</li> <li>3. Advise WKCD A on effectiveness of proposed remedial actions;</li> <li>4. Check implementation of remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor;</li> <li>2. Ensure remedial actions are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working method as necessary;</li> <li>2. Rectify damage and undertake necessary replacement and remedial actions.</li> </ol>
Repeated non-conformity	<ol style="list-style-type: none"> <li>1. Identify source of non-conformity;</li> <li>2. Report to IEC and WKCD A;</li> <li>3. Increase monitoring frequency;</li> <li>4. Discuss remedial actions with IEC, WKCD A and Contractor;</li> <li>5. Monitor remedial actions until rectification has been completed;</li> <li>6. If non-conformity rectified, reduce monitoring frequency back to normal.</li> </ol>	<ol style="list-style-type: none"> <li>1. Check and verify source of non-conformity;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss remedial actions with ET and Contractor;</li> <li>4. Advise WKCD A on effectiveness of proposed remedial actions;</li> <li>5. Supervise implementation of remedial actions.</li> </ol>	<ol style="list-style-type: none"> <li>1. Notify Contractor;</li> <li>2. Ensure remedial actions are properly implemented.</li> </ol>	<ol style="list-style-type: none"> <li>1. Amend working method as necessary;</li> <li>2. Rectify damage and undertake necessary replacement and remedial actions.</li> </ol>

## Appendix E. Monitoring Schedule

# JULY 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					<b>1</b>	<b>2</b>
<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>7</b>	<b>8</b>	<b>9</b>
<b>10</b>	<b>11</b>	<b>12</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>13</b>	<b>14</b>	<b>15</b>	<b>16</b>
<b>17</b>	<b>18</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>19</b>	<b>20</b>	<b>21</b>	<b>22</b> AM1, AM2 - 24hrTSP, 1hr TSP x3	<b>23</b>
<b>24</b>	<b>25</b>	<b>26</b>	<b>27</b>	<b>28</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>29</b>	<b>30</b>
<b>31</b>		Notes: AM1 - International Commerce Centre (ICC) AM2 - The Harbourside Tower 1 NM1A - International Commerce Centre (ICC)				



# AUGUST 2016

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	<b>1</b>	<b>2</b>	<b>3</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>4</b>	<b>5</b>	<b>6</b>
<b>7</b>	<b>8</b>	<b>9</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>10</b>	<b>11</b>	<b>12</b>	<b>13</b>
<b>14</b>	<b>15</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>16</b>	<b>17</b>	<b>18</b>	<b>19</b> AM1, AM2 - 24hrTSP, 1hr TSP x3	<b>20</b>
<b>21</b>	<b>22</b>	<b>23</b>	<b>24</b>	<b>25</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring	<b>26</b>	<b>27</b>
<b>28</b>	<b>29</b>	<b>30</b>	<b>31</b> AM1, AM2 - 24hrTSP, 1hr TSP x3 NM1A - Noise Impact Monitoring			
		Notes: AM1 - International Commerce Centre (ICC) AM2 - The Harbourside Tower 1 NM1A - International Commerce Centre (ICC)				

## Appendix F. Calibration Certifications

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM1(ICC)  
 Calibrated by : K.T.Ho  
 Date : 16/06/2016

Sampler

Model : TE-5170  
 Serial Number : S/N 0767

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454  
 Service Date : 14 Mar 2016  
 Slope (m) : 2.09532  
 Intercept (b) : -0.03812  
 Correlation Coefficient(r) : 0.99994

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition


Pa (hpa) : 1008  
 Ta(K) : 304

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1   18 holes	10.0	3.118	1.514	58	57.19
2   13 holes	8.0	2.789	1.358	50	49.30
3   10 holes	5.8	2.375	1.161	40	39.44
4   7 holes	4.0	1.972	0.969	32	31.55
5   5 holes	2.2	1.462	0.727	20	19.72

Notes:  $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$ ,  $X = Z/m - b$ ,  $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship

Slope(m): 47.189 Intercept(b): -14.634 Correlation Coefficient(r): 0.9995

Checked by:   
 Magnum Fan

Date: 22/06/2016

High-Volume TSP Sampler  
5-Point Calibration Record

Location : AM2 (Harbourside)  
 Calibrated by : K.T.Ho  
 Date : 16/06/2016

Sampler

Model : TE-5170  
 Serial Number : S/N 8919

Calibration Orifice and Standard Calibration Relationship

Serial Number : 2454  
 Service Date : 14 Mar 2016  
 Slope (m) : 2.10326  
 Intercept (b) : -0.06696  
 Correlation Coefficient(r) : 0.99989

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1008  
 Ta(K) : 304

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (chart)	Y (corrected)
1   18 holes	12.0	3.416	1.656	58	57.19
2   13 holes	9.0	2.958	1.438	50	49.30
3   10 holes	7.0	2.609	1.272	42	41.41
4   7 holes	4.4	2.068	1.015	32	31.55
5   5 holes	2.4	1.528	0.758	20	19.72


Notes:  $Z = \sqrt{dH(Pa/Pstd)(Tstd/Ta)}$ ,  $X = Z/m - b$ ,  $Y(\text{Corrected Flow}) = IC * \{\sqrt{Pa/Pstd}(Tstd/Ta)\}$

Sampler Calibration Relationship

Slope(m): 41.792      Intercept(b): -11.482      Correlation Coefficient(r): 0.9992

Checked by:   
 Magnum Fan

Date: 22/06/2016



SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL : 048-933-1582 FAX : 048-933-1591

## CALIBRATION CERTIFICATE

Date: October 7, 2015

Equipment Name	: Digital Dust Indicator, Model LD-3B
Code No.	: 080000-42
Quantity	: 1 unit
Serial No.	: 245834
Sensitivity	: 0.001 mg/m <sup>3</sup>
Sensitivity Adjustment	: 710CPM
Scale Setting	: October 2, 2015

We hereby certify that the above mentioned instrument has been calibrated satisfactory.

Sincerely

**SIBATA SCIENTIFIC TECHNOLOGY LTD.**

Shintaro Okamura

Shintaro Okamura

Overseas Sales Division

# TEST CERTIFICATE

Report No. 15-1461

CUSTOMER : INNOTECH INSTRUMENTATION CO.LTD.



**SIBATA SCIENTIFIC TECHNOLOGY LTD.**  
DATE 05/October /2015

APPROVED BY	VERIFIED BY	ISSUED BY

PRODUCT NAME	: Digital Dust Indicator
MODEL NUMBER	: LD--3B
SERIAL NUMBER	: 245834
CALIBRATION DATE	: 02-October-2015

Testing Category	Judging Standard	Judgment	
Function Test	Switch, Display, Wiring will normally function	OK	
Sensitivity Calibration	Count is $\pm 2\%$ accurate to the master by the standard calibration particle	Reading of Master	Correction
		797 CPM	-0.6 %
		2068 CPM	-1.4 %
		1038 CPM	+0.4 %
Dust Concentration Measuring	Count is $\pm 10\%$ accurate to the master under the 3 different concentration.	532 CPM	+1.1 %
		OK	
Stability	The maximum value of the sensitivity adjustment scale setting value of the machine and the difference with minimum value are within 5% compared with the maximum value. (The measurement is repeated three times for one minute.)	OK	
		Good	
		Synthetic Judgment	
		Reference Value(S)	Inspection chart
		710 CPM	710 CPM
		Test atmosphere	Temperature Humidity
		23 °C	60 %



TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE  
 VILLAGE OF CLEVELAND, OH  
 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Mar 14, 2016 Rootsmeter S/N 0438320 Ta (K) - 295  
 Operator Tisch Orifice I.D. - 2454 Pa (mm) - 745.49

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.4020	3.2	2.00
2	NA	NA	1.00	1.0060	6.4	4.00
3	NA	NA	1.00	0.9010	7.9	5.00
4	NA	NA	1.00	0.8590	8.8	5.50
5	NA	NA	1.00	0.7090	12.8	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9866	0.7037	1.4078	0.9957	0.7102	0.8896
0.9824	0.9765	1.9909	0.9914	0.9855	1.2581
0.9803	1.0880	2.2259	0.9893	1.0980	1.4066
0.9792	1.1399	2.3345	0.9882	1.1504	1.4753
0.9738	1.3735	2.8155	0.9828	1.3862	1.7792
Qstd slope (m) = 2.10326			Qa slope (m) = 1.31703		
intercept (b) = -0.06696			intercept (b) = -0.04232		
coefficient (r) = 0.99989			coefficient (r) = 0.99989		
y axis = SQRT[H2O(Pa/760) (298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)  
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]  
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760) (298/Ta))] - b}  
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C162665  
證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC16-1067 )      Date of Receipt / 收件日期 : 12 May 2016

Description / 儀器名稱 : Sound Level Meter  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NL-52  
Serial No. / 編號 : 00131627  
Supplied By / 委託者 : Envirotech Services Co.  
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,  
New Territories, Hong Kong

### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C      Relative Humidity / 相對濕度 : (55 ± 20)%  
Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 19 May 2016

### TEST RESULTS / 測試結果


The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany


Tested By  
測試

:

  
H T Wong  
Technical Officer

Certified By  
核證

:

  
K C Lee  
Project Engineer

Date of Issue  
簽發日期

:

20 May 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 3



# Certificate of Calibration

## 校正證書

Certificate No. : C162665

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.7	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.7 (Ref.)
				104.00		103.7
				114.00		113.7

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.7	Ref.
			Slow			93.7	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

# Certificate of Calibration

## 校正證書

Certificate No. : C162665  
證書編號

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>A</sub>	A	Fast	94.00	63 Hz	67.5	-26.2 ± 1.5
					125 Hz	77.5	-16.1 ± 1.5
					250 Hz	85.0	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	94.9	+1.2 ± 1.6
					4 kHz	94.7	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.3	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L <sub>C</sub>	C	Fast	94.00	63 Hz	67.4	-0.8 ± 1.5
					125 Hz	77.5	-0.2 ± 1.5
					250 Hz	85.0	0.0 ± 1.4
					500 Hz	90.4	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	94.9	-0.2 ± 1.6
					4 kHz	94.7	-0.8 ± 1.6
					8 kHz	92.6	-3.0 (+2.1 ; -3.1)
					12.5 kHz	89.3	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 06946

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration

## 校正證書

Certificate No. : C163248  
證書編號

ITEM TESTED / 送檢項目 ( Job No. / 序引編號 : IC16-1307 )      Date of Receipt / 收件日期 : 10 June 2016

Description / 儀器名稱 : Sound Level Calibrator  
Manufacturer / 製造商 : Rion  
Model No. / 型號 : NC-73  
Serial No. / 編號 : 10997142  
Supplied By / 委託者 : Envirotech Services Co.  
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,  
New Territories, Hong Kong

### TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}\text{C}$       Relative Humidity / 相對濕度 :  $(55 \pm 20)\%$   
Line Voltage / 電壓 : ---

### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 15 June 2016


### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.  
The results do not exceed manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By :   
測試 : H T Wong  
Technical Officer

Certified By :   
核證 : K C Lee  
Project Engineer

Date of Issue : 17 June 2016  
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



# Certificate of Calibration

## 校正證書

Certificate No. : C163248  
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL130	Universal Counter	C153519
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- Test procedure : MA100N.

- Results :

### 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.7	± 0.5	± 0.2

### 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.985	1 kHz ± 2 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

### Note :


The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

## Appendix G. Graphical Plots of the Monitoring Results

**Air Quality Monitoring Result at Station AM1 (1-hour TSP)**

Date	Weather Condition	Time	Conc. ( $\mu\text{g}/\text{m}^3$ )			Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1 <sup>st</sup> Hour	2 <sup>nd</sup> Hour	3 <sup>rd</sup> Hour		
06-Jul-16	Cloudy	14:00 - 17:00	80	85	91	273.7	500
12-Jul-16	Cloudy	10:40 - 16:00	80	87	95	273.7	500
18-Jul-16	Sunny	10:40 - 16:00	51	54	55	273.7	500
22-Jul-16	Sunny	8:00 - 11:00	55	59	60	273.7	500
28-Jul-16	Sunny	10:38 - 16:00	52	59	55	273.7	500

Graphical Presentation of Air Quality Monitoring Result at Station AM1 (1-hour TSP)




**Air Quality Monitoring Result at Station AM2 (1-hour TSP)**

Date	Weather Condition	Time	Conc. ( $\mu\text{g}/\text{m}^3$ )			Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )
			1 <sup>st</sup> Hour	2 <sup>nd</sup> Hour	3 <sup>rd</sup> Hour		
06-Jul-16	Cloudy	14:10 - 17:10	83	88	94	274.2	500
12-Jul-16	Cloudy	10:50 - 16:10	81	87	98	274.2	500
18-Jul-16	Sunny	10:50 - 16:10	58	61	55	274.2	500
22-Jul-16	Sunny	8:12 - 11:12	59	61	63	274.2	500
28-Jul-16	Sunny	10:48 - 16:10	56	60	51	274.2	500




Graphical Presentation of Air Quality Monitoring Result at Station AM2 (1-hour TSP)



**Air Quality Monitoring Result at Station AM1 (24-hour TSP)**

Start		Finish		Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			Conc. (µg/m <sup>3</sup> )	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
06-Jul-16	13:10	07-Jul-16	13:10	2.7846	2.8661	19704.38	19728.38	24	1.24	1.24	1.24	46	Cloudy	143.6	260
12-Jul-16	10:37	13-Jul-16	10:37	2.7919	2.8727	19728.38	19752.38	24	1.24	1.24	1.24	45	Cloudy	143.6	260
18-Jul-16	10:38	19-Jul-16	10:38	2.8011	2.8821	19752.38	19776.38	24	1.24	1.24	1.24	45	Sunny	143.6	260
22-Jul-16	08:02	23-Jul-16	08:02	2.7864	2.87	19776.38	19800.38	24	1.24	1.24	1.24	47	Sunny	143.6	260
28-Jul-16	10:40	29-Jul-16	10:40	2.81	2.9	19800.28	19824.28	24	1.24	1.24	1.24	50	Sunny	143.6	260


Graphical Presentation of Air Quality Monitoring Result at Station AM1 (24-hour TSP)



**Air Quality Monitoring Result at Station AM2 (24-hour TSP)**

Start		Finish		Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			Conc. (µg/m <sup>3</sup> )	Weather Condition	Action Level	Limit Level
Date	Time	Date	Time	Initial	Final	Initial	Final		Initial	Final	Average				
06-Jul-16	13:20	07-Jul-16	13:20	2.8005	2.8811	15407.59	15431.59	24	1.28	1.28	1.28	44	Cloudy	151.1	260
12-Jul-16	14:40	13-Jul-16	14:40	2.79	2.88	15431.59	15455.59	24	1.28	1.28	1.28	49	Cloudy	151.1	260
18-Jul-16	10:52	19-Jul-16	10:52	2.797	2.8825	15455.59	15479.59	24	1.28	1.28	1.28	46	Sunny	151.1	260
22-Jul-16	08:17	23-Jul-16	08:17	2.7789	2.8719	15479.59	15503.59	24	1.28	1.28	1.28	50	Sunny	151.1	260
28-Jul-16	10:50	29-Jul-16	10:50	2.8216	2.94	15503.59	15527.59	24	1.28	1.28	1.28	64	Sunny	151.1	260

Graphical Presentation of Air Quality Monitoring Result at Station AM2 (24-hour TSP)



**Noise Monitoring Result at Station NM1A**

Date	Time	Measured L <sub>10</sub> dB(A)	Measured L <sub>90</sub> dB(A)	L <sub>eq</sub> (30 min.) dB(A)
06-Jul-16	16:14	66.2	63.7	69.3
06-Jul-16	16:19	68.0	62.9	
06-Jul-16	16:24	68.9	64.1	
06-Jul-16	16:29	67.0	65.0	
06-Jul-16	16:34	68.7	65.5	
06-Jul-16	16:39	69.2	63.7	
12-Jul-16	14:00	67.2	61.1	69.0
12-Jul-16	14:05	68.2	62.2	
12-Jul-16	14:10	68.9	62.9	
12-Jul-16	14:15	67.0	63.1	
12-Jul-16	14:20	68.7	63.4	
12-Jul-16	14:25	67.7	62.8	
18-Jul-16	14:00	68.0	62.0	68.8
18-Jul-16	14:05	67.9	64.1	
18-Jul-16	14:10	67.9	64.7	
18-Jul-16	14:15	68.8	63.9	
18-Jul-16	14:20	66.7	62.8	
18-Jul-16	14:25	67.0	64.7	
28-Jul-16	14:00	68.2	63.1	69.2
28-Jul-16	14:05	69.0	62.7	
28-Jul-16	14:10	67.7	64.0	
28-Jul-16	14:15	67.9	64.2	
28-Jul-16	14:20	68.0	63.9	
28-Jul-16	14:25	67.9	63.6	


**Remarks:**

+3dB (A) correction was applied to free-field measurement.



The station set-up of a free-field measurement at Station NM1A.

Graphical Presentation Noise Monitoring Result at Station NM1A




## Appendix H. Meteorological Data Extracted from Hong Kong Observatory




Table H-1: Extract of Meteorological Observations for King's Park Automatic Weather Station, July 2016


Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:




Wind Direction:




Wind Speed:




Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:



# Appendix I. Waste Flow table

**M+ Museum**

Table I-1: Monthly Waste Flow Table for M+ Museum

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
<b>2015</b>													
Nov	46607.4	0.0	0.0	8240.0	38367.4	0.0	0.0	76.2	0.0	0.0	0.0	0.0	67.6
Dec	29652.9	0.0	0.0	29621.4	31.5	0.0	0.0	26.3	0.0	0.0	0.0	1.0	66.0
Sub-total (2015)	76260.3	0.0	0.0	37861.4	38398.9	0.0	0.0	102.5	0.0	0.0	0.0	1.0	133.6
<b>2016</b>													
Jan	21077.4	0.0	6352.0	14576.0	149.4	0.0	0.0	18.8	0.0	0.0	0.0	0.0	23.2
Feb	7626.2	0.0	3424.0	4048.0	154.2	0.0	0.0	59.8	0.0	0.0	0.0	0.0	20.5
Mar	10442.5	0.0	1600.0	7888.0	954.5	0.0	0.0	29.7	0.0	0.0	0.0	0.0	46.3
Apr	30413.2	0.0	6352.0	23408.0	653.2	0.0	0.0	25.8	0.1	0.0	27.8	0.0	34.5
May	24083.5	0.0	112.0	23216.0	755.5	0.0	0.0	61.5	0.4	0.0	33.6	0.0	62.3
Jun	7880.1	0.0	4736.0	2384.0	760.1	0.0	0.0	106.6	0.1	0.0	14.6	0.0	52.8
Jul	5893.1	0.0	2656.0	2240.0	997.1	0.0	0.0	77.6	0.0	0.0	33.6	0.0	83.1
Aug													
Sep													
Oct													
Nov													
Dec													
Sub-total (2016)	107415.9	0.0	25232.0	77760.0	4423.9	0.0	0.0	379.8	0.6	0.0	109.6	0.0	322.7
Total	183676.2	0.0	25232.0	115621.4	42822.8	0.0	0.0	482.3	0.6	0.0	109.6	1.0	456.3

## Note:

-291.46 ton and 705.64 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 Public Fill respectively in the reporting month.

-For inert C&D materials reused in other projects, the projects refer to (1) Green Valley; (2) Advance Works for Shek Wu Hui Sewage Treatment Works (3) Design and Construction of Kai Tak Cable Tunnel, CLP; (4) MTR Contract 1002 Whampoa Station and Overrun Tunnel; (5) CEDD Tuen Mun Area 54 Contract No. CV/2015/03; (6) Union Construction Ltd.'s site.



# **Lyric Theatre Complex**

Table I-2: Monthly Waste Flow Table for Lyric Theatre Complex

Month	Actual Quantities of Inert C&D Materials Generated Monthly							Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Disposed to Sorting Facility	Imported Fill	Metals	Paper/ Cardboard Packaging	Plastics	Wood/ Timber	Chemical Waste	Others, e.g. General Refuse
	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)	(in ton)
<b>2016</b>													
Mar	2702.1	0.0	0.0	0.0	2702.1	0.0	0.0	4.5	0.1	0.0	0.0	0.0	30.6
Apr	8631.5	0.0	0.0	0.0	8631.5	0.0	0.0	16.0	0.0	0.0	0.0	0.0	19.2
May	12487.8	0.0	0.0	0.0	12487.8	0.0	0.0	34.0	0.0	0.0	0.0	0.7	60.5
Jun	8600.8	0.0	0.0	0.0	8600.8	0.0	0.0	31.4	0.1	0.0	0.0	0.5	13.5
Jul	12624.2	0.0	0.0	0.0	12624.2	0.0	0.0	19.6	0.0	0.0	0.0	2.0	9.9
Aug	0.0												
Sep	0.0												
Oct	0.0												
Nov	0.0												
Dec	0.0												
Sub-total (2016)	45046.4	0.0	0.0	0.0	45046.4	0.0	0.0	105.4	0.2	0.0	0.0	3.2	133.7
<b>2017</b>													
Jan	0.0												
Feb	0.0												
Mar	0.0												
Apr	0.0												
May	0.0												
Jun	0.0												
Sub-total (2017)	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Total	45046.4	0.0	0.0	0.0	45046.4	0.0	0.0	105.4	0.2	0.0	0.0	3.2	133.7

Note:  
-1678.7 ton and 10945.5 ton of inert C&D material were disposed of as public fill to Tuen Mun Area 38 and Tseung Kwan O Area 137 respectively in the reporting month.

# Appendix J. Environmental Mitigation Measures – Implementation Status

Table J-1: Environmental Mitigation Measures Implementation Status

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
<b>Air Quality Impact (Construction)</b>			
2.1 & 10.3.1	<p><b>General Dust Control Measures</b></p> <p>Frequent water spraying for active construction areas (12 times a day or once every one hour), including Heavy construction activities such as construction of buildings or roads, drilling, ground excavation, cut and fill operations (i.e., earth moving)</p>	✓	Obs
2.1 & 10.3.1	<p><b>Best Practice For Dust Control</b></p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (construction Dust) Regulation should be adopted to further reduce the construction dust impacts from the Project. These best practices include:</p> <p><i>Good Site Management</i></p> <ul style="list-style-type: none"> <li>Good site management is important to help reducing potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning.</li> </ul> <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> <li>Each and every main temporary access should be paved with concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</li> <li>Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul> <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> <li>Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.</li> </ul> <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> <li>All dusty materials should be sprayed with water immediately prior to any loading or transfer operation</li> </ul>	<p>✓</p> <p>✓</p> <p>✓</p> <p>N/A</p> <p>✓</p>	<p>Obs</p> <p>✓</p> <p>✓</p> <p>N/A</p> <p>✓</p>

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	so as to keep the dusty material wet.		
	<i>Debris Handling</i>		
	<ul style="list-style-type: none"> <li>Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.</li> </ul>	✓	✓
	<i>Transport of Dusty Materials</i>		
	<ul style="list-style-type: none"> <li>Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul>	✓	✓
	<i>Wheel washing</i>		
	<ul style="list-style-type: none"> <li>Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>	✓	✓
	<i>Use of vehicles</i>		
	<ul style="list-style-type: none"> <li>The speed of the trucks within the site should be controlled to about 10km/hour in order to reduce adverse dust impacts and secure the safe movement around the site.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.</li> </ul>	✓	✓
	<i>Site hoarding</i>		
	<ul style="list-style-type: none"> <li>Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.</li> </ul>	✓	✓
2.1 & 10.3.1	<p><b>Best Practicable Means for Cement Works (Concrete Batching Plant)</b></p> <p>The relevant best practices for dust control as stipulated in the Guidance Note on the Best Practicable Means for Cement Works (Concrete Batching Plant) BPM 3/2(93) should be followed and implemented to further reduce the construction dust impacts of the Project. These best practices include:</p> <p>Exhaust from Dust Arrestment Plant</p> <ul style="list-style-type: none"> <li>Wherever possible the final discharge point from particulate matter arrestment plant, where is not</li> </ul>	✓	✓

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	necessary to achieve dispersion from residual pollutants, should be at low level to minimise the effect on the local community in the case of abnormal emissions and to facilitate maintenance and inspection		
	Emission Limits		
	<ul style="list-style-type: none"> <li>All emissions to air, other than steam or water vapour, shall be colourless and free from persistent mist or smoke</li> </ul>	✓	✓
	Engineering Design/Technical Requirements		
	<ul style="list-style-type: none"> <li>As a general guidance, the loading, unloading, handling and storage of fuel, raw materials, products, wastes or by-products should be carried out in a manner so as to prevent the release of visible dust and/or other noxious or offensive emissions</li> </ul>	✓	✓
-	<p><b>Non-Road Mobile Machinery (NRMM):</b></p> <p>All NRMMs operating on-site which are subject to emission control of Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation are approved/exempted (as the case may be) and affixed with the requisite approval/exemption labels.</p>	✓	✓
<b>Noise Impact (Construction)</b>			
3.1 & 10.4.1	<p><b>Good Site Practice</b></p> <p>Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs. The following package of measures should be followed during each phase of construction:</p> <ul style="list-style-type: none"> <li>only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works;</li> <li>machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum;</li> <li>plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs;</li> <li>mobile plant should be sited as far away from NSRs as possible; and</li> <li>material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities.</li> </ul>	✓	✓
3.1 & 10.4.1	<p><b>Adoption of Quieter PME</b></p> <p>The recommended quieter PME adopted in the assessment were taken from the EPD's QPME Inventory and "Sound Power Levels of Other Commonly Used PME" are presented in <b>Table 4.26</b> in the EIA report. It</p>	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	should be noted that the silenced PME selected for assessment can be found in Hong Kong.		
3.1 & 10.4.1	<b>Use of Movable Noise Barriers</b> Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided the direct line of sight between the PME and the NSRs is blocked.	✓	✓
3.1 & 10.4.1	<b>Use of Noise Enclosure/ Acoustic Shed</b> The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the EIAO Guidance Note No.9/2010.	N/A	N/A
3.1 & 10.4.1	<b>Use of Noise Insulating Fabric</b> Noise insulating fabric can also be adopted for certain PME (e.g. drill rig, pilling machine etc). The fabric should be lapped such that there are no openings or gaps on the joints. According to the approved Tsim Sha Tsui Station Northern Subway EIA report (AEIAR-127/2008), a noise reduction of 10 dB(A) can be achieved for the PME lapped with the noise insulating fabric.	✓	✓
3.1 & 10.4.1	<b>Scheduling of Construction Works outside School Examination Periods</b> During construction phase, the contractor should liaise with the educational institutions (including NSRs LCS and CRGPS) to obtain the examination schedule and avoid the noisy construction activities during school examination periods.	N/A	N/A
<b>Water Quality Impact (Construction)</b>			
4.1 & 10.5.1	<b>Construction site runoff and drainage</b> The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and sensitive uses of the coastal area, and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts: <ul style="list-style-type: none"> <li>▪ At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the WKCD's Contractor prior to the commencement of construction;</li> <li>▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the WKCD's Contractor prior to the commencement of construction.</li> </ul>	Obs	Rem
		✓	Obs

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	<ul style="list-style-type: none"> <li>All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.</li> </ul>	Rem/ Obs	✓
	<ul style="list-style-type: none"> <li>Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.</li> </ul>	Rem	Rem
	<ul style="list-style-type: none"> <li>Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.</li> </ul>	Obs	✓
	<ul style="list-style-type: none"> <li>Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.</li> </ul>	✓	✓
	<ul style="list-style-type: none"> <li>Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.</li> </ul>	N/A	N/A
	<p><b>Barging facilities and activities</b></p> <p>Recommendations for good site practices during operation of the proposed barging point include:</p>		
	<ul style="list-style-type: none"> <li>All vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel</li> </ul>	N/A	N/A



EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	<p>movement or propeller wash;</p> <ul style="list-style-type: none"> <li>▪ Loading of barges and hoppers should be controlled to prevent splashing of material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation;</li> <li>▪ All hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; and</li> <li>▪ Construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site.</li> </ul>	N/A N/A N/A	N/A N/A N/A
4.1 & 10.5.1	<p><b>Sewage effluent from construction workforce</b></p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	✓	✓
4.1 & 10.5.1	<p><b>General construction activities</b></p> <ul style="list-style-type: none"> <li>▪ Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby storm water drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</li> <li>▪ Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</li> </ul>	Obs Obs	✓ Obs/Rem
<b>Waste Management Implications (Construction)</b>			
6.1 & 10.7.1	<p><b>Good Site Practices</b></p> <p>Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>▪ Training of site personnel in proper waste management and chemical handling procedures</li> <li>▪ Provision of sufficient waste disposal points and regular collection of waste</li> <li>▪ Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> <li>▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust</li> </ul>	✓ ✓ Obs ✓ ✓	✓ ✓ ✓ ✓ ✓

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	introduction to public roads <ul style="list-style-type: none"> <li>Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&amp;D materials is not anticipated</li> </ul>	✓	✓
6.1 & 10.7.1	<b>Waste Reduction Measures</b> Recommendations to achieve waste reduction include: <ul style="list-style-type: none"> <li>Sort inert C&amp;D material to recover any recyclable portions such as metals</li> <li>Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of materials and their proper disposal</li> <li>Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force</li> <li>Proper site practices to minimise the potential for damage or contamination of inert C&amp;D materials</li> <li>Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste</li> </ul>	✓ ✓ ✓ ✓ ✓	✓ ✓ ✓ ✓ ✓
6.1 & 10.7.1	<b>Inert and Non-inert C&amp;D Materials</b> In order to minimise impacts resulting from collection and transportation of inert C&D material for off-site disposal, the excavated materials should be reused on-site as fill material as far as practicable. In addition, inert C&D material generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation. <ul style="list-style-type: none"> <li>The surplus inert C&amp;D material will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong.</li> <li>Liaison with the CEDD Public Fill Committee (PFC) on the allocation of space for disposal of the inert C&amp;D materials at PFRF is underway. No construction work is allowed to proceed until all issues on management of inert C&amp;D materials have been resolved and all relevant arrangements have been endorsed by the relevant authorities including PFC and EPD.</li> <li>The C&amp;D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal of at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site.</li> <li>In order to monitor the disposal of inert and non-inert C&amp;D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the Technical Circular (Works) No.6/2010 for Trip Ticket System for Disposal of Construction &amp; Demolition</li> </ul>	✓ ✓ ✓ ✓	✓ ✓ ✓ ✓

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site.		
6.1 & 10.7.1	<p><b>Chemical Waste</b></p> <ul style="list-style-type: none"> <li>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</li> <li>Potential environmental impacts arising from the handling activities (including storage, collection, transportation and disposal of chemical waste) are expected to be minimal with the implementation of appropriate mitigation measures as recommended.</li> </ul>	Obs	Obs/Rem
6.1 & 10.7.1	<p><b>General Refuse</b></p> <p>General refuse should be stored in enclosed bins or compaction units separated from inert C&amp;D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&amp;D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>	✓	✓
<b>Land Contamination (Construction)</b>			
7.1 & 10.8.1	<p>The potential for land contamination issues at the TST Fire Station due to its future relocation will be confirmed by site investigation after land acquisition. Where necessary, mitigation measures for minimising potential exposure to contaminated materials (if any) or remediation measures will be identified. If contaminated land is identified (e.g., during decommissioning of fuel oil storage tanks) after the commencement of works, mitigation measures are proposed in order to minimise the potentially adverse effects on the health and safety of construction workers and impacts arising from the disposal of potentially contaminated materials.</p> <p>The following measures are proposed for excavation and transportation of contaminated material:</p> <ul style="list-style-type: none"> <li>To minimize the chance for construction workers to come into contact with any contaminated materials,</li> </ul>		

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
	bulk earth-moving excavation equipment should be employed;	N/A	N/A
	<ul style="list-style-type: none"> <li>▪ Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when interacting directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site;</li> <li>▪ Stockpiling of contaminated excavated materials on site should be avoided as far as possible;</li> <li>▪ The use of contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out;</li> <li>▪ Vehicles containing any contaminated excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater;</li> <li>▪ Truck bodies and tailgates should be sealed to stop any discharge;</li> <li>▪ Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly tipping;</li> <li>▪ Speed control for trucks carrying contaminated materials should be exercised;</li> <li>▪ Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 354) and obtain all necessary permits where required; and</li> <li>▪ Maintain records of waste generation and disposal quantities and disposal arrangements.</li> </ul>	N/A	N/A
<b>Ecological Impact (Construction)</b>			
No mitigation measure is required.			
<b>Landscape and Visual Impact (Construction)</b>			
Table 9.1 & 10.8 (CM1)	Trees should be retained in situ on site as far as possible. Should tree removal be unavoidable due to construction impacts, trees will be transplanted or felled with reference to the stated criteria in the Tree Removal Applications to be submitted to relevant government departments for approval in accordance to ETWB TCW No. 29/2004 and 3/2006.	N/A	N/A
Table 9.1 & 10.8 (CM2)	Compensatory tree planting shall be incorporated to the proposed project and maximize the new tree, shrubs and other vegetation planting to compensate tree felled and vegetation removed. Also, implementation of compensatory planting should be of a ratio not less than 1:1 in terms of quality and quantity within the site.	N/A	N/A
Table 9.1 & 10.8 (CM3)	Buffer trees for screening purposes to soften the hard architectural and engineering structures and facilities.	N/A	N/A
Table 9.1 &	Softscape treatments such as vertical green wall panel /planting of climbing and/or weeping plants, etc, to	N/A	N/A

EM&A Ref.	Recommendation Measures	Implementation Stage	
		M+ Museum	Lyric Theatre Complex
10.8 (CM4)	maximize the green coverage and soften the hard architectural and engineering structures and facilities.		
Table 9.1 & 10.8 (CM5)	Roof greening by means of intensive and extensive green roof to maximize the green coverage and improve aesthetic appeal and visual quality of the building/structure.	N/A	N/A
Table 9.1 & 10.8 (CM6)	Sensitive streetscape design should be incorporated along all new roads and streets.	N/A	N/A
Table 9.1 & 10.8 (CM7)	Structure, ornamental planting shall be provided along amenity strips to enhance the landscape quality.	N/A	N/A
Table 9.1 & 10.8 (CM8)	Landscape design shall be incorporated to architectural and engineering structures in order to provide aesthetically pleasing designs.	N/A	N/A
Table 9.1 (CM9)	Minimize the structure of marine facilities to built on the seabed and foreshore in order to minimize the affected extent to the waterbody	N/A	N/A
Table 9.2 & 10.9 (MCP1)	Use of decorative screen hoarding/boards	✓	✓
Table 9.2 & 10.9 (MCP2)	Early introduction of landscape treatments	N/A	N/A
Table 9.2 & 10.9 (MCP3)	Adoption of light colour for the temporary ventilation shafts for the basement during the transition period.	N/A	N/A
Table 9.2 & 10.9 (MCP4)	Control of night time lighting	✓	✓
Table 9.2 & 10.9 (MCP5)	Use of greenery such as grass cover for the temporary open areas will help achieve the visual balance and soften the hard edges of the structures.	N/A	N/A

N/A - Not Applicable

✓ - Implemented

Obs - Observed

Rem - Reminder

## Appendix K. Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Cumulative statistics for complaints, notifications of summons and successful prosecutions for the Project account for period starting from the date of commencement of construction works (i.e. 31 October 2015 for M+ Museum main works and 1 March 2016 for Lyric Theatre Complex foundation works) to the end of the reporting month and are summarized in the **Table K-1** and **Table K-2** below respectively.

Table K-1: Statistics for complaints, notifications of summons and successful prosecutions for M+ Museum Main Works

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This reporting month	1	0	0
From 31 October 2015 to end of the reporting month	3	0	0

Table K-2: Statistics for complaints, notifications of summons and successful prosecutions for Lyric Theatre Complex Foundation Works

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This reporting month	1	0	0
From 1 March 2016 to end of the reporting month	2	0	0