


# Leader and JEC Joint Venture

**Contract No. DC/2009/24  
HATS Stage 2A – Upgrading of  
Preliminary Treatment Works at  
Sandy Bay, Cyberport,  
Wah Fu, Aberdeen and Ap Lei Chau**

**Monthly Environmental  
Monitoring and Audit Report  
May 2014**

**(Version 1.0)**

Certified By	 _____ (Environmental Team Leader)
--------------	--

**REMARKS:**

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)



Our ref KMY/AFK/MR/TK/fk/T261332/22.01/L-0749  
T 2828 5757  
E Anne.Kerr@mottmac.com.hk  
Your ref -

CE/Harbour Area Treatment Scheme  
Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F, Western Magistracy  
2A Pokfulam Road, Hong Kong

16 June 2014  
By Post

**Attn: Mr. Danny Tang**

Dear Sir,

**Agreement No. CE 8/2009(EP)  
Harbour Area Treatment Scheme (HATS) Stage 2A  
Independent Environmental Checker for Construction Phase – Investigation**

**Contract No. DC/2009/24  
Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen  
and Ap Lei Chau  
Condition 4.4 – Submission of Monthly EM&A Report for May 2014 (no. 29)**

I refer to the revised Monthly EM&A for May 2014 (version 1.0) submitted by ET on 16 June 2014 via email. Pursuant to Condition 4.4 of Environmental Permit No. EP-322/2008/G, I hereby verify the captioned Monthly EM&A Report.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr  
Independent Environmental Checker

c.c. Ove Arup & Partners HK Ltd.  
Leader - JEC Joint Venture  
Cinotech Consultants Ltd.

Mr. Ted Y F Tang  
Mr. Patrick Wong  
Dr. Priscilla Choy

Fax: 2370 4377  
By email  
By email

# TABLE OF CONTENTS

	<b>Page</b>
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring Works .....	1
Environmental Licenses and Permits .....	2
Environmental Mitigation Implementation Schedule .....	2
Key Information in the Reporting Month .....	2
Summary of Complaints and Prosecutions .....	3
Future Key Issues: .....	3
<b>1. INTRODUCTION .....</b>	<b>4</b>
Background .....	4
Project Organizations .....	4
Construction Programme .....	5
Summary of EM&A Requirements .....	5
<b>2. AIR QUALITY .....</b>	<b>6</b>
Monitoring Requirements .....	6
Monitoring Locations .....	6
Monitoring Equipment .....	6
Monitoring Parameters, Frequency and Duration .....	6
Monitoring Methodology and QA/QC Procedure .....	6
Results and Observations .....	7
<b>3. NOISE .....</b>	<b>8</b>
Monitoring Requirements .....	8
Monitoring Locations .....	8
Monitoring Equipment .....	8
Monitoring Parameters, Frequency and Duration .....	8
Monitoring Methodology and QA/QC Procedures .....	9
Results and Observations .....	9
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>10</b>
Site Audits .....	10
Review of Environmental Monitoring Procedures .....	10
Status of Environmental Licensing and Permitting .....	10
Status of Waste Management .....	11
Implementation Status of Event Action Plans .....	12
Summary of Complaints and Prosecutions .....	13
<b>5. FUTURE KEY ISSUES .....</b>	<b>14</b>
Key Issues for the Coming Month .....	14
Monitoring Schedule for the Next Month .....	14
Construction Program for the Next Month .....	14
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>15</b>
Conclusions .....	15
Recommendations .....	15

## **LIST OF TABLES**

Table I	Summary Table for Non-compliance Recorded in the Reporting Month
Table II	Summary Table for Key Information in the Reporting Month
Table 1.1	Key Project Contacts
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.3	Summary of 1-hour and 24-hour TSP Monitoring Result in Reporting Month
Table 3.1	Locations for Noise Monitoring Stations
Table 3.2	Noise Monitoring Parameters, Frequency and Duration
Table 3.3	Summary the Noise Monitoring Results in Reporting Month
Table 4.1	Summary of Environmental Licensing and Permit Status
Table 4.2	Observations and Recommendations of Site Audit

## **LIST OF FIGURES**

Figure 1	General Location Plan of the Project and Locations of Air Quality and Noise Monitoring Stations
Figure 2	ET Organization Chart

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Summary of Exceedance
C	Site Audit Summary
D	Summary of Amount of Waste Generated
E	Event Action Plans
F	Environmental Mitigation Implementation Schedule (EMIS)
G	Complaint Log
H	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HATS 2A	Harbour Area Treatment Scheme Stage 2A
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan

**EXECUTIVE SUMMARY**

**Introduction**

1. This is the 29<sup>th</sup> Monthly Environmental Monitoring and Audit (EM&A) Report prepared by Cinotech Consultants Limited for DSD Contract No. DC/2009/24 “HATS Stage 2A – Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau” (The Project) which documents the key information of EM&A of Contract No. DC/2009/24 and environmental monitoring results from Contract DC/2007/24 and DC/2008/09 HATS Stage 2A with same Environmental Permit (Permit No. EP-322/2008/G) for May 2014.
2. The site activities undertaken for in the reporting month included:
  - Wah Fu PTW – Plant operation, Construction for the FSGT structure, Excavation of grit trap in progress;
  - Ap Lei Chau PTW – Plant operation, FSGT building construction;
  - Aberdeen PTW – Plant operation, Construction for the FSGT structure, Flume channel construction, Rising Main construction;
  - Sandy Bay PTW – Reinstatement works for boundary wall, Staircase construction; and
  - Cyberport – Installation of fine screen, Installation of DO unit.

**Environmental Monitoring Works**

3. The environmental monitoring works of the Project was conducted by the ET for the Contract: DC/2007/24 and DC/2008/09 under HATS 2A with same Environmental Permit and in accordance with the EM&A Manual. The monitoring results were checked and reviewed. Site audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the non-compliance of the reporting month is tabulated in **Table I**.

**Table I Summary Table for Non-compliance Recorded in the Reporting Month**

Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
		Action Level	Limit Level	Action Level	Limit Level	
CM_CB1a	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
CM_WF1a	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
CM_AB1a	1-hr TSP	0	0	0	0	N/A
	24-hr TSP	0	0	0	0	N/A
M5	Noise (Day Time)	0	0	0	0	N/A
M6a		0	0	0	0	N/A
M7a		0	0	0	0	N/A
M8		0	0	0	0	N/A
M9		0	0	0	0	N/A

*1-hour TSP Monitoring*

5. 1-hour TSP monitoring was conducted as scheduled in the reporting month while the 1-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report.

*24-hour TSP Monitoring*

6. 24-hour TSP monitoring was conducted as scheduled in the reporting month while the 24-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report.

*Construction Noise*

7. All construction noise monitoring was conducted as scheduled in the reporting. No Action/Limit Level exceedance was recorded.

**Environmental Licenses and Permits**

8. Licenses/Permits granted to the Project include the Environmental Permit (EP), Notification of Works under APCO, Water Discharge Licences and Registered as a Chemical Waste Producer for Sandy Bay, Cyberport, Ap Lei Chau, Aberdeen, Wah Fu PTWs sites.

**Environmental Mitigation Implementation Schedule**

9. According to the EIA Report Section 3.74, 4.56, 6.384, 9.154 and 13.44, air quality, noise, water quality, waste management and landscape and visual would be the key environmental issues and mitigation measures shall be implemented during the construction phase. Details of the implementation of mitigation measures are provided in the **Appendix F**.

**Key Information in the Reporting Month**

10. Summary of key information in the reporting month is tabulated in **Table II**.

**Table II Summary Table for Key Information in the Reporting Month**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Status of submissions under EP	1	Environmental Monitoring and Audit Monthly Report – April 2014	Submitted to EPD on 15 May 2014	No comment	---

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Notifications of any summons & prosecutions received	0	---	N/A	N/A	---

**Summary of Complaints and Prosecutions**

11. No environmentally related summons, prosecutions or complaints were received for the Project in the reporting month.
12. There was no environmental prosecution or notification of summons received while three complaints were already received since the Project commencement. The Complaint Log is presented in **Appendix G**.

**Future Key Issues:**

13. Major site activities for the coming two months include:
  - Wah Fu PTW: FSGT structure construction, Plant operation;
  - Aberdeen PTW: Construction of FSGT structure, E&M equipment installation, Plant operation, Rising main construction, Flume channel construction;
  - Ap Lei Chau PTW: Plant operation, Construction of FSGT structure, Relocation of nightsoil discharge point, Pipe pile construction;
  - Sandy Bay PTW: Staircase construction, Reinstatement of boundary wall, Odour pipe/ drawpit/ ducting construction; and
  - Cyberport – Installation of fine screen, Installation of DO unit.
14. The environmental concerns in coming months are mainly on chemicals storage, surface run off, spillage of wastewater during rainstorm and dust generated from the construction works.



## 1. INTRODUCTION

### Background

- 1.1 The Project ‘HATS Stage 2A – Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau’ with Contract No: DC/2009/24 mainly comprises the following major works:
- The construction of screens, grit traps, deodourisation rooms, workshop and administration buildings, and modification of existing inlet pumping stations at the preliminary treatment works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau.
- 1.2 The general location plan of the Project is shown in **Figure 1**.
- 1.3 The Project is under Harbour Area Treatment Scheme (HATS) Stage 2A and is a designated project (Register No. : AEIAR-121/2008). The environmental permit: (Permit No. EP-322/2008/G) which was issued on 9<sup>th</sup> May 2014 to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.4 Leader and JEC Joint Venture (hereafter called the LJJV) was commissioned by the DSD to undertake the construction of the Contract No. DC/2009/24 “Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau”.
- 1.5 Cinotech Consultants Limited was commissioned by LJJV to undertake the Environmental Monitoring and Audit (EM&A) works for the project and was appointed as the Environmental Team (ET) of the Project under Condition 2.1 of the EP.
- 1.6 The construction works at Wah Fu PTW and Ap Lei Chau PTW were commenced in the January 2012.
- 1.7 The construction phase of EM&A programme of the Project commenced in January 2012.
- 1.8 This is the 29<sup>th</sup> monthly EM&A report summarizing the EM&A works conducted for the Project in May 2014.

### Project Organizations

- 1.9 The contacts of the Project are shown in **Table 1.1** and the organization chart of ET for Contract is shown in **Figure 2**.

**Table 1.1 Key Project Contacts**

Party	Role	Name	Position	Phone No.
Drainage Services Department	Project Proponent	Mr. P. K. Kwok	Senior Engineer 2	2159 3403
Ove Arup & Partners Hong Kong Ltd	Engineer’s Representative	Mr. Ted Tang	Principal Resident Engineer	2370-4311
	Coordinator	Ms. Natalie Kwok	Resident Engineer	6794 8844
Cinotech	Environmental	Dr. Priscilla Choy	ET Leader	2151 2089

Party	Role	Name	Position	Phone No.
	Team	Ms. Janet Wai	Project Coordinator & Audit Team Leader	2151 2078
Mott MacDonald	Independent Environmental Checker	Dr. Anne Kerr	Independent Environmental Checker	2828 5757
Leader and JEC Joint Venture	Contractor	Mr. Kelvin Cheung	Site Agent	9656 8865
		Mr. Patrick Wong	Environmental Officer	9019 7270

### Construction Programme

1.10 The site activities undertaken in the reporting month included:

- Wah Fu PTW – Plant operation, Construction for the FSGT structure, Excavation of grit trap in progress;
- Ap Lei Chau PTW – Plant operation, FSGT building construction;
- Aberdeen PTW – Plant operation, Construction for the FSGT structure, Flume channel construction, Rising Main construction;
- Sandy Bay PTW – Reinstatement works for boundary wall, Staircase construction; and
- Cyberport – Installation of fine screen, Installation of DO unit.

### Summary of EM&A Requirements

1.11 The EM&A programme requires construction phase monitoring for air quality and construction noise, landscape and visual and environmental site audit. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in contract documents.

1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 4** of this report.

1.13 This report presents the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely dust, noise levels, and audit works conducted for the Project in May 2014. For the methodology and QA/QC procedures of the monitoring parameters, please refer to the monthly report for the Contract DC/2007/24 and DC/2008/09.

**2. AIR QUALITY**

**Monitoring Requirements**

2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

**Monitoring Locations**

2.2 Three designated monitoring stations, CM\_CB1a, CM\_WF1a and CM\_AB1a were selected for impact dust monitoring for the Project. **Table 2.1** describes the air quality monitoring locations and the responsible ETs who are carrying out the impact air quality monitoring. The monitoring locations which are also depicted in **Figure 1**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Monitored by	Location of Measurement
CM_CB1a <sup>(1)</sup>	DC/2007/24	The Arcade, Cyberport
CM_WF1a <sup>(1)</sup>	DC/2007/24	Wah Ming House, Wah Fu Estate
CM_AB1a	DC/2007/24	The Hong Kong Ice and Cold Storage, formerly known as Dairy Farm Ice and Cold Storage

Remarks:

1: Refer to the monthly report of DC/2007/24, revision to the original monitoring location in EM&A Manual was made and was verified by IEC on 19 November 2009 and subsequently approved by EPD on 27 November 2009.

**Monitoring Equipment**

2.3 The details of the equipment used in the impact air monitoring programme could be referred to Section 4.2 of the monthly report of Contact No. DC/2007/24.

**Monitoring Parameters, Frequency and Duration**

2.4 **Table 2.2** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedules could be found in Appendix G in the monthly report for the Contract DC/2007/24.

**Table 2.2 Impact Dust Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Period	Frequency
All monitoring locations	1-hour TSP	0700-1900 hrs	3 times/ every 6 days
	24-hour TSP	0000-2400 hrs	once in every 6 days

**Monitoring Methodology and QA/QC Procedure**

2.5 The monitoring methodology and QA/QC procedures are presented in the Section 4.1 and 4.3 of monthly report for Contract DC/2007/24.

## Results and Observations

- 2.6 **Table 2.3** summarizes the monitoring results at CM\_CM1a, CM\_WF1a and CM\_AB1a in the reporting month.

**Table 2.3 Summary of 1-hour and 24-hour TSP Monitoring Result in Reporting Month**

Air Quality Monitoring Station	Average $\mu\text{g}/\text{m}^3$	Range $\mu\text{g}/\text{m}^3$	Action Level $\mu\text{g}/\text{m}^3$	Limit Level $\mu\text{g}/\text{m}^3$
1 hour TSP				
CM_CB1a	68	24.2-136.1	280	500
CM_WF1a	128	55.3-207.7	285	
CM_AB1a	89	31.8-139.9	283	
24 hours TSP				
CM_CB1a	39	24-77	178	260
CM_WF1a	31	24-36	185	
CM_AB1a	43	35-52	174	

- 2.7 The details of exceedances in the reporting month are presented in the Section 5 of the monthly report for DC /2007/24.
- 2.8 The detailed monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results could be referred to Appendix J of monthly report of Contract DC/2007/24.
- 2.9 1-hour TSP monitoring was conducted as scheduled in the reporting month while the 1-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report. Summary of exceedance is presented in **Appendix B**.
- 2.10 24-hour TSP monitoring was conducted as scheduled in the reporting month while the 24-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report. Summary of exceedance is presented in **Appendix B**.
- 2.11 The identified dust sources at the monitoring stations were mainly from operation of mobile crane and gantry, tunnel works, loading and loading concrete.

**3 NOISE**

**Monitoring Requirements**

3.1 Five noise monitoring stations, namely M5, M6a, M7a, M8 and M9 were designated in the EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

**Monitoring Locations**

3.2 Noise monitoring was conducted at five designated monitoring stations as listed in **Table 3.1**.

**Table 3.1 Location of Noise Monitoring Stations**

Monitoring Station	Monitored By	Location of Measurement
M5 (Sandy Bay PTW)	DC/2007/24	Chuk Lam Ming Tong
M6a <sup>(1)</sup> (Cyberport PTW)		Aegean Terrace
M7a <sup>(1)</sup> (Wah Fu PTW)		Wah Ming House
M8 (Aberdeen PTW)		Wah Lai House
M9 (Ap Lei Chau PTW)	DC/2008/09	Mei Chun Court, South Horizons

Remark 1: Refer to the monthly report of DC/2007/24, revision to the original monitoring location in EM&A Manual was made and was verified by IEC on 19 November 2009 and subsequently approved by EPD on 27 November 2009.

**Monitoring Equipment**

3.3 The details of the equipment used in the impact noise monitoring programme could be referred to Section 4.2 of the monthly report of Contact No. DC/2007/24 and Section 2.2 of the monthly report of Contact No. DC/2008/09.

**Monitoring Parameters, Frequency and Duration**

3.4 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedules could be found in Appendix G in the monthly report for the Contract DC/2007/24 and Appendix D in the monthly report for the Contract DC/2008/09.

3.5 As advised by the Contractor, no construction work under Contract DC/2009/24 was conducted during the restricted hours in reporting month.

**Table 3.2 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
M5 M6a M7a M8 M9	L <sub>eq</sub> (30 min.) dB(A)	0700-1900 hrs. on normal weekdays	Once per week

M5 M6a M7a M8 M9	$L_{eq}(5 \text{ min.})$ dB(A)	During restricted hours	Weekly monitoring to be conducted during the construction works
------------------------------	-----------------------------------	-------------------------	---

**Monitoring Methodology and QA/QC Procedures**

3.6 The monitoring methodology and QA/QC procedure could be referring to the monthly reports for Contract DC/2007/24 and DC/2008/09.

**Results and Observations**

3.7 **Table 3.3** summarizes the monitoring results at M5, M6a, M7a, M8 and M9 in reporting month.

**Table 3.3 Summary the Noise Monitoring Results in Reporting Month**

For the time period 0700-1900 hrs. on weekdays		
Monitoring Station	Range, dB(A) $L_{eq}(30 \text{ min.})$	Limit Level, dB(A) $L_{eq}(30 \text{ min.})$
M5	61-66	75.0
M6a	51-59 <sup>(1)</sup>	
M7a	68-71	
M8	67-67	
M9	52-54	

Remark: (1) Free-field measurement, +3dB correction.

3.8 The construction noise monitoring at the designated locations was conducted by the ET of Contract: DC/2007/24 and DC/2008/09 as scheduled in the reporting month. The monitoring results and graphical presentation are provided in Appendix H and I of the monthly report for Contract DC/2007/24 and Appendix E of the monthly report for Contract DC/2008/09.

3.9 No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix B**.

3.10 The major noise sources identified at the designated noise monitoring stations were from road traffic noise, road traffic noise from Shek Pai Wan Road, loading, loading, concrete loading, operation of excavator, forklift and gantry crane.

**4 ENVIRONMENTAL AUDIT****Site Audits**

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site.
- 4.2 Environmental site audits were conducted on 2, 9, 16, 23 and 30 May 2014. No non-compliance was observed during the site audits.
- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of mitigation measures for Air Quality, Noise, Water Quality, Waste Management, Landscape and Visual are being properly carried out in the reporting month in accordance to section 14.1 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.4 The summaries of site audits are attached in **Appendix C**.

**Review of Environmental Monitoring Procedures**

- 4.5 The monitoring works conducted by the monitoring team of Contract DC/2007/24 and DC/2008/09. The monitoring procedures were reviewed by their ETs.

**Status of Environmental Licensing and Permitting**

- 4.6 All permits/licenses obtained for the Contract DC/2009/24 are summarized in **Table 4.1**.

**Table 4.1 Summary of Environmental Licensing and Permit Status for Contract DC/2009/24**

Permit Number	Valid Period		Details	Status
	From	To		
<b>Water Discharge License</b>				
WT000116 29-2012	N/A	31/1/2017	Location: Sandy Bay PTW	Valid
WT000116 33-2012	N/A	31/1/2017	Location: Cyber Port PTW	
WT000116 32-2012	N/A	31/1/2017	Location: Ap Lei Chau	
WT000162 42-2013	N/A	31/3/2017	Location: Aberdeen PTW	
WT000168 37-2013	N/A	31/8/2018	Location: Wah Fu PTW	
WT000116 27-2012	N/A	31/1/2017	Location: Wah Fu PTW	Expiry
<b>Notification of Works Under APCO</b>				
334694	6/9/2011	N/A	All PTWs	N/A
<b>Registered Chemical Waste Producer</b>				
5218-171- L2783-01	14/12/2011	N/A	Location: Sandy Bay PTW	Valid

5218-171-L2783-02	30/12/2011	N/A	Location: Cyber Port PTW	
5218-174-L2783-03	30/12/2011	N/A	Location: Ap Lei Chau	
5218-173-L2783-04	30/12/2011	N/A	Location: Aberdeen PTW	
5218-172-L2783-05	30/12/2011	N/A	Location: Wah Fu PTW	
<b>Special Waste Admission Ticket</b>				
10387	23/2/2013	22/2/2014	Location: Ap Lei Chau	Expiry
10428	16/3/2013	15/3/2014	Location: Aberdeen PTW	
10815	22/8/2013	21/8/2014	Location: Wah Fu PTW	
11196	24/2/2014	23/5/2014	Location: Ap Lei Chau	Valid
11195	24/2/2014	23/5/2014	Location: Aberdeen PTW	
11197	24/2/2014	23/5/2014	Location: Wah Fu PTW	

**Status of Waste Management**

4.7 The amount of wastes generated by the activities of the Project in the reporting month is shown in **Appendix D**.

**Implementation Status of Environmental Mitigation Measures**

4.8 Details of the implementation of mitigation measures are provided in the **Appendix F**.

4.9 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations and recommendations for the Projects are summarized in **Table 4.2**.

**Table 4.2 Observations and Recommendations of Site Audit**

Parameters	Ref. Number	Observations	Follow Up Action
Water Quality	140509-O01	The water quality of the sediment tank at Abd-PTW should be fulfilled the requirement of the WPCO’s wastewater discharge license. The Contractor was reminded to provide the maintenance of the sediment tank.	The maintenance of the sediment tank was provided and the water quality of the sediment tank at Abd-PTW was fulfilled the requirement of the WPCO’s wastewater discharge license.
	140509-R03	Properly clear the ponding water at all PTWs.	The ponding water was cleared at all PTWs.



	140523-001	The water quality of the sediment tank at Wah Fu-PTW should be fulfilled the requirement of the WPCO's wastewater discharge license before discharging out.	The water in the sediment tank was cleared and not observed at Wah Fu-PTW.
<b>Air Quality</b>	140530-R04	The dusty materials should be cleared properly or covered by the imperivous materials at Cyberport-PTW and ALC-PTW.	The follow up action will be reported during site inspections in June 2014.
<b>Waste/ Chemical Management</b>	140516-R01	Properly clear the oil stain at Wah Fu-PTW.	The oil stain was cleared at Wah Fu-PTW.
	140523-R02	Properly clear the general refuse at Cyberport-PTW.	Please refer to 140530-R03.
	140523-R03	Properly clear the oil stain near the drip tray at Wah Fu-PTW.	The oil stain near the drip tray was cleared at Wah Fu-PTW.
	140530-001	The oil leakage was observed from the excavator at Abd-PTW. The Contractor was reminded to keep it in a good condition.	The oil leakage was not observed from the excavator at Abd-PTW.
	140530-R02	The chemical containers should be provided with the drip tray at Wah Fu-PTW and Abd-PTW.	The chemical container were provided with the drip tray at Wah Fu-PTW and the chemical container was not observed at Abd-PTW.
	140530-R03	Properly clear the general refuse at Cyberport-PTW.	The general refuse was cleared at Cyberport-PTW.
<b>Noise</b>	--	--	--
<b>Landscape and Visual</b>	140502-001	The tree protective zone should be enlarged and free of construction materials. (SB-PTW, storage area)	The construction materials were removed in the tree protection zone at the storage area of Sandy Bay-PTW.
	140509-R02	The vehicle should be parked far away the tree protection area to prevent the damage of the existing tree at Wah Fu-PTW.	No vehicle was observed around the tree protection area at Wah Fu-PTW.
<b>Permit/ Licenses</b>	--	--	--

### Implementation Status of Event Action Plans

4.10 The Event Action Plans for air quality and noise are presented in **Appendix E**.

#### 1-hr TSP

4.11 No Action/Limit Level exceedance was recorded.

#### 24-hr TSP

4.12 No Action/Limit Level exceedance was recorded.

#### Construction Noise

4.13 No Action/Limit Level exceedance was recorded.

Landscape and Visual

4.14 No non-compliance was recorded.

**Summary of Complaints and Prosecutions**

4.15 There was no environmental prosecution or notification of summons received while three complaints were already received since the Project commencement. The Complaint Log is presented in **Appendix G**.

---

## 5. FUTURE KEY ISSUES

### Key Issues for the Coming Month

5.1 Key environmental issues in the coming month include:

- Generation of dust from stockpiles of excavated and dusty materials, unpaved site area and vehicle movement, roadworks, excavation works and loading and unloading dusty materials on-site;
- Noise nuisance from operation of equipment and machinery on-site;
- Provision well maintenance on the storage facilities of chemicals/fuel and chemical waste/waste oil on-site;
- Maintenance of de-silting facilities and drainage system such as U-channels;
- Blockage of U-channel by accumulated silt;
- Ponding water generated in pre-drillings;
- Dust generation should be mitigated by adequate water spraying, especially in dry days;
- Silty surface runoff generated from the site area; and
- Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities.

### Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedules for the next month could be found in the Appendix G and Appendix D of the monthly report of Contracts DC/2007/24 and DC/2008/09 respectively.

### Construction Program for the Next Month

5.3 The tentative construction program is provided in **Appendix H**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hour TSP Monitoring

- 6.2 1-hour TSP monitoring was conducted as scheduled in the reporting month while the 1-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report.

#### 24-hour TSP Monitoring

- 6.3 24-hour TSP monitoring was conducted as scheduled in the reporting month while the 24-hour TSP monitoring at CM\_WF1a conducted on 9 May 2014 was suspended to 12 May 2014 by ET of DC/2007/24 due to the adverse weather. No Action/Limit Level exceedance was recorded. Details could be referred to Appendix G of the DC/2007/24 EM&A report.

#### Construction Noise Monitoring

- 6.4 All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Environmental Audit

- 6.5 Environmental site audits were conducted as weekly basis in the reporting month. No non-compliance was recorded.

#### Complaint and Prosecution

- 6.6 No environmentally related summons, prosecutions or complaints were received in the reporting month.

### Recommendations

- 6.7 According to the environmental audit performed in the reporting month, the following recommendations were made:

#### *Water Impact*

- To provide the maintenance of the sediment tank regularly and make sure the sediment tank is non-malfunctioned; and
- To avoid accumulation of stagnant / ponding water on site.

#### *Air Quality*

- To remain good site practice on handling excavated or dusty material for dust suppression (e.g. stockpiles of material shall be covered by tarpaulin).

#### *Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To provide proper and sufficient storage area or drip trays for oil containers on site;
- To well maintain the equipments and drip trays to avoid oil leakage;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment; and
- To check for any accumulation of wasted materials or debris on site.

#### *Landscape and Visual*

- To avoid any heavy materials placed into tree protection zone; and
- To provide proper distance between vehicle parking and tree protection zone.


---

---


## FIGURES

---

---




Title	Contract No: DC/2009/24	Scale	Project	CINOTECH
	HATS 2A - Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau	N.T.S	No. MA11060	
	General Location Plan of Sandy Bay PTW and Locations of Noise Monitoring Stations	Date	Figure	
		01/2012	1a	




Title	Contract No: DC/2009/24	Scale	Project	CINOTECH
	HATS 2A - Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau	N.T.S	No. MA11060	
	General Location Plan of Cyberport PTW and Locations of Air Quality and Noise Monitoring Stations	Date	Figure	
		01/2012	1B	






Title	Contract No: DC/2009/24	Scale	Project	CINOTECH
	HATS 2A - Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau	N.T.S	No. MA11060	
	Location of Wah Fu and Aberdeen PTW and Locations of Air Quality and Noise Monitoring Locations	Date	Figure	
		1/2012	1C	



Title	Contract No: DC/2009/24	Scale	Project	CINOTECH
	HATS 2A - Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau	N.T.S	No. MA11060	
	Locations of AP LEI CHAU PTW and the Noise Monitoring Location	Date	Figure	
		1/2012	1D	



Title	Contract No. DC/2009/24 HATS Stage 2A – Upgrading of Preliminary Treatment Works at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau ET's Organization Chart	Scale	N.T.S	Project No.	MA11060	CINOTECH
		Date	Jul-13	Figure	2	

---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE**

---

---

## Appendix A Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP**

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
CM_CB1a	280	178	500	260
CM_WF1a	285	185		
CM_AB1a	283	174		

**Table A-2 Action and Limit Level for Construction Noise**

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
M5 M6a M7a M8 M9	0700-1900 hours on normal weekdays	When one documented complaint is received	75 <sup>(1)</sup>

Remark: 1: 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

---

---

**APPENDIX B**  
**SUMMARY OF EXCEEDANCE**

---

---

## **APPENDIX B – SUMMARY OF EXCEEDANCE**

**Reporting Month:** May 2014

- a) Exceedance Report for 1-hr TSP (0)**
- b) Exceedance Report for 24-hr TSP (0)**
- c) Exceedance Report for Construction Noise on normal week days (0)**

---

---

**APPENDIX C  
SITE AUDIT SUMMARY**

---

---



Contract No: DC/2009/24

**HATS 2A - Upgrading of PTWs at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau**



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	140502
Date	2 May 2014 (Friday)
Time	09:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
140502-O01	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"><li>The tree protective zone should be enlarged and free of construction materials. (SB-PTW, storage area)</li></ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E –Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others</b></p> <ul style="list-style-type: none"><li>Follow-up on previous audit sessions: On previous audit session (Ref. No. 140425), all environmental deficiencies were improved by the Contractor.</li></ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"><li>N/A</li></ul>	B 1 & B 2

	Name	Signature	Date
Recorded by	Victor Wong		2 May 2014
Checked by	Ivy Tam		2 May 2014

Contract No: DC/2009/24

**HATS 2A - Upgrading of PTWs at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau**



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	140509
Date	9 May 2014 (Friday)
Time	09:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
140509-O01	<b>Part A - Water Quality</b> <ul style="list-style-type: none"><li>The water quality of the sediment tank at Abd-PTW should be fulfilled the requirement of the WPCO's wastewater discharge license. The Contractor was reminded to provide the maintenance of the sediment tank.</li></ul>	A 5iii
140509-R03	<ul style="list-style-type: none"><li>Properly clear the ponding water at all PTWs.</li></ul>	A11
140509-R02	<b>Part B – Landscape and Visual</b> <ul style="list-style-type: none"><li>The vehicle should be parked far away the tree protection area to prevent the damage of the existing tree at Wah Fu-PTW.</li></ul> <b>Part C - Air Quality</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Part D – Noise</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Part E –Waste / Chemical Management</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Part F - Permit / Licenses</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Others</b> <ul style="list-style-type: none"><li>Follow-up on previous audit sessions: On previous audit session (Ref. No. 140502), all environmental deficiencies were improved by the Contractor.</li></ul> <b>Remark:</b> <ul style="list-style-type: none"><li>N/A</li></ul>	B 1

	Name	Signature	Date
Recorded by	Janet Wai		9 May 2014
Checked by	Dr. Priscilla Choy		9 May 2014

Contract No: DC/2009/24

**HATS 2A - Upgrading of PTWs at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau**



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	140516
Date	16 May 2014 (Friday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
140516-R01	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E –Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>• Properly clear the oil stain at Wah Fu-PTW.</li></ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>• No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others</b></p> <ul style="list-style-type: none"><li>• Follow-up on previous audit sessions: On previous audit session (Ref. No. 140509), all environmental deficiencies were improved by the Contractor.</li></ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"><li>• N/A</li></ul>	E 7i

	Name	Signature	Date
Recorded by	Janet Wai		16 May 2014
Checked by	Dr. Priscilla Choy		16 May 2014

Contract No: DC/2009/24

HATS 2A - Upgrading of PTWs at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	140523
Date	23 May 2014 (Friday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
140523-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>The water quality of the sediment tank at Wah Fu-PTW should be fulfilled the requirement of the WPCO's wastewater discharge license before discharging out.</li> </ul> <p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	A 5iv
140523-R02 140523-R03	<p><b>Part E –Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Properly clear the general refuse at Cyberport-PTW.</li> <li>Properly clear the oil stain near the drip tray at Wah Fu-PTW.</li> </ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit sessions: On previous audit session (Ref. No. 140516), all environmental deficiencies were improved by the Contractor.</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>N/A</li> </ul>	E 1iii E 7i

	Name	Signature	Date
Recorded by	Janet Wai		23 May 2014
Checked by	Dr. Priscilla Choy		23 May 2014

Contract No: DC/2009/24

**HATS 2A - Upgrading of PTWs at Sandy Bay, Cyberport, Wah Fu, Aberdeen and Ap Lei Chau**

**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	140530
Date	30 May 2014 (Friday)
Time	09:30 – 11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
140530-R04	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>The dusty materials should be cleared properly or covered by the imperivous materials at Cyberport-PTW and ALC-PTW.</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	C 6
140530-O01	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>The oil leakage was observed from the excavator at Abd-PTW. The Contractor was reminded to keep it in a good condition.</li> </ul>	E 7i
140530-R02	<ul style="list-style-type: none"> <li>The chemical containers should be provided with the drip tray at Wah Fu-PTW and Abd-PTW.</li> </ul>	E 7ii
140530-R03	<ul style="list-style-type: none"> <li>Properly clear the general refuse at Cyberport-PTW.</li> </ul>	E 1iii
	<p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit sessions: On previous audit session (Ref. No. 140523), outstanding item 140523-R02 is required to be followed up and remarked as 140530-R03 which will be reviewed in next weekly site inspection (Ref No. 140606).</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>N/A</li> </ul>	

	Name	Signature	Date
Recorded by	Janet Wai		30 May 2014
Checked by	Dr. Priscilla Choy		30 May 2014

---

---

**APPENDIX D  
SUMMARY OF AMOUNT OF WASTE  
GENERATED**

---

---

Name of Department: DSD

Name of Contract : Harbour Area Treatment Scheme Stage 2A – Upgrading of Preliminary Treatment Works  
at Sandy Bay, Cyberport, Wah Fu, Ap Lei Chau and Aberdeen

Contract No. : DC/2009/24

**APPENDIX D MONTHLY SUMMARY WASTE FLOW TABLE FOR 2014 (YEAR)**

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly					
	Total Quantity Generated	Hard Rock and Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Special Waste
	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000ton]
Year2012	1.002910	0.000000	0.000000	0.000000	1.002910	0.000000	6.680000	0.070000	0.070000	0.100000	0.014000	2.406456
Year2013	4.264035	0.000000	0.000000	0.000000	4.264035	0.000000	10.750000	0.000000	0.000000	0.350000	0.064890	2.232710
JAN	0.433305	0	0	0	0.433305	0	0	0	0	0.06	0.00796	0.2032
FEB	0.040615	0	0	0	0.040615	0	0	0	0	0	0.00334	0.16182
MAR	1.061525	0	0	0	1.061525	0	0	0	0	0	0.00929	0.17807
APR	0.368995	0	0	0	0.368995	0	0	0	0	0	0.00434	0.15738
MAY	0.31617	0	0	0	0.316170	0	0	0	0	0	0.00862	0.15547
JUNE	0											
SUB-TOTAL	2.220610	0.000000	0.000000	0.000000	2.220610	0.000000	0.000000	0.000000	0.000000	0.060000	0.033550	0.855940
JULY	0											
AUG	0											
SEPT	0											
OCT	0											
NOV	0											
DEC	0											
TOTAL	7.487555	0.000000	0.000000	0.000000	7.487555	0.000000	17.430000	0.070000	0.070000	0.510000	0.112440	5.495106

Forecast of Total Quantities of C&D materials to be Generated from the Contracts *											
Total Quantity Generated	Hard Rock and Broken Concrete (4)	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Import Fill	Metals	Paper / Cardboard Packaging	Plastics (3)	Chemical Waste	Other, e.g. general refuse	Special Waste
[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000m <sup>3</sup> ]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m <sup>3</sup> ]	[in '000ton]
8.31	1.544	1.73	0	8.496	0	30	1	1	4	0.956	9.6

- Notes :
- (1) The performance targets are given in PS Clause 6(14).
  - (2) Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material.
  - (3) The contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000m<sup>3</sup>. (PS Clause 5(4)(b) refers).  
[Delete Note (4) and the table above on the forecast, where inapplicable].
  - \* (4) The assumed density (kg/m<sup>3</sup>) for both C&D material and general refuse.  
C&D material 2000kg/m<sup>3</sup>  
General refuse 1.0 tonnes/m<sup>3</sup>
  - (5) Conversion factors for reporting purpose:  
in-situ: rock = 2.5 tonnes/m<sup>3</sup> ; soil = 2.0 tonnes/m<sup>3</sup>  
excavated: rock = 2.0 tonnes/m<sup>3</sup> ; soil = 1.8 tonnes/m<sup>3</sup>  
broken concrete and bitumen = 2.5 tonnes/m<sup>3</sup>  
C&D Waste = 1.0 tonnes/m<sup>3</sup>  
bentonite slurry = 2.8 tonnes/m<sup>3</sup>  
Paper = 800kg/m<sup>3</sup>  
Chemical = 800kg/m<sup>3</sup>

---

---

**APPENDIX E**  
**EVENT ACTION PLANS**

---

---



**APPENDIX E – Event / Action Plans**

**Table E-1 Event / Action Plan For Air Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring			
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>1. Notify IEC, ER, Contractor and EPD;</li> <li>2. Identify source;</li> <li>3. Repeat measurement to confirm findings;</li> <li>4. Increase monitoring frequency to daily;</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken;</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results;</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check Contractor's working method;</li> <li>3. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly;</li> <li>5. Supervise the implementation of remedial measures.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Ensure remedial measures properly implemented;</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Resubmit proposals if problem still not under control;</li> <li>5. Stop the relevant portion of works as determined by the ER until the exceedance is abated</li> </ol>

**Table E-2 Event / Action Plan For Construction Noise**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>7. Assess effectiveness of</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by</li> </ol>

<b>EVENT</b>	<b>ACTION</b>			
	<b>ET</b>	<b>IEC</b>	<b>ER</b>	<b>CONTRACTOR</b>
	Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring		until the exceedance is abated	the ER until the exceedance is abated

---

---

**APPENDIX F  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---

**APPENDIX F IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

<b>EIA Ref.</b>	<b>Recommended Mitigation Measures</b>	<b>Location of the measure</b>	<b>Implementation Status</b>
<b>A</b>	<b>Air Quality</b>		
3.74	<p>Skip hoist for material transport should be totally enclosed by impervious sheeting.</p> <p>Vehicle washing facilities should be provided at every vehicle exit point.</p> <p>The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.</p> <p>Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.</p> <p>Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.</p> <p>Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.</p> <p>Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs.</p> <p>Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.</p> <p>Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.</p> <p>Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides.</p> <p>Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.</p>	All construction sites	<p>N/A</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>#</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p> <p>^</p>

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
3.74	Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All construction sites	^
<b>B</b>	<b>Airborne Noise</b>		
4.56– 4.61	Use of quiet PME, movable barriers and acoustic mats.	All construction sites	^
4.67	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.	All construction sites	^
	Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.		^
	Mobile plant, if any, shall be sited as far away from NSRs as possible.		^
	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.		^
4.67	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.		All construction sites
	Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	^	
<b>C</b>	<b>Water Quality</b>		
6.349 to 6.375	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All construction sites	^
6.376	Effluent Discharge There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.		*



EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
	Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		
6.377	<p>Accidental Spillage of Chemicals</p> <p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.</p>		^
6.378	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.		*
6.379	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>		^
6.380	<p>Construction Works in Close Proximity of Storm Drains or Seafront:</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water courses during carrying out of the construction works.</li> <li>• Stockpiling of construction materials and dusty materials should be covered and</li> </ul>	All construction sites	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
	<p>located away from any water courses.</p> <ul style="list-style-type: none"> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers.</li> <li>• Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea.</li> </ul>		
<b>D</b>	<b>Waste Management</b>		
9.107	<p>Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimize wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.</p>	All construction sites	^
9.109	<p>All waste materials should be segregated into categories covering:</p> <ul style="list-style-type: none"> <li>• excavated materials suitable for reuse on-site;</li> <li>• excavated materials suitable for public filling facilities;</li> <li>• remaining C&amp;D waste for landfill;</li> <li>• chemical waste; and</li> <li>• general refuse for landfill.</li> </ul>	All construction sites	^
9.113	Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals.		^
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.		*
	Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.		^
	Any unused chemicals or those with remaining functional capacity shall be recycled.		^
	Proper storage and site practices to minimize the potential for damage or contamination of construction materials.		^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Status
9.115	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.	All construction sites	^
	Training of site personnel in proper waste management and chemical waste handling procedures.		^
9.115	Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials.		^
	Provision of sufficient waste disposal points and regular collection of waste.		^
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.		^
9.125	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage".		
9.131	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.		^
9.133	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.		*
9.135	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.		^
9.137	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport		^

<b>EIA Ref.</b>	<b>Recommended Mitigation Measures</b>	<b>Location of the measure</b>	<b>Implementation Status</b>
	and dispose of the chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.		
9.142	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.		N/A
<b>E</b>	<b>Terrestrial Ecology</b>		
10.94	To implement effective noise mitigation measures as recommended in Section 4 of EIA.	All construction sites	N/A
10.95	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3 of EIA, should be implemented.		^
10.96	Fences/hoardings should be erected and installed along the boundary of the works areas.		^
10.97	Standard good site practices as suggested in Section 10 of EIA should be implemented.		N/A
10.98	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.		^
<b>F</b>	<b>Landscape and Visual</b>		
Table 13.7	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	All construction sites	^
	Existing trees to be retained on site should be carefully protected during construction.		*
	Trees unavoidably affected by the works should be transplanted where practical.		^
	Compensatory tree planting should be provided to compensate for felled trees.		^
	Control of night-time lighting.		^
Table	Erection of decorative screen hoarding compatible with the surrounding setting.	All construction sites	N/A

<b>EIA Ref.</b>	<b>Recommended Mitigation Measures</b>	<b>Location of the measure</b>	<b>Implementation Status</b>
13.7			
<b>G</b>	<b>Marine Ecology</b>		
11.137	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	All construction sites	^
<b>H</b>	<b>Hazard to Life</b>		
14A.201	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	Exact location will be determined on construction site by the engineer	^

Remarks:	^ Compliance of mitigation measure;
	N/A Not Applicable;
	* Recommendation was made during site audit but improved/rectified by the contractor.
	# Recommendation was made during site audit and to be improved / rectified by the contractor.
	X Non-compliance of mitigation measure;
	• Non-compliance but rectified by the contractor;

---

---

**APPENDIX G  
COMPLAINT LOG**

---

---

**APPENDIX G – COMPLAINT LOG**

**Reporting Month:** May 2014

**Cumulative complaints received:**

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
CIR#1_121228	DSD’s Preliminary Treatment Work (PTW) at Ap Lei Chau	28 <sup>th</sup> December 2012	<p>The residents of South Horizons and Ap Lei Chau Estate complained about the noise generated from our construction site at Ap Lei Chau PTW. The ETL of the Project was informed of the complaint through the e-mail on 31<sup>st</sup> December 2012 and initiated the complaint investigation procedures. According to the information provided by the Contractor, major construction activities that contributed to the noise at Ap Lei Chau during the time of complaint include: general site works and safety works; maintenance and handling of plants; and drilling works for pipe pile wall.</p>	<p>There was no exceedance report received from Contract DC/2008/09 at noise monitoring stations M9 for Ap Lei Chau PTW in December 2012. Resident site staff also revealed that rock excavation works and other construction activities were being carried out at nearby construction sites on 29 &amp; 31 December 2012. After complaint received, the Contractor has taken initiative to minimize noise nuisance to the nearby residents by implementation of mitigation measures as below:</p> <ul style="list-style-type: none"> <li>• Adopting a relatively low-noise construction method – small drilling rig to install the pipe piles;</li> <li>• Equipping noise reducing jacket on the small drilling rig.</li> </ul> <p>The Contractor was recommended to continue the following mitigation measures in order to minimize the potential construction noise nuisance to the nearby community:</p> <ul style="list-style-type: none"> <li>• To adopt movable noise barrier;</li> <li>• To use silenced equipment where practicable;</li> <li>• To avoid concurrent uses of noisy equipment near the sensitive area;</li> <li>• To ensure the equipment are maintaining in good operation condition; and</li> <li>• To turned off any idle equipment on site.</li> </ul>	Closed

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
CIR#2_130809	DSD's Preliminary Treatment Work (PTW) at Wah Fu	9 <sup>th</sup> August 2013	<p>One anonymous complainant complained about the noise generated from Contract DC/2009/24 construction site at Wah Fu PTW. The ETL of the Contract was informed of the complaint through the e-mail on 12<sup>th</sup> August 2013 and initiated the complaint investigation procedures.</p> <p>According to the information provided by the Contractor, major construction activities that contributed to the noise at Wah Fu during the time of complaint include: pipe pile wall construction.</p>	<p>There was no exceedance report received from Contract DC/2007/24 at noise monitoring stations M7a for Wah Fu PTW in August 2013.</p> <p>After complaint received, the Contractor has taken initiative to minimize noise nuisance to the nearby residents by implementation of mitigation measures as below:</p> <ul style="list-style-type: none"> <li>• Properly maintained and operated the construction plant (well-greased, damage and worn parts promptly replaced);</li> <li>• To install movable noise absorption screen located close to the operating PME/noisy works (noise sources);</li> <li>• To enclose or wrap the breaking tip with sound insulating materials to reduce the noise.</li> </ul> <p>According to the complaint, the Contractor had enhanced the movable noise barrier by increasing the height of the noise barrier and adding the upper sloped section which could further reduce the noise generated from construction works in Wah Fu PTW.</p>	Closed
CIR#3_131119	DSD's Preliminary Treatment Work (PTW) at Wah Fu	19 <sup>th</sup> November 2013	<p>One anonymous complainant complained about the noise generated from Contract DC/2009/24 construction site at Wah Fu PTW. The ETL of the Contract was informed of the complaint through the e-mail on 29<sup>th</sup> November 2013 and initiated the complaint investigation procedures.</p> <p>According to the information provided by the Contractor, major construction activities that contributed to the noise at Wah Fu</p>	<p>There was no exceedance report received from Contract DC/2007/24 at noise monitoring stations M7a for Wah Fu PTW in November 2013.</p> <p>After complaint received, the Contractor has taken initiative to minimize noise nuisance to the nearby residents by implementation of mitigation measures as below:</p> <ul style="list-style-type: none"> <li>• Properly maintained and operated the construction plant (well-greased, damage and worn parts promptly replaced);</li> <li>• To install the erected noise absorption screen located close to the operating PME/noisy works (noise sources).</li> </ul> <p>According to the site diary, the Contractor had provided the sound insulating materials to enclose and wrap the breaking tip which could further reduce the noise generated from</p>	Closed



Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
			during the time of complaint include: pipe pile wall construction, grout curtain construction and ELS in progress.	construction works in Wah Fu PTW.	

**Remarks:** No environmental complaint was received in May 2014.

---

---

**APPENDIX H  
CONSTRUCTION PROGRAMME**

---

---

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	
<b>DSD - HATSS2 Upgrading of PTW (DC/2009/24)</b>																									
<b>Particulars</b>																									
<b>Key Dates</b>																									
Commencement / Completion																									
24GEN00020	Time for Completion of Project	0%	1309	31-Aug-11 A	18-Nov-16																				
<b>Portion of the Site (MILESTONE)</b>																									
<b>Sandy Bay PTW</b>																									
Possession / Vacation of Portions																									
24MSBY00025	Vacation Date_SBY-T1 (30 days after H/O of ALC-T2)	0%	0		31-May-14	◆ Vacation Date_SBY-T1 (30 days after H/O of ALC-T2), Vacation Date_SBY-T1 (30 days after H/O of ALC-T2)																			
<b>Cyberport PTW</b>																									
Possession / Vacation of Portions																									
24MCPT00010	H/O Date_CP-1 (1035 days after start)	0%	0	30-Jun-14		◆ H/O Date_CP-1 (1035 days after start)																			
<b>Wah Fu PTW</b>																									
Possession / Vacation of Portions																									
24MWFU00030	H/O Date_WF-2 (914 days after start)	0%	0	24-May-14		◆ H/O Date_WF-2 (914 days after start), H/O Date_WF-2 (914 days after start)																			
<b>Aberdeen PTW</b>																									
Possession / Vacation of Portions																									
24MABN00070	H/O Date_ABN-4 (305 days after start)	100%	0	17-May-14 A		◆ H/O Date_ABN-4 (305 days after start), H/O Date_ABN-4 (305 days after start)																			
<b>Civil &amp; Geo. Submission</b>																									
<b>Contractor's Design, Submission / Approval &amp; Procurement</b>																									
<b>Technical Information &amp; Drawings</b>																									
<b>Cyberport</b>																									
<b>Major Technical Data / Civil Works Design</b>																									
24DCPT00294	Review / Resubmit of Design for Flume Channels	0%	28	28-Jul-13 A	20-Jun-14	Review / Resubmit of Design for Flume Channels																			
24DCPT00295	Approval of Design for Flume Channels	0%	14	21-Jun-14	04-Jul-14	Approval of Design for Flume Channels																			
24DCPT00300	Prepare / Submission of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation	0%	40	24-Apr-14 A	02-Jun-14	Prepare / Submission of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation																			
24DCPT00310	Review / Approval of ICE Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation	0%	20	03-Jun-14	22-Jun-14	Review / Approval of ICE Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation																			
24DCPT00320	Comments / Approval of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation	0%	28	23-Jun-14	20-Jul-14	Comments / Approval of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation																			
24DCPT00330	Review / Resubmit of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation	0%	28	21-Jul-14	17-Aug-14	Review / Resubmit of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation																			
24DCPT00340	Approval of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation	0%	14	18-Aug-14	31-Aug-14	Approval of Design for pipe trench from drop shaft to existing CPT PTW for odour pipe installation																			
24DCPT00346	Prepare / Submission of Design for permanent concrete plinth for new deodorization unit	0%	30	01-Mar-14 A	25-May-14	Prepare / Submission of Design for permanent concrete plinth for new deodorization unit																			
24DCPT00347	Review / Approval of ICE Design for permanent concrete plinth for new deodorization unit	0%	14	26-May-14	08-Jun-14	Review / Approval of ICE Design for permanent concrete plinth for new deodorization unit																			
24DCPT00348	Comments / Approval of Design for permanent concrete plinth for new deodorization unit	0%	14	09-Jun-14	22-Jun-14	Comments / Approval of Design for permanent concrete plinth for new deodorization unit																			
24DCPT00349	Review / Resubmit of Design for permanent concrete plinth for new deodorization unit	0%	14	23-Jun-14	06-Jul-14	Review / Resubmit of Design for permanent concrete plinth for new deodorization unit																			
24DCPT00350	Approval of Design for permanent concrete plinth for new deodorization unit	0%	7	07-Jul-14	13-Jul-14	Approval of Design for permanent concrete plinth for new deodorization unit																			
<b>Method Statement</b>																									
24DCPT02160	Prepare / Submission of Method Statement for Trench, Chambers and Channels	0%	60	23-Feb-14 A	31-May-14	Prepare / Submission of Method Statement for Trench, Chambers and Channels																			
24DCPT02170	Comments / Approval of Method Statement for Trench, Chambers and Channels	0%	28	24-May-14	20-Jun-14	Comments / Approval of Method Statement for Trench, Chambers and Channels																			
24DCPT02180	Review / Resubmit of Method Statement for Trench, Chambers and Channels	0%	14	21-Jun-14	04-Jul-14	Review / Resubmit of Method Statement for Trench, Chambers and Channels																			
24DCPT02190	Approval of Method Statement for Trench, Chambers and Channels	0%	14	05-Jul-14	18-Jul-14	Approval of Method Statement for Trench, Chambers and Channels																			
24DCPT02200	Prepare / Submission of Method Statement for pipe trench for odour pipe installation	0%	60	24-May-14	22-Jul-14	Prepare / Submission of Method Statement for pipe trench for odour pipe installation																			

Start Date: 25-Jun-11  
 Finish Date: 18-Nov-17  
 Date Date: 23-May-14  
 Run Date: 26-May-14

- Primary Baseline
- Actual Work
- Critical Remaining Work
- ◆ Baseline Milestone
- Current Bar Labels
- ◆ Milestone

HATSS2A Contract No. DC/2009/24

**3 MONTHS ROLLING PROGRAMME**

**MAY 2014**

DETAILED WORKS PROGRAMME - DC/2009/24			
Date	Revision	Checked	Approved
30-Mar-12	DWP - REVISION 0		
14-Dec-12	DWP - REVISION 2		
23-May-14	UDWP - REVISION 2		

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014										
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25							
24DCPT02210	Comments / Approval of Method Statement for pipe trench for odour pipe installation	0%	28	23-Jul-14	19-Aug-14																										
24DCPT02220	Review / Resubmit of Method Statement for pipe trench for odour pipe installation	0%	14	20-Aug-14	02-Sep-14																										
<b>Order / Manufacturing / Shipment / Delivery</b>																															
24DCPT02360	Manufacturing of 700Ø DI Pipe, valves and accessories	0%	90	11-Feb-14 A	12-Jun-14																										
24DCPT02370	Delivery of 700Ø DI Pipe, valves and accessories	0%	21	13-Jun-14	03-Jul-14																										
<b>Wah Fu</b>																															
<b>Major Technical Data / Civil Works Design</b>																															
24DWFU00130	Review / Resubmit of Piling Works Design for Fine Screen & Grit Trap Building	98%	28	22-Dec-11 A	25-May-14																										
24DWFU00140	Approval of Piling Works Design for Fine Screen & Grit Trap Building	50%	14	23-May-12 A	27-May-14																										
24DWFU00160	Review / Approval of ICE for RC Design (Fine Screen & Grit Trap Building)	85%	20	08-Feb-12 A	29-May-14																										
24DWFU00180	Review / Resubmit of RC Design (Fine Screen & Grit Trap Building)	85%	28	08-Feb-12 A	31-May-14																										
24DWFU00190	Approval of RC Design (Fine Screen & Grit Trap Building)	50%	14	18-Jul-12 A	07-Jun-14																										
24DWFU00200	Prepare / Submission of Design for Finishing Works (Fine Screen & Grit Trap Building)	0%	40	01-Jun-14	10-Jul-14																										
24DWFU00210	Review / Approval of ICE for Design of Finishing Works (Fine Screen & Grit Trap Building)	0%	20	11-Jul-14	30-Jul-14																										
24DWFU00220	Comments / Approval of Design for Finishing Works (Fine Screen & Grit Trap Building)	0%	28	31-Jul-14	27-Aug-14																										
24DWFU00400	Prepare / Submission of Design for Flume Channels & Chambers	0%	40	08-Jun-14	17-Jul-14																										
24DWFU00410	Review / Approval of ICE for Design for Flume Channels & Chambers	0%	20	18-Jul-14	06-Aug-14																										
24DWFU00420	Comments / Approval of Design for Flume Channels & Chambers	0%	28	07-Aug-14	03-Sep-14																										
<b>Method Statement for Major Works</b>																															
24DWFU02090	Comments / Approval of Method Statement for Structural Works	0%	28	20-Feb-14 A	24-Jun-14																										
24DWFU02100	Review / Resubmit of Method Statement for Structural Works	0%	14	28-May-14	10-Jun-14																										
24DWFU02110	Approval of Method Statement for Structural Works	0%	14	11-Jun-14	24-Jun-14																										
24DWFU02120	Prepare / Submission of Method Statement for Finishing works	0%	60	01-Jun-14	30-Jul-14																										
24DWFU02130	Comments / Approval of Method Statement for Finishing works	0%	28	31-Jul-14	27-Aug-14																										
24DWFU02160	Prepare / Submission of Method Statement for Trench, Chambers and Channels	0%	60	06-Jul-14	03-Sep-14																										
<b>Material Submission / Approval</b>																															
24DWFU02320	Prepare / Submission of Material Approval for Roller Shutter	0%	28	01-Jun-14	28-Jun-14																										
24DWFU02330	Review / Approval of Material Approval for Roller Shutter	0%	28	29-Jun-14	26-Jul-14																										
24DWFU02340	Review / Resubmit of Material Approval for Roller Shutter	0%	14	27-Jul-14	09-Aug-14																										
24DWFU02350	Approval of Material Approval for Roller Shutter	0%	14	10-Aug-14	23-Aug-14																										
<b>Order / Manufacturing / Shipment / Delivery</b>																															
24DWFU02400	Placing order for Roller Shutter	0%	10	14-Aug-14	23-Aug-14																										
24DWFU02430	Placing order for FRP cover/flooring	0%	10	24-May-14*	02-Jun-14																										
24DWFU02440	Manufacturing of FRP cover/flooring	0%	90	03-Jun-14	31-Aug-14																										
<b>Aberdeen</b>																															
<b>Temporary Works Design</b>																															
24DABN00650	Prepare / Submission of Tech. Data and Shop Drawings for Construction of Temp. Office	0%	40	23-Jun-14	01-Aug-14																										
24DABN00660	Review / Approval of ICE Design for Construction of Temp. Office	0%	20	02-Aug-14	21-Aug-14																										
24DABN00670	Comments / Approval of Tech. Data and Shop Drawings for Construction of Temp. Office	0%	28	22-Aug-14	18-Sep-14																										
<b>Method Statement for Temporary Works</b>																															
24DABN02670	Prepare / Submission of Method Statement for construction of Temp. Office	0%	30	23-Jun-14	22-Jul-14																										
24DABN02680	Comments / Approval of Method Statement for construction of Temp. Office	0%	14	23-Jul-14	05-Aug-14																										
24DABN02690	Review / Resubmit of Method Statement for construction of Temp. Office	0%	14	06-Aug-14	19-Aug-14																										
24DABN02700	Approval of Method Statement for construction of Temp. Office	0%	14	20-Aug-14	02-Sep-14																										
<b>Major Technical Data / Civil Works Design</b>																															
24DABN00180	Review / Resubmit of Piling Works Design for Workshop & Admin Building	0%	28	22-Dec-11 A	25-May-14																										

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	
24DABN00190	Approval of Piling Works Design for Workshop & Admin Building	0%	14	24-Mar-12 A	01-Jun-14																				
24DABN00230	Review / Resubmit of RC Design (Workshop & Admin Building)	0%	28	07-Feb-12 A	13-Jun-14																				
24DABN00240	Approval of RC Design (Workshop & Admin Building)	0%	14	18-Jul-12 A	20-Jun-14																				
24DABN00250	Prepare / Submission of Design for Finishing Works (Workshop & Admin Building)	0%	40	21-Jun-14	30-Jul-14																				
24DABN00260	Review / Approval of ICE Design for Finishing Works (Workshop & Admin Building)	0%	20	31-Jul-14	19-Aug-14																				
24DABN00270	Comments / Approval of Design for Finishing Works (Workshop & Admin Building)	0%	28	20-Aug-14	16-Sep-14																				
24DABN00300	Prepare / Submission of RC Design (Seawater Pumping Station)	0%	40	21-Jun-14*	30-Jul-14																				
24DABN00310	Review / Approval of ICE RC Design (Seawater Pumping Station)	0%	20	31-Jul-14	19-Aug-14																				
24DABN00320	Comments / Approval of RC Design (Seawater Pumping Station)	0%	28	20-Aug-14	16-Sep-14																				
24DABN00380	Review / Resubmit of RC Design of Flume Channels & Chambers	0%	28	13-Jul-13 A	25-May-14																				
24DABN00390	Approval of RC Design of Flume Channels & Chambers	0%	14	26-May-14	08-Jun-14																				
24DABN00450	Prepare / Submission of Design for Roadworks	0%	40	21-Jun-14	30-Jul-14																				
24DABN00460	Review / Approval of ICE Design for Roadworks	0%	20	31-Jul-14	19-Aug-14																				
24DABN00470	Comments / Approval of Design for Roadworks	0%	28	20-Aug-14	16-Sep-14																				
<b>Method Statement for Major Works</b>																									
24DABN02160	Prepare / Submission of Method Statement for Trench, Chambers and Channels	0%	60	24-Apr-14 A	22-Jun-14																				
24DABN02170	Comments / Approval of Method Statement for Trench, Chambers and Channels	0%	28	23-Jun-14	20-Jul-14																				
24DABN02180	Review / Resubmit of Method Statement for Trench, Chambers and Channels	0%	14	21-Jul-14	03-Aug-14																				
24DABN02190	Approval of Method Statement for Trench, Chambers and Channels	0%	14	04-Aug-14	17-Aug-14																				
<b>Material Submission / Approval</b>																									
24DABN02360	Prepare / Submission of Material approval for Roller Shutter	0%	60	10-Aug-14	08-Oct-14																				
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24DABN02590	Manufacturing of 1800Ø DI Drainage Pipe	100%	90	11-Dec-12 A	22-Jun-14																				
24DABN02600	Delivery of 1800Ø DI Drainage Pipe	0%	30	23-Jun-14	22-Jul-14																				
<b>Ap Lei Chau</b>																									
<b>Major Tech. Data / Civil Works Design</b>																									
24DALC00100	Prepare / Submission of RC Design (Screening & Degritting Facilities and Effluent Pumping Station)	0%	40	01-Aug-12 A	25-May-14																				
24DALC00110	Review / Approval of ICE for RC Design (Screening & Degritting Facilities and Effluent Pumping Station)	0%	20	26-May-14	14-Jun-14																				
24DALC00120	Comments / Approval of RC Design (Screening & Degritting Facilities and Effluent Pumping Station)	0%	28	15-Jun-14	12-Jul-14																				
24DALC00130	Review / Resubmit of RC Design (Screening & Degritting Facilities and Effluent Pumping Station)	0%	28	13-Jul-14	09-Aug-14																				
24DALC00140	Approval of RC Design (Screening & Degritting Facilities and Effluent Pumping Station)	0%	14	10-Aug-14	23-Aug-14																				
24DALC00150	Prepare / Submission of Finishing Works (Screening & Degritting Facilities and Effluent Pumping Station)	0%	40	26-May-14	04-Jul-14																				
24DALC00160	Review / Approval of ICE for Finishing Works (Screening & Degritting Facilities and Effluent Pumping Station)	0%	20	05-Jul-14	24-Jul-14																				
24DALC00170	Comments / Approval of Finishing Works (Screening & Degritting Facilities and Effluent Pumping Station)	0%	28	25-Jul-14	21-Aug-14																				
24DALC00180	Review / Resubmit of Finishing Works (Screening & Degritting Facilities and Effluent Pumping Station)	0%	28	22-Aug-14	18-Sep-14																				
<b>Method Statement for Major Works</b>																									
24DALC02110	Approval of Method Statement for Structural Works	0%	14	15-Feb-14 A	06-Jun-14																				
24DALC02120	Prepare / Submission of Method Statement for Finishing works	0%	60	26-May-14	24-Jul-14																				
24DALC02130	Comments / Approval of Method Statement for Finishing works	0%	28	25-Jul-14	21-Aug-14																				
24DALC02140	Review / Resubmit of Method Statement for Finishing works	0%	14	22-Aug-14	04-Sep-14																				
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24DALC02610	Manufacturing of FRP covers/ flooring	0%	90	06-May-13 A	24-Jul-14																				
24DALC02620	Delivery of FRP covers/ flooring	0%	30	25-Jul-14	23-Aug-14																				
<b>Electrical and Mechanical Submission</b>																									
<b>Contractor's Design, Submission / Approval and Procurement</b>																									
<b>Technical Information &amp; Drawings</b>																									

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	
<b>Cyberport</b>																									
<b>Major Technical Data / E&amp;M Works Design</b>																									
24DCPT03420	Review / Resubmit of Control Philosophy	0%	10	08-Feb-12 A	25-May-14	Review / Resubmit of Control Philosophy																			
24DCPT03430	Approval of Control Philosophy	100%	10	10-May-12 A	04-Jun-14	Approval of Control Philosophy																			
24DCPT03440	Prepare / Submit to ICE the DCS Detail Design	0%	20	05-Jun-14	24-Jun-14	Prepare / Submit to ICE the DCS Detail Design																			
24DCPT03450	Review / Approval of ICE and Submitted to Client the DCS Detail Design	0%	12	25-Jun-14	06-Jul-14	Review / Approval of ICE and Submitted to Client the DCS Detail Design																			
24DCPT03460	Comments / Approval of DCS Detail Design	0%	28	07-Jul-14	03-Aug-14	Comments / Approval of DCS Detail Design																			
24DCPT03470	Review / Resubmit of DCS Detail Design	0%	10	04-Aug-14	13-Aug-14	Review / Resubmit of DCS Detail Design																			
24DCPT03480	Approval of DCS Detail Design	0%	10	14-Aug-14	23-Aug-14	Approval of DCS Detail Design																			
24DCPT03484	Approval of combined services drawing	0%	30	09-Apr-13 A	02-Jun-14	Approval of combined services drawing																			
24DCPT03488	Review / Resubmit of Design Drawing for MCC (Switchboard) Modification	100%	10	27-Sep-12 A	06-Jun-14	Review / Resubmit of Design Drawing for MCC (Switchboard) Modification																			
24DCPT03489	Approval of Design Drawing for MCC (Switchboard) Modification	0%	10	17-Jan-13 A	09-Jun-14	Approval of Design Drawing for MCC (Switchboard) Modification																			
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24PCPT01040	Manufacturing of Penstock	0%	140	26-Jan-14 A	09-Aug-14	Manufacturing of Penstock																			
24PCPT01050	Packaging / Delivery of Penstock	0%	30	10-Aug-14	08-Sep-14	Packaging / Delivery of Penstock																			
24PCPT01070	Manufacturing of Stoplog	0%	140	26-Jan-14 A	10-Sep-14	Manufacturing of Stoplog																			
24PCPT01100	Manufacturing of Deodorization System	0%	160	11-Mar-13 A	30-May-14	Manufacturing of Deodorization System																			
24PCPT01105	FAT of Deodorization System	0%	30	31-May-14	29-Jun-14	FAT of Deodorization System																			
24PCPT01110	Packaging / Delivery of Deodorization System	0%	30	30-Jun-14	29-Jul-14	Packaging / Delivery of Deodorization System																			
24PCPT01120	Placing of Order on Control Panel	0%	10	30-Jul-14*	08-Aug-14	Placing of Order on Control Panel																			
24PCPT01130	Manufacturing of Control Panel	0%	50	09-Aug-14	27-Sep-14	Manufacturing of Control Panel																			
24PCPT01160	Manufacturing of Instruments	0%	110	18-Nov-13 A	05-Jun-14	Manufacturing of Instruments																			
24PCPT01170	Packaging / Delivery of Instruments	0%	30	06-Jun-14	05-Jul-14	Packaging / Delivery of Instruments																			
24PCPT01190	Manufacturing of DCS Control System	100%	75	18-Nov-13 A	22-Jul-14	Manufacturing of DCS Control System																			
24PCPT01200	FAT for DCS Control System	0%	6	23-Jul-14	28-Jul-14	FAT for DCS Control System																			
24PCPT01210	Packaging / Delivery of DCS Control System	0%	1	29-Jul-14	29-Jul-14	Packaging / Delivery of DCS Control System																			
24PCPT01230	Manufacturing of Weather & H2S Monitoring Station	0%	140	13-Nov-13 A	21-Jul-14	Manufacturing of Weather & H2S Monitoring Station																			
24PCPT01240	Packaging / Delivery of Weather & H2S Monitoring Station	0%	30	22-Jul-14	20-Aug-14	Packaging / Delivery of Weather & H2S Monitoring Station																			
24PCPT01242	Manufacturing of Electrical Component for MCC (Switchboard) Modification	100%	90	12-Apr-13 A	30-May-14	Manufacturing of Electrical Component for MCC (Switchboard) Modification																			
24PCPT01243	Packaging / Delivery of Electrical Component for MCC (Switchboard) Modification	0%	30	31-May-14	29-Jun-14	Packaging / Delivery of Electrical Component for MCC (Switchboard) Modification																			
24PCPT01245	Manufacturing of Miscellaneous E&M Items	60%	90	08-Mar-14 A	05-Jul-14	Manufacturing of Miscellaneous E&M Items																			
24PCPT01246	Packaging / Delivery of Miscellaneous E&M Items	0%	30	06-Jul-14	04-Aug-14	Packaging / Delivery of Miscellaneous E&M Items																			
<b>Wah Fu</b>																									
<b>Major Technical Data / E&amp;M Works Design</b>																									
24DWFU04080	Prepare / Submit to ICE the Electrical Protection Equipment Calculation	0%	20	24-May-14	12-Jun-14	Prepare / Submit to ICE the Electrical Protection Equipment Calculation																			
24DWFU04090	Review / Approval of ICE and Submitted to Client the Electrical Protection Equipment Calculation	0%	12	13-Jun-14	24-Jun-14	Review / Approval of ICE and Submitted to Client the Electrical Protection Equipment Calculation																			
24DWFU04100	Comments / Approval of Electrical Protection Equipment Calculation	0%	28	25-Jun-14	22-Jul-14	Comments / Approval of Electrical Protection Equipment Calculation																			
24DWFU04110	Review / Resubmit of Electrical Protection Equipment Calculation	0%	15	23-Jul-14	06-Aug-14	Review / Resubmit of Electrical Protection Equipment Calculation																			
24DWFU04120	Approval of Electrical Protection Equipment Calculation	0%	15	07-Aug-14	21-Aug-14	Approval of Electrical Protection Equipment Calculation																			
24DWFU04160	Review / Resubmit of Control Philosophy	100%	15	08-Feb-12 A	26-May-14	Review / Resubmit of Control Philosophy																			
24DWFU04170	Approval of Control Philosophy	0%	15	08-May-12 A	02-Jun-14	Approval of Control Philosophy																			
24DWFU04180	Prepare / Submit to ICE the DCS Detail Design	0%	20	03-Jun-14	22-Jun-14	Prepare / Submit to ICE the DCS Detail Design																			
24DWFU04190	Review / Approval of ICE and Submitted to Client the DCS Detail Design	0%	12	23-Jun-14	04-Jul-14	Review / Approval of ICE and Submitted to Client the DCS Detail Design																			
24DWFU04200	Comments / Approval of DCS Detail Design	0%	28	05-Jul-14	01-Aug-14	Comments / Approval of DCS Detail Design																			
24DWFU04210	Review / Resubmit of DCS Detail Design	0%	15	02-Aug-14	16-Aug-14	Review / Resubmit of DCS Detail Design																			
24DWFU04220	Approval of DCS Detail Design	0%	15	17-Aug-14	31-Aug-14	Approval of DCS Detail Design																			

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	
24DWFU04222	Comments / Approval of combined services drawing	50%	30	06-Jun-12 A	30-May-14	Comments / Approval of combined services drawing																			
24DWFU04223	Review / Resubmit of combined services drawing	0%	30	31-May-14	29-Jun-14	Review / Resubmit of combined services drawing																			
24DWFU04224	Approval of combined services drawing	0%	30	30-Jun-14	29-Jul-14	Approval of combined services drawing																			
24DWFU04226	Review / Approval of ICE and Submitted to Client the Design Drawing for New MCC (Switchboard)	0%	12	22-Sep-12 A	29-May-14	Review / Approval of ICE and Submitted to Client the Design Drawing for New MCC (Switchboard)																			
24DWFU04228	Review / Resubmit of Design Drawing for New MCC (Switchboard)	0%	15	22-Sep-12 A	05-Jun-14	Review / Resubmit of Design Drawing for New MCC (Switchboard)																			
24DWFU04229	Approval of Design Drawing for New MCC (Switchboard)	0%	15	12-Dec-12 A	12-Jun-14	Approval of Design Drawing for New MCC (Switchboard)																			
24DWFU04232	Review / Resubmit of Design Drawing for Miscellaneous E&M Items	0%	30	08-Dec-13 A	02-Jul-14	Review / Resubmit of Design Drawing for Miscellaneous E&M Items																			
24DWFU04233	Approval of Design Drawing for Miscellaneous E&M Items	0%	30	03-Jul-14	01-Aug-14	Approval of Design Drawing for Miscellaneous E&M Items																			
<b>Equipment Submission/Approval</b>																									
24DWFU03821	Prepare / Submission of Miscellaneous E&M Items	0%	40	02-Aug-14	10-Sep-14	Prepare / Submission of Miscellaneous E&M Items																			
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24PWFU01190	Manufacturing of Coarse Screen	0%	145	08-May-13 A	31-Aug-14	Manufacturing of Coarse Screen																			
24PWFU01220	Manufacturing of Fine Screen	0%	145	08-May-13 A	02-Jul-14	Manufacturing of Fine Screen																			
24PWFU01225	FAT of Fine Screen	0%	90	03-Jul-14	30-Sep-14	FAT of Fine Screen																			
24PWFU01231	Placing of Order on Fine Screen Conveyor	0%	10	03-Jun-14*	12-Jun-14	Placing of Order on Fine Screen Conveyor																			
24PWFU01232	Manufacturing of Fine Screen Conveyor	0%	145	13-Jun-14	04-Nov-14	Manufacturing of Fine Screen Conveyor																			
24PWFU01280	Manufacturing of Grit Removal Facilities	0%	175	22-Jul-13 A	10-Sep-14	Manufacturing of Grit Removal Facilities																			
24PWFU01330	Placing of Order on Penstock	100%	10	03-May-14 A	12-May-14 A	Placing of Order on Penstock																			
24PWFU01340	Manufacturing of Penstock	0%	140	13-May-14 A	29-Sep-14	Manufacturing of Penstock																			
24PWFU01360	Placing of Order on Stoplog	0%	10	03-Jun-14*	12-Jun-14	Placing of Order on Stoplog																			
24PWFU01370	Manufacturing of Stoplog	0%	140	13-Jun-14	30-Oct-14	Manufacturing of Stoplog																			
24PWFU01400	Manufacturing of Deodorization System	0%	140	14-Mar-13 A	22-Jun-14	Manufacturing of Deodorization System																			
24PWFU01405	FAT of Deodorization System	0%	90	23-Jun-14	20-Sep-14	FAT of Deodorization System																			
24PWFU01430	Manufacturing of MCC (Switchboard) Panel	0%	190	21-Jun-13 A	12-Jul-14	Manufacturing of MCC (Switchboard) Panel																			
24PWFU01440	FAT for MCC (Switchboard) Panel	0%	10	13-Jul-14	22-Jul-14	FAT for MCC (Switchboard) Panel																			
24PWFU01450	Packaging / Delivery of MCC (Switchboard) Panel	0%	30	23-Jul-14	21-Aug-14	Packaging / Delivery of MCC (Switchboard) Panel																			
24PWFU01490	Placing of Order on Instruments	0%	10	24-May-14*	02-Jun-14	Placing of Order on Instruments																			
24PWFU01500	Manufacturing of Instruments	0%	110	03-Jun-14	20-Sep-14	Manufacturing of Instruments																			
24PWFU01520	Placing of Order on DCS Control System	0%	10	24-May-14*	02-Jun-14	Placing of Order on DCS Control System																			
24PWFU01530	Manufacturing of DCS Control System	0%	75	03-Jun-14	16-Aug-14	Manufacturing of DCS Control System																			
24PWFU01540	FAT for DCS Control System	0%	30	17-Aug-14	15-Sep-14	FAT for DCS Control System																			
24PWFU01560	Placing of Order on Lifting Appliance	0%	10	03-Jun-14*	12-Jun-14	Placing of Order on Lifting Appliance																			
24PWFU01570	Manufacturing of Lifting Appliance	0%	80	13-Jun-14	31-Aug-14	Manufacturing of Lifting Appliance																			
24PWFU01630	Manufacturing of Emergency Generator Set	20%	200	07-Apr-13 A	20-Sep-14	Manufacturing of Emergency Generator Set																			
<b>Aberdeen</b>																									
<b>Major Technical Data / E&amp;M Works Design</b>																									
24DABN03780	Prepare / Submit to ICE the Electrical Protection Equipment Calculation	0%	20	25-Jul-13 A	24-May-14	Prepare / Submit to ICE the Electrical Protection Equipment Calculation																			
24DABN03790	Review / Approval of ICE and Submitted to Client the Electrical Protection Equipment Calculation	0%	12	25-May-14	05-Jun-14	Review / Approval of ICE and Submitted to Client the Electrical Protection Equipment Calculation																			
24DABN03800	Comments / Approval of Electrical Protection Equipment Calculation	0%	28	06-Jun-14	03-Jul-14	Comments / Approval of Electrical Protection Equipment Calculation																			
24DABN03810	Review / Resubmit of Electrical Protection Equipment Calculation	0%	15	19-Jun-14	03-Jul-14	Review / Resubmit of Electrical Protection Equipment Calculation																			
24DABN03820	Approval of Electrical Protection Equipment Calculation	0%	15	04-Jul-14	18-Jul-14	Approval of Electrical Protection Equipment Calculation																			
24DABN03860	Review / Resubmit of Control Philosophy	0%	15	06-Jun-12 A	30-May-14	Review / Resubmit of Control Philosophy																			
24DABN03870	Approval of Control Philosophy	0%	15	31-May-14	14-Jun-14	Approval of Control Philosophy																			
24DABN03880	Prepare / Submit to ICE the DCS Detail Design	0%	20	15-Jun-14	04-Jul-14	Prepare / Submit to ICE the DCS Detail Design																			
24DABN03890	Review / Approval of ICE and Submitted to Client the DCS Detail Design	0%	12	05-Jul-14	16-Jul-14	Review / Approval of ICE and Submitted to Client the DCS Detail Design																			
24DABN03900	Comments / Approval of DCS Detail Design	0%	28	17-Jul-14	13-Aug-14	Comments / Approval of DCS Detail Design																			

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	
24DABN03910	Review / Resubmit of DCS Detail Design	0%	15	14-Aug-14	28-Aug-14																				
24DABN03923	Review / Resubmit of combined services drawing	25%	30	05-Sep-12 A	24-May-14																				
24DABN03924	Approval of combined services drawing	25%	30	10-Oct-12 A	25-May-14																				
24DABN03926	Review / Approval of ICE and Submitted to Client the Design Drawing for MCC (Switchboard) Modification	50%	12	22-Sep-12 A	28-May-14																				
24DABN03928	Review / Resubmit of Design Drawing for MCC (Switchboard) Modification	50%	10	22-Sep-12 A	30-May-14																				
24DABN03929	Approval of Design Drawing for MCC (Switchboard) Modification	0%	10	09-Jan-13 A	01-Jun-14																				
24DABN03930	Prepare / Submit the Design Drawing for Miscellaneous E&M Items	0%	60	26-May-14	24-Jul-14																				
24DABN03931	Comments / Approval of Design Drawing for Miscellaneous E&M Items	0%	30	25-Jul-14	23-Aug-14																				
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24PABN01170	Manufacturing of Seawater Pump	0%	335	13-May-13 A	20-Sep-14																				
24PABN01370	Packaging / Delivery of Instruments	0%	30	25-Jun-13 A	25-May-14																				
<b>Ap Lei Chau</b>																									
<b>Major Technical Data / E&amp;M Works Design</b>																									
24DALC03780	Prepare / Submit to ICE the Electrical Protection Equipment Calculation	0%	20	20-Jun-14	09-Jul-14																				
24DALC03790	Review / Approval of ICE and Submitted to Client the Electrical Protection Equipment Calculation	0%	12	10-Jul-14	21-Jul-14																				
24DALC03800	Comments / Approval of Electrical Protection Equipment Calculation	0%	28	22-Jul-14	18-Aug-14																				
24DALC03810	Review / Resubmit of Electrical Protection Equipment Calculation	0%	15	19-Aug-14	02-Sep-14																				
24DALC03870	Approval of Control Philosophy	0%	15	27-Apr-12 A	30-May-14																				
24DALC03880	Prepare / Submit to ICE the DCS Detail Design	0%	20	31-May-14	19-Jun-14																				
24DALC03890	Review / Approval of ICE and Submitted to Client the DCS Detail Design	0%	12	20-Jun-14	01-Jul-14																				
24DALC03900	Comments / Approval of DCS Detail Design	0%	28	02-Jul-14	29-Jul-14																				
24DALC03910	Review / Resubmit of DCS Detail Design	0%	15	30-Jul-14	13-Aug-14																				
24DALC03920	Approval of DCS Detail Design	0%	15	14-Aug-14	28-Aug-14																				
24DALC03923	Review / Resubmit of combined services drawing	0%	30	07-Jul-12 A	25-May-14																				
24DALC03924	Approval of combined services drawing	0%	30	25-Jul-12 A	24-Jun-14																				
<b>Order / Manufacturing / Shipment / Delivery</b>																									
24PALC01130	Manufacturing of Grit Classifier	0%	145	18-Sep-12 A	22-Jun-14																				
24PALC01140	Packaging / Delivery of Grit Classifier	0%	30	23-Jun-14	22-Jul-14																				
24PALC01160	Manufacturing of Effluent Pump	0%	335	01-Apr-13 A	18-Jan-15																				
24PALC01250	Placing of Order on Deodorization System	0%	10	24-May-14*	02-Jun-14																				
24PALC01260	Manufacturing of Deodorization System	0%	160	03-Jun-14	09-Nov-14																				
24PALC01320	Placing of Order on Control Panel	0%	10	24-May-14	02-Jun-14																				
24PALC01330	Manufacturing of Control Panel	0%	50	03-Jun-14	22-Jul-14																				
24PALC01340	Packaging / Delivery of Control Panel	0%	15	23-Jul-14	06-Aug-14																				
24PALC01350	Placing of Order on Instruments	0%	10	24-May-14	02-Jun-14																				
24PALC01360	Manufacturing of Instruments	0%	110	03-Jun-14	20-Sep-14																				
<b>Sandy Bay PTW</b>																									
<b>Works for Section 1</b>																									
<b>PTW Building</b>																									
<b>Civil Works</b>																									
<b>Site Clearance and Preparation Works</b>																									
24SBY02050	Relocation of Temp. Works in ALC-T2 from SBY-T1	0%	25	18-Sep-12 A	31-May-14																				
<b>Modification Works in PTW Building</b>																									
24SBY02576	Installation of handrail/railings on new staircase	0%	12	24-May-14	07-Jun-14																				
<b>Flume Channels and Chambers</b>																									
<b>Interface between Civil / ABWF / E&amp;M Works</b>																									



Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014									
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25						
24MSBY00080	Completion of E&M works at flume channel	0%	0		21-Jun-14																									
<b>Civil Works (incl. footing of existing fence modification)</b>																														
24SBY02707	Modification of Existing Effluent Chamber connected to new Flume Chamber	0%	12	24-May-14	07-Jun-14																									
24SBY02708	Drawpits and cable ducts	0%	12	24-May-14	07-Jun-14																									
24SBY02709	Installation of air tight multi-part cover in flume channels and chambers	0%	12	24-May-14	07-Jun-14																									
<b>Electrical and Mechanical Works</b>																														
24SBY02750A	Installation of hydrostatic pressure level transmitter at drop shaft	0%	2	09-Jun-14	10-Jun-14																									
24SBY02750B	Installation of level sensor at drop shaft	0%	2	11-Jun-14	12-Jun-14																									
24SBY02750C	Installation of level sensor c/w transmitter at flume channel measuring flume	0%	2	13-Jun-14	14-Jun-14																									
24SBY02750D	Cable laying via cable ducts and drawpits going to control room (including termination)	0%	6	16-Jun-14	21-Jun-14																									
<b>Preliminary Testing and Commissioning</b>																														
24SBY02751	Water test of penstock	0%	14	24-May-14	10-Jun-14																									
24SBY02752	Water test of stoplogs	0%	14	24-May-14	10-Jun-14																									
<b>Roadworks and Landscaping Works</b>																														
<b>Landscaping Works</b>																														
24SBY02780	Reinstatement of landscape after installation of odour duct from drop shaft to PTW building	0%	21	24-May-14	18-Jun-14																									
<b>Completion of Works in Section 1</b>																														
<b>Final Testing and Commissioning</b>																														
24SBY03010	Testing and Commissioning of flow via new flume channels to drop shaft	0%	30	22-Jun-14	21-Jul-14																									
<b>Submission of Manuals</b>																														
24SBY03050	Preparation / Submission of final O&M manual	0%	90	22-Jun-14	19-Sep-14																									
24SBY03060	As-Built Drawings Submission / Approval for Sandy Bay PTW	0%	60	24-May-14	22-Jul-14																									
<b>Cyberport PTW</b>																														
<b>Key Dates</b>																														
<b>Time of Completion</b>																														
24CPT01000	Time for Completion of Section 2	0%	1280	31-Aug-11 A	02-Mar-15																									
<b>Interface and Liaison</b>																														
<b>Interface with ST2/DSD</b>																														
24MCPT00090	Application of PMAC/SWAC for Modification of Existing Control Room	0%	0	30-Jul-14																										
24MCPT00100	Proposed Approval date of PMAC/SWAC for Modification of Existing Control Room	0%	0		12-Aug-14																									
<b>Interface with other contractors</b>																														
24MCPT00110	Liason with SCS Contractor for the modification of existing water pipe / drainage pipe and flume channel connection	0%	90	15-Mar-14 A	12-Jun-14																									
<b>Works for Section 2</b>																														
<b>Modification Inside Cyberport PTW Complex incl. Deodorization Room</b>																														
<b>Interface between Civil / ABWF / E&amp;M Works</b>																														
24MCPT00130	Completion of permanent concrete plinth for new deodorization unit	0%	0		09-Aug-14																									
<b>Civil Works</b>																														
<b>Construction of Plinth for DO Unit Installation</b>																														
24CPT02303	Construction of permanent concrete plinth for new deodorization unit	0%	29	08-Jul-14	09-Aug-14																									
<b>Electrical and Mechanical Works</b>																														
<b>Material / Equipment Delivery on Site</b>																														
24CPT02340	Delivery of Deodorization System	0%	0		29-Jul-14																									
24CPT02360	Delivery of Instruments	0%	0		05-Jul-14																									
24CPT02370	Delivery of DCS Control System	0%	0		29-Jul-14																									
24CPT02380	Delivery of Weather & H2S monitoring station	0%	0		20-Aug-14																									
<b>Mechanical Works</b>																														

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014							June 2014							July 2014							August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25							
24CPT02390	Decommission existing fine screen no. 2	100%	5	12-May-14 A	16-May-14 A	Decommission existing fine screen no. 2																									
24CPT02400	Installation of new fine screen no. 2	0%	14	03-Jun-14	18-Jun-14	Installation of new fine screen no. 2																									
24CPT02410	Decommission existing fine screen no. 1	0%	5	03-Jul-14	08-Jul-14	Decommission existing fine screen no. 1																									
24CPT02420	Installation of new fine screen no. 1	0%	14	09-Jul-14	24-Jul-14	Installation of new fine screen no. 1																									
<b>Electrical Works</b>																															
24CPT02431	Cable tray for installation for the modification of existing MCC (Switchboard)	0%	12	17-May-14 A	16-Jun-14	Cable tray for installation for the modification of existing MCC (Switchboard)																									
24CPT02432	Cabling works for the modification of existing MCC (Switchboard)	0%	6	30-Jun-14	07-Jul-14	Cabling works for the modification of existing MCC (Switchboard)																									
24CPT02433	Megger test for the modification of existing MCC (Switchboard)	0%	2	08-Jul-14	09-Jul-14	Megger test for the modification of existing MCC (Switchboard)																									
24CPT02434	Cable termination for the modification of existing MCC (Switchboard)	0%	2	10-Jul-14	11-Jul-14	Cable termination for the modification of existing MCC (Switchboard)																									
24CPT02435	Cable tray for installation for installation of UPS system	0%	14	29-Jul-14	13-Aug-14	Cable tray for installation for installation of UPS system																									
24CPT02436	Cable laying for UPS system	0%	10	14-Aug-14	25-Aug-14	Cable laying for UPS system																									
24CPT02441	Disconnect and disposal of existing cabling for the fine screen no. 2	100%	4	17-May-14 A	21-May-14 A	Disconnect and disposal of existing cabling for the fine screen no. 2																									
24CPT02442	Cable laying for new fine screen no. 2	0%	7	22-May-14 A	10-Jun-14	Cable laying for new fine screen no. 2																									
24CPT02443	Megger test in cables of new fine screen no. 2	0%	3	11-Jun-14	13-Jun-14	Megger test in cables of new fine screen no. 2																									
24CPT02444	Cable termination for new fine screen no. 2	0%	3	14-Jun-14	17-Jun-14	Cable termination for new fine screen no. 2																									
24CPT02445	Disconnect and disposal of existing cabling for the fine screen no. 1	0%	4	09-Jul-14	12-Jul-14	Disconnect and disposal of existing cabling for the fine screen no. 1																									
24CPT02446	Cable laying for new fine screen no. 1	0%	7	14-Jul-14	21-Jul-14	Cable laying for new fine screen no. 1																									
24CPT02447	Megger test in cables of new fine screen no. 1	0%	3	22-Jul-14	24-Jul-14	Megger test in cables of new fine screen no. 1																									
24CPT02448	Cable termination for new fine screen no. 1	0%	3	25-Jul-14	28-Jul-14	Cable termination for new fine screen no. 1																									
<b>HVAC System (Deodorization / Air Conditioning / Ventilation)</b>																															
24CPT02481	Installation of temporary carbon filter from Sandy Bay	100%	22	08-Apr-14 A	10-May-14 A	Installation of temporary carbon filter from Sandy Bay																									
24CPT02482	Air ductwork diversion in temporary carbon filter incl. T&C	0%	14	12-May-14 A	09-Jun-14	Air ductwork diversion in temporary carbon filter incl. T&C																									
24CPT02483	Dismantle of existing chemical scrubber at existing DO Room	0%	23	10-Jun-14	07-Jul-14	Dismantle of existing chemical scrubber at existing DO Room																									
24CPT02490	Installation of new deodorization unit	0%	20	11-Aug-14	02-Sep-14	Installation of new deodorization unit																									
<b>Control and Monitoring Services incl. Instrumentation</b>																															
24CPT02529	Installation of supports / hangers for instrumentations	0%	4	03-Jun-14	06-Jun-14	Installation of supports / hangers for instrumentations																									
24CPT02530	Installation of instrumentations	0%	6	07-Jul-14	12-Jul-14	Installation of instrumentations																									
24CPT02531	Equipment installation for monitoring and control system	0%	14	14-Jul-14	29-Jul-14	Equipment installation for monitoring and control system																									
24CPT02539	Install cable tray for monitoring and control system	0%	21	14-Jul-14	06-Aug-14	Install cable tray for monitoring and control system																									
24CPT02540	Cable laying for monitoring and control system	0%	14	07-Aug-14	22-Aug-14	Cable laying for monitoring and control system																									
24CPT02560	Site investigation and cable verification for DCS upgarding works	0%	29	31-May-14*	05-Jul-14	Site investigation and cable verification for DCS upgarding works																									
24CPT02561	DCS panel fabrication	0%	25	30-Jul-14	27-Aug-14	DCS panel fabrication																									
24CPT02564	Install cable tray for DCS outstation and instrumentation	0%	21	07-Aug-14	30-Aug-14	Install cable tray for DCS outstation and instrumentation																									
24CPT02571	Install cable tray for weather and H2S monitoring station	0%	21	21-Aug-14	15-Sep-14	Install cable tray for weather and H2S monitoring station																									
<b>Preliminary Testing and Commissioning</b>																															
<b>Mechanical Works</b>																															
24CPT02590	SAT / T&C of fine screen no. 2	0%	15	18-Jun-14	02-Jul-14	SAT / T&C of fine screen no. 2																									
24CPT02600	SAT / T&C of fine screen no. 1	0%	15	29-Jul-14	12-Aug-14	SAT / T&C of fine screen no. 1																									
<b>Electrical Works</b>																															
24CPT02610	Functional test of modified existing switchboard	0%	7	12-Jul-14	19-Jul-14	Functional test of modified existing switchboard																									
<b>Flume Channels, Chambers and Manhole incl. U/G Utility Works</b>																															
<b>Civil Works for Flume Channel, Chambers and Manhole</b>																															
24CPT03000	Excavation for installation of 700Ø drainage pipe, effluent chamber, flume channels and manholes	0%	7	09-Jul-14	16-Jul-14	Excavation for installation of 700Ø drainage pipe, effluent chamber, flume channels and manholes																									
24CPT03010	Installation 700Ø drainage pipe	0%	24	17-Jul-14	13-Aug-14	Installation 700Ø drainage pipe																									
24CPT03020	Fomworks for Base Slab of effluent chamber and flume channels	0%	4	31-Jul-14	04-Aug-14	Fomworks for Base Slab of effluent chamber and flume channels																									
24CPT03030	Rebarworks for Base Slab of effluent chamber and flume channels	0%	6	07-Aug-14	13-Aug-14	Rebarworks for Base Slab of effluent chamber and flume channels																									

Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014					June 2014					July 2014					August 2014					
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25		
24CPT03040	Concrete for Base Slab of effluent chamber and flume channels	0%	5	14-Aug-14	19-Aug-14																					Concrete for Base
24CPT03050	Formworks for walls of effluent chamber and flume channels	0%	4	20-Aug-14	23-Aug-14																					Formworks
24CPT03090	Formworks for base slab of manholes (2 nos)	0%	4	14-Aug-14	18-Aug-14																				Formworks for base s	
24CPT03100	Rebarworks for base slab of manholes (2 nos)	0%	4	14-Aug-14	18-Aug-14																				Rebarworks for base	
24CPT03110	Concrete for base slab of manholes (2 nos)	0%	4	19-Aug-14	22-Aug-14																				Concrete for	
<b>U/G Utility Works</b>																										
24CPT03250	Excavation for reprovion of water supply pipe to CEPT Complex	0%	7	30-Jun-14	08-Jul-14																				Excavation for reprovion of water supply pipe to CEPT Complex	
24CPT03260	Installation of water supply pipe to CEPT Complex	0%	12	09-Jul-14	22-Jul-14																				Installation of water supply pipe to CEPT Complex	
24CPT03270	Abandonement and Backfilling works on existing water pipe	0%	12	23-Jul-14	05-Aug-14																				Abandonement and Backfilling works on existing	
<b>Roadworks and Landscaping Works</b>																										
<b>Landscaping Works</b>																										
24CPT04000	Shrubs and Tree planting at CP-3	0%	60	30-Jun-14	08-Sep-14																					
<b>Wah Fu PTW</b>																										
<b>Key Dates</b>																										
<b>Time of Completion</b>																										
24WFI010	Time for Completion of Section 4	0%	1255	31-Aug-11 A	05-Sep-15																					
<b>Statutory and Utility Applications and Approvals</b>																										
<b>Environmental Protection Department (EPD)</b>																										
24WFI119	Statutory submission to EPD (Chimney Design)	0%	60	24-May-14*	04-Aug-14																				Statutory submission to EPD (Chimney Design)	
24WFI120	Comment & re-submission to EPD	0%	30	05-Aug-14	08-Sep-14																					
<b>Works for Section 4</b>																										
<b>Screen and Grit Trap Building</b>																										
<b>Interface between Civil / ABWF / E&amp;M Works</b>																										
24MWFU0205	Site possession of WF-2	0%	0		23-May-14*																					
24MWFU0210	Partial completion of structural works in preparation to start architectural works	0%	0		19-Aug-14																				Partial completion of	
<b>Civil Works</b>																										
<b>Foundation Works</b>																										
24WFI02230A20	Formworks for Pile Cap (GL 1-3)	100%	26	10-Feb-14 A	05-May-14 A																				Formworks for Pile Cap (GL 1-3)	
24WFI02230A30	Rebarworks for Pile Cap (GL 1-3)	100%	12	10-Apr-14 A	13-May-14 A																				Rebarworks for Pile Cap (GL 1-3)	
24WFI02230A40	Concrete Works for Pile Cap (GL 1-3)	100%	1	14-May-14 A	14-May-14 A																				Concrete Works for Pile Cap (GL 1-3)	
24WFI02230A51	Excavation Works in preparation for Pile Cap (GL 3-7)	0%	19	20-Nov-13 A	28-May-14																				Excavation Works in preparation for Pile Cap (GL 3-7)	
24WFI02230A52	Formworks for Pile Cap (GL 3-7)	0%	30	29-May-14	04-Jul-14																				Formworks for Pile Cap (GL 3-7)	
24WFI02230A53	Rebarworks for Pile Cap (GL 3-7)	0%	25	27-Jun-14	26-Jul-14																				Rebarworks for Pile Cap (GL 3-7)	
24WFI02230A54	Concrete Works for Pile Cap (GL 3-7)	0%	1	28-Jul-14	28-Jul-14																				Concrete Works for Pile Cap (GL 3-7)	
<b>RC Structural Works</b>																										
24WFI02235	Removal of temporary platforms	0%	15	28-May-14	14-Jun-14																				Removal of temporary platforms	
24WFI02240A10	Formworks for chambers (GL 1-3)	0%	30	28-May-14	03-Jul-14																				Formworks for chambers (GL 1-3)	
24WFI02240A20	Rebarworks for chambers (GL 1-3)	0%	6	14-May-14 A	03-Jul-14																				Rebarworks for chambers (GL 1-3)	
24WFI02240A30	Concrete Works for chambers (GL 1-3)	0%	1	04-Jul-14	04-Jul-14																				Concrete Works for chambers (GL 1-3)	
24WFI02240A40	Formworks for Column, Wall and Roof Slab at Elev. +21.80	0%	30	05-Jul-14	08-Aug-14																				Formworks for Column, Wall and Roof Slab	
24WFI02240A50	Rebarworks for Column, Wall and Roof Slab at Elev. +21.80	0%	8	31-Jul-14	08-Aug-14																				Rebarworks for Column, Wall and Roof Slab	
24WFI02240A60	Concrete for Column, Wall and Roof Slab at Elev. +21.80	0%	9	09-Aug-14	19-Aug-14																				Concrete for Colum	
24WFI02240A70	Formworks for chambers (GL 3-5)	0%	28	29-Jul-14	29-Aug-14																					
24WFI02240B90	Formworks for Stairs	0%	29	20-Aug-14	23-Sep-14																					
<b>Electrical and Mechanical Works</b>																										
<b>Material / Equipment Delivery on Site</b>																										





Activity ID	Activity Name	% Comp	Original Duration	Early Start	Early Finish	May 2014												June 2014					July 2014				August 2014				
						21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25							
24ALC00722	Final H/O of ALC-2	0%	0		23-May-14*	Final H/O of ALC-2																									
24ALC00723	Excavation Permit Application (for remaining half of initial treatment facilities)	0%	47	24-May-14	19-Jul-14	[Green bar from 26-May to 19-Jul]																									
24ALC00724	Relocation of Site Entrance and Share Access	0%	47	24-May-14	19-Jul-14	[Green bar from 26-May to 19-Jul]																									
<b>Foundation Works</b>																															
<b>Remaining Half of Initial Treatment Facilities</b>																															
24ALC00730C10	Pipe pile walls installation including grouting works	0%	60	21-Jul-14	29-Sep-14	[Green bar from 21-Jul to 29-Sep]																									
<b>RC Structural Works</b>																															
<b>1st Half of Initial Treatment Facilities</b>																															
24ALC00730A60	Fomworks for chamber of grit trap and fine screen area at GL 1-5 / G-J at elev. 2.0 to 6.15	100%	11	18-Mar-14 A	28-Apr-14 A	[Green bar from 18-Mar to 28-Apr]																									
24ALC00730A70	Rebarworks for chamber of grit trap and fine screen area at GL 1-5 / G-J at elev. 2.0 to 6.15	100%	7	18-Mar-14 A	08-May-14 A	[Green bar from 18-Mar to 08-May]																									
24ALC00730A80	Concrete for chamber of grit trap and fine screen area at GL 1-5 / G-J at elev. 2.0 to 6.15	100%	2	09-May-14 A	10-May-14 A	[Green bar from 09-May to 10-May]																									
24ALC00740A10	Fomworks for column of grit trap and fine screen area at GL 1-4 / G-J	0%	11	12-May-14 A	07-Jun-14	[Blue bar from 12-May to 07-Jun]																									
24ALC00740A20	Rebarworks for column of grit trap and fine screen area at GL 1-4 / G-J	0%	6	17-May-14 A	07-Jun-14	[Red bar from 17-May to 07-Jun]																									
24ALC00740A30	Concrete for column of grit trap and fine screen area at GL 1-4 / G-J	0%	2	09-Jun-14	10-Jun-14	[Red bar from 09-Jun to 10-Jun]																									
24ALC00740A40	Fomworks for floor beam and slab of screening compactor area at GL 1-4 / G-J elev. 6.15	0%	14	11-Jun-14	26-Jun-14	[Red bar from 11-Jun to 26-Jun]																									
24ALC00740A50	Rebarworks for floor beam and slab of screening compactor area at GL 1-4 / G-J elev. 6.15	0%	7	19-Jun-14	26-Jun-14	[Red bar from 19-Jun to 26-Jun]																									
24ALC00740A60	Concrete for floor beam and slab of screening compactor area at GL 1-4 / G-J elev. 6.15	0%	2	24-Jun-14	25-Jun-14	[Red bar from 24-Jun to 25-Jun]																									
24ALC00740A70	Fomworks for wall at fine screen and grit trap area incl. screening and grit handling at GL 2-4 / G-J	0%	24	26-May-14	23-Jun-14	[Red bar from 26-May to 23-Jun]																									
24ALC00740A80	Rebarworks for wall at fine screen and grit trap area incl. screening and grit handling at GL 2-4 / G-J	0%	10	12-Jun-14	23-Jun-14	[Red bar from 12-Jun to 23-Jun]																									
24ALC00740A90	Concrete for wall at fine screen and grit trap area incl. screening and grit handling at GL 2-4 / G-J	0%	2	24-Jun-14	25-Jun-14	[Red bar from 24-Jun to 25-Jun]																									
24ALC00740B10	Fomworks for roof beam and slab of grit trap and fine screen area at GL 1-4 / G-J elev. 13.65	0%	24	26-Jun-14	24-Jul-14	[Red bar from 26-Jun to 24-Jul]																									
24ALC00740B20	Rebarworks for roof beam and slab of grit trap and fine screen area at GL 1-4 / G-J elev. 13.65	0%	8	16-Jul-14	24-Jul-14	[Red bar from 16-Jul to 24-Jul]																									
24ALC00740B30	Concrete for roof beam and slab of grit trap and fine screen area at GL 1-4 / G-J elev. 13.65	0%	6	25-Jul-14	31-Jul-14	[Red bar from 25-Jul to 31-Jul]																									
<b>Finishing Works (Internal and External)</b>																															
24ALC00750A10	Ceiling finishes (painting) at fine screen and grit trap area incl. screening and grit handling at GL 2-4 / G-J	0%	15	01-Aug-14	18-Aug-14	[Red bar from 01-Aug to 18-Aug]																									
24ALC00750A20	Wall finishes (painting) at fine screen and grit trap area incl. screening and grit handling at GL 2-4 / G-J	0%	17	19-Aug-14	06-Sep-14	[Red bar from 19-Aug to 06-Sep]																									
<b>Modification of Inlet Chamber (Partial)</b>																															
24ALC00856	Excavation for the construction of new inlet chamber and demolition of existing (part only)	100%	15	23-Apr-14 A	30-Apr-14 A	[Green bar from 23-Apr to 30-Apr]																									
24ALC00857	Construction initial inlet chamber (incl. temp. wall)	0%	30	02-May-14 A	28-Jun-14	[Blue bar from 02-May to 28-Jun]																									
24ALC00858	Diversion of waste discharge to partial inlet chamber	0%	7	15-Jul-14	22-Jul-14	[Red bar from 15-Jul to 22-Jul]																									
<b>Modification of Outfall Chamber</b>																															
24ALC00900	Diverted the flow from Fine Screen Building to LHS of measuring flume channel	0%	2	01-Aug-14	02-Aug-14	[Red bar from 01-Aug to 02-Aug]																									
24ALC00901	Fabricate steel tank with Ø800 mm steel pipe	0%	12	15-Jul-14	28-Jul-14	[Red bar from 15-Jul to 28-Jul]																									
24ALC00902	Install the steel tank with Ø800mm steel pipe into RHS measuring flume channel and Ø900mm submarine outfall	0%	4	04-Aug-14	07-Aug-14	[Red bar from 04-Aug to 07-Aug]																									
24ALC00903	Seal up between Ø800mm pipe and Ø900mm pipe measuring flume channel and steel tank	0%	2	08-Aug-14	09-Aug-14	[Red bar from 08-Aug to 09-Aug]																									
24ALC00904	Driving sheet pile for the existing terminal manhole	0%	6	08-Aug-14	14-Aug-14	[Red bar from 08-Aug to 14-Aug]																									
24ALC00905	Demolition and excavation for the terminal manhole by saw cutting method up to 500mm underneath 1st layer waling	0%	4	15-Aug-14	19-Aug-14	[Red bar from 15-Aug to 19-Aug]																									
24ALC00906	Installation of 1st layer waling & strutting	0%	6	20-Aug-14	26-Aug-14	[Red bar from 20-Aug to 26-Aug]																									
<b>Electrical and Mechanical Works</b>																															
<b>Material / Equipment Delivery on Site</b>																															
24ALC00561	Delivery of fine screen conveyor	0%	0		23-May-14	♦ Delivery of fine screen conveyor																									
24ALC00600	Delivery of grit classifier	0%	0		22-Jul-14	♦ Delivery of grit classifier																									
<b>Mechanical Works</b>																															
24ALC03001	Installation of temporary diversion pipe from new FS&GT bldg to existing outfall chamber	0%	30	01-Aug-14	04-Sep-14	[Red bar from 01-Aug to 04-Sep]																									
24ALC03010	Installation of penstock no. 13 (bypass penstock)	0%	12	30-Jun-14	14-Jul-14	[Red bar from 30-Jun to 14-Jul]																									
24ALC03020	Installation of penstock no. 2 & 4 (coarse screen no. 2 inlet / outlet)	0%	18	01-Aug-14	21-Aug-14	[Red bar from 01-Aug to 21-Aug]																									

