


**Harbour Area Treatment Scheme Stage 2A  
Contract No. DC/2009/10, DC/2009/17  
and DC/2009/18**

**Consolidated Monthly Environmental  
Monitoring and Audit Report  
November 2015**

**(Version 1.0)**

Certified By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties

**CINOTECH CONSULTANTS LTD**  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)



Our ref SFB/AFK/DC/bw/T261332/22.01/L-0993  
T 2828 5757  
E Anne.kerr@mottmac.com.hk  
Your ref -

CE/Harbour Area Treatment Scheme  
Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F, Western Magistracy  
2A Pokfulam Road, Hong Kong

15 December 2015  
By Post

**Attn: Mr. Danny Tang**

Dear Sir,

**Agreement No. CE 8/2009(EP)  
Harbour Area Treatment Scheme (HATS) Stage 2A  
Independent Environmental Checker for Construction Phase – Investigation**

**Submission of Monthly EM&A Consolidated Report for Stonecutters Island Sewage  
Treatment Works for November 2015 (Issue No. 72) Version 1.0**

We refer to the captioned report consolidating the individual ETL certified and IEC verified Monthly EM&A Reports for Contract Nos. DC/2009/10, DC/2009/17 and DC/2009/18 at Stonecutters Island STW works site for HATS Stage 2A. We hereby verify the consolidated report.

Yours faithfully  
for MOTT MACDONALD HONG KONG LIMITED

Dr. Anne F Kerr  
Independent Environmental Checker

c.c. Ove Arup & Partners HK Ltd.  
Cinotech Consultants Ltd.

Mr. Ted Y F Tang  
Dr. Priscilla Choy

Fax: 2370 4377  
By email

# TABLE OF CONTENTS

	<b>Page</b>
<b>EXECUTIVE SUMMARY .....</b>	<b>1</b>
Introduction .....	1
Environmental Monitoring and Audit Works .....	2
Key Information in the Reporting Month .....	3
Key Information in the EIA Report .....	3
<b>1. INTRODUCTION .....</b>	<b>4</b>
Background .....	4
Current Contracts at SCISTW .....	4
Project Organizations .....	5
Construction Programme .....	6
Summary of EM&A Requirements .....	7
<b>2. AIR QUALITY .....</b>	<b>9</b>
Monitoring Requirements .....	9
Monitoring Locations .....	9
Monitoring Equipment .....	9
Monitoring Parameters, Frequency and Duration .....	9
Monitoring Methodology and QA/QC Procedure .....	10
Results and Observations .....	10
<b>3. NOISE.....</b>	<b>11</b>
Monitoring Requirements .....	11
Monitoring Locations .....	11
Monitoring Equipment .....	11
Monitoring Parameters, Frequency and Duration .....	11
Monitoring Methodology and QA/QC Procedures .....	12
Results and Observations .....	12
<b>4. ENVIRONMENTAL AUDIT .....</b>	<b>13</b>
Site Audits .....	13
Review of Environmental Monitoring Procedures .....	13
Status of Environmental Licensing and Permitting .....	13
Status of Waste Management .....	13
Implementation Status of Event Action Plans .....	14
Summary of Complaints and Prosecutions .....	15
<b>5. FUTURE KEY ISSUES .....</b>	<b>16</b>
Key Issues for the Coming Month .....	16
Monitoring Schedule for the Next Month .....	16
Construction Program for the Next Month .....	16
<b>6. CONCLUSIONS AND RECOMMENDATIONS .....</b>	<b>17</b>
Conclusions .....	17
Recommendations for the coming reporting month: .....	17

## **LIST OF TABLES**

Table I	Summary Table for Executive Summaries and Web Sites
Table II	Summary Table for Non-compliance Recorded in the Reporting Month
Table III	Monthly Consolidated Summary Table for Key Information
Table 1.1	Key Project Contacts
Table 1.2	Construction Works in the Reporting Month
Table 2.1	Locations for Air Quality Monitoring
Table 2.2	Air Quality Monitoring Equipment
Table 2.3	Impact Dust Monitoring Parameters, Frequency and Duration
Table 2.4	Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month
Table 3.1	Noise Monitoring Stations
Table 3.2	Noise Monitoring Equipment
Table 3.3	Noise Monitoring Parameters, Frequency and Duration
Table 3.4	Summary of Noise Monitoring Results in Reporting Month
Table 4.1	Summary of Date of Site Inspection
Table 4.2	Summary of Amount of Waste Generated in Reporting Month
Table 4.3	Summary of Disposal Location of Waste Generated in Reporting Month

## **LIST OF FIGURES**

Figures 1-3	General Location Plan of the Project and Location of Air Quality and Noise Monitoring Stations
-------------	--

## **LIST OF APPENDICES**

A	Action and Limit Levels for Air Quality and Noise
B	Environmental Monitoring Schedules
C	Calibration Certificates of the Environmental Monitoring Equipment
D	1-hour and 24-hour TSP Monitoring Results and Graphical Presentations
E	Noise Monitoring Results and Graphical Presentations
F	Environmental Permits and Licenses
G	Summary of Exceedance
H	Site Audit Summary
I	Event Action Plans
J	Environmental Mitigation Implementation Schedule (EMIS)
K	Complaint Log
L	Construction Programme

## ABBREVIATION AND ACRONYM

AL Levels	Action and Limit Levels
DSD	Drainage Services Department
E / ER	Engineer/Engineer's Representative
EIA	Environmental Impact Assessment
EM&A	Environmental Monitoring and Audit
EMIS	Environmental Mitigation Implementation Schedule
EP	Environmental Permit
EPD	Environmental Protection Department
ET	Environmental Team
HVS	High Volume Sampler
IEC	Independent Environmental Checker
RE	Resident Engineer
RH	Relative Humidity
QA/QC	Quality Assurance / Quality Control
SLM	Sound Level Meter
WMP	Waste Management Plan
SCISTW	Stonecutters Island Sewage Treatment Works
HATS 2A	Harbour Area Treatment Scheme Stage 2A

## EXECUTIVE SUMMARY

### Introduction

1. This is the 72<sup>nd</sup> Consolidated Environmental Monitoring and Audit (EM&A) Report summaries the key information of EM&A monthly reports for the following construction contracts at the Stonecutters Island Sewage Treatment Works (SCISTW) under the Project of Harbour Area Treatment Scheme Stage 2A (the Project) and prepared by Cinotech Consultants Limited, the Environmental Team (ET) for Contract no. DC/2009/10.
  - Contract no. DC/2009/17 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities;
  - Contract no. DC/2009/10 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Main Pumping Station, Sedimentation Tanks and Ancillary Facilities;
  - Contract no. DC/2009/18 – Upgrading Works at Stonecutters Island Sewage Treatment Works – Effluent Tunnel and Disinfection Facilities; and
2. The above-mentioned Contracts are under the same Environmental Permit (EP) No. EP-322/2008/G and separate ETs were appointed under each contract pursuant to Condition 2.1 of the EP.
3. This report is a contractual requirement under Contract No. DC/2009/10 to provide a consolidated monthly summary of the EM&A works at SCISTW for ease of reference. Each contract is administered under their respective contract by different project teams including the Engineer, the Engineer’s Representatives, the Contractor, and the ET.
4. Contract DC/2007/23 in the SCISTW has completed all major construction works in the Stonecutters Island on 16 October 2015.
5. Contract DC/2009/19 in the SCISTW was commenced on 1 September 2013 and major construction works of this contract had been completed on 5 March 2015.
6. No amendment of the information in the EM&A reports for each individual contract was made in this consolidated monthly report.
7. This Report documents the findings of EM&A Works for the Project covering the period in November 2015.
8. The details of the EM&A for individual contracts can be found in the separate EM&A monthly reports. In case of ambiguity and discrepancy, the individual EM&A report shall prevail. The Executive Summaries and Web Sites for the individual contracts are shown below:

**Table I Summary Table for Executive Summaries and Web Sites:**

Contract no.	ES/Web Site	Details:
DC/2009/17	Executive Summary	The air quality and noise monitoring stations under this contract were covered by other contracts at SCISTW. The monitoring data would be summarized in this monthly EM&A report.
	Web Site	<a href="http://www.hats2a-ema.com/RP_EMA/DC%202009%2017/EMA%20Report-DC200917.html">http://www.hats2a-ema.com/RP_EMA/DC%202009%2017/EMA%20Report-DC200917.html</a>

DC/2009/10	Executive Summary	At SCISTW, air quality monitoring station AM7, AM8 and noise monitoring station NM6 were monitored by ET for Contract no. DC/2009/10.
	Web Site	<a href="http://www.hats2a-ema.com/RP_EMA/DC200910/EMA%20Report-DC200910.html">http://www.hats2a-ema.com/RP_EMA/DC200910/EMA%20Report-DC200910.html</a>
DC/2009/18	Executive Summary	At SCISTW, air quality monitoring station AM9 and noise monitoring station NM7 were monitored by ET for Contract no. DC/2009/18.
	Web Site	<a href="http://www.hats2a-ema.com/RP_EMA/DC200918/EMA%20Report-DC200918.html">http://www.hats2a-ema.com/RP_EMA/DC200918/EMA%20Report-DC200918.html</a>

### Environmental Monitoring and Audit Works

9. The environmental monitoring works in the Project were covered by the ETs for the Contracts: DC/2009/10, DC/2009/17 and DC/2009/18. The site audits were conducted once per week for each contract by their ETs.
10. Summary of the non-compliance of the reporting month is tabulated in **Table II**.

**Table II Summary Table for Non-compliance Recorded in the Reporting Month**

Monitored By	Monitoring Station	Parameter	No. of Exceedance		No. of Exceedance Due to the Project		Action Taken
			Action Level	Limit Level	Action Level	Limit Level	
DC/2009/10	AM6	1-hr TSP	0	0	0	0	N/A
		24-hr TSP	0	0	0	0	
	AM7	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
	AM8	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
DC/2009/18	AM9	1-hr TSP	0	0	0	0	
		24-hr TSP	0	0	0	0	
DC/2009/10	NM5	Noise	0	0	0	0	
	NM6		0	0	0	0	
DC/2009/18	NM7		0	0	0	0	

#### *1-hour TSP Monitoring*

11. All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### *24-hour TSP Monitoring*

12. All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### *Construction Noise*

13. All construction noise monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance for normal working hours and restricted hours were recorded in

the reporting month.

### Key Information in the Reporting Month

14. Summary of key information in the reporting month is tabulated in **Table III**.

**Table III Monthly Consolidated Summary Table for Key Information**

Event	Event Details		Action Taken	Status	Remark
	Number	Nature			
Complaint received	0	---	N/A	N/A	---
Status of submissions under EP	1	Monthly Consolidated EM&A Report for Stonecutters Island Sewage Treatment Works for October 2015	Submitted to EPD	No comment	---
Notifications of any summons & prosecutions received	0	--	N/A	N/A	---

### Key Information in the EIA Report

15. According to the EIA Report, air quality, noise, water quality, ecology and landscape and visual would be the key environmental issues during the construction of the project. Details of the implementation of mitigation measures for the three contracts are provided in the **Appendix J**.



## 1. INTRODUCTION

### Background

- 1.1 Harbour Area Treatment Scheme (HATS) Stage 2A is a designated project (Register No. : AEIAR-121/2008). The Environmental Permit (Permit No. EP-322/2008/G) for the Project was issued on 9<sup>th</sup> May 2014 by the Environmental Protection Department (hereinafter called EPD) to the Drainage Services Department (hereinafter called the DSD) as the Permit Holder.
- 1.2 The general location plan for the Contracts: DC/2009/10, DC/2009/17 and DC/2009/18 are shown in **Figures 1 to Figure 3**.
- 1.3 The environmental permit (EP) was issued for the whole HATS Stage 2A construction works. The ET for the Contract DC/2009/10 is contractually responsible for consolidating the key information from all monthly EM&A reports from the ETs of other Contracts at SCISTW into a single monthly summary for ease of reference.
- 1.4 The 1<sup>st</sup> to 11<sup>th</sup> consolidated monthly EM&A reports were prepared by Ove Arup & Partners Hong Kong Ltd (Arup) and submitted to EPD. From November 2010 onwards, the 12<sup>th</sup> and subsequent consolidated monthly EM&A report will be prepared and submitted by Cinotech Consultant Limited, the ET for the Contracts DC/2009/10, DC/2009/17 and DC/2009/18.
- 1.5 This is the 72<sup>nd</sup> consolidated monthly EM&A report summarizing the EM&A works conducted for the Project at SCISTW in November 2015.
- 1.6 The monthly EM&A reports for each contract were prepared and certified by separate ETs and subsequently verified by the Independent Environmental Checker (IEC) for the Project. All individual monthly EM&A Reports are provided in the Project Website.

### Current Contracts at SCISTW

- 1.7 The major Contracts at SCISTW and their scope of works are provided below:

#### Contract no. DC/2009/10

- Construction of a main pumping station;
- The extension of chemically enhanced primary treatment tanks; and
- The construction of other ancillary facilities at Stonecutters Island Sewage Treatment Works.

#### Contract no. DC/2009/17

- Demolition of the existing structures including vehicle washing facilities, Sludge Silo Building, Sludge Dewatering Building, process water storage tanks, polyelectrolyte storage tanks, ADF barging facilities and all associated plant and equipment;
- Construction of Sludge Dewatering Building, Sludge Cake Silos, Sludge Conveyor Bridges, Sludge Storage Tank, Deodourisation Units, Workshop Building, Process Water Storage Tanks and Pumping System;
- Construction of roof landscaping including irrigation system for the Sludge Dewatering Building and Workshop Building;
- Construction of chemical unloading facilities and the chemical pipe trench for the Disinfection Facilities; and
- Construction of associated Electrical, Mechanical, Building Services, Fire Services and Process Installation, Odour Control System and Temporary Vehicle Wash Facilities.

Contract no. DC/2009/18

- The Construction of an 880m long effluent tunnel at Stonecutters Island; and
- The Construction of disinfection facilities at Stonecutters Island Sewage Treatment Works (SCISTW).

**Project Organizations**

1.8 The key contacts of current contracts are provided in Table 1.1.

**Table 1.1 Key Project Contacts**

<b>Contract No./ Position</b>	<b>DC/2009/10</b>	<b>DC/2009/17</b>
Contract Title:	Upgrading Works at SCISTW - Main Pumping Station, Sedimentation Tanks and Ancillary Facilities	Upgrading Works at Stonecutters Island Sewage Treatment Works – Sludge Dewatering Facilities
Consultant	Ove Arup & Partners HK Ltd	Ove Arup & Partners HK Ltd
The Engineer	S.Y.Chan (Tel: 2528 3031)	S.Y.Chan (Tel: 2528 3031)
The Engineer Representative	Mr Ted Tang (Tel: 2370 4311)	Mr Ted Tang (Tel: 2370 4311)
ER's Coordinator	Ms Natalie Kwok (Tel: 6794 8844)	Mr Jason Yu (Tel: 2371 9407)
Independent Environmental Checker	Dr. Anne Kerr (Tel:2828 5757)	Dr. Anne Kerr (Tel:2828 5757)
Contractor	Sun Fook Kong – Biwater Joint Venture	China State- ATAL Joint Venture
Site Agent	Mr. Keith Ho (Tel: 2620 0070)	Mr. Charles Tse (Tel: 9270 3384)
Environmental Officer	Mr. Albus Cheung (Tel:2620 0070)	Mr. K.K Tam (Tel: 2370 3010)
Environmental Team	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)

**Table 1.1(cont'd) Key Project Contacts**

<b>Contract No.</b>	<b>DC/2009/18</b>
Contract Title:	Upgrading Works at Stonecutters Island Sewage Treatment Works – Effluent Tunnel and Disinfection Facilities
Consultant	Ove Arup & Partners HK Ltd
The Engineer	S.Y.Chan (Tel: 2528 3031)
The Engineer Representative	Mr Ted Tang (Tel: 2370 4311)
ER's Coordinator	Mr Jason Yu (Tel: 2371 9407)
Independent Environmental Checker	Dr. Anne Kerr (Tel:2828 5757)
Contractor	Chun Wo – CEC Joint Venture
Site Agent	Mr. W.C. Lee (Tel: 3975 6388)
Environmental Officer	Mr. Shelton Chan (Tel: 3975 6331)
Environmental Team	Cinotech Consultant Limited Dr. Priscilla Choy (Tel: 2151 2089)

### Construction Programme

- 1.9 The construction program for the three contracts at SCISTW are provided in **Appendix L**. Major construction works undertaken during the reporting month include:

**Table 1.2 Construction Works in the Reporting Month**

<b>Contract No.</b>	<b>Construction Works in the Reporting Month</b>
DC/2009/17	<p>Portion 5:</p> <ul style="list-style-type: none"> <li>Fabrication of steel staircase at SST no. 7 was delivered on site and will be installed after piling works.</li> </ul> <p>Portion 6:</p> <ul style="list-style-type: none"> <li>Section 5 piling works for Southern Sludge Cake Silos (SSCS) were completed and piling works for Workshop Building (WB) were in progress.</li> <li>Section 5 piling works for Southern Sludge Cake Silos (SSCS) and Workshop Building (WB) were completed.</li> <li>Construction of sub structure of Southern Sludge Cake Silos (SSCS) was in progress.</li> </ul> <p>External Works:</p> <ul style="list-style-type: none"> <li>Connection of sludge feed pipes between existing sludge storage tank nos. 3 &amp; 4 at Zone C5 was completed. The installation of jet mixers for the said tanks was completed.</li> <li>The construction of underground utilities at Zone B7 was completed.</li> <li>Laying of watermains at Zone A1 was in progress.</li> <li>Construction of Sludge Feed Pipe (SF2) and pile cap of Southern Sludge Cake Silo (SSCS) were in progress.</li> </ul>

DC/2009/10	<ul style="list-style-type: none"> <li>• At MPS2, Planting works for Green Roof System was in progress and FRP staircase between MPS2 and Odour Duct Bridge was completed. For E&amp;M works, Installation of MVAC, F.S and E.L system and pump performance test for pump No.1-4 were in progress.</li> <li>• At Portion 3, Construction of Scum pump room no.13 and scum pipe trench was completed. FRP cover .Electrical &amp; DCS installation and Testing &amp; Commissioning of Sludge pump, Sludge scrapers &amp; Air blowers at CEPT were in progress.</li> <li>• At Portion 8, Erection of roof cladding at Sodium Hypochlorite Storage Compound was in progress. For E&amp;M works, installation of permanent pipes and dosing pumps was completed and electrical cabling was in progress.</li> <li>• At Portion 5, ABWF works for Kiosk at Inlet Chamber was in progress. Installation of sump pump pipeworks &amp; flushing water system was in progress.</li> <li>• At Portion 6, Installation of DN3600 KGV was completed and the leakage test was in progress. The water tightness test for RC manifold was completed and the installation of waterproof membrane was in progress.</li> <li>• At Portion 7, Polymer Storage Building, the set up for Wheel Wash Machine was completed.</li> </ul>
DC/2009/18	<p><u>Portion 3:</u></p> <ul style="list-style-type: none"> <li>• Installation of FRP Cover at Chamber 15A;</li> <li>• ABWF Works, Steel Works and E&amp;M Equipment Installation at Dechlorination Compound;</li> <li>• Installation of E&amp;M Equipment at DOU 8;</li> <li>• Installation of E&amp;M Equipment at Entry Culvert, Permanent Flow Diversion and Pre-bored sheetpiling at Overflow Culvert</li> </ul> <p><u>Portion 7:</u></p> <ul style="list-style-type: none"> <li>• Installation of E&amp;M Equipment and FRP Cover at FDC No. 2;</li> <li>• Concrete Wall Opening (by coring) &amp; Installation of Temporary Water Gate at FDC No. 1;</li> <li>• Construction of Switchroom and Installation of E&amp;M Equipment at DOU 4 and Permanent Flow Diversion</li> </ul>

### Summary of EM&A Requirements

1.10 The EM&A programme requires construction phase monitoring for air quality and noise, as well as site audits covering environmental mitigation measures, including landscape and visual impact, waste/chemicals management, and general compliance with the EM&A Manual and relevant permits/licenses. The EM&A requirements for each parameter are described in the following sections, including:

- All monitoring parameters;
- Action and Limit levels for all environmental parameters;
- Event Action Plans;
- Environmental mitigation measures, as recommended in the project EIA study final report; and
- Environmental requirements in contract documents.

- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
  
- 1.12 This report summarized the monitoring results, observations, locations, equipment, period, for required monitoring parameter namely dust, noise levels, and audit works conducted for the Project in November 2015, and the methodology and QA/QC procedures of the monitoring parameters.

## 2. AIR QUALITY

### Monitoring Requirements

- 2.1 1-hour and 24-hour TSP monitoring were conducted to monitor the air quality. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

### Monitoring Locations

- 2.2 Four designated monitoring stations, AM6, AM7, AM8 and AM9 were selected for impact dust monitoring. Table 2.1 describes the air quality monitoring locations, which are also depicted in **Figures 1 and 3**.

**Table 2.1 Locations for Air Quality Monitoring**

Monitoring Station	Responsible Contracts	Location of Measurement
AM6	DC/2009/10	Works site boundary
AM7		North West Kowloon Sewage Pumping Station
AM8		Block A of Government Dockyard
AM9	DC/2009/18	Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

### Monitoring Equipment

- 2.3 **Table 2.2** summarizes the equipment used in the impact air monitoring programme. Copies of calibration certificates were shown in **Appendix C**.

**Table 2.2 Air Quality Monitoring Equipment**

Contract No.	DC/2009/10	DC/2009/18
<b>Laser Dust Monitor</b>	Sibata: LD-3 (S/N. 251634) Sibata: LD-3B (S/N. 853944, 095050, 095029 and 014750)	Sibata Model no. LD-3B/ Serial no. 954253, 095050 and 095029
<b>HVS Sampler</b>	TISCH: Model no. TE-5170 (S/N. 2353, 2355 and 3219)	Tisch Model no. TE-5170/ Serial no. 2356
<b>Calibrator</b>	TISCH: Model TE-5025A (S/N. 2896)	Tisch Model TE-5025A/ Serial no. 2896

### Monitoring Parameters, Frequency and Duration

- 2.4 **Table 2.3** summarizes the monitoring parameters and frequencies of impact dust monitoring for the whole construction period. The air quality monitoring schedule for the reporting period is shown in **Appendix B**.

**Table 2.3 Impact Dust Monitoring Parameters, Frequency and Duration**

Monitoring Station	Parameter	Period	Frequency
All monitoring	1-hour TSP	0700-1900 hrs	3 times/ every 6 days

locations	24-hour TSP	0000-2400 hrs	once in every 6 days
-----------	-------------	---------------	----------------------

### Monitoring Methodology and QA/QC Procedure

- 2.5 The monitoring methodology and QA/QC procedure for monitoring equipment are presented in the monthly reports for Contracts DC/2009/10 and DC/2009/18.

### Results and Observations

- 2.6 **Table 2.4** summaries the air quality monitoring results at AM6, AM7, AM8 and AM9 in reporting month.

**Table 2.4 Summary of 1-hour and 24-hour TSP Monitoring Results in Reporting Month**

Air Quality Monitoring Station	Average $\mu\text{gm}^{-3}$	Range $\mu\text{gm}^{-3}$	Action Level $\mu\text{gm}^{-3}$	Limit Level $\mu\text{gm}^{-3}$
<b>1 hour TSP</b>				
AM6	115	30 - 229	346	500
AM7	160	76 - 227	322	
AM8	131	57 - 198	307	
AM9	136.0	75.6 - 173.6	318	
<b>24 hours TSP</b>				
AM6	83	60 - 100	196	260
AM7	136	93 - 148	207	
AM8	49	35 - 71	158	
AM9	76.4	58.7 - 87.2	169	

- 2.7 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix G**.
- 2.8 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded. Summary of exceedance is presented in **Appendix G**.
- 2.9 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix D**.
- 2.10 According to the field observations, the identified dust sources at the monitoring stations were mainly from loading of material, vehicles movement and construction works in site.

### 3. NOISE

#### Monitoring Requirements

- 3.1 Three noise monitoring stations, namely NM5, NM6 and NM7 were designated in the EM&A Manual for impact monitoring. **Appendix A** shows the established Action and Limit Levels for the environmental monitoring works.

#### Monitoring Locations

- 3.2 Noise monitoring was conducted at three designated monitoring stations as listed in Table 3.1. **Figures 1 and 3** shows the locations of these stations.

**Table 3.1 Noise Monitoring Stations**

Monitoring Station	Responsible Contracts	Location of Measurement
NM5	DC/2009/10	Near FSD Diving Rescue and Training Centre
NM6		Customs' Marine Base
NM7	DC/2009/18	Open Area near Naval Base Barrack

#### Monitoring Equipment

- 3.3 Table 3.2 summarizes the noise monitoring equipment. Copies of calibration certificates were shown in **Appendix C**.

**Table 3.2 Noise Monitoring Equipment**

Contract No.	DC/2009/10	DC/2009/18
Sound Level Meter	SVANTEK Model no: SVAN 955 (S/N. 14303)	SVANTEK, Model no: SVAN 955 and 957/ Serial no. 14303 and 21460
Calibrator	SVANTEK Model no: SV 30A (S/N. 24791)	SVANTEK, Model no: SV 30A/ Serial no. 24803 and 24791

#### Monitoring Parameters, Frequency and Duration

- 3.4 Table 3.3 summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix B**.

**Table 3.3 Noise Monitoring Parameters, Frequency and Duration**

Monitoring Stations	Parameter	Period	Frequency
NM5 NM6 NM7	$L_{eq}(30 \text{ min.})$ dB(A)	0700-1900 hrs on weekdays	Once per week
	$L_{eq}(5 \text{ min.})$ dB(A)	During restricted hours	Weekly monitoring to be conducted during the construction works



**Monitoring Methodology and QA/QC Procedures**

3.5 The monitoring methodology and QA/QC procedure are presented in the monthly reports of the Contract DC/2009/10 and DC/2009/18.

**Results and Observations**

3.6 **Table 3.4** summaries the noise monitoring results at NM5, NM6 and NM7 in reporting month.

**Table 3.4 Summary of Noise Monitoring Results in Reporting Month**

For the time period 0700-1900 hrs. on weekdays		
Monitoring Station	Range, dB(A) L <sub>eq</sub> (30 min.)	Limit Level ,dB(A) L <sub>eq</sub> (30 min.)
NM5	67.9 - 68.7	75.0
NM6	64.3 - 68.1	
NM7	69.5-73.5	
For the time period 1900-2300 hrs. on Normal Weekdays, And 0700-2300 of Sundays and Public Holiday		
Monitoring Station	Range, dB(A) L <sub>eq</sub> (5 min.)	Limit Level ,dB(A) L <sub>eq</sub> (5 min.)
NM7	63.3-64.9	70.0
All days during 2300 to 0700 hrs. of the next day		
NM7	58.5-58.7 <sup>(1)</sup>	55.0

Remark:

<sup>(1)</sup> Since the construction noise levels recorded during restricted hours from 23:00 to 07:00 of were lower than the baseline level, the construction noise levels were considered to be non-valid exceedance of Limit Level.

\* 1900-2300 hours noise monitoring was not conducted in the reporting month as there were no construction works during restricted hours.

3.7 All construction noise monitoring at three designated locations were conducted by their ETs as scheduled in the reporting month.

3.8 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

3.9 Noise monitoring results and graphical presentations are shown in **Appendix E**.

3.10 The major noise sources identified at the designated noise monitoring stations during day time were the noise generated from onsite trucks movement, concreting work and the traffic noise from the Container Port Road South close to the site boundary of the SCISTW; while the major noise sources identified during the evening and night time period was the construction works of Contract No: DC/2009/18 and traffic noise from the nearby Container Port Road South and Stonecutters Bridge.

#### 4. ENVIRONMENTAL AUDIT

##### Site Audits

- 4.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the each Project site.
- 4.2 Environmental site audits were conducted in the reporting month for each Contract is the following. No non-compliance was observed during the site audits.

**Table 4.1 Summary of Date of Site Inspection**

Contract No.	Date of Site Inspection
DC/2009/10	5, 11, 19 and 26 November 2015
DC/2009/17	3, 12, 17 and 24 November 2015
DC/2009/18	5, 12, 18 and 26 November 2015

- 4.3 Site inspections were undertaken to ensure and check that the implementation and maintenance of landscape and visual mitigation measures are being properly carried out in the reporting month in accordance to section 11.10 of the EM&A Manual. No non-compliance was observed during the site inspections.
- 4.4 The summaries of site audits for the three contracts are attached in **Appendix H**.

##### Review of Environmental Monitoring Procedures

- 4.5 The monitoring works conducted by the monitoring teams of respective Contracts and were inspected regularly by their ETs.

##### Status of Environmental Licensing and Permitting

- 4.6 All permits/licenses obtained for the each Contract are summarized in **Appendix F**.

##### Status of Waste Management

- 4.7 The amount of wastes generated by the activities of the three contracts in the reporting month is the following:

**Table 4.2 Summary of Amount of Waste Generated in Reporting Month**

Contract	Inert C&D <sup>1</sup> Materials	Other C&D <sup>2</sup> Waste	Chemical Waste	Marine Deposit		
				Type 1 (m <sup>3</sup> )	Type 2 (m <sup>3</sup> )	Type 3 (Tonnes)
DC/2009/10	476(m <sup>3</sup> )	120(kg) and 50(m <sup>3</sup> )	0	0	0	0
DC/2009/17	2920(m <sup>3</sup> )	18(ton) and 8(ton)	0	0	0	0
DC/2009/18	349(m <sup>3</sup> )	1,750(kg) and 23(m <sup>3</sup> )	0	0	0	0

Remark\*: The amount of waste generated is from all sites in this Contract.

1: Inert C&D Materials includes Broken Concrete/Rock, Inert C&D waste reused in the Contract/other Project and those disposed to Public Fill.

2: Other C&D Waste includes Metals, Paper Cardboard packaging, plastic (kg) and other

General Refuse (m<sup>3</sup>, ton).

- 4.8 The disposal location of wastes generated by the activities of the three contracts is the following:

**Table 4.3 Summary of Disposal Location of Waste Generated in Reporting Month**

Contract No.	Disposal Location of Wastes in Report Month
<b>DC/2009/10</b>	Tuen Mun Area 38 Fill Bank and NENT Landfill; 120 kg of paper/cardboard was disposed during the reporting period.
<b>DC/2009/17</b>	Tuen Mun Area 38 Fill Bank and NENT Landfill; 18 tons of metals were disposed during the reporting period.
<b>DC/2009/18</b>	Lam Tei Quarry, Tuen Mun Area 38 Fill Bank and NENT Landfill and Tseung Kwan O Area 137 Fill Bank; 1,750 kg of metals were disposed during the reporting period.

- 4.9 The summaries of amount of waste generated in the three contracts could be referred to respective monthly report.

**Implementation Status of Environmental Mitigation Measures**

- 4.10 Details of the implementation of mitigation measures for the three contracts are provided in the **Appendix J**.
- 4.11 During the weekly environmental site inspections in the reporting period, no non-conformance was identified. The observations and recommendations for the Projects are summarized in **Appendix H**.

**Implementation Status of Event Action Plans**

- 4.12 The Event Action Plans for air quality and noise are presented in **Appendix I**.

1-hr TSP

- 4.13 No Action/Limit Level exceedance was recorded.

24-hr TSP

- 4.14 No Action/Limit Level exceedance was recorded.

Construction Noise

- 4.15 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

Landscape and Visual

4.16 No non-compliance was recorded.

**Summary of Complaints and Prosecutions**

4.17 No environmental complaint and prosecution was received at SCISTW for the three contracts in the reporting month.

4.18 There were no environmental complaint and prosecution received since the commencement of the three contracts. The Complaint Log is presented in **Appendix K**.

## 5. FUTURE KEY ISSUES

### Key Issues for the Coming Month

5.1 Key environmental issues in the coming month include:

- Generation of dust from stockpiles of excavated and dusty materials, unpaved site area and vehicle movement, road works, excavation works and loading and unloading dusty materials on-site;
- Noise from operation of equipment and machinery on-site;
- Storage of chemicals/fuel and chemical waste/waste oil on-site;
- Ponding water generated in pre-drillings;
- Drainage system should be well designed and maintained to prevent flooding and silty water getting into the public area;
- Oil leakage from equipment and spillage;
- Silty surface runoff generated from the site area during raining;
- Dust generation should be mitigated by adequate water spraying, especially in dry days;
- Stockpile should be covered by tarpaulin to reduce dust generation;
- Silt and dust getting into the public area by the leaving site vehicles at the site exits without adequate wheel washing facilities; and
- Proper tree and shrub protection zones should be provided when carrying out works near existing trees and shrubs.

### Monitoring Schedule for the Next Month

5.2 The tentative environmental monitoring schedules for the next month are shown in **Appendix B**.

### Construction Program for the Next Month

5.3 The tentative construction programs are provided in **Appendix L**.

## 6. CONCLUSIONS AND RECOMMENDATIONS

### Conclusions

- 6.1 Environmental monitoring and audit works were performed in the reporting month and all monitoring results were checked and reviewed.

#### 1-hour TSP Monitoring

- 6.2 All 1-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### 24-hour TSP Monitoring

- 6.3 All 24-hour TSP monitoring was conducted as scheduled in the reporting month. No Action/Limit Level exceedance was recorded.

#### Construction Noise Monitoring

- 6.4 No Action/Limit Level exceedance for normal working hours and restricted hours was recorded in the reporting month. Summary of exceedance is presented in **Appendix G**.

#### Environmental Audit

- 6.5 Environmental site audits were conducted on weekly basis in the reporting month. No non-compliance was recorded.

#### Complaint and Prosecution

- 6.6 No environmental complaint and prosecution was received in the reporting month.

### Recommendations for the coming reporting month:

- 6.7 The following recommendations were made for the coming reporting month:

#### *Air Quality*

- To regularly maintain the machinery and vehicles on site;
- To mitigate dust generation by adequate water spraying or covering by tarpaulin during dry days;
- To cover the stockpile with tarpaulin to reduce dust generation;
- To follow up any exceedance caused by the construction works; and
- To implement dust suppression measures on all haul roads, stockpiles, dried/unpaved surfaces and excavation/road breaking works.

#### *Noise*

- To inspect the noise sources inside the site;
- To follow up any exceedance caused by the construction works;
- To space out noisy equipment and position the equipment as far away as possible from

- sensitive receivers;
- To provide temporary noise barriers for operations of noisy equipment near the noise sensitive receivers in an appropriate location;

#### *Water Quality*

- To identify any potential discharge of surface run-off from the construction site;
- To avoid water accumulation on site and carry out larviciding against mosquito breeding for stagnant water when mosquito larvae are observed;
- To clear the sediment in the wastewater treatment tanks regularly;
- To provide adequate wastewater treatment facilities to treat the wastewater generated during construction works and heavy rain; and
- The discharged water quality must meet the requirements specified in the discharge licence.

#### *Waste/Chemical Management*

- To provide proper rubbish bins / skips for waste collection;
- To check for any accumulation of wasted materials or rubbish on site;
- To provide proper storage area or drip trays for oil containers/ equipment on site;
- To avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment;
- To well maintain the equipment and drip trays to avoid oil leakage; and
- To avoid improper handling or storage of oil drum on site.

#### *Landscape and Visual*

- To erect and maintain the protection fence around the retained tree; and
- To avoid any construction materials being placed into tree protection zone.

---


---

## FIGURES

---


---





Title	Contract No: DC/2009/10 HATS 2A - Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SCISTW	Scale	N.T.S	Project No.	MA11007	CINOTECH
	General Location Plan of the Project and Locations of Air Quality and Noise Monitoring Stations	Date	8/2011	Figure	1	





**KEY PLAN**

**LEGEND:**

- BOUNDARY OF SCISTW
- ALIGNMENT OF EFFLUENT TUNNEL

0	ISSUE FOR CONSTRUCTION	PW	06/11
Rev	Description	By	Date

Consultant  
**ARUP** 奧雅納工程顧問  
 Ove Arup & Partners Hong Kong Limited

Project title  
 Contract No. DC/2009/18  
 Harbour Area Treatment Scheme Stage 2A-  
 Upgrading Works at  
 Stonecutters Island Sewage Treatment Works-  
 Effluent Tunnel and Disinfection Facilities


Drawing title  
**GENERAL LAYOUT  
 (SHEET 1)**

Drawing no. <b>24888/ETF/0021</b>		Rev. <b>0</b>	
Drawn WM	Date 08/10	Checked PW	Approved DP
Scale 1:2000 @A1		Status <b>WORKING</b>	

COPYRIGHT RESERVED

香港特別行政區政府渠務署  
**DRAINAGE SERVICES DEPARTMENT**  
 GOVERNMENT OF THE  
 HONG KONG  
 SPECIAL ADMINISTRATIVE REGION

Printed by : 17/6/2011  
 Filename : J:\24888\Record\WORKING\CIVIL\2010617\_ETF\DCN\24888\_ETF0021.dgn



Title	Contract No. DC/2009/18	Scale	Project	CINOTECH
	HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities	N.T.S	No. MA11043	
	Locations of Impact Air Quality and Noise Monitoring Stations	Date	Figure	
		12/2011	3	

---

---

**APPENDIX A  
ACTION AND LIMIT LEVELS FOR AIR  
QUALITY AND NOISE**

---

---

## Appendix A Action and Limit Levels

**Table A-1 Action and Limit Levels for 1-Hour TSP and 24-Hour TSP**

Monitoring Stations	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour	24-hour	1-hour	24-hour
AM6	346	196	500	260
AM7	322	207	500	260
AM8	307	158	500	260
AM9	318	169	500	260

**Table A-2 Action and Limit Level for Construction Noise**

Monitoring Stations	Time Period	Action Level	Limit Level in dB(A)
<b>NM5</b> <b>NM6</b> <b>NM7</b>	0700-1900 hours on normal weekdays	When one documented complaint is received	75
	Restricted Hours (Evening Time) All days during the evening (1900 to 2300 hours), and general holidays (including Sundays) during the day-time and evening (0700 to 2300 hours)	N/A	70 <sup>(1)</sup>
	Restricted Hours (Night Time) All days during the night-time (2300 to 0700 hours)	N/A	55 <sup>(1)</sup>

Note(1): Construction Noise Criteria for activity other than Percussive Piling.

---

---

**APPENDIX B  
ENVIRONMENTAL MONITORING  
SCHEDULES**

---

---

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SCISTW  
Impact Air Quality and Noise Monitoring Schedule (November 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
<b>1-Nov</b>	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
		1hr TSP X 3 Noise	24 hr TSP			
<b>8-Nov</b>	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
	1hr TSP X 3 Noise	24 hr TSP			1hr TSP X 3	
<b>15-Nov</b>	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	24 hr TSP			1hr TSP X 3 Noise	24 hr TSP	
<b>22-Nov</b>	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
			1hr TSP X 3 Noise	24 hr TSP		
<b>29-Nov</b>	30-Nov					

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AM7 - West Kowloon No.2 Sewage Pumping Station  
AM8 - Block A of Government Dockyard  
AM6 - Works Site Boundary

**Noise Monitoring Station**

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop  
NM5 - FSD Diving Training Centre

**DC/2009/10 HATS 2A Upgrading Main Pumping Station, Sedimentation Tanks and Ancillary Facilities at SCISTW  
Tentative Impact Air Quality and Noise Monitoring Schedule (December 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Dec	2-Dec	3-Dec	4-Dec	5-Dec
		1hr TSP X 3 Noise	24 hr TSP			
<b>6-Dec</b>	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec
	1hr TSP X 3 Noise	24 hr TSP		1hr TSP X 3		
<b>13-Dec</b>	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
	24 hr TSP	1hr TSP X 3 Noise			24 hr TSP	
<b>20-Dec</b>	21-Dec	22-Dec	23-Dec	24-Dec	<b>25-Dec</b>	<b>26-Dec</b>
	1hr TSP X 3 Noise		24 hr TSP	1hr TSP X 3		
<b>27-Dec</b>	28-Dec	29-Dec	30-Dec	31-Dec		
		24 hr TSP	1hr TSP X 3 Noise			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Station**

AM7 - West Kowloon No.2 Sewage Pumping Station  
AM8 - Block A of Government Dockyard  
AM6 - Works Site Boundary

**Noise Monitoring Station**

NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop  
NM5 - FSD Diving Training Centre



**Contract No. DC/2009/18**

**HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities  
Impact Air Quality and Noise Monitoring Schedule (November 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
<b>1-Nov</b>	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov
		1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP			
<b>8-Nov</b>	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov
	1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP			1hr TSP X 3	
<b>15-Nov</b>	16-Nov	17-Nov	18-Nov	19-Nov	20-Nov	21-Nov
	24 hr TSP			1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP	
<b>22-Nov</b>	23-Nov	24-Nov	25-Nov	26-Nov	27-Nov	28-Nov
			1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP		
<b>29-Nov</b>	30-Nov					

**Air Quality Monitoring Location:**

AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

**Noise Monitoring Location:**

NM7 - Open Area near Naval Base Barrack

**Contract No. DC/2009/18**

**HATS 2A -Upgrading Works at Stonecutters Island Sewage Treatment Works - Effluent Tunnel and Disinfection Facilities  
Tentative Impact Air Quality and Noise Monitoring Schedule (December 2015)**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Dec	2-Dec	3-Dec	4-Dec	5-Dec
		1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP			
<b>6-Dec</b>	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec	12-Dec
	1hr TSP X 3 Noise (Daytime, Evening and Night Time)	24 hr TSP		1hr TSP X 3		
<b>13-Dec</b>	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec	19-Dec
	24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			24 hr TSP	
<b>20-Dec</b>	21-Dec	22-Dec	23-Dec	24-Dec	<b>25-Dec</b>	<b>26-Dec</b>
	1hr TSP X 3 Noise (Daytime, Evening and Night Time)		24 hr TSP	1hr TSP X 3		
<b>27-Dec</b>	28-Dec	29-Dec	30-Dec	31-Dec		
		24 hr TSP	1hr TSP X 3 Noise (Daytime, Evening and Night Time)			

The schedule may be changed due to unforeseen circumstances (adverse weather, etc)

**Air Quality Monitoring Location:**

AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)

**Noise Monitoring Location:**

NM7 - Open Area near Naval Base Barrack

---

**APPENDIX C  
CALIBRATION CERTIFICATES OF THE  
ENVIRONMENTAL MONITORING  
EQUIPMENT**

---

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11007/56/0001

Project No. AM6 - Works Site Boundary Operator: WK  
 Date: 19-Oct-15 Next Due Date: 18-Dec-15  
 Equipment No.: A-01-56 Serial No. 2353

Ambient Condition			
Temperature, Ta (K)	300.3	Pressure, Pa (mmHg)	758.4

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc (CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.9	3.57	60.68	7.1	2.65
2	10.5	3.22	54.78	6.0	2.44
3	7.6	2.74	46.66	4.1	2.01
4	5.6	2.35	40.11	3.0	1.72
5	3.4	1.83	31.33	1.8	1.34

**By Linear Regression of Y on X**

Slope, mw = 0.0457 Intercept, bw : -0.1011  
 Correlation coefficient\* = 0.9991

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.50

Remarks: \_\_\_\_\_

Conducted by: Wk Tang Signature: [Signature]  
 Checked by: [Signature] Signature: \_\_\_\_\_

Date: 19/10/15  
 Date: 19 October 2015

# High-Volume TSP Sampler

## 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11007/55/0021

Station AM7 - North West Kowloon Sewage Pumping Station Operator: WK  
 Date: 10-Sep-15 Next Due Date: 9-Nov-15  
 Equipment No.: A-01-55 Serial No. 2355

Ambient Condition			
Temperature, Ta (K)	301.5	Pressure, Pa (mmHg)	753.3

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.5	3.50	59.42	6.3	2.48
2	10.8	3.25	55.26	5.4	2.30
3	7.4	2.69	45.80	3.9	1.95
4	5.3	2.28	38.82	2.8	1.66
5	3.2	1.77	30.25	1.9	1.36

**By Linear Regression of Y on X**

Slope, mw = 0.0385 Intercept, bw = 0.1864

Correlation coefficient\* = 0.9993

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W =  $(mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.46

Remarks: \_\_\_\_\_

Conducted by: Wk Tang

Signature: \_\_\_\_\_

Date: 10/9/15

Checked by: LA

Signature: \_\_\_\_\_

Date: 10 September 2015

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11007/55/0022

Station AM7 - North West Kowloon Sewage Pumping Station Operator: WK  
 Date: 9-Nov-15 Next Due Date: 8-Jan-16  
 Equipment No.: A-01-55 Serial No. 2355

Ambient Condition			
Temperature, Ta (K)	302.3	Pressure, Pa (mmHg)	762.9

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.8	3.56	60.42	6.5	2.54
2	10.8	3.27	55.53	5.5	2.33
3	7.5	2.72	46.34	4.0	1.99
4	5.2	2.27	38.65	2.9	1.69
5	3.4	1.83	31.32	1.9	1.37

**By Linear Regression of Y on X**

Slope, mw = 0.0395 Intercept, bw = 0.1499

Correlation coefficient\* = 0.9996

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**


From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.45

Remarks: \_\_\_\_\_

Conducted by: Wk. Tang Signature:  Date: 9/11/15  
 Checked by: ATV Signature: \_\_\_\_\_ Date: 9 November 2015

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11007/68/0020

Station AM8 - Block A of Government Dockyard Operator: WK  
 Date: 10-Sep-15 Next Due Date: 9-Nov-15  
 Equipment No.: A-01-68 Serial No. 3219

Ambient Condition			
Temperature, Ta (K)	301.8	Pressure, Pa (mmHg)	753

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.9	3.41	57.94	6.7	2.56
2	9.8	3.10	52.62	5.6	2.34
3	7.5	2.71	46.08	4.5	2.10
4	5.2	2.26	38.43	3.2	1.77
5	3.0	1.71	29.28	1.9	1.36

**By Linear Regression of Y on X**

Slope,  $m_w =$  0.0416 Intercept,  $b_w =$  0.1610  
 Correlation coefficient\* = 0.9995

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$  3.88

Remarks: \_\_\_\_\_

Conducted by: Wk. Tang Signature: Kwan Date: 10/9/15  
 Checked by: [Signature] Signature: [Signature] Date: 10 September 2015

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11007/68/0021

Station AM8 - Block A of Government Dockyard Operator: WK  
 Date: 9-Nov-15 Next Due Date: 8-Jan-16  
 Equipment No.: A-01-68 Serial No. 3219

Ambient Condition			
Temperature, Ta (K)	302.3	Pressure, Pa (mmHg)	763.5

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	11.8	3.42	58.05	6.9	2.61
2	9.7	3.10	52.67	5.5	2.33
3	7.4	2.71	46.05	4.2	2.04
4	5.3	2.29	39.03	3.2	1.78
5	3.3	1.81	30.87	1.9	1.37

By Linear Regression of Y on X

Slope,  $m_w =$  0.0446 Intercept,  $b_w =$  0.0038

Correlation coefficient\* = 0.9987

\*If Correlation Coefficient < 0.990, check and recalibrate.

### Set Point Calculation


From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$m_w \times Qstd + b_w = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (m_w \times Qstd + b_w)^2 \times (760 / Pa) \times (Ta / 298) =$  3.74

Remarks: \_\_\_\_\_

Conducted by: Wk Tang Signature:   
 Checked by: LA Signature: \_\_\_\_\_

Date: 9/11/15  
 Date: 9 November 2015



# High-Volume TSP Sampler

## 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11043/63/0026

Project No. AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)  
 Operator: WK  
 Date: 10-Sep-15 Next Due Date: 9-Nov-15  
 Equipment No.: A-01-63 Serial No. 2356

Ambient Condition			
Temperature, Ta (K)	302.2	Pressure, Pa (mmHg)	759.8

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	$\Delta H$ (orifice), in. of water	$[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	$\Delta W$ (HVS), in. of water	$[\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$ Y-axis
1	12.7	3.54	60.08	6.5	2.53
2	9.8	3.11	52.82	5.2	2.26
3	7.6	2.74	46.56	3.9	1.96
4	5.2	2.26	38.58	2.8	1.66
5	3.4	1.83	31.26	1.8	1.33

**By Linear Regression of Y on X**  
 Slope, mw = 0.0417 Intercept, bw : 0.0364  
 Correlation coefficient\* = 0.9992  
 \*If Correlation Coefficient < 0.990, check and recalibrate.


**Set Point Calculation**

From the TSP Field Calibration Curve, take Qstd = 43 CFM  
 From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point;  $W = (mw \times Qstd + bw)^2 \times (760 / Pa) \times (Ta / 298) =$  3.40

Remarks: \_\_\_\_\_

Conducted by: Wk. Tang Signature:  Date: 10/9/15  
 Checked by: AK Signature: \_\_\_\_\_ Date: 10 September 2015

# High-Volume TSP Sampler 5-POINT CALIBRATION DATA SHEET

**CINOTECH**

File No. MA11043/63/0027

Project No. AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)  
 Operator: WK  
 Date: 9-Nov-15 Next Due Date: 8-Jan-16  
 Equipment No.: A-01-63 Serial No. 2356

Ambient Condition			
Temperature, Ta (K)	302.8	Pressure, Pa (mmHg)	762.5

Orifice Transfer Standard Information					
Equipment No.:	A-04-06	Slope, mc(CFM)	0.0593	Intercept, bc	-0.02195
Last Calibration Date:	4-Feb-15	$mc \times Qstd + bc = [\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$			
Next Calibration Date:	3-Feb-16	$Qstd = \{[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2} - bc\} / mc$			

Calibration of TSP Sampler					
Calibration Point	Orifice			HVS	
	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] <sup>1/2</sup>	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) x (298/Ta)] <sup>1/2</sup> Y-axis
1	12.7	3.54	60.12	6.6	2.55
2	9.9	3.13	53.13	5.1	2.24
3	7.5	2.72	46.29	4.0	1.99
4	5.2	2.27	38.61	2.9	1.69
5	3.3	1.81	30.83	1.8	1.33

**By Linear Regression of Y on X**

Slope, mw = 0.0409 Intercept, bw = 0.0875  
 Correlation coefficient\* = 0.9993

\*If Correlation Coefficient < 0.990, check and recalibrate.

**Set Point Calculation**


From the TSP Field Calibration Curve, take Qstd = 43 CFM

From the Regression Equation, the "Y" value according to

$$mw \times Qstd + bw = [\Delta W \times (Pa/760) \times (298/Ta)]^{1/2}$$

Therefore, Set Point; W = (mw x Qstd + bw)<sup>2</sup> x (760 / Pa) x (Ta / 298) = 3.46

Remarks: \_\_\_\_\_

Conducted by: Wk. Tang Signature:  Date: 9/11/15  
 Checked by: htz Signature: \_\_\_\_\_ Date: 9 November 2015



Equipment No A-04-06

TISCH ENVIRONMENTAL, INC.  
 145 SOUTH MIAMI AVE  
 VILLAGE OF CLEVELAND, OH  
 45002  
 513.467.9000  
 877.263.7610 TOLL FREE  
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Feb 04, 2015 Roots-meter S/N 0438320 Ta (K) - 293  
 Operator Tisch Orifice I.D. - 2896 Pa (mm) - 756.92

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER	ORFICE
					DIFF Hg (mm)	DIFF H2O (in.)
1	NA	NA	1.00	1.4590	3.2	2.00
2	NA	NA	1.00	1.0330	6.4	4.00
3	NA	NA	1.00	0.9250	7.9	5.00
4	NA	NA	1.00	0.8800	8.8	5.50
5	NA	NA	1.00	0.7260	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0086	0.6913	1.4233	0.9958	0.6825	0.8799
1.0044	0.9723	2.0129	0.9916	0.9599	1.2443
1.0023	1.0835	2.2505	0.9895	1.0697	1.3912
1.0011	1.1377	2.3603	0.9884	1.1231	1.4591
0.9959	1.3718	2.8467	0.9832	1.3542	1.7598
Qstd slope (m) = 2.09317			Qa slope (m) = 1.31071		
intercept (b) = -0.02195			intercept (b) = -0.01357		
coefficient (r) = 0.99997			coefficient (r) = 0.99997		
y axis = SQRT[H2O(Pa/760)(298/Ta)]			y axis = SQRT[H2O(Ta/Pa)]		

CALCULATIONS

Vstd = Diff. Vol [(Pa-Diff. Hg)/760] (298/Ta)  
 Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]  
 Qa = Va/Time

For subsequent flow rate calculations:

Qstd = 1/m{ [SQRT(H2O(Pa/760)(298/Ta))] - b}  
 Qa = 1/m{ [SQRT H2O(Ta/Pa)] - b}

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/151106/1
Date of Issue:	2015-11-09
Date Received:	2015-11-06
Date Tested:	2015-11-06
Date Completed:	2015-11-09
Next Due Date:	2016-01-08

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description : Laser Dust Monitor  
 Manufacturer : Sibata  
 Model No. : LD-3  
 Serial No. : 251634  
 Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>  
 Sen. Adjustment Scale Setting : 550 CPM  
 Equipment No. : A-02-01

**Test Conditions:**

Room Temperature : 22 degree Celsius  
 Relative Humidity : 64 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0034
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/150904/2
Date of Issue:	2015-09-07
Date Received:	2015-09-04
Date Tested:	2015-09-04
Date Completed:	2015-09-07
Next Due Date:	2015-11-06

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description : Laser Dust Monitor  
 Manufacturer : Sibata  
 Model No. : LD-3B  
 Serial No. : 853944  
 Sensitivity (K) 1 CPM : 0.001 mg/m<sup>3</sup>  
 Sen. Adjustment Scale Setting : 685 CPM  
 Equipment No. : A-02-04

**Test Conditions:**

Room Temperature : 23 degree Celsius  
 Relative Humidity : 67 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0035
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*  
 For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/151016/1
Date of Issue:	2015-10-19
Date Received:	2015-10-16
Date Tested:	2015-10-16
Date Completed:	2015-10-19
Next Due Date:	2015-12-18

**ATTN:** Mr. WK Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 954253
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 772 CPM
Equipment No.	: A-02-05

**Test Conditions:**

Room Temperature	: 25 degree Celsius
Relative Humidity	: 58 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0031
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/151106/3
Date of Issue:	2015-11-09
Date Received:	2015-11-06
Date Tested:	2015-11-06
Date Completed:	2015-11-09
Next Due Date:	2016-01-08

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 014750
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 790 CPM
Equipment No.	: A-02-06

**Test Conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 64 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0035
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/151030/2
Date of Issue:	2015-10-31
Date Received:	2015-10-30
Date Tested:	2015-10-30
Date Completed:	2015-10-31
Next Due Date:	2015-12-30

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095050
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 577 CPM
Equipment No.	: A-02-09

**Test Conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 56 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0030
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager



**TEST REPORT**

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/151030/3
Date of Issue:	2015-10-31
Date Received:	2015-10-30
Date Tested:	2015-10-30
Date Completed:	2015-10-31
Next Due Date:	2015-12-30

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

**Certificate of Calibration**

**Item for Calibration:**

Description	: Laser Dust Monitor
Manufacturer	: Sibata
Model No.	: LD-3B
Serial No.	: 095029
Sensitivity (K) 1 CPM	: 0.001 mg/m <sup>3</sup>
Sen. Adjustment Scale Setting	: 551 CPM
Equipment No.	: A-02-10

**Test Conditions:**

Room Temperature	: 23 degree Celsius
Relative Humidity	: 56 %

**Test Specifications & Methodology:**

1. Instruction and Operation Manual High Volume Sampler, Andersen Samplers, Inc.
2. In-house method in according to the instruction manual: The Laser Dust Monitor was compared with a calibrated High Volume Sampler and the result was used to generate the Correlation Factor (CF) between the Laser Dust Monitor and High Volume Sampler.

**Results:**

Correlation Factor (CF)	0.0031
-------------------------	--------

\*\*\*\*\*

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
 Laboratory Manager

### TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/150103
Date of Issue:	2015-01-05
Date Received:	2015-01-03
Date Tested:	2015-01-03
Date Completed:	2015-01-05
Next Due Date:	2016-01-04

**ATTN:** Mr. W. K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 955
Serial No.	: 14303
Microphone No.	: 35222
Equipment No.	: N-08-05

**Test conditions:**

Room Temperature	: 20 degree Celsius
Relative Humidity	: 54%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

Remark: 1) This report supersedes the one dated 2012/01/21 with certificate number C/N/120120/1.

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/150821/1
Date of Issue:	2015-08-24
Date Received:	2015-08-21
Date Tested:	2015-08-21
Date Completed:	2015-08-24
Next Due Date:	2016-08-23

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Certificate of Calibration

**Item for calibration:**

Description	: 'SVANTEK' Integrating Sound Level Meter
Manufacturer	: SVANTEK
Model No.	: SVAN 957
Serial No.	: 21460
Microphone No.	: 43679
Equipment No.	: N-08-09

**Test conditions:**

Room Temperature	: 22 degree Celsius
Relative Humidity	: 54%

**Test Specifications:**

Performance checking at 94 and 114 dB

**Methodology:**

In-house method, according to manufacturer instruction manual

**Results:**

Reference Set Point, dB	Instrument Readings, dB
94	94.0
114	114.0

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**

  
**PATRICK TSE**  
Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/151003/1
Date of Issue:	2015-10-04
Date Received:	2015-10-03
Date Tested:	2015-10-03
Date Completed:	2015-10-04
Next Due Date:	2016-10-03

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Item for calibration:

Description	: Acoustical Calibrator
Manufacturer	: SVANTEK
Model No.	: SV30A
Serial No.	: 24803
Equipment No.	: N-09-03

### Test conditions:

Room Temperature	: 23 degree Celsius
Relative Humidity	: 57%

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

## TEST REPORT

**APPLICANT:** Cinotech Consultants Limited  
Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong

Test Report No.:	C/N/151003/3
Date of Issue:	2015-10-04
Date Received:	2015-10-03
Date Tested:	2015-10-03
Date Completed:	2015-10-04
Next Due Date:	2016-10-03

**ATTN:** Mr. W.K. Tang

Page: 1 of 1

### Item for calibration:

Description : Acoustical Calibrator  
Manufacturer : SVANTEK  
Model No. : SV30A  
Serial No. : 24791  
Equipment No. : N-09-04

### Test conditions:

Room Temperature : 23 degree Celsius  
Relative Humidity : 57%

### Methodology:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard(s) and instrument(s) which are recommended by the manufacturer, or equivalent.

### Results:

Sound Pressure Level (1kHz)	Measured SPL	Tolerance
At 94 dB SPL	94.0	94.0 ± 0.1 dB
At 114 dB SPL	114.0	114.0 ± 0.1 dB

*PREPARED AND CHECKED BY:*

For and On Behalf of **WELLAB Ltd.**



**PATRICK TSE**

Laboratory Manager

---

**APPENDIX D  
1-HOUR AND 24-HOUR TSP  
MONITORING RESULTS AND  
GRAPHICAL PRESENTATIONS**

---

## Appendix D - 1-hour TSP Monitoring Results

### Location AM6 - Works Site Boundary

Start Date	Start Time	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
				Initial	Final		Initial	Final		Initial	Final			
3-Nov-15	13:00	Sunny	297.4	3.2090	3.2112	0.0022	2766.6	2767.6	1.0	1.23	1.23	1.23	73.6	29.9
3-Nov-15	14:00	Sunny	297.4	3.2028	3.2054	0.0026	2767.6	2768.6	1.0	1.23	1.23	1.23	73.6	35.3
3-Nov-15	15:10	Sunny	297.6	3.2287	3.2337	0.0050	2768.6	2769.6	1.0	1.23	1.23	1.23	73.6	68.0
9-Nov-15	9:00	Cloudy	300.9	3.2851	3.2924	0.0073	2793.6	2794.6	1.0	1.22	1.22	1.22	73.2	99.8
9-Nov-15	10:00	Cloudy	301.1	3.2746	3.2873	0.0127	2794.6	2795.6	1.0	1.22	1.22	1.22	73.1	173.6
9-Nov-15	11:00	Cloudy	301.3	3.2959	3.3047	0.0088	2795.6	2796.6	1.0	1.22	1.22	1.22	73.1	120.4
13-Nov-15	13:00	Cloudy	297.1	3.2516	3.2628	0.0112	2820.6	2821.6	1.0	1.22	1.22	1.22	73.5	152.4
13-Nov-15	14:10	Cloudy	297.3	3.3033	3.3099	0.0066	2821.6	2822.6	1.0	1.22	1.22	1.22	73.5	89.9
13-Nov-15	15:30	Cloudy	297.5	3.2664	3.2784	0.0120	2822.6	2823.6	1.0	1.22	1.22	1.22	73.4	163.5
19-Nov-15	13:00	Sunny	300.3	3.2626	3.2709	0.0083	2847.6	2848.6	1.0	1.22	1.22	1.22	73.2	113.4
19-Nov-15	14:05	Sunny	300.5	3.2866	3.2934	0.0068	2848.6	2849.6	1.0	1.22	1.22	1.22	73.2	93.0
19-Nov-15	15:10	Sunny	300.7	3.2256	3.2324	0.0068	2849.6	2850.6	1.0	1.22	1.22	1.22	73.1	93.0
25-Nov-15	10:00	Cloudy	296.0	3.2521	3.2690	0.0169	2874.6	2875.6	1.0	1.23	1.23	1.23	73.8	229.0
25-Nov-15	11:00	Cloudy	296.2	3.2659	3.2777	0.0118	2875.6	2876.6	1.0	1.23	1.23	1.23	73.8	160.0
25-Nov-15	13:00	Cloudy	297.1	3.2479	3.2551	0.0072	2876.6	2877.6	1.0	1.23	1.23	1.23	73.6	97.9
													Min	30
													Max	229
													Average	115

## Appendix D - 1-hour TSP Monitoring Results

Location AM7 - North West Kowloon Sewage Pumping Station			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
3-Nov-15	14:00	Sunny	180
3-Nov-15	15:00	Sunny	185
3-Nov-15	16:00	Sunny	186
9-Nov-15	14:00	Cloudy	166
9-Nov-15	15:00	Cloudy	171
9-Nov-15	16:00	Cloudy	177
13-Nov-15	14:00	Cloudy	221
13-Nov-15	15:00	Cloudy	227
13-Nov-15	16:00	Cloudy	222
19-Nov-15	13:00	Sunny	79
19-Nov-15	14:00	Sunny	76
19-Nov-15	15:00	Sunny	78
25-Nov-15	14:00	Cloudy	144
25-Nov-15	15:00	Cloudy	147
25-Nov-15	16:00	Cloudy	140
Average			160
Maximum			227
Minimum			76

Location AM8 - Block A of Government Dockyard			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
3-Nov-15	9:00	Sunny	198
3-Nov-15	10:00	Sunny	196
3-Nov-15	11:00	Sunny	198
9-Nov-15	9:00	Cloudy	104
9-Nov-15	10:00	Cloudy	110
9-Nov-15	11:00	Cloudy	109
13-Nov-15	9:00	Cloudy	160
13-Nov-15	10:00	Cloudy	151
13-Nov-15	11:00	Cloudy	155
19-Nov-15	9:00	Sunny	57
19-Nov-15	10:00	Sunny	62
19-Nov-15	11:00	Sunny	63
25-Nov-15	9:00	Cloudy	133
25-Nov-15	10:00	Cloudy	133
25-Nov-15	11:00	Cloudy	136
Average			131
Maximum			198
Minimum			57



## Appendix D - 24-hour TSP Monitoring Results

### Location AM6 - Works Site Boundary

Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
			Initial	Final		Initial	Final		Initial	Final			
4-Nov-15	Cloudy	299.1	3.2247	3.3849	0.1602	2769.6	2793.6	24.0	1.22	1.22	1.22	1760.9	91.0
10-Nov-15	Cloudy	296.2	3.2798	3.4385	0.1587	2796.6	2820.6	24.0	1.23	1.23	1.23	1770.6	89.6
16-Nov-15	Sunny	297.4	3.3055	3.4117	0.1062	2823.6	2847.6	24.0	1.23	1.22	1.23	1764.2	60.2
20-Nov-15	Cloudy	297.6	3.2791	3.4552	0.1761	2850.6	2874.6	24.0	1.23	1.23	1.23	1765.7	99.7
26-Nov-15	Sunny	293.6	3.1794	3.3134	0.1340	2877.6	2901.6	24.0	1.23	1.23	1.23	1774.7	75.5
												Min	60
												Max	100
												Average	83




### Location AM7 - North West Kowloon Sewage Pumping Station

Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
			Initial	Final		Initial	Final		Initial	Final			
4-Nov-15	Cloudy	296.9	3.2405	3.5004	0.2599	32249.3	32273.3	24.0	1.25	1.25	1.25	1796.3	144.7
10-Nov-15	Cloudy	296.6	3.2187	3.4829	0.2642	32273.3	32297.3	24.0	1.24	1.24	1.24	1788.4	147.7
16-Nov-15	Sunny	297.9	3.2989	3.4645	0.1656	32297.3	32321.3	24.0	1.24	1.24	1.24	1780.5	93.0
20-Nov-15	Cloudy	297.7	3.2783	3.5389	0.2606	32321.3	32345.3	24.0	1.24	1.24	1.24	1783.0	146.2
26-Nov-15	Sunny	293.5	3.2307	3.4927	0.2620	32345.3	32369.3	24.0	1.25	1.25	1.25	1794.9	146.0
												Min	93
												Max	148
												Average	136

### Location AM8 - Block A of Government Dockyard




Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
			Initial	Final		Initial	Final		Initial	Final			
4-Nov-15	Cloudy	297.4	3.2313	3.3583	0.1270	5754.0	5778.0	24.0	1.24	1.24	1.24	1787.8	71.0
10-Nov-15	Cloudy	296.9	3.2329	3.3247	0.0918	5778.0	5802.0	24.0	1.24	1.24	1.24	1788.4	51.3
16-Nov-15	Sunny	297.2	3.2410	3.3168	0.0758	5802.0	5826.0	24.0	1.24	1.24	1.24	1784.1	42.5
20-Nov-15	Cloudy	297.3	3.2283	3.2904	0.0621	5826.0	5850.0	24.0	1.24	1.24	1.24	1786.1	34.8
26-Nov-15	Sunny	293.9	3.2123	3.2930	0.0807	5850.0	5874.0	24.0	1.25	1.25	1.25	1793.8	45.0
												Min	35
												Max	71
												Average	49

### 1-hr TSP Concentration Levels



Title	Contract No. DC/2009/10	Scale	Project	CINOTECH
	HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary	N.T.S	No. MA11007	
Graphical Presentation of 1-hour TSP Monitoring Results		Date	Appendix	
		Nov 15	D	

### 24-hr TSP Concentration Levels



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11007	
	Date Nov 15	Appendix D	

## Appendix D - 1-hour TSP Monitoring Results


Location AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)			
Date	Time	Weather	Particulate Concentration ( $\mu\text{g}/\text{m}^3$ )
3-Nov-15	9:00	Sunny	164.7
3-Nov-15	10:00	Sunny	160.3
3-Nov-15	11:00	Sunny	166.2
9-Nov-15	13:00	Cloudy	139.0
9-Nov-15	14:00	Cloudy	142.5
9-Nov-15	15:00	Cloudy	141.8
13-Nov-15	9:00	Cloudy	173.6
13-Nov-15	10:00	Cloudy	169.0
13-Nov-15	11:00	Cloudy	161.1
19-Nov-15	9:00	Sunny	75.6
19-Nov-15	10:00	Sunny	79.4
19-Nov-15	11:00	Sunny	80.9
25-Nov-15	9:00	Cloudy	127.3
25-Nov-15	10:00	Cloudy	129.7
25-Nov-15	11:00	Cloudy	128.9
		Average	136.0
		Maximum	173.6
		Minimum	75.6

## Appendix D - 24-hour TSP Monitoring Results

### Location AM9 - Work Site Boundary (Near Ngong Shuen Chau Barracks Group 2)


Start Date	Weather Condition	Air Temp. (K)	Filter Weight (g)		Particulate Weight (g)	Elapse Time		Sampling Time(hrs.)	Flow Rate (m <sup>3</sup> /min.)		Av. flow (m <sup>3</sup> /min)	Total vol. (m <sup>3</sup> )	Conc. (µg/m <sup>3</sup> )
			Initial	Final		Initial	Final		Initial	Final			
4-Nov-15	Cloudy	299.6	3.2275	3.3816	0.1541	5121.6	5145.6	24.0	1.23	1.23	1.23	1768.0	87.2
10-Nov-15	Cloudy	296.8	3.2850	3.4359	0.1509	5145.6	5169.6	24.0	1.24	1.24	1.24	1788.5	84.4
16-Nov-15	Sunny	298.6	3.2573	3.3618	0.1045	5169.6	5193.6	24.0	1.24	1.24	1.24	1779.7	58.7
20-Nov-15	Cloudy	297.8	3.2793	3.4250	0.1457	5193.6	5217.6	24.0	1.24	1.24	1.24	1784.6	81.6
26-Nov-15	Sunny	297.9	3.2430	3.3676	0.1246	5217.6	5241.6	24.0	1.24	1.24	1.24	1781.5	69.9
												Min	58.7
												Max	87.2
												Average	76.4

### 1-hr TSP Concentration Levels



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities Graphical Presentation of 1-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11043	<b>CINOTECH</b>
	Date Nov 15	Appendix D	

### 24-hr TSP Concentration Levels



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities Graphical Presentation of 24-hour TSP Monitoring Results	Scale N.T.S	Project No. MA11043	<b>CINOTECH</b>
	Date Nov 15	Appendix D	

---

---

**APPENDIX E  
NOISE MONITORING RESULTS AND  
GRAPHICAL PRESENTATIONS**

---

---



## Appendix E - Noise Monitoring Results



(0700-1900 hrs on Normal Weekdays)

Location NM5 - Near FSD Diving Rescue and Training Centre					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
3-Nov-15	13:00	Sunny	67.9	69.8	65.5
9-Nov-15	11:30	Cloudy	68.7	71.6	63.2
19-Nov-15	14:20	Sunny	68.2	70.1	62.7
25-Nov-15	11:00	Cloudy	68.4	71.6	63.0
Maximum			68.7		
Minimum			67.9		

Location NM6 - Customs' Marine Base (Block H of Government Dockyard) Rooftop					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
3-Nov-15	11:00	Sunny	65.1	66.1	63.1
9-Nov-15	10:30	Cloudy	66.1	67.2	64.0
19-Nov-15	11:00	Sunny	64.3	66.9	62.4
25-Nov-15	9:30	Cloudy	68.1	69.2	65.3
Maximum			68.1		
Minimum			64.3		

## Noise Levels

**(0700-1900 hrs on Normal Weekdays)**



Title Contract No. DC/2009/10 HATS 2A – Upgrading Works at SCISTW– Main Pumping Station, Sedimentation Tanks and Ancillary Graphical Presentation of Noise Monitoring Result	Scale N.T.S	Project No. MA11007	
	Date Nov 15	Appendix E	

## Appendix E - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location NM7 - Open Area near Naval Base Barrack					
Date	Time	Weather	Unit: dB (A) (30-min)		
			Measured Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>
3-Nov-15	9:00	Sunny	69.5	71.5	66.0
9-Nov-15	13:00	Cloudy	71.1	73.2	66.7
19-Nov-15	9:05	Sunny	71.2	73.3	67.7
25-Nov-15	10:00	Cloudy	73.5	75.8	70.3

(Restricted Hours - 07:00 to 23:00 holidays & 19:00 to 23:00 on all other days )


Location NM7 - Open Area near Naval Base Barrack						
Date	Time	Weather	dB (A) (5-min)			
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	Average L <sub>eq</sub>
3-Nov-15	19:00	Fine	65.4	67.2	62.3	64.9
	19:05		65.1	66.8	62.0	
	19:10		64.2	66.4	61.7	
9-Nov-15	19:00	Fine	64.2	66.8	61.9	64.7
	19:05		63.9	66.1	59.9	
	19:10		65.8	67.1	62.4	
19-Nov-15	19:00	Fine	63.8	66.1	61.2	64.1
	19:05		64.3	66.7	61.9	
	19:10		64.1	66.6	62.2	
25-Nov-15	19:00	Fine	62.7	64.8	59.3	63.3
	19:05		63.4	65.8	60.1	
	19:10		63.7	66.0	60.4	

(Restricted Hours - 23:00 to 07:00 on all days )


Location NM7 - Open Area near Naval Base Barrack										
Date	Time	Weather	dB (A) (5-min)				Baseline Level	Construction Noise Level		
			L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	Average L <sub>eq</sub>	L <sub>eq</sub>	L <sub>eq</sub>		
3-Nov-15	23:00	Fine	58.7	61.6	55.8	58.7	59.7	58.7 Measured ≤ Baseline		
	23:05		59.2	61.9	55.9					
	23:10		58.3	60.5	55.2					
9-Nov-15	23:00	Fine	59.4	61.8	56.3	58.5		59.7	58.5 Measured ≤ Baseline	
	23:05		58.2	60.7	55.6					
	23:10		57.9	60.2	54.9					
19-Nov-15	23:00	Fine	58.8	61.2	55.6	58.7			59.7	58.7 Measured ≤ Baseline
	23:05		59.0	61.5	55.8					
	23:10		58.4	60.6	54.7					
25-Nov-15	23:00	Fine	58.8	60.2	54.9	58.5	59.7			58.5 Measured ≤ Baseline
	23:05		57.9	59.9	54.5					
	23:10		58.6	60.3	55.1					

## Noise Levels


**(0700-1900 hrs on Normal Weekdays)**



**(Restricted Hours - 07:00 - 23:00 holidays & 19:00 - 23:00 on all other days )**



**(Restricted Hours - 23:00 to 07:00 on all days )**



Title Contract No. DC/2009/18 HATS 2A – Upgrading Works at SCISTW– Effluent Tunnel and Disinfection Facilities  Graphical Presentation of Noise Monitoring Result (NM7)	Scale N.T.S	Project No. MA11043	
	Date Nov 15	Appendix E	

---

---

**APPENDIX F  
ENVIRONMENTAL PERMITS AND  
LICENSES**

---

---

**APPENIDX F – Environmental Permits and Licenses**

**Table F.1 Summary of Environmental Licensing and Permit Status for Contract DC/2009/10**

Reference Number	Valid Period		Details	Status
	From	To		
<b><i>Water Discharge License</i></b>				
WT00009245-2011	1/6/2011	30/6/2016	The application was approved on 1-6-2011.	Valid
WT00012151-2012	23/7/2014	28/2/2017	The application was approved on 23-7-2014.	Valid
WT00015128-2013	28/1/2013	31/1/2018	The application was approved on 28-1-2013.	Valid
<b><i>Registered Chemical Waste Producer</i></b>				
WPN5213-269-3584-01	N/A	N/A	The application was approved on 4-5-2011.	Valid
<b><i>Billing Account for Disposal of Construction Waste</i></b>				
CSW01444	16/3/2011	N/A	The application was approved on 16-3-2011.	Valid
<b><i>Notification of Works Under APCO</i></b>				
327427	N/A	N/A	Notice form received by EPD on 2-3-2011.	N/A
<b><i>Construction Noise Permit for use of mechanical equipment outside permitted working hours</i></b>				
GW-RW0281-15	25/6/2015	24/12/2015	Location: Portion 4 and 5	Valid
GW-RW0280-15	25/6/2015	24/12/2015	No. 169 Container Port Road South	Valid
GW-RW0341-15	1/8/2015	31/1/2016	Location: Portion 3 and 8	Valid
GW-RW0342-15	1/8/2015	31/1/2016	Location: Portion 6	Valid
GW-RW0528-15	26/10/2015	25/4/2016	Location: Portion 7	Valid

**Table F.2 Summary of Environmental Licensing and Permit Status for Contract DC/2009/17**

Permit No.	Valid Period		Details	Status
	From	To		
<b><i>Water Discharge License</i></b>				
WT00007763-2010	22/10/2010	31/10/2015	Location: Portion 5	Valid
WT00007921-2010	23/11/2010	30/11/2015	Location: Portion C	Valid
WT00007982-2010	3/12/2010	31/12/2015	Location: Portion 3 and 4	Valid
<b><i>Registered Chemical Waste Producer</i></b>				
WPN5213-269-C3388-02	19/10/2010	N/A	Major chemical waste types are: Spent battery, waste mechanical oil and spent lubricant.	Valid
<b><i>Billing Account for Disposal of Construction Waste</i></b>				
A/C No.7011408	15/09/2010	N/A	N/A	Valid

Permit No.	Valid Period		Details	Status
	From	To		
<b>Notification of Works Under APCO</b>				
Ref:321235	7/09/2010	N/A	--	Valid
<b>Construction Noise Permit</b>				
GW-RW0524-15	21/10/2015	20/4/2016	Location: Portion 3, 4 and 5	Valid
GW-RW0526-15	21/10/2015	20/4/2016	Location: Portion 3, 4 and 5	Valid

**Table F.3 Summary of Environmental Licensing and Permit Status for Contract DC/2009/18**

Permit/ A/C Number	Valid Period		Details	Status
	From	To		
<b>Water Discharge License</b>				
WT00010571-2011	18/03/2015	31/10/2016	Location: Portion 7A and 15A	Valid
<b>Registered Chemical Waste Producer</b>				
5213-269-C3689-01	8/9/2011	N/A	Site Area under the Project	Valid
<b>Billing Account for Disposal of Construction Waste</b>				
7013233	18/7/2011	N/A	N/A	Valid
<b>Notification of Works Under APCO</b>				
Ref: 332427	15/7/2011	N/A	N/A	N/A
<b>Construction Noise Permit</b>				
GW-RW0375-15	18/8/2015	17/2/2016	Location: Construction site at Stonecutters Island Sewage treatment works (Portion 3)	Valid
GW-RW0388-15	28/8/2015	27/2/2016	Location: Construction site at Stonecutters Island Sewage treatment works (Portion 7)	Valid

---

---

**APPENDIX G**  
**SUMMARY OF EXCEEDANCE**

---

---



## **APPENIDX G – SUMMARY OF EXCEEDANCE**

**Reporting Month:** November 2015

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**

**No Exceedance of Action/Limit Level for normal working hours and restricted hours was recorded.**

---

---

**APPENDIX H  
SITE AUDIT SUMMARY**

---

---

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151105
Date	5 November 2015 (Thursday)
Time	09:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151105-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"><li>Sand bags should be placed next to the drainage channel to block off muddy run-off; Accumulated sediment in the channel should be cleared (Portion 4).</li></ul>	A 11
151105-003	<p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"><li>Water should be sprayed on Portion 7 site area to avoid dust generation.</li></ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	C 10
151105-002	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>General refuse should be stored in designated containers (Portion 4 and level -10).</li></ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others</b></p> <ul style="list-style-type: none"><li>-</li></ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"><li>Following up on previous audit sessions (ref: 151029), item 151029-001 and 151029-002 are remarked as 151105-001 and 151105-003 for further improvement.</li></ul>	E 1i

	Name	Signature	Date
Recorded by	Victor Wong		5 November 2015
Checked by	Dr. Priscilla Choy		5 November 2015

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151111
Date	11 November 2015 (Wednesday)
Time	09:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151111-O01 151111-O02	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>General refuse should be stored properly before disposal (Portion 4).</li><li>Oil containers should be stored within drip tray or designated areas (Portion 4)</li></ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <p><b>Others</b></p> <ul style="list-style-type: none"><li>-</li></ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"><li>Following up on previous audit sessions (ref: 151105), the items were observed to be improved/rectified by the Contractor.</li></ul>	E 1i E 7ii

	Name	Signature	Date
Recorded by	Victor Wong		11 November 2015
Checked by	Dr. Priscilla Choy		11 November 2015

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151119
Date	19 November 2015 (Thursday)
Time	09:30-11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151119-R02	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"><li>Wastewater should be pumped back to the sewage treatment facilities (Portion 4).</li></ul>	A 1
	<p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<p><b>Part D - Noise</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	
151119-O01	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"><li>Oil container should be relocated from washing facility (Portion 4).</li></ul>	E 7ii
	<p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	
	<p><b>Others</b></p> <ul style="list-style-type: none"><li>-</li></ul>	
	<p><b>Remark:</b></p> <ul style="list-style-type: none"><li>Following up on previous audit sessions (ref: 151111), item 151111-O02 is remarked as 151119-O01 for further improvement.</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		19 November 2015
Checked by	Dr. Priscilla Choy		19 November 2015

Contract No: DC/2009/10

HATS 2A Upgrading Main Pumping Station,

Sedimentation Tanks and Ancillary Facilities at SCISTW



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151126
Date	26 November 2015 (Thursday)
Time	09:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151126-O03	<b>Part A - Water Quality</b> <ul style="list-style-type: none"><li>Sewage water should be pumped back to the sewage facility (Portion 3).</li></ul>	A 11
151126-R04	<b>Part B - Landscape and Visual</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Part C - Air Quality</b> <ul style="list-style-type: none"><li>Access road should be sprayed with water for dust suppression (Portion 4 and 7).</li></ul> <b>Part D - Noise</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul>	C 3
151126-O01	<b>Part E - Waste / Chemical Management</b> <ul style="list-style-type: none"><li>General refuse and construction waste should be contained after sorting was carried out (Portion 4 and 7).</li></ul>	E 1i
151126-O02	<ul style="list-style-type: none"><li>Used oil containers should be removed as chemical waste (Portion 4).</li></ul>	E 2i
	<b>Part F - Permit / Licenses</b> <ul style="list-style-type: none"><li>No environmental deficiency was identified during the site inspection.</li></ul> <b>Others</b> <ul style="list-style-type: none"><li>-</li></ul> <b>Remark:</b> <ul style="list-style-type: none"><li>Following up on previous audit sessions (ref: 151119), item 151119-R02 is remarked as 151126-O03 for further improvement.</li></ul>	

	Name	Signature	Date
Recorded by	Victor Wong		26 November 2015
Checked by	Dr. Priscilla Choy		26 November 2015



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151103
Date	3 November 2015 (Tuesday)
Time	09:30 – 10:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151103-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>Muddy water is observed in the drainage channel; the contractor should check the drainage system of the site area to ensure all the waste water is transferred to the AquaSed for treatment before discharging.</li> </ul> <p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part E – Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part F - Permit / Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>Following up on previous audit sessions (ref: 151027), all environmental deficiencies were improved/rectified by the Contractor.</li> </ul>	A 1

	Name	Signature	Date
Recorded by	Victor Wong		3 November 2015
Checked by	Dr. Priscilla Choy		3 November 2015



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151112
Date	12 November 2015 (Thursday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151112-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Used oil containers should be treated as chemical waste and removed.</li> </ul> <p><b>Part F - Permit / Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>Following up on previous audit sessions (ref: 151103), all environmental deficiencies were improved/rectified by the Contractor.</li> </ul>	E 2i

	Name	Signature	Date
Recorded by	Victor Wong		12 November 2015
Checked by	Dr. Priscilla Choy		12 November 2015





Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151117
Date	17 November 2015 (Tuesday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151117-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>The Contractor is reminded to utilise the AquaSed and sedimentation tanks to treat the muddy water on site whenever possible before discharging.</li> </ul> <p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part E – Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part F - Permit / Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>-</li> </ul>	A 1

	Name	Signature	Date
Recorded by	Victor Wong		17 November 2015
Checked by	Dr. Priscilla Choy		17 November 2015



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151124
Date	24 November 2015 (Tuesday)
Time	09:30 – 11:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151124-O03 151124-R04	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>pH meter should be checked for malfunction.</li> <li>The Contractor is reminded to check and maintain the drainage system regularly to avoid untreated discharge.</li> </ul>	A 1 A 1
151124-O02	<p><b>Part B – Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>Digging activities should be sprayed with water for dust suppression.</li> </ul> <p><b>Part D – Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	C 6
151124-O01	<p><b>Part E – Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Oily mixture in the drip tray of the chemical waste storage should be cleared.</li> </ul> <p><b>Part F - Permit / Licences</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Remark:</b></p> <ul style="list-style-type: none"> <li>Following up on previous audit sessions (ref: 151117), item 151117-O01 is remarked as 151124-R04.</li> </ul>	E 7ii

	Name	Signature	Date
Recorded by	Victor Wong		24 November 2015
Checked by	Dr. Priscilla Choy		24 November 2015

Contract No: DC/2009/18

**HATS 2A - Effluent Tunnel and Disinfection Facilities**



**Record Summary of Environmental Site Inspection**

**Inspection Information**

Checklist Reference Number	151105
Date	05 November 2015 (Thursday)
Time	14:00-16:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151105-001	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>Stockpile of dusty material should be covered. (Portion 3)</li> </ul> <p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	A 8
151105-001 151105-R01	<p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>Stockpile of dusty material should be covered. (Portion 3)</li> <li>Unpaved haul road should spray with water frequently. (Portion 3)</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	C 6 C 5
151105-002	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Oil stain and general refuse should be cleared. (Portion 7)</li> </ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.: 151029): all environmental deficiency was improved by the Contractor.</li> </ul>	E 1 iii & 7 i

	Name	Signature	Date
Recorded by	Carrie Leung		9 November 2015
Checked by	Dr. Priscilla Choy		9 November 2015

Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151112
Date	12 November 2015 (Thursday)
Time	14:00-16:15

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151112-O02	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>Contractor should clear muddy sand and provide blockage in u-channel. (Portion 7)</li> </ul> <p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	A 1
151112-O01	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Oil stain and general refuse should be cleared. (Portion 7)</li> </ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.: 151105); item 151105-O02 was remarked as 151112-O01.</li> </ul>	E 1 iii & 7 i

	Name	Signature	Date
Recorded by	Carrie Leung		16 November 2015
Checked by	Dr. Priscilla Choy		16 November 2015



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151118
Date	18 November 2015 (Wednesday)
Time	09:30-11:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151118-O02	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>Contractor should clear muddy sand and provide blockage in u-channel. (Portion 7)</li> </ul>	A 1
151118-R01	<p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>Unpaved haul road should be sprayed with water. (Portion 3)</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul>	C 5
151118-O01	<p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>Oil stain should be cleared. (Portion 7)</li> </ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.: 151112): item 151112-O01 was remarked as 151118-O01 and item 151112-O02 was remarked as 151118-O02.</li> </ul>	E 7 i

	Name	Signature	Date
Recorded by	Carrie Leung		20 November 2015
Checked by	Dr. Priscilla Choy		20 November 2015



Record Summary of Environmental Site Inspection

Inspection Information

Checklist Reference Number	151126
Date	26 November 2015 (Thursday)
Time	14:00-16:30

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
151126-002	<p><b>Part A - Water Quality</b></p> <ul style="list-style-type: none"> <li>Sandbags should be placed at the gully. (Portion 7)</li> </ul>	A 2
151126-001	<p><b>Part B - Landscape and Visual</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part C - Air Quality</b></p> <ul style="list-style-type: none"> <li>Stockpile of dusty material should be covered. (Portion 3)</li> </ul> <p><b>Part D - Noise</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part E - Waste / Chemical Management</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Part F - Permit / Licenses</b></p> <ul style="list-style-type: none"> <li>No environmental deficiency was identified during the site inspection.</li> </ul> <p><b>Others / Remarks</b></p> <ul style="list-style-type: none"> <li>Follow-up on previous audit section (Ref. No.: 151118): all environmental deficiency was improved by the Contractor.</li> </ul>	C 6

	Name	Signature	Date
Recorded by	Carrie Leung		1 December 2015
Checked by	Dr. Priscilla Choy		1 December 2015

---

---

**APPENDIX I  
EVENT ACTION PLANS**

---

---

**APPENDIX I – Event / Action Plans**

**Table I-1 Event / Action Plan For Air Quality**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial	1. Check monitoring data submitted by ET; 2. Check Contractor’s working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate



EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
	actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring			
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 5. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

**Table I-2 Event / Action Plan For Construction Noise**

EVENT	ACTION			
	ET	IEC	ER	CONTRACTOR
Action Level being exceeded	<ol style="list-style-type: none"> <li>1. Notify ER, IEC and Contractor;</li> <li>2. Carry out investigation;</li> <li>3. Report the results of investigation to the IEC, ER and Contractor;</li> <li>4. Discuss with the IEC and Contractor on remedial measures required;</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the investigation results submitted by the ET;</li> <li>2. Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>3. Advise the ER on the effectiveness of the proposed remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals to IEC and ER;</li> <li>2. Implement noise mitigation proposals</li> </ol>
Limit Level being exceeded	<ol style="list-style-type: none"> <li>1. Inform IEC, ER, Contractor and EPD;</li> <li>2. Repeat measurements to confirm findings;</li> <li>3. Increase monitoring frequency;</li> <li>4. Identify source and investigate the cause of exceedance;</li> <li>5. Carry out analysis of Contractor's working procedures;</li> <li>6. Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>7. Assess effectiveness of</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing;</li> <li>2. Notify Contractor;</li> <li>3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>4. Supervise the implementation of remedial measures;</li> <li>5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance;</li> <li>2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>3. Implement the agreed proposals;</li> <li>4. Submit further proposal if problem still not under control;</li> <li>5. Stop the relevant portion of works as instructed by</li> </ol>

<b>EVENT</b>	<b>ACTION</b>			
	<b>ET</b>	<b>IEC</b>	<b>ER</b>	<b>CONTRACTOR</b>
	Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring		until the exceedance is abated	the ER until the exceedance is abated

---

---

**APPENDIX J  
ENVIRONMENTAL MITIGATION  
IMPLEMENTATION SCHEDULE (EMIS)**

---

---

**APPENDIX J IMPLEMENTATION SCHEDULE OF ENVIRONMENTAL MITIGATION MEASURES (EMIS)**

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
<b>A</b>	<b>Air Quality</b>				
3.74	Skip hoist for material transport should be totally enclosed by impervious sheeting.	All construction sites	^	^	^
	Vehicle washing facilities should be provided at every vehicle exit point.		^	^	^
	The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcore.		^	^	^
	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.		N/A	N/A	N/A
	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.		^	#	*
	Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.		^	^	*
	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs		^	^	*
	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.		^	^	^
	Imposition of speed controls for vehicles on unpaved site roads. Ten kilometers per hour is the recommended limit.		^	^	^
	Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an		^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	area sheltered on the top and the 3 sides.				
	Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving the construction sites.		^	^	^
3.74	Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All construction sites	*	^	^
<b>B</b>	<b>Airborne Noise</b>				
4.56–4.61	Use of quiet PME, movable barriers and acoustic mats.	All construction sites	^	^	^
4.67	Only well-maintained plant shall be operated on-site and plant shall be serviced regularly during the construction program.		^	^	^
	Silencers or mufflers on construction equipment shall be utilized and shall be properly maintained during the construction program.		^	^	^
	Mobile plant, if any, shall be sited as far away from NSRs as possible.		^	^	^
	Machines and plant (such as trucks) that may be in intermittent use shall be shut down between works periods or shall be throttled down to a minimum.		^	^	^
4.67	Plant known to emit noise strongly in one direction shall, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.		^	^	^
	Material stockpiles and other structures shall be effectively utilized, wherever practicable, in screening noise from on-site construction activities.		^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
<b>C</b>	<b>Water Quality</b>				
6.349 to 6.375	Construction Site Runoff and General Construction Activities The mitigation measures as outlined in the ProPECC PN 1/94 Construction Site Drainage should be adopted where applicable.	All construction sites	*	*	*
6.376	Effluent Discharge There is a need to apply to EPD for a discharge licence for discharge of effluent from the construction site under the WPCO. The discharge quality must meet the requirements specified in the discharge licence. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD. Minimum distances of 100 m should be maintained between the discharge points of construction site effluent and the existing saltwater intakes.		*	^	^
6.377	Accidental Spillage of Chemicals  Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.		^	^	^
6.378	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should		^	^	^



EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	only be undertaken within the areas appropriately equipped to control these discharges.				
6.379	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>		^	^	^
6.380	<p>Construction Works in Close Proximity of Storm Drains or Seafront</p> <p>To minimize the potential water quality impacts from the construction works located at or near any watercourse, the practices outlined below should be adopted where applicable.</p> <ul style="list-style-type: none"> <li>• The use of less or smaller construction plants may be specified to reduce the disturbance to the storm water courses or marine environment.</li> <li>• Temporary storage of materials (e.g. equipment, filling materials, chemicals and fuel) and temporary stockpile of construction materials should be located well away from any water</li> </ul>	All construction sites	^	*	*

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	<p>courses during carrying out of the construction works.</p> <ul style="list-style-type: none"> <li>• Stockpiling of construction materials and dusty materials should be covered and located away from any water courses.</li> <li>• Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby water receivers. Construction activities, which generate large amount of wastewater, should be carried out in a distance away from the waterfront, where practicable.</li> <li>• Proper shoring may need to be erected in order to prevent soil/mud from slipping into the storm culvert or sea.</li> </ul>				
<b>D</b>	<b>Waste Management</b>				
9.107	<p>Reusable steel or concrete panel shutters, fencing and hoarding and signboard should be used as a preferred alternative to items made of wood, to minimize wastage of wood. Attention should be paid to WBTC No. 19/2001 - Metallic Site Hoardings and Signboards to reduce the amount of timber used on construction sites. Metallic alternatives to timber are readily available and should be used rather than new timber. Precast concrete units should be adopted wherever feasible to minimize the use of timber formwork.</p>	All construction sites	^	^	^
9.109	<p>All waste materials should be segregated into categories covering:</p> <ul style="list-style-type: none"> <li>• excavated materials suitable for reuse on-site;</li> <li>• excavated materials suitable for public filling facilities;</li> <li>• remaining C&amp;D waste for landfill;</li> </ul>	All construction sites	^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	<ul style="list-style-type: none"> <li>chemical waste; and</li> <li>general refuse for landfill.</li> </ul>				
9.113	Sort C&D waste from demolition of existing facilities to recover recyclable portions such as metals;		^	^	^
	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.		^	^	^
	Encourage collection of aluminium cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.		^	^	^
	Any unused chemicals or those with remaining functional capacity shall be recycled.		^	^	^
	Proper storage and site practices to minimise the potential for damage or contamination of construction materials.		^	^	*
9.115	Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.		^	^	^
	Training of site personnel in proper waste management and chemical waste handling procedures.		^	^	^
	Develop and provide toolbox talk for on-site sorting of C&D materials to enhance worker's awareness in handling, sorting, reuse and recycling of C&D materials.		^	^	^
	Provision of sufficient waste disposal points and regular collection of waste.		^	^	*
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.		^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
9.125	Bentonite slurries used in diaphragm wall construction should be reconditioned and reused wherever practicable. The disposal of residual used bentonite slurry should follow the good practice guidelines stated in ProPECC PN 1/94 "Construction Site Drainage"	All construction sites	N/A	^	^
9.131	Adequate number of portable toilets at temporary works areas or the PTWs to ensure that sewage from site staff would be properly collected.		^	^	^
9.133	General refuse should be stored in enclosed bins, skips or compaction units separating from C&D material and disposed of at designated landfill.		^	*	^
9.135	The recyclable component of the municipal waste generated by the workforce, such as aluminium cans, paper and cleansed plastic containers should be separated from other waste. Provision and collection of recycling bins for different types of recyclable waste should be set up by the Contractor. The Contractor should also be responsible for arranging recycling companies to collect these materials.		^	^	^
9.137	If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the		*	*	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	chemical wastes, to either the approved Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.				
9.142	Prior to excavation of the marine deposit layer, the deposit should be tested in accordance with the ETWB TC(W) No. 34/2002 and the results should be presented in a Preliminary Sediment Quality Report. The marine deposit should be disposed of at the disposal site designated by the Marine Fill Committee (MFC) or Director of Environmental Protection (DEP) depending on the test results.		N/A	N/A	N/A
<b>E</b>	<b>Terrestrial Ecology</b>				
10.94	To implement effective noise mitigation measures as recommended in Section 4 of EIA.	All construction sites	N/A	N/A	N/A
10.95	Dust control practices such as regular watering, complete coverage of any aggregate or dusty material storage piles, and re-schedule of dusty activities during high-wind conditions as well as other measures recommended in Section 3 of EIA, should be implemented.		^	^	^
10.96	Fences/hoardings should be erected and installed along the boundary of the works areas.		^	^	^
10.97	Standard good site practices as suggested in Section 10 of EIA should be implemented.		N/A	N/A	N/A
10.98	Provision of proper drainage system and runoff control measures such as use of sand/silt traps, oil/grease separators, sedimentation tanks, etc.		^	^	^
<b>F</b>	<b>Landscape and Visual</b>				
Table 13.7	Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where practical.	All construction sites	^	^	^
	Existing trees to be retained on site should be carefully		^	^	^

EIA Ref.	Recommended Mitigation Measures	Location of the measure	Implementation Contract		
			DC/2009/17	DC/2009/10	DC/2009/18
	protected during construction. Trees unavoidably affected by the works should be transplanted where practical. Compensatory tree planting should be provided to compensate for felled trees. Control of night-time lighting.				
Table 13.7	Erection of decorative screen hoarding compatible with the surrounding setting.		^	^	^
			N/A	N/A	N/A
<b>G</b>	<b>Marine Ecology</b>				
11.137	To minimize the potential indirect impacts on water quality from construction site runoff and various construction activities, the practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted.	All construction sites	^	^	^
<b>H</b>	<b>Hazard to Life</b>				
14A.201	Limiting use of cranes in terms of locations, lifting height, swing angle and setting up safety zone.	Exact location will be determined on construction site by the engineer	^	^	^
<b>I</b>	<b>Cultural Heritage</b>				
Tables 15.8 - 15.11	The construction vibration control limit (ppv of 25mm/s) shall be strictly followed.	Identified historical buildings/structures as mentioned in EM&A Manual Tables 15.8, 15.9, 15.10 and 15.11	N/A	N/A	^

Remarks:	^ Compliance of mitigation measure;
	<> Compliance of mitigation measure but need improvement’;
	N/A Not Applicable;
	* Recommendation was made during site audit but improved/rectified by the contractor.
	@ partially implemented
	X Non-compliance of mitigation measure;
	• Non-compliance but rectified by the contractor;
	# Recommendation was made during site audit and to be improved / rectified by the contractor.

---

---

**APPENDIX K  
COMPLAINT LOG**

---

---



**APPENDIX K – COMPLAINT LOG**

**Reporting Month:** November 2015

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
Com#1_22-07-13	Construction site at Portion 3 and 7(DC/2009/18)	22 July 2013	The complaint was lodged by a complainant on 22 July 2013 concerning noise generated from the construction works at 03:00am on 19 July 2013.	<p>According to the information provided by the Contractor, mucking out excavated rocks was carried out 90m below ground within a noise enclosure area.</p> <p>Furthermore, the distance between the complainant's residence and the closest construction work is at least 1km away, which would have shapely minimized the chance of potential noise disturbance to the complainant's area.</p> <p>Based on the monitoring results and the other information collected, the complaint was considered not justifiable since no exceedance of the noise monitoring results was recorded in July</p> <p>The Contractor was reminded to make sure the noise enclosure door will be kept close during night time construction.</p>	Closed

**Remarks:** No environmental complaint was received in the reporting period.

---

---

**APPENDIX L**  
**CONSTRUCTION PROGRAMME**

---

---

Activity ID	Activity Name	Original Duration	Activity % Complete	Total Float	Start	Finish	2016												2017										
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
<b>TWP R9 (Completion for Section 3, 4 and 5)</b>							29-Apr-2017, TWP R9																						
<b>Section 3 (Phase A2)</b>							23-Jan-2016, Section 3 (Phase A2)																						
KD00015	Turnflow Date (12 Dec 15)	0	0%	0		12-Dec-2015*	Turnflow Date (12 Dec 15)																						
<b>MPS2</b>							16-Jan-2016, MPS2																						
<b>Wet Well A</b>							18-Nov-2015, Wet Well A																						
A4170	Pump performance test #1-#4	12	45%	528	30-Oct-2015 A	08-Nov-2015	Pump performance test #1-#4																						
A4180	VSD, Surge and closed valve test	2	0%	528	08-Nov-2015	10-Nov-2015	VSD, Surge and closed valve test																						
A4181	24 Hours Endurance test	8	0%	528	10-Nov-2015	18-Nov-2015	24 Hours Endurance test																						
<b>External and civil works</b>							30-Nov-2015, External and civil works																						
A2780	Portable watermain laying for MPS, DOU3	45	75%	429	12-Aug-2015 A	14-Nov-2015	Portable watermain laying for MPS, DOU3																						
A2790	Storm drainage pipe laying	45	45%	416	30-Jul-2015 A	30-Nov-2015	Storm drainage pipe laying																						
<b>Air Scouring System</b>							19-Nov-2015, Air Scouring System																						
A3320	E&M installation for Air scouring system	10	0%	527	07-Nov-2015	16-Nov-2015	E&M installation for Air scouring system																						
A3330	Testing and commissioning	3	0%	527	17-Nov-2015	19-Nov-2015	Testing and commissioning																						
<b>Smoke Extraction system (Basement floor)</b>							18-Dec-2015, Smoke Extraction system (Basement floor)																						
A2470	Ordering and manufacturing of extraction Fans	75	75%	491	26-May-2015	20-Nov-2015	Ordering and manufacturing of extraction Fans																						
A2480	Smoke Extraction installation (Basement Floor)	40	65%	491	18-Aug-2015 A	04-Dec-2015	Smoke Extraction installation (Basement Floor)																						
A2640	Testing and commissioning	14	0%	491	04-Dec-2015	18-Dec-2015	Testing and commissioning																						
<b>Staircase Pressurisation System (ST3)</b>							16-Jan-2016, Staircase Pressurisation System (ST3)																						
A2500	Ordering and manufacturing of extraction Fans	75	75%	469	26-May-2015	20-Nov-2015	Ordering and manufacturing of extraction Fans																						
A2510	Staircase Pressurisation (ST3)	40	10%	469	18-Aug-2015 A	26-Dec-2015	Staircase Pressurisation (ST3)																						
A2650	Testing and commissioning	14	0%	469	26-Dec-2015	09-Jan-2016	Testing and commissioning																						
A2750	FSD inspection	7	0%	469	09-Jan-2016	16-Jan-2016	FSD inspection																						
<b>New CEPT</b>							19-Dec-2015, New CEPT																						
<b>Connection works at Northern Effluent Culvert</b>							23-Nov-2015, Connection works at Northern Effluent Culvert																						
S0796	Concrete slab inside effluent drop shaft	6	26.67%	374	29-Oct-2015 A	11-Nov-2015	Concrete slab inside effluent drop shaft																						
S0805	Water tightness test for the Northern effluent culvert	7	0%	422	12-Nov-2015	19-Nov-2015	Water tightness test for the Northern effluent culvert																						
S0815	Dismantling of bulkhead at Northern effluent culvert	3	0%	422	20-Nov-2015	23-Nov-2015	Dismantling of bulkhead at Northern effluent culvert																						
<b>Hydro-Turbine</b>							13-Nov-2015, Hydro-Turbine																						
A6235	E&M installation for Hydroturbine	14	75%	374	15-Oct-2015 A	05-Nov-2015	E&M installation for Hydroturbine																						
A6240	E&M installation for scum pump room 13	14	15%	530	29-Oct-2015 A	13-Nov-2015	E&M installation for scum pump room 13																						
<b>Architectural Builders and finishes works</b>							19-Dec-2015, Architectural Builders and finishes works																						
A5450	External wall painting (facing MPS2)	18	0%	399	30-Nov-2015*	19-Dec-2015	External wall painting (facing MPS2)																						
<b>FRP Odour Containment cover</b>							21-Nov-2015, FRP Odour Containment cover																						
A5950	Installation of FRP flat cover (PST (N), effluent launder and drop shaft)	5	0%	525	12-Nov-2015	16-Nov-2015	Installation of FRP flat cover (PST (N), effluent launder and drop shaft)																						
A5960	Installation of FRP Cover at PST (N) 47-53	4	0%	526	06-Nov-2015*	09-Nov-2015	Installation of FRP Cover at PST (N) 47-53																						
A5970	Installation of odour ductworks (branch, PSTs 47-53)	3	0%	526	10-Nov-2015	12-Nov-2015	Installation of odour ductworks (branch, PSTs 47-53)																						
A5980	Installation of odour ductworks (branch, FT and MDC)	3	0%	526	13-Nov-2015	15-Nov-2015	Installation of odour ductworks (branch, FT and MDC)																						
A6040	Installation of FRP cover at RMT and FT5	12	45%	429	16-Sep-2015 A	09-Nov-2015	Installation of FRP cover at RMT and FT5																						
A6050	Installation of FRP cover at MDC (N)	12	65%	535	02-Oct-2015 A	06-Nov-2015	Installation of FRP cover at MDC (N)																						
A6060	Testing and commissioning (smoke test)	5	0%	525	17-Nov-2015	21-Nov-2015	Testing and commissioning (smoke test)																						
<b>Scum Collection system</b>							19-Nov-2015, Scum Collection system																						
S2500	Process water and Protected water installation	25	30%	527	28-Sep-2015 A	19-Nov-2015	Process water and Protected water installation																						
S2550	T&C for Scum collection systems at PSTs	3	0%	542	02-Nov-2015	04-Nov-2015	T&C for Scum collection systems at PSTs																						
<b>Sludge Scrapers</b>							20-Nov-2015, Sludge Scrapers																						
A5600	Longitudinal Sludge scraper at FT5	5	45%	528	30-Oct-2015 A	04-Nov-2015	Longitudinal Sludge scraper at FT5																						
A5610	Cross sludge scrapers at FT5	5	45%	528	30-Oct-2015 A	04-Nov-2015	Cross sludge scrapers at FT5																						
A5640	Sludge scrapers at new Northern PSTs 47, 49, 51, 54	12	50%	525	30-Oct-2015 A	07-Nov-2015	Sludge scrapers at new Northern PSTs 47, 49, 51, 54																						
A5680	T&C for sludge scrapers at FT and PSTs	3	0%	525	08-Nov-2015	10-Nov-2015	T&C for sludge scrapers at FT and PSTs																						
A5690	Water filling for SAT Sludge pump	6	0%	423	11-Nov-2015	17-Nov-2015	Water filling for SAT Sludge pump																						
A5740	T&C for sludge piping system	3	0%	375	17-Nov-2015	20-Nov-2015	T&C for sludge piping system																						
<b>Polymer Dosing System</b>							22-Nov-2015, Polymer Dosing System																						
A5790	Installation of PVC dosing pipes at FT5 and RMT	12	0%	524	06-Nov-2015*	17-Nov-2015	Installation of PVC dosing pipes at FT5 and RMT																						
A5795	Replacement of Temporary pipeworks	10	0%	529	05-Nov-2015	15-Nov-2015	Replacement of Temporary pipeworks																						
A5800	Testing and commissioning	5	0%	524	18-Nov-2015	22-Nov-2015	Testing and commissioning																						
<b>FeCl3 Dosing System</b>							22-Nov-2015, FeCl3 Dosing System																						
A6320	Installation of PVC dosing pipes at FT5 and RMT	12	0%	524	06-Nov-2015*	17-Nov-2015	Installation of PVC dosing pipes at FT5 and RMT																						
A6330	Replacement of Temporary pipeworks	10	0%	529	05-Nov-2015	15-Nov-2015	Replacement of Temporary pipeworks																						
A6340	Testing and commissioning	5	0%	524	18-Nov-2015	22-Nov-2015	Testing and commissioning																						
<b>Process Air System</b>							16-Nov-2015, Process Air System																						
A5530	Water filling of MDC and FT5	5	0%	378	09-Nov-2015*	13-Nov-2015	Water filling of MDC and FT5																						
A5540	Testing and commissioning at MDC (N)	3	0%	530	14-Nov-2015	16-Nov-2015	Testing and commissioning at MDC (N)																						
A5550	Testing and commissioning at FT5	3	0%	530	14-Nov-2015	16-Nov-2015	Testing and commissioning at FT5																						
<b>Static Mixer</b>							13-Nov-2015, Static Mixer																						
A6130	Installation of Static mixer	2	0%	533	12-Nov-2015*	13-Nov-2015	Installation of Static mixer																						
<b>DCS works</b>							09-Dec-2015, DCS works																						
A6150	Point to point test (DCS panels to HMI)	60	80%	31	29-Jun-2015 A	13-Nov-2015	Point to point test (DCS panels to HMI)																						
A6160	End to end point test (Field to HMI)	30	60%	31	06-Jul-2015 A	25-Nov-2015	End to end point test (Field to HMI)																						


■ Actual Work  
■ Remaining Work  
■ Critical Remaining Work  
◆ Milestone  
▶ Summary

**Contract No. DC/2009/10**  
**HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works**  
**Target Works Programme (Revision 9)**

Sheet 1 of 5  
 DD: 6 Nov 2015

Date	Revision	Checked	Approved
19-Jun-2015	Rev. 8A		
30-Jun-2015	Rev. 8B		
10-Jul-2015	Rev. 8C		
17-Jul-2015	Rev. 8D		
31-Jul-2015	Rev. 8E		
17-Aug-2015	Rev. 8F		






- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary

**Contract No. DC/2009/10**  
**HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works**  
**Target Works Programme (Revision 9)**

Sheet 3 of 5  
DD: 6 Nov 2015

Date	Revision	Checked	Approved
19-Jun-2015	Rev. 8A		
30-Jun-2015	Rev. 8B		
10-Jul-2015	Rev. 8C		
17-Jul-2015	Rev. 8D		
31-Jul-2015	Rev. 8E		
17-Aug-2015	Rev. 8F		





- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone
- Summary

Contract No. DC/2009/10  
**HATS Stage 2A - Upgrading works at StoneCutters Island Sewage Treatment Works**  
 Target Works Programme (Revision 9)

Sheet 4 of 5  
 DD: 6 Nov 2015

Date	Revision	Checked	Approved
19-Jun-2015	Rev. 8A		
30-Jun-2015	Rev. 8B		
10-Jul-2015	Rev. 8C		
17-Jul-2015	Rev. 8D		
31-Jul-2015	Rev. 8E		
17-Aug-2015	Rev. 8F		



Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	2015		2016		
							Nov	Dec	Jan	Feb	Mar
<b>DC/2009/17 Detailed Works Programme Revision 3B_Updated up to 30-Nov-15</b>											
<b>Design of Permanent Works</b>											
<b>DDA2 (Southern Sludge Cake Silo)</b>											
<b>Sub-Package - A1</b>											
DP34440	DDA: SSCS - ICE Approve Sub-structure Design	110	24-Mar-15	06-Aug-15	14-Jan-15 A	05-Dec-15					
DP34442	DDA: SSCS - Engineer Comment Sub-structure Design	25	07-Aug-15	04-Sep-15	05-Dec-15	07-Jan-16					
DP34444	DDA: SSCS - Finalize Sub-structure Design	25	04-Sep-15	06-Oct-15	07-Jan-16	05-Feb-16					
DP34450	DDA: SSCS - Engineer Approve Sub-structure Design	21	06-Oct-15	31-Oct-15	05-Feb-16	04-Mar-16					
<b>DDA7 (DOU5 and DGS)</b>											
<b>Sub-Package - A1</b>											
DP034170	DDA: DOU5&DGS - Submit Sub-structure Design	142	29-Apr-15	19-Oct-15	17-Jul-14 A	16-Dec-15					
DP034180	DDA: DOU5&DGS - ICE Approve Sub-structure Design	72	12-May-15	06-Aug-15	30-Sep-15 A	04-Feb-16					
DP034182	DDA: DOU5&DGS - Engineer Comment Piling Design	19	07-Aug-15	28-Aug-15	04-Feb-16	01-Mar-16					
<b>Sub-Package - B</b>											
DP034210	DDA: DOU5&DGS - Submit Structural Design	169	28-Apr-15	19-Nov-15	08-Jul-14 A	01-Dec-15					
DP034220	DDA: DOU5&DGS - ICE Approve Structural Design	95	08-May-15	31-Aug-15	29-Jan-15 A	01-Mar-16					
<b>DDA5 (PWST &amp; Pumping System)</b>											
<b>Sub-Package - B</b>											
DP030210	DDA: PWST&PS - Submit Structure Design	142	30-May-15	18-Nov-15	28-Jul-14 A	24-Dec-15					
DP030220	DDA: PWST&PS - ICE Approve Structure Design	96	15-Apr-15	10-Aug-15	28-Dec-15	27-Apr-16					
<b>Detailed Design Approval (DDA) Submission</b>											
<b>DDA 35 - Workshop Equipment</b>											
DP008810	DDA: Workshop (E&M) - Designer to Compile DDA	107	05-Apr-13	14-Aug-13	05-Apr-13 A	30-Nov-15					
DP008815	DDA: Workshop (E&M) - Comment, Review & Approval	56	21-Mar-15	30-May-15	08-Apr-15 A	10-Dec-15					
DP008820	DDA: Workshop (E&M) - 1st Submission	6	03-Aug-13	10-Aug-13	01-Jun-13 A	01-Dec-15					
DP008830	DDA: Workshop (E&M) - Engineer Comment	12	16-Feb-15	05-Mar-15	01-Dec-15	15-Dec-15					
DP008840	DDA: Workshop (E&M) - Designer Response/Revision	19	05-Mar-15	27-Mar-15	05-Dec-15	29-Dec-15					

◆ Milestone  
 Actual Work  
 Remaining Work  
 Critical Remaining Work

Page 1 of 4

**Three Months Rolling Programme - December to January 2016**  
 (Based on Detail Works Programme Rev.3B)

3-M Rolling Programme			
Date	Revision	Checked	Approved
30-Nov-15			



Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	2015		2016		
							Nov	Dec	Jan	Feb	Mar
DP008850	DDA: Workshop (E&M) - 2nd Submission & ICE Cert	6	27-Mar-15	07-Apr-15	29-Dec-15	07-Jan-16					
DP008860	DDA: Workshop (E&M) - Engineer Approval	28	27-Apr-15	30-May-15	07-Jan-16	12-Feb-16					
<b>Section 5 of the Works</b>											
<b>Workshop Building</b>											
<b>Piling Works</b>											
<b>Prebored H-Pile</b>											
S5002164	WB: Load Test and Proof Drill	20	12-Feb-16	14-Mar-16	25-Nov-15 A	21-Dec-15					
<b>Structure</b>											
<b>Substructure</b>											
S5002203	WB: Excavation for Pilecap & Beam	27	14-Mar-16	19-Apr-16	21-Dec-15	25-Jan-16					
S5002206	WB: Raft Foundation & other Pilecap	36	21-Mar-16	07-May-16	29-Dec-15	13-Feb-16					
S5002300	WB: Ground Floor Slab	36	08-Apr-16	23-May-16	13-Jan-16	27-Feb-16					
<b>Superstructure</b>											
<b>Mezzanine Floor, +8.85mPD</b>											
S5002410	WB Mezzanine Floor: Installation of scaffolding, west portion	14	15-Apr-16	03-May-16	20-Jan-16	05-Feb-16					
S5002415	WB Mezzanine Floor: Installation of formworks at west portion	18	29-Apr-16	23-May-16	03-Feb-16	27-Feb-16					
S5002420	WB Mezzanine Floor: Fixing of rebars at west portion	12	16-May-16	30-May-16	20-Feb-16	05-Mar-16					
S5002435	WB Mezzanine Floor: Installation of scaffolding, east portion	14	03-May-16	20-May-16	05-Feb-16	25-Feb-16					
S5002445	WB Mezzanine Floor: Installation of formworks at east porion	18	23-May-16	14-Jun-16	27-Feb-16	19-Mar-16					
<b>Procurement, Manufacture and Delivery</b>											
S5002910	WB: Procure Balancing Machine for Centrifuge	35	29-Sep-15	10-Nov-15	07-Jan-16	20-Feb-16					
S5002915	WB: Manufacture Balancing Machine for Centrifuge	100	11-Nov-15	12-Mar-16	20-Feb-16	24-Jun-16					
S5002930	WB: Procure various E&M Equipment / Material	35	29-Sep-15	10-Nov-15	07-Jan-16	20-Feb-16					
S5002935	WB: Manufacture various E&M Equipment / Material	120	11-Nov-15	09-Apr-16	20-Feb-16	19-Jul-16					
S5002950	WB: Procurement of Travelling Crane	36	11-Nov-15	22-Dec-15	20-Feb-16	06-Apr-16					
<b>Southern Sludge Cake Silo</b>											
<b>Structure</b>											

- ◆ Milestone
- Actual Work
- Remaining Work
- Critical Remaining Work

**Three Months Rolling Programme - December to January 2016**  
**(Based on Detail Works Programme Rev.3B)**

3-M Rolling Programme			
Date	Revision	Checked	Approved
30-Nov-15			

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	2015		2016			
							Nov	Dec	Jan	Feb	Mar	
<b>Substructure</b>												
S5003110	SSCS: Excavation and Casting of Pilecap	49	06-Feb-16	12-Apr-16	26-Oct-15 A	14-Dec-15						
S5003112	SSCS: Completion of Pilecap	0		12-Apr-16		14-Dec-15			◆ SSCS: Completion of Pilecap			
<b>Procurement, Manufacture and Delivery</b>												
S5003520	SSCS: Procure Conveyor, Valve, Air Duct & Lifting Appliance	53	09-Feb-15	18-Apr-15	30-Sep-15 A	05-Dec-15						
S5003530	SSCS: Manufacture Conveyor, Valve, Air Duct & Lifting Appliance	157	18-Apr-15	27-Oct-15	15-Oct-15 A	12-May-16						
S5003550	SSCS: Procure Vehicle Washing Machine	60	18-Apr-15	02-Jul-15	05-Dec-15	20-Feb-16						
S5003555	SSCS: Manufacture Vehicle Washing Machine	116	02-Jul-15	17-Nov-15	20-Feb-16	13-Jul-16						
S5003585	SSCS: Procurement of Silo (Body)	60	18-Apr-15	02-Jul-15	30-Nov-15	13-Feb-16						
S5003590	SSCS: Manufacturing of Silo (Body)	90	02-Jul-15	04-Feb-16	30-Nov-15	19-Mar-16						
S5003595	SSCS: FAT Test for 1st lot Silos (4 nos)	13	04-Feb-16	23-Feb-16	15-Feb-16	01-Mar-16						
<b>Deodourization Unit 5 and DG Store</b>												
<b>Piling Works</b>												
<b>Prebored H-Pile</b>												
S5008267	DOU5 & DGS: Load Test and Proof Drill	6	14-Mar-16	21-Mar-16	30-Nov-15 A	05-Dec-15						
S5008268	DOU5 & DGS: Demobilization of Plant	5	14-Mar-16	21-Mar-16	30-Nov-15	05-Dec-15						
<b>Procurement and Delivery</b>												
S5008510	DOU5 & DGS: Procurement of DOU5 & other E&M Equipment	53	01-Jun-15	04-Aug-15	30-Nov-15*	03-Feb-16						
S5008520	DOU5 & DGS: Manufacturing of DOU5 & other E&M Equipment	187	04-Aug-15	18-Mar-16	03-Feb-16	21-Sep-16						
<b>Process Water Storage Tank</b>												
<b>Piling Works</b>												
<b>Prebored H-Pile</b>												
S5009198	PWST: Load Test and Proof Drill	7	22-Apr-16	30-Apr-16	28-Nov-15 A	07-Dec-15						
<b>Procurement, Manufacture and Delivery</b>												
S5009660	PWST: Procure Tanks & other E&M Equipment / Material	55	29-Sep-15	03-Dec-15	07-Jan-16	15-Mar-16						
<b>External (Civil) Works</b>												
<b>SDB Area</b>												

- ◆ Milestone
- Actual Work
- Remaining Work
- Critical Remaining Work

**Three Months Rolling Programme - December to January 2016**  
 (Based on Detail Works Programme Rev.3B)

3-M Rolling Programme			
Date	Revision	Checked	Approved
30-Nov-15			

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	2015					2016					
							Nov		Dec		Jan		Feb		Mar		
							1	2	3	4	5	6	7	8	9	10	11
S5009812	Concrete pillar box	52	14-Nov-14	16-Jan-15	29-Sep-14 A	30-Nov-15											
S5009814	Permanent carrigeway	52	14-Nov-14	16-Jan-15	29-Sep-14 A	05-Dec-15											
S5009818	Cable duct and draw pit P29	12	11-Mar-15	25-Mar-15	05-Dec-15	19-Dec-15											
<b>General Area</b>																	
S5009826	Foul sewer & manholes F6A & F6C at portion 3 & 4	50	23-Jun-15	20-Aug-15	21-Dec-15	24-Feb-16											
S5009832	Cable duct at portion 3 & 4	50	22-Oct-15	18-Dec-15	22-Jan-16	24-Mar-16											
S5009834	Chemical pipe & trench	50	19-Dec-15	22-Feb-16	24-Feb-16	27-Apr-16											
<b>SSCS Area</b>																	
S5009852	Sludge feed pipe SF2 and access chamber 2	49	23-Jun-15	19-Aug-15	30-Nov-15	28-Jan-16											
S5009862	Cable duct and draw pits P8, P9 & P10	49	19-Oct-15	15-Dec-15	29-Jan-16	01-Apr-16											

- ◆ Milestone
- Actual Work
- Remaining Work
- Critical Remaining Work

**Three Months Rolling Programme - December to January 2016**  
**(Based on Detail Works Programme Rev.3B)**

3-M Rolling Programme			
Date	Revision	Checked	Approved
30-Nov-15			

Activity ID	Activity Name	Start	Finish	Physical % Complete	2015																	
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
18-64289N	ET - Invert (I2) CH 813 - 805 Bay 9		03-Mar-15 A	100%				◆														
18-64290N	ET - Invert (I2) CH 821 - 813 Bay 8		03-Mar-15 A	100%				◆														
18-64291N	ET - Invert (I2) CH 829 - 821 Bay 7		04-Mar-15 A	100%				◆														
18-64292N	ET - Invert (I2) CH 837 - 829 Bay 6		05-Mar-15 A	100%				◆														
18-64293N	ET - Invert (I2) CH 845 - 837 Bay 5		09-Mar-15 A	100%				◆														
18-64187N	ET - Invert (I1) CH 23 - 14 Bay 106		11-Mar-15 A	100%				◆														
18-64188N	ET - Invert (I1) CH 14 - 10 Bay 107		13-Mar-15 A	100%				◆														
18-64189N	ET - Invert (I1) CH 10 - 2 Bay 108		19-Mar-15 A	100%				◆														
18-57727N	ET - DS Tunnel Lining (Invert) Formwork Dismantle	20-Mar-15 A	23-Mar-15 A	100%				■														
18-64294N	ET - Invert (I2) CH 853 - 845 Bay 4		23-Mar-15 A	100%				◆														
18-64295N	ET - Invert (I2) CH 861 - 853 Bay 3		24-Mar-15 A	100%				◆														
18-64297N	ET - Invert (I2) CH 865 - 861 Bay 2		25-Mar-15 A	100%				◆														
18-64298N	ET - Invert (I2) CH 873 - 865 Bay 1		30-Mar-15 A	100%				◆														
18-57728N	ET - RS Tunnel Lining (Invert) Formwork Dismantle	01-Apr-15 A	05-Apr-15 A	100%				■														
<b>6.06.5 - Flow Distribution Chamber No.2</b>																						
<b>6.06.5.1 - Demolition Works</b>																						
18-65810	FDC2 - Prep & Sub of New Proposed Staircase to Engineer	15-Dec-11 A	28-Dec-11 A	100%																		
18-65820	FDC2 - Approve New Proposed Staircase from Engineer	29-Dec-11 A	20-Jan-12 A	100%																		
18-65830	FDC2 - Construction of New Staircase	20-Feb-12 A	10-Apr-12 A	100%																		
18-65800	FDC2 - Demolition of Staircase	19-Jun-12 A	06-Jul-12 A	100%																		
<b>6.06.5.2 - Foundation</b>																						
18-65780	FDC2 - G.I. Pre Drilling (5 Nos.)	14-Nov-11 A	30-Dec-11 A	100%																		
18-65790	FDC2 - Setting Out Pile Points	21-Jan-12 A	27-Jan-12 A	100%																		
18-65740	FDC2 - Pre-Bored H-Pile 1st Group (4 nos)	02-Feb-12 A	13-Mar-12 A	100%																		
18-65750	FDC2 - Pre-Bored H-Pile 2nd Group (4 nos)	06-Mar-12 A	17-Jul-12 A	100%																		
18-65760	FDC2 - Pre-Bored H-Pile 3rd Group (4 nos)	13-Jul-12 A	26-Jul-12 A	100%																		
18-65770	FDC2 - Pre-Bored H-Pile 4th Group (5 nos)	27-Jul-12 A	05-Aug-12 A	100%																		
18-58242	FDC2 - Pre-Bored H-Pile 4th Group (5 nos)	24-Aug-12 A	24-Aug-12 A	100%																		
<b>6.06.5.3 - Temporary Works</b>																						
18-66000	FDC2 - Remove Existing Footing and Sheet Pile Driving Works	31-Dec-14 A	28-Jul-15 A	100%																		
18-66010	FDC2 - Pre-boring Works	10-Mar-15 A	29-Jun-15 A	100%																		
18-66020	FDC2 - ELS 1st Layer (Level +4.5 mPD)	20-Apr-15 A	11-May-15 A	100%																		
18-66030	FDC2 - ELS 2nd Layer (Level +1.3 mPD)	11-May-15 A	23-May-15 A	100%																		
18-66040	FDC2 - ELS Formation + Blinding	24-May-15 A	04-Jun-15 A	100%																		
<b>6.06.5.4 - Structure</b>																						
18-66050	FDC2 - Installation of Pile Head	05-Jun-15 A	15-Jun-15 A	100%																		
<b>6.06.5.4.1 - Stage 1</b>																						
18-66060	FDC2 - Base Slab	16-Jun-15 A	30-Jun-15 A	100%																		
18-66090	FDC2 - Lower Wall (Level -0.425 to +5.5mPD)	01-Jul-15 A	31-Jul-15 A	100%																		
18-66120	FDC2 - Removal of 2nd Layer Strut and Backfill	06-Aug-15 A	07-Aug-15 A	100%																		
18-66080	FDC2 - Removal of 1st Layer Strut	08-Aug-15 A	09-Aug-15 A	100%																		
18-66130	FDC2 - Upper Wall (Level +5.5mPD to +13.5 mPD)	10-Aug-15 A	15-Sep-15 A	100%																		
18-66850	FDC2 - Installation of Stainless Steel Channel at Slot	26-Sep-15 A	02-Oct-15 A	100%																		
18-66840	FDC - Installation of Concrete Panels	29-Sep-15 A	07-Oct-15 A	100%																		
<b>6.06.5.4.2 - Stage 2</b>																						
18-66070	FDC2 - Cutting of Diaphragm Wall	17-Jun-15 A	22-Jul-15 A	100%																		
18-66140	FDC2 - Base Slab	15-Jul-15 A	05-Aug-15 A	100%																		
18-66100	FDC2 - ELS Works	17-Jul-15 A	03-Aug-15 A	100%																		
18-66160	FDC2 - Lower Wall (Level -0.4 to +5.2mPD)	06-Aug-15 A	18-Aug-15 A	100%																		
18-66250	FDC2 - Removal of 2nd Layer Struct and Backfill	13-Aug-15 A	21-Aug-15 A	100%																		
18-66150	FDC2 - Removal of 1st Layer Struct and Backfill	22-Aug-15 A	27-Aug-15 A	100%																		
18-66280	FDC2 - Upper Wall (Level + 5.2 to +13.5 mPD)	26-Aug-15 A	15-Sep-15 A	100%																		
18-66270	FDC2 - Temporary Scaffolding for Wall Construction	26-Aug-15 A	29-Aug-15 A	100%																		
<b>6.06.5.5 - Finishing Works</b>																						
18-66380	FDC2- PVC Liner Touch Up Work	22-Sep-15 A	10-Oct-15 A	100%																		
18-66310	FDC2- Install FRP Covers & Handrailing	26-Sep-15 A	05-Dec-15	50%																		
18-66390	FDC2- Waterproofing System	01-Oct-15 A	08-Oct-15 A	100%																		
18-66180	FDC2 - Staircase	07-Oct-15 A	12-Oct-15 A	100%																		
18-66290	FDC2 - Install Temp Cover	12-Oct-15 A	16-Oct-15 A	100%																		




	Actual Level of Effort		Remaining Work
	Primary Baseline		Critical Remaining Work
	Actual Work		Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15      Run Date: 27-Nov-15

Project ID : C18DWPDI51126  
 Layout : C18151126UDWP  
 Page 32 of 40

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		



▬ Actual Level of Effort  
 Primary Baseline  
 Actual Work  
 Remaining Work  
 Critical Remaining Work  
◆ Milestone

### Updated Detail Works Programme

Data Date: 26-Nov-15      Run Date: 27-Nov-15

Project ID :C18DWPD151126  
 Layout : C18151126UDWP  
 Page 33 of 40

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		



Activity ID	Activity Name	Start	Finish	Physical % Complete	2015								2016								
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4							
18-59679N	Entry Culvert - Excavation	18-Apr-13 A	06-Aug-13 A	100%																	
18-59680N	Existing Drop Shaft - Breaking of Existing D-wall	03-May-13 A	12-Sep-13 A	100%																	
18-59660D	Entry Culvert - ELS 1st Layer + Removal of Existing D-wall Panel	06-May-13 A	14-Jun-13 A	100%																	
18-59662N	Entry Culvert - Breaking of Underground RC Block	07-Jun-13 A	04-Jul-13 A	100%																	
18-59670D	Entry Culvert - ELS 2nd Layer + Removal of Existing D-wall Panel	12-Jul-13 A	25-Sep-13 A	100%																	
18-59680D	Entry Culvert - ELS Formation + Blinding	06-Aug-13 A	10-Aug-13 A	100%																	
18-59681N	Entry Culvert - ELS Formation + Blinding at C-Clamp Area	11-Sep-13 A	13-Sep-13 A	100%																	
18-59682N	Existing Drop Shaft - Coring of Holes for Installation of T25 Post Drill Links	13-Sep-13 A	29-Sep-13 A	100%																	
18-59683N	Existing Drop Shaft - Trimming of CJ	18-Sep-13 A	30-Sep-13 A	100%																	
<b>6.06.7.3 - Structure</b>																					
18-59711N	Entry Culvert - Installation of H-Pile Steel Top Plates	13-Aug-13 A	31-Aug-13 A	100%																	
18-59712N	Entry Culvert - Backfilling of Soft Spot Below the Foundation Layer	02-Sep-13 A	17-Sep-13 A	100%																	
18-59710D	Entry Culvert - Base Slab + Kicker	18-Sep-13 A	21-Oct-13 A	100%																	
18-64295D	Entry Culvert - Wall Construction	15-Oct-13 A	06-Dec-13 A	100%																	
18-64296N	Entry Culvert - Removal of Formworks	07-Dec-13 A	19-Dec-13 A	100%																	
18-64315	Entry Culvert - Backfill + ELS Removal	21-Dec-13 A	14-Jan-15 A	100%																	
18-64340N	Entry Culvert - Construct Remaining Top Slab of New Culvert	27-Jan-14 A	26-Feb-14 A	100%																	
18-64350N	Entry Culvert - Connection of Precast Top Slab and Entry Culvert	03-Jun-14 A	12-Jul-14 A	100%																	
<b>6.06.7.4 - E&amp;M Works</b>																					
18-64304N	Entry Culvert Handover for E&M Works	23-Jun-15 A		100%																	
18-64355D	Entry Culvert - TRC Measurement System	03-Jul-15 A	26-Sep-15 A	100%																	
18-64335D	Entry Culvert - Install Pipes & Valves	03-Jul-15 A	26-Sep-15 A	100%																	
18-64345D	Entry Culvert - Install Power Supply System	05-Jul-15 A	29-Sep-15 A	100%																	
18-64360D	Entry Culvert - Install Odour Ducts	22-Aug-15 A	14-Jan-16	80%																	
18-64305D	Entry Culvert - Install Effluent Pumps	25-Aug-15 A	29-Sep-15 A	100%																	
18-64365D	Entry Culvert - Functional Test for Equipments	29-Sep-15 A	24-Jan-16	70%																	
<b>6.06.7.5 - Connect to Existing Drop Shaft</b>																					
18-59310N	Temp Steel Panel - Trial Installation at Existing Chamber 15	29-Aug-13 A	29-Aug-13 A	100%																	
18-59541N	Initial Environmental Water Monitoring	18-Oct-13 A	31-Oct-13 A	100%																	
18-59542N	Impact Environmental Water Monitoring	01-Nov-13 A	27-Feb-14 A	100%																	
18-59390	Dry Season Onset 2013-2014	01-Nov-13 A		100%																	
18-59312N	Temp Water Gate - Installation of Slot Material	04-Nov-13 A	07-Nov-13 A	100%																	
18-59311N	Temp Flow Diversion - Coring of Holes at Existing Drop Shaft as Advance Work for Pilot Wall Cutting	24-Nov-13 A	24-Nov-13 A	100%																	
18-64337N	Temp Flow Diversion - Stage 1 Pilot Wall Cutting L1-1 for Cantilever Beam Construction	26-Nov-13 A	26-Nov-13 A	100%																	
18-64338N	Temp Flow Diversion - Construction of Cantilever Beam	27-Nov-13 A	06-Dec-13 A	100%																	
18-64341N	Temp Flow Diversion - Construction of Strengthening Beam	27-Nov-13 A	06-Dec-13 A	100%																	
18-64342N	Temp Flow Diversion - Existing DS Top Slab Cutting and Modification Works	07-Dec-13 A	15-Dec-13 A	100%																	
18-64336N	Temp Flow Diversion - Installation of Protective Railing	15-Dec-13 A	15-Dec-13 A	100%																	
18-64339N	Temp Flow Diversion - Stage 2 Pilot Wall Cutting (L1 to L2 fr +7 to +3.625 mPD)	16-Dec-13 A	24-Dec-13 A	100%																	
18-59314N	Temp Water Barrier Platform - Trial Assembly	21-Dec-13 A	26-Dec-13 A	100%																	
18-59450D	Temp Flow Diversion - Stage 3 Wall Cutting and Removal (L3 to L5 fr +3.625 to -0.5 mPD)	26-Dec-13 A	16-Jan-14 A	100%																	
18-59420D	Temp Flow Diversion - Erection of Temp Water Barrier Platform at Existing Drop Shaft	26-Dec-13 A	26-Dec-13 A	100%																	
18-59421N	Temp Steel Panel - Installation at Existing Chamber 15	27-Dec-13 A	27-Dec-13 A	100%																	
18-59410	Divert Flow to Northwest Kowloon Outfall	27-Dec-13 A	27-Dec-13 A	100%																	
18-59530N	Temp Flow Diversion - Final Touch Up for New Entry Culvert and Existing DS Connection	17-Jan-14 A	26-Feb-14 A	100%																	
18-59313N	Temp Water Gate - Installation of Temp Water Gate	22-Feb-14 A	22-Feb-14 A	100%																	
18-59500	Divert Flow Back to Existing Drop Shaft	27-Feb-14 A	27-Feb-14 A	100%																	
18-59543N	Post Environmental Water Monitoring	28-Feb-14 A	13-Mar-14 A	100%																	
18-59530	Dry Season End 2013-2014		28-Feb-14 A	100%																	
18-59532N	Temp Flow Diversion - Dismantle Temporary Water Barrier Platform	18-Apr-14 A	18-Apr-14 A	100%																	
<b>6.06.8 - Dechlorination Plant (DCP)</b>																					
<b>6.06.8.1 - DCP - Foundation</b>																					
18-59800	DCP - G.I- Pre Drilling (7 Nos.)	08-Dec-11 A	31-Jan-12 A	100%																	
18-59810	DCP -Setting Out Pile Points	05-Mar-12 A	13-Mar-12 A	100%																	
18-59850	DCP - Pre-Bore H-Piles (20 nos.)	14-Mar-12 A	30-Jun-12 A	100%																	
18-59930	DCP - Test Piles	06-Oct-12 A	15-Oct-12 A	100%																	
<b>6.06.8.2 - DCP - Structure</b>																					
18-60040N	DCP - Mobilization and Breaking of Concrete Surface	10-Dec-12 A	13-Dec-12 A	100%																	
18-60010D	DCP - Excavate Foundation + Blinding	10-Dec-12 A	24-Dec-12 A	100%																	



- █ Actual Level of Effort
- █ Remaining Work
- █ Primary Baseline
- █ Critical Remaining Work
- █ Actual Work
- ◆ Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15      Run Date: 27-Nov-15

Project ID : C18DWP151126  
 Layout : C18151126UDWP  
 Page 34 of 40

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		

Activity ID	Activity Name	Start	Finish	Physical % Complete	2015								2016							
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
18-60050N	DCP - Pile Cap Excavation	14-Dec-12 A	29-Dec-12 A	100%																
18-60070N	DCP - Pile Cap Blinding	24-Dec-12 A	24-Dec-12 A	100%																
18-60051N	DCP - Steel Top Plates for H-Piles	27-Dec-12 A	02-Jan-13 A	100%																
18-60015D	DCP - R.C. Pile Cap (Base Slab)	28-Dec-12 A	19-Jan-13 A	100%																
18-60090N	DCP - Pile Cap Formworks	28-Dec-12 A	02-Jan-13 A	100%																
18-60101N	DCP - Pile Cap Steel Fixing	03-Jan-13 A	18-Jan-13 A	100%																
18-60020D	DCP - R.C. Intermediate Slab	08-Jan-13 A	02-May-13 A	100%																
18-60120N	DCP - Construction of Toe Wall	08-Jan-13 A	18-Jan-13 A	100%																
18-60111N	DCP - Pile Cap Concreting	19-Jan-13 A	19-Jan-13 A	100%																
18-60140N	DCP - Ground Slab, Waterproofing	22-Jan-13 A	22-Jan-13 A	100%																
18-60130N	DCP - Ground Slab, Erection of Permanent Formworks	23-Jan-13 A	02-May-13 A	100%																
18-60025	DCP - R.C. Plinths and Boundary Wall	28-Jan-13 A	04-Mar-13 A	100%																
18-60160N	DCP - Ground Slab Steel Fixing	28-Jan-13 A	02-May-13 A	100%																
18-60141N	DCP - Ground Slab, Installation of UPVC Cable Ducting	26-Feb-13 A	13-Apr-13 A	100%																
18-60142N	DCP - Ground Slab, Installation of UPVC Cast-Iron Pipe	11-Apr-13 A	18-Apr-13 A	100%																
18-60143N	DCP - Ground Slab Cast-Iron Pipe Water Test	19-Apr-13 A	22-Apr-13 A	100%																
18-60170N	DCP - Ground Slab, Concreting	02-May-13 A	02-May-13 A	100%																
18-60171N	DCP - Ground Slab, Removal of Formworks	03-May-13 A	08-May-13 A	100%																
18-60030D	DCP - R.C. Walls/Roof	04-Jul-13 A	04-Oct-13 A	100%																
18-60030N	DCP - R.C. Wall Scaffolding & Formworks Erection	04-Jul-13 A	17-Aug-13 A	100%																
18-60053N	DCP - R.C. Walls Steel Fixing	29-Jul-13 A	10-Aug-13 A	100%																
18-60052N	DCP - R.C. Roof Formworks Erection	12-Aug-13 A	20-Aug-13 A	100%																
18-60055N	DCP - R.C. Roof Steel Fixing	21-Aug-13 A	26-Aug-13 A	100%																
18-60054N	DCP - R.C. Walls/Roof, Cast Concrete	27-Aug-13 A	27-Aug-13 A	100%																
18-60056N	DCP - R.C. Walls/Roof, Concrete Wall and Roof Curing	28-Aug-13 A	12-Sep-13 A	100%																
18-60046N	DCP - R.C. Roof Parapet, Fix Roof Parapet Wall Reinforcement	05-Sep-13 A	13-Sep-13 A	100%																
18-60035D	DCP - R.C. Roof Parapet	05-Sep-13 A	04-Oct-13 A	100%																
18-60045N	DCP - R.C. Roof Parapet, Erection of Formwork	09-Sep-13 A	18-Sep-13 A	100%																
18-60058N	DCP - R.C. Walls/Roof, Removal of Formworks and Falseworks	13-Sep-13 A	04-Oct-13 A	100%																
18-60048N	DCP - R.C. Roof Parapet, Cast Roof Concrete Parapet	19-Sep-13 A	19-Sep-13 A	100%																
18-60049N	DCP - R.C. Roof Parapet, Curing and Removal of Formworks	20-Sep-13 A	04-Oct-13 A	100%																
18-60065N	DCP - Cleaning and Preparation for Finishing and E&M	05-Oct-13 A	02-Nov-13 A	100%																
18-64651N	DCP - 3600x1200 Sump Pit Near Bund Wall	17-Oct-13 A	02-Nov-13 A	100%																
18-60059N	DCP - R.C. Roof Parapet, Waterproofing	01-May-14 A	31-May-14 A	100%																
18-60173N	DCP - Ground Slab, Bund Wall Waterproofing	01-Feb-15 A	20-Apr-15 A	100%																
18-60040D	DCP - Steel Structure & Roof Delivery		19-May-15 A	100%																
18-60042N	DCP - Steel Structure & Roof, Steel Structure Installation	19-May-15 A	20-Jul-15 A	100%																
18-60043N	DCP - Steel Structure & Roof, Installation of FRP Shelter Sheets	21-Jul-15 A	06-Aug-15 A	100%																
<b>6.06.8.3 - DCP - Storage Tank Compound</b>																				
<b>6.06.8.3.1 - Finishing Works</b>																				
18-60047N	DCP - STC Handover for Finishing Works	19-Jun-14 A		100%																
18-60048D	DCP - STC - Install Storage Tanks	19-Jun-14 A	02-Sep-14 A	100%																
18-60060	DCP - STC - Epoxy Coating & Painting	04-Jul-14 A	14-Jul-14 A	100%																
18-60051	DCP - STC - Metal Works	23-May-15 A	22-Jun-15 A	100%																
18-60058	DCP - STC - Synthetic Timber Board Screen	13-Nov-15 A	28-Nov-15	90%																
18-60056	DCP - STC - FRP Open Mesh Flooring	30-Nov-15	10-Dec-15	0%																
18-60064	DCP - STC - Misc. Finishing Works	08-Dec-15	15-Dec-15	0%																
<b>6.06.8.3.2 - E&amp;M Works</b>																				
18-60066N	DCP Storage Tank Compound Handover for E&M Work	15-May-14 A		100%																
18-60075N	DCP - STC - Install Sodium Bisulphate Dosing Pumps	20-May-14 A	20-Jul-15 A	100%																
18-60052	DCP - STC - Piping Works	27-Jun-14 A	01-Dec-15	90%																
18-60066	DCP - STC - Cabling & Wiring	22-Dec-14 A	15-Jul-15 A	100%																
18-60054D	DCP - STC - Cable Containment Works	22-Dec-14 A	02-Jul-15 A	100%																
18-60068D	DCP - STC - Electrical Fixtures	22-Dec-14 A	10-Jul-15 A	100%																
18-60067	DCP - STC - Electrical Control & Instrumentation	22-Dec-14 A	10-Jul-15 A	100%																
18-60070D	DCP - STC - Fire Services	03-Feb-15 A	15-Jul-15 A	100%																
18-60074	DCP - STC - Install Sodium Bisulphate Dosing Units	24-Sep-15 A	10-Oct-15 A	100%																
18-60080	DCP - STC - Functional Test	25-Sep-15 A	29-Sep-15 A	100%																



- █ Actual Level of Effort
- █ Remaining Work
- █ Primary Baseline
- █ Critical Remaining Work
- █ Actual Work
- ◆ Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15

Run Date: 27-Nov-15

Project ID : C18DWPDI51126

Layout : C18151126UDWP

Page 35 of 40

### Detail Works Programme

Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		

Activity ID	Activity Name	Start	Finish	Physical % Complete	2015																			
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4										
<b>6.06.8.4.1 - Finishing Works</b>																								
18-63555	DCP - PH - Epoxy Coating & Painting	16-Jun-14 A	12-Jul-14 A	100%																				
18-63493N	DCP - PH Handover for Finishing Works	15-Jul-14 A		100%																				
18-63515	DCP - PH - Door, Shutter and Louvre	03-Nov-14 A	17-Nov-14 A	100%																				
18-63495	DCP - PH - FRP Open Mesh Flooring	30-Nov-15	07-Dec-15	0%																				
18-63565	DCP - PH - Misc. Finishing	08-Dec-15	15-Dec-15	0%																				
<b>6.06.8.4.2 - E&amp;M Works</b>																								
18-63485D	DCP - PH - Airducts	14-Jul-14 A	29-Apr-15 A	100%																				
18-63492D	DCP - PH - Air Grilles	14-Jul-14 A	29-Apr-15 A	100%																				
18-63474N	DCP Pump Hall Handover for E&M Works	15-Jul-14 A		100%																				
18-63489	DCP - PH - Electrical Fixture	22-Dec-14 A	10-Jul-15 A	100%																				
18-63488D	DCP - PH - Electrical Control & Instrumentation	22-Dec-14 A	10-Jul-15 A	100%																				
18-63480D	DCP - PH - Cable Containment	22-Dec-14 A	29-Apr-15 A	100%																				
18-63487D	DCP - PH - Cabling & Wiring	22-Dec-14 A	29-Apr-15 A	100%																				
18-63478D	DCP - PH - Piping Works	05-Jan-15 A	20-Sep-15 A	100%																				
18-63476D	DCP - PH - Fume Recovery System	15-Jan-15 A	15-Jul-15 A	100%																				
18-63490D	DCP - PH - Fire Services	03-Feb-15 A	10-Aug-15 A	100%																				
18-63475D	DCP - PH - Pump & Dehumidifier Install	01-Jun-15 A	15-Jun-15 A	100%																				
18-63494D	DCP - PH - Functional Test	21-Sep-15 A	29-Sep-15 A	100%																				
<b>6.06.8.5 - DCP - Sensor Store Room</b>																								
<b>6.06.8.5.1 - Finishing Works</b>																								
18-63624N	DCP - SSR Handover for Finishing Works	15-Apr-14 A		100%																				
18-63635D	DCP - SSR - Epoxy Coating & Painting	15-Apr-14 A	05-Jun-14 A	100%																				
18-63625	DCP - SSR - Door & Louvres	03-Nov-14 A	18-Nov-14 A	100%																				
18-63665	DCP - SSR - Misc Finishing Works	08-Dec-15	21-Dec-15	0%																				
<b>6.06.8.5.2 - E&amp;M Works</b>																								
18-63574N	DCP Sensor Store Room Handover for E&M Works	15-May-14 A		100%																				
18-63585D	DCP - SSR - Airducts	14-Jul-14 A	29-Apr-15 A	100%																				
18-63655D	DCP - SSR - Air Grilles	14-Jul-14 A	29-Apr-15 A	100%																				
18-63595D	DCP - SSR - Cabling & wiring	22-Dec-14 A	10-Aug-15 A	100%																				
18-63575D	DCP - SSR - Cable Containment	22-Dec-14 A	01-Aug-15 A	100%																				
18-63645D	DCP - SSR - Electrical Fixtures	22-Dec-14 A	10-Jul-15 A	100%																				
18-63491D	DCP - SSR - Fire Services	03-Feb-15 A	15-Jul-15 A	100%																				
18-63658D	DCP - SSR - Functional Test	21-Sep-15 A	22-Sep-15 A	100%																				
<b>6.06.8.6 - DCP - Control Room &amp; UPS Room</b>																								
<b>6.06.8.6.1 - Finishing Works</b>																								
18-63709N	DCP - CR/UPS Handover for Finishing Works	31-Mar-14 A		100%																				
18-63720N	DCP - CR/UPS Partition Wall	31-Mar-14 A	11-Apr-14 A	100%																				
18-63725D	DCP - CR/UPS - Epoxy Coating and Painting	15-Apr-14 A	05-Jun-14 A	100%																				
18-63715	DCP - CR/UPS - Door & Louvre	03-Nov-14 A	18-Nov-14 A	100%																				
18-63710	DCP - CR/UPS - Metal Works	01-Jun-15 A	19-Jun-15 A	100%																				
18-64055	DCP - CR/UPS - Misc. Finishing	08-Dec-15	23-Dec-15	0%																				
<b>6.06.8.6.2 - E&amp;M Works</b>																								
18-63604N	DCP Handover for E&M Works at Control Room & UPS Room	15-May-14 A		100%																				
18-63615D	DCP - CR/UPS - Airducts	14-Jul-14 A	29-Apr-15 A	100%																				
18-63705D	DCP - CR/UPS - Air grilles	14-Jul-14 A	29-Apr-15 A	100%																				
18-63605D	DCP - CR/UPS - Cable Containment	22-Dec-14 A	10-Jul-15 A	100%																				
18-63685D	DCP - CR/UPS - Cabling & Wiring	22-Dec-14 A	10-Jul-15 A	100%																				
18-63695D	DCP - CR/UPS - Electrical Fixtures	22-Dec-14 A	10-Jul-15 A	100%																				
18-63495D	DCP - CR/UPS - Fire Services	03-Feb-15 A	15-Jul-15 A	100%																				
18-63735	DCP - CR/UPS - UPS Equipment	21-Sep-15 A	20-Nov-15 A	100%																				
18-63736	DCP - CR/UPS - Control System Equipment	21-Sep-15 A	20-Nov-15 A	100%																				
18-63748	DCP - CR/UPS - Functional Test	23-Sep-15 A	04-Dec-15	50%																				
<b>6.06.8.6.2.3 - Completion of DCS Works</b>																								
18-63760	DCS Pre-inspection Works Before Handover	09-Dec-15	28-Dec-15	0%																				
18-63761	DCS Handover Completed Works		28-Dec-15	0%																				
<b>6.06.8.6.2.3 - DCS Training</b>																								
18-63828	DCS Training - Submission of Training Programme and Material	01-Apr-15 A	15-Apr-15 A	100%																				
18-63838	DCS Training - Engineer's Review	02-Jul-15 A	10-Jul-15 A	100%																				



- ▬ Actual Level of Effort
- ▬ Remaining Work
- ▬ Primary Baseline
- ▬ Critical Remaining Work
- Actual Work
- ◆ Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15

Run Date: 27-Nov-15

Project ID : C18DWP151126

Layout : C18151126UDWP

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		





Activity ID	Activity Name	Start	Finish	Physical % Complete	2015																		
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4									
<b>6.06.8.10 - DCP Statutory Inspection</b>																							
18-60600	WSD Inspection (Part 1)	10-Nov-15 A	10-Nov-15 A	100%																			
18-60650	Prep & Sub Form 314 to FSD	13-Nov-15 A	19-Nov-15 A	100%																			
18-60700	Prep & Sub Form 501 to FSD	13-Nov-15 A	19-Nov-15 A	100%																			
18-60750	FSD Inspection	05-Dec-15	28-Dec-15	0%																			
<b>6.06.8.11 - DCP External Works</b>																							
18-64649N	Ext Works - RS Stage 1, DN 600 Manhole & Drain Pipe	25-Mar-14 A	13-May-14 A	100%																			
18-64650N	Ext Works - Riser Shaft - Stage 1 Before NE Demolition (Main Drainage, Ducting, Pipe Trench)	25-Mar-14 A	02-Jun-14 A	100%																			
18-64647N	Ext Works - RS Stage 1, Draw Pit & Cable Duct	25-Apr-14 A	15-Jul-14 A	100%																			
18-64670N	Ext Works - MH (SW) 01		25-Apr-14 A	100%																			
18-64648N	Ext Works - RS Stage 1, Pipe Trench & DN300 Pipe & DN150 Pipe	14-May-14 A	06-Aug-14 A	100%																			
18-64668N	Ext Works - E3 Cable Draw Pit		07-Jun-14 A	100%																			
18-64667N	Ext Works - MH (FS) 10		12-Jun-14 A	100%																			
18-64666N	Ext Works - E14 Cable Draw Pit		25-Jun-14 A	100%																			
18-64687N	Ext Works - E15 Cable Draw Pit		25-Jun-14 A	100%																			
18-64660N	Ext Works - Riser Shaft - Stage 2 After NE Demolition (Main Drainage, Ducting, Water Supply, Pipe Trench)	27-Jun-14 A	17-Jul-15 A	100%																			
18-64680N	Ext Works - E13 Cable Draw Pit		27-Jun-14 A	100%																			
18-64644N	Ext Works - RS Stage 2, Draw Pit and Ducting and Water Mains	10-Jul-14 A	10-Dec-15	80%																			
18-64690N	Ext Works - MH (FS) 06		11-Jul-14 A	100%																			
18-64665N	Ext Works - MH (FS) 05		11-Jul-14 A	100%																			
18-64688N	Ext Works - E16 Cable Draw Pit		15-Jul-14 A	100%																			
18-64662N	Ext Works - MH (FS) 03		19-Jul-14 A	100%																			
18-64663N	Ext Works - Last Manhole		04-Oct-14 A	100%																			
18-64646N	Ext Works - RS Stage 2, Last Manhole and 1050mm Pipe	04-Oct-14 A	06-Nov-14 A	100%																			
18-64645N	Ext Works - RS Stage 2, Remaining Pipe Trench		12-Jul-15 A	100%																			
18-64661N	Ext Works - Riser Shaft - Stage 3 Remaining Works		22-Jul-15 A	60%																			
18-64671N	Ext Works - Installation of Access Control System and CCTV System	15-Sep-15 A	18-Dec-15	90%																			
<b>6.06.8.12 - Interim Dechlorination Facilities</b>																							
18-64650D	Propose & Approve Method for Interim Operation	26-Nov-15	02-Jan-16	0%																			
18-64660D	Interim Dechlorination Facilities Trial Run	04-Jan-16	16-Jan-16	0%																			
18-64670D	Operation of Interim Dechlorination Facilities	18-Jan-16	30-Jan-16	0%																			
<b>6.06.9 - DOU4</b>																							
18-60800	DOU4 - Plinth	10-Jul-15 A	03-Aug-15 A	100%																			
18-60100	DOU4 Handover for E&M Works	05-Aug-15 A		100%																			
18-61050	DOU4 - Install Air Extraction Fan	22-Sep-15 A	07-Nov-15 A	100%																			
18-61000	DOU4 - Install Bio Tricking Filters	22-Sep-15 A	18-Dec-15	85%																			
18-61100D	DOU4 - Install Pumps	05-Oct-15 A	30-Dec-15	40%																			
18-66340N	DOU4 - Control Room	15-Oct-15 A	30-Nov-15	80%																			
18-61120	DOU4 - Install Pipes & Valves	01-Nov-15 A	12-Feb-16	55%																			
18-66350N	DOU4 - Pipe Trench	04-Nov-15 A	24-Dec-15	40%																			
18-61140	DOU4 - Install Tanks	21-Nov-15 A	28-Nov-15	70%																			
18-61220	DOU4 - External Works - Laying Cable Duct	05-Dec-15	05-Mar-16	0%																			
18-61210	DOU4 - External Works - Laying Water Pipe	05-Dec-15	12-Jan-16	0%																			
18-61070	DOU4 - Install FRP Air Duct & Accessories	07-Dec-15	02-Feb-16	0%																			
18-61275	DOU4 - Drain Pipe and Odour Duct Connection to PWPS	07-Dec-15	22-Dec-15	0%																			
18-61160	DOU4 - Install Power Supply System	28-Dec-15*	01-Mar-16	0%																			
18-61230	DOU4 - External Works - Odour Duct to MPS1	28-Dec-15	27-Feb-16	0%																			
18-61180	DOU4 - Install Control Panel	05-Jan-16	11-Feb-16	0%																			
18-61200	DOU4 - Functional Test for Equipments	02-Mar-16	09-Apr-16	0%																			
<b>6.06.10 - DOU8</b>																							
18-61450	DOU8 - Slab & Plinth	17-Jul-15 A	24-Jul-15 A	100%																			
18-61500D	DOU8 - Install Air Extraction Pumps	25-Jul-15 A	20-Sep-15 A	100%																			
18-61550D	DOU8 - Install Dehumidifiers	25-Jul-15 A	20-Sep-15 A	100%																			
18-61600D	DOU8 - Install Activated Carbon Filters	25-Jul-15 A	05-Aug-15 A	100%																			
18-61710D	DOU8 - Control Panel	27-Jul-15 A	07-Dec-15	55%																			
18-61499N	DOU8 Handover for E&M Works	27-Jul-15 A		100%																			
18-61650D	DOU8 - Install Air Ducts & Accessories	10-Aug-15 A	16-Dec-15	50%																			
18-61700D	DOU8 - Install Power Supply	10-Aug-15 A	07-Dec-15	75%																			
<b>6.06.11 - Existing Chamber 15</b>																							



	Actual Level of Effort		Remaining Work
	Primary Baseline		Critical Remaining Work
	Actual Work		Milestone

### Updated Detail Works Programme

Data Date: 26-Nov-15      Run Date: 27-Nov-15

Project ID : C18DWPD151126  
Layout : C18151126UDWP  
Page 38 of 40

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		

Activity ID	Activity Name	Start	Finish	Physical % Complete	2015								2016							
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
<b>6.06.11.1 - E&amp;M Works</b>																				
18-62149N	Existing Chamber 15 Handover for E&M Works	15-Aug-12 A		100%																
18-62150D	Installation of Pilot TRC Sensing Facilities	15-Aug-12 A	19-Sep-12 A	100%																
18-62200D	Functional Test for Pilot TRC Sensing Facilities	19-Sep-12 A	25-Sep-12 A	100%																
18-62250D	T&C of Pilot TRC Sensing Facilities	22-Jan-13 A	26-Sep-13 A	100%																
<b>6.06.12 - Testing &amp; Commissioning of Section 4</b>																				
18-11001N	Section 4 - Substantial Completion		12-Oct-15 A	100%																
18-62350D	T&C of Effluent Tunnel	11-Dec-15	15-Jan-16	0%																
18-62400	Divert Flow to Effluent Tunnel from Exist. Culvert		11-Dec-15*	0%																
18-62375D	Liaison Works with Operators and Other Parties	11-Dec-15	14-Dec-15	0%																
18-62351N	Section 4 - Complete Remaining Works		09-Apr-16	0%																
<b>6.06.13 - Operation Manual</b>																				
18-64425	Prepare and Submit 1st Draft of Operation Manual	25-Feb-13 A	01-Mar-13 A	100%																
18-64445	Engineer Review and Comment 1st Draft Operation Manual	01-Mar-13 A	20-Mar-13 A	100%																
18-64455	Prepare and Submit 2nd Draft of Operation Manual	26-Nov-15	21-Dec-15	0%																
18-64465	Engineer Review and Comment 2nd Draft Operation Manual	22-Dec-15	09-Jan-16	0%																
18-64485	Training DSD Operation Staff	11-Jan-16	26-Jan-16	0%																
18-64475	Submit Final Operation Manual	11-Jan-16	27-Jan-16	0%																
<b>6.06.14 - Portion 14</b>																				
18-55763N	Cable Detection	24-Sep-12 A	24-Sep-12 A	100%																
18-55760N	Erection of Chain Link Fence	28-Sep-12 A	29-Sep-12 A	100%																
18-55759N	Confirmation of Sub-Contractor		20-Mar-13 A	100%																
18-55764N	Trial Pit	03-May-13 A	03-May-13 A	100%																
18-55775N	Discussion with WSD on Existing Firemain Protection		30-Jul-13 A	100%																
18-55765N	Trench Excavation	04-Oct-13 A	02-Nov-13 A	100%																
18-55761N	Laying of 300mm Pipe	04-Nov-13 A	06-Nov-13 A	100%																
18-55762N	Connection to Existing Manhole with Sewer Diversion	07-Nov-13 A	07-Nov-13 A	100%																
18-55771N	Laying of DN40 Water Pipe	13-Nov-13 A	19-Nov-13 A	100%																
18-55772N	Laying of 150dia. Cable Duct	13-Nov-13 A	19-Nov-13 A	100%																
18-55767N	Backfilling to Formation	20-Nov-13 A	06-Dec-13 A	100%																
<b>6.07 - Section 5</b>																				
<b>6.07.1 - Extension of Chamber 15</b>																				
<b>6.07.1.1 - Foundation</b>																				
18-62580N	De-commissioning of Existing Box Culvert, Pipe Trench and TRC System		15-Jan-16	0%																
18-62520N	Cleansing of the Existing Culvert [Scope to be Confirmed]	16-Jan-16	16-Feb-16	0%																
18-62510N	Mobilization of Piling Rig and Accessories	28-Jan-16	01-Feb-16	0%																
18-62500	Pre-bore H-Piles (10 Nos@2 day/no.)	02-Feb-16	27-Feb-16	0%																
18-62530	Proof Test	28-Feb-16	03-Mar-16	0%																
18-62510	Pile Loading Test	04-Mar-16	21-Mar-16	0%																
<b>6.07.1.2 - Temporary Works</b>																				
18-62550	Sheet Piles Driving Works	29-Mar-16	04-May-16	0%																
18-62600	ELS Excavation & Strutting	05-May-16	04-Jun-16	0%																
18-66400	Demolition of the Existing Culvert	07-May-16	04-Jun-16	0%																
<b>6.07.1.3 - Structure</b>																				
18-66640N	Installation of H-Pile Head Plate	06-Jun-16	15-Jun-16	0%																
18-62650	Extension of Chamber 15 - Base Slab	16-Jun-16	04-Jul-16	0%																
18-66650N	Extension of Chamber 15 - Lower Wall Construction	05-Jul-16	02-Aug-16	0%																
18-66660N	Extension of Chamber 15 - Upper Wall Construction	03-Aug-16	06-Sep-16	0%																
18-66670N	Extension of Chamber 15 - Falsework Dismantle	07-Sep-16	12-Sep-16	0%																
<b>6.07.1.4 - Architectural incld. Exist. C15</b>																				
18-62700	Extension of Chamber 15 - Install FRP Cover and Handrail	13-Sep-16	07-Oct-16	0%																
18-62699	Extension to Chamber 15 - Handover for Finishing Works	13-Sep-16		0%																
<b>6.07.1.5 - E&amp;M</b>																				
18-62749	Extension of Chamber 15 - Handover for E&M Works	07-Sep-16		0%																
18-62750	Extension of Chamber 15 - Install Penstocks	07-Sep-16	30-Sep-16	0%																
18-62760N	Extension of Chamber 15 - Install Odour Duct	07-Sep-16	19-Sep-16	0%																
18-62770N	Extension of Chamber 15 - Install Air Duct	07-Sep-16	19-Sep-16	0%																
18-62800	T&C for Equipments in Section 5	03-Oct-16	13-Oct-16	0%																
<b>6.07.2 - Overflow Culvert</b>																				



- █ Actual Level of Effort
- █ Remaining Work
- █ Primary Baseline
- █ Critical Remaining Work
- █ Actual Work
- ◆ Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15      Run Date: 27-Nov-15

Project ID : C18DWPD151126

Layout : C18151126UDWP

Page 39 of 40

Detail Works Programme			
Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		

Activity ID	Activity Name	Start	Finish	Physical % Complete	2015								2016				
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
<b>6.07.2.1 - Temporary Works</b>																	
18-62950	Overflow Culvert - Sheet Piles Driving Works (with Pre-bored)	07-Nov-15 A	12-Dec-15	40%													
18-63000	Overflow Culvert - ELS Excavation & Strutting	14-Dec-15	20-Jan-16	0%													
<b>6.07.2.2 - Foundation</b>																	
18-62850	G.I-Pre-Drilling (3 Nos.)	12-Sep-12 A	18-Sep-12 A	100%													
18-62900	Pre-bore H-Piles (6 Nos.@2day/no.)	19-Sep-12 A	29-Sep-12 A	100%													
<b>6.07.2.3 - Structure</b>																	
18-63050	Overflow Culvert - Base Slab Construction	21-Jan-16	06-Feb-16	0%													
18-63060	Overflow Culvert - Wall & Roof Slab Construction	11-Feb-16	10-Mar-16	0%													
18-63070N	Overflow Culvert - ELS Removal and Backfilling	11-Mar-16	16-Mar-16	0%													
<b>6.07.3 - Demolition of Existing Dechlorination Plant</b>																	
18-63100	Demolition of Existing Dechlorination Plant	11-Dec-15	23-Jan-16	0%													
18-63150	External Work - Part 2 (Utilities)	25-Jan-16	13-Feb-16	0%													
<b>6.07.4 - Dechlorination Compound</b>																	
18-63210N	Concreting for Pavement	25-Jan-16	04-Feb-16	0%													
<b>6.07.5 - Landscape Works</b>																	
18-63200	Landscaping Softwork	25-Jan-16	23-Mar-16	0%													
18-63300	Irrigation System	24-Mar-16	25-Apr-16	0%													



- Actual Level of Effort
- Remaining Work
- Primary Baseline
- Critical Remaining Work
- Actual Work
- ◆ Milestone

## Updated Detail Works Programme

Data Date: 26-Nov-15

Run Date: 27-Nov-15

Project ID : C18DWP151126

Layout : C18151126UDWP

Page 40 of 40

### Detail Works Programme

Date	Revision	Checked	Approved
26-Oct-15	DWP Rev D Update		
26-Nov-15	DWP Rev D Update		