



AUES PROJECT NO. TCS/00704/14

**CONTRACT NO. MTRC6593-13C –
WAN CHAI STATION LEE TUNG STREET SUBWAY**

**8TH QUARTERLY ENVIRONMENTAL MONITORING
AND AUDIT (EM&A) SUMMARY REPORT – JUNE
2016 TO AUGUST 2016**

**PREPARED FOR
KADEN CONSTRUCTION LIMITED**

Quality Index

Date	Reference No.	Prepared By	Approved By
20 October 2016	TCS00704/14/600/R0116v2	 Martin Li Assistant Environmental Consultant	 T.W. Tam Environmental Team Leader

Version	Date	Description
1	17 October 2016	First Submission
2	20 October 2016	Amended against IEC's comment

Your Ref:
Our Ref: 40032976/456263

By Email and Post

MTR Corporation Limited
Fo Tan Railway House
No. 9, Lok King Street, Fo Tan
Shatin, N.T.,
Hong Kong

Attn.: Mr. Kenneth Chow / Environmental Engineer II

24 October 2016

Dear Sirs

**Consultancy Agreement A130-13
Independent Environmental Checker for CRS and LTS
LTS - Verification for Seventh Quarterly Environmental Monitoring and Audit (EM&A)
Report (June 2016 to August 2016) (Report No.: TCS00704/14/600/R0116v2)**

We refer to the 8th Quarterly EM&A Report (June 2016 to August 2016) received under cover of the email from the Environmental Team, AUES, dated on 18 October 2016.

Further to our comments provided on 18 October 2016 and subsequent revision of the Report by AUES on 20 October 2016, we have no further comment and have verified the captioned report (Report No.: TCS00704/14/600/R0116v2).

Should you have any queries, please feel free to contact the undersigned at 3922 9529.

Yours faithfully
AECOM Consulting Services Ltd



Y. W. Fung
Independent Environmental Checker

LLMC/wwsc

cc Kaden Consturction Limited (Attn.: Mr. Ronald Fung) via email
AUES (Attn.: Ms. Nicola Hon) via email

EXECUTIVE SUMMARY

ES01 This is the 8th Quarterly EM&A Summary Report for the Contract No. *MTRC6593-13C – Wan Chai Station Lee Tung Street Subway* (hereinafter “the Project”), which is a Designated Project to be implemented under Environmental Permit EP-444/2012/A (hereinafter referred as “the EP-444/2012/A” or “the EP”), covering the period from **1 June 2016 to 31 August 2016** (hereinafter “Reporting Period”).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Locations to undertake	Total Occasions
Air Quality	24-hour TSP	1	16
Construction Noise	L _{eq(30min)} Daytime	2	26
Site Inspection / Audit	Weekly inspection with ET, the Contractor and RE	--	13
	Monthly joint inspection with ET, the Contractor, RE and IEC	--	3

BREACHES OF ACTION/LIMIT LEVELS

ES03 In this Reporting Period, monitoring results demonstrated that no exceedance of environmental quality criteria recorded in air quality and construction noise. The summary of breach of environmental performance is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	24-hour TSP	0	0	0	0	0
Construction Noise	L _{eq(30min)} Daytime	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES04 No public complaint was received in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES05 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES06 No reporting changes were made in the Reporting Period.

FUTURE KEY ISSUES

ES07 Construction noise is the key environmental issue during construction work of the Project as there are residential buildings nearby. Noise mitigation measures should be fully implemented in accordance with the EM&A requirement.

ES08 Special attention should be paid on the potential construction dust impact as the construction site is located near the residential area. The Contractor should fully implement the construction dust mitigation measures properly.

ES09 The Contractor should prevent muddy water and other water pollutants via site surface water runoff get into public areas and implement water quality mitigation measures properly. Any discharge water should be strictly complied with wastewater discharge license requirement.

TABLE OF CONTENTS

1	INTRODUCTION	1
	PROJECT BACKGROUND	1
	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND SUBMISSION	2
	PROJECT ORGANIZATION	2
	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
	CONSTRUCTION PROGRESS	4
3	SUMMARY ENVIRONMENTAL IMPACT MONITORING REQUIREMENTS	5
	MONITORING PARAMETERS	5
	MONITORING LOCATIONS	5
	MONITORING FREQUENCY AND PERIOD	5
	MONITORING EQUIPMENT	6
	MONITORING METHODOLOGY	7
	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	8
	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
4	AIR QUALITY MONITORING RESULTS	9
	24-HOUR TSP AIR QUALITY MONITORING RESULTS	9
5	CONSTRUCTION NOISE MONITORING RESULTS	10
	NOISE MONITORING RESULTS	10
6	WASTE MANAGEMENT	11
	GENERAL WASTE MANAGEMENT	11
	RECORDS OF WASTE QUANTITIES	11
7	SITE INSPECTION	12
	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	12
8	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	14
	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	14
9	IMPLEMENTATION STATUS OF MITIGATION MEASURES	15
	MITIGATION MEASURES UNDERTAKE IN THE REPORTING PERIOD	15
10	CONCLUSIONS AND RECOMMENDATIONS	16
	CONCLUSION	16
	RECOMMENDATIONS	16

LIST OF TABLES

TABLE 2-1	SUBMISSION/SET-UP STATUS OF THE EP REQUIREMENTS
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS
TABLE 3-1	SUMMARY OF THE MONITORING PARAMETERS OF EM&A REQUIREMENTS
TABLE 3-2	AIR AND NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR TSP MONITORING RESULTS
TABLE 5-1	SUMMARY OF NOISE MONITORING RESULTS
TABLE 5-2	ADJUSTMENT OF CONSTRUCTION NOISE LEVEL FOR N1, dB(A)
TABLE 6-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 6-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 7-1	SITE OBSERVATIONS
TABLE 8-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 8-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 8-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 9-1	SUMMARY OF ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	PROJECT SITE LAYOUT PLAN
APPENDIX B	ORGANIZATION OF THE PROJECT
APPENDIX C	MASTER CONSTRUCTION PROGRAMME
APPENDIX D	MONITORING LOCATIONS
APPENDIX E	EVENT AND ACTION PLAN
APPENDIX F	GRAPHICAL PLOTS
APPENDIX G	METEOROLOGICAL INFORMATION
APPENDIX H	WASTE FLOW TABLE
APPENDIX I	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1 INTRODUCTION

PROJECT BACKGROUND

- 1.01 **KADEN CONSTRUCTION LIMITED** (hereinafter ‘KCL’) has been awarded by the MTR Corporation Limited (MTRCL) of the Contract No. *MTRC6593-13C – Wan Chai Station Lee Tung Street Subway* (hereinafter “the Project”), which is a Designated Project to be implemented under Environmental Permit EP-444/2012 (hereinafter referred as “the EP-444/2012” or “the EP”).
- 1.02 The Project includes redevelopment of the Lee Tung Street area to improve pedestrian networking by enhancing the accessibility, connectivity and circulation of human traffic north-south from Queen’s Road East area to Wan Chai MTR Station, and providing a safe and attractive means for pedestrian crossing of Johnston Road. The Project site layout plan is shown in [Appendix A](#) and works under the Project comprise:
- (i) Construction of a pedestrian subway link between Urban Renewal Authority’s Redevelopment at Site H15 (the Development) and Wan Chai Station (WAC);
 - (ii) Construction of two ventilation shafts; and
 - (iii) Modification works of some of the station concourse.
- 1.03 The Project is expected to take about 36 months. In order to effectively implement the environmental protection measures as stipulated in the Particular Specification (PS) of Project, an Environmental Monitoring and Audit Plan (EMAP) which enclosed in the Project Profile (PP) was prepared to guide the setup of the environmental monitoring and audit (EM&A) programme of the Project. The construction of the Project was commenced on 28 August 2014.
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by KCL as the independent environmental team (ET) to implement the relevant EM&A programme of the Project.
- 1.05 This is the **8th** Quarterly EM&A Summary Report presenting the monitoring results and inspection findings in the Reporting Period from **1 June 2016** to **31 August 2016**.

REPORT STRUCTURE

- 1.06 This Report is structured into the following sections:-

Section 1	<i>Introduction</i>
Section 2	<i>Project Organization</i>
Section 3	<i>Summary of Impact monitoring Requirements</i>
Section 4	<i>Air Quality Monitoring Results</i>
Section 5	<i>Construction Noise Monitoring Results</i>
Section 6	<i>Waste Management</i>
Section 7	<i>Site Inspections</i>
Section 8	<i>Environmental Complaint and Non-Compliance</i>
Section 9	<i>Implementation Status of Mitigation Measures</i>
Section 10	<i>Conclusions and Recommendations</i>

2 PROJECT ORGANIZATION AND SUBMISSION

PROJECT ORGANIZATION

2.01 The project organization is shown in [Appendix B](#). The responsibilities of respective parties are:

MTR Corporation Limited (MTRCL)

2.02 MTRCL is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. Also, an Independent Environmental Checker (IEC) should be employed by MTRCL to audit the results of the EM&A work conducted by Environmental Team.

Environmental Protection Department (EPD)

2.03 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Resident Engineer (RE)

2.04 The RE is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractor's compliance with Contract Specifications, including the effective implementation and operation of the environmental mitigation measures;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Participate in site inspections undertaken by the ET; and
- Co-operate with the ET in providing all the necessary information and assistance for completion of the complaint investigation works.

Independent Environmental Checker (IEC)

2.05 The IEC should advise the ET and RE on environmental issues related to the project. The IEC should audit from an independent viewpoint on the environmental performance during the construction of the project. The IEC should be a person who has relevant professional qualifications in environmental control and at least 7 years' experience in EM&A and environmental management. The duties and responsibilities of the IEC are:

- Review and audit in an independent, objective and professional manner in all aspects of the EM&A programme;
- Validate and confirm the accuracy of monitoring results, appropriateness of monitoring equipment, monitoring locations with reference to the locations of the nearby sensitive receivers, and monitoring procedures;
- Carry out random sample check and audit on monitoring data and sampling procedures, etc;
- Conduct random site inspection;
- Review the effectiveness of environmental mitigation measures and project environmental performance;
- On an as-need basis, verify and certify the environmental acceptability of the construction methodology (both temporary and permanent works), relevant design plans and submissions under the environmental permit. Where necessary, the IEC should agree in consultation with the ET and the Contractor least impact alternative;
- Check complaint cases and the effectiveness of corrective measures;
- Verify EM&A report certified by the ET Leader; and
- Feedback audit results to RE/ET according to the Event/Action Plan.

Environmental Team (ET)

2.06 The ET should conduct the EM&A programme and ensure the Contractor's compliance with the project's environmental performance requirements during construction. The ET should plan, organize and manage the implementation of the EM&A programme and ensure that the EM&A works are undertaken to the required standard.

2.07 The ET should be led and managed by the ET Leader. The ET Leader should have relevant

professional qualifications in environmental control and possess at least 7 years' experience in EM&A. The ET Leader should be responsible for the implementation of the EM&A programmes in accordance with the EM&A requirements. The duties and responsibilities of the ET include:

- Sampling, analysis and statistical evaluation of monitoring parameters;
- Environmental site surveillance;
- Inspection and audit of compliance with environmental protection, and pollution prevention and control regulations;
- Assess the effectiveness of the environmental mitigation measures implemented;
- Monitor compliance with the environmental protection clauses/specifications in the Contract;
- Review construction programme and comment as necessary;
- Review work methodologies which may affect the extent of environmental impact during the construction phase and comment as necessary;
- Complaint investigation, evaluation and identification of corrective measures;
- Liaison with the IEC on all environmental performance matters, and timely submission of all relevant EM&A proforma for IEC's approval; and
- Advice to Contractor on environmental improvement, awareness and enhancement matters etc.

The Contractor

- 2.08 The Contractor should report to the RE. The duties and responsibilities of the Contractor are:
- Comply with the relevant contract conditions and specifications on environmental protection
 - Participate in the site inspections undertaken by the ET;
 - Provide assistance to ET to carry out monitoring;
 - Provide requested information to the ET in the event of any exceedance in the environmental criteria (Action/Limit levels);
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans; and
 - Cooperate with the ET in providing all the necessary information and assistance for completion of the complaint investigation works. If mitigation measures are required following the investigation, the Contractor should promptly carry out these measures.

SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.09 In according with the EP stipulation, the required documents submission status to EPD for retention as listed below:

Table 2-1 Submission/Set-up Status of the EP Requirements

EP Condition	Submission	Status
2.3	Management Organization of Main Construction Companies	Submitted
2.7	Landscape Plan	Submitted
3.3	Baseline Monitoring Report (TCS00704/14/600/R0010v4)	Submitted
4.2	Internet website	Live

- 2.10 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project are presented in **Table 2-2**.

Table 2-2 Status of Environmental Licenses and Permits

Item	Description	License/Permit Status
1	Air pollution Control (Construction Dust) Regulation	Notified EPD
2	Chemical Waste Producer Registration - Waste Producers Number	WPN:5213-131-K3099-01 Approved on 14/05/2014
3	Water Pollution Control Ordinance - Discharge License	License no.: WT00019539-2014 Approved on 16/07/2014 Valid to: 31/07/2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account no.: 7019837 Approved on 30/04/2014

Item	Description	License/Permit Status
5	Construction Noise Permit under Noise Control Ordinance	GW-RS0164-16 obtained on 11 Mar 2016 Valid from 11 Mar 2016 to 10 Sep 2016
		GW-RS0165-16 obtained on 14 Mar 2016 Valid from 14 Mar 2016 to 13 Sep 2016
		GW-RS0530-16 obtained on 3 June 2016 Valid from 11 June 2016 to 10 Dec 2016

CONSTRUCTION PROGRESS

2.11 In the Reporting Period, construction activities conducted are listed below. Moreover, the master construction program is enclosed in [Appendix C](#).

June 2016

- Construction of main beam and traffic deck, reinstatement of site area at Eastbound
- Construction of main beam for mini piles and bulk excavation at Westbound footpath
- Modification of steel decking platform at Children Playground
- ABWF for external finishing at WAC Station

July 2016

- Excavation at Children Playground, Eastbound Fast Lane and Westbound Slow Lane
- Excavation and pre-grouting at Trams Track Decking
- Floor screeding and Blockworks for store room and LV room at ABWF at LTS Subway
- AFC Audit room ABWF works at WAC station.

August 2016

- Excavation at Children Playground, Eastbound Fast Lane and Westbound Slow Lane
- Excavation and pre-grouting at Trams Track Decking
- Anchor rod for false ceiling at Grid B to E and Blockworks for store room and LV room at ABWF at LTS Subway
- AFC Audit room ABWF works at WAC station.

3 SUMMARY ENVIRONMENTAL IMPACT MONITORING REQUIREMENTS

3.01 The ET will implement the EM&A programme in accordance with the requirements in EMAP. Details of the EM&A programme are presented in the following sub-sections.

MONITORING PARAMETERS

3.02 The EM&A impact monitoring program covers the following environmental aspects:

- Air Quality; and
- Construction noise

3.03 A summary of the monitoring parameters is presented in *Table 3-1*:

Table 3-1 Summary of the Monitoring Parameters of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 24-hour Total Suspended Particulate (hereinafter ‘24-hour TSP’) • 1-hour TSP monitoring (*)
Construction Noise	<ul style="list-style-type: none"> • A-weighted equivalent continuous sound pressure level (30min) (hereinafter ‘$L_{eq(30min)}$’ during the normal working hours)

Remarks:

(*) *In case 24-hour TSP exceed the air quality criteria to be carried out*

MONITORING LOCATIONS

3.04 According to Sections 2.3 and 3.4 of the EMAP attached to the Project Profile (Register No. PP-472/2012), construction noise and air quality monitoring location is required to be set up at Hennessy Building and Chiu Hin Mansion. In early May 2014, site visit was conducted to select suitable locations to carry out relevant noise and air monitoring for the EM&A Programme. It was noted that both Hennessy Building and Chiu Hin Mansion are residential buildings and only the 1/F to 2/F of the buildings could be accessed which are commercial premises. It is not possible to set up the monitoring station at upper floors inside the residential apartment which will cause nuisance to the residents. Finally, two locations at lower floor were selected which access were successfully granted by the premises occupiers. The monitoring stations proposed for the Project are summarized *Table 3-2* and illustrated in *Appendix D*.

Table 3-2 Air and Noise Monitoring Locations

Aspect	Monitoring Location	Location ID	Address	Description
Air Quality	Chiu Hin Mansion	A1	balcony at 1/F of Chiu Hin Mansion	ASR close to the Project site
Construction Noise	Hennessey Building	N1	2/F floor of Hennessey Building	NSR facing to the Project site
	Chiu Hin Mansion	N2	balcony at 1/F of Chiu Hin Mansion	NSR facing to the Project site

MONITORING FREQUENCY AND PERIOD

3.05 The requirements of impact monitoring are stipulated in the EMAP and presented as follows.

Air Quality

3.06 Frequency of impact air quality monitoring is as follows:

- 24-hour TSP Once every 6 days during course of works.

3.07 In case of non-compliance with the air quality criteria, a more frequent monitoring exercise adopting 1-hour TSP monitoring undertaken when the highest dust impact occurs, as specified in the Event and Action Plan, should be conducted within 24 hours after the result is obtained. This additional monitoring should be continued until excessive dust emission or the deterioration in air quality is rectified.

Construction Noise

- 3.08 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

MONITORING EQUIPMENT

Air Quality Monitoring

- 3.09 The 24-hour TSP shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. A direct reading dust meter is used to measure 1-hour TSP air quality in case of non-compliance with air quality criteria of the 24-Hour TSP measurement.
- 3.10 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. All equipment to be used for air quality monitoring is listed in **Table 3-3**.

Table 3-3 Air Quality Monitoring Equipment

Equipment	Model
24-hour TSP	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5028A
1- hour TSP	
Portable Dust Meter	TSI Model 8520 DustTrak Aerosol Monitor / Aerocet 531 Handheld Particle Mass Profiler & Counter / Sibata LD-3A Laser Dust Monitor

- 3.11 According to the EMAP, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.12 Although ET was successful granted HVS installation premises, however, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.13 In this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory King’s Park Station” is alternative method to obtain representative wind data. For King’s Park Station, it also can provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.
- 3.14 Although there are other closer weather stations, King’s Park Station was selected as it is the nearest weather station that measures all the relevant parameters mentioned above. Moreover, the ET has compared the data among the stations, and concluded that there is minimal difference between meteorological data collected at the King’s Park station and other stations.

Construction Noise Monitoring

- 3.15 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s-1. Furthermore, an acoustic calibrator and sound level meter shall be calibrated yearly.
- 3.16 Noise monitoring equipment to be used for monitoring is listed in **Table 3-4**.

Table 3-4 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 / Rion NL-14 / Rion NL-52
Calibrator	Rion NC-73 / B&K Type 4231/ Cesva CB-5 /Quest QC-20
Portable Wind Speed Indicator	Testo Anemometer

MONITORING METHODOLOGY

24-hour TSP

- 3.17 The equipment used for 24-hour TSP measurement listed in Table 3-3, is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with EPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
 - a. An anodized aluminum shelter;
 - b. A 8”x10” stainless steel filter holder;
 - c. A blower motor assembly;
 - d. A continuous flow/pressure recorder;
 - e. A motor speed-voltage control/elapsed time indicator;
 - f. A 7-day mechanical timer, and
 - g. A power supply of 220v/50 hz
- 3.18 The HVS is calibrated in accordance with the manufacturer’s instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5028A). The 24-hour TSP Monitoring using the HVS is also processed in accordance with the manufacturer’s Operations Manual.
- 3.19 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keeps all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.

Noise

- 3.20 Sound level meter listed in **Table 3-4** comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO), which was used for baseline noise monitoring.
- 3.21 The noise measurement is performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq(30min) in six consecutive Leq(5 min) measurements were used as the monitoring parameter.
- 3.22 During monitoring, the sound level meter mounted at the monitoring locations and oriented such that the microphone pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For the monitoring, N1 and N2 are conducted 1 m from the exterior of the building façade.
- 3.23 Prior construction noise measurement, the accuracy of the sound level meter checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The

calibration level from before and after the noise measurement agrees to within 1.0dB.

DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.24 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to EMAP, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables 3-5* and *3-6*.

Table 3-5 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
A1	290	162	500	260

Table 3-6 Action and Limit Levels for Construction Noise

Monitoring Station	0700-1900 hours on normal weekdays	
	Action Level	Limit Level
N1 and N2	When one documented complaint is received	75 dB(A)

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

3.25 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in [Appendix E](#).

DATA MANAGEMENT AND DATA QA/QC CONTROL

3.26 The all monitoring data were handled by the ET’s in-house data recording and management system.

3.27 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.

3.28 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING RESULTS

4.01 In the Reporting Period, 16 occasions of 24-hours TSP monitoring was carried out at the proposed location A1.

24-HOUR TSP AIR QUALITY MONITORING RESULTS

4.02 The monitoring results are summarized in *Table 4-1*. The relevant graphical plots are shown in *Appendix F*.

Table 4-1 Summary of 24-hour TSP Monitoring Results

Date	A1 - Balcony at 1/F of Chiu Hin Mansion		
	24-hour TSP ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
2-Jun-16	21	162	260
8-Jun-16	27		
14-Jun-16	24		
20-Jun-16	26		
25-Jun-16	25		
30-Jun-16	18		
7-Jul-16*	97		
12-Jul-16	27		
18-Jul-16	18		
23-Jul-16	20		
29-Jul-16	43		
4-Aug-16	43		
10-Aug-16	44		
16-Aug-16	26		
22-Aug-16	36		
27-Aug-16	50		
Average (Range)	34 (18 - 97)		

* Rescheduled due to power failure on 6 July 2016

4.03 As shown in *Table 4-1*, 24-hour TSP monitoring results are fluctuated below Action/ Limit Levels.

4.04 In the Reporting Period, dust concentration of the minimum was measured on **30 June 2016** and maximum was measured on **7 July 2016**. Moreover, Average value in the Reporting Period is 34 $\mu\text{g}/\text{m}^3$.

4.05 The summary of meteorological information during the Reporting Period is presented in *Appendix G*.

5 CONSTRUCTION NOISE MONITORING RESULTS

5.01 In the Reporting Period, total 26 occasion of construction noise measurement was conducted at N1 and N2. The sound level meter was set in 1m from the exterior of the building façade at N1 and N2. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines.

NOISE MONITORING RESULTS

5.02 The noise measurement results at N1 and N2 are listed in *Table 5-1*. The relevant graphical plots are shown in *Appendix F*.

Table 5-1 Summary of Noise Monitoring Results

Measurement Date	L _{eq30min} (dB(A))	
	N1 2/F floor of Hennessey Building	N2 Balcony at 1/F of Chiu Hin Mansion
7-Jun-16	70	73
14-Jun-16	68	69
21-Jun-16	68	70
28-Jun-16	71	72
5-Jul-16	69	74
15-Jul-16	71	72
20-Jul-16	70	70
26-Jul-16	70	72
3-Aug-16	70	72
9-Aug-16	74	70
16-Aug-16	74	67
23-Aug-16	68	71
30-Aug-16	71	68
Limit Level of Construction Noise	75 dB(A)	

4.01 Referred to above tables, no noise measurement exceedance was recorded at both N1 and N2. Furthermore, there is no noise complaint (Action Level exceedance) received by the MTRCL and Contractor or EPD in the Reporting Period. The meteorological data during the impact monitoring days are shown in *Appendix G*.

6 WASTE MANAGEMENT

GENERAL WASTE MANAGEMENT

6.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

RECORDS OF WASTE QUANTITIES

6.02 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.03 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 6-1* and *6-2* and the Summary of Waste Flow Table is shown in *Appendix H*.

Table 6-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity			Disposal Location
	June 16	Jul 16	Aug 16	
Total C&D Materials (Inert) (m ³)	0.90981	0.36411	0.12377	-
Reused in this Contract (Inert) (m ³)	0	0	0	-
Reused in other Projects (Inert) (m ³)	0	0	0	-
Disposal as Public Fill (Inert) (m ³)	0.90981	0.36411	0.12377	TKO 137

Table 6-2 Summary of Quantities of Non-Inert C&D Wastes

Type of Waste	Quantity			Disposal Location
	June 16	Jul 16	Aug 16	
Recycled Metal (m ³)	0	0	0	-
Recycled Paper / Cardboard Packing (m ³)	0	0	0	-
Recycled Plastic (m ³)	0	0	0	-
Chemical Wastes (m ³ /L)	0	0	0	-
General Refuses (m ³)	0.001	0.02	0.001	SENT Landfill

6.04 In the Reporting Period, effluent generated from the Project was discharged in accordance with the Wastewater Discharge License.

7 SITE INSPECTION

7.01 According to the EMAP, weekly site inspection undertaken by the RE, ET and the Contractor to confirm the environmental performance. In the reporting Period, total of thirteen (13) occasions of weekly site inspection were undertaken.

FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

7.02 During June 2016, **five (5)** occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **1, 8, 15, 22 and 29 June 2016** and the IEC was joined the site inspection on **15 June 2016**. No non-compliance was noted. However, five (5) observations and two (2) reminders were recorded by the ET.

7.03 During July 2016, **four (4)** occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **6, 15, 20 and 27 July 2016** and the IEC was joined the site inspection on **20 July 2016**. No non-compliance was noted. However, two (2) observations and two (2) reminders were recorded by the ET

7.04 During August 2016, **four (4)** occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3, 10, 18 and 25 August 2016** and the IEC was joined the site inspection on **25 August 2016**. No non-compliance was noted. However, two (2) observations and two (2) reminders were recorded by the ET.

7.05 The detailed findings / deficiencies and follow-up in the Reporting Period listed in **Table 7-1**.

Table 7-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
1 June 2016	<ul style="list-style-type: none"> Sedimentation tank was observed without connecting AquaSed. The Contractor was advised to treat the waste water through AquaSed before discharge. 	<ul style="list-style-type: none"> To be followed.
8 June 2016	<ul style="list-style-type: none"> The Contractor was advised to provide proper tree protection zone for retained trees. 	<ul style="list-style-type: none"> Proper fencing was provided for retained trees.
15 June 2016	<ul style="list-style-type: none"> The Contractor was reminded to provide sandbags on site boundary to avoid surface run-off out of site. 	<ul style="list-style-type: none"> Not required for reminder
22 June 2016	<ul style="list-style-type: none"> Chemical containers were observed on the ground. The Contractor was advised to place chemical containers inside drip tray to avoid leakage. 	<ul style="list-style-type: none"> Chemical containers were removed from site. Last observation closed.
29 June 2016	<ul style="list-style-type: none"> Surface run-off from site was observed. The Contractor was advised to provide sandbags to avoid run-off out of site boundary. Grout mixer without proper mitigation measure was observed. The Contractor was advised to provide a proper grout mixer station on site. The Contractor was reminded to clear the construction materials from tree protection zone. 	<ul style="list-style-type: none"> Sandbags was provided on-site to avoid surface run-off. Proper grout mixer station was provided. Last observation closed. Not required for reminder

Date	Findings / Deficiencies	Follow-Up Status
06 July 2016	<ul style="list-style-type: none"> Sedimentation tank was observed without connecting AquaSed. The contractor was advised to treat the waste water through AquaSed before discharge. 	<ul style="list-style-type: none"> To be followed.
15 July 2016	<ul style="list-style-type: none"> Stagnant water was observed in the drip tray under air compressor. The contractor was advised to clean the stagnant water. 	<ul style="list-style-type: none"> Stagnant water was cleared.
20 July 2016	<ul style="list-style-type: none"> The contractor was reminded to maintain the grout mixer station regularly. 	<ul style="list-style-type: none"> Not required for reminder.
27 July 2016	<ul style="list-style-type: none"> The contractor was reminded to dispose empty cement bags inside rubbish bin. 	<ul style="list-style-type: none"> Not required for reminder.
3 August 2016	<ul style="list-style-type: none"> Water barrier without sealing was observed. The contractor was advised to provide proper sealing on the water barrier. 	<ul style="list-style-type: none"> Water barrier was sealed with tarpaulin sheets.
10 August 2016	<ul style="list-style-type: none"> No adverse environmental issue was observed. 	<ul style="list-style-type: none"> Nil
18 August 2016	<ul style="list-style-type: none"> No adverse environmental issue was observed. 	<ul style="list-style-type: none"> Nil
25 August 2016	<ul style="list-style-type: none"> Grout mixer station was observed without proper covering. The contractor was advised to provide proper grout mixer station on-site. The contractor was reminded to maintain the AquaSed. The contractor was reminded to dispose construction waste regularly. 	<ul style="list-style-type: none"> To be follow-up in next reporting period. Not required for reminder. Not required for reminder.

7.06 No site inspection was undertaken by external parties i.e. EPD in the Reporting Period.

8 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

8.01 In the Reporting Period, no environmental complaint, summons and prosecution are received by either the EPD or MTRCL or the Main Contractor. The statistical summary table of environmental complaint is presented in *Tables 8-1, 8-2 and 8-3*.

Table 8-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics					
	Frequency	Cumulative	Complaint Nature			
			Air	Noise	Water	Others
1– 30 June 2016	0	0	NA	NA	NA	NA
1– 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

Table 8-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics					
	Frequency	Cumulative	Air	Noise	Water	Others
1– 30 June 2016	0	0	NA	NA	NA	NA
1– 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

Table 8-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics					
	Frequency	Cumulative	Air	Noise	Water	Others
1– 30 June 2016	0	0	NA	NA	NA	NA
1– 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

9 IMPLEMENTATION STATUS OF MITIGATION MEASURES

9.01 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the EMAP covered the issues of dust, noise, water and waste and they are summarized presented in [Appendix I](#).

MITIGATION MEASURES UNDERTAKE IN THE REPORTING PERIOD

9.02 In the Reporting Period, the environmental mitigation measures implemented by the Contractor are listed in [Table 9-1](#).

Table 9-1 Summary of Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> • Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; • Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; • Cover all excavated or stockpile of dusty material by impervious sheeting or sprayed with water to maintain the entire surface wet; • Public areas around the site entrance/exit had been kept clean and free from dust; and • Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	<ul style="list-style-type: none"> • Good site practices to limit noise emissions at the sources; • Use of quiet plant and working methods; • Use of site hoarding or other mass materials as noise barrier to screen the working site; • Use of shrouds/temporary noise barriers to screen noise from relatively static PMEs; and • Limiting as use one construction plant within worksite, where practicable.
Water Quality	<ul style="list-style-type: none"> • Wastewater were appropriately treated by treatment facilities; • Drainage channels were provided to convey run-off into the treatment facilities; and • Drainage systems were regularly and adequately maintained.
Waste and Chemical Management	<ul style="list-style-type: none"> • Excavated material should be reused on site as far as possible to minimize off-site disposal. Scrap metals or abandoned equipment should be recycled if possible; • Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner; • The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designed public filling facility and/or landfill; and • Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
Landscape and Visual	<ul style="list-style-type: none"> • Clear demarcation of works area to prevent damages to existing trees in close proximity; • Protection of all trees planned to be retained onsite; • Preserving all affected trees by transplanting where practical. Tree transplanting application and tree removal application shall be submitted for approval in accordance with ETWB TCW 3/2006; and • Screening of construction works by hoardings/noise barriers around Works area in visually unobtrusive colours.
General	<ul style="list-style-type: none"> • The site was generally kept tidy and clean.

9.03 In addition, mosquito control measures to prevent mosquito breeding on site are conducted in the Reporting Period.

10 CONCLUSIONS AND RECOMMENDATIONS

10.01 This is the 8th Quarterly EM&A Summary Report presenting the monitoring results and inspection findings in the Reporting Period from **1 June 2016** to **31 August 2016**.

CONCLUSION

10.02 In the Reporting Period, **16** occasions of 24-hours TSP monitoring was conducted at the proposed Monitoring Location A1. The monitoring results are all below the Action/ Limit Level. No Notifications of Exceedances (NOEs) or the associated corrective actions were therefore issued.

10.03 In the Reporting Period, a total of **26** occasions of noise measurement was conducted at N1 and N2 and no noise measurement result is higher than 75dB(A) was recorded. Furthermore, no noise complaint (which is an Action Level exceedance) was received.

10.04 No environmental complaint, notification of summons or successful prosecution was received in the Reporting Period.

10.05 A total of thirteen (13) occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor in the Reporting Period. Moreover, the IEC attended the site inspections on **15 June 2016**, **20 July 2016** and **25 August 2016**. In the Reporting Period, no non-compliance was noted and total nine (9) observations were recorded by the ET. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was considered as satisfactory in this reporting period.

10.06 In the Reporting Period, no joint site inspection was attended by external parties i.e. EPD.

RECOMMENDATIONS

10.07 Construction noise is the key environmental issue during construction work of the Project as there are residential buildings nearby. Noise mitigation measures should be fully implemented in accordance with the EM&A requirement.

10.08 Also, special attention should be paid on the potential construction dust impact as the construction site is located near the residential area. The Contractor should fully implement the construction dust mitigation measures properly.

10.09 The Contractor should also prevent muddy water and other water pollutants via site surface water runoff get into public areas. Any discharge water should be strictly complied with wastewater discharge license requirement. As a reminder, water quality mitigation measures should be properly implemented in accordance with the EM&A requirement.


10.10 As a reminder, the Contractor should be regular checking and maintenance wastewater treatment facilities ensure compliance with the currently Discharge License stipulation. A warning sign should be provided all the retained trees as remind the workers prevent scratch the trees. In addition, mosquito control should be kept to prevent mosquito breeding on site.

Appendix A

Project Site Layout Plan

Appendix B

Organization of the Project



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
MTRCL	Resident Engineer	Mr. Raymond Lee	3547 0002	3547 0090
AECOM	Independent Environmental Checker	Mr. Y. W. Fung	3922 9366	3922 9797
KCL	Project Manager	Mr. Vincent, Kwan Chun Yin	9833 1313	2770 4278
KCL	Site Agent	Mr. Chan Kam Chuen	6462 8910	2770 4278
KCL	Environmental Officer	Ms. Ricci Poon Wai Tin	9533 1115	2770 4278
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Legend:

MTRCL (Employer) – MTR Corporation Limited

MTRCL (Resident Engineer) – MTR Corporation Limited

KCL (Main Contractor) – Kaden Construction Limited

AECOM (IEC) – AECOM Consulting Services Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master Construction Programme


MTR Contract C6593-13C
Wan Chai Station Lee Tung Street Subway
3 Months Rolling Programme

End Aug 2016

ID	Task Name	PMP ID	Cost Centre	Duration	Start	Finish	% Complete	Planned Start Last Month	Planned Finish Last Month	Predecessor	Qtr 3, 2016			Qtr 4, 2016		
											Jul	Aug	Sep	Oct	Nov	Dec
1	Stage 2 ELS			496 days	Thu 23/4/15	Mon 19/12/16	72%	Thu 23/4/15	Thu 24/11/16							
20	Mini-piles at Eastbound	JnR.EBC.SS_005C	B5	150 days	Mon 23/11/15	Sat 28/5/16	100%	Mon 23/11/15	Sat 28/5/16							
30	Preparation for Phase 1 Pump Test		B6	11 days	Mon 29/2/16	Fri 11/3/16	100%	Mon 29/2/16	Fri 11/3/16							
33	Eastbound Footpath & Slow Lane			170 days	Mon 30/5/16	Mon 19/12/16	46%	Mon 30/5/16	Thu 24/11/16							
34	Removal of temporary working platform at Stage 1	NA	B6	6 days	Sat 4/6/16	Sat 11/6/16	100%	Sat 4/6/16	Sat 11/6/16	29						
35	Breaking temporary concrete carriageway at slow lane	NA	B6	6 days	Mon 30/5/16	Sat 4/6/16	100%	Mon 30/5/16	Sat 4/6/16	29						
36	Excavation to existing UU formation	JnR.0050	B6	6 days	Mon 6/6/16	Mon 13/6/16	100%	Mon 6/6/16	Mon 13/6/16	35						
37	Temp. UU supports	JnR.0050	B6	12 days	Tue 14/6/16	Mon 27/6/16	100%	Tue 14/6/16	Mon 27/6/16	36						
38	Demolish existing granite sea walls		B6	10 days	Tue 28/6/16	Sat 9/7/16	100%	Tue 28/6/16	Sat 9/7/16	37						
39	Excavation to -1.0 mPD	JnR.0050	B6	15 days	Mon 11/7/16	Wed 27/7/16	80%	Mon 11/7/16	Wed 27/7/16	38						
40	Excavation to 3rd layer W/S		B6	15 days	Thu 13/10/16	Sat 29/10/16	0%	Tue 8/11/16	Thu 24/11/16	-S-5 days						
41	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52						
42	Excavation to -5.8 and erect strut	JnR.0130	B6	12 days	Tue 15/11/16	Mon 28/11/16	0%	NA	NA	41						
43	Sheetpiling for sump pit	JnR.0130	B6	6 days	Tue 29/11/16	Mon 5/12/16	0%	NA	NA	42						
44	Excavation to -8.2 and erect strut	JnR.0130	B6	12 days	Tue 6/12/16	Mon 19/12/16	0%	NA	NA	43						
45	Tram Track RC Decking			146 days	Tue 14/6/16	Mon 5/12/16	47%	Tue 14/6/16	Sat 29/10/16							
46	Excavation to +1.0 mPD underneath Trams Deck	JnR.0050	B6	25 days	Tue 14/6/16	Wed 13/7/16	100%	Tue 14/6/16	Wed 13/7/16	71						
47	Installation of w/s at 1st layer strut S3	JnR.0050	B6	3 days	Sat 27/8/16	Tue 30/8/16	100%	Mon 19/9/16	Wed 21/9/16	48						
48	Pre-grouting for Soil Nail	JnR.0050	B6	38 days	Thu 14/7/16	Fri 26/8/16	100%	Thu 14/7/16	Wed 17/8/16	46						
49	Grout Curtain for pipe piles	JnR.0050	B6	18 days	Sat 27/8/16	Sat 17/9/16	25%	NA	NA	48						
50	300mm thkc concrete & excavation to +0.5 mPD	JnR.0050	B6	4 days	Mon 19/9/16	Thu 22/9/16	0%	NA	NA	49						
51	Pipe Piles & grout curtain installation at +0.5 mPD	JnR.0050	B6	25 days	Fri 23/9/16	Mon 24/10/16	0%	NA	NA	50						
52	Extension of pipe pile and erect strut at + 1.0 mPD	JnR.0050	B6	6 days	Tue 25/10/16	Mon 31/10/16	0%	NA	NA	51						
53	Excavation to -1.5mPD and erect strut	JnR.0110	B6	6 days	Tue 1/11/16	Mon 7/11/16	0%	NA	NA	52						
54	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 8/11/16	Mon 21/11/16	0%	NA	NA	53						
55	Excavation to -5.3 and blinding	JnR.0130	B6	12 days	Tue 22/11/16	Mon 5/12/16	0%	NA	NA	54						
56	Stage 2 Pumping Test	JnR.0070 to 0090		12 days	Mon 19/9/16	Mon 3/10/16	0%	Mon 17/10/16	Sat 29/10/16	49						
69	Westbound Slowlane		B6	164 days	Mon 16/5/16	Mon 28/11/16	49%	Mon 16/5/16	Sat 12/11/16							
70	Temp. UU supports	JnR.0050	B6	12 days	Mon 16/5/16	Sat 28/5/16	100%	Mon 16/5/16	Sat 28/5/16	82						
71	Excavation to +1.0 mPD	JnR.0050	B6	12 days	Mon 30/5/16	Mon 13/6/16	100%	Mon 30/5/16	Mon 13/6/16	70						
72	Excavation to -1.0 mPD	JnR.0050	B6	18 days	Tue 14/6/16	Tue 5/7/16	80%	Tue 14/6/16	Tue 5/7/16	71						
73	Excavation to 3rd layer W/S	JnR.0110	B6	12 days	Tue 4/10/16	Tue 18/10/16	0%	Mon 31/10/16	Sat 12/11/16	56						
74	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52						
75	Excavation to -4.9 and blinding	JnR.0130	B6	12 days	Tue 15/11/16	Mon 28/11/16	0%	NA	NA	74						
76	Mini-piles at Westbound Slowlane	JnR.0050	B6	39 days	Thu 24/3/16	Fri 13/5/16	100%	Thu 24/3/16	Fri 13/5/16							
83	Children Playground			184 days	Wed 27/4/16	Mon 5/12/16	54%	Wed 27/4/16	Sat 12/11/16							
84	Trial soil nail		B6	19 days	Wed 27/4/16	Fri 20/5/16	100%	Wed 27/4/16	Fri 20/5/16							
85	Excavation to +1.0 mPd	JnR.0050	B6	15 days	Wed 1/6/16	Sat 18/6/16	100%	Wed 1/6/16	Sat 18/6/16							
86	Excavation to -1.0 mPd	JnR.0050	B6	15 days	Mon 20/6/16	Thu 7/7/16	100%	Mon 20/6/16	Thu 7/7/16	85						
87	Excavation to 3rd layer W/S	JnR.0050	B6	12 days	Tue 4/10/16	Tue 18/10/16	0%	Mon 31/10/16	Sat 12/11/16	56						
88	Excavation to -5.8 and erect strut	JnR.0130	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52						
89	Sheetpiling for sump pit	JnR.0130	B6	6 days	Tue 15/11/16	Mon 21/11/16	0%	NA	NA	88						
90	Excavation to -8.2 and erect strut	JnR.0130	B6	12 days	Tue 22/11/16	Mon 5/12/16	0%	NA	NA	89						
91	ABWF works inside New Subway			116 days	Mon 20/6/16	Sat 5/11/16	50%	Mon 20/6/16	Mon 19/9/16							
92	Floor screeding (Grid B - J)	ABWF.D1_0010	B9	20 days	Mon 20/6/16	Wed 13/7/16	100%	Mon 20/6/16	Wed 13/7/16							
93	Block wall construction at LV & storm room	ABWF.D1_0020	B9	30 days	Thu 14/7/16	Wed 17/8/16	100%	Thu 14/7/16	Wed 17/8/16	92						
94	Anchor installation for false ceiling (Grid B - J)		B9	15 days	Mon 15/8/16	Wed 31/8/16	80%	Mon 15/8/16	Wed 31/8/16							
95	Vent duct installatoin	BS I	B9	30 days	Fri 30/9/16	Sat 5/11/16	0%	Mon 15/8/16	Mon 19/9/16							
96	Drain pipe and FS pipe installation	BS I	B9	15 days	Thu 15/9/16	Tue 4/10/16	0%	NA	NA							
97	Cable Containment Installation	BS I	B9	15 days	Sat 15/10/16	Tue 1/11/16	0%	NA	NA							
98	Existing Wan Chai Station (Require work in NTH)			178 days	Mon 21/12/15	Sat 30/7/16	97%	Mon 21/12/15	Sat 30/7/16							
99	New Audit Room			178 days	Mon 21/12/15	Sat 30/7/16	97%	Mon 21/12/15	Sat 30/7/16							
110	Design			99 days	Sat 5/3/16	Thu 7/7/16	100%	Sat 5/3/16	Thu 7/7/16							
111	ELS Stage 2 - BD/GEO comments on 5 Mar 16	NA	A1	28 days	Sat 5/3/16	Mon 11/4/16	100%	Sat 5/3/16	Mon 11/4/16							
112	ELS Stage 2 - BD/GEO comments in early Jun 16	NA	NA	28 days	Fri 3/6/16	Thu 7/7/16	100%	Fri 3/6/16	Thu 7/7/16	111						
113	Procurement			115 days	Mon 18/7/16	Thu 1/12/16	71%	Mon 18/7/16	Thu 1/12/16							
114	Conglomerate Floor Tile for LTS Subway	NA	A1	115 days	Mon 18/7/16	Thu 1/12/16	100%	Mon 18/7/16	Thu 1/12/16							
115	VE Panel for LTS Subway	NA	A1	60 days	Mon 15/8/16	Wed 26/10/16	15%	NA	NA							



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Year					
										2014	2015	2016	2017	2018	
1	C6593-13C LTS MP Rev.C_BL_Report (Aug'16)														
2	Key Dates														
3	Commencement and Completion														
4	KD.COMM	Commencement of the Works (14-Apr'14)	0	14-Apr-14 A		14-Apr-14									
5	KD.COMP	Completion of the Whole of the Works, No.Cal.Wk. 150 (26-Feb'17)	0		30-May-18*		25-Feb-17	-458	0						
6	Specified Parts of the Works														
7	KD.2A	2A - SBC Complete backfill, resurfacing, fencing, utilities, lighting and return to LCSD (28-Jun'15)	0		11-Aug-15 A		27-Jun-15								
8	KD.2B	2B - Complete all works at the 2 new Shop Kiosks and hand over to the Employer (1-May'16)	0		21-Jul-17*		27-Apr-16	-446	313						
9	Programme Data / Interface Key Dates														
10	INF.AFC	Interface Access for AFC, C&C DC in new AFC Audit Room inside WAC, Concourse Level (27-Apr'15)	0	31-Aug-16*		27-Apr-15		180	638						
11	INF.H15	Interface Access for Contract H15, All Levels, No.Cal.Wk. 120 (31-Jul'16)	0	19-May-17*		31-Jul-16		-82	376						
12	INF.SAMS	Interface Access for SAMS, Comms, MCS to All Areas, All Levels and Locations (10-Oct'16)	0	29-Jul-17*		10-Oct-16		-153	305						
13	Site Area Possession and Return Dates														
14	Site Area Possession Date														
15	WAP.W1	Works Area 6593.W1, Within 3 months from commencement of works (14-Jul'14)	0	14-Jul-14 A		14-Apr-14									
16	WAP.W2	Works Area 6593.W2, Within 9 months from commencement of works (14-Jan'15)	0	31-Aug-16*		14-Jul-15		180	638						
17	WAP.W3	Works Area 6593.W3, No later than 1 month after completion of reinstatement works at Works Area 6593.W	0	09-Jul-17		10-Jan-17		-180	0						
18	Site Area Return Date														
19	WAR.W1	Works Area 6593.W1, Within 36 months from commencement of works (14-Apr'17)	0		14-Jun-17*		16-Dec-16	-180	0						
20	WAR.W2	Works Area 6593.W2, Within 36 months from commencement of works (14-Apr'17)	0		20-Jan-17*		21-Oct-16	38	496						
21	WAR.W3	Works Area 6593.W3, Within 2 months after possession date of Works Area 6593.W3	0		25-Aug-17		26-Feb-17	-180	278						
22	Milestone Schedule														
23	Milestones A														
24	MS.A01	A1 Approval of Preliminary Master Program, ICE, TTA, ELS & Temporary decking (3-Aug'14)	0		21-Oct-14 A		02-Aug-14								
25	MS.A02	A2 Approval of Design of Mined Tunnel ESS; Hoarding phase/plan; TW under TramTrack; QP, SAP, PMP, H&S	0		01-Nov-14 A		01-Nov-14								
26	MS.A03	A3 Satisfactory Implementation of Specified Plans (25-Jan'15)	0		24-Jan-15 A		24-Jan-15								
27	MS.A04	A4 Approval of excavation method under Tram Track; Satisfactory Implementation of PMS (3-May'15)	0		02-May-15 A		02-May-15								
28	MS.A05	A5 Approval of WAC D-wall demolition; Satisfactory Implementation of Specified Plans (2-Aug'15)	0		25-Nov-16		01-Aug-15	93	551						
29	MS.A06	A6 Satisfactory Implementation of PMS (1-Nov'15)	0		30-Sep-15 A		31-Oct-15								
30	MS.A07	A7 Satisfactory Implementation of Specified Plans (31-Jan'16)	0		30-Jan-16 A		30-Jan-16								
31	MS.A08	A8 AIP for T&C of BS and ABWF works; Satisfactory Implementation of PMS (1-May'16)	0		31-Jul-17		30-Apr-16	-155	303						
32	MS.A09	A9 Satisfactory Implementation of Specified Plans (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	638						
33	MS.A10	A10 AIP of Draft O&M manual and Draft As-built Drawings; Satisfactory Implementation of PMS (30-Oct'16)	0		29-Jan-18		29-Oct-16	-337	121						
34	MS.A11	A11 Approval of O&M manual and As-built drawings for the Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0						
35	Milestones B														
36	MS.B01	B1 Excavate to +2.5 of Southern Basketball Court & Children's Play Area - Cofferdam construction completed	0		01-Nov-14 A		01-Nov-14								
37	MS.B02	B2 SBC Excavation satisfactorily completed & Children's Play Area Excavation has reached -1.3mPD (25-Jan'15)	0		24-Jan-15 A		24-Jan-15								
38	MS.B03	B3 SBC Roof slab RC, JnR NFP & EBC 67% cofferdam Tram Track support 10%, JnR WBC UU diversions c	0		29-Apr-15 A		02-May-15								
39	MS.B04	B4 SBC return, NBC Site entry formed, CPARC base slab, JnR NFP & EBC Cofferdam & traffic decks compl	0		11-Aug-15 A		31-Jul-15								
40	MS.B05	B5 NBC cofferdam complete, CPARC & vent shaft 1.2m above ground complete, Tram Tracks Excavation to	0		09-Sep-16		31-Oct-15	170	628						
41	MS.B06	B6 NBC Excavation to formation complete, JnR All Carriageways & Footpaths & Tram Tracks Excavation com	0		24-Nov-16		30-Jan-16	94	552						
42	MS.B07	B7 NBC RC roof slab complete, JnR CW & FP & TT RC construction except temp opening, CPARC complete	0		22-Feb-17		30-Apr-16	4	462						
43	MS.B08	B8 ABWF Degree 1 achieved, NBC All reinstatement complete, Opening through H15 D-wall formed (31-Jul'1	0		24-May-17		30-Jul-16	-87	371						
44	MS.B09	B9 ABWF Degree 3 achieved, All road reinstatement in Johnston Road & Hennessy Road complete (30-Oct'1	0		28-Jul-17		27-Oct-16	-151	307						
45	MS.B10	B10 All works in Cost Centre B satisfactorily completed (26-Feb'17)	0		14-Nov-17		25-Feb-17	-260	198						
46	Milestones C														
47	MS.C01	C1 AIP BS detail design, suppliers & model types of major BS equipment & materials (2-Nov'14)	0		01-Nov-14 A		01-Nov-14								
48	MS.C02	C2 AIP BS shop drawings (25-Jan'15)	0		23-Jan-15 A		23-Jan-15								




■ Actual Level of Effort ■ Critical Remaining ...
■ Primary Baseline ◆ Baseline Milestone
■ Actual Work ◆ Milestone
■ Remaining Work

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
49	MS.C03	C3 Order all BS equipment and materials (3-May'15)	0		02-May-15 A		02-May-15							
50	MS.C04	C4 Complete all factory acceptance testings (29-Nov'15)	0		28-Nov-15 A		28-Nov-15							
51	MS.C05	C5 Complete all delivery to site for ECS plant room (31-Jul'16)	0		09-Sep-16		19-Mar-16	170	628					
52	MS.C06	C6 Complete all installation, T&C for New Subway (4-Dec'16)	0		08-Sep-17		14-Nov-16	-194	264					
53	MS.C07	C7 Complete and pass all statutory inspections, Operations Team (26-Feb'17)	0		18-May-18		25-Feb-17	-446	12					
Milestones D														
54	MS.D01	D1 New AFC Audit Room construction completed, including (3-May'15)	0		31-Aug-16		25-Apr-15	180	443					
55	MS.D02	D2 Old AFC Audit Room and Maxim's/ Circle K kiosks demolished (31-Jan'16)	0		26-Apr-17		28-Jan-16	-59	204					
56	MS.D03	D3 Breakthrough into WAC (31-Jul'16)	0		18-Oct-17		30-Jul-16	-234	29					
57	MS.D04	D4 All works in Cost Centre D satisfactorily completed (28-Aug'16)	0		16-Nov-17		27-Aug-16	-263	195					
Milestones E														
58	MS.E01	E1- AFC gates and barrier relocation works completed (3-Jan'16)	0		15-Feb-17		02-Jan-16	11	469					
59	MS.E02	E2- All structural A&A works for TIM completed (30-Oct'16)	0		05-Jan-18		17-Oct-16	-313	145					
60	MS.E03	E3- All works in milestone E completed (26-Feb'17)	0		03-May-18		09-Feb-17	-431	27					
A: Preliminaries and General Items														
Cost Centre A- Milestone Schedules														
A1 Approval of Preliminary Master Program, ICE, TTA, ELS & Temporary decking (3-Aug'14)														
61	A01_0010	Approval of Preliminary Master Program (3-Aug'14)	0		21-Oct-14 A		02-Aug-14							
62	A01_0020	Approval of Specified Plans (3-Aug'14)	0		01-Aug-14 A		01-Aug-14							
63	A01_0030	Approval of Independent Checking Engineer (3-Aug'14)	0		01-Aug-14 A		01-Aug-14							
64	A01_0040	Approval of the TTM Scheme by the Relevant Authorities (3-Aug'14)	0		27-Jun-14 A		27-Jun-14							
65	A01_0050	Approval for the design of ELS systems for cofferdams & temporary decking (3-Aug'14)	0		03-Mar-15 A		01-Aug-14							
A2 Approval Design of Mined Tunnel ESS; Hoarding phase/plan; QP, SAP, PMP, H&SP, EMP (2-Nov'14)														
66	A02_0010	Approval for the design of excavation support systems of the mined tunnel section (2-Nov'14)	0		16-Jan-15 A		01-Nov-14							
67	A02_0020	Approval of all phasing plans & hoarding arrangements (2-Nov'14)	0		28-Oct-14 A		28-Oct-14							
68	A02_0030	Approval of all method statements for Part B works (2-Nov'14)	0		30-Oct-14 A		30-Oct-14							
69	A02_0040	Engineer's confirmation of satisfactory implementation of Quality Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
70	A02_0050	Engineer's confirmation of satisfactory implementation of System Assurance Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
71	A02_0060	Engineer's confirmation of satisfactory implementation of Programming Management System (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
72	A02_0070	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
73	A02_0080	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
A3 Satisfactory Implementation of Specified Plans (25-Jan'15)														
74	A03_0010	Engineer's confirmation of satisfactory implementation of System Assurance Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
75	A03_0020	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
76	A03_0030	Engineer's confirmation of satisfactory implementation of Quality Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
77	A03_0040	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
A4 Approval of excavation method under Tram Track; Satisfactory Implementation of PMS (3-May'15)														
78	A04_0010	Approval for method of excavation & support for mined tunnel section beneath tram tracks (3-May'15)	0		21-Apr-15 A		02-May-15							
79	A04_0020	Engineer's confirmation of satisfactory implementation of Programming Management System (3-May'15)	0		02-May-15 A		02-May-15							
A5 Approval of WAC D-wall demolition; Satisfactory Implementation of Specified Plans (2-Aug'15)														
80	A05_0010	Approval for method for demolition of WAC Diaphragm Wall (2-Aug'15)	0		21-Jul-15 A		01-Aug-15							
81	A05_0020	Engineer's confirmation of satisfactory implementation of Specified Plans (2-Aug'15)	0		30-Sep-15 A		01-Aug-15							
A6 Satisfactory Implementation of PMS (1-Nov'15)														
82	A06_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (1-Nov'15)	0		30-Sep-15 A		31-Oct-15							
A7 Satisfactory Implementation of Specified Plans (31-Jan'16)														
83	A07_0010	Engineer's confirmation of satisfactory implementation of Specified Plans (31-Jan'16)	0		30-Jan-16 A		30-Jan-16							
A8 AIP for T&C of BS and ABWF works; Satisfactory Implementation of PMS (1-May'16)														
84	A08_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (1-May'16)	0		03-Mar-16 A		30-Apr-16							
85	A08_0020	Approval in principle of all procedures for Testing & Commissioning of all Building Services (1-May'16)	0		31-Jul-17		27-Apr-16	-155	0					



█ Actual Level of Effort █ Critical Remaining ...
█ Primary Baseline ◆ Baseline Milestone
█ Actual Work ◆ Milestone
█ Remaining Work

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)




#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
98	A08_0030	Approval in principle of all acceptance procedures of all of the ABWF works (1-May'16)	0		31-Jul-17		27-Apr-16	-155	0					
99	A9 Satisfactory Implementation of Specified Plans (31-Jul'16)													
100	A09_0010	Engineer's confirmation of satisfactory implementation of System Assurance Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
101	A09_0020	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
102	A09_0030	Engineer's confirmation of satisfactory implementation of Quality Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
103	A09_0040	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
104	A10 AIP Draft O&M manual & Draft As-built Drawings; Satisfactory Implementation of PMS (30-Oct'16)													
105	A10_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (30-Oct'16)	0		29-Oct-16		29-Oct-16	120	457					
106	A10_0020	Approval in principle of draft Operating & Maintenance Manuals for the Whole Works (30-Oct'16)	0		29-Jan-18		27-Oct-16	-337	0					
107	A10_0030	Approval in principle of draft As-built Drawings for the Whole Works (30-Oct'16)	0		29-Jan-18		27-Oct-16	-337	0					
108	A11 Approval of O&M manual and As-built drawings for the Works (26-Feb'17)													
109	A11_0010	Approval of Operating & Maintenance Manual for Whole Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0					
110	A11_0020	Approval of As-built drawings for Whole Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0					
111	Cost Centre A: Preliminaries and General Items													
112	Design, ICE, Submission and Approval													
113	Design, IEC, TMLG Submission and Approval													
114	D.I.T_0010	TTMS - Submission to Members of TMLG for Approval, ref. ITT 6.2	4	14-Apr-14 A	17-Apr-14 A	14-Apr-14	17-Apr-14							
115	D.I.T_0020	TTMS - TMLG Meetings and Approval, Resubmission if required, RMO Applications	55	22-Apr-14 A	27-Jun-14 A	22-Apr-14	27-Jun-14							
116	Design, ICE, BD Submission and Approval													
117	D.I.T_0030	A1 - ELS & Temporary Decking - Design, ICE, Submission to BD for Approval	30	14-Apr-14 A	11-Aug-14 A	14-Apr-14	23-May-14							
118	D.I.T_0040	A1 - ELS & Temporary Decking - Review the submission	30	12-Aug-14 A	16-Sep-14 A	24-May-14	28-Jun-14							
119	D.I.T_0050	A1 - ELS & Temporary Decking - Preparation of re-submission (If Require)	14	17-Sep-14 A	23-Sep-14 A	30-Jun-14	16-Jul-14							
120	D.I.T_0060	A1 - ELS & Temporary Decking - BD Review, Resubmission if required, and Approval (If Require)	14	24-Sep-14 A	03-Mar-15 A	17-Jul-14	01-Aug-14							
121	D.I.T_0070	A1 - ELS - Verification (based on 4 additional SI. AD-01 to AD-04), ICE	17	29-Jul-14 A	16-Aug-14 A	29-Jul-14	16-Aug-14							
122	D.I.T_0080	A1 - ELS - Verification (based on 4 additional SI. AD-01 to AD-04), ICE, Submission & Approval	24	18-Aug-14 A	15-Sep-14 A	18-Aug-14	15-Sep-14							
123	D.I.T_0090	Independent Checking Engineer - Preparation & Submission for Approval	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14							
124	D.I.T_0100	Independent Checking Engineer - Review the submission	30	24-May-14 A	28-Jun-14 A	24-May-14	28-Jun-14							
125	D.I.T_0110	Independent Checking Engineer - Preparation of re-submission (If Require)	14	30-Jun-14 A	16-Jul-14 A	30-Jun-14	16-Jul-14							
126	D.I.T_0120	Independent Checking Engineer - Resubmission if required, & Approval (If Require)	14	17-Jul-14 A	01-Aug-14 A	17-Jul-14	01-Aug-14							
127	D.I.T_0130	A2 - Excavation support system for the mined tunnel section design - Prepare, ICE and submission to BD/ GEI	104	14-Apr-14 A	05-Dec-14 A	14-Apr-14	20-Aug-14							
128	D.I.T_0140	A2 - Excavation support system for the mined tunnel section design - Review submission	24	06-Dec-14 A	23-Dec-14 A	21-Aug-14	18-Sep-14							
129	D.I.T_0150	A2 - Excavation support system for the mined tunnel section design - Address comments, ICE & Resubmission	12	24-Dec-14 A	03-Jan-15 A	19-Sep-14	04-Oct-14							
130	D.I.T_0160	A2 - Excavation support system for the mined tunnel section design - Review & Approval (if required)	24	05-Jan-15 A	01-Feb-15 A	06-Oct-14	01-Nov-14							
131	D.I.T_0170	A4 - Excavation method under tram track and TW design - Prepare, ICE and submission to BD/ GEO for Appr	55	14-Apr-14 A	05-Dec-14 A	03-Nov-14	08-Jan-15							
132	D.I.T_0180	A4 - Excavation method under tram track and TW design - Review submission	30	06-Dec-14 A	23-Dec-14 A	09-Jan-15	12-Feb-15							
133	D.I.T_0190	A4 - Excavation method under tram track and TW design - Address comments, ICE & Resubmission (if requir	30	24-Dec-14 A	03-Jan-15 A	13-Feb-15	23-Mar-15							
134	D.I.T_0200	A4 - Excavation method under tram track and TW design - Review & Approval (if required)	30	05-Jan-15 A	21-Apr-15 A	24-Mar-15	02-May-15							
135	Contractor Submission and Approval													
136	Programming, Specified Plans and Hoarding Plan													
137	P.SP.H_0010	Submission schedule - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14							
138	P.SP.H_0020	Submission schedule - Review & Approval	30	15-May-14 A	30-Jun-14 A	24-May-14	28-Jun-14							
139	P.SP.H_0030	Submission schedule - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14							
140	P.SP.H_0040	Submission schedule - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14							
141	P.SP.H_0050	Initial Three Month Rolling Program - Preparation & submission	14	14-Apr-14 A	28-Apr-14 A	14-Apr-14	03-May-14							
142	P.SP.H_0060	Initial Three Month Rolling Program - Review & Approval	30	29-Apr-14 A	28-May-14 A	05-May-14	10-Jun-14							
143	P.SP.H_0070	Initial Three Month Rolling Program - Preparation for Re-submission (If Require)	14	29-May-14 A	12-Jun-14 A	11-Jun-14	26-Jun-14							
144	P.SP.H_0080	Initial Three Month Rolling Program - Review and Approval (If Require)	14	13-Jun-14 A	26-Jun-14 A	27-Jun-14	14-Jul-14							
145	P.SP.H_0090	Preliminary Master Program - Preparation & submission	47	14-Apr-14 A	20-Jun-14 A	14-Apr-14	13-Jun-14							
146	P.SP.H_0100	Preliminary Master Program - Review & Approval	14	21-Jun-14 A	19-Jul-14 A	14-Jun-14	30-Jun-14							

- █ Actual Level of Effort
- █ Critical Remaining ...
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Year					
										2014	2015	2016	2017	2018	
147	P.SP.H_0110	Preliminary Master Program - Preparation for Re-submission (If Require)	14	16-Sep-14 A	30-Sep-14 A	02-Jul-14	17-Jul-14								
148	P.SP.H_0120	Preliminary Master Program - Review and Approval (If Require)	14	30-Sep-14 A	22-Oct-14 A	18-Jul-14	02-Aug-14								
149	P.SP.H_0130	Specified Plans (QP, SAP, PMS, H&SP, EP) - Preparation & submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
150	P.SP.H_0140	Specified Plans (QP, SAP, PMS, H&SP, EP) - Review & Approval	14	24-May-14 A	10-Jun-14 A	24-May-14	10-Jun-14								
151	P.SP.H_0150	Specified Plans (QP, SAP, PMS, H&SP, EP) - Preparation for Re-submission (If Require)	14	11-Jun-14 A	26-Jun-14 A	11-Jun-14	26-Jun-14								
152	P.SP.H_0160	Specified Plans (QP, SAP, PMS, H&SP, EP) - Review and Approval (If Require)	30	24-Jun-14 A	01-Aug-14 A	27-Jun-14	01-Aug-14								
153	P.SP.H_0170	Environmental management plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
154	P.SP.H_0180	Environmental management plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
155	P.SP.H_0190	Environmental management plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
156	P.SP.H_0200	Environmental management plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
157	P.SP.H_0210	Appoint Environmental team- submit for engineer approval	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
158	P.SP.H_0220	Appoint Environmental team - Review & Approval	30	27-Jun-14 A	11-Jul-14 A	24-May-14	28-Jun-14								
159	P.SP.H_0230	Appoint Environmental team - Preparation for Re-submission (If Require)	14	14-Apr-14 A	14-May-14 A	30-Jun-14	16-Jul-14								
160	P.SP.H_0240	Appoint Environmental team - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
161	P.SP.H_0250	Quality Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
162	P.SP.H_0260	Quality Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
163	P.SP.H_0270	Quality Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
164	P.SP.H_0280	Quality Plan - Review and Approval (If Require)	14	17-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
165	P.SP.H_0290	Health and Safety Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
166	P.SP.H_0300	Health and Safety Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
167	P.SP.H_0310	Health and Safety Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
168	P.SP.H_0320	Health and Safety Plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
169	P.SP.H_0330	System Assurance Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
170	P.SP.H_0340	System Assurance Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
171	P.SP.H_0350	System Assurance Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
172	P.SP.H_0360	System Assurance Plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
173	P.SP.H_0370	A2 Hoarding phase - Preparation & submission	100	14-Apr-14 A	30-Apr-14 A	14-Apr-14	15-Aug-14								
174	P.SP.H_0380	A2 Hoarding phase - Review & Approval	24	02-May-14 A	30-May-14 A	16-Aug-14	13-Sep-14								
175	P.SP.H_0390	A2 Hoarding phase - Preparation for Re-submission (If Require)	12	31-May-14 A	14-Jun-14 A	15-Sep-14	27-Sep-14								
176	P.SP.H_0400	A2 Hoarding phase - Review and Approval (If Require)	24	16-Jun-14 A	28-Jun-14 A	29-Sep-14	28-Oct-14								
177	Implementation of Specified Plans														
178	SPA02_0010	A2 Satisfactory Implementation of Quality Plan	0		01-Nov-14 A		01-Nov-14								
179	SPA03_0010	A3 Satisfactory Implementation of System Assurance Plan	0		01-Nov-14 A		01-Nov-14								
180	SPA03_0020	A3 Satisfactory Implementation of Health and Safety Plan	0		01-Nov-14 A		01-Nov-14								
181	SPA03_0030	A3 Satisfactory Implementation of Environmental Management Plan	0		01-Nov-14 A		01-Nov-14								
182	SPA03_0040	A3 Satisfactory Implementation of Quality Plan	0		24-Jan-15 A		24-Jan-15								
183	SPA03_0050	A3 Satisfactory Implementation of System Assurance Plan	0		24-Jan-15 A		24-Jan-15								
184	SPA03_0060	A3 Satisfactory Implementation of Health and Safety Plan	0		24-Jan-15 A		24-Jan-15								
185	SPA03_0070	A3 Satisfactory Implementation of Environmental Management Plan	0		24-Jan-15 A		24-Jan-15								
186	SPA05_0010	A5 Satisfactory Implementation of Quality Plan	0		01-Aug-15 A		01-Aug-15								
187	SPA05_0020	A5 Satisfactory Implementation of System Assurance Plan	0		01-Aug-15 A		01-Aug-15								
188	SPA05_0030	A5 Satisfactory Implementation of Health and Safety Plan	0		01-Aug-15 A		01-Aug-15								
189	SPA05_0040	A5 Satisfactory Implementation of Environmental Management Plan	0		01-Aug-15 A		01-Aug-15								
190	SPA07_0010	A7 Satisfactory Implementation of Quality Plan	0		30-Jan-16 A		30-Jan-16								
191	SPA07_0020	A7 Satisfactory Implementation of System Assurance Plan	0		30-Jan-16 A		30-Jan-16								
192	SPA07_0030	A7 Satisfactory Implementation of Health and Safety Plan	0		30-Jan-16 A		30-Jan-16								
193	SPA07_0040	A7 Satisfactory Implementation of Environmental Management Plan	0		30-Jan-16 A		30-Jan-16								
194	SPA09_0010	A9 Satisfactory Implementation of Quality Plan	0		31-Aug-16*		30-Jul-16	-31	0						
195	SPA09_0020	A9 Satisfactory Implementation of System Assurance Plan	0		31-Aug-16*		30-Jul-16	-31	0						


- Actual Level of Effort
- Critical Remaining ...
- Primary Baseline
- Baseline Milestone
- Actual Work
- Milestone
- Remaining Work

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
196	SPA09_0030	A9 Satisfactory Implementation of Health and Safety Plan	0		31-Aug-16*		30-Jul-16	-31	0					
197	SPA09_0040	A9 Satisfactory Implementation of Environmental Management Plan	0		31-Aug-16*		30-Jul-16	-31	0					
198	Implementation of Programming Management System													
199	PMS.A02_0010	A2 Satisfactory Implementation of Programming Management System	0		01-Nov-14 A		01-Nov-14							
200	PMS.A04_0010	A4 Satisfactory Implementation of Programming Management System	0		02-May-15 A		02-May-15							
201	PMS.A06_0010	A6 Satisfactory Implementation of Programming Management System	0		28-Aug-15 A		31-Oct-15							
202	PMS.A08_0010	A8 Satisfactory Implementation of Programming Management System	0		03-Mar-16 A		30-Apr-16							
203	PMS.A10_0010	A10 Satisfactory Implementation of Programming Management System	0		29-Oct-16*		29-Oct-16	0	0					
204	Other Submissions and O&M Manual													
205	OS.OM_0010	Hoarding Installation Method Statement - Preparation & Submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14							
206	OS.OM_0020	Hoarding Installation Method Statement - Review & Approval	12	24-May-14 A	07-Jun-14 A	24-May-14	07-Jun-14							
207	OS.OM_0030	Hoarding Installation Method Statement - Preparation for Re-submission (if required)	12	09-Jun-14 A	21-Jun-14 A	09-Jun-14	21-Jun-14							
208	OS.OM_0040	Hoarding Installation Method Statement - Re-submission (if required) & Approval	12	23-Jun-14 A	23-Jun-14 A	23-Jun-14	07-Jul-14							
209	OS.OM_0050	Site Investigation Works Method Statement - Preparation & Submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14							
210	OS.OM_0060	Site Investigation Works Method Statement - Review & Approval	12	24-May-14 A	07-Jun-14 A	24-May-14	07-Jun-14							
211	OS.OM_0070	Site Investigation Works Method Statement - Preparation for Re-submission (if required)	12	09-Jun-14 A	21-Jun-14 A	09-Jun-14	21-Jun-14							
212	OS.OM_0080	Site Investigation Works Method Statement - Re-submission (if required) & Approval	12	23-Jun-14 A	07-Jul-14 A	23-Jun-14	07-Jul-14							
213	OS.OM_0090	WAC D-wall demolition Design- ICE, Preparation for design submission	90	03-Nov-14 A	18-Feb-15 A	03-Nov-14	18-Feb-15							
214	OS.OM_0100	WAC D-wall demolition- Review & Approval	60	23-Feb-15 A	08-May-15 A	23-Feb-15	08-May-15							
215	OS.OM_0110	WAC D-wall demolition- Preparation for re-submission (If require)	40	09-May-15 A	26-Jun-15 A	09-May-15	26-Jun-15							
216	OS.OM_0120	WAC D-wall demolition- Review & Approval (If require)	30	27-Jun-15 A	01-Aug-15 A	27-Jun-15	01-Aug-15							
217	OS.OM_0121	H15 D-wall demolition Design- ICE, Preparation for design submission	24	31-Aug-16	28-Sep-16			-212	0					
218	OS.OM_0122	H15 D-wall demolition- Review & Approval	24	29-Sep-16	28-Oct-16			-212	0					
219	OS.OM_0123	H15 D-wall demolition- Preparation for re-submission (If require)	12	29-Oct-16	11-Nov-16			-212	0					
220	OS.OM_0124	H15 D-wall demolition- Review & Approval (If require)	12	12-Nov-16	25-Nov-16			-212	0					
221	OS.OM_0130	A8 AIP procedures for T&C of BS and ABWF works (1st Batch)	90	31-Aug-16	16-Dec-16	01-Jun-15	15-Sep-15	-370	0					
222	OS.OM_0140	A8 AIP procedures for T&C of BS and ABWF works (2nd Batch)	90	17-Dec-16	08-Apr-17	16-Sep-15	05-Jan-16	-370	0					
223	OS.OM_0150	A8 AIP procedures for T&C of BS and ABWF works (Remaining)	90	10-Apr-17	31-Jul-17	06-Jan-16	27-Apr-16	-370	0					
224	OS.OM_0160	A10 AIP of Draft O&M manual and Draft As-built Drawings	150	01-Aug-17	29-Jan-18	28-Apr-16	27-Oct-16	-370	0					
225	OS.OM_0170	A11 Approval of O&M manual and As-built drawings for the Works	95	30-Jan-18	30-May-18	28-Oct-16	22-Feb-17	-370	0					
226	OS.OM_0180	RC Works- Preparation of Method Statement- Preparation	60	06-Jan-15 A	06-Feb-15 A	08-Jul-14	16-Sep-14							
227	OS.OM_0190	RC Works - Preparation of Method Statement- Submission & Approval	12	06-Feb-15 A	10-Feb-15 A	17-Sep-14	30-Sep-14							
228	OS.OM_0200	RC Works - Preparation for Re-submission (if required)	12	10-Feb-15 A	16-Feb-15 A	03-Oct-14	16-Oct-14							
229	OS.OM_0210	RC Works - Re-submission (if required) & Approval	12	16-Feb-15 A	16-Feb-15 A	17-Oct-14	30-Oct-14							
230	OS.OM_0220	Sheet pile installation- Preparation of Method Statement- Preparation	42	03-Jun-14 A	03-Jul-14 A	14-Apr-14	07-Jun-14							
231	OS.OM_0230	Sheet pile installation- Preparation of Method Statement- Submission & Approval	12	03-Jul-14 A	08-Jul-14 A	09-Jun-14	21-Jun-14							
232	OS.OM_0240	Sheet pile installation - Preparation for Re-submission (if required)	12	08-Jul-14 A	23-Oct-14 A	23-Jun-14	07-Jul-14							
233	OS.OM_0250	Sheet pile installation - Re-submission (if required) & Approval	12	23-Oct-14 A	14-Nov-14 A	08-Jul-14	21-Jul-14							
234	OS.OM_0260	Excavation works- Preparation of Method Statement- Preparation	42	22-Aug-14 A	22-Sep-14 A	14-Apr-14	07-Jun-14							
235	OS.OM_0270	Excavation works- Preparation of Method Statement- Submission & Approval	12	22-Sep-14 A	21-Oct-14 A	09-Jun-14	21-Jun-14							
236	OS.OM_0280	Excavation works- Preparation for Re-submission (if required)	12	21-Oct-14 A	21-Oct-14 A	23-Jun-14	07-Jul-14							
237	OS.OM_0290	Excavation works- Re-submission (if required) & Approval	12	21-Oct-14 A	21-Oct-14 A	08-Jul-14	21-Jul-14							
238	OS.OM_0300	Work below tram track Method Statement - Preparation	60	23-Feb-15 A	23-Mar-15 A	08-Jul-14	16-Sep-14							
239	OS.OM_0310	Work below tram track Method Statement - Submission & Approval	12	23-Mar-15 A	09-Apr-15 A	17-Sep-14	30-Sep-14							
240	OS.OM_0320	Work below tram track Method Statement - Preparation for Re-submission (if required)	12	09-Apr-15 A	27-Apr-15 A	03-Oct-14	16-Oct-14							
241	OS.OM_0330	Work below tram track Method Statement - Re-submission (if required) & Approval	12	27-Apr-15 A	10-Jun-15 A	17-Oct-14	30-Oct-14							
242	OS.OM_0340	H15 & WAC Break Through Method Statement - Preparation	48	11-Jun-15 A	20-Jul-15 A	08-Jul-14	16-Sep-14							
243	OS.OM_0350	H15 & WAC Break Through Method Statement - Submission & Approval	12	20-Jul-15 A	21-Jul-15 A	17-Sep-14	30-Sep-14							
244	OS.OM_0360	H15 & WAC Break Through Method Statement - Preparation for Re-submission (if required)	12	21-Jul-15 A	21-Jul-15 A	03-Oct-14	16-Oct-14							




- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)




#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
343	RW_0070	Fence off the site	2	20-Jul-17	21-Jul-17	24-Jan-17	25-Jan-17	-141	0																									
344	RW_0080	Expose the surface	6	22-Jul-17	28-Jul-17	26-Jan-17	04-Feb-17	-141	0																									
345	RW_0090	Resurfacing works	13	29-Jul-17	12-Aug-17	06-Feb-17	20-Feb-17	-141	0																									
346	RW_0100	Hand over to LCSD, additional remedial if require	5	14-Aug-17	18-Aug-17	21-Feb-17	25-Feb-17	-141	0																									
347	Cost Centre B: Part A Works, Civil and Structural Works for the New Subway																																	
348	B.RC_Comp	RC Structure completed for the new subway	0		22-Feb-17		30-Apr-16	-295	0																									
349	Site Preliminary Works																																	
350	SPW_0010	LCSD handover SBC & Play's Area	3	14-Apr-14 A	16-Apr-14 A	14-Apr-14	16-Apr-14																											
351	SPW_0020	Fence off the Site area for SBC & Play's Area	3	17-Apr-14 A	23-Apr-14 A	17-Apr-14	23-Apr-14																											
352	SPW_0030	Employ security guard & security booth delivery	3	24-Apr-14 A	26-Apr-14 A	24-Apr-14	26-Apr-14																											
353	SPW_0040	Removal of existing furniture for SBC & Play's Area as require	6	28-Apr-14 A	05-May-14 A	28-Apr-14	05-May-14																											
354	SPW_0050	Trial trenches and expose existing UU service in SBC & Play's area	40	14-Apr-14 A	05-Jun-14 A	14-Apr-14	05-Jun-14																											
355	SPW_0060	Setting up site office & misc.	50	07-May-14 A	05-Jul-14 A	07-May-14	05-Jul-14																											
356	SPW_0070	Form site access for vehicle	12	07-Jul-14 A	19-Jul-14 A	07-Jul-14	19-Jul-14																											
357	SPW_0080	Diversion of existing utilities & misc. works if require for SBC & Play's Area	24	09-Jun-14 A	07-Jul-14 A	09-Jun-14	07-Jul-14																											
358	SPW_0090	Erect hoarding for SBC	12	16-Jul-14 A	29-Jul-14 A	08-Jul-14	21-Jul-14																											
359	SPW_0100	Ground/ Site Investigation in SBC & Play's Area	18	08-Jul-14 A	28-Jul-14 A	08-Jul-14	28-Jul-14																											
360	SPW_0110	Transplant and tree removal	72	24-Apr-14 A	21-Jul-14 A	24-Apr-14	21-Jul-14																											
361	Northern Basket Ball Court																																	
362	NBC_0010	Liaison with relevance parties for TTM	80	02-Apr-15 A	02-Jul-15 A	02-Apr-15	13-Jul-15																											
363	NBC_0020	LCSD handover Northern Basket Ball Court for LTS construction works	6	11-Aug-15 A	11-Aug-15 A	29-Jun-15	06-Jul-15																											
364	NBC_0030	Preparation works for NBC site access	4	11-Aug-15 A	11-Aug-15 A	07-Jul-15	10-Jul-15																											
365	NBC_0040	Implementation of TTM	3	11-Aug-15 A	11-Aug-15 A	14-Jul-15	16-Jul-15																											
366	NBC_0050	Relocation of metal fence access door for public	6	11-Aug-15 A	11-Aug-15 A	11-Jul-15	17-Jul-15																											
367	NBC_0060	Hoarding installation, installation of site entry on Hennessy Road	5	11-Aug-15 A	15-Aug-15 A	18-Jul-15	31-Jul-15																											
368	NBC_0070	Expose UU & trial trench for sheet piles works	12	17-Aug-15 A	20-Aug-15 A	01-Aug-15	14-Aug-15																											
369	NBC_0080	Phase 3 ELS- Sheet Piles Installation [104 no. x 24m]	48	24-Aug-15 A	23-Sep-15 A	15-Aug-15	12-Oct-15																											
370	NBC_0090	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	15	30-Sep-15 A	13-Oct-15 A	13-Oct-15	30-Oct-15																											
371	NBC_0100	Phase 3 ELS- Pumping Test preparation works	12	09-Oct-15 A	26-Oct-15 A	13-Oct-15	27-Oct-15																											
372	NBC_0110	Phase 3 ELS- Pumping Test	6	27-Oct-15 A	01-Nov-15 A	31-Oct-15	06-Nov-15																											
373	NBC_0120	Phase 3 ELS- Pumping Test Report Preparation and submission to BD	6	02-Nov-15 A	02-Nov-15 A	07-Nov-15	13-Nov-15																											
374	NBC_0130	Bulk Excavation (Removal of hard paving on ground surface) & excavation for layer 1 to +2.5mPD [500m^3]	9	04-Nov-15 A	10-Nov-15 A	14-Nov-15	24-Nov-15																											
375	NBC_0140	Bulk excavation & layer 2 strut & preloading [500m^3]	15	11-Nov-15 A	21-Nov-15 A	25-Nov-15	11-Dec-15																											
376	NBC_0150	Bulk excavation & layer 3 strut & preloading [500m^3]	18	23-Nov-15 A	03-Dec-15 A	12-Dec-15	05-Jan-16																											
377	NBC_0160	Bulk excavation & layer 4 strut & preloading [500m^3]	21	04-Dec-15 A	04-Jan-16 A	06-Jan-16	29-Jan-16																											
378	NBC_0170	Plate load test	6	05-Jan-16 A	08-Jan-16 A	30-Jan-16	05-Feb-16																											
379	NBC_0180	Plate load test- Preparation of report & submission to BD	6	09-Jan-16 A	31-Jan-16 A	06-Feb-16	16-Feb-16																											
380	NBC_0190	Base Slab- Waterproofing & RC construction [Concrete 490m^3] & [Re-Bar 29.5 T]	15	13-Jan-16 A	22-Jan-16 A	17-Feb-16	04-Mar-16																											
381	NBC_0200	Wall- Waterproofing & RC construction [Concrete 300m^3] & [Re-Bar 54 T]	21	20-Feb-16 A	08-Mar-16 A	05-Mar-16	01-Apr-16																											
382	NBC_0210	Top Slab- Waterproofing & RC construction [Concrete 180m^3] & [Re-Bar 42.7 T]	24	17-Mar-16 A	01-Apr-16 A	02-Apr-16	30-Apr-16																											
383	NBC_0220	Construction of flood light footing [2 nos.]	12	29-Mar-16 A	01-Apr-16 A	03-May-16	17-May-16																											
384	NBC_0230	Reinstatement and installation of flood light [2nos.]	6	29-Mar-16 A	01-Sep-16	18-May-16	24-May-16	29	0																									
385	NBC_0240	Backfilling for Northern Basketball Court	12	05-May-16 A	05-Sep-16	25-May-16	07-Jun-16	29	0																									
386	NBC_0250	Reinstate hard paving of Northern Basketball Court	18	05-Sep-16	27-Sep-16	08-Jun-16	29-Jun-16	29	0																									
387	NBC_0260	Reinstate surface coating of Northern Basketball Court	12	27-Sep-16	13-Oct-16	30-Jun-16	14-Jul-16	29	0																									
388	NBC_0270	Hand over to LCSD, additional remedial if require	12	13-Oct-16	27-Oct-16	15-Jul-16	28-Jul-16	29	0																									
389	NBC_0280	Reinstate road surface on Hennessy Road	70	27-Oct-16	20-Jan-17	29-Jul-16	21-Oct-16	29	0																									
390	Southern Basket Ball Court																																	
391	SBC_0010	Phase 1 ELS- Sheet Piles Installation [184n. x 24m]	65	22-Jul-14 A	15-Nov-14 A	22-Jul-14	08-Oct-14																											




█ Actual Level of Effort █ Critical Remaining ...
█ Primary Baseline ◆ Baseline Milestone
█ Actual Work ◆ Milestone
█ Remaining Work

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)




#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
441	JnR_0070	Phase 2 ELS- Pumping Test 2 for whole ELS	6	12-Sep-16	20-Sep-16	09-Nov-15	14-Nov-15	-242	0					
442	JnR_0080	Phase 2 ELS- Pumping Test Report for whole ELS Preparation and submission	6	20-Sep-16	27-Sep-16	16-Nov-15	21-Nov-15	-242	0					
443	JnR_0090	Phase 2 ELS- Pumping test completed & satisfied	0		27-Sep-16		21-Nov-15	-300	0					
444	JnR_0100	Bulk excavation & layer 2 strut & preloading [570m^3]	18	27-Jun-16 A	08-Oct-16	23-Nov-15	12-Dec-15	-242	0					
445	JnR_0110	Bulk excavation & layer 3 strut & preloading [570m^3]	18	08-Oct-16	31-Oct-16	14-Dec-15	06-Jan-16	-242	0					
446	JnR_0120	Bulk excavation & layer 4 strut & preloading [570m^3]	21	31-Oct-16	24-Nov-16	07-Jan-16	30-Jan-16	-242	0					
447	JnR_0130	Bulk excavation to formation level on JnR	0		24-Nov-16		30-Jan-16	-298	0					
448	JnR_0140	Sump pit- Waterproofing & RC construction [Concrete 250m^3] & [Re-Bar 15 T]	18	24-Nov-16	15-Dec-16	01-Feb-16	24-Feb-16	-242	0					
449	JnR_0150	Base Slab- Waterproofing & RC construction [Concrete 265m^3] & [Re-Bar 16 T]	17	15-Dec-16	07-Jan-17	25-Feb-16	15-Mar-16	-242	0					
450	JnR_0160	Wall- Waterproofing & RC construction [Concrete 70m^3] & [Re-Bar 12.6 T]	18	07-Jan-17	01-Feb-17	16-Mar-16	09-Apr-16	-242	0					
451	JnR_0170	Top Slab- Waterproofing & RC construction [Concrete 125m^3] & [Re-Bar 29.6 T]	18	01-Feb-17	22-Feb-17	11-Apr-16	30-Apr-16	-242	0					
452	JnR_0180	RC structure completed on JnR	0		22-Feb-17		30-Apr-16	-295	0					
453	JnR_0190	Removal of temporary traffic decking ,backfill & road reinstatement on JNR	60	22-Feb-17	10-May-17	03-May-16	14-Jul-16	-57	0					
454	Johnston Road North Footpath (TTM Stage 1, 2, 2A & 2B)													
455	JnR.NFP_0010	Liaison, review & acceptance for TTM Stage 1	54	14-Apr-14 A	21-Jun-14 A	14-Apr-14	21-Jun-14							
456	JnR.NFP_0020	Implementation of TTM Stage 1	3	28-Jun-14 A	02-Jul-14 A	28-Jun-14	02-Jul-14							
457	JnR.NFP_0030	Phase 2 ELS- Sheet Piles Installation [30no. x 24m]	12	28-Apr-15 A	09-May-15 A	26-Jan-15	07-Feb-15							
458	JnR.NFP_0040	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	01-Jun-15 A	12-Jun-15 A	09-Feb-15	14-Feb-15							
459	JnR.NFP_0050	Installation of temporary traffic decking	6	22-Jun-15 A	21-Jul-15 A	16-Feb-15	25-Feb-15							
460	JnR.NFP_0060	Sheet piles & Traffic decking completed on North Footpath for TTM Stage 3	0		21-Jul-15 A		25-Feb-15							
461	Johnston Road Eastbound carriageway													
462	Johnston Road Eastbound carriageway North Side (TTM Stage 3)													
463	JnR.EBC.NS_001	Implementation of TTM 3	3	13-Mar-15 A	14-Mar-15 A	30-Mar-15	01-Apr-15							
464	JnR.EBC.NS_002	Phase 2 ELS- Sheet Piles Installation [25no. x 24m]	12	27-Jul-15 A	05-Aug-15 A	02-Apr-15	20-Apr-15							
465	JnR.EBC.NS_003	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	03-Aug-15 A	20-Aug-15 A	21-Apr-15	27-Apr-15							
466	JnR.EBC.NS_004	Installation of temporary traffic decking	6	21-Aug-15 A	31-Aug-15 A	28-Apr-15	05-May-15							
467	JnR.EBC.NS_005	Sheet Piles & Traffic decking completed on Eastbound Carriageway North Side for TTM Stage 4	0		31-Aug-15 A		05-May-15							
468	Johnston Road Eastbound carriageway South Side (TTM Stage 4 & 5)													
469	JnR.EBC.SS_001	Implementation of TTM 4	3	31-Aug-15 A	01-Sep-15 A	09-Jul-15	11-Jul-15							
470	JnR.EBC.SS_002	Phase 2 ELS- Sheet Piles Installation [33no. x 24m]	9	02-Oct-15 A	14-Jan-16 A	13-Jul-15	22-Jul-15							
471	JnR.EBC.SS_003	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	29-Oct-15 A	04-Jan-16 A	23-Jul-15	29-Jul-15							
472	JnR.EBC.SS_004	Sheet pile completed on Eastbound Carriageway South Side	0		14-Jan-16 A		29-Jul-15							
473	JnR.EBC.SS_005	Coring for minipile No. 1 to reach -56mPD [60m]	8	18-Jan-16 A	27-Jan-16 A	02-Apr-15	15-Apr-15							
474	JnR.EBC.SS_006	Installation of Re-Bar for minipile No.1 [4x 60m T50, 3.7Ton]	5	04-Feb-16 A	04-Feb-16 A	16-Apr-15	21-Apr-15							
475	JnR.EBC.SS_007	Grouting for minipile No.1	1	05-Feb-16 A	05-Feb-16 A	22-Apr-15	22-Apr-15							
476	JnR.EBC.SS_008	Coring for minipile No. 2 to reach -56mPD [60m]	8	28-Jan-16 A	02-Feb-16 A	16-Apr-15	24-Apr-15							
477	JnR.EBC.SS_009	Installation of Re-Bar for minipile No.2 [4x 60m T50, 3.7Ton]	5	03-Feb-16 A	04-Feb-16 A	25-Apr-15	30-Apr-15							
478	JnR.EBC.SS_010	Grouting for minipile No.2	1	05-Feb-16 A	05-Feb-16 A	02-May-15	02-May-15							
479	Johnston Road Tram Tracks (TTM Stage 3)													
480	JnR.TT_0010	Implementation of TTM 3	3	13-Mar-15 A	14-Mar-15 A	30-Mar-15	01-Apr-15							
481	JnR.TT_0030	1st layer grouting below tram track (NTH) to -6mPD 28no. 800mm C/C [NTH]	24	15-May-15 A	04-Jun-15 A	02-Apr-15	05-May-15							
482	JnR.TT_0040	1st layer of mini piles below tram tracks completed	0		10-Apr-16 A		05-May-15							
483	JnR.TT_0050	Expose concrete surface by Tramway Sub-Con	3	16-Mar-15 A	18-Mar-15 A	06-May-15	08-May-15							
484	JnR.TT_0060	Installation of Steel Beam	4	18-Mar-15 A	24-Apr-15 A	06-May-15	09-May-15							
485	JnR.TT_0070	Leveling of steel Beam by Tramway Sub-Con (NTH)	4	24-Apr-15 A	24-Apr-15 A	06-May-15	09-May-15							
486	JnR.TT_0080	Installation of temporary steel decking on tram track	4	25-Apr-15 A	23-May-15 A	06-May-15	09-May-15							
487	JnR.TT_0090	Expose concrete/ fill below tram track [60m^3]	24	25-Apr-15 A	23-May-15 A	11-May-15	08-Jun-15							
488	JnR.TT_0100	Installation of Re-bars [Re-Bars 7.6T]	12	27-Apr-15 A	23-May-15 A	09-Jun-15	23-Jun-15							
489	JnR.TT_0110	Concreting for concrete decking below tram track [Concrete 60m^3]	6	28-Apr-15 A	23-May-15 A	24-Jun-15	30-Jun-15							




- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
490	JnR.TT_0120	Reinstate the tram track surface	6	25-May-15 A	06-Jun-15 A	02-Jul-15	08-Jul-15							
491	JnR.TT_0130	Tram track concrete decking & reinstatement works completed ready for Implementation of TTM Stage 4	0		06-Jun-15 A		08-Jul-15							
492	JnR.TT_0140	2nd layer grouting and pipe piles below tram track to -17mPD (16m) 50no. x 324mm dia. 450mm C/C (2 mad	12	01-Aug-16 A	12-Sep-16	26-Oct-15	07-Nov-15	-242	0					
493	Johnston Road Westbound carriageway (TTM Stage 5)													
494	JnR.WBC_0010	Implementation of TTM Stage 5	3	11-Aug-15 A	12-Aug-15 A	13-Aug-15	15-Aug-15							
495	JnR.WBC_0020	Trial Trench	12	11-Aug-15 A	18-Aug-15 A	17-Aug-15	29-Aug-15							
496	JnR.WBC_0030	Phase 2 ELS- Sheet Piles Installation [20no. x 24m]	6	13-Feb-16 A	07-Mar-16 A	31-Aug-15	05-Sep-15							
497	JnR.WBC_0040	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	3	22-Feb-16 A	16-Mar-16 A	07-Sep-15	09-Sep-15							
498	JnR.WBC_0050	Sheet piles completed on Westbound carriageway	0		16-Mar-16 A		09-Sep-15							
499	JnR.WBC_0060	Coring for minipile No. 3 to reach -56mPD [60m]	8	29-Mar-16 A	01-Apr-16 A	17-Aug-15	25-Aug-15							
500	JnR.WBC_0070	Installation of Re-Bar for minipile No.3 [4x 60m T50, 3.7Ton]	5	15-Apr-16 A	15-Apr-16 A	26-Aug-15	31-Aug-15							
501	JnR.WBC_0080	Groutiong for minipile No.3	1	18-Apr-16 A	20-Apr-16 A	01-Sep-15	01-Sep-15							
502	JnR.WBC_0090	Coring for minipile No. 4 to reach -56mPD [60m]	8	01-Apr-16 A	11-Apr-16 A	26-Aug-15	03-Sep-15							
503	JnR.WBC_0100	Installation of Re-Bar for minipile No.4 [4x 60m T50, 3.7Ton]	5	16-Apr-16 A	16-Apr-16 A	04-Sep-15	09-Sep-15							
504	JnR.WBC_0110	Grouting for minipile No.4	1	19-Apr-16 A	20-Apr-16 A	10-Sep-15	10-Sep-15							
505	JnR.WBC_0120	Re-Bar Installation for minipile location	4	15-Apr-16 A	17-Apr-16 A	11-Sep-15	15-Sep-15							
506	JnR.WBC_0130	Cast Concrete minipile location	2	20-Apr-16 A	22-Apr-16 A	16-Sep-15	17-Sep-15							
507	Johnston Road Westbound carriageway East Side (TTM Stage 2A)													
508	JnR.WBC.ES_00	Implementation of TTM Stage 2A	3	18-Dec-14 A	20-Dec-14 A	18-Dec-14	20-Dec-14							
509	JnR.WBC.ES_00	Expose UU	12	22-Dec-14 A	07-Jan-15 A	22-Dec-14	07-Jan-15							
510	JnR.WBC.ES_00	UU diversion on JnR Westbound Carriageway East Side	24	08-Jan-15 A	04-Feb-15 A	08-Jan-15	04-Feb-15							
511	JnR.WBC.ES_00	Installation of temporary traffic decking	3	05-Feb-15 A	07-Feb-15 A	05-Feb-15	07-Feb-15							
512	JnR.WBC.ES_00	Traffic decking completed on Westbound Carriageway East Side for TTM Stage 2B	0		07-Feb-15 A		07-Feb-15							
513	Johnston Road Westbound carriageway West Side (TTM Stage 2B)													
514	JnR.WBC.WS_00	Implementation of TTM Stage 2B	3	09-Feb-15 A	11-Feb-15 A	09-Feb-15	11-Feb-15							
515	JnR.WBC.WS_00	Expose UU	12	12-Feb-15 A	28-Feb-15 A	12-Feb-15	28-Feb-15							
516	JnR.WBC.WS_00	UU diversion on JnR Westbound Carriageway West Side	18	02-Mar-15 A	21-Mar-15 A	02-Mar-15	21-Mar-15							
517	JnR.WBC.WS_00	UU diversion on JnR Westbound Carriageway Completed	0		21-Mar-15 A		21-Mar-15							
518	JnR.WBC.WS_00	Installation of temporary traffic decking	6	23-Mar-15 A	28-Mar-15 A	23-Mar-15	28-Mar-15							
519	JnR.WBC.WS_00	Traffic decking completed on Westbound Carriageway West Side for TTM Stage 3	0		28-Mar-15 A		28-Mar-15							
520	Johnston Road South Footpath (TTM 4)													
521	JnR.SFP_0010	Implementation of TTM 4	3	23-Jun-15 A	23-Jun-15 A	09-Jul-15	11-Jul-15							
522	JnR.SFP_0020	Expose UU	12	23-Jun-15 A	06-Jul-15 A	13-Jul-15	25-Jul-15							
523	JnR.SFP_0030	UU diversion	9	23-Jun-15 A	06-Jul-15 A	27-Jul-15	05-Aug-15							
524	JnR.SFP_0040	Phase 2 ELS- Sheet Piles Installation [15no. x 24m]	6	05-Dec-15 A	15-Dec-15 A	27-Jul-15	01-Aug-15							
525	JnR.SFP_0050	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	3	16-Dec-15 A	24-Dec-15 A	03-Aug-15	05-Aug-15							
526	JnR.SFP_0060	Installation of Temporary Traffic decking	6	13-Jan-16 A	25-Jan-16 A	06-Aug-15	12-Aug-15							
527	JnR.SFP_0070	Sheet Piles & Traffic decking completed on South Footpath for TTM Stage 5	0		25-Jan-16 A		12-Aug-15							
528	H15 Break Through Works													
529	H15_0010	Installation protection measurement for break through	3	25-Feb-17	01-Mar-17	13-May-16	17-May-16	-225	0					
530	H15_0020	Breaking out to H15 - Form opening, core holes & wire cut, 60 no. x 0.9m x 0.9m x 1m blocks	48	01-Mar-17	02-May-17	18-May-16	14-Jul-16	-225	0					
531	H15_0030	Breaking out to H15 - Installation of temporary steel propping	30	07-Mar-17	12-Apr-17	24-May-16	28-Jun-16	-212	13					
532	H15_0040	Breaking out to H15 - Construct the portal frame	12	02-May-17	17-May-17	15-Jul-16	28-Jul-16	-225	0					
533	H15_0050	Demolish the propping steel members	2	17-May-17	19-May-17	29-Jul-16	30-Jul-16	-225	0					
534	Cost Centre B: Part A Works, ABWF Works for the New Subway													
535	ABWF_0010	Preparation works for Fire Shutter on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16							
536	ABWF_0020	Installation of Fire Shutter on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0					
537	ABWF_0030	Preparation works for Security Shutter on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16							
538	ABWF_0040	Installation of Security Shutter on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0					



- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
539	ABWF_0050	Preparation works for Flood Gate on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16							
540	ABWF_0060	Installation for Flood Gate on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0					
541	ABWF_0070	Completion of Flood Gate, Fire Shutter & Security Shutter on GL-L	0		25-Feb-17		12-May-16	-275	0					
542	ABWF_0080	Remaining ABWF, finishing & Site cleaning works	90	28-Jul-17	14-Nov-17	28-Oct-16	16-Feb-17	-212	0					
543	ABWF Works - Degree 1													
544	ABWF.D1_0010	Site Cleaning & dry the internal of Structure & building	72	19-Dec-16 A	06-Apr-17	03-May-16	28-Jul-16	-198	0					
545	ABWF.D1_0020	Installation of blockwalls & partition wall except on plant access route	72	19-Dec-16 A	27-Apr-17	03-May-16	28-Jul-16	-212	0					
546	ABWF.D1_0030	Apply Plastering, undercoat, painting, floor screeding including plinths and upstands	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
547	ABWF.D1_0040	Forming equipment delivery routes and access openings for DC or Interface Contractors	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
548	ABWF.D1_0050	Install Cast-in items, subframe; Form niches, recesses & box outs; Install cable troughs, ducts & risers	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
549	ABWF.D1_0060	Preparation, submission and approval of Structure as-built survey	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
550	ABWF.D1_0070	Form Structural & blockwork E&M openings & preparation of survey	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
551	ABWF.D1_0080	Installation of movement joints & stitch strips	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
552	ABWF.D1_0090	Form escalator zones & pits complete; survey reference lines for acceptance	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
553	ABWF.D1_0100	Installation of Earthing mat, earthing rods & earthing pits, test & acceptance	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
554	ABWF.D1_0110	Installation of underground pipe work including manholes, ductworks & drawpits	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0					
555	ABWF Works - Degree 2													
556	ABWF.D2_0010	Permanent door frames installed with temporary doors & locks	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-206	0					
557	ABWF.D2_0020	Installation of Floor finishes & wall tiling in plant rooms for Designated Contractors	36	13-May-17	26-Jun-17	12-Aug-16	23-Sep-16	-212	0					
558	ABWF.D2_0030	Install Glazing & Balustrade support	12	27-Apr-17	13-May-17	29-Jul-16	11-Aug-16	-212	0					
559	ABWF.D2_0040	Install Metal staircases, cat-ladders & catwalks	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0					
560	ABWF.D2_0050	Install External louvers	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0					
561	ABWF.D2_0060	Install Framework for final finishes	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0					
562	ABWF.D2_0070	Water tightness testing to water tanks & acceptance	42	06-Apr-17	01-Jun-17	29-Jul-16	15-Sep-16	-195	0					
563	ABWF Works - Degree 3													
564	ABWF.D3_0010	Inatall & apply all remaining finishes including permanent doors, ironmongery	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-212	0					
565	ABWF.D3_0011	Installation of VE Panel [591m²]	33	19-Jun-17	28-Jul-17	17-Sep-16	27-Oct-16	-122	0					
566	ABWF.D3_0012	Installation of Ceiling Panel [565 m²]	33	19-Jun-17	28-Jul-17	17-Sep-16	27-Oct-16	-122	0					
567	ABWF.D3_0013	Installation of floor finishing [565 m²]	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-122	0					
568	ABWF.D3_0020	Install Balustrade	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-212	0					
569	ABWF.D3_0030	Install Signage hangers & supports	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0					
570	ABWF.D3_0040	Install smoke barriers	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0					
571	ABWF.D3_0050	Apply Acoustic treatment	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0					
572	ABWF.D3_0060	Install Louvres & grilles	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0					
573	ABWF.D3_0070	Seal All openings & Penetrations	30	01-Jun-17	07-Jul-17	17-Sep-16	24-Oct-16	-195	0					
574	C: Building Services													
575	Design, Shop Drawings, Materials & Equipments Submission and Approval													
576	BS.DS_0010	BS Works- Preparation and submission for detailed design of BS works	128	14-Apr-14 A	18-Sep-14 A	14-Apr-14	18-Sep-14							
577	BS.DS_0020	BS Works- Review and approval for detailed design of BS works	12	19-Sep-14 A	04-Oct-14 A	19-Sep-14	04-Oct-14							
578	BS.DS_0030	BS Works- Preparation and re-submission for detailed design of BS works (If require)	12	06-Oct-14 A	18-Oct-14 A	06-Oct-14	18-Oct-14							
579	BS.DS_0040	BS Works- Review and approval for detailed design of BS works (If require)	12	20-Oct-14 A	01-Nov-14 A	20-Oct-14	01-Nov-14							
580	BS.DS_0050	BS Works- Contractor prepare & submit the propose suppliers & model types of major BS equipment & mater	128	14-Apr-14 A	18-Sep-14 A	14-Apr-14	18-Sep-14							
581	BS.DS_0060	BS Works- Review & approval the propose suppliers & model types of major BS equipment & materials	12	19-Sep-14 A	04-Oct-14 A	19-Sep-14	04-Oct-14							
582	BS.DS_0070	BS Works- Contractor prepare & re-submit propose suppliers & model types of major BS equipment & materi	12	06-Oct-14 A	18-Oct-14 A	06-Oct-14	18-Oct-14							
583	BS.DS_0080	BS Works- Review the propose suppliers & model types of major BS equipment & materials (If requie)	12	20-Oct-14 A	01-Nov-14 A	20-Oct-14	01-Nov-14							
584	BS.DS_0090	BS Works- Preparation and submission of BS shop drawings	32	03-Nov-14 A	09-Dec-14 A	03-Nov-14	09-Dec-14							
585	BS.DS_0100	BS Works- Review and approval of BS shop drawings	12	10-Dec-14 A	23-Dec-14 A	10-Dec-14	23-Dec-14							
586	BS.DS_0110	BS Works- Preparation and re-submission of BS shop drawings (If require)	12	24-Dec-14 A	09-Jan-15 A	24-Dec-14	09-Jan-15							
587	BS.DS_0120	BS Works- Review and approval of BS shop drawings (If require)	12	10-Jan-15 A	23-Jan-15 A	10-Jan-15	23-Jan-15							


- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
588	BS.DS_0130	Exchange of Design Information with Designated and Interfacing Contractors	100	24-Jan-15 A	30-May-15 A	24-Jan-15	30-May-15							
589	Procurement and Delivery of Materials and Equipments													
590	BS.PD_0010	All Major building service equipments & materials - Manufacture & fabrication - Procurement	50	03-Nov-14 A	02-Jan-15 A	03-Nov-14	02-Jan-15							
591	BS.PD_0020	Others Major building service equipments & materials - Place order	95	03-Jan-15 A	02-May-15 A	03-Jan-15	02-May-15							
592	BS.PD_0030	Others Major building service equipments & materials - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
593	BS.PD_0040	Others Major building service equipments & materials - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
594	BS.PD_0050	Others Major building service equipments & materials - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
595	BS.PD_0060	Others Major building service equipments & materials - Factory acceptance (If require)	24	02-Nov-15 A	18-Nov-15 A	02-Nov-15	28-Nov-15							
596	BS.PD_0070	Others Major building service equipments & materials - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
597	BS.PD_0080	Air Handling Unit - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
598	BS.PD_0090	Air Handling Unit - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
599	BS.PD_0100	Air Handling Unit - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
600	BS.PD_0110	Air Handling Unit - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
601	BS.PD_0120	Air Handling Unit - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
602	BS.PD_0130	Air Handling Unit - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
603	BS.PD_0140	In-line Centrifugal Fan - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
604	BS.PD_0150	In-line Centrifugal Fan - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
605	BS.PD_0160	In-line Centrifugal Fan - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
606	BS.PD_0170	In-line Centrifugal Fan - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
607	BS.PD_0180	In-line Centrifugal Fan - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
608	BS.PD_0190	In-line Centrifugal Fan - Delivery to Site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
609	BS.PD_0200	Smoke Extraction Fan - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
610	BS.PD_0210	Smoke Extraction Fan - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
611	BS.PD_0220	Smoke Extraction Fan - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
612	BS.PD_0230	Smoke Extraction Fan - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
613	BS.PD_0240	Smoke Extraction Fan - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
614	BS.PD_0250	Smoke Extraction Fan - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
615	BS.PD_0260	Fan Coil Unit - Place order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
616	BS.PD_0270	Fan Coil Unit - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
617	BS.PD_0280	Fan Coil Unit - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
618	BS.PD_0290	Fan Coil Unit - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
619	BS.PD_0300	Fan Coil Unit - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
620	BS.PD_0310	Fan Coil Unit - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
621	BS.PD_0320	Motorized Smoke & Fire damper - Place order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
622	BS.PD_0330	Motorized Smoke & Fire damper - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
623	BS.PD_0340	Motorized Smoke & Fire damper - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
624	BS.PD_0350	Motorized Smoke & Fire damper - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
625	BS.PD_0360	Motorized Smoke & Fire damper - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
626	BS.PD_0370	Motorized Smoke & Fire damper - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
627	BS.PD_0380	All Major equipment BS equipment & materials - Completed placing orders	0		02-May-15 A		02-May-15							
628	BS.PD_0390	All Major equipment BS equipment & materials - Completed all factory acceptance testing	0		28-Nov-15 A		28-Nov-15							
629	BS.PD_0400	All Major equipment BS equipment & materials - Completed delivery to ECS room	0		19-Mar-16 A		19-Mar-16							
630	Installation of Building Services													
631	BS.I_0009	Installation of trucking, cable for the whole subway linking between H15 and WAC station	17	22-Feb-17	14-Mar-17	03-May-16	23-May-16	-242	0					
632	BS.I_0010	Electrical - Within Stn, Distribution equip. 16 nr, cable tray & trunk 420m, lighting fitting 81nr, earthing tape 27€	49	31-Aug-16	29-Oct-16	21-Mar-16	23-May-16	-132	110					
633	BS.I_0020	Electrical - Subway, D.eq.82nr, cable tray&trunk 803m, cable 2200m, light fit 91nr, earth 170m, sign 42nr, conr	50	14-Mar-17	18-May-17	24-May-16	22-Jul-16	-242	0					
634	BS.I_0030	Electrical - Subway, D.eq.82nr, cable tray&trunk 803m, cable 2200m, light fit 91nr, earth 170m, sign 42nr, conr	60	18-May-17	29-Jul-17	23-Jul-16	03-Oct-16	-242	0					
635	BS.I_0040	ECS - Within WAC Stn, Grille 6 nr, air duct 115m2, damper 7 nr.	30	14-Mar-17	22-Apr-17	24-May-16	28-Jun-16	-228	0					
636	BS.I_0050	ECS - Subway, Pipe/insul.75m, fan 12nr, grille 45nr, airduct 1106m2, paint 60m2, damper 36nr, control 4nr, et	42	22-Apr-17	14-Jun-17	29-Jun-16	17-Aug-16	-228	0					



- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018					
										Gantt Chart Area																									
637	BS.I_0060	ECS - Subway, Pipe/insul.75m, fan 12nr, grille 45nr, airduct 1106m2, paint 60m2, damper 36nr, control 4nr, et	24	14-Jun-17	13-Jul-17	18-Aug-16	14-Sep-16	-228	14																										
638	BS.I_0070	FS Works - Within H15, Pipe 59m, dectector 7 nr, hose reel 1 nr	21	19-May-17	14-Jun-17	01-Aug-16	24-Aug-16	-225	0																										
639	BS.I_0080	FS Works - Subway, Pipe 155m, valve 2 nr, detectors 38 nr, hose reel 1 nr, fire extinguisher 4 nr, connection, i	21	14-Jun-17	10-Jul-17	25-Aug-16	19-Sep-16	-225	17																										
640	BS.I_0090	Drainage System - Waste - Existing WSC Stn, 35 m pipe, 2 valve, 4 pit, 1 switch/ control panel, 1 power suppl	18	14-Mar-17	05-Apr-17	24-May-16	14-Jun-16	-187	0																										
641	BS.I_0100	Drainage System - Waste - Subway, Pipe DI/CI 257+18m, 7 joint, 6 OTC	18	05-Apr-17	29-Apr-17	15-Jun-16	06-Jul-16	-187	0																										
642	BS.I_0110	Drainage System - Rainwater Discharge, CI pipe, 8+18m above/below ground, 2 manholes	18	29-Apr-17	23-May-17	07-Jul-16	27-Jul-16	-187	0																										
643	BS.I_0120	Cleansing Water System - Within WAC Station, 137m copper pipe, 3 gate valve, 2 stopcock, 2 water meter	54	14-Mar-17	23-May-17	24-May-16	27-Jul-16	-235	0																										
644	BS.I_0130	Cleansing Water System - Subway, 87m copper pipe, 1 gate valve, 1 joint	48	23-May-17	20-Jul-17	28-Jul-16	22-Sep-16	-235	0																										
645	BS.I_0140	Installation of Air Handling Unit	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
646	BS.I_0150	Installation of In-line Centrifugal Fan	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
647	BS.I_0160	Installation of Smoke Extraction Fan	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
648	BS.I_0170	Installation of Fan Coil Unit	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
649	BS.I_0180	Installation of Motorized Smoke & Fire damper	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
650	BS.I_0190	Installation & integration of control system	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0																										
651	BS.I_0200	Remaining BS Works	21	29-Jul-17	23-Aug-17	04-Oct-16	28-Oct-16	-239	3																										
652	INF.SAMSp	Interface Access for SAMS, Comms, MCS to All Areas, All Levels and Locations (10-Oct'16)	0		29-Jul-17		03-Oct-16	-153	0																										
653	Testing and Commissioning																																		
654	BS.TC_0010	T&C ECS - Tests on Ventilation Fans, Air Balancing, Equipment & System, Control, Noise & Sound, etc.	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0																										
655	BS.TC_0020	T&C - SAT of HV Sw Boards/ TX, LV Sw Boards & MCC, Lighting Control, etc.	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0																										
656	BS.TC_0030	T&C Fire Services - Performance Test/ FH & HR System/ Auto Fire Alarm System	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0																										
657	BS.TC_0040	T&C Plumbing and Drainage - P&D Pumps, Control System	24	20-Jul-17	17-Aug-17	23-Sep-16	22-Oct-16	-235	0																										
658	BS.TC_0050	T&C ELV System - Contol Systems	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0																										
659	FSI	FSI - Integrated Test	11	26-Aug-17	08-Sep-17	02-Nov-16	14-Nov-16	-242	0																										
660	Statutory Inspection and Approval																																		
661	BS.SIA_0010	Submit BA14 for completion of breakthrough	6	19-May-17	26-May-17	01-Aug-16	06-Aug-16	-95	0																										
662	BS.SIA_0020	BD's acknowledgementletter obtained	24	26-May-17	24-Jun-17	08-Aug-16	03-Sep-16	-95	275																										
663	BS.SIA_0030	DSD/ WSD Inspection and Connection	24	17-Aug-17	14-Sep-17	24-Oct-16	19-Nov-16	-235	7																										
664	BS.SIA_0040	Connection for electricity	12	08-Sep-17	22-Sep-17	15-Nov-16	28-Nov-16	-242	0																										
665	BS.SIA_0050	Submit Form 1 and Form 2	1	22-Sep-17	23-Sep-17	29-Nov-16	29-Nov-16	-242	0																										
666	BS.SIA_0060	FS Inpection / Re-inspection	12	23-Sep-17	10-Oct-17	30-Nov-16	13-Dec-16	-242	0																										
667	BS.SIA_0070	FS Defect Rectification and Approval	12	11-Oct-17	25-Oct-17	15-Dec-16	30-Dec-16	-242	0																										
668	BS.SIA_0080	Form 3 Obtained	1	25-Oct-17	26-Oct-17	31-Dec-16	31-Dec-16	-242	0																										
669	BS.SIA_0090	BD Inpection/ Re-inspection	6	26-Oct-17	03-Nov-17	03-Jan-17	09-Jan-17	-242	0																										
670	BS.SIA_0100	EMSD-RB Pre-Inspection by MTRC Ops Team	1	03-Nov-17	04-Nov-17	10-Jan-17	10-Jan-17	-242	0																										
671	BS.SIA_0110	Remedial Works	24	04-Nov-17	02-Dec-17	11-Jan-17	10-Feb-17	-242	119																										
672	BS.SIA_0120	EMSD-RB Formal Inspection	1	04-May-18	04-May-18	11-Feb-17	11-Feb-17	-361	0																										
673	BS.SIA_0130	Remedial Works & Re-Inspection (If Require)	6	05-May-18	11-May-18	13-Feb-17	18-Feb-17	-361	0																										
674	BS.SIA_0140	EMSD Letter of "No Objection" Obtained/ Ready to Open	6	12-May-18	18-May-18	20-Feb-17	25-Feb-17	-361	0																										
675	BS.SIA_Comp	Complete & pass all statutory, joint Inspection & handover to Operation Team for the BS of new Subway- Prog	0		18-May-18		25-Feb-17	-446	0																										
676	D: WAC Modification Works (Part B Works)																																		
677	WAC Station Modification Works																																		
678	WMW_0010	Install New Telephone Booth and associated works (NTH)	60	04-Jan-17	17-Mar-17	12-Oct-15	21-Dec-15	-332	30																										
679	WMW_0020	Relocate 4 Advertising Panels (NTH)	21	27-Apr-17	23-May-17	29-Jan-16	25-Feb-16	-343	0																										
680	WMW_0030	Finishing, Remedial works & site cleaning	24	19-Oct-17	16-Nov-17	01-Aug-16	27-Aug-16	-361	0																										
681	AFC Audit Room																																		
682	INF.AFCp	Interface Access for AFC, C&C DC in new AFC Audit Room inside WAC, Concourse Level (3-May'15)	0		28-Dec-15 A		25-Apr-15																												
683	WMW.AFC_0010	Preparation works for works in WAC station	10	28-Dec-15 A	02-Jan-16 A	13-Jan-15	23-Jan-15																												
684	WMW.AFC_0020	Internal Hoarding in WAC station (NTH)	12	04-Jan-16 A	09-Jan-16 A	24-Jan-15	06-Feb-15																												
685	WMW.AFC_0030	Construct new AFC/Audit Room next to Entrance B1, B2, ABWF & BS Works (NTH)	60	28-Dec-15 A	30-Jun-16 A	07-Feb-15	25-Apr-15																												


- █ Actual Level of Effort
- █ Critical Remaining ...
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018										
686	Existing AFC Adult Room, Maxim's & Circle K Kiosks																																							
687	WMW.K_0010	Liaison with MTR/ relevance parties for modification works of existing Kiosks & Audit Room	36	27-Apr-15 A	30-Jun-15 A	27-Apr-15	09-Jun-15																																	
688	WMW.K_0020	Internal Hoarding in WAC station (NTH)	12	31-Aug-16	13-Sep-16	10-Jun-15	24-Jun-15	-362	0																															
689	WMW.K_0030	Modification Works to existing AFC/Audit, Store & Kiosk 3 & 5 (NTH)	90	14-Sep-16	03-Jan-17	25-Jun-15	10-Oct-15	-362	0																															
690	WMW.K_0040	Modification to existing Kiosk 2 (NTH)	90	04-Jan-17	26-Apr-17	12-Oct-15	28-Jan-16	-362	0																															
691	ABWF Works & Misc Works																																							
692	WMW.ABWF_0010	ABWF - Plaster & tiling 29 m2, baffling ceiling 10 m2, metal cladding 9 m2	70	27-Apr-17	21-Jul-17	29-Jan-16	27-Apr-16	-362	0																															
693	Breaking Out WAC Station																																							
694	WMW.BO_0010	Installation protection measurement for break through	2	22-Jul-17	24-Jul-17	03-May-16	04-May-16	-361	0																															
695	WMW.BO_0020	Breaking out WAC Station - Form opening, core holes & wire cut, 60 no. x 0.9m x 0.9m x 1m blocks	54	25-Jul-17	25-Sep-17	05-May-16	09-Jul-16	-361	0																															
696	WMW.BO_0030	Breaking out WAC Station - Installation of temporary steel propping	30	31-Jul-17	02-Sep-17	11-May-16	16-Jun-16	-342	19																															
697	WMW.BO_0040	Breaking out WAC Station - Construct the portal frame	12	26-Sep-17	11-Oct-17	11-Jul-16	23-Jul-16	-361	0																															
698	WMW.BO_0050	Demolish the propping steel members	6	12-Oct-17	18-Oct-17	25-Jul-16	30-Jul-16	-361	0																															
699	Testing and Commissioning																																							
700	WMW.C_0010	Testing and Commissioning	30	24-May-17	28-Jun-17	26-Feb-16	05-Apr-16	-343	19																															
701	WMW.K_Comp	Specified Part 2B - Complete all works at the 2 new Shop Kiosks and hand over to the Employer - Programme	0		21-Jul-17		27-Apr-16	-446	0																															
702	E. WAC Station Improvement Works (Part C Works)																																							
703	Improvement Works to WAC Station																																							
704	WIW_0010	Modify, provide & install new glass barrier to suit new AFC gates (NTH)	34	12-Oct-15 A	20-Nov-15 A	12-Oct-15	20-Nov-15																																	
705	WIW_0020	Provide and install additional AFC gates (NTH)	34	04-Jan-17	15-Feb-17	21-Nov-15	02-Jan-16	9	0																															
706	WIW_0030	Provide builder works for TIMS relocation (NTH)	40	17-Nov-17	05-Jan-18	29-Aug-16	17-Oct-16	-361	0																															
707	WIW_0040	T&C by Designated Contractor for TIMS (NTH)	40	06-Jan-18	24-Feb-18	18-Oct-16	02-Dec-16	-361	0																															
708	WIW_0050	Make Good builder works for TIMS (NTH)	53	26-Feb-18	03-May-18	03-Dec-16	09-Feb-17	-361	0																															
709	WIW_Comp	E3- All works in milestone E completed - Programmed	0		03-May-18		09-Feb-17	-447	0																															



- █ Actual Level of Effort
- █ Critical Remaining ...
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



Appendix D

Monitoring Locations

Appendix E

Event and Action Plan

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	1. Notify IEC and Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and Contractor. 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the analyzed result submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly. 3. Supervise the implementation of remedial measures.	甲、 Confirm receipt of notification of exceedance 乙、 Notify Contractor 丙、 Require Contractor to propose remedial measures for the analyzed noise problem 丁、 Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals
Limit Level	1. Notify IEC, ER, EPD and Contractor, and follow other actions 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Check Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD, ER informed of the results 8. If exceedance stops, cease additional monitoring	1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of exceedances 2. Notify Contractor 3. Require Contractor to propose remedial measures 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notifications 3. Implement the agreed proposals 4. Revise and resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated


Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. If valid, inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and EPD; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial action required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial Measure properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial action to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform ER and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and the Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify sources; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix F

Graphical Plots

Air Quality



Construction Noise



Appendix G

Meteorological Information

Meteorological Data downloaded from HKO in the Reporting Period							
Date		Weather	Total Rainfall (mm)	Kings Park Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jun-16	Wed	Hot with sunny periods and a few showers	0	29.8	10	81.5	W
2-Jun-16	Thu	Moderate southeasterly winds	0	30.4	9	78.7	W/NW
3-Jun-16	Fri	Moderate south to southwesterly winds	Trace	30.7	10.8	79.5	W/NW
4-Jun-16	Sat	Hot with sunny periods and a few showers	12.4	28.9	9.2	80.3	W/NW
5-Jun-16	Sun	Moderate southeasterly winds	7.6	27.4	10	81	W/NW
6-Jun-16	Mon	Moderate south to southwesterly winds	77.6	26.3	8.6	87	E/NE
7-Jun-16	Tue	Mainly cloudy with isolated heavy showers and squally thunderstorms.	0.4	28.4	7.7	84	E/SE
8-Jun-16	Wed	Cloudy with showers and a few squally thunderstorms.	46.5	26.9	8.2	85.7	E/SE
9-Jun-16	Thu	Moderate south to southwesterly winds	Trace	28.6	9.2	82.2	SE
10-Jun-16	Fri	Hot with sunny periods and a few showers	9.1	28.7	7.8	83.7	E/SE
11-Jun-16	Sat	Moderate southeasterly winds	85.5	26.1	7.5	85.3	W/NW
12-Jun-16	Sun	Moderate south to southwesterly winds	28.2	26.8	6.5	92.2	W/NW
13-Jun-16	Mon	Hot with sunny periods and a few showers	0.1	29.8	7.5	84.7	W/NW
14-Jun-16	Tue	Moderate southeasterly winds	Trace	30.4	8.7	80.7	W/SW
15-Jun-16	Wed	Moderate south to southwesterly winds	0.6	29.9	9.9	80.5	SW
16-Jun-16	Thu	Mainly cloudy with isolated heavy showers and squally thunderstorms.	2.8	29.3	8.5	83.2	W
17-Jun-16	Fri	Cloudy with showers and a few squally thunderstorms.	2.5	29.6	10	81.5	W/NW
18-Jun-16	Sat	Moderate south to southwesterly winds	13.1	29.1	9.5	78	E/SE
19-Jun-16	Sun	Hot with sunny periods and a few showers	0	29.8	8.5	75.5	E/SE
20-Jun-16	Mon	Moderate southeasterly winds	Trace	30.7	7.3	76.2	S/SE
21-Jun-16	Tue	Moderate south to southwesterly winds	0	30.5	7.2	73.2	S/SE
22-Jun-16	Wed	Hot with sunny periods and a few showers	0	30.1	9.1	75.5	W/NW
23-Jun-16	Thu	Moderate southeasterly winds	0	30.1	7.6	70.5	W/NW
24-Jun-16	Fri	Moderate south to southwesterly winds	0	30.8	8.2	69	W/NW
25-Jun-16	Sat	Mainly cloudy with isolated heavy showers and squally thunderstorms.	0	31.1	8	70.3	E/SE
26-Jun-16	Sun	Cloudy with showers and a few squally thunderstorms.	Trace	30.9	7.3	71.7	E/SE
27-Jun-16	Mon	Moderate south to southwesterly winds	1.7	30.9	9	74.7	SE
28-Jun-16	Tue	Hot with sunny periods and a few showers	37.1	28.6	11.2	83.2	W/NW
30-Jun-16	Thu	Hot with sunny periods and a few showers	1.8	29.5	10	82.7	SE

Meteorological Data downloaded from HKO in the Reporting Period							
Date		Weather	Total Rainfall (mm)	Kings Park Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jul-16	Fri	Fine and very hot. Light to moderate easterly winds.	3.4	29.6	6.5	79	S
2-Jul-16	Sat	Fine and very hot. Light to moderate easterly winds.	20.8	28.7	7	82	S
3-Jul-16	Sun	Fine and very hot. Light to moderate easterly winds.	2.7	28.7	7.5	80.7	S
4-Jul-16	Mon	Fine and very hot. Light to moderate easterly winds.	3.8	29.8	13.5	80.7	S
5-Jul-16	Tue	Fine and very hot. Light to moderate easterly winds.	9.8	28.2	10.6	80.5	E/SE
6-Jul-16	Wed	Fine and very hot. Light to moderate easterly winds.	33.6	26.4	8.5	89.2	SE
7-Jul-16	Thu	Fine and very hot. Light to moderate easterly winds.	Trace	30.4	9	72.2	E/SE
8-Jul-16	Fri	Fine and very hot. Light winds.	0	30.9	7	71.5	W/NW
9-Jul-16	Sat	Fine and very hot. Light winds.	10.3	29.3	8	75	N/NW
10-Jul-16	Sun	Fine and very hot. Light winds.	1.7	27.7	6.5	78.5	N/NW
11-Jul-16	Mon	Fine and very hot. Light winds.	11.7	28.2	9.5	84.2	W/NW
12-Jul-16	Tue	Fine and very hot. Light winds.	0.1	27.6	6.1	85	W/NW
13-Jul-16	Wed	Fine and very hot. Light winds.	35.2	28.1	8.2	86.2	W/NW
14-Jul-16	Thu	Fine and very hot. Light winds.	10.2	27.8	8	86.7	W/SW
15-Jul-16	Fri	Fine and very hot. Light winds.	1	30.2	8.5	78.7	W/NW
16-Jul-16	Sat	Fine and very hot. Light winds.	0.3	30.7	7.5	79	SW
17-Jul-16	Sun	Fine and very hot. Light winds.	0	30.7	9.1	74.2	SW
18-Jul-16	Mon	Fine and very hot. Light winds.	0.6	30.3	7.6	71.5	W/SW
19-Jul-16	Tue	Fine and very hot. Light winds.	4.4	28.7	11	82.5	SW
20-Jul-16	Wed	Fine and very hot. Light winds.	16.8	28.4	10.6	78.5	SW
21-Jul-16	Thu	Fine and very hot. Light winds.	0.3	29.9	8.2	76	W/NW
22-Jul-16	Fri	Fine and very hot. Light winds.	0	30	8.4	76	W/NW
23-Jul-16	Sat	Fine and very hot. Light winds.	0	30	8.4	77	W/NW
24-Jul-16	Sun	Fine and very hot. Light winds.	0	30.4	8.6	72	W/NW
25-Jul-16	Mon	Sunny periods tomorrow with a few squally showers later.	0	30.8	8.3	74	W/NW
26-Jul-16	Tue	Fine and very hot. Light winds.	8	29.4	10.3	84	W/NW
27-Jul-16	Wed	Fine and very hot. Light winds.	Trace	30.2	9.1	76	W/NW
28-Jul-16	Thu	Fine and very hot. Light winds.	0	30.1	7	74	W/NW
29-Jul-16	Fri	Fine and very hot. Light winds.	0	30.3	5.6	74	W/NW
30-Jul-16	Sat	Fine and very hot. Light winds.	Trace	29.9	7.8	74	W/NW
31-Jul-16	Sun	Fine and very hot. Light winds.	1.2	30.1	8.8	74	W/NW

Meteorological Data downloaded from HKO in the Reporting Period							
Date		Weather	Total Rainfall (mm)	Kings Park Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Aug-16	Mon	Very hot during the day	4.6	29.7	14.7	77	W/SW
2-Aug-16	Tue	Mainly fine apart from isolated showers.	12.1	27	37.5	82.5	S/SE
3-Aug-16	Wed	Light to moderate southwesterly winds.	17.3	25.7	15.3	93.7	E/SE
4-Aug-16	Thu	Very hot during the day	20.9	28.1	12.9	89	E/NE
5-Aug-16	Fri	Mainly fine apart from isolated showers.	Trace	28.3	12.7	86	E/NE
6-Aug-16	Sat	Very hot with sunny periods.	0	30.5	11.9	77	E/NE
7-Aug-16	Sun	Very hot with sunny periods.	0	30.6	10.5	79	W/SW
8-Aug-16	Mon	Very hot with sunny periods.	0	30.7	11.5	80.5	W/SW
9-Aug-16	Tue	Very hot with sunny periods.	33.5	30.5	11.6	82.5	W/SW
10-Aug-16	Wed	Mainly cloudy with a few showers. Light winds.	39.8	26.5	20.5	88.7	SE
11-Aug-16	Thu	Mainly cloudy with a few showers. Light winds.	42.1	27.2	13	88.5	E/NE
12-Aug-16	Fri	Very hot with sunny periods.	0.4	27.5	7.5	90.5	S/SE
13-Aug-16	Sat	Sunny intervals in the afternoon. Mainly cloudy tonight	Trace	29.6	11.2	84	S/SE
14-Aug-16	Sun	Moderate east to southeasterly winds.	25.7	27.9	13.5	88	E/NE
15-Aug-16	Mon	Sunny intervals in the afternoon. Mainly cloudy tonight	19.1	27	7.6	91	E/NE
16-Aug-16	Tue	Sunny intervals in the afternoon. Mainly cloudy tonight	49.9	26.5	7.5	93.5	N/NE
17-Aug-16	Wed	Sunny intervals in the afternoon. Mainly cloudy tonight	40.9	27.3	21.6	91.2	E/NE
18-Aug-16	Thu	Moderate east to southeasterly winds.	50.9	27.2	16.5	88.7	E/SE
19-Aug-16	Fri	Sunny intervals in the afternoon. Mainly cloudy tonight	10.5	29.3	15	78.5	SE
20-Aug-16	Sat	Very hot with sunny periods.	3.8	30.1	12.3	88	SE
21-Aug-16	Sun	Sunny intervals in the afternoon. Mainly cloudy tonight	39.9	26.5	11.5	88	W/SW
22-Aug-16	Mon	Sunny intervals in the afternoon. Mainly cloudy tonight	0	29.6	8.5	78.2	E/NE
23-Aug-16	Tue	Sunny intervals in the afternoon. Mainly cloudy tonight	0	29.3	9.7	80	W/SW
24-Aug-16	Wed	Moderate east to southeasterly winds.	0	29.5	8.6	75	W/SW
25-Aug-16	Thu	Sunny intervals in the afternoon. Mainly cloudy tonight	0	30.5	9.5	77	W/SW
26-Aug-16	Fri	Very hot with sunny periods.	0	29.2	10.5	71.7	W/SW
27-Aug-16	Sat	Sunny intervals in the afternoon. Mainly cloudy tonight	3.5	29.3	11.3	79	E/NE
28-Aug-16	Sun	Mainly cloudy with isolated showers.	8.7	27.9	12.3	80.5	E/NE
29-Aug-16	Mon	Mainly cloudy with isolated showers.	Trace	26.1	15	75	E/NE
30-Aug-16	Tue	Dry with sunny periods in the afternoon.	Trace	28.0	14	84	E/NE
31-Aug-16	Wed	Dry with sunny periods in the afternoon.	0	29.1	15	83	E/NE

Appendix H

Waste Flow Table

Wan Chai Station Lee Tung Street Subway- C6593-13C

Monthly Summary Waste Flow Table for 2016

Name of Employer: MTR Corporation Limited											Contract No.: C65931-13C									
Month	Actual Quantities of Inert C&D Materials Generated Monthly										Actual Quantities of Non-Inert C&D Wastes Generated Monthly					Actual Quantities of Non-Inert C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete	Building Debris	Mixed Rock & Soil	Bentonite	Rubbish	Slurry	Rock	Soil	Reused in this Project	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³ / Litre)	(in m ³)	(in ton)	(in ton)	(in ton)	(in Litre)	(in ton)
Jan	0.01559	0	0	0	0	0	0	0	0.01559	0	0	0	0	0.001	0	0	0	0	0	0
Feb	0.007	0	0	0	0	0	0	0	0	0	0	0	0	0.007	0	0	0	0	0	0
Mar	0.03685	0	0	0	0	0	0	0	0.03685	0	0	0	0	0.001	0	0	0	0	0	0
Apr	0.03399	0	0	0	0	0	0	0	0.03399	0	0	0	0	0.001	0	0	0	1.2	0	0
May	0.09171	0	0	0	0	0	0	0	0.09171	0	0	0	0	0.001	0	0	0	0	0	0
Jun	0.90981	0	0	0	0	0	0	0	0.90981	0	0	0	0	0.001	0	0	0	0	0	0
Jul	0.36411	0	0	0	0	0	0	0	0.36411	0	0	0	0	0.02	0	0	0	0	0	0
Aug	0.12377	0	0	0	0	0	0	0	0.12377	0	0	0	0	0.001	0	0	0	0	0	0
Sep	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Oct	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Nov	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Dec	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Total	1.58283	0	0	0	0	0	0	0	1.57583	0	0	0	0	0.033	0	0	0	1.2	0	0

Appendix I

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
NOISE IMPACT						
S.5.1.1	<u>Use of quieter plant</u>	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance
S.5.1.1	<u>Use of noise enclosure and movable barrier</u> <ul style="list-style-type: none"> • movable barrier can achieve a 5 dB(A) reduction for movable PME and 10 dB(A) reduction for stationary PME; • noise enclosure can achieve 15dB(A) reduction for PME; • noise enclosure is proposed to be built after open excavation in order to minimize the noise impact due to further excavation work and construction of subway. The enclosure should either be provided with acoustic door for access purpose which should be kept closed during the construction works or should be designed with no direct line of sight from the open side to the NSRs; • A typical design barrier with a steel frame of vertical / cantilever type would be adopted and located close to the noise generating part of PME; • Barrier material of surface mass in excess of 7kg/m² shall be required to achieve the maximum screening effect (and minimum 10kg/m² for noise enclosure); • The length of barrier should generally be at least five times greater than its height and the minimum height of a barrier should be such that no part of the noise source will be visible from the noise sensitive receiver being protected. 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93, Noise Control Ordinance and EIAO Guidance Note NO. 9/2010
S.5.1.1	<u>General Construction Noise Control Measures</u> <ul style="list-style-type: none"> • The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted; • The statutory and non-statutory requirements and guidelines shall be complied with; • Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work; 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<ul style="list-style-type: none"> • Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training; • Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical; • Unused equipment shall be turned off; • PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided; • All plant and equipment shall be maintained regularly; and • Material stockpiles and other structures shall be effectively utilized as noise barriers, whenever practicable. 					
AIR QUALITY IMPACT						
S.5.1.2	<p><u>Construction Dust Control Measures</u></p> <ul style="list-style-type: none"> • Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; • Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; • Covering of stockpile of excavated dusty materials, if any, with impervious sheeting or spraying with water to maintain the entire surface wet; • Provision of vehicle washing facilities at the entry and exit points of site; • Tarpaulin covering of any dusty materials being transported to and from site by vehicle; • Positioning of construction plant at maximum practicable distance from air sensitive receivers; and • Due to the small size of the works sites and lack of space for stockpiling, excavated materials should be hauled off-site almost immediately. However, in the event of any stockpiled excavated materials, they should be covered with tarpaulin and be removed offsite as soon as practicable to avoid any dust nuisance arising 	To minimize the dust impacts arising from the construction works	Contractor	Work site	Construction Stage	Air Pollution Control (Construction Dust) Regulation

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
WATER QUALITY IMPACT						
S.5.1.3	<p><u>Construction Water Quality Impact Measures</u></p> <ul style="list-style-type: none"> • Collection of wastewater into a sedimentation tank for treatment before discharge into the public drainage system; • Provision of silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater prior to discharge to the public stormwater system. The silt traps and oil interceptors should be cleaned and maintained regularly; • Installation of wheel washing facilities to minimize muddy runoff; • Regular maintenance and inspection of drainage systems and erosion control and silt removal facilities; • Management and monitoring of sewage treatment facilities (if any); • Any foul effluent should not be discharged into any public sewer and stormwater drain, unless an effluent discharge permit is obtained under the WPCO by the Contractor; • Coverage of stockpiles of C&D materials (if any) during rainstorms; and • Site toilet facilities, if needed, should be chemical toilets or should have the sewage discharge directed to a foul sewer. 	To reduce water quality impact induced by the construction work	Contractor	Work site	Construction Stage	ProPECC PN1/94; Water Pollution Control Ordinance
WASTE MANAGEMENT						
S.5.1.4	<p><u>Construction Waste Management Measures</u></p> <ul style="list-style-type: none"> • Scrap metals or abandoned equipment should be recycled if possible; • Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner; • The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designated public filling facility and/or landfill. Independent audits of the Contractor and resident site staff will be undertaken to ensure that the correct procedures are being followed; • Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes; and 	To adopt waste management measures in the way of avoiding, minimizing, reusing and recycling so as to reduce waste generation	Contractor	Work site	Construction Stage	Waste Disposal Ordinance (Cap. 354); Waste Disposal (Chemical Waste) (General) Regulation; DEVB TCW No. 6/2010; ETWB TCW No. 19/2005.

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<ul style="list-style-type: none"> All general refuse should be segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminum cans, plastic bottles etc. should be provided to facilitate reuse or recycling of materials and their proper disposal. 					
LANDSCAPE AND VISUAL IMPACT						
S.5.1.5	<p><u>Landscape and Visual Measures</u></p> <ul style="list-style-type: none"> Clear demarcation of works area to prevent damages to existing trees in close proximity; Protection of all trees planned to be retained onsite; Preserving all affected trees by transplanting where practical. Tree transplanting application and tree removal application shall be submitted for approval in accordance with ETWB TCW 3/2006; and Screening of construction works by hoardings/noise barriers around Works area in visually unobtrusive colours. 	To reduce landscape and visual impact by construction works.	Contractor	Work Site and nearby playground	Construction Stage	EIAO; ETWB TCW No. 3/2006.