



AUES PROJECT NO. TCS/00704/14

**CONTRACT NO. MTRC6593-13C –
WAN CHAI STATION LEE TUNG STREET SUBWAY**

**24TH ENVIRONMENTAL MONITORING AND AUDIT
(EM&A) MONTHLY REPORT – AUGUST 2016**

**PREPARED FOR
KADEN CONSTRUCTION LIMITED**

Quality Index

Date	Reference No.	Prepared By	Approved By
13 September 2016	TCS00704/14/600/R0108v2	 Martin Li Assistant Environmental Consultant	 T.W. Tam Environmental Team Leader

Version	Date	Description
1	12 September 2016	First Submission
2	13 September 2016	Amended against IEC's comment

Your Ref:
Our Ref: 40032976/454715

By Email and Post

MTR Corporation Limited
Fo Tan Railway House
No. 9, Lok King Street, Fo Tan
Shatin, N.T.,
Hong Kong

Attn.: Mr. Kenneth Chow / Environmental Engineer II

14 September 2016

Dear Sirs

**Consultancy Agreement A130-13
Independent Environmental Checker for CRS and LTS
LTS - Verification for 24th Monthly Environmental Monitoring and Audit (EM&A) Report
(August 2016) (Report No.: TCS00704/14/600/R0104)**

We refer to the 24th Monthly EM&A Report (August 2016) received under cover of the email from the Environmental Team, AUES, dated on 12 September 2016.

Further to our comments provided on 13 September 2016 and subsequent revision of the Report by AUES on 13 August 2016, we have no further comment and have verified the captioned report (Report No.: TCS00704/14/600/R0104).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully
AECOM Consulting Services Ltd



Y. W. Fung
Independent Environmental Checker

LLMC/wwsc

cc Kaden Consturction Limited (Attn.: Mr. Ronald Fung) via email
AUES (Attn.: Ms. Nicola Hon) via email

EXECUTIVE SUMMARY

ES01 This is the 24th monthly EM&A Report presenting the monitoring results and inspection findings for the period from **1 to 31 August 2016** (hereinafter ‘the Reporting Period’).

SUMMARY OF ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 The monitoring and audit activities during the Reporting Period are summarized in below:-

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Location	Total Occasions
Air Quality	24-hour TSP	1	5
Construction Noise	L _{eq(30min)} Daytime	2	10
Site Inspection Audit	Weekly inspection with ET, the Contractor and RE	--	4
	Monthly joint inspection with ET, the Contractor, RE and IEC	--	1

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES03 In the Reporting Period, no air quality and noise monitoring exceedances were registered. The statistics of environmental exceedance, NOE issued and investigation of exceedance are summarized in the following table.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	24-hour TSP	0	0	0	0	0
Construction Noise	L _{eq(30min)} Daytime	0	0	0	0	0

ENVIRONMENTAL COMPLAINT

ES04 No public complaint was received in the Reporting Period.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES05 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES06 No reporting changes were made in the Reporting Period.

SITE INSPECTION

ES07 In the Reporting Period, weekly site inspection by the MTRC, ET and Contractor was carried out on **3, 10, 18 and 25 August 2016** and the IEC was joined the site inspection on **25 August 2016**. No non-compliance but two (2) observations and two (2) reminders were recorded during the site inspection.

FUTURE KEY ISSUES

ES08 Construction noise is the key environmental issue during construction work of the Project as there are residential buildings nearby. Noise mitigation measures should be fully implemented in accordance with the EM&A requirement.

ES09 Special attention should be paid on the potential construction dust impact as the construction site is located near the residential area. The Contractor should fully implement the construction dust mitigation measures properly.

ES010 The Contractor should prevent muddy water and other water pollutants via site surface water runoff get into public areas and implement water quality mitigation measures properly. Any discharge water should be strictly complied with wastewater discharge license requirement.

TABLE OF CONTENTS

1	INTRODUCTION	1
	PROJECT BACKGROUND	1
	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND SUBMISSION	2
	PROJECT ORGANIZATION	2
	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	3
3	ENVIRONMENTAL IMPACT MONITORING REQUIREMENT	5
	MONITORING PARAMETERS	5
	MONITORING LOCATIONS	5
	MONITORING FREQUENCY AND PERIOD	5
	MONITORING EQUIPMENT	6
	MONITORING METHODOLOGY	7
	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	8
	DATA MANAGEMENT AND DATA QA/QC CONTROL	8
4	MONITORING RESULTS	9
	24-HOUR TSP AIR QUALITY MONITORING RESULTS	9
	NOISE MONITORING RESULTS	9
5	WASTE MANAGEMENT	10
	GENERAL WASTE MANAGEMENT	10
	RECORDS OF WASTE QUANTITIES	10
6	SITE INSPECTION	11
	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	11
7	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	12
	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	12
8	IMPLEMENTATION STATUS OF MITIGATION MEASURES	13
	GENERAL REQUIREMENTS	13
	KEY ISSUES FOR THE COMING MONTH	14
9	CONCLUSIONS AND RECOMMENDATIONS	15
	CONCLUSION	15
	RECOMMENDATIONS	15

LIST OF TABLES

TABLE 2-1	SUBMISSION/SET-UP STATUS OF THE EP REQUIREMENTS
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
TABLE 3-1	SUMMARY OF THE MONITORING PARAMETERS OF EM&A REQUIREMENTS
TABLE 3-2	AIR AND NOISE MONITORING LOCATIONS
TABLE 3-3	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-4	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-5	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-6	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 4-1	SUMMARY OF 24-HOUR TSP MONITORING RESULTS – A1
TABLE 4-2	NOISE MONITORING RESULTS OF N1 (2/F FLOOR OF HENNESSEY BUILDING), (dB(A))
TABLE 4-3	NOISE MONITORING RESULTS OF N2 (BALCONY AT 1/F OF CHIU HIN MANSION), (dB(A))
TABLE 4-4	ADJUSTMENT OF CONSTRUCTION NOISE LEVEL FOR N1, dB(A)
TABLE 5-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 5-2	SUMMARY OF QUANTITIES OF NON-INERT C&D WASTES

TABLE 6-1	SITE OBSERVATIONS
TABLE 7-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 7-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 7-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 8-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	PROJECT SITE LAYOUT PLAN
APPENDIX B	ORGANIZATION OF THE PROJECT AND MASTER CONSTRUCTION PROGRAMME
APPENDIX C	MONITORING LOCATIONS
APPENDIX D	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT
APPENDIX E	HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX F	EVENT AND ACTION PLAN
APPENDIX G	MONITORING SCHEDULE
APPENDIX H	DATABASE OF MONITORING RESULTS
APPENDIX I	GRAPHICAL PLOTS
APPENDIX J	METEOROLOGICAL INFORMATION
APPENDIX K	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)

1 INTRODUCTION

PROJECT BACKGROUND

- 1.01 **KADEN CONSTRUCTION LIMITED** (hereinafter ‘KCL’) has been awarded by the MTR Corporation Limited (MTRCL) the Contract No. *MTRC6593-13C – Wan Chai Station Lee Tung Street Subway* (hereinafter “the Project”), which is a Designated Project to be implemented under Environmental Permit EP-444/2012 (hereinafter referred as “the EP-444/2012” or “the EP”).
- 1.02 The Project includes redevelopment of the Lee Tung Street area to improve pedestrian networking by enhancing the accessibility, connectivity and circulation of human traffic north-south from Queen’s Road East area to Wan Chai MTR Station, and providing a safe and attractive means for pedestrian crossing of Johnston Road. The Project site layout plan is shown in *Appendix A* and works under the Project comprise of:
- (i) Construction of a pedestrian subway link between Urban Renewal Authority’s Redevelopment at Site H15 (the Development) and Wan Chai Station (WAC);
 - (ii) Construction of two ventilation shafts; and
 - (iii) Modification works of some of the station concourse.
- 1.03 The Project is expected to be undertaken for 36 months. In order to effectively implement the environmental protection measures as stipulated in the Particular Specification (PS), an Environmental Monitoring and Audit Plan (EMAP) which enclosed in the Project Profile (PP) was prepared to guide the setup of the environmental monitoring and audit (EM&A) programme of the Project.
- 1.04 Action-United Environmental Services and Consulting (AUES) has been commissioned by the KCL as the independent environmental team (ET) to implement the relevant EM&A programme for the Project.
- 1.05 The baseline monitoring program was carried out between 3 June 2014 and 19 June 2014 at the proposed monitoring locations by the ET according to the approved EMAP. The “Baseline Monitoring Report (R0010 Version 4)” has been verified by IEC submitted to the EPD on *15 July 2014* before commencement of major construction works. The construction of the Project was commenced on 28 August 2014 as notified by KCL. Accordingly, relevant EM&A programme was started on 28 August 2014.
- 1.06 This is **24th** monthly EM&A report presenting the monitoring results and inspection findings in the Reporting Period from **1 to 31 August 2016**.

REPORT STRUCTURE

- 1.07 This Report is structured into the following sections:-
- Section 1 Introduction*
 - Section 2 Project Organization*
 - Section 3 Environmental Impact Monitoring Requirement*
 - Section 4 Monitoring Results*
 - Section 5 Waste Management*
 - Section 6 Site Inspections*
 - Section 7 Environmental Complaint and Non-Compliance*
 - Section 8 Implementation Status of Mitigation Measures*
 - Section 9 Conclusions and Recommendations*

2 PROJECT ORGANIZATION AND SUBMISSION

PROJECT ORGANIZATION

2.01 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

MTR Corporation Limited (MTRCL)

2.02 MTRCL is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. Also, an Independent Environmental Checker (IEC) should be employed by MTRCL to audit the results of the EM&A work conducted by Environmental Team.

Environmental Protection Department (EPD)

2.03 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Resident Engineer (RE)

2.04 The RE is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractor's compliance with Contract Specifications, including the effective implementation and operation of the environmental mitigation measures;
- Inform the Contractor when action is required to reduce impacts in accordance with the Event and Action Plans;
- Participate in site inspections undertaken by the ET; and
- Co-operate with the ET in providing all the necessary information and assistance for completion of the complaint investigation works.

Independent Environmental Checker (IEC)

2.05 The IEC should advise the ET and RE on environmental issues related to the project. The IEC should audit from an independent viewpoint on the environmental performance during the construction of the project. The IEC should be a person who has relevant professional qualifications in environmental control and at least 7 years' experience in EM&A and environmental management. The duties and responsibilities of the IEC are:

- Review and audit in an independent, objective and professional manner in all aspects of the EM&A programme;
- Validate and confirm the accuracy of monitoring results, appropriateness of monitoring equipment, monitoring locations with reference to the locations of the nearby sensitive receivers, and monitoring procedures;
- Carry out random sample check and audit on monitoring data and sampling procedures, etc;
- Conduct random site inspection;
- Review the effectiveness of environmental mitigation measures and project environmental performance;
- On an as-need basis, verify and certify the environmental acceptability of the construction methodology (both temporary and permanent works), relevant design plans and submissions under the environmental permit. Where necessary, the IEC should agree in consultation with the ET and the Contractor least impact alternative;
- Check complaint cases and the effectiveness of corrective measures;
- Verify EM&A report certified by the ET Leader; and
- Feedback audit results to RE/ET according to the Event/Action Plan.

Environmental Team (ET)

2.06 The ET should conduct the EM&A programme and ensure the Contractor's compliance with the project's environmental performance requirements during construction. The ET should plan, organize and manage the implementation of the EM&A programme and ensure that the EM&A works are undertaken to the required standard.

2.07 The ET should be led and managed by the ET Leader. The ET Leader should have relevant

professional qualifications in environmental control and possess at least 7 years' experience in EM&A. The ET Leader should be responsible for the implementation of the EM&A programmes in accordance with the EM&A requirements. The duties and responsibilities of the ET include:

- Sampling, analysis and statistical evaluation of monitoring parameters;
- Environmental site surveillance;
- Inspection and audit of compliance with environmental protection, and pollution prevention and control regulations;
- Assess the effectiveness of the environmental mitigation measures implemented;
- Monitor compliance with the environmental protection clauses/specifications in the Contract;
- Review construction programme and comment as necessary;
- Review work methodologies which may affect the extent of environmental impact during the construction phase and comment as necessary;
- Complaint investigation, evaluation and identification of corrective measures;
- Liaison with the IEC on all environmental performance matters, and timely submission of all relevant EM&A proforma for IEC's approval; and
- Advice to Contractor on environmental improvement, awareness and enhancement matters etc.

The Contractor

- 2.08 The Contractor should report to the RE. The duties and responsibilities of the Contractor are:
- Comply with the relevant contract conditions and specifications on environmental protection
 - Participate in the site inspections undertaken by the ET;
 - Provide assistance to ET to carry out monitoring;
 - Provide requested information to the ET in the event of any exceedance in the environmental criteria (Action/Limit levels);
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans; and
 - Cooperate with the ET in providing all the necessary information and assistance for completion of the complaint investigation works. If mitigation measures are required following the investigation, the Contractor should promptly carry out these measures.

SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.09 In accordance with the EP stipulation, the required documents and submission status to EPD are listed in Table 2-1.

Table 2-1 Submission/Set-up Status of the EP Requirements

EP Condition	Submission	Status
2.3	Management Organization of Main Construction Companies	Submitted
2.7	Landscape Plan	Submitted
3.3	Baseline Monitoring Report (TCS00704/14/600/R0010v4)	Submitted
4.2	Internet website	live

- 2.10 Summary of environmental permits, licenses, and relevant notifications on environmental protection for the Project are presented in **Table 2-2**.

Table 2-2 Status of Environmental Licenses and Permits of the Project

Item	Description	License/Permit Status
1	Air Pollution Control (Construction Dust) Regulation	Notified EPD.
2	Chemical Waste Producer Registration - Waste Producers Number	WPN:5213-131-K3099-01 Approved on 14/05/2014
3	Water Pollution Control Ordinance - Discharge License	License no.: WT00019539-2014 Approved on 16/07/2014 Valid to: 31/07/2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account no.: 7019837 Approved on 30/04/2014

Item	Description	License/Permit Status
5	Construction Noise Permit under Noise Control Ordinance	GW-RS0164-16 obtained on 11 Mar 2016 Valid from 11 Mar 2016 to 10 Sep 2016 GW-RS0165-16 obtained on 14 Mar 2016 Valid from 14 Mar 2016 to 13 Sep 2016 GW-RS0530-16 obtained on 3 June 2016 Valid from 11 June 2016 to 10 Dec 2016

CONSTRUCTION PROGRESS

2.11 The construction activities conducted in the Reporting Period are listed in below. Moreover, the master construction program is shown in **Appendix B**.

- Excavation at Children Playground, Eastbound Fast Lane and Westbound Slow Lane
- Excavation and pre-grouting at Trams Track Decking
- Anchor rod for false ceiling at Grid B to E and Blockworks for store room and LV room at ABWF at LTS Subway
- AFC Audit room ABWF works at WAC station.

3 ENVIRONMENTAL IMPACT MONITORING REQUIREMENT

3.01 The ET will implement the EM&A programme in accordance with the requirements in EMAP. Details of the EM&A programme are presented in the following sub-sections.

MONITORING PARAMETERS

3.02 The EM&A impact monitoring program covers the following environmental aspects:

- Air quality; and
- Construction noise

3.03 A summary of the monitoring parameters is presented in *Table 3-1*:

Table 3-1 Summary of the monitoring parameters of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 24-hour Total Suspended Particulate (hereinafter '24-hour TSP') • 1-hour TSP monitoring (*)
Construction Noise	<ul style="list-style-type: none"> • A-weighted equivalent continuous sound pressure level (30min) (hereinafter 'L_{eq(30min)}') during the normal working hours

Remarks:

(*) *In case 24-hour TSP exceed the air quality criteria to be carried out*

MONITORING LOCATIONS

3.04 According to Sections 2.3 and 3.4 of the EMAP which enclosed in the Project Profile (Register No. PP-472/2012), construction noise and air quality monitoring locations are required to be set up at Hennessy Building and Chiu Hin Mansion. In early May 2014, site visit was conducted to select suitable locations to carry out relevant noise and air monitoring for the EM&A Programme. It was noted that both Hennessy Building and Chiu Hin Mansion are residential buildings and only the 1/F to 2/F of the buildings could be accessed which are commercial premises. It is not possible to set up the monitoring station at upper floors inside the residential apartment which will cause nuisance to the residents. Finally, two locations at lower floor were selected which access were successfully granted by the premises occupiers. The monitoring stations proposed for the Project are summarized in *Table 3-2* and illustrated in *Appendix C*.

Table 3-2 Air and Noise Monitoring Locations

Aspect	Monitoring Location	Location ID	Address	Description
Air Quality	Chiu Hin Mansion	A1	balcony at 1/F of Chiu Hin Mansion	ASR close to the Project site
Construction Noise	Hennessey Building	N1	2/F floor of Hennessey Building	NSR facing to the Project site
	Chiu Hin Mansion	N2	balcony at 1/F of Chiu Hin Mansion	NSR facing to the Project site

MONITORING FREQUENCY AND PERIOD

3.05 The requirements of impact monitoring as stipulated in the EMAP are presented in following.

Air Quality

3.06 Frequency of impact air quality monitoring:

- 24-hour TSP Once every 6 days during course of works.

3.07 In case of non-compliance with the air quality criteria, a more frequent monitoring exercise adopting 1-hour TSP monitoring undertaken when the highest dust impact occurs, as specified in the Event and Action Plan, should be conducted within 24 hours after the result is obtained. This additional monitoring should be continued until excessive dust emission or the deterioration in air quality is rectified.

Construction Noise

- 3.08 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will be depended on CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

MONITORING EQUIPMENT

Air Quality Monitoring

- 3.09 The 24-hour TSP shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B (USEPA)*. A direct reading dust meter is used to measure 1-hour TSP air quality, in case of non-compliance of air quality criteria occurred in 24-hour TSP measurement.
- 3.10 The filter paper sample collected in 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. All equipments to be used for air quality monitoring are listed in **Table 3-3**.

Table 3-3 Air Quality Monitoring Equipment

Equipment	Model
<i>24-hour TSP</i>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
<i>1- hour TSP</i>	
Portable Dust Meter	TSI Model 8520 DustTrak Aerosol Monitor / Aerocet 531 Handheld Particle Mass Profiler & Counter / Sibata LD-3A Laser Dust Monitor

- 3.11 According to the EMAP, wind data monitoring equipment shall be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.12 Although ET was successful granted HVS installation premises, the owners rejected to install wind data monitoring equipment.
- 3.13 In this situation, the ET proposed to adopt the meteorological information from King’s Park Weather Station from the Hong Kong Observatory as the representative wind data. King’s Park Station provided all useful from information such as humidity, rainfall, and air pressure and temperature etc.
- 3.14 Although there are other closer weather stations, King’s Park Station was selected as it is the nearest weather station that measures all the relevant parameters mentioned above. Moreover, the ET has compared the data among the stations, and concluded that there is minimal difference between meteorological data collected at the King’s Park station and other stations.

Construction Noise Monitoring

- 3.15 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind

speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms^{-1} . Furthermore, an acoustic calibrator and sound level meter shall be calibrated yearly.

- 3.16 Noise monitoring equipment to be used for monitoring is listed in *Table 3-4*.

Table 3-4 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 / Rion NL-52
Calibrator	Rion NC-73 / B&K Type 4231/ Cesva CB-5 / Quest QC-20
Portable Wind Speed Indicator	Testo Anemometer

MONITORING METHODOLOGY

24-hour TSP

- 3.17 The equipment used for 24-hour TSP measurement is a Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with USEPA Code of Federal Regulation, Appendix B to Part 50. The High Volume Air Sampler (HVS) consists of the following:
- An anodized aluminum shelter;
 - A 8"x10" stainless steel filter holder;
 - A blower motor assembly;
 - A continuous flow/pressure recorder;
 - A motor speed-voltage control/elapsed time indicator;
 - A 7-day mechanical timer, and
 - A power supply of 220v/50 hz
- 3.18 The HVS is calibrated in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5028A). The 24-hour TSP monitoring using the HVS is also processed in accordance with the manufacturer's Operations Manual. The valid calibration certificate of the calibration kit with the certificate of HVS calibrated is shown in *Appendix D*.
- 3.19 24-hour TSP is collected on filters of the HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET will keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal. HOKLAS-accreditation certificate of ALS Technichem (HK) Pty Ltd (ALS) is provided in *Appendix E*.

Noise

- 3.20 Sound level meter complied with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications, as recommended in Technical Memorandum (TM) issued under the Noise Control Ordinance (NCO). The valid of calibration certificates including sound level meter and an acoustic were shown in *Appendix D*.
- 3.21 The noise measurement is performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six consecutive $L_{eq(5min)}$ measurements were used as the monitoring parameter.
- 3.22 During monitoring, the sound level meter mounted at the monitoring locations and oriented such that the microphone pointed to the site with the microphone facing perpendicular to the line of sight. The windshield was fitted for the measurement. For the monitoring, N1 and N2 are conducted 1 m from the exterior of the building façade.
- 3.23 Prior construction noise measurement, the accuracy of the sound level meter checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The calibration level from before and after the noise measurement agrees to within 1.0dB.

DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.24 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to EMAP, the air quality and construction noise criteria were set up, namely Action and Limit levels are listed in *Tables 3-5* and *3-6*.

Table 3-5 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
A1	290	162	500	260

Table 3-6 Action and Limit Levels for Construction Noise

Monitoring Station	0700-1900 hours on normal weekdays	
	Action Level	Limit Level
N1 and N2	When one documented complaint is received	75 dB(A)

Note: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

- 3.25 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.26 The all monitoring data were handled by the ET's in-house data recording and management system.
- 3.27 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 3.28 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 MONITORING RESULTS

4.01 The impact air quality and construction noise monitoring schedule is presented in *Appendix G* and the monitoring results are summarized in the following sub-sections.

24-HOUR TSP AIR QUALITY MONITORING RESULTS

4.02 In the Reporting Period, **5** occasions of 24-hours TSP monitoring were carried out at the proposed location A1 and the monitoring results are summarized in *Table 4-1*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 4-1 Summary of 24-hour TSP Monitoring Results – A1

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	Action Level	Limit Level
4-Aug-16	43	162	260
10-Aug-16	44		
16-Aug-16	26		
22-Aug-16	36		
27-Aug-16	50		
Average (Range)	40 (26 – 50)		

4.03 As shown in *Table 4-1*, 24-hour TSP monitoring results are fluctuated below Action/ Limit Levels.

NOISE MONITORING RESULTS

4.04 In the Reporting Period, **10** occasions noise measurement were conducted at N1 and N2. The sound level meter was set in 1m from the exterior of the building façade at N1 and N2. Therefore, no façade correction (+3dB(A)) is added according to acoustical principles and EPD guidelines. The noise measurement results at N1 and N2 are listed in *Tables 4-2* and *4-3*. The relevant graphical plots are shown in *Appendix I*.

Table 4-2 Noise Monitoring Results of N1 (2/F floor of Hennessey Building), dB(A)

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	L _{eq30min}
3-Aug-16	11:21	69.7	69.9	72.0	70.1	69.4	70.5	70
9-Aug-16	16:47	73.2	72.6	74.7	73.1	73.9	74.5	74
16-Aug-16	16:33	72.9	73.6	74.1	74.5	73.9	74.6	74
23-Aug-16	13:04	67.8	67.7	66.7	66.2	72.2	66.8	68
30-Aug-16	11:04	71.8	70.9	70.5	69.4	70.1	71.5	71
Limit Level of Construction Noise		75 dB(A)						

Table 4-3 Noise Monitoring Results of N2 (balcony at 1/F of Chiu Hin Mansion), dB(A)

Date	Start Time	1st Leq5	2nd Leq5	3rd Leq5	4th Leq5	5th Leq5	6th Leq5	L _{eq30min}
3-Aug-16	13:07	72.9	68.9	71.5	71.2	72.1	71.7	72
9-Aug-16	14:57	69.7	69.5	71.6	69.1	69.5	69.0	70
16-Aug-16	14:17	66.5	66.1	66.2	67.3	66.7	68.5	67
23-Aug-16	13:47	70.8	71.7	70.8	71.3	71.3	72.1	71
30-Aug-16	10:11	66.9	67.1	67.7	68.2	68.8	66.8	68
Limit Level of Construction Noise		75 dB(A)						

4.05 As shown in Tables 4-2 and 4-3, no noise measurement exceedance was recorded at both N1 and N2. Furthermore, there is no noise complaint (Action Level exceedance) received by the MTRCL and Contractor or EPD in the Reporting Period. The meteorological data during the impact monitoring days are shown in *Appendix J*.

5 WASTE MANAGEMENT

GENERAL WASTE MANAGEMENT

5.01 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

RECORDS OF WASTE QUANTITIES

5.02 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

5.03 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 5-1* and *5-2* and the Monthly Summary Waste Flow Table is shown in *Appendix K*.

Table 5-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity	Disposal Location
Total C&D Materials (Inert) (m ³)	0	-
Reused in this Contract (Inert) (m ³)	0	-
Reused in other Projects (Inert) (m ³)	0	-
Disposal as Public Fill (Inert) (m ³)	0.12377	TKO 137

Table 5-2 Summary of Quantities of Non-Inert C&D Wastes

Type of Waste	Quantity	Disposal Location
Recycled Metal (m ³)	0	-
Recycled Paper / Cardboard Packing (m ³)	0	-
Recycled Plastic (m ³)	0	-
Chemical Wastes (m ³ /L)	0	-
General Refuses (m ³)	0.001	SENT Landfill

5.04 In the Reporting Period, effluent generated from the Project was discharged in accordance with the Wastewater Discharge License.

5.05 Moreover, it is reminded that C&D materials would be reused on-site as far as practicable.

6 SITE INSPECTION

6.01 According to the EMAP, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

6.02 During the Reporting Period, **Four (4)** occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3, 10, 18 and 25 August 2016** and the IEC was joined the site inspection on **25 August 2016**.

6.03 No non-compliance was noted. However, two (2) observations and two (2) reminders were recorded by the ET. The findings / deficiencies observed during the weekly site inspections are listed in **Table 6-1**.

Table 6-1 Site Observations

Date	Findings / Deficiencies	Follow-Up Status
03 August 2016	<ul style="list-style-type: none"> • Water barrier without sealing was observed. The contractor was advised to provide proper sealing on the water barrier. 	<ul style="list-style-type: none"> • Water barrier was sealed with tarpaulin sheets.
10 August 2016	<ul style="list-style-type: none"> • No adverse environmental issue was observed. 	<ul style="list-style-type: none"> • Nil
18 August 2016	<ul style="list-style-type: none"> • No adverse environmental issue was observed. 	<ul style="list-style-type: none"> • Nil
25 August 2016	<ul style="list-style-type: none"> • Grout mixer station was observed without proper covering. The contractor was advised to provide proper grout mixer station on-site. • The contractor was reminded to maintain the AquaSed. • The contractor was reminded to dispose construction waste regularly. 	<ul style="list-style-type: none"> • To be followed. • Not required for reminder. • Not required for reminder.

6.04 No site inspection was undertaken by external parties i.e. EPD in this Reporting Month.

7 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

7.01 For the Project, no environmental complaint, summons and prosecution was received in the Reporting Period. The statistical summary table of environmental complaint is presented in *Tables 7-1, 7-2 and 7-3.*

Table 7-1 Statistical Summary of Environmental Complaints

Reporting Period	Environmental Complaint Statistics					
	Frequency	Cumulative	Complaint Nature			
			Air	Noise	Water	Others
28 Aug 2014 – 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

Table 7-2 Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics					
	Frequency	Cumulative	Air	Noise	Water	Others
28 Aug 2014 – 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

Table 7-3 Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics					
	Frequency	Cumulative	Air	Noise	Water	Others
28 Aug 2014 – 31 July 2016	0	0	NA	NA	NA	NA
1– 31 August 2016	0	0	NA	NA	NA	NA

8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

GENERAL REQUIREMENTS

- 8.01 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the EMAP covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix L*.
- 8.02 The Works under the Project shall be implementing the required environmental mitigation measures according to the EMAP as subject to the site condition. Environmental mitigation measures generally to be implemented by the Contractor is listed in *Table 8-1*.

Table 8-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Air Quality	<ul style="list-style-type: none"> • Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; • Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; • Cover all excavated or stockpile of dusty material by impervious sheeting or sprayed with water to maintain the entire surface wet; • Public areas around the site entrance/exit had been kept clean and free from dust; and • Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	<ul style="list-style-type: none"> • Good site practices to limit noise emissions at the sources; • Use of quiet plant and working methods; • Use of site hoarding or other mass materials as noise barrier to screen the working site; • Use of shrouds/temporary noise barriers to screen noise from relatively static PMEs; and • Limiting as use one construction plant within worksite, where practicable.
Water Quality	<ul style="list-style-type: none"> • Wastewater were appropriately treated by treatment facilities; • Drainage channels were provided to convey run-off into the treatment facilities; and • Drainage systems were regularly and adequately maintained.
Waste and Chemical Management	<ul style="list-style-type: none"> • Excavated material should be reused on site as far as possible to minimize off-site disposal. Scrap metals or abandoned equipment should be recycled if possible; • Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner; • The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designed public filling facility and/or landfill; and • Chemical waste should be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
Landscape and Visual	<ul style="list-style-type: none"> • Clear demarcation of works area to prevent damages to existing trees in close proximity; • Protection of all trees planned to be retained onsite; • Preserving all affected trees by transplanting where practical. Tree transplanting application and tree removal application shall be submitted for approval in accordance with ETWB TCW 3/2006; and • Screening of construction works by hoardings/noise barriers around Works area in visually unobtrusive colors.
General	<ul style="list-style-type: none"> • The site was generally kept tidy and clean.

TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

8.03 Construction activities as undertaken in the coming month for the Project lists below:

- Pumping test Phase 2 For Stage 2 ELS.
- Bulk Excavation of Stage 2
- Pipe piles underneath trams deck
- ABWF works at completed new LTS subway
- Demolition works at existing Kiosks of WAC
- AFA modification at WAV Station plantroom and concourse
- Breakthrough of WAC diaphragm wall

KEY ISSUES FOR THE COMING MONTH

8.04 Key issues to be considered in the coming month of the Project include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent and stockpiling or disposal of materials at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures

8.05 In addition, mosquito control measures should be continued to prevent mosquito breeding on site.

9 CONCLUSIONS AND RECOMMENDATIONS

CONCLUSION

- 9.01 This is the **24th** monthly EM&A report presenting the monitoring results and inspection findings in the Reporting Period from **1 to 31 August 2016**.
- 9.02 In the Reporting Period, **5** occasions of 24-hours TSP monitoring were conducted at A1. The monitoring results are all below the Action/ Limit Level. No Notifications of Exceedances (NOEs) or the associated corrective actions were therefore issued.
- 9.03 In the Reporting Period, total of **10** occasions of noise measurement were conducted at N1 and N2 and no exceedance were recorded.
- 9.04 No environmental complaint, notification of summons or successful prosecution was received in the Reporting Period.
- 9.05 **Four (4)** occasions of weekly site inspections to evaluate site environmental performance was carried out by the RE, ET and the Contractor on **3, 10, 18 and 25 August 2016** and the IEC was joined the site inspection on **25 August 2016**. No non-compliance was noted but two (2) observations and two (2) reminders were recorded by the ET.
- 9.06 In the Reporting Period, no site inspection was undertaken by external parties i.e. EPD.


RECOMMENDATIONS

- 9.07 Construction noise is the key environmental issue during construction work of the Project as there are residential buildings nearby. Noise mitigation measures should be fully implemented in accordance with the EM&A requirement.
- 9.08 Also, special attention should be paid on the potential construction dust impact as the construction site is located near the residential area. The Contractor should fully implement the construction dust mitigation measures properly.
- 9.09 The Contractor should also prevent muddy water and other water pollutants via site surface water runoff get into public areas. Any discharge water should be strictly complied with wastewater discharge license requirement. As a reminder, water quality mitigation measures should be properly implemented in accordance with the EM&A requirement.
- 9.10 As a reminder, the Contractor should be regular checking and maintenance wastewater treatment facilities ensure compliance with the currently Discharge License stipulation. A warning sign should be provided all the retained trees as remind the workers prevent scratch the trees. In addition, mosquito control should be kept to prevent mosquito breeding on site.

Appendix A

Project Site Layout Plan

C:\ProgramData\Bentley\MicroStation\18\USELECT\series\WorkSpace\System\pctrig\MTR_PDF_BW_COL_300DP.dgn
 PLOT DATE: 20/06/2012 16:50
 MODEL NAME: NEX1050_2.7A_0010.dgn
 FILE NAME: J:\2012\2012\REPORT\ENV\20120506\NEX1050_2.7A_0010.dgn



REV	DESCRIPTION	BY	DATE	APPROVED	REV	DESCRIPTION	BY	DATE	APPROVED
D	GENERAL REVISION		16MAY12	AFK	HD				
C	GENERAL REVISION		12AUG11	AFK	HD				
B	GENERAL REVISION		18JUL11	AFK	HD				
A	PROJECT PROFILE		04MAY11	AFK	HD				

DRAWN	HO
DESIGNED	BW
CHECKED	BL
APPROVED	AFK
DATE	04MAY2011

ORIGINATOR: MTR

CADD REF: NEX1050_2.7A_0010.dgn

Mott MacDonald

20/F Two Landmark East
 100 How Ming Street
 Kowloon
 HONG KONG
 T +852 2808 8257
 F +852 2807 1823
 www.mottmacdonald.com.hk

TITLE: CONSULTANCY AGREEMENT NO. NEX/1050
 DETAILED DESIGN FOR LEE TUNG STREET SUBWAY
 SITE LOCATION PLAN
 施工位置圖


SCALE: 1:1000 (A3)

DRAWING NO.: NEX1050/2.7A/001

REV: D

Appendix B

**Organization of the Project
and
Master Construction Programme**



Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
MTRCL	Resident Engineer	Mr. Raymond Lee	3547 0002	3547 0090
AECOM	Independent Environmental Checker	Mr. Y. W. Fung	3922 9366	3922 9797
KCL	Project Manager	Mr. Vincent, Kwan Chun Yin	9833 1313	2770 4278
KCL	Site Agent	Mr. Chan Kam Chuen	6462 8910	2770 4278
KCL	Environmental Officer	Ms. Ricci Poon Wai Tin	9533 1115	2770 4278
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079
AUES	Assistant Environmental Consultant	Mr. Martin Li	2959 6059	2959 6079

Legend:

MTRCL (Employer) – MTR Corporation Limited

MTRCL (Resident Engineer) – MTR Corporation Limited

KCL (Main Contractor) – Kaden Construction Limited

AECOM (IEC) – AECOM Consulting Services Limited

AUES (ET) – Action-United Environmental Services & Consulting


**MTR Contract C6593-13C
Wan Chai Station Lee Tung Street Subway
3 Months Rolling Programme**

End Aug 2016

ID	Task Name	PMP ID	Cost Centre	Duration	Start	Finish	% Complete	Planned Start Last Month	Planned Finish Last Month	Predecessor	Qtr 3, 2016			Qtr 4, 2016			
											Jul	Aug	Sep	Oct	Nov	Dec	
1	Stage 2 ELS			496 days	Thu 23/4/15	Mon 19/12/16	72%	Thu 23/4/15	Thu 24/11/16								
20	Mini-piles at Eastbound	JnR.EBC.SS_005C	B5	150 days	Mon 23/11/15	Sat 28/5/16	100%	Mon 23/11/15	Sat 28/5/16								
30	Preparation for Phase 1 Pump Test		B6	11 days	Mon 29/2/16	Fri 11/3/16	100%	Mon 29/2/16	Fri 11/3/16								
33	Eastbound Footpath & Slow Lane			170 days	Mon 30/5/16	Mon 19/12/16	46%	Mon 30/5/16	Thu 24/11/16								
34	Removal of temporary working platform at Stage 1	NA	B6	6 days	Sat 4/6/16	Sat 11/6/16	100%	Sat 4/6/16	Sat 11/6/16	29							
35	Breaking temporary concrete carriageway at slow lane	NA	B6	6 days	Mon 30/5/16	Sat 4/6/16	100%	Mon 30/5/16	Sat 4/6/16	29							
36	Excavation to existing UU formation	JnR.0050	B6	6 days	Mon 6/6/16	Mon 13/6/16	100%	Mon 6/6/16	Mon 13/6/16	35							
37	Temp. UU supports	JnR.0050	B6	12 days	Tue 14/6/16	Mon 27/6/16	100%	Tue 14/6/16	Mon 27/6/16	36							
38	Demolish existing granite sea walls		B6	10 days	Tue 28/6/16	Sat 9/7/16	100%	Tue 28/6/16	Sat 9/7/16	37							
39	Excavation to -1.0 mPD	JnR.0050	B6	15 days	Mon 11/7/16	Wed 27/7/16	80%	Mon 11/7/16	Wed 27/7/16	38							
40	Excavation to 3rd layer W/S		B6	15 days	Thu 13/10/16	Sat 29/10/16	0%	Tue 8/11/16	Thu 24/11/16	S-5 days							
41	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52							
42	Excavation to -5.8 and erect strut	JnR.0130	B6	12 days	Tue 15/11/16	Mon 28/11/16	0%	NA	NA	41							
43	Sheetpiling for sump pit	JnR.0130	B6	6 days	Tue 29/11/16	Mon 5/12/16	0%	NA	NA	42							
44	Excavation to -8.2 and erect strut	JnR.0130	B6	12 days	Tue 6/12/16	Mon 19/12/16	0%	NA	NA	43							
45	Tram Track RC Decking			146 days	Tue 14/6/16	Mon 5/12/16	47%	Tue 14/6/16	Sat 29/10/16								
46	Excavation to +1.0 mPD underneath Trams Deck	JnR.0050	B6	25 days	Tue 14/6/16	Wed 13/7/16	100%	Tue 14/6/16	Wed 13/7/16	71							
47	Installation of w/s at 1st layer strut S3	JnR.0050	B6	3 days	Sat 27/8/16	Tue 30/8/16	100%	Mon 19/9/16	Wed 21/9/16	48							
48	Pre-grouting for Soil Nail	JnR.0050	B6	38 days	Thu 14/7/16	Fri 26/8/16	100%	Thu 14/7/16	Wed 17/8/16	46							
49	Grout Curtain for pipe piles	JnR.0050	B6	18 days	Sat 27/8/16	Sat 17/9/16	25%	NA	NA	48							
50	300mm thkc concrete & excavation to +0.5 mPD	JnR.0050	B6	4 days	Mon 19/9/16	Thu 22/9/16	0%	NA	NA	49							
51	Pipe Piles & grout curtain installation at +0.5 mPD	JnR.0050	B6	25 days	Fri 23/9/16	Mon 24/10/16	0%	NA	NA	50							
52	Extension of pipe pile and erect strut at +1.0 mPD	JnR.0050	B6	6 days	Tue 25/10/16	Mon 31/10/16	0%	NA	NA	51							
53	Excavation to -1.5mPD and erect strut	JnR.0110	B6	6 days	Tue 1/11/16	Mon 7/11/16	0%	NA	NA	52							
54	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 8/11/16	Mon 21/11/16	0%	NA	NA	53							
55	Excavation to -5.3 and blinding	JnR.0130	B6	12 days	Tue 22/11/16	Mon 5/12/16	0%	NA	NA	54							
56	Stage 2 Pumping Test	JnR.0070 to 0090		12 days	Mon 19/9/16	Mon 3/10/16	0%	Mon 17/10/16	Sat 29/10/16	49							
69	Westbound Slowlane		B6	164 days	Mon 16/5/16	Mon 28/11/16	49%	Mon 16/5/16	Sat 12/11/16								
70	Temp. UU supports	JnR.0050	B6	12 days	Mon 16/5/16	Sat 28/5/16	100%	Mon 16/5/16	Sat 28/5/16	82							
71	Excavation to +1.0 mPD	JnR.0050	B6	12 days	Mon 30/5/16	Mon 13/6/16	100%	Mon 30/5/16	Mon 13/6/16	70							
72	Excavation to -1.0 mPD	JnR.0050	B6	18 days	Tue 14/6/16	Tue 5/7/16	80%	Tue 14/6/16	Tue 5/7/16	71							
73	Excavation to 3rd layer W/S	JnR.0110	B6	12 days	Tue 4/10/16	Tue 18/10/16	0%	Mon 31/10/16	Sat 12/11/16	56							
74	Excavation to -2.75mPD and erect strut	JnR.0120	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52							
75	Excavation to -4.9 and blinding	JnR.0130	B6	12 days	Tue 15/11/16	Mon 28/11/16	0%	NA	NA	74							
76	Mini-piles at Westbound Slowlane	JnR.0050	B6	39 days	Thu 24/3/16	Fri 13/5/16	100%	Thu 24/3/16	Fri 13/5/16								
83	Children Playground			184 days	Wed 27/4/16	Mon 5/12/16	54%	Wed 27/4/16	Sat 12/11/16								
84	Trial soil nail		B6	19 days	Wed 27/4/16	Fri 20/5/16	100%	Wed 27/4/16	Fri 20/5/16								
85	Excavation to +1.0 mPd	JnR.0050	B6	15 days	Wed 1/6/16	Sat 18/6/16	100%	Wed 1/6/16	Sat 18/6/16								
86	Excavation to -1.0 mPd	JnR.0050	B6	15 days	Mon 20/6/16	Thu 7/7/16	100%	Mon 20/6/16	Thu 7/7/16	85							
87	Excavation to 3rd layer W/S	JnR.0050	B6	12 days	Tue 4/10/16	Tue 18/10/16	0%	Mon 31/10/16	Sat 12/11/16	56							
88	Excavation to -5.8 and erect strut	JnR.0130	B6	12 days	Tue 1/11/16	Mon 14/11/16	0%	NA	NA	52							
89	Sheetpiling for sump pit	JnR.0130	B6	6 days	Tue 15/11/16	Mon 21/11/16	0%	NA	NA	88							
90	Excavation to -8.2 and erect strut	JnR.0130	B6	12 days	Tue 22/11/16	Mon 5/12/16	0%	NA	NA	89							
91	ABWF works inside New Subway			116 days	Mon 20/6/16	Sat 5/11/16	50%	Mon 20/6/16	Mon 19/9/16								
92	Floor screeding (Grid B - J)	ABWF.D1_0010	B9	20 days	Mon 20/6/16	Wed 13/7/16	100%	Mon 20/6/16	Wed 13/7/16								
93	Block wall construction at LV & storm room	ABWF.D1_0020	B9	30 days	Thu 14/7/16	Wed 17/8/16	100%	Thu 14/7/16	Wed 17/8/16	92							
94	Anchor installation for false ceiling (Grid B - J)		B9	15 days	Mon 15/8/16	Wed 31/8/16	80%	Mon 15/8/16	Wed 31/8/16								
95	Vent duct installation	BS I	B9	30 days	Fri 30/9/16	Sat 5/11/16	0%	Mon 15/8/16	Mon 19/9/16								
96	Drain pipe and FS pipe installation	BS I	B9	15 days	Thu 15/9/16	Tue 4/10/16	0%	NA	NA								
97	Cable Containment Installation	BS I	B9	15 days	Sat 15/10/16	Tue 1/11/16	0%	NA	NA								
98	Existing Wan Chai Station (Require work in NTH)			178 days	Mon 21/12/15	Sat 30/7/16	97%	Mon 21/12/15	Sat 30/7/16								
99	New Audit Room			178 days	Mon 21/12/15	Sat 30/7/16	97%	Mon 21/12/15	Sat 30/7/16								
110	Design			99 days	Sat 5/3/16	Thu 7/7/16	100%	Sat 5/3/16	Thu 7/7/16								
111	ELS Stage 2 - BD/GEO comments on 5 Mar 16	NA	A1	28 days	Sat 5/3/16	Mon 11/4/16	100%	Sat 5/3/16	Mon 11/4/16								
112	ELS Stage 2 - BD/GEO comments in early Jun 16	NA	NA	28 days	Fri 3/6/16	Thu 7/7/16	100%	Fri 3/6/16	Thu 7/7/16	111							
113	Procurement			115 days	Mon 18/7/16	Thu 1/12/16	71%	Mon 18/7/16	Thu 1/12/16								
114	Conglomerate Floor Tile for LTS Subway	NA	A1	115 days	Mon 18/7/16	Thu 1/12/16	100%	Mon 18/7/16	Thu 1/12/16								
115	VE Panel for LTS Subway	NA	A1	60 days	Mon 15/8/16	Wed 26/10/16	15%	NA	NA								

Task Summary Rolled Up Progress Project Summary
 Progress Rolled Up Task Split Group By Summary
 Milestone Rolled Up Milestone External Tasks Deadline

#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Year					
										2014	2015	2016	2017	2018	
1	C6593-13C LTS MP Rev.C _BL_Report (Aug'16)														
2	Key Dates														
3	Commencement and Completion														
4	KD.COMM	Commencement of the Works (14-Apr'14)	0	14-Apr-14 A		14-Apr-14									
5	KD.COMP	Completion of the Whole of the Works, No.Cal.Wk. 150 (26-Feb'17)	0		30-May-18*		25-Feb-17	-458	0						
6	Specified Parts of the Works														
7	KD.2A	2A - SBC Complete backfill, resurfacing, fencing, utilities, lighting and return to LCSD (28-Jun'15)	0		11-Aug-15 A		27-Jun-15								
8	KD.2B	2B - Complete all works at the 2 new Shop Kiosks and hand over to the Employer (1-May'16)	0		21-Jul-17*		27-Apr-16	-446	313						
9	Programme Data / Interface Key Dates														
10	INF.AFC	Interface Access for AFC, C&C DC in new AFC Audit Room inside WAC, Concourse Level (27-Apr'15)	0	31-Aug-16*		27-Apr-15		180	638						
11	INF.H15	Interface Access for Contract H15, All Levels, No.Cal.Wk. 120 (31-Jul'16)	0	19-May-17*		31-Jul-16		-82	376						
12	INF.SAMS	Interface Access for SAMS, Comms, MCS to All Areas, All Levels and Locations (10-Oct'16)	0	29-Jul-17*		10-Oct-16		-153	305						
13	Site Area Possession and Return Dates														
14	Site Area Possession Date														
15	WAP.W1	Works Area 6593.W1, Within 3 months from commencement of works (14-Jul'14)	0	14-Jul-14 A		14-Apr-14									
16	WAP.W2	Works Area 6593.W2, Within 9 months from commencement of works (14-Jan'15)	0	31-Aug-16*		14-Jul-15		180	638						
17	WAP.W3	Works Area 6593.W3, No later than 1 month after completion of reinstatement works at Works Area 6593.W	0	09-Jul-17		10-Jan-17		-180	0						
18	Site Area Return Date														
19	WAR.W1	Works Area 6593.W1, Within 36 months from commencement of works (14-Apr'17)	0		14-Jun-17*		16-Dec-16	-180	0						
20	WAR.W2	Works Area 6593.W2, Within 36 months from commencement of works (14-Apr'17)	0		20-Jan-17*		21-Oct-16	38	496						
21	WAR.W3	Works Area 6593.W3, Within 2 months after possession date of Works Area 6593.W3	0		25-Aug-17		26-Feb-17	-180	278						
22	Milestone Schedule														
23	Milestones A														
24	MS.A01	A1 Approval of Preliminary Master Program, ICE, TTA, ELS & Temporary decking (3-Aug'14)	0		21-Oct-14 A		02-Aug-14								
25	MS.A02	A2 Approval of Design of Mined Tunnel ESS; Hoarding phase/plan; TW under TramTrack; QP, SAP, PMP, H&S	0		01-Nov-14 A		01-Nov-14								
26	MS.A03	A3 Satisfactory Implementation of Specified Plans (25-Jan'15)	0		24-Jan-15 A		24-Jan-15								
27	MS.A04	A4 Approval of excavation method under Tram Track; Satisfactory Implementation of PMS (3-May'15)	0		02-May-15 A		02-May-15								
28	MS.A05	A5 Approval of WAC D-wall demolition; Satisfactory Implementation of Specified Plans (2-Aug'15)	0		25-Nov-16		01-Aug-15	93	551						
29	MS.A06	A6 Satisfactory Implementation of PMS (1-Nov'15)	0		30-Sep-15 A		31-Oct-15								
30	MS.A07	A7 Satisfactory Implementation of Specified Plans (31-Jan'16)	0		30-Jan-16 A		30-Jan-16								
31	MS.A08	A8 AIP for T&C of BS and ABWF works; Satisfactory Implementation of PMS (1-May'16)	0		31-Jul-17		30-Apr-16	-155	303						
32	MS.A09	A9 Satisfactory Implementation of Specified Plans (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	638						
33	MS.A10	A10 AIP of Draft O&M manual and Draft As-built Drawings; Satisfactory Implementation of PMS (30-Oct'16)	0		29-Jan-18		29-Oct-16	-337	121						
34	MS.A11	A11 Approval of O&M manual and As-built drawings for the Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0						
35	Milestones B														
36	MS.B01	B1 Excavate to +2.5 of Southern Basketball Court & Children's Play Area - Cofferdam construction completed	0		01-Nov-14 A		01-Nov-14								
37	MS.B02	B2 SBC Excavation satisfactorily completed & Children's Play Area Excavation has reached -1.3mPD (25-Jan'15)	0		24-Jan-15 A		24-Jan-15								
38	MS.B03	B3 SBC Roof slab RC, JnR NFP & EBC 67% cofferdam Tram Track support 10%, JnR WBC UU diversions c	0		29-Apr-15 A		02-May-15								
39	MS.B04	B4 SBC return, NBC Site entry formed, CPARC base slab, JnR NFP & EBC Cofferdam & traffic decks compl	0		11-Aug-15 A		31-Jul-15								
40	MS.B05	B5 NBC cofferdam complete, CPARC & vent shaft 1.2m above ground complete, Tram Tracks Excavation to	0		09-Sep-16		31-Oct-15	170	628						
41	MS.B06	B6 NBC Excavation to formation complete, JnR All Carriageways & Footpaths & Tram Tracks Excavation com	0		24-Nov-16		30-Jan-16	94	552						
42	MS.B07	B7 NBC RC roof slab complete, JnR CW & FP & TT RC construction except temp opening, CPARC complete	0		22-Feb-17		30-Apr-16	4	462						
43	MS.B08	B8 ABWF Degree 1 achieved, NBC All reinstatement complete, Opening through H15 D-wall formed (31-Jul'1	0		24-May-17		30-Jul-16	-87	371						
44	MS.B09	B9 ABWF Degree 3 achieved, All road reinstatement in Johnston Road & Hennessy Road complete (30-Oct'1	0		28-Jul-17		27-Oct-16	-151	307						
45	MS.B10	B10 All works in Cost Centre B satisfactorily completed (26-Feb'17)	0		14-Nov-17		25-Feb-17	-260	198						
46	Milestones C														
47	MS.C01	C1 AIP BS detail design, suppliers & model types of major BS equipment & materials (2-Nov'14)	0		01-Nov-14 A		01-Nov-14								
48	MS.C02	C2 AIP BS shop drawings (25-Jan'15)	0		23-Jan-15 A		23-Jan-15								



■ Actual Level of Effort ■ Critical Remaining ...
■ Primary Baseline ◆ Baseline Milestone
■ Actual Work ◆ Milestone
■ Remaining Work

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
49	MS.C03	C3 Order all BS equipment and materials (3-May'15)	0		02-May-15 A		02-May-15							
50	MS.C04	C4 Complete all factory acceptance testings (29-Nov'15)	0		28-Nov-15 A		28-Nov-15							
51	MS.C05	C5 Complete all delivery to site for ECS plant room (31-Jul'16)	0		09-Sep-16		19-Mar-16	170	628					
52	MS.C06	C6 Complete all installation, T&C for New Subway (4-Dec'16)	0		08-Sep-17		14-Nov-16	-194	264					
53	MS.C07	C7 Complete and pass all statutory inspections, Operations Team (26-Feb'17)	0		18-May-18		25-Feb-17	-446	12					
54	Milestones D													
55	MS.D01	D1 New AFC Audit Room construction completed, including (3-May'15)	0		31-Aug-16		25-Apr-15	180	443					
56	MS.D02	D2 Old AFC Audit Room and Maxim's/ Circle K kiosks demolished (31-Jan'16)	0		26-Apr-17		28-Jan-16	-59	204					
57	MS.D03	D3 Breakthrough into WAC (31-Jul'16)	0		18-Oct-17		30-Jul-16	-234	29					
58	MS.D04	D4 All works in Cost Centre D satisfactorily completed (28-Aug'16)	0		16-Nov-17		27-Aug-16	-263	195					
59	Milestones E													
60	MS.E01	E1- AFC gates and barrier relocation works completed (3-Jan'16)	0		15-Feb-17		02-Jan-16	11	469					
61	MS.E02	E2- All structural A&A works for TIM completed (30-Oct'16)	0		05-Jan-18		17-Oct-16	-313	145					
62	MS.E03	E3- All works in milestone E completed (26-Feb'17)	0		03-May-18		09-Feb-17	-431	27					
63	A: Preliminaries and General Items													
64	Cost Centre A- Milestone Schedules													
65	A1 Approval of Preliminary Master Program, ICE, TTA, ELS & Temporary decking (3-Aug'14)													
66	A01_0010	Approval of Preliminary Master Program (3-Aug'14)	0		21-Oct-14 A		02-Aug-14							
67	A01_0020	Approval of Specified Plans (3-Aug'14)	0		01-Aug-14 A		01-Aug-14							
68	A01_0030	Approval of Independent Checking Engineer (3-Aug'14)	0		01-Aug-14 A		01-Aug-14							
69	A01_0040	Approval of the TTM Scheme by the Relevant Authorities (3-Aug'14)	0		27-Jun-14 A		27-Jun-14							
70	A01_0050	Approval for the design of ELS systems for cofferdams & temporary decking (3-Aug'14)	0		03-Mar-15 A		01-Aug-14							
71	A2 Approval Design of Mined Tunnel ESS; Hoarding phase/plan; QP, SAP, PMP, H&SP, EMP (2-Nov'14)													
72	A02_0010	Approval for the design of excavation support systems of the mined tunnel section (2-Nov'14)	0		16-Jan-15 A		01-Nov-14							
73	A02_0020	Approval of all phasing plans & hoarding arrangements (2-Nov'14)	0		28-Oct-14 A		28-Oct-14							
74	A02_0030	Approval of all method statements for Part B works (2-Nov'14)	0		30-Oct-14 A		30-Oct-14							
75	A02_0040	Engineer's confirmation of satisfactory implementation of Quality Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
76	A02_0050	Engineer's confirmation of satisfactory implementation of System Assurance Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
77	A02_0060	Engineer's confirmation of satisfactory implementation of Programming Management System (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
78	A02_0070	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
79	A02_0080	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
80	A3 Satisfactory Implementation of Specified Plans (25-Jan'15)													
81	A03_0010	Engineer's confirmation of satisfactory implementation of System Assurance Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
82	A03_0020	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
83	A03_0030	Engineer's confirmation of satisfactory implementation of Quality Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
84	A03_0040	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
85	A4 Approval of excavation method under Tram Track; Satisfactory Implementation of PMS (3-May'15)													
86	A04_0010	Approval for method of excavation & support for mined tunnel section beneath tram tracks (3-May'15)	0		21-Apr-15 A		02-May-15							
87	A04_0020	Engineer's confirmation of satisfactory implementation of Programming Management System (3-May'15)	0		02-May-15 A		02-May-15							
88	A5 Approval of WAC D-wall demolition; Satisfactory Implementation of Specified Plans (2-Aug'15)													
89	A05_0010	Approval for method for demolition of WAC Diaphragm Wall (2-Aug'15)	0		21-Jul-15 A		01-Aug-15							
90	A05_0020	Engineer's confirmation of satisfactory implementation of Specified Plans (2-Aug'15)	0		30-Sep-15 A		01-Aug-15							
91	A6 Satisfactory Implementation of PMS (1-Nov'15)													
92	A06_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (1-Nov'15)	0		30-Sep-15 A		31-Oct-15							
93	A7 Satisfactory Implementation of Specified Plans (31-Jan'16)													
94	A07_0010	Engineer's confirmation of satisfactory implementation of Specified Plans (31-Jan'16)	0		30-Jan-16 A		30-Jan-16							
95	A8 AIP for T&C of BS and ABWF works; Satisfactory Implementation of PMS (1-May'16)													
96	A08_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (1-May'16)	0		03-Mar-16 A		30-Apr-16							
97	A08_0020	Approval in principle of all procedures for Testing & Commissioning of all Building Services (1-May'16)	0		31-Jul-17		27-Apr-16	-155	0					

█ Actual Level of Effort █ Critical Remaining ...
█ Primary Baseline ◆ Baseline Milestone
█ Actual Work ◆ Milestone
█ Remaining Work

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
98	A08_0030	Approval in principle of all acceptance procedures of all of the ABWF works (1-May'16)	0		31-Jul-17		27-Apr-16	-155	0					
99	A9 Satisfactory Implementation of Specified Plans (31-Jul'16)													
100	A09_0010	Engineer's confirmation of satisfactory implementation of System Assurance Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
101	A09_0020	Engineer's confirmation of satisfactory implementation of Health & Safety Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
102	A09_0030	Engineer's confirmation of satisfactory implementation of Quality Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
103	A09_0040	Engineer's confirmation of satisfactory implementation of Environmental Management Plan (31-Jul'16)	0		31-Aug-16		30-Jul-16	180	0					
104	A10 AIP Draft O&M manual & Draft As-built Drawings; Satisfactory Implementation of PMS (30-Oct'16)													
105	A10_0010	Engineer's confirmation of satisfactory implementation of Programming Management System (30-Oct'16)	0		29-Oct-16		29-Oct-16	120	457					
106	A10_0020	Approval in principle of draft Operating & Maintenance Manuals for the Whole Works (30-Oct'16)	0		29-Jan-18		27-Oct-16	-337	0					
107	A10_0030	Approval in principle of draft As-built Drawings for the Whole Works (30-Oct'16)	0		29-Jan-18		27-Oct-16	-337	0					
108	A11 Approval of O&M manual and As-built drawings for the Works (26-Feb'17)													
109	A11_0010	Approval of Operating & Maintenance Manual for Whole Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0					
110	A11_0020	Approval of As-built drawings for Whole Works (26-Feb'17)	0		30-May-18		22-Feb-17	-458	0					
111	Cost Centre A: Preliminaries and General Items													
112	Design, ICE, Submission and Approval													
113	Design, IEC, TMLG Submission and Approval													
114	D.I.T_0010	TTMS - Submission to Members of TMLG for Approval, ref. ITT 6.2	4	14-Apr-14 A	17-Apr-14 A	14-Apr-14	17-Apr-14							
115	D.I.T_0020	TTMS - TMLG Meetings and Approval, Resubmission if required, RMO Applications	55	22-Apr-14 A	27-Jun-14 A	22-Apr-14	27-Jun-14							
116	Design, ICE, BD Submission and Approval													
117	D.I.T_0030	A1 - ELS & Temporary Decking - Design, ICE, Submission to BD for Approval	30	14-Apr-14 A	11-Aug-14 A	14-Apr-14	23-May-14							
118	D.I.T_0040	A1 - ELS & Temporary Decking - Review the submission	30	12-Aug-14 A	16-Sep-14 A	24-May-14	28-Jun-14							
119	D.I.T_0050	A1 - ELS & Temporary Decking - Preparation of re-submission (If Require)	14	17-Sep-14 A	23-Sep-14 A	30-Jun-14	16-Jul-14							
120	D.I.T_0060	A1 - ELS & Temporary Decking - BD Review, Resubmission if required, and Approval (If Require)	14	24-Sep-14 A	03-Mar-15 A	17-Jul-14	01-Aug-14							
121	D.I.T_0070	A1 - ELS - Verification (based on 4 additional SI. AD-01 to AD-04), ICE	17	29-Jul-14 A	16-Aug-14 A	29-Jul-14	16-Aug-14							
122	D.I.T_0080	A1 - ELS - Verification (based on 4 additional SI. AD-01 to AD-04), ICE, Submission & Approval	24	18-Aug-14 A	15-Sep-14 A	18-Aug-14	15-Sep-14							
123	D.I.T_0090	Independent Checking Engineer - Preparation & Submission for Approval	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14							
124	D.I.T_0100	Independent Checking Engineer - Review the submission	30	24-May-14 A	28-Jun-14 A	24-May-14	28-Jun-14							
125	D.I.T_0110	Independent Checking Engineer - Preparation of re-submission (If Require)	14	30-Jun-14 A	16-Jul-14 A	30-Jun-14	16-Jul-14							
126	D.I.T_0120	Independent Checking Engineer - Resubmission if required, & Approval (If Require)	14	17-Jul-14 A	01-Aug-14 A	17-Jul-14	01-Aug-14							
127	D.I.T_0130	A2 - Excavation support system for the mined tunnel section design - Prepare, ICE and submission to BD/ GEI	104	14-Apr-14 A	05-Dec-14 A	14-Apr-14	20-Aug-14							
128	D.I.T_0140	A2 - Excavation support system for the mined tunnel section design - Review submission	24	06-Dec-14 A	23-Dec-14 A	21-Aug-14	18-Sep-14							
129	D.I.T_0150	A2 - Excavation support system for the mined tunnel section design - Address comments, ICE & Resubmission	12	24-Dec-14 A	03-Jan-15 A	19-Sep-14	04-Oct-14							
130	D.I.T_0160	A2 - Excavation support system for the mined tunnel section design - Review & Approval (if required)	24	05-Jan-15 A	01-Feb-15 A	06-Oct-14	01-Nov-14							
131	D.I.T_0170	A4 - Excavation method under tram track and TW design - Prepare, ICE and submission to BD/ GEO for Appr	55	14-Apr-14 A	05-Dec-14 A	03-Nov-14	08-Jan-15							
132	D.I.T_0180	A4 - Excavation method under tram track and TW design - Review submission	30	06-Dec-14 A	23-Dec-14 A	09-Jan-15	12-Feb-15							
133	D.I.T_0190	A4 - Excavation method under tram track and TW design - Address comments, ICE & Resubmission (if requir	30	24-Dec-14 A	03-Jan-15 A	13-Feb-15	23-Mar-15							
134	D.I.T_0200	A4 - Excavation method under tram track and TW design - Review & Approval (if required)	30	05-Jan-15 A	21-Apr-15 A	24-Mar-15	02-May-15							
135	Contractor Submission and Approval													
136	Programming, Specified Plans and Hoarding Plan													
137	P.SP.H_0010	Submission schedule - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14							
138	P.SP.H_0020	Submission schedule - Review & Approval	30	15-May-14 A	30-Jun-14 A	24-May-14	28-Jun-14							
139	P.SP.H_0030	Submission schedule - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14							
140	P.SP.H_0040	Submission schedule - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14							
141	P.SP.H_0050	Initial Three Month Rolling Program - Preparation & submission	14	14-Apr-14 A	28-Apr-14 A	14-Apr-14	03-May-14							
142	P.SP.H_0060	Initial Three Month Rolling Program - Review & Approval	30	29-Apr-14 A	28-May-14 A	05-May-14	10-Jun-14							
143	P.SP.H_0070	Initial Three Month Rolling Program - Preparation for Re-submission (If Require)	14	29-May-14 A	12-Jun-14 A	11-Jun-14	26-Jun-14							
144	P.SP.H_0080	Initial Three Month Rolling Program - Review and Approval (If Require)	14	13-Jun-14 A	26-Jun-14 A	27-Jun-14	14-Jul-14							
145	P.SP.H_0090	Preliminary Master Program - Preparation & submission	47	14-Apr-14 A	20-Jun-14 A	14-Apr-14	13-Jun-14							
146	P.SP.H_0100	Preliminary Master Program - Review & Approval	14	21-Jun-14 A	19-Jul-14 A	14-Jun-14	30-Jun-14							

- █ Actual Level of Effort
- █ Critical Remaining ...
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Year					
										2014	2015	2016	2017	2018	
147	P.SP.H_0110	Preliminary Master Program - Preparation for Re-submission (If Require)	14	16-Sep-14 A	30-Sep-14 A	02-Jul-14	17-Jul-14								
148	P.SP.H_0120	Preliminary Master Program - Review and Approval (If Require)	14	30-Sep-14 A	22-Oct-14 A	18-Jul-14	02-Aug-14								
149	P.SP.H_0130	Specified Plans (QP, SAP, PMS, H&SP, EP) - Preparation & submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
150	P.SP.H_0140	Specified Plans (QP, SAP, PMS, H&SP, EP) - Review & Approval	14	24-May-14 A	10-Jun-14 A	24-May-14	10-Jun-14								
151	P.SP.H_0150	Specified Plans (QP, SAP, PMS, H&SP, EP) - Preparation for Re-submission (If Require)	14	11-Jun-14 A	26-Jun-14 A	11-Jun-14	26-Jun-14								
152	P.SP.H_0160	Specified Plans (QP, SAP, PMS, H&SP, EP) - Review and Approval (If Require)	30	24-Jun-14 A	01-Aug-14 A	27-Jun-14	01-Aug-14								
153	P.SP.H_0170	Environmental management plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
154	P.SP.H_0180	Environmental management plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
155	P.SP.H_0190	Environmental management plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
156	P.SP.H_0200	Environmental management plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
157	P.SP.H_0210	Appoint Environmental team- submit for engineer approval	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
158	P.SP.H_0220	Appoint Environmental team - Review & Approval	30	27-Jun-14 A	11-Jul-14 A	24-May-14	28-Jun-14								
159	P.SP.H_0230	Appoint Environmental team - Preparation for Re-submission (If Require)	14	14-Apr-14 A	14-May-14 A	30-Jun-14	16-Jul-14								
160	P.SP.H_0240	Appoint Environmental team - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
161	P.SP.H_0250	Quality Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
162	P.SP.H_0260	Quality Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
163	P.SP.H_0270	Quality Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
164	P.SP.H_0280	Quality Plan - Review and Approval (If Require)	14	17-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
165	P.SP.H_0290	Health and Safety Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
166	P.SP.H_0300	Health and Safety Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
167	P.SP.H_0310	Health and Safety Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
168	P.SP.H_0320	Health and Safety Plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
169	P.SP.H_0330	System Assurance Plan - Preparation & submission	30	14-Apr-14 A	14-May-14 A	14-Apr-14	23-May-14								
170	P.SP.H_0340	System Assurance Plan - Review & Approval	30	15-May-14 A	12-Jun-14 A	24-May-14	28-Jun-14								
171	P.SP.H_0350	System Assurance Plan - Preparation for Re-submission (If Require)	14	13-Jun-14 A	26-Jun-14 A	30-Jun-14	16-Jul-14								
172	P.SP.H_0360	System Assurance Plan - Review and Approval (If Require)	14	27-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14								
173	P.SP.H_0370	A2 Hoarding phase - Preparation & submission	100	14-Apr-14 A	30-Apr-14 A	14-Apr-14	15-Aug-14								
174	P.SP.H_0380	A2 Hoarding phase - Review & Approval	24	02-May-14 A	30-May-14 A	16-Aug-14	13-Sep-14								
175	P.SP.H_0390	A2 Hoarding phase - Preparation for Re-submission (If Require)	12	31-May-14 A	14-Jun-14 A	15-Sep-14	27-Sep-14								
176	P.SP.H_0400	A2 Hoarding phase - Review and Approval (If Require)	24	16-Jun-14 A	28-Jun-14 A	29-Sep-14	28-Oct-14								
177	Implementation of Specified Plans														
178	SPA02_0010	A2 Satisfactory Implementation of Quality Plan	0		01-Nov-14 A		01-Nov-14								
179	SPA03_0010	A3 Satisfactory Implementation of System Assurance Plan	0		01-Nov-14 A		01-Nov-14								
180	SPA03_0020	A3 Satisfactory Implementation of Health and Safety Plan	0		01-Nov-14 A		01-Nov-14								
181	SPA03_0030	A3 Satisfactory Implementation of Environmental Management Plan	0		01-Nov-14 A		01-Nov-14								
182	SPA03_0040	A3 Satisfactory Implementation of Quality Plan	0		24-Jan-15 A		24-Jan-15								
183	SPA03_0050	A3 Satisfactory Implementation of System Assurance Plan	0		24-Jan-15 A		24-Jan-15								
184	SPA03_0060	A3 Satisfactory Implementation of Health and Safety Plan	0		24-Jan-15 A		24-Jan-15								
185	SPA03_0070	A3 Satisfactory Implementation of Environmental Management Plan	0		24-Jan-15 A		24-Jan-15								
186	SPA05_0010	A5 Satisfactory Implementation of Quality Plan	0		01-Aug-15 A		01-Aug-15								
187	SPA05_0020	A5 Satisfactory Implementation of System Assurance Plan	0		01-Aug-15 A		01-Aug-15								
188	SPA05_0030	A5 Satisfactory Implementation of Health and Safety Plan	0		01-Aug-15 A		01-Aug-15								
189	SPA05_0040	A5 Satisfactory Implementation of Environmental Management Plan	0		01-Aug-15 A		01-Aug-15								
190	SPA07_0010	A7 Satisfactory Implementation of Quality Plan	0		30-Jan-16 A		30-Jan-16								
191	SPA07_0020	A7 Satisfactory Implementation of System Assurance Plan	0		30-Jan-16 A		30-Jan-16								
192	SPA07_0030	A7 Satisfactory Implementation of Health and Safety Plan	0		30-Jan-16 A		30-Jan-16								
193	SPA07_0040	A7 Satisfactory Implementation of Environmental Management Plan	0		30-Jan-16 A		30-Jan-16								
194	SPA09_0010	A9 Satisfactory Implementation of Quality Plan	0		31-Aug-16*		30-Jul-16	-31	0						
195	SPA09_0020	A9 Satisfactory Implementation of System Assurance Plan	0		31-Aug-16*		30-Jul-16	-31	0						

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Gantt Chart					
										2014	2015	2016	2017	2018	
196	SPA09_0030	A9 Satisfactory Implementation of Health and Safety Plan	0		31-Aug-16*		30-Jul-16	-31	0						
197	SPA09_0040	A9 Satisfactory Implementation of Environmental Management Plan	0		31-Aug-16*		30-Jul-16	-31	0						
198	Implementation of Programming Management System														
199	PMS.A02_0010	A2 Satisfactory Implementation of Programming Management System	0		01-Nov-14 A		01-Nov-14								
200	PMS.A04_0010	A4 Satisfactory Implementation of Programming Management System	0		02-May-15 A		02-May-15								
201	PMS.A06_0010	A6 Satisfactory Implementation of Programming Management System	0		28-Aug-15 A		31-Oct-15								
202	PMS.A08_0010	A8 Satisfactory Implementation of Programming Management System	0		03-Mar-16 A		30-Apr-16								
203	PMS.A10_0010	A10 Satisfactory Implementation of Programming Management System	0		29-Oct-16*		29-Oct-16	0	0						
204	Other Submissions and O&M Manual														
205	OS.OM_0010	Hoarding Installation Method Statement - Preparation & Submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
206	OS.OM_0020	Hoarding Installation Method Statement - Review & Approval	12	24-May-14 A	07-Jun-14 A	24-May-14	07-Jun-14								
207	OS.OM_0030	Hoarding Installation Method Statement - Preparation for Re-submission (if required)	12	09-Jun-14 A	21-Jun-14 A	09-Jun-14	21-Jun-14								
208	OS.OM_0040	Hoarding Installation Method Statement - Re-submission (if required) & Approval	12	23-Jun-14 A	23-Jun-14 A	23-Jun-14	07-Jul-14								
209	OS.OM_0050	Site Investigation Works Method Statement - Preparation & Submission	30	14-Apr-14 A	23-May-14 A	14-Apr-14	23-May-14								
210	OS.OM_0060	Site Investigation Works Method Statement - Review & Approval	12	24-May-14 A	07-Jun-14 A	24-May-14	07-Jun-14								
211	OS.OM_0070	Site Investigation Works Method Statement - Preparation for Re-submission (if required)	12	09-Jun-14 A	21-Jun-14 A	09-Jun-14	21-Jun-14								
212	OS.OM_0080	Site Investigation Works Method Statement - Re-submission (if required) & Approval	12	23-Jun-14 A	07-Jul-14 A	23-Jun-14	07-Jul-14								
213	OS.OM_0090	WAC D-wall demolition Design- ICE, Preparation for design submission	90	03-Nov-14 A	18-Feb-15 A	03-Nov-14	18-Feb-15								
214	OS.OM_0100	WAC D-wall demolition- Review & Approval	60	23-Feb-15 A	08-May-15 A	23-Feb-15	08-May-15								
215	OS.OM_0110	WAC D-wall demolition- Preparation for re-submission (if require)	40	09-May-15 A	26-Jun-15 A	09-May-15	26-Jun-15								
216	OS.OM_0120	WAC D-wall demolition- Review & Approval (if require)	30	27-Jun-15 A	01-Aug-15 A	27-Jun-15	01-Aug-15								
217	OS.OM_0121	H15 D-wall demolition Design- ICE, Preparation for design submission	24	31-Aug-16	28-Sep-16			-212	0						
218	OS.OM_0122	H15 D-wall demolition- Review & Approval	24	29-Sep-16	28-Oct-16			-212	0						
219	OS.OM_0123	H15 D-wall demolition- Preparation for re-submission (if require)	12	29-Oct-16	11-Nov-16			-212	0						
220	OS.OM_0124	H15 D-wall demolition- Review & Approval (if require)	12	12-Nov-16	25-Nov-16			-212	0						
221	OS.OM_0130	A8 AIP procedures for T&C of BS and ABWF works (1st Batch)	90	31-Aug-16	16-Dec-16	01-Jun-15	15-Sep-15	-370	0						
222	OS.OM_0140	A8 AIP procedures for T&C of BS and ABWF works (2nd Batch)	90	17-Dec-16	08-Apr-17	16-Sep-15	05-Jan-16	-370	0						
223	OS.OM_0150	A8 AIP procedures for T&C of BS and ABWF works (Remaining)	90	10-Apr-17	31-Jul-17	06-Jan-16	27-Apr-16	-370	0						
224	OS.OM_0160	A10 AIP of Draft O&M manual and Draft As-built Drawings	150	01-Aug-17	29-Jan-18	28-Apr-16	27-Oct-16	-370	0						
225	OS.OM_0170	A11 Approval of O&M manual and As-built drawings for the Works	95	30-Jan-18	30-May-18	28-Oct-16	22-Feb-17	-370	0						
226	OS.OM_0180	RC Works- Preparation of Method Statement- Preparation	60	06-Jan-15 A	06-Feb-15 A	08-Jul-14	16-Sep-14								
227	OS.OM_0190	RC Works - Preparation of Method Statement- Submission & Approval	12	06-Feb-15 A	10-Feb-15 A	17-Sep-14	30-Sep-14								
228	OS.OM_0200	RC Works - Preparation for Re-submission (if required)	12	10-Feb-15 A	16-Feb-15 A	03-Oct-14	16-Oct-14								
229	OS.OM_0210	RC Works - Re-submission (if required) & Approval	12	16-Feb-15 A	16-Feb-15 A	17-Oct-14	30-Oct-14								
230	OS.OM_0220	Sheet pile installation- Preparation of Method Statement- Preparation	42	03-Jun-14 A	03-Jul-14 A	14-Apr-14	07-Jun-14								
231	OS.OM_0230	Sheet pile installation- Preparation of Method Statement- Submission & Approval	12	03-Jul-14 A	08-Jul-14 A	09-Jun-14	21-Jun-14								
232	OS.OM_0240	Sheet pile installation - Preparation for Re-submission (if required)	12	08-Jul-14 A	23-Oct-14 A	23-Jun-14	07-Jul-14								
233	OS.OM_0250	Sheet pile installation - Re-submission (if required) & Approval	12	23-Oct-14 A	14-Nov-14 A	08-Jul-14	21-Jul-14								
234	OS.OM_0260	Excavation works- Preparation of Method Statement- Preparation	42	22-Aug-14 A	22-Sep-14 A	14-Apr-14	07-Jun-14								
235	OS.OM_0270	Excavation works- Preparation of Method Statement- Submission & Approval	12	22-Sep-14 A	21-Oct-14 A	09-Jun-14	21-Jun-14								
236	OS.OM_0280	Excavation works- Preparation for Re-submission (if required)	12	21-Oct-14 A	21-Oct-14 A	23-Jun-14	07-Jul-14								
237	OS.OM_0290	Excavation works- Re-submission (if required) & Approval	12	21-Oct-14 A	21-Oct-14 A	08-Jul-14	21-Jul-14								
238	OS.OM_0300	Work below tram track Method Statement - Preparation	60	23-Feb-15 A	23-Mar-15 A	08-Jul-14	16-Sep-14								
239	OS.OM_0310	Work below tram track Method Statement - Submission & Approval	12	23-Mar-15 A	09-Apr-15 A	17-Sep-14	30-Sep-14								
240	OS.OM_0320	Work below tram track Method Statement - Preparation for Re-submission (if required)	12	09-Apr-15 A	27-Apr-15 A	03-Oct-14	16-Oct-14								
241	OS.OM_0330	Work below tram track Method Statement - Re-submission (if required) & Approval	12	27-Apr-15 A	10-Jun-15 A	17-Oct-14	30-Oct-14								
242	OS.OM_0340	H15 & WAC Break Through Method Statement - Preparation	48	11-Jun-15 A	20-Jul-15 A	08-Jul-14	16-Sep-14								
243	OS.OM_0350	H15 & WAC Break Through Method Statement - Submission & Approval	12	20-Jul-15 A	21-Jul-15 A	17-Sep-14	30-Sep-14								
244	OS.OM_0360	H15 & WAC Break Through Method Statement - Preparation for Re-submission (if required)	12	21-Jul-15 A	21-Jul-15 A	03-Oct-14	16-Oct-14								

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
245	OS.OM_0370	H15 & WAC Break Through Method Statement - Re-submission (if required) & Approval	12	21-Jul-15 A	21-Jul-15 A	17-Oct-14	30-Oct-14							
246	OS.OM_0380	BD for consent of H15 break throughs works - Preparation	24	03-Aug-15 A	09-Dec-16	03-Aug-15	18-Nov-15	-212	0					
247	OS.OM_0390	BD for consent of H15 break throughs works - Submission & Approval	24	10-Dec-16	10-Jan-17	19-Nov-15	30-Jan-16	-212	0					
248	OS.OM_0400	BD for consent of H15 break throughs works - Preparation for Re-submission (if required)	12	11-Jan-17	24-Jan-17	01-Feb-16	09-Mar-16	-212	0					
249	OS.OM_0410	BD for consent of H15 break throughs works - Re-submission (if required) & Approval	12	25-Jan-17	10-Feb-17	10-Mar-16	12-May-16	-212	13					
250	OS.OM_0420	Submit and obtain AIP for Method Statement, EDOC Draft, Permanent Materials	60	31-Jul-15 A	10-Oct-15 A	31-Oct-14	12-Jan-15							
251	Mobilization and Other Preliminaries													
252	Permit Applications													
253	PA_0010	XP Excavation Permit Application and Permit	70	14-Apr-14 A	10-Jun-14 A	14-Apr-14	11-Jul-14							
254	PA_0020	TRA Tree Removal Application and Permit	6	14-Apr-14 A	15-Jul-14 A	14-Apr-14	23-Apr-14							
255	PA_0030	Liason with all utility service providers on diversions	42	14-Apr-14 A	11-Jul-14 A	14-Apr-14	07-Jun-14							
256	PA_0040	Baseline noise monitoring report - Preparation & submission to Engineer and EPD	30	23-Jun-14 A	28-Jun-14 A	14-Apr-14	23-May-14							
257	PA_0050	Baseline noise monitoring report - Review & Approval	30	30-Jun-14 A	09-Jul-14 A	24-May-14	28-Jun-14							
258	PA_0060	Baseline noise monitoring report - Preparation for Re-submission (If Require)	14	23-Jun-14 A	28-Jun-14 A	30-Jun-14	16-Jul-14							
259	PA_0070	Baseline noise monitoring report - Review and Approval (If Require)	14	30-Jun-14 A	09-Jul-14 A	17-Jul-14	01-Aug-14							
260	PA_0080	Baseline air monitoring report - Preparation & submission to Engineer and EPD	30	23-Jun-14 A	28-Jun-14 A	14-Apr-14	23-May-14							
261	PA_0090	Baseline air monitoring report - Review & Approval	30	30-Jun-14 A	09-Jul-14 A	24-May-14	28-Jun-14							
262	PA_0100	Baseline air monitoring report - Preparation for Re-submission (If Require)	14	10-Jul-14 A	10-Jul-14 A	30-Jun-14	16-Jul-14							
263	PA_0110	Baseline air monitoring report - Review and Approval (If Require)	14	10-Jun-14 A	11-Jul-14 A	17-Jul-14	01-Aug-14							
264	B : Civil, Structural and ABWF Works for the New Subway (Part A Works)													
265	Cost Centre B- Milestone Schedules													
266	B1 Excavate to +2.5 of SBC & Children's Play Area Cofferdam completed (2-Nov'14)													
267	MSB01_01	Southern Basket Ball Court: excavate to +2.5mPD (2-Nov'14)	0		01-Nov-14 A		01-Nov-14							
268	MSB01_02	Children's Play Area - Cofferdam construction is completed (2-Nov'14)	0		25-Oct-14 A		25-Oct-14							
269	B2 SBC Excavation complete & Children's Play Area Excavation to -1.3mPD (25-Jan'15)													
270	MSB02_01	Southern Basket Ball Court: Excavation is satisfactorily completed (25-Jan'15)	0		16-Jan-15 A		24-Jan-15							
271	MSB02_02	Children's Play Area: Excavation has reached -1.3mPD (25-Jan'15)	0		24-Jan-15 A		24-Jan-15							
272	B3 SBC RC Roof, JnR NFP & EBC 67% cofferdam, JnR WBC UU div complete (3-May'15)													
273	MSB03_01	Southern Basket Ball Court: Roof slab construction has been satisfactorily completed (3-May'15)	0		28-Apr-15 A		02-May-15							
274	MSB03_02	Johnston Road North Footpath and East-bound Carriageway: 67% of cofferdam installation complete (3-May'	0		09-May-15 A		27-Apr-15							
275	MSB03_03	Johnston Road West-bound Carriageway - All utility diversions, where required, satisfactorily completed (3-Ma	0		21-Mar-15 A		21-Mar-15							
276	MSB03_04	10% completed of tram track support (3-May'15)	0		29-Apr-15 A		02-May-15							
277	B4 SBC return, NBC Site entry, CPA base, JnR NFP & EBC Cofferdam & decks complete (2-Aug'15)													
278	MSB04_01	Southern Basket Ball Court: Playing surface has been returned to LCSD for use (2-Aug'15)	0		11-Aug-15 A		27-Jun-15							
279	MSB04_02	Northern Basket Ball Court: Site entry onto Hennessy Road has been formed (2-Aug'15)	0		15-Aug-15 A		31-Jul-15							
280	MSB04_03	Children's Play Area: RC construction of the base slab, except at mucking out point, complete (2-Aug'15)	0		17-Jul-15 A		31-Jul-15							
281	MSB04_04	JnR N-Footpath & E-Bound Carriageway: Cofferdam construction complete & all temp traffic decks installed (2	0		31-Aug-16		29-Jul-15	180	0					
282	B5 NBC cofferdam, CPA RC & vent shaft 1.2m above GL, Tram Tracks Excavation to +0.0mPD (1-Nov'15)													
283	MSB05_01	Northern Basket Ball Court: Satisfactorily complete construction of the cofferdam (1-Nov'15)	0		18-Dec-16 A		30-Oct-15							
284	MSB05_02	Children's Play Area: RC construction complete include above ground vent shaft structures 1.2m above ground	0		09-Sep-16		31-Oct-15	170	0					
285	MSB05_03	Tram Tracks - Excavation to +0.0 mPD is satisfactorily completed (1-Nov'15)	0		31-Aug-16		24-Oct-15	180	10					
286	B6 NBC Excavation to formation, JnR Excavation complete (31-Jan'16)													
287	MSB06_01	Northern basket Ball Court - Excavation to final formation has been satisfactorily completed (31-Jan'16)	0		28-Dec-15 A		29-Jan-16							
288	MSB06_02	Johnston Road All Carriageways, Footpaths & Tram Tracks: Excavation is completed (31-Jan'16)	0		24-Nov-16		30-Jan-16	94	0					
289	B7 NBC RC roof, JnR CW & FP & TT RC construction exp temp opening, CPA RC complete (1-May'16)													
290	MSB07_01	Northern Basket Ball Court: RC construction of the roof slab has been completed (1-May'16)	0		01-Apr-16 A		30-Apr-16							
291	MSB07_02	JnR Carriageways, Footpaths & Tram Tracks: RC construction, except at temporary opening completed (1-Ma	0		22-Feb-17		30-Apr-16	4	0					
292	MSB07_03	Children's Play Area: RC Construction of above ground ventilation shaft structures is completed (1-May'16)	0		18-Oct-16		28-Apr-16	131	127					
293	B8 ABWF Degree1 achieved, NBC All reinstatement, Opening through H15 D-wall complete (31-Jul'16)													

- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
294	MSB08_01	ABWF to Degree 1 has been achieved for works in this cost centre (31-Jul'16)	0		24-May-17		28-Jul-16	-87	0																									
295	MSB08_02	Northern Basket Ball Court - All re-surfacing works & playing surface reinstatement completed (31-Jul'16)	0		27-Oct-16		28-Jul-16	123	209																									
296	MSB08_03	H15 Interface: The opening through H15 diaphragm wall has been formed (31-Jul'16)	0		19-May-17		30-Jul-16	-82	5																									
297	B9 ABWF Degree3 achieved, All road reinstatement in JnR & Hennessy Rd complete (30-Oct'16)																																	
298	MSB09_01	ABWF to Degree 3 has been achieved for works in this cost centre (30-Oct'16)	0		28-Jul-17		27-Oct-16	-151	0																									
299	MSB09_02	All road reinstatement works in Johnston Road and Hennessy Road have been satisfactorily completed (30-Oct'16)	0		10-May-17		21-Oct-16	-73	78																									
300	B10 All works in Cost Centre B satisfactorily completed (26-Feb'17)																																	
301	MSB10_01	All works in this cost centre have been satisfactorily completed (26-Feb'17)	0		18-Aug-17		25-Feb-17	-173	87																									
302	Degrees of completion for ABWF Works																																	
303	ABWF.D1	ABWF Works - Degree 1	0		24-May-17		28-Jul-16	-87	0																									
304	ABWF.D2	ABWF Works - Degree 2	0		26-Jun-17		23-Sep-16	-119	32																									
305	ABWF.D3	ABWF Works - Degree 3	0		28-Jul-17		27-Oct-16	-151	0																									
306	ABWF Works - Degree 1																																	
307	ABWF.D1_1.010	1.1- Structure and building complete, clean, dry and weather proof	0		06-Apr-17		28-Jul-16	-39	48																									
308	ABWF.D1_1.020	1.2- Blockwalls and partition walls complete, except on plant access route	0		27-Apr-17		28-Jul-16	-59	28																									
309	ABWF.D1_1.030	1.3- Plastering, undercoat painting, floor screeding including plinths & upstands complete	0		24-May-17		28-Jul-16	-87	0																									
310	ABWF.D1_1.040	1.4- Equipment delivery routes & access openings available for Designated Contractors or Interface Contract	0		24-May-17		28-Jul-16	-87	0																									
311	ABWF.D1_1.050	1.5- Cast-in items & subframe installed; niches, recesses and box outs formed; cable troughs, ducts & risers c	0		24-May-17		28-Jul-16	-87	0																									
312	ABWF.D1_1.060	1.6- Structure as-built survey accepted	0		24-May-17		28-Jul-16	-87	0																									
313	ABWF.D1_1.070	1.7- Structural & blockwork E&M openings formed & survey complete	0		24-May-17		28-Jul-16	-87	0																									
314	ABWF.D1_1.080	1.8- Movement joints & stitch strips complete	0		24-May-17		28-Jul-16	-87	0																									
315	ABWF.D1_1.090	1.9- Drainage system & discharge connections complete with temporary pumps operational	0		23-May-17		27-Jul-16	-86	1																									
316	ABWF.D1_1.100	1.10- Escalator zones & pits complete; survey reference lines accepted	0		24-May-17		28-Jul-16	-87	0																									
317	ABWF.D1_1.110	1.11- Earthing mat, earthing rods & earthing pits complete & test results accepted	0		24-May-17		28-Jul-16	-87	0																									
318	ABWF.D1_1.120	1.12- Underground pipework complete including manholes, ductworks & drawpits	0		24-May-17		28-Jul-16	-87	0																									
319	ABWF.D1_1.130	1.13- Civil & building provisions for designated & interfacing contractors complete	0		31-Aug-16		14-Apr-14	180	267																									
320	ABWF Works - Degree 2																																	
321	ABWF.D2_2.010	2.1- Permanent door frames installed with temporary doors and locks	0		19-Jun-17		15-Sep-16	-112	7																									
322	ABWF.D2_2.020	2.2- Floor finishes & wall tiling in plant rooms for Designated Contractors complete	0		26-Jun-17		23-Sep-16	-119	0																									
323	ABWF.D2_2.030	2.3- Glazing & Balustrade support installed	0		13-May-17		11-Aug-16	-75	44																									
324	ABWF.D2_2.040	2.4- Metal staircases, cat-ladders & catwalks complete	0		19-Jun-17		15-Sep-16	-112	7																									
325	ABWF.D2_2.050	2.5- External louvers installed	0		19-Jun-17		15-Sep-16	-112	7																									
326	ABWF.D2_2.060	2.6- Framework for final finishes installed	0		19-Jun-17		15-Sep-16	-112	7																									
327	ABWF.D2_2.070	2.7- Water tightness testing to water tanks passed	0		01-Jun-17		15-Sep-16	-95	24																									
328	ABWF Works - Degree 3																																	
329	ABWF.D3_3.010	3.1- All finishes complete including permanent doors, ironmongery	0		28-Jul-17		27-Oct-16	-151	0																									
330	ABWF.D3_3.020	3.2- Balustrade installed	0		28-Jul-17		27-Oct-16	-151	0																									
331	ABWF.D3_3.030	3.3- Signage hangers & supports installed	0		25-Jul-17		24-Oct-16	-148	3																									
332	ABWF.D3_3.040	3.4- Roller shutters, fire shutters & smoke barriers installed	0		25-Jul-17		24-Oct-16	-148	3																									
333	ABWF.D3_3.050	3.5- Acoustic treatment applied	0		25-Jul-17		24-Oct-16	-148	3																									
334	ABWF.D3_3.060	3.6- Louvres & grilles installed	0		25-Jul-17		24-Oct-16	-148	3																									
335	ABWF.D3_3.070	3.7- All openings & Penetrations sealed	0		07-Jul-17		24-Oct-16	-131	20																									
336	Southern Playground Reprovision works																																	
337	RW_0010	LCSD handover Northern Basket Ball Court 1	1	15-Jun-17	15-Jun-17	17-Dec-16	17-Dec-16	-141	0																									
338	RW_0020	Fence off the site	2	16-Jun-17	17-Jun-17	19-Dec-16	20-Dec-16	-141	0																									
339	RW_0030	Expose the surface	6	19-Jun-17	24-Jun-17	21-Dec-16	29-Dec-16	-141	0																									
340	RW_0040	Resurfacing works	14	26-Jun-17	12-Jul-17	30-Dec-16	16-Jan-17	-141	0																									
341	RW_0050	Hand over to LCSD, additional remedial if require	5	13-Jul-17	18-Jul-17	17-Jan-17	21-Jan-17	-141	0																									
342	RW_0060	LCSD handover Southern Basket Ball Court 2	1	19-Jul-17	19-Jul-17	23-Jan-17	23-Jan-17	-141	0																									


- Actual Level of Effort
- Critical Remaining ...
- Primary Baseline
- Remaining Work
- Baseline Milestone
- Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
343	RW_0070	Fence off the site	2	20-Jul-17	21-Jul-17	24-Jan-17	25-Jan-17	-141	0																									
344	RW_0080	Expose the surface	6	22-Jul-17	28-Jul-17	26-Jan-17	04-Feb-17	-141	0																									
345	RW_0090	Resurfacing works	13	29-Jul-17	12-Aug-17	06-Feb-17	20-Feb-17	-141	0																									
346	RW_0100	Hand over to LCSD, additional remedial if require	5	14-Aug-17	18-Aug-17	21-Feb-17	25-Feb-17	-141	0																									
347	Cost Centre B: Part A Works, Civil and Structural Works for the New Subway																																	
348	B.RC_Comp	RC Structure completed for the new subway	0		22-Feb-17		30-Apr-16	-295	0																									
349	Site Preliminary Works																																	
350	SPW_0010	LCSD handover SBC & Play's Area	3	14-Apr-14 A	16-Apr-14 A	14-Apr-14	16-Apr-14																											
351	SPW_0020	Fence off the Site area for SBC & Play's Area	3	17-Apr-14 A	23-Apr-14 A	17-Apr-14	23-Apr-14																											
352	SPW_0030	Employ security guard & security booth delivery	3	24-Apr-14 A	26-Apr-14 A	24-Apr-14	26-Apr-14																											
353	SPW_0040	Removal of existing furniture for SBC & Play's Area as require	6	28-Apr-14 A	05-May-14 A	28-Apr-14	05-May-14																											
354	SPW_0050	Trial trenches and expose existing UU service in SBC & Play's area	40	14-Apr-14 A	05-Jun-14 A	14-Apr-14	05-Jun-14																											
355	SPW_0060	Setting up site office & misc.	50	07-May-14 A	05-Jul-14 A	07-May-14	05-Jul-14																											
356	SPW_0070	Form site access for vehicle	12	07-Jul-14 A	19-Jul-14 A	07-Jul-14	19-Jul-14																											
357	SPW_0080	Diversion of existing utilities & misc. works if require for SBC & Play's Area	24	09-Jun-14 A	07-Jul-14 A	09-Jun-14	07-Jul-14																											
358	SPW_0090	Erect hoarding for SBC	12	16-Jul-14 A	29-Jul-14 A	08-Jul-14	21-Jul-14																											
359	SPW_0100	Ground/ Site Investigation in SBC & Play's Area	18	08-Jul-14 A	28-Jul-14 A	08-Jul-14	28-Jul-14																											
360	SPW_0110	Transplant and tree removal	72	24-Apr-14 A	21-Jul-14 A	24-Apr-14	21-Jul-14																											
361	Northern Basket Ball Court																																	
362	NBC_0010	Liaison with relevance parties for TTM	80	02-Apr-15 A	02-Jul-15 A	02-Apr-15	13-Jul-15																											
363	NBC_0020	LCSD handover Northern Basket Ball Court for LTS construction works	6	11-Aug-15 A	11-Aug-15 A	29-Jun-15	06-Jul-15																											
364	NBC_0030	Preparation works for NBC site access	4	11-Aug-15 A	11-Aug-15 A	07-Jul-15	10-Jul-15																											
365	NBC_0040	Implementation of TTM	3	11-Aug-15 A	11-Aug-15 A	14-Jul-15	16-Jul-15																											
366	NBC_0050	Relocation of metal fence access door for public	6	11-Aug-15 A	11-Aug-15 A	11-Jul-15	17-Jul-15																											
367	NBC_0060	Hoarding installation, installation of site entry on Hennessy Road	5	11-Aug-15 A	15-Aug-15 A	18-Jul-15	31-Jul-15																											
368	NBC_0070	Expose UU & trial trench for sheet piles works	12	17-Aug-15 A	20-Aug-15 A	01-Aug-15	14-Aug-15																											
369	NBC_0080	Phase 3 ELS- Sheet Piles Installation [104 no. x 24m]	48	24-Aug-15 A	23-Sep-15 A	15-Aug-15	12-Oct-15																											
370	NBC_0090	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	15	30-Sep-15 A	13-Oct-15 A	13-Oct-15	30-Oct-15																											
371	NBC_0100	Phase 3 ELS- Pumping Test preparation works	12	09-Oct-15 A	26-Oct-15 A	13-Oct-15	27-Oct-15																											
372	NBC_0110	Phase 3 ELS- Pumping Test	6	27-Oct-15 A	01-Nov-15 A	31-Oct-15	06-Nov-15																											
373	NBC_0120	Phase 3 ELS- Pumping Test Report Preparation and submission to BD	6	02-Nov-15 A	02-Nov-15 A	07-Nov-15	13-Nov-15																											
374	NBC_0130	Bulk Excavation (Removal of hard paving on ground surface) & excavation for layer 1 to +2.5mPD [500m^3]	9	04-Nov-15 A	10-Nov-15 A	14-Nov-15	24-Nov-15																											
375	NBC_0140	Bulk excavation & layer 2 strut & preloading [500m^3]	15	11-Nov-15 A	21-Nov-15 A	25-Nov-15	11-Dec-15																											
376	NBC_0150	Bulk excavation & layer 3 strut & preloading [500m^3]	18	23-Nov-15 A	03-Dec-15 A	12-Dec-15	05-Jan-16																											
377	NBC_0160	Bulk excavation & layer 4 strut & preloading [500m^3]	21	04-Dec-15 A	04-Jan-16 A	06-Jan-16	29-Jan-16																											
378	NBC_0170	Plate load test	6	05-Jan-16 A	08-Jan-16 A	30-Jan-16	05-Feb-16																											
379	NBC_0180	Plate load test- Preparation of report & submission to BD	6	09-Jan-16 A	31-Jan-16 A	06-Feb-16	16-Feb-16																											
380	NBC_0190	Base Slab- Waterproofing & RC construction [Concrete 490m^3] & [Re-Bar 29.5 T]	15	13-Jan-16 A	22-Jan-16 A	17-Feb-16	04-Mar-16																											
381	NBC_0200	Wall- Waterproofing & RC construction [Concrete 300m^3] & [Re-Bar 54 T]	21	20-Feb-16 A	08-Mar-16 A	05-Mar-16	01-Apr-16																											
382	NBC_0210	Top Slab- Waterproofing & RC construction [Concrete 180m^3] & [Re-Bar 42.7 T]	24	17-Mar-16 A	01-Apr-16 A	02-Apr-16	30-Apr-16																											
383	NBC_0220	Construction of flood light footing [2 nos.]	12	29-Mar-16 A	01-Apr-16 A	03-May-16	17-May-16																											
384	NBC_0230	Reinstatement and installation of flood light [2nos.]	6	29-Mar-16 A	01-Sep-16	18-May-16	24-May-16	29	0																									
385	NBC_0240	Backfilling for Northern Basketball Court	12	05-May-16 A	05-Sep-16	25-May-16	07-Jun-16	29	0																									
386	NBC_0250	Reinstate hard paving of Northern Basketball Court	18	05-Sep-16	27-Sep-16	08-Jun-16	29-Jun-16	29	0																									
387	NBC_0260	Reinstate surface coating of Northern Basketball Court	12	27-Sep-16	13-Oct-16	30-Jun-16	14-Jul-16	29	0																									
388	NBC_0270	Hand over to LCSD, additional remedial if require	12	13-Oct-16	27-Oct-16	15-Jul-16	28-Jul-16	29	0																									
389	NBC_0280	Reinstate road surface on Hennessy Road	70	27-Oct-16	20-Jan-17	29-Jul-16	21-Oct-16	29	0																									
390	Southern Basket Ball Court																																	
391	SBC_0010	Phase 1 ELS- Sheet Piles Installation [184n. x 24m]	65	22-Jul-14 A	15-Nov-14 A	22-Jul-14	08-Oct-14																											



- █ Actual Level of Effort
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
392	SBC_0020	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	15	15-Oct-14 A	15-Nov-14 A	09-Oct-14	25-Oct-14							
393	SBC_0030	Bulk Excavation (Removal of hard paving on ground surface) & excavation for layer 1 to +2.5mPD [800m^3]	21	09-Oct-14 A	01-Nov-14 A	09-Oct-14	01-Nov-14							
394	SBC_0040	Phase 1 ELS- Pumping Test preparation works	15	16-Oct-14 A	08-Nov-14 A	09-Oct-14	25-Oct-14							
395	SBC_0050	Phase 1 ELS- Pumping Test	11	17-Nov-14 A	28-Nov-14 A	27-Oct-14	07-Nov-14							
396	SBC_0060	Phase 1 ELS- Pumping Test Report Preparation and submission to BD	6	04-Dec-14 A	19-Jan-15 A	08-Nov-14	14-Nov-14							
397	SBC_0070	Bulk excavation & layer 2 strut & preloading [800m^3]	28	15-Nov-14 A	17-Dec-14 A	15-Nov-14	17-Dec-14							
398	SBC_0080	Bulk excavation & layer 3 strut & preloading [800m^3]	30	18-Dec-14 A	24-Jan-15 A	18-Dec-14	24-Jan-15							
399	SBC_0090	Plate load test	6	26-Jan-15 A	31-Jan-15 A	26-Jan-15	31-Jan-15							
400	SBC_0100	Temporary Traffic Deck construction	12	10-Jan-15 A	28-Jan-15 A	26-Jan-15	07-Feb-15							
401	SBC_0110	Plate load test- Preparation of report & submission to BD	12	12-Feb-15 A	16-Mar-15 A	02-Feb-15	14-Feb-15							
402	SBC_0120	Base Slab- Waterproofing & RC construction [Concrete 420m^3] & [Re-Bar 25.3 T]	15	04-Sep-15 A	04-Sep-15 A	16-Feb-15	07-Mar-15							
403	SBC_0130	Wall- Waterproofing & RC construction [Concrete 280m^3] & [Re-Bar 50.4 T]	21	02-Mar-15 A	17-Mar-15 A	09-Mar-15	01-Apr-15							
404	SBC_0140	Top Slab- Waterproofing & RC construction [Concrete 210m^3] & [Re-Bar 50 T]	22	28-Mar-15 A	02-Apr-15 A	02-Apr-15	02-May-15							
405	SBC_0150	Construction of flood light footing (2 nos.)	7	14-May-15 A	21-May-15 A	04-May-15	11-May-15							
406	SBC_0160	Reinstatement and installation of flood light (2nos.)	3	05-Jun-15 A	05-Jun-15 A	12-May-15	14-May-15							
407	SBC_0170	Backfilling for Southern Basketball Court	6	18-May-15 A	16-Jun-15 A	15-May-15	21-May-15							
408	SBC_0180	Reinstate hard paving of Southern Basketball Court	9	16-Jun-15 A	18-Jun-15 A	22-May-15	02-Jun-15							
409	SBC_0190	Reinstate surface coating of Southern Basketball Court	9	20-Jun-15 A	29-Jun-15 A	03-Jun-15	12-Jun-15							
410	SBC_0200	Hand over to LCSD, additional remedial if require	12	30-Jun-15 A	11-Aug-15 A	13-Jun-15	27-Jun-15							
411	Children's Play Area													
412	CPA_0010	Phase 1 ELS- Sheet Piles Installation [123 No. x 24m]	65	22-Jul-14 A	15-Nov-14 A	22-Jul-14	08-Oct-14							
413	CPA_0020	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	15	15-Oct-14 A	15-Nov-14 A	09-Oct-14	25-Oct-14							
414	CPA_0030	Phase 1 ELS- Pumping Test preparation works	15	16-Oct-14 A	08-Nov-14 A	09-Oct-14	25-Oct-14							
415	CPA_0040	Bulk Excavation (Removal of hard paving on ground surface) & excavation for layer 1 to +2.5mPD [680m^3]	32	27-Oct-14 A	02-Dec-14 A	27-Oct-14	02-Dec-14							
416	CPA_0050	Phase 1 ELS- Pumping Test	11	17-Nov-14 A	28-Nov-14 A	27-Oct-14	07-Nov-14							
417	CPA_0060	Phase 1 ELS- Pumping Test Report Preparation and submission to BD	6	04-Dec-14 A	19-Jan-15 A	08-Nov-14	14-Nov-14							
418	CPA_0070	Bulk excavation & layer 2 strut & preloading to -1.3 mPD [680m^3]	30	18-Dec-14 A	24-Jan-15 A	18-Dec-14	24-Jan-15							
419	CPA_0080	Play's Area Temporary Traffic Deck construction	12	10-Jan-15 A	28-Jan-15 A	26-Jan-15	07-Feb-15							
420	CPA_0090	Bulk excavation & layer 3 strut & preloading [680m^3]	40	09-Feb-15 A	28-Feb-15 A	09-Feb-15	30-Mar-15							
421	CPA_0100	Bulk excavation & layer 4 strut & preloading [680m^3]	50	01-Mar-15 A	27-Mar-15 A	31-Mar-15	03-Jun-15							
422	CPA_0110	Plate load test	6	30-Mar-15 A	02-Apr-15 A	04-Jun-15	10-Jun-15							
423	CPA_0120	Plate load test- Preparation of report & submission to BD	12	08-Apr-15 A	23-May-15 A	11-Jun-15	25-Jun-15							
424	CPA_0130	Base Slab- Waterproofing & RC construction [Concrete 395m^3] & [Re-Bar 23.8 T]	30	23-Apr-15 A	17-Jul-15 A	26-Jun-15	31-Jul-15							
425	CPA_0140	Wall- Waterproofing & RC construction [Concrete 210m^3] & [Re-Bar 37.8 T]	18	18-Jun-15 A	06-Aug-15 A	01-Aug-15	21-Aug-15							
426	CPA_0150	Top Slab- Waterproofing & RC construction [Concrete 185m^3] & [Re-Bar 43.8 T]	20	07-Aug-15 A	11-Sep-15 A	22-Aug-15	14-Sep-15							
427	CPA_0160	Ventilation Shaft Below Ground- Waterproofing & RC construction [Concrete 35m^3] & [Re-Bar 6.3 T]	20	22-Aug-15 A	14-Sep-15 A	15-Sep-15	09-Oct-15							
428	CPA_0170	Ventilation Shaft 1.2m Above Ground- Waterproofing & RC construction [Concrete 25m^3] & [Re-Bar 4.5 T]	18	14-Sep-15 A	09-Sep-16	10-Oct-15	31-Oct-15	-141	0					
429	CPA_0180	Ventilation Shaft - Waterproofing & RC construction reach +7.40 & +9.50mPD [Concrete 50m^3] & [Re-Bar 9	30	10-Sep-16	18-Oct-16	21-Mar-16	28-Apr-16	-141	0					
430	CPA_0190	Site deaning for Play Area reinstatement & Landscape works	12	19-Oct-16	01-Nov-16	29-Apr-16	13-May-16	-141	0					
431	CPA_0200	Reinstatement works for Plays Area	66	02-Nov-16	20-Jan-17	16-May-16	02-Aug-16	-141	0					
432	CPA_0210	Landscape works	66	21-Jan-17	12-Apr-17	03-Aug-16	21-Oct-16	-141	0					
433	CPA_0220	Hand over to LCSD, additional remedial if require	48	13-Apr-17	14-Jun-17	22-Oct-16	16-Dec-16	-141	0					
434	Johnston Road													
435	JnR_0010	All Sheet Piles on JnR & 1st layer mini piles below Tram track completed	0		10-Apr-16 A		09-Sep-15							
436	JnR_0020	Phase 2 ELS- Pumping Test 1 for 1st layer	6	17-Mar-16 A	21-Mar-16 A	10-Sep-15	16-Sep-15							
437	JnR_0030	Phase 2 ELS- Pumping Test Report for 1st layer Preparation and submission	6	21-Mar-16 A	25-Apr-16 A	17-Sep-15	23-Sep-15							
438	JnR_0040	Phase 2 ELS- 1st layer Pumping Test completed & satisfied	0		25-Apr-16 A		23-Sep-15							
439	JnR_0050	Bulk excavation & layer 1 strut & preloading [570m^3]	24	30-May-16 A	27-Jun-16 A	24-Sep-15	24-Oct-15							
440	JnR_0060	All grouting and sheet piles achieved to tot level in Johnston Road	0		07-Mar-16 A		07-Nov-15							


█ Actual Level of Effort █ Critical Remaining ...
█ Primary Baseline ◆ Baseline Milestone
█ Actual Work ◆ Milestone
█ Remaining Work

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	Year					
										2014	2015	2016	2017	2018	
441	JnR_0070	Phase 2 ELS- Pumping Test 2 for whole ELS	6	12-Sep-16	20-Sep-16	09-Nov-15	14-Nov-15	-242	0						
442	JnR_0080	Phase 2 ELS- Pumping Test Report for whole ELS Preparation and submission	6	20-Sep-16	27-Sep-16	16-Nov-15	21-Nov-15	-242	0						
443	JnR_0090	Phase 2 ELS- Pumping test completed & satisfied	0		27-Sep-16		21-Nov-15	-300	0						
444	JnR_0100	Bulk excavation & layer 2 strut & preloading [570m^3]	18	27-Jun-16 A	08-Oct-16	23-Nov-15	12-Dec-15	-242	0						
445	JnR_0110	Bulk excavation & layer 3 strut & preloading [570m^3]	18	08-Oct-16	31-Oct-16	14-Dec-15	06-Jan-16	-242	0						
446	JnR_0120	Bulk excavation & layer 4 strut & preloading [570m^3]	21	31-Oct-16	24-Nov-16	07-Jan-16	30-Jan-16	-242	0						
447	JnR_0130	Bulk excavation to formation level on JnR	0		24-Nov-16		30-Jan-16	-298	0						
448	JnR_0140	Sump pit- Waterproofing & RC construction [Concrete 250m^3] & [Re-Bar 15 T]	18	24-Nov-16	15-Dec-16	01-Feb-16	24-Feb-16	-242	0						
449	JnR_0150	Base Slab- Waterproofing & RC construction [Concrete 265m^3] & [Re-Bar 16 T]	17	15-Dec-16	07-Jan-17	25-Feb-16	15-Mar-16	-242	0						
450	JnR_0160	Wall- Waterproofing & RC construction [Concrete 70m^3] & [Re-Bar 12.6 T]	18	07-Jan-17	01-Feb-17	16-Mar-16	09-Apr-16	-242	0						
451	JnR_0170	Top Slab- Waterproofing & RC construction [Concrete 125m^3] & [Re-Bar 29.6 T]	18	01-Feb-17	22-Feb-17	11-Apr-16	30-Apr-16	-242	0						
452	JnR_0180	RC structure completed on JnR	0		22-Feb-17		30-Apr-16	-295	0						
453	JnR_0190	Removal of temporary traffic decking ,backfill & road reinstatement on JNR	60	22-Feb-17	10-May-17	03-May-16	14-Jul-16	-57	0						
Johnston Road North Footpath (TTM Stage 1, 2, 2A & 2B)															
454	JnR.NFP_0010	Liaison, review & acceptance for TTM Stage 1	54	14-Apr-14 A	21-Jun-14 A	14-Apr-14	21-Jun-14								
455	JnR.NFP_0020	Implementation of TTM Stage 1	3	28-Jun-14 A	02-Jul-14 A	28-Jun-14	02-Jul-14								
456	JnR.NFP_0030	Phase 2 ELS- Sheet Piles Installation [30no. x 24m]	12	28-Apr-15 A	09-May-15 A	26-Jan-15	07-Feb-15								
457	JnR.NFP_0040	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	01-Jun-15 A	12-Jun-15 A	09-Feb-15	14-Feb-15								
458	JnR.NFP_0050	Installation of temporary traffic decking	6	22-Jun-15 A	21-Jul-15 A	16-Feb-15	25-Feb-15								
459	JnR.NFP_0060	Sheet piles & Traffic decking completed on North Footpath for TTM Stage 3	0		21-Jul-15 A		25-Feb-15								
Johnston Road Eastbound carriageway															
Johnston Road Eastbound carriageway North Side (TTM Stage 3)															
461	JnR.EBC.NS_001	Implementation of TTM 3	3	13-Mar-15 A	14-Mar-15 A	30-Mar-15	01-Apr-15								
462	JnR.EBC.NS_002	Phase 2 ELS- Sheet Piles Installation [25no. x 24m]	12	27-Jul-15 A	05-Aug-15 A	02-Apr-15	20-Apr-15								
463	JnR.EBC.NS_003	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	03-Aug-15 A	20-Aug-15 A	21-Apr-15	27-Apr-15								
464	JnR.EBC.NS_004	Installation of temporary traffic decking	6	21-Aug-15 A	31-Aug-15 A	28-Apr-15	05-May-15								
465	JnR.EBC.NS_005	Sheet Piles & Traffic decking completed on Eastbound Carriageway North Side for TTM Stage 4	0		31-Aug-15 A		05-May-15								
Johnston Road Eastbound carriageway South Side (TTM Stage 4 & 5)															
466	JnR.EBC.SS_001	Implementation of TTM 4	3	31-Aug-15 A	01-Sep-15 A	09-Jul-15	11-Jul-15								
467	JnR.EBC.SS_002	Phase 2 ELS- Sheet Piles Installation [33no. x 24m]	9	02-Oct-15 A	14-Jan-16 A	13-Jul-15	22-Jul-15								
468	JnR.EBC.SS_003	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	6	29-Oct-15 A	04-Jan-16 A	23-Jul-15	29-Jul-15								
469	JnR.EBC.SS_004	Sheet pile completed on Eastbound Carriageway South Side	0		14-Jan-16 A		29-Jul-15								
470	JnR.EBC.SS_005	Coring for minipile No. 1 to reach -56mPD [60m]	8	18-Jan-16 A	27-Jan-16 A	02-Apr-15	15-Apr-15								
471	JnR.EBC.SS_006	Installation of Re-Bar for minipile No.1 [4x 60m T50, 3.7Ton]	5	04-Feb-16 A	04-Feb-16 A	16-Apr-15	21-Apr-15								
472	JnR.EBC.SS_007	Grouting for minipile No.1	1	05-Feb-16 A	05-Feb-16 A	22-Apr-15	22-Apr-15								
473	JnR.EBC.SS_008	Coring for minipile No. 2 to reach -56mPD [60m]	8	28-Jan-16 A	02-Feb-16 A	16-Apr-15	24-Apr-15								
474	JnR.EBC.SS_009	Installation of Re-Bar for minipile No.2 [4x 60m T50, 3.7Ton]	5	03-Feb-16 A	04-Feb-16 A	25-Apr-15	30-Apr-15								
475	JnR.EBC.SS_010	Grouting for minipile No.2	1	05-Feb-16 A	05-Feb-16 A	02-May-15	02-May-15								
Johnston Road Tram Tracks (TTM Stage 3)															
476	JnR.TT_0010	Implementation of TTM 3	3	13-Mar-15 A	14-Mar-15 A	30-Mar-15	01-Apr-15								
477	JnR.TT_0030	1st layer grouting below tram track (NTH) to -6mPD 28no. 800mm C/C [NTH]	24	15-May-15 A	04-Jun-15 A	02-Apr-15	05-May-15								
478	JnR.TT_0040	1st layer of mini piles below tram tracks completed	0		10-Apr-16 A		05-May-15								
479	JnR.TT_0050	Expose concrete surface by Tramway Sub-Con	3	16-Mar-15 A	18-Mar-15 A	06-May-15	08-May-15								
480	JnR.TT_0060	Installation of Steel Beam	4	18-Mar-15 A	24-Apr-15 A	06-May-15	09-May-15								
481	JnR.TT_0070	Leveling of steel Beam by Tramway Sub-Con (NTH)	4	24-Apr-15 A	24-Apr-15 A	06-May-15	09-May-15								
482	JnR.TT_0080	Installation of temporary steel decking on tram track	4	25-Apr-15 A	23-May-15 A	06-May-15	09-May-15								
483	JnR.TT_0090	Expose concrete/ fill below tram track [60m^3]	24	25-Apr-15 A	23-May-15 A	11-May-15	08-Jun-15								
484	JnR.TT_0100	Installation of Re-bars [Re-Bars 7.6T]	12	27-Apr-15 A	23-May-15 A	09-Jun-15	23-Jun-15								
485	JnR.TT_0110	Concreting for concrete decking below tram track [Concrete 60m^3]	6	28-Apr-15 A	23-May-15 A	24-Jun-15	30-Jun-15								



- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
										Gantt Chart Area																								
490	JnR.TT_0120	Reinstate the tram track surface	6	25-May-15 A	06-Jun-15 A	02-Jul-15	08-Jul-15																											
491	JnR.TT_0130	Tram track concrete decking & reinstatement works completed ready for Implementation of TTM Stage 4	0		06-Jun-15 A		08-Jul-15																											
492	JnR.TT_0140	2nd layer grouting and pipe piles below tram track to -17mPD (16m) 50no. x 324mm dia. 450mm C/C (2 mad	12	01-Aug-16 A	12-Sep-16	26-Oct-15	07-Nov-15	-242	0																									
Johnston Road Westbound carriageway (TTM Stage 5)																																		
494	JnR.WBC_0010	Implementation of TTM Stage 5	3	11-Aug-15 A	12-Aug-15 A	13-Aug-15	15-Aug-15																											
495	JnR.WBC_0020	Trial Trench	12	11-Aug-15 A	18-Aug-15 A	17-Aug-15	29-Aug-15																											
496	JnR.WBC_0030	Phase 2 ELS- Sheet Piles Installation [20no. x 24m]	6	13-Feb-16 A	07-Mar-16 A	31-Aug-15	05-Sep-15																											
497	JnR.WBC_0040	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	3	22-Feb-16 A	16-Mar-16 A	07-Sep-15	09-Sep-15																											
498	JnR.WBC_0050	Sheet piles completed on Westbound carriageway	0		16-Mar-16 A		09-Sep-15																											
499	JnR.WBC_0060	Coring for minipile No. 3 to reach -56mPD [60m]	8	29-Mar-16 A	01-Apr-16 A	17-Aug-15	25-Aug-15																											
500	JnR.WBC_0070	Installation of Re-Bar for minipile No.3 [4x 60m T50, 3.7Ton]	5	15-Apr-16 A	15-Apr-16 A	26-Aug-15	31-Aug-15																											
501	JnR.WBC_0080	Grouting for minipile No.3	1	18-Apr-16 A	20-Apr-16 A	01-Sep-15	01-Sep-15																											
502	JnR.WBC_0090	Coring for minipile No. 4 to reach -56mPD [60m]	8	01-Apr-16 A	11-Apr-16 A	26-Aug-15	03-Sep-15																											
503	JnR.WBC_0100	Installation of Re-Bar for minipile No.4 [4x 60m T50, 3.7Ton]	5	16-Apr-16 A	16-Apr-16 A	04-Sep-15	09-Sep-15																											
504	JnR.WBC_0110	Grouting for minipile No.4	1	19-Apr-16 A	20-Apr-16 A	10-Sep-15	10-Sep-15																											
505	JnR.WBC_0120	Re-Bar Installation for minipile location	4	15-Apr-16 A	17-Apr-16 A	11-Sep-15	15-Sep-15																											
506	JnR.WBC_0130	Cast Concrete minipile location	2	20-Apr-16 A	22-Apr-16 A	16-Sep-15	17-Sep-15																											
Johnston Road Westbound carriageway East Side (TTM Stage 2A)																																		
508	JnR.WBC.ES_00	Implementation of TTM Stage 2A	3	18-Dec-14 A	20-Dec-14 A	18-Dec-14	20-Dec-14																											
509	JnR.WBC.ES_00	Expose UU	12	22-Dec-14 A	07-Jan-15 A	22-Dec-14	07-Jan-15																											
510	JnR.WBC.ES_00	UU diversion on JnR Westbound Carriageway East Side	24	08-Jan-15 A	04-Feb-15 A	08-Jan-15	04-Feb-15																											
511	JnR.WBC.ES_00	Installation of temporary traffic decking	3	05-Feb-15 A	07-Feb-15 A	05-Feb-15	07-Feb-15																											
512	JnR.WBC.ES_00	Traffic decking completed on Westbound Carriageway East Side for TTM Stage 2B	0		07-Feb-15 A		07-Feb-15																											
Johnston Road Westbound carriageway West Side (TTM Stage 2B)																																		
514	JnR.WBC.WS_00	Implementation of TTM Stage 2B	3	09-Feb-15 A	11-Feb-15 A	09-Feb-15	11-Feb-15																											
515	JnR.WBC.WS_00	Expose UU	12	12-Feb-15 A	28-Feb-15 A	12-Feb-15	28-Feb-15																											
516	JnR.WBC.WS_00	UU diversion on JnR Westbound Carriageway West Side	18	02-Mar-15 A	21-Mar-15 A	02-Mar-15	21-Mar-15																											
517	JnR.WBC.WS_00	UU diversion on JnR Westbound Carriageway Completed	0		21-Mar-15 A		21-Mar-15																											
518	JnR.WBC.WS_00	Installation of temporary traffic decking	6	23-Mar-15 A	28-Mar-15 A	23-Mar-15	28-Mar-15																											
519	JnR.WBC.WS_00	Traffic decking completed on Westbound Carriageway West Side for TTM Stage 3	0		28-Mar-15 A		28-Mar-15																											
Johnston Road South Footpath (TTM 4)																																		
521	JnR.SFP_0010	Implementation of TTM 4	3	23-Jun-15 A	23-Jun-15 A	09-Jul-15	11-Jul-15																											
522	JnR.SFP_0020	Expose UU	12	23-Jun-15 A	06-Jul-15 A	13-Jul-15	25-Jul-15																											
523	JnR.SFP_0030	UU diversion	9	23-Jun-15 A	06-Jul-15 A	27-Jul-15	05-Aug-15																											
524	JnR.SFP_0040	Phase 2 ELS- Sheet Piles Installation [15no. x 24m]	6	05-Dec-15 A	15-Dec-15 A	27-Jul-15	01-Aug-15																											
525	JnR.SFP_0050	Curtain Grouting and remedial works for sheet piles not reaching to design toe level	3	16-Dec-15 A	24-Dec-15 A	03-Aug-15	05-Aug-15																											
526	JnR.SFP_0060	Installation of Temporary Traffic decking	6	13-Jan-16 A	25-Jan-16 A	06-Aug-15	12-Aug-15																											
527	JnR.SFP_0070	Sheet Piles & Traffic decking completed on South Footpath for TTM Stage 5	0		25-Jan-16 A		12-Aug-15																											
H15 Break Through Works																																		
529	H15_0010	Installation protection measurement for break through	3	25-Feb-17	01-Mar-17	13-May-16	17-May-16	-225	0																									
530	H15_0020	Breaking out to H15 - Form opening, core holes & wire cut, 60 no. x 0.9m x 0.9m x 1m blocks	48	01-Mar-17	02-May-17	18-May-16	14-Jul-16	-225	0																									
531	H15_0030	Breaking out to H15 - Installation of temporary steel propping	30	07-Mar-17	12-Apr-17	24-May-16	28-Jun-16	-212	13																									
532	H15_0040	Breaking out to H15 - Construct the portal frame	12	02-May-17	17-May-17	15-Jul-16	28-Jul-16	-225	0																									
533	H15_0050	Demolish the propping steel members	2	17-May-17	19-May-17	29-Jul-16	30-Jul-16	-225	0																									
Cost Centre B: Part A Works, ABWF Works for the New Subway																																		
535	ABWF_0010	Preparation works for Fire Shutter on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16																											
536	ABWF_0020	Installation of Fire Shutter on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0																									
537	ABWF_0030	Preparation works for Security Shutter on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16																											
538	ABWF_0040	Installation of Security Shutter on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0																									

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- ◆ Baseline Milestone
- ◆ Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
										Gantt Chart Area																								
539	ABWF_0050	Preparation works for Flood Gate on GL-L	6	03-May-16 A	09-May-16 A	03-May-16	09-May-16			[Gantt Chart]																								
540	ABWF_0060	Installation for Flood Gate on GL-L	3	22-Feb-17	25-Feb-17	10-May-16	12-May-16	-225	0	[Gantt Chart]																								
541	ABWF_0070	Completion of Flood Gate, Fire Shutter & Security Shutter on GL-L	0		25-Feb-17		12-May-16	-275	0	[Gantt Chart]																								
542	ABWF_0080	Remaining ABWF, finishing & Site cleaning works	90	28-Jul-17	14-Nov-17	28-Oct-16	16-Feb-17	-212	0	[Gantt Chart]																								
543	ABWF Works - Degree 1																																	
544	ABWF.D1_0010	Site Cleaning & dry the internal of Structure & building	72	19-Dec-16 A	06-Apr-17	03-May-16	28-Jul-16	-198	0	[Gantt Chart]																								
545	ABWF.D1_0020	Installation of blockwalls & partition wall except on plant access route	72	19-Dec-16 A	27-Apr-17	03-May-16	28-Jul-16	-212	0	[Gantt Chart]																								
546	ABWF.D1_0030	Apply Plastering, undercoat, painting, floor screeding including plinths and upstands	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
547	ABWF.D1_0040	Forming equipment delivery routes and access openings for DC or Interface Contractors	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
548	ABWF.D1_0050	Install Cast-in items, subframe; Form niches, recesses & box outs; Install cable troughs, ducts & risers	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
549	ABWF.D1_0060	Preparation, submission and approval of Structure as-built survey	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
550	ABWF.D1_0070	Form Structural & blockwork E&M openings & preparation of survey	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
551	ABWF.D1_0080	Installation of movement joints & stitch strips	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
552	ABWF.D1_0090	Form escalator zones & pits complete; survey reference lines for acceptance	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
553	ABWF.D1_0100	Installation of Earthing mat, earthing rods & earthing pits, test & acceptance	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
554	ABWF.D1_0110	Installation of underground pipe work including manholes, ductworks & drawpits	72	22-Feb-17	24-May-17	03-May-16	28-Jul-16	-69	0	[Gantt Chart]																								
555	ABWF Works - Degree 2																																	
556	ABWF.D2_0010	Permanent door frames installed with temporary doors & locks	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-206	0	[Gantt Chart]																								
557	ABWF.D2_0020	Installation of Floor finishes & wall tiling in plant rooms for Designated Contractors	36	13-May-17	26-Jun-17	12-Aug-16	23-Sep-16	-212	0	[Gantt Chart]																								
558	ABWF.D2_0030	Install Glazing & Balustrade support	12	27-Apr-17	13-May-17	29-Jul-16	11-Aug-16	-212	0	[Gantt Chart]																								
559	ABWF.D2_0040	Install Metal staircases, cat-ladders & catwalks	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0	[Gantt Chart]																								
560	ABWF.D2_0050	Install External louvers	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0	[Gantt Chart]																								
561	ABWF.D2_0060	Install Framework for final finishes	42	27-Apr-17	19-Jun-17	29-Jul-16	15-Sep-16	-209	0	[Gantt Chart]																								
562	ABWF.D2_0070	Water tightness testing to water tanks & acceptance	42	06-Apr-17	01-Jun-17	29-Jul-16	15-Sep-16	-195	0	[Gantt Chart]																								
563	ABWF Works - Degree 3																																	
564	ABWF.D3_0010	Inatall & apply all remaining finishes including permanent doors, ironmongery	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-212	0	[Gantt Chart]																								
565	ABWF.D3_0011	Installation of VE Panel [591m^2]	33	19-Jun-17	28-Jul-17	17-Sep-16	27-Oct-16	-122	0	[Gantt Chart]																								
566	ABWF.D3_0012	Installation of Ceiling Panel [565 m^2]	33	19-Jun-17	28-Jul-17	17-Sep-16	27-Oct-16	-122	0	[Gantt Chart]																								
567	ABWF.D3_0013	Installation of floor finishing [565 m^2]	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-122	0	[Gantt Chart]																								
568	ABWF.D3_0020	Install Balustrade	27	26-Jun-17	28-Jul-17	24-Sep-16	27-Oct-16	-212	0	[Gantt Chart]																								
569	ABWF.D3_0030	Install Signage hangers & supports	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0	[Gantt Chart]																								
570	ABWF.D3_0040	Install smoke barriers	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0	[Gantt Chart]																								
571	ABWF.D3_0050	Apply Acoustic treatment	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0	[Gantt Chart]																								
572	ABWF.D3_0060	Install Louvres & grilles	30	19-Jun-17	25-Jul-17	17-Sep-16	24-Oct-16	-209	0	[Gantt Chart]																								
573	ABWF.D3_0070	Seal All openings & Penetrations	30	01-Jun-17	07-Jul-17	17-Sep-16	24-Oct-16	-195	0	[Gantt Chart]																								
574	C: Building Services																																	
575	Design, Shop Drawings, Materials & Equipments Submission and Approval																																	
576	BS.DS_0010	BS Works- Preparation and submission for detailed design of BS works	128	14-Apr-14 A	18-Sep-14 A	14-Apr-14	18-Sep-14			[Gantt Chart]																								
577	BS.DS_0020	BS Works- Review and approval for detailed design of BS works	12	19-Sep-14 A	04-Oct-14 A	19-Sep-14	04-Oct-14			[Gantt Chart]																								
578	BS.DS_0030	BS Works- Preparation and re-submission for detailed design of BS works (If require)	12	06-Oct-14 A	18-Oct-14 A	06-Oct-14	18-Oct-14			[Gantt Chart]																								
579	BS.DS_0040	BS Works- Review and approval for detailed design of BS works (If require)	12	20-Oct-14 A	01-Nov-14 A	20-Oct-14	01-Nov-14			[Gantt Chart]																								
580	BS.DS_0050	BS Works- Contractor prepare & submit the propose suppliers & model types of major BS equipment & mater	128	14-Apr-14 A	18-Sep-14 A	14-Apr-14	18-Sep-14			[Gantt Chart]																								
581	BS.DS_0060	BS Works- Review & approval the propose suppliers & model types of major BS equipment & materials	12	19-Sep-14 A	04-Oct-14 A	19-Sep-14	04-Oct-14			[Gantt Chart]																								
582	BS.DS_0070	BS Works- Contractor prepare & re-submit propose suppliers & model types of major BS equipment & materi	12	06-Oct-14 A	18-Oct-14 A	06-Oct-14	18-Oct-14			[Gantt Chart]																								
583	BS.DS_0080	BS Works- Review the propose suppliers & model types of major BS equipment & materials (If requie)	12	20-Oct-14 A	01-Nov-14 A	20-Oct-14	01-Nov-14			[Gantt Chart]																								
584	BS.DS_0090	BS Works- Preparation and submission of BS shop drawings	32	03-Nov-14 A	09-Dec-14 A	03-Nov-14	09-Dec-14			[Gantt Chart]																								
585	BS.DS_0100	BS Works- Review and approval of BS shop drawings	12	10-Dec-14 A	23-Dec-14 A	10-Dec-14	23-Dec-14			[Gantt Chart]																								
586	BS.DS_0110	BS Works- Preparation and re-submission of BS shop drawings (If require)	12	24-Dec-14 A	09-Jan-15 A	24-Dec-14	09-Jan-15			[Gantt Chart]																								
587	BS.DS_0120	BS Works- Review and approval of BS shop drawings (If require)	12	10-Jan-15 A	23-Jan-15 A	10-Jan-15	23-Jan-15			[Gantt Chart]																								

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014	2015	2016	2017	2018
588	BS.DS_0130	Exchange of Design Information with Designated and Interfacing Contractors	100	24-Jan-15 A	30-May-15 A	24-Jan-15	30-May-15							
589	Procurement and Delivery of Materials and Equipments													
590	BS.PD_0010	All Major building service equipments & materials - Manufacture & fabrication - Procurement	50	03-Nov-14 A	02-Jan-15 A	03-Nov-14	02-Jan-15							
591	BS.PD_0020	Others Major building service equipments & materials - Place order	95	03-Jan-15 A	02-May-15 A	03-Jan-15	02-May-15							
592	BS.PD_0030	Others Major building service equipments & materials - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
593	BS.PD_0040	Others Major building service equipments & materials - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
594	BS.PD_0050	Others Major building service equipments & materials - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
595	BS.PD_0060	Others Major building service equipments & materials - Factory acceptance (If require)	24	02-Nov-15 A	18-Nov-15 A	02-Nov-15	28-Nov-15							
596	BS.PD_0070	Others Major building service equipments & materials - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
597	BS.PD_0080	Air Handling Unit - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
598	BS.PD_0090	Air Handling Unit - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
599	BS.PD_0100	Air Handling Unit - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
600	BS.PD_0110	Air Handling Unit - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
601	BS.PD_0120	Air Handling Unit - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
602	BS.PD_0130	Air Handling Unit - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
603	BS.PD_0140	In-line Centrifugal Fan - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
604	BS.PD_0150	In-line Centrifugal Fan - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
605	BS.PD_0160	In-line Centrifugal Fan - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
606	BS.PD_0170	In-line Centrifugal Fan - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
607	BS.PD_0180	In-line Centrifugal Fan - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
608	BS.PD_0190	In-line Centrifugal Fan - Delivery to Site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
609	BS.PD_0200	Smoke Extraction Fan - Place Order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
610	BS.PD_0210	Smoke Extraction Fan - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
611	BS.PD_0220	Smoke Extraction Fan - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
612	BS.PD_0230	Smoke Extraction Fan - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
613	BS.PD_0240	Smoke Extraction Fan - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
614	BS.PD_0250	Smoke Extraction Fan - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
615	BS.PD_0260	Fan Coil Unit - Place order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
616	BS.PD_0270	Fan Coil Unit - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
617	BS.PD_0280	Fan Coil Unit - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
618	BS.PD_0290	Fan Coil Unit - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
619	BS.PD_0300	Fan Coil Unit - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
620	BS.PD_0310	Fan Coil Unit - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
621	BS.PD_0320	Motorized Smoke & Fire damper - Place order	95	03-Jan-15 A	05-Jan-15 A	03-Jan-15	02-May-15							
622	BS.PD_0330	Motorized Smoke & Fire damper - Manufacture & fabrication	90	04-May-15 A	19-Aug-15 A	04-May-15	19-Aug-15							
623	BS.PD_0340	Motorized Smoke & Fire damper - Factory acceptance testing	24	20-Aug-15 A	16-Sep-15 A	20-Aug-15	16-Sep-15							
624	BS.PD_0350	Motorized Smoke & Fire damper - Remedial works (If require)	36	17-Sep-15 A	31-Oct-15 A	17-Sep-15	31-Oct-15							
625	BS.PD_0360	Motorized Smoke & Fire damper - Factory acceptance testing (If require)	24	02-Nov-15 A	28-Nov-15 A	02-Nov-15	28-Nov-15							
626	BS.PD_0370	Motorized Smoke & Fire damper - Delivery to site/ ECS Room	90	30-Nov-15 A	19-Mar-16 A	30-Nov-15	19-Mar-16							
627	BS.PD_0380	All Major equipment BS equipment & materials - Completed placing orders	0		02-May-15 A		02-May-15							
628	BS.PD_0390	All Major equipment BS equipment & materials - Completed all factory acceptance testing	0		28-Nov-15 A		28-Nov-15							
629	BS.PD_0400	All Major equipment BS equipment & materials - Completed delivery to ECS room	0		19-Mar-16 A		19-Mar-16							
630	Installation of Building Services													
631	BS.I_0009	Installation of trucking, cable for the whole subway linking between H15 and WAC station	17	22-Feb-17	14-Mar-17	03-May-16	23-May-16	-242	0					
632	BS.I_0010	Electrical - Within Stn, Distribution equip. 16 nr, cable tray & trunk 420m, lighting fitting 81nr, earthing tape 27€	49	31-Aug-16	29-Oct-16	21-Mar-16	23-May-16	-132	110					
633	BS.I_0020	Electrical - Subway, D.eq.82nr, cable tray&trunk 803m, cable 2200m, light fit 91nr, earth 170m, sign 42nr, conr	50	14-Mar-17	18-May-17	24-May-16	22-Jul-16	-242	0					
634	BS.I_0030	Electrical - Subway, D.eq.82nr, cable tray&trunk 803m, cable 2200m, light fit 91nr, earth 170m, sign 42nr, conr	60	18-May-17	29-Jul-17	23-Jul-16	03-Oct-16	-242	0					
635	BS.I_0040	ECS - Within WAC Stn, Grille 6 nr, air duct 115m2, damper 7 nr.	30	14-Mar-17	22-Apr-17	24-May-16	28-Jun-16	-228	0					
636	BS.I_0050	ECS - Subway, Pipe/insul.75m, fan 12nr, grille 45nr, airduct 1106m2, paint 60m2, damper 36nr, control 4nr, et	42	22-Apr-17	14-Jun-17	29-Jun-16	17-Aug-16	-228	0					

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

**Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)**

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018				
										Gantt Chart Area																								
637	BS.I_0060	ECS - Subway, Pipe/insul.75m, fan 12nr, grille 45nr, airduct 1106m2, paint 60m2, damper 36nr, control 4nr, et	24	14-Jun-17	13-Jul-17	18-Aug-16	14-Sep-16	-228	14	[Gantt Chart Data]																								
638	BS.I_0070	FS Works - Within H15, Pipe 59m, dectector 7 nr, hose reel 1 nr	21	19-May-17	14-Jun-17	01-Aug-16	24-Aug-16	-225	0	[Gantt Chart Data]																								
639	BS.I_0080	FS Works - Subway, Pipe 155m, valve 2 nr, detectors 38 nr, hose reel 1 nr, fire extinguisher 4 nr, connection, i	21	14-Jun-17	10-Jul-17	25-Aug-16	19-Sep-16	-225	17	[Gantt Chart Data]																								
640	BS.I_0090	Drainage System - Waste - Existing WSC Stn, 35 m pipe, 2 valve, 4 pit, 1 switch/ control panel, 1 power suppl	18	14-Mar-17	05-Apr-17	24-May-16	14-Jun-16	-187	0	[Gantt Chart Data]																								
641	BS.I_0100	Drainage System - Waste - Subway, Pipe DI/CI 257+18m, 7 joint, 6 OTC	18	05-Apr-17	29-Apr-17	15-Jun-16	06-Jul-16	-187	0	[Gantt Chart Data]																								
642	BS.I_0110	Drainage System - Rainwater Discharge, CI pipe, 8+18m above/below ground, 2 manholes	18	29-Apr-17	23-May-17	07-Jul-16	27-Jul-16	-187	0	[Gantt Chart Data]																								
643	BS.I_0120	Cleansing Water System - Within WAC Station, 137m copper pipe, 3 gate valve, 2 stopcock, 2 water meter	54	14-Mar-17	23-May-17	24-May-16	27-Jul-16	-235	0	[Gantt Chart Data]																								
644	BS.I_0130	Cleansing Water System - Subway, 87m copper pipe, 1 gate valve, 1 joint	48	23-May-17	20-Jul-17	28-Jul-16	22-Sep-16	-235	0	[Gantt Chart Data]																								
645	BS.I_0140	Installation of Air Handling Unit	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
646	BS.I_0150	Installation of In-line Centrifugal Fan	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
647	BS.I_0160	Installation of Smoke Extraction Fan	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
648	BS.I_0170	Installation of Fan Coil Unit	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
649	BS.I_0180	Installation of Motorized Smoke & Fire damper	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
650	BS.I_0190	Installation & integration of control system	110	14-Mar-17	29-Jul-17	24-May-16	03-Oct-16	-242	0	[Gantt Chart Data]																								
651	BS.I_0200	Remaining BS Works	21	29-Jul-17	23-Aug-17	04-Oct-16	28-Oct-16	-239	3	[Gantt Chart Data]																								
652	INF.SAMSp	Interface Access for SAMS, Comms, MCS to All Areas, All Levels and Locations (10-Oct'16)	0		29-Jul-17		03-Oct-16	-153	0	[Gantt Chart Data]																								
653	Testing and Commissioning									[Gantt Chart Data]																								
654	BS.TC_0010	T&C ECS - Tests on Ventilation Fans, Air Balancing, Equipment & System, Control, Noise & Sound, etc.	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0	[Gantt Chart Data]																								
655	BS.TC_0020	T&C - SAT of HV Sw Boards/ TX, LV Sw Boards & MCC, Lighting Control, etc.	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0	[Gantt Chart Data]																								
656	BS.TC_0030	T&C Fire Services - Performance Test/ FH & HR System/ Auto Fire Alarm System	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0	[Gantt Chart Data]																								
657	BS.TC_0040	T&C Plumbing and Drainage - P&D Pumps, Control System	24	20-Jul-17	17-Aug-17	23-Sep-16	22-Oct-16	-235	0	[Gantt Chart Data]																								
658	BS.TC_0050	T&C ELV System - Contol Systems	24	29-Jul-17	26-Aug-17	04-Oct-16	01-Nov-16	-242	0	[Gantt Chart Data]																								
659	FSI	FSI - Integrated Test	11	26-Aug-17	08-Sep-17	02-Nov-16	14-Nov-16	-242	0	[Gantt Chart Data]																								
660	Statutory Inspection and Approval									[Gantt Chart Data]																								
661	BS.SIA_0010	Submit BA14 for completion of breakthrough	6	19-May-17	26-May-17	01-Aug-16	06-Aug-16	-95	0	[Gantt Chart Data]																								
662	BS.SIA_0020	BD's acknowledgementletter obtained	24	26-May-17	24-Jun-17	08-Aug-16	03-Sep-16	-95	275	[Gantt Chart Data]																								
663	BS.SIA_0030	DSD/ WSD Inspection and Connection	24	17-Aug-17	14-Sep-17	24-Oct-16	19-Nov-16	-235	7	[Gantt Chart Data]																								
664	BS.SIA_0040	Connection for electricity	12	08-Sep-17	22-Sep-17	15-Nov-16	28-Nov-16	-242	0	[Gantt Chart Data]																								
665	BS.SIA_0050	Submit Form 1 and Form 2	1	22-Sep-17	23-Sep-17	29-Nov-16	29-Nov-16	-242	0	[Gantt Chart Data]																								
666	BS.SIA_0060	FS Inpection / Re-inspection	12	23-Sep-17	10-Oct-17	30-Nov-16	13-Dec-16	-242	0	[Gantt Chart Data]																								
667	BS.SIA_0070	FS Defect Rectification and Approval	12	11-Oct-17	25-Oct-17	15-Dec-16	30-Dec-16	-242	0	[Gantt Chart Data]																								
668	BS.SIA_0080	Form 3 Obtained	1	25-Oct-17	26-Oct-17	31-Dec-16	31-Dec-16	-242	0	[Gantt Chart Data]																								
669	BS.SIA_0090	BD Inpection/ Re-inspection	6	26-Oct-17	03-Nov-17	03-Jan-17	09-Jan-17	-242	0	[Gantt Chart Data]																								
670	BS.SIA_0100	EMSD-RB Pre-Inspection by MTRC Ops Team	1	03-Nov-17	04-Nov-17	10-Jan-17	10-Jan-17	-242	0	[Gantt Chart Data]																								
671	BS.SIA_0110	Remedial Works	24	04-Nov-17	02-Dec-17	11-Jan-17	10-Feb-17	-242	119	[Gantt Chart Data]																								
672	BS.SIA_0120	EMSD-RB Formal Inspection	1	04-May-18	04-May-18	11-Feb-17	11-Feb-17	-361	0	[Gantt Chart Data]																								
673	BS.SIA_0130	Remedial Works & Re-Inspection (If Require)	6	05-May-18	11-May-18	13-Feb-17	18-Feb-17	-361	0	[Gantt Chart Data]																								
674	BS.SIA_0140	EMSD Letter of "No Objection" Obtained/ Ready to Open	6	12-May-18	18-May-18	20-Feb-17	25-Feb-17	-361	0	[Gantt Chart Data]																								
675	BS.SIA_Comp	Complete & pass all statutory, joint Inspection & handover to Operation Team for the BS of new Subway- Prog	0		18-May-18		25-Feb-17	-446	0	[Gantt Chart Data]																								
676	D: WAC Modification Works (Part B Works)									[Gantt Chart Data]																								
677	WAC Station Modification Works									[Gantt Chart Data]																								
678	WMW_0010	Install New Telephone Booth and associated works (NTH)	60	04-Jan-17	17-Mar-17	12-Oct-15	21-Dec-15	-332	30	[Gantt Chart Data]																								
679	WMW_0020	Relocate 4 Advertising Panels (NTH)	21	27-Apr-17	23-May-17	29-Jan-16	25-Feb-16	-343	0	[Gantt Chart Data]																								
680	WMW_0030	Finishing, Remedial works & site cleaning	24	19-Oct-17	16-Nov-17	01-Aug-16	27-Aug-16	-361	0	[Gantt Chart Data]																								
681	AFC Audit Room									[Gantt Chart Data]																								
682	INF.AFCp	Interface Access for AFC, C&C DC in new AFC Audit Room inside WAC, Concourse Level (3-May'15)	0		28-Dec-15 A		25-Apr-15			[Gantt Chart Data]																								
683	WMW.AFC_0010	Preparation works for works in WAC station	10	28-Dec-15 A	02-Jan-16 A	13-Jan-15	23-Jan-15			[Gantt Chart Data]																								
684	WMW.AFC_0020	Internal Hoarding in WAC station (NTH)	12	04-Jan-16 A	09-Jan-16 A	24-Jan-15	06-Feb-15			[Gantt Chart Data]																								
685	WMW.AFC_0030	Construct new AFC/Audit Room next to Entrance B1, B2, ABWF & BS Works (NTH)	60	28-Dec-15 A	30-Jun-16 A	07-Feb-15	25-Apr-15			[Gantt Chart Data]																								


- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining ...
- Baseline Milestone
- Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)

Progress vs Program (Updated Ending Aug'16)



#	Activity ID	Activity Name	Original Duration	Start	Finish	BL Project Start	BL Project Finish	Total Float	Free Float	2014					2015					2016					2017					2018										
686	Existing AFC Adult Room, Maxim's & Circle K Kiosks																																							
687	WMW.K_0010	Liaison with MTR/ relevance parties for modification works of existing Kiosks & Audit Room	36	27-Apr-15 A	30-Jun-15 A	27-Apr-15	09-Jun-15																																	
688	WMW.K_0020	Internal Hoarding in WAC station (NTH)	12	31-Aug-16	13-Sep-16	10-Jun-15	24-Jun-15	-362	0																															
689	WMW.K_0030	Modification Works to existing AFC/Audit, Store & Kiosk 3 & 5 (NTH)	90	14-Sep-16	03-Jan-17	25-Jun-15	10-Oct-15	-362	0																															
690	WMW.K_0040	Modification to existing Kiosk 2 (NTH)	90	04-Jan-17	26-Apr-17	12-Oct-15	28-Jan-16	-362	0																															
691	ABWF Works & Misc Works																																							
692	WMW.ABWF_0010	ABWF - Plaster & tiling 29 m2, baffling ceiling 10 m2, metal cladding 9 m2	70	27-Apr-17	21-Jul-17	29-Jan-16	27-Apr-16	-362	0																															
693	Breaking Out WAC Station																																							
694	WMW.BO_0010	Installation protection measurement for break through	2	22-Jul-17	24-Jul-17	03-May-16	04-May-16	-361	0																															
695	WMW.BO_0020	Breaking out WAC Station - Form opening, core holes & wire cut, 60 no. x 0.9m x 0.9m x 1m blocks	54	25-Jul-17	25-Sep-17	05-May-16	09-Jul-16	-361	0																															
696	WMW.BO_0030	Breaking out WAC Station - Installation of temporary steel propping	30	31-Jul-17	02-Sep-17	11-May-16	16-Jun-16	-342	19																															
697	WMW.BO_0040	Breaking out WAC Station - Construct the portal frame	12	26-Sep-17	11-Oct-17	11-Jul-16	23-Jul-16	-361	0																															
698	WMW.BO_0050	Demolish the propping steel members	6	12-Oct-17	18-Oct-17	25-Jul-16	30-Jul-16	-361	0																															
699	Testing and Commissioning																																							
700	WMW.C_0010	Testing and Commissioning	30	24-May-17	28-Jun-17	26-Feb-16	05-Apr-16	-343	19																															
701	WMW.K_Comp	Specified Part 2B - Complete all works at the 2 new Shop Kiosks and hand over to the Employer - Programme	0		21-Jul-17		27-Apr-16	-446	0																															
702	E. WAC Station Improvement Works (Part C Works)																																							
703	Improvement Works to WAC Station																																							
704	WIW_0010	Modify, provide & install new glass barrier to suit new AFC gates (NTH)	34	12-Oct-15 A	20-Nov-15 A	12-Oct-15	20-Nov-15																																	
705	WIW_0020	Provide and install additional AFC gates (NTH)	34	04-Jan-17	15-Feb-17	21-Nov-15	02-Jan-16	9	0																															
706	WIW_0030	Provide builder works for TIMS relocation (NTH)	40	17-Nov-17	05-Jan-18	29-Aug-16	17-Oct-16	-361	0																															
707	WIW_0040	T&C by Designated Contractor for TIMS (NTH)	40	06-Jan-18	24-Feb-18	18-Oct-16	02-Dec-16	-361	0																															
708	WIW_0050	Make Good builder works for TIMS (NTH)	53	26-Feb-18	03-May-18	03-Dec-16	09-Feb-17	-361	0																															
709	WIW_Comp	E3- All works in milestone E completed - Programmed	0		03-May-18		09-Feb-17	-447	0																															



- █ Actual Level of Effort
- █ Critical Remaining ...
- █ Primary Baseline
- █ Actual Work
- █ Remaining Work
- ◆ Baseline Milestone
- ◆ Milestone

Contract C6593-13C Wan Chai Station Lee Tung Street Subway
Master Program (Rev.C)


Progress vs Program (Updated Ending Aug'16)



Appendix C

Monitoring Locations

Ca:\Programs\Bentley\MicroStation\18\SELECTseries\WorkSpace\System\trcg\WTR_PDF_BM_COA_3000P.dwg
 04/2024/5/REP/REP1/CONTR/CSS/556/NE/18/0_2/4_005/05P
 PLOT BY: MTR
 FILE NAME: 18/04/2024/5/REP/REP1/CONTR/CSS/556/NE/18/0_2/4_005/05P



圖例
LEGEND :

- NOISE SENSITIVE RECEIVER
- AIR SENSITIVE RECEIVER

TITLE
 CONSULTANCY AGREEMENT NO. NEX/1050
 DETAILED DESIGN FOR LEE TUNG STREET SUBWAY
 LOCATION OF NOISE AND AIR SENSITIVE RECEIVER

MTR
WAC STATION LEE TUNG STREET SUBWAY
 ORIGINATOR



DRAWN	
DESIGNED	
CHECKED	
APPROVED	
DATE	
DO NOT SCALE DRAWINGS. ALL DIMENSIONS SHALL BE VERIFIED ON SITE.	
© MTR CORPORATION LIMITED 2008. COPYRIGHT IN RESPECT OF THIS DRAWING. A DOCUMENT IS MADE BY THE MTR CORPORATION LIMITED OF HONG KONG. NO REPRODUCTION OR TRANSMISSION IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, IS PERMITTED WITHOUT THE WRITTEN CONSENT OF THE MTR CORPORATION LIMITED.	

REV	DESCRIPTION	BY	DATE	APPROVED	REV	DESCRIPTION	BY	DATE	APPROVED
D	GENERAL REVISION								
C	GENERAL REVISION								
B	GENERAL REVISION								
A	PROJECT PROFILE								

SCALE	1:500 (A3)
DRAWING NO.	
REV.	

Appendix D

**Calibration Certificate of
Monitoring Equipment**

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chiu Hin Mansion
 Location ID : A1

Date of Calibration: 13-Jun-16
 Next Calibration Date: 13-Aug-16
 Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	1005	Corrected Pressure (mm Hg)	753.75
Temperature (°C)	29.7	Temperature (K)	303

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00411
Model->	5025A	Qstd Intercept ->	-0.03059
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.765	51	50.00	Slope = 29.6511 Intercept = -2.3662 Corr. coeff. = 0.9992
13	5.3	5.3	10.6	1.621	46	45.10	
10	4.4	4.4	8.8	1.478	43	42.16	
7	2.6	2.6	5.2	1.140	32	31.37	
5	1.3	1.3	2.6	0.810	22	21.57	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Chiu Hin Mansion
 Location ID : A1

Date of Calibration: 13-Aug-16
 Next Calibration Date: 13-Oct-16
 Technician: Mr. Ip Ka Hing

CONDITIONS

Sea Level Pressure (hPa)	999.8	Corrected Pressure (mm Hg)	749.85
Temperature (°C)	28.8	Temperature (K)	302

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00411
Model->	5025A	Qstd Intercept ->	-0.03059
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.9	5.9	11.8	1.707	52	51.00	Slope = 32.1393 Intercept = -3.9011 Corr. coeff. = 0.9988
13	4.7	4.7	9.4	1.525	46	45.12	
10	3.7	3.7	7.4	1.355	40	39.23	
7	2.3	2.3	4.6	1.072	32	31.39	
5	1.5	1.5	3	0.868	24	23.54	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





Certificate of Calibration

校正證書

Certificate No. : C162177
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0843) Date of Receipt / 收件日期 : 14 April 2016

Description / 儀器名稱 : Integrating Sound Level Meter (EQ006)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2285762
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 25 April 2016


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA
- Rohde & Schwarz Laboratory, Germany

Tested By : 
測試 : _____
H T Wong
Technical Officer

Certified By : 
核證 : _____
K C Lee
Project Engineer

Date of Issue : 27 April 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C162177
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

- Test procedure : MA101N.

- Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.2

6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C162177
證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	91.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C162177
證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.5	-3.0 ± 1.5
					63 Hz	93.4	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	92.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)	
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)			
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5	
								90	89.9	± 0.5	
			60 sec.					1/10 ³	80	79.2	± 1.0
			5 min.					1/10 ⁴	70	69.2	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level		: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C163602
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0843) Date of Receipt / 收件日期 : 23 June 2016
Description / 儀器名稱 : Sound Level Meter (EQ013)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 00921191
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 4 July 2016


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification. (after adjustment)
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : _____
H T Wong
Technical Officer

Certified By : 
核證 : _____
K C Lee
Project Engineer

Date of Issue : 5 July 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C163602

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- The results presented are the mean of 3 measurements at each calibration point.

- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C160077
CL281	Multifunction Acoustic Calibrator	PA160023

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Adjustment

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	* 95.6	± 1.1

* Out of IEC 61672 Class 1 Spec.

- 6.1.1.2 After Adjustment

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C163602
證書編號

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.7	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.6
					4 kHz	95.0	+1.0 ± 1.6
					8 kHz	93.0	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.6	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	0.0 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.1	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.6	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。



Certificate of Calibration 校正證書

Certificate No. : C163602
證書編號

- Remarks : - UUT Microphone Model No. : UC-59 & S/N : 10042
- Mfr's Spec. : IEC 61672 Class 1
- Uncertainties of Applied Value :
- | | | |
|--------|------------------|--------------------------|
| 94 dB | : 63 Hz - 125 Hz | : ± 0.35 dB |
| | 250 Hz - 500 Hz | : ± 0.30 dB |
| | 1 kHz | : ± 0.20 dB |
| | 2 kHz - 4 kHz | : ± 0.35 dB |
| | 8 kHz | : ± 0.45 dB |
| | 12.5 kHz | : ± 0.70 dB |
| 104 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
| 114 dB | : 1 kHz | : ± 0.10 dB (Ref. 94 dB) |
- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C161772
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0662) Date of Receipt / 收件日期 : 22 March 2016
Description / 儀器名稱 : Sound Level Calibrator (EQ088)
Manufacturer / 製造商 : Quest
Model No. / 型號 : QC-20
Serial No. / 編號 : QO9090006
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 5 April 2016


TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By
測試


H T Wong
Technical Officer

Certified By
核證



K C Lee
Project Engineer

Date of Issue
簽發日期

6 April 2016

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



Certificate of Calibration

校正證書

Certificate No. : C161772
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C153519
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.1	± 0.3	± 0.2
114 dB, 1 kHz	114.2		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.995	± 2 %	± 1

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C162125
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-0843) Date of Receipt / 收件日期 : 14 April 2016
Description / 儀器名稱 : Acoustical Calibrator (EQ082)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 4231
Serial No. / 編號 : 2713428
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check


DATE OF TEST / 測試日期 : 22 April 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : _____
H T Wong
Technical Officer

Certified By : 
核證 : _____
K C Lee
Project Engineer

Date of Issue : 25 April 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C162125
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C153519
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.1		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Appendix E

HOKLAS-Accreditation Certificate of the Testing Laboratory



Hong Kong Accreditation Service
香港認可處

Certificate of Accreditation
認可證書

This is to certify that
特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong
香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a
為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory
「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as listed in the HOKLAS Directory of Accredited Laboratories within the test category of
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定
測試或校正工作

Environmental Testing
環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。

This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué).
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator
執行幹事 陳成城
Issue Date : 5 May 2009
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS 066**
註冊號碼：

Date of First Registration : 15 September 1995
首次註冊日期：一九九五年九月十五日



Appendix F

Event and Action Plan

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	1. Notify IEC and Contractor. 2. Carry out investigation. 3. Report the results of investigation to the IEC and Contractor. 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the analyzed result submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly. 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Ensure remedial measures are properly implemented.	1. Submit noise mitigation proposals to IEC 2. Implement noise mitigation proposals
Limit Level	1. Notify IEC, ER, EPD and Contractor, and follow other actions 2. Identify source 3. Repeat measurement to confirm findings 4. Increase monitoring frequency 5. Check Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD, ER informed of the results 8. If exceedance stops, cease additional monitoring	1. Discuss amongst ER, ET and Contractor on the potential remedial actions 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of exceedances 2. Notify Contractor 3. Require Contractor to propose remedial measures 4. Ensure remedial measures are properly implemented 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance 2. Submit proposals for remedial actions to IEC within 3 working days of notifications 3. Implement the agreed proposals 4. Revise and resubmit proposals if problem still not under control 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated

Event and Action Plan for Air Quality

Event	Action			
	ET	IEC	ER	Contractor
Action Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. If valid, inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. 	<ol style="list-style-type: none"> 1. Notify Contractor 	<ol style="list-style-type: none"> 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and EPD; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency to daily; 5. Discuss with IEC and Contractor on remedial action required; 6. If exceedance continues, arrange meeting with IEC and ER; 7. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervisor implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial Measure properly implemented. 	<ol style="list-style-type: none"> 1. Submit proposals for remedial action to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
Exceedance for one sample	<ol style="list-style-type: none"> 1. Identify source; 2. Inform ER and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and the Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify sources; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ET accordingly. 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G

Monitoring Schedule

Monitoring Schedule in the Reporting Period – August 2016

DATE		AIR QUALITY	NOISE
		24-HOUR TSP	L _{EQ} 30MIN
Mon	1-Aug-16		
Tue	2-Aug-16		
Wed	3-Aug-16		✓
Thu	4-Aug-16	✓	
Fri	5-Aug-16		
Sat	6-Aug-16		
Sun	7-Aug-16		
Mon	8-Aug-16		
Tue	9-Aug-16		✓
Wed	10-Aug-16	✓	
Thu	11-Aug-16		
Fri	12-Aug-16		
Sat	13-Aug-16		
Sun	14-Aug-16		
Mon	15-Aug-16		
Tue	16-Aug-16	✓	✓
Wed	17-Aug-16		
Thu	18-Aug-16		
Fri	19-Aug-16		
Sat	20-Aug-16		
Sun	21-Aug-16		
Mon	22-Aug-16	✓	
Tue	23-Aug-16		✓
Wed	24-Aug-16		
Thu	25-Aug-16		
Fri	26-Aug-16		
Sat	27-Aug-16	✓	
Sun	28-Aug-16		
Mon	29-Aug-16		
Tue	30-Aug-16		✓
Wed	31-Aug-16		

✓	Monitoring Day
	Sunday or Public Holiday

Air Quality Monitoring Location

A1 - balcony at 1/F of Chiu Hin Mansion

Construction Noise Monitoring Location:

N1 - 2/F floor of Hennessey Building

N2 - balcony at 1/F of Chiu Hin Mansion

Monitoring Schedule for the Coming Month – September 2016

DATE		AIR QUALITY	NOISE
		24-HOUR TSP	L _{EQ} 30MIN
Thu	1-Sep-16		
Fri	2-Sep-16	✓	
Sat	3-Sep-16		
Sun	4-Sep-16		
Mon	5-Sep-16		
Tue	6-Sep-16		✓
Wed	7-Sep-16		
Thu	8-Sep-16	✓	
Fri	9-Sep-16		
Sat	10-Sep-16		
Sun	11-Sep-16		
Mon	12-Sep-16		
Tue	13-Sep-16		✓
Wed	14-Sep-16	✓	
Thu	15-Sep-16		
Fri	16-Sep-16		
Sat	17-Sep-16		
Sun	18-Sep-16		
Mon	19-Sep-16		
Tue	20-Sep-16	✓	✓
Wed	21-Sep-16		
Thu	22-Sep-16		
Fri	23-Sep-16		
Sat	24-Sep-16		
Sun	25-Sep-16		
Mon	26-Sep-16	✓	
Tue	27-Sep-16		✓
Wed	28-Sep-16		
Thu	29-Sep-16		
Fri	30-Sep-16		

✓	Monitoring Day
	Sunday or Public Holiday

Remarks:

Designated Location for Impact noise measurement:

- N1 Hennessey Building; and
- N2 Chiu Hin Mansion

Designated Location for Impact air quality monitoring

- A1 Chiu Hin Mansion

Appendix H

Database of Monitoring Results


Result of 24-hour TSP Monitoring

Location: A1 (balcony at 1/F of Chiu Hin Mansion)															
Date	Sample Number	Elapsed Time			Chart Reading			Ave. Temp. (°C)	Standard			Filter Weight (g)		Weight Dust Collected (g)	Dust 24-hour TSP in Air (µg/m³)
		Initial	Final	Actual (min)	Min	Max	Ave		Ave. Press. (hPa)	Flow Rate (m³/min)	Air Volume (std m³)	Initial	Final		
4-Aug-16	29774	18226.40	18250.75	1461.00	28	32	30.0	26.9	1008.7	1.09	1587	2.8180	2.8863	0.0683	43
10-Aug-16	29815	18250.99	18275.44	1467.00	39	39	39.0	26.7	1002.6	1.38	2031	2.8282	2.9184	0.0902	44
16-Aug-16	29318	18276.54	18300.71	1450.20	36	38	37.0	26.2	996	1.26	1828	2.8429	2.8903	0.0474	26
22-Aug-16	29855	18300.82	18325.24	1465.20	34	34	34.0	29.2	1004.7	1.17	1710	2.8184	2.8799	0.0615	36
27-Aug-16	29780	18325.34	18349.82	1468.80	34	34	34.0	28.1	1007.2	1.17	1719	2.8137	2.9005	0.0868	50



Appendix I

Graphical Plots

Air Quality



Construction Noise



Appendix J

Meteorological Information

Meteorological Data downloaded from HKO in the Reporting Period							
Date		Weather	Total Rainfall (mm)	Kings Park Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Aug-16	Mon	Very hot during the day	4.6	29.7	14.7	77	W/SW
2-Aug-16	Tue	Mainly fine apart from isolated showers.	12.1	27	37.5	82.5	S/SE
3-Aug-16	Wed	Light to moderate southwesterly winds.	17.3	25.7	15.3	93.7	E/SE
4-Aug-16	Thu	Very hot during the day	20.9	28.1	12.9	89	E/NE
5-Aug-16	Fri	Mainly fine apart from isolated showers.	Trace	28.3	12.7	86	E/NE
6-Aug-16	Sat	Very hot with sunny periods.	0	30.5	11.9	77	E/NE
7-Aug-16	Sun	Very hot with sunny periods.	0	30.6	10.5	79	W/SW
8-Aug-16	Mon	Very hot with sunny periods.	0	30.7	11.5	80.5	W/SW
9-Aug-16	Tue	Very hot with sunny periods.	33.5	30.5	11.6	82.5	W/SW
10-Aug-16	Wed	Mainly cloudy with a few showers. Light winds.	39.8	26.5	20.5	88.7	SE
11-Aug-16	Thu	Mainly cloudy with a few showers. Light winds.	42.1	27.2	13	88.5	E/NE
12-Aug-16	Fri	Very hot with sunny periods.	0.4	27.5	7.5	90.5	S/SE
13-Aug-16	Sat	Sunny intervals in the afternoon. Mainly cloudy tonight	Trace	29.6	11.2	84	S/SE
14-Aug-16	Sun	Moderate east to southeasterly winds.	25.7	27.9	13.5	88	E/NE
15-Aug-16	Mon	Sunny intervals in the afternoon. Mainly cloudy tonight	19.1	27	7.6	91	E/NE
16-Aug-16	Tue	Sunny intervals in the afternoon. Mainly cloudy tonight	49.9	26.5	7.5	93.5	N/NE
17-Aug-16	Wed	Sunny intervals in the afternoon. Mainly cloudy tonight	40.9	27.3	21.6	91.2	E/NE
18-Aug-16	Thu	Moderate east to southeasterly winds.	50.9	27.2	16.5	88.7	E/SE
19-Aug-16	Fri	Sunny intervals in the afternoon. Mainly cloudy tonight	10.5	29.3	15	78.5	SE
20-Aug-16	Sat	Very hot with sunny periods.	3.8	30.1	12.3	88	SE
21-Aug-16	Sun	Sunny intervals in the afternoon. Mainly cloudy tonight	39.9	26.5	11.5	88	W/SW
22-Aug-16	Mon	Sunny intervals in the afternoon. Mainly cloudy tonight	0	29.6	8.5	78.2	E/NE
23-Aug-16	Tue	Sunny intervals in the afternoon. Mainly cloudy tonight	0	29.3	9.7	80	W/SW
24-Aug-16	Wed	Moderate east to southeasterly winds.	0	29.5	8.6	75	W/SW
25-Aug-16	Thu	Sunny intervals in the afternoon. Mainly cloudy tonight	0	30.5	9.5	77	W/SW
26-Aug-16	Fri	Very hot with sunny periods.	0	29.2	10.5	71.7	W/SW
27-Aug-16	Sat	Sunny intervals in the afternoon. Mainly cloudy tonight	3.5	29.3	11.3	79	E/NE
28-Aug-16	Sun	Mainly cloudy with isolated showers.	8.7	27.9	12.3	80.5	E/NE
29-Aug-16	Mon	Mainly cloudy with isolated showers.	Trace	26.1	15	75	E/NE
30-Aug-16	Tue	Dry with sunny periods in the afternoon.	Trace	28.0	14	84	E/NE
31-Aug-16	Wed	Dry with sunny periods in the afternoon.	0	29.1	15	83	E/NE

Appendix K

Monthly Summary Waste Flow Table

Wan Chai Station Lee Tung Street Subway- C6593-13C

Monthly Summary Waste Flow Table for 2016

Name of Employer: MTR Corporation Limited											Contract No.: C65931-13C									
Month	Actual Quantities of Inert C&D Materials Generated Monthly										Actual Quantities of Non-Inert C&D Wastes Generated Monthly					Actual Quantities of Non-Inert C&D Wastes Generated Monthly				
	Total Quantity Generated	Broken Concrete	Building Debris	Mixed Rock & Soil	Bentonite	Rubbish	Slurry	Rock	Soil	Reused in this Project	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³)	(in m ³ / Litre)	(in m ³)	(in ton)	(in ton)	(in ton)	(in Litre)	(in ton)
Jan	0.01559	0	0	0	0	0	0	0	0.01559	0	0	0	0	0.001	0	0	0	0	0	0
Feb	0.007	0	0	0	0	0	0	0	0	0	0	0	0	0.007	0	0	0	0	0	0
Mar	0.03685	0	0	0	0	0	0	0	0.03685	0	0	0	0	0.001	0	0	0	0	0	0
Apr	0.03399	0	0	0	0	0	0	0	0.03399	0	0	0	0	0.001	0	0	0	1.2	0	0
May	0.09171	0	0	0	0	0	0	0	0.09171	0	0	0	0	0.001	0	0	0	0	0	0
Jun	0.90981	0	0	0	0	0	0	0	0.90981	0	0	0	0	0.001	0	0	0	0	0	0
Jul	0.36411	0	0	0	0	0	0	0	0.36411	0	0	0	0	0.02	0	0	0	0	0	0
Aug	0.12377	0	0	0	0	0	0	0	0.12377	0	0	0	0	0.001	0	0	0	0	0	0
Sep	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Oct	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Nov	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Dec	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
Total	1.58283	0	0	0	0	0	0	0	1.57583	0	0	0	0	0.033	0	0	0	1.2	0	0

Appendix L

Implementation Schedule for Environmental Mitigation Measures (ISEMM)

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
NOISE IMPACT						
S.5.1.1	<u>Use of quieter plant</u>	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance
S.5.1.1	<u>Use of noise enclosure and movable barrier</u> <ul style="list-style-type: none"> • movable barrier can achieve a 5 dB(A) reduction for movable PME and 10 dB(A) reduction for stationary PME; • noise enclosure can achieve 15dB(A) reduction for PME; • noise enclosure is proposed to be built after open excavation in order to minimize the noise impact due to further excavation work and construction of subway. The enclosure should either be provided with acoustic door for access purpose which should be kept closed during the construction works or should be designed with no direct line of sight from the open side to the NSRs; • A typical design barrier with a steel frame of vertical / cantilever type would be adopted and located close to the noise generating part of PME; • Barrier material of surface mass in excess of 7kg/m² shall be required to achieve the maximum screening effect (and minimum 10kg/m² for noise enclosure); • The length of barrier should generally be at least five times greater than its height and the minimum height of a barrier should be such that no part of the noise source will be visible from the noise sensitive receiver being protected. 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93, Noise Control Ordinance and EIAO Guidance Note NO. 9/2010
S.5.1.1	<u>General Construction Noise Control Measures</u> <ul style="list-style-type: none"> • The Code of Practice on Good Management Practice to Prevent Violation of the Noise Control Ordinance (Chapter 400) (for Construction Industry) published by EPD shall be adopted; • The statutory and non-statutory requirements and guidelines shall be complied with; • Approval for the method of working, equipment and noise mitigation measures intended to be used at the site shall be granted from the Project Engineer before commencing any work; 	To minimize construction noise emissions	Contractor	Work site	Construction Stage	ProPECC PN2/93 and Noise Control Ordinance

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<ul style="list-style-type: none"> • Working methods to minimize the noise impact on the surrounding NSRs shall be formulated and executed, and the implementation of these methods shall be monitored by experienced personnel with suitable training; • Noisy equipment and noisy activities shall be located as far away from the NSRs as is practical; • Unused equipment shall be turned off; • PME should be kept to a minimum and the parallel use of noisy equipment / machinery should be avoided; • All plant and equipment shall be maintained regularly; and • Material stockpiles and other structures shall be effectively utilized as noise barriers, whenever practicable. 					
AIR QUALITY IMPACT						
S.5.1.2	<p><u>Construction Dust Control Measures</u></p> <ul style="list-style-type: none"> • Regular watering to reduce dust emissions from all exposed site surface, particularly during dry weather; • Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; • Covering of stockpile of excavated dusty materials, if any, with impervious sheeting or spraying with water to maintain the entire surface wet; • Provision of vehicle washing facilities at the entry and exit points of site; • Tarpaulin covering of any dusty materials being transported to and from site by vehicle; • Positioning of construction plant at maximum practicable distance from air sensitive receivers; and • Due to the small size of the works sites and lack of space for stockpiling, excavated materials should be hauled off-site almost immediately. However, in the event of any stockpiled excavated materials, they should be covered with tarpaulin and be removed offsite as soon as practicable to avoid any dust nuisance arising 	To minimize the dust impacts arising from the construction works	Contractor	Work site	Construction Stage	Air Pollution Control (Construction Dust) Regulation

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
WATER QUALITY IMPACT						
S.5.1.3	<p><u>Construction Water Quality Impact Measures</u></p> <ul style="list-style-type: none"> • Collection of wastewater into a sedimentation tank for treatment before discharge into the public drainage system; • Provision of silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater prior to discharge to the public stormwater system. The silt traps and oil interceptors should be cleaned and maintained regularly; • Installation of wheel washing facilities to minimize muddy runoff; • Regular maintenance and inspection of drainage systems and erosion control and silt removal facilities; • Management and monitoring of sewage treatment facilities (if any); • Any foul effluent should not be discharged into any public sewer and stormwater drain, unless an effluent discharge permit is obtained under the WPCO by the Contractor; • Coverage of stockpiles of C&D materials (if any) during rainstorms; and • Site toilet facilities, if needed, should be chemical toilets or should have the sewage discharge directed to a foul sewer. 	To reduce water quality impact induced by the construction work	Contractor	Work site	Construction Stage	ProPECC PN1/94; Water Pollution Control Ordinance
WASTE MANAGEMENT						
S.5.1.4	<p><u>Construction Waste Management Measures</u></p> <ul style="list-style-type: none"> • Scrap metals or abandoned equipment should be recycled if possible; • Waste arising should be kept to a minimum and be handled, transported and disposed of in a suitable manner; • The Contractor should adopt a trip ticket system for the disposal of C&D materials to any designated public filling facility and/or landfill. Independent audits of the Contractor and resident site staff will be undertaken to ensure that the correct procedures are being followed; • Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes; and 	To adopt waste management measures in the way of avoiding, minimizing, reusing and recycling so as to reduce waste generation	Contractor	Work site	Construction Stage	Waste Disposal Ordinance (Cap. 354); Waste Disposal (Chemical Waste) (General) Regulation; DEVB TCW No. 6/2010; ETWB TCW No. 19/2005.

Project Profile Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Parties	Location of the measure	When to implement the measure	Relevant requirements or standards for the measure to achieve
	<ul style="list-style-type: none"> All general refuse should be segregated and stored in enclosed bins or compaction units and waste separation facilities for paper, aluminum cans, plastic bottles etc. should be provided to facilitate reuse or recycling of materials and their proper disposal. 					
LANDSCAPE AND VISUAL IMPACT						
S.5.1.5	<p><u>Landscape and Visual Measures</u></p> <ul style="list-style-type: none"> Clear demarcation of works area to prevent damages to existing trees in close proximity; Protection of all trees planned to be retained onsite; Preserving all affected trees by transplanting where practical. Tree transplanting application and tree removal application shall be submitted for approval in accordance with ETWB TCW 3/2006; and Screening of construction works by hoardings/noise barriers around Works area in visually unobtrusive colors. 	To reduce landscape and visual impact by construction works.	Contractor	Work Site and nearby playground	Construction Stage	EIAO; ETWB TCW No. 3/2006.