

**JOB NO.: TCS00670/13** 

AGREEMENT NO. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report (No.18) – January 2015

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	<b>Reference No.</b>	Prepared By	Certified By
11 February 2015	TCS00670/13/600/R0309v2	Anh	Am

Nicola Hon (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	9 February 2015	First Submission
2	11 February 2015	Amended according to the IEC's comments on 10 February 2015



Unit A-C, 27/F Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong **T** +852 3995 8100 **F** +852 3995 8101 **E** hongkong@smec.com **www.smec.com** 

12 February 2015

Our ref: 7076192/L17921/RY/AB/AW/FL/rw

AECOM 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

**Dear Sirs** 

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Independent Environmental Checker – Investigation Monthly EM&A Report (No. 18) – January 2015

With reference to the Monthly EM&A Report No. 18 for January 2015 (Version 2) certified by the ET Leader provided to us on 12 February 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/B.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully For and on behalf of SMEC Asia Limited

Antony WONG Independent Environmental Checker

сс	CEDD/BCP	×	Mr Pui Sang LI / Mr Eric CHAN /	by fax: 3547 1659
			Mr William CHEUNG / Mr CM OR	
	AECOM		Mr Pat LAM / Mr Perry YAM	by email
	SRJV		Mr Edwin AU	by email
	CW	E	Mr Daniel HO	by email
	DHK		Mr Raymond CHENG	by email
	AUES	8 <b>9</b> 0	Mr TW TAM	by email



\\hksmecdf01\share\jobs\7076192 - cedd - iec for liantang heung yuen wai bcp\02 out\02\_150212-01-o-I verify monthly report (jan 15)\_17921.docx

Page 1 of 1



## **EXECUTIVE SUMMARY**

ES01 This is the **18<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 31 January 2015** (hereinafter 'the Reporting Period').

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

- ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided five CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03) and Contract 6 (CV/2013/08).
- ES03 Currently, the construction works has been undertaken for Contract 2, Contract 3 and Contract 5. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

		Reporting l	Period
Environmental Aspect	Environmental Monitoring Parameters / Inspection	Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	6	90
	24-hour TSP	6	30
Construction Noise	L <sub>eq(30min)</sub> Daytime	8	40
Water Quality	Water sampling	5	13 <sup>(*)</sup>
		Contract 2	5
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 3	4
		Contract 5	4

<sup>(\*)</sup> *Monitoring day* 

#### BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES04 In the Reporting Period, no noise complaint (which is an Action Level exceedance) was registered for the Project. For air quality monitoring, there were a total of six (6) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 24-hour TSP recorded. For water quality monitoring, a total three (3) Limit Level exceedances in DO were recorded at location WM1. The summary of breach of environmental performance is shown below.

Environmental	Monitoring	Action	Limit	Event & Action		
Aspect	Monitoring Parameters	Level	Linnt Level	NOE Issued	Investigation Result	Corrective Actions
A in Quality	1-hour TSP	6	0	6	Investigation in	Investigation
Air Quality	24-hour TSP	1	0	1	progress	in progress
Construction Noise	L <sub>eq(30min)</sub> Daytime	0	0	0		
	DO	0	3	3	Not project related	N/A
Water Quality	Turbidity	0	0	0		
	SS	0	0	0		

#### **ENVIRONMENTAL COMPLAINT**

ES05 In this Reporting Period, three (3) documented environmental complaints was received and lodged for Contracts 2 regarding to dust and soil/muddy water impact. Follow up actions have been undertaken by the Contractor to resolve the complaints and deficiencies in due time. Investigation reports for the complaint had completed and concluded that all the complaints were not related to the Contract and they have been submitted to all relevant parties.

#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES06 No environmental summons or successful prosecutions were recorded in the Reporting Period.

#### **REPORTING CHANGE**

ES07 No reporting changes were made in the Reporting Period.

#### SITE INSPECTION

- ES08 In this Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 2* has been carried out by the RE, IEC, ET and the Contractor on 2, 9, 16, 23 and 30 January 2015. No non-compliance was noted.
- ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 3* has been carried out by the RE, IEC, ET and the Contractor on 5, 14, 19 and 26 January 2015. No non-compliance was noted.
- ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 5* has been carried out by the RE, IEC, ET and the Contractor on **8**, **15**, **22** and **29** January 2015. No non-compliance was noted.

#### **FUTURE KEY ISSUES**

- ES11 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- ES12 Muddy water or other water pollutants from sites surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area should properly avoided. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should be fully implemented.
- ES13 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.



# **Table of Contents**

1	INTRODUCTION	1
	1.1 PROJECT BACKGROUND	1
	1.2 REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1 CONSTRUCTION CONTRACT PACKAGING	3
	2.2 PROJECT ORGANIZATION	4
	2.3 CONCURRENT PROJECTS	6
	2.4 CONSTRUCTION PROGRESS	6
	2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3	SUMMARY OF IMPACT MONITORING REQUIREMENTS	10
	3.1 GENERAL	10
	3.2 MONITORING PARAMETERS	10
	3.3 MONITORING LOCATIONS	10
	3.4 MONITORING FREQUENCY AND PERIOD	12
	3.5 MONITORING EQUIPMENT	13
	3.6 MONITORING METHODOLOGY	15
	3.7 EQUIPMENT CALIBRATION	16 17
	<ul> <li>3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS</li> <li>3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL</li> </ul>	17
4	AIR QUALITY MONITORING	19
	4.1 GENERAL	19
	4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	19
5	CONSTRUCTION NOISE MONITORING	21
	5.1 GENERAL	21
	5.2 NOISE MONITORING RESULTS IN REPORTING MONTH	21
6	WATER QUALITY MONITORING	22
	6.1 GENERAL	22
	6.2 RESULTS OF WATER QUALITY MONITORING	22
7	WASTE MANAGEMENT	25
-	7.1 GENERAL WASTE MANAGEMENT	25
	7.2 RECORDS OF WASTE QUANTITIES	25
8	SITE INSPECTION	26
U	8.1 REQUIREMENTS	26
	8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	26
9	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	29
9	9.1 Environmental Complaint, Summons and Prosecution	29 29
10		
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	31
	10.1 GENERAL REQUIREMENTS	31
	<ul><li>10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH</li><li>10.3 KEY ISSUES FOR THE COMING MONTH</li></ul>	31
		32
11	CONCLUSIONS AND RECOMMENDATIONS	34
	11.1 CONCLUSIONS	34
	11.2 RECOMMENDATIONS	34



#### LIST OF TABLES

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5
TABLE 6-3	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION

 TABLE 10-1
 ENVIRONMENTAL MITIGATION MEASURES

#### LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ORGANIZATION CHART
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAM
- APPENDIX D DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
- APPENDIX E MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX F CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
- APPENDIX G EVENT AND ACTION PLAN
- APPENDIX H IMPACT MONITORING SCHEDULE
- APPENDIX I DATABASE OF MONITORING RESULT
- APPENDIX J GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX K METEOROLOGICAL DATA
- APPENDIX L WASTE FLOW TABLE
- APPENDIX M IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

# 1 INTRODUCTION

### **1.1 PROJECT BACKGROUND**

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/B granted on 24 December 2014.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as "BCP"); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
  - 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
  - 2) Ping Yeung to Wo Keng Shan this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
  - 3) North Tunnel this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
  - 4) Sha Tau Kok Road this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
  - 5) South Tunnel this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
  - 6) Fanling this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **18<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **31 January 2015**.

#### **1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
  - Section 1 Introduction
  - Section 2 Project Organization and Construction Progress
  - Section 3 Summary of Impact Monitoring Requirements
  - Section 4 Air Quality Monitoring
  - Section 5 Construction Noise Monitoring
  - Section 6 Water Quality Monitoring
  - Section 7 Waste Management



Section 8Site InspectionsSection 9Environmental Complaints and Non-ComplianceSection 10Implementation Status of Mitigation MeasuresSection 11Conclusions and Recommendations



#### 2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

- 2.1 CONSTRUCTION CONTRACT PACKAGING
- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:
  - Contract 2 (CV/2012/08)
  - Contract 3 (CV/2012/09)
  - Contract 4 (TCSS)
  - Contract 5 (CV/2013/03)
  - Contract 6 (CV/2013/08)
- 2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

## Contract 2 (CV/2012/08)

- 2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:
  - construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
  - construction of a ventilation adit tunnel and the mid-ventilation building;
  - construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
  - provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
  - construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

#### Contract 3 (CV/2012/09)

- 2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:
  - construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
  - realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
  - widening of the existing Fanling Highway (HyD's entrustment works);
  - demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

# Contract 4 (Contract number to be assigned)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

#### Contract 5 (CV/2013/03)

- 2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:
  - site formation of about 23 hectares of land for the development of the BCP;
  - construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;

- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

# Contract 6 (CV/2013/08)

- 2.1.7 Contract 6 is still yet awarded. Major Scope of Work of the Contract 6 would be included below:
  - construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
  - associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
  - provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
  - construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
  - provisioning of the affected facilities including Wo Keng Shan Road garden; and
  - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

## 2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

# Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

# Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

# Engineer or Engineers Representative (ER)

- 2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
  - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
  - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
  - Facilitate ET's implementation of the EM&A programme
  - Participate in joint site inspection by the ET and IEC
  - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
  - Adhere to the procedures for carrying out complaint investigation
  - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulaiton of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

## The Contractor(s)

2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

## Environmental Team (ET)

- 2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
  - Monitor and audit various environmental parameters as required in this EM&A Manual
  - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
  - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
  - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
  - Audit environmental conditions on site
  - Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
  - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
  - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
  - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
  - Adhere to the procedures for carrying out complaint investigation
  - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

#### Independent Environmental Checker (IEC)

- 2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
  - Provide proactive advice to the ER and the Project Proponent on EM&A matters related to

the project, independent from the management of construction works, but empowered to audit the environmental performance of construction

- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

#### 2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
  - (a) Regulation of Shenzhen River Stage IV (Environmental Permit EP-430/2011);
  - (b) Building works and road works by contractors of Architectural Services Department (ArchSD) (Environmental Permit EP-404/2011/B);
  - (c) Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange Contract No. HY/2012/06;
  - (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
  - (e) Construction of BCP facilities in Shenzhen.

#### 2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3 and 5 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3 and 5 is enclosed in *Appendix C*.

#### Contract 2 (CV/2012/08)

The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:

Mid-Vent Portal	Sub-station construction and CLP installation
	• Top heading canopies and bench excavation
	Blast Door installation completion
North Portal	Sub-station construction
	Permanent slope formation
	• Excavation stage 2
	Site installation for TBM works
	<ul> <li>Top heading excavation (canopies) for Southbound</li> </ul>
South Portal	<ul> <li>Sub-station construction and CLP installation</li> </ul>
	Permanent and temporary Cut Slope
	Tree transplanting and removal
	• Wheel washer and weight bridge installation + pavement works
	Site formation and temporary drainage works



## Contract 3 (CV/2012/09)

- 2.4.2 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:
  - Erection of temporary support at DSD nullah
  - Pile cap for Bridge E
  - Abutment construction for Bridge E
  - Cable detection and trial trenches
  - Catch fence erection
  - Filling Works at Tong Hang East
  - Lagging wall and capping beam for bored pile wall
  - Storm drains laying
  - Water pipes laying
  - Construction of noise barriers
  - Pier construction
  - Pile cap works
  - Piling works
  - Pre-drilling
  - Construction of valve control and telemetry house
  - Retaining structure construction
  - Road works at Fanling Highway
  - Socket H-pile installation
  - Utilities duct laying
  - Tree felling works

## Contract 4 (Contract number to be assigned)

• The contract has not yet been awarded.

# Contract 5 (CV/2013/03)

- 2.4.3 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:
  - Bituminous laying at proposed Lin Ma Hang (LMH) road
  - Construction of Eastern pedestrian subway and pump room at LMH
  - Deck construction works at Bridge J
  - Construction of retaining wall No.1 & 5
  - Drainage works at existing / proposed Lin Ma Hang Road
  - Drainage works at BCP area
  - Water works at existing / proposed Lin Ma Hang Road
  - Formation Works at BCP Area
  - Pruning/ felling/ transplanting of existing tree
  - Environmental impact monitoring
  - Soil cement slope along BCP Area.
  - Installation of underground utilities at proposed LMH road.
  - Dismantling of asbestos at BCP4
  - Road works (kerb laying) for proposed LMH Road
  - Utility laying (132kV & 11kV) at existing LMH road

#### Contract 6 (CV/2013/08)

• The contract has not yet been awarded

#### 2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
  - Project Layout Plans of Contracts 2, 3 and 5
  - Landscape Plan
  - Topsoil Management Plan
  - Environmental Monitoring and Audit Programme



- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 3 and 5
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report
- 2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in *Table 2-1*.

Item	Description	cription License/Permit Status		
		Contract 2		
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	
2	Chemical Waste Producer Registration	North Portal Waste Producers Number: No. 5213-652-D2523-01	Valid from 25 Mar 2014	
		<i>Mid-Vent Portal</i> Waste Producers Number: No. 5213-634-D2524-01	Valid from 25 Mar 2014	
		<i>South Portal</i> Waste Producers Number: No. 5213-634-D2526-01	Valid from 9 Apr 2014	
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014	Valid from 3 Mar 2014 to 28 Feb 2019	
		No.: W5/1I389	Valid from 28 Mar 2014 to 31 Mar 2019	
		No.: W5/1I390	Valid from 24 Mar 2014 to 31 Mar 2019 Surrendered, effective 19 June 2014	
		No.: W5/1I391	Valid from 28 Mar 2014 to 31 Mar 2019	
		No.: W5/1I392	Valid from 28 Mar 2014 to 31 Mar 2019	
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	Valid from 8 Jan 2014	
5	Construction Noise Permit	GW-RN0693-14	Valid 11 Nov 2014 - 10 May 2015	
		GW-RN0656-14	Valid 27 Oct2014 - 21 Apr 2015	
		GW-RN0704-14	Valid 1 Dec 2014 - 31 Jan 2015	
		GW-RN0778-14	Valid 29 Dec 2014 - 28 Jun 2015	
		GW-RN0020-15	Valid 21 Jan2015 - 18 Feb 2015	
		Contract 3		

 Table 2-1
 Status of Environmental Licenses and Permits of the Contracts

Item	Description License/Permit Status		
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	Notification received by EPD on 17 Jul 2013
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	Valid form 7 Oct 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	Valid from 28 Aug 13 to 31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	Valid form 2 Aug 13 till the end of Contract
5	Construction Noise Permit	GW-RN0445-14	Valid on 28 Jul 2014 till 25 Jan 2015
		GW-RN0485-14	Valid on 7 Aug 2014 till 5 Feb 2015
		GW-RN0684-14	Valid on 16 Nov 2014 till 26 Apr 2015
		GW-RN0720-14	Valid on 21 Nov 2014 till 3 Jan 2015
		GW-RN0810-14	Valid on 4 Jan 2015 till 15 Feb 2015
		GW-RN0022-15	Valid on 25 Jan 2015 till 22 Feb 2015
		GW-RN0045-15	Valid on 31 Jan 2015 till 28 Feb 2015
		Contract 5	
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	Notified EPD on 13 May 2013
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	Valid form 8 Jun 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	Valid from 8 Jun 13 to 30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	Valid form 29 Apr 13 till the end of Contract
5	Construction Noise Permit	NA	NA



# **3** SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### 3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

#### **3.2** MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
  - Air quality;
  - Construction noise; and
  - Water quality
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

 Table 3-1
 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul> <li>1-hour TSP by Real-Time Portable Dust Meter; and</li> </ul>
	• 24-hour TSP by High Volume Air Sampler.
	• L <sub>eq(30min)</sub> in normal working days (Monday to Saturday) 07:00-19:00
	except public holiday; and
Noise	• 3 sets of consecutive L <sub>eq(5min)</sub> on restricted hours i.e. 19:00 to 07:00
100150	next day, and whole day of public holiday or Sunday
	• Supplementary information for data auditing, statistical results such
	as $L_{10}$ and $L_{90}$ shall also be obtained for reference.
	In-situ Measurements
	<ul> <li>Dissolved Oxygen Concentration (mg/L);</li> </ul>
	<ul> <li>Dissolved Oxygen Saturation (%);</li> </ul>
	• Turbidity (NTU);
Water Quality	• pH unit;
	• Water depth (m); and
	• Temperature (°C).
	Laboratory Analysis
	• Suspended Solids (mg/L)

#### 3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2, Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta	LMH to Frontier	Contract 5,
	Kwu Ling Village.	Closed Area	Contract 6

Table 3-2Impact Monitoring Stations - Air Quality



Station ID	Description	Works Area	Related to the Work Contract
AM4a	A village house located at about 160m east	LMH to Frontier	Contract 6
	side of the original point AM4	Closed Area	
AM5	Ping Yeung Village House	Ping Yeung to	Contract 6
		Wo Keng Shan	
AM6	Wo Keng Shan Village House	Ping Yeung to	Contract 6
		Wo Keng Shan	
AM7b <sup>@</sup>	Loi Tung Village House	Sha Tau Kok	Contract 2
		Road	
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b#	Nam Wa Po Village House No. 80	Fanling	Contract 3

# Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

\* Proposal for the change of air quality monitoring location from AM1to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

<sup>(a)</sup> Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Rpad	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

 Table 3-3
 Impact Monitoring Stations - Construction Noise

Table 3-4	Impact Monitoring Stations -	Water Quality
-----------	------------------------------	---------------

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	Contract 5
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Monthly EM&A Report\18th (Jan 2015)\R0309v2.docx



Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 3
WM4–Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 3
WM4–Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 3

# 3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5* and *4.1.6* of the approved *EM&A Manual* and presented as follows.

#### Air Quality Monitoring

- 3.4.1 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days during course of works
  - 24-hour TSP Once every 6 days during course of works.

#### Noise Monitoring

3.4.2 One set of  $L_{eq(30min)}$  as 6 consecutive  $L_{eq(5min)}$  between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), 3 consecutive  $L_{eq(5min)}$  measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as  $L_{10}$  and  $L_{90}$  shall also be obtained for reference.

#### Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

# 3.5 MONITORING EQUIPMENT

# <u>Air Quality Monitoring</u>

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Equipment	Model				
	24-Hr TSP				
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170				
Calibration Kit	TISCH Model TE-5025A				
1-Hour TSP					
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler &				
I oftable Dust Meter	Counter				

# Table 3-5Air Quality Monitoring Equipment

## Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
  - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
  - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
  - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
  - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

#### Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

Equipment	Model		
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-31 or Rion NL-52		
Calibrator	B&K Type 4231		
Portable Wind Speed Indicator	Testo Anemometer		

## Table 3-6Construction Noise Monitoring Equipment

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

- 3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:
  - a DO level in the range of 0-20 mg/l and 0-200% saturation; and
  - a temperature of between 0 and 45 degree Celsius.
- 3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.
- 3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- 3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.
- 3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.
- 3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.
- 3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Equipment	Model		
Water Depth Detector	Eagle Sonar or tape measures		
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket		

Table 3-7	Water Quality Monitoring Equipment
	Water Quanty Monitoring Equipment



Equipment	Model		
Thomsomotor & DO motor	YSI PRO20 Handheld Dissolved Oxygen Instrument /		
Thermometer & DO meter	YSI 550A Multifunctional Meter		
pH meter	AZ8685 pH pen-style meter		
Turbidimeter	Hach 2100Q		
Sample Container	High density polythene bottles (provided by laboratory)		
Storage Container	'Willow' 33-liter plastic cool box with Ice pad		

## **3.6** MONITORING METHODOLOGY

## **1-hour TSP Monitoring**

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

# 24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
  - (a.) An anodized aluminum shelter;
  - (b.) A 8"x10" stainless steel filter holder;
  - (c.) A blower motor assembly;
  - (d.) A continuous flow/pressure recorder;
  - (e.) A motor speed-voltage control/elapsed time indicator;
  - (f.) A 7-day mechanical timer, and
  - (g.) A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

#### Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level ( $L_{eq}$ ) measured in decibels dB(A). Supplementary statistical results ( $L_{10}$  and  $L_{90}$ ) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ). Leq<sub>(30min)</sub> in six consecutive Leq<sub>(5min)</sub> measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also Leq<sub>(15min)</sub> in three consecutive Leq<sub>(5min)</sub> measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.



3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

# Water Quality

3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

#### Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4<sup>o</sup>C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

#### <u>In-situ Measurement</u>

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI 550A Multifunctional Meter is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

#### Laboratory Analysis

3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

#### **3.7 EQUIPMENT CALIBRATION**

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.

- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

## 3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9* and *3-10*.

Monitoring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Women ing Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1a	265	143		
AM2	268	149		
AM3	269	145		
AM4a	267	148		
AM5	268	143	500	260
AM6	269	148		
AM7b	275	156		
AM8	269	144		
AM9b	271	151		

Table 3-8Action and Limit Levels for Air Quality Monitoring

Table 3-9Action and Limit Levels for Const	truction Noise
--	----------------

Monitoring Location	Action Level	Limit Level in dB(A)					
Wolliton nig Location	Time Period: 0700-1900 hours on normal weekdays						
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) <sup>Note 1 &amp; Note 2</sup>					
Note 1: Acceptable Noise Levels for school should be reduced to 70 $dB(A)$ and 65 $dB(A)$							

Note 1: Acceptable Noise Levels for school should be reduced to /0 dB(A) and 5 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

 Table 3-10
 Action and Limit Levels for Water Quality

<b>D</b>	Performance		M	onitoring Loca	tion				
Parameter	criteria	WM1	WM2A	WM2B	WM3	WM4			
DO	Action Level	<sup>(*)</sup> 4.23	<sup>(**)</sup> 4.00	<sup>(*)</sup> 4.74	<sup>(**)</sup> 4.00	<sup>(*)</sup> 4.14			
(mg/L)	Limit Level	<sup>(#)</sup> 4.19	(**)4.00	<sup>(#)</sup> 4.60	<sup>(**)</sup> 4.00	(#)4.08			
Turbidity	Action Level	51.3	24.9	11.4	13.4	35.2			
	Action Level	AND	AND 120% of upstream control station of the same day						
(NTU)	Limit Level	67.6	33.8	12.3	14.0	38.4			
	Lillint Level	AND	<b>AND</b> 130% of upstream control station of the same day						
	Astion Laval	54.5	14.6	11.8	12.6	39.4			
SS (ma/I)	Action Level	AND	<b>AND</b> 120% of upstream control station of the same day						
SS (mg/L)	T :	64.9	17.3	12.4	12.9	45.5			
	Limit Level	AND	130% of upstream control station of the same day						



#### Remarks:

- (\*) The Proposed <u>Action Level</u> of Dissolved Oxygen is adopted to be used 5%-ile of baseline data
- (\*\*) The Proposed Action & Limit Level of Dissolved Oxygen is used 4mg/L
- (#) The Proposed Limit Level of Dissolved Oxygen is adopted to be used 1%-ile of baseline data
- 3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix G*.

#### 3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



# 4 AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and air quality monitoring was performed at *6* relevant designated locations as below:
  - AM1a Garden Farm, Tsung Yuen Ha Village;
  - AM2 Village House near Lin Ma Hang Road;
  - AM3 Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
  - AM7b Loi Tung Village;
  - AM8 Po Kat Tsai Village;
  - AM9b Nam Wa Po Village House No. 80
- 4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

#### 4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of **90** events of 1-hour TSP and **30** events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in **Tables 4-1** to **4-6**. The detailed 24-hour TSP monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

 Table 4-1
 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a

	24-hour		1	-hour TSP (µg	$g/m^3$ )					
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading				
5-Jan-15	42	3-Jan-15	12:58	69	78	70				
10-Jan-15	88	9-Jan-15	10:32	200	193	133				
16-Jan-15	81	15-Jan-15	10:38	122	131	143				
22-Jan-15	85	21-Jan-15	10:09	248	217	256				
28-Jan-15	46	27-Jan-15	12:47	171	304	379				
Average	68	Average		181						
(Range)	(42 - 88)	(Range) ( <b>69 – 379</b> )								

Remark: Bold and italic value indicated Action Level exceedance.

#### Table 4-2Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

	24-hour	1-hour TSP (µg/m <sup>3</sup> )						
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	1 <sup>st</sup> reading 2 <sup>nd</sup> reading 3 <sup>rd</sup>			
5-Jan-15	68	3-Jan-15	13:08	91	100	92		
10-Jan-15	139	9-Jan-15	10:05	209	195	141		
16-Jan-15	134	15-Jan-15	10:32	104	105	118		
22-Jan-15	204	21-Jan-15	09:59	228	193	202		
23-Jan-15	90	27-Jan-15	13:01	172	266	282		
Average	127	Average		167				
(Range)	(68 - 204)	(Rang	ge)	(91 – 282)				

*Remark:* Bold and italic value indicated Action Level exceedance.

Table 4-3Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

	24-hour		1	-hour TSP (µg	g/m <sup>3</sup> )	
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
5-Jan-15	57	3-Jan-15	13:11	68	70	66
10-Jan-15	118	9-Jan-15	09:57	257	257	141
16-Jan-15	138	15-Jan-15	10:27	106	116	191
22-Jan-15	88	21-Jan-15	09:50	219	221	234



	24-hour		1	-hour TSP (µg	g/m <sup>3</sup> )	
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
28-Jan-15	35	27-Jan-15	13:14	191	236	239
Average (Range)	87 (35 - 138)	Average (Range)		174 (66 – 257)		

## Table 4-4Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b

	24-hour		1	-hour TSP (µg	g/m <sup>3</sup> )		
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
5-Jan-15	76	5-Jan-15	09:55	110	91	82	
10-Jan-15	139	10-Jan-15	10:20	202	154	149	
16-Jan-15	76	16-Jan-15	09:38	89	77	91	
22-Jan-15	96	22-Jan-15	09:14	140	110	83	
28-Jan-15	99	28-Jan-15	09:35	113	112	104	
Average	97	Average		114			
(Range)	(76 – 139)	(Rang	ge)	(77 – 202)			

#### Table 4-5Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

	24-hour		1	-hour TSP (µg	g/m <sup>3</sup> )	-	
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading	
5-Jan-15	50	5-Jan-15	14:17	70	65	69	
10-Jan-15	72	10-Jan-15	10:36	156	133	134	
16-Jan-15	87	16-Jan-15	08:51	87	98	97	
22-Jan-15	85	22-Jan-15	09:38	57	58	68	
28-Jan-15	36	28-Jan-15	09:58	91	73	65	
Average	66	Avera	ige	88			
(Range)	(36 - 87)	(Rang	ge)	(57 – 156)			

#### Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

	24-hour		1	-hour TSP (µg	g/m <sup>3</sup> )	
Date	TSP (µg/m <sup>3</sup> )	Date	Start Time	1 <sup>st</sup> reading	2 <sup>nd</sup> reading	3 <sup>rd</sup> reading
5-Jan-15	63	3-Jan-15	13:09	78	80	87
10-Jan-15	87	9-Jan-15	09:01	199	176	187
16-Jan-15	82	15-Jan-15	09:01	124	107	102
22-Jan-15	78	21-Jan-15	13:21	363	357	366
28-Jan-15	60	27-Jan-15	13:23	139	145	149
Average	74	Average		177		
(Range)	(60 - 87)	(Rang	ge)	(78 – 366)		

*Remark:* Bold and italic value indicated Action Level exceedance.

- 4.2.2 In the Reporting Period, one (1) Action Level exceedance of 24-hour TSP monitoring was recorded at AM2 on 22 January 2015. Moreover, a total of six (6) Action Level exceedances of 1-hour TSP, namely 2 exceedances at AM1 and 1 exceedance at AM2 on 28 January 2015 and 3 Action Level exceedances at AM9b on 22 January 2015 were recorded. NOEs were issued to relevant parties upon confirmation of the monitoring result and investigation for the cause of exceedance is being carried out by the ET.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix K*



# 5 CONSTRUCTION NOISE MONITORING

#### 5.1 GENERAL

- 5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and noise monitoring was performed at **8** relevant designated locations as below:
  - NM1 Tsung Yuen Ha Village House No. 63;
  - NM2 Village House near Lin Ma Hang Road;
  - NM5 Village House, Loi Tung
  - NM6 Tai Tong Wu Village House 2
  - NM7 Po Kat Tsai Village
  - NM8 Village House, Tong Hang;
  - NM9 Village House, Kiu Tau Village; and
  - NM10 Nam Wa Po Village House No. 80
- 5.1.2 The noise monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

#### 5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **40** event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Table 5-1*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

	Construction Noise Level (L <sub>eq30min</sub> ), dB(A)										
Date	NM1	NM2	<b>NM8</b>	NM9	NM10 <sup>(*)</sup>	Date	NM5	NM6	NM7		
3-Jan-15	51	58	58	55	64	5-Jan-15	53	59	58		
9-Jan-15	52	62	65	59	72	10-Jan-15	56	60	60		
15-Jan-15	52	59	57	70	67	16-Jan-15	63	55	59		
21-Jan-15	44	62	57	56	68	22-Jan-15	53	60	59		
27-Jan-15	56	59	58	56	65	28-Jan-15	54	63	72		
Limit Level		75 dB(A)									

 Table 5-1
 Summary of Construction Noise Monitoring Results

Remarks

(\*) façade correction  $(+3 \ dB(A))$  is added according to acoustical principles and EPD guidelines

5.2.2 As shown in *Table 5-1*, the noise level measured at the designated monitoring locations NM1, NM2, NM5, NM6, NM7, NM8, NM9 and NM10, were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.



# 6 WATER QUALITY MONITORING

#### 6.1 GENERAL

- 6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3 and 5 and water quality monitoring was performed at 5 relevant designated locations as below:
  - WM1 Contract 5 working site downstream at Kong Yiu Channel;
  - WM1 Control Contract 5 working site upstream at Kong Yiu Channel;
  - WM4 Contract 3 working site Downstream of Ma Wat Channel
  - WM4 Control A Contract 3 working site Kau Lung Hang Stream
  - WM4 Control B Contract 3 working site Upstream of Ma Wat Channel
- 6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

#### 6.2 **RESULTS OF WATER QUALITY MONITORING**

6.2.1 In the Reporting Period, a total of **13** sampling days were performed for water quality monitoring for Contracts 3 and 5 of the Project. The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Date	Dissolved Oxygen (mg/L)				Turbidity (NTU)	7	Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
3-Jan-15	7.43	7.18	5.81	17.1	639.5	9.5	20.0	301.5	2.0
5-Jan-15	6.25	7.34	4.54	19.0	8.3	7.5	20.5	7.0	6.5
7-Jan-15	5.94	6.21	5.15	14.7	5.1	7.8	17.0	3.0	9.5
9-Jan-15	7.98	7.87	7.90	13.0	4.4	7.5	13.0	2.5	9.5
13-Jan-15	7.72	8.73	7.74	24.6	9.2	20.0	20.5	4.5	8.0
15-Jan-15	5.98	7.75	4.16	12.8	2.9	6.2	8.5	2.0	5.5
17-Jan-15	7.90	9.26	7.08	30.5	17.3	25.9	29.0	4.0	11.0
19-Jan-15	8.85	8.62	8.17	34.2	33.5	26.9	17.5	20.0	12.0
21-Jan-15	7.17	7.38	5.13	14.7	33.5	10.5	18.5	25.0	6.0
24-Jan-15	6.65	7.88	7.09	15.0	2.7	5.9	20.5	3.0	7.5
27-Jan-15	7.30	7.50	5.22	27.7	14.1	14.9	33.0	4.5	8.0
29-Jan-15	6.39	6.99	4.88	24.6	11.3	10.3	11.5	5.0	4.0
31-Jan-15	6.87	7.84	5.87	20.3	8.6	13.1	20.5	9.5	11.0

 Table 6-1
 Summary of Water Quality Monitoring Results for Contract 3

Dete	Dissolved Oxygen (mg/L)			oidity ΓU)	Suspended Solids (mg/L)	
Date -	WM1	WM1- Control	WM1	WM1- Control	WM1	WM1- Control
3-Jan-15	5.67	8.88	5.5	7.3	3.5	2.0
5-Jan-15	4.59	8.17	13.9	6.5	13.0	4.5
7-Jan-15	4.93	6.13	12.4	11.2	8.5	10.5
9-Jan-15	4.90	9.25	8.8	7.7	14.5	5.0
13-Jan-15	8.23	9.42	244.5	258.5	138.0	117.0
15-Jan-15	5.07	8.14	38.4	27.6	13.0	6.0
17-Jan-15	5.21	7.23	32.6	29.2	8.0	7.0
19-Jan-15	4.47	7.58	29.7	30.6	11.5	8.0
21-Jan-15	<u>0.44</u>	6.97	27.8	10.8	9.0	3.5
24-Jan-15	5.64	6.82	10.4	11.1	12.5	7.0
27-Jan-15	3.16	7.31	14.4	17.0	13.5	7.5
29-Jan-15	4.02	8.42	20.3	21.1	10.0	5.5



		OxygenTurbic/L)(NT)		U	Suspended Solids (mg/L)	
Date	WM1	WM1- Control	WM1	WM1- Control	WM1	WM1- Control
31-Jan-15	6.98	7.43	14.9	18.2	14.5	6.0

Remark: bold and underline value indicated Limit Level exceedance.

## Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

Location	Dissolved (mg	l Oxygen g/L)	Turbidity (NTU)		Suspended Solids (mg/L)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	3	0	0	0	0	0	3
WM4	0	0	0	0	0	0	0	0
No of Exceedance	0	3	0	0	0	0	0	3

- 6.2.2 During the water quality monitoring, all measured results recorded at WM4 were compliance with the performance criteria.
- 6.2.3 For WM1, all measured results of turbidity and suspended solids were recorded below the performance criteria. However, three (3) Limit Levels exceedance of dissolved oxygen was recorded on 21, 27 and 29 January 2015. NOE was issued to relevant parties upon confirmation of the monitoring result. The investigation for the cause of exceedance was completed and submitted to relevant parties. The investigation results are summarized in below.

# Investigation Result for Exceedance at WM1 on 10, 27 and 31 December 2014 (last Reporting Period)

- 6.2.4 According to the site information provided by the Contractor, Construction of Bridge J, Drainage work and Formation work at BCP area were conducted on 10, 27 and 31 December 2014. The active construction works under the Contract were not close to the WM1 and no direct water discharge was made into the river near WM1.
- 6.2.5 On 10 December 2014, cloudy water was observed at WM1 and throughout the river course during the course of monitoring. Moreover, cloudy water discharged from a sedimentation tank into the river was observed near WM1. During joint site inspection by the RE, Contractor, IEC and ET on 23 December 2014, as confirmed by the Contractor, there were no construction works conducted near WM1 and the concerned sedimentation tank was not belonged to the Contract.
- 6.2.6 On 27 December 2014, water sampling was carried out after rain, the water quality in the river was deteriorated by high water flow rate and cloudy water was observed at WM1 and throughout the river. Moreover, cloudy water discharged from a sedimentation tank into the river was observed near WM1. On 31 December 2014, clear water discharge from the sedimentation tank was observed near WM1 during the course of monitoring. However, it was found that the water discharge hose was hanged at around 0.5m above ground and the discharge water flushed the loose soil nearby the river course and then entered the existing stream.
- 6.2.7 During joint site inspection by the RE, Contractor, IEC and ET on 15 January 2015, it was noted that concerned sedimentation tank was idled. As advised by the Contractor, that sedimentation tank was not belonged to the Contract but it will be removed off site soon.
- 6.2.8 Based on the above investigation, it was considered that the exceedances on 10, 27 and 31 December 2014 were due to other external sources and unlikely related to the works under the Contract.

# Investigation Result for Exceedance at WM1 on 21, 27 and 29 January 2015

6.2.9 According to the site information provided by the Contractor (SRJV), Construction of Bridge J,

Drainage work and Formation work at BCP area was conducted on 21, 27 and 31 January 2015. The active construction works under the Contract were not close to the WM1.

- 6.2.10 During of the course of water sampling, no water discharge in to the river course was observed near WM1. According to the photo records and field data sheet recorded by the ET, dead fish were observed near WM1 on 21 January 2015 and algae were observed at upstream of WM1 on 27 and 29 January 2015.
- 6.2.11 During site inspection on 22 and 29 January 2015, it was noted that a flow diversion at downstream of WM1 was in place to facilitate further downstream construction works by others. Very slow water flow was observed via the diversion due to limited water flow during the dry season.
- 6.2.12 As advised by the SRJV, no organic pollution resulting in high BOD was caused by the works of C5. However, algae were observed growing in the water body and were considered together with the dead fishes as the major factor resulting to low DO level.
- 6.2.13 In view of the monitoring results on 27 and 29 January 2015, there was a trend of improving DO level in water. No exceedances were recorded during monitoring on 2 and 4 February 2015.



## 7 WASTE MANAGEMENT

#### 7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

#### 7.2 **RECORDS OF WASTE QUANTITIES**

- 7.2.1 All types of waste arising from the construction work are classified into the following:
  - Construction & Demolition (C&D) Material;
  - Chemical Waste;
  - General Refuse; and
  - Excavated Soil.
- 7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and 7-2 and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

 Table 7-1
 Summary of Quantities of Inert C&D Materials for the Project

Tupe of Woste	Contract 2		Contract 3		Contract 5		Total	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	
C&D Materials (Inert) (in '000m <sup>3</sup> )	66.2666		3.864		0		70.1306	
Reused in this Project (Inert) (in '000 m <sup>3</sup> )	0.0670		0.648		0		0.715	
Reused in other Projects (Inert) (in '000 m <sup>3</sup> )	65.6529	C5	0		0		65.6529	
Disposal as Public Fill (Inert) (in '000 m <sup>3</sup> )	0.5467	Tuen Mun 38	3.216	Tuen Mun 38	0		3.7627	

Table 7-2Summary of Quantities of C&D Wastes for the Project

Tupe of Weste	Cont	tract 2	Contract 3 Contract 5		ract 5	Total	
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	Quantity
Recycled Metal ('000kg)	0	-	0	-	4.16		4.16
Recycled Paper / Cardboard Packing (' <b>000kg</b> )	0.2500	Licensed collector	0	-	0		0.2500
Recycled Plastic ('000kg)	0	-	0	-	0		0
Chemical Wastes ('000m <sup>3</sup> )	0	-	0.040	Licensed collector	0		0.040
General Refuses ('000m <sup>3</sup> )	0.0617	NENT	0.080	NENT	0.42	NENT	0.5617

#### 8 SITE INSPECTION

#### 8.1 **REQUIREMENTS**

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

#### 8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

#### The Contract 2

- 8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 2, 9, 16, 23 and 30 January 2015. No non-compliance was noted.
- 8.2.2 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 8-1*.

Date	Findings / Deficiencies	Follow-Up Status
2 January 2015	• As a reminder, dust mitigation measures should be applied for the haul road at South Portal area to reduce dust generation during dry season.	• Not required for reminder.
9 January 2015	• Dust emitted from the tunnel was observed. The contractor was reminded to provide mitigation measures to prevent dust generation. (Mid-Vent)	• No dust emission was observed during site inspection on 16 January 2015.
16 January 2015	• Free standing chemical containers were observed, the Contractor should provide drip trays for all chemical containers. (North Portal)	• Free standing chemical containers were removed before site inspection on 23 January 2015.
23 January 2015	• As a reminder, dust mitigation measures should be applied for the haul road to minimize dust generation. (South Portal)	• Not required for reminder.
	• As a reminder, waste skip was observed full. The contractor was reminded to clean more frequency. (North Portal)	• Not required for reminder.
30 January 2015	• The contractor was reminded to provide proper maintenance for the plants to prevent dark smoke emission. (North Portal)	• Not required for reminder.
	• Dust mitigation measures should be applied for bore pile works to reduce dust generation. (North Portal)	• Not required for reminder.

Table 8-1Site Observations for Contract 2

#### The Contract 3

- 8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 5, 14, 19 and 26 January 2015. No non-compliance was noted.
- 8.2.4 The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in *Table 8-2*.



Date	Findings / Deficiencies	Follow-Up Status
5 January 2015	• Dark smoke was emitted from an air compressor, the Contractor should check the condition of the air compress and if maintenance is required. (SA11)	• The described air compressor has been removed off site duirng site inspection on 14 January 2015.
	• Drip tray should be provided for the air compressor. (SA11)	• The described air compressor has been removed off site duirng site inspection on 14 January 2015.
	• Chemical containers should be placed with drip tray underneath (SA11)	• Drip tray has been provided for all chemical containers in SA11 as observed in site inspection on 14 January 2015.
	• Sand bags/ sand bund should be provided for the construction area with nearby the river to river to avoid surface runoff. (SA11)	• Sand bags have been provided for the construction area nearby the river to avoid surface runoff as observed in site inspection on 14 January 2015.
14 January 2015	• Wastewater leakage from the wastewater treatment tanks was observed, the Contractor should rectify the disconnected outlet hose from the wastewater facility.	• The leakage problem of th wastewater treatment tanks has been rectified as observed in site inspection on 19 January 2015.
	• As a reminder, the Contractor was reminded to provide drip tray for all chemical containers with proper label.	• Not required for reminder.
19 January 2015	• The Contractor should provide proper fence for the retained trees and keep them away from construction materials. (SA11)	• Construction materials closed to the retained tree have been removed as observed in site inspection on 26 January 2015.
	• As a reminder, the Contractor was reminded to cover the sand stockpile or removed them a.s.a.p.	
26 January 2015	• Construction wastes and chemical containers were mixed together on a drip tray, the Contractor should sort the wastes and place them in proper area. (SA12)	• Construction waste has been removed from the chemcial storage area as observed in site inspection on 2 February 2015
	• Opened slope was observed adjacent to the river, the Contractor should cover slope with tarpaulin. (SA14)	• The opened slope adjacnet to the river has been covered with tarpaulin as observed in site inspection on 2 February 2015
	• As a reminder, the Contractor was reminded to provide water spraying at the site exit. (SA2)	Not required for reminder.

8.2.5 Furthermore, the Contractor of Contract 3 was reminded to provide water spraying during dusty works, such as breaking and excavation.

# The Contract 5

8.2.6 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental

performance has been carried out by the RE, IEC, ET and the Contractor on **8**, **15**, **22** and **29 January 2015**. No non-compliance was noted.

8.2.7 The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 8-3*.

Date	<b>Findings / Deficiencies</b>	Follow-Up Status
8 January 2015	No adverse environmental issues were observed.	NA
15 January 2015	• Muddy trails were observed at the site exit/entrance, the Contractor should clean up the muddy trails on the public road and ensure every vehicles are washed to remove mud from its wheel and body before leaving the site. (Location: BCP)	• No muddy trails were observed at the site exit/entrance as observed in site inspection on 22 January 2015
	• Free standing chemical containers were observed, the Contractor should provide drip tray for chemical container to avoid oil leakage. (Location: Steel fixing area)	• The chemical containers were removed. as observed in site inspection on 22 January 2015
22 January 2015	• Dust control should be implemented due to the soil retained on road surface was observed at the site entrance near 1500 pipe.	• Watering on the dry haul road was provided to minimise fugitive dust as observed in site inspection on 29 January 2015
29 January 2015	• As a reminder, the Contractor should review the vehicle washing proceduce to prevent muddy trails on public road. (Location: BCP2 site entrance/exit)	• Not required for reminder.

Table 8-3Site Observations for Contract 5

8.2.8 Overall, general housekeeping such as daily site tidiness and cleaniness should be maintained for all Contracts. For chemical waste management, the Contractor was reminded to set up proper storage area for all chemical waste before dispose of site.

# **Other Contracts**

8.2.9 Since the construction works at the Contract 4 and Contract 6 have not yet been commenced, no site inspection is performed for these Contracts.

# 9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

#### 9.1 Environmental Complaint, Summons and Prosecution

- 9.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5. However, three (3) documented environmental complaints was received and lodged for Contracts 2. Follow up actions have been undertaken by both Contractor to resolve the complaints and deficiencies in due time. The details of complaint are listed below:-
  - 8 January 2015 A complaint was received from the 1823 hotline on 8 January 2015. The complainant complained that the vehicles left the construction site brought a lot of sand and dust which caused fugitive dust problem in the adjacent Sha Tau Kok Road (near Tai Tong Wu Village). Moreover, the Contractor's site staff provided water spraying onto the Sha Tau Kok Road posed a danger when vehicles passed by. The complainant requested the Contractor to ensure all vehicles are thoroughly washed before leaving the site. The case has been settled by the Contractor.
  - 20 January 2015 A complaint was received and lodged from the EPD on 20 January 2015. The complainant complained large amount of dump trucks passed in and out and muddy water sprayed from the exit of construction site. It caused nuisance to the public when vehicles passed by the muddy water in Sha Tau Kok Road every day. The case has been settled by the Contractor.
  - 21 January 2015 A complaint was received from the 1823 hotline on 21 January 2015. The complainant complained that large amount of vehicle passed in and out the construction site arising construction dust and fugitive dust problem in the adjacent Sha Tau Kok Road Ma Mei Ha. It was noted that road sweeper was deployed on the concerned road at 8am, however, the complainant suspected that the early duty of the road sweeper could not cater when construction activities started in later time period. The Contractor was requested to increase the cleaning frequency on the concerned road, preferably during working hour of construction site, to ensure the construction dust problem would be resolved. The case has been settled by the Contractor.
- 9.1.2 Upon receipt of the complaint, follow up action has been undertaken by both Contractor promptly to resolve the complaints and deficiencies. During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. Investigation report for the complained has been submitted to all relevant parties for review.

9.1.3	The statistical summar	y table of environmental	complaint is presented in	<i>Tables 9-1, 9-2</i> and 9-3.

. 1

. . . .

Donouting Doniod	Contract No	Envir	onmental Con	mplaint Statistics	
<b>Reporting Period</b>	Contract No	Frequency	Cumulative	<b>Complaint Nature</b>	
19 May 2014 –31 Dec 2014	Contract 2	0	8	<ul><li>(3) Water Quality</li><li>(3) Construction Dust</li><li>(2) Noise</li></ul>	
06 Nov 2013 –31 Dec 2014	Contract 3	0	3	(1) Construction Dust (2) Water quality	
16 Aug 2013 –31 Dec 2014	Contract 5	0	2	(1) Construction Dust	
	Contract 2	3	11	<ul><li>(4) Water Quality</li><li>(5) Construction Dust</li><li>(2) Noise</li></ul>	
1 – 31 Jan 2015	Contract 3	0	3	(1) Construction Dust (2) Water quality	
	Contract 5	0	2	(2) Construction Dust	

Table 9-1Statistical Summary of Environmental Complaints

. . . . 1



Departing Devied	Contract No	Envir	ons Statistics	
Reporting Period	Contract No	Frequency	Cumulative	<b>Complaint Nature</b>
19 May 2014 –31 Dec 2014	Contract 2	0	0	NA
06 Nov 2013 –31 Dec 2014	Contract 3	0	0	NA
16 Aug 2013 –31 Dec 2014	Contract 5	0	0	NA
	Contract 2	0	0	NA
1 – 31 Jan 2015	Contract 3	0	0	NA
	Contract 5	0	0	NA

#### Table 9-2Statistical Summary of Environmental Summons

#### Table 9-3Statistical Summary of Environmental Prosecution

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	<b>Complaint Nature</b>
19 May 2014 –31 Dec 2014	Contract 2	0	0	NA
06 Nov 2013 –31 Dec 2014	Contract 3	0	0	NA
16 Aug 2013 –31 Dec 2014	Contract 5	0	0	NA
1 – 31 Jan 2015	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA

# The Other Contracts

9.1.4 Since the construction works at the Contract 4 and Contract 6 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

## 10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

## **10.1 GENERAL REQUIREMENTS**

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

Issues	Environmental Mitigation Measures
Water	• Wastewater to be treated by the filtration systems i.e. sedimentation tank or
Quality	AquaSed before to discharge.
Air Quality	Maintain damp / wet surface on access road
	• Keep slow speed in the sites
	All vehicles must use wheel washing facility before off site
	Sprayed water during breaking works
	• A cleaning truck was regularly performed on the public road to prevent
	fugitive dust emission
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	<ul> <li>Place noisy plants away from residence or school</li> </ul>
	<ul> <li>Provide noise barriers or hoarding to enclose the noisy plants or works</li> </ul>
	Shut down the plants when not in used.
Waste and	On-site sorting prior to disposal
Chemical	Follow requirements and procedures of the "Trip-ticket System"
Management	Predict required quantity of concrete accurately
	· Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	• The site was generally kept tidy and clean.

Table 10-1Environmental Mitigation Measures

## **10.2** TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2		
Wide-Project	• Tree Felling/Remedial works (Form 1)	
Mid-Vent Portal	• Sub-station construction and CLP installation	
	• Drill and Blast Full Face	
North Portal	Sub-station construction	
	Permanent Slope formation	
	Platform excavation for bench excavation	
	Conveyor Belt System construction	
	Permanent Slope formation	
	Bench excavation	
	• Top heading canopies for Northbound	
South Portal	• Sub-station construction and CLP installation	
	Temporary Cut Slope	
	Temporary soil nails	
	<ul> <li>Temporary drainage works</li> </ul>	
	Pavement works	



- Abutment construction for Bridge E
- Pier table construction
- Box culvert inlet structure construction
- Cable detection and trial trenches
- Water pipes laying
- Storm drains laying
- Demolition of central barrier at Fanling Highway
- EM& works for valve control & telemetry house
- Erection of temporary support at DSD nullah
- Filling works at Tong Hang East
- Lagging wall and capping beam for bored pile wall
- Laying of water pipes for fire fighting
- Construction of noise barriers
- Pier construction
- Pile cap works
- Pre-drilling
- Piling works for viaduct
- Retaining structure construction
- Road works at Fanling Highway
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection

#### **Contract 5**

- Construction of retaining wall No.2b
- Construction of retaining wall No.5
- Construction of soil cement slope along BCP Area
- Road works (kerb laying) for proposed LMH Road
- Formation Works at BCP Area
- Piling works at footbridge
- Installation of precast and vehicular parapet of Bridge J.
- Construction of Depressed Road at BCP3
- Construction of Western pedestrian subway and emergency staircase at Lin Ma Hang
- Filing Works for ArcHD permanent office
- Drainage works at proposed and exiting LMH Road
- Water works at proposed and existing LMH Road
- Drainage works at BCP area
- Irrigation system at proposed and existing LMH Road
- Installation of Underground utilities (CLP cables) at proposed LMH road
- Removal and disposal of asbestos materials

#### **10.3** KEY ISSUES FOR THE COMING MONTH

- 10.3.1 Key issues to be considered in the coming month for Contracts 2, 3 and 5 include:
  - Implementation of control measures for rainstorm;
  - Regular clearance of stagnant water during wet season;
  - Implementation of dust suppression measures at all times;
  - Potential wastewater quality impact due to surface runoff;
  - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty



material;

- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures
- 10.3.2 For other Contracts, no environmental issue is considered as these contracts have yet to commence.



#### 11 CONCLUSIONS AND RECOMMENDATIONS

#### 11.1 CONCLUSIONS

- 11.1.1 This is **18<sup>th</sup>** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **31 January 2015**.
- 11.1.2 For air quality monitoring, there were a total of six (6) Action Level exceedances of 1-hour TSP and one (1) Action Level exceedance of 24-hour TSP recorded. NOE was issued to relevant parties upon confirmation of the monitoring result. Investigation report cause of exceedance is being conducted by the ET.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, no exceedance was triggered in WM4. For location WM1, a total three (3) Limit Level exceedances in DO were recorded. Investigation report cause of exceedance has been conducted by the ET which concluded that the exceedances were not project related.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Project was received in the reporting period for Contract 2, 3 and 5.
- 11.1.6 In this Reporting Period, three (3) documented environmental complaints was received and lodged for Contracts 2 regarding to dust and soil/muddy water impact. Follow up actions have been undertaken by the Contractor to resolve the complaints and deficiencies in due time. Investigation reports for the complaint had completed and concluded that all the complaints were not related to the Contract and they have been submitted to all relevant parties.
- 11.1.7 During the Reporting Period, five (5), four (4) and four (4) events of joint site inspection by the RE, IEC, ET and Main-contractor were carried out for Contracts 2, 3 and 5 respectively in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.


#### **11.2 RECOMMENDATIONS**

- 11.2.1 During dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.2 Muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel should be also be alerted. Water quality mitigation measures to prevent surface runoff into nearby water bodies should be fully implemented.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project






Appendix B


**Organization Chart** 



#### **Project Organization Structure**



#### Structure Within Dragages (HK) Limited





Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Raymond Cheng / Pierre Pascual	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Manager (Environmental Officer)	Simon Wong	9281 4346	2171 3299
DHK	QSE Officer (Environmental)	Sophie Baycheuer	6321 5001	2171 3299
DHK	QSE Officer ( Environmental)	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES Environmental Consultant		Ben Tam	2959 6059	2959 6079

## Contact Details of Key Personnel for Contract 2 - CV/2012/08

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK(Main Contractor) – Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



#### Environmental Management Organization for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Sam Lam/ Victor Huang	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

## Contact Details of Key Personnel for Contract 3 - CV/2012/09

Legend:

CEDD (Employer) – Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting





#### Environmental Management Organization - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Chris Wong	6387 4683	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

## Contact Details of Key Personnel for Contract 5 - CV/2013/03

Legend:

CEDD (Employer) – Civil Engineering and Development Department AECOM (Engineer) – AECOM Asia Co. Ltd. SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV SMEC (IEC) – SMEC Asia Limited AUES (ET) – Action-United Environmental Services & Consulting



# Appendix C

## **3-month rolling construction program**



MPR13; HKLTH Works Programme update 20-Jan-2015 [wpc]; DHK\_HKLTH\_Works Programme new 3MRP; 26-Jan-15; 10:17 Activity ID Working Duration BL Project Finish Project Star 2014 Feb Jan **Total** 0-Mar-1 946 20-Jan-14 30-Mar-17 HKLTH Works Programme update 20-Jan-2015 [wpc] 908 04-Feb-14 23-Feb-17 2 General 231 13-Mar-14 19-Dec-14 **Ground Investigation** 231 13-Mar-14 19-Dec-14 **GI Works** DSN018605 GI: Field Works [including pre-drilling works] 200 13-Mar-14 13-Nov-14 DSN018606 GI: Tests & Reports (Contract Boreholes) 30 14-Nov-14 18-Dec-14 DSN018607 KD2: Sect. II (Completion of Geotechnical investigation fieldworks + laboratory tests) (Contract Boreholes) 19-Dec-14 0 257 22-Sep-14 25-Feb-1 **Geotechnical Interpretative Report 2nd Revision** 257 22-Sep-14 25-Feb-15 **DDA Submission** GIR21021890 Preparation of DDA for formal submission to ER/ICE/IP 65 22-Sep-14 08-Dec-14 GIR21021940 IPs'/ ER's Review 28 09-Dec-14 13-Jan-15 . . . . . . . . . . . . . . . . . . GIR21021960 Preparation of DDA with ICE Certification for resubmission to EB/ICE/IE 13 14-Jan-15 28-Jan-15 GIR21022050 ER/IP'sApproval 28 29-Jan-15 25-Feb-15 908 04-Feb-14 23-Feb-1 Project Wide E&M 467 04-Feb-14 18-Feb-15 E&M Design Works for Civil Design Interface PD.AE.1060 Overall Technical Review of E&M System 260 04-Feb-14 16-Dec-14 PD.AE.1070 Review Civil Design Submission on Tunnel Space Proofing & Vent Buildings 260 04-Feb-14 16-Dec-14 PD.AE.1130 E&M Spatial Study and Structural Provisions Check for Ventilation Buildings 110 29-Aug-14 10-Jan-15 PD.AE.1140 125 20-Sep-14 E&M Spatial Study and Structural Provisions Check for Administration Building 18-Feb-15 -----PD.AE.1150 Design Verification and Development for Tunnel Ventilation System 170 07-May-14 26-Nov-14 397 21-Jul-14 29-Aug-15 E&M Design & Engineering Works 230 21-Jul-14 30-Apr-15 **Engineering Design Submission** PD..FS.DS Fire Service System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 PD.CM.DS CMCS System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 PD.EC.DS.a Environmental Control System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 PD.EL.DS Electrical System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 PD.EV.DS ELV System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 PD.PD.DS Plumbing & Drainage System Submission and Approval by the Engineer 230 21-Jul-14 30-Apr-15 191 17-Dec-14 Shop Drawing & Builder's Drawing Submission 29-Aug-15 Shop Drawings & Builder's Drawings Preparation 176 17-Dec-14 PD.DW.1000 27-Jul-15 PD.DW.1010 Shop Drawings & Builder's Drawings Submission & Approval 177 22-Jan-15 29-Aug-15 278 01-Nov-14 09-Oct-15 **Equipment Selection & Submission** PD.PQ.1150 Tunnel Ventilation System Submission and Approval by the Engineer 228 07-Nov-14 15-Aug-15 PD.PQ.1910 P&D System Submission and Approval by the Engineer 169 01-Nov-14 30-May-15 PD.PQ.2010 FS System Submission and Approval by the Engineer 278 01-Nov-14 09-Oct-15 588 02-Mar-15 23-Feb-17 Manufacturing & Delivery of Major Equipment PD.PD.MD 409 28-Mar-15 15-Aug-16 Manufacturing and Delivery of P&D System PD.PQ.1040 Manufacturing and Delivery of ELV/CMCS/LAN/TEL System 588 02-Mar-15 23-Feb-17 9-Jun-15 326 26-Aug-14 **3 South Portal Area** 326 26-Aug-14 29-Jun-15 3.1 South Portal Subcontract & Procurement SPS&P0050 Subcontract : Tunnel Spoil Disposal 60 26-Aug-14 06-Nov-14 SPS&P0060 Subcontract : Ventilation Building Foundation Works 60 29-Jan-15 16-Apr-15 SPS&P0070 Subcontract : Retaining Wall Structure Works 60 17-Apr-15 29-Jun-15 181 15-Oct-14 3.2 South Portal Design Submission 28 22-Oct-14 18-Nov-14 South Portal: South Portal Site Formation DDASubmission 28 22-Oct-14 18-Nov-14 DSN019970 18-Nov-14 ER/IP'sApproval 28 22-Oct-14



DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point DOC. STATUS CREATION DATE FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE						
trol Point DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC.STATUS DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC.STATUS DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC.STATUS PAPER SIZE SCALE PAGE	015					
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE			Mar			Apr
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		, , ,				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		   				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		 				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		1 1 1				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		     				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		¦ ; ;				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		; 				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		   				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		1 1 1				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		   				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		     				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		 				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		1 1 1				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		     				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		 				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		1 1 1				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		<u></u>				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point DOC. STATUS CREATION DATE FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point DOC. STATUS FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		<u> </u> 				
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point DOC. STATUS FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE PAGE						
trol Point DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC. STATUS Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		<u> </u>				
trol Point DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC. STATUS Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		   				
trol Point DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A DOC. STATUS Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		<u> </u>				
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE						
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		   				
bocument no. LTH/DHK/PGR/PW/PLP/00019/A trol Point ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE PAGE		<u> </u>				
trol Point DOC. STATUS CREATION DATE REVISION ontract 2 FOR INFO. 20/01/2015 A						
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		· · · · · · · · · · · · · · · · · · ·				
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		1				
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		L ! !				
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE						
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		1				
trol Point DOC. STATUS CREATION DATE REVISION Ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		,     				
DOCUMENT NO. LTH/DHK/PGR/PW/PLP/00019/A trol Point DOC. STATUS ONTract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE		, ,				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE		L				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE						
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE		   				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE		   				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE		 				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE		     				
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE						
LTH/DHK/PGR/PW/PLP/00019/A           trol Point         DOC. STATUS         CREATION DATE         REVISION           ontract 2         FOR INFO.         20/01/2015         A           PAPER SIZE         SCALE         PAGE			DOCHMENT NO	)		1
trol Point DOC. STATUS CREATION DATE REVISION ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE					//DI D/000	10/4
ontract 2 FOR INFO. 20/01/2015 A PAPER SIZE SCALE PAGE	trol	Point				
PAPER SIZE SCALE PAGE			the second of the part from the	a second s		a second s
rogramme	onti	act 2		_	1/2015	
A3 N/A TOT8	rogr	amme	and an and the second	a second of		the second se
			A3	N	/A	1018

D	Activity Name	Working BL Project Start Duration	BL Project Finish	2014			
					Jan		Feb
South Porta	al: Temp Support For Retaining Wall	28 15-Oct-14	11-Nov-14				
DDASubmiss	sion	28 15-Oct-14	11-Nov-14				   
DSN03310	ER/IP'sApproval	28 15-Oct-14	11-Nov-14				
South Porta	al: Ventilation Buildings - Foundation Design	78 27-Oct-14	28-Jan-15				
DDASubmiss	sion	78 27-Oct-14	28-Jan-15				1 1 1
DSN07870	IPs'/ER's Review	28 27-Oct-14	27-Nov-14				   
DSN07890	Preparation for resubmission to ER/ICE/IP with ICE Certification	27 28-Nov-14	31-Dec-14				1
DSN07990	ER/IP'sApproval	28 01-Jan-15	28-Jan-15				
South Porta	al: Temp Works For Mined Tunnelling	28 30-Oct-14	26-Nov-14				
DDASubmiss	sion	28 30-Oct-14	26-Nov-14				1
DSN010680	ER/IP'sApproval	28 30-Oct-14	26-Nov-14				±
South Porta	al: Temp Works For D&B Tunnelling	56 22-Oct-14	24-Jan-15				
DDASubmiss		56 22-Oct-14	24-Jan-15				
DSN010200	IPs'/ER's Review	28 22-Oct-14	22-Nov-14				1 
DSN010220	Preparation for resubmission to ER/ICE/IP with ICE Certification	28 24-Nov-14	27-Dec-14				+
DSN010320	ER/IP'sApproval	28 28-Dec-14	24-Jan-15		+		1 1 1
South Tunn	nel Permanent Lining	151 17-Oct-14	22-Apr-15				1
AIP Submissi		28 17-Oct-14	13-Nov-14			1	1
STPL1023510	ER/IP'sApproval	28 17-Oct-14	13-Nov-14			• • • • • • • • • • • • • • • • • • • •	1
DDASubmiss	sion	48 18-Feb-15	22-Apr-15				   
STPL1023520	Preparation for formal submission to ER/ICE/IP	48 18-Feb-15	22-Apr-15				
South Tunn	nel Internal Structures	179 17-Oct-14	27-May-15				1
AIP Submissi		28 17-Oct-14	13-Nov-14				1 1 1
STIS1L1023510		28 17-Oct-14	13-Nov-14				 
DDASubmiss		45 30-Mar-15	27-May-15				1
STIS1L1023520		45 30-Mar-15	27-May-15				
Cross Pass	sages -Temp Works D&B Tunnel - Soft Ground	53 27-Jan-15	06-May-15				     
DDASubmiss		53 27-Jan-15	06-May-15				1
	Preparation for formal submission to ER/ICE/IP	50 27-Jan-15	28-Mar-15				
DSN26980	IPs'/ER's Review	28 30-Mar-15	06-May-15				
CBAR Sout		58 22-Oct-14	30-Dec-14				   
A26040c	Preparation and Submission of CBAR - 2nd Submission	30 22-Oct-14	25-Nov-14				
A26040d	ER/IP's Review&Approval of CBAR	28 26-Nov-14	30-Dec-14			• • • • • • • • • • • • • • • • • • • •	
	Portal & South D&B Tunnels inc Mid Vent Junction & CP	73 14-Nov-14	04-Jan-15				1 1 1
SC01140	Draft Report	31 14-Nov-14	14-Dec-14				
SC01140 SC01175	υraπ нерогt           *Final CIA Report (14d)	21 15-Dec-14	14-Dec-14 04-Jan-15		<u> </u>		1 1 1
		60 15-Oct-14	13-Dec-14			-	- - 
	awings [Contractor's Design/ Contractor's Alternative Design]						
SC1630	As-Built Drawings Submission - Temporary Vehicular Bridge	60 15-Oct-14 164 13-Oct-14	13-Dec-14			-	1 1 1
	ortal Method Statement Submission		18-May-15				
South Porta	al: Temporary Slopeworks	28 29-Oct-14	29-Nov-14				
FL2022084	Engineer'sApproval	28 29-Oct-14	29-Nov-14				     
South Porta	al: Earthworks & Bulk Excavation Works	28 29-Oct-14	29-Nov-14				
FL2022092	Engineer'sApproval	28 29-Oct-14	29-Nov-14				±
South Porta	al: Site Drainage Management	28 29-Oct-14	29-Nov-14				- - - -
FL2022088	Engineer'sApproval	28 29-Oct-14	29-Nov-14				1 
	al: Tunnel Mechanical Excavation	62 24-Jan-15	30-Apr-15	L			1
FL2022093	Prepare Method Statement		24-Mar-15	<b>.</b>			
FL2022093	Engineer's Comment	48 24-Jan-15 28 25-Mar-15	24-Mar-15 30-Apr-15				4

CLIENT PROJECT MAIN CONTRACTOR THE ENGINEER <sup>香</sup>寶嘉 <sup>港</sup>賀嘉 Dragages HongKong 土木工程拓展署
 Civil Engineering and
 Development Department AECOM Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Con CONTRACTOR'S DESIGNER Site Formation and Infrastructure Works Co TITLE Monthly Report No.13 3-Months Rolling Pro (Works Programme Rev. C) **ATKINS** RBS/SJO PPL/DAL A Monthly Report No.13 20/01/2015 RAN A member of the Bouygues Construction group DESCRIPTION DATE PREPARED CHECKED APPROVED REV

015					
		Mar			Apr
			1		
_					
-					
<u> </u>		<u></u>			<u></u>
1					
	DOC	UMENT NO.			
		LTH/DHK	C/PGR/PW	//PLP/000	19/A
		STATUS	CREATIO	N DATE	REVISION
ont	ract 2 FC	OR INFO.		L/2015	Α
in an	PAPE	R SIZE	SCALE		PAGE
ogr	amme	A3	N	I/A	2 of 8
-					

	Activity Name	Working BL Project Start BL Project Duration BL Project Start Finish	2014	
	alex Dissting Mathead Otatogram	160 13-Oct-14 28-Apr-15	J	lan Feb
	els: Blasting Method Statement			
FL2022101 FL2022104	Preparation and Submission of Blasting Method Statement Engineer's/IP's Review & Approval	135 13-Oct-14 25-Mar-15 113 06-Dec-14 28-Apr-15		
		76 24-Jan-15 30-Apr-15		
	al: Bored Piling Works			
A25485 A25486	Prepare Method Statement Engineer's Comment	48 24-Jan-15 24-Mar-15 28 25-Mar-15 30-Apr-15		
		28 25-Mar-15 30-Apr-15 128 27-Oct-14 31-Mar-15		
	al: Pilecap, Footings & Tie beams			
A2330 A2340	Prepare Method Statement Engineer's Comment	48 27-Oct-14 20-Dec-14 28 22-Dec-14 26-Jan-15		
A2340	Re-submission Method Statement	26 22-Dec-14 26-Jan-15 24 27-Jan-15 26-Feb-15		
A2350	Engineer's Approval	28 27-Feb-15 31-Mar-15		·
	al: Permanent Retaining Walls	128 08-Dec-14 18-May-15		
A25481	Prepare Method Statement	48 08-Dec-14 04-Feb-15		
A25481	Engineer's Comment	28 05-Feb-15 12-Mar-15		
A25483	Re-submission Method Statement	24 13-Mar-15 14-Apr-15		
A25484	Engineer'sApproval	28 15-Apr-15 18-May-15		
5 South Pe	ortal Works	280 08-Oct-14 23-May-15		
	al: CLP Substation	109 18-Oct-14 28-Feb-15		
SCLP2060 SCLP2090	Sub-station Construction + CLP Installation Energization	106 18-Oct-14 28-Feb-15 1 28-Feb-15 28-Feb-15		·
		24 08-Oct-14 04-Nov-14		
	al: Tree Transplant & Felling			
SV2155	Tree Felling Remaining	24 08-Oct-14 04-Nov-14 165 15-Oct-14 23-May-15		
	al: Slopeworks			
SV2680	Temp.Access Road (~+26.0 >> +57.0)	18 15-Oct-14 04-Nov-14		
SV2690 SV2700	Permanent Cut Slope (+68.0 to apprx +45.0mPD) Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails	55 05-Nov-14 10-Jan-15 48 12-Jan-15 14-Mar-15		
SV2700 SV2701dwp	Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails	48 12-Jail-15 14-Mar-15 48 16-Mar-15 18-May-15		
SV2702dwp	Temporary Soil Nails between +44.6mPd to +26.7mPD	71 16-Feb-15 23-May-15		
Middle Por	tal Area	394 03-Jul-14 11-Aug-15		
	ortal Subcontract & Procurement	205 05-Feb-15 11-Aug-15		
MPS&P0040 MPS&P0050	Subcontract : Tunnel Lining Works Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	60 05-Feb-15 23-Apr-15 150 05-Feb-15 11-Aug-15		
MPS&P0050	Subcontract : Ventilation Building Foundation Works	60 12-Feb-15 30-Apr-15		
		308 03-Jul-14 13-Jun-15		
	ortal Design Submission	193 03-Jul-14 11-Feb-15		
	uilding - Foundation			
DDASubmiss		193 03-Jul-14 11-Feb-15		
DSN29062	Preparation for formal submission to ER/ICE/IP	108 03-Jul-14 08-Nov-14		
DSN29063 DSN29064	IPs'/ER's Review           Preparation for resubmission to ER/ICE/IP with ICE Certification	28 10-Nov-14 11-Dec-14 26 12-Dec-14 14-Jan-15		
DSN29065	ER/IP's Approval	28 15-Jan-15 11-Feb-15		
		56 31-Oct-14 04-Feb-15		
	dit Permanent Lining			
DDA Submiss	IPs'/ER's Review			
DSN29075 DSN29076	Preparation for resubmission to ER/ICE/IP with ICE Certification	28 31-Oct-14 02-Dec-14 28 03-Dec-14 07-Jan-15		
DSN29077	ER/IP's Approval	28 08-Jan-15 04-Feb-15		<u> </u>
	dit Internal Structure	49 16-Apr-15 13-Jun-15		
DDASubmiss		49 16-Apr-15 13-Jun-15		
DDA Submiss DSN29082	Preparation for formal submission to ER/CE/IP	49 16-Apr-15 13-Jun-15		
	dit/Junction - Temp Works For D&B Tunnelling	195 25-Sep-14 28-Feb-15		
1.0	MAIN CONTRACTOR CLIENT		THE ENGINEER	PROJECT
		6	AECOM	Contract No. CV/201
		DD 土木工程拓展署 Civil Engineering and Development Department		Liantang/Heung Yuen Wai Bound
	Dragages (	UD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure V
Monthly Report	No.13 20/01/2015 RAN RBS/SJO PPL/DAL HongKong	Development Department	<b>ATKINS</b>	TITLE Monthly Report No.13 3-Months Ro
	ON DATE PREPARED CHECKED APPROVED	a boronophilon bopulinon		(Works Programme Rev

015					
		Mar		_	Apr
	• •				
	1				
	1				
	- - 				
	, , ,				
_	 				
	<u> </u>				
	, , , ,	<u> </u>			
	L				
	, 1 1				
	+ ·     				
	+				
	+ ·	<del></del> .			
	1				
		DOCUMENT NC	· · · · · · · · · · · · · · · · · · ·		
itrol	Point	DOCUMENT NC LTH/DH DOC. STATUS	). K/PGR/PW	//PLP/000 N DATE	
itrol		DOCUMENT NC LTH/DH DOC. STATUS FOR INFO.	). K/PGR/PW CREATIO 20/0:	//PLP/000	19/A REVISION A
trol	Point	DOCUMENT NC LTH/DH DOC. STATUS	). K/PGR/PV CREATIO 20/0: SCALE	//PLP/000 N DATE	19/A REVISION


ctivity ID Activity Name		Working BL Project Star Duration	rt BL Project Finish	2014	201
		Duration	T IIII3II	Jan	Feb
DDASubmiss	sion	195 25-Sep-14	28-Feb-15		
DSN29086	Preparation for formal submission to ER/ICE/IP	49 25-Sep-14	22-Nov-14		     
DSN29087	IPs//ER's Review	28 24-Nov-14	27-Dec-14		
DSN29088	Preparation for resubmission to ER/ICE/IP with ICE Certification	29 29-Dec-14	31-Jan-15		<b></b>
DSN29089	ER/IP'sApproval	28 01-Feb-15	28-Feb-15		
Mid Vent Ad	lit/Junction Permanent Lining & Backfill	228 08-Oct-14	24-Apr-15		
AIP Submissi	on	28 08-Oct-14	04-Nov-14		
DSN29093	ER/IP'sApproval	28 08-Oct-14	04-Nov-14		
DDASubmiss	sion	49 23-Feb-15	24-Apr-15		1 1 1
DSN29094	Preparation for formal submission to ER/ICE/IP	49 23-Feb-15	24-Apr-15		
Mid Vent Ju	nction Internal Structure	28 22-Oct-14	18-Nov-14		
AIP Submissi	on	28 22-Oct-14	18-Nov-14		
DSN29101	ER/IP'sApproval	28 22-Oct-14	18-Nov-14		
CBAR Cave		63 29-Sep-14	12-Dec-14		
A26020c1	Preparation and Submission of CBAR - 2nd Submission	39 29-Sep-14	14-Nov-14		
A26020d1	ER/IP's Review&Approval of CBAR	28 15-Nov-14	12-Dec-14		
	ortal Method Statement Submission	180 14-Oct-14	20-May-15		
		170 14 Oct 14			
	sting Method Statement	172 14-Oct-14	03-Mar-15		
FL2022107	Preparation and Submission of Blasting Method Statement	90 14-Oct-14	29-Jan-15		
FL2022108	Engineer's/IP's Review & Approval	90 12-Nov-14	03-Mar-15		
Middle Vent	ilation Adit Lining Works	54 05-Feb-15	13-May-15		
A25513	Prepare Method Statement	48 05-Feb-15	09-Apr-15		
A25514	Engineer's Comment	28 10-Apr-15	13-May-15		
Mid Vent Bl	dg. Foundation	76 12-Feb-15	20-May-15		
A25509	Prepare Method Statement	48 12-Feb-15	16-Apr-15		
A25510	Engineer's Comment	28 17-Apr-15	20-May-15		· · · · · · · · · · · · · · · · · · ·
Mid Vent Bu	uilding Construction	76 14-Jan-15	20-Apr-15		
FL5900	Prepare Method Statement for Mid Vent Building Construction	48 14-Jan-15	13-Mar-15		· · · · · · · · · · · · · · · · · · ·
FL5910	Engineer's Comment	28 14-Mar-15	20-Apr-15		
4.5 Middle P	ortal Works	168 16-Sep-14	23-Apr-15		
		127 26-Sep-14	07-Feb-15		
	al: CLP Substation				<u></u>
TSS3P2060	Sub-station Construction + CLP Installation	110 26-Sep-14	06-Feb-15		
TSS3P2090	Energization	1 07-Feb-15	07-Feb-15		U
	al: Portal Formation	50 16-Sep-14	14-Nov-14		
MV2817	Excavation for Site Installation (Tunneling Works) up to (+22.0mPD)	50 16-Sep-14	14-Nov-14		
Adit Constr	uction - Mid Portal	155 14-Oct-14	23-Apr-15		
MV2490dwp2a	Top Heading Canopies & Bench Excavation Ch24>Ch70	91 14-Oct-14	29-Jan-15		
MV2490dwp3	Blast door installation + Noise Measurement and 24Hr permit approval	30 30-Jan-15	05-Mar-15		
MV2490dwp4	D&B Full Face Ch70>Ch133; 63m	41 06-Mar-15	23-Apr-15		
5 North Porta	al Area	946 20-Jan-14	30-Mar-17		
5.0 North Po	rtal Site Possession Contract Dates	0 18-Dec-14	18-Dec-14		
A1910	LS9 (near North Vent)	0 18-Dec-14			
	rtal Subcontract & Procurement	946 20-Jan-14	30-Mar-17		
		946 20-Jan-14	30-Mar-17		1 1 1
	I: TBM Procurement & Delivery				1 1 
DSN027980	TBM Procurement, Fabrication & Delivery	405 20-Jan-14	28-Feb-15		
DSN027981	Conveyor Belt System Procurement & Delivery	90 03-Nov-14	31-Jan-15	· · · · · · · · · · · · · · · · · · ·	, 
N21410a	Precast Segment Fabrication (1.6m Ring) - Temporary Segments	190 30-Sep-14	23-May-15		· · · · · · · · · · · · · · · · · · ·
N21410b	Precast Segment Fabrication (2.2m Ring)	715 01-Nov-14	30-Mar-17		1

						香寶嘉			PROJECT Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Cor
A	Monthly Report No.13	20/01/2015	RAN	RBS/SJO	PPL/DAL	HongKong	CEDD Civil Engineering and Development Department		Site Formation and Infrastructure Works C TITLE Monthly Report No.13 3-Months Rolling P
RE	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of the Bouygues Construction group	Development Department	AIRINS	(Works Programme Rev. C)

15					
		Mar			Apr
1					
}					
1					
				<u> </u>	
4					
4					
-					
{					
4					
4					
				4	
1					
_					
1					
	-	DOCUMENT NO	).		
				//PLP/000	19/A
rol	Point	DOC. STATUS	CREATIO		REVISION
	ract 2	state of the part of the second	and the second se		a second s
110	act Z	FOR INFO.		L/2015	A
ogr	amme	PAPER SIZE	SCALE		PAGE
9		A3	N	I/A	4 of 8
1					

/ ID	Activity Name	Working BL Proje	ct Start BL Project Finish	2014		2
		360 27-Sep	·14 17-Jul-15		Jan	Feb
	Portal Design Submission					
North Tun	nel Curved Section - N/B & S/B- Temp Support in Rock	28 05-Oct-	14 01-Nov-14			
DDASubmis	ssion	28 05-Oct-	14 01-Nov-14			       
FL2022144	ER/IP'sApproval	28 05-Oct-				
North Tun	nel Curved Section Southbound Temp Support For Enlargement	136 25-Nov	14 06-May-15			
DDASubmis	ssion	136 25-Nov	14 06-May-15			
FL2022145	Preparation for formal submission to ER/ICE/IP	56 25-Nov	14 31-Jan-15			 <b>_</b>
FL2022146	IPs'/ER's Review	28 02-Feb	15 09-Mar-15			
FL2022147	Preparation for resubmission to ER/ICE/IP with ICE Certification	22 10-Mar				       
FL2022148	ER/IP'sApproval	28 09-Apr-	-	_		
Bored Tun	Inel Segmental Lining	45 10-Oct-	14 01-Dec-14			
DDASubmis	ssion	45 10-Oct-	14 01-Dec-14			
FL2022159	Preparation for resubmission to ER/ICE/IP with ICE Certification	21 10-Oct-	14 03-Nov-14			
FL2022160	ER/IP'sApproval	28 04-Nov				
Bored Tun	inel OHVD Slab	146 09-Oct-	14 07-May-15			
AIP Submiss	sion	28 09-Oct-	14 05-Nov-14			
FL2022164	ER/IP'sApproval	28 09-Oct-	14 05-Nov-14			 - <del>-</del>
DDASubmis	ssion	146 13-Jan-	15 07-May-15			
FL2022165	Preparation for formal submission to ER/ICE/IP	42 13-Jan-	15 05-Mar-15			
FL2022166	IPs'/ER's Review	28 06-Mar	15 11-Apr-15			
FL2022167	Preparation for resubmission to ER/ICE/IP with ICE Certification	21 13-Apr-	15 07-May-15			
Bored Tun	nel Internal Structure (except OHVD Slab)	144 05-Oct-	14 07-May-15			
AIP Submiss	sion	28 05-Oct-	14 01-Nov-14			
FL2022172	ER/IP'sApproval	28 05-Oct-	14 01-Nov-14			 - <b>+</b>
DDASubmis	ssion	83 13-Jan-	15 07-May-15			
FL2022173	Preparation for formal submission to ER/ICE/IP	42 13-Jan-	15 05-Mar-15			 _1
FL2022174	IPs/ER's Review	28 06-Mar	15 11-Apr-15			       
FL2022175	Preparation for resubmission to ER/ICE/IP with ICE Certification	21 13-Apr-	-			
Bored Tun	nel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)	210 25-Oct-	14 14-Jul-15			
AIP Submiss	sion	28 25-Oct-	14 21-Nov-14			
FL2022180	ER/IP'sApproval	28 25-Oct-	14 21-Nov-14			
DDASubmis	ssion	95 17-Mar	15 14-Jul-15			
FL2022181	Preparation for formal submission to ER/ICE/IP	95 17-Mar	15 14-Jul-15			
Northbour	nd TBM Dismantling Cavern Temporary Works	92 03-Jan-	15 28-Apr-15			
DDASubmis	ssion	92 03-Jan-	15 28-Apr-15			
FL2022185	Preparation for formal submission to ER/ICE/IP	42 03-Jan-	15 24-Feb-15			 :
FL2022186	IPs'/ER's Review	28 25-Feb	15 28-Mar-15			
FL2022187	Preparation for resubmission to ER/ICE/IP with ICE Certification	22 30-Mar	15 28-Apr-15			
Bored Tun	nel Cross Passages Temp Works (Soft Ground)	68 27-Jan-	15 06-May-15			
DDASubmis	ssion	68 27-Jan-	15 06-May-15			
FL2022197	Preparation for formal submission to ER/ICE/IP	50 27-Jan-	15 28-Mar-15			
FL2022198	IPs'/ ER's Review	28 30-Mar	15 06-May-15			   
Bored Tun	nel Cross Passages Temp Works (Rock)	53 27-Jan-	15 06-May-15			
DDASubmis		53 27-Jan-	15 06-May-15			
FL2022201	Preparation for formal submission to ER/ICE/IP	50 27-Jan-	15 28-Mar-15			 
FL2022202	IPs/ER's Review	28 30-Mar	15 06-May-15			 
Bored Tun	nnel Cross Passages Permanent Lining (Soft Ground)	278 27-Sep	14 23-Jun-15			
AIP Submiss		167 27-Sep	-14 03-Feb-15			   
	Preparation for formal submission to ER/ICE/IP	42 27-Sep				 - <del>-</del>





MPR13; HKLTH Works Programme update 20-Jan-2015 [wpc]; DHK\_HKLTH\_Works Programme new 3MRP; 26-Jan-15; 10:17 Activity ID **BL** Project Working Project Star 2014 Duration Finish Jan Feb IPs'/ER's Review FL2022206 28 18-Nov-14 19-Dec-14 FL2022207 Preparation for resubmission to ER/ICE/IP with ICE Certification 12 20-Dec-14 06-Jan-15 FL2022208 ER/IP'sApproval 28 07-Jan-15 03-Feb-15 72 24-Mar-15 23-Jun-15 **DDASubmission** -----Preparation for formal submission to ER/ICE/IP FL2022209 72 24-Mar-15 23-Jun-15 259 27-Sep-14 17-Jul-15 Bored Tunnel Cross Passages Permanent Lining (Rock) 167 27-Sep-14 03-Feb-15 **AIP Submission** FL2022213 Preparation for formal submission to ER/ICE/IP 42 27-Sep-14 17-Nov-14 FL2022214 IPs'/ER's Review 28 18-Nov-14 19-Dec-14 FL2022215 Preparation for resubmission to EB/ICE/IP with ICE Certification 12 20-Dec-14 06-Jan-15 FL2022216 ER/IP'sApproval 28 07-Jan-15 03-Feb-15 92 24-Mar-15 17-Jul-15 DDASubmission Preparation for formal submission to ER/ICE/IP 92 24-Mar-15 17-Jul-15 FL2022217 129 27-Nov-14 16-Apr-15 **Bored Tunnel Cross Passages Internal Structures** 129 27-Nov-14 16-Apr-15 **AIP Submission** Preparation for formal submission to ER/ICE/IP FL2022221 42 27-Nov-14 17-Jan-15 FL2022222 IPs'/ER's Review 28 19-Jan-15 23-Feb-15 FL2022223 Preparation for resubmission to ER/ICE/IP with ICE Certification 21 24-Feb-15 19-Mar-15 FL2022224 ER/IP'sApproval 28 20-Mar-15 16-Apr-15 127 03-Dec-14 25-Apr-15 Temp Pre-Cast Reinforced Box for TBM Segment Del in Curved Section 127 03-Dec-14 25-Apr-15 **DDASubmission** . . . . . . . . . FL2022229 Preparation for formal submission to ER/ICE/IP 42 03-Dec-14 23-Jan-15 FL2022230 IPs'/ER's Review 28 24-Jan-15 28-Feb-15 FL2022231 Preparation for resubmission to ER/ICE/IP with ICE Certification 24 02-Mar-15 28-Mar-15 FL2022232 EB/IP'sApprova 28 29-Mar-15 25-Apr-15 28 22-Oct-14 18-Nov-14 CBAR North Tunnel (D&B Section & Cross Passages) . . . . . . . . . . . . . . . . . . ER/IP's Review&Approval of CBAR A26030b 28 22-Oct-14 18-Nov-14 105 21-Oct-14 27-Dec-14 **Construction Impact Assesment - Bored Tunnel** FL21140 Draft Report 31 21-Oct-14 20-Nov-14 FL21175 \*Final CIA Report 37 21-Nov-14 27-Dec-14 44 15-Oct-14 04-Dec-14 Waterworks Impact Assessment - Existing WSD Nam Chung Water Tunnel Preparation for resubmission to ER/ICE/IP with ICE Certification FL2022245 20 15-Oct-14 06-Nov-14 FL2022246 ER/IP'sApproval 28 07-Nov-14 04-Dec-14 91 03-Oct-14 13-Apr-15 5.3 North Portal Method Statement Submission 169 03-Oct-14 24-Jan-15 North Tunnel (D&B Section) Blasting Method Statement FL2022109 Preparation and Submission of Blasting Method Statement 70 03-Oct-14 23-Dec-14 FL2022110 Engineer's/IP's Review & Approval 60 13-Nov-14 24-Jan-15 151 27-Oct-14 14-Feb-15 MS for TBM On-Site Assembly Prepare & Submit Method Statement 24 27-Oct-14 FL4875 22-Nov-14 FI 4880 ER's Comment for Method Statement 30 23-Nov-14 22-Dec-14 FL4885 Prepare & Re-submit Method Statement 18 23-Dec-14 15-Jan-15 FL4890 ER's Approval for Method Statement 30 16-Jan-15 14-Feb-15 140 02-Dec-14 13-Apr-15 MS for TBM Launching -----FL2022061 Prepare & Submit Method Statement 40 02-Dec-14 20-Jan-15 FL2022062 ER's Comment for Method Statement 30 21-Jan-15 19-Feb-15 FL2022063 Prepare & Re-submit Method Statement 18 23-Feb-15 14-Mar-15 FL2022064 ER's Approval for Method Statement 30 15-Mar-15 13-Apr-15 26-Mar-15 90 02-Dec-14 MS forTBM Excavation FI 2875 24 02-Dec-14 31-Dec-14 Prepare & Submit Method Statement FL2880 ER's Comment for Method Statement 30 01-Jan-15 30-Jan-15 PROJECT MAIN CONTRACTOR CLIENT THE ENGINEER Contract No. CV/2012/08 香寶嘉 AECOM CEDD 土木工程拓展署 Civil Engineering and Liantang/Heung Yuen Wai Boundary Con Dragages CONTRACTOR'S DESIGNER Site Formation and Infrastructure Works C HongKong PPL/DAL TTLE A Monthly Report No.13 20/01/2015 RAN RBS/SJO Development Department ΛΤΚ Monthly Report No.13 3-Months Rolling Pr member of the Bouygues Construction group PREPARED CHECKED APPROVED

DESCRIPTION

REV

DATE

015					
		Mar			Apr
				1 1 1 1	
	,				
				1	
				!	
				1 1 1	
				     !	
				1 1 1 1	
				1 1 1	
				,   	
				1 1 1	
				1 1 1 1	
				   	<u></u>
		DOCUMENT NO	).		
				V/PLP/000	19/A
trol	Point	DOC. STATUS	CREATIO		REVISION
	ract 2	FOR INFO.	a second s	1/2015	A
		PAPER SIZE	SCALE		PAGE
rogr	amme	A3	Production of the	I/A	6 of 8
_		N		C. A.M	

(Works Programme Rev. C)

	Activity Name	Working BL Project Start BL Project Duration Finish	2014		
		Finish		Jan	Feb
FL2885	Prepare & Re-submit Method Statement	18 31-Jan-15 24-Feb-1	5		
FL2890	ER'sApproval for Method Statement	30 25-Feb-15 26-Mar-1	5		
North Porta	al: WSD Tunnel Instrumentation	65 18-Oct-14 05-Jan-1	5		
FL2022474	ER's Comment for Method Statement	30 18-Oct-14 16-Nov-1	4		
FL2022484	Prepare & Re-submit Method Statement	18 17-Nov-14 06-Dec-1	4		   
FL2022494	ER'sApproval for Method Statement	30 07-Dec-14 05-Jan-1	5		
5.5 North Po	ortal Works	525 29-Apr-14 30-Sep-1	5		
Enaineer's	Principal Site Office & Contractor's Site Office	25 01-Nov-14 29-Nov-1	4		
N21564	Construction of Core and Material Store	25 01-Nov-14 29-Nov-1	4		
CLP Substa	ation	125 07-Oct-14 14-Feb-1	5		
N21060	Sub-station Construction	110 07-Oct-14 14-Feb-1	5		
N21090	Energization	1 14-Feb-15 14-Feb-1			
		32 20-Nov-14 30-Dec-1			U
	al: Strengthening Works for WSD Tunnel				
DSN018310 NV3345a1	Instrument Installation KD-11 Stage III Completion of strengthening works inside existing Nam Chung water tunnel.	18 08-Dec-14 30-Dec-1 0 20-Nov-1			
		0 20-NOV-1 525 29-Apr-14 30-Sep-1			
	al: Site Formation				
N20495	Permanent Slope Formation for TBM Site Installation	150 29-Apr-14 07-Nov-1			
N20505	Permanent Slope Formation (Remaining)	200 08-Nov-14 25-Jul-15			
N20635	NB: Stage 2 Excavation from +38mPD to +18mPD w/10 rows Soil Nail	74 23-Oct-14 20-Jan-1			
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192 21-Jan-15 30-Sep-1			
N21562	KD-12 Stage IV Completion of site clearance in Portions CR5A, CR6A and TA-1	0 19-Dec-1			
	al: Site Installation for TBM	99 08-Nov-14 06-May-1	5		
SC01310	Site Installation and Logistics for TBM Works	60 08-Nov-14 20-Jan-1			
TD1000	Conveyor Belt System Construction	75 26-Jan-15 06-May-1			 
Southboun	d Tunnel (Mined Excavation) inc Enlargement	200 26-Aug-14 06-May-1	5		
DB6370a	Top Heading Excavation (Canopies) (Ch6,450>Ch6,415) (35m) [P21:4850 to 4815]	80 26-Aug-14 28-Nov-1	4		
DB6370b	Blast door installation + Noise Measurement and 24Hr permit approval	30 06-Nov-14 05-Dec-1			
DB6370c	Top Heading Excavation (Canopies) (Ch6,415>Ch6,355) (60m) [P21:4815 to 4755]	72 06-Dec-14 02-Mar-1			
DB6370d	Platform excavation for bench excavation	22 12-Feb-15 09-Mar-1			
DB6370e	Bench Excavation (Ch6,450>Ch6,355) (95m) [P21: 4850 to 4755]	48 10-Mar-15 06-May-1			   
Northbound	d Tunnel (Mined Excavation)	76 02-Mar-15 30-May-1	5		
DB6400a	Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788]	76 02-Mar-15 30-May-1	5		
TBM On-Sit	te Assembly	65 02-Mar-15 18-May-1	5		
TD0990	TBM On-site Assembly and T&C	65 02-Mar-15 18-May-1	5		
5.6 Administ	ration Building:	218 20-Dec-14 12-May-1	5		
	stration Building: Design Submission	218 20-Dec-14 12-May-1	5		
	ng - Foundation Design	218 20-Dec-14 12-May-1	5		
_		218 20-Dec-14 12-May-1			
DDA Submis DSN29107	Preparation for formal submission to ER/ICE/IP	35 20-Dec-14 02-Feb-1			
DSN29107	IPs//ER's Review	28 03-Feb-15 10-Mar-1			
DSN29109	Preparation for resubmission to ER/ICE/IP with ICE Certification	20 00 res 10 10 Mar 1 21 11-Mar-15 08-Apr-1			
DSN29110	ER/IP's Approval	28 09-Apr-15 12-May-1			
	stration Building: Method Statement Submission	76 09-Jan-15 27-Apr-1			
	-	76 14-Jan-15 20-Apr-1			
	ment for Admin.Building Construction Prepare Method Statement for Adminstration Building Construction			·····	
A1990 A2000	Prepare Method Statement for Administration Building Construction ER's Comment	24 14-Jan-15 10-Feb-1 28 11-Feb-15 18-Mar-1			
A2000 AD2190	Re-submission Method Statement for Building Construction	28 11-Feb-15 18-Mar-1 24 19-Mar-15 20-Apr-1			
AU2190	-	· · · · · · · · · · · · · · · · · · ·			
MC for Advator	stration Building: Demolition	64 09-Jan-15 27-Apr-1	5		





ID	Activity Name	Working BL Project Start BL Projec Duration Finish	2014		2015		
				Jan	Feb	Mar	Apr
SV2910	ER's Comment for Demolition Plan & Method Statement	30 06-Feb-15 07-Mar-1					
SV2915	Prepare & Re-submit Demolition Plan & Method Statement	18 09-Mar-15 28-Mar-1					
SV2920	ER'sApproval for Demolition & Method Statement	30 29-Mar-15 27-Apr-1	5		 	   	
5.64 Admi	nistration Building: General Submission	30 02-Jan-15 09-Mar-1	5			1 1 1	
Adminstrat	ion Building: Egress/Ingress	30 02-Jan-15 09-Mar-1	5			     	
N21275	Appoint Consultant for TTMs	12 02-Jan-15 15-Jan-1	5				
N21285	Prepare & Submit Temp. Trafic Management Scheme	12 16-Jan-15 29-Jan-1	5		]		
N21295	TMLG Meeting	12 30-Jan-15 12-Feb-1	5				
N21305	TTMS Reviewed & Comment	12 13-Feb-15 02-Mar-1	5				1
N21315	Notification to RMO	6 03-Mar-15 09-Mar-1	5		 <del> </del>     		
5.65 Admi	inistration Building: Works	51 10-Mar-15 04-May-	5				
Administrat	tion Building: Site Formation	51 10-Mar-15 04-May-				1     	
AD2000	Site Hoarding	24 31-Mar-15 04-May-					
AD2050	U/U Diversion & Drainage Diversion (if required)	36 10-Mar-15 24-Apr-1			 		

1	7			1		MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
						香寶嘉	▲ 土木工程拓展署	AECOM	Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Con
1.1						Dragages	CEDD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure Works Co
A	Monthly Report No.13	20/01/2015	RAN	RBS/SJO	PPL/DAL	HongKong	Development Department	ATKING	TITLE
RE	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of the Bouygues Construction group	Development Department	AIRINS	Monthly Report No.13 3-Months Rolling Pr (Works Programme Rev. C)

	DOCUMENT NO LTH/DH	). IK/PGR/PW/PLP/000	019/A
ntrol Point	DOC. STATUS	CREATION DATE	REVISION
Contract 2	FOR INFO.	20/01/2015	A
orogramme	PAPER SIZE	SCALE	PAGE
	A3	N/A	8 of 8



Activity ID	Activity Name	OD	RD	Start	Finish	TI	2014				2015				
2 Manth Dallin								Jan		Feb		Mar		Apr	May
	g Programme 2015-01-21														
Key Dates (Co	ntractual)														
KD-0010	Commencement of Works	0	0	31-Jul-13	3 A										
Dependent Mil	estones from Other Contracts														
MS-0100	Completion of Temporary Vehicular Bridge by C2 Contractor	0	0		24-Jan-15*	-12	2		Comp	etion of Temporary Vehicular Brid	ge by C2 Cont	tractor			
Major Mileston	es and Events														
MS-2000A2	T1b: TTA to shift FLHS SB eastward to the widened pavement (shift 2 lanes)	1	1	08-Feb-	15 08-Feb-15		1			T1b: TTA to shift FLH	SBeastward	to the widened paver	ment (shift 2 lan	es)	
MS-2000A3	T1c: TTA to shift FLHS SB eastward to the widened pavement (shift 3 lanes)	1	1	01-Mar-	15 01-Mar-15		2				-	shift FLHS SB eastwa			ift () lon co)
							-				_			eu pavement (sn	it 3 ianes)
MS-2000B	T2: TTA to shift FLHS NB eastward	1	1	08-Mar-	15 08-Mar-15		3				■ T2:	TTA to shift FLHS NE	eastward		
Major Procure	ment & Delivery														
Water Supply F	Pipeworks										·				
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	60	60	20-Jan-	15 10-Apr-15	6	1						E	&M equipment fo	r the re-provi
Precast Bridge	Segment Lifting Frames and Precast Yard														
MM-2040	Deliver to Site and assembly works	44	0	28-Sep-1	4 A 16-Jan-15 A				liver to Site a	and assembly works					
MM-2050	Certification of lifting frame	18	18	20-Jan-		3									
		10	10	20-Jan-	15 09-Feb-15	3.				Certification of lifting	trame				
Design and Su	bmissions														
Statutory App	roval														
PRE-1040	Submission & approval of temporary works on nullah for construction of pad footing of Bridge E - DSD	40	0	11-Sep-1-	4 A 08-Jan-15 A			Submission	& approval of	f temporary works on nullah for co	nstruction of p	ad footing of Bridge E	- DSD		
PRE-1210	Consent for Dong Jiang watermians connection for DN1400 - WSD	0	0		20-Jan-15*	-1:	5		<ul> <li>Consent for</li> </ul>	or Dong Jiang watermians connec	tion for DN140	0 - WSD			
PRE-1510	Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898	0	0		20-Jan-15*	23	6		<ul> <li>Confirmati</li> </ul>	on of Revised Retaining Structure	along Slope n	io. 3SW-C/C898			
PRE-1500	Confirmation of Noise Barrier Footing Design for NB71 (CH7150 to CH7290)	70	14	17-Apr-1	4 A 04-Feb-15	3	0			Confirmation of Noise Bar	tier Footing De	asian for NB71 (CH71	50 to CH7290)	Confirmation of	Noise Barrier
											-				
PRE-1220	Consent for construction of noise barrier (NB1a) within WSD Tau Pass Restricted Zone - WSD	45	21	09-Apr-1	4 A 12-Feb-15	17				Consent for cons	truction of nois	e barrier (NB1a) with	in WSD lau Pas	ss Restricted Zon	a WSD, Co
Method Staten	nent and Design (Major) Approved by AECOM														
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details	60	30	11-Mar-1	4 A 02-Mar-15	10	6				Submissio	n of noise barrier des	ign for absorptiv	e panels, transpa	rent panels a
Contractor's A	Iternative Design (AD) Submission & Approval														
PRE-4310C	Superstructure Design Package 3 for Bridge A3 (AA10-AA13)	158	0	04-Apr-1	4 A 12-Jan-15 A					Superstru	cture Design F	Package 3 for Bridge A			
PRE-4310A	Superstructure Design Package 9 for Bridge A1 (AA1-AA5)	118	0	16-May-1	4A 12-Jan-15A			Sup	erstructure D	esign Package 9 for Bridge A1 (A	A1-AA5)				
PRE-4310B	Superstructure Design Package 10 for Bridge A2 (AA6-AA9)	154	0	16-May-1	4 A 12-Jan-15 A							Package 10 for Bridge	12 (1 46-4 49)		
												ackage to tot bridge			
PRE-4310D	Superstructure Design Package 6 for Bridge A4 (AA14-AA18)	108	0	16-May-1	4 A 12-Jan-15 A			Sup	erstructure D	esign Package 6 for Bridge A4 (A	A14-AA18)				
										-					
	Actua	al Work				C	EDD Cor	tract No. C	V/2012/	09	3-I Date	Month Rolling Pro		ated to 2015-0 Checked	Approved
		aining W			Liantana	/ <b>ப</b>		n Wai BCB	- Sito E	Formation &	26-Jan-15	_	s		Арріочец
▲▲ 俊 利		mary Ba			Liainang			ire Works, (							
	Wo Construction & Engineering Co., Ltd.	al Rema	uning V	Vork			nustructi	10 HUINS, 1	oomat						
	♦ Miles		lino D-	.			3-Month	Rolling Prog	gramme	e		+			
	Proje	ect Base	iine Ba						-			+			
					3MPR018			Page 1 of 9		26-Jan-15			I		·

Activ	ity ID	Activity Name	OD	RD	Start	Finish	TF	2014				2015		
									Jan		Feb	Mar	Apr	May
	PRE-4320B	Superstructure Design Package 7 for Bridge B2 (AB7-AB12)	196	0	21-May-14 A	12-Jan-15 A			Supe	erstructure De	sign Package 7 for Bridge B2 (A	B7-AB12)		
	PRE-4340B	Superstructure Design Package 8 for Bridge D2 (AD6-AD8)	56	0	30-Jul-14 A	12-Jan-15 A			Supe	erstructure De	sign Package 8 for Bridge D2 (A	D6-AD8)		
	PRE-4340C	Superstructure Design Package 5 for Bridge D3 (AD9-AD14)	196	0	07-May-14 A	12-Jan-15 A			Supe	erstructure De	sign Package 5 for Bridge D3 (A	D9-AD14)		
	Section IA & IB -	Fanling Highway Widening (KD-1 & KD-2)												
	Fanling Highway	South Portion between CH6935 and CH7470												
	Fanling Highway	/ Zone 1 between CH6935 and CH7130 (within SBZ2)												
	At-Grade Road	works (195m)												
	FHW-1120*	Pipe Laying - DN1200 Watermains (CHC) across Fanling Highway (total 80m for 2 shafts)	275	11	09-Jun-14 A	31-Jan-15	863	3			Pipe Laying - DN1200 Waterm	ains (CHC) across Fanling Highway	(total 80m for 2 shafts)	
		Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m depth)	182	40	20-Feb-14 A	13-Mar-15	783	3				Pipe Laying - DN12	00 Watermains (CHC) along Fanl	ling Highway (ł
1	Fanling Highway	Zone 2 between CH7130 and CH7290												
	At-Grade Road	works (160m)												
		Pipe Laying - Twin DN1400 Watermains (CHE & G) along Fanling Highway (44m long, 6m depth)	85	20	09-Jul-14 A	11-Feb-15	151				Pipe Laying - Twin	DN1400 Watermains (CHE & G) al	ng Fanling Highway (44m long, 6i	m depth)
	FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (affected due to design change)	100	171	26-Jul-14 A	22-Aug-15	13	3						:
		Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling High way (183m long, 4m depth)	209	209	14-Feb-15	04-Nov-15	381	1						
1	Fanling Highway	/ Zone 3 between CH7290 and CH7380												
	At-Grade Road	works (130m)												
	FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	270	81	23-May-14 A	06-May-15	139							Nois
	FHW-3210	Noise Barrier NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos)	79	79	09-Mar-15	15-Jun-15	3	5						
	FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should )	120	120	13-Feb-15	18-Jul-15	139	9						
		Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	150	141	07-Jun-14 A	18-Jul-15	579	)						
	Fanling Highway	/ Zone 4 between CH7380 and CH7470												
	At-Grade Road	works (90m)												
		Pipe Laying - Twin DN1400 Watermains (CHE & CHG) along Fanling Highway (90r long, 3m depth)	n 155	20	15-Oct-14 A	11-Feb-15	52	2				DN1400 Watermains (CHE & CHG		
		Pipe Laying - DN600 & DN1200 Watermains (CHB &CHC) along Fanling High way (90m long, 3m depth)	60	20	27-Nov-14 A	11-Feb-15	808	3			Pipe Laying - DN6	00 & DN1200 Watermains (CHB &C	HC) along Fan ling High way (90m	long, 3m dept
	Miscellaneous V	Vorks for Facilitating Traffic Diversion of Fanling Highway												
		Permanent Road Formation with 2 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-construction	45	17	10-Nov-14 A	07-Feb-15	0				Permanent Road Forn	ation with 2 lanes width between CH	6935 and CH7130 (Eastern Side)	by means of
		Permanent Road Formation with 3 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-surfacing	12	12	09-Feb-15	28-Feb-15	1					Permanent Road Formation with 3	lanes width between CH6935 and	CH7130 (Ea
		Demolition of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion	6	6	02-Mar-15	07-Mar-15	2	2				Demolition of a certain sec	tion of Central Barrier & Make Goo	od of Road Pa
	Fanling Highway	North Portion between CH7470 and CH7925												
		Actu	al Work	ĸ			С	EDD Co	ntract No. C	//2012/0	09	3-Month Rolling Prog	gramme updated to 2015-01	-21
			naining									Date Revision		Approved
			nmary B			Liantang	/ He	eung Yu	en Wai BCP	- Site F	ormation &	26-Jan-15 Rev.1	SL	
A	後和	建筑工程有限公司			Nork	U			ure Works, C					
1		O CONSTRUCTION & ENGINEERING CO., LTD.	cal Rem	aning					·····, ·					
		◆ ◆ Mile	stone ect Base	eline Ra	ar		3	3-Month	Rolling Prog	ramme	•			
		Pioj	UL DAS											
					3	MPR018			_Page 2 of 9		26-Jan-15	l		

ivity ID	Activity Name	OD	RD	Start	Finish	TF	2014	Jan		Feb	2015	Mar		Apr	May
Fanling Highwa	ay Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)							Jalii		165		IVICI		, ipi	ividy
Kiu Tau Footb	nidge Reprovision (East)														
FHW-5000C1	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 1	30	0	04-Oct-14 A	20-Dec-14 A		кт	P2 - Piling Works (3 c	ut of 6 nos of	Pile) - Phase 1			+		
FHW-5000D1	KT-P3 - Piling Works (5 out of 6 nos of Pile) - Phase 1	40	0	06-Oct-14 A	24-Dec-14 A			Piling Works (5 out of							
EHW-5000D2	KT-P3 - Piling Works (1 out of 6 nos of Pile) - Phase 2, conflict with temp cycle track/	6	0	02-Dec-14 A	24-Dec-14 A					s of Pile) - Phase 2, conflict with to	mn cycle track/	evisting tree			
	existing tree KT-AB1 - Piling Works (7 out of 12 nos of Pile) - Phase 1	60	0	29-Sep-14 A	14-Jan-15 A										
	- · · · ·			30-Dec-14 A				KI-A	-	orks (7 out of 12 nos of Pile) - Pha					
	Additional BFA Facilities - Piling Works (4 out of 4 nos of Pile) - Phase 1, to be covered by VO	20	0		14-Jan-15 A				Addition	hal BFA Facilities - Piling Works (	out of 4 nos of	Pile) - Phase 1, to t			
	KT-AB1 - Piling Works (5 out of 12 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	25	25	05-Mar-15	02-Apr-15	29				-			КТ-АВ1 -	Piling Works (5 d	ut of 12 nos
FHW-5000E	KT-P4 - Pling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40	40	08-Apr-15	26-May-15	29						_			
FHW-5010B	KT-AB2 - Pile Cap & Abutment	105	105	26-Mar-15	04-Aug-15	226									
At-Grade Road	d Works (130m)				,										
FHW-5120A	Preparation Works for Implementation of TTA Scheme E2	25	25	26-Mar-15	28-Apr-15	52									Preparat
Fanling Highwa	ay Zone 7 between CH7660 and CH7925												+		
At-Grade Road	dworks (265m)														
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	177	30-Aug-13 A	29-Aug-15	4									_
Section II - Rem	ainder of the Works (KD-3)						-								
WSD Works															
DN450 Fire Mai	no (CHA)														
WA-1030	Pipe Laying - CHA 260 - 360 (DN450) near Ext. TWSR West, 100m long & 2m depth	65	65	09-Mar-15	29-May-15	704									
DN600 Water Ma	ains (CHB)														
WB-1020	Pipe Laying - CHB 245 - 335 (DN600) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)	60	20	27-Nov-14 A	11-Feb-15	640				Pipe Laying - CH	B 245 - 335 (DN	1600) near Fanling	Highway S/B (	FHW: CH7380-7	470), 90m lor
WB-0100	Temporary Local Diversion for DN600 near Abutment AD1 (CHB 0 - 100)	80	22	25-Sep-14 A	13-Feb-15	495				Temporary Loca	Diversion for D	0N600 near Abutme			1
WB-1030B	Pipe Laying - CHB 350 - 450 (DN600) from Pier AA4 to Portal AB7/AD9/AC12	30	30	12-Feb-15	25-Mar-15	52						Pipe		350 - 450 (DN60	
DN1200 Water I	Mains (CHC)	]]					-								
WC-1030B	Pipe Laying - CHC 100 - 155 (DN1200) across Fanling Highway & associated	46	11	14-Nov-14 A	31-Jan-15	863				Pipe Laying - CHC 100 - 155 (	DN1200) across	Fanling Highway &	associated Gr	outing Works, Pi	be Laying - C
WC-1080	Grouting Works Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW:	60	20	27-Nov-14 A	11-Feb-15	808				Pipe Laying - CH	C 510 - 600 (DI	1200) near Fanling	Highway S/B	(FHW: CH7380-	7470), 90m k
WC-1050A	CH7380-7470), 90m long (common trench with NB) Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW:	120	40	15-Oct-14 A	13-Mar-15	783						Pipe Laying - CHC			
WC-1090B	CH6935-7130), 45m long, 4m depth Pipe Laying - CHC 615 - 720 (DN1200) from Pier AA4 to Portal AB7/AD9/AC12	30	30	12-Feb-15	25-Mar-15	52						· · · ·	``	615 - 720 (DN1)	
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW:	95	95	14-Feb-15		495						- Pipe		515-720 (DNI.	
VVC-1000	CH7130-7290), 185m long (common trench with NB)	90	90	14-Feb-15	18-Jun-15	495									
	I					~		4 man at Mar	100401	00	2.14	onth Polling D	arommo	datad to 2015	01.21
		l Work				C		tract No. C	v/2012/	09	Date	onth Rolling Pro Revisio		Checked	Approved
		ining V			Liantang	/ на		n Wai RCP	- Sito F	ormation &	26-Jan-15	Rev.1		SL	
66 後 和	建筑工程有限公司	nary Ba						ire Works, (							
	Vo Construction & Engineering Co., Ltd.		aining V	Vork		1111	าสอเทนปไ	1.0 WUINS, (	Contrac						
	♦ Milest					2	R-Month	Rolling Prog	aramme	2					
	Project	ct Base	line Ba	r		3		Coming Frog	Jiannie	•					
				21	IPR018			Page 3 of 9		26-Jan-15					L

tivity ID	Activity Name	OD	RD	Start	Finish	TF	2014			2015		1		
Turin DNI400 M	ater Mains (CHE & CHG)						Jan		Feb		Mar		Apr	May
TWIN DN 1400 W														
WE-1000	Pipe Laying - CHE & CHG 0 - 45 (Twins DN1400) near Fanling Highway S/B (FHW: CH7130-7290), 45m long & 6m depth	85	20	09-Jul-14 A	11-Feb-15	151			Pipe Laying -	CHE & CHG 0 - 45	(Twins DN1400) nea	ar Fanling Highwa	ay S/B (FHW: 0	CH7130-7290)
WE-1020	Pipe Laying - CHE & CHG 135 - 225 (Twins DN1400) near Fanling Highway S/B (FHW: CH7380-7470), 90m long & 3m depth	155	20	15-Oct-14 A	11-Feb-15	52	2		Pipe Laying -	CHE & CHG 135 -	225 (Twins DN1400)	hear Fanling Hig	ghway S/B (FH\	V: CH7380-7
WE-2000A	Pressure Test, for CHE (Stage 1 Diversion)	14	14	12-Feb-15	06-Mar-15	151	1			Press	ure Test, for CHE (St	age 1 Diversion)		
WE-2000B	Pressure Test for CHG (Stage 1 Diversion)	14	14	12-Feb-15	06-Mar-15	202	2			Press	ure Test for CHG (St	age 1 Diversion)		
WE-2010A	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)	14	14	07-Mar-15	23-Mar-15	151	1 –				Cleani	ng & CCTV Inspe	ection for CHE (	Stage 1 Dive
WE-2010B	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	14	14	07-Mar-15	23-Mar-15	202	2				Cleani	ng & CCTV Inspe	ection for CHG	Stage 1 Dive
WE-1040	Pipe Laying - CHE & CHG (Twins DN1400) from Pier AA4 to Portal AB7/AD9/AC12	30	30	12-Feb-15	25-Mar-15	52	2				Pipe	Laying - CHE &		
WE-2020A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	14	14	24-Mar-15	13-Apr-15	151	1						Installation of	
WE-2030A	Sterilization and Sampling for CHE (Stage 1 Diversion)	10	10	14-Apr-15	24-Apr-15	151	1					(	<b></b> s	terilization and
DN2300 Water M	ains and Leakage Collection System (CHJ & CHKA/CHK)													
WJ-1010A	Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m long & 6m depth	90	47	13-Oct-14 A	07-Mar-15	89	9			Pipe	Laying - CHJ 0 - 10	(DN2200) near e	existing TWSR I	East, 10m lony
WJ-1050	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access Road A), 92m long & GL	68	53	02-Jan-15 A	28-Mar-15	4	4				F	Pipe Laying - CHJ	J 200 - 292 (DN	2300) near R
WJ-1000	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway)	21	21	09-Mar-15	01-Apr-15	70	D					Implementati	ion of TTA - Sch	eme E2 (Shift
	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	65	65	10-Feb-15	15-Apr-15	33	3						Pipe Laying	- CHKA 0 - 7
	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	40	40	02-Apr-15	23-May-15	70	D							
WJ-1010C	Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth	65	65	26-Mar-15	16-Jun-15	16	6							_
WJ-1100	DN300 Washout at around CHJ 268	65	65	30-Mar-15	19-Jun-15	48	В				[			
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near RealignedTWSR East, 80m long & 4m depth	75	75	16-Apr-15	16-Jul-15	27	7							
Kau Lung Hang	Valve Contro I & Telemetry House Reprovision													
VCTH-1040	ABWF Works	70	60	06-Jan-15 A	10-Apr-15	61	1					AE	BWF Works, AB	WF Works
VCTH-1010	BS and E&M Works	120	120	11-Apr-15	02-Sep-15	61	1							
Stage 1A - Realig	gnment of Tai Wo Service Road West (KD-7)													
Preliminary Work	ks													
TWSRW-1100	Tree Survey, Tree Felling and Transplanting	81	5	16-Oct-13 A	24-Jan-15	-24	4	Tree S	urvey, Tree Felling and Tran	splanting Tree Sur	vev Tree Felling and	Transplanting		
	betweeen CH100 and CH155										· -,, · · · · · · · · · · · · · · · · ·			
At-Grade Roadv														
	Installation of Cable Ducts for Utilities Diversion Works at Zone 1 & Zone 2 (Approx.	167	77	22-Oct-14 A	06-Apr-15	319								
	100m) (by utilities undertakers)													
TW SRW-1160	Road Formation, Road Drainage, Kerb, Planter & Pavement	286	257	15-Nov-14 A	05-Dec-15	33	3							
	Actua	l Work				С	EDD Contract No. CV	/2012/	09		Month Rolling Pro			
	Rema	ining W	/ork					<b>.</b>		Date 26-Jan-15	Revisio	on SL	Checked	Approved
	Sumn	nary Ba	r		Liantang		eung Yuen Wai BCP ·			26-Jan-15	Rev.1	51	-	
	建築工程有限公司	al Rema	ining V	Nork		Inf	frastructure Works, C	ontrac	t 3					
CHUN W	Vo Construction & Engineering Co., Ltd.		5											
						1	3-Month Rolling Prog	ramme	•					
	Project	ct Basel	ine Ba	Ir							+			
				31	MPR018		Page 4 of 9		26-Jan-1	5				

Activity ID		Activity Name	Start	Finish	TF	2014				2015						
-									Jan		Feb		Mar		Apr	May
Т₩	/SRW Zone 2 b	etweeen CH155 and CH280				<b>k</b>										
	t-Grade Roadw	a de														
Al	I-Grade Roadw	OTAS														
Г	WSRW-2120	Road Formation, Road Drainage, Kerb, Planter and Pavement	165	258	16-Oct-14	A 05-Dec-15	33	3								
TIA	CDW/ Zene 2 h	etweeen CH280 and CH315														
	iskw zone s b															
At	t-Grade Roadw	rorks														
		Installation of Cable Durte for Lititian Diversion Marks at Zone 2 (Approx. 120m) (bu	220	220	16-Mar-1	5* 00 Nev 15	25									
		Installation of Cable Ducts for Utilities Diversion Works at Zone 3 (Approx. 120m) (by utilities undertakers)	239	239	10-11121-1	5* 09-Nov-15	35	, ,								
Т	WSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	207	207	27-Mar-1	15 05-Dec-15	33	3								
	0014/7															
100	ISRW Zone 4 b	etweeen CH315 and CH376														
Co	onstruction of	Bridge E														
		Die Con for AE2	55	0	12 Oct 14	1.4 OG Inn 15.4										
	VV SR VV-4050 B	Pile Cap for AE2	55	0	13-Oct-14	4 A 06-Jan-15 A			Pile Cap for A	E2						
Т	WSRW-4030A	Bored Pile Works for AE1	63	0	17-Dec-14	4 A 19-Jan-15 A							Bored Pile Works f	pr AE1		
	1400 NI 40404	Die Test for AE4	7	7	04 5-1-4	5 44 E-1 45	00									
	WSRW-4040A	Pile Test for AE1	7	7	04-Feb-1	15 11-Feb-15	80	)							Pile Test for AE1	
Т	WSRW-4060	Construction of Temporary Support at DSD nullah (Work in dry season)	55	55	20-Jan-1	5 31-Mar-15	0	)						Constructio	n of Temporary Sup	port at DSD nu
	WSRW-4050A	Pile Cap for AE1	55	55	12-Feb-1	15 28-Apr-15	80	)							-	
Г	WSRW-4070	In-situ Casting for Bridge Segment (North Bay & Middle Bay)	100	100	01-Apr-1	5 04-Aug-15	0	)								
TW	/SRW Zone 5 b	etweeen CH376 and CH520														
Co	onstruction of	Retaining Structures														
, r	WSRW-5070	Construction of Mass Concrete Wall (FL/RW4)	35	35	16-Apr-1	5 28-May-15	57	, 								
Т	WSRW-5090	Lagging Wall Construction and Capping Beam	160	99	06-Nov-14	4 A 28-May-15	7	/								
	Out de De este															
At	t-Grade Roadw	lorks														
Г		Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR	90	90	10-Apr-1	5 28-Jul-15	7	,								
		West (66m)														
100	ISRW Zone 6 b	etweeen CH520 and CH530														
Bo	ox Culvert Exte	ension - BC01														
	14/0DIM 0070	Is to the two set of the here as the set DOOL (Oscience of the VIO_14)	70		47 D 44	40 Mar 45t	10									
	VV SRVV-6070	Inlet structure of the box culvert BC01 (Covered by VO. 41)	70	44	17-Dec-14	4 A 18-Mar-15*	10	)					Inlet structure	of the box cu	Ivert BC01 (Cover	ed by VO. 41), I
ТW	/SRW Zone 7 b	etweeen CH530 and CH640														
	t-Grade Roadw	aska														
Al	I-Grade Roadw	OTAS														
Т	WSRW-7130	Road Drainage (incl. Zone 6 & Zone 7)	80	6	03-Nov-14	4 A 26-Jan-15	7	·	1	<b></b> i	Road Drainage (incl. Zone 6 &	Zone 7), Road	Drainage (ind. Zone	6 & Zone 7)		
	WSDW 7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by	222	233	27-Jan-1	5* 16-Sep-15	0	2								
		utilities undertakers)	233	233	27-Jan-1;	5 16-Sep-15	0	·								
ти	/SRW Zone 8 b	etweeen CH640 and CH695														
		Actual	Work				С	EDD Cor	ntract No. C	V/2012/09	9		Ionth Rolling Pro			
		Rema	ining V	Vork								Date	Revisio			Approved
		Summ	-			Liantang	/ He	eung Yue	en Wai BCP	- Site Fo	ormation &	26-Jan-15	Rev.1		SL	
A44	俊和	建筑工程有限公司	-		Nort	0			ure Works, (							
111		O CONSTRUCTION & ENGINEERING CO., LTD.		aining					· · · · · · · · · · · · · · · · · · ·		-					
								3-Month	Rolling Prog	arammo						
		Project	t Base	eline Ba	ar					Jiannie						
						2000040			Daga E -f C		00 1 45					
						3MPR018			Page 5 of 9		26-Jan-15					

ivity ID	Activity Name	OD	RD	Start	Finish	TF	2014				2015		_	
Kin Tau Faath	ridge Reprovision (West)							Jan		Feb		Mar	Apr	May
TWSRW-8010	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (14 nos of Pile)	75	75	26-Jan-15	05-May-15	-24							T	I
Remainder of th	e Works													
TWSRW-9010*	Utilities Diversion in Area 1 (along Re-aligned TWSRW CH100 - CH280)	167	77	22-Oct-14 A	06-Apr-15	319					1		Utilities Diversion	in Area 1 (along I
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	233	27-Jan-15	16-Sep-15	8								
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	239	239	16-Mar-15	09-Nov-15	35								
	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	287	287	01-Apr-15*	12-Jan-16	38								
Stage N4A & N4	4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)													
Preliminary Wor	ks													
TWSRE-4000	Site Formation, Preparation Works & Tree Transplant	65	50	15-Apr-14 A	25-Mar-15	16					:	Site	Formation, Preparation W	orks & Tree Transp
TWSRE Zone 1	between CH100 and CH270													
At-Grade Road	lworks													
										Construct no fine o		nal and filling to some		the Condition to a
TWSRE-1150	Construct no fine concrete, U-channel and filling to required level for pipe laying works	30	18	06-Jan-15 A	09-Feb-15	23				Construct no line d	licrete, O-char	inei and illing to requ	ired level for pipe laying wo	rks, Construct no
TWSRE-1110	Noise Barrier NB3 - PC01 & PC02 Pile Cap Construction	55	54	19-Jan-15 A	30-Mar-15	445							]	
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	65	65	10-Feb-15	15-Apr-15	33	6						Pipe la	ying - DN1400 W
TW SRE-1120	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	92	29-Dec-14 A	19-May-15	437								
TWSRE Zone 2	between CH270 and CH380													
At-Grade Road	luneko													
TW SRE-2020	Retaining Wall Construction for FL/RW6	45	0	05-Nov-14 A	05-Jan-15 A			Retaining Wall	Construction fo	r FL/RW6				
TW SRE-2030B	* Pipe laying - DN1400 Watermains (CHK) along Realigned TWSR East	75	75	16-Apr-15	16-Jul-15	27								
TWSRE Zone 3	between CH380 and CH456													
At-Grade Road	lworks													
TW SRE-3030	Road Drainage	55	22	24-Oct-14 A	13-Feb-15	60				Road Drainage	Bood Droine	~~		
	-									Road Drainage		Je		
TWSRE-3010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (62m)	85	85	05-Mar-15	18-Jun-15	50				-				
Roundabout A,	Slip Road and Access Road													
TWSRE-4050A*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A	68	53	02-Jan-15 A	28-Mar-15	4							Pipe laying - DN2300 Wate	mains (CHJ) alon
Stage 1C - Viad	luct Structure & TCSS Civil Provisions (KD-9)													
Preliminaries														
B-4040	Erection of Catch Fence at DSD Maintenance Access for AD11	25	0	03-Dec-14 A	20-Dec-14 A									
B-4040		25	0	03-Dec-14 A	20-Dec-14 A			Erection of Catch	Fence at DSI	Maintenance Access for AD11				
	Act	tual Work				С	EDD Contra	act No. C	V/2012/	)9	3- Date		ogramme updated to 20	
	Re	emaining V	Vork		1:	,			0:44 5	0	26-Jan-15	Revisio	on Checker SL	Approve
4 1余 千四	建筑工程在限公司	immary Ba			Liantang					ormation &	20 0411 10			
	Vo Construction & Engineering Co., Ltd.	itical Rema	aining	Work		In	rastructure	e works, (	ontrac	t 3				
CHON	Mil 🔶 Mil	lestone					B-Month Ro	lling Proc	Irammo					
		oject Base	line Ba	ar		•		ining i roų	Jannie					
					/IPR018		_	ge 6 of 9		26-Jan-15	1	1		

vity ID	Activity Name	OD	RD	Start	Finish		2014	Jan		Feb	2015	Mar	Apr	May
B-5010	Provide a Temporary Cycle Track (Scheme 2, along DSD maintenance access)	28	28	24-Jan-15	04-Mar-15	29		Jan		Feb			ack (Scheme 2, along DSD mai	
Foundation 8 D	ler Construction													
	er construction													
Bridge A														
BA-16-1010	Pier AA16 - Pile Test	7	1	20-Dec-14/	A 20-Jan-15	75			Pier AA16	Pile Test, Pier AA16 - Pile Test				
BA-13-1030	Pier AA13 - Pier Construction	38	29	06-Nov-14	A 28-Feb-15	21					Pier AA13 - Pi	er Construction, Pie	AA13 - Pier Construction	
BA-18-1020	Pier AA18 - Pile Cap	30	29	19-Jan-15 A	A 28-Feb-15	103					Pier AA18 - Pi	le Cap, Pier AA18 -	Pile Cap	
BA-14-1030	Pier AA14 - Pier Construction	31	31	20-Nov-14	A 03-Mar-15	5					Pier A A14	Pier Construction	Pier AA14 - Pier Construction	
		30	30			44								
BA-04-1020	Pier AA4 - Pile Cap			26-Jan-15		41						Pier AA4 - Pi		
BA-02-1000	Pier AA2W - Piling Works	12	12	05-Mar-15	18-Mar-15	103				_		Pier AA2W -	Piling Works	
BA-10-1000	Pier AA10 - Piling Works	24	24	17-Feb-15	23-Mar-15	233								
BA-02-1020A	Pier AA2E - Pile Cap	30	30	02-Mar-15	09-Apr-15	103							Pier AA2E - Pile Ca	ap
BA-07-1000	Pier AA7 - Piling Works	24	24	09-Mar-15	09-Apr-15	113							Pier AA7 - Piling W	orks
BA-02-1010	Pier AA2W - Pile Test	7	7	09-Apr-15	16-Apr-15	103	-						Pier AA2W	- Pile Test
BA-16-1020	Pier AA16 - Pile Cap	30	30	09-Mar-15		41	-						Pier AA16	
	· · · · · · · · · · · · · · · · · · ·						-							
BA-01-1000	Abutment AA1 - Piling Works	24	24	19-Mar-15	* 20-Apr-15	200					_		Abutm	ient'AA1 - Pil
BA-10-1010	Pier AA10 - Pile Test	7	7	14-Apr-15	21-Apr-15	233								
BA-15-1030	Pier AA15 - Pier Construction	31	31	20-Mar-15	29-Apr-15	14								Pier AA1
BA-03-1020	Pier AA3 - Pile Cap	30	30	23-Mar-15	30-Apr-15	49								Pier AA
BA-11-1000	Pier AA11 - Piling Works	24	24	10-Apr-15	08-May-15	88	-							_
BA-02-1020B	Pier AA2W - Pile Cap	30	30	17-Apr-15	22-May-15	103								
Bridge B														
BB-06-1020A	Pier AB6E - Pile Cap	30	0	26-Nov-14	A 30-Dec-14 A			<ul> <li>Pier AB6E - Pile C</li> </ul>	ар					
BB-07-1010	Pier AB7 - Pile Test	12	0	19-Sep-14/	A 02-Jan-15 A			Pier AB7 - Pile Tes						
BB-10-1000	Pier AB10 - Piling Works	24	0	04-Dec-14	A 07-Jan-15 A			Pier AB10 - F	iling Works					
BB-09-1010	Pier AB9 - Pile Test	7	0	01-Dec-14/	A 09-Jan-15 A			Pier AB9 -	Pile Test					
BB-10-1010	Pier AB10 - Pile Test	7	7	23-Jan-15	30-Jan-15	1				Pier AB10 - Pile Test				
BB-07-1020	Pier AB7 - Pile Cap	30	17	05-Jan-15 /	A 07-Feb-15	-93								
	Pier AB8W - Pier Construction									Tiel AD7 - Tile Cap, Ti				
BB-08-1030		24	29	15-Dec-147		-116					Pier AB8W - F	ier Construction, Pi	er AB8W - Pier Construction	
BB-08-1040	Pier AB8E - Pier Construction	24	29	13-Dec-147	A 28-Feb-15	-116		<u></u>			Pier AB8E - Pi	er Construction, Pie	AB8E - Pier Construction	
	1												1	
	Actu	ual Work				С	EDD Con	tract No. C	V/2012/	09			gramme updated to 2015-0	
	Ren	maining V	Vork								Date	Revisio		Approved
	Sur	mmary Ba	ar		Liantang					ormation &	26-Jan-15	Rev.1	SL	
	建築工程有限公司	ical Rema	aining	Work		Inf	rastructu	ire Works, (	Contrac	et 3				
CHUN V	Vo Construction & Engineering Co., Ltd.													
	Pro	ject Base	line Ba	ar		3	B-Month F	Rolling Prog	gramme	)				
													1	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014	2015		
PR 00 1000	Pier AB9 - Pile Cap	20	20	26 Jan 15	* 07 Mar 45	24	Jan Feb	Mar	Apr	May
BB-09-1020		30	30	26-Jan-15		-24			Pier AB9 - Pile Cap	
BB-11-1000	Pier AB11 - Piling Works	24	24	13-Feb-15	5 19-Mar-15	38		Pier AB11 -	Piling Works	
BB-10-1020	Pier AB10 - Pile Cap	30	30	09-Mar-15	5 16-Apr-15	-24			Pier AB10 ·	· Pile Cap
BB-11-1010	Pier AB11 - Pile Test	7	7	10-Apr-15	i 17-Apr-15	38			Pier AB11	- Pile Test
BB-07-1030	Pier AB7 - Pier Construction	24	24	25-Mar-15	* 25-Apr-15	-113				Pier AB7 - Pier
BB-08-1050	Portal AB8 - Portal Construction	35	35	18-Mar-15	5 02-May-15	-116				Portal
BB-03-1000	Pier AB3 - Piling Works	24	24	10-Apr-15	08-May-15	119				
BB-11-1020	Pier AB11 - Pile Cap	30	30	18-Apr-15		38				
			00	1074110	20 may 10					
Bridge C										
BC-12-1010	Pier AC12 - Pile Test (incl. full core)	21	0	08-Dec-14	A 02-Jan-15 A		Pier AC12 - Pile Test (incl. full core)			
BC-10-1020	Pier AC10 - Pile Cap	30	0	23-Nov-14	A 09-Jan-15 A		Pier AC10 - Pile Cap			
BC-11-1020	Pier AC11 - Pile Cap	30	5	24-Nov-14	A 24-Jan-15	41	Pier AC11 - Pile Cap, Pier AC11 - Pile Cap	ар		
BC-02-1000	Pier AC2 - Piling Works	24	24	20-Jan-15	6 16-Feb-15	233			Pier AC2 - F	ʻiling Works
BC-06-1030	Pier AC6 - Pier Construction	24	24	21-Oct-14	A 16-Feb-15	39	Pier AC6 - Rie	er Construction, Pier AC6 - Pier Co	nstruction	
BC-07-1030	Pier AC7 - Pier Construction	24	24	10-Nov-14	A 16-Feb-15	4	Pier AC7 - File	er Construction, Pier AC7 - Pier Co	nstruction	
BC-02-1010	Pier AC2 - Pile Test	7	7	12-Mar-15	5 19-Mar-15	238				
BC-12-1020	Pier AC12 - Pile Cap	30	30	09-Feb-15		-111		Di 4040	Dia Car	
								Pier AC12		
BC-05-1030	Pier AC5 - Pier Construction (Twin Pier)	38	38	11-Feb-15		14		•	Pier AC5 - Pier Construction	
BC-03-1000	Pier AC3 - Piling Works	24	24	09-Mar-15	5 09-Apr-15	82			Pier AC3 - Piling W	orks
BC-12-1030	Pier AC12 - Pier Construction	24	24	23-Mar-15	5 23-Apr-15	-111			Pie	er AC12 - Pier
Bridge D										
BD-10-1010	Pier AD10 - Pile Test (incl. full core)	21	0	08-Dec-14	A 20-Jan-15 A		Pier AD10 - Pile Test (incl. full core)			
BD-08-1020	Pier AD8 - Pile Cap	30	5	18-Nov-14	A 24-Jan-15	152	Pier AD8 - Pile Cap, Pier AD8 - Pile Cap			
BD-11-1000	Pier AD11 - Piling Works	36	16	24-Dec-14	A 06-Feb-15	43	Pier AD11 - Piling Works,	Pier AD11 - Pilina Works		
BD-09-1020	Pier AD9 - Pile Cap	30	17	03-Nov-14	A 07-Feb-15	-111	Pier AD9 - Pile Cap, Pie	-		
BD-11-1010	Pier AD11 - Pile Test	7	7	03-Mar-15		104		Pier AD11 - Pile Test		
BD-03-1030	Pier AD3W - Pier Construction	10	10	02-Mar-15	5 12-Mar-15	23		Pier AD3W - Pier Co	nstruction	
BD-04-1030	Pier AD4 - Pier Construction	24	24	14-Feb-15	5 20-Mar-15	71		Pier AD4 -	Pier Construction	
BD-10-1020	Pier AD10 - Pile Cap	30	30	09-Feb-15	5 21-Mar-15	-93		Pier AD10	- Pile Cap	
										i
	A	ctual Work				С	EDD Contract No. CV/2012/09		gramme updated to 2015-0	)1-21
	F	Remaining V	Vork			_		Date Revision		Approved
	s s	Summary Ba	ar		Liantang			26-Jan-15 Rev.1	SL	
	建築工程有限公司	critical Rema	aining	Work		Inf	rastructure Works, Contract 3			
CHUN	WO CONSTRUCTION & ENGINEERING CO., LTD.	lilestone	5				ŀ			
		Project Base	line P	ar		3	-Month Rolling Programme			
		i ujeul DaSe	nne Da							
				;	3MPR018		Page 8 of 926-Jan-15			

ctivity ID	Activity Name	OD	RD	Start	Finish	TF	2014				2015				
								Jan		Feb		Mar		Apr	May
BD-03-2030	Pier AD3E - Pier Construction	10	10	13-Mar-15	24-Mar-15	23						Pier	AD3E - Pier Cons	struction	
BD-09-1030	Pier AD9 - Pier Construction	24	24	02-Mar-15	28-Mar-15	-99							Pier AD9 - Pier C	onstruction	
BD-12-1000	Pier AD12 - Piling Works	24	24	20-Mar-15	21-Apr-15	63					—			Pier	AD12 - Piling Wo
BD-10-1030	Pier AD10 - Pier Construction	24	24	30-Mar-15	30-Apr-15	-99									Pier AD10
BD-11-1020A	Pier AD11E - Pile Cap	30	30	17-Apr-15	22-May-15	76					-				
BD-05-1030	Pier AD5 - Pier Construction (Twin Pier)	34	34	17-Apr-15	28-May-15	5									
BD-03-2040	Portal AD3 - Portal Construction	45	45	15-Apr-15	08-Jun-15	23									
Pier Head Const	struction														
Bridge A															
PA-1130	Pier Head Construction at Pier AA13	34	34	18-Mar-15	30-Apr-15	21							<b>-</b>		Pier Head
PA-1140	Pier Head Construction at Pier AA14	34	34	20-Mar-15	04-May-15	5									Pier H
Bridge C															
PC-1080	Pier Head Construction at Pier AC8	34	34	20-Jan-15	06-Mar-15	17					Pier He	ad Construction at	Pier AC8		
PC-1070	Pier Head Construction at Pier AC7	34	34	12-Mar-15	24-Apr-15	4					1				ier Head Constru
	Segement Erection	0.	0.	12 1101 10	2170110									r	lei ineau constri
	ogenen Lieuwi														
Bridge C		05	0.5	07.14 /5	00.4 15										
EC-1080	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (24 nos)	25	25	07-Mar-15	09-Apr-15	17							Brid	dge Deck Const	ruction at Pier AC
	orks in Portion FH9 (KD-6A)														1
											+				
Section VI - Wol	paration Works														
		0	0		24-Jan-15	1347			<ul> <li>Completion of Ter</li> </ul>	mporary Vehicular Brid	ge by C2 Contra	ictor			
Preliminary Prep	paration Works	0 21	0 21	20-Jan-15	24-Jan-15 12-Feb-15	1347 38		I	Completion of Ter	mporary Vehicular Brid					
Preliminary Prep S6-1000	Completion of Temporary Vehicular Bridge by C2 Contractor Site Clearance and Site Formation		21		12-Feb-15	38 CI	EDD Contra		//2012/09	Site Clearance a	d Site Formation	n onth Rolling Pro Revisi	on	Checked	)1-21 Approved
Preliminary Prep S6-1000 S6-1020	paration Works Completion of Temporary Vehicular Bridge by C2 Contractor Site Clearance and Site Formation Actu Actu Rem Cate Construction & Engineering Co., Ltp ↓ Miles	al Work aining W mary Ba cal Rema	21 York r ining \	Vork	12-Feb-15	38 Cl	EDD Contra	Wai BCP Works, C	//2012/09 - Site Format Contract 3	Site Clearance a	nd Site Formation	n onth Rolling Pro Revisi		Checked	



1         Net Miss           1         1         Net Miss           2         2         Net Miss           3         2         1           4         2         2           5         2         1           6         2         2           7         2         2           8         2         2           9         1         2           10         2         2           11         4         2           12         2         2           13         4         2           14         4         2           15         4         2           16         4         2           17         4         2           18         4         2           19         4         2           11         4         2           12         4         2           13         4         2           14         4         2           15         4         2           16         4         2           17         4	1110         days         Thu 114/13           243 days         Thu 114/13           293 days         Fri 124/13           293 days         Fri 124/13           293 days         Fri 124/13           213 days         Fri 124/13           213 days         Fri 124/13           112 days         Fri 124/13           123 days         Thu 114/13           243 days         Thu 114/13           124 days         Thu 114/13           213 days         Thu 114/13           213 days         Thu 114/13           213 days         Thu 10.5/13           224 days         Thu 114/13           239 days         Fri 124/13           391 days         Fri 126/14           391 days         Fri 126/13           391 days         Fri 126/13           31 days         Fri 126/	Sun 10/4/16 Nun 9/6/14 Thu 15/5/14 Thu 2/5/14 Thu 2/0/13 Wead 21/8/13 Wead 21/8/13 Mon 9/6/14 Thu 2/0/14 Thu 2/6/14 Thu 2/6/14 Thu 2/6/14 Thu 2/6/14 Thu 2/6/14 Thu 2/6/14 Thu 2/6/14 Wead 25/215 Fri 13/6/14 Thu 2/6/14 Mon 29/12/14 Mon	4 555 7458+13 days 7458+13 days 24,25,26 34,25,26 4 4 4 6,7,18 6,7,18 6,7,18 6,7,18	and the second sec	Ist Cuarter Mar	Max
1         Key Dat           2         2           2.1         Prelimit           2.2         Prelimit           2.3         App           2.4         Eav           2.5         Faile           2.6         Eav           2.6         Eav           2.6         Eav           2.6         Eav           4.1         Stage of Gara           4.2         Section           4.1         Stage of Gara           4.2         Section           4.3         Section           4.4         Section           4.5         Section           4.7         A           4.7         A           4.7         A           4.7         Section           4.7         Section           4.7         A           4.7         Section           4.7         A           4.7         A           4.7         Section           4.7         A           4.7         A           4.7         A           4.7         A           4.7         Sect		Sun 10/4/16 Thu 9/7/13 Thu 9/7/13 Thu 9/7/13 Thu 9/1/17 Thu 2/0/14 Mon 7710/17 Thu 2/0/14 Thu 2/0/14 Thu 15/5/14 Thu 15/5/14 Thu 2/2/14 Thu 2/2/14 Thu 2/2/14 Thu 2/2/14 Thu 2/2/14 Wed 2/2/14 Mon 2/1/2/14 Mon 2/1/2/14 Mon 2/1/2/14 Mon 2/2/14 Mon 2/1/2/14 Mon 2/2/12/14 Mon 2/2/2/14 M	4 5SS 74SS+13 days 74SS+13 days 34,25,26 34,25,26 6,7,18 6,7,18 6,7,18 6,7,18 181			
2.1 Prefinition 2.2 Prefinition 2.2 Prefinition 2.2 Control Stage of Control 2.2 Control Stage of Control 2.6 Control Control Control 4.1 Section of Control Control 4.2 Control Control Control Control 4.2 Control Control Control Control Control 4.2 Control Contr		Mon 9/6/14 The 1/55/14 The 1/55/14 The 2/6/13 Wed 9/4/14 Wed 9/14 Mon 9/6/14 Mon 9/6/14 The 4/2/14 The 4/2/14 The 2/2/14 The 1/2/6/14 The 15/5/14 The 15/5/14 The 15/5/14 The 15/5/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 20/0/14 Mon 29/12/14 Mon 29/0/12 Mon 29/0/12 Mon 29/0/12 Mon 29/0/12 Mon 29/0/12 Mon 29/0/12 Mon 29/0/12 Mon 20/0/12 Mon	4 58S 97 14SS+13 days 97 24,25,26 4 4 6,7,18 6,7,18 6,7,18 6,7,18			
2.1         Site           2.2         2.1           2.4         2.5           2.5         1.1           2.5         1.1           2.5         1.1           2.5         1.1           2.5         1.1           2.5         1.1           2.5         1.1           2.6         1.1           2.6         1.1           2.6         1.1           4.1         5.0           4.2         5.0           4.3         5.0           4.4         5.0           4.5         5.0           4.6         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.7         5.0           4.8         5.0           4.8		Thu 15/5/14 Thu 15/5/14 Wed 9/414 Wed 9/414 Med 9/414 Men 7/1013 The 2/1/17 Thu 2/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 20/0/14 Mon 22/17/17/14 Wed 22/2/15 Fri 20/6/14 Mon 22/17/17/14 Wed 20/8/16 Mon 22/17/17/14 Wed 20/8/15 Fri 20/6/14	585 1458+13 days 97 24,25,26 4 4 6,7,18 6,7,18 6,7,18 191 181			
2.2         App 2.2           2.4         2.5           2.5         5           2.6         5           2.6         5           2.6         5           4.1         710           4.1         5           4.1         5           4.1         5           4.2         5           4.3         5           4.4         5           4.5         5           4.6         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.8 <td></td> <td>The 97/113 The 97/113 Weed 91/414 Weed 91/417 The 97/117 The 97/117 The 87/117 The 87/114 The 15/5/14 The 15/5/14 The 15/5/14 The 15/5/14 The 15/5/14 Weed 25/215 Fri 13/6/14 Fri 26/9/14 Mon 13/10/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 20/27/14 Mon 27/17/14</td> <td>585 7458+13 days 74 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181</td> <td></td> <td></td> <td></td>		The 97/113 The 97/113 Weed 91/414 Weed 91/417 The 97/117 The 97/117 The 87/117 The 87/114 The 15/5/14 The 15/5/14 The 15/5/14 The 15/5/14 The 15/5/14 Weed 25/215 Fri 13/6/14 Fri 26/9/14 Mon 13/10/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 29/27/14 Mon 20/27/14 Mon 27/17/14	585 7458+13 days 74 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181			
2.3         1.1           2.5         2.4           2.5         5           2.5         5           3         5           4.1         5           4.2         5           4.3         5           4.4         5           4.5         5           4.4         5           4.5         5           4.6         5           4.7         5           4.6         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5           4.7         5      4.7          <		Weig 2008/15 Weig 21/8/13 Weig 21/8/13 Moon 77/10/15 Tue 37/17 Tue 37/14 Thu 6/3/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Weig 25/2/15 Fri 13/6/14 Tue 16/9/14 Moon 29/12/14 Moon 29/12/14	585 1485+13 days 1485+13 days 34,25,26 4 4 6,7,18 6,7,18 6,7,18 181 181			
2.4         Luai           2.5         Gen           2.5         Gen           4.1         Section           4.3         Section           4.4         Section           4.5         Section           4.6         Section           4.7         Section           4.6         Section           4.7         Section           4.8 <t< td=""><td></td><td>Wed Syr14 Wed Syr14 Mon 9/6/14 Mon 9/6/14 Tue 4/2/14 Tue 4/2/14 Tue 2/2/15 Tue 2/2/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Mon 29/12/14 Mon 29/8/13 Wed 20/6/14 Wed 20/6/14 Fri 20/6/14</td><td>585 97 97 24,25,26 24,25,26 4 4 6,7,18 6,7,18 6,7,18 181 181</td><td></td><td></td><td></td></t<>		Wed Syr14 Wed Syr14 Mon 9/6/14 Mon 9/6/14 Tue 4/2/14 Tue 4/2/14 Tue 2/2/15 Tue 2/2/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Mon 29/12/14 Mon 29/8/13 Wed 20/6/14 Wed 20/6/14 Fri 20/6/14	585 97 97 24,25,26 24,25,26 4 4 6,7,18 6,7,18 6,7,18 181 181			
4.5         5.5 <td></td> <td>Mon 7/1013 Mon 7/1013 Tue 3/1/17 Tue 3/1/17 Tue 3/1/15 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Mon 72/17/1/4 Won 29/2/14 Mon 29/2/14</td> <td>555 7455+13 days 74 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181 181</td> <td></td> <td></td> <td></td>		Mon 7/1013 Mon 7/1013 Tue 3/1/17 Tue 3/1/17 Tue 3/1/15 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Thu 15/5/14 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Mon 72/17/1/4 Won 29/2/14 Mon 29/2/14	555 7455+13 days 74 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181 181			
3         Stagg of the state of the st		Mon 77(101) Tue 37(1) Tue 37(1) Thu 6(3)(4 Thu 15/5/14 Thu 15/5/14 Thu 15/5/15 Thu 15/5/15 Fri 13/6/14 Tue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 20/12/14 Mon 29/12/14 Mon 20/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 20/12/14 Mon 20/14 Mon 20/12/14 Mon 20/14 M	7485+13 days 97 24,25,26 4 4 6,7,18 6,7,18 196FS+3 days 181			
44 41 45 45 44 45 45 45 45 45 45 45 45 45 45		Tue 3/1/17 Tue 3/2/14 Thu 6/3/14 Thu 8/8/13 Thu 15/5/14 Tue 21/7/15 Fri 13/6/14 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Fri 26/9/14 Mon 20/10/14 Mon 20/17/17/14 Worl 20/17/17/14 Worl 20/17/17	74SS+13 days 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181			
41 41 42 43 44 45 45 45 45 45 45 45 45 45 45 47 47 47 47 47 47 47 47 47 47 47 47 47		Tue 4/2/14 Thu 6/3/14 Thu 15/5/14 Thu 15/5/14 Tue 21/7/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/1/1/ Wed 22/2/15 Fri 20/6/14 Wed 22/2/15 Fri 20/6/14 Mon 29/1/1/ Wed 20/6/14 Mon 29/1/1/ Wed 20/8/14 Mon 29/1/1/ Mon 29/1/17 Wed 20/8/14 Mon 29/17/17 Wed 20/8/13 Wed 25/2/15 Fri 20/8/14 Mon 29/17/17 Wed 25/2/15 Fri 20/8/14 Mon 29/17/17 Wed 25/2/15 Fri 20/8/14 Mon 29/17/17 Wed 25/2/15 Fri 20/8/14 Mon 29/17/17 Wed 25/2/15 Fri 20/8/14 Wed 20/8/13 Wed 25/2/15 Fri 20/8/14 Wed 20/8/13 Wed 20/8/13 W	7455+13 days 97 24,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181 181			
4.2 Set 4.3 Set 4.4 Set 4.7 Set 4.8 Se		Thu 6(3)(4 Thu 15/5/14 Thu 15/5/14 Tue 21/7/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Mon 29/12/14 Mon 20/12/14 Mon 20/14 Mon 20/12/14 Mon 20/14 Mon 20/12/14 Mon 20/12/14 Mon 20/1	97 24,25,26 4 4 6,7,18 8 8 6,7,18 8 1966S+3 days 181 181		3	
4.2 Sect 4.4 Sect 4.4 Sect 4.4 Sect 4.5 Sect 4.6 Sect 4.7 Sect 4.8		Thu 6.03/14 Thu 8.8/13 Tuu 15/5/14 Tuu 15/5/14 Wed 25/2/15 Fri 13/6/14 Tuu 15/5/14 Fri 13/6/14 Fri 26/9/14 Fri 26/9/14 Fri 26/9/14 Mon 29/12/14 Mon 29/12/14 Won 20/12/14 Won 20/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/12/14 Won 20/14 Won 20/12/14 Won 20/12/14 Won 20/14 Won 20/14 Won 20/14 Won 20/12/14 Won 20/14 Won 20/12/14 Won 20/14 Won 2	34,25,26 34,25,26 4 6,7,18 6,7,18 6,7,18 19 19 19 18 1 81		à	
4.3 Sect 4.4 Sec 4.5 Sec 4.5 Sec 4.7 Sec 4.7 Sec 4.7 Sec 4.7.1 Sec 4.7.2 Sec 4.7.4 Sec 4.7.5 Sec 4.7.9 Sec 4.7.9 Sec 4.7.9 Sec 4.7.9 Sec 4.7.9 Sec 4.8.8 Sec 4.7.9 Sec 4.7.9 Sec 4.8.8 Sec 4.8 S		Thu 8/8/13 Thu 15/5/14 Tue 21/7/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Tue 12/8/14 Fri 26/9/14 Mon 29/12/14 Mon 29/12/14 Won 29/12/14 Won 29/12/14 Won 29/12/14 Won 29/13 Fri 20/6/14	4,25,26 4 4 6,7,18 6,7,18 6,7,18 200 181 181		3	
4.4 Star 4.5 Sector 4.5 Sector 4.6 Sector 4.7 Sector 4.8 Sector 4.		Thu 15/5/14 Tue 21/7/15 Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Fue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/2/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15 Fri 20/6/14 Wed 25/2/15	4 4 6,7,18 6,7,18 196/5+3 days 181 181			
4.4 Sect 4.5 Sect 4.5 Sect 4.6 Sect 4.7.1 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 Sect 4.7.9 Sect 4.7.9 Sect 4.7.9 Sect 4.7.9 Sect 4.7.9 Sect 4.7.9 Sect 4.8.1 Sect 4.8.2 Sect 4.8.1 Sect 4.8.2 Sect 4.		Thu 15/5/14 Tue 21/7/15 Tue 21/7/15 Wed 25/2/15 Fri 13/6/14 Tue 12/8/14 Fri 23/6/14 Mon 13/17/17 Mon 13/17/17 Mon 17/17/14 Wor 29/8/13 Wor 29/8/13 Wor 29/8/13 Wor 29/8/13 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14 Wor 20/8/14	4 4 6,7,18 6,7,18 196FS+3 days 181 181			
4.5 Section 14.5 Section 14.5 Section 14.5 Section 14.5 Section 14.7 Section 14.8 S		Tue 21/7/15 Tue 21/7/15 Fri 13/6/14 Fri 13/6/14 Tue 12/8/14 Fri 26/9/14 Mon 13/10/14 Mon 29/0/12/4 Mon 29/0/12/4 Won 29/12/14 Won 29/0/12/4 Fri 20/6/14 Fri 20/6/14 Won 29/0/12/4 Won 20/10/14	4 4 6,7,18 6,7,18 0,7,18 200 181 181			
4.5 Sect 4.7 Sect 4.7 Sect 4.7 A 4.7.1 Sect 4.7.1 Sect 4.7.3 Sect 4.7.3 Sect 4.7.9 Sect 4.7.9 A 4.7.9 A 4.7.9 Sect 4.7.9 Sect 4.8.7 A 4.8.2 A 4.8.2 A 4.8.1 Com 4.8.4 A 4.8.2 A 4.8.2 A 4.8.2 A 4.8.4 Com 4.8.4 A 4.8.7 A 4.8.8 A 4.8.		Tue 21/7/15 Thu 15/5/15 Fri 13/6/14 Tue 12/8/14 Tue 12/8/14 Fri 26/9/14 Mon 13/10/14 Mon 29/2/14 Mon 29/2/14 Wed 25/215 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14 Wed 20/8/14	4 8 6,7,18 6,7,18 196FS+3 days 181 181			1
4.6 Sect 4.7 Sect 4.7.1 Sect 4.7.1 Sect 4.7.3 4.7.3 Sect 4.7.4 4.7.5 Sect 4.7.6 4.7.9 Sect 4.7.9 4.8.7 4.7.9 4.8.7		Thu 15/5/14 Wed 25/715 Fri 13/6/14 Tue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Wed 25/215 Fri 20/6/14 Wed 25/215 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14	8 6,7,18 196FS+3 days 181 181			
4.6 Sect 4.7.1 Sect 4.7.1 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 4.7.5 Sect 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 5.4 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 5.4 4.7.9 5.4 4.8 5.4 5.4 5.4 5.4 5.4 5.4 5.4 5.4 5.4 5.4		Thu 15/5/14 Wed 25/2/15 Fri 13/6/14 Tue 12/8/14 Fri 26/9/14 Fri 26/9/14 Mon 17/11/14 Mon 27/12/14 Mon 17/11/14 Wed 22/6/14 Fri 20/6/14 Fri 20/6/14 Wed 20/8/14	8 6,7,18 196FS+3 days 181 181			
4.7 Sect 4.7.1 com 4.7.1 com 4.7.2 4.7.3 4.7.4 com 4.7.6 4.7.6 4.7.6 4.7.6 4.7.6 4.7.9 4.7		Wed 25/2/15 Fri 13/6/14 Tue 12/8/14 Fri 26/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Wed 25/2/15 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14 Wed 20/8/14	6,7,18 196FS+3 days 181 206			
4.7.1 com 4.7.1 com 4.7.3 4.7.4 4.7.3 4.7.4 4.7.5 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8 4.8.2 4.7 4.7.9 4.8.4 4.8 4.8.5 4.8 4.8.5 4.8 4.8.5 4.8 4.8.5 4.8 4.8.5 4.8 4.8.7 4.8 4.8.8 7.8 4.8 4.8.7 4.8 4.8.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 4.		Fri 13/6/14 Tue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Wed 25/215 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14 Wed 20/8/14	1961:S+3 days 200 181 206			
4.7.1 4.7.3 4.7.3 4.7.4 4.7.5 4.7.5 4.7.5 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.7 4.8.2 4.8.6 4.8.5 4.8.6 4.8.7 4.8.8 4.8.7		FIT 136014 Tue 12/8/14 Fi 26/9/14 Fi 26/9/14 Mon 13/12/14 Mon 17/12/14 Wod 25/215 Fi 20/6/14 Thu 29/8/13 Wod 20/8/14 Wod 20/8/14	1966'S+3 days 200 181 206			
4.7.2 4.7.3 4.7.4 4.7.5 4.7.6 4.7.6 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.8 4.8.8 4.8.8 4.8.8 4.8.5 4.8.6 4.8.7 4.8.8 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.844444444		Tue 12/8/14 Tue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Wed 25/215 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14 Worl 27/12/14	19675+3 days 200 181 206			
4.7.3 4.7.4 4.7.5 4.7.4 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 4.8.2 4.8.2 4.8.4 4.8.2 4.8.4 4.8.7 4.8.8.8 4.8.8.7 4.8.8.8.7 4.8.8.7 4.8.8.8.7 4.8.8.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 4.8.8.7.7 6.8.8.7.7 6.8.8.7.7 6.8.8.7.7 6.8.8.7.7 6.8.8.7.7 6.8.8.7.7.7.7.7.7.7.7.7.7.7.7.7.7.7.7.7.		Tue 16/9/14 Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Wed 25/215 Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Wed 20/8/14 Wed 20/8/14	196FS+3 days 200 181 216			
4,7.3 4,7.4 4,7.5 4,7.6 4,7.6 4,7.9 4,7.91 4,7.91 4,7.92 4,7.92 4,7.93 4,7.93 4,7.93 4,7.93 4,7.94 4,8.1 4,8.1 4,8.1 4,8.2 4,8.6 4,8.4 4,8.7 4,8,8,8,8,8,8,8,8,8,8,8,8,8,8,8,8		Tue 16/9/14 Fri 26/9/14 Mon 13/10/19/4 Mon 20/12/14 Mon 27/12/14 Wed 25/215 Thu 29/8/13 Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 77/17/14	196FS+3 days 200 181 216			
4.7.4 4.7.5 4.7.6 4.7.6 4.7.6 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.6 4.8.8 4.8.6 4.8.6 4.8.6 4.8.6 4.8.7 4.8.8.8 4.8.8.8 4.8.8.8 4.8.8.8 4.8.8.8.8		Fri 26/9/14 Mon 13/10/14 Mon 20/10/14 Mon 20/10/14 Mon 20/12/14 Wed 25/21/5 Fri 20/6/14 Wed 20/8/14 Wed 20/8/14 Mon 77/17/14	19675+3 days 200 181 206			
4,7,4 4,7,5 4,7,6 4,7,9 4,7,9 4,7,9 4,7,9 4,7,9 4,7,9,1 4,7,9,1 4,7,9,8 4,7,9,8 4,7,9,8 4,8,1 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,2 4,8,7 4,		Fri 26/9/14 Mon 13/10/14 Mon 29/12/14 Mon 29/12/14 Wed 25/215 Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Wed 20/8/14 Wed 20/8/14 Mon T7/17/14	296FS+3 days 200 181 706			
4.7.5 4.7.5 4.7.6 4.7.8 4.7.9 4.7.91 4.7.92 4.7.92 4.7.92 4.7.92 4.7.93 4.7.93 4.7.93 4.7.93 4.8.7 4.8		Mon 13/10/14 Mon 20/10/14 Mon 20/12/14 Mon 20/12/14 Wed 25/2/15 Fit 20/6/14 Flu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	196FS+3 days 200 181 206			
4.7.5 4.7.6 4.7.6 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9.2 4.7.9.3 4.7.9.4 4.7.9.10 4.7.9.6 4.8.4 4.8.3 4.8.4 4.8.5 4.8.5 4.8.5 4.8.5 4.8.5 4.8.5 4.8.7 4		Mon 13/10/14 Mon 20/10/14 Mon 20/12/14 Mon 20/12/15 Fri 20/6/14 Fri 20/6/14 Thu 29/8/13 Wed 20/8/13 Wed 20/8/13 Wed 20/8/14 Mon 17/11/1/	196FS+3 days 200 181 206			
47.6 47.7 47.9 47.9 47.9 47.9 47.9 47.9 47.9		Mon 20/10/14 Mon 27/12/14 Mon 29/12/14 Fri 20/6/14 Thu 29/8/13 Wad 20/8/14 Wan 17/11/14 Mon 17/11/14	196FS+3 days 200 181 206			
4.7.7 4.7.9 4.7.9 4.7.9 4.7.92 4.7.92 4.7.92 4.7.92 4.7.93 4.7.93 4.7.93 4.7.93 4.8.1 4.8.1 4.8.1 4.8.5 4.8.6 4.8.5 4.8.6 4.8.7 4.8.		Mon 17/11/14 Mon 29/12/14 Wed 25/2115 Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	200 181 206			
4.7.8 4.7.9 4.7.92 4.7.92 4.7.92 4.7.93 4.7.95 4.7.95 4.7.95 4.7.96 4.8.1 4.8.2 4.8.3 4.8.4 4.8.7 4.8.		Mon 29/12/14 Wed 25/215 Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	181 Anc			
4.7.9 4.7.9.1 4.7.9.2 4.7.9.2 4.7.9.3 4.7.9.5 4.7.9.8 4.7.9.8 4.7.9.8 4.8.1 4.8.1 4.8.1 4.8.5 4.8.4 4.8.7 4.		Wed 25/2/15 Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	300			
4.7.9.1 4.7.9.2 4.7.9.3 4.7.9.3 4.7.9.4 4.7.9.9 4.7.9.9 4.8.1 4.8.1 4.8.1 4.8.1 4.8.1 4.8.5 4.8.6 4.8.5 4.8.6 4.8.5 4.8.5 4.8.5 4.8.5 4.8.7 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.8 4.8.7 4.8.		Fri 20/6/14 Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	yuc.			
4.7.9.2 4.7.9.3 4.7.9.3 4.7.9.4 4.7.9.5 4.7.9.9 4.7.9.10 4.7.9.10 4.8.8 4.8.8 4.8.5 4.8.5 4.8.5 4.8.5 4.8.7		Thu 29/8/13 Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	206			
4.7.9.3 4.7.9.5 4.7.9.5 4.7.9.6 4.7.9.8 4.7.9.8 4.8.1 4.8.1 4.8.2 4.8.4 4.8.5 4.8.5 4.8.6 4.8.5 4.8.7		Wed 20/8/14 Sat 18/10/14 Mon 17/11/14	206			
4.7.9.5 4.7.9.5 4.7.9.6 4.7.9.6 4.7.9.9 4.7.9.9 4.8.1 4.8.1 4.8.1 4.8.5 4.8.5 4.8.5 4.8.5 4.8.5 4.8.5 4.8.5 4.8.7		Sat 18/10/14 Mon 17/11/14	206			
47.9.9 47.9.9 47.9.9 47.9.9 47.9.10 4.8.1 4.8.2 4.8.4 4.8.5 4.8.5 4.8.5 4.8.5 4.8.7		Mon 17/11/14				
4.7.9.6 4.7.9.7 4.7.9.9.8 4.7.9.10 4.8.1 4.8.1 4.8.2 4.8.4 4.8.5 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5			205			
47.9.9 47.9.9 47.9.99 4.8.1 4.8.1 4.8.1 4.8.3 4.8.5 4.8.5 4.8.5 4.8.5 4.8.6 4.8.5 4.8.7 4.8.5 4.8.7 4.		Tue 18/11/14	207.208			
4.7.9.19 4.7.9.10 4.8.1 com 4.8.1 com 4.8.1 com 4.8.2 com 4.8.5 com 4.8.7 com 4.8.8 co		Sun 28/12/14	209	į,	1	
47.9.9 47.9.10 8.8.1 4.8.1 4.8.2 4.8.3 4.8.5 4.8.5 4.8.5 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.7 4.8.8 7.1147 7.1147	35 dons Mon 29/12/14	Sun 1/2/15	210 -		j.	
10 Second		51/C/5C PeM	211FS-1 day			
see com	21/11/10 00 000 000 000 000 000 000 000 0	Wad 7/1/15	200FS+10 dais			
6 or come 2 2 2 4		Mon 19/10/15	201101010101		10	
2 2 5 5		CTINTICT HOTAT	-			
See	0 davs Fri 26/9/14	Fri 26/9/14	184			
2 5 C						
2 5 5	37 davs Fri 20/12/13	Sat 25/1/14				
3 2 7 C		Fri 7/3/14	216			
3 2 C		Wed 17/12/14	215FS+7 days.217			
3 2 7 1						
2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	139 davs Fri 26/9/14	Wed 11/2/15	706SS			
2 2 Sect						
2 2 Sec	0 days Wed 14/1/15	Wed 14/1/15	184	14/1		
3 5 7						
3 5 7	330 days Sun 2/11/14	Sun 27/9/15				
3 5		Fri 28/8/15	220FS+52 days,218SS+45 days	St 45 days		
5		Sun 27/9/15	218FS-46 days			
		Fri 28/8/15	222SS			
	-,	Mon 19/10/15	221SS+266 days			
2/10/2014	125 days Thu 5/6/14	Tue 7/10/14	80			
[11] Control March Marker All models with Devised Devised Control	500 dave Mon 14/7/14	Wed 25/11/15			4	
4,10.1 South West Works for additional 132kV (at Areas D1 & D2) at BCPD	321 days Fri 15/8/14	Wed 1/7/15				
1		Tue 30/9/14				
		Mon 10/11/14	239FS+13 days			
4,10,1.3 Claim No. 007 - Delay due to Non-Possession of Parts of Portion RCP3 due to Resistant by 1 ocal Resident - confirmed to nossess on	0 days Wed 14/1/15	Wed 14/1/12	077	1/5		
14/1/2015						
		Dage 1 af 0			20150119 ++61102	20150119 ±± Indated Submitted WP(05) 3 months rolling

	4.101.4	Fask Name	Duration	Start	Finish	Predecessors		181 Quarter Al-
300         6400         7000         500           100         8400         7000         500           100         8400         7000         500           100         8400         7000         500           100         8400         7000         500           100         8400         7000         500           100         8400         7000         500           100         8400         7000         8400         7000           100         8400         8400         7000         8400           100         8400         8400         8400         8400           100         8400         8400         8400         8400         8400           100         8400         8400         8400         8400         8400           100         8400         8400         8400         8400         8400           100         8400         8400         8400         8400         8400           100         8400         8400         8400         8400         8400         8400           100         8400         8400         8400         8400         8400		receives filling much more D1 & D2 to +13 5 for decise	14 dave	Wed 28/1/15	Tue 10/2/15	241FS+14 days,183FS++	is lan	Mar Market Market
101         3010         5010		usume juning paris areas or a set to 15,00 areas DN2100 to Box Calvert No. 3 (assume cut from +10)	31 days	Wed 11/2/15	Fri 13/3/15			
1400         5000 <th< td=""><td></td><td>griven muw supposed recording to the set are set of the set of the</td><td>winn 17</td><td>CT 10 16 1 1980</td><td>tour state</td><td></td><td></td><td></td></th<>		griven muw supposed recording to the set are set of the	winn 17	CT 10 16 1 1980	tour state			
500         5000		lay newer STP-FMH520-515	14 days	Sat 4/4/15	Fri 17/4/15	244		ľ
Jam         Description         Descripion <thdescription< th=""> <thdesc< td=""><td></td><td>fill trench from faid sewer to drainage formation law drainage SMH9961 to 9066 &amp; 9936 to 9937</td><td>28 days</td><td>7hu 23/4/15</td><td>Wed 20/5/15</td><td>246</td><td></td><td></td></thdesc<></thdescription<>		fill trench from faid sewer to drainage formation law drainage SMH9961 to 9066 & 9936 to 9937	28 days	7hu 23/4/15	Wed 20/5/15	246		
Tage         Tage <thtage< th="">         Tage         Tage         <tht< td=""><td></td><td>filling of areas D1 &amp; D2 to +15.3 with D2 soil coment slope</td><td>28 days</td><td>Thu 21/5/15</td><td>Wed 17/6/15</td><td>247</td><td></td><td></td></tht<></thtage<>		filling of areas D1 & D2 to +15.3 with D2 soil coment slope	28 days	Thu 21/5/15	Wed 17/6/15	247		
1010         1010 <th< td=""><td></td><td>irrigation system at west D1 &amp; D22</td><td>7 days</td><td>Thu 18/6/15</td><td>Wed 24/6/15</td><td>248</td><td></td><td></td></th<>		irrigation system at west D1 & D22	7 days	Thu 18/6/15	Wed 24/6/15	248		
0.111         1.56         0.1011         1.50         0.1011		additional 132kV (at Areas D1 & D2)	Nubb 1	C1/0/C7 HUI	21/8/61 Path	647		
0.101         1.4m         0.4001         900101         200101 <td></td> <td>SOUTH WEST WORKS FOR AFEAR DJ ON DA</td> <td>21 days</td> <td>Fri 3/10/14</td> <td>Thu 23/10/14</td> <td>-184FS+7 days</td> <td></td> <td></td>		SOUTH WEST WORKS FOR AFEAR DJ ON DA	21 days	Fri 3/10/14	Thu 23/10/14	-184FS+7 days		
0.101         540         Mar/010         F00010         500 <t< td=""><td></td><td>tree felling / transplant</td><td>45 days</td><td>Fri 24/10/14</td><td>Sun 7//2//4</td><td>252</td><td></td><td></td></t<>		tree felling / transplant	45 days	Fri 24/10/14	Sun 7//2//4	252		
0400         051000         070000         05000 <t< td=""><td></td><td>fill trench to formation for Plug-FMH501-502-STP (approx to +11)</td><td>5 days</td><td>Mon 8/12/14</td><td>Fri 12/12/14</td><td>253</td><td></td><td></td></t<>		fill trench to formation for Plug-FMH501-502-STP (approx to +11)	5 days	Mon 8/12/14	Fri 12/12/14	253		
0000         00000		lay sewer Plug-FMH501-502-STP	14 days	Sat 13/12/14	Pri 20/12/14	234 24 Annu 75500		
(1000         555/100         1000/100         557/100         1000/100         557/100           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)           (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (1000)         (100		complete filing for Areas D1 & D2 to formation area	10 days	51/5/1C1 10C	Sat 30/5/15	247.256FS-41 days		
10000         564/0001         0000/001         52/0005         50/001         52/0005         50/001         50		CIC-FIC-FIC-FICLE ATTORNAL AND	10 dave	Sam 31/5/15	The 9/6/15	257		)
00000         000000         0		lav draimare SMH9952 to 9953-0942	10 days	Sat 20/6/15	Mon 29/6/15	258,250SS-5 days		
1000         1000000         44.30/15         500           1000         7000000         64.30/15         500           1000         7000000         500/15         500/15         500/15           1000         700000         500/15         500/15         500/15           1000         5000         5000         500/15         500/15           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000           1000         5000         5000         5000         5000		lav drainage SMH9937 to 9930	20 days	Tue 30/6/15	Sun 19/7/15	259		
134m         134m <th< td=""><td></td><td>lay drainage SMH9702A to 9935</td><td>10 days</td><td>Mon 20/7/15</td><td>Wed 29/7/15</td><td>260</td><td></td><td></td></th<>		lay drainage SMH9702A to 9935	10 days	Mon 20/7/15	Wed 29/7/15	260		
1000         10000         50000		lay drainage CP25-SMH9701A-9902-9702A	21 days	Thm 30/7/15	Wed 19/8/15	261		
13         10000         1000000         1000000         100000 <td></td> <td>lay drainage SMI19922 to 9930</td> <td>10 days</td> <td>The 6/8/15</td> <td>Sat 15/8/15</td> <td>262FS-14 days</td> <td></td> <td></td>		lay drainage SMI19922 to 9930	10 days	The 6/8/15	Sat 15/8/15	262FS-14 days		
0.0000         1.0000         0.0000<		water pipe DN250 CHL 150 in 335.749	21 days	Twe 30/6/15	Man 20/7/15	259		
memory is the second in the second		rising main CHC	21 days	Fri 10/7/15	Thu 30/7/15	260FS-10 days		
180 bits         Man 2015         Mar 5015		Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3	0 days	Wed 14/1/15	Wed 14/1/15	220	1100	
(10)         5500         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         05000         05000         05000           5500         05000         050000         05000         05000         05000           5500         05000         05000         05000         05000         05000         05000           5500         05000         05000         05000         05000         05000         05000           5100         05000         0		due to Resistant by Local Resident	100 4000	Man 2/2/15	Sat 5/0/15			
(00)         5.500 (00)         (00) (00)         5.000 (00)         (00) (00)         (00)         (00)         (00)		South West Work for Construction of Depressed Moad	160 Uays	This \$/5/15	Then 18/6/15	274FF		
000         55 400         000 050         500         000 050         500           55 400         10 2033         10 400 13         2055-44 400         2055-44 400           55 400         10 2033         10 550 13         2055-44 400         2055-54 400           55 400         10 2033         10 550 13         2055-44 400         2055-54 400           55 400         10 2033         21 255 54 400         21 255 54 400         21 255 55 400           10 400         20 2033         23 255 56 32 33         23 255 55 400         23 255 56 30           11 400         20 400         20 2033         23 256 23 400         23 256 23 40           11 400         20 400         20 2033         23 256 23 40         23 256 23 40           11 400         20 400         20 2033         23 256 23 40         23 256 23 40           11 400         20 400         20 20 20 20 20         20 20 20 20         20 20 20           11 400         20 400         20 20 20 20         20 20 20 20         20 20 20           11 400         20 20 20 20 20 20 20         20 20 20 20         20 20 20         20 20 20           11 400         20 20 20 20 20 20 20 20 20 20 20 20 20 2		SITUCIUTUI WORK for a unite room	35 dave	Mon 2/3/15	Sun 5/4/15	27155		
mill         5 feat         Min         2015/2 it flag         2015/2 it flag         2015/2 it flag         2015/2 it flag           6 6 6 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		riants main CHA undernearth derreeved rood (Rev. 16002.16001)	35 dave	Man 6/4/15	Sum 10/5/15	269		
5000         100/01         2005-34 day (2004)         <		(1940) Then Cith innerneum topicson roug (2017) 1000 - 100	7 dans	Man 2/3/15	Sun 8/3/15	239FS+42 days,266FS1	47 days	
6400         541031         5416031         5716535         640           5400         710031         700333         723555         74005           5100         70031         700333         723555         7200555           5100         70031         700333         723555         7200555           5100         70031         70033         723555         7200555           5100         70031         70033         723555         7200555         7200555           5100         70031         8016013         8016013         8012003         23555           7400         8016013         8012003         803         8013         801           7400         8012003         8012003         803         8013         801           7400         8012003         801         8013         801         801           7400         8012003         801         8013         801         801           7400         8012003         801         8013         801         801           7400         8012003         801         801         801         801           7400         8012003         8012003         801         801		structural work for Bav 16015-16012	45 days	Tue 3/3/15	Thu 16/4/15	269FS-34 days		
6460         5413/13         Frad 2001         STAPUS data           12460         710/6015         704/2005         2375/56           12460         710/6015         704/2005         2375/56           12460         710/6015         704/2005         2325/56           12460         710/6015         704/2005         2325/56           12460         710/6015         704/2005         2325/56           12460         841/2015         741/201         704           12460         841/2015         841/2015         733/55           12460         841/2015         841/2015         733/55           12460         940/2015         741/201         741/201           12460         941/201         741/201         741/201           12460         941/201         741/201         741/201           12460         741/201         741/201         741/201           12460         741/201         741/201         741/201           12460         741/201         741/201         741/201           12460         741/201         741/201         741/201           12460         741/201         741/201         741/201           12460		structural work for Bay 16011-16008	45 days	Thu 2/4/15	Sat 16/5/15	272FIS-15 days		
1600         Put SM(1)         Wet SM(1)         Put		structural work far Bay 16007-16004	48 days	Sat 2/5/15	Thu 18/6/15	273FS-15 days		
21.600         700.6013         Wed SA013         273.2576           21.600         700.6013         Wed SA013         273.256           21.600         700.6015         Wed SA013         253.756           21.600         Sat SA015         Sat SA013         253.756           21.600         Sat SA015         Sat SA015         Sat SA015         Sat SA015           21.600         Sat SA015         Sat SA015         Sat SA015         Sat SA015         Sat SA015           21.600         Sat SA015         Sat SA015         Sat SA015         Sat SA015         Sat SA015         Sat SA015           21.600         Sat SA015         Sat SA0		structural work for Bay 16003-16001	48 days	Fri 19/6/15	Wed 5/8/15	274,268FS-15 days		
1400         Turonici         10.2010         Turonici         10.2010 <th< td=""><td></td><td>drainage work inside depressed road (Bay 16015-16008)</td><td>21 days</td><td>Thu 16/7/15</td><td>Wed 5/8/15</td><td>273,275FF</td><td></td><td></td></th<>		drainage work inside depressed road (Bay 16015-16008)	21 days	Thu 16/7/15	Wed 5/8/15	273,275FF		
104br         50.4001         50.15001         123           104br         50.16015         50.15015         20.3010         123           104br         50.16015         50.15015         50.356.28         50.356.28           104br         50.16015         50.3015         23.356.28         50.356.28           14br         50.16015         50.356.28         50.356.28         50.356.28           14br         50.03015         50.356.28         50.356.28         50.356.28           14br         50.0103         50.356.28         50.356.28         50.356.28           14br         50.0103         70.35         50.356.28         50.356.28           14br         50.0103         70.357.409         50.56.28         50.356.28           14br         50.0103         70.3557.409         50.56.28         50.56.28           14		drainage work inside depressed road (Bay 16007-16001)	21 days	Thu 6/8/15	Wed 26/8/15	275,276		
(1.40)         Surt (SOL)         And (SOL)		backfill western side of depressed road	10 days	7/hu 6/8/15	C1/8/C1 10S	C/7		
grantic A         0 days         Su 15001         Su 15001         Su 15001         Su 25013		irrigation system next to depressed road	stab 17	Sat 16/0/12	SI/II/SE PPM	0/7		
Quanta A         Control of A		South West Work lor Access Koad	SVED 201	CH 15/6/12	51/8/51 PS	362 366 77K		
7 days         Sun 168075         Sun 228015         281           7 days         Sun 28075		completion of drainage SM11924.4 to 99.90, water pipe ac rising main ac backfill weetern side of domessed road	sken n	C110/C1 18C	C100/C1 180	o statemeters		
7 days         Sun 334/15         Sun 334/15         Sun 334/15         Sun 334/15         Sun 344/15         Sun 344/15<		THI for 132kV. HKV & LV	7 days	San 16/8/15	Sat 22/8/15	281		
14dors         Sur 130/15         Sur 120/15         283           14dors         Sur 130/15         Sur 130/15         Sur 130/15         284           14dors         Sur 400/15         Sur 170/15         Sur 170/15         284           14dors         Sur 400/15         Sur 170/15         Sur 170/15         285           14dors         Sur 400/15         Tru 270/05         Sur 170/15         286           15dors         Fri 16/10/15         Tru 291/05         Sur 100/15         286           15dors         Fri 17/10/15         Sur 100/15         Sur 100/15         296           15dors         Fri 12/10/15         Tru 12/20/14         Sur 100/15         296           15dors         Fri 12/01/14         Tru 12/20/14         Sur 100/15         296           25dors         Hou 14/71/14         Mon 12/01/14         Sur 20/01/15         296           25dors         Tru 12/20/14         Mon 12/01/14         Sur 20/01/14         2005           25dors         Tru 12/20/14         Mon 20/01/14         2005         30           25dors         Tru 12/01/14         Tru 12/01/14         2005         30           25dors         Tru 12/01/14         Tru 12/01/14         2005         30		UU for PCCW	7 days	Sun 23/8/15	Sat 29/8/15	282		
7 date         Son (3007)         Sol (3007)         264           14 date         Son 47005         Sol (3007)         Sol (3007)         264           14 date         Son 47005         Sol (37015)         Sol (37015)         265           14 date         Son 47005         Sol (37015)         Sol (37015)         265           12 date         Fiel (37117)         Fiel (37117)         266           12 date         Fiel (37117)         Fiel (37117)         266           12 date         Fiel (37117)         Fiel (37117)         206           13 date         Mon 14714         Mon 167115         206           218 date         Fiel (37111)         206         Sol (3713)           20 date         Fiel (37111)         106         1055           218 date         Voo 14714         Mon 167116         205           218 date         Voo 14714         Mon 167116         205           218 date         Voo 14714         Mon 167116         205		backfill to road formation with SRT98%	14 days	Sun 30/8/15	Sol 12/9/15	283		
14 days       Swn 200/35       Sat 200/15		sub-base laying	7 days	Sun 13/9/15	Sat 19/9/15	284		
13 days         Sum 410013         Sum 170013         Sum 250014         Sum 250014         Sum 250014		kerb bedding, laying & backing before bituminous material	14 days	Sun 20/9/15	Sat 3/10/15	285		
(1 2000         Son et 4(10/3)         Thu (2)(11/3)         Son (2)(11/3)         Son           12 days         Fed 1(11/1)         Fed 1(11/1)         Fed 1(11/1)         29(5+2 days.25775)         14 days           12 days         Fed 1(11/1)         Fed 1(11/1)         Fed 1(11/1)         29(5+2 days.25775)         14 days           12 days         Fed 1(11/1)         Fed 1(11/1)         Fed 1(11/1)         100         100           2 days         Fed 1(11/1)         Mon 16/11/5         Fed 1(11/1)         100         100           2 days         Fed 1(11/1)         Mon 16/11/5         Mon 13/10/14         Mon 20/10/4         100           2 days         Fed 1(1/1)         Mon 13/10/14         Mon 20/10/4         2005         20           2 days         Fed 1(1/1)         Mon 13/10/14         2005         31155-14 days           2 days         Fed 1(1/1)         Mon 13/10/14         2005         31155-14 days           2 days         Fed 1(1/1)         Mon 13/10/14         2005         31155-14 days           2 days         Fed 1(1/1)         Mon 13/11/14         2005         31155-14 days           2 days         Fed 1(1/1)         Mon 13/11/14         2005         31155-14 days           1 days		AC - tay DBM & base course	14 days	San 4/10/15	Sai 17/10/15	280		
12 days         Pro100103         Total (2011)3         200           12 days         Fei 30(015)         Total (2011)3         200           13 days         Fei 30(015)         Total (2011)3         200           13 days         Fei 30(015)         Total (2011)3         200           14 days         Fei 30(015)         Total (2011)3         200           218 days         Mon 14714         Mon 167143         200           218 days         Mon 14714         Mon 167143         18355           218 days         Mon 14714         Mon 167143         18555           218 days         Fei 170(014)         Mon 1201014         20055           20 days         Fei 170(014)         Mon 1201014         20055           218 days         Fei 170(014)         Mon 1201014         20055           218 days         Fei 170(014)         Mon 120114         20155           218 days         Fei 120(11)         20155         31255-14 days           215 days         Fei 120(11)         20155         31255-14 days           215 days         Fei 120(11)         20155         31255-14 days           210 days         Fei 120(11)         20155         31255-14 days           210 days		backfill footpath formation	12 days	Sun 4/10/15	CI/III/CI nul	007		
13 days         Fed 1111/13         Fed 25111/13         200           13 days         Fed 1111/13         Fed 25111/13         200           14 days         Fed 1311/13         Fed 1311/13         200           24 days         Fed 1311/13         Fed 1311/13         200           24 days         Fed 1711/14         Mon 1671/15         200           24 days         Fed 1711/14         Mon 1671/15         200           24 days         Fer 1710/14         Mon 1671/15         200           24 days         Fer 1710/14         Mon 2010/14         2015           24 days         Fer 1710/14         Mon 2010/14         2015           24 days         Fer 1710/14         Mon 2010/14         2015           21 days         Fer 1710/14         Mon 12/11/14         2015           21 days         Fer 1710/14         Mon 12/11/14         2015           21 days         Fer 1710/14         Mon 12/11/14         2015           21 days         Fer 170/14         2015         3155-14 days           60 days         Fer 10/113         3155-14 days         4           120 days         Fer 10/113         3155-14 days         4           120 days         Fer 10/113		street lighting ducts, drawpits & controller	14 days	Fri 16/10/13	C1/01/67 mil	007		
Tables         First 111/11         The U11/11         Superstables/FES 14 days           18         First 111/11         The U11/11         Superstables/FES 14 days           218 days         Mon 14/714         Mon 16/21/15         Superstables/FES 14 days           23 days         Mon 14/714         Mon 16/21/15         Superstables/FES 14 days           24 days         First 17/10/14         Mon 16/21/15         Superstables/FES 14 days           24 days         First 17/10/14         Mon 12/10/14         BSSS           24 days         First 17/10/14         Mon 12/10/14         BSSS           24 days         First 17/10/14         Mon 20/10/14         BSSS           24 days         First 17/10/14         Mon 20/10/14         BSSS           24 days         First 12/01/14         Mon 12/11/14         20055           24 days         First 12/01/14         Mon 12/11/14         20055           24 days         First 10/12/14         20155         3155-71 days           24 days         First 10/12/14         20155         3155-71 days           24 days         First 20/113         20251/14         20255           26 days         First 20/113         20251/14         20255/14 days           212 days		UU for CLP (lighting)	12 days	Pri 30/10/15	C1/11/01 and	000		
6 (Poreion         6 days         Ter (28/14)         Ter (28/14) <th< td=""><td></td><td>Jootpaty paving</td><td>Stan CI</td><td>SUITUR PA</td><td>21/11/01 mal</td><td>200F.S+2 daw, 287F.S+.</td><td>14 days</td><td></td></th<>		Jootpaty paving	Stan CI	SUITUR PA	21/11/01 mal	200F.S+2 daw, 287F.S+.	14 days	
218 days         Mon 147114         Mon 167115           22 days         Non 147114         Mon 1571014         Mon 1571014           24 days         The 7171/014         Mon 1571014         Mon 1571014           24 days         The 7171/014         Mon 1571014         Mon 1571014           24 days         The 211/0144         Mon 157104         20055           24 days         The 211/0144         Mon 157104         20055           24 days         The 211/0144         Mon 157104         20055           25 days         The 211/0144         Mon 157104         20055           21 days         The 226113         The 2512014         211555-14 days           20 days         The 226113         Wed 30/10013         311555-14 days           20 days         The 226113         Wed 30/10013         311555-14 days           20 days         The 226113         Wed 30/10013         31555-14 days           212 days         Set 149013         The 251101         310555-14 days           212 days         Set 149013         Set 251011         310555-14 days           212 days         Set 261013         Set 252014         310555-14 days           212 days         Set 261013         Set 252014         310555-14 day		Claim No. 013 - VO No. 028 - Sthe Presention from DC/2011/06 (Portion	0 dave	Tue 12/8/14	Tue 12/8/14	182		
218 days         Mon 14714         Mon 16715         Siss           245         Kun 1771014         Mon 1310144         Siss           4 days         Fn 1771014         Mon 1310144         2055           5 days         Fn 1771014         Mon 1310144         2055           5 days         Fn 1771014         Mon 1310144         20155           5 days         Fn 1771014         20155         2015           5 days         Fn 197114         20155         31155-14 days           21 days         Fn 197114         20153         31155-14 days           60 days         Fn 197114         20153         31155-14 days           60 days         Fn 197113         3155-7 days         44           70 days         Fn 280113         Wed 3011013         3155-7 days           70 days         Sat 280113         Wed 3011013         3155-7 days           70 days         Sat 280113         Sat 250114         3155-7 days           70 days         Sat 2		B) (from Area D3 to D10)						
2 days         Mon 14/71(4)         Mon 23/101(4)         26555           4 days         Fri 17/10/14         Mon 20/101(4)         20655           2 days         Tota 27/10/14         Mon 20/101(4)         20155           2 days         Tota 27/10/14         Mon 20/101(4)         20155           2 days         Tota 27/10/14         Mon 20/101(4)         20155           2 days         Fri 17/11/14         20155         31155-14 days           2 1 days         Fri 19/121(4)         Mon 13/11/14         20155           2 1 days         Fri 19/121(4)         Mon 13/41/15         74           7 0 days         Fri 19/121         Mon 13/41/15         74           7 0 days         Fri 13/0713         31555-14 days         74           7 0 days         Fri 13/0713         31557-14 days         74           7 0 days         Fri 13/0713         31557-14 days         74           7 0 days         Sat 13/013         Sat 13/014         31555-14 days           7 120 days         Sat 13/013         Sat 13/014         31555-14 days           7 20 days         Sat 25/014         31555-14 days         2555-14 days           7 20 days         Sat 12/013         Sat 13/014         31555-14 days		Works at Areas D4 to D9 (shown in Section VIII)	218 days	Mon 14/7/14	Mon 16/2/15		P	
4 days         Fir 17/10/14         Mon. 20/10/14         20055           24 days         Ton 21/10/14         Mon. 20/10/14         20055           21 days         Fir 5/12/14         Thu 18/12/14         31155-14 days           45 days         Fir 5/12/14         Thu 18/12/14         31155-14 days           600 days         Fir 19/12/14         Mon 16/2/15         31555-14 days           70 days         Fir 12/2/13         Mon 16/2/15         31555-14 days           70 days         Fir 12/2/13         Mon 16/2/15         31555-14 days           70 days         Sat 14/9/13         Sat 26/1/13         310551-14 days           120 days         Sat 14/9/13         Sat 25/1/14         310551-14 days           120 days         Sat 26/10/13         Sat 25/2/14         310551-14 days           120 days         Sat 26/10/13         Sat 25/2/14         322554-14 days           120 days         Sat 26/10/13         Sat 225/2/14         322554-14 days           120 days         Sat 26/10/13         Sat 225/2/14         322554-14 days           120 days         Sat 26/10/13         Sat 225/2/14         322554-14 days           120 days         Sat 26/10/13         Sat 255/2/14         3225554-14 days           120 days<		Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	185SS		
Stdys         Troz 21/0/14         Mun 17/1/14         2015S           5 digys         Troz 21/0/14         Mun 17/1/14         2015S           5 digys         Fin 5/12/14         Mun 18/17-14         3115S-14 days           21 days         Fin 19/12/14         Mun 16/21/13         3115S-14 days           20 days         Fin 19/12/14         Mun 16/21/13         3115S-14 days           600 days         Fin 12/8/13         Mun 16/21/13         3115S-14 days           70 days         Fin 22/8/13         Mud 301/13         74           70 days         Fin 22/8/13         Wud 301/013         74           712 days         Set 14/9/13         Set 25/1/14         3105S-14 days           712 days         Set 14/9/13         Set 25/7/14         3105S-14 days           712 days         Sat 26/1/13         Sat 25/7/14         3105S-14 days           712 days         Sat 26/1/13         Sat 25/7/14         3105S-14 days           712 days         Sat 26/1/13 <t< td=""><td></td><td>install 150UPVC perforated pipe behind retaining wall</td><td>4 days</td><td>Fn 17/10/14</td><td>Mon 20/10/14</td><td>20055</td><td></td><td></td></t<>		install 150UPVC perforated pipe behind retaining wall	4 days	Fn 17/10/14	Mon 20/10/14	20055		
21         ddysy         Fire 41/14         Thu 18/12/14         31158-14 days           21         ddysy         Fire 51/214         Thu 26/124         31158-14 days           21         ddysy         Fire 19/124         Mon 16/21/3         31158-14 days           20         ddysy         Fire 19/124         Mon 16/21/3         31158-71 days           70         ddys         Fire 20/124         Mon 16/21/3         3158-71 days           70         ddys         Fire 20/123         3158-74 days         40           70         ddys         Sart 140/13         74         40           70         ddys         Sart 22/114         3158-74 days         40           720         ddys         Sart 22/114         3158-74 days         40           720         ddys         Sart 22/114         3158-74 days         40           720         ddys         Sart 22/114         3128-74 days         40           720         <		install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	20155		
Odays         Fri N121/4         Tru 22/12/4         31275-10 apps           60 days         Fri N121/4         Tru 22/12/4         31275-10 apps           70 days         Thu 22/8/13         Wed 30/10/13         31557-10 apps           70 days         Thu 22/8/13         Wed 30/10/13         31557-10 apps           70 days         Thu 22/8/13         Wed 30/10/13         31557-10 apps           70 days         Sat 14/9/13         Sat 23/1/14         31557-10 apps           499 days         Sat 14/9/13         Sat 23/1/14         31557-10 apps           120 days         Sat 14/9/13         Sat 23/1/14         31557-10 apps           120 days         Sat 14/9/13         Sat 23/1/14         315557-10 apps           120 days         Sat 26/10/13         Sat 25/1/14 apps         315557-10 apps           120 days         Sat 26/10/13         Sat 222/14         315557-10 apps           120 days         Sat 26/10/13         Sat 222/14         325557-10 days           120 days         Sat 26/10/13         Sat 25/2/14         325557-10 days           120 days         Sat 26/10/13         Sat 25/2/14         325557-10 days           120 days         Sat 26/10/13         Sat 25/2/14         325557-10 days           120		site formation work for Areas D4 to D6	45 days	Tuc 4/11/14	Thu 18/12/14	511FS-14 days		
Oddys         Fri 19/12/14         Mon 19/12/15         513-87-1 days           600 days         Fra 12/8/13         Mon 19/12/15         513-87-1 days           70 days         Fra 12/8/13         Wed 30/10/13         74           70 days         Fra 10/8/13         Tue 5/11/13         516/87-86           70 days         Stri 14/9/13         Stri 8/11/13         516/87-86           70 days         Stri 14/9/13         Stri 8/11/13         310/87-14 days           712 days         Stri 14/9/13         Stri 25/11/14         310/87-14 days           712 days         Stri 14/9/13         Stri 25/11/14         320/87-14 days           712 days         Stri 26/10/13         Stri 25/71/14         320/87-14 days           712 days         Stri 26/10/13         Stri 25/71/14         320/87-14 days           712 days         Stri 26/10/13         Stri 25/71/14         320/87-14 days           710 days         Stri 77/10/13         Stri 25/71/14         320/87-14 days           710 days         Stri 26/10/13         Stri 26/71/13         320/87-14 days           710 days         Stri 26/10/13         Stri 26/71/13         320/87-14 days           710 days         Stri 26/10/13         Stri 26/71/14         320/87-14 days		soil centent slopes for Arcas D4 to D6	2) days	Fn 5/12/14	61/71/CZ nul	312F3-14 days		
Oddays         Thu 22/8/13         Web 10/14/15         Th           Coldays         Fri 20/8/13         Web 30/10/13         316S544 days           Coldays         Fri 20/8/13         The 5/11/13         316S544 days           Coldays         Fri 20/8/13         The 5/11/13         316S544 days           120 days         Sat 18/11/3         5at 12/11/3         315S54 days           120 days         Sat 28/11/3         5at 25/11/4         315S54 days           120 days         Sat 28/10/13         Sat 25/11/4         325S54 days           120 days         Sat 28/10/13         Sat 25/11/4         325S54 days           120 days         Sat 25/11/4         325S54 days         325S54 days           120 days         Sat 25/11/4         325S54 days         325S54 days           120 days         Sat 25/11/3         325S54 days         325S54 days           120 days         Sat 27/11/3         Sat 12/14         325S54 days           120 days         Sat 27/11/3         Sat 12/14         325S54 days           120 days         Sat 27/11/3         Sat 12/14         325S54 days		site formation work for Areas D7 to D9	60 days	Fri 19/12/14	C1/7/91 uoW	313FS-/ days		
Restances         0 days         Friu 420413         Wee 5014143         31655+8 days           499 days         Fri 1008/13         The 501415         The 501415         The 501415           499 days         Sat 14913         Sam 25/115         31555+8 days         Sam 25/115           499 days         Sat 14913         Sam 25/115         31555+8 days         Sam 25/115           120 days         Sat 14913         Sat 82714         31555+1 days           120 days         Sat 28/113         32555+1 days           120 days         Sat 27/14         32555+1 days           120 days         Sat 2		Section XII of the Works - All works within Area LMH (revised)	600 days	C1/0/77 001	CTIN/CT BOLN			
Compare         Strt 1-001-3         Strt 25/115         Strt 25/115           409         Strt 1-001-3         Strt 25/116         3375574         days           120         days         Stat 12/01-3         Stat 25/114         3315574         days           120         days         Stat 12/10/13         Stat 25/114         3210574         days           120         days         Stat 12/10/13         Stat 25/114         3225544         days           120         days         Stat 25/114         3225544         days         Stat 25/114         3225544           120         days         Stat 25/114         3225554.4         days         Stat 25/114         322554.4           120         days         Stat 25/114         3225554.4         days         Stat 25/114         322554.4           120         days         Stat 25/114         322554.4         days         Stat 25/114         322554.4           120         days         Stat 25/114         322554.14         days         Stat 25/114         322554.14           120         days         Stat 25/114         322554.14         days         Stat 25/114         322554.14           120         days         Stat 25/114 <td< td=""><td></td><td>Submissions for method statement of subway &amp; starcase</td><td>/U days</td><td>CT/0/77 NUT</td><td>FILLING DAW</td><td>316SC+8 dave</td><td></td><td></td></td<>		Submissions for method statement of subway & starcase	/U days	CT/0/77 NUT	FILLING DAW	316SC+8 dave		
120 days         Sat 149/13         Sat 111/14         335S8 1 day           120 days         Sat 149/13         Sat 111/14         335S8 1 day           120 days         Sat 120/13         Sat 251/14         330S8 1 days           120 days         Sat 260/13         Sat 227/14         320S8 1 days           120 days         Sat 261/13         Sat 222/14         320S8 1 days           120 days         Sat 261/13         Sat 222/14         322S8 1 days           120 days         Sat 261/13         Sat 222/14         322S8 1 days           120 days         Sat 261/13         Sat 2527/14         322S8 1 days           120 days         Sat 271/13         Sat 2527/14         322S8 1 days           120 days         Sat 271/13         Sat 2527/14         322S8 1 days           120 days         Sat 271/13         Sat 2527/14 days         222S8 1 days		Approval of Subfitissions for method statement of subway & staticase	00 0375	Sat 14/8/13	SU1/SC mis			
120         days         Sat 289/13         Sat 251/1/4         319SS+14         days           120         days         Sat 12/10/13         Sat 82/14         320SS+14         days           120         days         Sat 12/10/13         Sat 82/14         320SS+14         days           120         days         Sat 12/10/13         Sat 25/11/4         322SS+14         days           120         days         Sat 11/13         Sat 45/14         322SS+14         days           120         days         Sat 21/1/13         Sat 45/14         322SS+14         days           120         days         Sat 21/1/13         Sat 22/11/13         322SS+14         days		CONSULUCION OF FURNING WAILIN Y - CAU IN 201.000 UNIT DATE OF THE PARTY OF THE PART	120 dans	Sol 14/0/13	Sat 11/1/4	337SS v I dav		
120         days         Sut 12/10/13         Sart 82/14         320SN+14 days           120         days         Sart 22/10/13         Sart 22/20/14         321SSN+14 days           120         days         Sart 32/11/13         Sart 22/20/14         322SSN+14 days           120         days         Sart 32/11/13         Sart 22/20/14         322SSN+14 days           120         days         Sart 27/11/13         Sart 45/14         322SSN+14 days           120         days         Sart 27/11/13         Sart 45/14         322SSN+14 days		Bay 10.57 to Bay 1060 (8 bore) -11	120 dense	Set 28/9/13	Sat 25/1/14	319SS+14 days		
120         days         Sat 267/01/3         Sat 227/01/4         32285/01 days           120         days         Sat 971/13         Sat 837/14         32255/01 days           120         days         Sat 971/13         Sat 837/14         32255/01 days           120         days         Sat 971/13         Sat 837/14         32255/01 days           120         days         Sat 271/13         Sat 127/14         32255/01 days		Fitz felow of way for a four the	120 dans	Sat 12/10/13	Sat 8/2/14	320SS+14 days		
120 days Sar 9/11/13 Sar 8/3/14 322SS+14 days 120 days Sun 5/1/14 Sun 4/5/14 323SS+57 days 120 days Sar 2/11/13 Sar 12/1/4 322SSF7 days		Ray 1051 to Bay 1046 (8 bays) - 112	120 days	Sat 26/10/13	Sat 22/2/14	321SS+14 days		
120 days Sun 5/1/14 Sun 4/5/14 323SS+57 days 120 days Sat 271/1/3 Sat 12/1/4 322SSF7 days		Bay 1043 to Bay 1036 (8 bays) - H5	120 days	Sat 9/11/13	Sat 8/3/14	322SS+14 days		
120 dbye Sat 2711/13 Sat 1/3/14 32258-7 dbye		Bay 1035 to Bay 1028 (8 bays) -H5.H6	120 days	Sun 5/1/14	Sun 4/5/14	323SS+57 days		
		Bay 1027 to Bay 1020 (8 hays) -116	120 days	Sat 2/11/13	Sat 1/3/14	322SS+7 days		

mode         mode <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></th<>										
Non-static static sta	ID WBS	Task Name	Duration	Start	Fluish	Predecessors		-	Total Charter	
Constructions         Construc	326 4.11.3.8	Bay 1019 to Bay 1012 (8 hays) -117 (except Bays 1013,		Sut 16/11/13	Fri 30/5/14	325SS+ 14 days		Michael Contraction	Win	May
Office function of the state of th	4,113.9	1014-require relocation of overhead cable) Bay 1011 to Bay 1005 (7 bays) H7,H8 (except Bays 1005 to 1006, Bays		Sat 31/5/14	Man 27/10/14	326				
	4 11 9 10	1007 & 1008 walls-after pipe jacking with HDPE pipe laying)		11/2/ aL m.d	111 91 BL 113					
State of the state of	4.11.3.10	Ketocation of Overficad Cables at day 101.1 & 101.4 walls for Bay 1013 & 1014	45 days	Sat 28/6/14	Mon 11/8/14	328				
Constrained (a constrained (b constrained) (b constrained)         Constrained (b constrained)         Constrained (b constrained)           Constrained (b constrained)         Constrained (b constrained)         Constrained (b constrained)         Constrained (b constrained)           Constrained (b constrained)         Co	4.11.3.12	complete laying of extended HDPE pipe near Bridge J	45 days	Tue 12/8/14	Thu 25/9/14	329 11056 11 days				
Instrumentaries         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section         Open Section         Open Section         Open Section         Open Section         Open Section           Instrumentaries         Open Section	411.5.1.5 1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1	Bay 1000 (after laying of HUPE pipe) Bay 1007 in 1008 (after laying of HDPE niniv)	45 dave	Sat 28/6/14	Mon 11/8/14	328				
Turbule	4.11.3.15	completion date of cast abutment of Bridge 1	0 days	Sat 22/11/14	Sat 22/11/14	101	1			
Constraint         Constra	4.11.3.16	Bay 1001 & 1005 - 118 (after abutment of Bridge J)	50 days	Sun 7/12/14	Sun 25/1/15	333FS+14 days				
And And And Anticle Ant	4,11,4	Construction of retaining wall RW1A	253 days	Pri 13/9/13	The 20/2/14	ADEF				
1         1	4.11.6	Works from chainage 970 to chainage 1120 (150m)	198 days	Sat 31/5/14	Sun 14/12/14					
Openalize         Openalize <t< td=""><td>1.0.11.6.1</td><td>earthfilling to lay drainage &amp; waterwork (part D11, D12, H2,</td><td>42 days</td><td>Sat 31/5/14</td><td>FN 11/7/14</td><td>326</td><td></td><td></td><td></td><td></td></t<>	1.0.11.6.1	earthfilling to lay drainage & waterwork (part D11, D12, H2,	42 days	Sat 31/5/14	FN 11/7/14	326				
Constrained Constra	111.00	H3, part D17)	and re	FILLET IND	A1/8/17 144	112				
Market Barket Strategy         Column Co	4.11.6.3	aramage & waterwork + paceptu for Lir UU - 11kV & LV (both sides) ch970-1120	20 days	Sun 27/7/14	Fri 15/8/14	342SS5+15 days				
Mathematical and the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the	4.11.6.4	filling works to formation of road (include SRT98%)	51 days	Sat 23/8/14	Sam 12/10/14	343,342				
Operation of the sector of the sect	4.11.6.5	sub-base laying	10 days	Mon 13/10/14	Wed 22/10/14	344				
Constraint         Constra	4.11.6.6	kerb bedding, laying & backing before hitamimous material	14 days	Thu 23/10/14	Print/s pak	540				
Constraint         Constra	4.11.6.7	filling works for UU at footpath	10 days	FIND OVI 114	Sat 12/11/14	240				
Currents	4.11.6.9	UU = (FUU = TUU) at work side	10 days	Fri 21/11/14	Sur 30/11/14	350				
Consideration         Consider	4.11.6.10	AC - Inv DBM & base course	5 days	Sun 16/11/14	Thu 20/11/14	347				
Testingtom         Testing	4.11.6.11	street lighting drawpit (ch1103), controller (ch1103) & ductings	10 days	Fri 21/11/14	Sun 30/11/14	350				
Total manufactorial         Control         Contro         Control         Control	4.11.6.12	irrigation system	14 days	Mon 1/12/14	Sun 14/12/14	105				
Clashed Clashed	4.11.7	Works from chainage 820 to chainage 970 (150m) earthfilling to lay drainage & waterwork (D13, mart D14, H4,	202 days 45 days	Sun 15/6/14 Sun 15/6/14	Tue 29/7/14	341SS+15 days	ŋ			
Character         Constraint         Constraint <thconstraint< th="">         Constraint         Constrain</thconstraint<>	and a second	H5, part D17)								
C. U. C.	4.11.7.2	drainage & waterwork + backfill for CLP	49 days	Wed 30/7/14	Tue 16/9/14	334				
Mathematical control         Contro         Control         Control <td>4.11.73</td> <td>UU - 11kV &amp; LV (both sides) ch820-970</td> <td>8 days</td> <td>P1/6// 1 /0/4</td> <td>Well 24/9/14</td> <td>333</td> <td></td> <td></td> <td></td> <td></td>	4.11.73	UU - 11kV & LV (both sides) ch820-970	8 days	P1/6// 1 /0/4	Well 24/9/14	333				
Notes         Constrained         Constrained <th< td=""><td>411.7.5</td><td>Juring works to jormation of roug (menuse out 20/20/00) sub-base lavine</td><td>10 days</td><td>Thu 16/10/14</td><td>Sat 25/10/14</td><td>357</td><td></td><td></td><td></td><td></td></th<>	411.7.5	Juring works to jormation of roug (menuse out 20/20/00) sub-base lavine	10 days	Thu 16/10/14	Sat 25/10/14	357				
Image: constraint of the	4.11.7.6	kerb bedding, laying & backing helove bituminous material	12 days	Sat 25/10/14	Wed 5/11/14	358FS-1 day				
0. (CCC), HOL set (a)       5 (a)       0000101       741010       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6       6         0. (CCC), HOL set (a)       5 (a)       0000101       741010       6       6       000010       741010       6         0. (CCC), HOL set (a)       7 (a) </td <td>4.11.7.7</td> <td>filling works for UU at footpath</td> <td>4 days</td> <td>Thu 6/11/14</td> <td>Sum 9/11/14</td> <td>359</td> <td></td> <td></td> <td></td> <td></td>	4.11.7.7	filling works for UU at footpath	4 days	Thu 6/11/14	Sum 9/11/14	359				
C. C	87.11.4	UU - (PCCW, HGC) at east side	5 days	Mon 10/11/14	Fri 14/11/14	360				
and state of the stat	4.11.7.10	UU - (PCCW) at west state	5 dave	Man 15/12/14	Fri 19/12/14	362.361.340				
1     1     1     1     1     1     1     1       1 <td>11.7.11</td> <td>street lighting ductings</td> <td>7 days</td> <td>Sat 20/12/14</td> <td>Fri 26/12/14</td> <td>363</td> <td></td> <td></td> <td></td> <td></td>	11.7.11	street lighting ductings	7 days	Sat 20/12/14	Fri 26/12/14	363				
Class Constraints	4.11.7.12	irrigation system	7 days	Sai 27/12/14	Fri 2/1/15	364				
Topology interfact of change (3) (1, 3)         Table (3) (1, 3) <thtable (1,="" (3)="" 3)<="" th="">         Table (3) (1, 3)</thtable>	8.11.8	UU for CLP (lighting) - chainage 820-1120	7 days	Sat 3/1/15	FH 9/1/15	340,353				
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	4.11.9	footputh puving for chainage 820-1120	12-days	Mon 5/1/15	21/1/01 MA	3004-3-5 days			1	
16. (ii) given 50(ii)       10(iii)       10(iii)       10(iii)       10(iii)         17. 11/16 at 17 (iiii)         17. 11/16 at 17 (iiii)       17. 11/16 at 17 (iiii)       17. 11/16 at 17 (iiii)       17. 11/16 at 17 (iiii)       17. 11/16 at 17 (iiii)         18. to the form       17. 11/16 at 17 (iiiii)       17. 11/16 at 17 (iiiii)       17. 11/16 at	11110	Works from chainage 6/5 to chainage 620 (1450) ourbhilling to Inc dramose & vicierwork (part D14 part D15	2R davs	Fri 12/12/14	Thu 8/1/15	shin chotter	1		L	
2         0 damage 4 shorth(l) of CL3         2 days         19/115         2 mag 2013         3 mag 30           1         0 damage 4 shorth(l) of CL3         1 days         1 days <t< td=""><td></td><td>H6, H7, part D16)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>		H6, H7, part D16)								
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	2.01.11.4	drainage & waterwork + backfill for CLP	21 days	Fri 9/1/15	Thu 29/1/15	369				
Interface         Interface <thinterface< th="">         Interface         <thinterface< th="">         Interface         <thinterface< th=""> <thinterface< th=""> <thint< td=""><td>4.11.10.3</td><td>UU - 11kV &amp; LV (both sides) ch 670-820</td><td>stop pl</td><td>Mon 20/1/15</td><td>Suin 31/2/15</td><td>3/0F3-4 days</td><td></td><td></td><td></td><td></td></thint<></thinterface<></thinterface<></thinterface<></thinterface<>	4.11.10.3	UU - 11kV & LV (both sides) ch 670-820	stop pl	Mon 20/1/15	Suin 31/2/15	3/0F3-4 days				
internation         Constraints         Constraints <thconstraints< th=""> <thconstraints< th=""></thconstraints<></thconstraints<>	101010	Juting works to jormation of road tinctude on yozo	5 dave	Sur 22/2/15	Thu 26/2/15	372		,		
AC - lay DBM & bare currer         Solution         AC - lay DBM & bare currer         Ac - lay DBM & ba	4.11.10.6	kerb bedding, laping & backing before hitumimous material	7 days	Thu 26/2/15	Wed-4/3/15	373FS-1 day		1		
8         filting works to formation of footpath         7 days $Kad 49/3$ 7 days $Kad 49/3$ 7 days $Kad 49/3$ $Tad 20/3$ <th< td=""><td>4.11.10.7</td><td>AC - lay DBM &amp; base course</td><td>5 days</td><td>Thu 5/3/15</td><td>Mon 9/3/15</td><td>374</td><td></td><td></td><td></td><td></td></th<>	4.11.10.7	AC - lay DBM & base course	5 days	Thu 5/3/15	Mon 9/3/15	374				
9         Tright of deriver         740%         89/13         767-2 days         760%         80/13/33         767-2 days         760%         7760%         771%         776%	4.11.10.8	filling works to formation of footpath	7 days	Wed 4/3/15	Tue 10/3/15	374FS-1 day				
10.         Uncertain         7 days         Fri 2005         5 days         F	4.11.10.9	street lighting ductings	7 days	Man 9/3/15	C1/2/2/ MIK	377FS-2 days			1	
10.         10(PCCM) at west state         7 days         5ar 21/015         Fri 27/015         7 m           2         Werks from chainage 675 (except Bridge J) - alter         7 days         5ar 21/015         Fri 27/015         57           2         Werks from chainage 675 (except Bridge J) - alter         7 days         5ar 21/015         Fri 27/015         57           2         werkjilling to lay dramage & warework (part D15, 1/8, part D16)         7 days         5ar 21/015         Fri 22/015         54           3         Werks Reveart + busilliples C12         10         alter         Thus 20115         84         30/115         84           3         Harren 11         12         14         Thus 20115         74         33         54         54           3         Harren 11         12         14         Thus 20115         74         34         36         34         36           3         Harren 11         12         14         Thus 20115         74         34         35         34         37         35         34         36         34         35         34         36         34         36         34         36         34         36         34         36         36         34	01.01.11.0	ITTERNION SYSTEM	7 dans	S1/2/02 PA	Thu 26/8/15	378FS-1 day			1	
Werks from chaining 475 to chaining 675 (excert) Bridge J) - after         77 days         Sun 4/1/3         Sat 21345         34YS-340           2         werkfilling to lay drafting $C_3$ (excert) Bridge J) - after         77 days         Sun 4/1/3         Sat 21345         34YS-340           2         werkfilling to lay drafting $C_3$ (excert) Bridge D10(0)         7 days         Nm 4/1/3         Sat 10/1/5         days,4155F-44 days           3         ULI - IIIAV & LV found side of 675-67         12 days         Thu S221/3         Sat 22/53 days           5         function from the end of or 67-67         10 days         Thu S221/3         Sat 52/2 days           6         end registric for 606(6) 543, 504, 477,3         10 days         Thu S221/3         Niel 420/13           6         inter lighting crossings (holes 543, 504, 473, 473)         10 days         Thu S221/3         Niel 120/13           7         inter lighting crossing cloces 543, 504, 473, 17         10 days         Thu S221/3         Niel 120/13           8         inter lighting crossing cloces 543, 504, 473, 17         10 days         Thu S221/3         Niel 120/13           8         inter lighting crossing cloces 543, 505, 543, 504, 473, 17         10 days         Niel 120/13         Sat 52 days           9         inter lighting crossing cloces 543, 505, 543, 547, 70	4.11.10.12	UU - (PCCW) al west side	7 days	Sat 21/3/15	FH 27/3/15	378			;	
NWS         NMS         NMS         NMS         NM 41/15	11.11.4	Works from chainage 475 to chainage 675 (except Bridge J) - after	77 days	Sun 4/1/15	Sat 21/3/15	334FS-30			1	
1         0		RWS		31/1/6	Part 10/1/16	days,415FS-44 da				
3         CU-11A* & LV (noth slack) of 77-675         10 days         The 27/1/5         The 27/1/5         Ref 2/1/5         Ref 2/1/5         Ref 2/1/5         Ref 2/1/5         Ref 2/1/2         Ref 2/2/2         Ref 2/2/2 <thref 2="" 2<="" th="">         Ref 2/2/</thref>	CULT	earlighting to tay dramage & waterwork (part 1212, 116, part 1210) dermone & woterwork 1, hackfill for CLP	21 dave	Thu 8/1/15	Wed 28/1/15	382FS-3 davs	1			
4         arreal lighting cossings (cholds, 543, 504, 477)         10 dops         Wed 471)5         Fe1 32715         544752         544771           5         filter works (cholds, 543, 504, 477)         10 dops         Fw1 32715         844752         5409           6         street lighting more (cholds, 543, 504, 477)         10 dops         Fw1 122153         Fw1 132153         585752         5409           7         transmite (cholds)         543, 504, 477)         10 dops         Tw1 222153         Fw1 182153         585752         5409           9         transmite (cholds)         543, 504, 403, 477)         10 dops         Tw1 252153         Fw1 182153         585752         5409           9         strend lighting more strends         5 </td <td>6.11.11.3</td> <td>ULU-11kV&amp; LV (both sides) ch 475-675</td> <td>10 days</td> <td>Tue 27/1/15</td> <td>Thu 5/2/15</td> <td>383FS-2 days</td> <td></td> <td></td> <td></td> <td></td>	6.11.11.3	ULU-11kV& LV (both sides) ch 475-675	10 days	Tue 27/1/15	Thu 5/2/15	383FS-2 days				
5         Illing works to formation of road (include SRT708%)         7 days         The 122/15         Wel 182/15         335/5-2 days           6         starting darvegiat (rields S1, 50, 543, 504, 493, 477),         10 days         Tue 172/15         Thu 122/15         Wel 182/15         365/5-2 days           7         controlling (rields 631, 50, 543, 504, 493, 477),         10 days         Tue 172/15         Nue 162/15         366/5-2 days           8         strong darvegiat (rields 631, 50, 543, 504, 493, 477),         10 days         Tue 172/15         Strong 166/57	4.11.11.4	street lighting crossings (cho68, 543, 504, 477)	10 days	Wed 4/2/15	Fri 13/2/15	384FS-2 days				
0         controlling/ing/arregim (renot), 53, 39, 343, 493, 417)         10 days         1 we (1/2/2)         (mu ze/2/1)         5 days         We (1/2/2)         (mu ze/2/1)         5 days         We (1/2/2)         5 days         Non (1/2/2)         Non (1/2/2	4.11.11.5	filling works to formation of road (include SRT98%)	7 days	Thu 12/2/15	Wed 18/2/15	385FS-2 days		1		
7         trigotion system         5 days         Red.252/15         Sun 1/3/15         San 7/5-2 days           8         sub-base laying         5 days         Net 1/2/15         Tan 5/115         38675-1 day           9         ker holding & base course         7 days         Tha 1/2/15         Tha 5/115         38675-1 day           10         AC - fay DBM & Jave course         5 days         Tha 1/2/15         Tha 2/3/15         38675-1 day           11         11/10m works to formation of footpath         7 days         Tha 1/2/315         Man 16/3/15         39075-2 days           12         10.0 - (PCCM) at rest of a         5 days         Tha 1/2/315         Man 16/3/15         39075-2 days           13         0.0 - (PCCM) at rest of a         5 days         San 15/3/15         39075-2 days           13         0.0 - (PCCM) at rest of a         5 days         San 16/3/15         39075-2 days           14         12/3/15         Man 16/3/15         39075-2 days         30075-2 days           10.0 - (PCCM) at rest of a         5 days         San 16/3/15         39075-2 days           10.0 - (PCCM) at rest of a         5 days         San 16/3/15         39075-2 days           11         0.0 - (PCCM) at rest of a         5 days         San 12/3/15	0.11.11.6	street ligning arawpus (cnoos, 031, 390, 345, 304, 423, 477), controller (ch493) & ductmes	schoo or	C1/7// 1 201	C1/2/02 844	ram - c.mar				
8         sub-local loging & backing before bituminous material         5 days         Nan 13/15         Thu 53/15         38675/1 day           9         kerb bedding, joing & backing before bituminous material         7 days         Thu 12/315         80675/1 day           10         A.C. Int DBM & bace curve         5 days         Thu 12/315         Non 16/315         39075-2 day           11         Illing works to formation of foopath         7 days         Thu 12/315         Non 16/315         39075-2 day           12         UU - (PCCM) at rest date         5 days         Sun 16/315         30075-2 days         30075-2 days           13         UU - (PCCM) at rest date         5 days         Sun 16/315         3015-2 days         100           13         UU - (PCCM) at rest date         5 days         Sun 16/315         3015-3 days         100           13         UU - (PCCM) at rest date         5 days         Sun 16/315         3915-52 days         100           13         UU - (PCCM) at rest date         5 days         Sun 16/315         3915-52 days         100           13         UU - (PCCM) at rest date         5 days         Sun 12/315         3915-52 days           14         UU - (PCCM) at rest date         5 days         Sun 12/315         3915-52 days	1.11.11.7	trigation system	5 depe	Wed 25/2/15	Sun 1/3/15					
9 AC for Dodding, docseng pelove fituminous material (dos 1123/15) Men 16/313 3307-51 app 10 AC for DBM & bare concerned per per concerned in the 12/315 Men 16/313 3905-52 days 11 Ming works to formation of footpath 7 days The 10/315 Men 16/315 390 12 UU - (PCCM) at resc ide 5 days The 13/315 7 He 13/315 3975-52 days 13 UU - (PCCM) at resc ide 5 days The 13/315 7 He 13/315 3975-52 days 14 13/315 7 He 13/315 3975-52 days 14 13/315 3975-52 days 15 UU - (PCCM) at resc ide 5 days Sur 13/315 3975-5 days 16 10 - (PCCM) at resc ide 5 days Sur 28/315 He 11/415 381,368 17 10 - (PCCM) at resc ide 5 days Sur 28/315 He 11/415 381,368 18 10 Jor CLP (lighting) - chainage 475-820 5 days	4.11.11.8	sub-base laying	5 days	Sun 1/3/15	Thu 5/3/15			ľ		
11         11111         1111         1111 <th1< td=""><td>4.11.11.9</td><td>kerb bedding, laying &amp; backing before bituminous individi</td><td>1. days</td><td>Thur 17/2/15</td><td>21/2/11 man</td><td></td><td></td><td></td><td></td><td></td></th1<>	4.11.11.9	kerb bedding, laying & backing before bituminous individi	1. days	Thur 17/2/15	21/2/11 man					
12         UU - (PCCW, HGC) at east stile         5 days         Sua 15/3/15         Thu 19/3/15         392/55-2 days           13         UU - (PCCW) at west stde         5 days         Sua 15/3/15         Sa 21/3/15         392           13         UU (PCCPP) at west stde         5 days         Sua 15/3/15         Sa 21/3/15         392           13         UU (PCCPP) at west stde         5 days         Sa 21/3/15         Sa 21/3/15         392	11.11.11.4	AL - HIV LUN & DAY CONDE Alling works to formation of footbath	7 dans	The 10/3/15	Man 16/3/15				1	
13 UU - (PCCP) at west side 5 days Tue 17/3/15 Sar 21/3/15 392 UU /or CLP (lighting) - chainage 47:42/0 5 days Sar 20/3/15 Weat 1/4/15 381,368	4.11.11.12	UU- (PCCW, HGC) at east side	5 days	Sun 15/3/15	Thu 19/3/15	392FS-2 days				
UU for CLP (lighting) - chainage 475-8210 5 days Sar 28:3/15 Heat 1/4/15 38.1,368	4.11.11.13	UU - (PCCW) at west side	5 days	Tue 17/3/15	Sat 21/3/15	392				
	4.11.12	UU for CLP (lighting) - chainage 475-820	5 days	Sat 28/3/15	Wed 1/4/15	381.368				

Task Name footpath paving	nte footpath paring for chainage 475-820	Duration 5 days	Sturt Thu 9/4/15	Finish Mon 13/4/15	Predecessars 395FS+7 days	Jan Danter Mar Mar
Construction	Construction of Bridge J (ch 597-630)	323 days	Tue 1/4/14	Tue 17/2/15		
pile caps	2	50 days	Fri 13/6/14	Fri 1/8/14	398	
trial pane	trial panel for revised ribs	28 days	Sat 2/8/14	Fri 29/8/14	399	
abument walls	walls	85 days	Sal 30/8/14	Sat 22/11/14	004	
Jaisework Jor aeck	Jor aeck	supe of	FULLICT MAG	PLALAT PAN	604	
aeck		contra at	SUITE THE	Stick with	104	
tadp.rod		type CI	STUDY ILL	STUCICI MIL	TUP	
NII - 00	CO-TIKE & FL (MISI)	wine .	CLANE C	Man 0/1/1C	101	14
Jof- no	DO - JOL CEL HEALING (CHOI)	of man a	The Ideals	E-12/1/16	406	1
ULL BUCH LOU	C. (Edit)	dane 4	Californi ant	Tue 17/0/15	202	,1
- notom	UC + FLUT (6431)	5 choire	Fri 13/2/18	The 17/2/15	405	
Construction	Construction of retaining well RWS - Revised (Dro. SK0036A, 0309.	96 dave	Tue 25/11/14	Sun 1/3/15	401FS+3 davs	
0310.0115A	0310. 0115A. 0122A. 0123A)	of us as				
Latest di	Latest date to confirm designed details & issue VO on 25/11/2014	0 days	Tue 25/11/14	Tue 25/11/14		
drive she	deive sheetnile & exymation	15 days	Wed 26/11/14	Wed 10/12/14	411SS-20 days	
orade 20	orade 200 rack 611	13 days	Thu 27/11/14	Thu 11/12/14	412FS-14 days	
Cont Min	cout Minding Inter-	10 dow	Tue 9/12/14	Thu 18/12/14	413FS-3 dava	
David Chin	Devision Contraction Contraction	Ad days	Man 15/17/14	Man 16/2/15	didES-d daw	
linter	install DN150 1/PVC vorferented wipe firm sectionally filter &	20 davs	Tue 10/2/15	Sun 1/3/15	415FS-7 days	
backfill RWS	RIVES of the performing paper in Sconwing price of	a data data				
Subwave li	Subwave lift shafte minin tuam, stalreases	423 dave	Mon 23/12/13	Wed 18/2/15		8
INSSI.	*ISSUE VO 31 - RE-ALIGN SUBWAY, LIFT SHAFT &	0 days	Fri 21/3/14	Fri 21/3/14		
STAIF	<b>NCASES</b>		an and a	and the second		
Claim	Claim No. 011 - VO 20 ADDITIONAL SECTION OF SUBWAY	0 days	146 11/3/14	1/c/11 an1		
HIIM	IN BCF	100 1000	EN/LIVEL	A TIME	410DC 00 Joint	
Faster	Fastern pedestrian (iji shaji	Non days	MON 22/12/13	Com 1 S / A /	1000 00-0-0-016	
Daster	Dastern Framp Room & Sutway Day /	som car	Over ISIANA	V1/2/06 mm	ADLES-1 day	
Daster	n Subway Barrel Bays 6 A. n	Step ct	41/0/C1 MMC	1 14 23/ 114	4217-24 5 Annue	
Edister)	Eastern Subway Barrel Bay 9	solution car	ENI AUTON	Wed 22/8/14	12285 14 dame	
Easter	Eastern staircase = additional wall	supp cc	P1114 114	WEG 21/0/14	S(m) 61 - 00076	
Divers	Diversion for Temporary Haul Road	2 days	Mon 2/0/14	FLI DOULA	4211-3-14 0035	
Wester	Western Subway Barrel Bays 5 & 4	Dil days	51/0/1 IDV	+1/0/C 341	129 A 100 A	
Traffic	Traffic diversion for west Subway (Bays 1-3) & emergency staircase	156 days	Wed 14/5/14	The 16/10/14	419FS+64 days	
Wester	Western pedestrian lift shaft	50 days	Tue 15/4/14	Tue 3/6/14	420FS+7 days	
Wester	Western Subway Barrel Bays 0 & 1	48 days	Mon 1/12/14	Sat 17/1/15	438FS-7 days	
Wester	Western staircase	16 days		Sat 1/11/14	434	
Wester	Western Subway Barrel Bays 3 & 2	36 days.	Sum 2/11/14	Sun 7/12/14	43/	
Emerg	Emergency Staircase at west side	18 days	Sun 18/1/15	Wed 4/2/15	436	
Filling	Filling works at west side	21 days	Thu 29/1/15	Wed 18/2/15	439FS-7 days	
Works fro	Works from chainage 1120 to chainage 1270 -	188 days	Sun 21/9/14	Fri 27/3/45		
earth	earth filling adjacent to eastern staircase & Bay 9 (H1, D11,	40 days	Sun 21/9/14	Thu 30/10/14	424FS+24	,
DIG	art D17) (CH1130-1270) (after diversion of haul road)			in a set to a	duys, 425P3+30	
draina	drainage & slope drain (CU1120-1270)	65 days	Fri 31/10/14	Sat 3/1/15	442	
waterw	waterwork (CH1120-1270 west side)	25 days	Mon 15/12/14	Thu 8/1/15	443FS-20 days	
backfill	backfill for CLP	5 days	Fri 9/1/15	Tue 13/1/15	444	,
1-00	UU-11kV & LV (both sides of new Lin Ma Hang Road)	20 days	Wed 14/1/15	Mon 2/2/15	445	
street	street lighting crossings (ch1213, 1165, 1125 & % ch1165 &	7 days	The 3/2/15	Mon 9/2/15	440	
1190)	drawpits (ch 1274, 1264, 1232.5, 1213, 1190, 1165,		- Aller -	and the second		
irriga	irrigation system	15 days	The 10/2/15	Twe 24/2/15	447	
sub-bc	sub-base laying	5 days	Tue 10/2/15	Sat 14/2/15	447	
kerb b	kerb bedding, laying & backing before bituminous material	7 days	Sun 15/2/15	Sat 21/2/15	449	1
-OV	AC-lay DBM & base course	S days	Sun 22/2/15	Thu 26/2/15	450	
Jilling	filling works to formation of footpath	7 days	Sum 22/2/15	Sat 28/2/15	450	<del>]</del>
UDfe	or CLP (lighting) - chainage 1120-1270	7 duys	FH 27/2/15	Thu \$/3/15	452FS-2 days	1
UUJ	UU for PCCW (both sides of new Lin Ma Hang Road)	7 days	Fri 6/3/15	Thu 12/3/15	453	,
NUP	UU for HGC (east side of new Lin Ma Hang Road)	7 days	Fri 13/3/15	Thu 19/3/15	454	1
footba	footpath paving (west side)	10 days	Thu 12/3/15	Sat 21/3/15	454FS-1 day	•
footpo	(potpath pavine feast side)	10 days	Wed 18/3/15	Fri 27/3/15	455FS-2 days	)
AC-lave	earing course - chainage 475-1270	7 days	Sat 28/3/15	Fri 3/4/15	457	
I no. DNI	1 nu. DN1650 nine iacking LV009 including iacking & receiving nits	114 davs	Thu 26/6/14	Fri 17/10/14		
Confi	Confirmation of designed details (NOT YET)	0 days	Tue 1/7/14	Tac 1/7/14		
Pits co	Pris construction	36 days	Thu 26/6/14	Thu 31/7/14	460FS-5 days	
10	utility detection of the area	3 days	Thu 26/6/14	Sat 28/6/14		
ins	inspection pits for jacking pit and receiving pit	5 days		Thu 3/7/14	462	
ten	temporary work & excavation for receiving pit	14 days	Fri 18/7/14	Thu 31/7/14	463,465	
ten	temporary work & excavation for jacking pit	14 days	Fri 4/7/14	Thu 17/7/14	463	
Jack sle	Jack sleeve Pipes	49 days	Fri 18/7/14	Thu 4/9/14		
est	establishment of tacking courpment	14 days	Fri 18/7/14	Thu 31/7/14	465	
81	ack nine and excivate	35 davs	Fri 1/8/14	1/bu 4/9/14	467	
IdOH	HDPE mines	36 davs	Fri 12/9/14	Fri 17/10/14	466FS+7 days	
	ALUDDE minor	1d days	Eri 17/0/14	Thur 36/0/14	468	
				2112/02/01/2		

WBS	Task Name	Duration	Start	Finish	Predecessors	is there is a second se
471 4.11.19.4.2 472 4.11.19.4.3 473 4.11.20	grout HDPE pipes remove temporary works and backfilling Works for Revised DSD Maintenance Access & Slope (SK6381 &	14 days 8 days 50 days	Fri 26/9/14 Fri 10/10/14 Mon 23/2/15	Thu 9/10/14 Fri 17/10/14 Mon 13/4/15	470	
474 4.11.20.1 475 4.11.20.2	SK0319) Latest Date for Confirmation of re-design & Issue of VO completion of Retaining Wall RW5	0 days	Mon 23/2/15 Sun 1/3/15	Mon 23/2/15 Sun 1/3/15 Sun 1/3/15	476FS-21 days 410 475	
477 4.11.20.4 478 4.11.20.4	cana parao wana wana kata kata kata kata kata kata kata k	14 days 7 days	Sat 7/3/15 Wed 18/3/15	Fri 20/3/15 Tue 24/3/15	475555-5 days 477FS-3 days	
F 1.7	sub-base laying for access kerb hedding, laying & backing before bituminous material	7 days	Wed 25/3/15 Wed 25/3/15	Tue 31/3/15 Tue 31/3/15	478 479FS-7 days	))
1.1.1	AC - lay DBM & base course wait bituminous test result	3 days 3 days	Wed 1/4/15 Sat 4/4/15	Fri 3/4/15 Mon 6/4/15	481	
483 4.11.20.10 484 4.12	AC - hay wearing course Section XIII of the Works - Works not covered in any other Sections reaction XIII.	7 days 852 days	Tue 7/4/15 Thu 22/8/13	Mon 13/4/15 Mon 21/12/15	482 74	
485 4.12.1 486 4.12.2	(tecensera) Submissions Anorrowal of Submissions	70 days 68 days	Thu 22/8/13 Mon 16/9/13	Wed 30/10/13 Fri 22/11/13	485SS+25 days	
487 4.12.3	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMII and LMII and	92 days	Fri 23/8/13	Fri 22/11/13	485SS+1 day	
491 4.12.4 492 4.12.4.1	Re-aligned Lin Ma Hang Road VO FOR RENEWAL OF RISING MAIN (Order confirmed via	789 days 0 days	Thu 24/10/13 Wed 31/12/14	Mon 21/12/15 Wed 31/12/14		±1/12
111	Email on 31/12/2014) place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15	492FS+2 days	105-24
494 4.12.4.3 495 4.12.4.4	arrival of HDPE pipes RECENT VOORS ADDITIONAL CROSS ROAD DUCTS FOR EVENTAC IDDICA TRANS DROED	59 days 0 days	Tue 6/1/15 Tue 7/10/14	The 7/10/14	493	*
496 4.12.4.5	RECEIVE VO 062 CARLE DUCE LAVING FOR PUBLIC I ICHTING VEREM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue [4/19/14		
497 4.12.4.6		210 days	Sun 24/8/14	Sat 21/3/15		
1	TTA for ch 310-380(west)	0 days	Qua 74/9/14	Sun 24/8/14 Sof 12/0/14	805	
1.1	eurimour to up aranage o water your drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14	499	
501 4.12.4.6.4 502 4.12.4.6.5	V0053 - crossing no. 1(whole), 2 (west) UU for ch 190-380 (132kV,11kV,LV)	18 days 19 days	Wed 29/10/14 San 16/11/14	Sat 15/11/14 Thu 4/12/14	500,495	
503 4.12.4.6.6 504 4.12.4.6.7	filling works to formation of road (include SRT98%) street lighting drawpits & crossroads	7 days	Fri 5/12/14 Fri 12/12/14	Thu 11/12/14 Thu 18/12/14	502	
1.1	kerb bedding. Iqying & backing before bituminous material	9 days	Fri 19/12/14 Sun 28/12/14	Sat 27/12/14 Wed 31/12/14	504 505	
111	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15	506	
509 4.12.4.6.12	UUJor ch 196-580 (PCC-W) irrigation system	7 days	Tue 13/1/15	Mon 19/1/15	508	
510 4.12.4.6.13	preparation works to formation of footpath footpath moving	3 days	Mon 19/1/15 Thu 22/1/15	Wed 21/1/15 Fri 30/1/15	509FS-1 day 510	
TT	VO for renewal of rising main	6 days	Fri 6/3/15	Wed 11/3/15	161	
11	sub-base laying for road AC - lay DBM & base course	S days		CINCROT HOW	505,513	
515 4.12.4.7		402 days	Fri 22/11/13	Moa 29/12/14	487	
516 4.12.47.1	TTA for ch 380-580(west) watermain (include issue of alterment and laving)	0 days	Sat 23/11/13	Fri 22/11/13 Sat 22/3/14	516	
TT	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14	517	
100	Received Variation Order Nos. 040 & 042 construct DN450mm pipe with concrete surround	0 days 28 days	Mon 12/5/14	Sun 8/6/14	518SS+50 days,519FS+14 days	FSF14 days
521 4,12,4,7.5,1 522 4,12,4,7.6	low stream pipe & catchpit at western side construct 1900x950 box culvert with manholes SMH8052A & B	28 days 49 days	Mon 12/5/14 Mon 9/6/14	Sun 8/6/14 Sun 27/7/14	19,521	
1.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14		
524 4.12.4.7.6.2 525 4.12.4.7.6.3	construct box culvert construct manholes	14 days 28 days	Mon 16/6/14 Mon 30/6/14	Sun 29/6/14 Sun 27/7/14	524	
1.	found existing cables affected construction of gullies & discuss with		Sat 26/7/14	Tue 12/8/14	518FF-12 davs 525FS-2 davs	
1.1	comparison work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14	526	
529 4.12.4.7.10	UU - 13ZKV + 11KV & LV temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14	528	
530 4.12.4.7.11 530 4.12.4.7.12	960x650 box culvert (low stream & west catchpit) construct outstanding distingues & cullies	7 days	Sun 28/9/14 Wed 1/10/14	Sat 4/10/14 Tue 7/10/14	529 531FS-4 davs	
	filling work to formation of road (include SRT98%) VO053 - crossing no. 3, 4 (west)	5 days	Wed 8/10/14 Mon 13/10/14	Sun 12/10/14 Wed 22/10/14	532 495FS+6 days	
1111	complete filling work to formation of road (include	5 days	Thu 23/10/14	Mon 27/10/14	534	
536 4.12.4.7.16	SRT98%) street lighting drawpits & crossing at ch 523	4 days	Man 27/10/14	Thu 30/10/14	535FS-1 day	

las Ounter	Mer Mor					
Predecessors	6 Jan	337 338FSS-1 day 540	541 542 593	\$45154-2 days 547 548 549 559 559	35/ 558,404,552 553 497PS+2 days 497PS+2 days 553 553 560P 560P 561 561 561 561 561 561 561 561 561 561	80 546 566 566 568 568 568 571 572 573 573 574 573 574 575 574 575 574 575 574 575 574 575 574 575 574 575 574 575 576 578 578 578 578 578 578 578 578 578 578
Finish Pr	Tue 4/11/14 536	Sat 8/11/14 537 Wed 19/11/14 538/ Mon 24/11/14 539 Mon 8/12/14 540	Fri 12/12/14 54/ Mon 15/12/14 542 Mon 29/12/14 543	Thu 9/4/15 54 Wed 26/11/14 54 Sun 30/11/14 54 Sun 14/12/14 54 Fri 19/12/14 54 Thu 8/1/15 53	Man (21/1/5 33 Wed 25(31/5 55 Sat 44(1/5 55 Sat 44(1/5 55 Sat 44(1/5 45 Pri 25(2)/5 25 The (44(1/5 55 Pri 24(4)/5 55 Pri 24(4)/5 55	San 25/10/14 53 San 12/12/14 55 San 12/12/14 55 San 12/12 55 San 12/15 57 Fri 2021/5 55 Fri 2021/5 55 Fri 2021/5 55 Mon 23/3/15 55 Mon 23/3/15 55 Mon 23/3/15 55 Mon 23/3/15 55 Mon 23/3/15 55 Fri 2021/5 55 Fri 2021/5 55 Tue 24/15 55 Tue 24/15 55 Fri 2021/5 55 Fri 2021/
Start	Fri 31/10/14	Wed 5/11/14 Sat 8/11/14 Thu 20/11/14 Tue 25/11/14	Tue 9/12/14 Sat 13/12/14 Tue 16/12/14 Thu 20/11/14	Wed 26/11/14 Thu 27/11/14 Man 11/12/14 Man 8/12/14 Sat 20/12/14	Frt 99/1/5 Frt 62/15 Sun 26(2)15 Sun 26(2)15 Sun 26(2)15 Sun 23(3)15 Mon 23(3)15 Sun 23(3)	Sun 5/10/14 Thu 27/11/14 Sun 7/12/14 Mon 12/1/15 Mon 22/15 Sun 72/15 Sun 72/15 Sun 22/15 Sun 22/15 Fri 2/22/15 Fri 2/22/22/15 Fri 2/22/22 Fri 2/22/22 Fri 2/22/22 Fri 2/22/22
Duration	5 days	4 days 12 days 5 days 14 days	4 days 3 days 14 days 5 days	134 days 0 days 4 days 14 deys 12 deys 20 days	4 days 2 days 10 days 5 days 3 days 3 days 4 days 4 days 4 days 2 days 10 days	21 days 10 days 10 days 10 days 10 days 5
Task Name	UU for CLP (lighting)	sub-base laying for road kerb bedding, laying, é backing before bituminous moterial filling works to formation of foopath UU for ch 380-580 (PCCW)	irrigation system preparation works to formation of footpath footpath paring AC - lay DBM & have course	TTA for ch 380-580 (cast) remove existing puvenent middle stream box culver 960/650 middle stream DN450mm pipe V0053 - crossing no. 2, 3, 4, 5 (cast)	street light crossing at ch 523 VO for renewal of rising main sub-base & east, kerbing <i>AC</i> - <i>bay DBM</i> & <i>base course</i> TTA for ch 190-380 (east) remove existing pavement VO for renewal of rising main proceed plot renewal of rising main proceed plot renewal of rising main proceed east kerbing sub-base & east kerbing	UU for ch S80-785 (131AV.11AV.1.V) TLA loc ch S80-785 (131AV.11AV.1.V) TLA loc ch S80-785 (vessi) anthreack to ip channess et vuorenook daming variera et vuorenook daming an s. 5. 7.8.8 & Duets along (1018) variera ippling and prate for road tere lighting laying et acosting alone finantinous material pilling vorks to formation of footpoint pilling vorks to formation of footpoint (101 for CLP (tighting) UU for CLP (tighting) UU for CLP (tighting) UU for CLP (tighting) UU for CLP (tighting) propartion vorks to formation of footpoint propartion vorks to formation of footpoint footpoint vorks to formation of footpoint footpoint proving UL for ch S80-785 (test) UL for CLP (tighting) UL for ch S80-785 (test) TTA for ch S80-785 (test) TTA for ch S80-785 (test) TTA for ch S80-785 (test) transce existing parement VOG3- teresting no. 5, 5, 788 (test) transce existing and to footparement VOG3- teresting no. 5, 5, 788 (test) transce existing parement VOG3- 123-190 (test) transce existing parement VOG3- teresting no. 5, 788 (test) transce existing and to footparement VOG3- teresting no. 5, 788 (test) transce existing parement VOG3- teresting parement VOG3- teresting parement VOG3- teresting parement VOG3- teresting parement VOG3- teresting parement VOG3- teresting no. 5, 788 (test) transce existing and to footparement VOG3- teresting no. 5, 788 (test) transce existing and to footparement VOG3- teresting no. 5, 788 (test) transce existing no. 5, 788 (test) transce exis
WBS	4,20,4,2,19	4,12,47,18 4,12,47,19 4,12,47,20 4,12,47,21	542 4,12,4,7.22 543 4,12,4,7.23 544 4,12,4,7.24 545 4,12,4,7.24	546         4.12.4.8           547         4.12.4.8.1           547         4.12.4.8.1           548         4.12.4.8.3           549         4.12.4.8.3           551         4.12.4.8.5	412486 412486 412486 41249 41249 412491 412492 412493 412493 412494	Sing         A124,40.1           566         4124,40.2           566         4124,40.2           566         4124,40.3           566         4124,40.3           569         4124,40.3           569         4124,40.3           579         4124,40.3           571         4124,40.3           573         4124,40.3           573         4124,40.3           573         4124,40.3           573         4124,40.3           573         4124,40.13           575         420,45.11           575         420,45.11           575         420,45.11           575         4224,10.10           575         4124,40.13           583         4124,40.13           583         4124,40.13           583         4124,41.13           583         4124,41.13           583         4124,41.13           583         4124,41.13           583         4124,41.23           583         4124,41.23           583         4124,41.23           583         4124,41.23           584         4124,41.23 <t< td=""></t<>


the AUDC	Mark Marris	Docation	Start	Finish	Prodocessars		2
Sam		HARD BARRIER	1 HACT		a secondaria d	Ist Oburacr AA.	Mav
601 4.12.4.12.12 602 4.12.4.12.13 603 4.12.4.12.14	UU for ch 125-190 (PCCH) Jooptalin paring AC - lay DBM & hase course	5 days 7 days 4 days	Mun 22/6/15 Fri 26/6/15 Sat 20/6/15	Fri 26/6/15 Thu 2/7/15	600 601FSS-1 day 599		1
604 4.12.4.13		68 days	Wed 24/6/15	Mon 31/8/15	603FS+1 day		
605 4,12,4,13,1 506 4,12,4,13,1	TTA for ell 80-125 (west)	0 days	Thu 25/6/15	Wed 24/6/15 Sat 77/6/15	509		100-0
TT	duranties and an analysis as while you are not a start of the second start of the seco	18 days	Sun 28/6/15	Wed 15/7/15	606		
10.1	filling works to formation of road (include SR198%)	7 days	Wed 22/7/15	Tue 28/7/15	809		
17	street fighting drawpits & crossing at ch 98 trrigation system	3 days 3 days	Wed 29/7/15 Sat 1/8/15	Mon 3/8/15	000		
612 4.12.4.13.8 613 4.12.4.13.9	UU for CLP (lighting) sub-hase laving	3 days	Tue 4/8/15 Fri 7/8/15	Thu 6/8/15 Sun 9/8/15	011 612		
614 4.12.4.13.10 615 4.12.4.13.11	kerb bedding, laying & backing before bituminous material filling works to formation of footpath	5 days 4 days	Mon 10/8/15 Sat 15/8/15	Fri 14/8/15 Tue 18/8/15	6/3 6/4		
1.1	UU for ch 80-190 (PCCB)	4 days	Wed 19/8/15	Sat 22/8/15	615		
617 4/24/3/3 618 4/24/3/4	footpath paring AC- lay DBM & bare course	9 days 4 days	Sun 23/8/15 Sat 15/8/15	Mon 31/8/15	616		
619 4.12.4.14		43 days	Wed 19/8/15	Thu 1/10/15	618FS+1 day		
TT	[TTA for ch 125-190 (cust)	0 days	a provide a state of a	Wed 19/8/15	6.90 6.90		
622 4.12.4.14.3	VU for renewal of rising main filling works to formation of road (include SRT98%)	4 days	Wed 26/8/15	Sat 29/8/15	621FS-1 day		
1-1	street lighting drawpits & crossing at ch 154	3 days	Sun 30/8/15	Tue 1/9/15	622		
625 4.12.4.14.5	UT for CLP (lighting)	3 days	Sat 5/9/15	SI/6/2 now	624		
1:12	sub-base laying	2 days	Tue 8/9/15	Wed 9/9/15	625,624 626		
628 4.12.4.14.0	kero ocazargi, jayang te backing ogore buummous materiat filling works to jornation of foopath	3 days	Tue 15/9/15	Thu 17/9/15	627		
629 4.12.4.14.10	UU for ch 125-200 (PCCW/HGC)	5 days	Fri 18/9/15	Tue 22/9/15	628		
630 4.12.4.14.11 631 4.12.4.14.12	footpath paring AC - lay DBM & base course	9 days.	Wed 23/9/15 Tue 15/9/15	Thu 1/10/15	629		
1.1		42 days	Sat 19/9/15	Sat 31/10/15	631FS+1 day		
633 4 12 4 15.1	TTA for ch 80-125 (east)	0 davs		Sat 19/9/15			
1.7	VO for renewal of rising main	7 days	Sun 20/9/15	Sat 26/9/15			
THE P	filling works to formation of road (include 3R198%) sneet lighting drampils & crossing at ph 98 irrigation system	5 days 3 days 3 days	Fri 25/9/15 Tue 29/9/15 Fri 2/10/15	Tue 29/9/15 Thu 1/10/15 Sun 4/10/15	634155-2 days 63555-1 day 636		
	U D pro CLP (ightung) sub-base forget serb bedding. laying & backing before bituminous material serb	5 days 5 days	Thu 8/10/15 Thu 8/10/15 Sun 11/10/15 Ed. 14/10/15	Sat 10/10/15 Thu 15/10/15 Gam 19/10/15	00/ 638 639		
642 4.12.4.15.10	Jung works to Jornation of Joodpain UU for ch 80-125 (PCCW/HGC)	soup e	Mon 19/10/15	Thu 22/10/15	041 641		
111	footpath paving	9 days	Fri 23/10/15	Sat 31/10/15	642 642		
645 4.12.4.16		62 days	Wed 21/10/15	Mon 21/12/15	644FS+1 day		
101	Chainage 80 to Chainage 180 (west side)	4 days	Wed 21/10/15	Sat 24/10/15			
647 4.12.4.16.2 648 4.12.4.16.3	Chainage 80 to Chainage 180 (east stide) Chainage 180 to Chainage 280 (west stide)	2 days 6 days	Sun 25/10/15 Tue 27/10/15	Mon 26/10/15 Sun 1/11/15	646 647		
TT	Chainage 180 to Chainage 280 (east side)	5 days	Mon 2/11/15	Fri 6/11/15 Eei 12/11/15	648 640		
	Chainage 200 to Chainage 500 (vess sue) Chainage 280 to Chainage 380 (east side)	2 days	Sat 14/11/15	Sum 15/11/15	650		
652 4.12.4.16.7 653 4.12.4.16.8 654 4.12.4.16.9	Chainage 330 to Chainage 430 (wext side) Chainage 380 to Chainage 430 (wast side) Chainage 430 to Chainage 330 (west side)	7 days 2 days 7 days	Mon 16/11/15 Mon 23/11/15 Wed 25/11/15	Sun 22/11/15 Tue 24/11/15 Tue 1/12/15	651 652 653		
	Chainage 480 to Chainage 580 (east side)	2 days	Wed 2/12/15	Thu 3/12/15	654		
657 4.12.4.16.11 657 4.12.4.16.12	Chainage 380 to Chainage 680 (west side) Chainage 580 to Chainage 680 (cast side)	7 days 2 days	Fri 11/12/15	Sat 12/12/15	656 656		
658 4.12.4.16.13	Chainage 680 to Chainage 785 (west side) Choineae 680 to Chainage 785 (mais side)	7 days 2 days	Sun 13/12/15 Sun 20/12/15	Sat 19/12/15 Mon 21/12/15	657 658		
1	CHARTINGS ODV IN CHARTINGS 100 (SUST SHEE)	e lan m	COMPANY AND AND		R L D		


WISS 1348 7400 1448 7400 1448 7400 1441 741 7		Provident .	- AND	Cinich	Provincente	
7 721 723 725 725 727 727 727 727 788 727 788 728 788 728 788 78		Duration	1185	LIBISD	LEGECCOMPANY	In Quarter May
7,71 7,2 7,74 7,77 7,77 7,77 7,719 8 8 1,11 1,11 1,11 1,11 1,11 1,11 1,1	Eastern Footpath from ch 380-580)	98 days	Fri 10/4/15	Thu 16/7/15	546	
17.1 17.5 17.5 17.5 17.1 17.1 18.1 18.1 18.1 18.1 18.1 18.1	remove existing parement	3 days	Fri 10/4/15	Sun 12/4/15 Sun 76/4/15	199	
17.4 17.7 17.7 17.7 17.1 10 11 18 18 18 18	upper stream box curver youxoou	solution the	Mon 27/4/15	Fri 8/5/15	662	
775 776 777 777 777 777 1771 1177 1177 1	upper su cum construmt pupe VO053 - crossing no. 2, 3, 4, 5 (east footpath)	5 days	Saf 9/5/15	Wed 13/5/15	663	,
7.7.6 7.7.7.8 17.7.8 17.7.10 17.1.10 18.1 18.1	filling works to formation of footpath	5 days	Thu 14/5/15	Mon 18/5/15	664	,
221 221 2121 2121 2121 2121 2121 2121	street light crossing at ch523	5 days	Tue 19/5/15	Sat 23/5/15	665	
17.19 17.10 17.11 18.1 18.1 18.2	UU for CLP (lighting)	5 days	Fri 29/5/15	Tue 2/6/15	SUP 5+5 4000	,
17.10 17.11 18.1 18.1	Sub-Dase & eaging	14 days	Tue 9/6/15	Man 22/6/15	668	
17.11 18 18.1 18.2	construct edging	10 days	Tue 23/6/15	Thu 2/7/15	699	
18.1 18.1 18.2	footpath paving	14 days	Fri 3/7/15	Thu 16/7/15	670	
8.1 8.2	Eastern Footpath from ch 190-380)	71 days	The 30/4/15	Thu 9/7/15	-556	
8.2	remove existing pavement	3 days	Thu 30/4/15	Sat 2/5/15		
	V0053 - crossing no. 2 (east foodpath)	3 days	Sun 3/5/15	Tue 5/5/15	673	
6.3	filling works to formation of footpath	5 days	Wed 6/5/15	Sun 10/5/15	674	r
4.12.4.18.4	street light crossings at ch287,350	7 days	Mon 11/5/15	Sun 17/5/15	5/9	1
4.12.4.18.5	UU for CLP (lighting)	5 days	Mon 18/5/15	Pri 22/5/15	0/0	
8.6	sub-base & edging	0 days	Sat 23/3/15	CT/C/97 NUT	0//	
19.1	UU for CH 130-380 (PCC W/HGC)	son of	21/2/67 LIA	51/9/17 man	670	
01717-777	construct eaging	y anys	CT/0/01 101	Thu 0/7/15	680	
11.11.9.1.4	Jourpain pawing	stop ci	21/0//2 IBC	SITCA MAN	581	y
6 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	LASIETH FOURDACH IFOIL CH 200-732	7 dans	STIPIC may	N/ad 70/4/18	Inc	
1.01 1.02	VO062 - crassing partern	7 dave	Thu 30/4/15	Wed 6/5/15	683	)
2 01 F C1 F	filling works to formation of footnoth	5 dine	Thru 7/5/15	Mon 11/5/15	684	,
19.4	street light crossing at ch760.785	7 days	The 12/5/15	Mon 18/5/15	683	1
4.12.4.19.5	UU for CLP (lighting)	5 days	Tue 19/5/15	Sut 23/5/15	686	
4.12.4.19.6	sub-base & edging	6 days	Sun 24/5/15	Fri 29/5/15	687	
6.12.4.19.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 30/5/15	Fri 12/6/15	688	
11.10	construct edging	10 days	Sat 13/6/15	Mon 22/6/15	689	
4.12.4 19.9	footpath paving	14 days	Tue 23/6/15	Mon 6/7/15	690	
20	Construction of retaining wall RWS - CH0 to 22 (3 bays)	70 days	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			
INC F CIT	Ray 8001 to Bay 8003 (2 bass)		Tue 30/12/14	Mon 9/3/15	515	
	ferme a environment of topo and	70 dave	Tue 30/12/14	Mon 9/3/15 Mor 9/3/15	515	
	Cite Researching works for dealery Danot (Dec. 100181	70 days	Tue 30/12/14 Tue 30/12/14 Tue 10/2/15	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15	<b>515</b>	
	Site Formation works for ArchSD Depot (Drg. 1001B) Archaeological survey (Sections T1 to T3)(Drg. 6403A)	70 days 48 days 147 days	Tue 30/12/14 Tue 30/12/14 Tue 10/3/15 Thu 24/10/13	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14	<b>515</b> 692	
	Site Formation works for ArchSD Depot (Drg. 1001B) Archaeological survey (Sections T1 to T3)(Drg. 6403A)		Tue 30/12/14 Tue 30/12/14 Tue 10/3/15 Thu 24/10/13 6-1 12/4/13	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14 Sat 11/4/15	515 692 4	
	Site Homation works for ArchSD Depot (Drg. 1001B) Archaeological survey (Sections T1 to T3)(Drg. 6403A) XIV of the Works - Trees preservation and protection XIV of the Works - Landscape soft works (Including translatal tree		Tue 30/12/14 Tue 30/12/14 <i>Tue 10/3/15</i> Fr1 12/4/13 Fr1 12/4/13 Tue 1/9/15	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14 Sut 11/4/15 Mon 4/1/16	515 692 4	
4,12,4,22 4,13 Section 4,14 Section 4,14 to perm	Site Fromation works for ArchSD Depot (Drg. 1001B) Archaeological survey (Sections T1 to T3)(Drg. 6403A) Section XIV of the Works - Trees preservation and protection Section XVI of the Works - Landscape soft works (including transplant trees to permanent locations)		Tue 30/12/14 Tue 30/12/14 Tue 10/3/15 The 24/10/15 Fr1 12/4/13 Tue 1/9/15	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14 Sat 11/4/15 Mon 4/1/16	515 692 4	
	Site Fromation works for ArchSD Dupot (Drg. 1001B) Archaeological survey (Sections T1 to T3)(Drg. 6403A) Section XIV of the Works - Trees preservation and protection Section XV of the Works - Landscape soft works (including transplant tree to permanent hourish). Section XV of the Porks- Exoblishment works for landscape soft		Tue 30/12/14 Tue 30/12/14 Tue 30/10/15 Fr1 12/4/13 Tue 1/9/15 Tue 5/1/16	Mon 9/3/15 Mon 9/3/15 Sun 264/15 Wed 19/3/14 Sut 11/4/15 Mon 4/1/16 Tue 3/1/17	515 692 4 701.709	•




# Appendix D

# Designated Monitoring Locations as Recommended in the Approved EM&A Manual












# Appendix E

# **Monitoring Locations for Impact Monitoring**







#### Photographic Records for Water Quality Monitoring Location









# Appendix F

# Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Location 1		Farm, Ts AM1a	sung Yu	ien Ha Villa	ge		Date of Calib Next Calibration Tech	
					(	CONDITION	3	
	Se	a Level I Temp	Pressure perature		<u>1024.3</u> 13.6		Corrected Pressure (mn Temperature (K)	n Hg) 768.225 287
					CALIE	BRATION OF	RIFICE	
				Make-> Model-> Serial # ->	5025A	]	Qstd Slope -> Qstd Intercept ->	2.00757 -0.01628
					С	ALIBRATIO	N	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSIO	ON
18 13 10 7 5	6.2 4.5 3.4 2.2 1.0	6.2 4.5 3.4 2.2 1.0	12.4 9.0 6.8 4.4 2.0	1.806 1.540 1.340 1.079 0.730	53 42 36 28 20	54.34 43.06 36.91 28.71 20.50	Intercept = -	1.1457 3.7613 0.9930
<b>Calculatio</b> Qstd = 1/r IC = I[Sq1	n[Sqrt(H			l/Ta))-b]		60.00	FLOW RATE C	HART
Qstd = sta IC = corre I = actual m = calibr b = calibra	ected char chart res cator Qsto	rt respon ponse 1 slope				50.00 () 40.00		
Ta = actua	al temper	ature dur	ing cali	bration ( de ation ( mm		00.04 (C) 00.05 (C) 00.02 00.02 00.02	•	
<b>For subse</b> 1/m(( I )[S	-			<b>mpler flow:</b> b)		90.02 <b>Actual</b>	•	
m = samp b = samp I = chart r Tav = dail	ler interc esponse	_	ature			10.00		
Pav = dail		-				0.00	0 0.500 1.000 Standard Flow Rate	1.500 2.000 (m3/min)

Location : Location I	-	House ne AM2	ear Lin I	Ma Hang Ro	bad			Date of Calibration:22/12/2014Next Calibration Date:22/2/2015Technician:Keung Chi Young
					С	ON	IDITIONS	
	Se	a Level I Temp	Pressure erature	. ,	<u>1024</u> 13	4.3 8.6		Corrected Pressure (mm Hg) 768.225 Temperature (K) 287
					CALIB	RA	TION ORIF	FICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.00757 Qstd Intercept -> -0.01628
					CA	ALI	BRATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)		IC corrected	LINEAR REGRESSION
18 13 10 7 5	$ \begin{array}{c} (11) \\ 6.2 \\ 4.9 \\ 4 \\ 2.5 \\ 1.6 \\ \end{array} $	6.2 4.9 4 2.5 1.6	12.4 9.8 8.0 5.0 3.2	1.806 1.607 1.452 1.150 0.922	54 50 43 34 25	)	55.36 51.26 44.08 34.86 25.63	Slope = 34.0890 Intercept = -5.0583 Corr. coeff. = 0.9958
<b>Calculatio</b> Qstd = 1/r IC = I[Sq1	o <b>ns :</b> n[Sqrt(H	20(Pa/Ps	td)(Tstd	<u> </u>			60.00	FLOW RATE CHART
Qstd = sta IC = corre I = actual m = calibr	cted cha chart res ator Qsto	rt respone ponse 1 slope				nse (IC)	50.00 40.00	
	il temper	ature dur	ing calib	oration ( deg ation ( mm		Actual chart response	30.00	• • • • • • • • • • • • • • • • • • •
<b>For subse</b> 1/m(( I )[S	-			npler flow:		Actus	20.00	
m = samp b = samp I = chart r	ler interc	ept					0.00	
Tav = dail Pav = dail		_					0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I		Ling Fir AM3	e Servic	ce Station				Date of Calibration:22/12/2014Next Calibration Date:22/2/2015Technician: Keung Chi Young
					C	OND	ITIONS	
	Se	a Level I Temp	Pressure erature	. ,	1024. 13.			Corrected Pressure (mm Hg) 768.225 Temperature (K) 287
					CALIBR	RATIO	ON ORIF	FICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope ->         2.00757           Qstd Intercept ->         -0.01628
					CA	ALIBF	RATION	
Plate		H2O (R)	H20	Qstd	[ (abart)		IC	LINEAR
No. 18 13 10 7	(in) 6 4.7 3.5 2.4	(in) 6 4.7 3.5 2.4	(in) 12.0 9.4 7.0 4.8	(m3/min) 1.777 1.574 1.359 1.127	(chart) 54 48 42 34		55.36 49.21 43.06 34.86	$\frac{\text{REGRESSION}}{\text{Slope} = 32.4294}$ $\text{Intercept} = -1.8195$ $\text{Corr. coeff.} = 0.9990$
5	1.5	1.5	3.0	0.893	26		26.66	
Qstd = 1/r	<b>Calculations :</b> Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]  C = I[Sqrt(Pa/Pstd)(Tstd/Ta)]							FLOW RATE CHART
Qstd = sta IC = corre I = actual m = calibr	ndard flo cted chai chart res	ow rate t respone ponse				ତ <sub>40</sub>	0.00	
	ıl temper	ature dur	ing calib	oration ( deg ation ( mm		chart	0.00	
<b>For subse</b> 1/m(( I )[S	-			npler flow:		Actual 5	0.00	
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	e tempera					0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Village House of Loi Tung Village Location ID : AM7b			Date of Calibration: 22/12/2014 Next Calibration Date: 22/2/2015
	00115	TIONO	Technician: C Y Keung
	COND	ITIONS	
Sea Level Pressure (hPa) Temperature (°C)	1024.3 13.6	7	Corrected Pressure (mm Hg)768.225Temperature (K)287
C	ALIBRATI	ON ORIFICE	
Make-> Model-> Serial # ->	5025A	]	Qstd Slope -> 2.00757 Qstd Intercept -> -0.01628
	CALIBI	RATION	
Plate H20 (L)H2O (R) H20 Qstd No. (in) (in) (in) (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
$\begin{array}{c ccccccccccccccccccccccccccccccccccc$	54 49 43 38 29	55.36 50.23 44.08 38.96 29.73	Slope = $32.9961$ Intercept = $6.3241$ Corr. coeff. = $0.9958$
Calculations : Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration ( de Pstd = actual pressure during calibration ( mm For subsequent calculation of sampler flow: 1/m(( I )[Sqrt(298/Tav)(Pav/760)]-b) m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature	Hg 20.	00	FLOW RATE CHART

Location : Location I		Tsai Vill AM8	age No.	4				Date of Calibration: 22/12/2014 Next Calibration Date: 22/2/2015 Technician: C Y Keung
					(	CONDI	TIONS	
	Se	a Level I Temp	Pressure erature	. ,	]	1024.3 13.6		Corrected Pressure (mm Hg) 768.225 Temperature (K) 287
				C	ALIE	BRATIO	ON ORIF	IFICE
				Make-> Model-> Serial # ->	502	5A		Qstd Slope ->         2.00757           Qstd Intercept ->         -0.01628
					C	ALIBF	RATION	N
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	(0)	I hart)	IC correcte	
18	6.2	6.2	12.4	1.806	,	62	63.56	
13	4.8	4.8	9.6	1.590		56	57.41	*
10	3.8	3.8	7.6	1.416		49 38	50.23	
7	7       2.2       2.2       4.4       1.079         5       1.4       1.4       2.8       0.863							96 81
5	5 1.4 1.4 2.8 0.863							51
Pstd = act For subsection 1/m((I)[S] m = samp b = samp	n[Sqrt(H t(Pa/Pstc ndard flc octed char chart res rator Qstd al temper ual press equent ca Sqrt(298/ ler slope ler interc	d)(Tstd/T ow rate rt respond ponse d slope intercep ature dur ure durin <b>alculatio</b> Tav)(Pav	a)] es t ing calil g calibr <b>n of san</b>	bration ( deg ation ( mm ) n <b>pler flow:</b>		<ul> <li>70.1</li> <li>60.0</li> <li>40.1</li> <li>40.1<td></td><td>FLOW RATE CHART</td></li></ul>		FLOW RATE CHART
I = chart r Tav = dail Pav = dail	y averag	-					0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I		a Po Vill AM9b	age Hou	1se No. 80				Date of Calibration:22/12/2014Next Calibration Date:22/2/2015Technician:Keung Chi Young
						CC	NDITIONS	
	Se	a Level I Temp	Pressure perature			24.3		Corrected Pressure (mm Hg) 768.225 Temperature (K) 287
					CA	LIBR	ATION OR	IFICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope ->         2.00757           Qstd Intercept ->         -0.01628
						CA	LIBRATION	Ν
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chai	rt)	IC corrected	LINEAR REGRESSION
18 13 10 7 5	6.5 5 3.7 2.4 1.5	6.5 5 3.7 2.4 1.5	(III) 13.0 10.0 7.4 4.8 3.0	1.849 1.623 1.397 1.127 0.893	(chai 56 49 42 34 26		57.41 50.23 43.06 34.86 26.66	Slope = 31.9064 $Intercept = -1.5182$ $Corr. coeff. = 0.9998$
Qstd = 1/r IC = I[Sqr	<b>Calculations :</b> 2std = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b] C = I[Sqrt(Pa/Pstd)(Tstd/Ta)] 2std = standard flow rate					70.0		FLOW RATE CHART
Qstd = sta IC = corre I = actual m = calibr b = calibra	ected char chart resp ator Qsto	t respone ponse l slope			oonse (IC)	50.0 40.0		
Ta = actua Pstd = actu	al temperative ual pressu	ature dur ure durin	ing calil g calibra	oration ( deg ation ( mm H		30.0	0	
1/m(( I )[S	-			n <b>pler flow:</b> ))	4	20.0	0	
m = sampl b = sampl		ept				10.0	0	
I = chart r Tav = dail Pav = dail	esponse y average	e tempera				0.0	0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

#### ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - A <u>p</u> Operator		Rootsmeter Orifice I.I		438320 1612	Ta (K) - Pa (mm) -	294 742.95
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.3940 0.9790 0.8800 0.8350 0.6910	3.2 6.4 7.8 8.8 12.7	2.00 4.00 5.00 5.50 8.00

#### DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9866 0.9823 0.9804 0.9791 0.9739	0.7077 1.0034 1.1140 1.1726 1.4094	1.4077 1.9908 2.2258 2.3345 2.8155		0.9957 0.9914 0.9894 0.9881 0.9829	0.7142 1.0127 1.1243 1.1834 1.4224	0.8896 1.2581 1.4066 1.4753 1.7793
Qstd slo intercep coeffici y axis =	t (b) = ent (r) =	2.00757 -0.01628 0.99989 Pa/760) (298/1	 (a)]	Qa slope intercept coefficie v axis =	t (b) =	1.25710 -0.01029 0.99989

#### CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd =  $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa =  $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$ 



EQUIS

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

# **CALIBRATION CERTIFICATE**

Date: February 26, 2014

Equipment Name	: Laser Dust Monitor, Model LD-3B
Code No.	: 080000-42
Quantity	: 1 unit
Serial No.	: 3Y6502
Sensitivity	: 0.001 mg/m3
Sensitivity Adjustment	: 563 CPM
Scale Setting	: February 25, 2014

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

SIBA

Sincerely

Susumu Egashira Overseas Sales Division



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

# CALIBRATION CERTIFICATE

Date: May 30, 2014

Equipment Name	: Laser Dust Monitor, Model LD-3B	(EQ115)	
Code No.	: 080000-42		
Quantity	: 1 unit		
Serial No.	: 456658		
Sensitivity	: 0.001 mg/m3		
Sensitivity Adjustment	: 702 CPM		
Scale Setting	: May 24, 2014		

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

Kentaro Togo Overseas Sales Division

SIBATA

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

# **CALIBRATION CERTIFICATE**

Date: May 30, 2014

Equipment Name	: Laser Dust Monitor, Model LD-3B (EQ 116)
Code No.	: 080000-42
Quantity	: 1 unit
Serial No.	: 456659
Sensitivity	: 0.001 mg/m3
Sensitivity Adjustment	: 727 CPM
Scale Setting	: May 24, 2014

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

Kentaro Togo Overseas Sales Division



1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

# **CALIBRATION CERTIFICATE**

Date: May 30, 2014

		Carl Chine
Equipment Name	: Laser Dust Monitor, Model LD-3B	(EQ117)
Code No.	: 080000-42	
Quantity	: 1 unit	
Serial No.	: 456660	
Sensitivity	: 0.001 mg/m3	
Sensitivity Adjustment	: 598 CPM	
Scale Setting	: May 24, 2014	

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

Kentaro Togo Overseas Sales Division

### **Equipment Calibration Record**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor	
Manufacturer:	Sibata LD-3B	
Serial No.	2X6145	
Equipment Ref:	EQ 105	
Job Order	HK1500976	

#### Standard Equipment:

Standard Equipment:	Higher Volume Sampler	
Location & Location ID:	AUES office (calibration room)	
Equipment Ref:	HVS 018	
Last Calibration Date:	10 Nov 2014	


## **Equipment Calibration Results:**

Calibration Date:

4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2637	33.3
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6771	50.2
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2331	18.5

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) <u>593 (CPM)</u> 592 (CPM)



Location Location		Gold Kir Calibrati			bration: 10-Nov-14 on Date: 10-Feb-15			
					COND	ITIONS		
	Se	a Level F Temp	Pressure erature		1017.3 23.3		Corrected Pressure (mi Temperature (K)	
					CALIBRATI	ON ORIFICE		
			Calibra	Make-> Model-> tion Date->	TISCH 5025A 7-Apr-14		Qstd Slope -> Qstd Intercept -> Expiry Date->	2.00757 -0.01628 7-Apr-15
			a		CALIB	RATION		
Plate		H2O (R)	H20	Qstd (m3/min)	I	IC	LINEAF REGRESSI	
No. 18 13 10 8 5	(in) 3.6 2.8 2.2 1.5 0.9	(in) 3.6 2.8 2.2 1.5 0.9	(in) 7.2 5.6 4.4 3.0 1.8	1.351 1.193 1.058 0.875 0.680	(chart) 58 54 48 42 36	corrected           58.28           54.26           48.23           42.20           36.17	Slope =	33.8083 12.9642 0.9976
C = I[Sc] $Qstd = st$ $C = con$ $I = actua$ $m = calib$ $D = calib$ $Ta = actu$ $Pstd = ac$ For subs	/m[Sqrt(H grt(Pa/Psto candard flo rected cha l chart res orator Qsto rator Qsto nal temper ctual press	d)(Tstd/Ta ow rate rt respond ponse d slope l intercept rature durin sure durin	a)] es t ing cali g calibr n of sar	bration ( deg ration ( mm I m <b>pler flow:</b>			FLOW RATE CHART	× •
m = sam o = sam [ = chart Fav = da	pler slope pler interc response ily averag ily averag	cept ge temper	ature		10.00 0.01		0.500 1.00 Standard Flow Rate (m3/min	

## **Equipment Calibration Record**

#### **Equipment Calibrated:**

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	2X6146
Equipment Ref:	EQ 106
Job Order	HK1500837

#### Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	10 Nov 2014


### **Equipment Calibration Results:**


Calibration Date:	4 Janu
	1 0 0111


4 January 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m <sup>3</sup> (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
1hr19min	10:00 ~ 11:19	17.3	1017.0	0.076	2677	33.8
2hr15min	11:25 ~ 13:40	17.3	1017.0	0.111	6875	50.9
2hr06min	15:40 ~ 17:46	17.3	1017.0	0.047	2399	19.0

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)









輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C142545 證書編號

Date of Receipt / 收件日期: 14 April 2014

ITEM TESTED / 送檢」	頁目	(Job No. / 序引編號: IC14-0853)	Date of Re
Description / 儀器名稱	:	Acoustical Calibrator (EQ081)	
Manufacturer / 製造商	:	Brüel & Kjær	
Model No. / 型號	\$	4231	
Serial No. / 編號	1	2326408	
Supplied By / 委託者	1	Action-United Environmental Services an	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ling,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	Т.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55 ± 20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 26 April 2014

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試	: K C Lee Project Engineer				
Certified By 核證	: K M Wu Engineer	Date of Issue 簽發日期	:	29 April 2014	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prim written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先遵本直驗所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C142545 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A <u>Description</u> Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C133632 DC130171 C141558

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value (kHz)	Mfr's	Uncertainty of Measured Value
(kHz)		Spec.	(Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部復印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C142221 證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C142223 證書編號

 ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC14-0853)
 Date of Receipt / 收件日期: 28 March 2014

 Description / 儀器名稱 :
 Sound Level Meter (EQ011)

 Manufacturer / 製造商 :
 Rion

 Model No. / 型號 :
 NL-52

 Serial No. / 編號 :
 01121362

 Supplied By / 委託者 :
 Action-United Environmental Services and Consulting Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 April 2014

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試	: K C/Lee Project Engineer		
Certified By	:K M Wu	Date of Issue :	10 April 2014
核證	Engineer	簽發日期	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書而批准。



1

輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C142223 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.9	± 1.1

#### 6.1,2 Linearity

UUT Setting			Applied Value		UUT	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	LA	A	Fast	94.00	1	93.9 (Ref.)
				104.00		103.9
				114.00		113.9


IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

#### 6.2 Time Weighting

UUT Setting		Applied Value		UUT	IEC 61672		
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130 L <sub>A</sub>	A	Fast	94.00	94.00 1	1	93.9	Ref.
		· · · · · · · · · · · · · · · · · · ·	Slow			93.9	± 0.3

本点由所載校正用之測試器材均可溯源至國際標準。局部複印本造書需先獲本實驗所書而批准一

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C142223 證書編號

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting			Applied Value		UUT	IEC 61672				
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)			
	A	Fast	94.00	63 Hz	67.7	$-26.2 \pm 1.5$				
	- 4				125 Hz	77.7	$-16.1 \pm 1.5$			
								250 Hz	85.2	$-8.6 \pm 1.4$
					500 Hz	90.6	$-3.2 \pm 1.4$			
					1 kHz	93.9	Ref.			
					2 kHz	95.1	$+1.2 \pm 1.6$			
					4 kHz	94.9	$+1.0 \pm 1.6$			
					8 kHz	92.8	-1.1 (+2.1;-3.1)			
					12.5 kHz	89.4	-4.3 (+3.0 ; -6.0)			

#### 6.3.2 C-Weighting

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	LA	C	Fast	94.00	63 Hz	93.0	$-0.8 \pm 1.5$
	-4		0.000		125 Hz	93.7	$-0.2 \pm 1.5$
					250 Hz	93.9	$0.0 \pm 1.4$
					500 Hz	93.9	$0.0 \pm 1.4$
					1 kHz	93.9	Ref.
					2 kHz	93.7	$-0.2 \pm 1.6$
					4 kHz	93.1	$-0.8 \pm 1.6$
					8 kHz	90.9	-3.0 (+2.1 ; -3.1
		1			12.5 kHz	87.5	-6.2 (+3.0 ; -6.0

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 04596

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB : 63 Hz - 125 Hz	: ± 0.35 dB
- Act Manager Land different i Marge	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	$\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	$= \pm 0.70 \text{ dB}$
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證訂所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准,



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C142224 證書編號

ITEM TESTED / 送檢」	頁目	(Job No./序引編號: IC14-0853)	Date of Receipt / 收件日期: 28 March 2014
Description / 儀器名稱	2	Sound Level Meter (EQ013)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	:	NL-52	
Serial No./編號	:	00921191	
Supplied By / 委託者	:	Action-United Environmental Services and	d Consulting
		Unit A, 20/F., Gold King Industrial Building	ng,
		35-41 Tai Lin Pai Road, Kwai Chung, N.T	Γ.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55 ± 20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 April 2014

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試	: K C Lee Project Engineer		
Certified By 核證	:K M Wu Engineer	Date of Issue 簽發日期	10 April 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所戰校正用之測試器材均可溯源至國際標準,局部復印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C142224 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L <sub>A</sub>	A	Fast	94.00	1	93.7	$\pm 1.1$

#### 6.1.2 Linearity

UUT Setting			Applie	Applied Value		
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	LA	A	Fast	94.00	1	93.7 (Ref.)
				104.00		103.7
				114.00		113.7

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

#### 6.2 Time Weighting

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	LA	A	Fast	94.00	1	93.7	Ref.
		· · · · · · · · · · · · · · · · · · ·	Slow			93.7	± 0.3

本證書所載校正用之訓試器材均可溯源至國際標準。局部複印本語自需先獲本實驗所書面進准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C142224 證書編號

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130		Fast	94.00	63 Hz	67.4	$-26.2 \pm 1.5$	
					125 Hz	77.5	$-16.1 \pm 1.5$
					250 Hz	85.0	$-8.6 \pm 1.4$
					500 Hz	90.4	$-3.2 \pm 1.4$
					1 kHz	93.7	Ref.
					2 kHz	94.9	$+1.2 \pm 1.6$
				4 kHz	94.7	$+1.0 \pm 1.6$	
			8 kHz	92.6	-1.1 (+2.1 ; -3.1)		
					12.5 kHz	89.3	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	LA	C	Fast	94.00	63 Hz	92.8	$-0.8 \pm 1.5$
					125 Hz	93.5	$-0.2 \pm 1.5$
					250 Hz	93.7	$0.0 \pm 1.4$
					500 Hz	93.7	$0.0 \pm 1.4$
					1 kHz	93.7	Ref.
					2 kHz	93.5	$-0.2 \pm 1.6$
					4 kHz	92.9	$-0.8 \pm 1.6$
			8 kHz	90.7	-3.0 (+2.1 ; -3.1		
	1				12.5 kHz	87.3	-6.2 (+3.0 ; -6.0

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 04223

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB : 63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	$\pm 0.30 \text{ dB}$
	1 kHz	$\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are maccable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之制試器材均可溯源至國際標準。局部被印本證書需先獲本實驗所書面批准。

## TEST REPORT for PRECISION SOUND LEVEL METER (NX-42EX installed)

Model :

NL - 52

Serial No. :

00142580

Microphone No. : 06011

Preamplifier No. :

Condition : Temperature

Humidity

30 %RH

25 °C


Date :

March, 12, 2014

32608

Signature :

Varmiones.



NL-52 1/2 00142580

Pass

- 1. Frequency weightings (Fig. 1) Frequency weighting A Frequency weighting C
  - Frequency weighting Z
- 2. Level linearity error (dB)

Reference signal level (Ref.) : 94.0 dB (at 1 kHz, 8 kHz), 74.0 dB (at 31.5 Hz) Frequency weighting : A

Indicated	Difference with Reference signal level (dB)							
Frequency value	25.0	74.0	94.0	98.0	114.0	136.0	138.0	
31.5 Hz	-0.2	Ref.	-	-0.1			1	
1 kHz	0.0	-	Ref.		0.0		0.0	
8 kHz	0.0		Ref.		Eq.1	0.0	-	
Tolerance limit	±0.3	10.50	1921	±0.3	±0.2	±0.3	±0.3	

#### 3. Toneburst response (Time weighted sound level)

Input signal level : 127 dB

Toneburst : Frequency : 4 kHz, duration : 0.25 ms Frequency weighting : A, Time-weighting : F

	(dB	3)	
Design goal	Indicated value	Difference	Tolerance limit
100.0	99.7	-0.3	±1.0

### 4. Time weighting I (impulse)

Input signal level : 120 dB

Toneburst : Frequency : 4 kHz, duration : 5 ms, period : 500 ms

Frequency weighting : A

	(dB	5)	
Design goal	Indicated value	Difference	Tolerance limit
111.2	110.3	-0.9	±2.0

\*When the optional Extended Function Program NX-42EX is installed, time weighting I(impulse) can be selected in only sub-channel.



#### 5. Peak sound level (dB)

#### Frequency weighting : C

Frequency (Hz)		(dB)							
	Number of cycles in test signal	and the second sec	Design goal	Indicated value	Difference	Tolerance limit			
		level	Lc	Lcpeak					
31.5	1 cycle	137.0	136.5	137.3	0.8	±2.0			
500	Positive half cycle	137.0	139.4	139.2	-0.2	±1.0			
200	Negative half cycle	137.0	139.4	139.2	-0.2	±1.0			

#### 6. Response to repeated to toneburst

Input signal level : 130.0 dB + 8 dB

Frequency weighting : A, Time-weighting : S

Toneburst : Frequency : 2 kHz, duration : 5 ms, period : 25 ms

		(dB)		
Peak-to-rms ratio	Design goal	Indicated value	Difference	Tolerance limit
3.16	131.0	131.0	0.0	±0.5

7. Inherent noise level (dB)

(dB)						
Frequency weighting	Indicated value	Tolerance limit				
А	10.5	17 or less				
С	15.0	25 or less				
Z	20.6	30 or less				

8. Instrumental error


 $84.0~dB\pm0.7~dB$ 


0.0 dB

Applicable standards

JIS C 1509-1 : 2005 Class 1 IEC 61672-1 : 2002 Class 1 ANSI S1.4-1983 Type 1 ANSI S1.43-1997 Type 1 CE marking (EMC Directive 2004/108/EC, Low Voltage Directive 2006/95/EC) WEEE Directive (2002/96/EC) Chinese RoHS









Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C142547 證書編號

14 April 2014

ITEM TESTED / 送檢」	項目	(Job No./序引編號: IC14-0853)	Date of Receipt / 收件日期:
Description / 儀器名稱	1	Sound Level Meter (EQ067)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	4	NL-31	
Serial No. / 編號	3	00410221	
Supplied By / 委託者		Action-United Environmental Services and	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ling,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	Т.

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 26 April 2014

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試	: K C Lee Project Engineer	-			
Certified By 核證	: K M Wu Engineer	Date of Issue 簽發日期	:	29 April 2014	

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準,局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C142547 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID CL280 CL281 Description 40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator Certificate No. C140016 DC130171

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied	d Value	UUT	IEC 61672 Class 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
30 - 120	LA	А	Fast	94.00	1	93.8	± 1.1

#### 6.1.2 Linearity

	U	UUT Setting Applied Value				UUT
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	LA	A	Fast	94.00	1	93.8 (Ref.)
				104.00		103.8
				114.00		113.9

IEC 61672 Class 1 Spec. :  $\pm$  0.6 dB per 10 dB step and  $\pm$  1.1 dB for overall different.

#### 6.2 Time Weighting

	UU	T Setting		Applied	l Value	UUT	IEC 61672 Class 1	
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)	
30 - 120	LA	A	Fast	94.00	1	93.8	Ref.	
			Slow	2.452	- 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1	93.8	± 0.3	

本證書所嚴較正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No. : C142547 證書編號

#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

	UU	T Setting		App	ied Value	UUT	IEC 61672 Class 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	LA	A	Fast	94.00	63 Hz	67.6	$-26.2 \pm 1.5$
			125 Hz	77.6	$-16.1 \pm 1.5$		
					250 Hz	85.1	$-8.6 \pm 1.4$
					500 Hz	90.5	$-3.2 \pm 1.4$
					1 kHz	93.8	Ref.
					2 kHz	95.1	$+1.2 \pm 1.6$
					4 kHz	94.9	$+1.0 \pm 1.6$
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

#### 6.3.2 C-Weighting

	UU	T Setting		App	lied Value	UUT	IEC 61672 Class 1
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
30 - 120	30 - 120 L <sub>C</sub> C Fast	Fast	94.00	63 Hz	92.9	$-0.8 \pm 1.5$	
				125 Hz	93.6	Spec. (dB)	
					250 Hz	93.8	$\begin{array}{c} \text{Spec.} \\ (\text{dB}) \\ \hline -0.8 \pm 1.5 \\ \hline -0.2 \pm 1.5 \\ \hline 0.0 \pm 1.4 \\ \hline 0.0 \pm 1.4 \\ \hline \text{Ref.} \\ \hline -0.2 \pm 1.6 \\ \hline -0.8 \pm 1.6 \\ \hline -3.0 (+2.1; -3.1) \end{array}$
					500 Hz	93.8	
					1 kHz	93.8	Ref.
					2 kHz	93.7	$-0.2 \pm 1.6$
					4 kHz	93.2	$-0.8 \pm 1.6$
	1 /				8 kHz	90.9	-3.0 (+2.1 ; -3.1)
	1				12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

本證書所城校正用之測試器材均可溯源至國際標準。局部裡印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate of Calibration 校正證書

Certificate No.: C142547 證書編號

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 319734

- Mfr's Spec.	1	IEC 61672 Class 1

- Uncertainties of Applied Value :	94 dB	: 63 Hz - 125 Hz	:	$\pm 0.35 \text{ dB}$
		250 Hz - 500 Hz	::	$\pm 0.30 \text{ dB}$
		1 kHz	:	$\pm 0.20 \text{ dB}$
		2 kHz - 4 kHz	:	$\pm 0.35 \text{ dB}$
		8 kHz	:	$\pm 0.45 \text{ dB}$
		12.5 kHz	:	$\pm 0.70 \text{ dB}$
	104 dB	: 1 kHz	:	± 0.10 dB (Ref. 94 dB)
	114 dB	: 1 kHz	:	± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.: C142873 證書編號

ITEM TESTED / 送檢功	頁目	(Job No./序引編號: IC14-0853)	Date of Receipt / 收件日期: 8 May 2014
Description / 儀器名稱	:	Integrating Sound Level Meter (EQ065)	
Manufacturer / 製造商	1	Brüel & Kjær	
Model No. / 型號		2238 2337676	
Serial No. / 編號 Supplied By / 委託者	•	Action-United Environmental Services and (	Consulting
Subburg Di / Starl		Unit A, 20/F., Gold King Industrial Building	7
		35-41 Tai Lin Pai Road, Kwai Chung, N.T.	

#### TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

#### TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 13 May 2014

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).


The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試	÷	K C/Lee Project Engineer			
Certified By 核證	4 _	K M Wu Engineer	Date of Issue 簽發日期	:	15 May 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory,

本證出所最校正用之測試器材均可溯源至國際標準,局部被印本證書需先獲本實驗所非面批准,



Sun Creation Engineering Limited

Calibration and Testing Laboratory

# Certificate of Calibration 校正證書

Certificate No.: C142873 證書編號

Certificate No.

C140016

DC130171

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment IDDescriptionCL28040 MHz Arbitrary Waveform GeneratorCL281Multifunction Acoustic Calibrator

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

#### 6.1.1.1 Before Self-calibration

	UUT	l Value	UUT			
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.2

#### 6.1.1.2 After Self-calibration

	UUT	Setting	etting Applied		d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

1.00	UU	Γ Setting		Applied	d Value	UUT
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

本證書所成校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C142873 證書編號

#### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.0	Ref.
	LASP		S			94.0	± 0.1
	LAIP	· · · · · · · · · · · · · · · · · · ·	I			94.1	± 0.1

#### 6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting	a desire desired	App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	LAFMax		1		200 ms	105.0	$-1.0 \pm 1.0$
	LASP		S		Continuous	106.0	Ref.
	LASMax	10			500 ms	102.0	$-4.1 \pm 1.0$


#### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	31.5 Hz	54.8	$-39.4 \pm 1.5$
					63 Hz	67.9	$-26.2 \pm 1.5$
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.7	$-3.2 \pm 1.0$
			n 11		1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

本證書所最位正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No. : C142873 證書編號

#### 6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L <sub>CFP</sub>	C	F	94.00	31.5 Hz	91.1	$-3.0 \pm 1.5$
-cri				63 Hz	93.2	$-0.8 \pm 1.5$	
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	93.9	$0.0 \pm 1.0$
	1.1.0.0.0.1				500 Hz	94.0	$0.0 \pm 1.0$
	1 9				1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.2	$-0.8 \pm 1.0$
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

#### 6.4

Time Averaging

	UUT	Setting			A	oplied Valu	e		UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	А	10 sec.	4	1	1/10	110.0	100	99.9	± 0,5
						1/10 <sup>2</sup>		90	89.7	± 0,5
			60 sec.	1		1/103	1	80	79.7	± 1,0
			5 min.		· · · · · · · · · · · · · · · · · · ·	1/104		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812708

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
Fight states and states	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	$:\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	$:\pm 0.35 \text{ dB}$
	8 kHz	$\pm 0.45  dB$
	12.5 kHz	$\pm 0.70 \text{ dB}$
	104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)
		continuous sound rever)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本語書所成位正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准,



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION** 

CONTACT: MR BEN TAM CLIENT: ACTION UNITED ENVIRO SERVICES ADDRESS: RM A 20/F., GOLDEN KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T., HONG KONG

HK1434253
HONG KONG
07/10/2014
27/10/2014

### **COMMENTS**

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Dissolved Oxygen and Temperature
Multifunctional Meter
YSI
550A
05F2063AZ
07 October, 2014

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr Fung Lim Chee Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:	HK1434253
Date of Issue:	27/10/2014
Client:	ACTION UNITED ENVIRO SERVICES



Description:	Multifunctional Meter
Brand Name:	YSI
Model No.:	550A
Serial No.:	05F2063AZ
Equipment No.:	+
Date of Calibration:	07 October, 2014

Date of next Calibration:

07 January, 2015

#### Parameters:

#### Dissolved Oxygen Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.00	2.99	-0.01
5.02	4.93	-0.09
8.05	8.01	-0.04
	Tolerance Limit (mg/L)	±0.20

#### Temperature

#### Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
11.0	11.8	+0.8
22.0	23.0	+1.0
38.0	38.5	+0.5
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Fung Lim Chee, Richard General Manager Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

CONTACT:	MR BEN TAM		
CLIENT:	ACTION UNITED ENVIRO SERVICES		
ADDRESS:	RM A 20/F., GOLDEN KING IND BLDG,		
	NO. 35-41 TAI LIN PAI ROAD,		
	KWAI CHUNG,		
	N.T., HONG KONG		

WORK ORDER:	HK1500371	
LABORATORY:	HONG KONG	
DATE RECEIVED:	06/01/2015	
DATE OF ISSUE:	14/01/2015	

#### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Dissolved Oxygen and Temperature
Description:	Multifunctional Meter
Brand Name:	YSI
Model No.:	Pro 20
Serial No.:	12C100570
Equipment No.:	
Date of Calibration:	06 January, 2015

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr Fung Lim Chee, R chard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:	HK1500371
Date of Issue:	14/01/2015
Client:	ACTION UNITED ENVIRO SERVICES



Description:	Multifunctional Meter
Brand Name:	YSI
Model No.:	Pro 20
Serial No.:	12C100570
Equipment No.:	
Date of Calibration:	06 January, 2015

R

Date of next Calibration:

06 April, 2015

#### Parameters:

#### Dissolved Oxygen Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
4.58	4.46	-0.12
6.52	6.56	+0.04
8.72	8.74	+0.02
	Tolerance Limit (mg/L)	±0.20

#### Temperature

#### Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure

Reading of Ref.	thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
1	1.0	11.3	+0.3
2	0.0	20.6	+0.6
3	6.0	35.7	-0.3
		Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Fung Lim Chee, Richard General Manager Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION** 

CONTACT:	MR BEN TAM	
CLIENT:	ACTION UNITED ENVIRO SERVICES	
ADDRESS:	RM A 20/F., GOLDEN KING IND BLDG,	
	NO. 35-41 TAI LIN PAI ROAD,	
	KWAI CHUNG,	
	N.T., HONG KONG	

HK1434245
HONG KONG
21/10/2014
27/10/2014

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Turbidity	
Equipment Type:	Turbidimeter	
Brand Name:	НАСН	
Model No.:	2100Q	
Serial No.:	11030C008499	
Equipment No.:	-	
Date of Calibration:	24 October, 2014	

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim ( e. Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:HK1434245Date of Issue:27/10/2014Client:ACTION UNITED ENVIRO SERVICES



Equipment Type: Brand Name:	Turbidimeter HACH		
Model No.:	2100Q		
Serial No.: Equipment No.:	11030C008499 		
Date of Calibration:	24 October, 2014	Date of next Calibration:	24 January, 2015

#### Parameters:

Turbidity

#### Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.02	44
4	3.67	-8.3
40	38.1	-4.8
80	74.2	-7.3
400	377	-5.8
800	830	+3.8
	Tolerance Limit (%)	±10

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

CONTACT: MR BEN TAM CLIENT: ACTION UNITED ENVIRO SERVICES ADDRESS: RM A 20/F., GOLDEN KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T., HONG KONG

WORK ORDER:	HK1500369
LABORATORY:	HONG KONG
DATE RECEIVED:	06/01/2015
DATE OF ISSUE:	13/01/2015

### COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Turbidity
Turbidimeter
HANNA
2100Q
12060C018266
++
13 January, 2015

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

FILLT COLUMN PIGHT FAILTEN

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

1		
(	AL	S)

Client:	ACTION UNITED ENVIRO	SERVICES	
Equipment Type:	Turbidimeter		
Brand Name:	HANNA		
Model No.:	2100Q		
Serial No.:	12060C018266		
Equipment No.:			
Date of Calibration:	13 January, 2015	Date of next Calibration:	13 April, 2015

HK1500369

13/01/2015

#### Parameters:

Work Order: Date of Issue:

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.13	-
4	3.98	-0.5
40	41.6	+4.0
80	82.3	+2.9
400	393	-1.8
800	797	-0.4
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Cheer Richard General Manager -Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

**REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION** 

CONTACT: MR BEN TAM CLIENT: ACTION UNITED ENVIRO SERVICES ADDRESS: RM A 20/F., GOLDEN KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T., HONG KONG

WORK ORDER:	HK1434242
LABORATORY:	HONG KONG
DATE RECEIVED:	21/10/2014
DATE OF ISSUE:	27/10/2014

### **COMMENTS**

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:pHDescription:pH MeterBrand Name:--Model No.:8685Serial No.:1067687Equipment No.:--Date of Calibration:24 October, 2014

### NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr Fung Lim Chee Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

## **REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION**

Work Order:	HK1434242
Date of Issue:	27/10/2014
Client:	ACTION UNITED ENVIRO SERVICES



Description:	pH Meter
Brand Name:	
Model No.:	8685
Serial No.:	1067687
Equipment No.:	+
Date of Calibration:	24 October, 2014

Date of next Calibration: 24 January, 2015

#### **Parameters:**

pH Value

Method	Ref: APHA	(21st edition), 4500H:B
--------	-----------	-------------------------

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.0	0.00
7.0	6.9	-0.10
10.0	9.9	-0.10
	Tolerance Limit (pH Unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



Appendix G

**Event and Action Plan** 

 $Z: Jobs \\ 2013 \\ TCS00670 \\ (CV201303) \\ 600 \\ EM\&A Report \\ Monthly EM\&A Report \\ 18th (Jan 2015) \\ R0309v2. \\ docx \\ R0309v2. \\ R0309v2. \\ docx \\ R0309v2. \\ R0309v2.$ 



### **Event and Action Plan for Air Quality**

Event	ET	IEC	ER	Action Contracto
Action Level	A second a country			
1. Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ol>
2. Exceedance for two or more consecutive samples	1. Identify source;	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Monitor the implementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial to ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal i appropriate.</li> </ol>
Limit Level				
<ol> <li>Exceedance for one sample</li> </ol>	<ol> <li>I. Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform ER, Contractor and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Monitor theimplementation of remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal i appropriate.</li> </ol>
<ol> <li>Exceedance for two or more consecutive samples</li> </ol>	1. Notify IEC, ER, Contractor	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not</li> </ol>
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



### **Event and Action Plan for Construction Noise**

Event	ET	IEC	EF	Action Contractor
Action Level	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and Contractor on remedial measures required;</li> <li>Increase monitoring frequency to check mitigation effectiveness.</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER;</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	I. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops,	<ol> <li>Discuss amongst ER, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	Confirm receipt of notification of failure in writino:     Notify Contractor;     S. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;     S. Upervise the implementation of remedial measures;     S. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	<ol> <li>Take immediate action to avoid further exceedance:</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control;</li> <li>Stop the relevant portion of works as instructed by the ER until the exceedance is abated.</li> </ol>



### **Event and Action Plan for Water Quality**

EVENT	ET	IEC	ER	CONTRACTOR
Action level being exceeded by one sampling day	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non-compliance and sources of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor; working methods;</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Repeat measurement on next day of exceedance.</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and ER;</li> <li>Implement the agreed mitigation measures.</li> </ol>
Action Level being exceeded by more than two consecutive sampling days	<ol> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify reasons for non-compliance and sources of impact;</li> <li>Inform IEC and Contractor;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methyde:</li> <li>Discuss mitigation measures with IEC and Contractor;</li> <li>Ensure mitigation measures with IEC and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Prepare to increase the monitoring frequency to daily;</li> <li>Repeat measurement on next day of</li> </ol>	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and ER within 2 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>
Limit Level being exceeded by one sampling day	exceedance. 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effoctiveness of the implemented mitigation measures</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;</li> <li>Implement the agreed mitigation measures.</li> </ol>
Limit level being exceeded by more than one consecutive sampling days	Level. 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.	<ol> <li>Discuss with ET and Contractor on the mitigation measures;</li> <li>Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly;</li> <li>Assess the effectiveness of the implemented mitigation measures.</li> </ol>	<ol> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures;</li> <li>Request Contractor to critically review the working methods;</li> <li>Make agreement on the mitigation measures to be implemented;</li> <li>Assess the effectiveness of the implemented mitigation measures;</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level.</li> </ol>	<ol> <li>Inform the ER and confirm notification of the non- compliance in writing;</li> <li>Rectify unacceptable practice;</li> <li>Check all plant and equipment;</li> <li>Consider changes of working methods;</li> <li>Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days;</li> <li>Implement the agreed mitigation measures;</li> <li>As directed by the ER, to slow down or to stop all or part of the construction activities.</li> </ol>

 $Z: Jobs \\ 2013 \\ TCS00670 \\ (CV201303) \\ 600 \\ EM\&A Report \\ Monthly EM\&A Report \\ 18th (Jan 2015) \\ R0309v2. \\ docx \\ R0309v2. \\ R0309v2. \\ docx \\ R0309v2. \\ R0309v2.$ 



## Appendix H

## **Impact Monitoring Schedule**



### **Impact Monitoring Schedule for the Reporting Period – January 2015**

Thu         1-JAN-15         24-hour TSP         24-hour TSP           FRI         2-JAN-15         C3&C5         C3&C5         C3 & C5           SAT         3-JAN-15         C3&C5         C3 & C5         C3 & C5           MON         5-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           TUE         6-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           TUE         6-JAN-15         C3         C3         C5         C3 & C5           THU         8-JAN-15         C3         C3         C5         C3 & C5           THU         8-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           SAT         10-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           SUN         11-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           WED         14-JAN-15         C3 & C5         C3 & C5         C3 & C5         C3 & C5           WED         14-JAN-15         C3 & C5         C2         C3 & C5         C3 & C5           SAT         17-JAN-15         C2         C2&C3 & C5         C2         C3 & C5           MON         19-JAN-15	Data		Dust M	onitoring		
$\begin{array}{c c c c c c c c c c c c c c c c c c c $	D	Jate	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
SAT $3$ -JAN-15       C3&C5       C3&C5       C3&C5         SUN $4$ -JAN-15       C2       C2&C2&C3 & C5       C2       C3 & C5         TUE $6$ -JAN-15       C2       C2&C2&C3 & C5       C2       C3 & C5         WED $7$ -JAN-15       C3       C3 & C5       C3 & C5       C3 & C5         THU $8$ -JAN-15       C3 & C5       C3 & C5       C3 & C5       C3 & C5         FRI $9$ -JAN-15       C3 & C5       C3 & C5       C3 & C5       C3 & C5         SAT $10$ -JAN-15       C2       C2&C2&C3 & C5       C2       C3 & C5         Sun $11$ -JAN-15       C2       C2&C2&C3 & C5       C2       C3 & C5         WED $14$ -JAN-15       C3       C5       C3 & C5       C3 & C5         WED $14$ -JAN-15       C3 & C5       C3 & C5       C3 & C5         SAT $17$ -JAN-15       C3 & C5       C3 & C5       C3 & C5         SUN $18$ -JAN-15       C3 & C5       C3 & C5       C3 & C5         SUN $18$ -JAN-15       C3 & C5       C3 & C5       C3 & C5         WED $21$ -JAN-15       C3 & C5       C3 & C5       C3 & C5         <	THU	1-JAN-15				
SUN         4-JAN-15         C2         C2&C2&C3 & C5         C2         C3 & C5           TUE         6-JAN-15         C3         C3         C5         C3         C5           WED         7-JAN-15         C3         C3         C5         C3         C5           THU         8-JAN-15         C3         C3         C5         C3         C5           FRI         9-JAN-15         C3         C5         C2         C3         C5           SUN         11-JAN-15         C2         C2&C3         C5         C2         C3         C5           SUN         11-JAN-15         C2         C2&C2         C3         C5         C3         C5           MON         12-JAN-15         C3         C5         C3         C5         C3         C5           WED         14-JAN-15         C3         C5	Fri	2-JAN-15				
$\begin{array}{c c c c c c c c c c c c c c c c c c c $	SAT	3-JAN-15	C3&C5		C3&C5	C3 & C5
$\begin{array}{c c c c c c c c c c c c c c c c c c c $	SUN	4-JAN-15				
WED       7-JAN-15       C3 & C5         THU       8-JAN-15       C3 & C5         FRI       9-JAN-15       C3 & C5         SAT       10-JAN-15       C2       C2 & C2 & C3 & C5         SUN       11-JAN-15       C2       C2 & C2 & C2 & C2         MON       12-JAN-15       C3       C3         TUE       13-JAN-15       C3       C3         TUE       13-JAN-15       C3       C3         THU       15-JAN-15       C3       C3         THU       15-JAN-15       C3       C3         THU       15-JAN-15       C3       C3         THU       15-JAN-15       C3       C3         WED       14-JAN-15       C2       C2&C3       C3         THU       15-JAN-15       C3       C3       C5         WED       14-JAN-15       C2       C2&C3       C3       C5         SAT       17-JAN-15       C2       C2&C3       C3       C5         MON       19-JAN-15       C3       C3       C5       C3       C5         TUE       20-JAN-15       C3       C3       C5       C3       C3       C5         WE	Mon	5-JAN-15	C2	C2&C3 & C5	C2	C3 & C5
THU       8-JAN-15       C3&C5       C3&C5       C3&C5         FRI       9-JAN-15       C2       C2&C3&C5       C2         SUN       11-JAN-15       C2       C2&C3&C5       C2         MON       12-JAN-15       C3       C3       C5         TUE       13-JAN-15       C3       C3       C5         TUE       13-JAN-15       C3       C3       C5         WED       14-JAN-15       C3       C3       C5         THU       15-JAN-15       C3       C3       C5         THU       15-JAN-15       C3       C3       C5         THU       15-JAN-15       C3       C3       C5         SAT       17-JAN-15       C2       C2&C3       C3       C5         SAT       17-JAN-15       C2       C2&C3       C3       C5         MON       19-JAN-15       C3       C5       C3       C5         MON       19-JAN-15       C3       C5       C3       C5         WED       21-JAN-15       C3       C5       C3       C5         THU       22-JAN-15       C2       C2       C2       C3       C5       C3	TUE	6-JAN-15				
FRI       9-JAN-15       C3&C5       C3&C5       C3&C5         SAT       10-JAN-15       C2       C2&C3 & C5       C2         SUN       11-JAN-15       C2       C2&C3 & C5       C2         MON       12-JAN-15       C3       C3 & C5         TUE       13-JAN-15       C3 & C5       C3 & C5         WED       14-JAN-15       C3 & C5       C3 & C5         THU       15-JAN-15       C3 & C5       C3 & C5         FRI       16-JAN-15       C2       C2 & C2 & C3 & C5       C2         SAT       17-JAN-15       C2       C2 & C2 & C3 & C5       C3 & C5         MON       19-JAN-15       C3 & C5       C3 & C5       C3 & C5         MON       19-JAN-15       C3 & C5       C3 & C5       C3 & C5         WED       21-JAN-15       C3 & C5       C3 & C5       C3 & C5         THU       22-JAN-15       C2       C2 & C2 & C3 & C5       C2       C3 & C5         FRI       23-JAN-15       C3 & C5       C2       C3 & C5       C3 & C5         SAT       24-JAN-15       C3 & C5       C2       C3 & C5       SUN       23 & C5         SUN       25-JAN-15       C3 & C5       C3	WED	7-JAN-15				C3 & C5
SAT       10-JAN-15       C2       C2&C2&C3 & C5       C2         SUN       11-JAN-15	THU	8-JAN-15				
Sun         11-JAN-15         Image: Constraint of the system           MON         12-JAN-15         Image: Constraint of the system         C3 & C5           Tue         13-JAN-15         Image: Constraint of the system         C3 & C5           WED         14-JAN-15         Image: Constraint of the system         C3 & C5           Thu         15-JAN-15         C3 & C5         C3 & C5           THU         15-JAN-15         C2         C2 & C2 & C2 & C2           SAT         17-JAN-15         C2         C2 & C2 & C2           SAT         17-JAN-15         Image: Constraint of the system         C3 & C5           SUN         18-JAN-15         Image: Constraint of the system         C3 & C5           MON         19-JAN-15         Image: Constraint of the system         C3 & C5           MON         19-JAN-15         C3 & C5         C3 & C5           Tue         20-JAN-15         C3 & C5         C3 & C5           THU         22-JAN-15         C3 & C5         C3 & C5           FRI         23-JAN-15         C2         C2 & C2 & C2 & C2 & C2 & C3 & C5           Sun         25-JAN-15         Image: Constraint of the system         C3 & C5           Mon         26-JAN-15         Image: Constraint of the sys	Fri	9-JAN-15			C3&C5	C3 & C5
MON         12-JAN-15         C3 & C5           TUE         13-JAN-15         C3 & C5           WED         14-JAN-15         C3 & C5           THU         15-JAN-15         C3 & C5           TRI         16-JAN-15         C2         C2 & C2 & C2 & C2           SAT         17-JAN-15         C2         C2 &	SAT	10-JAN-15	C2	C2&C3 & C5	C2	
TUE       13-JAN-15       C3 & C5         WED       14-JAN-15       C3 & C5         THU       15-JAN-15       C3 & C5         FRI       16-JAN-15       C2       C2 & C2 & C2         SAT       17-JAN-15       C2       C2 & C2 & C2         SAT       17-JAN-15       C2       C3 & C5         MON       19-JAN-15       C3       C3 & C5         MON       19-JAN-15       C3 & C5       C3         WED       21-JAN-15       C3 & C5       C3 & C5         TUE       20-JAN-15       C3 & C5       C3 & C5         WED       21-JAN-15       C3 & C5       C3 & C5         THU       22-JAN-15       C2       C2 & C2 & C3 & C5       C3 & C5         FRI       23-JAN-15       C2       C2 & C2 & C2 & C2 & C3 & C5       C3 & C5         SAT       24-JAN-15       C2       C2 & C3 & C5       C3 & C5         SUN       25-JAN-15       C3 & C5       C3 & C5       C3 & C5         MON       26-JAN-15       C3 & C5       C3 & C5       C3 & C5         WED       28-JAN-15       C3 & C2       C3 & C5       C3 & C5         WED       28-JAN-15       C2       C2 & C2 & C2 & C2 & C2 & C	SUN	11-JAN-15				
WED       14-JAN-15       C3&C5       C3&C5       C3&C5         THU       15-JAN-15       C3       C2       C2&C2       C3       C3       C5         FRI       16-JAN-15       C2       C2       C2       C3       C3       C5         SAT       17-JAN-15       C2       C2       C2       C3       C3       C5         SUN       18-JAN-15       C3       C3       C5       C3       C5         MON       19-JAN-15       C3       C3       C5       C3       C3       C5         TUE       20-JAN-15       C3       C3       C5       C3       C5       C3       C5         WED       21-JAN-15       C3       C3       C5       C3       C5       C3       C5         THU       22-JAN-15       C3       C2       C2       C3       C5       SUN       C3       C5       SUN       C3       C5       C3       C5       SUN       SUN	Mon	12-JAN-15				
THU       15-JAN-15       C3&C5       C3&C5       C3 & C5         FRI       16-JAN-15       C2       C2&C3 & C5       C2         SAT       17-JAN-15       C2       C2&C3 & C5       C2         SAT       17-JAN-15       C3 & C5       C3 & C5         SUN       18-JAN-15       C3 & C5       C3 & C5         MON       19-JAN-15       C3 & C5       C3 & C5         TUE       20-JAN-15       C3 & C5       C3 & C5         WED       21-JAN-15       C3 & C5       C3 & C5         THU       22-JAN-15       C2       C2 & C2 & C3 & C5         FRI       23-JAN-15       C2       C3 & C5         SAT       24-JAN-15       C2       C3 & C5         MON       25-JAN-15       C3 & C5       C3 & C5         MON       26-JAN-15       C3 & C5       C3 & C5         TUE       27-JAN-15       C3 & C5       C3 & C5         WED       28-JAN-15       C3 & C5       C3 & C5	TUE	13-JAN-15				C3 & C5
FRI         16-JAN-15         C2         C2&C2&C3 & C5         C2           SAT         17-JAN-15         C3 & C5         C3 & C5           SUN         18-JAN-15         C3 & C5         C3 & C5           MON         19-JAN-15         C3 & C5         C3 & C5           TUE         20-JAN-15         C3 & C5         C3 & C5           WED         21-JAN-15         C3 & C5         C3 & C5           THU         22-JAN-15         C2         C2 & C2 & C3 & C5           FRI         23-JAN-15         C2         C3 & C5           SAT         24-JAN-15         C2         C3 & C5           SUN         25-JAN-15         C3 & C5         C3 & C5           MON         26-JAN-15         C3 & C5         C3 & C5           WED         28-JAN-15         C3 & C5         C2	WED	14-JAN-15				
SAT       17-JAN-15       C3 & C5         SUN       18-JAN-15       C3 & C5         MON       19-JAN-15       C3 & C5         TUE       20-JAN-15       C3 & C5         WED       21-JAN-15       C3 & C5         THU       22-JAN-15       C2       C2 & C2 & C3 & C5         FRI       23-JAN-15       C2       C2 & C2 & C2         FRI       23-JAN-15       C3 & C5       C3 & C5         SAT       24-JAN-15       C3       C3 & C5         MON       26-JAN-15       C3 & C5       C3 & C5         TUE       27-JAN-15       C3 & C5       C3 & C5         WED       28-JAN-15       C3 & C5       C2	THU	15-JAN-15	C3&C5		C3&C5	C3 & C5
SUN         18-JAN-15         C3 & C5           MON         19-JAN-15         C3 & C5           TUE         20-JAN-15         C3 & C5           WED         21-JAN-15         C3 & C5           THU         22-JAN-15         C2         C2 & C2 & C3 & C5           FRI         23-JAN-15         C2         C2 & C2 & C2 & C2 & C3 & C5           SAT         24-JAN-15         C3 & C5         C3 & C5           SUN         25-JAN-15         C3 & C5         C3 & C5           TUE         27-JAN-15         C3 & C5         C3 & C5           MON         26-JAN-15         C3 & C5         C3 & C5           TUE         27-JAN-15         C3 & C5         C3 & C5           WED         28-JAN-15         C3 & C5         C3 & C5	Fri	16-JAN-15	C2	C2&C3 & C5	C2	
MON       19-JAN-15       C3 & C5         TUE       20-JAN-15       C3 & C5         WED       21-JAN-15       C3 & C5         THU       22-JAN-15       C2       C2 & C2 & C3 & C5         FRI       23-JAN-15       C2       C2 & C2 & C2 & C2         FRI       23-JAN-15       C3 & C5       C2         SAT       24-JAN-15       C3 & C5       C3 & C5         SUN       25-JAN-15       C3 & C5       C3 & C5         MON       26-JAN-15       C3 & C5       C3 & C5         TUE       27-JAN-15       C3 & C5       C3 & C5         WED       28-JAN-15       C3 & C5       C2	SAT	17-JAN-15				C3 & C5
TUE       20-JAN-15       C3&C5       C3&C5       C3&C5         WED       21-JAN-15       C3&C5       C3&C5       C3&C5         THU       22-JAN-15       C2       C2&C2&C3 & C5       C2         FRI       23-JAN-15       C2       C2&C3 & C5       C2         SAT       24-JAN-15       C3       C3 & C5         SUN       25-JAN-15       C3       C3       C3 & C5         MON       26-JAN-15       C3&C5       C3&C5       C3 & C5         TUE       27-JAN-15       C3&C5       C3 & C5       C3 & C5         WED       28-JAN-15       C2       C2&C3 & C5       C2	SUN	18-JAN-15				
WED       21-JAN-15       C3&C5       C3&C5       C3 & C5         THU       22-JAN-15       C2       C2&C2&C3 & C5       C2         FRI       23-JAN-15       C3       C3 & C5       C2         SAT       24-JAN-15       C3       C3 & C5       C3 & C5         SUN       25-JAN-15       C3       C3 & C5       C3 & C5         MON       26-JAN-15       C3 & C5       C3 & C5       C3 & C5         TUE       27-JAN-15       C3 & C5       C3 & C5       C3 & C5         WED       28-JAN-15       C2       C2 & C2 & C2 & C2       C2	Mon	19-JAN-15				C3 & C5
THU       22-JAN-15       C2       C2&C2&C3 & C5       C2         FRI       23-JAN-15            SAT       24-JAN-15        C3 & C5         SUN       25-JAN-15         C3 & C5         MON       26-JAN-15             TUE       27-JAN-15       C3 & C5       C3 & C5            WED       28-JAN-15       C2       C2 & C2 & C2 & C2	TUE	20-JAN-15				
FRI       23-JAN-15       C3 & C5         SAT       24-JAN-15       C3 & C5         SUN       25-JAN-15       C3 & C5         MON       26-JAN-15       C3 & C5         TUE       27-JAN-15       C3 & C5         WED       28-JAN-15       C2       C2 & C2 & C2	WED	21-JAN-15	C3&C5		C3&C5	C3 & C5
SAT       24-JAN-15       C3 & C5         SUN       25-JAN-15           MON       26-JAN-15            TUE       27-JAN-15       C3 & C5       C3 & C5         WED       28-JAN-15       C2       C2 & C2 & C2       C2	THU	22-JAN-15	C2	C2&C3 & C5	C2	
SUN         25-JAN-15         C3&C5         <	Fri	23-JAN-15				
MON         26-JAN-15         C3&C5         C3&C5         C3 & C5           TUE         27-JAN-15         C3 & C5         C3 & C5         C3 & C5           WED         28-JAN-15         C2         C2 & C2 & C2         C2	SAT	24-JAN-15				C3 & C5
TUE         27-JAN-15         C3&C5         C3&C5         C3 & C5           WED         28-JAN-15         C2         C2&C3 & C5         C2	SUN	25-JAN-15				
WED         28-JAN-15         C2         C2&C3 & C5         C2	Mon	26-JAN-15				
	TUE	27-JAN-15	C3&C5		C3&C5	C3 & C5
	WED	28-JAN-15	C2	C2&C3 & C5	C2	
THU         29-JAN-15         C3 & C5	THU	29-JAN-15				C3 & C5
FRI 30-JAN-15	Fri	30-JAN-15				
SAT         31-JAN-15         C3 & C5	SAT	31-JAN-15				C3 & C5

Monitoring Day
Sunday or Public Holiday

#### Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
Contract 2 (C2)	Construction Noise	NM5, NM6, NM7

	Air Quality	AM1a, AM2 & AM3
Contract 5 (C5)	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

	Air Quality	AM9b
Contract 3 (C3)	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B



### **Impact Monitoring Schedule for next Reporting Period – February 2015**

Date		Dust M	onitoring	NT	We take Ore all the
	ate	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
Sun	1-Feb-15				
Mon	2-Feb-15	C3&C5		C3&C5	C3 & C5
Tue	3-Feb-15	C2	C2&C3 & C5	C2	
Wed	4-Feb-15				C3 & C5
Thu	5-Feb-15				
Fri	6-Feb-15				C3 & C5
Sat	7-Feb-15	C3&C5		C3&C5	
Sun	8-Feb-15				
Mon	9-Feb-15	C2	C2&C3 & C5	C2	C3 & C5
Tue	10-Feb-15				
Wed	11-Feb-15				C3 & C5
Thu	12-Feb-15	C3&C5		C3&C5	
Fri	13-Feb-15				C3 & C5
Sat	14-Feb-15	C2	C2&C3 & C5	C2	
Sun	15-Feb-15				
Mon	16-Feb-15				C3 & C5
Tue	17-Feb-15	C3&C5		C3&C5	
Wed	18-Feb-15	C2	C2&C3 & C5	C2	C3 & C5
Thu	19-Feb-15				
Fri	20-Feb-15				
Sat	21-Feb-15				
Sun	22-Feb-15				
Mon	23-Feb-15	C3&C5		C3&C5	C3 & C5
Tue	24-Feb-15	C2	C2&C3 & C5	C2	
Wed	25-Feb-15				C3 & C5
Thu	26-Feb-15				
Fri	27-Feb-15				C3 & C5
Sat	28-Feb-15	C3&C5		C3&C5	

Monitoring Day
Sunday or Public Holiday

Monitoring Location

Contract 2 (C2)	Air Quality	AM7b & AM8
Contract 2 (C2)	Construction Noise	NM5, NM6, NM7

	Air Quality	AM1a, AM2 & AM3
Contract 5 (C5)	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

	Air Quality	AM9b
Contract 3 (C3)	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B



Appendix I

**Database of Monitoring Result** 



#### 24-hour TSP Monitoring Data

DATE	SAMPLE NUMBER	ELA	APSED TIN	1E	CHAI	RT REA	DING	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER W	EIGHT (g)	DUST WEIGHT COLLECTED	24-HR TSP $(1-\pi)^3$
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m <sup>3</sup> /min)	(std m <sup>3</sup> )	INITIAL	FINAL	(g)	$(\mu g/m^3)$
AM1a - Garo	len Farm, Ts	ung Yuen l	Ha Village												
5-Jan-15	27599	9412.82	9436.82	1440.00	44	44	44.0	19	1014.5	1.55	2230	2.7688	2.8619	0.0931	42
10-Jan-15	208918	9436.82	9460.82	1440.00	42	43	42.5	19.2	1023.4	1.51	2168	2.7649	2.9548	0.1899	88
16-Jan-15	208943	9460.82	9484.82	1440.00	42	43	42.5	16.7	1022.4	1.51	2176	2.7451	2.9213	0.1762	81
22-Jan-15	208954	9484.82	9508.82	1440.00	43	45	44.0	17.4	1021.5	1.56	2243	2.8109	3.0019	0.1910	85
28-Jan-15	27637	9508.82	9532.82	1440.00	43	44	43.5	16.9	1018.8	1.54	2218	2.8096	2.9106	0.1010	46
AM2 - Villag	e House near	: Lin Ma H	ang Road												
5-Jan-15	27601	4896.78	4920.70	1435.20	33	35	34.0	19	1014.5	1.16	1660	2.7509	2.8636	0.1127	68
10-Jan-15	208917	4920.70	4944.61	1434.60	34	35	34.5	19.2	1023.4	1.18	1686	2.7471	2.9822	0.2351	139
16-Jan-15	208942	4944.61	4968.36	1425.00	33	34	33.5	16.7	1022.4	1.15	1638	2.7416	2.9614	0.2198	134
22-Jan-15	27615	4973.11	4996.96	1431.00	38	39	38.5	17.4	1021.5	1.30	1856	2.7486	3.1278	0.3792	204
28-Jan-15	27638	4996.96	5020.81	1431.00	34	36	35.0	16.9	1018.8	1.19	1706	2.8091	2.9620	0.1529	90
AM3 - Ta Ky	vu Ling Fire	Service Sta	tion of Ta	Kwu Ling	g Villag	e									
5-Jan-15	27598	5942.14	5966.14	1440.00	39	39	39.0	19	1014.5	1.27	1831	2.7578	2.8613	0.1035	57
10-Jan-15	208922	5966.14	5990.14	1440.00	40	40	40.0	19.2	1023.4	1.31	1883	2.7670	2.9893	0.2223	118
16-Jan-15	208941	5990.14	6014.14	1440.00	42	44	43.0	16.7	1022.4	1.41	2026	2.7538	3.0343	0.2805	138
22-Jan-15	27616	6014.14	6038.14	1440.00	42	44	43.0	17.4	1021.5	1.40	2023	2.7386	2.9167	0.1781	88
28-Jan-15	27639	6038.14	6062.14	1440.00	39	42	40.5	16.9	1018.8	1.33	1909	2.8116	2.8790	0.0674	35
AM7b - Loi	<b>Fung Village</b>	House													
5-Jan-15	27581	13476.67	13500.67	1440.00	34	40	37.0	19	1014.5	0.94	1356	2.7708	2.8740	0.1032	76
10-Jan-15	27600	13500.67	13524.67	1440.00	48	50	49.0	16.2	1023.4	1.32	1905	2.7505	3.0146	0.2641	139
16-Jan-15	208939	13524.68	13548.68	1440.00	38	41	39.5	16.7	1022.4	1.03	1480	2.7544	2.8668	0.1124	76
22-Jan-15	27617	13548.68	13572.68	1440.00	38	42	40.0	17.4	1021.5	1.04	1499	2.7405	2.8844	0.1439	96
28-Jan-15	27640	13572.68	13596.68	1440.00	34	36	35.0	16.8	1018.8	0.89	1277	2.8076	2.9337	0.1261	99
AM8 - Po Ka	ıt Tsai Villag	e No. 4													
5-Jan-15	27596	7347.06	7371.06	1440.00	37	38	37.5	19	1014.5	1.03	1483	2.7539	2.8281	0.0742	50
10-Jan-15	27614	7371.06	7395.06	1440.00	38	41	39.5	19.2	1023.4	1.10	1578	2.7439	2.8575	0.1136	72
16-Jan-15	208944	7395.06	7419.06	1440.00	39	40	39.5	16.7	1022.4	1.10	1584	2.7406	2.8792	0.1386	87
22-Jan-15	27618	7419.06	7443.06	1440.00	40	40	40.0	17.4	1021.5	1.11	1603	2.7351	2.8714	0.1363	85
28-Jan-15	27641	7443.06	7467.06	1440.00	40	41	40.5	16.9	1018.8	1.13	1624	2.8129	2.8707	0.0578	36
AM9b - Nam	Wa Po Villa	ge House N	No. 80												
5-Jan-15	27597	14906.57	14930.57	1440.00	32	33	32.5	19	1014.5	1.08	1551	2.7747	2.8730	0.0983	63
10-Jan-15	27603	14930.57	14954.57	1440.00	34	35	34.5	19.2	1023.4	1.14	1649	2.7563	2.9003	0.1440	87
16-Jan-15	208938	14954.57	14978.57	1440.00	34	34	34.0	16.7	1022.4	1.13	1632	2.7656	2.8987	0.1331	82
22-Jan-15	27620	14978.57	15002.57	1440.00	34	35	34.5	17.4	1021.5	1.15	1652	2.7857	2.9143	0.1286	78
28-Jan-15	27642	15002.56	15026.56	1440.00	34	34	34.0	16.9	1018.8	1.13	1628	2.8147	2.9121	0.0974	60

#### Construction Noise Monitoring Results, dB(A)

Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq30	façade correction
NM1 - Tsung	Yuen H	la Village	e House I	No. 63						•										•	
3-Jan-15	16:24	49.9	51.8	47.6	55.7	58.8	48.2	50.0	52.5	47.0	49.2	51.2	46.5	48.4	50.5	46.0	50.0	51.2	45.6	51	NA
9-Jan-15	14:37	53.3	55.0	51.1	53.4	55.6	51.0	51.3	52.7	49.9	52.3	54.4	49.4	50.0	51.8	47.4	49.4	51.2	47.2	52	NA
15-Jan-15	10:58	53.7	53.5	49.4	51.0	52.7	48.4	51.8	53.8	48.7	50.2	51.4	48.3	51.0	53.6	48.5	51.8	54.2	48.8	52	NA
21-Jan-15	11:34	46.9	49.7	43.1	43.9	45.0	42.7	44.5	46.2	42.4	42.6	43.7	41.1	43.9	45.1	42.2	43.9	45.5	42.2	44	NA
27-Jan-15	11:28	60.0	49.1	44.7	45.2	46.7	43.0	46.0	48.5	42.2	61.8	55.3	42.3	42.3	44.5	39.5	42.0	44.0	39.4	56	NA
NM2 - Villag				U U						1	1 1		1			1	1			1	
3-Jan-15	17:18	60.6	61.6	49.8	58.9	60.5	48.6	57.1	59.9	49.1	55.5	58.8	48.0	57.4	59.1	49.2	57.1	57.0	48.4	58	NA
9-Jan-15	15:23	63.0	67.7	56.2	61.7	63.8	56.2	60.5	64.9	56.0	62.2	66.3	55.9	57.9	57.7	55.4	62.1	67.9	48.4	62	NA
15-Jan-15	11:40	59.5	63.6	46.5	60.7	61.2	46.9	56.2	54.3	45.4	56.3	55.8	44.7	60.5	62.8	47.4	57.7	60.9	48.8	59	NA
21-Jan-15	10:58	58.3	61.5	46.4	59.7	62.2	48.5	66.5	72.3	50.9	61.6	64.7	47.9	56.9	55.9	46.7	57.4	61.0	51.5	62	NA
27-Jan-15	10:25	58.7	62.0	48.0	56.3	59.0	47.2	60.0	64.8	49.2	60.1	63.7	49.6	55.0	58.1	48.5	59.0	59.7	56.5	59	NA
NM5– Ping Y	U						44.5	50.7	56.0	16.0	52.1	560	11.6	52.6	56.0	44.0	50.1	560	52.2	52	
5-Jan-15	11:19	54.5	58.5	46.7	53.1	56.1	44.5	53.7	56.9	46.3	53.1	56.8	44.6	53.6	56.8	44.2	52.1	56.2	53.3	53	NA
10-Jan-15	13:29	59.5	57.5	48.7	54.9	58.4	48.7	53.9	56.4	49.6	54.2	56.9	48.3	54.8	58.0	47.7	53.1	56.2	48.7	56	NA
16-Jan-15	9:45	63.4	66.0	51.9	63.1	66.7	52.5	62.9	66.5	51.0	62.1	65.4	54.8	62.3	65.8	52.0	62.9	66.2	54.8	63	NA
22-Jan-15	11:14	52.5	56.2	43.9	53.2	56.7	45.3	53.5	56.1	45.4	52.7	55.9	43.8	51.8	56.1	43.4	52.2	56.1	40.9	53	NA
28-Jan-15	11:28	53.8	56.4	48.1	54.0	56.7	48.0	56.0	59.3	48.2	52.3	55.9	43.4	52.2	56.4	43.6	53.3	57.2	44.5	54	NA
<u>NM6 – Tai To</u> 5-Jan-15	13:37	59.7	62.7	51.7	60.3	63.2	49.5	58.1	61.8	51.4	59.3	62.8	48.6	59.0	61.8	50.1	59.9	62.9	49.5	59	NA
10-Jan-15	11:24	60.3	62.9	53.8	60.4	63.3	53.6	60.3	63.8	52.4	59.9	63.5	51.0	60.2	63.5	51.0	59.4	62.7	50.3	60	NA
16-Jan-15	10:29	53.1	56.2	46.0	59.1	64.3	47.3	55.4	58.9	48.0	53.0	55.7	47.0	52.9	56.1	44.8	52.5	55.5	47.1	55	NA
22-Jan-15	10:27	59.5	63.0	47.2	60.1	63.4	52.4	58.3	61.9	48.4	61.1	64.7	52.5	62.1	65.7	46.1	59.7	63.0	44.3	60	NA
22-Jan-15 28-Jan-15	10:27	63.2	66.5	53.8	62.8	66.7	52.4	61.6	65.7	47.9	62.3	66.4	50.9	63.2	66.5	54.6	63.1	66.8	50.9	63	NA
NM7 – Po Ka			00.5	55.0	02.0	00.7	52.7	01.0	05.7	77.7	02.5	00.4	50.7	05.2	00.5	54.0	05.1	00.0	50.7	05	1171
5-Jan-15	17:50	54.7	57.0	52.4	59.5	60.8	52.2	59.7	62.7	53.5	56.8	58.6	54.0	56.6	58.8	53.3	56.1	58.4	51.9	58	NA
10-Jan-15	10:35	60.0	59.9	52.2	62.7	54.5	51.2	64.3	58.6	50.8	54.5	55.6	52.6	52.9	54.7	51.0	58.1	55.9	50.7	60	NA
16-Jan-15	15:15	53.0	54.6	51.5	56.7	56.1	51.4	54.4	55.7	52.4	60.4	60.6	51.6	60.7	61.0	51.4	61.9	57.8	52.7	59	NA
22-Jan-15	9:35	63.3	62.6	57.0	58.8	59.1	55.0	59.3	59.5	55.6	57.0	58.1	54.1	56.7	57.4	54.6	56.2	57.5	53.1	59	NA
28-Jan-15	10:02	73.2	77.3	56.0	74.0	77.6	56.3	71.8	75.3	55.4	70.3	71.6	55.9	70.4	75.9	56.6	72.6	75.7	56.5	72	NA
NM8 - Villag				20.0													. =			=	
3-Jan-15	13:40	58.1	58.7	52.7	55.9	57.2	53.1	55.3	56.7	52.9	55.9	58.1	53.2	59.2	61.4	52.9	60.8	63.2	54.0	58	NA
9-Jan-15	11:23	61.5	64.0	49.5	62.1	64.0	53.5	70.6	71.0	55.0	65.7	70.5	54.5	57.0	59.0	46.5	58.1	60.5	48.5	65	NA
15-Jan-15	11:21	58.1	62.0	49.5	54.9	55.0	50.5	57.1	60.5	49.5	57.3	62.0	50.5	58.0	63.0	48.5	57.1	62.0	48.5	57	NA
21-Jan-15	10:18	55.9	58.2	52.1	56.2	59.5	52.2	56.9	60.1	52.4	58.1	58.7	52.7	55.9	57.2	53.1	55.9	58.1	53.2	57	NA
27-Jan-15	15:12	61.5	61.6	51.5	57.0	60.6	52.5	56.2	58.9	52.9	56.2	59.3	52.2	56.0	57.3	51.3	55.1	57.1	51.9	58	NA
NM9 - Villag	e House.	, Kiu Tau	ı Village																		
3-Jan-15	13:13	54.4	56.7	49.2	54.1	57.1	49.6	55.7	58.8	49.5	55.5	59.1	49.4	55.1	56.1	49.7	52.8	55.5	48.9	55	NA
9-Jan-15	10:44	64.2	68.5	49.0	57.0	60.5	48.0	57.3	61.0	48.5	54.1	57.5	47.0	57.0	61.5	47.5	53.7	58.0	46.5	59	NA

**AUES** 

 $\label{eq:loss_2013} TCS00670 (CV201303) \\ 600 \\ EM\&A \ Report \\ Monthly \ EM\&A \ Report \\ 18th \ (Jan \ 2015) \\ R0309v2. \\ docx \ R0309$ 

Date	Start Time	1 <sup>st</sup> Leq <sub>5min</sub>	L10	L90	2 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	3 <sup>nd</sup> Leq <sub>5min</sub>	L10	L90	4 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	5 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	6 <sup>th</sup> Leq <sub>5min</sub>	L10	L90	Leq30	façade correction
15-Jan-15	10:43	75.5	69.0	50.0	55.3	8.0	49.0	54.7	9.0	49.5	74.3	62.5	49.5	62.1	65.5	48.5	59.9	64.0	49.5	70	NA
21-Jan-15	10:56	55.9	59.7	48.9	58.5	59.3	51.6	54.9	57.0	51.8	55.6	58.1	52.5	54.6	57.4	50.5	55.8	58.0	52.0	56	NA
27-Jan-15	15:46	56.1	58.7	50.4	55.5	57.9	50.3	55.5	58.1	50.4	55.3	57.7	51.3	55.7	59.5	49.4	56.8	58.0	49.3	56	NA
NM10 - Nam	Wa Po	Village H	Iouse No	. 80																	
3-Jan-15	14:45	62.0	64.1	57.2	61.2	64.3	57.1	60.5	62.9	56.6	62.0	64.7	57.9	60.3	61.7	58.3	61.1	62.7	59.2	61	64
9-Jan-15	9:05	66.2	67.0	64.5	69.6	72.5	64.5	69.7	72.5	64.5	69.5	72.0	65.0	68.3	71.5	64.5	68.3	71.0	65.0	69	72
15-Jan-15	10:04	59.9	61.5	57.5	62.2	64.0	59.0	61.8	63.0	59.0	60.7	61.5	57.5	66.3	69.5	62.0	67.0	69.0	62.5	64	67
21-Jan-15	13:24	64.1	65.8	61.7	65.0	66.8	61.3	64.8	66.0	62.6	64.6	65.7	63.4	64.2	65.0	63.2	65.1	66.3	63.7	65	68
27-Jan-15	13:03	61.4	63.2	57.0	63.4	66.6	57.3	63	66.9	57.4	60.6	62.7	57.5	64	67	58.8	61.3	64.2	56.9	62	65

**AUES** 

#### Water Quality Monitoring Data for Contract 5

Date	3-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM1 C	16.20	0.44	19.9	10.0	8.91	8.9	97.9	07.2	7.2	7.2	8.6	9.6	2	2.0
WM1-C	16:30	0.44	19.9	19.9	8.85	8.9	96.4	97.2	7.4	1.5	8.6	8.6	2	2.0
WM1	16:59	0.47	21.1	21.1	5.65	57	63.5	63.9	5.4	5 5	8.3	8.3	4	3.5
VV IVI I	10.59	0.47	21.1	21.1	5.69	5.7	64.2	03.9	5.6	5.5	8.3	0.3	3	5.5

Date	5-Jan-15	-	-	-		-	-				-	-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
	17.00	0.41	22.4	22.4	8.27	٥ <b>٦</b>	95.7	04.5	6.5		8.4	0.4	4	4.5
WM1-C	17:00	0.41	22.4	22.4	8.06	8.2	93.2	94.5	6.4	6.5	8.4	8.4	5	4.5
WM1	17:20	0.44	23.2	23.2	4.68	4.6	58.2	57.1	13.6	13.9	8.1	8.1	12	13.0
vv 1v1 1	17:20	0.44	23.1	23.2	4.49	4.0	55.9	57.1	14.1	13.9	8.1	0.1	14	13.0

Date	7-Jan-15	-	-		-		-	-	-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ıg/L)
WM1 C	11.00	0.41	22	22.0	6.14	C 1	70.2	70.2	11.3	11.2	8.7	0.7	10	10.5
WM1-C	11:06	0.41	22	22.0	6.12	6.1	70.2	70.2	11.0	11.2	8.7	8.7	11	10.5
WM1	11:38	0.43	23.6	23.6	4.88	4.9	57.5	57.9	12.2	12.4	8.3	8.3	8	8.5
vv 1VI 1	11:58	0.43	23.5	23.0	4.97	4.9	58.3	57.9	12.5	12.4	8.3	0.3	9	0.3

Date	9-Jan-15		-		_		-	-	-		-	-	-	-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM1 C	14.50	0.42	17.1	17 1	9.25	0.2	96.0	06.0	7.8	77	8	8.0	5	5.0
WM1-C	14:52	0.42	17.1	17.1	9.24	9.2	95.9	96.0	7.6	1.1	8	8.0	5	5.0
WM1	15:16	0.44	17.5	17.5	4.99	4.9	52.2	51.3	8.8	8.8	7.8	7.8	14	14.5
VV IVI I	15:10	0.44	17.5	17.5	4.81	4.9	50.3	51.5	8.8	0.0	7.8	7.8	15	14.5

Date	13-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
WM1-C	13:11	0.53	13.8	13.8	9.39	9.4	90.8	91.1	259.0	258.5	7.8	7.8	120	117.0

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Monthly EM&A Report\18th (Jan 2015)\R0309v2.docx



			13.8		9.44		91.3		258.0		7.8		114	
WM1	12:42	0.42	13.5	12.5	8.27	87	79.4	70.0	241.0	244 5	8.2	<b>0</b> 1	138	120.0
vv Ivi I	13:42	0.42	13.5	15.5	8.19	0.2	78.5	79.0	248.0	244.5	8.2	0.2	138	138.0

Date	15-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(n	ng/L)
	11.01	0.40	12.5	12.5	8.21	0.1	77.2	76.6	27.3	27.6	7.7		6	( )
WM1-C	11:21	0.49	12.5	12.5	8.07	8.1	75.9	76.6	27.9	27.6	7.7	1.1	6	6.0
W/M1	12.11	0.56	13.7	13.7	5.22	5.1	50.4	49.0	39.0	38.4	7.8	7 9	13	13.0
WM1	12;11	0.30	13.7	13.7	4.92	5.1	47.6	49.0	37.8	36.4	7.8	7.8	13	15.0

Date	17-Jan-15	-			-		-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
	11.20	0.49	15.2	15.0	7.28	7.0	72.6	70.1	29.3	20.2	8.3	0.2	7	7.0
WM1-C	11:39	0.48	15.2	15.2	7.18	1.2	71.5	72.1	29.0	29.2	8.3	8.3	7	7.0
WM1	11:57	0.39	15.5	15.5	5.26	5.2	52.7	52.2	32.5	32.6	7.9	7.9	8	8.0
VV 1VI 1	11.57	0.39	15.5	13.5	5.16	3.2	51.7	52.2	32.6	32.0	7.8	7.9	8	0.0

Date	19-Jan-15						-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	Н	SS(n	ng/L)
WALL C	10.27	0.48	14.1	14.2	7.45	7.6	72.5	72.0	31.4	20.6	8.5	9.5	8	8.0
WM1-C	10:27	0.48	14.2	14.2	7.71	/.6	75.3	73.9	29.7	30.6	8.4	8.5	8	8.0
WM1	10:58	0.43	14.9	14.9	4.55	15	54.1	48.8	29.6	29.7	7.9	7.9	11	11.5
VV IVI I	10:38	0.45	14.9	14.9	4.38	4.5	43.4	40.0	29.8	29.1	7.8	7.9	12	11.5

Date	21-Jan-15	-	-		_	-	-	-	-			-		
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
WM1 C	12.00	0.47	16.1	16.1	6.99	7.0	71.0	70.9	10.9	10.9	8.7	8.7	3	3.5
WM1-C	13:09	0.47	16.1	16.1	6.95	7.0	70.6	70.8	10.6	10.8	8.7	8.7	4	3.5
WM1	13:40	0.41	15.9	15.9	0.44	0.4	4.5	4.5	27.6	27.8	8	8.0	9	9.0
vv IvI I	13:40	0.41	15.9	13.9	0.44	0.4	4.4	4.5	28.0	27.8	8	0.0	9	9.0

Date	24-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM1 C	11.00	0.40	16.3	16.4	6.78	6.9	69.2	(0.7	11.2	11.1	8.7	9.6	7	7.0
WM1-C	11:08	0.40	16.4	16.4	6.85	6.8	70.1	69.7	10.9	11.1	8.5	8.6	7	7.0
WM1	11:43	0.51	16.4	16.4	5.66	5.6	57.9	57.7	10.8	10.4	8.2	8.2	12	12.5
vv IvI I	11.45	0.51	16.4	10.4	5.62	5.0	57.5	57.7	9.9	10.4	8.2	0.2	13	12.5

Date	27-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(n	ng/L)
	11.40	0.41	19.8	10.0	7.25	7.2	79.4	00.0	17.4	17.0	8.1	0.0	7	75
WM1-C	11:42	0.41	19.8	19.8	7.36	7.3	80.6	80.0	16.5	17.0	7.9	8.0	8	7.5
WM1	11:02	0.75	19.7	19.8	3.15	3.0	34.4	34.4	14.2	14.4	8.2	8.2	13	13.5
vv IVI 1	11:02	0.75	19.8	19.8	3.17	3.2	34.4	54.4	14.5	14.4	8.1	0.2	14	13.3

Date	29-Jan-15	-			_		-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
WALL C	10.27	0.45	16.6	16.6	8.48	0.4	87.1	96.2	20.7	01.1	8.6	0.5	6	
WM1-C	10:27	0.45	16.5	16.6	8.35	8.4	85.5	86.3	21.5	21.1	8.4	8.5	5	5.5
WM1	10:53	0.53	18.5	18.5	4.02	4.0	43.0	43.1	19.7	20.3	7.8	7.8	10	10.0
W WI I	10:55	0.35	18.5	18.5	4.01	4.0	43.2	45.1	20.8	20.5	7.7	7.8	10	10.0

Date	31-Jan-15	-					-		-			-		
Location	Time	Depth (m)	Temj	p (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM1 C	10.52	0.41	16.1	16.1	7.45	7 /	75.7	75 /	18.0	10.2	8.1	0.1	6	6
WM1-C	10:53	0.41	16	16.1	7.4	7.4	75.0	75.4	18.3	18.2	8.1	8.1	6	0
WM1	10:26	0.48	16.7	16.7	6.97	7.0	71.8	71.8	15.0	14.9	8.2	8.2	15	14.5
vv IvI I	10:20	0.48	16.7	10.7	6.98	7.0	71.8	/1.8	14.7	14.9	8.2	0.2	14	14.5

#### Water Quality Monitoring Data for Contract 2 and 3

Date	3-Jan-15	-		-		-	-	-		_	-			_
Location	Time	Depth (m)	Tem	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	14:56	0.09	20.9	20.9	7.17	7.2	80.3	80.3	644.0	639.5	8.5	8.5	297	301.5
WM4-CA	14:50	0.09	20.8	20.9	7.18	1.2	80.3	80.5	635.0	039.5	8.5	8.5	306	301.5
WM4-CB	15:21	0.21	22	22.0	5.75	5.8	65.9	66.3	9.8	9.5	8.2	8.2	2	2.0
W W14-CD	15:21	0.21	22	22.0	5.86	5.8	66.7	00.5	9.3	9.5	8.2	0.2	2	2.0
WM4	14:30	0.28	23	23.0	7.4	7.4	85.8	86.0	17.9	17.1	8.4	8.4	20	20.0
vv 1V14	14:30	0.28	23	23.0	7.46	7.4	86.2	80.0	16.2	17.1	8.4	0.4	20	20.0

Date	5-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	16:01	0.09	22.9	22.9	7.34	7.2	85.4	85.4	8.4	8.3	8.6	8.6	8	7.0
W WI4-CA	10:01	0.09	22.8	22.9	7.34	7.3	85.4	63.4	8.2	0.5	8.6	0.0	6	7.0
WM4-CB	16:23	0.17	24	24.0	4.62	4.5	54.9	53.6	7.4	7.5	8.2	8.2	6	6.5
W WI4-CD	10:25	0.17	24	24.0	4.46	4.5	52.2	55.0	7.6	1.5	8.2	0.2	7	0.5
WM4	15.27	0.20	24.4	24.4	6.25	()	74.9	74.9	19.1	10.0	8.2		20	20.5
W 14	15:37	0.20	24.4	24.4	6.24	6.2	74.7	74.8	18.8	19.0	8.2	8.2	21	20.5

Date	7-Jan-15				-		-	<u>.</u>		-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	13:00	0.08	21.9	21.9	6.24	6.2	70.9	70.7	5.1	5.1	8.1	8.1	3	3.0
WM4-CA	15:00	0.08	21.9	21.9	6.17	0.2	70.4	/0./	5.1	5.1	8.1	0.1	3	5.0
WM4-CB	13:20	0.17	22.4	22.4	5.14	5.1	59.3	59.3	7.7	7.8	8.1	8.1	10	9.5
W W14-CD	15:20	0.17	22.4	22.4	5.15	3.1	59.3	39.5	7.8	7.8	8.1	0.1	9	9.5
333.44	12.29	0.21	22.2	22.2	5.9	5.0	67.9	(0.2	14.4	147	8.2	0.0	17	17.0
WM4	12:38	0.21	22.1	22.2	5.98	5.9	68.6	68.3	14.9	14.7	8.2	8.2	17	17.0

Date	9-Jan-15													
Location	Time	Depth (m)	Temp	<b>o</b> (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
WM4-CA	12:07	0.08	19.3	19.3	7.91	7.0	85.9	95 /	4.4	4.4	8.4	8.4	3	2.5
WW4-CA	12:07	0.08	19.3	19.5	7.82	7.9	84.8	85.4	4.5	4.4	8.4	0.4	2	2.3



WM4-CB	11.49	0.10	19.7	19.7	7.89	7.9	86.4	86.5	7.6	75	8.1	Q 1	10	9.5
WW4-CB	11:48	0.19	19.7	19.7	7.9	7.9	86.6	80.5	7.4	7.5	8.1	0.1	9	9.5
3373.4.4	11.07	0.27	20.8	20.9	8.05	8.0	89.9	90.1	13.3	12.0	8.5	9.5	12	12.0
WM4	11:07	0.27	20.7	20.8	7.91	8.0	88.3	89.1	12.7	13.0	8.5	8.5	14	13.0

Date	13-Jan-15	-		-			-		-				·	
Location	Time	Depth (m)	Temj	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(n	ng/L)
WM4-CA	10:50	0.09	14.9	14.9	8.7	8.7	86.1	86.3	9.1	9.2	7.8	7.8	5	15
WM4-CA	10:50	0.09	14.8	14.9	8.75	8.7	86.4	80.3	9.3	9.2	7.7	7.8	4	4.5
WM4 CD	0.40	0.26	15.4	15 4	7.82	77	78.2	77.5	20.9	20.0	7.7	7.7	8	8.0
WM4-CB	9:40	0.36	15.4	15.4	7.66	1.1	76.7	77.5	19.1	20.0	7.6	1.1	8	8.0
	10.20	0.42	15.3	15.2	7.59	7 7	75.8	77 1	24.3	24.6	7.6	7.6	20	20.5
WM4	10:20	0.42	15.3	15.3	7.85	7.7	78.4	77.1	24.8	24.6	7.6	7.6	21	20.5

Date	15-Jan-15	-					-		-	-		-	-	-
Location	Time	Depth (m)	Temj	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
	17.16	0.08	17.8	17.0	7.79	77	82.0	01.5	2.9	2.0	9	9.0	<2	2.0
WM4-CA	17:16	0.08	17.8	17.8	7.7	1.1	81.0	81.5	2.9	2.9	9	9.0	<2	2.0
WM4-CB	17:49	0.18	18.1	18.1	4.24	4.2	44.9	44.0	6.4	6.2	8.8	8.8	6	5.5
W W14-CD	17:49	0.18	18.1	16.1	4.08	4.2	43.1	44.0	6.1	0.2	8.8	0.0	5	3.5
333.44	16.57	0.24	19.3	10.2	6	6.0	65.1	(1.0	12.4	10.0	8.9	0.0	10	0.5
WM4	16:57	0.24	19.3	19.3	5.96	6.0	64.6	64.9	13.1	12.8	8.9	8.9	7	8.5

Date	17-Jan-15	-		_			-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	13:12	0.09	19.1	19.1	9.23	9.3	99.7	99.9	16.7	17.3	8.8	8.8	4	4.0
WM4-CA	15:12	0.09	19	19.1	9.28	9.5	100	99.9	17.9	17.5	8.8	0.0	4	4.0
WM4-CB	13:31	0.18	20.1	20.1	7.1	7.1	78.3	78.1	26.7	25.9	8	8.0	11	11.0
WM4-CD	15:51	0.18	20.1	20.1	7.06	/.1	77.9	/0.1	25.0	25.9	7.9	8.0	11	11.0
3373.4.4	12.20	0.22	19.2	10.2	7.93	7.0	85.9	95.6	30.3	20.5	7.9	7.0	29	20.0
WM4	12:39	0.32	19.2	19.2	7.86	7.9	85.2	85.6	30.7	30.5	7.8	7.9	29	29.0

Date 19-Jan-15	
----------------	--

Location	Time	Depth (m)	Tem	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	12:11	0.09	17.7	17.7	8.72	8.6	91.6	91.1	33.9	33.5	8.3	8.3	20	20.0
WM4-CA	12:11	0.09	17.7	17.7	8.52	8.0	90.6	91.1	33.1	55.5	8.3	0.3	20	20.0
WM4-CB	12:36	0.18	19.1	19.1	8.18	8.2	88.5	88.4	27.6	26.9	7.8	7.8	12	12.0
WINI4-CD	12:30	0.18	19.1	19.1	8.16	0.2	88.2	00.4	26.1	20.9	7.8	/.0	12	12.0
WM4	11:37	0.27	17.2	17.2	8.98	8.9	93.7	02.6	34.6	24.0	7.7	77	17	17.5
<b>W</b> 1 <b>V</b> 14	11:57	0.27	17.2	17.2	8.72	0.9	93.5	93.6	33.7	34.2	7.6	1.1	18	17.5

Date	21-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM4-CA	16:30	0.09	18.6	18.6	7.4	7.4	79.1	78.9	33.7	33.5	8.5	8.5	25	25.0
www.	10:50	0.09	18.5	18.0	7.35	7.4	78.7	78.9	33.2	55.5	8.5	0.3	25	23.0
WM4-CB	17:01	0.21	19.2	19.2	5.2	5.1	56.3	55.6	10.7	10.5	7.8	7.8	7	6.0
W W14-CD	17:01	0.21	19.2	19.2	5.06	5.1	54.8	55.0	10.3	10.5	7.8	7.8	5	0.0
WM4	16:06	0.28	20.3	20.3	7.16	7.2	79.2	79.3	15.1	14.7	7.9	7.8	18	18.5
vv 1 <b>v1</b> 4	10:00	0.28	20.2	20.5	7.17	1.2	79.3	19.5	14.3	14./	7.7	7.8	19	16.5

Date	24-Jan-15	-			_		-		-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(m	ng/L)
WM4-CA	14:05	0.09	19.1	19.1	7.89	7.9	85.3	85.2	2.6	2.7	8.2	8.2	3	3.0
www.	14:05	0.09	19.1	19.1	7.86	7.9	85.0	63.2	2.7	2.7	8.2	0.2	3	5.0
WM4-CB	14:24	0.19	20.1	20.1	7.07	7.1	78.0	78.2	5.8	5.9	7.8	7.8	7	7.5
W W14-CD	14:24	0.19	20.1	20.1	7.1	/.1	78.3	10.2	5.9	5.9	7.8	7.8	8	7.5
XX7N // 4	12.44	0.25	20.6	20.6	6.67	67	96.6	06.4	15.2	15.0	7.7	77	20	20.5
WM4	13:44	0.25	20.6	20.6	6.63	6.7	96.1	96.4	14.7	15.0	7.7	1.1	21	20.5

Date	27-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4 CA	14.50	0.00	20.7	20.7	7.56	7.5	84.4	027	14.0	14.1	8.2	8.2	4	4.5
WM4-CA	WM4-CA 14:52	0.09	20.7	20.7	7.44	1.5	83.0	83.7	14.1	14.1	8.2	8.2	5	4.5
WM4-CB	15.14	0.10	21.9	21.0	5.24	5.2	59.9	50.6	14.8	14.0	7.8	7.8	8	8.0
WW4-CB	15:14	0.19	21.9	21.9	5.19	5.2	59.3	59.6	15.0	14.9	7.8	/.8	8	8.0
WM4	14:37	0.25	22.6	22.6	7.35	7.3	85.1	84.5	27.9	27.7	7.9	7.9	32	33.0



	22.6	7.25	02.0	27.5	70		24	
	22.0	1.25	83.9	27.5	7.8		54	
	•		•			•		

Date	29-Jan-15													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(n	ng/L)
WM4-CA	16:13	0.08	20.0	20.0	6.95	7.0	76.5	76.9	11.9	11.3	8.1	8.1	5	5.0
WM4-CA	10:15	0.08	20.0	20.0	7.03	7.0	77.3	70.9	10.7	11.5	8.1	0.1	5	5.0
WM4-CB	16:23	0.17	21.4	21.4	4.96	4.9	56.0	55.1	10.0	10.3	7.7	77	4	4.0
W W14-CD	10:25	0.17	21.4	21.4	4.79	4.9	54.2	55.1	10.5	10.5	7.6	1.1	4	4.0
	15.49	0.26	22.5	22.5	6.41	<i>C</i> 1	74.0	72.9	24.3	24.6	7.6	7.6	11	11.5
WM4	15:48	0.26	22.5	22.5	6.37	6.4	73.5	73.8	24.8	24.6	7.6	7.6	12	11.5

Date	31-Jan-15	-		-			-			-	·	-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	12:56	0.08	17.3	17.3	7.87	7.8	81.8	01 5	8.8	8.6	7.3	7.3	9	9.5
WM4-CA	12:50	0.08	17.3	17.5	7.8	7.8	81.2	81.5	8.4	8.0	7.3	7.5	10	9.5
WM4 CD	12.12	0.10	18.1	18.1	5.91	5.0	61.5	60.0	13.4	12.1	7.2	7.2	11	11.0
WM4-CB	13:13	0.19	18.1	18.1	5.82	5.9	60.2	60.9	12.7	13.1	7.2	1.2	11	11.0
333.44	10.40	0.25	17.2	17.0	6.82	( )	70.9	71.4	20.0	20.2	7.2	7.2	20	20.5
WM4	12:40	0.25	17.2	17.2	6.91	6.9	71.8	71.4	20.6	20.3	7.2	7.2	21	20.5




Appendix J


### **Graphical Plots for Monitoring Result**


Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Monthly EM&A Report\18th (Jan 2015)\R0309v2.docx




#### <u>Air Quality – 1-hour TSP</u>












AUES










#### <u>Air Quality – 24-hour TSP</u>




















Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Monthly EM&A Report\18th (Jan 2015)\R0309v2.docx




#### <u>Noise</u>

























L <sub>eq3</sub>	<sub>30</sub> , dB(2	A)			G	rapl	hical	Plot	for	Cons	truc	tion	Noi	se M	[onit	torin	g R	esult	at N	M10	
80	[			\$	L	.eq30n	nin			<b>—</b> — L	imit L	evel			0	Cor	rected	l Leq 3	0min		
75											- <u>-</u> -			0-							_
70	_		0		0	_					\$		0	\$				0 ♦	_	0	
65	_	0	\$		\$	0 ♦	0	0	0	0 ♦		0	\$		0	0 ♦	0		0 ♦	\$	0
60	_ 0 ♦	\$		0 ♦			\$	\$	\$			\$			\$		\$				\$
55	-																				
50	_																				
45		1		I				I													Date
	1-0ct-14	12-001-14	17 Oct 14	23-Oct-14		3-Nov-14		14-Nov-14		25-Nov-14		6-Dec-14		17-Dec-14		28-Dec-14		8-Jan-15		19-Jan-15	30-Jan-15




#### **Water Quality**





















Appendix K

**Meteorological Data** 

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Monthly EM&A Report\18th (Jan 2015)\R0309v2.docx



				,	Ta Kwu	Ling Statior	1
Date		Weather	Total Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jan-15	Thu	Some haze. Cloudy and significantly cooler overnight. Moderate to fresh north to northeasterly winds.	0	13.6	7.5	Maintenance	Ν
2-Jan-15	Fri	Some haze. Cloudy and significantly cooler overnight. Moderate to fresh north to northeasterly winds.	0	13.5	6.4	64	E/NE
3-Jan-15	Sat	Fine and dry. Moderate northeasterly winds, fresh at times.	0	15.3	7.6	57.5	E/SE
4-Jan-15	Sun	Mainly fine and dry. Moderate east to northeasterly winds, fresh offshore.	0	17	7.5	70	Е
5-Jan-15	Mon	Some haze. Cloudy and significantly cooler overnight. Moderate to fresh north to northeasterly winds.	0	19.9	10.6	77	Е
6-Jan-15	Tue	Some haze. Cloudy and significantly cooler overnight. Moderate to fresh north to northeasterly winds.	0	22.7	6.5	68.2	E/SE
7-Jan-15	Wed	Some haze. Cloudy and significantly cooler overnight. Moderate to fresh north to northeasterly winds.	0.1	17	8.2	74.5	Ν
8-Jan-15	Thu	Fine and dry. Moderate northeasterly winds, fresh at times.	0	14.7	8.7	59	Ν
9-Jan-15	Fri	Mainly fine and dry. Moderate east to northeasterly winds, fresh offshore.	0	13.9	6.4	64.7	Е
10-Jan-15	Sat	Mainly fine and dry. Moderate east to northeasterly winds, fresh offshore.	0	14.4	6.8	64	Е
11-Jan-15	Sun	Overcast with occasional rain. Fresh north to northeasterly winds.	Trace	16.2	6.6	64.7	Ν
12-Jan-15	Mon	Overcast with occasional rain. Fresh north to northeasterly winds.	14.9	13.3	10.5	78.7	Ν
13-Jan-15	Tue	One or two light rain patches at first. It will be cold.Moderate north to northeasterly winds, fresh at first.	25.8	10.6	5	90.5	N/NW
14-Jan-15	Wed	Fine and dry. Moderate northeasterly winds.	0	13	14.7	65.5	Ν
15-Jan-15	Thu	Fine and dry. Moderate northeasterly winds.	0	11.7	5.4	67.7	N/NW
16-Jan-15	Fri	Fine and dry. Moderate northeasterly winds.	0	15.7	5.2	65.5	N/NW
17-Jan-15	Sat	Mainly fine. Moderate to fresh easterly winds.	0	13.9	7.5	64.7	E/SE
18-Jan-15	Sun	Mainly fine. Moderate to fresh easterly winds.	0	15.9	9.6	60	E/SE
19-Jan-15	Mon	Fine. Very dry in the afternoon. Moderate easterly to northeasterly winds, occasionally fresh later.	0	14.3	7.5	53.7	E/SE
20-Jan-15	Tue	Sunny periods in the afternoon. Cloudy tonight. Fresh easterly winds.	0	16.1	7.5	57.5	E/SE
21-Jan-15	Wed	Mainly fine. Moderate to fresh easterly winds.	Trace	15.8	6	64.7	N/NW
22-Jan-15	Thu	Fine and dry. Moderate northeasterly winds.	0	15.5	6.5	Maintenance	Е
23-Jan-15	Fri	Mainly fine. Moderate to fresh easterly winds.	0	15	8.3	57.2	Е
24-Jan-15	Sat	Mainly fine. Moderate to fresh easterly winds.	0.9	17.1	10	72	E/SE
25-Jan-15	Sun	Fine. Very dry in the afternoon. Moderate easterly to northeasterly winds, occasionally fresh later.	Trace	19.7	18	76	E/SE
26-Jan-15	Mon	Sunny periods in the afternoon. Cloudy tonight. Fresh easterly winds.	0	19.8	7	77	Е
27-Jan-15	Tue	Mainly fine. Moderate to fresh easterly winds.	0	19.1	7.5	78.2	Е
28-Jan-15	Wed	Sunny periods in the afternoon. Cloudy tonight. Fresh easterly winds.	Trace	17.1	15.3	70.7	E
29-Jan-15	Thu	Mainly fine. Moderate to fresh easterly winds.	Trace	17.6	8.2	70	Е
30-Jan-15	Fri	Mainly fine. Moderate to fresh easterly winds.	0	16	5.5	71.1	N/NW
31-Jan-15	Sat	Mainly fine. Moderate to fresh easterly winds.	Trace	13.4	4.5	80	N/NW



Appendix L

Waste Flow Table



Name of Department : CEDD

Contract No./ Work Order No. :

CV/2012/08

#### Appendix I - Monthly Summary Waste Flow Table for 2015

#### (All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Materi	als Generated / Importe	ed (in '000 m3)			Actual Quantities of	f Other C&D Materials /	Wastes Generated	
Month	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	0.0000										
March	0.0000										
April	0.0000										
May	0.0000										
June	0.0000										
Half-year total	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
July	0.0000										
August	0.0000										
September	0.000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617

#### (All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Materi	ials Generated / Importe	ed (in '000 m3)		Actual Quantities of Other C&D Materials / Wastes Generated					
Year	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)	
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)	
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609	
2015												
2016												
2017												
2018												
Total	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609	

Remark:

Density of C&D material to be
 Density of General Refuse to be

 2.2
 metric ton/m3

 1.6
 metric ton/m3

### Monthly Summary Waste Flow Table for 2015 (year)

	Actua	l Quantities	of Inert C&D	Materials G	enerated Mo	onthly	Actual	Quantities o	f C&D Wastes	Generated	Monthly
		Hard Rock									
	Total	and Large	Reused in	<b>Reused</b> in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard	Plastics (see	Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Note 3)	Waste	refuse
	(in '000m <sup>3</sup> )										
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb											
Mar											
Apr											
May											
Jun											
Sub-total	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080

**Note:** 1. Assume the density of soil fill is  $2 \text{ ton/m}^3$ .

2. Assume the density of rock and broken concrete is  $2.5 \text{ ton/m}^3$ .

3. Assume each truck of C&D wastes is 5m<sup>3</sup>.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is  $7,850 \text{ kg/m}^3$ .

Contract No. CV/2013/03 Particular Specification Appendix 1.27 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and infrastructure Works -Contract 5

Name of Department: CEDD

### Monthly Summary Waste Flow Table for 2015

	A	ctual Quantities	of Inert C&D N	Iaterials Gener	ated Monthly	ý	Actual Q	uantities of C	C&D Wastes	Generated	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
JAN	0	0	0	0	0 33.3285		4.16	0	0	0	0.42
FEB											
MAR											
APRIL											
MAY											
JUN											
Sub Total	0	0	0	0	0	33.3285	4.16	0	0	0	0.42
JUL											
AUG											
SEP											
ОСТ											
NOV											
DEC											
Total	0	0	0	0	0	33.33	4.16	0	0	0	0.42

Notes:

#### Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )
0 0 0 0 0 350 30 4 2 1										4

Notes:

(1) The performance targets are given in PS clause 6(14) above.

(2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.

(3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature

- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage

- Imported Fill = Estimated by the Contractor = 1 loading = 8m 3

- Metal = Estimated by the Contractor

- Paper/cardboard packaging = Estimated by the Contractor

- Plastics = Estimated by the Contractor

- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)

- Other, e.g. general refuse = Estimated by the Contractor



### Appendix M

Implementation Schedule for Environmental Mitigation Measures



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quali	ty Impact (	Construction)					
3.6.1.1	2.1	<ul> <li>General Dust Control Measures</li> <li>The following dust suppression measures should be implemented:</li> <li>Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities</li> <li>80% of stockpile areas should be covered by impervious sheets</li> <li>Speed of trucks within the site should be controlled to about 10 km/hr</li> <li>All haul roads within the site should be paved to avoid dust</li> </ul>	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		emission due to vehicular movement					
3.6.1.2	2.1	Best Practice for Dust Control The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		<ul> <li>Good site management</li> <li>The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust.</li> </ul>					
		<ul> <li>Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission.</li> </ul>					
		<ul> <li>Any piles of materials accumulated on or around the work areas should be cleaned up regularly.</li> </ul>					
		<ul> <li>Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions.</li> </ul>					
		<ul> <li>The material should be handled properly to prevent fugitive dust emission before cleaning.</li> <li>Disturbed Parts of the Roads</li> </ul>					
		<ul> <li>Each and every main temporary access should be paved with</li> </ul>					



EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement	Location of the	When to implement the	What requirements or standards for the
	Ref.		& Main Concerns to address	the measure?	measure	measure?	measure to achieve?
		concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or					
		<ul> <li>Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet.</li> </ul>					
		Exposed Earth					
		Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.					
		Loading, Unloading or Transfer of Dusty Materials					
		<ul> <li>All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet.</li> </ul>					
		Debris Handling					
		<ul> <li>Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides.</li> </ul>					
		<ul> <li>Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped.</li> </ul>					
		Transport of Dusty Materials					
		<ul> <li>Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards.</li> </ul>					
		Wheel washing					
		Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Use of vehicles					
		Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		Site hoarding					
		Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.					
		Blasting					
		The areas within 30m from the blasting area should be wetted with water prior to blasting.					
Air Quali	ty Impact (	Operation)					
3.5.2.2	2.2	<ul> <li>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</li> <li>The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work.</li> <li>Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission.</li> <li>Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity.</li> <li>Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs.</li> </ul>	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
Noise Im	pact (Cons	truction)					
4.4.1.4	3.1	Adoption of Quieter PME	To minimize the	Contractors		During	EIA recommendation,
		Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in <b>Table 4.14</b> , which can be found in Hong Kong.	construction air- borne noise impact		Work Sites	Construction	EIAO and Noise Control Ordinance (NCO)



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	Use of Movable Noise Barrier The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m <sup>2</sup> is recommended to achieve the predicted screening effect.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<b>Use of Noise Insulating Fabric</b> Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO



			Objectives of the	Who to			What requirements	
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Recommended Measure	implement the	Location of the measure	When to implement the	or standards for the measure to	
	nei.		& Main Concerns to address	measure?	measure	measure?	achieve?	
4.4.1.4	3.1	Good Site Practice	To minimize the	Contractors	Construction	During	EIA recommendation, EIAO and NCO	
		The good site practices listed below should be followed during each phase of construction:	construction air- borne noise impact		Work Sites	Construction		
		• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme;						
		<ul> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme;</li> </ul>						
		• Mobile plant, if any, should be sited as far from NSRs as possible;						
		<ul> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> </ul>						
		• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and						
		• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.						
Noise Im	pact (Oper	ation)						
		Road Traffic Noise						
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO	
		Fixed Plant Noise						
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO	



	ientai wor	nitoring and Audit Manual	Objectives of the				
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirement or standards for th measure to achieve?
4.5.2.4	3.2	<ul> <li>The following noise reduction measures shall be considered as far as practicable during operation:</li> <li>Choose quieter plant such as those which have been effectively silenced;</li> <li>Include noise levels specification when ordering new plant (including chillier and E/M equipment);</li> <li>Locate fixed plant/louver away from any NSRs as far as practicable;</li> <li>Locate fixed plant in walled plant rooms or in specially designed enclosures;</li> <li>Locate noisy machines in a basement or a completely separate building;</li> <li>Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and</li> <li>Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise.</li> </ul>	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Vater Qu	uality Impa	ct (Construction)					
5.6.1.1	4.1	<ul> <li>Construction site runoff and drainage</li> <li>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</li> <li>At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of</li> </ul>	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.

construction.



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the	What requirements or standards for the measure to
	nel.		& Main Concerns to address	measure?	measure	measure?	achieve?
		Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.					
	-	Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.					
	•	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.					
	•	Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.					
	•	If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.					



EIA Ref. R	kA ef.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		the erosive potential of surface water flows.					

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.
- Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.
- Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.
- Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.

5.6.1.1	4.1	Good site practices for works within water gathering grounds	To minimize water	Contractor	Construction	Construction	ProPECC Note PN
		The following conditions should be complied, if there is any works to be	quality impacts to		Works Sites	Phase	1/94
		carried out within the water gathering grounds:	the water gathering		within the water		
			grounds		gathering		

255228/ENL/ENL/61/C December 2010



	nitoring and Audit Manual					
IA Ref. EM&A Ref. Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for th measure to achieve?
	<ul> <li>Adequate measures should be implemented to ensure n or siltation occurs to the catchwaters and catchments.</li> </ul>	o pollution		grounds		
	<ul> <li>No earth, building materials, oil or fuel, soil, toxic materials materials that may possibly cause contamination to wate grounds are allowed to be stockpiled on site.</li> </ul>					
	<ul> <li>All surplus spoil should be removed from water gathering as soon as possible.</li> </ul>	g grounds				
	<ul> <li>Temporary drains with silt traps should be constructed a boundary before the commencement of any earthworks.</li> </ul>					
	<ul> <li>Regular cleaning of silt traps should be carried out to ensoperation at all time.</li> </ul>	sure proper				
	<ul> <li>All excavated or filled surfaces which have the risk of erc should always be protected form erosion.</li> </ul>	osion				
	<ul> <li>Facilities for washing the wheels of vehicles before leavi should be provided.</li> </ul>	ng the site				
	<ul> <li>Any construction plant which causes pollution to catchwa catchments due to the leakage of oil or fuel should be re site immediately.</li> </ul>					
	No maintenance activities which may generate chemical should be undertaken in the water gathering grounds. Ve maintenance should be confined to designated paved ar and any spillages should be cleared up immediately usin absorbents and waste oils should be collected in designa prior to disposal off site. All storm water run-off from thes should be discharged via oil/petrol separators and sand/ traps.	ehicle eas only ng ated tanks se areas				
	Any soil contaminated with fuel leaked from plant should removed off site and the voids arising from removal of contaminated soil should be replaced by suitable materia by the Director of Water Supplies.					
	<ul> <li>Provision of temporary toilet facilities and use of chemica insecticide of any kind are subject to the approval of the Water Supplies.</li> </ul>					

Drainage plans should be submitted for approval by the Director of



EIA Ref.	EM&A Ref.		Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
			& Main Concerns to address	measure?	mououro		
		Water Supplies.					
		<ul> <li>An unimpeded access through the waterworks access road should always be maintained.</li> </ul>					
		<ul> <li>Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March,</li> </ul>					
		<ul> <li>Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference.</li> </ul>					
5.6.1.2	4.1	Good site practices of general construction activities		Contractor	All construction works sites	Construction	EIA Recommendation
		Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.				phase	
		Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.					
5.6.1.3	4.1	Sewage effluent from construction workforce	To minimize water	Contractor	All construction	Construction	EIA Recommendation
		Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	quality impacts		works sites with on-site sanitary facilities	phase	and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	Hydrogeological Impact	To minimize water	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation
		Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.	r 9 9 1				and WPCO
Water Qu	ality Impa	ct (Operation)					
		No mitigation measure is required.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns	Who to implement the	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
			to address	measure?			
Sewage a	and Sewera	age Treatment Impact (Construction)					
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
Sewage a	and Sewera	age Treatment Impact (Operation)					
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
Waste Ma	anagement	t Implication (Construction)					
7.6.1.1	6	<b>Good Site Practices</b> Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No.
		<ul> <li>Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> </ul>					19/2005, Environmental Management on Construction Site
		<ul> <li>Training of site personnel in proper waste management and chemical handling procedures</li> </ul>					
		<ul> <li>Provision of sufficient waste disposal points and regular collection of waste</li> </ul>					
		<ul> <li>Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers</li> </ul>					
		<ul> <li>General refuse shall be removed away immediately for disposal. As</li> </ul>					



EIA Ref.	EM&A Ref.	M&A Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
			& Main Concerns to address	measure?			
		such odour is not anticipated to be an issue to distant sensitive receivers					
		<ul> <li>Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road</li> </ul>					
		<ul> <li>Covers and water spraying system should be provided for the stockpiled C&amp;D material to prevent dust impact or being washed away</li> </ul>					
		<ul> <li>Designate different locations for storage of C&amp;D material to enhance reuse</li> </ul>					
		<ul> <li>Well planned programme for transportation of C&amp;D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&amp;D material is not anticipated</li> </ul>					
		<ul> <li>Site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly</li> </ul>					
		<ul> <li>Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains</li> </ul>					
.6.1.2		Waste Reduction Measures	To reduce the	Contractor	Construction	Construction	EIA recommendation
		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	quantity of wastes		works sites (General)	Phase	and Waste Disposal Ordinance
		<ul> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal</li> </ul>					
		<ul> <li>Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force</li> </ul>					
		<ul> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials</li> </ul>					
		Plan and stock construction materials carefully to minimise amount					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		of worth concreted and avoid uppercents concretion of worth	to address	measure :			acineve
		<ul> <li>of waste generated and avoid unnecessary generation of waste</li> <li>In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes.</li> </ul>					
7.6.1.3	6	C&D Materials In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below: A Waste Management Plan should be prepared and implemented	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
		<ul> <li>in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and</li> <li>In order to monitor the disposal of C&amp;D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included.</li> </ul>					
7.6.1.4	6	<b>General refuse</b> General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<b>Chemical waste</b> If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the</i> <i>Packaging, Labelling and Storage of Chemical Wastes.</i> Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes