

3-Months Rolling Programme (ER Part 5 & SCC 27(9))
(March 2018 - May 2018)

Activity ID	Activity Name	2018											
		Jan	Feb	Mar	Apr	May	Jun	Jan	Feb	Mar	Apr	May	Jun
MU70 - HY/2011/03 3-Months Rolling Programme (March 2018 - May 2018)													
WORKS IN SOUTH AREA - CH 13+516 to CH 15+050 (SCENIC HILL TUNNEL, MT & CCT)													
Outstanding Reclamation Works under Stage 2													
Outstanding Reclamation Works - SWCh 0+000 to 0+450 (SHT C&CT Area, 600m), after PR10 permanent div													
Seawall Construction													
A24050(MM)	South area [SHT C&CT] - Permanent Seawall, SWCH 0+000 to SWCH 0+340 (after PR10 permanent diversion)												
Outstanding Reclamation Works - SWCh 0+600 to 0+960 (SHT C&CT Area)(South of CNAC Tower,)													
Surcharge													
A176909(WC)	South area [SHT C&CT] - remove toe loading (after Area 1 completion of remedial works)												
SHT Mined Tunnel Works at Scenic Hill (Works under Stage 4a, Stage 5 & Section 1)													
SHT Mined Tunnel - Planned Stage/Section Key Date Completion													
SHT9540	SHT Mined Tunnel - Completion of KD09 - Section 1 (after FS Inspection)												
Ventilation Building at West Portal of SHT (Works under Stage 4, Stage 7 & Section 1)													
E&M Works & Statutory Inspection													
Statutory Inspection													
Water Authority Inspection (Plumbing)													
SHT8024	WSD Inspection												
SHT8025	Issue of Water Certificate												
SHT Cross Airport Rd, AEL & Reclaimed Area (Works under Stage 4a, Stage 6&Section 1)													
SHAFT 1 - Lining Works													
Backfill + Reinstatement Works													
SHT1300	Shaft 1 - Re-open Kwo Lo Wan Road at Scenic Hill												
SHT1140	Shaft 1 - Utilities works; road reinstatement, flagpoles												
SHAFT 2 - Lining Works													
Backfill + Reinstatement Works													
SHT1640	SHT Shaft 2 - Reinstatement road surface [incl. roadmarking, furnitures, median] for future TTA diversion.												
SHT1650	Traffic Diversion												
SHT - by Box Jacking Method underneath AEL Ch 14+128 to Ch 14+175													
SHAFT 3 - CCT RC Works for East Access Shaft (after completion of Box Jacking)													
SHT9930	Shaft 3 East Shaft - Reinstatement road surface [incl. roadmarking, furnitures, median]												
SHT9940	Kwo Lo Wan Road re-open to public												
Box Culvert Ext. to outfall PR10 (68m Approx.)													
BC1080	Box Culvert extg [SHT C&CT] - Backfill to formation level [BC No. 10]												
BC1090	Box culvert extension on SHT C&CT Complete [BC No. 10]												
SHT East Portal													
SHT8560	SHT East Portal Area- Balustrade												
SHT8570	SHT East Portal Area- Stone face												
SHT8580	SHT East Portal Area- Canopy [w/ alum. cladding]												
SHT CCT Planned Stage/Section Key Date Completion													
SHT9710	SHT CCT Area Complete Works under KD09 - Section 1												
HAT CCT Works at East Area (Ch 0+768 to 1+195) & HAT Plant Bldg (Works under Section 2)													
HAT East Portal E&M and ABWF													
HAT1190	HAT East Portal - Stone face												
HAT1180	HAT East Portal - Balustrade												
HAT1220	HAT East Portal - Signage; T&C												
HAT1200	HAT East Portal - Canopy [w/ alum. cladding]												
HAT (Ch 0+768 to 1+195) OHVD, Utility Trough, E&M, TCSS (Works under Stage 7 & Section 2)													
HAT - Roadworks (Drainage, Surfacing and Road Marking)													
HAT1400.03	HAT [East C&CT] Road surfacing (Type 3: base course + stone mastic asphalt)												
HAT1400.04	HAT [East C&CT] Road marking, furnitures												
HAT - Tunnel Cladding													
HAT1420.05	HAT [East C&CT]- Doors/niches												
HAT (Ch 0+768 to 1+068) Emergency Pedestrian Passageway													
HAT1440.01	HAT [East C&CT] - ABWF												
HAT1440.04	HAT [East C&CT] - Final finishes												
HAT Plant Building													
External Works													
HAT1380.05	HAT Plant Bldg. external works - drainage and utilities												
HAT1380.06	HAT Plant Bldg. external works - road and footpath (EVA)												
HAT1380.07	HAT Plant Bldg. external works - covered car parks												
HAT1380.08	HAT Plant Bldg. external works - hard landscape works												

■ Summary Bar
■ Actual Progress
■ Activity Bar
■ Critical Activity Bar
◆ Key/Milestone Date

◆ Miles...
◆ Miles...
◆ Actu...
◆ Actu...

Prepared by MM			
Date	Revision	Chc...	Appr...
10-Mar-18		WC	SYT



Activity ID	Activity Name	2018												
		Jan	Feb	Mar	Apr	May	June	Jan	Feb	Mar	Apr	May	June	
E&M Works														
CLP Installation - Substation Y														
HAT1360.06	HAT Plant Bldg. - Tx Room Y Final Function Test & Power On													
Statutory Inspection														
Water Authority Inspection (Plumbing)														
HAT1374	Submit WWO 46 Part IV													
HAT1376	WSD Inspection													
HAT1382	Issue of Water Certificate													
FSD Inspection (Fire Services, DG, Ventilation)														
HAT1378	Submit FS 314													
HAT1381	Submit FS 501- Request for Inspection (DG, Ventilation & Fire Services)													
HAT1384	FS Inspection (DG, Ventilation & Fire Services)													
M005 Roadworks Ch 1+195 to 1+752 (Works under Section 2)														
Utilities (M005 -Ch 1+195 to 1+752 = 557m)														
Waterworks														
LR2020.02	LR HKBCF-HKIA [south area] - Waterworks - Pressure Test, 236m													
Drainage (Storm Drains, Road Drains)														
LR2020.12	LR HKBCF-HKIA [south area] - Drainage(Storm/road drains) - Air Test, 236m													
TCSS & E&M Works (M005 Ch 1+195 to 1+752 = 557m)														
TCSS Provisions														
LR2030.02	LR HKBCF-HKIA [south area] - TCSS Stage 7 - Cable ducts/plinths for pillar boxes, 236/236m													
E&M Works														
LR2030.11	LR HKBCF-HKIA [south area] - E&M - Cable ducts, Road lighting installation, 236m													
LR2030.12	LR HKBCF-HKIA [south area] - E&M - Lamp Post/ Lamp installation													
FTNS														
LR2030.20	LR HKBCF-HKIA [south area] - FTNS - Cable ducts installation, 236m													
Road Construction- (M005 - Ch 1+195 to 1+752 = 557m)														
Roadworks														
LR2060	LR HKBCF-HKIA [south area] - Road base, base course													
LR2070	LR HKBCF-HKIA [south area] - Road surfacing (WC and/or FC)													
Road markings/Signage/Furnitures														
LR2080.02	LR HKBCF-HKIA [south area] - Traffic Signs, sign gantries, 236m													
LR2080.01	LR HKBCF -HKIA [south area] - Road markings, 236m													
T001/ T002 ON GRADE ROADWORKS														
Utilities														
Drainage (Sewerage)														
LR1040.24	Sump Pump SPS6 - E&M T&C													
TCSS & E&M Works														
FTNS														
LR1050.41	LR SHT-HKBCF [south area] - FTNS - Cable ducts installation, 200'350m													
LR1050.42	LR SHT-HKBCF [south area] - FTNS - Cable ducts installation, 350'350m													
Road Construction														
Road markings/Signage/Furnitures														
LR1110.12	LR SHT-HKBCF [south area] - Traffic signs, sign gantries, 350/350m													
Road Construction- (M014 - Ch. 0+000 to Ch. 0+407), L=407m														
LR3010	LR HKBCF-HKIA [south area] - Sub-ground utilities(waterworks, drainage , others)													
LR3020	LR HKBCF-HKIA [south area] - Sub-base, Base course													
LR3030	LR HKBCF-HKIA [south area] - Road Surfacing													
LR3040	LR HKBCF-HKIA [south area] - FC+ Road Marking, furnitures													
Road Construction- (M015 - Ch. 0+000 to Ch. 0+430), L=430m														
LR3070	LR HKBCF-HKIA [south area] - Sub-base, Base course													
LR3080	LR HKBCF-HKIA [south area] - Road Surfacing													
LR3090	LR HKBCF-HKIA [south area] - FC+ Road Marking, furnitures													
Maintenance Vehicular Access Road														
MVA1020	MVA Road [south area] - Excavation to formation													
Service Utilities- (M012 - Ch. 0+000 to Ch. 0+936), L=936m														
Drainage (Storm Drains, Road Drains)														
MVA1030.01	MVA Road [south area] - Drainage(Storm/road drains) - Excavation, pipe laying, air test, 1st half													
MVA1030.02	MVA Road [south area] - Drainage(Storm/road drains) - Excavation, pipe laying, air test, 2nd half													
Road Lighting														
MVA1030.11	MVA Road [south area] - Road Lighting - Cable ducts, Road lighting installation, 1st half													

■ Summary Bar
■ Actual Progress
■ Activity Bar
■ Critical Activity Bar
◆ Key/Milestone Date
◆ Miles...
◆ Miles...
◆ Actu...
◆ Actu...

Prepared by MM			
Date	Revision	Chec...	Appr...
10-Mar-18		WC	SYT












3-Months Rolling Programme (ER Part 5 & SCC 27(9)) (March 2018 - May 2018)

Activity ID	Activity Name	2018											
		Jan	Feb	Mar	Apr	May	June	Jan	Feb	Mar	Apr	May	June
MVA1030.12	MVA Road [south area] - Road Lighting - Cable ducts, Road lighting installation, 2nd half	MVA Road [south area] - Road Lighting - Cable ducts, Road lighting installation, 2nd half											
Road Construction- (M012 - Ch. 0+000 to Ch. 0+936), L=936m													
Roadworks													
MVA1040	MVA Road [south area] - PC kerb	MVA Road [south area] - PC kerb											
MVA1050	MVA Road [south area] - Sub-base course (including gully inst.)	MVA Road [south area] - Sub-base course (including gully inst.)											
MVA1060	MVA Road [south area] - Road base, base course	MVA Road [south area] - Road base, base course											
MVA1070	MVA Road [south area] - Road surfacing	MVA Road [south area] - Road surfacing											
Road markings/Signage/Furnitures													
MVA1071.01	MVA Road [south area] - Road markings, traffic signs, 1st half	MVA Road [south area] - Road markings, traffic signs, 1st half											
MVA1071.02	MVA Road [south area] - Road markings, traffic signs, 2nd half	MVA Road [south area] - Road markings, traffic signs, 2nd half											
WORKS IN MIDDLE AREA CH15+050 to 15+500 (HKLR AT GRADE, HAT MT)													
Reclamation Works. [except Zone A & D] SWCh 0+960 to 1+400 [440m Approx.] (Works under Section 1)													
Seawall Construction													
A24280	South Area(Middle area) - Permanent Seawall, SWCH 0+980 to 1+050 (outstanding area in PR14)	South Area(Middle area) - Permanent Seawall, SWCH 0+980 to 1+050 (outstanding area in PR14)											
Works in HAT(Mined Tunnel and West CCT - Ch 0+242 to 0+756)(Works under Section 2)													
HAT CCT CH 0+242 to 0+557 [315m Approx.] and Ramp													
HAT West CCT - ELS & CCT Zone C													
HAT1660	HAT West C&CT - Zone C backfilling & removal of struts	HAT West C&CT - Zone C backfilling & removal of struts											
HAT West Ramp and Portal (Zone A, B1, B2) under Stage 3 TTA													
HAT3070	HAT West Portal - Stone face	HAT West Portal - Stone face											
HAT3060	HAT West Portal - Balustrade	HAT West Portal - Balustrade											
HAT3100	HAT West Portal - Signage; T&C	HAT West Portal - Signage; T&C											
HAT3080	HAT West Portal - Canopy [w/ alum. cladding]	HAT West Portal - Canopy [w/ alum. cladding]											
HAT Mined Tunnel underneath ECR/AEL(198m- Drill & Break)[Ch 0+557 to Ch 0+756]													
SHAFT 5 (Zone D Shaft) - CCT RC Works (after completion of Tunnel excavation)													
A24740	Shaft 5 (Zone D)- waterproofing, KP load transfer + Backfill	Shaft 5 (Zone D)- waterproofing, KP load transfer + Backfill											
HAT (Ch 0+242 to 0+756) Utility Trough, E&M, TCSS (Works under Stage 7 & Section 2)													
HAT Utility Trough													
Utility Trough													
HAT2560.02	HAT [MT & West CCT] - utility trough remaining half	HAT [MT & West CCT] - utility trough remaining half											
HAT - Roadworks (Drainage, Surfacing and Road Marking)													
HAT3110.04	HAT [MT & West CCT] - Road marking, furnitures	HAT [MT & West CCT] - Road marking, furnitures											
HAT3110.03	HAT [MT & West CCT] - Road surfacing (Type 3: base course + stone mastic asphalt)	HAT [MT & West CCT] - Road surfacing (Type 3: base course + stone mastic asphalt)											
HAT3130.06	HAT [MT & West CCT] - Complete Works under Section 2	◆ HAT [MT & West CCT] - Complete Works under Section 2											
HAT - Tunnel Cladding													
HAT3130.02	HAT [MT & West CCT]- Cladding panels, LHS	HAT [MT & West CCT]- Cladding panels, LHS											
HAT3130.04	HAT [MT & West CCT]- Cladding panels, RHS	HAT [MT & West CCT]- Cladding panels, RHS											
HAT3130.05	HAT [MT & West CCT] - Doors/Niches	HAT [MT & West CCT] - Doors/Niches											
HAT (Ch 0+200 to 0+742) Emergency Pedestrian Passageway													
HAT3160.01	HAT[MT, West C&CT]- ABWF - builders works	HAT[MT, West C&CT]- ABWF - builders works											
HAT3160.05	HAT[MT, West C&CT]- E&M T&C + ABWF Final finishes	HAT[MT, West C&CT]- E&M T&C + ABWF Final finishes											
HAT Tunnel FSD Inspection													
HAT1450	Submit FS 501- Request for Inspection	◆ Submit FS 501- Request for Inspection											
HAT1451	FS Inspection	◆ FS Inspection											
HAT1415	HAT - Complete Works under Section 2	◆ HAT - Complete Works under Section 2											
T001/ T002 ON GRADE ROADWORKS (Works under Section 1)													
TCSS & E&M Works													
TCSS Provisions													
LR2630	Completion of TCSS civil/E&M provs - Achievement of KD-6 - Stage 5	◆ Completion of TCSS civil/E&M provs - Achievement of KD-6 - Stage 5											
FTNS													
LR1180.40	LR SHT-HKBCF [middle area] - FTNS - Cable ducts installation	LR SHT-HKBCF [middle area] - FTNS - Cable ducts installation											
Utilities													
Waterworks													
LR1170.04	LR SHT-HKBCF [middle area] - Waterworks - Pressure Test, 450/450m	LR SHT-HKBCF [middle area] - Waterworks - Pressure Test, 450/450m											
Drainage (Storm Drains, Road Drains)													
LR1170.13	LR SHT-HKBCF [middle area] - Drainage(Storm/road drains) - Air Test, 450/450m	LR SHT-HKBCF [middle area] - Drainage(Storm/road drains) - Air Test, 450/450m											
Drainage (Sewerage)													
LR1170.23	LR SHT-HKBCF [middle area] - Drainage(Sewerage) - Air Test, 450/450m	LR SHT-HKBCF [middle area] - Drainage(Sewerage) - Air Test, 450/450m											
Road Construction (T001/T002 - Ch. 15+050 to Ch. 15+500), L=400m (except temp. drainage area)													
Road markings/Signage/Furnitures													
LR1230.01	LR SHT-HKBCF [middle area] - FC + Road markings, 225/450m	LR SHT-HKBCF [middle area] - FC + Road markings, 225/450m											



3-Months Rolling Programme (ER Part 5 & SCC 27(9))
(March 2018 - May 2018)

Activity ID	Activity Name	2018																											
		Jan	Feb	Mar	Apr	May	June	18	25	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17				
LR1230.11	LR SHT-HKBCF [middle area] - Traffic signs, sign gantries, 450/450m	LR SHT-HKBCF [middle area] - Traffic signs, sign gantries, 450/450m																											
LR1230.02	LR SHT-HKBCF [middle area] - FC+ Road markings, 450/450m	LR SHT-HKBCF [middle area] - FC+ Road markings, 450/450m																											
Remaining Road Construction affected by temporary drainage, assume 50m																													
Roadworks																													
LR1230.51	Remaining roadworks complete	◆ Remaining roadworks complete																											
Maintenance Vehicular Access Road																													
MVA1100	MVA Road [middle area] - Site formation	MVA Road [middle area] - Site formation																											
Service Utilities- (M012 - Ch. 0+936 to Ch. 1+375), L=439m																													
MVA1120	MVA Road [middle area] - Service utilities	◆ MVA Road [middle area] - Service utilities																											
Road Construction- (M012 - Ch. 0+936 to Ch. 1+375), L=439m																													
Roadworks																													
MVA1130	MVA Road [middle area] - PC kerb	MVA Road [middle area] - PC kerb																											
MVA1140	MVA Road [middle area] - Sub-base course	MVA Road [middle area] - Sub-base course																											
WORKS IN HMA(HIGHWAY OPERATION & MAINTENANCE AREA)																													
Administration Building (Works under Stage 4a, Stage 7 & Section 1)																													
Statutory Inspection																													
Water Authority Inspection (Plumbing)																													
HMA1283	Issue of Water Certificate	◆ Issue of Water Certificate																											
HMA1281	Submit WWO 46 Part IV	◆ Submit WWO 46 Part IV																											
HMA1282	WSD Inspection	WSD Inspection																											
EMSD Inspection (Lift Installation)																													
A11270	Submit Form 5	◆ Submit Form 5																											
A11290	EMSD Inspection	EMSD Inspection																											
A11280	Issue of Form 6	◆ Issue of Form 6																											
HMA(HyD & TD) Workshops & Stores Building (Works under Section 1)																													
HyD Workshop & Store																													
HyD Workshop - ABWF																													
A6370(KK)	HyD Workshops & Stores - Green roof	HyD Workshops & Stores - Green roof																											
FSD Inspection																													
A6210(KK)	FS Inspection	■ FS Inspection																											
TD Workshop & Store																													
TD Store - ABWF																													
HMA1630	TD Stores - Green roof (Gridline 8 to 12)	TD Stores - Green roof (Gridline 8 to 12)																											
FSD Inspection																													
HMA1671	FS Inspection	■ FS Inspection																											
Petrol Filling Station & Attendance Office (Works under Section 1)& DG Store (Works under Section 2)																													
Petrol Filling Station & FAO - E&M																													
E&M Installation																													
HMA1890.30	HMA Att. Off. - E&M Install eqpt & fixtures	HMA Att. Off. - E&M Install eqpt & fixtures																											
HMA1890.40	HMA Att. Off. - E&M Final fix-termination, Testing & Commissioning	HMA Att. Off. - E&M Final fix-termination, Testing & Commissioning																											
HMA1890.20	HMA Petrol Filling Sta. - E&M Final fix-termination, Testing & Commissioning	HMA Petrol Filling Sta. - E&M Final fix-termination, Testing & Commissioning																											
Petrol Filling Station & FAO - FSD Inspection																													
HMA1910	Submit FS 314	◆ Submit FS 314																											
HMA1920	Submit FS 501- Request for Inspection	◆ Submit FS 501- Request for Inspection																											
HMA1921	FS Inspection	■ FS Inspection																											
DG Store - FSD Inspection																													
HMA2105	Submit FS 314	◆ Submit FS 314																											
HMA2111	FS Inspection	FS Inspection																											
HMA2110	Submit FS 501- Request for Inspection	◆ Submit FS 501- Request for Inspection																											
HMA2100	HMA Dangerous goods store Complete [KD-10]	◆ HMA Dangerous goods store Complete [KD-10]																											
External Works (Roadworks etc.) (Works under Section 1)																													
HMA3100.03	HMA - DPS10 - E&M installation/T&C	HMA - DPS10 - E&M installation/T&C																											
HMA3100.02	HMA - DPS9 - E&M installation/T&C	HMA - DPS9 - E&M installation/T&C																											
M013 Road leading to Security Gate (CH 0+000 to CH 0+133), L=133m																													
HMA3100.06	HMA - start HMA external road works	◆ HMA - start HMA external road works																											
HMA4030	Security Gate Road (HMA) - Site Formation	Security Gate Road (HMA) - Site Formation																											
HMA4040	Security Gate Road (HMA) - Sub-ground utilities(waterworks, drainage , others)	Security Gate Road (HMA) - Sub-ground utilities(waterworks, drainage , others)																											
HMA4050	Security Gate Road (HMA) - roadworks	Security Gate Road (HMA) - roadworks																											
M016 - 1.5m Wide Concrete Paved Maintenance Access (CH 0+000 to CH 1+050), L=1050m																													
HMA5020	Concrete Paved Maint. Access (HMA) - Road marking, furniture	Concrete Paved Maint. Access (HMA) - Road marking, furniture																											

	Summary Bar		◆ Miles...
	Actual Progress		◆ Miles...
	Activity Bar		◆ Actu...
	Critical Activity Bar		◆ Actu...
	Key/Milestone Date		

Prepared by MM			
Date	Revision	Chec...	Appr...
10-Mar-18		WC	SYT



中國建築工程(香港)有限公司
CHINA STATE CONSTRUCTION ENGINEERING (HONG KONG) LTD.

Activity ID	Activity Name	2018																								
		Jan	Feb	Mar	Apr	May	June	18	25	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	
HMA4010	HMA Facilities Complete [except Dangerous goods store]	◆ HMA Facilities Complete [except Dangerous goods store]																								
WORKS IN NORTH AREA - CH 15+500 to CH 16+223 (RECLAMATION & HKLR AT GRADE & ROADWORKS)																										
Reclamation SWCh 1+400 to 1+830 (incl. Approach Lights Area, 430m Approx.) (Section 1)																										
Reclamation SWCH 1+400 to 1+590 (including PR 9 Temp. Diversion)																										
Reclamation SWCH 1+500 to 1+590 (Except PR9 Temp Diversion Area)																										
Surcharge																										
A17770(WC)	North area [rem. portion] - Remove toe loading	North area [rem. p																								
Reclamation SCWH 1+590 to 1+830 (including Approach Lights Area)																										
SWCH 1+590 to 1+750 (Approach Lights Area - Area 2)																										
A18830	North area [rem. portion] - Removal of toe loading																									
SWCH 1+750 to 1+830 (North Remaining Area)																										
A18810	North area [rem. portion] - Removal of toe loading (Area 11 Except - Approach Lights area)																									
Reprovisioning Works (Works under Section 1)																										
Weather Station																										
WS1060	Weather Sta. - Obtain approval from HKO/Engineer-HyD	Weather Sta. - Obtain approval from HKO/Engineer-HyD																								
Maintenance Access Subway (Works under Section 2)																										
Internal Finishes + E&M Works																										
MAS1060.03	Maint. Access Subway - E&M T&C	Maint. Access Subway - E&M T&C																								
MAS1080	Maintenance Access Subway Complete	◆ Maintenance Access Subway Complete																								
T001/ T002 ON GRADE ROADWORKS (Works under Section 1)																										
At Ch15+500 to 16+045																										
Utilities (T001/T002 - Ch. 15+500 to Ch. 16+045), L=545m																										
Waterworks																										
LR1430.05	LR SHT-HKBCF [north area-rem. portion] - Waterworks - Pressure Test, 545/545m	LR SHT-HKBCF [north area-rem. portion] - Waterworks - Pressure Test, 545/545m																								
Drainage (Storm Drains, Road Drains)																										
LR1455.01	LR SHT-HKBCF [north area-rem. portion] - DPS8 - E&M installation	LR SHT-HKBCF [north area-rem. portion] - DPS8 - E&M installation																								
LR1430.14	LR SHT-HKBCF [north area-rem. portion] - Drainage (Storm/road drains) - Air Test, 545/545m	LR SHT-HKBCF [north area-rem. portion] - Drainage (Storm/road drains) - Air Test, 545/545m																								
LR1455.02	LR SHT-HKBCF [north area-rem. portion] - DPS8 - E&M T&C	LR SHT-HKBCF [north area-rem. portion] - DPS8 - E&M T&C																								
Drainage (Sewerage)																										
LR1430.24	LR SHT-HKBCF [north area-rem. portion] - Drainage (Sewerage) - Air Test, 545/545m	LR SHT-HKBCF [north area-rem. portion] - Drainage (Sewerage) - Air Test, 545/545m																								
Interface w/ HY/2010/02- 16+045 to 16+223.24																										
Utilities (T001/T002 - Ch.. 16+045 to Ch. 16+223.24), L=178m																										
Waterworks																										
LR2560.03	LR SHT-HKBCF [north area-Portion C] - Waterworks - Pressure Test, 178/178m	LR SHT-HKBCF [north area-Portion C] - Waterworks - Pressure Test, 178/178m																								
Drainage (Storm Drains, Road Drains)																										
LR2560.12	LR SHT-HKBCF [north area-Portion C] - Drainage (Storm/road drains) - Air Test, 178/178m	LR SHT-HKBCF [north area-Portion C] - Drainage (Storm/road drains) - Air Test, 178/178m																								
Drainage (Sewerage)																										
LR2560.22	LR SHT-HKBCF [north area-Portion C] - Drainage (Sewerage) - Air Test, 178/178m	LR SHT-HKBCF [north area-Portion C] - Drainage (Sewerage) - Air Test, 178/178m																								
Maintenance Vehicular Access Road																										
Road Construction- (M012 - Ch. 1+375 to Ch. 2+056), L=681m																										
Roadworks																										
MVA1230	MVA Road [north area] - Road base, base course	MVA Road [north area] - Road base, base course																								
MVA1240	MVA Road [north area] - Road surfacing	MVA Road [north area] - Road surfacing																								
Road markings/Signage/Furnitures																										
MVA1381	MVA Road [north area] - Road markings, traffic signs	MVA Road [north area] - Road markings, traffic signs																								
Permanent Security Fence at HKLR																										
PSF1010	Permanent security fencing at HKLR portion Complete	◆ Permanent security fencing at HKLR portion Complete																								
Facilities Provisions for C&ED's Vessel Monitoring System (Works under Stage 6)																										
VMS1000.03	VMS - Facilities civil provisions [KD-7 - Stage 6] - Install facilities [CCTV, support mast, lightning, etc]	VMS - Facilities civil provisions [KD-7 - Stage 6] - Install facilities [CCTV, support mast, lightning, etc]																								
VMS1010	C&ED's Vessel Monitoring System facilities civil provisions Complete [KD-7 - Stage 6]	◆ C&ED's Vessel Monitoring System facilities civil provisions Complete [KD-7 - Stage 6]																								
NB AIRPORT ROAD WORKS (INCL. BA2) - under Section 2 (Middle to North Area)																										
Works in Bridge A2, under Stage 2 TTA, Diversion of SB Airport Rd (Works under Section 2)																										
BA2 - Abutment Utilities + Roadworks																										
BA2.1571	BA2 at-grade road - Traffic signs/Sign gantries (DS19 - M004), TCSS provisions [Stage 7]	BA2 at-grade road - Traffic signs/Sign gantries (DS19 - M004), TCSS provisions [Stage 7]																								
BA2 - Bridge Deck & Parapet (B1 to B2, to Abutment, 4 spans)																										
BA2.1290	Bridge A2 - Road surfacing (on bridge deck + north abutment area)	Bridge A2 - Road surfacing (on bridge deck + north abutment area)																								
BA2 - On Grade Roadworks (part of M004, CH 0+000 to 0+600)																										
BA2.1160	Bridge A2 South Abut. & Ramp - Sub-base and base course (after CLP diversion is completed at HAT West, due to access)	Bridge A2 South Abut. & Ramp - Sub-base and base course (after CLP diversion is completed at HAT West, due to access)																								
BA2.1580	BA2 at-grade road - Road surfacing, marking	BA2 at-grade road - Road surfacing, marking																								
BA2.1590	Implement Stage 4 TTA (Bridge A2 open for traffic)	◆ Implement Stage 4 TTA (Bridge A2 open for traffic)																								
Utility Culverts 1, 2 & 3 (Works under Section 2)																										

	Summary Bar		Miles...
	Actual Progress		Miles...
	Activity Bar		Actu...
	Critical Activity Bar		Actu...
	Key/Milestone Date		Actu...

Prepared by MM			
Date	Revision	Chc...	Appr...
10-Mar-18		WC	SYT

Activity ID	Activity Name	2018											
		Jan	Feb	Mar	Apr	May	June	Jan	Feb	Mar	Apr	May	June
Utility Culvert No. 1 Ext. across the road leading to Cheong Hong Road [48m Approx.]													
Permanent Utility Diversion inside UC 1													
UC1.1114	Permanent Utility diversion - telecom cable (by others)	Permanent Utility diversion - telecom cable (by others)											
UC1.1115	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables (by others)	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables (by others)											
UC1.1125	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables complete	Permanent Utility diversion - cutting/jointing/switching ATC/CAD cables complete											
Utility Culvert No. 2 Ext. near Bridge A2 [15m Approx.] (Works under Section 2)													
Permanent Utility Diversion inside UC2													
UC2.1056	Permanent Utility Diversion - telecom cable laying (by others)	Permanent Utility Diversion - telecom cable laying (by others)											
UC2.1058	Permanent Utility Diversion - TCSS (by others)	Permanent Utility Diversion - TCSS (by others)											
UC2.1060	Permanent Utility Diversion - CAD/ATC cables (by others)	Permanent Utility Diversion - CAD/ATC cables (by others)											
UC2.1070	Complete permanent utility diversion of CAD/ATC cables (by others) -30 Nov 2013	Complete permanent utility diversion of CAD/ATC cables (by others) -30 Nov 2013											
Roadworks to be constructed under Stage 2 TTA													
M003 Ch 0+400 to 0+800 (Permanent), L=400m													
A19550	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
Roadworks to be constructed under Stage 4 TTA													
M004 (from BA2) Ch 0+600 to 0+730 (Permanent), L=130m													
A19870	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
M003 Ch 0+800 to 1+200													
A20020	Road formation, subbase, road base and precast kerbs, road lighting poles	Road formation, subbase, road base and precast kerbs, road lighting poles											
A20030	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
M005 Ch 0+000 to 0+200, (Permanent) L= 200m (after CLP Diversion Completed at HAT West)													
A25810	CLP diversion at HAT West Completed	CLP diversion at HAT West Completed											
A19900	Road formation, subbase, road base and precast kerbs, road lighting poles	Road formation, subbase, road base and precast kerbs, road lighting poles											
A17021	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
M011 Ch 0+350 to 0+546, (Permanent) L= 196m (after CLP Diversion Completed at HAT West)													
A17020	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
Permanent Slip Road (going NB Airport Rd to T1 & T2)													
A19990	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
Remaining Permanent Roadworks under diff. TTA Schemes													
A25270	Complete civil prov TCSS at Airport Road area, KD8 - Stage 7	Complete civil prov TCSS at Airport Road area, KD8 - Stage 7											
M002 connection to existing road													
A20040	Implement TTA (exact alignment TBC)	Implement TTA (exact alignment TBC)											
A20060	Road formation, subbase, road base and precast kerbs, road lighting poles	Road formation, subbase, road base and precast kerbs, road lighting poles											
A20070	Final wearing course and road marking and traffic signs, road lighting lamps & T&C	Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
EAST COAST ROAD WORKS (INCL. BA1 & DEP. RD.) - under Section 2 (Middle to North Area)													
Remaning Works for Permanent Diver (divert traffic to completed M008, Depressed Rd, M007)													
A25280	Complete civil prov TCSS at East Coast Road area, KD8 - Stage 7	Complete civil prov TCSS at East Coast Road area, KD8 - Stage 7											
BA1 South Abut. Ramp Area (M009 & M010, Ch 325 to 700)													
BA1.1090	Bridge A1 South Abut. & Ramp (Ret. Wall A&B)- Road surfacing	Bridge A1 South Abut. & Ramp (Ret. Wall A&B)- Road surfacing											
BA1.1100	Bridge A1 South Abut. & Ramp (Ret. Wall A&B)- Road marking, furnitures	Bridge A1 South Abut. & Ramp (Ret. Wall A&B)- Road marking, furnitures											
BA1.1070	Bridge A1 South Abut. & Ramp (Ret. Wall A&B) - Sub-base and base course	Bridge A1 South Abut. & Ramp (Ret. Wall A&B) - Sub-base and base course											
BA1 North Abut. Ramp Area (M009 & M010 Ch 325 to 700)													
BA1.1180	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Sub-base and base course	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Sub-base and base course											
BA1.1190	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Service utilities	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Service utilities											
BA1.1200	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Road surfacing	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Road surfacing											
BA1.1210	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Road marking, furnitures	Bridge A1 North Abut. & Ramp (Ret. Wall C&D)- Road marking, furnitures											
BA1 - Cantilever Slab Area													
A22410	Bridge A1 Deck - cantilever section wearing course and road markings	Bridge A1 Deck - cantilever section wearing course and road markings											
Construct M009 Ch 0+100 to Ch 0+350, L= 250m													
A23340	M009: Final wearing course and road marking and traffic signs, road lighting lamps & T&C	M009: Final wearing course and road marking and traffic signs, road lighting lamps & T&C											
Construct M010 Ch 0+100 to Ch 0+325, L= 225m													
A23300	M010: Final wearing course and road marking and traffic signs, road lighting lamps & T&C	M010: Final wearing course and road marking and traffic signs, road lighting lamps & T&C											

	Summary Bar		Miles...
	Actual Progress		Miles...
	Activity Bar		Actu...
	Critical Activity Bar		Actu...
	Key/Milestone Date		

Prepared by MM			
Date	Revision	Chec...	Appr...
10-Mar-18		WC	SYT

