



中國港灣工程有限責任公司

香港代表： 振華工程有限公司

CHINA HARBOUR ENGINEERING COMPANY LIMITED
HONG KONG REPRESENTATIVE: ZHEN HUA ENGINEERING CO., LTD.

Date : 21 November 2018
Our Ref. : CHEC300/OUT/2018/11/04.05/044217

By Hand

AECOM Asia Company Limited
8/F Grand Central Plaza
Tower 2, 138 Shatin Rural Committee Road
Shatin, Hong Kong

Attn: **Mr. Jason Yu**
The Engineer's Representative


Dear Sir,

Contract No. HY/2013/03
Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities –
Vehicle Clearance Plazas and Ancillary Buildings and Facilities
EP Condition 5.4 – Quarterly EM&A Report (December 2017 – February 2018)

Pursuant to the Condition 5.4 of the EP-353/2009/K, we are pleased to submit one soft copy and three copies of the certified Quarterly EM&A Report (Rev.1) for December 2017 to February 2018 for your on-ward submission.

Thank you for your kind attention.

Yours faithfully,
For and on behalf of
China Harbour Engineering Co. Ltd.


Paul PUI
Site Agent

PP/MC/mt

Encl.

9 November 2018

By Fax (3468 2076) and By Post

AECOM Asia Co. Ltd.
The PRE's Office
550 Cheung Tung Road, Tung Chung, Lantau
Hong Kong

Attention: Mr. W.S. Ng

Dear Sir,

**Re: Agreement No. CE 48/2011 (EP)
Environmental Project Office for the
HZMB Hong Kong Link Road, HZMB Hong Kong Boundary Crossing Facilities,
and Tuen Mun-Chek Lap Kok Link – Investigation**

**Contract No. HY/2013/03 – HZMB HKBCF – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities
Quarterly EM&A Report No.10 for December 2017 to February 2018**

Reference is made to the Environmental Team's submission of Quarterly Environmental Monitoring & Audit Report No.10 for December 2017 to February 2018 certified by the ET Leader (ET's ref.: "MCL/ED/0533/2018/C" dated 7 November 2018) and provided to us via e-mail on 7 November 2018.

We are pleased to inform you that we have no adverse comment on the captioned report. We write to verify the captioned submission in accordance with Section 16.4.1 of the Updated EM&A Manual (2011).

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully,
For and on behalf of
Ramboll Hong Kong Limited



Raymond Dai
Independent Environmental Checker

| | | | |
|------|------|------------------|---------------------|
| c.c. | HyD | Mr. Tony Pang | (By Fax: 3188 6614) |
| | HyD | Mr. Ken Woo | (By Fax: 3188 6614) |
| | MCL | Mr. Arthur Cheng | (By Fax: 2450 8032) |
| | CHEC | Mr. Johnason Ko | (By Fax: 2597 3368) |

Internal: DY, YH, DF, HW, ENPO Site



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong
Tel : +852 2450 8238
Fax : +852 2450 8032
E-mail : mcl@fugro.com
Website : www.fugro.com

Date 07 November 2018
Our Ref. MCL/ED/0533/2018/C

Ramboll Hong Kong Limited
(formerly Ramboll Environ Hong Kong Limited)
21/F, BEA Harbour View Centre
56 Gloucester Road, Wan Chai
Hong Kong

BY HAND

Attn.: Mr. Raymond Dai, IEC

Dear Sir,

**Quarterly EM&A Report for December 2017 to February 2018
Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities –
Vehicle Clearance Plazas and Ancillary Buildings and Facilities (Contract No. HY/2013/03)**

Pursuant to Section 16.4 of the updated EM&A Manual for Hong Kong Boundary Crossing Facilities (Version 1.0) covering the captioned contract, we are pleased to submit the certified Quarterly EM&A Report for December 2017 to February 2018 for your verification.

Should you require further information, please do not hesitate to contact our Mr. Vincent Lu at 3565 4158 or the undersigned at 3565 4115.

Yours faithfully,
for and on behalf of
MATERIALAB CONSULTANTS LIMITED

Arthur Cheng
Environmental Team Leader

AC/vl

Encl.

c.c. AECOM – Mr. P.K. Lee, Mr. W.S. Ng, Mr. Dominic Mow
RAMBOLL ENVIRON – Mr. Ray Yan, Mr. Harris Wong
CHEC – Mr. Marko Chan

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Report No.: 0165/15/ED/1045

**QUARTERLY ENVIRONMENTAL MONITORING & AUDIT
REPORT**

December 2017 to February 2018

Client: China Harbour Engineering Co., Ltd.

Project: Contract No. HY/2013/03
Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing Facilities -
Vehicle Clearance Plazas and
Ancillary Buildings and Facilities

Report No.: 0165/15/ED/1045

Prepared by: Vincent Lu

Reviewed by: Bong Yu

Certified by:



Arthur Cheng
Environmental Team Leader

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

CONTENTS

EXECUTIVE SUMMARY

1. INTRODUCTION
 - 1.1 Basic Project Information
 - 1.2 Project Organisation
 - 1.3 Construction Programme
 - 1.4 Construction Works undertaken during the Reporting Period
2. EM&A REQUIREMENTS
 - 2.1 Summary of EM&A Requirements
 - 2.2 Monitoring Requirements
 - 2.3 Action and Limit Levels
 - 2.4 Event and Action Plans
 - 2.5 Mitigation Measures
3. ENVIRONMENTAL MONITORING AND AUDIT
 - 3.1 Air Quality Monitoring Results
 - 3.2 Noise Monitoring Results
 - 3.3 Water Quality Monitoring Results
 - 3.4 Ecology Monitoring Results
 - 3.5 Implementation of Environmental Measures
 - 3.6 Advice on the Solid and Liquid Waste Management Status
 - 3.7 Environmental Licenses and Permits
4. SUMMARY OF EXCEEDANCES, COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION
 - 4.1 Summary of Exceedance of the Environmental Quality Performance Limit
 - 4.2 Summary of Complaints, Notification of Summons and Successful Prosecution
5. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS
 - 5.1 Comments
 - 5.2 Recommendations
 - 5.3 Conclusions

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a black rectangular background. The letters "Material" are in a smaller font size than "Lab".

Report No.: 0165/15/ED/1045

APPENDICES

- A Location of Works Areas
- B Project Organization for Environmental Works
- C Construction Program
- D Event / Action Plan
- E Implementation Schedule for Environmental Mitigation Measures (EMIS)
- F Site Audit Findings and Corrective Actions
- G Waste Flow Table
- H Environmental Licenses and Permits
- I Investigation Reports on Action Level or Limit Level Non-compliance
- J Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

FIGURES

- Figure 1 Air Quality Monitoring Stations
- Figure 2 Noise Monitoring Stations
- Figure 3 Water Quality Monitoring Stations
- Figure 4 Ecological Monitoring Transect Line and Layout Map

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below the text.

Report No.: 0165/15/ED/1045

EXECUTIVE SUMMARY

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. HY/2013/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and Ancillary Buildings and Facilities" (includes the construction works of Contract No. HY/2013/06 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Automatic Vehicle Clearance Support System" within Contract No. HY/2013/03 works area) (hereafter referred to as "the Contract") for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co. Limited (construction works of Contract No. HY/2013/06 was awarded to ATAL Technologies Limited within Contract No. HY/2013/03 works area) (hereafter referred to as "the Contractor") and MaterialLab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by the Contractor.

Contract No. HY/2013/03 (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) is part of the "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities" (HZMB HKBCF) Project which is a "Designated Project" under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499) and for which an EIA Report (Register No. AEIAR-145/2009) was prepared and approved. The current Environmental Permit (EP) for HKBCF, namely No. EP-353/2009/K, was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Commencement of Contract No. HY/2013/03 took place on 10 April 2015 while the construction works and the EM&A programme of Contract No. HY/2013/03 commenced on 29 August 2015 (commencement of Contract No. HY/2013/06 took place on 14 August 2015 while the construction works and the EM&A programme of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area commenced on 13 September 2016).

MaterialLab Consultants Limited (MCL) has been appointed by the Contractor to implement the Environmental Monitoring & Audit (EM&A) programme for the Contract in accordance with the Updated EM&A Manual for HKBCF (Version 1.0) and will be providing environmental team services for the Contract. This is the 10th Quarterly EM&A Report for the Contract which summaries findings of the EM&A works during the reporting period from 01 December 2017 to 28 February 2018 (includes the findings of the EM&A programme of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area during the reporting period from 01 December 2017 to 28 February 2018) (the "reporting period").

Environmental Monitoring and Audit Progress

The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2013/01 "Hong Kong-Zhuhai-Macao Bridge HKBCF – Passenger Clearance Building" and Contract No. HY/2011/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS2, AMS3B, AMS6 and AMS7B (According to the revised Contract Specific EM&A Manual (Rev. 9), the monitoring results for AMS2 and AMS3B will be reported in the monthly EM&A Reports prepared for Contract Nos. HY/2013/03 start from February 2018. The implementation of environmental monitoring for air quality, noise, water quality and marine ecology (dolphin monitoring) have been conducting by the ET for Contract No. HY/2013/01 of which the air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 February 2018), noise monitoring at NMS2 and NMS3B, water quality monitoring at the locations shown in **Figure 3** and ecological monitoring as shown in **Figure 4** as part of EM&A programme if these monitoring stations are no

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

longer covered under Contract Nos. HY/2013/01 and HY/2011/03. However, this is subject to ENPO's final decision on which ET should carry out the monitoring work at these stations.

The dates of site inspection for Contract No. HY/2013/03 (includes Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) during the reporting period are listed below:

Environmental Site Inspection:

- 07, 15, 22 and 28 December 2017
- 04, 12, 19 and 25 January 2018
- 01, 09, 15 and 22 February 2018

Breaches of Action and Limit Levels

Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 is reported in the monthly EM&A report prepared by Contract No. HY/2011/03.

There was one Action and Limit Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 on 23 December 2017. There were two Action and Limit Level exceedances of 24-hr TSP level recorded at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 on 17 January 2018. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded on other monitoring dates at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 and AMS7B (the air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 February 2018) by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

There were Action and Limit Level exceedances of suspended solids recorded on nine days at the monitoring stations shown at **Table 2.2** by the Environmental Team of Contract No. HY/2013/01 during reporting period. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03. There was no Action and Limit Level exceedance recorded on other monitoring dates at the monitoring stations shown at **Table 2.2** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

Ecological monitoring results at all transects are reported in the EM&A report prepared by Contract No. HY/2013/01.

Complaint Log

There were no complaints received in relation to the environmental impact during the reporting period.

Notifications of Summons and Successful Prosecutions

There were no notifications of summons or prosecutions received during this reporting period.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Report No.: 0165/15/ED/1045

Reporting Changes

The implementation of environmental monitoring for air quality, noise, water quality and marine ecology (dolphin monitoring) have been conducting by the ET for Contract No. HY/2013/01 of which the water quality monitoring stations (SR3, SR10A and SR10B(N)) have been slightly re-located since 22 December 2017 as shown below:

| WQM Station | Description | East | North |
|-------------|------------------------------------|--------|--------|
| SR3 | Sensitive receivers (San Tau SSSI) | 810525 | 816456 |
| SR3(N) | Sensitive receivers (San Tau SSSI) | 810689 | 816591 |
| SR10A | Sensitive receivers (Ma Wan FCZ) 1 | 823741 | 823495 |
| SR10A(N) | Sensitive receivers (Ma Wan FCZ) 1 | 823644 | 823484 |
| SR10B(N) | Sensitive receivers (Ma Wan FCZ) 2 | 823683 | 823187 |
| SR10B(N2) | Sensitive receivers (Ma Wan FCZ) 2 | 823689 | 823159 |

According to the revised Contract Specific EM&A Manual (Rev. 9), the monitoring results for AMS2 and AMS3B will be reported in the monthly EM&A Reports prepared for Contract Nos. HY/2013/03 start from February 2018. The locations of AMS2 and AMS3B are shown as below:


| Air Monitoring Station | Location |
|------------------------|--|
| AMS2 | Tung Chung Development Pier |
| AMS3B | Site Boundary of Site Office Area at Work Area WA2 |

The implementation of environmental monitoring for air quality, noise, water quality and marine ecology (dolphin monitoring) have been conducting by the ET for Contract No. HY/2013/01 of which the air quality monitoring stations (AMS7) have been re-located since 06 February 2018 as shown below:

| Air Monitoring Station | Location |
|------------------------|----------------------------------|
| AMS7 | Hong Kong SkyCity Marriott Hotel |
| AMS7B | 3RS Site Offices |

Remarks: AMS7B is the alternative AQM Station.

Figure for Current and Alternative AQM Stations:



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background that has a slight gradient and a thin white border.

Report No.: 0165/15/ED/1045

1. INTRODUCTION

1.1 Basic Project Information

1.1.1 This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. HY/2013/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and Ancillary Buildings and Facilities" (includes the construction works of Contract No. HY/2013/06 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities – Automatic Vehicle Clearance Support System" within Contract No. HY/2013/03 works area) (hereafter referred to as "the Contract") for the Highways Department of Hong Kong Special Administrative Region (HKSAR). The Contract was awarded to China Harbour Engineering Co. Limited (construction works of Contract No. HY/2013/06 was awarded to ATAL Technologies Limited within Contract No. HY/2013/03 works area) (hereafter referred to as "the Contractor") and Materialab Consultants Limited (MCL) was appointed as the Environmental Team (ET) by the Contractor.

1.1.2 Contract No. HY/2013/03 (includes the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) is part of the "Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities" (HZMB HKBCF) Project which is a "Designated Project" under Schedule 2 of the Environmental Impact Assessment (EIA) Ordinance (Cap. 499) and for which an EIA Report (Register No. AEIAR-145/2009) was prepared and approved. The current Environmental Permit (EP) for HKBCF, namely No. EP-353/2009/K, was issued on 11 April 2016. These documents are available through the EIA Ordinance Register. Commencement of Contract No. HY/2013/03 took place on 10 April 2015 while the construction works and the EM&A programme of Contract No. HY/2013/03 commenced on 29 August 2015 (commencement of Contract No. HY/2013/06 took place on 14 August 2015 while the construction works and the EM&A programme of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area commenced on 13 September 2016). The works areas of the contract are shown in **Appendix A**.

1.1.3 This is the 10th Quarterly EM&A Report summarising the findings of EM&A activities conducted under Contract No. HY/2013/03 from 01 December 2017 to 28 February 2018 (from 01 December 2017 to 28 February 2018 for the construction works of Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) (the "reporting period") and is submitted to fulfil Condition 16.4 of the Updated EM&A Manual for HKBCF.

1.2 Project Organisation

1.2.1 The organisation chart and lines of communication with respect to the on-site environmental management structure together with the contact information of the key personnel are shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1** and **Table 1.2**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Table 1.1 Contact Information of Key Personnel (for Contract No. HY/2013/03)

| Party | Position | Contact Person | Telephone No. | Fax No. |
|--|---|------------------|---------------|-----------|
| Engineer or Engineer's Representative (AECOM Asia Co. Ltd.) | Chief Resident Engineer | Mr. W. S. Ng | 3958 7400 | 3902 8800 |
| Environmental Project Office / Independent Environmental Checker (Ramboll Hong Kong Limited) | Environmental Project Office Leader | Mr. Y. H. Hui | 3547 2133 | 3465 2899 |
| | Independent Environmental Checker (IEC) | Mr. Raymond Dai | 3465 2888 | 3465 2899 |
| | Environmental Site Supervisor | Mr. Ray Yan | 5181 8165 | 3465 2899 |
| Contractor (China Harbour Engineering Co. Ltd) | Site Agent | Mr. Paul Pui | 9125 0700 | 2512 0427 |
| | Environmental Officer | Mr. Marko Chan | 9427 2879 | 2512 0427 |
| Environmental Team (MaterialLab Consultants Limited) | Environmental Team Leader (ETL) | Mr. Arthur Cheng | 3565 4115 | 2450 8032 |
| 24-hr Complaint Hotline | -- | -- | 5236 7111 | -- |

Table 1.2 Contact Information of Key Personnel (for Contract No. HY/2013/06 within Contract No. HY/2013/03 works area)

| Party | Position | Contact Person | Telephone No. | Fax No. |
|--|---|------------------|---------------|-----------|
| Engineer or Engineer's Representative (AECOM Asia Co. Ltd.) | Chief Resident Engineer | Mr. W. S. Ng | 3958 7400 | 3902 8800 |
| Environmental Project Office / Independent Environmental Checker (Ramboll Hong Kong Limited) | Environmental Project Office Leader | Mr. Y. H. Hui | 3547 2133 | 3465 2899 |
| | Independent Environmental Checker (IEC) | Mr. Raymond Dai | 3465 2888 | 3465 2899 |
| | Environmental Site Supervisor | Mr. Ray Yan | 5181 8165 | 3465 2899 |
| Contractor (ATAL Technologies Limited) | Site Agent | Mr. Eric Yim | 2565 3355 | 3162 5217 |
| | Environmental Officer | Mr. W. Li | 2565 3137 | 3162 5217 |
| Environmental Team (MaterialLab Consultants Limited) | Environmental Team Leader (ETL) | Mr. Arthur Cheng | 3565 4115 | 2450 8032 |
| 24-hr Complaint Hotline | -- | -- | 6509 0375 | -- |

1.3 Construction Programme

1.3.1 The construction programme for Contract No. HY/2013/03 (includes the construction works of HY/2013/06 within Contract No. HY/2013/03 works area) are provided in **Appendix C**.

1.4 Construction Works undertaken during the Reporting Period

1.4.1 A summary of the construction activities undertaken during this reporting period is shown below:

For Contract No. HY/2013/03

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

December 2017

1. Building at Portion A1, B, G, N, J, STP & Pumping Stations;
2. CUE Construction at Portion B, C & J;
3. Drainage & Sewerage Work, Water Main & Cable Duct at Portion B, H1, H2, J, P, G & A1;
4. Radiation Screen Wall at Portion B, E, P, N, M, C;
5. Sign Gantry Footing at Portion B;
6. Sewerage Pumping Station, High Mast Lighting Foundation & Box Culvert C at Portion G;
7. Bridge Works at A1 to A9;
8. Site Foundation Works at Portion K;
9. Cover Walkway at Portion H1 & H2;
10. Box Culvert B at Portion N;
11. Shuttle kiosk & Subway at Portion E.

January 2018

1. Building at Portion A1, B, G, N, J, STP & Pumping Stations;
2. CUE Construction at Portion B, C & J;
3. Drainage & Sewerage Work, Water Main & Cable Duct at Portion A1, B, H1, H2, J, P & G;
4. Fencing work at All site Area;
5. Sewerage Pumping Station at Portion A1 & G;
6. Slope Works at Portion K;
7. Cover Walkway at Portion B, C, J & K;
8. Box Culvert B at Portion N;
9. Shuttle kiosk & Subway at Portion E;
10. Road Work at All site area;
11. Landscape work at All site area.

February 2018

1. Building at Portion A1, B, G, N, J, STP & Pumping Stations;
2. CUE Construction at Portion B, C & J;
3. Drainage & Sewerage Work, Water Main & Cable Duct at Portion A1, B, H1, H2, J, P & G;
4. Fencing work at All site Area;
5. Sewerage Pumping Station at Portion A1 & G;
6. Slope Works at Portion K;
7. Cover Walkway at Portion B, C, J & K;
8. Box Culvert B at Portion N;
9. Shuttle kiosk & Subway at Portion E;
10. Road Work at All site area;
11. Landscape work at All site area.

For Contract No. HY/2013/06 within Contract No. HY/2013/03 works area

December 2017

1. Conduits & Wiring installation at Building 037, kiosk and CUE works area.

January 2018

1. CUE, Kiosk & Building 037.

February 2018

1. CUE, Kiosk & Building 037.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below the text.

Report No.: 0165/15/ED/1045

2. EM&A REQUIREMENTS

2.1 Summary of EM&A Requirements

2.1.1 The EM&A programme was undertaken in accordance with the Updated EM&A Manual for HKBCF (Version 1.0). It should be noted that the air quality and noise monitoring works for the Contract are covered by Contract No. HY/2013/01 "Hong Kong-Zhuhai-Macao-Bridge HKBCF – Passenger Clearance Building" and Contract No. HY/2011/03 "Hong Kong-Zhuhai-Macao Bridge Hong Kong Link Road – Section between Scenic Hill and HKBCF". The ET of the Contract or another ET of the HZMB project is required to conduct impact air quality monitoring at AMS2, AMS3B, AMS6 and AMS7B (According to the revised Contract Specific EM&A Manual (Rev. 9), the monitoring results for AMS2 and AMS3B will be reported in the monthly EM&A Reports prepared for Contract Nos. HY/2013/03 start from February 2018. The implementation of environmental monitoring for air quality, noise, water quality and marine ecology (dolphin monitoring) have been conducting by the ET for Contract No. HY/2013/01 of which the air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 February 2018), and noise monitoring at NMS2 and NMS3B, water quality monitoring at the locations shown in **Figure 3** and ecological monitoring as shown in **Figure 4** as part of EM&A programme if these monitoring stations are no longer covered under Contract Nos. HY/2013/01 and HY/2011/03. However, this is subject to ENPO's final decision on which ET should carry out the monitoring work at these stations.

The ET of the Contract or another ET of the HZMB project is required to conduct impact ecological monitoring at 24 transects as part of EM&A programme if these transects are no longer covered under Contract No. HY/2013/01. The impact ecological monitoring should adopt line-transect vessel survey method. The survey follows pre-set and fixed transect lines in the two areas defined by AFCD as: Northeast Lantau survey area and Northwest Lantau survey area. The co-ordinates for the transect lines and layout map are shown as in **Figure 4**.

2.1.2 A summary of air and noise monitoring locations are presented in **Table 2.1**. The location of air quality and noise monitoring stations are shown as in **Figure 1** and **Figure 2**, respectively.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Table 2.1 Air Quality and Noise Monitoring Locations

| Environmental Monitoring | Identification No. | Location Description |
|--------------------------|--------------------|--|
| Air Quality | AMS2(1) (4) | Tung Chung Development Pier |
| | AMS3B(1) (4) | Site Boundary of Site Office Area at Work Area WA2 |
| | AMS6(1) | Dragonair/CNAC (Group) Building (A80) |
| | AMS7(1) (5) | Hong Kong SkyCity Marriott Hotel |
| | AMS7B(1) (5) | 3RS Site Offices |
| Noise | NMS2(2) | Seaview Crescent |
| | NMS3B(2) (3) | Site Boundary of Site Office Area at WA2 |

Remarks:

- (1) The ET of this Contract should conduct impact air quality monitoring at the AMS listed in the table as part of EM&A programme according to latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (2) The ET of this Contract should conduct impact noise monitoring at the NMS listed in the table as part of EM&A programme according to the latest notification from ENPO when the monitoring station(s) is/are no longer covered by another ET of the HZMB project.
- (3) The Action and Limit Levels for schools will be applied for this alternative monitoring location.
- (4) According to the revised Contract Specific EM&A Manual (Rev. 9), the monitoring results for AMS2 and AMS3B will be reported in the monthly EM&A Reports prepared for Contract Nos. HY/2013/03 start from Feb 2018.
- (5) Air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 Feb 2018

- 2.1.3 The water monitoring works for the Contract are covered by Contract No. HY/2013/01 "Hong Kong-Zhuhai-Macao-Bridge HKBCF – Passenger Clearance Building". The water quality monitoring station (SR3, SR10A and SR10B(N)) had been slightly re-located since 22 December 2017. A summary of water quality monitoring stations are presented in **Table 2.2**. The location of water quality monitoring stations are shown as in **Figure 3**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Table 2.2 Water Quality Monitoring Stations

| Station | Description | East | North |
|--------------------------|--|--------|--------|
| IS5 | Impact Station (Close to HKBCF construction site) | 811579 | 817106 |
| IS(Mf)6 | Impact Station (Close to HKBCF construction site) | 812101 | 817873 |
| IS7 | Impact Station (Close to HKBCF construction site) | 812244 | 818777 |
| IS8 | Impact Station (Close to HKBCF construction site) | 814251 | 818412 |
| IS(Mf)9 | Impact Station (Close to HKBCF construction site) | 813273 | 818850 |
| IS10(N) | Impact Station (Close to HKBCF construction site) | 812942 | 820881 |
| IS(Mf)11 | Impact Station (Close to HKBCF construction site) | 813562 | 820716 |
| IS(Mf)16 | Impact Station (Close to HKBCF construction site) | 814328 | 819497 |
| IS17 | Impact Station (Close to HKBCF construction site) | 814539 | 820391 |
| SR3 | Sensitive receivers (San Tau SSSI) | 810525 | 816456 |
| SR3(N) | Sensitive receivers (San Tau SSSI) | 810689 | 816591 |
| SR4(N) | Sensitive receivers (Tai Ho) | 814705 | 817859 |
| SR5(N) | Control Station | 812569 | 821475 |
| SR6 | Sensitive receivers (Sha Chau and Lung Kwu Chau Marine Park) | 805837 | 821818 |
| SR7 | Sensitive receivers (Tai Mo Do) | 814293 | 821431 |
| SR10A | Sensitive receivers (Ma Wan FCZ) 1 | 823741 | 823495 |
| SR10A(N) ⁽¹⁾ | Sensitive receivers (Ma Wan FCZ) 1 | 823644 | 823484 |
| SR10B(N) | Sensitive receivers (Ma Wan FCZ) 2 | 823683 | 823187 |
| SR10B(N2) ⁽¹⁾ | Sensitive receivers (Ma Wan FCZ) 2 | 823689 | 823159 |
| CS(Mf)3(N) | Control Station | 808814 | 822355 |
| CS(Mf)5 | Control Station | 817990 | 821129 |
| CS4 | Control Station | 810025 | 824004 |
| CS6 | Control Station | 817028 | 823992 |
| CSA ⁽²⁾ | Control Station | 818103 | 823064 |

Note:

⁽¹⁾ Additional monitoring station for Ma Wan FCZ

⁽²⁾ Additional control monitoring station for Ma Wan FCZ

Remarks:

The ET of the Contract should conduct impact water quality monitoring at the WQMs listed in the table as part of EM&A programme according to latest notification from ENPO if water quality monitoring is no longer covered by another ET of the HZMB project. The ET of the Contract shall communicate and share the monitoring data to the ET(s) of the other contracts if the water quality monitoring station(s) is/are as part of EM&A programme. SR3(N), SR10A(N) and SR10B(N2) are alternative WQM Stations.

2.2 Monitoring Requirements

2.2.1 The monitoring requirements, monitoring equipment, monitoring parameters, frequency and duration, monitoring methodology, monitoring schedule, meteorological information are detailed in the monthly EM&A Reports prepared by Contract No. HY/2013/01.

2.3 Action and Limit Levels

2.3.1 The Action and Limit Levels for 1-hr TSP and 24-hr TSP are provided in **Table 2.3** and **Table 2.4** respectively.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Report No.: 0165/15/ED/1045

Table 2.3 Action and Limit Levels for 1-hour TSP

| Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|--------------------|---|--|
| AMS2 | 374 | 500 |
| AMS3B | 368 | |
| AMS6 | 360 | |
| AMS7 | 370 | |
| AMS7B | 370 | |

Table 2.4 Action and Limit Levels for 24-hour TSP

| Monitoring Station | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|--------------------|---|--|
| AMS2 | 176 | 260 |
| AMS3B | 167 | |
| AMS6 | 173 | |
| AMS7 | 183 | |
| AMS7B | 183 | |

2.3.2 The Action and Limit Levels for construction noise are defined in **Table 2.5**.

Table 2.5 Action and Limit Level for Construction Noise

| Monitoring Station | Action Level | Limit Level |
|--|---|----------------------------|
| For the Time Period 0700-1900 hrs. on Normal Weekdays | | |
| NMS2 | When one documented complaint is received | 75.0 dB (A) Leq (30 min.) |
| NMS3B | | 70.0 dB (A) Leq (30 min.)* |

Notes:

If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

* Reduce to 70 dB(A) for schools and 65 dB(A) during school examination period.

2.3.3 The Action and Limit Levels for Water Quality are provided in **Table 2.6**.

Table 2.6 Action and Limit Levels for Water Quality

| Parameters | Action | Limit |
|---|---|--|
| DO in mg/L (Surface, Middle & Bottom) | Surface and Middle 5.0 Bottom 4.7 | Surface and Middle = 4.2 (except 5 mg/L for FCZ) Bottom = 3.6 |
| SS in mg/L (depth-averaged) at all monitoring stations and control stations | 23.5 and 120% of upstream control station's SS at the same tide of the same day* | 34.4 and 130% of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes* |
| Turbidity in NTU (depth averaged) | 27.5 and 120% of upstream control station's turbidity at the same tide of the same day* | 47.0 and 130% of upstream control station's turbidity at the same tide of the same day* |

* Remarks: Reference is made to EPD approval of adjustment of water quality assessment criteria issued and became effective on 18 February 2013.

Notes:

- "depth-averaged" is calculated by taking the arithmetic means of reading of all three depths.
- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits.
- For turbidity, SS, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.
- All the figures given in the table are used for reference only and the EPD may amend the figures whenever it is considered as necessary.
- The 1%-ile of baseline data for dissolved oxygen (surface and middle) and dissolved oxygen (bottom) are 4.2mg/L and 3.6mg/L respectively.

2.3.4 The Action and Limit Levels for Ecological Monitoring are provided in **Table 2.7** and **Table 2.8**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Table 2.7 Action and Limit Levels for Ecological Monitoring - Approach to Define Action Level (AL) and Limit Level (LL)

| | North Lantau Social Cluster | |
|--------------|---|---|
| | NEL | NWL |
| Action Level | (STG < 70% of baseline) & (ANI < 70% of baseline) | (STG < 70% of baseline) & (ANI < 70% of baseline) |
| Limit Level | [(STG < 40% of baseline) & (ANI < 40% of baseline)] AND [(STG < 40% of baseline) & (ANI < 40% of baseline)] | |

For North Lantau Social Cluster, action level will be triggered if either NEL or NWL fall below the criteria; limit level will be triggered if both NEL and NWL fall below the criteria.

Table 2.8 Derived Value of Action Level (AL) and Limit Level (LL) for Ecological Monitoring

| | North Lantau Social Cluster | |
|--------------|--|----------------------------|
| | NEL | NWL |
| Action Level | (STG < 4.2) & (ANI < 15.5) | (STG < 6.9) & (ANI < 31.3) |
| Limit Level | [(STG < 2.4) & (ANI < 8.9)] AND [(STG < 3.9) & (ANI < 17.9)] | |

The ET of this Contract should conduct impact ecological monitoring as part of EM&A programme according to latest notification from ENPO when the monitoring transect(s) is/are no longer covered by another ET of the HZMB project.

2.3.5 If exceedance(s) at these transect(s) is/are recorded by the ET of the Contract or referred by the other ET under the HZMB project to the Contract, the ET of the Contract will carry out an investigation and findings will be reported in the quarterly EM&A Report.

2.4 Event and Action Plans

2.4.1 The event and action plans are provided in **Appendix D**.

2.5 Mitigation Measures

2.5.1 Environmental mitigation measures for the contract were recommended in the approved EIA Report. **Appendix E** lists the recommended mitigation measures and the implementation status.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

3. ENVIRONMENTAL MONITORING AND AUDIT

3.1 Air Quality Monitoring Results

- 3.1.1 The monitoring results for AMS6 are reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared for Contract Nos. HY/2011/03. The monitoring results for AMS2, AMS3B, AMS7 and AMS7B are reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared for Contract Nos. HY/2013/01.
- 3.1.2 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 is reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared by Contract No. HY/2011/03.
- 3.1.3 There was one Action and Limit Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 on 23 December 2017. There were two Action and Limit Level exceedances of 24-hr TSP level recorded at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 on 17 January 2018. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded on other monitoring dates at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 3.1.4 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 and AMS7B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

3.2 Noise Monitoring Results

- 3.2.1 The monitoring results for NMS2 and NMS3B are reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared for Contract No. HY/2013/01.
- 3.2.2 No noise exceedances were recorded at stations NMS2 and NMS3B by the ET of Contract No. HY/2013/01 during the reporting period.

3.3 Water Quality Monitoring Results

- 3.3.1 The monitoring results for the monitoring stations shown in **Table 2.2** were reported in the monthly EM&A Report (for December 2017, January 2018 and February 2018) prepared for Contract No. HY/2013/01. There were Action and Limit Level exceedances recorded at different WQM stations during mid-ebb and mid-flood tide on nine days. The summary of water quality exceedances is shown in **Table 3.1**. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03.

Table 3.1 Action and Limit Levels for Water Quality

| Station | Exceedance Level | DO (S&M) | | DO (Bottom) | | Turbidity | | SS | |
|---------|------------------|----------|-------|-------------|-------|-----------|-------|-----|-------|
| | | Ebb | Flood | Ebb | Flood | Ebb | Flood | Ebb | Flood |
| IS5 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS(Mf6) | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS7 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| Station | Exceedance Level | DO (S&M) | | DO (Bottom) | | Turbidity | | SS | |
|----------|------------------|----------|-------|-------------|-------|-----------|-------|--|--|
| | | Ebb | Flood | Ebb | Flood | Ebb | Flood | Ebb | Flood |
| IS8 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 1 (13 Dec) | 2 (06 Dec, 08 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS(Mf)9 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 1 (11 Dec) | 1 (06 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS10(N) | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS(Mf)11 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS(Mf)16 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| IS17 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR3 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR4(N) | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 (08 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR5(N) | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 (06 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR6 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 4 (04 Dec, 08 Dec, 22 Dec, 31 Jan) | 4 (06 Dec, 20 Dec, 22 Dec, 02 Feb) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR7 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 2 (04 Dec, 02 Feb) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR10A | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 (08 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| SR10B(N) | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 1 (04 Dec) |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Note: S&M: Surface & Middle

3.4 Ecology Monitoring Results

3.4.1 The dolphin survey results for all transects were reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared by Contract No. HY/2013/01. There was no Action and Limit Level exceedance recorded by the Environmental Team of Contract No. HY/2013/01 during the reporting period (December 2017 to February 2018).

3.5 Implementation of Environmental Measures

3.5.1 In response to the site audit findings, the Contractor carried out corrective actions. Details of site audit findings and the corrective actions during the reporting period are presented in **Appendix F**.

3.5.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. All necessary mitigation measures at this stage of works were implemented properly.

3.5.3 Implementation status of Regular Marine Travel Route Plan (RMTRP) was checked by ET. In general, the Contractor has complied with the plan. Training of marine travel route for marine

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Report No.: 0165/15/ED/1045

vessels operator was given to relevant staff and relevant records were kept properly. Marine traffic records which indicated the number of trips data for pelican barge, hopper barge, tug boat, floating concrete batching plant and derrick lighter on the implementation of RMTRP from December 2017 to February 2018 were checked by ET. The marine traffic records and geographical plots of all the vessels tracks to demonstrate the conformance of the vessel to the proposed route in December 2017, January 2018 and February 2018 were provided by Contractor to ER, IEC/ENPO for checking within the month of January 2018, February 2018 and March 2018 respectively. The implementation of marine traffic follows the Regular Marine Travel Route Plan with respect to ET's checking on the marine traffic records for the reporting period.

- 3.5.4 With respect to condition 3.26A of EP-353/2009/K approved by EPD on 11 April 2016, the numbers and operating periods of floating grout production facilities and floating concrete batching plants on-site to review on the compliance to this EP condition were checked. Under Contract No. HY/2013/03, no floating concrete batching plant was operated on-site during the reporting period.
- 3.5.5 As silt curtain was installed since May 2017, Dolphin Watching Plan (DWP) should be implemented. The status of silt curtain was reviewed by ET and there was no change on the status of silt curtain during the reporting period. Implementation status of DWP was checked by ET. The records of dolphin watching training, regular inspection of the silt curtains and visual inspection of waters surrounded by the silt curtain in December 2017, January 2018 and February 2018 would be provided to ER, ETL, IEC/ENPO for checking within the month of January 2018, February 2018 and March 2018 respectively.
- 3.5.6 The landscape work of green roof for Contract No. HY/2013/03 was commenced on 07 November 2017. Detail commencement date of each building were shown in **Table 3.2**. The implementation of mitigation measures for landscape and visual resources recommended in the EIA Report were monitoring during the reporting period. Landscape and visual mitigation measures in accordance with the EP, EIA and EM&A Manual were implemented by the Contractor.

Table 3.2 Commencement date of green roof for each building

| Building No. of Green Roof | Commencement dates of planting for roof greening |
|----------------------------|--|
| 037 | 07 Nov 2017 |
| 043 | 20 Dec 2017 |
| 041 | 27 Dec 2017 |
| 026 | 22 Jan 2018 |
| 039 | 22 Jan 2018 |

3.6 Advice on the Solid and Liquid Waste Management Status

- 3.6.1 The Contractor of Contract No. HY/2013/03 registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 3.6.2 No extracted marine sediment was treated using cement solidification/stabilisation (Cement S/S) techniques under Contract No. HY/2013/03 during this reporting period. No marine sediment extracted from this Contract was disposed to the Marine Fill Committee (MFC) allocated disposal sites directly without treatment during this reporting period. As a practical mean, the disposal operation is managed by one contractor who is also responsible for

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

applying dumping permit and its subsequent extension applications from EPD. Contract No. HY/2013/03 has been assigned to coordinate and arrange for disposal of extracted marine sediment from all three Contracts (Contract Nos. HY/2013/02, HY/2013/03 and HY/2013/04).

- 3.6.3 The barge for disposal of marine sediment was morn at the temporary loading and unloading at the east shore of the HKBCF Island, which has been being used by reclamation contractor (Contract No. HY/2010/02) for reclamation activities. In terms of safety consideration and to avoid mixing of sediment between contracts, each dumping date was allocated to one Contract. The quantity of marine sediment disposed on each date was from one Contract.
- 3.6.4 During dumping, Contractor of Contract No. HY/2013/03 is responsible for transporting the marine sediment from the site area of Contract No. HY/2013/03 to the barge. The estimated quantity of marine sediment in each truck is confirmed by Resident Site Staff of Contract Nos. HY/2013/02, HY/2013/03 and HY/2013/04. The trip tickets for transportation and disposal of marine sediment are collected and checked. Contract No. HY/2013/03 as the dumping permit holder is responsible for reporting to EPD the quantity disposed of as the condition stipulated in the dumping permit. The disposal site allocated to this Project are the Mud Pit CMP Vd of the Confined Marine Sediment Disposal Facility to the East of Sha Chau (ESC).
- 3.6.5 No marine sediment extracted from bored piling from this Contract was disposed to allocated dumping site during this reporting period. As confirmed by RSS, all marine sediments extracted from HY/2013/02, HY/2013/03 and HY/2013/04 have been completed with the last batch disposal on 30 August 2017. The summary of marine sediment disposed during this reporting period is shown in the following table:

Table 3.3 Summary of Marine Sediment Disposed to Dumping Site

| Month/Year | Quantity disposed (in'000m ³) | | | Total |
|--------------|---|--------------|--------------|--------------|
| | HY/2013/02 | HY/2013/03 | HY/2013/04 | |
| Dec 2017 | 0.000 | 0.000 | 0.000 | 0.000 |
| Jan 2018 | 0.000 | 0.000 | 0.000 | 0.000 |
| Feb 2018 | 0.000 | 0.000 | 0.000 | 0.000 |
| Total | 0.000 | 0.000 | 0.000 | 0.000 |

- 3.6.6 The summary of waste flow table for Contract No. HY/2013/03 (includes Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) is detailed in **Appendix G**.
- 3.6.7 Contract No. HY/2013/03 has been assigned to arrange for delivery of surplus filling materials from Contract No. HY/2013/03 to other projects, including Tuen Mun - Chek Lap Kok Link (TM-CLKL) project of HZMB, the Airport Authority Hong Kong's Three Runway (3RS) Project, Wan Chai Development Phase II Project, Contract No. HY/2013/02 of HKBCF and Hong Kong Link Road (HKLR) project of HZMB. The estimated quantity of surplus filling materials is confirmed by Resident Site Staff of Contract No. HY/2013/03. The summary of surplus filling materials delivered to other projects up to the end of February 2018 is shown in **Table 3.4**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Table 3.4 Summary of Surplus Filling Materials Delivered from Contract No. HY/2013/03 to other projects

| Month/Year | Density (in tonnes/m ³) | Quantity disposed (in '000m ³) | | | | | Total |
|--------------|-------------------------------------|--|--------------------|------------------|-----------------|-----------------|------------------|
| | | To HY/2013/02 | To TM-CLKL Project | To 3RS Project | To WDII Project | To HKLR Project | |
| May 2017 | 2.3 | 0 | 12.637 | 0 | 0 | 0 | 12.637 |
| Jun 2017 | 2.63925 | 0 | 14.769 | 11.238 | 0 | 0 | 26.007 |
| Jul 2017 | 1.9 | 0 | 4.406 | 34.875 | 10.048 | 0.760 | 50.089 |
| Aug 2017 | 1.9 | 0.480 | 0 | 67.942 | 2.761 | 7.455 | 78.638 |
| Sep 2017 | 1.9 | 5.544 | 0 | 62.770 | 0 | 4.648 | 72.962 |
| Oct 2017 | / | 3.384 | 0 | 45.92809 | 0 | 0 | 49.31209 |
| Nov 2017 | / | 5.412 | 0 | 5.507 | 0 | 0 | 10.919 |
| Dec 2017 | / | 12.57173 | 0 | 0 | 0 | 0 | 12.57173 |
| Jan 2018 | / | 10.228 | 0 | 0 | 0 | 0 | 10.228 |
| Feb 2018 | / | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | / | 37.61973 | 31.812 | 228.26009 | 12.809 | 12.863 | 323.36382 |

Remarks:

- The variation in density is due to different compositions of surplus filling materials
- There may be discrepancies in the total quantities with the quantities of inert C&D materials stated in Appendix G, due to rounding errors
- No density was given from October 2017 to February 2018 due to the direct volume figures as provided and confirmed by the RSS

3.6.8 Contractor of Contract No. HY/2013/03's site arrangement for disposal of bentonite slurry to Tseung Kwan O Area 137 Fill Bank was checked by ET and formal consent has been obtained from Tseung Kwan O Area 137 Fill Bank for receiving used bentonite slurry generated from Contract No. HY/2013/03.

3.7 Environmental Licences and Permits

3.7.1 The valid environmental licences and permits for Contract No. HY/2013/03 (includes Contract No. HY/2013/06 within Contract No. HY/2013/03 works area) during the reporting period are summarized in **Appendix H**. The Contractor of Contract No. HY/2013/06 was advised to register as a chemical waste producer when chemical waste is expected to generate for the foreseeable future from the operations (For Registration as Waste Producer Pursuant to Waste Disposal (Chemical Waste) (General) Regulation).

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

4. SUMMARY OF EXCEEDANCES, COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

4.1 Summary of Exceedance of the Environmental Quality Performance Limit

4.1.1 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 is reported in the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared by Contract No. HY/2011/03.

4.1.2 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 and AMS7B (the air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 February 2018) by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

4.1.3 There was one Action and Limit Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 on 23 December 2017.

Regarding the exceedance on 23 December 2017, the mitigation measures according to Water Spraying Arrangement in November 2017 are implemented to avoid dust emission. The Contractor has provided the guideline to remind the site vehicles travel within speed limit of 8km/hr. For 24-hr TSP exceedance recorded at the station AMS3B, information available on EPD's Air Quality Health Index (AQHI) website shows that the hourly AQHI of Tung Chung station ranged 3 to 8 (Low to Very High) on 23 and 24 December 2017 during monitoring period. The AQHI data is available online at http://www.aqhi.gov.hk/epd/ddata/html/history/2017/201712_ChS.csv. According to the wind data at on-site wind station, no prevailing wind direction was found in the monitoring period. The Vehicle Clearance Plazas and Ancillary Buildings and Facilities site of HKBCF is far away from AMS3B (more than 1km). No potential dust source was observed near the monitoring station at AMS3B during the monitoring period. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused 24-hr TSP exceedance recorded at the station AMS3B on 23 December 2017.

4.1.4 There were two Action and Limit Level exceedances of 24-hr TSP level recorded at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 on 17 January 2018.

Regarding the exceedance on 17 January 2018 at AMS2 and AMS3B, the mitigation measures according to Water Spraying Arrangement in November 2017 are implemented to avoid dust emission. The Contractor has provided the guideline to remind the site vehicles travel within speed limit of 8km/hr. For 24-hr TSP exceedance recorded at the station AMS2 and AMS3B, information available on EPD's Air Quality Health Index (AQHI) website shows that the hourly AQHI of Tung Chung station ranged 3 to 10+ (Low to Very High) on 17 and 18 January 2018 during monitoring period. The AQHI data is available online at http://www.aqhi.gov.hk/epd/ddata/html/history/2018/201801_Eng.csv. According to the wind data at on-site wind station, no prevailing wind direction was found in the monitoring period. The Vehicle Clearance Plazas and Ancillary Buildings and Facilities site of HKBCF is far away from AMS2 and AMS3B (more than 1km). No potential dust source was observed near the monitoring station at AMS2 and AMS3B during the monitoring period. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused 24-hr TSP exceedance recorded at the station AMS2 and AMS3B on 17 January 2018.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

- 4.1.5 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded on other monitoring dates at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 4.1.6 There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 4.1.7 There were Action and Limit Level exceedances recorded at different WQM stations during mid-ebb and mid-flood tide on nine days. The investigation reports (including the causes of exceedance, action taken and recommendation for mitigation) for Action or Limit Level Non-compliance were provided in **Appendix I**.

Regarding the exceedance on 04 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, SR7 and SR10B(N), the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 04 December 2017.

Regarding the exceedance on 06 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, IS(Mf)9, SR5(N) and SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 06 December 2017.

Regarding the exceedance on 08 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, SR4(N), SR6 and SR10A, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 08 December 2017.

Regarding the exceedance on 11 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS(Mf)9, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 11 December 2017.

Regarding the exceedance on 13 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 13 December 2017.

Regarding the exceedance on 20 December 2017, there was marine transportation on the date of exceedance. Regarding marine transportation, the vessels was sized to make sure adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine delivery route of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the marine delivery route, such as IS(Mf)11. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 20 December 2017.

Regarding the exceedance on 22 December 2017, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to

Report No.: 0165/15/ED/1045

separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 22 December 2017.

Regarding the exceedance on 31 January 2018, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 31 January 2018.

Regarding the exceedance on 02 February 2018, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6 and SR7, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 02 February 2018.

After investigation, it was concluded that the exceedances were not related to Contract No. HY/2013/03 due to the above reasons. There was no Action and Limit Level exceedance recorded on other monitoring dates at the monitoring stations shown as shown at **Table 2.2** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.

Although the exceedances were not relevant to Contract No. HY/2013/03, the Contractor was reminded to continue to fully maintain all water quality mitigation measures and ensure the silt curtain is fully maintained to prevent any water quality impact to seawater.

4.1.8 Ecological monitoring results at all transects are reported in the EM&A report (for the reporting period) prepared by Contract No. HY/2013/01.

4.2 Summary of Complaints, Notification of Summons and Successful Prosecution

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

- 4.2.1 There were no complaints received in relation to the environmental impact during the reporting period. The details of cumulative statistics of Environmental Complaints are provided in **Appendix J**.
- 4.2.2 No notification of summons or prosecutions was received during the reporting period.
- 4.2.3 Statistics on notifications of summons and successful prosecutions are summarized in **Appendix J**.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

5. COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

5.1 Comments

5.1.1 According to the environmental site inspections undertaken during the reporting period, the following recommendations were provided:

For Contract No. HY/2013/03

1. CHEC was reminded to provide drip tray for the chemical, oil drum and generator on site;
2. CHEC was reminded to increase watering for dust suppression at haul roads;
3. CHEC was reminded to remove food waste accumulated on site;
4. CHEC was reminded to provide a new and clear NRMM label for the excavator, generator, and the crane on site;
5. CHEC was reminded to remove the general waste and construction waste accumulated on site;
6. CHEC was reminded to provide proper cover for the unused cement stored on site;
7. CHEC was reminded to remove the stagnant water accumulated on site;
8. CHEC was reminded to move the chemical waste on site to chemical waste store; and
9. CHEC was reminded to improve the emission quality of the generator on site.

For Contract No. HY/2013/06 within Contract No. HY/2013/03 works area

- No recommendation.

5.1.2 A summary of the Implementation Schedule of Environmental Mitigation Measures (EMIS) is presented in **Appendix E**. All necessary mitigation measures at this stage of works were implemented properly.

5.2 Recommendations

5.2.1 With implementation of the recommended environmental mitigation measures, the contract's environmental impacts were considered environmentally acceptable. The weekly environmental site inspections ensured that all the environmental mitigation measures recommended were effectively implemented.

5.2.2 The recommended environmental mitigation measures, as included in the EM&A programme, effectively minimize the potential environmental impacts from the contract. Also, the EM&A programme effectively monitored the environmental impacts from the construction activities and ensure the proper implementation of mitigation measures. No particular recommendation was advised for the improvement of the programme.

5.3 Conclusions

5.3.1 Commencement of Contract No. HY/2013/03 took place on 10 April 2015 and the construction works of Contract No. HY/2013/03 commenced on 29 August 2015 (commencement of Contract No. HY/2013/06 took place on 14 August 2015 and the construction works of Contract No. HY/2013/06 commenced on 13 September 2016 within Contract No. HY/2013/03 works area). This is the 10th Quarterly EM&A Report summarising the findings of EM&A activities conducted under Contract No. HY/2013/03 from 01 December 2017 to 28 February 2018 (includes the findings of EM&A activities conducted under Contract No. HY/2013/06 within Contract No. HY/2013/03 works area from 01 December 2017 to 28 February 2018).

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

Report No.: 0165/15/ED/1045

- 5.3.2 Summary of Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level at AMS6 shall be referred to the monthly EM&A Reports (for December 2017, January 2018 and February 2018) prepared by Contract No. HY/2011/03.
- 5.3.3 There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded at station AMS7 and AMS7B (the air quality monitoring station (AMS7) have been re-located to the alternative air quality monitoring station (AMS7B) since 06 February 2018) by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 5.3.4 There was one Action and Limit Level exceedance of 24-hr TSP level recorded at station AMS3B by the Environmental Team of Contract No. HY/2013/01 on 23 December 2017. There were two Action and Limit Level exceedances of 24-hr TSP level recorded at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 on 17 January 2018. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03. There was no Action and Limit Level exceedance of 1-hr TSP level and 24-hr TSP level recorded on other monitoring dates at station AMS2 and AMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 5.3.5 There was no Action and Limit Level exceedance for noise recorded at station NMS2 and station NMS3B by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 5.3.6 There were Action and Limit Level exceedances of suspended solids recorded on nine days by the Environmental Team of Contract No. HY/2013/01 during reporting period. After investigation, it was concluded that all exceedances were not relevant to Contract No. HY/2013/03. There was no Action and Limit Level exceedance recorded on other monitoring dates at the monitoring stations shown as shown at **Table 2.2** by the Environmental Team of Contract No. HY/2013/01 during the reporting period.
- 5.3.7 Ecological monitoring results at all transects are reported in the EM&A report prepared by Contract No. HY/2013/01.
- 5.3.8 Environmental site inspection was carried out on 07, 15, 22 and 28 December 2017, 04, 12, 19 and 25 January 2018, 01, 09, 15 and 22 February 2018 (includes Contract No. HY/2013/06 within Contract No. HY/2013/03 works area). Recommendations on remedial actions were given to the Contractors for the deficiencies identified during the site inspections.
- 5.3.9 There were no complaints received in relation to the environmental impact during the reporting period.
- 5.3.10 There were no notifications of summons or prosecutions received during the reporting period.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.


Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Figure 1

Air Quality Monitoring Stations



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.


Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a black rectangular background that has a horizontal bar above and below it, creating a framed effect.

Report No.: 0165/15/ED/1045

Figure 2

Noise Monitoring Stations



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Figure 3

Water Quality Monitoring Stations



- LEGEND**
- IS
 - CS
 - SR

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EXISTING | PROPOSED |
| IS5 | 811579 | 817106 |
| IS(MF)6 | 812101 | 818183 |
| IS7 | 812244 | 818177 |
| IS8 | 814251 | 818412 |
| IS(MF)9 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805837 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823141 | 823495 |
| SR10B(N) | 823683 | 820081 |
| CS(MF)3 | 809889 | 821117 |
| CS(MF)3(N) | 808814 | 822355 |
| CS(MF)5 | 817990 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |
| SR3(N) | 810689 | 816591 |
| SR10A(N) | 823644 | 823484 |
| SR10B(N2) | 823689 | 823159 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.


Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Figure 4

Ecological Monitoring Transect Line and Layout Map



**Northeast Lantau
(NEL) Survey Area**



**Northwest Lantau
(NWL) Survey Area**

**Works area in
relation to third
runway
construction**

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com





Report No.: 0165/15/ED/1045

Appendix A

Location of Works Areas

| SETTING OUT POINT | | |
|-------------------|------------|------------|
| POINT | EXISTING | NORTHING |
| 401 | 822400.151 | 822502.315 |
| 402 | 822400.531 | 822502.415 |
| 403 | 822515.608 | 822502.442 |
| 404 | 822515.640 | 822502.542 |
| 405 | 822515.428 | 822502.329 |
| 406 | 822515.988 | 822502.813 |
| 407 | 822515.725 | 822480.581 |
| 408 | 822515.725 | 822502.428 |
| 409 | 822515.988 | 822515.581 |
| 410 | 822502.945 | 822441.335 |
| 411 | 822515.988 | 822480.010 |
| 412 | 822515.988 | 822441.335 |
| 413 | 822515.988 | 822441.335 |
| 414 | 822515.988 | 822441.335 |
| 415 | 822515.988 | 822502.856 |
| 416 | 822515.988 | 822515.182 |

822400 E
822600 E



LOCATION PLAN
SCALE 1:2000

SUNNY BAY TSD WAN

WORKS AREA WA4

KAP SHUI MEN

NOTES:

1. DIMENSIONS ARE RELATED TO HONG KONG METRIC
2. DIMENSIONS ARE IN MILLIMETERS AND DAMAGE ARE IN METRES UNLESS OTHERWISE SHOWN

LEGEND:

WORKS AREA BOUNDARY

- PORTION 4.1
- PORTION 4.2
- PORTION 4.3
- PORTION 4.4
- PORTION 4.5
- PORTION 4.6
- PORTION 4.7
- PORTION 4.8
- PORTION 4.9

CONTROL DOCUMENT

FOR CONSTRUCTION

| NO. | DESCRIPTION | DATE |
|-----|-----------------|----------|
| 1 | WORKING DRAWING | 04/04/11 |
| 2 | REVISION | 04/04/11 |
| 3 | REVISION | 04/04/11 |
| 4 | REVISION | 04/04/11 |
| 5 | REVISION | 04/04/11 |
| 6 | REVISION | 04/04/11 |
| 7 | REVISION | 04/04/11 |
| 8 | REVISION | 04/04/11 |
| 9 | REVISION | 04/04/11 |
| 10 | REVISION | 04/04/11 |
| 11 | REVISION | 04/04/11 |
| 12 | REVISION | 04/04/11 |
| 13 | REVISION | 04/04/11 |
| 14 | REVISION | 04/04/11 |
| 15 | REVISION | 04/04/11 |

HONG KONG HIGHWAYS DEPARTMENT

HONG KONG CONCESSIONAL-LANES BRIDGE

HONG KONG CONCESSIONAL-LANES BRIDGE

WORKS AREA WA4

AECOM Aedas

Rogers Stirk Harbour + Partners
Buro Happold Atkins ADI

PROJECT NO. 60191048/C3/000/C00/1052C

DATE: 04/04/11

SCALE: 1:1000

WORKING DRAWING

COPYRIGHT RESERVED

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com




Report No.: 0165/15/ED/1045

Appendix B

Project Organization for Environmental Works

Contract No. HY/2013/06 (within Contract No. HY/2013/03 works area)
 Hong Kong-Zhuhai-Macao Bridge, Hong Kong Boundary Crossing Facilities – Automatic Vehicle Clearance Support System

Projects Organization for Environmental Works



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix C

Construction Programme

| Activity ID | Activity Name | 2017 | | | 2018 | | | Page |
|---|-----------------------------|------|-----|-----|------|-----|--|------|
| | | Dec | Jan | Feb | Mar | Apr | | |
| D040 | UU Ducts Laying | | | | | | | |
| R010 | Subbase & Bitumen Pavement | | | | | | | |
| R020 | Kerb/Edges | | | | | | | |
| R025 | U-channel | | | | | | | |
| R030 | Street lighting | | | | | | | |
| R040 | concrete Pavement | | | | | | | |
| R050 | Road Marking | | | | | | | |
| Inbound East: Through 2 Kiosk of 028 | | | | | | | | |
| D050 | Drainage | | | | | | | |
| D060 | UU Ducts Laying | | | | | | | |
| R060 | Subbase & Bitumen Pavement | | | | | | | |
| R070 | Kerb/Edges | | | | | | | |
| R075 | U-channel | | | | | | | |
| R080 | Street lighting | | | | | | | |
| R100 | Concrete Pavement | | | | | | | |
| R110 | Road Marking | | | | | | | |
| Outbound West: Through 2 Kiosk of 029 | | | | | | | | |
| D110 | Drainage | | | | | | | |
| D120 | Sewerage | | | | | | | |
| D130 | Watermains & Flush Watering | | | | | | | |
| D140 | UU Ducts Laying | | | | | | | |
| R210 | Subbase & Bitumen Pavement | | | | | | | |
| R220 | Kerb/Edges | | | | | | | |
| R225 | U-channel | | | | | | | |
| R230 | Street lighting | | | | | | | |
| R240 | Concrete Pavement | | | | | | | |
| R250 | Road Marking | | | | | | | |
| Outbound East: Through 4 Kiosk of 030 | | | | | | | | |
| D150 | Drainage | | | | | | | |
| D170 | UU Ducts Laying | | | | | | | |
| R310 | Subbase & Bitumen Pavement | | | | | | | |
| R320 | Kerb/Edges | | | | | | | |
| R325 | U-channel | | | | | | | |
| R380 | Street lighting | | | | | | | |
| R335 | High Mast Lighting | | | | | | | |
| R340 | Concrete Pavement | | | | | | | |
| R350 | Road Marking | | | | | | | |
| R360 | Security Fencing | | | | | | | |
| Through 2-2 Kiosks of 006, 009 | | | | | | | | |
| D210 | Drainage | | | | | | | |
| D220 | Sewerage | | | | | | | |
| D230 | Watermains & Flush Watering | | | | | | | |
| D240 | UU Ducts Laying | | | | | | | |
| R420 | Kerb/Edges | | | | | | | |
| R425 | U-channel | | | | | | | |
| R430 | Street lighting | | | | | | | |
| R445 | Concrete Pavement | | | | | | | |
| R450 | Road Marking | | | | | | | |
| Through 2 Kiosks of 010, include Portion D | | | | | | | | |
| D250 | Drainage | | | | | | | |
| D260 | Sewerage | | | | | | | |
| D270 | Watermains & Flush Watering | | | | | | | |
| D280 | UU Ducts Laying | | | | | | | |
| R1430 | Kerb/Edges | | | | | | | |
| R1435 | U-channel | | | | | | | |
| R1440 | Street lighting | | | | | | | |
| R1450 | Bitumen Pavement | | | | | | | |

Actual Work
 Remaining Work
 Critical
 Milestone

3MRRP, AS OF 31 DECEMBER 2017

VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES

| Date | Revision | Checked | Approved |
|-----------|-----------------------------------|---------|----------|
| 31-Oct-17 | 3MRRP, updated as of 31 Oct. 2017 | ZJ | |
| 30-Nov-17 | 3MRRP, updated as of 30 Nov. 2017 | ZJ | |
| 31-Dec-17 | 3MRRP, updated as of 31 Dec. 2017 | ZJ | |

Page 2 of 8

| Activity ID | Activity Name | 2017 | 2018 | 2019 |
|--|---|------|------|------|
| | | Dec | Jan | Feb |
| R1455 | Concrete Pavement | | | |
| R1460 | Road Marking | | | |
| Stage 1: Internal Road around Buildings and Boundary Road | | | | |
| Internal Road - South of CUE, West Side (025-033) | | | | |
| D310 | Drainage | | | |
| D330 | Watermains & Flush Watering | | | |
| D340 | UU (LV & ELV etc.) Ducts Laying | | | |
| R510 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R520 | Kerb/Edges | | | |
| R522 | U-channel | | | |
| R540 | Street lighting | | | |
| Internal Road - South of CUE, East Side (037-054) | | | | |
| D350 | Drainage | | | |
| D360 | Sewerage | | | |
| D380 | UU (LV & ELV etc.) Ducts Laying | | | |
| R470 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R490 | Kerb/Edges | | | |
| R580 | U-channel | | | |
| R980 | Street lighting | | | |
| Internal Road - South of CUE, S/W Corner (048) | | | | |
| D450 | Drainage | | | |
| D460 | Sewerage | | | |
| D470 | Watermains & Flush Watering | | | |
| D480 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1990 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R2010 | Kerb/Edges | | | |
| R2020 | U-channel | | | |
| R2990 | Street lighting | | | |
| Internal Road - North of CUE, West Side (023-057) | | | | |
| D410 | Drainage | | | |
| D420 | Sewerage | | | |
| D440 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1110 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R1140 | Kerb/Edges | | | |
| R1150 | U-channel | | | |
| R1160 | Street lighting | | | |
| Internal Road - North of CUE, East Side (024-031) | | | | |
| D500 | Drainage | | | |
| D520 | Sewerage | | | |
| D540 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1500 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R1510 | Kerb/Edges & U-channel | | | |
| R3000 | Street lighting | | | |
| Stage 1: Bridges (All), include W7-W | | | | |
| R1290 | Backfilling to Rebuilding Walls and Embankment | | | |
| R1303 | Railling | | | |
| R1330 | Remaining Pavement on Bridges & Retaining Walls | | | |
| R1340 | Lighting, Signages & Gantry | | | |
| R2170 | Road Marking | | | |
| Stage 1: Boundary Road (Half Lane) | | | | |
| North Boundary Road | | | | |
| D510 | Drainage | | | |
| R770 | Subbase & half lane with 1st RB | | | |
| R790 | Kerb/Edges | | | |
| R810 | U-channel | | | |
| R910 | Security Fence | | | |
| R920 | Street lighting | | | |

| Activity ID | Activity Name | 2017 | 2018 | 2019 |
|-------------|---|------|------|------|
| | | Dec | Jan | Feb |
| D310 | Drainage | | | |
| D330 | Watermains & Flush Watering | | | |
| D340 | UU (LV & ELV etc.) Ducts Laying | | | |
| R510 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R520 | Kerb/Edges | | | |
| R522 | U-channel | | | |
| R540 | Street lighting | | | |
| D350 | Drainage | | | |
| D360 | Sewerage | | | |
| D380 | UU (LV & ELV etc.) Ducts Laying | | | |
| R470 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R490 | Kerb/Edges | | | |
| R580 | U-channel | | | |
| R980 | Street lighting | | | |
| D450 | Drainage | | | |
| D460 | Sewerage | | | |
| D470 | Watermains & Flush Watering | | | |
| D480 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1990 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R2010 | Kerb/Edges | | | |
| R2020 | U-channel | | | |
| R2990 | Street lighting | | | |
| D410 | Drainage | | | |
| D420 | Sewerage | | | |
| D440 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1110 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R1140 | Kerb/Edges | | | |
| R1150 | U-channel | | | |
| R1160 | Street lighting | | | |
| D500 | Drainage | | | |
| D520 | Sewerage | | | |
| D540 | UU (LV & ELV etc.) Ducts Laying | | | |
| R1500 | Subbase & 1st RB, as TTA for Internal Road | | | |
| R1510 | Kerb/Edges & U-channel | | | |
| R3000 | Street lighting | | | |
| R1290 | Backfilling to Rebuilding Walls and Embankment | | | |
| R1303 | Railling | | | |
| R1330 | Remaining Pavement on Bridges & Retaining Walls | | | |
| R1340 | Lighting, Signages & Gantry | | | |
| R2170 | Road Marking | | | |
| D510 | Drainage | | | |
| R770 | Subbase & half lane with 1st RB | | | |
| R790 | Kerb/Edges | | | |
| R810 | U-channel | | | |
| R910 | Security Fence | | | |
| R920 | Street lighting | | | |

| Date | Revision | Checked | Approved |
|-----------|-----------------------------------|---------|----------|
| 31-Oct-17 | 3MRRP, updated as of 31 Oct. 2017 | ZJ | ZJ |
| 30-Nov-17 | 3MRRP, updated as of 30 Nov. 2017 | ZJ | ZJ |
| 31-Dec-17 | 3MRRP, updated as of 31 Dec. 2017 | ZJ | ZJ |

3MRRP, AS OF 31 DECEMBER 2017
 VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES
 Page 3 of 8

Actual Work
 Remaining Work
 Critical
 Milestone

| Activity Name | 2017 | | | 2018 | | | Apr |
|--|------|-----|-----|------|-----|-----|-----|
| | Dec | Jan | Feb | Mar | Apr | May | |
| East Boundary Road | | | | | | | |
| D620 Drainage | | | | | | | |
| D630 Sewerage | | | | | | | |
| D650 UU (LV & ELV etc.) Ducts Laying | | | | | | | |
| R2090 Subbase & half lane with 1st RB | | | | | | | |
| R2100 Kerb/Edges | | | | | | | |
| R2110 U-channel | | | | | | | |
| R2890 Security Fence | | | | | | | |
| R3010 Street lighting | | | | | | | |
| West Boundary Road | | | | | | | |
| D710 Drainage | | | | | | | |
| D720 UU (LV & ELV etc.) Ducts Laying | | | | | | | |
| R2120 Subbase & half lane with 1st RB | | | | | | | |
| R2130 Kerb/Edges | | | | | | | |
| R2140 U-channel | | | | | | | |
| R2930 Security Fence | | | | | | | |
| R3020 Street lighting | | | | | | | |
| South Boundary Road, include W7-W | | | | | | | |
| D660 Drainage | | | | | | | |
| D670 UU (LV & ELV etc.) Ducts Laying | | | | | | | |
| R2900 Subbase & half lane with 1st RB | | | | | | | |
| R2910 Kerb/Edges | | | | | | | |
| R2920 U-channel | | | | | | | |
| R2940 Security Fence | | | | | | | |
| R3030 Street lighting | | | | | | | |
| Stage 1: North of CUE, North Coast Road | | | | | | | |
| D730 Drainage | | | | | | | |
| D760 UU (LV & ELV etc.) Ducts Laying | | | | | | | |
| R2030 Subbase & 1st RB, as TTA for Internal Road | | | | | | | |
| R2040 Kerb/Edges & U-channel | | | | | | | |
| R2950 Security Fence | | | | | | | |
| R3040 Street lighting | | | | | | | |
| Stage 1: Public Transport Interchange | | | | | | | |
| South Public Transport Interchange | | | | | | | |
| D770 Drainage | | | | | | | |
| R1260 Subbase & Pavement | | | | | | | |
| R1350 Canopy for Covered Walkway | | | | | | | |
| R3050 Street lighting | | | | | | | |
| Around Horse Track | | | | | | | |
| D11560 Drainage | | | | | | | |
| D11570 Sewerage | | | | | | | |
| R1550 Subbase & Pavement | | | | | | | |
| R1570 Kerb/Edges | | | | | | | |
| R1600 U-channel | | | | | | | |
| R2150 Street Lighting | | | | | | | |
| R2160 Road Marking | | | | | | | |
| R3130 Security Fence | | | | | | | |
| North Public Transport Interchange (Except SW Corner) | | | | | | | |
| D810 Drainage | | | | | | | |
| D820 UU (LV & ELV etc.) Ducts Laying | | | | | | | |
| R1310 Subbase & Pavement | | | | | | | |
| R1360 Canopy for Covered Walkway | | | | | | | |
| R3060 Street lighting | | | | | | | |
| R3090 Road Marking | | | | | | | |
| Stage 1: Carpark & Taxi Queuing | | | | | | | |
| Carparks | | | | | | | |
| D830 Drainage | | | | | | | |

| Activity Name | Date | Revision | Checked | Approved |
|---------------|-----------|----------------------------------|---------|----------|
| | 31-Oct-17 | 3MRP, updated as of 31 Oct. 2017 | ZJ | |
| | 30-Nov-17 | 3MRP, updated as of 30 Nov. 2017 | ZJ | |
| | 31-Dec-17 | 3MRP, updated as of 31 Dec. 2017 | ZJ | |

Actual Work
 Remaining Work
 Critical

HZMB HK Boundary Crossing Facilities - Vehicle Clearance Plazas and Ancillary Buildings and Facilities

| Activity ID | Activity Name | 2017 | | 2018 | | Apr |
|---|--|------|-----|------|-----|-----|
| | | Dec | Jan | Feb | Mar | |
| D835 | Sewerage | | | | | |
| D840 | UU (LV & ELV etc.) Ducts Laying | | | | | |
| R1520 | Subbase & pavement | | | | | |
| R1540 | Kerb Edges | | | | | |
| R1590 | U-channel | | | | | |
| R2960 | Fencing | | | | | |
| R3070 | Street lighting | | | | | |
| R3100 | Road Marking | | | | | |
| South Taxi Queuing | | | | | | |
| D850 | Drainage | | | | | |
| D860 | UU (LV & ELV etc.) Ducts Laying | | | | | |
| R2050 | Subbase & Pavement | | | | | |
| R2070 | Kerb Edges | | | | | |
| R2080 | U-channel | | | | | |
| R2970 | Fencing | | | | | |
| R3080 | Street lighting | | | | | |
| R3110 | Road Marking | | | | | |
| Link Road West | | | | | | |
| D12020 | Drainage | | | | | |
| D12030 | UU (LV & ELV etc.) Ducts Laying | | | | | |
| R3370 | Subbase & Pavement | | | | | |
| R3390 | Kerb Edges | | | | | |
| R3400 | U-channel | | | | | |
| R3410 | Fencing | | | | | |
| R3420 | Street lighting | | | | | |
| R3430 | Road Marking | | | | | |
| Stage 1: Security Fencing outside Boundary Roads (Exclude E&M) | | | | | | |
| D11930 | Security Fence, within internal road | | | | | |
| D11940 | Security Fence, adjacent Kiosks | | | | | |
| D11950 | Security Fences, other place | | | | | |
| Stage 1: FSD Inspection of Buildings (Access to Users) | | | | | | |
| A00290 | 002 - C&ED Observation Guard Booth, Portion K No.1 | | | | | |
| B00290 | 002 - C&ED Observation Guard Booth, Portion K No. 2 | | | | | |
| B00294 | 002 - C&ED Observation Guard Booth, Portion H1 No. 1 | | | | | |
| B00295 | 002 - C&ED Observation Guard Booth, Portion H1 No. 2 | | | | | |
| B00298 | 002 - C&ED Observation Guard Booth, Portion R | | | | | |
| B00610 | 005 - Shuttle Bus Kiosk & Staff Subway | | | | | |
| B00910 | 009 - Outbound Coach Kiosk & Staff Subway | | | | | |
| B01010 | 010 - Inbound Coach Kiosk & Staff Subway | | | | | |
| C01240 | 012 - DOH Disinsection Area and Store, Portion A 1 | | | | | |
| C01252 | 012 - DOH Disinsection Area, Portion C, FSD Inspection | | | | | |
| C02450 | 024 - Outbound Private Car Exam Building, FSD Inspection | | | | | |
| C02670 | 026 - Inbound IMM and DOH Secondary Screening Building | | | | | |
| C02910 | 029 - Outbound GV Kiosks & Outbound Staff subway | | | | | |
| C03010 | 030 - Outbound VCP Private Kiosk & Outbound Staff Subway | | | | | |
| C03190 | 031 - Outbound IMM and DOH Secondary Screen Building | | | | | |
| C03380 | 033 - Inbound Private Car Exam Building, FSD Inspection | | | | | |
| C03460 | 034 - Satellite FCP South, FSD Inspection | | | | | |
| C03580 | 035 - Sewage Pumping Station, FSD Inspection | | | | | |
| C03660 | 036 - Weigh Station, FSD Inspection | | | | | |
| C03780 | 037 C&ED Tower & Inbound Cargo Examination Building | | | | | |
| C03850 | 038 - AFCD Office, FSD Inspection | | | | | |
| C03990 | 039 - Police Main Building, FSD Inspection | | | | | |
| D04070 | 040 - Incident Control Tower, FSD Inspection | | | | | |
| D04180 | 041 Fire Station & Ambulance Depot, FSD Inspection | | | | | |
| D04240 | 042 - Drill Tower, FSD Inspection | | | | | |
| D04320 | 043 - DOH Office + Store Room, FSD Inspection | | | | | |

| Actual Work | Revision | Date | Checked | Approved |
|------------------|----------------------------------|-----------|---------|----------|
| ◆ Milestone | | | | |
| ◆ Remaining Work | | | | |
| ◆ Critical | | | | |
| | | 31-Oct-17 | ZJ | |
| | | 30-Nov-17 | ZJ | |
| | | 31-Dec-17 | ZJ | |
| | 3MPP, updated as of 31 Oct. 2017 | | | |
| | 3MPP, updated as of 30 Nov. 2017 | | | |
| | 3MPP, updated as of 31 Dec. 2017 | | | |

| Activity ID | Activity Name | 2017 | | | 2018 | | | Apr |
|--|---|------|-----|-----|------|-----|-----|-----|
| | | Dec | Jan | Feb | Mar | Apr | May | |
| D04670 | 046 - Refuse Collection Point, FSD Inspection | | | | | | | |
| D04750 | 047 - Fresh Water Pumping Station, FSD Inspection | | | | | | | |
| D04850 | 048 - Reclaimed Water Pumping Station, FSD Inspection | | | | | | | |
| D04972 | 049 - Sewerage Treatment Plant, FSD Inspection | | | | | | | |
| D05170 | 051 - Transformers (Zone 5), FSD Inspection | | | | | | | |
| D05470 | 054 - Inbound Fixed X-ray, FSD Inspection | | | | | | | |
| D05770 | 057 - Transformers (Zone 2), FSD Inspection | | | | | | | |
| D06070 | 060 - Single Storey Support Building, FSD Inspection | | | | | | | |
| D06160 | 061 - Telecom Building, FSD Inspection | | | | | | | |
| D10060 | 100 - Inbound Traffic Control Kiosk, FSD Inspection | | | | | | | |
| D10150 | 101 - Outbound Traffic Control Kiosk, FSD Inspection | | | | | | | |
| D10250 | 102 - HKPF UVSS Monitor Room, FSD Inspection | | | | | | | |
| D10350 | 103 - Police Inspection Post, Portion B, FSD Inspection | | | | | | | |
| D10400 | 104 - DOH Secondary Screening Station, Portion C | | | | | | | |
| D10425 | 104 - DOH Screening Station, Portion M, FSD Inspection | | | | | | | |
| D10435 | 104 - DOH Screening Station, Portion N, FSD Inspection | | | | | | | |
| D10560 | 105 - IMMMD Guard Booth, Portion A1, FSD Inspection by FSD | | | | | | | |
| D10565 | 105 - IMMMD Guard Booth, Portion P, FSD Inspection | | | | | | | |
| D10680 | 106 - C&ED Detention Area Guard Booth, FSD Inspection | | | | | | | |
| D10784 | 107 - C&ED Mobile Operation Office, Portion B, FSD Inspection | | | | | | | |
| D10786 | 107 - C&ED Mobile X-ray Operation Office, Portion N | | | | | | | |
| D10840 | 108 - C&ED Mobile X-ray Machine Operation Office, Portion C | | | | | | | |
| D10890 | 108 - C&ED Mobile X-ray Operation Office, Portion M | | | | | | | |
| D11040 | 110 - IMMMD Guard Booth, Portion C-East, FS Inspection | | | | | | | |
| E11080 | 110 - IMMMD Guard Booth, Portion C-West, FSD Inspection | | | | | | | |
| E11170 | 111 - Field Kiosk for Carpark Operator, FSD Inspection | | | | | | | |
| E11270 | 112 - Field Kiosk for Taxi Queuing Area, FSD Inspection | | | | | | | |
| F11320 | 113 - Field Kiosk for Access Control, Portion B, FSD Inspection | | | | | | | |
| F11324 | 113 - Field Kiosk for Access Control, Portion D, FS Inspection | | | | | | | |
| F11360 | 114 - Field Kiosk for Access Control, Portion D, FS Inspection | | | | | | | |
| D550 | Remaining Drainage | | | | | | | |
| R1120 | Remaining Subbase | | | | | | | |
| Inbound West: Through 5 Kiosk of 027 | | | | | | | | |
| R1620 | U-channel | | | | | | | |
| R1630 | Kerb/Edges | | | | | | | |
| R1640 | Street lighting | | | | | | | |
| R1650 | Bitumen Pavement | | | | | | | |
| R1660 | Road Marking | | | | | | | |
| Inbound East: Through 3 Kiosk of 028 | | | | | | | | |
| R2180 | U-channel | | | | | | | |
| R2190 | Kerb/Edges | | | | | | | |
| R2200 | Street lighting | | | | | | | |
| R2210 | Bitumen Pavement | | | | | | | |
| R2220 | Road Marking | | | | | | | |
| Outbound West: Through 3 Kiosk of 029 | | | | | | | | |
| R2230 | U-channel | | | | | | | |
| R2240 | Kerb/Edges | | | | | | | |
| R2250 | Street lighting | | | | | | | |
| R2260 | Bitumen Pavement | | | | | | | |
| R2270 | Road Marking | | | | | | | |
| Outbound East: Through 5 Kiosk of 030 | | | | | | | | |
| R2280 | U-channel | | | | | | | |
| R2290 | Kerb/Edges | | | | | | | |
| R2300 | Street lighting | | | | | | | |
| R2310 | Bitumen Pavement | | | | | | | |
| R2320 | Road Marking | | | | | | | |

| Actual Work | ◆ Milestone | ◆ Remaining Work | ◆ Critical | Date | Revision | Checked | Approved |
|-------------|-------------|------------------|------------|-----------|----------------------------------|---------|----------|
| | | | | 31-Oct-17 | 3MRP, updated as of 31 Oct. 2017 | ZJ | |
| | | | | 30-Nov-17 | 3MRP, updated as of 30 Nov. 2017 | ZJ | |
| | | | | 31-Dec-17 | 3MRP, updated as of 31 Dec. 2017 | ZJ | |

3MRP, AS OF 31 DECEMBER 2017
 VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES

| Activity ID | Activity Name | 2017 | | | 2018 | | | Mtr | Apr |
|--|--|------|-----|-----|------|-----|-----|-----|-----|
| | | Dec | Jan | Feb | Mar | Apr | May | | |
| Through 2+2 Kiosks of 005, 009 | | | | | | | | | |
| R1820 | U-channel | | | | | | | | |
| R1830 | Kerb/Edges | | | | | | | | |
| R1840 | Street lighting | | | | | | | | |
| R1850 | Blumen Pavement | | | | | | | | |
| R1860 | Road Marking | | | | | | | | |
| Through 2 Kiosks of 010 | | | | | | | | | |
| R1870 | U-channel | | | | | | | | |
| R1880 | Kerb/Edges | | | | | | | | |
| R1890 | Street lighting | | | | | | | | |
| R1900 | Blumen Pavement | | | | | | | | |
| R1910 | Road Marking | | | | | | | | |
| Internal Road - South of CUE, West Side (026-033) | | | | | | | | | |
| R2330 | 1st Layer RB | | | | | | | | |
| Internal Road - South of CUE, East Side (037-054) | | | | | | | | | |
| R2420 | 1st Layer RB | | | | | | | | |
| Internal Road - North of CUE, West Side (023-057) | | | | | | | | | |
| R2430 | 1st Layer RB | | | | | | | | |
| Internal Road - North of CUE, East Side (024-031) | | | | | | | | | |
| R2440 | 1st Layer RB | | | | | | | | |
| Remaining North PTI (SW Corner) | | | | | | | | | |
| R3140 | Remaining North PTI (SW Corner) | | | | | | | | |
| South Boundary Road | | | | | | | | | |
| R3150 | South Boundary Road, up to WC | | | | | | | | |
| Landscape Works | | | | | | | | | |
| R2620 | Laying of Top Soil | | | | | | | | |
| Stage 3 | | | | | | | | | |
| Internal Road - South of CUE, West Side (026-053) | | | | | | | | | |
| R2450 | Completion of Pavement with Street lighting & Road Marking | | | | | | | | |
| Internal Road - South of CUE, East Side (037-054) | | | | | | | | | |
| R2460 | Completion of Pavement with Street lighting & Road Marking | | | | | | | | |
| Internal Road - North of CUE, West Side (023-057) | | | | | | | | | |
| R2470 | Completion of Pavement with Street lighting & Road Marking | | | | | | | | |
| Internal Road - North of CUE, East Side (024-031) | | | | | | | | | |
| R2480 | Completion of Pavement with Street lighting & Road Marking | | | | | | | | |
| Internal Road - North of CUE, North Coast Road | | | | | | | | | |
| R2490 | Completion of Pavement with Street lighting & Road Marking | | | | | | | | |
| North Boundary Road | | | | | | | | | |
| R2600 | Pavement with street lighting up to 1st Layer RB | | | | | | | | |
| East Boundary Road | | | | | | | | | |
| R2530 | Pavement with street lighting up to 1st Layer RB | | | | | | | | |
| West Boundary Road | | | | | | | | | |
| R2510 | Pavement with street lighting up to 1st Layer RB | | | | | | | | |
| Stage 6: Roadworks through Remaining Kiosks (027, 028, 029 & 030) | | | | | | | | | |
| Inbound West: Through 12 Kiosk of 027 | | | | | | | | | |
| R2660 | Kerb/Edges | | | | | | | | |
| R2665 | U-channel | | | | | | | | |
| R2670 | Street lighting | | | | | | | | |
| R2680 | Blumen Pavement | | | | | | | | |
| Inbound East: Through 5 Kiosk of 028 | | | | | | | | | |
| R2710 | Kerb/Edges | | | | | | | | |
| R2715 | U-channel | | | | | | | | |
| R2720 | Street lighting | | | | | | | | |
| R2730 | Blumen Pavement | | | | | | | | |
| Outbound West: Through 5 Kiosk of 029 | | | | | | | | | |

| Actual Work | Mission | Remaining Work | Critical |
|-------------|---------|----------------|----------|
| █ | ◆ | ▨ | ■ |

| Date | Revision | Checked | Approved |
|-----------|----------------------------------|---------|----------|
| 31-Oct-17 | 3MPP, updated as of 31 Oct. 2017 | ZJ | ZJ |
| 30-Nov-17 | 3MPP, updated as of 30 Nov. 2017 | ZJ | ZJ |
| 31-Dec-17 | 3MPP, updated as of 31 Dec. 2017 | ZJ | ZJ |

HZMB HK Boundary Crossing Facilities - Vehicle Clearance Plazas and Ancillary Buildings and Facilities

01-Feb-18

| Activity ID | Activity Name | 2018 | 2018 | 2018 | 2018 | 2018 | 2018 | 2018 |
|--|---|------|------|------|------|------|------|------|
| | | Jan | Feb | Mar | Apr | May | Jun | Jul |
| R2090 | Kerb Edges, U-channel & Bitumen Pavement | █ | █ | █ | █ | █ | █ | █ |
| R3010 | Fencing, Street Lighting & Road Marking | █ | █ | █ | █ | █ | █ | █ |
| West Boundary Road | | █ | █ | █ | █ | █ | █ | █ |
| D710 | Laying of Drainage & UU Ducts | █ | █ | █ | █ | █ | █ | █ |
| R2120 | Kerb Edges, U-channel & Bitumen Pavement | █ | █ | █ | █ | █ | █ | █ |
| R3020 | Street Lighting | █ | █ | █ | █ | █ | █ | █ |
| South Boundary Road | | █ | █ | █ | █ | █ | █ | █ |
| R2900 | Kerb, U-channel & Bitumen Pavement | █ | █ | █ | █ | █ | █ | █ |
| R3030 | Street Lighting & Road Marking | █ | █ | █ | █ | █ | █ | █ |
| Public Transport Interchange | | █ | █ | █ | █ | █ | █ | █ |
| South Public Transport Interchange | | █ | █ | █ | █ | █ | █ | █ |
| R1920 | Kerb, U-channel & Bitumen Pavement | █ | █ | █ | █ | █ | █ | █ |
| R1350 | Canopy for Covered Walkway | █ | █ | █ | █ | █ | █ | █ |
| R3050 | Lighting & Signs | █ | █ | █ | █ | █ | █ | █ |
| Around Horse Track | | █ | █ | █ | █ | █ | █ | █ |
| R1550 | Wear Course Pavement, Lighting & Road Marking | █ | █ | █ | █ | █ | █ | █ |
| North Public Transport Interchange | | █ | █ | █ | █ | █ | █ | █ |
| R1310 | Pavement except SW Corner & Signs | █ | █ | █ | █ | █ | █ | █ |
| R1360 | Canopy for Covered Walkway | █ | █ | █ | █ | █ | █ | █ |
| R1370 | Lighting & Signs | █ | █ | █ | █ | █ | █ | █ |
| R3060 | Works at SW Corner | █ | █ | █ | █ | █ | █ | █ |
| Carpark & Taxi Queuing | | █ | █ | █ | █ | █ | █ | █ |
| Carparks | | █ | █ | █ | █ | █ | █ | █ |
| D830 | Laying of Drainage/Sewerage, UU Ducts | █ | █ | █ | █ | █ | █ | █ |
| R1520 | Kerb/Edges & Pavement | █ | █ | █ | █ | █ | █ | █ |
| R3070 | Lighting & Signs | █ | █ | █ | █ | █ | █ | █ |
| South Taxi Queuing | | █ | █ | █ | █ | █ | █ | █ |
| D850 | Laying of Drainage & UU Ducts | █ | █ | █ | █ | █ | █ | █ |
| R2050 | Kerb Edges & Pavement | █ | █ | █ | █ | █ | █ | █ |
| R3080 | Lighting & Signs | █ | █ | █ | █ | █ | █ | █ |
| T&C of Buildings (Degree 3 & Access to Users) | | █ | █ | █ | █ | █ | █ | █ |
| A00290 | 002 - C&E Observation Guard Booth, Portion K No.1 | █ | █ | █ | █ | █ | █ | █ |
| B00290 | 002 - C&E Observation Guard Booth, Portion K No.2 | █ | █ | █ | █ | █ | █ | █ |
| B00294 | 002 - C&E Observation Guard Booth, Portion H1 No.1 | █ | █ | █ | █ | █ | █ | █ |
| B00295 | 002 - C&E Observation Guard Booth, Portion H1 No.2 | █ | █ | █ | █ | █ | █ | █ |
| B00298 | 002 - C&E Observation Guard Booth, Portion R | █ | █ | █ | █ | █ | █ | █ |
| B00510 | 006 - Shuttle Bus Kiosk & Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| B00910 | 009 - Outbound Coach Kiosk & Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| B01010 | 010 - Inbound Coach Kiosk & Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| C01240 | 012 - DOH Disinfection Area and Store, Portion A1 | █ | █ | █ | █ | █ | █ | █ |
| C01252 | 012 - DOH Disinfection Area, Portion C | █ | █ | █ | █ | █ | █ | █ |
| C02450 | 024 - Outbound Private Car Exam Building | █ | █ | █ | █ | █ | █ | █ |
| C02570 | 026 - Inbound IMMD and DOH Secondary Screening Building | █ | █ | █ | █ | █ | █ | █ |
| C02710 | 027 - Inbound VCP private Car Kiosks & Inbound Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| C02810 | 028 - Inbound GV Kiosks & Inbound Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| C02910 | 029 - Outbound GV Kiosks & Outbound Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| C03010 | 030 - Outbound VCP Private Kiosk & Outbound Staff Subway | █ | █ | █ | █ | █ | █ | █ |
| C03190 | 031 - Outbound IMMD and DOH Secondary Screen Building | █ | █ | █ | █ | █ | █ | █ |
| C03380 | 033 - Inbound Private Car Exam Building | █ | █ | █ | █ | █ | █ | █ |
| C03460 | 034 - Satellite RCP South | █ | █ | █ | █ | █ | █ | █ |
| C03580 | 035 - Sewage Pumping Station | █ | █ | █ | █ | █ | █ | █ |
| C03660 | 036 - Weigh Station | █ | █ | █ | █ | █ | █ | █ |
| C03780 | 037 C&E Tower & Inbound Cargo Examination Building | █ | █ | █ | █ | █ | █ | █ |
| C03850 | 038 - AFCD Office | █ | █ | █ | █ | █ | █ | █ |
| C03990 | 039 - Police Main Building | █ | █ | █ | █ | █ | █ | █ |
| D04070 | 040 - Incident Control Tower | █ | █ | █ | █ | █ | █ | █ |

◆ 006 - Shuttle Bus Kiosk & Staff Subway
 ◆ 009 - Outbound Coach Kiosk & Staff Subway
 ◆ 010 - Inbound Coach Kiosk & Staff Subway

◆ 027 - Inbound VCP private Car Kiosks & Inbound Staff Subway
 ◆ 028 - Inbound GV Kiosks & Inbound Staff Subway
 ◆ 029 - Outbound GV Kiosks & Outbound Staff Subway
 ◆ 030 - Outbound VCP Private Kiosk & Outbound Staff Subway

| | | | | | |
|---|---|------------------------------|--|--------------------------|-----------------|
| <ul style="list-style-type: none"> █ Actual Work █ Remaining Work █ Critical | <p>3MRP, AS OF 31 JANUARY 2018</p> <p>VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES</p> <p>Page 2 of 3</p> | <p>Date</p> <p>31-Jan-18</p> | <p>Revision</p> <p>3MRP updated as of 31 Jan. 2018</p> | <p>Checked</p> <p>ZJ</p> | <p>Approved</p> |
|---|---|------------------------------|--|--------------------------|-----------------|

HZMB HK Boundary Crossing Facilities - Vehicle Clearance Plazas and Ancillary Buildings and Facilities

| Activity ID | Activity Name | 2018 | Jan | Feb | Mar | Apr |
|-------------------------|---|------|-----|-----|-----|-----|
| D04180 | 041 Fire Station & Ambulance Depot | | | | | |
| D04240 | 042 - Drill Tower | | | | | |
| D04320 | 043 - DOH Office + Store Room | | | | | |
| D04670 | 046 - Refuse Collection Point | | | | | |
| D04750 | 047 - Fresh Water Pumping Station | | | | | |
| D04850 | 048 - Reclaimed Water Pumping Station | | | | | |
| D04972 | 049 - Sewerage Treatment Plant | | | | | |
| D05170 | 051 - Transformers (Zone 5) | | | | | |
| D05240 | 052 - Transformers (Zone 4) | | | | | |
| D05470 | 054 - Inbound Fixed X-ray | | | | | |
| D05770 | 057 - Transformers (Zone 2) | | | | | |
| D06070 | 060 - Single Storey Support Building | | | | | |
| D06160 | 061 - Telecom Building | | | | | |
| D10060 | 100 - Inbound Traffic Control Kiosk | | | | | |
| D10150 | 101 - Outbound Traffic Control Kiosk | | | | | |
| D10250 | 102 - HKPF UVSS Monitor Room | | | | | |
| D10350 | 103 - Police Inspection Post, Portion B | | | | | |
| D10400 | 104 - DOH Secondary Screening Station, Portion C | | | | | |
| D10425 | 104 - DOH Screening Station, Portion M | | | | | |
| D10435 | 104 - DOH Screening Station, Portion N | | | | | |
| D10560 | 105 - IMMD Guard Booth, Portion A1 | | | | | |
| D10565 | 105 - IMMD Guard Booth, Portion P | | | | | |
| D10685 | 106 - C&ED Detention Area Guard Booth | | | | | |
| D10784 | 107 - C&ED Mobile Operation Office, Portion B | | | | | |
| D10786 | 107 - C&ED Mobile Operation Office, Portion N | | | | | |
| D10840 | 108 - C&ED Mobile X-ray Machine Operation Office, Portion C | | | | | |
| D10890 | 108 - C&ED Mobile X-Ray Operation Office, portion M | | | | | |
| D11040 | 110 - IMMD Guard Booth, Portion C-East | | | | | |
| E11080 | 110 - IMMD Guard Booth, Portion C-West | | | | | |
| E11170 | 111 - Field Kiosk for Carpark Operator | | | | | |
| E11270 | 112 - Field Kiosk for Taxi Queuing Area | | | | | |
| F11320 | 113 - Field Kiosk for Access Control, Portion C | | | | | |
| F11324 | 113 - Field Kiosk for Access Control, Portion B | | | | | |
| F11360 | 114 - Field Kiosk for Access Control, Portion D | | | | | |
| T&C of Works | | | | | | |
| D550 | T&C for E&M Works (Lighting Signs), Water Mains Flush & UU Cable | | | | | |
| D560 | T&C of ELV systems in Location 1, 7A, B, C, 1.8 and in C2, C3 & C4 site | | | | | |
| D570 | T&C of Building 035, 048 & 049 | | | | | |
| R1120 | T&C for external works (Drainage/Sewerage & Road Furnish) | | | | | |
| Landscape Works | | | | | | |
| R2620 | Laying of Top Soil | | | | | |
| R2860 | Completion of Landscape Works | | | | | |

| Activity ID | Activity Name | 2018 | Jan | Feb | Mar | Apr |
|-------------------------|---|------|-----|-----|-----|-----|
| D04180 | 041 Fire Station & Ambulance Depot | | | | | |
| D04240 | 042 - Drill Tower | | | | | |
| D04320 | 043 - DOH Office + Store Room | | | | | |
| D04670 | 046 - Refuse Collection Point | | | | | |
| D04750 | 047 - Fresh Water Pumping Station | | | | | |
| D04850 | 048 - Reclaimed Water Pumping Station | | | | | |
| D04972 | 049 - Sewerage Treatment Plant | | | | | |
| D05170 | 051 - Transformers (Zone 5) | | | | | |
| D05240 | 052 - Transformers (Zone 4) | | | | | |
| D05470 | 054 - Inbound Fixed X-ray | | | | | |
| D05770 | 057 - Transformers (Zone 2) | | | | | |
| D06070 | 060 - Single Storey Support Building | | | | | |
| D06160 | 061 - Telecom Building | | | | | |
| D10060 | 100 - Inbound Traffic Control Kiosk | | | | | |
| D10150 | 101 - Outbound Traffic Control Kiosk | | | | | |
| D10250 | 102 - HKPF UVSS Monitor Room | | | | | |
| D10350 | 103 - Police Inspection Post, Portion B | | | | | |
| D10400 | 104 - DOH Secondary Screening Station, Portion C | | | | | |
| D10425 | 104 - DOH Screening Station, Portion M | | | | | |
| D10435 | 104 - DOH Screening Station, Portion N | | | | | |
| D10560 | 105 - IMMD Guard Booth, Portion A1 | | | | | |
| D10565 | 105 - IMMD Guard Booth, Portion P | | | | | |
| D10685 | 106 - C&ED Detention Area Guard Booth | | | | | |
| D10784 | 107 - C&ED Mobile Operation Office, Portion B | | | | | |
| D10786 | 107 - C&ED Mobile Operation Office, Portion N | | | | | |
| D10840 | 108 - C&ED Mobile X-ray Machine Operation Office, Portion C | | | | | |
| D10890 | 108 - C&ED Mobile X-Ray Operation Office, portion M | | | | | |
| D11040 | 110 - IMMD Guard Booth, Portion C-East | | | | | |
| E11080 | 110 - IMMD Guard Booth, Portion C-West | | | | | |
| E11170 | 111 - Field Kiosk for Carpark Operator | | | | | |
| E11270 | 112 - Field Kiosk for Taxi Queuing Area | | | | | |
| F11320 | 113 - Field Kiosk for Access Control, Portion C | | | | | |
| F11324 | 113 - Field Kiosk for Access Control, Portion B | | | | | |
| F11360 | 114 - Field Kiosk for Access Control, Portion D | | | | | |
| T&C of Works | | | | | | |
| D550 | T&C for E&M Works (Lighting Signs), Water Mains Flush & UU Cable | | | | | |
| D560 | T&C of ELV systems in Location 1, 7A, B, C, 1.8 and in C2, C3 & C4 site | | | | | |
| D570 | T&C of Building 035, 048 & 049 | | | | | |
| R1120 | T&C for external works (Drainage/Sewerage & Road Furnish) | | | | | |
| Landscape Works | | | | | | |
| R2620 | Laying of Top Soil | | | | | |
| R2860 | Completion of Landscape Works | | | | | |

| | | | | |
|----------------|-------------|-----------------------------------|---------|----------|
| Actual Work | ◆ Milestone | Revision | Checked | Approved |
| Remaining Work | ◆ | 31-Jan-18 | ZJ | |
| Critical | ◆ | 3MFRP, updated as of 31 Jan, 2018 | | |

HZMB HK Boundary Crossing Facilities - Vehicle Clearance Plazas and Ancillary Buildings and Facilities

| Activity ID | Activity Name | 2018 | Apr | May |
|---|---|------|-----|-----|
| HKBCF - VCP & Ancillary Buildings and Facilities, DWP5 (+ DRM 2) | | | | |
| Kiosks of 006, 009, 010, 027, 028, 029 & 030 | | | | |
| K034 | 027 Remaining 12-Kiosks: Finishing, Glass Window & Door, D3 | | | |
| K120 | 028 Remaining 5-Kiosks: Finishing, Glass Window & Door, D3 | | | |
| K124 | 029 Remaining 5-Kiosks: Finishing, Glass Window & Door, D3 | | | |
| K220 | 030 Remaining 12-Kiosks: Finishing, Glass Window & Door, D3 | | | |
| K260 | 006 4 Kiosk: Finishing, Glass Window & Door, D3 | | | |
| K360 | 010 4 Kiosk: Finishing, Glass Window & Door, D3 | | | |
| Plazas: Traffic Lanes through Kiosks | | | | |
| Inbound: Through Kiosk of 027 & 028 | | | | |
| R010 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R030 | Street lighting & Road Marking | | | |
| Outbound: Through Kiosk of 029 & 030 | | | | |
| R210 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R230 | Street lighting & Road Marking | | | |
| North Coast Road | | | | |
| R2030 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R3040 | Street lighting & Road Marking | | | |
| Through Kiosks of 006, 009 | | | | |
| R420 | Kerb/Edges, U-Channel & Concrete Pavement | | | |
| R430 | Street lighting | | | |
| Through Kiosks of 010, include Portion D | | | | |
| R1430 | Kerb/Edges, U-channel & Pavement | | | |
| R1440 | Street lighting | | | |
| Internal Road around Buildings and Boundary Road | | | | |
| Internal Road - South of CUE, West Side (026-033) | | | | |
| R510 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R540 | Street lighting & Road Marking | | | |
| Internal Road - South of CUE, East Side (037-054) | | | | |
| R470 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R980 | Street lighting & Road Marking | | | |
| Internal Road - South of CUE, S/W Corner (049) | | | | |
| D460 | Laying of Drainage/Sewerage, Watermain/Flugh & UU Ducts | | | |
| R1990 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R2990 | Street lighting & Road Marking | | | |
| Internal Road - North of CUE, West Side (023-057) | | | | |
| D410 | Laying of Drainage & UU Ducts | | | |
| R1110 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R1160 | Street lighting & Road Marking | | | |
| Internal Road - North of CUE, East Side (024-031) | | | | |
| D500 | Laying of Drainage & UU Ducts | | | |
| R1500 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R3000 | Street lighting & Road Marking | | | |
| Bridges (All), include W7-W | | | | |
| R1330 | Remaining Pavement on Bridges & Retaining Walls | | | |
| R1340 | Lighting, Signages, Gantry & Marking | | | |
| Boundary Road | | | | |
| North Boundary Road | | | | |
| R770 | Kerb/Edges, U-channel & Bitumen Pavement | | | |
| R920 | Street lighting & Road Marking | | | |
| East Boundary Road | | | | |

31-Jan-18 3MRP, updated as of 31 Jan, 2018
 28-Feb-18 3MRP, updated as of 28 Feb, 2018

3MRP, AS OF 28 FEBRUARY 2018
 VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES

Actual Work
 Remaining Work
 Critical

Revision
 31-Jan-18 3MRP, updated as of 31 Jan, 2018
 28-Feb-18 3MRP, updated as of 28 Feb, 2018

Checked
 ZJ
 ZJ
 Approved

| Activity ID | Activity Name | 2018 | 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027 | 2028 | 2029 | 2030 |
|--|---|------|------|------|------|------|------|------|------|------|------|------|------|------|
| R0090 | Kerb/Edges, U-channel & Bitumen Pavement | | | | | | | | | | | | | |
| R0100 | Fencing, Street Lighting & Road Marking | | | | | | | | | | | | | |
| West Boundary Road | | | | | | | | | | | | | | |
| D710 | Laying of Drainage & UU Ducts | | | | | | | | | | | | | |
| R2120 | Kerb/Edges, U-channel & Bitumen Pavement | | | | | | | | | | | | | |
| R3020 | Street lighting | | | | | | | | | | | | | |
| South Boundary Road | | | | | | | | | | | | | | |
| R2900 | Kerb, U-channel & Bitumen Pavement | | | | | | | | | | | | | |
| R3030 | Street lighting & Road Marking | | | | | | | | | | | | | |
| Public Transport Interchange | | | | | | | | | | | | | | |
| South Public Transport Interchange | | | | | | | | | | | | | | |
| R1320 | Kerb, U-channel & Bitumen Pavement | | | | | | | | | | | | | |
| R3050 | Lighting & Signs | | | | | | | | | | | | | |
| Around Horse Track | | | | | | | | | | | | | | |
| R1550 | Wear Course Pavement, Lighting & Road Marking | | | | | | | | | | | | | |
| North Public Transport Interchange | | | | | | | | | | | | | | |
| R1310 | Pavement except SW Corner & Signs | | | | | | | | | | | | | |
| R1360 | Canopy for Covered Walkway | | | | | | | | | | | | | |
| R1370 | Lighting & Signs | | | | | | | | | | | | | |
| R3060 | Works at SW Corner | | | | | | | | | | | | | |
| Carpark & Taxi Queuing | | | | | | | | | | | | | | |
| Carparks | | | | | | | | | | | | | | |
| D630 | Laying of Drainage/Sewerage, UU Ducts | | | | | | | | | | | | | |
| R1520 | Kerbs/Edges & Pavement | | | | | | | | | | | | | |
| R3070 | Lighting & Signs | | | | | | | | | | | | | |
| South Taxi Queuing | | | | | | | | | | | | | | |
| D650 | Laying of Drainage & UU Ducts | | | | | | | | | | | | | |
| R2050 | Kerb/Edges & Pavement | | | | | | | | | | | | | |
| R3080 | Lighting & Signs | | | | | | | | | | | | | |
| T&C of Buildings (Degree 3 & Access to Users) | | | | | | | | | | | | | | |
| A00290 | 002 - C&ED Observation Guard Booth, Portion K No.1 | | | | | | | | | | | | | |
| B00290 | 002 - C&ED Observation Guard Booth, Portion K No. 2 | | | | | | | | | | | | | |
| B00294 | 002 - C&ED Observation Guard Booth, Portion H1 No. 1 | | | | | | | | | | | | | |
| B00296 | 002 - C&ED Observation Guard Booth, Portion H1 No. 2 | | | | | | | | | | | | | |
| B00298 | 002 - C&ED Observation Guard Booth, Portion R | | | | | | | | | | | | | |
| B00610 | 006 - Shuttle Bus Kiosk & Staff Subway | | | | | | | | | | | | | |
| B01010 | 010 - Inbound Coach Kiosk & Staff Subway | | | | | | | | | | | | | |
| C01240 | 012 - DOH Disinsection Area and Store, Portion A1 | | | | | | | | | | | | | |
| C01252 | 012 - DOH Disinsection Area, Portion C | | | | | | | | | | | | | |
| C02450 | 024 - Outbound Private Car Exam Building | | | | | | | | | | | | | |
| C02670 | 026 - Inbound IMMD and DOH Secondary Screening Building | | | | | | | | | | | | | |
| C02710 | 027 - Inbound VCP private Car Kiosks & Inbound Staff Subway | | | | | | | | | | | | | |
| C02810 | 028 - Inbound GV Kiosks & Inbound Staff subway | | | | | | | | | | | | | |
| C02910 | 029 - Outbound GV Kiosks & Outbound Staff subway | | | | | | | | | | | | | |
| C03010 | 030 - Outbound VCP Private Kiosk & Outbound Staff Subway | | | | | | | | | | | | | |
| C03190 | 031 - Outbound IMMD and DOH Secondary Screen Building | | | | | | | | | | | | | |
| C03380 | 033 - Inbound Private Car Exam Building | | | | | | | | | | | | | |
| C03460 | 034 - Satellite RCP South | | | | | | | | | | | | | |
| C03560 | 035 - Sewage Pumping Station | | | | | | | | | | | | | |
| C03660 | 036 - Weigh Station | | | | | | | | | | | | | |
| C03780 | 037 C&ED Tower & Inbound Cargo Examination Building | | | | | | | | | | | | | |
| C03850 | 038 - AFCD Office | | | | | | | | | | | | | |

Actual Work
 Remaining Work
 Critical

◆ Milestone

◆ 027 - Inbound VCP private Car Kiosks & Inbound Staff Subway
 ◆ 028 - Inbound GV Kiosks & Inbound Staff subway
 ◆ 029 - Outbound GV Kiosks & Outbound Staff subway
 ◆ 030 - Outbound VCP Private Kiosk & Outbound Staff Subway

◆ 006 - Shuttle Bus Kiosk & Staff Subway
 ◆ 010 - Inbound Coach Kiosk & Staff Subway

◆ 027 - Inbound VCP private Car Kiosks & Inbound Staff Subway
 ◆ 028 - Inbound GV Kiosks & Inbound Staff subway
 ◆ 029 - Outbound GV Kiosks & Outbound Staff subway
 ◆ 030 - Outbound VCP Private Kiosk & Outbound Staff Subway

| Date | Revision | Checked | Approved |
|-----------|----------------------------------|---------|----------|
| 31-Jan-18 | 3MRP, updated as of 31 Jan, 2018 | ZJ | |
| 28-Feb-18 | 3MRP, updated as of 28 Feb, 2018 | ZJ | |

HZMB HK Boundary Crossing Facilities - Vehicle Clearance Plazas and Ancillary Buildings and Facilities

| Activity ID | Activity Name | Feb | Mar | Apr | May |
|-------------------------|---|-----|-----|-----|-----|
| C03990 | 039 - Police Main Building | | | | |
| D04070 | 040 - Incident Control Tower | | | | |
| D04190 | 041 Fire Station & Ambulance Depot | | | | |
| D04240 | 042 - Drill Tower | | | | |
| D04320 | 043 - DOH Office + Store Room | | | | |
| D04670 | 046 - Refuse Collection Point | | | | |
| D04750 | 047 - Fresh Water Pumping Station | | | | |
| D04650 | 048 - Reclaimed Water Pumping Station | | | | |
| D04972 | 049 - Sewerage Treatment Plant | | | | |
| D05170 | 051 - Transformers (Zone 5) | | | | |
| D05240 | 052 - Transformers (Zone 4) | | | | |
| D05470 | 054 - Inbound Fixed X-ray | | | | |
| D05770 | 057 - Transformers (Zone 2) | | | | |
| D06070 | 060 - Single Storey Support Building | | | | |
| D06160 | 061 - Telecom Building | | | | |
| D10060 | 100 - Inbound Traffic Control Kiosk | | | | |
| D10150 | 101 - Outbound Traffic Control Kiosk | | | | |
| D10250 | 102 - HKPF UVSS Monitor Room | | | | |
| D10350 | 103 - Police Inspection Post, Portion B | | | | |
| D10400 | 104 - DOH Secondary Screening Station, Portion C | | | | |
| D10425 | 104 - DOH Screening Station, Portion M | | | | |
| D10435 | 104 - DOH Screening Station, Portion N | | | | |
| D10560 | 105 - IMMMD Guard Booth, Portion A1 | | | | |
| D10565 | 105 - IMMMD Guard Booth, Portion P | | | | |
| D10680 | 106 - C&ED Detention Area Guard Booth | | | | |
| D10784 | 107 - C&ED Mobile Operation Office, Portion B | | | | |
| D10766 | 107 - C&ED Mobile X-ray Operation Office, Portion N | | | | |
| D10840 | 108 - C&ED Mobile X-ray Machine Operation Office, Portion C | | | | |
| D10890 | 108 - C&ED Mobile X-ray Operation Office, portion M | | | | |
| D11040 | 110 - IMMMD Guard Booth, Portion C-East | | | | |
| E11080 | 110 - IMMMD Guard Booth, Portion C-West | | | | |
| E11170 | 111 - Field Kiosk for Carpark Operator | | | | |
| E11270 | 112 - Field Kiosk for Taxi Queuing Area | | | | |
| F11320 | 113 - Field Kiosk for Access Control, Portion C | | | | |
| F11324 | 113 - Field Kiosk for Access Control, Portion B | | | | |
| F11360 | 114 - Field Kiosk for Access Control, Portion D | | | | |
| T&C of Works | | | | | |
| D570 | T&C of Building 035, 048 & 049 | | | | |
| LandscAPE Works | | | | | |
| R2520 | Laying of Top Soil | | | | |
| R2860 | Completion of Landscape Works | | | | |

| Actual Work | Milestone | Revision | Checked | Approved |
|-------------|-----------|-----------|---------|----------|
| █ | ◆ | 31-Jan-18 | ZJ | |
| █ | ◆ | 28-Feb-18 | ZJ | |
| █ | ◆ | 31-Jan-18 | ZJ | |
| █ | ◆ | 28-Feb-18 | ZJ | |

3MRR, AS OF 28 FEBRUARY 2018
VEHICLE CLEARANCE PLAZAS AND ANCILLARY BUILDINGS AND FACILITIES

| Contract No.: HY2013/06 | Activity Name | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | |
|--|---------------|------|----|----|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|
| | | Q2 | Q3 | Q4 | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing F | | | | | | | | | | | | | | | | | | | | | |
| Key Dates | | | | | | | | | | | | | | | | | | | | | |
| 23-Jun-17, Site and Facility Inspection | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 4 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 4 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 14 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 14 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 18 - Deg1 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 18 - Deg1 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 18 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 18 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Access Dates | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) Basement)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) Basement)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) ELV Room (Grid Line E3)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) ELV Room (Grid Line E3)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room)-Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room) - For Server Installation - Deg2 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) Ground Floor ELV Room (Grid Line E3) - Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) Ground Floor DOH Port Health Control Room (Grid Line BD5)) - Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) Platform Control Room)-Deg2 (500d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) Inspector Offices 128, 129, 130, 131, 128, 129, 14) | | | | | | | | | | | | | | | | | | | | | |
| Location 3a(Inbd Cargo Exam Bldg (037) ROCARS Room)-Deg2 (480d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3a(Inbd Cargo Exam Bldg (037) Main Server Room) - For Server Installation - Deg2 (480d) | | | | | | | | | | | | | | | | | | | | | |
| Location 4(Outbd Cargo Exam Bldg (023))-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 4a(Outbd Cargo Exam Bldg (023))-Deg2 (630d) | | | | | | | | | | | | | | | | | | | | | |
| Location 6(Common Utility Enclosure & Staff Subway)-Deg1 (400d) | | | | | | | | | | | | | | | | | | | | | |
| Location 7(Common Utility Enclosure & Staff Subway)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025))-Deg1 (430d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025))-Deg2 (580d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025) Canopy)-Deg1 (430d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025) Canopy)-Deg2 (580d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032))-Deg1 (520d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032))-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032) Canopy)-Deg1 (520d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032) Canopy)-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg1 (400d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg2 (480d) Phase 1 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg2 (480d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027) Canopy)-Deg1 (400d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |

Programme No.: HZMB-DWP
Data Date: 14-Aug-15

summary

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)

| Activity Name | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | | |
|--|------|----|----|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|--|
| | Q2 | Q3 | Q4 | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | |
| 23-Jun-17, Site and Facility Inspection | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 4 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 4 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 14 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 14 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 18 - Deg1 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 18 - Deg1 | | | | | | | | | | | | | | | | | | | | | |
| Pre Site and Facility Inspection by Contractor at Location 18 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| Joint Site and Facility Inspection with Interface Contractor at Location 18 - Deg2 | | | | | | | | | | | | | | | | | | | | | |
| 24-Aug-17, Access Dates | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) Basement)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) Basement)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) ELV Room (Grid Line E3)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB 001) ELV Room (Grid Line E3)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room)-Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room)-Deg2 (380d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) First Floor Main Server Room) - For Server Installation - Deg2 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) Ground Floor ELV Room (Grid Line E3) - Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB 001) Ground Floor DOH Port Health Control Room (Grid Line BD5)) - Deg1 (330d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) Platform Control Room)-Deg2 (500d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) Inspector Offices 128, 129, 130, 131, 128, 129, 14) | | | | | | | | | | | | | | | | | | | | | |
| Location 3a(Inbd Cargo Exam Bldg (037) ROCARS Room)-Deg2 (480d) | | | | | | | | | | | | | | | | | | | | | |
| Location 3a(Inbd Cargo Exam Bldg (037) Main Server Room) - For Server Installation - Deg2 (480d) | | | | | | | | | | | | | | | | | | | | | |
| Location 4(Outbd Cargo Exam Bldg (023))-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 4a(Outbd Cargo Exam Bldg (023))-Deg2 (630d) | | | | | | | | | | | | | | | | | | | | | |
| Location 6(Common Utility Enclosure & Staff Subway)-Deg1 (400d) | | | | | | | | | | | | | | | | | | | | | |
| Location 7(Common Utility Enclosure & Staff Subway)-Deg1 (270d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025))-Deg1 (430d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025))-Deg2 (580d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025) Canopy)-Deg1 (430d) | | | | | | | | | | | | | | | | | | | | | |
| Location 8(Inbd Private Car Annex (025) Canopy)-Deg2 (580d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032))-Deg1 (520d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032))-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032) Canopy)-Deg1 (520d) | | | | | | | | | | | | | | | | | | | | | |
| Location 9(Outbd Private Car Annex (032) Canopy)-Deg2 (660d) | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg1 (400d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg2 (480d) Phase 1 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027))-Deg2 (480d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks(027) Canopy)-Deg1 (400d) Phase 2 | | | | | | | | | | | | | | | | | | | | | |

| Date | Revision | Checked | Approval |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |

| Activity ID | Activity Name |
|-------------|---|
| AD1530 | Location 12(Inbd Private Car Kiosks(027) Canopy)-Deg2 (480d) Phase 1 |
| AD1531 | Location 12(Inbd Private Car Kiosks(027) Canopy)-Deg2 (480d) Phase 2 |
| AD1540 | Location 12(Inbd GV Kiosks (028))-Deg1 (400d) Phase 1 |
| AD1541 | Location 12(Inbd GV Kiosks (028))-Deg1 (400d) Phase 2 |
| AD1550 | Location 12(Inbd GV Kiosks (028))-Deg2 (480d) Phase 1 |
| AD1551 | Location 12(Inbd GV Kiosks (028))-Deg2 (480d) Phase 2 |
| AD1560 | Location 12(Inbd GV Kiosks (028) Canopy)-Deg1 (400d) Phase 1 |
| AD1561 | Location 12(Inbd GV Kiosks (028) Canopy)-Deg1 (400d) Phase 2 |
| AD1570 | Location 12(Inbd GV Kiosks (028) Canopy)-Deg2 (480d) Phase 1 |
| AD1571 | Location 12(Inbd GV Kiosks (028) Canopy)-Deg2 (480d) Phase 2 |
| AD1580 | Location 12(Outbd GV Kiosks (029))-Deg1 (400d) Phase 1 |
| AD1581 | Location 12(Outbd GV Kiosks (029))-Deg1 (400d) Phase 2 |
| AD1590 | Location 12(Outbd GV Kiosks (029))-Deg2 (480d) Phase 1 |
| AD1591 | Location 12(Outbd GV Kiosks (029))-Deg2 (480d) Phase 2 |
| AD1600 | Location 12(Outbd GV Kiosks (029) Canopy)-Deg1 (400d) Phase 1 |
| AD1601 | Location 12(Outbd GV Kiosks (029) Canopy)-Deg1 (400d) Phase 2 |
| AD1610 | Location 12(Outbd GV Kiosks (029) Canopy)-Deg2 (480d) Phase 1 |
| AD1611 | Location 12(Outbd GV Kiosks (029) Canopy)-Deg2 (480d) Phase 2 |
| AD1620 | Location 13(Outbd Private Car Kiosks (030))-Deg1 (480d) Phase 1 |
| AD1630 | Location 13(Outbd Private Car Kiosks (030))-Deg2 (550d) Phase 1 |
| AD1640 | Location 13(Outbd Private Car Kiosks (030) Canopy)-Deg1 (480d) Phase 1 |
| AD1650 | Location 13(Outbd Private Car Kiosks (030) Canopy)-Deg2 (550d) Phase 1 |
| AD1660 | Location 14(Future-Outbd/Inbd Private Car Kiosks)-Deg1 (610d) |
| AD1670 | Location 14(Future-Outbd/Inbd Private Car Kiosks)-Deg2 (680d) |
| AD1700 | Location 16(Outbd Traffic Control Kiosk (101))-Deg1 (400d) |
| AD1710 | Location 16(Outbd Traffic Control Kiosk (101))-Deg2 (480d) |
| AD1740 | Location 18(Outbd Private Car Exam Bldg(024))-Deg1 (-) |
| AD1750 | Location 18(Outbd Private Car Exam Bldg(024))-Deg2 (670d) |
| AD1780 | (by C03) Underground Ducting (UUD1.1) between CUE and Inbd Cargo Exam Bldg (0 |
| AD1790 | (by C03) (UUD1.2) between Inbd Cargo Exam Bldg South (037(S)) and DOH Cargo C |
| AD1800 | (by C03) (UUD2) between Inbd Cargo Exam Bldg North (037(N)) and Inbd Vehicle Cle |
| AD1810 | (by C03) (UUD9.1) b/w Inbd Cargo Exam Bldg S (037(S)) & Inbd PC Exam Bldg(033) / |
| AD1820 | (by C03) (UUD9.3) between Inbd Private Car Exam Bldg (033) and Inbd Vehicle Clear |
| AD1830 | (by C03) (UUD9.2) between Inbd Private Car Exam Bldg (033) and Inbd Vehicle Clear |
| AD1840 | (by C03) Underground Ducting (UUD3.1) between CUE to Outbd Cargo Exam Bldg (0 |
| AD1850 | (by C03) (UUD3.2) b/w Outbd Car Exam Bldg (023) and Outbd PC Exam Bldg (024) ■ |
| AD1860 | (by C03) (UUD4.1) between Outbd Private Car Exam Bldg (024) and Outbd Vehicle Cle |
| AD1870 | (by C03) (UUD5) between Outbd Car Exam Bldg South (023(S)) and Outbd Vehicle Cle |
| AD1880 | (by C03) Underground Ducting (UUD8) between CUE and Outbd PCA (032) |
| AD1910 | (by C03) Inbound Vehicle Clearance Plaza |
| AD1920 | (by C03) Outbound Vehicle Clearance Plaza |

Interfaces Provisions

Mobilization Provisions

W4 Site Erection & Servicing


Programme No.: HZMB-DWP
Data Date: 14-Aug-15

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

summary

**Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)**

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |



12-Aug-17, Interfaces Provisions
22-Oct-17, Mobilization Provisions

| Activity Name | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | |
|---|------|----|----|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|
| | Q2 | Q3 | Q4 | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| Detailed Design Specification | | | | | | | | | | | | | | | | | | | | |
| Construction Design and Management | | | | | | | | | | | | | | | | | | | | |
| Supply/Manufacture Mock-up items | | | | | | | | | | | | | | | | | | | | |
| Supply/Manufacture prototypes | | | | | | | | | | | | | | | | | | | | |
| Software Design, Coding and Testing | | | | | | | | | | | | | | | | | | | | |
| Coding | | | | | | | | | | | | | | | | | | | | |
| Software System Integration | | | | | | | | | | | | | | | | | | | | |
| Prototype & Software Simulation Tests | | | | | | | | | | | | | | | | | | | | |
| Procurement - Phase 1 / Section 1 | | | | | | | | | | | | | | | | | | | | |
| Supply/Manufacture products for FAT | | | | | | | | | | | | | | | | | | | | |
| Factory Acceptance Test (FAT) | | | | | | | | | | | | | | | | | | | | |
| Supply/Manufacture Equipment | | | | | | | | | | | | | | | | | | | | |
| Delivery and Bench Acceptance Test for Phase 1/ Section 1 | | | | | | | | | | | | | | | | | | | | |
| Installation - Phase 1 / Section 1 | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB (001) Basement) | | | | | | | | | | | | | | | | | | | | |
| EM1920 L1(001)BF - Cable Laying and termination at Location 1 and Location 2 | | | | | | | | | | | | | | | | | | | | |
| Location 1(PCB (001) ELV Room (Grid Line E3)) | | | | | | | | | | | | | | | | | | | | |
| EM1940 L1(001)ELV Rm - Cable Laying and termination at Location 1 and Location 2 | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB (001) Ground Floor ELV Room (Grid Line E3)) | | | | | | | | | | | | | | | | | | | | |
| EM1960 L2(001)ELV Rm - Cable Laying and termination at Location 1 and Location 2 | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB (001) Ground Floor DON Port Health Control Room (Grid Line BD6)) | | | | | | | | | | | | | | | | | | | | |
| EM1680 L2(001)Health Ctrl Rm - Cable Laying and termination at Location 1 and Location 2 | | | | | | | | | | | | | | | | | | | | |
| EM1100 L2(001)Health Ctrl Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1120 L2(001)Health Ctrl Rm - Intercom and PA system Installation | | | | | | | | | | | | | | | | | | | | |
| EM1140 L2(001)Health Ctrl Rm - Intercom and PA system Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 2(PCB (001) First Floor Main Server Room) | | | | | | | | | | | | | | | | | | | | |
| EM1000 L2(001)Main Server Rm - Cable Laying and termination at Location 1 and Location 2 | | | | | | | | | | | | | | | | | | | | |
| EM1020 L2(001)Main Server Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1040 L2(001)Main Server Rm - AVCSS Network and Server Installation | | | | | | | | | | | | | | | | | | | | |
| EM1060 L2(001)Main Server Rm - AVCSS Network and Server Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) MDF Room) | | | | | | | | | | | | | | | | | | | | |
| EM2020 L3(037)Inspec Offices - Cable Laying and termination in Location 3 and Location 3a | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) ELV Room) | | | | | | | | | | | | | | | | | | | | |
| EM2060 L3(037)Inspec Offices - Cable Laying and termination in Location 3 and Location 3a | | | | | | | | | | | | | | | | | | | | |
| EM2040 L3(037)Inspec Offices - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM2060 L3(037)Inspec Offices - AVCSS SURCON WS and 55" LCD Installation | | | | | | | | | | | | | | | | | | | | |
| EM2080 L3(037)Inspec Offices - VTS WS Installation | | | | | | | | | | | | | | | | | | | | |
| EM2100 L3(037)Inspec Offices - SURCON and WS Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 3(Inbd Cargo Exam Bldg (037) Platform Control Room) | | | | | | | | | | | | | | | | | | | | |
| EM1160 L3(037)PLF Ctrl Rm - Cable Laying and termination in Location 3 and Location 3a | | | | | | | | | | | | | | | | | | | | |
| EM1180 L3(037)PLF Ctrl Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1200 L3(037)PLF Ctrl Rm - AVCSS SYSCON WS and 55" TV Wall Installation | | | | | | | | | | | | | | | | | | | | |
| EM1220 L3(037)PLF Ctrl Rm - AVCSS SYSCON WS Tuning | | | | | | | | | | | | | | | | | | | | |

| <p>Programme No.: HZMB-DWP</p> <p>Data Date: 14-Aug-15</p> <p>summary</p> <ul style="list-style-type: none"> Actual Level of Effort Primary Baseline Actual Work Remaining Work Critical Remaining Work Baseline Milestone Milestone | <p>Hong Kong-Zhuhai-Macao Bridge</p> <p>Hong Kong Boundary Crossing</p> <p>Facilities - Automatic Vehicle</p> <p>Clearance Support System (AVCSS)</p> | <table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>14-Nov-16</td> <td>Rev: 0</td> <td>WC</td> <td>LC</td> </tr> <tr> <td>10-Mar-17</td> <td>Rev: 1.0a</td> <td>WC</td> <td>LC</td> </tr> <tr> <td>5-May-17</td> <td>Rev: 1.0b</td> <td>WC</td> <td>LC</td> </tr> </tbody> </table> | Date | Revision | Checked | Approved | 14-Nov-16 | Rev: 0 | WC | LC | 10-Mar-17 | Rev: 1.0a | WC | LC | 5-May-17 | Rev: 1.0b | WC | LC |
|---|---|--|----------|----------|---------|----------|-----------|--------|----|----|-----------|-----------|----|----|----------|-----------|----|----|
| Date | Revision | Checked | Approved | | | | | | | | | | | | | | | |
| 14-Nov-16 | Rev: 0 | WC | LC | | | | | | | | | | | | | | | |
| 10-Mar-17 | Rev: 1.0a | WC | LC | | | | | | | | | | | | | | | |
| 5-May-17 | Rev: 1.0b | WC | LC | | | | | | | | | | | | | | | |

| Activity ID | Activity Name | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | |
|---|--|------|----|----|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|
| | | Q2 | Q3 | Q4 | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| Location 3a(Inbd Cargo Exam Bldg (037) ROCARS Room) | | | | | | | | | | | | | | | | | | | | | |
| EM1240 | L3a(037) ROCARS Rm - Cable Laying and termination in Location 3 and Location 3a | | | | | | | | | | | | | | | | | | | | |
| EM1260 | L3a(037) ROCARS Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1280 | L3a(037) ROCARS Rm -AVCSS SYSCON and SURCON and Intercom Installation | | | | | | | | | | | | | | | | | | | | |
| EM1300 | L3a(037) ROCARS Rm - VTS WS Installation | | | | | | | | | | | | | | | | | | | | |
| EM1320 | L3a(037) ROCARS Rm - VID WS Installation | | | | | | | | | | | | | | | | | | | | |
| EM1340 | L3a(037) ROCARS Rm - SURCON and SYSCON and WS Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 3a(Inbd Cargo Exam Bldg (037) Main Server Room) | | | | | | | | | | | | | | | | | | | | | |
| EM2120 | L3a(037) Main Server Rm - Cable Laying and termination in Location 3 and Location 3a | | | | | | | | | | | | | | | | | | | | |
| EM2140 | L3a(037) Main Server Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM2160 | L3a(037) Main Server Rm - AVCSS Server Installation | | | | | | | | | | | | | | | | | | | | |
| EM2180 | L3a(037) Main Server Rm - VTS Server Installation | | | | | | | | | | | | | | | | | | | | |
| EM2200 | L3a(037) Main Server Rm - Servers Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 4(Outbd Cargo Exam Bldg (023) MDF Room) | | | | | | | | | | | | | | | | | | | | | |
| EM2240 | L4a(023) ROCARS Rm - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM2280 | L4a(023) ROCARS Rm -AVCSS SYSCON and SURCON and Intercom Installation | | | | | | | | | | | | | | | | | | | | |
| EM2280 | L4a(023) ROCARS Rm - VTS WS Installation | | | | | | | | | | | | | | | | | | | | |
| EM2300 | L4a(023) ROCARS Rm - SYSCON and SURCON and WS Tuning | | | | | | | | | | | | | | | | | | | | |
| Location 5(Common Utility Enclosure & Staff Subway) | | | | | | | | | | | | | | | | | | | | | |
| EM2341 | L5(CUE) - Cable Laying between Location 5 and Location 6 | | | | | | | | | | | | | | | | | | | | |
| EM2361 | L5(CUE) - Cable Laying between Location 5 and Location 7 | | | | | | | | | | | | | | | | | | | | |
| EM2380 | L5(CUE) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| Location 6(Common Utility Enclosure & Staff Subway) | | | | | | | | | | | | | | | | | | | | | |
| EM2400 | L6(CUE) - Cable Laying between Location 6 and Location 6 | | | | | | | | | | | | | | | | | | | | |
| EM2420 | L6(CUE) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| Location 7(Common Utility Enclosure & Staff Subway) | | | | | | | | | | | | | | | | | | | | | |
| EM2440 | L7(CUE) - Cable Laying between Location 5 and Location 7 | | | | | | | | | | | | | | | | | | | | |
| EM2460 | L7(CUE) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| Location 12(Inbd Private Car Kiosks (027,028,029)) | | | | | | | | | | | | | | | | | | | | | |
| Inbd Private Car Kiosks(027) - 9 nos (Phase 1) | | | | | | | | | | | | | | | | | | | | | |
| EM1500 | L12(027)(9nos P1) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1520 | L12(027)(9nos P1) -AVCSS/MOM Kiosk Equipment Installation (9 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1541 | L12(027)(9nos P1) - XDB installation (18 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1542 | L12(027)(9nos P1) - ODB installation (5 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1543 | L12(027)(9nos P1) - ODB installation (2 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1544 | L12(027)(9nos P1) - ODB installation (2 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1560 | L12(027)(9nos P1) - Loop installation (45 nos) | | | | | | | | | | | | | | | | | | | | |
| Inbd Goods Vehicle Kiosks(028) - 5 nos (Phase 1) | | | | | | | | | | | | | | | | | | | | | |
| EM1620 | L12(028)(5nos P1) - Cable Laying and termination | | | | | | | | | | | | | | | | | | | | |
| EM1640 | L12(028)(5nos P1) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | | | | | | |
| EM1660 | L12(028)(5nos P1) -AVCSS/MOM Kiosk Equipment Installation (5 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1681 | L12(028)(5nos P1) - XDB installation (10 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1682 | L12(028)(5nos P1) - ODB installation (3 nos) | | | | | | | | | | | | | | | | | | | | |
| EM1683 | L12(028)(5nos P1) - ODB installation (2 nos) | | | | | | | | | | | | | | | | | | | | |

Programme No.: HZM(B-DWP)
Data Date: 14-Aug-15

summary

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |

| Activity ID | Activity Name | 2015 | | | 2016 | | | 2017 | | | 2018 | | | 2019 | | |
|--|--|------|----|----|------|----|----|------|----|----|------|----|----|------|----|----|
| | | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| EM1700 | L12(028)(5nos P1) - AICP Installation (5 nos) | | | | | | | | | | | | | | | |
| EM1720 | L12(028)(5nos P1) - Loop installation (25 nos) | | | | | | | | | | | | | | | |
| Outbid Goods Vehicle Kiosks (029) - 5 nos (Phase 1) | | | | | | | | | | | | | | | | |
| EM1740 | L12(029)(5nos P1) - Cable Containment in Kiosks | | | | | | | | | | | | | | | |
| EM1760 | L12(029)(5nos P1) - Cable Laying and termination | | | | | | | | | | | | | | | |
| EM1780 | L12(029)(5nos P1) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | |
| EM1800 | L12(029)(5nos P1) - AVCSS/MOM Kiosk Equipment Installation (5 nos) | | | | | | | | | | | | | | | |
| EM1821 | L12(029)(5nos P1) - XDB installation (5 nos) | | | | | | | | | | | | | | | |
| EM1822 | L12(029)(5nos P1) - ODB installation (4 nos) | | | | | | | | | | | | | | | |
| EM1823 | L12(029)(5nos P1) - ODB installation (1 nos) | | | | | | | | | | | | | | | |
| EM1840 | L12(029)(5nos P1) - AICP Installation (5 nos) | | | | | | | | | | | | | | | |
| Location 13(Outbid Private Car Kiosks (030)) - 9 nos (Phase 1) | | | | | | | | | | | | | | | | |
| EM2520 | L13(030)(9nos P1) - Cable Containment in Kiosks | | | | | | | | | | | | | | | |
| EM2540 | L13(030)(9nos P1) - Cable Laying and termination | | | | | | | | | | | | | | | |
| EM2560 | L13(030)(9nos P1) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | |
| EM2580 | L13(030)(9nos P1) - AVCSS/MOM Kiosk Equipment Installation (9 nos) | | | | | | | | | | | | | | | |
| EM2601 | L13(030)(9nos P1) - XDB installation (9 nos) | | | | | | | | | | | | | | | |
| EM2602 | L13(030)(9nos P1) - ODB installation (7 nos) | | | | | | | | | | | | | | | |
| Location 14(Future-Outbid/Private Car Kiosks) - 6+6 nos | | | | | | | | | | | | | | | | |
| EM1440 | L14 - Cable Laying and termination at ELV Room in CUE | | | | | | | | | | | | | | | |
| Location 16(Inbd Traffic Control Kiosk (100)) | | | | | | | | | | | | | | | | |
| EM2760 | L16(101) - Cable Laying and termination | | | | | | | | | | | | | | | |
| EM2780 | L16(101) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | |
| EM2800 | L16(101) - AVCSS SYSCON and SURCON Installation | | | | | | | | | | | | | | | |
| EM2820 | L16(101) - VTS WS and 55" LCD Installation | | | | | | | | | | | | | | | |
| Location 17(Inbd Private Car Exam Bldg(033) Operational Office) | | | | | | | | | | | | | | | | |
| EM2940 | L18(024) - Cable Laying and termination | | | | | | | | | | | | | | | |
| EM2960 | L18(024) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | |
| EM2980 | L18(024) - AVCSS SURCON and 55" LCD Installation | | | | | | | | | | | | | | | |
| EM3000 | L18(024) - SURCON Tuning | | | | | | | | | | | | | | | |
| Location 19 (DOH Cargo Clearance Bldg(043)) | | | | | | | | | | | | | | | | |
| EM1360 | L19(043) - Cable Laying and termination | | | | | | | | | | | | | | | |
| EM1380 | L19(043) - Cable Splicing and Testing and Labeling | | | | | | | | | | | | | | | |
| EM1400 | L19(043) - PA and Intercom Installation | | | | | | | | | | | | | | | |
| EM1420 | L19(043) - PA and Intercom Tuning | | | | | | | | | | | | | | | |
| Inbd Vehicle Clearance Plaza - 8 nos VID, 7 nos VTS, 4 nos TLS | | | | | | | | | | | | | | | | |
| EM3020 | Inbound VID cabling from pillar box to VID field equipment | | | | | | | | | | | | | | | |
| EM3040 | Inbound VTS cabling from pillar box to VTS field equipment | | | | | | | | | | | | | | | |
| EM3060 | Inbound TLS cabling from pillar box to TLS field equipment | | | | | | | | | | | | | | | |
| EM3080 | Inbound VID field equipment installation (8 VID) | | | | | | | | | | | | | | | |
| EM3100 | Inbound VTS field equipment installation (4 RFID + 3 Cameras) | | | | | | | | | | | | | | | |
| EM3120 | Inbound TLS field equipment installation (4 TLS) | | | | | | | | | | | | | | | |
| EM3140 | Inbound VID and VTS and TLS field equipment tuning | | | | | | | | | | | | | | | |

Programme No.: HZMB-DWP
Data Date: 14-Aug-15

- summary
- Actual Level of Effort
 - Primary Baseline
 - Actual Work
 - Remaining Work
 - Critical Remaining Work
 - Baseline Milestone
 - Milestone

Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |

| Activity ID | Activity Name | 2015 | | | 2016 | | | 2017 | | | 2018 | | | 2019 | | |
|---|---|------|----|----|------|----|----|------|----|----|------|----|----|------|----|--|
| | | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | |
| EM3160 | Outbound VID cabling from pillar box to VID field equipment | | | | | | | | | | | | | | | |
| EM3180 | Outbound VTS cabling from pillar box to VTS field equipment | | | | | | | | | | | | | | | |
| EM3200 | Outbound TLS cabling from pillar box to TLS field equipment | | | | | | | | | | | | | | | |
| EM3220 | Outbound VID field equipment installation (8 VID) | | | | | | | | | | | | | | | |
| EM3240 | Outbound VTS field equipment installation (3 RFID + 3 Cameras) | | | | | | | | | | | | | | | |
| EM3260 | Outbound TLS field equipment installation (4 TLS) | | | | | | | | | | | | | | | |
| EM3280 | Outbound VID and VTS and TLS field equipment tuning | | | | | | | | | | | | | | | |
| UD1000 | Underground Ducting (UUD1.1) between CUE and Inbd Cargo Exam Bldg (037) | | | | | | | | | | | | | | | |
| UD1001 | (UUD1.1) [CUE-037] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1060 | (UUD1.2) between Inbd Cargo Exam Bldg South (037[S]) and DOH Cargo Clearance Bldg (037) | | | | | | | | | | | | | | | |
| UD1061 | (UUD1.2) [037(S)-043] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1040 | Underground Ducting (UUD9.1) between CUE and Shuttle Bus Kiosk (006) and Inbd Priv | | | | | | | | | | | | | | | |
| UD1041 | (UUD9.1) b/w IB Cargo Exam Bldg South(037[S]) & IB PC Exam Bldg(033) & IB Traffic | | | | | | | | | | | | | | | |
| UD1042 | (UUD9.1) [037(S)-033-100] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1010 | (UUD2) between Inbd Cargo Exam Bldg North (037[N]) to Inbd VCP | | | | | | | | | | | | | | | |
| UD1011 | (UUD2) [037(N)-IB VCP] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1070 | (UUD9.3) between Inbd Private Car Exam Bldg (033) and Inbd Vehicle Clearance Plaza | | | | | | | | | | | | | | | |
| UD1071 | (UUD9.3) [033-IB VCP] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1020 | (UUD9.2) between Inbd Private Car Exam Bldg (033) and Inbd Vehicle Clearance Plaza | | | | | | | | | | | | | | | |
| UD1021 | (UUD9.2) [033-IB VCP] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1030 | Underground Ducting (UUD7) between PCB(001) and Inbd Coach Kiosks(010) | | | | | | | | | | | | | | | |
| UD1031 | (UUD7) between CUE and Outbd Cargo Exam Bldg (023) | | | | | | | | | | | | | | | |
| UD1050 | (UUD3.2) b/w OB Car Exam Bldg(023) & OB PC Exam Bldg(024) & OB Traffic Control I | | | | | | | | | | | | | | | |
| UD1051 | (UUD3.2) [023-024-101] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1100 | Underground Ducting (UUD8) between CUE and Outbd PCA (032) | | | | | | | | | | | | | | | |
| UD1101 | (UUD8) [CUE-032] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1080 | (UUD4.1) between Outbd PC Exam Bldg (024) and Outbd Vehicle Clearance Plaza | | | | | | | | | | | | | | | |
| UD1081 | (UUD4.1) [024-OB VCP] - Cable laying and termination | | | | | | | | | | | | | | | |
| UD1090 | (UUD5) between Outbd Car Exam Bldg (023[S]) and Outbd Vehicle Clearance Plaza | | | | | | | | | | | | | | | |
| UD1091 | (UUD5) [023(S)-OB VCP] - Cable laying and termination | | | | | | | | | | | | | | | |
| Initial On-Site Test and Commissioning / Pre-SAT (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Site Acceptance Test (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Security Risk Assessment and Audit | | | | | | | | | | | | | | | | |
| Operability Period Test (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Completion (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Training and Document (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Operation (Phase 1 / Section I) | | | | | | | | | | | | | | | | |
| Engineering Support for Phase 1 / Section I | | | | | | | | | | | | | | | | |
| Procurement - Phase 2 / Section II | | | | | | | | | | | | | | | | |
| Delivery and Bench Acceptance Test for Phase 2/Section II | | | | | | | | | | | | | | | | |
| Installation - Phase 2 / Section II | | | | | | | | | | | | | | | | |

Programme No.: HZMB-DWP
Data Date: 14-Aug-15

summary

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |

30-Aug-17; Installation - Phase 2 / Section II

| Activity ID | Activity Name | 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | | | |
|---|---------------|------|----|----|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|
| | | Q2 | Q3 | Q4 | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 |
| <p>Location 8 (Inbd Private Car Annex (025)) (Phase 2)</p> <ul style="list-style-type: none"> EM3370 L8(025) - Cable Containment in Kiosks EM3380 L8(025) - Cable Laying and termination EM3400 L8(025) - Cable Splicing and Testing and Labeling <p>Location 9 (Outbd Private Car Annex (032)) (Phase 2)</p> <ul style="list-style-type: none"> EM3500 L9(032) - Cable Containment in Kiosks EM3520 L9(032) - Cable Laying and termination <p>Initial On-Site Test and Commissioning / Pre-SAT (Phase 2 / Section II)</p> <p>Site Acceptance Test (Phase 2 / Section II)</p> <p>Operability Period Test (Phase 2 / Section II)</p> <p>Completion (Phase 2 / Section II)</p> <p>Engineering Support for Phase 2 / Section II</p> <p>Procurement for Phase 2 / Section III</p> <p>Delivery and Bench Acceptance Test for Phase 2 / Section III</p> <p>Installation - Phase 2 / Section III</p> <p>Location 10,11,12,13 (Vehicle Clearance Kiosks)</p> <ul style="list-style-type: none"> EM4400 L12(027)(12nos P2) - Cable Laying and termination EM4450 L12(027)(12nos P2) - Cable Splicing and Testing and Labeling EM4480 L12(027)(12nos P2) - AVCSS/DOH/MOM Kiosk Equipment Installation (12 nos) <p>Location 13 Outbd Private Car Kiosks (030) - 12 nos (Phase 2)</p> <ul style="list-style-type: none"> EM4560 L13(030)(12nos P2) - Cable Containment in Kiosks <p>Location 12 Outbd Goods Vehicle Kiosks (028) - 3 nos (Phase 2)</p> <ul style="list-style-type: none"> EM4880 L12(028)(3nos P2) - Cable Laying and termination EM4900 L12(028)(3nos P2) - Cable Splicing and Testing and Labeling EM4920 L12(028)(3nos P2) - AVCSS/DOH/MOM Kiosk Equipment Installation (3 nos) EM4940 L12(028)(3nos P2) - ODB & XDB Installation (3 nos) EM4980 L12(028)(3nos P2) - AIDP Installation (3 nos) <p>Location 11 Outbd Coach Kiosks (009) - 4 nos (Phase 2)</p> <p>Location 12 Inbd Goods Vehicle Kiosks (028) - 3 nos (Phase 2)</p> <ul style="list-style-type: none"> EM4720 L12(028)(3nos P2) - Cable Laying and termination EM4740 L12(028)(3nos P2) - Cable Splicing and Testing and Labeling EM4760 L12(028)(3nos P2) - AVCSS/DOH/MOM Kiosk Equipment Installation (3 nos) EM4800 L12(028)(3nos P2) - ODB & XDB Installation (3 nos) EM4820 L12(028)(3nos P2) - Loop Installation (15 nos) EM4840 L12(028)(3nos P2) - Kiosk Equipment Configuration (3 nos) EM45120 L12(028)(3nos P2) - Inbd Goods Vehicle Kiosks Installation Complete <p>Location 10 Shuttle Bus Kiosks (006) - 4 nos (Phase 2)</p> <ul style="list-style-type: none"> EM4000 L10(006)(4nos P2) - Cable Containment in Kiosks <p>Location 11 Inbd Coach Kiosks (010) - 2 nos (Phase 2)-1</p> <p>Location 11 Inbd Coach Kiosks (010) - 2 nos (Phase 2)-2</p> | | | | | | | | | | | | | | | | | | | | | |
| <p>Initial On-Site Test and Commissioning / Pre-SAT (Phase 2 / Section III)</p> | | | | | | | | | | | | | | | | | | | | | |

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev. 0 | WC | LC |
| 10-Mar-17 | Rev. 1.0a | WC | LC |
| 5-May-17 | Rev. 1.0b | WC | LC |

Hong Kong-Zhuhai-Macao Bridge
 Hong Kong Boundary Crossing
 Facilities - Automatic Vehicle
 Clearance Support System (AVCSS)

Programme No.: HZ/MB-DWP
 Data Date: 14-Aug-15

summary

- Actual Level of Effort
- Primary Baseline
- Actual Work
- Remaining Work
- Critical Remaining Work
- Baseline Milestone
- Milestone

Contract No.: HY/2013/06

Activity ID

Detail Work Programme

| 2015 | | | | 2016 | | | | 2017 | | | | 2018 | | | | 2019 | |
|------|----|----|----|------|----|----|----|------|----|----|----|------|----|----|----|------|--|
| Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | |
| | | | | | | | | | | | | | | | | | |

- Site Acceptance Test (Phase 2 / Section III)
- Operability Period Test (Phase 2 / Section III)
- Completion (Phase 2 / Section III)
- Operation (Phase 2 / Section III)
- Defect Liability Period (DLP)
- Document Submission (Phase 2 / Section III)

Programme No.: HZMB-DWP
Data Date: 14-Aug-15

- ▬ Actual Level of Effort
- ▬ Primary Baseline
- ▬ Actual Work
- ▬ Remaining Work
- ▬ Critical Remaining Work
- ◇ Baseline Milestone
- ◆ Milestone

summary

Hong Kong-Zhuhai-Macao Bridge
Hong Kong Boundary Crossing
Facilities - Automatic Vehicle
Clearance Support System (AVCSS)

| Date | Revision | Checked | Approved |
|-----------|-----------|---------|----------|
| 14-Nov-16 | Rev: 0 | WC | LC |
| 10-Mar-17 | Rev: 1.0a | WC | LC |
| 5-May-17 | Rev: 1.0b | WC | LC |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix D

Event / Action Plan

Appendix D –

Event / Action Plan for Air Quality and Noise Monitoring and Water Quality Monitoring and Ecological Monitoring

Event / Action Plan for Air Quality

| Event | Action | | | |
|------------------------------|---|--|-----------------------|---|
| | ET | IEC | ER | Contractor |
| Action Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method. | 1. Notify Contractor. | 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate. |

| Event | Action | | | |
|---|---|---|---|--|
| | ET | IEC | ER | Contractor |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate. |

| Event | Action | | | |
|---------------------------------------|---|---|---|--|
| | ET | IEC | ER | Contractor |
| Limit Level | | | | |
| 1. Exceedance for one sample | 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Supervise implementation of remedial measures. | 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate. |

| Event | Action | | | |
|---|--|--|--|---|
| | ET | IEC | ER | Contractor |
| 2. Exceedance for two or more consecutive samples | <ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedances abated. |

Event / Action Plan for Construction Noise Monitoring

| Event | Action | | | |
|--------------|---|---|---|--|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Identify source, investigate the causes of exceedance and propose remedial measures; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; 5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; 2. Implement noise mitigation proposals. |

| Event | Action | | | |
|-------------|--|--|--|---|
| | ET | IEC | ER | Contractor |
| Limit Level | <ol style="list-style-type: none"> 1. Inform IEC, ER, EPD and Contractor; 2. Identify source; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event / Action Plan for Water Quality

| Event | ET Leader | IEC | ER | Contractor |
|--|--|--|---|--|
| Action level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in situ measurement on next day of exceedance to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods | <ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor | <ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Notify Contractor | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Amend working methods if appropriate |
| Action level being exceeded by two or more consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor and ER 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Action level 8. Repeat measurement on next day of exceedance to confirm findings | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Confirm receipt of notification of noncompliance in writing 2. Discuss with IEC on the proposed mitigation measures 3. Make agreement on mitigation measures to be implemented 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the Engineer and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Discuss with ET and IEC on possible remedial actions and propose mitigation measures to IEC and ER within 3 working days of notification 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate |

| Event | ET Leader | IEC | ER | Contractor |
|---|--|--|--|---|
| Limit level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, Contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the proposed mitigation measures submitted by Contractor and advise the ER accordingly 4. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Ensure mitigation measures are properly implemented 5. Assess the effectiveness of the implemented mitigation measures | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Rectify unacceptable practice 3. Check all plant and equipment and consider changes of working methods 4. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 5. Implement the agreed mitigation measures 6. Amend working methods if appropriate |
| Limit level being exceeded by two or more consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in-situ measurement to confirm findings 2. Identify source(s) of impact 3. Inform IEC, contractor, ER and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods 5. Discuss mitigation measures with IEC, ER and Contractor 6. Ensure mitigation measures are implemented 7. Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor's working method 2. Discuss with ET and Contractor on possible remedial actions 3. Review the Contractor's mitigation measures whenever necessary to assure their effectiveness and advise the ER accordingly | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing 2. Discuss with IEC, ET and Contractor on the proposed mitigation measures 3. Request Contractor to critically review the working methods 4. Make agreement on the mitigation measures to be implemented 5. Ensure mitigation measures are properly implemented 6. Assess the effectiveness of the implemented mitigation measures 7. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit level | <ol style="list-style-type: none"> 1. Inform the ER and confirm notification of the noncompliance in writing 2. Take immediate action to avoid further exceedance 3. Rectify unacceptable practice 4. Check all plant and equipment and consider changes of working methods 5. Submit proposal of mitigation measures to ER within 3 working days of notification and discuss with ET, IEC and ER 6. Implement the agreed mitigation measures 7. Resubmit proposals of mitigation measures if problem still not under control 8. As directed by the engineer, to slow down or to stop all or part of the construction activities until no exceedance of Limit level |

Event / Action Plan for Ecological Monitoring

| Event | ET Leader | IEC | ER | Contractor |
|--------------|---|---|---|--|
| Action Level | <ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor; 5. Check monitoring data. 6. Review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and finding with the ET and the Contractor. | <ol style="list-style-type: none"> 1. Discuss monitoring with the IEC and any other measures proposed by the ET; 2. If ER/SOR is satisfied with the proposal of any other measures, ER/SOR to signify the agreement in writing on the measures to be implemented. | <ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Discuss with the ET and the IEC and propose measures to the IEC and the ER/SOR; 3. Implement the agreed measures. |

| Event | ET Leader | IEC | ER | Contractor |
|-------------|---|---|---|---|
| Limit Level | <ol style="list-style-type: none"> 1. Repeat statistical data analysis to confirm findings; 2. Review all available and relevant data, including raw data and statistical analysis results of other parameters covered in the EM&A, to ascertain if differences are as a result of natural variation or previously observed seasonal differences; 3. Identify source(s) of impact; 4. Inform the IEC, ER/SOR and Contractor of findings; 5. Check monitoring data; 6. Repeat review to ensure all the dolphin protective measures are fully and properly implemented and advise on additional measures if necessary. 7. If ET proves that the source of impact is caused by any of the construction activity by the works contract, ET to arrange a meeting to discuss with IEC, ER/SOR and Contractor the necessity of additional dolphin monitoring and/or any other potential mitigation measures (e.g., consider to modify the perimeter silt curtain or consider to control/temporarily stop relevant construction activity etc.) and submit to IEC a proposal of additional dolphin monitoring and/or mitigation measures where necessary. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor; 2. Discuss monitoring results and findings with the ET and the Contractor; 3. Attend the meeting to discuss with ET, ER/SOR and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 4. Review proposals for additional monitoring and any other mitigation measures submitted by ET and Contractor and advise ER/SOR of the results and findings accordingly. 5. Supervise / Audit the implementation of additional monitoring and/or any other mitigation measures and advise ER/SOR the results and findings accordingly. | <ol style="list-style-type: none"> 1. Attend the meeting to discuss with ET, IEC and Contractor the necessity of additional dolphin monitoring and any other potential mitigation measures. 2. If ER/SOR is satisfied with the proposals for additional dolphin monitoring and/or any other mitigation measures submitted by ET and Contractor and verified by IEC, ER/SOR to signify the agreement in writing on such proposals and any other mitigation measures. 3. Supervise the implementation of additional monitoring and/or any other mitigation measures. | <ol style="list-style-type: none"> 1. Inform the ER/SOR and confirm notification of the non-compliance in writing; 2. Attend the meeting to discuss with ET, IEC and ER/SOR the necessity of additional dolphin monitoring and any other potential mitigation measures. 3. Jointly submit with ET to IEC a proposal of additional dolphin monitoring and/or any other mitigation measures when necessary. 4. Implement the agreed additional dolphin monitoring and/or any other mitigation measures. |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a black rectangular background. The letters "Material" are in a smaller font size than "Lab".

Report No.: 0165/15/ED/1045

Appendix E

Implementation Schedule for Environmental Mitigation Measures (EMIS)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix E – Implementation Schedule of Environmental Mitigation Measures (EMIS)

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|--------------------|---------------|---|--------------------------|-----------------------|
| Air Quality | | | | |
| S5.5.6.1 | A1 | 1) The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation | All construction sites | V |
| S5.5.6.2 | A2 | 2) Proper watering of exposed spoil should be undertaken throughout the construction phase: <ul style="list-style-type: none"> • Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; • Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; • A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones. • The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; • Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; | All construction sites | V |
| S5.5.6.2 | A2 | <ul style="list-style-type: none"> • When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; • The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials, • Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously; • Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; • Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; • Any skip hoist for material transport should be totally enclosed by impervious sheeting; • Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top | All construction sites | V |
| S5.5.6.2 | A2 | <ul style="list-style-type: none"> • Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high | All construction sites | N/A |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|---------------------------------------|---------------|---|---|--|
| | | <p>level alarm which is interlocked with the material filling line and no overfilling is allowed;</p> <ul style="list-style-type: none"> • Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and • Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies | | |
| S5.5.6.3 | A3 | 3) The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase. | All construction sites | V |
| S5.5.6.4 | A4 | 4) Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD. | All construction sites | V |
| S5.5.6.4 | A5 | 5) Implement regular dust monitoring under EM&A programme during the construction stage. | Selected Representative dust monitoring station | V (Conducted by Contract No. HY/2013/01 and HY/2011/03) |
| S5.5.7.1 | A6 | <p>The following mitigation measures should be adopted to prevent fugitive dust emissions for concrete batching plant;</p> <ul style="list-style-type: none"> • Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system; • All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP; • Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system; • The materials which may generate airborne dusty emissions should be wetted by water spray system; • All receiving hoppers should be enclosed on three sides up to 3m above unloading point; • All conveyor transfer points should be totally enclosed; • All access and route roads within the premises should be paved and wetted; and • Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body | Selected Representative dust monitoring station | N/A |
| S5.5.2.7 | A7 | <p>The following mitigation measures should be adopted to prevent fugitive dust emissions at barging point:</p> <ul style="list-style-type: none"> • All road surface within the barging facilities will be paved; • Dust enclosures will be provided for the loading ramp; • Vehicles will be required to pass through designated wheels wash facilities; and • Continuous water spray at the loading points | All construction sites | V |
| Construction Noise (Air borne) | | | | |
| S6.4.10 | N1 | <p>1) Use of good site practices to limit noise emissions by considering the following:</p> <ul style="list-style-type: none"> • only well-maintained plant should be operated on-site and plant should be serviced regularly during | All construction sites | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|--|---------------|---|---|---|
| | | the construction programme; • machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; • silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; • mobile plant should be sited as far away from NSRs as possible and practicable; • material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. | | |
| S6.4.11 | N2 | 2) Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the construction period. | All construction sites | V |
| S6.4.12 | N3 | 3) Install movable noise barriers (typically density@14kg/m acoustic mat or full enclosure close to noisy plants including compressor, generators, saw. | For plant items listed in Appendix 6D of the EIA report at all construction sites | N/A |
| S6.4.13 | N4 | 4) Select "Quiet plants" which comply with the BS 5228 Part 1 or TM standards. | For plant items listed in Appendix 6D of the EIA report at all construction site | V |
| S6.4.14 | N5 | 5) Sequencing operation of construction plants where practicable | All construction sites where practicable | V |
| S5.1 | N6 | 6) Implement a noise monitoring under EM&A programme. | Selected representative noise monitoring station | V (Conducted by Contract No. HY/2013/01) |
| Sediment | | | | |
| S7.3 | S1 | 1) The requirements as recommended in ETWB TC 34/2002 Management of Dredged/Excavated Sediment shall be included in the Particular Specification as appropriate. | All construction sites | V |
| Waste Management (Construction Waste) | | | | |
| S8.3.8 | WM1 | <u>Construction and Demolition Material</u> The following mitigation measures should be implemented in handling the waste: • Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; • Carry out on-site sorting; • Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; • Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and • Implement an enhanced Waste Management Plan similar to E7WBTC (Works) No. 19/2005 - "Environmental Management on Construction Sites" to encourage on-site sorting of C&D | All construction sites | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|---------------------|---------------|---|--------------------------|-----------------------|
| | | <p>materials and to minimize their generation during the course of construction.</p> <ul style="list-style-type: none"> In addition, disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation | | |
| S8.3.9- S8.3.11 | WM2 | <p><u>C&D Waste</u></p> <ul style="list-style-type: none"> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage. The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. | All construction sites | V |
| S8.2.12- S8.3.15 | WM3 | <p><u>Chemical Waste</u></p> <ul style="list-style-type: none"> Chemical waste that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed; have a capacity of less than 450 liters unless the specification has been approved by the EPD; and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labeled and used solely for the storage of chemical waste; enclosed on at least 3 sides; have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest; have adequate ventilation; covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers chemical waste collection service and can supply the necessary storage containers; or be to a reuser of the waste, under approval from the EPD. | All construction sites | V |
| S8.3.16 | WM4 | <p><u>Sewage</u></p> <ul style="list-style-type: none"> Adequate numbers of portable toilets should be provided for the workers. The portable toilets should be maintained in a state which will not deter the workers from utilizing these portable | All construction sites | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|--|---------------|--|--------------------------|-----------------------|
| | | toilets. Night soil should be collected by licensed collectors regularly. | | |
| S8.3.17 | WM5 | <p>General Refuse</p> <ul style="list-style-type: none"> General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. Training should be provided to workers about the concepts of site cleanliness and appropriate waste management procedure, including reduction, reuse and recycling of wastes. | All construction sites | V |
| Water Quality (Construction Phase) | | | | |
| S9.11.1.1- S9.11.1.2 | W1 | <ul style="list-style-type: none"> Mitigation during the marine works to reduce impacts to within acceptable levels have been recommended and will comprise a series of measures that restrict the method and sequencing of dredging/backfilling, as well as protection measures. Details of the measures are provided below and summarised in the Environmental Mitigation Implementation Schedule in EM&A Manual Construction of seawalls to be advanced by at least 100-200m before the main reclamation dredging and filling can commence. It should be noted that the protection by advanced seawall is a dynamic process depending on the progress of the construction activities and the stage when such protection could be realised is illustrated in Figure 9.2 and detailed in Appendix 9D6 of the EIA Report. The part of the works where such measures can be undertaken for the majority of the time includes the following locations: <ul style="list-style-type: none"> TMCLKL northern reclamation; TMCLKL southern reclamation (after formation of the nips); Reclamation dredging and filling for Portion B of HKBCF; Reclamation filling for Portion C of HKBCF; Reclamation filling for Portion D of HKBCF; Reclamation filling for FSD berth of HKBCF; and Reclamation dredging and filling for Portion 1 of HKLR; Export for dredged spoils from NWWCZ avoiding exerting high demand on the disposal facilities in the NWWCZ and, hence, minimise potential cumulative impacts; For the marine viaducts of HKLR, the bored piling will be undertaken within a metal casing; A maximum of 30% public fill shall be used for all backfilling below -2.5mPD for the southern reclamation of TMCLKL, HKBCF and HKLR projects; where public fill is proposed for filling below - 2.5mPD, the fine content in the public fill will be | Marine-based works area | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|-----------|---------------|--|--------------------------|-----------------------|
| | | <p>controlled to 25%;</p> <ul style="list-style-type: none"> • silt curtains (cage type) will be applied round all grab dredgers during the HKBCF, HKLR and TMCLKL southern reclamation works; • single layer silt curtains will be applied around all works; • when constructing Portion D of the HKBCF, one side of the seawall crossing the channel should be constructed first and prior to the other works. This would reduce the maximum flow speed across the channel and enhance the effectiveness of other mitigation measures such as silt curtain system; • during the first two months of dredging work for HKBCF and HKLR, the silt-removal efficiency of the silt-curtains shall be verified by examining the results of water quality monitoring points. The water quality monitoring points to be selected for the above shall be those close to the locations of the initial period of dredging work. Details in this regard shall be determined by the ENPO to be established, taking account of the Contractor's proposed actual locations of his initial period of dredging work. • a sheet piled wall shall be constructed north of the HKBCF island, in order to allow the use of silt curtains during Phase 2 works; and • silt curtain shall be fully maintained throughout the works. <p>In addition, dredging operations should be undertaken in such a manner as to minimise resuspension of sediments. Standard good dredging practice measures should, therefore, be implemented including the following requirements which should be written into the dredging contract.</p> <ul style="list-style-type: none"> • trailer suction hopper dredgers shall not allow mud to overflow; • use of Lean Material Overboard (LMOB) systems shall be prohibited; • mechanical grabs shall be designed and maintained to avoid spillage and should seal tightly while being lifted; • barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material; • any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; • loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation; • excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; • adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; • all vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; and • the works shall not cause foam, oil, grease, litter or other objectionable matter to be present in the water within and adjacent to the works site. | | |
| S9.11.1.3 | W2 | <p><u>Land Works</u> General construction activities on land should also be governed by standard good working practice.</p> | Land-based works area | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|-----------|---------------|--|--------------------------|-----------------------|
| | | <p>Specific measures to be written into the works contracts should include:</p> <ul style="list-style-type: none"> • wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters; • sewage effluent and discharges from on-site kitchen facilities shall be directed to Government sewer in accordance with the requirements of the WPCO or collected for disposal offsite. The use of soakaways shall be avoided; • storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks; • silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm; • temporary access roads should be surfaced with crushed stone or gravel; • rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; • measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system; • open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms; • manholes (including any newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers; • discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system; | | |
| S9.11.1.7 | W2 | <ul style="list-style-type: none"> • all vehicles and plant should be cleaned before they leave the construction site to ensure that no earth, mud or debris is deposited by them on roads. A wheel washing bay should be provided at every site exit; • wheel wash overflow shall be directed to silt removal facilities before being discharged to the storm drain; • the section of construction road between the wheel washing bay and the public road should be surfaced with crushed stone or coarse gravel; • wastewater generated from concreting, plastering, internal decoration, cleaning work and other similar activities, shall be screened to remove large objects; • vehicle and plant servicing areas, vehicle wash bays and lubrication facilities shall be located under roofed areas. The drainage in these covered areas shall be connected to foul sewers via a petrol interceptor in accordance with the requirements of the WPCO or collected for off site disposal; • the contractors shall prepare an oil / chemical cleanup plan and ensure that leakages or spillages are contained and cleaned up | Land-based works area | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|---|---------------|---|--------------------------------------|---|
| | | <ul style="list-style-type: none"> immediately; waste oil should be collected and stored for recycling or disposal, in accordance with the Waste Disposal Ordinance; all fuel tanks and chemical storage areas should be provided with locks and be sited on sealed areas. The storage areas should be surrounded by bunds with a capacity equal to 110% of the storage capacity of the largest tank; and surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system. | | |
| S9.14 | W3 | Implement a water quality monitoring programme | Selected representative WQM stations | V (Conducted by Contract No. HY/2013/01) |
| Ecology (Construction Phase) | | | | |
| S10.7 | E4 | <ul style="list-style-type: none"> Watering to reduce dust generation; prevention of siltation of freshwater habitats; Site runoff should be desilted, to reduce the potential for suspended sediments, organics and other contaminants to enter streams and standing freshwater | Land-based works areas | V |
| S10.7 | E5 | <ul style="list-style-type: none"> Good site practices, including strictly following the permitted works hours, using quieter machines where practicable, and avoiding excessive lightings during night time | Land-based works areas | V |
| S10.7 | E6 | <ul style="list-style-type: none"> Dolphin Exclusion Zone Dolphin watching plan | Marine works | V |
| S10.7 | E7 | <ul style="list-style-type: none"> Decouple compressors and other equipment on working vessels Proposal on design and implementation of acoustic decoupling measures applied during dredging and reclamation works Avoidance of percussive piling | Marine works | V |
| S10.7 | E8 | <ul style="list-style-type: none"> Control vessel speed Skipper training Predefined and regular routes for working vessels; avoid Brother Islands. | Marine Traffic | V |
| S10.10 | E9 | Vessel based dolphin monitoring | Northeast and Northwest Lantau | V (Conducted by Contract No. HY/2013/01) |
| Fisheries | | | | |
| S11.7 | F4 | <ul style="list-style-type: none"> Maritime Oil Spill Response Plan (MOSRP); Contingency plan. | HKBCF | V |
| Landscape & Visual (Detailed Design Phase) | | | | |
| S14.3.3.1 | LV1 | <p>General design measures include:</p> <ul style="list-style-type: none"> Roadside planting and planting along the edge of the HKBCF Island is proposed; Transplanting of mature trees in good health and amenity value where appropriate and reinstatement of areas disturbed during construction by compensatory hydro-seeding and planting; Protection measures for the trees to be retained during construction activities; Optimizing the sizes and spacing of the bridge columns; Fine-tuning the location of the bridge columns to avoid visually-sensitive locations; Providing planting area around peripheral of HKBCF for tree planting screening effect; Providing salt-tolerant native trees along the planter strip at affected seawall and newly reclaimed coastline; For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport | HKBCF | V |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

| EIA Ref. | EM&A Log Ref. | Recommended Mitigation Measures | Location of the measures | Implementation Status |
|--|---------------|--|---|-----------------------|
| | | <p>buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF; and</p> <ul style="list-style-type: none"> • Fine-tuning the sizes of the structural members to minimize the bulkiness of buildings and adjustment of building arrangement to minimise disturbance to surrounding vegetation in the HKBCF. | | |
| Landscape & Visual (Construction Phase) | | | | |
| S14.3.3.3 | LV2 | <p>Mitigate both Landscape and Visual Impacts</p> <p>G1. Grass-hydroseed bare soil surface and stock pile areas.</p> <p>G2. Add planting strip and automatic irrigation system if appropriate at some portions of bridge footbridge to screen bridge and traffic.</p> <p>G3. Not applicable as this is for HKLR.</p> <p>G4. For HKBCF, providing aesthetic architectural design on the related buildings (e.g. similar materials for PCB building facade to Airport buildings, roof planting and subtle materials for other facilities buildings and so on), and the related infrastructure (e.g. parapet planting and transparent cover for elevated footbridges) to provide harmonious atmosphere of the HKBCF</p> <p>G5. Vegetation reinstatement and upgrading to disturbed areas</p> <p>G6. Maximizing new tree shrub and other vegetation planting to compensate tree felled and vegetation removed</p> <p>G7. Providing planting area around peripheral of HKBCF for tree planting screening effect;</p> <p>G8. Plant salt-tolerant native and shrubs etc along the planter strip at affected seawall.</p> <p>G9. Reserve of loose natural granite rocks for re-use, Provide new coastline to adopt "natural-look" by means of using armour rocks in the form of natural rock materials and planting strip area accommodating screen buffer to enhance "natural-look" of the new coastline.</p> | Building 026, 037, 039, 041, 043 and all area at ground level | V |
| S14.3.3.3 | LV3 | <p><u>Mitigate Visual Impacts</u></p> <p>V1. Minimize time for construction activities during construction period.</p> <p>V2. Not applicable for HKBCF.</p> | Building 026, 037, 039, 041, 043 and all area at ground level | V |
| EM&A | | | | |
| S15.2.2 | EM1 | An Independent Environmental Checker needs to be employed as per the EM&A Manual | All construction sites | V |
| S15.5 – S15.6 | EM2 | <ol style="list-style-type: none"> 1) An Environmental Team needs to be employed as per the EM&A Manual. 2) Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures. 3) An environmental impact monitoring needs to be implementing by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. | All construction sites | V |

Legend: V = implemented; x = not implemented; N/A = not applicable

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix F

Site Audit Findings and Corrective Actions

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix F – Site Audit Findings and Corrective Actions

Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. During the reporting period, 12 site inspections were carried out on 07, 15, 22 and 28 December 2017, 04, 12, 19 and 25 January 2018, 01, 09, 15 and 22 February 2018 (includes Contract No. HY/2013/06 within Contract No. HY/2013/03 works area).

Particular observations during the site inspections are described below.

For Contract No. HY/2013/03

30 November 2017

1. The Contractor was reminded to provide drip tray for the oil drum beside Building 049. Subsequently, drip tray was provided. The observation was closed on 07 December 2017.

07 December 2017

1. The Contractor was reminded to increase watering for dust suppression at haul roads. Subsequently, watering was increased. The observation was closed on 15 December 2017.

15 December 2017

1. The Contractor was reminded to remove food waste accumulated at Portion K. Subsequently, food waste was removed. The observation was closed on 22 December 2017.
2. The Contractor was reminded to provide the NRMM label for the excavator in Portion K. Subsequently, NRMM label was provided. The observation was closed on 22 December 2017.

22 December 2017

1. The Contractor was reminded to remove general waste accumulated at Building 029. Subsequently, general waste was removed. The observation was closed on 28 December 2017.
2. The Contractor was reminded to provide proper cover for the unused cement stored in Building 029. Subsequently, cover was provided. The observation was closed on 28 December 2017.

28 December 2017

1. The Contractor was reminded to provide the NRMM label for the crane in Portion H. The observation was closed on 04 January 2018.
2. The Contractor was reminded to provide drip tray for generator in Portion H. The observation was closed on 04 January 2018.
3. The Contractor was reminded to remove general waste accumulated at Building 041. The observation was closed on 04 January 2018.

04 January 2018

1. The Contractor was reminded to remove the stagnant water accumulated near Building 040. The observation was closed on 12 January 2018.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The "Material" part is in black and the "Lab" part is in white, set against a black rectangular background.

Report No.: 0165/15/ED/1045

2. The Contractor was reminded to remove the general waste accumulated near Building 040. The observation was closed on 12 January 2018.

12 January 2018

1. The Contractor was reminded to remove the construction waste accumulated near Building 010. The observation was closed on 19 January 2018.

19 January 2018

1. The Contractor was reminded to provide a new NRMM label for the excavator near Building 037. The observation was closed on 25 January 2018.
2. The Contractor was reminded to remove the general waste accumulated in Portion K. The observation was closed on 25 January 2018.

25 January 2018

1. The Contractor was reminded to remove the stagnant water accumulated near Building 049. The observation was closed on 01 February 2018.

01 February 2018

1. The Contractor was reminded to provide drip tray for the chemical in Portion G. The observation was closed on 09 February 2018.
2. The Contractor was reminded to remove the stagnant water accumulated near Building 040. The observation was closed on 09 February 2018.

09 February 2018

1. The Contractor was reminded to remove the general and construction waste accumulated in Building 049. The observation was closed on 15 February 2018.
2. The Contractor was reminded to provide a clear NRMM label for the generator near Building 049. The observation was closed on 15 February 2018.
3. The Contractor was reminded to move the chemical waste near Building 049 to chemical waste store. The observation was closed on 15 February 2018.

15 February 2018

1. The Contractor was reminded to improve the emission quality of the generator in Portion K. The observation was closed on 22 February 2018.

22 February 2018

1. The Contractor was reminded to remove the stagnant water accumulated in Building 049. Follow-up actions for outstanding observation will be checked in the upcoming site inspections and reported in the coming reporting period.
2. The Contractor was reminded to remove the construction waste accumulated in Building 049. Follow-up actions for outstanding observation will be checked in the upcoming site inspections and reported in the coming reporting period.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two horizontal bars: a thick black bar on top and a thinner grey bar on the bottom.

Report No.: 0165/15/ED/1045

For Contract No. HY/2013/06 within Contract No. HY/2013/03 works area

07 December 2017

1. Nil findings.

15 December 2017

1. Nil findings.

22 December 2017

1. Nil findings.

28 December 2017

1. Nil findings.

04 January 2018

1. Nil findings.

12 January 2018

1. Nil findings.

19 January 2018

1. Nil findings.

25 January 2018

1. Nil findings.

01 February 2018

1. Nil findings.

09 February 2018

1. Nil findings.

15 February 2018

1. Nil findings.

22 February 2018

1. Nil findings.

The Contractor has rectified most of the observations as identified during environmental site inspections during the reporting period. Follow-up actions for outstanding observations will be inspected during the next site inspections.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,

Profit Industrial Building,

1-15 Kwai Fung Crescent, Kwai Fong,

Hong Kong.

Tel : (852)-24508238

Fax : (852)-24508032

Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a black rectangular background that has a thin white border.

Report No.: 0165/15/ED/1045

Appendix G

Waste Flow Table



Monthly Summary of Waste Flow Table for 2017 (year)

Name of Person completing the Record: Marko Chan

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | | |
|--------------|--|---|--|--|---|---|--|--|--------------------------------|---|--|
| | Total Quantity Generated (in '000m ³) | Broken Concrete (see Note 1) (in '000m ³) | Reused in the Contract (in '000m ³) | Reused in other Projects (in '000m ³) | Disposed as Public Fill (in '000m ³) | Metals (in '000 Kg) | Paper/ cardboard packaging (in '000 Kg) | Plastics (see Note 2) (in '000 Kg) | Chemical Waste (in '000 Kg) | Others, e.g. general refuse (in '000m ³) | |
| Jan | 0.000 | 0 | 0 | 0 | 0.000 | 0 | 0 | 0 | 0 | 0.580 | |
| Feb | 0.000 | 0 | 0 | 0 | 0.000 | 0 | 0 | 0 | 0 | 0.585 | |
| Mar | 0.000 | 0 | 0 | 0 | 0.000 | 0 | 0 | 0 | 0 | 0.999 | |
| Apr | 0.043 | 0 | 0 | 0 | 0.043 | 0 | 0 | 0 | 0 | 1.073 | |
| May | 12.682 | 0 | 0 | 12.637 | 0.045 | 0 | 0 | 0 | 0 | 1.321 | |
| Jun | 27.129 | 0 | 0 | 26.007 | 1.122 | 0 | 0 | 0 | 0 | 2.023 | |
| Jul | 54.710 | 0 | 0 | 54.224 | 0.486 | 0 | 0 | 0 | 0 | 1.448 | |
| Aug | 67.927 | 0 | 0 | 64.331 | 3.596 | 0 | 0 | 0 | 0 | 1.656 | |
| Sept | 83.814 | 0 | 0 | 80.345 | 3.469 | 0 | 0 | 0 | 0 | 1.950 | |
| Oct | 50.339 | 0 | 0 | 49.312 | 1.027 | 0 | 0 | 0 | 0 | 1.750 | |
| Nov | 12.476 | 0 | 0 | 10.919 | 1.557 | 0 | 0 | 0 | 0 | 1.750 | |
| Dec | 20.83973 | 0 | 0 | 12.57173 | 8.268 | 0 | 0 | 0 | 0 | 1.589 | |
| Total | 320.760 | 0.000 | 0.000 | 301.147 | 19.613 | 0.000 | 0.000 | 0.000 | 0.000 | 16.724 | |

Notes:

- (1) Broken concrete for recycling into aggregates.
- (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



Monthly Summary of Waste Flow Table for 2018 (year)

Name of Person completing the Record: Marko Chan

| Month | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | |
|--------------|--|---|--|--|---|---|--|--|--------------------------------|---|
| | Total Quantity Generated (in '000m ³) | Broken Concrete (see Note 1) (in '000m ³) | Reused in the Contract (in '000m ³) | Reused in other Projects (in '000m ³) | Disposed as Public Fill (in '000m ³) | Metals (in '000 Kg) | Paper/ cardboard packaging (in '000 Kg) | Plastics (see Note 2) (in '000 Kg) | Chemical Waste (in '000 Kg) | Others, e.g. general refuse (in '000m ³) |
| Jan | 18.910 | 0 | 0 | 10.228 | 8.682 | 0 | 0 | 0 | 0 | 1.584 |
| Feb | 2.092 | 0 | 0 | 0 | 2.092 | 0 | 0 | 0 | 0 | 2.062 |
| Mar | | | | | | | | | | |
| Apr | | | | | | | | | | |
| May | | | | | | | | | | |
| Jun | | | | | | | | | | |
| Jul | | | | | | | | | | |
| Aug | | | | | | | | | | |
| Sept | | | | | | | | | | |
| Oct | | | | | | | | | | |
| Nov | | | | | | | | | | |
| Dec | | | | | | | | | | |
| Total | 21.002 | 0.000 | 0.000 | 10.228 | 10.774 | 0.000 | 0.000 | 0.000 | 0.000 | 3.646 |

- Notes:
- (1) Broken concrete for recycling into aggregates.
 - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.



ATAL Technologies Ltd.
Contract: HY/2013/06 HKBCF- Automatic Vehicle Clearance Support System
Location: Artificial Island of HKBCF (C3 Area)

Monthly Summary Waste Flow Table for 2017

| Month | Inert C&D Waste disposal / 廢性廢物 (in tonnes) (see Note 1) | | | | | | Non-inert C&D Waste disposal 非廢性廢物 (in tonnes) | | | | | | Waste to be recycled and returned / 可再循環利用或回收的廢物 | | | | | | Total Quantity Generated 總生產量 | |
|--------------|--|-------------------|-------------------------------------|-------------------|--|-------------------|---|-------------------|-------------------|-------------------|-------------------|-------------------|--|-------------------|------------------------|-------------------|-------------------|-------------------|----------------------------------|--|
| | Reused in the Work Package (e.g. backfilling) 再用於工程 (如回填) | | Reused in other Projects 再用於其他工程 | | Inert Waste (e.g. soil, broken concrete, rubble, fill material etc.) 廢性廢物 (如泥, 石灰頭, 石, 填料等) | | Others (e.g. general refuse, broken formwork etc) 其他 (如垃圾, 廢板枋等) | | Metals 金屬 | | Plastic 塑膠 | | Paper/cardboard packaging 廢紙/包裝紙類 | | Chemical Waste 化學廢物 | | Est. Qty. 估計數量 | Act. Qty. 實際數量 | | |
| | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | (a) = (b+c+d+e) | Est. Qty. 估計數量 | Act. Qty. 實際數量 | |
| January | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.002 | 0.002 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | |
| February | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.002 | 0.002 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | |
| March | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.002 | 0.002 | 0.005 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.002 | 0.002 | 0.002 | |
| April | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.005 | 0.005 | 0.005 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.005 | 0.005 | 0.005 | |
| May | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | |
| June | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | |
| July | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.020 | 0.020 | 0.020 | |
| August | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.030 | 0.030 | 0.030 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.030 | 0.030 | 0.030 | |
| September | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.030 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.050 | |
| October | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.030 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.050 | |
| November | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.030 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.050 | |
| December | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.300 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.050 | |
| Total | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.297 | 0.297 | 0.490 | 0.000 | 0.000 | 0.004 | 0.004 | 0.000 | 0.000 | 0.000 | 0.297 | 0.297 | 0.297 | |

Notes: (1) The quantities of C&D Materials, in tonne, was calculated by multiply the estimated volume, in m3, with the density of the soil, which is 1.5 gcm⁻³.



ATAL Technologies Ltd.
 Contract: HY/2013/06 HKBCF- Automatic Vehicle Clearance Support System
 Location: Artificial Island of HKBCF (C3 Area)

Ver: 1st
 Date: Jan 2017

Monthly Summary Waste Flow Table for 2018

| Month | Inert C&D Waste disposal / 廢性廢物 (in tonnes) (see Note 1) | | | | Non-inert C&D Waste disposal 非廢性廢物 (in tonnes) | | Waste to be recycled and returned / 可再循環利用或回收的廢物 | | | | | | | | Total Quantity Generated 總生產量 | | | |
|--------------|--|-------------------|-------------------------------------|-------------------|--|-------------------|---|-------------------|-------------------|-------------------|-------------------|-------------------|--------------------------------------|-------------------|----------------------------------|-------------------|-------------------|-------------------|
| | Reused in the Work Package (e.g. backfilling) 再用於工程 (如回填) | | Reused in other Projects 再用於其他工程 | | Inert Waste (e.g. soil, broken concrete, rubble, fill material etc.) 廢性廢物 (如泥, 石尖頭, 石, 填料等) | | Others (e.g. general refuse, broken formwork etc) 其他 (如垃圾, 廢板枋等) | | Metals 金屬 | | Plastic 塑膠 | | Paper/cardboard packaging 廢紙/包裝紙類 | | Chemical Waste 化學廢物 | | Est. Qty. 估計數量 | Act. Qty. 實際數量 |
| | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | Est. Qty. 估計數量 | Act. Qty. 實際數量 | | |
| January | 0.000 | 0.000 | 0.000 | 0.000 | 0.100 | 0.100 | 0.030 | 0.030 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.100 | 0.100 | |
| February | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | 0.010 | 0.010 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.050 | 0.050 | |
| March | | | | | | | | | | | | | | | | | | |
| April | | | | | | | | | | | | | | | | | | |
| May | | | | | | | | | | | | | | | | | | |
| June | | | | | | | | | | | | | | | | | | |
| July | | | | | | | | | | | | | | | | | | |
| August | | | | | | | | | | | | | | | | | | |
| September | | | | | | | | | | | | | | | | | | |
| October | | | | | | | | | | | | | | | | | | |
| November | | | | | | | | | | | | | | | | | | |
| December | | | | | | | | | | | | | | | | | | |
| Total | 0.000 | 0.000 | 0.000 | 0.000 | 0.150 | 0.150 | 0.040 | 0.040 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.150 | 0.150 | |

Notes: (1) The quantities of C&D Materials, in tonne, was calculated by multiply the estimated volume, in m3, with the density of the soil, which is 1.5 gcm⁻³.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix H

Environmental Licenses and Permits

Environmental Permit / Licences Summary for Contract No. HY/2013/03

(update: 06/03/2018)

| Item | Permit/Licence Registration | Permit No. | Work Area | Application Date | Issue Date | Valid Date | | Status | Remark |
|------|--|-------------------|----------------------------|------------------|------------|------------|-----------|------------|--------|
| | | | | | | From | To | | |
| 1 | Environmental Permit Pursuant to Environmental Impact Assessment Ordinance | EP-353/2009/H | HKBCF | 16-Jan-15 | 19-Jan-15 | 19-Jan-15 | Nil | Superseded | |
| 2 | Notification Pursuant to Section 3(1) of The Air Pollution Control (Construction Dust) Regulation | Ref No. 387703 | Main Site Area | 15-Apr-15 | 15-Apr-15 | 15-Apr-15 | Nil | Valid | |
| 3 | Notification Pursuant to Section 3(1) of The Air Pollution Control (Construction Dust) Regulation | Ref No. 387735 | Works Area WA3 | 15-Apr-15 | 15-Apr-15 | 15-Apr-15 | Nil | Valid | |
| 4 | Billing A/C for Construction Waste Disposal Pursuant to Section 6 & 9 of the Waste Disposal (Charges for Disposal of Construction waste) Regulation | A/C No. 7022228 | Main Site Area, WA3 & 4 | 15-Apr-15 | 06-May-15 | 06-May-15 | Nil | Valid | |
| 5 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0477-15 | Works Area WA3 | 20-Apr-15 | 04-May-15 | 18-May-15 | 17-Nov-15 | Expired | |
| 6 | Registration as Waste Producer Pursuant to Waste Disposal (Chemical Waste) (General) Regulation | 5213-951-C1186-28 | Main Site Area | 28-Apr-15 | 01-Jun-15 | 01-Jun-15 | Nil | Valid | |
| 7 | Registration as Waste Producer Pursuant to Waste Disposal (Chemical Waste) (General) Regulation | 5213-974-C3597-03 | Works Area WA4 | 28-Apr-15 | 01-Jun-15 | 01-Jun-15 | Nil | Valid | |
| 8 | Water Discharge License Pursuant to Water Pollution Control Ordinance (Cap 358) | WT00022180-2015 | Works Area WA3 | 29-Apr-15 | 04-Aug-15 | 03-Aug-15 | 31-Aug-20 | Valid | |
| 9 | Water Discharge License Pursuant to Water Pollution Control Ordinance (Cap 358) | WT00022391-2015 | Main Site Area | 06-May-15 | 04-Sep-15 | 04-Sep-15 | 30-Sep-20 | Superseded | |
| 10 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0566-15 | Box Culvert D | 08-May-15 | 22-May-15 | 08-Jun-15 | 07-Nov-15 | Expired | |
| 11 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0674-15 | CUE | 05-Jun-15 | 19-Jun-15 | 19-Jun-15 | 18-Aug-15 | Expired | |
| 12 | Environmental Permit Pursuant to Environmental Impact Assessment Ordinance | EP-353/2009/I | HKBCF | 30-Jun-15 | 17-Jul-15 | 17-Jul-15 | Nil | Superseded | |
| 13 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | PP-RS0020-15 | Drill Tower | 06-Jul-15 | 20-Jul-15 | 01-Aug-15 | 30-Nov-15 | Expired | |
| 14 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0999-15 | CUE | 28-Aug-15 | 11-Sep-15 | 14-Sep-15 | 10-Dec-15 | Superseded | |
| 15 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS1065-15 | Portion A1 | 15-Sept-15 | 29-Sep-15 | 30-Sep-15 | 31-Dec-15 | Superseded | |

| | | | | | | | | |
|----|---|---------------|----------------------------------|-----------|-----------|-----------|-----------|------------|
| 16 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS1203-15 | CUE | 20-Oct-15 | 03-Nov-15 | 02-Nov-15 | 31-Jan-16 | Superseded |
| 17 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/16-121 | South of Brothers (CMP2) | 26-Oct-15 | 17-Dec-15 | 18-Dec-15 | 17-Jan-16 | Expired |
| 18 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS1315-15 | Portion G | 12-Nov-15 | 26-Nov-15 | 28-Nov-15 | 28-Feb-16 | Expired |
| 19 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | PP-RS0029-15 | Drill Tower | 27-Nov-15 | 11-Dec-15 | 14-Dec-15 | 13-Apr-16 | Expired |
| 20 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS1388-15 | Main Site Area | 27-Nov-15 | 16-Dec-15 | 21-Dec-15 | 18-Mar-16 | Superseded |
| 21 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0035-16 | Main Site Area | 31-Dec-15 | 14-Jan-16 | 18-Jan-16 | 17-Mar-16 | Superseded |
| 22 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/16-161 | South of Brothers (CMP2) | 31-Dec-15 | 15-Jan-16 | 20-Jan-16 | 19-Feb-16 | Expired |
| 23 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/16-177 | South of Brothers (CMP2) | 26-Jan-16 | 11-Feb-16 | 20-Feb-16 | 19-Mar-16 | Expired |
| 24 | Environmental Permit Pursuant to Environmental Impact Assessment Ordinance | EP-353/2009/J | HKBCF | 18-Feb-16 | 25-Feb-16 | 25-Feb-16 | Nil | Superseded |
| 25 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | PP-RS0009-16 | Portion G | 02-Mar-16 | 16-Mar-16 | 21-Mar-16 | 20-Jul-16 | Expired |
| 26 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0244-16 | Main Site Area | 03-Mar-16 | 17-Mar-16 | 18-Mar-16 | 18-Jun-16 | Expired |
| 27 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0249-16 | Main Site Area | 03-Mar-16 | 17-Mar-16 | 19-Mar-16 | 18-Jun-16 | Superseded |
| 28 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0269-16 | Floating Concrete Batching Plant | 03-Mar-16 | 17-Mar-16 | 19-Mar-16 | 18-Jun-16 | Superseded |
| 29 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/16-202 | East of Sha Chau (CMP Vd) | 09-Mar-16 | 18-Mar-16 | 24-Mar-16 | 23-Apr-16 | Expired |
| 30 | Environmental Permit Pursuant to Environmental Impact Assessment Ordinance | EP-353/2009/K | HKBCF | 24-Mar-16 | 11-Apr-16 | 11-Apr-16 | Nil | Valid |
| 31 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0348-16 | Main Site Area | 29-Mar-16 | 12-Apr-16 | 15-Apr-16 | 14-Jul-16 | Superseded |
| 32 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-007 | East of Sha Chau (CMP Vd) | 08-Apr-16 | 19-Apr-16 | 24-Apr-16 | 23-May-16 | Expired |
| 33 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-029 | East of Sha Chau (CMP Vd) | 09-May-16 | 19-May-16 | 24-May-16 | 23-Jun-16 | Expired |

| | | | | | | | | |
|----|---|-----------------|---|-----------|-----------|-----------|-----------|------------|
| 34 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-040 | East of Sha Chau (CMP Vd) | 31-May-16 | 13-Jun-16 | 14-Jun-16 | 13-Jul-16 | Expired |
| 35 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0607-16 | Main Site Area | 02-Jun-16 | 16-Jun-16 | 19-Jun-16 | 18-Sep-16 | Superseded |
| 36 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0629-16 | Floating Concrete Batching Plant | 02-Jun-16 | 16-Jun-16 | 19-Jun-16 | 18-Dec-16 | Superseded |
| 37 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0639-16 | Main Site Area | 02-Jun-16 | 16-Jun-16 | 15-Jul-16 | 14-Oct-16 | Superseded |
| 38 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-062 | East of Sha Chau (CMP Vd) | 30-Jun-16 | 12-Jul-16 | 14-Jul-16 | 13-Aug-16 | Expired |
| 39 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | PP-RS0020-16 | Portion A, G & H | 13-Jul-16 | 27-Jul-16 | 28-Jul-16 | 24-Jan-17 | Superseded |
| 40 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-075 | East of Sha Chau (CMP Vd) | 27-Jul-16 | 05-Aug-16 | 14-Aug-16 | 31-Aug-16 | Expired |
| 41 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-088 | East of Sha Chau (CMP Vd) | 16-Aug-16 | 26-Aug-16 | 01-Sep-16 | 30-Sep-16 | Expired |
| 42 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0933-16 | Main Site Area | 18-Aug-16 | 01-Sep-16 | 05-Sep-16 | 31-Dec-16 | Expired |
| 43 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | GW-RS0960-16 | Main Site Area | 06-Sep-16 | 15-Sep-16 | 19-Sep-16 | 18-Dec-16 | Expired |
| 44 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-105 | East of Sha Chau (CMP Vd) | 15-Sep-16 | 27-Sep-16 | 01-Oct-16 | 31-Oct-16 | Expired |
| 45 | Construction Noise Permit Pursuant to Section 8(6) of the Noise Control Ordinance | PP-RS0028-16 | Portion A, G, H & N | 15-Sep-16 | 29-Sep-16 | 03-Oct-16 | 02-Apr-17 | Expired |
| 46 | Water Discharge License Pursuant to Water Pollution Control Ordinance (Cap 358) | WT00025384-2016 | Main Site Area | 09-Mar-16 | 10-Nov-16 | 10-Nov-16 | 30-Sep-20 | Valid |
| 47 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-132 | East of Sha Chau (CMP Vd) | 03-Nov-16 | 30-Nov-16 | 05-Dec-16 | 04-Jan-17 | Expired |
| 48 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-140 | East of Sha Chau (CMP Va) or South of Brothers (CMP2) | 14-Nov-16 | 30-Nov-16 | 30-Nov-16 | 29-Dec-16 | Expired |
| 49 | Permit issued Under the Dumping at Sea Ordinance | EP/MD/17-146 | East of Sha Chau (CMP Va) or South of Brothers (CMP2) | 28-Nov-16 | 16-Dec-16 | 16-Dec-16 | 29-Dec-16 | Expired |
| 50 | Construction Noise Permit | GW-RS1267-16 | Main Site Area | 02-Dec-16 | 16-Dec-16 | 19-Dec-16 | 18-Mar-17 | Expired |

Environmental License/ Permits /Notification Register

LCAL H2642

Contract: HY/2013/06 – Hong Kong Zhuhai and Macao Bridge - HKBCF – Automatic Vehicle Clearance Support System

| Item No. | Permit/License or Registration Application | | Permit/License/ Notification/ Registration Description | Permit/License/ Registration Number | Issue/Start Date | Expiry Date | Issuing Office | Remark | |
|----------|--|--------------|--|-------------------------------------|------------------|-------------|----------------|--------|-----------|
| | Work Area | Date | | | | | | | Reference |
| | Date: 28 Feb 2018 | | | | | | | | |
| 1 | HZMB-HK Boundary Crossing Facilities | 31 July 2015 | WFG14980 | 7023015 | 20 August 2015 | -- | EPD | | |
| 2 | HZMB-HK Boundary Crossing Facilities | 14 Nov 2017 | EP831/N09/R S1037-17 | GW-RS1037-17 | 1 Dec 2017 | 30 May 2018 | EPD | | |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix I

Investigation Reports on Action Level or Limit Level Non-compliance

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE

FOR

CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0032

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 10/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0032

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171204 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 8 December 2017:

Monitoring Date: 4 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 17.9 for mid-ebb /13.6 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 19.4 for mid-ebb/14.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|----------|---------------|---------------------------------|-----------------------------------|
| SS | SR6 | Depth Average | 26.0 | 19.3 |
| | SR7 | | 12.1 | 24.1 |
| | SR10B(N) | | 13.4 | 24.0 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171204 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, SR7 and SR10B(N), the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 4 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 30 November 2017, 7, 15 and 22 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 7 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations



- LEGEND**
- IS IMPACT STATIONS
 - CS CONTROL / FAR FIELD STATIONS
 - SR SENSITIVE RECEIVERS STATIONS

FIGURE 4.1— LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CD-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817873 |
| IS7 | 812244 | 818777 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 818850 |
| IS10 | 812377 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805837 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 823683 | 820881 |
| CS(MF)13 | 809989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 817590 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2

The Locations of Marine Transportation and Marine-based Construction Works

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix A

Notification of Limit Level Exceedance (20171204 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY2013/01 - | | | | | | |
|---|----------|---------------|--|--|-----------------------------------|-----------------------------------|
| Hong Kong - Zhuhai - Macao Bridge | | | | | | |
| Hong Kong Boundary Crossing Facilities - Passenger Clearance Building | | | | | | |
| Notifications of Environmental Quality Limits Exceedances | | | | | Notification No.: 20171204 SS NOE | |
| Date of Notification: 08 Dec 2017 | | | | | | |
| Works Inspected: Data collected from water sampling works on 4 December 2017 and the results were issued on 8 December 2017 | | | | | | |
| Monitoring Location: Water Quality Monitoring Station | | | | | | |
| Parameter: Dissolved Oxygen (DO) Suspended Solid (SS) Turbidity (TURB) | | | | | | |
| Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | SR6 | Depth Average | 23.5 and 120% (i.e. 17.9 for mid-ebb/13.6 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 19.4 for mid-ebb/14.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater Intakes | 26.0 | 19.3 |
| SS | SR7 | Depth Average | | | 12.1 | 24.1 |
| SS | SR10B(N) | Depth Average | | | 13.4 | 24.0 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(M)3(N) and CS4

Upstream control stations of mid-flood tide: CS(M)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| IS5 | 11:41:00 | 08:18:00 |
| IS(M)6 | 11:48:00 | 08:01:00 |
| IS7 | 11:55:00 | 07:54:00 |
| IS8 | 12:09:00 | 07:40:00 |
| IS(M)9 | 12:01:00 | 07:47:00 |
| IS10(N) | 12:25:00 | 07:23:00 |
| IS(M)11 | 12:38:00 | 07:15:00 |
| IS(M)16 | 12:31:00 | 07:16:00 |
| IS17 | 12:39:00 | 07:09:00 |
| SR3 | 11:37:00 | 08:25:00 |
| SR4(N) | 12:15:00 | 07:34:00 |
| SR5(N) | 12:20:00 | 07:30:00 |
| SR6 | 11:37:00 | 08:10:00 |
| SR7 | 12:45:00 | 07:06:00 |
| SR10A | 13:28:00 | 06:13:00 |
| SR10B(N) | 13:22:00 | 06:25:00 |

Prepared by : Ruby Law Title : ET Representative
Ruby Law Date : 08-Dec-17

Reviewed by : Keith Chau Title : ET Leader
Keith Chau Date : 08-Dec-17

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0033

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 15/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0033

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171206 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 14 December 2017:

Monitoring Date: 6 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 21.1 for mid-ebb /15 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 22.8 for mid-ebb/16.3 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | IS8 | Depth Average | 19.3 | 31.8 |
| | IS(Mf)9 | | 7.1 | 24.0 |
| | SR5(N) | | 11.9 | 25.6 |
| | SR6 | | 14.2 | 27.5 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171206 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, IS(Mf)9, SR5(N) and SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 6 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 30 November 2017, 7, 15 and 22 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 7 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background that has a slight gradient and a thin white border.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALLAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations



- LEGEND**
- IS IMPACT STATIONS
 - CS CONTROL / FAR FIELD STATIONS
 - SR SENSITIVE RECEIVERS STATIONS

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817873 |
| IS7 | 812244 | 818177 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813582 | 820716 |
| IS(MF)116 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805837 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 823683 | 820881 |
| CS(MF)13 | 809589 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 817590 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823392 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 2

The Locations of Marine Transportation and Marine-based Construction Works



- NOTES:**
1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID 1980.
 2. DIMENSIONS IN METRES AND MILLIMETRES ARE TO BE USED UNLESS OTHERWISE STATED.
 3. THIS DRAWING SHALL BE READ IN CONNECTION WITH DRAWING NOS. 60191048/C3/000/C00/1051 TO 1053.



| | | | |
|---|--------|------|------------|
| 1 | 1:5000 | DATE | 14/03/2013 |
| 2 | 1:5000 | DATE | 14/03/2013 |
| 3 | 1:5000 | DATE | 14/03/2013 |
| 4 | 1:5000 | DATE | 14/03/2013 |

M HOK YING CONSULTANT
 何永榮顧問有限公司
 HONG KONG - SHANGHAI - LONDON BRIDGE
 WORKS - VEHICLE CLEARANCE PLANS AND SITES
 ANCILLARY BUILDINGS AND FACILITIES

SITE LOCATION PLAN

AECOM Aedas
 Rogers Shih Harbour + Partners
 MURDO MAPPOLD ATKINS ADI

PROJECT NO. 60191048/C3/000/C00/1000
 項目編號 60191048/C3/000/C00/1000

DATE 14/03/2013
 DRAWN BY JST
 CHECKED BY JST
 SCALE 1:5000
 PROJECT IN METRES

© COPYRIGHT RESERVED 版權所有

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Notification of Limit Level Exceedance (20171206 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: 20171206 SS NOE Date of Notification: 14 Dec 2017 Works Inspected: Data collected from water sampling works on 6 December 2017 and the results were issued on 14 December 2017 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO) / Suspended Solid (SS) / Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|---|---------|---------------|--|--|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | IS8 | Depth Average | 23.5 and 120% (i.e. 21.1 for mid-ebb/15 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 22.8 for mid-ebb/16.3 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 19.3 | 31.8 |
| SS | IS(Mf)9 | Depth Average | | | 7.1 | 24.0 |
| SS | SR5(N) | Depth Average | | | 11.9 | 25.6 |
| SS | SR6 | Depth Average | | | 14.2 | 27.5 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| IS5 | 13:24:00 | 10:10:00 |
| IS(Mf)6 | 13:31:00 | 10:04:00 |
| IS7 | 13:38:00 | 09:57:00 |
| IS8 | 13:55:00 | 09:41:00 |
| IS(Mf)9 | 13:45:00 | 09:50:00 |
| IS10(N) | 14:01:00 | 09:14:00 |
| IS(Mf)11 | 14:05:00 | 09:08:00 |
| IS(Mf)16 | 14:21:00 | 09:18:00 |
| IS17 | 14:33:00 | 09:11:00 |
| SR3 | 13:17:00 | 10:17:00 |
| SR4(N) | 14:04:00 | 09:36:00 |
| SR5(N) | 13:54:00 | 09:23:00 |
| SR6 | 13:17:00 | 10:03:00 |
| SR7 | 14:13:00 | 09:03:00 |
| SR10A | 15:30:00 | 08:17:00 |
| SR10B(N) | 15:24:00 | 08:26:00 |

Prepared by : Evan Wong Title : ET Representative

A Date : 14-Dec-17

Reviewed by : Keith Chau Title : ET Leader

Keith Date : 14-Dec-17

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE

FOR

CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0034

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 10/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0034

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171208 SS NOE v1) was forwarded by the ET of Contract No. HY/2013/01 on 15 December 2017:

Monitoring Date: 8 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 21 for mid-ebb /15.1 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 22.8 for mid-ebb/16.4 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | IS8 | Depth Average | 19.3 | 33.3 |
| | SR4(N) | | 18.4 | 26.3 |
| | SR6 | | 26.8 | 22.7 |
| | SR10A | | 11.0 | 26.9 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171208 SS NOE v1) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, SR4(N), SR6 and SR10A, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 8 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 7 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background that has a slight gradient and a thin white border.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations



- LEGEND**
- IS ○ IMPACT STATIONS
 - CS □ CONTROL / FAR FIELD STATIONS
 - SR △ SENSITIVE RECEIVERS STATIONS

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CD-COORDINATES | |
|---------------------|----------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817873 |
| IS7 | 812244 | 818777 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805537 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 823683 | 820881 |
| CS(MF)13 | 809989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 817590 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2


The Locations of Marine Transportation and Marine-based Construction Works



NOTES:

1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
2. DIMENSIONS ARE IN MILLIMETER AND CHANGE ARE IN METRES UNLESS OTHERWISE SHOWN.
3. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C3/000/C00/1051 TO 1053.

LEGEND:



| | | | | |
|-------------------|------|----|---------|------|
| TECHNICAL DRAWING | DATE | BY | CHECKED | DATE |
| | | | | |



HONG KONG AIRPORT AUTHORITY
 AIRPORT INFRASTRUCTURE DIVISION
 AIRPORT DEVELOPMENT
 AIRPORT OPERATIONS
 AIRPORT SECURITY
 AIRPORT SERVICES
 AIRPORT TRAINING
 AIRPORT UTILITIES
 AIRPORT VEHICLE CLEARANCE PLANS AND FACILITIES
 AIRPORT BUILDINGS AND FACILITIES

SITE LOCATION PLAN

AECOM
 Rogers Stark Harbour + Partners
 BUNO HAMPFOLD ATKINS ADI

Aedas

DRGNO. 60191048/C3/000/C00/1000
 圖號 60191048/C3/000/C00/1000

| | | | |
|------------------|-----------------------------|------|------|
| DATE | BY | CHKD | APPD |
| 11/2013/03 | TH | TH | TH |
| SCALE | 1:25000 | | |
| PROJECT NO. | 60191048 | | |
| PROJECT NAME | CASTLE PEAK BAY | | |
| PROJECT LOCATION | LANTAU ISLAND | | |
| PROJECT STATUS | CONCEPT DESIGN | | |
| PROJECT OWNER | HONG KONG AIRPORT AUTHORITY | | |

© COPYRIGHT RESERVED 版權 所有

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Notification of Limit Level Exceedance (20171208 SS NOE v1)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Date of Notification: 15 Dec 2017 Notification No.: 20171208 SS NOE v1 | | | | | | |
|--|---------|---------------|--|--|---------------------------------|-----------------------------------|
| Works Inspected: Data collected from water sampling works on 8 December 2017 and the results were issued on 15 December 2017 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO) Suspended Solid (SS) Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | IS8 | Depth Average | 23.5 and 120% (i.e. 21 for mid-ebb/15.1 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 22.8 for mid-ebb/16.4 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater Intakes | 19.3 | 33.3 |
| SS | SR4(N) | Depth Average | | | 18.4 | 26.3 |
| SS | SR6 | Depth Average | | | 26.8 | 22.7 |
| SS | SR10A | Depth Average | | | 11.0 | 26.9 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(M)3(N) and CS4

Upstream control stations of mid-flood tide: CS(M)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| IS5 | 16:08:00 | 11:40:00 |
| IS(M)6 | 15:15:00 | 11:34:00 |
| IS7 | 15:21:00 | 11:28:00 |
| IS8 | 15:38:00 | 11:08:00 |
| IS(M)9 | 15:29:00 | 11:18:00 |
| IS10(N) | 15:47:00 | 11:48:00 |
| IS(M)11 | 15:53:00 | 11:42:00 |
| IS(M)16 | 16:02:00 | 10:46:00 |
| IS17 | 16:09:00 | 10:38:00 |
| SR3 | 15:02:00 | 11:49:00 |
| SR4(N) | 15:46:00 | 11:03:00 |
| SR5(N) | 15:41:00 | 11:54:00 |
| SR6 | 15:02:00 | 12:33:00 |
| SR7 | 16:00:00 | 11:35:00 |
| SR10A | 17:02:00 | 09:45:00 |
| SR10B(N) | 16:57:00 | 09:52:00 |

Prepared by : Ruby Law Title : ET Representative
 Date : 15-Dec-17

Reviewed by : Keth Chau Title : ET Leader
 Date : 15-Dec-17

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0035

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 15/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0035

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171211 SS NOE v1) was forwarded by the ET of Contract No. HY/2013/01 on 19 December 2017:

Monitoring Date: 11 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 11.3 for mid-ebb /10 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 12.3 for mid-ebb/10.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | IS(Mf)9 | Depth Average | 28.5 | 11.8 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171211 SS NOE v1) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS(Mf)9, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 11 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 15 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations



- LEGEND**
- IS IMPACT STATIONS
 - CS CONTROL / FAR FIELD STATIONS
 - SR SENSITIVE RECEIVERS STATIONS

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817873 |
| IS7 | 812284 | 818177 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR10(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805837 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 823683 | 820681 |
| CS(MF)13 | 809989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 817990 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2

The Locations of Marine Transportation and Marine-based Construction Works



NOTES:

- COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
- QUERIES RELATIVE TO THIS DRAWING ARE TO BE MADE TO THE DESIGNER UNLESS OTHERWISE SPECIFIED.
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C3/000/000/1051 TO 1053.

LEGEND:

- SITE BOUNDARY
- WORKS AREA
- Location of Box Culvert B
- Site Outcrop

| | |
|---|---|
| PROJECT NO. | 60191048/C3/000/000/1051 |
| DATE | 15/01/2013 |
| SCALE | AS SHOWN |
| PROJECT NAME | REDEVELOPMENT OF THE AIRCRAFT BUILDINGS AND FACILITIES AT HONG KONG AIRPORT |
| CLIENT | HONG KONG AIRPORT AUTHORITY |
| DESIGNER | AECOM |
| CONTRACT NO. | 60191048/C3/000/000/1000 |
| CONTRACT NAME | REDEVELOPMENT OF THE AIRCRAFT BUILDINGS AND FACILITIES AT HONG KONG AIRPORT |
| CONTRACT VALUE | HK\$ 1.2 BILLION |
| CONTRACT START DATE | 15/01/2013 |
| CONTRACT END DATE | 31/12/2013 |
| CONTRACT STATUS | UNDERWAY |
| CONTRACT TYPE | CONSTRUCTION |
| CONTRACT VALUE | HK\$ 1.2 BILLION |
| CONTRACT VALUE IN MILLION US DOLLARS | 180 |
| CONTRACT VALUE IN MILLION POUNDS | 100 |
| CONTRACT VALUE IN MILLION EURO | 100 |
| CONTRACT VALUE IN MILLION AUSTRALIAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION NEW ZEALAND DOLLARS | 100 |
| CONTRACT VALUE IN MILLION SINGAPORE DOLLARS | 100 |
| CONTRACT VALUE IN MILLION TAIWAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION THAI BATH | 100 |
| CONTRACT VALUE IN MILLION HONG KONG DOLLARS | 1200 |
| CONTRACT VALUE IN MILLION US DOLLARS | 180 |
| CONTRACT VALUE IN MILLION POUNDS | 100 |
| CONTRACT VALUE IN MILLION EURO | 100 |
| CONTRACT VALUE IN MILLION AUSTRALIAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION NEW ZEALAND DOLLARS | 100 |
| CONTRACT VALUE IN MILLION SINGAPORE DOLLARS | 100 |
| CONTRACT VALUE IN MILLION TAIWAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION THAI BATH | 100 |
| CONTRACT VALUE IN MILLION HONG KONG DOLLARS | 1200 |

HAAS 和合工程顧問有限公司
 HONG KONG AIRPORT AUTHORITY
 REDEVELOPMENT OF THE AIRCRAFT BUILDINGS AND FACILITIES AT HONG KONG AIRPORT
 AIRCRAFT BUILDINGS AND FACILITIES

AECOM Aedas
 Rogers Shih Harbour + Partners
 BURD HOPWOOD ATKINS ADI

| | |
|---|---|
| PROJECT NO. | 60191048/C3/000/000/1051 |
| DATE | 15/01/2013 |
| SCALE | AS SHOWN |
| PROJECT NAME | REDEVELOPMENT OF THE AIRCRAFT BUILDINGS AND FACILITIES AT HONG KONG AIRPORT |
| CLIENT | HONG KONG AIRPORT AUTHORITY |
| DESIGNER | AECOM |
| CONTRACT NO. | 60191048/C3/000/000/1000 |
| CONTRACT NAME | REDEVELOPMENT OF THE AIRCRAFT BUILDINGS AND FACILITIES AT HONG KONG AIRPORT |
| CONTRACT VALUE | HK\$ 1.2 BILLION |
| CONTRACT START DATE | 15/01/2013 |
| CONTRACT END DATE | 31/12/2013 |
| CONTRACT STATUS | UNDERWAY |
| CONTRACT TYPE | CONSTRUCTION |
| CONTRACT VALUE | HK\$ 1.2 BILLION |
| CONTRACT VALUE IN MILLION US DOLLARS | 180 |
| CONTRACT VALUE IN MILLION POUNDS | 100 |
| CONTRACT VALUE IN MILLION EURO | 100 |
| CONTRACT VALUE IN MILLION AUSTRALIAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION NEW ZEALAND DOLLARS | 100 |
| CONTRACT VALUE IN MILLION SINGAPORE DOLLARS | 100 |
| CONTRACT VALUE IN MILLION TAIWAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION THAI BATH | 100 |
| CONTRACT VALUE IN MILLION HONG KONG DOLLARS | 1200 |
| CONTRACT VALUE IN MILLION US DOLLARS | 180 |
| CONTRACT VALUE IN MILLION POUNDS | 100 |
| CONTRACT VALUE IN MILLION EURO | 100 |
| CONTRACT VALUE IN MILLION AUSTRALIAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION NEW ZEALAND DOLLARS | 100 |
| CONTRACT VALUE IN MILLION SINGAPORE DOLLARS | 100 |
| CONTRACT VALUE IN MILLION TAIWAN DOLLARS | 100 |
| CONTRACT VALUE IN MILLION THAI BATH | 100 |
| CONTRACT VALUE IN MILLION HONG KONG DOLLARS | 1200 |

Copyright Reserved 2013

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Notification of Limit Level Exceedance (20171211 SS NOE v1)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Date of Notification: 18 Dec 2017 Works Inspected: Data collected from water sampling works on 11 December 2017 and the results were issued on 15 December 2017 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO)/Suspended Solid (SS)/Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|---|---------|---------------|--|--|---------------------------------|-----------------------------------|
| | | | Notification No.: <u>20171211_SS_HOE_v1</u> | | | |
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | IS(Mf)9 | Depth Average | 23.5 and 120% (i.e. 11.3 for mid-ebb/10 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 12.3 for mid-ebb/10.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 28.5 | 11.8 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CS4

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| ISS | 07:45:00 | 13:08:00 |
| IS(Mf)6 | 07:40:00 | 13:14:00 |
| IS7 | 07:33:00 | 13:21:00 |
| IS8 | 07:18:00 | 13:37:00 |
| IS(Mf)9 | 07:25:00 | 13:29:00 |
| IS10(N) | 08:38:00 | 13:50:00 |
| IS(Mf)11 | 08:29:00 | 13:57:00 |
| IS(Mf)16 | 08:35:00 | 13:59:00 |
| IS17 | 08:49:00 | 14:06:00 |
| SR3 | 07:53:00 | 13:00:00 |
| SR4(N) | 07:12:00 | 13:43:00 |
| SR5(N) | 06:42:00 | 13:43:00 |
| SR6 | 07:25:00 | 12:59:00 |
| SR7 | 08:22:00 | 14:04:00 |
| SR10A | 05:30:00 | 15:02:00 |
| SR10B(N) | 05:42:00 | 14:47:00 |

Prepared by : Ruby Law Title : ET Representative

[Signature] Date : 18-Dec-17

Reviewed by : Kelth Chau Title : ET Leader

[Signature] Date : 18-Dec-17

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE

FOR

CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0036

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 15/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0036

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171213 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 20 December 2017:

Monitoring Date: 13 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|--|---|
| SS | 23.5 and 120% (i.e. 8.2 for mid-ebb /10.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 8.9 for mid-ebb/11.6 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | IS8 | Depth Average | 25.0 | 21.4 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171213 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station IS8, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 13 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 15 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a dark, rectangular background that has a slight gradient and a thin white border.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations



FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)6 | 812101 | 817873 |
| IS7 | 812244 | 818777 |
| IS8 | 814251 | 819412 |
| IS(MF)9 | 813273 | 818650 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 808537 | 821818 |
| SR7 | 814293 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 822683 | 820681 |
| CS(MF)3 | 809989 | 821117 |
| CS(MF)3(N) | 808814 | 822355 |
| CS(MF)5 | 817990 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 811028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2

The Locations of Marine Transportation and Marine-based Construction Works



NOTES:

- 1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1987).
- 2. DIMENSIONS ARE IN MILLIMETER AND DIMENSIONS ARE IN METRES UNLESS OTHERWISE SHOWN.
- 3. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NOS. 60191048/C3/000/C00/1051 TO 1053.

LEGEND:

- SITE BOUNDARY
- ▨ WORKS AREA
- Location of Ebor Cabinet B
- Silt Curtain

| | |
|--------------------|--|
| TECHER DRAWING NO. | 244 |
| DATE | 2017.03 |
| SCALE | 1:1 |
| PROJECT NO. | 60191048 |
| PROJECT NAME | RECLAMATION FOR THE TUNG CHUNG SAND BLANKET FILLING AREA OF THESE RUNWAY PROJECT |

THE HONG KONG AIRPORT AUTHORITY
 香港國際機場管理局
 Airport Authority of Hong Kong
 香港國際機場管理局
 Tung Chung Area Reclamation Project Management Office
 Tung Chung Area Reclamation Project Management Office
 AIRCRAFT OPERATING FACILITIES
 AIRCRAFT BUILDINGS AND FACILITIES

AECOM **Aedas**
 Rogers Stark Harbour + Partners
 BURO HAPFOLD AECOM AEDAS
 DRAWING NO. 60191048/C3/000/C00/1000
 圖則編號
 PROJECT NO. 60191048
 PROJECT NAME RECLAMATION FOR THE TUNG CHUNG SAND BLANKET FILLING AREA OF THESE RUNWAY PROJECT
 SCALE AT 1:25000
 PROJECT NO. 60191048
 DRAWING NO. 60191048/C3/000/C00/1000
 COPYRIGHT RESERVED

SITE LOCATION PLAN

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix A

Notification of Limit Level Exceedance (20171213 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY2013/01 - Hong Kong-Zhuhai-Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: <u>20171213 SS NOE</u> Date of Notification: 20 Dec 2017 Works Inspected: Data collected from water sampling works on 13 December 2017 and the results were issued on 20 December 2017 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO)/Suspended Solid (SS)/Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|---|---------|---------------|---|---|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | IS8 | Depth Average | 23.5 and 120% (i.e. 8.2 for mid-ebb/10.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 8.9 for mid-ebb/11.6 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 25.0 | 21.4 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(MF)3(N) and CS4

Upstream control stations of mid-flood tide: CS(MF)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| IS5 | 10:04:00 | 14:18:00 |
| IS(MF)6 | 09:59:00 | 14:28:00 |
| IS7 | 09:52:00 | 14:33:00 |
| IS8 | 09:33:00 | 14:48:00 |
| IS(MF)9 | 09:44:00 | 14:40:00 |
| IS10(N) | 09:04:00 | 15:02:00 |
| IS(MF)11 | 08:57:00 | 15:10:00 |
| IS(MF)16 | 09:10:00 | 15:13:00 |
| IS17 | 09:05:00 | 15:18:00 |
| SR3 | 10:11:00 | 14:13:00 |
| SR4(N) | 09:29:00 | 14:55:00 |
| SR5(N) | 09:11:00 | 14:58:00 |
| SR6 | 09:53:00 | 14:13:00 |
| SR7 | 08:50:00 | 15:19:00 |
| SR10A | 08:01:00 | 16:17:00 |
| SR10B(N) | 08:12:00 | 16:12:00 |

Prepared by : Ruby Law Title : ET Representative
Ruby Law Date : 20-Dec-17

Reviewed by : Keith Chau Title : ET Leader
Keith Chau Date : 20-Dec-17

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0037

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 15/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0037

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171220 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 3 January 2018:

Monitoring Date: 20 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 11.4 for mid-ebb /14.5 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 12.3 for mid-ebb/15.7 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | SR6 | Depth Average | 12.6 | 28.9 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171220 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was marine transportation on the date of exceedance. Regarding marine transportation, the vessels was sized to make sure adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine delivery route of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the marine delivery route, such as IS(Mf)11. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 20 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "Material" in a bold, sans-serif font above the word "Lab" in a larger, bold, sans-serif font, all contained within a rectangular border.

5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 22 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 1

The Location of WQM Stations




FIGURE 4.1— LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817613 |
| IS7 | 812244 | 818177 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 816850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11E | 813562 | 820116 |
| IS(MF)116 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3 | 810525 | 816456 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812559 | 821415 |
| SR6 | 805837 | 821618 |
| SR7 | 814233 | 821431 |
| SR10A | 823741 | 823495 |
| SR10B(N) | 823683 | 820881 |
| CS(MF)13 | 809989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 811990 | 821123 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Figure 2


The Locations of Marine Transportation and Marine-based Construction Works

NOTES:

1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
2. DIMENSIONS ARE IN MILLIMETER AND CHANGE ARE IN METRES UNLESS OTHERWISE SHOWN.
3. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH DRAWING NO. 60191048/C3/000/1052.

LEGEND:

- [---] SITE BOUNDARY
- [---] WORKS AREA
- [●] Location of Box Culvert B
- [□] SW Corner



| | |
|--------------|---|
| PROJECT NO. | 60191048/C3/000/1052 |
| DATE | 14/01/2013 |
| SCALE | 1:1000 |
| PROJECT NAME | HONG KONG LINK ROAD PROJECT |
| CLIENT | TRANSPORT AND INFRASTRUCTURE DEPARTMENT |
| DESIGNER | AECOM |
| APPROVED BY | [Signature] |

HONG KONG LINK ROAD PROJECT
 TRANSPORT AND INFRASTRUCTURE DEPARTMENT
 HONG KONG
 PROJECT NO. 60191048/C3/000/1052
 DATE 14/01/2013
 SCALE 1:1000
 SHEET NO. 14
 TOTAL SHEETS 14

SITE LOCATION PLAN

AECOM + **Aedas**
 Rogers Stirk Harbour + Partners
 ARCHITECTS
 Aedas
 ARCHITECTS

ORGANO. 60191048/C3/000/1000
 圖則編號: 60191048/C3/000/1052
 日期: 14/01/2013
 比例: 1:1000
 圖號: 14
 總圖數: 14

SCALE 1:1 = 25000
 縮尺 1:1 = 25000
 圖則編號: 60191048/C3/000/1052
 圖號: 14
 總圖數: 14

© COPYRIGHT RESERVED
 版權所有

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Notification of Limit Level Exceedance (20171220 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



| Contract No. HY/2013/01 - Hong Kong - Zhuhai - Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: <u>20171220_65_NOE</u> Date of Notification: 03 Jan 2018 Works Inspected: Data collected from water sampling works on 20 Decemer 2017 and the results were issued on 3 January 2018 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO) Suspended Solid (SS) Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|--|---------|---------------|--|--|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | SR6 | Depth Average | 23.5 and 120% (i.e. 11.4 for mid-ebb/14.5 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 12.3 for mid-ebb/15.7 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 12.6 | 28.9 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(M)3(N) and CS4

Upstream control stations of mid-flood tide: CS(M)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|----------|----------|-----------|
| IS5 | 12:49:00 | 09:25:00 |
| IS(M)6 | 12:55:00 | 09:19:00 |
| IS7 | 13:02:00 | 09:12:00 |
| IS8 | 13:17:00 | 08:55:00 |
| IS(M)9 | 13:09:00 | 09:03:00 |
| IS10(N) | 13:31:00 | 09:38:00 |
| IS(M)11 | 13:38:00 | 09:33:00 |
| IS(M)16 | 13:40:00 | 08:30:00 |
| IS17 | 13:49:00 | 08:23:00 |
| SR3 | 12:41:00 | 09:32:00 |
| SR4(N) | 13:24:00 | 08:50:00 |
| SR5(N) | 13:25:00 | 09:44:00 |
| SR6 | 12:44:00 | 10:24:00 |
| SR7 | 13:44:00 | 09:28:00 |
| SR10A | 14:43:00 | 07:26:00 |
| SR10B(N) | 14:37:00 | 07:34:00 |

Prepared by : Ruby Law Title : ET Representative

Ruby Law Date : 03-Jan-18

Reviewed by : Keith Chau Title : ET Leader

Keith Chau Date : 03-Jan-18

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0038

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:

A handwritten signature in black ink, appearing to be "A. Cheng", written over a horizontal line.

Mr. Arthur Cheng
Environmental Team Leader

Date: 15/01/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0038

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171222 SS NOE v1) was forwarded by the ET of Contract No. HY/2013/01 on 4 January 2018:

Monitoring Date: 22 December 2017

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 17.3 for mid-ebb /12.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 18.7 for mid-ebb/13.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | SR6 | Depth Average | 26.0 | 28.3 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171222 SS NOE v1) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide and mid-flood tide on 22 December 2017.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 22 December 2017 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background that has a slight gradient and a thin white border.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 1

The Location of WQM Stations



- LEGEND**
- IS IMPACT STATIONS
 - CS CONTROL / FAR FIELD STATIONS
 - SR SENSITIVE RECEIVERS STATIONS

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CD-COORDINATES | |
|---------------------|----------------|----------|
| | EASTING | NORTHING |
| IS5 | 811379 | 817106 |
| IS(MF)6 | 812101 | 817873 |
| IS7 | 812244 | 818777 |
| IS8 | 814251 | 818412 |
| IS(MF)9 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)16 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3(N) | 810689 | 816581 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805837 | 821818 |
| SR7 | 814233 | 821431 |
| SR10A(N) | 823644 | 823484 |
| SR10B(N2) | 823689 | 823159 |
| CS(MF)3 | 809989 | 821117 |
| CS(MF)3(N) | 808814 | 822355 |
| CS(MF)5 | 817990 | 821729 |
| CS4 | 810025 | 824004 |
| CS6 | 811028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2

The Locations of Marine Transportation and Marine-based Construction Works

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix A

Notification of Limit Level Exceedance (20171222 SS NOE v1)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: 20171222_SS_NOE_v1 Date of Notification: 04 Jan 2018 Works Inspected: Data collected from water sampling works on 22 Decemer 2017 and the results were issued on 4 January 2018 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO) Suspended Solid (SS) / Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|---|---------|---------------|--|--|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | SR6 | Depth Average | 23.5 and 120% (i.e. 17.3 for mid-ebb/12.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 18.7 for mid-ebb/13.8 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater Intakes | 26.0 | 28.3 |

Remarks:

Bold means AL exceedances.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(M)3(N) and CS4

Upstream control stations of mid-flood tide: CS(M)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|-----------|----------|-----------|
| IS5 | 13:57:00 | 10:31:00 |
| IS(M)6 | 14:04:00 | 10:25:00 |
| IS7 | 14:12:00 | 10:18:00 |
| IS8 | 14:28:00 | 10:01:00 |
| IS(M)9 | 14:19:00 | 10:08:00 |
| IS10(N) | 14:35:00 | 11:01:00 |
| IS(M)11 | 14:40:00 | 10:54:00 |
| IS(M)16 | 14:47:00 | 09:38:00 |
| IS17 | 14:55:00 | 09:33:00 |
| SR3(N) | 13:52:00 | 10:37:00 |
| SR4(N) | 14:32:00 | 09:57:00 |
| SR5(N) | 14:29:00 | 11:08:00 |
| SR6 | 13:52:00 | 11:51:00 |
| SR7 | 14:47:00 | 10:49:00 |
| SR10A(N) | 15:49:00 | 08:36:00 |
| SR10B(N2) | 15:45:00 | 08:47:00 |

Prepared by : Ruby Law Title : ET Representative

Ruby Date : 04-Jan-18

Reviewed by : Keith Chau Title : ET Leader

Keith Date : 04-Jan-18

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab



The copyright of this document is owned by Materialab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR

CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0040

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 12/03/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0040

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20171223 Air 24h) was forwarded by the ET of Contract No. HY/2013/01 on 5 January 2018:

Monitoring Date: 23 December 2017

The Action and Limit Levels of 24-hr TSP at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|----------------------|---|--|
| 24-hr TSP | 167 | 260 |

Measured Level:

| Parameter | Station | Measured level ($\mu\text{g}/\text{m}^3$) |
|-----------|---|---|
| 24-hr TSP | AMS3B – Site Boundary of Site Office Area at Works Area WA2 | 182 |

Bold Italic means AL exceedance.

Bold Italic with underline means LL exceedances.

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20171223 Air 24h) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, the mitigation measures according to Water Spraying Arrangement in November 2017 (**Appendix B**) are implemented to avoid dust emission. The Contractor has provided the guideline to remind the site vehicles travel within speed limit of 8km/hr.

For 24-hr TSP exceedance recorded at the station AMS3B, information available on EPD's Air Quality Health Index (AQHI) website shows that the hourly AQHI of Tung Chung station ranged 3 to 8 (Low to Very High) on 23 and 24 December 2017 during monitoring period. The AQHI data is available online at http://www.aqhi.gov.hk/epd/ddata/html/history/2017/201712_ChS.csv. According to the wind data at on-site wind station, no prevailing wind direction was found in the monitoring period. The Vehicle Clearance Plazas and Ancillary Buildings and Facilities site of HKBCF is far away from AMS3B (more than 1km). No potential dust source was observed near the monitoring station at AMS3B during the monitoring period.

It was unlikely that the works undertaken by Contract No. HY/2013/03 caused 24-hr TSP exceedance recorded at the station AMS3B on 23 December 2017.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Permit and the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Air Quality:

The Permit Holder shall undertake watering at least 8 times per day on all exposed soil within the Project site and associated work areas throughout the construction phase.

A2-

1. Proper watering of exposed spoil should be undertaken throughout the construction phase:

- Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;
- Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;
- A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.
- The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
- Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;

2. When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;
3. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,
4. Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;
5. Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;
6. Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;
7. Any skip hoist for material transport should be totally enclosed by impervious sheeting;
8. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top;
9. Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;
10. Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and
11. Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies

A3-

1. The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.

A4-

1. Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.

A6-

The copyright of this document is owned by Materialab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

1. Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;
2. All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;
3. Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;
4. The materials which may generate airborne dusty emissions should be wetted by water spray system;
5. All receiving hoppers should be enclosed on three sides up to 3m above unloading point;
6. All conveyor transfer points should be totally enclosed;
7. All access and route roads within the premises should be paved and wetted; and
8. Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body

A7-

1. All road surface within the barging facilities will be paved;
2. Dust enclosures will be provided for the loading ramp;
3. Vehicles will be required to pass through designated wheels wash facilities; and
4. Continuous water spray at the loading points

4. Follow up Status (Exceedance)

During weekly site audit on 7, 15, 22 and 28 December 2017, ET confirmed the Contractor had provided workable and effective air quality mitigation measures.

Photos showing the mitigation measures were taken during the site audit at 22 December 2017 are shown in **Appendix D**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all air quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

- Air Quality:

The Permit Holder shall undertake watering at least 8 times per day on all exposed soil within the Project site and associated work areas throughout the construction phase.

A2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

1. Proper watering of exposed spoil should be undertaken throughout the construction phase:
 - Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;
 - Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;
 - A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.
 - The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
 - Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
2. When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;
3. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,
4. Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;
5. Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;
6. Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;
7. Any skip hoist for material transport should be totally enclosed by impervious sheeting;
8. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top;
9. Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

10. Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and
11. Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies

A3-

1. The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.

A4-

1. Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.

A6-

1. Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;
2. All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;
3. Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;
4. The materials which may generate airborne dusty emissions should be wetted by water spray system;
5. All receiving hoppers should be enclosed on three sides up to 3m above unloading point;
6. All conveyor transfer points should be totally enclosed;
7. All access and route roads within the premises should be paved and wetted; and
8. Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body

A7-

1. All road surface within the barging facilities will be paved;
2. Dust enclosures will be provided for the loading ramp;
3. Vehicles will be required to pass through designated wheels wash facilities; and
4. Continuous water spray at the loading points

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Appendix A

Notification of Limit Level Exceedance (20171223 Air 24h)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building Notification of Environmental Quality Limit Exceedance | | | | | Notification No.: 20171223 Air 24hr |
|---|---|---------------------------------|---------------------------------|--|-------------------------------------|
| Date of Notification: 5 January 2018 | | | | | |
| Date of Environmental Quality Limit Exceedance: 23 December 2017 and the results were issued on 4 January 2018 | | | | | |
| Monitoring Location: AMS3B – Site Boundary of Site Office Area at Works Area WA2 | | | | | |
| Monitoring Date: 23 December 2017 | | | Start Time: 08:00 | | |
| Parameter: 24-hour TSP monitoring | | | | | |
| Action & Limit Level (AL & LL) / Measured Level: | | | | | |
| PARAMETER | STATION | AL ($\mu\text{g}/\text{m}^3$) | LL ($\mu\text{g}/\text{m}^3$) | MEASURED LEVEL $\mu\text{g}/\text{m}^3$ | |
| 24-hr TSP | AMS3B – Site Boundary of Site Office Area at Works Area WA2 | 167 | 260 | 182 | |
| Notes: <i>Bold Italic</i> means AL exceedance <i><u>Bold Italic with underline</u></i> means LL exceedance | | | | | |

Prepared by: Ruby Law Title: ET Representative


Date: 5 January 2018

Reviewed by: Keith Chau Title: ET Leader


Date : 5 January 2018

Copied to IEC/ENPO, Contractor and Engineer Representative

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com


MaterialLab

Appendix B

Water Spraying Arrangement

CHEC
 HY/2013/03
 MAIN HAUL ROAD ARRANGEMENT
 DATE: 2 NOV 2017

Site boundary



PAVED AREA

Site boundary

Water Truck 1

Water Truck 2

Water Truck 3

Water Truck 4

Water Truck 5

Water Truck 6

Water Truck 7

Water Truck 8

* Fresh water Supply

▲ Sewer water Supply

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Appendix C

Photos showing the mitigation measures

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab



Photo 1



Photo 2

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



Photo 3



Photo 4

The copyright of this document is owned by MaterialLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0041

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 12/03/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0041

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20180117 Air 24h) was forwarded by the ET of Contract No. HY/2013/01 on 29 January 2018:

Monitoring Date: 17 January 2018

The Action and Limit Levels of 24-hr TSP at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Station | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|----------------------|---|---|--|
| 24-hr TSP | AMS2 – Tung Chung Pier | 176 | 260 |
| | AMS3B – Site Boundary of Site Office Area at Works Area WA2 | 167 | 260 |

Measured Level:

| Parameter | Station | Measured level ($\mu\text{g}/\text{m}^3$) |
|-----------|---|---|
| 24-hr TSP | AMS2 – Tung Chung Pier | 184 |
| | AMS3B – Site Boundary of Site Office Area at Works Area WA2 | 183 |

Bold Italic means AL exceedance.

Bold Italic with underline means LL exceedances.

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20180117 Air 24h) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, the mitigation measures according to Water Spraying Arrangement in November 2017 (**Appendix B**) are implemented to avoid dust emission. The Contractor has provided the guideline to remind the site vehicles travel within speed limit of 8km/hr.

For 24-hr TSP exceedance recorded at the station AMS2 and AMS3B, information available on EPD's Air Quality Health Index (AQHI) website shows that the hourly AQHI of Tung Chung station ranged 3 to 10+ (Low to Very High) on 17 and 18 January 2018 during monitoring period. The AQHI data is available online at http://www.aqhi.gov.hk/epd/ddata/html/history/2018/201801_Eng.csv. According to the wind data at on-site wind station, no prevailing wind direction was found in the monitoring period. The Vehicle Clearance Plazas and Ancillary Buildings and Facilities site of HKBCF is far away from AMS2 and AMS3B (more than 1km). No potential dust source was observed near the monitoring station at AMS2 and AMS3B during the monitoring period.

It was unlikely that the works undertaken by Contract No. HY/2013/03 caused 24-hr TSP exceedance recorded at the station AMS2 and AMS3B on 17 January 2018.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Permit and the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Air Quality:

The Permit Holder shall undertake watering at least 8 times per day on all exposed soil within the Project site and associated work areas throughout the construction phase.

A2-

1. Proper watering of exposed spoil should be undertaken throughout the construction phase:

- Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;
- Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;
- A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.
- The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
- Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "Material" in a bold, sans-serif font above the word "Lab" in a larger, bold, sans-serif font, all contained within a rectangular border.

vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;

2. When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;
3. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,
4. Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;
5. Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;
6. Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;
7. Any skip hoist for material transport should be totally enclosed by impervious sheeting;
8. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top;
9. Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;
10. Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and
11. Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies

A3-

1. The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.

A4-

1. Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.

A6-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and set against a dark, rectangular background with horizontal lines above and below it.

1. Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;
2. All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;
3. Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;
4. The materials which may generate airborne dusty emissions should be wetted by water spray system;
5. All receiving hoppers should be enclosed on three sides up to 3m above unloading point;
6. All conveyor transfer points should be totally enclosed;
7. All access and route roads within the premises should be paved and wetted; and
8. Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body

A7-

1. All road surface within the barging facilities will be paved;
2. Dust enclosures will be provided for the loading ramp;
3. Vehicles will be required to pass through designated wheels wash facilities; and
4. Continuous water spray at the loading points

4. Follow up Status (Exceedance)

During weekly site audit on 4, 12, 19 and 25 January 2018, ET confirmed the Contractor had provided workable and effective air quality mitigation measures.

Photos showing the mitigation measures were taken during the site audit at 19 January 2018 are shown in **Appendix D**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all air quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

- Air Quality:

The Permit Holder shall undertake watering at least 8 times per day on all exposed soil within the Project site and associated work areas throughout the construction phase.

A2-

MATERIALLAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

1. Proper watering of exposed spoil should be undertaken throughout the construction phase:
 - Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading;
 - Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads;
 - A stockpile of dusty material should not be extend beyond the pedestrian barriers, fencing or traffic cones.
 - The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle;
 - Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;
2. When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;
3. The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials,
4. Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical continuously;
5. Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet;
6. Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding;
7. Any skip hoist for material transport should be totally enclosed by impervious sheeting;
8. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top;
9. Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a dark, rectangular background that has a slight gradient and a thin white border.

10. Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and
11. Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies

A3-

1. The Contractor should undertake proper watering on all exposed spoil (with at least 8 times per day) throughout the construction phase.

A4-

1. Engineer to incorporate the controlled measures into the Particular Specification (PS) for the civil work. The PS should also draw the contractor's attention to the relevant latest Practice Notes issued by EPD.

A6-

1. Loading, unloading, handling, transfer or storage of any dusty materials should be carried out in totally enclosed system;
2. All dust-laden air or waste gas generated by the process operations should be properly extracted and vented to fabric filtering system to meet the emission limits for TSP;
3. Vents for all silos and cement/pulverised fuel ash (PFA) weighing scale should be fitted with fabric filtering system;
4. The materials which may generate airborne dusty emissions should be wetted by water spray system;
5. All receiving hoppers should be enclosed on three sides up to 3m above unloading point;
6. All conveyor transfer points should be totally enclosed;
7. All access and route roads within the premises should be paved and wetted; and
8. Vehicle cleaning facilities should be provided and used by all concrete trucks before leaving the premises to wash off any dust on the wheels and/or body

A7-

1. All road surface within the barging facilities will be paved;
2. Dust enclosures will be provided for the loading ramp;
3. Vehicles will be required to pass through designated wheels wash facilities; and
4. Continuous water spray at the loading points

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix A

Notification of Limit Level Exceedance (20180117 Air 24h)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building Notification of Environmental Quality Limit Exceedance | | | | | Notification No.: 20180117 Air 24hr |
|---|------------------------|---------------------------------|---------------------------------|---|-------------------------------------|
| Date of Notification: 29 January 2018 | | | | | |
| Date of Environmental Quality Limit Exceedance: 17 January 2018 and the results were issued on 29 January 2018 | | | | | |
| Monitoring Location: AMS2 – Tung Chung Pier | | | | | |
| Monitoring Date: 17 January 2018 | | | Start Time: 08:00 | | |
| Parameter: 24-hour TSP monitoring | | | | | |
| Action & Limit Level (AL & LL) / Measured Level: | | | | | |
| PARAMETER | STATION | AL ($\mu\text{g}/\text{m}^3$) | LL ($\mu\text{g}/\text{m}^3$) | MEASURED LEVEL, $\mu\text{g}/\text{m}^3$ | |
| 24-hr TSP | AMS2 – Tung Chung Pier | 176 | 260 | 184 | |
| Notes: <i>Bold Italic</i> means AL exceedance <i><u>Bold Italic with underline</u></i> means LL exceedance | | | | | |

Prepared by: Ruby Law Title: ET Representative


Reviewed by: Keith Chau Title: ET Leader


Copied to IEC/ENPO, Contractor and Engineer Representative

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| | | | | |
|---|---|---|---|--|
| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building Notification of Environmental Quality Limit Exceedance | | | | |
| | | | | Notification No.: 20180117 Air 24hr |
| Date of Notification: 29 January 2018 | | | | |
| Date of Environmental Quality Limit Exceedance: 17 January 2018 and the results was issued on 29 January 2018 | | | | |
| Monitoring Location: AMS3B – Site Boundary of Site Office Area at Works Area WA2 | | | | |
| Monitoring Date: 17 January 2018 | | | Start Time: 08:00 | |
| Parameter: 24-hour TSP monitoring | | | | |
| Action & Limit Level (AL & LL) / Measured Level: | | | | |
| <u>PARAMETER</u> | <u>STATION</u> | <u>AL ($\mu\text{g}/\text{m}^3$)</u> | <u>LL ($\mu\text{g}/\text{m}^3$)</u> | <u>MEASURED LEVEL, $\mu\text{g}/\text{m}^3$</u> |
| 24-hr TSP | AMS3B – Site Boundary of Site Office Area at Works Area WA2 | 167 | 260 | <i>183</i> |
| Notes: <i>Bold Italic</i> means AL exceedance <i><u>Bold Italic with underline</u></i> means LL exceedance | | | | |

Prepared by: Ruby Law Title: ET Representative


Reviewed by: Keith Chau Title: ET Leader

Date : 29 January 2018

Copied to
: IEC/ENPO, Contractor and Engineer Representative

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com




Appendix B

Water Spraying Arrangement

CHEC
 HY/2013/03
 MAIN HAUL ROAD ARRANGEMENT
 DATE: 2 NOV 2017

Site boundary



- PAVED AREA
- Site boundary
- Water Truck 1
- Water Truck 2
- Water Truck 3
- Water Truck 4
- Water Truck 5
- Water Truck 6
- Water Truck 7
- Water Truck 8
- * Fresh water Supply
- ▲ Sea water Supply

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Appendix C

Photos showing the mitigation measures

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



Photo 1




Photo 2

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



Photo 3



Photo 4

The copyright of this document is owned by MaterialLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE
FOR
CONTRACT NO. HY/2013/03

**Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities**

Report No. Ref.: 0165-15-IR0039

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:

A handwritten signature in black ink, appearing to be "A. Cheng", written over a horizontal line.

Mr. Arthur Cheng
Environmental Team Leader

Date: 12/03/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0039

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20180131 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 7 February 2018:

Monitoring Date: 31 January 2018

The Action and Limit Levels of Suspended Solid (SS) at determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 18.2 for mid-ebb /14.4 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 19.7 for mid-ebb/15.6 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | SR6 | Depth Average | 26.2 | 21.5 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20180131 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-ebb tide on 31 January 2018.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 12, 19, 25 January 2018 and 1 February 2018, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 1 February 2018 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a dark, rectangular background that has a slight gradient and a thin white border.

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 1

The Location of WQM Stations



SETTING OUT SCHEDULE

FIGURE 4.1 – LOCATION OF WATER QUALITY MONITORING STATIONS

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 811106 |
| IS(MF)6 | 812101 | 817673 |
| IS7 | 812244 | 818177 |
| IS8 | 814251 | 816412 |
| IS(MF)9 | 813273 | 818850 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)116 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3(N) | 810689 | 816591 |
| SR4(N) | 814705 | 817659 |
| SR5 | 811469 | 820455 |
| SR5(N) | 812569 | 821475 |
| SR6 | 805637 | 821618 |
| SR7 | 814293 | 821431 |
| SR10A(N) | 823644 | 823484 |
| SR10B(N2) | 823689 | 823159 |
| CS(MF)13 | 809989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 817990 | 821129 |
| CS4 | 810025 | 824004 |
| CS5 | 817028 | 823992 |
| CSA | 816103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com




Figure 2

The Locations of Marine Transportation and Marine-based Construction Works

NOTES:

1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1986). ALL DIMENSIONS ARE IN MILLIMETER AND CHANGE ARE IN METRES UNLESS OTHERWISE SHOWN.
2. DIMENSIONS ARE IN MILLIMETER AND CHANGE ARE IN METRES UNLESS OTHERWISE SHOWN.
3. THIS DRAWING SHALL BE READ IN CONNECTION WITH DRAWING NOS. 60191048/C3/000/000/1051 TO 1053.

LEGEND:



| | |
|--------------|---------------|
| PROJECT NO. | 60191048 |
| PROJECT NAME | TAI LAM CHUNG |
| DATE | 14/03/2015 |
| SCALE | 1:25000 |
| DRAWN BY | BST |
| CHECKED BY | |
| DATE | 14/03/2015 |
| PROJECT NO. | 60191048 |
| PROJECT NAME | TAI LAM CHUNG |
| DATE | 14/03/2015 |
| SCALE | 1:25000 |
| DRAWN BY | BST |
| CHECKED BY | |
| DATE | 14/03/2015 |

TAI LAM CHUNG DEPARTMENT
 大嶼山發展局
 PUBLIC WORKS DEPARTMENT
 公共工程處
 WORKS - TAI LAM CHUNG
 大嶼山工程
 WORKS - TAI LAM CHUNG
 大嶼山工程
 WORKS - TAI LAM CHUNG
 大嶼山工程

SITE LOCATION PLAN

AECOM + **Aedas**
 Rogers Stirk Harbour + Partners
 BURO HAPPOLD
 Atkins ADI

DRAWING NO. 60191048/C3/000/000/1000
 PROJECT NO. 60191048
 PROJECT NAME TAI LAM CHUNG
 SCALE 1:25000
 DATE 14/03/2015
 DRAWN BY BST
 CHECKED BY
 DATE 14/03/2015
 COPYRIGHT RESERVED

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

Appendix A

Notification of Limit Level Exceedance (20180131 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities – Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: 20180131 SS NOE Date of Notification: 07 Feb 2018 Works Inspected: Data collected from water sampling works on 31 January 2018 and the results were issued on 7 February 2018 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS)/ Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|--|---------|---------------|--|--|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | SR6 | Depth Average | 23.5 and 120% (i.e. 18.2 for mid-ebb/14.4 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 19.7 for mid-ebb/15.6 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 26.2 | 21.5 |

Remarks:


Bold means AL exceedances.


Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|-----------|----------|-----------|
| IS5 | 11:31:00 | 08:09:00 |
| IS(Mf)6 | 11:39:00 | 08:02:00 |
| IS7 | 11:48:00 | 07:55:00 |
| IS8 | 12:06:00 | 07:36:00 |
| IS(Mf)9 | 11:58:00 | 07:45:00 |
| IS10(N) | 12:09:00 | 08:16:00 |
| IS(Mf)11 | 12:13:00 | 08:09:00 |
| IS(Mf)16 | 12:32:00 | 07:09:00 |
| IS17 | 12:40:00 | 06:58:00 |
| SR3(N) | 11:20:00 | 08:15:00 |
| SR4(N) | 12:13:00 | 07:29:00 |
| SR5(N) | 12:03:00 | 08:22:00 |
| SR6 | 11:19:00 | 08:57:00 |
| SR7 | 12:20:00 | 08:02:00 |
| SR10A(N) | 13:38:00 | 05:58:00 |
| SR10B(N2) | 13:31:00 | 06:10:00 |

Prepared by : Ruby Law Title : ET Representative

 Date : 07-Feb-18

Reviewed by : Keith Chau Title : ET Leader

 Date : 07-Feb-18

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



The copyright of this document is owned by MaterialLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

INVESTIGATION REPORT ON
ACTION AND LIMIT LEVEL NON-COMPLIANCE

FOR

CONTRACT NO. HY/2013/03

Hong Kong Zhuhai Macao Bridge
Hong Kong Boundary Crossing Facilities – Vehicle Clearance Plazas and
Ancillary Buildings and Facilities

Report No. Ref.: 0165-15-IR0042

Prepared by: Mr. Vincent Lu

Reviewed by: Mr. Bong Yu

Certified by:



Mr. Arthur Cheng
Environmental Team Leader

Date: 14/03/2018

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

NON-COMPLIANCE INVESTIGATION REPORT No.: 0165-15-IR0042

1. Project Details

Contract No.: HY/2013/03

Contract Title: Hong Kong Zhuhai Macao Bridge Hong Kong Boundary Crossing Facilities
- Vehicle Clearance Plazas and Ancillary Buildings and Facilities

Project Proponent: Highways Department

Main Contractor: China Harbour Engineering Co. Ltd.

2. Details of Non-compliance

Notification of Action/Limit Level Exceedance (20180202 SS NOE) was forwarded by the ET of Contract No. HY/2013/01 on 9 February 2018:

Monitoring Date: 2 February 2018

The Action and Limit Levels of Suspended Solid (SS) as determined from baseline monitoring data are listed below:

| Monitoring Parameter | Action Level (mg/L) | Limit Level (mg/L) |
|----------------------|---|--|
| SS | 23.5 and 120% (i.e. 14.2 for mid-ebb /20.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 15.4 for mid-ebb/22.5 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes |

Measured Level:

| Parameter | Station | Depth | Measured at mid-ebb tide (mg/L) | Measured at mid-flood tide (mg/L) |
|-----------|---------|---------------|---------------------------------|-----------------------------------|
| SS | SR6 | Depth Average | 14.5 | 24.3 |
| | SR7 | Depth Average | 16.7 | 24.2 |

Bold means AL exceedance.

Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(Mf)3(N) and CS4

Upstream control stations of mid-flood tide: CS(Mf)5, CS6 and CSA

Monitoring was undertaken by the ET of Contract No. HY/2013/01 of HKBCF. The Notification of Action/Limit Level Exceedance (20180202 SS NOE) provided by the ET of Contract No. HY/2013/01 of HKBCF is shown in **Appendix A**.

3. Investigation of Non-compliance

Summary of Investigation

As confirmed with Mr. Marko Chan, Environmental Officer, and operation team of Contract No. HY/2013/03, there was no marine transportation on the date of exceedance. Regarding marine-based works in Box Culvert B, the work undertaken at the date of exceedance was preparation work of precast installation which had a cofferdam to separate seawater and works area. Silt curtain was also maintained to enclose the work area of the outlet of the box culvert fully. All sea water flows into the work area of box culvert B will be treated by desilting facilities before discharge in accordance with the discharge license approved by EPD for Contract No. HY/2013/03. For SS exceedance recorded at the WQM station SR6 and SR7, the concerned WQM stations where the exceedances were recorded were not close to the marine works area of Contract No. HY/2013/03, while there was no notification of exceedance received at the WQM stations closer to the works areas, such as IS(Mf)11. It was unlikely that the works undertaken by Contract No. HY/2013/03 caused SS exceedance recorded at the concerned WQM station during mid-flood tide on 2 February 2018.

The location of the WQM station where exceedances were recorded and all relevant WQM stations are shown in **Figure 1** and the location of marine-based construction works are shown in **Figure 2**.

Investigation Results

The ET of Contract No. HY/2013/03 concluded that the captioned exceedance was not related to the construction site activities of the contract. Nevertheless, the Contractor had been reminded to comply with the requirements stipulated in the Environmental Mitigation Implementation Schedule (EMIS) of the EM&A Manual, in particular:

- Water Quality:

W1-

1. Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;
2. Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
3. Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
4. Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
5. Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
6. All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.

W2-

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is white and is set against a dark, rectangular background that has a horizontal line above and below it, creating a framed effect.

1. wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
2. storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
3. silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
4. rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
5. measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
6. open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
7. discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
8. surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

4. Follow up Status (Exceedance)

During weekly site audit on 19, 25 January 2018, 1 and 9 February 2018, ET confirmed the Contractor had provided workable and effective water quality mitigation measures. ET will take relevant photo records of the marine-based works for Contract No. HY/2013/03 via the on-going site inspections to support the necessary review of the effectiveness of site mitigation measures specific to the exceedance investigation.

Photos showing the site situation of marine works in Box Culvert B which was taken during the site audit at 1 February 2018 are shown in **Appendix B**.

5. Recommendation to the Contractor

The Contractor was reminded to continue to fully maintain all water quality mitigation measures.

6. Follow up Status (Overall)

The captioned exceedance was not related to the Contract and therefore, no additional follow-up action is needed. However, ET proposed recommendations to Contractor in particular to the following aspects when there are marine construction activities.

Water Quality:

- Barges and hopper dredgers shall have tight fitting seals to their bottom openings to prevent leakage of material;

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

- Any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes;
- Loading of barges and hoppers shall be controlled to prevent splashing of dredged material to the surrounding water. Barges or hoppers shall not be filled to a level which will cause overflow of materials or pollution of water during loading or transportation;
- Excess material shall be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved;
- Adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; and
- All vessels shall be sized such that adequate clearance is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash.
- wastewater from temporary site facilities should be controlled to prevent direct discharge to surface or marine waters;
- storm drainage shall be directed to storm drains via adequately designed sand/silt removal facilities such as sand traps, silt traps and sediment basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks;
- silt removal facilities, channels and manholes shall be maintained and any deposited silt and grit shall be removed regularly, including specifically at the onset of and after each rainstorm;
- rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities;
- measures should be taken to prevent the washout of construction materials, soil, silt or debris into any drainage system;
- open stockpiles of construction materials (e.g. aggregates and sand) on site should be covered with tarpaulin or similar fabric during rainstorms;
- discharges of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system;
- surface run-off from bunded areas should pass through oil/grease traps prior to discharge to the stormwater system.

MATERIALAB CONSULTANTS LIMITED


Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 1

The Location of WQM Stations



LEGEND

- IS IMPACT STATIONS
- CS CONTROL / FAR FIELD STATIONS
- SR SENSITIVE RECEIVERS STATIONS

FIGURE 4.1— LOCATION OF WATER QUALITY MONITORING STATIONS

SETTING OUT SCHEDULE

| MONITORING STATIONS | CO-ORDINATES | |
|---------------------|--------------|----------|
| | EASTING | NORTHING |
| IS5 | 811579 | 817106 |
| IS(MF)16 | 812101 | 817873 |
| IS7 | 812244 | 818177 |
| IS8 | 814251 | 818412 |
| IS(MF)19 | 813273 | 818650 |
| IS10 | 812577 | 820670 |
| IS10(N) | 812942 | 820455 |
| IS(MF)11 | 813562 | 820716 |
| IS(MF)116 | 814328 | 819497 |
| IS17 | 814539 | 820391 |
| SR3(N) | 810689 | 816591 |
| SR4(N) | 814705 | 817859 |
| SR5 | 811489 | 820455 |
| SR5(N) | 812569 | 821715 |
| SR6 | 805637 | 821818 |
| SR7 | 811233 | 821431 |
| SR10A(N) | 823644 | 823484 |
| SR10B(N2) | 823689 | 823169 |
| CS(MF)13 | 803989 | 821117 |
| CS(MF)13(N) | 808814 | 822355 |
| CS(MF)15 | 811990 | 821129 |
| CS4 | 810025 | 824004 |
| CS6 | 817028 | 823992 |
| CSA | 818103 | 823064 |

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Figure 2

The Locations of Marine Transportation and Marine-based Construction Works

NOTES:

1. COORDINATES ARE RELATED TO HONG KONG METRIC GRID (1980).
2. DIMENSIONS ARE IN METERS AND CHANGE TO METERS ON CONSTRUCTION WITH DRAWING NO. 60191048/C3/000/1051 TO 1053.

LEGEND:

- SITE BOUNDARY
- ▨ WORKS AREA
- Location of Box Culvert B
- Site Datum



| | |
|--------------|---|
| PROJECT NO. | 60191048/C3/000/1000 |
| DATE | 11/2017 (03) |
| SCALE | A1 : 1 : 25000 |
| PROJECT NAME | HONG KONG LONG LUNG ROAD (MILETS) URBAN PROJECT (P. 000003) |
| CLIENT | ATKINS AD |
| DESIGNER | AECOM |
| CONTRACTOR | ATKINS AD |

HONG KONG GOVERNMENT
香港特別行政區政府
HONG KONG DEVELOPMENT DEPARTMENT
香港發展局
HONG KONG LONG LUNG ROAD (MILETS) URBAN PROJECT (P. 000003)
LONG LUNG ROAD (MILETS) URBAN PROJECT (P. 000003)
RECOMMENDATION FOR THE TRAILS, OTHER INFRASTRUCTURE AND SOIL REMEDIATION BY OTHERS
SITE LOCATION PLAN

AECOM **Aedas**

Rogers Stirk Harbour + Partners
 BURRO HAPFOLD ATKINS AD

DRG. NO. 60191048/C3/000/1000
 圖則編號

PROJECT NO. 60191048/C3/000/1000
 DATE 11/2017 (03)
 SCALE A1 : 1 : 25000
 PROJECT NAME HONG KONG LONG LUNG ROAD (MILETS) URBAN PROJECT (P. 000003)

© COPYRIGHT RESERVED

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

The logo for MaterialLab, featuring the word "MaterialLab" in a bold, sans-serif font. The text is centered between two thick, horizontal black bars.

Appendix A

Notification of Limit Level Exceedance (20180202 SS NOE)

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab

| Contract No. HY/2013/01 - Hong Kong- Zhuhai- Macao Bridge Hong Kong Boundary Crossing Facilities - Passenger Clearance Building Notifications of Environmental Quality Limits Exceedances Notification No.: 20180202 SS NOE Date of Notification: 09 Feb 2018 Works Inspected: Data collected from water sampling works on 2 February 2018 and the results were issued on 9 February 2018 Monitoring Location: Water Quality Monitoring Station Parameter: Dissolved Oxygen (DO)/ Suspended Solid (SS)/ Turbidity (TURB) Action & Limit Level (AL & LL) / Measured Level: | | | | | | |
|--|---------|---------------|--|--|---------------------------------|-----------------------------------|
| PARAM | STATION | DEPTH | AL (mg/L) | LL (mg/L) | MEASURED AT MID-EBB TIDE (mg/L) | MEASURED AT MID-FLOOD TIDE (mg/L) |
| SS | SR6 | Depth Average | 23.5 and 120% (i.e. 14.2 for mid-ebb/20.7 for mid-flood) of upstream control station's SS at the same tide of the same day | 34.4 and 130% (i.e. 15.4 for mid-ebb/22.5 for mid-flood) of upstream control station's SS at the same tide of the same day and 10mg/L for WSD Seawater intakes | 14.5 | 24.3 |
| SS | SR7 | Depth Average | | | 16.7 | 24.2 |

Remarks:


Bold means AL exceedances.


Bold with underline means LL exceedances.

Upstream control stations of mid-ebb tide: CS(M)3(N) and CS4

Upstream control stations of mid-flood tide: CS(M)5, CS6 and CSA

| | Mid-Ebb | Mid-Flood |
|-----------|----------|-----------|
| IS5 | 12:58:00 | 09:29:00 |
| IS(M)6 | 13:02:00 | 09:23:00 |
| IS7 | 13:10:00 | 09:15:00 |
| IS8 | 13:25:00 | 08:58:00 |
| IS(M)9 | 13:17:00 | 09:06:00 |
| IS10(N) | 13:37:00 | 09:57:00 |
| IS(M)11 | 13:44:00 | 09:51:00 |
| IS(M)16 | 13:50:00 | 08:32:00 |
| IS17 | 14:00:00 | 08:24:00 |
| SR3(N) | 12:47:00 | 09:37:00 |
| SR4(N) | 13:31:00 | 08:52:00 |
| SR5(N) | 13:33:00 | 10:03:00 |
| SR6 | 12:50:00 | 10:43:00 |
| SR7 | 13:52:00 | 09:42:00 |
| SR10A(N) | 14:57:00 | 07:20:00 |
| SR10B(N2) | 14:51:00 | 07:33:00 |

Prepared by : Ruby Law Title : ET Representative

 Date : 09-Feb-18

Reviewed by : Keith Chau Title : ET Leader

 Date : 09-Feb-18

Copied to : Contractor, Engineer Representative and IEC/ENPO

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Appendix B

Photo showing the site situation of marine works in Box Culvert B

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent,
Kwai Fong, Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

MaterialLab



The copyright of this document is owned by MaterialLab Consultants Ltd. It may not be reproduced except with prior written approval from the Company.

A Fugro Group Company

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com



Report No.: 0165/15/ED/1045

Appendix J

Statistics on Environmental Complaints, Notification of Summons and Successful Prosecutions

MATERIALAB CONSULTANTS LIMITED

Room 723 & 725, 7/F, Block B,
Profit Industrial Building,
1-15 Kwai Fung Crescent, Kwai Fong,
Hong Kong.

Tel : (852)-24508238
Fax : (852)-24508032
Email : mcl@fugro.com

Materialab

Report No.: 0165/15/ED/1045

Appendix J –

Statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

For Contract No. HY/2013/03

| Reporting Period | Cumulative Statistics | | |
|---|-----------------------|--------------------------|-------------------------|
| | Complaints | Notifications of Summons | Successful Prosecutions |
| This reporting period | 0 | 0 | 0 |
| From commencement date of construction to end of reporting period | 14 | 0 | 0 |

For Contract No. HY/2013/06 within Contract No. HY/2013/03 works area

| Reporting Period | Cumulative Statistics | | |
|---|-----------------------|--------------------------|-------------------------|
| | Complaints | Notifications of Summons | Successful Prosecutions |
| This reporting period | 0 | 0 | 0 |
| From commencement date of construction to end of reporting period | 0 | 0 | 0 |