Shatin to Central Link – Tai Wai to Hung Hom Section and MongKok East to Hung Hom Section

Monthly EM&A Report No. 103 [Period from 1 to 30 September 2023]

(October 2023)

Verified by:	Claudine LEE
Position: Inde	ependent Environmental Checker
Date:	10 October 2023

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 103

[Period from 1 to 30 September 2023]

(October 2023)

Certified by : — — Alex Siu

Position : Environmental Team Leader

Date : 10 October 2023

Shatin to Central Link – Tai Wai to Hung Hom Section and MongKok East to Hung Hom Section

Monthly EM&A Report No.103

[Period from 1 to 30 September 2023]

Table of Contents

	Page
1 INTR	ODUCTION2
1.1	Background2
1.2	Project Programme
1.3	Purpose of the Report4
2 ENVI	RONMENTAL MONITORING AND AUDIT4
3 IMPL	EMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS
List of Table	
Table 1.1	Summary of Awarded Works Contracts
Table 2.1	Summary of Works Contracts and Respective EPs
Table 1.1	Summary of Awarded Works Contracts
Table 2.1	Summary of Works Contracts and Respective EPs
Table 2.2	Summary of Major Construction Activities in the Reporting Period
Table 2.3	Summary of TSP Monitoring Results in the Reporting Period
Table 2.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 2.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 3.1	Summary of Status of Required Submissions for EP-437/2012/A
Table 3.2	Summary of Status of Required Submissions for EP-438/2012/K
Table 2.2	Summary of Remaining Works
Table 3.1	Summary of Status of Required Submissions for EP-437/2012/A
Table 3.2	Summary of Status of Required Submissions for EP-438/2012/K
List of Appe	ndices
Appendix A	Monthly EM&A Report for SCL (TAW-HUH) and SCL (MKK-HUH) – Pedestrian Link

Connecting Pak Tai Street and Sung Wong Toi Station

MTR Corporation Limited 1 Sep 2023

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link Tai Wai to Hung Hom Section [SCL (TAW-HUH)] and Shatin to Central Link Mong Kok East to Hung Hom Section [SCL (MKK-HUH) (hereafter referred to as "the Project") are parts of the SCL. Shatin to Central Link Stabling Sidings at Hung Hom Freight Yard [SCL (HHS)] is a proposed stabling sidings option for SCL (TAW HUH) at the former freight yard in Hung Hom.
- 1.1.3 The Environmental Impact Assessment (EIA) Reports for SCL (TAW-HUH) (Register No.: AEIAR-167/2012), SCL (MKK-HUH) (Register No.: AEIAR-165/2012) and SCL (HHS) (Register No.: AEIAR-164/2012) were approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Reports, two Environmental Permits (EPs) were granted on 22 March 2012, one covers SCL (TAW-HUH) and SCL (HHS) (EP No: EP-438/2012) and the other covers SCL (MKK-HUH) and SCL (HHS) (EP No.: EP-437/2012), for their construction and operation. Variations of environmental permit (VEP) were subsequently applied for EP-438/2012 and EP-437/2012. The latest Environmental Permits (EP Nos.: EP-438/2012/K and EP-437/2012/A) were issued by Director of Environmental Protection (DEP) on 4 October 2016 and 28 November 2017, respectively.

1.2 Project Programme

1.2.1 Twelve civil construction works contracts of the Project have been awarded since July 2012. The construction of the Project commenced in September 2012. Table 1.1 summarises the information of the awarded Works Contracts. All major construction works under these twelve civil construction works contracts have been completed.

Table 1.1 Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1101 ⁽¹⁾	Ma On Shan Line Modification Works	December 2012	Sun Fook Kong Joint Venture (SFKJV)	ANewR Consulting Ltd. (ANewR)
1102 ⁽⁶⁾	Hin Keng Station and Approach Structures	October 2013	Penta-Ocean Construction Co. Ltd.	Wellab Limited (Wellab)
1103 ⁽⁷⁾ Hin Keng to Diamond		February 2013	Vinci Construction Grands Projets	Ove Arup & Partners Hong Kong Ltd. (Arup)
1103	Hill Tunnels	October 2019	Wing Ho Yuen Landscaping Co. Ltd.	MTR Co. Limited
1106 ⁽⁸⁾	Diamond Hill Station	March 2013	Leader Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1107 ⁽⁴⁾	Diamond Hill to Kai Tak Tunnels	May 2013	Chun Wo - SELI Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1108 ⁽⁵⁾	Kai Tak Station and Associated Tunnels	June 2013	Kaden -Chun Wo Joint Venture	Environmental Pioneers & Solutions Ltd.

MTR Corporation Limited 2 Sep 2023

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1108A ⁽²⁾	Kai Tak Barging Point Facilities	September 2012	Concentric – Hong Kong River Joint Venture (CCL- HKR JV)	Cinotech Consultants Ltd. (Cinotech)
1109 ⁽¹⁰⁾	Stations and Tunnels of Kowloon City Section	September 2012	Samsung-Hsin Chong JV (SSHCJV)	ERM-Hong Kong Limited (ERM)
1111 ⁽⁹⁾	Hung Hom North Approach Tunnels	January 2013	Gammon-Kaden SCL1111 JV	AECOM Asia Co. Ltd.
1112 ⁽¹¹⁾	Hung Hom Station and Stabling Sidings	June 2013	Leighton Contractors (Asia) Limited	SMEC Asia Ltd., HK
11240 ⁽³⁾	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	October 2017	Crown Asia Engineering Limited (CAEL)	MTR Co. Limited
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	17 July 2023	Paul Y. Engineering	ERM-Hong Kong Limited (ERM)

Notes:

- (1) All construction works (works areas at Tai Wai Mei Tin Road and the offsite temporary storage areas) under Works Contract 1101 were completed on 29 February 2016.
- (2) All construction works (Kai Tak Barging Point Facilities) under Works Contract 1108A were completed on 29 September 2016.
- (3) All construction works (Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site) under Works Contract 11240 were completed on 3 January 2018.
- (4) All construction works (Diamond Hill to Kai Tak Tunnels) under Works Contract 1107 were completed on 22 February 2018.
- (5) All construction works (Kai Tak Station and associated tunnels) under Works Contract 1108 were completed in July 2018.
- (6) All construction works (Hin Keng Station and Approach Structures) under Works Contract 1102 were completed in December 2018. The Environmental Team was taken over by Wellab Limited starting from 1 January 2019.
- (7) All construction works (Hin Keng to Diamond Hill Tunnels) under Works Contract 1103 were completed in June 2019. Minor landscaping works at Fung Tak had been commenced in mid-October and all the works were completed at the end of October 2019.
- (8) All construction works (Diamond Hill Station) under Works Contract 1106 with significant environmental impacts were substantially completed by 25 June 2019.
- (9) All major construction works (Hung Hom North Approach Tunnels) under Works Contract 1111 have been substantially completed since 18 November 2018.
- (10) All construction works (Stations and Tunnels of Kowloon City Section) under Works Contract 1109 have been substantially completed on 12 August 2020.
- (11) All major construction works (Hung Hom Station and Stabling Sidings) under Works Contract 1112 have been substantially completed by 17 September 2020.
- 1.2.2 All major construction works for SCL (TAW-HUH) and SCL (HHS) covered by EP No. EP-438/2012/K was completed. Moreover, several remaining works, including provision of recreational facilities at Ma Chai Hang and outstanding works of access in Sung Wong Toi area for pedestrian link connecting Sung Wong Toi Station to Pak Tai Street, would be carried out in later stage and undertaken by another works contracts in 2023 -2024 tentatively, subject to further liaison with Railway Development Office (RDO), relevant government departments and stakeholders. The tree planting works at Kai Tak Station Square (Phase 1) was carried out and completed in December 2021.
- 1.2.3 All major construction works for SCL (MKK-HUH) and SCL (HHS) covered by EP No. EP-437/2012/A was completed. Moreover, it is proposed to plant additional tree seedlings at the trackside area in Hung Hom as compensation for the shortfall of

compensatory planting. Such planting works would be carried out at later stage and undertaken by another works contract in 2023 tentatively, subject to further liaison with RDO, relevant government departments and stakeholders.

1.3 Purpose of the Report

1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in September 2012. This is the one hundredth and three EM&A Report for the Project which summarises the EM&A works undertaken during the period from 1 to 30 September 2023.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1.1 The construction of SCL has been divided into different civil construction works contracts which are covered by EP No. EP-437/2012/A and/or EP-438/2012/K. As per the EP Conditions, EM&A Reports for the works contracts as shown in the table below have been prepared by the respective Contractor's ETs.

Table 2.1 Summary of Works Contracts and Respective EPs

Table 2.1	Summary of Works Contracts and Respective Li s				
Works Contract	Contract Title	Works Covered in Environmental Permit No.			
1101	Ma On Shan Modification Works	EP-438/2012/K			
1102	Hin Keng Station and Approach Structures	EP-438/2012/K			
1103	Hin Keng to Diamond Hill Tunnels	EP-438/2012/K			
1106	Diamond Hill Station	EP-438/2012/K			
1107	Diamond Hill to Kai Tak Tunnels	EP-438/2012/K			
1108	Kai Tak Station and Associated Tunnels	EP-438/2012/K			
1108A	Kai Tak Barging Point Facilities	EP-438/2012/K			
1109	Stations and Tunnels of Kowloon City Section	EP-438/2012/K			
1111	Hung Hom North Approach Tunnels	EP-437/2012/A & EP-438/2012/K			
1112	Hung Hom Station and Stabling Sidings	EP-437/2012/A & EP-438/2012/K			
11240	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	EP-438/2012/K			
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	EP-438/2012/K			

- 2.1.2 The EM&A Reports for Works Contracts 11286 prepared by the respective Contractor's ETs are provided in **Appendices A**. The EM&A Report provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contract.
- 2.1.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.2**.

Table 2.2 Summary of Major Construction Activities in the Reporting Period

	Cummary or major combination resulting to make				
Works Contract	Site	Construction Activities			
11286	Works in Sung Wong Toi (SUW) (formerly named as To Kwa Wan (TKW))	Near Sung Wong Toi Exit D (W1) Site Formation Pre-drill Pre-grout Site office erection Near Pak Tai Street (H2) Site Formation Pre-drill			

- 2.1.4 Impact monitoring for air quality and construction noise were conducted in accordance with the EM&A Manual in the reporting period. Continuous noise monitoring was not required in the reporting period for the Works Contract according to the Continuous Noise Monitoring Plan (CNMP). The air quality and construction noise for this reporting period are summarised in **Tables 2.3** and **2.4**. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in **Appendices A**.
- 2.1.5 Water quality monitoring was not carried out during this reporting period since no dredging activity was conducted in the reporting period.
- 2.1.6 No exceedance of limit level, notification of summons or successful prosecutions was received during the reporting period. However, one environmental complaint was received during the reporting month. The date of complaint was 22 September 2023 and it was referred to the contractor by EPD on 28 September 2023. ET's investigation is ongoing, and the investigation report will be presented in the next monthly EM&A report. Log for environmental complaints, notification of summons and successful prosecutions are provided in Table 2.5.
- 2.1.7 Regular site inspections were conducted by the respective ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

Table 2.3 Summary of TSP Monitoring Results in the Reporting Period

Table 2.3 Summary of TSP Monitoring Results in the Reporting Period					
Monitoring Station ID	Location	TSP Concentration (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)	Exceedance due to the Project Construction (Yes/ No/ N/A)
Works Contr	acts 1102 and 1103				
DMS-1 ⁽¹¹⁾	C.U.H.K.A.A. Thomas Cheung	N/A	148.7	260	N/A
DIVIO 1	School	14// (140.7	200	14/74
Works Contr	act 1103				
DMS-2 ⁽¹²⁾	Price Memorial Catholic Primary School	N/A	167.4	260	N/A
Works Contr	acts 1103 and 1106	<u>'</u>	l .	l.	<u> </u>
DMS-3 ⁽¹³⁾	Hong Kong S.K.H Nursing Home (1)	N/A	159.1	260	N/A
Works Contr	act 1106 ⁽¹⁰⁾	'		•	
DMS-4 ⁽¹³⁾	Block 1, Rhythm Garden	N/A	160.4	260	N/A
Works Contr	act 1108 (5)	<u>. </u>	•	•	
Works Contr	act 1109				
DMS-6	Katherine Building (2)	N/A	156.8	260	N/A
DMS-8	SKH Good Shepherd Primary School	N/A	152.2	260	N/A
DMS-9	No. 12 Pau Chung Street (4)(9)	N/A	160.9	260	N/A
DMS-10	Chat Ma Mansion	N/A	170.4	260	N/A
Works Contr			-		
	No. 234 – 238				
AM1 ⁽⁶⁾⁽¹⁴⁾	Chatham Road North	N/A	183.9	260	N/A
Works Contract 1112					
	Site Boundary of				
AM2	Finger Pier Adjacent	N/A	182	260	N/A
,VIZ	To Harbourfront	14/1	102	200	14//1
14/	Horizon (8)				
Works Contr		-			
Works Contr					
DMS-7 (15)	Parc 22 (3)	25-60	289.7	500	No
Niataa.					

Notes:

- (1) Alternative monitoring location to Shek On House
- (2) Alternative monitoring location to Prosperity House
- (3) Alternative monitoring location to Skytower Tower 2
- (4) Alternative monitoring location to Lucky Building
- (5) No TSP monitoring is required under this contract
- (6) AM1 named as HUH-1-3 in SCL(TAW-HUH) and SCL(HHS) EIA Reports.
- (7) Alternative monitoring location to Wing Fung Building
- (8) Alternative monitoring location to Harbourfront Horizon
- (9) Alternative monitoring location of No. 26 Kowloon City Road
- (10) The 24-hour TSP monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.
- (11) The cessation of monitoring works at DMS-1 was approved by EPD and the last monitoring was conducted on 16 Jul 2018.
- (12) The temporary cessation of monitoring works at DMS-2 was approved by EPD in end-June 2019. The last monitoring date was 27 June 2019.
- (13) The cessation of monitoring works at DMS-3 and DMS-4 was approved by EPD on 31 Jul 2019. The last monitoring was conducted on 30 Jul 2019.

MTR Corporation Limited 6 Sep 2023

- (14) The cessation of monitoring works at AM1 was proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.
- (15) According to the requirement stipulated in the EM&A Manual, 24-hour TSP monitoring using High Volume Sampler (HVS) should be carried out at the designated monitoring station. During the reporting period, the ET is in the process of testing the provision of electricity supply for the HVS operation using external batteries at DMS-7. As a temporary arrangement, it was proposed by the ET and agreed by the IEC to conduct 1-hour TSP monitoring in a frequency of 3 times every 6 days at DMS-7 using portable dust meters until the electricity supply for the HVS operation can be secured.

Table 2.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring	1	Noise Level (L _{Aeq,30mins} , dB(A))			Limit Level	Exceedance due to the
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No/N/A)
Works Contrac	cts 1102 and 1103					
NMS-CA-1 ⁽¹²⁾	C.U.H.K.A.A. Thomas Cheung School	N/A	57.0	N/A	70 (65 during examination period)	N/A
Works Contrac	ct 1103					
NMS-CA-2 ⁽¹³⁾	Price Memorial Catholic Primary School	N/A	66.0	N/A	70 (65 during examination period)	N/A
Works Contrac	cts 1103 and 1106					
NMS-CA-3 ⁽¹⁴⁾	Hong Kong S.K.H Nursing Home (1)	N/A	73.0	N/A	70	N/A
Works Contrac	cts 1106 ⁽¹¹⁾					
NMS-CA-4 ⁽¹⁴⁾	Block 1, Rhythm Garden (north- eastern façade)	N/A	71.0	N/A	75	N/A
NMS-CA-5 ⁽¹⁴⁾	Block 1, Rhythm Garden (northern façade) ⁽²⁾	N/A	74.0	N/A	70 (65 during examination period)	N/A
Works Contrac	et 1108 ⁽⁶⁾					
Works Contrac	ct 1109					
NMS-CA-6	No. 16-23 Nam Kok Road (3)	N/A	76.1	N/A	75	N/A
NMS-CA-8	SKH Good Shepherd Primary School	N/A	75.4	N/A	70 (65 during examination period) (79 during the period of conducting the continuous noise monitoring) (8)	N/A
NMS-CA-9	Kong Yiu Mansion (4)	N/A	69.2	N/A	75	N/A
NMS-CA-10	Chat Ma Mansion	N/A	76.6	N/A	75	N/A
Works Contrac	et 1111		•	•		
NM1 ⁽¹⁵⁾	Carmel Secondary School (South Block)	N/A	68.0	N/A	70 (65 during examination period) (68 during the period of conducting the continuous noise monitoring) (9)	N/A
NM2 ⁽¹⁵⁾	No. 234 – 238 Chatham Road North ⁽⁵⁾	N/A	79.0	N/A	75 (77) ⁽¹⁰⁾	N/A
Works Contrac	et 1112 ⁽⁶⁾					
Works Contract	ct 11240 ⁽⁶⁾					

Monitoring	Lacation	Noise Level (L _{Aeq,30mins} , dB(A))		Limit Level	Exceedance due to the		
Station ID	Location	Measured	Baseline	Corrected (7)	(dB(A))	Project Construction (Yes/No/N/A)	
Works Contract	Works Contract 11286						
NMS-CA-7	Skytower Tower 2	67.9-71.6	70.0	< Baseline	75	No	

Notes:

- (1) Alternative monitoring location to Shek On House.
- (2) Alternative monitoring location to Canossa Primary School (San Po Kong).
- (3) Alternative monitoring location to Prosperity House.
- (4) Alternative monitoring location to Lucky Building.
- (5) Alternative monitoring location to Wing Fung Building.
- (6) No construction noise monitoring is required under this contract.
- (7) The measured noise levels are corrected against the corresponding baseline noise levels.
- (8) The Limit Level of 79 dB(A) was updated on 22 Aug 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.
- (9) The Limit of 68 dB(A) was updated on 20 Jan 2014 as per the latest CNMMP and CNMP which were approved by EPD.
- (10) Daytime noise Limit Level of 77 dB(A) applies during the continuous noise monitoring period.
- (11) The construction noise monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.
- (12) The cessation of monitoring works at NMS-CA-1 was approved by EPD and the last monitoring was conducted on 17 Jul 2018.
- (13) The temporary cessation of monitoring works at NMS-CA-2 was approved by EPD in end-June 2019. The last monitoring date was 24 Jun 2019.
- (14) The cessation of monitoring works at NMS-CA-3, NMS-CA-4 and NMS-CA-5 was approved by EPD on 31 Jul 2019. The last monitoring proposed on 31 Jul 2019 was rescheduled to 1 Aug 2019 due to adverse weather and the hoist of Typhoon Signal No.8 (Typhoon "Wipha").
- (15) The cessation of monitoring works at NM1 and NM2 were proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.

MTR Corporation Limited 9 Sep 2023

Table 2.5 Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month

Works	Environmental Complaints	Notification of	Successful
Contract		Summons	Prosecutions
11286	1	0	0

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals and EPs (EP-437/2012/A and EP-438/2012/K). The status of required submissions under the EPs as of the reporting period are summarised in **Tables 3.1** and **3.2**.

Table 3.1 Summary of Status of Required Submissions for EP-437/2012/A

EP Condition	Submission	Submission date
(EP-437/2012/A)	Notification of Commencement Date of	
Condition 1.11	Construction of the Project	30 Nov 2012
Condition 2.3	Notification of Information of Community Liaison Groups	30 Nov 2012
Condition 2.5	Management Organisation of Main Construction Companies	19 Dec 2012 (1st submission) 30 Apr 2013 (2nd submission)
Condition 2.6	Construction Programme and EP Submission Schedule	19 Dec 2012
Condition 2.7	Construction Noise Mitigation Measures Plan (CNMMP)	30 Nov 2012 (1st submission) 8 Feb 2013 (Approved) 26 Apr 2013 (2nd submission) 11 Jun 2013 (3rd submission) 27 Aug 2013 (Approved) 20 Jan 2014 (4th submission) 28 Apr 2016 (Approved)
Condition 2.8	Continuous Noise Monitoring Plan (CNMP)	30 Nov 2012 (1st submission) 11 Jan 2013 (2nd submission) 8 Feb 2013 (Approved) 20 Jan 2014 (3rd submission) 28 Apr 2016 (Approved)
Condition 2.9	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1st submission) 12 Sep 2012 (2nd submission) 15 Oct 2012 (Approved)
Condition 2.10	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 15 Oct 2012 (Approved)
Condition 2.11	Visual, Landscape, Tree Planting & Tree Protection Plan (VLTTP)	14 Nov 2012 (1st submission) 8 Feb 2013 (2nd submission) 4 Feb 2015 (3rd submission) 26 Jun 2015 (4th submission) 12 May 2017 (5th submission) 17 Apr 2018 (6th submission) 17 Apr 2019 (7th submission) 9 Apr 2020 (8th submission)
Condition 2.16	Operational Ground-borne Noise Mitigation Measures Plan	23 Mar 2017 (1 st submission) 17 May 2017 (2 nd submission) 28 Jun 2017 (3 rd submission) 20 Jul 2017 (Approved)
Condition 2.19	As-built drawing(s) for Operation Air-borne Noise Mitigation Measure	10 Jan 2018 (1st submission) 9 Feb 2018 (Approved)
Condition 2.21	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	26 Jul 2019 (Batch 1 Version A submission) 14 Aug 2019 (Batch 1 Version A approved)

EP Condition (EP-437/2012/A)	Submission	Submission date
Condition 2.21	Fixed Plant Noise Audit Report	29 Aug 2019 (Batch 1 Version A submission) 11 Oct 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1 st submission) 31 Jul 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 5-98 Monthly EM&A Report No. 99	Reported in previous Monthly EM&A Reports 11 Dec 2020

Table 3.2 Summary of Status of Required Submissions for EP-438/2012/K

EP Condition (EP-438/2012/K)	Submission	Submission date	
Condition 1.12	Notification of Commencement Date of Construction of the Project	1 Aug 2012	
Condition 2.3	Notification of Information of Community Liaison Groups	13 Jul 2012 (1 st submission) 31 Aug 2012 (2 nd submission) 30 Nov 2012 (3 rd submission)	
Condition 2.7	Management Organisation of Main Construction Companies	27 Jul 2012 (1st submission) 21 Aug 2012 (2nd submission) 19 Dec 2012 (3rd submission) 22 Jan 2013 (4th submission) 30 Apr 2013 (5th submission) 21 May 2013 (6th submission)	
Condition 2.8	Construction Programme and EP Submission Schedule	27 Jul 2012	
Condition 2.9	Construction Noise Mitigation Measures Plan (CNMMP)	1 Aug 2012 (1st submission) 28 Sep 2012 (2nd submission) 30 Nov 2012 (3rd submission) 11 Jan 2013 (4th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5th submission) 26 Apr 2013 (6th submission) 11 Jun 2013 (7th submission) 12 Jul 2013 (Approved) 26 Jul 2013 (Approved) 26 Jul 2013 (Approved) 27 Aug 2013 (Approved) 28 Aug 2013 (Approved) 29 Jan 2014 (10th submission) 20 Jan 2014 (10th submission) 20 Feb 2014 (Approved) 31 Mar 2015 (Contract 1106 submission only) 13 Apr 2015 (Contract 1106 submission only) 15 Apr 2015 (Approved)	
Condition 2.10	Continuous Noise Monitoring Plan (CNMP)	1 Aug 2012 (1st submission) 28 Sep 2012 (2nd submission) 30 Nov 2012 (3rd submission) 11 Jan 2013 (4th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5th submission) 26 Apr 2013 (6th submission)	

EP Condition	Submission	Submission date
(EP-438/2012/K)		11 Jun 2013 (7 th submission) 12 Jul 2013 (Approved) 26 Jul 2013 (8 th submission) 22 Aug 2013 (Approved) 23 Aug 2013 (9 th submission) 13 Sep 2013 (Approved) 20 Jan 2014 (10 th submission) 26 Feb 2014 (Approved) 7 Oct 2014 (11 th submission) 23 Oct 2014 (Approved)
Condition 2.11	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1st submission) 12 Sep 2012 (2nd submission) 10 Oct 2012 (Approved)
Condition 2.12	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 10 Oct 2012 (Approved) 4 Mar 2013 (4 th submission) 9 May 2013 (5 th submission) 24 Jul 2013 (6 th submission) 26 Jul 2013 (Approved)
Condition 2.13	Visual, Landscape, Tree Planting & Tree Protection Plan	6 Jul 2012 (1st submission) 30 Aug 2012 (2 nd submission) 3 Oct 2012 (3 rd submission) 13 Nov 2013 (Approved) 14 Nov 2012 (4 th submission) 8 Feb 2013 (5 th submission) 18 Mar 2013 (6 th submission) 18 Jun 2013 (7 th submission) 12 Jul 2013 (Approved) 23 Mar 2017 (8 th submission) 7 Mar 2018 (9 th submission) 30 Jul 2018 (10 th submission) 28 Feb 2019 (11 th submission) 5 Mar 2019 (12 th submission) 29 May 2019 (13 th submission) 19 Jul 2019 (Approved)
Condition 2.14	Transplantation Proposal for Plant Species of Conservation Importance	22 Aug 2012 (1 st submission) 5 Oct 2012 (2 nd submission) 26 Nov 2012 (3 rd submission) 4 Dec 2012 (Approved)
Condition 2.15	Conservation Plan	31 Jan 2013 (1 st submission) 18 Mar 2013 (2 nd submission) 24 Apr 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1109	10 Aug 2012 (1st submission) 3 Sep 2012 (2nd submission) 21 Sep 2012 (Approved) 11 Oct 2013 (3rd submission) 1 Nov 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1106	29 Jan 2013 (1 st submission) 19 Mar 2013 (2 nd submission) 8 Apr 2013 (Approved)
Condition 2.23	Supplementary Contamination Assessment Report for New Territories South Animal Centre	28 Sep 2012 25 Oct 2012 (Approved)
Condition 2.27	Operational Ground-borne Noise Mitigation Measures Plan	18 Mar 2016 (Batch 1 Version A submission) 28 Apr 2016 (Batch 1 Version B submission) 28 Apr 2016 (Batch 2 Version A submission) 1 Jun 2016 (Batch 1 Version C submission)

EP Condition		
(EP-438/2012/K)	Submission	Submission date
		1 Jun 2016 (Batch 2 Version B submission) 23 Jun 2016 (Batch 1 Version D submission) 23 Jun 2016 (Batch 2 Version C submission) 15 Jul 2016 (Batch 1 Version D approved) 15 Jul 2016 (Batch 2 Version C approved) 15 Sep 2016 (Batch 2 Version C approved) 15 Sep 2016 (Batch 3 Version A submission) 4 Oct 2016 (Batch 3 Version A approved) 8 Mar 2017 (Batch 4 Version A) 7 Apr 2017 (Batch 4 Version A approved) 7 Jun 2017 (Final) 20 Jul 2017 (Approved)
Condition 2.28	As-built Drawings for Operational Ground- borne Noise Mitigation Measures	10 Aug 2017 (1st submission) 15 Sep 2017 (Approved)
Condition 2.30	As-built Drawings for Operational Air-borne Noise Mitigation Measures	4 Dec 2015 (1 st submission) 28 Dec 2015 (2 nd submission) 4 Feb 2016 (Approved) 20 Mar 2018 (3 rd submission) 18 Jul 2018 (Approved) 4 May 2018 (4 th submission) 23 Jul 2018 (Approved) 20 Feb 2020 (5 th submission) 17 Mar 2020 (Approved)
Condition 2.31	Performance Test Report for Train Noise – Operational Airborne Railway and Ground- borne Noise	15 Nov 2018 (Batch 1 Version A submission) 30 Jan 2019 (Batch 2 Version A submission) 29 Mar 2019 (Batch 1 Version A & Batch 2 Version B submission) 15 April 2019 (Approved)
Condition 2.32	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	30 Jan 2019 (Batch 1 Version A submission) 27 Feb 2019 (Batch 1 Version B submission) 13 Mar 2019 (Batch 1 Version B approved) 15 Mar 2019 (Batch 2 Version A submission) 8 Apr 2019 (Batch 2 Version A approved) 24 April 2019 (Batch 3 & 4 Version A submission) 21 May 2019 (Batch 3 Version B submission) 11 Jun 2019 (Batch 3 Version B & Batch 4 Version A approved) 21 Jun 2019 (Batch 5 Version A submission) 17 Jul 2019 (Batch 5 Version A approved) 19 Jul 2019 (Batch 6 Version A submission) 26 Jul 2019 (Batch 7 Version A submission) 29 Jul 2019 (Batch 6 Version A approved)

EP Condition (EP-438/2012/K)	Submission	Submission date
(L1 430/2012/10)		14 Aug 2019 (Batch 7 Version A approved)
Condition 2.32	Fixed Plant Noise Audit Report	30 Jan 2019 (Batch 1 Version A submission) 15 Mar 2019 (Batch 1 Version B submission) 4 Apr 2019 (Batch 1 Version B approved) 16 Apr 2019 (Batch 2 Version A submission) 7 May 2019 (Batch 2 Version A approved) 24 Jun 2019 (Batch 3 Version A and Batch 4 Version A submission) 6 Jul 2019 (Batch 3 Version A and Batch 4 Version A and Batch 4 Version A approved) 2 Aug 2019 (Batch 5 Version A submission) 27 Aug 2019 (Batch 5 Version A submission) 27 Aug 2019 (Batch 7 Version A submission) 29 Aug 2019 (Batch 5 Version A approved) 13 Sep 2019 (Batch 5 Version B approved) 23 Sep 2019 (Batch 7 Version B submission) 11 Oct 2019 (Batch 7 Version B approved)
Condition 2.33	As-built Drawings for Landscape and Visual Mitigation Measures Contamination Assessment Plan (CAP) for	4 Dec 2015 (1st submission) 28 Dec 2015 (2nd submission) 4 Feb 2016 (Approved) 22 Aug 2018 (3rd submission) 5 Nov 2018 (4th submission) 6 Sep 2019 (5th submission) 11 Sep 2019 (Approved) 27 Sep 2019 (6th submission) 21 Feb 2020 (7th submission) 17 Sep 2020 (8th submission) 4 Nov 2020 (9th submission) 23 Mar 2016 (1st submission)
Condition 2.36	the Temporary Magazine Site at TKO Area 137 Contamination Assessment Report (CAR)	20 Apr 2016 (2 nd submission) 22 Apr 2016 (Approved) 19 May 2016 (1 st submission)
Condition 2.36	for the Temporary Magazine Site at TKO Area 137	3 Jun 2016 (2 nd submission) 15 Jun 2016 (Approved)
Condition 3.1	Proposal for Termination of Environmental Monitoring and Audit (EM&A) Programme for Kai Tak Barging Point Facilities	7 Oct 2016 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Works at Hin Keng	9 May 2018 (1st submission) 16 Jul 2018 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Diamond Hill Station	25 Jul 2019 (1st submission) 31 Jul 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1st submission) 31 Jul 2019 (Approved)

EP Condition (EP-438/2012/K)	Submission	Submission date
Condition 3.1	Proposal for Cessation of EM&A Programme at Stations and Tunnels of Kowloon City Section	24 Aug 2020 (1st submission) 28 Aug 2020 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contract 1109 - Stations and Tunnels of Kowloon City Section)	27 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contract 1108A – Kai Tak Barging Point Facilities)	31 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 1-101 Monthly EM&A Report No. 102	Reported in previous Monthly EM&A Reports 12 September 2023
Condition 3.4	Monthly Operational Airborne Rail Noise Monitoring Report (Festival City) No. 1-6	Reported in previous Monthly EM&A Reports

Appendix A

Monthly EM&A Report for SCL (TAW-HUH) and SCL(MKK-HUH) – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report
[Period from 1 to 30 September 2023]

Works Contract 11286 - Pedestrian Link Connecting
Pak Tai Street and Sung Wong Toi Station

(10 October 2023)

Certified by:	Mandy To	-
Position:	Environmental Team Leader	_
Date:	10 October 2023	_







Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

6 October 2023

Project No.: 0699635



Document details	
Document title	Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station
Document subtitle	Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)
Project No.	0699635
Date	6 October 2023
Version	1
Author	JN
Client Name	Paul Y Construction Company Limited

Document history

				ERM appro	oval to issue	
Version	Revision	Author	Reviewed by	Name	Date	Comments
Draft	1.0	JN	MT, HW	JN	6.10.2023	-

Signature Page

6 October 2023

Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

Certified by:

Mandy To

Mandy 2.

Environmental Team Leader

Approved by:

Dr Jasmine Ng Managing Partner

ERM-Hong Kong, Limited

2509, 25/F One Harbourfront 18 Tak Fung Street Hung Hom, Kowloon Hong Kong

© Copyright 2023 by ERM Worldwide Group Ltd and/or its affiliates ("ERM").

All rights reserved. No part of this work may be reproduced or transmitted in any form,

or by any means, without the prior written permission of ERM.

www.erm.com Version: 1 Project No.: 0699635 0699635_3nd monthly report_v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

CONTENTS

EXE	CUTIVI	E SUMMARY	1
1.	INTR	ODUCTION	4
	1.1	Purpose of the Report	
	1.2	Structure of the Report	4
2.	PRO.	JECT INFORMATION	5
	2.1	Background	
	2.2	General Site Description	
	2.3 2.4	Construction Programme and Activities	
	2. 4 2.5	Status of Environmental Licences, Notification and Permits	
3.	FNVI	RONMENTAL MONITORING REQUIREMENT	
0.	3.1	Regular Construction Noise Monitoring	
	· · ·	3.1.1 Monitoring Location	
		3.1.2 Monitoring Parameter and Frequency	
		3.1.3 Monitoring Equipment and Methodology	
		3.1.4 Action and Limit Levels	8
	3.2	Construction Dust Monitoring	8
		3.2.1 Monitoring Location	8
		3.2.2 Monitoring Parameter and Frequency	
		3.2.3 Monitoring Equipment	
		3.2.4 Monitoring Methodology	
		3.2.5 Wind Data Monitoring	
	0.0		
	3.3 3.4	Cultural HeritageLandscape and Visual Mitigation Measures	
		EMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQU	
4.	IIVIPL	EMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQU	
5.	MON	ITORING RESULTS	
	5.1	Regular Construction Noise Monitoring	
	5.2	Construction Dust Monitoring	
	5.3	Cultural Heritage	
	5.4	Waste Management	
	5.5	Landscape and Visual Mitigation Measures	12
6.	ENVI	RONMENTAL SITE INSPECTION	13
7.	ENVI	RONMENTAL NON-CONFORMANCE	14
	7.1	Summary of Monitoring Exceedance	14
	7.2	Summary of Environmental Non-compliance	
	7.3	Summary of Environmental Complaint	
	7.4	Summary of Environmental Summons and Successful Prosecution	14
8.	UPC	OMING WORKS FOR THE NEXT REPORTING PERIOD	
	8.1	Construction Activities for the Coming Month	
	8.2	Monitoring Schedule for the Next Month	
	8.3	Construction Programme for the Next Month	15
9.	CON	CLUSIONS	16

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

List of Appendices

APPENDIX A	SITE LAYOUT PLAN FOR THE WORKS CONTRACT
APPENDIX B	CONSTRUCTION PROGRAMME FOR THE REPORTING MONTH AND COMING MONTHS
APPENDIX C	PROJECT ORGANIZATION CHART AND CONTACT DETAILS
APPENDIX D	LOCATIONS OF NOISE AND DUST MONITORING STATION
APPENDIX E	MONITORING SCHEDULE OF THE REPORTING MONTH AND THE NEXT MONTH
APPENDIX F	CALIBRATION REPORTS
APPENDIX G	SUMMARY OF EVENT / ACTION PLANS
APPENDIX H	SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION
APPENDIX I	REGULAR NOISE MONITORING RESULTS
APPENDIX J	REGULAR DUST MONITORING RESULTS
APPENDIX K	WIND DATA FROM HONG KONG OBSERVATORY
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND

List of Tables

Table 2.1	Summary of the Construction Activities Undertaken during the Reporting Period	5
Table 2.2	Summary of the Status of Valid Environmental Licence, Notification, Permit and	
Documenta	tions	6
Table 3.1	Regular Construction Noise Monitoring Location	7
Table 3.2	Noise Monitoring Equipment	7
Table 3.3	Action and Limit Levels for Construction Noise Monitoring	8
Table 3.4	Construction Dust Monitoring Location	8
Table 3.5	Construction Dust Monitoring Equipment	8
Table 3.6	Action and Limit Levels for Construction Dust Monitoring	
Table 4.1	Status of Required Submission under the Works Contract during the Reporting Pe	
Table 5.1	Summary of the Construction Noise Monitoring Results during the Reporting Perio	d11
Table 5.2	Summary of the Construction Dust Monitoring Results during the Reporting Period	
Table 5.3	Quantities of Waste Generated from the Works Contract	12
Table 8 1	Construction Activities to be Undertaken during the Next Reporting Period	15

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

EXECUTIVE SUMMARY

The construction works of MTR Shatin to Central Link Works Contract 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station commenced on 17 July 2023. This is the 3rd monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 Sept 2023 to 30 Sept 2023 in accordance with the approved EM&A Manuals and the Environmental Permit (EP-438/2012/K).

Summary of the Construction Activities Undertaken during the Reporting Period

The major construction activities undertaken during the reporting period include:

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-drill
- Pre-grout
- Site office erection

Near Pak Tai Street (H2)

- Site formation
- Pre-drill

Construction Noise and Construction Dust Monitoring

A summary of the monitoring activities in this reporting period is listed below:

Regular construction noise monitoring during normal working hours:

Skytower Tower 2 (NMS-CA-7): 5 times*

*Dust and noise monitoring orginally on 1-Sep have been rescheduled to 4-Sep due to bad weather conditions under typhoon from 1-Sep to 2-Sep.

- Construction dust (TSP) monitoring:
- Parc 22 (DMS-7): 6 times

Cultural Heritage

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

Waste Management

Waste generated from this Works Contract typically includes inert construction and demolition materials and non-inert construction and demolition materials. 280m3 of inert construction and demolition materials was generated from the Works Contract and disposed as public fill. No non-inert construction and demolition materials waste was generated during the reporting period.

Landscape and Visual

Bi-weekly inspections of the implementation of landscape and visual mitigation measures were conducted during the site inspections conducted by Contractor's ET. Details of the audit findings and the implementation status are presented in **Section 5**.

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

Environmental Site Inspection

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 7, 15, 21 and 28 Sept 2023. The representative of the IEC joined the site inspection on 7 Sept 2023. Details of the audit findings are presented in **Section 6**.

www.erm.com Version: 1 Project No.: 0699635 Client: Paul Y Construction Company Limited

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

One environmental complaint was received during the reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation is ongoing, and the investigation report will be presented in the next monthly EM&A report

No summon or prosecution was received during the reporting period.

Upcoming Works for the Next Reporting Period

The major construction works to be undertaken in the next reporting period include:

Construction Activities Undertaken during the Next Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-grout
- Pipe pile
- Sheet pile
- Site office erection

Near Pak Tai Street (H2)

Site formation

www.erm.com Version: 1 Project No.: 0699635 0699635_3nd monthly report_v1.docx Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

1. INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Paul Y Construction Company Limited as the Environmental Team (Contractor's ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during the construction phase of the MTR Shatin to Central Link (SCL) Contract No. 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station (hereafter referred as the Works Contract).

1.1 Purpose of the Report

This is the 3rd EM&A report which summarises the monitoring results and audit findings during the reporting period from 1 Sept 2023 to 30 Sept 2023.

1.2 Structure of the Report

Following this introductory section, the remainder of this Monthly EM&A Report is organised as follows:

Section 2: Project Information

It summarises the background and scope of the Works Contract, site description, Works Contract's organisation and contact details, construction programme, construction works undertaken and status of the Environmental Permits/Licenses during the reporting period.

Section 3: Environmental Monitoring Requirement

- It summarises the monitoring parameters, programmes, methodologies, frequency, locations, Action and Limit Levels, Event /Action Plans.

Section 4: Implementation Status of the Environmental Protection Requirements

 It summarises the implementation of environmental protection measures during the reporting period.

Section 5: Monitoring Results

It summarises the monitoring results obtained in the reporting period.

Section 6: Environmental Site Inspection

- It summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 7: Environmental Non-conformance

- It summarises any monitoring exceedance, environmental complaints and summons within the reporting period.

Section 8: Upcoming Works for the Next Reporting Period

- It summarises the upcoming construction activities and monitoring schedule for the next reporting period.

Section 9: Conclusions

It provides the conclusion of this Monthly EM&A Report.

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

2. PROJECT INFORMATION

2.1 Background

The SCL – Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line (MOL), linking up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the *Environmental Impact Assessment Ordinance* (Cap. 499) (EIAO).

EIA Report for SCL (TAW-HUH) (Register No AEIAR-167/2012) was approved on 17 February 2012 under EIAO. Following the approval of the EIA Report for SCL (TAW-HUH), the Environmental Permit (EP) (EP No: EP-438/2012) was issued, subsequent Variation of Environmental Permit (VEP) was applied and the latest EP (EP No. EP-438/2012/K) was issued by Director of Environmental Protection (DEP) in October 2016.

As part of the SCL, a Pedestrian Link (P-Link) as a direct dedicated connectivity for the railway passengers and pedestrians crossing between the existing Sung Wong Toi (SUW) Station and Pak Tai Street will be constructed.

The EM&A programme during the construction phase of the Works Contract has been performed during the reporting period in accordance with the relevant EM&A requirements stipulated in the EM&A Manual for SCL (TAW-HUH) (hereafter referred to as the approved EM&A Manual). The construction of the Works Contract commenced on 17 July 2023.

2.2 General Site Description

The Works Contract mainly comprises of two works areas, namely W1 and H2. W1 is the works area near the Exit D of the existing SUW Station, whereas H2 is the works area near Pak Tai Street. The works areas for the Works Contract are shown in **Appendix A**.

2.3 Construction Programme and Activities

A summary of the major construction activities undertaken in this reporting period is shown in **Table 2.1**. The construction programme is presented in **Appendix B**.

Table 2.1 Summary of the Construction Activities Undertaken during the Reporting Period

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-drill
- Pre-grout
- Site office erection

Near Pak Tai Street (H2)

- Site formation
- Pre-drill

2.4 Works Contract Organization

The Works Contract organizational chart and contact details are shown in **Appendix C**.

2.5 Status of Environmental Licences, Notification and Permits

A summary of the valid permits, licences, and/or notifications on environmental protection for this Works Contract is presented in **Table 2.2**.

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

Table 2.2 Summary of the Status of Valid Environmental Licence, Notification, Permit and Documentations

Permit/ Licences/	Reference	Validity Period	Remarks	
Notification				
Environmental Permit	EP-438/2012/K	Throughout the Contract	Permit granted on 4 October 2016	
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	493887	-	-	
Construction Noise Permit	GW-RE1128-23		Permit granted on 15 September 2023	
Wastewater Discharge Licence	Application number: 495035	-	Application was made in July 2023 and is pending EPD's approval.	
Chemical Waste Producer Licence	WPN 5213-242- P2973-12	-	-	
Billing Account for Disposal of Construction Waste	7048028	Throughout the Contract	-	

www.erm.com Version: 1 Project No.: 0699635 0699635_3nd monthly report_v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

3. ENVIRONMENTAL MONITORING REQUIREMENT

3.1 Regular Construction Noise Monitoring

3.1.1 Monitoring Location

The proposed construction noise monitoring location for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 3.1** and shown in **Appendix D**. The proposed location has been agreed with the ER, EPD and IEC.

Table 3.1 Regular Construction Noise Monitoring Location

Monitoring Station	Description	Type of Measurement
NMS-CA-7 (a)	Skytower Tower 2 (at Podium Level)	Façade
Note:		
(a) Noise monitoring stat	ion with reference to the SCL (TAW-HUH) Baseli	ne Monitoring Report for Works
Contract 1109 – To K	(wa Wan and Ma Tau Wai Stations and Tunnels, .	July 2012.

3.1.2 Monitoring Parameter and Frequency

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the approved EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period is shown in **Appendix E**.

The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (L_{Aeq}) in decibels dB(A). L_{Aeq} (30min) was used as the monitoring metric for the time period between 0700 – 1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.

3.1.3 Monitoring Equipment and Methodology

Construction noise monitoring was performed using sound level meter at the designated monitoring station NMS-CA-7. Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap 400).

The sound level meter and calibrator used for the noise measurement, as listed in **Table 3.2**, comply with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meter and sound level calibrator are presented in **Appendix F**.

Table 3.2 Noise Monitoring Equipment

Monitoring Station	oise Monitoring Equipment		
NMS-CA-7	■ Sound Level Meter – Rion NL-52 (00643049)		
	Precision Acoustic Calibrator – Larson Davis CAL200 (15678)		

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted when the calibration level from before and after the noise measurement agreed to be within 1.0 dB(A).

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

3.1.4 Action and Limit Levels

The Action and Limit Levels are presented in **Table 3.3** and the Event / Action Plan for construction noise monitoring is presented in **Appendix G**.

Table 3.3 Action and Limit Levels for Construction Noise Monitoring

Time Period	Monitoring Location	Action Level	Limit Level
0700-1900 hours on normal weekdays	NMS-CA-7	When one documented valid complaint is received	75 dB(A)
Madai		•	

Note:

3.2 Construction Dust Monitoring

3.2.1 Monitoring Location

The proposed dust monitoring station for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 3.4** and shown in **Appendix D**. The proposed location has been agreed with the ER, EPD and IEC.

Table 3.4 Construction Dust Monitoring Location

Monitoring Station	Description
DMS-7 ^(a)	Parc 22 roof level

Note:

(a) Noise monitoring station with reference to the SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

3.2.2 Monitoring Parameter and Frequency

TSP monitoring ⁽¹⁾ was conducted in a frequency of once every 6 days throughout the reporting period. The monitoring schedule for this reporting period is shown in **Appendix E**.

3.2.3 Monitoring Equipment

Portable direct reading dust meters were used to measure 1-hour TSP levels at the designated monitoring station. With the use of direct reading dust meter, it can allow prompt and direct results for the EM&A reporting and the implementation of the event and action plan. The portable dust meter used for the construction dust monitoring is listed in **Table 3.5**.

Table 3.5 Construction Dust Monitoring Equipment

Monitoring Station	Dust Monitoring Equipment
DMS-7	■ Laser Dust Monitor – Sibata LD – 3B (326285)

3.2.4 Monitoring Methodology

The measuring procedures of the 1-hour TSP dust meter in accordance with the Manufacturer's Instruction Manual are as follows:

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx

⁽a) If works are to be carried out during restricted hours (ie, outside 0700 – 1900 from Monday to Saturday), the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

⁽¹⁾ According to the requirement stipulated in the EM&A Manual for SCL (TAW-HUH), 24-hour TSP monitoring using High Volume Sampler (HVS) should be carried out at the designated monitoring station. During the reporting period, the ET is in the process of testing the provision of electricity supply for the HVS operation using external batteries at DMS-7. As a temporary arrangement, it was proposed by the ET and agreed by the IEC to conduct 1-hour TSP monitoring in a frequency of 3 times every 6 days at DMS-7 using portable dust meters until the electricity supply for the HVS operation can be secured.

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

- Turn the power on.
- Close the air collecting opening cover.
- Push the "TIME SETTING" switch to [BG].
- Push "START/STOP" switch to perform background measurement for 6 seconds.
- Turn the knob at SENSI ADJ position to insert the light scattering plate.
- Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- Pull out the knob and return it to MEASURE position.
- Setting time period of 1 hour for the 1-hour TSP measurement

The portable direct reading dust meter would be calibrated every year against High Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method. The calibration certificate of the portable dust meter is presented in **Appendix F**.

3.2.5 Wind Data Monitoring

Wind data (wind speed and direction) at the Kai Tak meteorological station during the monitoring period were obtained from the Hong Kong Observatory (HKO) and presented in Appendix K.

3.2.6 Action and Limit Levels

The Action and Limit levels have been established and are presented in Table 3.6. The Event / Action Plan for dust monitoring is presented in **Appendix G**.

Table 3.6 **Action and Limit Levels for Construction Dust Monitoring**

Monitoring Location	Action Level, µg/m³ (a)	Limit Level, µg/m³	
DMS-7	289.7	500	
Note:			

Cultural Heritage

3.3

(a) Reference to SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 - To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

In accordance with the approved EM&A Manual, appropriate vibration monitoring on the identified built heritage shall be agreed with the Building Department (BD)/Geotechnical Engineering Office (GEO) under the requirement of Buildings Ordinance as appropriate. Vibration levels shall be controlled to appropriate levels. Vibration monitoring shall be carried out by the Contractor.

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

3.4 **Landscape and Visual Mitigation Measures**

In accordance with the approved EM&A Manual, the landscape and visual mitigation measures shall be implemented and site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in Appendix H.

Version: 1 www.erm.com Project No.: 0699635 0699635 3nd monthly report v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

4. IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented all the environmental mitigation measures and requirements as stated in the approved EIA Report, EP, approved EM&A Manual. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarised in **Appendix H**. The status of the required submissions under the EP for this Works Contract during this reporting period is presented in **Table 4.1**.

Table 4.1 Status of Required Submission under the Works Contract during the Reporting Period

EP Condition	Submission	Submission Date
3.4	Monthly EM&A Report (August 2023)	12 September 2023

www.erm.com Version: 1 Project No.: 0699635 0699635_3nd monthly report_v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

5. MONITORING RESULTS

5.1 Regular Construction Noise Monitoring

Construction noise monitoring was carried out at the monitoring station during normal weekdays of the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix I** and a summary of the construction noise monitoring results in this reporting period is given in **Table 5.1**.

Dust and noise monitoring orginally on 1-Sep have been rescheduled to 4-Sep due to bad weather conditions under typhoon from 1-Sep to 2-Sep.

Table 5.1 Summary of the Construction Noise Monitoring Results during the Reporting Period

Monitoring Station	Noise Monitoring Results		Limit Level
	Average (dB(A), L _{eq (30mins)})	Range (dB(A), Leq (30mins))	dB(A), L _{eq (30mins)}
NMS-CA-7	69.7	67.9 – 71.6	75

No exceedance of the Action and Limit Levels of construction noise was recorded during the reporting period.

5.2 Construction Dust Monitoring

Construction dust monitoring was carried out at the designated monitoring station during the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix J** and a summary of the construction dust monitoring results in this reporting period is given in **Table 5.2**.

Table 5.2 Summary of the Construction Dust Monitoring Results during the Reporting Period

Monitoring Station	TSP Monitoring Results (μgm ⁻³)		Action Level	Limit Level
	Average (μgm ⁻³)	Range (µgm ⁻³)	(μgm ⁻³)	(µgm ⁻³)
DMS-7	37.2	25 – 60	289.7	500

No exceedance of the Action and Limit Levels of construction dust was recorded during the reporting period.

5.3 Cultural Heritage

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

5.4 Waste Management

The waste generated from this Works Contract generally includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. No waste was generated during the reporting period, are summarised in **Table 5.3**. Details of waste management data are presented in **Appendix L**.

www.erm.com Version: 1 Project No.: 0699635 0699635 3nd monthly report v1.docx

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

Table 5.3 Quantities of Waste Generated from the Works Contract

Reporting			Quantity									
Period	Inert C&D	Chemical	Nor	n-inert C&D Ma	aterials							
	Materials	Waste	General	Rec	ycled materia	als						
			Refuse/Vegetative Waste	Paper/ cardboard	Plastics	Metals						
September 2023	280 m ³	0 kg	0 m ³	0 kg	0 kg	0 kg						

5.5 Landscape and Visual Mitigation Measures

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 7 and 21 Sept 2023. Relevant mitigation measures given in **Appendix H** have been implemented. Required actions that were found are listed below:

7 Sept 2023

There was no major observation during the site inspection.

21 Sept 2023

There was no major observation during the site inspection.

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

6. ENVIRONMENTAL SITE INSPECTION

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 7, 15, 21 and 28 Sept 2023. The representative of the IEC joined the site inspection on 7 Sept 2023. No non-compliance was recorded during the site inspections. Findings and recommendations for the site inspection in this reporting month are summarised below:

7 September 2023

There was no major observation during the site inspection.

15 September 2023

- The contractor was reminded to connect the pumping pipe to the sedimentation tank for effective sand/ silt removal.
- Site runoff was observed seeping out at the bottom of the hoarding. The Contractor was recommended to contain the site runoff within the site area to prevent site runoff seepage to the outside area.

21 September 2023

- Pre-drilling work is expected to kick off soon at the Area H2 Pak Tai Street. The Contractor is reminded to implement noise control measurement on Pak Tai Street for the pre-drilling works.
- The Contractor is reminded to put sandbags surrounding the pit covers to prevent any site runoff into the drainage system.

28 September 2023

- Oil spillage was observed at the bottom of the equipment at Area H2 Pak Tai Street. The Contractor is reminded to clean up the spillage immediately after the leakage.
- The Contractor is reminded to implement noise control measurement surrounding the equipment and replace any worn out equipment.

All follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor.

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

7. ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

7.2 Summary of Environmental Non-compliance

No non-compliance event was recorded during the reporting period.

7.3 Summary of Environmental Complaint

One environmental complaint was received during the reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation is ongoing, and the investigation report will be presented in the next monthly EM&A report. The cumulative environmental complaint log is shown in **Appendix M**.

7.4 Summary of Environmental Summons and Successful Prosecution

No summon or prosecution was received during the reporting period. The cumulative summon/prosecution log is shown in **Appendix M**.

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

8. UPCOMING WORKS FOR THE NEXT REPORTING PERIOD

8.1 Construction Activities for the Coming Month

Works to be undertaken in the next reporting period are summarised in **Table 8.1**.

Table 8.1 Construction Activities to be Undertaken during the Next Reporting Period

Construction Activities Undertaken during the Next Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-grout
- Pipe pile
- Sheet pile
- Site office erection

Near Pak Tai Street (H2)

Site formation

8.2 Monitoring Schedule for the Next Month

The tentative schedule of construction noise monitoring and construction dust monitoring in the next reporting period is presented in **Appendix E**.

8.3 Construction Programme for the Next Month

The construction programme for the Project for the next reporting period is presented in Appendix B.

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

9. CONCLUSIONS

This is the 3rd EM&A Report presenting the EM&A works undertaken during the period from 1 Sept 2023 to 30 Sept 2023 in accordance with the approved EM&A Manual, the requirements under Environmental Permit EP-438/2012/K.

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.


No non-compliance event was recorded during the reporting period.

One environmental complaint was received during the reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation is ongoing, and the investigation report will be presented in the next monthly EM&A report


No summon or prosecution was received during the reporting period.


The Contractor has implemented possible and feasible mitigation measures to mitigate the potential environmental impacts during construction. The Contractor's ET will continue to keep track of the EM&A programme to ensure compliance of environmental requirements and the effectiveness and efficiency of the mitigation measures implemented. If necessary, the Contractor will provide more mitigation measures to further alleviate the impacts.


CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION	
Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)	
APPENDIX A SITE LAYOUT PLAN FOR THE WORKS CONTRACT	





STREET AND SUNG WONG	
Monthly Environmental Monitoring	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
APPENDIX B	CONSTRUCTION PROGRAMME FOR THE REPORTING
	MONTH AND COMING MONTHS











MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(5 of 20)

Date	Revision	Checked	Approved
30-Sep-23	11286 3 months rolling programme		

vity ID	Activity Name	Dur.	Start	Finish	Activity % Total		Se	eptember 2023			Octol	per 2023			N	ovember 202	3		Dece	mber 2023	
					Complete Float	.7	03	10 17	24	01	08	15	22	29	05	12	19	26 0	3 10	17	24
11286-PRC-03870	FootBridge - Steelworks Delivery to Site for Segment 3 & 2 (1:	6	24-Apr-24	29-Apr-24	0% 185									:							
11286-PRC-03880	FootBridge - Steelworks Delivery to Site for Segment 4, 5 & 6	6	03-Jun-24	08-Jun-24	0% 16													:			
11286-PRC-03890	FootBridge - Steelworks Delivery to Site for Segment 7, 8 & 1	6	23-Jul-24	28-Jul-24	0% 80																
	Steelworks Delivery to Site for Approach Lobby (4th Batch)	6	21-Sep-24	26-Sep-24	0% 115	1 :															
	Steelworks Delivery to Site for Entracnce C (5th Batch)	- 6	20-Nov-24	25-Nov-24	0% -49	-															
	FootBridge - Steelworks Fabrication for (Segment 4, 5 & 6) (2	50	14-Apr-24	02-Jun-24	0% -49	1 :															
		50				-															
	FootBridge - Steelworks Fabrication for (Segment 7, 8 & 1) (3		03-Jun-24	22-Jul-24	0% -49																
	erial Ordering, Fabrication and Delivery	240	01-Oct-23	27-May-24	7					*										10:1 0	
	Procurement and Award Bridge Bearing Plate Supplier	60	01-Oct-23	29-Nov-23	0% 7	1 :								:				Procure	ment and A	ward Bridge B	Bean
	Fabrication of Bridge Bearing Plate	166	30-Nov-23	13-May-24	0% 7	_												:			
	Delivery of Bridge Bearing Plate to Site	14	14-May-24	27-May-24	0% 7									:				:			
(Major) ABWF Prod	curement, Manufacture and Delivery	342	01-Oct-23	06-Sep-24	446									:							
Subletting for Extern	nal Glazing / Curtain Wall, Material Ordering and Delivery	342	01-Oct-23	06-Sep-24	135					7											
11286-PRC-03960	Wndow Glass, Glazed Door: RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 135																
	Wndow Glass, Glazed Door: Fabrication	219	11-Jan-24	16-Aug-24	0% 135	1 :												1			
	Wndow Glass, Glazed Door: PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 135	1 :															
	Wndow Glass, Glazed Door: Delivery	21	17-Aug-24	06-Sep-24	0% 135	1 :															
	nal Aluminum Wall Cladding, Material Ordering, Fabricatio	342	01-Oct-23	06-Sep-24	163													·			
	Aluminum Cladding (Wall): RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 163	1															
	Aluminum Cladding (Wall): Fabrication	219	11-Jan-24	16-Aug-24	0% 163	-															
	Aluminum Cladding (Wall): PO Issuance and Ordering	12	30-Dec-23	10-Aug-24 10-Jan-24	0% 163	-								:				:			
						- :															
	Aluminum Cladding (Wall): Delivery	21	17-Aug-24	06-Sep-24	0% 163	l															
	num Louvre & Doors, Material Ordering, Fabrication and	342	01-Oct-23	06-Sep-24	154									:				:			
	Aluminum Louvre/Grilles: RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 154	1 :												:			
	Aluminum Louvre/Grilles Fabrication	219	11-Jan-24	16-Aug-24	0% 154	-												1			
	Aluminum Louvre/Grilles: PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 154	1 :												1			
	Aluminum Louvre/Grilles Delivery	21	17-Aug-24	06-Sep-24	0% 154	Ji															
Subletting for Mosai	ic Wall Tiles, Material Ordering, Fabrication and Delivery	282	01-Oct-23	08-Jul-24	366					7											
11286-PRC-04070	Mosaic Wall Tiles (Wall): Fabrication	166	11-Jan-24	24-Jun-24	0% 366	_															
11286-PRC-04050	Mosaic Wall Tiles (Wall): RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 366																
11286-PRC-04060	Mosaic Wall Tiles (Wall): PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 366	_															
11286-PRC-04072	Mosaic Wall Tiles (Wall): Delivery	14	25-Jun-24	08-Jul-24	0% 366																
Subletting for Acous	stic Perforated Metal Ceiling, Material Ordering, Fabricatio	282	01-Oct-23	08-Jul-24	366									:							
11286-PRC-04100	Acoustic Perforated Metal Ceiling: Fabrication	166	11-Jan-24	24-Jun-24	0% 366	1												:			
11286-PRC-04080	Acoustic Perforated Metal Ceiling: RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 366	1								-							
11286-PRC-04090	Acoustic Perforated Metal Ceiling: PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 366	1 :															
11286-PRC-04102	Acoustic Perforated Metal Ceiling: Delivery	14	25-Jun-24	08-Jul-24	0% 366	1 :															
Subletting for Floor	Tile, Ordering, Fabrication and Delivery	282	01-Oct-23	08-Jul-24	380									!							
11286-PRC-04110	Floor Tiles: RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 380	1 :												1			
	Floor Tiles: Fabrication	166	11-Jan-24	24-Jun-24	0% 380	1 :															
	Floor Tiles: PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 380	1															
11286-PRC-04132		14	25-Jun-24	08-Jul-24	0% 380	1								:				:			
	trade, Steel Handrills, Material Ordering, Fabrication and [282	01-Oct-23	08-Jul-24	506																
11286-PRC-04160		166	11-Jan-24	24-Jun-24	0% 506	-								:							
	Balustrade - Fabrication	166	11-Jan-24 11-Jan-24	24-Jun-24 24-Jun-24		- :								:				:			
	Doors - RFQ / Sublet	90	01-Oct-23	24-Jun-24 29-Dec-23		- :								<u> </u>							
	Doors - PO Issuance and Ordering	12	30-Dec-23	29-Dec-23 10-Jan-24		- :															
	Balustrade - RFQ / Sublet	90																			
	Balustrade - PO Issuance and Ordering		01-Oct-23	29-Dec-23		- 1								:				-			
		12	30-Dec-23	10-Jan-24	0% 363	-								i							
	Balustrade - Delivery	14	25-Jun-24	08-Jul-24	0% 363	-															
11286-PRC-04162	•	14	25-Jun-24	08-Jul-24	0% 506	1															
	al Paint Finish, Material Ordering, Fabrication and Deliver	282	01-Oct-23	08-Jul-24	366					<u></u>											
	Internal Paint System - RFQ / Sublet	90	01-Oct-23	29-Dec-23	0% 366	-															
	Internal Paint System - Manufacturing	166	11-Jan-24	24-Jun-24	0% 366	-								:				:			
	Internal Paint System - PO Issuance and Ordering	12	30-Dec-23	10-Jan-24	0% 366	_ ;															
	Internal Paint System - Delivery	14	25-Jun-24	08-Jul-24	0% 366	- :								:				:			
		000	01 Oct 22	08-Jul-24	139									•							_
Subletting for Metalv	works and Sundries for ABWF Works	282	01-Oct-23	00-Jul-24	139					Y				<u> </u>				<u> </u>			


MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(6 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		



3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(7 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		September 2023	October	2023	November 2023	December 202	123
					Complete	Float	7	03 10 17 24	01 08	15 22	29 05 12 19 26	6 03 10	17 24
Supply, erect an	nd remove on completion - Office, Lab, Cabins, Stor	794	17-Jul-23 A	09-Jun-26		36						1	
11286-MOB-04518	Supply, erect and remove on completion - Office, Lab, Cabins,	794	22-Aug-23 A	09-Jun-26	0%	-44						1	
11286-MOB-04517	Supply, erect and remove on completion - Office, Lab, Cabins,	1	17-Jul-23 A	03-Oct-23	48%	829			Supply, erect and re	emove on completion	on - Office, Lab, Cabins, Store & workshop, Car	nteen	
Supply, erect an	nd remove on completion - Electricity & Water Supp	748	26-Jun-23 A	14-Apr-26		82	:						
11286-MOB-04520	Supply, erect & remove on completion - Electricity & Water Sup	748	28-Jun-23 A	14-Apr-26	0%	2							
11286-MOB-04519	Supply, erect & remove on completion - Electricity & Water Sup	0	26-Jun-23 A	03-Oct-23	97%	830			Supply, erect & rem	ove on completion	- Electricity & Water Supply, Site comm facilities	for PM	
Provision of Ger	neral Items - Contractor Requirements - Worker's Ur	747	26-Jun-23 A	13-Apr-26		3							
11286-MOB-04521		747	26-Jun-23 A	13-Apr-26	1.2%	3						_ i	
	Worker's Uniform & Employment of Trade Worker (BQ			·									
Provision of Ger	neral Items - Other Specified Reqiuirements A790.1-	748	28-Jun-23 A	14-Apr-26		82							
11286-MOB-04523	Provision of General Items - Other Specified Reqiuirements A7	748	28-Jun-23 A	14-Apr-26	0.9%	2							
11286-MOB-04522	Provision of General Items - Other Specified Requirements A7	0	28-Jun-23 A	03-Oct-23	92%	830			Provision of Genera	l Items - Other Spe	cified Reqiuirements A790.1-A790.41) for PM ((Establish and Remove)	
Provision of Par	rtnering (S1010.1)	776	03-Oct-23	18-May-26		-26			-				
11286-MOB-04524	Provision of Partnering (S1010.1) (Completion Date + 52 Wee	776	03-Oct-23	18-May-26	0%	-26						:	
	C4 ECC External Facilitator (S1010.2)	776	03-Oct-23	18-May-26		-26			▼		1		
	Provision of NEC4 ECC External Facilitator (S1010.2)	776	03-Oct-23	18-May-26	0%	-26							
Contractors Sup	` ,	745	23-Jun-23 A	10-Apr-26	3 70	5	+						
	Contractors Superintendence	745	23-Jun-23 A	10-Apr-26	2.5%	5						<u></u>	
	(By Main Contractor's)	518	14-Nov-23	18-Oct-25	2.0/0	139							
	<u> </u>			14-Apr-25									
	enance and Operation of Hung Hom Site Office (HU	518	14-Nov-23		201	177					V		
	Maintenance and Operation of Hung Hom Site Office (HUHSC	518	14-Nov-23	14-Apr-25	0%	177	:						
	lition of HUHSO and Subsequent Reinstatement	152	15-Apr-25	18-Oct-25		143							
	Removal of of (HUHSO) Site Office & Associated Temporary F	102	15-Apr-25	19-Aug-25	0%						5 5 5	!	
•	Reinstatement the Area, Including the Restoration Works of the	50	20-Aug-25	18-Oct-25	0%	143					1 1 1	!	
Statutory Applica	ations and Approvals at Initial Stage of Contract	0	23-Jun-23 A	26-Jun-23 A									
LD Form 1 - Sub	omission and Approval	0	23-Jun-23 A	26-Jun-23 A									
11286-STA-04545	Application of LD Form 1 - Notification of Construction Work to	0	23-Jun-23 A	26-Jun-23 A	100%								
Levy CIC Form 1	1 - Submission and Approval	0	23-Jun-23 A	26-Jun-23 A							:	 	
11286-STA-04550		0	23-Jun-23 A	26-Jun-23 A	100%								
	n 1B - Submission and Approval	0		26-Jun-23 A									
11286-STA-04560		0		26-Jun-23 A	100%								
	ubmission and Approval	0		26-Jun-23 A	10070								
	Application of EPD Form 1 - Application of Billing Account for Di	0		26-Jun-23 A	100%							i	
	11	632		03-Feb-26	100 /0	131							
	OOTBRIDGE PIER 1 to 4 (HKAC & Sung Wong Toi	632											
Site Clearance &	Mobilization & Establishment	567	05-Jul-23 A	11-Nov-25		196					1		
11286-MOB-04600	Street lamp posts relocation at Sung Wong Toi Road (Stage 1)	25	03-Oct-23	01-Nov-23	0%	10					Street lamp posts relocation at Sung Wor	ng Toi Road (Stage 1)	
11286-MOB-04610	Implement TTMS, Before Construction of Temp Support Towe	25	16-Dec-23	17-Jan-24	0%								
11286-MOB-04620	Install Instrumentation	0	08-Aug-23 A	03-Oct-23	0%				Install Instrumentati	on	Makiliantian of Direct and O', E. C. C.		
11286-MOB-04630	Mobilisation of Plant and Site Establishment	25	05-Jul-23 A	01-Nov-23	0%					- Construct Town	Mobilisation of Plant and Site Establishme	ent.	
11286-MOB-04590	Construct Temporary Hoardings near SUW and HKAC	14	03-Oct-23	18-Oct-23	0%		:		TTMS - SLG Endorser		porary Hoardings near SUW and HKAC	1	
11286-MOB-04580 11286-MOB-04625	TTMS - SLG Endorsement Over Archeological Zone (Not use Instrumentation Monitoring	626	01-Oct-23 20-Jul-23 A	11-Nov-25	0% 0%		:		I TIVIO - OLG ETIQUISEI	HOIR OVER ALCHEOR	gival 2016 (1101 useu)	!	
		206	20-Jul-23 A 23-Jun-23 A	11-NOV-25 11-Jul-24	υ%	557							
	ubstructure for P2 & P3	200								_		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
	Works, ELS Works	14	23-Jun-23 A	18-Oct-23		816			L Conduct str	0 poble dat		1	
11286-CON-04640	,	0	23-Jun-23 A	03-Oct-23	0%				Conduct site survey		orke for PC2 and PC3	1	
11286-CON-04665	<u> </u>	14	09-Sep-23 A	18-Oct-23	0%					rie-giouling W	orks for PC2 and PC3		
11286-CON-04660	0 (/(0/	U	16-Aug-23 A	-	100%							1	
11286-CON-04650		0	08-Aug-23 A	-	100%						1	:	
11286-CON-04661	Pre-drilling / G.I. Works at Pier P2 and P3 (4-nos) (3d/hole/rig)	165	16-Aug-23 A		100%							:	
Piling Works		165	22-Aug-23 A			-28	:						
	er 2 - Bored Piles (4-Nos) (22d/pile/rig)	88	16-Dec-23	08-Apr-24		-28							
11286-CON-04680	0 Bored Piles @ PC2-BP01 (19 days/pile/rig) + (3days/TRA)	22	16-Dec-23	13-Jan-24	0%	-28	:				i		
◆ Milestone				4=	.				1.04.41	Da	ate Revision	Checked	Approved
	MTR 11286 Pedest	trian I	Link Cor	nnecting	∣ Pak Ta	ai Str	ee	t and Sung Wong To	oi Station	30-Sep	-23 11286 3 months rolling programm	ne l	1
Overall Sum	nmary Bar			_						72.28			
Sub-Summa	ary Bar 3 Mon'	เทร	KOII	ına P	roai	ram	۱n	ne (DD: 30 Sep 202	23)				
Critical Bar									- ,				
Non-Critical	Bar (base	ed on	Revised	d Progra	mme fo	or Ac	ce	ptance (Aug-23))					
Actual Leve	•			•			•						+

(8 of 20)

Actual Level of Effort

ctivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		September	r 2023			Octo	ber 2023				November 202	3		De	ecember 2023	
					Complete	Float 7	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10 1	17 24
	Bored Piles @ PC2-BP02 (19 days/pile/rig) + (3days/TRA)	22	15-Jan-24	08-Feb-24	0%	-28	:															
	Bored Piles @ PC2-BP03 (19 days/pile/rig) + (3days/TRA)	22	09-Feb-24	08-Mar-24	0%	-28	:								:				:			
	Bored Piles @ PC2-BP04 (19 days/pile/rig) + (3days/TRA)	22	09-Mar-24	08-Apr-24	0%	-28	:								:				:			
	er 3 - Bored Piles (4-Nos) (22d/pile/rig)	88	16-Dec-23	08-Apr-24		-28																
	Bored Piles @ PC3-BP01 (19 days/pile/rig) + (3days/TRA)	22	16-Dec-23	13-Jan-24	0%	-28																
	Bored Piles @ PC3-BP02 (19 days/pile/rig) + (3days/TRA)	22	15-Jan-24	08-Feb-24	0%	-28																
	Bored Piles @ PC3-BP03 (19 days/pile/rig) + (3days/TRA)	22	09-Feb-24	08-Mar-24	0%	-28																
	Bored Piles @ PC3-BP04 (19 days/pile/rig) + (3days/TRA)	22	09-Mar-24	08-Apr-24	0%	-28																
Pile Testing (8-nos		229	22-Aug-23 A	16-May-24		-38	1												:			
	Selection of Full Core Test by BD	14	16-Apr-24	29-Apr-24	0%	-38																
	Full Core Test and Report to BD	10	30-Apr-24	09-May-24	0%	-38	:												:			
	BA14 Submission for Acknowledgement	7	10-May-24	16-May-24	0%	-38	:								:				:			
	Interfare Test and Submit BA14 to BD	7	09-Apr-24	15-Apr-24	0%	-38	:					RA10 Sul	bmission for	Commen	ement o	of Worke			:			
<u> </u>	BA10 Submission for Commencement of Works	'	22-Aug-23 A	07-Oct-23	0%	184	:					DATO Out	DITIOSIOTI IOI	Comment		N VVOINS			:			
Pile Cap for Pier		46	17-May-24	11-Jul-24	00/	-31																
11286-CON-04820		10	13-Jun-24	24-Jun-24		-31	1								:				:			
	Construct Pile Cap (PC2) near HKAC	14	25-Jun-24	11-Jul-24		-31																
	Construct Pile Cap (PC3) near HKAC	14	25-Jun-24	11-Jul-24	0%	-31																
	Construct Sheet Pile Wall at Pier P2 & P3 (530m2 / 25m2/day	22	17-May-24	12-Jun-24	0%	-31																
Columns & Pier (Construction	32	12-Jul-24	22-Aug-24		-29	1															
11286-CON-04850	Construct Columns & Pier 2 near HKAC (12d/pier) & Install Be	12	12-Jul-24	25-Jul-24	0%	-31																
11286-CON-04860	Construct Columns & Pier 3 near HKAC (12d/pier) & Install Be	12	12-Jul-24	25-Jul-24	0%	-31	:												:			
11286-CON-04870	Curing Period for Pier P2 & P3 (1M for strength)	28	26-Jul-24	22-Aug-24	0%	-37	:												:			
FootBridge Struc	cture	482	30-Jan-24	15-Sep-25		83	:								:				:			
) FootBridge Erection for Segment # 2 & 3, Between	416	30-Jan-24	28-Jun-25		33	:															
Steelworks at Dayt		96	30-Jan-24	30-May-24		158																
	Construct Temporary Support Tower 1 (2-nos) near Entrance	24	30-Jan-24	29-Feb-24	0%	163																
	Construct Temporary Support Tower 3 (1-no) at side road (with	12	02-Apr-24	16-Apr-24	0%	169																
	On-site Prefabrication & Assembly for Footbridge Segment 3 On-site Prefabrication & Assembly for Footbridge Segment 2	25 25	30-Apr-24	30-May-24	0%	152	1															
	5 Construct Temporary Support Tower 2 (2-nos) at Middle Road	25	30-Apr-24 01-Mar-24	30-May-24 28-Mar-24	0% 0%	158 169																
		320	31-May-24	28-Jun-25	0 78	33																
Steelworks at Nigh		320	-		00/		:								:				:			
	Erection of Segment 3 (Full Truss) (L=25m) (Overnight Lifting)	0	31-May-24	06-Jun-24	0%	152	:								:				:			
	Erection of Segment 2 (Full Truss) (L=26m) (Overnight Lifting)	6	07-Jun-24	14-Jun-24	0%	152	:								:				:			
	Footbridge (Segment 3 & 2) - Bridge Alighment, Full Welding (24	15-Jun-24	13-Jul-24	0%	152																
	Footbridge (Segment 3 & 2) - Install Metal Bondek at Floor & F	14	15-Jul-24	30-Jul-24	0%	191																
<u> </u>	Footbridge (Segment 3 & 2) - Construct 300 Thk Floor Slab (2	12	31-Jul-24	13-Aug-24	0%	191																
	Footbridge (Segment 3 & 2) - Dismantle Temporary Tower 2 ε	12	16-Jun-25	28-Jun-25	0%	33													1			
FootBridge (Seg.	ment # 2 & 3) - ABWF Works at Floor & Body Level	147	14-Aug-24	11-Feb-25		260	1								:							
ABWF Works (Roo	of Level), Daytime (TH)	52	14-Aug-24	16-Oct-24		244																
	ABWF Works (Roof Level) - Install Gutter, Including Roof Wate	6	14-Aug-24	20-Aug-24	0%	191																
	ABWF Works (Roof Level) - Install Rockwool with Standing Se	12	21-Aug-24	03-Sep-24	0%	191	:								:				:			
	ABWF Works (Roof Level) - Install Fall Arrest System (Deg 1)	12	04-Sep-24	17-Sep-24	0%	191	:								:				:			
	ABWF Works (Roof Level) - Install Architectural External Roof	22	19-Sep-24	16-Oct-24		244	:															
	ling Level), Daytime (TH)	50	19-Sep-24	18-Nov-24	3.3	327													1 1			
	ABWF Works (Ceiling Level) - Install Ceiling Supporting Frame	12	19-Sep-24	03-Oct-24	0%	191																
	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Fram	12	04-Oct-24	18-Oct-24	0%	191																
	, , , , ,	ρ	09-Nov-24	18-Nov-24		327									-							
	ABWF Works (Ceiling Level) - Install Ceiling Finishes / Fitting V	10	-		0%																	
	ABWF Works (Ceiling Level) - Install Rainscreen / Glass Barrie	18	19-Oct-24	08-Nov-24	0%	191													:			
ABWF Works (Floo	•	75	09-Nov-24	11-Feb-25	201	222																
	ABWF Works (Floor Level) - Install Steel Balustrade and Painti	12	09-Nov-24	22-Nov-24	0%	191	:								:							
11286-CON-05070	ABWF Works (Floor Level) - Install Metal Floor Access Panel 8	7	10-Dec-24	17-Dec-24	0%	191	:												:			
	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	14	23-Nov-24	09-Dec-24	0%	191	:															
11286-CON-05060	ABWF Works (Floor Level) - Install Gutter, Incl. Waterproofing	14	20-1404-24	00 200 21	070	101	:								:							

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(9 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

ctivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total			ber 2023	1 -			ber 2023				ovember 202				December 20	
44000 001 05 100	ADME Wards (Floor) or N. L. HA. L. E. L. L. C. L	40	40 1 25	44.5.1.05	Complete	Float	7 03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17 24
	ABWF Works (Floor Level) - Install Arch External Claddings @	18	18-Jan-25	11-Feb-25	0%																	
	ABWF Works (Floor Level) - Install Floor Finishes (Deg 2) n for Segment # 4, Day Time (TH)	14 72	18-Dec-24 26-Jul-24	06-Jan-25 21-Oct-24	0%	250 94																
	Erect Segment 4 (Half Truss) (L=21.74m) with Bracing Suppor				00/																	
		12	23-Aug-24	05-Sep-24	0%		1								:				1 1 1			
	Erect Segment 4 (Half Truss) (L=21.74m) with Bracing Suppor	12	06-Sep-24	20-Sep-24	0%	-32 -26									:				1			
	On-site Prefabrication & Assembly (Half Truss x 2) for Footbrid Construct Temp Support Tower 5 (1-no.), Between Segment	18	26-Jul-24	15-Aug-24	0%	-26																
	1 11 , ,	12 24	26-Jul-24 21-Sep-24	08-Aug-24 21-Oct-24	0% 0%																	
	FootBridge Segment 4 - Bridge Alighment, Full Welding Conne on for Segment # 5 and 6, Day Time (TH)	146	26-Jul-24	18-Jan-25	U70	20																
					00/																	
	Construct Temporary Scaffolding Platform, Over Archeological	16	26-Jul-24	13-Aug-24	0%										:							
	On-Site Construction for FootBridge Segment 5, (L=17.115m)	28	21-Sep-24	25-Oct-24	0%																	
	On-Site Construction for FootBridge Segment 6, (L=17.115m)	7	06-Dec-24	13-Dec-24	0%	-32																
	Footbridge (Segment 5 & 6) - Bridge Alighment, Full Welding (28	14-Dec-24	18-Jan-25	0%	20																
	On-Site Construction for FootBridge Segment 5, (L=17.115m)	7	26-Oct-24 04-Nov-24	02-Nov-24 05-Dec-24	0% 0%	-32 -32									:				1 1 1			
	On-Site Construction for FootBridge Segment 6, (L=17.115m)	28 150	14-Aug-24	14-Feb-25	U70	-32 -21													1			
FootBridge Erection			, and the second		00/						ļ											
	Erect Segment 7 (Half Truss) (L=13.90m) with Bracing Suppor	12	14-Dec-24	30-Dec-24	0%																	
	Erect Segment 7 (Half Truss) (L=13.90m) with Bracing Suppor	12	31-Dec-24	14-Jan-25	0%	-32																
	On-site Prefabrication & Assembly (Half Truss x 2) for Footbrid	18	11-Sep-24	03-Oct-24	0%	28																
	Footbridge (Segment 7) - Bridge Alighment, Full Welding Coni Construct Temp Support Tower 5 & 6 (2-nos.) for Segment 7	24	15-Jan-25 14-Aug-24	14-Feb-25 10-Sep-24	0% 0%	-21 28																
	uction for Segment # 8, Between Temp Tower # 6	24 158	14-Aug-24 11-Sep-24	24-Mar-25	0%	-32																
	On-Site Construction for FootBridge Segment 8 (L=27m), Cyc	28	15-Jan-25	19-Feb-25	0%																	
		7	20-Feb-25	27-Feb-25	0%	-32	:								:				1 1 1			
	On-Site Construction for FootBridge Segment 8 (L=27m), Cyc Erect Protective Cover at Approach Lobby, After RC of Pier 1 C	18	20-Feb-25 11-Sep-24	03-Oct-24	0%	-32 52	1								:				1 1 1			
	Footbridge (Segment 8) - Bridge Alighment, Full Welding Con	21	28-Feb-25	24-Mar-25	0%														:			
	n for Segment # 1, Between Entrance C and Tem	157	11-Sep-24	22-Mar-25	070	-31																
	Erect Protective Cover at Entrance C / Bridge Deck Lvl, After R		•		00/																	
	On-site Prefabrication & Assembly for Footbridge Segment 1	12 25	11-Sep-24 26-Sep-24	25-Sep-24 26-Oct-24	0% 0%	69 69																
	Erection of Segment 1 (Full Truss) (L=5.5m) (Overnight Lifting	6	28-Feb-25	06-Mar-25	0%	-31	:												1			
	Footbridge (Segment 1) - Bridge Alighment, Full Welding Con	14	07-Mar-25	22-Mar-25	0%																	
	nt 4, 5, 6, 7, 8 & 1 - Metal Bondek and Concreting	64	25-Mar-25	14-Jun-25	0.70	-32																
	Footbridge (Segment 4, 5, 6, 7, 8 & 1) - Install Metal Bondek at	28	25-Mar-25	30-Apr-25	0%																	
	Footbridge (Segment 4, 5, 6, 7) - Construct 300 Thk Floor Slal	24	02-May-25	30-May-25	0%	-32																
	Footbridge (Segment 8 & 1) - Construct 300 Thk Floor Slab (6	12	02-Jun-25	14-Jun-25	0%																	
	pporary Bridge Tower and Vacate the Area	48	22-Jul-25	15-Sep-25	070	34																
	Footbridge (Segment 4) - Dismantle Temporary Tower 3 & 4	12	22-Jul-25	04-Aug-25	0%																	
	Footbridge (Segment 5 & 6) - Dismantle Temporary Scaffoldin	12	05-Aug-25	18-Aug-25	0%	15													:			
	Footbridge (Segment 7) - Dismantle Temporary Tower 5 & 6	12	19-Aug-25	01-Sep-25	0%	15																
	Footbridge (Segment 1) - Dismantle Temporary Tower 1	12	02-Sep-25	15-Sep-25	0%	34																
-	ent # 1, 4, 5, 6, 7 & 8) - ABWF Works (Daytime-Th	193	16-Jun-25	03-Feb-26		-32									:							
	f Level), Daytime (TH)	73	16-Jun-25	09-Sep-25		19																
	ABWF Works (Roof Level) - Install Gutter, Incl. Roof Waterprod	18	16-Jun-25	07-Jul-25	0%		:								:							
	ABWF Works (Roof Level) - Install Rockwool with Standing Se	21	23-Jun-25	17-Jul-25	0%	-32																
	ABWF Works (Roof Level) - Install Fall Arrest System (Deg 1)	18	18-Jul-25	07-Aug-25	0%	-32																
	ABWF Works (Roof Level) - Install Architectural External Roof	28	08-Aug-25	09-Sep-25	0%	19																
	ng Level), Daytime (TH)	70	18-Jul-25	09-Oct-25		-31					f											
<u> </u>	ABWF Works (Ceiling Level) - Install Ceiling Supporting Frame	21	18-Jul-25	11-Aug-25	0%																	
	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Fram	21	12-Aug-25	04-Sep-25	0%																	
	ABWF Works (Ceiling Level) - Install Ceiling Finishes / Fitting V	28	05-Sep-25	09-Oct-25	0%	-31																
	ABWF Works (Ceiling Level) - Install Rainscreen / Glass Barrie	24	05-Sep-25	03-Oct-25	0%																	
ABWF Works (Floor		100	04-Oct-25	03-Feb-26		-32																
<u> </u>	ABWF Works (Floor Level) - Install Steel Balustrade and Painti	18	04-Oct-25	25-Oct-25	0%	-31	:								:							
			3 : 33.20		0,0	~ ·	i				<u> </u>				ate			Revision	i		Checked	Approve


MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(10 of 20)

Date	Revision	Checked	Approved
)-Sep-23	11286 3 months rolling programme		



MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(11 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Septemb	er 2023			Oct	ober 2023				November 20	023			December 2	023	
					Complete	Float 7	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24
11286-CON-05880	Lobby - Install Struts (S3 & S4 Layer) at Lvl +0.00 to -4.675mP	18	25-Jun-24	16-Jul-24	0%	-16	:																
11286-CON-06360	BA14 for ELS works	14	03-Aug-24	16-Aug-24	0%	-25																	
Approach Lobby	- Pilecaps & Base Slab Construction @Lvl (-3.400)	50	03-Aug-24	02-Oct-24		-25	:												:				
	Construct Escalator / Lift Pit / Sump Pit	12	03-Aug-24	16-Aug-24	0%	-22	:												:				
	Blinding works and Install Drainage and Sewage Connection a	12	03-Aug-24	16-Aug-24	0%	-22	:																
	Construct Base Slab @ Lobby (2-bays) (14d/bay) (1-workfron	21	21-Aug-24	13-Sep-24	0%	-25																	
	Construct Base Slab @ Lobby (1-bay) (14d/bay) (1-workfront	14	14-Sep-24	02-Oct-24	0%	-25																	
	Construct Pilecaps for Abutment (Staircase & Lift) at Lobby @	21	17-Aug-24	10-Sep-24	0%	-22																	
•			-		070																		
	- Superstructure	212	08-Jul-24	23-Apr-25		-1																	
Bridge Structure	(Pier 1 & Segment 8)	34	08-Jul-24	20-Aug-24		-23													:				
Pier 1 - RC Column	/ Pier Construction	34	08-Jul-24	20-Aug-24		-23																	
11286-CON-05950	Pier 1 - Construct Pier 1 near SUW (12d/pier) & Install bearing	14	08-Jul-24	23-Jul-24	0%	-24																	
	Pier 1 - Curing Period (1-month)	28	24-Jul-24	20-Aug-24	0%	-29	:								:				:				
	- RC Structures	143	11-Sep-24	06-Mar-25		36																	
	crete @ Concourse to Roof Level (-3.400 to +2.700mPD)	113	11-Sep-24	27-Jan-25		-7																	
					00/														}				
	Construct Abutment Wall @ Lobby (Cycle 1)	25	11-Sep-24	12-Oct-24	0%	-22																	
	Construct Walls at Lobby (4-bays) (6d/bay) (4-workfront)	12	03-Oct-24	17-Oct-24	0%	-25																	
	Construct Walls at Lobby & Adit (4-bays) (6d/bay) (4-workfront	12	18-Oct-24	31-Oct-24	0%	-25													i				
	Construct Walls at Lobby & Adit (3-bays) (6d/bay) (3-workfront	12	01-Nov-24	14-Nov-24	0%	-25																	
	Construct Abutment Wall @ Lobby (Cycle 2)	25	14-Oct-24	11-Nov-24	0%	-22					.				 								
	Construct Stair (From Concourse to Roof LvI) (2-bays) (10d/flix	10	15-Nov-24	26-Nov-24	0%	-19	:												:				
	Construct Stair (From Concourse to Roof Lvl) (1-bay) (10d/fligl	10	27-Nov-24	07-Dec-24	0%	-19	:												:				
11286-CON-06050	Construct Roof Slab at ADIT Area (1-bay) (12d/bay) (1-workfrc	12	15-Nov-24	28-Nov-24	0%	-25																	
11286-CON-06060	Construct Roof Slab at Concourse Area (2-bays) (12d/bay) (1-	24	29-Nov-24	28-Dec-24	0%	-25	:												:				
11286-CON-06070	Apply roof waterproofing at roof level (+2.700mPD) & Backfill	24	30-Dec-24	27-Jan-25	0%	-7																	
Construct RC Con	crete @ Roof to Ground Level (+2.700 to +6.950 / +8.200mPI	32	09-Dec-24	17-Jan-25		-19	!																
11286-CON-06080	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	09-Dec-24	21-Dec-24	0%	-19													1				
	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	20	23-Dec-24	17-Jan-25	0%	-19																	
	crete @ Ground to Bridge Deck Level (+6.950 to +13.112mPl	75	12-Nov-24	13-Feb-25		-19																	
	Construct Pilecaps @ Lvl +4.600mPD, After Abutment Wall Cc	28	12-Nov-24	13-Dec-24	0%	-4																	
	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	23-Dec-24	08-Jan-25	0%	-11																	
	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	10	18-Jan-25	01-Feb-25	0%	-19	:												:				
	Construct Stair at Lobby (2-bays) (10d/flight) (1-workfront)	10	03-Feb-25	13-Feb-25	0%	-19																	
	at Concourse LvI (S1 to S4)	42	14-Jan-25	06-Mar-25	0,0	36	:																
	Removal of Struts at Lobby & Adit S1 & S2 (2-Layers) (6d/laye	12	14-Jan-25	27-Jan-25	0%	-25	:												:				
		0	14-Jan-25																				
	All Concrete Works Complete @ Approach Lobby and ready f	U	44 = 1 = 5	20-Feb-25	0%	-25																	
	Concrete In-Fill to holes opening at walls, waterproofing & insta	6	14-Feb-25	20-Feb-25	0%		1																
	Removal of Struts at Lobby & Adit S3 & S4 (2-Layers) (6d/laye	12	28-Jan-25	13-Feb-25	0%	-25									i								
11286-CON-06180	Move-In Lift & Escalator Equipments inside the Lobby, After rer	12	21-Feb-25	06-Mar-25	0%	36	:																
Approach Lobby	- Structural Steelworks	49	21-Feb-25	23-Apr-25		-6	:																
Erection of Steel F	rame @ Ground LvI to Bridge Roof Level (+7.000 to +17.60	49	21-Feb-25	23-Apr-25		-6																	
	Erect Steelworks @ GL C2-C5 / X1-X2 (From G/F to Bridge D	16	21-Feb-25	11-Mar-25	0%	-25	:												:				
	Erect Steelworks @ GL C3-P1 / X1-X2 (From Bridge Deck to I	21	12-Mar-25	05-Apr-25	0%	-25																	
					0%		:																
	Install metal cat-ladders (2-nos)	12 35	07-Apr-25 07-Apr-25	23-Apr-25	U%	-6 -25	:																
	- External Claddings (Roof & Walls)			22-May-25							L												
11286-CON-06220	Waterproofing works, gutter installation and drainage system to	12	07-Apr-25	23-Apr-25	0%																		
11286-CON-06250	Install external aluminium roof cladding (Deg 2)	12	03-May-25	17-May-25	0%	-25													i				
11286-CON-06280	Install external aluminium cladding & louvre to Entrance Façad	11	03-May-25	16-May-25	0%	-24													1				
11286-CON-06290	Approach Lobby Complete Weathertigh & ready for ABWF / E	0		17-May-25	0%	-25													:				
11286-CON-06230	Install Rockwool with standing seam system installation (Deg 1	6	24-Apr-25	30-Apr-25	0%	-25																	
11286-CON-06260	Install external glazing panel to wall (Deg 2)	16	03-May-25	22-May-25	0%	-25	- L																
11286-CON-06240	Install Fall arrest system installation (Deg 1)	6	25-Apr-25	02-May-25	0%	-25	:																
11286-CON-06270	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	12	03-May-25	17-May-25	0%	-25	:								:				:				
	- External Works and Reinstatement Works	154	28-Jan-25	07-Aug-25		116	:								:								
, the order room	TOTAL TOTAL AND INCIDENCE FOR THE PARTY OF THE PART			U							!												
															ato			Povision			Chackad		

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(12 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Du	r. Start	Finish	Activity % Total	September 20	23		October 2	2023		Nov	ember 2023		December 202	3
tourny in	Northy Hullo	Du	Jail	1 111311	Complete Float	7 03 10	17 24	01		15 22	29	05	12 19	26	03 10	17 24
11286-CON-06320	Construct External Storm Manhloes (5-nos)	25	25-Mar-25	26-Apr-25	0% 115											
11286-CON-06340	Reinstatement Works at lobby (Cycle 1)	28		05-Jul-25	0% 116									:		
11286-CON-06350	Reinstatement Works at lobby (Cycle 2)	28		07-Aug-25	0% 116						:			: : :		
11286-CON-06330	Install U/G drainage/sewage pipeworks connections	-	<u> </u>	02-Jun-25	0% 115						:			:		
11286-CON-06300	Construct (7.8m x 4.2m) U/G Manhole (1-no), After R			04-Mar-25	0% 115											
	Construct (7.8m x 4.2m) U/G Manhole (1-no) (Cycle			24-Mar-25	0% 115 7											
Approach Lobby -		17	,	16-Dec-25												
	Elect Equipt Room - ABWF Works	10		13-Sep-25	84	:								:		
11286-CON-06370	Elect Equipt Room - ABWF (Blockworks, Door frame		,	02-Jun-25	0% -25									:		
	Elect Equipt Room - Floor Screeding (Deg 1) Elect Equipt Room - Ceiling & Wall Painting (Deg 2)	6		24-Jun-25 10-Sep-25	0% -25 0% 84						:			:		
	Elect Equipt Room - Floor waterproofing (Deg 1)	13		17-Jun-25	0% 64	 		-								
	Elect Equipt Room - Install Door Panels (Deg 3)	3		13-Sep-25	0% 84						:			:		
	Concourse Level - ABWF Works	12			59						:			:		
	Concourse Level - Ceiling support frame installation ((Deg 1) 12		02-Jun-25	0% -25	:										
	Concourse Level - Ceiling sub-frame installation (Deg		-	16-Jun-25	0% -25									:		
	Concourse Level - Floor screeding (Deg 1)	14		03-Jul-25	0% 6	:		T								
	Concourse Level - Ceiling Panel / Finishes installation	n (Deg 2) 12	26-Aug-25	08-Sep-25	0% -25									1		
	Concourse Level - Floor finishes installation (Deg 2)	12	· ·	08-Oct-25	0% -25									1		
	Concourse Level - Wall plastering (Deg 1)	14		19-Jul-25	0% 6	_								:		
	Concourse Level - Wall finishes installation (Mosiac Ti		· ·	22-Sep-25	0% -25											
11286-CON-06490	Concourse Level - Door panel installation (Deg 3)	6		15-Oct-25	0% 59											
11286-CON-06500	Concourse Level - Fixtures & Fitting works (Deg 3)	6		15-Oct-25	0% 59	-										
	Concourse Level - Signage works (Deg 3)	6	00 0 11 10	15-Oct-25	0% -25											
	Staircase - ABWF Works	17		16-Dec-25	7											
11286-CON-06540	Approach Lobby / Staircase - Ceiling support frame in			11-Jun-25	0% -25									·		
11286-CON-06550	Approach Lobby / Staircase - Ceiling sub-frame insta	· ·		21-Jun-25	0% -25	-										
11286-CON-06570	Approach Lobby / Staircase - Floor screeding (Deg 1	•		09-Jul-25	0% -25	-										
11286-CON-06590	Approach Lobby / Staircase - Ceiling Panel / Finishes			10-Oct-25	0% 7 0% 7											
11286-CON-06610 11286-CON-06580	Approach Lobby / Staircase - Floor finishes installation	, , ,		02-Dec-25 18-Jul-25	0% 7 0% -25											
11286-CON-06600	Approach Lobby / Staircase - Wall plastering, Then gi Approach Lobby / Staircase - Wall finish installation (N			08-Nov-25	0% -23			-								
	Approach Lobby / Staircase - Wall linish installation (N			16-Dec-25	0% 7											
11286-CON-06630	Approach Lobby / Staircase - Fixtures & Fitting works	` ' '		16-Dec-25	0% 7	-								:		
11286-CON-06640	Approach Lobby / Staircase - Handrail Installation (De	` • ,		16-Dec-25	0% 7						:			:		
11286-CON-06520	Approach Lobby / Staircase - Waterproofing & protect			04-Jun-25	0% -25						:			:		
	Approach Lobby / Staircase - Painting works to lift sha			11-Jun-25	0% -25			-								
11286-CON-06560	Approach Lobby / Staircase - Install Post for Handrail		14-Jun-25	21-Jun-25	0% -25											
	Approach Lobby / Staircase - Signage works (Deg 3)			16-Dec-25	0% 7											
Cost Centre D: Ent	rance C at Pak Tai Street	56	5 23-Jun-23 A	08-Nov-25	198									1		
Site Clearance & N	Mobilization & Establishment	62	4 26-Jun-23 A	08-Nov-25	206	<u> </u>										
11286-MOB-07380	Construct Hoarding at Pak Tai Street	14	18-Dec-23	05-Jan-24	0% 752			†								
11286-MOB-07360	Install Instrumentation	14	20-Jul-23 A	18-Oct-23	0% 63					Install Instr	umentation			: : : : : : : : : : : : : : : : : : : :		
	Monitoring and BaseLine Reading	61		08-Nov-25	0% 63									:		
11286-MOB-07340	Implement TTMS Entrance C at Pak Tai Street	0	20 04 207		100% 816			Impleme	ent ITMS Ei	ntrance C at P	ak lai Stree	et		1 1 1		
11286-MOB-07350	Mobilisation of Plant and Site Establishment	0	26-Jul-23 A	31-Aug-23 A	100%											
Entrance C - Utiliti		91			739	1								1		
	& Removal Underground Structure	91			739						1		= :	.0.		
	Minor UU diversion at Park Tai Street - Stage 1a (Gas		-		0% 802	1							version at Park Ta		` ,	
	Street lamp posts relocation at Pak Tai Street	28		04-Nov-23	0% 77	-							posts relocation a			3) (3 5m3/rotat
11286-MOB-07410	Demolish existing concrete footing at Pak Tai Street, (· ·		0% 123	<u> </u>									Street, (Hard= 585m 2 (Telecommunication	
	Minor UU diversion at Park Tai Street - Stage 2 (Telec			_	0% 77	1		I '					veision at Paik 18	ai Sueet - Stage		/11 <i>)</i>
 	Demolish existing concrete footing at Pak Tai Street, (`		20-Jan-24	0% 88						:			1 1 1		
	dation & Substructure	17	, and the second		591	:					:			: :		
G.I. / Pre-drilling V	Vorks	14	08-Aug-23 A	18-Oct-23	816					₹	d 3 8			1		
◆ ◆ Milestone	MTD 44000 D	\d			. DL. T : C:		Mass	-! 04-4			Date		Revision		Checked	Approved
	MIR 11286 P	'edestria	n Link Co	nnecting	j Pak Tai St	reet and Sung	wong To	oi Statio	on	30-	-Sep-23	11286 3 mg	onths rolling pro	gramme		
Overall Summ				lina a F		100 C	_				-		<u> </u>			
Sub-Summary	y Bar 5 IV	iontn	S KOI	ung F	rograf	nme (DD: 30	Sep 20:	23)								
Critical Bar				_	_			,								
Non-Critical B	ar	(based c	n Revise	a Progra	mme for A	cceptance (Aug	-23))									
Actual Level o	of Effort			_		. •				-		+				+

(13 of 20)

Actual Level of Effort

vity ID	Activity Name	Dur.	Start	Finish	Activity %	Total			ptember 20				0	ctober 20:	23				November	r 2023			D	ecember 202	23	
					Complete		7	03 10	10	17 2	4	01	08	15		22	29 \//arka.as	05 Diar 1 a	12		19 2		03	10	17	2
	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig	14	08-Aug-23 A	18-Oct-23	0%	816									Predr	iiing / G.I.	vvorks a	rier i a	na Lobby	(e nos)	(3d/hole/rig) (AllOW 2-	ıys) & Pil	ırıg Kig ivlo	noijsziiiu	I
Piling Works (Soc		56	30-Dec-23	14-Mar-24		28											:					:				
	Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Stre	24	30-Dec-23	27-Jan-24	0%		:										:					:				
11286-CON-07470	H-pile load test at Pak Tai Street	35	28-Jan-24	02-Mar-24	0%	41																				
	BA14 acknowledgement	12	03-Mar-24	14-Mar-24	0%	41																				
Pile Cap		172	04-Aug-23 A	25-May-24		28																				_
11286-CON-07480	Construct Pipe Pile wall & Grouting at Pak Tai Street (Allow 1-ri	18	04-Aug-23 A	24-Oct-23	0%	87										Const	uct Pipe	Pile wall	& Grouting	g at Pal	(Tai Street	(Allow 1-rig	,)			
11286-CON-07490	Excavation & install Struts at Pak Tai Street (Soft=500m3) (300	14	15-Mar-24	03-Apr-24	0%	31																				
11286-CON-07510	Construct Drainage and Sewage Connection	25	05-Apr-24	04-May-24	0%	48																				
11286-CON-07520	Construct Pile Cap for Abutment Wall (Including Escalator Pit) (28	22-Apr-24	25-May-24	0%	31																				
11286-CON-07500	Construct Lift Pit (1-no) @ GL C17 / X4	14	05-Apr-24	20-Apr-24	0%	31	:										:					:				
11286-CON-07450	Pumping test	7	28-Jan-24	03-Feb-24	0%	81																				
Entrance C - Supe	erstructure (RC Works)	72	28-May-24	30-Aug-24		27																				
	utment Wall for Pier # 4	42	28-May-24	23-Jul-24		28																				
	Construct Abutment Wall (Ht=7.10m) (2-pour) (12d/pour) for F	24	28-May-24	25-Jun-24	0%																	:				
	Pier 1 - Curing Period (1-month)	28	26-Jun-24	23-Jul-24 23-Jul-24	0%																					
		28 56	26-Jun-24 26-Jun-24	23-Jul-24 30-Aug-24	0%	30																				
	trance C Stairs to Bridge Deck @ (Elev +5.45 to +1'			-	201																					
	Construct RC Walls @ GLC20-C19 / X3-X4 (4-bays) (6d/bay)	12	26-Jun-24	10-Jul-24		30																				
	Construct RC Walls @ GLC19-C18 / X3-X4 (4-bays) (6d/bay)	12	11-Jul-24	24-Jul-24	0%																					
	Construct RC Walls @ GLC18-C17 / X3-X4 (4-bays) (6d/bay)	12	25-Jul-24	07-Aug-24	0%																					
	Construct Stair @ GLC19-C20 / X3-X4 (2-bays) (10d/flight) (2-	20	08-Aug-24	30-Aug-24	0%		ļ <u>i</u>																			
11286-CON-07590	Construct RC stub wall & slab @ Elev +5.29mPD, GLC17-C18	12	17-Aug-24	30-Aug-24	0%	30																			-	
Entrance C - Supe	erstructure (Steelworks)	60	26-Nov-24	10-Feb-25		-41																				
11286-CON-07600	Erect Steel frame (Bottom Level) @ GL C17-C19 / X3-X4 (Ele	16	26-Nov-24	13-Dec-24	0%	-41																				
11286-CON-07610	Erect Steelworks From G/F to Bridge Deck Roof @ Elev +6.65	24	14-Dec-24	14-Jan-25	0%																	:				
11286-CON-07620	Install Metal Bondek at Bridge Deck Level		15-Jan-25	21-Jan-25	0%																					
11286-CON-07630	Construct 300 Thk Bridgedeck Slab	14	22-Jan-25	10-Feb-25	0%																	·				
	rnal Claddings (Roof & Walls)	60	11-Feb-25	25-Apr-25	070	-41																				
				·	001																					
11286-CON-07640	Waterproofing, gutter installation and drainage system to roof (7	11-Feb-25	18-Feb-25	0%																	:				
11286-CON-07670	Install external aluminium roof cladding (Deg 2)	14	12-Mar-25	27-Mar-25	0%																					
11286-CON-07700	Install external aluminium cladding & louvre to Entrance Façad	21	28-Mar-25	25-Apr-25	0%		ļļ																			
11286-CON-07710	Entrance C - Complete Weathertigh & ready for ABWF / E&M	0		25-Apr-25	0%																					
11286-CON-07650	Install Rockwool with standing seam system installation (Deg 1	12	19-Feb-25	04-Mar-25	0%												:					:				
11286-CON-07680	Install external glazing panel to wall & grouting (Deg 2)	14	12-Mar-25	27-Mar-25	0%																					
11286-CON-07660	Install Fall arrest system installation (Deg 1)	б	05-Mar-25	11-Mar-25	0%																					
11286-CON-07690	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	14	28-Mar-25	14-Apr-25	0%		ļ -																			
Entrance C - ABW		218	11-Feb-25	04-Nov-25		43																				
Entrance C / Lobb	by Area - ABWF Works	120	11-Feb-25	09-Jul-25		141																				
11286-CON-07730	Entrance C / Lobby Lvl - Ceiling support frame installation (Deç	8	11-Feb-25	19-Feb-25	0%	99																				
11286-CON-07750	Entrance C / Lobby Lvl - Ceiling sub-frame installation (Deg 1)	10	20-Feb-25	03-Mar-25	0%	99											:									
	Entrance C / Lobby Lvl - Floor screeding (Deg 1)	6	08-Mar-25	14-Mar-25	0%	171																				
	Entrance C / Lobby Lvl - Ceiling Finishes installation (Deg 2)	12	13-May-25	26-May-25	0%	141	[]																		_ ,	
	Entrance C / Lobby Lvl - Floor finishes installation (Deg 2)	12	11-Jun-25	24-Jun-25	0%	141																				
	Entrance C / Lobby Lvl - Wall plastering (Deg 1)	7	24-Mar-25	31-Mar-25	0%																					
	Entrance C / Lobby Lvl - Wall finishes installation (Deg 2)	12	27-May-25	10-Jun-25	0%																	:				
	Entrance C / Lobby Lvl - Door panel installation (Deg 3)	6	25-Jun-25	02-Jul-25	0%		ļļ																			
	Entrance C / Lobby Lvl - Fixtures & Fitting works (Deg 3)	6	03-Jul-25	09-Jul-25	0%																					
	Entrance C / Lobby Lvl - Signage works (Deg 3)	6	25-Jun-25	02-Jul-25	0%																					
	Entrance C / Lobby Lvl - Shutter Support Frame Installation (D	8	11-Feb-25	19-Feb-25	0%												:									
	Entrance C / Lobby Lvl - Post for Handrail & Balustrade Installa	4	04-Mar-25	07-Mar-25	0%	171																				
	Entrance C / Lobby Lvl - Shutters Installation (Deg 1)	7	15-Mar-25	22-Mar-25	0%		<u> </u>																			
	Entrance C / Lobby Lvl - Painting works to Lift Shaft (Deg 2)	6	11-Feb-25	17-Feb-25	0%																					
Entrance C / Stair	case & Bridge Deck - ABWF Works	158	26-Apr-25	04-Nov-25		43																				
	Staircase & Bridge Deck Lvl - Ceiling support frame installation	18	15-May-25	05-Jun-25	00/	-41	1 :										:					:				

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(14 of 20)

Date	Revision	Checked	Approved
30-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Septemi	per 2023			OCIO	ber 2023			I	November 20	023			December	2023	
					Complete	Float	7	03 10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24
11286-CON-07890	Staircase & Bridge Deck Lvl - Ceiling sub-frame installation (De	18	26-May-25	16-Jun-25	0%	-41					_							_					
11286-CON-07910		18	17-Jun-25	08-Jul-25	0%	-24																	
11286-CON-07930	Staircase & Bridge Deck Lvl - Ceiling Panel / Finishes installatio	6	20-Aug-25	26-Aug-25	0%	-41	:								:				:				
11286-CON-07950	Staircase & Bridge Deck Lvl - Floor finishes installation (Deg 2)	12	10-Sep-25	23-Sep-25	0%	-41																	
11286-CON-07920	Staircase & Bridge Deck Lvl - Wall plastering & Give access to	14	28-Jun-25	15-Jul-25	0%	-24																	
11286-CON-07940	Staircase & Bridge Deck Lvl - Wall finishes installation (Mosiac	12	27-Aug-25	09-Sep-25	0%	-41																	
11286-CON-07960	Staircase & Bridge Deck Lvl - Door panel installation (Deg 3)	12	24-Sep-25	09-Oct-25	0%	52																	
11286-CON-07980	Staircase & Bridge Deck Lvl - Fixtures & Fitting works, Signage	12	10-Oct-25	23-Oct-25	0%	52																	
11286-CON-07970	Staircase & Bridge Deck Lvl - Handrail Installation (Deg 3)	9	24-Sep-25	04-Oct-25	0%	-41									:								
11286-CON-07870	Staircase & Bridge Deck Lvl - Waterproofing & protective scree	14	26-Apr-25	14-May-25	0%	-41																	
11286-CON-07900	Staircase & Bridge Deck Lvl - Install Post for Handrail (Deg 1)	7	09-Jun-25	16-Jun-25	0%	-24																	
11286-CON-07990	Entrance C - External Drainages, Manholes, Pipeworks Conne	24	06-Oct-25	04-Nov-25	0%	-41									:								
Cost Centre E: Mo	dification Works at SUW Concource Level	500	05-Feb-24	14-Oct-25		60																	
Breaktrough to SI	UW Concourse Level / ADIT Area (NTH)	462	05-Feb-24	28-Aug-25		60	:								:				:				
11286-CON-08490	Construct of Hoardings Inside SUW Station & provide protectic	12	16-Dec-24	31-Dec-24	0%	-15																	
11286-CON-08500	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method	28	04-Jan-25	08-Feb-25	0%	-15																	
11286-CON-08510	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method	22	10-Feb-25	06-Peb-25 06-Mar-25	0%	-15																	
11286-CON-08510 11286-CON-08530																							
	Dismantle Temporary Hoardings Inside SUW Station, Cleaning	12	15-Aug-25	28-Aug-25	0%	60													1				
11286-CON-08450	Obtain Railway Operator approval for breakthrough of the exis	14	16-Dec-24	03-Jan-25	0%	-15																	
11286-CON-08448	BA10 Submission for Commencement of Works (A&A)	7	05-Feb-24	15-Feb-24	0%	248	:								:				:				
Modification for A	ABWF Works	180	07-Mar-25	14-Oct-25		60																	
11286-CON-08550	Dismantle ceiling support & sub-frame at affected E&M utilities	12	21-Mar-25	03-Apr-25	0%	-15																	
11286-CON-08560	ABWF Works - Floor screeding (Deg 1)	8	28-Jul-25	05-Aug-25	0%	60													:				
11286-CON-08580	ABWF Works - Re-Install ceiling panels / finishes at ceiling Lvl (12	20-Aug-25	02-Sep-25	0%	60	:												:				
11286-CON-08600	ABWF Works - Modify floor finishes installation (Deg 2)	14	19-Sep-25	06-Oct-25	0%	60																	
11286-CON-08590	ABWF Works - Modify wall finishes (Alum Cladding / Mosaic Til	14	03-Sep-25	18-Sep-25	0%	60									i								
11286-CON-08610	ABWF Works - Modify fixtures & fitting works (Deg 3)	6	08-Oct-25	14-Oct-25	0%	60																	
11286-CON-08620	ABWF Works - Modify signage works (Deg 3)	6	08-Oct-25	14-Oct-25	0%	60																	
11286-CON-08540	Dismantle installed ceiling panels and disconnect affected E&N	12	07-Mar-25	20-Mar-25	0%	-15																	
11286-CON-08570	ABWF Works - Re-Install ceiling support & sub-frame at ceiling	12	06-Aug-25	19-Aug-25	0%	60																	
Modification for B	Building Services / E&M Works	90	05-Apr-25	26-Jul-25		60																	
Modification for F	Plumbing & Drainage Installation	24	05-Apr-25	08-May-25		-15	:												:				
11286-CON-08640	E&M Works (P&D) - Connect to existing 1000x400 EAD (Deg	24	05-Apr-25	08-May-25	0%	-15																	
11286-CON-08660	E&M Works (P&D) - Connect to DN42 fresh water pipe (Deg 1	24	05-Apr-25	08-May-25	0%		:								:				:				
11286-CON-08630	E&M Works (P&D) - Tee-Off from existing 600x400 SAD (Deg	24	05-Apr-25	08-May-25	0%	-15																	
11286-CON-08650	E&M Works (P&D) - Connect to 2-nos of DN150 Foul water pij	24	05-Apr-25	08-May-25	0%										i								
Modification for E	ECS (Environmental Control System) Installation	34	09-May-25	18-Jun-25		92																	
	E&M Works (ECS) - Modify ductworks & pipework (Deg 1)	14	09-May-25	24-May-25	0%																		
	E&M Works (ECS) - Modify cabling and equipments (Deg 2)	14	26-May-25	11-Jun-25	0%										:								
	E&M Works (ECS) - Re-Install MCC Panel (Deg 2)	12	28-May-25	11-Jun-25	0%	92																	
	E&M Works (ECS) - Termination & connection (Deg 3)	6	12-Jun-25	18-Jun-25	0%																		
	Electrical Installation	66	09-May-25	26-Jul-25		42	:								:				:				
ll <u>—</u>		21	09-May-25	03-Jun-25	0%	-15																	
11286-CON-08740	E&M Works (ELEC) - Lighting, small power, comms & advertis	6	14-Jul-25	19-Jul-25	0%		:																
11286-CON-08750	E&M Works (ELEC) - Engruing, Small power, commis & advertis E&M Works (ELEC) - Emergency call bell system & Speakers	6	21-Jul-25	26-Jul-25	0%	42													:				
11286-CON-08720		21	04-Jun-25	20-Jul-25 27-Jun-25	0%	-15													:				
	E&M Works (ELEC) - Re-Connect Wiring Works From From ε																						
	` ,	12	28-Jun-25	12-Jul-25	0%																		
I <u> </u>	(FS) Fire Services Installation	66	09-May-25	26-Jul-25		42																	
	E&M Works (FS) - Modify & Re-Install conduit (Deg 1)	21	09-May-25	03-Jun-25	0%														:				
11286-CON-08770	E&M Works (FS) - Connect new SPR and FS pipes to existing	21	04-Jun-25	27-Jun-25	0%		:												:				
11286-CON-08780	E&M Works (FS) - Connect to existing DN100 FS water pipew	12	28-Jun-25	12-Jul-25	0%	42	:								:								
	() () (6	14-Jul-25	19-Jul-25	0%	42																	
	E&M Works (FS) - Termination & connection (Deg 3)	6	21-Jul-25	26-Jul-25	0%		:												:				
	ELV Installation	38	09-May-25	23-Jun-25		88									:				:				

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(15 of 20)

Date	Revision	Checked	Approved
30-Sep-23	11286 3 months rolling programme		

Activity ID Activity Name	Dur.	Start	Finish	Activity %	Total		September	r 2023			Oct	ober 2023				November 20	023			Decembe	2023	
				Complete	Float 7	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24
11286-CON-08810 E&M Works (ELV) - Modify & Re-Install Cable Laying (Deg 1)	18	09-May-25	29-May-25	0%	88	:	•				•	•			•	•	•				•	
11286-CON-08820 E&M Works (ELV) - Re-Install Equipments (Deg 2)	14	30-May-25	16-Jun-25	0%	88	:																1
11286-CON-08830 E&M Works (ELV) - Cable Termination & Cable Test (Deg 3)	6	17-Jun-25	23-Jun-25	0%	88	:								:				:				1
Cost Centre F: Building Services / E&M Works	226	04-Mar-25	04-Dec-25		30																	
	75	05-Sep-25	04-Dec-25		-32	:																1
Footbridge - Building Services / E&M Works		·																				1
FootBridge (Segment # 1 to 8) - Building Services / E&M Works, Day	75	05-Sep-25	04-Dec-25		-32									i								1
11286-CON-05132 E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, F	15	05-Sep-25	22-Sep-25	0%	-32																	1
11286-CON-05134 E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, F	24	23-Sep-25	22-Oct-25	0%	-32																	1
11286-CON-05138 E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, F	12	21-Nov-25	04-Dec-25	0%	-32																	
11286-CON-05136 E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, F	24	23-Oct-25	20-Nov-25	0%	-32	:																
Approach Lobby - Building Services / E&M Works	125	19-May-25	15-Oct-25		46	:								:								
	62	,	29-Aug-25																			
Electrical Equipment Rooms - Building Services / E&M Works		18-Jun-25			84	:												:				
Plumbing & Drainage Installation	18	25-Jun-25	16-Jul-25		64																	
11286-CON-06670 Elec Equipt Room - (P&D) AC makeup water system	18	25-Jun-25	16-Jul-25	0%																		
ECS (Environmental Control System) Installation	56	25-Jun-25	29-Aug-25		32	1												1				
11286-CON-06660 Elec Equipt Room - (ECS) FC Units, ductworks and pipework	18	25-Jun-25	16-Jul-25	0%	32																	
11286-CON-06690 Elec Equipt Room - (ECS) Cabling and equipments (Deg 2)	14	17-Jul-25	01-Aug-25	0%	32																	
11286-CON-06680 Elec Equipt Room - (ECS) MCC Panel (Deg 2)	12	02-Aug-25	15-Aug-25	0%	32																	
11286-CON-06700 Elec Equipt Room - (ECS) Termination & connection (Deg 3)	12	16-Aug-25	29-Aug-25	0%	32																	
Electrical Installation (From Exising SUW Station to E&M Equipt. Room)	43	25-Jun-25	14-Aug-25		-25																	
11286-CON-06710 Elec Equipt Room - (Elect) Electrical cable trunking installation(13	25-Jun-25	10-Jul-25	0%	-25									:								
11286-CON-06720 Elec Equipt Room - (Elect) Electrical MCCB & MCB Boards (De	16	25-Jun-25	14-Jul-25	0%	-16	:																
11286-CON-06735 Elec Equipt Room - (Elect) Electrical Internal cabling (Deg 2)	12	25-Jul-25	07-Aug-25	0%		:																
11286-CON-06740 Elec Equipt Room - (Elect) Electrical lighting & Other Equipmer	12	25-Jul-25	07-Aug-25	0%																		
11286-CON-06730 Elec Equipt Room - (Elect) Connect Electrical wiring, termination	12	11-Jul-25	24-Jul-25	0%																		
11286-CON-06760 Elec Equipt Room - (Elect) On-Site Test of Switchboard (Deg 3	6	08-Aug-25	14-Aug-25	0%																		
11286-CON-06770 Elec Equipt Room - (Elect) Oil-Sile lest of Switch board (Deg 3	0	00-Aug-25		0%																		
(FS) Fire Services Installation	54	18-Jun-25	14-Aug-25	070	21									i								
, ,			20-Aug-25	00/																		
11286-CON-06780 Elec Equipt Room - FS Install conduit (Deg 1)	12	18-Jun-25	02-Jul-25	0%		:																
11286-CON-06790 Elec Equipt Room - FS Main pipeworks & containment (Deg 1	15	03-Jul-25	19-Jul-25	0%		:																
11286-CON-06800 Elec Equipt Room - FS Sub-main pipeworks (Deg 2)	14	21-Jul-25	05-Aug-25	0%		:								:				:				
11286-CON-06810 Elec Equipt Room - FS Wiring (Deg 2) 11286-CON-06820 Elec Equipt Room - FS Termination & connection (Deg 3)	- /	06-Aug-25	13-Aug-25	0%		:																
	6	14-Aug-25	20-Aug-25	0%																		
ELV Installation		18-Jun-25	08-Aug-25	20/	102	:								:								
11286-CON-06830 Elec Equipt Room - ELV Cable Laying (Deg 1)	14	18-Jun-25	04-Jul-25	0%																		
11286-CON-06840 Elec Equipt Room - ELV Equipment Installation (Deg 2)	18	05-Jul-25	25-Jul-25	0%																		
11286-CON-06850 Elec Equipt Room - ELV Cable Termination & Cable Test (Deg	12	26-Jul-25	08-Aug-25	0%	_																	
Approach Lobby / Concourse Level - Building Services / E&M Work	120	19-May-25	09-Oct-25		-20																	
Plumbing & Drainage Installation	26	17-Jun-25	17-Jul-25		32																	
11286-CON-06870 Approach Concourse Level - (P&D) Potable water supply syst	26	17-Jun-25	17-Jul-25	0%	32	:																
11286-CON-06880 Approach Concourse Level - (P&D) Flushing water supply sys	26	17-Jun-25	17-Jul-25	0%	32																	
11286-CON-06890 Approach Concourse Level - (P&D) Domestic hot water supply	26	17-Jun-25	17-Jul-25	0%	32													:				
11286-CON-06900 Approach Concourse Level - (P&D) Cleansing water supply sy	26	17-Jun-25	17-Jul-25	0%	32	:								:				:				
11286-CON-06910 Approach Concourse Level - (P&D) Condensate drain system	26	17-Jun-25	17-Jul-25	0%																		
ECS (Environmental Control System) Installation	64	17-Jun-25	30-Aug-25		-18	1								:				:				
11286-CON-06920 Approach Concourse Level - (ECS) FC Units, ductworks & pip	28	17-Jun-25	19-Jul-25	0%																		
11286-CON-06930 Approach Concourse Level - (ECS) Cabling and equipments (24	09-Jul-25	05-Aug-25	0%																		
11286-CON-06940 Approach Concourse Level - (ECS) MCC Panel (Deg 2)	14	06-Aug-25	21-Aug-25	0%																		
11286-CON-06950 Approach Concourse Level - (ECS) Termination & connection	8	22-Aug-25	30-Aug-25	0%																		
Electrical Installation	57	17-Jun-25	22-Aug-25		-23																	
11286-CON-06960 Approach Concourse Level - Cable trunking installation	21	17-Jun-25	11-Jul-25	0%		:																
11286-CON-06970 Approach Concourse Level - Lighting and small power	14	29-Jul-25	13-Aug-25	0%																		
11286-CON-06980 Approach Concourse Level - Emergency call bell system and	8	14-Aug-25	22-Aug-25	0%																		
11286-CON-06965 Approach Concourse Level - Electrical wiring works, connectio	18	12-Jul-25	01-Aug-25	0%	-23									:								

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(16 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity % Tota	al		September	r 2023			Oct	ober 2023				November 2	023			December	2023	
					Complete Floa	at 7	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24
(FS) Fire Services	s Installation	59	17-Jun-25	25-Aug-25	-25	5			•					•	:		•	•				•	
11286-CON-0699	Approach Concourse Level - FS Install conduit (Deg 1)	24	17-Jun-25	15-Jul-25	0% -25	5														: :			
	O Approach Concourse Level - FS Main pipeworks & containme	24	17-Jun-25	15-Jul-25	0% -25										:				:	: :			
	10 Approach Concourse Level - FS Sub-main pipeworks (Deg 2)	18	16-Jul-25	05-Aug-25	0% -25	5														: :			
	20 Approach Concourse Level - FS Wiring (Deg 2)	11	06-Aug-25	18-Aug-25	0% -25																		
	Approach Concourse Level - FS Termination & connection (De	6	19-Aug-25	25-Aug-25	0% -25	:														1			
	Approach concourse Level-1 o termination & connection (by	44	17-Jun-25	_	-10															1			
ELV Installation	40 4 10 1 1 50 (0.11)			07-Aug-25																i i			
	Approach Concourse Level - ELV Cable Laying (Deg 1)	14	17-Jun-25	03-Jul-25	0% -10															1 1 1			
	Approach Concourse Level - ELV Equipment Installation (Deg	18	04-Jul-25	24-Jul-25	0% -10															 			
11286-CON-0706	Approach Concourse Level - ELV Cable Termination & Cable	12	25-Jul-25	07-Aug-25	0% -10															1 1 1			
E&M Lift Installati	ion and Fitout Works	120	19-May-25	09-Oct-25	-20	0									:					:			
11286-CON-0708	30 Lift Installation and Testing (1-no.)	28	19-May-25	20-Jun-25	0% -20	0									:				:	: : :			
11286-CON-0709	O Lift Fitout Works	30	03-Sep-25	09-Oct-25	0% -20	o :									:					: :			
11286-CON-0708	32 Lift Installation and Testing (1-no.)	28	21-Jun-25	24-Jul-25	0% -20	o									:					1 1 1			
11286-CON-0708	34 Lift Installation and Testing (1-no.)	28	25-Jul-25	26-Aug-25	0% -20	o														: :			
11286-CON-0708	36 Lift Installation and Testing (1-no.)	6	27-Aug-25	02-Sep-25	0% -20	o :														1 1 1			
	y and Staircase - Building Services / E&M Works	96	23-Jun-25	15-Oct-25	3										:					1 1 1			
Plumbing & Drair	·	26	23-Jun-25	23-Jul-25	73	3														: : : :			
	00 Lobby & Staircase - (P&D) AC makeup water system (Deg 1)	18	23-Jun-25	14-Jul-25	0% 69															I I I			
	Lobby & Staircase - (P&D) AC makeup water system (Deg 1) Lobby & Staircase - (P&D) Potable water supply system (Deg	26	23-Jun-25 23-Jun-25	23-Jul-25	0% 69						ļ												
	20 Lobby & Staircase - (P&D) Flushing water supply system (Deg	-				:														1 1			
		26	23-Jun-25	23-Jul-25	0% 61															: :			
	Lobby & Staircase - (P&D) Domestic hot water supply system	26	23-Jun-25	23-Jul-25	0% 61	:														: :			
	Lobby & Staircase - (P&D) Cleansing water supply system (Dε	26	23-Jun-25	23-Jul-25	0% 61	- :														: :			
	Lobby & Staircase - (P&D) Condensate drain system (Deg 1)	26	23-Jun-25	23-Jul-25	0% 61															: : :			
	ntal Control System) Installation	74	23-Jun-25	17-Sep-25	13	3														1 1			
	60 Lobby & Staircase - (ECS) FC Units, ductworks & pipework (D	28	23-Jun-25	25-Jul-25	0% 13	3														1			
11286-CON-0717	70 Lobby & Staircase - (ECS) Cabling and equipments (Deg 2)	24	26-Jul-25	22-Aug-25	0% 13	3_ :														1 1 1			
	30 Lobby & Staircase - (ECS) MCC Panel (Deg 2)	14	23-Aug-25	08-Sep-25	0% 13	3														1			
11286-CON-0719	Do Lobby & Staircase - (ECS) Termination & connection (Deg 3)	8	09-Sep-25	17-Sep-25	0% 13	3																	
Electrical Installat	tion	80	23-Jun-25	24-Sep-25	-9)														1			
11286-CON-0720	00 Lobby & Staircase - Cable trunking installation (Deg 1)	24	23-Jun-25	21-Jul-25	0% -9																		
	10 Lobby & Staircase - Lighting and small power (Deg 3)	14	30-Aug-25	15-Sep-25	0% -9	, l									:					: :			
	20 Lobby & Staircase - Emergency call bell system and Speakers	8	16-Sep-25	24-Sep-25	0% -9	, i																	
	D5 Lobby & Staircase - Electrical wiring works, connection (Deg 2)	20	22-Jul-25	13-Aug-25	0% -9	_ :									:				:	5 5 5			
(FS) Fire Services		60	23-Jun-25	01-Sep-25	11																		
	80 Lobby & Staircase - FS Install conduit (Deg 1)	24	23-Jun-25	21-Jul-25	0% 11															1 1 1			
	10 Lobby & Staircase - FS Main pipeworks & containment (Deg 1	24	23-Jun-25	21-Jul-25	0% 11										:					1 1 1			
		18				_ :														1 1 1			
	50 Lobby & Staircase - FS Sub-main pipeworks (Deg 2) 50 Lobby & Staircase - FS Wiring (Deg 2)	10	22-Jul-25	11-Aug-25	0% 11										-				i	! !			
	• • • • • • • • • • • • • • • • • • • •	- 12	12-Aug-25	25-Aug-25	0% 11															}			
	70 Lobby & Staircase - FS Termination & connection (Deg 3)	0	26-Aug-25	01-Sep-25	0% 11															! !			
ELV Installation	20 L. H. A. O. L	45	23-Jun-25	14-Aug-25	42														:				
	30 Lobby & Staircase - ELV Cable Laying (Deg 1)	15	23-Jun-25	10-Jul-25	0% 42										:					: :			
	Column Lobby & Staircase - ELV Equipment Installation (Deg 2)	18	11-Jul-25	31-Jul-25	0% 42										:				:	: : :			
	00 Lobby & Staircase - ELV Cable Termination & Cable Test (Deg	12	01-Aug-25	14-Aug-25	0% 42						.									! ! !			
	stallation and Fitout Works	74	19-Jul-25	15-Oct-25	-25	- :									:				:	: : :			
	20 Escalator Installation (2-nos)	50	19-Jul-25	15-Sep-25	0% -25	:									:					: : :			
11286-CON-0733	Cladding Installation	18	16-Sep-25	08-Oct-25	0% -25										:					! !			
11286-CON-0734	10 Escalator Testing	6	09-Oct-25	15-Oct-25	0% -25	5									:					1 1 1			
Entrance C - Bu	ilding Services / E&M Works	183	04-Mar-25	14-Oct-25	73	3														! !			
	bby Area - Building Services / E&M Works	162	04-Mar-25	17-Sep-25	16															} !			
Plumbing & Drain	<u>_</u>	26	04-Mar-25	02-Apr-25	130	- :														! !			
	<u> </u>	-		-																: : :			
	DO Entrance C / Lobby Area - (P&D) AC makeup water system (D	18	04-Mar-25	24-Mar-25	0% 138										:					: :			
	10 Entrance C, Lobby Area - (P&D) Potable water supply system	26	04-Mar-25	02-Apr-25	0% 130	0									:				:	: : :			
11286-CON-0802	20 Entrance C, Lobby Area - (P&D) Flushing water supply system	26	04-Mar-25	02-Apr-25	0% 130	0														! !			
11286-CON-0803	80 Entrance C, Lobby Area - (P&D) Domestic hot water supply sy	26	04-Mar-25	02-Apr-25	0% 130	0																	
	10 Entrance C, Lobby Area - (P&D) Cleansing water supply syste	26	04-Mar-25	02-Apr-25	0% 130	:														! !			
1.200 3011 000	1, (, ab) and the supply by the			/	0.0						<u> </u>												
▲ Milestone												_			ate			Revision			Checked	Appro	nved

Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(17 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

ity ID Activ	vity Name	Dur.	Start	Finish	Activity % Complete	Total Float	7 03	September 2023	24	01	Octo	ober 2023 15	22	29	05	November 20	23 19	26	03	December 202	3 17 :
11286-CON-08050 Ent	rance C, Lobby Area - (P&D) Condensate drain system (D	26	04-Mar-25	02-Apr-25	0%		. 1 03	10 17	24	01	00	13	22	23	00	12	13	20	ω	10	11
ECS (Environmental Con		60	04-Mar-25	19-May-25		118	:							:				:			
	rance C Lobby Area - (ECS) FC Units, ductworks & pipewo	28	04-Mar-25	05-Apr-25	0%	118	:							:				:			
	rrance C Lobby Area - (ECS) Cabling and equipments (Dec	24	07-Apr-25	09-May-25	0%																
	rrance C Lobby Area - (ECS) MCC Panel (Deg 2)	14	22-Apr-25	09-May-25	0%	118								:				:			
	rance C Lobby Area - (ECS) Termination & connection (De	8	10-May-25	19-May-25	0%																
Electrical Installation		60	04-Mar-25	19-May-25		99															
11286-CON-08100 Ent	rrance C Lobby Area - Cable trunking installation	28	04-Mar-25	05-Apr-25	0%	99															
	rance C Lobby Area - Lighting and small power & test	14	22-Apr-25	09-May-25	0%	99															
	rance C Lobby Area - Emergency call bell system and Spe	8	10-May-25	19-May-25	0%	99												:			
11286-CON-08105 Ent	rance C Lobby Area - Electrical wiring works, connections	24	07-Apr-25	09-May-25	0%	99	:											:			
(FS) Fire Services Installa	ation	60	04-Mar-25	19-May-25		99	:							:							
11286-CON-08130 Ent	rance C Lobby Area - FS Install conduit (Deg 1)	24	04-Mar-25	31-Mar-25	0%	99															
	rance C Lobby Area - FS Main pipeworks & containment ([24	04-Mar-25	31-Mar-25	0%	99															
11286-CON-08150 Ent	rance C Lobby Area - FS Sub-main pipeworks (Deg 2)	18	01-Apr-25	25-Apr-25	0%	99								1				:			
	rance C Lobby Area - FS Wiring (Deg 2)	12	26-Apr-25	12-May-25	0%	99	:														
11286-CON-08170 Ent	rance C Lobby Area - FS Termination & connection (Deg 3	6	13-May-25	19-May-25	0%	99															
ELV Installation		44	04-Mar-25	28-Apr-25		115															
11286-CON-08180 Ent	rance C Lobby Area - ELV Cable Laying (Deg 1)	14	04-Mar-25	19-Mar-25	0%	115															
11286-CON-08190 Ent	rance C Lobby Area - ELV Equipment Installation (Deg 2)	18	20-Mar-25	10-Apr-25	0%	115	:														
11286-CON-08200 Ent	rance C Lobby Area - ELV Cable Termination & Cable Test	12	11-Apr-25	28-Apr-25	0%	115	:											:			
E&M Lift Installation and	Fitout Works	120	26-Apr-25	17-Sep-25		-3															
11286-CON-08220 Lift	Installation and Testing (1-no.)	28	26-Apr-25	30-May-25	0%	-3	:														
11286-CON-08230 Lift	Fitout Works	30	14-Aug-25	17-Sep-25	0%	-3	:														
	Installation and Testing (1-no.)	28	02-Jun-25	04-Jul-25	0%	-3	1 1 1											:			
	Installation and Testing (1-no.)	28	05-Jul-25	06-Aug-25	0%	-3															
	Installation and Testing (1-no.)	6	07-Aug-25	13-Aug-25	0%	-3															
	& Bridge Deck - Building Services / E&M Work	100	17-Jun-25	14-Oct-25		73				Ī											
Plumbing & Drainage Ins		26	17-Jun-25	17-Jul-25		-13															
	ircase & Bridge Deck Lvl - (P&D) AC makeup water system	18	17-Jun-25	08-Jul-25	0%	-5	1											:			
11286-CON-08250 Sta	ircase & Bridge Deck Lvl - (P&D) Potable water supply syst	26	17-Jun-25	17-Jul-25	0%	-13															
11286-CON-08260 Sta	ircase & Bridge Deck Lvl - (P&D) Flushing water supply sys	26	17-Jun-25	17-Jul-25	0%	-13	:														
11286-CON-08270 Sta	ircase & Bridge Deck Lvl - (P&D) Domestic hot water supply	26	17-Jun-25	17-Jul-25	0%	-13	:							:							
11286-CON-08280 Sta	ircase & Bridge Deck Lvl - (P&D) Cleansing water supply sy	26	17-Jun-25	17-Jul-25	0%	-13															
11286-CON-08290 Sta	ircase & Bridge Deck Lvl - (P&D) Condensate drain system	26	17-Jun-25	17-Jul-25	0%	-13															
ECS (Environmental Con	ntrol System) Installation	60	17-Jun-25	26-Aug-25		35															
11286-CON-08300 Sta	ircase & Bridge Deck Lvl - (ECS) FC Units, ductworks & pip	28	17-Jun-25	19-Jul-25	0%	-39															
	ircase & Bridge Deck Lvl - (ECS) Cabling and equipments (20	21-Jul-25	12-Aug-25	0%	-39															
	ircase & Bridge Deck Lvl - (ECS) MCC Panel (Deg 2)	14	01-Aug-25	16-Aug-25	0%	-39															
	ircase & Bridge Deck Lvl - (ECS) Termination & connection	8	18-Aug-25	26-Aug-25	0%		1											:			
Electrical Installation	, , , , , , , , , , , , , , , , , , ,	80	17-Jun-25	18-Sep-25		-4	:														
	ircase & Bridge Deck Lvl - Cable trunking installation	28	17-Jun-25	19-Jul-25	0%	-15															
	ircase & Bridge Deck Lvl - Lighting and small power & test	14	25-Aug-25	09-Sep-25	0%	-4	:							:				:			
	ircase & Bridge Deck Lvl - Emergency call bell system and	8	10-Sep-25	18-Sep-25	0%	-4															
	ircase & Bridge Deck Lvl - Electrical wiring works, connectio	20	21-Jul-25	12-Aug-25	0%	-4	:							:				:			
(FS) Fire Services Installa	-	60	17-Jun-25	26-Aug-25		16															
11286-CON-08370 Sta	ircase & Bridge Deck Lvl - FS Install conduit (Deg 1)	24	17-Jun-25	15-Jul-25	0%	-41															
	ircase & Bridge Deck Lvl - FS Main pipeworks & containme	24	17-Jun-25	15-Jul-25	0%	-41															
	ircase & Bridge Deck Lvl - FS Sub-main pipeworks (Deg 2)	18	16-Jul-25	05-Aug-25	0%	-41															
	ircase & Bridge Deck Lvl - FS Wiring (Deg 2)	12	06-Aug-25	19-Aug-25	0%	-41	:														
	ircase & Bridge Deck Lvl - FS Termination & connection (De	6	20-Aug-25	26-Aug-25	0%																
ELV Installation		44	17-Jun-25	07-Aug-25		129	:							:				:			
	ircase & Bridge Deck Lvl - ELV Cable Laying (Deg 1)	14	17-Jun-25	03-Jul-25	0%	-19	:							:				:			
	ircase & Bridge Deck Lvl - ELV Equipment Installation (Deg	18	04-Jul-25	24-Jul-25	0%																
	ircase & Bridge Deck Lvl - ELV Cable Termination & Cable	12	25-Jul-25	07-Aug-25	0%		:							:				:			
E&M Escalator Installation		76	16-Jul-25	14-Oct-25		-24	: : :							:				:			
			. 5 Gai 20	00.20			i			<u> </u>				- :							

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(18 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %			Septemb	er 2023			Oct	ober 2023				November 20)23			December 2	023	
					Complete	Float	7 03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24
	Escalator Installation (2-nos)	50	16-Jul-25	11-Sep-25	0%																		
	Cladding Installation	20	12-Sep-25	06-Oct-25	0%																		
	Escalator Testing	6	08-Oct-25	14-Oct-25	0%		:								:				:				
Cost Centre G: Mi	scellaneous Works	48	17-Mar-26	16-May-26		-25	:												:				
Removal of Exist	ing Covered Walkway (FP2) & Temporary Road Cı	48	17-Mar-26	16-May-26		-25	:												1				
11286-CON-08940	Demolition of Existing Covered Walkway / Hoardings & Temp I	28	17-Mar-26	22-Apr-26	0%	-25																	
11286-CON-08950	Demolition of Existing Covered Walkway / Hoardings & Temp I	20	23-Apr-26	16-May-26	0%																		
	, ,	598	27-Jul-24	16-May-26	070	-51																	
TESTING and COI																							
Integrated Testing	g and Commissioning	42	05-Nov-25	16-Dec-25		39																	
11286-#TC-08960	Integrated Testing and Commissioning (FS Related)	12	05-Nov-25	16-Nov-25	0%	-51	:																
11286-#TC-08970	Integrated Testing and Commissioning (Non-FS Related)	12	05-Dec-25	16-Dec-25	0%	39	:								:				:				
WWO46 Part I to	Part III Submission & Approval	275	27-Jul-24	27-Apr-25		28																	
11286-STA-09050	WSD : Issued Form WWO 046 Part III by WSD	0		30-Nov-24	0%	28																	
11286-STA-09080	WSD : Submit to WSD 1st amendment for Plumbing Plan	0		09-Jan-25	0%																		
11286-STA-09110	WSD : 1st approval for Plumbing Plan by WSD	0		06-Mar-25	0%																		
11286-STA-09140	WSD : Submit to WSD Final amendment for Plumbing Plan	0		30-Mar-25	0%																		
11286-STA-09160	WSD : Final approval for Plumbing Plan by WSD	0		27-Apr-25	0%																		
11286-STA-09010	WSD : Vetting Form WWO 046 Part I & II by WSD	28	20-Aug-24	16-Sep-24	0%						· · · · · · · · · · · · · · · · · · ·												
11286-STA-09060	WSD : Prepare for 1st amendment for Plumbing Plan	28	01-Dec-24	28-Dec-24	0%																		
11286-STA-09090	WSD : Vetting of Plumbing Plan by WSD	28	10-Jan-25	06-Feb-25	0%		:																
11286-STA-09120	WSD : Prepare for final amendment for Plumbing Plan	12	07-Mar-25	18-Mar-25	0%	28	:												:				
11286-STA-09150	WSD : Vetting of Plumbing Plan (Final) by WSD	28	31-Mar-25	27-Apr-25	0%		:								:				:				
11286-STA-08980	WSD : Submit to WSD Form WWO 046 Part I & II	0	27-Jul-24		0%																		
11286-STA-08990	WSD :Preparation for Form WWO 046 Part I & II submission	12	27-Jul-24	07-Aug-24	0%	28	:								:				:				
11286-STA-09000	WSD :Preparation for Form WWO 046 Part I & II submission	12	08-Aug-24	19-Aug-24	0%	28	:								:				1				
11286-STA-09020	WSD: Vetting Form WWO 046 Part I & II by WSD	28	17-Sep-24	14-Oct-24	0%	28																	
11286-STA-09030	WSD: Vetting Form WWO 046 Part I & II by WSD	19	15-Oct-24	02-Nov-24	0%	28																	
11286-STA-09040	WSD: Vetting Form WWO 046 Part I & II by WSD	28	03-Nov-24	30-Nov-24	0%	28	[[
11286-STA-09070	WSD: Prepare for 1st amendment for Plumbing Plan	12	29-Dec-24	09-Jan-25	0%	28									i								
11286-STA-09100	WSD: Vetting of Plumbing Plan by WSD	28	07-Feb-25	06-Mar-25	0%	28																	
11286-STA-09130	WSD: Prepare for final amendment for Plumbing Plan	12	19-Mar-25	30-Mar-25	0%	28																	
WWO46 Part IV to	o Part V Submission, Inspection & Approval (FS V	35	27-Apr-25	01-Jun-25		28																	
11286-STA-09170	WSD : Form WWO 046 Part IV Submissions (FS)	0		27-Apr-25	0%	28																	
11286-STA-09190	WSD: WSD Inspection (FS)	6	10-May-25	15-May-25	0%		:								:				:				
11286-STA-09200	WSD: WWO 46 Part V Endorsement by WSD (FS)	12	16-May-25	27-May-25	0%																		
11286-STA-09210	WSD: WSD processing Water Supply Connection Certificate	5	28-May-25	01-Jun-25	0%																		
11286-STA-09220	WSD : Issue by WSD Water Supply Connection Certificate (F:	0	-	01-Jun-25	0%	28																	
11286-STA-09180	WSD : WSD received Form WWO 046 Part IV & arranging for	12	28-Apr-25	09-May-25	0%						İ												
	o Part V Submission, Inspection & Approval (Pota	134	01-Jun-25	13-Oct-25	270	28																	
11286-STA-09330			2. 0020	13-Oct-25	00/																		
	WSD: Issue by WSD WWO1005 Water Certification (Fresh/I	0	20 1 25		0%																		
11286-STA-09260	WSD: WSD Inspection w/ testing to lead (Fresh/Flush)	28	30-Jun-25	27-Jul-25	0%		:																
11286-STA-09270	WSD : Cleansing/Disinfecting Water Tanks/Piping System (Fre	8	28-Jul-25	04-Aug-25	0%																		
11286-STA-09280	WSD: Collection of Sample for Testing at Accredited Lab. (Fre	14	05-Aug-25	18-Aug-25	0%		:								:				:				
11286-STA-09290	WSD: Accredited Lab. Testing Report of sample to WSD (Fre	14	19-Aug-25	01-Sep-25	0%		:																
11286-STA-09300	WSD: Vetting of Test report by WSD (Fresh/Flush)	14	02-Sep-25	15-Sep-25	0%														1 1 1				
11286-STA-09310	WSD: Issue of WWO 46 Part V (Fresh/Flush)	0		15-Sep-25	0%		:																
11286-STA-09240	WSD: WSD received Form WWO 046 Part IV & arranging ins	28	02-Jun-25	29-Jun-25	0%	28					<u> </u>								<u>i</u>				
11286-STA-09320	WSD: WSD processing WWO1005 Water Certification (Fresl	28	16-Sep-25	13-Oct-25	0%	28																	
11286-STA-09250	WSD : Form WWO 046 Part IV Submission (Fresh/Flush)	0		29-Jun-25	0%	28																	
11286-STA-09230	WSD : Installation of potable water supply system (Fresh/Flush	0		01-Jun-25	0%	28																	
DSD Inspection		24	08-Jul-25	31-Jul-25		102																	
11286-STA-09340	DSD: CCTV Survey on completed drainage both	6	08-Jul-25	13-Jul-25	0%	102	:												:				
11286-STA-09350	DSD: Submit CCTV Report & Form HPB1 of completed drair	6	14-Jul-25	19-Jul-25	0%																		
11286-STA-09360	DSD: Completed Drainage System incl. TMC Inspection/Tech	6	20-Jul-25	25-Jul-25			:								:				:				
		0			0%																		
11286-STA-09370	DSD: Preparation of Drainage Connection Completion Memo	ь	26-Jul-25	31-Jul-25	0%	102	:																
▲ Milestone				_								_		П	ate	Т		Revision			Checked	Appr	nver

Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)

(based on Revised Programme for Acceptance (Aug-23))

(19 of 20)

Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		September	r 2023				October	2023				November	2023				December	2023	
					Complete	Float	7 03	10	17	24	01	08		15	22	29	05	12	19	26		03	10	17	24
11286-STA-09380	DSD: Issue of Drainage Connection Completion Memo by DS	0		31-Jul-25	0%	102	:																		
MVAC Inspection		144	17-Sep-25	08-Feb-26		-45	:																		
11286-STA-09430	VAC : Final Approval Obtained	0		08-Feb-26	0%	-45		 																	
11286-STA-09390	VAC: VAC Submission for Ventilation Form (314a)	0		17-Sep-25	0%	21	:									:									
11286-STA-09400	VAC: VAC Approval Period	21	18-Sep-25	08-Oct-25	0%	21																			
11286-STA-09420	VAC: Final Amendment Approval for VAC Submission	12	21-Oct-25	01-Nov-25	0%	21																			
11286-STA-09410	VAC: Prepare Final Amendment for VAC Submission	12	09-Oct-25	20-Oct-25	0%	21		 			L														
11286-STA-09426	VAC: First FS Inspection	21	07-Jan-26	27-Jan-26	0%	-45																			
11286-STA-09428	VAC: Defects rectification works and 2nd FS Inspection	12	28-Jan-26	08-Feb-26	0%	-45																			
EMSD Lift Inspect	ion	45	16-Nov-25	31-Dec-25		-51	:									:									
11286-STA-09490	EMSD: Lift - Issuance of Form LE6 (Lift Certificate)	0		31-Dec-25	0%	-51	:														:				
11286-STA-09440	EMSD: Submission of Lift Form LE5 to EMSD	0		16-Nov-25	0%	-51	:									:					:				
11286-STA-09460	EMSD: Inspection to Lift & Escalator Installation	19	23-Nov-25	11-Dec-25	0%	-51		 																	
11286-STA-09480	EMSD: EMSD processing Lift Certificate (Form LE6)	14	18-Dec-25	31-Dec-25	0%	-51	:																		
11286-STA-09450	EMSD: EMSD received Form LE05 & arranging for Lift Insper	6	17-Nov-25	22-Nov-25	0%	-51	:									:									
11286-STA-09470	EMSD: Rectify Defects and Reinspection	6	12-Dec-25	17-Dec-25	0%	-51															i				
FSD Inspection (E	ntrance Lobby, Entrance C and Linkbridge)	45	01-Jan-26	14-Feb-26		-51																			
11286-STA-09520	FSD : 1st FS Inspection	21	07-Jan-26	27-Jan-26	0%	-51		 			Ī										1				
11286-STA-09500	FSD: Form 215/314/501 Submission	0	01-Jan-26		0%	-51																			
11286-STA-09550	FSD : Obtain Fire Certificate (FS172) by FSD	0		14-Feb-26	0%	-51																			
11286-STA-09540	FSD : Issued Fire Certificate (FS172)	6	09-Feb-26	14-Feb-26	0%	-51																			
11286-STA-09510	FSD: FSD received Form 215/314/501 & arranging for Inspec	6	01-Jan-26	06-Jan-26	0%	-51		 			<u> </u>														
11286-STA-09530	FSD: Defects rectification works and 2nd FS Inspection	12	28-Jan-26	08-Feb-26	0%	-51	:																		
BD Inspection and	Occupation Permit (OP)	30	15-Feb-26	16-Mar-26		-51	:																		
11286-STA-09590	BD : Completion Certificate Issued by BD	0		16-Mar-26	0%	-51	:																		
11286-STA-09560	BD : Submit BA13 to BD for Inspection	6	15-Feb-26	20-Feb-26	0%	-51																			
11286-STA-09570	BD : BD Inspection	16	21-Feb-26	08-Mar-26	0%	-51																			
11286-STA-09580	BD : Rectify Defects and Final BD Inspection	8	09-Mar-26	16-Mar-26	0%	-51		 								[T				
EMSD RB Inspect	ion	20	15-Feb-26	06-Mar-26		-41																			
11286-STA-09600	EMSD: Submission to EMSD for RB Inspection	14	15-Feb-26	28-Feb-26	0%	-41	:																		
11286-STA-09610	EMSD: RB Inspection	6	01-Mar-26	06-Mar-26	0%	-41	:																		
11286-STA-09620	EMSD: RB Approval Obtained	0		06-Mar-26	0%	-41	:									:									

•	◆ Milestone
	Overall Summary Bar
	▼ Sub-Summary Bar
	Critical Bar
	Non-Critical Bar
	Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 30 Sep 2023)


(based on Revised Programme for Acceptance (Aug-23))

(20 of 20)


Date	Revision	Checked	Approved
0-Sep-23	11286 3 months rolling programme		
-			

STREET AND SUNG WONG	TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI TOI STATION g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
APPENDIX C	PROJECT ORGANIZATION CHART AND CONTACT DETAILS

Appendix C – Organization Chart of SCL Works Contract 11286



STREET AND SUNG WONG	
Monthly Environmental Monitori	ng and Audit Report No. 3 (1 September 2023 – 30 September 2023)
APPENDIX D	LOCATIONS OF NOISE AND DUST MONITORING STATION



CONSTRUCTION OF SHATIN STREET AND SUNG WONG T	TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI TOLISTATION
	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
A DDENIDIV E	MONITORING CONFRINCE OF THE REPORTING MONTH
APPENDIX E	MONITORING SCHEDULE OF THE REPORTING MONTH
	AND THE NEXT MONTH

Monitoring Schedule in September 2023

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
					1-Sep	2-Sep
3-Sep	- Noise Monitoring (NMS-CA-7) - 1-hour TSP x 3 (DMS-7)	5-Sep	6-Sep	7-Sep - Noise Monitoring (NMS-CA-7) - 1-hour TSP x 3 (DMS-7)	8-Sep	9-Sep
10-Sep	11-Sep	12-Sep	- Noise Monitoring (NMS-CA-7) - 1-hour TSP x 3 (DMS-7)	14-Sep	15-Sep	16-Sep
17-Sep	18-Sep	- Noise Monitoring (NMS-CA-7) - 1-hour TSP x 3 (DMS-7)	20-Sep	21-Sep	22-Sep	23-Sep
24-Sep	25-Sep - Noise Monitoring (NMS-CA-7) - 1-hour TSP x 3 (DMS-7)	26-Sep	27-Sep	28-Sep	29-Sep - 1-hour TSP x 3 (DMS-7)	30-Sep

^{*} Dust and noise monitoring orginally on 1-Sep have been rescheduled to 4-Sep due to bad weather conditions under typhoon from 1-Sep to 2-Sep.

Tentative Monitoring Schedule in October 2023

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
1-Oct	2-Oct	3-Oct	4-Oct	- Noise Monitoring - 1-hour TSP * 3	6-Oct	7-Oct
8-Oct	9-Oct	10-Oct	- Noise Monitoring - 1-hour TSP * 3	12-Oct	13-Oct	14-Oct
15-Oct	16-Oct	- Noise Monitoring - 1-hour TSP * 3	18-Oct	19-Oct	20-Oct	21-Oct - 1-hour TSP * 3
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct - Noise Monitoring - 1-hour TSP * 3	28-Oct
29-Oct	30-Oct	31-Oct				

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION	
Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)	
APPENDIX F	CALIBRATION REPORTS
ALLENDIX	SALIBITATION NEI ONTO



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C227323

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC22-2398)

Date of Receipt / 收件日期: 24 November 2022

Description / 儀器名稱

Precision Acoustic Calibrator

Manufacturer / 製造商

LARSON DAVIS

Model No. / 型號

CAL200

Serial No. / 編號 Supplied By / 委託者 15678 Envirotech Services Co.

Room 712, 7/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

Line Voltage / 電壓 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

18 December 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies

- Fluke Everett Service Center, USA

Tested By

測試

Assistant Engineer

Certified By

核證

Date of Issue

19 December 2022

簽發日期

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

E-mail/電郵: callab(a)suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C227323

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

The results presented are the mean of 3 measurements at each calibration point. 2.

3. Test equipment:

> Equipment ID CL130 CL281 TST150A

Description

Universal Counter

Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C223647

AV210017 C221750

Test procedure: MA100N. 4.

Results: 5.

Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value (dB)
Nominal Value 94 dB, 1 kHz	(dB) 93.9	± 0.2	± 0.2
114 dB, 1 kHz	113.9		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000	$1 \text{ kHz} \pm 1 \%$	± 1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

C232965 Certificate No.:

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC23-0878)

Date of Receipt / 收件日期: 4 May 2023

Description / 儀器名稱

Sound Level Meter

Manufacturer/製造商

Rion NL-52

Model No. / 型號 Serial No. / 編號

00643049

Supplied By / 委託者

Envirotech Services Co.

Room 712, 7/F, My Loft, 9 Hoi Wing Road, Tuen Mun,

New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 $(23 \pm 2)^{\circ}$ C Relative Humidity / 相對濕度 : $(50 \pm 25)\%$

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期

27 May 2023

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed specified limits. (after adjustment)

These limits refer to manufacturer's published tolerances as requested by the customer.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Hottinger Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By

測試

HT Wong Assistant Engineer

Certified By 核證

Lee Engineer Date of Issue 簽發日期

29 May 2023

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C232965

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280

Description

40 MHz Arbitrary Waveform Generator

Certificate No.

C230306

CL281

Multifunction Acoustic Calibrator

CDK2302738

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Adjustment

	UUT	Setting		Applied Value		UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
30 - 130	L_{A}	A	Fast	94.00	1	* 95.5	± 1.1

^{*} Out of IEC 61672 Class 1 Limit

6.1.1.2 After Adjustment

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU'	T Setting		Applie	d Value	UUT
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L_{A}	A	Fast	94.00	1	94.0 (Ref.)
*******	35.5.1			104.00		104.0
				114.00		114.1

Website/網址: www.suncreation.com

IEC 61672 Class 1 Limit: \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.:

C232965

證書編號

6.2 Time Weighting

	נטט	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L_{A}	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

A Waighting 6.3.1

	UUT	Setting		Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
				125 Hz	77.8	-16.1 ± 1.5	
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
	afior "Minoral				2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0 \pm 1.6$
					8 kHz	92.9	-1.1 (+2.1; -3.1)
					16 kHz	86.0	-6.6 (+3.5 ; -17.0

6.3.2 C-Weighting

	UUT	Setting		Applie	ed Value	UUT	IEC 61672
Range	Function	Frequency	Time	Level	Freq.	Reading	Class 1 Limit
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	$\textbf{0.0} \pm \textbf{1.4}$
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1; -3.1)
					16 kHz	84.1	-8.5 (+3.5; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.
本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C232965

證書編號

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 12128

- Mfr's Limit: IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : $\pm 0.35 \text{ dB}$

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT

: MR MAGNUM FAN

WORK ORDER

SUB-BATCH

HK2312358

CLIENT

: ENVIROTECH SERVICES CO.

ADDRESS

: RM 712, 7/F, MY LOFT 9 HOI WING ROAD,

DATE RECEIVED: 31-MAR-2023

TUEN MUN, N.T., HK

DATE OF ISSUE : 11-APR-2023

NO. OF SAMPLES : 1

PROJECT

CLIENT ORDER

General Comments

- Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the
- Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.
- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified.
- Calibration was subcontracted to and analysed by Envirotech Services Company

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories

Position

Richard Fung

Managing Director

WORK ORDER

: HK2312358

SUB-BATCH

CLIENT

: 1 : ENVIROTECH SERVICES CO.

PROJECT



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK2312358-001	Sibata (326285)	Equipments	18-Mar-2023	S/N: 326285	



Envirotech Services Co.

Rm. 712, 7/F My Loft, 9 Hoi Wing Road, Yuan Mun, H.K. Tel : 2560 8450 Fax : 2560 6553

Equipment Verification Report (TSP)

Equipment Calibrated:

Type:

Laser Dust Monitor

Manufacturer:

Sibata LD-3B

Serial No.:

326285

Equipment Ref.:

N/A

Job Order:

HK2311344

Standard Equipment

Standard Equipment:

High Volume Sampler (TSP)

Location & Location ID:

Envirotech Room (Calibration Room)

Equipment Ref.:

HVS 8162

Last Calibration Date:

28-Feb-2023

Equipment Verification Results:

Verification Date:

17 & 18 March 2023

Hour	Time	Mean Temp ^o C	Mean Pressure (hpa)	Concentration in µg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count /Minute (Total Count/min)
1hr 00mins	1410-1510	24.2	1018.2	100	3910	65
1hr 00mins	0810-0910	22.2	1021.5	67	2218	37
1hr 00mins	1510-1610	25.0	1022.4	68	2350	39

Linear Regression of Y or X

Slope (K-factor):


 $1.5942(\mu g/m^3)/CPM$

Correlation Coefficient (R):

0.9944

Date of Issue:

29-Mar-2023



Remarks:

- 1. Strong Correlation (>0.8)
- 2. Factor 1.5942 (µg/m³)/CPM should be applied for TSP monitoring

Operator:

P.F.Yeung

Signature

Date: 29 March 2023

QC Reviewer:

K.F.Ho

Signature

Date: 29 March 2023

^{*}If R<0.5, repair or verification is required for the equipment

TSP SAMPLER CALIBRATION CACULATION SPREADSHEET

Location:	Rm. 712	, My Lo	ft, Tuen Mı	ın		Date of Calib	ration:	28-Feb-23
HVS ID:	8162					Next Calibrat	ion Date:	28-Apr-23
Name and	Model:	TISCH :	HVS Mode	TE-51	70	Operator: K.F.Ho		
				COND	ITIONS			
	Sea Leve Tempera		(3),((3)		021	Corrected Pre Temperature	essure (mm Hg) (K)	764.3 295
				CALIE	RATION (DRIFICE		
			Make: Model: Serial#:	TE-502	CH 25A 454	Ostd Slope Ostd Intercep	t	2.06918 -0.04220
•				CALIE	BRATION			
Plate	H2O(L)	H20(R)	H2O	Qsto	i I	IC		LINEAR
No.	(in)	(in)	(in)	(m3/m	1	(corrected)		REGRESSION
18	6.7	6.6	13.3	1.79	7 62	62.51	Slope=	= 31.428
13	5.2	5.1	10.3	1.58	4 55	55.45	Intercept=	= 5.569
10	4.0	3.9	7.9	1.39	0 48	48.39	Corr. Coeff.=	= 0.9990
7	2.5	2.5	5.0	1.11	0 40	40.33		
5	1.4	1.4	2.8	0.83	6 32	32.26		
		S	Tstd/Ta))-b]		IC 70 F		Flow Rate	
Ostd – stan	dard flow r	ate.		en de la companya de	65			<i>></i>
-	ted chart re			-	60			
	hart respons			and the state of t	55			
	ator Qstd sl			and the second	50			
	ntor Qstd int			***************************************	45			MARKET CONTRACTOR OF THE PROPERTY OF THE PROPE
			calibration (leg K)	40			
			bration (mm	1	35			
301441	- FILLENIE W			-6/	30			

1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

For subsequent calculation of sampler flow:


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure





RECALIBRATION **DUE DATE:**

December 15, 2023

Calibration Certification Information

Cal. Date: December 15, 2022 Rootsmeter 5/N: 438320

Ta: 295

°K

Operator: Jim Tisch

Calibration Model #: TE-5025A

Calibrator S/N: 4064

Pa: 748.0 mm Hg

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.4430	3.2	2.00
2	3	4	1	1.0210	6.4	4.00
3	5	6	1	0.9170	7.9	5.00
4	7	8	1	0.8730	8.8	5.50
5	9	10	1	0.7210	12.8	8.00

	Data Tabulation								
Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)}$		Qa	√∆H(Ta/Pa)				
(m3)	(x-axis)	(y-axis)	Va	(x-axis)	(y-axis)				
0.9900	0.6861	1.4101	0.9957	0.6900	0.8881				
0.9858	0.9655	1.9943	0.9914	0.9711	1.2560				
0.9838	1.0728	2.2296	0.9894	1.0790	1.4042				
0.9826	1.1255	2.3385	0.9882	1.1320	1.4728				
0.9772	1.3554	2.8203	0.9829	1.3632	1.7762				
	m=	2.10977		m=	1.32110				
QSTD	b=	-0.03782	QA	b=	-0.02382				
~	r=	0.99998		r=	0.99998				

Calculation	ns		
Vstd= ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)		
Qstd= Vstd/ΔTime	Qa= Va/ΔTime		
For subsequent flow ra	te calculations:		
$Qstd= 1/m \left(\left(\sqrt{\Delta H \left(\frac{Pa}{Pstd} \right) \left(\frac{Tstd}{Ta} \right)} \right) - b \right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H(Ta/Pa)} \right) - b \right)$		

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.cor

TOLL FREE: (877)263-7610 FAX: (513)467-900

STREET AND SUNG WON Monthly Environmental Monito	ring and Audit Report No. 3 (1 September 2023 – 30 September 2023)
World by Environmental World	and Addit Report No. 5 (1 September 2025 55 September 2025)
APPENDIX G	SUMMARY OF EVENT / ACTION PLANS

Appendix G1 – Event and Action Plan for Regular Construction Noise Monitoring

EVENT	Actio	on						
	Cont	tractor's Environmental Team	Independent Environmental Checker		En	Engineer Representative (ER)		e Contractor
	(Contractor's ET)		(IE	C)				
Exceeding Action Level	2. I 0 1 3. I	Notify the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Increase the monitoring frequency to check mitigation effectiveness.	1.	Review the investigation results submitted by the contractor; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor.	1. 2. 3. 4.	Confirm receipt of notification of complaint in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures.	1. 2. 3.	Investigate the complaint and propose remedial measures; Report the results of investigation to the IEC, ET and ER; Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; Implement noise mitigation proposals.
Exceeding Limit Level	2. I 1 1 3. I 1 1 4. (Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency; Carry out analysis of the Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Inform the IEC, ER and EPD the causes and actions taken for the exceedances Assess the effectiveness of the Contractor's remedial measures and keep the IEC, ER and EPD	 1. 2. 3. 4. 	Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER, and Contractor on the potential remedial measures; Review and advise the ET and ER on the effectiveness of the remedial measures proposed by the Contractor	 2. 3. 4. 5. 	Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	 1. 2. 3. 4. 5. 6. 	Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem is still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G2 – Event and Action Plan for Regular Construction Dust Monitoring

Event	Action							
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor				
	Team (Contractor's ET)	(IEC)						
Action Level								
Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase the monitoring frequency 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	Confirm receipt of notifications of exceedance in writing;	 Identify reason(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods and agree them with the ER as appropriate. 				
Exceedance for two or more consecutive samples	1. Inform the IEC, Contractor and ER; 2. Discuss with the ER, IEC and Contractor on the remedial measures required; 3. Repeat measurements to confirm findings; 4. Increase the monitoring frequency to daily; 5. If exceedance continues, arrange meeting with the IEC, ER and Contractor; 6. If exceedance stops, the monitoring frequency will resume normal.	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the Implementation of remedial measures. 	 Identify reasons and investigate the causes of exceedance; Submit proposals of remedial measures to the ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend the proposal as appropriate. 				

Event	Action			
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor
	Team (Contractor's ET)	(IEC)		
Limit Level				
Exceedance for one sample	 Inform the IEC, Contractor and ER; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals of remedial measures to ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Exceedance for two or more consecutive samples	 Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep the IEC, EPD and ER informed of the results; If exceedance stops, the monitoring frequency will return to normal. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER, and Contractor on the potential remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate actions to avoi further exceedance; Submit proposals of remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix G3 – Event and Action Plan for Landscape and Visual Impacts during the construction phase

Event	Action								
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor					
	Team (Contractor's ET)	(IEC)							
Non-conformity on one occasion	 Inform the Contractor, the IEC and the ER. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Confirm receipt of notifications of nonconformity in writing. Review and agree on the remedial measures proposed by the Contractor. Supervise the implementation of remedial measures. 	 Identify reasons and investigate the non-conformity. Implement remedial measures Amend working methods and agree them with the ER as appropriate. Rectify the damage and undertake any necessary replacement. 					
Repeated Nonconformity	 Identify Reasons. Inform the Contractor, IEC and ER. Increase the inspection frequency. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, the inspection frequency return to normal (ie,. Once every two weeks) 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Notify the Contractor. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented. Supervise the implementation of remedial measures. 	Identify Reasons and					

STREET AND SUNG WONG	I TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI TOI STATION g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
monany Emmonated monatement	g difference to (1 copies in 2020 coopies in 2020)
APPENDIX H	SUMMARY OF IMPLEMENTATION STATUS OF
ATTENDIATI	ENVIRONMENTAL MITIGATION

Appendix H Environmental Mitigation Implementation Status – SCL Works Contract 11286 (Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station)

Note:

- * Reference has been made to the approved SCL (TAW-HUH) EM&A Manual.
- √ Compliance of Mitigation Measures
- Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by the Contractor
- Δ Deficiency of Mitigation Measures but rectified by the Contractor
- N/A Not Applicable in Reporting Period

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
Cultural I	Heritage Imp	act					
-	Table 3.3 of Works Contract's ERR	Special attention should be paid to avoid adverse physical impact arising from the proposed works to the buildings of the School. Design proposal, method of works and choice of machinery should be targeted to minimize adverse impacts to the heritage sites. Works boundary should be set away from the historic buildings of the School as far as practical and physical barrier should be provided to fence off historic buildings from the works site of the Project.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Detailed design proposal, impact assessment and precautionary measures of the footbridge (including but not limited to piling, ELS and footbridge deck construction) and entrance lobbies should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Foundation information of the historic buildings should be verified on site if needed and sufficient lateral support should be provided and dewatering (if required) should be carried out with great caution to control ground movement and change of groundwater regime during the excavation works in close vicinity to the historic	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		buildings.					
-	Table 3.3 of Works Contract's ERR	Pre- and post-construction condition survey of the historical buildings should be carried out to record their conditions. The survey reports should be submitted to AMO for record		Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Any vibration and building movement induced from the proposed works should be closely monitored to ensure no disturbance and physical damages made to the heritage sites during the course of works. Monitoring proposal for the heritage sites, including checkpoint locations, installation details, response actions for each of the Alert/ Alarm/ Action (3As) levels and frequency of monitoring should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Section 3.6 of Works Contract's ERR	•	Minimise archaeological impacts	Contractor	All construction sites	During foundation works of construction stage	N/A
Ecology ((Constructio	on Phase)					
S5.7	E5	Good Site Practices Impact on any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal.	Minimise ecological impacts	Contractor	All construction sites	Construction Stage	N/A
		The following good site practices should also be implemented:					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Erection of temporary geotextile silt or sediment fences/oil traps around earthmoving works to trap sediments and prevent them from entering watercourses; Avoidance of soil storage against trees or close to water bodies; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. tunnel on hill at top of slope stabilisation works; No on-site burning of waste; Store waste and refuse in appropriate receptacles. 					
Landscap	pe & Visual (Construction Phase)					
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Decorative Hoarding Erection of decorative screen in visual and landscape sensitive areas during the construction stage to screen off undesirable views of the construction site. Hoarding should be designed to be compatible with the existing urban context.	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	V
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Management of facilities on work sites To provide proper management of the on-site facilities, control the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent Visual Sensitive Receivers (VSRs).	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	V
S6.12	LV2 / Table 5.4 of Works Contract's ERR	Aesthetic landscape and architectural treatment on Station/ Entrance/ ventilation shaft/ portal All station entrances, ventilation shafts and all aboveground structures shall be sensitively designed to ensure that suitable architectural design and the constraints.	Minimize visual & landscape impact	MTRC	Within Project Site	Construction Stage	N/A
S6.12	LV2/	Re-instatement of excavated area	Minimize visual &	MTRC	Within Project Site	Construction Stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	Table 5.4 of Works Contract's ERR	All excavated area and disturbed area for temporary works utilities diversion, temporary road diversion, and pipeline works shall be reinstated to former conditions or better, to the satisfaction of the relevant Government departments.	landscape impact				
Construc	tion Dust						
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	√
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul roads in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 l/m² to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	√
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase; Any excavated or stockpile of dusty material should be covered entirely by an impervious sheeting or sprayed with water to maintain an entirely wet surface and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile has been removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extended beyond the pedestrian barriers, 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	√

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		fencing or traffic cones.					
		 The load of dusty materials on a vehicle leaving a construction site should be covered entirely by an impervious sheeting to ensure that the dusty materials do not leak from the vehicle; 					
		Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores;					
		When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period;					
		The portion of any road which leads only to construction site and is within 30m of a vehicle entrance or exit should be kept clear of dusty materials;					
		 Surfaces where any pneumatic or power- driven drilling, cutting, polishing or other mechanical breaking operations take place should be sprayed with water or a dust suppression chemical continuously; 					
		 Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain an entirely wet surface 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building upward, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by an impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by an impervious sheeting or placed in an area sheltered on the top and 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor's ET	Selected representative dust monitoring station	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
EP Condition 2.18(a)	D7	Watering once every working hour for active works areas, exposed areas and paved haul roads shall be provided in Kowloon area to keep these active works areas, exposed areas and paved haul roads wet.	Minimize construction dust impact	Contractor	All construction sites	Construction stage	V
EP Condition 2.19	D8	All diesel fuelled construction plant, including marine vessels if possible, used by the contractors within the works areas of the Project shall be powered by ultra low sulphur diesel fuel.	Minimize aerial emissions of sulphur dioxide from construction plant	Contractor	All construction sites	Construction stage	V
Construct	ion Noise (Airborne)					
S8.3.6	N1	 Implement the following good site practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the period of construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction stage	*>
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	1

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
S8.3.6	N3	construction period. Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	N/A
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	V
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	Contractor All construction sites where practicable	Construction stage	N/A
S8.3.6	N6	Implement noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor's ET	Selected representative noise monitoring station	Construction stage	$\sqrt{}$
-	Section 4.5.12 of Works Contract's ERR	Noise insulating fabric (the Fabric) would be installed for PME such as vibratory hammers, drill rigs and piling rigs. The Fabric should be lapped such that there would be no opening or gaps on the joints.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	N/A
Water Qu		•					
S10.7.1	W1	In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoffs and Site Drainage • At the start of the site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities.	To minimise water quality impact from construction site runoffs and general construction activities	Contractor	All construction sites where practicable	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. • The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. • The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³/s, a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³/s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction. • All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, and definitely, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means. • The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone		measures?			

gained during prolonged periods of inclement weather and the reduction of surface sheet		measures?	measures		Status
particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal					
more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff					
	regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed	regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions should be taken at any time of	regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. • Precautions should be taken at any time of	regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.	regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. • Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. • Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. • Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers.

taken when a rainstorm is imminent or forecasted, and actions to be taken during or

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		after rainstorms are summarised in Appendix					
		A2 of ProPECC PN 1/94. Particular attention					
		should be paid to the control of silty surface					
		runoffs during storm events, especially for					
		areas located near steep slopes.					
		 All vehicles and plant should be cleaned 					
		before leaving a construction site to ensure					
		that no earth, mud, debris and the like is					
		deposited by them on roads. An adequately					
		designed and sited wheel washing facilities					
		should be provided at every construction site					
		exit where practicable. Wash-water should					
		have sand and silt settled out and removed at					
		least on a weekly basis to ensure the continued efficiency of the process. The					
		section of access road leading to, and exiting					
		from, the wheel-wash bay to the public road					
		should be paved with sufficient backfall					
		toward the wheel-wash bay to prevent vehicle					
		tracking of soil and silty water to public roads					
		and drains.					
		Oil interceptors should be provided in the					
		drainage system downstream of any oil/fuel					
		pollution sources. The oil interceptors should					
		be emptied and cleaned regularly to prevent					
		the release of oil and grease into the storm					
		water drainage system after accidental					
		spillage. A bypass should be provided for					
		the oil interceptors to prevent flushing during					
		heavy rain.					
		 Construction solid waste, debris and rubbish 					
		on site should be collected, handled and					
		disposed of properly to avoid water quality					
		impacts.					
		 All fuel tanks and storage areas should be 					
		provided with locks and sited in sealed areas,					
		within bounds of a consolity could to 1100/ of					

within bunds of a capacity equal to 110% of the storage capacity of the largest tank to

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		prevent spilled fuel oils from reaching nearby water sensitive receivers. • All the earth works should be conducted sequentially to limit the amount of construction runoffs generated from exposed areas during the wet season (April to September) as far as practicable. • Adopt best management practices					
S10.7.1	W2	 Tunnelling Works Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge. The wastewater with a high concentration of suspended solids should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove oil, lubricants and grease from the wastewater. Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. The slurry should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities have been completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	To minimize construction water quality impact from tunnelling works	Contractor	All tunnelling portion	Construction stage	N/A
S10.7.1	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for their	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		appropriate disposal and maintenance.					
S10.7.1	W4	appropriate disposal and maintenance. Groundwater from Contaminated Area in case contamination is found: No direct discharge of groundwater from contaminated areas is allowed. Prior to the excavation works within potentially contaminated areas, the groundwater quality should be reviewed with reference to the site investigation data in the EIA report for compliance and the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-Water). The existence of prohibited substance should be confirmed. The review results should be submitted to EPD for examination if the review results indicate that the groundwater to be generated from the excavation works would be contaminated. The contaminated groundwater should be either properly treated in compliance with the requirements of the TM-Water or properly recharged into the ground. If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. total petroleum hydrocarbon (TPH)) to undetectable range. All treated effluent from			Excavation areas where contamination is found.	Construction stage	N/A
		the wastewater treatment plant shall meet the requirements as stated in TM Water and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-Water. The baseline groundwater quality shall be determined prior to the selection of the recharge wells. It is necessary to submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than the pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the Water Pollution Control Ordinance (WPCO) through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.					
S10.7.1	W7	 In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains. The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal 	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		(Chemical Waste) (General) Regulation.					
Waste Ma	anagement ((Construction Waste)					
S11.4.1.1		On-site sorting of C&D (Construction and Demolition) material Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored in the designated stockpile areas avoiding delivering them to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from being ended up at concrete batching plants and turned into concrete for structural use. Details regarding control measures at source sites and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated. The traceability of delivery will be ensured via the implementation of Trip Ticket System and enforcement by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc should also be explored.	Separation of unsuitable rock from ending up at Concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	N/A
S11.5.1	WM2	Construction and Demolition (C&D) Material Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement;	Good site practice to minimize waste generation and recycle C&D materials as far as	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Implement an enhanced Waste management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and minimize waste generation during the course of construction. Disposal of the C&D materials to any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get his approval before implementation 	practicable so as to reduce the amount for final disposal				
S11.5.1	WM3	Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used. Metal hoarding should be used to enhance the possibility of recycling. The purchase of construction materials will be carefully planned in order to avoid over ordering and wastage.	Good site practice to minimize waste generation and recycle C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage.					
S11.5.1	WM4	 General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local collection scheme should be considered by the Contractor. 	Minimize the production of general refuse and minimise odour, pest and litter impacts	Contractor	All construction sites	Construction stage	
S11.5.1	WM7	Chemical Waste Chemical waste as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, that is produced should	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. They should have a capacity of less than 450 litres unless the specification has been approved by the EPD. A label in English and Chinese should be displayed in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides. It should also have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest. It should have adequate ventilation and be covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste should be via a licensed waste collector; to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre (which also offers a chemical waste collection service and can supply the necessary storage					

the approval from the EPD.

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION					
Monthly Environmental Monitoring	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)				
APPENDIX I	REGULAR NOISE MONITORING RESULTS				

Appendix I - Regular Noise Monitoring Results

Station	NMS-CA-7	Skytower Tower 2

Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model /	Calibrator Model / ID
4-Sep-23	10:00	10:30	Fine	68.7	70.0	-(b)	Excavator	Traffic noise	31	0.5	NL-52 00643049	CAL200 15678
7-Sep-23	8:40	9:10	Cloudy	67.9	70.0	-(b)	-	Traffic noise	30	0.5	NL-52 00643049	CAL200 15678
13-Sep-23	8:47	9:17	Fine	71.6	70.0	66.5	Excavator	Traffic noise	29	0.5	NL-52 00643049	CAL200 15678
19-Sep-23	8:15	8:45	Fine	70.8	70.0	63.1	•	Traffic noise	28	0.5	NL-52 00643049	CAL200 15678
25-Sep-23	10:28	10:58	Fine	68.2	70.0	-(b)	Excavator	Traffic noise	28.8	0.5	NL-52 00643049	CAL200 15678
29-Sep-23	9:16	9:46	Cloudy	71	70.0	64.1	Ground Investigation Works	Traffic noise	30	0.5	NL-52 00643049	CAL200 15678


Remarks:

⁽a) The Measured LAeq is corrected against the corresponding Baseline Level.

⁽b) No correction was made as the measured noise levels were equal to or below the baseline noise levels.

Appendix I - Regular Noise Monitoring Results

Regular Noise Monitoring Results NMS-CA-7 [(Skytower Tower 2] (LAeq, 30min)



Monitoring Date

Remark:

- The presented noise level has been corrected, if the measured noise level is higher than the baseline noise level.

STREET AND SUNG WONG	
Monthly Environmental Monitoring	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
APPENDIX J	REGULAR DUST MONITORING RESULTS


Appendix J - Construction Dust Monitoring Results

Station DMS-7 Parc 22

					Sampling				Action	Limit						
Star	t	Finis	sh	Weather	Time		Measurement		Measurement		Measurement		Level	Level	Observations /	Dust Meter
Date	Time	Date	Time		(hrs)	1st Hour	2nd Hour	3rd Hour	(µg/m3)	(µg/m3)	Remarks	Model / ID				
4-Sep-23	9:50	4-Sep-23	12:50	Fine	3.00	42	47	51	289.7	500	-	Sibata 326285				
7-Sep-23	8:30	7-Sep-23	11:30	Cloudy	3.00	48	54	60	289.7	500	-	Sibata 326285				
13-Sep-23	8:42	13-Sep-23	11:42	Fine	3.00	31	29	27	289.7	500	-	Sibata 326285				
19-Sep-23	8:23	19-Sep-23	11:23	Fine	3.00	33	28	25	289.7	500	-	Sibata 326285				
25-Sep-23	8:25	25-Sep-23	11:25	Fine	3.00	32	29	27	289.7	500	-	Sibata 326285				
29-Sep-23	8:18	29-Sep-23	11:18	Cloudy	3.00	40	35	32	289.7	500	-	Sibata 326285				

Appendix J - Construction Dust Monitoring Results

Regular Construction Dust Monitoring Results DMS-7 (Parc 22)




Monitoring Date


STREET AND SUNG WON Monthly Environmental Monito	oring and Audit Report No. 3 (1 September 2023 – 30 September 2023)
Z.IVII OTIIII OTIIII	
4 B B B 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
APPENDIX K	WIND DATA FROM HONG KONG OBSERVATORY


Appendix K – Wind data obtained from the Kai Tak meteorological station from the Hong Kong Observatory


Wind Direction:






































CONSTRUCTION OF SHATIN STREET AND SUNG WONG T	TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI TOI STATION
	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
APPENDIX L	WASTE FLOW TABLE



		Actual Quantities of Inert C&D Material Generated						Actual Quantities of Non-Inert C&D Material Generated					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse		
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)		
Jan	/	/	/	/	/	/	/	/	/	/	/		
Feb	/	/	/	/	/	/	/	/	/	/	/		
Mar	/	/	/	/	/	/	/	/	/	/	/		
Apr	/	/	/	/	/	/	/	/	/	/	/		
May	/	/	/	/	/	/	/	/	/	/	/		
Jun	/	/	/	/	/	/	/	/	/	/	/		
Jul	0	0	0	0	0	0	0	0	0	0	0		
Aug	0.12	0	0	0	0.12	0	0	0	0	0	0		
Sep	0.28	0	0	0	0.28	0	0	0	0	0	0		
Oct													
Nov													
Dec													
Grand Total	0.4	0	0	0	0.4	0	0	0	0	0	0		

	Actual Quantities of Inert C&D Material Generated						Actual Quantities of Non-Inert C&D Material Generated				
Year	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)
2023	0.4	0	0	0	0.4	0	0	0	0	0	0
2024											
2025											
2026											

Note: (1) Metal, paper & platic were collected by recycler

- (2) Plastic refer to plastic bottles / containers, plastic sheets / foam from packaging
- (3) Use the conversion factor, density of general refues (0.75 tonne / m3), soft inert C&D materials (2 tonnes/m3) and hard rocks / big boulders (2.5 tonne/m3). Also, 1 full load of dumping truck being equivalent to 6.5 m3 by volume
- (4) 1 tonne = 1000 kg

STREET AND SUNG WONG	
Monthly Environmental Monitoring	g and Audit Report No. 3 (1 September 2023 – 30 September 2023)
ADDENIDIV M	ENVIRONMENTAL COMPLAINT ENVIRONMENTAL
APPENDIX M	ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND PROSECUTION LOG

Appendix M Environmental Complaint, Environmental Summon and Prosecution Log

Reporting Period	Number of Complaints in Reporting Period	Number of Summons/Prosecutions in Reporting Period
15 – 30 July 2023	0	0
August 2023	0	0
September 2023	1	0
Overall Total	1	0

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION

Monthly Environmental Monitoring and Audit Report No. 3 (1 September 2023 – 30 September 2023)

ERM has over 160 offices across the following countries and territories worldwide

Argentina The Netherlands
Australia New Zealand

Relatives

Belgium Norway Brazil Panama Canada Peru Chile Poland China Portugal Colombia Puerto Rico France Romania Germany Russia Guyana Singapore Hong Kong South Africa India South Korea Indonesia Spain Ireland Sweden Italv Switzerland Taiwan Japan Kazakhstan Tanzania Thailand Kenya Malaysia UK

US

Vietnam

ERM Hong Kong Limited

2509, 25/F One Harbourfront

18 Tak Fung Street Hung Hom, Kowloon

Hong Kong

www.erm.com

Mexico

Mozambique