Shatin to Central Link – Tai Wai to Hung Hom Section and **MongKok East to Hung Hom Section**

Monthly EM&A Report No. 104

[Period from 1 to 31 October 2023]

(November 2023)

Plan.

Verified by: <u>Claudine LEE</u>

Position: Independent Environmental Checker

Date: <u>9 November 2023</u>

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report No. 104

[Period from 1 to 31 October 2023]

(November 2023)

Certified by	:	─ӇҶ── Alex Siu
Position	:	Environmental Team Leader
Date	:	9 November 2023

Shatin to Central Link – Tai Wai to Hung Hom Section and MongKok East to Hung Hom Section

Monthly EM&A Report No.104

[Period from 1 to 31 October 2023]

Table of Contents

1	I INTRODUCTION			
	1.1 1.2 1.3	Background Project Programme Purpose of the Report	2 2 4	
2	ENVIR	ONMENTAL MONITORING AND AUDIT	4	
3		MENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENT	S 0	

List of Tables

Table 1.1	Summary of Awarded Works Contracts
Table 2.1	Summary of Works Contracts and Respective EPs
Table 2.2	Summary of Major Construction Activities in the Reporting Period
Table 2.3	Summary of TSP Monitoring Results in the Reporting Period
Table 2.4	Summary of Construction Noise Monitoring Results in the Reporting Period
Table 2.5	Log for Environmental Complaints, Notification of Summons and Successful Prosecutions for the Reporting Month
Table 3.1	Summary of Status of Required Submissions for EP-437/2012/A
Table 3.2	Summary of Status of Required Submissions for EP-438/2012/K

List of Appendices

Appendix A Monthly EM&A Report for SCL (TAW-HUH) and SCL (MKK-HUH) – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

1 INTRODUCTION

1.1 Background

- 1.1.1 The Shatin to Central Link (SCL) is a 17km extension of the existing Ma On Shan Line (MOL) and East Rail Line (EAL) comprising (i) The East-West Corridor which extends the MOL from Tai Wai to Hung Hom via East Kowloon to connect with the West Rail Line (WRL) at Hung Hom Station (HUH) and Stabling Sidings at Hung Hom Freight Yard (HHS); and (ii) The North-South Corridor which is an extension of the East Rail Line (EAL) at Hung Hom across the harbour to Admiralty Station (ADM).
- 1.1.2 Shatin to Central Link Tai Wai to Hung Hom Section [SCL (TAW-HUH)] and Shatin to Central Link Mong Kok East to Hung Hom Section [SCL (MKK-HUH) (hereafter referred to as "the Project") are parts of the SCL. Shatin to Central Link Stabling Sidings at Hung Hom Freight Yard [SCL (HHS)] is a proposed stabling sidings option for SCL (TAW HUH) at the former freight yard in Hung Hom.
- 1.1.3 The Environmental Impact Assessment (EIA) Reports for SCL (TAW-HUH) (Register No.: AEIAR-167/2012), SCL (MKK-HUH) (Register No.: AEIAR-165/2012) and SCL (HHS) (Register No.: AEIAR-164/2012) were approved on 17 February 2012 under the Environmental Impact Assessment Ordinance (EIAO). Following the approval of the EIA Reports, two Environmental Permits (EPs) were granted on 22 March 2012, one covers SCL (TAW-HUH) and SCL (HHS) (EP No: EP-438/2012) and the other covers SCL (MKK-HUH) and SCL (HHS) (EP No.: EP-437/2012), for their construction and operation. Variations of environmental permit (VEP) were subsequently applied for EP-438/2012 and EP-437/2012. The latest Environmental Permits (EP Nos.: EP-438/2012/K and EP-437/2012/A) were issued by Director of Environmental Protection (DEP) on 4 October 2016 and 28 November 2017, respectively.

1.2 **Project Programme**

1.2.1 Twelve civil construction works contracts of the Project have been awarded since July 2012. The construction of the Project commenced in September 2012. **Table 1.1** summarises the information of the awarded Works Contracts. All major construction works under these twelve civil construction works contracts have been completed.

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1101 ⁽¹⁾	Ma On Shan Line Modification Works	December 2012	Sun Fook Kong Joint Venture (SFKJV)	ANewR Consulting Ltd. (ANewR)
1102 ⁽⁶⁾	Hin Keng Station and Approach Structures	October 2013	Penta-Ocean Construction Co. Ltd.	Wellab Limited (Wellab)
1103 ⁽⁷⁾	Hin Keng to Diamond	February 2013	Vinci Construction Grands Projets	Ove Arup & Partners Hong Kong Ltd. (Arup)
1103**	Hill Tunnels	October 2019	Wing Ho Yuen Landscaping Co. Ltd.	MTR Co. Limited
1106 ⁽⁸⁾	Diamond Hill Station	March 2013	Leader Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1107 ⁽⁴⁾	Diamond Hill to Kai Tak Tunnels	May 2013	Chun Wo - SELI Joint Venture	Cinotech Consultants Ltd. (Cinotech)
1108 ⁽⁵⁾	Kai Tak Station and Associated Tunnels	June 2013	Kaden -Chun Wo Joint Venture	Environmental Pioneers & Solutions Ltd.

Table 1.1Summary of Awarded Works Contracts

Works Contract	Description	Construction Start Date	Contractor	Environmental Team
1108A ⁽²⁾	Kai Tak Barging Point Facilities	September 2012	Concentric – Hong Kong River Joint Venture (CCL- HKR JV)	Cinotech Consultants Ltd. (Cinotech)
1109 ⁽¹⁰⁾	Stations and Tunnels of Kowloon City Section	September 2012	Samsung-Hsin Chong JV (SSHCJV)	ERM-Hong Kong Limited (ERM)
1111 ⁽⁹⁾	Hung Hom North Approach Tunnels	January 2013	Gammon-Kaden SCL1111 JV	AECOM Asia Co. Ltd.
1112 ⁽¹¹⁾	Hung Hom Station and Stabling Sidings	June 2013	Leighton Contractors (Asia) Limited	SMEC Asia Ltd., HK
11240 ⁽³⁾	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	October 2017	Crown Asia Engineering Limited (CAEL)	MTR Co. Limited
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	17 July 2023	Paul Y. Engineering	ERM-Hong Kong Limited (ERM)

Notes:

(1) All construction works (works areas at Tai Wai Mei Tin Road and the offsite temporary storage areas) under Works Contract 1101 were completed on 29 February 2016.

- (2) All construction works (Kai Tak Barging Point Facilities) under Works Contract 1108A were completed on 29 September 2016.
- (3) All construction works (Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site) under Works Contract 11240 were completed on 3 January 2018.
- (4) All construction works (Diamond Hill to Kai Tak Tunnels) under Works Contract 1107 were completed on 22 February 2018.
- (5) All construction works (Kai Tak Station and associated tunnels) under Works Contract 1108 were completed in July 2018.
- (6) All construction works (Hin Keng Station and Approach Structures) under Works Contract 1102 were completed in December 2018. The Environmental Team was taken over by Wellab Limited starting from 1 January 2019.
- (7) All construction works (Hin Keng to Diamond Hill Tunnels) under Works Contract 1103 were completed in June 2019. Minor landscaping works at Fung Tak had been commenced in mid-October and all the works were completed at the end of October 2019.
- (8) All construction works (Diamond Hill Station) under Works Contract 1106 with significant environmental impacts were substantially completed by 25 June 2019.
- (9) All major construction works (Hung Hom North Approach Tunnels) under Works Contract 1111 have been substantially completed since 18 November 2018.
- (10) All construction works (Stations and Tunnels of Kowloon City Section) under Works Contract 1109 have been substantially completed on 12 August 2020.
- (11) All major construction works (Hung Hom Station and Stabling Sidings) under Works Contract 1112 have been substantially completed by 17 September 2020.
- 1.2.2 All major construction works for SCL (TAW-HUH) and SCL (HHS) covered by EP No. EP-438/2012/K was completed. Moreover, several remaining works, including provision of recreational facilities at Ma Chai Hang and outstanding works of access in Sung Wong Toi area for pedestrian link connecting Sung Wong Toi Station to Pak Tai Street, would be carried out in later stage and undertaken by another works contracts in 2023 -2024 tentatively, subject to further liaison with Railway Development Office (RDO), relevant government departments and stakeholders. The tree planting works at Kai Tak Station Square (Phase 1) was carried out and completed in December 2021.
- 1.2.3 All major construction works for SCL (MKK-HUH) and SCL (HHS) covered by EP No. EP-437/2012/A was completed. Moreover, it is proposed to plant additional tree seedlings at the trackside area in Hung Hom as compensation for the shortfall of

compensatory planting. Such planting works would be carried out at later stage and undertaken by another works contract in 2023 tentatively, subject to further liaison with RDO, relevant government departments and stakeholders.

1.3 Purpose of the Report

1.3.1 The Environmental Monitoring and Audit (EM&A) programme for the Project commenced in September 2012. This is the one hundred fourth EM&A Report for the Project which summarises the EM&A works undertaken during the period from 1 to 31 October 2023.

2 ENVIRONMENTAL MONITORING AND AUDIT

2.1.1 The construction of SCL has been divided into different civil construction works contracts which are covered by EP No. EP-437/2012/A and/or EP-438/2012/K. As per the EP Conditions, EM&A Reports for the works contracts as shown in the table below have been prepared by the respective Contractor's ETs.

Works Contract	Contract Title	Works Covered in Environmental Permit No.
1101	Ma On Shan Modification Works	EP-438/2012/K
1102	Hin Keng Station and Approach Structures	EP-438/2012/K
1103	Hin Keng to Diamond Hill Tunnels	EP-438/2012/K
1106	Diamond Hill Station	EP-438/2012/K
1107	Diamond Hill to Kai Tak Tunnels	EP-438/2012/K
1108	Kai Tak Station and Associated Tunnels	EP-438/2012/K
1108A	Kai Tak Barging Point Facilities	EP-438/2012/K
1109	Stations and Tunnels of Kowloon City Section	EP-438/2012/K
1111	Hung Hom North Approach Tunnels	EP-437/2012/A & EP-438/2012/K
1112	Hung Hom Station and Stabling Sidings	EP-437/2012/A & EP-438/2012/K
11240	Excavation, Sorting and Disposal of Stockpiled Spoils to Approved Receptor Site	EP-438/2012/K
11286	Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	EP-438/2012/K

 Table 2.1
 Summary of Works Contracts and Respective EPs

- 2.1.2 The EM&A Reports for Works Contracts 11286 prepared by the respective Contractor's ETs are provided in **Appendix A**. The EM&A Report provide details of the project information, EM&A requirements, impact monitoring and audit results for the corresponding Contract.
- 2.1.3 A summary of the major construction activities undertaken by the respective Contractors of various Works Contracts during the reporting period are presented in **Table 2.2**.

Table 2.2	Summary of Major Construction Activities in the Reporting Period						
Works Contract	Site	Construction Activities					
11286	Works in Sung Wong Toi (SUW) (formerly named as To Kwa Wan (TKW))	 Near Sung Wong Toi Exit D (W1) Site Formation Pre-grout Site office erection Near Pak Tai Street (H2) Site Formation Pre-drill UU diversion 					

- 2.1.4 Impact monitoring for air quality and construction noise were conducted in accordance with the EM&A Manual in the reporting period. Continuous noise monitoring was not required in the reporting period for the Works Contract according to the Continuous Noise Monitoring Plan (CNMP). The air quality and construction noise for this reporting period are summarised in Tables 2.3 and 2.4. Details of the monitoring requirements, locations, equipment, methodology and QA/QC procedures are presented in the EM&A Reports as provided in Appendices A.
- 2.1.5 Water quality monitoring was not carried out during this reporting period since no dredging activity was conducted in the reporting period.
- 2.1.6 No environmental complaint, exceedance of limit level, notification of summons or successful prosecutions was received during this reporting period. The investigation report of the environmental complaint received in September 2023 was included in this monthly EM&A report. Log for environmental complaints, notification of summons and successful prosecutions are provided in Table 2.5.
- 2.1.7 Regular site inspections were conducted by the respective ET on a weekly basis to check the implementation of environmental pollution control and mitigation measures for the Project. No non-conformance was identified in the reporting period.

Monitoring Station ID	Location	- TSP Concentration (μg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)	Exceedance due to the Project Construction (Yes/ No/ N/A)
Works Contr	acts 1102 and 1103				
DMS-1 ⁽¹¹⁾	C.U.H.K.A.A. Thomas Cheung School	N/A	148.7	260	N/A
Works Contr	act 1103	1	1	1	I
DMS-2 ⁽¹²⁾	Price Memorial Catholic Primary School	N/A	167.4	260	N/A
Works Contr	acts 1103 and 1106				
DMS-3 ⁽¹³⁾	Hong Kong S.K.H Nursing Home ⁽¹⁾	N/A	159.1	260	N/A
Works Contr					
DMS-4 ⁽¹³⁾	Block 1, Rhythm Garden	N/A	160.4	260	N/A
Works Contr					
Works Contr					
DMS-6	Katherine Building (2)	N/A	156.8	260	N/A
DMS-8	SKH Good Shepherd Primary School	N/A	152.2	260	N/A
DMS-9	No. 12 Pau Chung Street ⁽⁴⁾⁽⁹⁾	N/A	160.9	260	N/A
DMS-10	Chat Ma Mansion	N/A	170.4	260	N/A
Works Contr		1	1	1	
AM1 ⁽⁶⁾⁽¹⁴⁾	No. 234 – 238 Chatham Road North	N/A	183.9	260	N/A
Works Contr	act 1112		•		
AM2	Site Boundary of Finger Pier Adjacent To Harbourfront Horizon ⁽⁸⁾	N/A	182	260	N/A
Works Contr	act 11240 ⁽⁵⁾				
Works Contr	act 11286		1	1	1
	Parc 22 ⁽³⁾	29-67	289.7	500	No
DMS-7 ⁽¹⁵⁾	Skytower Tower 2	68	166.7	260	No

Table 2.3	Summary of TSP Monitoring Results in the Reporting Period
-----------	-----------------------------------------------------------

Alternative monitoring location to Shek On House (1)

(2) Alternative monitoring location to Prosperity House

(3) Alternative monitoring location to Skytower Tower 2

(4) (5) Alternative monitoring location to Lucky Building

No TSP monitoring is required under this contract

AM1 named as HUH-1-3 in SCL(TAW-HUH) and SCL(HHS) EIA Reports. (6)

(7) Alternative monitoring location to Wing Fung Building

Alternative monitoring location to Harbourfront Horizon (8)

Alternative monitoring location of No. 26 Kowloon City Road (9)

(10) The 24-hour TSP monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.

(11) The cessation of monitoring works at DMS-1 was approved by EPD and the last monitoring was conducted on 16 Jul 2018.

(12) The temporary cessation of monitoring works at DMS-2 was approved by EPD in end-June 2019. The last monitoring date was 27 June 2019.

- (13) The cessation of monitoring works at DMS-3 and DMS-4 was approved by EPD on 31 Jul 2019. The last monitoring was conducted on 30 Jul 2019.
- (14) The cessation of monitoring works at AM1 was proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.
- (15) During the reporting period, as a temporary arrangement, it was proposed by the ET and agreed by the IEC to conduct 1-hour TSP monitoring at Parc 22 roof level. 1-hour TSP monitoring was conducted on 5, 11, 17 and 21 October 2023. Since then, ET has obtained the permission from Sky Tower to deploy the High Volume Sampler (HVS) at the location same as the originally proposed dust monitoring location of DMS-7 in the approved EM&A Manual for SCL (TAW HUH). 24-hour TSP thus has subsequently been conducted at Sky Tower Tower 2 (podium level) on 27 October 2023 and will be conducted in the following reporting periods.

Monitoring	Lassting	Noise Level (LAeq, 30mins, dB(A))			Limit Level	Exceedance due to the	
Station ID	Location	Measured	Baseline	Corrected ⁽⁷⁾	(dB(A))	Project Construction (Yes/No/N/A)	
Works Contrac	ets 1102 and 1103						
NMS-CA-1 ⁽¹²⁾	C.U.H.K.A.A. Thomas Cheung School	N/A	57.0	N/A	70 (65 during examination period)	N/A	
Works Contrac	et 1103						
NMS-CA-2 ⁽¹³⁾	Price Memorial Catholic Primary School	N/A	66.0	N/A	70 (65 during examination period)	N/A	
Works Contrac	ts 1103 and 1106						
NMS-CA-3 ⁽¹⁴⁾	Hong Kong S.K.H Nursing Home ⁽¹⁾	N/A	73.0	N/A	70	N/A	
Works Contrac	ts 1106 ⁽¹¹⁾						
NMS-CA-4 ⁽¹⁴⁾	Block 1, Rhythm Garden (north- eastern façade)	N/A	71.0	N/A	75	N/A	
NMS-CA-5 ⁽¹⁴⁾	Block 1, Rhythm Garden (northern façade) ⁽²⁾	N/A	74.0	N/A	70 (65 during examination period)	N/A	
Works Contrac	et 1108 ⁽⁶⁾						
Works Contrac	t 1109						
NMS-CA-6	No. 16-23 Nam Kok Road ⁽³⁾	N/A	76.1	N/A	75	N/A	
NMS-CA-8	SKH Good Shepherd Primary School	N/A	75.4	N/A	70 (65 during examination period) (79 during the period of conducting the continuous noise monitoring) ⁽⁸⁾	N/A	
NMS-CA-9	Kong Yiu Mansion (4)	N/A	69.2	N/A	75	N/A	
NMS-CA-10	Chat Ma Mansion	N/A	76.6	N/A	75	N/A	
Works Contrac	et 1111			-			
NM1 ⁽¹⁵⁾	Carmel Secondary School (South Block)	N/A	68.0	N/A	70 (65 during examination period) (68 during the period of conducting the continuous noise monitoring) ⁽⁹⁾	N/A	
NM2 ⁽¹⁵⁾	No. 234 – 238 Chatham Road North ⁽⁵⁾	N/A	79.0	N/A	75 (77) ⁽¹⁰⁾	N/A	
Works Contrac			·	·	· · · · · · · · · · · · · · · · · · ·		
Works Contrac	et 11240 ⁽⁶⁾						

Table 2.4 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring	Lesstion	Noise Level (L _{Aeq,30mins} , dB(A))			Limit Level	Exceedance due to the	
Station ID	Location	Measured	Baseline	Corrected ⁽⁷⁾	(dB(A))	Project Construction (Yes/No/N/A)	
Works Contract 11286							
NMS-CA-7	Skytower Tower 2	67.1-68.2	70.0	< Baseline	75	No	
NMS-CA-7	Skytower Tower 2	67.1-68.2	70.0	< Baseline	75	No	

Notes:

(1) Alternative monitoring location to Shek On House.

(2) Alternative monitoring location to Canossa Primary School (San Po Kong).

(3) Alternative monitoring location to Prosperity House.

(4) Alternative monitoring location to Lucky Building.

(5) Alternative monitoring location to Wing Fung Building.

(6) No construction noise monitoring is required under this contract.

(7) The measured noise levels are corrected against the corresponding baseline noise levels.

(8) The Limit Level of 79 dB(A) was updated on 22 Aug 2013 as per the latest Construction Noise Mitigation Measures Plan (CNMMP) and Continuous Noise Monitoring Plan (CNMP) which were approved by EPD.

(9) The Limit of 68 dB(A) was updated on 20 Jan 2014 as per the latest CNMMP and CNMP which were approved by EPD.

(10) Daytime noise Limit Level of 77 dB(A) applies during the continuous noise monitoring period.

(11) The construction noise monitoring works would be taken up by Works Contract 1106 since the completion of Works Contract 1107 in Feb 2018.

(12) The cessation of monitoring works at NMS-CA-1 was approved by EPD and the last monitoring was conducted on 17 Jul 2018.

(13) The temporary cessation of monitoring works at NMS-CA-2 was approved by EPD in end-June 2019. The last monitoring date was 24 Jun 2019.

(14) The cessation of monitoring works at NMS-CA-3, NMS-CA-4 and NMS-CA-5 was approved by EPD on 31 Jul 2019. The last monitoring proposed on 31 Jul 2019 was rescheduled to 1 Aug 2019 due to adverse weather and the hoist of Typhoon Signal No.8 (Typhoon "Wipha").

(15) The cessation of monitoring works at NM1 and NM2 were proposed on 25 Jul 2019 and EPD expressed no objection on 31 Jul 2019.

Table 2.5Log for Environmental Complaints, Notification of Summons and
Successful Prosecutions for the Reporting Month

Works	Environmental	Notification of	Successful
Contract	Complaints	Summons	Prosecutions
11286	1	0	

3 IMPLEMENTATION STATUS ON THE ENVIRONMENTAL PROTECTION REQUIREMENTS

3.1.1 The respective Contractors have implemented all mitigation measures and requirements as stated in the EIA Reports, EM&A Manuals and EPs (EP-437/2012/A and EP-438/2012/K). The status of required submissions under the EPs as of the reporting period are summarised in **Tables 3.1** and **3.2**.

Table 3.1 Summary of Status of Required Submissions for EP-437/2012/A

EP Condition (EP-437/2012/A)	Submission	Submission date
Condition 1.11	Notification of Commencement Date of Construction of the Project	30 Nov 2012
Condition 2.3	Notification of Information of Community Liaison Groups	30 Nov 2012
Condition 2.5	Management Organisation of Main Construction Companies	19 Dec 2012 (1 st submission) 30 Apr 2013 (2 nd submission)
Condition 2.6	Construction Programme and EP19 Dec 2012Submission Schedule19 Dec 2012	
Condition 2.7	dition 2.7 Construction Noise Mitigation Measures Plan (CNMMP) Construction Measures Plan (CNMMP) Construction Mea	
Condition 2.8	Continuous Noise Monitoring Plan (CNMP)	30 Nov 2012 (1 st submission) 11 Jan 2013 (2 nd submission) 8 Feb 2013 (Approved) 20 Jan 2014 (3 rd submission) 28 Apr 2016 (Approved)
Condition 2.9	Construction and Demolition Materials Management Plan (C&DMMP)	6 Jul 2012 (1 st submission) 12 Sep 2012 (2 nd submission) 15 Oct 2012 (Approved)
Condition 2.10	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submissio	
Condition 2.11	Visual, Landscape, Tree Planting & Tree Protection Plan (VLTTP)	14 Nov 2012 (1 st submission) 8 Feb 2013 (2 nd submission) 4 Feb 2015 (3 rd submission) 26 Jun 2015 (4 th submission) 12 May 2017 (5 th submission) 17 Apr 2018 (6 th submission) 17 Apr 2019 (7 th submission) 9 Apr 2020 (8 th submission)
Condition 2.16	Operational Ground-borne Noise Mitigation Measures Plan	23 Mar 2017 (1 st submission) 17 May 2017 (2 nd submission) 28 Jun 2017 (3 rd submission) 20 Jul 2017 (Approved)
Condition 2.19	As-built drawing(s) for Operation Air-borne Noise Mitigation Measure	10 Jan 2018 (1 st submission) 9 Feb 2018 (Approved)
Condition 2.21	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	26 Jul 2019 (Batch 1 Version A submission) 14 Aug 2019 (Batch 1 Version approved)

EP Condition (EP-437/2012/A)	Submission	Submission date
Condition 2.21	Fixed Plant Noise Audit Report	29 Aug 2019 (Batch 1 Version A submission) 11 Oct 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1 st submission) 31 Jul 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 5-98 Monthly EM&A Report No. 99	Reported in previous Monthly EM&A Reports 11 Dec 2020

Table 3.2 Summary of Statu	of Required Submissions for EP-438/2012/K
----------------------------	-------------------------------------------

EP Condition (EP-438/2012/K)	Submission	Submission date
Condition 1.12	Notification of Commencement Date of Construction of the Project	1 Aug 2012
Condition 2.3	Notification of Information of Community Liaison Groups	13 Jul 2012 (1 st submission) 31 Aug 2012 (2 nd submission) 30 Nov 2012 (3 rd submission)
Condition 2.7	Management Organisation of Main Construction Companies	27 Jul 2012 (1 st submission) 21 Aug 2012 (2 nd submission) 19 Dec 2012 (3 rd submission) 22 Jan 2013 (4 th submission) 30 Apr 2013 (5 th submission) 21 May 2013 (6 th submission)
Condition 2.8	Construction Programme and EP Submission Schedule	27 Jul 2012
Condition 2.9	Construction Noise Mitigation Measures Plan (CNMMP)	1 Aug 2012 (1 st submission) 28 Sep 2012 (2 nd submission) 30 Nov 2012 (3 rd submission) 11 Jan 2013 (4 th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5 th submission) 26 Apr 2013 (6 th submission) 11 Jun 2013 (7 th submission) 12 Jul 2013 (Approved) 26 Jul 2013 (8 th submission) 22 Aug 2013 (8 th submission) 23 Aug 2013 (9 th submission) 13 Sep 2013 (Approved) 20 Jan 2014 (10 th submission) 26 Feb 2014 (Approved) 31 Mar 2015 (Contract 1106 submission only) 13 Apr 2015 (Approved)
Condition 2.10	Continuous Noise Monitoring Plan (CNMP)	1 Aug 2012 (1 st submission) 28 Sep 2012 (2 nd submission) 30 Nov 2012 (3 rd submission) 11 Jan 2013 (4 th submission) 8 Feb 2013 (Approved) 8 Feb 2013 (5 th submission) 26 Apr 2013 (6 th submission)

EP Condition (EP-438/2012/K)	Submission	Submission date
		11 Jun 2013 (7th submission)12 Jul 2013 (Approved)26 Jul 2013 (8th submission)22 Aug 2013 (Approved)23 Aug 2013 (9th submission)
		13 Sep 2013 (Approved) 20 Jan 2014 (10 th submission) 26 Feb 2014 (Approved) 7 Oct 2014 (11 th submission)
Condition 2.11	Construction and Demolition Materials Management Plan (C&DMMP)	23 Oct 2014 (Approved) 6 Jul 2012 (1 st submission) 12 Sep 2012 (2 nd submission) 10 Oct 2012 (Approved)
Condition 2.12	Sediment Management Plan	6 Jul 2012 (1st submission) 12 Sep 2012 (2 nd submission) 5 Oct 2012 (3 rd submission) 10 Oct 2012 (Approved) 4 Mar 2013 (4 th submission) 9 May 2013 (5 th submission) 24 Jul 2013 (6 th submission) 26 Jul 2013 (Approved)
Condition 2.13	Visual, Landscape, Tree Planting & Tree Protection Plan	6 Jul 2012 (1st submission) 30 Aug 2012 (2 nd submission) 3 Oct 2012 (3 rd submission) 13 Nov 2013 (Approved) 14 Nov 2012 (4 th submission) 8 Feb 2013 (5 th submission) 18 Mar 2013 (6 th submission) 18 Jun 2013 (7 th submission) 12 Jul 2013 (Approved) 23 Mar 2017 (8 th submission) 7 Mar 2018 (9 th submission) 30 Jul 2018 (10 th submission) 28 Feb 2019 (11 th submission) 5 Mar 2019 (12 th submission) 29 May 2019 (13 th submission) 19 Jul 2019 (Approved)
Condition 2.14	Transplantation Proposal for Plant Species of Conservation Importance	22 Aug 2012 (1 st submission) 5 Oct 2012 (2 nd submission) 26 Nov 2012 (3 rd submission) 4 Dec 2012 (Approved)
Condition 2.15	Conservation Plan	31 Jan 2013 (1 st submission) 18 Mar 2013 (2 nd submission) 24 Apr 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1109	10 Aug 2012 (1 st submission) 3 Sep 2012 (2 nd submission) 21 Sep 2012 (Approved) 11 Oct 2013 (3 rd submission) 1 Nov 2013 (Approved)
Condition 2.16	Archaeological Action Plan(s) (AAP(s)) for Works Contract 1106	29 Jan 2013 (1 st submission) 19 Mar 2013 (2 nd submission) 8 Apr 2013 (Approved)
Condition 2.23	Supplementary Contamination Assessment Report for New Territories South Animal Centre	28 Sep 2012 25 Oct 2012 (Approved)
Condition 2.27	Operational Ground-borne Noise Mitigation Measures Plan	 18 Mar 2016 (Batch 1 Version A submission) 28 Apr 2016 (Batch 1 Version E submission) 28 Apr 2016 (Batch 2 Version A submission) 1 Jun 2016 (Batch 1 Version C submission)

EP Condition (EP-438/2012/K)	Submission	Submission date
		1 Jun 2016 (Batch 2 Version B submission) 23 Jun 2016 (Batch 1 Version D submission) 23 Jun 2016 (Batch 2 Version C submission) 15 Jul 2016 (Batch 1 Version D approved) 15 Jul 2016 (Batch 2 Version C approved) 15 Sep 2016 (Batch 3 Version A submission) 4 Oct 2016 (Batch 3 Version A approved) 8 Mar 2017 (Batch 4 Version A) 7 Apr 2017 (Batch 4 Version A approved) 7 Jun 2017 (Final) 20 Jul 2017 (Approved)
Condition 2.28	As-built Drawings for Operational Ground- borne Noise Mitigation Measures	10 Aug 2017 (1 st submission) 15 Sep 2017 (Approved)
Condition 2.30	As-built Drawings for Operational Air-borne Noise Mitigation Measures	4 Dec 2015 (1 st submission) 28 Dec 2015 (2 nd submission) 4 Feb 2016 (Approved) 20 Mar 2018 (3 rd submission) 18 Jul 2018 (Approved) 4 May 2018 (4 th submission) 23 Jul 2018 (Approved) 20 Feb 2020 (5 th submission) 17 Mar 2020 (Approved)
Condition 2.31	Performance Test Report for Train Noise – Operational Airborne Railway and Ground- borne Noise	15 Nov 2018 (Batch 1 Version A submission) 30 Jan 2019 (Batch 2 Version A submission) 29 Mar 2019 (Batch 1 Version A & Batch 2 Version B submission) 15 April 2019 (Approved)
Condition 2.32	Proposal for Updating Maximum Allowable Sound Power Levels of Fixed Plant Sources	 30 Jan 2019 (Batch 1 Version A submission) 27 Feb 2019 (Batch 1 Version B submission) 13 Mar 2019 (Batch 1 Version B approved) 15 Mar 2019 (Batch 2 Version A submission) 8 Apr 2019 (Batch 2 Version A approved) 24 April 2019 (Batch 2 Version A approved) 24 April 2019 (Batch 3 & 4 Version A submission) 21 May 2019 (Batch 3 Version B submission) 11 Jun 2019 (Batch 3 Version B & Batch 4 Version A approved) 21 Jun 2019 (Batch 5 Version A approved) 21 Jun 2019 (Batch 5 Version A submission) 17 Jul 2019 (Batch 6 Version A submission) 26 Jul 2019 (Batch 6 Version A approved) 29 Jul 2019 (Batch 6 Version A approved)

EP Condition (EP-438/2012/K)	Submission	Submission date
		14 Aug 2019 (Batch 7 Version A approved)
Condition 2.32	Fixed Plant Noise Audit Report	 30 Jan 2019 (Batch 1 Version A submission) 15 Mar 2019 (Batch 1 Version B submission) 4 Apr 2019 (Batch 1 Version B approved) 16 Apr 2019 (Batch 2 Version A submission) 7 May 2019 (Batch 2 Version A approved) 24 Jun 2019 (Batch 3 Version A and Batch 4 Version A submission) 6 Jul 2019 (Batch 3 Version A and Batch 4 Version A approved) 2 Aug 2019 (Batch 5 Version A approved) 2 Aug 2019 (Batch 5 Version A submission) 7 Aug 2019 (Batch 5 Version A submission) 27 Aug 2019 (Batch 6 Version A submission) 29 Aug 2019 (Batch 7 Version A submission) 3 Sep 2019 (Batch 5 Version A approved) 13 Sep 2019 (Batch 7 Version B approved) 13 Sep 2019 (Batch 7 Version B approved) 11 Oct 2019 (Batch 7 Version B approved)
Condition 2.33	As-built Drawings for Landscape and Visual Mitigation Measures	 4 Dec 2015 (1st submission) 28 Dec 2015 (2nd submission) 4 Feb 2016 (Approved) 22 Aug 2018 (3rd submission) 5 Nov 2018 (4th submission) 6 Sep 2019 (5th submission) 11 Sep 2019 (Approved) 27 Sep 2019 (6th submission) 21 Feb 2020 (7th submission) 17 Sep 2020 (8th submission) 4 Nov 2020 (9th submission)
Condition 2.36	Contamination Assessment Plan (CAP) for the Temporary Magazine Site at TKO Area 137	23 Mar 2016 (1 st submission) 20 Apr 2016 (2 nd submission) 22 Apr 2016 (Approved)
Condition 2.36	Contamination Assessment Report (CAR) for the Temporary Magazine Site at TKO Area 137	19 May 2016 (1 st submission) 3 Jun 2016 (2 nd submission) 15 Jun 2016 (Approved)
Condition 3.1	Proposal for Termination of Environmental Monitoring and Audit (EM&A) Programme for Kai Tak Barging Point Facilities	7 Oct 2016 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Works at Hin Keng	9 May 2018 (1 st submission) 16 Jul 2018 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Diamond Hill Station	25 Jul 2019 (1 st submission) 31 Jul 2019 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom North Approach Tunnels	25 Jul 2019 (1 st submission) 31 Jul 2019 (Approved)

EP Condition (EP-438/2012/K)	Submission	Submission date
Condition 3.1	Proposal for Cessation of EM&A Programme at Stations and Tunnels of Kowloon City Section	24 Aug 2020 (1 st submission) 28 Aug 2020 (Approved)
Condition 3.1	Proposal for Cessation of EM&A Programme at Hung Hom Station and Stabling Sidings	21 Oct 2020 (1st submission) 29 Oct 2020 (Approved)
Condition 3.3	Baseline Monitoring Report (Works Contract 1109 - Stations and Tunnels of Kowloon City Section)	27 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contract 1108A – Kai Tak Barging Point Facilities)	31 Jul 2012
Condition 3.3	Baseline Monitoring Report (Works Contracts 1103, 1106 and 1111 – Hin Keng to Diamond Hill Tunnels, Diamond Hill Station, and Hung Hom North Approach Tunnels)	19 Oct 2012
Condition 3.4	Monthly EM&A Reports No. 1-102 Monthly EM&A Report No. 103	Reported in previous Monthly EM&A Reports 13 October 2023
Condition 3.4	Monthly Operational Airborne Rail Noise Monitoring Report (Festival City) No. 1-6	Reported in previous Monthly EM&A Reports

Appendix A

Monthly EM&A Report for SCL (TAW-HUH) and SCL(MKK-HUH) – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Shatin to Central Link – Tai Wai to Hung Hom Section

Monthly EM&A Report

[Period from 1 to 31 October 2023]

Works Contract 11286 - Pedestrian Link Connecting

Pak Tai Street and Sung Wong Toi Station

(9 November 2023)

	Mandy 2.		
Certified by:	/////////////	Mandy To	

Position: Environmental Team Leader

Date: 9 November 2023





保 華 建 業 Paul Y. Engineering Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

3 November 2023 Project No.: 0699635



Document details	
Document title	Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station
Document subtitle	Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)
Project No.	0699635
Date	3 November 2023
Version	1
Author	JN
Client Name	Paul Y Construction Company Limited

Document	····· J			1		
				ERM approval to issue		
Version	Revision	Author	Reviewed by	Name	Date	Comments
Draft	1.0	JN	MT, HW	JN	3.11.2023	-

Signature Page

3 November 2023

Construction of Shatin to Central Link (SCL) Contract 11286 - Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

Certified by:

Mandy 2.

Mandy To Environmental Team Leader

Approved by:

Dr Jasmine Ng Managing Partner

ERM-Hong Kong, Limited

2509, 25/F One Harbourfront 18 Tak Fung Street Hung Hom, Kowloon Hong Kong

© Copyright 2023 by ERM Worldwide Group Ltd and/or its affiliates ("ERM"). All rights reserved. No part of this work may be reproduced or transmitted in any form, or by any means, without the prior written permission of ERM. CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

CONTENTS

EXE	CUTIVI	E SUMMARY	1
1.	INTR	ODUCTION	4
	1.1 1.2	Purpose of the Report Structure of the Report	
2.	PRO	JECT INFORMATION	5
	2.1 2.2 2.3 2.4 2.5	Background General Site Description Construction Programme and Activities Works Contract Organization Status of Environmental Licences, Notification and Permits	5 5 5
3.	ENVI	RONMENTAL MONITORING REQUIREMENT	7
	3.1 3.2	Regular Construction Noise Monitoring 3.1.1 Monitoring Location 3.1.2 Monitoring Parameter and Frequency 3.1.3 Monitoring Equipment and Methodology 3.1.4 Action and Limit Levels Construction Dust Monitoring	7 7 7 8
	0.2	3.2.1 Monitoring Location	8 8 9 10
	3.3 3.4	Cultural Heritage	
4.		Landscape and Visual Mitigation Measures	тѕ
5.		ITORING RESULTS	
	5.1 5.2 5.3 5.4 5.5	Regular Construction Noise Monitoring Construction Dust Monitoring. Cultural Heritage Waste Management. Landscape and Visual Mitigation Measures	12 12 12
6.	ENVI	RONMENTAL SITE INSPECTION	14
7.	ENVI	RONMENTAL NON-CONFORMANCE	15
	7.1 7.2 7.3 7.4	Summary of Monitoring Exceedance Summary of Environmental Non-compliance Summary of Environmental Complaint Summary of Environmental Summons and Successful Prosecution	15 15
8.	UPC	OMING WORKS FOR THE NEXT REPORTING PERIOD	
	8.1 8.2 8.3	Construction Activities for the Coming Month Monitoring Schedule for the Next Month Construction Programme for the Next Month	16
9.	CON	CLUSIONS	17

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

List of Appendices

APPENDIX A	SITE LAYOUT PLAN FOR THE WORKS CONTRACT
APPENDIX B	CONSTRUCTION PROGRAMME FOR THE REPORTING MONTH AND COMING MONTHS
APPENDIX C	PROJECT ORGANIZATION CHART AND CONTACT DETAILS
APPENDIX D	LOCATIONS OF NOISE AND DUST MONITORING STATION
APPENDIX E	MONITORING SCHEDULE OF THE REPORTING MONTH AND THE NEXT MONTH
APPENDIX F	CALIBRATION REPORTS
APPENDIX G	SUMMARY OF EVENT / ACTION PLANS
APPENDIX H	SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION
APPENDIX I	REGULAR NOISE MONITORING RESULTS
APPENDIX J	REGULAR DUST MONITORING RESULTS
APPENDIX K	WIND DATA FROM HONG KONG OBSERVATORY
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND PROSECUTION LOG

List of Tables

Table 2.1	Summary of the Construction Activities Undertaken during the Reporting Period	5
Table 2.2	Summary of the Status of Valid Environmental Licence, Notification, Permit and	
Documentatio	ns	6
Table 3.1	Regular Construction Noise Monitoring Location	7
Table 3.2	Noise Monitoring Equipment	7
Table 3.3	Action and Limit Levels for Construction Noise Monitoring	8
Table 3.4	Construction Dust Monitoring Location	8
Table 3.5	Construction Dust Monitoring Equipment	8
Table 3.6	Action and Limit Levels for Construction Dust Monitoring1	0
Table 4.1	Status of Required Submission under the Works Contract during the Reporting Period 11	
Table 5.1	Summary of the Construction Noise Monitoring Results during the Reporting Period1	2
Table 5.2	Summary of the Construction Dust Monitoring Results during the Reporting Period 1	2
Table 5.3	Quantities of Waste Generated from the Works Contract	3
Table 8.1	Construction Activities to be Undertaken during the Next Reporting Period1	6

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

EXECUTIVE SUMMARY

The construction works of MTR Shatin to Central Link Works Contract 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station commenced on 17 July 2023. This is the 4th monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 Oct 2023 to 31 Oct 2023 in accordance with the approved EM&A Manuals and the Environmental Permit (EP-438/2012/K).

Summary of the Construction Activities Undertaken during the Reporting Period

The major construction activities undertaken during the reporting period include:

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-grout
- Site office erection

Near Pak Tai Street (H2)

- Site formation
- Pre-drill
- UU diversion

Construction Noise and Construction Dust Monitoring

A summary of the monitoring activities in this reporting period is listed below:

Regular construction noise monitoring during normal working hours:

Skytower Tower 2 (NMS-CA-7): 4 times

Construction dust (TSP) monitoring*:

- Parc 22 (DMS-7): 4 times
- Skytower Tower 2 (DMS-7): 1 time

*1-hour TSP monitoring was carried out at Parc 22 (DMS-7) on 5, 11, 17 and 21 Oct 2023. 24-hour TSP monitoring was carried out at Skytower Tower 2 (DMS-7) on 27 Oct 2023.

Cultural Heritage

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

Waste Management

Waste generated from this Works Contract typically includes inert construction and demolition materials and non-inert construction and demolition materials. 100m3 of inert construction and demolition materials was generated from the Works Contract and disposed as public fill. No non-inert construction and demolition materials waste was generated during the reporting period.

Landscape and Visual

Bi-weekly inspections of the implementation of landscape and visual mitigation measures were conducted during the site inspections conducted by Contractor's ET. Details of the audit findings and the implementation status are presented in **Section 5**.

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

Environmental Site Inspection

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 5, 12, 19 and 26 Oct 2023. The representative of the IEC joined the site inspection on 12 Oct 2023. Details of the audit findings are presented in **Section 6**.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

Environmental Exceedance/Non-conformance/Complaint/Summons and Prosecution

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint was received during this reporting period, and one environmental complaint was received during last reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation has been completed, and the investigation report is included in **Appendix M**.

No summon or prosecution was received during the reporting period.

Upcoming Works for the Next Reporting Period

The major construction works to be undertaken in the next reporting period include:

Construction Activities Undertaken during the Next Reporting Period
Near Sung Wong Toi Exit D (W1)
Site formation
Pre-grout
Bored pile
Near Pak Tai Street (H2)
Site formation
UU diversion
Cover walkway erection

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

1. INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Paul Y Construction Company Limited as the Environmental Team (Contractor's ET) to undertake the Environmental Monitoring and Audit (EM&A) programme during the construction phase of the MTR Shatin to Central Link (SCL) Contract No. 11286 – Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station (hereafter referred as the Works Contract).

1.1 Purpose of the Report

This is the 4th EM&A report which summarises the monitoring results and audit findings during the reporting period from 1 Oct 2023 to 31 Oct 2023.

1.2 Structure of the Report

Following this introductory section, the remainder of this Monthly EM&A Report is organised as follows:

- Section 2: **Project Information**
 - It summarises the background and scope of the Works Contract, site description, Works Contract's organisation and contact details, construction programme, construction works undertaken and status of the Environmental Permits/Licenses during the reporting period.
- Section 3: Environmental Monitoring Requirement
 - It summarises the monitoring parameters, programmes, methodologies, frequency, locations, Action and Limit Levels, Event /Action Plans.
- Section 4: Implementation Status of the Environmental Protection Requirements
 - It summarises the implementation of environmental protection measures during the reporting period.
- Section 5: Monitoring Results
 - It summarises the monitoring results obtained in the reporting period.
- Section 6: Environmental Site Inspection
 - It summarises the audit findings of the weekly site inspections undertaken within the reporting period.
- Section 7: Environmental Non-conformance
 - It summarises any monitoring exceedance, environmental complaints and summons within the reporting period.
- Section 8: Upcoming Works for the Next Reporting Period
 - It summarises the upcoming construction activities and monitoring schedule for the next reporting period.
- Section 9: Conclusions
 - It provides the conclusion of this Monthly EM&A Report.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

2. **PROJECT INFORMATION**

2.1 Background

The SCL – Tai Wai to Hung Hom Section (hereafter referred to as SCL (TAW-HUH)) is an extension of the Ma On Shan Line (MOL), linking up with the West Rail Line at Hung Hom forming a strategic east-west rail corridor. It is a Designated Project under the *Environmental Impact Assessment Ordinance* (Cap. 499) (EIAO).

EIA Report for SCL (TAW-HUH) (Register No AEIAR-167/2012) was approved on 17 February 2012 under EIAO. Following the approval of the EIA Report for SCL (TAW-HUH), the Environmental Permit (EP) (EP No: EP-438/2012) was issued, subsequent Variation of Environmental Permit (VEP) was applied and the latest EP (EP No. EP-438/2012/K) was issued by Director of Environmental Protection (DEP) in October 2016.

As part of the SCL, a Pedestrian Link (P-Link) as a direct dedicated connectivity for the railway passengers and pedestrians crossing between the existing Sung Wong Toi (SUW) Station and Pak Tai Street will be constructed.

The EM&A programme during the construction phase of the Works Contract has been performed during the reporting period in accordance with the relevant EM&A requirements stipulated in the EM&A Manual for SCL (TAW-HUH) (hereafter referred to as the approved EM&A Manual). The construction of the Works Contract commenced on 17 July 2023.

2.2 General Site Description

The Works Contract mainly comprises of two works areas, namely W1 and H2. W1 is the works area near the Exit D of the existing SUW Station, whereas H2 is the works area near Pak Tai Street. The works areas for the Works Contract are shown in **Appendix A**.

2.3 Construction Programme and Activities

A summary of the major construction activities undertaken in this reporting period is shown in **Table 2.1**. The construction programme is presented in **Appendix B**.

Table 2.1Summary of the Construction Activities Undertaken during the
Reporting Period

Construction Activities Undertaken During the Reporting Period

Near Sung Wong Toi Exit D (W1)

- Site formation
- Pre-grout
- Site office erection

Near Pak Tai Street (H2)

- Site formation
- Pre-drill
- UU diversion

2.4 Works Contract Organization

The Works Contract organizational chart and contact details are shown in Appendix C.

2.5 Status of Environmental Licences, Notification and Permits

A summary of the valid permits, licences, and/or notifications on environmental protection for this Works Contract is presented in **Table 2.2**.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

Table 2.2Summary of the Status of Valid Environmental Licence,
Notification, Permit and Documentations

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-438/2012/K	Throughout the Contract	Permit granted on 4 October 2016
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	493887	-	-
Construction Noise Permit	GW-RE1258-23		Permit granted on 29 October 2023
Wastewater Discharge Licence	Application number: 495035	-	Application was made in July 2023 and is pending EPD's approval.
Chemical Waste Producer Licence	WPN 5213-242- P2973-12	-	-
Billing Account for Disposal of Construction Waste	7048028	Throughout the Contract	-

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

3. ENVIRONMENTAL MONITORING REQUIREMENT

3.1 **Regular Construction Noise Monitoring**

3.1.1 Monitoring Location

The proposed construction noise monitoring location for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in Table 3.1 and shown in Appendix D. The proposed location has been agreed with the ER, EPD and IEC.

Table 3.1	Regular Construction Noise Monitoring Location
-----------	------------------------------------------------

Monitoring Station	Description	Type of Measurement
NMS-CA-7 ^(a)	Skytower Tower 2 (at Podium Level)	Façade
Note:		

(a) Noise monitoring station with reference to the SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

3.1.2 Monitoring Parameter and Frequency

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the approved EM&A Manual. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed. The monitoring schedule for this reporting period is shown in Appendix E.

The construction noise levels were measured in terms of the A-weighted equivalent continuous sound pressure level (LAeq) in decibels dB(A). LAeq (30min) was used as the monitoring metric for the time period between 0700 – 1900 hours on normal weekdays. The measured noise levels were logged every 5 minutes throughout the monitoring period.

Monitoring Equipment and Methodology 3.1.3

Construction noise monitoring was performed using sound level meter at the designated monitoring station NMS-CA-7. Construction noise measurements were conducted in accordance with the calibration and measurement procedures as stated in Annex - General Calibration and Measurement Procedures of Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM) issued under the Noise Control Ordinance (NCO) (Cap 400).

The sound level meter and calibrator used for the noise measurement, as listed in Table 3.2, comply with the IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meter and sound level calibrator are presented in Appendix F.

Noise Monitoring Equipment
 Sound Level Meter – Rion NL-52 (00643049)
 Precision Acoustic Calibrator – Larson Davis CAL200 (15678)

Table 3.2 Noise Monitoring Equipment

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency.

Measurements were accepted when the calibration level from before and after the noise measurement agreed to be within 1.0 dB(A).

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

3.1.4 Action and Limit Levels

The Action and Limit Levels are presented in **Table 3.3** and the Event / Action Plan for construction noise monitoring is presented in **Appendix G**.

Table 3.3 Action and Limit Levels for Construction Noise Monitoring

Time Period	Monitoring Location	Action Level	Limit Level
0700-1900 hours on NMS-CA-7 normal weekdays		When one documented valid complaint is received	75 dB(A)
Note:			
		ours (ie, outside 0700 – 1900 from e permit issued by the Noise Cont	

followed.

3.2 Construction Dust Monitoring

3.2.1 Monitoring Location

The proposed dust monitoring station for the construction phase of the Project, as recommended in the approved EM&A Manual, is listed in **Table 3.4** and shown in **Appendix D**. The proposed location has been agreed with the ER, EPD and IEC.

Table 3.4 Construction Dust Monitoring Location

Monitoring Station	Description
DMS-7 ^(a)	Parc 22 roof level ^(a)
	Skytower Tower 2 (podium level) ^(b)

Note:

- (a) Dust monitoring station with reference to the SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.
- (b) Dust monitoring station has been relocated to Skytower Tower 2 (podium level) since 27 October 2023.

3.2.2 Monitoring Parameter and Frequency

TSP monitoring ⁽¹⁾ was conducted in a frequency of once every 6 days throughout the reporting period. The monitoring schedule for this reporting period is shown in **Appendix E**.

3.2.3 Monitoring Equipment

Portable direct reading dust meters and high volume sampler were used to measure 1-hour TSP and 24-hour TSP levels respectively at the designated monitoring station. The equipment used for the construction dust monitoring is listed in **Table 3.5**.

Table 3.5 Construction Dust Monitoring Equipment

Monitoring Station	Dust Monitoring Equipment
DMS-7	 Laser Dust Monitor – Sibata LD – 3B (326285)
	 High Volume Sampler – Tisch Environmental – TE-5170 (3958)

⁽¹⁾ During the reporting period, as a temporary arrangement, it was proposed by the ET and agreed by the IEC to conduct 1-hour TSP monitoring at Parc 22 roof level. 1-hour TSP monitoring was conducted on 5, 11, 17 and 21 October 2023. Since then, ET has obtained the permission from Sky Tower to deploy the High Volume Sampler (HVS) at the location same as the originally proposed dust monitoring location of DMS-7 in the approved EM&A Manual for SCL (TAW HUH). 24-hour TSP thus has subsequently been conducted at Sky Tower Tower 2 (podium level) on 27 October 2023 and will be conducted in the following reporting periods.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

3.2.4 Monitoring Methodology

The measuring procedures of the 1-hour TSP dust meter in accordance with the Manufacturer's Instruction Manual are as follows:

- Turn the power on.
- Close the air collecting opening cover.
- Push the "TIME SETTING" switch to [BG].
- Push "START/STOP" switch to perform background measurement for 6 seconds.
- Turn the knob at SENSI ADJ position to insert the light scattering plate.
- Leave the equipment for 1 minute upon "SPAN CHECK" is indicated in the display.
- Push "START/STOP" switch to perform automatic sensitivity adjustment. This measurement takes 1 minute.
- Pull out the knob and return it to MEASURE position.
- Setting time period of 1 hour for the 1-hour TSP measurement

The portable direct reading dust meter would be calibrated every year against High Volume Sampler (HVS) to check the validity and accuracy of the results measured by direct reading method. The calibration certificate of the portable dust meter is presented in **Appendix F**.

The measuring preparation and procedures of the 24-hour TSP HVS are as follows:

Preparation of Filter Papers

- Glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than 3°C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

Field Monitoring

- Power supply was checked to ensure that the HVSs were working properly;
- Filter holder and area surrounding the filter were cleaned;
- Filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- Filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- Swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- Shelter lid was closed and secured with an aluminium strip;
- HVS was warmed-up for about 5 minutes to establish run-temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- Flow rates of the HVSs were checked and adjusted to between 1.22 1.37 m³min-1, which was within the range specified in the EM&A Manual (i.e. 0.6 1.7 m³min-1);

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

- Programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and filter number were recorded;
- Initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- Filter paper was placed in a clean plastic envelope and sealed;
- All monitoring information was recorded on a standard data sheet; and
- Filters were sent to SGS Hong Kong Ltd for analysis.

Maintenance and Calibration

- HVS and its accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- Flow rate of the HVS with mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS using TE-5025A Calibration Kit. HVS is calibrated every six-month. The calibration record for the HVS is included in **Appendix F**.

3.2.5 Wind Data Monitoring

Wind data (wind speed and direction) at the Kai Tak meteorological station during the monitoring period were obtained from the Hong Kong Observatory (HKO) and presented in **Appendix K**.

3.2.6 Action and Limit Levels

The Action and Limit levels have been established and are presented in **Table 3.6**. The Event / Action Plan for dust monitoring is presented in **Appendix G**.

Table 3.6	Action and Limit Levels for Construction Dust Monitoring
-----------	----------------------------------------------------------

Monitoring Location	Parameter	Action Level, µg/m ^{3 (a)}	Limit Level, µg/m³
DMS-7	1-hour TSP	289.7	500
	24-hour TSP	166.7	260
N1 - 4 -			

Note:

(a) Reference to SCL (TAW-HUH) Baseline Monitoring Report for Works Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012.

3.3 Cultural Heritage

In accordance with the approved EM&A Manual, appropriate vibration monitoring on the identified built heritage shall be agreed with the Building Department (BD)/Geotechnical Engineering Office (GEO) under the requirement of Buildings Ordinance as appropriate. Vibration levels shall be controlled to appropriate levels. Vibration monitoring shall be carried out by the Contractor.

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

3.4 Landscape and Visual Mitigation Measures

In accordance with the approved EM&A Manual, the landscape and visual mitigation measures shall be implemented and site inspection shall be conducted once every two weeks throughout the construction period. The implementation status is given in **Appendix H**.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

4. IMPLEMENTATION STATUS OF THE ENVIRONMENTAL PROTECTION REQUIREMENTS

The Contractor has implemented all the environmental mitigation measures and requirements as stated in the approved EIA Report, EP, approved EM&A Manual. The implementation status of the environmental mitigation measures for this Works Contract during the reporting period is summarised in **Appendix H**. The status of the required submissions under the EP for this Works Contract during this reporting period is presented in **Table 4.1**.

Table 4.1Status of Required Submission under the Works Contract during
the Reporting Period

EP Condition	Submission	Submission Date
3.4	Monthly EM&A Report (September 2023)	13 October 2023

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

5. MONITORING RESULTS

5.1 Regular Construction Noise Monitoring

Construction noise monitoring was carried out at the monitoring station during normal weekdays of the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix I** and a summary of the construction noise monitoring results in this reporting period is given in **Table 5.1**.

Table 5.1Summary of the Construction Noise Monitoring Results during the
Reporting Period

Monitoring Station	Noise Monit	oring Results	Limit Level
	Average (dB(A), Leq (30mins))	Range (dB(A), Leq (30mins))	dB(A), L _{eq (30mins)}
NMS-CA-7	69.7	67.1 – 68.2	75

No exceedance of the Action and Limit Levels of construction noise was recorded during the reporting period.

5.2 Construction Dust Monitoring

Construction dust monitoring, in terms of 1-hour TSP and 24-hour TSP levels, was carried out at the designated monitoring station during the reporting period. The monitoring results together with their graphical presentations are presented in **Appendix J** and a summary of the construction dust monitoring results in this reporting period is given in **Table 5.2**.

Table 5.2Summary of the Construction Dust Monitoring Results during the
Reporting Period

Monitor	ing Station	Parameter	TSP Monitoring	Results (µgm ⁻³)	Action Level	Limit Level						
			Average (µgm ⁻³)	Range (µgm ⁻³)	(µgm⁻³)	(µgm⁻³)						
DMS-7		1-hour TSP ^(a)	48.4	29 – 67	289.7	500						
		24-hour TSP (b)	68	68	166.7	260						
(a)	monitoring loo	cation with reference	, 11, 17 and 21 Octo e to <i>the SCL (TAW-</i> nd Ma Tau Wai Stati	HUH) Baseline N	Ionitoring Report							
Contract 1109 – To Kwa Wan and Ma Tau Wai Stations and Tunnels, July 2012. (b) 24-hour TSP was conducted since 27 October 2023 at a relocated monitoring station at Skytower 2 (podium level).												

No exceedance of the Action and Limit Levels of construction dust was recorded during the reporting period.

5.3 Cultural Heritage

As there was no foundation work conducted during the reporting period, vibration monitoring has not been conducted during the reporting period.

5.4 Waste Management

The waste generated from this Works Contract generally includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. No waste was generated during the reporting period, are summarised in **Table 5.3**. Details of waste management data are presented in **Appendix L**.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

Reporting			Quantity										
Period	Inert C&D	Chemical	Non-inert C&D Materials										
	Materials Waste Gene		General	Rec	ycled materia	materials							
		Refuse/Vegetative		Paper/	Plastics	Metals							
			Waste	cardboard									
October 2023	100 m ³	0 kg	0 m ³	0 kg	0 kg	0 kg							

Table 5.3 Quantities of Waste Generated from the Works Contract

5.5 Landscape and Visual Mitigation Measures

Bi-weekly inspection of the implementation of landscape and visual mitigation measures was conducted on 5 and 19 Oct 2023. Relevant mitigation measures given in **Appendix H** have been implemented. Required actions that were found are listed below:

5 Oct 2023

There was no major observation during the site inspection.

19 Oct 2023

There was no major observation during the site inspection.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

6. ENVIRONMENTAL SITE INSPECTION

Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Contractor's ET on 5, 12, 19 and 26 Oct 2023. The representative of the IEC joined the site inspection on 12 Oct 2023. No non-compliance was recorded during the site inspections. Findings and recommendations for the site inspection in this reporting month are summarised below:

5 October 2023

- The Contractor was reminded to provide water spraying to exposed area and to install a water spray system at the road entrance to maintain wet surface.
- The Contractor was reminded to clean up any waste and unused materials surrounding the archaeological site.

12 October 2023

- Accumulation of treated water was observed on site. The Contractor is reminded to keep the drainage system well maintained and discharge the treated water regularly.
- The unused equipment and chemicals were observed to be placed in an open area. The Contractor is reminded to store the equipment and chemical/fuel in proper storage areas.

19 October 2023

- The gate outside the heritage site was not in a well-maintained condition. Construction materials were also observed to be blocking the entrance of the archaeological site. The Contractor was reminded to clean up any waste and unused materials surrounding the archaeological site to avoid potential disturbance or damage to the archaeological site, and to avoid the blockage of the entrance of the archaeological site.
- Accumulation of rainwater and muddy water was observed on site. The Contractor was reminded to discharge the treated water regularly.
- The inlet and outlet pipes were observed to be connected in the same direction. The Contractor
 was reminded to connect the two pipes in opposite directions to prevent the discharge of inlet
 untreated water.

26 October 2023

- The Contractor was reminded to clean up any waste and unused materials surrounding the archaeological site to avoid potential disturbance or damage to the archaeological site, and to avoid the blockage of the entrance of the archaeological site.
- The Contractor was reminded to provide water spraying to exposed areas to prevent potential fugitive dust generation from wind erosion.
- Muddy track has been observed at the public road around the site entrance. The area should be kept clean and free from silt and mud.

All follow-up actions requested by Contractor's ET and IEC during the site inspections were undertaken as reported by the Contractor.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

7. ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Monitoring Exceedance

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

7.2 Summary of Environmental Non-compliance

No non-compliance event was recorded during the reporting period.

7.3 Summary of Environmental Complaint

No environmental complaint was received during this reporting period, and one environmental complaint was received during last reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation has been completed, and the investigation report is included in **Appendix M**. The cumulative environmental complaint log is shown in **Appendix M**.

7.4 Summary of Environmental Summons and Successful Prosecution

No summon or prosecution was received during the reporting period. The cumulative summon/prosecution log is shown in **Appendix M**.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

8. UPCOMING WORKS FOR THE NEXT REPORTING PERIOD

8.1 Construction Activities for the Coming Month

Works to be undertaken in the next reporting period are summarised in **Table 8.1**.

Table 8.1Construction Activities to be Undertaken during the Next
Reporting Period

Construction Activities Undertaken during the Next Reporting Period
Near Sung Wong Toi Exit D (W1)
Site formation
Pre-grout
Bored pile
Near Pak Tai Street (H2)
Site formation
UU diversion
Cover walkway erection

8.2 Monitoring Schedule for the Next Month

The tentative schedule of construction noise monitoring and construction dust monitoring in the next reporting period is presented in **Appendix E**.

8.3 Construction Programme for the Next Month

The construction programme for the Project for the next reporting period is presented in Appendix B.

Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 - 31 October 2023)

9. CONCLUSIONS

This is the 4th EM&A Report presenting the EM&A works undertaken during the period from 1 Oct 2023 to 31 Oct 2023 in accordance with the approved EM&A Manual, the requirements under Environmental Permit EP-438/2012/K.

No exceedance of the Action and Limit Levels of the construction noise was recorded during the reporting period.

No exceedance of the Action and Limit Levels of construction dust monitoring was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.


No environmental complaint was received during this reporting period, and one environmental complaint was received during last reporting period. The date of complaint was 22 September 2023, and was referred to the contractor by EPD on 28 September 2023. ET's investigation has been completed, and the investigation report is included in **Appendix M**.

No summon or prosecution was received during the reporting period.

The Contractor has implemented possible and feasible mitigation measures to mitigate the potential environmental impacts during construction. The Contractor's ET will continue to keep track of the EM&A programme to ensure compliance of environmental requirements and the effectiveness and efficiency of the mitigation measures implemented. If necessary, the Contractor will provide more mitigation measures to further alleviate the impacts.

CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

APPENDIX A SITE LAYOUT PLAN FOR THE WORKS CONTRACT



CONSTRUCTION OF SHATIN TO CENTRAL LINK (SCL) CONTRACT 11286 - PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION Monthly Environmental Monitoring and Audit Report No. 4 (1 October 2023 – 31 October 2023)

APPENDIX B CONSTRUCTION PROGRAMME FOR THE REPORTING MONTH AND COMING MONTHS

ONTRACT DATES The Whole of the Work 11286-#PD-01010 11286-#PD-01030 (i) 11286-#PD-01000 Sectional Completion 11286-#PD-01020 Sectional Completion 11286-#PD-01020 Sectional Completion 11286-#PD-01040 (i) Vorks Area Possess 11286-#PD-01060 X Vorks Area Possess 11286-#PD-01070 A 11286-#PD-01080 Planned Schedule of 11286-#PO-01250 (i) 11286-#PO-01260 A 11286-#PO-01250 (i) 11286-#PO-01250 (i) 11286-#PO-01250	Duration for the whole of the Works (36-Months) Image: Completion Date for the whole of the Works (31-May-2026) STARTING DATE (12 June 2023) Image: Completion Date (12 June 2023) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) COPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) OPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) OPTIMISED) COMPLETION DATE for the whole of the Works Image: Completion Date (29-Mar-2026) Sion / Access date / Vacation Date (29-Mar-2026) Image: Completion Date (29-Mar-2026) /acation Date for Works Area (11286.W1, H1 & H2) Image: Completion Date (29-Mar-2026) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Image: Completion Date (29-Mar-2026) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Image: Completion Date (29-Mar-2026) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals Image: Completion Date (29-Mar-2026)	700 942 881 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	31-May-26 31-May-26 30-Mar-26 30-Mar-26* 29-Mar-26* 29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26 29-Jan-26 29-Jan-26 29-Jan-26 29-Jan-26 29-Jan-26	0% 0% 100% 0% 0% 0% 0% 100%	0 0 29 -5 29 28
The Whole of the Woll 11286-#PD-01010 E 11286-#PD-01030 C 11286-#PD-01000 S Sectional Completion S 11286-#PD-01020 S Planned Completion ((11286-#PD-01040 ((11286-#PD-01050 (Vorks Area Possess (11286-#PD-01050 (11286-#PD-01090 V 11286-#PD-01090 V 11286-#PD-01070 A 11286-#PD-01080 A S Planned Schedule of 11286-#PO-01250 (11286-#PO-01260 A 11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 (Duration for the whole of the Works (36-Months) Image: Completion Date for the whole of the Works (31-May-2026) STARTING DATE (12 June 2023) Image: Completion Date (12 June 2023) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) OPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) OPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) Sion / Access date / Vacation Date for the whole of the Works Image: Completion Date (20-Mar-2026) Access Date to Works Area (11286.W1, H1 & H2) Image: Completion Date (20-Mar-2026) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Image: Completion Pate (20-Mar-2026) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals Image: Completion Pate (20-Mar-2026) Hower-On Date Image: Completion Pate (20-Mar-2026) Image: Completion Pate (20-Mar-2026)	942 881 0 0 0 0 60 0 0 0 0 0 0 0 0 0 0 0 0 0 0	12-Jun-23 A 12-Jun-23 A 29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	31-May-26 30-Mar-26 31-May-26* 29-Mar-26 29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26	0% 100% 0% 0% 0% 0% 100%	0 29 0 0 29 0 29 -5 29 28
11286-#PD-01010 II 11286-#PD-01030 C (i) (i) 11286-#PD-01000 S Sectional Completion S 11286-#PD-01020 S Planned Completion (i) 11286-#PD-01040 (i) 11286-#PD-01050 (i) Vorks Area Possess (i) 11286-#PD-01090 V 11286-#PD-01070 A 11286-#PD-01080 A 11286-#PD-01080 A Planned Schedule of (i) 11286-#PO-01250 (i) 11286-#PO-01260 A 11286-#PO-01250 (i) 11286-#PO-01250 (i) 11286-#PO-01250 (i)	Duration for the whole of the Works (36-Months) Image: Completion Date for the whole of the Works (31-May-2026) STARTING DATE (12 June 2023) Image: Completion Date (12 June 2023) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Completion Date (29-Mar-2026) OPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) OPTIMISED) SECTIONAL COMPLETION of the Works Image: Completion Date (29-Mar-2026) Sion / Access date / Vacation Date for the whole of the Works Image: Completion Date (20-Mar-2026) Access Date to Works Area (11286.W1, H1 & H2) Image: Completion Date (20-Mar-2026) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Image: Completion Pate (20-Mar-2026) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals Image: Completion Pate (20-Mar-2026) Hower-On Date Image: Completion Pate (20-Mar-2026) Image: Completion Pate (20-Mar-2026)	881 0 0 0 0 60 0 0 0 0 0 0 0 0 0 0 0 0 0 0	12-Jun-23 A 12-Jun-23 A 29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	30-Mar-26 31-May-26* 29-Mar-26 29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26	0% 100% 0% 0% 0% 0% 100%	29 0 0 29 -5 29 28
11286-#PD-01030 C 11286-#PD-01000 S Sectional Completion S 11286-#PD-01020 S Planned Completion S 11286-#PD-01040 (() 11286-#PD-01050 () Vorks Area Possess S 11286-#PD-01090 V 11286-#PD-01090 V 11286-#PD-01090 V 11286-#PD-01090 V 11286-#PD-01080 A S S Planned Schedule of S 11286-#PO-01250 () 11286-#PO-01260 A 11286-#PO-01260 A 11286-#PO-01255 F	COMPLETION DATE for the whole of the Works 31-May-2026) STARTING DATE (12 June 2023) on SECTIONAL COMPLETION of the Works (29-Mar-2026) a (Based on Contract Date) OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) COMPLETION DATE for the whole of the Works sion / Access date / Vacation Date /access Date to Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 60 0 0 0 0 0 0 0 0 0 0 0 0 0	12-Jun-23 A 29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	31-May-26* 29-Mar-26 29-Mar-26* 30-Mar-26 29-Jan-26 29-Jan-26	0% 100% 0% 0% 0% 0% 100%	0 0 29 -5 29 28
((11286-#PD-01000 S Sectional Completion 11286-#PD-01020 S Planned Completion 11286-#PD-01040 ((11286-#PD-01050 () 11286-#PD-01050 A 11286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A 11286-#PD-01250 () 11286-#PO-01250 A 11286-#PO-01255 F	31-May-2026) STARTING DATE (12 June 2023) STARTING DATE (12 June 2023) STARTING DATE (12 June 2023) SECTIONAL COMPLETION of the Works (29-Mar-2026) Start 2000 SECTIONAL COMPLETION of the Works (29-Mar-2026) Start 2000 OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) COMPLETION DATE for the whole of the Works OPTIMISED) COMPLETION DATE for the whole of the Works Start 1286.W1, H1 & H2) Access Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals Store-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection Store CLP / MTR for Permanent Power Connection	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	29-Mar-26 29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26 29-Jan-26	100% 0% 0% 0% 0% 100%	0 0 29 -5 29 28
Vorks Area Possess 11286-#PD-01020 S 11286-#PD-01020 S 11286-#PD-01040 (r 11286-#PD-01050 (r Vorks Area Possess (r 11286-#PD-01090 V Vorks Area Possess (r 11286-#PD-01090 V 11286-#PD-01060 A 11286-#PD-01070 A C C 11286-#PD-01080 A Ylanned Schedule of C 11286-#PO-01250 (r 11286-#PO-01250 (r 11286-#PO-01260 A 11286-#PO-01250 F	SECTIONAL COMPLETION of the Works (29-Mar-2026) (Based on Contract Date) OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) COMPLETION DATE for the whole of the Works sion / Access date / Vacation Date /acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 60 0 0 0 0 0 0 0 0 0 0 0 0 0 0	29-Mar-26 29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26 29-Jan-26	0% 0% 0% 0% 100%	0 0 29 -5 29 28
11286-#PD-01020 S Planned Completion 11286-#PD-01040 (r 11286-#PD-01050 (r Vorks Area Possess (r Vorks Area Possess (r 11286-#PD-01090 V 11286-#PD-01060 A 11286-#PD-01060 A 11286-#PD-01070 A Planned Schedule O 11286-#PO-01250 (r 11286-#PO-01260 A 11286-#PO-01255 F	SECTIONAL COMPLETION of the Works (29-Mar-2026) Image: Complete to Complete to CLP / MTR for Permanent Power Connection Image: Complete to CLP / MTR for Permanent Power Connection Image: Complete to Works Complete to Works	0 60 0 0 0 0 0 0 0 0 0 0 0 0	29-Jan-26 12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	29-Mar-26* 30-Mar-26 29-Jan-26* 30-Mar-26 29-Jan-26	0% 0% 0% 100%	0 29 -5 29 28
Ianned Completion 11286-#PD-01040 (r 11286-#PD-01050 (r Vorks Area Possess (r Vorks Area Possess (r Vorks Area Possess (r V1286-#PD-01090 V V1286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A V1286-#PD-01080 A 11286-#PO-01250 (r 11286-#PO-01250 (r 11286-#PO-01260 A	n (Based on Contract Date) OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) COMPLETION DATE for the whole of the Works sion / Access date / Vacation Date /acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	60 0 0 0 0 0 0 0 0 0 0 0 0	12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	30-Mar-26 29-Jan-26* 30-Mar-26 29-Jan-26	0% 0% 0% 100%	29 -5 29 28
11286-#PD-01040 (() 11286-#PD-01050 () Vorks Area Possess () 11286-#PD-01090 V 11286-#PD-01060 A 11286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A 11286-#PD-01080 A 11286-#PO-01250 () 11286-#PO-01250 () 11286-#PO-01260 A 11286-#PO-01255 F	OPTIMISED) SECTIONAL COMPLETION of the Works OPTIMISED) COMPLETION DATE for the whole of the Works sion / Access date / Vacation Date /acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 0 0 0 0 0 0 0 60	12-Jun-23 A 12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	29-Jan-26* 30-Mar-26 29-Jan-26	0% 	-5 29 28
11286-#PD-01050 ((Vorks Area Possess () 11286-#PD-01090 V 11286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A Varks Area Possess A 11286-#PD-01080 A Varks Area Possess A 11286-#PD-01080 A 11286-#PO-01250 () 11286-#PO-01260 A 11286-#PO-01255 F	OPTIMISED) COMPLETION DATE for the whole of the Works sion / Access date / Vacation Date /acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 0 0 0 0 0 0 0 60	12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	30-Mar-26 29-Jan-26	0% 	29 28
Vorks Area Possess 11286-#PD-01090 V 11286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A Planned Schedule of S 11286-#PO-01250 (11286-#PO-01250 (11286-#PO-01250 A 11286-#PO-01250 F	sion / Access date / Vacation Date /acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 0 0 0 60	12-Jun-23 A 12-Jun-23 A 25-Jul-23 A	29-Jan-26	0% 100%	28
11286-#PD-01090 N 11286-#PD-01060 A 11286-#PD-01070 A 11286-#PD-01080 A Planned Schedule of A 11286-#PO-01250 (11286-#PO-01260 A 11286-#PO-01255 F	/acation Date for Works Area (11286.W1, H1 & H2) Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 0 0 0 60	12-Jun-23 A 12-Jun-23 A 25-Jul-23 A		100%	
1286-#PD-01060 A 1286-#PD-01070 A 1286-#PD-01080 A Ianned Schedule of A 1286-#PO-01250 (1286-#PO-01260 A 1286-#PO-01255 F	Access Date to Works Area 11286.W1 (Sung Wong Toi Station) Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 0 60	12-Jun-23 A 25-Jul-23 A	29-Jan-26	100%	28
11286-#PD-01070 A 11286-#PD-01080 A 11286-#PD-01080 A 11286-#PO-01250 (11286-#PO-01260 A 11286-#PO-01255 F	Access Date to Works Area 11286.H1 (At FootBridge Location / Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 0 60	12-Jun-23 A 25-Jul-23 A			
I1286-#PD-01080 A Ilanned Schedule of I1286-#PO-01250 (I1286-#PO-01260 A (I1286-#PO-01260 A (I1286-#PO-01255 F (Dlympic Avenue) Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	0 60	25-Jul-23 A		100%	
11286-#PD-01080 A Ilanned Schedule of 11286-#PO-01250 (11286-#PO-01260 A 11286-#PO-01255 F	Access Date to Works Area 11286.H2 (Pak Tai Street) and Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	60				
Ianned Schedule of 1286-#PO-01250 (1286-#PO-01260 A 1286-#PO-01255 F	Subject to All Statutory Approvals f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection	60			1000/	
Ianned Schedule of 1286-#PO-01250 (1286-#PO-01260 A 1286-#PO-01255 F	f Power-On Date 1-Month) Notice to CLP / MTR for Permanent Power Connection				100%	
1286-#PO-01250 (C 1286-#PO-01260 A 1286-#PO-01255 F	1-Month) Notice to CLP / MTR for Permanent Power Connection	30	20-Jul-25	17-Sep-25		-3
1286-#PO-01255 F	Approach Lobby (E&M Plant Poom) Power On Date	50	20-Jul-25	18-Aug-25	0%	-3
	Approach Lobby (Edim Flant Rooth) - Fower-On Date	0		17-Sep-25	0%	-3
E	Permanent Power Connection @ Approach Concourse Elec Equipt Room (By CLP)	30	19-Aug-25	17-Sep-25	0%	-3
ost Centre A: PREL	IMINARIES, EDOC and STATUTORY SUBMISS	680	12-Jun-23 A	05-May-26		20
<mark>lanagement Plan S</mark>	ubmission Schedule	25	12-Jun-23 A	02-Dec-23		675
Noise Management	Plan (NMP) (Ref: S205.4.5/GS G5.7.1)	0	09-Aug-23 A	16-Aug-23 A		
	Prepare & Submit Noise Management Plan (Start within 4-weeks)	0	09-Aug-23 A	09-Aug-23 A	100%	
	PM Review & Approve Noise Management Plan	0	-	16-Aug-23 A	100%	
	agement Plan (Ref: S270.1)	0	12-Jul-23 A	Ŭ Ŭ		
	Prepare & Submit Environmental Management Plan (Start vithin 4-weeks)	0	12-Jul-23 A	15-Aug-23 A	100%	
	PM Review & Approve Environmental Management Plan	0	08-Aug-23 A	15-Aug-23 A	100%	
	ment Plan (AQMP) (Ref: S205.8.22/GS G5.4.1)	0	13-Jul-23 A	16-Aug-23 A		
	Prepare & Submit Air Quality Management Plan (Start within	0	13-Jul-23 A	09-Aug-23 A	100%	
	1-weeks)					
	PM Review & Approve Air Quality Management Plan	0	09-Aug-23 A	16-Aug-23 A	100%	
	Plan (Ref: S260.4/S503.2/S510.1.1)	0	23-Jun-23 A	26-Jul-23 A	40004	
	Prepare and Submit Project Risk Management Plan (Start vithin 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%	
11286-#MP-01340 F	PM Review and Acceptance of Project Risk Management Plan	0	26-Jun-23 A	26-Jul-23 A	100%	
		0				
	gement Plan (Ref: S270.6)	0	16-Jun-23 A	20-Jul-23 A	4000/	
	EPD (L&D Group): Solid, C&D, Construction Waste Disposal application (Start within 4-weeks)	0	16-Jun-23 A	20-Jul-23 A	100%	
	EPD (L&D Group): Engineer Review & Approve of Solid, C&D Materials application	0	16-Jun-23 A	20-Jul-23 A	100%	
Programme Manage	ement Plan (Ref: S503.1)	0	23-Jun-23 A	26-Jun-23 A		
	Prepare & Submit 1st Contractor Programme to PM (Start ASAP)	0	23-Jun-23 A	26-Jun-23 A	100%	
♦ Milestone			ink Car			.: 04
Overall Summar	MTR 11286 Pedestr	ian I		inecting	Pakia	ai St
Sub-Summary B		he	Rall	ina P)roa	rar
Critical Bar		113		шу г	ivyi	a
Non-Critical Bar	(base	d on	Revised	d Progra	mme fo	or Ad
Actual Level of E						
					(1 of 29)	

	December 2023 13 10 17 24								January	2024			
03		10	17		24		31	07		14	21	28	3
													ſ
_													
				Revis					Checke	ed	Appr	oved	
	1128	6 3 mo	nths rol	ing p	progra	amme	Э						
								1					

ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	01	08	15 Dctober 2023	22	29	05		vember 20 12	123	26		03
formance Meas	surement Baseline (Ref: S510.1.1.1/S530)	0	20-Jun-23 A	18-Aug-23 A								00			1 10		-	
-#MP-01490	Review & Comment Performance Measurement BaseLine	0	20-Jun-23 A	18-Aug-23 A	100%													
/IP-01480	Prepare & Submit Performance Measurement BaseLine to PM (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%												8 8 8	
-low - Aligne	ed with Plannned Payment in the Activity Schedu	0	12-Jun-23 A	26-Jun-23 A			- 											
MP-01520	Review & Comment Cash Flow - Alignment with Planned Payment	0	12-Jun-23 A	19-Jun-23 A	100%													
MP-01510	Prepare & Submit Cash Flow - Alignment with Planned Payment to PM (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%													
ctors Progr	ess and Performance Reporting Management Sta	0	23-Jun-23 A	01-Nov-23		53					-							
#MP-01550	Review & Comment Progress & Performance Reporting Management Standard / Procedure	0	22-Aug-23 A	01-Nov-23	100%	53					j F	Review &	Comn	nent Pro	ogress &	Perform	ance R	eporting
P-01540	Prepare & Submit Contractors Progress & Performance Reporting Management Standard/Procedure to PM (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%		8 8 8 8											
actor's Risk	Management Standard / Proceedure (Ref: S510.1.	0	23-Jun-23 A	26-Jul-23 A			8											
6-#MP-01570	Prepare and Submit Contractors Risk Management Plan (Start within 1-week)	0	23-Jun-23 A	26-Jun-23 A	100%												8	
#MP-01580	PM Review and Acceptance of Contractors Risk Management Plan	0	11-Jul-23 A	26-Jul-23 A	100%													
Contract Man	agement Plan (Ref: S1205.1.1)	0	12-Jul-23 A	25-Jul-23 A														
6-#MP-01610	Prepare and Submit Sub-Contractors Management Plan (Start within 4-weeks)	0	12-Jul-23 A	13-Jul-23 A	100%													
#MP-01620	Review and Acceptance of Sub-Contractor's Management Plan	0	13-Jul-23 A	25-Jul-23 A	100%												5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
nmental Mo	nitoring & Audit Manual (Ref: S205.8.11)	0	13-Jul-23 A	16-Aug-23 A			1 1 1 1										1	
#MP-01640	Prepare and Submit Environmental Monitoring & Audit Manual (Start within 4-weeks)	0	13-Jul-23 A	08-Aug-23 A	100%													
MP-01650	PM Review and Acceptance of Environmental Monitoring & Audit Manual	0	13-Jul-23 A	16-Aug-23 A	100%												8	
Pollution Co	ontrol & Monitoring Measures (Ref: S205.8.29)	0	10-Jul-23 A	16-Aug-23 A			8										1	
MP-01670	Prepare and Submit Water Pollution Control & Monitoring Measure (Start within 4-weeks)	0	10-Jul-23 A	10-Aug-23 A	100%												8	
P-01680	PM Review and Acceptance of Water Pollution Control & Monitoring Measure	0	10-Jul-23 A	16-Aug-23 A	100%													
	chedule of Environmental Mitigation Measures (F	0	10-Jul-23 A	16-Aug-23 A														
-#MP-01690	Prepare and Submit Schedule of Environmental Mitigation Measures (Start within 4-weeks)	0	08-Aug-23 A	15-Aug-23 A	100%												8 8 8 8 8 8	
#MP-01700	PM Review and Acceptance of Schedule of Environmental Mitigation Measures	0	10-Jul-23 A	16-Aug-23 A	100%												8	
	of Site Investigation Works to Determine Underg	0	06-Jul-23 A	07-Jul-23 A			8 8 8											
6-#MP-01710	Prepare and Submit Method Statement of Site Investigation Works to Determine UG Obstruction (Start within 2-weeks)	0	06-Jul-23 A	06-Jul-23 A	100%		8 8 8 8 8 8 8										8 8 8 8 8	
6-#MP-01720	PM Review and Acceptance of Method Statement of Site Investigation Works to Determine UG Obstruction	0	07-Jul-23 A	07-Jul-23 A	100%													
hod Statemen	for food protection and mitigation (Ref: S225.6.	0	15-Jul-23 A	11-Aug-23 A													: : :	
6-#MP-01730	Prepare and Submit Method Statement for food protection and mitigation (Start within 4-weeks)	0	15-Jul-23 A	18-Jul-23 A	100%													
6-#MP-01740	PM Review and Acceptance of Method Statement for food protection and mitigation	0	18-Jul-23 A	11-Aug-23 A	100%												8	
S Scheme for	the Whole of the Works to be submitted (Ref: S2	28	22-Aug-23 A	02-Dec-23		734												
36-#MP-01750	Prepare and Submit TTMS Scheme for the Temp tower at central median (Start within 4-weeks)	28	22-Aug-23 A	02-Dec-23	0%	734											F	Prepare a
86-#MP-01760	SLG Review and Acceptance of TTMS Scheme for the Temp tower at central median	22	22-Aug-23 A	25-Nov-23	0%	93										SLC	6 Reviev	ew and Ac
ial Site Survey	to be completed & submit to PM (Ref: S245.9.3 &	0	28-Jun-23A	20-Jul-23 A			-											

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(2 of 29)

	Decembe	er 2023			.la	nuary 2024		
3	10	17	24	31	07	14	21	28
,	10	17	24	31	01	14	21	20
orting	Managem	nent Stand	ard / Proced	lure				
aro -	and Subm		cheme for th	e Temp to	wer at ac	ntral modic	an (Start wit	hin /
Jaiea		11110330			wei al ue	nuarmeule	an (Start Wil	
nd ^	nonter-		Sohome for 1	ho Tor '		ontrol	ion	
na Ao	ceptance	OFTIMSS	Scheme for t	ne iempt	ower at ce	entralmed	ian	
				1				
		Revi	sion		Ch	ecked	Approve	d
112	86.3 mon		programm	e				-
112			Programm	0				

ctivity ID	Activity Name		Dur.	Start	Finish	Activity %	Total			October 2023				Nove	ember 2023	3		
						Complete	Float	01	08	15	22	29	05	5	12	19	26	03
11286-#MP-01770	comments (within 14 day	al Site Survey to PM for review & ys of completing the Survey)	0	28-Jun-23 A	20-Jul-23 A	100%		2 2 2 2 2										1
11286-#MP-01780	PM Review and Accepta		0		20-Jul-23 A	100%												: ; ;
		Submitted & Schedule Desigr	0	30-Sep-23 A														1
11286-#MP-01790	Submitted & Schedule D	3 ()	0	30-Sep-23 A	30-Sep-23 A	100%												1
11286-#MP-01800	PM Review & Acceptanc Schedule (Not use)	e of Preliminary Design Programme	0		30-Sep-23 A	100%		PM Re	eview & Aco	ceptance of	Preliminary D	esign F	Programi	me Sche	edule (No	ot use)		1 4 8 8
Construction Hea	alth & Safety Plan (Re	f: S320.1.3)	0	23-Jun-23 A	09-Aug-23 A													1
11286-#MP-01820	HSP - Prepare & Submit	t Health & Safety Plan	0	23-Jun-23 A	11-Jul-23 A	100%												1
11286-#MP-01880	HSP - PM Review & App	rove Health & Safety Plan	0	21-Jul-23 A	09-Aug-23 A	100%												
Digital Construct	ion Site Management	System (DCSMS) (Ref: S815.	21	28-Jun-23 A	24-Nov-23		32										7	
11286-#MP-01940	Establish,Training and Tr Management System	rials of Digital Construction Site	21	06-Sep-23A	24-Nov-23	0%	32										j Establi	h,Training and
11286-#MP-01930	Prepare & Submit Digital System Plan	Construction Site Management	0	28-Jun-23 A	10-Jul-23 A	100%		-										
System Assurance	ce Plan (Ref: S825.3.1)	0	03-Jul-23 A	14-Sep-23 A													1
11286-#MP-01950		m Assurance Plan to PM for review &	0	03-Jul-23 A	13-Jul-23 A	100%												1 4 8 8
11286-#MP-01960	PM Review and Accepta	nce of System Assurance Plan	0	13-Jul-23 A	14-Sep-23 A	100%		-										1
Design, Review a	· · ·		248	28-Jun-23 A	31-Aug-24		514					-						
	s Design (Required Bl	D Submission)	145	28-Jun-23 A	29-Apr-24		617					_						
	Submission and Approva	·	0	28-Jun-23 A	· · ·		762											
11286-DES-01970		are BA18 and Submit ICE Check	0	28-Jun-23 A		0%	762					<mark> </mark> F	PM Office	Design	- Prepar	e BA18	and Sub	mit ICE Check
11286-DES-01990		evised and Re-submit (Not use)	0	22-Aug-23 A		100%		-										1
11286-DES-02000	PM Office Design - MTR	(2nd) Review (Not use)	0	22-Aug-23 A	-	100%		-										
11286-DES-02020	PM Office Design - BD R	Review and Consultation (Not use)	0	30-Sep-23 A		100%												
11286-DES-01980	PM Office Design - MTR Re-submit	(1st) Review & PY Revised and	0	22-Aug-23 A	22-Aug-23 A	100%												
11286-DES-02010	PM Office Design - MTR use)	Endorsement for BD Submission (Not	0	30-Sep-23 A	30-Sep-23 A	100%												
Approach Lobby -	Concourse Hoarding De	sign Submission and Approvals	98	18-Dec-23	20-Apr-24		182											3 8
11286-DES-02030	-	sign - Prepare and Submit ICE Check	21	18-Dec-23*	13-Jan-24	0%	182											- 1 8 22
11286-DES-02050	Concourse Hoarding De	sign - PY Revised and Re-submit	7	31-Jan-24	07-Feb-24	0%	182	_										1
11286-DES-02060	-	esign - MTR (2nd) Review	21	08-Feb-24	06-Mar-24	0%	182											1
11286-DES-02080	Concourse Hoarding De	sign - BD Review and Consultation	28	15-Mar-24	20-Apr-24	0%	182											
11286-DES-02040	Concourse Hoarding De	esign - MTR (1st) Review	14	15-Jan-24	30-Jan-24	0%	182											1
11286-DES-02070	Concourse Hoarding De Submission	sign - MTR Endorsement for BD	7	07-Mar-24	14-Mar-24	0%	182											
Approach Lobby -	FP2 Diversion Submissio	on and Approvals	91	06-Sep-23 A	21-Feb-24		671					-						1
11286-DES-02090	FP2 Diversion - Prepare	and Submit ICE Check	21	06-Sep-23 A	24-Nov-23	0%	136										J FP2 Di	version - Prepa
11286-DES-02110	FP2 Diversion - PY Revis	sed and Re-submit	7	12-Dec-23	19-Dec-23	0%	136											
11286-DES-02120	FP2 Diversion - MTR (2r	nd) Review	14	20-Dec-23	08-Jan-24	0%	671											1
11286-DES-02140	FP2 Diversion - BD Revi		28	17-Jan-24	21-Feb-24	0%	671											1
11286-DES-02100	FP2 Diversion - MTR (1s	st) Review	14	25-Nov-23	11-Dec-23	0%	136											
11286-DES-02130		dorsement for BD Submission	7	09-Jan-24	16-Jan-24	0%	671											
	ling Plan Submission and	••	57	28-Jun-23 A	09-Jan-24		0						lloording	n Diam /F	ntronoo			
11286-DES-02150		e C) - Prepare and Submit ICE Check	1	28-Jun-23 A	01-Nov-23	0%	0						noarding			,		I Submit ICE Cl
11286-DES-02170		e C) - PY Revised and Re-submit	7	02-Nov-23	09-Nov-23	0%	0					•		Hoar	rding Pla	n (Entra		PY Revised and
11286-DES-02180	Hoarding Plan (Entrance	, , ,	14	10-Nov-23	25-Nov-23	0%	0	-								a) b		ling Plan (Entra
11286-DES-02160	Hoarding Plan (Entrance	, , ,	0	02-Nov-23	02-Nov-23	0%	0						Hoardin	g Plan (l	Entrance	C) - M	TR (1st)	
11286-DES-02190	Hoarding Plan (Entrance Submission	e C) - MTR Endorsement for BD	7	27-Nov-23	04-Dec-23	0%	0	1 1 1 1 1										Hoardir
Milestone		MTR 11286 Pedest	rian	l ink Co	nectino	Dak Te	ai Ct	root	and C	Suna V	Nona -	F oi	Stat	ion			L	ate
Overall Sumr	mary Bar									•	•						31-Oct	23 1128
Sub-Summar		3 Mon	the		ina E)roa	rar	nm		י יחר		იიი	•				<u> </u>	
Critical Bar	,		113		ing r	ıvyı	a			יט: ז'		uz3	9					
Non-Critical E	Bar	(hase	ed on	Revise	d Progra	mme fo	or Ad	ccent	tance	e (Oct	-23))							
	Jai									,000	//							

Actual Level of Effort

(3 of 29)

December 2	2023			Janu	ary 2024		
10	17	24	31	07	14	21	28
		_ ,					
and Trials of Dig	gital Con	struction Site	Managem	ent Syste	m		
eck							
			1				
					Concour	se Hoard	lina De
,					Concour	se Hoard	ding De
					Concour	se Hoard	ling De
					Concour	se Hoard	ding De
					Concour	se Hoard	ding De
					Concour	se Hoard	ding De
					Concour	se Hoard	ding De
					Concour	se Hoard	ling De
					Concour	se Hoard	ling De
epare and Sub	mit ICE (Check			Concour	se Hoard	ling De
epare and Sub	mit ICE (Check	PY Revised			se Hoard	Jing De
epare and Sub	mit ICE (Check Diversion -	PY Revised	and Re-s	submit		
epare and Sub	mit ICE C	Check Diversion -	PY Revised	and Re-s			
	FP2	Diversion -		and Re-s	submit		
epare and Sub	FP2	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
	FP2	Diversion -		and Re-s	submit version -		d) Rev
FP2 Div	FP2	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
	FP2	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
FP2 Div	ersion - I	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
FP2 Div E Check	ersion - I	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
FP2 Div	ersion - I	Diversion -		and Re-s	submit version -	MTR (2n	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M	it (2nd)	Diversion -	eview	and Re-s FP2 Di	submit version -	MTR (2n	d) Rev
FP2 Div E Check	it (2nd)	Diversion -	eview	and Re-s FP2 Di	submit version -	MTR (2n	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M	it (2nd)	Diversion -	eview	and Re-s FP2 Di	submit version -	MTR (2n	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M	it (2nd)	Diversion - MTR (1st) R I Review) - MTR Enc	eview	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev
FP2 Div E Check d and Re-subm Entrance C) - M arding Plan (En	it TR (2nd) trance C	Diversion - MTR (1st) R Review) - MTR Enc	eview torsement fo	and Re-s FP2 Di	submit version -	MTR (2n Diversio	d) Rev

No. 0 No. 0 <th< th=""><th>Activ</th><th colspan="2">Activity ID Activity Name</th><th>Dur.</th><th>Start</th><th>Finish</th><th>Activity %</th><th>Total</th><th></th><th>0</th><th>tober 2023</th><th></th><th></th><th></th><th></th><th>November</th><th>2023</th><th></th><th></th><th></th><th></th></th<>	Activ	Activity ID Activity Name		Dur.	Start	Finish	Activity %	Total		0	tober 2023					November	2023				
Effect C- Decision Fail Sourcesco and Agrows 0 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 2%80-254 100% 1 11286 EC5 (220) Enters C- Denvision Fails - MTM (16) Rever (Name) 0 0.59-223.4 0.59-223.4 100% 1 11286 EC5 (220) Enters C- Denvision Fails - MTM (16) Rever (Name) 0 0.59-223.4 0.55-23.4 100% 1 11286 EC5 (220) Enters C- Denvision Fails - MTM (16) Rever and Canabla (Nel A) 0 0.59-23.2 0.50-23.2 100% 1 11286 EC5 (220) Enters C- Denvision Fails - MTM (16) Revers and Canabla (Nel A) 0 0.59-23.2 0.50-23.2 100% 1 11286 EC5 (220) Els (Steen Charde Constrain Fails - MEM (Steen Constrain Fails - MEM (Steen Constrain Fails - MEM (Steen Constr				Dui.	Glan	1 11151			01			22	2	29	05		2020	19	26		03
11280 DC3 222 0 Discuss C. Derudian Par. Protects and Resumm (Vel 0) 3384p-234 3054p-234				28	05-Dec-23		0%	0	-												
(ML or) (ML or) (ML or) (ML or) (ML or) 11286 D553200 Charac C, Dondkon Par, PT Review decamal (ML or) (ML or) (ML or) (ML or) 11286 D553200 Distance C, Dondkon Par, MT (B) (MR ore (ML or) (ML or) (ML or) (ML or) 11286 D553200 Distance C, Dondkon Par, MT (B) (MR ore (ML or) (ML or) (ML or) (ML or) 11286 D553202 Distance C, Dondkon Par, MT (B) (MR ore (ML or) (ML or) (ML or) (ML or) 11286 D553202 Distance A, ML or (ML or) (ML or) (ML or) (ML or) 11286 D553202 DLS /// FL Orean end Data M (ML or) (ML or) (ML or) (ML or) 11286 D553202 DLS /// FL Orean end Data M (ML or) (ML or) (ML or) (ML or) 11286 D553202 DLS /// FL Orean end Donath (ML or) (ML or) (ML or) (ML or) 11286 D553202 DLS /// FL Orean end Donath (ML or) (ML or) (ML or) (ML or) 11286 D553202 DLS // FL Orean end Donath (ML or) (ML or) (ML or) (ML or) 11286 D553		Entrance C - Demol	ition Plan Submission and Approvals	0	28-Jun-23 A	30-Sep-23 A														1	
ump ump< ump< </td <td></td> <td>11286-DES-02210</td> <td>· ·</td> <td>0</td> <td>28-Jun-23 A</td> <td>30-Sep-23 A</td> <td>100%</td> <td></td> <td>8 8 8 8 8 8</td> <td></td> <td>2 2 2 2 2 2 2 2 2 2 2 2</td> <td></td>		11286-DES-02210	· ·	0	28-Jun-23 A	30-Sep-23 A	100%		8 8 8 8 8 8											2 2 2 2 2 2 2 2 2 2 2 2	
1128/DCS40220 Fittering C. Damotes C. Damotes Phar. HR (10) Room (Neture) 0 00.589-22A 00.589-22A 100% 1128/DCS40220 Environ C. Damotes Phar. B. Netware and Cansilton (Neture) 0 0.589-22A 0.589-22A 100% 1128/DCS40220 Environ C. Damotes Phar. B. Netware and Cansilton (Neture) 0 0.589-22A 0.589-22A 0.599-22A 1128/DCS40220 EL-S - MR (10) (West) & Instrumentation Machatom Buchtoning Submission 4. 0 24.34-22A 0.509-22A 0.599-22A 1128/DCS40220 EL-S - MR (10) (West) & Instrumentation Machatom Buchtoning Submission 4. 0 24.34-22A 0.509-22A 0.509-22A 1128/DCS40220 EL-S - MR (10) (West) & Instrumentation 0 0.540-22A 0.509-22A 0.509-22A 0.509-22A 1128/DCS40220 EL-S - MR (10) Revet & Commerce 0 24-40-22A 0.509-22A 100% 75 1128/DCS40230 EL-S - MR (10) Revet & Commerce 12 24-40-22A 24-40-22A 76 75 1128/DCS40230 EL-S Support In Approach Laby Design - FY Revised and T 2 20-40-23 0.569-23A 76 76 1128/DCS40230 EL-S Support In Approach Laby Design - FY Revised and		11286-DES-02230		0	30-Sep-23 A	30-Sep-23 A	100%		8 8 8 8 8 8											5 5 5 5 5 5 5	
1280-025-0220 Drittor C Dancton Pite- All Excitosement Pr BD 0 30-580-23A 30-580-23A 90.000 1280-0250-0200 Drittors C E-molitor Pite-10 Device and Consultation Pite 100 0 30-580-23A 90.000 0 E4 (Shash Phype Bit Phype Bit Construct C E-molitor Pite-10 Device and Consultation Pite 100 0 24-34-23A 20-34-23A 90.000 0 11280-0250-0200 B.S. PY Physe and Calman Pite-100 0 24-34-23A 20-34-23A 90.000 0 11280-0250-0200 B.S. PY Physe and Consultation 0 124-34-23A 10-042-23A 90.000 0 11280-0250-0200 B.S. Support for Approach Loby Design & REC Teack 77 20-042-23 00.00 75 11280-0250-0200 B.S. Support for Approach Loby Design & REC Teack 77 20-04-23 00.00 75 11280-0250-0200 B.S. Support for Approach Loby Design & REC Teack 77 20-04-23 00.00 75 11280-0250-0200 B.S. Support for Approach Loby Design - Pite-Pite Physe Add Add Add Add Add Add Add Add Add Ad		11286-DES-02240	Entrance C: Demolition Plan - MTR (2nd) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													 	
Indexted Nature Interface Nature Interface Nature Interface Nature 1128/E-E26200 Entron C. Montoh Fam BD entward Consultation Number of Submission Numbr of Submissio Submission Number of Submissio Submission Number		11286-DES-02220	Entrance C: Demolition Plan - MTR (1st) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													1 1 1	
Into Into Into Into Into Into 1128 CG8:0270 ELS Propers and Stort HC Chock 0 28-Line 23A 20-m23A 100% 11286-025-0270 ELS Propers and Stort HC Chock 0 28-Line 23A 20-m23A 100% 11286-025-0220 ELS Propers and Stort HC Chock 0 21-Line 23A 23-Line 23A 100% 11286-025-0220 ELS HC R (refunction A comments 0 10-Line 23A 10-dia 2A 100% 11286-025-0220 ELS HC R (refunction A comments 0 24-Ling 2A 10-0% 10-dia 2A 100% 11286-025-0230 ELS Stort R comment to Businesson 0 24-Ling 2A 24-Dia 2A 10% 10-dia 2A 10-dia 2A 10% 11286-025-0230 ELS Support to Approach Loby Design A EE Chock 77 20-Dia 2A 24-Dia 2A 0% 75 11286-025-0230 ELS Support to Approach Loby Design A EE Chock 1 29-Dia 2A 20-min 2A 10-min 2A 10-min 2A 10-min 2A 11286-025-02301 ELS Support to Approach Loby Design A EE Chock 1 <td></td> <td>11286-DES-02250</td> <td></td> <td>0</td> <td>30-Sep-23 A</td> <td>30-Sep-23 A</td> <td>100%</td> <td></td> <td>8</td> <td></td> <td>5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5</td> <td></td>		11286-DES-02250		0	30-Sep-23 A	30-Sep-23 A	100%		8											5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
11280 CES/0270 ELS - Proper and SamtHM Check 0 29-Jun 23A 200/01 11280 CES/0220 ELS - Proper and SamtHM 0 21-Jul 23A 23-Jun 23A 200/01 11280 CES/0220 ELS - HTR (right review 3 comments 0 21-Jul 23A 23-Jul 23A 100/04 11280 CES/0220 ELS - HTR (right review 3 comments 0 24-Jul 23A 31-Od 23A 100/04/23A 11280 CES/0220 ELS - HTR (right review 3 comments 0 24-Jul 23A 31-Od 23A 100/04/23A 11280 CES/0220 ELS - HTR (right review 3 comments 0 24-Jul 23A 31-Od 23A 100/04/23A 11280 CES/0220 ELS - Support re-Approach Loby Design - RF (right Review 3 24-Jul 23A 24-Jul 23A 01/6 11280 CES/0220 ELS Support re-Approach Loby Design - PM (right Review 2 1 20-Jul 23A 01/6 1 11280 CES/0220 ELS Support re-Approach Loby Design - PM (right Review 2 1 20-Jul 23A 01/6 1 11280 CES/0220 Foundations / Prop review 1 Sum REVIew 1 1 20-Jul 23A 05/8 23 01/8		11286-DES-02260		0	30-Sep-23 A	30-Sep-23 A	100%		- - - - - -											- - - - - -	
1128000053220 Els. PY Reveal and Revealmit 0 12-44234 23-4ug 23A 100% 112800005220 Els. MTR Endocement for ED Storbasion 0 10-4423A 10-05% 1128000052020 Els. MTR Endocement for ED Storbasion 0 31-0-023A 100% 1128000052020 Els. MTR Endocement for ED Storbasion 0 31-0-023A 100% 1128000052020 Els. Stopport for Approach Lobby Design A EC Encock 7 28-4uk23A 04-each 7 11280000520200 Els. Support for Approach Lobby Design A EC Encock 7 28-buc23 05 75 11280000000000 Els Support for Approach Lobby Design - Prepare and Storth 21 28-buc23 05 75 112800000000000000000000000000000000000		ELS (Sheet Piles, Pi	pepile Walls) & Instrumentation Monitoring Submission &	0	28-Jun-23 A	31-Oct-23 A							-	'							
11286-DE-2220 ELS-MTR (rig) review dormanin 0 10-Ju22A 100% 11286-DE-2220 ELS-MTR (rig) review dormanin 0 21-Ju22A 100% 11286-DE-2220 ELS-MTR (rig) review dormanin 0 21-Ju22A 100% 11286-DE-2220 ELS-MTR (rig) review dormanin 0 31-Ju22A 100% 11286-DE-2220 ELS Support for Approach Lobby Design - REC Eneck 77 26-Ju22A 100% 11286-DE-20230 ELS Support for Approach Lobby Design - PR (review and Sutin) 21 26-Ju22A 26-Ju22A 10% 75 11286-DE-20230 ELS Support for Approach Lobby Design - PM (review 2) 21 30-De-23 24-Jun-24 0% 75 11286-DE-20230 ELS Support for Approach Lobby Design - PM (review 2) 25-Niv-23 10% 75 11286-DE-20230 Foundations and Approvatis 0 30-Sep-23A 30-Sep-23A 100% 75 11286-DE-20230 Foundation and Approvatis 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DE-20230 Foundation / Ping Design - PIN Review and Re-submit (Not 0 30-Sep-23A 30-Sep-23A 100% 100% </td <td></td> <td>11286-DES-02270</td> <td>ELS - Prepare and Submit PM Check</td> <td>0</td> <td>28-Jun-23 A</td> <td>28-Jun-23 A</td> <td>100%</td> <td></td>		11286-DES-02270	ELS - Prepare and Submit PM Check	0	28-Jun-23 A	28-Jun-23 A	100%														
1128eDcB 22200 E.SMIR Environmente (FED Submission 0 31-0c423A 100% 1128eDcB 22000 E.SMIR (Any vector & Longallation 0 31-0c423A 100% 1128eDcB 23:000 Ess. MIR (Any vector & Longallation 0 31-0c423A 100% 1128eDcB 23:000 Ess. Support for Agronal-Lobby Design A (EC Deck 7 25-bk/23A 24-bk-23 0% 75 1128eDcB 23:000 for Agronal-Lobby Design - PR evised and Re-submit for Agronal-Lobby Design - PR (Any Revew 21 30-0ce23 24-bk-23 0% 75 1128eDcB 23:000 for Agronal-Lobby Design - PR (Segn-PM (Any Revew 21 30-0ce23 24-bk-23 0% 75 1128eDcB 23:000 for Agronal-Lobby Design - PM Endorament 7 25-bk/23 30-58p-23A 10% 75 1128eDcB 23:000 for Agronal-Lobby Design - PM Endorament 7 25-bk/23A 10% 75 1128eDcB 24:000 for adronal-Reve and Submit CE Check 0 30-58p-23A 30-58p-23A 100% 1128eDcB 24:000 for adronal-PM Eng Design - MTR (hol) Revew (No use) 0 30-58p-23A 100% 100% <t< td=""><td></td><td>11286-DES-02290</td><td>ELS - PY Revised and Re-submit</td><td>0</td><td>21-Jul-23 A</td><td>23-Aug-23 A</td><td>100%</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>		11286-DES-02290	ELS - PY Revised and Re-submit	0	21-Jul-23 A	23-Aug-23 A	100%														
Integrates 0 24Aug.33 25-Od 23A 1006 11280-ES-02200 E.S. Is Derive and Consultation 0 10-023A 15-00-023A 15-00-023 15-00-023A 15-00-023A 15-00-023A 15-00-023 15-00-023A 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 15-00-023 <td></td> <td>11286-DES-02280</td> <td>ELS - MTR (1st) review & comments</td> <td>0</td> <td>10-Jul-23 A</td> <td>19-Jul-23 A</td> <td>100%</td> <td></td>		11286-DES-02280	ELS - MTR (1st) review & comments	0	10-Jul-23 A	19-Jul-23 A	100%														
11280-DES-02310 128-BD Revewand Consultation 0 31-Od-23A 1100% 7 128-Support for Approach Loby Design & DEC Deck 77 25-U-023A 10-N-Fab24 75 1128-DES-02300 128-Support for Approach Loby Design - Prepare and Statust 21 25-U-023A 10-K 75 1128-DES-02300 128-Support for Approach Loby Design - PYI Revieed and Re-submit Reviewand Design - PMI Review 21 20-Dec-23 20-K 75 1128-DES-02300 12.S Support for Approach Loby Design - PMI Review 21 30-Dec-23 20-K 75 1128-DES-02300 12.S Support for Approach Loby Design - PMI Review 21 30-Dec-23 0% 75 1128-DES-02300 12.S Support for Approach Loby Design - PMI Review 21 30-Dec-23 0% 75 1128-DES-02300 12.S Support for Approach Loby Design - PMI Review 0 30-Sep-23A 100% 10 1128-DES-02300 10-Wrist Design Submission and Approvali 0 30-Sep-23A 100% 10 1128-DES-02300 Foundation / Ping Design - MTR (2nd Review (No use) 0 30-Sep-23A 100%		11286-DES-02320	ELS - MTR Endorsement for BD Submission	0	31-Oct-23 A	31-Oct-23 A	100%														
Els Support for Approach Lobby Design & Flegueu and Subert 27 292-M-23A 01-Fib-24 75 11280-DES-0233 ELS Support fra Approach Lobby Design - PM genied and RS EC Echesk 7 20-De23 29-De23 0% 75 11280-DES-0230 ELS Support fra Approach Lobby Design - PM Genied and RS Ecubinit 7 20-De23 29-De23 0% 75 11280-DES-0230 ELS Support fra Approach Lobby Design - PM (19) Review 21 22-Mov23 19-De23 0% 75 11280-DES-02370 ELS Support fra Approach Lobby Design - PM (19) Review 21 22-Mov23 19-De23 0% 75 11280-DES-0230 ELS Support fra Approach Lobby Design - PM (19) Review 21 25-Mov24 01-Fib-24 0% 75 11280-DES-0230 Roundation / Pfing Design Submission and Approvals 0 30-Sep-23A 30-Sep-23A 100% 1128-DES-0230 Pundation / Pfing Design - PM avised and Re-submit (No 0 30-Sep-23A 100% 1128-DES-0230 Pundation / Pfing Design - DR avise and Submit (EC Check & 0 30-Sep-23A 100% 1128-DES-0230 Pundation / Pfing Design - DR avise and Submit (EC Check & 1 30-Se		11286-DES-02300	ELS - MTR (2nd) review & comments	0	24-Aug-23 A	25-Oct-23 A	100%														
1128-DL5S 0230 LS Support for Approach Loby Desgn - Prepare and Submit 21 26-Jul-23 24-Jul-24 0% 75 1128-DL5S 0250 LS Support for Approach Loby Desgn - PV Revised and Resubmit 7 20-Dec-23 29-Dec-23 0% 75 1128-DL5S 0250 LS Support for Approach Loby Desgn - PV Revised and Resubmit 7 20-Dec-23 29-Jul-24 0% 75 1128-DL5S 0250 LS Support for Approach Loby Desgn - PV Revised and Resubmit 7 25-Jul-24 0% 75 1128-DL5S 0250 LS Support for Approach Loby Desgn - PV Revised and Resubmit No 0 30-Sep-23A 30-Sep-23A 100% 7 1128-DL5S 0250 Foundation / Ping Design - Proprie and Submit ICC Deck (Disson and Approvals) 0 30-Sep-23A 30-Sep-23A 100% 7 1128-DL5S 0240 Foundation / Ping Design - MTR (Int) Review No use) 0 30-Sep-23A 30-Sep-23A 100% 7 1128-DL5S 0240 Foundation / Ping Design - MTR (Int) Review No use) 0 30-Sep-23A 30-Sep-23A 100% 7 1128-DL5S 0240 Foundation / Ping Design - MTR (Int) Review No use) 0 30-Sep-23A 100% 128 1128-DL5		11286-DES-02310	ELS - BD Review and Consultation	0	31-Oct-23 A	31-Oct-23 A	100%														
PNA CC Check PNA CC Check<		ELS Support for Ap	proach Lobby Design & ICE Check	77	26-Jul-23 A	01-Feb-24		75					-								
Re-submit Re-submit Re-submit Re-submit 11280-DES-02240 ELS Support for Approach Lobby Design - PM (1st) Review 21 30-Dec-23 0% 75 11280-DES-0230 ELS Support for Approach Lobby Design - PM Endorsment 7 25-Nov-23 19-Dec-23 0% 75 11280-DES-0230 ELS Support for Approach Lobby Design - PM Endorsment 7 25-Jan-24 0.16-B24 0% 75 Poundations / Pling Design Submission and Approvals 0 30-Sep-23A 30-Sep-23A 100% 10 11280-DES-0240 Foundation / Pling Design - PY Revised and Re-submit (No 0 30-Sep-23A 30-Sep-23A 100% 11280-DES-0240 Foundation / Pling Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 100% 11280-DES-0240 Foundation / Pling Design - MTR (2nd) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 11280-DES-0240 Foundation / Pling Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 100% 11280-DES-0240 Foundation / Pling Design - MTR (2nd) Review (No use) 0 30-Sep-23A		11286-DES-02330		21	26-Jul-23 A	24-Nov-23	0%	75	- - - - - - - - - - - - - - - - - - -										ELS Su	ipport f	ior Appro
11286-DES-02340 ELS Support for Approach Lobby Design - PM Endorsement 7 25-Jan-24 01-Feb-24 0% 75 Foundations / Pling Works Design Submission and Approvals 0 30-Sep-23A 00-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 10-Sep-23A 100% 100% 11286-DES-02400 100% 100% 100% 100% 100% 100% 11286-DES-02400 Foundation / Pling Design - Prepare and Submit ICE Check 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DES-02400 Foundation / Pling Design - NTR (2m) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DES-02430 Foundation / Pling Design - NTR (2m) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DES-02430 Foundation / Pling Design - NTR (1m) Review (No use) 0 30-Sep-23A 100% 100% 11286-DES-02430 Foundation / Pling Design - NTR (2m) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DES-02480 Deta-10-Boting Mathit DE Check 10 30-Sep-23A 100% 128 11286-DES-02440 Deta-10-Boting M		11286-DES-02350		7	20-Dec-23	29-Dec-23	0%	75												2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-DES-02307 ELS Support for Approach Lobby Design - PM Endorsement 7 25-Jan - 24 01-Feb-24 0% 75 Foundations / Piling Works Design Submission and Approvals 0 30-Sep-23A 30-Sep-23A 100% 100% 11286-DES-02308 Foundation / Piling Design - PY Revised and Re-submit (No 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02400 Foundation / Piling Design - MTR (rol) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02401 Foundation / Piling Design - MTR (rol) Review (No use) 0 30-Sep-23A 100% 100% 11286-DES-02405 Foundation / Piling Design - MTR (rol) Review (No use) 0 30-Sep-23A 100% 100% 11286-DES-02400 Foundation / Piling Design - MTR (rol) Review (No use) 0 30-Sep-23A 100% 100% 11286-DES-02400 Foundation / Piling Design - MTR (rol) Review (No use) 0 30-Sep-23A 100% 100% 11286-DES-02400 External Cladiding Design - MTR (rol) Review 105 18-Des-23 13-Ase-24 10% 126 11286-DES-02400 External Cladiding Design - MTR Endorsement for BD 7 15-Hes-24 <td< td=""><td></td><td>11286-DES-02360</td><td>ELS Support for Approach Lobby Design - PM (2nd) Review</td><td>21</td><td>30-Dec-23</td><td>24-Jan-24</td><td>0%</td><td>75</td><td>1 1 1</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>: : :</td><td></td></td<>		11286-DES-02360	ELS Support for Approach Lobby Design - PM (2nd) Review	21	30-Dec-23	24-Jan-24	0%	75	1 1 1											: : :	
Foundations / Ping Works Design Submission and Approvals 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02308 Foundation / Ping Design - Prepare and Submit ICE Check 0 30-Sep-23A 100% 11286-DES-02400 Foundation / Ping Design - PY Revised and Re-submit (No 0 30-Sep-23A 100% 11286-DES-02400 Foundation / Ping Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02410 Foundation / Ping Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02420 Foundation / Ping Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02420 Foundation / Ping Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02420 Foundation / Ping Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02420 Foundation / Ping Design - MTR Endorsement for BD 0 30-Sep-23A 100% 11286-DES-02440 External Cladiding Design - MTR Endorsement for BD 0 30-Sep-23A 100% 11286-DES-02440 External Cladiding Design - MTR (2nd) Review 1		11286-DES-02340	ELS Support for Approach Lobby Design - PM (1st) Review	21	25-Nov-23	19-Dec-23	0%	75													
11286-DES-02380 Foundation / Piling Design - Prepare and Submit I/CE Check 0 30-Sep-23A 100% 11286-DES-02400 Foundation / Piling Design - PY Revised and Re-submit (No 0 30-Sep-23A 100% 11286-DES-02400 Foundation / Piling Design - MTR (2nd) Review (No use) 0 30-Sep-23A 100% 11286-DES-02410 Foundation / Piling Design - MTR (1st) Review (No use) 0 30-Sep-23A 100% 11286-DES-02430 Foundation / Piling Design - MTR (1st) Review (No use) 0 30-Sep-23A 100% 11286-DES-02400 Foundation / Piling Design - MTR Endorsement for BD 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02400 Foundation / Piling Design - MTR Endorsement for BD 0 30-Sep-23A 100% 126 11286-DES-02404 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23 29-Apr-24 126 11286-DES-02404 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23 13-Jan-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02400 External		11286-DES-02370	ELS Support for Approach Lobby Design - PM Endorsement	7	25-Jan-24	01-Feb-24	0%	75												1 1 1 1 1 1 1 1 1 1	
(No use) C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C C<		Foundations / Piling	g Works Design Submission and Approvals	0	30-Sep-23 A	30-Sep-23 A			7												
use) use) <thuse)< th=""> use) use) <thu< td=""><td></td><td>11286-DES-02380</td><td></td><td>0</td><td>30-Sep-23 A</td><td>30-Sep-23 A</td><td>100%</td><td></td><td>8 8 8 8 8 8 8</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></thu<></thuse)<>		11286-DES-02380		0	30-Sep-23 A	30-Sep-23 A	100%		8 8 8 8 8 8 8												
11286-DES-02430 Foundation / Piling Design - BD Review and Consultation (Not use) 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02390 Foundation / Piling Design - MTR (1st) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02420 Foundation / Piling Design - MTR Endorsement for BD 0 30-Sep-23A 30-Sep-23A 100% External Cladding (Atuminum / Glass Wall) Design Submission and Approvals 105 18-Dec-23 29-Apr-24 126 11286-DES-02400 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23* 13-Jan-24 0% 126 11286-DES-02400 External Cladding Design - PY Revised and Re-submit 7 00-Feb-24 19-Feb-24 0% 126 11286-DES-02470 External Cladding Design - MTR (1st) Review 21 02-Feb-24 14-Mar-24 0% 126 11286-DES-02480 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Aluminum Louvres, Doors Design - MTR (1st) Review 21 18-Dec-23 29-Apr-24 0% 50 11286-DES-02480 External Aluminum Louvres, Doors Design - Prepare		11286-DES-02400		0	30-Sep-23 A	30-Sep-23 A	100%		8 8 8 8 8 8 8 8											5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
use) use) use use use use 11286-DES-02309 Foundation / Pling Design - MTR (1st) Review (No use) 0 30-Sep-23A 30-Sep-23A 100% 11286-DES-02420 Foundation / Pling Design - MTR Endorsement for BD 0 30-Sep-23A 30-Sep-23A 100% External Cladding (Aluminum / Class Wail) Design Submission and Approvals 105 18-Dec-23 29-Apr-24 126 11286-DES-02400 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23 29-Apr-24 126 11286-DES-02400 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23 29-Apr-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 17-Feb-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 18-Dec-23 29-Apr-24 0% 126 11286-DES-02400 External Aluminum Louvres, Doors Design - Prepare and Su		11286-DES-02410	Foundation / Piling Design - MTR (2nd) Review (No use)	0	30-Sep-23 A	30-Sep-23 A	100%														
11286-DES-02420 Foundation / Pling Design - MTR Endorsement for BD 0 30-Sep-23A 30-Sep-23A 100% External Cladding (Aluminum / Glass Wall) Design Submission and Approvals 105 18-Dec-23 29-Apr-24 126 11286-DES-02440 External Cladding Design - Prepare and Submit ICE Check 11 18-Dec-23 13-Jan-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 19-Feb-24 0% 126 11286-DES-02400 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02400 External Cladding Design - MTR (1st) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02480 External Cladding Design - MTR (1st) Review 21 12-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR (1st) Review 21 15-Mar-24 22-Mar-24 0% 126 11286-DES-02450 External Aluminum Louvres, Doors Design - Prepare and 21 18-Dec-23 13-Jan-24 0% 50 11286-DES-02520 External Aluminum Louvres, Doors Design - PY Revised and 7 08-Feb-24 19-Fe		11286-DES-02430		0	30-Sep-23 A	30-Sep-23 A	100%		- - - - - - - - - - - - - - - - - - -											- - - - - - - -	
Submission (Notuse) Indication Submission Indication Indication </td <td></td> <td>11286-DES-02390</td> <td>Foundation / Piling Design - MTR (1st) Review (No use)</td> <td>0</td> <td>30-Sep-23 A</td> <td>30-Sep-23 A</td> <td>100%</td> <td></td>		11286-DES-02390	Foundation / Piling Design - MTR (1st) Review (No use)	0	30-Sep-23 A	30-Sep-23 A	100%														
11286-DES-02440 External Cladding Design - Prepare and Submit ICE Check 21 18-Dec-23* 13-Jan-24 0% 126 11286-DES-02460 External Cladding Design - PY Revised and Re-submit 7 08-Feb-24 19-Feb-24 0% 126 11286-DES-02470 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02490 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02450 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR Endorsement for BD 7 15-Mar-24 22-Mar-24 0% 126 11286-DES-02500 External Aluminum Louvres / Doors Design - MTR Endorsement for BD 7 15-Mar-24 29-Apr-24 50 11286-DES-02500 External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check 1 18-Dec-23 29-Apr-24 50 11286-DES-02520 External Aluminum Louvres, Doors Design - PY Revised and R		11286-DES-02420		0	30-Sep-23 A	30-Sep-23 A	100%														
11286-DES-02460 External Cladding Design - PY Revised and Re-submit 7 08-Feb-24 19-Feb-24 0% 126 11286-DES-02470 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02490 External Cladding Design - BD Review and Consultation 28 23-Mar-24 29-Apr-24 0% 126 11286-DES-02450 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR (1st) Review 21 15-Mar-24 22-Mar-24 0% 126 External Cladding Design - MTR (1st) Review 21 15-Mar-24 22-Mar-24 0% 126 11286-DES-02400 External Aluminum Louvres / Doors Design and Approvals 105 18-Dec-23 29-Apr-24 50 11286-DES-02500 External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check 21 18-Dec-23 13-Jan-24 0% 50 11286-DES-02500 External Aluminum Louvres, Doors Design -		External Cladding (Aluminum / Glass Wall) Design Submission and Approvals	105	18-Dec-23	29-Apr-24		126													
11286-DES-02470 External Cladding Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 126 11286-DES-02490 External Cladding Design - BD Review and Consultation 28 23-Mar-24 29-Apr-24 0% 126 11286-DES-02490 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR Endorsement for BD 7 15-Mar-24 22-Mar-24 0% 126 11286-DES-02480 External Cladding Design - MTR Endorsement for BD 7 15-Mar-24 22-Mar-24 0% 126 11286-DES-02500 External Aluminum Louvres / Doors Design and Approvals 105 18-Dec-23 29-Apr-24 50 11286-DES-02500 External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check 21 18-Dec-23* 13-Jan-24 0% 50 11286-DES-02520 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02550		11286-DES-02440	External Cladding Design - Prepare and Submit ICE Check	21	18-Dec-23*	13-Jan-24	0%	126													
11286-DES-02490 External Cladding Design - BD Review and Consultation 28 23-Mar-24 29-Apr-24 0% 126 11286-DES-02450 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR Endorsement for BD Submission 7 15-Mar-24 22-Mar-24 0% 126 External Aluminum Louvres / Doors Design Submission and Approvals 105 18-Dec-23 29-Apr-24 50 11286-DES-02500 External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check 21 18-Dec-23* 13-Jan-24 0% 50 11286-DES-02500 External Aluminum Louvres, Doors Design - PY Revised and Re-submit 7 08-Feb-24 19-Feb-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 19-Feb-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02550 External Aluminum Louvres, Doors Design - MTR (2nd) Review and 28 23-Mar-24 29-Apr-24 0% 50		11286-DES-02460	External Cladding Design - PY Revised and Re-submit	7	08-Feb-24	19-Feb-24	0%	126	1 1 1 1											-	
11286-DES-02450 External Cladding Design - MTR (1st) Review 21 15-Jan-24 07-Feb-24 0% 126 11286-DES-02480 External Cladding Design - MTR Endorsement for BD Submission 7 15-Mar-24 22-Mar-24 0% 126 External Aluminum Louvres / Doors Design Submission and Approvals 105 18-Dec-23 29-Apr-24 50 11286-DES-02500 External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check 21 18-Dec-23* 13-Jan-24 0% 50 11286-DES-02500 External Aluminum Louvres, Doors Design - PY Revised and Re-submit 7 08-Feb-24 19-Feb-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02550 External Aluminum Louvres, Doors Design - BD Review and 28 23-Mar-24 29-Apr-24 0% 50 </td <td></td> <td>11286-DES-02470</td> <td>External Cladding Design - MTR (2nd) Review</td> <td>21</td> <td>20-Feb-24</td> <td>14-Mar-24</td> <td>0%</td> <td>126</td> <td>2 2 2</td> <td></td>		11286-DES-02470	External Cladding Design - MTR (2nd) Review	21	20-Feb-24	14-Mar-24	0%	126	2 2 2												
11286-DES-02480External Cladding Design - MTR Endorsement for BD Submission715-Mar-2422-Mar-240%126External Aluminum Louvres / Doors Design Submission and Approvals10518-Dec-2329-Apr-245011286-DES-02500External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check2118-Dec-23*13-Jan-240%5011286-DES-02520External Aluminum Louvres, Doors Design - Prepare and Submit2118-Dec-23*13-Jan-240%5011286-DES-02520External Aluminum Louvres, Doors Design - PY Revised and Re-submit708-Feb-2419-Feb-240%5011286-DES-02530External Aluminum Louvres, Doors Design - MTR (2nd) Review Revised and2120-Feb-2414-Mar-240%5011286-DES-02550External Aluminum Louvres, Doors Design - BD Review and2823-Mar-2429-Apr-240%50		11286-DES-02490	External Cladding Design - BD Review and Consultation	28	23-Mar-24	29-Apr-24	0%	126	-												
SubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmissionSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisSubmisS		11286-DES-02450	External Cladding Design - MTR (1st) Review	21	15-Jan-24	07-Feb-24	0%	126	1 1 1											: : :	
11286-DES-02500External Aluminum Louvres, Doors Design - Prepare and Submit ICE Check2118-Dec-23*13-Jan-240%5011286-DES-02520External Aluminum Louvres, Doors Design - PY Revised and Re-submit708-Feb-2419-Feb-240%5011286-DES-02530External Aluminum Louvres, Doors Design - MTR (2nd) Review2120-Feb-2414-Mar-240%5011286-DES-02550External Aluminum Louvres, Doors Design - BD Review and2823-Mar-2429-Apr-240%50		11286-DES-02480		7	15-Mar-24	22-Mar-24	0%	126	8 8 8 8 8												
Submit ICE Check Image: Check		External Aluminum	Louvres / Doors Design Submission and Approvals	105	18-Dec-23	29-Apr-24		50													
Re-submit Re-submit 11286-DES-02530 External Aluminum Louvres, Doors Design - MTR (2nd) Review 21 20-Feb-24 14-Mar-24 0% 50 11286-DES-02550 External Aluminum Louvres, Doors Design - BD Review and 28 23-Mar-24 29-Apr-24 0% 50		11286-DES-02500		21	18-Dec-23*	13-Jan-24	0%	50													
11286-DES-02550 External Aluminum Louvres, Doors Design - BD Review and 28 23-Mar-24 29-Apr-24 0% 50		11286-DES-02520		7	08-Feb-24	19-Feb-24	0%	50	- - - - - - - - - - - - - - - - - - -												
		11286-DES-02530	External Aluminum Louvres, Doors Design - MTR (2nd) Review	21	20-Feb-24	14-Mar-24	0%	50	- - - - - - - - - - - - - - - - - - -												
		11286-DES-02550	, ,	28	23-Mar-24	29-Apr-24	0%	50												 : : : : :	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(4 of 29)

	Decembe	er 2023				January 2024	
3	10	17	24	Τ	31	07 14	21 28
			1	1			(Entrance C) - I
A	roach I at 1	N Docin	Dronou				
Арр	roach Lobb	by Design	- repare	e an	u Submit PIV	& ICE Check	
				_			
				E	LS Support f	or Approach Lob	by Design - PY I
					i 		ELS Su
		ELS	S Support	for	Approach Lo	bby Design - PN	l (1st) Review
							Oledal D
						External	Cladding Desig
				_		External	Aluminum Louv
-			dele			Observel	A
			/ision			Checked	Approved
112	86 3 mon	ths rolling	g progran	nme	е		
-							
				_			

Date

vity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		(October 2023			١	lovember	2023				
					Complete	Float	01	08	15	22	29	05	12	19	9	26	03	
11286-DES-02510	External Aluminum Louvres, Doors Design - MTR (1st) Review	21	15-Jan-24	07-Feb-24	0%	50												
11286-DES-02540	External Aluminum Louvres, Doors Design - MTR Endorsement for BD Submission	7	15-Mar-24	22-Mar-24	0%	50	- - - - -											
Civil Drainage Desig	n Submission and Approvals	0	30-Sep-23 A	30-Sep-23 A			,											
11286-DES-02560	Civil Drainage Design - Prepare and Submit ICE Check (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2											
11286-DES-02580	Civil Drainage Design - PY Revised and Re-submit (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02590	Civil Drainage Design - MTR (2nd) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		5 5 5											
11286-DES-02610	Civil Drainage Design - BD Review and Consultation (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%											-		
11286-DES-02570	Civil Drainage Design - MTR (1st) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02600	Civil Drainage Design - MTR Endorsement for BD Submission (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		- - - - - - - -											
Temporary Works	Design (Non-BD Submission)	99	28-Jun-23 A	01-Mar-24		663	1											_
CNP Application and		0	22-Aug-23 A	30-Sep-23 A			7											
11286-DES-02620	CNP - Prepare and Submit to PM	0	22-Aug-23 A	15-Sep-23 A	100%													
11286-DES-02640	CNP - PM Endorsement (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02630	CNP - PM Review & Comments (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
Footbridge - (TTMS)	Application and Approval for (Bridge Erection)	65	28-Jun-23 A	18-Jan-24		697												_
11286-DES-02650	Footbridge / SWT Road - (TTMS) Prepare and Submit SLG Check	51	28-Jun-23 A	02-Jan-24	0%	697												
11286-DES-02660	Footbridge / SWT Road - (TTMS) SLG (1st) review & comments	14	03-Jan-24	18-Jan-24	0%	697												
11286-DES-02690	Footbridge / SWT Road - (TTMS) SLG Endorsement	14	17-Nov-23	02-Dec-23	0%	251	5 5 5						[Footbridg	•
11286-DES-02680	Footbridge / SWT Road - (TTMS) SLG (2nd) review & comments	14	01-Nov-23	16-Nov-23	0%	251	1 1 1 1 1							Footbri	dge / SV	VT Roa	ad - (TTMS)) S
	Footbridge / SWT Road - (TTMS) PY Revised and Re-submit (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
Entrance C - (TTMS)	Application and Approval	0	30-Jun-23 A	13-Jul-23 A			5 5 5											
11286-DES-02700	Entrance C - (TTMS & XP renomination) Prepare and Submit SLG Check	0	06-Jul-23 A	13-Jul-23 A	100%		2 2 2 2 2 2 2 2									8		
11286-DES-02720	Entrance C - (TTMS & XP renomination) PY Revised and Re-submit	0	30-Jun-23 A	03-Jul-23 A	100%		2 2 2 2 2 2 2 2									8		
11286-DES-02710	Entrance C - (TTMS & XP renomination) SLG (1st) review & comments	0	30-Jun-23 A	03-Jul-23 A	100%		2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2											
11286-DES-02740	Entrance C - (TTMS & XP renomination) SLG Endorsement	0	03-Jul-23 A	07-Jul-23 A	100%													
11286-DES-02730	Entrance C - (TTMS & XP renomination) SLG (2nd) review & comments	0	30-Jun-23 A	03-Jul-23 A	100%													
Excavation Permit Su	ubmission and Approval by PM	0	10-Jul-23 A	30-Sep-23 A			7											
11286-DES-02750	Excavation Permit - Prepare and Submit PM Check	0	10-Jul-23 A	10-Jul-23 A	100%											-		
11286-DES-02770	Excavation Permit - PY Revised and Re-submit (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02780	Excavation Permit - PM (2nd) review & comments (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02760	Excavation Permit - PM (1st) review & comments	0	10-Jul-23 A	10-Jul-23 A	100%		-											
11286-DES-02790	Excavation Permit - PM Endorsement (Not use)	0	30-Sep-23 A		100%													
	cheological Zone Design & ICE Check	21	04-Sep-23 A	24-Nov-23		741	1											
11286-DES-02800	Traffic Deck Over Arch Zone - Prepare and Submit PM & ICE Check	21	04-Sep-23A	24-Nov-23	0%	741											ck Over Arc	
11286-DES-02840	Traffic Deck Over Arch Zone - PM Endorsement	14	01-Nov-23	16-Nov-23	0%	264								Traffic	Deck Ov	er Arch	h Zone - PN	ΛĒ
11286-DES-02820	Traffic Deck Over Arch Zone - PY Revised and Re-submit (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%											8 8 8		
11286-DES-02830	Traffic Deck Over Arch Zone - PM (2nd) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		1 1 1											
	Traffic Deck Over Arch Zone - PM (1st) Review (Not use)	0	30-Sep-23 A		100%		: : :									:		
	ower Design & ICE Check	77	27-Nov-23	01-Mar-24		93	:				1				-	-		_

Milestone	MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	Date 31-Oct-23
Overall Summary Bar Sub-Summary Bar	3 Months Rolling Programme (DD: 31 Oct 2023)	
Critical Bar	(based on Revised Programme for Acceptance (Oct-23))	
Actual Level of Effort	(5 of 29)	

٠

	December 2023			Janı	ary 2024		
03		1	31	07	14	21	28
		Т					
		-					
			Ecothri	dae / SW	T Road -	- (TTMS) P	rena
		Τ		-95,011		(. spu
					F	ootbridge	sw
						Ũ	
oot	bridge / SWT Road - (TTMS) SLG E	Enc	lorsement				
(TT	TMS) SLG (2nd) review & comment	s					
		-					
VP	r Arch Zone - Prepare and Submit F	N	& ICE Che	ck			
•0				on			
ne	- PM Endorsement	-					
	Revision			Che	ecked	Approve	ed
	11286 3 months rolling programm	ne					
				1			

86 3 months rolling programme	

ICE 11286-DES-02870 Ter 11286-DES-02880 Ter 11286-DES-02800 Ter 11286-DES-02800 Ter Bridge Bearing Plate Des 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02910 Brid 11286-DES-02940 Brid <t< th=""><th>mporary Bridge Tower Design - Prepare and Submit PM & E Check mporary Bridge Tower Design - PY Revised and Re-submit</th><th>21</th><th>27-Nov-23</th><th></th><th>Complete</th><th>Float</th><th>01</th><th>08 1</th><th>15</th><th>22</th><th>2</th><th>9</th><th>05</th><th>12</th><th>19</th><th>26</th><th>03</th><th>3</th></t<>	mporary Bridge Tower Design - Prepare and Submit PM & E Check mporary Bridge Tower Design - PY Revised and Re-submit	21	27-Nov-23		Complete	Float	01	08 1	15	22	2	9	05	12	19	26	03	3
ICE 11286-DES-02870 Terr 11286-DES-02880 Terr 11286-DES-02800 Terr 11286-DES-02800 Terr Bridge Bearing Plate Des 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02910 Brid 11286-DES-02910 Brid 11286-DES-02910 Brid 11286-DES-02910 Brid 11286-DES-02910 Brid 11286-DES-02910 Brid 11286-DES-02950 Brid 11286-DES-02950 Brid 11286-DES-02960 Brid 11286-DES-02960 Brid 11286-DES-02960 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-030300 ED <t< th=""><th>E Check</th><th>21</th><th>27-Nov 22</th><th></th><th>00/</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>	E Check	21	27-Nov 22		00/													
11286-DES-02880 Terr 11286-DES-02880 Terr 11286-DES-02800 Terr Bridge Bearing Plate Des 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02910 Brid 11286-DES-02940 Brid 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-03000 ED 11286-DES-030200 ED 11286-DES-030300 ED 11286-DES-030300 ED	moorary Bridge Tower Design - PY Revised and Re-submit		21-1100-23	20-Dec-23	0%	93											-	
11286-DES-02860 Term 11286-DES-02890 Term Bridge Bearing Plate Dest 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02900 Brid 11286-DES-02910 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid Bridge Assembly Tre-stle 11286-DES-02950 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-029900 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03030 ED 11286-DES-03030 ED	inpolary brage rower besign in the vised and the submit	7	18-Jan-24	25-Jan-24	0%	93											2 2 2 2 2	
11286-DES-02890 Term Bridge Bearing Plate Des 11286-DES-02900 Brid 11286-DES-02920 Brid 11286-DES-02930 Brid 11286-DES-02930 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03030 ED 11286-DES-03030 ED	mporary Bridge Tower Design - PM (2nd) Review	21	26-Jan-24	22-Feb-24	0%	93	-										-	
Bridge Bearing Plate Des 11286-DES-02900 Brid Che 11286-DES-02920 Brid 11286-DES-02930 Brid 11286-DES-02930 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 ED	mporary Bridge Tower Design - PM (1st) Review	21	21-Dec-23	17-Jan-24	0%	93	- 1										1	
11286-DES-02900 Brid Che 11286-DES-02920 Brid 11286-DES-02930 Brid 11286-DES-02930 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02900 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03030 ED	mporary Bridge Tower Design - PM Endorsement	7	23-Feb-24	01-Mar-24	0%	93	-											
11286-DES-02900 Brid Che 11286-DES-02920 Brid 11286-DES-02930 Brid 11286-DES-02930 Brid 11286-DES-02940 Brid 11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02900 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03030 ED	sign & ICE Check	56	17-Nov-23	24-Jan-24		-2								-				
11286-DES-02930 Brid 11286-DES-02910 Brid 11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03030 ED	idge Bearing Plate Design - Prepare and Submit PM & ICE neck	14	17-Nov-23	02-Dec-23	0%	-2								•			Brid	lge Bea
11286-DES-02910 Brid 11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 Brid 11286-DES-02950 Brid ICE 11286-DES-02970 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02990 Brid ICE 11286-DES-02990 Brid ICE 11286-DES-02990 Brid ICE 11286-DES-03000 ED Sut 11286-DES-03020 ED Sut 11286-DES-03030 ED Sut 11286-DES-03030 ED Sut	idge Bearing Plate Design - PY Revised and Re-submit	7	20-Dec-23	29-Dec-23	0%	-2											: : :	
11286-DES-02940 Brid Bridge Assembly Trestle 11286-DES-02950 Brid 11286-DES-02970 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02980 Brid ICE 11286-DES-02990 Brid ICE 11286-DES-02990 Brid ICE Hoarding Installation A ICE 11286-DES-03000 ED Sut 11286-DES-03020 ED ED 11286-DES-03030 ED ED	idge Bearing Plate Design - PM (2nd) Review	14	30-Dec-23	16-Jan-24	0%	-2											8	
Bridge Assembly Trestle 11286-DES-02950 Brid 11286-DES-02970 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03020 ED 11286-DES-03030 ED	idge Bearing Plate Design - PM (1st) Review	14	04-Dec-23	19-Dec-23	0%	-2												
11286-DES-02950 Brid ICE 11286-DES-02970 Brid (No 11286-DES-02980 Brid 11286-DES-02980 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 EDG 11286-DES-03000 EDG 11286-DES-03020 EDG 11286-DES-03030 EDG	idge Bearing Plate Design - PM Endorsement	7	17-Jan-24	24-Jan-24	0%	-2												
ICE 11286-DES-02970 Brid (No 11286-DES-02980 Brid 11286-DES-02960 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-02990 Brid 11286-DES-03000 EDG 11286-DES-03000 EDG 11286-DES-03000 EDG 11286-DES-03020 EDG 11286-DES-03030 EDG	e Design & ICE Check + Testing	0	30-Sep-23 A	30-Sep-23 A			F										1	
(No 11286-DES-02980 Brid 11286-DES-02960 Brid 11286-DES-02990 Brid EDOC Submission and Hoarding Installation & A 11286-DES-03000 EDG 11286-DES-03000 EDG 11286-DES-03000 EDG 11286-DES-03020 EDG 11286-DES-03030 EDG	idge Assembly Trestle Design - Prepare and Submit PM & E Check (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%												2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-DES-02960 Brid 11286-DES-02990 Brid EDOC Submission an Hoarding Installation & A 11286-DES-03000 EDI 11286-DES-03020 EDI 11286-DES-03030 EDI 11286-DES-03030 EDI	idge Assembly Trestle Design - PY Revised and Re-submit ot use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-DES-02990BridEDOC Submission and Hoarding Installation & A11286-DES-03000EDI Sub11286-DES-03020EDI Re-11286-DES-03030EDI Re-	idge Assembly Trestle Design - PM (2nd) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
EDOC SubmissionandHoarding Installation& A11286-DES-03000EDSub11286-DES-03020ED11286-DES-03030ED11286-DES-03030ED	idge Assembly Trestle Design - PM (1st) Review (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%												,	
Hoarding Installation & A 11286-DES-03000 ED 11286-DES-03020 ED 11286-DES-03020 ED 11286-DES-03030 ED	idge Assembly Trestle Design - PM Endorsement (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%												: : : :	
11286-DES-03000 EDI 11286-DES-03020 EDI 11286-DES-03030 EDI 11286-DES-03030 EDI	nd Approval	248	25-Aug-23 A	31-Aug-24		333												
Sut 11286-DES-03020 ED Re- 11286-DES-03030	ABWF Removal	103	25-Aug-23 A	06-Mar-24		217					-						1	
Re- 11286-DES-03030 ED	DOC for Hoarding Inst'n & ABWF Removal - Prepare and Ibmit PM	28	25-Aug-23 A	02-Dec-23	0%	217											EDC	OC for
	DOC for Hoarding Inst'n & ABWF Removal - PY Revised and a-submit	7	09-Jan-24	16-Jan-24	0%	217												
11286-DES-03010 ED	DOC for Hoarding Inst'n & ABWF Removal - PM (2nd) Review	28	17-Jan-24	21-Feb-24	0%	217											2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
	DOC for Hoarding Inst'n & ABWF Removal - PM (1st) Review	28	04-Dec-23	08-Jan-24	0%	217												
	DOC for Hoarding Inst'n & ABWF Removal - PM Idorsement	12	22-Feb-24	06-Mar-24	0%	217											2 2 2 2 2	
Civil Breaktrough (Appo	oach Lobby / ADIT Area)	103	20-Dec-23	29-Apr-24		136											1	
11286-DES-03050 ED	OOC for Civil Breaktrough - Prepare and Submit PM	28	20-Dec-23*	24-Jan-24	0%	136											1	
11286-DES-03070 ED	OOC for Civil Breaktrough - PY Revised and Re-submit	7	01-Mar-24	08-Mar-24	0%	136												
	OOC for Civil Breaktrough - PM (2nd) Review	28	09-Mar-24	15-Apr-24	0%	136											5 5 5	
11286-DES-03060 ED	OOC for Civil Breaktrough - PM (1st) Review	28	25-Jan-24	29-Feb-24	0%	136											8 8 8	
11286-DES-03090 ED	OOC for Civil Breaktrough - PM Endorsement	12	16-Apr-24	29-Apr-24	0%	136											5 5 5	
BS and E&M System Disc	sconnection	103	30-Apr-24	31-Aug-24		136												
11286-DES-03100 ED PM	DOC for BS & E&M System Disconnection - Prepare & Submit /	28	30-Apr-24	03-Jun-24	0%	136												
	DOC for BS & E&M System Disconnection - PY Revised and e-submit	7	09-Jul-24	16-Jul-24	0%	136												
11286-DES-03130 ED	DOC for BS & E&M System Disconnection - PM (2nd) Review	28	17-Jul-24	17-Aug-24	0%	136												
11286-DES-03110 ED	DOC for BS & E&M System Disconnection - PM (1st) Review	28	04-Jun-24	08-Jul-24	0%	136											8 8 8	
11286-DES-03140 ED	DOC for BS & E&M System Disconnection - PM Endorsement	12	19-Aug-24	31-Aug-24	0%	136												
BS and E&M System Cor	nnection & Integration	103	30-Apr-24	31-Aug-24		160											- - - -	
11286-DES-03150 ED	DOC for BS & E&M Sys Connection & Integration - Prepare & ubmit PM	28	30-Apr-24	03-Jun-24	0%												-	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(6 of 29)

	2023	January 2024
3 10	17 24	31 07 14 21 28
		dge Tower Design - Prepare and Submit PM 8
	•	
		Temp
		Tomporon (Bridge
		Temporary Bridge
ge Bearing Plate [Design - Prepare an	d Submit PM & ICE Check
		ridge Bearing Plate Design - PY Revised and
		Bridge Bearing Plate
	— Dridge Deering [
		late Design - PM (1st) Review
		Bridge I
C for Hoarding In	ost'n & ABWE Romo	val - Prepare and Submit PM
		EDOC for Hoarding
		EDOC for Hoarding Inst'n & AB
	•	EDOC
		EDOC
	Pavision	
	Revision	Checked Approved
11286 3 month	Revision	Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved
11286 3 months		Checked Approved

A state ID	A.F. H. Marra		01-1	E Carlot	A	T .(.)			atabar 2022		_		November	002		
Activity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	01	08	15 15	22	29	05	November 2 12	19	26	03
11286-DES-03170	EDOC for BS & E&M Sys Connection & Integration - PY Revised and Re-submit	7	09-Jul-24	16-Jul-24	0%	160				1 1						
11286-DES-03180	EDOC for BS & E&M Sys Connection & Integration - PM (2nd) Review	28	17-Jul-24	17-Aug-24	0%	160										2 2 2 2 2 2 2 2 2 2 2 3
11286-DES-03160	EDOC for BS & E&M Sys Connection & Integration - PM (1st) Review	28	04-Jun-24	08-Jul-24	0%	160										
11286-DES-03190	EDOC for BS & E&M Sys Connection & Integration - PM Endorsement	12	19-Aug-24	31-Aug-24	0%	160	. 8 8 8 8 8 8 8 8 8 8 8 8 8 8									8 8 8 8 8 8 8
ABWF and Hoardi	ng Removal	103	30-Apr-24	31-Aug-24		333										8 8 8
11286-DES-03200	EDOC for ABWF and Hoarding Removal - Prepare & Submit PM	28	30-Apr-24	03-Jun-24	0%	333										
11286-DES-03220	EDOC for ABWF and Hoarding Removal - PY Revised and Re-submit	7	09-Jul-24	16-Jul-24	0%	333	- E E E E E E E E E E E E E E E E E E E									5 5 5 5 5 5 5 5 5
11286-DES-03230	EDOC for ABWF and Hoarding Removal - PM (2nd) Review	28	17-Jul-24	17-Aug-24	0%	333										
11286-DES-03210	EDOC for ABWF and Hoarding Removal - PM (1st) Review	28	04-Jun-24	08-Jul-24	0%	333										2 2 2
11286-DES-03240	EDOC for ABWF and Hoarding Removal - PM Endorsement	12	19-Aug-24	31-Aug-24	0%	333										8 8 8
Procurement, Ma	nufacturing and Delivery, Including Off-Site Fabric	420	21-Jul-23 A	24-Dec-24		522										8
(Major) Civil Proc	curement, Manufacture and Delivery	349	21-Jul-23 A	14-Oct-24		593	1				-					-
Subletting for Reb	ar Material, Ordering and Delivery	0	21-Jul-23 A	25-Sep-23 A			1									
11286-PRC-03670	Procurement and Placing Order	0	04-Aug-23 A	11-Aug-23 A	100%											2 2 2
11286-PRC-03660	Procurement and Award Rebar Supplier	0	21-Jul-23 A	04-Aug-23 A	100%											8 8 8
11286-PRC-03680	Supply and Delivery of Rebars	0	22-Aug-23 A	25-Sep-23 A	100%											2 2 2
Subletting for Con	crete Material, Ordering and Schedule Delivery	0	21-Jul-23 A	04-Sep-23 A												2 2 2
11286-PRC-03700	Procurement and Placing Order	0	22-Aug-23 A	22-Aug-23 A	100%											
11286-PRC-03690	Procurement and Award Concrete Supplier	0	21-Jul-23 A	04-Aug-23 A	100%											2 2 2
11286-PRC-03710	Trail Mix of Concrete	0	22-Aug-23 A	04-Sep-23 A	100%											8 8 8
Subletting for Forr	nworks, Material Ordering and Delivery	0	21-Jul-23 A	18-Aug-23 A												8 8 8
11286-PRC-03720	Procurement and Placing Order	0	21-Jul-23 A	-	100%											
11286-PRC-03730	,	0	04-Aug-23 A	18-Aug-23 A	100%											- -
	ed Pile, Material Ordering Fabrication and Delivery	9	01-Aug-23 A			84	1									
11286-PRC-03753		3	01-Nov-23	03-Nov-23	0%		-					- ·				P03 (50 ton)
11286-PRC-03754		3	04-Nov-23	06-Nov-23	0%		-						•			2-BP04 (50 ton)
11286-PRC-03756		3	01-Nov-23	03-Nov-23	0%							•				P02 (50 ton)
11286-PRC-03757		3	04-Nov-23	06-Nov-23	0%								•			3-BP03 (50 ton)
11286-PRC-03758		3	07-Nov-23	09-Nov-23	0%		-						Delivery of	rebar for	Bored Pl	e PC3-BP04 (50
11286-PRC-03740		0	01-Aug-23 A	· ·	100%		-									
11286-PRC-03750		0	-	25-Sep-23 A	100%											- -
11286-PRC-03751		0	· ·	28-Sep-23 A	100%											1 1
11286-PRC-03752		0		28-Sep-23 A	100%		-									2 2 2
11286-PRC-03755		0		28-Sep-23 A	100%		1									8 8 8
11286-PRC-03760	ket H-Pile, Material Ordering, Fabrication and Delivery Procurement and Award Steel H-Piles Supplier	90 60	04-Aug-23 A 04-Aug-23 A		0%	-4 -4										8 8 8
11286-PRC-03700	•••	10	31-Dec-23	09-Jan-24	0%		-									2 2 2
11286-PRC-03771		10	10-Jan-24	19-Jan-24	0%											
11286-PRC-03772		10	20-Jan-24	29-Jan-24	0%		-									- 2 2 2
11286-PRC-03780		3	01-Nov-23	03-Nov-23	0%							Procurer	nent and D	elivery of	Pipe Pile	Wall (1st batch -
	, , , , , , , , , , , , , , , , , , , ,						-					- Deliv	erv of Pine	Pile Wall	(2nd bat	ch - 50 nos)
11286-PRC-03781		3	04-Nov-23	06-Nov-23	0%		-								•	batch - 50 nos)
11286-PRC-03782		3	07-Nov-23	09-Nov-23	0%		l							•	•	(4th batch - 50 n
11286-PRC-03783		3	10-Nov-23	12-Nov-23	0%		-					L				Wall (5th batch -
11286-PRC-03784		3	13-Nov-23	15-Nov-23	0%		-								•	Pile Wall (6th bat
11286-PRC-03785		3	16-Nov-23	18-Nov-23	0%		-									Pipe Pile Wall (7tl
11286-PRC-03786		3	19-Nov-23	21-Nov-23	0%		-									y of Pipe Pile Wa
11286-PRC-03787	Delivery of Pipe Pile Wall (8th batch - 50 nos)	3	22-Nov-23	24-Nov-23	0%	26	Li									, 511 ipo 1 iio 774



MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(7 of 29)

	Decem	ber 2023						Januar	y 2024		
3	10	17	24		31		07		14	21	28
	10	1 1/	24		51		51		17	21	20
on)											
50 ton)										
	')										
on)											
50 tor	1)										
	0 ton)										
-04 (5	0 1011)										
					Dr-		nt -				
					Procu	reme				H-Piles	
							De	elivery	of Ste	el H Piles	(1st b
										Delivery	
										7	
									•		
batch	- 50 nos)									
os)											
	•										
50 nos											
h - 50	nos)										
batch	- 50 nos)									
	atch - 50										
		- 50 nos									
Pile W	/all (8th b	atch - 50	nos)								
-	,		,								
		P	evision					Check	(pd)	Annro	Ned
4400	0.0						+		.eu	Appro	veu
1128	36 3 moi	nths rolli	ng progr	amm	е						
							T				
							1				
<u> </u>							_				
1							1				
I							_				

Date

Activity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	October 20		29	05	November 20	19	26	03
Subletting for Struct	tural Steelworks for FootBridge / Approach Lobby / Entrar	349	22-Sep-23A	14-Oct-24		593			25	05	12	15	20	00
	bmission and Approvals	76	22-Sep-23A	15-Jan-24		851			_				:	
	Steel Materails Taking-Off and get approval for ordering	14	26-Oct-23 A	14-Nov-23	0%	838					Stee	el Materails Ta	aking-Off a	and get app
	Materials Submission	61	22-Sep-23A	31-Dec-23	0%	866								.
	Shop drawings preparation and approval	76	01-Nov-23*	15-Jan-24	0%	-7								
	, Off-Site Fabrication and Delivery	335	15-Nov-23	14-Oct-24		593								
	Steelworks Materials Ordering for (Segment 2,3 & 4,5,6)	75	15-Nov-23	28-Jan-24	0%	838								
	Steelworks Materials Testing	15	29-Jan-24	12-Feb-24	0%	838								
	Steelworks Fabrication Drawings	27	16-Jan-24	11-Feb-24	0%	-7								
	FootBridge - Steelworks Fabrication for (Segment 3 & 2) (1st batch)	50	12-Feb-24	01-Apr-24	0%	-7							- - - - - - - - - - - - - - - - - - -	
11286-PRC-03910	Steelworks Fabrication for (Approach Lobby & Entrance C)	90	11-Jul-24	08-Oct-24	0%	-7								
	FootBridge - Steelworks Delivery to Site for Segment 3 & 2 (1st Batch)	6	02-Apr-24	07-Apr-24	0%	207							2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-PRC-03880	FootBridge - Steelworks Delivery to Site for Segment 4, 5 & 6 (2nd Batch)	6	22-May-24	27-May-24	0%	28							- - - - - - - - -	
11286-PRC-03890	FootBridge - Steelworks Delivery to Site for Segment 7, 8 & 1 (3rd Batch)	6	11-Jul-24	16-Jul-24	0%	92								
11286-PRC-03920	Steelworks Delivery to Site for Approach Lobby (4th Batch)	6	09-Sep-24	14-Sep-24	0%	127								
11286-PRC-03930	Steelworks Delivery to Site for Entracnce C (5th Batch)	6	09-Oct-24	14-Oct-24	0%	-7								
11286-PRC-03862	FootBridge - Steelworks Fabrication for (Segment 4, 5 & 6) (2nd batch)	50	02-Apr-24	21-May-24	0%	-7								
11286-PRC-03864	FootBridge - Steelworks Fabrication for (Segment 7, 8 & 1) (3rd batch)	50	22-May-24	10-Jul-24	0%	-7							- - - - - - - - - - - - - - - - - - -	
11286-PRC-03835	Steelworks Materials Ordering for (Segment 7,8,1)	15	15-Nov-23	29-Nov-23	0%	898							Steel	elworks Ma
Bridge Bearing Mate	erial Ordering, Fabrication and Delivery	218	25-Oct-23 A	05-Jun-24		-2		-						
11286-PRC-03940	Procurement and Award Bridge Bearing Plate Supplier	16	25-Oct-23 A	16-Nov-23	0%	-2	1				F	Procurement	and Award	I Bridge Be
11286-PRC-03950	Fabrication of Bridge Bearing Plate	119	25-Jan-24	22-May-24	0%	-2								
11286-PRC-03952	Delivery of Bridge Bearing Plate to Site	14	23-May-24	05-Jun-24	0%	-2								
(Major) ABWF Pro	curement, Manufacture and Delivery	420	19-Oct-23 A	24-Dec-24		337		•					1	
Subletting for Extern	nal Glazing / Curtain Wall, Material Ordering and Delivery	294	19-Oct-23 A	20-Aug-24		152							-	
11286-PRC-03960	Wndow Glass, Glazed Door: RFQ / Sublet	90	19-Oct-23 A	29-Jan-24	0%	243	1 1 1							
11286-PRC-03980	Wndow Glass, Glazed Door: Fabrication	80	12-May-24	30-Jul-24	0%	152								
11286-PRC-03970	Wndow Glass, Glazed Door: PO Issuance and Ordering	12	30-Apr-24	11-May-24	0%	152								
11286-PRC-03982	Wndow Glass, Glazed Door: Delivery	21	31-Jul-24	20-Aug-24	0%	152								
Subletting for Extern	nal Aluminum Wall Cladding, Material Ordering, Fabricatio	264	19-Oct-23 A	21-Jul-24		201								
11286-PRC-03990	Aluminum Cladding (Wall): RFQ / Sublet	90	19-Oct-23 A	29-Jan-24	0%	292	1 1 1							
11286-PRC-04010	Aluminum Cladding (Wall): Fabrication	50	12-May-24	30-Jun-24	0%	201								
11286-PRC-04000	Aluminum Cladding (Wall): PO Issuance and Ordering	12	30-Apr-24	11-May-24	0%	201								
	Aluminum Cladding (Wall): Delivery	21	01-Jul-24	21-Jul-24	0%	201								
Subletting for Alumi	inum Louvre & Doors, Material Ordering, Fabrication and	403	19-Oct-23 A	07-Dec-24		62		-	-					
11286-PRC-04020	Aluminum Louvre/Grilles: RFQ / Sublet	90	19-Oct-23 A	29-Jan-24	0%	153	1 1 1							
11286-PRC-04040	Aluminum Louvre/Grilles Fabrication	189	12-May-24	16-Nov-24	0%	62								
11286-PRC-04030	Aluminum Louvre/Grilles: PO Issuance and Ordering	12	30-Apr-24	11-May-24	0%	62								
	Aluminum Louvre/Grilles Delivery	21	17-Nov-24	07-Dec-24	0%	62								
	ic Wall Tiles, Material Ordering, Fabrication and Delivery	282	18-Mar-24	24-Dec-24		197								
11286-PRC-04070	Mosaic Wall Tiles (Wall): Fabrication	166	28-Jun-24	10-Dec-24	0%	197	1 1 1 1							
	Mosaic Wall Tiles (Wall): RFQ / Sublet	90	18-Mar-24*	15-Jun-24	0%	197								
	Mosaic Wall Tiles (Wall): PO Issuance and Ordering	12	16-Jun-24	27-Jun-24	0%	197								
	Mosaic Wall Tiles (Wall): Delivery	14	11-Dec-24	24-Dec-24	0%	197								
	stic Perforated Metal Ceiling, Material Ordering, Fabricatio	282	31-Jan-24	07-Nov-24	- / •	244							-	
11286-PRC-04100	Acoustic Perforated Metal Ceiling: Fabrication	166	12-May-24	24-Oct-24	0%	244								
11286-PRC-04080	Acoustic Perforated Metal Ceiling: RFQ / Sublet	90	31-Jan-24*	29-Apr-24	0%	244							:	
		00	OT GUIT 24	2010127	070	217	L						:	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station **3 Months Rolling Programme** (DD: 31 Oct 2023) (based on Revised Programme for Acceptance (Oct-23))

Milestone

Non-Critical BarActual Level of Effort

Overall Summary Bar

Sub-Summary Bar Critical Bar

(8 of 29)

		December 2023												Januar	y 2024			
9	26		03		10		17		24	Ľ	31		07		14	21	2	28
		:				-				-							-	
		:													,			
erail	s Taking-	Off	and get	appro	oval fo	or ord	lerina											
	o rannig	<u> </u>	und got	~pp.			g				Mate	vriale	Sub	mission				
											mate	nais	Sub	111551011				
															Snop	drawin	gs pre	pa
		!																
		:																S
		1																
		1																
		i.																
		-																
		1																
		-																
		:																
		÷																
		1																
		ļ																
		-																
		-																
		:																
		Ste	eelworks	Mate	rials ()rder	ina for	(Se	ament	78	.1)							
							g .o.	(00;	9	.,,	,.,							
					· · · · ·													
eme	ent and A	wa	rd Bridge	Bea	aring H	late :	Supple	er										
																1		
		1																
		:																
		1																
		:																
		÷																
		i																
		-																
		1																
		1																
		1																
		-																
		-																
		-																
		1																
		-																1
		:																
															-	-		
		ate						visio						Chec	ked	Арр	roved	
	31-Oct-	23	11	286	3 mc	onths	s rolling	g pro	ogram	me								
													+					
																<u> </u>		
													Т					
			I													I		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	11	October 2	023			November 2	2023			
				11110/1	Complete		01		15 22	29	05	12	1	9 2	5 0	3
11286-PRC-04090	Acoustic Perforated Metal Ceiling: PO Issuance and Ordering	12	30-Apr-24	11-May-24	0%	244			·							
11286-PRC-04102	Acoustic Perforated Metal Ceiling: Delivery	14	25-Oct-24	07-Nov-24	0%	244									-	
Subletting for Floor	Tile, Ordering, Fabrication and Delivery	328	18-Dec-23	09-Nov-24		256									:	
11286-PRC-04110	Floor Tiles: RFQ / Sublet	90	18-Dec-23*	16-Mar-24	0%	302	1								1	
11286-PRC-04130	Floor Tiles: Fabrication	166	14-May-24	26-Oct-24	0%	256										
11286-PRC-04120	Floor Tiles: PO Issuance and Ordering	12	02-May-24*	13-May-24	0%	256										
11286-PRC-04132	Floor Tiles: Delivery	14	27-Oct-24	09-Nov-24	0%	256										
Subletting for Balus	strade, Steel Handrills, Material Ordering, Fabrication and I	329	01-Nov-23	24-Sep-24		428										
11286-PRC-04160	Doors - Fabrication	166	29-Mar-24	10-Sep-24	0%	428										
11286-PRC-04190	Balustrade - Fabrication	166	11-Feb-24	25-Jul-24	0%	332										
11286-PRC-04140	Doors - RFQ / Sublet	90	18-Dec-23*	16-Mar-24	0%	428										
11286-PRC-04150	Doors - PO Issuance and Ordering	12	17-Mar-24	28-Mar-24	0%	428										
11286-PRC-04170	Balustrade - RFQ / Sublet	90	01-Nov-23*	29-Jan-24	0%	332										
11286-PRC-04180	Balustrade - PO Issuance and Ordering	12	30-Jan-24	10-Feb-24	0%	332										
11286-PRC-04192	Balustrade - Delivery	14	26-Jul-24	08-Aug-24	0%	332										
11286-PRC-04162	Doors - Delivery	14	11-Sep-24	24-Sep-24	0%	428										
	nal Paint Finish, Material Ordering, Fabrication and Deliver	282	18-Mar-24	24-Dec-24		197									-	
11286-PRC-04200	Internal Paint System - RFQ / Sublet	90	18-Mar-24*	15-Jun-24	0%	197				 						
11286-PRC-04220	Internal Paint System - Manufacturing	166	28-Jun-24	10-Dec-24	0%	197									: : :	
11286-PRC-04210	Internal Paint System - PO Issuance and Ordering	12	16-Jun-24	27-Jun-24	0%	197	-								: : :	
11286-PRC-04222	Internal Paint System - Delivery	14	11-Dec-24	24-Dec-24	0%	197									:	
	works and Sundries for ABWF Works	206	18-Dec-23	10-Jul-24		137									:	
11286-PRC-04230	Metalworks and Sundries - RFQ / Sublet	90	18-Dec-23*	16-Mar-24	0%	137				 						
11286-PRC-04250	Metalworks and Sundries - Fabrication	90	29-Mar-24	26-Jun-24	0%	137	-									
11286-PRC-04240	Metalworks and Sundries - PO Issuance and Ordering	12	17-Mar-24	28-Mar-24	0%	137									1	
11286-PRC-04252	Metalworks and Sundries - Delivery	14	27-Jun-24	10-Jul-24	0%	137										
	Procurement, Manufacture and Delivery (Long Le	390	01-Nov-23	24-Nov-24		288				1						
	bing & Drainage (P & D), Material Ordering, Fabrication and	300	01-Nov-23	26-Aug-24		-3				 ·						
11286-PRC-04260	Plumbing & Drainage (P & D) Material - Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%	-3									2 2 2 2	
11286-PRC-04270	Plumbing & Drainage (P & D) Material - Fabrication	189	30-Jan-24	05-Aug-24	0%	-3										
11286-PRC-04272	Plumbing & Drainage (P & D) Material - Delivery	21	06-Aug-24	26-Aug-24	0%	-3										
- · ·	(MVAC), Material Ordering, Fabrication and Delivery	300	01-Nov-23	26-Aug-24		340										
	ECS (MVAC) Material - Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%		ļ			 						
	ECS (MVAC) Material - Fabrication	189	30-Jan-24	05-Aug-24	0%	340										
11286-PRC-04292	ECS (MVAC) Material - Delivery	21	06-Aug-24	26-Aug-24	0%											
	rical, Material Ordering, Fabrication and Delivery	300	01-Nov-23	26-Aug-24		340										
11286-PRC-04300	Electrical Materials - Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%	340										
11286-PRC-04310	Electrical Materials - Fabrication	189	30-Jan-24	05-Aug-24	0%	340				 						
11286-PRC-04312	-	21	06-Aug-24	26-Aug-24	0%	340	:									
	Services (FS), Material Ordering, Fabrication and Delivery	300	01-Nov-23	26-Aug-24		335										
11286-PRC-04320	Fire Services (FS) Material - Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%	335				L						
11286-PRC-04330	Fire Services (FS) Material - Fabrication	210	30-Jan-24	26-Aug-24	0%	335	1								:	
	Material Ordering, Fabrication and Delivery	300	01-Nov-23	26-Aug-24		378				 ·						
11286-PRC-04340	ELV Material - Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%	378				L						
11286-PRC-04350	ELV Material - Fabrication	210	30-Jan-24	26-Aug-24	0%	378										
	2-nos) and Escalators (4-nos), Materials for Building Servic	390	01-Nov-23	24-Nov-24		149										
11286-PRC-04410	E&M Lift & Escallators: Fabrication	279	30-Jan-24	03-Nov-24	0%	149	-									
11286-PRC-04400	E&M Lift & Escallators: Ordering and PO Issuance	90	01-Nov-23*	29-Jan-24	0%	149				 						
11286-PRC-04412	E&M Lift & Escallators: Delivery	21	04-Nov-24	24-Nov-24	0%	149	:					-			-	
Office Containers	Set-up at Works Area (11286.W1)	10	23-Jun-23 A	11-Nov-23		1						•			:	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station **3 Months Rolling Programme** (DD: 31 Oct 2023) (based on Revised Programme for Acceptance (Oct-23))

(9 of 29)

Milestone

Overall Summary Bar

Sub-Summary Bar Critical Bar

Non-Critical BarActual Level of Effort

December	2023			January 2024							
10	17	24	Τ.	31	07		14	21	28		
I											
,											
,	_						_				
	·										
									•		
									4		
									╡		
									4		
		/ision				Checke	ed	Appro	oved		
86 3 month	ns rolling	g prograi	mme	e							
		-									

iivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total			tober 2023					mber 202				
44000					Complete	Float	01	08	15	22	29	05		12	19 Contro	2 actors C		03 ners Site Offic
11286-MOB-04430	Complete Contractors Containers Site Office and ready to move-in	10	03-Jul-23 A	11-Nov-23	0%	1	2 2 2 2							ompiete	Contra	actors Co	ontain	ers Sile Offic
11286-MOB-04420	Contractors Containers Site Office Set up / Connect Utilities at (Area 11286.W1)	0	23-Jun-23 A	15-Aug-23 A	100%		: : : :											
Project Manager's	s Staff Accommodation Installation at Works Area	25	11-Sep-23 A	02-Dec-23		675	1											
11286-MOB-04450	Construct Project Manager's Staff Office	28	11-Sep-23A	02-Dec-23	0%	734												Construct P
11286-MOB-04480	All Complete and ready for Project Manager Staff	0		08-Nov-23	0%	72						•	All Con	nplete a	and rea	dy for Pr	roject l	Manager Sta
	Accommodation to Move-In						1 1 1					nnreved /	Canaa	nt Daai	an Drai	a at Man		s Staff Office
11286-MOB-04440	Approved / Consent Design Project Manager's Staff Office (Area 11286.W1)	0	01-Nov-23		0%	942	- - - - -				• •						y	
11286-MOB-04478	Inspection of Project Manager's Staff Office	7	01-Nov-23	08-Nov-23	0%	59	- 						Inspec	tion of F	Project I	Manage	r's Sta	aff Office
11286-MOB-04470	Construct Project Manager's Staff Office (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-MOB-04460	Construct Project Manager's Staff Office (Not use)	0	30-Sep-23 A	•	100%		2 2 2										: : :	
Maintain and Ope	erate Project Managers Accommodation	680	26-Jun-23 A	05-May-26		20												
Setting-Out / Site	e Establishment (30% to 50%)	75	26-Jun-23 A	14-Jan-24		5	1											
11286-MOB-04490	Setting-Out / Site Establishment (30% to 50%)	75	26-Jun-23 A	14-Jan-24	5.9%	5												
Operation / Maint	tenance (40% to 60%)	800	15-Jan-24	24-Mar-26		5												
11286-MOB-04500	Operation / Maintenance (40% to 60%)	800	15-Jan-24	24-Mar-26	0%	5												
Removal (10%)		26	31-Mar-26	05-May-26		21	8										-	
11286-MOB-04510	Removal / Vacation Date for the Site Works Area (10%)	26	31-Mar-26	05-May-26	0%	21	-											
Provisional Items	s for PM	713	23-Jun-23 A	27-Mar-26		49												
Provision of Site	Transportation	712	23-Jun-23 A	26-Mar-26		50	-										-	
11286-MOB-04512	Provision of Site Transportation with Drivers for (Maintain & Operate)	712	28-Jun-23 A	26-Mar-26	0%	24												
11286-MOB-04511	Provision of Site Transportation with Drivers (for Establish and Remove)	0	23-Jun-23 A	01-Nov-23	62.6%	762	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2				I P	rovision of	f Site Tı	ranspor	rtation v	with Drive	ers (fo	or Establish ai
Provision of Tele	phone, IT Facilities and PABX System Services	713	27-Jun-23 A	27-Mar-26		49	1											
11286-MOB-04514	Provision of Telephone, IT Facilities and PABX System Services for PM (Maintain & Operate)	713	29-Jun-23 A	27-Mar-26	0%	23	8 8 8 8 8 8											
11286-MOB-04513	Provision of Telephone, IT Facilities and PABX System Services for PM (Establish and Remove)	0	27-Jun-23 A	01-Nov-23	30%	762	8 8 8 8 8 8 8				I P	rovision of	f Telepł	none, IT	Γ Faciliti	ies and F	PABX	System Serv
Provision of Surv	vey Equipment and Facilities	712	26-Jun-23 A	26-Mar-26		50												
11286-MOB-04516	Provision of Survey Equipment and Facilities for PM (Maintain and Operate)	712	28-Jun-23 A	26-Mar-26	0%	24	8 8 8 8 8											
11286-MOB-04515	Provision of Survey Equipment and Facilities for PM (fEstablish and Remove)	0	26-Jun-23 A	01-Nov-23	69.3%	762	8 8 8 8 8 8				I P	rovision of	f Surve	y Equip	omenta	and Facil	lities fo	or PM (fEstab
Supply, erect and	d remove on completion - Office, Lab, Cabins, Stor	712	17-Jul-23 A	26-Mar-26		50												
11286-MOB-04518	Supply, erect and remove on completion - Office, Lab, Cabins, Store & workshop, Canteen (Maintain and Operate)	712	22-Aug-23 A	26-Mar-26	0%	24	8 8 8 8 8											
11286-MOB-04517	Supply, erect and remove on completion - Office, Lab, Cabins, Store & workshop, Canteen	1	17-Jul-23 A	01-Nov-23	48%	761					0 \$	Supply, ere	ect and	remov	e on co	ompletior	n - Offi	fice, Lab, Cab
Supply, erect and	d remove on completion - Electricity & Water Supp	712	26-Jun-23 A	26-Mar-26		50												
11286-MOB-04520	Supply, erect & remove on completion - Electricity & Water Supply, Site comm facilities for PM (Maintain and Operate)	712	28-Jun-23 A	26-Mar-26	0%	24	- - - -											
11286-MOB-04519	Supply, erect & remove on completion - Electricity & Water Supply, Site comm facilities for PM	0	26-Jun-23 A	01-Nov-23	97%	762					I S	upply, ere	ect & rer	nove o	n comp	oletion - E	Electric	city & Water
Provision of Gen	eral Items - Contractor Requirements - Worker's Ur	712	26-Jun-23 A	26-Mar-26		24	1										1	
11286-MOB-04521	Provision of General Items - Contractor Requirements - Worker's Uniform & Employment of Trade Worker (BQ A900.2-A900.5)	712	26-Jun-23 A	26-Mar-26	1.2%	24												
Provision of Gen	eral Items - Other Specified Regiuirements A790.1-	712	28-Jun-23 A	26-Mar-26		50	1				-						-	
11286-MOB-04523	Provision of General Items - Other Specified Requirements A790.1-A790.41) for PM (Maintain and Operate)	712	28-Jun-23 A	26-Mar-26	0.9%	24	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										-	
11286-MOB-04522	Provision of General Items - Other Specified Requirements A790.1-A790.41) for PM (Establish and Remove)	0	28-Jun-23 A	01-Nov-23	92%	762	- - - -				I P	rovision of	f Gene	ral Item	s - Oth	er Speci	fied R	leqiuirements

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(10 of 29)

December 2023		Janu	ary 2024		
3 10 17 24	31	07	14	21	28
ite Office and ready to move-in		•			
struct Project Manager's Staff Office					
ager Staff Accommodation to Move-In					
f Office (Area 11286.W1)					
(, , , , , , , , , , , , , , , , , , ,					
_					
îce					
			7		
			Setting	Out / Site	Fetah
			Jean ig-		, ∟oran
			•		
ablish and Remove)					
abisitatiu Remove)					
em Services for PM (Establish and Rei	nove)				
Υ.	,				
(fEstablish and Remove)					
ab, Cabins, Store & workshop, Cantee	en				
, <u>, , , , , , , , , , , , , , , , , , </u>					
Water Supply, Site comm facilities for	PM				
				<u> </u>	
	I				
romonto 4700 4 4700 44\f DM/C		me: := \			
rements A790.1-A790.41) for PM (Esta	ablish and Re	move)			
	1				
Revision		Cho	cked	Appro	ved
			Jongu	Applo	vou
11286 3 months rolling programm	e				
1					
			Τ		
1		I			

Date

vity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	October 2023 01 08 15 22	November 2023 29 05 12 19 26
Provision of Partn		712	01-Nov-23	26-Mar-26		24		
11286-MOB-04524	Provision of Partnering (S1010.1) (Completion Date + 52 Weeks)	712	01-Nov-23	26-Mar-26	0%	24		
Provision of NEC4	4 ECC External Facilitator (S1010.2)	712	01-Nov-23	26-Mar-26		24		
11286-MOB-04525	Provision of NEC4 ECC External Facilitator (S1010.2)	712	01-Nov-23	26-Mar-26	0%	24		
Contractors Super	rintendence	712	23-Jun-23 A	26-Mar-26		24		
11286-MOB-04526	Contractors Superintendence	712	23-Jun-23 A	26-Mar-26	2.5%	24		
Optional Works (B	By Main Contractor's)	518	09-Nov-23	14-Oct-25	-	151		V
• •	nance and Operation of Hung Hom Site Office (HU	518	09-Nov-23	09-Apr-25		194		· · · · · · · · · · · · · · · · · · ·
	Maintenance and Operation of Hung Hom Site Office (HUHSO)		09-Nov-23	09-Apr-25	0%			
11200-1000-04327	(17-Months)	510	09-1100-23	09-Api-23	070	194		
Option 2: Demoliti	tion of HUHSO and Subsequent Reinstatement	152	10-Apr-25	14-Oct-25		157		
11286-MOB-04528	Removal of of (HUHSO) Site Office & Associated Temporary	102	10-Apr-25	14-Aug-25	0%	157		
	Footbridge			3				
11286-MOB-04530	Reinstatement the Area, Including the Restoration Works of the	50	15-Aug-25	14-Oct-25	0%	157		
	Hung Hom Stabling Sidings	0	02 km 02 A	26 km 22 A				
	ions and Approvals at Initial Stage of Contract	0	23-Jun-23 A					
	nission and Approval	0		26-Jun-23 A				
11286-STA-04545	Application of LD Form 1 - Notification of Construction Work to Commissioner of Labour Dept.	0	23-Jun-23 A		100%			
Levy CIC Form 1 -	Submission and Approval	0	23-Jun-23 A	26-Jun-23 A				
11286-STA-04550	Application of Levy CIC Form 1 - Notice of Commencement of Construction Operation	0	23-Jun-23 A	26-Jun-23 A	100%			
Levy PCFB Form	1B - Submission and Approval	0	23-Jun-23 A	26-Jun-23 A				
11286-STA-04560	Application of PCFB Form 1B - Notice of Commencement of Construction Operation	0	23-Jun-23 A	26-Jun-23 A	100%			
EPD Form 1 - Sub	mission and Approval	0	23-Jun-23 A	26-Jun-23 A				
11286-STA-04570	Application of EPD Form 1 - Application of Billing Account for Disposal of Construction Waste	0	23-Jun-23 A	26-Jun-23 A	100%			
Cost Centre B: FO	OTBRIDGE PIER 1 to 4 (HKAC & Sung Wong Toi	582	23-Jun-23 A	29-Dec-25		118	;	· · · · · · · · · · · · · · · · · · ·
Site Clearance & N	Nobilization & Establishment	569	05-Jul-23 A	11-Dec-25		34		
11286-MOB-04600	Street lamp posts relocation at Sung Wong Toi Road (Stage 1)	25	01-Nov-23	29-Nov-23	0%	237		Stree
11286-MOB-04610	Implement TTMS, Before Construction of Temp Support Tower	7	04-Dec-23	11-Dec-23	0%			
	at SUW Toi Road	,				201		
11286-MOB-04630	Mobilisation of Plant and Site Establishment	4	05-Jul-23 A		0%	7		Mobilisation of Plant and Site Establishmen
11286-MOB-04590	Construct Temporary Hoardings near SUW and HKAC	14	01-Nov-23	16-Nov-23	0%	113	_	Construct Temporary Ho
11286-MOB-04625d	Instrumentation Monitoring (FB, Nov-23)	26	01-Nov-23	30-Nov-23	0%	35	_	
11286-MOB-04625e	Instrumentation Monitoring (FB, Dec-23)	24	01-Dec-23	30-Dec-23	0%	35		
11286-MOB-04625f	Instrumentation Monitoring (FB, Jan-24)	26	02-Jan-24	31-Jan-24	0%	35		
11286-MOB-04625g	Instrumentation Monitoring (FB, Feb-24)	22	01-Feb-24	29-Feb-24	0%	35		
11286-MOB-04625h	Instrumentation Monitoring (FB, Mar-24)	24	01-Mar-24	28-Mar-24	0%	35		
11286-MOB-04625i	Instrumentation Monitoring (FB, Apr-24)	24	02-Apr-24	30-Apr-24	0%	35		
11286-MOB-04625j	Instrumentation Monitoring (FB, May-24)	25	02-May-24	31-May-24	0%	35	_	
11286-MOB-04625k	Instrumentation Monitoring (FB, Jun-24)	24	01-Jun-24	29-Jun-24	0%	35	_	
11286-MOB-04625I	Instrumentation Monitoring (FB, Jul-24)	26	02-Jul-24	31-Jul-24	0%	35		
11286-MOB-04625m	Instrumentation Monitoring (FB, Aug-24)	27	01-Aug-24	31-Aug-24	0%	35	_	
	Instrumentation Monitoring (FB, Sep-24)	24	02-Sep-24	30-Sep-24	0%	35	_	
11286-MOB-04625n		25	02-Oct-24	31-Oct-24	0%	35		
11286-MOB-04625o	Instrumentation Monitoring (FB, Oct-24)				00/	35	1	L
	Instrumentation Monitoring (FB, Nov-24)	26	01-Nov-24	30-Nov-24	0%		-1:	
11286-MOB-04625o	Instrumentation Monitoring (FB, Nov-24) Instrumentation Monitoring (FB, Dec-24)	26 24	01-Nov-24 02-Dec-24	30-Nov-24 31-Dec-24	0%	35		
11286-MOB-046250 11286-MOB-04625p	Instrumentation Monitoring (FB, Nov-24)							

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(11 of 29)

	Dece	ember	2023				January 20	24			
3	10		17	24	31	07	14		21		28
					-						
											_
					-						
											_
mnr	ooste rol	ocati	on at Si	ing Wong To	i Road (S	tana 1)					
mh h		Ucau	Jinal Su	ing wong ic	Inoau (S	laye I)					
	Im	nlom	ont TT	/IS, Before C	onstructio	n of Tor		vrt Ta	wora	+ 51 1	мτ
		pierri		NO, DEIDIE C			np Suppo			1.50	· · ·
inge	near Sl	11/1/2	nd HKA	c							
ienta		nilon	пg (гь,	Nov-23)				/ - -		00 \	
					Instrume	ntation	Monitoring) (FI	3, Dec	-23)	
			De	vision			Checked		۸		d
1							Checked		Арр	orove	u
110	200.0				ie						
112	286 3 m	onth	ns rolling	g programm				- 1			
112	286 3 m	onth	ns rolling	g programm							
112	286 3 m	onth	ns rolling	g programm							
112	286 3 m	onth	is rolling	g programm							
112	286 3 m	onth	ns rolling	g programm							
112	286 3 m	onth	ns rolling	g programm							
112	286 3 m	onth	is rollin <u></u>	g programm							
112	286 3 m	onth	ns rolling	g programm							

Date

vity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	04	00	Octobe		00		20 1		November	r 2023	10	00	00	
11286-MOB-04625t	Instrumentation Monitoring (FB, Mar-25)	26	01-Mar-25	31-Mar-25	0%	35	01	08		15	22	2	29	05	12		19	26	03	
11286-MOB-04625u	Instrumentation Monitoring (FB, Apr-25)	20	01-Apr-25	30-Apr-25	0%	35														
11286-MOB-04625v	Instrumentation Monitoring (FB, May-25)	24	02-May-25	30-May-25	0%	35														
11286-MOB-04625w	Instrumentation Monitoring (FB, Jun-25)	25	02-Jun-25	30-Jun-25	0%	35														
11286-MOB-04625x	Instrumentation Monitoring (FB, Jul-25)	26	02-Jul-25	31-Jul-25	0%	35														
11286-MOB-04625y	Instrumentation Monitoring (FB, Aug-25)	26	01-Aug-25	30-Aug-25	0%	35														
11286-MOB-04625z	Instrumentation Monitoring (FB,Sep-25)	26	01-Sep-25	30-Sep-25	0%	35														
11286-MOB-04625za		24	02-Oct-25	31-Oct-25	0%	35														
11286-MOB-04625zb		25	01-Nov-25	29-Nov-25	0%	35														
11286-MOB-04625zc		10	01-Nov-25	11-Dec-25	0%	35														
11286-MOB-04620	Install Instrumentation	0	08-Aug-23 A	25-Oct-23 A	100%	55														
11286-MOB-04580	TTMS - SLG Endorsement Over Archeological Zone (Not	0	30-Sep-23 A	23-00-23A	100%		TTMS-	- SLG Er	ndorsen	ment Ov	/er Archeok	odica	al Zone	(Not use	ed)					
11200-1000-04000	used)	0	00-00p-20A		10070							- <u>J</u>		(_,					
11286-MOB-04625	Instrumentation Monitoring (FB, Jul-23)	0	08-Aug-23 A	08-Aug-23 A	100%		-													
11286-MOB-04625a	Instrumentation Monitoring (FB, Aug-23)	0	01-Aug-23 A	•	100%															
11286-MOB-04625b	Instrumentation Monitoring (FB, Sep-23)	0	01-Sep-23 A	•	100%		-													
11286-MOB-04625c	Instrumentation Monitoring (FB, Oct-23)	0	01-Oct-23A	31-Oct-23 A	100%		-													
	ostructure for P2 & P3	156	23-Jun-23 A	01-Jun-24	10070	545	1					_								
	Vorks, ELS Works	0	23-Jun-23 A	01-Nov-23		762							Cond	uctoito		aabla	dotoctio			
11286-CON-04640	Conduct site survey & cable detection	0	23-Jun-23 A	01-Nov-23	0%	762								uci sile :	survey &	Capie	ueleciio	1		
11286-CON-04660	Pre-drilling / G.I. Works at Pier P2 and P3 (4-nos) (3d/hole/rig) (2-rigs) / Piling Rig Mobilization	0	16-Aug-23 A		100%															
11286-CON-04650	Excavate & remove Lift-In Struts and Backfill	0	08-Aug-23 A	•	100%															
11286-CON-04665	Pre-grouting Works for PC2 and PC3	0	09-Sep-23 A	· ·	100%															
11286-CON-04661	Pre-drilling / G.I. Works at Pier P2 and P3 (4-nos) (3d/hole/rig) (2-rigs) / Piling Rig Mobilization	0	16-Aug-23 A	07-Sep-23 A	100%															
Piling Works		114	22-Aug-23 A	07-Apr-24		1														
Piling Works at Pier	r 2 - Bored Piles (4-Nos) (22d/pile/rig)	88	19-Oct-23 A	17-Feb-24		11						1								
11286-CON-04680	Bored Piles @ PC2-BP01 (19 days/pile/rig) + (3days/TRA)	22	19-Oct-23 A	25-Nov-23	0%	11						[Bored	Piles @ P	C2-B
11286-CON-04690	Bored Piles @ PC2-BP02 (19 days/pile/rig) + (3days/TRA)	22	27-Nov-23	21-Dec-23	0%	11														
11286-CON-04700		22	22-Dec-23	19-Jan-24	0%	11														
11286-CON-04710	Bored Piles @ PC2-BP04 (19 days/pile/rig) + (3days/TRA)	22	20-Jan-24	17-Feb-24	0%	11														
Piling Works at Pier	r 3 - Bored Piles (4-Nos) (22d/pile/rig)	88	13-Nov-23	29-Feb-24		1									-					
11286-CON-04720	Bored Piles @ PC3-BP01 (19 days/pile/rig) + (3days/TRA)	22	13-Nov-23	07-Dec-23	0%	1														Bore
	Bored Piles @ PC3-BP02 (19 days/pile/rig) + (3days/TRA)	22	08-Dec-23	05-Jan-24	0%	1														
11286-CON-04740	Bored Piles @ PC3-BP03 (19 days/pile/rig) + (3days/TRA)	22	06-Jan-24	31-Jan-24	0%	1														
11286-CON-04750	Bored Piles @ PC3-BP04 (19 days/pile/rig) + (3days/TRA)	22	01-Feb-24	29-Feb-24	0%	1														
Pile Testing (8-nos)	@ GL P2 & P3	159	22-Aug-23 A	07-Apr-24		1						-								
11286-CON-04780	Selection of Full Core Test by BD	14	08-Mar-24	21-Mar-24	0%	1														
11286-CON-04790	Full Core Test and Report to BD	10	22-Mar-24	31-Mar-24	0%	1														
11286-CON-04800	BA14 Submission for Acknowledgement	7	01-Apr-24	07-Apr-24	0%	1														
11286-CON-04770	Interfare Test and Submit BA14 to BD	7	01-Mar-24	07-Mar-24	0%	1														
11286-CON-04805	BA10 Submission for Commencement of Works	7	22-Aug-23 A	07-Nov-23	0%	153						(BA1	0 Subm	ission	for Com	mence	ement of V	√orks
Pile Cap for Pier F	P2 & P3	46	08-Apr-24	01-Jun-24		1														
11286-CON-04820	Excavation & Install Struts at Pier 2 and 3 (hard=396m^3, 50m^3/rig/d, 1rig +1 layer strut, 12d/layer)	10	04-May-24	16-May-24	0%	1														
11286-CON-04830	Construct Pile Cap (PC2) near HKAC	14	17-May-24	01-Jun-24	0%	1														
	Construct Pile Cap (PC3) near HKAC	14	17-May-24	01-Jun-24	0%	1	1													
11286-CON-04840		22	08-Apr-24	03-May-24	0%	1														
	Construct Sheet Pile Wall at Pier P2 & P3 (530m2 / 25m2/day / rig) (Allow 1-rig)																			
11286-CON-04840	rig) (Allow 1-rig)	32	06-Jun-24	18-Jul-24		-2														

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(12 of 29)

	Decemb	or 2023		1		nuany 2024		
_			1			nuary 2024		
3	10	17	24	31	07	14	21	28
PC2	2-BP01 (19	davs/nile/	/rig) + (3days	(TRA)				
					00 (40 -	vo/nile/-i-·`	1 (2 day - /T	L
			Bored Piles (ay PC2-BPI	uz (19 da	ys/pile/rig)	+ (3days/T	KA)
							Bored Pile	s @
						· · · · · · · · · · · · · · · · ·		
								_
- F	Bored Piles	@ PC3-P		s/pile/ria) +	(3dave/T	RA)		
			PUTTINARY	T' M'''''''''''''''''''''''''''''''''''	(Journal)	•••		
		-	P01 (19 day			0		
		-	P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
		-	P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
		-	P01 (19 day			es @ PC3-E	3P02 (19 d	ays/p
		-	P01 (19 day			is @ PC3-E	3P02 (19 d	ays/p
		_	P01 (19 day			es @ PC3-E	3P02 (19 d	ays/p
			P01 (19 day			IS @ PC3-E	3P02 (19 d	ays/p
			POT (19 day			IS @ PC3-E	3P02 (19 d	ays/p
			POT (19 day			IS @ PC3-E	3P02 (19 d	ays/
			POT (19 day			s @ PC3-E	BP02 (19 d	ays/
			P01 (19 day			s @ PC3-E	BP02 (19 d	ays/
			P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
			P01 (19 day			s @ PC3-E	BP02 (19 d	ays/r
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/p
Wor	ks		P01 (19 day			s @ PC3-E	BP02 (19 d	ays/
Wor	ks	_	PUT (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/i
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks	_	PUT (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks	_	PUT (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks	_	P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks		P01 (19 day			s @ PC3-F	3P02 (19 d	ays/
Wor	ks		PUT (19 day			s @ PC3-F	3P02 (19 d	ays/
Wor	ks		PUT (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/r
Wor	ks		P01 (19 day			s @ PC3-F	3P02 (19 d	ays/
Wor	ks		PUT (19 day			s @ PC3-F	3P02 (19 d	ays/
Wor	ks	_	P01 (19 day			s @ PC3-F	3P02 (19 d	ays/
Wor	ks		P01 (19 day			s @ PC3-E	3P02 (19 d	ays/
Wor	ks				Bored Pile			
		Rev	vision		Bored Pile	s @ PC3-F	BP02 (19 d	
		Rev			Bored Pile			
		Rev	vision		Bored Pile			
		Rev	vision		Bored Pile			
		Rev	vision		Bored Pile			
		Rev	vision		Bored Pile			
		Rev	vision		Bored Pile			

Date

rity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		October	r 2023				November	2023			
					Complete		01	08	15	22	29	05	12	19	26	03	
11286-CON-04860	Construct Columns & Pier 3 near HKAC (12d/pier) & Install Bearing Plate	12	06-Jun-24	20-Jun-24	0%	-2											
11286-CON-04870	Curing Period for Pier P2 & P3 (1M for strength)	28	21-Jun-24	18-Jul-24	0%	-2										- 	
FootBridge Struct		427	02-Mar-24	11-Aug-25		113	1									2 2 2	
(Advance Works)	FootBridge Erection for Segment # 2 & 3, Betwee	361	02-Mar-24	23-May-25		63										1 1 1 1	
Steelworks at Daytin	ne (TH)	60	02-Mar-24	17-May-24		169											
11286-CON-04880	Construct Temporary Support Tower 1 (2-nos) near Entrance C (within site) for Segment 2	24	02-Mar-24	02-Apr-24	0%	163										- 	
11286-CON-04890	Construct Temporary Support Tower 3 (1-no) at side road (within site) for Segment 3	12	03-May-24	17-May-24	0%	163											-
11286-CON-04900	On-site Prefabrication & Assembly for Footbridge Segment 3	25	08-Apr-24	07-May-24	0%	171										- - - -	
11286-CON-04910	On-site Prefabrication & Assembly for Footbridge Segment 2	25	08-Apr-24	07-May-24	0%	177											
11286-CON-04885	Construct Temporary Support Tower 2 (2-nos) at Middle Road (within site) for Segment 2 & 3	24	03-Apr-24	02-May-24	0%	163										1 1 1 1 1 1 1 1	
Steelworks at Nighti	ime (NTH)	301	18-May-24	23-May-25		63	2 2 2									8	
11286-CON-04920	Erection of Segment 3 (Full Truss) (L=25m) (Overnight Lifting) (1NTH) + 5d Scaffolds for ABWF	6	18-May-24	24-May-24	0%	163											-
11286-CON-04930	Erection of Segment 2 (Full Truss) (L=26m) (Overnight Lifting) (1NTH) + 5d Scaffolds for ABWF	6	25-May-24	31-May-24	0%	163										8 8 8 8 8 8 8 8 8 8	
11286-CON-04940	Footbridge (Segment 3 & 2) - Bridge Alighment, Full Welding Connections & Painting (Day-Time)	24	01-Jun-24	29-Jun-24	0%	163										4 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-CON-04950	Footbridge (Segment 3 & 2) - Install Metal Bondek at Floor & Roof Level (Day-Time)	14	11-Jul-24	26-Jul-24	0%	194										- - - - - - - - - - - - - - - - - - -	
11286-CON-04960	Footbridge (Segment 3 & 2) - Construct 300 Thk Floor Slab (2-Segments) (6d/Segment)(Day-Time)	12	27-Jul-24	09-Aug-24	0%	194										5 5 5 5 5 5 5	
11286-CON-04965	Footbridge (Segment 3 & 2) - Dismantle Temporary Tower 2 at Middle Road (Day-Time)	12	10-May-25	23-May-25	0%	63											
FootBridge (Segm	nent # 2 & 3) - ABWF Works at Floor & Body Level	147	10-Aug-24	07-Feb-25		263											
ABWF Works (Roof	Level), Daytime (TH)	52	10-Aug-24	12-Oct-24		247											
11286-CON-04970	ABWF Works (Roof Level) - Install Gutter, Including Roof Waterproofing (Deg 1)	6	10-Aug-24	16-Aug-24	0%	194										5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
11286-CON-04980	ABWF Works (Roof Level) - Install Rockwool with Standing Seam System (Deg 1)	12	17-Aug-24	30-Aug-24	0%	194										5 5 5 5 5 5 5	
11286-CON-04990	ABWF Works (Roof Level) - Install Fall Arrest System (Deg 1)	12	31-Aug-24	13-Sep-24	0%	194										2 2 2 2 2 2 2	-
11286-CON-05010	ABWF Works (Roof Level) - Install Architectural External Roof Claddings(Deg 2)	22	14-Sep-24	12-Oct-24	0%	247										2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
ABWF Works (Ceilin	ng Level), Daytime (TH)	50	14-Sep-24	14-Nov-24		330										1	
11286-CON-05000	ABWF Works (Ceiling Level) - Install Ceiling Supporting Frame (Deg 1)	12	14-Sep-24	28-Sep-24	0%	194										- - - - - - - - - - - - - - - - - - -	
11286-CON-05020	ABWF Works (Ceiling Level) - Install Ceiling Sub-Frame Frame (Deg 1)	12	30-Sep-24	15-Oct-24	0%	194											
11286-CON-05050	ABWF Works (Ceiling Level) - Install Ceiling Finishes / Fitting Works (Deg 2)	8	06-Nov-24	14-Nov-24	0%	330											-
11286-CON-05030	ABWF Works (Ceiling Level) - Install Rainscreen / Glass Barrier @ Middle Level (Deg 2)	18	16-Oct-24	05-Nov-24	0%	194										5 5 5 5 5 5 5	
ABWF Works (Floor	r Level)	75	06-Nov-24	07-Feb-25		225	2 2 2									1 1 1 1	
11286-CON-05040	ABWF Works (Floor Level) - Install Steel Balustrade and Painting (Deg 1)	12	06-Nov-24	19-Nov-24	0%	194										8 8 8 8 8 8 8 8 8 8	
	ABWF Works (Floor Level) - Install Metal Floor Access Panel &	7	06-Dec-24	13-Dec-24	0%	194											
11286-CON-05070	Floor Screeding (Deg 2)					40.4	1				 						-
11286-CON-05070 11286-CON-05060	Floor Screeding (Deg 2) ABWF Works (Floor Level) - Install Gutter, Incl. Waterproofing & Miradrain Drainge Sys (Deg 1)	14	20-Nov-24	05-Dec-24	0%	194											
11286-CON-05060	ABWF Works (Floor Level) - Install Gutter, Incl. Waterproofing &	14 24	20-Nov-24 14-Dec-24	05-Dec-24 14-Jan-25	0%											* * * * *	

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(13 of 29)

	Decemb	er 2023			Jar	nuary 2024		
3	10	17	24	31	07	14	21	28
					••			
				l				
		Revi	sion		Ch	ecked	Approve	ed
1								
112	86 3 mon	ths rolling	programm	е				
					1			
I								
1								
1					-			
1								
 								
1								
1								
L								

Date

vity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Octo	ber 2023				No	ovember 20	23		-
		Dui.	Oun	T IIIIGH	Complete	Float	01	08	15	22	29)	05	12	19	26	-
11286-CON-05080	ABWF Works (Floor Level) - Install Floor Finishes (Deg 2)	14	14-Dec-24	02-Jan-25	0%	253		•									
FootBridge Erecti	on for Segment # 4, Day Time (TH)	91	28-May-24	12-Sep-24		124											:
11286-CON-05160	Erect Segment 4 (Half Truss) (L=21.74m) with Bracing Support @ GL C12 to P3	12	19-Jul-24	01-Aug-24	0%	-2											
11286-CON-05170	Erect Segment 4 (Half Truss) (L=21.74m) with Bracing Support @ GL C12 to P3 $$	12	02-Aug-24	15-Aug-24	0%	-2											
11286-CON-05150	On-site Prefabrication & Assembly (Half Truss x 2) for Footbridge Segment 4	18	28-May-24	18-Jun-24	0%	23											
11286-CON-05140	Construct Temp Support Tower 5 (1-no.), Between Segment 4, After Pier 3 Completion	12	21-Jun-24	05-Jul-24	0%	5											-
11286-CON-05180	FootBridge Segment 4 - Bridge Alighment, Full Welding Connection & Painting	24	16-Aug-24	12-Sep-24	0%	124											
FootBridge Erectt	ion for Segment # 5 and 6, Day Time (TH)	145	21-Jun-24	11-Dec-24		50											
11286-CON-05190	Construct Temporary Scaffolding Platform, Over Archeological Area for Segment 5 & 6	16	21-Jun-24	10-Jul-24	0%	5											
11286-CON-05200	On-Site Construction for FootBridge Segment 5, (L=17.115m) @ GL P3 to P2 (Cycle 1)	28	16-Aug-24	17-Sep-24	0%	-2											
11286-CON-05230	On-Site Construction for FootBridge Segment 6, (L=17.115m) @ GL P3 to P2 (Cycle 2)	7	01-Nov-24	08-Nov-24	0%	-2											
11286-CON-05240	Footbridge (Segment 5 & 6) - Bridge Alighment, Full Welding Connection & Painting	28	09-Nov-24	11-Dec-24	0%	50											
11286-CON-05210	On-Site Construction for FootBridge Segment 5, (L=17.115m) @ GL P3 to P2 (Cycle 2)	7	19-Sep-24	26-Sep-24	0%	-2											
11286-CON-05220	On-Site Construction for FootBridge Segment 6, (L=17.115m) @ GL P3 to P2 (Cycle 1)	28	27-Sep-24	31-Oct-24	0%	-2											
FootBridge Erecti	on for Segment # 7	149	11-Jul-24	07-Jan-25		9											ł
11286-CON-05270	Erect Segment 7 (Half Truss) (L=13.90m) with Bracing Support, Cycle 1	12	09-Nov-24	22-Nov-24	0%	-2											
11286-CON-05280	Erect Segment 7 (Half Truss) (L=13.90m) with Bracing Support, Cycle 2	12	23-Nov-24	06-Dec-24	0%	-2											
11286-CON-05260	On-site Prefabrication & Assembly (Half Truss x 2) for Footbridge Segment 7	18	17-Jul-24	06-Aug-24	0%	76											
11286-CON-05290	Footbridge (Segment 7) - Bridge Alighment, Full Welding Connection & Painting	24	07-Dec-24	07-Jan-25	0%	9											
11286-CON-05250	Construct Temp Support Tower 5 & 6 (2-nos.) for Segment 7	24	11-Jul-24	07-Aug-24	0%	75											:
FootBridge Const	ruction for Segment # 8, Between Temp Tower # t	157	08-Aug-24	17-Feb-25		-2											ł
11286-CON-05310	On-Site Construction for FootBridge Segment 8 (L=27m), Cycle 1	28	07-Dec-24	11-Jan-25	0%	-2											
11286-CON-05320	On-Site Construction for FootBridge Segment 8 (L=27m), Cycle 2	7	13-Jan-25	20-Jan-25	0%	-2											
11286-CON-05300	Erect Protective Cover at Approach Lobby, After RC of Pier 1 Complete	18	08-Aug-24	28-Aug-24	0%	81											
11286-CON-05330	Footbridge (Segment 8) - Bridge Alighment, Full Welding Connection & Painting	21	21-Jan-25	17-Feb-25	0%	-2											
FootBridge Erection	on for Segment # 1, Between Entrance C and Tem	175	17-Jul-24	15-Feb-25		-1											:
11286-CON-05340	Erect Protective Cover at Entrance C / Bridge Deck Lvl, After RC of Pier 4 Complete	12	08-Aug-24	21-Aug-24	0%	123											
11286-CON-05350	On-site Prefabrication & Assembly for Footbridge Segment 1	25	17-Jul-24	14-Aug-24	0%	129	1										
11286-CON-05360	Erection of Segment 1 (Full Truss) (L=5.5m) (Overnight Lifting) (1NTH) + 5d Scaffolds for ABWF	6	21-Jan-25	27-Jan-25	0%	-1											
11286-CON-05370	Footbridge (Segment 1) - Bridge Alighment, Full Welding Connections & Painting	14	28-Jan-25	15-Feb-25	0%	-1											
Footbridge Segme	ent 4, 5, 6, 7, 8 & 1 - Metal Bondek and Concreting	64	18-Feb-25	09-May-25		-2											
11286-CON-05380	Footbridge (Segment 4, 5, 6, 7, 8 & 1) - Install Metal Bondek at Floor & Roof Level	28	18-Feb-25	21-Mar-25	0%	-2											
11286-CON-05390	Footbridge (Segment 4, 5, 6, 7) - Construct 300 Thk Floor Slab (6d/Segment) (Cycle 1)	24	22-Mar-25	23-Apr-25	0%	-2	+										

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(14 of 29)

	Dec	ember	2023					Janua	ry 2024			
3	10		17	2	4	31	07		14	2	1	28
			Davi	ision				Chec	kod	۸	nro: /c	d
	00.0						 +	Jiec	Neu	Ар	prove	u
112	86 3 n	nonth	ns rolling	prog	ramm	е	+					
							 Τ					
1							1					
-							 +			-		
-							+					
<u> </u>							1					

Date

tivity ID	Activity Name		Dur.	Start	Finish	Activity %	Total		October 202			November			
11286-CON-05400	Footbridge (Segment	8 & 1) - Construct 300 Thk Floor Slab	12	24-Apr-25	09-May-25	Complete 0%	Float -2	01	08 15	22	29	05 12	19	26	03
	(6d/Segment) (Cycle 2			2174720	00 may 20	0,0	-								
Dismantling of Te		wer and Vacate the Area	48	16-Jun-25	11-Aug-25		64							5 5 5 5	
11286-CON-05402		4) - Dismantle Temporary Tower 3 & 4	12	16-Jun-25	28-Jun-25	0%	45							5 5 5	
11286-CON-05404	Footbridge (Segment Support Between Tow	5 & 6) - Dismantle Temporary Scaffolding er 4 & 5	12	30-Jun-25	14-Jul-25	0%	45								
11286-CON-05406	Footbridge (Segment	7) - Dismantle Temporary Tower 5 & 6	12	15-Jul-25	28-Jul-25	0%	45								
11286-CON-05408	Footbridge (Segment	1) - Dismantle Temporary Tower 1	12	29-Jul-25	11-Aug-25	0%	64							1	
FootBridge (Segn	nent # 1, 4, 5, 6, 7 &	8) - ABWF Works (Daytime-Th	193	10-May-25	29-Dec-25		-2								
ABWF Works (Ro	of Level), Daytime ((TH)	73	10-May-25	05-Aug-25		49							8	
11286-CON-05410	ABWF Works (Roof Le Waterproofing & Drain	evel) - Install Gutter, Incl. Roof	18	10-May-25	30-May-25	0%	-2								
11286-CON-05420	ABWF Works (Roof Le	evel) - Install Rockwool with Standing	21	17-May-25	11-Jun-25	0%	-2								
	Seam System (Deg 1)	,												1 1 1 1	
11286-CON-05430	ABWF Works (Roof Le	evel) - Install Fall Arrest System (Deg 1)	18	12-Jun-25	03-Jul-25	0%	-2								
11286-CON-05440	ABWF Works (Roof Le Claddings (Deg 2)	evel) - Install Architectural External Roof	28	04-Jul-25	05-Aug-25	0%	49								
ABWF Works (Ce	iling Level), Daytim	e (TH)	70	12-Jun-25	02-Sep-25		-1							1	
11286-CON-05450	ABWF Works (Ceiling (Deg 1)	Level) - Install Ceiling Supporting Frame	21	12-Jun-25	07-Jul-25	0%	-2								
11286-CON-05460	ABWF Works (Ceiling (Deg 1)	Level) - Install Ceiling Sub-Frame Frame	21	08-Jul-25	31-Jul-25	0%	-2								
11286-CON-05480	ABWF Works (Ceiling Works (Deg 2)	Level) - Install Ceiling Finishes / Fitting	28	01-Aug-25	02-Sep-25	0%	-1							8 8 8 8 8 8	
11286-CON-05470	ABWF Works (Ceiling @ Middle Level (Deg 2	Level) - Install Rainscreen / Glass Barrier 2)	24	01-Aug-25	28-Aug-25	0%	-1								
ABWF Works (Flo	0 0	,	100	29-Aug-25	29-Dec-25		-2							1	
11286-CON-05490		evel) - Install Steel Balustrade and	18	29-Aug-25	18-Sep-25	0%	-1								
11286-CON-05510	ABWF Works (Floor L Floor Screeding (Deg	evel) - Install Metal Floor Access Panel & 1)	12	19-Sep-25	03-Oct-25	0%	-1								
11286-CON-05500		evel) - Install Gutter, Incl. Waterproofing &	14	03-Sep-25	18-Sep-25	0%	-1								
11286-CON-05520		evel) - Install Arch External Claddings @	24	04-Oct-25	03-Nov-25	0%	-1								
11286-CON-05540		evel) - Install Arch External Claddings @	24	05-Nov-25	02-Dec-25	0%	-2							8 8 8 8 8 8	
11286-CON-05530		evel) - Install Floor Finishes (Deg 2)	28	31-Oct-25	02-Dec-25	0%	-2							1	
11286-CON-05550		evel) - Install Arch External Claddings @	24	05-Nov-25	02-Dec-25	0%	-2								
11286-CON-05560		evel) - Install Arch External Claddings @	21	03-Dec-25	29-Dec-25	0%	-2								
FootBridge - Drai	nage Works and Ro		80	19-Sep-25	24-Dec-25		0								
11286-CON-05600	External Drainages &		24	19-Sep-25	18-Oct-25	0%	0							1	
11286-CON-05610	Road Reinstatement (28	20-Oct-25	21-Nov-25	0%	0							2 2 2	
11286-CON-05620	Road Reinstatement 0		28	22-Nov-25	24-Dec-25	0%	0								
Cost Centre C: AP	PROACH LOBBY a	at CONCOURSE LEVEL of SU	553	23-Jun-23 A	20-Nov-25		148								
Archeological Rel	lics Items		28	03-Jul-23 A	02-Dec-23		734								,
11286-MOB-05630		hod statement in relocating exist	28	03-Jul-23 A	02-Dec-23	0%	734								Submit p
11286-MOB-05650	Relocate 4 Existing Co	ontainer within Site Works Area and	6	03-Jul-23 A	07-Nov-23	0%	47					Relocate 4 E	Existing Cor	ntainer within	Site Work
11286-MOB-05640	Provide temporary pov Obtain Agreement from	wer / lightings m AMO for proposed method statement	14	03-Jul-23 A	16-Nov-23	0%	748						Obtain Ag	reement fror	n AMO fo
													0		
	Mobilization & Esta		606	23-Jun-23 A	15-Nov-25		57	1						Date	
 Milestone 		MTR 11286 Pedest	rian I	Link Cor	nnecting	Pak Ta	ai St	reet and	d Suna	Wona 7	Γoi Sta	tion		31-Oct-23	
Overall Sumr	mary Bar				-				-	-				101-00-20	
Sub-Summar	ry Bar	3 Mon	ths	Koll	ina F	roa	rar	nme	(DD: 3	1 Oct 2	023)				—
Critical Bar						•			-		- /				
Non-Critical E	Bar	(Dase	ea on	Revise	d Progra	imme fo	JF AC	ceptan	ce (UCI	L-23))					
	(- ()														

(15 of 29)

Actual Level of Effort

Decem	ber 2023			Jan	uary 2024		
10	17	24	31	07	14	21	28
t proposed	method stat	ement in rel	ocating exi	st 4-conta	iner within	Site Area f	or re
rks Area an	d Provide te	mporary po	wer / lightin	igs			
or proposed	d method sta	atement					
		aian	ļ			A	
1000.0	Revi				ecked	Approve	u
1286 3 mo	nths rolling	programm	е	_			
				_			

ivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	October 2023		November 2023		
					Complete	Float	01 08 15	22	29 05 12 19	26	03
11286-MOB-05670	Construct Hoarding at SUW Station	14	06-Nov-23	21-Nov-23	0%	53					loarding at SUW
11286-MOB-05660	Mobilisation of Plant and Site Establishment	18	23-Jun-23 A	21-Nov-23	0%	53			M		of Plant and Site
11286-MOB-05700	Modification & Divert Existing Hoardings FP2 and UU (Cycle 2) (footpath diversion)	25	01-Nov-23	29-Nov-23	0%	18					Modification & Di
11286-MOB-05690c	Instrumentation Monitoring (AL, Nov-23)	26	01-Nov-23	30-Nov-23	0%	57					Instrumentation
11286-MOB-05690d	Instrumentation Monitoring (AL, Dec-23)	24	01-Dec-23	30-Dec-23	0%	57					
11286-MOB-05690e	Instrumentation Monitoring (AL, Jan-24)	26	02-Jan-24	31-Jan-24	0%	57					1 1 1
11286-MOB-05690f	Instrumentation Monitoring (AL, Feb-24)	22	01-Feb-24	29-Feb-24	0%	57					1 1 1
11286-MOB-05690g	Instrumentation Monitoring (AL, Mar-24)	24	01-Mar-24	28-Mar-24	0%	57					- 8 8 8
11286-MOB-05690h	Instrumentation Monitoring (AL, Apr-24)	24	02-Apr-24	30-Apr-24	0%	57					
11286-MOB-05690i	Instrumentation Monitoring (AL, May-24)	25	02-May-24	31-May-24	0%	57					-
11286-MOB-05690j	Instrumentation Monitoring (AL, Jun-24)	24	01-Jun-24	29-Jun-24	0%	57					-
11286-MOB-05690k	Instrumentation Monitoring (AL, Jul-24)	26	02-Jul-24	31-Jul-24	0%	57					- -
11286-MOB-05690I	Instrumentation Monitoring (AL, Aug-24)	27	01-Aug-24	31-Aug-24	0%	57	- 8 8 8				5 5 5
11286-MOB-05690m	Instrumentation Monitoring (AL, Sep-24)	24	02-Sep-24	30-Sep-24	0%	57					
11286-MOB-05690n	Instrumentation Monitoring (AL, Oct-24)	25	02-Oct-24	31-Oct-24	0%	57					8 8 8
11286-MOB-05690o	Instrumentation Monitoring (AL, Nov-24)	26	01-Nov-24	30-Nov-24	0%	57					8 8 8
11286-MOB-05690p	Instrumentation Monitoring (AL, Dec-24)	24	02-Dec-24	31-Dec-24	0%	57					5 5 5
11286-MOB-05690q	Instrumentation Monitoring (AL, Jan-25)	23	02-Jan-25	28-Jan-25	0%	57					5 5 5
11286-MOB-05690r	Instrumentation Monitoring (AL, Feb-25)	24	01-Feb-25	28-Feb-25	0%	57					
11286-MOB-05690s	Instrumentation Monitoring (AL, Mar-25)	26	01-Mar-25	31-Mar-25	0%	57					- 2 2
11286-MOB-05690t	Instrumentation Monitoring (AL, Apr-25)	20	01-Apr-25	30-Apr-25	0%	57					- -
11286-MOB-05690u	Instrumentation Monitoring (AL, May-25)	24	02-May-25	30-Apr-25	0%	57					-
11286-MOB-05690v	Instrumentation Monitoring (AL, Jun-25)	24	02-May-25	30-Jun-25	0%	57					5 5 5 7
11286-MOB-05690w	Instrumentation Monitoring (AL, Jul-25)	26	02-Jul-25	31-Jul-25	0%	57	1 				
11286-MOB-05690x	Instrumentation Monitoring (AL, Aug-25)		02-Jui-25 01-Aug-25		0%	57					8 8 8
		26	•	30-Aug-25							8 8 8
11286-MOB-05690y	Instrumentation Monitoring (AL, Sep-25)	26	01-Sep-25	30-Sep-25	0%	57					8 8 8
11286-MOB-05690z	Instrumentation Monitoring (AL, Oct-25)	24	02-Oct-25	31-Oct-25	0%	57					8 8 8
11286-MOB-05690za	Instrumentation Monitoring (AL, Nov-25)	13	01-Nov-25	15-Nov-25	0%	57					
11286-MOB-05680	Install Instrumentation Monitoring and BaseLine Reading	0	08-Aug-23 A	25-Oct-23 A	100%	10			Modification & Divert Existing Hoa	ordinae EE	22 and LILL (Cycle
11286-MOB-05695	Modification & Divert Existing Hoardings FP2 and UU (Cycle 1) (UU diversion)	0	20-Jul-23 A	01-Nov-23	100%	18			I Would alon a Divert Existing hos		
11286-MOB-05690	Instrumentation Monitoring (AL, Aug-23)	0	08-Aug-23 A	31-Aug-23 A	100%						5 5 5
11286-MOB-05690a	Instrumentation Monitoring (AL, Sep-23)	0	01-Sep-23 A	30-Sep-23 A	100%						- 2 2 2
11286-MOB-05690b	Instrumentation Monitoring (AL, Oct-23)	0	01-Oct-23 A	31-Oct-23 A	100%						1
	Foundation / Piling Works	131	22-Aug-23 A	29-Apr-24		-3					
G.I. / Pre-drilling V	Norks	0	25-Aug-23 A	15-Sep-23 A							- 8 8 8
11286-CON-05710	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs)	0	25-Aug-23 A	15-Sep-23 A	100%						2 2 2 2
Piling Works (Soc	cket H-Piles) (32-nos)	112	01-Nov-23	02-Apr-24		-1			-		
11286-CON-05730	Construct Socket H-Piles (22nos) (Ave depth=33m) (2.5d/pile/rig) (Allow 2-rig) (Cycle 1)	28	30-Jan-24	05-Mar-24	0%	-3					# # # #
11286-CON-05740	Construct Socket H-Piles (10nos) (Ave depth=33m) (2.5d/pile/rig) (Allow 2-rig) (Cycle 2)	13	06-Mar-24	20-Mar-24	0%	-3					
11286-CON-05750	(5 days) for the last pile installation and grouting works	5	21-Mar-24	26-Mar-24	0%	-3					- 2 2
11286-CON-05980	Pile strengthening (allow 7d)	7	27-Mar-24	02-Apr-24	0%	-4					8 8 8 8
11286-CON-05700	Mobilization of piling rigs	7	01-Nov-23	08-Nov-23	0%	64			Mobilization of piling ri	gs	
	pach Lobby and Pier 1 (32-nos)	181	22-Aug-23 A	29-Apr-24		-4					
11286-CON-05770	Test Set-up	6	12-Apr-24	17-Apr-24	0%	-4					
11286-CON-05780	Loading Test	5	12-Apr-24	22-Apr-24	0%	-4					- 2 2
11286-CON-05790	BA10 Submission for Commenment of the Works	7	22-Aug-23 A	07-Nov-23	0%	20			BA10 Submission for C	Commenn	nent of the Work
		'	22-Aug-23A	01-1100-20		20					
11286-CON-05760	Submission of BA14 and Selection of Loading test by BD	12	31-Mar-24	11-Apr-24	0%	-4					1

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station
3 Months Rolling Programme (DD: 31 Oct 2023)
(based on Revised Programme for Acceptance (Oct-23))

Milestone

Overall Summary Bar

Sub-Summary Bar

Critical Bar Non-Critical Bar Actual Level of Effort

٠

-

(16 of 29)

December 2023			Jar	nuary 2024		
10 17	24	31	07	14	21	28
SUW Station						
d Site Establishment						
n & Divert Existing Hoard	lings FP2 a	and UU (C	vcle 2) (foc	otpath diver	sion)	
	5 . 20		-/ (,	
ntation Monitoring (AL, N	ov-23)					
	,	Instrume	ntation Mo	nitoring (AL	Dec-23)	
				5.	, -,	
Cycle 1) (UU diversion)						
		-				•••••
Works						
		-1				

	Revision	Checked	Approved
	11286 3 months rolling programme		
_			

Date

/ ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	01	October 20 08 1	5	22	29	0	05	November 12	19	26	6 0
Approach Lobby -	Substructure / Pilecaps	220	10-Nov-23	04-Sep-24		-3					T		-				
Pier 1 - Excavatio	n, ELS Works (S1) & Pilecap @ Deck Lvl (+13.112	158	25-Nov-23	11-Jun-24		-3	2 2 2 3										_
11286-CON-05800	Construct Sheet Pile Wall at Pier 1 (430 m2) (25m2/d/rig) (Allow 1-rig)	18	25-Nov-23	15-Dec-23	0%	32											
11286-CON-05810	Pier 1 - Excavation & Install of Struts (hard=344m3) (50m3/d/rig) + 1st Layer (12d/layer)	20	30-Apr-24	24-May-24	0%	-3											
11286-CON-05820	Pier 1 - Construct Pile Cap near SUW	14	25-May-24	11-Jun-24	0%	-3											
Approach Lobby -	Pipe Pile Walls	48	10-Nov-23	08-Jan-24		15							-				
11286-CON-05830	Construct Pipe Pile Wall & Grouting (41 nos) (1d/pile/rig) (Allow 3-rigs) (Cycle 1)	13	10-Nov-23	24-Nov-23	0%	15	1 1 1 1 1 1 1 1 1 1 1 1 1 1									Const	truct Pipe I
11286-CON-05840	Construct Pipe Pile Wall & Grouting (65 nos) (1d/pile/rig) (Allow 3-rigs) (Cycle 2)	21	25-Nov-23	19-Dec-23	0%	15											
11286-CON-05845	BA14 for Pipe Pile Wall	14	20-Dec-23	08-Jan-24	0%	15											- - -
11286-CON-05835	Construct Pipe Pile Wall & Grouting (38 nos) (1d/pile/rig) (Allow 3-rigs) (Cycle 2) (FP2)	14	04-Dec-23	19-Dec-23	0%	15											
Approach Lobby -	Excavation and ELS Works (S2-S4)	62	30-Apr-24	23-Jul-24		-1	1 1 1										5 5 5
11286-CON-05850	Lobby - Excavation at Lvl +6.00 to +3.00mPD (hard=1800m3) (50m3/d/rig) (Allow 2-rigs)	18	30-Apr-24	22-May-24	0%	-1											
11286-CON-05870	Lobby - Excavation at Lvl +3.00 to +0.00mPD (hard=1800m3) (50m3/d/rig) (Allow 2-rigs)	18	23-May-24	13-Jun-24	0%	-1											
11286-CON-05890	Lobby - Install Struts (S5) & Exc at Lvl +0.00 to -4.675mPD (2500m3) (50m3/d/rig) (Allow 3-rigs)	21	14-Jun-24	09-Jul-24	0%	-1											-
11286-CON-05860	Lobby - Install Struts (S1 & S2 Layer) at Lvl +6.00 to +0.00mPD (12d/layer) (2-teams)	18	08-May-24	29-May-24	0%	1											- - - - - - - - - - - - - - - - - - -
11286-CON-05880	Lobby - Install Struts (S3 & S4 Layer) at LvI +0.00 to -4.675mPD (12d/layer) (2-teams)	18	30-May-24	20-Jun-24	0%	5	2 2 2 2 2 2 2 2 2										
11286-CON-06360	BA14 for ELS works	14	10-Jul-24	23-Jul-24	0%	-1	8										8
Approach Lobby -	Pilecaps & Base Slab Construction @Lvl (-3.400)	49	10-Jul-24	04-Sep-24		-3											
11286-CON-05900	Construct Escalator / Lift Pit / Sump Pit	12	10-Jul-24	23-Jul-24	0%	-1	- 										8
11286-CON-05910	Blinding works and Install Drainage and Sewage Connection at lobby	12	10-Jul-24	23-Jul-24	0%	-1	: : : : :										
11286-CON-05930	Construct Base Slab @ Lobby (2-bays) (14d/bay) (1-workfront)	21	26-Jul-24	19-Aug-24	0%	-3	2 2 2 2 2 2 2 2 2 2										5 5 5 5 5
11286-CON-05940	Construct Base Slab @ Lobby (1-bay) (14d/bay) (1-workfront)	14	20-Aug-24	04-Sep-24	0%	-3	2 2 2 2 2 2 2 2 2 2										2 2 2 2 2 2 2 2
11286-CON-05920	Construct Pilecaps for Abutment (Staircase & Lift) at Lobby @ Lvl -3.400mPD	21	24-Jul-24	16-Aug-24	0%	-1											
Approach Lobby -	Superstructure	212	12-Jun-24	24-Mar-25		19	- 										
Bridge Structure (Pier 1 & Segment 8)	33	12-Jun-24	25-Jul-24		-3	8										8
Pier 1 - RC Column /	Pier Construction	33	12-Jun-24	25-Jul-24		-3											
11286-CON-05950	Pier 1 - Construct Pier 1 near SUW (12d/pier) & Install bearing plate	14	12-Jun-24	27-Jun-24	0%	-3											
	Pier 1 - Curing Period (1-month)	28	28-Jun-24	25-Jul-24	0%	-3	- - 										- -
Approach Lobby -	RC Structures	142	17-Aug-24	08-Feb-25		58	2 2 2 2										8
Construct RC Conc	rete @ Concourse to Roof Level (-3.400 to +2.700mPD)	112	17-Aug-24	31-Dec-24		15	1 1 1										5 5 5
	Construct Abutment Wall @ Lobby (Cycle 1)	25	17-Aug-24	14-Sep-24	0%	-1											
	Construct Walls at Lobby (4-bays) (6d/bay) (4-workfront)	12	05-Sep-24	19-Sep-24	0%	-3	- 5 5										
11286-CON-06010	Construct Walls at Lobby & Adit (4-bays) (6d/bay) (4-workfront)	12	20-Sep-24	04-Oct-24	0%	-3	- 8 8										-
11286-CON-06020	Construct Walls at Lobby & Adit (3-bays) (6d/bay) (3-workfront)	12	05-Oct-24	19-Oct-24	0%	-3											- - - - - - - - - - - - - - - - - - -
11286-CON-05990	Construct Abutment Wall @ Lobby (Cycle 2)	25	16-Sep-24	17-Oct-24	0%	-1	2 2 2 2										2 8 8 8
	Construct Aburnent vvali @ Lobby (Cycle 2) Construct Stair (From Concourse to Roof Lvl) (2-bays) (10d/flight) (2-workfront)	10	21-Oct-24	31-Oct-24	0%	-1	- - - - - - - - - - - - - - - - - - -										
11286-CON-06040	Construct Stair (From Concourse to Roof Lvl) (1-bay) (10d/flight) (1-workfront)	10	01-Nov-24	12-Nov-24	0%	3	2 2 2 2 2 2 2 2										2 2 2 2 2 2 2 2

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(17 of 29)

	Decemb	er 2023				January 2024		
3	10	17	24	31	07	14	21	28
		Construct	Sheet Pile V	Vall at Pie	r 1 (430	m2) (25m2/	d/rig) (Allov	w 1-rig
]
					-			
Pile V	Vall & Grou	ıting (41 no	s) (1d/pile/ri	g) (Allow 3	3-rigs) ((Cycle 1)		
					-			
		Con:	struct Pipe F	ile Wall 8	Groutir	ng (65 nos)(1d/pile/rig)	(Allov
		_				116 0	ia \ ^ / "	
			atmust D' -			14 for Pipe P		(,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
		Con	struct Pipe H	ile vvall 8	Groutin	ng (38 nos)(ıa/pile/rig)	(Aliov
							_	
		Revi			(Checked	Approv	ed
112	86 3 mon		programm	е				
			-					
\square								
+								
-								
+								
I								

ivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	C	ctober 2023				Nov	ember 2023	}		
					Complete	Float	01 08	15	22	2	29 (05	12	19	26	03
11286-CON-06050	Construct Roof Slab at ADIT Area (1-bay) (12d/bay) (1-workfront)	12	21-Oct-24	02-Nov-24	0%	-3										- - - - -
11286-CON-06060	Construct Roof Slab at Concourse Area (2-bays) (12d/bay) (1-workfront)	24	04-Nov-24	30-Nov-24	0%	-3										- - - - - - - - - - - - - - - - - - -
11286-CON-06070	Apply roof waterproofing at roof level (+2.700mPD) & Backfill	24	02-Dec-24	31-Dec-24	0%	15	- 1 1 1 1									: : :
Construct RC Concr	rete @ Roof to Ground Level (+2.700 to +6.950 / +8.200mPI	32	13-Nov-24	19-Dec-24		3										
11286-CON-06080	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	13-Nov-24	26-Nov-24	0%	3										
11286-CON-06090	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	20	27-Nov-24	19-Dec-24	0%	3										
Construct RC Concr	rete @ Ground to Bridge Deck Level (+6.950 to +13.112mP	74	18-Oct-24	15-Jan-25		3										
11286-CON-06100	Construct Pilecaps @ Lvl +4.600mPD, After Abutment Wall Complete (1-workfront)	28	18-Oct-24	19-Nov-24	0%	17										-
11286-CON-06110	Construct Walls at Lobby (4-bays) (6d/bay) (2-workfront)	12	27-Nov-24	10-Dec-24	0%	11										
11286-CON-06130	Construct Stair at Lobby (2-bays) (10d/flight) (2-workfront)	10	20-Dec-24	03-Jan-25	0%	3										
11286-CON-06150	Construct Stair at Lobby (1-bay) (10d/flight) (1-workfront)	10	04-Jan-25	15-Jan-25	0%	3										
Removal of Struts at	Concourse Lvl (S1 to S4)	42	16-Dec-24	08-Feb-25		58										
11286-CON-06120	Removal of Struts at Lobby & Adit S1 & S2 (2-Layers) (6d/layer) (1-workfront)	12	16-Dec-24	31-Dec-24	0%	-3										2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
11286-CON-06170	All Concrete Works Complete @ Approach Lobby and ready for steelworks erection	0		22-Jan-25	0%	-3										
11286-CON-06160	Concrete In-Fill to holes opening at walls, waterproofing & install flood protection	6	16-Jan-25	22-Jan-25	0%	-3										5 5 5 5 5 5
11286-CON-06140	Removal of Struts at Lobby & Adit S3 & S4 (2-Layers) (6d/layer) (1-workfront)	12	02-Jan-25	15-Jan-25	0%	-3										2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
11286-CON-06180	Move-In Lift & Escalator Equipments inside the Lobby, After removal of Struts S1 to S4	12	23-Jan-25	08-Feb-25	0%	58										5 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
Approach Lobby -	Structural Steelworks	49	23-Jan-25	24-Mar-25		16										
Erection of Steel Fra	me @ Ground LvI to Bridge Roof Level (+7.000 to +17.60	49	23-Jan-25	24-Mar-25		16										
11286-CON-06190	Erect Steelworks @ GL C2-C5 / X1-X2 (From G/F to Bridge Deck Level)	16	23-Jan-25	13-Feb-25	0%	-3										
11286-CON-06200	Erect Steelworks @ GL C3-P1 / X1-X2 (From Bridge Deck to Bridge Deck Roof Level)	21	14-Feb-25	10-Mar-25	0%	-3										- - - - - - - - - - - - - - - - - - -
11286-CON-06210	Install metal cat-ladders (2-nos)	12	11-Mar-25	24-Mar-25	0%	16	- = = = =									
Approach Lobby -	External Claddings (Roof & Walls)	35	11-Mar-25	24-Apr-25		-3										: : :
11286-CON-06220	Waterproofing works, gutter installation and drainage system to roof (Deg 1)	12	11-Mar-25	24-Mar-25	0%	-3										
11286-CON-06250	Install external aluminium roof cladding (Deg 2)	12	02-Apr-25	16-Apr-25	0%	-3										-
11286-CON-06280	Install external aluminium cladding & louvre to Entrance Façade (Deg 2)	11	02-Apr-25	15-Apr-25	0%	-2										1 1 1 1 1 1 1
11286-CON-06290	Approach Lobby Complete Weathertigh & ready for ABWF / E&M Works	0		16-Apr-25	0%	-3										8
11286-CON-06230	Install Rockwool with standing seam system installation (Deg 1)	6	25-Mar-25	31-Mar-25	0%	-3										5 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8
11286-CON-06260	Install external glazing panel to wall (Deg 2)	16	02-Apr-25	24-Apr-25	0%	-3				·····[
11286-CON-06240	Install Fall arrest system installation (Deg 1)	6	26-Mar-25	01-Apr-25	0%	-3										
11286-CON-06270	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	12	02-Apr-25	16-Apr-25	0%	-3										- - - - - - - -
Approach Lobby -	External Works and Reinstatement Works	154	02-Jan-25	12-Jul-25		138										1
11286-CON-06320	Construct External Storm Manhloes (5-nos)	25	27-Feb-25	27-Mar-25	0%	137										
11286-CON-06340	Reinstatement Works at lobby (Cycle 1)	28	07-May-25	09-Jun-25	0%	138										
11286-CON-06350	Reinstatement Works at lobby (Cycle 2)	28	10-Jun-25	12-Jul-25	0%	138										-
11286-CON-06330	Install U/G drainage/sewage pipeworks connections to Lobby & backfill	28	28-Mar-25	06-May-25	0%	137										
11286-CON-06300	Construct (7.8m x 4.2m) U/G Manhole (1-no), After RC wall complete (Cycle 1)	28	02-Jan-25	06-Feb-25	0%	137										-
11286-CON-06310	Construct (7.8m x 4.2m) U/G Manhole (1-no) (Cycle 2)	17	07-Feb-25	26-Feb-25	0%	137										: : :
							1									

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(18 of 29)

	Decemb	er 2023				Janua	iry 2024		
3	10	17	24	31	0	7	14	21	28
			I						
				<u> </u>					
		Revi	ision	•		Chec	ked	Approve	nd he
112	86.3 mon	iths rolling	programm	e	-+	Unet	//CU	Appiove	<i>.</i> u
1112			Programm	G					
					-+				
					-+				

| tivity ID | Activity Name | Dur.

 | Start | L |
 | Tabal
 |
 | 00 | tober 2023 | | | |
 | November | 2023 | | | |
|---------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------
	A control traine	Dui.			

 | Start | Finish | Activity %
Complete
 | Total
Float
 | 01
 | | | 22 | | 29 | 05
 | | 19 | | 26 | 03 |
| Approach Lobby / | Elect Equipt Room - ABWF Works | 100

 | 17-Apr-25 | 19-Aug-25 |
 | 106
 |
 | | | | | - |
 | | | | | |
| 11286-CON-06370 | Elect Equipt Room - ABWF (Blockworks, Door frame & Plastering Works) (Deg 1) | 12

 | 17-Apr-25 | 06-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | -
-
-
-
-
-
-
-
-
-
-
-
-
-
-
-
-
-
- | |
| 11286-CON-06390 | Elect Equipt Room - Floor Screeding (Deg 1) | 6

 | 22-May-25 | 28-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06400 | Elect Equipt Room - Ceiling & Wall Painting (Deg 2) | 10

 | 05-Aug-25 | 15-Aug-25 | 0%
 | 106
 |
 | | | | | |
 | | | | | |
| 11286-CON-06380 | Elect Equipt Room - Floor waterproofing (Deg 1) | 13

 | 07-May-25 | 21-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06410 | Elect Equipt Room - Install Door Panels (Deg 3) | 3

 | 16-Aug-25 | 19-Aug-25 | 0%
 | 106
 |
 | | | | | |
 | | | | | |
| Approach Lobby / | Concourse Level - ABWF Works | 125

 | 17-Apr-25 | 17-Sep-25 |
 | 81
 |
 | | | | | |
 | | | | | |
| 11286-CON-06420 | Concourse Level - Ceiling support frame installation (Deg 1) | 12

 | 17-Apr-25 | 06-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06430 | Concourse Level - Ceiling sub-frame installation (Deg 1) | 12

 | 07-May-25 | 20-May-25 | 0%
 | -3
 | :
 | | | | | |
 | | | | | |
| 11286-CON-06440 | Concourse Level - Floor screeding (Deg 1) | 14

 | 21-May-25 | 06-Jun-25 | 0%
 | 28
 | 1
 | | | | | |
 | | | | | |
| 11286-CON-06460 | Concourse Level - Ceiling Panel / Finishes installation (Deg 2) | 12

 | 31-Jul-25 | 13-Aug-25 | 0%
 | -3
 |
 | | | | | |
 | | | | 5
5
5
5
5 | |
| 11286-CON-06480 | Concourse Level - Floor finishes installation (Deg 2) | 12

 | 28-Aug-25 | 10-Sep-25 | 0%
 | -3
 | 1
 | | | | | |
 | | | | - | |
| 11286-CON-06450 | Concourse Level - Wall plastering (Deg 1) | 14

 | 07-Jun-25 | 23-Jun-25 | 0%
 | 28
 | 1
 | | | | | |
 | | | | - | |
| 11286-CON-06470 | Concourse Level - Wall finishes installation (Mosiac Tiles / Alum Claddings) (Deg 2) | 12

 | 14-Aug-25 | 27-Aug-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06490 | Concourse Level - Door panel installation (Deg 3) | 6

 | 11-Sep-25 | 17-Sep-25 | 0%
 | 81
 |
 | | | | | |
 | | | | | |
| 11286-CON-06500 | Concourse Level - Fixtures & Fitting works (Deg 3) | 6

 | 11-Sep-25 | 17-Sep-25 | 0%
 | 81
 |
 | | | | | |
 | | | | | |
| 11286-CON-06510 | Concourse Level - Signage works (Deg 3) | 6

 | 11-Sep-25 | 17-Sep-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| Approach Lobby / | Staircase - ABWF Works | 177

 | 17-Apr-25 | 20-Nov-25 |
 | 29
 |
 | | | | | |
 | | | | | |
| 11286-CON-06540 | Approach Lobby / Staircase - Ceiling support frame installation
(Deg 1) | 16

 | 25-Apr-25 | 15-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06550 | Approach Lobby / Staircase - Ceiling sub-frame installation (Deg 1) | 18

 | 06-May-25 | 26-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | 1 | |
| 11286-CON-06570 | Approach Lobby / Staircase - Floor screeding (Deg 1) | 14

 | 27-May-25 | 12-Jun-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06590 | Approach Lobby / Staircase - Ceiling Panel / Finishes installation (Deg 2) | 12

 | 30-Aug-25 | 12-Sep-25 | 0%
 | 29
 |
 | | | | | |
 | | | | | |
| 11286-CON-06610 | Approach Lobby / Staircase - Floor finishes installation (Deg 2) | 20

 | 14-Oct-25 | 06-Nov-25 | 0%
 | 29
 |
 | | | | | |
 | | | | | |
| 11286-CON-06580 | Approach Lobby / Staircase - Wall plastering, Then give access to E&M Escalator (Deg 1) | 12

 | 09-Jun-25 | 21-Jun-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06600 | Approach Lobby / Staircase - Wall finish installation (Mosiac
Tiles / Alum Claddings) (Deg 2) | 24

 | 13-Sep-25 | 13-Oct-25 | 0%
 | 29
 |
 | | | | | |
 | | | | 1
1
1
1
1
1
1
1 | |
| 11286-CON-06620 | Approach Lobby / Staircase - Door panel installation (Deg 3) | 12

 | 07-Nov-25 | 20-Nov-25 | 0%
 | 29
 |
 | | | | | |
 | | | | 8 | |
| 11286-CON-06630 | Approach Lobby / Staircase - Fixtures & Fitting works (Deg 3) | 12

 | 07-Nov-25 | 20-Nov-25 | 0%
 |
 |
 | | | | | |
 | | | | | |
| 11286-CON-06640 | Approach Lobby / Staircase - Handrail Installation (Deg 3) | 12

 | | 20-Nov-25 | 0%
 |
 |
 | | | | | |
 | | | | | |
| 11286-CON-06520 | Approach Lobby / Staircase - Waterproofing & protective
screeding to escalator pit (Deg 1) | 14

 | 17-Apr-25 | 08-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | | |
| 11286-CON-06530 | Approach Lobby / Staircase - Painting works to lift shaft (Deg 2) | 6

 | 09-May-25 | 15-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | 5
5
5
5
5 | |
| 11286-CON-06560 | | 7

 | 19-May-25 | 26-May-25 | 0%
 | -3
 |
 | | | | | |
 | | | | 8 | |
| 11286-CON-06650 | Approach Lobby / Staircase - Signage works (Deg 3) | 12

 | 07-Nov-25 | 20-Nov-25 | 0%
 |
 |
 | | | | | |
 | | | | | |
| Cost Centre D: Enti | rance C at Pak Tai Street | 554

 | | |
 | 146
 | 1
 | | | | | |
 | | | | - | |
| Site Clearance & M | Iobilization & Establishment | 612

 | 26-Jun-23 A | 22-Nov-25 |
 | 51
 |
 | | | | | |
 | | | | | |
| 11286-MOB-07380 | Construct Hoarding at Pak Tai Street | 14

 | 21-Dec-23 | 09-Jan-24 | 0%
 | 0
 |
 | | | | | |
 | | | | | |
| 11286-MOB-07370b | Instrumentation Monitoring (EntC, Nov-23) | 26

 | 01-Nov-23 | 30-Nov-23 | 0%
 | 51
 |
 | | | | | |
 | | | | 🔲 Inst | trumenta |
| 11286-MOB-07370c | Instrumentation Monitoring (EntC, Dec-23) | 24

 | 01-Dec-23 | 30-Dec-23 | 0%
 | 51
 |
 | | | | | |
 | | | | | |
| 11286-MOB-07370d | Instrumentation Monitoring (EntC, Jan-24) | 26

 | 02-Jan-24 | 31-Jan-24 | 0%
 | 51
 |
 | | | | | |
 | | | | :
:
: | |
| 11286-MOB-07370e | Instrumentation Monitoring (EntC, Feb-24) | 22

 | 01-Feb-24 | 29-Feb-24 | 0%
 | 51
 |
 | | | | | |
 | | | | | |
| 11286-MOB-07370f | Instrumentation Monitoring (EntC, Mar-24) | 24

 | 01-Mar-24 | 28-Mar-24 |
 |
 |
 | | | | | |
 | | | | | |
| 11286-MOB-07370g | Instrumentation Monitoring (EntC, Apr-24) | 24

 | 02-Apr-24 | 30-Apr-24 | 0%
 | 51
 | 1
 | | | | | | | | | | | | | | | | | | | |
 | | | | 5
5
5 | |
| | 11286-CON-06370 11286-CON-06390 11286-CON-06400 11286-CON-06400 11286-CON-06410 Approach Lobby / 11286-CON-06420 11286-CON-06430 11286-CON-06430 11286-CON-06440 11286-CON-06440 11286-CON-06480 11286-CON-06480 11286-CON-06480 11286-CON-06450 11286-CON-06490 11286-CON-06490 11286-CON-06500 11286-CON-06510 Approach Lobby / 11286-CON-06510 Approach Lobby / 11286-CON-06500 11286-CON-06550 11286-CON-06550 11286-CON-06650 11286-CON-06660 11286-CON-06620 11286-CON-06630 11286-CON-06630 11286-CON-06650 11286-CON-06650 11286-CON-06550 11286-CON-06650 11286-CON-06550 11286-CON-06550 11286-CON-06550 11286-CON-06550 11286-CON-06550 11286-CON-06550 11286-CON-06 | Plastering Works) (Deg 1) 11286-CON-06300 Elect Equipt Room - Floor Screeding (Deg 1) 11286-CON-06400 Elect Equipt Room - Floor waterproofing (Deg 1) 11286-CON-06410 Elect Equipt Room - Instal Door Panels (Deg 3) <i>Approach Lobby / Concourse Level - ABWF Works</i> 11286-CON-06420 Concourse Level - Ceiling support frame installation (Deg 1) 11286-CON-06440 Concourse Level - Ceiling Panel / Finishes installation (Deg 2) 11286-CON-06440 Concourse Level - Floor Screeding (Deg 1) 11286-CON-06440 Concourse Level - Val Insishes installation (Deg 2) 11286-CON-06480 Concourse Level - Val Insishes installation (Mosiac Tiles / Alum Claddings) (Deg 2) 11286-CON-06480 Concourse Level - Val Insishes installation (Mosiac Tiles / Alum Claddings) (Deg 2) 11286-CON-06470 Concourse Level - Not Insishes installation (Mosiac Tiles / Alum Claddings) (Deg 2) 11286-CON-06480 Concourse Level - Signage works (Deg 3) 11286-CON-06550 Concourse Level - Signage works (Deg 3) 11286-CON-06550 Approach Lobby / Staircase - Ceiling support frame installation (Deg 1) 11286-CON-06550 Approach Lobby / Staircase - Floor screeding (Deg 1) 11286-CON-06570 Approach Lobby / Staircase - Floor screeding (Deg 1) 11286-CON-06560 <td< td=""><td>11286-CON-06370 Elect Equipt Room - ABWF (Blockworks, Door frame & Pastering Works) (Deg 1) 16 11286-CON-06330 Elect Equipt Room - Floor Screeding (Deg 1) 16 11286-CON-06400 Elect Equipt Room - Floor Screeding (Deg 1) 13 11286-CON-06410 Elect Equipt Room - Instal Door Panels (Deg 3) 33 Approach Lobby / Concourse Level - Celing support frame installation (Deg 1) 12 11286-CON-06440 Concourse Level - Celing Support frame installation (Deg 1) 12 11286-CON-06440 Concourse Level - Celing Support frame installation (Deg 2) 12 11286-CON-06440 Concourse Level - Coling Support frame installation (Deg 2) 12 11286-CON-06440 Concourse Level - Noor screeding (Deg 1) 14 11286-CON-06440 Concourse Level - Val Insthes installation (Mosiac Ties / Alum Claddrigs) (Deg 2) 12 11286-CON-06440 Concourse Level - Door panel installation (Mosiac Ties / Alum Claddrigs) (Deg 2) 6 11286-CON-06450 Concourse Level - Singage works (Deg 3) 6 11286-CON-0650 Concourse Level - Singage works (Deg 3) 6 11286-CON-0650 Approach Lobby / Staircase - Celing sub-frame installation (Deg 1) 14</td><td>11286-C0N-06370 Elect Equipt Room - ABWF (Blockworks, Door frame & 12 17-Apr-25 11286-C0N-06300 Elect Equipt Room - Floor Screeding (Deg 1) 6 22-May-25 11286-C0N-06300 Elect Equipt Room - Floor Screeding (Deg 1) 13 07-May-25 11286-C0N-06400 Elect Equipt Room - Instal Door Panels (Deg 3) 3 16-Aug-25 Approach Lobby / Concourse Level - Celing support frame instalation (Deg 1) 12 17-Apr-25 11286-C0N-06400 Concourse Level - Celing support frame instalation (Deg 1) 14 21-May-25 11286-CON-06400 Concourse Level - Celing Support frame instalation (Deg 2) 12 31-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 1) 14 07-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 1) 14 07-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 3) 6 11-Sep-25 11286-CON-06400 Concourse Level - Val plastering (Deg 3) 6 11-Sep-25 11286-CON-06400 Concourse Level - Fixters & Fitting works (Deg 3) 6 11-Sep-25 11286-CON-064500 Concourse Level - Fixters & Fitting works</td><td>11286-CON-06370 Elect Equipt Room - ABWF (Biockworks, Door frame & 12 17.Apr.25 06-May-25 11286-CON-06390 Elect Equipt Room - Floro Screeding (Deg 1) 6 22.May-25 28.May-25 11286-CON-06400 Elect Equipt Room - Floro Screeding (Deg 1) 10 07.May-25 21.May-25 11286-CON-06410 Elect Equipt Room - Instal Door Panels (Deg 3) 3 16.Aug-25 17.4sp-25 Approach Lobby / Concourse Level - Celling subort frame installation (Deg 1) 12 17.Apr.25 06.May-25 11286-CON-06430 Concourse Level - Celling Subort frame installation (Deg 1) 14 21.May-25 04.May-25 11286-CON-06440 Concourse Level - Celling Panel / Finishes installation (Deg 2) 12 31.Aug-25 07.4ug-25 11286-CON-06460 Concourse Level - Wal pastering (Deg 1) 14 07.Jun-25 23.Aug-25 11286-CON-06480 Concourse Level - Wal pastering (Deg 3) 6 11.Sep-25 17.Sep-25 11286-CON-06480 Concourse Level - Signage works (Deg 3) 6 11.Sep-25 17.Sep-25 11286-CON-06490 Concourse Level - Signage works (Deg 3) 6 11.Sep-25</td><td>Approach Lobby Elect Equipt Room - ABWF (Blockovis, Door hame &
Passimity Works) (Dog 1) 112 17-Apr/25 06-May-25 1128e-CON-08370 Exet Equipt Room - Tools & Wal Pathting (Deg 1) 6 22-May-25 06-May-25 <t< td=""><td>Approach Lobby Electropy fracm ABW (blockwork, Door frame & 100 17.4xr-25 09.4krug-25 010 11286-CON-66370 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 13 0.74krg-25 014 -3 11286-CON-66300 Electropy fracm For water provide (Deg 1) 13 0.74krg-25 014 -3 11286-CON-6430 Concourse Level - ABW/F Works 12 17.4krg-25 0.04krg-25 014 -3 11286-CON-6430 Concourse Level - ABW Frach Statistion (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6440 Concourse Level - Foor screeding (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 2) 12 31.4krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 3)</td><td>Approach Lobby //Elect Equipt Room ABWF (Bookwork, Door fame & 100 17.4pr/25 09.4my/25 010 11286-CON-68370 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68300 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 2.4May/25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - ABWF Works 122 17.4pr/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Cons grape (Deg 1) 14 12.4May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/26 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14</td><td>Approach Lobby Elsci Equipt Room - ABV/F Works 100 17-4ex23 194-by23 106 11288-C0N40300 Biol Equipt Room - ABV/F (Mounde, Buo Hame & 12 17-4ex23 064kry25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 6 22-May-25 84My-25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40400 Biol Equipt Room - Install Door Manet (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40402 Concourse Level - Caling support tame installion (Dig 1) 12 17-4ex23 17-4ay-25 0% 3 11288-C0N40402 Concourse Level - Food research (Dig 1) 12 07-May-26 24-May-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 12-May-26 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 16-4uy-26 17-4u-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14</td><td>Approach Labby End Equip (Facur AVV) (Works 100 17.4xx23 19.4ux53 101 11286-CON40300 Best Equip (Kanoth, AVV) (Boshnits, Door fame &
12 17.4xx23 09.4Mp/25 0%.4mp/25 0%.4mp/25</td><td>Approach Labby: Ends Explore NAW (Bocom, NAW (Stranger, NAW (Strange</td><td>Approach Lobby // Eloct Equipt Room - ABW Blockwebs, Dor hame & 100 17.48/25 17.48/25 100 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 0.16 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 1.548/26 0.16 -3 11288-00-100807 Eloct Equipt Room - ABW Blockwebs, Dor Frank (Deg.) 3 0.748/25 1.548/25 0.16 11288-00-100807 Concourse Level - Centry submetion (Deg.) 3 1.748/25 0.16 3 11288-00-100807 Concourse Level - Centry submetion (Deg.) 12 0.748/25 0.16 3 11288-00-104807 Concourse Level - Flore trained mathation (Deg.) 12 2.748/25 0.16 3 11288-00-104807 Concourse Level - Toor trained mathation (Deg.) 14 1.442/25 1.042/25 0.16 3 11288-00-104807 Concourse Level - Nor paraelimitation (Deg.) 14 1.442/25 1.042/25 0.16 3 11286-00-104807 Concourse Level - Nor paraelimita</td><td>Approach Lobby // Eloct Equip Room - AWP (Bockwards on how 6 100 11/48/50 11/48/50 00 0 11/286 COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
Device Large Log Park Covin Room - Flore Starting (Dag 1) 0 2 07.49/50 0.64 3 11/286 COVINSIO
UBBC COVINSIO
U</td><td>Approach Labby Zierce Tappit Room ABW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 7, Pestering Workson, Dox har</td><td>Approach Labby Filter Equipt Rom- ABV (Piscus). Doc Imre &
Pausing Vortes (Uo) 1 Image Vortes (Uo) 1 Image Vortes (Uo) 1 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1288 COV 40300 Delligial Rom- Colling Vortes (Uo) 1 0 0.4</td><td>Approx.DL 60.by, Part Eq. (1997) Approx.DL 60.by, Part E</td><td>Approach Labby Event Engling Room - ABWY Works E00 TT-4/er-23 000 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 20 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 00 May 23 00 May 24 11286 COV10070 Cov1000 How - Color & Marce Room - Color & Marce Room - Marce</td><td>Approx.L. 60.09/ Energy Reson - ABWE Modes 100 1449-25 100 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 1 11288 COM.03200 Beeling With Conduction Continues 1 0 0.44,25 0 1 11288 COM.04100 Beeling With Conduction Continues 1 0 0 1 0 0 1 0 0 1 0 1 0 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td></t<></td></td<> | 11286-CON-06370 Elect Equipt Room - ABWF (Blockworks, Door frame & Pastering Works) (Deg 1) 16 11286-CON-06330 Elect Equipt Room - Floor Screeding (Deg 1) 16 11286-CON-06400 Elect Equipt Room - Floor Screeding (Deg 1) 13 11286-CON-06410 Elect Equipt Room - Instal Door Panels (Deg 3) 33 Approach Lobby / Concourse Level - Celing support frame installation (Deg 1) 12 11286-CON-06440 Concourse Level - Celing Support frame installation (Deg 1) 12 11286-CON-06440 Concourse Level - Celing Support frame installation (Deg 2) 12 11286-CON-06440 Concourse Level - Coling Support frame installation (Deg 2) 12 11286-CON-06440 Concourse Level - Noor screeding (Deg 1) 14 11286-CON-06440 Concourse Level - Val Insthes installation (Mosiac Ties / Alum Claddrigs) (Deg 2) 12 11286-CON-06440 Concourse Level - Door panel installation (Mosiac Ties / Alum Claddrigs) (Deg 2) 6 11286-CON-06450 Concourse Level - Singage works (Deg 3) 6 11286-CON-0650 Concourse Level - Singage works (Deg 3) 6 11286-CON-0650 Approach Lobby / Staircase - Celing sub-frame installation (Deg 1) 14 | 11286-C0N-06370 Elect Equipt Room - ABWF (Blockworks, Door frame & 12 17-Apr-25 11286-C0N-06300 Elect Equipt Room - Floor Screeding (Deg 1) 6 22-May-25 11286-C0N-06300 Elect Equipt Room - Floor Screeding (Deg 1) 13 07-May-25 11286-C0N-06400 Elect Equipt Room - Instal Door Panels (Deg 3) 3 16-Aug-25 Approach Lobby / Concourse Level - Celing support frame instalation (Deg 1) 12 17-Apr-25 11286-C0N-06400 Concourse Level - Celing support frame instalation (Deg 1) 14 21-May-25 11286-CON-06400 Concourse Level - Celing Support frame instalation (Deg 2) 12 31-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 1) 14 07-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 1) 14 07-Jul-25 11286-CON-06400 Concourse Level - Val plastering (Deg 3) 6 11-Sep-25 11286-CON-06400 Concourse Level - Val plastering (Deg 3) 6 11-Sep-25 11286-CON-06400 Concourse Level - Fixters & Fitting works (Deg 3) 6 11-Sep-25 11286-CON-064500 Concourse Level - Fixters & Fitting works | 11286-CON-06370 Elect Equipt Room - ABWF (Biockworks, Door frame & 12 17.Apr.25 06-May-25 11286-CON-06390 Elect Equipt Room - Floro Screeding (Deg 1) 6 22.May-25 28.May-25 11286-CON-06400 Elect Equipt Room - Floro Screeding (Deg 1) 10 07.May-25 21.May-25 11286-CON-06410 Elect Equipt Room - Instal Door Panels (Deg 3) 3 16.Aug-25 17.4sp-25 Approach Lobby / Concourse Level - Celling subort frame installation (Deg 1) 12 17.Apr.25 06.May-25 11286-CON-06430 Concourse Level - Celling Subort frame installation (Deg 1) 14 21.May-25 04.May-25 11286-CON-06440 Concourse Level - Celling Panel / Finishes installation (Deg 2) 12 31.Aug-25 07.4ug-25 11286-CON-06460 Concourse Level - Wal pastering (Deg 1) 14 07.Jun-25 23.Aug-25 11286-CON-06480 Concourse Level - Wal pastering (Deg 3) 6 11.Sep-25 17.Sep-25 11286-CON-06480 Concourse Level - Signage works (Deg 3) 6 11.Sep-25 17.Sep-25 11286-CON-06490 Concourse Level - Signage works (Deg 3) 6 11.Sep-25 | Approach Lobby Elect Equipt Room - ABWF (Blockovis, Door hame &
Passimity Works) (Dog 1) 112 17-Apr/25 06-May-25 1128e-CON-08370 Exet Equipt Room - Tools & Wal Pathting (Deg 1) 6 22-May-25 06-May-25 06-May-25 <t< td=""><td>Approach Lobby Electropy fracm ABW (blockwork, Door frame & 100 17.4xr-25 09.4krug-25 010 11286-CON-66370 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 13 0.74krg-25 014 -3 11286-CON-66300 Electropy fracm For water provide (Deg 1) 13 0.74krg-25 014 -3 11286-CON-6430 Concourse Level - ABW/F Works 12 17.4krg-25 0.04krg-25 014 -3 11286-CON-6430 Concourse Level - ABW Frach Statistion (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6440 Concourse Level - Foor screeding (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 2) 12 31.4krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 3)</td><td>Approach Lobby //Elect Equipt Room ABWF (Bookwork, Door fame & 100 17.4pr/25 09.4my/25 010 11286-CON-68370 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68300 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 2.4May/25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - ABWF Works 122 17.4pr/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Cons grape (Deg 1) 14 12.4May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/26 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14</td><td>Approach Lobby Elsci Equipt Room - ABV/F Works 100 17-4ex23 194-by23 106 11288-C0N40300 Biol Equipt Room - ABV/F (Mounde, Buo Hame & 12 17-4ex23 064kry25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 6 22-May-25 84My-25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40400 Biol Equipt Room - Install Door Manet (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40402 Concourse Level - Caling support tame installion (Dig 1) 12 17-4ex23 17-4ay-25 0% 3 11288-C0N40402 Concourse Level - Food research (Dig 1) 12 07-May-26 24-May-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 12-May-26 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 16-4uy-26 17-4u-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14</td><td>Approach Labby End Equip (Facur AVV) (Works 100 17.4xx23 19.4ux53 101 11286-CON40300 Best Equip (Kanoth, AVV) (Boshnits, Door fame &
12 17.4xx23 09.4Mp/25 0%.4mp/25 0%.4mp/25</td><td>Approach Labby: Ends Explore NAW (Bocom, NAW (Stranger, NAW (Strange</td><td>Approach Lobby // Eloct Equipt Room - ABW Blockwebs, Dor hame & 100 17.48/25 17.48/25 100 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 0.16 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 1.548/26 0.16 -3 11288-00-100807 Eloct Equipt Room - ABW Blockwebs, Dor Frank (Deg.) 3 0.748/25 1.548/25 0.16 11288-00-100807 Concourse Level - Centry submetion (Deg.) 3 1.748/25 0.16 3 11288-00-100807 Concourse Level - Centry submetion (Deg.) 12 0.748/25 0.16 3 11288-00-104807 Concourse Level - Flore trained mathation (Deg.) 12 2.748/25 0.16 3 11288-00-104807 Concourse Level - Toor trained mathation (Deg.) 14 1.442/25 1.042/25 0.16 3 11288-00-104807 Concourse Level - Nor paraelimitation (Deg.) 14 1.442/25 1.042/25 0.16 3 11286-00-104807 Concourse Level - Nor paraelimita</td><td>Approach Lobby // Eloct Equip Room - AWP (Bockwards on how 6 100 11/48/50 11/48/50 00 0 11/286 COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
Device Large Log Park Covin Room - Flore Starting (Dag 1) 0 2 07.49/50 0.64 3 11/286 COVINSIO
UBBC COVINSIO
U</td><td>Approach Labby Zierce Tappit Room ABW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 7, Pestering Workson, Dox har</td><td>Approach Labby Filter Equipt Rom- ABV (Piscus). Doc Imre &
Pausing Vortes (Uo) 1 Image Vortes (Uo) 1 Image Vortes (Uo) 1 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1288 COV 40300 Delligial Rom- Colling Vortes (Uo) 1 0 0.4</td><td>Approx.DL 60.by, Part Eq. (1997) Approx.DL 60.by, Part E</td><td>Approach Labby Event Engling Room - ABWY Works E00 TT-4/er-23 000 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 20 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 00 May 23 00 May 24 11286 COV10070 Cov1000 How - Color & Marce Room - Color & Marce Room - Marce</td><td>Approx.L. 60.09/ Energy Reson - ABWE Modes 100 1449-25 100 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 1 11288 COM.03200 Beeling With Conduction Continues 1 0 0.44,25 0 1 11288 COM.04100 Beeling With Conduction Continues 1 0 0 1 0 0 1 0 0 1 0 1 0 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0</td></t<> | Approach Lobby Electropy fracm ABW (blockwork, Door frame & 100 17.4xr-25 09.4krug-25 010 11286-CON-66370 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 6 22.4krg-25 014 -3 11286-CON-66300 Electropy fracm For Screeding (Deg 1) 13 0.74krg-25 014 -3 11286-CON-66300 Electropy fracm For water provide (Deg 1) 13 0.74krg-25 014 -3 11286-CON-6430 Concourse Level - ABW/F Works 12 17.4krg-25 0.04krg-25 014 -3 11286-CON-6430 Concourse Level - ABW Frach Statistion (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6440 Concourse Level - Foor screeding (Deg 1) 14 0.74krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 2) 12 31.4krg-25 014-3 -3 11286-CON-6450 Concourse Level - Foor finishes instatistion (Deg 3) | Approach Lobby //Elect Equipt Room ABWF (Bookwork, Door fame & 100 17.4pr/25 09.4my/25 010 11286-CON-68370 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68300 Exct Equipt Room - Foor Serveding (Deg 1) 6 22.4my-25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 2.4May/25 0% 3 11286-CON-68400 Exct Equipt Room - Foor waterproofing (Deg 1) 13 07.4my/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - ABWF Works 122 17.4pr/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Cons grape (Deg 1) 14 12.4May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/25 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 0.7May/25 0.4May/26 0% 3 11286-CON-68400 Concourse Level - Nor screeding (Deg 1) 14 | Approach Lobby Elsci Equipt Room - ABV/F Works 100 17-4ex23 194-by23 106 11288-C0N40300 Biol Equipt Room - ABV/F (Mounde, Buo Hame & 12 17-4ex23 064kry25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 6 22-May-25 84My-25 0% 3 11288-C0N40400 Biol Equipt Room - Food Sending (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40400 Biol Equipt Room - Install Door Manet (Dig 1) 13 07-May-25 114My-25 0% 3 11288-C0N40402 Concourse Level - Caling support tame installion (Dig 1) 12 17-4ex23 17-4ay-25 0% 3 11288-C0N40402 Concourse Level - Food research (Dig 1) 12 07-May-26 24-May-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 12-May-26 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 16-4uy-26 17-4u-25 0% 3 11288-C0N40400 Concourse Level - Food research (Dig 1) 14 | Approach Labby End Equip (Facur AVV) (Works 100 17.4xx23 19.4ux53 101 11286-CON40300 Best Equip (Kanoth, AVV) (Boshnits, Door fame &
12 17.4xx23 09.4Mp/25 0%.4mp/25 0%.4mp/25 | Approach Labby: Ends Explore NAW (Bocom, NAW (Stranger, NAW (Strange | Approach Lobby // Eloct Equipt Room - ABW Blockwebs, Dor hame & 100 17.48/25 17.48/25 100 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 0.16 -3 11288-00-100807 Eloct Equipt Room - Centry & Wal Parting (Deg.) 0 0 0.448/25 1.548/26 0.16 -3 11288-00-100807 Eloct Equipt Room - ABW Blockwebs, Dor Frank (Deg.) 3 0.748/25 1.548/25 0.16 11288-00-100807 Concourse Level - Centry submetion (Deg.) 3 1.748/25 0.16 3 11288-00-100807 Concourse Level - Centry submetion (Deg.) 12 0.748/25 0.16 3 11288-00-104807 Concourse Level - Flore trained mathation (Deg.) 12 2.748/25 0.16 3 11288-00-104807 Concourse Level - Toor trained mathation (Deg.) 14 1.442/25 1.042/25 0.16 3 11288-00-104807 Concourse Level - Nor paraelimitation (Deg.) 14 1.442/25 1.042/25 0.16 3 11286-00-104807 Concourse Level - Nor paraelimita | Approach Lobby // Eloct Equip Room - AWP (Bockwards on how 6 100 11/48/50 11/48/50 00 0 11/286 COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
UBBC COVINSIO
Device Large Log Park Covin Room - Flore Starting (Dag 1) 0 2 07.49/50 0.64 3 11/286 COVINSIO
UBBC COVINSIO
U | Approach Labby Zierce Tappit Room ABW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 6,
Pestering Works) (Drs 1) Post Expl Room AAW (Bockson, Dox hare 6, Pestering Workson, Dox hare 7, Pestering Workson, Dox har | Approach Labby Filter Equipt Rom- ABV (Piscus). Doc Imre &
Pausing Vortes (Uo) 1 Image Vortes (Uo) 1 Image Vortes (Uo) 1 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1282 COV 40370 Delligial Rom- Colling Vortes (Uo) 1 6 224May23 0% 3 1288 COV 40300 Delligial Rom- Colling Vortes (Uo) 1 0 0.4 | Approx.DL 60.by, Part Eq. (1997) Approx.DL 60.by, Part E | Approach Labby Event Engling Room - ABWY Works E00 TT-4/er-23 000 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works (Exp 1) 6 22 May 23 20 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 000 A - 3 11286 COV10070 Desclage Room - Color & Marce Room - ABWY Works 10 00 May 23 00 May 23 00 May 24 11286 COV10070 Cov1000 How - Color & Marce Room - Color & Marce Room - Marce | Approx.L. 60.09/ Energy Reson - ABWE Modes 100 1449-25 100 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 4 11288 COM.03200 Beeling With Conduction Continues 1 11/4/w23 0644-25 0 1 11288 COM.03200 Beeling With Conduction Continues 1 0 0.44,25 0 1 11288 COM.04100 Beeling With Conduction Continues 1 0 0 1 0 0 1 0 0 1 0 1 0 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 |

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(19 of 29)

						ember								Janua	ary 2024	1		
19		26		03	10		17		24		31		07		14		21	28
			: : :															
			- - - - - -															
			: : :															
			: : :															
			: : :															
			- - - -															
			: : :															
			: : : :															
			- - - - - -															
			: : :															
			- - - - -															
			:															
			: : : :															
			-															
			1															
			- - 															
			: : :															
			: : :															
			- - - - -															
			1															
			: : :															
			: : :															
			: : : :															
			1 1 1 1															
			: : :															
			1															
			 											Const	ruct Ho	bardi	ng at l	Pak Tai
			Instr	umenta	ation Mo	onitori	ng (Er	ntC, N	lov-2									
											Instrur	nenta	ation	Moni	toring	EntC), Dec	-23)
			: : :															
			: : :															
											I							
			ate					evisio						Che	cked		Appro	oved
	31-	Oct-	23	112	286 3 n	nonth	is rolli	ing pi	rogra	mm	е					_		
	<u> </u>												+			+		
	\vdash			+									+			+		
	\vdash			+									+			+		
	\vdash			+									+			+		

tivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Octo	ber 2023				November 2	023			
, . <u>_</u>					Complete	Float	01	08	15	22	29	05	12	19	26	3 01	13
11286-MOB-07370h	Instrumentation Monitoring (EntC, May-24)	25	02-May-24	31-May-24	0%	51										1 1 1	
11286-MOB-07370i	Instrumentation Monitoring (EntC, Jun-24)	24	01-Jun-24	29-Jun-24	0%	51										8	
11286-MOB-07370j	Instrumentation Monitoring (EntC, Jul-24)	26	02-Jul-24	31-Jul-24	0%	51											
11286-MOB-07370k	Instrumentation Monitoring (EntC, Aug-24)	27	01-Aug-24	31-Aug-24	0%	51										1 1 1	
11286-MOB-07370I	Instrumentation Monitoring (EntC, Sep-24)	24	02-Sep-24	30-Sep-24	0%	51										1	
11286-MOB-07370m	Instrumentation Monitoring (EntC, Oct-24)	25	02-Oct-24	31-Oct-24	0%	51										1	
11286-MOB-07370n	Instrumentation Monitoring (EntC, Nov-24)	26	01-Nov-24	30-Nov-24	0%	51										1	
11286-MOB-07370o	Instrumentation Monitoring (EntC, Dec-24)	24	02-Dec-24	31-Dec-24	0%	51											
11286-MOB-07370p	Instrumentation Monitoring (EntC, Jan-25)	23	02-Jan-25	28-Jan-25	0%	51										1	
11286-MOB-07370q	Instrumentation Monitoring (EntC, Feb-25)	24	01-Feb-25	28-Feb-25	0%	51										8	
11286-MOB-07370r	Instrumentation Monitoring (EntC, Mar-25)	26	01-Mar-25	31-Mar-25	0%	51										5 5 5	
11286-MOB-07370s	Instrumentation Monitoring (EntC, Apr-25)	22	01-Apr-25	30-Apr-25	0%	51										5 5 5	
11286-MOB-07370t	Instrumentation Monitoring (EntC, May-25)	24	02-May-25	30-May-25	0%	51	1 1 1 1									: : :	
11286-MOB-07370u	Instrumentation Monitoring (EntC, Jun-25)	25	02-Jun-25	30-Jun-25	0%	51	1										
11286-MOB-07370v	Instrumentation Monitoring (EntC, Jul-25)	26	02-Jul-25	31-Jul-25	0%	51	5 5 5									: : :	
11286-MOB-07370w	Instrumentation Monitoring (EntC, Aug-25)	26	01-Aug-25	30-Aug-25	0%	51	5 5 5									1	
11286-MOB-07370x	Instrumentation Monitoring (EntC, Sep-25)	26	01-Sep-25	30-Sep-25	0%	51											
11286-MOB-07370y	Instrumentation Monitoring (EntC, Oct-25)	24	02-Oct-25	31-Oct-25	0%	51											
11286-MOB-07370z	Instrumentation Monitoring (EntC, Nov-25)	19	01-Nov-25	22-Nov-25	0%	51	1										
11286-MOB-07340	Implement TTMS Entrance C at Pak Tai Street	0	26-Jun-23 A	01-Nov-23	100%	43	5 5 5				j li	mplement T	TMS Entra	nce C a	t Pak Tai	Street	
11286-MOB-07350	Mobilisation of Plant and Site Establishment	0	26-Jul-23 A	31-Aug-23 A	100%		5 5 5									5 5 5	
11286-MOB-07360	Install Instrumentation	0	20-Jul-23 A	25-Oct-23 A	100%		5 5 5									5 5 5	
11286-MOB-07370	Instrumentation Monitoring (EntC, Sep-23)	0	22-Sep-23 A	30-Sep-23 A	100%											1	
11286-MOB-07370a	Instrumentation Monitoring (EntC, Oct-23)	0	01-Oct-23 A	31-Oct-23 A	100%												
Entrance C - Utiliti	es Diversion	56	23-Jun-23 A	08-Jan-24		706	1										
Utilities Diversion	& Removal Underground Structure	56	23-Jun-23 A	08-Jan-24		706					-						
11286-MOB-07390	Minor UU diversion at Park Tai Street - Stage 1a (Gas Main)	28	22-Sep-23A	02-Dec-23	0%	734										📩 Mino	or UU di
11286-MOB-07400	Street lamp posts relocation at Pak Tai Street	28	01-Nov-23	02-Dec-23	0%	47											eet lamp
11286-MOB-07410	Demolish existing concrete footing at Pak Tai Street, (Hard= 585m3) (3.5m3/rotator/d) (Cycle 1)	28	22-Sep-23 A	02-Dec-23	0%	99	5 5 5 5 5 5									Den	molish e
11286-MOB-07420	Minor UU diversion at Park Tai Street - Stage 2 (Telecommunication)	22	23-Jun-23 A	02-Dec-23	0%	47	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2									<u> </u>	or UU di
11286-MOB-07430	Demolish existing concrete footing at Pak Tai Street, (Hard= 585m3) (3.5m3/rotator/d)(Cycle 2)	28	04-Dec-23	08-Jan-24	0%	99	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8										
Entrance C - Foun	dation & Substructure	127	08-Aug-23 A	03-Jul-24		0	-									-	
G.I. / Pre-drilling V	Vorks	0	08-Aug-23A	29-Sep-23 A			8									:	
11286-CON-07440	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization	0		29-Sep-23 A	100%												
11286-CON-07440 Piling Works (Soc	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization	0 60		29-Sep-23 A 24-Apr-24	100%	0											
	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization		08-Aug-23 A	-	100% 0%	0 0											
Piling Works (Soc	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization :ket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai	60	08-Aug-23 A 31-Jan-24	24-Apr-24													
Piling Works (Soc 11286-CON-07460	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization :ket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs)	60 12	08-Aug-23 A 31-Jan-24 31-Jan-24	24-Apr-24 16-Feb-24	0%	0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization :ket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street	60 12 35	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24	24-Apr-24 16-Feb-24 05-Apr-24	0%	0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470 11286-CON-07840	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization cket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street BA14 acknowledgement Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai	60 12 35 12	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24 13-Apr-24	24-Apr-24 16-Feb-24 05-Apr-24 24-Apr-24	0% 0% 0%	0 0 0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470 11286-CON-07840 11286-CON-07465	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization cket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street BA14 acknowledgement Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs)	60 12 35 12 12	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24 13-Apr-24 17-Feb-24	24-Apr-24 16-Feb-24 05-Apr-24 24-Apr-24 01-Mar-24	0% 0% 0% 0%	0 0 0 0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470 11286-CON-07840 11286-CON-07465 11286-CON-07475	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization cket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street BA14 acknowledgement Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs)	60 12 35 12 12 12 7	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24 13-Apr-24 17-Feb-24 06-Apr-24	24-Apr-24 16-Feb-24 05-Apr-24 24-Apr-24 01-Mar-24 12-Apr-24	0% 0% 0% 0%	0 0 0 0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470 11286-CON-07840 11286-CON-07465 11286-CON-07475 Pile Cap	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization Exet H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street BA14 acknowledgement Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test Report Prepare and Submit Construct Sheet Pile wall & Grouting at Pak Tai Street (Allow	60 12 35 12 12 12 7 127	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24 13-Apr-24 17-Feb-24 06-Apr-24 10-Jan-24	24-Apr-24 16-Feb-24 05-Apr-24 24-Apr-24 01-Mar-24 12-Apr-24 03-Jul-24	0% 0% 0% 0%	0 0 0 0 0											
Piling Works (Soc 11286-CON-07460 11286-CON-07470 11286-CON-07840 11286-CON-07465 11286-CON-07475 Pile Cap 11286-CON-07480	Predrilling / G.I. Works at Pier 1 and Lobby (9 nos) (3d/hole/rig) (Allow 2-rigs) & Piling Rig Mobilization :ket H-Piles) Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test at Pak Tai Street BA14 acknowledgement Construct Socket H-pile for Entrance C & Pier 4 at Pak Tai Street (8nos) (3d/pile) (Ave depth=56m) (Allow 2-rigs) H-pile load test Report Prepare and Submit Construct Sheet Pile wall & Grouting at Pak Tai Street (Allow 1-rig) Excavation & install Struts at Pak Tai Street (Soft=500m3)	60 12 35 12 12 12 7 127 18	08-Aug-23 A 31-Jan-24 31-Jan-24 02-Mar-24 13-Apr-24 17-Feb-24 06-Apr-24 10-Jan-24 10-Jan-24	24-Apr-24 16-Feb-24 05-Apr-24 24-Apr-24 01-Mar-24 12-Apr-24 03-Jul-24 30-Jan-24	0% 0% 0% 0%	0 0 0 0 0 0											

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(20 of 29)

	Decemb	er 2023			J	anuary 2024		
3	10	17	24	31	07	14	21	28
_	1				-			
					_			
or Ul	J diversion	at Park Ta	ai Street - Sta	ge 1a (G	as Main)			
			at Pak Tai Str		,			
						-0		لريمين
nolisi	n existing o	concrete fo	oting at Pak	lai Street	, (Hard=	585m3) (3	.5m3/rota	tor/d) ((
or Ul	J diversion	at Park Ta	ai Street - Sta	ge 2 (Tel	ecommu	nication)		
				Ĩ `		,		
						nolish existi	na conorc	te foot
								1
					_			
					•			
				1				
		Det	vision			hecked	Anne	wed
<u> </u>					-	NECKEU	Appro	weu
112	286 3 mor	nths rolling	g programm	e				
					_		1	
-								
							1	
<u> </u>								

Date

vity ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float			tober 2023	00	00	05	November				02
11286-CON-07500	Construct Lift Pit (1-no) @ GL C17 / X4	14	13-May-24	29-May-24	0%	0	01	08	15	22	29	05	12	19	2	26 0	03
11286-CON-07450	Pumping test	7	02-Mar-24	08-Mar-24	0%	47										5 5 5 5	
	erstructure (RC Works)	72	04-Jul-24	07-Oct-24	070	0										-	
-	utment Wall for Pier # 4	43	04-Jul-24	28-Aug-24		0					 -						
					0%											8	
11286-CON-07530	Construct Abutment Wall (Ht=7.10m) (2-pour) (12d/pour) for Pier 4 & Install bearing plate	24	04-Jul-24	31-Jul-24	0%	0	8 8 8 8										
11286-CON-07550	Pier 1 - Curing Period (1-month)	28	01-Aug-24	28-Aug-24	0%	0											
	trance C Stairs to Bridge Deck @ (Elev +5.45 to +1:	56	01-Aug-24	07-Oct-24		0											
11286-CON-07540	Construct RC Walls @ GLC20-C19 / X3-X4 (4-bays) (6d/bay) (2-workfront)	12	01-Aug-24	14-Aug-24	0%	0										5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	
11286-CON-07560	Construct RC Walls @ GLC19-C18 / X3-X4 (4-bays) (6d/bay) (2-workfront)	12	15-Aug-24	28-Aug-24	0%	0											
11286-CON-07570	Construct RC Walls @ GLC18-C17 / X3-X4 (4-bays) (6d/bay) (2-workfront)	12	29-Aug-24	11-Sep-24	0%	0										- 	
11286-CON-07580	Construct Stair @ GLC19-C20 / X3-X4 (2-bays) (10d/flight) (2-workfront)	20	12-Sep-24	07-Oct-24	0%	0										8	
11286-CON-07590	Construct RC stub wall & slab @ Elev +5.29mPD, GLC17-C18 / X3-X4 (1-bay) /(1-workfront)	12	23-Sep-24	07-Oct-24	0%	0											
Entrance C - Supe	erstructure (Steelworks)	60	15-Oct-24	23-Dec-24		-5										5 5 5	
11286-CON-07600	Erect Steel frame (Bottom Level) @ GL C17-C19 / X3-X4 (Elev +9.00mPD)	16	15-Oct-24	01-Nov-24	0%	-5					 						
11286-CON-07610	Erect Steelworks From G/F to Bridge Deck Roof @ Elev +6.650 to +15.52mPD	24	02-Nov-24	29-Nov-24	0%	-5										5 5 5 5 5 5	
11286-CON-07620	Install Metal Bondek at Bridge Deck Level	6	30-Nov-24	06-Dec-24	0%	-5										8	
11286-CON-07630	Construct 300 Thk Bridgedeck Slab	14	07-Dec-24	23-Dec-24	0%	-5										1 1 1	
Entrance C - Exter	rnal Claddings (Roof & Walls)	60	24-Dec-24	10-Mar-25		-5										1	
11286-CON-07640	Waterproofing, gutter installation and drainage system to roof (Deg 1)	7	24-Dec-24	03-Jan-25	0%	-5					 						
11286-CON-07670	Install external aluminium roof cladding (Deg 2)	14	25-Jan-25	13-Feb-25	0%	16										-	
11286-CON-07700	Install external aluminium cladding & louvre to Entrance Façade (Deg 2)	21	14-Feb-25	10-Mar-25	0%	-5										8	
11286-CON-07710	Entrance C - Complete Weathertigh & ready for ABWF / E&M Works	0		10-Mar-25	0%	-5										- 	
11286-CON-07650	Install Rockwool with standing seam system installation (Deg 1)	12	04-Jan-25	17-Jan-25	0%	-5										- - - - - - - - - - - - - - - - - - -	
11286-CON-07680	Install external glazing panel to wall & grouting (Deg 2)	14	25-Jan-25	13-Feb-25	0%	-5					 						
11286-CON-07660	Install Fall arrest system installation (Deg 1)	6	18-Jan-25	24-Jan-25	0%	-5											
11286-CON-07690	Aluminium Cladding & Extrusion installation to lift shaft (Deg 2)	14	14-Feb-25	01-Mar-25	0%	2											
Entrance C - ABW		218	24-Dec-24	19-Sep-25		79											
	by Area - ABWF Works	120	24-Dec-24	26-May-25		177					 						
11286-CON-07730	Entrance C / Lobby Lvl - Ceiling support frame installation (Deg 1)	8	24-Dec-24	04-Jan-25	0%	41										-	
11286-CON-07750	Entrance C / Lobby Lvl - Ceiling sub-frame installation (Deg 1)	10	06-Jan-25	16-Jan-25	0%	41										- 	
11286-CON-07770	Entrance C / Lobby Lvl - Floor screeding (Deg 1)	6	22-Jan-25	28-Jan-25	0%	207											
11286-CON-07800	Entrance C / Lobby Lvl - Ceiling Finishes installation (Deg 2)	12	25-Mar-25	08-Apr-25	0%	177											
11286-CON-07820	Entrance C / Lobby Lvl - Floor finishes installation (Deg 2)	12	26-Apr-25	12-May-25	0%	177											
11286-CON-07790	Entrance C / Lobby Lvl - Wall plastering (Deg 1)	7	10-Feb-25	17-Feb-25	0%	207					 1						
11286-CON-07810	Entrance C / Lobby Lvl - Wall finishes installation (Deg 2)	12	09-Apr-25	25-Apr-25	0%	177										8	
11286-CON-07830	Entrance C / Lobby Lvl - Door panel installation (Deg 3)	6	13-May-25	19-May-25	0%	177										5 5 5	
11286-CON-07850	Entrance C / Lobby Lvl - Fixtures & Fitting works (Deg 3)	6	20-May-25	26-May-25	0%	177										5 5 5	
11286-CON-07860	Entrance C / Lobby Lvl - Signage works (Deg 3)	6	13-May-25	19-May-25	0%	183										: : :	

Milestone
 Overall Summary Bar
 Sub-Summary Bar
 Critical Bar
 Non-Critical Bar

Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(21 of 29)

Date	
31-Oct-23	112

Decembe	er 2023			January 202	4	
10	17	24	31	07 14	21	28
				I		
	Revi	sion		Checked	Δηρισιό	d
	Revi	5001		Спескей	Approve	u

Revision	Checked	Approved
286 3 months rolling programme		

Activity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		October 2023				November 2	023			
-					Complete	Float	01 08	15	22	29	05	12	19	26	03	
11286-CON-07740	Entrance C / Lobby Lvl - Shutter Support Frame Installation (Deg 1)	8	24-Dec-24	04-Jan-25	0%	41					•		•			
11286-CON-07760	Entrance C / Lobby Lvl - Post for Handrail & Balustrade Installation (Deg 1)	4	17-Jan-25	21-Jan-25	0%	207	5 2 5 5 5 5								2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-CON-07780	Entrance C / Lobby Lvl - Shutters Installation (Deg 1)	7	01-Feb-25	08-Feb-25	0%	207	8								8	
11286-CON-07720	Entrance C / Lobby Lvl - Painting works to Lift Shaft (Deg 2)	6	24-Dec-24	02-Jan-25	0%	87	8 8 8 8									
Entrance C / Stair	rcase & Bridge Deck - ABWF Works	158	11-Mar-25	19-Sep-25		79										
11286-CON-07880	Staircase & Bridge Deck Lvl - Ceiling support frame installation (Deg 1)	18	27-Mar-25	17-Apr-25	0%	-5										
11286-CON-07890	Staircase & Bridge Deck Lvl - Ceiling sub-frame installation (Deg 1)	18	08-Apr-25	02-May-25	0%	-5	н 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2								4 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-CON-07910	Staircase & Bridge Deck Lvl - Floor screeding (Deg 1)	18	03-May-25	24-May-25	0%	12	8 8 8								5 5 5	
11286-CON-07930	Staircase & Bridge Deck Lvl - Ceiling Panel / Finishes installation (Deg 2)	6	09-Jul-25	15-Jul-25	0%	-5									2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-CON-07950	Staircase & Bridge Deck Lvl - Floor finishes installation (Deg 2)	12	30-Jul-25	12-Aug-25	0%	-5										
11286-CON-07920	Staircase & Bridge Deck Lvl - Wall plastering & Give access to E&M Escalator (Deg 1)	14	16-May-25	02-Jun-25	0%	12	8 8 8 8 8 8 8								1 1 1 1 1 1 1 1	
11286-CON-07940	Staircase & Bridge Deck Lvl - Wall finishes installation (Mosiac Tiles / Alum Claddings) (Deg 2)	12	16-Jul-25	29-Jul-25	0%	-5	8 8 8 8 8 8 8 8								8 8 8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	
11286-CON-07960	Staircase & Bridge Deck Lvl - Door panel installation (Deg 3)	12	13-Aug-25	26-Aug-25	0%	88	8 8 8									
11286-CON-07980	Staircase & Bridge Deck Lvl - Fixtures & Fitting works, Signage works (Deg 3)	12	27-Aug-25	09-Sep-25	0%	88									» 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
11286-CON-07970	Staircase & Bridge Deck Lvl - Handrail Installation (Deg 3)	9	13-Aug-25	22-Aug-25	0%	-5				 						
11286-CON-07870	Staircase & Bridge Deck Lvl - Waterproofing & protective screeding to escalator pit (Deg 1)	14	11-Mar-25	26-Mar-25	0%	-5	8 8 8 8 8 8								3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	
11286-CON-07900	Staircase & Bridge Deck Lvl - Install Post for Handrail (Deg 1)	7	24-Apr-25	02-May-25	0%	12	2 2 2								1 1 1	
11286-CON-07990	Entrance C - External Drainages, Manholes, Pipeworks Connections & Reinstatement	24	23-Aug-25	19-Sep-25	0%	-5	8 8 8 8 8 8 8								8 8 8 8 8 8 8 8 8	
Cost Centre E: Mo	dification Works at SUW Concource Level	454	07-Mar-24	16-Sep-25		82	- - 								- - -	
Breaktrough to SI	UW Concourse Level / ADIT Area (NTH)	416	07-Mar-24	02-Aug-25		82	8 8 8								5 5 5	
11286-CON-08490	Construct of Hoardings Inside SUW Station & provide protection to MTRC Facilities (NTH) $% \left(\left(NTR\right) ^{2}\right) =\left(\left(\left(NTR\right) ^{2}\right) ^{2}\right) \right) =\left(\left(\left(\left(\left(\left(NTR\right) ^{2}\right) ^{2}\right) ^{2}\right) ^{2}\right) ^{2}\right) \right) =\left(\left(\left$	12	20-Nov-24	03-Dec-24	0%	7										
11286-CON-08500	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method (Cycle 1)(NTH)	28	06-Dec-24	10-Jan-25	0%	7	2 2 2 2 2 2 2 2 2									
11286-CON-08510	Breakthrough / Knock-Out Panel in SUW by Saw-Cut Method (Cycle 2) & Make good existing wall exposure (NTH)	22	11-Jan-25	08-Feb-25	0%	7	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5								8 8 8 8 8 8 8 8	
11286-CON-08530	Dismantle Temporary Hoardings Inside SUW Station, Cleaning and Handover to Client (NTH)	12	21-Jul-25	02-Aug-25	0%	82									8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	
11286-CON-08450	Obtain Railway Operator approval for breakthrough of the existing station wall	14	20-Nov-24	05-Dec-24	0%	7										
11286-CON-08448	BA10 Submission for Commencement of Works (A&A)	7	07-Mar-24	14-Mar-24	0%		2 2 2								1 1 1	
Modification for A	BWF Works	180	10-Feb-25	16-Sep-25		82	2 2 2								5 5 5	
11286-CON-08550	Dismantle ceiling support & sub-frame at affected E&M utilities	12	24-Feb-25	08-Mar-25	0%	7	2 2 2 2									
11286-CON-08560	ABWF Works - Floor screeding (Deg 1)	8	02-Jul-25	10-Jul-25	0%	82	2 2 2								2 2 2	
11286-CON-08580	ABWF Works - Re-Install ceiling panels / finishes at ceiling Lvl (Deg 1)	12	25-Jul-25	07-Aug-25	0%	82				 						
11286-CON-08600	ABWF Works - Modify floor finishes installation (Deg 2)	14	25-Aug-25	09-Sep-25	0%	82	8 8 8								1 1 1	
11286-CON-08590	ABWF Works - Modify wall finishes (Alum Cladding / Mosaic Tiles) (Deg 2)	14	08-Aug-25	23-Aug-25	0%	82	6 6 7 8 8 8 8								8 8 8 8 8 8 8	
11286-CON-08610	ABWF Works - Modify fixtures & fitting works (Deg 3)	6	10-Sep-25	16-Sep-25	0%	82	- 			[- 	
11286-CON-08620	ABWF Works - Modify signage works (Deg 3)	6	10-Sep-25	16-Sep-25	0%	82	- 8 8 8								-	
11286-CON-08540	Dismantle installed ceiling panels and disconnect affected E&M utilities	12	10-Feb-25	22-Feb-25	0%	7				 						
11286-CON-08570	ABWF Works - Re-Install ceiling support & sub-frame at ceiling	12	11-Jul-25	24-Jul-25	0%	82				E .						

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(22 of 29)

		Decem	ber 20	023						J	lanuar	y 2024			
3		10		17		24	T	31		07		14		21	28
									-						
					visio					C	heck	ked	1	۹pro	ved
112	286	3 mo	nths	s rolling	j pro	ogran	nme	Э							
					-										
1										1					
1										1			1		
										1			+		
													+		
													+		
1															

Date

tivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Oc	tober 2023				Novemb	er 2023			
					Complete	Float	01	08	15	22	29	05	12		19	26	03
	uilding Services / E&M Works	90	10-Mar-25	30-Jun-25		82	2 2 2 2										
	Plumbing & Drainage Installation	24	10-Mar-25	07-Apr-25		7	- 										- 2 2 2
11286-CON-08640	E&M Works (P&D) - Connect to existing 1000x400 EAD (Deg 1)	24	10-Mar-25	07-Apr-25	0%	7	8 8 8 8 8 8 8 8										5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5
11286-CON-08660	E&M Works (P&D) - Connect to DN42 fresh water pipe (Deg 1	24	10-Mar-25	07-Apr-25	0%	7	: : :										: : :
11286-CON-08630	E&M Works (P&D) - Tee-Off from existing 600x400 SAD (Deg 1)	24	10-Mar-25	07-Apr-25	0%	7	1 1 1 1 1 1 1 1 1										
11286-CON-08650	E&M Works (P&D) - Connect to 2-nos of DN150 Foul water pipes from SUW Station (Deg 1)	24	10-Mar-25	07-Apr-25	0%	7	* 8 8 8 8 8 8 8 8 8 8 8 8										- -
Modification for E	CS (Environmental Control System) Installation	34	08-Apr-25	22-May-25		114	: : :										5 5 5
11286-CON-08670	E&M Works (ECS) - Modify ductworks & pipework (Deg 1)	14	08-Apr-25	26-Apr-25	0%	114	8										
11286-CON-08680	E&M Works (ECS) - Modify cabling and equipments (Deg 2)	14	28-Apr-25	15-May-25	0%	114	1 1 1 1										2 2 2 2
11286-CON-08690	E&M Works (ECS) - Re-Install MCC Panel (Deg 2)	12	30-Apr-25	15-May-25	0%	114											1
11286-CON-08700	E&M Works (ECS) - Termination & connection (Deg 3)	6	16-May-25	22-May-25	0%	114	1 1 1 1										2 2 2
Modification for E	ectrical Installation	66	08-Apr-25	30-Jun-25		64	: : :									1	2 2 2 2
11286-CON-08710	E&M Works (ELEC) - Modify cable trunking routing From Existing SUW Station to Concourse MCC Room (Deg 1)	21	08-Apr-25	07-May-25	0%	7	8 8 8 8 8 8 8 8 8										
11286-CON-08740	E&M Works (ELEC) - Lighting, small power, comms & advertising panels (Deg 3)	6	17-Jun-25	23-Jun-25	0%	64	* 8 8 8 8 8 8 8 8 8 8 8 8 8 8										
11286-CON-08750	E&M Works (ELEC) - Emergency call bell system & Speakers (Deg 3)	6	24-Jun-25	30-Jun-25	0%	64											
11286-CON-08720	E&M Works (ELEC) - Re-Connect Wiring Works From From exist SUW Station to Concourse MCC Room (Deg 1)	21	08-May-25	02-Jun-25	0%	7	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										
11286-CON-08730	E&M Works (ELEC) - Re-Install Internal wiring & re-connection (Deg 2)	12	03-Jun-25	16-Jun-25	0%	64	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										
Modification for (I	FS) Fire Services Installation	66	08-Apr-25	30-Jun-25		64	-										-
11286-CON-08760	E&M Works (FS) - Modify & Re-Install conduit (Deg 1)	21	08-Apr-25	07-May-25	0%	64											- -
11286-CON-08770	E&M Works (FS) - Connect new SPR and FS pipes to existing DN150 SPR plug & FS water pipe respectively (Deg 1)	21	08-May-25	02-Jun-25	0%	64											
11286-CON-08780	E&M Works (FS) - Connect to existing DN100 FS water pipeworks (Deg 1)	12	03-Jun-25	16-Jun-25	0%	64	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5										
11286-CON-08790	E&M Works (FS) - Modify Wiring works (Deg 2)	6	17-Jun-25	23-Jun-25	0%	64	5 5 1 1										5 5 5 5
11286-CON-08800	E&M Works (FS) - Termination & connection (Deg 3)	6	24-Jun-25	30-Jun-25	0%	64											* 2 2 2
Modification for E	LV Installation	38	08-Apr-25	27-May-25		110											• 2 2 2
11286-CON-08810	E&M Works (ELV) - Modify & Re-Install Cable Laying (Deg 1)	18	08-Apr-25	02-May-25	0%	110	·										
11286-CON-08820	E&M Works (ELV) - Re-Install Equipments (Deg 2)	14	03-May-25	20-May-25	0%	110											- -
11286-CON-08830	E&M Works (ELV) - Cable Termination & Cable Test (Deg 3)	6	21-May-25	27-May-25	0%	110											
Cost Centre F: Bui	Iding Services / E&M Works	232	30-Sep-23 A	30-Oct-25		60											
	ling Services / E&M Works	75	01-Aug-25	30-Oct-25		-2											
	nent # 1 to 8) - Building Services / E&M Works, Da	75	01-Aug-25	30-Oct-25		-2											
11286-CON-05132	E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, FS & ELV) (Deg 1)	15	01-Aug-25	18-Aug-25	0%	-2	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										
11286-CON-05134	E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, FS & ELV) ((Deg 2) (Cycle 1)	24	19-Aug-25	15-Sep-25	0%	-2	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2										5 5 5 5 6 5 5 5 5
11286-CON-05138	E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, FS & ELV) ((Deg 3) & Testing	12	16-Oct-25	30-Oct-25	0%	-2	- I I I I I I I I I I I										- 2 2 2 2 2 2 2 2
11286-CON-05136	E&M Works (Ceiling Lvl) - Install BS Works (P&D, ECS, Elect, FS & ELV) ((Deg 2) (Cycle 2)	24	16-Sep-25	15-Oct-25	0%	-2	8 8 8 8 8 8 8 8 8 8 8 8										
	Building Services / E&M Works	125	30-Sep-23 A	17-Sep-25		68											
	ent Rooms - Building Services / E&M Works	62	22-May-25	04-Aug-25		106	- - -										* 2 2 2
Plumbing & Drainag		18	29-May-25	19-Jun-25		86	2 2 2										5 5 5 7
11286-CON-06670	Elec Equipt Room - (P&D) AC makeup water system	18	29-May-25	19-Jun-25	0%	86	1 1 1 1										5 5 5 6
ECS (Environmenta	Control System) Installation	56	29-May-25	04-Aug-25		54	: : :										5 5 5

MTD 44000 Dedectrice Link Connecting Dek Tei Ofreet and Owner Woner Tei Ofetien	Date	
MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station	31-Oct-23	1128
2 Monthe Dolling Drogramme (sp. st. e. (see		
3 Months Rolling Programme (DD: 31 Oct 2023)		
(based on Powised Programma for Accontance (Oct 22))		
(based on Revised Programme for Acceptance (Oct-23))		

(23 of 29)

٠

—

Milestone

Non-Critical Bar Actual Level of Effort

Overall Summary Bar

Sub-Summary Bar

Critical Bar

	Decembe	er 2023			Jar	nuary 2024		
	10	17	24	31	07	14	21	28
		Revi	sion		04	ecked	Approve	
11000	3 more		DIOGRAMM	0		eureu	Applove	JU
11200	5 mon	ins rolling	programm	e	_			
					_			
					_			

vity ID		Activity Name	Dur.	Start	Finish	Activity %	Total		Octobe	er 2023					Nove	mber 202	23		
						Complete	Float	01	08	15	22		29	05		12	19	26	
11286-CON-	-06660	Elec Equipt Room - (ECS) FC Units, ductworks and pipework (Deg 1)	18	29-May-25	19-Jun-25	0%	54	* * * * * * * * * * * * * * * * * * * *											
11286-CON-	I-06690	Elec Equipt Room - (ECS) Cabling and equipments (Deg 2)	14	20-Jun-25	07-Jul-25	0%	54	2 2 2											:
11286-CON-	I-06680	Elec Equipt Room - (ECS) MCC Panel (Deg 2)	12	08-Jul-25	21-Jul-25	0%	54	2 2 2											
11286-CON-	I-06700	Elec Equipt Room - (ECS) Termination & connection (Deg 3)	12	22-Jul-25	04-Aug-25	0%	54	2 2 2											
Electrical Inst	stallation	(From Exising SUW Station to E&M Equipt. Room)	43	29-May-25	19-Jul-25		-3												1
11286-CON-	-06710	Elec Equipt Room - (Elect) Electrical cable trunking installation(Deg 1)	13	29-May-25	13-Jun-25	0%	-3												
11286-CON-	-06720	Elec Equipt Room - (Elect) Electrical MCCB & MCB Boards (Deg 1)	16	29-May-25	17-Jun-25	0%	6												
11286-CON-	-06735	Elec Equipt Room - (Elect) Electrical Internal cabling (Deg 2)	12	28-Jun-25	12-Jul-25	0%	-3												
11286-CON-	-06740	Elec Equipt Room - (Elect) Electrical lighting & Other Equipments (Deg 2)	12	28-Jun-25	12-Jul-25	0%	-3												
11286-CON-	-06730	Elec Equipt Room - (Elect) Connect Electrical wiring, termination & test (Deg 2)	12	14-Jun-25	27-Jun-25	0%	-3												
11286-CON-	-06760	Elec Equipt Room - (Elect) On-Site Test of Switchboard (Deg 3)	6	14-Jul-25	19-Jul-25	0%	-3												
11286-CON-	I-06770	Elec Equipt Room - (Elect) Ready for POWER-ON DATE	0		19-Jul-25	0%	-3												
(FS) Fire Serv	rvices Ins	stallation	54	22-May-25	25-Jul-25		43												
11286-CON-	-06780	Elec Equipt Room - FS Install conduit (Deg 1)	12	22-May-25	05-Jun-25	0%	43												
11286-CON-	-06790	Elec Equipt Room - FS Main pipeworks & containment (Deg 1)	15	06-Jun-25	23-Jun-25	0%	43												: : : :
11286-CON-	-06800	Elec Equipt Room - FS Sub-main pipeworks (Deg 2)	14	24-Jun-25	10-Jul-25	0%	43												
11286-CON-	-06810	Elec Equipt Room - FS Wiring (Deg 2)	7	11-Jul-25	18-Jul-25	0%	43	. 2 2 2											
11286-CON-	-06820	Elec Equipt Room - FS Termination & connection (Deg 3)	6	19-Jul-25	25-Jul-25	0%	43												
ELV Installati	tion		44	22-May-25	14-Jul-25		124												-
11286-CON-	I-06830	Elec Equipt Room - ELV Cable Laying (Deg 1)	14	22-May-25	07-Jun-25	0%	124	1 1 1											
11286-CON-	I-06840	Elec Equipt Room - ELV Equipment Installation (Deg 2)	18	09-Jun-25	28-Jun-25	0%	124	1											
11286-CON-	-06850	Elec Equipt Room - ELV Cable Termination & Cable Test (Deg 3)	12	30-Jun-25	14-Jul-25	0%	124												
Approach L	Lobby /	Concourse Level - Building Services / E&M Work	120	30-Sep-23 A	11-Sep-25		2	-											<u> </u>
Plumbing & [Drainag	e Installation	26	30-Sep-23 A	20-Jun-25		54												-
11286-CON-		Approach Concourse Level - (P&D) Cleansing water supply system (Deg 1)	26	21-May-25	20-Jun-25	0%	54												
11286-CON-	I-06870	Approach Concourse Level - (P&D) Potable water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-CON-	-06880	Approach Concourse Level - (P&D) Flushing water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-CON-	-06890	Approach Concourse Level - (P&D) Domestic hot water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
11286-CON-	-06910	Approach Concourse Level - (P&D) Condensate drain system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%													
ECS (Enviror		Control System) Installation	64	21-May-25	05-Aug-25		4												
11286-CON-		Approach Concourse Level - (ECS) FC Units, ductworks & pipework (Deg 1)	28	21-May-25	23-Jun-25	0%	4					=			# # #				
11286-CON-	-06930	Approach Concourse Level - (ECS) Cabling and equipments (Deg 2)	24	12-Jun-25	10-Jul-25	0%	4												
11286-CON-	I-06940	Approach Concourse Level - (ECS) MCC Panel (Deg 2)	14	11-Jul-25	26-Jul-25	0%	4												ļ
11286-CON-	-06950	Approach Concourse Level - (ECS) Termination & connection (Deg 3)	8	28-Jul-25	05-Aug-25	0%	4												
Electrical Ins	stallation		57	21-May-25	28-Jul-25		-1												
11286-CON-	-06960	Approach Concourse Level - Cable trunking installation	21	21-May-25	14-Jun-25	0%	-1												
11286-CON-	-06970	Approach Concourse Level - Lighting and small power	14	03-Jul-25	18-Jul-25	0%	-1												-
	-06980	Approach Concourse Level - Emergency call bell system and	8	19-Jul-25	28-Jul-25	0%	-1												

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(24 of 29)

Date	
31-Oct-23	112

Decembe	er 2023			January 2024	
10	17	24	31	07 14	21 28
	Revi	sion		Checked	Approved
				Checked	Approved
86 3 mon	ths rolling	programme	е		

tivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total	,	October 2023		 L,		November 2			
11286-CON-06965	Anneach Concernes Lovel Electrical wing works connection	10	16-Jun-25	07-Jul-25	Complete	Float	01 08	15	22	29	05	12	19	26	03
11280-CON-00905	Approach Concourse Level - Electrical wiring works, connection	18	10-Juli-20		0%	-1									
(FS) Fire Services In		59	21-May-25	30-Jul-25		-3				 					
11286-CON-06990	Approach Concourse Level - FS Install conduit (Deg 1)	24	21-May-25	18-Jun-25	0%	-3	1 2 3								
11286-CON-07000	Approach Concourse Level - FS Main pipeworks & containment (Deg 1)	24	21-May-25	18-Jun-25	0%	-3									
11286-CON-07010	Approach Concourse Level - FS Sub-main pipeworks (Deg 2)	18	19-Jun-25	10-Jul-25	0%	-3									
11286-CON-07020	Approach Concourse Level - FS Wiring (Deg 2)	11	11-Jul-25	23-Jul-25	0%	-3									
11286-CON-07030	Approach Concourse Level - FS Termination & connection (Deg 3)	6	24-Jul-25	30-Jul-25	0%	-3									
ELV Installation		44	21-May-25	12-Jul-25		12				 					
11286-CON-07040	Approach Concourse Level - ELV Cable Laying (Deg 1)	14	21-May-25	06-Jun-25	0%	12									
11286-CON-07050	Approach Concourse Level - ELV Equipment Installation (Deg 2)	18	07-Jun-25	27-Jun-25	0%	12									2 2 2 2 2 2
11286-CON-07060	Approach Concourse Level - ELV Cable Termination & Cable Test (Deg 3)	12	28-Jun-25	12-Jul-25	0%	12									
E&M Lift Installation	and Fitout Works	120	17-Apr-25	11-Sep-25		2									
11286-CON-07080	Lift Installation and Testing (1-no.)	28	17-Apr-25	24-May-25	0%	2	1								
11286-CON-07090	Lift Fitout Works	30	08-Aug-25	11-Sep-25	0%	2	5 5 5 5								
11286-CON-07082	Lift Installation and Testing (1-no.)	28	26-May-25	27-Jun-25	0%	2	5 5 5 5								
11286-CON-07084	Lift Installation and Testing (1-no.)	28	28-Jun-25	31-Jul-25	0%	2									: : :
11286-CON-07086	Lift Installation and Testing (1-no.)	6	01-Aug-25	07-Aug-25	0%	2									: : :
Approach Lobby	and Staircase - Building Services / E&M Works	96	30-Sep-23 A	17-Sep-25		13									1
Plumbing & Drainag	ge Installation	26	30-Sep-23 A	26-Jun-25		83									
11286-CON-07140	Lobby & Staircase - (P&D) Cleansing water supply system (Deg 1)	26	27-May-25	26-Jun-25	0%	83									2 2 2 2 2 2
11286-CON-07100	Lobby & Staircase - (P&D) AC makeup water system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
11286-CON-07110	Lobby & Staircase - (P&D) Potable water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
11286-CON-07120	Lobby & Staircase - (P&D) Flushing water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%					 					
11286-CON-07130	Lobby & Staircase - (P&D) Domestic hot water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
11286-CON-07150	Lobby & Staircase - (P&D) Condensate drain system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
ECS (Environmenta	I Control System) Installation	74	27-May-25	22-Aug-25		35									
11286-CON-07160	Lobby & Staircase - (ECS) FC Units, ductworks & pipework (Deg 1)	28	27-May-25	28-Jun-25	0%	35									2 2 2 2
11286-CON-07170	Lobby & Staircase - (ECS) Cabling and equipments (Deg 2)	24	30-Jun-25	28-Jul-25	0%	35				 					
11286-CON-07180	Lobby & Staircase - (ECS) MCC Panel (Deg 2)	14	29-Jul-25	13-Aug-25	0%	35									5 5 5
11286-CON-07190	Lobby & Staircase - (ECS) Termination & connection (Deg 3)	8	14-Aug-25	22-Aug-25	0%	35									: : :
Electrical Installatio	n	80	27-May-25	29-Aug-25		13									
11286-CON-07200	Lobby & Staircase - Cable trunking installation (Deg 1)	24	27-May-25	24-Jun-25	0%	13				 					
11286-CON-07210	Lobby & Staircase - Lighting and small power (Deg 3)	14	05-Aug-25	20-Aug-25	0%	13									8
11286-CON-07220	Lobby & Staircase - Emergency call bell system and Speakers (Deg 3)	8	21-Aug-25	29-Aug-25	0%	13									1 1 1 1 1 1
11286-CON-07205	Lobby & Staircase - Electrical wiring works, connection (Deg 2)	20	25-Jun-25	18-Jul-25	0%	13									
(FS) Fire Services In	stallation	60	27-May-25	06-Aug-25		33									8
11286-CON-07230	Lobby & Staircase - FS Install conduit (Deg 1)	24	27-May-25	24-Jun-25	0%	33									
11286-CON-07240	Lobby & Staircase - FS Main pipeworks & containment (Deg 1)	24	27-May-25	24-Jun-25	0%	33									
11286-CON-07250	Lobby & Staircase - FS Sub-main pipeworks (Deg 2)	18	25-Jun-25	16-Jul-25	0%	33									5 5 5
	Lobby & Staircase - FS Wiring (Deg 2)	12	17-Jul-25	30-Jul-25	0%	33	E			E					1

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(25 of 29)

December 2023										Januai	y 2024						
3		10		17		24		31	07		14		21	28			
_									 								
							_										
-									 								
_									 								
_									 								
Т				Re	visio	n				hec	ked		pprov	ed			
+	11204	6 3 mo	nthe				nm	<u></u>	 +		nou	+-	φριοι	Ju			
+	11200	01110	nuis		y pro	oyian		<i></i>	+			\vdash					
+									 +			-					
+									 			\vdash					
+									+			\vdash					
t												\vdash					
t																	

Date

/ ID	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	01 0	October 2023	22	29	05	November 2 12	023 19	26	1
11286-CON-07270	Lobby & Staircase - FS Termination & connection (Deg 3)	6	31-Jul-25	06-Aug-25	0%	33									•
ELV Installation		45	27-May-25	19-Jul-25		64									
11286-CON-07280	Lobby & Staircase - ELV Cable Laying (Deg 1)	15	27-May-25	13-Jun-25	0%	64									•
11286-CON-07290	Lobby & Staircase - ELV Equipment Installation (Deg 2)	18	14-Jun-25	05-Jul-25	0%	64									
11286-CON-07300 Lobby & Staircase - ELV Cable Termination & Cable Test (Deg 3)			07-Jul-25	19-Jul-25	0%	64									
E&M Escalator Instal	lation and Fitout Works	74	23-Jun-25	17-Sep-25		-3									
11286-CON-07320	Escalator Installation (2-nos)	50	23-Jun-25	20-Aug-25	0%	-3									
11286-CON-07330	Cladding Installation	18	21-Aug-25	10-Sep-25	0%	-3									
11286-CON-07340	Escalator Testing	6	11-Sep-25	17-Sep-25	0%	-3									
Entrance C - Buildi	ng Services / E&M Works	183	30-Sep-23 A	30-Aug-25		109									
Entrance C / Lobby	Area - Building Services / E&M Works	162	30-Sep-23 A	06-Aug-25		52	1								ſ
Plumbing & Drainage	Installation	26	30-Sep-23 A	19-Feb-25		166									1
	Entrance C, Lobby Area - (P&D) Cleansing water supply system (Deg 1)	26	17-Jan-25	19-Feb-25	0%	166									
	Entrance C / Lobby Area - (P&D) AC makeup water system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
11286-CON-08010	Entrance C, Lobby Area - (P&D) Potable water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
	Entrance C, Lobby Area - (P&D) Flushing water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
	11286-CON-08030 Entrance C, Lobby Area - (P&D) Domestic hot water supply system (Deg 1) (Not use)		30-Sep-23 A	30-Sep-23 A	100%										-
	Entrance C, Lobby Area - (P&D) Condensate drain system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										
ECS (Environmental	Control System) Installation	60	17-Jan-25	31-Mar-25		154	1								
	Entrance C Lobby Area - (ECS) FC Units, ductworks & pipework (Deg 1)	28	17-Jan-25	21-Feb-25	0%	154									
	Entrance C Lobby Area - (ECS) Cabling and equipments (Deg 2)	24	22-Feb-25	21-Mar-25	0%	154									
	Entrance C Lobby Area - (ECS) MCC Panel (Deg 2)	14	06-Mar-25	21-Mar-25	0%	154									_
	Entrance C Lobby Area - (ECS) Termination & connection (Deg 3)	8	22-Mar-25	31-Mar-25	0%	154									
Electrical Installation		60	17-Jan-25	31-Mar-25		135									
	Entrance C Lobby Area - Cable trunking installation	28	17-Jan-25	21-Feb-25	0%	135	-								
	Entrance C Lobby Area - Lighting and small power & test	14	06-Mar-25	21-Mar-25	0%	135									
	Entrance C Lobby Area - Emergency call bell system and Speakers	8	22-Mar-25	31-Mar-25	0%	135									_
	Entrance C Lobby Area - Electrical wiring works, connections	24	22-Feb-25	21-Mar-25	0%	135									
(FS) Fire Services Ins		60	17-Jan-25	31-Mar-25		41									
	Entrance C Lobby Area - FS Install conduit (Deg 1)	24	17-Jan-25	17-Feb-25	0%	41									
	Entrance C Lobby Area - FS Main pipeworks & containment (Deg 1)	24	17-Jan-25	17-Feb-25	0%	41									
	Entrance C Lobby Area - FS Sub-main pipeworks (Deg 2)	18	18-Feb-25	10-Mar-25	0%	41									-
	Entrance C Lobby Area - FS Wiring (Deg 2)	12	11-Mar-25	24-Mar-25	0%	41									
11286-CON-08170	Entrance C Lobby Area - FS Termination & connection (Deg 3)	6	25-Mar-25	31-Mar-25	0%	41									
ELV Installation		44	17-Jan-25	12-Mar-25		151									
11286-CON-08180	Entrance C Lobby Area - ELV Cable Laying (Deg 1)	14	17-Jan-25	05-Feb-25	0%	151									
11286-CON-08190	Entrance C Lobby Area - ELV Equipment Installation (Deg 2)	18	06-Feb-25	26-Feb-25	0%	151									
	Entrance C Lobby Area - ELV Cable Termination & Cable Test (Deg 3)	12	27-Feb-25	12-Mar-25	0%	151									
E&M Lift Installation a	and Fitout Works	120	11-Mar-25	06-Aug-25		33									
11286-CON-08220	Lift Installation and Testing (1-no.)	28	11-Mar-25	12-Apr-25	0%	33									

 Milestone Overall Summary Bar Sub-Summary Bar Critical Bar Non-Critical Bar

Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(26 of 29)

December 2023									January 2024									
3		10		17		24		31		07		14		21	2	28		
							_											
							_											
				Ro	visio	n					Chec	ked		Appro		4		
112	286	3 mo	onths	s rollin	a nr	ogran	nm	e		+	21100		+	-441		-		
2		2 110			3 11	- 9. 01		-		+			+					
1										+			+					
										+			+					
													+					
\vdash										+			+					
-										+			+					
1																		

Date

)	Activity Name	Dur.	Start	Finish	Activity % Complete	Total Float	01	08	tober 2023 15	22		29	05	November 12	 9	26	
11286-CON-08230	Lift Fitout Works	30	03-Jul-25	06-Aug-25	0%	33					-						
11286-CON-08222	Lift Installation and Testing (1-no.)	28	14-Apr-25	21-May-25	0%	33	2 2 2									: : :	
	Lift Installation and Testing (1-no.)	28	22-May-25	24-Jun-25	0%	33									 		
	Lift Installation and Testing (1-no.)	6	25-Jun-25	02-Jul-25	0%	33	1									1	
ntrance C Stairca	ase & Bridge Deck - Building Services / E&M Work	100	30-Sep-23 A	30-Aug-25		109											_
Plumbing & Drainag		26	30-Sep-23 A	04-Jun-25		23											
	Staircase & Bridge Deck Lvl - (P&D) Cleansing water supply system (Deg 1)	26	03-May-25	04-Jun-25	0%	23	- - - - - - - -										
11286-CON-08240	Staircase & Bridge Deck Lvl - (P&D) AC makeup water system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%										 		
11286-CON-08250	Staircase & Bridge Deck Lvl - (P&D) Potable water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		2 2 2 2 2 2 2 2 2										
11286-CON-08260	Staircase & Bridge Deck Lvl - (P&D) Flushing water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		2 2 2 2 2 2 2 2										
11286-CON-08270	Staircase & Bridge Deck Lvl - (P&D) Domestic hot water supply system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		- - - - - - - - - - - - - - - - - - -										
11286-CON-08290	Staircase & Bridge Deck Lvl - (P&D) Condensate drain system (Deg 1) (Not use)	0	30-Sep-23 A	30-Sep-23 A	100%		1 1 1 1 1 1 1										
ECS (Environmenta	I Control System) Installation	60	03-May-25	15-Jul-25		71									 		
11286-CON-08300	Staircase & Bridge Deck Lvl - (ECS) FC Units, ductworks & pipework (Deg 1)	28	03-May-25	06-Jun-25	0%	-3											
11286-CON-08310	Staircase & Bridge Deck Lvl - (ECS) Cabling and equipments (Deg 2)	20	07-Jun-25	30-Jun-25	0%	-3	-										
11286-CON-08320	Staircase & Bridge Deck Lvl - (ECS) MCC Panel (Deg 2)	14	19-Jun-25	05-Jul-25	0%	-3	: : :									:	
11286-CON-08330	Staircase & Bridge Deck Lvl - (ECS) Termination & connection (Deg 3)	8	07-Jul-25	15-Jul-25	0%	71	8 8 8 8 8 8										
Electrical Installation	n	80	03-May-25	07-Aug-25		32	1								 		
11286-CON-08340	Staircase & Bridge Deck Lvl - Cable trunking installation	28	03-May-25	06-Jun-25	0%	21											
11286-CON-08350	Staircase & Bridge Deck LvI - Lighting and small power & test	14	14-Jul-25	29-Jul-25	0%	32											
11286-CON-08360	Staircase & Bridge Deck Lvl - Emergency call bell system and Speakers	8	30-Jul-25	07-Aug-25	0%	32	8 8 8 8 8 8										
11286-CON-08345	Staircase & Bridge Deck Lvl - Electrical wiring works, connection	20	07-Jun-25	30-Jun-25	0%	32	8 8 8 8 8 8										
(FS) Fire Services In	stallation	60	03-May-25	15-Jul-25		52									 		
11286-CON-08370	Staircase & Bridge Deck Lvl - FS Install conduit (Deg 1)	24	03-May-25	02-Jun-25	0%	-5											
11286-CON-08380	Staircase & Bridge Deck Lvl - FS Main pipeworks & containment (Deg 1)	24	03-May-25	02-Jun-25	0%	-5	- - - - - - - - - - - - - - - - - - -										
11286-CON-08390	Staircase & Bridge Deck Lvl - FS Sub-main pipeworks (Deg 2)	18	03-Jun-25	23-Jun-25	0%	-5											
11286-CON-08400	Staircase & Bridge Deck Lvl - FS Wiring (Deg 2)	12	24-Jun-25	08-Jul-25	0%	-5									 		
11286-CON-08410	Staircase & Bridge Deck Lvl - FS Termination & connection (Deg 3)	6	09-Jul-25	15-Jul-25	0%	52		_							 		
ELV Installation		44	03-May-25	25-Jun-25		165	-									1 1 1 1	
11286-CON-08420	Staircase & Bridge Deck Lvl - ELV Cable Laying (Deg 1)	14	03-May-25	20-May-25	0%	17										-	
11286-CON-08430	Staircase & Bridge Deck Lvl - ELV Equipment Installation (Deg 2)	18	21-May-25	11-Jun-25	0%	17	- - - - - - - - - - - - - - - - - - -										
11286-CON-08440	Staircase & Bridge Deck Lvl - ELV Cable Termination & Cable Test (Deg 3)	12	12-Jun-25	25-Jun-25	0%	165									 		
	Illation and Fitout Works	76	03-Jun-25	30-Aug-25		12									 		
	Escalator Installation (2-nos)	50	03-Jun-25	31-Jul-25	0%	12											
	Cladding Installation	20	01-Aug-25	23-Aug-25	0%	12											
11286-CON-08480	Escalator Testing	6	25-Aug-25	30-Aug-25	0%	12	-									1	
ost Centre G: Mis	cellaneous Works	48	30-Jan-26	30-Mar-26		21	: : :									1	
Removal of Existin	ng Covered Walkway (FP2) & Temporary Road C	48	30-Jan-26	30-Mar-26		21									 		
11286-CON-08940	Demolition of Existing Covered Walkway / Hoardings & Temp Road Crossing (Cycle 1)	28	30-Jan-26	06-Mar-26	0%	21	-										

 Milestone Overall Summary Bar Sub-Summary Bar Critical Bar Non-Critical Bar

Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station

3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))

(27 of 29)

December 2023							January 2024								
3	10		17		24	Τ	31		07		14		21		28
Revision								_		Chec	ked		Appro	ove	d
11286 3 months rolling programme							e							_	
 															
<u> </u>															

ctivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Oc	tober 2023				Novembe	er 2023				
-					Complete	Float	01	08	15	22	29	05	12		19	26	03	T
11286-CON-08950	Demolition of Existing Covered Walkway / Hoardings & Temp Road Crossing (Cycle 2)	20	07-Mar-26	30-Mar-26	0%	21												
TESTING and COM	AMISSIONING	521	27-Aug-24	29-Jan-26		-5	8											
Integrated Testing	and Commissioning	53	20-Sep-25	11-Nov-25		74	1 1 1											
11286-#TC-08960	Integrated Testing and Commissioning (FS Related)	12	20-Sep-25	01-Oct-25	0%	-5					 							
11286-#TC-08970	Integrated Testing and Commissioning (Non-FS Related)	12	31-Oct-25	11-Nov-25	0%	74	8											
WWO46 Part I to I	Part III Submission & Approval	275	27-Aug-24	28-May-25		-3												
11286-STA-09050	WSD : Issued Form WWO 046 Part III by WSD	0		31-Dec-24	0%	-3												
11286-STA-09080	WSD : Submit to WSD 1st amendment for Plumbing Plan	0		09-Feb-25	0%	-3												
11286-STA-09110	WSD : 1st approval for Plumbing Plan by WSD	0		06-Apr-25	0%	-3	·				 							
11286-STA-09140	WSD : Submit to WSD Final amendment for Plumbing Plan	0		30-Apr-25	0%	-3												
11286-STA-09160	WSD : Final approval for Plumbing Plan by WSD	0		28-May-25	0%	-3												
11286-STA-09010	WSD : Vetting Form WWO 046 Part I & II by WSD	28	20-Sep-24	17-Oct-24	0%	-3	5 5 5											
11286-STA-09060	WSD : Prepare for 1st amendment for Plumbing Plan	28	01-Jan-25	28-Jan-25	0%	-3	5 5 5											
11286-STA-09090	WSD : Vetting of Plumbing Plan by WSD	28	10-Feb-25	09-Mar-25	0%	-3					 							
11286-STA-09120	WSD : Prepare for final amendment for Plumbing Plan	12	07-Apr-25	18-Apr-25	0%	-3												
11286-STA-09150	WSD : Vetting of Plumbing Plan (Final) by WSD	28	01-May-25	28-May-25	0%	-3												
11286-STA-08980	WSD : Submit to WSD Form WWO 046 Part I & II	0	27-Aug-24		0%	-3												
11286-STA-08990	WSD :Preparation for Form WWO 046 Part I & II submission	12	27-Aug-24	07-Sep-24	0%	-3												
11286-STA-09000	WSD :Preparation for Form WWO 046 Part I & II submission	12	08-Sep-24	19-Sep-24	0%	-3					 							
11286-STA-09020	WSD : Vetting Form WWO 046 Part I & II by WSD	28	18-Oct-24	14-Nov-24	0%	-3												
11286-STA-09030	WSD : Vetting Form WWO 046 Part I & II by WSD	19	15-Nov-24	03-Dec-24	0%	-3												
11286-STA-09040	WSD : Vetting Form WWO 046 Part I & II by WSD	28	04-Dec-24	31-Dec-24	0%	-3												
11286-STA-09070	WSD : Prepare for 1st amendment for Plumbing Plan	12	29-Jan-25	09-Feb-25	0%	-3												
11286-STA-09100	WSD : Vetting of Plumbing Plan by WSD	28	10-Mar-25	06-Apr-25	0%	-3												
11286-STA-09130	WSD : Prepare for final amendment for Plumbing Plan	12	19-Apr-25	30-Apr-25	0%	-3												
WWO46 Part IV to	Part V Submission, Inspection & Approval (FS V	35	28-May-25	02-Jul-25		-3												
11286-STA-09170	WSD : Form WWO 046 Part IV Submissions (FS)	0		28-May-25	0%	-3												
11286-STA-09190	WSD : WSD Inspection (FS)	6	10-Jun-25	15-Jun-25	0%	-3	5 5 5											
11286-STA-09200	WSD: WWO 46 Part V Endorsement by WSD (FS)	12	16-Jun-25	27-Jun-25	0%	-3					 							
11286-STA-09210	WSD : WSD processing Water Supply Connection Certificate (FS)	5	28-Jun-25	02-Jul-25	0%	-3												
11286-STA-09220	WSD : Issue by WSD Water Supply Connection Certificate (FS)	0		02-Jul-25	0%	-3												
11286-STA-09180	WSD : WSD received Form WWO 046 Part IV & arranging for inspection (FS)	12	29-May-25	09-Jun-25	0%	-3												
WWO46 Part IV to	Part V Submission, Inspection & Approval (Pota	134	02-Jul-25	13-Nov-25		-3												
11286-STA-09330	WSD : Issue by WSD WWO1005 Water Certification (Fresh/Flush)	0		13-Nov-25	0%	-3					 							
11286-STA-09260	WSD: WSD Inspection w/ testing to lead (Fresh/Flush)	28	31-Jul-25	27-Aug-25	0%	-3												
11286-STA-09270	WSD : Cleansing/Disinfecting Water Tanks/Piping System (Fresh/Flush)	8	28-Aug-25	04-Sep-25	0%	-3												
11286-STA-09280	WSD : Collection of Sample for Testing at Accredited Lab. (Fresh/Flush)	14	05-Sep-25	18-Sep-25	0%	-3												
11286-STA-09290	WSD : Accredited Lab. Testing Report of sample to WSD (Fresh/Flush)	14	19-Sep-25	02-Oct-25	0%	-3												
11286-STA-09300	WSD: Vetting of Test report by WSD (Fresh/Flush)	14	03-Oct-25	16-Oct-25	0%	-3					 							
11286-STA-09310	WSD: Issue of WWO 46 Part V (Fresh/Flush)	0		16-Oct-25	0%	-3												
11286-STA-09240	WSD : WSD received Form WWO 046 Part IV & arranging inspection (Fresh/Flush)	28	03-Jul-25	30-Jul-25	0%	-3												
11286-STA-09320	WSD : WSD processing WWO1005 Water Certification (Fresh/Flush)	28	17-Oct-25	13-Nov-25	0%	-3												
	WSD : Form WWO 046 Part IV Submission (Fresh/Flush)	0	1	30-Jul-25	0%	-3												

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station **3 Months Rolling Programme** (DD: 31 Oct 2023) (based on Revised Programme for Acceptance (Oct-23))

(28 of 29)

Milestone

Overall Summary Bar

Sub-Summary Bar Critical Bar

Non-Critical BarActual Level of Effort

٠

Decembe	er 2023	January 2024					
10	17	24	31	07	14	21	28
	Deri	-1				A	
	Revi	SION		I Ch	ecked	Approve	ed De

Revision	Checked	Approved
286 3 months rolling programme		

ctivity ID	Activity Name	Dur.	Start	Finish	Activity %	Total		Octo	ober 2023				November	2023			
					Complete		01	08	15	22	29	05	12	19	26	03	
11286-STA-09230	WSD : Installation of potable water supply system (Fresh/Flush)	0		02-Jul-25	0%	-3										- - - -	
DSD Inspection		24	31-May-25	23-Jun-25		140										5 5 5 5 5	
11286-STA-09340	DSD: CCTV Survey on completed drainage both	6	31-May-25	05-Jun-25	0%	140										1	
11286-STA-09350	DSD : Submit CCTV Report & Form HPB1 of completed drainage to DSD for Technical Audit	6	06-Jun-25	11-Jun-25	0%	140										1 2 3 3 4 3 3 4 3 4 4 4 4 4 4 4 4 4 5 4 5 4	
11286-STA-09360	DSD : Completed Drainage System incl. TMC Inspection/Technical Audit by DSD	6	12-Jun-25	17-Jun-25	0%	140											
11286-STA-09370	DSD : Preparation of Drainage Connection Completion Memo by DSD	6	18-Jun-25	23-Jun-25	0%	140											
11286-STA-09380	DSD : Issue of Drainage Connection Completion Memo by DSD	0		23-Jun-25	0%	140										2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	
MVAC Inspection	1	124	22-Aug-25	24-Dec-25		1										5 5 5 5	
11286-STA-09430	VAC : Final Approval Obtained	0		24-Dec-25	0%	1										1 1 1	
11286-STA-09390	VAC : VAC Submission for Ventilation Form (314a)	0		22-Aug-25	0%	47										: : :	
11286-STA-09400	VAC : VAC Approval Period	21	23-Aug-25	12-Sep-25	0%	47					 						
11286-STA-09420	VAC : Final Amendment Approval for VAC Submission	12	25-Sep-25	06-Oct-25	0%	47											
11286-STA-09410	VAC : Prepare Final Amendment for VAC Submission	12	13-Sep-25	24-Sep-25	0%	47										1	
11286-STA-09426	VAC: First FS Inspection	21	22-Nov-25	12-Dec-25	0%	1										: : :	
11286-STA-09428	VAC: Defects rectification works and 2nd FS Inspection	12	13-Dec-25	24-Dec-25	0%	1										: : :	
EMSD Lift Inspec	tion	45	01-Oct-25	15-Nov-25		-5	 				 					 	
11286-STA-09490	EMSD : Lift - Issuance of Form LE6 (Lift Certificate)	0		15-Nov-25	0%	-5										1 1 1 1	
11286-STA-09440	EMSD : Submission of Lift Form LE5 to EMSD	0		01-Oct-25	0%	-5										5 5 5	
11286-STA-09460	EMSD : Inspection to Lift & Escalator Installation	19	08-Oct-25	26-Oct-25	0%	-5										1 1 1	
11286-STA-09480	EMSD : EMSD processing Lift Certificate (Form LE6)	14	02-Nov-25	15-Nov-25	0%	-5										1 1 1	
11286-STA-09450	EMSD : EMSD received Form LE05 & arranging for Lift Inspection	6	02-Oct-25	07-Oct-25	0%	-5										4	
11286-STA-09470	EMSD : Rectify Defects and Reinspection	6	27-Oct-25	01-Nov-25	0%	-5										1	
FSD Inspection (E	Entrance Lobby, Entrance C and Linkbridge)	45	16-Nov-25	30-Dec-25		-5										5 5 5	
11286-STA-09520	FSD : 1st FS Inspection	21	22-Nov-25	12-Dec-25	0%	-5										1 1 1	
11286-STA-09500	FSD : Form 215/314/501 Submission	0	16-Nov-25		0%	-5										5 5 5	
11286-STA-09550	FSD : Obtain Fire Certificate (FS172) by FSD	0		30-Dec-25	0%	-5					 					 1 1 1	
11286-STA-09540	FSD : Issued Fire Certificate (FS172)	6	25-Dec-25	30-Dec-25	0%	-5										1 1 1 1	
11286-STA-09510	FSD : FSD received Form 215/314/501 & arranging for Inspection	6	16-Nov-25	21-Nov-25	0%	-5										8 8 8 8 8 8	
11286-STA-09530	FSD : Defects rectification works and 2nd FS Inspection	12	13-Dec-25	24-Dec-25	0%	-5										: : :	
BD Inspection an	d Occupation Permit (OP)	30	31-Dec-25	29-Jan-26		-5											
11286-STA-09590	BD : Completion Certificate Issued by BD	0		29-Jan-26	0%	-5					 						
11286-STA-09560	BD : Submit BA13 to BD for Inspection	6	31-Dec-25	05-Jan-26	0%	-5										1 1 1	
11286-STA-09570	BD : BD Inspection	16	06-Jan-26	21-Jan-26	0%	-5										2 2 2	
11286-STA-09580	BD : Rectify Defects and Final BD Inspection	8	22-Jan-26	29-Jan-26	0%	-5										5 5 5	
EMSD RB Inspec	tion	20	31-Dec-25	19-Jan-26		5										: : :	
11286-STA-09600	EMSD : Submission to EMSD for RB Inspection	14	31-Dec-25	13-Jan-26	0%	5					 						
11286-STA-09610	EMSD : RB Inspection	6	14-Jan-26	19-Jan-26	0%	5										- 	
11286-STA-09620	EMSD : RB Approval Obtained	0		19-Jan-26	0%	5										-	
							L										

Overall Summary Bar Sub-Summary Bar Critical Bar

Milestone

Non-Critical Bar
 Actual Level of Effort

MTR 11286 Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station


3 Months Rolling Programme (DD: 31 Oct 2023)

(based on Revised Programme for Acceptance (Oct-23))


(29 of 29)

				December 2023																		
19	2	6	03			10		17		24		Γ	31		07		1	14	Ι	21		28
												Ī		_							_	
		:																				
		:																				
		-																				
		:																				
		-																				
		:																				
		1																				
		:																				
		:																				
		:																				
-				-	-	-			-					-	-	-	-		-	-		
		-																				
		-																				
		-																				
		:																				
		:																				
												_										
		Date							evisi			_		_		Che	ecke	d		Appro	ove	d
	31-Oo	:t-23		112	86 3	mor	nths	rollir	ıg p	rogr	ami	me	3									
																			Γ			
								_		_	_	_		_	\Box			_	Γ		_	
															\top				\top			
															\top				\top			
															+				\top			
				I																		

APPENDIX C PROJECT ORGANIZATION CHART AND CONTACT DETAILS



APPENDIX D LOCATIONS OF NOISE AND DUST MONITORING STATION



APPENDIX E MONITORING SCHEDULE OF THE REPORTING MONTH AND THE NEXT MONTH

Monitoring Schedule in October 2023

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
1-Oct	2-Oct	3-Oct	4-Oct	5-Oct - Noise Monitoring - 1-hour TSP * 3	6-Oct	7-Oct
8-Oct	9-Oct	10-Oct	11-Oct - Noise Monitoring - 1-hour TSP * 3	12-Oct	13-Oct	14-Oct
15-Oct	16-Oct	17-Oct - Noise Monitoring - 1-hour TSP * 3	18-Oct	19-Oct	20-Oct	21-Oct - 1-hour TSP * 3
22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct - Noise Monitoring - 24-hour TSP	28-Oct
29-Oct	30-Oct	31-Oct				

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
			1-Nov	2-Nov	3-Nov	4-Nov
				- Noise Monitoring		
				- 24-hour TSP		
5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov
			- Noise Monitoring			
			- 24-hour TSP			
12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18-Nov
		- Noise Monitoring - 24-hour TSP				
	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov	25-Nov
-	- Noise Monitoring				- 24-hour TSP	
	- 24-hour TSP					
		20 N				
26-Nov	27-Nov	28-Nov	29-Nov	30-Nov - Noise Monitoring		
				- 24-hour TSP		

Tentative Monitoring Schedule in November 2023

APPENDIX F CALIBRATION REPORTS



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C227323 證書編號

ITEM TESTED / 送檢巧	頁目	(Job No. / 序引編號: IC22-2398)	Date of Receipt / 收件日期: 24 November 2022
Description / 儀器名稱	:	Precision Acoustic Calibrator	
Manufacturer / 製造商	:	LARSON DAVIS	
Model No. / 型號	:	CAL200	
Serial No. / 編號	:	15678	
Supplied By / 委託者	:	Envirotech Services Co.	
		Room 712, 7/F, My Loft, 9 Hoi Wing R	oad, Tuen Mun,
		New Territories, Hong Kong	
	NH-12-	N 64- 101.	
TEST CONDITIONS /	測訂	K條件	

Temperature / 溫度 : (23±2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 December 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	H T Wong Assistant Engineer			
Certified By 核證	:	K C Lee Engineer	Date of Issue 簽發日期	:	19 December 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部後印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C227323 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130	Description Universal Counter	<u>Certificate No.</u> C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.2	± 0.2
114 dB, 1 kHz	113.9		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000	$1 \text{ kHz} \pm 1 \%$	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

ITEM TESTED / 送檢項	目 (Job No. / 序引編號: IC23-0878)	Date of Receipt / 收件日期:	4 May 2023
Description / 儀器名稱 :	Sound Level Meter		
Manufacturer / 製造商 :	Rion		
Model No. / 型號 :	NL-52		
Serial No. / 編號 :	00643049		
Supplied By / 委託者 :	Envirotech Services Co.	Deed Tree Mar	
	Room 712, 7/F, My Loft, 9 Hoi Wing New Territories, Hong Kong	, Road, Tuen Mun,	
	New Territories, Hong Kong		
TEST CONDITIONS / 測	哈·升权 //-		
		Relative Humidity / 相對濕度 :	(50 ± 25)%
Temperature / 溫度 : Line Voltage / 電壓 :	$(23 \pm 2)^{\circ}$ C	Relative Humany / (112)/Ak/2	$(50 \pm 25)/0$
Line Voltage / 电座 .			
TEST SPECIFICATION	6、测计用数		
	57次时代为2单位		
Calibration			
DATE OF TEST / 測試E	期 : 27 May 2023		
TEST RESULTS / 測試約	課		
The results apply to the partic			
The results do not exceed spe	cified limits. (after adjustment)		
These limits refer to manufac The results are detailed in the	turer's published tolerances as requested by th subsequent page(s)	e customer.	
The test equipment used for c	alibration are traceable to National Standards	via:	
	ng Kong Special Administrative Region Stan Ilibration Laboratory, Denmark	dard & Cambration Laboratory	
 Agilent Technologies / Key 			
- Fluke Everett Service Center			
Tested By :	hand .		
測試	H T Wong		
	Assistant Engineer		
	eł -	Date of Issue : 29 May 20	123
Certified By :		Date of Issue : 29 May 20 簽發日期	20
核證	K ylet		
(Engineer		
			White the state of

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C230306
CL281	Multifunction Acoustic Calibrator	CDK2302738

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Adjustment

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	* 95.5	± 1.1

* Out of IEC 61672 Class 1 Limit

6.1.1.2 After Adjustment

	UUT	Setting		Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UU'	T Setting	Applied Value		UUT	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00	[[104.0
				114.00		114.1

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部沒印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

6.2 Time Weighting

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0\pm1.6$
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	86.0	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	$\textbf{0.0}\pm 1.4$
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	84.1	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



2

輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C232965 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 12128

- Mfr's Limit : IEC 61672 Class 1

 $\pm 0.35 \text{ dB}$ 94 dB : 63 Hz - 125 Hz - Uncertainties of Applied Value : 250 Hz - 500 Hz : ± 0.30 dB 1 kHz $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz $\pm 0.35 \text{ dB}$ 8 kHz : ± 0.45 dB $: \pm 0.70 \text{ dB}$ 16 kHz $:\pm 0.10 \text{ dB}$ (Ref. 94 dB) 104 dB: 1 kHz 114 dB : 1 kHz $\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

	WORK ORDER HK2312358
: MR MAGNUM FAN	WORK ORDER
ENVIROTECH SERVICES CO.	
RM 712, 7/F, MY LOFT 9 HOI WING ROAD,	SUB-BATCH : 1
	DATE RECEIVED : 31-MAR-2023
I DEN MON, N. L., HK	DATE OF ISSUE : 11-APR-2023
	NO. OF SAMPLES : 1
	CLIENT ORDER
	TUEN MUN, N.T., HK

General Comments

 Sample(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

- Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.
- Result(s) of sample(s) is/are reported on as received basis, unless otherwise specified. •
- Calibration was subcontracted to and analysed by Envirotech Services Company

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories	Position	
K. lard Juny		
Richard Fung	Managing Director	

This report supersedes any previous report(s) with the same work order number.

All pages of this report have been checked and approved for release. ALS Technichem (HK) Pty Ltd

Part of the ALS Laboratory Group

11/F. Chung Shun Knitting Centre 1 - 3 Wing Yip Street Kwai Chung N.T. Hong Kong Tel. +852 2610 1044 Fax. +852 2610 2021 www.alsglobal.com

WORK ORDER SUB-BATCH

CLIENT

PROJECT

: HK2312358



÷ 1 ÷ ENVIROTECH SERVICES CO. : ----

ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.	
HK2312358-001	Sibata (326285)	Equipments	18-Mar-2023	S/N: 326285	



Envirotech Services Co.

Rm. 712, 7/F My Loft, 9 Hoi Wing Roed, Tuan Mun, H.K. Tel : 2560 8450 Fax : 2560 8553

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust Monitor
Manufacturer:	Sibata LD-3B
Serial No.:	326285
Equipment Ref.:	N/A
Job Order:	HK2311344

Standard Equipment


Standard Equipment:	High Volume Sampler (TSP)
Location & Location ID:	Envirotech Room (Calibration Room)
Equipment Ref.:	HVS 8162
Last Calibration Date:	28-Feb-2023

Equipment Verification Results:

Verification Date:

17 & 18 March 2023

Hour	Time	Mean Temp ^o C	Mean Pressure (hpa)	Concentration in µg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count /Minute (Total Count/min)
1hr 00mins	1410-1510	24.2	1018.2	100	3910	65
1hr 00mins	0810-0910	22.2	1021.5	67	2218	37
1hr 00mins	1510-1610	25.0	1022.4	68	2350	39



Operator:	P.F.Yeung	Signature	Fai	Date:	29 March 2023
QC Reviewer:	K.F.Ho	Signature	Fat	Date:	29 March 2023

TSP SAMPLER CALIBRATION CACULATION SPREADSHEET

Location :	ocation: Rm. 712, My Loft, Tuen Mun				Date of Calib	ration: 28-Feb-23	
HVS ID:					Next Calibrat	ion Date: 28-Apr-23	
Name and I	Name and Model: TISCH HVS Model TE-5170					Operator:	K.F.Ho
				CONDIT	IONS		
						essure (mm Hg) 764.3 (K) 295	
				CALIBR	ATION C	RIFICE	
			Make: Model: Serial#:	TISCH TE-5025A 2454		Qstd Slope Qstd Intercep	2.06918 -0.04220
				CALIBR	ATION		
Plate	H2O(L)	H20(R)	H2O	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	(corrected)	REGRESSION
18	6.7	6.6	13.3	1.797	62	62.51	Slope= 31.428
13	5.2	5.1	10.3	1.584	55	55.45	Intercept= 5.569
10	4.0	3.9	7.9	1.390	48	48.39	Corr. Coeff.= 0.9990
7	2.5	2.5	5.0	1.110	40	40.33	
5	1.4	1.4	2.8	0.836	32	32.26	<i>e</i> .
Calulations: Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b] IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)] Qstd = standard flow rate IC = corrected chart response I = actual chart response m = calibrator Qstd slope b = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)					70 65 60 55 50 45 40 35 30 25 20 15		Flow Rate
m = sampler slope					10	8 09 10 1	.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9
	r intercept				0.7 0.	1.0 1	Qstd(m3/min)
I = chart re							2004 110/1111
Tav = daily	average te	mperatur	e				
Pav = daily	average pi	ressure					
1							

3



Pertificate of Calibration

			Calibration	Contificati	on Informat	ion		
		45 2022					205	°K
Cal. Date:	December	15, 2022	Rootsi	meter S/N:	438320		295	
Operator:	Jim Tisch					Pa:	748.0	mm Hg
Calibration	Model #:	TE-5025A	Calib	prator S/N:	4064			•
1.5-11.50 5			Not model	A)/_1	ATimo	ΔΡ	ΔH	1
	Dun	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	∆Time (min)	(mm Hg)	(in H2O)	
	Run 1	(m5)	2	(115)	1.4430	3.2	2.00	
	2	3	4	1	1.0210	6.4	4.00	-
	3	5	6	1	0.9170	7.9	5.00	-
	4	7	8	1	0.8730	8.8	5.50	5
	5	9	10	1	0.7210	12.8	8.00	
				Data Tabula	ntion		11	1
	Victor	Qstd	√∆H(<u>Pa</u>	$\frac{1}{Ta}$		Qa	√∆H(Ta/Pa)	
	Vstd (m3)	(x-axis)	y (rota (y-ax	••••••	Va	(x-axis)	(y-axis)	
	0.9900	0.6861	1.41		0.9957	0.6900	0.8881	
	0.9858	0.9655	1.99		0.9914		1.2560	-
	0.9838	1.0728	2.22		0.9894	1.0790	1.4042	-
	0.9826	1.1255	2.33		0.9882	1.1320	1.4728	5
	0.9772	1.3554	2.82	03	0.9829	1.3632	1.7762	
		m=	2.109	977		m=	1.32110	
	QSTD	b=	-0.03		QA	b=	-0.02382	-
	L	r=	0.999	998	L	r=	0.99998	<u> </u>
				Calculatio	ns			
	Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/T	a)	Va=	∆Vol((Pa-∆	P)/Pa)	
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time		1
			For subsequ	ient flow ra	te calculatio	ns:		1
	Qstd=	1/m (($\sqrt{\Delta H})$	Pa <u>Tstd</u> Pstd Ta	-))-ь)	Qa=	1/m ((√∆H	H(Ta/Pa))-b)	
	Standard	Conditions						
Tstd	1 000 45					RECA	LIBRATION	
Pstd		mm Hg			LIS EDA roc	ommends a	nnual recalibrati	on per 1998
All aclin -		Key tor roading (i					Regulations Part	
		ter reading (i eter reading			1		, Reference Met	
		perature (°K)			and the second sec		ended Particula	
		ressure (mm			221420343933803470499483302994495		ere, 9.2.17, page	
b: intercept	and the second se					.e / .e.iospin		
m: slope								

Tisch Environmental, Inc.

145 South Miami Avenue

Village of Cleves, OH 45002

www.tisch-env.cor TOLL FREE: (877)263-7610 FAX: (513)467-900



RECALIBRATION DUE DATE: December 15, 2023

Certificate of alibration

			Calibration	Certification	on Informat	tion		
Cal. Date:	: December 15, 2022 Rootsmeter S/N: 438320 Ta: 295							
Operator:	Jim Tisch					Pa:	mm Hg	
Calibration	Model #:	TE-5025A	Calil	prator S/N:	2454			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔP	ΔΗ]
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4060	3.2	2.00	
	- 2	3	4	1	0.9980	6.4	4.00	
	3	5	6	1	0.8900	7.9	5.00	
	4	7	8	1	0.8520	8.8	5.50	
	5	9	10	1	0.7040	12.7	8.00	
			[Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>)		Qa	$\sqrt{\Delta H (Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9826	0.6988	1.404	49	0.9957	0.7082	0.8914	
	0.9783	0.9803	1.986		0.9914	0.9934	1.2607	
	0.9763	1.0970	2.223		0.9894	1.1116	1.4095	
	0.9751	1.1445	2.329		0.9881	1.1598	1.4783	
	0.9700	1.3778	2.809		0.9829	1.3962	1.7829	
		m=	2.069				1.29568	
	QSTD	b=	-0.042		QA	b= r=	-0.02677 0.99997	
		r=	0.999					
				Calculatio				
			/Pstd)(Tstd/Ta	a)	Va= ΔVol((Pa-ΔP)/Pa)			
	Qstd=	Vstd/∆Time				Va/∆Time		
	Qstd=	1/m((√∆H(For subsequ	$\overline{(b)}$	te calculation Qa=	11	(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:				ſ		RECA	LIBRATION	
Pstd:		mm Hg	9 8 6 C 10					
		Key					nnual recalibratio	30 - 0
		er reading (i					Regulations Part	
		eter reading					Reference Meth	
		perature (°K)				Na	ended Particulate	
ra: actual D		ressure (mm	ng)		the	e Atmosphe	re, 9.2.17, page	30
b: intercept								

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009

High-Volume TSP Sampler 5-Point Calibration Record

Location Calibrated by Date	: : :	Sky Tower K. T. Ho 27/10/2023
<u>Sampler</u> Model Serial Number	:	TE-5170 S/N 3958
Calibration Orifice and Sta	andard C	alibration Relationship
Serial Number	:	2454
Service Date	:	15 December 2022
Slope(m)	:	2.06918
Intercept(b)	:	-0.04220
Correlation Coefficient(r)	:	0.99997
<u>Standard Condition</u> Pstd (hpa) Tstd (K)	:	1013 298.18
Calibration Condition		
Pa (hpa)	:	1014
Ta(K)	:	300

Resi	esistance Plate dH [green liquid]		Ζ	X=Qstd	IC	Y
		(inch water)		(cubic meter/min)		
1	18 holes	9.8	3.122	1.529	54	53.85
2	13 holes	7.8	2.785	1.366	50	49.86
3	10 holes	6.1	2.463	1.211	45	44.88
4	7 holes	3.6	1.892	0.935	38	37.90
5	5 holes	2.6	1.608	0.798	31	30.92

Notes:Z=SQRT{dH(Pa/Pstd)(Tstd/Ta)}, X=Z/m-b, Y(Corrected Flow)=IC*{SQRT(Pa/Pstd)(Tstd/Ta)}

Sampler Calibration Relationship

Slope(m):<u>30.363</u> Intercept(b):<u>8.025</u>

Correlation Coefficient(r): 0.9934

Checked by: Magnum Fan

Date: 30/10/2023

APPENDIX G SUMMARY OF EVENT / ACTION PLANS

EVENT	Ac	tion								
	Contractor's Environmental Team (Contractor's ET)		Inc	lependent Environmental Checker	En	Engineer Representative (ER)		The Contractor		
			(IE	(IEC)						
Exceeding Action Level	1.	ER;	1.	Review the investigation results submitted by the contractor;	1.	Confirm receipt of notification of complaint in writing ;		Investigate the complaint and propose remedial measures;		
2	2.	Discuss with the ER, IEC and Contractor on the remedial	2.	Review and advise the ET and ER on the effectiveness of the	2. 3.	Notify the Contractor, IEC and ET; Review and agree on the remedial measures		the IEC, ET and ER;		
	3.	measures required; Increase the monitoring frequency to check mitigation effectiveness.		remedial measures proposed by the Contractor.	4.	proposed by the Contractor; Supervise the implementation of remedial measures.	3. 4.	Submit noise mitigation proposals to the ER with copy to the IEC and ET within 3 working days of notification; Implement noise mitigation proposals.		
Exceeding Limit Level	1.	Notify the IEC, Contractor and EPD;	1.	Check the monitoring data submitted by the ET;	1.	Confirm receipt of notification of exceedance in writing;	1.	Identify reason(s) and investigate the causes of exceedance;		
	2.	Repeat measurement to confirm findings;	2.	Check the Contractor's working method;	2. 3.	Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree	2.	Take immediate action to avoid further exceedance;		
	3.	Increase the monitoring frequency;	3.	Discuss with the ET, ER, and Contractor on the potential		with the Contractor on the remedial measures to be implemented;	3.	Submit proposals for remedial measures to the ER with a copy to		
	4.	Carry out analysis of the Contractor's working procedures	4.	remedial measures; Review and advise the ET and ER	4.	Supervise the implementation of remedial measures;		the IEC and ET within three working days of notification;		
		to determine possible mitigation to be implemented;		on the effectiveness of the remedial measures proposed by	5.	If exceedance continues, consider what portion of the work is responsible and	4. 5.	Implement the agreed proposals; Revise and resubmit proposals if		
	5.	Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken;		the Contractor		instruct the Contractor to stop that portion of work until the exceedance is abated.	6.	problem is still not under control; Stop the relevant portion of works as determined by the ER until the		
	6.	Inform the IEC, ER and EPD the causes and actions taken for the exceedances						exceedance is abated.		
	7.	Assess the effectiveness of the Contractor's remedial measures and keep the IEC, ER and EPD informed of the results								

Appendix G1 – Event and Action Plan for Regular Construction Noise Monitoring

Appendix G2 – Event and Action Plan for Regular Construction Dust Monitoring

Event	Action							
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor				
	Team (Contractor's ET)	(IEC)						
Action Level								
Exceedance for one sample	 Inform the IEC, Contractor and ER; Discuss with the Contractor, IEC and ER on the remedial measures required; Repeat measurement to confirm findings; Increase the monitoring frequency 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notifications of exceedance in writing; 	 Identify reason(s), investigate the causes of exceedance and propose remedial measures; Implement remedial measures; Amend working methods and agree them with the ER as appropriate. 				
Exceedance for two or more consecutive samples	 Inform the IEC, Contractor and ER; Discuss with the ER, IEC and Contractor on the remedial measures required; Repeat measurements to confirm findings; Increase the monitoring frequency to daily; If exceedance continues, arrange meeting with the IEC, ER and Contractor; If exceedance stops, the monitoring frequency will resume normal. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the Implementation of remedial measures. 	 Identify reasons and investigate the causes of exceedance; Submit proposals of remedial measures to the ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend the proposal as appropriate. 				

Event	Action										
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor							
	Team (Contractor's ET)	(IEC)									
Limit Level											
Exceedance for one sample	 Inform the IEC, Contractor and ER; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Discuss with the ER, IEC and contractor on the remedial measures and assess the effectiveness. 	 by the ET; Check the Contractor's working method; Discuss with the ET, ER and Contractor on possible remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 exceedance in writing; Notify the Contractor, IEC and ET; Review and agree on the remedial measures proposed by the Contractor; Supervise the implementation of remedial measures. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate action to avoid further exceedance; Submit proposals of remedial measures to ER with a copy to the ET and IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 							
Exceedance for two or more consecutive samples	 Notify the IEC, Contractor and EPD; Repeat measurement to confirm findings; Increase the monitoring frequency to daily; Carry out analysis of the Contractor's working procedures with the ER to determine possible mitigation to be implemented; Arrange meeting with the IEC, Contractor and ER to discuss the remedial measures to be taken; Review the effectiveness of the Contractor's remedial measures and keep the IEC, EPD and ER informed of the results; If exceedance stops, the monitoring frequency will return to normal. 	 Check the monitoring data submitted by the ET; Check the Contractor's working method; Discuss with the ET, ER, and Contractor on the potential remedial measures; Review and advise the ER and ET on the effectiveness of Contractor's remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify the Contractor, IEC and ET; In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Identify reason(s) and investigate the causes of exceedance; Take immediate actions to avoid further exceedance; Submit proposals of remedial measures to the ER with a copy to the IEC and ET within three working days of notification; Implement the agreed proposals; Revise and resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated. 							

Appendix G3 – Event and Action Plan for Landscape and Visual Impacts during the construction phase

Event	Action			
	Contractor's Environmental	Independent Environmental Checker	Engineer Representative (ER)	The Contractor
	Team (Contractor's ET)	(IEC)		
Non-conformity on one occasion	 Inform the Contractor, the IEC and the ER. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET, ER and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Confirm receipt of notifications of nonconformity in writing. Review and agree on the remedial measures proposed by the Contractor. Supervise the implementation of remedial measures. 	 Identify reasons and investigate the non-conformity. Implement remedial measures Amend working methods and agree them with the ER as appropriate. Rectify the damage and undertake any necessary replacement.
Repeated Nonconformity	 Identify Reasons. Inform the Contractor, IEC and ER. Increase the inspection frequency. Discuss remedial actions with the IEC, ER and Contractor. Monitor remedial actions until rectification has been completed. If non-conformity stops, the inspection frequency return to normal (ie,. Once every two weeks) 	 Check the inspection report. Check the Contractor's working method. Discuss with the ET and Contractor on possible remedial measures. Advise the ER on the effectiveness of proposed remedial measures. 	 Notify the Contractor. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented. Supervise the implementation of remedial measures. 	1. Identify Reasons and

APPENDIX H SUMMARY OF IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION

Appendix H Environmental Mitigation Implementation Status – SCL Works Contract 11286 (Pedestrian Link Connecting Pak Tai Street and Sung Wong Toi Station)

Note:

- * Reference has been made to the approved SCL (TAW-HUH) EM&A Manual.
- $\sqrt{}$ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by the Contractor
- Δ Deficiency of Mitigation Measures but rectified by the Contractor
- N/A Not Applicable in Reporting Period

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
Cultural H	leritage Imp	act					
-	Table 3.3 of Works Contract's ERR	Special attention should be paid to avoid adverse physical impact arising from the proposed works to the buildings of the School. Design proposal, method of works and choice of machinery should be targeted to minimize adverse impacts to the heritage sites. Works boundary should be set away from the historic buildings of the School as far as practical and physical barrier should be provided to fence off historic buildings from the works site of the Project.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Detailed design proposal, impact assessment and precautionary measures of the footbridge (including but not limited to piling, ELS and footbridge deck construction) and entrance lobbies should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Foundation information of the historic buildings should be verified on site if needed and sufficient lateral support should be provided and de- watering (if required) should be carried out with great caution to control ground movement and change of groundwater regime during the excavation works in close vicinity to the historic	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		buildings.					
-	Table 3.3 of Works Contract's ERR	Pre- and post-construction condition survey of the historical buildings should be carried out to record their conditions. The survey reports should be submitted to AMO for record		Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Table 3.3 of Works Contract's ERR	Any vibration and building movement induced from the proposed works should be closely monitored to ensure no disturbance and physical damages made to the heritage sites during the course of works. Monitoring proposal for the heritage sites, including checkpoint locations, installation details, response actions for each of the Alert/ Alarm/ Action (3As) levels and frequency of monitoring should be submitted for AMO's consideration.	Minimise built heritage impacts	Contractor	Old Far East Flying Training School (existing HKAC)	During foundation works of construction stage	N/A
-	Section 3.6 of Works Contract's ERR	As a precautionary measure, vibration and settlement monitoring is recommended during foundation works of the construction phase of the Project.	Minimise archaeological impacts	Contractor	All construction sites	During foundation works of construction stage	N/A
Ecology (Constructio	n Phase)					
S5.7	E5	<u>Good Site Practices</u> Impact on any habitats or local fauna should be avoided by implementing good site practices, including the containment of silt runoff within the site boundary, containment of contaminated soils for removal from the site, appropriate storage of chemicals and chemical waste away from sites of ecological value and the provision of sanitary facilities for on-site workers. Adoption of such measures should permit waste to be suitably contained within the site for subsequent removal and appropriate disposal.	Minimise ecological impacts	Contractor	All construction sites	Construction Stage	N/A
		The following good site practices should also be implemented:					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Erection of temporary geotextile silt or sediment fences/oil traps around earth- moving works to trap sediments and prevent them from entering watercourses; Avoidance of soil storage against trees or close to water bodies; Delineation of works site by erecting hoardings to prevent encroachment onto adjacent habitats and fence off areas which have some ecological value e.g. tunnel on hill at top of slope stabilisation works; No on-site burning of waste; Store waste and refuse in appropriate receptacles. 					
Landscar	pe & Visual (Construction Phase)					
S6.12	LV2 / Table 5.4 of Works Contract's ERR	 <u>Decorative Hoarding</u> Erection of decorative screen in visual and landscape sensitive areas during the construction stage to screen off undesirable views of the construction site . Hoarding should be designed to be compatible with the existing urban context. 	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	\checkmark
S6.12	LV2 / Table 5.4 of Works Contract's ERR	 Management of facilities on work sites To provide proper management of the on-site facilities, control the height and disposition/ arrangement of all facilities on the works site to minimize visual impact to adjacent Visual Sensitive Receivers (VSRs). 	Minimize visual & landscape impact	Contractor	Within Project Site	Construction Stage	
S6.12	LV2 / Table 5.4 of Works Contract's ERR	 <u>Aesthetic landscape and architectural treatment</u> on Station/ Entrance/ ventilation shaft/ portal All station entrances, ventilation shafts and all aboveground structures shall be sensitively designed to ensure that suitable architectural design and the constraints. 	Minimize visual & landscape impact	MTRC	Within Project Site	Construction Stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	of Works Contract's ERR	 All excavated area and disturbed area for temporary works utilities diversion, temporary road diversion, and pipeline works shall be reinstated to former conditions or better, to the satisfaction of the relevant Government departments. 	landscape impact				
Construc							
S7.6.5	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation.	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	\checkmark
S7.6.5	D2	Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul roads in the Kowloon area should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.8 l/m ² to achieve the dust removal efficiency	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V
S7.6.5	D3	 Proper watering of exposed spoil should be undertaken throughout the construction phase; Any excavated or stockpile of dusty material should be covered entirely by an impervious sheeting or sprayed with water to maintain an entirely wet surface and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile has been removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty materials should not be extended beyond the pedestrian barriers, 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 fencing or traffic cones. The load of dusty materials on a vehicle leaving a construction site should be covered entirely by an impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; The portion of any road which leads only to construction site and is within 30m of a vehicle entrance or exit should be kept clear 					
		 of dusty materials; Surfaces where any pneumatic or power- driven drilling, cutting, polishing or other mechanical breaking operations take place 					

- should be sprayed with water or a dust suppression chemical continuously;
 Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to,
- during and immediately after the activities so as to maintain an entirely wet surface

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting should be provided to enclose the scaffolding from the ground floor level of the building upward, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport should be totally enclosed by an impervious sheeting; Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by an impervious sheeting or placed in an area sheltered on the top and 3 sides; Cement or dry PFA delivered in bulk should be stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be fitted with an effective fabric filter or equivalent air pollution control system; and Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth 					
07.0 -	DA	lies.		0			1
S7.6.5	D6	Implement regular dust monitoring under EM&A programme during the construction stage.	Monitoring of dust impact	Contractor's ET	Selected representative dust monitoring station	Construction stage	

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
EP Condition 2.18(a)	D7	Watering once every working hour for active works areas, exposed areas and paved haul roads shall be provided in Kowloon area to keep these active works areas, exposed areas and paved haul roads wet.	Minimize construction dust impact	Contractor	All construction sites	Construction stage	<>
EP Condition 2.19	D8	All diesel fuelled construction plant, including marine vessels if possible, used by the contractors within the works areas of the Project shall be powered by ultra low sulphur diesel fuel.	Minimize aerial emissions of sulphur dioxide from construction plant	Contractor	All construction sites	Construction stage	V
Construct	tion Noise (/	Airborne)					
S8.3.6	N1	 Implement the following good site practices: only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; plant known to emit noise strongly in one direction, where possible, should be orientated so that the noise is directed away from nearby NSRs; silencers or mufflers on construction equipment should be properly fitted and maintained during the period of construction works; mobile plant should be sited as far away from NSRs as possible and practicable; material stockpiles, mobile container site office and other structures should be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction stage	\checkmark
S8.3.6	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of the hoardings shall be properly maintained throughout the	Reduce the construction noise levels at low-level zone of NSRs through partial screening.	Contractor	All construction sites	Construction stage	\checkmark

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		construction period.					
S8.3.6	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy plants including air compressor, generators and saw.	Screen the noisy plant items to be used at all construction sites	Contractor	All construction sites where practicable	Construction stage	N/A
S8.3.6	N4	Use "Quiet plants"	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	
S8.3.6	N5	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	Contractor All construction sites where practicable	Construction stage	N/A
S8.3.6	N6	Implement noise monitoring under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor's ET	Selected representative noise monitoring station	Construction stage	
-	Section 4.5.12 of Works Contract's ERR	Noise insulating fabric (the Fabric) would be installed for PME such as vibratory hammers, drill rigs and piling rigs. The Fabric should be lapped such that there would be no opening or gaps on the joints.	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	N/A
Water Qu	ality	•					
S10.7.1	W1	 In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: <u>Construction Runoffs and Site Drainage</u> At the start of the site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. 	To minimise water quality impact from construction site runoffs and general construction activities	Contractor	All construction sites where practicable	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	ERR Ref	 The design of the temporary on-site drainage system will be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be provided to facilitate the runoff discharge into an appropriate watercourse, through a site/sediment trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m³/s, a sedimentation basin of 30m³ would be required and for a flow rate of 0.5 m³/s the basin would be 150 m³. The detailed design of the sand/silt traps shall be undertaken by the Contractor prior to the commencement of construction. All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, and definitely, within 14 days of the cessation of earthworks where practicable. Exposed 	Concerns to address		measures		
		 slope surfaces should be covered by tarpaulin or other means. The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage from the use of crushed stone is the positive traction 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
	ERR Ref	 gained during prolonged periods of inclement weather and the reduction of surface sheet flows. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operations at all times and particularly following rainstorms. Deposited silts and grits should be removed regularly and disposed of by spreading them evenly over stable, vegetated areas. Measures should be taken to minimise the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, trenches should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed 	Concerns to address		measures		
		 into the drainage system and storm runoff being directed into foul sewers. Precautions should be taken at any time of year when rainstorms are likely. Actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoffs during storm events, especially for areas located near steep slopes. All vehicles and plant should be cleaned before leaving a construction site to ensure that no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. Oil interceptors should be provided in the drainage system downstream of any oil/fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain. Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. 	Concerns to address	measures?			
		 All fuel tanks and storage areas should be provided with locks and sited in sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to 					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 prevent spilled fuel oils from reaching nearby water sensitive receivers. All the earth works should be conducted sequentially to limit the amount of construction runoffs generated from exposed areas during the wet season (April to September) as far as practicable. Adopt best management practices 					
S10.7.1	W2	 <u>Tunnelling Works</u> Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge. The wastewater with a high concentration of suspended solids should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove oil, lubricants and grease from the wastewater. Direct discharge of the bentonite slurry (as a result of D-wall and bored tunnelling construction) is not allowed. The slurry should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities have been completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	To minimize construction water quality impact from tunnelling works	Contractor	All tunnelling portion	Construction stage	N/A
S10.7.1	W3	Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for their	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	V

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		appropriate disposal and maintenance.					
S10.7.1	W4	 <u>Groundwater from Contaminated Area in case</u> <u>contamination is found:</u> No direct discharge of groundwater from contaminated areas is allowed. Prior to the excavation works within potentially contaminated areas, the groundwater quality should be reviewed with reference to the site investigation data in the EIA report for compliance and the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-Water). The existence of prohibited substance should be confirmed. The review results should be submitted to EPD for examination if the review results indicate that the groundwater to be generated from the excavation works would be contaminated. The contaminated groundwater should be either properly treated in compliance with the requirements of the TM- Water or properly recharged into the ground. If wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. total petroleum hydrocarbon (TPH)) to undetectable range. All treated effluent from the wastewater treatment plant shall meet the requirements as stated in TM Water and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated 		Contractor	Excavation areas where contamination is found.	Construction stage	N/A
		groundwater back into the ground. The					

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-Water. The baseline groundwater quality shall be determined prior to the selection of the recharge wells. It is necessary to submit a working plan (including the laboratory analytical results showing the quality of groundwater at the proposed recharge location(s) as well as the pollutant levels of groundwater to be recharged) to EPD for agreement. Pollution levels of groundwater to be recharged shall not be higher than the pollutant levels of ambient groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol interceptor. The Contractor should apply for a discharge licence under the Water Pollution Control Ordinance (WPCO) through the Regional Office of EPD for groundwater recharge operation or discharge of treated groundwater.					
S10.7.1	W7	 In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains. The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste disposal 	To minimize water quality impact from accidental spillage	Contractor	All construction sites where practicable	Construction stage	<>

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		(Chemical Waste) (General) Regulation.					
		Construction Waste)					
S11.4.1.1	WM1	 On-site sorting of C&D (Construction and <u>Demolition) material</u> Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored in the designated stockpile areas avoiding delivering them to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from being ended up at concrete batching plants and turned into concrete for structural use. Details regarding control measures at source sites and crushing facilities should be submitted by the Contractors for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated. The traceability of delivery will be ensured via the implementation of Trip Ticket System and enforcement by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, 	Separation of unsuitable rock from ending up at Concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	N/A
S11.5.1	WM2	 etc should also be explored. <u>Construction and Demolition (C&D) Material</u> Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; 	Good site practice to minimize waste generation and recycle C&D materials as far as	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'Selective Demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Implement an enhanced Waste management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and minimize waste generation during the course of construction. Disposal of the C&D materials to any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get his approval before implementation 	practicable so as to reduce the amount for final disposal				
S11.5.1	WM3	 <u>C&D Waste</u> Standard formwork or pre-fabrication should be used as far as practicable in order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used. Metal hoarding should be used to enhance the possibility of recycling. The purchase of construction materials will be carefully planned in order to avoid over ordering and wastage. 	Good site practice to minimize waste generation and recycle C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 					
S11.5.1	WM4	 <u>General Refuse</u> General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminium cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible. Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant collection. Participation in a local 	Minimize the production of general refuse and minimise odour, pest and litter impacts	Contractor	All construction sites	Construction stage	\$
S11.5.1	WM7	 collection scheme should be considered by the Contractor. <u>Chemical Waste</u> Chemical waste as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, that is produced should 	Control the chemical waste and ensure proper storage, handling and disposal.	Contractor	All construction sites	Construction stage	N/A

EIA Ref.	EM&A Log Ref* / ERR Ref	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the implementation of measures	When to implement the measures?	Implementation Status
		 be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed. They should have a capacity of less than 450 litres unless the specification has been approved by the EPD. A label in English and Chinese should be displayed in accordance with instructions prescribed in Schedule 2 of the regulation. The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste; enclosed on at least 3 sides. It should also have an impermeable floor and bunding of sufficient capacity to accommodate 110% of the volume of the largest container or 20 % of the total volume of waste stored in that area, whichever is the greatest. It should have adequate ventilation and be covered to prevent rainfall entering; and arranged so that incompatible materials are adequately separated. Disposal of chemical waste, such as the Chemical Waste Treatment Centre (which also offers a chemical waste collection service and can supply the necessary storage 		measures?			
		containers); or to a reuser of the waste, under the approval from the EPD.					

APPENDIX I REGULAR NOISE MONITORING RESULTS

Appendix I - Regular Noise Monitoring Results


Date	Start Time	End Time	Weather	Measured Noise level (dB(A)), L _{Aeq} (30 min)	Baseline (dB(A)), L _{Aeq} (30 min)	Corrected LAeq(dBA) ^(a)	Major Construction Noise Source(s) Observed	Other Noise Source(s) Observed	Temp. (°C)	Wind Speed (m/s)	Noise Meter Model / ID	Calibrator Model / ID
5-Oct-23	8:36	9:06	Sunny	68.0	70.0	-(b)	-	Traffic noise	29.8	0.5	NL-52 00643049	CAL200 15678
11-Oct-23	8:21	8:51	Fine	68.0	70.0	-(b)	-	Traffic noise	24.3	0.5	NL-52 00643049	CAL200 15678
17-Oct-23	8:28	8:58	Fine	68.2	70.0	-(b)	-	Traffic noise	24.6	0.5	NL-52 00643049	CAL200 15678
21-Oct-23	8:23	8:53	Cloudy	67.1	70.0	-(b)	-	Traffic noise	26	0.5	NL-52 00643049	CAL200 15678
27-Oct-23	8:17	8:47	Sunny	68.1	70.0	-(b)	-	Traffic noise	27.5	0.5	NL-52 00643049	CAL200 15678

Remarks:

(a) The Measured LAeq is corrected against the corresponding Baseline Level.

(b) No correction was made as the measured noise levels were equal to or below the baseline noise levels.

Appendix I - Regular Noise Monitoring Results



- The presented noise level has been corrected, if the measured noise level is higher than the baseline noise level.


APPENDIX J REGULAR DUST MONITORING RESULTS

Appendix J - Construction Dust Monitoring Results

					Sampling				Action	Limit		
Sta	rt	Finis	sh	Weather	Time		Measurement	t	Level	Level		
Date	Time	Date	Time		(hrs)	1st Hour	2nd Hour	3rd Hour	(µg/m3)	(µg/m3)	Observations / Remarks	Dust Meter Model / ID
5-Oct-23	8:18	5-Oct-23	11:18	Cloudy	3.00	58	62	67	289.7	500	-	Sibata 326285
11-Oct-23	8:10	11-Oct-23	11:10	Cloudy	3.00	52	57	62	289.7	500	-	Sibata 326285
17-Oct-23	8:18	17-Oct-23	11:18	Cloudy	3.00	40	35	42	289.7	500	-	Sibata 326285
21-Oct-23	8:13	21-Oct-23	11:13	Cloudy	3.00	41	29	36	289.7	500	-	Sibata 326285

Star	rt	Finis	sh	Weather	Sampling Time	Measurement	Action Level	Limit Level		
Date	Time	Date	Time		(hrs)		(µg/m3)	(µg/m3)	Observations / Remarks	Dust Meter Model / ID
27-Oct-23	15:01	28-Oct-23	15:01	Cloudy	24.00	68	166.7	260	Construction, work in progress	Tisch Environmental 3958

Appendix J - Construction Dust Monitoring Results





Regular Construction Dust Monitoring Results


* 1-hour TSP Level was recorded during 19 July 2023 to 22 Oct 2023. The measurement has been updated to 24-hour TSP Level starting from 27 Oct 2023.


APPENDIX K WIND DATA FROM HONG KONG OBSERVATORY


Appendix K – Wind data obtained from the Kai Tak meteorological station from the Hong Kong Observatory
























APPENDIX L WASTE FLOW TABLE

CONTRACT 11286 – PEDESTRIAN LINK CONNECTING PAK TAI STREET AND SUNG WONG TOI STATION



		Actual C	uantities of Inert	t C&D Material (Generated		Actual Quantities of Non-Inert C&D Material Generated					
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse	
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)	
Jan	/	/	/	/	/	/	/	/	/	/	/	
Feb	/	/	/	/	/	/	/	/	/	/	/	
Mar	/	/	/	/	/	/	/	/	/	/	/	
Apr	/	/	/	/	/	/	/	/	/	/	/	
May	/	/	/	/	/	/	/	/	/	/	/	
Jun	/	/	/	/	/	/	/	/	/	/	/	
Jul	0	0	0	0	0	0	0	0	0	0	0	
Aug	0.12	0	0	0	0.12	0	0	0	0	0	0	
Sep	0.28	0	0	0	0.28	0	0	0	0	0	0	
Oct	0.1	0	0	0	0.1	0	0	0	0	0	0	
Nov												
Dec												
Grand Total	0.5	0	0	0	0.5	0	0	0	0	0	0	

	Actual Quantities of Inert C&D Material Generated							Actual Quantities of Non-Inert C&D Material Generated					
Year	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metal (Note 1)	Paper / carboard packing (Note 1)	Plastic (Note 1,2)	Chemical Waste	Other, e.g. general refuse		
	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000 m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000kg)		
2023	0.5	0	0	0	0.5	0	0	0	0	0	0		
2024													
2025													
2026													

Note: (1) Metal, paper & platic were collected by recycler

(2) Plastic refer to plastic bottles / containers, plastic sheets / foam from packaging

(3) Use the conversion factor, density of general refues (0.75 tonne / m3), soft inert C&D materials (2 tonnes/m3) and hard rocks / big boulders (2.5 tonne/m3). Also, 1 full load of dumping truck being equivalent to 6.5 m3 by volume

(4) 1 tonne = 1000 kg

APPENDIX M ENVIRONMENTAL COMPLAINT, ENVIRONMENTAL SUMMON AND PROSECUTION LOG

Appendix M Environmental Complaint, Environmental Summon and Prosecution Log

Reporting Period	Number of Complaints in Reporting Period	Number of Summons/Prosecutions in Reporting Period
15 – 30 July 2023	0	0
August 2023	0	0
September 2023	1	0
October 2023	0	0
Overall Total	1	0

Investigation Report of Environmental Complaint

Ref. No.: 22675-23

Project	SCL 11286
Source of Complaint	Referred from Environmental Protection Department (EPD)
	Ref.: K19/RE/00022675-23
Date of Notification	29 September 2023
Description of the	A complaint was received by the Contractor from EPD on 22
Complaint	September 2023, regarding discharge of polluted water into
	roadside gully on Sung Wong Toi Road.
Complaint	1. Site record on 22 September 2023 was investigated. As
Investigation and	reported by the Contractor, the major construction activities
Findings	on 22 September 2023 included pre-drill works at Area W1
	near Sung Wong Toi Exit D.
	2. Regular site inspections by MTR, Contractor and ET were
	conducted on 21 September 2023 and 28 September 2023. No
	observation or reminder regarding wastewater discharge at
	Area W1 near Sung Wong Toi Exit D were made.
	3. Complaint investigation was carried out by the Contractor
	on 29 September 2023. A separate site investigation, which
	was conducted on 5 October 2023 with ET according to the
	EM&A Manual. The results of investigation were
	summarized as following:
	i. Wastewater from the pre-drill works was reused
	within the site. The wastewater recycling system was
	observed to be functioning normally with no leakage of
	wastewater.
	ii. No discharge was observed at the hoarding or the gate
	of Area W1 near Sung Wong Toi Road. The Contractor
	has also applied for the wastewater discharge license
	under the requirement of WPCO.
Recommendations/	1. A wastewater treatment plant with larger capacity will be set
Mitigation Measures	up by the Contractor as a measure to increase the wastewater
	treatment capacity so as to handle the potential increase of
	wastewater generation from future works.
	2. The Contractor is also recommended to constantly review the
	implementation of existing mitigation measures, to prevent
	the leakage of surface runoff offsite and wastewater
	discharge to the roadside gully/drains. Mitigation

	measures include:	
	i. Earth bunds or sand bag barriers should be provided	
	on site to direct stormwater to silt removal facilities;	
	ii. Manholes should be adequately covered and	
	temporarily sealed; and	
	iii. Precautions such as manholes being covered and	
	temporarily sealed to prevent silt, construction	
	materials or debris being washed into the drainage	
	system should be taken at any time of year when	
	rainstorms are likely or during rainstorm events.	
	3. The effectiveness of the implementation of the	
	abovementioned measures/recommendations will be	
	inspected during the regular site inspections by MTR,	
	Contractor and ET.	
Remarks		

Prepared by:Mandy To, 11286 ET LeaderDate:5 October 2023

ERM has over 160 offices across the following countries and territories worldwide

Argentina	The Netherlands
Australia	New Zealand
Belgium	Norway
Brazil	Panama
Canada	Peru
Chile	Poland
China	Portugal
Colombia	Puerto Rico
France	Romania
Germany	Russia
Guyana	Singapore
Hong Kong	South Africa
India	South Korea
Indonesia	Spain
Ireland	Sweden
Italy	Switzerland
Japan	Taiwan
Kazakhstan	Tanzania
Kenya	Thailand
Malaysia	UK
Mexico	US
Mozambique	Vietnam

ERM Hong Kong Limited

2509, 25/F One Harbourfront 18 Tak Fung Street Hung Hom, Kowloon Hong Kong

www.erm.com