
Vol. 5 of 5 EP-457/2013/C Central Kowloon Route Kai Tak East Contract No. HY/2018/02 June 2020



AM by mh.leung am\Drawing\Use 03-0ct-19 10:10:18 S:\6. Drauahtina Te





Environmental Permit No. EP-457/2013/C

Central Kowloon Route

Independent Environmental Checker Verification

	V	Vorks Contract:	Kai Tak East (HY/2018/02)
--	---	-----------------	---------------------------

Reference Document/Plan

Document/ Plan to be Certified/ Verified:	Monthly EM&A Report No.10 (June 2020)
Date of Report:	10 July 2020 (Rev. 1)
Date received by IEC:	10 July 2020

Reference EP Condition

Environmental Permit Condition:

Submission of Monthly EM&A Report of the Project

3.4 Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 2 weeks after the end of each reporting month throughout the entire construction period. The EM&A Reports shall include a summary of all non-compliance. The submissions shall be certified by the ET Leader and verified by the IEC as complying with the requirements as set out in the EM&A Manual before submission to the Director. Additional copies of the submission shall be provided to the Director upon request by the Director.

3.4

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-457/2013/C.

Mandy 20.

Ms Mandy To Independent Environmental Checker Date:

10 July 2020

Our ref: 0436942_IEC Verification Cert_KTE_Monthly EM&A Rpt No.10.docx



Alchmex – Paul Y Joint Venture

Central Kowloon Route Contract HY/2018/02

Section of Kai Tak East

Monthly EM&A Report No. 10

(Period from 1 to 30 June 2020)

Rev. 1

(10 July 2020)

		Name	Signature
Prepared by		Philip Y. N. Chan (Assistant Environmental Consultant)	Philip
Checked Reviewed by	&	Nelson T. H. Tsui (Senior Environmental Consultant)	24
Approved Certified by	&	Kevin W. M. Li (Environmental Team Leader)	K.

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1.	BASIC PROJECT INFORMATION	6
2.	Environmental Status	9
3.	MONITORING RESULTS	10
4.	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS	15
5.	EM&A SITE INSPECTION	16
6.	FUTURE KEY ISSUES	17
7.	CONCLUSION AND RECOMMENDATIONS	18

LIST OF APPENDICES

- A. Alignment and Works Area for the Contract No. HY/2018/02
- B. Construction Programme
- C. Project Organization Chart
- D. Dust Event-Action Plan (EAP)
- E. Environmental Mitigation Implementation Schedule (EMIS)
- F. Monitoring Schedules of the Reporting Month
- G. Calibration Certificate (Air Monitoring)
- H. The Certification of Laboratory with HOKLAS Accredited Analytical Tests
- I. Location Plan of Air Quality Monitoring Station
- J. Monitoring Data (Air Monitoring)
- K. Waste Flow Table

Acuity Sustainability Consulting Ltd.

- L. Statistics on Complaint, Notifications of Summons and Successful Prosecutions
- M. Monitoring Schedule of the Coming Month

EXECUTIVE SUMMARY

- A.1 Alchmex Paul Y Joint Venture ("Contractor") commenced the construction works of Highway Department (HyD) Central Kowloon Route Contract No. HY/2018/02 – Section of Kai Tak East ("The Project") on 9 September 2019. This is the 10th monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 Jun 2020 to 30 Jun 2020.
- A.2 A summary of major Construction activities by Contractor for the Project during the reporting month is listed below.

Construction Activities undertaken

- Ground Investigation at Portion 2B & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A, 2B & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
- A.3 A summary of regular construction dust monitoring activities in this reporting period is listed below:

6 times

18 times

Construction dust (24-hour TSP) monitoring	
E-A1	
Construction dust (1-hour TSP) monitoring	
E-A1	

- A.4 Joint weekly site inspections were conducted by representatives of Environmental team (ET), Contractor and Engineer on 3, 10, 17 and 24 June 2020. Also, a joint site inspection with Independent Environmental Checker (IEC) was undertaken on 17 June 2020. Details of the audit findings and implementation status are presented in Section 5.
- A.5 Bi-weekly inspection of the implementation of landscape and visual mitigation measures by ET was conducted on 10 and 24 June 2020. Details of the audit findings and implementation status are presented in Section 5.
- A.6 Details of waste management are presented in Section 3.
- A.7 No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring were recorded during the reporting month.
- A.8 No complaint or non-compliance was received in the reporting month.
- A.9 No notification of summons and prosecution was received in the reporting period.

A.10 A summary of Construction Activities provided by Contractor in next reporting month is listed below:

Construction Activities to be undertaken

- Ground Investigation at Portion 2B & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A, 2B & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah

1. BASIC PROJECT INFORMATION

- 1.1. Central Kowloon Route (CKR) is a 4.7 km long dual 3-lane trunk road in Central Kowloon linking Yau Ma Tei Interchange in West Kowloon with the road network on Kai Tak Development and Kowloon Bay in East Kowloon.
- 1.2. The Central Kowloon Route Design and Construction Environmental Impact Assessment Report (Register No.: AEIAR-171/2013) was approved with conditions by the Environmental Protection Department (EPD) on 11 July 2013. An Environmental Permit (EP 457/2013) was issued on 9 August 2013. Variations of EP (VEP) was subsequently applied for and the latest EP (EP-457/2013/C) was issued by EPD on 16 January 2017.
- 1.3. The construction of the CKR had been divided into different sections. This Contract No. HY/2018/02 Section of Kai Tak East (KTE) covers part of the construction activities located at Kai Tak under the EP which includes:
 - Section of Kai Tak East
 - i. construction of an approximately 700m long dual 2-lane Central Kowloon Route mainline at Kai Tak, including at-grade roads and bridges;
 - ii. construction of Kai Tak Interchange, including bridges, underpass, and associated at-grade slip roads, connecting the Central Kowloon Route with the existing road network;
 - iii. construction of a footbridge, and demolition/backfill of an existing subway across Kai Fuk Road;
 - iv. realignment of existing Kai Fuk Road, Kai Cheung Road and Kai Cheung Road/Kai Fuk Road loop road;
 - v. reconstruction of an approximately 30m long existing multi-cell box culvert;
 - vi. construction of an approximately 130m long underground ventilation and E&M audit;
 - vii. construction of Ring Road Underpass, connecting Central Kowloon Route mainline and Central Kowloon Route Administration Building;
 - viii. junction improvement works at existing Wang Kwong Road/Kai Cheung Road and Wang Kwong Road/Lam Hing Street junctions;
 - ix. arrangement and implementation of cross boundary disposal of construction and demolition materials; and
 - x. associated roadworks, drainage, waterworks, landscaping works, geotechnical works, and electrical and mechanical works.

The alignment and works area for the Contract No. HY/2018/02 - are shown in Appendix A.

1.4. A summary of major construction activities provided by the Contractor in this reporting period is shown in Table 1.1. The construction programme is presented in Appendix B.

Table 1.1 Summary of Construction Activities provided by Contractor during this Reporting Month. Construction Activities undertaken

- Ground Investigation at Portion 2B & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A, 2B & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
 - 1.5. The project organisational chart specifying management structure and contact details are shown in Appendix C.
 - 1.6. A summary of the valid permits, licences, and /or notifications on environmental protection for this Project is presented in Table 1.2

Notification, Permit and Documentations						
Permit/ Licences/	Valid	Period	_			
Notification	From	То	Status	Remark		
/Reference No.	TIOM	10				
Environmental Permit		1		r		
EP-457/2013/C	23 Apr 2019	End of Project	Valid	-		
Wastewater Discharge Li						
WT00035029-2019	17 Dec 2019	31 Dec 2024	Valid	-		
Notification of Constructi	on Works under			on Dust) Regulation		
445001	Apr 2019	Dec 2023	Notified	-		
Chemical Waste Produce						
WPN5113-247-A2940-01	17 May 2019	End of Project	Valid	-		
	Billing Account for Disposal of Construction Waste					
7034073	15 Jun 2019	End of Project	Valid	-		
Construction Noise Permi	it					
GW-RE0298-20	5-May-20	5-Aug-20	Superseded by			
			GW-RE0398-20	Central Divider Removal		
GW-RE0398-20	21-May-20	18-Aug-20	Valid			
GW-RE0160-20	16-Mar-20	15-Sep-20	Superseded by			
			GW-RE0415-20	General Work for Area A		
GW-RE0415-20	29-May-20	15-Sep-20	Valid			
GW-RE0097-20	24-Feb-20	11 Aug 20	Superseded by			
GW-KE0097-20	24-Feb-20	11-Aug-20	GW-RE0321-20	General Work for Area B and Site Office		
GW-RE0321-20	6-May-20	28-Oct-20	Valid			
GW-RE0299-20	5-May-20	4-Jul-20	Valid	Kai Cheung U Turns		
GW-RE0411-20	26-May-20	25-Jul-20	Valid	Portion 2B		
GW-RE0352-20	16-May-20	9-Aug-20	Valid	Temporary Decking at Kai Fuk Road		
GW-RE0511-20	16-Jun-20	10-Aug-20	Valid	Watermain Diversion		
GW-RE0528-20	27-Jun-20	26-Sep-20	Valid	BEM Office		

Notification, Permit and Documentations

2. ENVIRONMENTAL STATUS

2.1. Environmental permit (EP) conditions under the EIAO, submission status under the EP and implementation status of mitigation measures had been reviewed and implemented on schedule. The status of required submissions under the EP (EP-457/2013/C) as of the reporting period for the Project are summarised in Table 2.1

EP Condition (EP-457/2013/C)	Submission	Submission date	
Condition 1.12	Notification of Commencement Date of	26 Jul 2019	
Condition 1.12	Construction of the Project	20 Jul 2019	
Condition 2.4	Management organisation of the main	26 Jul 2019	
Condition 2.4	construction companies	26 Jul 2019	
Condition 2.5	Construction Programme and EP	26 Jul 2019	
Condition 2.5	Submission Schedule		
Condition 2.6	Design Drawing	26 Jul 2019	
Condition 2.8	Landscape Mitigation Plan	26 Jul 2019	
Condition 3.3	Baseline Monitoring Report	21 Aug 2019	
Condition 3.4	Monthly EM&A Report (May 2020)	12 Jun 2020	

Table 2.1 Summary of Status of Required Submission for EP-457/2013/C for the Project

2.2. Details of the major construction activities provided by the Contractor in this reporting period are shown in Table 2.2.

Table 2.2 Summary of Construction Activities provided by Contractor during the Reporting Month. Construction Activities undertaken

- Ground Investigation at Portion 2B & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
- Bored Pile at Portion 1A, 2B & 3B.
- Foundation Work for the Foot Bridge at Kai Fuk Road.
- Sheetpiling Works for Adit at Area 1D3.
- Sheetpiling Works for Underpass at Portion 3B.
- Construction of Marine Platform at Kai Tak Nallah
 - 2.3. The drawing showing the project layout and the location of the monitoring station and environmental sensitive receivers are attached in Appendix A and Appendix I. Co-ordinates of the monitoring location is shown in below:

Monitoring Location	Location ID	Latitude	Longitude
Hong Kong International Trade and Exhibition Centre	E-A1	22.323912	114.203512

Table 2.3 Summary for the location of monitoring station

3. MONITORING RESULTS

3.1. Monitoring Parameters

Air Quality

- 3.1.1. The impact monitoring had been carried out in accordance with section 5.8 of the approved EM&A Manual to determine the 1-hour and 24-hour total suspended particulates (TSP) levels at the monitoring locations in the reporting month.
- 3.1.2. The sampling frequency of at least once in every 6 days, shall be strictly observed at the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least 3 times in every 6 days should be undertaken when the highest dust impact occurs.
- 3.1.3. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 3.2. Monitoring Equipment

Air Quality

- 3.2.1. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meter and High Volume Samplers respectively. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50).
- 3.2.2. The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. The 24-hour TSP meter was calibrated against firmware 80570-8100-V1.0.4, annually. Operation of the 24-hour TSP meter followed manufacturer's Operation and Service Manual. Valid calibration certificate of dust monitoring equipment is attached in Appendix G.
- 3.2.3. A summary of the equipment that was deployed for the 24- hour averaged monitoring is shown in Table 3.1. The TSP monitoring was conducted as per the schedule presented in Appendix F.
- 3.2.4. The equipment used for 1-hour TSP and 24-hour TSP measurement and calibration are summarised in Table 3.1

Monitoring Parameter	Monitoring Equipment	Serial Number	Date of Calibration
1-hour TSP	LD-5R Digital Dust Indicator	851820	23 Aug 2019
24-hour TSP	TE-5170X High Volume	1085	26 May, 11 Jun, 26 Jun
	Sampler		2020
	TE-5028A Calibration Kit	3702	10 Oct 2019

Table 3.1 Construction Dust Monitoring Equipment

3.3. Monitoring Methodology and QA/QC results

Air Quality

- 3.3.1. The 1-hour TSP monitor, portable dust meters (Sibata Digital Dust Indicator Model LD-5R) was used for the impact monitoring. The 1-hour TSP meters provides a real time 1-hour TSP measurement based on 90° light scattering. Three 1-hour TSP level were logged per every six days.
- 3.3.2. The 24-hour TSP monitor, High Volume Samplers (Tisch TE-5170x High Volume Air Sampler) were used for the impact monitoring. The 24-hour TSP monitoring consists of the following:
 - The HVS was set at the monitoring location, with electricity supply connected and secured;
 - HVS was calibrated before commencing the 1st measurement;
 - The filter paper was weight and provided by HOKLAS lab (Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Ltd) before and after the sampling. Certificate of HOKLAS accredited laboratory can be referred to Appendix H;
 - The airflow over time during sampling process was recorded by the HVS.
- 3.3.3. HVSs were free-standing with no obstruction. The following criteria were considered in the installation of the HVS:
 - Appropriate support to secure the samples against gusty wind needed to be provided the monitoring station;
 - A minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
 - No furnace or incinerator flues was nearby;
 - Airflow around the sampler was unrestricted; and
 - Permission could be obtained to set up the samplers and gain access to the monitoring station.
 - Any wire fence and gate, to protect the sampler, should not cause any obstruction during monitoring
 - A secured supply of electricity is needed to operate the samplers.
- 3.3.4. Preparation of Filter Papers
 - Glass fiber filters were labelled and sufficient filters that were clean and without pinholes were selected;
 - ♦ All filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and not varied by more than ±3°C; the relative humidity (RH)was 40%; and

Acumen Laboratory and Testing Limited and ALS Technichem (HK) Pty Limited, as HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes on the filters.

3.3.5. Field Monitoring

- The power supply was checked to ensure that the HVS was working properly;
- The filter holder and area surrounding the filter were cleaned;
- The filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- The filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- The swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- The shelter lid was closed and secured with an aluminum strip;
- The HVS was warmed- up for about 5 minutes to establish run- temperature conditions;
- A new flow rate record sheet was inserted into the flow recorder;
- ◆ The flow rates of the HVS was checked and adjusted to between 1.22-1.37 ^{m³min-³}, which was within the range specified in the EM&A Manual (i.e. 0.6- 1.7 ^{m³min-³});
- The programmable timer was set for a sampling period of 24 hours ±hour, and the starting time, weather condition and filter number were recorded;
- The initial elapsed time was recorded;
- At the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- The filter paper was placed in a clean plastic envelope and sealed; all monitoring information was recorded on a standard data sheet and
- The filters were sent to (Acumen Laboratory and Testing Ltd and ALS Technichem (HK) Pty Ltd) for analysis.
- 3.3.6. Maintenance and Calibration
 - The HVS and their accessories were maintained in a good working condition. For example, motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
 - ◆ The flow rate of each HVS with mass flow controller was calibrated using an orifice calibrator, Initial calibrations of the dust monitoring equipment were conducted upon installation and prior to commissioning. Five- point calibration was carried out for HVS using TE-5028A Calibration Kit. HVS is calibrated in fortnightly Intervals. The calibration records for the HVS is given in Appendix G.
- 3.3.7. Wind Data Monitoring
 - The wind speed has been recorded from Hong Kong Observatory- King's Park meteorological station, along with portable wind speed meter stand by as back up if malfunction occurred or data was not recorded from HKO

3.4. Monitoring Locations

Air Quality

3.4.1. During the site visit, air monitoring station Hong Kong International Trade and Exhibition Centre had been recommended in the approved EM&A Manual and approved by IEC. A designated air monitoring location was identified and agreed with IEC and EPD. Detail of the air monitoring station is described in Table 3.2. The location plan of air quality monitoring stations is shown in Appendix I.

Table 3.2 Location of the Dust Monitoring Stations

Air Quality Monitoring Station	Dust Monitoring Station
E-A1	Hong Kong International Trade and Exhibition Centre

- 3.5. Monitoring date, time, frequency and duration
- 3.5.1. A summary of impact monitoring duration, sampling parameter and frequency is presented in Table 3.3.

Impact Monitoring	Duration	Sampling Parameter	Frequency
Dust	1-hour continuous measurement	1-hour TSP	3 times per six days
Dust 24-hour continuous sampling		24-hour TSP	Once per six days

Table 3.3: Summary of Impact Monitoring Programme

3.6. Result Summary

Air Quality

3.6.1. According to our field observations, the major dust source identified at the designated air quality monitoring station in the reporting month are summarised in Table 3.4

Table 3.4 Observation at Dust Monitoring Station		
Monitoring Station	Major Dust Source	
E-A1	Nearby traffic	

Table 3.4	Observation a	t Dust	Monitoring	Station

3.6.2. Air quality impact monitoring for the reporting month was carried out on 2, 8, 13, 19, 24 and 30 June 2020 at E-A1.

3.6.3. The results for 1-hour TSP and 24-hour TSP are summarized in Table 3.5 and Table 3.6. The measurement data and details of influencing factors such as weather conditions and site observation are presented in Appendix J.

Monitoring Location	Range(µg/m ³)	Action Level(µg/m ³)	Limit Level(µg/m ³)
E-A1	32 - 54	279	500
Ta	ble 3.6 Summary of 24-ho	our TSP Monitoring Result	S
Monitoring Location	Range(µg/m ³)	Action Level(µg/m ³)	Limit Level(µg/m ³)
E-A1	18 - 42	142	260

Table 3.5 Summary of 1-hour TSP Monitoring Results

Waste management

3.6.4. The waste generated from this Project includes inert C&D materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in Table 3.7. Details of cumulative waste management data are presented as a waste flow table in Appendix K.

			Ç	Juantity		
				Non-inert C&	D Materials	
			Others,	_		
			e.g.	Recy	ycled material	S
Dementing	Inert C&D	Chemical	General			
Reporting period	Materials	Waste	Refuse			
	(in 'tonnes)	(in'000 Kg)				
			at	Paper/card board	Plastics	Metals
			Landfill	(in '000 Kg)	(in '000 Kg)	(in '000 Kg)
			(in			
			'tonnes)			
Jun-2020	11960.0	0.0	36.6	0.3	0.0	0.0

Table 3.7	Quantities	of waste	generated	from	the Pr	roject
	Quantities	or waste	generateu	nom	ule ri	Ujeci

4. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

4.1. The Environmental Complaint Handling Procedure is shown in below Table 4.1:

	ble 4.1 Environmental Co	Simplaint Handling Procedur	e
Complaint Received via	Project Hotline	Complaint Received via	a 1823 or from other
		government departments	
		0 1	
Contractor notify ER, ET	L and IEC	ER notify Contractor, ET	and IEC
Contractor notify EK, ET		EK notify Contractor, E1	
[
Contractor log complair	nt and date of receipt onto	o the complaint database. Co	ontractor, ER and ET to
	conduct investig	gation of complaint	
If complaint is considere	d not valid	If complaint is found valid	d
1		1	
ET or ER to reply the con	mplainant if pacaesary	Contractor to identify a	nd implement remodial
ET OF ER to repry the con	inplainant if necessary		-
		measures in consultation	with the IEC, E1 and
	Γ	ER.	
		The ER, ET and IEC to a	review the effectiveness
		of the Contractor's reme	edial measures and the
		updated situation; ET t	o undertake additional
		monitoring and audit to	verify the situation if
		necessary, and oversee that	at circumstances leading
		to the complaint do not	t recur. ER to conduct
		further inspection as neces	ssary.
If the complaint is refer	red by the EPD, the Con	tractor to prepare interim rep	port on the status of the
complaint investigation	and follow-up actions sti	ipulated above, including the	e details of the remedial
	-	or already taken, for submiss	
	-	igned by the EPD	
		1. 0.1 1	, , , , , , , ,
	-	ults of the investigation, sub	-
address the complaint a	and updated situation inc	luding the effectiveness of t	he remedial measures,
supported by reg	ular and additional moni	toring results in the monthly	y EM&A reports

Table 4.1 Environmental Complaint Handling Procedure

- 4.2. Should non-compliance of the criteria occur, action in accordance with the Action Plan in Appendix D shall be carried out.
- 4.3. No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP monitoring was recorded during the reporting month.
- 4.4. No complaint and non-compliance were received in the reporting month.
- 4.5. No notification of summons and successful prosecution was received in the reporting period.
- 4.6. Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix L.

5. EM&A SITE INSPECTION

- 5.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, 4 site inspections were carried out by the representative of ET, Contractor and Engineer on 3, 10, 17 and 24 Jun 2020, along with bi-weekly inspection of the implementation of landscape and visual mitigation measures conducted on 10 and 24 Jun 2020.
- 5.2. One joint site inspection with IEC also undertaken on 17 Jun 2020. Minor deficiencies were observed during weekly site inspection. Key observations during the site inspections are summarized in Table 5.1.

Date		Environmental Observations		Follow-up Status
	1.	Drip tray should be plugged at Portion 1A.	1.	Drip tray was plugged.
	2.	Oil stain was found at Portion 3B.	2.	Oil stain was removed by using
3 Jun 2020	3.	Bund/sand bag should be provided to prevent		oil absorbent.
		surface run-off.	3.	Sand bag was provided to
				prevent surface run-off.
	1.	Oil stain was found on drip tray at Portion 3B.	1.	Oil stain was removed.
	2.	NRMM label should be displayed on	2.	NRMM label was displayed on
10 Jun 2020		generator at Portion 1A.		the generator.
	3.	Drip tray should be provided to the oil drum	3.	Drip tray was provided to the oil
		in Shing Kai Road Portion 2B.		drum.
	1.	Stagnant water was found in drip tray at	1.	Stagnant water was removed.
		Portion 3B.	2.	Cement was removed.
17 Jun 2020	2.	Opened cement bag was found at Portion 3B.	3.	The air compressor was moved
	3.	Noise emission label was found damaged at		out of the site.
		Portion 3B.		
	1.	Oil stain was found at Portion 1A&3B.	1.	Oil stain was removed.
24 Jun 2020	2.	Vibratory hammer should be placed on	2.	Tarpaulin sheet was provided to
24 Jun 2020		tarpaulin sheet to prevent oil leakage at		the vibratory hammer.
		Portion 1A.		

Table 5.1 Site Observations

- 5.3. The Contractor had rectified all observation identified during environmental site inspection in the reporting period.
- 5.4. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents had been implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix E.


6. FUTURE KEY ISSUES

- 6.1. The construction activities provided by Contractor in the next reporting month are:
 - Ground Investigation at Portion 2B & 3B & Kai Cheung U Turn & Kai Cheung Loop Road.
 - Bored Pile at Portion 1A, 2B & 3B.
 - Foundation Work for the Foot Bridge at Kai Fuk Road.
 - Sheetpiling Works for Adit at Area 1D3.
 - Sheetpiling Works for Underpass at Portion 3B.
 - Construction of Marine Platform at Kai Tak Nallah
- 6.2. Potential environmental impacts arising from the above construction activities are mainly associated with dust and waste management.
- 6.3. The tentative schedule of 1-hour TSP and 24-hour TSP monitoring in the next reporting period is presented in Appendix M.
- 6.4. The construction programme for the Project for the next reporting month is presented in Appendix B.

7. CONCLUSION AND RECOMMENDATIONS

- 7.1. This 10th monthly EM&A Report presents the EM&A works undertaken during the period from 1 Jun 2020 to 30 Jun 2020 in accordance with the EM&A Manual and the requirement under EP- 457/2013/C.
- 7.2. Air quality (including 1-hour TSP and 24-hour TSP) was carried out in the reporting period. No exceedance of the Action and Limit Level was recorded for air quality impact monitoring during the reporting month.
- 7.3. Weekly environmental site inspections by the representative of ET, Contractor and Engineer were conducted during the reporting period. Joint site inspection with IEC were carried out on 17 Jun 2020. Minor deficiency was observed during site inspection and was rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 7.4. No complaint and non-compliance situation were received in the reporting month.
- 7.5. No notification of summons or prosecution was received since commencement of the Contract.
- 7.6. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A Alignment and Works Area for the Contract No. HY/2018/02



Appendix B Construction Programme

Data Date: 24-Jun-20 Print Date: 30-Jun-20) 11:39						re Kov	wloo				8/02 ai Tal	East											Alchm	iex – P	C Paul Y J	Paul Y	ure	
ctivity ID	Activity Name		Orig Dur Ea	arly Start	Early Finish	Late Start	Late Finish	Total Float	TRA (Day)	24	21	07	June 14 14	24	29	30	Ju 1	uly 15	10	26	1 02	1 00	August 16	22	20	30	Septembe 17	r 20	21
Central Kowlo	oon Route - Kai Tak Ea	st (Month 14 Update) (Re	334 14-	Nov-19 A	02-Jan-21	16-Dec-19	23-Dec-23	873	571.50	24	31	01	17	21	20		12		10	20	02	03	10	23		00	13	20	
PRELIMINAR	RIES AND GENERAL RE	QUIREMENTS	50 1	5-Jul-20	11-Sep-20	15-Jan-22	18-Jul-22	538	0.00																				
Independent	Safety Audit Scheme A	CC D31(5)																											
Safety Aduit			0 1	8-Jul-20	18-Jul-20	15-Jan-22	15-Jan-22	546	0.00																				
SA-1106	3rd Safety Audit at 6 months inte	rvals	0 1	8-Jul-20		15-Jan-22		546										•											
Utilities Sche	dule (WSD/DSD/CLP/T	G/PCCW/HKB/ATC/KT Tun	50 1	5-Jul-20	11-Sep-20	18-May-22	18-Jul-22	538	0.00													1		1	11				
Utilities Month	hly Meeting		50 1	5-Jul-20	11-Sep-20	18-May-22	18-Jul-22	538	0.00																				
UU-1104	6th Utilities monthly meeting		0 1	5-Jul-20		18-May-22		538									•												
UU-1106	7th Utilities monthly meeting		0 11	1-Sep-20		18-Jul-22		538																			•		
DESIGN AND			282 20-	-Jan-20 A	30-Nov-20	05-Mar-20	19-Aug-22	501	0.00																				
Permanent W	Vorks Design & Enginee	ring																							++				
DES - Architect	tural works for Footbridge		74 25-	Mar-20 A	03-Aug-20	18-Jun-20	28-Jul-20	-5	0.00																				
DES-1210	DES - Project Manager checking	and approval	24 25-	Mar-20 A	03-Jul-20	18-Jun-20	26-Jun-20	-5					-	_		•													
DES-1216	DES - Prepare submission of det	alls design	8 0	4-Jul-20	13-Jul-20	27-Jun-20	07-Jul-20	-5								-	-												
DES-1218	DES - ICE checking and approve	al de la companya de	6 14	4-Jul-20	20-Jul-20	08-Jul-20	14-Jul-20	-5									-	-											
DES-1220	DES - Project Manager checking	and approval; consent to start the works	12 2	1-Jul-20	03-Aug-20	15-Jul-20	28-Jul-20	-5																	++				
DES - E&M Wo	orks		135 23-	-Apr-20 A	06-Oct-20	17-Oct-20	29-Jan-21	95	0.00																				
DES-1208	DES - Prepare submission of des	ign and drawings	12 23-	-Apr-20 A	27-Jun-20	17-Oct-20	20-Oct-20	95																					
DES-1212	DES - ICE checking and approve	4	6 10-	-Jun-20 A	16-Jun-20 A	17-Oct-20	17-Oct-20						-																
DES-1214		ISD and FSD checking and approval	48 17-	-Jun-20 A	13-Aug-20	17-Oct-20	05-Dec-20	95								_						-							
DES-1222	DES - Prepare submission of det	ails design	12 14	1-Aug-20	- 27-Aug-20	07-Dec-20	19-Dec-20	95																	÷				
DES-1224	DES - ICE checking and approve			3-Aug-20	05-Sep-20	21-Dec-20	31-Dec-20	95																					
DES-1226		ISD and PSD checking and approval; consent		7-Sep-20	06-Oct-20	02-Jan-21	29-Jan-21	95																					
	to start the works Design & Engineering		248 20-	-Jan-20 A	30-Nov-20	23-Apr-20	19-Aug-22	501	0.00																				
	iges at Ground		248 20-	-Jan-20 A	30-Nov-20	23-Apr-20	08-Jun-22	440	0.00																				
	gn for Bridge S9 - Piles & Pi	le Cans			24-Jun-20	23-Apr-20	23-Apr-20	-50	0.00																				
DES-0120	CSD-B(S9 Piles & Pile Caps) Cons		0		24-Jun-20		23-Apr-20	-50						Ļ															
	gn for Bridge S9 - Piers & D			4-Jun-20	15-Oct-20	03-Jul-20	22-Oct-20	6	0.00																				
DES-0122	CSD-B(S9 Piers & Deck) ICE Che			4-Jun-20	23-Jul-20	03-Jul-20	30-Jul-20	6																					
DES-0122		to PM & all relevant parties for review and	70 24		15-Oct-20	31-Jul-20	22-Oct-20	6											_										
DES-0124	approval CSD-B(S9 Piers & Deck) Consent		0		15-Oct-20	51-30P20	22-0d-20 22-0d-20	6																					
			71 24	1 3up 20	15-Oct-20	19-Sep-20	14-Dec-20	73	0.00																				
	gn for Bridge S1/S9 - Piers								uw																				
DES-0134	CSD-B(S1/S9 Piers & Deck) ICE		11 24		08-Jul-20	19-Sep-20	03-Oct-20	73						-															
	approval	mit to PM & all relevant parties for review and		5-Jun-20	16-Sep-20	21-Sep-20	14-Dec-20	73																					
DES-0138	CSD-B(S1/S9 Piers & Deck) Cons		0	1 25 i	16-Sep-20	70 M	14-Dec-20	73													ļ				ļ				
Detailed Desig	gn for Bridge S2, S7 & S8 -	Piles & Pile Caps	138 20-	-Jan-20 A	21-Jul-20	23-May-20	18-Jun-20	-26	0.00																				
 Current Mile 														Pro	ject ID:	KTE-WP	08_M14					-	Date 24-Apr-20	Submit CSE		vision ne Rev6		Checked ST	Approve DC
Actual Work Critical Rem		Central H	Cowlooi							date)	(Rev	/8 - CS	SD)		seline:	Vaniha D-	lling Progra						29-Apr-20 25-May-20	Monthly Pro Submit CSE	gramme Up	odate M12		ST	DC
Remaining 1				Thr	ee Moi	nth Rol	ling Pro	ogram	nme								Months Re		TE - Subm	nission.			29-May-20 29-May-20 24-Jun-20	Monthly Pro Submit CSE	gramme Up	odate M13		ST	DC DC DC
																							24-JUN-20	I SUDMIT CSL	r-rogramm	ne Hev8 odate M14			DC

ctivity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA				June					July				,	lugust				September		j
								Float	(Day)	24	31	07	14	21		28	05	15 12	19	26	02	09	16	23	30	06	17	20	27
Bridge S7			138	20-Jan-20 A	21-Jul-20	23-May-20	18-Jun-20	-26	0.00																				
DES-0164	CSD-B(S7 Piles & Pile Caps) Submit to PM & all approval	relevant parties for review and	53	20-Jan-20 A	24-Jun-20	23-May-20	23-May-20	-26																					
DES-0165	CSD-B(S7 Piles & Pile Caps) Foundation Design (CNCE-00XX)	Review and approval	36	04-May-20 A	21-Jul-20	25-May-20	18-Jun-20	-26							-		-		-										
DES-0166	CSD-B(S7 Piles & Pile Caps) Consent to start the	e warks	0		21-Jul-20		18-Jun-20	-26											•										
Detailed Desig	gn for Bridge S2, S7 & S8 - Piers & De	dk	129	29-Jun-20	30-Nov-20	10-May-21	08-Jun-22	440	0.00																				
Bridge S2			66	29-Jun-20	14-Sep-20	28-Jul-21	15-Oct-21	317	0.00																				
DES-0174	CSD-B(S2 Piers & Deck) ICE Checking and app	oroval	13	29-Jun-20	14-Jul-20	28-Jul-21	11-Aug-21	317																					
DES-0176	CSD-B(S2 Piers & Deck) Submit to PM & all rele	evant parties for review and	52	16-Jul-20	14-Sep-20	13-Aug-21	15-Oct-21	317																			÷		
DES-0178	approval CSD-B(S2 Piers & Deck) Consent to start the w	arks	0		14-Sep-20		15-Oct-21	317																			•		
Bridge S7			65	12-Sep-20	30-Nov-20	10-May-21	27-Jul-21	188	0.00												+					+			
DES-0180	CSD-B(S7 Piers & Deck) ICE Checking and app	ma		12-Sep-20	14-Oct-20	10-May-21	09-Jun-21	188																					
DES-0182	CSD-B(S7 Piers & Deck) Submit to PM & all reli			15-Oct-20	30-Nov-20	10-Jun-21	27-Jul-21	188																					
	approval	evante par des ror review and																											
Bridge S8				04-Aug-20	19-Oct-20	18-Mar-22	08-Jun-22	475	0.00												_								
DES-0186	CSD-B(S8 Piers & Deck) ICE Checking and app			04-Aug-20	17-Aug-20	18-Mar-22	31-Mar-22	475																		<u>.</u>			
DES-0188	CSD-B(S8 Piers & Deck) Submit to PM & all rele approval		52	18-Aug-20	19-Oct-20	01-Apr-22	08-Jun-22	475															_						-
DES-0190	CSD-B(S8 Piers & Deck) Consent to start the wi	arks	0		19-Oct-20		08-Jun-22	475																					
CSD-F for Four	ndation of Ring Road Underpass & Ve	ntilation Adit	152	28-Feb-20 A	01-Sep-20	13-Jun-22	19-Aug-22	575	0.00																				
Detailed Desig	gn for Foundation of Ring Road Unde	rpass & Ventilation A	152	28-Feb-20 A	01-Sep-20	13-Jun-22	19-Aug-22	575	0.00																				
DES-0198	CSD-F Submit to PM & all relevant parties for re	eview and approval	51	28-Feb-20 A	01-Sep-20	13-Jun-22	19-Aug-22	575				-					_												
DES-0196	CSD-FICE Checking and approval		13	28-Feb-20 A	01-Sep-20	13-Jun-22	19-Aug-22	575													÷			-j					
DES-0200	CSD-F Consent to start the works		0		01-Sep-20		19-Aug-22	575																	•				
CSD-G for Brid	lges across Kai Tak River (3 spans to 2	Spans)	129	19-Mar-20 A	08-Sep-20	10-Jul-20	16-Mar-21	150	0.00																				
Detailed Desig	gn for Bridge S1, S3, S4, CKRE & CKR	W - Piers & Deck	129	19-Mar-20 A	08-Sep-20	10-Jul-20	16-Mar-21	150	0.00																				
Bridge S3			82	27-Mar-20 A	01-Sep-20	14-Aug-20	22-Oct-20	42	0.00																				
DES-0236	CSD-G(S3 Piers & Deck) Submit to PM & all rel	evant parties for review and	51	27-Mar-20 A	01-Sep-20	14-Aug-20	22-Oct-20	42													ļ								
DES-0238	approval CSD-G(S3 Piers & Deck) Consent to start the w		0		01-Sep-20	5	22-Oct-20	42																					
Bridge S4			57	27-Mar-20 A	08-Sep-20	10-Jul-20	22-Sep-20	12	0.00																				
DES-0242	COD C/C4 Dires 0 David Colorado DM 0 all sel			27-Mar-20 A		10-Jul-20		12	0.00																				
	CSD-G(S4 Piers & Deck) Submit to PM & all rel approval			27-Mar-20 A	08-Sep-20	10-Jul-20	22-Sep-20																						
DES-0244	CSD-G(S4 Piers & Deck) Consent to start the w	orks	0		08-Sep-20		22-Sep-20	12																		. .			
Bridge CKRE 8				19-Mar-20 A	11-Aug-20	22-Jan-21	16-Mar-21	174	0.00																				
DES-0248	CSD-G(CKRE & CKRW Piers & Deck) Submit to review and approval	PM & all relevant parties for	47	19-Mar-20 A	11-Aug-20	22-Jan-21	16-Mar-21	174																					
DES-0250	CSD-G(CKRE & CKRW Piers & Deck) Consent to	start the works	0		11-Aug-20		16-Mar-21	174														•							
Temporary W	Vorks Design & Engineering		251	13-Feb-20 A	23-Oct-20	05-Mar-20	02-Mar-22	394	0.00																				
DES - Tempora	ary Works for Bridges		251	13-Feb-20 A	23-Oct-20	05-Mar-20	02-Mar-22	394	0.00																				
DES_T01 - Te	emp. working platform & Watertight C	Cofferdam at Kai Tak I	24	18-Feb-20 A	03-Jul-20	05-Mar-20	12-Mar-20	-89	0.00											1			1	1					
DES-1312	DES - Project Manager checking and approval	consent to start the works	24	18-Feb-20 A	03-Jul-20	05-Mar-20	12-Mar-20	-89				-				-													
DES_T02 - Te	emp works for temp pre-grouting und	er Kai Tak River	24	18-Feb-20 A	03-Jul-20	10-Dec-20	17-Dec-20	140	0.00																				
DES-1316	DES - Project Manager checking and approval		24	18-Feb-20 A	03-Jul-20	10-Dec-20	17-Dec-20	140				_																	
DES T03-Te	pre-grouting works emp working platform for Bridge S1/S		93	02-Jun-20 A	11-Sep-20	05-Nov-20	28-Aug-21	281	0.00																				
														:	1							:	Date	:		-		<u> </u>	
Current Mile Actual Work		• • • •		_		. 							-				WP08_M	14					4-Apr-20	Submit CSD		Rev6	TST	hecked Ap T DC	
Actual Work		Central P	٥wlo							date	e) (Rev	/8 - CS	D)		Baseline avout: 2		Rolling	Programn	ne				9-Apr-20 5-May-20	Monthly Prog Submit CSD			TST		
Remaining	Work			Th	ree Mo	nth Rol	ling Pro	ogram	nme										g, KTE - S	ubmissior			9-May-20 4-Jun-20	Monthly Prog Submit CSD	ramme Upda	ite M13	TST	T DC	
																4 17								Monthly Prog			TST		_
														P	Page 2 d	0F17													

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA (Day)		\mp	J	ne 4				July 15			Aug	gust 16		-	Se	ptember	
DES-1318	DES - Prepare preliminary proposal submissi	an	*	02-Jun-20 A	15-Jul-20	05-Nov-20	24-Nov-20	Float 110	(Day)	24	Ŧ	31 07		21	28	05	12	19 26	02	09	16	23	30	06	13	20 27
DES-1320	DES - ICE checking and approval			16-Jul-20	14-Aug-20	02-Jul-21	31-Jul-21	281																		
					-																					
DES-1322	DES - Project Manager checking and approv works			15-Aug-20	11-Sep-20	02-Aug-21	28-Aug-21	281																		
	emp working platform for Bridge S7			16-Jul-20	23-Oct-20	09-Jun-21	16-Sep-21	263	0.00																	
DES-1324	DES - Prepare preliminary proposal submissi	on	36	16-Jul-20	26-Aug-20	09-Jun-21	22-Jul-21	263																		
DES-1326	DES - ICE checking and approval		24	27-Aug-20	23-Sep-20	23-Jul-21	19-Aug-21	263														-			-	
DES-1328	DES - Project Manager checking and approv works	al; consent to start the Portal	24	24-Sep-20	23-Oct-20	20-Aug-21	16-Sep-21	263																		
DES_T06 - T	emp working platform for Bridge S2	& S8 over KF Rd & KC F	84	16-Jul-20	23-Oct-20	15-Nov-21	02-Mar-22	394	0.00																	
DES-1330	DES - Prepare preliminary proposal submissi	an	36	16-Jul-20	26-Aug-20	15-Nov-21	28-Dec-21	394														-				
DES-1332	DES - ICE checking and approval		24	27-Aug-20	23-Sep-20	29-Dec-21	26-Jan-22	394														. 📫				-
DES-1334	DES - Project Manager checking and approv	al; consent to start the Portal	24	24-Sep-20	23-Oct-20	27-Jan-22	02-Mar-22	394			Ť											1				
DES_T12 - E	LS Design for Bridge S1 - 1A-S1 to 1D	-51	64	19-Jun-20 A	08-Aug-20	12-May-20	21-Aug-20	11	0.00																	
DES-1348	DES - Prepare preliminary proposal submission	xn	12	19-Jun-20 A	26-Jun-20	12-May-20	13-May-20	-37					-	-												
DES-1350	DES - ICE checking and approval		12	27-Jun-20	11-Jul-20	11-Jul-20	24-Jul-20	11						- ÷												
DES-1352	DES - Project Manager checking and approv	al; consent to start the ELS works	24	13-Jul-20	08-Aug-20	25-Jul-20	21-Aug-20	11																		
DES_T13 - E	LS Design for Bridge S3, CKRE & CKR	W - 3A-3D / K1-K4	64	18-Jun-20 A	08-Aug-20	12-May-20	24-Jun-20	-37	0.00		+			++								++				
DES-1354	DES - Prepare preliminary proposal submission	'n	12	18-Jun-20 A	26-Jun-20	12-May-20	13-May-20	-37																		
DES-1356	DES - ICE checking and approval		12	27-Jun-20	11-Jul-20	14-May-20	27-May-20	-37																		
DES-1358	DES - Project Manager checking and approv	al: consent to start the ELS works	24	13-Jul-20	08-Aug-20	28-May-20	24-Jun-20	-37																		
	LS Design for Bridge S4 - 4A-S4 to 4J			25-May-20 A	06-Aug-20	10-Aug-20	24-Feb-21	161	0.00																	
DES_114 - E	DES - Prepare preliminary proposal submissio			25-May-20 A	24-Jun-20		10-Aug-20	39	0.00		4			_												
DES-1362		1				10-Aug-20		161																		
	DES - ICE checking and approval			24-Jun-20	09-Jul-20	07-Jan-21	20-Jan-21																			
DES-1364	DES - Project Manager checking and approv			10-Jul-20	06-Aug-20	21-Jan-21	24-Feb-21	161																		
DES_T15 - E	LS Design for Bridge S2 - 2A-S4 to 2E	L-S2 & 2ER-S2	64	18-Jun-20 A	08-Aug-20	05-Nov-20	24-Aug-21	306	0.00																	
DES-1366	DES - Prepare preliminary proposal submission	n	36	18-Jun-20 A	26-Jun-20	05-Nov-20	06-Nov-20	110																		ļ
DES-1368	DES - ICE checking and approval		12	27-Jun-20	11-Jul-20	14-Jul-21	27-Jul-21	306						-												
DES-1370	DES - Project Manager checking and approve	al; consent to start the ELS works	24	13-Jul-20	08-Aug-20	28-Jul-21	24-Aug-21	306												1						
DES_T16 - E	LS Design for Bridge S7 - 7B-S7 to 7D)-S7	52	05-Jun-20 A	25-Jul-20	05-Nov-20	16-Jul-21	285	0.00																	
DES-1372	DES - Prepare preliminary proposal submission	'n	36	05-Jun-20 A	26-Jun-20	05-Nov-20	06-Nov-20	110				-	_													
DES-1374	DES - ICE checking and approval		5	11-Jun-20 A	27-Jun-20	17-Jun-21	17-Jun-21	285				-														
DES-1376	DES - Project Manager checking and approv	al; consent to start the ELS works	24	27-Jun-20	25-Jul-20	18-Jun-21	16-Jul-21	285			\uparrow			÷								1	-			
DES_T17 - E	LS Design for Bridge S8 - 8A-S8 to 8D	-58	64	19-Jun-20 A	08-Aug-20	05-Nov-20	14-Dec-21	399	0.00																	
DES-1378	DES - Prepare preliminary proposal submission	xn	36	19-Jun-20 A	26-Jun-20	05-Nov-20	06-Nov-20	110					-													
DES-1380	DES - ICE checking and approval		12	27-Jun-20	11-Jul-20	03-Nov-21	16-Nov-21	399																		
DES-1382	DES - Project Manager checking and approv	al; consent to start the ELS works	24	13-Jul-20	08-Aug-20	17-Nov-21	14-Dec-21	399																		
DES T18-E	LS Design for Bridge S1/S9 - 1E-S1/S			28-Feb-20 A	30-Jul-20	10-Mar-21	17-Apr-21	208	0.00		+															
DES-1386	DES - ICE checking and approval	· · · · · · · · · · · · · · · · · · ·		28-Feb-20 A	29-Jun-20	10-Mar-21	13-Mar-21	200	0.00																	
DES-1388								206																		
	DES - Project Manager checking and approv			03-Jul-20	30-Jul-20	17-Mar-21	17-Apr-21		0.07										1							
DES_T27 - T	emporary Slope Works for Bridge S9	Foundation Works	176	13-Feb-20 A	25-Jul-20	31-Jul-20	29-Aug-20	30	0.00																	
 Quirrent M 														Proje	ct ID: KTE	-WP08_M	14			24-	Date Apr-20	Submit CSD Pr	Revision rogramme Re		Ched	ked Approved DC
Actual Wo	irk maining Work	Central k	Cowlo				•			date)) (F	Rev8 - CSD		Base		o Dellir -	Dragon			29-	Apr-20	Monthly Progra Submit CSD Pr	amme Update	M12	TST	DC
Remaining				Th	ree Mo	nth Rol	ling Pro	gram	nme						ut: 3 Month TASK filte			ne g, KTE - Submissi	ion.	294	May-20	Monthly Program	ımme Update	M13	TST	DC
																						Submit CSD Pr Monthly Progra			TST TST	DC DC
														Page	3 of 17											

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA				June					July					August	1				September		
								Float	(Day)	24	31	07	14	21	21	8	05	15 12	19	26	02	0	9	16	23	30	06	17	20	27
DES-1458	DES - ICE checking and approval		32	13-Feb-20 A	26-Jun-20	31-Jul-20	01-Aug-20	30																						
DES-1460	DES - Project Manager checking and approval; consent to st works	art the slope	24	27-Jun-20	25-Jul-20	03-Aug-20	29-Aug-20	30																						
DES - Tempora	ary Works for Underpasses, Adit and Roads		86	24-Jun-20	06-Oct-20	11-Aug-20	28-Feb-22	407	0.00																					
DES_T08 - Te	emp works for construction of Sign Gantries, Lig	hting Poles	86	24-Jun-20	06-Oct-20	10-Nov-21	28-Feb-22	407	0.00																					
DES-1390	DES - Prepare preliminary proposal submission		36	24-Jun-20	06-Aug-20	10-Nov-21	21-Dec-21	407												-										
DES-1392	DES - ICE checking and approval		26	07-Aug-20	05-Sep-20	22-Dec-21	24-Jan-22	407														<u> </u>	_	-			1			
DES-1394	DES - Project Manager checking and approval; consent to st	art the works	24	07-Sep-20	06-Oct-20	25-Jan-22	28-Feb-22	407																			_			
DES_T10 - Te	emporary works for Traffic Deck over Underpass	S3	84	27-Jun-20	06-Oct-20	21-Apr-21	31-Jul-21	238	0.00																					
DES-1402	DES - Prepare preliminary proposal submission (ELS for Box Ramps)	Section and	36	27-Jun-20	08-Aug-20	21-Apr-21	03-Jun-21	238							÷	-				-	1	-								
DES-1404	DES - ICE checking and approval		24	10-Aug-20	05-Sep-20	04-Jun-21	03-Jul-21	238																-]			
DES-1406	DES - Project Manager checking and approval; consent to st	art Underpass S3	24	07-Sep-20	06-Oct-20	05-Jul-21	31-Jul-21	238																						_
DES_T22 - EL	S Design for Underpass S3		84	24-Jun-20	03-Oct-20	11-Aug-20	19-Nov-20	39	0.00							T														
DES-1408	DES - Prepare preliminary proposal submission (ELS for Box Ramps)	Section and	36	24-Jun-20	06-Aug-20	11-Aug-20	21-Sep-20	39							:	-				+										
DES-1410	DES - ICE checking and approval		24	07-Aug-20	03-Sep-20	22-Sep-20	21-Oct-20	39														—	-			-				
DES-1412	DES - Project Manager checking and approval; consent to st	art Underpass S3	24	04-Sep-20	03-Oct-20	22-Oct-20	19-Nov-20	39																				:		-
DES - Tempora	ary works for Kai Fuk Road Footbridge		133	20-Apr-20 A	06-Oct-20	24-Apr-20	23-Feb-21	110	0.00																					
DES_T19 - EL	S Design for Kai Fuk Road Footbridge		6	20-Apr-20 A	25-May-20 A	24-Apr-20	24-Apr-20		0.00		1				1						1									
DES-1442	DES - Project Manager checking and approval; consent to st	art the ELS Works	6	20-Apr-20 A	25-May-20 A	24-Apr-20	24-Apr-20			•																				
DES_T21 - EL	S Design for Demolition of Subway KS20		86	24-Jun-20	06-Oct-20	05-Nov-20	23-Feb-21	110	0.00																					
DES-1444	DES - Prepare preliminary proposal submission (ELS for dem of ramp)	iolish upper part	36	24-Jun-20	06-Aug-20	05-Nov-20	16-Dec-20	110								_				_										
DES-1446	DES - ICE checking and approval		26	07-Aug-20	05-Sep-20	17-Dec-20	19-Jan-21	110														÷	_				1			
DES-1448	DES - Project Manager checking and approval; consent to st	art the works at	24	07-Sep-20	06-Oct-20	20-Jan-21	23-Feb-21	110					++		1						1						-	 		_
DES - Tempora	Existing Subway ary works for Box Culvert		132	04-Mar-20 A	13-Aug-20	29-Jun-20	17-Aug-20	3	0.00																					
DES_T25 - EL	S Design for Reconstruciton of Box Culvert		132	04-Mar-20 A	13-Aug-20	29-Jun-20	17-Aug-20	3	0.00																					
DES-1450	DES - Prepare preliminary proposal submission		36	04-Mar-20 A	17-Jun-20 A	29-Jun-20	29-Jun-20					_	-																	
DES-1452	DES - ICE checking and approval		23	18-Jun-20 A	16-Jul-20	29-Jun-20	20-Jul-20	3					-	-		-														
DES-1454	DES - Project Manager checking and approval; consent to st	art the ELS Works	24	17-Jul-20	13-Aug-20	21-Jul-20	17-Aug-20	3			+				+	÷							•							
PROCUREME	NT, MANUFACTURING & DELIVERIES		334	14-Nov-19 A	02-Jan-21	23-Apr-20	30-Dec-21	291	0.00																					
	of Site Works																													
PRO-1852	PRO - Award sub-contractor for Prestressing concrete works		90	14-Nov-19 A	17-Jul-20	07-Dec-21	30-Dec-21	430				_				_														
Procurement	of Lifts		243	25-Nov-19 A	30-Sep-20	24-Jun-20	30-Sep-20	0	0.00																					
Shop Drawings			174	25-Nov-19 A	03-Jul-20	24-Jun-20	30-Sep-20	76	0.00						++						-									
PRO-1862	PRO - Lifts - Shop Drawings Development and Review		52	25-Nov-19 A	03-Jul-20	24-Jun-20	03-Jul-20	0				_				-														
PRO-1864	PRO - Lifts - Obtain shop Drawings Approval		0		03-Jul-20		30-Sep-20	76								•														
Procurement /			148	19-Mar-20 A	30-Sep-20	24-Jun-20	30-Sep-20	0	0.00																					
PRO-1868	PRO - Procurement of Lifts		148	19-Mar-20 A	30-Sep-20	24-Jun-20	30-Sep-20	0					_			_				_										
	of E&M System		116	23-Apr-20 A	02-Jan-21	02-Dec-20	06-May-21	95	0.00				+		++															
Shop Drawings			48	23-Apr-20 A	20-Aug-20	02-Dec-20	29-Jan-21	133	0.00																					
PRO-1872	PRO - Mechanical System - Shop Drawings Development and	d Review		23-Apr-20 A		02-Dec-20	29-Jan-21	133																_						
	· · · · · · · · · · · · · · · · · · ·		.0																1					_						
Current Mie Current Mie Adual Work Critical Rems Remaining N	k naining Work	Central K	Kowla			i Tak Ea nth Rol	•			date)) (Rev	/8 - CS	D)	Ba La Fi	seline: yout: 3	: 3 Month ASK filte	WP08_M s Rolling rs: 3 Mor	Program		Submissi	on.		Da 24-Apr: 29-Apr: 25-May 29-May 24-Jun: 30-Jun:	20 5 20 M -20 5 -20 M -20 M	Submit CSD P Aonthly Progra Submit CSD P Aonthly Progra Submit CSD P Aonthly Progra	imme Upda rogramme F imme Upda rogramme F	Rev6 te M12 Rev7 te M13 Rev8	C TS TS TS TS TS TS	DC DC DC DC	

Activity ID	Activity Name		Orig Dur Early	Start Early Finis	h Late Start	Late Finish	Total	TRA				June				July				AL	igust				September		я
							Float		24	31	07	14	21	28	05	15	19	26	02	09	16 16	23	30	06	17	20	27
PRO-1874	PRO - Mechanical System - Obtain shop Drav	vings Approval	0	20-Aug-2		29-Jan-21	133														•						: II
Procurement			72 07-Oc	t-20 02-Jan-2	1 30-Jan-21	06-May-21	95	0.00																			
PRO-1876	PRO - Issue PO for Procurement of Mechanic	al System	0 07-00	t-20	30-Jan-21		95																				
PRO-1878	PRO - Procurement of Mechanical System		72 07-O	t-20 02-Jan-2	1 30-Jan-21	06-May-21	95		1																		: II
Procurement	t of Cladding and Glass Panels		132 24-Mar	-20 A 29-Sep-2	0 04-Jul-20	23-Sep-20	-5	0.00																			;
Shop Drawing	gs		71 24-Mar	-20 A 20-Jul-2) 04-Jul-20	29-Jul-20	8	0.00																			: II
PRO-1882	PRO - Cladding and Glass Panels - Shop Drav	vings Development and Review	48 24-Mar	-20 A 20-Jul-2	04-Jul-20	28-Jul-20	7				-					+	÷										: II
PRO-1884	PRO - Cladding and Glass Panels - Obtain sho	p Drawings Approval	0	20-Jul-2)	29-Jul-20	8										•					1					[
Procurement	/ Fabrication		49 04-Au	g-20 29-Sep-2	0 29-Jul-20	23-Sep-20	-5	0.00																			: II
PRO-1886	PRO - Issue PO for Procurement of Cladding	and Glass Panels	0 04-Au	g-20	29-Jul-20		-5												•								: II
PRO-1888	PRO - Procurement of Cladding and Glass Pa	nels	48 05-Au	g-20 29-Sep-2	0 30-Jul-20	23-Sep-20	-5												_								
Procurement	t of Sleeve Pipes		100 24-Ju	1-20 22-Oct-2	0 20-Jun-20	19-Oct-20	-3	0.00																			: II
PRO-1890	PRO - Issue PO for Procurement of Sleeve Pi	Des	0 24-Ju	1-20	20-Jun-20		-3						···•						+								·
PRO-1892	PRO - Procurement of Sleeve Pipes		100 24-Ju				-3																				
			92 19-Ma		23-Apr-20	27-May-20	-62	.0.00						T													T
Procurement PRO-1895	t of Lane Control Signal (LCS) PRO - Procurement of Lane Control Signal Lig	abt (LCS)		-20 A 28-Jul-2			-62	- 0.00																			;
		Jin (100)				27-may-20																					
CONSTRUCT			251 17-Feb	-20 A 28-Dec-2		23-Dec-23		571.50						ļļ.					ļ			ļ					ļļ
	orary Traffic Management Sche	me	0 07-Au	3-20 07-Aug-2	0 30-May-20	30-May-20		0.00																			: II
	for Kai Fuk Road		0 07-Au				-56																				
KFR-TTA-2A	TTA - Kai Fuk Road - Stage 2A, 1-3 (Night W FB3)	ork) (Footbridge Span FB2 to	0 07-Au	g-20	30-May-20		-56												•								
Section 1 - A	II the Works of the Site, except	Section 2 to 17	237 17-Feb		0 16-Dec-19	23-Dec-23	891	269.00																			
Sch_1 Prelimi	inaries Works		196 23-Mar	-20 A 03-Nov-2	0 09-Mar-20	23-Dec-23	922	87.00																			:
Site Establis	hment Works		196 23-Mar	-20 A 03-Nov-2	0 09-Mar-20	23-Dec-23	922	87.00											1								
Initial Works	1		67 24-Ju	n-20 11-Sep-2	0 31-Aug-20	02-Mar-21	135	0.00																			
1-2025	SE - Temporary works for pile 20L-S2		12 24-Ju	1-20 09-Jul-2) 10-Feb-21	02-Mar-21	190							+ +													
1-2023	SE - Temporary Slope works for Pile 1D-S1/S	9-2	18 08-Au	g-20 28-Aug-2	0 31-Aug-20	19-Sep-20	19																				i
1-2021	SE - Temporary works for Bridge S2, 28-S2 F	Foundation	12 29-Au	g-20 11-Sep-2	0 21-Sep-20	06-Oct-20	19																				- 11
Kai Cheung R	Road U-turn Section (1350 driainpipe div	ersion) (CE-0024)	105 23-Mar	-20 A 16-Jul-2) 22-May-20	14-Sep-20	50	13.00						$\uparrow \uparrow \uparrow$					1								
1350 pipes 8	& Manholes (S470A & S475)		105 23-Mar	-20 A 16-Jul-2) 22-May-20	14-Sep-20		9.00																			
54-5678	5A - Construct MH S470 and S475 (2 nos)		24 23-Mar	-20 A 18-Jun-20	A 22-May-20	22-May-20		0.00			-	<u> </u>															
54-5686	5A - Backfilling and temp reinstatement		30 02-May	-20 A 18-Jun-20				6.00																			, I)
54-5688	5A - Connection to extg Box Culvert; Change	over		-20 A 03-Jun-20		22-May-20		0.00																			
5A-5673	5A - Resume trial trench for HKT & TCSS (CE			-20 A 20-Jun-20										$\left \cdot \right $					+								
54-5692	5A - Completion of 1350 drainpipe works		0	19-Jun-20		14-Sep-20																					
54-5690	54 - Mass filing abandon pipelines / Demolite	evicting MHc	18 24-Ju				-28	3.00																			- 11
							-28																				i
5A-5675	5A - Slewing HKT & TCSS cables (To be disc	usseu)	12 24-Ju	n-20 09-Jul-2) 31-Aug-20	12-Sep-20	56																				
300 pipes			14 04-Jun	-20 A 19-Jun-20	A 14-Sep-20	14-Sep-20		4.00						ļ					ļ			ļļ					ļļ
5A-5682	5A - ELS for 300 drainpipes (~29m)			-20 A 12-Jun-20				2.00																			;
5A-5684	5A - Install 300 drain pipes(~29m) & connect	bon	6 13-Jun	-20 A 19-Jun-20	A 14-Sep-20	14-Sep-20		2.00																			
Quirrent M	lestone												Pn	niect ID	KTE-WP08	M14				-	Date	Submit OPD 7	Revisi		Che	idked A	
Actual Wo	rk.	Central H	Cowloon	Route - K	ai Tak E	ast (Mo	nth 1	4 Up	date	e) (Reva	8 - CS	D)	Ba	seline:						29	-Apr-20 -Apr-20	Submit CSD P Monthly Progra	amme Upda	te M12	TST	DC	
Critical Ren Remaining	maining Work			Three M								,			Months Roll SK filters: 3 M			ubmiceica		29	-May-20 -May-20	Submit CSD P Monthly Progra	amme Upda	te M13	TST	DC DC	_
						-	-									ionuns rcolli	iy, nie - 5	uu11115510f1			Jun-20 Jun-20	Submit CSD P Monthly Progra	^p rogramme F	Rev8	TST TST	DC DC	
L													Pa	ige 5 of	17					_							

ctivity ID	Activity Name		Orig Dur 1	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA (Day)		June 14				July 15				Augus 16	st				September 17	
Uncharted PC	Structures at Part 1A (NCE-0035, CE-0	061 & CE-0062)	42	08-Jul-20	25-Aug-20	26-Mar-20	20-May-20	-81	15.00	24 31 07	14	2	1 28	05	12	19	26	02	09	16	23	30	06	13	20
Part 2				08-Jul-20	25-Aug-20	26-Mar-20	20-May 20	- 01	15.00																
1-2368	1A - (Part 2 - Remaining) Excavate to expose	the uncharted douctures		08-Jul-20	27-Jul-20	26-Mar-20	18-Apr-20	-81	5.00					_											
1-2370	1A - (Part 2 - Remaining) Demolish the unch			20-Jul-20	13-Aug-20	08-Apr-20	06-May-20	-81																	
1-2372	1A - (Part 2 - Remaining) - Backfilling to grou			13-Aug-20	25-Aug-20	25-Apr-20	20-May-20	-81	6.00																
	ks of Riverbed at Kai Tak River (CE-003	9)		8-May-20 A	15-Sep-20	09-Mar-20	19-Nov-20	53	0.00																
1-2354	KTR - Cleaning Pile1D area (CEWN-0062)		18 18	8-May-20 A	06-Jun-20 A	09-Mar-20	09-Mar-20																		
1-2356	KTR - Cleaning Part 1 area (1E-S1 / 3E-S3 / H	(5-CKRE) (CEWN-0062)	36 0	8-Jun-20 A	21-Jul-20	09-Mar-20	02-Apr-20	-86		-						-									
1-2358	KTR - Cleaning Part 2 (Remaining area) (CEV	W-0062)	48	22-Jul-20	15-Sep-20	22-Sep-20	19-Nov-20	53								-								-	
Temporary ste	eel platform over Kai Tak River		102	04-Jul-20	03-Nov-20	13-Mar-20	04-Feb-21	77	39.00																
DIA Stage 1				04-Jul-20	24-Aug-20	13-Mar-20	09-Jun-20		16.00																
1-2316	SE - Temp steel platform for 1D, piles		30	04-Jul-20	07-Aug-20	13-Mar-20	21-Apr-20	-89	12.00						-			_							
1-2322	SE - Preparation work for riverbed; Coring &	Temporary pre-grouting for	26	25-Jul-20	24-Aug-20	11-May-20	09-Jun-20	-63	4.00										_	_	-				
DIA Stage 2	1D-S1/S9-A (1 nr)		84	25-Jul-20	03-Nov-20	03-Apr-20	18-Jul-20	-89	17.00																
1-2318	SE - Temporary steel platform for 1E, 3E, CK	RE-K5 piles	48	25-Jul-20	18-Sep-20	03-Apr-20	04-Jun-20	-89	12.00							L								_	
1-2324	SE - Temporary pre-grouting for 1E-S1, 3E-S	53, CKRE-K5 (4 nrs)	36	19-Sep-20	03-Nov-20	05-Jun-20	18-Jul-20	-89	5.00																
DIA Stage 3			36	19-Sep-20	03-Nov-20	22-Dec-20	04-Feb-21	77	6.00																
1-2332	SE - Install F3 concrete block and decking for	Partian 1 (S3, CKRE & CKRW)	36	19-Sep-20	03-Nov-20	22-Dec-20	04-Feb-21	77	6.00															4	
		10011(03,002.0000)		03-Jul-20	24-Sep-20	23-Sep-20	18-Dec-20		20.00																
1-2330	1 - Construct piling platform (1G-S1/S9) adja			03-Jul-20			20-Nov-20		10.00																
					27-Aug-20	23-Sep-20											L								
1-2328	1 - Construct piling platform (8A-S8 & 2F-S2) abutment	adjacent to existing KCR		31-Jul-20	24-Sep-20	23-Oct-20	18-Dec-20		10.00								T							-	_
	TV relocation (CE-0035)			3-Jun-20 A	14-Aug-20	21-Apr-20	11-Jun-20	-53	0.00																
1-2344	1 - Place High Mast CCTV order (50 days) [Po July)	stential early delivery on mid of	0 1	3-Jun-20 A		21-Apr-20					•														
1-2345	1 - Procurement for CCTV		50 1	3-Jun-20 A	31-Jul-20	21-Apr-20	28-May-20	-64																	
1-2346	1 - Construct new footing for High Mast CCTV	/	12	18-Jul-20	31-Jul-20	15-May-20	28-May-20	-53							1										
1-2348	1 - Erect High Mast CCTV; incl T&C		12 (01-Aug-20	14-Aug-20	29-May-20	11-Jun-20	-53									•	-	_						
1-2349	1 - Complete High Mast CCTV relocation work	s	0		14-Aug-20		11-Jun-20	-53											•						
BEM Site Acco	ommodation (PMI-0065)		86 2	4-Jun-20 A	06-Oct-20	12-Sep-23	23-Dec-23	945	0.00																
1-1500	BEM - Access Date to BEM Site Accommodati	on Area	0 2	4-Jun-20 A		12-Sep-23							•												
1-1502	BEM - Construct BEM Site Office		54 2	4-Jun-20 A	27-Aug-20	12-Sep-23	16-Nov-23	945							_										
1-1504	BEM - Internal Finish; E&M Works		50 0	07-Aug-20	06-Oct-20	27-Oct-23	23-Dec-23	945										Ļ							
1-1506	BEM - Allow BEM Contractor to access within	the Site (15 Sep 2020)	0		06-Oct-20		23-Dec-23	945																	
Sch_2 Ground	Investigation		135 1	6-Apr-20 A	05-Oct-20	30-Dec-19	11-Jun-21	198	16.00																
S1 - Pre-drillir				19-Sep-20	25-Sep-20	05-Jun-20	11-Jun-20	-89	1.00																
2-2110	S1 - Pre-driling over Kai Tak River for 1E-S1	(1 nr)		19-Sep-20	25-Sep-20	05-Jun-20	11-Jun-20	-89																-	
S2 - Pre-drillir	-	• <i>1</i>		6-Apr-20 A	16-Jul-20	22-May-20	07-Oct-20	68	5.00															T	
2-2128	ng S2 - Predrilling for 2F (3 nrs)				22-Jun-20 A	22-May-20	22-May-20		3.00																
		CT 0000							5.00																
2-2127	S2 - Predrilling for 2EL (2 nrs) [Additional GI	- CE-0004)			11-Jun-20 A	22-May-20	22-May-20																		
2-2116	S2 - Predrilling for 2B (2 nrs)		10 19	9-May-20 A	05-Jun-20 A	07-Oct-20	07-Oct-20		2.00																
Qurrent Miler	estone												Project ID	: KTE-WP08	M14				24-Apr	Date	Submit CSD F	Revisio Programme F		Ch	ecked Appro
Adual Work		Central I	Kowloo	n Rou	ite - Kai	i Tak Ea	ast (Mor	nth 14	4 Up	late) (Rev8 - C	SD)		Baseline:						29-Apr	r-20	Monthly Progr	ramme Updat	le M12	TST	DC
Critical Remaining V				Th	ree Mo	nth Rol	ling Pro	gran	nme					Months Rolli SK filters: 3 N			hmission		25-Ma 29-Ma	ŋ+20	Submit CSD F Monthly Progr	ramme Updat	le M13	TST	DC DC
							-						riller. TA	an inters. 3 N	IOTUTS ROUT	iy, n i e - 300	0111551011.		24-Jun 30-Jun		Submit CSD F Monthly Progr			TST TST	
													Page 6 of	17										1.01	100

2-2129 S3 - Pre-drillin 2-2139 2-2142	S2 - Predrilling for 2EL/2ER (3 nrs) (Additional GI, NCE to cover)	18 23-Jun-20 A				Float	(Day)	24	31	07	14	1			-							1			13			
S3 - Pre-drillin 2-2139 2-2142			16-Jul-20	24-Aug-20	12-Sep-20	50					14	21	28		15	12	19	26	02	09	16	23	30	06	13	20	2	
2-2139 2-2142	19	118 16-May-20 A	05-Oct-20	30-Dec-19	18-Jun-20	-89										_												
2-2142	S3 - Pre-drilling for 3A-S3 (3nrs) CE-0061	13 16-May-20 A		30-Dec-19	30-Dec-19	-05	1.00																					
		,	,																									
	S3 - Pre-drilling over Kai Tak River for 3E-S3(1 nr)	6 26-Sep-20	05-Oct-20	12-Jun-20	18-Jun-20	-89																						
S7 - Pre-drillin	•	105 28-Apr-20 A	22-Sep-20	12-Jun-20	11-Jun-21	207	1.00																					
2-2164	S7 - Predrilling for 7B-S7 (3 nrs) (Additional GI - CE-0064)	12 28-Apr-20 A	22-Jun-20 A	12-Jun-20	12-Jun-20						1																	
2-2168	S7 - Predrilling for 7C-S7 (1 nr)	6 16-Sep-20	22-Sep-20	05-Jun-21	11-Jun-21	207	1.00																					
S1/S9 - Pre-dri	rilling	62 13-May-20 A	09-Jul-20	12-Jun-20	23-Oct-20	88	3.00																					
2-2206	S1/S9 - Predrilling for 1F/7A (1 nr)	21 13-May-20 A	30-May-20 A	12-Jun-20	12-Jun-20		3.00																					
2-2211	S1/S9 - Predrilling for 1G-2 & 1G-4 (2 nrs)	0 13-May-20 A	01-Jun-20 A	23-Oct-20	23-Oct-20						1																	
2-2207	S1/S9 - Predrilling for 1F/7A (2 nrs) (Additional GI, NCE to cover)	12 23-Jun-20 A	09-Jul-20	04-Sep-20	17-Sep-20	60								-	•													
CKRW - Pre-dri	rilling	3 30-May-20 A	16-Jun-20 A	30-Dec-19	30-Dec-19		5.00																					
2-2219a	CKRW - Pre-drilling for K1-CKRW (4 nrs) (CE-0061)	3 30-May-20 A	16-Jun-20 A	30-Dec-19	30-Dec-19		5.00			-	÷																	
Sch_3.1 Bridge	e S1 Works	52 25-Aug-20	27-Oct-20	10-Jun-20	02-Nov-20	5	3.00																					
S1 - Piling Wor		52 25-Aug-20	27-Oct-20	10-Jun-20	02-Nov-20	5	3.00																				<u> </u>	
	Pier P-1D-S1/S9-A	52 25-Aug-20	27-Oct-20	10-Jun-20	02-Nov-20	5																						
3.1-2312	S1 - Bored Piles for 1D-S1/S9-A (1 nr)	28 25-Aug-20	25-Sep-20	10-Jun-20	14-Jul-20	-63																				_		
3.1-2312																											L	
	S1 - 1D-S1/S9-A Proof drilling & Piles testing	24 26-Sep-20	27-Oct-20	05-Oct-20	02-Nov-20	5																						
Sch_3.2 Bridge		168 04-Mar-20 A	23-Nov-20	24-Jun-20	23-Jan-21		19.00																					
S2 - Piling Wor		168 04-Mar-20 A	23-Nov-20	24-Jun-20	23-Jan-21	50	19.00																					
Piling Works - /	ABUT A-2A	60 04-Mar-20 A	12-Jun-20 A	24-Jun-20	24-Jun-20		10.00																					
3.2-2500	S2 - Bored Piles for 2A-S2 (2 nrs)	60 04-Mar-20 A	12-Jun-20 A	24-Jun-20	24-Jun-20		10.00																					
Piling Works - F	Pier P-2E	108 17-Jul-20	23-Nov-20	14-Sep-20	23-Jan-21	50	9.00																					
3.2-2516	S2 - Bored Piles for 2ER (1 nr)	36 17-Jul-20	27-Aug-20	14-Sep-20	28-Oct-20	50	9.00									÷					:							
3.2-2517	S2 - Bared Piles for 2EL (2 nrs) (CINCE-0042)	72 28-Aug-20	23-Nov-20	29-Oct-20	23-Jan-21	50			-		1	1		····								-					<u> </u>	
Sch_3.3 Bridge	e S3 Works	176 24-Mar-20 A	25-Sep-20	28-Mar-20	07-Jul-20	-69	12.00																					
S3 - Piling Wor	orks	176 24-Mar-20 A	25-Sep-20	28-Mar-20	07-Jul-20	-69	12.00																					
Piling Works - A	ABUT A-3A-S3	79 09-Jun-20 A	25-Sep-20	28-Mar-20	07-Jul-20	-69	9.00																					
3.3-2801	S3 - Bared Piles for ABUT A-3A-S3 (1 nrs)	28 09-Jun-20 A	22-Jul-20	28-Mar-20	28-Apr-20	-69	3.00			_																		
3.3-2800	S3 - Bored Piles for ABUT A-3A-S3 (2 nrs)	56 23-Jul-20	25-Sep-20	29-Apr-20	07-Jul-20	-69																ļ						
Piling Works - /		126 24-Mar-20 A	29-Jul-20	26-May-20	29-Jun-20	-25																						
3.3-2812	S3 - Bored Piles for ABUT A-3D-S3 (2 nrs)	40 24-Mar-20 A		26-May-20	25-May-20	2																						
3.3-2812	S3 - Bored Piles for ABUT A-3D-S3 (2 ms)	28 26-Jun-20	29-Jul-20	20-May-20	29-Jun-20		3.00					T																
Sch_3.4 Bridge		195 17-Feb-20 A	27-Oct-20	16-Dec-19	05-Dec-20		57.00																				ļ	
S4 - Piling Wor		193 17-Feb-20 A	23-Oct-20	16-Dec-19	05-Dec-20	36	56.00																					
Piling Works - A		130 17-Feb-20 A	23-Jun-20 A	26-Mar-20	26-Mar-20		20.00																					
3.4-3004	S4 - Bored Piles for ABUT A-4A-S4 (5 nrs)	130 17-Feb-20 A	23-Jun-20 A	26-Mar-20	26-Mar-20		20.00		1			-																
Piling Works - F	Pier P-4B-54-A	52 28-Mar-20 A	07-Jul-20	16-Dec-19	28-Dec-19	-149	8.00																					
3.4-3006	S4 - Bared Piles for 4B-S4-A (2 nr)	52 28-Mar-20 A	07-Jul-20	16-Dec-19	28-Dec-19	-149	8.00			-	-	+																
Current Milest	dam.					1						-	Project ID: KTE-WP08_M14								; Date	. :	Revisi			ecked A		
Actual Work		ral Kowloon Route - Kai Tak East (Month 14 Update) (Rev8 - CSD)											Baseline:									Submit CSD F Monthly Progra			TST TST	DC DC	<u>, </u>	
Critical Remai	aining Work				ling Pro			2010)			-,	Layout: 3 Months Rolling Programme Filter: TASK filters: 3 Months Rolling, KTE - Submission.								2	i-May-20	Submit CSD F	rogramme F	Rev7	TST	DC	>	
Remaining W	Nork				my Fit	grai	iiiie						Filter: TAS	SK filters:	3 Months	Rolling,	KTE - SI	ubmission.		2	l-Jun-20	Submit CSD F	hogramme F	Rev8	TST	DC	>	
													Page 7 of 17							30	Klun-20	Monthly Progra	amme Upda	te M14	TST DC			

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA			June 14				July				August				Septe	mber	H I
Dilicanter	Nex D 4D 54 D		09-Mar-20 A	23-Oct-20	16-Dec-19	05-Dec-20	Float 36	(Day) 8.00	24	31	07 14	21	21	3 05	15	19	26	02	09	16	23	30	06	13 2	0 27
	- Pier P-4B-S4-B																								
3.4-3012	S4 - Bored Piles for 4B-S4-B (2 nr)		09-Mar-20 A	30-Jun-20	16-Dec-19	20-Dec-19	-149	8.00																	
3.4-3014	S4 -4B-S4-B Proof drilling & Piles testing	24	24-Sep-20	23-Oct-20	09-Nov-20	05-Dec-20	36																		
Piling Works ·			29-Aug-20	30-Sep-20	18-Jun-20	22-Jul-20	-60																		
3.4-3032	S4 - Bored Piles for 4E-S4 (1 nr)	28	29-Aug-20	30-Sep-20	18-Jun-20	22-Jul-20	-60	4.00																	
Piling Works -	- Pier P-4F-S4	83	06-Apr-20 A	27-Jul-20	09-Apr-20	15-May-20	-60	8.00																	
3.4-3036	S4 - Bored Piles for 4F-S4-2 (1 nr) - CSD	26	06-Apr-20 A	30-May-20 A	09-Apr-20	09-Apr-20		8.00																	
3.4-3037	S4 - Bared Piles for 4F-S4-1 (1 nr) - CSD	28	13-Jun-20 A	27-Jul-20	09-Apr-20	15-May-20	-60							_			•								
Piling Works ·	- Pier P-4G-S4	52	28-Jul-20	25-Sep-20	26-Jun-20	07-Sep-20	-16	4.00																	
3.4-3040	S4 - Bored Piles for 4G-S4 (1 nr)	28	28-Jul-20	28-Aug-20	26-Jun-20	29-Jul-20	-26	4.00									-		_	_	-				
3.4-3044	S4 - 4G-S4 Proof drilling & Piles testing	24	29-Aug-20	25-Sep-20	11-Aug-20	07-Sep-20	-16	0.00					1												-
Piling Works -	- Pier P-4J-S4	28	28-Jul-20	28-Aug-20	16-May-20	17-Jun-20	-60	4.00																	
3.4-3042	S4 - Bored Piles for 43-S4 (1 nr)	28	28-Jul-20	28-Aug-20	16-May-20	17-Jun-20	-60	4.00									-			_	-				
S4 - Pile Caps	s, Pier / Abutment	13	12-Oct-20	27-Oct-20	08-Sep-20	22-Sep-20	-27	1.00																	
Pier 4G-S4		13	12-Oct-20	27-Oct-20	08-Sep-20	22-Sep-20	-27	1.00																	
3.4-3128	S4 - Prepare Pile Head (1 nr) for 4G-S4	13	12-Oct-20	27-Oct-20	08-Sep-20	22-Sep-20	-27	1.00				+	++												
Sch_3.5 Bridg		125	16-Jun-20 A	21-Nov-20	12-Jun-20	31-Mar-21	102	18.00																	
S7 - Piling We			16-Jun-20 A	21-Nov-20	12-Jun-20	31-Mar-21	102	18.00																	
Piling Works -			15-Aug-20	21-Nov-20	12-Jun-20	17-Sep-20	-53	6.00																	
3.5-3399	S7 - Mobilisation		15-Aug-20	21-Aug-20	12-Jun-20	18-Jun-20	-53	1.00												_					
3.5-3400	S7 - Bored Piles for 7B-S7 (2 nrs) (CNCE-0045)		22-Aug-20	21-Nov-20	19-Jun-20	17-Sep-20	-53																		
			16-Jun-20 A	03-Oct-20	19-Jun-20	31-Mar-21	-55																		
Piling Works	S7 - Bored Piles for 7D-S7 (3 nrs)		16-Jun-20 A	03-Oct-20	14-Dec-20	31-Mar-21		12.00																	
Sch_3.6 Bridg			13-May-20 A	09-Dec-20	14-Dec-20	11-Jun-21		15.00																	
S8 - Piling We			13-May-20 A	09-Dec-20	14-Dec-20	11-Jun-21		15.00																	
Piling Works -			05-Oct-20	09-Dec-20	01-Apr-21	11-Jun-21	143	6.00																	
3.6-3604	S8 - Bored Piles for 8C-S8 (2 nrs)		05-Oct-20	09-Dec-20	01-Apr-21	11-Jun-21	143																		
Piling Works -			13-May-20 A	20-Aug-20	14-Dec-20	10-Feb-21	143																		
3.6-3606	S8 - Bored Piles for 8D-S8 (3 nrs)		13-May-20 A		14-Dec-20	10-Feb-21	143										Ī								
Sch_3.7 Bridg	je S9 Works	101	01-Jun-20 A	31-Oct-20	24-Apr-20	19-Nov-20		19.00																	
S9 - Piling We	orks	101	01-Jun-20 A	31-Oct-20	24-Apr-20	19-Nov-20	16	19.00																	
Piling Works -	- Pier P-9A	28	26-Sep-20	31-Oct-20	15-Jul-20	15-Aug-20	-63	3.00																	
3.7-3800	S9 - Bored Piles for 9A (1 nr)	28	26-Sep-20	31-Oct-20	15-Jul-20	15-Aug-20	-63	3.00																	-
Piling Works -	- Pier P-9B	56	18-Aug-20	23-Oct-20	24-Jun-20	29-Aug-20	-45	8.00																	
3.7-3804	S9 - Bored Piles for 9B (2 nrs) - CSD	56	18-Aug-20	23-Oct-20	24-Jun-20	29-Aug-20	-45	8.00												-			-	-	
Piling Works -	- Pier P-9D	99	01-Jun-20 A	29-Oct-20	24-Apr-20	19-Nov-20	18	8.00																	
3.7-3812	S9 - Bored Piles for 9DR (1 nr)	28	01-Jun-20 A	15-Jul-20	24-Apr-20	15-May-20	-50	4.00		-		-		-	_										
3.7-3814	S9 - Bored Piles for 9DL (1 nr)	28	16-Jul-20	17-Aug-20	16-May-20	17-Jun-20	-50	4.00							-				_						
3.7-3816	S9 - 9D Proof drilling & Piles testing	24	29-Sep-20	29-Oct-20	22-Oct-20	19-Nov-20	18	0.00																	
	1							L		:[:	1	1	1	: :			:	ite		Revision		Cherkor	i Approved
Current Mike Actual Work		Control Kowle	on Dou		Tak Fa	ot (Mar	4h 4/	1110	loto)	(Day)				: KTE-WP0	18_M14				24-Apr-	20 Sub	mit CSD Prog thly Programm	ramme Rev6	2	TST	DC DC
Critical Rem	naining Work	Central KOWIO	I Kowloon Route - Kai Tak East (Month 14 Update) (Rev8 - CSD) Three Month Rolling Programme										Baseline: Layout: 3 Months Rolling Programme							20 Sub	mit CSD Prog	ramme Rev7		TST	DC
Remaining	Work											Filter: TASK filters: 3 Months Rolling, KTE - Submission.							29-May 24-Jun-	20 Sub	onthly Programme Update M13 Jomit CSD Programme Rev8 onthly Programme Update M14			TST TST	DC DC
												P	age 8 o	f 17					30-Jun-	20 Mor	thly Programm	ne Update M1	4	TST	DC
							-	-	-		-				-			-							

ctivity ID	Activity Name		Orig Dur Early Start	Early Finish	Late Start	Late Finish	Total	TRA				June				July				Ai	igust				September		H
							Float		24	31	07	14	21	28	05	15	19	26	02	09	16 16	23	30	06	17	20	27
	ge CKRW Works		122 08-Jun-207		30-Dec-19	24-Apr-21	122											T									[]
CKRW - Pilin	g Works		122 08-Jun-20 /	18-Nov-20	30-Dec-19	24-Apr-21	122	19.00																			
Piling Works	- ABUT A-K1-CKRW		112 08-Jul-20	18-Nov-20	30-Dec-19	22-May-20	-149	16.00																			.
3.9-4218	CKRW - Bored Piles for ABUT A-K1-CKRW-1/4	1 (2 nrs) - CNCE-0049	56 08-Jul-20	10-Sep-20	30-Dec-19	11-Mar-20	-149	8.00							-	-								-			, l
3.9-4216	CKRW - Bored Piles for ABUT A-K1-CKRW-2/3	3 (2 nrs) - CNCE-0049	56 11-Sep-20	18-Nov-20	12-Mar-20	22-May-20	-149	8.00																•			
Piling Works	- ABUT A-K4-CKRW		68 08-Jun-20	12-Sep-20	05-Jun-20	24-Apr-21	176	3.00																			
3.9-4224	CKRW - Bored Piles for ABUT A-K4-CKRW (2)	nrs)	58 08-Jun-20	15-Aug-20	05-Jun-20	28-Jul-20	-16	3.00																			
3.9-4226	CKRW - ABUT A-K4-CKRW Proof drilling & Pil	ies testing	24 17-Aug-20	12-Sep-20	24-Mar-21	24-Apr-21	176	0.00																			
Sch 5A Retai	ning Walls and At-grade Road Works		21 14-Oct-20	07-Nov-20	22-Sep-20	07-Dec-20	25	4.00																			
Retaining W			21 14-Oct-20	07-Nov-20	22-Sep-20	07-Dec-20	25	4.00																			
RW-S4			21 14-Oct-20	07-Nov-20	22-Sep-20	07-Dec-20	25																				
54-5136	RW-S4 - Excavation down to formation level -	2.5/14.0 (Max complete of	7 14-Oct-20		22-Sep-20	29-Sep-20	-17																				·
	C-SB-2)	F3.0/THLU (Alter Complete of																									
5A-5138	RW-S4 - Plate Load Test and Report		14 22-Oct-20		21-Nov-20	07-Dec-20	25																				
RW-S9			7 22-Oct-20	30-Oct-20	30-Sep-20	09-Oct-20	-17	1.00																			
								1.00																			
54-5284	RW-S9 - Excavation down to formation level -	+4.3/+4.8	7 22-Oct-20	30-Oct-20	30-Sep-20	09-Oct-20	-17	1.00																			
SCH_6B Re-o	onstruction of Existing Box Culvert		109 20-Jun-20	06-Nov-20	18-Jun-20	31-Oct-20	-5	0.00																			;
Box Culvert	re-construction Works		109 20-Jun-20	06-Nov-20	18-Jun-20	31-Oct-20	-5	0.00																			
BC- Preparat	tion Work		109 20-Jun-20	06-Nov-20	18-Jun-20	31-Oct-20	-5	0.00																			
68-5702	BC - Commence Bax Culvert Reconstructionw	/ Work	0 20-Jun-20	v	18-Jun-20							•															
68-5704	BC - Erect fencing/ site cleaning/ tree transpl	anting	10 20-Jun-20	07-Jul-20	18-Jun-20	30-Jun-20	-5						-		-												
68-5706	BC - paving and planter area including (Und	lerground utilities, electricity,	14 08-Jul-20	23-Jul-20	02-Jul-20	17-Jul-20	-5																				
68-5708	watermain, irigation) BC - Demolish of existing DSD compund retai		14 24-Jul-20	08-Aug-20	18-Jul-20	03-Aug-20	-5																				
68-5710	BC - Trial trench for sheetpile wall		12 10-Aug-20		04-Aug-20	17-Aug-20	-5																				
68-5712	BC - Sheetpile installation works along 2 sides	of existing of box culvert	14 24-Aug-20		18-Aug-20	02-Sep-20	-5															_					
68-5714			-				-5																	_		_	
68-5716	BC - Expose exiting box culvert/ form haul ro				03-Sep-20	16-Sep-20							ļ														
	BC - Demolish Top slab for Cell 1,2,3 and 4 (w		36 23-Sep-20		17-Sep-20	31-Oct-20	-5																				
6B-5718	BC - Preparation works for bulkhead wall at diver)	both end for cell 1,2,3 & 4 (by	15 20-Oct-20	06-Nov-20	14-Oct-20	31-Oct-20	-5																				
	Vang Kwong Road Junction Imp		250 23-Mar-20/	28-Dec-20	06-Apr-20			35.50																			
SCH_5D Wan	g Kwong Road Junction Improvemer	nt Works	250 23-Mar-20	28-Dec-20	06-Apr-20	12-Oct-20	-63	31.50																			
TTM Stage 2	a-2b (WKR/LHS Junction - Kellett Sci	hool)	123 23-Mar-20	14-Jul-20	20-Apr-20	09-May-20	-54	2.50																			.
5D-5962	WKR-Stage 2-1 - UU parties draw pit and cab (CNCE-0055)	ole realignment works - CLP	18 23-Mar-20	27-May-20 A	20-Apr-20	20-Apr-20		0.00	_																		
5D-5970	WKR-Stage 2-1 - UU parties draw pit and cab	ole realignment works - NWT	12 14-May-20	A 27-May-20 A	20-Apr-20	20-Apr-20		0.00																			
5D-5975	WKR-Stage2-1 - Temporary traffic light settin	g up (WKR)	6 28-May-20	A 03-Jun-20 A	20-Apr-20	20-Apr-20																					
5D-5977	WKR-Stage2-1 - Draw pit installation and duc	t laying for E&M/ATC/PL	20 29-May-20	A 20-Jun-20 A	20-Apr-20	20-Apr-20			-			_															
5D-5972	WKR-Stage2-1 - Relocation of Gully		12 15-Jun-20	29-Jun-20	20-Apr-20	23-Apr-20	-54	0.50																			,
5D-5974	WKR-Stage2-1 - Road kerb installation		12 15-Jun-20	29-Jun-20	20-Apr-20	23-Apr-20	-54	0.50																+			
5D-5976	WKR-Stage2-1 - Traffic light / Sign post instal	llation	6 22-Jun-20		20-Apr-20	23-Apr-20	-54																				, I
5D-5978	WKR-Stage2-1 - Road reinstatement		6 30-Jun-20		27-Apr-20	05-May-20	-52								-												
25 35/0			5 55 5011-20	0, 50, 20	2 141 20	001109120																					
Current M									_					Project ID: H	KTE-WP08	M14					Date Apr-20	Submit CSD I		Rev6	TST		
Actual Wo	irk maining Work	Central I	al Kowloon Route - Kai Tak East (Month 14 Update) (Rev8 - CSD) Three Month Rolling Programme											Baseline: Layout: 3 Months Rolling Programme							-Apr-20 -May-20	Monthly Progr Submit CSD I			TST	DC DC	
Remaining			т	hree Mo	onth Rol	ling Pro	ograr	nme							ASK filtere: 3 Monthe Dolling, KTE - Submission					29	-May-20 Jun-20	Monthly Progr	ramme Upda	ate M13	TST	DC	
														•							24-Jun-20 Submit CSD Programme Rev8 30-Jun-20 Monthly Programme Update M14					DC	
													Page 9 of 17														

Activity ID	Activity Name		Orig Dur Early Sta	t Early Finish	Late Start	Late Finish	Total	TRA				June					July				Au	gust				September		H
							Float	(Day)	24	31	07	14	21		28	05	15 12	19	26	02	09	6 16	23	30	06	17	20	27
5-5979	WKR-Stage2-1 - Temporary traffic light setting	up (LHS)	6 30-Jun-2		24-Apr-20	02-May-20	-54							•														
5D-5980	WKR-Stage2-1 - Railing installation		10 03-Jul-2		27-Apr-20	09-May-20	-54										-											
5D-5982	WKR-Stage2-1 - Completion of TTA Stage 2-1		0	14-Jul-20		09-May-20	-54										•											
TTM Stage 2c (WKR/KCR Junction - Kellett School)	99 16-May-2	A 03-Sep-20	19-May-20	29-Jul-20	-31	4.00																				
5D-6040	WKR-Stage2d - Pillar box relocation		12 16-May-2	A 29-May-20 A	19-May-20	19-May-20		0.00																				
5D-6038	WKR-Stage2d - UU parties draw pit and cable Q.P	realignment works - HGC &	12 30-May-2	A 12-Jun-20 A	20-Jun-20	20-Jun-20		0.50		-																		
5D-6041a	WKR-Stage2d - Excavation for Town Gas Main cover)	(CEWN+0057 Existing Gas Main	6 30-May-2	A 05-Jun-20 A	19-May-20	19-May-20		0.00																				
5D-6041b	WKR-Stage2d - Town Gas pipe modification we	rks (5 wks)**	30 10-Jun-20	A 16-Jul-20	19-May-20	08-Jun-20	-31	0.00			-						-											
5D-6042	WKR-Stage2d - Draw pit installation and duct la	aying for PL	6 17-Jul-2	23-Jul-20	09-Jun-20	15-Jun-20	-31	0.50									-	-										
5D-6044	WKR-Stage2d - Street lighting relocation		12 24-Jul-2	06-Aug-20	16-Jun-20	30-Jun-20	-31	0.50										-	-	_								
5D-6046	WKR-Stage2d - Relocation of Gully		14 24-Jul-2	08-Aug-20	20-Jun-20	08-Jul-20	-27	0.50										-	_									
5D-6048	WKR-Stage2d - Kerb installation		12 07-Aug-2	0 20-Aug-20	02-Jul-20	15-Jul-20	-31	0.50												-								
5D-6052	WKR-Stage2d - Railing installation		6 21-Aug-2	0 27-Aug-20	16-Jul-20	22-Jul-20	-31	1.00														•••••	_					
5D-6050	WKR-Stage2d - Road reinstatement		6 28-Aug-2	0 03-Sep-20	23-Jul-20	29-Jul-20	-31	0.50															-	-				
5D-6054	WKR-Stage2d - Completion of TTA Stage 2d		0	03-Sep-20		29-Jul-20	-31																	•				
TTM Stage Cro	ssroad Ducts		4 22-May-2	A 26-May-20 A	20-Apr-20	20-Apr-20		0.50																				
5D-6014	WKR-Stage10-4 - Trench excavation / crossroa	d ducting laying / Temp. road	4 22-May-2	A 26-May-20 A	20-Apr-20	20-Apr-20		0.50																				
TTM Stage 3 (V	reinstatement WKR/LHS Junction - Bus Depot) [CE-	0033]	63 27-Apr-20	A 03-Jul-20	08-Apr-20	18-Apr-20	-61	6.00																				
50-6058	WKR-Stage3 - Trench excavation		24 27-Apr-20	A 26-May-20 A	08-Apr-20	08-Apr-20		1.00																				
5D-6060	WKR-Stage3 - Draw pit installation and duct la	ing for E&M / ATC	9 27-May-2	A 05-Jun-20 A	08-Apr-20	08-Apr-20		0.50																				
50-6062	WKR-Stage3 - Fire Hydrant water valve relocati			A 05-Jun-20 A	08-Apr-20	08-Apr-20		0.50																				
5D-6064	WKR-Stage3 - Relocation of Gully		3 06-Jun-20	A 09-Jun-20 A	08-Apr-20	08-Apr-20		0.50																				
50-6066	WKR-Stage3 - Kerb installation		6 06-Jun-20		08-Apr-20	08-Apr-20		0.50																				
50-6072	WKR-Stage3 - Road Reinstatement and block p	aving	12 06-Jun-20			08-Apr-20		1.00																				
50-6068	WKR-Stage3 - Traffic light installation		6 13-Jun-20		08-Apr-20	08-Apr-20		0.50																				
50-6074	WKR-Stage3 - Ralling installation		6 20-Jun-20		08-Apr-20	18-Apr-20	-61																					
50-6070			6 20-Jun-20				-61																					
50-6070	WKR-Stage3 - Sign Post installation WKR-Stage3 - Completion of TTA Stage 3		0 20-Jun-20	03-Jul-20	08-Apr-20	18-Apr-20 18-Apr-20	-61								.													
					20.4																							
	WKR/LHS Junction - Wing On)		16 04-Jul-2		20-Apr-20	09-May-20	-61	2.00																				
5D-6078	WKR-Stage4 - Implement TTA Stage 4		0 04-Jul-2		20-Apr-20		-61																					
50-6080	WKR-Stage4 - Trench Excavation		10 04-Jul-2		20-Apr-20	02-May-20	-61										-											
50-6082	WKR-Stage4 - Draw pit installation and duct la		6 09-Jul-2		24-Apr-20	02-May-20	-61										_											
5D-6084	WKR-Stage4 - Backfill and walkway reinstatem	ant	6 16-Jul-2		04-May-20	09-May-20	-61	0.50										-										
5D-6086	WKR-Stage4 - Completion of TTA Stage 4		0	22-Jul-20		09-May-20	-61											•										
	WKR / KCR Junction)		60 14-May-2		06-Apr-20	09-May-20	-63																					
5D-6156	WKR-Stage5 - Draw pit installation and duct lay	ing for E&M	36 14-May-2	A 03-Jul-20	06-Apr-20	16-Apr-20	-63	0.50					1		-													
5D-6158	WKR-Stage5 - Existing kerb island demolition		6 04-Jul-2) 10-Jul-20	17-Apr-20	23-Apr-20	-63	0.50							-	_												
5D-6160	WKR-Stage5 - New kerb island construction		6 11-Jul-2) 17-Jul-20	24-Apr-20	02-May-20	-63	0.50								-	_											
5D-6162	WKR-Stage5 - Traffic bollard installation		6 15-Jul-2) 21-Jul-20	28-Apr-20	06-May-20	-63	0.50									-	-										
Current Milest Actual Work Critical Remaining W	ining Work	Central k	(owloon R	oute - Ka Three Mo					date	e) (Rev8	3 - CS	D)		Baseline Layout:	3 Months ASK filter	Rolling F	Programme hs Rolling,		omission.	<u> </u>	295 255 294 245	Apr-20 Vlay-20 Vlay-20 Jun-20	Submit CSD F Monthly Progr Submit CSD F Monthly Progr Submit CSD F Monthly Progr	amme Updal Programme F amme Updal Programme F	Rev6 le M12 Rev7 le M13 Rev8	, TS1 TS1 TS1 TS1 TS1 TS1 TS1	DC DC DC DC	

Contract No. HY/2018/02 Environmental Monitoring & Auditing

.

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA				, her	1e		_		July				And	ust				September		14
			ong Dur	Lony Oldin	carry missi			Float	(Day)	24	31	07	14 7	4	21	28	05	15	19	26	02	1	6 16	23	30	06	17	20	27
5D-6164	WKR-Stage5 - Traffic light installation		6	18-Jul-20	24-Jul-20	04-May-20	09-May-20	-63	0.50																				
5D-6166	WKR-Stage5 - Completion of TTA Stage 5		0		24-Jul-20		09-May-20	-63											•	1									
TTM Stage 6a	WKR/LHS Junction - Kellett School 8	Bus Depot)	24	25-Jul-20	21-Aug-20	11-May-20	06-Jun-20	-63	2.50																				
50-6088	WKR-Stage6a - Implement TTA Stage 6a		0	25-Jul-20		11-May-20		-63												•	1					1	1	-	
50-6090	WKR-Stage6a - Draw pit installation and duct lay	ing for E&M / ATC / PL	12	25-Jul-20	07-Aug-20	11-May-20	23-May-20	-63	0.50												-								
50-6092	WKR-Stage6a - Existing kerb island demolition		6	28-Jul-20	03-Aug-20	13-May-20	19-May-20	-63	0.50											-	-								
5D-6094	WKR-Stage6a - New Kerb Island construction		6	04-Aug-20	10-Aug-20	20-May-20	26-May-20	-63	0.50												-	-							
50-6096	WKR-Stage6a - Traffic bollard installation		6	10-Aug-20	15-Aug-20	26-May-20	01-Jun-20	-63	0.50																				
5D-6098	WKR-Stage6a - Traffic light installaiton		6	15-Aug-20	21-Aug-20	01-Jun-20	06-Jun-20	-63	0.50													-					1		
50-6100	WKR-Stage6a - Completion of TTA Stage 6a		0		21-Aug-20		06-Jun-20	-63															•						
TTM Stage 6b	o (WKR/LHS Junction - Wing On & Fire	Station)	11	22-Aug-20	03-Sep-20	08-Jun-20	19-Jun-20	-63	1.50																				
50-6112	WKR-Stage6b - Implement TTA Stage 6b		0	22-Aug-20		08-Jun-20		-63																					
5D-6114	WKR-Stage6b - Draw pit installation and duct la	ing for E&M / ATC / PL	6	22-Aug-20	28-Aug-20	08-Jun-20	13-Jun-20	-63	0.50															-					
5D-6116	WKR-Stage6b - Existing Kerb island demolition		3	28-Aug-20	31-Aug-20	13-Jun-20	16-Jun-20	-63	0.50									1		-	1			-	-	1	1	-	
5D-6118	WKR-Stage6b - Kerb island construction		3	01-Sep-20	03-Sep-20	17-Jun-20	19-Jun-20	-63	0.50																-				
5D-6120	WKR-Stage6b - Completion of TTA Stage 6b		0		03-Sep-20		19-Jun-20	-63																	•				
TTM Stage 6c	(WKR/LHS Junction - Bus Depot & Wi	ng On)	11	04-Sep-20	16-Sep-20	20-Jun-20	04-Jul-20	-63	1.50																				
5D-6102	WKR-Stage6c - Implement TTA Stage 6c		0	04-Sep-20		20-Jun-20		-63																	•				
5D-6104	WKR-Stage6c - Draw pit installation and duct lay	ing for E&M / ATC / PL	6	04-Sep-20	10-Sep-20	20-Jun-20	27-Jun-20	-63	0.50											1	†				•		-		
5D-6106	WKR-Stage6c - Existing Kerb island demolition		3	10-Sep-20	12-Sep-20	27-Jun-20	30-Jun-20	-63	0.50																	-	-		
5D-6108	WKR-Stage6c - Kerb island construction		3	14-Sep-20	16-Sep-20	02-Jul-20	04-Jul-20	-63	0.50																		-		
5D-6110	WKR-Stage6c - Completion of TTA Stage 6c		0		16-Sep-20		04-Jul-20	-63																			•		
TTM Stage 6d	I (WKR/LHS Junction - Fire Station & K	ellett School)	21	17-Sep-20	13-Oct-20	06-Jul-20	29-Jul-20	-63	2.50																				
50-6140	WKR-Stage6d - Implement TTA Stage 6d		0	17-Sep-20		06-Jul-20		-63																			•		
5D-6142	WKR-Stage6d - Draw pit installation and duct la	uing for E&M	12	17-Sep-20	30-Sep-20	06-Jul-20	18-Jul-20	-63	0.50																		-	÷	÷
5D-6144	WKR-Stage6d - Existing kerb island demolition		6	18-Sep-20	24-Sep-20	07-Jul-20	13-Jul-20	-63	0.50																			÷	
50-6146	WKR-Stage6d - New kerb island / Traffic bollard	installation	6	25-Sep-20	03-Oct-20	14-Jul-20	20-Jul-20	-63	0.50																				++
5D-6150	WKR-Stage6d - Traffic light installation		6	30-Sep-20	08-Oct-20	18-Jul-20	24-Jul-20	-63	0.50																				•
5D-6148	WKR-Stage6d - Controller box relocation		6	07-Oct-20	13-Oct-20	23-Jul-20	29-Jul-20	-63	0.50						++						+					1			
5D-6152	WKR-Stage6d - Completion of TTA Stage 6d		0		13-Oct-20		29-Jul-20	-63																					
TTM Stage 7 ((Pavement Resurfacing and reinstatem	ent works)	62	14-Oct-20	28-Dec-20	30-Jul-20	12-Oct-20	-63	6.00																				
5D-6168	WKR-Stage7 - Implement TTA Stage 7 (CEWN-	1079)	0	14-Oct-20		30-Jul-20		-63																					
5D-6170	WKR-Stage7 - Pavement resurfacing for WKR/LI	IS Junction	62	14-Oct-20	28-Dec-20	30-Jul-20	12-Oct-20	-63	2.00																				
5D-6172	WKR-Stage7 - Pavement resurfacing for WKR/K	CR Junction	62	14-Oct-20	28-Dec-20	30-Jul-20	12-Oct-20	-63	2.00						++						÷				÷+	+			· • • • • •
5D-6174	WKR-Stage7 - Road marking		62	14-Oct-20	28-Dec-20	30-Jul-20	12-Oct-20	-63	2.00																				
Sch_8 WKR - S	Soft Landscape Works		24	03-Sep-20	30-Sep-20	15-Sep-20	14-Oct-20	10	4.00																				
8-6126	LS - Soft Landscaping works for Wang Kwong R	oad Junction Improvement	24	03-Sep-20	30-Sep-20	15-Sep-20	14-Oct-20	10	4.00																-	-	<u> </u>	<u> </u>	÷
Section 8 - Ve	entilation and E&M adit and Ring	Road Underpass	200	18-Mar-20 A	21-Nov-20	08-May-20	17-Dec-20	22	47.00																				
	ation and E&M Adit Works		124	09-Jun-20 A	05-Nov-20	12-May-20	19-Sep-20	-37	25.00						++			+			+				÷-	+		-	
														<u> </u>			:	:	:	:	:	<u> </u>	Date	:	Revis	; sion	<u>.</u>	Checked	: Approved
Current Mile Actual Work		Central K	้ดพได	on Rou	ite . Ka	i Tak Fa	st (Mon	th 1/	1 Un	date	e) (Be	v8 - C	יחצי		Project ID: KTE-WP08_M14 Baseline: Layout: 3 Months Rolling Programme								Apr-20 Apr-20	Submit CSD Monthly Proc	Programme	Rev6	TS	ST D	
	naining Work		0000				ing Pro			Jait	e) (ne	••••C	,50)										Vay-20 Vay-20 Vay-20	Submit CSD	Programme	TS	TST DC TST DC		
Remaining	WORK							g. an							Filter: TASK filters: 3 Months Rolling, KTE - Submission.							24~	vay-20 lun-20 lun-20	0 Submit CSD Programme Rev8)C
															Page	11 of 17	,					30	w1+20	Twound Hod	pamme Upda	atë M14		<u>n D</u>	<u> </u>

ctivity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA	June 14			July			August		_	Sep	ember	
Area Dark 1 Di	, 1D3, 1B1 & 1B2		124	0 9 -Jun-20 A	05-Nov-20	12-May-20	19-Sep-20	Float	(Day) 25.00	24 31 07 14	21	28 05	12	19 2	3 02	09 16	23	30	06	13 2	20 27
VA - ELS Work				09-Jun-20 A			15-Sep-20		19.00												
				09-Jun-20 A		12-May-20	08-40-20		12.00												
VA - ELS Stag																					
6A-6522	VA - Excavation Down to 2nd waling & Strut;			09-Jun-20 A	27-Jun-20	12-May-20	14-May-20	-37													
6A-6524	VA - Excavation Down to 3rd waling & Strut; 1			29-Jun-20	20-Jul-20	15-May-20	04-Jun-20	-37													
6A-6525	VA - Excavation Down to 4th waling & Strut; I			21-Jul-20	10-Aug-20	05-Jun-20	26-Jun-20	-37													
6A-6526	VA - Excavation Down to 5th waling & Strut; I	Install waling & Strut, 1D1&1D3	14	11-Aug-20	26-Aug-20	27-Jun-20	14-Jul-20	-37	2.00												
6A-6527	VA - Excavation Down to 6th waling & Strut; I	Install waling & Strut, 1D1&1D3	14	27-Aug-20	11-Sep-20	15-Jul-20	30-Jul-20	-37	2.00								-		-		
6A-6528	VA - Excavation Down to Final Formation Leve	l, 1D1&1D3	8	12-Sep-20	21-Sep-20	31-Jul-20	06-Aug-20	-37	2.00										-	<u> </u>	
VA - ELS Stag	ge 3								7.00												
6A-6530	VA - Install Cofferdam, Stage 3 (incl K-posts)		82	13-Jul-20	17-Oct-20	25-May-20	29-Aug-20	-40	5.00				_						-		
6A-6534	VA - Excavation Down to 1st waling & Strut; I	nstall waling & Strut, 1B1&1B2	14	19-Oct-20	04-Nov-20	31-Aug-20	15-Sep-20	-40	2.00												
VA - RC Struct	tures		36	22-Sep-20	05-Nov-20	10-Aug-20	19-Sep-20	-37	6.00												
VA Sections -	- Bay B3 (10m)			22-Sep-20	14-Oct-20	10-Aug-20	29-Aug-20		3.00												
64-6544	VA-B3 - Construct Base Slab		18	22-Sep-20	14-Oct-20	10-Aug-20	29-Aug-20	-37	3.00			-									
VA Sections -	- Bay B4 (10m)		18	15-Oct-20	05-Nov-20	31-Aug-20	19-Sep-20	-37	3.00												
64-6550	VA-B4 - Construct Base Slab		18	15-Oct-20	05-Nov-20	31-Aug-20	19-Sep-20	-37	3.00												
Sch_4.1 Ring F	Road Underpass		200	18-Mar-20 A	21-Nov-20	08-May-20	17-Dec-20	22	22.00												
	, 1D2, 1D3, 1D4, 1B1 & 1B2		200	18-Mar-20 A	21-Nov-20	08-May-20	17-Dec-20	22	22.00												
RR - ELS Work			174	18-Mar-20 A	21-Oct-20	08-May-20	17-Nov-20	22	19.00			· · · · · · · · · · · · · · · · · · ·									
RR - ELS Stag	ae 2			18-Mar-20 A	21-Oct-20	08-May-20	17-Nov-20		19.00												
4-6718	RR - Install Cofferdam - Stage 2 (incl K-posts)		39	18-Mar-20 A	11-Jul-20	08-May-20	23-May-20	-40	3.00												
4-6720	RR - Excavation Down to 1st waling & Strut; I			13-Jul-20	27-Jul-20	07-Aug-20	21-Aug-20		2.00												
4-6722	RR - Excavation Down to 2nd waling & Strut;			28-Jul-20	19-Aug-20	22-Aug-20	14-Sep-20	22													
4-6724	RR - Excavation Down to 3rd waling & Strut; 1			20-Aug-20	12-Sep-20	15-Sep-20	10-Oct-20	22													
4-6725	RR - Excavation Down to 4th waling & Strut; I			14-Sep-20	09-Oct-20	12-Oct-20	05-Nov-20	22													
4-6726	RR - Excavation Down to Final Formation Leve																				
		9,1D1-1D 1		10-Oct-20	21-Oct-20	06-Nov-20	17-Nov-20	22													
	ions, Pump Sump & FS Plant Room			22-Oct-20	21-Nov-20	18-Nov-20	17-Dec-20	22	3.00												
	l (S011 CH0+193.3 to 0+211.6) (at-grad	de)		22-Oct-20	21-Nov-20	18-Nov-20		22	3.00												
4-6774	RR-RU1 - Construct Sump Pump Base slab		26	22-Oct-20	21-Nov-20	18-Nov-20	17-Dec-20	22	3.00												
	Footbridge, E&M Installation an	d Miscellaneous W	193	20-Apr-20 A	14-Dec-20	16-Apr-20	26-Nov-20	-15	82.00												
Sch_7 FB - Pilir				08-May-20 A		16-Apr-20	29-Sep-20	50	0.00												
FB - Piling Wo	orks (Main Span)		8	10-Jun-20 A	18-Jun-20 A	09-May-20	09-May-20		0.00												
PW Stage 1 - L	LB-FB1		8	10-Jun-20 A	18-Jun-20 A	09-May-20	09-May-20		0.00												
7-7021	FB - Remedial Works for LB-FB1-3		8	10-Jun-20 A	18-Jun-20 A	09-May-20	09-May-20														
FB - Piling Wo	orks (KITEC Portion)		72	08-May-20 A	01-Aug-20	16-Apr-20	25-May-20	-57	0.00												
PW Stage 1 - L	LA-FB3		72	08-May-20 A	01-Aug-20	16-Apr-20	25-May-20	-57	0.00												
7-7023	FB - Ground Enhancement Works (CEWN-007	70, CE-0045)	32	08-May-20 A	13-Jun-20 A	16-Apr-20	16-Apr-20														
7-7020a	FB - Install SHP For LA-FB3-1 (1 no)		11	16-Jun-20 A	30-Jun-20	16-Apr-20	21-Apr-20	-57				•									
 Current Miler]						;			Date	 	Revision	:	Checked	: d Approved
Current Mile Adual Work		Central k	ดพโก	on Roy	ite - Ka	i Tak Fa	ast (Mor	nth 1	4 Un	date) (Rev8 - CSD)	Proje Base	t ID: KTE-WP0 ne:	8_M14			24-Apr-20 29-Apr-20		Programme Rev ramme Update M		TST	DC DC
Critical Rema		Genual P				nth Rol					Layo	t: 3 Months Rol				25-May-20 29-May-20	Submit CSD I	Programme Rev ramme Update M	7	TST	DC
Remaining V	Work				100 110			gran	me		Filter	TASK filters: 3	Months Rollin	g, KTE - Submis	sion.	24-Jun-20	Submit CSD I	Programme Rev	/8	TST	DC
											Page	12 of 17				30-Jun-20	Monthly Prog	ramme Update N	W14	TST	DC

tivity ID	Activity Name		Orig Dur Early Start	Early Finish	Late Start	Late Finish	Total	TRA	June 14			July			August			Septem	Jer	
7-7020b	FB - Proof drilling		5 28-Jul-20	01-Aug-20	20-May-20	25-May-20	Float	(Day)	24 31 07 14	21	28 05	15	19	6 02	09 16	23	30	06 13	20	27
													-							
PW - Pile Tes			11 06-Jul-20	17-Jul-20	17-Sep-20	29-Sep-20		0.00												
7-7038	FB- SHP Loading Test - Tension Test		11 06-Jul-20	17-Jul-20	17-Sep-20	29-Sep-20		0.00												
Sch_7 FB - Ma	ain Span, Staricase A & B		193 20-Apr-20 A		17-Apr-20	26-Nov-20	-15													
	nts, Pilecaps & Piers		97 30-May-20 A	22-Sep-20	17-Apr-20	05-Oct-20	9	46.00												
FB - KITEC Po	ortion		69 04-Jul-20	22-Sep-20	24-Apr-20	05-Oct-20	9	17.00												
								7.00												
7-7050	P-FB3 - Install Sheetpiles (Silent Pilar CE-0045)*	10 04-Jul-20	15-Jul-20	24-Apr-20	07-May-20	-57	3.00			-	_								
7-7052	P-FB3 - Excavation; prepare Pile Head (3 nos	r)	5 03-Aug-20	07-Aug-20	26-May-20	30-May-20	-57	1.00						-						
7-7054	P-FB3 - Construct Pile Cap for PIER P-FB3		9 08-Aug-20	18-Aug-20	01-Jun-20	10-Jun-20	-57	1.00						-	_					
7-7056	P-FB3 - Construct Pier P-FB3		8 19-Aug-20	27-Aug-20	11-Jun-20	19-Jun-20	-57	2.00							-					
7-7058	P-FB3 - Backfilling		2 28-Aug-20	29-Aug-20	20-Jun-20	22-Jun-20	-57	0.00								-				
LIFT LA-FB3			46 16-Jul-20	07-Sep-20	08-May-20	07-Aug-20	-26	6.00												
7-7060	FB3-L- Install Sheetpiles (Silent Pilar CE-0045)	*	10 16-Jul-20	27-Jul-20	08-May-20	19-May-20	-57	3.00				-								
7-7062	FB3-L- Excavation; prepare Pile Head (4 nos.)	6 08-Aug-20	14-Aug-20	09-Jul-20	15-Jul-20	-26	1.00						-	_					
7-7064	FB3-L- Construct Pile Cap for FB3-L		9 15-Aug-20	25-Aug-20	16-Jul-20	25-Jul-20	-26	1.00												
7-7066	FB3-L- Construct Lift Base FB3-L		9 26-Aug-20	04-Sep-20	27-Jul-20	05-Aug-20	-26	1.00								_				
7-7068	FB3-L- Backfiling		2 05-Sep-20	07-Sep-20	06-Aug-20	07-Aug-20		0.00												
ABUT A-SA2			5 17-Sep-20	22-Sep-20	28-5ep-20	05-Oct-20	9	2.00												
7-7093	FT-SA2 - Install sheetpile (Silent Pilar CE-0045	2	5 17-Sep-20	22-Sep-20	28-Sep-20	05-Oct-20	9	2.00												
PIER P-SA1	TT-342 - Initial sheepire (Silen Filar CE-006)	5 11-Sep-20	22-349-20	20-540-20	26.6-20	,	200												
7-7085				10-560-20	22-5ep-20	20-5ep-20	,	2.00												
	P-SA1 - Install sheetpile (Silent Pilar CE-0045)		5 11-Sep-20	16-Sep-20	22-Sep-20	26-Sep-20	9													
FB - Main Spa			69 30-May-20 A		17-Apr-20	21-Sep-20	27	29.00												
								6.00												
7-7040	P-FB2 - Install Sheetpiles		8 30-May-20 A	09-Jun-20 A	17-Apr-20	17-Apr-20		2.00												
7-7042	P-FB2 - Excavation; prepare Pile Head (4 nos	L)	12 09-Jun-20 A	24-Jun-20 A	17-Apr-20	17-Apr-20		1.00												
7-7044	P-FB2 - Construct Pile Cap for PIER P-FB2		10 24-Jun-20	07-Jul-20	17-Apr-20	28-Apr-20	-56	1.00												
7-7048	P-FB2 - Backfilling		9 08-Jul-20	17-Jul-20	29-Apr-20	11-May-20	-56	0.00			•	_								
7-7046	P-FB2 - Construct Pier P-FB2		14 18-Jul-20	03-Aug-20	12-May-20	27-May-20	-56	2.00						-						
PIER P-FB1			25 09-Jul-20	06-Aug-20	22-May-20	06-Jul-20		4.00												
7-7070	P-FB1 - Excavation; prepare Pile Head (2 nos	L)	6 09-Jul-20	15-Jul-20	22-May-20	28-May-20	-39	1.00				_								
7-7072	P-FB1 - Construct Pile Cap for PIER P-FB1		9 16-Jul-20	25-Jul-20	12-Jun-20	22-Jun-20	-27	1.00				-								
7-7074	P-FB1 - Construct Pier P-FB1		8 27-Jul-20	04-Aug-20	23-Jun-20	03-Jul-20	-27	2.00					-							
7-7076	P-FB1 - Backfilling		2 05-Aug-20	06-Aug-20	04-Jul-20	06-Jul-20	-27	0.00						-						
LIFT LB-FB1			43 02-Jul-20	20-Aug-20	15-May-20	06-Jul-20	- 39	7.00												
7-7077	FB1-L - Install Sheetpile		6 02-Jul-20	08-Jul-20	15-May-20	21-May-20	-39	3.00			-									
7-7078	FB1-L - Excavation; prepare Pile Head (4 nos.)	7 16-Jul-20	23-Jul-20	29-May-20	05-Jun-20	-39	1.00				-	_							
7-7080	FB1-L- Construct Pile Cap for FB1-L		9 24-Jul-20	03-Aug-20	06-Jun-20	16-Jun-20	-39	1.00					-							
7-7082	FB1-L- Construct Lift Base FB1-L		13 04-Aug-20	18-Aug-20	17-Jun-20	03-Jul-20		2.00												
													<u> </u>							
Current Mi		• • • •									ID: KTE-WP	08_M14			Date 24-Apr-20		Revision Programme Revi		Checked TST	DC
	rk naining Work	Central I							date) (Rev8 - CSD)	Baseline Lavout:		lling Program	ne		29-Apr-20 25-May-20	Submit CSD F	amme Update N Programme Rev3	,	TST	DC DC
Remaining	Work		Th	iree Mo	nth Rol	ling Pro	gram	me					g, KTE - Submis	sion.	29-May-20 24-Jun-20	Monthly Progra	amme Update N Programme Revi	13		DC DC
										Page 13	of 17				30-Jun-20		amme Update N			DC
										raye 13	011/									


Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total	TRA				June				July				Au	igust				September		×.
								Float		24	31 (07	14	21	28	05	15 12	19	26	02	09	16	23	30	06	17	20	27
7-7084	FB1-L- Backfiling			19-Aug-20	20-Aug-20	04-Jul-20	06-Jul-20	-39	0.00																			
ABUT A-SB2									7.00																			
7-7109	FT-SB2 - Install Sheetpiles		6	09-Jun-20 A	11-Jun-20 A	15-Aug-20	15-Aug-20		2.00		•	-																
7-7110	FT-SB2 - Excavation down to formation level		3	11-Jun-20 A	24-Jun-20 A	15-Aug-20	15-Aug-20		1.00			-																
7-7111	FT-S82 - Plate load test and report		14	24-Jun-20	11-Jul-20	15-Aug-20	31-Aug-20	43	2.00					=														
7-7112	FT-SB2 - Construct Pile Cap for ABUT A-SB2		7	13-Jul-20	20-Jul-20	01-Sep-20	08-Sep-20	43	1.00																			
7-7114	A-SB2 - Construct Abutment A-SB2		7	21-Jul-20	28-Jul-20	09-Sep-20	16-Sep-20	43	1.00		1								-									
7-7116	A-SB2 - Backfilling		2	29-Jul-20	30-Jul-20	17-Sep-20	18-Sep-20	43	0.00																			
PIER P-SB1			45	09-Jun-20 A	01-Aug-20	15-Aug-20	21-Sep-20	43	5.00																			
7-7101	P-SB1 - Install Sheetpiles		6	09-Jun-20 A	11-Jun-20 A	15-Aug-20	15-Aug-20		2.00			•																
7-7102	P-SB1 - Excavation down to formation level		3	11-Jun-20 A	24-Jun-20 A	03-Sep-20	03-Sep-20		1.00																			
7-7104	P-SB1 - Construct Pile Cap for PIER P-SB1		7	24-Jun-20	03-Jul-20	03-Sep-20	10-Sep-20	59	1.00																			
7-7106	P-SB1 - Construct Pier P-SB1			04-Jul-20	11-Jul-20	11-Sep-20	18-Sep-20	59																				
7-7108	P-SB1 - Backfilling			31-Jul-20	01-Aug-20	19-Sep-20	21-Sep-20	43																				
	-			20-Apr-20 A	04-Nov-20	28-May-20	12-Nov-20		32.00										T									
FB - Superstr																												
FB - Main Spa		4 (199-10)		21-Aug-20	13-Oct-20	07-Jul-20	26-Aug-20	-39						.								<u>.</u>						
7-7178	MB - Construct Falsework and Formwork (FB	1-FB2)		21-Aug-20	08-Sep-20	07-Jul-20	24-Jul-20	-39														-						
7-7180	MB - Construct Web and Soffit (FB1-FB2)			09-Sep-20	22-Sep-20	25-Jul-20	07-Aug-20	-39																	_		-	
7-7182	MB - Construct Deck Section (FB1-FB2)		10	23-Sep-20	06-Oct-20	08-Aug-20	19-Aug-20	-39	2.00																			
7-7184	MB - Remove Falsework and Formwork (FB1-	FB2)	6	07-Oct-20	13-Oct-20	20-Aug-20	26-Aug-20	-39	0.00																			
FB - Main Spa	an (FB2 - FB3)		151	20-Apr-20 A	24-Oct-20	28-May-20	03-Sep-20	-42	16.00																			
FB - Main Sp	an (FB2 to Mid Support)			04-Aug-20	06-Oct-20	28-May-20	03-Sep-20		8.00																		[
7-7120	MB - Place Support for the Main Brdige Const	truction (FB2)	3	04-Aug-20	06-Aug-20	28-May-20	30-May-20	-56	1.00											-								
7-7118	MB - Erect Steel portal across Kai Fuk Road (V	MB) (Night work) (1) - Allow 6	38	07-Aug-20	13-Sep-20	31-May-20	07-Jul-20	-68	1.00											-						•		
7-7122	MB - Construct Falsework and Formwork (FB	2 to mid support)	6	14-Sep-20	19-Sep-20	14-Aug-20	20-Aug-20	-26	2.00																			
7-7124	MB - Construct Web and Soffit (FB2 to mid su	pport)	8	21-Sep-20	29-Sep-20	21-Aug-20	29-Aug-20	-26	3.00																			÷
7-7126	MB - Construct Deck Section (FB2 to mid sup	port)	4	30-Sep-20	06-Oct-20	31-Aug-20	03-Sep-20	-26	1.00		+																	·····
FB - Main Sp	an (Mid Support to FB3)		151	20-Apr-20 A	24-Oct-20	04-Jul-20	18-Aug-20	-56	8.00																			
7-7338	MB - Construction mid support footing & sup	port (night work)	18	20-Apr-20 A	28-May-20 A	04-Jul-20	04-Jul-20		2.00																			
7-7339	MB - Erect mid support members + jacks +			29-May-20 A		04-Jul-20	04-Jul-20		3.00																			
7-7340	MB - Place Support for the Main Brdige Const			09-Sep-20	11-Sep-20	04-Jul-20	07-Jul-20	-57																	_			
7-7342	MB - Erect Steel portal across Kai Fuk Road (E			14-Sep-20	18-Oct-20	08-Jul-20	11-Aug-20	-68															ļ					
	night shifts																									_		
7-7344	MB - Construct Falsework and Formwork (min	a support to HB3)		19-Oct-20	24-Oct-20	12-Aug-20	18-Aug-20	-56																				
FB - Lift A (Lif				08-Sep-20	10-Sep-20	08-Aug-20	11-Aug-20	-26																				
7-7188	LA - Structural Steel works (Prefabricate in m	odule and erect in one unit)		08-Sep-20	10-Sep-20	08-Aug-20	11-Aug-20	-26																	-			
FB - Lift B (Lif	-		18	14-Oct-20	04-Nov-20	27-Aug-20	16-Sep-20	-39	2.00																			
7-7192	LB - Lift Shaft falsework erection		8	14-Oct-20	22-Oct-20	27-Aug-20	04-Sep-20	-39	0.00																			
7-7194	LB - Structural Steel works		10	23-Oct-20	04-Nov-20	05-Sep-20	16-Sep-20	-39	2.00																			
FB - Staircase	e B		42	09-Sep-20	30-Oct-20	22-Sep-20	12-Nov-20	11	6.00																			
Current Mi	letime										-11 i		i	Deri	-						· · · ·	Date	. :	Revisio			; hecked A	
Adual Wor		Central K	Kowlo	on Rou	ite - Kai	Tak Ea	st (Mon	th 1	4 Upa	date) (Rev8 - (csi))	Proje		E-WP08_M	14					-Apr-20 -Apr-20	Submit CSD F Monthly Progra			TS1 TS1		;—]
	naining Work	Southart					ling Pro				,		,	Layou	ut: 3 Mon	ths Rolling					25	-May-20 -May-20	Submit CSD F Monthly Progra	^{>} rogramme R	ev7	TST	r DC	2
Remaining														Filter:	rask fil	ters: 3 Mon	ttns Rolling	g, KTE - Su	omission.		24	Jun-20 Jun-20	Submit CSD F Monthly Progra	Programme R	ev8	TSI	r DC	5
														Page	14 of 17						30	our FEV	Luna nu à cuadra	ano optide	o	101		·

Activity ID	Activity Name		Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	TRA (Day)	June 14		_	July 15				August 16			1	September 17	
7-7136	SB - Construct Falsework and Formwork		8	09-Sep-20	17-Sep-20	22-Sep-20	30-Sep-20	11		24 31 07 14	21	28	05 12	19	26	02	09 16	23	30	06	13	20 27
7-7137	SB - Install footbridge bearings			18-Sep-20	24-Sep-20	03-Oct-20	09-Oct-20	11														_
7-7138	SB - Construct the Staircase B			25-Sep-20	30-Oct-20	10-Oct-20	12-Nov-20	11	4.00													
	aneous Works			14-Oct-20	14-Dec-20	24-Sep-20	26-Nov-20	-15														
7-7164	FB - Roof Installation - Main Span			14-Oct-20	14-Dec-20	24-Sep-20	26-Nov-20	-15														
			52	14-06(-20	14-080-20	24-5ep-20	20-INUV-20	-15	4.00													
	- Structure of Bridge CKRE		150	25-Apr-20 A	03-Dec-20	16-May-20	01-heo-21	48	24.00													
	- Pre-drilling			12-Jun-20 A	05-Oct-20	20-May-20	18-Jun-20	-89	9.00										ļ			
2-7406a	CKRE - Pre-drilling for K1-CKRE (4 nrs) (CE-			12-Jun-20 A	27-Jun-20	20-May-20	22-May-20	-30														
2-7410	CKRE - Pre-drilling over Kai Tak River for K5-			19-Sep-20	25-Sep-20	05-Jun-20	11-Jun-20	-89	2.00												_	-
2-7412	CKRE - Pre-drilling over Kai Tak River for K5-	CKRE-1 (1 nr)	6	26-Sep-20	05-Oct-20	12-Jun-20	18-Jun-20	-89	2.00													
Sch_3.10 Br	ridge CKRE Works		150	25-Apr-20 A	03-Dec-20	16-May-20	01-Feb-21	48	15.00													
CKRE - Pilir	ng Works		150	25-Apr-20 A	03-Dec-20	16-May-20	01-Feb-21	48	15.00													
Piling Work	s - ABUT A-K1-CKRE		56	26-Sep-20	03-Dec-20	08-Jul-20	10-Sep-20	-69	6.00													
3.10-7502	CKRE - Bored Piles for ABUT A-K1-CKRE-1/4	(2 nrs)	56	26-Sep-20	03-Dec-20	08-Jul-20	10-Sep-20	-69	6.00													
Piling Work	s - ABUT A-K4-CKRE		76	25-Apr-20 A	04-Sep-20	16-May-20	01-Feb-21	122	9.00													
3.10-7523	CKRE - Bored Piles for ABUT A-K4-CKRE (2 n	rs)	56	25-Apr-20 A	06-Jul-20	16-May-20	26-May-20	-33	6.00													
3.10-7524	CKRE - Bored Piles for ABUT A-K4-CKRE (1 n	r)	28	07-Jul-20	07-Aug-20	27-May-20	29-Jun-20	-33	3.00					-		_						
3.10-7526	CKRE - ABUT A-K4-CKRE Proof drilling & Pile	s testing	24	08-Aug-20	04-Sep-20	05-Jan-21	01-Feb-21	122	0.00							+						
Section 12	- Underpass S21		143	17-Apr-20 A	05-Nov-20	01-Jun-20	22-Oct-20	-11	58.00													
	o Road Underpass S21		143	17-Apr-20 A	05-Nov-20	01-Jun-20	22-Oct-20	-11	58.00													
S21 - ELS V				17-Apr-20 A	10-Oct-20	01-Jun-20	17-Sep-20		29.00													
	ugh Sections - South (CH009.376 to CH14	13 981)		17-Apr-20 A	10-Aug-20	01-Jun-20	17-Jul-20	-20														
47714	S21 - Excavation Down to 1st waling & Strut;			17-Apr-20 A	18-Jun-20 A	01-Jun-20	01-Jun-20		3.00													
4-7716	S21 - Excavation Down to 1st waling & Strut; S21 - Excavation Down to 2nd waling & Strut;			19-Jun-20 A	20-Jul-20 A	01-Jun-20	24-Jun-20	-20	4.00													
																	_					
4-7720	S21 - Excavation Down to Final Formation Lev	ve		21-Jul-20	10-Aug-20	26-Jun-20	17-Jul-20	-20						-			•					
	iection (CH143.981 to CH205.700)			18-May-20 A	10-Oct-20	20-Jun-20	03-Sep-20	-30	10.00													
4-7925	S21 - Pre-boring for u/g obstruction (CE-004	6)	12	18-May-20 A	09-Jun-20 A	20-Jun-20	20-Jun-20															
4-7927	S21 - Pumping test and report		0	10-Jun-20 A	15-Jun-20 A	20-Jun-20	20-Jun-20															
4-7924	S21 - Excavation down to 1st waling & strut;	Install waling & strut	13	28-Jul-20	11-Aug-20	20-Jun-20	07-Jul-20	-30	2.00								-					
4-7926	S21 - Excavation Down to 2nd waling & Strut	t; Install waling & Strut	19	12-Aug-20	02-Sep-20	08-Jul-20	29-Jul-20	-30	3.00								_					
4-7928	S21 - Excavation Down to 3rd waling & Strut	; Install waling & Strut	19	03-Sep-20	24-Sep-20	30-Jul-20	20-Aug-20	-30	3.00											-		-
4-7930	S21 - Excavation Down to Final Formation Lev	vel	12	25-Sep-20	10-Oct-20	21-Aug-20	03-Sep-20	-30	2.00													
S21 - U-Tro	ugh Sections - North (CH205.700 to CH32	21.110)	49	11-Aug-20	08-Oct-20	23-Jul-20	17-Sep-20	-16	9.00					1		·			1			
4-7934	S21 - Excavation down to 1st waling & strut;	Install waling & strut	15	11-Aug-20	27-Aug-20	23-Jul-20	08-Aug-20	-16	3.00								-	_				
4-7936	S21 - Excavation Down to 2nd waling & Strut	t; Install waling & Strut	20	28-Aug-20	19-Sep-20	10-Aug-20	01-Sep-20	-16	3.00									-				
4-7940	S21 - Excavation Down to Final Formation Lev	vel	14	21-Sep-20	08-Oct-20	02-Sep-20	17-Sep-20	-16	3.00												-	_
S21 - RC St	ructure		72	11-Aug-20	05-Nov-20	18-Jul-20	22-Oct-20	-11	29.00													
S21 - U-Tro	ugh Sections - South (CH009.376 to CH14	43.981)	70	11-Aug-20	03-Nov-20	18-Jul-20	22-Oct-20	-9	21.00							+						
	B1 - U-Trough Type III (CH143.981 to 130	-		-	05-Sep-20	18-Jul-20			3.00													
Current		<u> </u>		_			. /					t ID: KTE-W	/P08_M14				Date 24-Apr-20		Revision Programme Re	3v6	TST	ed Approved DC
	vork Remaining Work	Central K	owlo							date) (Rev8 - CSD)	Basel Layou		Rolling Program	me			29-Apr-20 25-May-20	Submit CSD	gramme Update) Programme Re	₩7	TST	DC DC
Remain	ing Work			Th	ree Mo	nth Rol	ling Pro	gram	ime				: 3 Months Roll		bmission.		29-May-20 24-Jun-20		gramme Update) Programme Re		TST TST	DC DC
											Pane	15 of 17					30-Jun-20		gramme Update		TST	DC
											гауе	10 01 17										

Activity ID	Activity Name	Orig Dur Early Start	Early Finish	Late Start	Late Finish	Total	TRA			June				Julv				Au	qust				September		lar,
		Cing Sur Early Start	Conjenisti	Loto otoli	Later mall	Float	(Day)	24	31	14	21	28	05	15	19	26	02	09	16 16	23	30	06	17	20	27
4-7764	S21-B1 - U3S Construct Base slab	8 11-Aug-20	19-Aug-20	18-Jul-20	27-Jul-20	-20	1.00											_							
4-7768	S21-B1 - U3S Construct Side Wall	15 20-Aug-20	05-Sep-20	11-Aug-20	27-Aug-20	-8	2.00												-		+	-			
S21 - Bay B2	- U-Trough Type III (CH130 to 120)	23 20-Aug-20	15-Sep-20	28-Jul-20	02-Sep-20	-11	3.00																		
4-7766	S21-B2 - U3S Construct Base slab	8 20-Aug-20	28-Aug-20	28-Jul-20	05-Aug-20	-20	1.00		1													1			
4-7772	S21-B2 - U3S Construct Side Wall	15 29-Aug-20	15-Sep-20	17-Aug-20	02-Sep-20	-11	2.00													1	÷++	-	-		
S21 - Bay B3	- U-Trough Type III (CH120 to 110)	23 29-Aug-20	24-Sep-20	06-Aug-20	08-Sep-20	- 14	3.00																		
4-7770	S21-B3 - U3S Construct Base slab	8 29-Aug-20	07-Sep-20	06-Aug-20	14-Aug-20	-20	1.00														<u> </u>	-			
4-7778	S21-B3 - U3S Construct Side Wall	15 08-Sep-20	24-Sep-20	22-Aug-20	08-Sep-20	-14	2.00															_	_		
S21 - Bay B4	- U-Trough Type III (CH110 to 100)	23 08-Sep-20	06-Oct-20	15-Aug-20	14-Sep-20	-17	3.00		+																
4-7774	S21-B4 - U3S Construct Base slab	8 08-Sep-20	16-Sep-20	15-Aug-20	24-Aug-20	-20	1.00															_			
4-7784	S21-B4 - U3S Construct Side Wall	15 17-Sep-20	06-Oct-20	28-Aug-20	14-Sep-20	-17	2.00																_		
S21 - Bay B5	- U-Trough Type III (CH100 to 090)	23 17-Sep-20	15-Oct-20	25-Aug-20	19-Sep-20	-20	3.00																		
4-7776	S21-B5 - U3S Construct Base slab	8 17-Sep-20	25-Sep-20	25-Aug-20	02-Sep-20	-20	1.00																_		
47792	S21-B5 - U3S Construct Side Wall	6 17-5ep-2.		03-Sep-20	19-Sep-20	-20			ļ																
4-7/92 S21 - Bay B6		15 26-Sep-20	15-00-20	03-Sep-20	19-Sep-20	-20	200																		
	- U-Trough Type III (CH090 to 080)	30 26-Sep-2.	03-1101-20	11-Sep-20	09-00-20	-20	3.00																		
4-7780	S21-B6 - U3S Construct Base slab	8 26-Sep-20		11-Sep-20	19-Sep-20	-13																			
4-7798	S21-B6 - U3S Construct Side Wall	15 16-Oct-20	03-Nov-20	21-Sep-20	09-Oct-20	-20	2.00																		
	- U-Trough Type II (CH080 to 070)						1.00																		
4-7782	S21-B7 - U3S Construct Base slab	6 08-Oct-20	14-Oct-20	30-Sep-20	08-Oct-20	-5	1.00																		
							1.00																		
4-7786	S21-B8 - U2S Construct Base slab	6 15-Oct-20	21-Oct-20	09-Oct-20	15-Oct-20	-5	1.00																		
S21 - Bay B9	- U-Trough Type II (CH060 to 050)	6 22-Oct-20	29-Oct-20	16-Oct-20	22-Oct-20	-5	1.00																		
4-7788	S21-B9 - U2S Construct Base slab	6 22-Oct-20	29-Oct-20	16-Oct-20	22-Oct-20	-5	1.00																		
S21 - Box Sec	tions (CH143.981 to CH205.700)	21 12-Oct-20	05-Nov-20	04-Sep-20	28-Sep-20	-30	4.00		1						1					1	1				
S21 - Bay B1	- Box Section (CH143.981 to 153)	21 12-Oct-20	05-Nov-20	04-Sep-20	28-Sep-20		3.00																		
4-7722	S21-B1 Construct Base Slab	9 12-Oct-20	21-Oct-20	04-Sep-20	14-Sep-20	-30	1.00																		
4-7724	S21-B1 Construct External Walls	12 22-Oct-20	05-Nov-20	15-Sep-20	28-Sep-20	-30	2.00																		
S21 - Bay B2	- Box Section (CH153 to 163)	9 22-Oct-20	02-Nov-20	18-Sep-20	28-Sep-20	-27	1.00																		
4-7728	S21-B2 Construct Base Slab	9 22-Oct-20	02-Nov-20	18-Sep-20	28-Sep-20	-27	1.00		+												÷	+			· ·····
S21 - U-Troug	h Sections - North (CH205.700 to CH321.110)	20 09-Oct-20	02-Nov-20	18-Sep-20	13-Oct-20	-16	4.00																		
	- U-Trough Type III (CH205.7 to 211.595)	19 09-Oct-20	31-Oct-20	18-Sep-20	13-Oct-20		3.00																		
4-7818	S21-B1-U3N Mass concrete fill upto formation level under	rneath S3 4 09-Oct-20	13-Oct-20	18-Sep-20	22-Sep-20	-16	1.00																		
4-7820	(R2.78mPD) S21-B1-U3N Construct Base slab	7 14-Oct-20		23-Sep-20	30-Sep-20	-16																			
4.7824	S21-B1-U3N Construct Side Walls	8 22-Oct-20		05-Oct-20	13-Oct-20	-10			ļ												ļ				
		a 22-007-20	51-00-20	05-061-20	13-001-20	-15	1.00																		
	- U-Trough Type III (CH211.595 to 219.771)	9 22-Oct-20	02-Nov-20	03-000-20	13-001-20	- 16	1.00																		
4-7822	S21-B2-U3N Construct Base slab	9 22-Oct-20	02-Nov-20	03-Oct-20	13-Oct-20	-16	1.00																		
	Sleeve pipes for District Cooling Systen				25-Sep-20		56.00																		
	Design for DCS Sleeve pipe installation	69 02-May-20		11-Jan-20	10-Jun-20		20.00																		
DCS-West-ELS	S Design - Section A (Northern Part) & Section	on C 69 02-May-20	A 23-Jul-20	11-Jan-20	02-Mar-20	-115	20.00																		
Qurrent Mile	astone										Proie	ect ID· 4	KTE-WP08	M14					Date Apr-20	Duburt Offic	Rev		C TS	hecked	Approved
Actual Work		Central Kowloon Ro	oute - Ka	i Tak Ea	st (Mor	nth 14	4 Up	date)	(Rev	8 - CSD)	Base	eline:						29	Apr-20	Submit CSD Monthly Prop	gramme Upo	date M12	TS	T D	С
Critical Rem			hree Mo					,						ng Program		damic -1-			May-20 May-20	Submit CSD Monthly Prop			TS		
- nenafing					-	-					Filte	I. TASK	muers: 3 P	nontris Kölli	ng, KTE - Si	JUTTISSION		24	Jun-20 Jun-20	Submit CSD Monthly Proc) Programme	e Rev8	TS	T D	С
											Page	e 16 of	17					30	001160	Trannin Lind	.anne opt	AND 1911	13	. 10	·

12 20 13 00 14 00 15 00 15 00 16 00 17 00 16 00 17 00 17 00 18 00 19 00 19 00 10
111 600 12 000 12<
12 10 3 00 <tr< td=""></tr<>
- -
33
33
100 1
120 1
12 50 12 50 12 50 12 10 12 10 12 10 12 10 13 100 13 100 13 100 13 100 13 100 13 100 13 100 14 100 15 100 15 100
1-2
120 200 100
-80 -50 -80 -50 -80 -50 -90 -00 -90 -00
88 50 38 200 39 200 39 200 39 200 39 200 39 200
3 1200 3 8.00 3 8.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00 3 2.00
-3 2.00 -3 2.00 -3 2.00 -3 2.00 -3 2.00 -3 2.00 -3 2.00
3 2.00 -30 2.00 -30 2.00 -30 2.00 -30 2.00 -30 2.00
-3 200 -30 200 -30 200 -55 200
-3 2.00 -33 2.00 -55 2.00
-33 2.00 -55 4.00 -55 2.00
-33 2.00 -55 4.00 -55 2.00
-5 4.00 -5 2.00
-55 2.00

Appendix C Project Organization Chart



Appendix D Dust Event-Action Plan (EAP)

	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEV	EL			
1.Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
2.Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
LIMIT LEVEL				
1.Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and 	 Check monitoring data submitted by ET; Check Contractor's working method; 	 Confirm receipt of notification of failure in writing; Notify Contractor; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC

	ACTION			
EVENT	ET	IEC	ER	CONTRACTOR
	 EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	3. Ensure remedial measures properly implemented.	 within 3 working days of notification; Implement the agreed proposals; 4. Amend proposal if appropriate.
2.Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Note:

ET – Environmental Team

ER – Engineer's Representative

IEC – Independent Environmental Checker

Acuity Sustainability Consulting Ltd.

Appendix E Environmental Mitigation Implementation Schedule (EMIS)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
			Constru	ction Dust Impact				
\$4.3.10	D1	The contractor shall follow the procedures and requirements given in the Air Pollution Control (Construction Dust) Regulation	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	 APCO To control the dust impact To meet HKAQO and TM-EIA criteria 	Implemented
S4.3.10	D2	 Mitigation measures in form of regular watering under a good site practice should be adopted. Watering once per hour on exposed worksites and haul road should be conducted to achieve dust removal efficiencies of 91.7%. While the above watering frequencies are to be followed, the extent of watering may vary depending on actual site conditions but should be sufficient to maintain an equivalent intensity of no less than 1.3 L/m² to achieve the dust removal efficiency. 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	 APCO To control the dust impact To meet HKAQO and TM-EIA criteria 	Implemented
\$4.3.10	D3	 Proper watering at exposed spoil should be undertaken throughout the construction phase; Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed should be wetted with water and cleared from the surface of roads; A stockpile of dusty material should not be 	Minimize dust impact at the nearby sensitive receivers	Contractor	All construction sites	Construction stage	 APCO To control the dust impact To meet HKAQO and TM-EIA criteria 	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 extended beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site should be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle. Where practicable, vehicle washing facilities with high pressure water jet should be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high should be provided and properly maintained as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; The portion of any road leading only to construction site that is within 30m of a vehicle entrance or exit should be kept clear of dusty materials; Surfaces where any pneumatic or power-driven drilling, cutting, polishing or other mechanical breaking operation takes place should be sprayed with water or a dust suppression chemical 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$4.3.10		 continuously; Any area that involves demolition activities should be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Any skip hoist for material transport should be totally enclosed by impervious sheeting; Every stock of more than 20 bags of cement or dry-pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides; Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or exhaust should be fitted with an effective fabric filter or equivalent air pollution control system Exposed earth should be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shotcrete or other suitable surface stabilizer within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. Implement regular dust monitoring under EM&A programme during the construction stage. 	Monitoring of dust impact	Contractor	Selected rep. dust monitoring station	Construction stage	• TM-EIA	• Implemented
			Construct	tion Noise (Airborn	e)			

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$5.4.1	N1	 Implement the following good site practices: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Machines and plant (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs; Silencers or mufflers on construction equipment should be properly fitted and maintained during the construction works; Mobile plant should be sited as far away from NSRs as possible and practicable; Material stockpiles, mobile container site office and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities. 	Control construction airborne noise	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIAO	 Implemented and rectified after observation.
\$5.4.1	N2	Install temporary hoarding located on the site boundaries between noisy construction activities and NSRs. The conditions of hoardings shall be properly maintained throughout the construction period.	Reduce the construction noise levels at low-level zone of NSRs through partial screening	Contractor	All construction sites	Construction stage	• Annex 5, TM-EIAO	Implemented
S5.4.1	N3	Install movable noise barriers (typical design is wooden framed barrier with a small-cantilevered on a skid footing with 25mm thick internal sound absorptive lining), acoustic mat or full enclosure, screen the noisy	Sreen the noisy plant items to be used at all construction	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		plants including air compressors, generators and handheld breakers, etc.	sites					
S5.4.1	N4	Use 'Quiet plant'	Reduce the noise levels of plant items	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	 Implemented and rectified after observation.
S5.4.1	N5	Loading/ unloading activities should be carried out inside the full enclosure of mucking out points.	Reduce the noise levels of loading/ unloading activities	Contractor	Mucking out locations	Construction stage	• Annex 5, TM-EIAO	Implemented
S5.4.1	N6	Sequencing operation of construction plants where practicable.	Operate sequentially within the same work site to reduce the construction airborne noise	Contractor	All construction sites where practicable	Construction stage	• Annex 5, TM-EIAO	Implemented
S5.4.1	N7	Implement a noise monitoring programme under EM&A programme.	Monitor the construction noise levels at the selected representative locations	Contractor	Selected rep. noise monitoring station	Construction stage	• TM-EIAO	Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$6.9.1.1	W1	 In accordance with the Practice Note for Professional Persons on Construction Site Drainage, Environmental Protection Department, 1994 (ProPECC PN1/94), construction phase mitigation measures shall include the following: Construction Runoff At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction; The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. Temporary ditches should be incorporated in the permanent drainage channels to enhance deposition rates; The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/ sand traps should be 5 minutes under 	To minimize water quality impact from the construction site runoff and general construction activities	Contractor	All construction sites where practicable	Construction stage	 Water Pollution Control Ordinance ProPECC PN 1/94 TM-EIAO TM-DSS 	 Implemented and rectified after observation.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1 m3/s a sedimentation basin of 30 m3 would be required and for a flow rate of 0.5 m3/s the basin would be 150 m3. The detailed design of the sand/ silt traps shall be undertaken by the contractor prior to the commencement of construction; All exposed earth areas should be completed and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. Exposed slope surfaces should be covered by tarpaulin or other means; The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all traffic areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows; All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas; Measures should be taken to minimize the ingress 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities; Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; Manholes should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers; Precautions be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes; All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and site wheel washing 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 facilities should be provided at every construction site exit where practicable. Wash-water should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel wash bay to the public road should be paved with sufficient backfall toward the wheel wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Oil interceptors should be provided in the drainage system downstream of any oil/ fuel pollution sources. The oil interceptors should be emptied and cleaned regularly to prevent the release of oil and grease into the storm water drainage system after accidental spillage. A bypass should be provided for the oil interceptors to prevent flushing during heavy rain; Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; Adopt best management practices; All earth works should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		season (April to September) as far as practicable.						
56.9.1.2	W2	 Tunneling Works and Underground Works Cut-&-cover tunneling work should be conducted sequentially to limit the amount of construction runoff generated from exposed areas during the wet season (April to September) as far as practicable. Uncontaminated discharge should pass through sedimentation tanks prior to off-site discharge; The wastewater with a high concentration of SS should be treated (e.g. by sedimentation tanks with sufficient retention time) before discharge. Oil interceptors would also be required to remove the oil, lubricants and grease from the wastewater; Direct discharge of the bentonite slurry (as a result of D-wall) is not allowed. It should be reconditioned and reused wherever practicable. Temporary storage locations (typically a properly closed warehouse) should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities area completed. The requirements in ProPECC PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 	To minimize construction water quality impact from tunneling works	Contractor	All tunneling portion	Construction stage	 Water Pollution Control Ordinance ProPECC PN 1/94 TM-DSS TM-EIAO 	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
S6.9.1.3	W3	 Sewage Effluent Portable chemical toilets and sewage holding tanks are recommended for handling the construction sewage generated by the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance. 	To minimize water quality from sewage effluent	Contractor	All construction sites where practicable	Construction stage	 Water Pollution Control Ordinance TM-DSS 	Implemented
S6.9.1.5	W4	 Groundwater from Potential Contaminated Area: No direct discharge of groundwater from contaminated areas should be adopted. A discharge license under the WPCO through the Regional Office of EPD for groundwater discharge should be applied. Prior to the excavation works within these potentially contaminated areas, the groundwater quality should be reviewed during the process of discharge license application. The compliance to the Technical Memorandum on Standards for Effluents Discharged into Drainage on Sewerage Systems, Inland and Coastal Waters (TM-DSS) and the existence of prohibited substance should be confirmed. If the review results indicated that the groundwater to be generated from the excavation works would be contaminated, the contaminated groundwater should be either properly treated in compliance with the requirements of the TM-DSS or properly 	To minimize groundwater quality impact from contaminated area	Contractor	Excavation areas where contamination is found	Construction stage	 Water Pollution Control Ordinance TM-DSS TM-EIAO 	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 If wastewater treatment is deployed, the wastewater treatment unit shall deploy suitable treatment process (e.g. oil interceptor / activated carbon) to reduce the pollution level to an acceptable standard and remove any prohibited substances (e.g. TPH) to undetectable range. All treated effluent from wastewater treatment plant shall meet the requirements as stated in TM-DSS and should be discharged into the foul sewers. If groundwater recharging wells are deployed, recharging wells should be installed as appropriate for recharging the contaminated groundwater back into the ground. The recharging wells should be selected at places where the groundwater quality will not be affected by the recharge operation as indicated in the Section 2.3 of TM-DSS. The baseline groundwater quality shall be determined prior to the selection of the recharge wells, and submit a working plan (including the laboratory analytical results showing the quality of groundwater to be recharged shall not be higher than pollutant levels of groundwater at the recharge well. Prior to recharge, any prohibited substances such as TPH products should be removed as necessary by installing the petrol 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		interceptor.						
\$6.9.1.6		 Accidental Spillage In order to prevent accidental spillage of chemicals, the following is recommended: All the tanks, containers, storage area should be bunded and the locations should be locked as far as possible from the sensitive watercourse and stormwater drains; The Contractor should register as a chemical waste producer if chemical wastes would be generated. Storage of chemical waste arising from the construction activities should be stored with suitable labels and warnings. Disposal of chemical wastes should be conducted in compliance with the requirements as stated in the Waste Disposal (Chemical Waste) (General) Regulation. 	To minimize water quality impact from accidental spillage	Contractor	All construction site where practicable	Construction stage	 Water Pollution Control Ordinance ProPECC PN 1/94 TM-EIAO TM-DSS 	• Implemented
			Waste Manage	ement (Construction	Waste)			
\$7.4.1	WM1	 On-site sorting of C&D material Geological assessment should be carried out by competent persons on site during excavation to identify materials which are not suitable to use as aggregate in structural concrete (e.g. volcanic rock, Aplite dyke rock, etc.). Volcanic rock and Aplite dyke rock should be separated at the source sites as far as practicable and stored at designated 	Separation of unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use	Contractor	All construction sites	Construction stage	• DEVB (W) No. 6/2010	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		stockpile area preventing them from delivering to crushing facilities. The crushing plant operator should also be reminded to set up measures to prevent unsuitable rock from ending up at concrete batching plants and be turned into concrete for structural use. Details regarding control measures at source site and crushing facilities should be submitted by the Contractor for the Engineer to review and agree. In addition, site records should also be kept for the types of rock materials excavated and the traceability of delivery will be ensured with the implementation of Trip Ticket System and enforced by site supervisory staff as stipulated under DEVB TC(W) No. 6/2010 for tracking of the correct delivery to the rock crushing facilities for processing into aggregates. Alternative disposal option for the reuse of volcanic rock and Aplite Dyke rock, etc. should be explored.						
\$7.5.1	WM2	 <u>Construction and Demolition Material</u> Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Adopt 'selective demolition' technique to demolish the existing structures and facilities with a view to recovering broken concrete effectively for recycling purpose, where possible; 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	Contractor	All construction sites	Construction stage	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005 	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; and Implement an enhanced Waste Management Plan similar to ETWBTC (Works) No. 19/2005 – "Environmental Management on Construction Sites" to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. 						
\$7.5.1	WM3	 <u>C&D Waste</u> Standard formwork or pre-fabrication should be used as far as practicable in order to minimize the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Use of wooden hoardings should not be used, as in other projects. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the 	generation and recycle the C&D materials as far as practicable so as to reduce the	Contractor	All construction sites	Construction stage	 Land (Miscellaneous Provisions) Ordinance Waste Disposal Ordinance ETWB TCW No. 19/2005 	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		sites should be considered for such segregation and storage.						
\$7.5.1	WM4	 <u>Excavated Contaminated Soils</u> Details of the mitigation measures on handling of the contaminated soil shall be referred to Section on Land Contamination below. 	The contaminated soil will be excavated for on-site reuse	Contractor	РВН4	Prior to commencement of construction works within the contaminated area	 Practice Guide (PG) for Investigation and Remediation of Contaminated Land GN/GM for land contamination 	Implemented
\$7.5.1	WM5	 Land-based Sediment All construction plant and equipment shall be designed and maintained to minimize the risk of silt, sediments, contaminants or other pollutants being released into the water column or deposited in the locations other than designated location; All vessels shall be sized such that adequate draft is maintained between vessels and the sea bed at all states of the tide to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; Before moving the vessels which are used for transporting dredged material, excess material shall be cleaned from the decks and exposed fittings of vessels and the sea except at the 	To control pollution due to marine sediment	Contractor	Along CKR alignment	Construction stage	• ETWB TCW No. 34/2002	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		 approved locations; Adequate freeboard shall be maintained on barges to ensure that decks are not washed by wave action. The Contractors shall monitor all vessels transporting material to ensure that no dumping outside the approved location takes place. The Contractor shall keep and produce logs and other records to demonstrate compliance and that journeys are consistent with designated locations and copies of such records shall be submitted to the engineers; The Contractors shall comply with the conditions in the dumping licence. All bottom dumping vessels (Hopper barges) shall be fitted with tight fittings seals to their bottom openings to prevent leakage of material; The material shall be placed into the disposal pit by bottom dumping; Contaminated marine mud shall be transported by spit barge of not less than 750m3 capacity and capable of rapid opening and discharge at the disposal site; Discharge shall be undertaken rapidly and the hoppers shall be closed immediately. Material adhering to the sides of the hopper shall not be washed out of the hopper and the hopper shall remain closed until the barge returns to the disposal site. For Type 3 special disposal treatment, sealing of 						

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		contaminant with geosynthetic containment before dropping designated mud pit would be a possible arrangement. A geosynthetic containment method is a method whereby the sediments are sealed in geosynthetic containers and, the containers would be dropped into the designated contaminated mud pit where they would be covered by further mud disposal and later by the mud pit capping at the disposal site, thereby fulfilling the requirements for fully confined mud disposal.						
S7.5.1	WM6	 <u>Chemical Waste</u> <u>Chemical waste</u> that is produced, as defined by Schedule 1 of the Waste Disposal (Chemical Waste) (General) Regulation, should be handled in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes; <u>Containers used for the storage of chemical wastes should be suitable for the substance they are holding, resistant to corrosion, maintained in a good condition, and securely closed, have a capacity of less than 450 L unless the specification has been approved by EPD, and display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the regulation;</u> The storage area for chemical wastes should be clearly labelled and used solely for the storage of chemical waste, enclosed on at least 3 sides, have an impermeable floor and bunding of sufficient 	Control the chemical waste and ensure proper storage, handling and disposal	Contractor	All construction sites	Construction stage	 Waste Disposal (Chemical Waste) (General) Regulation Code of Practice on the Packaging, Labelling and Storage of Chemical Waste 	 Implemented and rectified after observation.

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$7.5.1	WM7	 capacity to accommodate 110% of the volume of the largest container or 20% of the total volume of waste stored in that area, whichever is the greatest, have adequate ventilation, covered to prevent rainfall entering, and arranged so that incompatible materials are adequately separated; Disposal of chemical waste should be via a licensed waste collector, be to a facility licensed to receive chemical waste, such as the Chemical Waste Treatment Centre which also offers a chemical waste collection service and can supply the necessary storage containers, or be to a reuser of the waste, under approval from EPD. General Refuse General refuse generated on-site should be stored in enclosed bins or compaction units separately from construction and chemical wastes; A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from construction and chemical wastes, on a daily basis to minimize odour, pest and litter impacts. Burning of refuse on construction sites is prohibited by law. Aluminum cans are often recovered from the waste stream by individual collectors if they are segregated and made easily accessible. Separate labelled bins for their deposit should be provided if feasible; Office wastes can be reduced through the recycling of paper if volumes are large enough to warrant 	Minimize production of the general refuse and avoid odour, pest and litter impacts	Contractor	All construction sites	Construction stage	• Waste Disposal Ordinance	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		collection. Participation in a local collection scheme should be considered by the Contractor.						
			Land Contamir	nation				
S8.9 & Appendix 8.4	LC2	 Excavation of the Contaminated Soil Prior to commencement of the excavation works at the contamination zone, the zone should be clearly marked out on site and the surface levels recorded. Excavation of contaminated material should be undertaken using dedicated earth-moving plant. The excavated contaminated soils would be stockpiled at designated area on site and covered by sheet to prevent dispersion of contamination during stockpiling. The Contractor should pay attention to the selection of suitable groundwater lowering schemes and discharge points if the groundwater table is higher than the contaminated soils during excavation. The Contractor should also obtain a valid Water Pollution Control Ordinance (WPCO) discharge licence from EPD where applicable. 	The contaminated soil will be excavated for on-site reuse	Contractor	PBH4	Prior to commencement of construction works within the contaminated area	 Practice Guide (PG) for Investigation and Remediation of Contaminated Land Guidance Notes for Contaminated Land Assessment and Remediation Guidance Manual for Use of Risk-Based 	• N/A
S8.9 & Appendix 8.4	LC3	• Following completion of the excavation to the specified depth, at least one sample from the base of the excavation and four samples evenly distributed along the boundary of the excavation shall be taken for a closure assessment testing. The acceptance criterion is shown below:					Remediation Goals (RBRGs) for Contaminated Land Management	• N/A

EIA Ref.	EM&A Log Ref.	Reco	mmended Mitigat	ion Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		Locations	Testing	Acceptance						
		-	requirement	Criteria						
		PBH4	PCBs	RBRGs (Public						
				Park)						
			ults of analysis belo further excavation w	ow the RBRGs (Public vill be required.						
		noncompliance excavation sh vertically an location(s) of acceptance of conducted for excavation, sampling and all contaminar supervised by	ce of the acceptan hall be carried out id/or horizontally the sample(s) whi criteria. Further sam or compliance test compliance testing ted materials are re a Land Contaminati							
Appendix 8.4	LC4	clean-up sha endorsement construction, construction,	II be prepared and t prior to the cor /development work	emonstrate adequate submitted to EPD for nmencement of any s within the sites. No s shall be carried out RR by EPD.						• N/A
						Hazard to Life				
\$9.18	H8	healthy, expe records. Th	erienced and have e driver should ho	should be physically e good safe driving old a proper driving ort truck. Dedicated	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be	Construction stage	-	• N/A

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		training programme and regular road safety briefing sessions/ workshops should be provided to enhance their safe driving attitude and practice. Smoking should be strictly prohibited.			used			
S9.18	H9	Emergency response plans in case of road accident should be prepared and implemented. The driver and his assistant should be familiar with the emergency procedures including evacuation, and proper communication/ fire-fighting equipment should be provided to the driver and his assistant.	To reduce the risk during explosives transport	Contractor	Works areas at which explosives would be used	Construction stage	-	• N/A
			Land	dscape & Visual				
S10.10.1 Table 10.11	LV3	 <u>Good Site Management</u> Large temporary stockpiles of excavated material shall be covered with unobtrusive sheeting to prevent dust and dirt spreading to adjacent landscape areas and vegetation, and to create a neat and tidy visual appearance. Construction plant and building material shall be orderly and carefully stored in order to create a neat and tidy visual appearance. 	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV4	 <u>Screen Hoarding</u> Decorative screen hoarding should be erected to screen the public from the construction area. It should be designed to be compatible with the existing urban context. 	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV5	Lighting Control during Construction • All lighting in the construction site shall be carefully controlled to minimize light pollution and night-time glare to nearby residencies and GIC.	Minimize visual impact	Contractor	Within Project site	Construction stage	-	Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		The Contractor shall consider other security measures, which shall minimize the visual impacts.						
S10.10.1 Table 10.11	LV6	 Erosion Control The potential for soil erosion shall be reduced by minimizing the extent of vegetation disturbance on site and by providing a protective cover over newly exposed soil. 	Minimize landscape impact	Contractor	Within Project site	Construction stage	-	Implemented
S10.10.1 Table 10.11	LV7	 <u>Tree Protection & Preservation</u> Carefully protected during construction. Tree protection measures will be detailed at the Tree Removal Application stage and plans submitted to the relevant Government Department for approval in due course in accordance with ETWB TC no. 3/2006. 	Minimize landscape and visual impact	Contractor	Within Project site	Construction stage	 'Guidelines for Tree Risk Management and Assessment Arrangement on an Area Basis and on a Tree Basis', Greening, Landscape and Tree Management (GLTM) Section, DEVB Latest recommended horticultural practices from GLTM Section, DEVB 	• Implemented

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
\$10.10.1 Table 10.11	LV8	<u>Tree Transplantation</u> • For trees unavoidably affected by the Project that have to be removed, where practical transplantation will be chosen as the top priority method of removal. If this is not possible or practical compensatory planting will be provided for trees unavoidably felled (See LV10). For trees unavoidably affected by the Project works that are transplanted, transplantation must be carried out in accordance with ETWB TCW 2/2004 and 3/2006.	Minimize landscape and visual impact	Contractor	Within Project site and designated off-site locations	Prior to Construction stage	 ETWB TCW 3/2006 Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DEVB ETWB TCW 2/2004 	• N/A
S10.10.1 Table 10.11	LV9	 <u>Compensatory Planting</u> For trees unavoidably affected by the Project that have to be removed, where practical transportation will be chosen as the top priority method of removal but if this is not possible or practical compensatory planting will be provided for trees unavoidably felled. All felled trees shall be compensated for by planting trees to the satisfaction of relevant Government projects. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006. Compensatory tree planting may be incorporated into public open spaces and along roadside amenity areas affected by the construction works 	Minimize visual impact and also enhance landscape	Contractor	Within Project site	Construction stage	 ETWB TCW 3/2006 Latest recommended horticultural practices from Greening, Landscape and Tree Management (GLTM) Section, DEVB ETWB TCW 2/2004 	• N/A

Environmental Mitigation Implementation Schedule – Contract No. HY/2018/02 (Kai Tak East)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
		and therefore be part of the bigger wider planting plans. Onsite compensation planting is preferred but if necessary, additional receptor sites outside the Works Area shall be agreed separately with Government during the Tree Felling Application process.						
S10.10.1 Table 10.11	LV10	 Screen Planting Tall screen/buffer trees, shrubs and climbers should be planted, in so far as is possible, to soften and screen proposed structures such as roads and central strip, vertical edges and buildings and to enhance streetscape greening effect where appropriate. Indiscriminate use of trees for screening must be avoided and the principle of 'right tree for the right place' must be followed. This detail will be provided at the Detailed Design stage. This measure may additionally form part of the compensatory planting and will improve and create a pleasant pedestrian environment. 	Minimize visual impact and also enhance landscape.	Contractor	Within Project Site	Construction Phase	 Guidelines on Greening of Noise Barriers, issued April 2012, GLTMS, DevB ETWB TCW 2/2004 	• N/A
S10.10.1 Table 10.11	LV12	Reinstatement • All works areas, excavated areas and disturbed areas for tunnel construction and temporary road diversion or any other proposed works shall be reinstated to former conditions or better, with reasonable landscape treatment and to the satisfaction of the relevant Government departments. (Specific mitigation for disturbance to public open space is detailed separately under LV14)	Minimize landscape impact	Contractor	Within Project Site	Construction Phase	• N/A	• N/A

Environmental Mitigation Implementation Schedule – Contract No. HY/2018/02 (Kai Tak East)

EIA Ref.	EM&A Log Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measures & Main Concerns to address	Implementation Agent	Location / Timing	Implementation Stage	Requirements and/ or standards to be achieved	Implementation Status
			Cultural Heritage	Impact (Construct	ion Phase)			
S11.4.4	CH1	The contractor should be alerted during the construction on the possibility of locating archaeological remains and as a precautionary measure, AMO shall be informed immediately in case of discovery of antiquities or supposed antiquities in the subject sites.	To preserve any cultural heritage items which may be removed and damaged by the excavation	Contractor	During construction works for cut and cover tunnels	Construction stage	AMOs requirements	Implemented
				EM&A Project				
S13.2	EM1	An Independent Environmental Checker needs to be employed as per the EM&A Manual	Control EM&A Performance	Highways Department	All construction sites	Construction stage	 EIAO Guidance Note No. 4/2010 TM-EIAO 	Implemented
S13.2-13.4	EM2	 An Environmental Team needs to be employed as per the EM&A Manual; Prepare a systematic Environmental Management Plan to ensure effective implementation of the mitigation measures; An environmental impact monitoring needs to be implemented by the Environmental Team to ensure all the requirements given in the EM&A Manual are fully complied with. 	Perform environmental monitoring & auditing	Highways Department/ Contractor	All construction sites	Construction stage	 EIAO Guidance Note No. 4/2010 TM-EIAO 	Implemented

Appendix F Monitoring Schedule of the Reporting Month

June 2020 SUNDAY MONDAY TUESDAY WEDNESDAY THURSDAY FRIDAY SATURDAY 2 3 5 1 4 6 Impact Dust monitoring (E-A1) 7 8 9 10 11 12 13 Impact Impact Dust monitoring Dust monitoring (E-A1) (E-A1) 14 15 16 17 18 19 20 Impact Dust monitoring (E-A1) 21 22 23 24 25 26 27 Impact Dust monitoring (E-A1) 28 29 30 4 Impact Dust monitoring (E-A1)

Acuity Sustainability Consulting Ltd.

Appendix G Calibration Certificates (Air Monitoring)



SIBATA SCIENTIFIC TECHNOLOGY LTD. 1-1-62, Nakane, Soka, Saitama, 340-0005 Japan TEL: 048-933-1582 FAX: 048-933-1591

CALIBRATION CERTIFICATE

Date: August 28th, 2019

Equipment Name	: Digital Dust Indicator, Model LD-5R
Code No.	: 080000-72
Quantity	: 1 unit
Serial No.	: 851820
Sensitivity	: 0.001 mg/m3
Sensitivity Adjustment	: 640
Scale Setting	: August 23rd, 2019

We hereby certify that the above mentioned instrument has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

long Zhang

Tong Zhang Overseas & New Business Group Overseas Sales Department



		CH					DU	LIBRATIO
)		Octo	ber 10, 2020
nvir	onm	ent	al	-	C			
	Ce	rtifi	cate	of	Cal	libri	ntion	
		С	alibration (Certificati	ion Inform	ation		
Cal. Date:	October 1	0, 2019	Roots	meter S/N:	438320	Ta:	296	°K
Operator:	Jim Tisch					Pat	748.03	mm Hg
		TE 50304	C-III		2702	ru.	740.05	inin ng
Calibration	wodel #:	TE-5028A	Calit	orator S/N:	5702			
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1		2	1	1.3100	4.1	1.50	
	2	3	4	1	1.0240	6.7	2.50	1
	3	5	6	1	0.9260	8.0	3.00	1
	4	7	8	1	0.8620	9.4	3.50]
	5	9	10	1	0.6540	16.2	6.00]
				Data Tabula	tion			1
	<u> </u>							
			√∆H(<u>Pa</u> Pstd	<u>)(Tstd</u>) Ta			$\sqrt{\Delta H(Ta/Pa)}$	
	Vstd	Qstd				Qa	Y Y /	
	(m3)	(x-axis)	(y-axi		Va	(x-axis)	(y-axis)	
	0.9855		1.219		0.9945	0.7592	0.7704	
	0.9803		1.573		0.9910	1.0684	1.0895	
	0.9784		1.862		0.9874	1.1455	1.1768	
	0.9694	1.4823	2.438		0.9783	1.4959	1.5409	
		m=	1.667	23		m=	1.04399	
	QSTD	b=	-0.032	281	QA	b=	-0.02074	
		r=	0.999	91		r=	0.99991	
				Calculatio	ns			1
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/Ta			ΔVol((Pa-Δl	P)/Pa)	
		Vstd/ATime		,		Va/ATime	,,, _,	
			For subsequ	ent flow ra	te calculation			
	Qstd=	1/m ((\\ \[\] \(\ \ \ \ \ \ \ \ \ \ \ \ \	Pa (Tstd Pstd Ta)-b)	Qa=	1/m ((√∆H	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:	a second s			1		RECA	LIBRATION	
Pstd		mm Hg					2	
		Кеу					nnual recalibratio	
ΔH: calibrat	or manome	ter reading (i	n H2O)				Regulations Part !	
		eter reading perature (°K)					Reference Meth	
		ressure (mm					ended Particulat	
					the	Atmosphe	re, 9.2.17, page 3	50.
b: intercept								I

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009

1

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information							
Location:	Emax	Site ID:	Date:	26-May-2020			
Serial No:	1085	Model: T	E-5170X Operator:	Polar Chan			

Ambient Condition

Corrected Pressure (mm Hg):	755.1	Temperature (deg K):	298.7
-----------------------------	-------	----------------------	-------

Calibration Orifice

Model:	TE-5028A	Slope:	1.66723
Serial No.:	3702	Intercept:	-0.03281
Calibration Due Date:	10-Oct-20	Corr. Coeff:	0.99991

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.68	0.794	32.3	32.19
2	2.17	0.899	34.2	34.09
3	2.34	0.933	34.9	34.72
4	2.88	1.033	36.6	36.41
5	3.05	1.063	37.3	37.15

Sampler Calibration Relationship (Oa on x-axis, IC on y-axis)

m=	18.1338	b=	17.7855	Corr. Coeff=	0.9993
Sampl	er set point(SSP)	40	CFM		
		с	alculations		
Qstd = 1/m[Sqrt]	(H2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/P	std)(Tstd/Ta)]		b = sampler intercept		
			I = chart response		
Qstd = standard	flow rate		Tav = average temperature		
IC = corrected c	hart response		Pav = average pressure		
I = actual chart r	response				
m = calibrator Q	2std slope				
b = calibrator Q	std intercept				
Ta = actual temp	perature during calibration (d	eg K)			
Pa = actual press	sure during calibration (mm l	Hg)			
Tstd = 298 deg	K				
Pstd = 760 mm	Hg				
For subsequent	calculation of sampler flow:				
(1.21*m+b)/[Sq	rt(298/Tav)(Pav/760)]				
Checked by:	62.		Date:	26-M	ay-20

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information							
Location:	Emax	Site ID:	Date:	11-Jun-2020			
Serial No:	1085	Model: TE-517	0X Operator:	Polar Chan			

Ambient Condition

Corrected Pressure (mm Hg):	755.6	Temperature (deg K):	303.2
-----------------------------	-------	----------------------	-------

Calibration Orifice

Model:	TE-5028A	Slope:	1.66723
Serial No.:	3702	Intercept:	-0.03281
Calibration Due Date:	10-Oct-20	Corr. Coeff:	0.99991

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.64	0.779	31.5	31.14
2	2.12	0.883	33.3	32.92
3	2.28	0.915	34.0	33.61
4	2.77	1.006	35.4	35.04
5	3.12	1.067	36.4	35.98

Sampler Calibration Relationship (Oa on x-axis, IC on y-axis)

	Mation Relationship (Qa o	I A-AAIS	s, IC OII y-axis)		
m=	16.8461	b=	18.0683	Corr. Coeff=	0.9992
Sampl	er set point(SSP)	39	CFM		
		С	alculations		
Qstd = 1/m[Sqrt]	(H2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/P)]	Pstd)(Tstd/Ta)]		b = sampler intercept		
			I = chart response		
Qstd = standard	flow rate		Tav = average temperature		
IC = corrected c	hart response		Pav = average pressure		
I = actual chart i	response				
m = calibrator (Qstd slope				
b = calibrator Q	estd intercept				
Ta = actual temp	perature during calibration (de	g K)			
Pa = actual pres	sure during calibration (mm H	g)			
Tstd = 298 deg	K				
Pstd = 760 mm	Hg				
For subsequent	calculation of sampler flow:				
(1.21*m+b)/[Sq	rt(298/Tav)(Pav/760)]				
	62.			11 7	20
Checked by:	\smile		Date:	11-Ju	n-20

Date:

InnoTech Instrumentation Co. Ltd.

創新科儀有限公司

HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information								
Location:	Emax	Date:	26-Jun-2020					
Serial No:	1085	Model: TE-5170	OX Operator:	Polar Chan				

Ambient Condition

Corrected Pressure (mm Hg):	754.8	Temperature (deg K):	302.8
-----------------------------	-------	----------------------	-------

Calibration Orifice

Model:	TE-5028A	Slope:	1.66723
Serial No.:	3702	Intercept:	-0.03281
Calibration Due Date:	10-Oct-20	Corr. Coeff:	0.99991

Calibration Data

Plate or	In,H2O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m3/min)	(chart)	(corrected)
1	1.76	0.807	30.4	30.03
2	2.29	0.917	32.3	31.96
3	2.48	0.953	33.0	32.63
4	3.03	1.051	34.6	34.21
5	3.23	1.086	35.5	35.05

Sampler Calibration Relationship (Oa on x-axis, IC on y-axis)

	Mation Relationship (Qa 0	II A-AAIS	s, IC 011 y-axis)		
m=	17.6839	b=	15.7467	Corr. Coeff=	0.9991
Sampl	ler set point(SSP)	38	CFM		
·	· · · · -				
		С	alculations		
Qstd = 1/m[Sqrt]	t(H2O(Pa/Pstd)(Tstd/Ta))-b]		m = sampler slope		
IC = I[Sqrt(Pa/F	Pstd)(Tstd/Ta)]		b = sampler intercept		
			I = chart response		
Qstd = standard	flow rate		Tav = average temperature		
IC = corrected c	hart response		Pav = average pressure		
I = actual chart i	response				
m = calibrator (Qstd slope				
b = calibrator Q	estd intercept				
Ta = actual temp	perature during calibration (de	g K)			
Pa = actual pres	sure during calibration (mm H	g)			
Tstd = 298 deg	K				
Pstd = 760 mm	Hg				
For subsequent	calculation of sampler flow:				
(1.21*m+b)/[Sq	rt(298/Tav)(Pav/760)]				
	\bigwedge				
	A.				
Checked by:			Date:	26-Ju	n-20

Checked by:

Date:

Appendix H The Certification of Laboratory with HOKLAS Accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation 認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

> HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

Environmental Testing

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISO/IEC 17025:2005 的認可資格證明此實驗所具備指定範疇內所須的技術能力並 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wan, Executive Administrator 執行幹事 黃宏華 Issue Date : 16 July 2014 簽發日期 : 二零一四年七月十六日

Registration Number : HOKLAS 241 註冊號碼:


This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照言港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

L001195

Appendix I Location Plan of Air Quality Monitoring Station





Acuity Sustainability Consulting Ltd.

Appendix J Monitoring Data (Air Monitoring)

Location:	Hong Kong International Trade and Exhibition Centre (E-A1)
Monitoring date:	2, 8, 13, 19, 24 and 30 Jun 2020
Parameter:	TSP 1-hour
Other Factors:	Nearby traffic

	1-hour TSP (μg/m ³)									
Date	Weather	Start Time	1 st Hour (μg/m ³)	2 nd Hour (μg/m ³)	3 rd Hour (μg/m ³)					
02/06/2020	Cloudy	9:21	43	50	47					
08/06/2020	Cloudy	9:28	36	42	39					
13/06/2020	Fine	9:14	32	44	38					
19/06/2020	Sunny	10:03	45	39	34					
24/06/2020	Sunny	10:18	46	43	47					
30/06/2020	Sunny	11:10	46	51	54					







Location:	Hong Kong International Trade and Exhibition Centre (E-A1)
Monitoring date:	2, 8, 13, 19, 24 and 30 Jun 2020
Parameter:	TSP 24-hour
Other Factors:	Nearby traffic

										Date of	Calibration:	26-May-20		Slope =	18.1338
										Calibrati	on due date:	9-Jun-20		Intercept =	17.7855
										Date of	Calibration:	11-Jun-20		Slope =	16.8461
										Calibrati	on due date:	25-Jun-20		Intercept =	18.0683
										Date of	Calibration:	26-Jun-20	_	Slope =	17.6839
								Calibrati	on due date:	10-Jul-20		Intercept =	15.7467		
Start Date	Weather		Elapse Time		Cl	Chart Reading		Avg Air Temp	Avg Atmospheric Pressure	Flow Rate	Standard Air Volume	Filter Weight	t (g)	Particulate weight	Conc.
	Condition	Initial	Final	Actual (min)	Min	Max	Avg	(°C)	(mm hPa)	(m ³ /min)	(m ³)	Initial	Final	(g)	(µg/m ³)
2/6/2020	Cloudy	1489.30	1513.30	1440.00	41	41	41.0	29.0	1009.5	1.26	1807	2.6961	2.7303	0.0342	19
8/6/2020	Cloudy	1513.41	1537.41	1440.00	40	41	40.5	28.6	1006.2	1.30	1870	2.7213	2.7651	0.0438	23
13/6/2020	Fine	1537.42	1561.42	1440.00	40	41	40.5	29.8	1004.0	1.29	1856	2.7241	2.7612	0.0371	20
19/6/2020	Sunny	1561.58	1585.58	1440.00	39	40	39.5	29.9	1009.2	1.24	1789	2.7249	2.7993	0.0744	42
24/6/2020	Sunny	1585.61	1609.61	1440.00	40	40	40.0	30.4	1006.5	1.26	1819	2.7349	2.7864	0.0515	28
30/6/2020	Sunny	1609.66	1633.66	1440.00	41	41	41.0	30.7	1004.6	1.32	1895	2.7318	2.7659	0.0341	18

Figure 2: Graphical Illustration of Measured 24-hour TSP ($\mu g/m^3$) Levels at E-A1



WIND DIRECTION DATA FOR 2, 8, 13, 19, 24 and 30 Jun 2020



ⓒ 春港天文 含 Hong Kong Observatory

19 20 21 22 23 N

NH

н

SH

s

SE

Е


NE


N

00


03/06/2020

Wind Direction:







Wind Direction:




Wind Direction:



Wind Direction:




Wind Direction:




ⓒ 香港天文 含 Hong Kong Observatory


Wind Direction:




Wind Direction:





WIND SPEED DATA FOR 2, 8, 13, 19, 24 and 30 Jun 2020




Wind Speed:












Wind Speed:













Wind Speed:



Wind Speed:





Appendix K Waste Flow Table

Monthly Summary Waste Flow Table

Name of Department:Highways DepartmentMonthly Summary Waste Flow Table forJun 2020

Contract No. / Works Order No.: <u>HY/2018/02</u>

Monthly Summary Waste Flow Table for Jun 2020 [to be submitted not later than the 15th day of each month following reporting month] (All quantities shall be rounded off to 1 decimal place.)

		Actual Quantities of Inert Construction Waste Generated Monthly							
Month	(a)=(b)+(c)+(d)+(e)+(f)+(g)+(h)+(i)+ (j)+(k) Total Quantity Generated	(b) Hard Rock and Large Broken Concrete	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill	(f) Imported Fill			
	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)	(in 'tonnes)			
2019	7773.8	340.0	140.0	0.0	6793.7	0.0			
Jan-20	1634.6	0.0	0.0	0.0	1600.0	0.0			
Feb-20	2142.4	0.0	0.0	0.0	2110.0	0.0			
Mar-20	2743.4	0.0	140.0	0.0	2570.0	0.0			
Apr-20	2631.8	0.0	0.0	0.0	2617.0	0.0			
May-20	2358.7	0.0	0.0	0.0	2330.0	0.0			
Jun-20	11996.9	0.0	0.0	8000.0	3960.0	0.0			
Sub-total	23507.8	0.0	140.0	8000.0	15187.0	0.0			
Jul-20	0.0	0.0	0.0	0.0	0.0	0.0			
Aug-20	0.0	0.0	0.0	0.0	0.0	0.0			
Sep-20	0.0	0.0	0.0	0.0	0.0	0.0			
Oct-20	0.0	0.0	0.0	0.0	0.0	0.0			
Nov-20	0.0	0.0	0.0	0.0	0.0	0.0			
Dec-20	0.0	0.0	0.0	0.0	0.0	0.0			
Total	23507.8	0.0	140.0	8000.0	15187.0	0.0			

	Actual Quantities of <u>Non-inert</u> Construction Waste Generated Monthly								
Month	(g) Metals		(h) Paper/ cardboard packaging		(i) Plastics		(j) Chemical Waste		(k) Others, e.g. General Refuse disposed at Landfill
	(in '0	00kg)	(in '0	00kg)	(in '00)0kg)	(in '000kg) generated recycled		(in 'tonnes)
	generated	recycled	generated	recycled	generated	recycled			generated
2019	0.0	0.0	0.1	0.1	0.0	0.0	0.0	0.0	500.0
Jan-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	34.6
Feb-20	12.0	12.0	0.0	0.0	0.0	0.0	0.0	0.0	20.4
Mar-20	0.0	0.0	0.6	0.6	0.0	0.0	0.0	0.0	32.8
Apr-20	0.0	0.0	0.1	0.1	0.0	0.0	0.0	0.0	14.7
May-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	28.7
Jun-20	0.0	0.0	0.3	0.3	0.0	0.0	0.0	0.0	36.6
Sub-total	12.0	12.0	1.0	1.0	0.0	0.0	0.0	0.0	167.8
Jul-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Aug-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Sep-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Oct-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Nov-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dec-20	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Total	12.0	12.0	1.0	1.0	0.0	0.0	0.0	0.0	167.8

Appendix L Statistics on Complaint, Notifications of Summons and Successful Prosecutions

Statistical Summary of Exceedances						
Air Quality						
Location Action Level Limit Level						
E-A1	0	0	0			

Statistical Summary of Environmental Complaints

Departing Devied	Environmental Complaint Statistics					
Reporting Period	Frequency	Cumulative	Complaint Nature			
1 Jun 2020- 30 Jun 2020	0	0	N/A			

Statistical Summary of Environmental Non-compliance

Donorting Dariod	Environmental Non-compliance Statistics					
Reporting Period	Frequency	Cumulative	Details			
1 Jun 2020- 30 Jun 2020	0	0	N/A			

Statistical Summary of Environmental Summons

Departing David	Environmental Summons Statistics					
Reporting Period	Frequency	Cumulative	Details			
1 Jun 2020-	0	0	N/A			
30 Jun 2020	0	0	IN/A			

Statistical Summary of Environmental Prosecution

Donorting Doriod	Environmental Prosecution Statistics					
Reporting Period	Frequency	Cumulative	Details			
1 Jun 2020-	0	0	NI/A			
30 Jun 2020	0	0	N/A			

Appendix M Monitoring Schedule of the Coming Month

July 2020

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
28	29	30	1	2	3	4
5	6 Impact Dust monitoring (E-A1)	7	8	9	10	11 Impact Dust monitoring (E-A1)
12	13	14	15	16	17 Impact Dust monitoring (E-A1)	18
19	20	21	22	23 Impact Dust monitoring (E-A1)	24	25
26	27	28	29 Impact Dust monitoring (E-A1)	30	31	1
2	3					