MEIN-ARDT

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Final EM&A Review Report

November 2013 to April 2019

Submitted to

Prepared By

Environmental Protection Department

Meinhardt Infrastructure and Environment Ltd

Meinhardt Infrastructure and Environment Limited

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Final EM&A Review Report

(November 2013 to April 2019)

Certified by:	Fredrick Leong
Position:	Environmental Team Leader
Date:	19 June 2019

M MOTT MACDONALD

Hyder-Arup-Black & Veatch Joint Venture c/o Arcadis 17/F, Two Harbour Square, 180 Wai Yip Street, Kwun Tong, Hong Kong Attn: Mr. James Penny

Your Reference

Our Reference AFK/EC/ST/cy/T329380/2 2.05/L-0268

3/F International Trade Tower 348 Kwun Tong Road Kowloon Hong Kong

T +852 2828 5757 F +852 2827 1823 mottmac.hk Environmental Monitoring and Audit (EM&A) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2 (between Tai Hang to Wo Hop Shek Interchange) – Entrusted Works Environmental Permit No. EP-324/2008/E

Final EM&A Review Report for November 2013 to April 2019 for the portion of Stage 2 works entrusted to CEDD under Contract No. CV/2012/09

17 June 2019 By Fax (2805 5028) & Hand

We refer to the Final EM&A Review Report for November 2013 to April 2019 for the Project received on 14 June 2019 submitted by ET via email. We confirm we have no comment.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Steven Tang Independent Environmental Checker

c.c. HyD CEDD/BCP AECOM Meinhardt

Mr. Chung Lok Chin Mr. Lu Pei Yu Mr. Alan Lee Mr. Fredrick Leong By Fax (2116 0714) By Fax (3547 1659) By Fax (2171 3498) By Fax (2540 1580)



Revision	Prepared By	Checked By	Approved By
0	WK CHIU Bobo HUI 🔏 .	Fredrick LEONG	Helen COCHRANE
	(- Am	12	pr.
			/
	0	0 WK CHIU	0 WK CHIU Eredrick LEONG

Meinhardt Infrastructure and Environment Limited

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2

Final EM&A Review Report

(November 2013 to April 2019)

Certified by: Fredrick Leong

Position: Environmental Team Leader

Date: <u>19 June 2019</u>



Date	Revision	Prepared By	Checked By	Approved By
19 June 2019	0	WK CHIU Bobo HUI	Fredrick LEONG	Helen COCHRANE



Contents

			Page
EXE	CUTIV	'E SUMMARY	i
1	INTR	ODUCTION AND PROJECT INFORMATION	1
	1.1	Background	1
	1.2	Construction Programme and Activities	1
	1.3	Project Organisation	4
	1.4	Purpose of the Report	4
2	SUM	MARY OF EM&A REQUIREMENTS	4
	2.1	Environmental Impact Hypothesis under Monitoring	4
	2.2	Monitoring Requirement	5
	2.3	Operational Phase Noise Monitoring	6
3	IMPL	EMENTATION STATUS ON ENVIRONEMNTAL PROPECTION REQUIREMENT	6
4	SUM	MARY OF EM&A MONITORING DATA	9
	4.1	Air Quality Monitoring Data Results	9
	4.2	Noise Monitoring Results	9
	4.3	Water Quality Monitoring Results	9
	4.4	Summary of Monitoring Exceedances	10
5	WAS	TE MANAGEMENT	11
6	ENIV	IRONMENT SITE INSPECTION AND AUDIT	11
	6.1	Site Audit	11
	6.2	Environmental Mitigation Measures	11
7	ENVI	RONMENTAL NON-CONFORMANCE	13
	7.1	Summary of Environmental Non-Compliance	13
	7.2	Summary of Environmental Complaints	13
	7.3	Summary of Environmental Summon and Successful Prosecutions	14
8	REVI	EW OF THE VALIDITY OF EIA PREDICTIONS	14
9	REVI	EW OF EM&A PROGRAMME	14
10	CON	CLUSIONS	14
Table Table Table Table Table Table Table	e 2.1 e 3.1 e 4.1 e4.2 e4.3	Contact Information of Key Personnel Status of Environmental Licenses, Notifications and Permits Monitoring Parameter Summary of 1-hr TSP Monitoring Results Summary of 24-hr TSP Monitoring Results Summary of Noise Monitoring Results Summary of Water Monitoring Results	

Table4.5 Summary of Exceedance Events in the Construction period



List of Figures

Figure 1 Demarcation of Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling – Stage 2

Figure 2 Environmental Monitoring Locations

List of Appendices

Appendix A Construction Programme

Appendix B Project Organization Structure

- Appendix C Summary of Event and Action Plan
- Appendix D Air Quality Monitoring Results and their Graphical Presentation
- Appendix E Noise Monitoring Results and their Graphical Presentation
- Appendix F Water Quality Monitoring Results and their Graphical Presentation
- Appendix G Waste Flow Table
- Appendix H Implementation Schedule of Environmental Mitigation Measures (EMIS)
- Appendix I Statistics on Complaints, Notifications of Summons and Successful Prosecutions



EXECUTIVE SUMMARY

This report documents the findings of EM&A works conducted during the period between November 2013 and April 2019.

The impact stage EM&A programme for the Project includes air quality, noise and water quality monitoring.

The EM&A programme was carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the civil works contractors where appropriate in the construction period.

In the construction period, a total of 50 exceedance event was recorded and only 2 of the exceedance of suspended solids and turbidity recorded on 18 December 2013 were concluded to be project related. Necessary remedial actions have been taken and the exceedances have been rectified.

No environmental non-compliance was noted. A total 3 of environmental complaint was received, which was concluded that it was unlikely due to the construction works of this Project after investigations, was received. No environmental related prosecution or notification of summons was received in the construction period.

The box culvert works have been partially completed by the end of March 2014 except the last construction activity, i.e. installation of a base slab at Box Culvert ID4. The installation of the base slab at Box Culvert ID4 was commenced in December 2016 and has been completed in March 2017. The 4-week post-construction water quality monitoring at I5 was completed in the end of April 2017.



1 INTRODUCTION AND PROJECT INFORMATION

1.1 Background

- 1.1.1 The Project is a Designated Project under the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499). An Environmental Impact Assessment (EIA) Report together with an Environmental Monitoring and Audit (EM&A) Manual were approved on 14 July 2000 (Register Number: EIA-043/2000). The Project is governed by an Environmental Permit (EP) (EP-324/2008) which was granted on 23 December 2008. A variation of EP (VEP) was applied and the VEP (EP-324/2008/A) was subsequently granted on 31 January 2012. An additional VEP has been applied on 24 February 2014 and the VEP (EP-324/2008/B) was subsequently granted on 17 March 2014. Furthermore, an additional VEP has been applied on 9 March 2015 and the VEP (EP-324/2008/C) was subsequently granted on 27 March 2015. The previous VEP (EP-324/2008/D) was granted on 27 August 2015. The current VEP (EP-324/2008/E) was granted on 26 January 2017.
- 1.1.2 Chun Wo Construction & Engineering Co Ltd (Chun Wo) was commissioned by the Civil Engineering and Development Department (CEDD) as the Civil Contractor for the Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. Meinhardt Infrastructure & Environment Ltd (MIEL) has been appointed by Chun Wo as the Environmental Team (ET) to fulfill the corresponding EM&A requirements pursuant to Environmental Permit No. EP-324/2008/E in accordance with the Updated EM&A Manual (dated October 2013) for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2. The EM&A programme commenced in 5 November 2013.
- 1.1.3 **Figure 1** shows the works areas for the Entrusted Portion of Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling Stage 2.

1.2 Construction Programme and Activities

- 1.2.1 The master construction programme for the entire construction period is presented in **Appendix A**. The major construction activities undertaken in the construction period are summarized below:
 - Hoarding and fencing erection, initial survey and base slab demolition;
 - Site clearance and tree felling;
 - Excavation works and base slab demolition;
 - Site formation;
 - Trial Pit Excavation;
 - Pre-drilling works and piling works;
 - Bored pile and bored pile wall construction;
 - Extension of Bored pile for bored pile wall;
 - Trim pile head for bored pile wall;



- Erection of site office;
- Construction of haul road and temporary soil platform for geotechnical works;
- Slope upgrading works;
- Diversion of DN600;
- Diversion of DN1400;
- Installation of DN1200 Drainage Pipe by Pipe Jacking Method Across Fanling Highway;
- Pipe Jacking works for DN2200 Water Mains;
- Erection of temporary support at DSD nullah;
- Retaining structure construction;
- Catch Fence Installation;
- Extension of box culverts;
- Cable Detection and Trial Trenches;
- Remaining Works on New Kiu Tau Footbridge;
- Noise Barrier Construction;
- Roadworks and Pavement Works;
- Viaduct Segment Erection;
- Abutment Construction;
- Boundary wall construction for DSD pumping station;
- Construction of Remaining Base Slab of Box Culvert ID4;
- Gabion Wall Construction;
- Water Main Laying Works (on Grade and on bridge deck);
- Installation of Noise Barrier Steel Column & Panel and sign gantry (on Grade and on bridge deck);
- Parapet Installation on Bridge Deck;
- Drainage Work;
- Diversion of existing cycle track;
- Water pipe Installation;



- Planter Wall Construction;
- Roundabout Modification Works.
- Storm drains laying;
- Utilities duct laying
- Mini-pile installation;
- Socket H-pile installation;
- ADMS installation;
- Demolition of central divider at Fanling Highway;
- Portal beam construction;
- Pile Cap works;
- Receiving & Jacking Pit;
- Soil Nail Construction;
- RC structure of new valve control & Telemetry House;
- E & M Work for New Valve Control & Telemetry House;
- Demolition of Huts;
- Abutment construction for Bridge E;
- Pier Construction;
- Construction of Profile Barrier & Planter Wall on Bridge Deck;
- Stressing of External Tendon;
- Construction of Retaining Wall Behind Abutment and backfill;
- Waterproofing works on Bridge deck;
- Stitching works for longitudinal stitch of viaduct;
- Demolition of Existing Kiu Tau Vehicular Bridge;
- Erection of Temporary support for demolition of J-bridge;
- Installation of Stone Cladding;
- Construction of temporary steel ramp for Kiu Tau Footbridge; and
- Bitumen paving on bridge deck;



- Installation of deck cell light inside the bridge deck;
- Installation of movement joint on the bridge; and
- Landscaping works.

1.3 **Project Organisation**

1.3.1 The project organization structure is shown in **Appendix B**. The key personnel contact names and numbers for the Project, together with the general enquiry hotline, are summarised in **Table 1.1**.

Party	Role	Position	Name	Tele- phone	Fax
	Enginoor's	Senior Resident Engineer	Mr. Alan Lee	2171 3303	
AECOM	Engineer's Representative	Resident Engineer (Environmental)	Mr. Perry Yam	2171 3350	2171 3498
Mott MacDonald	Independent Environmental Checker (IEC)	IEC	Mr. Steven Tang	2828 5920	2827 1823
	, , , , , , , , , , , , , , , , , , ,	Site Agent	Mr. Daniel Ho	2638 6144	
Chun Wo	Contractor	Environmental Officer	Mr. Yang Ran	2638 6147	2638 7077
		Environmental Supervisor	Mr. Franki Leung	2638 7005	
Meinhardt	Environmental Team (ET)	ET Leader	Mr. Fredrick Leong	2859 1739	2540 1580
Enquiry Hotline	General Enquiry		Ms Helena Mak	6355 1731	

 Table 1.1
 Contact Information of Key Personnel

1.4 Purpose of the Report

1.4.1 This is the Final EM&A Review Report which summaries the impact monitoring results and audit findings for the Project during the construction period between November 2013 and April 2019.

2 SUMMARY OF EM&A REQUIREMENTS

2.1 Environmental Impact Hypothesis under Monitoring

- 2.1.1 The EIA Report concluded that with proper mitigation measures implemented, fugitive dust emission during construction phase would be controlled and will not exceed the acceptable criteria.
- 2.1.2 For construction noise, exceedances were predicted only at 2 schools (SR41 Wong Shiu Chi Middle School and SR45 HK Teacher's Association Secondary School) but they are out of the scope of this EM&A Programme. Hence the EIA did not anticipate any noise exceedances during construction phase within the scope of this EM&A Programme.



- 2.1.3 For water quality, it is also anticipated that with proper protection measures being implemented, the water quality during construction phase would be locally confined and controllable.
- 2.1.4 The above criteria have been tested under this EM&A Programme during the construction period.

2.2 Monitoring Requirement

2.2.1 In accordance with the Updated EM&A Manual, environmental parameters including air quality, noise and water quality have been monitored. The specific parameters, monitoring frequency and the respective Action and Limit Levels are given in **Table 3.1** and the location of the monitoring station is shown in the **Figure 2**.

Parameter	Unit	Action Level	Limit Level	Frequency		
Air Quality						
1-hour TSP	μ g/m ³	292.7	500	Three times every 6 days		
24-hour TSP	μg/m³	170.3	260	Once every 6 days		
		Construction	n Noise			
Leq 30min	dB(A)	When one documented valid complaint is received	75	Once every Week		
		Water Qu	ality			
Depth				Three occasions per week		
Temperature	°C			Three occasions per week		
Salinity	ppt			Three occasions per week		
рН				Three occasions per week		
DO	mg/L	6.7	4mg/L or 40% saturation at 15 degree Celsius	Three occasions per week		
DO Saturation	%			Three occasions per week		
Turbidity	NTU	81.9NTU or 120% of upstream control station's Tby of the same day	91.9NTU or 130% of upstream control station's Tby of the same day	Three occasions per week		
SS	mg/L	42.6 mg/L or 120% of upstream control station's SS of the same day	46.8 mg/L or 130% of upstream station's SS of the same day and specific sensitive receiver water quality requirements	Three occasions per week		

Table 2.1 Monitoring Parameter

2.2.2 The Event and Action Plan for the occurrence of non-compliance of the criteria of the monitoring parameters is annexed in **Appendix C**.



2.3 Operational Phase Noise Monitoring

2.3.1 In accordance with the Updated EM&A Manual, operational noise monitoring is required for EM&A during operational phase. Monitoring location of SR20 Hong Lok Yuen is far from Entrusted Portion of Stage 2 and the SR20 is near to Contract 3 so the operation phases noise monitoring will be carried out by Contract 3.

3 IMPLEMENTATION STATUS ON ENVIRONEMNTAL PROPECTION REQUIREMENT

3.1.1 The Contractor has implemented the relevant environmental mitigation measures as specified in the EIA Reports, EPs and updated EM&A Manual. The implementation status of environmental mitigation measures during the reporting period is summarized in **Appendix H**. The status of the required submissions under the EP during the reporting period is summarized in **Table 3.1**.

EP Condition	Submission	Submission Date
Condition 2.6	Landscape Plan*	4 November 2013
Condition 2.9	As-Built Drawing for the Noise Mitigation measure	It will be submitted before operation of the project.
Condition 3.2	Baseline Monitoring Report	18 October 2013
Condition 3.3	Monthly EM&A Report for November 2013	13 December 2013
Condition 3.3	Monthly EM&A Report for December 2013	14 January 2014
Condition 3.3	Monthly EM&A Report for January 2014	14 February 2014
Condition 3.3	Monthly EM&A Report for February 2014	13 March 2014
Condition 3.3	Monthly EM&A Report for March 2014	11 April 2014
Condition 3.3	Monthly EM&A Report for April 2014	13 May 2014
Condition 3.3	Monthly EM&A Report for May 2014	13 June 2014
Condition 3.3	Monthly EM&A Report for June 2014	14 July 2014
Condition 3.3	Monthly EM&A Report for July 2014	14 August 2014
Condition 3.3	Monthly EM&A Report for August 2014	12 September 2014
Condition 3.3	Monthly EM&A Report for September 2014	13 October 2014
Condition 3.3	Monthly EM&A Report for October 2014	14 November 2014
Condition 3.3	Monthly EM&A Report for November 2014	10 December 2014

Table3.1 Status of Required Submission under Environmental Permit



EP Condition	Submission	Submission Date
Condition 3.3	Monthly EM&A Report for December 2014	14 January 2015
Condition 3.3	Monthly EM&A Report for January 2015	10 February 2015
Condition 3.3	Monthly EM&A Report for March 2015	14 April 2015
Condition 3.3	Monthly EM&A Report for April 2015	14 May 2015
Condition 3.3	Monthly EM&A Report for May 2015	10 June 2015
Condition 3.3	Monthly EM&A Report for June 2015	13 July 2015
Condition 3.3	Monthly EM&A Report for July 2015	14 August 2015
Condition 3.3	Monthly EM&A Report for August 2015	14 September 2015
Condition 3.3	Monthly EM&A Report for September 2015	13 October 2015
Condition 3.3	Monthly EM&A Report for October 2015	13 November 2015
Condition 3.3	Monthly EM&A Report for November 2015	14 December 2015
Condition 3.3	Monthly EM&A Report for December 2015	14 January 2016
Condition 3.3	Monthly EM&A Report for January 2016	12 February 2016
Condition 3.3	Monthly EM&A Report for February 2016	14 March 2016
Condition 3.3	Monthly EM&A Report for March 2016	12 April 2016
Condition 3.3	Monthly EM&A Report for April 2016	13 May 2016
Condition 3.3	Monthly EM&A Report for May 2016	14 June 2016
Condition 3.3	Monthly EM&A Report for June 2016	14 July 2016
Condition 3.3	Monthly EM&A Report for July 2016	12 August 2016
Condition 3.3	Monthly EM&A Report for August 2016	13 September 2016
Condition 3.3	Monthly EM&A Report for September 2016	14 October 2016
Condition 3.3	Monthly EM&A Report for October 2016	14 November 2016
Condition 3.3	Monthly EM&A Report for November 2016	14 December 2016
Condition 3.3	Monthly EM&A Report for December 2016	13 January 2017
Condition 3.3	Monthly EM&A Report for January 2017	13 February 2017
Condition 3.3	Monthly EM&A Report for February 2017	13 March 2017
Condition 3.3	Monthly EM&A Report for March 2017	12 April 2017



EP Condition	Submission	Submission Date
Condition 3.3	Monthly EM&A Report for April 2017	12 May 2017
Condition 3.3	Monthly EM&A Report for May 2017	12 June 2017
Condition 3.3	Monthly EM&A Report for June 2017	12 July 2017
Condition 3.3	Monthly EM&A Report for July 2017	11 August 2017
Condition 3.3	Monthly EM&A Report for August 2017	13 September 2017
Condition 3.3	Monthly EM&A Report for September 2017	11 October 2017
Condition 3.3	Monthly EM&A Report for October 2017	9 November 2017
Condition 3.3	Monthly EM&A Report for November 2017	11 December 2017
Condition 3.3	Monthly EM&A Report for December 2017	12 January 2018
Condition 3.3	Monthly EM&A Report for January 2018	12 February 2018
Condition 3.3	Monthly EM&A Report for February 2018	9 March 2018
Condition 3.3	Monthly EM&A Report for March 2018	11 April 2018
Condition 3.3	Monthly EM&A Report for April 2018	11 May 2018
Condition 3.3	Monthly EM&A Report for May 2018	11 June 2018
Condition 3.3	Monthly EM&A Report for June 2018	11 July 2018
Condition 3.3	Monthly EM&A Report for July 2018	11 August 2018
Condition 3.3	Monthly EM&A Report for August 2018	11 September 2018
Condition 3.3	Monthly EM&A Report for September 2018	11 October 2018
Condition 3.3	Monthly EM&A Report for October 2018	9 November 2018
Condition 3.3	Monthly EM&A Report for November 2018	11 December 2018
Condition 3.3	Monthly EM&A Report for December 2018	9 January 2018
Condition 3.3	Monthly EM&A Report for January 2019	12 February 2018
Condition 3.3	Monthly EM&A Report for February 2019	11 March 2018
Condition 3.3 Notes:	Monthly EM&A Report for March 2019	11 April 2018

Notes:

* For the landscape plan, most of the necessary mitigation measures have been implemented and the minor outstanding landscape works will be completed before operation of the Project.



4 SUMMARY OF EM&A MONITORING DATA

4.1 Air Quality Monitoring Data Results

4.1.1 The monitoring results for 1-hr and 24-hr TSP are summarised in Table 4.1 and Table **4.2** respectively. Detailed air quality monitoring results and the graphical presentation of air quality monitoring data for the construction period are presented in Appendix D.

Table 4.1	Summary	of 1-hr	TSP	Monitoring Results
	Summary	, 01 1-111	101	Monitoring Results

ASR ID	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM1(SR77) *	135.7	34.6-283.0	292.7	500

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

Table 4.2 Summary of 24-hr TSP Monitoring Results

ASR ID	Average (μg/m³)	Range (µg/m³)	Action Level (μg/m³)	Limit Level (µg/m³)
AM1(SR77) *	89.0	12.1 – 402.1	170.3	260

Remark:

Station / ASR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling Highway between Island House Interchange and Fanling

4.2 **Noise Monitoring Results**

4.2.1 The monitoring results for noise are summarized in Table 4.3 and the monitoring results and the graphical presentation of noise level for the construction period are presented in Appendix E.

Summary of Noise Monitoring Results Table 4.3

Noise Monitoring Station ID	Average, dB(A), Leq (30min) ⁽²⁾	Range, dB(A), Leq (30min) ⁽²⁾	Action Level	Limit Level, dB(A)
M1(SR77) ⁽¹⁾	67.2	54.5 – 76.5	When one documented valid complaint is received	75

Remark:

(1) Station / NSR ID as identified in Updated EM&A Manual / EIA Report for Widening of Tolo Highway/Fanling

Highway between Island House Interchange and Fanling

+3dB(A) façade correction included (2)

4.3 Water Quality Monitoring Results

4.3.1 The monitoring results for water quality are summarized in **Table 4.** and the monitoring results and the graphical presentation of water quality for the construction period are presented in Appendix F.



Monitoring Location	Minimum	Maximum	Average	Action Level	Limit Level
		Wa	ter Quality		
			DO		
15	4.3mg/L	11.5mg/L	8.0mg/L	6.7	4mg/L or 40% saturation at 15
C3a	4.2mg/L	10.3mg/L	7.5mg/L	0.7	degree Celsius
C3b	5.4mg/L	10.1mg/L	7.8mg/L		
		7	Furbidity	1	L
15	2.0NTU	86.7NTU	17.9NTU	81.9NTU or 120% of	91.9NTU or 130% of upstream
C3a	4.1NTU	135.0NTU	24.6NTU	upstream control station's Tby of the same day	control station's Tby of the same day
C3b	3.2NTU	90.3NTU	21.0NTU	- the same day	uay
			SS		
15	2.0mg/L	72.5mg/L	9.3mg/L	42.6 mg/L or 120% of	46.8 mg/L or 130% of upstream
C3a	2.6mg/L	27.0mg/L	8.8mg/L	upstream control station's SS of the same day	station's SS of the same day and specific sensitive
C3b	2.5mg/L	133.0mg/L	12.2mg/L		receiver water quality requirements

Table 4.4	Summary	/ of Water	Monitoring	Results
	• • • • • • • • • • • • • • • • • • •	0. 1. a.u.		noouno

4.3.2 The box culvert works have been partially completed by the end of March 2014 except the last construction activity, i.e. installation of a base slab at Box Culvert ID4. The box culvert works had been completed in March 2017. The 4-week post-construction water quality monitoring at I5 was completed in 28 April 2017.

4.4 Summary of Monitoring Exceedances

- 4.4.1 The number of exceedance events recorded in the construction period is summarized in **Table 4.5**.
- 4.4.2 Investigation for the exceedance event in the construction period has been completed and the exceedance was concluded not related to the Project. No necessary remedial actions have been taken. The respective investigation report has been presented in the respective Monthly EM&A Report.

Parameter		Number of Exceedance Events	Number of Project Related Exceedance Events
	Air C	Quality	
1-hour Total Suspended	Action Level	0	0
Particulates	Limit Level	0	0
24-hour Total Suspended	Action Level	19	0
Particulates	Limit Level	4	0

Table 4.5 Summary of Exceedance Events in the Construction period



Parameter		Number of Exceedance Events	Number of Project Related Exceedance Events
	Construc	ction Noise	
Leg 30min	Action Level	0	0
Leq Somm	Limit Level	2	0
	Water	Quality	
DO	Action Level	4	0
DO	Limit Level	6	0
Turbidity	Action Level	2	0
Turbidity	Limit Level	3	1
SS	Action Level	1	0
	Limit Level	9	1

5 WASTE MANAGEMENT

- 5.1.1 The Contractor has registered as a chemical waste producer of the Project. The C&D materials and waste sorting were carried out on-site. Receptacles were provided for general refuse collection.
- 5.1.2 As advised by the Contractor, a total of 146708m³ of excavated material has been generated. 101562m³ of inert C&D materials was disposed of at public fill to Tuen Mun Area 38. 26844m³ of inert C&D materials were reused on site. 7560m³ of general refuse was disposed of at North East New Territories (NENT) Landfill. 1143 m³ plastic was collected by recycling contractor in the reporting month. 1m³ paper/cardboard packaging was collected by recycling contractor in the reporting month. 3433 m³ chemical waste was collected by licensed contractor in the construction period. Details of the waste management data are presented in **Appendix G**.

6 ENIVIRONMENT SITE INSPECTION AND AUDIT

6.1 Site Audit

6.1.1 Site inspection and audit was carried out by representatives of the Contractor, Engineer and ET on weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The representative of the IEC joined the site inspections once per month.

6.2 Environmental Mitigation Measures

- 6.2.1 The Contractor has implemented the relevant environmental mitigation measures as specified in the EIA Reports, EPs and updated EM&A Manual. The implementation status of environmental mitigation measures during the construction period is summarized in **Appendix H**.
- 6.2.1 The Contractor has been reminded to strengthen the mitigation measures including:

<u>Air Quality</u>

• Covering of exposed slopes near the river;

- Mud and debris shall be removed to prevent potential muddy water flow to public road;
- Watering and covering of exposed slopes and stockpiles to avoid fugitive dust emission;
- Watering within site and vehicle washing facilities shall be enhanced;
- Water spraying should be properly implemented whenever necessary for the unpaved roads, access roads and construction areas;
- Water treatment facilities should be properly maintained avoid untreated water entering storm drain;
- All vehicles should be washed to remove any dusty materials before leaving the construction site, and the wheel washing facilities should be properly maintained to ensure proper functioning;
- Colour NRMM label shall be provided for all Non Road Mobile Machineries and
- Plant equipment should be properly maintained to avoid emitting black smoke;

Chemical and Waste Management

- Ensuring regular maintenance and cleaning of waste storage area;
- Good housekeeping should be maintained and general refuse should be removed regularly;
- All types of wastes, both on land floating in the river stream, should be collected sorted properly, also be disposed timely properly. Refuse collection bins should be labelled properly;
- Refuse collection bins should be labelled properly;
- On site segregation should be implemented as far as practicable for reuse and recycle;
- All chemicals stored on site should be provided with drip trays/ secondary containment;
- A spill response procedure shall be in place absorption material available for minor spillages; and
- Good housekeeping should be maintained and stagnant water should be removed from secondary containment regularly.

Water Quality

• Surface run-off, rainwater and waste water from construction site discharged into appropriate drains via adequately designed sand/ silk removal facilities (e.g. sand traps, sile traps and sedimentation basins) and pH adjusted before discharge;



- Building a river diversion structure at the river channel to protect the river from potential site runoff and fill up the leakage and strengthen the river diversion works to avoid future leakage;
- Pay attention on accidental site runoff, including construction of additional protection structure if necessary, to minimize the risk of site runoff;
- Silty effluent should be treated/desilted before discharged. Untreated effluent should be prevented from entering public drain channel;
- Channels or earth bunds or sand bag barriers should be provided on site to prevent surface runoff and properly direct stormwater to silt removal facilities;
- Proper drainage channels/bunds should be provided at the site boundaries to collect/intercept the surface run-off from works areas;
- Drainage facilities shall be well maintained and inspected regularly;
- Preventive measure shall be enhanced to prevent soil/ rock from engineering the WSD area;
- Trapped Water shall be pumped or removed to avoid site runoff overflow;
- Enhancement to water pumping pipe at NB 67 shall be adopted; and
- Wastewater shall be removed and treated properly prior to discharge in accordance with WPCO License.

<u>Others</u>

• Ensuring the provision of tree protection zone for all existing trees to be transplanted or retained.

7 ENVIRONMENTAL NON-CONFORMANCE

7.1 Summary of Environmental Non-Compliance

7.1.1 No environmental non-compliance was recorded in the construction period.

7.2 Summary of Environmental Complaints

7.2.1 Total three (3) environmental complaints were received in the construction period. One (1) environmental complaint was received in the construction period regarding water quality of Ma Wat River at 26 November 2013. One (1) environmental complaint was received in the construction period regarding water quality of Ng Tung River at 20 November 2014. And one (1) environmental complaint was received in the construction period regarding air quality nearby Kau Lung Hang and Hong Lok Yuen was received on 28 Dec 2017. Investigations have been conducted and all complaints were considered unlikely due to the construction works of this Project.



7.3 Summary of Environmental Summon and Successful Prosecutions

7.3.1 No environmental related prosecution or notification of summons was received in the construction period. The cumulative statistics are provided in is provided in Appendix G.

8 **REVIEW OF THE VALIDITY OF EIA PREDICTIONS**

8.1.1 The EIA report predicted that with proper implementation of the mitigation measures for air and noise, environmental impact would be locally confined and controllable. During the construction period, only 2 exceedances were recorded in 1 day due to a leakage at the bund used for river diversion.One (1) exceedance was recorded and the exceedance was concluded not related to the Project. Hence, it is considered that the EIA predictions are valid for the construction period.

9 **REVIEW OF EM&A PROGRAMME**


9.1.1 The EM&A programme was considered successfully and adequately conducted during the course of the construction period. With the environmental monitoring and site inspection to directly ensure the timely implementation of mitigation measures during the Project, the environmental performance of the project was acceptable. Analysis of all EM&A data collected throughout the construction periods also demonstrated the environmental acceptability of the Project.

10 CONCLUSIONS

- 10.1.1 The EM&A programme were carried out by the ET in accordance with the EM&A Manual requirements. It is concluded from the environmental monitoring and audit works that adequate environmental mitigation measures have been implemented by the civil works contractors where appropriate in the construction period.
- 10.1.2 In the construction period, only 2 of the exceedance were related to the Project. No necessary remedial actions have been taken. Necessary remedial actions have been taken and the exceedances have been rectified.
- 10.1.3 A total 3 of environmental complaint was received, which was concluded that it was unlikely due to the construction works of this Project after investigations were received. No environmental related prosecution or notification of summons was received in the construction period. No environmental complaint was received in the construction period.



Figure




Legend:

Works Area for Entrusted Portion

MEIN-ARDT

Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling Stage 2


Figure 1: Demarcation of Entrusted Portion of Widening of Tolo Highway / Fanling Highway between Island House Interchange and Fanling – Stage 2






Appendix A Construction Programme

tivity ID	Activity Name	OD	RD	Start	Finish						2014					20	115					2016					20	17					20	118				20	19	_
Updated Master Pr	ogramme (UMP05B) Data Date: 20 Apr 2017	1786	697	31-Jul-13 A	31-Aug-19	Aug Sep	Oct No	/ Dec Ja	n F Mar	r Apr May J	in Jul Au	g Sep Oc	ct Nov De	ec Jan F	Mar Apr	r May Jun	Jul Aug	Sep Oct I	lov Dec	Jan Feb Ma	Apr May	Jun Jul	Aug Sep	Oct Nov I	Dec Jan Fe	b Mar Apr	May Jun	Jul Aug	Sep Oct	Nov Dec	Jan Feb M	Mar Apr	May Jun	Jul Aug	Sep Oct Nov	v Dec Ja	n F Ma	r Apr Ma	ay Jun	Jul Aug
Key Dates (Contrac		2223	864	31-Jul-13 A	31-Aug-19																																			
KD-0010	Commencement of Works	0	0	31-Jul-13 A		Comm	encement	of Works																																
KD-0020	Completion of Contract CV/2012/09	0	0		31-Aug-19*																																			
KD-0100	KD1: Section 1A - all HyD's entrustment works in Zone3 and SB22 excluding Landscape Softworks and Establishment Works	0	0		03-Feb-18*	_																									♦ KD	1: Sectio	n 1A all H	D's entrus	tment works i	in Zone3 a	nd SBZ2	excluding	Landsca	pe Softwr
KD-0200			0		03-Sep-18*																									ļ					KD2: Sectio	on 1B - all	HyD's ent	rustment v	works in t	NBZ1 exc
KD-0300	KD2: Section 1B - all HyD's entrustment works in NBZ1 excluding Landscape Softworks and Establishment Works KD3: Section 2 - the remainder of the Works	0	0		03-Feb-18*																										► KD:	3. Sectio	n 2 - the re	mainder of	the Works					
KD-0400	KD4: Section 3 - Remainder of Landscape Softworks not included	0	0		29-Jan-18*																													inder of Lah	odscane Soft	works not i	ouded in	Section 3/	A	
KD-0500	in Section 3A KD4A: Section 3A - Landscape Softworks in NBZ1	0	0		31-Aug-18*	_																													KD4A: Secti		indiscabe	Softworks	in NBZ1	
KD-0600	KD5: Section 4 - Establishment Works for Landscape Softworks	0	0		29-Jan-19*																																VTE-	Section 4	Prtoble	shment Wa
KD-0700	under Section 3 KD5A: Section 4A - Establishment Works for Landscape Softworks		0		31-Aug-19*		ļļ								ļ			ļļ												ļ			ļļ				, KLUS	ecapit 4 -		
KD-0700	under Section 3A	0	0			_																													KD6: Section			nd Protecti		
	KD6: Section 5 - Preservation and Protection of Trees				31-Aug-18*																													I LT	KDB: Secili	ят 5 - Pies	eryauon a	diPioleci	or or ne	es
KD-0900	KD6A: Section 6 - All works in Portion FH9 of the Site but excluding works on the deck surfaces		0		21-Jul-17*																							♦ KD6	A: Section	- Al WOR	s in Portion	FH9 of	ine site bu	excluding	works on the o	аеск зила	0es			
KD-1000	KD6B: Section 7 - All specified geotechnical fieldworks and all associated lab tests	0	0		03-Jul-14 A						 KD6B 	: Section 7	7 - All spieci	fied geotec	hnical field	Works and a	all associat	ed lab testa																						
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		26-Feb-16 A															♦ KE	7: Stage 14	- Comple	tion of the	Realigned	Tai Wo Serv	ice Road W	est fot dive	rsion of ve	nicular tra	nic				[]					_	
KD-1200	KD9: Stage 1C - Completion of viaduct structures and associated civil provisions for TCSS and allow access for other	0	0		11-Aug-17*																							• к		1C Com					ed civil provisio		59 and all	ow access	for other	
KD-1300	KD10: Stage S4 - Completion of road widening of Fanling Highway within SBZ2 and allow access for HY/2012/06		0		20-Apr-17*																						KD10: Sta	ge S4 - Co		of road wid		anling Hi	phway withi	1 SBZ2 and	d allow access	s for HY/2	12/06			
KD-1400	KD11: Stage N4 - Completion of road widening of Fanling Highway within NB21 and allow access for HY/2012/06		0		12-Sep-17*																								♦ KD11	Stage N4	- Completic	on of roa	å widening	of Fanling I	Highway within	in NBZ1 a	nd allow a	cess for H	IY/2012/	06
KD-1500	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD	0	0		02-Jun-16 A																	KD13: 5	tage N4A	Connectio	n of Access			Yat Entru		undały CD										
KD-1600	KD14: Stage N4B - Commissioning of Roundabout A by connecting to Slip Rd Y, Access Rd A & the realigned TWSRE	0	0		02-Jun-16 A																	KD14: 5	tage N4B	- Commissi	oning of Ro	uridabout	oy connect	ng to Slip	Rd Y, Acc	elss Rbl A &	the realigne	ed TW SI	Æ							
Key Dates (Foreca	t)	1473	600	03-Jul-14 A	29-Aug-19																																			
KD-0105	KD1: Section 1A - all HyD's entrustment works in Zone3 and SBZ2 excluding Landscape Softworks and Establishment Works	0	0		03-Feb-18																										♦ KD	1: Sectio	n 1A-all H	yD's entrust	tment works in	in Zone3 a	nd SBZ2	excluding l	Landscar	pe Softwo
KD-0205	KD2: Section 1B - all HyD's entrustment works in NBZ1 excluding Landscape Softworks and Establishment Works	0	0		03-Sep-18																													•	KD2: Sectio	on 1B - all	HyD's ent	ustment v	vorks in N	NBZ1 exo
KD-0305	KD3: Section 2 - the remainder of the Works	0	0		28-May-18																												KD:	8: Section 2	2 - the remaind	der of the	Works			
KD-0405	KD4: Section 3 - Remainder of Landscape Softworks not included in Section 3A	0	0		29-Jan-18																										♦ KD4	I: Section	3 - Remai	nder of Lah	ndscape Softw	works not i	ncluded in	Section 3/	A	
KD-0505	KD4A: Section 3A - Landscape Softworks in NBZ1	0	0		29-Aug-18	-		+	++			++-	· • • • • • •													·									KD4A: Section	ion 3A La	ndscape	Softworks in	in NBZ1	
KD-0605	KD5: Section 4 - Establishment Works for Landscape Softworks under Section 3	0	0		29-Jan-19	-																															KD5:	Section 4 -	- Establis	shment W
KD-0705	KD5A: Section 4A - Establishment Works for Landscape Softworks	0	0		29-Aug-19	-																																		
KD-0805	under Section 3A KD6: Section 5 - Preservation and Protection of Trees	0	0		29-Aug-18																													•	KD6: Section	n 5 - Pies	ervation ar	d Protecti	ion of Tre	ies
KD-0905	KD6A: Section 6 - All works in Portion FH9 of the Site but excluding	0	0		20-Dec-17	-																								•	KD6A: Sec	tion 6 - A	works in f	Portion FHP	9 of the Site bu	ut excludi	ng works o	n the decl	k surface	6
KD-1005	works on the deck surfaces KD6B: Section 7 - All specified geotechnical fieldworks and all	0	0		03-Jul-14 A						♦ KD6B	Section 7	7 All speci	fied geotec	finical field	works and a	all associat	ed lab tests																						
KD-1105	Associated lab tests KD7: Stage 1A - Completion of the Realigned Tai Wo Service	0	0		26-Feb-16 A	_														♦ КЕ	7: Stage 1A	- Comple	tion of the	Realigned	Tai Wo Serv	ice Road W	est for dive	rsion of ve	hicular tra	fic										
KD-1205	Road West for diversion of vehicular traffic KD9: Stage 1C - Completion of viaduct structures and associated	0	0		20-Sep-17	_																		_						Stage 1C	- Completi	on of via	duct structu	res and as	sociated divil p	provisions	for TC\$S	and allow a	adpessio	orother
KD-1305	civil provisions for TCS'S and allow access for other KD10: Stage S4 - Completion of road widening of Fanling Highway		0		04-Nov-17*	_																									stage S4 - 0			widening of	Fanling High		SBZ2 an		cess for	HY/2012/0
KD-1305	within SBZ2 and allow access for HY/2012/06 KD11: Stage N4 - Completion of road widening of Fanling Highway		0		12-Aug-17*	_																							D11 Sto				ening of Fa	nling High	way within:NB	ľ.	ow access	for HY/20	012/06	
KD-1405	within NBZ1 and allow access for HY/2012/06		0		02-Jun-16A		ļļ								ļ			ļļļ				KD42-	tone'N/	Concert	n of Access	Road	Slin Par-													
KD-1505	KD13: Stage N4A - Connection of Access Road A and Slip Road Y at Entrustment Boundary CD KD14: Stage N4B - Commissioning of Roundabout A b y	0	0		02-Jun-16A	_																			n of Access					ess Rd A &	the realized	ed TW SI	F							
Possession of Site	KD14: Stage N4B - Commissioning of Roundabout A by connecting to Slip Rd Y, Access Rd A & the realigned TWSRE		0	31-Jul-13 A																		- nur 14: 3	naye 1448	Coertmissi			yconieci	y.cy.ait)		us ND A &	ure realight		-							
	Deservice of Desire FLIA NDT: 0070 170000	386			15-Aug-14 A				107																															
PS-P01	Possession of Portion FH1, NBZ1, SBZ2 and ZONE3	0		31-Jul-13 A		Posses	aon of Po			22 and ZON																														
PS-P02	Possession of Portion FH2	0	0	27-Jan-14 A					 Possess 	son of Portio	FH2																													
								al Wo					<u> </u>		<u></u>		CI	EDD	Со	ontra	ct N	o. (CV/2	2012	2/09	:	<u> </u>	_ : _ :			07-M	Date lar-1		Revisi		: Che Sam	∶∶ cked _am		Appr avid 1	roved Tung
								-	y Worl	K		l ia	anta	na	/ He	una	ı Yıı	ien I	Nai	BCF	. s	ite	For	mati	ion a	& Int	frae	truc	`tuu	·•										
								mary							110	ang	,			orks,						~	ua	aut	- un	•										
() ()	和建築工程有限·	公	司				Critic	al Rei	mainir	ng Wor	k								VVC	лкs,	Cor	itra																		
Сн	UN WO CONSTRUCTION & ENGINE	EERIN	ig Co	Э., LTD.	•	•	Miles	tone												_				_											-					
				,			Actua	al Lev	el of E	Effort				Upd	ate	d Ma	aste	er W	ork	s Pr	ogra	Imn	ne (Rev	isio	n Ul	MP0	5B)							-+			1		
																																			-+			+		
												Pr	ogra	amm	e ID	: UM	P05	B (D	ata D	Date:					_Pri	nt Da	ate:	13-M	lay-	17					L					
																				Pag	e 1 o	f 40																		




vity ID	Activity Name OD	RD Start	Finish	See Oct No. 12		2014	Aug Con Post II.		2 Mort Apr. Mar. 1	2015	Oct New Dev	EablMarl A	2016			2017	t New Draw In	ab Mort Arratic	2018	t Nevi Deel Int I F 11	2019	n hi thu 1
MS-0110	Completion of 4 nos. of piers crash with the existing FLH NB (by 2 0 sets)	0	20-Apr-16 A	Sep Uct Nov De	Jan F Mar Ap	n May Jun Jul	nug sep Oct Nov	uec Jan F	war Apr May Jun	n Jul Aug Sep	Oct Nov Dec Jan	reb Mar Apr	May Jun Jul Au Completion of 4 no	ig Sep Uct Nov ost of piers clash w	th the existing FLH	Apr May Jun Jul Aug Sep Oct NB (by 2 sets)	INOV DEC Jan F	eo Mari Apri May	Jun Jul Aug Sep Oc	a INOV DEC Jan F Ma	ir Apr May Ju	1 JUI Aug S
MS-0120	Completion of 2 nos. of piers crash with existing FLH (by 1 set) 1073	0 09-Nov-14 A	18-Feb-17 A				-		-						Com	pletion of 2 nos. of plers crash with	existing FLH (by 1	set)				
MS-0210	Commissioning of the diverted twin DN1400 Dong Jiang 0 Watermains (Stage 1)	0	27-May-15 A						♦ Co	ommissioning of t	he diverted twin DN	1400 Dong Jian) Watermains (\$tag	ge 1)								
MS-0220	Commissioning of the diverted twin DN1400 Dong Jiang 0 Watemains (Stage 2)	0	05-Sep-17*													♦ Comm	nissioning of the div	ened twin DN140	0 Dong Jiang Watermair	ns (Stage 2)		
MS-0230	Commissioning of the diverted DN2300 Dong Jiang Watermains 0	0	24-Dec-15 A								♦ Cor	nmissioning of t	e diverted DN2300	0 Dong Jiang Wa	rmains							
MS-0310	Demolition of the whole Kiu Tau Vehicular Bridge 0	0	22-Mar-17 A		+-+-+										•	Demolition of the whole Kiu Tau Ve	hicular Bridge			+	+	+
MS-0320	Commissioning of re-aligned TWSRE 0	0 18-Sep-17														♦ Con	nmissioning of re-al	igned TWSRE				
MS-0410	TTA to divert TWSRW traffic to the completed re-aligned TWSRW 1 (excl. South Buffer Zone)	0 26-Apr-16 A	26-Apr-16 A									1	TTA to divert TWS	SRW traffic to the o	ompleted re-aligned	TWSRW (excl. South Butter Zone						
MS-1010A	T1a: TTA to shift FLHS SB eastward to the widened pavement 1 (shift 1 lane)	0 09-Nov-14 A	09-Nov-14 A				1	la: TA to shift F	LHS SB eastward	to the widened p	avement (ahift 1 Ian	e)										
MS-1010B	T1b: TTA to shift FLHS SB eastward to the widened pavement 1 (shift 2 lanes)	0 08-Mar-15 A	08-Mar-15 A						I Tib: TTA to shift	t FLHS SB eastw	ard td the widened p	avement (shift 2	lanes)									
MS-1010C	T1C: TTA to shift FLHS SB eastward to the widened pavement (shift 1 3 lanes)	0 22-Mar-15 A	22-Mar-15 A						I T1c: TTA to sh	hilt FLHS SB eas	ward to the widened	l;pavement (shif	3 lanes)									
MS-1020	T2: TTA to shift FLHS NB eastward 1	0 27-Jun-15 A	27-Jun-15A							I T2: TTA tp shift	t FLHS NB eastwar											
MS-1030A	T3a: TTA to shift FLHS SB eastward to unoocupy the middle 1 (between CH7130 & CH7470) [TTA no. R-2]	0 07-Mar-16 A	07-Mar-16 A									І ТЗа: Т	A to shift FLHS SB	eastward to unor	upy the middle (be	ween CH7130 & CH7470) [TTA no	.R-2]					
MS-1030B	T3b: TTA to split FLHS NB & SB with 3 Lanes in the middle 1	0 20-Mar-16 A	20-Mar-16 A									I T3b:	TTA to split FLHS N	NB&SBwith 3 La	es in the middle ur	occupied (between CH7130 & CH7	470) [TTA no. R-2]					
MS-1040	unoccupied (between CH7130 & CH7470) [TTA no.R 2] T4: TTA to shift partial FLHN SB eastward to Temp. Pavement connertion FLMV3: FTA Scheme (TTTA pp. 2-4)	0 21-Aug-16 A	21-Aug-16 A											T4: TTA to shift	artial FLHN SB ear	stward to Temp. Pavament connecti	ntg FHW3's TTA So	heme (TTAnb.R-	aj			
MS-1050	connecting FHW3's TTA Scheme [TTA no.R-3] TS: TTA to shift partial FLHN NB eastward to existing SB 1 TS: TTA to Shift Partial FLHN NB eastward to existing SB 1	0 26-Nov-16 A	26-Nov-16 A		+					+					T5: TTA to shift pa	tial FLHN NB eastward to existing \$	SB connecting FHV	V3's TTA Scheme	[TTA no.R-4]	+		
MS-1060a	connecting FHW3's TTA Scheme [TTA no.R-4] T6a: TTA to shift FLH SB eastward (shift 2 lanes) (North Portion) 1	1 23-Apr-17*	23-Apr-17													I T6a: TTA to shift FLH SB eas	tward shift 2 lanes	(North Portion)				
MS-1060c	T6c: TTA to shift FLH SB Fast Lane eastward (North Portion) 1	1 30-Jun-17	30-Jun-17													I T64: TTA to shift F	LH S& Fast Lane	eastward (Noith P	artion			
MS-1060c1	T6c1: TTA to shift FLH SB eastward (shift 3 lanes at Zone 5) 1	1 06-Oct-17	06-Oct-17														16c1 : TTA to shift FI	.H SB eastward (s	hift 3 lanes at Zone 5)			
MS-1060d	T6d: TTA to shift FLH SB eastward (shift 3 Lanes) (South Portion) 1	1 22-Sep-17	22-Sep-17													1 160	1 TTA to shift FLH	SB eastward (shift	3 Lanes) (South Portion)			
MS-1060e	T6e: TTA to shift FLH SB Fast Lane to the Permanent Alignment 1	1 03-Nov-17	03-Nov-17		+												I T6e: TTA to shi	t PLH SB Fast La	he to the Permanent Alig	nment (4th lane) (South F	Portion);	
1S-1060f	(4th lane) (South Portion) T6f: TTA to shift FLH SB Middle Lane to the Permanent Alignment 1	1 03-Dec-17	03-Dec-17														T6: TTAt	shift FLH SB Mi	dle Lane to the Perman	ent Alignment (3rd lane) (S	South Portion)	
MS-1060h	(3rd lane) (South Portion) T6h: TTA to shift FLH SB Slow Lane to the Permanent Alignment 1	1 05-Jan-18	05-Jan-18														1 Tốn	TTA to shift FLH	\$B Slow Lane to the Per	manent Alignment (2nd) la	ne) (South Portic	ion)
MS-1070a	(2nd lane) (South Portion) T7a: TTA to shift FLHS SB eastward (shift 3 lanes), within SBZ 1	0 20-Apr-17 A	20-Apr-17 A													17a: TTA to shift FLHS SB ear	stward" (shift 3 laries), within SBZ				
MS-1070b	T7b: TTA to shift FLH SB Fast Lane to the Permanent Alignment 1	1 11-Aug-17	11-Aug-17													I 175: TFA ti	o shift FLH SB Fas	t Lane to the Per	nanent Alignment (4th lar	nel), within SBZ		
MS-1070c	(4th lane), within SBZ T7c: TTA to shift FLH SB Middle Lane to the Permanent Alignment 1	1 16-Sep-17	16-Sep-17													170	TTA to shift FLH S	B Middle Lane to	the Permanent Alianmen	t (3rd lane), within; SB2		
MS-1070d	(3rd lane), within SBZ T7d: TTA to shift FLH SB Slow Lane to the Permanent Alignment 1	1 12-Nov-17	12-Nov-17															hift FLH SB Slow		lignment (2nd lane), within	\$BZ	
MS-1080a	(2nd lane), within SB2 T8a; TTA to shift FLH NB Fast Lane to the Permanent Alignment 1	0 24-Mar-17 A	24-Mar-17 A													Taai TTA to shift FI H NR Faetil on	e to the Permaner		ne) (South Portion)			
MS-1080b	(4th lane) (South Portion) T8b: TTA to shift FLH NB Middle Lane to the Permanent Alignment 1	1 16-May-17	16-May-17													1 T8b: TTA té shíří FLH NB				ordion)		
MS-1080c	(3rd lane) (South Portion) T8c: TTA to shift FLH NB Slow Lane to the Permanent Alignment 1	1 11-Jun-17	11-Jun-17														NB Slow Lane to t		Inment (2nd lane) (South	h Portian)		
MS-1090a	(2nd lane) (South Portion) T9a: TTA to shift FLHS NB westward (shift 3 lanes), within SBZ 1	1 13-Aug-17	13-Aug-17														o; shift;FLH\$ NB;w		les), within SB7			
MS-1090b	T9b: TTA to shift FLHS NB Fast Lane to the Permanent Alignment 1	1 10-Oct-17	10-Oct-17															H\$ NB Fast Lan		nent (4th lane), within \$B		
MS-1090c	(4th lane), within SBZ T9c: TTA to shift FLHS NB Middle Lane to the Permanent 1	1 10-Nov-17	10-Nov-17															ift FLHS NB Mide		nt Alignment (3rd lane), wit	hin SB7	
MS-1090d	Alignment (3rd lane), within SB2 T9d: TTA to shift FLHS NB Slow Lane to the Permanent Alignment 1	1 10-Dec-17	10-Dec-17															to shift FLH\$ NE			, within SBZ	
MS-10900	(2nd lane), within SBZ T11a: TTA to shift FLHN NB Slow Lane to the Permanent 1	1 08-Mar-18	08-Mar-18														10.10			ine to the Permanent Aligi		within NR7
MS-1110a	Alignment (1st lane), within NEZ T11b: TTA to shift FLHN NB Middle Lane to the Permanent 1	1 22-Apr-18	22-Apr-18														ļļ			Middle Lane to the Petma		
MS-111 06 MS-111 0c	T11b: TTA to shift FLHN NB Middle Lane to the Permanent 1 Alignment (2nd lane), within NBZ T11c: TTA to shift FLHN NB Fast Lane to the Permanent Alignment 1																	1		Niddle Lane to the Petma		
	(3rd lane), within NBZ	1 05-Jun-18	05-Jun-18															UN CD 5			emaneni Algn	ment (aruial/ie
MS-1120a	T12a: TTA to shift FLHN SB Fast Lane to the Permanent 1 Alignment (4th lane), witin NBZ T12b: TTA to shift FLHN SB Middle Lane to the Permanent 1	1 30-Sep-17	30-Sep-17																	nent (4th lane), wifin NBZ	unitio NP7	
MS-1120b	Alignment (3rd lane), witin NBZ	1 21-Nov-17	21-Nov-17																	inent Alignment (3rd lahe)		
MS-1120c	T12c: TTA to shift FLHN SB Slow Lane to the Permanent 1 Alignment (2nd lane), witin NBZ	1 11-Jan-18	11-Jan-18															c: TTA to shift FLI	IN SB Slow Lane to the	Permahent Alignment (2n	ane); witin NB	4
				Actual V	Vork					CFF	DD Cor	tract	No. C	V/2012	/09			Date	Revision	Checked	App	proved
										926				.,_012			07	Mar-17	Draft	Sam Lam		d Tung
					ing Work		Lian	tana /	Heund	a Yue	n Wai F	BCP -	Site F	ormat	ion & I	nfrastructu	re 🗌					
				Summa	-			.ag /	. ioun	9			ontrac									
<u>کار (۱</u>	和建築工程有限公司	5			Remaining	Work					1044	лэ, U	onuac									
	IUN WO CONSTRUCTION & ENGINEERING		• •	Mileston	е			ام مرا ا	tod #4	laatar	\//o=!	Dres		o (D	ioie - I							
				Actual L	evel of Effo	ort		upda		aster	WORKS	Prog	rann	e (Kev	ISION (JMP05B)						
							Bree					-	Apr 47	n	Drimt	Doto: 12 Mars	17 L					
							Prog	ramme	: UN	1P05B	(Data Da)	_Print	Date: 13-May-	17 -					
							1					rage :	of 40									




Mty ID	Activity Name	OD	RD Start	Finish	2014 2015 2016 2017	2018		2019
PRE-1240	Approval of Water Mains Alignment beside Fanling Highway (CH6935-7380) (incl. Twin DN1400, DN1200, DN600, DN2300) -	45	0 19-Mar-14 A	31-Jul-14 A	sep (Ord, Nov (Dec Jan F Marl Apr May (Jan Jul Aug) Sep (Ord Nov (Dec Jan F Marl Apr May (Jan Jul Aug) Sep (Ord Nov (Dec Jan Feb) Marl Apr May (Jan Jul Jul May (Jan Jul May (Jan Jul May (Jan Jul Jul May (Jan Jul	Aay Jun Jul Aug Sep Oct I	Nov Dec Jan F Mar Apr	or May Jun Jul Aug Sep
PRE-1250		45	0 19-Mar-14 A	16-Jul-14 A	Accorded of Water Mains Alcomment beack existing FWSRE Int Twin DN1400, DN2200, DN2000, DN2300-WSD			
PRE-1250	Approval of Water Mains Alignment beside existing TWSRE (incl. Twin DN1400, DN1200, DN600, DN2300) - WSD Approval of Water Mains Alignment beside Eanling Hintway	45	0 19-Mar-14 A	11-Oct-14A	Cyclination (Frage Material Control Contr			
PRE-1200	Approval of Water Mains Alignment beside Fanling Highway (CH7380-7925) (incl. Twin DN1400, DN1200, DN600, DN2300) - WSD Approval of Water Mains Alignment at Partice FME (incl. Twin	90	0 15-Oct-15 A		Approva of in a set were originated usade a large regimery (c.P. 300 / 32.5) (e.D. mit Din 400, UNI 200, UNI200, UNI200			
	Approval of Water Mains Alignment at Portion FH6 (incl. Twin DN1400, DN1200 and DN600) - WSD			14-Sep-16 A				
PRE-1280	Consent for pre-drilling and mini-pilling works within WSD Tau Pass Restricted Zone -WSD		0 03-Oct-16 A	27-Mar-17 A	Corsent protecting and miniping works with it WSD Tau Pase	vesuicted ∠one-WSD		
PRE-1300	Liaison and approval for Utilities Diversion Plan - various utilities companies	150	0 19-Sep-13 A	25-Feb-14 A	Liston and approved for Julities Diversion Pein-velocutatilistic companyies			
PRE-1400	Consent for Commencement of Works at the Potential Contaminative Land - EPD	60	0 15-Apr-14 A	31-Jul-14 A	Consent for Consentation of Workshift hip Projectial Conferminations Land: EPD			
PRE-1410	Approval of Lift for BFA for new Kiu Tau Footbridge - HyD	60	12 27-Jul-16 A	05-May-17	- Hundreich	proval of Lift for BFAfor new K	iu Tau Footbridge - HyD	
Design Confirmation		903	33 16-Dec-13 A	31-May-17				
PRE-1500	Confirmation of Noise Barrier Footing Design (NB71) (CH7150 to CH7290) (under VO.39, 43, 74, 79, 99, 101 &111)	70	0 17-Apr-14 A	22-May-15 A	Confermation of Notific Bailing Fouriery (Notific Bailing Fouriery Notific Bailing Fouriery Notific Provide) (Jointer VO. 39, 43, 74, 79, 93, 101, 101, 101, 101, 101, 101, 101, 10			
PRE-1510	Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898 (under VO. 78)	0	0	16-Apr-15 A				
PRE-1520	Confirmation of Noise Barrier Footing Design (NB1a) near WSD Tau Pass Restricted Zone (under VO.103)	0	0	20-Aug-15 A	Confirmation of Noise Barjer Footing Design (NB14) arear WSD Tal Parts Restricted Zone (under VCD, K03)			
PRE-1530	Confirmation of Noise Barrier Footing Design (NB3) (under VO. 95, 98 & 109)	, 0	0	22-Oct-15A	← Confirmation of Noise Barrier Fooring Design NB3 {Under VQ: 55; 98.8; 109			
PRE-1540	Confirmation of details of Box Culvert (BC01) (under VO. 12)	0	0	16-Dec-13 A	◆ Confilmation of details of Box Quilet (BC01) (indef VO.32)			
PRE-1550	Confirmation of construction details of permanent boundary wall for pumping station PST2 (under VO 16)	r 0	0	07-Jan-14 A	Confination of construction details of permanent boundary well for pumping station PST3 (under VQ.15)			
PRE-1560	pumping station PST3 (under VO.15) Confirmation of Noise Barrier Footing Design (NB67)	0	0	23-Sep-16 A	Confirmation of Noise Barrier Fooding Depisin (NB6/)			
PRE-1570	Confirmation of Noise Barrier Footing Design (NB66)	0	0	29-Dec-16 A	🔶 Coțirmation pr Nețee Banier/Footing Design(NBĘ6)			
PRE-1580	Confirmation of construction details of pile cap KT-2 of KT	34	0 14-Mar-16 A	04-May-16 A	Centimpatrio of construction strates of pile capit K12 of IC/T Stathstop			
PRE-1590	Footbridge Confirmation of Noise Barrier Footing Design (NB70) and	0	0	20-Apr-17*	Confirmation of Noise Barlier Footing Design (NB7N) and ass	cated watermain diversion work	s	
PRE-1600	associated watermain diversion works Confirmation of construction details of FL/C2 to cater for existing	0	0	31-May-17*				
	wall d Design (Major) Approved by AECOM	822		08-May-17				
PRE-2000	Submission of E&M design for the re-provisioned WSD Valve Control House	60	0 20-Jan-14 A	30-May-14 A	Submission of E&M design for the he-provisioned WSB Valve Control House			
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and associated fixing details	60	0 11-Mar-14 A	22-Jul-15 A	Subrissich of hose bankr deign für absorptive preins, Intragearert preints and associated fruing details			
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge		14 05-Sep-16 A	08-May-17	Skomission for E&M design for lighting of Kilu Tai Food into			99
PRE-2040	Submission of E&M design for lighting inside viaduct structures of Bridge A, B, C & D		14 01-Apr-16 A	08-May-17	Sibonsson b/ E&M design for lighting inside vaduat struct	es of Bridge A, B, C & D, Subh	ission of E&M design for ligh	hting inside viaduct structur
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	60	0 02-Nov-15 A	25-Aug-16 A	Submission of Strop Disping for Fabrication of Kiu Tau Pytothytige Steelevinite			
Contractor's Alternativ	ve Design (AD) Submission & Approval	687	0 06-Aug-13 A	04-Mar-15 A				
PRE-4000	ACABAS submission & approval	50	0 03-Sep-13 A	17-Sep-13 A	ACA&A sputnession's approval			
PRE-4010	Contractor's Alternative Design AIP	56	0 06-Aug-13 A	09-Oct-13A	Contractor/Alterhative Delign AIP			
PRE-4110	Foundation Design Package A (AA1, AB1, AC1, AD1, AB12/AD14)) 36	0 03-Sep-13 A	11-Nov-13 A	Roundation:Design Psotage A (AA1, AB1, AC1, AD1, AB1, 2AD14)			
PRE-4120	Foundation Design Package B (AC4, AA5)	36	0 19-Sep-13 A	11-Nov-13 A				
PRE-4130	Foundation Design Package C (AA12, AB5, AC2, AC3)	36	0 19-Sep-13 A	04-Dec-13 A	Foundation (Design Papkage C (#A12/AB5/AC2) AC3)			
PRE-4140	Foundation Design Package D (AD2, AD3, AD4, AD5)	36	0 21-Nov-13 A	14-Jan-14 A	Founylation Deelign Resclape D/AD2, AD3, AD4, AD5,			
PRE-4150	Foundation Design Package E (AA5, AA8, AA10, AA11, AA12, AA14, AA17, AB2, AB5, AC2-AC4, AC6-AC10, AD2, AD4-AD6)	48	0 26-Sep-13 A	30-Jan-14 A	Foundation Desigh Parkages E (A)5, A)48, A10, AA11, AA12, AB14, AA17, AB2, AB5, AC2, AC4, AC5, AC10, AD2, AD4-AD5)			
PRE-4160	Foundation Design Package F (AA2-AA4, AA6, AA7, AA15, AA16,	48	0 25-Dec-13 A	10-Mar-14 A	Fpundston Design Pajotage F (AA2-AAA, AA6, AA7, AA15, AA16, AB3-AB4, AB8-AB11, AD7, AD10(AD15)			
PRE-4170	AB3-AB4, AB8-AB11, AD7, AD10-AD13) Foundation Design Package G (AA9, AA13, AA18, AB6-AB7, AC5, AC11-AC12, AD6-AD9)	48	0 28-Jan-14 A	16-Apr-14 A	Fourdision Design Packages G(IA48, AA16, A56-A57, AC5, AC1+AC12, A08-A03)			+
PRE-4170A	AC11-AC12, AD6-AD9) Foundation Re-design Package for Bridge B2/D3	0	0	03-Sep-14 A	♦ Foundation Re-daeligin Padagae thr Bridge (2003)			
PRE-4180		48	0 02-Dec-13 A	30-Jan-14A	Pié Cap Deson Pastaje A (AV2 AA4 (A46 AA8, AA10, AA12, A414, A417, A22 A85, KC2/AC4, AC6/AC10, AD2 AD4, AD7)			
PRE-4180	Pile Cap Design Package A (AA2-AA4, AA6-AA8, AA10-AA12, AA14-AA17, AB2-AB5, AC2-AC4, AC6-AC10, AD2-AD4, AD7) Pile Cap Design Package B (AA5, AB8-AB11, AD12-AD13)	40		10-Mar-14 A	Pie Can Deson Parkane R (AAS ARBARH Alth24013)			
PRE-4190B	Pile Cap Design Package C (AA9, AA13, AA18, AB6-AB7, AC5, AC11, AC12, AD5-AD6, AD8-AD11)	48	0 28-Jan-14 A	16-Apr-14 A	Pie Cap Desigi Padage C (A&, AA13, AA18; AB6; AB1, AC3, AC11, AC12, AD5; AD6, AD8; AD11)			
					Actual Work CEDD Contract No. CV/2012/09 Date	Revision	Checked	Approved
					07-Mar-1			David Tung
					Remaining Work	1		
					Works Contract 2			
後	和建築工程有限	公言	5		Critical Remaining Work Works, Contract 3	1		
	JN WO CONSTRUCTION & ENGINI			•	Milestone	1		
	the second moethor & English		CO., LID.		Actual Level of Effort Updated Master Works Programme (Revision UMP05B)	1		
CHI								
CHI								
CHI					Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Page 5 of 40			

Name Operation Ope		Activity Name	OD RD	Start	Finish			201	4			20	115		-		2016					2017				20	118				2019	
Num Version (Market) Version (Mar	PRE-4210	Pier Design Package A (AA2-AA5, AA10-AA13, AB2-AB5,	46 0 28	Nov-13 A	10-Jun-14 A	Aug Sep Or	ct Nov Dec J								ec Jan Feb M	ar Apr May	Jun Jul Au	ig Sep Oct N	ov Dec Ja	h Feb Mar	Apr May	un Jul Aug	Sep Oct Nov	Dec Jan Fe	b Mar Apr	May Jun	Jul Aug Se	ep Oct No	w Dec Jan	n F Mar	Apr May J	un Jul Aug
Normality of the second sec	PRE-4220		43 0 28	Nov-13 A 5	20-Nov-14 A	-				Pier	Design Package	B (AB6-AB11)																				
Normality of the second sec	PRE-4230	Pier Desian Package C (AD2-AD5)	31 0 28	-Nov-13 A	11-Jun-14A	-		Pie	r Design Packs	ice C (AD2-AD	5)																					
Note: Name: Note:			46 0 20	loo 14 A	10. http://d.				r Docino Rocke		0 0014 0019																					
www.www.www.www.www.www.www.www.www.ww									i Designir auto	ige D (Allora	2, 7711477110)																					
• • • • • • • • • • • • • • •								Ple	r Design Packa	ige E (AC11-A	.12)																					
•••••••••••••••••••••••••••••	PRE-4260	Pier Design Package F (AD8-AD13)	50 0 20	Jan-14 A 2	20-Nov-14 A					Pier	Design Package	F (AD8-AD13																				
minute	PRE-4270	Portal Beam Design Package 1 (AA2, AB6, AC11/AD8)	54 0 20	Jan-14 A 1	11-Jun-14 A			Po	rtal Beam Desi	gn Package 1 (AA2, AB6, AC1	/AD8)																				
max m	PRE-4280	Portal Beam Design Package 2 (AB7/AD9/AC12, AB8, AD11)	38 0 23	Aug-14 A 2	20-Nov-14 A				-	Porta	l Beam Design	Package 2 (AB	7/AD9/AC12	AB8, AD 11)																		
minute	PRE-4290	Portal Beam Design Package 3 (AD3)	31 0 23	Aug-14 A 3	30-Sep-14 A				-	Poltal Beam I	Design Pakkage	3 (AD3)																				
	PRE-4310A	Superstructure Design Package 9 for Bridge A1 (AA1-AA5)	118 0 16	May-14 A	12-Jan-15 A						Superstruct	re Design Pac	kage 9 for Br	idge A1 (AA1 A	45)																	
Normality length and hole was been	PRE-4310B	Superstructure Design Package 10 for Bridge A2 (AA6-AA9)	154 0 16-	-May-14 A	12-Jan-15 A						Superstruct	ire Desigo Pac	kage 10 fdr E	tridge A2 (AA6-	(A9)					++	-											
• a ward, we have the week how	PRE-4310C		158 0 04	-Apr-14 A	12-Jan-15 A							re Design Pag	kage:3 for:Br	idae A3 (AA10-	(A) (3)																	
						-					Superstruct	re Design Pag	kane 6 for Br	100 44 74 414.	418)																	
minute				-																												
				-						Superstructur	e Design Packa			, 																		
											Superstruct			1	812)																	
	PRE-4330A	Superstructure Design Package 2 for Bridge C1 (AC1-AC5)	196 0 28	Mar-14 A 3	30-Sep-14 A					Superstructur	Design Packa	e 2 for Bridge	C1 (ÁC1-ÁC	5)																		
wind wind wind wind wind wind wind wind	PRE-4330B	Superstructure Design Package 1 for Bridge C2 (AC6-AC11)	134 0 06	Mar-14 A 2	27-Aug-14 A				Supe	erstructure Des	gn Package 1	or Bridge (C2 (A	C6-AC11)																			
	PRE-4340A	Superstructure Design Package 4 for Bridge D1 (AD1-AD5)	110 0 07	May-14 A 3	30-Sep-14 A					Superstructur	e Design Packa	e 4 for Blidge	D1 (AD1-AD	5)																		
New Support Service (Service (Servi	PRE-4340B	Superstructure Design Package 8 for Bridge D2 (AD6-AD8)	56 0 30	Jul-14 A	12-Jan-15 A						Superstruct	ire Design Pac	kage 8 for Br	idge D2 (AD6-/	D8)																	
・ ・・・・・・・・・・・・・・・・・・・・・・・・・・・	PRE-4340C	Superstructure Design Package 5 for Bridge D3 (AD9-AD14)	196 0 07-	May-14 A	12-Jan-15 A				+ + +		Superstruct	re Design Pac	kage 5 for Br	idge D3 (AD9-/	D14)																	
・ ・・・・・・・・・・・・・・・・・・・・・・・・・・・	PRE-4400	Abutments Design Package for AA1, AB1, AC1 & AD1	220 0 01	-Apr-14 A	04-Mar-15 A						Ab	itments Design	Package for	AA1, AB1, AC	8AD1			+-+-+		++	-				·							
Numerical State		Condition Support for EBS				╡╧╧	Condition	Summer for FBS																								
1 0		-																														
・ ・・・・・・・・・・・・・・・・・・・・・・・・・・・		angement (FTA) Submission and Approval																														
Are 10 to 1000 - 1	PRE-6000	Trafic consultant nomination & approval	25 0 20	Aug-13 A 2	:9-Aug-13 A	Trafic	consultant nor	mination & approval																								
中 中<	PRE-6020	TMLG establishment	50 0 12	Aug-13 A 1	/3-Sep-13 A	TML	LG establishm	ent																								
Names Names <t< td=""><td>TTA for Tai Wo Servic</td><td>ice Road West</td><td>302 0 13</td><td>Sep-13 A</td><td>06-Jun-14 A</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	TTA for Tai Wo Servic	ice Road West	302 0 13	Sep-13 A	06-Jun-14 A																											
	PRE-6110	TTA submission & approval - Scheme W2 (for Pling Works & Retaining Structure)	40 0 13	Sep-13 A 1	15-Oct-13A	. –	TTA submissi	ion & approval - Scheme W2 (f	or Piling Works	& Retaining S	ructure)																					
中生のの 中しののとのまままま 中しののとのままま 中しののとのままま 中しののとのままま 中しののとのままま 中しののとのままま 中しののとのまま 中しののとのま 中しののとのまま 中しののとのま 中しののとのま 中しののとのま 中しののとのま 中しののとのま 中しののとのま 中しののとのま 中しののとのま 中しののとの 中しののとの 中しののとの 中しののと 中しののと 中しののとの 中しののとの 中しののと 中しのの 中しののと 中しのの 中しのの 中しのの 中しのの 中しのの 中しのの 中しのの ++++++++++++++++++++++++++++++++++++	PRE-6140		40 0 28	-May-14 A (06-Jun-14 A			🗯 тна	submission &	approval Sche	me W3 (for layi	ng UU ductings)																			
	Revised TTA Scheme	e for Fanling Highway Widening Works	5 0 15	Sep-14 A 3	23-Feb-16 A															++	-											
	PRE-6300	Developed a feasible "combined TTA scheme" with Interface	0 0 15	-Sep-14 A 1	13-Feb-15 A						Deve	ped a feasible	"combined T	TA scheme" wit	h Interface Con	ractor at SB2	and NBZ															
Market Bis Hubble Market Construction O Output Outp			5 0 19			-								eveloped "Rev	ised TTA schem	es' for Fanlin	n Hidhway wi	dening works to	tie in with t	he Interface	Contractor	s TTA schem										
The Lowendation of No. 12 Working Wor		works to tie in with the Interface Contractor's TTA schemes									T																					
Notesting interpretation of UTAtic Denotition o																Samuerur VC		Noveeu trie Ke	- aeu I IA S	- ICIIIIES												
Support	r I A for Demolition of	-																														
CEDD Contract No. CV/2012/09 Date Revision Checked Appr 0:000 Construction & Engineering Construction & Mathematication Construction & Engineering Construction & En		As you will not discuss a station of TTA (or Description of Makingles	0 0		15-Oct-16A				1 1		1 1			1 1 1				♦ Apj	proval and I	mplemental	ion of TTA f	or Demoltino	of Vehiculat Brid	e								
Child Highway Zang Lebengen CH7130 (within SBZ2) 124 29 12Aug 13A 0.5Fe-18 Atdrace Readwork (156m) 124 23 12Aug 13A 0.5Fe-18		Bridge																1 1 1						1 1					1			
Atlande Readeworks (1587) 124 29 12Ag-13 03Feb 1 124 29 12Ag		Bridge	1421 406 12		03-Sep-18																											- i - i
後和建築工程有限公司 Critical Remaining Work CHUN WO CONSTRUCTION & ENGINEERING Co., LTD. Actual Level of Effort Actual Level of Effort Actual Level of Effort	Section IA & IB - Fanl	Binge ling Highway Widening (KD-1 & KD-2)		-Aug-13 A																												
Actual Work Remaining Work Summary Bar Critical Remaining Work Milestone Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Print Date: 13-May-17 Print Date: 13-May-17 Orating Sam Lam David Or-Mar-17 Draft Or-Mar-17 Draft Sam Lam David Or-Mar-17 Draft Or-	Section IA & IB - Fanla Fanling Highway Sout	Enoge ling Highway Widening (KD-1 & KD-2) uth Portion between CH6935 and CH7470	1254 239 12-	-Aug-13 A	03-Feb-18																											
Actual Work Remaining Work Summary Bar Critical Remaining Work Milestone Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Print Date: 13-May-17 Print Date: 13-May-17 Orating Sam Lam David Or-Mar-17 Draft Or-Mar-17 Draft Sam Lam David Or-Mar-17 Draft Or-	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon	Isroge Iling Highway Wide nikg (KD-1 & KD-2) ath Portion between CH6935 and CH7470 me 1 between CH6935 and CH7130 (within SB22)	1254 239 12- 1254 239 12-	-Aug-13 A	03-Feb-18 03-Feb-18																											
後 和 建 築 工 程 有 限 公 司 CHUN Wo CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon	Isroge Iling Highway Wide nikg (KD-1 & KD-2) ath Portion between CH6935 and CH7470 me 1 between CH6935 and CH7130 (within SB22)	1254 239 12- 1254 239 12-	-Aug-13 A	03-Feb-18 03-Feb-18																								ā			
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon	Isroge Iling Highway Wide nikg (KD-1 & KD-2) ath Portion between CH6935 and CH7470 me 1 between CH6935 and CH7130 (within SB22)	1254 239 12- 1254 239 12-	-Aug-13 A	03-Feb-18 03-Feb-18		ctual Wo	ork					CE	DDC	ontra	ict N	o. C'	V/201	12/09	9											_	provec
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Actual Level of Effort	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon	Isroge Iling Highway Wide nikg (KD-1 & KD-2) ath Portion between CH6935 and CH7470 me 1 between CH6935 and CH7130 (within SB22)	1254 239 12- 1254 239 12-	-Aug-13 A	03-Feb-18 03-Feb-18																										_	
後 神 建 茶 工 程 有 限 公 司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon	Isroge Iling Highway Wide nikg (KD-1 & KD-2) ath Portion between CH6935 and CH7470 me 1 between CH6935 and CH7130 (within SB22)	1254 239 12- 1254 239 12-	-Aug-13 A	03-Feb-18 03-Feb-18	Re	emainin	ig Work		antar	ng / H	eung									nfra	stru	cture								_	
Actual Level of Effort Opdated Master Works Programme (Revision UMP05B)	Section IA & IB - Fanil Faning Highway Sout Faning Highway Zout Faning Highway Zon Al-Grade Roadworks	Intoga Img Highway Widening (KD-1 & KD-2) and Partion between CH6935 and CH7170 me 1 between CH6935 and CH7130 (within SB22) (Ka (195m)	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re	emainin ummary	ng Work ⁄ Bar	Li	antar	ng / H	eung		en Wa	ai BC	P - S	ite F	orma			nfra	stru	cture								_	
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon AkGrade Roadworks	mongs ling Highway Widening (KD-1 & KD-2) an Persion between CH6935 and CH7470 ne 1 between CH6935 and CH7130 (within SB22) ks (195m) 和 建 築 工程 有限 2	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re	emainin ummary ritical Re	ng Work v Bar emaining Work	Li	antar	ng / H	eung		en Wa	ai BC	P - S	ite F	orma			nfra	stru	cture								_	
	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon AkGrade Roadworks	mongs ling Highway Widening (KD-1 & KD-2) an Persion between CH6935 and CH7470 ne 1 between CH6935 and CH7130 (within SB22) ks (195m) 和 建 築 工程 有限 2	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re	emainin ummary ritical Re	ng Work v Bar emaining Work	Li		•	-	J Yue	en Wa W	ai BC /orks	P - S , Coi	ite F ntrac	orma t 3	atior	n & I											_	
	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon AkGrade Roadworks	mongs ling Highway Widening (KD-1 & KD-2) an Persion between CH6935 and CH7470 ne 1 between CH6935 and CH7130 (within SB22) ks (195m) 和 建 築 工程 有限 2	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re Su Cr Mi	emainin ummary ritical Re iilestone	ig Work / Bar emaining Work	Li		•	-	J Yue	en Wa W	ai BC /orks	P - S , Coi	ite F ntrac	orma t 3	atior	n & I											_	
Page 6 of 40	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon AkGrade Roadworks	mongs ling Highway Widening (KD-1 & KD-2) an Persion between CH6935 and CH7470 ne 1 between CH6935 and CH7130 (within SB22) ks (195m) 和 建 築 工程 有限 2	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re Su Cr Mi	emainin ummary ritical Re iilestone	ig Work / Bar emaining Work		L	Ipdat	ed Ma	y Yue aste	en Wa W r Wor	ai BC /orks /ks Pr	P - S , Coi ogra	ite F ntrac nmm	orma t 3 e (Re	atior evisi	n & I on l	JMP	05B)	07-							_	
	Section IA & IB - Fanli Fanling Highway Sout Fanling Highway Zon AkGrade Roadworks	mongs ling Highway Widening (KD-1 & KD-2) an Persion between CH6935 and CH7470 ne 1 between CH6935 and CH7130 (within SB22) ks (195m) 和 建 築 工程 有限 2	1254 239 12 1254 239 12 1254 239 12 1254 239 12	-Aug-13 A	03-Feb-18 03-Feb-18	Re Su Cr Mi	emainin ummary ritical Re iilestone	ig Work / Bar emaining Work		L	Ipdat	ed Ma	y Yue aste	en Wa W r Wor	ai BC /orks /ks Pr Date:	P - S , Coi ogra 20-A	ite F htrac hmm pr-17	orma t 3 e (Re	atior evisi	n & I on l	JMP	05B)	07-							_	



Activity ID		Activity Name	OD	RD	Start	Finish	-						2014			1				2015						2016						2017		_		_	_	2	.018			_	201	9	
FHW-	2350	Road Drainage, Road Formation & Pavement (FLH NB 1st lane &	85	85	21-Oct-17	01-Feb-18	Aug Se	D Oct N	lov Dec	Jan	F Mar	Apr May	Jun Jul	Aug Se	Oct No	ov Dec	Jan F	Mar Ap	pr May Ju	in Jul A	ug Sep	Oct Nov	Dec Jan	Feb Mar	r Apr May	y Jun Jul	Aug Se	p Oct Nov	/ Dec Ja	an Feb M	ar Apr M	ay Jun Ji	I Aug S	p Oct N	ov Dec	Jan Feb I	Mar Apr M ad Drainat	May Jun ge, Road	Formation	Sep Oct No & Pavement	(FLH NB 1)	t F Mar	Apr May rd shipuldr	Jun Jul #)	Aug Sep
FHW	-2360	hard shoulder) Temporary Platform for Mini-Pile Installation Works within WSD	12	0	28-Mar-17 A	11-Apr-17 A	-																								Ten	ingrary Pla	form for N	lini-Pile in	staliation	Works with	nin W SD F	Restrictor	700.0						
		Restriction Zone																																											
		re 3 between CH7290 and CH7380		237		01-Feb-18																																							
Box C	ulvert Extensi	on - ID4	1172	0	05-Nov-13 A	14-Mar-17 A																																							
ID4-3	000	Demolition of existing box structure	7	0	14-Feb-14 A	01-Mar-14 A					🗖 Der	nolition of	existing t	lox struct	une																														
ID4-3	010	Flow diversion of existing stream	4	0	05-Nov-13 A	16-Nov-13 A	-		Flow	diversio	n of exist	ing strear	n														+			·+··+·												+	r i i i i		
ID4-3	020	Installation of dowel bar for connection to existing box structure	4	0	03-Mar-14 A	07-Mar-14 A					Ins	tallation o	f dowel ba	r for con	nection to	existing	box struct	ure																											
ID4-3	130A	Bay 1 - Excavation	4	0	03-Mar-14 A	04-Mar-14 A					Ba	(1-Exca	ation																																
ID4-3			4	0																																									
		Bay 2 - Excavation			18-Nov-13 A	03-Dec-13 A			В	ay 2 - Ex	calvation																																		
ID4-3	030C	Bay 3 - Excavation	4	0	18-Nov-13 A	18-Dec-13 A			-	Bay 3 -	Excavati	on																																	
ID4-3	040A	Bay 1 - Sub-base & Blinding	3	0	04-Mar-14 A	05-Mar-14 A					Ba	y 1 - Sub-	base & Bli	inding																										1					
ID4-3	040B	Bay 2 - Sub-base & Blinding	3	0	04-Dec-13 A	24-Dec-13 A			-	Bay 2	- Sub-ba	se & Blind	ing																																
ID4-3	040C	Bay 3 - Sub-base & Blinding	3	0	19-Dec-13 A	23-Dec-13 A				Bay B	Sub-bas	se & Blind	ing																																
ID4-3	050A	Bay 1 - Base Slab	7	0	07-Mar-14 A	12-Mar-14 A					1 B	ay 1 - Bas	e Slab																																
ID4-3	150B	Bay 2 - Base Slab	7	0	27-Dec-13 A	04-Jan-14 A				Bay	2 - Bood	Slah																																	
							ļ			L.f.		0		Ļ											ļļ														ļļ	ļļļ.			ļ		
ID4-3		Bay 3 - Base Slab	7	0	27-Dec-13 A	04-Jan-14 A				Bay	ა Hase	olad																																	
ID4-3		Bay 1 - Wall and Top Slab	13	0		26-Mar-14 A						Bay 1 - V	/allandTo	ip Slab																															
ID4-3	060B	Bay 2 - Wall and Top Slab	21	0	07-Jan-14 A	21-Jan-14 A				В	ay 2 - Wa	all and Top	Slab																																
ID4-3	060C	Bay 3 - Wall and Top Slab	21	0	07-Jan-14 A	21-Jan-14 A				в	ay 3 - Wa	all and Top	Slab																																
ID4-3	070	Construction of Temporary Road for Site Access	12	0	24-Jan-14 A	14-Feb-14 A				🕂	Const	uction of	Temporary	Road fo	r Site Aco	ess																													
ID4-3	080	Construction of Wing Wal, Cascade and Head Wall	35	0	24-Dec-13 A	15-Feb-14 A	+	+		<u> </u> .	Const	ruction of	Wing Wa	L, Cascad	leand He	ad Wall									+	·	· · · · · · ·	-+		-++-	·++			-+					++'			·	·		
ID4-3	090	Bay 1 - Remaining Base Slab (To be carried out after diversion of	95	0	30-Nov-16 A	14-Mar-17 A	_																								Bay	Remaining	Base Sie	(To here	arried out	after diver	sion of DN	1400 wate	ter mains)						
		DN1400 water mains)																													,			(10 00 14		inc. area		1400 1101							
		on - ID5	288	0	05-Nov-13 A	15-Mar-14 A								Sr. stricture																															
ID5-3	000	Demolition of existing box structure	7	0	14-Feb-14 A	25-Feb-14 A					Der	olition of	existing b	bx structu	añodure																														
ID5-3	010	Flow Diversion of Existing Stream	4	0	05-Nov-13 A	12-Nov-13 A			Flow	Diversio	n of Exist	ing Stream	n																																
ID5-3	020	Installation of Dowel Bar for Connection to Existing Box Structure	4	0	26-Feb-14 A	26-Feb-14 A		+-+		ŀ	t Insta	allation of	Dowel Ba	for Conr	ection to	Existing	Box Strue	ture	÷					$\left \cdot \right $		+	1		· · · · ·													+	r		
ID5-3	030A	Bay 1 - Excavation	4	0	26-Feb-14 A	28-Feb-14 A					Bay	1 - Excav	ation																																
ID5-3	130B	Bay 2 - Excavation	4	0	13-Nov-13 A	21-Nov-13 A	-		Bay	2 - Fxra	vation																																		
ID5-3			4	0		21-Nov-13 A			Bay																																				
		Bay 3 - Excavation							Day	0-EXC	avduUn																																		
ID5-3	040A	Bay 1 - Sub-base & Blinding	3	0	01-Mar-14 A	01-Mar-14 A					Bay	1 - Sub-b	ase & Blir	iding																															
ID5-3	040B	Bay 2 - Sub-base & Blinding	3	0	22-Nov-13 A	10-Dec-13 A			-	ay 2 - 5	ub-base	& Blindin	9																																
ID5-3	040C	Bay 3 - Sub-base & Blinding	3	0	22-Nov-13 A	27-Nov-13 A			Ba	3 - Sul	base &	Blinding																																	
ID5-3	050A	Bay 1 - Base Slab	7	0	03-Mar-14 A	08-Mar-14 A					в	y 1 - Base	Slab																																
ID5-3)50B	Bay 2 - Base Slab	7	0	11-Dec-13 A	20-Dec-13 A				Bay 2	Base St	ab																																	
ID5-3	050C	Bay 3 - Base Slab	7	0	28-Nov-13 A	09-Dec-13 A	-		÷.	ay 3 B	ase Slah																																		
												av 1 W	l m d Tr	Clok										ļ	ļļ														ļļ.	ļļ			·	ļļ	ļ
ID5-3		Bay 1 - Wall and Top Slab	13	0	11-Mar-14 A	15-Mar-14 A						ay i - Wa	ll and Top	JUBIC																															
ID5-3		Bay 2 - Wall and Top Slab	21	0	23-Dec-13 A	09-Jan-14 A				Bay		and Top \$	ilab																																
ID5-3	060C	Bay 3 - Wall and Top Slab	21	0	21-Dec-13 A	27-Jan-14 A			•	-	3ay 3 - V	all and To	p Slab																																
ID5-3	070	Construction of Temp arany Road for Site Access	12	0	27-Jan-14 A	14-Feb-14 A				🛉	Const	uction of	Temporany	Road fo	r Site Aco	ess																													
ID5-3	080	Construction of Wing Wall, Cascade and Head Wall	45	0	06-Jan-14 A	13-Mar-14 A				-	<mark>-</mark> ¢	onstructio	n of Wing	Wal, Ca	scade an	d Head	Wall																												
		1					1				1								1							1			1				1			<u> </u>						<u> </u>	<u> </u>	i	
								Actu	ial W	/ork										C	ED	D	Cor	ntra	ct N	lo. (CV/	201	2/0	9						C	Date	\square	Revis	sion	Che	cked	A	ppro	ved
								Rem			Vork																									07-M	lar-17	′ D)raft		Sam L	.am	Dav	/id Tu	ng
										•					ian	tar	na /	He	eun	αY	uer	n W	ai F	BCF	<u> </u>	Site	For	rma	tio	n &	Infi	ast	ruc	ture	a										
								Sum						15	un	u	·97		Jun	a ,	au									. u		a 5t		and	·										
	俊	和建築工程有限	12	司				Criti	cal F	Rema	ainin	g Wo	rk									١	voi	ˈks,	60	ntra	JOL	3							ľ			+							
	Cur	IN WO CONSTRUCTION & ENGINE	EEPIN	NCC	O I TD	•	•	Mile	ston	е																									ŀ			+		-+			1		\neg
	CHU	A TO CONSTRUCTION & ENGINI	LERI	100		-					of⊑f	fort				U	lpda	ate	d N	las	ter	Wo	rks	; Pro	ogra	amı	me	(Re	visi	ion	UM	P05	iB)		ŀ			+		-+			+		
								Actual Level of Effort Updated Master Works Programme (Revision																-		ŀ			+		-+			+											
															Prod	grai	mme	e ID): UI	MP0	5B ((Dat	a Da	ate:	20-4	Apr-	17)		F	Print	Dat	te: 1	3-Ma	ay-1	7										+
																				-		•		Page																					
																								-9	•																				



Activity ID	Activity Name O	D RD	Start	Finish																														
					Aug Sep C	ct Nov Dec	Jan F Ma	ar Apr May J	2014 un Jul Au	ug Sep Oct	Nov Dec	Jan F M	ar Apr May	2015 Jun Jul	I Aug Sep	Oct Nov D	lec Jan Fe	eb Mar Apr	2016 May Jun J	6 ul Aug Se	ap Oct Nov	Dec Jan F	eb Mar Ap		017 Jul Aug Sep	Oct Nov D	Dec Jan Feb	Mar Apr May	2018 / Jun Jul Au	ug Sep Oct No	ov Dec Jan	F Mar Apr	2019 May Jun Jul 7	ug Sep
FHW-4210	Noise Barrier NB68A - Footing at central median (Bay 19 - 20, 54m) 84	86	06-Jun-17	14-Sep-17																						Noise Barrier	NB68A - Foo	ting at central	median (Bay 1	9 i 20, 54m)				
FHW-4220	Road Pavement, and Central Barrier (Middle Part: FLH SB 4th lanes) 31	30	23-Sep-17	31-Oct-17																						Ropa C	d Pavement, a	and Central Ba	nier (Niddle Pa	art: FLH SB 4th	lanes)			
FHW-4240	Demolition of existing central divider 14	14	18-Jul-17	02-Aug-17																					🔲 Demol	lition of existin	ig central divid	er						
FHW-4250	Road Pavement (FLH NB 4th lane) by re-surfacing 25	5 25	03-Aug-17	31-Aug-17																					E R	oad Pavemer	nt (FLH NB 41	h lane) by re-s	ulfacing					
FHW-4310	Road Pavement (FLH NB 3rd lane) by re-surfacing 29	5 25	02-Sep-17	30-Sep-17																						Road Pav	ement (PLH M	IB 3rd lane) by	re-surfacing					
FHW-4320	Road Pavement (FLH NB 2nd lane) by re-surfacing 25	5 25	03-Oct-17	02-Nov-17											+											Roa	d Pavement (FLH NB 2nd la	aoe) by re-surfa	acing				
FHW-4330	Road Drainage, Road Formation & Pavement (FLH NB 1st lane & 74	5 76	04-Nov-17	03-Feb-18	_																							oad Drainage,	Road Formatic	on & Pavement	(FLH NB 1st	ana & hard st	oulder)	
	hard shoulder)			03-Feb-18																								au ununge,	in the second second			and a state of	ould,)	
_	ne 5 between CH7470 and CH7600 (Provision of Kiu Tau Foo. 11)																																	
Kiu Tau Footbridge	Reprovision (East) 96	9 191	05-Aug-14 A	06-Dec-17																														
FHW-5000	Predrilling works for Socket H-Piles 44	5 0	05-Aug-14 A	14-Aug-14 A					•	Predriling v	orks for So	cket H-Piles																						
FHW-5000A1	KT-AB1 - Piling Works (7 out of 12 nos of Pile) - Phase 1 64	0 0	29-Sep-14 A	14-Jan-15 A						-		KT AB1	Piling Worl	ks (7 out o	f 12 nos of P	Pile) - Phase	1																	
FHW-5000A2	KT-AB1 - Piling Works (5 out of 12 nos of Pile) - Phase 2, conflict 2! with temp cycle track/ existing tree	5 0	25-Sep-15 A	17-Oct-15A												KT-AB1	- Piling Wo	rks (5 out of	12 nos of Pi	e) Phase 2	2, conflict wi	th temp cycle	e track/exist	ng tree										
FHW-5000A3	Remedial Works for 2no. defective pile no. AB1-7a, AB2-4a 12	2 0	16-May-16 A	17-Jun-16A	-															emedial Wo	orka for 2n o.	defective pile	e no. AB1-7	, AB2-4a										
FHW-5000 B	KT-AB2 - Piling Works (4 out of 4 nos of Pile) - Phase 1 2/	0 0		27-Nov-14 A							KT-A	B2 - Pilino V	Norks (4 out	of 4 nos o	of Pile) - Pha	se 1																		
FHW-5000C1	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 1 31			20-Dec-14 A								(T-P2 - Piling	g Works (3 o		is of Pile) - Pi	hase ¹																		
													, ar untis (3 0																					
FHW-5000C2	KT-P2 - Piling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE			17-Jun-16A															r k	H2 - Piling	viorks (3 or	at of 6 nos of	r Pile) - Phas	e 2, conflict	with existing TV	// SRE								
FHW-5000D1	KT-P3 - Piling Works (5 out of 6 nos of Pile) - Phase 1 44	0 0	06-Oct-14 A	24-Dec-14 A									ig Works (5 d			Phase 1																		
FHW-5000 D2	KT-P3 - Piling Works (1 out of 6 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	0	02-Dec-14 A	24-Dec-14 A								KT-P3 - Pilin	ig Works (1 o	out of 6 nc	os of Pile) - P	Phase 2, obr	flict with ter	np cycle trac	<pre>v existing tre</pre>	e														
FHW-5000E	KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with 44 temp cycle track/ existing tree	0 0	30-Sep-15 A	03-Nov-15 A												KT-F	4 - Piling W	/oiks (8 out o	f 8 nos of Pi	le) Phase	2, conflict wi	th temp cycle	e track/exist	ng tree										
FHW-5010	Inspection & verify Works for the 3nos. suspected defected piles 33	5 0	20-Nov-15 A	17-Mar-16 A												-		nspe	ction & verify	Workstort	the 3nds. su	spected def	ected piles (AB1-7, AB2	4, P3;9)									
FHW-5010A1	(AB1-7, AB2-4, P3-9) KT-AB1 (North Portion) - Pile Cap, Abutment and Bearing 68	5 0	01-Aug-16 A	17-Dec-16 A										·	+++					-		KT-AB1	1 (North Por	ion) - Pile C	ap, Abutment a	and Betaring Ir	nstallation							
FHW-5010A2	Installation KT-AB1 (South Portion) - Pile Cap, Abutment and Bearing 4			20-Feb-17 A																			KT-AP1		ion) - Pile Cap,			allation						
	Installation																								nd Bearing Inst	motor								
FHW-5010B			-	14-Dec-16 A																				wutment a	nu searing in si	ana109								
FHW-5010C1	KT-P2 & P3 - Pile Cap 6:			11-Oct-16A																	KT-P2	& P3 - Pile (
FHW-5010C2	KT-P2 & P3 - Pier Construction 22	2 0	03-Nov-16 A	15-Dec-16 A																		KT-P28	& P3 - Pier C	onstruction										
FHW-5010C3	KT-P2 & P3 - RC Deck & Bearing Installation 34	0 0	14-Jan-17 A	21-Jan-17 A																		•	(T-P2 & P3	RC Deck 8	Bearing Install	lation								
FHW-5010D1	KT-P4 - Pile Cap 65	5 0	03-Aug-16 A	23-Aug-16 A																🔲 кт	T-P4 - Pile C	ap												
FHW-5010D2	KT-P4 - Pier Construction 44) 0	03-Sep-16 A	05-Nov-16 A																	н к	T-P4 - Pier C	onstruction											
FHW-5010D3	KT-P4 - RC Deck & Bearing Installation 38	0 0	03-Dec-16 A	21-Dec-16 A																		КТ-Р4	- RC Deck	& Bearing In	stallation									
FHW-5020	Steel Truss Installation at TWSR East 3	0	23-Mar-17 A	01-Apr-17 A																				teel Tritee 4	stallation at TV	VSR Bast								
				17-Jan-17A										ļļ																				
FHW-5030	Erection of Temporary Support and Working Platform at Central Median for Steel Truss Installation																						rection of Te		pport and Worl		ai Gentrai Me	pian for Steel 1	fruss Installatio					
FHW-5040a	Steel Truss Installation across Fanling Highway 3	0	20-Feb-17 A	23-Feb-17 A																			Steel T	uss Installa	ion across Fan	ling Highway								
FHW-5040b	On-site Welding and touch up paint for FB-1-1 and FB-1-2 after main truss erection 5	0	24-Feb-17 A	31-Mar-17 A																				n-site Weld	ling and touch	up paint for FI	B-1 1 and FB	1-2 after main	tiusserection					
FHW-5050a1	Construction of Concrete Bridge Decking (Portion: across FLH) 11	0 0	18-Mar-17 A	28-Mar-17 A																			• 0	onstruction	of Cohcrete Bri	dge Decking ((Portion: acros	is FLH)						
FHW-5050a2	Installation of Roofing (Portion: across FLH) 11	3 7	10-Apr-17 A	27-Apr-17																				🛛 Installati	on of Roofing (Portion: acros	ss FLH), Insta	lation of Roofi	ng (Portion:acr	ross FLH)				
FHW-5050b1	Construction of Concrete Bridge Decking (Portion: at TWSRE) 55	0	29-Mar-17 A	01-Apr-17A				+						÷	+-++							++		onstruction	of Concrete Br	ridge Dieckirtg	(Portion: at T	WSRE)		+				
FHW-5050b2	Installation of Roofing (Portion: at TWSRE) 11	3 18	20-Apr-17	12-May-17	-																			📩 instal	ation of Roofin									
FHW-5050 c1	Construction of Concrete Bridge Decking (Portion: at TWSRW) 11	3 0	21-Feb-17 A	17-Mar-17 A																				struction of	Concrete Bride	a Decking /o	nition: at TWK	RW						
																							ΤĽ											
FHW-5050c2	Installation of Roofing (Portion: at TWSRW) 11		18-Mar-17 A	09-Apr-17 A																				installation	of Roofing (Po	rtion: at TWSF	HWV)							
FHW-5060	Opening of new footbridge 0	0		28-Apr-17																				Opening	of new footbri	dge								
-	1		T							T	• 1			·	~~~		• • • •		NI	~	1004	2/00					1 1	Date	Rov	ision I	Chec	ed I	Approve	ba
					A	ctual W	ork								CED	ט ער	ont	ract	NO.	CV/	201	2/09						Jaie Nar-17						
					R	emainin	ig Wor	ĸ																			07-1	/idi-1/	Draft		Sam La	uri L	David Tun	ч
						ummary	-			Lia	ntar	ig /	Heu	ng `	Yuer	n Wa	ai B	CP -	Site	Fo	rmat	tion	& In	fras	truct	ure								
						-		ng \//c-				-		-		W	/ork	s, C	ontr	act	3													
《《《 俊	和建築工程有限公	司						ng Wor	ĸ							•		, •			-													
Сни	JN WO CONSTRUCTION & ENGINEER	ING (CO., LTD.	•	◆ M	ilestone	•					nda	tod	Ma	etor	Wa	ke l	Droc	rom	ma	(D~	vicio		MDA	SD)									
					A	ctual Le	vel of l	Effort			U	pua	lea	was	ster	WO	KS I	Prog	ram	me	(Re)	1510	on U	IVIPU	13B)									
										_						-	_	-				_												
										Pro	ograr	nme	ID: U	JMP	05B ((Data		e: 20				Pr	int D	ate:	13-Ma	iy-17								
																	Pa	ige 1	0 of 4	10														
1										1																	1							

Name Nam Name Name	tivity ID	Activity Name	OD RI	D Start	Finish				2014				2	2015				2016					2017		_		2018				201	Ô.	_
Non-Norman 0	EHW-5070a	Installation of Liphting Eacilities	45 4	15 31-Jul-17	20-Sep-17	Aug Sep Oct	Nov Dec Jan	F Mar Apr Ma	ay Jun Jul Aug	Sep Oct	Nov Dec J	an F Mar			Sep Oct No	Dec Jan F	eb Mar Apr Ma		Aug Sep (Oct Nov Dec	Jan Feb Mar A							Aug Sep Oc	ct Nov Dec	Jan F Ma	er Apr May	Jun Jul i	vug Ser
Normality						_																	Installation of C										
Non-ware-ware-ware-ware-ware-ware-ware-ware						_																											
image: segure																							Laying	or Floor liles									
Numerican dial Numeric			45 4	15 31-Jul-17																				Installation	of Suspende	d Ceiling							
window have watch window wi	FHW-5080	Additional BFA Facilities - Piling Works (4 out of 4 nos of Pile) - Phase 1 (covered by VO no. 59)	20	0 30-Dec-14 A	14-Jan-15 A							Additional	BFA Facilities	- Piling Work	s (4 out of 4 n	ts of Pile) - Ph	ase 1 (covered b	y VO no. 59)															
Normality	FHW-5090a	Additional BFA Facilities - Pile Cap (covered by VO no. 59)	50	0 01-Aug-16 A	12-Nov-16 A															Additio	nal BFA Pacilities	s Pile Cap ((coverend by VC	no. 59)									
Image: Market	FHW-5090b	Additional BFA Facilities - Sump Pit (covered by VO no. 59)	35	8 06-Apr-17 A	28-Apr-17																	0 Additio	nal BFA Faciliti	es - Sump Pit	(covered by V	0 no. 59), Ac	iditional BFA	Fadilities - Sun	np Pit (cover	red by VO no.	59)		
Name Note	Provision of BFA	acilities (Lift)	153 15	53 07-Jun-17	06-Dec-17																												
interm	FHW-L-1000	RC Works for Lift Shaft	38 3	38 07-Jun-17	21-Jul-17																		RC Wo	rks for Lift Sha	ift								
• mam • max	FHW-L-1010	Glazing & Louvre Installation	38 3	8 22-Jul-17	04-Sep-17																		-	Glazing & Lou	uvre Installatio								
Normality	FHW-L-1020	Metal Roof	20 2	20 05-Sep-17	27-Sep-17													++-				-		Metal Roc	of	+							
image:	FHW-L-1030	Lift Installation	50 5	50 28-Sep-17	28-Nov-17	_																			Lift Installatio								
image:	EHW-I-1040	Einishes / Builder's Works	30 3	30 28-Sep-17	04-Nov-17	_																		Eibi	ishes / Builde	rs Works							
m w d comma i <td< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></td<>																																	
		_																						L GIVI V/OI									
Normal Norma																									Testing & C	ommissioning							
・ ・・・・・・・・・・・・・・・・・・・・・・・・・・・			1103 23																Ĩ														
Mind Builden 11, Builden 14, Bui	FHW-5400	Demolition of Existing Structure and Site Clearance	45	0 15-Apr-14 A	13-May-14 A			🕂	Demolition of Ex	sting Strue	ture and Site	Clearance																					
Note: Note: <t< th=""><th>FHW-5410A</th><th>Preparation Works for TTA Scheme E2</th><th>51</th><th>0 11-Apr-15 A</th><th>08-Jun-15 A</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>+</th><th>Preparation</th><th>WorksforTTA</th><th>Scherne E2</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>	FHW-5410A	Preparation Works for TTA Scheme E2	51	0 11-Apr-15 A	08-Jun-15 A								+	Preparation	WorksforTTA	Scherne E2																	
Name Nam Name Name	FHW-5410B	Implementation of TTA - Scheme E2 (shifting TWSR East towards Pier AA4 for pipe laying works at crossing)	0	0 09-Jun-15 A									٠	Implementa	tion of TTA - So	heme E2 (shi	iting TWSR Eas	towards Pier	AA4 for pi	pe laying works	at crossing)												
Normal Normal<	FHW-5420A	Preparation Works for TTA Scheme E3A (shifting TWSR East	50	0 07-Nov-15 A	02-Mar-16 A										-		Preparation	Works for TT/	A Scheme	E3A (shifting T	WSR East westv	ward, at the	existing ramp o	f Kiu Tau Fodd	bridge)								
Note:	FHW-5420B	Implementation of TTA - Scheme E3A (shifting TWSR East	0	0 07-Mar-16 A													 Implement 	ation of TTA -	Scheme E	3A (shifting TV	/SR East westwa	ard, at the ex	xisting tamp of	Kiu Tau Footbi	ridge)	†							
Market reference many many many many many many many many	FHW-5430		0	0	06-Dec-16 A	_														♦ Co	mpletion of Dem	nclition of exi	isting Control V	alve House									
Market reference many many many many many many many many	FHW-5440		12 1	2 29-Apr-17	15-May-17	_																Den	nolition of exist	ng Kiu Tau Fo	otbridge at so	outhern side in	nd. stairecase	eandrampan	diempisupo	ont			
Number of the formation of		stairecase and ramp and temp support																					Prenaration		-					isting Kiu Thu	Easthridge)		
Non-With Water Building With Water Building Water		Westward, at the area of existing Kiu Tau Footbridge)			25001117	_																											
We demonstrate the register in the reg		Westward, at the area of existing Kiu Tau Footbridge)																					mpernent	augri of TTA-C	scheme E3E						(dibildge)		
in drageneric in drageneric<		lane (97m)																							Noise Barrie			- Footing adjac	cent to SB la	ane (97m)			
mining for the start is the product of the start is the st	FHW-5480A	Grouting Works for the existing DN1 400 watermain and Removal of existing watermain	26 2	26 14-Sep-17	16-Oct-17																			Groutin	ng Works for	the existing D	N1 400 water	main and Rem	noval of exis	ting watermain	1		
Imp	FHW-5480B	Noise Barrier NB73 - Mini-Piling adjacent to SB lane (CSD: 12 no	s) 46 4	16 30-Sep-17	25-Nov-17																			-	Noise Barrier	NB73 - Mini I	Piling adjacen	nt to SB lane (C	CSD: 12 nos	5)			
Marcy Note Marcy	FHW-5480C	Noise Barrier NB72 & NB73 (Stage 2)- Footing adjacent to SB lar (13m)	ie 39 3	39 27-Nov-17	13-Jan-18																				Nois	e Barrier NB7	2 & NB73 (St	tage 2)- Footin	ng adjadent t	to SB lane (13	n)		
mm mm <thm< th=""> mm mm</thm<>	FHW-5480D	Remaining Road Drainage, Road Formation & Pavement (FLH S Merging lane)	B 18 1	18 15-Jan-18	03-Feb-18																					temaining Ro	ad Drainage,	Road Format	tion & Paver	ment (FLH SB	Mergirig lar	ne)	
PM 20 1 Red Parenet (PL 18 12 total total y endance) 1	FHW-5490		75 7	75 06-Nov-17	03-Feb-18																	-				toad Drainag	e, Road Form	nation & Paver	ment (PLH S	SB Merging lar	ie)		
	At-Grade Road Wo	rks (130m)	167 16	67 18-Jul-17	03-Feb-18																												
PM 32 Red Parmer (FU 13) 2d lad lad ly sending 2 2 0 <th< th=""><th>FHW-5100</th><th>Road Pavement (FLH SB 1st lane) by re-surfacing</th><th>14 1</th><th>14 18-Sep-17</th><th>04-Oct-17</th><th>-</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>🔲 Read Pa</th><th>wernent (FLH</th><th>ISB 1st lane)</th><th>) by re-surfacir</th><th>ng</th><th></th><th></th><th></th><th></th><th></th></th<>	FHW-5100	Road Pavement (FLH SB 1st lane) by re-surfacing	14 1	14 18-Sep-17	04-Oct-17	-																		🔲 Read Pa	wernent (FLH	ISB 1st lane)) by re-surfacir	ng					
PM 32 Red Parmer (FU 13) 2d lad lad ly sending 2 2 0 <th< th=""><th>FHW-5110</th><th>Road Pavement (FLH SB 3rd lane) by re-surfacing</th><th>25 2</th><th>25 04-Nov-17</th><th>02-Dec-17</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Road Paver</th><th>ment (FLH SE</th><th>B 3rd lane) by</th><th>/re-sulfacing</th><th></th><th></th><th></th><th></th><th></th></th<>	FHW-5110	Road Pavement (FLH SB 3rd lane) by re-surfacing	25 2	25 04-Nov-17	02-Dec-17																				Road Paver	ment (FLH SE	B 3rd lane) by	/re-sulfacing					
Number 1 Numer 1 Numer 1																													acing				
																-						.						ļļ		th loot)		ļļļ	
PHW 524 Read Paramet (FUH NB 3 thank) ye sundard) 1/2		SB 4th lane)																								a ravement,	Cenual Barris	nei (ouuth side)	n (r L H 3B 4	iane)			
PHW 530 Red Powment (PLH 83 di lunit) tyre surfacing 25 26 03.061:7 <t< th=""><th></th><th>_</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>Dem</th><th></th><th></th><th>oer</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>		_																					Dem			oer							
PHW-9320 Read Pawment (PLH NB 2rd lange) by ne-suffacing Date Reivision Checked Approved () 後 和 建 第 工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING Co., LTD. Actual Level of Effort Actual Level of Effort Updated Master Works Programme (Revision UMP05B) Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Date Revision Checked Approved			25 2	25 03-Aug-17	31-Aug-17																			Road Paverne	nt (FLH NB 4	ith lane) by re	surfacing						
徐 和 建 築 工 程 有 限 公司 Critical Remaining Work Actual Level of Effort Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17	FHW-5310	Road Pavement (FLH NB 3rd lane) by re-surfacing	25 2	25 02-Sep-17	30-Sep-17																			Road Pav	vement (FLH	NB 3rd lane)	by le-sulfacin	ng					
K 2 和 建 第 工 程 有 限 公 司 Critical Remaining Work Milestone Actual Level of Effort Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17) Print Date: 13-May-17	FHW-5320	Road Pavement (FLH NB 2nd lane) by re-surfacing	25 2	25 03-Oct-17	02-Nov-17																			🔲 Rda	ad Pavement			surfacing					
於 後和建築工程有限公司 Critical Remaining Work Summary Bar Critical Remaining Work ◆ Milestone Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Print Date: 13-May-17 Draft Sam Lam David Tung O7-Mar-17 Draft Sam Lam David Tun									<u> </u>		i			-		• • •						i i	1 1	i i	1			ovicion		hoolcod		nnrou	
修 和 建 築 工 程 有 限 公 司 Critical Remaining Work ◆ Milestone Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17						Act	ual Wor	k						CI	EDD	Cont	ract N	lo. C	;V/2	012/0)9												
後和建築工程有限公司 CHUN Wo CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Actual Level of Effort						Rer	maining	Work																	07-1	viat - 17		ıı	Sar	n Lam		viu iur	y
後和建築工程有限公司 Critical Remaining Work ◆ Milestone Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17						Su Su	mmarv B	lar		Lia	ntan	g / H	eung	g Yu	en W	/ai B	CP - 9	Site F	For	natio	n & Ir	nfras	struc	ture			+		_		+		—
後 却 遅 狩 工 程 有 限 ご 司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17							-		ork						1	Nork	s, Co	ntrad	ct 3						<u> </u>		+		_		+		
Actual Level of Effort Updated Master Works Programme (Revision UMP05B)								anniy w									,		-						<u> </u>		+		_		+		
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17	Сн	UN WO CONSTRUCTION & ENGIN	EERING	CO., LTD.	•						11	ndət	ed M	acto	ar We	rke	Progr	amm	ו/ סו	Rovie	ion I		15R)				\perp				+		
						Act	ual Leve	of Effort			U	puat		asit	71 WVC	71 NJ	logi	annn	ie (I	ILEVIS			555)				\perp				\perp		
										D		• ••• • •	.	1005	D (D -			N m r 4 -	7 \			Det-	40 14	47									
Page 11 of 40										Pro	ogran	nme I	ט: UN	1205	B (Da						Print L	Jate:	13-Ma	ay-17									
																Pa	age 11	ot 40															

Activity ID	Activity Name OD	RD	Start	Finish				0			_		2045			_		2040					2017				0040				10
FHW-5330	Road Drainage, Road Formation & Pavement (FLH NB 1st lane & 76	76	04-Nov-17	03-Feb-18	ig Sep Oct N	Nov Dec Ja	an F Mar	Apr May Jun	Jul Aug	Sep Oct Nov	Dec Jan I	Mar Apr M	Vay Jun J.	ul Aug Sep	Oct Nov	Dec Jan Feb	Mar Apr May	Jun Jul A	lug Sep Oct	Nov Dec Ja	an Feb Mar	Apr May J	un Jul Aug	Sep Oct Nov			Jun Jul Aug S Road Formation 8			Mar Apr Ma e & hard shoul	ay Jun Jul Aug Sep Idan
	hard shoulder) ne 6 between CH7600 and CH7660 (Existing Vehicular Bridge) 305			03-Feb-18																					Ĩ Î	oau brainage,	dadir dimaton e	aravement	(CITIND Takiane	a nala siloui	2017)
At-Grade Roadwork		5 236		03-Feb-18																											
FHW-6110	Road Formation & Pavement (FLH SB 2nd - 3rd lanes) 50	0		19-Apr-17 A																		Road F	ormation & F	avement (FLH	SB 2nd - 3rd la	nes)					
FHW-6120	Road Formation & Pavement (FLH SB 1st lanes) 35	35	09-May-17	19-Jun-17																			Road For	nation & Paver	ent (FLH SB 1	lst lanes)					
FHW-6130	Implementation of TTA - Scheme 6C-1 (Shifting TWSRE East 0 Westward, at the area near existing J-Bridge)	0	11-May-17																			♦ limp	entation	f TTA - Scheme	6C-1 (Shifting	TWSRE East \	Vestward, at the a	area near exi	sting J-Bridge)		
FHW-6140	Noise Barrier NB73 - Footing adjacent to SB lane (95m) 108	3 108	11-May-17	15-Sep-17																		-		Noise Ban	er NB73 - Foo	ting adjacent to	SB lane (95m)				
FHW-6150	Road Formation & Pavement (FLH SB Merging lane) 75	75	06-Nov-17	03-Feb-18																					R	oad Formation	& Pavement (FLH	H SB Merging	(lane)		
FHW-6210	Road Drainage, Road Formation & Pavement and Central Barrier (South Side) (FLH SB 4th Iane) 55	55	24-Apr-17	29-Jun-17																		÷	Road D	ainage, Road I	ormation & Pa	wernent and Ce	átral Barriet (Sout	th Side) (FLH	\$B 4th lane)		
FHW-6230a	Demolition of existing central divider 14	14	30-Jun-17	17-Jul-17																			🗖 Dem	lition of existin	central divider						
FHW-6230b	Construction of Sign Gantry Footing (South) G33 25	25	05-Jul-17	02-Aug-17																				nstruction of Si	gn Gantry Foot	ting (South) G3					
FHW-6240	Road Pavement (FLH NB 4th lane) by re-surfacing 25	25	03-Aug-17	31-Aug-17																				Road Paver	ent (FLH NB 4	th lane) by re-s	rfacing				
FHW-6310	Road Pavement (FLH NB 3rd lane) by re-surfacing 25	25	02-Sep-17	30-Sep-17																				Road P	evement (FLH	NB 3rd lane) by	re-sulfacing				
FHW-6320	Road Pavement (FLH NB 2nd lane) by re-surfacing 25			02-Nov-17																				P R	ad Pavement	(FLH NB 2hd la	ée) hy re-surfació				
FHW-6330	Road Drainage, Road Formation & Pavement (FLH NB 1st lane 76			03-Feb-18																						had Depinder-	Road Formation		PLH NB 1st lane	d and bord-t-	outler)
	and hard shoulder)														ļ					ļļ						waa andinaye,		a covernent i	, anno istiane	and natio sho	uwdij
		7 269		03-Sep-18																											
At-Grade Roadwork			30-Aug-13 A	03-Sep-18																											
FHW-7100	Site Formation, Preparation Works & Tree Transplant 127	r 0	30-Aug-13 A	30-Oct-15 A											Site	Formation, Pre	paration Work	s & Tree Trân	isplant												
FHW-7110	Road Formation and Temporary Pavement (FLHN SB) for 60 Connecting FHW3's TTA scheme [TTA n.o. R-3]	0	02-Jun-16 A	20-Aug-16 A															Road For	mation and T	emporaly Pav	ement (FLI	N SB) forCo	necting FHW:	s TTA scheme	[TTA no. R-3]					
FHW-7120	Demolition of Existing Central Barrier and Make Good of Road 38 Pavement for further Traffic Diversion	0	22-Aug-16 A	23-Nov-16 A																Demol	tion of Existin	g Central B	amier and Ma	e Good of Roa	d Pavement fo	further Traffic	liversion				
FHW-7130	Road Pavement (FLH SB 3rd lane) by re-surfacing 40	40	03-Oct-17	20-Nov-17																					Road Paveme	ent (FLH SB 3rd	ane) by ret-surfato	sing			
FHW-7140	Road Pavement (FLH SB 2nd lane) by re-surfacing 40	40	22-Nov-17	10-Jan-18																					Road	Pavement (FL	SB 2nd lane) by	/ re-surfacing			
FHW-7150	Road Pavement (FLH SB 1st lane) by re-surfacing 40	40	12-Jan-18	06-Mar-18																						🕽 Road Pave	nent (FLH SB 1st	t lane) by re-s	urfacing		
FHW-7210	Road Drainage, Road Formation & Temporary Pavement (FLH SB 125	5 0	08-Sep-16 A	06-Mar-17 A																	Ro	ac Drainag	e, Road Form	ation & Tempor	ary Pavement (FLH \$B 4th lar	e) - Stage 1 (in d	MS12.1 - 12	2.3a)		
FHW-7310	4th lane) - Stage 1 (ind. MS12.1 ~ 12.3a) Road Drainage, Road Formation & Pavement (FLH NB 1st lane 60		18-Dec-17	07-Mar-18																						Road Drain	age Road Forma	ation & Paver	ment (FIH NB 1s	st lane and ha	rd shoulder)
FHW-7320	and hard shoulder) Road Pavement (FLH NB 2nd lane) by re-surfacing 35			21-Apr-18																							d Pavement (FL)	I NIP 2nd Inc	e) by re-surfacing		
FHW-7330	Road Pavement (FLH NB 3rd lane) by re-surfacing 35			04-Jun-18																							Road Paverne	ent (FLH NB	3rd lane) by re-si	macing	
FHW-7340	Road Pavement, Central Barrier (FLH NB 4th lane) by re-surfacing 75	75	06-Jun-18	03-Sep-18																								Road Pave	ment, Central Ba	mer (FLH NB	4th lane) by re-surfac
Remaining Works for	No ise Barrier along widened Fanling Highway 506	5 237	07-May-16 A	01-Feb-18																											
FHW-NB-110	Noise Barrier Steelworks & Panel for NB70 (25m), adjacent to Fanling Highway SB lanes at Zone 1	6	18-Sep-17	23-Sep-17																				1 Noise Ba	nier Steelworks	& Panel for NE	70 (25m), adjacer	nt to Faning	Highway SB lane	is at Zone 1	
FHW-NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to 21 Fanling Highway SB lanes at Zone 1	0	07-May-16 A	02-Jun-16 A													-	Noise Bar	rrier Steework	s & Panel for	NB6 (123m)	adjacent to	Fanling High	vay SB lanes a	Zone 1						
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to 11 Fanling Highway SB lanes at Zone 1	0	20-May-16 A	02-Jun-16 A														Noise Bar	rrier Steework	s & Panel for	NB7 (60m), a	idjacent to F	anling Highv	ay SB lanes at	Zone 1						
FHW-NB-140	Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB lanes at Zones 2,3 & 4	0	24-Jan-17 A	01-Apr-17A																		Noise Bar	rier Steelwork	& Panel for NE	71 (254m), ad	jacent to Fanlin	Highway SB lah	esat Zones	23&4		
FHW-NB-150	Noise Barrier Steelworks & Panel for NB72 & NB73 (248m), 30	30	28-Dec-17	01-Feb-18																					H N	dise Barrier Ste	works & Panel to	or NB72 & NE	373 (248m), adja	ent to Fahlin	g Highway SB lan es ε
FHW-NB-210	adjacent to Fanling Highway SB lanes at Zones 4, 5 & 6 Noise Barrier Steelworks & Panel for NB68 (14m), Fanling Highway 7	0	02-Mar-17 A	23-Mar-17 A																		Noise Barrie	ar Steelworks	Panel for NB	8 (14m), Panlir	ng Highway cer	tal median at Zor	nes 3			
FHW-NB-220	central median at Zones 3 Noise Barrier Steelworks & Panel for NB68 (63m), Fanling Highway 13		01-Jun-17	15-Jun-17																		-					Highway central	median at Z	ones 1	+	
FHW-NB230	central median at Zones 1 Noise Barrier Steelworks & Panel for NB68A (225m), Fanling 12			15-Jun-17																			Noise Ban	er Steelworks &		8A (225m), Far				eise Barrier St	eelworks & Panel for f
FHW-NB240	Highway central median at Zones 2 & 3			21-Sep-17																				Noine P-	iar Stanlund-						
	Highway central median at Zones 4																							u INOISE Ba	net Steetworks		8A (50m), Fanlin				
FHW-NB-320	Noise Barrier Steelworks & Panel for NB67 (85m), adjacent to Faniling Highway NB lanes at Zones 2 & 3			12-Dec-17																					Noise 8am	er Steelwolks &	ranel for NB67 ((s5m), adjace	nt to Flanling Hig	nway NB lane	es at Zones 2 & 3
FHW-NB-330	Noise Barrier Steelworks & Panel for NB69 (109m), adjacent to Fanling Highway NB lanes near LR1 at Zone 3	18	13-Dec-17	05-Jan-18																					Noise	Barrier Steelwo	ks & Panel for NB	369 (109m), a	adjacent to Panlir	g Highway Ni	3 lanes near LR1 at Z
f			1		_				<u> </u>					000		ont-				10/0	•	•			1	Date	Revis	ion I	Checke	be be	Approved
						ial Wo								UEL	ט טי	Contra	act N	10. U	v/20	12/0	3					Mar-17	Draft		Sam Lan		avid Tung
					Rem	naining	g Worł	k									-		_		<u> </u>								Camean		
					Sum	nmary	Bar			Liant	ang	/ Heu	ung	Yue		ai BC				atio	n & li	ntra	stru	ture			<u> </u>			-+	
	和建筑工程方程人	_			Critic	cal Re	mainir	ng Work							V	Vorks	i, Co	ntrad	ct 3											-+	
夜 夜	和建築工程有限公		- T		Mile			5																						+	
Сн	IN WO CONSTRUCTION & ENGINEER	ING (LO., LTD.	*	-						Upa	dated	l Ma	ster	Wo	rks P	roar	amm	ne (R	evisi	ion L	JMP	05B)							+	
					Actu	ial Lev	/el of E	:ffort									- 3.		. (\rightarrow	
										Prog	ramn	ne ID:	UMF	205B	(Dat	a Date	: 20-4	or-17	7)	F	Print I	Date	: 13-1	lay-17							
																	je 12							,							
																. aį	,5 .2	J, 40													


Activity ID	Activity Name	OD R	D Start	Finish	——				2014			-		2014	5					2016					2017					2018				2019	
Erection of Sign Gar	lty	110 11	0 12-Sep-17	24-Jan-18	Aug Sep Oct	Nov Dec Ja	an F Mar			g Sep Oct	Nov De	c Jan F	Mar Apr N	lay Jun J	Jul Aug S	ep Oct N	ov Dec Jar	Feb Mar	Apr May Ju	in Jul Aug	g Sep Oc	d Nov Dec	Jan Feb M	tar Apr M		Aug Sep O	ct Nov Dec	Jan Feb Mar	Apr May J	un Jul Aug S	ep Oct No	v Dec Jan	F Mar A	or May Jur	i Jul Aug
FHW-SG-1000	Erection of Sign Gantry DS1 (i.e. Steel Portal Frame)	7	7 24-Oct-17	01-Nov-17																							Erection	of Sign Gantr	DS1 (i.e. 5)	el Portal Fram	e)				
FHW-SG-1010	Erection of Sign Gantry G33 (i.e. Steel Portal Frame)	7	7 17-Jan-18	24-Jan-18																								Erection	of Side Gant	ry 633 (i.e. Ste	al Portal Fra	me)			
FHW-SG-1020	Erection of Sign Gantry G53 (i.e. Steel Portal Frame)	7	7 12-Sep-17	19-Sep-17																						I Fe		Gantry G53 (
FHW-SG-1020	Erection of Sign Gantry DS11 (i.e. Steel Portal Frame)	7																								U C1				T L					
			7 11-Dec-17	18-Dec-17																										1 (i.e. Steel Po	Ľ				
FHW-SG-1040	Erection of Sign Gantry FADS11 (i.e. Steel Portal Frame)		7 19-Dec-17	28-Dec-17																								Erection of S	gn Gantry F/	DS11 (te. Ste	I Portal Fran	ne)			
	ler of the Works (KD-3)	1330 40		01-Sep-18																															
At Grade Link Road	at Fanling Highway Interchange	460 29	14-Sep-16 A	16-Apr-18																															
Link Road 1 (near A	butmentAB1)	278 23	19 20-Feb-17 A	03-Feb-18																															
FHI-LR1-1000	Completion of Realigned TW SR West and divert traffic onto the new carriageway (Stage S13)	0	0	31-Jul-17																						 Completion 	n of Realigne	d TWSR West	and divert tra	ffic onto the rie	w carriagewa	ay (Stage S1	3)		
FHI-LR1-1010	Completion of Abutment AB1	0	0	20-Apr-17					-	1														∳ Co	mpletion of	Abutment AB	1								
FHI-LR1-1020	Construction of Retaining Wall beside Abutment AB1 and filling	137 13	7 06-Jun-17	16-Nov-17																							Cons	truction of Reta	ning Wall be	iside Abutment	AB1 and filling	ng work			
FHI-LR1-1030	Noise Barrier NB66 - Footing adjacent NB lane (38m long, Bay 1 - Bay 4)	90 7	1 02-Mar-17 A	15-Jul-17																					÷	Noise Barrier I	NB66 - Footi	ng adjacent NE	lane (38m k	ing, Bay 1 - Be	(4) Noise B	larrier NB66	- Footing ad	jaoent NB Ia	ane (38m lon
FHI-LR1-1040a	Noise Barrier NB66 - Pre-drilling & Mini-Piling (Cap 1-9 with 18 piles	6) 54 9	15 07-Apr-17 A	12-Aug-17																						Noise Ba	amler NB66 - I	Pre-dalling & M	ni-Piling (Cap	1-9 with 18 pik	s), Noise Ba	artier NB66 -	Pre-drilling &	Mini-Piling	(Cap 1-9 with
FHI-LR1-1040a10	Noise Barrier NB66 - Footing adjacent NB lane (24m long, Bay 5 -	66 6	i6 10-Jul-17	23-Sep-17																						N	loise Batrier N	B66 - Footing	adjacent NB	lane (24m lortg	Bay 5 - Bay	(6)			
FHI-LR1-1050	Bay 6) Noise Barrier NB67 - Pre-drilling & Mini-Piling (Cap 1-9 for raking		i8 01-Aug-17	09-Oct-17						+																				Piling (Cap 1-91					
FHI-LR1-1060	piles, 18no.) Noise Barrier NB67 - Footing (37.6m) (Bay 1 - Bay 3)	52 5	-	09-Dec-17																										(37.6m) (Bay 1		ľ			
FHI-LR1-1070	Noise Barrier NB67 - Pre-drilling & Mini-Piling (Cap 10-20 for raking		18 20-Feb-17 A	16-Aug-17																						Noise P	amer NB67 -		ini-Piling (Ca	111	n nileo ben		arrier NR6*	Pip-chille ~	& Mini-Dilion
	piles, 26no.)			-																			ΠŢ			NOISE DA					ig plies, zon	uu, noise s	amenivoor	- le uning c	a winter mig
FHI-LR1-1080	Noise Barrier NB67 - Footing (96m) (Bay 4 - Bay 11)		15 07-Jul-17	27-Oct-17																							Noise Ba	mer NB67 - Fo		(Bay 4 - Bay 11					
FHI-LR1-1110	Road Formation, Road Drainage, Kerb and Pavement (CH 240 - CH 340)		5 17-Nov-17	03-Feb-18																								Road I		bad Drainage, I			240 - CH 3	0)	
FHI-LR1-1120	Road Formation, Road Drainage, Kerb and Pavement (CH 80 - CH 240)	65 6	i5 01-Nov-17	18-Jan-18																								Road For	mation, Roa	l Drainage, Ker	b and Paver	ment (CH 80	- CH 240)		
FHI-LR1-1200	Completion of Segment Erection Works at TWSRW	0	0	20-May-17																					 Complet 	on of Segmen	it Erection W	orks at TWSRV	1						
FHI-LR1-1210	Road Pavement Works for Future SB of TWSRW	14 1	4 14-Jul-17	29-Jul-17																						Road Pave	ment Works	or Future SB o	TWSRW						
FHI-LR1-1300	Installation of Steelwork & Transparent Panel - Noise Barrier 67 (132m)	30 3	10 11-Dec-17	17-Jan-18																							-	Installatio	of Steelwor	< & Transparent	Panel - Nois	se Barrier 67	(132m)		
FHI-LR1-1310	Installation of Steelwork & Transparent Panel - Noise Barrier 66 (76m)	20 2	0 25-Sep-17	19-Oct-17																							Installation	of Steelwork 8	Transparent	Panel - Noise	Bantier 66 (76	6m)			
FHI-LR1-1320	Construction of Footing of sign gantry DS1	56 5	i6 17-Aug-17	23-Oct-17																		·					Construct	ion of Foating	of sign gantry	D\$1					
Link Road 2 (near A	butmentAA1)	278 23	19 20-Feb-17 A	03-Feb-18																															
FHI-LR2-2000	Completion of Demolition of Existing Vehicular Bridge	0	0	20-Apr-17																				C	mpletion of	Demolition of	Existing Vehi	cular Bridge							
FHI-LR2-2010	Completion of Abutment AA1	0	0	20-Feb-17 A																			•	ompletion	ofAbutmen	AA1									
FHI-LR2-2020	Construction of Retaining Wall beside Abutment AA1	120 12	0 19-Jun-17*	09-Nov-17																							Constr	uction of Retai	ing Wall bes	ide Abutment A	A1				
FHI-LR2-2030	Construction of Retaining Wall (3SW-D/FR32)		i5 01-Nov-17*	06-Jan-18																										y Wall (3SW-D/					
																															- (52)				
FHI-LR2-2040a	Road Formation, Road Drainage, Kerb	45 4		04-Jan-18																									tion, Road [
FHI-LR2-2040b	Road Formation, Road Drainage, Kerb (SMH1302 - 1303 & MY2.4 - 2.5)		15 09-May-17	30-Jun-17																					R	oad Formation	n, Road Drain	age, Kerb (SM	H1302 - 130	3 & MY2 4 - 2 5)				
FHI-LR2-2040c	Footing of Sign Gantry DS11	14 1	4 20-Apr-17	08-May-17																					Footing of	Sign Gantry D	S11								
FHI-LR2-2040d	Footing of Sign Gantry FADS11	14	0 23-Mar-17 A	06-Apr-17 A																				Foot	ing of Sign	Santry FADS1	1								
FHI-LR2-2050	Backfilling works and reinstatement	24 2	4 08-Jan-18	03-Feb-18																								🔲 Bæckfil	ing works an	i reinstatement					
Link Road 3 (near A	butmentAD1)	269 18	21-Sep-16 A	24-Jan-18																															
FHI-LR3-3010	Completion of Abutment AD1	0	0	21-Sep-16 A																	♦ Co	mpletion of A	Noutment Al	я											
FHI-LR3-3020	Construction of Retaining Wall beside Abutment AD1	75 7	'5 19-Jun-17*	14-Sep-17																					+		nstruction of	Retaihing Wall	beside Abutr	nent AD1					
FHI-LR3-3030	Road Formation, Road Drainage, Kerb and Pavement	70 7	0 01-Nov-17	24-Jan-18																							-		matibn, Roa	id Drainage, Ke	rb and Rave	ement			
					Act	ual Wo	ork								CE	DD	Cor	ntrac	t No). C	V/20	012/0)9						te	Revisi					
						maining		k																				07-Ma	r-17	Draft		Sam L	am	David	Tung
						mmary	-			Lia	nta	ng /	/ Heı	ına	Yu	en V	Vai I	вср	- Si	te F	orm	natio	n &	Infr	asti	uctu	re							—	
						-						9.		3					Con															 	
	和建築工程有限							ng Wor	ĸ									,	2011															—	
Сн	UN WO CONSTRUCTION & ENGIN	EERING	CO., LTD.	•	🔶 Mile	estone						اء ما	lated	M-		r 14/	orka	D=-	are	m	<u>م ۲</u>		lor	1164		D)									
					Act	ual Lev	/el of E	ffort			Ľ	opa	ated	ivia	iste	I VV	orks	Pro	gra	mme	e (R	evis	sion		202	D)									
																		- •					.				4-								
										Pro	ogra	ımm	e ID:	UMF	-05E	s (Da)		Prin	t Dat	e: 13	8-May	-17								
																	F	age	13 o	t 40															
										_																									


Activity ID	Activity Name	OD RD	Start	Finish			2014					2015				2016			_		2017					2018				2019	_
Link Road 4 (near)	butmentAC1)	460 290	14-Sep-16 A	16-Apr-18	Aug Sep Oct N	lov Dec Jan F Ma		Aug Sep O	Ict Nov Dec	Jan F Mar	Apr May Ju	un Jul Aug	Sep Oct Nov	Dec Jan F	eb Mar Apr M	ay Jun Ju	I Aug Sep	Oct Nov De	ec Jan Feb	Mar Apr Ma	y Jun Jul A	Aug Sep Oct	Nov Dec J	an Feb Mar A	pr May Jur	n Jul Aug	Sep Oct No	ov Dec Jan	F Mar Apr	May Jun Jul	ug Sep
FHI-LR4-4000	Completion of Connection Works (DN2200) CHF	0 0		30-Dec-17																				Completion of C	Connection	Works DN2	200) CHE				
FHI-LR4-4010	Completion of Abutment AC1	0 0		14-Sep-16 A														omplation of	f Abutment AK	~											
FHI-LR4-4020	Construction of Retaining Wall beside Abutment AC1	120 120	20-Apr-17*	11-Sep-17														rompetion of					luction of Re	taining Wall bes							
FHI-LR4-4020	Road Formation, Road Drainage, Kerb and Pavement	105 105	12-Sep-17	18-Jan-18																			Jucabili of he				arb and Pave				
																								, Road Poina							
FHI-LR4-4040	Remaining Section of Carriageway (treated as outstanding works)			16-Apr-18																					Remainin	ng Section o	Cantageway	y (treated as	outstanding wo	(ks)	
WSD Works		1330 405	20-Feb-14 A	01-Sep-18																											
DN450 Fire Mains (CHA)	941 405	29-May-15 A	01-Sep-18																											
WA-1010	Pipe Laying - CHA 0 - 55 (DN450) near Ext. TWSR West, 55 m	28 28	10-Jun-17	13-Jul-17																	Pi	pe Laying - Cl	HA 0 - 55 (DN	1450) near Ext. '	TWSR Wes	st, 55 m					
WA-1020	Pipe Laying - CHA 55 - 155 (DN450) near Ext. TWSR West, 100m	45 45	17-Nov-17	11-Jan-18																				Pipe Laying -	CHA 55 - 15	55 (DN450)	near Ext. TW	SR West, 10	Dm		
WA-1110	Pipe Laying - CHA 155 - 270 (DN450) near Ext. TWSR West, 115m	47 47	20-Sep-17	16-Nov-17				1															🗖 Pipe La	iying - CHA 155	- 270 (DN4		TWSR Wes	st, 115m			
WA-1120	Pipe Laying - CHA 270 - 315 (DN450) near Ext. TWSR We st, 45m	26 26	21-Aug-17	19-Sep-17																		🛑 Pipe	Laying - CH	A 270 - 315 (DN	1450) nejar E	Ext. TWSR V	/est,45m				
WA-1130	Pipe Laying - CHA 315 - 385 (DN450) near Ext. TWSR West, 70m	32 32	14-Jul-17*	19-Aug-17																	-	Pipe Layir	ng - CHA 315	i - 385 (DN450)	near Ext. T\	WSR West,	70m				
WA-1140	Pipe Laying - CHA 385 - 460 (DN450) near Realigned TWSR Wes	t 70 0	29-May-15 A	21-Dec-15 A							-			Pipe L	aying - CHA 385	- 460 (DN4	150) near Re	aligned TWS	SR West												
WA-2010	Pipe Laying - CHA 460 - 508 (DN450) along Ext. TWSR West NB,	188 60	01-Sep-16 A	03-Jul-17																	Pipe	Laying CH/	4 460;- 508 (I	DN450) along E	xt. TWSR V	Nest NB, 48	n, Pipe Lalyin	ng CHA 460	- 508 (DN450	along Ext. TWSF	West N
WA-2020	48m Pipe Laying - CHA 508 - 540 (DN450) along Ext. TWSR West SB,	75 75	04-Jul-17	28-Sep-17	$\left\ \cdots \right\ \cdots \left\ \cdots \right\ $			+													+	Pip	e Laying - Cl	HA 508 - 540 (D	N450) alon	g Ext. TWSF	WestSB, 3	2m			
WA-2040	32m Pipe Laying - CHA 540 - 625 (DN450) along Ext. planter of TWSR			26-Jun-17																	Pipe I	Laying - CHA	540 - 625 (D	N450) along Ext	t. planter of	TWSRWes	t,85m				
WA-2080	West, 85m Pipe Laying - CHA 625 - 675 (DN450) along Ext. TWSR West SB,		29-Sep-17	14-Nov-17																			Pipe La	ying - CHA 625	- 675 (DN45	50) along Ex	. TWSR We	st SB, 50m			
WA-3010a	50m Pipe Laying - CHA 675 - 705 (DN450) along Ext. TWSR West SB,			07-Dec-16 A															Pipe Laying-	CHA675-7	05 (DN450) a	ilong Ext. TW:									
WA-3010b	Pipe Laying - CHA 705 - 720 (DN450) along Ext. TWSR West Sb, 30m Pipe Laying - CHA 705 - 720 (DN450) (saw-cut) along Ext. TWSR			13-Jan-18													T								CHA 705 -	720 (DN450) (saw-cut) ak	onb Ext The	SR West SB. 1	5m	
WA-30100 WA-3020	West SB, 15m Pipe Laying - CHA 705 - 720 (DN450) (sawcou) along Ext. TW SR West SB, 15m			26-Jan-17 A	 															James C'	120 700 700	0N450) along	Eur Thurs				, out, ak			F	
	45m																		Pipe												
WA-3030	Pipe Laying - CHA 765 - 800 (DN450) along Ext. TWSR West SB, 35m			15-Mar-17 A																Pipe Lay	ng - CHA 765	- 800 (DN450	i) along Ext.	TWSR West SE							
WA-3040	Pipe Laying - CHA 800 - 835 (DN450) along Ext. TWSR West SB, 35m		12-Jan-18	28-Feb-18																				Pipe I	Laying - CH				R West SB, 35	m	
WA-3050	Pipe Laying - CHA 835 - 880 (DN450) along Ext. TWSR West SB, 45m	42 42	01-Mar-18	23-Apr-18																					Pipe Lay	iying - CHA 8	35 - 880 (DN	1450) along E	kt. TWSR We	st SB, 45m	
WA-3060	Pipe Laying - CHA 880 - 925 (DN450) along Ext. TWSR West SB, 45m	42 42	24-Apr-18	13-Jun-18																					<u> </u>	Pipe Laying	- CHA 880 -	925 (DN450	along Ext. TV	VSR WestSB, 45	n
WA-3070	Pipe Laying - CHA 925 - 972 (DN450) along Ext. TWSR West NB (Stage 1)	94 0	10-Jun-16 A	30-Sep-16 A														Pipe Laying	g - CHA 925	972 (DN450	along Ext. T	WSR West N	8 (Stage 1)								
WA-3080	Pipe Laying - CHA 925 - 972 (DN450) along Ext. TWSR West SB (Stage 2), 47m	42 42	14-Jun-18	03-Aug-18																						Pic	e Laying Cl	HA 925 972	(DN450) alon	Ext. TWSR We	t SB (Sta
WA-4100	Pressure Test for CHA (CHA 0 - 800)	18 18	15-Jan-18	03-Feb-18																				Pressure '	Testfor CH4	A CHAO-8	00)				
WA-4200	Pressure Test for CHA (CHA 800 - 972)	18 18	04-Aug-18	24-Aug-18																							Pressure Tes	st for CHA (C	HA 800 - 972)		
WA-4210	Cleaning for (CHA 0 - 972)	7 7	25-Aug-18	01-Sep-18																							Cleaning fo	or (CHA0 - 9	72)		
DN600 Water Mains	(CHB)	810 89	25-Sep-14 A	07-Sep-17																											
WB-0100	Temporary Local Diversion for DN600 near Abutment AD1 (CHB 0	- 80 0	25-Sep-14 A	12-Feb-15 A						Temp	rary Loca D	Diversion for D	1600 near Abut	ment AD1 (CHB 0 - 100)																
WB-1000	100) Pipe Laying - CHB 100 - 160 (DN600) near FLH S/B (FHW:	60 0		02-Sep-16 A													Pin	e Lavino - Cl	HB 100 - 160	(DN600) per	r FI H S/B (FI	HW/CH7130	72901 60m	long (common ti	rench with N	(B)					
WB-1010	CH7130-7290), 60m long (common trench with NB) Pipe Laying - CHB 160 - 215 (DN600) near FLH S/B (FHW:	60 0	13-Jul-15 A	12-Dec-15 A										Pine	vind - CHB 160	215 (DVer	YE near Fill					ch with NP				ĺ					
WB-1010 WB-1020	Pipe Laying - CHB 160 - 215 (Divolu) real FLH SIB (FHW: CH7290-7380), 55m long (common trench with NB) Pipe Laying - CHB 215 - 300 (DN600) near FLH S/B (FHW:	60 0		02-Sep-16 A										nipe La	- CIID 160	2.5 (0140)							7.07.0	long (common ti							
	CH7380-7470), 85m long (common trench with NB)																- 10									Ĩ					
WB-1020A	Pipe Laying - CHB 300 - 335 (DN600) near FLH S/B (FHW: CH7380-7470), 35m long (common trench with NB)	60 0		18-May-15 A							Pip	pe Laying - CH		ľ.	FLH S/B (FHW		177			-/											
WB-1030A	Pipe Laying - CHB 335 - 360 (DN600) near crossing TWSRE 15m long & 3m depth			13-Nov-15 A							•			ipe Laying	CHB 335 - 360	(DN600) ne	ear crossing	TWSRE 15m	n long & 3m d												
WB-1030B	Pipe Laying - CHB 360 - 410 (DN600), 50m, from TW SRE to IT inspection tee chamber	21 21	25-May-17	19-Jun-17																				1600), 50m, fion							
WB-1030C	Pipe Laying - CHB 410 - 430 (DN600), 20m, from IT inspection tee chamber to Pier AB7	25 25	20-Jun-17	19-Jul-17																	- P	ipe Laying - C	HB 410 - 431	0 (DN600), 20m	n, friom IT ins	spection tee	chamberto P	Piel AB7			
WB-1040	Pipe Laying - CHB 430 - 455 (DN600), 25m, from Pier AB7 to combined valve chamber	20 20	06-Jul-17	28-Jul-17																		Pipe Laying -	СНВ 430 4	55 (DN600), 25	im, from Pie	er AB7 to con		chamber			
	-		1									~			une et l		<u></u>		100					Date	<u>, ,</u>	Revie	ion I	Cher		Approv	
					Actu	al Work						CE	:יעט	on	tract I	NO.	CV/2	2012	/09				ŀ	07-Mar-		Draft		SamL		David Tun	
					Rem	naining Wor	k								. -	 .	_		-				-	or -iviar-	<u>'' </u>	Jail		Jani			9
					Sum	nmary Bar		Lia	antai	ng / H	eun	g Yu			CP -				on &	Infr	astru	uctur	'e -		-+						
	あ 建 第 テ 和 方 四					cal Remainii	ng Work						V	Vorl	ks, Co	ontra	act 3	3					-		-+						
	和建築工程有限		- T	•	◆ Mile		5																-		-+						
СН	UN WO CONSTRUCTION & ENGIN	EERING (LO., LTD.	-	•		- "		ι	Jpdat	ed N	laste	r Wo	rks	Prog	amı	me (Revi	ision	UM	P05E	3)	-								
					Actu	ial Level of E	=πort		-	•			-	-			- (,	-		_						
								P	rogra	mme I	D: UN	MP05	B (Dat	a Da	te: 20-	Apr-	17)		Prin	t Dat	e: 13-	May-	17								
								1.	- 3. 4						age 14							,	·								
														-			-														


Activity ID	Activity Name	OD RD Start	Finish	2014	2119 2119 2119 2119 2119	
WB-1050	Pipe Laying - CHB 455 - 510 (DN600), 55m, from combined valve	20 20 28-Jun-17	21-Jul-17	Aug Sep Oct Nov Dec Jan F Mar Apr May Jun Jul		ul Aug Sep
WB-1060A	chamber to Realigned TWSR East	21 0 03-Aug-16 A			Pipe Laying- CHB 510-57/ DMidD/Inear JBridge	
WB-1060B			12-Jul-17		Poc Laying - CH3 577 - 55 (DN000) near J Bildge, 8m	
WB-1060C	Pipe Laying - CHB 585 - 635 (DN600) near Realigned TWSR East (TWSRE: CH315-380), 65m long & GL		02-Jan-16 A			
WB-1070	Pipe Laying - CHB 635 - 700 (DN600) near Realigned TWSR East (TWSRE: CH380-456), 65m long & GL		13-Jan-16 A		Pipe Lawny - CHB 605 - 7N0 (Chku00) ned Realigned TW(SR E at (TWSRE Chku30-66), 65h long a ChL	
WB-1080	Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Roundabout), 56m long & GL	66 0 17-Jun-15 A	01-Sep-15 A		Pipe Laping - CHE 700: 756 (DW00) hair Realigned TV/SR Exit (along Roundabol). Sen long LDL	
WB-1090	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Access Road A), 93m long & GL	40 0 03-Mar-15 A	15-Jun-15 A		Pipe Eaving- CH8 746 - 459 (CNR04) new Realized TV\$SR # ant (along Access Read A), 82m long & EL	
WB-2000	Pressure Test for CHB (CHB 570 - 849)	21 0 26-Feb-16 A	28-Feb-16 A		I Pressure Tendor CHB (CHB B70-540)	
WB-2010	Cleaning & Sterilization (CHB 570 - 849)	7 0 28-Feb-16 A	28-Feb-16 A		Chemine & Sentention (2415/370 - 846)	
WB-2020	Water Sampling (CHB 570 - 849)	7 0 28-Feb-16 A	29-Feb-16 A		t Water Sprone gr (CHB 570 - 540)	
WB-2030	Functioning of Newly Laid Pipeline (CHB 570 - 849)	1 0 02-Mar-16 A	02-Mar-16 A		Participing the ky lad Pipelini (Ci95 5) - 540	
WB-3000	Pressure Test for CHB (CHB 100 - 360)	5 0 16-Aug-16 A	25-Aug-16 A		■ Presues Barter OBI (048 100-100)	
WB-3010	Cleaning & Sterilization (CHB 100 - 360)	7 0 16-Aug-16 A	16-Aug-16 A		I Cleaning 4 Strektzargon (CHB 1900-1860	
WB-3020	Water Sampling (CHB 100 - 360)	7 0 26-Aug-16 A	02-Sep-16 A		Water Samping (CHB 000 ;360)	
WB-3030	Functioning of Newly Laid Pipeline (CHB 100 - 360)	1 0 02-Sep-16 A	02-Sep-16 A		Functioning of Newly Lidd Pplane (CRB 100-360)	
WB-4000		14 14 29-Jul-17	14-Aug-17		□ Pressue Battor CHB (CHB 369-580)	
WB-4000 WB-4010		14 14 29-JUI-17 14 14 15-Aug-17	14-Aug-17 30-Aug-17		rressue a stror (CH3 (54) - 5-10) Catarina & Sterizion (CH3 360 - 571)	
WB-4020	Water Sampling (CHB 360 - 570)	7 7 31-Aug-17	07-Sep-17		D Water Samping CHB/380-570)	
WB-4030	Functioning of Newly Laid Pipeline (CHB 360 - 570)	0 0	07-Sep-17		♥ Functioning/or Newly Liad Rooting (CPB 380 - \$70)	
DN1200 Water Main	s (CHC) 1	1100 147 20-Feb-14 A	17-Nov-17			
WC-1000A	Pipe Laying - CHC 0 - 8 (DN1200) at interface point in SBZ, 8m	5 0 25-Apr-16 A	30-Apr-16 A			
WC-1000B	Pipe Laying - CHC 8 - 70 (DN1200) near Realigned TWSR West (TWSRW: CH100-155), 70m long & 3m depth	28 28 10-Jun-17	13-Jul-17		Pipe laying - Cife 8 70 (N1/200) ieer Realigned (NVSR): CH102 1555 70 (NVSR): CH102 1555	
WC-1010	Pipe Laying CHC 70 - 100 (DN1200) along existing TWSRW, 20m long & 3m depth	35 35 14-Jul-17	23-Aug-17		Popel Laydy o Gir ZP 1 nob 100/1200 nobiga o dynamia Twystrum 2 zam u nobi a sin dan p	
WC-1020		60 0 30-Jun-14 A	19-Aug-14 A		Blackgo Pitor www. DV1920 (ChC) arekening WSRW	
WC-1030	Construction of IT inspection tee chamber(s) near the Jacking Pits	50 50 24-Aug-17	23-Oct-17		Corputadion of Trippedato tie chemistricii (i) per tie Justing Inte	
WC-1030A	Excavation - CHC 100 - 155 (DN1200) across FLH by Trenchless 1	169 0 19-Sep-14 A	25-Oct-14 A			
WC-1030B	Method, 110m long for 2 shafts Pipe Laying - CHC 100 - 155 (DN1200) across FLH & associated	46 0 14-Nov-14 A	14-Feb-15 A			
WC-1040	Grouting Works	50 0 09-Jun-14 A	25-Sep-14 A		Reserving Pr.fbr Times DM1200 CHC)	
WC-1050A		120 0 15-Oct-14 A	16-Nov-16 A		Poe Lavin- CHC 155 J200 (0HZ00 near FLH SB (FHW: CH68357330 J45m long 4 m 6ept	
	CH6935-7130), 45m long, 4m depth					
WC-1050B	CH6935-7130), 35m long, 4m depth	60 0 20-Feb-14 A	07-May-14 A	Pipe Laying		
WC-1060A	CH7130-7200), 85m long (common trench with NB)	85 0 20-Mar-15 A	11-Jul-15 A		Pipe Laying - CHC 235 - 330 (DN1200) neir FEH S& (FHW: CH7130-720), 85m lang (common tench with NB) :	
WC-1060B	CH7200-7290), 100m long (common trench with NB)	95 0 12-Oct-15 A	15-Jul-16 A		Peo Eujong- C-9C 320 - 420 (2M1220) hanr [H SB (Fiftw: C+172027200; 1007) tend; potronot tends with NB)	
WC-1070A	Pipe Laying - CHC 420 - 530 (DN1200) near FLH S/B (FHW: CH7290-7380), 80m long (common trench with NB)	77 0 07-Jun-14 A	06-Sep-14 A		Pipe Läying: CHC 429 - 550 (DM120) neir FLH Siß (FHW: CH72907380), 80m king (kommon tiench with NB)	
WC-1070B	Pipe Laying - CHC 530 - 550 (DN1200), 20m, near FLH S/B (FHW: CH7380-7470) (common trench with NB)	25 25 30-Sep-17	01-Nov-17		Piệe Laying -CHC 5 31 - 559 (DNi 200), 201, new FLH Sile (FHW: CH7350-7470) (common reach with	h NB)
WC-1080	Pipe Laying - CHC 550 - 600 (DN1200) near FLH S/B (FHW: CH7380-7470), 50m long (common trench with NB)	85 0 27-Nov-14 A	18-May-15 A		Pipe Laying - CHC 550-db0 (\$N1200) near FLH S/B (FHW: CH7380-7470), 50mlong(common frend with NB)	
WC-1090A		30 0 09-Jun-15 A	13-Nov-15 A		Poe Laying - CHC 600 - 615 (DN12M0) near obsing TWSRE15m long & 3rt/depth	
WC-1090B		21 21 25-May-17	19-Jun-17		Pipe J.anjio - CHC 615 - 655 (NV120), 80m, from TW SRE to 1 Triespedon tee d'ember	
WC-1090C	Pipe Laying - CHC 655 - 670 (DN1200), 15m, from IT inspection	25 25 20-Jun-17	19-Jul-17		🖶 Pipe Jaying -C-PC 655 - 670 (6N1/200), 15m. jtom i Tirepectón teir chember to combined valve chember	
WC-1090D		24 0 13-Feb-17 A	28-Feb-17 A		💻 Pope Laying-CHC/670-7056/DN12003, 35th, fond combinied value oftember to DN1400 commediation glaint	
WC-1090E	valve chamber to DN1400 connection point Pipe Laying - CHC 705 - 730 (DN1200), 25m, near DN1400	25 25 15-Jun-17	14-Jul-17		📁 Pipe Laying - CH2 755 - 780 (CN1/260), 25m, sear (CN1400 opmetion point	
	connection point					
				Actual Work	CEDD Contract No. CV/2012/09 Date Revision Checked Appro	
				Remaining Work	07-Mar-17 Draft Sam Lam David Tu	ung
					Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure	
				Summary Bar	Works, Contract 3	
《《《後	和建築工程有限公	こ司		Critical Remaining Work		
	UN WO CONSTRUCTION & ENGINEE		•	 Milestone 		
				Actual Level of Effort	Updated Master Works Programme (Revision UMP05B)	
					Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17	
					Page 15 of 40	
L						

ctivity ID	Activity Name	OD RE	Start	Finish			20	114			0	015				2016		_		2017					2018				2019	
WC-1090F	Pipe Laying - CHC 730 - 770 (DN1200), near Realigned TW SR	35	0 01-Sep-16 A	31-Od-16A	Aug Sep Oct Nov	Dec Jan F Ma	r Apr May Jun	Jul Aug S	Sep Oct Nov De	c Jan F Ma	ar Apr May Jun	Jul Aug	Sep Oct Nov E	ec Jan Feb N	Mar Apr May	Jun Jul Aug	Sep Oct No	ov Dec Jan Fe Pipe Laying - CH	6 Mar Apr N	May Jun Jul J DN(1200), near	Aug Sep Oc Realigned Th	t Nov Dec	Jan Feb Mar A	pr May Ju	n Jul Aug	Sep Oct No	ov Dec Jan	F Mar Ap	r May Jun	Jul Aug Sep
WC-1090G	East, 100m Pipe Laying - CHC 770 - 810 (DN1200) from combined chamber to		0 13-Jun-16 A	21-Jul-16 A												Pine		C 770 - 810 (DN												
WC-1120A	Realigned TWSR East	25		22-Sep-16 A																		1 1	: CH270-320), 15	im long & C						
WC-1120B	Pipe Laying - CHC 810 - 835 (DN1200) near Realigned TWSR East (TWSRE: CH270-320), 15m long & GL Pipe Laying - CHC 835 - 850 (DN1200), underneath J-Bridge, 15m		4 09-Jun-17	24-Jun-17													T po ce	ung dire in					DN1200), undem	eath J-Brido						
WC-1120B WC-1120C	Pipe Laying - CHC 855 - 850 (DN1200), undernealth 3-Bridge, 15m Pipe Laying - CHC 850 - 890 (DN1200) near J-Bridge	21 0		24-Jun-17 24-Sep-15 A									Pinet I svibr	- CHC 850 - 85	90 (DN1 200)	ear LBrine				- Pipe	Laying - CHC	, 035 -050	DN 1200), undem	eatri J-Brioj	je, 1501					
WC-1120C WC-1120D	Pipe Laying - CHC 890 - 910 (DN1200) near Realigned TWSR		0 10-Sep-15 A	07-Nov-15 A								ļ				[aplianed TM/S	R East (TWSRE	CH350.70	20m long & 6	u									
WC-1130	East (TWSRE: CH350-370), 20m long & GL Pipe Laying - CHC 910 - 980 (DN1200) near Realigned TWSR	95		12-Dec-15 A	_													TWSR East (T)												
WC-1140	East (TWSRE: CH370-456), 70m long & GL Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR		0 17-Jun-15 A	31-Aug-15 A	-								Pipe Laving -C					ong Roundabou												
WC-1150	East (along Roundabout), 50m long & GL Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR			15-Jun-15A	-							Pipe Laying						Road A), 93m lo												
WC-2000	East (along Access Road A), 93m long & GL Pressure Test for CHC	14 1		17-Nov-17																		Pres	ure Test for CHIC							
WC-3000	Pressure Test for CHC (CHC 890 - 1123)	5 0		24-Feb-16 A											Prodet into Tal et f	or CHC (CHC)	800 - 1123													
WC-3010	Cleaning	5		14-Mar-16 A											Cleaning		000													
WC-3010	CCTV Inspection	5		17-Mar-16 A											CCTV Inso	oation														
WC-3020 WC-3030	Vater Sampling	5		05-Apr-16 A											Waters															
WC-3030 WC-3040	Functioning of Newly Laid Pipeline (CHC 890 - 1123)	0		06-Apr-16 A											 Waters Function 		aid Piroline	(CHC 890 - 112	31/											
DN1400 Water Main		124	-	11-Oct-14A	.					ļļ		ļ			- runchd		and unbeiling		~									ļļ		ļ
DN1400 Water Main	Pipe Laying - CHD 0 - 60 (DN1400) near Fanling Highway S/B	59		03-Sep-14A					Direct gring City		(00) page Ec-5-	History																		
											400) near Fanlin	g nigriway s																		
WD-2000	Pressure Testfor CHD	3		12-Sep-14 A					Pressure Test fo																					
WD-2010	Cleaning & Sterilization	3		09-Sep-14 A					Cleaning & Ster	nization																				
WD-2020	CCTV Inspection	5		19-Sep-14 A					CCTV Inspect	uon		ļ																		
WD-2030	Water Sampling	3		24-Sep-14 A					Water Sampl																					
WD-2040	Connection to Existing Mains	14 0		11-Oct-14A					Connectio	n to Existing M	ains																			
	Mains (CHE & CHG)	934 11		05-Sep-17																										
WE-1000	Pipe Laying - CHE & CHG 0 - 45 (Twin DN1400) near FLH S/B (FHW: CH7130-7290)		0 09-Jul-14 A	19-Dec-14 A						Pipe Laying -	CHE & CHG 0		11400) near FL⊢		17180-7290)															
WE-1010	Pipe Laying - CHE & CHG 45 - 130 (Twin DN1400) near FLH S/B (FHW: CH7290-7380)		0 07-Jun-14 A	06-Sep-14 A					Pipe Laying - Cl	HE & CHG #5			H S/B (FHW: C																	
WE-1020	Pipe Laying - CHE & CHG 130 - 200 (Twin DN1400) near FLH S/B (FHW: CH7380-7 470)		0 15-Oct-14 A	12-Mar-15 A							Pipe Laying - C	HE & CHG	130 - 200 (Twin E			CH7380-7470														
WE-1030	Pipe Laying - CHE & CHG 200 - 210 (Twin DN1400) near crossing TWSRE		0 09-Jun-15 A	13-Nov-15 A									Pi	e Laying - CHE	& CHG 200	210 (Twin DN	1400) near cr	ossing TWSRE												
WE-1040	Pipe Laying - CHE & CHG 220 - 260 (Twin DN1400) near Pier AA4			10-Jun-17																	ying - CHE &			0) near Pier	rAA4					
WE-1050	Pipe Laying - CHE & CHG 260 - 280 (Twin DN1400) near Pier AD8			29-May-17																		1 1	80 (Twin DN 1400)							
WE-1060a	Pipe Laying - CHG 280 - 325 (Twin DN1400) from Portal AB7/AD9/AC12 to combined valve chamber	33		29-Apr-17																Pipe Laying - C		25 (Twin DN						Laying - CHC		
WE-1060b	Pipe Laying - CHE 280 - 325 (Twin DN1400) from Portal AB7/AD9/AC12 to combined valve chamber	38 1		13-May-17																			1400) from Porta	I AB7/AD9/	AC12 to con	bined valve	chamber, Pip	pe Laying -CH	E 280 - 325	(Twin DN 1400
WE-1070	Pipe Laying - CHE & CHG 325 - 380 (Twin DN1400) from combined chamber to new connection point	131		25-Jan-17 A														P	pe Laying - Cl	HE & CHG 325	5 - 380 (Twin E	DN 1400) frc	m combined chan	nber to new	connection r	point				
WE-1080	Construction of combined valve chamber with MBV installation	109 5		30-Jun-17																Coh	struction of co	ombined va	ve chamber with N	1BV installa	tion, Constru	ction of com	ibined valve o	chamber with I	//BV installat	lion
WE-2000A	Pressure Test, for CHE (Stage 1 Diversion)	5	0 06-May-15 A	11-May-15 A							Press		CHE (Stalge 1 D																	
WE-2000B	Pressure Test for CHG (Stage 1 Diversion)	5		02-Apr-15 A									Stage 1 Diversio																	
WE-2010A	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)	10		21-May-15 A									TV Inspection for		Diversion)															
WE-2010B	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	10		10-Apr-15 A							Cleaning 8	CCTV Insp	ection for CHG (Stage 1 Diversio	on)															
WE-2020A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	10		20-May-15 A							Inst		onnecting Pipe fo																	
WE-2020B	Installation of Connecting Pipe for Connection to Existing Mains (CHG)		0 04-Apr-15 A	11-Apr-15 A							Installation	n of Connecti	ing Pipe for Con	ection to Existin	ng Mains (CH	3)														
WE-2030A	Sterilization and Sampling for CHE (Stage 1 Diversion)	3	0 21-May-15 A	23-May-15 A							Ste	enlization and	I Sampling for CI	IE (Stage 1 Div	ersion)															
						14/						~	EDD C	ontr	act N	<u>~ ^`</u>	//201	2/00					Date		Revis	ion I	Cheo	cked	Apr	proved
					Actual								-000	onua		0.01	1201	2/03					07-Mar-		Draft		Sam L		David	
						ining Wor	k		lionte	na / 1	- مربحا	. v	on 144		р с	ito E	orm-	tion	0 1-+-	r004r-		-			-					
						ary Bar			Lianta	iiy/I	ieun	y ru							x IIII	astri	uctu	e								
▲ 後	和建築工程有限·	公司	E		Critica	l Remainir	ng Work						V	/orks	, COI	itraci	τσ													
	UN WO CONSTRUCTION & ENGINE			•	 Milesto 	one			-								/ -				_,									
					Actual	Level of E	Effort		L L	Upda	ted M	aste	er Wo	'ks Pi	rogra	amme	e (Re	VISIO	nUM	IP05E	3)									
									_				_ /-																	
									Progra	amme	ID: UN	1P05I	B (Data)	Pri	nt Da	te: 13-	-May-	·17								
														Pag	je 16 o	ot 40														


Auto: Auto: <th< th=""><th>Activity ID</th><th>Activity Name</th><th>OD RD</th><th>Start</th><th>Finish</th><th></th><th></th><th></th><th></th><th>2014</th><th></th><th></th><th></th><th>201</th><th>115</th><th></th><th></th><th></th><th>2016</th><th>3</th><th></th><th>-</th><th></th><th>2017</th><th></th><th></th><th></th><th>2</th><th>018</th><th></th><th></th><th></th><th>2019</th><th></th></th<>	Activity ID	Activity Name	OD RD	Start	Finish					2014				201	115				2016	3		-		2017				2	018				2019	
And A and	WE-2030B	Sterilization and Sampling for CHG (Stage 1 Diversion)	3 0	13-Apr-15 A	15-Apr-15 A	Aug Sep O	Oct Nov Dec	Jan F Ma	r Apr May Ju	n Jul Au	ug Sep Oct N	ov Dec Jan	F Mar A	pr May Jun Sterilization				Feb Mar A version)	pr May Jun J	lul Aug Sep	p Oct Nov D	ec Jan Feb	Mar Apr N	tay Jun Jul A	Aug Sep Oct Nov	Dec Jan F	eb Mar Apr	May Jun	Jul Aug Sep	Oct Nov	Dec Jan F	Mar Apr M	May Jun J	ul Aug Sep
with any structure of a st	WE-2050A	Connection to Existing Mains (CHE) (Stage 1 Diversion)	6 0	21-May-15 A	27-May-15 A									Con	nection to	Existing Mair	is (CHE) (Sta	ge 1 Diversi	on)															
with an and and a properties and a set of a			6 0											Connection	n to Existing	n Mains (CH		Diversion)																
with with with with with with wi																								Pibe	Cleaning for CHE	(State 2 Div	(ersion)							
window make transformed 1 <th></th>																																		
wind wind wind wind wind wind wind wind																																ļļ.		
with manual state st																																		
CVP user vortices to sequence 1 0			1 1																															
with the server se																										-								
window under u	WE-3040A		11 11	14-Jul-17	26-Jul-17																								ersion)					
www.www.www.www.www.www.www.www.www.ww	WE-3040B	CCTV Inspection and Sterilization for CHG (Stage 2 Diversion)	12 12	17-Aug-17	30-Aug-17																				CCTV Inspect	tion and Ste	rilization for C	HG (Stag	e 2 Diversión)					
image:	WE-3050A	Connection to Existing Mains (CHE) (Stage 2 Diversion)	4 4	27-Jul-17	31-Jul-17																			d	Connection to Exis	ting Mains (C	CHE) (Stage	2 Diversio	n)					
	WE-3050B	Connection to Existing Mains (CHG) (Stage 2 Diversion)	5 5	31-Aug-17	05-Sep-17																				Connection	o Existing M	lains (CHG) (Stage 2 D	iversion)					
	WE-4010	Exposure of watermain connection point near NB3	32 32	08-May-17*	14-Jun-17																		1	Exposu	ire of watermain cor	nection poir	nt near NB3							
•••••••••••••••••••••••••••••	WE-4020	Exposure of watermain connection point near NB71	20 20	19-May-17	12-Jun-17																			💼 Exposu	re of watermain con	nection poin	t near NB71							
With B	DN2200 Water Main	IS (CHF)	607 223	10-Dec-15 A	16-Jan-18																													
	WF-1000A	Construction of Receiving Pit (Pit 1) for DN2200 (CHF), Section 1 (near Pier A8)	21 25	27-Mar-17 A	20-May-17																+		╞╌┢╋╪	Constructio	n of Receiving Pit (Pit 1) or DN	2200 (CHF),	Section 1	(hear Pier AA8), (Constructio	n of Receiving	Pit (Pit 1) to	or DN2200 (CHF), Section
Wind	WF-1000B	Construction of Launching Pit (Pit 2) for DN2200 (CHF), Section 1	33 0	17-Mar-17 A	11-Apr-17 A																		- 0	nstruction of La	unching Pit (Pit 2) fe	or DN2200 (CHF), Section	n 1 (near F	er AB3)					
•••••••••••••••••••••••••••••	WF-1010	Excavation - CHF 9 - 54 (DN2200) across ext. TW SRW by	101 101	08-May-17*	04-Sep-17																				Excavation -	CHF 9 - 54	(DN2200) act	ioss ekt. T	WSRW by Trend	h less Meth	iod, 45m libing			
max m	WF-1020	Pipe Laving - CHF 9 - 54 (DN2200) across ext. TWSRW &	54 54	05-Sep-17	09-Nov-17																				P	pe Laying -	CHF 9 -54 (0	DN2200) a	cross ext. TWS	RW & asso	ciated Groutin	g Works, 4F	m long	
Minimum Minim Minimum Minimum	WF-1030	Trench Excavation and Temporary Works to Support 132kV	30 30	12-Sep-17	18-Oct-17																				Trend	h Excavation	n and Tempor	nary Works	to Support 132	kV Cables	Section 2			
with the second state of the local decision is a second state of the second state of t	WE-1040	Cables, Section 2	12 12	23-Oct-17	06-Nov-17																				P	ne Laving - (CHE 54 73 ((DN2200)	Section 2					
Minute Minut Minute Minute																								Construct						Constru	tion of Lowerth	De De (Dit		0040454 800
minute		(near Pier AA7)																						Construct										
Numerican in the second sec		(near FLH NB)																						Constituto									01 DIN2200	CHP), Secu
memory		Trenchless Method, 18m long																											ľ					
		Pipe Laying - CHF 73 - 91 (DN2200) across Box Culvert BC01 & associated Grouting Works, 18m long		17-Aug-17	29-Sep-17																										iated Grooting	Works, 18m	n long	
	WF-1080	Section 4	36 36	26-Jun-17	07-Aug-17																				Thench Excavation	n from Pit 41	to Connection	n Point nei	ar FLH NB, Sect	ion 4				
	WF-1090	Pipe Laying - CHF 91 - 105 (DN2200), Section 4	12 12	30-Sep-17	16-Oct-17																				🗖 Pipe	aying - CHF	91 - 105 (DI	N2200), S	ection 4					
	WF-1100	Expose existing DN2200 bend block	25 25	22-Jul-17	19-Aug-17																			-	Expose evisting	DN2200 be	nd block							
Number 12 0 000007 200007	WF-1110	Trimming existing bend block	60 60	21-Aug-17	01-Nov-17																				The The	nming existi	ng bend block	\$						
	WF-1120	Fabrication of DN2200 fitting for connection	40 40	02-Nov-17	18-Dec-17																					🗖 Fabrica	ition of DN22	00 fitting f	orconnection					
 中学部の中学校の中学校の中学校の中学校の中学校の中学校の中学校の中学校の中学校の中学校	WF-2000	Pressure Test for CHF	12 12	10-Nov-17	23-Nov-17																					Pressure Te	st for CHF					1		
window wi	WF-2010	Cleaning & CCTV Inspection for CHF	24 24	24-Nov-17	21-Dec-17																				-	🗖 Cleani	ng & CCTV Ir	nspection	for CHF					
小山市 小山市 <th< th=""><th>WF-2030</th><th>Connection to Existing Mains</th><th>6 6</th><th>22-Dec-17*</th><th>30-Dec-17*</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th>🖬 Cohr</th><th>nection to Exis</th><th>sting Main</th><th>s</th><th></th><th></th><th></th><th></th><th></th></th<>	WF-2030	Connection to Existing Mains	6 6	22-Dec-17*	30-Dec-17*																					🖬 Cohr	nection to Exis	sting Main	s					
中心的 中心的 中心的 中心の Phone Phone<	WF-3000	Semi-Structural Lining on existing DN2200 underneath Link Road	25 0	10-Dec-15 A	19-Dec-15 A												Semi	Structural Li	ning on existing	DN2200 ur	ndemeath Link	Road 4, 52n	h long (Colve	red by VO no.(077)									
Operation	WF-4000		60 60	04-Nov-17	16-Jan-18																					M	odification of t	the Existin	DN2200 DAV	Chamber	at Fahling High	way near K	iu Tatu Foott	uridige (covere
With Open Large Child Processing WRRE based 1 1 0 12-34.ht 2 24.81.ht 2 24.81.	DN2300 Water Main		431 0	20-Jun-14 A	24-Dec-15 A																+											╆╍┾╍┾		
implifying the back is back if a transmission of the back is back if a transmission		Implementation of TTA - Scheme E2 (Shifting TWSRE toward	17 0	29-Jun-15 A	27-Jul-15 A										Imple	ementation o	f TTA - Sche	me E2 (Shifti	ng TWSRE tow	rard newly fo	ormation area b	iesde Fanlin	g Highwey)											
With (101) With (101)<	WJ-1010A	newly formation area beside Fanling Highway) Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m	90 0	13-Oct-14 A	10-Jun-15 A									Pi	ipe Lavino	-CHU0-10	(DN2200) ne	ar existing T	W\$R East, 1Dn	n long & 6m	depth													
Church & Sem degh Wu - 1010 Product & Sem degh Wu -		long & 6m depth																1		sing existing	WSR East	40 m lana & 4	êm deota											
50m torg & 6m depth 50m torg & 6m depth Chun Wo Construction & Engineering Co., Ltn Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17		40m long & 6m depth														Pipeldié	a-CHUSO			TWSP F~	t 50m loog *	6m denth												
Actual Work Remaining Work Summary Bar CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. 体 ● Milestone Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17		50m long & 6m depth		of our to A	or copilon														-, nour existing	, and cas		- wput												
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17						Δ	ctual W	ork							CF	EDD	Con	trac	t No.	CV/	2012	/09					Date		Revision	n	Checke	ed	Appro	oved
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17									k							_										07	-Mar-1	7 D	Draft	S	am Lan	n D	avid T	ung
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Actual Level of Effort									ĸ		Lian	tand	1 / H4	euna	I YII	en V	Vai F	BCP	- Site	For	rmati	on &	Inf	rastri	ucture									
W P 連 将 工 程 有 R 公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17							-						,,	9	,							J U	~											
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.	《《後	和建築工程有限	公司			C	ritical Re	emainii	ng Worł	<							101	n3, (Joint	aut	5													
Actual Level of Effort UDDated Master Works Programme (Revision UMP05B)				CO., LTD.	•	♦ M	lilestone	9				11-	det-		1 -			D		-	(D													
						A	ctual Le	vel of E	ffort			Up	aate	ea IVIa	aste	er vvo	DIKS	Pro	gram	me	(Kevi	ision		IPU5E)									
															B 6 5 1					4 -1		.												
Page 17 of 40											Pro	gram	me IC): UM	P051	B (Da						_Prir	nt Da	te: 13-	May-17									
																	P	age	1 / Of 4	ŧU														ľ










Activity ID	Activity Name	OD R	D Start	Finish	2014 2015 2016 2017			2018		2019
Box Culvert Extensio	n - BC01	1160 4	15 07-Jan-14 A	06-Mar-18		t Nov Dec Jan Fr	eb Mar Apr May	Jun Jul Aug Sep Oct N	ov Dec Jan F Mar A	or May Jun Jul Aug Sep
TWSRW-6000	Flow Diversion of Existing Stream	4	0 07-Jan-14 A	07-Jan-14 A	I Fow Speedon of Externa Smern					
TWSRW-6010A	Excavation and Sub-base for construction of Bay 1		0 07-Jan-14 A	25-Jan-14 A	🔳 Evojevatiju narija Svoječanse torijonstructijim of iĝan (f					
	Excavation and Sub-base for construction of Bay 2		0 04-Mar-14 A	12-Mar-14 A	Experience of a construction of Bay 2					
TWSRW-6020	Bay 1 - Base Slab		0 11-Feb-14 A	28-Feb-14 A						
TWSRW-6030	Bay 2 - Base Slab		0 13-Mar-14 A	18-Mar-14 A	■ Bay 2-Bayo Sh0					
TWSRW-6030B	Bay 2 - Remaining Base Stab (treated as outstanding works)		15 06-Jan-18*	06-Mar-18*			Bay 2 Rer	naining Base Slab (treated a	s outstanding works)	
TWSRW-6040	Bay 1 - Wall and Top Slab	18	0 01-Mar-14 A	10-Mar-14 A	Bay 1 Wai and Ro Sub					
TWSRW-6050	Bay 2 - Wall and Top Slab	11	0 19-Mar-14 A	25-Mar-14 A	B Bay2- Wait on d Tab Stab					
TWSRW-6060	Backfilling to existing road level	55	0 25-Mar-14 A	09-Jun-14 A	E Contra Co					
TWSRW-6070	Inlet structure of the box culvert BC01 (Covered by VO. 41)	70	0 17-Dec-14 A	19-Mar-15 A	The second			++-+		
TWSRW-6080	Backfilling to existing road level after completion of inlet structure	72	0 20-Mar-15 A	21-May-15 A	Sacrylling to existing road/used after competition of alter another					
At-Grade Roadworks		90	0 22-May-15 A	28-Jul-16 A						
TWSRW-6110	Slope Upgrading Works for une gistered feature beside Slope	90	0 22-May-15.A	28-Jul-16 A	Sobe Uplanders Works for user all theme have Slove 3 SNP-D (Sl	Covered by VO 6	58)			
	3SW-D/C80 (Covered by VO. 68)		70 06-Dec-13 A	22-Dec-17						
Construction of Retai			0 06-Dec-13 A	27-Nov-14 A	·↓··↓··↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓·↓					
_				27-1N0V-14 A						
TWSRW-7000	Implementation of TTA - Scheme W2 (Part 2)		0 06-Dec-13 A		◆ Implementation of TTA-SotjeeneW2 (Part 2)					
TWSRW-7010	Slope Cutting and Drainage Channel	235	0 06-Dec-13 A	27-Nov-14 A	Sobe Cating and Drarlege Channel					
TWSRW-7020	Installation of Soil Nail (129 nos)	40	0 10-Jun-14 A	13-Sep-14 A	Installation of Sol Nai (129 nos)					
At-Grade Roadworks		833 7	70 03-Nov-14 A	22-Dec-17						
TWSRW-7100	Preparation Works for Implementation of TTA - Scheme W3A (temporary road connecting the realigned TWS RW to existing)	45	0 29-Feb-16 A	25-Apr-16 A	Pregamen Works for Imperational or ITTA. Scheme W Prompanet value company and comp	the realigned TWSR	W to existing)			
TWSRW-7110	Implementation of TTA - Scheme W3A (temporary road connecting the realigned TWSRW to existing)	0	0 26-Apr-16 A		🛉 implementation of TAA-Schemer W3A democrany convecting the instigned WSRW	tp existing)				
TWSRW-7130	Road Drainage (incl. Zone 6 & Zone 7)	80	0 03-Nov-14 A	27-Jan-15 A	Rodo Deurage (n/L Zone 6 A Zone 7)					
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4	233	0 28-Jan-15 A	23-Dec-15 A	Institution of Cable Ducks for Julitike Diversion Wolks at Area 4 (Approx, 150m) (by utilities undertakens)					
TWSRW-7150	(Approx. 150m) (by utilities undertakers) Road Drainage Road Formation DN150 watermain Keth Planter		0 01-Dec-15 A	04-Feb-16 A	Read Diainage, Road Formatory, DNH 50 vetermain, Kerb; Planter and Pavement (ind. Zone & & Zone	7				
TWSRW-7160	and Pavement (incl. Zone 6 & Zone 7) Pipe Laying - DN150		0 13-Jul-15 A	21-Dec-15 A	Poetavio-DNI50					
TWSRW-7170	Preparation Works for Implementation of TTA - Scheme W3B (shift TWSRW NB traffic westward, permanent alignment)		0 27-Apr-16 A	30-Aug-16 A	Preparation Worksfor Implementation of TTA - Scheme W39 (shift T	VORVV NB traffic we	e swaro, pernane	m algnment)		
TWSRW-7180	westward, i.e. permanent alignment)		0 31-Aug-16 A		◆ Implementation of ITR- Scheme W36 (shift TWSRW)NB trightle wee	ward, (e. permaner	nt alignment)			
TWSRW-7190	Remaining Road Drainage, Road Formation, Road Pavement and Footpath (incl. Zone 6 & Zone 7)	70 7	70 29-Sep-17	22-Dec-17		Remain	ining Road Diaina	ge, Road Formation, Road I	Pavement and Footpath (in	cl Zone 6 & Zone 7)
TWSRW Zone 8 betwe	een CH640 and CH695	800 10	03 06-Oct-14 A	02-Feb-18						
Kiu Tau Footbridge F	Reprovision (West)	527	0 06-Oct-14 A	20-Feb-17 A	°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°°					
TWSRW-8000	Pre-Drilling Works for Socket H-Pile	7	0 06-Oct-14 A	21-Oct-14A	Pre-Driling Worksfor Scolert H-Pile					
TWSRW-8010A	Working Platform for Piling Work of Proposed Kiu Tau Footbridge	24	0 11-May-15 A	20-Jun-15 A	Working Plantown for Plang Work of Propriet Ku Tillar Extension					
TWSRW-8010B	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (13	75	0 07-Jul-15 A	11-Sep-15 A	Installation for Scalest FI-He for Phopoled KuTalu For during(=1) roso/Pile)					
TWSRW-8020A	nos of Pile) KT-P1 & P5 - Pile Cap	85	0 02-Dec-15 A	20-Jul-16 A	xttPi & Pis-Pis-Cap					
TWSRW-8020A10	KT-P1 & P5 - Pier Construction	28	0 01-Nov-16 A	16-Nov-16 A		+				
	KT-P1 & P5 - RC Deck & Bearing Installation		0 19-Dec-16 A	18-Jan-17 A	TP) & P5-RC Dekk & Bearing Indjalation					
TWSRW-8030	KT-AB4 - Pile Cap, Abutment and Bearing Installation		0 02-Dec-15 A	03-Nov-16 A	KFABI-Pie'Cae Abumint and Bearing installation					
TWSRW-8040	Steel Truss Installation at TWSR West		0 16-Feb-17 A	20-Feb-17 A	■ Steel Tides instalation at TWSR West					
At-Grade Roadworks		598 10	03 21-Dec-15 A	02-Feb-18						
					Actual Work CEDD Contract No. CV/2012/09	$-\overline{\top}$	Date	Revision	Checked	Approved
						07	-Mar-17	Draft		David Tung
					Remaining Work			1		
					Summary Bar Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructu	re				
	和建筑工程方限。	~ =	1		Critical Remaining Work Works, Contract 3					
	和建築工程有限· IN WO CONSTRUCTION & ENGINE	△ □,	Co I-	•	▲ Milestone					
CHU	IN WO CONSTRUCTION & ENGINE	EERING	CO., LTD.	-	Undated Master Works Programme (Revision UMP05B)			-		
					Actual Level of Effort					
					Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May	.17 ⊢				
					Page 21 of 40					








Bit Market Statuting Market Statuting 1	vity ID	Activity Name	OD RD S	art Fin	n		
• • • • • • • • • • • • • • •	TWORE 4020P	Clip Road V (CH100 CH220) Remaining Road Designer	21 0 22 M	v 16 A 02 hr			n Jul Aug Sep
						sign kola or tjernihu-vjezuri - kola p elimaton	
Number Number<		Access Road A					
Window	TWSRE-4040B*	Roundabout A	66 0 17-Ji	n-15 A 01-Sej	15A		
	TWSRE-4050A*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A	68 0 02-Ja	n-15 A 28-Ma	15A		
With Number of Numer of Number of Number of Number of Number of N	TWSRE-4050B*	Pipe laying - DN2300 Watermains (CHJ) along Roundabout A	27 0 27-S	p-14 A 31-Oc	14A		
0001 000000 000000 000000 000000 000000000 000000 000000000000	TWSRE-4060A	Access Road A - Road Drainage	327 0 18-J	I-14 A 30-Oc	14A		
Number of the second	TWSRE-4060B	Access Road A - Road Formation, Kerb, Planter and Pavement	44 0 22-J	n-15 A 23-Oc	15A	Acrises Road # Read # Rea	
Numerie examination <	TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90 0 26-0	t-15 A 02-Jur	16A	Republicour A. Revalt Formation, Kato, Plantarrand Parameter (gaesed by VO (30)	
Windle Device Schwarzer S	TWSRE-4080		42 0 24-J	n-15 A 23-Oc	15A	Preguntien Works for Imperientation of TAS Schebe E	
www.www.www.www.www.www.www.www.www.ww	TWSRE-4090	Implementation of TTA - Scheme E1 (Drawing No. CW/009/015)	0 0 24-0	t-15 A			
Windfield of Subscription (Subscription (TWSRE-4100A		40 0 02-J	I-15 A 31-Au	15A		
New Workshowskie 1 0 0000 0 0000 0 0000 0 0000 0 0000 0 0000 0 0000 0 0000 0 0000 0 0000 0 <t< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>							
Normality in the second of							
		TWSRE to Access Rd A & Roundabout A)					
Windowskie ward ward ward ward ward ward ward ward		Road A & Roun dabout A)					
1000000000000000000000000000000000000							
Normality in the server	TWSRE-5010	Modification Works to new Roundabout A	90 0 29-N	v-16 A 30-Ma	17A	Additation Works to new Gundeburg	
	TWSRE-5020	Hand Over the area to BBI Contractor	0 0	31-Ma	17A	♦ Haid Overthe area to BBI Contractor:	
Columner Columner <td< th=""><th>Remaining Works for</th><th>Noise Barrier along realigned TWSR East</th><th>35 35 19-/</th><th>ug-17 28-Se</th><th>-17</th><th></th><th></th></td<>	Remaining Works for	Noise Barrier along realigned TWSR East	35 35 19-/	ug-17 28-Se	-17		
Image: Note: Note	TWSRE-NB-120	Installation of Steelwork & Transparent Panel - Noise Barrier NB3	35 35 19-4	ıg-17* 28-Se	-17	Installation of Steelevortis Technologient (Fander-Note Estimer NSS (2544)	
bits:// bits:/	Stage 1C - Viaduct Si	(1337 324 31-0	t-13 A 28-M	-18	┊╶┊┟╶┊╶┟╴╗╴╗╴╗╴┙╴╗╴┙╴╗╴┙╴╗╴┙╴┙╴┙╴┙╴┥╴ <mark>┨</mark> ╴╗╶┝╶╗╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴┥╴╴	
minute	Preliminaries		877 0 31-0	t-13 A 20-Sej	16A		
minute minut minute minute	B-1000A	ADMS Installation inside MTRCL Railway (for pierAD11_AD12				ADMS installation instélé MTRCL B allwáy (for joint AD12, AB10)	
¹ 0004 ¹ 0000000000000000000000000000		AB10)					
5000 6000000000000000000000000000000000000							
10000 10000 100000 100000 1000000 1000000 10000000 1000000000000000000000000000000000000							
9:000 0:00000000000000000000000000000000000							
Bottom Cut 100 Cdbb (beness street) Image: Cut 100 Cdbb (beness street) Image: Cut 100 Cdbb (beness street) Image: Cut 100 Cdbb (beness street) Bottom Cut 100 Cdbb (beness street) Image: Cut 100 Cdb (benes street) <	B-1020A	Base-line Monitoring (for pier AD 11, AD 12, AB10)	10 0 29-N	v-14 A 03-De	14A	Babe-liné Mointoning (fér piekAD11, AD12, AB10)	
B300 CP UCab Desens Area 0 0 0004 0 0004 0 0 0004 0	B-1020B	Base-line Monitoring (for pier AC5, AC6, AC7)	7 0 01-J	n-14 A 08-Jur	I4A Bas	life Ménziolog (life prés AC\$, AC\$, AC7)	
8200 Outgoing CDP With Cale Diversity 11W Cale Diversity 44x 0 0 0 10011 0 <	B-2000	CLP 11KV Cable Diversion at Area C	12 0 24-F	b-14 A 02-Ma	14 A CLP 11KV Cable Div		
	B-2010	CLP LV Cable Diversion at Area D	12 0 16-A	r-14 A 05-Ju	4A	XPLMCcabe Diversich at Afrea D	
	B-2020	Completion of Cable Detection & CLP Underground 11KV Cable Diversion at Area A	0 0	31-Oc	I3A Completion of Cable Detection & CLP Ur		
b300 Computers of CLP 1VX Cabe Dension at New D 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0.00440144 0 0 0 0.00440144 0 0 0 0.00440144 0 0 0 0 0 0.00440144 0 <th>B-2030</th> <th>Completion of CLP Overhead 11KV Cable Diversion at Area B</th> <th>0 0</th> <th>12-De</th> <th>14A</th> <th>Gompston of CLP Qventeed 11 XV 2xet Diversion str Aspa B Phase 2)</th> <th></th>	B-2030	Completion of CLP Overhead 11KV Cable Diversion at Area B	0 0	12-De	14A	Gompston of CLP Qventeed 11 XV 2xet Diversion str Aspa B Phase 2)	
3:000 Per Modulation for Pring Pig (Peer 1) for webuit commutation 1 0 6:4-Wo-13A 19-Weit Modulation for Pring Pig (Pig (Pig (Pig (Pig (Pig (Pig (Pig	B-2040		0 0	02-Ma	14 A Completion of CLP 1		
B 3000 Per Modulation for Pling Rig Plant 1) (i) veduct construction 1 0 0 Per Modulation for Pling Rig Plant 1) 0 0 Per Modulation for Plant Rig Rig Plant 1) 0 0 Per Modulation for Plant Rig Rig Plant 1) 0 0 Per Modulation for Plant Rig Rig Plant 1) 0	B-2050	Completion of CLP LV Cable Diversion at Area D	0 0	05-Ju	4A		
Part Mobilization for Plags Rig Plant 2) for vielad construction 2 2 0 0 17 Feb-14 24 Feb-14A 24 Feb-14A 04 per 14A 24 Feb-14A 04 per 14A 04 per 14	B-3000		13 0 05-N	v-13A 19-Nrr	13 A Plant Mobilization for Pilinio Rint (Plant		
9-3020 Plant Modulation for Plags Rg (Plant 3) (for valued a construction) 7 0 07-4pc-14.4 094-pc-14.4 094-pc-14.4<							
B3000 Plot Modification for Pring Rig (Plant 3) for load pie well 25 0 10-0x-13A 22-0x-13A B3000 Plant Modification for Pring Rig (Plant 3) for load pie well 15 0 04-0x-13A 22-0x-13A 1 Plant Modification for Pring Rig (Plant 3) for load pie well 16 0 0 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction) 1 Plant Modification for Pring Rig (Plant 4) for viedual construction)							
inconstruction 15 0 08400-16.4 074pt-16.4 074pt-16.4 <td< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th></td<>							
Boom Pur Mobilization for Pilerg Rg (Plent 4) for visual construction 7 0 12 Mg+14 13 Mg+14 1 14 mg+14 mg+1		construction)				eint 5) for bined pile viel construction	
Actual Work Remaining Work Summary Bar Critical Remaining Work Critical Remaining Work Critical Remaining Work ◆ Milestone Critical Remaining Work	B-3050	Relocation of Plant including Pre-drilling Works	15 0 08-M	ar-16 A 07-Ap	16A	n e ferre de la constance de la	
Actual Work Remaining Work Summary Bar Critical Remaining Work Milestone Undated Master Works Programme (Revision LIMP05B)	B-3060	Plant Mobilization for Plling Rig (Plant 4) (for viaduct construction)	7 0 12-M	ıy-14 A 13-Ma	14A I Plant Mc		
ktual Work Remaining Work Summary Bar Critical Remaining Work CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.		1		1			proved
修 和 建 第 工 程 有 限 公司 Critical Remaining Work ◆ Milestone Critical Remaining Work ◆ Milestone Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Liantang / Heung Yuen Wai BCP - Site Formation					Actual Work		
後和建築工程有限公司 ← Milestone Undated Master Works, Contract 3 Undated Master Works Programme (Revision UMP05R)					Remaining Work		a lung
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. ↓ Milestone ↓ Undated Master Works Programme (Revision LIMP05R)					Summary Bar		
後和建築工程有限公司 Chun Wo Construction & Engineering Co., Ltd. ◆ ◆ Milestone			~ -			Works, Contract 3	
Lindated Master Works Programme (Revision Limplice)	後	和建築工程有限,	公司		-		
	Сн	UN WO CONSTRUCTION & ENGINE	EERING CO.,	.TD.		Undated Master Works Programme (Revision LIMP05R)	
Actual Level of Effort					Actual Level of Effort		
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17						Programme ID: LIMP05B (Data Date: 20-Apr-17) Print Date: 13-May-17	
Programme ID: UMPUSB (Data Date: 20-Apr-17)Print Date: 13-May-17 Page 24 of 40							
Paye 24 of 40						Faye 24 01 40	






















P0-1000 Per Table Construction at Portal AD9/AC12 (4 nos.) 15 0 29-Aug-16A 17-Sep-16A 17		Jan Feb Mar Apr May	Jun Jul Aug Sep Oct	Nov Dec Jan F Mar	Apr May Jun Jul Aug Sep
PD-1100A Crosshead at PerAD10 90 0 06-0d:15A 03-Feb-16A Cosshead at PerAD10 Cosshead at PerAD10					and a set out it and de
	Pier Table Construction at Po	rtal AD11 (4 nos.)			
PD-1120A Crosshead at PerAD12 90 0 08-Apr-16A 31-Jul-16A					
PD-11208 Per Table Construction at Per AD12 (4 nos.) 15 0 27-Jan-17A 23-Feb-17A 23-Feb-17A 23-Feb-17A	on at Pier AD12 (4 nos.)				
PD-1130 Per Table Construction at Per AD13 (4 nos.) 15 23 01-Age-17A 18-May-17	able Construction at Pier AD13 ((4 nos.), PierTable Const	ruction at Pier AD13 (4 no	s.)	
PD-11308 Crosshead at PerAD13 85 0 26-May-16A 29-Aug-16A 29-Aug-16A					
Viaduc/B/digo Segement Erection 783 243 11-May-15 A 06-Feb-18					
Bridge A 499 34 31-4ug-15A 01-Jun-17					
EA-1010A Erection of Segment A1100 20 0 06Atta-17A 24Atta-17A	ment AA11U0				
EA-10108 Bridge Deck Construction at Abutment AA1 (End-span) by 6 4 19-Apr-17A 24-Apr-17 1 Bridge Deck	ck Construction at Abutment A	A1 (End-span) by False w	ork & Crane (6 nos), Bridge	Deak Can struction at Abu	ment AA) (End-span) by Fak
	ck Construction at Portal AA2 by	y Crane (14 nos), Bridge	Deck Construction at Porta	al AA2 by Crane (14 nos)	
EA-1030 Bridge Deck Construction at Plan AA3 by Typical Lifting Frame (16 13 0 04-Mar-16A 18-Mar-16A					
nos) EA-1040 Bridge Deck Construction at PierAA4 by Typical Lifting Frame (16 8 0 224Mer-16A 02-Apr-16A Bridge Deck Construction at PierAA4 by Typical Lifting Frame (16 8 0 224Mer-16A 02-Apr-16A					
nos) EA-1050 Bridge Deck Construction at PierAA5 by Typical Lifting Frame (12 22 0 0 66-Jul-16A 30-Jul-16A 30-Jul-16A	rame (12 nos)				
	lge Deck Construction at PierA	A6 by Typical Lifting Fram	ne (22 nos)		
	v Tvoical Lifting Frame (14 nos)				
	at Pier AA8 by Typical Lifting Fi	rame (16 nos)			
	er A49 by Typical Lifting Frame ((13 nos)			
EA-1100 Bidge Dext Construction at PlerAA10 by Typical Litting Frame (22 14 0 22-Sep-16A 08-Oct-16A 408-Oct-16A 40	ypical Lifting Frame (22 nos)				
EA-1110 Bridge Deck Construction at PerAA11 by Typical Lifting Frame (18 13 0 0 4-Aug-16A 18-Aug-16A 18-Aug-16A 18-Aug-16A 19-Aug-16A 18-Aug-16A 19-Aug-16A 19-Aug-18	ing Frame (18 nos)				
EA 1120 Broige Deak Construction at PerAA12 by Typical Lifting Frame (16 10 0 11-Jun-16A 22-Jun-16A	e (16 nos)				
EA 1130A Bridge Deck Construction at PerAA13 by Typical Lifting Frame (18 10 0 14 Nov-15A 25 Nov-15A					
EA-1130B Bidge Deck Construction at PerA13 by Typical Lifting Frame 2 0 11-Dec-15A 12-Dec-15A (within KTRC protection zone) (4 no	4 nos)				
EA-1100 Bickge Deck Construction Period And by Typical Lifting Fame (16 11 0 31-Aug-15A 11-Sep-15A					
Include Include <t< th=""><th></th><th></th><th></th><th></th><th></th></t<>					
non9					
nos) EA1170 Bridge Deck Construction at PierAA17 by Tipical Lifting Frame (14 7 0 28-Dec15A 05-Jan-16A Bidge Deck Construction at PierAA17/by Tipical Lifting Frame (14 nds)					
	iction at Pier AA18 bly Typical Lif	ting Frame (24 post			
nosi Bridge B 407 47 11-Dec15A 16-Jun-17					
	of Segment AB1U0, Erection of				
Falsework & Crane (11 nos)	e Deck Construction at Abutmer	nt AB1 (End-span) by Fal	sework & Grane (11 nos)		
	truction at Pier AB2 by Crane (2	20 nds)			
nos)	AB3 by Typical Lifting Frame (2	22 nds)			
EB-1040 Bridge Deck Construction at PierAB4 by Typical Lifting Frame (22 33 0 03-Mar-17A 20-Apr-17A 20-Apr-17A 20-Apr-17A	sk Construction at Piler ABI4 by T	lypical Lifting Frame (22 r	tos)		
EB-1050 Bridge Deck Construction at PierAB5 by Typical Lifting Firame (16 24 0 09-Apr-16A 07-May-16A 07-May-16A 07-May-16A 07-May-16A					
EB-1060 Bidge Deck Construction at Portal AB6 by Tipical Lifting Frame (24 6 0 17, Jan-17A 04-Feb-17A nos)	on at Portal AB6 by Typical Liftin	ig Frame (24 nos)			
EB-1070 Bridge Deck Construction at PierAB7 by Crane (26 nos) 38 0 29-Feb-16A 16-Apr-16A					
EB-1080 Bridge Deck Construction at Pontal AB8 by Special Lifting Frame & 35 0 11-Dec-15.A 23-Jan-16.A					
Actual Work CEDD Contract No. CV/2012/09		Date		Checked	
Remaining Work	ŀ	07-Mar-17	Draft	Sam Lam	David Tung
Summary Bar Liantang / Heung Yuen Wai BCP - Site Formation & Infrast	tructure				
Works Contract 3					
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Milestone Updated Master Works Programme (Revision UMP05	5B)				
Actual Level of Effort					
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13	13-May-17				
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13 Page 33 of 40	13-1VIAY-17				
Page 33 of 40					

Activity ID	Activity Name	OD RD	Start	Finish				2014				2046					2016			-		2047			-		2010				20	19	
EB-1090	Bridge Deck Construction at Pier AB9 by Crane (36 nos)	22 0	0 18-Jul-16 A	11-Aug-16 A	Aug Sep Oct Nov	v Dec Jan F	Mar Apr May	Jun Jul Aug	Sep Oct No	ov Dec Jan	F Mar Apr M	lay Jun Jul	Aug Sep (Oct Nov D	ec Jan Feb	Mar Apr M	ay Jun Jul		Oct Nov Dec Deck Constru			2017 May Jun Jul ane (36 nps)	Aug Sep	Oct Nov De	c Jan Feb	Mar Apr N	Vay Jun Ju	Aug Sep	Oct Nov D	ec Jan F I	20 Mar Apr Ma	y Jun Jul 7	ug Sep
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54			12-Aug-16 A															Deck Constru			pecial Lifting	Frame (54	nos in which 1	3 nos ahove	MTR Rain	vav)						
EB-1110	bridge Deck Construction at Pier AB10 by Special Lifting Frame (Se nos in which 13 nos above MTR Railway) Bridge Deck Construction at Pier AB11 by Special Lifting Frame (52			02-Mar-17 A															Deck Constru								in which 20	nøsabøve M	TP Pailure				
	nos in which 20 nos above MTR Railway)																	IIT			Diuge Di					ine oz nos	in which 20	nos above m	rix Kainway)				
EB-1120A	Erection of Segment AB12WU0 & diaphragm construction	15 15		23-May-17																				AB12WU0 8		construction							
EB-1120B	Erection of Segment AB12EU0 & diaphragm construction	14 14		09-Jun-17																				ent AB12EU0									
EB-1120C	Bridge Deck Construction at Abutment AB12W (End-sp an) by Falsework & Crane (6 nos)	5 5		29-May-17																		Bridge I	Deck Constr	uction at Abu				vork & Cranel					
EB-1120D	Bridge Deck Construction at Abutment AB12E (Endspan) by Falsework & Crane (6 nos)	5 5	5 12-Jun-17	16-Jun-17																		Bridge	e Deck Co	nstruction at A	butment AB	12E End-sp	pan) by Fals	ework & Cran	e (6 nos)				
Bridge C		492 0	0 11-May-15 A	31-Dec-16 A																													
EC-1010A	Erection of Segment AC1U0	27 0	0 17-Oct-16 A	29-Nov-16 A															Er	ection of Seg	ment AC 1	IUO											
EC-1010C	Bridge Deck Construction at Abutment AC1 (End-span) by Falsework & Crane (16 nos)	8 0	0 24-Dec-16 A	31-Dec-16 A																Bridge De	eck Constr	uction at Abu		Endispan) by	Falsework8	Crane (16	nos)						
EC-1020	Bridge Deck Construction at Pier AC2 by Typical Lifting Frame (22 nos)	13 0	0 12-Oct-16 A	26-Oct-16 A															🔲 Bridge D	Deck Construc	ction at Pi	er AC2 by Typ	xical Litting F	rame (22;nos	s)								
EC-1030	Bridge Deck Construction at Pier AC3 by Typical Lifting Frame (15	10 0	0 20-Aug-16 A	31-Aug-16 A														📕 Brid	lge Bleck Con	struction at Pi	ier AC3 by	Typical Lifting	g Frame (15	nos)									
EC-1040	nos) Bridge Deck Construction at Pier AC4 by Typical Lifting Frame (18	15 0	0 07-Sep-16 A	22-Sep-16 A														-	Bridge Deck (Construction a	at Pier AC4	4 by Typical Li	ifting Frame	(18 nos)									
EC-1050A	nos) Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (16		0 18-May-16 A	04-Jun-16 A													Brdge	Deck Const	truction at Pier	AC5 by Typic	cal Lifting I	Franhe (16 no	s)										
EC-1050B	nos) Bridge Deck Construction at PierAC5 & AC6 (unbalanced	9 0	0 25-Jun-16 A	06-Jul-16 A	-												Bd	dae Deck	Construction a	at PierAC5 &	ACI6 (unb	alaniced segm	nents)by Typ	ical Lifting Fra	me (8 nos)								
EC-1060	segments)by Typical Lifting Frame (8 nos) Bridge Deck Construction at Pier AC6 by Typical Lifting Frame (10			23-Sep-15 A										Bridge Der	Construction	at Pier Are	. T. I																
EC-1000	nos)			03-Jul-15 A											at PierAC7 by																		
	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (14 nos)																	1001	MIRC														
EC-1070B	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (within MTRC protection zone) (10 nos)		0 14-Aug-15 A	20-Aug-15 A											truction at Pie			rame (within	n MTRC prote	ction zone) (1	iu nos												
EC-1080A	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (12 nos)			22-May-15 A										11	AC8 by Typica																		
EC-1080B	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (within MTRC protection zone) (6 nos)	16 0	0 08-Jul-15 A	25-Jul-15 A								-	Bridge Dec	ck Construc	ion at PlerAC	8 by Typical	Lifting Frame	i (within M	RC protection	n zone)î (6 nos	3)												
EC-1090	Bridge Deck Construction at PierAC9 by Crane (18 nos)	9 0	0 15-Dec-15 A	24-Dec-15 A											Bridge De	ck Construc	tion at PierAC	29 by:Crane	e (18 nos)														
EC-1100	Bridge Deck Construction at Pier AC10 by Typical Lifting Frame (10 nos)	0 7 0	0 22-Jan-16 A	29-Jan-16 A											Brid	ge Deck Ço	nstruction at	Pier AC10 p	oy Typical Liftir	ng Frame (10	nos)												
EC-1110	Bridge Deck Construction at Portal (AC11/AD8) by Crane (12 nos)	7 0	0 19-Dec-16 A	28-Dec-16 A																Bridge Dec	ck Constru	uction at Porta	(AC11/AD	8) by Crane (12 nos)								
Bridge D		598 169	9 20-Oct-15 A	10-Nov-17																													
ED-1010A	Erection of Segment AD1U0	27 0	0 19-Nov-16 A	16-Dec-16 A																Erection of S	Segment;A	D1U0											
ED-1010B	Bridge Deck Construction at Abutment AD1 (End-span) by	12 0	0 13-Mar-17 A	16-Mar-17 A	+								+++							+	Bridge	Deck Constru	uction at Abu	utment AD1 (E	nd span) by	Falsework	& Crane (13	ntos)					
ED-1030	Falsework & Crane (13 nos) Bridge Deck Construction at Portal AD3 by Crane (12 nos)	6 0	0 05-Dec-16 A	14-Dec-16 A																Bridge Deck	Construct	ion at Portal A	AD3 by Cran	ie (12 nos)									
ED-1040	Bridge Deck Construction at Pier AD4 by Typical Lifting Frame (14	15 0	0 02-Jan-16 A	19-Jan-16 A											Brida	Deck Cen	struction at Pi	er AD4 bv T	Typical Lifting F	Frame (14 no:													
ED-1050	nos)			05-Nov-15 A										Bér					Frame (12 no														
ED-1050	nos)			24-Dec-15 A										В																			
	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame (12 nos)				 								ļļļ		Bildge De	ck Construct			al Lifting Fram														
ED-1060B	Bridge Deck Construction at Pier AD6 by Typical Lifting Frame; remaining segments (6 nos)	3 0		17-Mar-16 A															r AD6 by Typic														
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (incl. AA14 unbalanced segment 1no.) (27 nos)			25-Feb-16 A												Bridge Dec	k Construction	n at PierAD	07 by Typical L	utting Frame (segment 1n	io.) (27 nos)									
ED-1080	Bridge Deck Construction at Portal (AD8/AC11) by Crane (14 nos)	8 0	0 05-Jan-17 A	18-Jan-17 A																Bridge	Deck Cor	nstruction at P	Pertal (AD8/A	AC11) by Crar	ne (14 nos)								
ED-1090	Bridge Deck Construction at Portal AD9 by Crane (incl. AB8 unbalanced segments 2 nos) (16 nos)	29 0	0 31-Aug-16 A	19-Sep-16 A															Bridge Deck C	Construction a	it Portal AL	09 by Crane ((incl. AB8 un	balah cedise g	ments 2 no	s) (16 nos)							
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	25 0	0 09-May-16 A	07-Jun-16 A													Bidge	Deck Cons	truction at Por	tal AD10 by C	Crane (92	nos)											
ED-1110	Bridge Deck Construction at Portal AD11 by Special Lifting Frame (54 nos in which 12 nos above MTR Railway)	65 65	5 14-Jul-17	27-Sep-17																				Bridge Dieck	Constructio	n at PortatA	AD11 by Spe	cial Lifting Fr	ame (54 nos	inwhich 12 h	osabove/MT	R R ailway)	
ED-1120	Bridge Deck Construction at Pier AD12 by Special Lifting Frame (50 nos in which 21 nos above MTR Railway)	79 62	2 09-Mar-17 A	05-Jul-17																		•	indge Deck (Construction	at Pier AD 12	by Special I	Lifting Fram	e (50 nos in v	hich 21 nos	above MTR F	Railway), Brid	je Deck Con	truction a
ED-1130	Bridge Deck Construction at Pier AD13 by Crane (12 nos)	14 14	4 24-Aug-17	08-Sep-17																			📮 в	idge Deck Co	instruction a	t PierAD1B	by Crane (1	2 nos)					
ED-1140A	Erection of Segment AD14WU0 & diaphragm construction	15 15	5 10-Jun-17	27-Jun-17																		En	ection of Sec	gment AD14V	VVO & diapl	iragni conisti	truction						
ED-1140B	Erection of Segment AD14EU0 & diaphragm construction	15 15		15-Jul-17																			Erection of		I4EU0 & dia		nstruction						
			T		Actua	al Work							CED	D D	ontra	act I	No. C	CV/2	2012/	09						Date		Revisior	1 (Checked		Approve	
						aining W	ork							-					-						07-N	/lar-17	' Dra	ft	Sa	ım Lam	Da	vid Tun	g
						-			Lian	tang	/ Heu	' na	Yuer	n Wa	ai BC	P -	Site	For	matio	on &	Inf	rastr	uctu	ure									
						mary Bar									lorks																		
《《後	和建築工程有限	公司			Critica	al Remai	ning Wo	rk							01 83	,	antia	UUL J	,														
	IUN WO CONSTRUCTION & ENGIN			•	Miles	tone					datad	N/		\ \ /~-				ne /			1.184		D١										
					Actua	al Level o	fEffort			Up	dated	was	ster	vvoi	KS P	rogi	amn	ne (Kevi	sion	UIV	1802	в)										
									_					· .	_ .			_		. .				4-									
									Prog	gramn	ne ID:	UMP	υ5B (Data						_Print	t Da	te: 13	з-Мау	y-17								_	
															Pag	je 34	of 40	J															



Activity ID	Activity Name	OD RD	Start	Finish			201			20)15			2016				2017			20	18			2019	
KS-D-1040	Erection AD4K5 and stitching works	14 0	31-May-16 A	28-Jun-16 A	Aug Sep Oct Nov	Dec Jan F M	ar Apr May Jun	Jul Aug Sep Oct Nov	Dec Jan F M	ar Apr May Jun	Jul Aug Sep	Oct Nov Dec	Jan Feb Mar Apr N			and stitching		pr May Jun Ju	Aug Sep Oct I	Nov Dec Jan Feb Mar	Apr May Jun	Jul Aug Sep Oc	t Nov Dec	Jan F Mar	pr May Jun	Jul Aug Ser
KS-D-1050	Erection AD5K6 and stitching works	14 0	11-Jul-16 A	27-Jul-16 A										-	Erection Al	D5K6 and stite	hing works									
KS-D-1060	Erection AD6K7 and stitching works	14 0	01-Aug-16 A	18-Aug-16 A											Erecto	n AD6K7 and	stitching works									
KS-D-1070	Erection AD7K8 and stitching works	14 0	20-Jan-17 A	04-Feb-17 A													Election A	D7K8 and stitch	ing works							
KS-D-1080	Erection AD8WK9 and stitching works	14 0	10-Feb-17 A	20-Feb-17 A													Erection	AD8WK9 and	stitching works							
Key Segment Erecti	on and Stitch Casting (Narrow-box Section)	298 243	09-Aug-16 A	08-Feb-18																						
KD-B-2000	Construction of longitudinal stitch at Bridge B2	49 49	13-Jul-17	07-Sep-17															Constru	ction of longitudinal stitc	at Bridge B2					
KD-D-2000	Construction of longitudinal stitch at Bridge D3	49 49	11-Dec-17	08-Feb-18																Gons	uction of longitu	dinal stitch at Bridg	je D3			
KS-B-1070A	Erection AB7WK8 and stitching works	12 0	12-Dec-16 A	21-Dec-16 A													Erection AB7WK8	and stitching w	orks							
KS-B-1070B	Erection AB7EK8 and stitching works	12 0		25-Nov-16 A												Erec	tion AB7EK8 and	stitching works								
KS-B-1080A	Erection AB8WK9 and stitching works	12 0		15-Oct-16A													8WK9 and stitchir									
KS-B-1080B	Erection AB8EK9 and stitching works	12 0		03-Oct-16 A													EK9 and stitching									
KS-B-1090A	Erection AB9WK10 and stitching works	12 0		10-Feb-17 A												2101017120		B9WK(10 and s	tilching works							
KS-B-1090B	Erection AB9EK10 and stitching works	12 0		12-Jan-17 A														K10 and stitchin								
			-																							
KS-B-1100A	Stitching Works between AB10W and AB11W	25 11		04-May-17	ļ													Stitching W		0W and AB11W, Stitchi	g Works betwee	and AB				ļļ
KS-B-1100B	Stitching Works between AB10E and AB11E	21 21		29-May-17																AB10E and AB11E						
KS-B-1110A	Stitching Works between AB11W and AB12W End Span & stressing tendon	14 14		15-Jun-17																en AB11W and AB12W						
KS-B-1110B	Stitching Works between AB11E and AB12E End Span & stressing tendon		17-Jun-17	04-Jul-17														-	Stitching Works be	tween AB11E and AB12	End Spañ & s	tressing tendon				
KS-D-1090A	Erection AD9WK10-2 and stitching works	12 0	03-Nov-16 A	11-Nov-16 A													n AD9WK10-2 an									
KS-D-1090B	Erection AD9EK10-2 and stitching works	12 0	18-Oct-16 A	26-Oct-16 A												Erection /	D9EK10-2 and st	tching works								
KS-D-1100A	Erection AD10WK11 and stitching works	14 14	25-Oct-17	10-Nov-17															-	Erection AD10WK11	and stitching wo	ks				
KS-D-1100B	Erection AD10EK11 and stitching works	14 14	23-Sep-17	11-Oct-17															• 6	ection AD10EK11 and s	tching works					
KS-D-1110A	Stitching Works between AD11W and AD12W	21 21	28-Sep-17	24-Oct-17																Stitching Works betwee	AD 11W and Al	012W				
KS-D-1110B	Stitching Works between AD11E and AD12E	21 21	30-Aug-17	22-Sep-17															E Stitch	ing Works between AD1	E and AD12E					
KS-D-1120A	Stitching Works between AD12W and AD13W	14 14	25-Oct-17	10-Nov-17															•	Stitching Works betw	en AD12W and	AD 13W				
KS-D-1120B	Stitching Works between AD12E and AD13E	14 14	23-Sep-17	11-Oct-17															📕 St	itching Works between A	D12E and AD1	E				
KS-D-1130A	Stitching Works between AD13W and AD14W End Span	16 16	11-Nov-17	29-Nov-17																Stitching Works b	tween AD 3W	and AD14W End S	Span			
KS-D-1130B	Stitching Works between AD13E and AD14E End Span	16 16	12-Oct-17	31-Oct-17																Stitching Works betwee	n AD13E and A	D14E End Span				
Major Works on Dec	k Su ríaces	363 324	12-Dec-16 A	28-May-18																						
Permanent External	Tendon Stressing Works	233 191	12-Dec-16 A	09-Dec-17																						
PP-A-1010	Permanent Prestressing for Bridge A (AA1-AA5)	7 7	19-Jun-17	26-Jun-17														E Pi	ermanent Prestress	sing for Bidge A (AA1-A	5)					
PP-A-1020	Permanent Prestressing for Bridge A (AA5-AA9)	7 7	28-Jun-17	06-Jul-17															Permanent Prestre	ssing for Bridge A (A A5-	A9)					
PP-A-1030	Permanent Prestressing for Bridge A (AA9-AA1 3)	7 7	22-May-17	29-May-17														🛛 Perma	nent Plestressing f	for Bhidge A (A.A.9-AA13)						
PP-A-1040	Permanent Prestressing for Bridge A (AA13-AA18)	10 10	24-Apr-17*	06-May-17														📮 Permanen	t Prestressing for B	Bridgle A (AA13 AA18)						
PP-A-1050	Permanent Prestressing for Bridge A (AA18 AB10 E)	9 9	13-Jun-17	22-Jun-17														D Pe	rmanent Prestress	ing for Bridge A (AA18-A	10E)					
PP-A-1060	Permanent Prestressing for Bridge A (AB10E-AB12E)	7 7	05-Jul-17	12-Jul-17														0	Remanent Prestr	essing for Bridge A (AB1	EAB12E)					
PP-B-1010	Permanent Prestressing for Bridge B (AB1-AB6)	9 9		19-Jun-17														🗖 Pe	rmanent Prestressi	ng for Bridge B (AB)-AB						
PP-B-1020	Permanent Prestressing for Bridge B (AB6-AB10W)	9 9	31-May-17	09-Jun-17														📮 Pem	nanent Prestressin	g for Bridge B (AB6-AB1	W)					
PP-B-1030	Permanent Prestressing for Bridge B (AB10W-AB12W)	7 7	16-Jun-17	23-Jun-17														D Pe		ing for Bridge B (AB10V						
PP-C-1010	Permanent Prestressing for Bridge C (AC1-AC5)	14 14		25-May-17																or Bedge C (AC1-AC5)						
					Actua	l Work					CED	DD Co	ontract	No. C	:V/2	012/0)9			Da		Revision	_			
						ining Wo	ĸ													07-Ma	r-17 D	raft	San	n Lam	David	Tung
						nary Bar		Liant	ang / I	Heund	y Yuer	n Wai	BCP -	Site F	Forr	natio	n & In	frast	ructur	e			_		\vdash	
						-	na \/!		5		•		orks, Co					-					_		\vdash	
	和建築工程有限					al Remaini	ng work						, •										_		\vdash	
Сн	UN WO CONSTRUCTION & ENGINE	ERING	Co., Ltd.	•	Milest				Unda	ted M	aster	Work	s Prog	ramm	1e (F	Revie	sion II	MP05	B)				_			
					Actua	Level of I	Effort		Spua		40101	1101	Silvy	anni	(I	10 110			_,				_			
								Prog	ramme		P05B	(Data I	Date: 20-	Anr-1	7)		Print D	ate: 1	3-May-1	7						
									anne			Julia							5 mays							
	Page 36 of 40																									

Activity ID	Activity Name	OD RD	Start	Finish	2014	1 2014 2015 2017 2018 2019
PP-C-1020	Permanent Prestressing for Bridge C (AC5-AC8)	30 0	12-Dec-16 A	27-Jan-17 A	Aug Sep Oct Nov Dec Jan F Mar Apr May Jun Jul	Aug/Sep/Oct [Nov/Dec Jan F Mar/Apr May/Jun Jul Aug/Sep Oct Nov/Dec Jan Feb/Mar/ Apr May Jun Jul Aug/Sep Oct Nov/Dec Jan Feb/Ma
PP-C-1030	Permanent Prestressing for Bridge C (AC8-AC11)	17 0		08-Apr-17 A		Permapent Prestpessing for Bidge C (AC8+AC11)
PP-C-1040	Permanent Prestressing for Bridge C (AC11-AD14E)	10 10		11-Nov-17		Permanent/Progressing to/ Bodge C (AC14-0) 4E)
		10 10				
PP-D-1010	Permanent Prestressing for Bridge D (AD1-AD5)	/ /	11-May-17	18-May-17		D Permisnent Preditersalng tid Bridge D (AD1-AD5)
PP-D-1020	Permanent Prestressing for Bridge D (AD5-AD8W)	21 0	13-Feb-17 A	06-Apr-17 A		Pérmarjant Prestessing für Bridga D (ÅD5+AD8V)
PP-D-1030	Permanent Prestressing for Bridge D (AD8W-AD14W)	9 9		09-Dec-17		Plumajent Prestisanjo to 2604 ACI 4440
Parapet Installation		274 274	22-Feb-17 A	23-Mar-18		
Bridge A		156 156	17-May-17	20-Nov-17		
PI-A-1010L	Parapet Installation, Profile Barrier for Bridge A (AA1-AA5), LHS	78 78	06-Jul-17	06-Oct-17		Pinongi traditatidin. Pinite Barniero Bridge A Arkit-Arke, Let S
PI-A-1010R	Parapet Installation, Profile Barrier & Planter for Bridge A (AA1-AA5), RHS	68 68	06-Jul-17	22-Sep-17		Perséet tiseableion, Profile Banner & Proviner Ng Morigan AJAAT (Artis)
PI-A-1020L	Parapet Installation, Profile Barrier & Planter for Bridge A (AA5-AA9), LHS	99 99	25-Jul-17	20-Nov-17		
PI-A-1020R	Parapet Installation, Profile Barrier & Planter for Bridge A (AA5-AA9), RHS	92 92	25-Jul-17	11-Nov-17		Panoph Instantion, Moning Barring & Panoph Instantion, Moning Barring & Panoph Instantion, Moning Barring & Panoph Instantion,
PI-A-1030L	Parapet Installation, Profile Barrier & Planter for Bridge A (AA9-AA13), LHS	83 83	08-Jun-17	13-Sep-17		Parapet Instantino, Perine Barrier & Parapet Ins
PI-A-1030R	Parapet Installation, Profile Barrier & Planter for Bridge A	87 87	08-Jun-17	18-Sep-17		Parajet tristalianon, Profile Banter & Planter for Bandge A (AAS-AAT3), RHS
PI-A-1040L	(AA9-AA13), RHS Parapet Installation, Profile Barrier & Planter for Bridge A	98 98	17-May-17	09-Sep-17		Parapet Instalation, PhoteBarner & Planter for Bodge A (AV1 3A11 8), LHS
PI-A-1040R	(AA13-AA18), LHS Parapet Installation, Profile Barrier & Planter for Bridge A	110 110	17-May-17	23-Sep-17		Praget fistalijktor, Profile Barline & Praget fistalijkto
PI-A-1050L	(AA13-AA18), RHS Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), LH			08-Sep-17		Pscoęt trobatalyn, Protie Bamer for Bridge A (#A18-/B10(#), LHS
PI-A-1050R	Parapet Installation, Profile Barrier for Bridge A (AA18-AB10E), RH		03-Jul-17	20-Jul-17		Paravet transition, Pools Barler Mr Brdge A/AA18-AB (PC); PHS
PI-A-1060R	Parapet Installation, Profile Barrier & Planter for Bridge A	83 83		27-Oct-17		Preset Instalation, Public Barrier & Partner for Bridge A (AB10E-AB12/LIRHS emaining
PI-A-1060R	(AB10E-AB12E), RHS remaining Parapet Installation for Bridge A (AB10E-AB12E), RHS above	31 31		27-00-17 25-Aug-17		Papeter Instalation for Bidos Al Abito SA9 2E in H5 stovel MTRC selvery
	MTRC railway			-		
Bridge B		112 112	19-Jun-17	31-Oct-17		
PI-B-1010L	Parapet Installation, Profile Barrier for Bridge B (AB1-AB6), LHS	103 103		31-Oct-17		Perpet Instalation, Profile Barriellor Bitagel (AB1-AB), LHS
PI-B-1010R	Parapet Installation, Profile Barrier & Planter for Bridge B (AB1-AB6), RHS	103 103	29-Jun-17	31-Oct-17		Peipsort/hashutok, Pedite Serend & Pagnar hashutok, Pedite Se
PI-B-1020L	Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), LH	S 100 100	19-Jun-17	16-Oct-17		Pangjet Instation, Pothe Banier to: Brogen BiABS(AB1(MV), LHS
PI-B-1020R	Parapet Installation, Profile Barrier for Bridge B (AB6-AB10W), RH	S 16 16	19-Jun-17	07-Jul-17		🖽 Priança Translandor, Pejrato Banari tor Endiça B. AláBez-BOTOV), REVS
PI-B-1030L	Parapet Installation, Profile Barrier & Planter for Bridge B (AB10W-AB12W), LHS remaining	70 70	04-Jul-17	22-Sep-17		
PI-B-1030LM	Parapet Installation for Bridge B (AB10W-AB12W), LHS above MTRC railway	31 31	04-Jul-17	08-Aug-17		Prince traditation for Body B (MU + APD 24), LHS advon 47 THC anti-
Bridge C		251 251	22-Feb-17 A	24-Feb-18		
PI-C-1010L	Parapet Installation, Profile Barrier for Bridge C (AC1-AC5), LHS	87 87	05-Jun-17	14-Sep-17		Parajet Instatution, Perior Barrier to Barri
PI-C-1010R	Parapet Installation, Profile Barrier & Planter for Bridge C (AC1-AC5), RHS	84 84	05-Jun-17	11-Sep-17		Bangki trigatulejn, Pyrdnejšanije A Punnje trigatulejn, Pyrdnejšani A Punnje A Punnj
PI-C-1020L	Parapet Installation, Profile Barrier & Planter for Bridge C	121 76	22-Feb-17 A	21-Jul-17		Praneer Instalator, Profile Barrer & Parmer Instalator, Profile Ba
PI-C-1020R	(AC5-AC8), LHS Parapet Installation, Profile Barrier & Planter for Bridge C	110 76	07-Mar-17 A	21-Jul-17		Panipet Ingentifica - Panipet Ingentifica - Panipet Togentifica -
PI-C-1030L	(AC5-AC8), RHS Parapet Installation, Profile Barrier & Planter for Bridge C	119 119	02-May-17	20-Sep-17		Parajeet tyusalation, Prote Bahar & Parajeet tyusalation, Prote Bahar & Parajeet Tyusalation, Protein
PI-C-1030R	(AC8-AC11), LHS Parapet Installation. Profile Barrier & Planter for Bridge C	126 126	22-Apr-17	20-Sep-17		Project idealation Profile Baher & Parier to Relate CircO-AC11. Phys
PI-C-1040R	(AC8-AC11), RHS Parapet Installation, Profile Barrier for Bridge C (AC11-AD10E),	40 40		09-Jan-18		Parapet Instalautor, Profile Barrier for Bridge C (AC 14-010E), RHS;
PI-C-1050R	RHS Parapet Installation, Profile Barrier for Bridge C (AD10E-AD14E),	74 74		24-Feb-18	╞╍╞╍┠╍┠╍┠╍┠╍┠	Paripet tratalation Prode Barrier for Bdge \$ /L/10E-k014E), RHS emailing
PI-C-1050R	Parapet installation, Profile Barrier for Bridge C (AD10E-AD14E), RHS remaining Parapet Installation for Bridge C (AD10E-AD14E), RHS above	32 32		29-Dec-17		Paspel Instalation For Sidoar C (AD 106-AD 14E)/RHS Bone MTRC Falway
	MTRC railway	260 000				- abhruinneadantú ní hinni a rhuinn a r
Bridge D		260 260	09-May-17	23-Mar-18		
PI-D-1010L	Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), LHS	52 52		14-Aug-17		Pacepet Instatation, Rottik Barrier & Pienter / Biologie D (#D1-PD5); LHS
PI-D-1010R	Parapet Installation, Profile Barrier & Planter for Bridge D (AD1-AD5), RHS	83 83	22-Jun-17	27-Sep-17		Parapet Instalation: Profile Bainer & Painter for Biblige & (AD1AD5), RHS
			1			CEDD Contract No. CV/2012/09 Date Revision Checked Approved
					Actual Work	07-Mar-17 Draft Sam Lam David Tung
]					Remaining Work	Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure
					Summary Bar	
1分	和建築工程有限	公司			Critical Remaining Work	Works, Contract 3
	UN WO CONSTRUCTION & ENGIN		O. LTD	•	 Milestone 	
Chi	and the construction & Engin	LENING V			Actual Level of Effort	Updated Master Works Programme (Revision UMP05B)
						Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17
1						Page 37 of 40
L						




後和建築工程有限公司 Critical Remaining Work ◆ Milestone Actual Level of Effort	tivity ID	Activity Name OI	D RD	Start	Finish					2014		_			2015					2016	3					2017			[2018					2019	
with with with with with with with with	\$3-1040	Landscaping Softworks 60	0 60	17-Nov-17	29-Jan-18	Aug Sep	Oct No	w Dec Jan F	Mar Apr May J	un Jul Aug	Sep Oct N	ov Dec .	lan F Mar A	pr May J	Jun Jul Au	Sep Oc	Nov Dec J	in Feb Ma	ar Apr Ma	/ Jun Ju	ul Aug Se	p Oct Nov	/ Dec Jan	Feb Mar	Apr May J	un Jul Au	g Sep Oct	Nov Dec				Aug Sep	Oct Nov I	Dec Jan F	Mar Apr	May Jun	Jul Aug Sep
• • • • • • • • • • • • • • •	Establishment Works	for Landscape Softworks under Section IIIA 36	5 365	30-Aug-18	29-Aug-19																																
with manual second s	S4A-1000	Establishment Works at NBZ1 36	5 365	30-Aug-18	29-Aug-19																																Es
•••••••••••••••••••••••••••••	Establishment Works	for Landscape Softworks under Section III 36	5 365	30-Jan-18	29-Jan-19																																
• Vertice for the formation of the formatio	S4-1000	Establishment Works for Remaining Part of Site 36	5 365	30-Jan-18	29-Jan-19																														stablishmen	Worksfo	r Remaining Pa
With Answer Structure Str	Preservation and Prot	tection of Trees 0	0	29-Aug-18	29-Aug-18																																
With Water Works Difference With Water Works Programme (Revision UMPoD5) With Water Works Programme (Revision UMPoD5) With Water Works Programme (Revision UMPoD5)	\$5-1000	Substantial Completion of Works 0	0		29-Aug-18																											♦ Sub	stantial Co	moletion of \	Vorks		
Normalization Normalinstitute Normalization Normalizatio				05-Nov-13 A	-																																
with with with with with with wi								0																													
•••••••••••••••••••••••••••••						ļ			-							ļ												ļļ									
market reference market reference <td< th=""><td></td><td>location by the Engineer)</td><td></td><td></td><td></td><td></td><td></td><td></td><td>Ground Investig</td><td></td><td></td><td></td><td></td><td></td><td></td><td>-0</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>		location by the Engineer)							Ground Investig							-0																					
Image: Normal State Sta		location by the Engineer)							Ground Investig					location ib		er)																					
	S7-1030	Ground Investigation Works - Drilhole No. VDH1 (Approval of new location by the Engineer) 7	0	28-May-14 A	30-May-14 A					Ground Inves	tigation Work	ks Drilling	le No. VDH1 (/	Approvalio	of new location	h by the Ei	gineer)																				
Market Normalization 1 0 Normalization 1 0	S7-1040	Ground Investigation Works - Drilhole No. VDH2 (Approval of new Islocation by the Engineer)	5 0	07-Mar-14 A	10-Mar-14 A				Ground Inves	tigation Works	- Drihole N	No. VDH2	(Approval of ne	w location	by the Engir	eer)																					
Image: Series of the series	S7-1050	Ground Investigation Works - Drilhole No. VDH3 (Approval of new location by the Engineer) 7	0	30-May-14 A	03-Jun-14 A					Ground Inve	stigation Wor	rks - Drillh	de No. VDH3 (Approvalo	of new locatic	n by the E	lgineer)																				
with signify mark wi	S7-1060	Ground Investigation Works - Drilhole No. VDH4 (Approval of new 7 location by the Engineer)	0	04-Jun-14 A	05-Jun-14A					Ground Inve	stigation Wo	ıks - Drih	ole No. VDH4	(Approvad	of new locati	n by the E	ngineer)			TT																	
	S7-1070	Ground Investigation Works - Dnihole No. VDH5 (Approval of new location by the Engineer)	5 0	03-May-14 A	07-May-14 A				I Gro	und Investiga	tion Works - I	Drihde	No. VDH6 (Appi	oval of ne	w location by	the Engin	en)																				
model	S7-1080		5 0	10-Dec-13 A	11-Dec-13 A			I Ground Inve	estigation Works	Dilhole No	VDH6																										
And the field of the field o	S7-1090	Ground Investigation Works - Drilhole No. VDH7 15	5 0	03-Dec-13 A	05-Dec-13 A			Ground Inve	stigation Works -	Drilhole No.	VDH7																										
Bind interpretation with the distribution of the distri	S7-1100	Ground Investigation Works - Drilhole No. VDH8 (Approval of new 15 location by the Engineer)	5 0	12-Mar-14 A	13-Mar-14 A				I Ground Invie	stigation Work	s - Drilhole I	No. VDH8	8 (Appioval of ne	ew location	n by the Engi	neer)																					
with a substrate state in the	S7-1110	Ground Investigation Works - Drilhole No. VDH9 (Approval of new 15	5 0	04-Mar-14 A	06-Mar-14 A	-			Gound Invest	igation Works	-Drilhole N	o. VDH9	(Approval of nev	w location	by the Erigin	eer)						-++	+		-		+								+		
•••••••••••••••••••••••••••••	S7-1120	Ground Investigation Works - Drilhole No. VDH10 (Approval of 15	5 0	18-Feb-14 A	20-Feb-14 A			1	Ground Investiga	ation Works - I	Drillhole No.	VDH10	Approval of new	location b	ythe Engine	er)																					
1000 1001 100 1001 10000 1000 10000	S7-1130		0	12-May-14 A	15-May-14 A	-			16	ound Investig																											
9001 9010 9010 90000 9000			0					Trial Pit- No.	A-ATP71																												
900 With Markel 0 0 0000 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 <t< th=""><td></td><td></td><td></td><td></td><td></td><td>_</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>						_																															
1 m m m m m 1 1 1 m m m m 1																				.								ļ									
2000 inductor 1000 content instrument al Delta 41, 400 1 1 0 1 1000 content instrument al Delta 41, 400 1 1 0 1 1000 content instrument al Delta 41, 400 1 1 0 1 <																																					
999 instation of document humanical difficies LAGH 1 0 1							.																														
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1																																					
1 1 2000 1 1 Nov1A 1 Nov1A <td></td>																																					
1 2320 Number of Locations in the root of Locatio																																					
1 0 1 10 1 10 1 10<																T				IT															T		
Proceed Bit washes Bit washes <td></td> <td></td> <td>2 0</td> <td>11-Nov-13 A</td> <td></td> <td></td> <td></td> <td>Installation of Gr</td> <td></td> <td></td> <td>le No. RND//</td> <td>A2</td> <td></td>			2 0	11-Nov-13 A				Installation of Gr			le No. RND//	A2																									
Charles a fairnings of Likolany for Report Difficient No. 3 0 254-64 A 25.454	Submission of Labora	atory Tests 12	9 0	06-Dec-13 A	28-Jul-14 A																																
Control Note Note Note Note Note Note Note Note	S7-5000	Testing & Submission of Laboratory Test Report (Drilhole No. BDH1) 35	5 0	28-Dec-13 A	28-Jul-14 A					Tes	ting & Submi	ission of L	aboratory Test R	teport (Diri	ilhole No. BC	H1)																					
SY 2000 Normal & Submittion of Labourty Nam Report Diffiction No. 30 0 29-64-14 29-34-14.4 </th <td>S7-5010</td> <td>Testing & Submission of Laboratory Test Report (Drilhole No. BDH2) 35</td> <td>5 0</td> <td>25-Feb-14 A</td> <td>28-Jul-14 A</td> <td></td> <td></td> <td></td> <td></td> <td>Tes</td> <td></td> <td></td> <td>aboratory Test R</td> <td>Reptort (Dini</td> <td>ilhole No: BE</td> <td>H2)</td> <td></td>	S7-5010	Testing & Submission of Laboratory Test Report (Drilhole No. BDH2) 35	5 0	25-Feb-14 A	28-Jul-14 A					Tes			aboratory Test R	Reptort (Dini	ilhole No: BE	H2)																					
With 1 With	S7-5020	Testing & Submission of Laboratory Test Report (Drilhole No. 35 BDH3)	5 0	28-Feb-14 A	28-Jul-14 A					Tes			aboratory Test R	Reptort (Dtril	ilhole No; BE	H3)				TT																	
Works Works Strong Works Strong Works Strong Works Strong	\$7-5030	Testing & Submission of Laboratory Test Report (Drilhole No. VDH1) 35	5 0	31-May-14 A	28-Jul-14 A					Tes	ting & Submi	ission of L	aboratory Test R	teport (Dri	ilhole No VE	(1)																					
Vortig Working Submittion of Laborationy Bits Report (Delhode No. Status Delay Submittion of Laboratory Res Report (Delhode No. Status Date Revision Checked Or-Mar-17 Date Revision Checked Or-Mar-17 Date Date Date <th< th=""><td>S7-5040</td><td>,</td><td>5 0</td><td>11-Mar-14 A</td><td>28-Jul-14 A</td><td></td><td></td><td></td><td></td><td>Tes</td><td>ting & Submi</td><td>ission of L</td><td>aboratory Test R</td><td>teport (Dril</td><td>ilhole No VE</td><td>(12)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>	S7-5040	,	5 0	11-Mar-14 A	28-Jul-14 A					Tes	ting & Submi	ission of L	aboratory Test R	teport (Dril	ilhole No VE	(12)																					
vorvij worvij Actual Work Remaining Work Summary Bar Critical Remaining Work CHUN WO CONSTRUCTION & ENGINEERING CO, LTD. Actual Level of Effort Note that the state of the state	S7-5050	Testing & Submission of Laboratory Test Report (Drilhole No. 35 VDH3)	5 0	04-Jun-14 A	28-Jul-14 A				•	Tes	ting & Submi	ission of L	aboratory Test R	Report (Dril	ilhole No. VE	H3)																					
	S7-5060	Testing & Submission of Laboratory Test Report (Drilhole No. 35	5 0	06-Jun-14 A	28-Jul-14 A					Tes	ting & Submi	ission of L	aboratory Test R	Report (Dini	ilhole No. VE	H4)																					
検和建築工程有限公司 CHUN Wo CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort		VDR4)										1	1	1			: :	1		1				1													
検和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort							Actua	al Work							С	ED) Co	ntra	act N	lo.	CV/	201	2/09)													
後和建築工程有限公司 Critical Remaining Work Actual Level of Effort Summary Bar Critical Remaining Work Actual Level of Effort Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 Updated Master Works Programme (Revision UMP05B)							Rem	aining Wo	ork																				07-Ma	ar-17	Draf	t	S	am Lai	n [)avid	lung
後和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING Co., LTD. Actual Level of Effort Works, Contract 3 ● Milestone Actual Level of Effort Updated Master Works Programme (Revision UMP05B)								-			Lian	itan	g/H	eun	ιg Υι	len	Wai	BCI	P - S	Site	Fo	rma	tion	& I	nfra	stru	ctur	е			<u> </u>						
校市運発工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD. Actual Level of Effort Actual Level of Effort Dpdated Master Works Programme (Revision UMP05B)								-					-		-																<u> </u>						
Actual Level of Effort Updated Master Works Programme (Revision UMP05B)	後	和建築工程有限公	司							r.								,	,												<u> </u>						
	Сн	IN WO CONSTRUCTION & ENGINEER	ING C	CO., LTD.	•							П	ndata	۸ h	lact	or V	Vork	: Pr	oar	am	m۵	(Rev	viei	n I	IMP	05P	<u>۱</u>										
							Actua	al Level of	fEffort			0	puare	-u n	nast				Jan	am	e	(1.6	131		, 1411-	555	,				<u> </u>						
Programme ID: LIMD05B (Data Data: 20_Apr.17) Brint Data: 12_May.17											Dro	arar	nmo II	יי יר	MDO	B /)ata F	ato.	20.4	۱nr	.17\		P	rint	Date	12.1	May	17									
Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Page 39 of 40											FIQ	yraf	nne il	. 0	WIF 03	, D (L							P		Jale	. 13-1	viay-	.,									
raye 39 01 40																		ray	6 22	014	ŧŪ																

-									
Activity ID	Activity Name	OD RD Start	Finish	2014	2015 2016 2017 Sep Oct Nov[Dec_Jan F Mar] Apr May] Jun Jul Aug Sep Oct Nov[Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov[Dec_Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov[Dec]Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr May] Jun Jul Aug Sep Oct Nov] Dec Jan Feb Mar] Apr Mar] Apr	c Ian Feb Mari Anri Ma	2018 (Jun Jul Jun Sen Oct	NoviDec Ian E Mari	2019 AprilMay Jun Jul Aug Sen
S7-5070	Testing & Submission of Laboratory Test Report (Drilhole No. VDH5)	35 0 08-May-14 A	28-Jul-14 A				un our rug sep Oct		may our our rug bep
\$7-5080	Testing & Submission of Laboratory Test Report (Drilhole No. VDH6)	35 0 11-Jan-14 A	28-Jul-14 A	т	sting & Submission of Laboratory Test Report (Drittinole No; VDH)6)				
\$7-5090	Testing & Submission of Laboratory Test Report (Drilhole No. VDH7)	35 0 06-Dec-13 A	28-Jul-14 A	•	sing 4 Submission of Laboratory Test Respont (Dillhole No; VDH7)				
\$7-5100	Testing & Submission of Laboratory Test Report (Drilhole No. VDH8)	35 0 14-Mar-14 A	28-Jul-14 A		sting & Submission of Laboratory Test Report (Delhole No; VDH8)				
\$7-5110	Testing & Submission of Laboratory Test Report (Drillhole No. VDH9)	35 0 07-Mar-14 A	28-Jul-14 A		sting & Sutemission of Laboratory Test Report (Datihole No; VDH9)				
\$7-5120	Testing & Submission of Laboratory Test Report (Drilhole No. VDH10)	35 0 21-Feb-14 A	28-Jul-14 A		sing & Sutmission of Laboratory Test Report (Dillhole No; VDH10)				
\$7-5130	Final Field Work Report for A-ATP71 to A-ATP74	90 0 06-Dec-13 A	14-Apr-14 A	Final Field Work R	pt fo/A4TP710 A4TP74				
			1						
				Actual Work	CEDD Contract No. CV/2012/09	Date	Revision	Checked	Approved
				Actual Work		07-Mar-17	Draft	SamLam	David Tung
				Remaining Work	Lientenn (Heine Wein DOD - Oite Formation & Information			Jameann	Savia lung
				Summary Bar	Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure			+	
	炎和建築工程有限	公司		Critical Remaining Work	Works, Contract 3		+		
	安本型建キャンキ王 有 PR Chun Wo Construction & Engine	EERING CO., LTD.	•	 Milestone Actual Level of Effort 	Updated Master Works Programme (Revision UMP05B)				
					Programme ID: UMP05B (Data Date: 20-Apr-17)Print Date: 13-May-17 Page 40 of 40				



Appendix B Project Organization Structure







Appendix C Summary of Event and Action Plan



Event and Action Plan for Air Quality

Event	Action													
	ET Leader	IEC	ER	Contractor										
Action level being exceeded by one sampling day	 Identify source; Inform IEC and ER; 	1. Check monitoring data submitted by ET;	1. Notify Contractor.	1. Rectify any unacceptable practice;										
Sampling day	 Repeat measurement to confirm finding; 	2. Check Contractor's working method.		 Amend working methods if appropriate. 										
	4. Increase monitoring frequency to daily.													
Action level being	1. Identify source;	1. Check monitoring data submitted	1. Confirm receipt of notification of	1. Submit proposals for remedial										
exceeded by two or more consecutive	2. Inform IEC and ER;	by ET;	failure in writing;	actions to IEC within 3 working										
sampling days	 Repeat measurements to confirm findings; 	2. Check Contractor's working method;	 Notify Contractor; Ensure remedial measures 	days of notification;2. Implement the agreed proposals;										
	 Increase monitoring frequency to daily; 	 Discuss with ET and Contractor on possible remedial measures; 	properly implemented.	3. Amend proposal if appropriate.										
	5. Discuss with IEC and Contractor on remedial actions required;	 Advise the ER on the effectiveness of the proposed remedial measures; 												
	 If exceedance continues, arrange meeting with IEC and ER; 	 Supervise Implementation of remedial measures. 												
	7. If exceedance stops, cease additional monitoring.													

MEIN-MRD	T
----------	---

Event	Action			
	ET Leader	IEC	ER	Contractor
Limit level being exceeded by one sampling day	 Identify source; Inform IEC, ER, Contractor and 	1. Check monitoring data submitted by ET;	 Confirm receipt of notification of exceedance in writing; 	 Take immediate action to avoid further exceedance;
	 EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling days	 Notify IEC, ER, Contractor, and EPD; Identify source; Repeat measurement to confirm findings; Increase frequency to daily; Analyse Contractor's working procedures to determine possible mitigation to be; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discus amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the



Event and Action Plan for Noise Quality

Event	Action								
	ET Leader	IEC	ER	Contractor					
Action Level	 Notify IEC and the Contractor. Carry out investigation. 	1. Review with analysed results submitted by ET.	1. Confirm receipt of notification of failure in writing.	1. Submit noise mitigation proposals to IEC.					
	 Report the results of investigation to IEC and the Contractor. Discuss with the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation effectiveness. 	 Review the proposed remedial measures by the Contractor and advise ER accordingly. Supervise the implement of remedial measures. 	 Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. 	2. Implement noise mitigation proposals.					
Limit Level	 Notify IEC, ER, EPD and the Contractor. Identify the source. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance. Submit proposals for remedial actions to IEC within 3 working days of notification. Implement the agreed proposals. Resubmit proposals if problem still not under control. Stop the relevant activity of works as determined by the ER until the exceedance is abated. 					



Event and Action Plan for Water Quality


Event	Action							
	ET Leader	IEC	ER	Contractor				
Action level being exceeded by one sampling day	 Repeat in-situ measurement or next day of exceedance to confirm findings; 			 Inform the ER & confirm notification of the non-compliance in writing; 				
	Identify source(s) of impact;			2. Rectify unacceptable practice;				
	3. Inform IEC, Contractor & ER;			3. Amend working methods if				
	 Check monitoring data, all plant equipment & contractor's working methods; 			appropriate.				
Action level being exceeded by two or more consecutive			 Discuss with IEC on the proposed mitigation measures; Ensure mitigation measures 	 Inform the Engineer & confirm notification of the non-compliance in writing; 				
sampling days	Identify source(s) of impact;	2. Discuss with ET & Contractor on		2. Rectify unacceptable practice;				
	 Inform IEC, Contractor, ER 8 EPD; 	3. Review the proposed mitigation		consider changes of working				
	4. Check monitoring data, all plant			methods;				
	equipment & Contractor's working methods;	accordingly;		4. Submit proposal of mitigation measures to ER within 3 working				
	 Discuss mitigation measures with IEC, ER & Contractor; 	4. Supervise the implementation of mitigation measures.		days of notification & discuss with ET, IEC & ER;				
	 Ensure mitigation measures are implemented; 			 Implement the agreed mitigation measures. 				
	 Increase monitoring to daily unti no exceedance of Action level. 							


MEIN-MRDT	
-----------	--

Event	Action							
	ET Leader	IEC	ER	Contractor				
Limit level being exceeded by one sampling day	 Repeat measurement on next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, contractor, ER & EPD; Check monitoring data, all plant, equipment & contractor's working methods; Discuss mitigation measures with IEC, Contractor & ER. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on the possible mitigation measures; Review the proposed mitigation measures submitted by Contractor & advise the ER accordingly. 	 Confirm receipt of notification of failure in writing; Discuss with IEC, ET & Contractor on the proposed mitigation measures; Request Contractor to review the working methods. 	notification of the non-compliance in writing;				
Limit level being exceeded by two or more consecutive sampling days	 Repeat measurement on the next day of exceedance to confirm findings; Identify source(s) of impact; Inform IEC, Contractor, ER & EPD; Check monitoring data, all plant, equipment & Contractor's working methods; Discuss mitigation measures within IEC, Contractor & ER; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit level for two consecutive days. 	 Checking monitoring data submitted by ET & Contractor's working method; Discuss with ET & Contractor on potential remedial actions; Review Contractor's mitigation measures whenever necessary to assure their effectiveness & advise the ER accordingly; Supervise the implementation of mitigation measures. 	review the working methods;	 further exceedance; Submit proposal of mitigation measures to ER within 3 working days of notification & discuss with ET, IEC & ER; Implement the agreed mitigation measures; Resubmit proposals of mitigation measures if problem still not under control; 				




Appendix D Air Quality Monitoring Results and their Graphical Presentation








Appendix E Noise Monitoring Results and their Graphical Presentation






Appendix F Water Monitoring Results and their Graphical Presentation







Turbidity (November 2013 - April 2014)




Suspended Solid (November 2013 - April 2014)




Dissolved Oxygen







Turbidity

Suspended Solid




Dissolved Oxygen






Turbidity



Suspended Solid





Appendix G Waste Flow Table

Monthly Summary Waste Flow Table

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual	Quantities of	C&D Wastes	Generated M	lonthly	
		Hard Rock							Paper/			
	Total	and Large		Soil Reused	Soil Reused				cardboard			General
	Quantity	Broken		in the	in other	Soil Disposed			packaging		Chemical	Refuse
Year	Generated	Concrete	Soil	Contract	Projects	as Public Fill	Imported Fill	Metals	(Note 3)	Plastics	Waste	(Note 2)
Unit	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)
2013	1.528	0.007	1.521	0.503	-	1.018	0.600	-	-	-	-	0.110
2014	42.300	3.291	39.009	9.816	-	29.193	6.173	0.002	-	0.040	0.070	1.675
2015	33.352	2.033	31.320	10.901	-	20.419	4.475	2.770	-	1.085	1.530	1.130
2016	13.025	2.949	10.076	0.824	-	9.252	10.235	0.004	0.001	0.012	1.800	1.335
2017	20.614	3.798	16.816	1.668	-	15.148	6.268	0.767	-	0.006	0.033	1.415
2018	22.360	3.938	18.422	3.132	-	15.290	3.890	-	-	-	-	1.455
2019	13.529	2.282	11.242	0.000	-	11.242	1.027	-	-	-	-	0.440
Total	146.708	18.298	128.406	26.844	-	101.562	32.668	3.543	0.001	1.143	3.433	7.560

Note: 1. Assume the density of soil fill is 2 ton/m^3 .

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is $5m^3$.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.



Appendix H Implementation Schedule of Environmental Mitigation Measures (EMIS)



Impact	Environmental Protection Measures	Timing	Responsibility	Implementation Status #
Air Quality		•	·	
Air Quality during Construction	• Restricting heights from which materials are dropped, as far as practicable to minimize the fugitive dust arising from unloading/loading.	During Construction	Contractor	✓
	• All stockpiles of excavated materials or spoil of more than 50m ³ shall be enclosed, covered or dampened during dry or windy conditions.			✓
	• Effective water sprays shall be used to control potential dust emission sources such as unpaved haul roads and active construction areas.			\checkmark
	All spraying of materials and surfaces shall avoid excessive water usage.			\checkmark
	• Vehicles that have the potential to create dust while transporting materials shall be covered, with the cover properly secured and extended over the edges of the side and tail boards.			✓
	Materials shall be dampened, if necessary, before transportation.			\checkmark
	• Travelling speeds shall be controlled to reduce traffic induced dust dispersion and re-suspension within the site from the operating haul trucks.			\checkmark
	• Vehicle washing facilities shall be provided to minimise the quantity of material deposited on public roads.			\checkmark
Air Quality during Operation	Not required	N/A	N/A	N/A
Noise				
Noise during Construction	• Use of silenced plant or plant equipped with mufflers or dampers in substitute of ordinary plant.	During Construction	Contractor	V
	• Reduce the number of equipment and their percentage on-time.			✓
Noise during Operation	Not required	N/A	N/A	N/A
Nater Quality		•		
Nater Quality during	Road Widening Works, Earthworks and Culvert Extension Works	During Construction	Contractor	✓
Construction	• Wastewater generated from any concrete batching washdown of equipment or similar activities should be discharged into foul sewers, after the removal of settable solids, and pH adjustment as necessary. All sewage discharges from the study area should meet the TM standards and approval from EPD through the licensing process is required.			
	• Sand traps, oil interceptors and other pollution prevention installations should be provided, properly cleaned and maintained.			✓



	• Runoff from exposed working areas, unfinished slopes and from unlined temporary channels should be directed to stilling basins and/or silt traps before discharging to the drainage outfalls.			✓
	 Regular inspections of stilling basins and/or silt traps is required to ensure that sediment is not conveyed into the existing drainage system. 			×
	 Open stockpiles should be covered with a tarpaulin cover. 		\checkmark	
	• During the wet season, any exposed top soils should be covered with a tarpaulin, shotcreted or hydroseeded.			~
	• Sand and silt from wash-water from vehicle washing should be settled out before discharging into storm drains.			\checkmark
	• Fuels should be stored in bunded areas such that spillage can be easily collected.			~
Water Quality during Operation	Not required	N/A	N/A	N/A
Waste Management		•		
Waste Management during Construction	<u>General Waste</u>Transport of wastes off site as soon as possible.	During Construction	Contractor	*
	Maintenance of accurate waste records.			\checkmark
	• Minimisation of waste generation for disposal (via reduction/recycling/re-use).			\checkmark
	No on-site burning will be permitted.			\checkmark
	Use of re-useable metal hoardings/signboards.			\checkmark
	Vegetation from site clearance	During Construction	Contractor	
	Segregation of materials to facilitate disposal.			\checkmark
	• Mulching to reduce bulk and where possible review opportunities for the possible beneficial use within landscaping areas.			\checkmark
	Demolition Wastes	During Construction	Contractor	
	Segregation of materials to facilitate disposal.			\checkmark
	Appropriate stockpile management.			\checkmark



Excavated Materials	During Construction	Contractor	\checkmark
 Segregation of materials to facilitate disposal / reuse. 			
Appropriate stockpile management.			\checkmark
• Re-use of excavated material on or off site (where possible).			\checkmark
• Special handling and disposal procedures in the event that contaminated materials are excavated.			N/A
Construction Wastes	During Construction	Contractor	\checkmark
 Segregation of materials to facilitate recycling/reuse (within designated area in appropriate containers/stockpiles). 			
Appropriate stockpile management.			\checkmark
 Planning to reduce over ordering and waste generation. 			\checkmark
 Recycling and re-use of materials where possible (e.g. metal, wood from formwork) 			✓
• For material which cannot be re-used/recycled, collection should be carried out by an approved waste contractor for landfill disposal.			✓
Bentonite Slurries	During Construction	Contractor	
 Bentonite slurries should be reused as far as possible. 			N/A
 Disposal in accordance with Practice Note For Professional Persons ProPECC PN 1/94. 			N/A
Chemical Wastes	During Construction	Contractor	\checkmark
 Storage within locked, covered and bunded area. 			\checkmark
• The storage area shall not be located adjacent to sensitive receivers e.g. drains.			✓
• Minimise waste production and recycle oils/solvents where possible.			\checkmark
 A spill response procedure shall be in place and absorption material available for minor spillages. 			✓
 Use appropriate and labelled containers. 			\checkmark
• Educate site workers on site cleanliness/waste management procedures.			✓

Notes ([#]): ✓ – Compliance; Rem – Reminder; Obs – Observation; N/C – Non Compliance; N/A – Not Applicable;



• If chemical wastes are to be generated, the contractor must register with EPD as a chemical waste producer.			✓
• The chemical wastes shall be collected by a licensed chemical waste collector.			✓
Municipal Wastes	During Construction	Contractor	✓
• Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal.			
 Regular, daily collections are required by an approved waste collector. 			✓
Not required.	N/A	N/A	N/A
Accurate Delineation of Works Area	During Construction	Contractor	
 Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. 			×
• Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection.			*
Dust generation	During Construction	Contractor	
There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction:			4
 vehicle washing facilities to be provided at every discernible or designated vehicle exit point; 			
• all temporary site access roads shall be sprayed with water to suppress dust as necessary;			✓
 all dusty materials should be sprayed with water immediately prior to any handling; and 			✓
• all debris should be covered entirely by impervious sheeting or stored in a sheltered debris collection area.			✓
	 as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. <u>Municipal Wastes</u> Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. Not required. <u>Accurate Delineation of Works Area</u> Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection. <u>Dust generation</u> There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: vehicle washing facilities to be provided at every discernible or designated vehicle exit point; all temporary site access roads shall be sprayed with water to suppress dust as necessary; all dusty materials should be sprayed with water immediately prior to any handling; and 	as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. Not required. Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection. During Construction Dust generation During Construction Dust Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: vehicle washing facilities to be provided at every discernible or designated vehicle exit point; all temporary site access roads shall be sprayed with water to suppress dust as necessary; all dusty materials should be sprayed with water immediately prior to any handling; and all debris should be covered entirely by impervious sheeting or stored in a 	as a chemical waste producer. The chemical wastes shall be collected by a licensed chemical waste collector. Municipal Wastes Waste shall be stored within a temporary refuse collection facility, in appropriate containers prior to collection and disposal. Regular, daily collections are required by an approved waste collector. Not required. Muring Construction Contractor Accurate Delineation of Works Area Boundaries of proposed works areas shall be clearly identified and separated from external areas by a physical barrier to prevent encroachment of adjacent habitats. Individual trees which fall within the works areas but which work plans show do not require removal are to be retained and fenced off to maximise protection. Dust generation There are a number of measures which shall be taken as specified in the Air Pollution Control (Construction Dust) Regulation on 'Dust Control Requirements, including the following key measures to be applied during construction: vehicle washing facilities to be provided at every discernible or designated vehicle exit point; all temporary site access roads shall be sprayed with water to suppress dust as necessary; all dusty materials should be sprayed with water immediately prior to any handling; and all debris should be covered entirely by impervious sheeting or stored in a



	Surface Run-off	During Construction	Contractor	
	In general, mitigation measures shall be in accordance with ProPECC PN1/94 on 'Construction Site Drainage'. Key measures include:			
	 Bund and cover stockpiles to avoid run-off; 			\checkmark
	 Channel any run-off through a system of oil, grease and sediment / silt traps and reuse water on site where ever practical; 			1
	 All vehicle maintenance to be undertaken within a bunded area; and 			×
	• Maximise vegetation retention on-site to maximise absorption (minimise transport).			✓
Ecology during Operation	• To conduct compensatory ecological planting as specified in the latest landscape plans approved by EPD (Clause 2.6 of the Environmental Permit refers).	During Construction and operation	Contractor (during construction) / LCSD* (during operation)	N/A
			(Note: * The division of vegetation planting and maintenance responsibilities shall follow the guidelines stipulated in ETWB TCW No. 2/2004.)	
Landscape and Visual				
Landscape and Visual during	Preservation of Existing Vegetation	During Construction	Contractor	
Construction	• Trees identified for retention within the project limit would be protected during the works			*
	• The tree transplanting and planting works shall be implemented by approved Landscape Contractors			✓
	Temporary Works Areas	During Construction	Contractor	
	• Where feasible the works areas would be screened using hoarding and existing vegetation would be retained where possible to reduce the landscape and visual impacts arising from the construction activity. The landscape of these works areas would be restored following the completion of the construction phase.			4



	Hoarding	During Construction	Contractor	
	• A hoarding would be erected where practicable in the most visually sensitive locations to screen the temporary construction works from the local VSRs.			✓
	Top Soils	During Construction	Contractor	
	• The works will result in disturbance to extensive areas of topsoil. Topsoil worthy of retention should be stockpiled for use following completion of the civil engineering works. It should either be temporarily vegetated with hydroseeded grass or turned over on a regular basis.			N/A
	Protection of Important Landscape Features	During Construction	Contractor	
	• Important features such as temples, Island House and kilns within the study area, although remote from the proposed works retained and adequately protected.			N/A
Landscape and Visual during Operation	Not required.	N/A	N/A	N/A



Appendix I Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions



Cumulative Complaint Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C131126	26, November, 2013	Mr. Tony Hung from WWF	Mat Wat River (works sites for box culvert extension)	Suspected unauthorised discharge of water from a construction site to Ma Wat River, Tai Wo Service Road East, Tai Po	It was found that the water leaving the end of the steel pipes was the diverted water from the upstream of the existing box culverts, instead of being discharged from the construction works sites. An EM&A Programme is being undertaken to monitoring the environmental performance of the construction works, and the Contractor has also implemented appropriate mitigation measures to avoid silt-laden runoff discharging from the works sites into the river. The complaint is considered an invalid complaint under this Project.	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
C141120	20 November, 2014	EPD	Ng Tung River and Ma Wat River nearby the site of the Liantang/ Heung Yuen Wai BCP Project (Contract Number CV/2012/09)	At Bridge NF426 in Fanling, the whole Ng Tung River showed milky and suspected illegal discharge by nearby factory has undertaken. (粉嶺近天橋編號 NF426 梧桐河整條河 河水呈奶白色懷疑附 近有工廠非法排放污 水)	 Water Supplies Department (WSD) conducted a washout procedure on 20 November 2014 at about 9:30am to flush the newly installed water pipe of diameter of 1400mm which has recently finished disinfection. It is understood that the procedure has lasted for about 1 hour and large amount of freshwater has been discharged into the Ma Wat River through a washout port. Although water was observed seeping from the gantry switch and flew into the works sites, the area is a sump pit and the water was unlikely to run off and entered the river directly. As such, it is anticipated that only freshwater has been discharged into Ma Wat River through the washout port. Both site inspections conducted by the ET before the complaint (19 November 2014), and after the complaint (24 November 2014) did not identify any deficiencies on environmental mitigation measures. Also, there were no rains during the period and the risk of construction site run-off is considered minimal. 	Completed



Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	Status
					The water from the Ma Wat Channel adjoins the Ng Tung River before passing through the complaint location, so other pollution sources may also occur at upstream of Ng Tung River	
					The complaint is considered unlikely due to the construction works of this project.	



Meinhardt Infrastructure and Environment Ltd 邁進基建環保工程顧問有限公司

10/F Genesis 33-35 Wong Chuk Hang Road Hong Kong 香港黃竹坑道33-35號 創協坊10樓

Tel 電話: +852 2858 0738 Fax 傳真: +852 2540 1580

mail@meinhardt.com.hk www.meinhardt-china.com www.meinhardtgroup.com