



- ◆ Milestone
-  Planned Bar
- ◆ Progress Milestone
-  Progress Bar

**ED/2018/04 Trunk Road T2 and Infrastructure Works
for Developments at South Apron**

Works Programme - Executive Summary (Version 01V0)



Date	Revision	Checked	Approved
06-Nov-19	00V0	SPa	WYu
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa	WYu

CEDD Contract No. ED/2018/04**Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron**

Environmental Permit No. EP-458/2013/C for Tseung Kwan O - Lam Tin Tunnel and Associated Works
Submissions Schedule

EP Condition	Descriptions	Time Limit	Submission date / Scheduled submission date	HMJV's letter ref. ED/2018/04/M45/150/ _____
1.11	Commencement date of construction of the Project	15-Mar-20	3-Mar-2020	0240
2.1	Establishment of Environmental Team (ET)	15-Mar-20		
2.2	Employment of Independent Environmental Checker (IEC)	15-Mar-20		
2.3	Setting up of Community Liaison Groups (CLG)	15-Mar-20		
2.4	Management organization of the main construction company	1-Apr-20		
2.5	Noise Mitigation Plan	15-Mar-20	13-Mar-2020	0305
2.6	Waste Management Plan	15-Mar-20	13-Mar-2020	0304
2.7	Landscape Mitigation Plan	15-Mar-20	26-Feb-2020	0215
2.8	Silt Curtain Deployment Plan	15-Mar-20	No marine works under ED/2018/04, not applicable.	
2.9	Coral Translocation Plan	15-Mar-20		
2.11	Construction Method of Seawall Foundation for Road P2	1-Apr-20		
2.10	Construction Programme (and anticipated schedule of submissions)	15-Mar-20	3-Mar-2020	0240
3.6	To prevent damage to CKL Tin Hau Temple and its fung shui rocks (Child-given Rocks), the Permit holder shall provide a temporarily fenced-off buffer zone around the temple and the fung shui rocks.	15-Apr-20	No works under ED/2018/04 near the temple and its fung shui rock, not applicable.	
3.7	Monitoring of vibration impacts when the construction works are less than 100m from the temple. Tilting and settlement monitoring should be applied on the CKL Tin Hau Temple.	15-Mar-20	No works under ED/2018/04 within 100m from the temple, monitoring of vibration impacts not required.	
4.3	Baseline Monitoring Report	1-Apr-20	Baseline Monitoring Report was submitted by the ET of TKO-LTT Project in October 2016.	
5.2	Project web site	28-May-20	25-May-20	-

Remark: The revised commencement date of construction of the Project under ED/2018/04 is 16 April 2020.