Civil Engineering and Development Department

Trunk Road T2 (under EP-458/2013/C)

Monthly Environmental Monitoring and Audit Report for December 2021

(version 1.0)

Approved By	Jac
	(Mr. KS Lee, Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: CEDKTDT2EM00_0_0311L.22

18 January 2022

By Post and Email

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Monthly EM&A Report (December 2021) for EP-458/2013/C

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for December 2021 (Version 1.0) certified by the ET Leader and provided to us via email on 18 January 2022. We are pleased to inform you that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 4.4 of EP-458/2013/C.

The ET Leader is reminded that it is the ET's responsibility to ensure the report be timely submitted to the Director of Environmental Protection as per Condition 4.4 of EP-458/2013/C.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui Independent Environmental Checker

c.c. CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee By Fax: 2739 0076 By Email By Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj_Mgt\02 Corr\CEDKTDT2EM00_0_0311L.22.doc

Ramboll Hong Kong Limited 英環香港有限公司 21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

		Page
EX	XECUTIVE SUMMARY	1
	Introduction	
	Summary of Main Works Undertaken and Key Measures Implemented	
	Environmental Monitoring Works Key Information in the Reporting Month	
	Reporting Changes	
	Future Key Issues	
1	INTRODUCTION	
	Background	6
	Purpose of the Report	
	Project Organizations	7
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
	Status of Environmental Licensing and Permitting	8
2	AIR QUALITY	9
	Monitoring Requirement	9
	Monitoring Locations	
	Monitoring Parameters and Frequency	
	Monitoring Equipment	
	Monitoring Methodology	
	Results and Observations Comparison of EM&A Result with EIA Prediction	
3	NOISE	
	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Equipment	16
	Monitoring Methodology and QA/QC Procedure	
	Maintenance and Calibration	
	Results and Observations	
	Comparison of EM&A Result with EIA Prediction	
4	WATER QUALITY	
	Monitoring Requirement	
5	WASTE MANAGEMENT	
6	ECOLOGY	20
7	FISHERIES	20
8	CULTURAL HERITAGE	20
9	LANDSCAPE AND VISUAL IMPACT	21

10	LANDFILL GAS MONITORING	21
	Monitoring Requirement	21
11	HAZARD TO LIFE	21
12	ENVIRONMENTAL AUDIT	22
	Site Audits	22
	Implementation Status of Environmental Mitigation Measures	
	Implementation Status of Event and Action Plans	23
13	ENVIRONMENTAL NON-CONFORMANCE	23
	Summary of Complaint, Warning, Notification of any Summons and Successful P Summary of Exceedance	
14	FUTURE KEY ISSUES	23
	Monitoring Schedule	23
CO	NCLUSIONS AND RECOMMENDATIONS	24
	Conclusions	24
	Recommendations	

LIST OF TABLES

Table I	Non-compliance (exceedance) Record for the Project in the Reporting Month
Table II	Monthly Complaints, Notifications of Summons and Successful Prosecutions in the
	Reporting Month
Table III	Summary of Complaints Details in Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table 1.1	Key Project Contacts
Table 1.2	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Other Noise Source Identified during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Maximum Predicted Mitigated Construction Noise Levels in EIA Report
Table 10.1	Landfill Gas Monitoring Equipment (not used)
Table 12.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

- Figure 1 Site Layout Plan
- Figure 1.2 Organizational Structure for Environmental Management
- Figure 2 Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Weather Information
- Appendix D Environmental Monitoring Schedules
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Noise Monitoring Results and Graphical Presentations
- Appendix H Waste Generation in the Reporting Month
- Appendix I Site Audit Summary
- Appendix J Environmental Mitigation Implementation Schedule (EMIS)
- Appendix K Record of Landfill Gas Monitoring by Contractor (not used)
- Appendix L Event and Action Plans
- Appendix M Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix N Summary of Exceedance
- Appendix O Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 20th Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for Contract No. ED/2018/04 "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting month of December 2021.

Summary of Main Works Undertaken and Key Measures Implemented

- 2. The main works undertaken during the reporting period are as follows:
 - West bound Drill & Blast Tunnel, Service Gallery Drill & Blast, Service Gallery A Installation
 - East bound type C Bench Drill & Blast, Drill & Break Tunnel, Service Gallery Drill & Blast, Enlargement Drill & Blast
 - Barch Tunnel Drill & Blast
 - CKL Junction Reinstatement works
 - East Ventilation Building excavation
- 3. Implementation of the key mitigation measures during the reporting period are as follows:

Construction Noise

- Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver.
- Use of Quality Powered Mechanical Equipment (QPME) on site.
- Erected the noise barrier on site.

Air Quality

• Regularly watering on site to avoid dust generation.

Landscape and Visual

• Tree protection zones were fenced off to protect the existing trees on site.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Table 1 Non-compliance (exceedance) Record for the Project in the Reporting Month					
Environment al Monitoring	No. of Non-compliance (Exceedance)		No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken
_	Action Level	Limit Level	Action Level	Limit Level	
Air Quality	0	0	0	0	N/A
Noise	0	0	0	0	N/A
Marine Water Quality	N/A	N/A	N/A	N/A	N/A
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A
Ecological	N/A	N/A	N/A	N/A	N/A
Cultural Heritage	N/A	N/A	N/A	N/A	N/A
Landfill Gas	N/A ⁽¹⁾	N/A	N/A ⁽¹⁾	N/A	N/A

 Table I
 Non-compliance (exceedance) Record for the Project in the Reporting Month

Note: (1): No Action Level for Landfill Gas Monitoring.

Air Quality Monitoring

- 6. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 7. No Action/Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

- 8. No Action Level exceedance was recorded in this reporting month.
- 9. No Limit Level exceedance for day time construction noise monitoring were recorded in the reporting month.

Water Quality Monitoring

- 10. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 4.1**.
- 11. No marine water quality monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.
- 12. As the construction activity is approximately 120m away from the piezometer gate, no piezometer monitoring is required.

Waste Management

13. Wastes generated from this Project include inert construction and demolition (C&D) materials, and non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Ecological Monitoring

14. No coral monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.

Fisheries Impact Monitoring

15. No specific fisheries monitoring programme is required during the construction phase.

Monitoring on Cultural Heritage

16. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, no monitoring on cultural heritage is required.

Landscape and Visual Monitoring and Audit

17. The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Section 12**.

Landfill Gas Monitoring

18. Monitoring of landfill gases was commenced in December 2016. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required

Hazard to Life Monitoring

19. No environmental monitoring and audit is required as no hazard assessment was conducted.

Environmental Site Inspection

19. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. Details of the audit findings and implementation status are presented in **Section 12**.

Key Information in the Reporting Month

20. Summary of key information in the reporting month is tabulated in Table II

Table II Summary of Complaints, Notifications of Summons and Successful Prosecutions in the Reporting Month

Event	Event Details		Action Taken	Status	
Event	Number	Nature	ACTION TAKEN	Status	
Complaints Received	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

21. Summary of complaints received in the reporting month is tabulated in Table III.

Table III Summary of Complaints Details in Reporting Month

Complaint Type	Investigation Findings	Follow-up Action / Mitigation Measure	
-	-	-	

Reporting Changes

22. No reporting change in the reporting month.

Future Key Issues

23. The key works or activities will be anticipated in the next reporting period are as follows:

Table IV Summary Table for Site Activities in the next Reporting Period

	Site Activities (January 2022)	Key Environmental Issues
1.	West bound – Drill & Blast Tunnel, Service Gallery Drill & Blast, Service Gallery A Installation, RC Structure	
	Construction	
2.	East bound – Type C Bench Drill & Blast, Drill & Break	
	Tunnel, Service Gallery Drill & Blast, Enlargement Drill	(A) / (B) / (C) / (D)
	& Blast, RC Structure Construction	$(A) \not (B) \not (C) \not (D)$
3.	Barch Tunnel – Drill & Blast	
4.	CKL Junction Reinstatement works	
5.	East Ventilation Building excavation	
6.	CP33 – Drill & Blast	

Note:

(A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;

(B) Noisy construction activity such as rock-breaking activities and piling works;

(C) Runoff from exposed slope or site area; and

(D) Wastewater and runoff discharge from site.

1 INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) – Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O – Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme under this Contract is governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in **Figure 1** and the works to be executed under this Contract and corresponding EPs are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>Trunk Road T2</u>
	• Construction of highway and sub-sea tunnel connecting between
	Central Kowloon Route and Cha Kwo Ling Tunnel
	Western & Eastern Ventilation Buildings
EP-458/2013/C - Tseung Kwan O -	Cha Kwo Ling Tunnel
Lam Tin Tunnel (TKOLTT) and	Construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2
Associated Works	to the TKOLTT at the Eastern Ventilation Building

Monitoring Works in Lam Tin under EP-458/2013/C

1.4 Under Agreement No. CE 59/2015 (EP) – Tseung Kwan O – Lam Tin Tunnel (TKOLLT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.

1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project").

Purpose of the Report

1.6 This is the 20th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in December 2021.

Project Organizations

- 1.7 Different Parties with different levels of involvement in the Project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP)
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1	Key Project Contacts		
Party Role		Contact Person	Phone No.
CEDD Permit Holder		Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
		Ms. Karina Chan	2157 3880
Ramboll	Independent Environmental Checker	Mr. YH Hui	3465 2850
BTP	Contractor	Ms. Ality Chan	5185 4462

Table 1.1Key Project Contacts

1.9 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

- 1.10 The major site activities undertaken in the reporting month included:
 - West bound Drill & Blast Tunnel, Service Gallery Drill & Blast, Service Gallery A Installation
 - East bound type C Bench Drill & Blast, Drill & Break Tunnel, Service Gallery Drill & Blast, Enlargement Drill & Blast
 - Barch Tunnel Drill & Blast
 - CKL Junction Reinstatement works
 - East Ventilation Building excavation

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 12** of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in December 2021.

Status of Environmental Licensing and Permitting

1.14 All permits/licenses obtained for the Project are summarized in **Table 1.2**.

Table 1.2 Summary of Environmental License and Permit

Dennik / Lienne Ne	Valid Period		S4 4		
Permit / License No.	From	То	Status		
Environmental Permit (EP)					
EP-451/2013	19 Sep 2013	N/A	Valid		
EP-458/2013/C	20 Jan 2017	N/A	Valid		
Notification pursuant to Air Pollution (Const	truction Dust) R	egulation			
Ref. No.: 451120	20 Nov 2019	N/A	Valid		
Billing Account for Construction Waste Disposal					
A/C No.: 7036016	09 Dec 2019	N/A	Valid		
Construction Noise Permit					
CNP No. (For Portion Q): GW-RE0900-21	23 Sep 2021	22 Mar 2022	Valid		
CNP No. (For Portion T1): GW-RE1201-21	06 Dec 2021	05 Mar 2022	Valid		
Wastewater Discharge License					
WT00036699-2020	14 Jan 2021	31 Jan 2026	Valid		
Chemical Waste Producer License					
WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid		

2 AIR QUALITY

Monitoring Requirement

2.1 According to Section 2.2.4 of the EM&A Manual (AEIAR-173/2013), 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 1-hour and 24-hour TSP monitoring. Appendix A shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 ⁽¹⁾	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(A) ^{(2) (*)}	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)

Table 2.1 Air Quality Monitoring Locations

Remarks:

(1) For 1-hour TSP monitoring;

(2) For 24-hour TSP monitoring

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners.

Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency
AM1, AM2, AM3, AM4	1-hour TSP	0700 - 1900	3 times per 6 days
AM1, AM2, AM3, AM4(A)	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-173/2013), Section 2.3.1, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured

by direct reading method.

- 2.5 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is recalibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 2.6 **Table 2.3** summarizes the equipment used for air quality monitoring by the ET for Contract No. CE 59/2015 (EP). Copies of calibration certificates are attached in **Appendix B**.

Table 2.6 All Quality Monitoring Equipment				
Equipment	Model	Quantity		
1-hour TSP Dust Meter	Sibata Model No. LD-5R	2		
1-nour 151 Dust Weter	(Serial No.: 972781, 972778)	2		
	TISCH Model: TE-5170 (Serial No.: 1536)	1		
HVS Sampler	GMW model: GS2310			
	(Serial No.: 1287, 10379, 10599)	3		
Calibrator	TISCH Model: TE-5025A	1		
Calibrator	(Serial No.: 3864)	1		
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1		
	(Serial No.: MC01010A44)	1		

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.8 The following maintenance/calibration is required for the 1-hour dust meter:

- Monthly EM&A Report December 2021
- Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

- 2.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.10 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-173/2013). The flow rate shall be indicated on the flow rate chart.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of $0.3 \mu m$ diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

Monthly EM&A Report – December 2021

- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ±3°C; the relative humidity (RH) should be < 50% and not vary by more than ±5%. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.

High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 The impact monitoring works for air quality monitoring locations AM1, AM2, AM3, AM4 and AM4 (A) are completed by the ET of Agreement No. CE 59/2015 (EP), and the data will be adopted in this report.
- 2.14 The impact air quality monitoring was conducted at all five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix D**.
- 2.15 No Action/ Limit Level exceedance were recorded for 24-hour TSP monitoring in the reporting month.
- 2.16 No Action/ Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Table 2.1 Major Dust Source during An Quanty Monitoring			
Monitoring Stations	Major Dust Source		
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road, non-project related influence and the construction activity from other construction site		
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road		
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related influence and the construction activity from other construction site		
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road		
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road		

Table 2.4 Major Dust Source during Air Quality Monitoring

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions (with the assessment height of 1.5 mAG) in Table 3.17 of EIA Report, AEIAR-173/2013 (as approved in 2013) as summarised in Table 2.5 and Table 2.6.

Table 25	Companian of 1 h	n TSD Manitaning Data	with Duadiations in FIA Danaut
Table 2.5	Comparison of 1-n	r i Sr Monitoring Data	with Predictions in EIA Report

Monitoring Stations	ASR ID	Predicted Maximum 1-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 1-hr TSP Concentration in the Reporting Month (December 2021), μg/m ³
AM1 – Tin Hau Temple	CL1	707	110.0
AM2 – Sai Tso Wan Recreation Ground	CL6	266	58.0
AM3 – Yau Lai Estate Bik Lai House	CL9	507	126.0
AM4 - Sitting-out Area at Cha Kwo Ling Village	CL16	430	110.0

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 24-hr TSP Concentration in the Reporting Month (December 2021), μg/m ³
AM1 – Tin Hau Temple	CL1	199	136.4
AM2 – Sai Tso Wan Recreation Ground	CL6	109	67.0
AM3 – Yau Lai Estate Bik Lai House	CL9	123	143.5
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office ^(*)	N/A ⁽¹⁾	N/A ⁽¹⁾	195.4

Table 2.6 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-173/2013)

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

- 2.20 In the reporting month, the 1-hour TSP concentrations at AM1, AM2, AM3 and AM4 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action/Limit level exceedance was recorded in the reporting period.
- 2.21 In the reporting month, the 24-hour TSP concentrations at AM1 and AM2 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). However, the 24-hour TSP concentration at AM3 was higher than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013), that may due to the fluctuation of road traffic near Eastern Cross Harbour Tunnel Toll Plaza. No Action/ Limit level exceedance was recorded in the reporting period. Details of the exceedance shown in Appendix N.

3 NOISE

Monitoring Requirements

3.1 According to Section 3.2.1 of the EM&A Manual (AEIAR-173/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at five designated monitoring stations, namely CM1, CM2, CM3, CM4 and CM5 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.

Monitoring Stations	Location	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)

 Table 3.1
 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

Table 3.2Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
CM1					Façade Measurement
CM2				L ₁₀ (30 min.) dB(A)	Façade Measurement
CM3	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Façade Measurement
CM4	weekdays			$L_{eq}(30 \text{ min.})$	Façade Measurement
CM5				dB(A)	Façade Measurement

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used by the ET for Agreement No. CE 59/2015 (EP) within the reporting period. Copies of calibration certificates are attached in **Appendix B**.

Table 5.5 Nonse Monitoring Equipment					
Equipment	Model	Quantity			
Internating Sound Loval Motor	BSWA 308 (Serial No.: 580156)	1			
Integrating Sound Level Meter	SVAN 957 (Serial No.: 23851)	1			
Calibrator	ST-120 (Serial No.: 181001608)	1			
Calibrator	SV30A (Serial No. 10965)	1			

Table 3.3Noise Monitoring Equipment

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.

Monthly EM&A Report – December 2021

3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.
- 3.10 No Action/ Limit Level exceedance was recorded for all construction noise monitoring in the reporting month.
- 3.11 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.12 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major noise sources identified at the noise monitoring stations are shown in Table 3.4.

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

Monitoring Stations	Major Noise Source
CM1	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM2	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM3	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza
CM4	Road Traffic at Cha Kwo Ling Road, non-project related construction activities
CM5	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, Construction activity from other construction site, Road Traffic at Yau Tong Road

Table 3.5 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	15
CM4	62.0	
CM5	68.2	70*

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Comparison of EM&A Result with EIA Prediction

3.13 The noise monitoring data was compared with the predictions in Table 4.15 of EIA Report (AEIAR-173/2013) as summarised in **Table 3.6**.

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 173/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (December 2021), Leq (30min) dB(A)
CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	N1102	73	70.1
CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	N1204	75	70.3
CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong	N2105	75	70.3
CM4 – Tin Hau Temple, Cha Kwo Ling	N3101a	73	68.6
CM5 – CCC Kei Faat Primary School, Yau Tong	N4101	71	66.3

Table 3.6 Maximum Predicted Mitigated Construction Noise Levels in EIA Report

3.14 The results at CM1, CM2, CM3, CM4 and CM5 were lower than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Limit level exceedance was recorded in the reporting period.

4 WATER QUALITY

Monitoring Requirement

Groundwater Quality

4.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

Marine Water Quality

4.2 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

4.3 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

5 WASTE MANAGEMENT

- 5.1 According to Section 5.1.2 of the EM&A Manual (AEIAR-173/2013), Waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse, are recommended to be audited at regular intervals (at least quarterly) to ensure that proper storage, transportation and disposal practices are being implemented by the Contractor. To fulfil this requirement, site audits are carried out on a weekly basis. The summaries of site audits are attached in **Appendix I**.
- 5.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix H**.

6 ECOLOGY

Post-Translocation Coral Monitoring

6.1 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

7 FISHERIES

- 7.1 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.
- 7.2 The implementation of the mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 5 of EIA Report (AEIAR-173/2013)) will be audited as part of the EM&A procedures during the construction period. The summaries of site audits are attached in **Appendix I**.

8 CULTURAL HERITAGE

- 8.1 According to Condition 3.7 of EP-458/2013/C and Section 8.2.1 of the EM&A Manual (AEIAR-173/2013), monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple.
- 8.2 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Mitigation Measures for Cultural Heritage

8.3 According to Condition 3.6 of EP-458/2013/C, to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.

Monthly EM&A Report – December 2021

8.4 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

9 LANDSCAPE AND VISUAL IMPACT

- 9.1 According to Section 9.3 of the EM&A Manual (AEIAR-173/2013), landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 9.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Environmental Mitigation Implementation Schedule (EMIS)" (shown in **Appendix J**).
- 9.3 The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. No non-compliance of the landscape and visual impact was recorded in the reporting month. Details of the audit findings and implementation status are presented in **Appendix I**.

10 LANDFILL GAS MONITORING

Monitoring Requirement

10.1 In accordance with Section 10.1.1 of the EM&A Manual (AEIAR-173/2013), monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required.

11 HAZARD TO LIFE

11.1 According to Section 11.1.1 of EM&A Manual (AEIAR-173/2013), as no overnight storage of explosive on site is required for the construction of the Project, the hazard assessment is deemed not necessary. Thus, environmental monitoring and audit is not required.

12 ENVIRONMENTAL AUDIT

Site Audits

- 12.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 12.2 Site audits were conducted on 02, 09, 16, 23 and 30 December 2021 in the reporting month. Site inspection of the IEC was conducted on 02 December 2021. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 12.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 12.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 12.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	N/A	There was no observation in the reporting period.	N/A
Noise	N/A	There was no observation in the reporting period.	N/A
Water Quality	N/A	There was no observation in the reporting period.	N/A
Ecology	N/A	There was no observation in the reporting period.	N/A
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A
Waste / Chemical Management	02 Dec 2021	Oil stain was observed at the end of drilling area of east bound tunnel. Contractor is reminded to prevent oil leakage from equipment or during handling of fuel.	Emergency oil spill kits, such as oil absorbent pads were provided on site and allow fast action to prevent storm water system from accidentally contaminating.
Permits /Licences	N/A	There was no observation in the reporting period. N/A	

 Table 12.1
 Observations and Recommendations of Site Audit

Implementation Status of Event and Action Plans

12.5 The Event and Action Plans for air quality and construction noise monitoring, and the Limit Levels and Action Plan for landfill gas monitoring are presented in **Appendix L**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- No Action/ Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

• No Action/ Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

13 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

13.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix M**.

Summary of Exceedance

13.2 The summary of exceedance record in the reporting month is shown in Appendix N.

14 FUTURE KEY ISSUES

- 14.1 Tentative construction programmes for the next three months are provided in Appendix O.
- 14.2 Major site activities undertaken for the coming months are summarized as follows:
 - West bound Drill & Blast Tunnel, Service Gallery Drill & Blast, Service Gallery A Installation, RC Structure Construction
 - East bound Type C Bench Drill & Blast, Drill & Break Tunnel, Service Gallery Drill & Blast, Enlargement Drill & Blast, RC Structure Construction
 - Barch Tunnel Drill & Blast
 - CKL Junction Reinstatement works
 - East Ventilation Building excavation
 - CP33 Drill & Blast
- 14.3 Key environmental issues in the coming months include:
 - Make sure noise mitigation measures are implemented accordingly;
 - Make sure drainage system is adequately designed to prevent flooding during periods of heavy rain; and,
 - Make sure mitigation measure for dust suppression are implemented on site.

Monitoring Schedule

14.4 The tentative environmental monitoring schedule for the next month is shown in Appendix D.

CONCLUSIONS AND RECOMMENDATIONS

Conclusions

14.5 This is the 20th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-173/2013) and the requirement under EP.

Air Quality Monitoring

- 14.6 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 14.7 No Action/ Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

14.8 No Action/ Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

Site Audit

14.9 5 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

14.10No environmental complaint, notifications of summons and successful prosecutions were received in the reporting month.


Recommendations

14.11 According to the environmental audit performed in the reporting month, the following recommendations were made:

Waste / Chemical Management

• Drip tray with adequate bund capacity should be provided for refueling works to contain any potential leakage of fuel.

FIGURES



Cinotech Consul


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel

Ventilation Building

	Constant and Constant of Const			
Ante		1192 - 53 1192 - 53		
V)			SUM: "11" L	
CAN)		- /K		ť~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV







APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	500
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	

24-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	260
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	

<u>Noise</u>

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

 ¹70 dB(A) for schools and 65 dB(A) for schools during examination period.
 ² Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 ³ If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

APPENDIX B COPIES OF CALIBRATION CERTIFICATES High Precision Chemical Testing Limited Rm 1904, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong Tel: (852) 3841 4388 Email: info@hpct.com.hk



APPLICANT: Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street,

Test Report No.:	00122
Date of Issue:	2021-05-12
Date Received:	2021-05-07
Test Period	2021-05-10 to
	2021-05-10
Next Due Date:	2022-05-10

ATTN: Mr. Henry Leung

Certificate of Calibration

Item for calibration

Description	Integrating Sound Level Meter
Manufacturer	BSWA Technology
Model No.	BSWA 308
Serial No.	580156
Microphone No.	580804
Equipment No.	N-12-06

Test conditions:

Room Temperature Relative Humidity : 22-25 degree Celsius : 35-70%

Method reference:

The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.

Measuring equipment :

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

High Precision Chemical Testing Limited Rm 1904, Technology Park, 18 On Lai Street, Shatin, New Territories, Hong Kong Tel: (852) 3841 4388 Email: info@hpct.com.hk



Test Report

Results:

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB	
94.0	94.0	0.0	± 1.5	
114.0	114.0	+0.1	± 1.5	

REMARK:

- 1. The indication value was obtained from the average of ten replicated measurement.
- 2. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC 17025.

-----End of Report-----

PREPARED AND CHECKED BY: For and On Behalf of **High Precision Chemical Testing Limited**

Laboratory Director (CHAN Hon-Fai)

.



File No. MA16034/05/0032

Project No.	AM1 - Tin Hau	Temple				
Date:	9-0	ct-21	Next Due Date:	9-Dec-21	Operator:	SK
Equipment No.:	A-0	1-05	Model No.:	GS2310	Serial No.	10599
			Ambient Condit	ion		
Temperatu	ure, Ta (K)	299.5	Pressure, Pa (mm	Hg)	753.6	
			-	-		

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc 0.05846 Intercept, bc -0.00313					
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler								
Calibration		Orfice			HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis			
1	13.3	3.62	62.02	9.1	3.00			
2	9.8	3.11	53.24	7.0	2.63			
3	7.4	2.70	46.27	5.2	2.27			
4	5.2	2.27	38.80	3.2	1.78			
5	3.0	1.72	29.48	2.0	1.40			
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw = 0.0506 Intercept, bw = -0.1108 Correlation coefficient* = 0.9968 *If Correlation Coefficient < 0.990, check and recalibrate.							
	Set Point Calculation From the TSP Field Calibration Curve, take Qstd = 43 CFM From the Regression Equation, the "Y" value according to							
$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =								
Remarks:								
Conducted by:	Wong Shi	ng Kwai Signature:	R	<u>у</u>	Date: 9-Oct-21			
Checked by:	Henry	Leung Signature:	- \-lem	Jan	Date: 9-Oct-21			



File No. MA16034/08/0032

Project No.	roject No. <u>AM2 - Sai Tso Wan Recreation Ground</u>					. –	
Date:	9-00	ct-21	Next Due Date:	9-Dec-21		Operator:	SK
Equipment No.:	A-0	1-08	Model No.:	GS	52310	Serial No.	1287
			Ambient C	ondition			
Temperatur	re, Ta (K)	299.5	Pressure, Pa	(mmHg)		753.6	
		Or	ifice Transfer Sta	ndard Informs	ation		
Serial	No.	3864	Slope, mc	0.05846	Intercept	t, bc	-0.00313
Last Calibra	ntion Date:	11-Jan-21			$c = [\Delta H x (Pa/760)]$		
Next Calibra	ation Date:	11-Jan-22		$Qstd = \{ [\Delta H x] \}$	(Pa/760) x (298/7	Γa)] ^{1/2} -bc} / m	c
		0	Calibration of T	ISP Sampler		HVS	
Calibration Point	ΔH (orifice), in. of water		50) x $(298/Ta)$] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/7	50) x (298/Ta)] ^{1/2} -axis
1	13.2		3.61	61.78	9.0		2.98
2	10.2		3.17	54.32	6.6		2.55
3	7.9		2.79	47.81	4.9		2.20
4	5.2		2.27	38.80	3.3		1.80
5	3.0		1.72	29.48	2.0		1.40
Slope , mw = Correlation of *If Correlation C	coefficient* =		.9976	Intercept, bw =	-0.060	5	
			Set Point Ca	alculation			
From the TSP Fi	eld Calibration (Curve, take Qstd	= 43 CFM				
From the Regres	sion Equation, th	ne "Y" value acc	ording to				
		mw x Q	Q std + bw = [ΔW x	(Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (m		² x (760 / Pa) x (7				
Remarks:							
Conducted by:	Wong Sh	ing Kwai	Signature:	k	X	Date:	9-Oct-21
Checked by:	Henry	Leung	Signature:	-lem		Date:	9-Oct-21

.



File No. MA16034/03/0032

AM3 - Yau La	i Estate, Bik Lai	House			
9-Oct-21 pment No.: A-01-03		Next Due Date:	9-Dec-21	Operator:	SK 10379
		Model No.:	GS2310	Serial No.	
		Ambient Condit	ion		
re, Ta (K)	299.5	Pressure, Pa (mm)	Hg)	753.6	
	9-0 A-	9-Oct-21 A-01-03	A-01-03 Model No.:	9-Oct-21 Next Due Date: 9-Dec-21 A-01-03 Model No.: GS2310 Ambient Condition	9-Oct-21 Next Due Date: 9-Dec-21 Operator: A-01-03 Model No.: GS2310 Serial No.

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc 0.05846 Intercept, bc -0.00313					
Last Calibration Date:	11-Jan-21	I	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler							
Calibration		Orfice		HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.3	3.62	62.02	9.1	3.00		
2	10.3	3.19	54.58	6.8	2.59		
3	8.2	2.84	48.71	5.4	2.31		
4	5.6	2.35	40.26	3.5	1.86		
5	2.9	1.69	28.99	2.0	1.40		
By Linear Regression of Y on X Slope , mw = 0.0486 Intercept, bw = -0.0498 Correlation coefficient* = 0.9983 *If Correlation Coefficient < 0.990, check and recalibrate.							
		Set Point C	alculation				
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) =							
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	K	火.	Date: 9-Oct-21		
Checked by:	Henry I	Leung Signature:	- \-lem	j Xorj _	Date: 9-Oct-21		

11-Jan-21

Last Calibration Date:



File No. MA16034/54/0032

Project No.	No. AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office						
Date:	9-0	Oct-21	Next Due Date:	9-I	Dec-21	Operator:	SK
Equipment No.:	A-	01-54	Model No.:	TE	2-5170	Serial No.	1536
			Ambient C	ondition			
Temperature, Ta (K)299.5Pressure, Pa (mmHg)					753.6		
Orifice Transfer Standard Information							
Serial	Serial No. 3864 Slope, mc 0.05846 Intercept, bc -0.00313						-0.00313

mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$

Nevt Calibra		11-Jall-21	me a Qstu + bt			
Next Calibra	tion Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc			
		Calibration of	TSP Sampler			
Orfice					HVS	
Calibration Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis	
1	13.2	3.61	61.78	9.4	3.05	
2	10.6	3.23	55.37	7.4	2.70	
3	7.6	2.74	46.89	5.1	2.24	
4	5.6	2.35	40.26	3.6	1.88	
5	3.0	1.72	29.48	1.9	1.37	
		0, check and recalibrate.	alculation			
From the TSP Fie	eld Calibration C	urve, take Qstd = 43 CFM				
From the Regress	sion Equation, th	e "Y" value according to				
-	Ĩ	mw x Qstd + bw = $[\Delta W]$	v (Pa/760) v (20	98/Ta)1 ^{1/2}		
		$\lim_{n\to\infty} x \sqrt{2} \sin (1 - 1) \sqrt{2} \sqrt{2} \sqrt{2}$	A (1 a/ 100) A (2)	, i a j		
Therefore, Set	t Point; W = (my	$w \ge (760 / Pa) =$	Ta / 298) =	4.27		

Conducted by:	Wong Shing Kwai	Signature:	KA.	Date:	9-Oct-21
Checked by:	Henry Leung	Signature:	fleng dag_	Date:	9-Oct-21

.



File No. MA16034/05/0033

9-De	ec-21	Next Due Date:	9-Feb-22	Operator:	SK
A-0	1-05	Model No.:	GS2310	Serial No.	10599
		Ambient Condit	ion		
Ta (K)	293.7	Pressure, Pa (mml	Hg)	766.6	
	A-0	9-Dec-21 A-01-05 Ta (K) 293.7	A-01-05 Model No.:	A-01-05 Model No.: GS2310 Ambient Condition	A-01-05 Model No.: GS2310 Serial No. Ambient Condition

Orifice Transfer Standard Information							
Serial No. 3864 Slope, mc 0.05846 Intercept, bc -0.00313							
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/760) Y-ax		
1	13.4	3.70	63.40	9.2	3.0	7	
2	10.2	3.23	55.32	7.0	2.6	8	
3	7.6	2.79	47.76	5.2	2.3	1	
4	5.4	2.35	40.27	3.3	1.84	4	
5	3.0	1.75	30.03	2.0	1.43	3	
By Linear Regression of Y on X Slope , mw = Intercept, bw = Correlation coefficient* = *If Correlation Coefficient < 0.990, check and recalibrate.							
		Set Point C urve, take Qstd = 43 CFM e "Y" value according to					
Therefore, Se	$mw \ x \ Qstd + bw = [\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Therefore, Set Point; W = (mw x Qstd + bw) ² x (760 / Pa) x (Ta / 298) = 4.09						
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature		<u>у</u>	Date:	9-Dec-21	
Checked by:	Henry	Leung Signature	lem	Jan	Date:	9-Dec-21	



File No. MA16034/08/0033

Project No.	AM2 - Sai Tso	Wan Recreation	Ground				
Date:	9-D	ec-21	Next Due Date:	te: 9-Feb-22		Operator:	SK
Equipment No.:	A-(01-08		.: GS2310			1287
				1 1•4•			
Tommonotu	ra Ta (V)	293.7	Ambient C			766.6	
Temperatu	re, 1a (K)	293.1	3.7 Pressure, Pa (mmHg) 766.6				
		Or	ifice Transfer Sta	ndard Inform:	ation		
Serial No. 3864 Slope, mc 0.05846 Intercept, bc					t, bc	-0.00313	
Last Calibra	ation Date:	11-Jan-21	1	mc x Qstd + bo	$c = [\Delta H x (Pa/760)]$) x (298/Ta)] ^{1/2}	
Next Calibra	ation Date:	11-Jan-22		$Qstd = \{[\Delta H x]$	(Pa/760) x (298/7	[a)] ^{1/2} -bc} / mc	;
	[Calibration of	TSP Sampler			
Calibration		<u> </u>	fice	r		HVS	1/2
Point	ΔH (orifice), in. of water	[ΔH x (Pa/76	60) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water		0) x (298/Ta)] ^{1/2} -axis
1	13.4		3.70	63.40	9.2	3	5.07
2	10.4		3.26	55.86	6.8	2	2.64
3	8.0		2.86	49.00	5.1	2	2.28
4	5.4		2.35		3.4	1	.87
5	3.0		1.75	30.03	2.0	1	.43
Slope , mw = Correlation *If Correlation C	coefficient* =		.9982	Intercept, bw = _	-0.077	9	
			Set Point C	alculation			
From the TSP Fi		he "Y" value acc		x (Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (n	nw x Qstd + bw)	² x (760 / Pa) x (Ta / 298) =	4.01		
Remarks:							
Conducted by:	Wong Sl	ning Kwai	Signature:	k	X	Date:	9-Dec-21
Checked by:	Henry	r Leung	Signature:	lem	j draz	Date:	9-Dec-21

.



File No. MA16034/03/0033

Project No.	AM3 - Yau La							
Date:	9-D	Dec-21	Next Due Date:	9-Feb-22	Operator:	SK		
Equipment No.:	A-	01-03	Model No.:	GS2310	Serial No.	10379		
			Ambient Conditi	on				
Temperatu	ıre, Ta (K)	293.7	Pressure, Pa (mmF	Ig)	766.6			
		-						
1								

Orifice Transfer Standard Information							
Serial No.	3864	Slope, mc 0.05846 Intercept, bc -0.00313					
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$					
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc					

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.4	3.70	63.40	9.2	3.07		
2	10.4	3.26	55.86	6.9	2.66		
3	8.2	2.90	49.61	5.4	2.35		
4	5.4	2.35	40.27	3.5	1.89		
5	2.9	1.72	29.52	2.0	1.42		
Slope , mw = Correlation	By Linear Regression of Y on X Slope , mw =0.0485 Intercept, bw =0.0348						
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.					
		Set Point C	alculation				
		urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ w x Qstd + bw) ² x (760 / Pa) x (
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature:	K	<u>Д</u> .	Date: 9-Dec-21		
Checked by:	Henry I	Leung Signature:	- \-lem	- 1 Xor -	Date: 9-Dec-21		



File No. MA16034/54/0033

Project No.	Project No. AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office							
Date:	9-D	Dec-21	Next Due Date:	9-F	Feb-22	Operator:	SK	
Equipment No.:	A-	01-54	Model No.:	TE	2-5170	Serial No.	1536	
			Ambient C	ondition				
Temperatu	Temperature, Ta (K)293.7Pressure, Pa (mmHg)766.6							
	Orifice Transfer Standard Information							
Seria	Serial No. 3864 Slope mc 0.05846 Intercent bc 0.00313							

Serial No.	3864	Slope, mc	0.05846	Intercept, bc	-0.00313	
Last Calibration Date:	11-Jan-21	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	11-Jan-22	Qstd = { $[\Delta H \times (Pa/760) \times (298/Ta)]^{1/2}$ -bc} / mc				

Calibration of TSP Sampler							
Calibration		Orfice			HVS		
Point	ΔH (orifice), in. of water	$[\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$\frac{[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}}{Y-axis}$		
1	13.4	3.70	63.40	9.6	3.13		
2	10.8	3.32	56.92	7.6	2.79		
3	7.8	2.83	48.38	5.4	2.35		
4	5.8	2.44	41.73	3.6	1.92		
5	3.0	1.75	30.03	2.0	1.43		
By Linear Regression of Y on X Slope , mw = <u>0.0519</u> Intercept, bw = <u>-0.1696</u> Correlation coefficient* = <u>0.9978</u> *If Correlation Coefficient < 0.990, check and recalibrate.							
		Set Point C	Calculation				
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM					
From the Regres	sion Equation, the	e "Y" value according to					
Therefore, Se	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W}]$ v x Qstd + bw) ² x (760 / Pa) x (
Remarks:							
Conducted by:	Wong Shi	ng Kwai Signature	: <u>k</u>	<u>у</u>	Date: 9-Dec-21		
Checked by:	Henry I	Leung Signature	:_ \-lem	N. Janj-	Date: 9-Dec-21		



Calibration Certificate

0025914

Customer : Cinotech Consultants Limited RM 1710, Technology Park,		Object 1 : Serial No. /Ref. No. : Object 2 :	Microphone
18 On Lai Street, Shatin, N.T. Hong Kong Customer Code : SVEC09005		Serial No. /Ref. No. : Manufacturer : Sva	
Date of calibration: Date of the recommended re-calibration:	22/01/2021 22/01/2022	Certificate No.: Handle by:	0025914 E0002

Measuring results

	Reference value	Indication value	Deviation	Allowed deviation	Object
	94.0dB	93.6dB	-0.4dB	+/- 1.5dB	1
ſ	114.0dB	113.5dB	-0.5dB	+/- 1.5dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Calibrator with Master Sound Level Meter under 1kHz Frequency.

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s)

the allowable deviation.

Performed by

Calibration Technician

Approved by

Quality Manager



Calibration Certificate

0025916

Customer : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T. Hong Kong		Object 1 :SV30A sound calibratorSerial No. /Ref. No. :10965 / N-09-02Object 2 :Serial No. /Ref. No. :		
Customer Code : SVEC09005		Manufacturer : Svar	ntek	
Date of calibration: Date of the recommended re-calibration:	22/01/2021 22/01/2022	Certificate No.: Handle by:	0025916 E0002	

Measuring results

Reference value	Indication value	Deviation	Allowed deviation	Object
94.0dB	94.1dB	+0.1dB	+/- 0.3dB	1
114.0dB	114.3dB	+0.3dB	+/- 0.3dB	1

Measuring equipment

index	Calibrator / Master	Traceability
1	Master Sound Meter, SVAN949,sn:8571	IEC61672
2	Sound Calibrator, SV30A sn:32580	IEC60942

Ambient conditions

Temperature (20...26)°C

Humidity (20...60)%RH

Measuring procedure

Calibrated by Type 1 Sound Level Meter and 1kHz Sound Source .

Uncertainty

+/- 0.2 dB for probability not less than 95%.

Conformity

1. The resulted values were those obtained at the time of test and applies only to the item calibrated.

2. The measurement uncertainty was calculated according to the regulations of GUM with the coverage factor k=2 and contains

the uncertainty of the measuring procedure and the uncertainty of the measuring system.

3. The equipment being used in this calibration are regularly calibrated by laboratory according to ISO/IEC17025.

4.HKAS has accredited this laboratory (HOKLAS 267) for specific calibration activities as listed in the HOKLAS directory of accredited laboratories.

5. The calibrations certificate may not be reproduced.

Measured value(s) within the allo

the allowable deviation.

Performed by

Calibration Technician

Approved by

Quality Manager

High Precision Chemical Testing Ltd.

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00150



Issue Date : 16 Nov 2021

Application No. : HP00032 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-01 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001608 : 05 Nov 2021 Date Received Test Period : 08 Nov 2021 to 12 Nov 2021 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

S

Lee Wai Kit Laboratory Manager

High Precision Chemical Testing Ltd.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 16 Nov 2021

Report No.:00150Application No.:HP00032

Certificate of Calibration

Measuring equipment

Sound Calibrator
Brüel & Kjær
TYPE 4231
2326353
N-02-01
Sound Meter
BSWA Technology
BSWA 308
570188
570608
N-12-03

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+0.1	± 0.3
114.0	114.0	0.0	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

CINOTECH CONSULTANTS LIMITED



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibrat			2-Dec-21
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibration Record		2-Feb-22
Model No.:	LD-5R				
Serial No.:	972778				
Equipment No.:	SA-01-07	Sensitivity	0.001 mg/m3	-	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensitiv	vity Adjustment	735 CPM	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	ty Adjustment	735 CPM	
	Ca	libration of 1 hi	r TSP		
Calibration	Laser Dust Monitor			HVS	
Point	Mass Concentration (µg/	m3)	Mass concentration (µg/r		
	X-axis	Y-axis		Y-axis	
1	67.0			123.8	
2	59.0			117.9	
3	50.0			109.0	
Average	58.7	116.9			
By Linear Regi	ression of Y on X				
Slope, mw =	0.8730	Intercept, bw = 65.68		65.6816	
Correlation co	Defficient* = 0.9966				
	Se	t Correlation Fa	actor		
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$	116.9		
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)			58.7	

Set Correlation Factor, SCF SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

Measureing time, (min)

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: Keny Xnon 7

Technical Officer (Wong Shing Kwai)

Project Manager (Henry Leung)

60.0

2.0

CINOTECH CONSULTANTS LIMITED



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration 2-Dec-2			2-Dec-21
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ration Record	2-Feb-22
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3	<u>.</u>	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensitiv	vity Adjustment	734 CPM	
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	734 CPM	
	Cal	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	HVS			
Point	Mass Concentration (µg/s X-axis	Mass concentration (µg/m ³) Y-axis			
1	67.0		123.8 117.9		
2	58.0				
3	47.0				
Average	57.3				
By Linear Regr Slope , mw =	ression of Y on X 0.7425	Interc	ept, bw =	74.3286	
Correlation co			cpu, on	71.0200	,
Correlation co	Jenncient" – 0.9985				
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$		116.9	
Particaulate Con	centration by Dust Meter (μ g/m ³)		57.3		
Measureing time	e. (min)		60.0		

Set Correlation Factor, SCF

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: len they Project Manager (Henry Leung)

Technical Officer (Wong Shing Kwai)

2.0





Certificate of Calibration

			Calibration	Certificati	on Informat	tion		
Cal. Date:	January 11	, 2021	Roots	meter S/N:	438320	Ta:	297	°К
Operator:	Jim Tisch					Pa:	750.1	mm Hg
Calibration	Model #:	TE-5025A	Calil	brator S/N:	3864			
	· · · · · · · · · · · · · · · · · · ·							1
		Vol. Init	Vol. Final	ΔVol.	∆Time	ΔΡ	ΔΗ	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4470	3.2	2.00	
	2	3	4	1	1.0210	6.4	4.00	
	3	5	6	1	0.9140	8.0	5.00	
	4	, 7	8	1	0.8670	8.8	5.50	
	5	9	10	1	0.7140	12.9	8.00	
			[Data Tabula	tion]
			/ / Pa	V Tetd)				
	Vstd	Qstd	√ ^{∆H} (Pstd)(<u>Tstd</u>)		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	y (y-ax		Va	(x-axis)	(y-axis)	
	0.9860	0.6814	1.40		0.9957	0.6881	0.8899	
	0.9818	0.9616	1.99	02	0.9915	0.9711	1.2585	1
	0.9797	1.0719	2.22	51	0.9893	1.0824	1.4071	1
	0.9786	1.1288	2.33	37	0.9883	1.1399	1.4757	1
	0.9732	1.3630	2.814	46	0.9828	1.3765	1.7798	
		m=	2.065	566		m=	1.29348	
		b=	0.003	815	QA	b=	0.00199	
		r=	0.999	96		r=	0.99996	
				Calculatio	ns			
	Vstd=	ΔVol((Pa-ΔP))/Pstd)(Tstd/Ta	a)	Va=	ΔVol((Pa-Δ	P)/Pa)	
	Qstd=	Vstd/∆Time			Qa= Va/ΔTime			
			For subsequ	ent flow ra	te calculatio	ns:		
	Qstd=	1/m ((\\ \[\Delta H (Pa <u>Tstd</u> Pstd Ta	-))-b)	Qa=	$1/m\left(\sqrt{\Delta H}\right)$	l(Ta/Pa))-b)	
	Standard	Conditions						
Tstd						RECA	LIBRATION	
Pstd	760	mm Hg						400
A 1 1 . 1+1		Key	1120)				nnual recalibratio	-
		ter reading (i					Regulations Part	
		eter reading perature (°K)					, Reference Meth	
		ressure (mm				1	ended Particulat	
b: intercept	the second s				tn tn	e Atmosphe	ere, 9.2.17, page	30
m: slope								

isch Environmental, Inc. 45 South Miami Avenue illage of Cleves, OH 45002 <u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009



Certificate of Calibration - Wind Monitoring Station

1. Performance check of Wind Speed

Wind Sp	beed, m/s	Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.8	2.7	0.1
4.0	4.1	-0.1

2. Performance check of Wind Direction

Wind Di	rection (°)	Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

1. Performance Wind Speed Test - The wind meter was on-site calibrated against the anemometer

2. Performance Wind Direction Test - The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX C WEATHER INFORMATION

Date	Mean Air Temperature (°C) ¹	Mean Relative Humidity (%) ²	Precipitation (mm) ³
1-Dec-21	17.3	40	0.0
2-Dec-21	17.4	42	0.0
3-Dec-21	18.0	35	0.0
4-Dec-21	18.1	46	0.0
5-Dec-21	19.1	55	0.0
6-Dec-21	19.2	59	0.0
7-Dec-21	19.9	65	0.0
8-Dec-21	20.1	67	0.0
9-Dec-21	20.2	72	0.0
10-Dec-21	20.9	73	0.0
11-Dec-21	21.4	74	0.0
12-Dec-21	21.5	75	0.0
13-Dec-21	19.4	67	0.0
14-Dec-21	20.5	72	Trace
15-Dec-21	21.5	78	0.2
16-Dec-21	23.2	81	Trace
17-Dec-21	21.7	69	0.0
18-Dec-21	18.1	58	0.0
19-Dec-21	17.9	51	0.0
20-Dec-21	17.2	78	9.4
21-Dec-21	17.3	88	2.4
22-Dec-21	19.3	80	Trace
23-Dec-21	19.9	77	0.8
24-Dec-21	19.9	84	1.7
25-Dec-21	19.6	75	Trace
26-Dec-21	15.0	78	3.5
27-Dec-21	12.0	81	1.3
28-Dec-21	15.3	74	0.2
29-Dec-21	18.4	74	0.0
30-Dec-21	18.1	77	0.0
31-Dec-21	18.0	78	Trace

Appendix C - Weather Conditions During Impact Monitoring Period

(Reporting Month: December 2021)

Remarks:

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

December 2021 Wind Speed and Directions			
1 Dec 2021	12:00 AM	ESE	0.4
1 Dec 2021	1:00 AM	NNW	0.4
1 Dec 2021	2:00 AM	ESE	0.4
1 Dec 2021	3:00 AM	SE	0.4
1 Dec 2021	4:00 AM	SE	0.4
1 Dec 2021	5:00 AM	SE	0.4
1 Dec 2021	6:00 AM	SE	0.4
1 Dec 2021	7:00 AM	ESE	1.3
1 Dec 2021	8:00 AM	SE	0.4
1 Dec 2021	9:00 AM	NW	0.4
1 Dec 2021	10:00 AM	NW	0.4
1 Dec 2021	11:00 AM	NNW	1.3
1 Dec 2021	12:00 PM	NNW	0.9
1 Dec 2021	12:00 PM	NNW	1.3
	2:00 PM	NNW	
1 Dec 2021			1.3
1 Dec 2021	3:00 PM	NNE	1.3
1 Dec 2021	4:00 PM	NNE	1.3
1 Dec 2021	5:00 PM	ENE	1.8
1 Dec 2021	6:00 PM	SE	1.3
1 Dec 2021	7:00 PM	NE	1.3
1 Dec 2021	8:00 PM	NE	1.8
1 Dec 2021	9:00 PM	SE	1.8
1 Dec 2021	10:00 PM	SE	2.2
1 Dec 2021	11:00 PM	Ν	0.9
2 Dec 2021	12:00 AM	E	1.3
2 Dec 2021	1:00 AM	ESE	1.3
2 Dec 2021	2:00 AM	Е	1.3
2 Dec 2021	3:00 AM	Е	1.3
2 Dec 2021	4:00 AM	Е	1.8
2 Dec 2021	5:00 AM	Е	1.3
2 Dec 2021	6:00 AM	Е	1.3
2 Dec 2021	7:00 AM	ESE	1.8
2 Dec 2021	8:00 AM	E	1.8
2 Dec 2021	9:00 AM	E	2.2
2 Dec 2021	10:00 AM	SE	1.3
2 Dec 2021	11:00 AM	SE	3.1
2 Dec 2021 2 Dec 2021	12:00 PM	E	3.1
2 Dec 2021 2 Dec 2021	12:00 PM	ESE	3.6
2 Dec 2021 2 Dec 2021	2:00 PM	ESE E	2.2
2 Dec 2021	3:00 PM	E	1.8
2 Dec 2021	4:00 PM	ESE	1.8
2 Dec 2021	5:00 PM	ESE	1.8
2 Dec 2021	6:00 PM	E	1.8
2 Dec 2021	7:00 PM	ESE	1.8
2 Dec 2021	8:00 PM	E	1.8
2 Dec 2021	9:00 PM	W	1.3
2 Dec 2021	10:00 PM	W	1.3
2 Dec 2021	11:00 PM	W	1.3
3 Dec 2021	12:00 AM	W	0.9
3 Dec 2021	1:00 AM	W	0.9
3 Dec 2021	2:00 AM	NNW	0.9
3 Dec 2021	3:00 AM	ENE	0.9
3 Dec 2021	4:00 AM	NW	0.9
3 Dec 2021	5:00 AM	W	1.8
3 Dec 2021	6:00 AM	W	1.3
3 Dec 2021	7:00 AM	W	1.3
3 Dec 2021	8:00 AM	NNW	1.3
5 100 2021	0.00 /11/1	TATAAA	1.5

December 2021			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
3 Dec 2021	9:00 AM	NW	1.8
3 Dec 2021	10:00 AM	W	1.3
3 Dec 2021	11:00 AM	NW	1.8
3 Dec 2021	12:00 PM	NW	1.3
3 Dec 2021	1:00 PM	W	0.9
3 Dec 2021	2:00 PM	NW	1.3
3 Dec 2021	3:00 PM	WNW	1.3
3 Dec 2021	4:00 PM	NW	2.2
3 Dec 2021	5:00 PM	WNW	1.8
3 Dec 2021	6:00 PM	NW	0.4
3 Dec 2021	7:00 PM	NW	0.9
3 Dec 2021	8:00 PM	W	1.3
3 Dec 2021	9:00 PM	W	1.3
3 Dec 2021	10:00 PM	WNW	1.3
3 Dec 2021	11:00 PM	SE	0.9
4 Dec 2021	12:00 AM	SE	0.9
4 Dec 2021	1:00 AM	E	0.9
4 Dec 2021	2:00 AM	ESE	0.9
4 Dec 2021	3:00 AM	ESE	0.9
4 Dec 2021	4:00 AM	E	1.8
4 Dec 2021	5:00 AM	ESE	1.3
4 Dec 2021	6:00 AM	E	1.3
4 Dec 2021	7:00 AM	E	1.3
4 Dec 2021	8:00 AM	NNW	1.3
4 Dec 2021	9:00 AM	E	1.3
4 Dec 2021	10:00 AM	E	1.8
4 Dec 2021	11:00 AM	SE	1.8
4 Dec 2021	12:00 PM	ESE	2.7
4 Dec 2021	1:00 PM	ESE	1.8
4 Dec 2021	2:00 PM	ESE	1.8
4 Dec 2021	3:00 PM	W	1.8
4 Dec 2021	4:00 PM	W	1.8
4 Dec 2021	5:00 PM	W	1.8
4 Dec 2021	6:00 PM	W	1.3
4 Dec 2021	7:00 PM	W	1.3
4 Dec 2021	8:00 PM	NNW	1.3
4 Dec 2021	9:00 PM	ENE	1.3
4 Dec 2021	10:00 PM	NW	1.3
4 Dec 2021	11:00 PM	W	1.3
5 Dec 2021	12:00 AM	W	0.9
5 Dec 2021	1:00 AM	W	0.9
5 Dec 2021	2:00 AM	NNW	0.9
5 Dec 2021	3:00 AM	NW	0.9
5 Dec 2021	4:00 AM	W	0.9
5 Dec 2021	5:00 AM	NW	1.8
5 Dec 2021	6:00 AM	NW	1.3
5 Dec 2021	7:00 AM	W	1.3
5 Dec 2021	8:00 AM	NW	0.9
5 Dec 2021	9:00 AM	WNW	1.3
5 Dec 2021	10:00 AM	NW	0.9
5 Dec 2021	11:00 AM	WNW	0.9
5 Dec 2021	12:00 PM	NW	0.9
5 Dec 2021	1:00 PM	NW	0.4
5 Dec 2021	2:00 PM	W	0.9
5 Dag 2021	3:00 PM	W	0.9
5 Dec 2021	5100 1101		
5 Dec 2021 5 Dec 2021	4:00 PM	WNW	0.4

December 2021 Wind Speed and Directions			
5 Dec 2021	6:00 PM	WNW	0.4
5 Dec 2021	7:00 PM	WNW	0.9
5 Dec 2021	8:00 PM	Ν	0.9
5 Dec 2021	9:00 PM	E	1.3
5 Dec 2021	10:00 PM	ESE	1.8
5 Dec 2021	11:00 PM	E	1.8
6 Dec 2021	12:00 AM	ESE	1.3
6 Dec 2021	1:00 AM	E	1.8
6 Dec 2021	2:00 AM	ESE	3.1
6 Dec 2021	3:00 AM	Е	3.6
6 Dec 2021	4:00 AM	ESE	2.2
6 Dec 2021	5:00 AM	Е	3.1
6 Dec 2021	6:00 AM	Е	2.2
6 Dec 2021	7:00 AM	ESE	1.8
6 Dec 2021	8:00 AM	Е	2.2
6 Dec 2021	9:00 AM	ESE	2.7
6 Dec 2021	10:00 AM	Е	1.8
6 Dec 2021	11:00 AM	Е	1.8
6 Dec 2021	12:00 PM	ESE	2.2
6 Dec 2021	1:00 PM	ESE	1.8
6 Dec 2021	2:00 PM	ESE	1.3
6 Dec 2021	3:00 PM	ESE	0.9
6 Dec 2021	4:00 PM	ESE	0.9
6 Dec 2021	5:00 PM	ESE	1.3
6 Dec 2021	6:00 PM	SE	0.9
6 Dec 2021	7:00 PM	NNW	1.3
6 Dec 2021	8:00 PM	NNW	1.3
6 Dec 2021	9:00 PM	WNW	1.3
6 Dec 2021	10:00 PM	WNW	0.9
6 Dec 2021	11:00 PM	NNW	0.9
7 Dec 2021	12:00 AM	ESE	0.9
7 Dec 2021 7 Dec 2021	1:00 AM	ESE	0.9
7 Dec 2021 7 Dec 2021	2:00 AM	ESE	0.9
7 Dec 2021 7 Dec 2021	3:00 AM	ESE	1.8
7 Dec 2021 7 Dec 2021	4:00 AM	SE	1.8
7 Dec 2021 7 Dec 2021	5:00 AM	ESE	1.3
7 Dec 2021 7 Dec 2021	6:00 AM	ESE	1.3
	7:00 AM	SE	0.9
7 Dec 2021	8:00 AM	ESE	0.9
7 Dec 2021	9:00 AM	ESE	1.3
7 Dec 2021	10:00 AM	E	1.8
7 Dec 2021	11:00 AM	ESE	1.8
7 Dec 2021	12:00 PM	E	1.3
7 Dec 2021	1:00 PM	WNW	1.3
7 Dec 2021	2:00 PM	NW	0.9
7 Dec 2021	3:00 PM	SE	0.9
7 Dec 2021	4:00 PM	WNW	0.9
7 Dec 2021	5:00 PM	W	0.9
7 Dec 2021	6:00 PM	WNW	0.9
7 Dec 2021	7:00 PM	NNW	0.9
7 Dec 2021	8:00 PM	WNW	0.4
7 Dec 2021	9:00 PM	NW	0.4
7 Dec 2021	10:00 PM	WNW	0.4
7 Dec 2021	11:00 PM	SE	0.0
8 Dec 2021	12:00 AM	WNW	0.4
8 Dec 2021 8 Dec 2021 8 Dec 2021	1:00 AM 2:00 AM	WNW NW	0.9

December 2021 Wind Speed and Directions			
8 Dec 2021	3:00 AM	W	0.9
8 Dec 2021	4:00 AM	WNW	0.4
8 Dec 2021	5:00 AM	WNW	0.9
8 Dec 2021	6:00 AM	WNW	0.9
8 Dec 2021	7:00 AM	WNW	0.4
8 Dec 2021	8:00 AM	WNW	0.4
8 Dec 2021	9:00 AM	W	0.4
8 Dec 2021	10:00 AM	W	0.9
8 Dec 2021	11:00 AM	NNW	1.3
8 Dec 2021	12:00 PM	NNW	0.9
8 Dec 2021	1:00 PM	NNW	1.8
8 Dec 2021	2:00 PM	NNW	3.1
8 Dec 2021	3:00 PM	NNW	1.3
8 Dec 2021	4:00 PM	NNW	1.3
8 Dec 2021	5:00 PM	WNW	1.3
8 Dec 2021	6:00 PM	NNW	0.9
8 Dec 2021	7:00 PM	NNW	0.9
8 Dec 2021	8:00 PM	W	0.9
8 Dec 2021	9:00 PM	WNW	0.9
8 Dec 2021	10:00 PM	WNW	0.9
8 Dec 2021	11:00 PM	NW	1.8
9 Dec 2021	12:00 AM	W	1.3
9 Dec 2021	1:00 AM	SE	1.3
9 Dec 2021 9 Dec 2021	2:00 AM	SSE	0.4
9 Dec 2021	3:00 AM	SSE	0.4
9 Dec 2021	4:00 AM	SSE SE	0.0
9 Dec 2021	5:00 AM		
9 Dec 2021	6:00 AM	ESE	0.9
9 Dec 2021	7:00 AM	E	0.4
9 Dec 2021	8:00 AM	ESE	0.9
9 Dec 2021	9:00 AM	ESE	1.8
9 Dec 2021	10:00 AM	E	2.2
9 Dec 2021	11:00 AM	ESE	1.8
9 Dec 2021	12:00 PM	SE	1.8
9 Dec 2021	1:00 PM	E	1.8
9 Dec 2021	2:00 PM	ESE	1.3
9 Dec 2021	3:00 PM	SSE	1.3
9 Dec 2021	4:00 PM	SE	0.9
9 Dec 2021	5:00 PM	ESE	0.9
9 Dec 2021	6:00 PM	WNW	0.4
9 Dec 2021	7:00 PM	ESE	0.9
9 Dec 2021	8:00 PM	ESE	1.3
9 Dec 2021	9:00 PM	ESE	1.3
9 Dec 2021	10:00 PM	E	1.8
9 Dec 2021	11:00 PM	ESE	1.3
10 Dec 2021	12:00 AM	ESE	1.8
10 Dec 2021	1:00 AM	ESE	1.8
10 Dec 2021	2:00 AM	W	1.8
10 Dec 2021	3:00 AM	W	2.2
10 Dec 2021	4:00 AM	W	1.8
10 Dec 2021	5:00 AM	W	1.8
10 Dec 2021	6:00 AM	W	1.3
10 Dec 2021	7:00 AM	NNW	1.8
			1.8
10 Dec 2021	8:00 AM	ENE	1.0
10 Dec 2021			
	8:00 AM 9:00 AM 10:00 AM	NW W	1.8 1.8 1.8

December 2021			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
10 Dec 2021	12:00 PM	W	1.8
10 Dec 2021	1:00 PM	NNW	3.6
10 Dec 2021	2:00 PM	NW	4.0
10 Dec 2021	3:00 PM	W	4.5
10 Dec 2021	4:00 PM	NW	3.1
10 Dec 2021	5:00 PM	NW	4.0
10 Dec 2021	6:00 PM	W	1.8
10 Dec 2021	7:00 PM	NW	0.9
10 Dec 2021	8:00 PM	WNW	0.9
10 Dec 2021	9:00 PM	NW	0.4
10 Dec 2021	10:00 PM	WNW	0.4
10 Dec 2021	11:00 PM	NW	0.4
11 Dec 2021	12:00 AM	NW	0.9
11 Dec 2021	1:00 AM	W	1.8
11 Dec 2021	2:00 AM	W	1.8
11 Dec 2021	3:00 AM	WNW	2.2
11 Dec 2021	4:00 AM	ESE	1.8
11 Dec 2021	5:00 AM	Е	1.8
11 Dec 2021	6:00 AM	Е	1.3
11 Dec 2021	7:00 AM	ESE	1.8
11 Dec 2021	8:00 AM	SE	1.8
11 Dec 2021	9:00 AM	SE	1.8
11 Dec 2021	10:00 AM	ESE	1.8
11 Dec 2021	11:00 AM	ESE	1.8
11 Dec 2021	12:00 PM	NW	1.8
11 Dec 2021	1:00 PM	NW	3.6
11 Dec 2021	2:00 PM	NW	4.0
11 Dec 2021	3:00 PM	NW	4.5
11 Dec 2021	4:00 PM	NW	3.1
11 Dec 2021	5:00 PM	NW	4.0
11 Dec 2021	6:00 PM	NW	1.8
11 Dec 2021	7:00 PM	NW	0.9
11 Dec 2021	8:00 PM	W	0.9
11 Dec 2021	9:00 PM	N	0.4
11 Dec 2021	10:00 PM	NW	0.4
11 Dec 2021	11:00 PM	WNW	0.4
12 Dec 2021	12:00 AM	W	1.3
12 Dec 2021	1:00 AM	W	1.3
12 Dec 2021	2:00 AM	W	1.3
12 Dec 2021	3:00 AM	W	0.9
12 Dec 2021	4:00 AM	W	0.9
12 Dec 2021	5:00 AM	W	0.9
12 Dec 2021	6:00 AM	W	0.9
12 Dec 2021	7:00 AM	W	0.9
12 Dec 2021	8:00 AM	W	1.8
12 Dec 2021	9:00 AM	NNW	1.3
12 Dec 2021	10:00 AM	ENE	1.3
12 Dec 2021 12 Dec 2021	11:00 AM	NW	1.5
12 Dec 2021 12 Dec 2021	12:00 PM	W	1.3
12 Dec 2021 12 Dec 2021	1:00 PM	W	1.5
12 Dec 2021 12 Dec 2021	2:00 PM	W	1.8
12 Dec 2021 12 Dec 2021	3:00 PM		0.9
	4:00 PM	NW	1.3
12 Dec 2021 12 Dec 2021	4:00 PM 5:00 PM	W	0.9
12 Dec 2021 12 Dec 2021	6:00 PM 7:00 PM	NW	0.9
12 Dec 2021 12 Dec 2021	8:00 PM	NW W	
12 Dec 2021	0:00 PW	VV	1.3

December 2021 Wind Speed and Directions			
12 Dec 2021	9:00 PM	NW	0.9
12 Dec 2021	10:00 PM	WNW	1.3
12 Dec 2021	11:00 PM	NW	1.8
13 Dec 2021	12:00 AM	WNW	1.8
13 Dec 2021	1:00 AM	NW	1.8
13 Dec 2021	2:00 AM	NW	1.8
13 Dec 2021	3:00 AM	W	1.3
13 Dec 2021	4:00 AM	W	0.9
13 Dec 2021	5:00 AM	WNW	0.9
13 Dec 2021	6:00 AM	ENE	0.9
13 Dec 2021	7:00 AM	NW	0.4
13 Dec 2021	8:00 AM	W	0.9
13 Dec 2021	9:00 AM	W	1.3
13 Dec 2021	10:00 AM	W	1.3
13 Dec 2021	11:00 AM	W	1.3
13 Dec 2021	12:00 PM	W	1.8
13 Dec 2021	1:00 PM	WNW	1.3
13 Dec 2021	2:00 PM	NW	1.8
13 Dec 2021	3:00 PM	NW	2.2
13 Dec 2021	4:00 PM	NW	1.3
13 Dec 2021	5:00 PM	NW	1.3
13 Dec 2021	6:00 PM	NW	1.3
13 Dec 2021	7:00 PM	NW	0.9
13 Dec 2021	8:00 PM	NW	0.9
13 Dec 2021	9:00 PM	WNW	0.9
13 Dec 2021	10:00 PM	WNW	0.9
13 Dec 2021	11:00 PM	W	0.9
13 Dec 2021	12:00 AM	WNW	1.8
14 Dec 2021	1:00 AM	NW	1.3
14 Dec 2021	2:00 AM	NW	1.3
14 Dec 2021	3:00 AM	NW	1.3
14 Dec 2021	4:00 AM	NW	1.3
14 Dec 2021	5:00 AM	NW	1.5
14 Dec 2021 14 Dec 2021	6:00 AM	NW	1.8
14 Dec 2021 14 Dec 2021	7:00 AM	NW	0.9
14 Dec 2021 14 Dec 2021	8:00 AM	NW	0.9
14 Dec 2021	9:00 AM	NW	1.8
14 Dec 2021	10:00 AM	NW	1.3
14 Dec 2021	11:00 AM	NW	1.8
14 Dec 2021	12:00 PM	W	1.3
14 Dec 2021	1:00 PM	W	1.8
14 Dec 2021	2:00 PM	W	1.3
14 Dec 2021	3:00 PM	NW	1.8
14 Dec 2021	4:00 PM	NW	4.0
14 Dec 2021	5:00 PM	NW	3.6
14 Dec 2021	6:00 PM	NW	3.6
14 Dec 2021	7:00 PM	NW	1.3
14 Dec 2021	8:00 PM	NW	1.3
14 Dec 2021	9:00 PM	NW	1.3
14 Dec 2021	10:00 PM	W	0.9
14 Dec 2021	11:00 PM	W	1.3
15 Dec 2021	12:00 AM	W	1.8
15 Dec 2021	1:00 AM	W	1.3
15 Dec 2021	2:00 AM	W	1.3
15 Dec 2021	3:00 AM	W	0.9
15 Dec 2021	4:00 AM	WNW	0.9
15 Dec 2021 15 Dec 2021	5:00 AM	W	0.9

C-7

December 2021				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
15 Dec 2021	6:00 AM	NW	0.9	
15 Dec 2021	7:00 AM	WNW	1.3	
15 Dec 2021	8:00 AM	W	1.3	
15 Dec 2021	9:00 AM	W	1.3	
15 Dec 2021	10:00 AM	NW	1.3	
15 Dec 2021	11:00 AM	NW	1.3	
15 Dec 2021	12:00 PM	NW	1.3	
15 Dec 2021	1:00 PM	NW	0.9	
15 Dec 2021	2:00 PM	NW	1.3	
15 Dec 2021	3:00 PM	W	1.3	
15 Dec 2021	4:00 PM	NW	1.3	
15 Dec 2021	5:00 PM	W	0.9	
15 Dec 2021	6:00 PM	NW	0.9	
15 Dec 2021	7:00 PM	NW	0.9	
15 Dec 2021	8:00 PM	NW	0.9	
15 Dec 2021	9:00 PM	NW	0.9	
15 Dec 2021	10:00 PM	NW	1.8	
15 Dec 2021	11:00 PM	NW	1.3	
16 Dec 2021	12:00 AM	NW	1.3	
16 Dec 2021	1:00 AM	NW	1.8	
16 Dec 2021	2:00 AM	NW	1.3	
16 Dec 2021	3:00 AM	WNW	0.9	
16 Dec 2021	4:00 AM	NW	1.3	
16 Dec 2021	5:00 AM	W	0.9	
16 Dec 2021	6:00 AM	W	1.3	
16 Dec 2021	7:00 AM	NW	1.3	
16 Dec 2021	8:00 AM	NW	2.2	
16 Dec 2021	9:00 AM	NW	1.8	
16 Dec 2021	10:00 AM	NW	1.8	
16 Dec 2021	11:00 AM	Е	1.8	
16 Dec 2021	12:00 PM	NW	1.3	
16 Dec 2021	1:00 PM	NW	2.7	
16 Dec 2021	2:00 PM	NW	1.8	
16 Dec 2021	3:00 PM	NW	1.8	
16 Dec 2021	4:00 PM	NW	2.7	
16 Dec 2021	5:00 PM	NW	1.8	
16 Dec 2021	6:00 PM	NW	1.8	
16 Dec 2021	7:00 PM	NW	1.8	
16 Dec 2021	8:00 PM	NW	1.8	
16 Dec 2021	9:00 PM	NW	2.2	
16 Dec 2021	10:00 PM	NW	1.8	
16 Dec 2021	11:00 PM	NW	0.9	
17 Dec 2021	12:00 AM	NW	1.3	
17 Dec 2021	1:00 AM	NE	0.9	
17 Dec 2021	2:00 AM	NNE	0.4	
17 Dec 2021	3:00 AM	NE	0.4	
17 Dec 2021	4:00 AM	NW	0.4	
17 Dec 2021	5:00 AM	N	0.4	
17 Dec 2021	6:00 AM	NE	0.9	
17 Dec 2021 17 Dec 2021	7:00 AM	NE NE	0.9	
17 Dec 2021	8:00 AM	NE NE	0.9	
17 Dec 2021 17 Dec 2021	9:00 AM	NW	0.9	
17 Dec 2021 17 Dec 2021	10:00 AM	NW	0.9	
17 Dec 2021 17 Dec 2021	10:00 AM 11:00 AM	NW NW	0.9	
17 Dec 2021 17 Dec 2021	12:00 PM	NW NW	1.3	
17 Dec 2021 17 Dec 2021	1:00 PM 2:00 PM	NW NW	2.2	
1 / Dec 2021	2.00 PNI	IN W	2.2	

December 2021 Wind Speed and Directions			
17 Dec 2021	3:00 PM	NW	2.7
17 Dec 2021	4:00 PM	NW	4.5
17 Dec 2021	5:00 PM	NW	3.1
17 Dec 2021	6:00 PM	NW	1.3
17 Dec 2021	7:00 PM	NW	1.3
17 Dec 2021	8:00 PM	NW	1.3
17 Dec 2021	9:00 PM	NW	0.9
17 Dec 2021	10:00 PM	NE	0.9
17 Dec 2021	11:00 PM	Ν	0.9
18 Dec 2021	12:00 AM	Ν	0.9
18 Dec 2021	1:00 AM	N	0.9
18 Dec 2021	2:00 AM	N	1.8
18 Dec 2021	3:00 AM	N	1.3
18 Dec 2021	4:00 AM	N	1.3
18 Dec 2021	5:00 AM		1.3
18 Dec 2021	6:00 AM		1.3
18 Dec 2021 18 Dec 2021	7:00 AM		1.3
18 Dec 2021	8:00 AM	NNW	0.9
18 Dec 2021	9:00 AM	NNW	0.9
18 Dec 2021	10:00 AM	NE	0.9
18 Dec 2021	11:00 AM	NE	0.9
18 Dec 2021	12:00 PM	NW	0.9
18 Dec 2021	1:00 PM	NW	1.8
18 Dec 2021	2:00 PM	NW	1.3
18 Dec 2021	3:00 PM	NW	1.3
18 Dec 2021	4:00 PM	NW	2.2
18 Dec 2021	5:00 PM	W	1.3
18 Dec 2021	6:00 PM	W	1.3
18 Dec 2021	7:00 PM	NW	1.8
18 Dec 2021	8:00 PM	W	1.3
18 Dec 2021	9:00 PM	W	1.3
18 Dec 2021	10:00 PM	W	1.3
18 Dec 2021	11:00 PM	WNW	1.3
19 Dec 2021	12:00 AM	W	1.3
19 Dec 2021	1:00 AM	W	1.3
19 Dec 2021	2:00 AM	WNW	1.3
19 Dec 2021	3:00 AM	W	0.9
19 Dec 2021	4:00 AM	W	0.9
19 Dec 2021	5:00 AM	W	0.9
19 Dec 2021 19 Dec 2021	6:00 AM	W	0.9
19 Dec 2021 19 Dec 2021	7:00 AM	NW	0.9
19 Dec 2021 19 Dec 2021	7:00 AM 8:00 AM	NW NW	0.9
		W	
19 Dec 2021	9:00 AM		0.4
19 Dec 2021	10:00 AM	W	0.4
19 Dec 2021	11:00 AM	NW	0.9
19 Dec 2021	12:00 PM	NW	1.3
19 Dec 2021	1:00 PM	W	0.9
19 Dec 2021	2:00 PM	WSW	0.9
19 Dec 2021	3:00 PM	W	0.9
19 Dec 2021	4:00 PM	NW	0.9
19 Dec 2021	5:00 PM	W	0.9
19 Dec 2021	6:00 PM	ESE	1.8
19 Dec 2021	7:00 PM	ESE	1.8
19 Dec 2021	8:00 PM	E	2.2
19 Dec 2021	9:00 PM	Е	2.2
19 Dec 2021	10:00 PM	ESE	1.3
19 Dec 2021	11:00 PM	SE	0.9

December 2021			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
20 Dec 2021	12:00 AM	SE	0.4
20 Dec 2021	1:00 AM	ESE	1.3
20 Dec 2021	2:00 AM	ENE	0.9
20 Dec 2021	3:00 AM	ESE	0.9
20 Dec 2021	4:00 AM	E	1.3
20 Dec 2021	5:00 AM	ESE	0.9
20 Dec 2021	6:00 AM	ESE	0.9
20 Dec 2021	7:00 AM	E	0.9
20 Dec 2021	8:00 AM	E	1.3
20 Dec 2021	9:00 AM	E	0.9
20 Dec 2021	10:00 AM	ESE	1.8
20 Dec 2021	11:00 AM	NW	1.8
20 Dec 2021	12:00 PM	NW	1.8
20 Dec 2021	1:00 PM	NW	2.7
20 Dec 2021	2:00 PM	NW	3.6
20 Dec 2021	3:00 PM	NW	2.7
20 Dec 2021	4:00 PM	NW	4.0
20 Dec 2021	5:00 PM	NW	2.7
20 Dec 2021	6:00 PM	NW	1.3
20 Dec 2021	7:00 PM	W	1.3
20 Dec 2021	8:00 PM	W	1.3
20 Dec 2021	9:00 PM	W	0.9
20 Dec 2021	10:00 PM	WNW	0.9
20 Dec 2021	11:00 PM	SE	0.9
21 Dec 2021	12:00 AM	ESE	0.9
21 Dec 2021	1:00 AM	ESE	0.9
21 Dec 2021	2:00 AM	SE	1.8
21 Dec 2021	3:00 AM	Е	1.3
21 Dec 2021	4:00 AM	ESE	1.3
21 Dec 2021	5:00 AM	ESE	1.3
21 Dec 2021	6:00 AM	ESE	0.9
21 Dec 2021	7:00 AM	ESE	0.9
21 Dec 2021	8:00 AM	E	0.9
21 Dec 2021	9:00 AM	ESE	0.4
21 Dec 2021	10:00 AM	NW	1.8
21 Dec 2021	11:00 AM	NW	1.8
21 Dec 2021	12:00 PM	NW	2.2
21 Dec 2021 21 Dec 2021	1:00 PM	NW	1.8
21 Dec 2021 21 Dec 2021	2:00 PM	NW	2.7
21 Dec 2021 21 Dec 2021	3:00 PM	NW	1.8
21 Dec 2021 21 Dec 2021	4:00 PM	NW	2.7
21 Dec 2021 21 Dec 2021	5:00 PM	NE	0.9
21 Dec 2021 21 Dec 2021	6:00 PM	NW	1.8
21 Dec 2021 21 Dec 2021	7:00 PM	NW	1.8
21 Dec 2021 21 Dec 2021	8:00 PM	NW	0.9
21 Dec 2021 21 Dec 2021	9:00 PM	NW	1.8
21 Dec 2021 21 Dec 2021	10:00 PM	NW	2.2
21 Dec 2021 21 Dec 2021	11:00 PM	NW	1.8
21 Dec 2021 22 Dec 2021	12:00 AM	NW	1.8
22 Dec 2021 22 Dec 2021			
	1:00 AM	NW	0.4
22 Dec 2021	2:00 AM	NW	0.4
22 Dec 2021	3:00 AM	NW	0.9
22 Dec 2021	4:00 AM	WNW	0.4
22 Dec 2021	5:00 AM	WNW	0.4
22 Dec 2021	6:00 AM	NW	0.9
22 Dec 2021	7:00 AM	NW	0.4
22 Dec 2021	8:00 AM	NW	1.3

December 2021				
Wind Speed and Directions				
Date	Time	Direction	Wind Speed m-s	
22 Dec 2021	9:00 AM	NW	0.9	
22 Dec 2021	10:00 AM	NW	1.8	
22 Dec 2021	11:00 AM	NW	1.8	
22 Dec 2021	12:00 PM	NW	1.3	
22 Dec 2021	1:00 PM	ESE	0.9	
22 Dec 2021	2:00 PM	NW	0.9	
22 Dec 2021	3:00 PM	NW	0.9	
22 Dec 2021	4:00 PM	NW	2.2	
22 Dec 2021	5:00 PM	NW	1.8	
22 Dec 2021	6:00 PM	NW	1.3	
22 Dec 2021	7:00 PM	NW	0.4	
22 Dec 2021	8:00 PM	NW	0.9	
22 Dec 2021	9:00 PM	NNW	1.3	
22 Dec 2021	10:00 PM	NW	1.3	
22 Dec 2021	11:00 PM	ESE	1.3	
23 Dec 2021	12:00 AM	ESE	0.9	
23 Dec 2021	1:00 AM	ESE	0.9	
23 Dec 2021	2:00 AM	ESE	0.9	
23 Dec 2021	3:00 AM		0.9	
23 Dec 2021	4:00 AM		0.9	
23 Dec 2021	5:00 AM	NNW	1.8	
23 Dec 2021	6:00 AM	W	1.3	
23 Dec 2021	7:00 AM	NW	1.3	
23 Dec 2021	8:00 AM	NW	1.3	
23 Dec 2021	9:00 AM	W	1.3	
23 Dec 2021	10:00 AM	NW	1.3	
23 Dec 2021 23 Dec 2021	11:00 AM	W	0.9	
23 Dec 2021 23 Dec 2021	12:00 PM	NW	1.3	
23 Dec 2021 23 Dec 2021	12:00 PM 1:00 PM	NW	1.3	
23 Dec 2021 23 Dec 2021	2:00 PM	NW W	1.3	
	3:00 PM	W		
23 Dec 2021	4:00 PM		1.3	
23 Dec 2021	5:00 PM	W	1.3	
23 Dec 2021	6:00 PM	NW	1.3	
23 Dec 2021	7:00 PM	W	1.3	
23 Dec 2021	8:00 PM	NW	1.3	
23 Dec 2021	9:00 PM	W	0.9	
23 Dec 2021	10:00 PM	W	0.9	
23 Dec 2021	11:00 PM	W	1.3	
24 Dec 2021	12:00 AM	W	1.3	
24 Dec 2021	1:00 AM	W	0.9	
24 Dec 2021	2:00 AM	W	0.9	
24 Dec 2021	3:00 AM	W	0.9	
24 Dec 2021	4:00 AM	WNW	1.3	
24 Dec 2021	5:00 AM	W	0.4	
24 Dec 2021	6:00 AM	W	0.4	
24 Dec 2021	7:00 AM	W	0.4	
24 Dec 2021	8:00 AM	WNW	0.9	
24 Dec 2021	9:00 AM	NW	1.3	
24 Dec 2021	10:00 AM	W	0.9	
24 Dec 2021	11:00 AM	W	1.3	
24 Dec 2021	12:00 PM	NW	1.8	
24 Dec 2021	1:00 PM	NW	3.1	
24 Dec 2021	2.00 DM	NW	4.9	
24 Dec 2021	2:00 PM	1,1,1		
24 Dec 2021 24 Dec 2021	2:00 PM 3:00 PM	NW	3.1	

	December 2021				
Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s		
24 Dec 2021	6:00 PM	NW	1.3		
24 Dec 2021	7:00 PM	NW	1.8		
24 Dec 2021	8:00 PM	NE	0.9		
24 Dec 2021	9:00 PM	NW	0.9		
24 Dec 2021	10:00 PM	NW	1.3		
24 Dec 2021	11:00 PM	NW	1.3		
25 Dec 2021	12:00 AM	NW	1.3		
25 Dec 2021	1:00 AM	NW	1.3		
25 Dec 2021	2:00 AM	Е	0.9		
25 Dec 2021	3:00 AM	Е	0.9		
25 Dec 2021	4:00 AM	Е	0.9		
25 Dec 2021	5:00 AM	E	0.9		
25 Dec 2021	6:00 AM	ESE	0.9		
25 Dec 2021	7:00 AM	ESE	1.8		
25 Dec 2021	8:00 AM	ENE	1.3		
25 Dec 2021	9:00 AM	ENE	1.3		
25 Dec 2021 25 Dec 2021	10:00 AM	NW	1.3		
25 Dec 2021 25 Dec 2021	10:00 AM 11:00 AM	NW	1.3		
25 Dec 2021	12:00 PM	NW	1.3		
25 Dec 2021	1:00 PM	NW	1.8		
25 Dec 2021	2:00 PM	ESE	0.9		
25 Dec 2021	3:00 PM	NW	1.3		
25 Dec 2021	4:00 PM	NNW	1.3		
25 Dec 2021	5:00 PM	ENE	1.3		
25 Dec 2021	6:00 PM	ESE	1.3		
25 Dec 2021	7:00 PM	E	1.8		
25 Dec 2021	8:00 PM	ESE	1.8		
25 Dec 2021	9:00 PM	SE	2.7		
25 Dec 2021	10:00 PM	Е	2.2		
25 Dec 2021	11:00 PM	Е	2.2		
26 Dec 2021	12:00 AM	Е	1.8		
26 Dec 2021	1:00 AM	Е	1.3		
26 Dec 2021	2:00 AM	Е	1.3		
26 Dec 2021	3:00 AM	NW	0.9		
26 Dec 2021	4:00 AM	WNW	0.4		
26 Dec 2021	5:00 AM	WNW	0.9		
26 Dec 2021	6:00 AM	W	0.9		
26 Dec 2021	7:00 AM	W	0.9		
26 Dec 2021	8:00 AM	WNW	0.9		
26 Dec 2021 26 Dec 2021	9:00 AM	ESE	0.9		
26 Dec 2021 26 Dec 2021	10:00 AM	WNW	0.4		
26 Dec 2021 26 Dec 2021	10:00 AM 11:00 AM	WINW	0.4		
26 Dec 2021 26 Dec 2021	12:00 AM	W	0.9		
		W W			
26 Dec 2021	1:00 PM		0.9		
26 Dec 2021	2:00 PM	W	1.3		
26 Dec 2021	3:00 PM	W	0.9		
26 Dec 2021	4:00 PM	W	0.4		
26 Dec 2021	5:00 PM	ESE	0.4		
26 Dec 2021	6:00 PM	ENE	0.4		
26 Dec 2021	7:00 PM	W	0.9		
26 Dec 2021	8:00 PM	W	1.3		
26 Dec 2021	9:00 PM	W	1.3		
	10:00 PM	W	1.3		
26 Dec 2021		2 777 7			
26 Dec 2021 26 Dec 2021	11:00 PM	NW	0.9		
	11:00 PM 12:00 AM	NW E	0.9		
26 Dec 2021					

December 2021 Wind Speed and Directions				
27 Dec 2021	3:00 AM	NW	3.1	
27 Dec 2021	4:00 AM	NW	3.1	
27 Dec 2021	5:00 AM	NW	1.3	
27 Dec 2021	6:00 AM	W	0.4	
27 Dec 2021	7:00 AM	NW	1.3	
27 Dec 2021	8:00 AM	NW	0.9	
27 Dec 2021	9:00 AM	WNW	0.9	
27 Dec 2021	10:00 AM	W	0.4	
27 Dec 2021	11:00 AM	W	0.9	
27 Dec 2021	12:00 PM	W	0.4	
27 Dec 2021	1:00 PM	WNW	0.4	
27 Dec 2021	2:00 PM	W	0.4	
27 Dec 2021	3:00 PM	WNW	0.4	
27 Dec 2021	4:00 PM	WNW	0.4	
27 Dec 2021	5:00 PM	WNW	0.4	
27 Dec 2021	6:00 PM	WNW	0.4	
27 Dec 2021	7:00 PM	WNW	0.4	
27 Dec 2021	8:00 PM	WNW	0.4	
27 Dec 2021	9:00 PM	NW	0.4	
27 Dec 2021	10:00 PM	WNW	0.9	
27 Dec 2021	11:00 PM	WNW	0.9	
28 Dec 2021	12:00 AM	NW	0.4	
28 Dec 2021	1:00 AM	NW	0.9	
28 Dec 2021	2:00 AM	NW	0.9	
28 Dec 2021	3:00 AM	NW	0.4	
28 Dec 2021	4:00 AM	NW	0.4	
28 Dec 2021	5:00 AM	NW	1.3	
28 Dec 2021	6:00 AM	WNW	1.3	
28 Dec 2021	7:00 AM	NE	1.3	
28 Dec 2021	8:00 AM	NE	0.9	
28 Dec 2021	9:00 AM	NW	0.9	
28 Dec 2021	10:00 AM	NW	0.9	
28 Dec 2021	11:00 AM	NW	0.9	
28 Dec 2021	12:00 PM	NW	0.9	
28 Dec 2021	1:00 PM	NW	1.8	
28 Dec 2021	2:00 PM	NE	1.3	

December 2021					
Wind Speed and Directions					
Date	Time	Direction	Wind Speed m-s		
28 Dec 2021	3:00 PM	NE	1.3		
28 Dec 2021	4:00 PM	NW	0.4		
28 Dec 2021	5:00 PM	WNW	0.0		
28 Dec 2021	6:00 PM	W	0.4		
28 Dec 2021	7:00 PM	W	0.0		
28 Dec 2021	8:00 PM	W	0.0		
28 Dec 2021	9:00 PM	WNW	0.4		
28 Dec 2021	10:00 PM	W	0.4		
28 Dec 2021	11:00 PM	WNW	1.3		
29 Dec 2021	12:00 AM	WNW	1.3		
29 Dec 2021	1:00 AM	WNW	0.9		
29 Dec 2021	2:00 AM	WNW	0.9		
29 Dec 2021	3:00 AM	WNW	0.9		
29 Dec 2021	4:00 AM	WNW	1.3		
29 Dec 2021	5:00 AM	NW	1.3		
29 Dec 2021	6:00 AM	WNW	0.4		
29 Dec 2021	7:00 AM	WNW	1.3		
29 Dec 2021	8:00 AM	W	0.9		
29 Dec 2021 29 Dec 2021	9:00 AM	W	1.8		
29 Dec 2021	10:00 AM	W	1.8		
29 Dec 2021 29 Dec 2021	11:00 AM	W	0.9		
29 Dec 2021	12:00 PM	W	0.9		
29 Dec 2021	1:00 PM	NW	0.4		
29 Dec 2021	2:00 PM	NW	0.9		
29 Dec 2021	3:00 PM	NW	1.3		
29 Dec 2021	4:00 PM	NW	1.3		
29 Dec 2021	5:00 PM	NW	1.3		
29 Dec 2021	6:00 PM	NW	0.9		
29 Dec 2021	7:00 PM		0.0		
29 Dec 2021	8:00 PM		0.0		
29 Dec 2021	9:00 PM	NNW	0.0		
29 Dec 2021	10:00 PM	NNW	0.0		
29 Dec 2021	11:00 PM	NW	0.4		
30 Dec 2021	12:00 AM	NW	1.3		
30 Dec 2021	1:00 AM	NW	2.2		
30 Dec 2021	2:00 AM	NW	4.0		
30 Dec 2021	3:00 AM	NW	4.9		
30 Dec 2021	4:00 AM	NW	4.0		
30 Dec 2021	5:00 AM	NW	3.1		
30 Dec 2021	6:00 AM	NW	1.3		
30 Dec 2021	7:00 AM	NW	1.3		
30 Dec 2021	8:00 AM	NW	1.3		
30 Dec 2021	9:00 AM	NW	0.9		
30 Dec 2021	10:00 AM	NW	0.9		
30 Dec 2021	11:00 AM	NW	0.9		
30 Dec 2021	12:00 PM	NW	0.9		
30 Dec 2021	1:00 PM	NW	0.9		
30 Dec 2021 30 Dec 2021	2:00 PM	NW	1.8		
30 Dec 2021 30 Dec 2021	3:00 PM	WNW	1.8		
30 Dec 2021 30 Dec 2021		WINW	1.3		
	4:00 PM				
30 Dec 2021	5:00 PM	W	0.9		
30 Dec 2021	6:00 PM	W	0.9		
30 Dec 2021	7:00 PM	WNW	0.9		
30 Dec 2021	8:00 PM	W	1.3		
30 Dec 2021	9:00 PM	WNW	1.8		
30 Dec 2021	10:00 PM	WNW	1.8		
30 Dec 2021	11:00 PM	WNW	0.9		

December 2021				
Wind Speed and Directions				
Date	Time	Wind Speed m-s		
31 Dec 2021	12:00 AM	WNW	1.3	
31 Dec 2021	1:00 AM	WNW	2.2	
31 Dec 2021	2:00 AM	WNW	1.3	
31 Dec 2021	3:00 AM	NW	1.8	
31 Dec 2021	4:00 AM	WNW	1.3	
31 Dec 2021	5:00 AM	WNW	1.3	
31 Dec 2021	6:00 AM	WNW	1.3	
31 Dec 2021	7:00 AM	WNW	1.3	
31 Dec 2021	8:00 AM	WNW	1.3	
31 Dec 2021	9:00 AM	Ν	0.9	
31 Dec 2021	10:00 AM	Ν	0.9	
31 Dec 2021	11:00 AM	WNW	0.9	
31 Dec 2021	12:00 PM	WNW	0.9	
31 Dec 2021	1:00 PM	WNW	0.9	
31 Dec 2021	2:00 PM	WNW	1.8	
31 Dec 2021	3:00 PM	WNW	1.3	
31 Dec 2021	4:00 PM	WNW	1.3	
31 Dec 2021	5:00 PM	WNW	0.9	
31 Dec 2021	6:00 PM	WNW	1.3	
31 Dec 2021	7:00 PM	WNW	1.3	
31 Dec 2021	8:00 PM	WNW	1.3	
31 Dec 2021	9:00 PM	NNE	0.9	
31 Dec 2021	10:00 PM	Е	0.9	
31 Dec 2021	11:00 PM	ENE	0.4	

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Dec	2-Dec	3-Dec	4-Dec
					1-hr TSP X3	
				24-hrs TSP		
5-Dec	6-Dec	7-Dec	8-Dec	9-Dec	10-Dec	11-Dec
				1-hr TSP X3 Noise		
			24-hrs TSP			
12-Dec	13-Dec	14-Dec	15-Dec	16-Dec	17-Dec	18-Dec
			1-hr TSP X3 Noise			
		24-hrs TSP				
19-Dec	20-Dec	21-Dec	22-Dec	23-Dec	24-Dec	25-Dec
		1-hr TSP X3 Noise			1-hr TSP X3	
	24-hrs TSP			24-hrs TSP		
26-Dec	27-Dec	28-Dec	29-Dec	30-Dec	31-Dec	
				1-hr TSP X3 Noise		
			24-hrs TSP			

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (December 2021)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

- 1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House
- AM4⁽¹⁾ Sitting-out Area at Cha Kwo Ling Village
- AM4(A)⁽²⁾ Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Contract No. ED/2018/04
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron
Tentative Impact Air and Noise Monitoring Schedule (January 2022)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Jan
2-Jan	3-Jan	4-Jan	5-Jan	6-Jan	7-Jan	8-Jan
2-Jan	5-Jan	4-Jan	J-Jali	0-Jali	/-Jaii	o-Jaii
			1-hr TSP X3			
			Noise			
		24-hrs TSP				
		24-113 151				
9-Jan	10-Jan	11-Jan	12-Jan	13-Jan	14-Jan	15-Jan
		1-hr TSP X3				
		Noise				
		1000				
	24-hrs TSP					24-hrs TSP
16-Jan	17-Jan	10 J	10 Jan	20-Jan	21-Jan	22 I
10-Jan	1/-Jan	18-Jan	19-Jan	20-Jan	21-Jan	22-Jan
	1-hr TSP X3				1-hr TSP X3	
	Noise					
				24-hrs TSP		
				24-113 151		
23-Jan	24-Jan	25-Jan	26-Jan	27-Jan	28-Jan	29-Jan
				1.1 TOD ¥2		
				1-hr TSP X3 Noise		
				110150		
			24-hrs TSP			
20.1	21.1					
30-Jan	31-Jan					
	1-hr TSP X3					
	Noise					
	24-hrs TSP					
	24-1115 151					

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Feb	2-Feb	3-Feb	4-Feb	5-Feb
					1-hr TSP X3	
						24-hrs TSP
6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb
	1-hr TSP X3 Noise				1-hr TSP X3	
				24-hrs TSP		
13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
				1-hr TSP X3 Noise		
			24-hrs TSP			
20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb
			1-hr TSP X3 Noise			
		24-hrs TSP				
27-Feb	28-Feb					
	24-hrs TSP					

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (February 2022)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

- *1-hr TSP / 24-hrs TSP* AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village
- $AM4^{(2)}$ Sitting-out Area at Cha Kwo Ling Village $AM4(A)^{(2)}$ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Mar	2-Mar	3-Mar	4-Mar	5-Mar
		1-hr TSP X3 Noise				24-hrs TSP
6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar
	1-hr TSP X3 Noise				24-hrs TSP	
13-Mar	14-Mar	15-Mar	16-Mar	17-Mar	18-Mar	19-Mar
				24-hrs TSP	1-hr TSP X3 Noise	
20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar
			24-hrs TSP	1-hr TSP X3 Noise		
27-Mar	28-Mar	` 29-Mar	30-Mar	31-Mar		
		24-hrs TSP	1-hr TSP X3 Noise			

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (March 2021)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

1-hr TSP / 24-hrs TSP AM1 - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village

AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

APPENDIX E - 1-HOUR TSP MONITORING RESULTS


Location AM1	- Tin Hau Tem	ple	
Date	Time	Weather	Particulate Concentration (µg/m ³)
3-Dec-21	12:20	Sunny	20.0
3-Dec-21	13:15	Sunny	24.0
3-Dec-21	14:15	Sunny	28.0
9-Dec-21	12:30	Sunny	70.0
9-Dec-21	13:30	Sunny	76.0
9-Dec-21	14:30	Sunny	50.0
15-Dec-21	12:30	Fine	76.0
15-Dec-21	13:30	Fine	80.0
15-Dec-21	14:30	Fine	84.0
21-Dec-21	12:30	Rainly	58.0
21-Dec-21	13:30	Rainly	48.0
21-Dec-21	14:30	Rainly	66.0
24-Dec-21	13:00	Cloudy	98.0
24-Dec-21	14:00	Cloudy	110.0
24-Dec-21	15:00	Cloudy	104.0
30-Dec-21	13:00	Sunny	40.0
30-Dec-21	14:00	Sunny	44.0
30-Dec-21	15:00	Sunny	38.0
		Average	61.9
		Maximum	110.0
		Minimum	20.0

		Recreation Grou	
Date	Time	Weather	Particulate Concentration (µg/m 3)
3-Dec-21	9:00	Sunny	28.0
3-Dec-21	10:00	Sunny	26.0
3-Dec-21	11:00	Sunny	24.0
9-Dec-21	9:00	Sunny	38.0
9-Dec-21	10:00	Sunny	36.0
9-Dec-21	11:00	Sunny	36.0
15-Dec-21	9:00	Fine	54.0
15-Dec-21	10:00	Fine	50.0
15-Dec-21	11:00	Fine	50.0
21-Dec-21	9:00	Rainly	50.0
21-Dec-21	10:00	Rainly	42.0
21-Dec-21	11:00	Rainly	58.0
24-Dec-21	9:00	Fine	28.5
24-Dec-21	10:00	Fine	32.3
24-Dec-21	11:00	Fine	32.3
30-Dec-21	15:00	Fine	34.0
30-Dec-21	16:00	Fine	34.0
30-Dec-21	17:00	Fine	24.0
		Average	37.6
		Maximum	58.0
		Minimum	24.0


Location AM3 -	Yau Lai Esta	ate Bik Lai House	1
Date	Time	Weather	Particulate Concentration (µg/m ³)
3-Dec-21	15:20	Sunny	20.0
3-Dec-21	16:20	Sunny	22.0
3-Dec-21	17:20	Sunny	20.0
9-Dec-21	9:00	Sunny	28.0
9-Dec-21	10:00	Sunny	28.0
9-Dec-21	11:00	Sunny	20.0
15-Dec-21	9:00	Fine	26.0
15-Dec-21	10:00	Fine	30.0
15-Dec-21	11:00	Fine	30.0
21-Dec-21	15:30	Rainly	26.0
21-Dec-21	16:30	Rainly	22.0
21-Dec-21	17:30	Rainly	26.0
24-Dec-21	9:00	Cloudy	120.0
24-Dec-21	10:00	Cloudy	126.0
24-Dec-21	11:00	Cloudy	116.0
30-Dec-21	9:00	Sunny	30.0
30-Dec-21	10:00	Sunny	34.0
30-Dec-21	11:00	Sunny	36.0
		Average	42.2
		Maximum	126.0
		Minimum	20.0

Date	Time	Weather	Particulate Concentration (µg/m ³)
3-Dec-21	9:10	Sunny	24.0
3-Dec-21	10:10	Sunny	28.0
3-Dec-21	11:10	Sunny	22.0
9-Dec-21	15:00	Sunny	52.0
9-Dec-21	16:00	Sunny	42.0
9-Dec-21	17:00	Sunny	56.0
15-Dec-21	15:00	Fine	56.0
15-Dec-21	16:00	Fine	48.0
15-Dec-21	17:00	Fine	50.0
21-Dec-21	9:30	Rainly	28.0
21-Dec-21	10:30	Rainly	24.0
21-Dec-21	11:30	Rainly	34.0
24-Dec-21	16:00	Cloudy	98.0
24-Dec-21	17:00	Cloudy	110.0
24-Dec-21	18:00	Cloudy	104.0
30-Dec-21	16:00	Sunny	42.0
30-Dec-21	17:00	Sunny	46.0
30-Dec-21	18:00	Sunny	48.0
		Average	50.7
		Maximum	110.0
	Г	Minimum	22.0

APPENDIX E - 1-HOUR TSP MONITORING RESULTS



APPENDIX E - 1-HOUR TSP MONITORING RESULTS



Notes:

- 1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2. The weather conditions during the reporting month are presented in Appendix C.
- 3. Other factors which might affect the monitoring results are presented in Section 2.17.

Contract No. ED/2018/04	Scale		Project		
Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron		N.T.S	No.	MA20003	CINOTECH
Graphical Presentation of 1-hour TSP Monitoring Results	Date	Dec-21	Append	lix E	

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location	AM1 -	Tin Hau	Temple
----------	-------	---------	--------

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Dec-21	Sunny	290.7	767.2	3.6275	3.8393	0.2118	9272.6	9296.6	24.0	1.25	1.24	1.24	1792.1	118.2
8-Dec-21	Sunny	293.2	767.7	3.7077	3.9515	0.2438	9296.6	9320.7	24.0	1.24	1.24	1.24	1787.8	136.4
14-Dec-21	Fine	294.0	764.0	3.3652	3.6023	0.2371	9320.3	9344.3	24.0	1.22	1.21	1.22	1749.5	135.5
20-Dec-21	Rainy	290.3	762.7	3.7324	3.8088	0.0764	9337.2	9361.2	24.0	1.22	1.22	1.22	1759.5	43.4
23-Dec-21	Cloudy	292.9	763.8	3.6847	3.8948	0.2101	9361.0	9385.0	24.0	1.22	1.22	1.22	1753.1	119.8
29-Dec-21	Sunny	291.3	768.9	3.4074	3.5636	0.1562	9385.0	9409.0	24.0	1.22	1.23	1.22	1763.5	88.6
		-											Min	43.4
													Max	136.4
													Average	107.0

Location AM2 - Sai Tso Wan Recreation Ground


Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Dec-21	Sunny	290.7	767.2	3.7034	3.7742	0.0708	30331.1	30355.1	24.0	1.25	1.24	1.25	1793.8	39.5
8-Dec-21	Sunny	293.2	767.7	3.4224	3.4990	0.0766	30355.1	30379.1	24.0	1.24	1.24	1.24	1787.0	42.9
14-Dec-21	Fine	294.0	764.0	3.4018	3.4667	0.0649	30379.1	30403.1	24.0	1.22	1.21	1.21	1749.5	37.1
20-Dec-21	Rainy	290.3	762.7	3.3826	3.4123	0.0297	30403.1	30427.1	24.0	1.22	1.22	1.22	1758.8	16.9
23-Dec-21	Fine	292.9	763.8	3.4092	3.4613	0.0521	30427.1	30451.1	24.0	1.22	1.22	1.22	1752.4	29.7
29-Dec-21	Sunny	291.3	768.9	3.3658	3.4840	0.1182	30451.1	30475.2	24.0	1.22	1.22	1.22	1763.6	67.0
													Min	16.9
													Max	67.0
													Average	38.8


Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	e Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Dec-21	Sunny	290.7	767.2	3.7176	3.8282	0.1106	4793.4	4817.4	24.0	1.25	1.25	1.25	1794.1	61.6
8-Dec-21	Sunny	293.2	767.7	3.7086	3.8665	0.1579	4817.4	4841.4	24.0	1.24	1.24	1.24	1788.0	88.3
14-Dec-21	Sunny	294.0	764.0	3.3968	3.5848	0.1880	4841.4	4865.4	24.0	1.21	1.21	1.21	1746.7	107.6
20-Dec-21	Rainy	290.3	762.7	3.699	3.7570	0.0580	4865.4	4889.4	24.0	1.22	1.22	1.22	1756.2	33.0
23-Dec-21	Cloudy	292.9	763.8	3.6743	3.8024	0.1281	4889.4	4913.4	24.0	1.21	1.22	1.21	1749.6	73.2
29-Dec-21	Sunny	291.3	768.9	3.3858	3.6384	0.2526	4913.4	4937.4	24.0	1.22	1.22	1.22	1760.3	143.5
		-										-	Min	33.0
													Max	143.5
													Average	84.6

Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

Start Date	Weather	Air	Atmospheric	Filter W	eight (g)	Particulate	Elapse	Time	Sampling	Flow Rate	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Temp. (K)	Pressure, Pa (mmHg)	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
2-Dec-21	Sunny	290.7	767.2	3.6421	3.7915	0.1494	14785.8	14809.8	24.0	1.24	1.24	1.24	1790.5	83.4
8-Dec-21	Sunny	293.2	767.7	3.7004	3.8512	0.1508	14809.8	14833.8	24.0	1.24	1.24	1.24	1786.4	84.4
14-Dec-21	Fine	294.0	764.0	3.3618	3.5946	0.2328	14833.8	14857.8	24.0	1.22	1.21	1.21	1747.8	133.2
20-Dec-21	Rainy	290.3	762.7	3.6624	3.7344	0.0720	14857.8	14881.8	24.0	1.22	1.22	1.22	1756.8	41.0
23-Dec-21	Cloudy	292.9	763.8	3.6854	3.8475	0.1621	14881.8	14905.8	24.0	1.22	1.22	1.22	1750.6	92.6
29-Dec-21	Sunny	291.3	768.9	3.37	3.7141	0.3441	14905.8	14929.8	24.0	1.22	1.22	1.22	1760.7	195.4
													Min	41.0
													Max	195.4
													Average	105.0





APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)

Location CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong

		Weather	Unit: dB (A) (30-min)							
Date	Time		Meas	sured Noise	Level	Baseline Level	Construction Noise Level			
Date			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
9 Dec 2021	9:40	Sunny	62.7	65.8	60.4	65.5	63 Measured ≦ Baseline			
15 Dec 2021	10:15	Fine	63.2	65.8	60.7	65.5	63 Measured ≦ Baseline			
21 Dec 2021	15:30	Rainy	64.3	65.8	62.6	65.5	64 Measured ≦ Baseline			
30 Dec 2021	9:30	Sunny	70.1	72.7	67.5	65.5	68			

Location CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong

		Weather	Unit: dB (A) (30-min)							
Date	Time		Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level			
Date	Time	weather								
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
9 Dec 2021	9:00	Sunny	63.7	65.8	61.6	63.6	47			
15 Dec 2021	9:30	Fine	64.8	66.6	61.7	63.6	59			
21 Dec 2021	14:30	Rainy	64.9	67.1	62.0	63.6	59			
30 Dec 2021	10:15	Sunny	70.3	72.9	67.2	63.6	69			


Location CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong


		Weather	Unit: dB (A) (30-min)							
Date	Time		Meas	sured Noise	_evel	Baseline Level	Construction Noise Level			
Date	Time	weather								
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
9 Dec 2021	10:30	Sunny	65.6	67.1	62.5	65.6	66 Measured ≦ Baseline			
15 Dec 2021	10:55	Fine	65.2	66.7	62.8	65.6	65 Measured ≦ Baseline			
21 Dec 2021	13:30	Rainy	63.7	65.4	60.8	65.6	64 Measured ≦ Baseline			
30 Dec 2021	13:00	Sunny	70.3	72.6	67.1	65.6	69			

Location CM4 ·	Location CM4 - Tin Hau Temple, Cha Kwo Ling										
		Weather			Unit:	dB (A) (30-min)					
Date	Time		Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level				
Dulo	Time	Weather	-	I	1	I	I				
			L eq	L ₁₀	L 90	L eq	L eq				
9 Dec 2021	13:00	Sunny	68.6	70.5	64.3	62.0	68				
15 Dec 2021	13:00	Fine	67.1	70.6	65.8	62.0	65				
21 Dec 2021	10:45	Rainy	65.5	66.7	63.2	62.0	63				
30 Dec 2021	14:00	Sunny	64.2	66.7	62.3	62.0	60				
15 Dec 2021 21 Dec 2021	13:00 10:45	Fine Rainy	67.1 65.5	70.6 66.7	65.8 63.2	62.0 62.0	65 63				

Location CM5 - CCC Kei Faat Primary School, Yau Tong

		Weather	Unit: dB (A) (30-min)							
Date	Time		Meas	sured Noise I	Level	Baseline Level	Construction Noise Level			
Date	Time									
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
9 Dec 2021	11:20	Sunny	64.3	66.5	60.7	68.2	64 Measured \leq Baseline			
15 Dec 2021	11:40	Fine	65.9	68.1	62.2	68.2	66 Measured ≦ Baseline			
21 Dec 2021	11:40	Rainy	64.7	68.6	61.9	68.2	65 Measured ≦ Baseline			
30 Dec 2021	11:20	Sunny	66.3	68.8	63.9	68.2	66 Measured ≦ Baseline			





APPENDIX H WASTE GENERATION IN THE REPORTING MONTH



Name of Department: CEDD Monthly Summary Waste Flow Table for 2021 (CKL) Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

	Actua	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual C	Quantities of	C&D Wastes	s Generated	Monthly
Month	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging		j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m³)
January	4.858	4.842	0.000	4.842	0.016	0.000	0.000	0.000	0.000	0.400	0.005
February	5.450	5.428	0.000	5.428	0.022	0.000	0.000	0.000	0.000	0.000	0.008
March	5.710	5.679	0.000	5.679	0.031	0.000	0.000	0.000	0.000	2.400	0.007
April	7.352	7.339	0.000	7.339	0.013	0.000	0.000	0.000	0.000	3.000	0.006
Мау	8.713	8.669	0.000	8.669	0.044	0.000	0.000	0.000	0.000	0.000	0.008
June	5.834	5.817	0.000	5.817	0.017	0.000	0.000	0.000	0.000	0.000	0.014
Sub-total	37.918	37.775	0.000	37.774	0.144	0.000	0.000	0.000	0.000	5.800	0.049
July	4.812	4.624	0.000	4.624	0.188	0.000	0.000	0.000	0.000	0.000	0.013
August	3.784	3.784	0.000	3.784	0.000	0.000	0.000	0.000	0.000	0.000	0.007
September	0.400	0.400	0.000	0.400	0.000	0.000	0.000	0.000	0.000	0.000	0.011
October	0.026	0.000	0.000	0.000	0.026	0.000	0.000	0.000	0.000	0.000	0.016
November	2.748	2.744	0.000	2.744	0.004	0.000	0.000	0.000	0.000	0.000	0.020
December	3.200	3.200	0.000	3.200	0.000	0.000	0.000	0.000	0.000	0.000	0.030
Total	52.888	52.527	0.000	52.526	0.362	0.000	0.000	0.000	0.000	5.800	0.146

Monthly Summary Waste Flow Table

Notes:

(1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).

(2)The waste flow table shall also include C&D materials to be imported for use at the Site.

(3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

APPENDIX I SITE AUDIT SUMMARY

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 211202 Checklist Reference Number 21202 Date 02 December 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
211202 - O1	• Oil stain was observed at the end of drilling area of east bound tunnel. Contractor is reminded to prevent oil leakage from equipment or during handling of fuel.	E8
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:211123), no environmental deficiency was identified on previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	02 December 2021
Checked by	Karina Chan	Zelle	02 December 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 211209 Checklist Reference Number 211209 Date 09 December 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:211202), item 211202 - O1 was rectified.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	09 December 2021
Checked by	Karina Chan	Zalle	09 December 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 211216 Checklist Reference Number 211216 Date 16 December 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:211209), no major environmental deficiency was identified on the previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	16 December 2021
Checked by	Karina Chan	Zalle	16 December 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 211223 Checklist Reference Number 23 December 2021 (Thursday) Date 23 December 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:211216), no major environmental deficiency was identified on the previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	23 December 2021
Checked by	Karina Chan	Zalle	23 December 2021

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 211230 Checklist Reference Number 211230 Date 30 December 2021 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
	• No environmental deficiency was identified during site inspection.	
	C. Air Quality	
	No environmental deficiency was identified during site inspection	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	E. Waste/Chemical Management	
	• No environmental deficiency was identified during site inspection.	
	F. Visual and Landscape	
	• No environmental deficiency was identified during site inspection.	
	G. Permits/Licences	
	• No environmental deficiency was identified during site inspection.	
	H. Marine Ecology	
	• No environmental deficiency was identified during site inspection.	
	I. Others	
	• Follow up on the previous session (Ref No.:211223), no major environmental deficiency was	
	identified on the previous session.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	30 December 2021
Checked by	Karina Chan	Zalle	30 December 2021

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

App J - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
S3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	АРСО
S3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	АРСО
S3.8.7	 Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Use of frequent watering for particularly dusty construction areas and areas close to ASRs Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
1	 Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fuelled construction plant within the works areas shall be powered by ultra low sulphur diesel fuel (ULSD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
/	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО
Noise Impact (Const	ruction Phase)					
S4.8	• Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full enclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump and Concrete Pump.	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
S4.9	 Good Site Practice Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. Mobile plant, if any, should be sited as far away from NSRs as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impa	ct (Construction Phase)					
S5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m ³ , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3,000m ³ (i.e. 1,000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	 Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. Sufficient stock of silt curtain should be provided on site. 	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.3	 Other good site practices should be undertaken during filling operations include: all marine works should adopt the environmental friendly construction methods as far as practically possible including the use of cofferdams to cover the construction area to separate the construction works from the sea; floating single silt curtain shall be employed for all marine works; all vessels should be sized so that adequate clearance is maintained between vessels and the seabed in all tide conditions, to ensure that undue turbidity is not generated by turbulence from vessel movement or propeller wash; all hopper barges should be fitted with tight fitting seals to their bottom openings to prevent leakage of material; excess material shall be cleaned from the decks and exposed fittings of barges before the vessel is moved; adequate freeboard shall be maintained on barges to reduce the likelihood of decks being washed by wave action; loading of barges and hoppers should be controlled to prevent splashing of filling material into the surrounding water. Barges or hoppers should not be filled to a level that will cause the overflow of materials or polluted water during loading or transportation; any pipe leakages shall be repaired quickly. Plant should not be operated with leaking pipes; construction activities should not cause foam, oil, grease, scum, litter or other objectionable matter to be present on the water within the site or dumping grounds; and before commencement of the reclamation works, the holder of Environmental Permit has to submit plans showing the phased construction of the reclamation, design and operation of the silt curtain. 	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
\$5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR \$5.6.1	 To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented: Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) The temporary barrier fully enclosing the dredging and underwater filling works. Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier. Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation. 	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TN DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPD's Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO-LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM DSS
S5.8.8 S5.8.8 S5.8.8	 Exposed soil areas should be minimised to reduce the potential for increased siltation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: use of sediment traps; and adequate maintenance of drainage systems to prevent flooding and overflow. 	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sediment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to 8m ³ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. /	EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S		Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S		All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S	5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S	5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S		All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S	5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spilled fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S		Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
s	5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverns under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
		Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the excavation. The groundwater levels above the tunnel will also be monitored by piezometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation grouting will be required to reduce the groundwater inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non-toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re-active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S	5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.2		Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
55 9 22	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
55.6.57	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	 Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact				-		
S6.8.4	 Measures to Minimize Disturbance Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers; Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vegetation and habitats during the construction activities 	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.5	 Standard Good Site Practice Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be reinstated after completion of the works. Waste skips should be provided to collect general refuse and construction wastes. The wastes should be properly disposed off-site in a timely manner. General drainage arrangements should include sediment and oil traps to collect and control construction site run-off. Open burning on works sites is illegal, and should be strictly prohibited. Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses. 	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
\$6.8.6	 Measure to Minimize Groundwater Inflow The drained tunnel construction method with groundwater inflow control measures would generally be adopted. During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements. 	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
S6.8.8	 Measure to Minimize Impact on Corals Coral translocation It is recommended to translocate the affected coral colonies, except the locally common <i>Oulastrea crispata</i>, within the reclamation area and bridge footprint to the other suitable locations as far as practicable. The coral translocation should be conducted during the winter months (November-March) in order to avoid disturbance during their spawning period (i.e. July to October). A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. All the translocation exercises should be conducted by experienced marine ecologist(s) who is/are approved by AFCD prior to commencement of coral translocation. Post translocation Monitoring Information gathered during each posttranslocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonies. These parameters should then be compared with the baseline results collected from the pre-translocation survey. 	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S6.8.9 S6.8.10	 Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. Diverting of the site runoff to silt trap facilities before discharging into storm drain; Proper waste and dumping management; and Standard good-site practice for land-based construction. 	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
S6.8.11	 Compensation for Vegetation Loss Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition. 	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
\$7.7.3	 Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. 	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management	(Construction Phase)					
S8.6.3	 Good Site Practices and Waste Reduction Measures Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site; Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors. 	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.4	 Good Site Practices and Waste Reduction Measures (con't) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.6	 Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in the project and other local concurrent projects as far as possible. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	 Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution; Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	 Storage, Collection and Transportation of Waste (con't) Remove waste in timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and Maintain records of quantities of waste generated, recycled and disposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	 Storage, Collection and Transportation of Waste (con't) Implementation of trip ticket system with reference to DEVB TC(W) No. 6/2010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be proposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	 Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Specific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated landfills 	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
S8.6.17 – S8.6.20	 Sediments (con't) Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment. A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges/trucks. Loading of the excavated sediment to the barge should be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. 	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	 Sediments (con't) The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/2002. Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling areas should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring and transportation of the sediment, the exeavated sediments should be kept wet during excavation/boring and should be properly covered when placed on barges. Loading of the excavated sediment slurry to the surrounding water. The barge transporting the sediments to the designated disposal sites should be equipped with tight fitting seals to prevent leakage and should not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring devices as specified by the DEP. In order to minimise the exposure to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. Another possible arrangement for Type 3 disposal is by gosynthetic containment. A geosynthetic containment method is a method wher	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	Chemical Wastes. If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. 	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Waste Waste Disposal (Chemical Waste) (General) Regulation

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	 General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material. 	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	Ieritage (Construction Phase)					
S9.6.4	 Dust and visual impacts Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided; The open yard in front of the temple should be kept as usual for annual Tin Hau festival; Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple. 	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
S9.6.4	 Indirect vibration impact Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; Monitoring of vibration should be carried out during construction phase. Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for comments before commencement of work. 	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	 Established Alert, Alarm and Action Level for the monitoring parameters. To increase the instrumentation monitoring and reporting frequency. To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded. 	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	al Impact (Construction Phase)					
-	CM1 - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	IN/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard	(Design and Construction Phase)					
S11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below: Methane 0-100% LEL and 0100% v/v Carbon dioxide 0-100% Oxygen 0-21%	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	 Safety Measures For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flame" notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). The permit to work procedure should also require the presence of an appropriately qualified person, in attendance outside the 'confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of unacceptable or hazardous conditions. Only those workers who are appropriately trained and fully aware of the potentially hazardous conditions. Which may arise should be portice or any other buildings located within the Sai Tso Wan Landfill Consultation Zone Which have enclosed spaces which has been proven to be free of landfill gas, then they should either be located in an area which has been proven to be	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note Labour Department's Code of Practice for Safety and Health at Work in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	 The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards. Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces is given in Code of Practice on Safety and Health at Work in Confined Spaces (Labour Department, Hong Kong). Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and oxygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriately qualified person. 					
S11.5.26 - S11.5.31	 Monitoring Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area. For excavations deeper than 1m, measurements should be carried out: at the ground surface before excavation commences;- immediately before any worker enters the excavation; at the beginning of each working day for the entire period the excavation remains open; and periodically throughout the working day whilst workers are in the excavation. For excavations between 300mm and 1m deep, measurements should be carried out: directly after the excavation remains open. For excavations less than 300mm deep, monitoring may be omitted, at the discretion of the Safety Officer or other appropriately qualified person. Depending on the results of the measurements, actions required will vary and should be set down by the Safety Officer or other appropriately qualified person. The exact frequency of monitoring should be determined prior to the commencement of works, but should be at least once per day, and be carried out by a suitably qualified or qualified person before starting the work of the day. Measurements shall be recorded and kept as a record of safe working conditions with copies of the site diary and submitted to the Engineer for approval. The Contractor may elect to carry out monitoring via an automated monitoring system. 	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit

Key:
V Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

Follow up action will be reported in next reporting month

* Non-compliance of mitigation measure

· Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status		
Air Quality						
Construction N	Noise Impact					
Water Quality	Impact					
Ecological Imp	pact					
Fisheries Impa	ict					
Waste Manage	ement					
	Emergency oil spill kits, such as oil absorbent pads, should be provided on site and allow fast action to prevent storm water system from accidentally contaminating.	Oil stain was observed at the end of drilling area of east bound tunnel. Contractor is reminded to prevent oil leakage from equipment or during handling of fuel	2 Dec 2021	✓		
Landscape and Visual Impact						
Landfill Gas H	Landfill Gas Hazards					

APPENDIX L EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

	ACTION								
EVENT	ET	IEC	ER	CONTRACTOR					
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 					
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 					

Limit level being exceeded by one sampling	 If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals;

5.	Carry out analysis of Contractor's	3. Supervise the implementation of	4. Ensure remedial measures	4. Resubmit proposals if problem still
	working procedures to determine	remedial measures.	properly implemented;	not under control;
	possible mitigation to be		5. If exceedance continues, consider	5. Stop the relevant portion of works
	implemented;		what portion of the work is	as determined by the ER until the
6.	Arrange meeting with IEC and		responsible and instruct the	exceedance is abated.
	ER to discuss the remedial actions		Contractor to stop that portion of	
	to be taken;		work until the exceedance is	
7.	Assess effectiveness of		abated.	
	Contractor's remedial actions and			
	keep IEC, EPD and ER informed			
	of the results;			
8.	If exceedance stops, cease			
	additional monitoring.			

Event and Action Plan for Construction Noise

EVENT				ACT	TION	I		
		ЕТ		IEC		ER		CONTRACTOR
Action Level	1.	Notify IEC and Contractor;	1.	Review the analysed results submitted by the ET;	1.	Confirm receipt of notification of failure in	1. 5	Submit noise mitigation proposals to IEC;
	2.	Carry out investigation;	2.	Review the proposed remedial measures by the		writing;	2. 1	Implement noise mitigation proposals.
	3.	Report the results of investigation to the IEC, ER		Contractor and advise the ER accordingly;	2.	Notify Contractor;		
		and Contractor;	3.	Supervise the implementation of remedial	3.	Require Contractor to propose remedial measures		
	4.	Discuss with the Contractor and formulate		measures.		for the analysed noise problem;		
		remedial measures;			4.	Ensure remedial measures are properly		
	5.	Increase monitoring frequency to check mitigation				implemented.		
		effectiveness.						
Limit Level	1.	Identify source;	1.	Discuss amongst ER, ET, and Contractor on the	1.	Confirm receipt of notification of failure in	1.	Take immediate action to avoid further
	2.	Inform IEC, ER, EPD and Contractor;		potential remedial actions;		writing;		exceedance;
	3.	Repeat measurements to confirm findings;	2.	Review Contractors remedial actions whenever	2.	Notify Contractor;	2.	Submit proposals for remedial actions
	4.	Increase monitoring frequency;		necessary to assure their effectiveness and advise	3.	Require Contractor to propose remedial measures		to IEC within 3 working days of notification;
	5.	Carry out analysis of Contractor's working		the ER accordingly;		for the analysed noise problem;	3.	Implement the agreed proposals;
		procedures to determine possible mitigation to be	3.	Supervise the implementation of remedial	4.	Ensure remedial measures properly implemented;	4.	Resubmit proposals if problem still not under
		implemented;		measures.	5.	If exceedance continues, consider what portion of		control;
	6.	Inform IEC, ER and EPD the causes and actions				the work is responsible and instruct the Contractor	5.	Stop the relevant portion of works as determined
		taken for the exceedances;				to stop that portion of work until the exceedance is		by the ER until the exceedance is abated.
	7.	Assess effectiveness of Contractor's remedial				abated.		
		actions and keep IEC, EPD and ER informed of						
		the results;						
	8.	If exceedance stops, cease additional monitoring.						

Parameter	Limit Level	Action
	<19%	• Ventilate to restore oxygen to >19%
Ovugan		• Stop works
Oxygen	<18%	• Evacuate personnel/prohibit entry
		• Increase ventilation to restore oxygen to >19%
	>100/1 EL (i a > 0.50/hy yalyma)	• Prohibit hot works
	>10% LEL (i.e. > 0.5% by volume)	• Ventilate to restore methane to <10% LEL
Methane		• Stop works
	>20% LEL (i.e. > 1% by volume)	• Evacuate personnel / prohibit entry
		• Increase ventilation to restore methane to <10% LEL
	>0.5%	• Ventilate to restore carbon dioxide to $< 0.5\%$
Carbon		• Stop works
Dioxide	>1.5%	• Evacuate personnel / prohibit entry
		• Increase ventilation to restore carbon dioxide to $<0.5\%$

APPENDIX M SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: December 2021

Table M1Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution Received in the Reporting
Period

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
-	-	-	-	-	-	-

Remarks: No environmental complaint/ warning/summon and prosecution were received in the reporting period.

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Table M2	Cumulative Log for Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
----------	--

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N02	Portion T1	10-Oct- 2020	Resident of Yau Lai Estate complained that i) an excavator operated before 7 am on 9 and 10 October 2020; and, ii) the height of noise barriers are not sufficient for noise reduction.	Noise	 Contractor was recommended to scheduled noisy works to less sensitive hours (e.g. normal weekdays between 08:00-19:00) to minimize noise nuisance. Since the complaint location stated in part II is situated out of the project boundary and within the other construction site, no investigation shall be conducted for non-project related complaint. 	Closed
		9-Feb- 2021	Resident of Cha Kwo Ling village revealed that some breaking noise was heard at his/her residence (near Cha kwo Ling Main Street) from the ground at about 20:00 on 08 Feb, 2021		• The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside	
Complaint #N04	Portion T1	6 March 2021	The complainant informed that they continues to hear breaking noise during 3-4 a.m. and caused serious noise nuisance to the residents.	Noise	the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance.	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0071-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
		18 July 2021	Complainant informed that breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) from the ground during 3-4 a.m. on 17 Jul and 18 Jul 2021.		• The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne	
Complaint #N05	Portion T1	27 July 2021	Complainant further informed that they continued to hear underground breaking noise during 3-5 a.m. on 27 July 2021.	Noise	 noise nuisance. A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0399-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	
Complaint #N06	Portion T1	03-Nov- 2021	Complainant informed that underground breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) at about 10 p.m. on 03 Nov 2021. Also, the complainant further informed that recently they continued to hear underground breaking noise which had caused serious noise nuisance to the residents.	Noise	 No major construction noise related environmental deficiency was identified during ad-hoc inspection carried out by ET, RE and the Contractor representative on 12 November 2021. The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance. 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N06	Portion T1	25-Nov- 2021	Follow up complaint from the same complainant which informed that there was still ground bound noise nuisance after 10 p.m occasionally. The complainant further requested if the relevant works that may contribute to ground bound noise nuisance could be stopped after 10 p.m.	Noise	 A valid CNP was hold and the investigation is still undertaken in order to investigate the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE1035-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	Closed

APPENDIX N SUMMARY OF EXCEEDANCE

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix N – Summary of Exceedance

Reporting Period: December 2021

(A) Exceedance Report for Air Quality

No Action/ Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

No Action/ Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting month).

APPENDIX O TENTATIVE CONSTRUCTION PROGRAMME

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022 Apr	bendix A
						September October November December January February March MY 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03	
ED/2018/04 - Trunk Road T2	1360	30-Sep-20	28-Feb-25	27-Oct-20 A	12-Jan-23		
DESIGN SUBMISSION & APPROVAL	336	03-Oct-20	19-Sep-22	15-Mar-21 A	22-Jun-22		
GENERAL	315	06-Oct-20	13-Jul-22	03-May-21 A	22-Jun-22		
Construction Traffic Impact Assessment - Kai Tak Area	117	06-Oct-20	06-Oct-20	03-May-21 A	06-Sep-21 A		
CTIA Kai Tak Area - Resubmission	24			03-May-21 A	19-Aug-21 A	A Tak Area - Resubmission	
CTIA Kai Tak Area - 6th Sub	0				19-Aug-21 A	A Tak Area - 6th Sub	
CTIA Kai Tak Area - Approval	0		06-Oct-20		06-Sep-21 A	A CTIA Kai Tak Area - Approval	
CTIA Kai Tak Area - 6th Review	28			20-Aug-21 A	06-Sep-21 A	A CTIA Kai Tak Area - 6th Review	
ACABAS- Footbridge FB-02	20	01-Apr-21	29-Apr-21	07-Apr-22	05-May-22		
DDA - 1st Sub	0		01-Apr-21		07-Apr-22		DDA - 1st Sub
DDA - Review by SO	28	02-Apr-21	29-Apr-21	08-Apr-22	05-May-22		
DDA - Review by IP / DC	28	02-Apr-21	29-Apr-21	08-Apr-22	05-May-22		
ACABAS- Footbridge FB-03	48	17-May-22	13-Jul-22	16-Mar-22	17-May-22		
DDA - Draft - Preparation by Designer	48	17-May-22	13-Jul-22	16-Mar-22	17-May-22		
DAP - WVB	48	13-Sep-21	10-Nov-21	23-Mar-22	24-May-22	2 DAP - WVB	
DDA - Draft - Preparation by Designer	48	13-Sep-21	10-Nov-21	23-Mar-22	24-May-22		
ACABAS- EVB	48	25-Mar-21	26-May-21	25-Apr-22	22-Jun-22		
DDA - Draft - Preparation by Designer	48	25-Mar-21	26-May-21	25-Apr-22	22-Jun-22		
AIP Roadworks and Street Furniture	87	16-Feb-21	16-Feb-21	30-Jun-21 A	05-Oct-21 A		
AIP - Further information required by SO	24			30-Jun-21 A	07-Sep-21 A	A AIP - Further information required by SO	
AIP - 5th Sub	0				07-Sep-21 A		
AIP - SO Consent for DDA Submission	0		16-Feb-21		05-Oct-21 A	A AP - SO Consent for DDA Submission	
AIP - 5th Review by SO	28			08-Sep-21 A	05-Oct-21 A	A AiP - 5th Reviéw by \$D	
DDA Roadworks and Street Furniture	150	19-Jul-21	19-Jul-21	09-Jul-21 A	02-Dec-21 A	A	
DDA - Further information required by SO	24			09-Jul-21 A	23-Oct-21 A	A DDA Further information required by SO	
DDA - 3rd Sub	0				23-Oct-21 A	A DDA 3rd Sub	
DDA - SO Consent for DDA Submission	0		19-Jul-21		02-Dec-21 A	A DDA - SO Consent for DDA Submission	
DDA - 3rd Review by SO	35			25-Oct-21 A	02-Dec-21 A	A DDA - 3rd Review by SO	
DDA Traffic Sign, Road Marking & Sign Gantry	79	20-Dec-21	20-Dec-21	09-Jul-21 A	02-Dec-21 A	A DDA Traffic Sign, Road Marking & Sign Gantry	
DDA - Further information required by SO	24			09-Jul-21 A	23-Oct-21 A	A DDA Further information required by SO	
DDA - 3rd Sub	0				23-Oct-21 A	A DDA 3rd Sub	
DDA - SO Consent for Construction	0		20-Dec-21		02-Dec-21 A	A ODDA - SO Consent for Construction	
DDA - 3rd Review by SO	35			25-Oct-21 A	02-Dec-21 A	A DDA - 3rd Review by SO	
DDA Street Lighting (AGR / DPR / S20 / L10 / L18)	167	22-Jan-21	22-Jan-21	16-Jul-21 A	27-Jan-22		
DDA - Further information required by SO	12			16-Jul-21 A	07-Sep-21 A	A DDA - Further information required by SO	
DDA - 5th Sub	0				07-Sep-21 A	A 🔷 DDA - 5th Sub	
DDA - 5th Review by SO	35			08-Sep-21 A	29-Sep-21 A	A DDA - 5th Review by SO	
DDA - Further information required by SO	12			30-Sep-21 A	02-Nov-21 A	A DDA - Further information required by SO	
DDA - 6th Sub	0				02-Nov-21 A		
DDA - 6th Review by SO	35			03-Nov-21 A	24-Nov-21 A	A DDA - 6th Review by SO	
DDA - Further information required by SO	12			25-Nov-21 A			
DDA - 7th Sub	0				21-Dec-21 A		
DDA - SO Consent for DDA Submission	0		22-Jan-21		27-Jan-22		
	v				21-001-22		
			1				

Page 1 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

 \diamond

Baseline Bar

Actual Milestone
 Actual Work
 Baseline Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	
						September October November December 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 02	January 09 16
DDA - 7th Review by SO	35			22-Dec-21 A	27-Jan-22		i. i
DDA Landscape Design	114	22-Apr-21	22-Jul-21	29-Jul-21 A	11-Jan-22		
DDA - Review by SO	28	22-Apr-21	19-May-21	29-Jul-21 A	09-Sep-21 A		
DDA - Review by IP / DC	28	22-Apr-21	19-May-21	29-Jul-21 A	14-Sep-21 A	DDA - Review by IP / DC	
DDA - Further information required by SO	24	20-May-21	17-Jun-21	10-Sep-21 A	07-Dec-21 A	DDA - Further information requ	uired by SO
DDA - 2nd Sub	0		17-Jun-21		07-Dec-21 A	DDA - 2nd Sub	
DDA - 2nd Review by SO	35	18-Jun-21	22-Jul-21	08-Dec-21 A	11-Jan-22		DDA - 2n
DDA - SO Consent for Construction	0		22-Jul-21		11-Jan-22		DDA - SC
DEPRESSED ROAD [DPR]	159	07-Nov-20	19-Feb-21	29-May-21 A	18-Feb-22		
DDA DPR - Portal Structure	159	07-Nov-20	19-Feb-21	29-May-21 A	18-Feb-22		
DDA - Draft - Final Review and prepare for 1st Sub	24	07-Nov-20	04-Dec-20	29-May-21 A	08-Sep-21 A	DDA - Draft - Final Review and prepare for 1st \$ub	
DDA - 1st Sub	0		04-Dec-20		08-Sep-21 A	DDA - 1st Sub	
DDA - Review by SO	28	05-Dec-20	01-Jan-21	09-Sep-21 A	05-Oct-21 A	DDA - Reviewby SO	
DDA - Review by IP / DC	28	05-Dec-20	01-Jan-21	09-Sep-21 A	07-Jan-22		DA - Review
DDA - Further information required by SO	12	02-Jan-21	15-Jan-21	06-Oct-21 A	14-Jan-22		DDA -
DDA - 2nd Sub	0		15-Jan-21		14-Jan-22		◆ DDA -
DDA - SO Consent for Construction	0		19-Feb-21		18-Feb-22		
DDA - 2nd Review by SO	35	16-Jan-21	19-Feb-21	15-Jan-22	18-Feb-22		
Stage 1A Completion	0		19-Feb-21		18-Feb-22		
WEST VENTILATION BUILDING [WVB]	210	10-Feb-21	14-Sep-21	14-May-21 A	22-Mar-22	WEST VENTILATION BUILDING WVB	
DDA WVB - Accommodation (SoA)	70	09-Apr-21	09-Apr-21	13-Jul-21 A	30-Sep-21 A		
DDA - SO Consent for Construction	0		09-Apr-21		30-Sep-21 A	DDA - SO Consent for Construction	
DDA - 3rd Review by SO	35			13-Jul-21 A	30-Sep-21 A	DDA - 3rd Réview by SO	
DDA WVB - ABWF	191	11-Mar-21	11-Sep-21	14-May-21 A	22-Mar-22	DDA WVB - ABWF	
DDA - Draft - Preparation by Designer	45	11-Mar-21	07-May-21	14-May-21 A	14-Aug-21 A	Preparation by Designer	
DDA - Draft - Final Review and prepare for 1st Sub	24	08-May-21	05-Jun-21	16-Aug-21 A	10-Sep-21 A	DDA - Draft - Final Review and prepare for 1st Sub	
DDA - 1st Sub	0		05-Jun-21		10-Sep-21 A	◆ DDA ⊦ 1st Sub	
DDA - Review by SO	28	06-Jun-21	03-Jul-21	11-Sep-21 A	07-Jan-22		DA - Reviev
DDA - Review by IP / DC	28	06-Jun-21	03-Jul-21	11-Sep-21 A	07-Jan-22		DA - Revie
DDA - Further information required by SO	30	05-Jul-21	07-Aug-21	08-Jan-22	15-Feb-22		
DDA - 2nd Sub	0		07-Aug-21		15-Feb-22		
DDA - SO Consent for Construction	0		11-Sep-21		22-Mar-22		
	35	09 Aug 21	11-Sep-21 11-Sep-21	16-Feb-22	22-Mar-22		
DDA - 2nd Review by SO		08-Aug-21					
DDA WVB - General Building Plan DDA - SO Consent for Construction	70 0	14-Sep-21	14-Sep-21 14-Sep-21	13-Jul-21 A	30-Sep-21 A 30-Sep-21 A	 ▼ DDA WVB - General Building Plan ◆ ◆ DDA - SO Consent for Construction 	
DDA - 3rd Review by SO	35		14-0ep-21	13-Jul-21 A	30-Sep-21 A	DDA - 3rd Réview by SO	
DDA VVB - Aesthetic Design		10 Eab 01	00 Jul 01	13-Jui-21 A	21-Mar-22		
DDA - Review by IP / DC	209 28	10-Feb-21 10-Feb-21	20-Jul-21 09-Mar-21	14-May-21 A	07-Jan-22) DA - Reviev
DDA - 2nd Review by SO	35	11-Apr-21	15-May-21	20-Jun-21 A	13-Jan-22		DDA - 2
		· ·					DDA - 2
DDA - 2nd Review by IP	35	11-Apr-21	15-May-21	20-Jun-21 A	13-Jan-22		
DDA - Further information required by SO	24	17-May-21	15-Jun-21	14-Jan-22	14-Feb-22	┃-┊┊┊┊┊┊┊┊┊┊┊┊	
DDA - 3rd Sub	0		15-Jun-21		14-Feb-22		
DDA - SO Consent for Construction	0		20-Jul-21		21-Mar-22		
Page 2 of 31 Data Date: 01-Jan-22		Summary	ED/2			k Road T2 and Infrastructure Works elopments at South Apron	GUES PUBLICS

🔷 Baseline Milestone

Baseline Bar

 \diamond

Three Months Rolling Programme (Dec-21)

	2 February					2022		March				April					
23	Г	30	06	13	20	27	06	13	20	27	03	Apri 10	ı 17	24			
				eview b							-						
							: 										
	÷							: :									
	ł			-			, ,				:						
							L 	' '									
SØ																	
	!						: : 	, , , , , , , , , , , , , , , , , , ,									
	Ì						, , ,										
2nd Re	-¦ vie	w bv	SO														
	1.						; 	; ; 									
SOCor	٦Se	nt fo	r Con	structio	n		1				1						
							L 										
							L 										
							, L ,										
	1						1				-						
							 	 									
	i-																
/iew by	1						, , ,				-						
A - Furth	her	info	matic	n requi	red by S	S0											
4 - 2nd	5 Su	h					, L ,			-							
											¦						
	ł			•	DDA -	soc	onsen	t for C	onstruc	tion	-						
	r				DDA -	2nd F	Review	by SC)								
					Stage		mnlot										
	<u>.</u>				Slaye						j						
	-						 										
							 , ,										
							L	<u>+</u>		L							
	ļ	1					 				1						
	1-1						 ! !	+ 									
							, 										
	¦																
	ł						, , ,				-						
	1																
/ięw by	50						 										
	1.																
/ięw by	P	/ DC					1				-						
	4				DA - Fu	rther	inform	ation re	quirec	by S							
					i												
				• D	DA - 2n	a Sub) 										
	1-1								♦ D	DA - S	OCon	sent fo	or Cons	structic			
	i-			·		-				DA - 2	nd Rev	iew b	0.50				
	i.							: 									
						-											
					+												
	-						, , , ,				, , ,						
/iew by	P	/ DC															
- 2nd F	Vev	iew l	ov SO	 -		-											
	1.						; 	; ;;			; 						
- 2nd F	(ev	iew	oy IP	-			1				-						
					A - Fur	ther in	forma	tion re	quired	by SC););						
					+		; ; ;				; -						
				V U)A - 3rd	DUD	, , ,										
	1						, _ ! !	, 	♦ DE	DA - S	0 Cons	ent for	Const	tructio			
1	1			1	Í			. i						·			
				Date			Revisi	on		heck	ed	Ap	prove	ed			
		1	18	-Dec-1	9	00V	1		WΥι								

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		-		-	20									2022			
						9 05	September	19 26	October 5 03 10 1	7 24	31 0	Novem	ber December 4 21 28 05 12 19	9 26		January 9 16	23 30	Februa 06 13	·		larch 13 20	April 27 03 10 17 24
DDA - 3rd Review by SO	35	16-Jun-21	20-Jul-21	15-Feb-22	21-Mar-22																	A - 3rd Review by SO
SOUTH APRON ROAD WORKS	296	09-Dec-20	19-Sep-22	07-May-21 A	30-May-22																	
DDA Road L10 (S) - Alignment, Traffic Sign, Road Marking a	191	25-May-21	25-May-21	25-Jun-21 A	22-Feb-22																	
DDA - Further information required by SO	12			25-Jun-21 A	22-Oct-21 A					DDA -	Furtheri	informa	tion required by SO									
DDA - 5th Sub	0				22-Oct-21 A					DDA -	5th Sub											
DDA - 5th Review by SO	35			23-Oct-21 A	10-Nov-21 A							DDA	- 5th Review by SO									
DDA - Further information required by SO	12			11-Nov-21 A	08-Jan-22								· · · · · · · · · · · · · · · · · · ·		D	DA - Furth	ner informa	tion required	by SO			
DDA - 6th Sub	0				08-Jan-22										🔶 D	DA - 6th S	Sub	-+				
DDA - SO Consent for Construction	0		25-May-21		22-Feb-22														◆ DDA - \$	SOCons	ent for Cons	truction
DDA - 6th Review by SO	35			10-Jan-22	22-Feb-22														DDA-6	6th Revie	w by SO	
DDA Road L10 (S) - Roadworks and Street Furniture	167	19-Aug-21	19-Aug-21	22-Jul-21 A	22-Feb-22	d L10 (S)) - Roadwo	orks and	Street Furniture													
DDA - Further information required by SO	12			22-Jul-21 A	22-Oct-21 A			+ !		DDA -	Furtheri	informa	tion required by SO									
DDA - 6th Sub	0				22-Oct-21 A					🔷 DDA -	6th Sub											
DDA - 6th Review by SO	35			25-Oct-21 A	17-Nov-21 A								DDA - 6th Review by SO									
DDA - Further information required by SO	12			18-Nov-21 A	08-Jan-22										D	DA - Furth	ner in førma	tion required	by SO			
DDA - 7th Sub	0				08-Jan-22										• D	DA - 7th §	Sub				 LL 	
DDA - SO Consent for Construction	0		19-Aug-21		22-Feb-22														◆ DDA - \$	SOCons	ent for Cons	truction
DDA - 7th Review by SO	35			10-Jan-22	22-Feb-22												· · · · · · · · · · ·	- 1	DDA - 7	7th Revie	w by SO	
DDA Foot Bridge FB-02	142	09-Mar-21	09-Mar-21	21-Jul-21 A	20-Dec-21 A																	
DDA - Further information required by SO	12			21-Jul-21 A	02-Nov-21 A				+		DDA	- Fµrth	er information required by SO					-+				
DDA - 4th Sub	0				02-Nov-21 A						DDA	- 4th S	ub									
DDA - SO Consent for Construction	0		09-Mar-21		20-Dec-21 A									DDA - SØ	Consent	for Consti	ruction					
DDA - 4th Review by SO	35			03-Nov-21 A	20-Dec-21 A									DDA - 4th	Reviewb	oy \$O						
AIP - Kiosk	127	03-Jan-22	03-May-22	16-Aug-21 A	07-Jan-22										V :	·	·····	-+				
AIP - Draft - Preparation by Designer	36	03-Jan-22	16-Feb-22	16-Aug-21 A	04-Sep-21 A														AIP - Draft -	1 1 1	ר ו	
AIP - Draft - Final Review and prepare for 1st Sub	12	17-Feb-22	02-Mar-22	06-Sep-21 A	10-Sep-21 A													-+		AIP - Dra	ift - Final Re	view and prepare for 1st Sub
AIP - 1st Sub	0		02-Mar-22		10-Sep-21 A		>												♦	AIP - 1st	Sub	
AIP - Review by SO	28	03-Mar-22	30-Mar-22	11-Sep-21 A	08-Oct-21 A		- <u>-</u>											- 4			kk	AIP - Review by SO
AIP - Review by IP / DC	28	03-Mar-22	30-Mar-22	11-Sep-21 A	04-Nov-21 A				+ -										-			AIP - Review by IP / DC
AIP - Further information required by SO	6	31-Mar-22	05-Apr-22	09-Oct-21 A	06-Nov-21 A													- 1				AIP - Further inform
AIP - 2nd Sub	0		06-Apr-22		06-Nov-21 A						•							- +				♦ AIP - 2nd Sub
AIP - 2nd Review by SO	28	06-Apr-22	03-May-22	08-Nov-21 A	02-Dec-21 A															$-\frac{1}{1}$ $-\frac{1}{1}$ - 1		
AIP - Further information required by SO	6			03-Dec-21 A	13-Dec-21 A								AIP - F	Further info	ormation i	required by	y SO				kk	
AIP - 3rd Sub	0				13-Dec-21 A								♦ AIP - 3	3rd Sub								
AIP - SO Consent for DDA Submission	0		03-May-22		07-Jan-22	1									•							
AIP - 3rd Review by SO	28			04-Dec-21 A	07-Jan-22				$\begin{array}{cccccccccccccccccccccccccccccccccccc$							P - 3rd Re	view by SC	-+				
DDA - Kiosk	113	04-May-22	19-Sep-22	08-Jan-22	30-May-22																	
DDA - Draft - Preparation by Designer	36	04-May-22	16-Jun-22	08-Jan-22	22-Feb-22										·····	·					<u>-</u> <u>-</u> 	
DDA - Draft - Final Review and prepare for 1st Sub	14	17-Jun-22	04-Jul-22	23-Feb-22	10-Mar-22							 										
DDA - 1st Sub	0		04-Jul-22		10-Mar-22													- +		•		
DDA - Review by SO	28	05-Jul-22	01-Aug-22	11-Mar-22	07-Apr-22	1																
DDA - Review by IP / DC	28	05-Jul-22	01-Aug-22	11-Mar-22	07-Apr-22	1					+											
	!			,].		<u> </u>						1			1			1 1		1 1		

Page 3 of 31
Data Date: 01-Jan-22

Milestone
 Milestone
 Summary
 Planned Bar
 Critical Activity

Actual Milestone
 Actual Work
 Baseline Milestone

Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Revision	Checked	Approved
00V1	WYu	
01V0	SPa/LLo	WYu
01V1	SPa/LLo	WYu
01V2	SPa/LLo	WYu
01V3	SPa/LLo	WYu
02V0	SPa/LLo	WYu
	00V1 01V0 01V1 01V2 01V3	00V1 WYu 01V0 SPa/LLo 01V1 SPa/LLo 01V2 SPa/LLo 01V3 SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	_						021			_								2022			I		
						9 05	Septem 5 12	ber	26 03	October	7 24	31	Nov 07	14 21 28		cember 12 19	26 0		anuary 16	23 30	Februar 06 13		27 0	March 6 13		27 03	April 10 17	24
DDA - Further information required by SO	12	02-Aug-22	15-Aug-22	08-Apr-22	25-Apr-22																							
DDA - 2nd Sub	0		15-Aug-22		25-Apr-22							¦		·											+			•
DDA - 2nd Review by SO	35	16-Aug-22	19-Sep-22	26-Apr-22	30-May-22																				+			
[STE] DDA CUE L10 (N) Permanent Works	157	09-Nov-21	09-Nov-21	23-Jun-21 A	05-Nov-21 A								▼ [S	TE] DDA CUE L 10	(N) Perr	nanent W	orks								+			
DDA - Further information required by SO	24			23-Jun-21 A	26-Aug-21 A	A - Fur	rthe¦r infoi	rmation re	equired b	y \$O																		
DDA - 4th Sub	0				26-Aug-21 A	A - 4th	Sub																		+			
DDA - 4th Review by SO	35			27-Aug-21 A	08-Sep-21 A		DDA -	4th Revie	ew by SO			¦	¦												+			
DDA - Further information required by SO	24			09-Sep-21 A	16-Sep-21 A			DDA - Fu	urther inf	ormation rec	quired by S	\$O			·					·					+			
DDA - 5th Sub	0				16-Sep-21 A		♦	DDA - 5t	th Sub																			
DDA - 5th Review by SO	35			17-Sep-21 A	06-Oct-21 A		····			DDA - 5th	Review by	yso																·
DDA - Further information required by SO	24			07-Oct-21 A	22-Oct-21 A						DDA	Furth	ier infor	mation required by	/SO										+			
DDA - 6th Sub	0				22-Oct-21 A						DDA	- 6th S	ub															
DDA - SO Consent for Construction	0		09-Nov-21		05-Nov-21 A							♦	🔷 D	DA - SO Consent f	or Constr	uction									+			
DDA - 6th Review by SO	35			23-Oct-21 A	05-Nov-21 A								DDA -	6th Review by SC)													
[STE] DDA District Cooling System Permanent Works	160	09-Dec-20	09-Dec-20	07-May-21 A	03-Nov-21 A																							
DDA - Further information required by SO	6			07-May-21 A	02-Sep-21 A	DD/	A - Furth	er informa	ation requ	uired by \$O											 ! !				+			
DDA - 4th Sub	0				02-Sep-21 A	♦ DD/	A - 4th S	ub																				
DDA - SO Consent for Construction	0		09-Dec-20		03-Nov-21 A				+			♦	DDA - \$	SO Consent for Co	nstructior	1												
DDA - 4th Review by SO	35			03-Sep-21 A	03-Nov-21 A				+				DDA - 4	th Review by SO														
[STE] AIP Kai Hing Road / Lam Chak Street Modification	53	03-Nov-21	11-Mar-22	13-Sep-21 A	11-Feb-22							▼	4 L	· · · · · · · · · · · · · · · · · · ·	· · · · · · · ·									V [STE] AIP Kai I	Hing Road /	Lam Chak S	Street
AIP - Draft - Preparation by Designer	24	03-Nov-21	30-Nov-21	13-Sep-21 A	16-Oct-21 A									<i>F</i>	∖lP - Draf	t - Prepar	ation by De	sigher						1				
AIP - Draft - Final Review and prepare for 1st Sub	12	01-Dec-21	14-Dec-21	18-Oct-21 A	27-Oct-21 A											⊐ A¦P-I	Draft - Final	l Review	and prepa	are for 1st Su	dı							
AIP - 1st Sub	0		14-Dec-21		28-Oct-21 A						♦					♦ AIP - '	st Sub											
AIP - Review by SO	28	15-Dec-21	11-Jan-22	29-Oct-21 A	19-Nov-21 A													i i	AIP - Rev	iew by SO								
AIP - Review by IP / DC	28	15-Dec-21	11-Jan-22	29-Oct-21 A	07-Jan-22														AIP - Rev	iew by IP / D								
AIP - Further information required by SO	24	12-Jan-22	11-Feb-22	20-Nov-21 A	14-Jan-22																- AIP	? - Further			ed by \$O			
AIP - 2nd Sub	0		11-Feb-22		14-Jan-22								•					•			♦ AIP	? - 2nd Sul	b		+			
AIP - SO Consent for DDA Submission	0		11-Mar-22		11-Feb-22																•			♦ AIP -	SO Cons	ent for DDA	Submission	1
AIP - 2nd Review by SO	28	12-Feb-22	11-Mar-22	15-Jan-22	11-Feb-22								i							<u>i i</u>	<mark></mark>			AIP -	2nd Revie	ew by SO		
[STE] DDA KHR Modification - Permanent Utility Design	73	12-Mar-22	11-Jun-22	12-Feb-22	14-May-22																			V		·		
DDA - Draft - Preparation by Designer	6	12-Mar-22	18-Mar-22	12-Feb-22	18-Feb-22			<u>.</u>]			i		ation by Des	Ŭ
DDA - Draft - Final Review and prepare for 1st Sub	6	19-Mar-22	25-Mar-22	19-Feb-22	25-Feb-22																						Final Review	v and
DDA - 1st Sub	0		25-Mar-22		25-Feb-22																	•			♦ D	DA - 1st Su)	
DDA - Review by SO	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22																							DDA
DDA - Review by IP / DC	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22																							DDĀ
DDA - Further information required by SO	12	23-Apr-22	07-May-22	26-Mar-22	09-Apr-22																1							
DDA - 2nd Sub	0		07-May-22		09-Apr-22																					•		
DDA - 2nd Review by SO	35	08-May-22	11-Jun-22	10-Apr-22	14-May-22																1							
[STE] DDA KHR Modification - Alignment, Traffic Sign, Road		12-Mar-22	11-Jun-22	12-Feb-22	14-May-22								,											V				
DDA - Draft - Preparation by Designer	6	12-Mar-22	18-Mar-22	12-Feb-22	18-Feb-22			¦] ; ;;-			!		ation by Des	
DDA - Draft - Final Review and prepare for 1st Sub	6	19-Mar-22	25-Mar-22	19-Feb-22	25-Feb-22			ļ							ļ										l		Final Reviev	v and
DDA - 1st Sub	0		25-Mar-22		25-Feb-22																	•			◇ D	DA - 1st Su)	
																						ate	Der	ision	Cha	cked	Approve	-1

Page 4 of 31 Data Date: 01-Jan-22

tone V V

Summary

Actual Milestone
 Actual Work

Baseline Milestone
 Baseline Bar

divit

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activ	ty Name	Dur	02V0 Start	02V0 Finish	Start	Finish					2021							-			2022						
							Septer 9 05 12	nber 19	26	October 03 10 17	24 31 07	November 7 14 21	28 0	December 05 12 19	26 02	January 09 16	23	30 0	February 6 13	20	27	Marc 06 13	-	27	03	April 10 1	7 24
	DDA - Review by SO	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22															=			Ħ			DDA
	DDA - Review by IP / DC	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22												+			· <u> }-</u>			<u>}</u>			DD A
	DDA - Further information required by SO	12	23-Apr-22	07-May-22	26-Mar-22	09-Apr-22					·												ſ	<u></u>		· · · · · · · · · · · · · · · · · · ·	
	DDA - 2nd Sub	0		07-May-22		09-Apr-22																			•		
	DDA - 2nd Review by SO	35	08-May-22	11-Jun-22	10-Apr-22	14-May-22										+				+-			-+				
	[STE] DDA KHR Modification - Roadworks and Street Furni	73	12-Mar-22	11-Jun-22	12-Feb-22	14-May-22																V	-+; ;	<u>}</u>		····	
	DDA - Draft - Preparation by Designer	6	12-Mar-22	18-Mar-22	12-Feb-22	18-Feb-22					·	·										·	⊐ DDA	- Draft-	Prepar	ation by	/ Designe
	DDA - Draft - Final Review and prepare for 1st Sub	6	19-Mar-22	25-Mar-22	19-Feb-22	25-Feb-22																		DDA -	Draft-	Final Re	eview and
	DDA - 1st Sub	0		25-Mar-22		25-Feb-22											· - L			•		·		DDA -	1stSub)	
	DDA - Review by SO	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22					+					+				+-			¢				— DDA
	DDA - Review by IP / DC	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22																	C				DDA
	DDA - Further information required by SO	12	23-Apr-22	07-May-22	26-Mar-22	09-Apr-22																	ſ	<u>i i - i -</u>			;
	DDA - 2nd Sub	0		07-May-22		09-Apr-22						· · · · · · · · · · · · · · · · · · ·				 1 1 1		++							•	 	
	DDA - 2nd Review by SO	35	08-May-22	11-Jun-22	10-Apr-22	14-May-22		- 4		- L								++									
	[STE] DDA KHR Modification - Street Lighting	73	12-Mar-22	11-Jun-22	12-Feb-22	14-May-22																V					
	DDA - Draft - Preparation by Designer	6	12-Mar-22	18-Mar-22	12-Feb-22	18-Feb-22																	DDA	- Draft-	Prepar	ation by	/ Designe
	DDA - Draft - Final Review and prepare for 1st Sub	6	19-Mar-22	25-Mar-22	19-Feb-22	25-Feb-22																		DDA -	Draft - I	Final Re	eview and
	DDA - 1st Sub	0		25-Mar-22		25-Feb-22														•				DDA -	1st Sub)	
	DDA - Review by SO	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22														-	<u> </u>						DDA
	DDA - Review by IP / DC	28	26-Mar-22	22-Apr-22	26-Feb-22	25-Mar-22																1	¢				DDA
	DDA - Further information required by SO	12	23-Apr-22	07-May-22	26-Mar-22	09-Apr-22																 	ſ				
	DDA - 2nd Sub	0		07-May-22		09-Apr-22																			•		
	DDA - 2nd Review by SO	35	08-May-22	11-Jun-22	10-Apr-22	14-May-22																			E		
	[STE] DDA Hoi Bun Road Junction - Alignment, Traffic Sign	71	22-Dec-20	22-Dec-20		27-Aug-21 A																					
	DDA - Further information required by SO	12			27-Jul-21 A	05-Aug-21 A	ion required by	/\$0																			
	DDA - 5th Sub	0				05-Aug-21 A																				, , , , , ,	, , , , ,
	DDA - SO Consent for Construction	0		22-Dec-20		27-Aug-21 A			<u>i</u>	uction																	
	DDA - 5th Review by SO	35			06-Aug-21 A	27-Aug-21 A	DA - 5th Review	w by SO																			
	[STE] AIP Road L10 (N)	59	21-Jan-22	21-Mar-22	22-Jul-21 A	17-Sep-21 A											/							STE] AIP	1	10 (N)	
	AIP - Further information required by SO	24	21-Jan-22	21-Feb-22	22-Jul-21 A	10-Aug-21 A				· · · · · · · · · · · · · · · · · · ·						·····	·	· · · · · · · · · · · · · · · · · · ·		⊨ AlP		er informa	ation req	uired by	/ SO		
	AIP - 3rd Sub	0		21-Feb-22		10-Aug-21 A														♦ AIP		Sub					
	AIP - 3rd Review by SO	28	22-Feb-22	21-Mar-22	11-Aug-21 A	-																		IP - 3rd F	Review	by SO	
	AIP - Further information required by SO	24			25-Aug-21 A				lforma	ation required by SO																	
	AIP - 4th Sub	0				07-Sep-21 A	◆ AIP - 4	th Sub								<u>+</u>								·			
	AIP - SO Consent for DDA Submission	0		21-Mar-22		17-Sep-21 A	•	•															♦ Alf	P - SO (Consen	t for DD/	A Submis
	AIP - 4th Review by SO	28			08-Sep-21 A			AIP -	4th R	Review by SO																	
	[STE] DDA Road L10 (N) - Permanent Utility Design	130	05-Apr-22	21-Jun-22	29-Jul-21 A	21-Jan-22										1 1 1 1 1 1		. <u> </u>									
	DDA - Review by SO	28	05-Apr-22	02-May-22																					·		
	DDA - Further information required by SO	12	03-May-22	-	30-Aug-21 A																						
	DDA - 2nd Sub	0	05 1 22	17-May-22	00 / 10/1	19-Oct-21 A				<u></u>														÷	·		
	DDA - Review by IP / DC	28	05-Apr-22	02-May-22	29-Jul-21 A	19-Oct-21 A					. <u></u>					, , , , , , ,											
	DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	20-Oct-21 A	02-Nov-21 A																				; ; ;	

Page 5 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

Actual Milestone
 Actual Work

 \diamond

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
s	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish)21	i					2022		
					9	Septem		October 26 03 10 17 24	31	November December 07 14 21 28 05 12 11	9 26 0		nuary 16 23 30	February 06 13 20	27 06 13		April
DDA - Further information required by SO	12			03-Nov-21 A	17-Dec-21 A						1	1	on required by SO				
DDA - 3rd Sub	0				17-Dec-21 A					♦ DI	0A - 3rd Sub	0					
DDA - SO Consent for Construction	0		21-Jun-22		21-Jan-22								•				
DDA - 3rd Review by SO	35			18-Dec-21 A	21-Jan-22								DDA - 3rd Rev	view by SO			
[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Ma	130	18-May-22	21-Jun-22	27-Jul-21 A	12-Feb-22								• • • • • • • • • • • • • • • • • • • •				
DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	27-Jul-21 A	05-Aug-21 A												
DDA - Further information required by SO	12			06-Aug-21 A	07-Sep-21 A	DDA - F		formation required by SO									
DDA - 3rd Sub	0				07-Sep-21 A	🔶 DDA - 3	Brd Sub										
DDA - 3rd Review by SO	35			08-Sep-21 A	20-Sep-21 A		DDA	∖- 3rḋ Review by \$O									
DDA - Further information required by SO	12			21-Sep-21 A	08-Oct-21 A	· · · · · · · · · · · · · · · · · · ·		DDA - Further info	mation	h required by SO							
DDA - 4th Sub	0				08-Oct-21 A			DDA - 4th Sub					· · · · · · · · · · · · · · · · · · ·				
DDA - 4th Review by SO	35			09-Oct-21 A	26-Oct-21 A			D)A - 4t	h Review by SO			• • • • • • • • • • • • • • • • • • • •				
DDA - Further information required by SO	12			27-Oct-21 A	10-Nov-21 A					DDA - Further information required by	/ SO		· · · · · · · · · · · · · · · · · · ·		·		
DDA - 5th Sub	0				10-Nov-21 A					♦ DDA - \$th Sub							
DDA - 5th Review by SO	35			11-Nov-21 A	01-Dec-21 A					DDA - 5th Review	ı by SO						
DDA - Further information required by SO	12			02-Dec-21 A	08-Jan-22						·	DD/	A - Further information	required by SO		-+	
DDA - 6th Sub	0				08-Jan-22							+ DD/	A - 6th Sub				
DDA - SO Consent for Construction	0		21-Jun-22		12-Feb-22									•			
DDA - 6th Review by SO	35			09-Jan-22	12-Feb-22	· · · · · · · · · · · · · · · · · · ·	J							DDA - 6th I	Review by SO		
[STE] DDA Road L10 (N) - Roadworks and Street Furniture	130	18-May-22	21-Jun-22	22-Jul-21 A	12-Feb-22												
DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	22-Jul-21 A	18-Aug-21 A												
DDA - Further information required by SO	12			19-Aug-21 A	25-Aug-21 A	- Further infor	mation rec	quired by SO					• • • • • • • • • • • • • • • • • • • •				
DDA - 3rd Sub	0				25-Aug-21 A	- 3rd Sub										- + + +	
DDA - 3rd Review by SO	35			26-Aug-21 A	07-Sep-21 A	DDA - 3	ord Review	w by SO					· + + + + - + -				
DDA - Further information required by SO	12			08-Sep-21 A	14-Sep-21 A		DDA - Furt	ther information required by SC)								
DDA - 4th Sub	0				14-Sep-21 A	\$ [DDA - 4th	Sub									
DDA - 4th Review by SO	35			15-Sep-21 A	23-Sep-21 A			DA - 4th Review by SO									
DDA - Further information required by SO	12			24-Sep-21 A	08-Oct-21 A			DDA - Further info	mation	n required by SO			• + + - + - + - + - + - + - + -			-+	
DDA - 5th Sub	0				08-Oct-21 A			◆ DDA - 5th Sub									
DDA - 5th Review by SO	35			09-Oct-21 A	26-Oct-21 A	· · · · · · · · · · · · · · · · · · ·			DA - 5t	h Review by SO							
DDA - Further information required by SO	12			27-Oct-21 A	23-Nov-21 A					DDA - Further informatio	n required by	y SO	• • • • • • • • • • • • • • • • • • • •				
DDA - 6th Sub	0				23-Nov-21 A					◆ DDA - 6th Sub			•				
DDA - 6th Review by SO	35			24-Nov-21 A	06-Dec-21 A					DDA - 6th Re	view by \$O)	• • • • • • • • • • • • • • • • • • • •				
DDA - Further information required by SO	12			07-Dec-21 A	08-Jan-22							DD/	A - Further information	required by SO			
DDA - 6th Sub	0				08-Jan-22							↓ DD/	A-6th Sub				
DDA - SO Consent for Construction	0		21-Jun-22		12-Feb-22									•			
DDA - 6th Review by SO	35			09-Jan-22	12-Feb-22								· · · · · · · · · · · · · · · · · · ·	DDA - 6th I	Review by SO		
[STE] DDA Road L10 (N) - Street Lighting	125	05-Apr-22	21-Jun-22		23-Dec-21 A												
DDA - Review by SO	28	05-Apr-22	02-May-22		16-Aug-21 A												
DDA - Further information required by SO	12	03-May-22	17-May-22	17-Aug-21 A	16-Sep-21 A		· · · · · · · · · · · · · · · · · · ·										
DDA - 2nd Sub	0		17-May-22		16-Sep-21 A	•											
DDA - Review by IP / DC	28	05-Apr-22	02-May-22	21-Jul-21 A	16-Sep-21 A												
		· ·															
Page 6 of 31	 s	Summary												Date	Revision	Checked	Approved
Data Date: 01-Jan-22			ED/2	2018/04	4 Trunł	<pre> Road</pre>	d T2	2 and Infrast	ruc	ctureWorks					00V1 01V0	WYu SPa/LLo	WYu
			1	~	_						PO	IIVC					

for Developments at South Apron

Actual Work Baseline Milestone

Baseline Bar

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03 10 17 24
DDA - 2nd Review by SO	35	18-May-22	21-Jun-22	17-Sep-21 A	29-Sep-21 A	
DDA - Further information required by SO	12			30-Sep-21 A	02-Nov-21 A	DDA - Further information required by SO
DDA - 3rd Sub	0				02-Nov-21 A	♦ DDA - 3rd Sub
DDA - 3rd Review by SO	35			03-Nov-21 A	24-Nov-21 A	DDA - 3rd Review bý SO
DDA - Further information required by SO	12			25-Nov-21 A	08-Dec-21 A	DDA - Further information required by SO
DDA - 4th Sub	0				08-Dec-21 A	♦ DDA - 4th Sub
DDA - SO Consent for Construction	0		21-Jun-22		23-Dec-21 A	
DDA - 4th Review by SO	35			09-Dec-21 A	23-Dec-21 A	DDA 4th Review by SO
SUPPORTING UNDERGROUND STRUCTURE [SUS]	253	16-Jan-21	17-Aug-21	24-Jun-21 A	12-May-22	NG UNDERGROUND STRUCTURE [SUS]
AIP SUS - Internal Structure	161	16-Jan-21	29-Mar-21	24-Jun-21 A	16-Dec-21 A	
AIP - Update & prepare for 2nd Sub	12	16-Feb-21	01-Mar-21	20-Jul-21 A	16-Nov-21 A	AIP - Update & prepare for 2nd Sub
AIP - 2nd Sub	0		01-Mar-21		16-Nov-21 A	
AIP - Review by IP / DC	28	16-Jan-21	12-Feb-21	24-Jun-21 A	16-Nov-21 A	AlP - Review by IP / DC
AIP - 2nd Review by SO	28	02-Mar-21	29-Mar-21	17-Nov-21 A	16-Dec-21 A	AIP - 2nd Review by SO
AIP - SO Consent for DDA Submission	0		29-Mar-21		16-Dec-21 A	♦ AIP - SO Consent for DDA Submission
DDA SUS - Internal Structure	95	30-Mar-21	17-Aug-21	17-Dec-21 A	12-May-22	Internal Structure
DDA - Draft - Preparation by Designer	36	30-Mar-21	15-May-21	17-Dec-21 A	31-Jan-22	DDA - Draft - Preparation by Designer
DDA - Draft - Final Review and prepare for 1st Sub	24	17-May-21	15-Jun-21	04-Feb-22	03-Mar-22	DDA - Draft - Final Review and prepare for 1st Sub
DDA - 1st Sub	0		15-Jun-21		03-Mar-22	◆ DDA -:1st Sub
DDA - Review by SO	28	16-Jun-21	13-Jul-21	04-Mar-22	31-Mar-22	DDA - Review by SO
DDA - Review by IP / DC	28	16-Jun-21	13-Jul-21	04-Mar-22	31-Mar-22	
DDA - Further information required by SO	30	14-Jul-21	17-Aug-21	01-Apr-22	12-May-22	
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	157	22-Dec-20	01-Apr-21	17-Jul-21 A	10-Feb-22	
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	157	22-Dec-20	22-Dec-20	17-Jul-21 A	10-Feb-22	
DDA - Further information required by SO	39			17-Jul-21 A	06-Jan-22	DDA - Further information: required by \$O
DDA - 5th Sub	0				06-Jan-22	DDA - Further information required by SO
DDA - SO Consent for Construction	0		22-Dec-20		10-Feb-22	DDA - SO Consent for Construction
Stage 2A Completion	0		22-Dec-20		10-Feb-22	◆ Stage 2A Completión
DDA - 5th Review by SO	35			07-Jan-22	10-Feb-22	DDA - 5th Réview by SO
DDA - C&C/LS Permanent Structure (Cell 1 & 2) (SG Scher	133	03-Mar-21	03-Mar-21	17-Jul-21 A	10-Jan-22	
DDA - Further information required by SO	39			17-Jul-21 A	04-Jan-22	DDA - Further information required by SO
DDA - 5th Sub	0				04-Jan-22	◆ DDA - 5th Sub
DDA - SO Consent for Construction	0		03-Mar-21		10-Jan-22	DDA - SQ Consent for Construction
DDA - 5th Review by SO	6			05-Jan-22	10-Jan-22	DDA - 5th Review by \$O
DDA - C&C/LS Temporary Structure (SG Scheme)	54	12-Jan-21	01-Apr-21	17-Jul-21 A	02-Sep-21 A	
DDA - Further information required by SO	6	12-Jan-21	25-Feb-21	17-Jul-21 A	30-Aug-21 A	DDA - Further information required by SO
DDA - 2nd Sub	0		25-Feb-21		30-Aug-21 A	, DDA - 2rid Sub
DDA - SO Consent for Construction	0		01-Apr-21		02-Sep-21 A	↓ DDA - SO Consent for Construction
DDA - 2nd Review by SO	35	26-Feb-21	01-Apr-21	31-Aug-21 A	02-Sep-21 A	DDA - 2nd Review by SD
SUB-SEA TBM TUNNEL	216	29-Nov-20	28-Aug-21	20-Mar-21 A	04-Feb-22	UB-SEA TBM TUNNEL
DDA - Special Segment for CP construction	43	18-Feb-21	24-Mar-21	29-Jul-21 A	30-Aug-21 A	
DDA - 2nd Review by SO	35	18-Feb-21	24-Mar-21	29-Jul-21 A		DDA - 2nd Review by SO
DDA - SO Consent for Construction	0		24-Mar-21		30-Aug-21 A	DDA - SO Consent for Construction

Page 7 of 31 Data Date: 01-Jan-22 Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

Baseline MilestoneBaseline Bar

CriticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	
						September October November December Januar 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 1	
DDA - Sub-sea Tunnel - TBM Confinement	59	17-Mar-21	16-Jun-21	08-Jun-21 A	30-Oct-21 A		
DDA - Further information required by SO	24	14-Apr-21	12-May-21	09-Jul-21 A	10-Sep-21 A		
DDA - 2nd Sub	0		12-May-21		10-Sep-21 A		
DDA - Review by IP / DC	28	17-Mar-21	13-Apr-21	08-Jun-21 A	10-Sep-21 A		
DDA - 2nd Review by SO	35	13-May-21	16-Jun-21	11-Sep-21 A	30-Oct-21 A	A DDA - 2nd Review by SO	
DDA - SO Consent for Construction	0		16-Jun-21		30-Oct-21 A	A DDA - SO Consent for Construction	
DDA - Sub-sea Tunnel - Internal Structure (Corbel & OHVD	140	29-Nov-20	01-Mar-21	28-Apr-21 A	14-Jan-22		
DDA - Review by IP / DC	28	29-Nov-20	26-Dec-20	28-Apr-21 A	07-Dec-21 A		
DDA - Further information required by SO	24	28-Dec-20	25-Jan-21	29-May-21 A	10-Dec-21 A	A DDA - Further information required	1 by
DDA - 2nd Sub	0		25-Jan-21		10-Dec-21 A	A DDA 2nd Şub	
DDA - 2nd Review by SO	35	26-Jan-21	01-Mar-21	11-Dec-21 A	14-Jan-22	2	DA
DDA - SO Consent for Construction	0		01-Mar-21		14-Jan-22	• D	DA -
DDA Tunnel - General Building Plan	162	10-Apr-21	28-Aug-21	27-Jul-21 A			
DDA - Draft - Final Review and prepare for 1st Sub	24	10-Apr-21	08-May-21	27-Jul-21 A	03-Aug-21 A	A w and prepare for 1st \$ub	
DDA - 1st Sub	0		08-May-21		03-Aug-21 A	A	
DDA - Review by SO	28	10-May-21	11-Jun-21	04-Aug-21 A	14-Dec-21 A	A DDA - Review by SO	
DDA - Review by IP / DC	28	10-May-21	11-Jun-21	04-Aug-21 A	14-Dec-21 A	A DDA - Review by IP / DC	
DDA - Further information required by SO	30	12-Jun-21	19-Jul-21	15-Dec-21 A	15-Dec-21 A	A DDA - Further information req	luire
DDA - 2nd Sub	0		19-Jul-21		15-Dec-21 A	A DDA - 2nd Sub	
DDA - SO Consent for Construction	0		28-Aug-21		28-Jan-22		
DDA - 2nd Review by SO	35	20-Jul-21	28-Aug-21	16-Dec-21 A	28-Jan-22		
AIP - Tunnel (Sub-sea & CKL Tunnel) - Spaceproofing (SG §	102	27-Jan-21	27-Jan-21	20-Mar-21 A	30-Nov-21 A	A	
AIP - Further information required by SO	12			20-Mar-21 A	03-Aug-21 A	A required by SO	
AIP - 3rd Sub	0				03-Aug-21 A	A	
AIP - 3rd Review by SO	28			04-Aug-21 A	09-Sep-21 A	A AIP - 3rd Review by SO	
AIP - Further information required by SO	12			10-Sep-21 A	05-Nov-21 A	A AIP - Further information required by \$O	
AIP - 4th Sub	0				05-Nov-21 A	A AIP - 4th Sub	· -
AIP - SO Consent for Construction	0	<u> </u>	27-Jan-21		30-Nov-21 A	A AIP - SQ Consent for Construction	
AIP - 4th Review by SO	28			06-Nov-21 A	30-Nov-21 A	A AlP - 4th Review by \$O	
FER - Fire Engineering Report (SG Scheme)	186	28-Jan-21	18-Jun-21	30-Mar-21 A	04-Feb-22		
FER - Further information required by SO	48	04-Mar-21	04-May-21	30-Apr-21 A	03-Aug-21 A	A n required by SO	
FER-2nd Sub	0		04-May-21		03-Aug-21 A	A	·
FER - Review by IP / DC	28	28-Jan-21	24-Feb-21	30-Mar-21 A	03-Aug-21 A	A	·
FER - 2nd Review by SO	45	05-May-21	18-Jun-21	04-Aug-21 A	31-Aug-21 A	A FER - 2nd Review by SO	· -
FER - Further information required by SO	48			01-Sep-21 A	28-Dec-21 A	A FER - Further info	orma
FER - 3rd Sub	0				28-Dec-21 A	A FER-3rd Sub	
FER - 3rd Review by SO	45			29-Dec-21 A	01-Feb-22		
FER - SO Consent for Construction	0		18-Jun-21		04-Feb-22		·
DDA - Sub-sea Tunnel - Internal Structure (SG & Parapet) (98	29-Mar-21	28-Jun-21	13-Jul-21 A	07-Jan-22		· -
DDA - 2nd Review by SO	45			13-Jul-21 A			· -
DDA - Further information required by SO	36	29-Mar-21	14-May-21	24-Aug-21 A	06-Oct-21 A	A DDA - Further information required by SO	·
DDA - 3rd Sub	0		14-May-21		06-Oct-21 A		
			,				

Page 8 of 31 Data Date: 01-Jan-22 Milestone
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

CriticalActivity

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

		2022 February March											April							
٦	23		30	06	13	20		27	06	13	20	27		03	10	17	24			
Ì		-					-								 !					
÷		-					-													
-1					 										 		 			
1													1							
													1							
					 		-													
-1		-					-						{							
÷		-					-													
															1		1			
y	SO	-					-													
-1		-			 		-								, ,					
		_																		
		- 1		by SC													-			
۱÷	SOC	0	nsen	t for Co	onstruc	tion														
÷		-					-													
÷		-					-													
ļ		-													 					
															1					
1					 				L						 	L				
							-								 					
÷		-																		
e	d by S	0													 		-			
		-																		
ł	•	Г		- 50 0	onsen	for Co	br	struc	tion				-							
-1															 					
		4	DA	- 2nd F	Review	by SC)						1		1					
					 								1							
- 1		-			 										 					
÷		-					-													
ł		-					-													
															1		-			
-																				
÷		-					-						 							
							-													
j															1		-			
-}		-					-													
-}		-					-													
ł		-					-													
1																				
															1 1 1					
		-					-													
-¦-	tion	-	irod	by SC			-													
		-4	un eu	sc																
																	1			
-1			F	ER - 3	rd Rev	ewby	S	0							! ! !		 			
-1		-			SO Co				nstruc	lion					 					
		-		· LI\-			۹ 													
-		_																		
-i		-					ľ						-							
		-					-													
					1										 		:			



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	September October November		December January					2022 February March						April							
						Septen 9 05 12		26		24	31 07 14 21	-		02		uary 16 23	30		ebruary 13	20	27 06	March	20 2		pril	24
DDA - 3rd Review by SO	35	15-May-21	28-Jun-21	07-Oct-21 A	01-Nov-21 A						DDA - 3rd Review by	1						1			1					
DDA - Further information required by SO	36			02-Nov-21 A	05-Nov-21 A						DDA - Further info	ormatio	n required by SO													
DDA - 4th Sub	0				05-Nov-21 A						DDA - 4th Sub										 					
DDA - SO Consent for Construction	0		28-Jun-21		07-Jan-22									•	DDA	SOConse	ent for C	onstruc	iction	+-	 I I I I					
DDA - 4th Review by SO	35			06-Nov-21 A	07-Jan-22						· · · · · · · · · · · · · · · · · · ·	÷	· · · · · ·		DDA	4th Revie	w by SO)								
CROSS PASSAGE	312	07-Mar-21	26-Nov-21	05-May-21 A	24-May-22		-ii			;		CRO	SS PASSAGE					÷								
DDA - Cross Passage - CP Tympanum	27	13-Aug-21	16-Sep-21	29-Jul-21 A	30-Aug-21 A				Passage - CP Tym				· · · · · · · · · · · · · · · · · · ·													
DDA - SO Consent for Construction	0		16-Sep-21		30-Aug-21 A	1 1	1 1		onsent for Construct																	
DDA - 2nd Review by SO	35	13-Aug-21	16-Sep-21	29-Jul-21 A	30-Aug-21 A		DDA -	2nd R	eview by SO																	
DDA - Cross Passage - CP TBM Jacking Pipes	227	14-Mar-21	21-Jun-21	05-May-21 A									· · · · · · · · · · · · · · · · · · ·													
DDA - Further information required by SO	30	12-Apr-21	17-May-21	01-Jun-21 A	07-Sep-21 A				ation required by SC)								+				i i i i i i				
DDA - 2nd Sub	0		17-May-21		07-Sep-21 A	◆ DDA -							· · · · · · · · · · · · · · · · · · ·	ļ							, , , , , ,					
DDA - Review by IP / DC	28	14-Mar-21	10-Apr-21		07-Sep-21 A	DDA -	Review	by IP /	/DC												, , , ,	· · · ·				
DDA - 2nd Review by SO	35	18-May-21	21-Jun-21	08-Sep-21 A	28-Oct-21 A						DDA - 2nd Review by SC	1			· · · · ·											
DDA - Further information required by SO	30			29-Oct-21 A	08-Nov-21 A							1	tion required by SO								 					
DDA - 3rd Sub	0				08-Nov-21 A						🔷 DDA - 3rd Sub										 					
DDA - SO Consent for Construction	0		21-Jun-21		22-Nov-21 A						◆ D	DA - SO	O Consent for Constructio	'n	· · · · · · · · · · · · · · · · · · ·			+		+-		+ 			·	
DDA - 3rd Review by SO	35			09-Nov-21 A	22-Nov-21 A						D	DA - 3r	d Review by SO													
DDA - Cross Passage - CP TBM Confinement	164	15-Mar-21	06-Sep-21	05-May-21 A		i i i i i i i i i i i i i i i i i i i	. i i	. Ч.	- CP TBM Confiner	nent		+	· · · · · · · · · · · · · · · · · · ·					÷			¹ /					
DDA - Draft - Preparation by Designer	36	15-Mar-21	29-Apr-21		21-Aug-21 A		1 1																			
DDA - Draft - Final Review and prepare for 1st Sub	24	30-Apr-21	29-May-21	23-Aug-21 A	-	1 I I I I I I I I I I I I I I I I I I I	1 1	eview	and prepare for 1st	Sub																
DDA - 1st Sub	0		29-May-21		31-Aug-21 A	DDA - 1st Su	ıb			!					 						 1 1 1 1		·			
DDA - Review by SO	28	30-May-21	26-Jun-21	01-Sep-21 A	06-Oct-21 A	+ +			DDA - Review	by SO)			+				+			 					
DDA - Review by IP / DC	28	30-May-21	26-Jun-21	01-Sep-21 A	07-Jan-22	· · · · · · · · · · · · · · · · · · ·	+ !		·····		+	+	· · · · ·		1 1	Reviewb	y IP / DC	2								
DDA - Further information required by SO	30	28-Jun-21	02-Aug-21	07-Oct-21 A	14-Jan-22				······	¦- ;	<u>+</u>	+	+	+	 	DDA - Fur	rther info	rmation	on requ	ired by S	0					
DDA - 2nd Sub	0		02-Aug-21		14-Jan-22							+			•	DDA - 2nd	d Şub				 					
DDA - 2nd Review by SO	35	03-Aug-21	06-Sep-21	15-Jan-22	18-Feb-22				·					+	,			<u>+</u>		DDA - 2	2nd Reviev	v by SQ	· È			
DDA - SO Consent for Construction	0		06-Sep-21		18-Feb-22	♦								+				+	•	DDA -	SOConse	t for Con	structio	on		
DDA - Cross Passage - CP TBM - DCRA	135	31-May-21	26-Nov-21	05-May-21 A	18-Feb-22				······································			DDA	- Cross Passage - CP TB	M - DC	RA			+		+-	 					
DDA - Draft - Preparation by Designer	42	31-May-21	20-Jul-21	05-May-21 A	21-Aug-21 A) raft - Preparat	ion by De	esigne	er					1												,
DDA - Draft - Final Review and prepare for 1st Sub	24	21-Jul-21	17-Aug-21	23-Aug-21 A	31-Aug-21 A	DDA - Draft -	Final Re	eview	and prepare for 1st	Sub			÷					÷								
DDA - 1st Sub	0		17-Aug-21		31-Aug-21 A	DDA - 1st Su	ıb			!.		1		+				<u>+</u>			 				- L	
DDA - Review by SO	28	18-Aug-21	14-Sep-21	01-Sep-21 A	06-Oct-21 A				DDA - Review	by SQ)			+							 		·			
DDA - Review by IP / DC	28	18-Aug-21	14-Sep-21	01-Sep-21 A	07-Jan-22	· · · · · · · · · · · · · · · · · · ·	+		· · · · · · · · · · · · · · · · · · ·			+	· · · · · · · · · · · · · · · · · · ·		DDA	Reviewb	y IP / DC									
DDA - Further information required by SO	30	15-Sep-21	22-Oct-21	07-Oct-21 A	14-Jan-22							+	· · · · ·		; ;	DDA - Fur	rthier in fo	rmation	n requ	ired by S	0					
DDA - 2nd Sub	0		22-Oct-21		14-Jan-22							+	÷	+	•	DDA - 2nc	d Sub	+ -								
DDA - 2nd Review by SO	35	23-Oct-21	26-Nov-21	15-Jan-22	18-Feb-22								· · · · · · · · · · · · · · · · · · ·					į		DDA - 2	2nd Reviev	v by SØ	·			
DDA - SO Consent for Construction	0		26-Nov-21		18-Feb-22							<u></u>		+	 				•	DDA - S	SO Conse	t for Con	struċtio	on	·	
DDA - Cross Passage - Traditional - Lining Structure	30	07-Mar-21	16-Jun-21	29-Jul-21 A	05-Nov-21 A									+				+			 					
DDA - Review by SO	28	07-Mar-21	03-Apr-21	29-Jul-21 A	27-Sep-21 A	· · · · · · · · · · · · · · · · · · ·	+	– pr	DA - Review by SO					+				+								
DDA - Further information required by SO	30	07-Apr-21	12-May-21	28-Sep-21 A	15-Oct-21 A				DDA	- Furthe	er information required by	γSΦ						+								
DDA - 2nd Sub	0		12-May-21		15-Oct-21 A				DDA	- 2nd \$	ub							÷								
	_											1		13				1	1	: :	1		1		1	<u>. </u>

Page 9 of 31 Data Date: 01-Jan-22 Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

CriticalActivity

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	-		
Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activit	y Name	Dur	02V0 Start	02V0 Finish	Start	Finish	September	October	2021	lovember December	Januarv	2022 February N	/larch	April
							9 05 12 19 26	6 03 10 17 24	31 07	14 21 28 05 12 19 26	02 09 16 23 30		13 20 27 0	
	DDA - Review by IP / DC	28	07-Mar-21	03-Apr-21	29-Jul-21 A	15-Oct-21 A	· · · · · · · · · · · · · · · · · · ·	DDA - Rev	view by IP / D					
	DDA - 2nd Review by SO	35	13-May-21	16-Jun-21	16-Oct-21 A					- 2nd Review by SO				
	DDA - SO Consent for Construction	0		16-Jun-21		05-Nov-21 A			DDA	-SOConsent for Construction				
	DDA - Cross Passage - Internal Structure	113	08-Mar-21	26-Jul-21	03-Jan-22	,	Structure						· · · · · · · · · · · · · · · · · · ·	
	DDA - Draft - Preparation by Designer	36	08-Mar-21	22-Apr-21	03-Jan-22	16-Feb-22						DDA - Draft - Prepara		
	DDA - Draft - Final Review and prepare for 1st Sub	24	23-Apr-21	22-May-21	17-Feb-22	16-Mar-22								al Review and prepare
	DDA - 1st Sub	0		22-May-21		16-Mar-22							◆ DDA - 1st Sub	
	DDA - Review by SO	28	23-May-21	19-Jun-21	17-Mar-22	13-Apr-22								DDA - Revie
	DDA - Review by IP / DC	28	23-May-21	19-Jun-21	17-Mar-22	13-Apr-22								DDA - Revie
	DDA - Further information required by SO	30	21-Jun-21	26-Jul-21	14-Apr-22	24-May-22								
	DDA - Cross Passage - Traditional - DCRA	107	08-Mar-21	19-Jul-21	03-Jan-22	17-May-22	CRA							
	DDA - Draft - Preparation by Designer	36	08-Mar-21	22-Apr-21	03-Jan-22	16-Feb-22						DDA - Draft - Prepara	ition by Designer	
	DDA - Draft - Final Review and prepare for 1st Sub	24	23-Apr-21	22-May-21	17-Feb-22	16-Mar-22							1 1 1	al Review and prepare
	DDA - 1st Sub	0		22-May-21		16-Mar-22							◆ DDA - 1st Sub	
	DDA - Review by SO	28	23-May-21	19-Jun-21	17-Mar-22	13-Apr-22								DDA - Revie
	DDA - Review by GEO via SO	28	23-May-21	19-Jun-21	17-Mar-22	13-Apr-22								DDA - Revie
	DDA - Review by IP / DC	28	23-May-21	19-Jun-21	17-Mar-22	13-Apr-22								DDA - Revie
	DDA - Further information required by SO	24	21-Jun-21	19-Jul-21	14-Apr-22	17-May-22								
	DRILL & BREAK [D&BR] / DRILL & BLAST TUNNEL [D&BL]	81	09-Oct-20	09-Oct-20	· ·	26-Aug-21 A								
	DDA - D&BR / D&BL Tunnel - Lining & Internal Structure	81	09-Oct-20	09-Oct-20	21-Apr-21 A	26-Aug-21 A			·					
	DDA - SO Consent for Construction	0		09-Oct-20		-	A - SO Consent for Constru	uction						
	DDA - 6th Review by SO	35					A - 6th Review by SO	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·				· · · · · · · · · · · · · · · · · · ·	
	EAST VENTILATION BUILDING [EVB] DDA - EVB - ABWF	235	03-Oct-20	16-May-22	08-Apr-21 A									
	DDA - E VB - ABVVF DDA - Draft - Preparation by Designer	110 36	03-Oct-20 03-Oct-20	24-Mar-21 14-Nov-20	01-Nov-21 A 01-Nov-21 A	· · ·				DDA - Draff - Pren	paration by Designer			
	DDA - Draft - Final Review and prepare for 1st Sub	24	16-Nov-20		14-Dec-21 A							inal Review and prepare for 1st Sub		
	DDA - 1st Sub	0	10-110 -20	12-Dec-20	14-Dec-21 A	15-Jan-22					◆ DDA - 1st Sub			
	DDA - Review by SO	28	13-Dec-20	09-Jan-21	16-Jan-22	12-Feb-22						DDA - Review by SO		
	DDA - Review by SO DDA - Review by IP / DC		13-Dec-20		16-Jan-22	12-Feb-22			·					
	•	28		09-Jan-21										information required b
	DDA - Further information required by SO	30	11-Jan-21	17-Feb-21	14-Feb-22	19-Mar-22								
	DDA - 2nd Sub	0	40 5 1 04	17-Feb-21	00.14 00	19-Mar-22							DDA - 2nd Sul	
	DDA - 2nd Review by SO	35	18-Feb-21	24-Mar-21	20-Mar-22	23-Apr-22								DD/
	DDA - SO Consent for Construction	0		24-Mar-21		23-Apr-22			·	·····				• DD/
	DDA - EVB - Aesthetic Design DDA - Draft - Preparation by Designer	234 48	03-Oct-20 03-Oct-20	09-Jun-21 28-Nov-20	28-Jun-21 A	18-May-22)raft - Preparation by Desig	in er						
	DDA - Draft - Final Review and prepare for 1st Sub					-				- Draft - Final Review and prepare for 1st Sub				
		24	30-Nov-20	29-Dec-20	zo-Aug-21 A	04-Nov-21 A	· · · · · · · · · · · · · · · · · · ·			- Ist Sub				
	DDA - 1st Sub	0	20 Dec 00	29-Dec-20	OF Nov 04 A	04-Nov-21 A					DDA - Review by SO			
	DDA - Review by SO	28	30-Dec-20	26-Jan-21	05-Nov-21 A					······		о с		
	DDA - Review by IP / DC	28	30-Dec-20	26-Jan-21	05-Nov-21 A				· · · · · · · · · · · · · · · · · · ·			DDA - Further information red		
	DDA - Further information required by SO	24	27-Jan-21	26-Feb-21	08-Jan-22	08-Feb-22							 	
	DDA - 2nd Sub	0	07 5 4 04	26-Feb-21		08-Feb-22						◆ DDA - 2hd Sub		
	DDA - 2nd Review by SO	35	27-Feb-21	02-Apr-21	09-Feb-22	15-Mar-22							DDA - 2nd Review	
	DDA - 2nd Review by IP	35	27-Feb-21	02-Apr-21	09-Feb-22	15-Mar-22							DDA - 2nd Review	/ by IP
	age 10 of 31 ata Date: 01-Jan-22	•••	Summary		fo	or Dev	elopments	and Infrast at South A Programme	pron	BO	OUYGUES AUX PUBLICS	Date Revision 18-Dec-19 00V1 22-Feb-20 01V0 09-Apr-20 01V1 17-Jul-20 01V2 09-Oct-20 01V3 02-Jul-21 02V0	n Checked WYu SPa/LLo SPa/LLo SPa/LLo SPa/LLo SPa/LLo	Approved WYu WYu WYu WYu WYu WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		September		October	20		vember	De	ecember		.la	nuarv		February	2022	Marc	n Í	April
							12 19	26	03 10 17	24	<u> </u>			12 19	26 02	2 09	16 23	30 06	5 13 20	27		20 27 03	10 17 24
DDA - Further information required by SO	24	07-Apr-21	05-May-21	16-Mar-22	13-Apr-22																		DDA - Furthe
DDA - 3rd Sub	0		05-May-21		13-Apr-22																		◆ DDA - 3rd Su
DDA - 3rd Review by SO	35	06-May-21	09-Jun-21	14-Apr-22	18-May-22																		
AIP Foot Bridge FT-03 [NEW]	21	31-Dec-21	27-Jan-22	29-Jun-21 A	· · · · · · · · · · · · · · · · · · ·							+- 			V				Bridge FT-03 [I		 		
AIP - 2nd Review by SO	28	31-Dec-21	27-Jan-22	29-Jun-21 A	03-Sep-21 A														Review by SO				
AIP - SO Consent for DDA Submission	0		27-Jan-22		03-Sep-21 A	◆											<	> AIP - \$0 (Consent for DE	DA Subr	nission		
DDA Foot Bridge FT-03 [NEW]	110	22-Nov-21	-	04-Sep-21 A	15-Mar-22							V											
DDA - Draft - Preparation by Designer	42	22-Nov-21	12-Jan-22	04-Sep-21 A	18-Oct-21 A												DDA - Draft	-Preparatio	n by Designer				
DDA - Draft - Final Review and prepare for 1st Sub	24	13-Jan-22	12-Feb-22	19-Oct-21 A	25-Oct-21 A											-			🗕 DDA - Dr	aft - Fin	al Review a	nd prepare for 1st Su	ıþ
DDA - 1st Sub	0		12-Feb-22		25-Oct-21 A					♦									🔷 DDA - 1si	t Şub			
DDA - Review by SO	28	13-Feb-22	12-Mar-22	26-Oct-21 A	07-Jan-22							+-										A - Review by SO	
DDA - Review by IP / DC	28	13-Feb-22	12-Mar-22	26-Oct-21 A	07-Jan-22																DE	A - Review by IP / D	¢
DDA - Further information required by SO	24	14-Mar-22	11-Apr-22	08-Jan-22	08-Feb-22															- +	;; ;		DDA - Further i
DDA - 2nd Sub	0		11-Apr-22		08-Feb-22													•				- + + - + - + - +	DDA - 2nd Sub
DDA - SO Consent for Construction	0		16-May-22		15-Mar-22																•		
DDA - 2nd Review by SO	35	12-Apr-22	16-May-22	09-Feb-22	15-Mar-22															- + -	÷	- + +	
AIP EVB - Permanent Structure (SG Scheme)	82	31-Mar-21	31-Mar-21	28-Jun-21 A	03-Sep-21 A																		
AIP - SO Consent for DDA Submission	0		31-Mar-21		03-Sep-21 A	◆ AIP	- SO Consent f	or DDA	Submission													- +	
AIP - 7th Review by SO	28			28-Jun-21 A	03-Sep-21 A	AIP	- 7th Review by	so												- +	 	- i i	
DDA - EVB - General Building Plan (including SoA) (SG Sch	127	03-Jan-21	07-Apr-21	08-Apr-21 A	07-Jan-22																		
DDA - Further information required by SO	24	01-Feb-21	03-Mar-21	05-May-21 A		- Furthe	r information re	quired	by SQ													- <u>1</u> <u>1</u>	
DDA - 2nd Sub	0		03-Mar-21		24-Aug-21 A	- 2nd Si	ιþ																
DDA - Review by IP / DC	28	03-Jan-21	30-Jan-21	08-Apr-21 A	24-Aug-21 A	- Reviev	vby IP / DC																
DDA - 2nd Review by SO	35	04-Mar-21	07-Apr-21	25-Aug-21 A	03-Dec-21 A				-		÷	i	DDA - 2	2nd Review I	by SO						 		
DDA - Further information required by SO	24		·	03-Dec-21 A	03-Dec-21 A								DDA - I	Further inform	mation rec	quired b	y SO						
DDA - 3rd Sub	0				03-Dec-21 A											1 A A	та — н						
DDA - SO Consent for Construction	0		07-Apr-21		07-Jan-22											◆ DDA	SO Conse	en't for Const	ruction				
DDA - 3rd Review by SO	35			04-Dec-21 A	07-Jan-22												- 3rd Revie						
DDA - EVB - Permanent Structure (SG Scheme Basement)	121	12-Jun-21	08-Oct-21	05-May-21 A			i i i 			R - Perm	anent Struct	ure (SG Schem	e Basement)								 		
DDA - Further information required by SO	48	10-Jul-21	03-Sep-21	29-Jun-21 A	25-Sep-21 A			DDA -	- Further informa												 		
DDA - 2nd Sub	0		03-Sep-21		25-Sep-21 A				- 2nd Sub	·													
DDA - Review by IP / DC	28	12-Jun-21	09-Jul-21	05-May-21 A	· .				- Review by IP / I	nc.											; ;;		
DDA - 2nd Review by SO	35	04-Sep-21	08-Oct-21	27-Sep-21 A					iii		nd Review b	v SO									 		
DDA - SO Consent for Construction	0	04-06p-21	08-Oct-21	21-3ep-21 A	20-Oct-21 A							or Construction									; ; ; ; ; ;	i i i i i · · · · · · · · · · · · · · ·	
TUNNEL E&M INSTALLATION & COMMISSIONING	283	10-Jan-21		15-Mar-21 A	06-May-22					шDА - ч											 		
DDA - E&M Tunnel Ventilation Design (SG Scheme)	203	24-Jan-21	21-Dec-21 20-May-21	23-May-21 A	11-Jan-22									• 10								- 	
DDA - Further information required by SO	42	22-Feb-21	15-Apr-21	08-Jun-21 A	30-Oct-21 A	·					DDA - Furt	her information	required by	SO							 		
DDA - 2nd Sub	0		15-Apr-21		30-Oct-21 A						DDA - 2nd												
DDA - Review by IP / DC	28	24-Jan-21	20-Feb-21	23-May-21 A		¦						ew by IP / DC									 		
DDA - 2nd Review by SO	35	16-Apr-21		01-Nov-21 A									DDA - 2nd Re	view by SO								- -	J
DDA - Further information required by SO	42	10 / 10 / 21	20 100 2 1	27-Nov-21 A										A - Further in	formation	n réquire	d by SO				 	· · · · · · · · · · · · · · · · · · ·	
DDA - 3rd Sub				21-1100-217										A - 3rd Sub									
	· ·		20 Mar 04		07-Dec-21 A												DDA - SO Co	oncont for O	patruction				
DDA - SO Consent for Construction	0		20-May-21		11-Jan-22												- 50 С(
Page 11 of 31 Data Date: 01-Jan-22		Summary		fo	or Dev	elop	oment	s a	and Infr It South	n Al	oron		orks		BOL TRAVA	UYG NX P	UES		Date 8-Dec-19 2-Feb-20 9-Apr-20 7-Jul-20	00V 01V 01V 01V	0 1 2	Checked WYu SPa/LLo SPa/LLo SPa/LLo	Approved WYu WYu WYu
Baseline Bar																							

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021
			Ļ			9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16
DDA - 3rd Review by SO	35			08-Dec-21 A	11-Jan-22	
DDA - E&M Air Purification Sys	· · · ·		05-May-21	15-Mar-21 A	18-Feb-22	
DDA - Review by IP / DC	28	10-Jan-21	06-Feb-21	15-Mar-21 A	07-Jan-22	
DDA - Further information required by		08-Feb-21	31-Mar-21	12-May-21 A	14-Jan-22	
DDA - 2nd Sub	0		31-Mar-21		14-Jan-22	
DDA - 2nd Review by SO	35	01-Apr-21	05-May-21	15-Jan-22	18-Feb-22	2
DDA - SO Consent for Construction	0		05-May-21		18-Feb-22	12
DDA - E&M Fire Services Insta	llation 140	26-Feb-21	11-Jun-21	09-Jun-21 A	18-Feb-22	
DDA - Review by IP / DC	28	26-Feb-21	25-Mar-21	09-Jun-21 A	07-Jan-22	22 DDA - Revie
DDA - Further information required by	SO 32	26-Mar-21	07-May-21	07-Jul-21 A	14-Jan-22	DDA -
DDA - 2nd Sub	0		07-May-21		14-Jan-22	22 • DDA -
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	15-Jan-22	18-Feb-22	2
DDA - SO Consent for Construction	0		11-Jun-21		18-Feb-22	12
DDA - E&M MVAC	166	19-Feb-21	03-Jun-21	02-Jun-21 A	21-Feb-22	
DDA - Further information required by	SO 32	19-Mar-21	29-Apr-21	30-Jun-21 A	16-Nov-21 A	1 A DDA - Further information required by SO
DDA - 2nd Sub	0		29-Apr-21		16-Nov-21 A	1 A DDA - 2nd Sub
DDA - Review by IP / DC	6	19-Feb-21	18-Mar-21	02-Jun-21 A	16-Nov-21 A	DDA - Review by IP / DC
DDA - 2nd Review by SO	35	30-Apr-21	03-Jun-21	17-Nov-21 A	16-Dec-21 A	1 A DDA - 2nd Review by SO
DDA - Further information required by	SO 32	·		17-Dec-21 A	17-Jan-22	22 DD
DDA - 2nd Sub	0				17-Jan-22	
DDA - SO Consent for Construction	0		03-Jun-21		21-Feb-22	
DDA - 2nd Review by SO	35		00 001121	18-Jan-22	21-Feb-22	
			00 May 04	25-Jun-21 A		
DDA - E&M Plumbing & Draina DDA - Further information required by	• •	11-Feb-21 11-Mar-21	26-May-21 21-Apr-21	25-Juli-21 A	27-Jan-22 23-Dec-21 A	
DDA - 2nd Sub	<u> </u>		21-Apr-21	00-00-217	23-Dec-21 A	
		44 E-h 04	· ·	05 1		
DDA - Review by IP / DC	28	11-Feb-21	10-Mar-21	25-Jun-21 A	07-Jan-22	
DDA - 2nd Review by SO	35	22-Apr-21	26-May-21	24-Dec-21 A	27-Jan-22	
DDA - SO Consent for Construction	0		26-May-21		27-Jan-22	
DDA - E&M Electrical Installati			11-Jun-21	16-Jul-21 A	18-Feb-22	
DDA - Review by SO	28	25-Feb-21	24-Mar-21	16-Jul-21 A	24-Aug-21 A	
DDA - Review by IP / DC	28	25-Feb-21	24-Mar-21	16-Jul-21 A	07-Jan-22	
DDA - Further information required by	SO 33	25-Mar-21	07-May-21	25-Aug-21 A	14-Jan-22	22 DDA
DDA - 2nd Sub	0		07-May-21		14-Jan-22	22 ● DDA -
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	15-Jan-22	18-Feb-22	2
DDA - SO Consent for Construction	0		11-Jun-21		18-Feb-22	2
DDA CLP Submission - Power	Supply to EVB & WVB 178	29-Apr-21	11-Aug-21	16-Jul-21 A	18-Feb-22	22 ssion - Power Supply to EVB & WVB
DDA - Review by SO	28	29-Apr-21	26-May-21	16-Jul-21 A	24-Aug-21 A	1 A - Review by SO
DDA - Review by IP / DC	28	29-Apr-21	26-May-21	16-Jul-21 A	07-Jan-22	22 DDA Revie
DDA - Further information required by	SO 34	27-May-21	07-Jul-21	25-Aug-21 A	14-Jan-22	22 DDA-
DDA - 2nd Sub	0		07-Jul-21		14-Jan-22	22 • DDA -
DDA - 2nd Review by SO	35	08-Jul-21	11-Aug-21	15-Jan-22	18-Feb-22	22
DDA - SO Consent for Construction	0		11-Aug-21		18-Feb-22	22
DDA - E&M Tunnel Lighting De	sign 246	26-Mar-21	03-Sep-21	10-Jun-21 A	03-May-22	22 DDA - E&M Tunnel Lighting Design
Page 12 of 31 Data Date: 01-Jan-22	 Milestone Planned Bar Critical A ctivity Actual Milestone Actual Work Baseline Milestone Baseline Bar 	' Summary	ED/2	fo	or Dev	unk Road T2 and Infrastructure Works evelopments at South Apron oths Rolling Programme (Dec-21)

	February	2022	March	<u></u> ו	1	April					
23 30	06 13 20	27	06 13	20 2	7 03	10	17 24				
3rd Review by S											
			¦	·		¦					
						¦					
vięw by 🖗 / DC											
A - Further inform	ation required b			· · · · · · · · · · · · · · · · · · ·							
		y SU									
A - 2nd Sub	· · · · ·						· · · · · · · · · · · · · · · · · · ·				
		A - 2nd I	Review by S	0							
	• DD/	A-SOC	onsent for (Construction	n -	†					
		.i.[·								
vięw by 🖗 / DC											
A - Further inform	nation required b	y SO									
A - 2nd Sub				· · · · · · · · · · · · · · · · · · ·							
	DD/	ا 2nd	Review by S	Ó							
			onsent for (
	V	1-500									
			· · · · ·								
				+							
			, , , , , , , , , , , , , , , , , , ,				-				
				· · · · · · · · · · · · · · · · · · ·							
				+							
		-;-		· · · · · · · · · · · · · · · · · · ·		i					
		. <u>.</u>	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·		; ;;					
DDA - Further info	ormation require	dibySC)								
DDA - 2nd Sub				·							
		<u>il</u>				i 	, 				
	♦	DA - SO	O Consent fo	or Construc	tion		· · · · · · · · · · · · · · · · · · ·				
: :		00A - 2r	nd Review by	/ SO							
on required by \$C)										
			+	· 							
			¦][
vięw by 🖗 / DC											
	nd D'aviau by C			· · · · · · · · · · · · · · · · · · ·							
	nd Review by SO	ר 				-					
◆ DDA - S	O Consent for C	onstruct	tion	· +			· 				
						¦	·				
						: :					
view by IP / DC											
A - Further inform	nation required b	viso		+							
		,	 								
A - 2nd Şub		1									
				· · · · · · · · · · · · · · · · · · ·							
		≺-zna I	Review by S	v							
	◆ DD/	4- \$O C	Consent for (Constructio	n]		·				
				+							
			i ! !								
·····			; 								
view by IP / DC			· · ·								
A - Further inform	ation required b	viso	·····								
		,00									
A - 2nd Sub											
			Devices	Å							
		-γnd l	Review by S	U I							
	◆ DD/	4- \$0 C	onsent for (Constructio	n						
		- į - [·				; ;					
	Date		Revision	Cheo	rked	. Δ. η.	proved				
				-	JNGU	Aht	proved				
	18-Dec-19	00V		WYu							
	22-Feb-20	01V	0	SPa/LL	0	WYu					
S CS	09-Apr-20	01V	1	SPa/LL	0	WYu					
CS	17-Jul-20	01V		SPa/LL		WYu					
	09-Oct-20	01V		SPa/LL		WYu					
				+							
	02-Jul-21	02V	υ	SPa/LL	0	WYu					

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish			i	2021								2022					
						Septen 9 05 12		26 03	October 13 10 17 24 31	November 07 14 21	28	December 05 12 19 26	January 02 09 16 23	30	Februa 06 1	iry 3 20	27 0	March 06 13		03	April 10 17	24
DDA - Draft - Preparation by Designer	22	26-Mar-21	24-Apr-21	10-Jun-21 A	27-Nov-21 A						1	- Draft - Preparation by D										
DDA - Draft - Final Review and prepare for 1st Sub	12	26-Apr-21	10-May-21	29-Nov-21 A	08-Jan-22								DDA - Draft - Final	l Revie	w and pr	pare for	1st Sub					
DDA - 1st Sub	0		10-May-21		08-Jan-22				·			· · · · · · · · · · · · · · · · · · ·	♦ DDA - 1st \$ub					·				
DDA - Review by SO	28	11-May-21	07-Jun-21	09-Jan-22	05-Feb-22										DDA - F	eview by	SO	·				
DDA - Review by IP / DC	28	11-May-21	07-Jun-21	09-Jan-22	05-Feb-22				·					;	DDA - F	eview by	IP / DC					
DDA - Further information required by SO	44	08-Jun-21	30-Jul-21	07-Feb-22	29-Mar-22															DA - Fur	ther inform	ation r
DDA - 2nd Sub	0		30-Jul-21		29-Mar-22									+					♦ DI	DA - 2nd	i Sub	
DDA - 2nd Review by SO	35	31-Jul-21	03-Sep-21	30-Mar-22	03-May-22									1							·	
DDA-E&M CMCS	171	26-May-21	13-Oct-21	23-Jul-21 A	26-Feb-22				DDA - E&M CMCS			· · · · · · · · · · · · · · · · · · ·										
DDA - Draft - Preparation by Designer	22	26-May-21	21-Jun-21	23-Jul-21 A	27-Nov-21 A	I I I I					DDA	- Draft - Preparation by D	Designer		1			1			·····	
DDA - Draft - Final Review and prepare for 1st Sub	12	22-Jun-21	06-Jul-21	29-Nov-21 A	03-Dec-21 A							DDA - Draft - Final Revie	ew and prepare for 1st Sub									
DDA - 1st Sub	0		06-Jul-21		03-Dec-21 A						•	DDA - 1st Sub										
DDA - Review by SO	28	07-Jul-21	03-Aug-21	04-Dec-21 A	22-Dec-21 A							DDA -	Review by SO									
DDA - Review by IP / DC	36	07-Jul-21	11-Aug-21	04-Dec-21 A	07-Jan-22		· · · · · · · · · · · · · · · · · · ·						DDA - Review by IF	P / DC		' 4 		·			·	
DDA - Further information required by SO	24	12-Aug-21	08-Sep-21	23-Dec-21 A	22-Jan-22								DDA	- Furth	er inform	ation requ	iired by S	0	+		·	
DDA - 2nd Sub	0		08-Sep-21		22-Jan-22	♦							♦ DDA	- 2nd	Sub							
DDA - 2nd Review by SO	35	09-Sep-21	13-Oct-21	23-Jan-22	26-Feb-22									-+;			DDA - 2	2nd Revie	w by SO			
DDA - SO Consent for Construction	0		13-Oct-21		26-Feb-22				♦			· · · · · · · · · · · · · · · · · · ·		-++		•	DDA - S	SOConse	nt for Constru	ction		
AIP - Civil Provision for TCSS	54	15-Oct-21	21-Dec-21	28-Feb-22	06-May-22				V	LLL-		AlP - C	ivil Provision for TCSS									
AIP - Draft - Preparation by Designer	22	15-Oct-21	09-Nov-21	28-Feb-22	24-Mar-22										1				AIP - C)raft - Pro	reparation I	by Des
AIP - Draft - Final Review and prepare for 1st Sub	12	10-Nov-21	23-Nov-21	25-Mar-22	08-Apr-22															– A	AIP - Draft	- Final
AIP - 1st Sub	0		23-Nov-21		08-Apr-22					♦								· · · · · · · · · · · · · · · · · · ·		◆ A	AIP - 1st Su	,tb
AIP - Review by SO	28	24-Nov-21	21-Dec-21	09-Apr-22	06-May-22																	
AIP - Review by IP / DC	28	24-Nov-21	21-Dec-21	09-Apr-22	06-May-22									ļ						ļ.		
PAYMENT MILESTONE	1125	30-Sep-20	28-Feb-25	13-Aug-21 A	22-Apr-22																	
1.1 Preliminaries and General Requirements	83	13-Aug-21	13-Apr-22	13-Aug-21 A	13-Apr-22					· · · ·											🔻 1.1 Pre	limina
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 21	0		13-Aug-21		13-Aug-21 A	Remaining val	ue of this	Cost Cer	ntre 1 Month 21													
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 22	0		13-Sep-21		13-Sep-21 A	◇ 1	.1.42 Mor	nthly Ren	maining value of this Cost Cent									 			 	
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 23	0		13-Oct-21		13-Oct-21 A				♦ 1.1.42 Monthly Rema													
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 24	0		13-Nov-21		13-Nov-21 A					♦ 1.1.42 Mont	hly Re	emaining value of this Co										
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 25	0		13-Dec-21		13-Dec-21 A							♦ 1.1.42 Monthly	Remaining value of this Co									
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 26	0		13-Jan-22		13-Jan-22*								♦ 1.1.42 Monthl	yRem								
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 27	0		14-Feb-22		14-Feb-22*											1.1.42 Mo	onthly Rer		lue of this Co			
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 28	0		14-Mar-22		14-Mar-22*													♦ 1.1	42 Monthly R	emainin	g value of	this Co
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 29	0		13-Apr-22		13-Apr-22*													·			♦ 1.1.42	Month
3.1 for Trunk Road T2	10	30-Sep-20		13-Aug-21 A	13-Jan-22													·	Ţ			
3.1 .44 Approval DDA for WVB	0		17-Jun-21		13-Aug-21 A																	<u> </u>
3.1 .20 Approval DDA for cut-and-cover tunnel	0		30-Sep-20		13-Sep-21 A	♦ 3	.1 .20 App	provalDI	DA for cut-and-cover tunnel										· · · · · · · · · · · · · · · · · · ·			
3.1 .46 Approval AIP for EVB	0		30-Sep-20		13-Oct-21 A				◆ 3.1 .46 Approval AIP f													
3.1 .40 Approval DDA for Drill-and-blast Tunnel	0		09-Oct-20		13-Nov-21 A							DDA for Drill-and-blast Tu	mnel									
3.1.48 Approval DDA for EVB	0		30-Sep-20		13-Nov-21 A					🔶 3.1 .48 Арр	roval D	DDA for EVB										
3.1 .50 Approval AIP for completion of SUS	0		29-Mar-21		13-Jan-22*								◆ 3.1 .50 Appro	valAlF	for com	letion of S	sus					
																ate	Ro	/ision	Checke	4	Approv	

Page 13 of 31 Data Date: 01-Jan-22 estone V Summary

Actual Milestone
Actual Work
Asseline Milestone

Baseline Bar

Activitv

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022	
						September October November December January February 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 06	March April 13 20 27 03 10 17 24
3.2 for Road S20 and Associated Infrastructure Works for (0	30-Sep-20	30-Sep-20	13-Sep-21 A	13-Dec-21 A		
3.2 .24 Approval DDA for landscape works	0		30-Sep-20		13-Sep-21 A	◆ 3.2 .24 Approval DDA for landscape works	
3.2 .27 Complete whole activities of this cost centre	0		30-Sep-20		13-Dec-21 A	◆ 3.2.27 Complete whole activities of this cost centre	
3.3 for the Remaining Stage 5 Infrastructure Works - Road I	10	26-Feb-21	03-Jun-21	13-Dec-21 A	13-Jan-22	and Road L18	
3.3 .23 Submit DDA for landscape works	0		03-Jun-21		13-Dec-21 A	◆ 3.3 .23 Submit DDA for landscape works	
3.3 .16 Approval DDA for waterworks	0		26-Feb-21		13-Jan-22*	◆ 3.3 .16 Appróval D DA for waterworks	
3.4 for the Remaining Stage 5 Infrastructure Works - FT02	10	30-Sep-20	09-Mar-21	13-Sep-21 A	13-Jan-22		·····
3.4 .9 Submit AIP for modification of existing footbridge	0		30-Sep-20		13-Sep-21 A	◆ 3.4 .9 Submit AIP for modification of existing footbridge	
3.4 .8 Approval DDA for Landscaped elevated walkway	0		09-Mar-21		13-Oct-21 A	◆ 3.4 .8 Approval DDA for Landscaped elevated walkway	
3.4 .11 Submit Demolition plan for existing footbridge	0		22-Dec-20		13-Nov-21 A	♦ 3.4 11 Submit Demolition plan for existing footbridge	
3.4 .10 Approval DDA for modification of existing footbridge	0		09-Mar-21		13-Jan-22*	◆ 3.4 .10 Approval DDA for modification of existing fo	otbridge
3.4 .12 Approval Demolition plan for existing footbridge	0		09-Mar-21		13-Jan-22*	◆ 3.4 .12 Appróval Démolitión plan for existing footbri	dge
3.4 .13 Complete whole activities of this cost centre	0		09-Mar-21		13-Jan-22*	◆ 3.4 .13 Complete whole activities of this cost centre	,,
3.5 for Lam Chak Street and Kai Hing Road	0	14-Dec-21	14-Dec-21	13-Dec-21 A	13-Dec-21 A	▼ 3,5 for Lam Chak Street and Kai Hing Road	·····
3.5 .5 Submit AIP for roadworks	0		14-Dec-21		13-Dec-21 A	◆ 3:5.5 Sµbmit AIP for:roadwprks	·····
3.5.9 Submit AIP for stormwater drainage works	0		14-Dec-21		13-Dec-21 A	♦ 3,5 .9 Sµbmit AIP for stormwater drainage works	
3.5.13 Submit AIP for waterworks	0		14-Dec-21		13-Dec-21 A	♦♦ 3/5 .13 Şubmit AIP for waterworks	·····
3.5 .17 Submit AIP for sewage works	0		14-Dec-21		13-Dec-21 A	♦♦ 3/5 .17 Submit AIP for sewage works	·····
3.5.21 Submit AIP for landscape works	0		14-Dec-21		13-Dec-21 A	◆ 3:5.21 Submit AIP for landscape works	·····
3.6 for Road L10 (Northern Section)	33	21-Mar-22	21-Jun-22	13-Oct-21 A	14-Feb-22		·····
3.6 .6 Approval AIP for Road L10 (northern section)	0	21-11/101-22	21-Jun-22 21-Mar-22	13-00-21 A	13-Oct-21 A	╶┋╌╌╴┇╌╌╴┇╌╴┇╶╴╸┇╌╸╸┇╌╴╴┇╌╴╴┇╌╴╴┇╌╴╴┇╴╴╴┇╴╴╴┇╴╴╴┇╴╴╴┇╴	♦ 3.6 .6 Approval AIP for Road L10 (
3.6.8 Approval DDA for Road L10 (northern section)	0		21-Jun-22		14-Feb-22*	┊╌╌┊╌╴┊╌╴┊╌╴┊╌╴┊╴╴┊╴╴┊╴╴┊╴╴┊╴╴┊╴╴┊╴╴┊╴╴┊	
3.6.9 Complete whole activities of this cost centre	0		21-Jun-22		14-Feb-22*		
	0	02 Dec 20	03-Dec-20	13-Nov-21 A	13-Nov-21 A		·····
3.8 for Improvement Works at the Junction of Hoi Bun Road 3.8.9 Complete whole activities of this cost centre	0	03-Dec-20	03-Dec-20 03-Dec-20	13-NOV-21 A	13-Nov-21 A	♦ 3.8.9 Complete whole activities of this cost centre	
3.9 for the Pipelines for District Cooling System for Commis	0	30-Sep-20	30-Sep-20	13-Nov-21 A	03-Jan-22		·····
3.9.5 Submit GI report for pipelines of DCS for AMAWBC	0	30-3ep-20	30-Sep-20 30-Sep-20	13-110V-21 A	13-Nov-21 A	♦ 3.9.5 Submit GI report for pipelines of DCS for AMAWBC	÷
3.9.6 Approval GI report for pipelines of DCS for AMAWBC	0		30-Sep-20		13-Nov-21 A	♦ 3.9.6 Approval GI report for pipelines of DCS for AMAWBC	·····
3.9.10 Approval DDA for pipelines of DCS	0		30-Sep-20		13-Nov-21 A	♦ 3.9.10 Approval DDA for pipelines of DCS	
	0					◆ 3.9.11 Submit Q&M manual for DC\$ pipelines	
3.9.11 Submit O&M manual for DCS pipelines 3.10 for the Remaining Pipelines for District Cooling System	0	30-Sep-20	30-Sep-20 09-Dec-20	13-Nov-21 A	03-Jan-22		
3.10.5 Submit GI report for remaining pipelines of DCS for AMAWBC	0	30-3ep-20	09-Dec-20 30-Sep-20	13-110V-21 A	13-Nov-21 A 13-Nov-21 A	◆ 3.10.5 Submit GI report for remaining pipelines of DCS for AMAWBC	
3.10.6 Approval GI report for remaining pipelines of DCS for AMAWBC	0		30-Sep-20 30-Sep-20		13-Nov-21 A	 ♦ 3.10.6 Approval GI report for remaining pipelines of DCS for AMAWBC 	
3.10.10 Approval DDA for remaining pipelines of DCS	0		09-Dec-20		13-Nov-21 A	 ♦ 3.10.10 Approval DDA for remaining pipelines of DCS 	÷
	0	20.0 00		42 O + 04 A			·····
3.12 for Improvement Works at Junctions of Cha Kwo Ling 3.12.9 Complete whole activities of this cost centre	0	30-Sep-20	30-Sep-20 30-Sep-20	13-Oct-21 A	13-Oct-21 A 13-Oct-21 A	♦ 3.12.9 Complete whole activities of this cost centre	
4.2 Depressed Road and Remaining Ventilation Adits at the	10	20-Apr-21	14-Sep-21	13-Aug-21 A	13-Jan-22	✓ 4.2 Depressed Road and Remaining Ventilation Adits at the South Apron	·····
4.2 Depressed Road and Remaining Ventilation Adits at the 4.2.12 Complete excavation of South Apron Adist 1	0	20-Api-21	14-3ep-21 16-Jun-21	13-Aug-21 A		excavation of South Apron Adist 1	÷
4.2.13 Complete South Apron Adist permanent structure 0.2	0		28-May-21		_	South Apron Adist permanent structure 0.2	
	0		20-iviay-21 22-Jun-21			◆ 4.2.14 Complete South Apron Adist permanent structure 0.4	
4.2.14 Complete South Apron Adist permanent structure 0.4	0				13-Sep-21 A		·····
4.2.15 Complete South Apron Adist permanent structure 0.6	0		16-Jul-21		13-Oct-21 A	◆ 4.2 .15 Complete South Apron Adist permanent structure 0.6	
4.2.24 Complete foundation of Depressed Road by length 0.9	0		20-Apr-21		13-Nov-21 A	◆ 4.2.24 Complete foundation of Depressed Road by length 0.9	
4.2.25 Complete permanent structure of Depressed Road by length 0.4	0		15-Jun-21		13-Nov-21 A	◆ 4.2 .25 Complete permanent structure of Depressed Road by length 0.4	
						Date Revis	ion Checked Approved

Page 14 of 31 Data Date: 01-Jan-22

Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

Baseline MilestoneBaseline Bar

CriticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name		02V0 Start	02V0 Finish	Start	Finish		0 1 1		2021			
						9 05	September 12 19	26	October 03 10 17 24 31	November 07 14 21	December 28 05 12 19 26	January 6 02 09 16
4.2 .26 Complete permanent structure of Depressed Road by length 0.5	0		29-Jun-21		13-Nov-21 A					🔶 4.2 .26 Con	nplete permanent structure of	
4.2 .27 Complete permanent structure of Depressed Road by length 0.6	0		29-Jun-21		13-Nov-21 A					🔶 4.2 .27 Con	nplete permanent structure of	Depressed Road by le
4.2 .28 Complete permanent structure of Depressed Road by length 0.7	0		19-Jul-21		13-Nov-21 A		 			🔶 4.2 .28 Coh	nplete permanent structure of	Depressed Road by k
4.2 .29 Complete permanent structure of Depressed Road by length 0.8	0		16-Aug-21		13-Nov-21 A					🔶 4.2 .29 Coh	nplete permanent structure of	Depressed Road by k
4.2 .30 Complete permanent structure of Depressed Road by length 0.9	0		14-Sep-21		13-Nov-21 A		◇			◆ 4.2 .30 Con	nplete permanent structure of	Depressed Road by I
4.2 .16 Complete South Apron Adist permanent structure 0.8	0		09-Aug-21		13-Dec-21 A						◆ 4.2 .16 Comp	plete South Apron Adis
4.2 .17 Complete South Apron Adist permanent structure 1	0		31-Aug-21		13-Jan-22*			+				♦ 4.2 .17
4.2 .23 Complete foundation of Depressed Road by length 1	0		20-Apr-21		13-Jan-22*							♦ 4.2 .23
4.2 .31 Complete permanent structure of Depressed Road by length 1	0		14-Sep-21		13-Jan-22*		◇					♦ 4.2 .3
5.1 Cut-and-Cover Tunnel at South Apron	96	07-Sep-21	07-Sep-21	13-Oct-21 A	13-Oct-21 A	▼ 5	5.1 Cut-and-C	over 1	Tunnel at South Apron			
5.1 .18 Complete base slab of Cut-and-cover Tunnel by length 0.1	0		07-Sep-21		13-Oct-21 A	◇			♦ 5.1 .18 Complete ba	se slab of Cut-and-c	cover Tunnel by length 0.1	
5.1 .19 Complete base slab of Cut-and-cover Tunnel by length 0.2	0		07-Sep-21		13-Oct-21 A				♦ 5.1 .19 Complete ba	se slab of Cut-and-c	cover Tunnel by length 0.2	
5.1 .20 Complete base slab of Cut-and-cover Tunnel by length 0.3	0		07-Sep-21		13-Oct-21 A				♦ 5.1 .20 Complete ba	se slab of Cut-and-c	cover Tunnel by length 0.3	
5.1.21 Complete base slab of Cut-and-cover Tunnel by length 0.4	0		07-Sep-21		13-Oct-21 A	♦			♦ 5.1 .21 Complete ba	se slab of Cut-and-c	cover Tunnel by length 0.4	
5.1 .22 Complete base slab of Cut-and-cover Tunnel by length 0.5	0		07-Sep-21		13-Oct-21 A				♦ 5.1 .22 Complete ba	se slab of Cut-and-c	over Tunnel by length 0.5	/
5.1 .23 Complete base slab of Cut-and-cover Tunnel by length 0.6	0		07-Sep-21		13-Oct-21 A	♦			◆ 5.1 .23 Complete ba	se slab of Cut-and-c	over Tunnel by length 0.6	
5.1.24 Complete base slab of Cut-and-cover Tunnel by length 0.7	0		07-Sep-21		13-Oct-21 A	♦		+	♦ 5.1 .24 Complete ba	se slab of Cut-and-p	over Tunnel by length 0.7	
5.1 .25 Complete base slab of Cut-and-cover Tunnel by length 0.8	0		07-Sep-21		13-Oct-21 A	♦			♦ 5.1 .25 Complete ba	se slab of Cut-and-c	over Tunnel by length 0.8	
5.1 .26 Complete base slab of Cut-and-cover Tunnel by length 0.9	0		07-Sep-21		13-Oct-21 A	♦			♦ 5.1 .26 Complete ba	se slab of Cut-and-c	over Tunnel by length 0.9	
6.1 Tunnel Boring Machine and Back-up Equipment	0	29-Mar-21	26-May-21	13-Aug-21 A	13-Dec-21 A							
6.1 .14 Complete establishment on site of Slurry Treatment Plant	0		26-May-21		13-Aug-21 A	te establ	ishment on s	ite of S	Slurry Treatment Plant			
6.1 .6 Approval design of hyperbaric intervention facilities	0		26-May-21		13-Sep-21 A		♦ 6.1 .6 A	pprove	al design of hyperbaric intervention	facilities		
6.1 .11 Complete establishment on site of TBMs 0.5	0		29-Mar-21		13-Sep-21 A		♦ 6.1.11	Comple	ete establishment on site of TBMs	0.5		
6.1 .15 Complete establishment on Site of hyperbaric intervention facilities 0	0		29-Mar-21		13-Sep-21 A		♦ 6.1.15	Comple	ete establishment on Site of hyper	baric intervention fac	cilities 0.5	
6.1 .12 Complete establishment on site of TBMs 1	0		26-May-21		13-Dec-21 A						◆ 6.1 .12 Comp	plete establishment on
6.1 .16 Complete establishment on Site of hyperbaric intervention facilities 1	0		26-May-21		13-Dec-21 A						◆ 6.1 .16 Comp	plete establishment on
6.1 .17 Complete whole activities of this cost centre	0		26-May-21		13-Dec-21 A						◆ 6.1 .17 Comp	plete whole activities of
7.1 Western Ventilation Building	0	21-Jul-21	09-Sep-21	13-Aug-21 A	13-Dec-21 A		7.1 Westerr	n Venti	ilation Building			
7.1 .1 Complete mobilization of excavation equipment 0.5	0		21-Jul-21		13-Aug-21 A	e mobiliz	ation of exca	vation	equipment 0.5			
7.1 .3 Complete excavation for WVB 0.5	0		09-Sep-21		13-Dec-21 A						◆ 7.1 .3 Compl	lete excavation for WVI
9.1 Launching Shaft	65	14-Jul-21	13-Aug-21	13-Sep-21 A	13-Oct-21 A	Shạft						
9.1 .13 Complete bottom slab for Launching Shaft by area 0.2	0		14-Jul-21		13-Sep-21 A		♦ 9.1.13	Comple	ete bottom slab for Launching Sha			
9.1 .14 Complete bottom slab for Launching Shaft by area 0.4	0		14-Jul-21		13-Oct-21 A				◆ 9.1 .14 Complete bo			
9.1 .15 Complete bottom slab for Launching Shaft by area 0.6	0		26-Jul-21		13-Oct-21 A				◆ 9.1 .15 Complete bo			
9.1 .16 Complete bottom slab for Launching Shaft by area 0.8	0		04-Aug-21		13-Oct-21 A				◆ 9.1 .16 Complete bo	ttom slab for Launch	ning Shaft by area 0.8	
9.1 .17 Complete bottom slab for Launching Shaft by area 1	0		13-Aug-21		13-Oct-21 A				◆ 9.1 .17 Complete bo	ttom slab for Launch	ning Shaft by area 1	
11.1 Drill and Break Tunnel	33	13-Jul-21	21-Dec-21	13-Dec-21 A	14-Feb-22							Drill and Break Tunnel
11.1.2 Complete tunnel excavation 0.2 by length	0		13-Jul-21		13-Dec-21 A						◆ 11 1.2 Comp	lete tunnel excavation
11.1.2 Complete tunnel excavation 0.5 by length	0		19-Oct-21		13-Jan-22*				♦			♦ 11.1.2
11.1.2 Complete tunnel excavation 0.3 by length	0		13-Aug-21		13-Jan-22*							♦ 11.1.2
11.1.2 Complete tunnel excavation 0.4 by length	0		14-Sep-21		13-Jan-22*		♦					◆ 11.1.2
11.1.3 Complete tunnel excavation 0.6 by length	0		19-Nov-21		14-Feb-22*					\$		
							-					

Page 15 of 31 Data Date: 01-Jan-22 Milestone
 V
 Summary
 Planned Bar

Actual Milestone

 \diamond

Baseline Milestone
 Baseline Bar

CriticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

		2022 February March						April							
23	30	06	13	20		27	06	March 13	20	27		03	Apr 10	II 17	24
/ length 0		00	10	20		21	00	10	20	21		00	10		27
/ length 0	_			 						- 			 	 	
/ length 0			 												
	_	¦ 		 	-					 				 	
/ length 0	_	; ; ;			-								, ,	, , , ,	
/ length 0	_	¦ 												 	
list perma	anent	structu	are 0.8	 						, , , ,			 	 	
17 Comp	lete S	outh A	pron A	dist pe	rn	nane	nt stru	cture	1	, , ,			 	 	
23 Comp	lete fo	undati	ion of D	epres	se	d Ro	ad by	length	1	L			/	L 	
31 Comp	lete p	erman	ent stru	cture o	bf	Depr	essed	Road	by len	gth 1				 	
	-	+ !		 	-					, ,					
	-	÷			-					 					
	-	+ 		 	-					 				 	
	-	 		 	-					L				 	
	-		 	 	-					L I			 	 	
		¦		 						; ⊨				 	
	-				-										
		; ; ;	 	 						, , , ,			; ;	, , , ,	
		¦ +			_										
	_														
		1		 						 			 	 	
		+ ! !		 						 - - -				+	
				 						 			,	 	
			 	 	-					 , ,			, , ,	 , ,	
	-	+ !			-										
	-	÷			-										
n site of	TBMs	1		 	-					 			 	 	
n Site of	-		hterver	tion fa	- cil	ities	1			, , , ,					
of this co		i			-					, , ,				, 	
	-	; ;			-										
VB 0.5		¦ 		' ' '	-					 			 	, , L	
vр 0.5				, , , ,									, , ,		
	-				-										
		¦ 		 	-					, , , ,				 	
					-					- - 					
		}		, , ,										' ' '	
				 1 1						 			 	 	
	-		· · · · · · · · · · · · · · · · · · ·	· · ·	-		 			 			: ; ; ;	 	
el	-			 	-					L			 	L 	
n 0.2 by	lengt	h	!	' ' '						L 				 	
.2 Compl	ete tu	nnel ex	kcavati	on 0.5	b	ylen	gth			 ! !				 	
.2 Compl	ete tu	nnel ex	kcavati	on 0.3	b	ylen	gth			 					
.2 Compl		1												 	
·	-	1 1 1 1	J	1.3 Cc				lexca	vation	0.6 1	 	lenath		 	
		-	▼ 11		<u> </u>	ihiere		n unua		.01	y y	ionya	1	 	



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		
							January 02 09 16	
11.1.5 Complete tunnel excavation 0.7 by length	0		21-Dec-21		14-Feb-22*	2*		
12.1 Drill and Blast Tunnel	93	16-Sep-21	14-Feb-22	13-Oct-21 A	13-Jan-22			
12.1.7 Complete tunnel excavation 0.6 by length	0		16-Sep-21		13-Oct-21 A			
12.1.8 Complete tunnel excavation 0.7 by length	0		05-Nov-21		13-Oct-21 A			
12.1.9 Complete tunnel excavation 0.8 by length	0		22-Dec-21		13-Dec-21 A	A 🔷 🔷 12.1.9 Complète tunne	l exd	
12.1.10 Complete tunnel excavation 0.9 by length	0		14-Feb-22		13-Jan-22*			
15.0 E&M Design Works	148	02-Jan-21	06-Jul-21	13-Aug-21 A	14-Feb-22			
15.0 .9 Submit DDA for electrical system (power supply)	0		28-Apr-21			A DDA for electrical system (power supply)		
15.0 .12 Approval AIP for Tunnel extra low voltage system	0		02-Jan-21			A val AIP for Tunnel extra low voltage system		
15.0 .21 Submit DDA for Tunnel plumbing & drainage	0		10-Feb-21		-	A it DDA for Tunnel plumbing & draina'ge		
15.0 .29 Submit DDA for remaining tunnel and at-grade E&M systems	0		06-Jul-21		-	A it DDA for remaining tunnel and at-grade E&M systems		
15.0 .33 Submit DDA for E&M in WVB	0		24-Feb-21		13-Aug-21 A	A t DDA for E&M in WVB		
15.0 .37 Submit DDA for E&M in EVB	0		11-Jun-21		13-Aug-21 A	A t DDA for E&M in EVB		
15.0 .25 Submit DDA for Tunnel lighting system	0		10-May-21		14-Feb-22*			
17.1 Works under Sections 6A, 6C and 12 and Associated L	33	23-Dec-20	04-Oct-21	13-Aug-21 A	14-Feb-22			
17.1.42 Complete watermain installation 0.25	0		23-Dec-20			A ete watermain installation 0.25		
17.1.46 Complete anchor blocks, thrust block etc for waterworks 0.25	0		23-Dec-20		13-Aug-21 A	A ete anchor blocks, thrust block etc for waterworks 0.25		
17.1.3 Complete excavation and disposal of material works 0.8	0		23-Jun-21		13-Oct-21 A	A 17.1.3 Complete excavation and disposal of material works 0.8	!	
17.1.13 Complete footpath 0.25	0		21-Sep-21		14-Feb-22*	2*		
17.1.17 Complete street furnitures of at-grade roads 0.25	0		04-Oct-21		14-Feb-22*	2*		
17.4 Remaining Stage 5 Infrastructure Works - Road L10 (S	13	02-Aug-22	04-Mar-23	26-Jan-22	14-Feb-22			
17.4 .1 Complete excavation and disposal of material works 0.25	0		17-Feb-23		26-Jan-22			
17.4.2 Complete excavation and disposal of material works 0.5	0		04-Mar-23		14-Feb-22*			
17.4 .21 Complete drainage installation 0.2	0		18-Oct-22		14-Feb-22*	2*		
17.4 .25 Complete manhole for drainage 0.25	0		18-Oct-22		14-Feb-22*	2*		
17.4 .31 Complete sewerage installation 0.25	0		02-Aug-22		14-Feb-22*	2*		
17.4.35 Complete manhole for sewerage 0.25	0		02-Aug-22		14-Feb-22*	2*		
17.5 Remaining Stage 5 Infrastructure Works - Landscaped	88	05-Jun-21	28-Mar-22	13-Sep-21 A	22-Apr-22			
17.5.5 Complete piled foundations of FB02 0.25	0		05-Jun-21		13-Sep-21 A			
17.5.6 Complete piled foundations of FB02 0.5	0		15-Jul-21		13-Oct-21 A			
17.5.11 Complete concrete works of pile caps 0.5	0		23-Dec-21		17-Jan-22		17.	
17.5.12 Complete concrete works of pile caps 0.8	0		08-Jan-22		29-Jan-22	2		
17.5.16 Complete concrete works of piers 0.25	0		07-Mar-22		14-Feb-22*			
17.5.13 Complete concrete works of pile caps 1	0		20-Jan-22		14-Feb-22	2	\$	
17.5.18 Complete concrete works of piers 0.8	0		07-Mar-22		28-Mar-22	2		
17.5.19 Complete concrete works of piers 1	0		28-Mar-22		22-Apr-22	2		
21.1 Improvement Works at the Junction of Hoi Bun Road/C	0	08-Jun-21	15-Sep-21	13-Aug-21 A	13-Dec-21 A	i i		
21.1.4 Complete sub-base and roadbase works 0.25	0		23-Jun-21			A te sub-base and roadbase works 0.25		
21.1.2 Complete drainage installation 0.5	0		14-Aug-21		13-Nov-21 A			
21.1.3 Complete drainage installation 1	0		08-Sep-21		13-Nov-21 A			
21.1.5 Complete sub-base and roadbase works 0.5	0		22-Jul-21		13-Nov-21 A			
21.1 .6 Complete sub-base and roadbase works 0.8	0		19-Aug-21		13-Nov-21 A	A 21.1 .6 Complete sub-base and roadbase works 0.8		

Page 16 of 31 Data Date: 01-Jan-22 Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

CriticalActivity

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

	2022																
	00	-		1	ebruary		_	07		March	00	07	L		Apr		
	23		30	06	13	20	L	27	06	13	20	27	_	03	10	17	24
		1		1	¦ ● 11.	1.5 Cc	'n	plete	e tunne	el exca	vation	µ.7	Þу	length	ļ		1
		į		<u> </u>	12	1 Drill	-		oct Tu	nnol							
				; !	V 12.		a		astiu	,				; 			
		ł.			1					1	1	1		1 1 1	1		
!		4		<u>+</u>			<u>.</u>										
į		i.								, ,				, ,	, ,		
XC	avato	n (0.8 C	y leng	ţn					1				1	1		1
		;-·		+	▲ 12	1 10 0	5-	mnla	to tunr		; avatio	500	h	y lengt	h		
		1			∨ 12. ¦	1.10 C	10	Inhie			a valiui ¦	10.5	b	yıcııyı	• •		-
		1		; !			1-				; !						
}		÷					- -										
1		1			1					1				1	1		1
			+		·		<u>-</u>										
į		i.			1					, ,	1	1		, , ,	, ,		
1				4					L	!	+	L		! !	 		
		1			1					1				1	1		
!					1						;						
		¦					- -				, , ,						
		į.															
			+				÷-										
		ł			-							1 1 1		1			
			+	+	▲ 1E	0 25 0	5-	hmi+	א חח י	or T	hol line			uctom			
		į.			∀ 10.	0.20	γL	JUITIU	TAUU	U IUN	nel ligi	rung	5	ystelli			
!			†	+ 			-		L	 	+ 	L 	+ -	 		L	
!		Į.,		¦			<u>.</u>			 	÷						
		į.			1		ĺ										
			+				+ -			 	; +			 			
1		1			1					1				1	1		1
;		i-	+	;			-										
		i.			-					1	1			1	1		
		1			• 17	1.13 (Σc	omple	te foo	tpath (0.25						
		j.,		; !			<u>.</u>				1						
		1			♦ 17	1.17(¢ο	mple	te stre	et furr	itures	ofat	g	rade ro	ads 0	.25	1
		į.,															
į		1								1 1 1	1			1 1 1	1 1 1		
	•			+						 	±	L !		 			
Ì	•	į.								1				1	1		
1				• 	•		+ - 			 	+ ! !			 	 		
		¦					¦										
į		1			•					, , ,	1			, , ,	, , ,		1
		¦		¦			¦ -				¦ 						
		1			•									1	1		1
· -}							- -										
		1			•					1	1			 	1 1 1		1
		i	+		 ! A		-			 !		L					
į		i.								1 1 1				1 1 1	1 1 1		
1		·	+	+ ,	1		+ -			ı ·	+ 1	T	7	.5 Ren	aining	Stade	5 Infr
							-						f-				
		i.			;		i.										
			+	÷			+-				+		-	¦			
į		l			1												
7	5 11	Ċ.	mnl	te cor	ncrete v	vorks	ή- h	nile	ans n	5	÷	;		;	;		
							41 1 1					- 	L				
;		×	17.5	.12 Co	mplete	conc	ie.	te wo	rks of	pile ca	ps 0.8		ſ				
		<u>.</u>	ļ				í.	 					L -				
		1			•				◇ 17	.5 .16	Compl	ete c	ю	hcrete	works	of piers	0.25
				<u>+</u>			-				i +						
>					🌩 17	5 .13	Ç¢	pmple	ete cor	hcrete	works	of pil	е	caps 1	[
}			+	+					<u>^</u>		+		-	E 40			
į		į.			1				◇			▼ 1	1	.5 .18	Compl	ele COI	icrete
			+	;							÷	♦		;	;		17.5
		1			-					1 1 1		· 🗸		1 1 1	1 1 1	-	
							- -						r -				
			 	¦			<u>+</u> -				¦ 	 		 	¦		
į		1			1							!					
;		÷	+	÷			÷-					L					
		1			-					1 1 1		1		1 1 1	1 1 1		1
			+				÷ -					 !					
		ł			-					1 1 1	1	1		1 1 1	1 1 1		1 1 1
		1	†	• !			-						+ -				
!		<u>.</u>											L.				
		1					1										
		i -		1	1					1	1	1 1		1	1		1



Revision	Checked	Approved
0V1	WYu	
1V0	SPa/LLo	WYu
1V1	SPa/LLo	WYu
1V2	SPa/LLo	WYu
1V3	SPa/LLo	WYu
2V0	SPa/LLo	WYu
1	0V1 1V0 1V1 1V2 1V2	WYu WV SPa/LLo W1 SPa/LLo W2 SPa/LLo W3 SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021
					9	September October November December January 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16
21.1.7 Complete sub-base and roadbase works 1	0		15-Sep-21		13-Nov-21 A	◆ 21.1.7 Complete sub-base and roadbase works 1
21.1.8 Complete kerb line modification and pavement 0.25	0		08-Jun-21		13-Dec-21 A	◆ 21 1 .8 Complete kerb line modifi
21.2 Irrigation System for Improvement Works at the Juncti	1049	31-Dec-24	28-Feb-25	13-Nov-21 A	13-Nov-21 A	
21.2.1 Complete irrigation system 0.3	0		31-Dec-24		13-Nov-21 A	•
21.2.2 Complete irrigation system 0.6	0		01-Feb-25		13-Nov-21 A	•
21.2.3 Complete irrigation system 1	0		28-Feb-25		13-Nov-21 A	◆ · · · · · · · · · · · · · · · · · · ·
21.2 .4 Complete whole activities of this cost centre 1	0		28-Feb-25		13-Nov-21 A	◆ · · · · · · · · · · · · · · · · · · ·
21.4 Improvement Works at the Junctions of Cha Kwo Ling	12	12-Jan-21	31-May-21	13-Aug-21 A	13-Nov-21 A	
21.4 .11 Complete kerb line modification and pavement 1	0		22-Apr-21		13-Aug-21 A	ete kerb line modification and pavement 1
21.4 .14 Complete light posts, lamps, lanterns, ducting and cabling	0		23-Apr-21		13-Sep-21 A	◆ 21.4 .14 Complete light posts, lamps, lanterns, ducting and cabling
21.4 .1 Complete temporary traffic diversion 1	0		12-Jan-21		13-Nov-21 A	◆ 21.4.1 Compete temporary traffic diversion 1
21.4.12 Complete road marking, traffic sign and traffic signal installation	0		23-Apr-21		13-Nov-21 A	◆ 21.4.12 Complete road marking, traffic sign and traffic signal
21.4 .13 Complete roadside planter	0		23-Apr-21		13-Nov-21 A	◆ 21.4.13 Complete roadside planter
21.4 .15 Complete T&C of drainage and waterworks system	0		31-May-21		13-Nov-21 A	◆ 21.4.15 Complete T&C of drainage and waterworks system
21.4 .16 Complete whole activities of this cost centre	0		31-May-21		13-Nov-21 A	◆ 21.4 .16 Complete whole activities of this cost centre
21.5 Establishment Works for Improvement Works at the Ju	0	31-May-21	31-May-21	13-Nov-21 A	13-Nov-21 A	Road
21.5.1 Complete establishment works for 3 mths completion of softworks	0		31-May-21		13-Nov-21 A	◆ 21.5.1 Complete establishment works for 3 mths completion
22.1 Pipelines for District Cooling System for Commissioni	56	17-Apr-21	16-Nov-21	13-Aug-21 A	06-Apr-22	▼ 22.1 Pipelines for District Cooling System for Commission
22.1.1 Complete DCS installation length 0.2	0		17-Apr-21		13-Aug-21 A	te DCS installation length 0 2
22.1 .3 Complete DCS installation length 0.8	0		17-Jul-21		14-Feb-22*	
22.1.5 Complete T&C of DCS system 1	0		16-Nov-21		06-Apr-22	♦
22.1 .6 Complete whole activities of this cost centre 1	0		16-Nov-21		06-Apr-22	└────
34.2 Common Utilities Enclosure (CUE) under Section 13 of	0	23-Nov-21	23-Nov-21	13-Oct-21 A	13-Oct-21 A	▼ 34.2 Common Utilities Enclosure (CUE) under Secti
34.2 .1 Complete excavation of CUE 0.5	0		23-Nov-21		13-Oct-21 A	◆ 34.2 .1 Complète excavation of CUE 0.5
35 Services Gallery	122	31-Mar-21	04-Feb-22	13-Sep-21 A	14-Feb-22	
35.7 Approval of AIP for Services Gallery E&M design by the SO	0		31-Mar-21		13-Sep-21 A	◆ 35.7 Approval of AIP for Services Gallery ≣&M design by the SO
35.8 Submit DDA submission for Services Gallery E&M design to the SO	0		11-Jun-21		13-Sep-21 A	◆ 35.8 Submit DDA submission for Services Gallery E&M design to the SO
35.10 Mobilisation of 50% of excavation equipment to be deployed for Works	0		09-Sep-21		13-Sep-21 A	◆ ◆ 35 10 Mobilisation of 50% of excavation equipment to be deployed for Works under this Cost Centre
35.11 Complete 20% of total length (measured on plan) of SG excavation in	0		12-Aug-21		13-Sep-21 A	• 35 11 Complete 20% of total length (measured on plan) of SG excavation in Drill and Break and Drill and Blast Tunne
35.12 Complete 40% of total length (measured on plan) of SG excavation in	0		15-Oct-21		13-Sep-21 A	◆ 35.12 Complete 40% of total length (measured on plan) of SG excavation in Drill-and-Bre
35.13 Complete 60% of total length (measured on plan) of SG excavation in	0		08-Dec-21		13-Sep-21 A	◆ 35.13 Complete 60% of total length (m
35.4 Submit DDA submission for Services Gallery Structures to the SO	0		11-Jun-21		13-Nov-21 A	♦ 35.4 Submit DDA submission for Services Gallery Structures
35.5 Approval of DDA submission for Services Gallery Structures by the SO	0		08-Oct-21		13-Nov-21 A	35.5 Approval of DDA submission for Services Gallery Struct
35.31 Complete 25% of total volume (measured on plan) of excavation for Lo	0		19-Oct-21		13-Dec-21 A	◆ 35;31 Complete 25% of total volu
35.9 Approval of DDA submission for Services Gallery E&M design by the SC	0		08-Oct-21		14-Feb-22*	
35.16 Complete 20% of total length (measured on plan) of SG structures in [0		04-Feb-22		14-Feb-22	
35.17 Complete 40% of total length (measured on plan) of SG structures in [0		04-Feb-22		14-Feb-22*	
35.32 Complete 50% of total volume (measured on plan) of excavation for Lo			29-Nov-21		14-Feb-22*	
SOUTH APRON EXTERNAL WORKS	449	29-Jan-21	17-Oct-22	22-Mar-21 A	12-Jan-23	
Road S20	250	22-Mar-21	17-Jan-22	24-Jun-21 A	10-Jun-22	
CUE	250	21-Apr-21	17-Jan-22	24-Jun-21 A	10-Jun-22	
CUE FSI Forms submission to FSD (if applicable)	0		21-Oct-21		10-Mar-22	▲
CUE FS Inspection & Commissioning (if applicable)	48	19-Nov-21	17-Jan-22	09-Apr-22	10-Jun-22	
				1	1	

Page 17 of 31 Data Date: 01-Jan-22

Milestone
 Summary
 Planned Bar

Actual Milestone

 \diamond

CriticalActivity

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Three Months Rolling Programme (Dec-21)

					Fe	ebruary		20	22		March		April					
	23	3		30	06	13	20	2	27	06	13	20	27		03	10	17	24
-	tion		4		ment	0.25								{				
a	lion	ali	u	pave	inen	0.25												
- 1			-	4			 				k		L 			 	L 	
-			-											!				
						i.												
		1	- †															
-			-											{				
1						-							1					
			-															
			-										L 	{		¦		
_			-															
						i.												
			- †			 	 				+ 		⊢ ! !	!		+ 	⊢ !	
-			-															
IN	stal	lati	on	1									, , ,					
			- †				;; ;						 !			; ;		
-			-											{				
														Ľ				
						1							 					1
-			-															
			-															
ונ	soft	wq	I K	5		1							1					1
٦g	of /	٩M	A	WBC	5													
			- †											;				
-			-			A 00	1 2 0					- f I		4				
ł						• 22.	1.30	pm	plet		install	ation I	engtr	יי ר ¦	.8	1		
			-										 		• 2	22.1.5	Comp	lete T
-			-			 	 						 	{	· · · · · · · · ·	22 1 6	Comp	loto w
			_												• • • •	42.1.U	Comp	
bų	13	of	th	e Wd	þrks	}							, ,			-		
-			-										 			 ! !	+ ! !	
-		1	-		35 0	rvices	Callor						, 					
-			-					y 						!				
ł														H				
	·		-													;		
-			-											H				
		!	_			 	 											
-													1					
al	kan	d E)ri	ll-an	d-Blas	st Tunn	 el											
			_											-1				
ea	ISUr	ed	0	n pla	n) of s	Gexc	avation	i In	i Dril	I-and-	Breaka	and Dr	ill-an	d-l	Blast I	lunnel	1	
ta	the	S¢	Σİ	1														
			-	50										{				
			_	SO														
m	e (m	nea	sļ	ured	on pla	n) of e	kcavati	oh	for	Lower	Basen	nent of	Eas	tΥ	'entilat	ion Bu	ilding	
-			-			♦ 35	9 Ann	0	/al n	DDA	submi	sion f	br Se	rvi	ices (-	allerv	E&M d	esian
		;	-	·										Ŀ				
						• 35	16 Co	mþ	olete	20% (ot total	length	(mea	as	ured o	n plan) of SG	struc
			- †			• 35	17 Co	mp	olete	40% (of total	length	(mea	as	ured o	n plan) of SG	struc
-			-										L	13				
 						V 30	JZ U0		JIELE	JU% (n iotal	voium	₽ (III6 L	cd.	Suled	, n bia	n) of ex	Laval
								-										
Ro	ad	S20	<u>,</u>			¦												
	JE		-											$\left \cdot \right $				
-	· - ·		-					- -		•		01-		В			CD /''	
						-				•	CUEP	51 - 01	ms s	uc	missio	on to F	SD (if	applic
			- †															
1						1										1		:
_						Date	Э	Τ	F	Revisi	on	C	hec	ke	d	A	prove	ed
			-		18	Dec-	19	С)0V	1		WYu	I					
						-Feb-2		С)1V()		SPa	/LLo)		WYu		
SC)				-Apr-2		_)1V			SPa				WYu		
2						-Jul-20		_)1V2			SPa				WYu		

01V3

02V0

SPa/LLo

SPa/LLo

WYu

WYu

09-Oct-20

02-Jul-21

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish				0.1.1		021	N	1	I						I	E I		2022		1.	1		
						9 05	September	26 03	Octobe	er 17 24	31	Novem		28 05	December 12 1	9 26	02	Janu 09	- /	30 0	Februar	,	27		arch 13 20	27 0	April 3 10	17 24
Entrance	100	21-Apr-21	31-Jul-21	24-Jun-21 A	15-Jan-22																							
Entrance - ELS (Sheet pile)	18	21-Apr-21	12-May-21	24-Jun-21 A	11-Sep-21 A		Entrance -	ELS (\$he	et pile)																			
Entrance - Excavation	18	13-May-21	03-Jun-21	13-Sep-21 A	22-Oct-21 A							cavation																
Entrance - Structure	36	04-Jun-21	17-Jul-21	23-Oct-21 A	23-Dec-21 A	· L								L		Entra	ince - S	ructure				!	4 			- L		
Entrance- Backfill	12	19-Jul-21	31-Jul-21	03-Jan-22	15-Jan-22														Entrance	- Backfill								
Junction	159	21-Apr-21	31-Jul-21	26-Jul-21 A	16-Feb-22													+-										
Junction - Excavation	24	21-Apr-21	20-May-21	26-Jul-21 A	16-Oct-21 A	· r			· · · · ·	Junction - I	Excavatio	on																
Junction - Structure	48	21-May-21	17-Jul-21	18-Oct-21 A	29-Jan-22						<u>-</u> -		;÷					<u>i</u> -			n - \$truc							
Junction - Backfill	12	19-Jul-21	31-Jul-21	31-Jan-22	16-Feb-22																	Junctio	n - Back	<fill< td=""><td></td><td></td><td></td><td></td></fill<>				
Typical	50	18-Sep-21	18-Nov-21	09-Feb-22	08-Apr-22		V						▼ Typical			 					· l	! 4 	L L L _					
Typical Section - Utilities & E&M	50	18-Sep-21	18-Nov-21	09-Feb-22	08-Apr-22																						📕 Туріс	al Section - I
Road & Drain	199	22-Mar-21	18-Nov-21	26-Jul-21 A	11-May-22						+-		▼ Road & [Draiņ				+-										
Stage 2	22	22-Mar-21	20-Apr-21	26-Jul-21 A	07-Aug-21 A					 																		
S20 Stage 2 (Roadworks)	22	22-Mar-21	20-Apr-21	26-Jul-21 A	07-Aug-21 A	orks)				1						1		1			1			1				
Stage 3	199	21-Apr-21	18-Nov-21	09-Aug-21 A	11-May-22								▼ Stage 3								1							
S20 Stage 3 ELS	35	21-Apr-21	02-Jun-21	09-Aug-21 A	24-Aug-21 A	Stage 3 E	LS																					
S20 Stage 3 (Sewerage)	32	15-May-21	23-Jun-21	23-Aug-21 A	04-Sep-21 A	1		i Tí																				
S20 Stage 3 (Drainage)	36	05-Jun-21	19-Jul-21	28-Oct-21 A	20-Dec-21 A						<u>+</u> -				······································								<u>+</u> <u>+</u> -					
S20 Stage 3 (Watermain)	4	20-Jul-21	23-Jul-21	13-Dec-21 A	06-Jan-22																		+			· • • • • • • • • • • • • • • • • • • •		
S20 Stage 3 (UU Diversion)	12	24-Jul-21	06-Aug-21	07-Jan-22	20-Jan-22														S 20	Stage 3 (UI	U Divers	io'n)						
S20 Stage 3 (U channel, Catchpit, Gully)	22	07-Aug-21	01-Sep-21	21-Jan-22	18-Feb-22	• • • • • • • • •															· · · · · · · · · · · · · · · · · · ·	S20 \$	Stage 3 ((Uchan	nel, Catch	npit, Gully)		·
S20 Stage 3 (Roadworks)	22	02-Sep-21	28-Sep-21	19-Feb-22	16-Mar-22	· ¦																			\$ 20 S	tage 3 (Roa	adworks)	
Utilities undertaker (by others)	36	07-Sep-21	21-Oct-21	24-Feb-22	07-Apr-22																						Utilities	sundertaker
Footpath, Road Marking & Road Lighting part 1	24	22-Oct-21	18-Nov-21	08-Apr-22	11-May-22					· · · · · · · · · · · · · · · · · · ·	<u>+</u>		••••••••									!						
AMAWBC	101	16-Aug-21	31-Jan-22	27-Sep-21 A	10-May-22																WBC							
Drainage & Sewerage	91	20-Aug-21	31-Jan-22	27-Sep-21 A	10-May-22						+-							+-		🕂 Drain	nage & S	ewerage						
DSD Inspection	12	04-Jan-22	17-Jan-22	07-Apr-22	23-Apr-22														1		1							DSI
Section 6A Completion	0		17-Jan-22		23-Apr-22													· · · · · · · · · · · · · · · · · · ·	>									🔶 Sec
Section B	40	20-Aug-21	07-Oct-21	14-Jan-22	04-Mar-22		ii		Section I	В																-;		
Section B - ELS & Excavation	18	20-Aug-21	09-Sep-21	14-Jan-22	07-Feb-22																Section	B - ELS	& Exca	avation				
Section B - Drainage	11	10-Sep-21	23-Sep-21	08-Feb-22	19-Feb-22	-																Sect	lion B - C	Drainage	e	·····		
Section B - Sewerage	11	24-Sep-21	07-Oct-21	21-Feb-22	04-Mar-22	·								L										Section	B - Sewe	rage		
Section C	51	30-Nov-21	31-Jan-22	05-Mar-22	10-May-22															Section	on C					· · · · · · · · · · · · · · · · · · ·		
Section C - Open cut excavation	6	30-Nov-21	06-Dec-21	05-Mar-22	11-Mar-22													+					·				excavation	
Section C - Drainage	21	07-Dec-21	03-Jan-22	12-Mar-22	06-Apr-22													i . ¦							· · · · · · · · · · · · · · · · · · ·	· · · · · ·	Section	C-Drainag
Section C - Sewerage	24	04-Jan-22	31-Jan-22	07-Apr-22	10-May-22													÷·					<u>-</u> <u>-</u> -					
Section D	35	08-Oct-21	30-Dec-21	27-Sep-21 A	19-Mar-22				V							 V	Sectio	ו D					<u>+</u>					
Section D - ELS & Excavation	15	08-Oct-21	26-Oct-21	27-Sep-21 A	29-Oct-21 A						Section	n D - ELS	& Excavati	on														
Section D - Drainage	35	27-Oct-21	06-Dec-21	16-Nov-21 A	07-Dec-21 A						<u>i</u> -				Section D -	Drainag	e					!	·					
Section D - Sewerage	14	07-Dec-21	22-Dec-21	26-Feb-22	14-Mar-22]						ii			Section	D - Sewera	ige	
Section D - Watermain	5	23-Dec-21	30-Dec-21	15-Mar-22	19-Mar-22																		+		💻 Sec	tion D - Wa	atermain	
Outfall 1	44	16-Aug-21	07-Oct-21	03-Jan-22	25-Feb-22				▼ Outfall 1														+-			·+		·
Outfall 1 Excavation & Blinding	18	16-Aug-21	04-Sep-21	03-Jan-22	22-Jan-22	 												<u>+</u> -	0	utfall 1 Exca	avation &	Blinding	-					
	I	1	1			<u> i </u>			. i	i	d i	i		<u> i </u>	<u> i </u>	i	1)	i	i	<u>. i</u>	i	. :			i	<u>, </u>	<u> </u>	i
																					Dr			ovicion				provod

Page 18 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

Actual Milestone
 Actual Work
 Baseline Milestone

Baseline Bar

 \diamond

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021
						September October November December January 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16
Outfall 1 Precast Installation & Alignment	18	06-Sep-21	27-Sep-21	24-Jan-22	16-Feb-22	
Outfall 1 Backfilling & reinstatement	8	28-Sep-21	07-Oct-21	17-Feb-22	25-Feb-22	
[STE] District Cooling System for AMAWBC Section 6B	189	29-Jan-21	16-Nov-21	22-Mar-21 A	06-Apr-22	▼ [STE] District Cooling System for AMAWBC Section 6B
Section 1 - Bay 1	70	20-Feb-21	13-Apr-21	22-Mar-21 A	27-Oct-21 A	
DCS - Bay 1 Pipe Installation - Set up (DN1200 30m)	12	20-Feb-21	05-Mar-21	22-Mar-21 A	-	nstallation - Set up (DN1200 30m)
DCS - Bay 1 Pipe Installation - Pipe welding	11	06-Mar-21	18-Mar-21	26-Jul-21 A	18-Aug-21 A	1 Pipe Installation - Pipe welding
DCS - Bay 1 Pipe Installation - Jointing (12nos)	12	19-Mar-21	01-Apr-21	19-Aug-21 A	19-Oct-21 A	DCS - Bay 1 Pipe Installation - Jointing (12nos)
DCS - Bay 1 Backfill	6	07-Apr-21	13-Apr-21	21-Oct-21 A	27-Oct-21 A	DCS - Bay 1 Backfill
Section 1 - Bay 2	7	07-Aug-21	14-Aug-21	10-Aug-21 A	30-Aug-21 A	
DCS - Bay 2 Backfill	7	07-Aug-21	14-Aug-21	10-Aug-21 A	30-Aug-21 A	DÇS - Bay 2 Backfill
Section 1 - Bay 3	140	13-May-21	01-Sep-21	26-Jul-21 A	28-Jan-22	🖡 Şection 1 - Bay 3
DCS - Bay 3 Sheet pile (1870m2)	34	13-May-21	23-Jun-21	26-Jul-21 A	28-Oct-21 A	DCS - Bay 3 Sheet pile (1870m2)
DCS - Bay 3 Excavation (2620m3)	18	24-Jun-21	15-Jul-21	29-Oct-21 A	14-Dec-21 A	DCS - Bay 3 Excavation (2620m3)
DCS - Bay 3 Pipe Installation - Set up (DN900 30m)	12	16-Jul-21	29-Jul-21	14-Dec-21 A	22-Dec-21 A	DCS - Bay 3 Pipe Install <i>a</i> tio
DCS - Bay 3 Pipe Installation - Pipe welding	9	30-Jul-21	09-Aug-21	23-Dec-21 A	05-Jan-22	DCS - Вау 3 Р
DCS - Bay 3 Pipe Installation - Jointing (15nos)	10	10-Aug-21	20-Aug-21	06-Jan-22	17-Jan-22	
DCS - Bay 3 Backfill	10	21-Aug-21	01-Sep-21	18-Jan-22	28-Jan-22	
Section 2 - Bay 4	44	09-Jun-21	17-Aug-21	06-Sep-21 A	30-Oct-21 A	
DCS - Bay 4 Pipe Installation - Set up (DN600 66m)	14	09-Jun-21	25-Jun-21	06-Sep-21 A	11-Sep-21 A	DCS - Bay 4 Pipe Installation - Set up (DN600 66m)
DCS - Bay 4 Pipe Installation - Pipe welding	15	26-Jun-21	14-Jul-21	13-Sep-21 A	02-Oct-21 A	DCS - Bay 4 Pipe Installation - Pipe welding
DCS - Bay 4 Pipe Installation - Jointing (33nos)	17	15-Jul-21	03-Aug-21	04-Oct-21 A	16-Oct-21 A	DCS - Bay:4 Pipe Installation - Jointing (33nos)
DCS - Bay 4 Backfill	12	04-Aug-21	17-Aug-21	18-Oct-21 A	30-Oct-21 A	DCS - Bay 4 Backfill
Section 2 - Bay 5	118	29-Jan-21	03-May-21	16-Aug-21 A	24-Jan-22	
DCS - Bay 5 Excavation (1516m3)	18	29-Jan-21	22-Feb-21	16-Aug-21 A	27-Sep-21 A	DCS - Bay 5 Excavation (1516m3)
DCS - Bay 5 Pipe Installation - Set up (DN600 66m)	14	23-Feb-21	10-Mar-21	16-Oct-21 A	28-Oct-21 A	DCS - Bay 5 Pipe Installation - Set up (DN600 66m)
DCS - Bay 5 Pipe Installation - Pipe welding	14	11-Mar-21	26-Mar-21	29-Oct-21 A	06-Dec-21 A	DCS - Bay 5 Pipe Installation - Pipe weldir
DCS - Bay 5 Pipe Installation - Jointing (30nos)	15	27-Mar-21	17-Apr-21	14-Dec-21 A	10-Jan-22	DCS-Ba
DCS - Bay 5 Backfill	12	19-Apr-21	03-May-21	11-Jan-22	24-Jan-22	
Section 2 - S20	103	21-Apr-21	19-Aug-21	09-Aug-21 A	08-Jan-22	- \$20
DCS - S20 section site clearance	28	21-Apr-21	25-May-21	09-Aug-21 A	18-Aug-21 A	section site clearance
DCS - S20 Sheet pile (912m2)	18	26-May-21	16-Jun-21	21-Aug-21 A	22-Sep-21 A	DCS - \$20 Sheet pile (912m2)
DCS - S20 Excavation (1026m3)	12	17-Jun-21	30-Jun-21	23-Sep-21 A	16-Oct-21 A	DCS - S20 Excavation (1026m3)
DCS - S20 Pipe Installation - Set up (DN600 60m)	14	02-Jul-21	17-Jul-21	18-Oct-21 A	06-Dec-21 A	D¢S - S20 Pipe Installation - Set up (DN6
DCS - S20 Pipe Installation - Pipe welding	13	19-Jul-21	02-Aug-21	09-Dec-21 A	20-Dec-21 A	DÇS - S20 Pipe Installation -
DCS - S20 Pipe Installation - Jointing (27nos)	14	04-Aug-21	19-Aug-21	21-Dec-21 A	08-Jan-22	DCS - S20
Section 2 - CUE	50	19-Jul-21	17-Sep-21	22-Nov-21 A	08-Feb-22	Section 2 - CUE
DCS - CUE - Set up (DN600 90m)	14	19-Jul-21	03-Aug-21	22-Nov-21 A	01-Dec-21 A	DCS - CUE - Set up (DN600 90m)
DCS - CUE - Pipe welding	18	04-Aug-21	24-Aug-21	11-Dec-21 A	11-Jan-22	DCS - C
DCS - CUE - Jointing (42nos)	21	25-Aug-21	17-Sep-21	12-Jan-22	08-Feb-22	
Testing & Commissioning	48	18-Sep-21	16-Nov-21	09-Feb-22	06-Apr-22	▼ Testing & Commissioning
Overall DCS - Testing & Commissioning	48	18-Sep-21	16-Nov-21	09-Feb-22	06-Apr-22	
Section 6B completion	0		16-Nov-21		06-Apr-22	◆
[STE] District Cooling System - Remaining Section 7B	194	26-Apr-21	19-Feb-22	21-Jun-21 A	19-May-22	

Page 19 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

Actual Work

 \diamond

Baseline MilestoneBaseline Bar

ctual Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

				Fe	bruary		2022		March				Apri		
	23	Г	30	06	13	20	27	06	13	20	27	03	10	17	24
							1 Prec	ast Ins	tallatio	n & Ali	gnm				
÷							Outfa	ll 1 Ra	ckfillin	g & reii	nstati	ment			
										g & iei	13141				
ł									, , ,				; ;		
					·				 	·			J 		
÷													i		
- 1					 										
-															
-}										; ; ;				; 	
Ì										<u> </u>				•	
Ì										+					
ł															
3)		-													
į.										, , , ,			; ;;	; ;	
id	n - Se	ţu	p (D	N900 3	30m)				1	1		-			
Ē	Pipe In	st	allati	on - Pi	pe wel	dina				+ !			{}	¦	
			!										 		
)Ģ	S - Ba	зy	3 Pi	pe Inst	allation	- Join	ting (1	5nos)	1	1					
- 1			CS	Bay	Backf	ill				L			J I		
-									 						
_					 				 	; ; +					
									1	1					
		-											; 		
-}							¦ -			; ; ; ;			¦¦		
ł									1 1 1	1					
Ì									' '	<u>.</u>					
-1														!	
-									 				!		
ł									 	1 1 1					
- 1		!			 				 	+ ! !		!	 	· 	
đ															
ז וג ¦	ng									, , ,					
Ba	y 5 Pij	pe	Inst	allatior	i - Join	ting (3	Onos)			 '			;		
-}		i_		y 5 Ba						 					
		50	- Da	IY J D C											
									1	1					
										 , ,					
-1		-													
										; ;			; ,;		
16	00 60 r	n)								1 1 1 1					
1									 	; ; ;					
<u>ن</u> ـ ۱	Pipe v	ve	lding						1	1					
0	Pipe I	ns	tallat	ion - J	ointing	(27 no	s)		 	1 ! !					
-1		-													
- 0		-			 					• •					
Ċ	UE - F	Pip	ewe	lding					, , ,	, , ,			;	·	
÷					~ ~			(40-							
3				– D	CS - C	∪⊏ - J	ointing	(4∠no	S)						
		-	;							 				· '	
-1										<u> </u>			Overall	DCS -	Testi
-1													!		
1									1	1		•	Section	ов со	mpiet
- 1		• - •				[STE]Distr	ict Coo	ling S	ystem	Ren	naining	Sectior	17B	
		:				-	- 1						<u>. </u>	!	<u> </u>



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03 10 17 24
DCS (Section 3)	109	21-Oct-21	19-Feb-22	03-Jan-22	19-May-22	
DCS (L10(S))	99	21-Oct-21	19-Feb-22	03-Jan-22	06-May-22	
DCS - L10(S) CH327-400 Sheet pile	38	21-Oct-21	03-Dec-21	03-Jan-22	18-Feb-22	
DCS - L10(S) CH252-327 Sheet pile	24	04-Dec-21	04-Jan-22	19-Feb-22	18-Mar-22	
DCS - L10(S) CH327-400 Excavation	28	04-Dec-21	08-Jan-22	19-Feb-22	23-Mar-22	DCS L10(S):CH327-400 Excav
DCS - L10(S) CH327-400 Pipe Installation - Set up (DN900 73m)	12	10-Jan-22	22-Jan-22	24-Mar-22	07-Apr-22	DCS - L10(S) CH3
DCS - L10(S) CH252-327 Excavation	12	10-Jan-22	22-Jan-22	24-Mar-22	07-Apr-22	DCS -: L10(S) CH2
DCS - L10(S) CH252-327 Pipe Installation - Set up (DN900 75m)	12	24-Jan-22	09-Feb-22	08-Apr-22	25-Apr-22	
DCS - L10(S) CH327-400 Pipe Installation - Pipe welding	17	24-Jan-22	15-Feb-22	08-Apr-22	30-Apr-22	
DCS - L10(S) CH185-252 Sheet pile	37	05-Jan-22	19-Feb-22	19-Mar-22	06-May-22	
DCS (Pipe Jacking)	61	30-Nov-21	15-Feb-22	03-Mar-22	19-May-22	2 DCS (Pipe Jacking)
DCS - Pipe Jacking Sheet pile	36	30-Nov-21	13-Jan-22	03-Mar-22	14-Apr-22	DCS-Pipe
DCS - Pipe Jacking pits Excavation	25	14-Jan-22	15-Feb-22	19-Apr-22	19-May-22	
DCS Section 4	25	26-Apr-21	07-May-21	21-Jun-21 A	05-Oct-21 A	
DCS - DPR Pipe Installation - Pipe welding (6nos)	6	26-Apr-21	03-May-21	21-Jun-21 A	30-Aug-21 A	A DCS - DPR Pipe Installation - Pipe welding (6nos)
DCS - DPR Pipe Installation - Jointing (6nos)	4	04-May-21	07-May-21	31-Aug-21 A	05-Oct-21 A	A DCS - DPR Pipe Installation - Jointing (6nos)
Outfall 2 & Branch Drainage	120	03-Jan-22	01-Jun-22	03-Jan-22	01-Jun-22	
Coordinated Access to Portion H1 (NAH Site B)	0	03-Jan-22		03-Jan-22*		Coordinated Access to Portion H1 (NAH Site B)
Branch Drainage within Portion H1	72	03-Jan-22	30-Mar-22	03-Jan-22	30-Mar-22	Branch Drainage within Po
Outfall 2 Excavation & Blinding	48	31-Mar-22	01-Jun-22	31-Mar-22	01-Jun-22	
Foot Bridge FB-02	270	03-May-21	28-Mar-22	26-Mar-21 A	09-Jun-22	v Foot Bridge FB _t 02
DSD KBSIS - Interface	177	24-Jun-21	07-Mar-22	04-Oct-21 A	09-Jun-22	▼ D\$D KB\$IS - Interface
FB-02 H-pile - P1/P2/P3	51	24-Jun-21	23-Aug-21	04-Oct-21 A	27-Nov-21 A	A FB-02 H-pije - P1/P2/P3
FB-02 H-pile - LC&D	30	24-Aug-21	28-Sep-21	01-Dec-21 A	28-Dec-21 A	A FB-02 H-pile - LC&D
FB-02 Pipe Cap & waterproofing - P1/P2/P3	42	30-Nov-21	20-Jan-22	03-Mar-22	25-Apr-22	$- \begin{bmatrix} -1 & -1 & -1 & -1 & -1 & -1 & -1 & -$
FB-02 Pier - P1/P2	36	21-Jan-22	07-Mar-22	26-Apr-22	09-Jun-22	
Road L10/ DPR	234	03-May-21	28-Mar-22	26-Mar-21 A	22-Apr-22	
FB-02 H-pile (1 rig) - P4/P5/D	72	03-May-21	28-Jul-21	26-Mar-21 A	13-Sep-21 A	
FB-02 H-pile (1 rig) - LA&B	55	29-Jul-21	02-Oct-21	14-Sep-21 A	30-Sep-21 A	A FB-02 H-pile (1 rig) - LA&B
FB-02 - Road L10 - H-pile Installation	48	06-Aug-21	02-Oct-21	02-Oct-21 A	20-Nov-21 A	A FB-02 - Road L10 - H-pile Installation
FB-02 Pipe Cap & waterproofing - P4/P5/A	42	30-Nov-21	20-Jan-22	21-Dec-21 A	14-Feb-22	FB-02 Pipe Cap & waterproofing - P4/P5/A
FB-02 Pile load test No.1 & 2	48	04-Oct-21	29-Nov-21	03-Jan-22	02-Mar-22	FB-02 Pile load test No.1 & 2
FB-02 Pier - P3/P4	36	21-Jan-22	07-Mar-22	15-Feb-22	28-Mar-22	
FB-02 Pier - P5	18	08-Mar-22	28-Mar-22	29-Mar-22	22-Apr-22	
Road L18	66	31-Dec-21	22-Mar-22	21-Mar-22	13-Jun-22	
Road L 18 - Utilities Coordination & Installation	66	31-Dec-21 31-Dec-21	22-Mar-22	21-Mar-22	13-Jun-22	
[STE] Kai Hing Road / Lam Chak Street Modification	16	26-Mar-22	19-Apr-22	26-Mar-22	19-Apr-22	
TTA Phasing	0		26-Mar-22		26-Mar-22*	
TMLG for XP validation	0		19-Apr-22		19-Apr-22	♦ TMLG1
[STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road J	425	03-Mar-21	17-Oct-22	24-Jun-21 A	12-Jan-23	
Stage 1 (KT Fire Station Footpath/ CYS northbound)	84	01-Jun-21	11-Sep-21	24-Jun-21 A	30-Oct-21 A	
Stage 1A (KT Fire Station Footpath)	36	01-Jun-21	21-Jul-21	24-Jun-21 A		
Installation of gully and gully pipe	12	08-Jun-21	22-Jun-21	24-Jun-21 A	09-Aug-21 A	A and gully pipe
Installation of ducting for PL, ATC and E&M	6	01-Jun-21	07-Jun-21	05-Aug-21 A	11-Aug-21 A	A cting for PL, ATC and E&M
Page 20 of 31 Milestone Planned Bar Ortical A divity Actual Milestone Actual Work Baseline Milestone Baseline Bar 	s s	Summary		fo	or Dev	nk Road T2 and Infrastructure Works velopments at South Apron ths Rolling Programme (Dec-21)

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 06 13 20 27 03 10 17 24
Reinstatement of footpath & carriageway	24	23-Jun-21	21-Jul-21	07-Jul-21 A	21-Aug-21 A	A lement of footpath & carriageway
Stage 1B (CYS northbound Lane 2)	15	22-Jul-21	07-Aug-21	25-Aug-21 A	15-Sep-21 A	v bound Lane 2)
Installation of ducting for PL, ATC and E&M	3	22-Jul-21	24-Jul-21	25-Aug-21 A	01-Sep-21 A	Installation of ducting for PL, ATC and E&M
Installation of gully and gully pipe	3	26-Jul-21	28-Jul-21	03-Sep-21 A	07-Sep-21 A	Installation of gully and gully pipe
Reinstatement of carriageway	9	29-Jul-21	07-Aug-21	08-Sep-21 A	15-Sep-21 A	Reinstatement of catriageway
Stage 1C (CYS northbound Lane 3)	15	09-Aug-21	25-Aug-21	16-Sep-21 A	08-Oct-21 A	ge 1C (CY/S northbound Lane:3)
Installation of ducting for PL, ATC and E&M	3	09-Aug-21	11-Aug-21	16-Sep-21 A	21-Sep-21 A	Installation of ducting for PL, ATC and E&M
Installation of gully and gully pipe	3	12-Aug-21	14-Aug-21	22-Sep-21 A	29-Sep-21 A	Installation of gully and gully pipe
Reinstatement of carriageway	9	16-Aug-21	25-Aug-21	30-Sep-21 A	08-Oct-21 A	Reinstatement of carriageway
Stage 1D (CYS northbound Lane 4)	15	26-Aug-21	11-Sep-21	09-Oct-21 A	30-Oct-21 A	Stage 1D (CYS northbound Lane 4)
Installation of ducting for PL, ATC and E&M	3	26-Aug-21	28-Aug-21	09-Oct-21 A	12-Oct-21 A	Installation of ducting for PL, ATC and E&M
Installation of gully and gully pipe	3	30-Aug-21	01-Sep-21	13-Oct-21 A	19-Oct-21 A	Installation of gully and gully pipe
Reinstatement of carriageway	9	02-Sep-21	11-Sep-21	20-Oct-21 A	30-Oct-21 A	Reinstatement of carriage way
Stage 2 (CYS central traffic island)	42	26-Aug-21	16-Oct-21	04-Oct-21 A	16-Nov-21 A	▼ Stage 2 (CYS central traffic island)
Demolition of existing traffic island	6	26-Aug-21	01-Sep-21	04-Oct-21 A	09-Oct-21 A	Demolition of existing traffic island
Connection gully and gully pipe	6	02-Sep-21	08-Sep-21	11-Oct-21 A	16-Oct-21 A	Connection gully and gully pipe
Connection for PL, ATC and E&M	12	09-Sep-21	23-Sep-21	18-Oct-21 A	26-Oct-21 A	Connection for PL, ATC and E&M
Construction of new traffic island	18	24-Sep-21	16-Oct-21	27-Oct-21 A	16-Nov-21 A	Construction of new traffic island
Stage 3 (Wang Chiu Road)	63	09-Jun-21	15-Sep-21	12-Jul-21 A	10-Nov-21 A	Stage 3 (Wang Chiu Road)
Stage 3A (WCR central traffic island)	24	09-Jun-21	08-Jul-21	12-Jul-21 A	13-Aug-21 A	
Reinstatement of footpath & carriageway	24	09-Jun-21	08-Jul-21	12-Jul-21 A	13-Aug-21 A	A of footpath & catriageway
Stage 3B (WCR westbound Lane 2)	12	22-Jul-21	04-Aug-21	14-Aug-21 A	31-Aug-21 A	v und Lane,2)
Installation of ducting for PL, ATC and E&M	3	22-Jul-21	24-Jul-21	-	-	of ducting for PL, ATC and E&M
Reinstatement of carriageway	9	26-Jul-21	04-Aug-21	19-Aug-21 A	31-Aug-21 A	A Reinstatement of carriage way
Stage 3C (WCR westbound Lane 1)	12	05-Aug-21	18-Aug-21	01-Sep-21 A	29-Sep-21 A	WÇR weştbound Lane 1)
Installation of ducting for PL, ATC and E&M	3	05-Aug-21	07-Aug-21	01-Sep-21 A	14-Sep-21 A	
Reinstatement of carriageway	9	09-Aug-21	18-Aug-21	16-Sep-21 A	29-Sep-21 A	
Stage 3D (WCR westbound new traffic island)	36	05-Aug-21	15-Sep-21	02-Oct-21 A		
Demolition of existing pavement	6	05-Aug-21	11-Aug-21	02-Oct-21 A	12-Oct-21 A	
Connection for PL, ATC and E&M	12	12-Aug-21	25-Aug-21	13-Oct-21 A	20-Oct-21 A	Connection for PL, ATC and E&M
Construction of new traffic island	18	26-Aug-21	15-Sep-21	21-Oct-21 A	10-Nov-21 A	Construction of new traffic island
Stage 4 (Hoi Bun Road)	70	03-Mar-21	04-Aug-21	02-Aug-21 A	· ·	
Stage 4A (HBR Planter)	30	03-Mar-21	16-Jun-21	02-Aug-21 A		
Lower down existing manhole	6	03-Mar-21	09-Mar-21	-	10-Aug-21 A	
Reinstatement of footpath & carriageway	24	18-May-21	16-Jun-21	24-Aug-21 A		
Stage 4B (HBR Fast Lane)	12	22-Jul-21	04-Aug-21	01-Sep-21 A		
Installation of ducting for PL, ATC and E&M	3	22-Jul-21	24-Jul-21	01-Sep-21 A	·	
Reinstatement of carriageway	9	26-Jul-21	04-Aug-21	09-Sep-21 A		
Stage 5 (Gas Station & HBR)	106	10-Mar-21	17-Oct-21	24-Aug-21 A	12-Jan-22	▼ Stage 5 (Ģas Station & HBR)
Stage 5A (Gas Station Footpath)	74	10-Mar-21	16-Jun-21	25-Aug-21 A		
Installation of ducting for PL, ATC and E&M	6	10-Mar-21	16-Mar-21	25-Aug-21 A		
Reinstatement of footpath & carriageway	24	18-May-21	16-Jun-21	21-Sep-21 A		
Stage 5B (HBR traffic island)	36	05-Aug-21	15-Sep-21	24-Aug-21 A		
Demolition of existing traffic island	6	05-Aug-21	11-Aug-21	24-Aug-21 A	ST-Aug-21 A	Demolition of existing traffic island
1						Date Revision Checked Approved

Page 21 of 31 Data Date: 01-Jan-22 Milestone
 Planned Bar

Actual Milestone
 Actual Work

CriticalActivity

Baseline Milestone
 Baseline Bar

 \diamond

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



			i
Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu
			1

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish				2021									2022				
						September 9 05 12 19	26 03	October 3 10 17	24 31	Novembe		December		January 2 09 16	23	Febru 30 06			arch 13 20	27	Api 03 10	ril 17 24
Connection for PL, ATC and E&M	12	12-Aug-21	25-Aug-21	01-Sep-21 A	07-Sep-21 A	Connection for	r PL, ATC a	and E&M		· · · · · ·									20			
Construction of new traffic island	18	26-Aug-21	15-Sep-21	08-Sep-21 A	22-Sep-21 A		Constructio	on of new traffic is	and	·									····			
Stage 5C (HBR Left Turn Lane 1)	12	16-Sep-21	30-Sep-21	30-Sep-21 A	23-Oct-21 A	▼	V Sta	ge 5C (HBR Left	Turn Lane	1)												
Installation of ducting for PL, ATC and E&M	3	16-Sep-21	18-Sep-21	30-Sep-21 A				Installation o			nd E&M					· · · · · · · · · · · · · · · · · · ·			·			
Reinstatement of carriageway	9	20-Sep-21	30-Sep-21	12-Oct-21 A	23-Oct-21 A		<u>+</u>		Reinstater	ment of carria	igeway											
Stage 5D (HBR Left Turn Lane 2)	30	02-Oct-21	17-Oct-21	11-Nov-21 A	12-Jan-22		V		e 5D (HBR	Left Turn La	nie 2)											
Installation of ducting for PL, ATC and E&M	3	02-Oct-21	05-Oct-21	11-Nov-21 A							1 1 1	n of ducting for P	L, ATC and E	λ. Μ		· · · · · · · · · · · · · · · · · · ·			····			
Reinstatement of carriageway	9	06-Oct-21	16-Oct-21	03-Jan-22	12-Jan-22									Reinst	atement o	fcarriageway	····					
Section 8D [STE] - Completion	0		17-Oct-21		12-Jan-22*			· · · · · · · · · · · · · · · · · · ·						♦ Sectio	n 8D [STE	E] - Completio	n					
Section 9F [STE] - Completion	0		17-Oct-21		12-Jan-22*			·····] - Completio						
Establishment	365	18-Oct-21	17-Oct-22	13-Jan-22	12-Jan-23					+									+			
HBR / CYS / WCR Junction Moditication - Establishment works	365	18-Oct-21	17-Oct-22	13-Jan-22	12-Jan-23					· · · · · · · · · · · · · · · · · · ·							+-				i	
[STE] Road L10 (Northern)	199	12-Oct-21	24-Aug-22	02-Jul-21 A	07-May-22					· +									····			
CUE	199	12-Oct-21	24-Aug-22 24-Aug-22	02-Jul-21 A	07-May-22			V		+						· · · · · · · · · · · · · · · · · · ·			····-			
CUE L10(N) Excavation part 1	36	12-Oct-21	23-Nov-21		20-Oct-21 A		+		 !	+	- CUEL	10(N) Excavation	n part 1						····-			
CUE L10(N) ELS (Sheet pile) part 2	45	07-Apr-22	04-Jun-22	25-Aug-21 A	07-Feb-22		· · · · · · · ·												····			
CUE L10(N) Pump Test part 2	32	06-Jun-22	13-Jul-22	08-Feb-22	16-Mar-22													<u> </u>				
CUE L10(N) Excavation part 2	36	14-Jul-22	24-Aug-22	17-Mar-22	03-May-22					· · · · · · · · · · · · · · · · · · ·									····			
CUE L10(N) Structure part 1	108	24-Nov-21	06-Apr-22	01-Dec-21 A	07-May-22					+		· · · ·				 	 +-	 	+		, , , , , , ,	
		23-Mar-21	00-Api-22 01-Nov-21	21-Jun-21 A	02-Jun-22					EPRESSED												
DEPRESSED ROAD [DPR] Excavation & Strutting	262 53	23-Mar-21 04-May-21	16-Jun-21		02-Jun-22 17-Sep-21 A							J										
Zone 4 (Ch6121 - 6150)	53	04-May-21 04-May-21	16-Jun-21 16-Jun-21		17-Sep-21 A 17-Sep-21 A					· · · · · · · · · · · · · · · · · · ·												
Excv to S4 (1,550m ³) part 1	3	04-May-21	06-May-21		•	S4 (1,550m³) part 1													·····			
Excv to S4 (1,550m ³) part 2	4	07-May-21	11-May-21			cv to S4 (1,550m³) par	t 2										+					
Strut S4	4	04-Jun-21	08-Jun-21	28-Aug-21 A	-																	
FEL	6	09-Jun-21	16-Jun-21	10-Sep-21 A	-	FEL																
Permanent Structure	238	23-Mar-21	01-Nov-21	21-Jun-21 A	· .					ermanent Str												
Shallow Section	79	23-Mar-21 23-Mar-21	01-Nov-21 24-May-21		30-Oct-21 A														 1 1			
Part 2 (Ch5997 - 6008)	79	23-Mar-21	24-May-21	26-Jul-21 A																		
Blinding	9	23-Mar-21	01-Apr-21	26-Jul-21 A						·												
Drainage, Watermain & UU	10	08-Apr-21	19-Apr-21			Watermain & UU				· · · · · · · · · · · · · · · · · · ·									····			
Base Slab	12	07-Apr-21	20-Apr-21	09-Aug-21 A		þ											+		····			
Retaining Wall	18	21-Apr-21	12-May-21	27-Sep-21 A	-		R	etaining Wall														
Waterproofing	9	13-May-21	24-May-21	11-Oct-21 A					Wa	terproofing												
Zone 1 (Ch6008 - 6045)	147	26-Mar-21	07-Aug-21	21-Jun-21 A		45)																
Strut S3 removal	6	26-Mar-21 28-Apr-21	07-Aug-21 05-May-21	21-Jun-21 A 21-Aug-21 A			·			·					÷				····			
DCS Pipes	18	26-Mar-21	20-Apr-21	21-Aug-21 A 21-Jun-21 A	-		S Pipes															
								Apron Adit Wall		· · · · · · · · · · · · · · · · · · ·												
South Apron Adit Wall	21	06-May-21	31-May-21	16-Aug-21 A	-		້ວດແມ			·									····-			
SP Removal	6	06-May-21	12-May-21	27-Sep-21 A				SP Removal									····-					
Blinding & Waterproofing	6	13-May-21	20-May-21	11-Oct-21 A				Blinding		pofing		ļļ.			ļ			ļ				
Road Slab	12	01-Jun-21	15-Jun-21	14-Oct-21 A				Roa														
Drainage, Watermain & UU	9	02-Jun-21	12-Jun-21	14-Oct-21 A	18-Oct-21 A			📫 Drai	inage, Wate	ermain & UU												
Waterproofing and Backfilling	9	16-Jun-21	25-Jun-21	19-Oct-21 A	23-Oct-21 A				Waterproc	ofing and Bac	kfilling											
]		<u>. : : :</u>			1									1 ! !		!		: !

Page 22 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

Actual Milestone
 Actual Work
 Descine Misstere

Baseline MilestoneBaseline Bar

 \diamond

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity	Name	Dur	02V0 Start	02V0 Finish	Start	Finish						2021										-
						9	Septer		6 03	Octobe	er 17 24	31 0	Novembe		28	05	December 12	ber 19	26	02	Jan 09	nuary 16
	Strut S1 removal	6	26-Jun-21	03-Jul-21	25-Oct-21 A	26-Oct-21 A					• 5	Strut S1 rer										
	Retaining Wall	21	05-Jul-21	28-Jul-21	26-Oct-21 A	27-Nov-21 A									Retai	ining V	Vall					
	Waterproofing and Backfilling	9	29-Jul-21	07-Aug-21	29-Nov-21 A	08-Dec-21 A						-1				— V	Vaterpr	roofing	j and E	lackfilli	ng	
	Zone 2 (Ch6045 - 6080)	111	24-Apr-21	07-Jul-21	10-Jul-21 A	05-Nov-21 A																
	Base Slab	15	24-Apr-21	12-May-21	10-Jul-21 A	04-Aug-21 A														[,
	Strut S3 removal	6	13-May-21	20-May-21	07-Aug-21 A	14-Aug-21 A	1															
	South Apron Adit Wall	21	21-May-21	15-Jun-21	23-Aug-21 A	07-Oct-21 A			+	South Ap	oron Adit \	Wall							,	[]	 ; ;	;
	Drainage, Watermain & UU	9	17-Jun-21	26-Jun-21	09-Oct-21 A	25-Oct-21 A			+			rainage, W	atermair	n & UU				¦		;		
	Road Slab	12	16-Jun-21	29-Jun-21	08-Oct-21 A	26-Oct-21 A			1	<u></u>	F	Road Slab										
	Strut S1 removal	6	30-Jun-21	07-Jul-21	02-Nov-21 A	05-Nov-21 A			+			S	trut S1 re	moval								
	Zone 3 (Ch6080 - 6121)	111	14-May-21	02-Aug-21	28-Jul-21 A	24-Nov-21 A			+										·	;; [
	Base Slab	15	14-May-21	01-Jun-21	28-Jul-21 A	01-Sep-21 A	Base Slab													[,
	Strut S3 removal	6	02-Jun-21	08-Jun-21	13-Sep-21 A	18-Sep-21 A		🗖 Strut S3	remova								i	;				
	South Apron Adit Wall	21	09-Jun-21	05-Jul-21	20-Sep-21 A	20-Oct-21 A			+		∎ \$outh	Apron Adi	tWall			··		!		 		
	Drainage, Watermain & UU	10	07-Jul-21	17-Jul-21	21-Oct-21 A	16-Nov-21 A								Drainag	e, Wate	ermain	& UU					
	Road Slab	12	06-Jul-21	19-Jul-21	21-Oct-21 A	17-Nov-21 A			+		····	i i i		Road S	lab						 	
	Strut S2 & S1 removal	12	20-Jul-21	02-Aug-21	20-Nov-21 A	24-Nov-21 A									Strut S2	2 & S1	remova	al		; [;
	Zone 4 (Ch6121 - 6150)	109	07-May-21	01-Nov-21	01-Sep-21 A	29-Nov-21 A						Zone	4 (Ch612	21 - 615	0)					 		
	Plate Load Test	5	07-May-21	12-May-21	01-Sep-21 A	03-Sep-21 A	Plate Loa	d Test	+													;;-
	Blinding & Waterproofing	6	13-May-21	20-May-21	27-Sep-21 A	02-Oct-21 A			Blir	ding & Wa	aterproofi	ŋ						!		; 		
	Base Slab part 1	12	21-May-21	03-Jun-21	04-Oct-21 A	12-Oct-21 A				Bas	e Slab pa	rt 1									 ! !	
	BS P2	9	25-Jun-21	06-Jul-21	13-Oct-21 A	19-Oct-21 A			+		BS P2									 	;; ;	
	Remove S4	3	07-Jul-21	09-Jul-21	20-Oct-21 A	22-Oct-21 A					🗖 Rem	nove S4						;		;;		;
	BS P3	6	10-Jul-21	16-Jul-21	22-Oct-21 A	25-Oct-21 A			+		B	S P3								¦{ 	 !	
	BS P4	9	17-Jul-21	27-Jul-21	26-Oct-21 A	28-Oct-21 A			+			BS P4								¦		
	Remove S3	9	28-Jul-21	06-Aug-21	29-Oct-21 A	30-Oct-21 A						Remov	e S3			·				i		
	South Apron Adit Wall / Sump Pit	21	07-Aug-21	31-Aug-21	01-Nov-21 A	10-Nov-21 A							South	Apron /	AditWa	all / Su	mp Pit	;				
	Drainage, Watermain & UU	6	21-Oct-21	01-Nov-21	11-Nov-21 A	16-Nov-21 A								Drainag	e, Wate	ermain	& UU					
	Road Slab	12	01-Sep-21	14-Sep-21	11-Nov-21 A	17-Nov-21 A								Road S	lab				÷	;i	j	;
	Strut S2 & S1 removal	18	15-Sep-21	07-Oct-21	20-Nov-21 A	24-Nov-21 A								÷	Strut S2	2 & S1	remova	al		¦¦		
	Stage 2B Completion - AGR, DPR, SAS, C&C & LS for TBM Access	0		20-Oct-21		29-Nov-21 A					♦				🔷 Sta	ige 2B	Compl	letion	- AGR	DPR,	SAS,	C&C &
	DPR SUS Interface	194	07-May-21	24-Jun-21	29-Jul-21 A	04-May-22															 	
	BH - 10.5mPD	6	07-May-21	13-May-21	29-Jul-21 A	07-Aug-21 A														 	,	
	BH - 15.15mPD	7	17-Jun-21	24-Jun-21	28-Aug-21 A	09-Sep-21 A	BH-	15.15mPD										;		 		;
	MS for breaking or remaining bulkhead dwall	0				11-Dec-21 A										·····	MS fo	or brea	aking c	ir rema	ining t	oulkhea
	MS for RC Structure construction	0				31-Dec-21 A												!	•	MS fo	r RC ٤	tructure
	Breaking remaining SUS Bulkhead Dwall	30			13-Dec-21 A	31-Jan-22														<u> </u>		
	Blinding & Waterproofing	4			04-Feb-22	08-Feb-22			- <u> </u>													
	Base Slab construction + Gain strength	7			09-Feb-22	16-Feb-22													;	¦!	, 	
	Strut S4b removal	7			17-Feb-22	24-Feb-22														¦)		
	Return Wall & External part 1 + Gain strength	12			25-Feb-22	10-Mar-22			- <u> </u>									!		¦		
	Strut S3b removal	5			11-Mar-22	16-Mar-22														!	 	
														-							<u> </u>	

Page 23 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

CriticalActivity

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

				Fe	bruary		20	22		March					Apr	il	
	23		30	06	13	20	2	27	06	13	20	27		03	10	17	24
-																	
- 1				±									 			L 	
-																	
-																	
į																	
-1													;				
-																	
į								!									
				+ '				!								L	
-1								!								L	
-																, , ,	
				; ;				;					;			, , , ,	
								1								1 1 1	-
		- ·		+												L	
-1													!			 	
																: 	
-								,								, , ,	
								, , ,								 	-
				1				1								Г — — — — — — I I	
-				+												 , ,	
-1																 	
-																 	
-								;									
				+ !													
&	LS for	Γ	BM /	Access												L	
-																	
-																	
								!									
ea	id dwa	tll :														, , ,	
JŅ	e cons	tri	uctio	'n									{				
-1			Br	eaking	remair	ning Sl	U\$	Bul	khead	Dwall						L	
					linding											 	
				U							oin -					, , ,	
				; [;				!			Gain sti	engi	.n; {			, , ,	
				1 1 1			Str	rut S	4b rer	noval						1 1 1	
1									-	Returr	Wall	<u>s</u> Ex	ter	nal pa	rt 1 + (Gain st	rengt
-1				1 							Strut S	3b re	m	oval		L 	
í								i					ĺ				



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
	17-Jul-20	01V2	SPa/LLo	WYu
/	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	r 02V0 Start	02V0 Finish	Start	Finish	2021 2022
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03 10 17 24
Remaining adit wall part 1 + Gain strength	14	,	,	17-Mar-22	01-Apr-22	
Concrete strut & lateral beam + Gain strength	9	1	1	02-Apr-22	13-Apr-22	2 Concrete stru
Strut S3 removal	3	1		14-Apr-22	20-Apr-22	2 Strut S
Return Wall & External part 2 + Gain strength	11			21-Apr-22	04-May-22	
Portal Structure	121			03-Jan-22	02-Jun-22	<u>╱</u> ┫╌ [╞] ╌╌ [╞] ╴╌┝╌╴┝╴╴┝┼╴╴╞╴╴╞╴╴╞╴╴╞╴╴╞╶╴╞╶╴╞╶╴╞╴╴╞╴╴╞╴╴╞╴╴╞╴╴╞╴
Falsework erection	15			03-Jan-22*	19-Jan-22	
Capping Beam + Portal Beam part 1 (B4-B5)	18			20-Jan-22	12-Feb-22	2 Capping Beam + Portal Beam part 1 (B4-B5)
Capping Beam + Portal Beam part 2 (B6-B7)	18			14-Feb-22	05-Mar-22	2 Capping Beam + Portal Beam part 2 (B6-B7)
Capping Beam + Portal Beam part 3 (B8-B10)	24		·'	07-Mar-22	02-Apr-22	
Alternative Access available	0	'	'		08-Apr-22	
Portal secondary structure - Wall part 1 (B4-B10)	9			04-Apr-22	·	
Removal of existing walkway	6			09-Apr-22	19-Apr-22	
Capping Beam + Portal Beam part (B11-12)	18			04-Apr-22	28-Apr-22	
Portal secondary structure - Slab part 1 (B4-B10)	15			19-Apr-22	·	
Portal secondary structure - Wall part 2 (B11-B12)	12			29-Apr-22	14-May-22	
DCS Works	36		· /	20-Apr-22	02-Jun-22	
WEST VENTILATION BUILDING [WVB]	282		26-Feb-22			
ELS system & Foundation	117	-		21-Jun-21 A 21-Jun-21 A		
King Post	117	-		21-Jun-21 A 21-Jun-21 A		
Steel Platform Location	117				20-Oct-21 A	
KP Drilling (DP1 - DP6) 6 nos @ 3d/no	18		23-Jun-21			A DP6) 6 nos @ 30/no
KP Installation (DP1 - DP6) 6 nos @ 2d/no	18	05-Jun-21		05-Jul-21 A		A (DP1-DP6) 6 nos @ 2d/np
Steel Deck Erection	18				A 20-Oct-21 A	
Wells Installation	15				04-Sep-21 A	
North	7	21-May-21			02-Sep-21 A	
Pumping Well Installation - 6 nos x 2 rigs (Zone 3)	6	21-May-21				A fallation - 6 nos x 2 rigs (Zone 3)
Pumping Well Installation - 6 nos x 2 rigs (Zone 1)	6	01-Jun-21	07-Jun-21	23-Aug-21 A	128-Aug-21 A	A umping Well Installation - 6 nos x 2 rigs (Zone 1)
Pumping Well Installation - 7 nos x 2 rigs (Zone 2)	7	08-Jun-21	16-Jun-21	_	-	A Dumping Well Installation - 7 nos x 2 rigs (Zone 2)
South	15			-	A 04-Sep-21 A	
Pumping Well Installation - 2 nos x 2 rigs (Zone 5)	2	-				A hping Well Installation - 2 nos x 2 rigs (Zone 5)
Pumping Well Installation - 3 nos x 2 rigs (Zone 6)	3			-	-	A Pumping Well Installation - 3 nos x 2 rigs (Zone 6)
Steel Platform Location	8		-	-	A 18-Aug-21 A	
Pumping Well Installation - 11 nos x 3 rigs (Zone 4)	8	24-Jun-21		-	-	A Vell Installation - 11 nos x 3 rigs (Zone 4)
Excavation & Strutting	146					
Pumping Test	12		20-Jul-21		A 18-Sep-21 A	
Bulk Excavation Start	0	21-Jul-21	'	20-Sep-21 A	\	Bulk Excevation Start
Excavation to below Strut S1 10,010m ³	17			· · ·	A 12-Nov-21 A	A Excavation to below Strut S1 10,010m ³
Strut S1 Installation	20		-	· ·	A 16-Nov-21 A	
Strut S1 Pre-loading	2		-		A 18-Nov-21 A	
Excavation to below Strut S2 11,076m ³	18	-	-		A 07-Dec-21 A	
Strut S2 Installation	20	-			A 16-Dec-21 A	
Strut S2 Pre-loading	20				A 18-Dec-21 A	
Excavation to below Strut S3 11,905m ³	2		· · · · ·			
EXCAVATION TO DEIOW SITULISS 11,30511		21-Sep-21	10-001-21		22-Jan-22	
Page 24 of 31 Milestone	V	Summary				Date Revision Checked Approved

Page 24 of 31 Data Date: 01-Jan-22

ilestone anned Bar riticalActivity

Actual Work

Milestone

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	2022	
						September October November December 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 02	January February March 09 16 23 30 06 13 20 27 06 13	April 20 27 03 10 17 24
Strut S3 Installation	24	28-Sep-21	22-Oct-21	03-Jan-22	29-Jan-22		Strut S3 Installation	
Strut S3 Pre-loading	2	23-Oct-21	25-Oct-21	31-Jan-22	04-Feb-22		Strut S3 Pre-loading	
Excavation to below Strut S4 8,930m ³	15	26-Oct-21	11-Nov-21	05-Feb-22	22-Feb-22		Excavation to below	Strut \$4 8,930m ³
Strut S4 Installation	20	30-Oct-21	22-Nov-21	10-Feb-22	04-Mar-22		Strut S4 Ins	tallatioh
Strut S4 Pre-loading	2	23-Nov-21	24-Nov-21	05-Mar-22	07-Mar-22		Strut S4	Pre-loading
Excavation to FEL 9,230m ³	20	25-Nov-21	11-Dec-21	08-Mar-22	30-Mar-22			Excavation to FEL 9,230m
Building Structure	60	13-Dec-21	26-Feb-22	31-Mar-22	16-Jun-22		Building Structure	·
WVB - Earth Mat Installation	15	13-Dec-21	31-Dec-21	31-Mar-22	21-Apr-22			WVB
WVB - Base Slab	45	03-Jan-22	26-Feb-22	22-Apr-22	16-Jun-22			
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	225	20-May-21	10-Mar-22	08-Jun-21 A	02-Apr-22			UNNEL / LAUNCHING SHAFT [C&C /
Delay Events	18				27-Aug-21 A			
C1-15 Zone 4 Pour 2 Remedial works	18				T	Remedial works		
C1-15 Zone 4 Pour 3 Remedial works	18					ur 3 Remèdial works		
C1-15 Strengthening Wall Strength Gain	18			-	-	thening Wall Strength Gain		
Cross Wall X1 Breaking	18					oss Wall X1 Breaking		
Shaft Excavation & Strutting	9	20-May-21	29-May-21	08-Jun-21 A				
Cell 1	9	20-May-21 20-May-21	29-May-21	08-Jun-21 A		┠╍╞╍╍╸╞╍╍╺╞╍╸┥╞╍╍╶╞╍╍╸╞╍╸╸╡╍╸╸╡╍╸╴╞╍╸╞╍╸╞╍╸╞╍╸╞╸╴		
Excavation (6,809 m ³) to FEL -33.75mPD	9	20-May-21	29-May-21) to FEL -33.75mPD		
Civil Works for TBM Assembly	130	02-Jun-21	15-Oct-21	03-Jul-21 A	20-Nov-21 A	Civil Works for TBM Assembly		
Cut & Cover	88	24-Jul-21	15-Oct-21		26-Oct-21 A	Cut & Cover		
Blinding & Waterproofing Pour 15	9	24-Jul-21	03-Aug-21	22-Jul-21 A	19-Aug-21 A	Waterproofing Pour 15		
Base Slab Pour 5 [1,740m³)	30	04-Aug-21	07-Sep-21	20-Aug-21 A	18-Sep-21 A	Base Slap Pour 5 [1,740m³)		
C&C S5 & S6 Strut Removal	12	08-Sep-21	21-Sep-21	20-Sep-21 A	12-Oct-21 A	C&C S5 & S6 Strut Removal		
WB SUS BH removal (145m ² / 8.4m ² /shift x 2 shift)	9	23-Sep-21	04-Oct-21	13-Oct-21 A	21-Oct-21 A	WB SUS BH removal (145m² / 8.4m²/shift x 2 shift)		
EB SUS BH removal (145m² / 8.4m²/shift x 2 shift)	9	05-Oct-21	15-Oct-21	22-Oct-21 A	26-Oct-21 A	EB SUS BH removal (145m² / 8.4m²/shift x 2 shift)		
Cell 1 & 2	130	02-Jun-21	09-Sep-21	03-Jul-21 A	20-Nov-21 A	Cell 1&2		
Cell 1 & 2 Excavation completion	0		02-Jun-21		07-Aug-21 A	n completion		
VSL Gantry Crane Setup	12	30-Jun-21	14-Jul-21	03-Jul-21 A	24-Aug-21 A	Gantry Crane Setup		
VSL Gantry Crane Load Test	3	15-Jul-21	17-Jul-21	25-Aug-21 A	28-Aug-21 A	SL Gantry Crane Load Test		
Base Slab	118	03-Jun-21	09-Sep-21	29-Jul-21 A	13-Nov-21 A	Base Slab		
Base Slab Pour 1 [1,292m ³)	22	18-Jun-21	14-Jul-21	29-Jul-21 A	21-Aug-21 A	ab Pour 1 [1,292m³)		
Plate Load Test	6	03-Jun-21	09-Jun-21	16-Aug-21 A	21-Aug-21 A	pad Test		
Blinding & Waterproofing Pour 2	9	18-Jun-21	28-Jun-21	28-Aug-21 A	07-Sep-21 A	Blinding & Waterproofing Pour 2		
Blinding & Waterproofing Pour 3 & 4	9	29-Jun-21	09-Jul-21	30-Aug-21 A	20-Sep-21 A	Blinding & Waterproofing Pour 3 & 4		
Base Slab Pour 2 [883m³)	16	15-Jul-21	26-Jul-21	13-Sep-21 A	07-Oct-21 A	Base \$lab Pour 2 [883m ³]		
Base Slab Pour 3 & 4 [910m³)	17	27-Jul-21	04-Aug-21	27-Sep-21 A	16-Oct-21 A	Base Slab Pour 3 & 4 [910m³)		
Temp. & Perm. Side Wall part 1	12	14-Aug-21	24-Aug-21	13-Oct-21 A	23-Oct-21 A	Temp. & Perm. Side Wall part 1		
Temp. & Perm. Side Wall part 2	6	03-Sep-21	09-Sep-21	25-Oct-21 A	13-Nov-21 A	Temp. & Perm. Side Wall part 2		
Tympanum	124	03-Jun-21	21-Aug-21	26-Jul-21 A				
Blinding & Waterproofing	9	03-Jun-21	12-Jun-21	26-Jul-21 A				
Tympanum Pour 1 + Seal Rings [353m³)	12	15-Jun-21	28-Jun-21	12-Aug-21 A	31-Aug-21 A	Tympanum Pour 1 + Seal Rings [353m³)		
Tympanum Pour 2 + Seal Rings	6	07-Jul-21	13-Jul-21	01-Sep-21 A	10-Sep-21 A	Tympanum Pour 2 + Seal Rings		
TYmpanum Mass Fill	3			11-Sep-21 A	14-Sep-21 A	TYmpanum Mass Fill		

Page 25 of 31
Data Date: 01-Jan-22

Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

CriticalActivity

Baseline MilestoneBaseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03 10 17 24
Tympanum Pour 3 + Seal Rings	12	14-Jul-21	24-Jul-21	15-Sep-21 A	30-Sep-21 A	A Tympanum Pour 3 + Seal Rings
Tympanum Pour 4 + Seal Rings	12	26-Jul-21	05-Aug-21	02-Oct-21 A	30-Oct-21 A	Tympanum Pour 4 + Seal Rings
Tympanum Pour 5 Seal Rings	10	06-Aug-21	21-Aug-21	01-Nov-21 A	05-Nov-21 A	Tympanum Pour 5 Seal Rings
Falseworks removal	15			08-Nov-21 A	20-Nov-21 A	Falsewprks removal
Tunnel Permanent Works	42	03-Jan-22	10-Mar-22	12-Feb-22	02-Apr-22	Tunnel Permanent Works
Cell 1/2 Westbound	29	03-Jan-22	08-Feb-22	12-Feb-22	18-Mar-22	Cell 1/2 Westbound
WB Thrust Frame Dismantling	12	03-Jan-22	15-Jan-22	12-Feb-22	26-Feb-22	WB Thrust Frame Dismantling
WB False Tunnel Dismantling	6	16-Jan-22	21-Jan-22	26-Feb-22	04-Mar-22	WB False Tunnel Dismanting
WB Ramp Concrete Fill	12	22-Jan-22	08-Feb-22	04-Mar-22	18-Mar-22	WB Ramp Concrete Fill
Cell 1/2 Eastbound	30	04-Feb-22	10-Mar-22	28-Feb-22	02-Apr-22	Cell 1/2 Eastbourd
EB Thrust Frame Dismantling	12	04-Feb-22	17-Feb-22	28-Feb-22	12-Mar-22	EB Thrust Frame Dismantling
EB False Tunnel Dismantling	6	18-Feb-22	24-Feb-22	14-Mar-22	19-Mar-22	EB False Tunnel Dismantling
EB Ramp Concrete Fill	12	25-Feb-22	10-Mar-22	21-Mar-22	02-Apr-22	EB Ramp Concrete Fill
Cut & Cover	24	04-Feb-22	03-Mar-22	28-Feb-22	26-Mar-22	Cut & Cover
C&C - Wall Stage 1 first 5m	9	04-Feb-22	14-Feb-22	28-Feb-22	09-Mar-22	
C&C - Wall Stage 2 up to OHVD level	9	15-Feb-22	24-Feb-22	10-Mar-22	19-Mar-22	C&C - Wall Stage 2 up to OHVD leve
C&C - Wall Stage 3 up to Top Slab soffit	6	25-Feb-22	03-Mar-22	21-Mar-22	26-Mar-22	C&C - Wall Stage 3 up to Top
SUB-SEA TBM TUNNEL - WESTBOUND	471	31-Oct-20	25-Apr-22	27-Oct-20 A	01-Jun-22	
Precast Fabrication	222	29-Jun-21	18-Mar-22	19-Jul-21 A	01-Jun-22	▼ Precast Fabrication
TBM Precast Segments	175	29-Jun-21	18-Mar-22	02-Aug-21 A	01-Jun-22	
Precast TBM Segment - 50%	36	29-Jun-21	10-Aug-21	02-Aug-21 A	02-Oct-21 A	Preçast TBM Segment - 50%
Precast TBM Segment - 60%	36	11-Aug-21	21-Sep-21	04-Oct-21 A	27-Nov-21 A	A Precast TBM Segment - 60%
Precast TBM Segment - 70%	36	23-Sep-21	05-Nov-21	29-Nov-21 A	15-Jan-22	Precast TBM Segment + 70%
Precast TBM Segment - 80%	36	06-Nov-21	17-Dec-21	17-Jan-22	02-Mar-22	
Precast TBM Segment - 90%	36	18-Dec-21	04-Feb-22	03-Mar-22	14-Apr-22	Precast TBA
Precast TBM Segment - 100%	36	05-Feb-22	18-Mar-22	19-Apr-22	01-Jun-22	
Service Gallery	199	29-Jun-21	04-Jan-22	19-Jul-21 A	04-May-22	
Precast Service Gallery - Mould Design	24	29-Jun-21	27-Jul-21	19-Jul-21 A	18-Sep-21 A	
Precast Service Gallery - Mould Fabrication & Setup	36	28-Jul-21	07-Sep-21	20-Sep-21 A	27-Dec-21 A	Precast Service: Gallery - Mould Fabrication & Setup
Precast Service Gallery - Mass Production Start	0	08-Sep-21		27-Dec-21 A		♦ Precast Service: Gallery - Mass Production Start
Precast Service Gallery - 3%	24	08-Sep-21	07-Oct-21	28-Dec-21 A	31-Jan-22	Precast \$ervice; Gallery - 3%
Precast Service Gallery - 6%	24	08-Oct-21	05-Nov-21	04-Feb-22	03-Mar-22	Precast Service Gallery - 6%
Precast Service Gallery - 10%	24	06-Nov-21	03-Dec-21	04-Mar-22	31-Mar-22	Precașt Service Gallery -
Precast Service Gallery - 20%	24	04-Dec-21	04-Jan-22	01-Apr-22	04-May-22	
OHVD Slab	84	15-Nov-21	26-Feb-22	15-Jan-22	30-Apr-22	· · · · · · · · · · · · · · · · · · ·
Concrete Mix - Plant Trial	72	15-Nov-21	12-Feb-22	15-Jan-22*	13-Apr-22	
Precast OHVD Slab - Mould Fabrication & Setup	72	15-Nov-21	12-Feb-22	15-Jan-22*	13-Apr-22	Precast OHV
Precast OHVD Slab - Inspection	12	14-Feb-22	26-Feb-22	14-Apr-22	30-Apr-22	
Site Establishment	468	31-Oct-20	25-Apr-22	27-Oct-20 A	28-May-22	I I I I I I I I I I I I I I I I I I I
Temporary CLP 132kV Substation	278	31-Oct-20	31-Jul-21		31-Aug-21 A	station
Temp CLP 132kV Substation - CLP Transformer Setup & Final Fix	192	31-Oct-20	26-Jun-21	27-Oct-20 A	02-Aug-21 A	tion - CLP Transformer Setup & Final Fix
Temp CLP 132kV Substation - FSD / WSD Inspection	24	28-Jun-21	26-Jul-21	03-Aug-21 A	31-Aug-21 A	A Temp CLP 132kV Substation - FSD / WSD Inspection
Temp CLP 132kV Substation - Power On	0		31-Jul-21		31-Aug-21 A	A Temp CLP 132kV Substation - Power On
						_ · · · · · · · · · · · · · · · · · · ·
						Date Revision Checked Approved

Page 26 of 31 Data Date: 01-Jan-22

Milestone
 V
 Summary
 Planned Bar

Actual Milestone
 Actual Work

 \diamond

Baseline Milestone
 Baseline Bar

riticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



	Date	Revision	Checked	Approved
	18-Dec-19	00V1	WYu	
	22-Feb-20	01V0	SPa/LLo	WYu
	09-Apr-20	01V1	SPa/LLo	WYu
/	17-Jul-20	01V2	SPa/LLo	WYu
	09-Oct-20	01V3	SPa/LLo	WYu
	02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022
						September October November December January February March April 9 05 12 19 26 03 10 17 24 31 07 14 21 28 05 12 19 26 02 09 16 23 30 06 13 20 27 03 10 17 24
Precast Elements Storage Yard	94	30-Nov-20	20-Jan-21		13-Nov-21 A	
Precast Storage - Delivery & Assembly	36	30-Nov-20	13-Jan-21		06-Nov-21 A	Precast Storage - Delivery & Assembly
Precast Storage - Commissioning & Load Test	6	14-Jan-21	20-Jan-21		13-Nov-21 A	Preçast Storage - Commissioning & Load Test
Gantry Crane Setup for TBMAssembly	219	01-Apr-21	25-Apr-22	28-Jun-21 A	-	
Gantry Crane - Delivery & Assembly	36	01-Apr-21	18-May-21	28-Jun-21 A	-	ry Crane - Delivery & Assembly
Gantry Crane - Commissioning & Load Test	6	20-May-21	26-May-21	25-Aug-21 A	28-Aug-21 A	Bantry Crane - Commissioning & Load Test
Gantry Crane - Dismantling	48	24-Feb-22	25-Apr-22	28-Mar-22	28-May-22	
Slurry Treatment Plant	159	04-Mar-21	10-Sep-21	18-Feb-21 A		Slurry Treatment Plant
Slurry Treatment Plant - Civil works	36	04-Mar-21	19-Apr-21	18-Feb-21 A	04-Sep-21 A	Slurry Treatment Plant - Civil works
Slurry Treatment Plant - Delivery & Assembly	24	20-Apr-21	18-May-21	31-Mar-21 A	20-Sep-21 A	Slurry Treatment Plant - Delivery & Assembly
Slurry Treatment Plant - Installation	48	20-May-21	16-Jul-21	20-May-21 A	25-Oct-21 A	Slurry Treatment Plant - Installation
Slurry Treatment Plant - Commissioning	24	17-Jul-21	13-Aug-21	11-Oct-21 A	30-Nov-21 A	Sturry Treatment Plant - Commissioning
Slurry Treatment Plant - CNP Application	24	14-Aug-21	10-Sep-21	15-Nov-21 A	30-Nov-21 A	Slurry Treatment Plant - CNP Application
Mortar Plant	106	18-Jan-21	02-Jun-21	15-Jul-21 A	08-Jan-22	
Mortar Plant - Civil works	36	18-Jan-21	04-Mar-21	15-Jul-21 A	18-Sep-21 A	Mortar Plant - Civil works
Mortar Plant - Installation	48	04-Mar-21	04-May-21	02-Aug-21 A	25-Sep-21 A	Mortar Plant - Installation
Mortar Plant - Commissioning	24	05-May-21	02-Jun-21	27-Sep-21 A	08-Jan-22	Mortar Plant - Commissioning
DG Store / Medical Lock	156	01-Dec-20	27-Oct-21	01-Dec-20 A	23-Dec-21 A	DG Store / Médical Lock
Hyperbaric Intervention - LD consultation & Approval	144	01-Dec-20	31-May-21	01-Dec-20 A	06-Sep-21 A	_ · · · · · · · · · · · · · · · · · · ·
DG Store / Medical Lock - FSD Approval	24	28-Sep-21	27-Oct-21	15-Nov-21 A	29-Nov-21 A	DG Store / Medical Lock - F\$D Approval
DG Store / Medical Lock Installation	48	02-Aug-21	27-Sep-21	07-Sep-21 A	23-Dec-21 A	DG Store / Medical Lock Installation
TBMAssembly	118	01-Dec-21	01-Dec-21	30-Aug-21 A	12-Jan-22	▼ TBM Assembly
Lifting S5/S6/S4/Cross Beam	3			30-Aug-21 A	01-Sep-21 A	Lifting \$5/S6/[S4/Cross Beam
Main Drive with displacement Cylinder	4			02-Sep-21 A	04-Sep-21 A	Main Drive with displacement Cylinder
Lifting S3/S7/S2/S8 & S1 Installation	5			05-Sep-21 A	11-Sep-21 A	
Shield Bolts torquing & Interior Shiled Joint Welding	8			12-Sep-21 A	01-Oct-21 A	Shield Bolts torquing & Interior Shiled Joint Welding
Cutterhead Installation	1			02-Oct-21 A	02-Oct-21 A	I Cutterhead installation
Cutterhead Connection to Shield	12			04-Oct-21 A	12-Oct-21 A	Cutterhead Connection to Shield
Shield Shifting	2			14-Oct-21 A	14-Oct-21 A	I Shield Shifting
1st Shifting of TBM	2			14-Oct-21 A	14-Oct-21 A	I 1st Shifting of TBM
Erector Preparation & Installation	2			15-Oct-21 A	17-Oct-21 A	Erector Preparation & Installation
Final Shield Joint Welding	5				21-Oct-21 A	■ Final Shield Joint Welding:
Installation Welding Plate on Top S1	2				22-Oct-21 A	I Installation Welding Plate on Top \$1
Gantry Rail Wall Installation	9				17-Nov-21 A	Gantry Rail Wall Installation
Lifting & Welding of Tailskin to Shield	26				17-Nov-21 A	Lifting & Welding of Tailskin to Shield
Gantry 4 Assembly	3				19-Nov-21 A	■ Gantry 4 Assembly
Gantry 3 Assembly	3				21-Nov-21 A	■ Gantry 3 Assembly
Gantry 2 Assembly	3				23-Nov-21 A	Gantry 2 Assembly
	3					■ Gantry 1 Assembly
Gantry 1 Assembly	3				27-Nov-21 A	
Segment Feeding Installation	1				28-Nov-21 A	I Segment Feeding Installation
Power On	1				08-Dec-21 A	
Thrust Frame Installation	10			13-Dec-21 A	18-Dec-21 A	Thrust Frame Installation
	-					

Page 27 of 31 Data Date: 01-Jan-22 Milestone
 Milestone
 Planned Bar
 Critical A divity

Actual Milestone
 Actual Work
 Baseline Milestone

Baseline Bar

 \diamond

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		2022	
				/		September October November 05 12 19 26 03 10 17 24 31 07 14		March 27 06 13 20 27	April 03 10 17 24
Air / Water / Hydraulic Electrical Connections	10			29-Nov-21 A	01-Jan-22 A		Air / Water / Hydraulic Electrical Connections		
WB TBM Break-in	0	01-Dec-21		12-Jan-22			◆ WB TBM Breakin		
Testing & Commissioning	12			09-Dec-21 A	12-Jan-22		Testing & Commissioning		
TBM Tunnelling	112		22-Mar-22	12-Jan-22	04-May-22				unnelling
WB TBM Tunnelling CH6642-6665 B/I Plug 23m	15	01-Dec-21	15-Dec-21	12-Jan-22	27-Jan-22		WB TBM Tunnelling CH66		
WB TBM Tunnelling CH 6665-6710 ALL/CDG 68m	16	16-Dec-21	31-Dec-21	27-Jan-22	12-Feb-22			unnelling CH6665-6710 ALL/CD	
WB TBM Tunnelling CH6710-6756 ALL/CDG 114m	7	01-Jan-22	07-Jan-22	12-Feb-22	19-Feb-22		WB T	TBM Tunnelling CH6710-6756 A	LL/CDG 114m
WB TBM Tunnelling CH6756-6789 CDG/Boulder 147m	7	08-Jan-22	14-Jan-22	19-Feb-22	26-Feb-22			WB TBM Tunnelling CH6756-6	6789 CDG/Boulder 147m
WB TBM Tunnelling CH6789-7098 ALL/CDG 456m	38	15-Jan-22	21-Feb-22	26-Feb-22	05-Apr-22				WB TBM Tunnelling
WB TBM Tunnelling CH7098-7198 ALL/CDG 556m	11	22-Feb-22	04-Mar-22	05-Apr-22	16-Apr-22				WB TBM T
WB TBM Tunnelling CH7198-7218 ALL/CDG 576m	2	05-Mar-22	06-Mar-22	16-Apr-22	18-Apr-22				📕 WB TBN
WB TBM Tunnelling CH7218-7240 CDG/Boulder 598m	3	07-Mar-22	09-Mar-22	18-Apr-22	21-Apr-22				📕 WB T
WB TBM Tunnelling CH7240-7284 ALL/CDG 642m	4	10-Mar-22	13-Mar-22	21-Apr-22	25-Apr-22				w w
WB TBM Tunnelling CH7284-7379 ALL/CDG 737m	9	14-Mar-22	22-Mar-22	25-Apr-22	04-May-22				
Gallery B Installation	47		07-Mar-22		27-Apr-22			Gallery B Installation	
WB Sub-sea Galery B Installation started	0	08-Jan-22		26-Feb-22			◆ • •	• WB Sub-sea Galery B Installat	
ISIG Assembly at Cell 2	12	08-Jan-22	21-Jan-22	26-Feb-22	12-Mar-22			ISIG Assembly at	
WB TBM Tunnel - Gallery B CH6642-6705 63m CP7	6	22-Jan-22	28-Jan-22	12-Mar-22	19-Mar-22				Tunnel - Gallery B CH6642
WB TBM Tunnel - Gallery B CH6705-6803 100m CP8	11	29-Jan-22	14-Feb-22	19-Mar-22	01-Apr-22				WB TBM Tunnel - Galler
WB TBM Tunnel - Gallery B CH6803-6904 100m CP9	10	15-Feb-22	25-Feb-22	01-Apr-22	14-Apr-22				WB TBM Tu
WB TBM Tunnel - Gallery B CH6904-7004 100m CP10	8	26-Feb-22	07-Mar-22	14-Apr-22	27-Apr-22				
SUB-SEA TBM TUNNEL - EASTBOUND	170) 19-Aug-21	06-Apr-22	06-Sep-21 A	03-May-22				SUB-SEA TBM TUI
TBMAssembly	93	19-Aug-21	19-Aug-21	-		.þly			
EB TBM 2nd Delivery	0		19-Aug-21		06-Sep-21 A	◆ EB TBM 2nd Delivery			
Lifting S5/S6/S4/Cross Beam	3				18-Sep-21 A	Lifting S5/S6/S4/Cross Beam			
Main Drive with displacement Cylinder	4				25-Sep-21 A	Main Drive with displacement Cylinder			
Lifting S3/S7/S2/S8 & S1 Installation	6			27-Sep-21 A	12-Oct-21 A	Lifting S3/S7/S2/S8 & S1 Installation			
Shield Bolts torquing & Interior Shiled Joint Welding	8			13-Oct-21 A	21-Oct-21 A	Shield Bolts torquing & Inte			
Cutterhead Installation	1			26-Oct-21 A	26-Oct-21 A	Cutterhéad Installation	qn		
Cutterhead Connection to Shield	12			27-Oct-21 A	28-Oct-21 A	Cutterhead Connection	dtion to Shield		
Shield Shifting	2			29-Oct-21 A	29-Oct-21 A	Shield Shifting			
Erector Preparation & Installation	4			30-Oct-21 A	01-Nov-21 A	Erector Preparati	ation & Installation		
Final Shield Joint Welding	5		-	01-Nov-21 A	04-Nov-21 A	Final Shield Jo	Joint Welding		
Installation Welding Plate on Top S1	2	-		05-Nov-21 A	06-Nov-21 A		n Welding Plate on Top S1		I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I I
Lifting & Welding of Tailskin to Shield	28		-	05-Nov-21 A	18-Nov-21 A	· · · · · · · · · · · · · · · · · · ·	Lifting & Welding of Tailskin to Shield		
Gantry Rail Wall Installation C&C/SUS	10	-		19-Nov-21 A	29-Nov-21 A		Gantry Rail Wall Installation C&C/SUS		
Gantry Rail Wall Installation Cell 2	5			07-Dec-21 A	13-Dec-21 A		Gantry Rail Wall Installation Cell 2		
Lifting & Welding of Tailskin to Shield	28			19-Nov-21 A	13-Dec-21 A		Lifting & Welding of Tailskin to Shield		
Shifting of TBM to B/I Location	2			14-Dec-21 A	15-Dec-21 A		Shifting of TBM to B/I Location		
Gantry 4 Assembly	2				16-Dec-21 A		I Gantrý 4 Assembly		
Gantry 3 Assembly	2				17-Dec-21 A		I Gantry 3 Assembly		
Gantry 2 Assembly	2				20-Dec-21 A		Gantry 2 Assembly		
									<u> </u>
Page 28 of 31		Summary					Date 18 Doc 10	Revision Checke 00V1 WYu	ed Approved
Data Date: 01 Jan 22		-		004010		Pood T2 and Infractructure \	Mortes 18-Dec-19	00V1 WYu	

Data Date: 01-Jan-22

Planned Bar

Actual Work

Baseline Milestone
 Baseline Bar

Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	September	2 October	2021 November	December	January	2022 February M	1arch April
					9	05 12 19 26	03 10 17 24		05 12 19 26	02 09 16 23 30	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	13 20 27 03 10 17 24
Segment Feeding Installation	1			27-Dec-21 A						Segment Feeding Installation		
Gantry 1 Assembly	3			29-Dec-21 A	29-Dec-21 A				1	Gantry 1 Assembly		
Thrust Frame Installation	10			01-Jan-22	10-Jan-22					Thrust Frame Installation	'n	
Air / Water / Hydraulic Electrical Connections	10			01-Jan-22	10-Jan-22					Air / Water / Hydraulic I	Electrical Connections	
Power On	1			10-Jan-22	12-Jan-22					Power On		
Lifting & Welding of Tailskin to Shield	28			14-Dec-21 A	15-Jan-22					Lifting & Welding p	f Tailskin to Shield	
Testing & Commissioning	12			12-Jan-22	25-Jan-22					Testing &	Commissioning	
S1282 EB TBM Break-in	0				25-Jan-22				·····	◆ S1282 EE	TBM Break-in	
TBM Tunnelling	94	03-Jan-22	06-Apr-22	27-Jan-22	01-May-22					V		▼ TBM Tunnelling
EB TBM Tunnelling CH6640-6665 B/I Plug 25m	16	03-Jan-22	18-Jan-22	27-Jan-22	12-Feb-22						EB TBM Tunnelling CH66	640-6665 B/I Plug 25m
EB TBM Tunnelling CH6665-6710 ALL/CDG 70m	15	19-Jan-22	02-Feb-22	12-Feb-22	27-Feb-22						EB TBM Tu	nnelling CH6665-6710 ALL/CDG 70m
EB TBM Tunnelling CH6710-6756 ALL/CDG 116m	7	03-Feb-22	09-Feb-22	27-Feb-22	06-Mar-22						🗕 🛑 EBT	BM Tunnelling CH6710-6756 ALL/CDG 116
EB TBM Tunnelling CH6756-6789 CDG/Boulder 149m	7	10-Feb-22	16-Feb-22	06-Mar-22	13-Mar-22			······································				EB TBM Tunnelling CH6756-6789 CDG/B
EB TBM Tunnelling CH6789-7098 ALL/CDG 458m	38	17-Feb-22	26-Mar-22	13-Mar-22	20-Apr-22							EBTB
EB TBM Tunnelling CH7098-7198 ALL/CDG 558m	11	27-Mar-22	06-Apr-22	20-Apr-22	01-May-22							
Gallery B Installation	39	10-Feb-22	26-Mar-22	14-Mar-22	03-May-22					-	V	Gallery B Installation
EB Sub-sea Galery B Installation started	0	10-Feb-22		14-Mar-22							♦	EB Sub-sea Galery B Installation started
ISIG Assembly at Cell 2	12	10-Feb-22	23-Feb-22	14-Mar-22	26-Mar-22							ISIG Assembly at Cell 2
EB TBM Tunnel - Gallery B CH6642-6705 63m CP7	8	24-Feb-22	04-Mar-22	28-Mar-22	06-Apr-22							EB TBM Tunnel - G
EB TBM Tunnel - Gallery B CH6705-6803 100m CP8	10	05-Mar-22	16-Mar-22	07-Apr-22	21-Apr-22							
EB TBM Tunnel - Gallery B CH6803-6904 100m CP9	9	17-Mar-22	26-Mar-22	22-Apr-22	03-May-22							
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a	144	31-Jul-21	07-Jul-22	10-May-21 A	21-May-22				·····			
CP TBM Design / Fabrication / FAT / Delivery	144	31-Jul-21	22-Mar-22	10-May-21 A	30-Mar-22				·····			CP TBM Design / Fabrication / FA
Fabrication / Refurbishment	144	31-Jul-21	21-Jan-22	10-May-21 A	29-Jan-22			······································		Fabric	ation / Refurbishment	
FAT	24	22-Jan-22	22-Feb-22	31-Jan-22	02-Mar-22						FAT	
Delivery of TBM components to the Site	24	23-Feb-22	22-Mar-22	03-Mar-22	30-Mar-22							Delivery of TBM compone
CP Precast Lining Fabrication	108	26-Nov-21	07-Jul-22	26-Oct-21 A	18-May-22			v				
Concrete Mix - Plant Trial	40	26-Nov-21	14-Jan-22	26-Oct-21 A	29-Nov-21 A					Concrete Mix - Plar	t Trial	
CP Precast Lining Segment - Mould Fabrication & Setup	24	15-Jan-22	15-Feb-22	30-Nov-21 A	15-Dec-21 A						CP Precast Lining Seg	ment - Mould Fabrication & Setup
CP Precast Lining Segment - Master Ring Erection & Inspection	6	16-Feb-22	22-Feb-22	16-Dec-21 A	16-Dec-21 A						CP Precast Linir	ng Segment - Master Ring Erection & Insper
CP Precast Lining Segment - 3%	18	23-Feb-22	15-Mar-22	17-Dec-21 A	22-Jan-22				····			CP Precast Lining Segment - 3%
CP Precast Lining Segment - 6%	18	16-Mar-22	06-Apr-22	24-Jan-22	16-Feb-22							CP Precast Lining {
CP Precast Lining Segment - 10%	24	07-Apr-22	10-May-22	17-Feb-22	16-Mar-22							
CP Precast Lining Segment - 20%	24	11-May-22	08-Jun-22	17-Mar-22	14-Apr-22							
CP Precast Lining Segment - 30%	24	09-Jun-22	07-Jul-22	19-Apr-22	18-May-22				·····			
WB CP Tympanum Structure	48	29-Jan-22	29-Mar-22	19-Mar-22	21-May-22					v	· · · · · · · · · · · · · · · · · · ·	WB CP Tympanum Structu
CP7 - WB - Tympanum Civil works CH6705	24	29-Jan-22	01-Mar-22	19-Mar-22	21-Apr-22							CP7-
CP8 - WB - Tympanum Civil works CH6803	24	15-Feb-22	14-Mar-22	01-Apr-22	05-May-22						·····	
CP9 - WB - Tympanum Civil works CH6904	24	02-Mar-22	29-Mar-22	21-Apr-22	21-May-22				· · · · · · · · · · · · · · · · · · ·			
EB CP Tympanum Structure	34	05-Mar-22	14-Apr-22	07-Apr-22	21-May-22							EB CP Tym
CP7 - EB - Tympanum Civil works CH6705	24	05-Mar-22	01-Apr-22	07-Apr-22	10-May-22			*****				
CP8 - EB - Tympanum Civil works CH6803	24	17-Mar-22	14-Apr-22	22-Apr-22	21-May-22							
CHA KWO LING ROAD WORKS	76	24-Apr-21	31-May-21	19-Apr-21 A	15-Jan-22							
		Summary	1								Date Revision	n Checked Approved
Page 29 of 31 → Milestone Planned Bar Planned Bar	_ 	ournindly		0010/0	1 Truck	Pood TO o	nd Infract	tructure Marke			18-Dec-19 00V1	WYu Approved
CriticalActivity								tructure Works		OUVELLES	22-Feb-20 01V0	SPa/LLo WYu
Actual Milestone				fo	or Deve	elopments a	t South A	pron		BOUYGUES AVAUX PUBLICS	09-Apr-20 01V1 17-Jul-20 01V2	SPa/LLo WYu SPa/LLo WYu
				T 1	NA (1						09-Oct-20 01V3	SPa/LLo WYu SPa/LLo WYu
Baseline Bar				Ihree	Month	s Rolling Pro	ogramme	(Dec-21)			02-Jul-21 02V0	SPa/LLo WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish			-	20						-			22	F			
						Septer 9 05 12	nber 19	26 03	October 10 17 24	November 31 07 14	21 28	December 05 12 1	9 26	January 02 09 16 23	30	Februa	1	March 27 06 13	20 27		April D 17	24
Wai Yip Street / Cha Kwo Ling Road Junction	76	24-Apr-21	31-May-21	19-Apr-21 A	15-Jan-22																	
Section 8E Completion	0		31-May-21		15-Jan-22									 Section 8 	E Comple	etion						
Reinstatement	30	24-Apr-21	31-May-21	19-Apr-21 A	15-Jan-22					· · · ·				Reinstate	ment							
DRILL & BREAK TUNNEL [D&BR]	249	07-Jun-21	04-Feb-22	28-Jun-21 A	06-Jun-22										-	DRILL &	BREAK TU	NNEL [D&BR]				
Precast Fabrication	48	07-Jun-21	03-Aug-21		09-Dec-21 A																	
Precast Service Gallery	48	07-Jun-21	03-Aug-21	17-Jul-21 A	09-Dec-21 A							Precast S	ervice Ga	ullery								
Tunnel Excavation	310	06-Jul-21	04-Feb-22	28-Jun-21 A	06-Jun-22										- 	Tunn¦el E	xcavation					
EB - D&Br Tunnel - CH9055-9040 Type D - Excavation Top	40	06-Jul-21	14-Aug-21	28-Jun-21 A	19-Oct-21 A				EB - D&	8r Tunnel - CH9055	-9040 Туре	1 1 1	:									
EB - D&Br Tunnel - CH9040-9025 Type D - Excavation Top	39	15-Aug-21	22-Sep-21	20-Oct-21 A								EB - D&Br Tuni	nel¦- CH9	040-9025 Type D - Excav	ation Top)						
Probe hole at CH9025	1	23-Sep-21	23-Sep-21	04-Dec-21 A	04-Dec-21 A		•					Probe hole at 0	CH9025									
EB - D&Br Tunnel - CH9025-9010 Type D - Excavation Top	40	24-Sep-21	02-Nov-21	06-Dec-21 A	25-Jan-22		-								B-D&B	r Tunnel	- CH9025-9	010 Type D - Ex	cavation Top			
EB - D&Br Tunnel - CH9010-8995 Type D - Excavation Top	39	03-Nov-21	11-Dec-21	26-Jan-22	05-Mar-22													EB - D&B	Tunnel - CH90	10-8995	Type D -	Exca
Probe hole at CH8995	1	12-Dec-21	12-Dec-21	06-Mar-22	06-Mar-22			+				•					· · · · · · · · · · · · · · · · · · ·		le at CH8995			
EB - D&Br Tunnel - CH9055-9020 Type D - Excavation Bench & SG	72	26-Sep-21	06-Dec-21	26-Jan-22	07-Apr-22						<u>+</u>						·!	· · · · · · · · · · · · · · · · · · ·	<u>+</u>	EB	- D&Br T	unnel
EB - D&Br Tunnel - CH8995-8976 Type D - Excavation Top	50	13-Dec-21	31-Jan-22	07-Mar-22	25-Apr-22		+	+										· · · · · · · · · · · · · · · · · · ·	+			E
EB - D&Br Tunnel - CH9020-8990 Type D - Excavation Bench & SG	60	07-Dec-21	04-Feb-22	08-Apr-22	06-Jun-22										<u></u>					····i		
DRILL & BLAST TUNNEL [D&BL]	252	02-Jul-21	22-Apr-22	18-Jun-21 A	09-Jun-22					· · · · · · · · · · · · · · · · · · ·								· · · · · · · · · · · · · · · · · · ·	++		V	DRIL
Tunnel Excavation	200	02-Jul-21	31-Dec-21	18-Jun-21 A	01-Apr-22								V	Tunnel Excavation			· · · · · · · · · · · · · · · · · · ·					
Eastbound	200	06-Jul-21	31-Dec-21	18-Jun-21 A	01-Apr-22		+-						V	Eastbound								
Full Face Drill & Blast	200	06-Jul-21	31-Dec-21	18-Jun-21 A	01-Apr-22									Full Face Drill & Blast								
EB - D&BI Tunnel - CH9160-9055 Type B/C/D - Enlargement	70	06-Jul-21	25-Sep-21	18-Jun-21 A	13-Sep-21 A			EB - D&B	I Tunnel - CH9160-90	55 Type B/C/D - Eh	largement											
EB - D&BI Tunnel - Branch Tunnel S01	28	27-Sep-21	30-Oct-21	06-Nov-21 A	28-Jan-22										EB - D	&Bl Tunn	el - Branch	Tunnel S01				
EB - D&BI Tunnel - CH9240-9055 - Bench Excavation & SG	51	01-Nov-21	31-Dec-21	29-Jan-22	01-Apr-22															EB - D&B	8 Tunnel	- CH9
Westbound	36	02-Jul-21	12-Aug-21		25-Oct-21 A												· · · · ·	· · · · · · · · · · · · · · · · · · ·				
Full Face Drill & Blast	36	02-Jul-21	12-Aug-21		25-Oct-21 A	Blast											· · · · · · · · · · · · · · · · · · ·					
WB - D&BI Tunnel - CH9258-9138 - SG Excavation	36	02-Jul-21	12-Aug-21		25-Oct-21 A				WB	- D&BI Tunnel - C	49258-9138	SG Excavation			<u>.</u>							
Tunnel Structure WB Type A	129	13-Aug-21	21-Apr-22	08-Dec-21 A	18-May-22					·									· · · · · · · · · · · · · · · · · · ·			Tunne
WB - D&BI Tunnel - CH9258-9138 Type A - SG Installation	24	13-Aug-21	09-Sep-21	08-Dec-21 A	26-Jan-22										₩В - D&	BIIunne	1 - CH9258	9138 Type A - S	iili			
WB - D&BI Tunnel - CH9258-9138 Type A - Base slab / Kicker	27	03-Jan-22	05-Feb-22	27-Jan-22	02-Mar-22												· · · ·		unnel - CH9258		/pe A - Ba	ise sla
WB - W/P Gantry Type A Assembly	18	13-Jan-22	05-Feb-22	10-Feb-22	02-Mar-22							· · · · · · · · · · · · · · · · · · ·					1 1 		antry Type AAs			
WB - Rebar Gantry Type A Assembly	24	03-Jan-22	29-Jan-22	14-Feb-22	12-Mar-22										9		· · · · · ·	WB	- Rebar Gantry	Туре А /	Assembly	/
WB - D&BI Tunnel - CH9258-9138 Type A - Waterproofing	20	07-Feb-22	01-Mar-22	03-Mar-22	25-Mar-22											1					nel - CH9	258-9
WB - Lining Fwk Type A Assembly	30	07-Feb-22	12-Mar-22	03-Mar-22	07-Apr-22										t						- Lining	Fwk T
WB - W/P Gantry Type A Dismantling	12	02-Mar-22	15-Mar-22	26-Mar-22	09-Apr-22								1							W	/B - W/P	Gantry
WB - D&BI Tunnel - CH9258-9138 Type A - Rebar	40	14-Feb-22	31-Mar-22	14-Mar-22	04-May-22											_			· · · · · · · · · · · · · · · · · · ·			
WB - D&BI Tunnel - CH9258-9138 Type A - Lining Structure	30	14-Mar-22	21-Apr-22	08-Apr-22	18-May-22												·		+			
WB - OHVD Slab Fwk Type A Assembly	30	14-Mar-22	21-Apr-22	08-Apr-22	18-May-22												·		+			<u> </u>
Tunnel Structure EB Type A	90	06-Dec-21	06-Apr-22	27-Jan-22	21-May-22														4 L	▼ Tunr	nel Struct	ure EE
EB - D&BI Tunnel - CH9240-9170 Type A - SG Installation	24	06-Dec-21	05-Jan-22	27-Jan-22	26-Feb-22													EB - D&BI Tunne	- CH9240-917	0 Туре А	A - SG Ins	stallati
EB - D&BI Tunnel - CH9170-9110 Type A - SG Installation	24	06-Jan-22	05-Feb-22	28-Feb-22	26-Mar-22			+								· 		·	ЕВ-С	&Bl Tuni	nel - CH9	170-9
EB - D&BI Tunnel - CH9240-9139 Type A - Base slab / Kicker	30	07-Feb-22	12-Mar-22	03-Mar-22	07-Apr-22										1				∗ka- !!!!!	EB	- D&BI Ti	unnel
EB - W/P Gantry Type A Assembly	18	16-Mar-22	06-Apr-22	29-Apr-22	21-May-22					 									+			
Tunnel Structure EB Type C	57	07-Feb-22	14-Apr-22	28-Mar-22	09-Jun-22											/			<u></u>		▼ Tunne	I Struc
									, , , , , ,				1	, , , ,		I	1 1	· ·				
																	ate	Revision	Checker		Annrove	ad

Page 30 of 31 Data Date: 01-Jan-22 e V Summary Bar

Actual Work

Baseline Milestone
 Baseline Bar

Activitv

Vilestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish						202	,21												2022						
		1 7	1 /				September			October			November			December	-			nuary			bruary		Marc				April	
		· · · · · · · · · · · · · · · · · · ·	4'	4	4		12 19	19 26	03 10	10 17	24 3	31 07	07 14	21 2	28 05	5 12 1	19 26	26 02	09	16 23	<u>∠3</u> 3∩	J 06	13 20	J 27	06 13	13 20	0 27	03	10 17	24
EB - D&BI Tunnel - CH9110-9055 Type C - SG Installation	24	07-Feb-22	05-Mar-22	28-Mar-22											-	-									4				i	/
EB - W/P Gantry Type C Assembly	30	07-Mar-22	11-Apr-22	29-Apr-22	06-Jun-22																									
EB - D&BI Tunnel - CH9139-9088 Type C - Base slab / Kicker	33	07-Mar-22	14-Apr-22	29-Apr-22	09-Jun-22																								-	
Tunnel Structure S01 Branch Tunnel	22	14-Mar-22	08-Apr-22	08-Apr-22	07-May-22																				~				Funnel St	ructure
EB - W/P Gantry S01 Branch Tunnel Assembly	18	14-Mar-22	02-Apr-22	08-Apr-22	03-May-22																									
EB - D&BI Tunnel - S01 Branch Tunnel - Base Slab & Kicker	22	14-Mar-22	08-Apr-22	08-Apr-22	07-May-22	,																	 (-					/
Cross Passage	160	06-Jul-21	22-Apr-22	26-Oct-21 A	A 19-May-22																									▼ Cros
CP31	160	06-Jul-21	22-Apr-22	26-Oct-21 A	19-May-22																		·							▼ CP3
CP31 - D&BI Excavation 16.7m	16	06-Jul-21	23-Jul-21	26-Oct-21 A	30-Nov-21 A	•									CP31 - '	- D&BI Exc	avation 1	16.7m												
CP31 - Base slab / Kicker	17	30-Mar-22	22-Apr-22	28-Apr-22	19-May-22									(r																/
CP32	22	14-Mar-22	08-Apr-22	08-Apr-22	-									/+		,				· · · · · · · · · · · · · · · · · · ·									CP32	/
CP32 - Base slab / Kicker	14	14-Mar-22	29-Mar-22	08-Apr-22	27-Apr-22	,																								- 1
CP32 - Waterproofing	8	30-Mar-22	08-Apr-22	28-Apr-22	07-May-22															· · · · · · · · · · · · · · · · · · ·										– – – –
CP33	46	03-Jan-22	28-Feb-22	29-Jan-22					·····																CP33				·	
EB - D&BI Tunnel - CP33 48m	46	03-Jan-22	28-Feb-22	29-Jan-22	26-Mar-22																		·				📕 ЕВ-Г	D&BI Tı	Funnel - CP	33 48m
EAST VENTILATION BUILDING [EVB]	227	10-Sep-21	14-Jun-22	13-Mar-21 A	06-Jul-22	▼		1																						
Excavation	227		14-Jun-22	13-Mar-21 A															·····											
Westbound Excavation	66	10-Sep-21	29-Nov-21	13-Mar-21 A												1 1			1	1 1		Westboun	nd Excava	₄tion						
Eastbound Excavation	143	22-Mar-22	14-Jun-22	08-Jan-22*	06-Jul-22													1												
Foundation / Portal Structure	121		21-Mar-22	04-Feb-22	04-Jul-22							4		▼													Foundation	on / Port	al Structu	re
Westbound	121		21-Mar-22	04-Feb-22	04-Jul-22									▼									· · · · · · · · · · · · · · · · · · ·			• W	Westbound	nd		
EVB - WB Earth Mat Installation	12	30-Nov-21	13-Dec-21	04-Feb-22								J				–						· · · · · · · · · · · · · · · · · · ·	EVE	VB - WB E	Earth Mat Ins	i				
EVB - WB Drainage & Blinding	18	14-Dec-21	06-Jan-22	18-Feb-22	10-Mar-22																				EVF	В - WB Г	3 Drainage 8	₂ & Blind'	ing	
EVB - WB Foundation & SG Level Walls & Slab	91	07-Jan-22	21-Mar-22	11-Mar-22	04-Jul-22																									
		4t	,			_	<u></u>	<u> </u>	·	<u> </u>	<u></u>		<u> </u>	المستند		<u> </u>			<u> </u>	<u> </u>		<u>_</u>			<u> </u>		<u>_i</u>	·		

Page 31 of 31
Data Date: 01-Jan-22

Milestone
 Planned Bar
 Critical A divity
 Actual Milestone

Actual Work

 Actual Work
 Baseline Milestone

Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu