Civil Engineering and Development Department

Trunk Road T2 (under EP-458/2013/C)

Monthly Environmental Monitoring and Audit Report for May 2022

(version 1.0)

Approved By	fler
	(Mr. KS Lee, Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

CINOTECH CONSULTANTS LTD Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk



Ref.: CEDKTDT2EM00_0_0356L.22

14 June 2022

By Post and Email

Hyder-Meinhardt Joint Venture 17/F, Two Harbour Square 180 Wai Yip Street, Kwun Tong Kowloon, Hong Kong

Attention: Mr. Edwin Ching

Dear Mr. Ching,

Re: Agreement No. EDO 01/2019 Independent Environmental Checker for Contract No. ED/2018/04 – Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Monthly EM&A Report (May 2022) for EP-458/2013/C

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for May 2022 (Version 1.0) certified by the ET Leader and provided to us via email on 14 June 2022. We are pleased to inform you that we have no adverse comments on the captioned submission. We write to verify the captioned submission in accordance with Condition 4.4 of EP-458/2013/C.

The ET Leader is reminded that it is the ET's responsibility to ensure the report be timely submitted to the Director of Environmental Protection as per Condition 4.4 of EP-458/2013/C.

Thank you for your attention. Please do not hesitate to contact the undersigned should you have any queries.

Yours sincerely, For and on behalf of Ramboll Hong Kong Limited

Y H Hui Independent Environmental Checker

c.c. CEDD BTP Cinotech Attn.: Mr. Tommy Wong Attn.: Mr. Ivan Chau Attn.: Mr. K. S. Lee By Fax: 2739 0076 By Email By Fax: 3107 1388

Q:\Projects\CEDKTDT2EM00\02 Proj_Mgt\02 Corr\CEDKTDT2EM00_0_0356L.22.doc

Ramboll Hong Kong Limited 英環香港有限公司

21/F, BEA Harbour View Centre, 56 Gloucester Road, Wan Chai, Hong Kong Tel: 852.3465 2888 Fax: 852.3465 2899 www.ramboll.com

TABLE OF CONTENTS

		Page
EX	KECUTIVE SUMMARY	1
	Introduction	
	Summary of Main Works Undertaken and Key Measures Implemented	
	Environmental Monitoring Works	
	Key Information in the Reporting Month	
	Reporting Changes Future Key Issues	
1	INTRODUCTION	
1		
	Background Purpose of the Report	
	Project Organizations	
	Construction Activities undertaken during the Reporting Month	
	Summary of EM&A Requirements	
	Status of Environmental Licensing and Permitting	
2	AIR QUALITY	9
	Monitoring Requirement	9
	Monitoring Locations	
	Monitoring Parameters and Frequency	
	Monitoring Equipment	
	Monitoring Methodology	
	Results and Observations Comparison of EM&A Result with EIA Prediction	
3	NOISE	
-	Monitoring Requirements	
	Monitoring Locations	
	Monitoring Parameters, Frequency and Duration	
	Monitoring Equipment	
	Monitoring Methodology and QA/QC Procedure	
	Maintenance and Calibration	
	Results and Observations Comparison of EM&A Result with EIA Prediction	
4	WATER QUALITY	
4	-	
_	Monitoring Requirement	
5	WASTE MANAGEMENT	19
6	ECOLOGY	20
7	FISHERIES	20
8	CULTURAL HERITAGE	20
9	LANDSCAPE AND VISUAL IMPACT	21

10	LANDFILL GAS MONITORING	21
	Monitoring Requirement	21
11	HAZARD TO LIFE	21
12	ENVIRONMENTAL AUDIT	22
	Site Audits	
	Implementation Status of Environmental Mitigation Measures	
	Implementation Status of Event and Action Plans	23
13	ENVIRONMENTAL NON-CONFORMANCE	23
	Summary of Complaint, Warning, Notification of any Summons and Successful Pros	
	Summary of Exceedance	23
14	FUTURE KEY ISSUES	23
	Monitoring Schedule	23
CO	NCLUSIONS AND RECOMMENDATIONS	24
	Conclusions	
	Recommendations	

LIST OF TABLES

Table I	Non-compliance (exceedance) Record for the Project in the Reporting Month
Table II	Monthly Complaints, Notifications of Summons and Successful Prosecutions in the
	Reporting Month
Table III	Summary of Complaints Details in Reporting Month
Table IV	Summary Table for Site Activities in the next Reporting Period
Table 1.1	Key Project Contacts
Table 1.2	Summary of Environmental License and Permit
Table 2.1	Air Quality Monitoring Locations
Table 2.2	Frequency and Parameters of Air Quality Monitoring
Table 2.3	Air Quality Monitoring Equipment
Table 2.4	Major Dust Source during Air Quality Monitoring
Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Report
Table 2.6	Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report
Table 3.1	Noise Monitoring Stations
Table 3.2	Frequency and Parameters of Noise Monitoring
Table 3.3	Noise Monitoring Equipment
Table 3.4	Other Noise Source Identified during Noise Monitoring
Table 3.5	Baseline Noise Level and Noise Limit Level for Monitoring Stations
Table 3.6	Maximum Predicted Mitigated Construction Noise Levels in EIA Report
Table 10.1	Landfill Gas Monitoring Equipment (not used)
Table 12.1	Observations and Recommendations of Site Audit

LIST OF FIGURES

- Figure 1 Site Layout Plan
- Figure 1.2 Organizational Structure for Environmental Management
- Figure 2 Locations of Air Quality and Construction Noise Monitoring Stations

LIST OF APPENDICES

- Appendix A Action and Limit Levels
- Appendix B Copies of Calibration Certificates
- Appendix C Weather Information
- Appendix D Environmental Monitoring Schedules
- Appendix E 1-hour TSP Monitoring Results and Graphical Presentations
- Appendix F 24-hour TSP Monitoring Results and Graphical Presentations
- Appendix G Noise Monitoring Results and Graphical Presentations
- Appendix H Waste Generation in the Reporting Month
- Appendix I Site Audit Summary
- Appendix J Environmental Mitigation Implementation Schedule (EMIS)
- Appendix K Record of Landfill Gas Monitoring by Contractor (not used)
- Appendix L Event and Action Plans
- Appendix M Summaries of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
- Appendix N Summary of Exceedance
- Appendix O Tentative Construction Programme

EXECUTIVE SUMMARY

Introduction

1. This is the 25th Environmental Monitoring and Audit (EM&A) Report prepared by the Environmental Team (ET), Cinotech Consultants Ltd., for Contract No. ED/2018/04 "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron". This report summarized the monitoring results and audits findings of the EM&A programme under the issued Environmental Permit (EP) No. EP-458/2013/C and in accordance with the EM&A Manual (AEIAR-173/2013) during the reporting month of May 2022.

Summary of Main Works Undertaken and Key Measures Implemented

- 2. The main works undertaken during the reporting period are as follows:
 - East Ventilation Building Excavation
 - Drill & Blast Tunnel CP33 blasts
 - West bound Kicker concreting
 - East bound Service Gallery Installation, Tunnel Excavation
 - Logistic Steel Deck
- 3. Implementation of the key mitigation measures during the reporting period are as follows:

Construction Noise

- Construction activities were scheduled to minimize noise nuisance to the nearby sensitive receiver.
- Use of Quality Powered Mechanical Equipment (QPME) on site.
- Erected the noise barrier on site.

Air Quality

• Regularly watering on site to avoid dust generation.

Landscape and Visual

• Tree protection zones were fenced off to protect the existing trees on site.

Environmental Monitoring Works

- 4. Environmental monitoring for the Project was performed in accordance with the EM&A Manual and the monitoring results were checked and reviewed. Site Inspections/Audits were conducted once per week. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 5. Summary of the non-compliance (exceedance) in the reporting month for the Project is tabulated in **Table I**.

Environment al Monitoring	No. of Non-compliance (Exceedance)		No. of Non-compliance (Exceedance) due to Construction Activities of this Project		Action Taken	
-	Action Level	Limit Level	Action Level	Limit Level		
Air Quality	0	0	0	0	N/A	
Noise	0	1	0	0	Detail refer to App N	
Marine Water Quality	N/A	N/A	N/A	N/A	N/A	
Groundwater Level Monitoring (Piezometer Monitoring)	N/A	N/A	N/A	N/A	N/A	
Ecological	N/A	N/A	N/A	N/A	N/A	
Cultural Heritage	N/A	N/A	N/A	N/A	N/A	
Landfill Gas	N/A ⁽¹⁾	N/A	N/A ⁽¹⁾	N/A	N/A	

 Table I
 Non-compliance (exceedance) Record for the Project in the Reporting Month

Note: (1): No Action Level for Landfill Gas Monitoring.

Air Quality Monitoring

- 6. No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- 7. No Action/Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

- 8. No Action Level exceedance was recorded due to documented complaint in the reporting month. The Summary of Documented Complaints in the Reporting Month is tabulated in **Table III**.
- 9. One (1) Limit Level exceedance for day time construction noise monitoring were recorded in the reporting month. Detail shall refer to **Appendix N**.

Water Quality Monitoring

- 10. Groundwater quality monitoring had been suspended since October 2019 upon the agreement by EPD. Further details should be founded at **Section 4.1**.
- 11. No marine water quality monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.
- 12. As the construction activity is approximately 120m away from the piezometer gate, no piezometer monitoring is required.

Waste Management

13. Wastes generated from this Project include inert construction and demolition (C&D) materials, and non-inert C&D materials. Details of waste management data is presented in **Appendix H**.

Ecological Monitoring

14. No coral monitoring is required as no marine works will be conducted at the Cha Kwo Ling and Lam Tin areas for this project.

Fisheries Impact Monitoring

15. No specific fisheries monitoring programme is required during the construction phase.

Monitoring on Cultural Heritage

16. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, no monitoring on cultural heritage is required.

Landscape and Visual Monitoring and Audit

17. The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. Recommended follow-up actions have been discharged by the Contractor. Details of the audit findings and implementation status are presented in **Section 12**.

Landfill Gas Monitoring

18. Monitoring of landfill gases was commenced in December 2016. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required

Hazard to Life Monitoring

19. No environmental monitoring and audit is required as no hazard assessment was conducted.

Environmental Site Inspection

20. Joint weekly site inspections were conducted by representatives of the Contractor, Engineer and Environmental Team. Details of the audit findings and implementation status are presented in **Section 12**.

Key Information in the Reporting Month

21. Summary of key information in the reporting month is tabulated in **Table II**

Table II Summary of Complaints, Notifications of Summons and Successful Prosecutions in the Reporting Month

Event	Event Details		Action Taken	Status	
Event	Number	Nature	ACTOIL LAKEI	Status	
Complaints Received	0		N/A	N/A	
Notifications of any summons & prosecutions received	0		N/A	N/A	

22. Summary of complaints received in the reporting month is tabulated in Table III.

Table III Summary of Complaints Details in Reporting Me	onth
---	------

Complaint Type	Investigation Findings	Follow-up Action / Mitigation Measure
-	-	-

Reporting Changes

23. No reporting change in the reporting month.

Future Key Issues

24. The key works or activities will be anticipated in the next reporting period are as follows:

Table IV Summary Table for Site Activities in the next Reporting Period

Site Activities (June 2022)	Key Environmental Issues
1. West bound – Kicker concreting	
2. East bound – Type C Service Gallery Installation	
3. Branch Tunnel – Kicker concreting	(A) / (B) / (C) / (D)
4. East Ventilation Building – Excavation, Blinding &	(A) / (B) / (C) / (D)
Waterproofing	
5. Drill & Blast Tunnel - CP33 blasts	

Note:

(A) Dust generation from haul road, stockpile of dusty materials, exposed site area, excavation works and rock breaking activities;

(B) Noisy construction activity such as rock-breaking activities and piling works;

(C) Runoff from exposed slope or site area; and

(D) Wastewater and runoff discharge from site.

1 INTRODUCTION

Background

- 1.1 In 2009, Civil Engineering and Development Department (CEDD) commissioned a Kai Tak Development (KTD) Trunk Road T2 and Infrastructure at South Apron Investigation. The assignment covers the provision of the Trunk Road T2 and its connections with the Central Kowloon Route (CKR) at the north apron area and the Tseung Kwan O Lam Tin Tunnel (TKOLTT) to the south in the Cha Kwo Ling area.
- 1.2 The Trunk Road T2 Project is one of the designated Projects under Schedule 2 of the EIAO proposed in the KTD. CEDD submitted the Project Profile (No. PP-379/2009) on 24 March 2009 for application for an EIA study brief for the Trunk Road T2 Project under the EIAO. Accordingly, an EIA Study Brief (ESB-203/2009) for the Trunk Road T2 Project was issued on 30 April 2009. The Environmental Impact Assessment (EIA) Report for the Trunk Road T2 Project was approved under the Environmental Impact Assessment Ordinance (EIAO) on 19 September 2013. The corresponding Environmental Permit (EP) was issued on 19 September 2013 (EP no.: EP-451/2013).
- 1.3 The Contract No. ED/2018/04 is the main contract of Trunk Road T2 ("T2 Main Works") which comprises mainly the design and construction of a dual two-lane trunk road of approximately 3.0km long with about 2.7km of the trunk road in form of tunnel; ventilation and administration buildings, environmental protection and mitigation works and etc. The EM&A programme under this Contract is governed by the two EPs (EP-451/2013 and EP-458/2013/C) and two EM&A Manuals (AEIAR-174/2013 and AEIAR-173/2013). The work areas of the T2 Main Works are shown in **Figure 1** and the works to be executed under this Contract and corresponding EPs are summarized as follows:

Environmental Permit	Works Description
EP-451/2013 – Trunk Road T2	<u>Trunk Road T2</u>
	• Construction of highway and sub-sea tunnel connecting between
	Central Kowloon Route and Cha Kwo Ling Tunnel
	Western & Eastern Ventilation Buildings
EP-458/2013/C - Tseung Kwan O -	Cha Kwo Ling Tunnel
Lam Tin Tunnel (TKOLTT) and	Construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2
Associated Works	to the TKOLTT at the Eastern Ventilation Building

Monitoring Works in Lam Tin under EP-458/2013/C

1.4 Under Agreement No. CE 59/2015 (EP) – Tseung Kwan O – Lam Tin Tunnel (TKOLLT) and Associated Works, the baseline monitoring works in Lam Tin under the EM&A Manual (AEIAR-173/2013) were conducted by the Environmental Team (ET) for the Agreement No. CE 59/2015 (EP) at the approved monitoring locations, namely AM1, AM2, AM3, AM4, AM4 (A) CM1, CM2, CM3, CM4 and CM5. Impact monitoring within the Lam Tin area shall be conducted by the ET of Contract No. ED/2018/04 upon cessation of Agreement No. CE 59/2015 (EP). The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.

1.5 Cinotech Consultants Ltd. was designated as the Environmental Team (ET) to undertake the EM&A works for "Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron" (hereinafter called the "Project").

Purpose of the Report

1.6 This is the 25th Monthly EM&A Report which summarises the impact monitoring results and audit findings for the EM&A programme during the reporting period in May 2022.

Project Organizations

- 1.7 Different Parties with different levels of involvement in the Project organization include:
 - Permit Holder Civil Engineering and Development Department (CEDD)
 - Supervisor Representative Hyder-Meinhardt Joint Venture (HMJV)
 - Environmental Team (ET) Cinotech Consultants Limited (Cinotech)
 - Independent Environmental Checker (IEC) Ramboll Hong Kong Limited (Ramboll)
 - Contractor Bouygues Travaux Publics (BTP)
- 1.8 The key contacts of the Project are shown in **Table 1.1**.

Table 1.1 Key Floject Contacts			
Party	Role	Contact Person	Phone No.
CEDD	Permit Holder	Mr. Wong Chi Wai, Tommy	3842 7111
HMJV	Supervisor Representative	Ms. Hazel Tang	2149 8524
Cinotech	Environmental Team	Mr. KS Lee (ETL)	2151 2091
		Ms. Karina Chan	2157 3880
Ramboll Independent Environmental Checker		Mr. YH Hui	3465 2850
BTP	Contractor	Ms. Ality Chan	5185 4462

Table 1.1Key Project Contacts

1.9 The Organizational Structure for Environmental Management is shown in **Figure 1.2**.

Construction Activities undertaken during the Reporting Month

- 1.10 The major site activities undertaken in the reporting month included:
 - East Ventilation Building Excavation
 - Drill & Blast Tunnel CP33 blasts
 - West bound Kicker concreting
 - East bound Service Gallery Installation, Tunnel Excavation
 - Logistic Steel Deck

Summary of EM&A Requirements

- 1.11 The EM&A programme requires construction noise, air quality monitoring and environmental site audit, etc. The EM&A requirements for each parameter are described in the following sections, including:
 - All monitoring parameters;
 - Action and Limit levels for all environmental parameters;
 - Event Action Plans;
 - Environmental mitigation measures, as recommended in the Project EIA Report.
- 1.12 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in **Section 12** of this report.
- 1.13 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the monitoring parameters of the required environmental monitoring works and audit works for the Project in May 2022.

Status of Environmental Licensing and Permitting

1.14 All permits/licenses obtained for the Project are summarized in **Table 1.2**.

Table 1.2 Summary of Environmental License and Permit

	Valid Period		S 4 - 4		
Permit / License No.	From	То	Status		
Environmental Permit (EP)					
EP-451/2013	19 Sep 2013	N/A	Valid		
EP-458/2013/C	20 Jan 2017	N/A	Valid		
Notification pursuant to Air Pollution (Construction Dust) Regulation					
Ref. No.: 451120	20 Nov 2019	N/A	Valid		
Billing Account for Construction Waste Disposal					
A/C No.: 7036016	09 Dec 2019	N/A	Valid		
Construction Noise Permit					
CNP No. (For Portion Q): GW-RE0227-22	24 Mar 2022	23 Sep 2022	Valid		
CNP No. (For Portion T1): GW-RE0199-22	05 Mar 2022	04 July 2022	Valid		
CNP No. (For Portion T1): GW-RE0408-22	08 May 2022	07 July 2022	Valid		
Wastewater Discharge License					
WT00036699-2020	14 Jan 2021	31 Jan 2026	Valid		
Chemical Waste Producer License					
WPN: 5213-286-B2557-03	09 Mar 2020	N/A	Valid		

2 AIR QUALITY

Monitoring Requirement

2.1 According to Section 2.2.4 of the EM&A Manual (AEIAR-173/2013), 1-hour and 24-hour Total Suspended Particulates (TSP) monitoring was conducted to monitor the air quality for this Project. For regular impact monitoring, a sampling frequency of at least once in every six days at all of the monitoring stations for 1-hour and 24-hour TSP monitoring. **Appendix A** shows the established Action/Limit Levels for the environmental monitoring works.

Monitoring Locations

2.2 Five designated monitoring stations were selected for air quality monitoring programme. Table2.1 describes the air quality monitoring locations, which are also depicted in Figure 2.

Monitoring Stations	Location	Location of Measurement
AM1	Tin Hau Temple	Ground Level
AM2	Sai Tso Wan Recreation Ground	Ground Level
AM3	Yau Lai Estate Bik Lai House	Rooftop (41/F)
AM4 ⁽¹⁾	Sitting-out Area at Cha Kwo Ling Village	Ground Level
AM4(A) ^{(2) (*)}	Cha Kwo Ling Public Cargo Working Area Administrative Office	Rooftop (3/F)

Table 2.1 Air Quality Monitoring Locations

Remarks:

(1) For 1-hour TSP monitoring;

(2) For 24-hour TSP monitoring

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners.

Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

Monitoring Parameters and Frequency

2.3 **Table 2.2** summarizes the monitoring parameters, monitoring period and frequencies of impact air quality monitoring. The monitoring schedule is shown in **Appendix D**.

Monitoring Stations	Parameter	Period	Frequency
AM1, AM2, AM3, AM4	1-hour TSP	0700 - 1900	3 times per 6 days
AM1, AM2, AM3, AM4(A)	24-hour TSP	24 hours	Once every 6 days

Monitoring Equipment

2.4 High Volume Samplers (HVS) in compliance with the specification stipulated in the EM&A Manual (AEIAR-173/2013), Section 2.3.1, were used to carry out 24-hour TSP monitoring. Direct reading dust meter were also used to measure 1-hour average TSP levels. The 1-hour sampling was determined by HVS to check the validity and accuracy of the results measured

by direct reading method.

- 2.5 Wind data monitoring equipment was set at rooftop (about 41/F) of Yau Lai Estate Bik Lai House for logging wind speed and wind direction such that the wind sensors are clear of obstructions or turbulence caused by building. The wind data monitoring equipment is recalibrated at least once every six months and the wind directions are divided into 16 sectors of 22.5 degrees each. The location is shown in **Figure 2**. This weather information for the reporting month is summarized in **Appendix C**.
- 2.6 **Table 2.3** summarizes the equipment used for air quality monitoring by the ET for Contract No. CE 59/2015 (EP). Copies of calibration certificates are attached in **Appendix B**.

Tuble The Quanty filometring Equipment					
Equipment	Model	Quantity			
1-hour TSP Dust Meter	Sibata Model No. LD-5R	2			
1-liour 131 Dust Meter	(Serial No.: 972781, 972778)	2			
	TISCH Model: TE-5170 (Serial No.: 1536)	1			
HVS Sampler	GMW model: GS2310	2			
	(Serial No.: 1287, 10379, 10599)	3			
Calibrator	TISCH Model: TE-5025A	1			
Calibrator	(Serial No.: 3864)	1			
Wind Anemometer	Davis Weather Monitor II, Model no. 7440	1			
	(Serial No.: MC01010A44)	1			

Table 2.3Air Quality Monitoring Equipment

Monitoring Methodology

1-hour TSP Monitoring

Measuring Procedures

2.7 The measuring procedures of the 1-hour dust meter are in accordance with the Manufacturer's Instruction Manual as follows:

(Sibata Model No.: LD-5R)

- The 1-hour dust meter is placed at least 1.3 meters above ground.
- Set POWER to "ON" and make sure that the battery level was not flash or in low level.
- Allow the instrument to stand for about 3 minutes and then the cap of the air sampling inlet has been released.
- Push the knob at MEASURE position.
- Set time/mode setting to [BG] by pushing the time setting switch. Then, start the background measurement by pushing the start/stop switch once. It will take 6 sec. to complete the background measurement.
- Push the time setting switch to change the time setting display to [MANUAL] at the bottom left of the liquid crystal display. Finally, push the start/stop switch to stop the measuring after 1 hour sampling.
- Information such as sampling date, time, count value and site condition were recorded during the monitoring period.

Maintenance/Calibration

2.8 The following maintenance/calibration is required for the 1-hour dust meter:

Check and calibrate the meter by HVS to check the validity and accuracy of the results measured by direct reading method at 2-month intervals throughout all stages of the air quality monitoring.

24-hour TSP Monitoring

Instrumentation

•

- 2.9 High volume samplers (HVS) (TISCH Model: TE-5170 and GMW Model: GS2310) completed with appropriate sampling inlets were employed for 24-hour TSP monitoring. The sampler was composed of a motor, a filter holder, a flow controller and a sampling inlet and its performance specification complied with that required by USEPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50).
- 2.10 The positioning of the HVS samplers are as follows:
 - A horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
 - No two samplers shall be placed less than 2 meter apart;
 - The distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
 - A minimum of 2 metres of separation from walls, parapets and penthouses is required for rooftop samplers;
 - A minimum of 2 metres of separation from any supporting structure, measured horizontally is required;
 - No furnace or incinerator flue is nearby;
 - Airflow around the sampler is unrestricted;
 - The sampler is more than 20 metres from the dripline;
 - Any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring;
 - Permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
 - A secured supply of electricity is needed to operate the samplers.

Operating/analytical procedures for the operation of HVS

- 2.11 Operating/analytical procedures for the air quality monitoring are highlighted as follows:
 - Prior to the commencement of the dust sampling, the flow rate of the high volume sampler was properly set (between 0.6 m³/min. and 1.7 m³/min.) in accordance with the EM&A manual (AEIAR-173/2013). The flow rate shall be indicated on the flow rate chart.
 - For TSP sampling, fiberglass filters with a collection efficiency of > 99% for particles of 0.3µm diameter were used.
 - The power supply was checked to ensure the sampler worked properly. On sampling, the sampler was operated for 5 minutes to establish thermal equilibrium before placing any filter media at the designated air monitoring station.
 - The filter holding frame was then removed by loosening the four nuts and a weighted and conditioned filter was carefully centered with the stamped number upwards, on a supporting screen.

- The filter was aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter. Then the filter holding frame was tightened to the filter holder with swing bolts. The applied pressure should be sufficient to avoid air leakage at the edges.
- The shelter lid was closed and secured with the aluminum strip.
- The timer was then programmed. Information was recorded on the record sheet, which included the starting time, the weather condition and the filter number (the initial weight of the filter paper can be found out by using the filter number).
- After sampling, the filter was removed and sent to the HOKLAS laboratory (ALS Technichem (HK) Pty Ltd.) for weighing. The elapsed time was also recorded.
- Before weighing, all filters were equilibrated in a conditioning environment for 24 hours. The conditioning environment temperature should be between 25°C and 30°C and not vary by more than ± 3 °C; the relative humidity (RH) should be < 50% and not vary by more than $\pm 5\%$. A convenient working RH is 40%.

Maintenance/Calibration

- 2.12 The following maintenance/calibration is required for the HVS:
 - The high volume motors and their accessories were properly maintained. Appropriate maintenance such as routine motor brushes replacement and electrical wiring checking were made to ensure that the equipment and necessary power supply are in good working condition.

High volume samplers were calibrated at bi-monthly intervals using TE-5025A Calibration Kit throughout all stages of the air quality monitoring.

Results and Observations

- 2.13 The impact monitoring works for air quality monitoring locations AM1, AM2, AM3, AM4 and AM4 (A) are completed by the ET of Agreement No. CE 59/2015 (EP), and the data will be adopted in this report.
- 2.14 The impact air quality monitoring was conducted at all five monitoring stations as scheduled. The monitoring schedule is shown in **Appendix D**.
- 2.15 No Action/ Limit Level exceedance were recorded for 24-hour TSP monitoring in the reporting month.
- 2.16 No Action/ Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 2.17 The monitoring data and graphical presentations of 1-hour and 24-hour TSP monitoring results are shown in **Appendix E** and **Appendix F** respectively.
- 2.18 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major dust source identified at the designated air quality monitoring stations are as follows:

Monitoring Stations	Major Dust Source
AM1 – Tin Hau Temple	Road Traffic at Cha Kwo Ling Road, non-project related influence and the construction activity from other construction site
AM2 – Sai Tso Wan Recreation Ground	Road Traffic along Sin Fat Road
AM3 – Yau Lai Estate Bik Lai House	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project related influence and the construction activity from other construction site
AM4 - Sitting-out Area at Cha Kwo Ling Village	Road Traffic at Cha Kwo Ling Road
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office	Road Traffic at Cha Kwo Ling Road

Table 2.4 Major Dust Source during Air Quality Monitoring

Comparison of EM&A Result with EIA Prediction

2.19 The air monitoring data was compared with the predictions (with the assessment height of 1.5 mAG) in Table 3.17 of EIA Report, AEIAR-173/2013 (as approved in 2013) as summarised in Table 2.5 and Table 2.6.

Table 2.5	Comparison of 1-hr TSP Monitoring Data with Predictions in EIA Repo			tions in EIA Report
			Predicted Maximum	Maximum 1-hr TSP

Monitoring Stations	ASR ID	Predicted Maximum 1-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 1-hr TSP Concentration in the Reporting Month (May 2022), µg/m ³
AM1 – Tin Hau Temple	CL1	707	105.0
AM2 – Sai Tso Wan Recreation Ground	CL6	266	48.4
AM3 – Yau Lai Estate Bik Lai House	CL9	507	107.1
AM4 - Sitting-out Area at Cha Kwo Ling Village	CL16	430	117.6

Monitoring Stations	ASR ID	Predicted Maximum 24-hr TSP Concentration in EIA Report (AEIAR- 173/2013), μg/m ³	Maximum 24-hr TSP Concentration in the Reporting Month (May 2022), µg/m ³
AM1 – Tin Hau Temple	CL1	199	87.1
AM2 – Sai Tso Wan Recreation Ground	CL6	109	49.1
AM3 – Yau Lai Estate Bik Lai House	CL9	123	81.8
AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office ^(*)	N/A ⁽¹⁾	N/A ⁽¹⁾	104.1

 Table 2.6
 Comparison of 24-hr TSP Monitoring Data with Predictions in EIA Report

Remarks:

(1) No 24-hr TSP concentration was predicted in EIA Report (AEIAR-173/2013)

(*) Air quality monitoring at designated station AM4 (24-hr TSP) was rejected by the premise owners. Therefore, baseline and impact air quality monitoring works were carried out at alternative air quality monitoring stations AM4 (A) (24-hr TSP only)

- 2.20 In the reporting month, the 1-hour TSP concentrations at AM1, AM2, AM3 and AM4 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action/Limit level exceedance was recorded in the reporting period.
- 2.21 In the reporting month, the 24-hour TSP concentrations at AM1 AM2 and AM3 were lower than the prediction in the EIA Report, AEIAR-173/2013 (as approved in 2013). No Action/ Limit level exceedance was recorded in the reporting period. Details of the exceedance shown in **Appendix N**.

3 NOISE

Monitoring Requirements

3.1 According to Section 3.2.1 of the EM&A Manual (AEIAR-173/2013), construction noise monitoring was conducted to monitor the construction noise arising from the construction activities. The regular monitoring frequency for each monitoring station shall be on a weekly basis and conduct one set of measurements between 0700 and 1900 hours on normal weekdays. Appendix A shows the established Action and Limit Levels for the environmental monitoring works.

Monitoring Locations

3.2 Noise monitoring was conducted at five designated monitoring stations, namely CM1, CM2, CM3, CM4 and CM5 in the reporting period. **Table 3.1** and **Figure 2** show the locations of these stations.

Monitoring Stations	Location	Location of Measurement
CM1	Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM2	Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	Rooftop (41/F)
CM3	Block S, Yau Lai Estate Phase 5, Yau Tong	Rooftop (40/F)
CM4	Tin Hau Temple, Cha Kwo Ling	Ground Level
CM5	CCC Kei Faat Primary School, Yau Tong	Rooftop (6/F)

Table 3.1 Noise Monitoring Stations

Monitoring Parameters, Frequency and Duration

3.3 **Table 3.2** summarizes the monitoring parameters, frequency and total duration of monitoring. The noise monitoring schedule is shown in **Appendix D**.

 Table 3.2
 Frequency and Parameters of Noise Monitoring

Monitoring Stations	Time Period	Duration	Frequency	Parameter	Measurement
CM1				L (20 :)	Façade Measurement
CM2	0700 1000 1			L ₁₀ (30 min.) dB(A)	Façade Measurement
CM3	0700-1900 hrs on normal weekdays	30 minutes	Once per week	L ₉₀ (30 min.) dB(A)	Façade Measurement
CM4	weekuays			$L_{eq}(30 \text{ min.})$	Façade Measurement
CM5				dB(A)	Façade Measurement

Monitoring Equipment

3.4 Integrating Sound Level Meter was used for impact noise monitoring. The meters were Type 1 sound level meter capable of giving a continuous readout of the noise level readings including equivalent continuous sound pressure level (L_{eq}) and percentile sound pressure level (L_x) that also complied with International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications. **Table 3.3** summarizes the noise monitoring equipment being used by the ET for Agreement No. CE 59/2015 (EP) within the reporting period. Copies of calibration certificates are attached in **Appendix B**.

Table 5.5 Noise Monitoring Equipment					
Equipment	Model	Quantity			
Integrating Sound Level Meter	SVAN 957 (Serial No.: 23852, 21455)	2			
Calibrator	ST-120 (Serial No.: 181001608)	1			

Table 3.3Noise Monitoring Equipment

Monitoring Methodology and QA/QC Procedure

- 3.5 The monitoring procedures are as follows:
 - The monitoring station was normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above the ground.
 - For free field measurement, the meter was positioned away from any nearby reflective surfaces. All records for free field noise levels were adjusted with a correction of +3 dB(A).
 - The battery condition was checked to ensure the correct functioning of the meter.
 - Parameters such as frequency weighting, the time weighting and the measurement time were set as follows:
 - Frequency weighting: A
 - Time weighting: Fast
 - Time measurement: 30 minutes
 - Prior to and after each noise measurement, the meter was calibrated using a Calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement was more than 1.0 dB, the measurement would be considered invalid and repeat of noise measurement would be required after re-calibration or repair of the equipment.
 - The wind speed was frequently checked with the portable wind meter.
 - At the end of the monitoring period, the L_{eq}, L₉₀ and L₁₀ were recorded. In addition, site conditions and noise sources were recorded on a standard record sheet.
 - Noise monitoring would be cancelled in the presence of fog, rain, and wind with a steady speed exceeding 5 m/s, or wind with gusts exceeding 10 m/s. Supplementary monitoring would be provided to ensure sufficient data would be obtained.

Maintenance and Calibration

- 3.6 The microphone head of the sound level meter and calibrator were cleaned with a soft cloth at quarterly intervals.
- 3.7 The sound level meter and calibrator were checked and calibrated at yearly intervals.
- 3.8 Immediately prior to and following each noise measurement the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a

known frequency. Measurements were accepted as valid only if the calibration levels from before and after the noise measurement agree to within 1.0 dB.

Results and Observations

- 3.9 The data obtained from the impact monitoring works completed by the ET of Agreement No. CE 59/2015 (EP) will be adopted in this report.
- 3.10 No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- 3.11 One(1) Limit Level exceedance was recorded for day-time construction noise monitoring in the reporting month. Detail shall refer to **Appendix N**.
- 3.12 Noise monitoring results and graphical presentations are shown in Appendix G.
- 3.13 According to field observations by ET for Agreement No. CE 59/2015 (EP) in the reporting period, the major noise sources identified at the noise monitoring stations are shown in Table 3.4.

Monitoring Stations	Major Noise Source	
CM1	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project	
Civil	related construction activities	
CM2	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza, non-project	
	related construction activities	
CM3	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza non-project	
CMIS	related construction activities	
CM4	Road Traffic at Cha Kwo Ling Road, non-project related construction	
CM4	activities	
	Road Traffic near Eastern Cross Harbour Tunnel Toll Plaza,	
CM5	Construction activity from other construction site,	
	Road Traffic at Yau Tong Road	

 Table 3.4
 Other Noise Source Identified during Noise Monitoring

 Table 3.5
 Baseline Noise Level and Noise Limit Level for Monitoring Stations

Monitoring Stations	Baseline Noise Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)	Noise Limit Level, dB (A) (at 0700 – 1900 hrs on normal weekdays)
CM1	65.5	
CM2	63.6	75
CM3	65.6	75
CM4	62.0	
CM5	68.2	70*

(*) Noise Limit Level is 65 dB(A) during school examination periods.

Comparison of EM&A Result with EIA Prediction

3.14 The noise monitoring data was compared with the predictions in Table 4.15 of EIA Report (AEIAR-173/2013) as summarised in **Table 3.6**.

Table 3.6	Maximum Predicted Mitigated Construction Noise Levels in EIA Report
	in annum i realeved in gaved construction rivise her vis m him report

Monitoring Stations	NSR ID	Maximum Predicted Mitigated Construction Noise Levels in EIA Report (AEIAR- 173/2013), dB(A)	Maximum Construction Noise Levels in the Reporting Month (May 2022), Leq (30min) dB(A)
CM1 – Nga Lai House, Yau Lai Estate Phase 1, Yau Tong	N1102	73	77.9
CM2 – Bik Lai House, Yau Lai Estate Phase 1, Yau Tong	N1204	75	75.4
CM3 – Block S, Yau Lai Estate Phase 5, Yau Tong	N2105	75	74.4
CM4 – Tin Hau Temple, Cha Kwo Ling	N3101a	73	65.0
CM5 – CCC Kei Faat Primary School, Yau Tong	N4101	71	70.2

3.15 The result at CM1 and CM2 were higher than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-173/2013 (as approved in 2013), that may due to the fluctuation of road traffic near Eastern Cross Harbour Tunnel Toll Plaza and the non-project related construction activities. However, the results at CM3, CM4and CM5 were lower than the maximum predicted mitigated construction noise level in the EIA Report, AEIAR-173/2013 (as approved in 2013). One (1) Limit level exceedance was recorded in the reporting period. Detail of exceedance is presented in Appendix N.

4 WATER QUALITY

Monitoring Requirement

Groundwater Quality

4.1 The existing groundwater quality monitoring programme has been suspended as the monitoring results had been deemed non-representative of the impact from the project justified by two major factors: (1) influence on the monitoring results from non-project related factors, such as anthropogenic activities and natural phenomenon; and (2) large separation between the monitoring stations and works area. In addition, as no alternative locations for the groundwater quality monitoring were available, the groundwater quality monitoring has been suspended since October 2019 upon the agreement by EPD.

Marine Water Quality

4.2 According to Section 4.4.3 of EM&A Manual (AEIAR-173/2013), marine water quality impact monitoring stations is carried out during marine construction for TKOLTT reclamation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve reclamation, the marine water quality monitoring programme stated in Section 4.4 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

Groundwater Level Monitoring (Piezometer Monitoring)

4.3 According to Section 4.1.2 of EM&A Manual (AEIAR-173/2013), daily piezometer monitoring will be carried out on a daily basis when any tunnel construction activities are carried out within +/- 50m of the piezometer gate in plan. As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building is approximately 120m away from the piezometer gate in plan, the piezometer monitoring programme stated in Section 4.2 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

5 WASTE MANAGEMENT

- 5.1 According to Section 5.1.2 of the EM&A Manual (AEIAR-173/2013), Waste materials generated during construction activities, such as construction and demolition (C&D) materials and general refuse, are recommended to be audited at regular intervals (at least quarterly) to ensure that proper storage, transportation and disposal practices are being implemented by the Contractor. To fulfil this requirement, site audits are carried out on a weekly basis. The summaries of site audits are attached in **Appendix I**.
- 5.2 With reference to relevant handling records of this Project, the quantities of different types of waste generated in the reporting month are summarised and presented in **Appendix H**.

6 ECOLOGY

Post-Translocation Coral Monitoring

6.1 Post-translocation monitoring survey is recommended in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013), to audit the success of coral translocation. Since the construction of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building does not involve any marine works in the concerned area mentioned in Section 6.1.2 of the EM&A Manual (AEIAR-173/2013), the post-translocation monitoring survey stated in Section 6.2.5 of the EM&A Manual (AEIAR-173/2013) is therefore not applicable to Contract No. ED/2018/04.

7 FISHERIES

- 7.1 According to Section 7.1.3 of EM&A Manual (AEIAR-173/2013), no specific fisheries monitoring programme is required during the construction phase.
- 7.2 The implementation of the mitigation measures stated in the Water Quality Impact Assessment (Refer to Section 5 of EIA Report (AEIAR-173/2013)) will be audited as part of the EM&A procedures during the construction period. The summaries of site audits are attached in **Appendix I**.

8 CULTURAL HERITAGE

- 8.1 According to Condition 3.7 of EP-458/2013/C and Section 8.2.1 of the EM&A Manual (AEIAR-173/2013), monitoring of vibration impacts was conducted when the construction works are less than 100m from the Built Heritage in close proximity of the worksite, namely the Cha Kwo Ling Tin Hau temple. Tilting and settlement monitoring should be applied on the Cha Kwo Ling Tin Hau Temple.
- 8.2 As the construction works of Cha Kwo Ling Tunnel from the end of Trunk Road T2 to the TKOLTT at the Eastern Ventilation Building are located more than 100m away from the Cha Kwo Ling Tin Hau temple, the vibration impact monitoring stated in Section 8.3.1 of the EM&A Manual (AEIAR-173/2013) is not applicable to Contract No. ED/2018/04.

Mitigation Measures for Cultural Heritage

8.3 According to Condition 3.6 of EP-458/2013/C, to prevent damage to Cha Kwo Ling Tin Hau Temple and its Fung Shui rocks (Child-given rocks) during the construction phase, a temporarily fenced-off buffer zone (Rocks buffer zone is 5 m from the edge of Rocks and 15m from the edge of Rocks alter) with allowance for public access (minimum 1 m) around the temple and the Fung Shui rocks shall be provided. The open yard in front of the temple should be kept as usual for annual Tin Hau festival.

8.4 As there is a large buffer distance from the current works to Cha Kwo Ling Tin Hau Temple and the Fung Shui rocks (Child-given rocks), the temporarily fenced-off rocks buffer zone and from the edge of Rocks alter is not required. The fenced-off rocks buffer zone would be implemented when there is construction activities in vicinity of the cultural heritage.

9 LANDSCAPE AND VISUAL IMPACT

- 9.1 According to Section 9.3 of the EM&A Manual (AEIAR-173/2013), landscape and visual mitigation measures during the construction phase shall be checked to ensure that they are fully realized and implemented on site.
- 9.2 Site audits were carried out on a weekly basis to monitor and audit the timely implementation of landscape and visual mitigation measures listed in "Environmental Mitigation Implementation Schedule (EMIS)" (shown in **Appendix J**).
- 9.3 The implementation of landscape and visual mitigation measures was checked by a registered landscape architect. No non-compliance of the landscape and visual impact was recorded in the reporting month. Details of the audit findings and implementation status are presented in **Appendix I**.

10 LANDFILL GAS MONITORING

Monitoring Requirement

10.1 In accordance with Section 10.1.1 of the EM&A Manual (AEIAR-173/2013), monitoring of landfill gas is required for construction works within the Sai Tso Wan Landfill Consultation Zone during the construction phase. Since no excavation activity for this Project was carried out within the Sai Tso Wan Landfill Consultation Zone in the reporting month, no landfill gas monitoring is required.

11 HAZARD TO LIFE

11.1 According to Section 11.1.1 of EM&A Manual (AEIAR-173/2013), as no overnight storage of explosive on site is required for the construction of the Project, the hazard assessment is deemed not necessary. Thus, environmental monitoring and audit is not required.

12 ENVIRONMENTAL AUDIT

Site Audits

- 12.1 Site audits were carried out on a weekly basis to monitor the timely implementation of proper environmental management practices and mitigation measures in the Project site. The summaries of site audits are attached in **Appendix I**.
- 12.2 Site audits were conducted on 05, 12, 19 and 26 May 2022 in the reporting month. Site inspection of the IEC was conducted on 26 May 2022. No non-compliance was observed during the site audit.

Implementation Status of Environmental Mitigation Measures

- 12.3 According to Environmental Permits, the approved EIA Reports (Register No.: AEIAR-174/2013 and AEIAR-173/2013), and the EM&A Manuals of the Project (AEIAR-174/2013 and AEIAR-173/2013), the mitigation measures detailed in the documents are recommended to be implemented during the construction phase. An Environmental Mitigation Implementation Schedule (EMIS) is provided in **Appendix J**.
- 12.4 The ET weekly site inspections were carried out during the reporting month and the observations and recommendations are summarized in **Table 12.1**. Refer to **Appendix I** for the site inspection summary reports in the reporting month.

Parameters	Date	Observations and Recommendations	Follow-up	
Air Quality	N/A	A There was no observation in the reporting period. N/A		
Noise	N/A There was no observation in the reporting period. N/A		N/A	
Water Quality	26 May 2022	Stagnant muddy water was observed.	Follow-up on the next reporting period.	
Ecology	N/A There was no observation in the reporting period. N/A		N/A	
Landscape and Visual	N/A	There was no observation in the reporting period.	N/A	
Waste / Chemical Management	12 May 2022	Drip tray should be provided to prevent leaked oil from entering drainage system during handling of chemical.	Chemical was removed.	
Permits /Licences	N/A	There was no observation in the reporting period.	N/A	

 Table 12.1
 Observations and Recommendations of Site Audit

Implementation Status of Event and Action Plans

12.5 The Event and Action Plans for air quality and construction noise monitoring, and the Limit Levels and Action Plan for landfill gas monitoring are presented in **Appendix L**.

Air Quality Monitoring

- No Action/Limit Level exceedance for 1-hour TSP monitoring was recorded.
- No Action/ Limit Level exceedance for 24-hour TSP monitoring was recorded.

Construction Noise Monitoring

- No Action Level exceedance was recorded due to the documented complaint in the reporting month.
- One (1) Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

13 ENVIRONMENTAL NON-CONFORMANCE

Summary of Complaint, Warning, Notification of any Summons and Successful Prosecution

13.1 The summaries of environmental complaint, warning, summon and notification of successful prosecution for the Project is presented in **Appendix M**.

Summary of Exceedance

13.2 The summary of exceedance record in the reporting month is shown in Appendix N.

14 FUTURE KEY ISSUES

- 14.1 Tentative construction programmes for the next three months are provided in Appendix O.
- 14.2 Major site activities undertaken for the coming months are summarized as follows:
 - West bound Kicker concreting
 - East bound Type C Service Gallery Installation
 - Branch Tunnel Kicker concreting
 - East Ventilation Building Excavation, Blinding & Waterproofing
 - Drill & Blast Tunnel CP33 blasts
- 14.3 Key environmental issues in the coming months include:
 - Make sure noise mitigation measures are implemented accordingly;
 - Make sure drainage system is adequately designed to prevent flooding during periods of heavy rain; and,
 - Make sure mitigation measure for dust suppression are implemented on site.

Monitoring Schedule

14.4 The tentative environmental monitoring schedule for the next month is shown in Appendix D.

CONCLUSIONS AND RECOMMENDATIONS

Conclusions

14.5 This is the 25th Monthly EM&A Report which presents the EM&A works undertaken during the reporting month in accordance with the EM&A Manual (AEIAR-173/2013) and the requirement under EP.

Air Quality Monitoring

- 14.6 No Action/Limit Level exceedance was recorded for 1-hour TSP monitoring in the reporting month.
- 14.7 No Action/ Limit Level exceedance was recorded for 24-hour TSP monitoring in the reporting month.

Construction Noise Monitoring

- 14.8 No Action Level exceedance was recorded due to documented complaint in the reporting month.
- 14.9 One (1) Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

Site Audit

14.104 ET joint weekly environmental site inspections were conducted in the reporting month.

Complaint, Notification of Summons and Successful Prosecution

14.11No environmental complaint was received in the reporting period. No notifications of summons and successful prosecutions were received in the reporting month.

Recommendations

14.12 According to the environmental audit performed in the reporting month, the following recommendations were made:


Water Quality

• Pounding water should be avoided.

Waste Management

• Drip tray should be provided to prevent leaked oil from entering drainage system during handling of chemical.

FIGURES



Cinotech Consul


te I In


Works Area under Trunk Road T2

Works Area under Cha Kwo Ling Tunnel

Ventilation Building

	Constant and Constant of Const			
Ante		1192 - 53 1192 - 53		
V)			SUM: "11" L	
CAN)		- /K		ť~
	1:10000@A3		March 20	
СК		DATE DRAWN	TL	
LE CK 3 No.	1:10000@A3	DATE	TL	REV







APPENDIX A ACTION AND LIMIT LEVELS

APPENDIX A – Action and Limit Levels

Air Quality

1-hr TSP

Monitoring Stations	Location	Action Level, µg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	275	
AM2	Sai Tso Wan Recreation Ground	273	500
AM3	Yau Lai Estate Bik Lai House	271	500
AM4	Sitting-out Area at Cha Kwo Ling Village	278	

24-hr TSP

Monitoring Stations	Location	Action Level, μg/m ³	Limit Level, µg/m ³
AM1	Tin Hau Temple	173	
AM2	Sai Tso Wan Recreation Ground	192	
AM3	Yau Lai Estate Bik Lai House	167	260
AM4(A)	Cha Kwo Ling Public Cargo Working Area Administrative Office	210	

<u>Noise</u>

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A) ⁽¹⁾

 ¹70 dB(A) for schools and 65 dB(A) for schools during examination period.
 ² Acceptable Noise Levels for Area Sensitivity Rating of A/B/C
 ³ If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

Landfill Gas Monitoring

Parameter	Limit Level
Oxygen	<19%
	<18%
Methane	>10% LEL (i.e. > 0.5% by volume)
	>20% LEL (i.e. > 1% by volume)
Carbon	>0.5%
Dioxide	>1.5%

APPENDIX B COPIES OF CALIBRATION CERTIFICATES

.



File No. MA16034/05/0035

Project No.	AM1 - Tin Hau	1 Temple				
Date:	9-Apr-22		Next Due Date:	9-Jun-22	Operator:	SK
Equipment No.:	.: A-01-05		Model No.:	GS2310	Serial No.	10599
Temperatu	re, Ta (K)	296.1	Ambient Condit Pressure, Pa (mmF		760	
1 •1110 •11414		22011	11000010,10 (11111	-8/	,	

	Ori	ifice Transfer Sta	ndard Informa	ation	
Serial No.	3864	Slope, mc	0.05922	Intercept, bc	-0.02420
Last Calibration Date:	31-Jan-22	I	nc x Qstd + bo	$c = [\Delta H \ x \ (Pa/760) \ x \ (298/Ta)]$] ^{1/2}
Next Calibration Date:	31-Jan-23	•	$Qstd = \{[\Delta H x]$	(Pa/760) x (298/Ta)] ^{1/2} -bc} /	mc

Calibration of TSP Sampler							
Calibration		Orfice		HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.2	3.64	61.96	9.6	3.11		
2	10.2	3.20	54.51	7.2	2.69		
3	7.7	2.78	47.42	5.4	2.33		
4	5.4	2.33	39.77	3.3	1.82		
5	3.0	1.74	29.75	2.0	1.42		
Slope, mw =	By Linear Regression of Y on X Slope , mw =						
	coefficient* =	0.9973	-				
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.					
			-11-4				
From the TSD Fi	ald Calibration C	Set Point C urve, take Qstd = 43 CFM					
		e "Y" value according to					
From the Regres	sion Equation, the	e i value according to					
		mw x Qstd + bw = $[\Delta W x]$	x (Pa/760) x (29	98/Ta)] ^{1/2}			
Therefore, Se	et Point; W = (mv	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298) =	4.29			
Remarks:	Remarks:						
Conducted by:	Wong Shi	ng Kwai Signature:	k	X. Jan J	Date: 9-Apr-22		
Checked by:	Henry I	Leung Signature:	-lem	j Xoz_	Date: 9-Apr-22		



File No. MA16034/08/0035

Project No.	AM2 - Sai Tso	Wan Recreation	Ground				
Date:	9-A	pr-22	Next Due Date:	9-J	Jun-22	Operator:	SK
Equipment No.:	A-()1-08	Model No.:	GS	52310	Serial No.	1287
			Ambient C	ondition			
Temperatu	re, Ta (K)	296.1	Pressure, Pa	(mmHg)		760	
			fice Transfer Star		ation		
Seria		3864	Slope, mc	0.05922	Intercept		-0.02420
Last Calibra		31-Jan-22			$\mathbf{c} = [\Delta \mathbf{H} \mathbf{x} (\mathbf{Pa}/760)]$		
Next Calibr	ation Date:	31-Jan-23	•	Q std = {[$\Delta H x$	(Pa/760) x (298/	1 a)] -bc} / n	10
		•	Calibration of [TSP Samplar			
~ 111 .		Or	fice	isi sampiel		HVS	
Calibration Point	ΔH (orifice), in. of water		0) x $(298/Ta)$] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	[ΔW x (Pa/7	760) x (298/Ta)] ^{1/2} Y-axis
1	13.2		3.64	61.96	9.4		3.08
2	10.4		3.24	55.04	6.8		2.62
3	7.8		2.80	47.72	5.2		2.29
4	5.4		2.33	39.77	3.4		1.85
5	3.0		1.74	29.75	2.0		1.42
	<u>0.0510</u> coefficient* =	_	9973	Intercept, bw =	-0.138	37	
			Set Point Ca	alculation			
		Curve, take Qstd he "Y" value acco	= 43 CFM				
Therefore, So	et Point; W = (n		$p = [\Delta W x]^2 x (760 / Pa) x (760 / Pa) (760 / Pa) x (7$		98/Ta)] ^{1/2} 4.19		
Remarks:				h			
Conducted by:	Wong S	hing Kwai	Signature:	(/	八-	Date:	9-Apr-22

nducted by:	Wong Shing Kwai	Signature:		Date:	9-Apr-22	
Checked by:	Henry Leung	Signature:	fleng drag	Date:	9-Apr-22	



File No. MA16034/03/0035

Project No.	AM3 - Yau Lai Estate, Bik Lai House						
Date:	9-Apr-22		Next Due Date:	9-Jun-22	Operator:	SK	
Equipment No.:	A-(01-03	Model No.:	GS2310	Serial No.	10379	
			Ambient Condit	ion			
Temperatu	ure, Ta (K)	296.1	Pressure, Pa (mmI	Hg)	760		
			-				

	Orifice Transfer Standard Information					
Serial No.	3864	Slope, mc	0.05922	Intercept, bc	-0.02420	
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	31-Jan-23		Qstd = {[∆H x	$(Pa/760) \ge (298/Ta)]^{1/2} -bc\} /$	mc	

Calibration of TSP Sampler						
Calibration		Orfice		HVS		
Point	ΔH (orifice), in. of water	$[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis	
1	13.2	3.64	61.96	9.4	3.08	
2	10.4	3.24	55.04	7.0	2.65	
3	8.4	2.91	49.51	5.6	2.37	
4	5.4	2.33	39.77	3.4	1.85	
5	3.0	1.74	29.75	2.0	1.41	
	By Linear Regression of Y on X Slope , mw = 0.0516 Intercept, bw0.1629					
Correlation	coefficient* =	0.9983				
*If Correlation C	Coefficient < 0.99	0, check and recalibrate.	_			
		Set Point C	alculation			
From the TSP Fi	eld Calibration C	urve, take Qstd = 43 CFM				
From the Regres	sion Equation, the	e "Y" value according to				
		$\mathbf{m}\mathbf{w} \mathbf{x} \mathbf{Q}\mathbf{s}\mathbf{t}\mathbf{d} + \mathbf{b}\mathbf{w} = [\mathbf{\Delta}\mathbf{W}]$	x (Pa/760) x (29	98/Ta)] ^{1/2}		
Therefore, Se	et Point; W = (mv	$(x + bw)^2 x (760 / Pa) x ($	Ta / 298) =	4.20		
Remarks:	Remarks:					
Conducted by:	Wong Shi	ng Kwai Signature:	K	火	Date: 9-Apr-22	
Checked by:	Henry I	Leung Signature:	-lem	J	Date: 9-Apr-22	

.



File No. MA16034/54/0035

Project No.	AM4(A) - Cha	AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office						
Date:	9-Apr-22		Next Due Date:	9-Jun-22	Operator:	SK		
Equipment No.:	A-01-54		Model No.:	TE-5170	Serial No.	1536		
			Ambient Conditi	ion				
Temperatu	Temperature, Ta (K)296.1Pressure, Pa (mmHg)760							
	Orifice Transfer Standard Information							

	Ori	ifice Transfer Star	ndard Informa	ation		
Serial No.	3864	Slope, mc 0.05922 Intercept, bc -0.02420				
Last Calibration Date:	31-Jan-22	mc x Qstd + bc = $[\Delta H x (Pa/760) x (298/Ta)]^{1/2}$				
Next Calibration Date:	31-Jan-23		Qstd = {[∆H x	$(Pa/760) \ge (298/Ta)]^{1/2} -bc\} /$	mc	

	Calibration of TSP Sampler						
Calibration		Orfice		HVS			
Point	ΔH (orifice), in. of water	[ΔH x (Pa/760) x (298/Ta)] ^{1/2}	Qstd (CFM) X - axis	ΔW (HVS), in. of water	$[\Delta W \ x \ (Pa/760) \ x \ (298/Ta)]^{1/2}$ Y-axis		
1	13.0	3.62	61.49	9.4	3.08		
2	10.6	3.27	55.56	7.4	2.73		
3	7.6	2.77	47.11	5.2	2.29		
4	5.6	2.37	40.50	3.4	1.85		
5	3.0	1.74	29.75	2.0	1.42		
Slope , mw = Correlation	coefficient* =		Intercept, bw = -	-0.212	9		
		Set Point Ca urve, take Qstd = 43 CFM e "Y" value according to	alculation				
Therefore, Se Remarks:	et Point; W = (mv	$\mathbf{mw} \mathbf{x} \mathbf{Qstd} + \mathbf{bw} = [\Delta \mathbf{W} \mathbf{x}]$ $\mathbf{w} \mathbf{x} \mathbf{Qstd} + \mathbf{bw}^{2} \mathbf{x} (760 / Pa) \mathbf{x} ($					
	Wong Shi	ng Kwai Signature: Leung Signature:		N. Janj-	Date: <u>9-Apr-22</u> Date: <u>9-Apr-22</u>		

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00160



Issue Date : 10 Jan 2022

: HP00040 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. **Equipment No.:** : N-08-07 Manufacturer: : SVANTEK Other information : Model No. SVAN 957 Serial No. 21455 Microphone No. 22391

Date Received	:	03 Jan 2022
Test Period	:	10 Jan 2022 to 10 Jan 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 10 Jan 2022

Report No.:00160Application No.:HP00040

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	93.9	-0.1	± 1.5
114.0	113.8	-0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00168



Issue Date : 25 Jan 2022

: HP00044 Application No. **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Integrating Sound Level Meter. **Equipment No.:** : N-08-11 Manufacturer: : SVANTEK Other information : Model No. SVAN 957 Serial No. 23852 Microphone No. 22454 Data Racaivad 20 Jan 2022

Date Received	:	20 Jan 2022
Test Period	:	21 Jan 2022 to 21 Jan 2022
Test Requested	:	Performance checking for Sound Level Meter
Test Method	:	The Sound Level Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent.
Test conditions	:	Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%
Test Result	:	Refer to the test result(s) on page 2.

: 1. Information of the sample description provided by the Applicant. Remark

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 25 Jan 2022

Report No.:00168Application No.:HP00044

Certificate of Calibration

Measuring

equipment

Description	Sound Calibrator
Manufacturer	Brüel & Kjær
Model No.	TYPE 4231
Serial No.	2326353
Equipment No.	N-02-01

Test Result

Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0	94.1	+0.1	± 1.5
114.0	114.2	+0.2	± 1.5

Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

2. The indication value was obtained from the average of ten replicated measurement.

- End of report -

Report No.

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

: 00150



Issue Date : 16 Nov 2021

Application No. : HP00032 **Certificate of Calibration** Applicant : Cinotech Consultants Limited RM 1710, Technology Park, 18 On Lai Street, Shatin, N.T., Hong Kong Sample Description : Submitted equipment stated to be Sound Level Calibrator. Equipment No.: : N-13-01 Manufacturer: : SOUNDTEK Other information : Model No. ST-120 Serial No. 181001608 : 05 Nov 2021 Date Received Test Period : 08 Nov 2021 to 12 Nov 2021 : Performance checking for Sound Level Calibrator **Test Requested** Test Method : The Sound Level Meter and Calibrator has been calibrated in accordance with the documented procedures and using standard and instrument which are recommended by the manufacturer, or equivalent. **Test conditions** : Room Temperature: 22-25 degree Celsius Relative Humidity: 35-70%

Test Result : Refer to the test result(s) on page 2.

Remark : 1. Information of the sample description provided by the Applicant.

2. The result(s) relate only to the items tested or calibrated.

For and on behalf of HIGH PRECISION CHEMICAL TESTING LIMITED

S

Lee Wai Kit Laboratory Manager

Rm 1904, Technology Park 18 On Lai Street, Shatin NT, Hong Kong Tel: +852 3841 4388 Website: https://www.hpct.com.hk

:

:



Issue Date : 16 Nov 2021

Report No.:00150Application No.:HP00032

Certificate of Calibration

Measuring equipment

Sound Calibrator
Brüel & Kjær
TYPE 4231
2326353
N-02-01
Sound Meter
BSWA Technology
BSWA 308
570188
570608
N-12-03

Test Result

	Reference value, dB	Indication value, dB	Deviation, dB	Allowed deviation, dB
94.0		94.1	+0.1	± 0.3
	114.0	114.0	0.0	± 0.5

- Note : 1. "Instrument Readings" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.
 - 2. The indication value was obtained from the average of ten replicated measurement.

- End of report -



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22	
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibration Record 29-		29-May-22	
Model No.:	LD-5R					
Serial No.:	972778					
Equipment No.:	SA-01-07	Sensitivity	0.001 mg/m3	_		
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	735 CPM		
Tisch Calibratio	n Orifice No.: <u>3864</u>	After Sensitivit	ty Adjustment	735 CPM		
	Ca	libration of 1 h	r TSP			
Calibration Laser Dust Monitor		•	HVS			
Point		Mass Concentration (µg/m3)		Mass concentration (μ g/m ³)		
	X-axis			Y-axis		
1	72.0			152.0		
2	63.0		133.0			
3	54.0		109.0			
Average	63.0			131.3		
By Linear Regr Slope , mw = Correlation co			ept, bw =	-19.166	7	
	encient – <u>0.0078</u>					
	Se	t Correlation Fa	actor			
Particaulate Con	ncentration by High Volume Sampler ($(\mu g/m^3)$		131.3		
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)			63.0		

Set Correlation Factor, SCF

Measureing time, (min)

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by:

Technical Officer (Wong Shing Kwai)

Project Manager (Henry Leung)

60.0

2.1



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date	of Calibration	29-May-22	
Manufacturer:	Sibata Scientific Technology LTD.	Validity of Calib	oration Record	29-Jul-22	
Model No.:	LD-5R				
Serial No.:	972778				
Equipment No.:	SA-01-07	Sensitivity 0.001 mg/m3	_		
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensitivity Adjustment	735 CPM		
Tisch Calibration	n Orifice No.: <u>3864</u>	After Sensitivity Adjustment	735 CPM		
	Ca	libration of 1 hr TSP			
Calibration	Laser Dust Monitor		HVS		
Point	Mass Concentration (µg/ X-axis	m3) Ma	uss concentration (µ Y-axis	ug/m ³)	
1	75.0		157.0		
2	66.0		136.0		
3	53.0		113.0		
Average	64.7		135.3		
By Linear Regr Slope , mw = Correlation co	ression of Y on X <u>1.9837</u> pefficient* = <u>0.9969</u>	Intercept, bw =	7.0572		
	Se	t Correlation Factor			
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$	135.3		
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)		64.7		
Measureing time	e, (min)		60.0		
Set Correlation I	Factor, SCF				

In-house method in according to the instruction manual:

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: 1 an Project Manager (Henry Leung)

2.1

Technical Officer (Wong Shing Kwai)



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator		Date	of Calibration	29-Mar-22
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	29-May-22	
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3	-	
High Volume Sa	mpler No.: <u>A-01-03</u>	Before Sensiti	vity Adjustment	734 CPM	
Tisch Calibration	n Orifice No.: <u>3864</u>	After Sensitivi	ty Adjustment	734 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Mass Concentration (µg/: X-axis	m3)	Mas	s concentration ($\mu g/m^3$)
				Y-axis	
l	74.0		152.0		
2	63.5			133.0	
3	48.0			109.0	
Average	61.8		131.3		
By Linear Regr Slope , mw =	ression of Y on X 1.6459	Intero	cept, bw =	29.562	8
Correlation co			r -)		
	Se	t Correlation F	actor		
Particaulate Con	centration by High Volume Sampler ($(\mu g/m^3)$		131.3	
Particaulate Con	centration by Dust Meter ($\mu g/m^3$)			61.8	
Measureing time	e, (min)			60.0	

Set Correlation Factor, SCF

SCF = [K=High Volume Sampler / Dust Meter, (µg/m3)]

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)

Calibrated by:

Approved by: _____ Cany Chang Project Manager (Henry Leung)

Technical Officer (Wong Shing Kwai)

2.1



Certificate of Calibration

It is certified that the item under calibration has been calibrated by corresponding calibrated High Volume Sampler

Description:	Digital Dust Indicator	Date of Calibration 29-May-22			
Manufacturer:	Sibata Scientific Technology LTD.	_	Validity of Calibr	ration Record	29-Jul-22
Model No.:	LD-5R				
Serial No.:	972781				
Equipment No.:	SA-01-10	Sensitivity	0.001 mg/m3	_	
High Volume Sa	ampler No.: A-01-03	Before Sensitiv	vity Adjustment	734 CPM	
Tisch Calibratio	on Orifice No.: 3864	After Sensitivi	ty Adjustment	734 CPM	
	Ca	libration of 1 h	r TSP		
Calibration	Laser Dust Monitor	•		HVS	
Point	Point Mass Concentration (µg/m3)			ss concentration (µ	(g/m^3)
	X-axis			Y-axis	
1	78.0		157.0		
2	66.0			136.0	
3	53.0			110.0	
Average	65.7			134.3	
By Linear Reg Slope , mw = Correlation c			cept, bw =	10.7708	
	Se	t Correlation F	actor		
Particaulate Con	ncentration by High Volume Sampler ($(\mu g/m^3)$		134.3	
Particaulate Con	ncentration by Dust Meter ($\mu g/m^3$)			65.7	
Measureing time	e, (min)			60.0	
Set Correlation	Factor, SCF				
SCF = [K=Hig	h Volume Sampler / Dust Meter, (μ	g/m3)]	2.0		

In-house method in according to the instruction manual:

The Dust Monitor was compared with a calibrated High Volume Sampler and The result was used to generate the Correlation Factor (CF) between the Dust Monitor and High Volume Sampler.

Those filter papers are weighted by HOKLAS laboratory (HPCT Litimed)


Calibrated by:

Approved by: _____

Technical Officer (Wong Shing Kwai)

Project Manager (Henry Leung)





Certificate of Calibration

			Calibration	Certificatio	on Informat	ion		
Cal. Date:	January 31	, 2022	Rootsi	meter S/N:	438320	Ta:	294	°K
Operator:	Jim Tisch					Pa:	Pa: 752.6	
Calibration	Model #:	TE-5025A	Calik	prator S/N:	3864			mm Hg
								1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4490	3.2	2.00	
	2	3	4	1	1.0320	6.4	4.00	
	3	5	6	1	0.9160	7.9	5.00	
	5	7	8	1	0.8730	8.8	5.50 8.00	
		9				1.2.7	8.00]
	L			Data Tabula	tion			
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$)(<u>Tstd</u>) Ta)		Qa	$\sqrt{\Delta H (Ta/Pa)}$	
	(m3)	(x-axis)	(y-ax	is)	Va	(x-axis)	(y-axis)	
	0.9952 0.9643 2.		1.416		0.9957	0.6872	0.8839	
			2.003		0.9915	0.9608	1.2500	
	0.9932	1.0843	2.240		0.9895	1.0802	1.3976	
	0.9920	1.1363	2.349		0.9883	1.1321	1.4658	
	0.9868	1.3649	2.833		0.9831	1.3598	1.7678	
		m=	2.09281		QA		1.31048	
	QSTD					b=	-0.01514	
		L=	0.999	93		ľ=	0.99993	I
				Calculatio				
)/Pstd)(Tstd/Ta	a)		ΔVol((Pa-Δ	P)/Pa)	
	Qstd=	Vstd/∆Time				Va/∆Time		
			For subsequ	ent flow ra	te calculatio	ns:		
	Qstd=	1/m ((Pa Tstd Pstd Ta)-ь)	Qa=	1/m ((√∆H	I(Ta/Pa))-b)	
	Standard	Conditions						
Tstd:						RECA	LIBRATION	
Pstd:		mm Hg			LIS EDA room	mmonde	nnual recalibratio	on ner 1000
		(ey ter reading (i	n H2O)				Regulations Part !	
		eter reading (i					, Reference Meth	
		perature (°K)					ended Particulati	
		ressure (mm					erided Particulation erided Particulation erided Particulation erided eride	
b: intercept					LTI(e Aunosphe	sie, 3.2.17, page	50
m: slope								

isch Environmental, Inc.

45 South Miami Avenue

illage of Cleves, OH 45002

www.tisch-env.com TOLL FREE: (877)263-7610 FAX: (513)467-9009



Certificate of Calibration - Wind Monitoring Station

Description:	Yau Lai Estate, Bik Lai House
Manufacturer:	Davis Instruments
Model No.:	<u>Davis7440</u>
Serial No.:	<u>MC01010A44</u>
Equipment No.:	<u>SA-03-04</u>
Date of Calibration	<u>19-Feb-2022</u>
Next Due Date	<u>19-Aug-2022</u>

1. Performance check of Wind Speed

Wind Speed, m/s		Difference D (m/s)
Wind Speed Reading (V1)	Anemometer Value (V2)	D = V1 - V2
0.0	0.0	0.0
1.5	1.5	0.0
2.5	2.5	0.0
4.2	4.3	-0.1

2. Performance check of Wind Direction

Wind Direction (°)		Difference D (°)
Wind Direction Reading (W1)	Marine Compass Value (W2)	$\mathbf{D} = \mathbf{W1} - \mathbf{W2}$
0	0	0.0
90	90	0.0
180	180	0.0
270	270	0.0

Test Specification:

- 1. Performance Wind Speed Test The wind meter was on-site calibrated against the anemometer
- 2. Performance Wind Direction Test The wind meter was on-site calibrated against the marine compass at four direction

APPENDIX C WEATHER INFORMATION

Date	Mean Air Temperature (°C) ¹	Mean Relative Humidity (%) ²	Precipitation (mm) ³
1-May-22	20.7	89	32.4
2-May-22	18.5	84	23.4
3-May-22	22.3	62	0.0
4-May-22	24.6	63	0.0
5-May-22	25.2	73	0.0
6-May-22	25.5	76	0.0
7-May-22	25.4	77	0.8
8-May-22	25.0	70	Trace
9-May-22	25.6	75	Trace
10-May-22	25.7	88	1.4
11-May-22	25.0	95	61.4
12-May-22	25.8	91	123.5
13-May-22	25.5	92	107.1
14-May-22	24.6	93	5.0
15-May-22	22.6	91	26.2
16-May-22	20.0	85	4.7
17-May-22	22.4	72	0.0
18-May-22	23.9	52	0.0
19-May-22	25.8	64	0.0
20-May-22	26.9	76	0.0
21-May-22	26.9	78	0.0
22-May-22	25.0	83	0.6
23-May-22	24.0	90	11.2
24-May-22	24.4	93	10.3
25-May-22	25.3	91	1.3
26-May-22	26.7	88	2.4
27-May-22	27.4	89	24.7
28-May-22	28.7	81	Trace
29-May-22	29.1	79	Trace
30-May-22	29.2	78	Trace
31-May-22	28.2	82	0.1

Appendix C - Weather Conditions During Impact Monitoring Period

(Reporting Month:May 2022)

Remarks:

Source - Hong Kong Observatory

¹⁻³Retrieved from Manned Weather Station (Hong Kong Observatory) (22°18'07" N, 114°10'27" E)

May 2022 Wind Speed and Directions			
Date	Time	Directions	Wind Speed m-s
		SW	_
1 May 2022 1 May 2022	12:00 AM	SW SW	0.0
1 May 2022	1:00 AM 2:00 AM	SW	0.9
1 May 2022	3:00 AM	SW	0.9
1 May 2022	4:00 AM	ENE	0.9
1 May 2022	5:00 AM	ENE	0.9
1 May 2022	6:00 AM	ENE	0.4
1 May 2022	7:00 AM	ENE	0.4
1 May 2022	8:00 AM	WSW	0.9
1 May 2022	9:00 AM	NNE	0.9
1 May 2022	10:00 AM	ENE	0.9
1 May 2022	11:00 AM	ENE	0.9
1 May 2022	12:00 PM	ENE	2.2
1 May 2022	1:00 PM	SE	0.9
1 May 2022	2:00 PM	ENE	0.4
1 May 2022	3:00 PM	NNE	1.8
1 May 2022	4:00 PM	NNE	2.2
1 May 2022	5:00 PM	ENE	0.9
1 May 2022	6:00 PM	ENE	1.3
1 May 2022	7:00 PM	ENE	0.4
1 May 2022	8:00 PM	ENE	0.4
1 May 2022	9:00 PM	ENE	0.9
1 May 2022	10:00 PM	NNE	0.4
1 May 2022	11:00 PM	NNE	0.4
2 May 2022	12:00 AM	NNE	0.4
2 May 2022 2 May 2022	1:00 AM	SSW	0.9
2 May 2022 2 May 2022	2:00 AM	SSW	0.4
2 May 2022 2 May 2022	3:00 AM	SW	0.9
2 May 2022 2 May 2022	4:00 AM	NE	0.4
2 May 2022	5:00 AM	S	0.4
2 May 2022 2 May 2022	6:00 AM	SSW	0.9
2 May 2022 2 May 2022	7:00 AM	NE	0.9
2 May 2022 2 May 2022	8:00 AM	SW	0.9
2 May 2022 2 May 2022	9:00 AM	NNE	0.4
2 May 2022 2 May 2022	10:00 AM	NE	1.3
2 May 2022 2 May 2022	10:00 AM 11:00 AM	NE	1.8
2 May 2022 2 May 2022	12:00 PM	NNE	2.2
2 May 2022 2 May 2022	1:00 PM	ENE	1.8
2 May 2022 2 May 2022	2:00 PM	ENE	1.3
2 May 2022 2 May 2022	3:00 PM	NNE	1.3
2 May 2022 2 May 2022	4:00 PM	NE	1.3
2 May 2022 2 May 2022	5:00 PM	NNE	1.3
2 May 2022 2 May 2022	6:00 PM	NE	1.3
2 May 2022 2 May 2022	7:00 PM	SSW	0.9
2 May 2022 2 May 2022	8:00 PM	SSE	0.9
2 May 2022 2 May 2022	9:00 PM	SW	0.4
2 May 2022 2 May 2022	10:00 PM	SSW	0.4
2 May 2022 2 May 2022	11:00 PM	E	0.4
3 May 2022	12:00 AM	ENE	0.9
3 May 2022	12.00 AM 1:00 AM	NE	0.9
3 May 2022 3 May 2022	2:00 AM	NE	1.3
3 May 2022 3 May 2022	3:00 AM	NNE	0.9
3 May 2022 3 May 2022	4:00 AM	SSE	0.9
3 May 2022 3 May 2022		SE	0.4
3 May 2022 3 May 2022	5:00 AM 6:00 AM	NNE	0.4
	7:00 AM	NNE	0.4
3 May 2022			

May 2022			
Wind Speed and Directions Date Time Direction Wind Speed m-s			
3 May 2022	9:00 AM	SSW	0.4
3 May 2022	10:00 AM	NNE	0.4
3 May 2022	11:00 AM	SSW	0.4
3 May 2022	12:00 PM	NE	0.9
3 May 2022	1:00 PM	ENE	1.3
3 May 2022 3 May 2022	2:00 PM	NNE	2.2
3 May 2022	3:00 PM	NNE	0.9
3 May 2022	4:00 PM	NNE	0.9
3 May 2022	5:00 PM	NNE	1.3
3 May 2022	6:00 PM	ENE	1.3
3 May 2022	7:00 PM	ENE	1.8
3 May 2022	8:00 PM	ENE	0.9
3 May 2022	9:00 PM	NNE	0.9
3 May 2022	10:00 PM	NE	1.3
3 May 2022	11:00 PM	NNE	1.3
4 May 2022	12:00 AM	NNE	0.9
4 May 2022	1:00 AM	NE	1.3
4 May 2022	2:00 AM	NNE	1.3
4 May 2022	3:00 AM	NE	1.8
4 May 2022	4:00 AM	NE	1.8
4 May 2022	5:00 AM	NNE	1.8
4 May 2022	6:00 AM	NE	2.7
4 May 2022	7:00 AM	NE	2.2
4 May 2022	8:00 AM	NE	2.2
4 May 2022	9:00 AM	NE	1.8
4 May 2022 4 May 2022	10:00 AM	NNE	1.8
4 May 2022	11:00 AM	NE	1.8
4 May 2022	12:00 PM	NNE	1.3
4 May 2022	1:00 PM	NNE	1.3
4 May 2022	2:00 PM	ENE	1.3
4 May 2022	3:00 PM	ENE	1.3
4 May 2022	4:00 PM	ENE	1.8
4 May 2022	5:00 PM	ENE	0.9
4 May 2022	6:00 PM	WSW	0.9
4 May 2022	7:00 PM	NNE	1.3
4 May 2022	8:00 PM	ENE	0.9
4 May 2022	9:00 PM	ENE	1.3
4 May 2022	10:00 PM	ENE	1.3
4 May 2022	11:00 PM	SE	0.9
5 May 2022	12:00 AM	ENE	1.8
5 May 2022	1:00 AM	NNE	1.8
5 May 2022	2:00 AM	NNE	0.9
5 May 2022 5 May 2022	3:00 AM	ENE	1.8
5 May 2022	4:00 AM	ENE	0.9
5 May 2022	5:00 AM	ENE	0.9
5 May 2022	6:00 AM	ENE	0.4
5 May 2022	7:00 AM	ENE	1.3
5 May 2022	8:00 AM	NNE	0.4
5 May 2022	9:00 AM	ENE	1.8
5 May 2022	10:00 AM	ENE	1.8
5 May 2022	11:00 AM	ENE	1.8
5 May 2022 5 May 2022	12:00 PM	NNE	1.8
5 May 2022	1:00 PM	NE	2.2
5 May 2022 5 May 2022	2:00 PM	ENE	1.8
5 May 2022 5 May 2022	3:00 PM	ENE	1.8
5 May 2022 5 May 2022	4:00 PM	NE	1.3

May 2022				
	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
5 May 2022	6:00 PM	NE	1.3	
5 May 2022	7:00 PM	NNE	1.3	
5 May 2022	8:00 PM	NE	1.3	
5 May 2022	9:00 PM	NNE ENE	1.3	
5 May 2022	10:00 PM	ENE	0.4	
5 May 2022	11:00 PM	S	0.4	
6 May 2022	12:00 AM	SW	0.9	
6 May 2022	1:00 AM	SW	0.4	
6 May 2022	2:00 AM	ENE		
6 May 2022	3:00 AM	ENE ENE	0.9	
6 May 2022 6 May 2022	4:00 AM 5:00 AM	ENE	1.8	
	6:00 AM	ENE	1.8	
6 May 2022 6 May 2022	7:00 AM	NNE	1.8	
•	+			
6 May 2022	8:00 AM	ENE	0.9	
6 May 2022	9:00 AM	ENE	1.3	
6 May 2022	10:00 AM	NNE	1.3	
6 May 2022	11:00 AM	NNE	0.9	
6 May 2022	12:00 PM	ESE	0.9	
6 May 2022	1:00 PM	NNE	1.3	
6 May 2022	2:00 PM	ENE	1.3	
6 May 2022	3:00 PM	ENE	1.3	
6 May 2022	4:00 PM	ENE	1.8	
6 May 2022	5:00 PM	NE	0.9	
6 May 2022	6:00 PM	ENE	1.3	
6 May 2022	7:00 PM	E	1.3	
6 May 2022	8:00 PM	ENE	1.8	
6 May 2022	9:00 PM	ENE	0.9	
6 May 2022	10:00 PM	NE	2.2	
6 May 2022	11:00 PM	ENE	1.8	
7 May 2022	12:00 AM	ENE	1.3	
7 May 2022	1:00 AM	NNE	1.8	
7 May 2022	2:00 AM	NNE	1.3	
7 May 2022	3:00 AM	NNE	1.3	
7 May 2022	4:00 AM	NNE	0.9	
7 May 2022	5:00 AM	ESE	0.9	
7 May 2022	6:00 AM	ENE	0.9	
7 May 2022	7:00 AM	ENE	1.3	
7 May 2022	8:00 AM	NNE	0.9	
7 May 2022	9:00 AM	ENE	0.4	
7 May 2022	10:00 AM	NE	0.4	
7 May 2022	11:00 AM	NNE	0.4	
7 May 2022	12:00 PM	ENE	0.9	
7 May 2022	1:00 PM	NE	0.9	
7 May 2022	2:00 PM	NE	0.4	
7 May 2022	3:00 PM	NE	0.4	
7 May 2022	4:00 PM	ENE	0.9	
7 May 2022	5:00 PM	ENE	0.9	
7 May 2022	6:00 PM	ENE	1.3	
7 May 2022	7:00 PM	ENE	2.2	
7 May 2022	8:00 PM	WSW	0.9	
7 May 2022	9:00 PM	NNE	0.9	
7 May 2022	10:00 PM	ENE	1.3	
7 May 2022	11:00 PM	ENE	1.3	
8 May 2022	12:00 AM	ENE	1.8	
8 May 2022	1:00 AM	SE	0.9	
8 May 2022	2:00 AM	ENE	1.8	

May 2022			
Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s
8 May 2022	3:00 AM	NNE	1.3
8 May 2022	4:00 AM	NNE	0.9
8 May 2022	5:00 AM	ENE	0.9
8 May 2022	6:00 AM	ENE	0.9
8 May 2022	7:00 AM	ENE	0.4
8 May 2022	8:00 AM	ENE	0.9
8 May 2022	9:00 AM	ENE	1.3
8 May 2022	10:00 AM	NNE	2.2
8 May 2022	11:00 AM	NE	1.3
8 May 2022	12:00 PM	NE	1.8
8 May 2022	1:00 PM	NNE	1.3
8 May 2022	2:00 PM	SSW	0.4
8 May 2022	3:00 PM	SW	0.9
8 May 2022	4:00 PM	E	0.4
8 May 2022	5:00 PM	ENE	0.9
8 May 2022	6:00 PM	ENE	1.8
8 May 2022	7:00 PM	ENE	1.3
8 May 2022	8:00 PM	NNE	0.9
8 May 2022	9:00 PM	ENE	0.4
8 May 2022	10:00 PM	NNE	0.4
8 May 2022	11:00 PM	NNE	0.9
9 May 2022	12:00 AM	S	0.4
9 May 2022	1:00 AM	SSW	0.9
9 May 2022	2:00 AM	SE	0.4
9 May 2022	3:00 AM	SSE	0.4
9 May 2022	4:00 AM	SSE	0.0
9 May 2022	5:00 AM	NNE	0.4
9 May 2022	6:00 AM	S	0.4
9 May 2022	7:00 AM	ENE	0.4
9 May 2022	8:00 AM	NE	0.4
9 May 2022	9:00 AM	SSW	0.9
9 May 2022	10:00 AM	SSW	1.3
9 May 2022	11:00 AM	SSW	0.9
9 May 2022	12:00 PM	SSW	0.9
9 May 2022	1:00 PM	E SSW	0.9
9 May 2022	2:00 PM		0.4
9 May 2022	3:00 PM	SW	1.3
9 May 2022	4:00 PM	SW	0.4
9 May 2022	5:00 PM	NE	0.4
9 May 2022	6:00 PM	ENE	0.9
9 May 2022	7:00 PM	ENE	0.9
9 May 2022	8:00 PM	NE	1.3
9 May 2022	9:00 PM	ENE	1.8
9 May 2022	10:00 PM	ENE	0.9
9 May 2022	11:00 PM	NE	0.4
10 May 2022	12:00 AM	NNE	0.4
10 May 2022	1:00 AM	NNE	0.4
10 May 2022	2:00 AM	NNE	0.4
10 May 2022	3:00 AM	ENE	0.9
10 May 2022	4:00 AM	NE	0.4
10 May 2022	5:00 AM	ENE	1.3
10 May 2022	6:00 AM	ENE	0.9
10 May 2022	7:00 AM	NE	0.9
10 May 2022	8:00 AM	ENE	1.8
10 May 2022	9:00 AM	ENE	1.3
~			
10 May 2022	10:00 AM	ENE	2.2

May 2022			
Dete	Wind Speed ar		West Group James
Date	Time	Direction	Wind Speed m-s
10 May 2022	12:00 PM	ENE	3.6
10 May 2022	1:00 PM	ENE	2.7
10 May 2022	2:00 PM	ENE	2.7
10 May 2022	3:00 PM	ENE	4.5
10 May 2022	4:00 PM	ENE	3.6
10 May 2022	5:00 PM	ENE	3.6
10 May 2022	6:00 PM	ENE	2.7
10 May 2022	7:00 PM	ENE	1.8
10 May 2022	8:00 PM	ENE	0.9
10 May 2022	9:00 PM	ENE	0.9
10 May 2022	10:00 PM	Е	0.4
10 May 2022	11:00 PM	ENE	0.9
11 May 2022	12:00 AM	Е	0.4
11 May 2022	1:00 AM	ESE	0.0
11 May 2022	2:00 AM	ESE	0.0
11 May 2022	3:00 AM	ESE	0.0
11 May 2022	4:00 AM	NE	0.4
11 May 2022	5:00 AM	ENE	0.9
11 May 2022	6:00 AM	SSE	0.4
11 May 2022	7:00 AM	E	0.9
11 May 2022	8:00 AM	ENE	0.9
11 May 2022	9:00 AM	ENE	0.9
11 May 2022	10:00 AM	ENE	1.3
11 May 2022	11:00 AM	ENE	0.9
11 May 2022	12:00 PM	ENE	0.4
11 May 2022	1:00 PM	ENE	0.4
11 May 2022	2:00 PM	ENE	0.4
11 May 2022	3:00 PM	ENE	0.9
11 May 2022	4:00 PM	ENE	0.9
11 May 2022	5:00 PM	ENE	0.4
11 May 2022	6:00 PM	ENE	0.4
11 May 2022	7:00 PM	ENE	0.9
11 May 2022	8:00 PM	ENE	0.9
11 May 2022	9:00 PM	ENE	1.3
11 May 2022	10:00 PM	ENE	2.2
11 May 2022	11:00 PM	ENE	0.9
12 May 2022	12:00 AM	ENE	0.9
12 May 2022	1:00 AM	ENE	1.3
12 May 2022	2:00 AM	NE	1.3
12 May 2022	3:00 AM	ENE	1.8
12 May 2022	4:00 AM	NNE	0.9
12 May 2022	5:00 AM	NNE	0.4
12 May 2022	6:00 AM	NNE	0.4
12 May 2022	7:00 AM	ENE	0.4
12 May 2022	8:00 AM	NE	0.9
12 May 2022	9:00 AM	NNE	0.9
12 May 2022 12 May 2022	10:00 AM	NE	0.9
•			
12 May 2022	11:00 AM	NE	0.4
12 May 2022	12:00 PM	NNE	0.9
12 May 2022	1:00 PM	NNE	0.9
12 May 2022	2:00 PM	ENE	1.3
12 May 2022	3:00 PM	NNE	2.2
12 May 2022	4:00 PM	NNE	0.9
12 May 2022	5:00 PM	ENE	0.9
12 May 2022	6:00 PM	ENE	1.3
12 May 2022	7:00 PM	ENE	1.3
12 May 2022	8:00 PM	ENE	1.8

May 2022			
D /	Wind Speed an		
Date	Time	Direction	Wind Speed m-s
12 May 2022	9:00 PM	ENE	0.9
12 May 2022	10:00 PM	ENE	1.3
12 May 2022	11:00 PM	ENE	1.8
13 May 2022	12:00 AM	ENE	1.3
13 May 2022	1:00 AM	ENE	1.8
13 May 2022	2:00 AM	ENE	1.3
13 May 2022	3:00 AM	NNE	0.9
13 May 2022	4:00 AM	ENE	0.9
13 May 2022	5:00 AM	ENE	1.3
13 May 2022	6:00 AM	ENE	1.8
13 May 2022	7:00 AM	ENE	1.8
13 May 2022	8:00 AM	ENE	1.8
13 May 2022	9:00 AM	ENE	1.8
13 May 2022	10:00 AM	ENE	1.3
13 May 2022	11:00 AM	ENE	2.2
13 May 2022	12:00 PM	ENE	1.8
13 May 2022	1:00 PM	ENE	1.3
13 May 2022	2:00 PM	ENE	1.3
13 May 2022	3:00 PM	NE	1.3
13 May 2022	4:00 PM	ENE	1.3
13 May 2022	5:00 PM	NE	0.9
13 May 2022	6:00 PM	NE	0.9
13 May 2022	7:00 PM	ENE	1.3
13 May 2022	8:00 PM	ENE	1.3
13 May 2022	9:00 PM	ENE	0.9
13 May 2022	10:00 PM	ENE	1.3
13 May 2022	11:00 PM	ENE	0.4
14 May 2022	12:00 AM	ENE	0.9
14 May 2022	1:00 AM	ENE	0.4
14 May 2022	2:00 AM	ENE	1.3
14 May 2022	3:00 AM	ENE	0.4
14 May 2022	4:00 AM	ENE	0.4
•	5:00 AM		1.3
14 May 2022		ENE	
14 May 2022	6:00 AM	ENE	0.4
14 May 2022	7:00 AM	E	0.9
14 May 2022	8:00 AM	ENE	1.3
14 May 2022	9:00 AM	ENE	0.9
14 May 2022	10:00 AM	ENE	2.7
14 May 2022	11:00 AM	ENE	1.8
14 May 2022	12:00 PM	ENE	2.2
14 May 2022	1:00 PM	ENE	1.8
14 May 2022	2:00 PM	ENE	2.7
14 May 2022	3:00 PM	ENE	2.2
14 May 2022	4:00 PM	ENE	2.2
14 May 2022	5:00 PM	ENE	2.2
14 May 2022	6:00 PM	ENE	1.8
14 May 2022	7:00 PM	ENE	2.2
14 May 2022	8:00 PM	ENE	2.2
14 May 2022	9:00 PM	ENE	1.8
14 May 2022 14 May 2022	10:00 PM	ENE	1.3
•			
14 May 2022	11:00 PM	ENE	1.3
15 May 2022	12:00 AM	ENE	1.3
15 May 2022	1:00 AM	ENE	0.9
15 May 2022	2:00 AM	Е	1.3
15 May 2022	3:00 AM	Е	0.4
15 May 2022	4:00 AM	ENE	0.4
15 May 2022	5:00 AM		0.0

May 2022				
Dete	Wind Speed and Directions			
Date	Time	Direction	Wind Speed m-s	
15 May 2022	6:00 AM	ENE	0.9	
15 May 2022	7:00 AM	ESE	0.4	
15 May 2022	8:00 AM	ENE	1.3	
15 May 2022	9:00 AM 10:00 AM	ENE ENE	3.1	
15 May 2022 15 May 2022	10:00 AM 11:00 AM	ENE	3.1	
15 May 2022	12:00 PM	ENE	0.9	
15 May 2022 15 May 2022	12.00 PM 1:00 PM	ENE	0.9	
15 May 2022 15 May 2022	2:00 PM	ENE	0.9	
15 May 2022	3:00 PM	ENE	1.3	
15 May 2022	4:00 PM	ENE	0.9	
15 May 2022	5:00 PM	ENE	0.4	
15 May 2022	6:00 PM	ENE	0.4	
15 May 2022	7:00 PM	ENE	0.4	
15 May 2022	8:00 PM	ENE	0.4	
	9:00 PM	ENE	0.9	
15 May 2022 15 May 2022	9:00 PM 10:00 PM	ENE	0.9	
15 May 2022 15 May 2022	10:00 PM 11:00 PM	NE ENE	0.4	
16 May 2022	12:00 AM	SW	0.4	
16 May 2022	1:00 AM	ENE SW	0.9	
16 May 2022	2:00 AM			
16 May 2022	3:00 AM	ESE	2.2	
16 May 2022	4:00 AM	SSE	0.9	
16 May 2022	5:00 AM	WSW	0.9	
16 May 2022	6:00 AM	WSW	1.3	
16 May 2022	7:00 AM	WSW	1.3	
16 May 2022	8:00 AM	E	1.8	
16 May 2022	9:00 AM	WSW	0.9	
16 May 2022	10:00 AM	SSW	0.9	
16 May 2022	11:00 AM	SE	0.9	
16 May 2022	12:00 PM	ENE	1.3	
16 May 2022	1:00 PM	ENE	1.3	
16 May 2022	2:00 PM	ENE	1.8	
16 May 2022	3:00 PM	ENE	1.3	
16 May 2022	4:00 PM	WSW	1.3	
16 May 2022	5:00 PM	NNE	1.3	
16 May 2022	6:00 PM	ENE	1.3	
16 May 2022	7:00 PM	ENE	1.3	
16 May 2022	8:00 PM	ENE	1.3	
16 May 2022	9:00 PM	SE	0.9	
16 May 2022	10:00 PM	ENE	0.9	
16 May 2022	11:00 PM	NNE	0.9	
17 May 2022	12:00 AM	NNE ENE	0.9	
17 May 2022	1:00 AM	ENE	0.9	
17 May 2022	2:00 AM	ENE	0.4	
17 May 2022	3:00 AM	ENE	0.9	
17 May 2022	4:00 AM	ENE	0.4	
17 May 2022	5:00 AM	ENE	0.9	
17 May 2022	6:00 AM	NNE ESE	0.9	
17 May 2022	7:00 AM	ESE	0.4	
17 May 2022	8:00 AM	E	0.9	
17 May 2022	9:00 AM	S	0.9	
17 May 2022	10:00 AM	SW	1.3	
17 May 2022	11:00 AM	ESE	1.3	
17 May 2022	12:00 PM	E	1.8	
17 May 2022	1:00 PM	SE	1.3	
17 May 2022	2:00 PM	Е	1.8	

May 2022			
Dete	Wind Speed an		Wind Grand and
Date	Time	Direction	Wind Speed m-s
17 May 2022	3:00 PM	ENE	1.8
17 May 2022	4:00 PM	E	1.8
17 May 2022	5:00 PM	ESE	1.3
17 May 2022	6:00 PM 7:00 PM	ENE S	1.3
17 May 2022 17 May 2022	8:00 PM	E	0.9
17 May 2022 17 May 2022	9:00 PM	ENE	1.8
17 May 2022 17 May 2022	10:00 PM	ENE	2.7
17 May 2022 17 May 2022	11:00 PM	ENE	2.2
18 May 2022	12:00 AM	ENE	1.8
18 May 2022	1:00 AM	ENE	1.8
18 May 2022	2:00 AM	E	0.9
18 May 2022	3:00 AM	SE	0.9
18 May 2022	4:00 AM	E	0.9
18 May 2022	5:00 AM	E	0.4
18 May 2022	6:00 AM	SW	0.9
18 May 2022	7:00 AM	WSW	0.9
18 May 2022 18 May 2022	8:00 AM	SE	0.9
18 May 2022 18 May 2022		SE	0.9
	9:00 AM 10:00 AM	ESE	1.3
18 May 2022		ESE	2.2
18 May 2022	11:00 AM	E	
18 May 2022	12:00 PM		1.8
18 May 2022	1:00 PM	ESE	0.9
18 May 2022	2:00 PM	SE	1.8
18 May 2022	3:00 PM	E	1.3
18 May 2022	4:00 PM	ENE	1.3
18 May 2022	5:00 PM	ENE	1.3
18 May 2022	6:00 PM	E	0.9
18 May 2022	7:00 PM	ENE	0.9
18 May 2022	8:00 PM	ENE	1.8
18 May 2022	9:00 PM	ENE	2.7
18 May 2022	10:00 PM	ENE	1.8
18 May 2022	11:00 PM	ENE	2.2
19 May 2022	12:00 AM	WSW	2.2
19 May 2022	1:00 AM	NNE	2.2
19 May 2022	2:00 AM	ENE	1.3
19 May 2022	3:00 AM	ENE	1.8
19 May 2022	4:00 AM	ENE	1.3
19 May 2022	5:00 AM	SE	2.7
19 May 2022	6:00 AM	ENE	1.8
19 May 2022	7:00 AM	NNE	0.4
19 May 2022	8:00 AM	NNE	0.9
19 May 2022	9:00 AM	ENE	0.9
19 May 2022	10:00 AM	ENE	1.3
19 May 2022	11:00 AM	ENE	1.3
19 May 2022	12:00 PM	ENE	1.3
19 May 2022	1:00 PM	ENE	1.8
19 May 2022	2:00 PM	NNE	1.3
19 May 2022	3:00 PM	SE	0.9
19 May 2022	4:00 PM	SE	1.3
19 May 2022	5:00 PM	ESE	1.3
19 May 2022	6:00 PM	E	2.7
19 May 2022	7:00 PM	ENE	1.3
19 May 2022	8:00 PM	SW	1.3
19 May 2022	9:00 PM	ENE	1.3
19 May 2022	10:00 PM	ENE	0.9
19 May 2022	11:00 PM	ENE	1.8

May 2022 Wind Speed and Directions						
Date Time Direction Wind Speed m-s						
20 May 2022	12:00 AM	E	1.3			
20 May 2022 20 May 2022	1:00 AM	ENE	1.5			
20 May 2022 20 May 2022	2:00 AM	NE	0.4			
20 May 2022 20 May 2022	3:00 AM	ENE	1.3			
20 May 2022 20 May 2022	4:00 AM	ENE	1.3			
20 May 2022	5:00 AM	ENE	0.9			
20 May 2022	6:00 AM	SW	1.8			
20 May 2022	7:00 AM	SW	1.3			
20 May 2022	8:00 AM	SE	1.3			
20 May 2022	9:00 AM	ESE	1.3			
20 May 2022	10:00 AM	WSW	1.8			
20 May 2022	11:00 AM	WSW	1.3			
20 May 2022	12:00 PM	WSW	2.7			
20 May 2022	1:00 PM	Е	1.3			
20 May 2022	2:00 PM	SW	2.2			
20 May 2022	3:00 PM	SW	0.9			
20 May 2022	4:00 PM	ENE	1.8			
20 May 2022	5:00 PM	ENE	1.8			
20 May 2022	6:00 PM	ENE	1.3			
20 May 2022	7:00 PM	ENE	0.9			
20 May 2022	8:00 PM	ENE	0.9			
20 May 2022	9:00 PM	ENE	0.4			
20 May 2022	10:00 PM	ENE	0.4			
20 May 2022	11:00 PM	S	1.3			
21 May 2022	12:00 AM	SW	0.9			
21 May 2022	1:00 AM	NNE	1.3			
21 May 2022	2:00 AM	NE	1.8			
21 May 2022	3:00 AM	NE	1.3			
21 May 2022	4:00 AM	NNE	0.9			
21 May 2022	5:00 AM	ENE	0.9			
21 May 2022	6:00 AM	ENE	0.9			
21 May 2022	7:00 AM	NE	0.9			
21 May 2022	8:00 AM	Е	0.9			
21 May 2022	9:00 AM	ENE	0.9			
21 May 2022	10:00 AM	NE	1.8			
21 May 2022	11:00 AM	ENE	1.8			
21 May 2022	12:00 PM	NE	1.3			
21 May 2022	1:00 PM	NE	1.3			
21 May 2022	2:00 PM	NE	1.3			
21 May 2022	3:00 PM	ENE	1.3			
21 May 2022	4:00 PM	ENE	1.3			
21 May 2022	5:00 PM	ENE	1.3			
21 May 2022	6:00 PM	NE	1.3			
21 May 2022	7:00 PM	NE	1.3			
21 May 2022	8:00 PM	ENE	0.9			
21 May 2022	9:00 PM	ENE	1.3			
21 May 2022	10:00 PM	ENE	0.9			
21 May 2022	11:00 PM	ENE	1.3			
22 May 2022	12:00 AM	ENE	1.8			
22 May 2022	1:00 AM	ENE	1.3			
22 May 2022	2:00 AM	ENE	1.8			
22 May 2022	3:00 AM	ENE	0.9			
22 May 2022	4:00 AM	E	0.4			
22 May 2022	5:00 AM	SSW	0.9			
22 May 2022	6:00 AM	ENE	1.3			
22 May 2022	7:00 AM	ENE	1.8			
22 May 2022	8:00 AM	ENE	1.8			

Time :00 AM :00 AM :00 AM :00 PM :00 AM :00 AM	and Directions Direction ENE ENE ENE ENE ENE ENE ENE ENE ENE EN	Wind Speed m-s 2.2 1.8 1.3 1.8 3.6 4.9 5.4 4.5 3.6 3.1 1.8 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.4 0.9 0.4
:00 AM :00 AM :00 AM :00 PM :00 AM	ENE ENE ENE ENE ENE ENE ENE ENE ENE ENE	$\begin{array}{c} 2.2 \\ 1.8 \\ 1.3 \\ 1.3 \\ 1.8 \\ 3.6 \\ 4.9 \\ 5.4 \\ 4.5 \\ 3.6 \\ 3.1 \\ 3.1 \\ 1.8 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\$
::00 AM ::00 AM ::00 PM ::00 AM :00 AM	ENE NE ENE ENE ENE ENE ENE ENE ENE ENE	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
:00 AM :00 PM :00 AM	NE ENE ENE ENE ENE ENE ENE ENE ENE NE NE	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$
2:00 PM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM	ENE ENE ENE ENE ENE ENE ENE ENE NE NE NE	$\begin{array}{c} 1.8\\ 3.6\\ 4.9\\ 5.4\\ 4.5\\ 3.6\\ 3.1\\ 3.1\\ 1.8\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4$
:00 PM :00 AM	ENE ENE ENE ENE ENE ENE ENE NNE NE NE NE	$\begin{array}{c} 3.6 \\ 4.9 \\ 5.4 \\ 4.5 \\ 3.6 \\ 3.1 \\ 3.1 \\ 1.8 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\$
:00 PM :00 AM	ENE ENE ENE ENE ENE ENE ENE NNE NE NE NE	$\begin{array}{c} 4.9\\ 5.4\\ 4.5\\ 3.6\\ 3.1\\ 3.1\\ 1.8\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4$
:00 PM :00 AM	ENE ENE ENE ENE ENE NE NE NE NE NE NE NNE NNE NNE NNE NNE NNE ENE	$\begin{array}{c} 5.4 \\ 4.5 \\ 3.6 \\ 3.1 \\ 3.1 \\ 1.8 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.4 \\ 0.9 \\$
:00 PM :00 AM	ENE ENE ENE ENE NE ENE NE ENE NE NNE NN	$\begin{array}{c} 4.5\\ 3.6\\ 3.1\\ 3.1\\ 1.8\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4$
:00 PM :00 AM	ENE ENE ENE NE ENE NE ENE NE NNE NNE NN	$\begin{array}{c} 3.6 \\ \hline 3.1 \\ \hline 3.1 \\ \hline 1.8 \\ \hline 0.4 \\ \hline 0.9 \\ \hline 0.9 \\ \hline 0.4 \\ \hline 0.9 \\ 0.9 \\ \hline 0$
:00 PM :00 AM	ENE ENE NE ENE NE NE ENE NE NNE NNE NNE	$\begin{array}{c c} 3.1 \\ \hline 3.1 \\ \hline 3.1 \\ \hline 1.8 \\ 0.4 \\ \hline 0.4 \\ 0.0 \\ \hline 0.4 \\ 0.9 \\ \hline 0.9 \\ \hline 0.4 \\ 0.9 \\ \hline 0.9 \\ \hline \end{array}$
:00 PM :00 PM :00 PM :00 PM :00 PM :00 PM :00 AM	ENE NE ENE NE ENE ENE NE NNE NNE NNE NN	$\begin{array}{c c} 3.1 \\ \hline 1.8 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.0 \\ 0.4 \\ 0.0 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ \end{array}$
:00 PM :00 PM :00 PM :00 PM :00 AM	NE ENE NNE NE ENE NE NNE NNE NNE NE ENE	$ \begin{array}{c} 1.8\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.4\\ 0.0\\ 0.4\\ 0.0\\ 0.4\\ 0.9\\ 0.4\\ 0.9\\ 0.4\\ 0.9\\ 0.4\\ 0.9\\ 0.4\\ 0.9\\ 0.9\\ 0.4\\ 0.9\\ 0.9\\ 0.4\\ 0.9\\ 0.9\\ 0.9\\ 0.4\\ 0.9\\ 0.9\\ 0.9\\ 0.9\\ 0.9\\ 0.9\\ 0.9\\ 0.9$
:00 PM :00 PM :00 PM :00 AM	ENE NNE NE ENE NE NNE NNE NNE NE ENE	$\begin{array}{c c} 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.0 \\ 0.0 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ 0.9 \\ \end{array}$
0:00 PM 1:00 PM 2:00 AM :00 AM	NNE NE ENE NE NNE NNE NNE NE ENE	$\begin{array}{c c} 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.4 \\ 0.0 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ \end{array}$
1:00 PM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM 2:00 AM	NE NE ENE NE NNE NNE NE ENE	$\begin{array}{c c} 0.4 \\ \hline 0.4 \\ 0.4 \\ \hline 0.4 \\ \hline 0.0 \\ 0.4 \\ \hline 0.9 \\ \hline 0.4 \\ 0.9 \\ \hline 0.9 \\ \hline 0.9 \\ \hline \end{array}$
2:00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM	NE ENE NE NNE NNE NE ENE	$\begin{array}{c c} 0.4 \\ 0.4 \\ 0.4 \\ 0.0 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.4 \\ 0.9 \\ 0.9 \\ \end{array}$
:00 AM	ENE NE NNE NNE NE ENE	0.4 0.4 0.0 0.4 0.9 0.4 0.9 0.4 0.9
:00 AM	ENE NE NNE NNE NE ENE	0.4 0.4 0.0 0.4 0.9 0.4 0.9 0.4 0.9
:00 AM	NE NNE NNE NE ENE	0.4 0.0 0.4 0.9 0.4 0.9
:00 AM :00 AM :00 AM :00 AM :00 AM :00 AM :00 AM	NNE NNE NE ENE	0.0 0.4 0.9 0.4 0.9
:00 AM :00 AM :00 AM :00 AM :00 AM :00 AM	NNE NNE NE ENE	0.4 0.9 0.4 0.9
:00 AM :00 AM :00 AM :00 AM :00 AM	NNE NE ENE	0.9 0.4 0.9
:00 AM :00 AM :00 AM :00 AM	NE ENE	0.4 0.9
:00 AM :00 AM :00 AM	ENE	0.9
:00 AM :00 AM		
:00 AM	ENE	
		0.9
00 17 -	ENE	0.9
):00 AM	ENE	0.9
:00 AM	WSW	0.9
2:00 PM	NNE	0.9
:00 PM	ENE	0.9
:00 PM	ENE	1.8
:00 PM	ENE	0.9
:00 PM	SE	1.3
	ENE	1.3
		0.9
		0.9
		1.3
		0.9
		1.3
		-
		1.8
		1.3
		1.3
		0.9
		0.9
		1.3
		0.9
:00 AM	NNE	0.9
:00 AM	SE	0.4
:00 AM	NNE	1.3
:00 AM	NNE	0.9
):00 AM	NE	1.3
	ENE	1.3
		0.9
		1.3
		1.3
		1.3
		1.3 1.3
	:00 PM :00 AM :00 PM :00 PM	:00 PM ENE :00 PM SE :00 PM ENE :00 PM NNE :00 PM NNE :00 PM ENE :00 AM ENE :00 AM NNE :00 AM NE :00 AM ENE :00 AM ENE :00 AM ENE :00 PM ENE :00 PM ENE :

May 2022 Wind Speed and Directions						
Date Time Direction Wind Speed m-s						
24 May 2022	6:00 PM	NNE	0.9			
24 May 2022 24 May 2022	7:00 PM	NNE	0.9			
24 May 2022 24 May 2022	8:00 PM	NNE	1.8			
24 May 2022 24 May 2022	9:00 PM	NNE	1.3			
24 May 2022 24 May 2022	10:00 PM	NE	1.3			
24 May 2022	11:00 PM	NE	1.3			
25 May 2022	12:00 AM	ENE	0.9			
25 May 2022	1:00 AM	NE	0.9			
25 May 2022	2:00 AM	NE	0.9			
25 May 2022	3:00 AM	NNE	0.9			
25 May 2022	4:00 AM	NE	0.4			
25 May 2022	5:00 AM	NNE	0.9			
25 May 2022	6:00 AM	NE	0.9			
25 May 2022	7:00 AM	NE	0.9			
25 May 2022	8:00 AM	NE	1.3			
25 May 2022	9:00 AM	NE	0.9			
25 May 2022	10:00 AM	NE	0.9			
25 May 2022	11:00 AM	NNE	0.9			
25 May 2022	12:00 PM	NE	0.9			
25 May 2022	1:00 PM	NNE	0.9			
25 May 2022	2:00 PM	ENE	4.5			
25 May 2022	3:00 PM	NNE	1.3			
25 May 2022	4:00 PM	NNE	1.3			
25 May 2022	5:00 PM	ENE	0.9			
25 May 2022	6:00 PM	ENE	0.9			
25 May 2022	7:00 PM	ENE	0.9			
25 May 2022	8:00 PM	ENE	1.3			
25 May 2022	9:00 PM	ENE	0.9			
25 May 2022	10:00 PM	N	0.4			
25 May 2022	11:00 PM	ENE	0.4			
26 May 2022	12:00 AM	NNE	0.4			
26 May 2022	1:00 AM	ENE	0.9			
26 May 2022	2:00 AM	NNE	0.9			
26 May 2022	3:00 AM	ENE	0.4			
26 May 2022	4:00 AM	NE	0.4			
26 May 2022	5:00 AM	NE	0.9			
26 May 2022	6:00 AM	NE	0.9			
26 May 2022	7:00 AM	ENE	1.3			
26 May 2022	8:00 AM	NNE	2.2			
26 May 2022	9:00 AM	ENE	0.9			
26 May 2022	10:00 AM	ENE	0.9			
26 May 2022	11:00 AM	ENE	1.3			
26 May 2022	12:00 PM	ENE	1.3			
26 May 2022	1:00 PM	WSW	1.8			
26 May 2022	2:00 PM	NNE	0.9			
26 May 2022	3:00 PM	ENE	0.9			
26 May 2022	4:00 PM	ENE	0.9			
26 May 2022	5:00 PM	ENE	1.3			
26 May 2022	6:00 PM	SE	0.9			
26 May 2022	7:00 PM	ENE	2.2			
26 May 2022	8:00 PM	NNE	0.4			
26 May 2022	9:00 PM	NNE	0.9			
26 May 2022 26 May 2022	10:00 PM	ENE	0.9			
26 May 2022 26 May 2022	11:00 PM	ENE	0.9			
20 May 2022 27 May 2022	12:00 AM	ENE	0.4			
27 May 2022 27 May 2022	12.00 AM 1:00 AM	ENE	1.3			
27 May 2022 27 May 2022	2:00 AM	ENE	0.4			

May 2022						
Wind Speed and Directions						
Date	Time	Direction	Wind Speed m-s			
27 May 2022	3:00 AM	NNE	0.4			
27 May 2022	4:00 AM	ENE	0.9			
27 May 2022	5:00 AM	NNE	0.4			
27 May 2022	6:00 AM	Е	0.9			
27 May 2022	7:00 AM	Е	0.4			
27 May 2022	8:00 AM	SW	0.0			
27 May 2022	9:00 AM	ENE	1.3			
27 May 2022	10:00 AM	WSW	1.3			
27 May 2022	11:00 AM	SW	0.4			
27 May 2022	12:00 PM	SW	0.9			
27 May 2022	1:00 PM	SW	0.4			
27 May 2022	2:00 PM	SW	0.4			
27 May 2022	3:00 PM	S	0.4			
27 May 2022	4:00 PM	SSW	0.9			
27 May 2022	5:00 PM	SSW	0.4			
27 May 2022	6:00 PM	SSW	0.4			
27 May 2022	7:00 PM	SSE	0.4			
27 May 2022	8:00 PM	SSE	0.4			
27 May 2022	9:00 PM	ENE	0.4			
27 May 2022	10:00 PM	ENE	0.9			
27 May 2022	11:00 PM	ENE	0.9			
28 May 2022	12:00 AM	ENE	0.9			
28 May 2022	1:00 AM	Е	0.0			
28 May 2022	2:00 AM	Е	0.4			
28 May 2022	3:00 AM	Е	0.4			
28 May 2022	4:00 AM	SE	0.4			
28 May 2022	5:00 AM	SE	0.4			
28 May 2022	6:00 AM	SE	0.0			
28 May 2022	7:00 AM	ESE	0.4			
28 May 2022	8:00 AM	ENE	1.3			
28 May 2022	9:00 AM	ENE	1.8			
28 May 2022	10:00 AM	SW	0.4			
28 May 2022	11:00 AM	SW	1.8			
28 May 2022	12:00 PM	SW	0.9			
28 May 2022	1:00 PM	SW	0.9			
28 May 2022	2:00 PM	SW	0.9			

			May 2022 Wind Speed and Directions					
Date Time Direction Wind Speed m-s								
28 May 2022	3:00 PM	SE	0.4					
28 May 2022	4:00 PM	E	0.4					
28 May 2022	5:00 PM	ENE	1.3					
28 May 2022	6:00 PM	ENE	2.2					
28 May 2022	7:00 PM	ESE	0.9					
28 May 2022	8:00 PM	ENE	1.8					
28 May 2022	9:00 PM	ENE	0.4					
28 May 2022	10:00 PM	ENE	0.4					
28 May 2022	11:00 PM	SE	0.9					
29 May 2022	12:00 AM	ENE	1.3					
29 May 2022	1:00 AM	ENE	1.8					
29 May 2022	2:00 AM	NNE	0.9					
29 May 2022	3:00 AM	NNE	0.9					
29 May 2022	4:00 AM	NNE	0.9					
29 May 2022	5:00 AM	NNE	0.9					
29 May 2022	6:00 AM	NNE	1.3					
29 May 2022	7:00 AM	NE	1.8					
29 May 2022	8:00 AM	NNE	1.8					
29 May 2022	9:00 AM	ENE	1.8					
29 May 2022	10:00 AM	NNE	1.8					
29 May 2022	11:00 AM	NE	1.8					
29 May 2022	12:00 PM	NNE	1.3					
29 May 2022	1:00 PM	NNE	1.8					
29 May 2022	2:00 PM	NNE	1.3					
29 May 2022	3:00 PM	ENE	1.3					
29 May 2022	4:00 PM	ENE	1.8					
29 May 2022	5:00 PM	NNE	0.9					
29 May 2022	6:00 PM	NE	1.3					
29 May 2022	7:00 PM	NE	1.8					
29 May 2022	8:00 PM	NE	1.3					
29 May 2022	9:00 PM	NE	1.3					
29 May 2022	10:00 PM	Е	0.9					
29 May 2022	11:00 PM	NE	1.8					
30 May 2022	12:00 AM	NNE	1.3					
30 May 2022	1:00 AM	NNE	2.2					
30 May 2022	2:00 AM	NE	1.8					
30 May 2022	3:00 AM	NNE	1.8					
30 May 2022	4:00 AM	ENE	0.9					
30 May 2022	5:00 AM	Е	0.9					
30 May 2022	6:00 AM	ENE	0.9					
30 May 2022	7:00 AM	NNE	1.3					
30 May 2022	8:00 AM	NE	1.3					
30 May 2022	9:00 AM	ENE	0.9					
30 May 2022	10:00 AM	ENE	1.3					
30 May 2022	11:00 AM	NNE	1.3					
30 May 2022	12:00 PM	NE	1.3					
30 May 2022	1:00 PM	NE	1.3					
30 May 2022	2:00 PM	ENE	1.3					
30 May 2022	3:00 PM	Е	0.9					
30 May 2022	4:00 PM	Е	1.3					
30 May 2022	5:00 PM	NE	1.3					
30 May 2022	6:00 PM	ENE	1.3					
30 May 2022	7:00 PM	ENE	0.9					
30 May 2022	8:00 PM	NE	0.9					
30 May 2022	9:00 PM	NE	0.9					
30 May 2022	10:00 PM	NE	0.9					
30 May 2022	11:00 PM	NNE	0.9					

May 2022							
Wind Speed and Directions							
Date	Time	Direction	Wind Speed m-s				
31 May 2022	12:00 AM	NNE	0.9				
31 May 2022	1:00 AM	NNE	0.9				
31 May 2022	2:00 AM	NNE	0.4				
31 May 2022	3:00 AM	NNE	0.9				
31 May 2022	4:00 AM	NE	0.4				
31 May 2022	5:00 AM	NNE	0.9				
31 May 2022	6:00 AM	NE	0.4				
31 May 2022	7:00 AM	NNE	0.9				
31 May 2022	8:00 AM	NNE	0.9				
31 May 2022	9:00 AM	ENE	0.9				
31 May 2022	10:00 AM	ENE	1.8				
31 May 2022	11:00 AM	ENE	0.9				
31 May 2022	12:00 PM	NE	1.3				
31 May 2022	1:00 PM	ENE	1.8				
31 May 2022	2:00 PM	ENE	1.3				
31 May 2022	3:00 PM	ENE	1.3				
31 May 2022	4:00 PM	SW	1.3				
31 May 2022	5:00 PM	SW	1.8				
31 May 2022	6:00 PM	SSW	0.9				
31 May 2022	7:00 PM	SW	0.9				
31 May 2022	8:00 PM	ENE	0.9				
31 May 2022	9:00 PM	ENE	0.4				
31 May 2022	10:00 PM	NE	0.0				
31 May 2022	11:00 PM	NE	0.0				

APPENDIX D ENVIRONMENTAL MONITORING SCHEDULES

Contract No. ED/2	018/04
Trunk Road T2 and Infrastructure Works for Dev	elopments at the Former South Apron
Impact Air and Noise Monitoring	Schedule (May 2022)

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1-May	2-May	3-May	4-May	5-May	6-May	7-May
			1-hr TSP X3 Noise		24-hrs TSP	
8-May	9-May	10-May	11-May	12-May	13-May	14-May
		1-hr TSP X3 Noise		24-hrs TSP	1-hr TSP X3	
15-May	16-May	17-May	18-May	19-May	20-May	21-May
			24-hrs TSP	1-hr TSP X3 Noise		
22-May	23-May	24-May	25-May	26-May	27-May	28-May
		24-hrs TSP	1-hr TSP X3 Noise			
29-May	30-May	` 31-May				
	24-hrs TSP	1-hr TSP X3 Noise				

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

I-hr TSP / 24-hrs TSP AMI - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽⁰⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1-Jun	2-Jun	3-Jun	4-Ju
						24-hrs TSP
5-Jun	6-Jun	7-Jun	8-Jun	9-Jun	10-Jun	11-Ju
	1-hr TSP X3 Noise				1-hr TSP X3	
				24-hrs TSP		
12-Jun	13-Jun	14-Jun	15-Jun	16-Jun	17-Jun	18-Ju
		24-hrs TSP	1-hr TSP X3 Noise			
19-Jun	20-Jun	21-Jun	22-Jun	23-Jun	24-Jun	25-Ju
	24-hrs TSP	1-hr TSP X3 Noise				24-hrs TSP
26-Jun	27-Jun	` 28-Jun	29-Jun	30-Jun		
	1-hr TSP X3 Noise		24-hrs TSP	1-hr TSP X3		

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (June 2022)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

I-hr TSP / 24-hrs TSP AMI - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Siting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1-Jul	2-Ju
						24-hrs TSP
			6.1.1		0.1.1	
3-Jul	4-Jul	5-Jul	6-Jul	7-Jul	8-Jul	9-Ju
	1-hr TSP X3				1-hr TSP X3	
	Noise					
				24-hrs TSP		
10-Jul	11-Jul	12-Jul	13-Jul	14-Jul	15-Jul	16-Ju
				1-hr TSP X3		
			24-hrs TSP	Noise		
			24-118 151			
17-Jul	18-Jul	19-Jul	20-Jul	21-Jul	22-Jul	23-Ju
			1-hr TSP X3			
			Noise			
		24-hrs TSP				
24-Jul	25-Jul	` 26-Jul	27-Jul	28-Jul	29-Jul	30-Ju
24-JUI	2 3- Jul	20-Jul	27-Jui	28-Jul	29-Jul	30-Ju
		1-hr TSP X3				
		Noise				
	24-hrs TSP					

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Impact Air and Noise Monitoring Schedule (July 2022)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

I-hr TSP / 24-hrs TSP AMI - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Au
					1-hr TSP X3 Noise	
				24-hrs TSP		
7-Aug	8-Aug	9-Aug	10-Aug	11-Aug	12-Aug	13-Au
				1-hr TSP X3 Noise		
			24-hrs TSP			
14-Aug	15-Aug	16-Aug	17-Aug	18-Aug	19-Aug	20-Au
			1-hr TSP X3 Noise			
		24-hrs TSP				
21-Aug	22-Aug	23-Aug	24-Aug	25-Aug	26-Aug	27-Au
		1-hr TSP X3 Noise				
	24-hrs TSP					24-hrs TSP
28-Aug	29-Aug	` 30-Aug	31-Aug			
	1-hr TSP X3 Noise					

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Tentative Impact Air and Noise Monitoring Schedule (August 2022)

The schedule may be changed due to unforeseen circumstances (adverse weather, safety concerns, etc.)

Air Quality Monitoring Station

I-hr TSP / 24-hrs TSP AMI - Tin Hau Temple AM2 - Sai Tso Wan Recreation Ground AM3 - Yau Lai Estate Bik Lai House AM4⁽¹⁾ - Sitting-out Area at Cha Kwo Ling Village AM4(A)⁽²⁾ - Cha Kwo Ling Public Cargo Working Area Administrative Office

Notes: (1) For 1-hour TSP monitoring; (2) For 24-hours TSP monitoring

Noise Monitoring Station

CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong CM2 - Bik Lai House, Yau Lai Estate Phase 1, Yau Tong CM3 - Block S, Yau Lai Estate Phase 5, Yau Tong CM4 - Tin Hau Temple, Cha Kwo Ling CM5 - CCC Kei Faat Primary School, Yau Tong


APPENDIX E 1-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS


Location AM1 -	Tin Hau Ten	nple	
Date	Time	Weather	Particulate Concentration (µg/m ³)
4-May-22	9:30	Sunny	62.1
4-May-22	10:30	Sunny	78.2
4-May-22	11:30	Sunny	71.3
10-May-22	12:00	Rainly	69.3
10-May-22	13:00	Rainly	100.8
10-May-22	14:00	Rainly	65.1
13-May-22	12:15	Cloudy	85.1
13-May-22	13:15	Cloudy	73.6
13-May-22	14:15	Cloudy	80.5
19-May-22	13:00	Sunny	105.0
19-May-22	14:00	Sunny	63.0
19-May-22	15:00	Sunny	67.2
25-May-22	13:00	Fine	55.2
25-May-22	14:00	Fine	62.1
25-May-22	15:00	Fine	62.1
31-May-22	13:00	Cloudy	58.8
31-May-22	14:00	Cloudy	58.8
31-May-22	15:00	Cloudy	75.6
		Average	71.9
		Maximum	105.0
		Minimum	55.2

Location AM2 -	Sai Tso War	n Recreation Grou	und
Date	Time	Weather	Particulate Concentration (µg/m ³)
4-May-22	9:00	Sunny	35.7
4-May-22	10:00	Sunny	46.2
4-May-22	11:00	Sunny	37.8
10-May-22	9:00	Cloudy	25.2
10-May-22	10:00	Cloudy	21.0
10-May-22	11:00	Cloudy	29.4
13-May-22	11:00	Rainly	12.6
13-May-22	12:00	Rainly	14.7
13-May-22	13:00	Rainly	10.5
19-May-22	9:00	Sunny	39.6
19-May-22	10:00	Sunny	41.8
19-May-22	11:00	Sunny	48.4
25-May-22	16:00	Sunny	25.2
25-May-22	17:00	Sunny	25.2
25-May-22	18:00	Sunny	29.4
31-May-22	9:00	Sunny	46.2
31-May-22	10:00	Sunny	37.4
31-May-22	11:00	Sunny	48.4
		Average	31.9
		Maximum	48.4
		Minimum	10.5

Location AM3 -	Yau Lai Esta	ate Bik Lai House	
Date	Time	Weather	Particulate Concentration (µg/m ³)
4-May-22	15:10	Sunny	64.4
4-May-22	16:10	Sunny	59.8
4-May-22	17:10	Sunny	71.3
10-May-22	15:00	Rainly	79.8
10-May-22	16:00	Rainly	81.9
10-May-22	17:00	Rainly	96.6
13-May-22	15:20	Cloudy	82.8
13-May-22	16:20	Cloudy	66.7
13-May-22	17:20	Cloudy	69.0
19-May-22	9:00	Sunny	75.6
19-May-22	10:00	Sunny	54.6
19-May-22	11:00	Sunny	54.6
25-May-22	9:00	Fine	73.6
25-May-22	10:00	Fine	59.8
25-May-22	11:00	Fine	57.5
31-May-22	9:00	Cloudy	107.1
31-May-22	10:00	Cloudy	50.4
31-May-22	11:00	Cloudy	46.2
		Average	69.5
		Maximum	107.1
		Minimum	46.2

Location AM4 -	Sitting-out A	Area at Cha Kwo I	Ling Village
Date	Time	Weather	Particulate Concentration (µg/m ³)
4-May-22	12:50	Sunny	69.0
4-May-22	13:50	Sunny	87.4
4-May-22	14:50	Sunny	59.8
10-May-22	9:00	Rainly	117.6
10-May-22	10:00	Rainly	98.7
10-May-22	11:00	Rainly	84.0
13-May-22	9:30	Cloudy	64.4
13-May-22	10:30	Cloudy	71.3
13-May-22	11:30	Cloudy	78.2
19-May-22	16:00	Sunny	84.0
19-May-22	17:00	Sunny	84.0
19-May-22	18:00	Sunny	105.0
25-May-22	16:00	Fine	41.4
25-May-22	17:00	Fine	57.5
25-May-22	18:00	Fine	50.6
31-May-22	16:00	Cloudy	50.4
31-May-22	17:00	Cloudy	67.2
31-May-22	18:00	Cloudy	63.0
		Average	74.1
		Maximum	117.6
		Minimum	41.4





Notes:

- 1. The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2. The weather conditions during the reporting month are presented in Appendix C.
- 3. Other factors which might affect the monitoring results are presented in Section 2.17.

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron	Scale	N.T.S	Project No. MA20003	
Graphical Presentation of 1-hour TSP Monitoring Results	Date	May-22	Appendix E	

APPENDIX F 24-HOUR TSP MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix F - 24-hour TSP Monitoring Results

Location AM1 - Tin Hau Temple

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Ra	te (m ³ /min.)	Av. flow	Total vol.	Conc.
Otart Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-May-22	Rainy	3.3417	3.4937	0.1520	9978.5	10002.5	24.0	1.21	1.21	1.21	1744.9	87.1
12-May-22	Cloudy	3.3100	3.4106	0.1006	10002.5	10026.5	24.0	1.21	1.21	1.21	1739.6	57.8
18-May-22	Sunny	3.3661	3.5057	0.1396	10025.5	10049.5	24.0	1.22	1.21	1.21	1747.3	79.9
24-May-22	Fine	3.3053	3.3978	0.0925	10049.5	10073.5	24.0	1.21	1.21	1.21	1743.9	53.0
30-May-22	Cloudy	3.3825	3.4861	0.1036	10073.5	10097.5	24.0	1.20	1.20	1.20	1732.2	59.8
											Min	53.0
											Max	87.1
											Average	67.5

Location AM2 - Sai Tso Wan Recreation Ground


Start Date	Weather	Filter W	eight (g)	Particulate	Particulate Elapse Time		Sampling	Flow Rat	te (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-May-22	Sunny	2.6967	2.7734	0.0767	31027.2	31051.2	24.0	1.21	1.21	1.21	1745.8	43.9
12-May-22	Rainy	2.6792	2.7290	0.0498	31051.2	31075.2	24.0	1.21	1.21	1.21	1739.5	28.6
18-May-22	Cloudy	3.3475	3.4275	0.0800	31099.3	31123.3	24.0	1.22	1.21	1.21	1747.6	45.8
24-May-22	Fine	3.3763	3.4620	0.0857	31123.3	31147.3	24.0	1.21	1.21	1.21	1744.0	49.1
30-May-22	Sunny	3.3955	3.4607	0.0652	31147.3	31171.3	24.0	1.20	1.20	1.20	1731.9	37.6
											Min	28.6
											Max	49.1
											Average	41.0


Location AM3 - Yau Lai Estate, Bik Lai House

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Start Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	$(\mu g/m^3)$
6-May-22	Rainy	3.3597	3.4663	0.1066	5465.5	5489.5	24.0	1.21	1.21	1.21	1746.5	61.0
12-May-22	Cloudy	3.3022	3.3653	0.0631	5489.5	5513.5	24.0	1.21	1.21	1.21	1739.6	36.3
18-May-22	Sunny	3.3458	3.4888	0.1430	5513.5	5537.5	24.0	1.22	1.21	1.21	1748.3	81.8
24-May-22	Fine	3.3000	3.3888	0.0888	5537.5	5561.5	24.0	1.21	1.21	1.21	1745.5	50.9
30-May-22	Cloudy	3.4195	3.5137	0.0942	5561.5	5585.5	24.0	1.20	1.20	1.20	1732.7	54.4
											Min	36.3
											Max	81.8
											Average	55.7

Location AM4(A) - Cha Kwo Ling Public Cargo Working Area Administrative Office

Start Date	Weather	Filter W	eight (g)	Particulate	Elaps	e Time	Sampling	Flow Rat	e (m ³ /min.)	Av. flow	Total vol.	Conc.
Otart Date	Condition	Initial	Final	Weight (g)	Initial	Final	Time(hrs.)	Initial	Final	(m ³ /min)	(m ³)	(µg/m ³)
6-May-22	Rainy	3.3863	3.5229	0.1366	15463.7	15487.7	24.0	1.21	1.21	1.21	1746.3	78.2
12-May-22	Cloudy	3.3143	3.3868	0.0725	15487.7	15511.7	24.0	1.21	1.21	1.21	1740.2	41.7
18-May-22	Sunny	3.3983	3.5803	0.1820	15511.7	15535.7	24.0	1.22	1.21	1.21	1748.8	104.1
24-May-22	Fine	3.3135	3.3564	0.0429	15535.7	15559.7	24.0	1.21	1.21	1.21	1744.6	24.6
30-May-22	Cloudy	3.4176	3.5692	0.1516	15559.7	15583.7	24.0	1.20	1.20	1.20	1732.8	87.5
											Min	24.6
											Max	104.1
											Average	67.2





Notes:

- 1) The major activitie(s) being carried out on site during the reporting period is/are presented in Section 1.10
- 2) The weather conditions during the reporting month are presented in Appendix C.
- 3) Other factors which might affect the monitoring results are presented in Section 2.17.

Contract No. ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron	Scale		Project No.	MA20003	CINOTECH
Graphical Presentation of 24-hour TSP Monitoring Results	Date	Apr-22	Append	ix F	

APPENDIX G NOISE MONITORING RESULTS AND GRAPHICAL PRESENTATIONS

Appendix G - Noise Monitoring Results

(0700-1900 hrs on Normal Weekdays)


Location CM1 -	Location CM1 - Nga Lai House, Yau Lai Estate Phase 1, Yau Tong											
Date	Time	Weather	Meas	sured Noise I	_evel	Baseline Level	Construction Noise Level					
		Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}					
10 May 2022	14:58	Drizzle	77.9	79.6	76.8	65.5	<u>78</u>					
19 May 2022	9:00	Sunny	72.0	74.4	68.4	65.5	71					
25 May 2022	16:17	Fine	74.2	76.1	71.8	65.5	74					
31 May 2022	9:30	Cloudy	72.3	75.4	60.8	65.5	71					


					Uni	t: dB (A) (30-min)	
Date Time		Weather	Measured Noise Level			Baseline Level	Construction Noise Level
Duio	Time	Weather	L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
10 May 2022	16:30	Drizzle	75.4	75.5	72.9	63.6	75
19 May 2022	10:00	Sunny	75.2	77.1	72.4	63.6	75
25 May 2022	13:00	Fine	74.7	77.3	70.5	63.6	74
31 May 2022	11:30	Cloudy	74.7	76.6	72.4	63.6	74

Unit: dB (A) (30-min)							
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level
			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}
10 May 2022	13:30	Drizzle	70.1	70.4	69.9	65.6	68
19 May 2022	11:00	Sunny	72.8	74.7	70.2	65.6	72
25 May 2022	15:31	Fine	74.4	77.4	67.2	65.6	74
31 May 2022	10:30	Cloudy	72.5	74.8	69.2	65.6	72

_ocation CM4 - Tin Hau Temple, Cha Kwo Ling										
				Unit: dB (A) (30-min)						
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
Buto			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
10 May 2022	11:00	Drizzle	55.7	57.2	48.3	62.0	56 Measured ≦ Baseline			
19 May 2022	13:30	Sunny	65.0	69.4	52.4	62.0	62			
25 May 2022	14:00	Fine	60.5	61.7	55.8	62.0	61 Measured ≦ Baseline			
31 May 2022	14:00	Cloudy	57.0	59.5	53.2	62.0	57 Measured \leq Baseline			

Location CM5 -	Location CM5 - CCC Kei Faat Primary School, Yau Tong									
Unit: dB (A) (30-mir						t: dB (A) (30-min)				
Date	Time	Weather	Measured Noise Level			Baseline Level	Construction Noise Level			
Date			L _{eq}	L ₁₀	L ₉₀	L _{eq}	L _{eq}			
10 May 2022	12:30	Drizzle	69.5	73.2	60.3	68.2	64			
19 May 2022	12:00	Sunny	69.1	72.5	59.0	68.2	62			
25 May 2022	14:49	Fine	69.4	72.2	62.5	68.2	63			
31 May 2022	13:00	Cloudy	70.2	72.1	66.3	68.2	66			





APPENDIX H WASTE GENERATION IN THE REPORTING MONTH



Name of Department: CEDD

Monthly Summary Waste Flow Table for 2022 (CKL)

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron Contract No. ED/2018/04

	Actu	al Quantities	of Inert C&D	Materials G	enerated Mo	nthly	Actual Quantities of C&D Wastes Generated Monthly				
Month	a.Total Quantity Generated (a=c+d+e)	b. Hard Rock and Large Broken Concrete	c. Reused in the Contract	d. Reused in Other Projects	e. Disposed as Public Fill	f. Imported Fill	g. Metals	h. Paper / Cardboard Packaging		j. Chemical Waste	k. Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
January	4.615	4.615	0.000	4.615	0.000	0.000	0.000	0.000	0.000	0.000	0.031
February	1.374	1.374	0.000	1.374	0.000	0.000	0.000	0.000	0.000	0.000	0.005
March	2.227	2.227	0.000	2.227	0.000	0.000	0.000	0.000	0.000	0.000	0.009
April	2.249	2.249	0.000	2.249	0.000	0.000	0.000	0.000	0.000	0.000	0.019
May	1.263	1.263	0.000	1.263	0.000	0.000	0.000	0.000	0.000	8.000	0.024
June											
Sub-total	11.727	11.727	0.000	11.727	0.000	0.000	0.000	0.000	0.000	8.000	0.088
July											
August											
September											
October											
November											
December											
Total	11.727	11.727	0.000	11.727	0.000	0.000	0.000	0.000	0.000	8.000	0.088

Monthly Summary Waste Flow Table

Notes:

(1)The performance targets are given in ER Appendix 8I Clause 14 and the EM&A Manual(s).

(2)The waste flow table shall also include C&D materials to be imported for use at the Site.

(3)Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4)The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m3. (ER Part 8 Clause 8.8.5 (d) (ii) refers).

APPENDIX I SITE AUDIT SUMMARY

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 220505 Checklist Reference Number 220505 Date 05 May 2022 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	<i>B. Water Quality</i>No environmental deficiency was identified during site inspection.	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection.	
	<i>D. Construction Noise Impact</i>No environmental deficiency was identified during site inspection.	
	<i>E. Waste/Chemical Management</i>No environmental deficiency was identified during site inspection.	
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	 <i>I. Others</i> Follow up on the previous session (Ref No.:220428), no major environmental deficiency was identified. 	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	05 May 2022
Checked by	Karina Chan	Zelle	05 May 2022

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information

Checklist Reference Number	220512
Date	12 May 2022 (Thursday)
Time	09:30 - 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	<i>B. Water Quality</i>No environmental deficiency was identified during site inspection.	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection.	
	D. Construction Noise ImpactNo environmental deficiency was identified during site inspection.	
220512 - R1	 <i>E. Waste/Chemical Management</i> Drip tray should be provided to prevent leaked oil from entering drainage system during handling of chemical. 	<i>E9</i>
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	 <i>I. Others</i> Follow up on the previous session (Ref No.:220505), no major environmental deficiency was identified. 	

	Name	Signature	Date
Recorded by	Tim Lui	Cif-	12 May 2022
Checked by	Karina Chan	Zalle	12 May 2022

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information 220519 Checklist Reference Number 220519 Date 19 May 2022 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No
	<i>B. Water Quality</i>No environmental deficiency was identified during site inspection.	
	<i>C. Air Quality</i>No environmental deficiency was identified during site inspection.	
	D. Construction Noise ImpactNo environmental deficiency was identified during site inspection.	
	<i>E. Waste/Chemical Management</i>No environmental deficiency was identified during site inspection	
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	<i>I. Others</i>Follow up on the previous session (Ref No.:220512), all item has been rectified.	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	19 May 2022
Checked by	Karina Chan	Zelle	19 May 2022

Environmental Team for Trunk Road T2 and Infrastructure Works at the Former South Apron

Weekly Site Inspection Record Summary Inspection Information Checklist Reference Number 220526 Date 26 May 2022 (Thursday) Time 09:30 – 12:00

Ref. No.	Non-Compliance	Related Item No.
-	None identified	-

Ref. No.	Remarks/Observations	Related Item No.
	B. Water Quality	
220526 - R1	Stagnant muddy water was observed.	<i>B9</i>
	C. Air Quality	
	• No environmental deficiency was identified during site inspection.	
	D. Construction Noise Impact	
	• No environmental deficiency was identified during site inspection.	
	<i>E. Waste/Chemical Management</i>No environmental deficiency was identified during site inspection	
	<i>F. Visual and Landscape</i>No environmental deficiency was identified during site inspection.	
	<i>G. Permits/Licences</i>No environmental deficiency was identified during site inspection.	
	<i>H. Marine Ecology</i>No environmental deficiency was identified during site inspection.	
	 <i>I. Others</i> Follow up on the previous session (Ref No.:220519), no major environmental deficiency was identified 	

	Name	Signature	Date
Recorded by	Tim Lui	Cigl-	26 May 2022
Checked by	Karina Chan	Zelle	26 May 2022

APPENDIX J ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

App J - ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE (EMIS)

Table I - Recommended Mitigation Measures stipulated in EM&A Manual for the Project

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Air Quality						
\$3.8.1	Watering eight times a day on active works areas, exposed areas and paved haul roads	To minimize the dust impact	Contractor	All Active Work Sites	Construction phase	АРСО
\$3.8.1	Enclosing the unloading process at barging point by a 3-sided screen with top tipping hall / mixing area in Work Area A, provision of water spraying and flexible dust curtains	To minimize the dust impact	Contractor	Barging Points	Construction phase	АРСО
\$3.8.7	 Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. Use of frequent watering for particularly dusty construction areas and areas close to ASRs Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of vater sprinklers at the loading area where dust generation is likely during the loading from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. Imposition of speed controls for vehicles on site haul roads. Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs Every stock of more than 20 bags of ecement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides. 	To minimize the dust impact	Contractor	All Construction Work Sites	Construction phase	APCO and Air Pollution Control (Construction Dust) Regulation
I	Emission from Vehicles and Plants All vehicles shall be shut down in intermittent use. Only well-maintained plant should be operated on-site and plant should be serviced regularly to avoid emission of black smoke. All diesel fieldle construction plant within the works areas shall be powered by ultra low subplur diesel fuel (UISD) 	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
1	Valid No-road Mobile Machinery (NRMM) labels should be provided to regulated machines	Reduce air pollution emission from construction vehicles and plants	Contractor	All construction sites	Construction stage	АРСО
Noise Impact (Constr	ruction Phase)					
S4.8	 Use of quiet PME. Use of movable noise barriers for Excavator, Lorry, Dump Truck, Mobile Crane, Compactor, Concrete Mixer Truck, Concrete Lorry Mixer, Breaker, Mobile Crusher, Backhoe, Vibratory Poker, Saw, Asphalt Paver, Vibratory Roller, Vibrolance, Hydraulic Vibratory Lance and Piling (Vibration Hammer). Use of full neclosure for Air Compressor, Compressor, Bar Bender, Generator, Drilling Rig, Chisel, Large Diameter Bore Piling, Grout Mixer & Pump and Concrete Pump. 	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
Noise Mitigation Plan	Use of Temporary Noise Barriers (i.e Acoustic box, SilentUp and etc.) or Full Enclosure for PME according to the approved Noise Mitigation Plan	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work Sites	Construction phase	EIAO-TM, NCO
\$4.9	Good Site Practice • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program. • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program. • Mobile plant, if any, should be sited as far away from NSRs as possible. • Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum. • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs. • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.	To minimize construction noise impact arising from the Project at the affected NSRs	Project Proponent	Work sites	Construction Period	EIAO-TM, NCO
S4.9	Scheduling of Construction Works during School Examination Period	To minimize construction noise impact arising from the Project at the affected NSRs	Contractor	Work site near school	Construction phase	EIAO-TM, NCO
Water Quality Impac	tt (Construction Phase)					
\$5.6.24	The dry density of filling material for the TKO-LT Tunnel reclamation should be 1,900kg/m ³ , with fine content of 25% or less	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.1	Non-dredged method by constructing steel cellular caisson structure with stone column shall be adopted for construction of seawall foundation. During the stone column installation (also including the installation of steel cellular caisson), silt curtain shall be employed around the active stone column installation points.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
\$5.8.2	Formation of seawall enclosing the reclamation for Road P2 (notwithstanding an opening of about 50m for marine access) shall be completed prior to the filling activities. The seawall opening of about 50m wide for marine access shall be selected at a location as indicatively shown in Appendix 5.10. No more than 3 filling barge trips per day shall be made with a maximum daily rate of 3.000m ² (i.e. 1.000 m ³ per trip) for the filling operation at the reclamation area for Road P2. All filling works shall be carried out behind the seawall with the use of single silt curtain at the marine access.	Control potential impacts from filling activities	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
Silt Curtain Deployment Plan	 Silt curtains should be deployed properly to surround the works area. Maintenance of silt curtain should be provided. Sufficient stock of silt curtain should be provided on site. 	Control potential impacts from marine woroks	Contractor	NE/2015/01	Construction stage	EIAO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.3	Other good site practices should be undertaken during filling operations include: 	Control potential impacts from filling activities and marine-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, Waste Disposal Ordinance (WDO)
S5.8.4	Site specific mitigation plan for reclamation areas using public fill materials should be submitted for EPD agreement before commencement of construction phase with due consideration of good site practices.	Control potential impacts from filling activities and marine based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
ERR \$5.6.1	To minimize water quality impact arising from the dredging and filling works for Reclamation for Road P2, the following mitigation measures shall be implemented: - Before carrying out any dredging and underwater filling works, a temporary barrier shall first be constructed to a height above the high water mark to completely enclose the works site (without any opening at the barrier wall) - The temporary barrier fully enclosing the dredging and underwater filling works site shall not be removed before completion of all dredging and underwater filling works Water quality sampling and testing shall be carried out to demonstrate that the water quality inside the enclosed barrier is comparable to the ambient or baseline levels prior to the removal of the fully enclosed barrier Silt curtains shall be deployed for the installation and removal of the temporary barrier and at the double water gates marine access opening during its operation.	Control potential impacts from dredging and filling works for Reclamation for Road P2	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.5	It is important that appropriate measures are implemented to control runoff and drainage and prevent high loading of SS from entering the marine environment. Proper site management is essential to minimise surface water runoff, soil erosion and sewage effluents.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.6	Any practical options for the diversion and realignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.7	Construction site runoff and drainage should be prevented or minimised in accordance with the guidelines stipulated in the EPDs Practice Note for Professional Persons, Construction Site Drainage (ProPECC PN 1/94). Good housekeeping and stormwater best management practices, as detailed in below, should be implemented to ensure that all construction runoff complies with WPCO standards and no unacceptable impact on the WSRs arises due to construction of the TKO- LT Tunnel. All discharges from the construction site should be controlled to comply with the standards for effluents discharged into the corresponding WCZ under the TM-DSS.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, TM- DSS
S5.8.8 S5.8.8 S5.8.8	Exposed soil areas should be minimised to reduce the potential for increased silitation, contamination of runoff, and erosion. Construction runoff related impacts associated with the above ground construction activities can be readily controlled through the use of appropriate mitigation measures which include: • use of sediment traps; and • adequate maintenance of drainage systems to prevent flooding and overflow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.9	Construction site should be provided with adequately designed perimeter channel and pretreatment facilities and proper maintenance. The boundaries of critical areas of earthworks should be marked and surrounded by dykes or embankments for flood protection. Temporary ditches should be provided to facilitate runoff discharge into the appropriate watercourses, via a silt retention pond. Permanent drainage channels should incorporate sodiment basins or traps and baffles to enhance deposition rates. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.10	Ideally, construction works should be programmed to minimise surface excavation works during the rainy season (April to September). All exposed earth areas should be completed as soon as possible after earthworks have been completed, or alternatively, within 14 days of the cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.11	Sedimentation tanks of sufficient capacity, constructed from pre-formed individual cells of approximately 6 to $8m^3$ capacity, are recommended as a general mitigation measure which can be used for settling surface runoff prior to disposal. The system capacity is flexible and able to handle multiple inputs from a variety of sources and particularly suited to applications where the influent is pumped.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.12	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.13	Measures should be taken to minimize the ingress of rainwater into trenches. If excavation of trenches in wet seasons is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.14	Open stockpiles of construction materials (for examples, aggregates, sand and fill material) of more than 50m ² should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.15	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul severe. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.16	Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecast, and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S5.8.17	Oil interceptors should be provided in the drainage system and regularly cleaned to prevent the release of oils and grease into the storm water drainage system after accidental spillages. The interceptor should have a bypass to prevent flushing during periods of heavy rain.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.18	All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and located wheel washing bay should be provided at every site exit, and washwater should have sand and sitt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and sithy water to public roads and drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.19	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.20	It is recommended that on-site drainage system should be installed prior to the commencement of other construction activities. Sediment traps should be installed in order to minimise the sediment loading of the effluent prior to discharge into foul sewers. There shall be no direct discharge of effluent from the site into the sea.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.21	All temporary and permanent drainage pipes and culverts provided to facilitate runoff discharge should be adequately designed for the controlled release of storm flows. All sediment control measures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rain storms. The temporarily diverted drainage should be reinstated to its original condition when the construction work has finished or the temporary diversion is no longer required.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.22	All fuel tanks and storage areas should be provided with locks and be located on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank, to prevent spillef fuel oils from reaching the coastal waters.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.23	Minimum distances of 100m shall be maintained between the existing or planned stormwater discharges and the existing or planned seawater intakes during construction and operational phases	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, TMDSS
\$5.8.24	Under normal circumstances, groundwater pumped out of wells, etc. for the lowering of ground water level in basement or foundation construction, and groundwater seepage pumped out of tunnels or caverus under construction should be discharged into storm drains after the removal of silt in silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.25 - S5.8.27 & Table 5.18	Grouting would be adopted as measure to reduce the groundwater inflow into the tunnel. During the tunnel excavation, the inflow rate of groundwater into the tunnel will be measured during the executation. The groundwater levels above the tunnel will also be monitored by piccometers. If the inflow rate exceeds the pre-determined groundwater control criteria or the groundwater drawdown exceeds the required limit, pre-excavation groundwater level by out the top top the inflow. No significant change of groundwater levels would therefore be expected. Any chemicals/ foaming agents which would be entrained to the groundwater should be biodegradable and non- toxic throughout the tunnel construction. Potential groundwater quality impact would be minimal as the used material is non-toxic and biodegradable. No adverse groundwater quality would therefore be expected. Prescriptive measures in the form of an Action Plan with pre-emptive and re- active to preserve the groundwater levels at all times during the tunnel construction are set out in Table 5.18.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO, Buildings Ordinance
S5.8.28	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be recirculated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phas	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.29 - S5.8.31	Wastewater generated from the washing down of mixing trucks and drum mixers and similar equipment should whenever practicable be recycled. The discharge of wastewater should be kept to a minimum. To prevent pollution from wastewater overflow, the pump sump of any water recycling system should be provided with an online standby pump of adequate capacity and with automatic alternating devices. Under normal circumstances, surplus wastewater may be discharged into foul sewers after treatment in silt removal and pH adjustment facilities (to within the pH range of 6 to 10). Disposal of wastewater into storm drains will require more elaborate treatment.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

Cinotech

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.32	All vehicles and plant should be cleaned before they leave a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and all its tettled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.33	Bentonite slurries used in diaphragm wall and borepile construction should be reconditioned and reused wherever practicable. If the disposal of a certain residual quantity cannot be avoided, the used slurry may be disposed of at the marine spoil grounds subject to obtaining a marine dumping licence from EPD on a case-by-case basis.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.34	If the used bentonite slurry is intended to be disposed of through the public drainage system, it should be treated to the respective effluent standards applicable to foul sewer, storm drains or the receiving waters as set out in the WPCO Technical Memorandum on Effluent Standards.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.35	Water used in water testing to check leakage of structures and pipes should be reused for other purposes as far as practicable. Surplus unpolluted water could be discharged into storm drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.36	Sterilization is commonly accomplished by chlorination. Specific advice from EPD should be sought during the design stage of the works with regard to the disposal of the sterilizing water. The sterilizing water should be reused wherever practicable.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Design Stage and Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.37	Before commencing any demolition works, all sewer and drainage connections should be sealed to prevent building debris, soil, sand etc. from entering public sewers/drains.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.38	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be discharged into foul severs, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.39	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10 before discharging into foul sewers. If there is no public foul sewer in the vicinity, the neutralized wastewater should be tinkered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$5.8.40	Wastewater collected from canteen kitchens, including that from basins, sinks and floor drains, should be discharged into foul sewer via grease traps capable of providing at least 20 minutes retention during peak flow.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.41	Drainage serving an open oil filling point should be connected to storm drains via a petrol interceptor with peak storm bypass.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
\$5.8.42	Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.43	Construction work force sewage discharges on site are expected to be connected to the existing trunk sewer or sewage treatment facilities. The construction sewage may need to be handled by portable chemical toilets prior to the commission of the on-site sewer system. Appropriate numbers of portable toilets shall be provided by a licensed contractor to serve the large number of construction workers over the construction site. The Contractor shall also be responsible for waste disposal and maintenance practices.	Control potential impacts from construction site runoff and land-based construction	CEDD's Contractors	Work site	Construction Phase	ProPECC PN 1/94, EIAOTM, WPCO
S5.8.44	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.45	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO
S5.8.46	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes" published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows: suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport; chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents; and storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	Control potential impacts from accidental spillage of chemicals	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO, WDO
S5.8.47	Collection and removal of floating refuse should be performed at regular intervals on a daily basis. The contractor should be responsible for keeping the water within the site boundary and the neighbouring water free from rubbish.	Control potential impacts from floating refuse and debris	CEDD's Contractors	Work site	Construction Phase	EIAO-TM, WPCO,
Ecological Impact						
\$6.8.4	Measures to Minimize Disturbance Use of Quiet Mechanical Plant during the construction phase should be adopted wherever possible. Hoarding or fencing should be erected around the works area boundaries during the construction phase. The hoarding would screen adjacent habitats from construction phase activities, reduce noise disturbance to these habitats and also to restrict access to habitats adjacent to works areas by site workers: • Regular spraying of haul roads to minimize impacts of dust deposition on adjacent vecention and habitats during the construction activities	Minimize noise, human and traffic disturbance to terrestrial habitat and wildlife; and reduce dust generation	Design Team / Contractor	Land-based works are	Construction Phase	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.5	Standard Good Site Practice • Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats. • Construction activities should be restricted to works areas that should be clearly demarcated. The works areas should be provided to collect general refuse and construction wastes. The wastes should be provided to collect general refuse and construction wastes. The wastes should be provided to collect general refuse and construction wastes. The wastes should be provided to collect general refuse and construction are run-off. • Open burning on works sites is illegal, and should be strictly prohibited. • Measures should also be put into place so that litter, fuel and solvents do not enter the nearby watercourses.	Reduce disturbance to surrounding habitats	Contractor	Land-based works are	Construction Phase	N/A
\$6.8.6	Measure to Minimize Groundwater Inflow The drained tunnel construction method with groundwater inflow control measures would generally be adopted. During the tunnel excavation, pre-excavation grouting could be adopted to reduce the groundwater inflow and ensure that the tunnel would meet the long term water tightness requirements.	Minimize groundwater inflow	Contractor	Tunnel	Construction Phase	N/A
\$6.8.8	 Measure to Minimize Impact on Corals Coral translocation It is recommended to translocate the affected coral colonies, except the locally common Oblastrea crispata, within the reclamation area and bridge footprint to the other suitable locations as far as practicable. The coral translocation should be conducted during the winter months (November-March) in order to avoid disturbance during their spawning period (i.e. July to October). A detailed coral translocation plan with a description on the methodology for pretranslocation coral survey, translocation methodology, identification/proposal of coral recipient site, monitoring methodology for posttranslocation should be prepared during the detailed design stage. The coral translocation plan should be subject to approval by relevant authorities (e.g. EPD and AFCD) before commencement of the coral translocation. Post translocation for of coral translocation. Post translocation plan should be unspecified to assess any adverse and unacceptable impacts to the translocation. A coral monitoring programme is recommended to assess any adverse and unacceptable impacts to the translocation monitoring survey should include observations on the presence, survival, health condition and growth of the translocated coral colonics. These parameters should then be compared with the baseline results collected from the pre-translocation survey. 	Minimize loss of coral	Design team, contractor, project operator	Within reclamation areas and pier footprint	Prior construction	N/A

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$6.8.9 \$6.8.10	Measure to Control Water Quality Impact • Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. • Diverting of the site runoff to silt rap facilities before discharging into storm drain; • Proper waste and dumping management; and • Standard good-site practice for land-based construction.	Control water quality impact, especially on suspended solid level; minimize the contamination of wastewater discharge, accidental chemical spillage and construction site runoff to the receiving water bodies	Design Team, contractor	Marine and landbased works area	Construction phase	WQO
\$6.8.11	Compensation for Vegetation Loss • Felling of mature trees should be compensated by planting of standard or heavy standard trees within or in vicinity of the affected area as far as practicable. Such compensatory planting for trees should be provided with at least a 1:1 ratio. In addition, vegetation at the temporarily affected area should be reinstated with species similar to the existing condition.	Compensate for the vegetation loss	Design Team, contractor	Land-based works area	Construction phase	N/A
Fisheries Impact						
\$7.7.3	Measure to Control Water Quality Impact Deployment of silt curtains around the active stone column installation points, opening of newly installed seawall and marine works area. 	Control water quality impact, especially on suspended solid level	Design Team / Contractor	Marine work area	Construction phase	WQO
Waste Management (Construction Phase)					
\$8.6.3	Good Site Practices and Waste Reduction Measures Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes senerated at the site: Training of site personnel in site cleanliness, proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection of waste; Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; and Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.	To reduce waste management impacts	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
S8.6.4	Good Site Practices and Waste Reduction Measures (con't) Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; Encourage collection of aluminimum cans by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the workforce; Proper storage and site practices to minimize the potential for damage or contamination of construction materials; and Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.	To achieve waste reduction	Contractor	All work sites	Construction Phase	Waste Disposal Ordinance (Cap. 354) Land (Miscellaneous Provisions) Ordinance (Cap. 28)
\$8.6.5	Good Site Practices and Waste Reduction Measures (con't) The Contractor shall prepare and implement a WMP as part of the EMP in accordance with ETWB TCW No. 19/2005 which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from the construction activities. Such a management plan should incorporate site specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement the waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor.	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$8.6.6	Good Site Practices and Waste Reduction Measures (con't) C&D materials would be reused in the project and other local concurrent projects as far as possible. 	To achieve waste reduction	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.7	 Storage, Collection and Transportation of Waste Should any temporary storage or stockpiling of waste is required, recommendations to minimize the impacts include: Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimizing the potential of pollution: Maintain and clean storage areas routinely; Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and Different locations should be designated to stockpile each material to enhance reuse. 	To minimize potential adverse environmental impacts arising from waste storage	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.8/ Waste Management Plan	 Storage, Collection and Transportation of Waste (con't) Remove waste in timely manner; Waste collectors should only collect wastes prescribed by their permits; Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the Waste Disposal Ordinance (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 354) and the Land (Miscellaneous Provisions) Ordinance (Can. 28); Waste should be disposed of at licensed waste disposal facilities/ alternative disposal ground approved by RE and DEP; and Maintain records of quantities of waste generated, recycled and disposed. 	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	ETWB TCW No. 19/2005
S8.6.9/ Waste Management Plan	Storage, Collection and Transportation of Waste (con t) mptementation of trip texes system with reference to DE VD 1 C(W) 1N0. 02/010, Trip Ticket System for Disposal of Construction & Demolition Materials, to monitor disposal of waste and to control fly-tipping at PFRFs or landfills. A recording system for the amount of waste generated, recycled and disposed (including disposal sites) should be	To minimize potential adverse environmental impacts arising from waste collection and disposal	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010
S8.6.11 - S8.6.13/ Waste Management Plan	Sorting of C&D Materials Sorting of C&D Materials Sorting to be performed to recover the inert materials, reusable and recyclable materials before disposal off-site. Sopecific areas shall be provided by the Contractors for sorting and to provide temporary storage areas for the sorted materials. The C&D materials should at least be segregated into inert and non-inert materials, in which the inert portion could be reused and recycled in the reclamation as far as practicable before delivery to PFRFs. While opportunities for reusing the non-inert portion should be investigated before disposal of at designated handfills	To minimize potential adverse environmental	Contractor	All work sites	Construction Phase	DEVB TCW No. 6/2010 ETWB TCW No. 33/2002 ETWB TCW No. 19/2005
S8.6.17 – S8.6.20	 Sediments (con't) Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during boring, excavation, transportation and disposal of sediments or cement stabilization of sediment. A treatment area should be confined for carrying out the cement stabilization mixing and temporary stockpile. The area should be designed to prevent leachate from entering the ground. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). In order to minimise the potential odour / dust emissions during boring, excavation and transportation of the sediment, the excavated sediments should be kept wet during excavation boring and should be properly covered when placed on barges'trucks. Loading of the excavated sediment shury to the surrounding water. In order to minimise the eyosent to contaminated materials, workers should, when necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities should also be provided on site. 	To determine the best handling and treatment of sediment	Contractor	All works areas with sediments concern	Construction Phase	ETWB TCW No. 19/2005

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.24 - S8.6.28/ Waste Management Plan	 Stdiments (con't) The excavated sediments is expected to be loaded onto the barge and transported to the designated disposal sites allocated by the MFC. The excaveted sediment would be disposed of according to its determined disposal options and ETWB TC(W) No. 34/202. Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is nucleave avoided as far as possible. If temporary stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is nucleaved within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiling for otomininated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). 1. In order to minimise the potential odour / dust emissions during boring and the excavated sediment to the barge should be convolled to avoid splashing and overflowing of the scavated sediment to the barge should be controlled to avoid splashing and overflowing of the scavated sediment to the barge should be controlled to avoid splashing and overflowing of the scavated sediment to the barge should be controlled to avoid splashing and overflowing of the scavated sediment should be key to the surrounding water. 	To ensure handling of sediments are in accordance to statutory requirements	Contractor	All works areas with sediments concern	Construction Phase	ETWB TC(W) No. 34/2002 & Dumping at Sea Ordinance
S8.6.26/ Waste Management Plan	Chemical Wastes. If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste, container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre at Tsing Yi, or other licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	To ensure proper management of chemical waste	Contractor	All works sites	Construction Phase	Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes Waste Disposal (Chemical Waste) (General) Regulation

J-11

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S8.6.27/ Waste Management Plan	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of wind blown' light material. 	To ensure proper management of general refuse	Contractor	All works sites	Construction Phase	Public Health and Municipal Services Ordinance (Cap. 132)
Impact on Cultural H	eritage (Construction Phase)			<u>.</u>		<u> </u>
\$9.6.4	Dust and visual impacts • Temporarily fenced off buffer zone with allowance for public access (minimum 1 m) should be provided: • The open yard in front of the temple should be kept as usual for annual Tin Hau festival; • Monitoring of vibration impacts should be conducted when the construction works are less than 100m from the temple.	To prevent dust and visual impacts	Contractors	Work areas	Construction Phase	EIAO; GCHIA; AMO
\$9.6.4	Indirect vibration impact • Vibration level is suggest to be controlled within a peak particle velocity (ppv) limit of 5mm/s measured inside the historical buildings; • Monitoring of vibration should be carried out during construction phase. • Tilting and settlement monitoring should will be applied on the Cha Kwo Ling Tin Hau Temple as well. • A proposal with details for the mitigation measures and monitoring of impacts on built heritage shall be submitted to AMO for commencement of work.	To prevent indirect vibration impact	Contractors	Work areas	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Built Heritage Mitigation Plan	 Established Alert, Alarm and Action Level for the monitoring parameters. To increase the instrumentation monitoring and reporting frequency. To propose detailed action plan or contingency plan for the Engineer's approval when AAA Level is reached or exceeded. 	To prevent vibration impacts	NE/2015/01	Tin Hau Temple	Construction Phase	Vibration Limits on Heritage Buildings by CEDD; GCHIA; AMO.
Landscape and Visua	l Impact (Construction Phase)					
Table 10.8.1/ Landscape Mitigation Plan	CMI - Construction area and contractor's temporary works areas to be minimised to avoid impacts on adjacent landscape.	Avoid impact on adjacent landscape areas	CEDD (via Contractor)	General	Construction planning and during construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM2 - Reduction of construction period to practical minimum.	Minimise duration of impact	CEDD (via Contractor)	N/A	Construction planning	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM3 - Topsoil, where the soil material meets acceptable criteria and where practical, to be stripped and stored for re-use in the construction of the soft landscape works. The Contract Specification shall include storage and reuse of topsoil as appropriate.	To allow re-use of topsoil	CEDD (via Contractor)	General	Site clearance	As per the Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM4 - Existing trees at boundary of site and retained trees within site boundary to be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification, under which the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage).	To minimize tree loss	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance and throughout construction period	ETWB TC 3/2006 and as per tree protection measures in Particular Specification

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
Table 10.8.1/ Landscape Mitigation Plan	CM5 - Trees unavoidably affected by the works shall be transplanted where practicable. Where possible, trees should be transplanted direct to permanent locations rather than temporary holding nurseries. A detailed tree transplanting specification shall be provided in the Contract Specification and sufficient time for preparation shall be allowed in the construction programme.	To maximize preservation of existing trees	CEDD (via Contractor)	As per approved Tree Removal Application(s)	Site clearance	ETWB TC 3/2006 and as per tree protection measures in Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM6 - Advance screen planting of fast growing tree and shrub species to noise barriers and hoardings. Trees shall be capable of reaching a height >10m within 10 years.	To maximize screening of the works	CEDD (via Contractor)	At Lam Tin Interchange and edge of Road P2 landscape deck, TKO	Beginning of construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM7 - Hydroseeding or sheeting of soil stockpiles with visually unobtrusive material	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	As per Particular Specification
Table 10.8.1/ Landscape Mitigation Plan	CM8 - Control of night-time lighting by hooding all lights and through minimisation of night working periods.	To reduce visual intrusion	CEDD (via Contractor)	General	Throughout construction period	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM9 - Screening of works areas with hoardings with appropriate colours compatible with the surrounding area	Reduction of visual intrusion	CEDD (via Contractor)	Project site Boundary	Excretion of site hoarding	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM10 - Avoidance of excessive height and bulk of site buildings and structure	Reduction of visual intrusion and integration with environment	CEDD (via Contractor)	Built structures	Design and construction stage	N/A
Table 10.8.1/ Landscape Mitigation Plan	CM11 - Limitation of run-off into freshwater streams, ponds and sea areas	Avoidance of contamination of water courses and water bodie	CEDD (via Contractor)	TKO reclamation, TKO tunnel portal, Cha Kwo Ling roadworks	Throughout construction period	N/A
Table 10.8.1	CM12 - Minimise area of reclamation and design the edges sensitively to tie in with adjacent coastline characte	Minimise loss of Junk Bay and integration with existing coastlin	CEDD (via Contractor)	Temporary reclamation for barging points at TKO and Lam Tin and permanent reclamation for TKO Interchange slip roads and Road P2	Construction planning and reclamation stages	N/A
Landfill Gas Hazard	(Design and Construction Phase)					
\$11.5.9	A Safety Officer, trained in the use of gas detection equipment and landfill gas-related hazards, should be present on site throughout the groundworks phase. The Safety Officer should be provided with an intrinsically safe portable instrument, which is appropriately calibrated and able to measure the following gases in the ranges indicated below: Methane 0-100% LEL and 0100% v/v Carbon dioxide 0-100% Oxygen 0-21%	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
\$11.5.10 \$11.5.25	 Safety Measures • For staff who work in, or have responsibility for "at risk" area, such as all excavation workers, supervisors and engineers working within the Consultation Zone, should receive appropriate training on working in areas susceptible to landfill gas, fire and explosion hazards. • An excavation procedure or code of practice to minimize landfill gas related risk should be devised and carried out. • No worker should be allowed to work alone at any time in or near to any excavation. At least one other worker should be available to assist with a rescue if needed. • Smoking, naked flames and all other sources of ignition should be prohibited within 15m of any excavation or ground-level confined space. "No smoking" and "No naked flames' notices should be posted prominently on the construction site and, if necessary, special areas should be designed for smoking. • Welding, flame-cutting or other hot works should be confined to open areas at least 15m from any trench or excavation. • Welding, flame-cutting or other hot works may only be carried out in trenches or confined spaces when controlled by a "premit to work" procedure, properly authorized by the Safety Officer (or, in the case of small developments, other appropriately qualified person). • The permit to work procedure should also require the presence of an appropriately qualified person, in attendance outside the confined area', who should be responsible for reviewing the gas measurements as they are made, and who should have executive responsibility for suspending the work in the event of funacceptable or hazardous conditions. Only those workers who are appropriately trained and fully avare of the potentially hazardous conditions. Which may arise should be permitted to carry out hot works in confined area. • Where there are any temporary site offices, or any other buildings located within the Sai Tso Wan Landfill Consultation Zone which have enclosed spaces with the c	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessme Guidance Note Labour Department's C of Practice for Safety and Health at Wo in Confined Space

EIA Ref. / EP Submission	Recommended Mitigation Measures	Objectives of the recommended Measures & Main Concerns to address	Who to implement the measures?	Location of the measures	When to Implement the measures?	What requirements or standards for the measures to achieve?
S11.5.10 S11.5.25	 The contractor should formulate a health and safety policy, standards and instructions for site personnel to follow. All personnel who work on the site and all visitors to the site should be made aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices (in Chinese and English) should be posted at prominent position around the site warning danger of the potential hazards. Service runs within the Consultation Zone should be designated as "special routes"; utilities companies should be informed of this and precautionary measures should be implemented. Precautionary measures should include ensuring that staff members are aware of the potential hazards of working in confined spaces such as manholes and service chambers, and that appropriate monitoring procedures are in place to prevent hazards due to asphyxiating atmospheres in confined spaces. Detailed guidance on entry into confined spaces (Labour Department, Hong Kong). Periodically during ground-works construction within the 250m Consultation Zone, the works area should be monitored for methane, carbon dioxide and axygen using appropriately calibrated portable gas detection equipment. The monitoring frequency and areas to be monitored should be set down prior to commencement of ground-works either by the Safety Officer or an approved and appropriate/ appropriate/ approved. 					
\$11.5.26 - \$11.5.31	 Monitoring Routine monitoring should be carried out in all excavations, manholes, chambers, relocation of monitoring wells and any other confined spaces that may have been created. All measurements in excavations should be made with the extended monitoring tube located not more than 10 mm from the exposed ground surface. Monitoring should be performed properly to make sure that the area is free of landfill gas before any man enters into the area. For excavations deeper than 1m, measurements should be carried out: at the ground surface before excavation commences;- immediately before any worker enters the excavation; at the beginning of each working day for the entire period the excavation remains open; and periodically throughout the working day whilst workers are in the excavation. For excavations between JU0mm and 1 m deep, measurements should be carried out: directly after the excavation in remains open. For excavations between JU0mm and i m deep, measurements should be arried out. Depending on the results of the measurements, actions required will wary and should be safety Officer or other appropriately qualified person. Depending on the results of the measurements, actions required will wary and should be set down by the Safety Officer or other appropriately qualified person. The exact frequency of monitoring should be determined prior to the commeneent of works, but should be at a record of safe working conditions with copies of the size diary and sub-totage on before starting the work of the day. Measurement shall be recorded and kept as a record of safe working conditions with copies of the size diary and submited to the Engineer for approximal. The Contractor may elect to carry out monitoring via an automated monitoring system. 	Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note
\$11.5.32	The hazards from landfill gas during the construction stage within the Sai Tso Wan Landfill Consultation Zone should be minimized by suitable precautionary measures recommended in Chapter 8 of the Landfill Gas Hazard Assessment Guidance Note.	construction stage within the Sai Tso Wan Protect the workers from landfill gas hazards	Contractor	Project sites within the Sai Tso Wan Landfill Consultation Zone	Construction phase	EPD's Landfill Gas Hazard Assessment Guidance Note

Table II - Observation / Reminder / Non-compliance made during Site Audit

Key:
V Observation/reminder was made during site audit but improved/rectified by the contractor in the next site audit

X Observation/reminder was made during site audit but not yet improved/rectified by the contractor in the next site audit

Follow up action will be reported in next reporting month

* Non-compliance of mitigation measure

· Non-compliance but improved by the contractor

EIA Ref	Recommended Mitigation Measures	Details of Reminder/Observation	Recorded Date	Status						
Air Quality										
Construction Noise Impact										
Water Quality	' Impact									
	Pounding water should be avoided.	Stagnant muddy water was observed.	26 May 2022	#						
Ecological Imp	pact									
Fisheries Impa	act									
Waste Manage	ement									
	Drip tray should be provided to prevent leaked oil from entering	No drip tray was provided for contain the potential	12 May 2022							
	drainage system during handling of chemical.	leakage from chemical was observed.	12 May 2022	v						
Landscape and	Landscape and Visual Impact									
Landfill Gas H	Iazards									

APPENDIX L EVENT AND ACTION PLANS

Event and Action Plan for Air Quality (Dust)

	ACTION									
EVENT	ET	IEC	ER	CONTRACTOR						
Action level being exceeded by one sampling	 Identify source, investigate the causes of complaint and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate. 						
Action level being exceeded by two or more consecutive sampling	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 						

Limit level being exceeded by one sampling	 If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. Identify source, investigate the causes of exceedance and propose remedial measures; Inform Contractor ,IEC, ER, and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; 	 Confirm receipt of notification of exceedance in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification; Implement the agreed proposals;

5.	Carry out analysis of Contractor's	3. Supervise the implementation of	4. Ensure remedial measures	4. Resubmit proposals if problem still
	working procedures to determine	remedial measures.	properly implemented;	not under control;
	possible mitigation to be		5. If exceedance continues, consider	5. Stop the relevant portion of works
	implemented;		what portion of the work is	as determined by the ER until the
6.	Arrange meeting with IEC and		responsible and instruct the	exceedance is abated.
	ER to discuss the remedial actions		Contractor to stop that portion of	
	to be taken;		work until the exceedance is	
7.	Assess effectiveness of		abated.	
	Contractor's remedial actions and			
	keep IEC, EPD and ER informed			
	of the results;			
8.	If exceedance stops, cease			
	additional monitoring.			

Event and Action Plan for Construction Noise

EVENT				ACT	TION	I		
		ЕТ		IEC		ER		CONTRACTOR
Action Level	1.	Notify IEC and Contractor;	1.	Review the analysed results submitted by the ET;	1.	Confirm receipt of notification of failure in	1. 5	Submit noise mitigation proposals to IEC;
	2.	Carry out investigation;	2.	Review the proposed remedial measures by the		writing;	2. 1	Implement noise mitigation proposals.
	3.	Report the results of investigation to the IEC, ER		Contractor and advise the ER accordingly;	2.	Notify Contractor;		
		and Contractor;	3.	Supervise the implementation of remedial	3.	Require Contractor to propose remedial measures		
	4.	Discuss with the Contractor and formulate		measures.		for the analysed noise problem;		
		remedial measures;			4.	Ensure remedial measures are properly		
	5.	Increase monitoring frequency to check mitigation				implemented.		
		effectiveness.						
Limit Level	1.	Identify source;	1.	Discuss amongst ER, ET, and Contractor on the	1.	Confirm receipt of notification of failure in	1.	Take immediate action to avoid further
	2.	Inform IEC, ER, EPD and Contractor;		potential remedial actions;		writing;		exceedance;
	3.	Repeat measurements to confirm findings;	2.	Review Contractors remedial actions whenever	2.	Notify Contractor;	2.	Submit proposals for remedial actions
	4.	Increase monitoring frequency;		necessary to assure their effectiveness and advise	3.	Require Contractor to propose remedial measures		to IEC within 3 working days of notification;
	5.	Carry out analysis of Contractor's working		the ER accordingly;		for the analysed noise problem;	3.	Implement the agreed proposals;
		procedures to determine possible mitigation to be	3.	Supervise the implementation of remedial	4.	Ensure remedial measures properly implemented;	4.	Resubmit proposals if problem still not under
		implemented;		measures.	5.	If exceedance continues, consider what portion of		control;
	6.	Inform IEC, ER and EPD the causes and actions				the work is responsible and instruct the Contractor	5.	Stop the relevant portion of works as determined
		taken for the exceedances;				to stop that portion of work until the exceedance is		by the ER until the exceedance is abated.
	7.	Assess effectiveness of Contractor's remedial				abated.		
		actions and keep IEC, EPD and ER informed of						
		the results;						
	8.	If exceedance stops, cease additional monitoring.						

Parameter	Limit Level	Action		
	<19%	• Ventilate to restore oxygen to >19%		
Ovugan		• Stop works		
Oxygen	<18%	• Evacuate personnel/prohibit entry		
		• Increase ventilation to restore oxygen to >19%		
	>100/1 EL (i a > 0.50/hy yalyma)	• Prohibit hot works		
	>10% LEL (i.e. > 0.5% by volume)	• Ventilate to restore methane to $<10\%$ LEL		
Methane		• Stop works		
	>20% LEL (i.e. > 1% by volume)	• Evacuate personnel / prohibit entry		
		• Increase ventilation to restore methane to <10% LEL		
	>0.5%	• Ventilate to restore carbon dioxide to $< 0.5\%$		
Carbon		• Stop works		
Dioxide	>1.5%	• Evacuate personnel / prohibit entry		
		\bullet Increase ventilation to restore carbon dioxide to <0.5%		

APPENDIX M SUMMARIES OF ENVIRONMENTAL COMPLAINT, WARNING, SUMMON AND NOTIFICATION OF SUCCESSFUL PROSECUTION

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting Month: May 2022

Table M1Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution Received in the Reporting
Period

]	Log Ref.	Location	Received Date	Details of Complaint/warning/su mmon and prosecution	Nature	Investigation/Mitigation Action	Status
	-	-	-	-	-	-	-

Remarks: No environmental complaint/ warning/summon and prosecution were received in the reporting period.

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Table M2	Cumulative Log for Environmental Complaint, Warning, Summon and Notification of Successful Prosecution
----------	--

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N02	Portion T1	10-Oct- 2020	Resident of Yau Lai Estate complained that i) an excavator operated before 7 am on 9 and 10 October 2020; and, ii) the height of noise barriers are not sufficient for noise reduction.	Noise	 Contractor was recommended to scheduled noisy works to less sensitive hours (e.g. normal weekdays between 08:00-19:00) to minimize noise nuisance. Since the complaint location stated in part II is situated out of the project boundary and within the other construction site, no investigation shall be conducted for non-project related complaint. 	Closed
		9-Feb- 2021	Resident of Cha Kwo Ling village revealed that some breaking noise was heard at his/her residence (near Cha kwo Ling Main Street) from the ground at about 20:00 on 08 Feb, 2021		• The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside	
Complaint #N04	Portion T16 March 2021The complainant informed that they continues to hear breaking noise during 3-4 a.m. and caused serious noise nuisance to the residents.	Noise	the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance.	Closed		

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Reporting		y 2022		· · · · ·		
Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0071-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
		18 July 2021	Complainant informed that breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) from the ground during 3-4 a.m. on 17 Jul and 18 Jul 2021.		• The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne	
Complaint #N05	Portion T1	27 July 2021	Complainant further informed that they continued to hear underground breaking noise during 3-5 a.m. on 27 July 2021.	Noise	 noise nuisance. A valid CNP was hold and the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
					 continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE0399-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	
Complaint #N06	Portion T1	03-Nov- 2021	Complainant informed that underground breaking noise was heard at his/her residence (near Cha Kwo Ling Main Road) at about 10 p.m. on 03 Nov 2021. Also, the complainant further informed that recently they continued to hear underground breaking noise which had caused serious noise nuisance to the residents.	Noise	 No major construction noise related environmental deficiency was identified during ad-hoc inspection carried out by ET, RE and the Contractor representative on 12 November 2021. The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side on the evening time and night- time of the date of complaint are considered as one of the potential noise source of the ground borne noise nuisance. 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
Complaint #N06	Portion T1	25-Nov- 2021	Follow up complaint from the same complainant which informed that there was still ground bound noise nuisance after 10 p.m occasionally. The complainant further requested if the relevant works that may contribute to ground bound noise nuisance could be stopped after 10 p.m.	Noise	 A valid CNP was hold and the investigation is still undertaken in order to investigate the construction activities being taken were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP. According to the condition 3.d point 5 of the CNP (GW-RE1035-21), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

	Keporting I	<u>ionen: ma</u>	, 2022				
	Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
	Complaint #N07	Portion	17-Feb- 22	Complainant informed that noise from drilling activities near Tin Hau Temple was perceived all day.	Noise	 The construction activities of Trunk Road T2 conducted inside the tunnel area and the construction activities of TKO-LT Tunnel conducted inside the tunnel section at Kwun Tong Side are considered as one of the potential noise source of the ground borne noise nuisance. A valid CNP was hold and the construction activities being taken were complied with the relevant 	Closed
		T1	24- March-22	Follow up complaint from the same complainant was received and he/she informed that the day time ground-borne noise nuisance had deteriorated this week.	INDISE	 Were complied with the relevant CNP. Blast door was fully enclosed when construction activities were carried out within tunnel area to prevent, reduce or minimize the emission of airborne noise In addition, the Contractor should still maintain good site practices, such as schedule noisy work to the less sensitive hours and provide 	Closed

Appendix M – Summary of Environmental Complaint, Warning, Summon and Notification of Successful Prosecution

Log Ref.	Location	Received Date	Details of Complaint/warning/summon and prosecution	Nature	Investigation/Mitigation Action	Status
		12-April- 22	3 rd complaint from the same complainant was received again, he/ she complained that his/ her family were affected by the noise from construction site of T2 at the night-time period and felt no improvement on this issues.		 regularly maintenance for PMEs. Contractor is recommended to continue to strictly follow the requirements in the relevant CNP and the approved CNMP. According to the condition 3.d point 5 of the CNP (GW-RE1201-21, GW-RE0199-22), the immediate remedial action shall be implemented in case adverse ground-borne noise impact on any noise sensitive receiver is received. 	

APPENDIX N SUMMARY OF EXCEEDANCE

Contract No. ED/2018/04

Trunk Road T2 and Infrastructure Works for Developments at the Former South Apron

Appendix N – Summary of Exceedance

Reporting Period: May 2022

(A) Exceedance Report for Air Quality

No Action/ Limit Level exceedance of 24hr TSP monitoring was recorded in this reporting month.

No Action/ Limit Level exceedance of 1hr TSP monitoring was recorded in this reporting month.

(B) Exceedance Report for Construction Noise

No Action Level exceedance was recorded due to the documented complaint in the reporting month.

One (1) Limit Level exceedance for construction noise monitoring was recorded in the reporting month.

Date	Monitoring Location	Measured Level (L _{eq} dB(A))	Baseline Noise Level (L _{eq} dB(A))	Construction Noise Level (L _{eq} dB(A))	Limit Level
10 May 2022	CM1	77.9	65.5	<u>78</u>	75

The results of exceedance investigation are attached as below.

(C) Exceedance Report for Landfill Gas

(NIL in the reporting month).

Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

NOE No. 220510_noise (CM1) Exceedance Level: Limit

Time of Measurement: 15:18 -16:18

Date of Noise Monitoring: <u>10 May 2022</u>

Part A – Exceedance Summary Tables

Table I:Parameter(s) – Construction Noise

Station	Location	Time	Measured Level (L _{eq} dB(A))	Baseline Noise Level (L _{eq} dB(A))	Construction Noise Level (L _{eq} dB(A))	Action Level	Limit Level (L _{eq} dB(A))	Level exceeded	
CM1	Nga Lai House, Yau Lai Estate Phase 1,	15:18	77.9	65.5	<u>77.6</u>	When one documented	75	Limit	
CMI	Yau Tong	15:48	77.2	03.5	<u>76.9</u>	complaint is received.	15	Limit	

Field Observation(s) and Conclusion

(a)	Statement of exceedance(s))
-----	----------------------------	---

Construction noise measured at CM1 exceeded the construction noise (day time) limit level.

(b) Cause of exceedance(s)

According to the observation of our field staff, the major noise source(s) and/or reason(s) for exceedance identified at CM1 is/are as follow:

- 1. A breaker was being operated at Portion IVC of TKOLTT during monitoring.
- 2. Some percussive / breaking noise from the site of Lam Tin Interchange was also observed during monitoring
- 3. Road traffic along the adjacent slip road approaching to EHC tunnel.
- 4. Blast door was fully enclosed to restrict noise from PME operated inside tunnel area (See Photo 1).
- 5. Noise barriers were erected on the site of Trunk Road T2 (See Photo 2).

Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

Photo Record



Environmental Permit No.: EP-458/2013/C Environmental Team for Trunk Road T2

- Notification of Exceedances

Part B – Conclusion:

Based on the finding(s) and observation(s) above, the limit level exceedance of construction noise recorded at station CM1 on 10 May 2022 was due to the construction activities of the TKOLTT project. Therefore, the exceedance is considered as **non-project related**.

Part C – Recommendation:


Although the exceedance is considered as non-project related, it is recommended that the following construction noise mitigation measures shall always be implemented on site to reduce/ minimize the construction noise nuisance due to the construction activities.

- 1. Use of temporary or fixed noise barriers with a surface density of at least 10kg/m2 to screen noise from movable and stationary plant;
- 2. Use of acoustic fabric for the silent piling system, drill rigs, rock drills etc;
- 3. Only well-maintained plant should be operated on-site and plants should be serviced regularly during the construction period;
- 4. Mobile plant, if any, should be sited as far from NSRs as possible;
- 5. Use of site hoarding as a noise barrier to screen noise at low level NSRs;
- 6. Machines and plant that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum; and
- 7. Any material stockpiles and other structures should be effectively utilized, wherever practicable, to screen the noise from on-site construction activities.

APPENDIX O TENTATIVE CONSTRUCTION PROGRAMME

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 December	January	Fe	ebruary	March		Apri	2022	2 May		June)		July	Augus	t
ED/2040/04 Trunk Dood T2	005	20 Son 20	29-Jun-24	13-Mar-21 A	05-Jul-24	8 05 12 19 20	02 09 16		13 20	27 06 13	20 27	03 10	17 24 0	1 08 15	22	29 05 12	19 20	6 03 1	0 17 24	31 07 14	
ED/2018/04 - Trunk Road T2		30-Sep-20																			
DESIGN SUBMISSION & APPROVAL	350	03-Oct-20		15-Mar-21 A	•									· 	-++-						
GENERAL	199	22-Jan-21	20-Dec-21	10-Sep-21 A	14-Jun-22			· · · · · · · · · · · · · · · · · · ·													
DDA Roadworks and Street Furniture	123	19-Jul-21	19-Jul-21	25-Oct-21 A																	
DDA - 3rd Review by SO	35			25-Oct-21 A		DDA - 3rd Review b								· · · · · · · · · · · · · · · · · · ·			 				
DDA - SO Consent for DDA Submission	0		19-Jul-21			DDA - SO Consent f	or DDA Submission	,									 				
DDA Traffic Sign, Road Marking & Sign Gantry	52	20-Dec-21	20-Dec-21	25-Oct-21 A										· · · · · · · · · · · · · · · · · · ·							
DDA - 3rd Review by SO	35			25-Oct-21 A		DDA - 3rd Review b								· · · · · · · · · · · · · · · · · · ·							
DDA - SO Consent for Construction	0		20-Dec-21		02-Dec-21 A	♦ DDA	SO Consent for Co	onstruction													
DDA Street Lighting (AGR/ DPR/ S20/ L10/ L18)	108	22-Jan-21	22-Jan-21	25-Nov-21 A	29-Mar-22 A																
DDA - Further information required by SO	12			25-Nov-21 A	21-Dec-21 A		- Further informatio	on required by SC)												
DDA - 7th Sub	0				21-Dec-21 A	DDA	- 7th Sub														
DDA - 7th Review by SO	35			22-Dec-21 A	07-Jan-22 A		DDA - 7th	Review by SO													
DDA - Further information required by SO	12			08-Jan-22 A				DDA Furt	ther informat	on required by SO											
DDA - 8th Sub	0				27-Jan-22 A			◆ DDA - 8th	Sub												
DDA - 8th Review by SO	35			28-Jan-22 A	29-Mar-22 A							DA - 8th Re	view by SO								
DDA - SO Consent for DDA Submission	0		22-Jan-21		29-Mar-22 A						♦ DI	DA - SO Co	nsent for DDA	A Submission							
DDA Landscape Design	199	20-May-21	22-Jul-21	10-Sep-21 A	14-Jun-22																
DDA - Further information required by SO	24	20-May-21	17-Jun-21	10-Sep-21 A	05-Jan-22 A		DDA - Furth	er information re	quired by SC												
DDA - 2nd Sub	0		17-Jun-21		05-Jan-22 A		◆ DDA - 2nd S	Sub													
DDA - 2nd Review by SO	35	18-Jun-21	22-Jul-21	06-Jan-22 A	14-Mar-22 A					DD/	A - 2nd Rev	view by SO									
DDA - Further information required by SO	24			15-Mar-22 A	10-May-22									DDA -	- Further	information rec	luired by S	SO			
DDA - 3rd Sub	0				10-May-22									◆ DDA -							
DDA - 3rd Review by SO	35			11-May-22	14-Jun-22												DDA - 3rd	Reviewby	SO		i
DDA - SO Consent for Construction	0		22-Jul-21		14-Jun-22									· - -		•	DDA - SO	Consent fo	r Constructio	n	ii
DEPRESSED ROAD [DPR]	195	05-Dec-20	19-Feb-21	09-Sep-21 A	11-May-22				· · · · · · · · · · · · · · · · · · ·								++				
DDA DPR - Portal Structure	195	05-Dec-20	19-Feb-21	09-Sep-21 A	11-May-22												++				
DDA - Review by IP / DC	28	05-Dec-20	01-Jan-21	09-Sep-21 A	07-Jan-22 A		DDA - Rev	view by IP / DC	·						-++-		++				
DDA - Further information required by SO	12	02-Jan-21	15-Jan-21	06-Oct-21 A	07-Jan-22 A		DDA - Fur	ther information r	equired by S	φ							++				
DDA - 2nd Sub	0		15-Jan-21		07-Jan-22 A		🔷 DDA - 2nd	Sub	·								++				
DDA - 2nd Review by SO	35	16-Jan-21	19-Feb-21	08-Jan-22 A	21-Feb-22 A			- 	D	0A - 2nd Review by	SO				-++-		++ 				
DDA - Further information required by SO	12			22-Feb-22 A	10-Mar-22 A					DDA - I	urther info	ormation rec	quired by SO			1	+ + + + + + + + + + + + +				; ;
DDA - 3rd Sub	0				10-Mar-22 A					◆ DDA - :	Brd Sub										
DDA - 3rd Review by SO	35			11-Mar-22 A	31-Mar-22 A				·;		1.1.1		eview by \$O				++ 				
DDA - Further information required by SO	12			01-Apr-22 A	06-Apr-22 A	· · · · · · · · · · · · · · · · · · ·			;			DDA -	Further inform	nation require	dbySO						
DDA - 4th Sub	0				06-Apr-22 A							DDA -	4th Sub	$\frac{1}{1}$ $\frac{1}{1}$ $$							
DDA - 4th Review by SO	35			07-Apr-22 A	11-May-22									DDA	- 4th Re	view by SO	+ +				
DDA - SO Consent for Construction	0		19-Feb-21		11-May-22				·					♦ DDA	- SO Co	nsent for Cons	truction				
Stage 1A Completion	0		19-Feb-21		11-May-22									♦ Stag	e 1A Coi	npletion	++				
WEST VENTILATION BUILDING [WVB]	303	10-Feb-21	11-Sep-21	14-May-21 A	18-Jul-22												$\frac{1}{1}$ $\frac{1}{1}$				
Page 1 of 26																Date		Revision	Chec	ked Appr	roved
Data Date: 30-Apr-22			ED/2	018/04	4 Trun	k Road T	2 and Ir	nfrastru	icture	e Works						18-Dec-19 22-Feb-20	00V 01V		WYu SPa/LLo	WYu	
Actual Milestone				fc	or Dev	elopment	s at Soi	uth Apr	on			B	OUYG	UES		09-Apr-20	01V	1	SPa/LLc	WYu	
Actual Work						•		•				TR	AVAUX P	JBLICS		17-Jul-20	01V		SPa/LLC		
Baseline Bar				Three	Month	ns Rolling	Progra	mme (Apr-2	22)						09-Oct-20 02-Jul-21	01V3		SPa/LLo SPa/LLo		
	3	3.5	\		/							102 11	~		Intra						

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	20 Dece)21 ember	January	February	March		April	2022	May	lune		lulv	August	
DDA WVB - ABWF	22.0	0(hum 01	11 Car 01	11 C	10 101 22			5 02 09 16 23	<u>30 06 13 20</u>	27 06 13	20 27 03	10 17 24	01 08	15 22 29	05 12 19	26 03	10 17 24	<u>31 07 14</u>	21 28
	220	06-Jun-21		11-Sep-21 A	18-Jul-22				· · · · · · · · · · · · · · · · · · ·	i i i i i i r	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·		A - Review by \$O					
DDA - Review by SO	28	06-Jun-21	03-Jul-21	11-Sep-21 A	06-May-22					, , , , , , , , , , , , , , , , , , ,		· · · · · · · · · · · · · · · · · · ·		A - Review by 50 A - Review by IP /	DC				
DDA - Review by IP / DC	28	06-Jun-21	03-Jul-21	11-Sep-21 A	06-May-22			-				·		A - Review by IP /					
DDA - Further information required by SO	30	05-Jul-21	07-Aug-21	07-May-22	13-Jun-22							·		-++			nation required b	y SU	
DDA - 2nd Sub	0		07-Aug-21		13-Jun-22					1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	·	· · · · · · · · · · · · · · · · · · ·			◆ DDA - 2	nd Sub			· · · · · · · · · · · · · · · · · · ·
DDA - 2nd Review by SO	35	08-Aug-21	11-Sep-21	14-Jun-22	18-Jul-22									· · · · · · · · · · · · · · · · · · ·			i i	nd Review by SC	i i l
DDA - SO Consent for Construction	0		11-Sep-21		18-Jul-22							· · · · · · · · · · · · · · · · · · ·					◆ DDA - S	O Consent for C	onstructio
DDA WVB - Aesthetic Design	301	10-Feb-21	20-Jul-21	14-May-21 A	15-Jul-22														
DDA - Review by IP / DC	28	10-Feb-21	09-Mar-21	14-May-21 A	06-May-22									A - Review by IP /					
DDA - 2nd Review by SO	35	11-Apr-21	15-May-21	20-Jun-21 A	12-May-22									DDA - 2nd Revie					
DDA - 2nd Review by IP	35	11-Apr-21	15-May-21	20-Jun-21 A	12-May-22									DDA - 2nd Revie	w by IP				
DDA - Further information required by SO	24	17-May-21	15-Jun-21	13-May-22	10-Jun-22								[DDA - Fur	ther informa	tion required by	0	
DDA - 3rd Sub	0		15-Jun-21		10-Jun-22					·		·			🔶 DDA - 3rd	Sub			ii ! !
DDA - 3rd Review by SO	35	16-Jun-21	20-Jul-21	11-Jun-22	15-Jul-22							·		-+++	++	<u>;</u>	DDA - 3rd	Review by SO	
DDA - SO Consent for Construction	0		20-Jul-21		15-Jul-22							· · · · · · · · · · · · · · · · · · ·			$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$		♦ DDA - SO	Consent for Con	struction
SOUTH APRON ROAD WORKS	216	09-Mar-21	19-Sep-22	29-Oct-21 A	26-Jul-22							·							
DDA Road L10 (S) - Alignment, Traffic Sign, Road Marking (137	25-May-21	25-May-21	11-Nov-21 A	19-May-22									-+++					
DDA - Further information required by SO	12			11-Nov-21 A	01-Apr-22 A				· · · · · · · · · · · · · · · · · · ·	<u>}</u>	DD/	A - Further inform	nation requir	ed by \$O					
DDA - 6th Sub	0				01-Apr-22 A						DD	A - 6th Sub							
DDA - 6th Review by SO	35			02-Apr-22 A	19-May-22							·		DDA - 6th	Review by \$O				
DDA - SO Consent for Construction	0		25-May-21		19-May-22							·		♦ DDA - SO	Consent for Cons	truction			
DDA Road L10 (S) - Roadworks and Street Furniture	137	19-Aug-21	19-Aug-21	18-Nov-21 A								· · · · · · · · · · · · · · · · · · ·							
DDA - Further information required by SO	12			18-Nov-21 A	<u> </u>				· · · · · · · · ·		DDA	- Further informa	ation require	ed by SO					· · · · · · · · · · · · · · · · · · ·
DDA - 7th Sub	0				31-Mar-22 A						DDA	- 7th Sub							
DDA - 7th Review by SO	35			01-Apr-22 A	18-May-22									DDA - 7th F	eview by SO				
DDA - SO Consent for Construction	0		19-Aug-21	01 Apr 22 A	18-May-22					; ;;;;		· · · · · · · · · · · · · · · · · · ·			onsent for Const	ruction			
DDA Foot Bridge FB-02	35	09-Mar-21	09-Mar-21	03-Nov-21 A	3			-				·							
DDA - 4th Review by SO	35	07 Mar 21	07 101 21	03-Nov-21 A				- 4th Review by SO				·		-++++		++			1 1 1 1 1 1
DDA - SO Consent for Construction	0		09-Mar-21	05-110 0-2 1 A	20-Dec-21 A			- SO Consent for Constru				·							
AIP - Kiosk	50	06-Apr-22		08-Nov-21 A								·							
			03-May-22									· · · · · · · · · · · · · · · · · · ·		2nd Review by SC					
AIP - 2nd Review by SO	28	06-Apr-22	03-May-22	08-Nov-21 A						;	· · · · · · · · · · · · · · · · · · ·	·							
AIP - Further information required by SO	6			03-Dec-21 A			AIP - FUIIIN	er information required by				·		-++		++			
AIP - 3rd Review by SO	28			04-Dec-21 A				AlP - 3rd Review by	50		·	·							
AIP - 3rd Sub	0				13-Dec-21 A	•	AIP - 3rd S	uα				·							, , , , , , , , , , , , , , , , , , ,
AIP - SO Consent for DDA Submission	0		03-May-22		03-Jan-22 A			•		· · · · · · · · · · · · · · · · · · ·			AIP - \$	SO Consent for D	A Submission				· · · · · · · · · · · · · · · · · · ·
DDA - Kiosk	141	04-May-22	· · · · · · · · · · · · · · · · · · ·	04-Jan-22 A	26-Jul-22							· · · · · · · · · · · · · · · · · · ·							
DDA - Draft - Preparation by Designer	36	04-May-22	16-Jun-22	04-Jan-22 A	15-Feb-22 A										DDA		paration by Desi		
DDA - Draft - Final Review and prepare for 1st Sub	14	17-Jun-22	04-Jul-22	16-Feb-22 A	10-May-22												DA - Draft - Final	Review and prep	are for 1:
DDA - 1st Sub	0		04-Jul-22		10-May-22					1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			•			♦ DE	DA - 1 st Sub		
DDA - Review by SO	28	05-Jul-22	01-Aug-22	11-May-22	07-Jun-22													DDA - Reviev	vby SO
Page 2 of 26 Data Date: 30-Apr-22 			ED/2	fc	or Dev	elopr	nent	2 and Infra s at South Programr	Apron		6	BOUY	GUES		-Feb-20 0 -Apr-20 0 -Jul-20 0 -Oct-20 0	Revision DV1 1V0 1V1 1V2 1V3 2V0	Check WYu SPa/LLo SPa/LLo SPa/LLo SPa/LLo SPa/LLo	ed Appro WYu WYu WYu WYu WYu WYu	oved



				1		Luci					1.			August				
۸ 80	Лау 15	22		29	05	June 12	19	26	03	Ju 10	iy 17	24	31	A 07	ugust 14	21	28	
	13			_ /			. /	20		10	<u>+ ''</u>				Review			
			- 														1	
						;				1					D	DA - F	Furt	
	 '	+	<u> </u> 		++	+	•	+	· ¦ ·						🔷 D	DA - 2	2'nd	
							•				¦				• •			
			1														1	
		+							· ·									
									1			•					ł	
		÷	.						· † ·									
		; {	; 															
									1	-					1 1 1		ł	
	+ ·	+	+ 		++	+			· ¦ ·									
											¦							
									i.						1		ł	
									· :									
									1						1	1		
		 									 				, · ,			
		¦ ·	¦ 		¦	+		¦	. <u>-</u>		¦						¦	
	1 1 1	1 1 1										· ·			1 1 1	1 1 1	1	
	¦ ·	+	<u>+</u>		;	+		<u></u> -	· ·							¦		
			- -					; 										
n									-									
									·									
	1									1					 	1		
				1	i]					; ;		
			¦		¦	+		¦	. .		¦							
pare	tor 1	st Sul	?												1	1		
		+ ·			++			+	· ¦ ·									
											¦							
ew b	y SO								1						1		1	
אחח		, iow b							·									
DDA	- Re	view b	yı ¦	PI	υC				į.								i.	
		DD	A -	Fu	rther i	nforma	ation	requi	red by	S0		i i			i ·	i	i	
		! 	<u>.</u>															
		DD/	A -	2n	d Sub										1	1		
	¦	<u>.</u>	÷		+ +	+)A - 2n	d Pov		02.4						
								!			1						<u> </u>	
	1							Þ DC)A - SC) Con	sent fo	or Con	struct	ion	1	1		
		+																
									į.								į.	
		÷	÷		;;	i		†	· ; ·	 								
			¦ 		¦			¦			¦							
pare	for 1	st Sub	Ş						-	-	-				1 1 1		ł	
		+	<u>+</u>		++	+		+	· ¦ ·						¦	¦		
		 						!			<u> </u>						<u> </u>	
ewb	y SO								1								1	
									· ·									
a w D	y IP /	μC								1					 			
DD	A - Fu	irther i	'nf	þrm	ation	require	ed by	SO	· - ·		}		[, ·	, 		
!		1	<u>.</u>					¦	. <u> </u>		¦							
DD	A - 2n	d Sub	ţ							1	1				 			
		÷	÷		+	חח		¦ d R≙	view b	v SO								
								!										
D	DA -	Furthe	r i	nfo	rmatio	nrequ	ired	by S()						,	 		
			<u>.</u>		++			+	· ¦ ·		÷							
♥ D	UA	3rd Sı	ar 1															
		<u> </u>	; - ·		; i		DA -	3rd F	Review	by S(3	;			;·	; ;		
								!	. <u> </u>		1							
	1					> ♦ Ď	DA -	so ¢	onsen	t for (Constru	uction			: :	: : :		
		<u> </u>	+ - ·		+	i		<u>+</u> -	+									
		¦ !							¦	1	<u> </u>				 			
			[]															
	f					+			· ·									
pare	tor 1	st Sul	¢												, , ,			
			, ,				-				-			1	. <u> </u>		1	
_					Da				visior			necke	ed	/	Appro	oved		
				18	-Dec	-19	0	0V1			WYu							
	~		١	22	-Feb-	-20	0	1V0			SPa/	LLo		WY	′u			
iS ICS					-Apr-			1V1			SPa/			WY				
ICS				47		-		4.10							,			

01V2

01V3

02V0

17-Jul-20

09-Oct-20

02-Jul-21

WYu

WYu

WYu

SPa/LLo

SPa/LLo

SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021			bassar			And	2022						
			//	//		December 8 05 12 19	Janua 26 02 09	uary 16 23 30	February 06 13	20 27 06		April 03 10 17	7 24 01	May 08 15 22	29 05 12	ne Ji 2 19 26 03 10	luly 17 24 3		August 14 21 28
DDA - 1st Sub	0		25-Mar-22	, , , , , , , , , , , , , , , , , , ,	17-Jan-22 A			•			1 1 1	DA-1stSub							,
DDA - Review by SO	28	26-Mar-22	22-Apr-22	18-Jan-22 A	11-Mar-22 A								DDA - Re	eview by SO					;
DDA - Review by IP / DC	28	26-Mar-22	22-Apr-22	18-Jan-22 A	02-Mar-22 A							1 1 1		eview by IP / DC					
DDA - Further information required by SO	12	23-Apr-22	07-May-22	12-Mar-22 A	27-Apr-22 A								i i	DDA - Further i		uired by SO			
DDA - 2nd Sub	0	+	07-May-22	1	27-Apr-22 A									DDA - 2nd Sub		· - 1 1 1 1 1 1 1			iiI
DDA - 2nd Review by SO	35	08-May-22	11-Jun-22	28-Apr-22 A	01-Jun-22							· · · · · · · · · · · · · · · · · · ·		- - - -		DDA - 2nd Review by SO			
DDA - SO Consent for Construction	0		11-Jun-22	++	01-Jun-22							· · · · · · · · · · · · · · · · · · ·				DDA - SO Consent for Co			
[STE] DDA KHR Modification - Street Lighting	134	12-Mar-22	11-Jun-22	28-Dec-21 A	14-Jun-22											·			·ii)
DDA - Draft - Preparation by Designer	20	12-Mar-22	18-Mar-22	28-Dec-21 A	20-Jan-22 A	4				·····	DDA - Dr	raft - Preparation b	, by Designer						·
DDA - Draft - Final Review and prepare for 1st Sub	9	19-Mar-22	25-Mar-22	21-Jan-22 A	31-Jan-22 A			·						prepare for 1st Sub					
DDA - 1st Sub	0		25-Mar-22		31-Jan-22 A			· · · · · · · · · · · · · · · · · · ·			1 1 1		1			·			
DDA - Review by SO	28	26-Mar-22	22-Apr-22	01-Feb-22 A	12-Mar-22 A			,	<u></u>	·····	····-		DDA - Re	eview by SO		·			
DDA - Review by IP / DC	28	26-Mar-22	·		30-Mar-22 A				<u></u>		1 1 1			eview by IP / DC					·····
DDA - Further information required by SO	12										····	· · · · · · · · · · · · · · · · · · ·	1	⊐ DDA - Further i	information requ	uined by SO		·	
DDA - 2nd Sub	0	· ·	07-May-22		30-Mar-22 A						•			DDA - 2nd Sub	.i				1
DDA - 2nd Review by SO	35	08-May-22														DA - 2nd Review by SO			1
DDA - Further information required by SO	12		'	07-Apr-22 A				·				· · · · · · · · · · · · · · · · · · ·		DDA - Furth	er information re				·····
DDA - 3rd Sub	0		'		10-May-22							· · · · · · · · · · · · · · · · · · ·		◆ DDA - 3rd Su					·····
DDA - 3rd Review by SO	35		'	11-May-22												DDA - 3rd Review by S	\$0		1
DDA - SO Consent for Construction	0		11-Jun-22		14-Jun-22			·								DDA - SO Consent for		, 	·
[STE] DDA Road L10 (N) - Permanent Utility Design	151		21-Jun-22	03-Nov-21 A		 '		·											·····
DDA - Further information required by SO	12				17-Dec-21 A		DA - Further informati	ation required by	, <u>\$0</u>					· · · · · · · · · · · · · · · · · · ·					·····
DDA - 3rd Sub	0		'		17-Dec-21 A		DA - 3rd Sub												·····
DDA - 3rd Review by SO	35		'	18-Dec-21 A	05-Jan-22 A		DDA - 310, 500	3rd Review by S	\$0										·
DDA - Sid Review by SO DDA - Further information required by SO	12		'		25-Feb-22 A					DDA - Furt'	her information re	required by \$0							·
DDA - 4th Sub	0		'		25-Feb-22 A					DDA - 1 diffic									·
DDA - 4th Review by SO	35		'		23-Har-22 A							- 4th Review by S	sh						
DDA - 4th Review by SO DDA - Further information required by SO	12		'		23-Wat-22 A 20-Apr-22 A			·						ther information req	wuired hv S()			· ·	
DDA - 5th Sub	0		'	Z4-IVIGI-227,	20-Apr-22 A 20-Apr-22 A								DDA - 5th S	· · · · · · · · · · · · · · · · · · ·					
DDA - 5th Review by SO	35		'		20-Apr-22 A 25-May-22										DDA - 5th Revie	orar buy SO			1 1 1
DDA - SO Consent for Construction	35		21-Jun-22	21-Api-22 A	25-May-22 25-May-22											♦ DDA - SO Conse	ant for Construct	tion	
[STE] DDA Road L10 (N) - Alignment, Traffic Sign, Road Ma	157		21-Jun-22 21-Jun-22	11 Nov-21 A	25-May-22													1011, ····	
DDA - 5th Review by SO	35						and by CO	·											
DDA - 5th Review by SO DDA - Further information required by SO	35		'		01-Dec-21 A		(by op)		<u> </u>	<u></u>	<u></u> ;	DDA - Further i	- information	-paulirad by \$()					
DDA - 6th Sub			'						·			DDA - Furiner i		equii eu ny a o j					
	0		'		01-Apr-22 A									DDA - 6th Revie					
DDA - 6th Review by SO	35		- <u> </u>	02-Apr-22 A						·				DDA - 6th Revie	3₩ uy 50		f:= Construct		
DDA - SO Consent for Construction	0		21-Jun-22	24 Nov 21 A	06-May-22					·						◆ DDA - SO Conse	ALTOL CONSULA-	ion	
[STE] DDA Road L10 (N) - Roadworks and Street Furniture	121		21-Jun-22		11-Apr-22 A					·									
DDA - 6th Review by SO	35		'				view by SU		<u> </u>	·				-1	· · · · · · · · · · · · · · · · · · ·				
DDA - Further information required by SO	12		//	07-Dec-21 A	16-Mar-22 A						DDA - Furn	ther information re	equired by Si	3					
Page 4 of 26 Milestone															Date	Revision	Checked		Approved
Data Date: 30-Apr-22		J		2018/0	4 Trur	nk Road [·]	T2 and	Infras'	truct	ure Wo	rks /				18-Dec-19		WYu SPo/U o	14/2	

Critical Activity

 \diamond

Actual Milestone Actual Work 🔶 Baseline Milestone

Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

22-Feb-20

09-Apr-20

17-Jul-20

09-Oct-20

02-Jul-21

01V0

01V1

01V2

01V3

02V0

SPa/LLo

SPa/LLo

SPa/LLo

SPa/LLo

SPa/LLo

WYu

WYu

WYu

WYu

WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		Education Maria	- 1.	A	2022	Maria			11.	A
						December 8 05 12 19 26 02	January 09 16 23 30		20 27	April 03 10 17	24 01	08 15 22	Jun 29 05 12	le 19 26 03 1	July 0 17 24 31	August 07 14 21 28
DDA - 7th Sub	0				16-Mar-22 A			•	DDA - 7th S							
DDA - 7th Review by SO	35			17-Mar-22 A	11-Apr-22 A				1 I I I	DDA -	7th Review	by SO				
DDA - SO Consent for Construction	0		21-Jun-22		11-Apr-22 A					♦				◆ DDA - SO Cons	ent for Construction	
[STE] DDA Road L10 (N) - Street Lighting	84	21-Jun-22	21-Jun-22	25-Nov-21 A												
DDA - Further information required by SO	12			25-Nov-21 A	08-Dec-21 A	DDA - Further informat	ion required by SO									
DDA - 4th Sub	0				08-Dec-21 A	◆ DDA - 4th Sub										
DDA - 4th Review by SO	35			09-Dec-21 A	23-Dec-21 A	DDA - 4th	Review by \$O									
DDA - SO Consent for Construction	0		21-Jun-22		23-Dec-21 A	•								ODA - SO Cons	ent for Construction	
SUPPORTING UNDERGROUND STRUCTURE [SUS]	153	02-Mar-21	21-Sep-21	17-Nov-21 A	28-Jun-22											
AIP SUS - Internal Structure	21	02-Mar-21	29-Mar-21	17-Nov-21 A	16-Dec-21 A											
AIP - 2nd Review by SO	28	02-Mar-21	29-Mar-21	17-Nov-21 A	16-Dec-21 A	AIP - 2nd Review	v by SO									
AIP - SO Consent for DDA Submission	0		29-Mar-21		16-Dec-21 A	♦ AIP - SO Conse	t for DDA Submission									
DDA SUS - Internal Structure	135	30-Mar-21	21-Sep-21	17-Dec-21 A	28-Jun-22							- - - -				
DDA - Draft - Preparation by Designer	36	30-Mar-21	15-May-21	17-Dec-21 A	15-Feb-22 A			DDA - Draft - Preparati		I I I		- - - -				
DDA - Draft - Final Review and prepare for 1st Sub	24	17-May-21	15-Jun-21	16-Feb-22 A	29-Mar-22 A					DA - Draft - Fin	al Review a	nd prepare for 1st	t Sub			
DDA - 1st Sub	0		15-Jun-21		29-Mar-22 A				◆ C	DA - 1stSub		- ; ; ; ;				
DDA - Review by SO	28	16-Jun-21	13-Jul-21	30-Mar-22 A	13-Apr-22 A					DDA	1	т а по				
DDA - Review by IP / DC	28	16-Jun-21	13-Jul-21	30-Mar-22 A	06-May-22							DDA - Review	T I I I			
DDA - Further information required by SO	30	14-Jul-21	17-Aug-21	14-Apr-22 A	24-May-22								DDA - Further inf	formation required by	SO	
DDA - 2nd Sub	0		17-Aug-21		24-May-22							•	DDA - 2nd Sub			
DDA - 2nd Review by SO	35	18-Aug-21	21-Sep-21	25-May-22	28-Jun-22									DDA - 2nd	Review by SO	
DDA - SO Consent for Construction	0		21-Sep-21		28-Jun-22							- ; ; ; ;		◆ DDA - SC	Consent for Constru	iction
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	253	22-Dec-20	03-Mar-21	17-Jul-21 A	06-May-22											
DDA - C&C/LS Permanent Structure (C&C) (SG Scheme)	253	22-Dec-20	22-Dec-20	17-Jul-21 A	06-May-22					· · · · · · · · · · · · · · · · · · ·		- ; ; ; ;				
DDA - Further information required by SO	39			17-Jul-21 A	01-Apr-22 A					DDA - Further	information	required by \$O				
DDA - 5th Sub	0				01-Apr-22 A				•	DDA - 5th Sub						
DDA - 5th Review by SO	35			02-Apr-22 A	06-May-22							DDA - 5th Revi	iew by SO			
DDA - SO Consent for Construction	0		22-Dec-20		06-May-22							DDA - SO Con	sent for Construc	tion		
Stage 2A Completion	0		22-Dec-20		06-May-22						•	Stage 2A Com	pletion			
DDA - C&C/LS Permanent Structure (Cell 1 & 2) (SG Scher	227	03-Mar-21	03-Mar-21	17-Jul-21 A	06-May-22							- 				
DDA - Further information required by SO	39			17-Jul-21 A	01-Apr-22 A					DDA - Further	information	required by \$O				
DDA - 5th Sub	0				01-Apr-22 A				•	DDA - 5th Sub						
DDA - 5th Review by SO	6			02-Apr-22 A	06-May-22							DDA - 5th Revi	iew by SO			
DDA - SO Consent for Construction	0		03-Mar-21		06-May-22							DDA - SO Con	sent for Construc	tion		
SUB-SEA TBM TUNNEL	241	29-Nov-20	28-Aug-21	28-Apr-21 A	24-Jun-22											
DDA - Sub-sea Tunnel - Internal Structure (Corbel & OHVD	157	29-Nov-20	01-Mar-21	28-Apr-21 A	09-Feb-22 A											
DDA - Review by IP / DC	28	29-Nov-20	26-Dec-20	28-Apr-21 A	07-Dec-21 A	DDA - Review by IP / D	÷									
DDA - Further information required by SO	24	28-Dec-20	25-Jan-21	29-May-21 A	06-Jan-22 A		DDA - Further informati	on required by SO								
DDA - 2nd Sub	0		25-Jan-21		06-Jan-22 A	•	DDA - 2nd Sub									
DDA - 2nd Review by SO	35	26-Jan-21	01-Mar-21	07-Jan-22 A	09-Feb-22 A			DDA - 2nd Review by SO								
Page 5 of 26 Milestone	+					• • • • •							Date	Revision	Checked	Approved
Data Date: 30-Apr-22				018/04	4 Trun	k Road T2 a	nd Infrast	ructure Work					18-Dec-19	00V1	WYu	

Actual Work

Baseline Bar

CriticalActivity

ctual Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUE TRAVAUX PUBLI

S	
ics	

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		1				Month		A	2022						h.h.		
						December 8 05 12 1	r 19 26 02 0	January 09 16	23 30 06					April 03 10 1	7 24 01	May 1 08 15	22 29	June 05 12	19 26	6 03 1	July 10 17 24		gust 14 21 28
DDA - SO Consent for Construction	0		01-Mar-21		09-Feb-22 A				•	DDA SO (Consent	for Construction	pn										
DDA Tunnel - General Building Plan	138	10-May-21	28-Aug-21	04-Aug-21 A																			
DDA - Review by SO	28	10-May-21	11-Jun-21	04-Aug-21 A	14-Dec-21 A		A - Review by \$O																
DDA - Review by IP / DC	28	10-May-21	11-Jun-21	04-Aug-21 A	14-Dec-21 A		A - Review by IP	1 1															
DDA - Further information required by SO	30	12-Jun-21	19-Jul-21	15-Dec-21 A	15-Dec-21 A	∎ DD	DA - Further inform	mation requ	uired by SO														
DDA - 2nd Sub	0		19-Jul-21		15-Dec-21 A	♦ DD	DA - 2nd \$ub																
DDA - 2nd Review by SO	35	20-Jul-21	28-Aug-21	16-Dec-21 A	05-Jan-22 A		DD	DA - 2nd R	eview by SO														
DDA - SO Consent for Construction	0		28-Aug-21		05-Jan-22 A		♦ DD	DA - SO Co	onsent for Cons	struction													
FER - Fire Engineering Report (SG Scheme)	236	18-Jun-21	18-Jun-21	01-Sep-21 A	24-Jun-22																		
FER - Further information required by SO	48			01-Sep-21 A	28-Dec-21 A		FER - Fu	irther inforr	mation required	l by SO													
FER - 3rd Sub	0				28-Dec-21 A		♦ FER - 3rc																
FER - 3rd Review by SO	45			29-Dec-21 A	11-Jan-22 A			FER-3	rd Review by S	50													
FER - Further information required by SO	48			12-Jan-22 A	10-May-22				·¦-i							1 I I I	- 1 - I - I - I - I - I - I - I - I - I	formation requ	ired by S	50			
FER - 4th Sub	0				10-May-22					·			- - - · ·			♦ FER						++++-	
FER - 4th Review by SO	45			11-May-22	24-Jun-22											· · ¦ · · · · ¦ · · ·	- + +	· - 	FI	ER - 4th Re	eview by SO		
FER - SO Consent for Construction	0		18-Jun-21		24-Jun-22				·								- + + - + - + -		🔶 FI	ER - SO Co	onsent for Con	struction	
DDA - Sub-sea Tunnel - Internal Structure (SG & Parapet) (47	28-Jun-21	28-Jun-21	06-Nov-21 A	05-Jan-22 A				·							++++	- + + - + - + -						
DDA - 4th Review by SO	35			06-Nov-21 A	05-Jan-22 A		DD	DA - 4th Re	eview by SO	·							- +						
DDA - SO Consent for Construction	0		28-Jun-21		05-Jan-22 A		♦ DD	DA - SO Co	onsent for Cons	struction							- + + - + - + -						
CROSS PASSAGE	227	30-May-21	26-Nov-21	01-Sep-21 A	14-Jun-22				·	·							- + +						
DDA - Cross Passage - CP TBM Confinement	191	30-May-21	06-Sep-21	01-Sep-21 A	14-Jun-22					·							- + + - + - + -						
DDA - Review by IP / DC	28	30-May-21	26-Jun-21	01-Sep-21 A	26-Jan-22 A				🗖 DDA - Rev	view by IP / C	C						- + + - + - + -						
DDA - Further information required by SO	30	28-Jun-21	02-Aug-21	07-Oct-21 A	28-Jan-22 A			····	DDA - Fu	unther informa	ation req	uired by \$O					-++-+-						
DDA - 2nd Sub	0		02-Aug-21		28-Jan-22 A				🔶 DDA - 2r	nd Sub						++	- + + - + - + -						
DDA - 2nd Review by SO	35	03-Aug-21	06-Sep-21	29-Jan-22 A	26-Mar-22 A							· · ·	DDA -	2nd Review	v by SO	++	- + + - + - + -						
DDA - Further information required by SO	30			28-Mar-22 A	10-May-22								· · · · · · · · · · · · · · · · · · ·				1	formation requ	ired by S	SO I			
DDA - 3rd Sub	0				10-May-22				·····							◆ DDA	- 3rd Sub						
DDA - 3rd Review by SO	35			11-May-22	14-Jun-22	·										· · · · ·	-++-+-	D	DA - 3rd	Reviewby	r SØ		
DDA - SO Consent for Construction	0		06-Sep-21		14-Jun-22					·								◆ D	DA - SO	Consent fo	or Construction	;	
DDA - Cross Passage - CP TBM - DCRA	227	18-Aug-21	26-Nov-21	01-Sep-21 A	14-Jun-22					·												++-	
DDA - Review by IP / DC	28	18-Aug-21	14-Sep-21	01-Sep-21 A	26-Jan-22 A			·	DDA - Rev	view by IP / C	DC											+++++++++++++++++++++++++++	
DDA - Further information required by SO	30	15-Sep-21	22-Oct-21	07-Oct-21 A	28-Jan-22 A			·	DDA - Fu	unther informa	ation req	uired by \$O										++-	
DDA - 2nd Sub	0		22-Oct-21		28-Jan-22 A				🔶 DDA - 2r	nd Sub												+++-	
DDA - 2nd Review by SO	35	23-Oct-21	26-Nov-21	29-Jan-22 A	26-Mar-22 A					·			DDA -	2nd Review	v by SO	$-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ $-\frac{1}{1}$ 1 1 1 1 1 1 1 1 1 1							
DDA - Further information required by SO	30			28-Mar-22 A	10-May-22									·	·	DDA	- Further in	formation requ	ired by S	so			
DDA - 2nd Sub	0				10-May-22											♦ DDA	2nd Sub						
DDA - 2nd Review by SO	35			11-May-22	14-Jun-22													D	DA - 2nd	Review by	y SQ	+	
DDA - SO Consent for Construction	0		26-Nov-21		14-Jun-22													◆ D	DA - SO	Consent fo	or Construction	+	
EAST VENTILATION BUILDING [EVB]	297	03-Oct-20	16-May-22	25-Aug-21 A	12-Sep-22	·											- + +						
DDA - EVB - ABWF	179	03-Oct-20	24-Mar-21	01-Nov-21 A	18-Jul-22					·					·								
						1 1 1	i i		i	i i	<u>i</u>	i				· i		Date		Revision	Check	ed 🗛	pproved
Page 6 of 26 Data Date: 30-Apr-22 Planned Bar			ר/חם	012/0	1 Trun	k Road		d In	fractri	intur	۸۷ د	orko						8-Dec-19	00V		WYu		
CriticalAdivity ♦ Actual Miestone														De			<u> </u>	2-Feb-20	01V		SPa/LLo	WYL	
Actual Milestone			ļ	to	or Dev	elopme	ents at	Sou	ith Api	ron				TRA	DUYGU	IBLICS		9-Apr-20 7-Jul-20	01V 01V		SPa/LLo SPa/LLo	WYL WYL	
Salar Baseline Milestone			1								\							9-Oct-20	01V		SPa/LLO SPa/LLo	WY	

Actual Work 🔶 Baseline Milestone Baseline Bar

01V3

02V0

09-Oct-20 02-Jul-21

SPa/LLo

SPa/LLo

WYu

WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022]
						December January February March April May June July 05 12 19 26 02 09 16 23 30 06 13 20 27 06 13 20 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24 31	August
DDA - Draft - Preparation by Designer	36	03-Oct-20	14-Nov-20	01-Nov-21 A	13-Dec-21 A	DDA - Draft - Preparation by Designer	
DDA - Draft - Final Review and prepare for 1st Sub	24	16-Nov-20	12-Dec-20	14-Dec-21 A	04-Feb-22 A	DDA - Draft - Final Review and prepare for 1st Sub	
DDA - 1st Sub	0		12-Dec-20		04-Feb-22 A	DDA - 1st;Sub	
DDA - Review by SO	28	13-Dec-20	09-Jan-21	05-Feb-22 A	06-May-22	DDA - Review by \$0	
DDA - Review by IP / DC	28	13-Dec-20	09-Jan-21	05-Feb-22 A	06-May-22	DDA - Review by IP / DC	
DDA - Further information required by SO	30	11-Jan-21	17-Feb-21	07-May-22	13-Jun-22	DDA - Further information required by SO	
DDA - 2nd Sub	0		17-Feb-21		13-Jun-22	◆ DDA - 2nd Sub	
DDA - 2nd Review by SO	35	18-Feb-21	24-Mar-21	14-Jun-22	18-Jul-22	DDA - 2nd R	eview by SO
DDA - SO Consent for Construction	0		24-Mar-21		18-Jul-22	◆ DDA - SO C	onsent for Construction
DDA - EVB - Aesthetic Design	222	30-Dec-20	09-Jun-21	05-Nov-21 A	12-Sep-22		
DDA - Review by SO	28	30-Dec-20	26-Jan-21	05-Nov-21 A	06-May-22	DDA - Review by \$0	
DDA - Review by IP / DC	28	30-Dec-20	26-Jan-21	05-Nov-21 A	06-May-22	DDA - Review by IP / DC	
DDA - Further information required by SO	24	27-Jan-21	26-Feb-21	07-May-22	06-Jun-22	DDA - Further information required by SO	
DDA - 2nd Sub	0		26-Feb-21		06-Jun-22	◆ DDA - 2nd Sub	
DDA - 2nd Review by SO	35	27-Feb-21	02-Apr-21	07-Jun-22	11-Jul-22	DDA - 2nd Review	by SO
DDA - 2nd Review by IP	35	27-Feb-21	02-Apr-21	07-Jun-22	11-Jul-22		by IP
DDA - Further information required by SO	24	07-Apr-21	05-May-21	12-Jul-22	08-Aug-22		DDA - Further in
DDA - 3rd Sub	0		05-May-21		08-Aug-22		DDA - 3rd Sub
DDA - 3rd Review by SO	35	06-May-21	09-Jun-21	09-Aug-22	12-Sep-22		
DDA Foot Bridge FT-03 [NEW]	203	13-Feb-22	16-May-22	26-Oct-21 A	11-Jul-22		
DDA - Review by SO	28	13-Feb-22	12-Mar-22	26-Oct-21 A	06-May-22	DDA - Review by \$O	
DDA - Review by IP / DC	28	13-Feb-22	12-Mar-22	26-Oct-21 A	06-May-22	DDA - Review by IP / DC	
DDA - Further information required by SO	24	14-Mar-22	11-Apr-22	07-May-22	06-Jun-22	DDA - Further information required by SO	
DDA - 2nd Sub	0		11-Apr-22		06-Jun-22	♦ DDA - 2nd Sub	
DDA - 2nd Review by SO	35	12-Apr-22	16-May-22	07-Jun-22	11-Jul-22	DDA - 2nd Review	by SO
DDA - SO Consent for Construction	0		16-May-22		11-Jul-22	♦ DDA - SO Consen	for Construction
DDA - EVB - General Building Plan (including SoA) (SG Sch	171	04-Mar-21	07-Apr-21	25-Aug-21 A	28-Feb-22 A		
DDA - 2nd Review by SO	35	04-Mar-21	07-Apr-21	25-Aug-21 A	03-Dec-21 A	DDA - 2nd Review by SO	
DDA - Further information required by SO	24			03-Dec-21 A	03-Dec-21 A	DDA - Further information required by \$O	
DDA - 3rd Sub	0				03-Dec-21 A	DDA - 3rd:Sub	
DDA - 3rd Review by SO	35			04-Dec-21 A	28-Feb-22 A	DDA - 3rd Review by SD	
DDA - SO Consent for Construction	0		07-Apr-21		28-Feb-22 A	DDA - SO Consent; for Construction	
TUNNEL E&M INSTALLATION & COMMISSIONING	343	10-Jan-21	30-Dec-21	15-Mar-21 A	02-Sep-22		
DDA - E&M Tunnel Ventilation Design (SG Scheme)	151	20-May-21	20-May-21	27-Nov-21 A	14-Jun-22		
DDA - Further information required by SO	42			27-Nov-21 A	07-Dec-21 A	DDA - Further information required by SO	
DDA - 3rd Sub	0				07-Dec-21 A	DDA - \$rd Sub	
DDA - 3rd Review by SO	35			08-Dec-21 A	24-Feb-22 A	DDA - 3rd Review by SO	
DDA - Further information required by SO	42			25-Feb-22 A	10-May-22	DDA - Further information required by SO	
DDA - 4th Sub	0				10-May-22	◆ DDA - 4th Sub	
DDA - 4th Review by SO	35			11-May-22	14-Jun-22	DDA - 4th Review by SO	
Page 7 of 26						Date Revision Checked	Approved
Data Date: 30-Apr-22			ED/2	2018/0	4 Trun	Road T2 and Infrastructure Works	WYu
Critical A divity Actual Milestone						BOUYGUES 01V0 SPallo	WYu WYu
Actual Work				I V		TRAVAUX PUBLICS 17-Jul-20 01V2 SPa/LLo	WYu
Baseline Bar				Three	Mont	s Rolling Programme (Apr-22)	WYu WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		2021						20)22		-			-	
							cember 12 19 2	-	January 9 16 23	February 3 30 06 13 2	Ma 0 27 06 1	arch 3 20 27 03	April 3 10 17 24	01 08	May 15 22	Jun 29 05 12	ne	July 10 17 24	Augu 31 07 1	ust 14 21 28
DDA - SO Consent for Construction	0		20-May-21		14-Jun-22											•	DDA - SO Consent f	or Construction		
DDA - E&M Air Purification System (WVB)	282	10-Jan-21	05-May-21	15-Mar-21 A	20-Jun-22										÷÷					
DDA - Review by IP / DC	28	10-Jan-21	06-Feb-21	15-Mar-21 A	03-Mar-22 A				·		DDA - F	Review by IP / DC								
DDA - Further information required by SO	42	08-Feb-21	31-Mar-21	12-May-21 A	10-Mar-22 A						DI	DA - Further inforn	nation required by S	0						
DDA - 2nd Sub	0		31-Mar-21		10-Mar-22 A						♦ DI	DA - 2nd Sub								
DDA - 2nd Review by SO	35	01-Apr-21	05-May-21	11-Mar-22 A	12-Apr-22 A								DDA - 2nd R	eview by S	0					
DDA - Further information required by SO	42			13-Apr-22 A	16-May-22										🗖 DDA - Fi	urther informati	on required by SO			
DDA - 2nd Sub	0				16-May-22										♦ DDA - 2r	nd Sub				
DDA - 2nd Review by SO	35			17-May-22	20-Jun-22												DDA - 2nd Revi			
DDA - SO Consent for Construction	0		05-May-21		20-Jun-22												DDA - SO Cons	ent for Constru	tion	
DDA - E&M Fire Services Installation	244	26-Feb-21	11-Jun-21	09-Jun-21 A	19-May-22				·											
DDA - Review by IP / DC	28	26-Feb-21	25-Mar-21	09-Jun-21 A	10-Feb-22 A					DDA - R	eview by IP / DC									
DDA - Further information required by SO	32	26-Mar-21	07-May-21	07-Jul-21 A	11-Feb-22 A					- i i - i - i	- i - i - i	on required by \$O								
DDA - 2nd Sub	0		07-May-21		11-Feb-22 A					◆ DDA - 2	nd Sub									
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	12-Feb-22 A	26-Mar-22 A							DDA - 2	2nd Review by SO							
DDA - Further information required by SO	32			28-Mar-22 A	14-Apr-22 A								DDA - Furth		a at a	by SO				
DDA - 3rd Sub	0				14-Apr-22 A								DDA - 3rd S	Sub	++					
DDA - 3rd Review by SO	35			15-Apr-22 A	19-May-22										DDA-	3rd Review by	v\$0			
DDA - SO Consent for Construction	0		11-Jun-21		19-May-22										♦ DDA	SO Consent fo	or Construction			
DDA - E&M MVAC	251	30-Apr-21	03-Jun-21	17-Nov-21 A	14-Jun-22										++					
DDA - 2nd Review by SO	35	30-Apr-21	03-Jun-21	17-Nov-21 A	16-Dec-21 A		DDA - 21	nd Review I	oy SO											
DDA - Further information required by SO	32			17-Dec-21 A	21-Feb-22 A						DDA - Further ir	oformation required	l by SO							
DDA - 3rd Sub	0				21-Feb-22 A				·		DDA - 3rd Sub				++					
DDA - 3rd Review by SO	35			22-Feb-22 A	23-Mar-22 A							DDA - 3rc	l Review by SO							
DDA - Further information required by SO	32			24-Mar-22 A	10-May-22											information re				
DDA - 4th Sub	0				10-May-22									◆ D	DA - 4th Sul	0				
DDA - 4th Review by SO	35			11-May-22	14-Jun-22										<u></u>		DDA - 4th Review by			
DDA - SO Consent for Construction	0		03-Jun-21		14-Jun-22				·						++	•	DDA - SO Consent f	or Construction		
DDA - E&M Plumbing & Drainage System	239	11-Feb-21	26-May-21	25-Jun-21 A	14-Jun-22										++					
DDA - Review by IP / DC	28	11-Feb-21	10-Mar-21	25-Jun-21 A	23-Dec-21 A		DE	DA - Review	/ by IP / DC						;;					
DDA - Further information required by SO	32	11-Mar-21	21-Apr-21	06-Jul-21 A	23-Dec-21 A		DE	DA - Further	information	required by SO										
DDA - 2nd Sub	0		21-Apr-21		23-Dec-21 A		♦ DE	DA - 2nd Su	b						++					
DDA - 2nd Review by SO	35	22-Apr-21	26-May-21	24-Dec-21 A	24-Jan-22 A			···	·¦ ·	DDA - 2nd Review by	50				++ 					
DDA - Further information required by SO	32			25-Jan-22 A	10-May-22				···-¦¦ [·		· · · · · · · · ·		1	1 I I	information re	quired by SO			· · · · · · · · · · · · · · · · · · ·
DDA - 3rd Sub	0				10-May-22										DA - 3rd Su					
DDA - 3rd Review by SO	35			11-May-22	14-Jun-22										<u>+</u> +		DDA - 3rd Review by	/ SO		
DDA - SO Consent for Construction	0		26-May-21		14-Jun-22										+ + + + + + + + + + + + + + + + + + +	•	DDA - SO Consent f	or Construction		
DDA - E&M Electrical Installation	221	25-Feb-21	11-Jun-21	16-Jul-21 A	14-Jun-22															
DDA - Review by IP / DC	28	25-Feb-21	24-Mar-21	16-Jul-21 A	19-Jan-22 A	+			1 1	A - Review by IP / DC					<u></u>					
DDA - Further information required by SO	33	25-Mar-21	07-May-21	25-Aug-21 A	19-Jan-22 A		· · · · · · · · · · · · · · · · · · ·		DD/	A - Further information	equired by SO				$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ 1 1 1 1 1 1 1 1 1					
Page 8 of 26					<u>م</u> ب			·			1.6.7					Date 18-Dec-19	Revision 00V1	Checke	ed Ap	proved
Data Date: 30-Apr-22			ED/2							rastructu	e wor	KS /	BAUNA			22-Feb-20	01V0	SPa/LLo	WYu	
Actual Milestone Actual Work				fo	or Dev	elop	ment	s at	Sout	h Apron			BOUYO	JUES PUBLICS		09-Apr-20 17-Jul-20	01V1 01V2	SPa/LLo SPa/LLo	WYu WYu	
Baseline Milestone Baseline Bar					N / +			. D			201					09-Oct-20	01V2 01V3	SPa/LLO SPa/LLo	WYu	
				inree	iviont	IS R	oning	j Pro	gram	nme (Apr	-22)					02-Jul-21	02V0	SPa/LLo	WYu	

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021						2022							
						December 3 05 12 19	Ja 9 26 02 09	anuary 16 23 3	February 30 06 13 20 27 06	March 13 20 27	April 03 10 17	24 01	May 08 15 22	June 29 05 12	19 26 03	July 10 17	24 31 07	August 7 14	21 28
DDA - 2nd Sub	0		07-May-21		19-Jan-22 A			◆ DDA - 2											
DDA - 2nd Review by SO	35	08-May-21	11-Jun-21	20-Jan-22 A	24-Feb-22 A					Review by SO									
DDA - Further information required by SO	33			25-Feb-22 A	10-May-22								DDA - Furthe	r information requ	iired by SO				
DDA - 3rd Sub	0				10-May-22								♦ DDA - 3rd Su						
DDA - 3rd Review by SO	35			11-May-22	14-Jun-22								· · · · · · · · · · · · · · · · · · ·		DA - 3rd Review	1 I I			
DDA - SO Consent for Construction	0		11-Jun-21		14-Jun-22									♦ D	DA - SO Consent	for Construc	tion		
DDA CLP Submission - Power Supply to EVB & WVB	63	11-Aug-21	11-Aug-21	05-Oct-21 A	28-Feb-22 A														
DDA - 3rd Review by SO	35			05-Oct-21 A	10-Dec-21 A	1 I I I	ord Review by SO	- I I I											
DDA - Further information required by SO	34			11-Dec-21 A	10-Feb-22 A				DDA - Further informat	ion required by	60								
DDA - 4th Sub	0				10-Feb-22 A				◆ DDA - 4th \$ub										
DDA - 4th Review by SO	35			11-Feb-22 A	28-Feb-22 A					th Review by S	1 I I I I I I I I I I I I I I I I I I I								
DDA - SO Consent for Construction	0		11-Aug-21		28-Feb-22 A				🔶 DDA - S	O Consent for (Construction								
DDA - E&M Tunnel Lighting Design	145	26-Apr-21	03-Sep-21	29-Nov-21 A	24-May-22	·													
DDA - Draft - Final Review and prepare for 1st Sub	12	26-Apr-21	10-May-21	29-Nov-21 A	13-Jan-22 A		·	DDA Draft	Final Review and prepare for 1s	tSub									
DDA - 1st Sub	0		10-May-21		13-Jan-22 A				lb		- <mark> </mark>								
DDA - Review by SO	28	11-May-21	07-Jun-21	14-Jan-22 A	07-Feb-22 A				DDA - Review by SO										
DDA - Review by IP / DC	28	11-May-21	07-Jun-21	14-Jan-22 A	07-Feb-22 A				DDA - Review by IP / DC		- <mark> </mark>		++						
DDA - Further information required by SO	24	08-Jun-21	30-Jul-21	08-Feb-22 A	19-Apr-22 A						·····	DA - Furthe	er information req	uired by SO					
DDA - 2nd Sub	0		30-Jul-21		19-Apr-22 A	·					• [DA - 2nd S	Sub						
DDA - 2nd Review by SO	35	31-Jul-21	03-Sep-21	20-Apr-22 A	24-May-22							÷		DA - 2nd Review	by SO				
DDA - SO Consent for Construction	0		03-Sep-21		24-May-22								• C	DA - SO Consent	for Construction				
DDA - E&M CMCS	149	22-Jun-21	13-Oct-21	29-Nov-21 A	18-Jun-22														
DDA - Draft - Final Review and prepare for 1st Sub	12	22-Jun-21	06-Jul-21	29-Nov-21 A		DDA - Draft - I	1 1 1												
DDA - 1st Sub	0		06-Jul-21		03-Dec-21 A	♦ DDA - 1st Sub	b												
DDA - Review by SO	28	07-Jul-21	03-Aug-21	04-Dec-21 A	22-Dec-21 A		DDA Review b												
DDA - Review by IP / DC	36	07-Jul-21	11-Aug-21	04-Dec-21 A	06-May-22								DDA - Review b	y IP / DC					
DDA - Further information required by SO	24	12-Aug-21	08-Sep-21	23-Dec-21 A	-								DDA - Fu	rther information r	equired by SO				
DDA - 2nd Sub	0		08-Sep-21		14-May-22	·							🔶 DDA - 2n	d \$ub					
DDA - 2nd Review by SO	35	09-Sep-21	13-Oct-21	15-May-22	18-Jun-22										DDA - 2nd Revi	ew by SO			
DDA - SO Consent for Construction	0	· ·	13-Oct-21		18-Jun-22									•	DDA - SO Cons	ent for Cons	truction		
AIP - Civil Provision for TCSS	64	15-Oct-21	30-Dec-21	20-Jun-22	02-Sep-22														
AIP - Draft - Preparation by Designer	22	15-Oct-21	09-Nov-21	20-Jun-22	15-Jul-22											AIP -	Draft - Prepar	ation by D	esigne
AIP - Draft - Final Review and prepare for 1st Sub	12	10-Nov-21	23-Nov-21	16-Jul-22	29-Jul-22	·												aft - Final	
AIP - 1st Sub	0		23-Nov-21		29-Jul-22	·							++				♦ AIP + 1s		
AIP - Review by SO	28	24-Nov-21	21-Dec-21	30-Jul-22	26-Aug-22								++						A
AIP - Review by IP / DC	28	24-Nov-21	21-Dec-21	30-Jul-22	26-Aug-22	···	·						+ + + +						A
AIP - Update & prepare for 2nd Sub	6	22-Dec-21	30-Dec-21	27-Aug-22	02-Sep-22								++						
PAYMENT MILESTONE	194	30-Sep-20	04-Mar-23	13-Dec-21 A	30-Aug-22														
1.1 Preliminaries and General Requirements	95	13-Dec-21	13-Apr-22	13-Dec-21 A	30-Apr-22														
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 25	0		13-Dec-21		13-Dec-21 A	◇ 1 1 42	2 Monthly Remain	ing value of this	s Cast Centre 1, Month 25										·
												1							
Page 9 of 26				04040	4 -									Date 18-Dec-19	Revision 00V1	Che WYu	ecked	Approv	ed
Data Date: 30-Apr-22			ED/2	2018/0	4 Irur	k Road	12 and	d Infra	structure Wo	rks /				22-Feb-20	01V0	SPa/L	LoW	/Yu	
Actual Milestone Actual Work				fo	or Dev	elopme	ents at S	South	Apron			UYGU Aux pub		09-Apr-20	01V1	SPa/L		/Yu	
Actual Volk Actual Volk Actual Volk Actual Volk Actual Volk						•			•		INAN			17-Jul-20 09-Oct-20	01V2 01V3	SPa/L SPa/L		/Yu /Yu	
Baseline Bar				Three	Mont	ns Rolli	ng Prog	gramn	ne (Apr-22)					02-Jul-21	01V3 02V0	SPa/L		VYu	
			I																

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish		2021				A	2022	
							cember 12 19 26		Marc 06 13	20 27	April 03 10 17	24 01	08
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 26	0		13-Jan-22		13-Jan-22 A			1.1.42 Monthly Remaining value of this C	ost Ċentr	e 1 Month 2	26		
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 27	0		14-Feb-22		14-Feb-22 A			◆ 1.1.42 Monthly	Remainii	ng value of I	this Cast Centre	I Month 27	
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 28	0		14-Mar-22		14-Mar-22 A				今 1	.1.42 Month	nly Remaining val	ue of this Co	st Ce
1.1.42 Monthly Remaining value of this Cost Centre 1 Month 29	0		13-Apr-22		30-Apr-22*						◇	◆ 1.1	42 N
3.1 for Trunk Road T2	118	29-Mar-21	21-Sep-21	13-Jan-22 A	28-Jun-22								
3.1 .50 Approval AIP for completion of SUS	0		29-Mar-21		13-Jan-22 A			◆ 3.1.50 Approval AIP for completion of SU	S				
3.1 .52 Approval DDA for completion of SUS	0		21-Sep-21		28-Jun-22								
3.2 for Road S20 and Associated Infrastructure Works for C	0	30-Sep-20	30-Sep-20	13-Dec-21 A	13-Dec-21 A								
3.2 .27 Complete whole activities of this cost centre	0		30-Sep-20		13-Dec-21 A		3.2.27 Comp	lete whole activities of this cost centre					
3.3 for the Remaining Stage 5 Infrastructure Works - Road I	24	26-Feb-21	03-Jun-21	13-Dec-21 A	13-Jan-22 A								
3.3 .23 Submit DDA for landscape works	0		03-Jun-21		13-Dec-21 A		3.3.23 Subm	it DDA for landscape works					
3.3 .16 Approval DDA for waterworks	0		26-Feb-21		13-Jan-22 A			♦ 3.3 .16 Approval DDA for waterworks					
3.4 for the Remaining Stage 5 Infrastructure Works - FT02	51	09-Mar-21	09-Mar-21	13-Jan-22 A	14-Mar-22 A								
3.4 .10 Approval DDA for modification of existing footbridge	0		09-Mar-21		13-Jan-22 A			◆ 3.4 .10 Approval DDA for modification of e	xisting fo	otbridge			
3.4 .12 Approval Demolition plan for existing footbridge	0		09-Mar-21		14-Mar-22 A				今 3	.4 .12 Appr	oval Demolition p	lan for existir	ig fo
3.4 .13 Complete whole activities of this cost centre	0		09-Mar-21		14-Mar-22 A				♦ 3	.4 .13 Com	plete whole activi	ies of this co	st ce
3.5 for Lam Chak Street and Kai Hing Road	140	14-Dec-21	11-Jun-22	13-Dec-21 A	25-Jun-22								
3.5 .5 Submit AIP for roadworks	0		14-Dec-21		13-Dec-21 A		ᅌ 3,5 .5 Submi	t AIP for roadworks					
3.5.9 Submit AIP for stormwater drainage works	0		14-Dec-21		13-Dec-21 A	•	这 3,5 .9 Submi	t AIP for stormwater drainage works					
3.5 .13 Submit AIP for waterworks	0		14-Dec-21		13-Dec-21 A	•	🗭 3,5.13 Subm	nit AIP for waterworks					
3.5 .17 Submit AIP for sewage works	0		14-Dec-21		13-Dec-21 A		🖒 3,5.17 Subm	nit AIP for sewage works					
3.5 .21 Submit AIP for landscape works	0		14-Dec-21		13-Dec-21 A	•	🖒 3,5.21 Subm	nit AIP for landscape works					
3.5 .8 Approval DDA for roadworks	0		11-Jun-22		01-Jun-22								
3.5.24 Approval DDA for landscape works	0		11-Jun-22		01-Jun-22								
3.5.25 Complete whole activities of this cost centre	0		11-Jun-22		01-Jun-22								
3.5 .12 Approval DDA for storm water drainage works	0		11-Jun-22		25-Jun-22								
3.5 .16 Approval DDA for waterworks	0		11-Jun-22		25-Jun-22								
3.5 .20 Approval DDA for sewage works	0		11-Jun-22		25-Jun-22								
3.6 for Road L10 (Northern Section)	0	21-Jun-22	21-Jun-22	30-Apr-22	30-Apr-22	+							
3.6 .8 Approval DDA for Road L10 (northern section)	0		21-Jun-22		30-Apr-22*							•	··
3.6.9 Complete whole activities of this cost centre	0		21-Jun-22		30-Apr-22*							•	··
3.9 for the Pipelines for District Cooling System for Commis	0	30-Sep-20	30-Sep-20	30-Apr-22	30-Apr-22								
3.9.11 Submit O&M manual for DCS pipelines	0		30-Sep-20		30-Apr-22							◆ 3.9.	11 S
4.2 Depressed Road and Remaining Ventilation Adits at the	95	20-Apr-21	14-Sep-21	13-Dec-21 A	30-Apr-22								
4.2 .16 Complete South Apron Adist permanent structure 0.8	0		09-Aug-21		13-Dec-21 A		▶ 4.2 .16 Comp	lete South Apron Adist permanent structure 0,8					
4.2 .17 Complete South Apron Adist permanent structure 1	0		31-Aug-21		30-Apr-22*							◆ 4.2	17 (
4.2 .23 Complete foundation of Depressed Road by length 1	0		20-Apr-21		30-Apr-22*							◆ 4.2	.23 (
4.2 .31 Complete permanent structure of Depressed Road by length 1	0		14-Sep-21		30-Apr-22*							◆ 4.2	.31 (
5.2 Completion of SUS	36	17-Nov-21	31-Dec-21	18-Jul-22	29-Aug-22								· ·
5.2 .29 Complete remaining works in SUS by length 0.5	0		17-Nov-21		18-Jul-22								,
	-			1	1	<u> </u>			1	<u> </u>		<u> </u>	

Page 10 of 26 Data Date: 30-Apr-22

Milestone

 \diamond

Actual Milestone
 Actual Work

Baseline Milestone

CriticalActivity

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

N	Лау					June					Jul	у			A	ugust		
8	15	22	2	9	05	12	19	26		03	10	17	24	31	07	14	21	28
									- 1									
Cei	ntre 1	Mont	h 2	28					- +									
					value	of thi	s Cos	Се	- + nti	re1N	/Ionth	29						
									- +									
									- +									
								•	3	1.52	Appro	oval D	DA fo	com	pletio	n of S	US	
									- +									
									- +									
									- +									
									- +									
foo	bridg	e							- †				i					
cer	tre								- +									
									- +									
									- +									
									- +									
									- +									
									- +									
									- +									
				•			.8 Ap											
					<	> 3.5	.24 A	opro	٧ð	al D D/	A for la	andsc	ape w	orks				
					<	3.5	.25 C	omp	le	te who	ole ac	tivities	s of th	s cos	t centr	е		
					<	>	4	3.	5	12 Ap	prova	IDD/	A for s	lormw	vater c	Iraina	ge wo	rks
					<	>	•	3.	5	.16 Ap	prova	DD	A for w	aterw	orks			
					<	>		3.	5	20 Ap	prova	DD/	A for s	ewag	e worl	ĸs		
									- +									
							♦ 3	.6.8		Approv	/al DD	A for	Road	L10 (northe	ern se	ction)	
													ctivitie					
			-															
51	ihmit (<u>8.</u> N/	mo		l for ^r	n 20	ipelin	 20										
50			110				ipeiin	:										
							ermar		1									
3 C	omple	te fou	nd	atic	on of E	Depre	ssed F	Road		by len	gth 1							
1 C	omple	te per	ma	ane	nt stru	icture	of De	pres	S	ed Ro	ad by	leng	h1					
									- -									
									- +			♦ 5.2	2.29 (ompl	ete re	maini	ng wa	rks

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021			•	Mamh			2022	••	t have				
			//	/′	//		January 02 09 16		ebruary 13 20	March 27 06 13	20 27 03	April 10 17 24	01 08	May 15 22	June 29 05 12 19	9 26 03	July 10 17 24	Augus 31 07 14	st 4 21 28
5.2 .30 Complete remaining works in SUS by length 0.6	0	· · · · · · · · · · · · · · · · · · ·	31-Dec-21	· · · · · · · · · · · · · · · · · · ·	29-Aug-22														•
6.1 Tunnel Boring Machine and Back-up Equipment	0	26-May-21	3		A 13-Dec-21 A														
6.1 .12 Complete establishment on site of TBMs 1	0		26-May-21	,	13-Dec-21 A		plete establishmen	1 1 1	1 1 1										
	0		26-May-21	,	13-Dec-21 A		plete establishmen		1 1 1	ention facilities 1									
6.1 .17 Complete whole activities of this cost centre	0		26-May-21	,	13-Dec-21 A	◆ 6.1 .17 Com	plete whole activitie	es of this cost ce	entre										
6.2 TBM Tunnel	12	23-Mar-22	07-Apr-22	13-Aug-22	27-Aug-22														
6.2.7 Complete excavation & installation of TBM Tunnel lining by length 0.35	0	· · · · · · · · · · · · · · · · · · ·	23-Mar-22	· · · · · · · · · · · · · · · · · · ·	13-Aug-22						♦							• 6.	.2 .7 Comp
6.2.8 Complete excavation & installation of TBM Tunnel lining by length 0.4	0		07-Apr-22	· · · · · · · · · · · · · · · · · · ·	27-Aug-22							>							♦ 6
6.2 .24 Complete TBM Tunnel waterproofing 0.4	0		07-Apr-22	· · · · · · · · · · · · · · · · · · ·	27-Aug-22														♦ 6
6.3 Cross Passages for TBM Tunnel	11	07-Apr-22	23-Apr-22	05-Aug-22	18-Aug-22														
6.3 .5 Complete Ground treatment for all Cross Passages 0.2	0		07-Apr-22	· · · · · · · · · · · · · · · · · · ·	05-Aug-22													◆ 6.3 .5 Co	omplete Gr
6.3 .14 Complete excavation and support of Cross Passages 0.1	0		23-Apr-22	1	18-Aug-22							\$				+		•	♦ 6.3 .14 (
7.1 Western Ventilation Building	95	09-Sep-21	26-Feb-22	13-Dec-21 A	A 30-Apr-22	_										+			
7.1 .3 Complete excavation for WVB 0.5	0		09-Sep-21	,	13-Dec-21 A	◆ 7.1 .3 Compl	ete excavation for	WVB 0.5											
7.1.5 Complete pile foundation for WVB 0.5	0	1	26-Feb-22	1	30-Apr-22								◆ 7.1 5 C	omplete pile fo	undation for WVB	0.5			
7.1.6 Complete pile foundation for WVB 1	0	· · · · · · · · · · · · · · · · · · ·	26-Feb-22	1	30-Apr-22					 			◆ 7.1 6 C	omplete pile fo	undation for WVB	1			
9.1 Launching Shaft	37	01-Jun-22	16-Jun-22	07-Jul-22	19-Aug-22								·						
9.1.20 Complete permanent wall & bottom slab for Launching Shaft by length	0		01-Jun-22		07-Jul-22								·	$-\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$	♦	• 9	1.20 Comple	te permanent wa	II & bottom
0.6. 9.1 .21 Complete permanent wall & bottom slab for Launching Shaft by length	0	· · · · · · · · · · · · · · · · · · ·	16-Jun-22		21-Jul-22										♦		♦ 9.1	.21 Complete pe	rmanent w
9.1 .22 Complete permanent wall & bottom slab for Launching Shaft by length	0	· · · · · · · · · · · · · · · · · · ·	16-Jun-22	-	21-Jul-22								·				♦ 9.1	.22 Complete pe	rmanent w
9.1.18 Complete permanent wall & bottom slab for Launching Shaft by length	0	· · · · · · · · · · · · · · · · · · ·	01-Jun-22	1	05-Aug-22	· + · · · · · · · · · · · · · · · · · ·									♦			♦ 9.1.18 (Complete p
9.1.19 Complete permanent wall & bottom slab for Launching Shaft by length	0		16-Jun-22	1	19-Aug-22	++:													♦ 9.1.19
11.1 Drill and Break Tunnel	194	13-Jul-21	25-Jan-22	13-Dec-21 A	A 30-Aug-22	_													
11.1.2 Complete tunnel excavation 0.2 by length	0		13-Jul-21		13-Dec-21 A	◆ 11.1.2 Comp'	lete tunnel excava	ation 0,2 by leng	th										
11.1.2 Complete tunnel excavation 0.3 by length	0		13-Aug-21	1	12-Feb-22 A			•	À 11.1.2 Co	mplete tunnel exc	avation 0.3 by	length							
11.1.2 Complete tunnel excavation 0.5 by length	0	1	19-Oct-21	1	30-Apr-22*								11.1.2 (Complete tunne	el excavation 0.5 by	ylength			
11.1.3 Complete tunnel excavation 0.6 by length	0	· · · · · · · · · · · · · · · · · · ·	19-Nov-21		30-Apr-22*	·							• 11.1.3 (Complete tunne	el excavation 0.6 by	y length			
11.1.5 Complete tunnel excavation 0.7 by length	0		21-Dec-21	1	30-Apr-22*	♦							♦ 11.1.5 (Complete tunne	el excavation 0.7 by	y length			
11.1.2 Complete tunnel excavation 0.4 by length	0	· · · · · · · · · · · · · · · · · · ·	14-Sep-21	1	30-Apr-22*	· + · · · · · · · · · · · · · · · · · ·							♦ 11.1.2 (Complete tunne	el excavation 0.4 by	y length			
11.1.7 Complete tunnel excavation 0.8 by length	0	· · · · · · · · · · · · · · · · · · ·	25-Jan-22		30-Aug-22			♦											
12.1 Drill and Blast Tunnel	28	22-Dec-21	14-Feb-22	13-Dec-21 A	A 14-Mar-22 A	, - + + - + - + - + - + - + -						<mark> </mark> 							
12.1.9 Complete tunnel excavation 0.8 by length	0		22-Dec-21		13-Dec-21 A	♦ ♦ 12.1.¢	9 Complete tunnel	excavation 0.8 b	y length										
12.1.10 Complete tunnel excavation 0.9 by length	0	· · · · · · · · · · · · · · · · · · ·	14-Feb-22	1	14-Mar-22 A	, 			♦	♦ 12	2.1.10 Complete	e tunnel excavatio	n 0.9 by len	gth					
13.1 Lam Tin Interchange Works	51	20-Jun-22	19-Aug-22	20-Jun-22	19-Aug-22	-								$-\frac{1}{1} \frac{1}{1} \frac{1}{1} - \frac$					
13.1.1 Complete foundation	0		20-Jun-22		20-Jun-22*	4									♦	13.1.1 Comple	te foundation		
13.1.2 Complete fabrication of structural frame	0	,, 	19-Aug-22		19-Aug-22*	+													♦ 13.1.2
14.3 Kiosks	52	20-Jun-22	20-Aug-22	20-Jun-22	20-Aug-22	_													
14.3.1 Complete fabrication and application of protective systems for	0		20-Jun-22		20-Jun-22*	4+									♦	14.3.1 Comple	te fabrication a	and application of	fprotective
structural frame of kiosk_1	0	1	20-Jul-22		20-Jul-22*	++'											♦ 14.3	.2 Complete ered	ction of stru
14.3.3 Complete cladding of kiosk 1	0		20-Aug-22		20-Aug-22*	++'													• 14.3.3
					/		<u>_i i i i</u>	<u>i i i</u>					i		Date	Revision	Checl		proved
Page 11 of 26 \blacklozenge Milestone		,															0.000		10,00

Data Date: 30-Apr-22

Planned Bar Critical A divity


 \diamond

Actual Milestone

Baseline Milestone
 Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Activity Name		02V0 Start	02V0 Finish	Start	Finish	2021		2022									İ				
						December 8 05 12 19 26	January 02 09 16	Fe 23 30 06	bruary 13 20	27 06	Vlarch 13 20	27 03	April 10 17	24 01	May 08 1	5 22	29 05	June 12 19	Jul 26 03 10	/ 17 24 31	August 07 14 21 28
15.0 E&M Design Works	68	10-May-21	03-Sep-21	13-Jan-22 A	24-May-22																
15.0 .25 Submit DDA for Tunnel lighting system	0		10-May-21		13-Jan-22 A		♦ 15.0	25 Submit DDA f	or Tunnel ligh	nting system	ו ו										
15.0.26 Approval DDA for Tunnel lighting system	0		03-Sep-21		24-May-22							+				♦ 15	5.0.26 Appr	oval DDA	for Tunnel lighting	system	
17.1 Works under Sections 6A, 6C and 12 and Associated L	0	21-Sep-21	04-Oct-21	30-Apr-22	30-Apr-22																
17.1.13 Complete footpath 0.25	0		21-Sep-21		30-Apr-22*									• 17	7.1.13 Cor	nplete for	otpath 0.25				
17.1.17 Complete street furnitures of at-grade roads 0.25	0		04-Oct-21		30-Apr-22*									• 17	7.1.17 Cor	nplete str	eet furniture	s of at-gra	ade roads 0,25		
17.4 Remaining Stage 5 Infrastructure Works - Road L10 (S	0	02-Aug-22	04-Mar-23	30-Apr-22	30-Apr-22		·····						}}		-++						
17.4.1 Complete excavation and disposal of material works 0.25	0		17-Feb-23		30-Apr-22									•	-++			<u>+</u>			
17.4.2 Complete excavation and disposal of material works 0.5	0		04-Mar-23		30-Apr-22*		-¦ 							•	-++				+		
17.4.21 Complete drainage installation 0.2	0		18-Oct-22		30-Apr-22*									•							
17.4.25 Complete manhole for drainage 0.25	0		18-Oct-22		30-Apr-22*									•	-++			 			
17.4.31 Complete sewerage installation 0.25	0		02-Aug-22		30-Apr-22*		-¦;; 							•	- + +				+	◇ 17	.4.31 Complete se
17.4.35 Complete manhole for sewerage 0.25	0		02-Aug-22		30-Apr-22*									•	- + +	++	+		++	◇ 17	.4 .35 Complete ma
17.5 Remaining Stage 5 Infrastructure Works - Landscaped	54	23-Dec-21	28-Mar-22	30-Apr-22	07-Jul-22										- + +						¹ ¹ ¹ 1 1 1 1 1 1
17.5.11 Complete concrete works of pile caps 0.5	0		23-Dec-21		30-Apr-22									• 17	7.5.11 ¢or	nplete co	ncrete work	s of pile ca	aps 0.5		
17.5.12 Complete concrete works of pile caps 0.8	0		08-Jan-22		30-Apr-22		\$							• 17	7.5 .12 Çor	nplete co	ncrete work	s of pile ca	aps 0.8		
17.5.16 Complete concrete works of piers 0.25	0		07-Mar-22		30-Apr-22*					♦				• 17	7.5 .16 Cor	nplete co	ncrete work	s of piers	0.25		¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ / ¹ /
17.5.13 Complete concrete works of pile caps 1	0		20-Jan-22		10-May-22										♦ 17.5	.13 Com	plete	ete works o	of pile caps 1		
17.5.17 Complete concrete works of piers 0.5	0		07-Mar-22		17-May-22					♦					•	17.5.17	Complete	concrete v	works of piers 0.5		· · · · · · · · · · · · · · · · · · ·
17.5.18 Complete concrete works of piers 0.8	0		07-Mar-22		15-Jun-22					♦								17.5	.18 Complete cond	rete works of pier	s 0.8
17.5.19 Complete concrete works of piers 1	0		28-Mar-22		07-Jul-22							♦			- + +				♦ 17.5	19 Complete conc	rete works of piers
21.1 Improvement Works at the Junction of Hoi Bun Road/C	0	08-Jun-21	08-Jun-21	13-Dec-21 A	13-Dec-21 A																 $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$
21.1.8 Complete kerb line modification and pavement 0.25	0		08-Jun-21		13-Dec-21 A	◆ 21.1 .8 Com	alete kerb line mo	lification and pav	vement 0.25												······································
21.5 Establishment Works for Improvement Works at the Ju	0	20-Nov-21	20-Nov-21	28-Jul-22	28-Jul-22																
21.5.3 Complete establishment works for 9 mths completion of softworks	0		20-Nov-21		28-Jul-22										-++			÷		◆ 21.5	3 Complete establis
21.5.4 Complete whole activities of this cost centre	0		20-Nov-21		28-Jul-22															◆ 21.5	4 Complete whole a
22.1 Pipelines for District Cooling System for Commissioni	68	17-Jul-21	16-Nov-21	13-Jan-22 A	10-May-22																
22.1.3 Complete DCS installation length 0.8	0		17-Jul-21		13-Jan-22 A		♦ 22.1	3 Complete DCS	installation le	ength 0.8					- + +			 			
22.1.5 Complete T&C of DCS system 1	0		16-Nov-21		10-May-22										◆ 22.1	.5 Comp	lete T&C of	DCS syste	em 1		
22.1.6 Complete whole activities of this cost centre 1	0		16-Nov-21		10-May-22		·····								◆ 22.1	.6 Comp	lete whole a	ictivities of	f this cost centre		
34.2 Common Utilities Enclosure (CUE) under Section 13 of	72	06-Apr-22	21-Nov-22	05-May-22	02-Aug-22																
34.2.2 Complete excavation of CUE	0		24-Aug-22		05-May-22									4							♦ 34.
34.2.4 Complete concrete works of base slab of CUE 0.5	0		06-Apr-22		24-May-22											♦ 34	I.2.4 Comp	lete concr	ete works of base	slab of CUE 0.5	
34.2.8 Complete concrete works of walls of CUE 0.5	0		06-Apr-22		24-May-22		-¦ 					♦			-++	♦ 34	1.2.8 Comp	lete concr	ete works of walls	of CUE 0.5	
34.2 .12 Complete concrete works of top slab of CUE 0.5	0		06-Apr-22		24-May-22		·····								- + +	♦ 34	I.2 .12 Com	plete conc	crete works of top	lab of CUE 0.5	
34.2.5 Complete concrete works of base slab of CUE 0.75	0		21-Nov-22		02-Aug-22													+		•	
34.2.9 Complete concrete works of walls of CUE 0.75	0		21-Nov-22		02-Aug-22															•	
34.2 .13 Complete concrete works of top slab of CUE 0.75	0		21-Nov-22		02-Aug-22															•	
35 Services Gallery	189	08-Oct-21	30-Apr-22	13-Dec-21 A	24-Aug-22										- + +						
35.31 Complete 25% of total volume (measured on plan) of excavation for Lower Basement of East Ventilation Building	0		19-Oct-21		13-Dec-21 A	◆ 35.31 Compl	ete 25% of total v	olume (measurec	l on plan) of e	excavation	or Lower B	asemientof	East Ventila	ation Build	ling				+		
Page 12 of 26		·		,		- t · · · · ·		· ! ·			. 1						Dat	e	Revision	Checked	Approved
Data Date: 30-Apr-22				018/04	1 Trur	nk Road T2	and Ir	ofrastru	Icture	• \∕\/∩	rks						18-Dec-	19 0		WYu	
Critical/A divity						at South Apron						BOI	JYGL	JES		22-Feb-2 09-Apr-2			SPa/LLo SPa/LLo	WYu WYu	
Actual Work				IC		elopments	5 at 301	лат Арг					TRAVA	UX PU	BLICS		17-Jul-2			SPa/LLO SPa/LLo	WYu
Sealine Milestone							_										09-Oct-2				WYu

- - Actual Work \diamond
 - 🔷 Baseline Milestone Baseline Bar

01V3

02V0

09-Oct-20 02-Jul-21

SPa/LLo

SPa/LLo

WYu

WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 December	Ja	nuary	February	Mar	ch		April	2022	May		June			July	Augu	ıst
35.9 Approval of DDA submission for Services Gallery E&M design by the SO	0		08-Oct-21		30-Apr-22*	8 05 12 19	26 02 09	16 23 30	06 13 20	27 06 13	20 27	03	10 17 2				29 05 12 ubmission for Se					4 21 28
35.16 Complete 20% of total length (measured on plan) of SG structures in	0		04-Feb-22		30-Apr-22												f total length (me					eak and Dri
Drill-and-Break and Drill-and-Blast Tunnel 35.17 Complete 40% of total length (measured on plan) of SG structures in	0		04-Feb-22		30-Apr-22*												f total length (me					
Drill-and-Break and Drill-and-Blast Tunnel 35.32 Complete 50% of total volume (measured on plan) of excavation for	0		29-Nov-21		30-Apr-22*			÷									f total volume (m					
Lower Rasement of Fast Ventilation Building 35.33 Complete 75% of total volume (measured on plan) of excavation for	0		30-Apr-22		27-Jul-22			++						•							5.33 Complete	
Lower Basement of East Ventilation. Building 35.21 Complete 10% of total length (measured on plan) of Services Gallery	0		04-Apr-22		24-Aug-22			÷÷								· - 	+-+++++++++++++++	· 	- + +			♦ 35
structures and ancillaries in TBM Tunnel SOUTH APRON EXTERNAL WORKS	863	10-Mar-21	29-Jun-24	26-Jul-21 A	05-Jul-24																	
Road S20	327	21-Apr-21	17-Jan-22	26-Jul-21 A	09-Sep-22																	
CUE	327	21-Apr-21	17-Jan-22	26-Jul-21 A	09-Sep-22			++														
CUE FSI Forms submission to FSD (if applicable)	0	21710121	21-Oct-21	20 3012171	16-Jun-22			++									• 0	CUE ESI	Forms sul	bmission to FSI) (if applicable)
CUE FS Inspection & Commissioning (if applicable)	48	19-Nov-21	17-Jan-22	16-Jul-22	09-Sep-22			<u>_</u>													- 11 - E	
Entrance	195	04-Jun-21	18-Nov-21	23-Oct-21 A	27-May-22	h		++														
Entrance - Structure	36	04-Jun-21	17-Jul-21		23-Dec-21 A	<u> </u>	Entrance - Stru	cture														
Entrance- Remaining Structures (Wall & Top Slab)	12	19-Jul-21	31-Jul-21	28-Dec-21 A						· 	Entrance- R	Remainin	a Structures	(Wall & To	op Slab)				-++			
Entrance - Utilities & E&M	72	18-Sep-21	18-Nov-21	16-Mar-22 A	27-May-22												ntrance - Utilities	s & F&M				
Junction	24	21-Apr-21	20-May-21		27-Dec-21 A			++														
Junction - Excavation & Backfilling	24	21-Apr-21	20-May-21		27-Dec-21 A	· · · · · · · · · · · · · · · · · · ·	Junction - E	xcavation & Backfilli	na													
Road & Drain	239	05-Jun-21	18-Nov-21	28-Oct-21 A																		
Stage 3	239	05-Jun-21	18-Nov-21	28-Oct-21 A	01-Sep-22			++														
S20 Stage 3 (Drainage)	36	05-Jun-21	19-Jul-21		20-Dec-21 A	· · · · · · · · · · · · · · · · · · ·	S20 Stage 3 (Drai	nade)														
S20 Stage 3 (Watermain)	4	20-Jul-21	23-Jul-21	13-Dec-21 A	06-May-22	1 I I I				· · · · · · · · · · · · · · · · · · ·					S20 Sta	ge 3 (Wat	ermain)					
S20 Stage 3 (UU Diversion)	12	24-Jul-21	06-Aug-21	07-May-22	21-May-22												tage 3 (UU Dive	rsion)				
S20 Stage 3 (U channel, Catchpit, Gully)	22	07-Aug-21	01-Sep-21	23-May-22	17-Jun-22			++								- I - I -		!	ae 3 (U ch	annel, Catchpit,	Gully)	
S20 Stage 3 (Roadworks)	22	02-Sep-21	28-Sep-21	18-Jun-22	14-Jul-22			+++											-+	S20 Stage:	3 (Roadworks)	
Utilities undertaker (by others)	36	07-Sep-21	21-Oct-21	23-Jun-22	04-Aug-22																	undertaker
Footpath, Road Marking & Road Lighting part 1	24	22-Oct-21	18-Nov-21	05-Aug-22	01-Sep-22			++														
AMAWBC	215	16-Aug-21	10-Feb-22	16-Nov-21 A	16-Jul-22			++														
Drainage & Sewerage	215	10-Sep-21	10-Feb-22	16-Nov-21 A	16-Jul-22			÷														
Section B	22	10-Sep-21	07-Oct-21		27-Apr-22 A			÷÷		· · · · · · · · · · · · · · · · · · ·												
Section B - Drainage	11	10-Sep-21	23-Sep-21		' 15-Apr-22 A			*					Section	n B - Draina	age							
Section B - Sewerage	11	24-Sep-21	07-Oct-21		27-Apr-22 A			÷÷		· · · · · · · · · · · · · · · · · · ·				Section		verage						
Section C	189	07-Dec-21	10-Feb-22	28-Feb-22 A	16-May-22			++														
Section C - Drainage	21	07-Dec-21	03-Jan-22	28-Feb-22 A	-	· · · · · · · · · · · · · · · · · · ·		++		·		Se	ction C - Dra	ainage								
Section C - Sewerage	24	04-Jan-22	31-Jan-22	06-Apr-22 A	26-Apr-22 A									Section (C - Sew	erage						
Section C - Watermain	6	04-Feb-22	10-Feb-22	10-May-22	16-May-22											Section C	Watermain					
Section D	209	27-Oct-21	17-Jan-22	16-Nov-21 A	16-Jul-22			++											-++			
Section D - Drainage	35	27-Oct-21	06-Dec-21	16-Nov-21 A	07-Dec-21 A	Section D -	Drainage	++														
Section D - Sewerage	14	07-Dec-21	22-Dec-21	26-Nov-21 A	12-Jan-22 A			Section D - Sewera	ige													
Section D - Watermain	5	23-Dec-21	30-Dec-21	03-May-22	07-May-22	•									Section	D - Wate	main					
Forecast	209	04-Jan-22	17-Jan-22	26-Nov-21 A	16-Jul-22											· - - ·						
Page 13 of 26						<u>i</u>	<u>i</u> <u>i</u>	<u> </u>	. i	1 i i	 		. i	i			Date	R	evision	Checke	d Anr	proved
Page 13 of 26 Data Date: 30-Apr-22 Planned Bar			012/0	1 Trun	k Road	T2 and	1 Infract	ructur	a Mari							18-Dec-19	00V1		WYu			
Critical A divity											\ 3	(BOU	YGUE	S	1	22-Feb-20	01V0 01V1		SPa/LLo SPa/LLo	WYu WYu	
Actual Work				TC		elopme	nis at s	South A	oron				TRAVAU	X PUBL	lics		09-Apr-20 17-Jul-20	01V1 01V2		SPa/LLo SPa/LLo	WYu WYu	
Saseline Milestone				Three	Mont	hs Rollir	na Prod	arammo	(∆nr_'	221							09-Oct-20	01V3		SPa/LLo	WYu	
								Jannie	(77)-7	~~)							02-Jul-21	02V0		SPa/LLo	WYu	

Activity Name	Dur	02V0 Start	02V0 Finish Start	Finish	2021 December	January	Echruppy March	April	2022 May	luno	huku	August
					8 05 12 19	26 02 09 16 23 3				29 05 12 19 26	03 10 17 24	31 07 14 21 28
L18 (Drainage) (3 manhole) SMH1.10-1.12	18			A 07-Jan-22 A	· · · · ·	L18 (Drainage) (3 i	manhole) SMH1.10-1.12					
L10/L18 (Drainage) Sheet pile	35		03-Jan-22		·		L10/L18 (Drainage) Sheet p	pile				
L18 (Drainage) Backfill	10		07-Feb-22				L18 (Drainage) Backfill					
L10/L18 (Drainage) Excavation	36		14-Feb-22					L10/L18 (Drainage) Excavati				
L10/L18 (Drainage) (4 manhole) SMH1.6-1.9	24		21-Mar-22	A 10-May-22					L10/L18 (D	rainage) (4 manhole) SMH1.6-1.	9	
L10/L18 (Drainage) Backfill	10		11-May-22	21-May-22						I 0/L18 (Drainage) Backfill		
DSD Inspection	12	04-Jan-22	17-Jan-22 23-May-22	06-Jun-22						DSD Inspection		
Section 6A Completion	0		17-Jan-22	16-Jul-22							Section 6	ACompletion
Outfall 1	82	16-Aug-21	07-Oct-21 07-Mar-22	A 16-Jul-22								
Outfall 1 Excavation & Blinding	18	16-Aug-21	04-Sep-21 07-Mar-22	A 10-May-22					Outfall 1 Ex	ccavation & Blinding		
Outfall 1 Installation & Alignment	48	06-Sep-21	27-Sep-21 11-May-22	07-Jul-22							Outfall 1 Installati	1 1 1 1
Outfall 1 Backfilling & reinstatement	8	28-Sep-21	07-Oct-21 08-Jul-22	16-Jul-22							Outfall 1 E	ackfilling & reinstatemen
[STE] District Cooling System for AMAWBC Section 6B	180	11-Mar-21	16-Nov-21 18-Oct-21	A 10-May-22								
Section 1 - Bay 3	149	24-Jun-21	01-Sep-21 29-Oct-21	A 10-May-22				· · · · · · · · · · · · · · · · · · ·				
DCS - Bay 3 Excavation (2620m3)	18	24-Jun-21	15-Jul-21 29-Oct-21	A 14-Dec-21 A	DCS -	- Bay 3 Excavation (2620m3)						
DCS - Bay 3 Pipe Installation - Set up (DN900 30m)	12	16-Jul-21	29-Jul-21 14-Dec-21	A 22-Dec-21 A		DCS - Bay 3 Pipe Installation - S	Set up (DN900 30m)					
DCS - Bay 3 Pipe Installation - Pipe welding	9	30-Jul-21	09-Aug-21 23-Dec-21	A 17-Feb-22 A		······································	DCS - Bay 3 Pipe Instal	allation - Pipe welding				
DCS - Bay 3 Pipe Installation - Jointing (15nos)	10	10-Aug-21	20-Aug-21 18-Feb-22	A 28-Feb-22 A	· · · · · · · · · · · · · · · · · · ·		DCS - Bay 3 P	Pipe Installation - Jointing (15n	os)			
DCS - Bay 3 Backfill	10	21-Aug-21	01-Sep-21 24-Mar-22	A 10-May-22					DCS - Bay	3 Backfill		
Section 2 - Bay 5	109	11-Mar-21	03-May-21 29-Oct-21	A 02-Mar-22 A	· · · · · · · · · · · · · · · · · · ·							
DCS - Bay 5 Pipe Installation - Pipe welding	14	11-Mar-21	26-Mar-21 29-Oct-21	A 06-Dec-21 A	DCS - Bay 5	5 Pipe Installation - Pipe welding						
DCS - Bay 5 Pipe Installation - Jointing (30nos)	15	27-Mar-21	17-Apr-21 14-Dec-21	A 21-Feb-22 A			DCS - Bay 5 Pipe In	nstallation - Jointing (30nos)				
DCS - Bay 5 Backfill	12	19-Apr-21	03-May-21 22-Feb-22	A 02-Mar-22 A			DCS - Bay 5	Backfill				
Section 2 - S20	62	02-Jul-21	19-Aug-21 18-Oct-21	A 06-Jan-22 A								
DCS - S20 Pipe Installation - Set up (DN600 60m)	14	02-Jul-21	17-Jul-21 18-Oct-21	A 06-Dec-21 A	DCS - \$20 F	Pipe Installation - Set up (DN600	60m)					
DCS - S20 Pipe Installation - Pipe welding	13	19-Jul-21	02-Aug-21 09-Dec-21	A 20-Dec-21 A		DCS - S20 Pipe Installation - Pipe	e welding;					
DCS - S20 Pipe Installation - Jointing (27nos)	14	04-Aug-21	19-Aug-21 21-Dec-21	A 06-Jan-22 A		DCS - S20 Pipe Ins	stallation - Jointing (27 nos);					
Section 2 - CUE	74	19-Jul-21	17-Sep-21 22-Nov-21	A 19-Jan-22 A								
DCS - CUE - Set up (DN600 90m)	14	19-Jul-21	03-Aug-21 22-Nov-21	A 01-Dec-21 A	DCS - CUE - Set	t up (DN600 90m)						
DCS - CUE - Pipe welding	18	04-Aug-21		A 15-Jan-22 A		DC\$ - C⊍E	- Pipe welding					
DCS - CUE - Jointing (42nos)	21	25-Aug-21	17-Sep-21 17-Jan-22			DCS-C	UE - Jointing (42nos)					
Testing & Commissioning	48	18-Sep-21	16-Nov-21 01-Mar-22									
Overall DCS - Testing & Commissioning	48	18-Sep-21	16-Nov-21 01-Mar-22					· · · · · · · · · · · · · · · · · · ·	Qverall DC	S- Testing & Commissioning		
Section 6B completion	0	·r = ·	16-Nov-21	10-May-22					Section 6B	-+		
[STE] District Cooling System - Remaining Section 7B	199	21-Oct-21	17-May-22 17-Jan-22									
DCS (Section 3)	199	21-Oct-21	17-May-22 17-Jan-22									
DCS (L10(S))	163	21-Oct-21	19-Apr-22 27-Jan-22									
DCS - L10(S) CH327-400 Sheet pile	38	21-Oct-21	03-Dec-21 27-Jan-22						DCS - 1 10((S) CH327-400 Sheet pile		
DCS - L10(S) CH327 400 Silect pile DCS - L10(S) CH327 400 Excavation	28	04-Dec-21	08-Jan-22 11-May-22							DCS - 1/10(\$) C	H327-400 Excavatior	
DCS - L 10(S) CH252-327 Sheet pile	20	04-Dec-21	06-Jan-22 11-May-22 04-Jan-22 11-May-22							DCS - L10(\$) CH25	52-397 Sheet nile	
	24			JU-JUII-22								
Page 14 of 26										Date Revis	sion Checke WYu	d Approved
Data Date: 30-Apr-22			ED/2018/0)4 Trur	nk Road	12 and Infra	structure Works			22-Feb-20 01V0	SPa/LLo	WYu
Actual Milestone				for Dev	/elopme	nts at South	Apron	BOU	YGUES JX PUBLICS	09-Apr-20 01V1	SPa/LLo	WYu
Actual Work Actual Work Actual Work Actual Work					•		•			17-Jul-20 01V2 09-Oct-20 01V3	SPa/LLo SPa/LLo	WYu WYu
Baseline Bar			Thre	e Mont	ths Rollir	ng Programm	ne (Apr-22)			02-Jul-21 02V0	SPa/LLo	WYu
			1			_	-	1		1		

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022 December January February March April May June July August
	07	05 1 00	10 5 4 00		00.1.1.00	8 05 12 19 26 02 09 16 23 30 06 13 20 27 06 13 20 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03 10 17 24 31 07 14 21 28
DCS - L10(S) CH185-252 Sheet pile	37	05-Jan-22	19-Feb-22	09-Jun-22	22-Jul-22	DCS-L10(S) CH185:252 She
DCS - L10(S) CH327-400 Pipe Installation - Set up (DN900 73m)	12	10-Jan-22	22-Jan-22	14-Jun-22	27-Jun-22	DCS - L'10(S) CH327-400 Pipe Installation - Set up
DCS - L10(S) CH252-327 Excavation	12	10-Jan-22	22-Jan-22	14-Jun-22	27-Jun-22	DCS - L10(S) CH252-327 Excavation
DCS - L10(S) CH327-400 Pipe Installation - Pipe welding	17	24-Jan-22	15-Feb-22	28-Jun-22	18-Jul-22	DCS - L10(S) CH327-400 Pipe In
DCS - L10(S) CH252-327 Pipe Installation - Set up (DN900 75m)	12	24-Jan-22	09-Feb-22	28-Jun-22	12-Jul-22	DCS - L10(S) CH252-327 Pipe Installa
DCS - L10(S) CH327-400 Pipe Installation - Jointing (36nos)	24	16-Feb-22	15-Mar-22	19-Jul-22	15-Aug-22	
DCS - L10(S) CH252-327 Pipe Installation - Pipe welding	18	16-Feb-22	08-Mar-22	19-Jul-22	08-Aug-22	DCS - L'10(S) CI
DCS - L10(S) CH185-252 Excavation	18	21-Feb-22	12-Mar-22	23-Jul-22	12-Aug-22	DCS - L10(S
DCS - L10(S) CH185-252 Pipe Installation - Set up (DN900 67m)	12	14-Mar-22	26-Mar-22	13-Aug-22	26-Aug-22	
DCS - L10(S) CH252-327 Pipe Installation - Jointing (39nos)	26	16-Mar-22	19-Apr-22	16-Aug-22	15-Sep-22	
DCS - L10(S) CH327-400 Backfill	12	16-Mar-22	29-Mar-22	16-Aug-22	29-Aug-22	
DCS - L10(S) CH185-252 Pipe Installation - Pipe welding	16	28-Mar-22	19-Apr-22	27-Aug-22	15-Sep-22	
DCS (Pipe Jacking)	169	30-Nov-21	17-May-22	17-Jan-22 A	29-Oct-22	
DCS - Pipe Jacking Sheet pile	36	30-Nov-21	13-Jan-22	27-Jan-22 A	10-May-22	
DCS - Pipe Jacking pits Excavation	25	14-Jan-22	15-Feb-22	11-May-22	09-Jun-22	DCS - Pipe Jacking pits Excavation
DCS - Pipe Jacking	72	16-Feb-22	17-May-22	10-Jun-22	02-Sep-22	
Forecast	169			17-Jan-22 A	29-Oct-22	
Launching Pit	169			17-Jan-22 A	29-Oct-22	
DCS - Pipe Jacking Pre-treatment	12			17-Jan-22 A	26-Jan-22 A	DCS - Pipe Jacking Pre-treatment
DCS - Pipe Jacking Sheet pile	30			27-Jan-22 A	10-May-22	DCS - Pipe Jacking Sheet pile
DCS - Launching Pit Excavation	48			11-May-22	07-Jul-22	DCS Launching Pit Excavation
DCS - Pipe Jacking Excavation	72			04-Aug-22	29-Oct-22	
Recieving Pit	77			03-May-22	03-Aug-22	
DCS - Pipe Jacking Pre-treatment	12			03-May-22*	17-May-22	DCS - Pipe Jacking Pre-treatment
DCS - Pipe Jacking Sheet pile	30			18-May-22	22-Jun-22	DCS Pipe Jacking Sheet pile
DCS - Receiving Pit Excavation	35			23-Jun-22	03-Aug-22	DCS-Receiving Pit
Outfall 2 & Branch Drainage	120	03-Jan-22	01-Jun-22	03-May-22	23-Sep-22	
Coordinated Access to Portion H1 (NAH Site B)	0	03-Jan-22		03-May-22*		◆ Coordinated Access to Portion H1 (NAH Site B)
Branch Drainage within Portion H1	72	03-Jan-22	30-Mar-22	03-May-22	28-Jul-22	Branch Drainage within F
Outfall 2 Excavation & Blinding	48	31-Mar-22	01-Jun-22	29-Jul-22	23-Sep-22	
Foot Bridge FB-02	290	10-Mar-21	25-Aug-22	07-Dec-21 A	29-Nov-22	
DSD KBSIS - Interface	200	10-Mar-21	07-Mar-22	14-Jan-22 A	19-Sep-22	
FB-02 Pipe Cap & waterproofing - P2/P3	42	30-Nov-21	20-Jan-22	14-Jan-22 A	26-Mar-22 A	FB-02 Pipe Cap & waterproofing - P2/P3
Temporary Ramp Construction	48	10-Mar-21	10-May-21	15-Feb-22 A	10-May-22	Temporary Ramp Construction
FB-02 Pier - P2/P3	36	21-Jan-22	07-Mar-22	28-Mar-22 A	17-May-22	FB-02 Pier - P2/P3
Existing Footbridge Disable Ramp - Demolition	36	11-May-21	08-Jun-21	11-May-22	22-Jun-22	Existing Footbridge Disable Ramp - Demolition
FB-02 Pre-drilling - LC&D	8	17-Jun-21	23-Jun-21	23-Jun-22	02-Jul-22	FB-02 Pre-drilling - LC&D
FB-02 H-pile - LC&D	30	24-Aug-21	28-Sep-21	04-Jul-22	06-Aug-22	FB-02 H-pile - LC
Forecast	200			14-Jan-22 A	19-Sep-22	
FB-02 Pipe Cap - P2	24			14-Jan-22 A	05-Feb-22 A	A FB-02 Pipe Cap P2
Page 15 of 26 Planned Bar Ortical Activity Actual Milestone Actual Work Baseline Milestone Baseline Bar 				fo	or Deve	nk Road T2 and Infrastructure Works velopments at South Apron ths Rolling Programme (Apr-22)

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 December	Januarv	1 1	February	March		April	202	2	100	l lun	20	1 6	hu l	August
									13 20 27					01 08	15 22	29 05 12	19 2	10 <u>10</u>	17 24 31	07 14 21 28
FB-02 Pipe Cap - P3	24			27-Jan-22 A						B-02 Pipe (ap - P3						- 1 1			
FB-02 Pier - P3	36			07-Feb-22 A				· · · · · · · · · · · · · · · · · · ·	·	FB-02 Pier	- P3							· +		
FB-02 Pier - P2	36			08-Aug-22	19-Sep-22													-		· {
Road L10/ DPR	175	04-Oct-21	28-Mar-22	07-Dec-21 A	14-Jul-22															
FB-02 Pipe Cap & waterproofing - P4/P5/A	42	30-Nov-21		21-Dec-21 A									· · · · · · · · · ·	F	B-02 Pipe C	cap & waterproo	ofing - P4/	P5/A		· · · · · · · · · · · · · · · · · · ·
FB-02 Pile load test No.1 & 2	48	04-Oct-21	29-Nov-21	30-Dec-21 A		L	i i i 	FB-02 Pile	oad test No.1 & 2											
FB-02 Pier - P3/P4	36	21-Jan-22	07-Mar-22	26-Apr-22 A														1 1 1		
FB-02 Pier - P5	18	08-Mar-22	28-Mar-22	16-Jun-22	07-Jul-22													FB-C	2 Pier - P5	
Forecast	175			07-Dec-21 A	14-Jul-22															
FB-02 Pipe Cap - LA&B	24			07-Dec-21 A			· · · · · · · · · · · · · · · · · · ·													
FB-02 Pipe Cap - P5	24			13-Dec-21 A						FB-0)2 Pipe Ca	p - P5								
FB-02 Pipe Cap - P4	24			03-May-22	31-May-22											FB-02 Pipe	e Cap - P4			
FB-02 Pier - P5	36			03-May-22	15-Jun-22												FB-02 P	ier - P5		
FB-02 Pier - P4	36			01-Jun-22	14-Jul-22														FB-02 Pier - P4	
Bridge Deck Construction	121	29-Mar-22	25-Aug-22	08-Jul-22	29-Nov-22															
FB-02 Bridge deck construction	121	29-Mar-22	25-Aug-22	08-Jul-22	29-Nov-22															
Road L18	66	31-Dec-21	22-Mar-22	18-Jul-22	05-Oct-22															
Road L18 - Utilities Coordination & Installation	66	31-Dec-21	22-Mar-22	18-Jul-22	05-Oct-22															
[STE] Kai Hing Road / Lam Chak Street Modification	645	26-Mar-22	29-Jun-24	26-Mar-22 A	05-Jul-24															
TTA Phasing	0		26-Mar-22		26-Mar-22 A						🔷 TTA	Phasing								
TMLG for XP validation	0		19-Apr-22		19-Apr-22 A							<	♦ TMLG for	r XP valid	ation					
XP validated	0		19-May-22		19-May-22										🔷 XP va	alidated				
TMLG to TD for Approval	0		25-May-22		25-May-22											TMLG to TD for	1.1			
TMLG Approved	0		11-Jun-22		11-Jun-22											TN				
Roadworks advice from RMO for TTA Implementation	0		21-Jun-22		21-Jun-22								····				🔷 Roa	adworks advice	from RMO for 1	TA Implementation
LCS / KHR - Public Road TTMS stages	600	22-Jun-22	29-Jun-24	27-Jun-22	05-Jul-24														<u></u>	·
[STE] Hoi Bun Road / Cheung Yip Street / Wang Chiu Road J	337	06-Oct-21	17-Oct-22	26-Feb-22 A	27-May-23															
Stage 5 (Gas Station & HBR)	41	06-Oct-21	17-Oct-21	26-Feb-22 A	27-May-22															
Stage 5D (HBR Left Turn Lane 2)	41	06-Oct-21	17-Oct-21	26-Feb-22 A	27-May-22															
Reinstatement of carriageway	9	06-Oct-21	16-Oct-21	26-Feb-22 A	25-Mar-22 A						E Rein	statement of	carniageway	/						
EMSD inspection & control box construction	9			07-Mar-22 A	17-May-22								····		EMSD	inspection & co	ntrol box o	construction		
Change over to permanent traffic signal	9			18-May-22	27-May-22	+										Change over to	opermane	ent traffic signa		
Section 8D [STE] - Completion	0		17-Oct-21		27-May-22*		 								•	Section 8D [ST	TE] - Com	pletion		
Section 9F [STE] - Completion	0		17-Oct-21		27-May-22*										•	Section 9F [ST	FE] - Cam	oletion		
Establishment	365	18-Oct-21	17-Oct-22	28-May-22	27-May-23															
HBR / CYS / WCR Junction Moditication - Establishment works	365	18-Oct-21	17-Oct-22	28-May-22	27-May-23														<u>i</u>	· <u>{</u> {{{{
[STE] Road L10 (Northern)	240	24-Nov-21	04-Jan-23	01-Dec-21 A	28-Sep-22												- + + +			
CUE	240	24-Nov-21	04-Jan-23	01-Dec-21 A	28-Sep-22															
CUE L10(N) Structure part 1	108	24-Nov-21	06-Apr-22	01-Dec-21 A	24-May-22	+		<u>+</u> +				+				UE L10(N) Stru	icture part	1		
CUE L10(N) Pump Test part 2	32	06-Jun-22	13-Jul-22	03-Jan-22 A	08-Jan-22 A	+												·	CUE L 10(N) Pu	mp Test part 2
Page 16 of 26 Data Date: 30-Apr-22			ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron Three Months Rolling Programme (Apr-22)									UES		Date 18-Dec-19 22-Feb-20 09-Apr-20 17-Jul-20 09-Oct-20 02-Jul-21	00V	70 71 72 73	Checked WYu SPa/LLo SPa/LLo SPa/LLo SPa/LLo SPa/LLo	Approved WYu WYu WYu WYu WYu WYu WYu		

Page 16 of	26
Data Date:	30-Apr-2

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	lanuari Estanoni	Marsh And	2022	l hure		h.h.	August
						December 8 05 12 19 26	January February 02 09 16 23 30 06 13 20 27 0	March April 06 13 20 27 03 10 17	May 24 01 08 15 22	29 05 12	19 26 03 10	17 24 31	August 07 14 21 28
CUE L10(N) Excavation part 2	36	14-Jul-22	24-Aug-22	10-Jan-22 A									CU
CUE L10(N) Structure part 2	108	25-Aug-22	04-Jan-23	06-May-22	13-Sep-22								
Part 1	131			24-Dec-21 A	17-Jun-22								
CUE L10(N) Part 1 DL, Blinding, Waterproofing, BS (80m)	21			24-Dec-21 A	17-Mar-22 A			CUE L10(N) Part 1 DL, Blind					
CUE L10(N) Part 1 Backfill & Strut S3 Removal	7			18-Mar-22 A	28-Mar-22 A			CUE L10(N) Part 1 (3ackfill & Strut S3 Removal				
CUE L10(N) Part 1 Wall & Top Slab (80m, 10d/20m)	32			29-Mar-22 A	17-May-22				CUE I	10(N) Part 1 Wall 8	، Top Slab (80m, 10	d/20m)	
CUE L10(N) Part 1 Backfill & Remove S2 (80m, 10d/20m)	32			27-Apr-22 A	31-May-22						art 1 Backfill & Rem	nove S2 (80m, 10d/	20m)
CUE L10(N) Part 1 Backfill & Remove S1 (80m, 10d/20m)	32			10-May-22	17-Jun-22						CUE L10(N) Part 1	Backfill & Remove S	\$1 (80m, 10d/20m)
Part 2	153			10-Jan-22 A	10-Aug-22								
CUE L10(N) Part 2 Excavation (6262m3, 110m3/d)	57			10-Jan-22 A	05-May-22				CUE L10(N) Pa				
CUE L10(N) Part 2 DL, Blinding, Waterproofing, BS (80m)	21			06-May-22	31-May-22					CUE L 10(N) P	art 2 DL, Blinding, V	Vaterproofing, BS (30m)
CUE L10(N) Part 2 Backfill & Strut S3 Removal	7			31-May-22	09-Jun-22						10(N) Part 2 Backfil	1 1 1	al
CUE L10(N) Part 2 Wall & Top Slab (80m, 10d/20m)	32			10-Jun-22	18-Jul-22							🔲 CUE L 10(N) I	Part 2 Wall & Top SI
CUE L10(N) Part 2 Backfill & Remove S2 (80m, 10d/20m)	32			21-Jun-22	29-Jul-22							CUE	L10(N) Part 2 Back
CUE L10(N) Part 2 Backfill & Remove S1 (80m, 10d/20m)	32			04-Jul-22	10-Aug-22					· · · · · · · · · · · · · · · · · · ·			CUE L 10(N) Pa
Part 3	86			17-Jun-22	28-Sep-22								
CUE L10(N) Part 3 ELS (Sheet pile) (2252m2, 55m2/d)	40			17-Jun-22	04-Aug-22								CUE L10(N) Part 3
CUE L10(N) Part 3 Excavation (5120m3, 110m3/d)	46			04-Aug-22	28-Sep-22								
DEPRESSED ROAD [DPR]	222	29-Jul-21	07-Aug-21	29-Nov-21 A	01-Sep-22					+			
Permanent Structure	9	29-Jul-21	07-Aug-21	29-Nov-21 A	08-Dec-21 A					+++-+++++++++++++++++++++++++++++++++			
Zone 1 (Ch6008 - 6045)	9	29-Jul-21	07-Aug-21	29-Nov-21 A	08-Dec-21 A								
Waterproofing and Backfilling	9	29-Jul-21	07-Aug-21	29-Nov-21 A	08-Dec-21 A	Waterproofing ar	nd Backfilling						
Portal Structure	222			11-Dec-21 A	01-Sep-22								
Forecast	222			11-Dec-21 A	01-Sep-22								
Remaining DPR Structure	222			11-Dec-21 A	01-Sep-22								
MS for breaking or remaining bulkhead dwall	0				11-Dec-21 A		g or remaining bulkhead dwall						
Breaking remaining SUS Bulkhead Dwall	60			13-Dec-21 A	19-Mar-22 A			Breaking remaining \$US B	ulkhead Dwall				
MS for RC Structure construction	0				31-Dec-21 A	•	MS for RC Structure construction						
Blinding & Waterproofing	4			03-May-22	06-May-22				Blinding & Wat				
Base Slab construction + Gain strength	7			07-May-22	16-May-22				Base S	lab construction + 0	Gain strength		
Strut S4b removal	7			17-May-22	24-May-22					Strut S4b removal			
Return Wall & External part 1 + Gain strength	12			25-May-22	08-Jun-22						Wall & External part	· · · · · · · · · · · · · · · · · · ·	
Strut S3b removal	5			09-Jun-22	14-Jun-22					💻 St	ut S3b removal		
Remaining adit wall part 1 + Gain strength	14			15-Jun-22	30-Jun-22						Remainir	ıg adit wall part 1 +	Gain strength
Concrete strut & lateral beam + Gain strength	9			02-Jul-22	12-Jul-22							Concrete strut & la	teral beam + Gain s
Strut S3 removal	3			13-Jul-22	15-Jul-22							Strut S3 remova	
Return Wall & External part 2 + Gain strength	11			16-Jul-22	28-Jul-22							Retu	n Wall & External pa
Remaining adit wall part 2 + Gain strength	10			29-Jul-22	09-Aug-22								Remaining adit
Remaining carriageway slab + Gain strength	10			10-Aug-22	20-Aug-22					·			Remai
Remaining external wall + Gain strength	10			22-Aug-22	01-Sep-22								
Page 17 of 26										Date	Revision	Checked	Approved
Data Date: 30-Apr-22			ED/2	2018/04	4 Trun	k Road T2	2 and Infrastructure W	orks		18-Dec-19 22-Feb-20	00V1 01V0	WYu SPa/LLo	WYu
Actual Miestone							at South Apron		JYGUES UX PUBLICS	09-Apr-20	01V0 01V1	SPa/LLo SPa/LLo	WYu
Actual Work						Siephiente		TRAVA	UX PUBLICS	17-Jul-20	01V2	SPa/LLo	WYu

09-Oct-20 02-Jul-21

01V3

02V0

SPa/LLo

SPa/LLo

WYu

WYu

🔷 Baseline Milestone

Baseline Bar

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		1	F 1	1	- I	2022			I		-	
						December 05 12 19 26	Jan 02 09	16 23 30	February 06 13 20	27 06 13		April May 0 17 24 01 08 1	5 22 29	June 05 12	19 26 03 1	July 0 17 24	31 07	August 14 21 28
Portal Structure	131			03-Jan-22 A	14-Jul-22													
Falsework erection	15			03-Jan-22 A	19-Mar-22 A						Falsework erectio							
West side Capping Beam (B4-B9)	18			28-Mar-22 A	02-Apr-22 A							side Capping Beam (B4-B9)						
East side Capping Beam (B4-B9)	18			31-Mar-22 A	07-Apr-22 A						Ea	ast side Capping Beam (B4-B						
Portal Beam part 1 (B7-B9)	18			08-Apr-22 A	10-May-22							Port						
Alternative Access available	0				30-Apr-22							Alternative A	ccess availa	ple				
Removal of existing walkway	6			03-May-22	10-May-22							Ren	ioval of existi	- T - T - T				
Portal Beam part 2 (B4-B6)	18			11-May-22	31-May-22										part 2 (B4-B6)			
DCS Works	36			11-May-22	22-Jun-22										DCS Works			
Portal secondary structure - Wall part 1 (B4-B10)	9			01-Jun-22	11-Jun-22									Por	tal secondary structu	re - Wall part	1 (B4-B10	/
Steel Beam location Capping Beam	12			01-Jun-22	15-Jun-22		;; 	·							Steel Beam location			
Portal secondary structure - Slab part 1 (B4-B10)	15			13-Jun-22	29-Jun-22		 	·····							Portal se	condary struct	ure - \$lab	part 1 (B4-B10)
Portion J1 / J2 Contract Handover date	0				22-Jun-22*			·····							◆ Portion J1 / J2	ContractHan	dover date	
Steel Portal Beam installation (B1-B3)	12			30-Jun-22	14-Jul-22			·····						+	++	1 I I I	1	stallation (B1-B:
WEST VENTILATION BUILDING [WVB]	231	20-Aug-21	24-May-22	19-Nov-21 A	17-Sep-22			·····										
Excavation & Strutting	136	20-Aug-21	11-Dec-21	19-Nov-21 A	04-Apr-22 A			·····						+				
Excavation to below Strut S2 11,076m ³	18	20-Aug-21	09-Sep-21	19-Nov-21 A	07-Dec-21 A	Excavation to belo	w Strut S2	11,076m ³										
Strut S2 Installation	20	26-Aug-21	17-Sep-21	29-Nov-21 A	16-Dec-21 A	Strut S2 Ins	stallation											
Strut S2 Pre-loading	2	18-Sep-21	20-Sep-21	17-Dec-21 A	18-Dec-21 A	🔹 Strut S2 I	Pre-loading	·										
Excavation to below Strut S3 11,905m ³	20	21-Sep-21	16-Oct-21	20-Dec-21 A	12-Jan-22 A			xcavation to bel	ow Strut S3 11,90	5m³				- 	$\frac{1}{1}$			
Strut S3 Installation	24	28-Sep-21	22-Oct-21	03-Jan-22 A	19-Jan-22 A		 	\$trut \$3 Ins	tallation					• • • • • • • • • • • • • • • • • • • •				
Strut S3 Pre-loading	2	23-Oct-21	25-Oct-21	20-Jan-22 A	21-Jan-22 A			Strut \$3 F	re-loading	·			++-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+	- + +				
Excavation to below Strut S4 8,930m ³	15	26-Oct-21	11-Nov-21	22-Jan-22 A	18-Feb-22 A					1 1	v Strut \$4 8,9;30m³				$\frac{1}{1}$			
Strut S4 Installation	20	30-Oct-21	22-Nov-21	10-Feb-22 A	15-Mar-22 A			**************************************		· · · · · · · · · · · · · · · · · · ·	Strut S4 Installation	·	+++					
Strut S4 Pre-loading	2	23-Nov-21	24-Nov-21	16-Mar-22 A	17-Mar-22 A			·			Strut S4 Pre-loading	g		· 	$\frac{1}{1}$			
Excavation to FEL 9,230m ³	20	25-Nov-21	11-Dec-21	19-Mar-22 A	04-Apr-22 A			······································		· • • • • • • • • • • • • • • • • • • •	Exca	vation to FEL 9,230m ³			$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$			
Building Structure	115	13-Dec-21	24-May-22	05-Apr-22 A	17-Sep-22							· 1 · · · · · · · · · · · · · · · ·		- 	$\frac{1}{1}$			
WVB - Earth Mat Installation	24	13-Dec-21	31-Dec-21	05-Apr-22 A	22-Apr-22 A			·				WVB - Earth Mat Ir	stallation	· 	$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$			
WVB - B2 Wall + Column	48	28-Feb-22	28-Apr-22	29-Jun-22	24-Aug-22			· · · · · · · · · · · · · · · · · · ·				· · · · · · · · · · · · · · · · · · ·		· 	÷		; ; ;	W\
WVB - B2 Beam + Slab	36	07-Apr-22	24-May-22	06-Aug-22	17-Sep-22			·				· <u> </u>						<u></u>
Forecast	47			05-Apr-22 A	28-Jun-22										$\frac{1}{1}$			
WVB - Earth Mat Installation	24			05-Apr-22 A	22-Apr-22 A			······································				WVB - Earth Mat Ir	stallation				++	
Base Slab Construction pour 2 & 4	20			23-Apr-22 A	26-May-22			÷				·	Bas	e Slab Const	ruction pour 2 & 4			
Base Slab remaining construction	20			27-May-22	20-Jun-22							·		++	Base Slab remai	ning construct	ion	
Tower Crane Erection	7			21-Jun-22	28-Jun-22									+	Tower Cra	ing Erection		
Tower Crane Operation	0				28-Jun-22							·		++	◆ Tower Cra	ine Operation		
SUPPORTING UNDERGROUND STRUCTURE [SUS	108	20-Oct-21	15-Mar-22	04-Jul-22	09-Nov-22			·················					++	++	+ +			
Permanent Structure	30	20-Oct-21	07-Dec-21	04-Jul-22	06-Aug-22									+				
SUS - WB Partition Wall CH6150-6237	24	20-Oct-21	16-Nov-21	04-Jul-22*	30-Jul-22										+++++++		SUS-V	VB Partition Wal
SUS - EB Partition Wall CH6150-6260	30	03-Nov-21	07-Dec-21	04-Jul-22*	06-Aug-22									- 			SI	JS - EB Partition
Page 18 of 26 Milestone														Date	Revision	Check	ed	Approved
Data Date: 30-Apr-22			ED/2	2018/04	4 Trun	k Road T2	and	Infras	tructure	Worl	ks 🖊			3-Dec-19	00V1	WYu SPa/LLo		X
Cilical A duty Actual Milestone						elopments						BOUYGUES	· · · · ·	2-Feb-20 9-Apr-20	01V0 01V1	SPa/LLO SPa/LLO		Yu Yu
Actual Work												TRAVAUX PUBLICS		7-Jul-20	01V2	SPa/LLo		Yu
			1											9-Oct-20	01\/3	SPa/LLO	lw/	VI.1

Baseline Bar

01V3

02V0

09-Oct-20 02-Jul-21

SPa/LLo

SPa/LLo

WYu

WYu

Activity Name	Dur	02V0 Start																
						December 8 05 12 19	Jan 26 02 09	nuary 16 23 30	February 20 27	March 7 06 13 20 27	April 03 10 17	24 01	May 08 15 22	29 05 12	e	July 10 17 24		gust 14 21 28
Tunnel Internal Structure & Finishing	84	17-Nov-21	15-Mar-22	01-Aug-22	09-Nov-22													
Westbound	78	17-Nov-21	22-Feb-22	01-Aug-22	02-Nov-22													
SUS - WB - ISCG Assembly	18	17-Nov-21	07-Dec-21	01-Aug-22	20-Aug-22								·					SUS -
SUS - WB - Corbel Structure	60	08-Dec-21	22-Feb-22	22-Aug-22	02-Nov-22													
Eastbound	78	08-Dec-21	15-Mar-22	08-Aug-22	09-Nov-22										·i			
SUS - EB - ISCG Assembly	18	08-Dec-21	30-Dec-21	08-Aug-22	27-Aug-22													
SUS - EB - Corbel Structure	60	31-Dec-21	15-Mar-22	29-Aug-22	09-Nov-22													
C&C TUNNEL / LAUNCHING SHAFT [C&C / LS]	214	03-Jan-22	05-Aug-22	05-Feb-22 A	08-Sep-22	·	··						·		÷;			
Civil Works for TBM Assembly	79			05-Feb-22 A	23-Feb-22 A													
Cell 1 & 2	79			05-Feb-22 A	23-Feb-22 A													
Tympanum	79			05-Feb-22 A	23-Feb-22 A										÷			
Westbound Additional Mass Fill	15			05-Feb-22 A	12-Feb-22 A				Westbound A	\dditional Mass Fill			·		· · · · · · · · · · · · · · · · · · ·			
Eastbound Additional Mass Fill	7			14-Feb-22 A	23-Feb-22 A	·	•		East	tbound Additional Mass I	Fill				++			
Tunnel Permanent Works	108	03-Jan-22	05-Aug-22	03-May-22	08-Sep-22		·											
Cell 1/2 Westbound	78	03-Jan-22	30-Jun-22	02-Jun-22	02-Sep-22		•											
WB Thrust Frame Dismantling	12	03-Jan-22	15-Jan-22	02-Jun-22	16-Jun-22	·	······	3							WB Thrust Frame	Dismantling		
WB Ramp Concrete Fill	12	22-Jan-22	08-Feb-22	17-Jun-22	30-Jun-22	·			······································					L	WB Ra	amp Concrete Fil		
Cell 1/2 WB - Wall Below Road Level	18	26-Apr-22	18-May-22	02-Jul-22	22-Jul-22	·	·····									Cell	1/2 WB - Wa	II Below Road
Cell 1/2 WB - Road Slab NCPS	12	19-May-22	01-Jun-22	23-Jul-22	05-Aug-22	·											Cell 1	/2 WB - Roac
Road Diversion to WB NCPS	0		01-Jun-22		05-Aug-22	·	· · · · · · · · · · · · · · · · · · ·							•	$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$		Road	Diversion to '
Cell 1/2 WB - Road Slab CPS	12	02-Jun-22	16-Jun-22	06-Aug-22	19-Aug-22	·												Cell 1/2
Cell 1/2 WB - Wall Road Level	12	17-Jun-22	30-Jun-22	20-Aug-22	02-Sep-22	·									+++ ++ ++			
Cell 1/2 Eastbound	108	04-Feb-22	05-Aug-22	03-May-22	08-Sep-22	·												
EB Thrust Frame Dismantling	12	04-Feb-22	17-Feb-22	03-May-22	17-May-22	·							EB Thr	ust Frame Disma	antling			
EB Ramp Concrete Fill	12	25-Feb-22	10-Mar-22	18-May-22	31-May-22									🗖 EB Ramp C	1 I I I I			
Cell 1/2 EB - Wall Below Road Level	18	26-Apr-22	18-May-22	01-Jun-22	22-Jun-22	·	·								Cell 1/2 EB	Wall Below Roa	l Level	
Cell 1/2 EB - Road Slab NCPS	12	19-May-22	01-Jun-22	23-Jun-22	07-Jul-22	·										Cell 1/2 EB - Roa	d Slab NCPS	S
Road Diversion to EB NCPS	0		01-Jun-22		07-Jul-22	·	·							•		Road Diversion to	EB NCPS	
Cell 1/2 EB - Road Slab CPS	12	02-Jun-22	16-Jun-22	08-Jul-22	21-Jul-22	·	·····								+++++ 	Cell 1	2 EB - Road	d Slab CP\$
Cell 1/2 EB - Wall Road Level	12	17-Jun-22	30-Jun-22	22-Jul-22	04-Aug-22	·	· · · · · · · · · · · · · · · · · · ·								++		Cell 1/	2 EB - Wall F
Cell 1/2 EB - Wall Above Road Level	12	02-Jul-22	15-Jul-22	05-Aug-22	18-Aug-22	·			+++++++++++						++			Cell 1/2
Cell 1/2 EB - Wall to TS	18	16-Jul-22	05-Aug-22	19-Aug-22	08-Sep-22			+++								····		····;;
Cut & Cover	24	04-Feb-22	03-Mar-22	16-May-22	13-Jun-22	·		·····	************************						+++			
C&C - Wall Stage 1 first 5m	9	04-Feb-22	14-Feb-22	16-May-22	25-May-22				÷					C&C - Wall Stage	a 1 first 5m			
C&C - Wall Stage 2 up to OHVD level	9	15-Feb-22	24-Feb-22	26-May-22	06-Jun-22			++						C&C - \	Wall Stage 2 up to	OHVD level		
C&C - Wall Stage 3 up to Top Slab soffit	6	25-Feb-22	03-Mar-22	07-Jun-22	13-Jun-22		·			1				C	&C - Wall Stage 3 ፣	up to; Top \$lab s;	pffit	
SUB-SEA TBM TUNNEL - WESTBOUND	283	05-May-21	27-Jun-22	07-Sep-21 A	23-Sep-22				*****						++++-			
Precast Fabrication	258	28-Jul-21	27-Jun-22	20-Sep-21 A	23-Sep-22		·····								+++++			
TBM Precast Segments	186	23-Sep-21	18-Mar-22	29-Nov-21 A	18-Aug-22													
Precast TBM Segment - 70%	36	23-Sep-21	05-Nov-21	29-Nov-21 A	26-Feb-22 A		·····	·····	Pi	Precast TBM Segment - 7	'0%		·		+++++++			
			<u>.</u>	<u> </u>	<u>.</u>		<u> </u>	<u> </u>	<u> </u>		<u> i i </u>			Date	Revision	Checke		pproved
Page 19 of 26 Milestone Planned Bar Planned Bar 			ר/חם	010/0	1 Trun	Dood	T2 224	Infrac	structure V					18-Dec-19	00V1	WYu		Phioken
			' ヒリ/と	UIO/U•	+ IIUN	v ruga		i iiiiiaS	uuuuue	VVUIKS				22 Eab 20	01\/0	SPo/LLo		

lanned Ba CriticalActivity

 \diamond

ctual Milestone Actual Work

♦ Baseline Milestone Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Three Months Rolling Programme (Apr-22)

18-Dec-19 00V1 22-Feb-20 01V0 09-Apr-20 01V1 17-Jul-20 01V2 09-Oct-20 01V3

02V0

02-Jul-21

WYu

WYu

WYu

WYu

WYu

SPa/LLo

SPa/LLo

SPa/LLo

SPa/LLo

SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021 2022	
							igust 14 21 28
Precast TBM Segment - 80%	36	06-Nov-21	17-Dec-21	28-Feb-22 A	24-May-22	Precast TBM Segment - 80%	
Precast TBM Segment - 90%	36	18-Dec-21	04-Feb-22	25-May-22	07-Jul-22	2 Precast TBM Segment - 90%	
Precast TBM Segment - 100%	36	05-Feb-22	18-Mar-22	08-Jul-22	18-Aug-22	2	Precast
Service Gallery	240	28-Jul-21	01-Apr-22	20-Sep-21 A	01-Sep-22	2	
Precast Service Gallery - Mould Fabrication & Setup	36	28-Jul-21	07-Sep-21	20-Sep-21 A	27-Dec-21 A	A Precast Service Gallery - Mould Fabrication & Setup	
Precast Service Gallery - Mass Production Start	0	08-Sep-21		27-Dec-21 A		Precast Service Gallery - Mass Production Start	
Precast Service Gallery - 3%	24	08-Sep-21	07-Oct-21	28-Dec-21 A	01-Mar-22 A	A Precast Service Gallery - 3%	
Precast Service Gallery - 6%	24	08-Oct-21	05-Nov-21	02-Mar-22 A	02-Apr-22 A		
Precast Service Gallery - 10%	24	06-Nov-21	03-Dec-21	03-Apr-22 A	10-May-22	Precast Service Gallery - 10%	
Precast Service Gallery - 20%	24	04-Dec-21	04-Jan-22	11-May-22	08-Jun-22	2 Precast Service Gallery - 20%	
Precast Service Gallery - 30%	24	05-Jan-22	04-Feb-22	09-Jun-22	07-Jul-22	2 Precast Service Gallery - 30%	%
Precast Service Gallery - 40%	24	05-Feb-22	04-Mar-22	08-Jul-22	04-Aug-22		st Service Ga
Precast Service Gallery - 50%	24	05-Mar-22	01-Apr-22	05-Aug-22	01-Sep-22	2	
OHVD Slab	170	15-Nov-21	27-Jun-22	01-Feb-22 A	23-Sep-22	2	
Concrete Mix - Plant Trial	72	15-Nov-21	12-Feb-22	01-Feb-22 A	17-May-22	22 Concrete Mix - Plant Trial	
Precast OHVD Slab - Mould Fabrication & Setup	72	15-Nov-21	12-Feb-22	01-Feb-22 A	17-May-22	22 Precast OHVD Slab - Mould Fabrication & Setup	
Precast OHVD Slab - Inspection	12	14-Feb-22	26-Feb-22	18-May-22	31-May-22	2 Precast OHVD Slab - Inspection	
Precast OHVD Slab - Mass Production Start	0	28-Feb-22		01-Jun-22		Precast OHVD Slab - Mass Production Start	
Precast OHVD Slab - 3%	24	28-Feb-22	26-Mar-22	01-Jun-22	29-Jun-22	2 Precast OHVD Slab - 3%	
Precast OHVD Slab - 6%	24	28-Mar-22	28-Apr-22	30-Jun-22	28-Jul-22	2 Precast OHV	VD Slab - 6%
Precast OHVD Slab - 10%	24	29-Apr-22	28-May-22	29-Jul-22	25-Aug-22	2	Pr
Precast OHVD Slab - 20%	24	30-May-22	27-Jun-22	26-Aug-22	23-Sep-22	2	
Site Establishment	223	05-May-21	25-Apr-22	07-Sep-21 A	14-Jul-22	2	
Gantry Crane Setup for TBMAssembly	48	24-Feb-22	25-Apr-22	18-May-22	14-Jul-22	2	
Gantry Crane - Dismantling	48	24-Feb-22	25-Apr-22	18-May-22	14-Jul-22	2 Gantry Crane - Dismantl	tling
Mortar Plant	24	05-May-21	02-Jun-21	27-Sep-21 A	12-Jan-22 A		
Mortar Plant - Commissioning	24	05-May-21	02-Jun-21	27-Sep-21 A	12-Jan-22 A	A Mortar Plant Commissioning	
DG Store / Medical Lock	48	02-Aug-21	27-Sep-21	07-Sep-21 A	23-Dec-21 A		
DG Store / Medical Lock Installation	48	02-Aug-21	27-Sep-21	07-Sep-21 A	23-Dec-21 A	A DG Store / Medical Lock Installation	
TBMAssembly	47	01-Dec-21	01-Dec-21	29-Nov-21 A	13-Jan-22 A		
Air / Water / Hydraulic Electrical Connections	10			29-Nov-21 A	01-Jan-22 A	A Air / Water / Hydraulic Electrical Connections	
Power On	1			08-Dec-21 A	08-Dec-21 A	I A I Power On	
Testing & Commissioning	12			09-Dec-21 A	13-Jan-22 A	A Testing & Commissioning	
Thrust Frame Installation	10			13-Dec-21 A	18-Dec-21 A	I A Thrust Frame Installation	
WB TBM Break-in	0	01-Dec-21		13-Jan-22 A		▶ WB TBM Break-in	
TBM Tunnelling	181	01-Dec-21	19-Apr-22	13-Jan-22 A	12-Sep-22	2	
WB TBM Tunnelling CH6642-6659 B/I Plug 17m	15			13-Jan-22 A	19-Jan-22 A	A WB TBW Tunnelling CH6642;6659:B/I Plug 17m	
WB TBM Tunnelling Stoppage due to Active Mortar injection	15			20-Jan-22 A	27-Jan-22 A	A WB TBM Tunnelling Stoppage due to Active Mortar injection	
WB TBM Tunnelling CH6659-6660 B/I Plug 18m	15			28-Jan-22 A	28-Jan-22 A	A WB TBM Tunnelling CH 6659-6660 B/I Plug 18m	
WB TBM Tunnelling Stoppage due to Additional Mass Fill	15			29-Jan-22 A	12-Feb-22 A	A WB TBM Tµnnelling Stoppage dµe to Additional Mass Fill	
	<u> </u>					Date Revision Checked Ap	pproved
Page 20 of 26 Data Date: 30-Apr-22 Milestone Planned Bar				010/0	1 Trun	Ink Road T2 and Infrastructure Works	
CriticalAdivity							
Actual Miestone				to	or Dev	evelopments at South Apron BOUYGUES TRAVAUX PUBLICS 09-Apr-20 01V1 SPa/LLo WYu 17-Jul-20 01V2 SPa/LLo WYu	

Actual Work 🔷 Baseline Milestone \diamond Baseline Bar

17-Jul-20

09-Oct-20 02-Jul-21

01V2

01V3

02V0

SPa/LLo

SPa/LLo

SPa/LLo

WYu

WYu

WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021				· · · ·		2022		i				
						December 8 05 12 19 26	Jar 5 02 09	nuary 16 23 30	February 0 06 13 20	27 06 13			May 15 22 1	29 05	June 12 19 26	Ji 03 10	uly 17 24	August 31 07 14 21 28
WB TBM Tunnelling Stoppage due to Covid-19 outbreak	15			13-Feb-22 A	28-Feb-22 A					WB TBM Tunn	elling Stoppage due	to Covid-19 outbreak						
WB TBM Tunnelling CH6660-6665 B/I Plug 23m	3	01-Dec-21	15-Dec-21	01-Mar-22 A	01-Mar-22 A					I WBTBM Tuni	nelling CH6660-6665	5 B/I Plug 23m		1				
WB TBM forecsat re-start excavation	0			01-Mar-22 A						◆ WB TBM for ea	sat re-start excavati	on						
WB TBM Tunnelling CH6665-6710 ALL/CDG 68m	16	16-Dec-21	31-Dec-21	02-Mar-22 A	10-Mar-22 A		•			WB TE	BM Tunnelling CH66	65-6710 ALL/CDG 68m						
WB TBM Tunnelling CH6710-6725 ALL/CDG 83m	7	01-Jan-22	07-Jan-22	11-Mar-22 A	13-Mar-22 A					🗖 WB	TBM Tunnelling CH	6710-6725 ALL/CDG 83	m		· • • • • • • • • • • • • • • • • • • •			
WB TBM Tunnelling CH6725-6756 ALL/CDG 114m	7			14-Mar-22 A	24-May-22								WE	3 TBM Tu	unnelling CH672	5-6756 ALL/	CDG 114m	
WB TBM Tunnelling CH6756-6777 CDG/Boulder 135m	4	08-Jan-22	14-Jan-22	25-May-22	28-May-22									WB TBM	1 Tunnelling CH6	756-6777 C	DG/Boulder 1	35m
WB TBM Stoppage for ISIG 1 Installation	9			29-May-22	06-Jun-22								·	W	VB TBM Stoppag	e for ISIG 1	Installation	
WB TBM Tunnelling CH6777-6789 CDG/Boulder 147m	3			07-Jun-22	09-Jun-22								++-		WB TBM Tunne	1 ⁻ 1		Boulder 147m
WB TBM Tunnelling CH6789-7098 ALL/CDG 456m	38	15-Jan-22	21-Feb-22	10-Jun-22	17-Jul-22	+		······					+++-		·		WB TBM	Tunnelling CH6789-7098
WB TBM Tunnelling CH 7098-7198 ALL/CDG 556m	11	22-Feb-22	04-Mar-22	18-Jul-22	28-Jul-22								++++ 		· 1 1 1	-+		WB TBM Tunnelling CH7
WB TBM Tunnelling CH 7198-7218 ALL/CDG 576m	2	05-Mar-22	06-Mar-22	29-Jul-22	30-Jul-22	+							++-		· · · · · · · · · · · · · · · · · · ·	- +		WB TBM Tunnelling CH
WB TBM Tunnelling CH 7218-7240 C DG/Boulder 598m	3	07-Mar-22	09-Mar-22	31-Jul-22	02-Aug-22								+++-		·			WB TBM Tunnelling (
WB TBM Tunnelling CH 7240-7284 ALL/CDG 642m	4	10-Mar-22	13-Mar-22	03-Aug-22	06-Aug-22	+	-+								·		· 	WB TBM Tunnelli
WB TBM Tunnelling CH 7284-7379 ALL/CDG 737m	9	14-Mar-22	22-Mar-22	07-Aug-22	15-Aug-22						3		$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ -		·			WB TBM T
WB TBM Tunnelling CH 7379-7391 CDG/Boulder 749m	2	23-Mar-22	24-Mar-22	16-Aug-22	17-Aug-22								++-					WB TBM
WB TBM Tunnelling CH 7391-7434 Boulder 792m	7	25-Mar-22	31-Mar-22	18-Aug-22	24-Aug-22								++-		· - - -			WE
WB TBM Tunnelling CH 7434-7466 CDG/Boulder 824m	4	01-Apr-22	04-Apr-22	25-Aug-22	28-Aug-22													
WB TBM Tunnelling CH 7466-7623 ALL/CDG 981m	15	05-Apr-22	19-Apr-22	29-Aug-22	12-Sep-22								÷÷-		· • • • • • • • • • • • • • • • • • • •		· · · · · · · · · · · · · · · · · · ·	
Gallery B Installation	200	19-Mar-22	08-Apr-22	27-Dec-21 A	31-Aug-22								÷÷-		· · · · · · · · · · · · · · · · · · · 			
WB TBM Tunnel - Gallery B CH7103-7203 100m CP12	10	19-Mar-22	30-Mar-22	12-Aug-22	23-Aug-22													WB
WB TBM Tunnel - Gallery B CH7203-7303 100m CP13	7	31-Mar-22	08-Apr-22	24-Aug-22	31-Aug-22								÷÷-		·		· · · · · · · · · · · · · · · · · · ·	
Forecast	166			27-Dec-21 A	22-Jul-22													
Spreader Beam, Hook, Hook Block etc. (from Italy by sea)	56			27-Dec-21 A	15-Mar-22 A	-				Sp	oreader Beam, Hook	, Hook Block etc(from I	taly by sea)					
Wheels (from Italy by air)	10			30-Dec-21 A	07-Jan-22 A	1	1	eels (from Italy I										
Ramp delivery (from China by road)	6			06-Jan-22 A	11-Jan-22 A			Ramp delivery (from China by road	D)				1				
Loader (from China by road)	13			21-Jan-22 A	26-Jan-22 A			Loa	ader (from China by	road)								
Ramp pre-assembly at surface	12			27-Jan-22 A	16-Feb-22 A				Ram	ppre-assembly at s	urface							
Loader pre-assembly at surface	6			17-Feb-22 A	25-Feb-22 A					Loader pre-asser	nbly at surface							
Shifting way curve shape extension & Footing	6			23-May-22	28-May-22									Shifting \	way curve shape	extension 8	Footing	
Construction of Notch/Mass Fill to C&C Road Level	9			30-May-22	08-Jun-22										Construction of	Votch/Mass	Fill to C&C R	oad Level
Lower ISIG into Shaft	3			30-May-22	01-Jun-22									Lowe	r ISIG into Shaft		· · · · · · · · · · · · · · · · · · ·	
Thrust Frame Removal	6			02-Jun-22	08-Jun-22										Thrust Frame R	emoval	· · · · · · · · · · · · · · · · · · ·	
Install abd Assembly of Spreader Beam	6			02-Jun-22	09-Jun-22										Install abd Asse	embly of Spr	eader Beam	
ISIG Commissioning	6			10-Jun-22	16-Jun-22										ISIG Com	missioning	· · · · · · · · · · · · · · · · · · ·	
Gallery G-W1 to W5 by crawler crane @ 1 no/d	2			17-Jun-22	18-Jun-22								÷÷-		Gallery	G-W1 to W5	by crawler cr	ane@1.no/d
WB ISIG Gallery B Installation start	0			17-Jun-22											♦ WB ISIG	Gallery B In	stallation star	
Gallery EMVD installation by crawler crane	1			20-Jun-22	20-Jun-22										I Galler	y EMVD ins	allation by cra	wlercrane
Gallery G-W6 to G-W12 installation by ISIG @ 3nos/d	2			21-Jun-22	22-Jun-22										∎ Galle	ery G-W6 to	G-W12 instal	ation by ISIG @ 3nos/d
Gallery B installation inside FT @ 6nos/d	1			23-Jun-22	23-Jun-22										I Gal	ery B install	ation inside F	Г@6nos/d
Page 21 of 26 Milestone																evision	Checke	d Approved
Data Date: 30-Apr-22			ED/2	2018/04	4 Trun	k Road T	2 and	Infras	structur	e Works				18-Dec			WYu SPa/LLo	
Critical A divity						elopment				• • •		BOUYGUES RAVAUX PUBLICS		22-Feb 09-Apr			SPa/LLo SPa/LLo	WYu WYu
Actual Work				IV.		Siepment	Jacc	Journ	(profi			RAVAUX PUBLICS		17-Jul-			SPa/LLo	WYu

Actual Work 🔷 Baseline Milestone

Baseline Bar

BOUYGUES TRAVAUX PUBLICS

Revision	Checked	Approved
00V1	WYu	
01V0	SPa/LLo	WYu
01V1	SPa/LLo	WYu
01V2	SPa/LLo	WYu
01V3	SPa/LLo	WYu
02V0	SPa/LLo	WYu
	00V1 01V0 01V1 01V2 01V3	00V1 WYu 01V0 SPa/LLo 01V1 SPa/LLo 01V2 SPa/LLo 01V3 SPa/LLo

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021		E dan an	Marine I.	1 A	2022		lear e	1	i	A
						December 8 05 12 19	January January 26 02 09 16 23 30	February 20 27	March 06 13 20 27	April 7 03 10		May 15 22 29 0	June 05 12 19 20			August 07 14 21 28
Steel Bridge Installation	1			24-Jun-22	24-Jun-22									teel Bridge Insta		
WB Sub-sea Galery B Installation started	0			25-Jun-22									◆ V		ery B Installation	
WB Gallery B CH6642-6742 100m @4nos/day	13			25-Jun-22	11-Jul-22											12-6742 100m @41
WB Gallery B CH6742-6855 113m @6nos/day	10			12-Jul-22	22-Jul-22										WB Gallery	B CH6742-6855 1
SUB-SEA TBM TUNNEL - EASTBOUND	218	03-Jan-22	30-May-22	19-Nov-21 A	01-Sep-22											
TBMAssembly	110			19-Nov-21 A	10-Mar-22 A											
Lifting & Welding of Tailskin to Shield	28			19-Nov-21 A	13-Dec-21 A	Lifting	& Welding of Tailskin to Shield					· · · · · · · · · · · · · · · · · · ·				
Gantry Rail Wall Installation Cell 2	5			07-Dec-21 A	13-Dec-21 A	Gantry	Rail Wall Installation Cell 2					÷				
Shifting of TBM to B/I Location	2			14-Dec-21 A	15-Dec-21 A	Shifti	ng of TBM to B/I Location					+++++++++++++				
Lifting & Welding of Tailskin to Shield	28			14-Dec-21 A	06-Jan-22 A		Lifting & Welding of Tai		·			+++++++++++++				
Gantry 4 Assembly	2			16-Dec-21 A	16-Dec-21 A	I Gan	iry 4 Assembly		·				$\frac{1}{1}$, $\frac{1}{1}$, $\frac{1}{1}$, $$			
Gantry 3 Assembly	2			17-Dec-21 A	17-Dec-21 A	I Gar	ntry 3 Assembly		·			$\frac{1}{1}$	$\frac{1}{1}\frac{1}{1}\frac{1}{1}$ $\frac{1}{1}\frac{1}{1}$ $\frac{1}{1}\frac{1}{1}$			
Gantry 2 Assembly	2			18-Dec-21 A	20-Dec-21 A		antry 2 Assembly									
Air / Water / Hydraulic Electrical Connections	10			20-Dec-21 A	06-Jan-22 A		Air / Water / Hydraulic	lectrical Connections				$\frac{1}{1} - \dots - \frac{1}{1} - \dots - \frac{1}{1} - \frac{1}{1} - \frac{1}{1} - \frac{1}{1} - \frac{1}{1} - \frac{1}{1} - \frac{1}{1}$	$\frac{1}{1}\frac{1}{1}\frac{1}{1}$ $\frac{1}{1}$ 			
Testing & Commissioning	12			26-Dec-21 A	10-Mar-22 A			¦¦¦¦; ; ; ; ;	Testing & Con	nmissioning		$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ - $\frac{1}$	$\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ $$ 			
Segment Feeding Installation	1			27-Dec-21 A	28-Dec-21 A		Segment Feeding Installation		·							
Gantry 1 Assembly	3			29-Dec-21 A	29-Dec-21 A		I Gantry 1 Assembly		·			++-+-+-+-+-+-+-+-++-++-++-++-+++-++++				
Thrust Frame Installation	10			30-Dec-21 A	06-Jan-22 A		Thrust Frame Installation	n	·							
Power On	1			07-Jan-22 A	07-Jan-22 A		I Power On					+++++++				
WB TBM Tunnelling Stoppage due to Additional Mass Fill	15			14-Feb-22 A	23-Feb-22 A			WB TB	BM Tunnelling Stopp	age due to Add	litional Mass Fill	+++++++++++++				
S1282 EB TBM Break-in	0				10-Mar-22 A				♦ S1282 EB TBI	VI Break⊹in		+++++++++++++				
TBM Tunnelling	136	03-Jan-22	07-May-22	11-Mar-22 A	01-Sep-22				·			+++++++++++++				
EB TBM Tunnelling CH6640-6665 B/I Plug 25m	16	03-Jan-22	18-Jan-22	11-Mar-22 A	25-Mar-22 A				El	B TBM Tunnelli	ng CH6640-6665 B/I	Plug 25m	$\frac{1}{1}\frac{1}{1}\frac{1}{1}$ $\frac{1}{1}$ $\frac{1}{1}$ 			
EB TBM Tunnelling CH6665-6710 ALL/CDG 70m	15	19-Jan-22	02-Feb-22	26-Mar-22 A	02-Apr-22 A				·	EB TBM T	unnelling CH6665-67	10 ALL/CDG 70m				
EB TBM Tunnelling CH6710-6756 ALL/CDG 116m	7	03-Feb-22	09-Feb-22	03-Apr-22 A	27-Apr-22 A				·		EB TBM Tu	nnelling CH6710-67	756 ALL/CDG 116r	n		
EB TBM Tunnelling CH6756-6777 CDG/Boulder 135m	4	10-Feb-22	16-Feb-22	28-Apr-22 A	02-May-22						EB TBN	Tunnelling CH675	6-6777 CDG/Bpul	der 135m		
WB TBM Stoppage for ISIG 1 Installation	9			03-May-22	11-May-22				·			WB TBM Stoppage	for ISIG 1 Installat	ion		
EB TBM Tunnelling CH6777-6789 CDG/Boulder 149m	3			12-May-22	14-May-22		······································					EB TBM Tunnelli		DG/Boulder 14	9m	
EB TBM Tunnelling CH6789-7098 ALL/CDG 458m	38	17-Feb-22	26-Mar-22	15-May-22	21-Jun-22				·····			¦¦iiiiiiiiiii-	EB	BM Tunnelling	CH6789-7098 AL	L/CDG 458m
EB TBM Tunnelling CH7098-7198 ALL/CDG 558m	11	27-Mar-22	06-Apr-22	22-Jun-22	02-Jul-22				·····			++++		EB TBM Tu	unnelling CH7098	3-7198 ALL/CDG 5
EB TBM Tunnelling CH7198-7218 ALL/CDG 578m	2	07-Apr-22	08-Apr-22	03-Jul-22	04-Jul-22							+++-++++++++++-		EB TBM 1	Tunnelling CH71	98-7218 ALL/CDG
EB TBM Tunnelling CH7218-7240 CDG/Boulder 600m	3	09-Apr-22	11-Apr-22	05-Jul-22	07-Jul-22									EB TBN	M Tunnelling CH	7218-7240 CDG/Bc
EB TBM Tunnelling CH7240-7284 ALL/CDG 644m	4	12-Apr-22	15-Apr-22	08-Jul-22	11-Jul-22							++-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+		EB	TBM Tunnelling	CH7240-7284 ALL/
EB TBM Tunnelling CH7284-7379 ALL/CDG 739m	9	16-Apr-22	24-Apr-22	12-Jul-22	20-Jul-22				·			++-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+-+			EB TBM Tun	nelling CH7284-73
EB TBM Tunnelling CH7379-7391 CDG/Boulder 751m	2	25-Apr-22	26-Apr-22	21-Jul-22	22-Jul-22						•				EB TBM Tu	nnelling CH7379-7
EB TBM Tunnelling CH7391-7434 Boulder 794m	7	27-Apr-22	03-May-22	23-Jul-22	29-Jul-22										EB TE	BM Tunnelling CH7
EB TBM Tunnelling CH7434-7466 CDG/Boulder 826m	4	04-May-22	07-May-22	29-Aug-22	01-Sep-22											
Gallery B Installation	190	21-Apr-22	30-May-22	28-Jan-22 A	19-Aug-22											
EB TBM Tunnel - Gallery B CH7103-7203 100m CP12	9	21-Apr-22	30-Apr-22	14-Jul-22	23-Jul-22				·						EB TBM T	unnel - Gallery B C
EB TBM Tunnel - Gallery B CH7203-7303 100m CP13	8	03-May-22	12-May-22	25-Jul-22	02-Aug-22		+		·						;;; EE	3 TBM Tunnel - Gal
Page 22 of 26 Pate Date: 20 Apr 22 Planned Bar				0040/0	1	k Dood	T2 and Infrast	ruoture 11	Vorte				Date F Dec-19 00V	Revision 1 W	Checked /Yu	Approved
Data Date: 30-Apr-22				10 I 0/U	4 11110		1/300 mrast	писниге М								

•

Actual Work Baseline Milestone Baseline Bar

CriticalActivity

tual Milestone

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu

Activity Name Dur 02V0 Start		02V0 Start 02V0 Finish Sta			Finish	2021				2022							
						December 8 05 12 19 26 02	January 09 16 23 30	February 6 06 13 20 27 06	March 13 20 27	April	24 01	May 08 15 22	June June Ju 29 05 12 19 26 03 10	y	August 14 21 28		
EB TBM Tunnel - Gallery B CH7303-7403 100m CP14	8	13-May-22	21-May-22	03-Aug-22	11-Aug-22				20 21						EB TBM Tunn		
EB TBM Tunnel - Gallery B CH7403-7503 100m CP15	7	23-May-22	30-May-22	12-Aug-22	19-Aug-22							÷	■		EB TBN		
Forecast	181			28-Jan-22 A	25-Jun-22					· · · · · · · · · · · · · · · · · · ·		+ + + + + + + + - + + - + + - + + - + + - + + - +					
Spreader Beam, Hook, Hook Block etc(from Italy by sea)	56			28-Jan-22 A	05-Mar-22 A	· · · · · · · · · · · · · · · · · · ·		Spr	eader Beam, Ho	ok, Hook Block et	t¢(from Italy	y by sea)					
Front Ramp (from China by road)	9			11-Feb-22 A	19-Feb-22 A				om China by roa	1 1 1		+ +					
Mild and Rear Ramp + Loader (from China by road)	9			14-Feb-22 A	22-Feb-22 A			Mild and Rea	ar Ramp + Loade	r (from China by i	road)						
Ramp pre-assembly at surface	24			11-Apr-22 A	06-May-22						1	Ramp pre-assem					
Shifting way curve shape extension & Footing	6			25-Apr-22 A	03-May-22					·			shape extension & Footing				
Construction of Notch/Mass Fill to C&C Road Level	9			03-May-22	11-May-22								of Notch/Mass Fill to C&C Road Level				
Lower ISIG into Shaft	3			04-May-22	06-May-22							Lower ISIG into S	Shaft				
Loader pre-asembly	10			07-May-22	16-May-22						l		pre-asembly				
Thrust Frame Removal (TBC)	6			17-May-22	22-May-22							1 1 1 1	ust Frame Removal (TBC)				
Install and Assembly of Spreader beam etc	6			17-May-22	22-May-22								all and Assembly of Spreader beam et	····			
ISIG Commissioning	6			23-May-22	28-May-22					· · · · · · · · · · · · · · · · · · ·		1 1 1 1	ISIG Commissioning				
EB ISIG Gallery B Installation start	0			29-May-22									► EBISIG Gallery B Installation start				
Gallery G-E1 to E5 by crawler crane @ 1 no/d	2			29-May-22	30-May-22					· · · · · · · · · · · · · · · · · · ·			Gallery G-E1 to E5 by crawler crane	@ 1 no/d			
Gallery EMVD installation by crawler	1			31-May-22	31-May-22						· · · · · · · · · · · · · · · · · · ·		Gallery EMVD installation by crawl	ſ			
Gallery G-E6 to G-E12 installation by ISIG @ 3nos/d	3			01-Jun-22	03-Jun-22								Gallery GE6 to G-E12 installation	n by ISIG @ 3nos/d			
Gallery B installation inside FT @ 6nos/d	3			04-Jun-22	06-Jun-22								Gallery B installation inside F	@ 6nps/d			
Steel Bridge Installation	1			07-Jun-22	07-Jun-22						· · · · · · · · · · · · · · · · · · ·		Steel Bridge Installation				
EB Gallery B CH6642-6742 100m @4nos/day	11			08-Jun-22	18-Jun-22								EB Gallery B CH664	2-6742 100 m @4nos/	/day		
EB Gallery B CH6742-6855 113m @6nos/day	7			19-Jun-22	25-Jun-22								EB Gallery B (H6742-6855 113m @	96nos/day		
SUB-SEA TUNNEL CROSS PASSAGE (CP7-CP27a	227	31-Jul-21	28-Nov-22	10-May-21 A	30-Sep-22							+ + + + + + + + - + + - + + - + + - + - + - + - + - + - + + - + + - + + + + + - + + + - +					
CP TBM Design / Fabrication / FAT / Delivery	144	31-Jul-21	22-Mar-22	10-May-21 A	19-Mar-22 A												
Fabrication / Refurbishment	144	31-Jul-21	21-Jan-22	10-May-21 A	10-Feb-22 A		;;;;;;	Fabrication / Refurbish	ment								
FAT	24	22-Jan-22	22-Feb-22	11-Feb-22 A	28-Feb-22 A			FAT		·							
Delivery of TBM components to the Site	24	23-Feb-22	22-Mar-22	01-Mar-22 A	19-Mar-22 A				Delive	ry of TBM compo	ments to the	Site					
CP Precast Lining Fabrication	187	15-Jan-22	28-Nov-22	30-Nov-21 A	19-Sep-22						· · · · · · · · · · · · · · · · · · ·						
CP Precast Lining Segment - Mould Fabrication & Setup	24	15-Jan-22	15-Feb-22	30-Nov-21 A	15-Dec-21 A			CP Precast Lining		1 1 1							
CP Precast Lining Segment - Master Ring Erection & Inspection	6	16-Feb-22	22-Feb-22	16-Dec-21 A	16-Dec-21 A			CP Precast I	ining Segment -	Master Ring Erec	ction & Inspe	ection					
CP Precast Lining Segment - 3%	18	23-Feb-22	15-Mar-22	17-Dec-21 A	15-Jan-22 A				CP Precast	Lining Segment -	- 3%	T 					
CP Precast Lining Segment - 6%	18	16-Mar-22	06-Apr-22	17-Jan-22 A	29-Jan-22 A					CP Precasi	t Lining Segr	ment - 6%					
CP Precast Lining Segment - 10%	24	07-Apr-22	10-May-22	31-Jan-22 A	19-Feb-22 A							🗕 CP Precast Li	ining Segment - 10%				
CP Precast Lining Segment - 20%	24	11-May-22	08-Jun-22	21-Feb-22 A	30-Mar-22 A				· · · · · · · · · · · · · · · · · · ·			· · · · · · · · · · · · · · · · · · ·	CP Precast Lining Segment	20%			
CP Precast Lining Segment - 30%	5	09-Jun-22	07-Jul-22	31-Mar-22 A	26-Apr-22 A					· · · · · · · · · · · · · · · · · · ·		T	CP F	recast Lining Segmer	nt - 30%		
CP Precast Lining Segment - 40%	24	08-Jul-22	04-Aug-22	27-Apr-22 A	26-May-22					· · · · · · · · · · · · · · · · · · ·					Precast Lining S		
CP Precast Lining Segment - 50%	24	05-Aug-22	01-Sep-22	27-May-22	24-Jun-22												
CP Precast Lining Segment- 60%	24	02-Sep-22	30-Sep-22	25-Jun-22	23-Jul-22							+ + + + + + + + + + + - + + - +					
CP Precast Lining Segment - 70%	24	03-Oct-22	31-Oct-22	25-Jul-22	20-Aug-22												
CP Precast Lining Segment - 80%	24	01-Nov-22	28-Nov-22	22-Aug-22	19-Sep-22												
Page 23 of 26 Data Date: 30-Apr-22	,		0010/0		k Dood T2 of	nd Infraa	$\frac{1}{1}$			· .		Date Revision 18-Dec-19 00V1	Checked WYu	Approved			
Data Date: 30-Apr-22				ED/2018/04 Trunk Road T2 and Infrastructure Works						RO	UYGU	ES			/Yu		
Actual Milestone Actual Work				for Developments at South Apron							AUX PUB	BLICS	09-Apr-20 01V1 17-Jul-20 01V2		/Yu /Yu		
Baseline Milestone Baseline Bar			Three Months Rolling Programme (Apr-22)									09-Oct-20 01V3	SPa/LLo W	/Yu /Yu			
			1			_		-					· ·	I			

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021						2022					
						December January February March 8 05 12 19 26 02 09 16 23 30 06 13 20 27 06 13 20 27		April 03 10 17 2	A 01 08	1ay	June 05 12 19	9 26 03	July	August			
WB CP Tympanum Structure	48	29-Jan-22	29-Mar-22	23-Jul-22	17-Sep-22												
CP7 - WB - Tympanum Civil works CH6705	24	29-Jan-22	01-Mar-22	23-Jul-22	19-Aug-22												CP7 - \
CP8 - WB - Tympanum Civil works CH6803	24	15-Feb-22	14-Mar-22	06-Aug-22	02-Sep-22							· · · · · · · · · · · · · · · · · · ·		- - - -			
CP9 - WB - Tympanum Civil works CH6904	24	02-Mar-22	29-Mar-22	20-Aug-22	17-Sep-22												
EB CP Tympanum Structure	72	05-Mar-22	04-Jun-22	27-Jun-22	20-Sep-22												
CP7 - EB - Tympanum Civil works CH6705	24	05-Mar-22	01-Apr-22	27-Jun-22	25-Jul-22									- - - -		CI	7 - EB - Tympanum Civil
CP8 - EB - Tympanum Civil works CH6803	24	17-Mar-22	14-Apr-22	12-Jul-22	08-Aug-22												CP8 - EB - Tym
CP9 - EB - Tympanum Civil works CH6904	24	02-Apr-22	05-May-22	26-Jul-22	22-Aug-22					C C C C C C C C C C C C C C C C C C C							CP9
CP10 - EB - Tympanum Civil works CH7004	24	19-Apr-22	18-May-22	09-Aug-22	05-Sep-22								-				
CP11 - EB - Tympanum Civil works CH7103	24	06-May-22	04-Jun-22	23-Aug-22	20-Sep-22									₽ : :			
CP TBM Pipe Jacking	42	14-Apr-22	25-May-22	20-Aug-22	30-Sep-22												
CP7 to CP8	42	14-Apr-22	25-May-22	20-Aug-22	30-Sep-22							1 1 1 1					
CP7 - CP TBM cycle - Learning Curve	42	14-Apr-22	25-May-22	20-Aug-22	30-Sep-22							1				1111	
CHA KWO LING ROAD WORKS	151	24-Apr-21	31-May-21	19-Apr-21 A	30-Mar-22 A												
Wai Yip Street / Cha Kwo Ling Road Junction	151	24-Apr-21	31-May-21	19-Apr-21 A	30-Mar-22 A												
Reinstatement	30	24-Apr-21	31-May-21	19-Apr-21 A	30-Mar-22 A						Reinstatement						
Section 8E Completion	0		31-May-21		30-Mar-22 A					•	Section 8E Completi	ion		- ; ; ; ; ;			
DRILL & BREAK TUNNEL [D&BR]	328	07-Jun-21	04-Feb-22	17-Jul-21 A	09-Sep-22												
Precast Fabrication	48	07-Jun-21	03-Aug-21	17-Jul-21 A	09-Dec-21 A									· · · · · · · · · · · · · · · · · · ·			
Precast Service Gallery	48	07-Jun-21	03-Aug-21	17-Jul-21 A	09-Dec-21 A	Precas	t Service Gallery					· · · · · · · · · · · · · · · · · · ·		- - -			
Tunnel Excavation	310	15-Aug-21	04-Feb-22	20-Oct-21 A	09-Sep-22									· · · · · · · · · · · · · · · · · · ·			
EB - D&Br Tunnel - CH9040-9025 Type D - Excavation Top	39	15-Aug-21	22-Sep-21	20-Oct-21 A	03-Dec-21 A	EB - D&Br T	Funnel - CH9040-	9025 Type D - Exca	avation Top					- - - -			
Probe hole at CH9025	1	23-Sep-21	23-Sep-21	04-Dec-21 A	04-Dec-21 A	I Probe hole											
EB - D&Br Tunnel - CH9025-9010 Type D - Excavation Top	40	24-Sep-21	02-Nov-21	06-Dec-21 A	22-Jan-22 A				&Br Tunnel - CH9025 901	0 Type D - Excavation	Тор			· · · · · · · · · · · · · · · · · · ·		1111	
EB - D&Br Tunnel - CH9055-9020 Type D - Excavation Bench & SG	72	26-Sep-21	06-Dec-21	23-Dec-21 A	11-Jul-22			;;;;;;;;					·		;;	EB - D&Br Tu	nnel - CH9055-9020 Typ∈
EB - D&Br Tunnel - CH9010-8995 Type D - Excavation Top	39	03-Nov-21	11-Dec-21	24-Jan-22 A	03-May-22								&Br Tunnel - CH		1 1		
Probe hole at CH8995	1	12-Dec-21	12-Dec-21	04-May-22	04-May-22	•							hole at CH8995				
EB - D&Br Tunnel - CH8995-8976 Type D - Excavation Top	50	13-Dec-21	31-Jan-22	05-May-22	23-Jun-22							····			EB - D&Br	Tunnel - CH8995	8976 Type D - Excavatio
EB - D&Br Tunnel - CH9020-8990 Type D - Excavation Bench & SG	60	07-Dec-21	04-Feb-22	12-Jul-22	09-Sep-22		;;;-		⊐								
DRILL & BLAST TUNNEL [D&BL]	379	13-Aug-21	30-Apr-22	07-Jul-21 A	24-Oct-22									- - - -			
Tunnel Excavation	117	27-Sep-21	31-Dec-21	07-Jul-21 A	29-Jan-22 A									- - - -			
Eastbound	117	27-Sep-21	31-Dec-21	07-Jul-21 A	29-Jan-22 A												
Full Face Drill & Blast	117	27-Sep-21	31-Dec-21	07-Jul-21 A	29-Jan-22 A												
EB - D&BI Tunnel - CH9240-9055 - Bench Excavation & SG	51	01-Nov-21	31-Dec-21	07-Jul-21 A	11-Dec-21 A		EB - C	&BI Tunnel - CH92	40-9055 - Bench Excavat	tion & SG							
EB - D&BI Tunnel - Branch Tunnel S01	28	27-Sep-21	30-Oct-21	06-Nov-21 A	29-Jan-22 A		etee-	E	B - D&Bl Tunnel - Branch	Tunnel S01							
Tunnel Structure WB Type A	207	13-Aug-21	09-Sep-21	08-Dec-21 A	16-Mar-22 A									- - - - -			· · · · · · · · · · · · · · · · · · ·
WB - D&BI Tunnel - CH9258-9138 Type A - SG Installation	24	13-Aug-21	09-Sep-21	08-Dec-21 A	22-Jan-22 A			WB - D	&BI Tunnel - CH9258-913	38 Type A - SG Installa	ion						·····
Forecast	207			21-Jan-22 A	16-Mar-22 A												
WB - Rock Plug Excavation	36			21-Jan-22 A	15-Mar-22 A						lug Excavation						· · · · · · · · · · · · · · · · · · ·
WB Access available	0			16-Mar-22 A						◆ WB Access	available						
Page 24 of 26 Milestone	÷	,	,].		1				<u> </u>			· ·		Date	Revisio	n Checke	ed Approved
Data Date: 30-Apr-22			FD/2	018/0	4 Trun	k Road	d T2 ar	d Infra	structure V	Vorks					00V1	WYu	
Critical A divity											BOU	YGUES			01V0 01V1	SPa/LLo SPa/LLo	WYu WYu
Actual Work				10		eiohiue	ents al	South A			TRAVAU	X PUBLICS			01V1 01V2	SPa/LLO SPa/LLo	WYu
♦ ♦ Baseline Milestone ■ Baseline Bar				Three	Mont	hs Roll	ina Pro	oramm	e (Apr-22)						01V3	SPa/LLo	WYu
								grannin		/			02	2-Jul-21	02V0	SPa/LLo	WYu



Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021				2022					1	
						December 8 05 12 19 26	January 6 02 09 16 23	February 30 06 13 20		April) 17 24 01 08	May 15 22 29	June 05 12 19	26 03	July 10 17 24	Augus 31 07 14	st 4 21 28
Tunnel Structure EB Type A	197	06-Dec-21	12-Mar-22	05-Jan-22 A	27-Jul-22											
EB - D&BI Tunnel - CH9240-9170 Type A - SG Installation	24	06-Dec-21	05-Jan-22	24-May-22	21-Jun-22								B - D&BI Tu	innel - CH9240-	9170 Type A - S	G Installati
EB - D&BI Tunnel - CH9240-9139 Type A - Base slab / Kicker	30	07-Feb-22	12-Mar-22	22-Jun-22	27-Jul-22										EB - D&BI Tunr	i i
EB - D&BI Tunnel - CH9170-9110 Type A - SG Installation	24	06-Jan-22	05-Feb-22	22-Jun-22	20-Jul-22									EB-	D&BI Tunnel - C	H9170-911
Forecast	197			05-Jan-22 A	27-Jul-22											
Blast Door	197			05-Jan-22 A	13-Apr-22 A											
East Bound New Blast Door Installation	12			05-Jan-22 A	28-Feb-22 A				East Bound New Blast Door Instal							
East Bound New Blast Door CNP Application	16			01-Feb-22 A	30-Mar-22 A				East Bou	nd New Blast Door CNF	Application					
Removal of old Blast Door	22			08-Mar-22 A	13-Apr-22 A					Removal of old Blast	Door					
Earth Mat	158			24-Jan-22 A	23-May-22											
EB - Earth Mat Installation EB Type A	12			24-Jan-22 A	19-Mar-22 A				EB Earth Mat Ins	allation EB Type A						
EB - Earth Mat Installation EB Type C	17			03-May-22	23-May-22						EB-Ea	th Mat Installatio	п ЕВ Туре (
SG Installation Type A	16			07-Apr-22 A	19-May-22										+	
SG Installation	16			07-Apr-22 A	19-May-22										+++	
EB - Type A SG Installation Bay 1 Ch9140-9155	4			07-Apr-22 A	09-Apr-22 A				E	B - Type A SG Installat	on Bay 1 Ch9140-9	155				
EB - Type A SG Installation Bay 2 Ch9155-9170	4			11-Apr-22 A	14-Apr-22 A	+				EB - Type A SG Inst	allation Bay 2 Ch91	55-9170				
EB - Type A SG Installation Bay 3 Ch9170-9185	4			25-Apr-22 A	29-Apr-22 A				<u></u>	🔲 ЕВ-Тур	e A SG Installation	Bay 3 Ch91 70-9	85		++	
EB - Type A SG Installation Bay 4 Ch9185-9200	4			30-Apr-22 A	05-May-22					EB	- Type A SG Install	ation Bay 4 Ch91	85-9200			
EB - Type A SG Installation Bay 5 Ch9200-9215	4			06-May-22	11-May-22						EB - Type A SG I	stallation Bay 5 (Ch9200-921	5		
EB - Type A SG Installation Bay 6 Ch9215-9233	7			12-May-22	19-May-22						EB - Type /	SG Installation	Bay 6 Ch92	15-9233	+	
SG Installation Type C	54			24-May-22	27-Jul-22											
Vertical Blinding	42			24-May-22	13-Jul-22											
EB - Type C vertical blinding part 1	18			24-May-22	14-Jun-22							EB - Ty	pe C vertic	al blinding part 1		
EB - Type C vertical blinding part 2	12			29-Jun-22	13-Jul-22									EB - Type	c vertical blindin	ıg part 2
SG Installation	36			15-Jun-22	27-Jul-22											
EB - Type C SG Installation part 1	12			15-Jun-22	28-Jun-22								🗖 EB - Ty	pe C SG Installa	ation part 1	
EB - Type C SG Installation part 2	12			14-Jul-22	27-Jul-22										EB - Type C SC	3 Installatio
Tunnel Structure EB Type C	57	07-Feb-22	14-Apr-22	21-Jul-22	26-Sep-22											
EB - D&BI Tunnel - CH9110-9055 Type C - SG Installation	24	07-Feb-22	05-Mar-22	21-Jul-22	17-Aug-22				<u>-</u>						<u> </u>	EB - D&E
EB - D&BI Tunnel - CH9139-9088 Type C - Base slab / Kicker	33	07-Mar-22	14-Apr-22	18-Aug-22	26-Sep-22					1						
EB - W/P Gantry Type C Assembly	30	07-Mar-22	11-Apr-22	18-Aug-22	22-Sep-22											
Tunnel Structure S01 Branch Tunnel	66			06-Apr-22 A	21-Jul-22											
Forecast	66			06-Apr-22 A	21-Jul-22											
Branch Tunnel D&Br Manholes & Drainage	18			06-Apr-22 A	10-May-22						Branch Tunnel D&	Br Manhole's & Di	ainage			
Branch Tunnel Lining Footing Bay 1 to Bay 8	18			11-May-22	31-May-22							ranch Tunnel Lin	ng Footing	Bay 1 to Bay 8		
Branch Tunnel Drainage Layer & Base Slab Bay 1	8			01-Jun-22	10-Jun-22	<u>+</u>						Branch Tu	nnel Draina	ge Layer & Base	e Slab Bay 1	
Branch Tunnel Drainage Layer & Base Slab Bay 2	9			11-Jun-22	21-Jun-22									el Drainage Lay	1	Bay 2
Branch Tunnel Drainage Layer & Base Slab Bay 3	8			22-Jun-22	30-Jun-22									h Tunnel Draina		
Branch Tunnel Drainage Layer & Base Slab Bay 4	8			02-Jul-22	11-Jul-22									Branch Tunr	T T	
Branch Tunnel Drainage Layer & Base Slab Bay 5	9			12-Jul-22	21-Jul-22				*						ich Tunnel Drair	
	, , , , , , , , , , , , , , , , , , ,				001 <i>LL</i>						1					1 1
Page 25 of 26					4 T			f f			18	Date Dec-19 00	Revision	n Check WYu	ked App	proved
Data Date: 30-Apr-22			ED/2			nk Road T				BOUYGUES	22	Feb-20 0 ²	V0	SPa/LLo		
Actual Milestone			1	C .		1 1	a at Cauth	Λ.		ROHVGHES		Apr 20 01	1/4	SDo/LLO	14/2/1	

Actual Milestone Actual Work ♦ Baseline Milestone \diamond

Baseline Bar

for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS

09-Apr-20

17-Jul-20

09-Oct-20 02-Jul-21

01V1

01V2

01V3

02V0

SPa/LLo

SPa/LLo

SPa/LLo

SPa/LLo

WYu

WYu

WYu

WYu

Activity Name	Dur	02V0 Start	02V0 Finish	Start	Finish	2021	2022													
						ecember 12 19 26	January February March April May June 26 02 09 16 23 30 06 13 20 27 03 10 17 24 01 08 15 22 29 05 12 19 26 03						une 2 19 26 03	July	24 31	August	ust 14 21 28			
Cross Passage	73	03-Jan-22	30-Apr-22	28-Jul-22	24-Oct-22		02 07 10	20 00 00			21 00		01 0.				10	27	0,	
CP31	17	30-Mar-22	22-Apr-22	13-Aug-22	01-Sep-22															
CP31 - Base slab / Kicker	17	30-Mar-22	22-Apr-22	13-Aug-22	01-Sep-22							·								
CP32	38	14-Mar-22	30-Apr-22	28-Jul-22	09-Sep-22															
CP32 - Base slab / Kicker	14	14-Mar-22	29-Mar-22	28-Jul-22	12-Aug-22														CF	CP32 - Base
CP32 - Waterproofing	8	30-Mar-22	08-Apr-22	13-Aug-22	22-Aug-22													, , , , , , , , , , , , , , , , , , , ,		CP 32
CP32 - Rebar	16	09-Apr-22	30-Apr-22	23-Aug-22	09-Sep-22													,		
CP33	46	03-Jan-22	28-Feb-22	29-Aug-22	24-Oct-22													;]][];		
EB - D&BI Tunnel - CP33 48m	46	03-Jan-22		29-Aug-22*	24-Oct-22															–
EAST VENTILATION BUILDING [EVB]	297	10-Sep-21	14-Jun-22	13-Mar-21 A	06-Sep-22								· · · · · · · · · · · · · · · · · · ·					;		
Excavation	297	10-Sep-21	14-Jun-22	13-Mar-21 A	06-Sep-22													, , ,		
Westbound	66	10-Sep-21	29-Nov-21	13-Mar-21 A	15-Feb-22 A															
Westbound Excavation	66	10-Sep-21	29-Nov-21	13-Mar-21 A	15-Feb-22 A				Westbound Exc	avation										
Eastbound	143	22-Mar-22	14-Jun-22	05-Mar-22 A	06-Sep-22													, , , , , , , , , , , , , , , , , , , ,		
Eastbound Excavation	143	22-Mar-22	14-Jun-22	05-Mar-22 A	06-Sep-22															
Foundation / Portal Structure	126	30-Nov-21	21-Mar-22	16-Feb-22 A	06-Sep-22													····i		
Westbound	126	30-Nov-21	21-Mar-22	16-Feb-22 A	06-Sep-22															
EVB - WB Earth Mat Installation	12	30-Nov-21	13-Dec-21	28-Mar-22 A	20-Apr-22 A	3						EVB -	1	h Mat Installat				,		
EVB - WB Drainage & Blinding	18	14-Dec-21	06-Jan-22	21-Apr-22 A	20-May-22					····				EVB	- WB Drainag	e & Blinding		;		
EVB - WB Foundation & SG Level Walls & Slab	91	07-Jan-22	21-Mar-22	21-May-22	06-Sep-22															
Forecast	121			16-Feb-22 A	06-Sep-22															
Trench Excavation	24			16-Feb-22 A	26-Mar-22 A						Trench Excav	ation		<u>+</u>				;		
Eartmat & Drainage	24			28-Mar-22 A	20-May-22										mat & Drainag	i i li				
EVB - WB Foundation & SG Level Walls & Slab	91			21-May-22	06-Sep-22															
TUNNEL E&M INSTALLATION & COMMISSIONING	42	17-Sep-21	08-Nov-21	02-Aug-22	20-Sep-22][];		
TKO-LTT Admin Building	42	17-Sep-21	08-Nov-21	02-Aug-22	20-Sep-22															
Material Delivery	6	17-Sep-21	24-Sep-21	02-Aug-22*	08-Aug-22														- I - I	erial Delivery
Cable Trunking and Tray Installation	36	25-Sep-21	08-Nov-21	09-Aug-22	20-Sep-22															; ;
Submain Power Supply Installation	12	25-Sep-21	09-Oct-21	09-Aug-22	22-Aug-22													;		Subr
Conduit Installation	24	11-Oct-21	08-Nov-21	23-Aug-22	20-Sep-22															
Cable Pulling	24	11-Oct-21	08-Nov-21	23-Aug-22	20-Sep-22															
						 	<u> </u>	<u> </u>			<u> </u>	<u> </u>								
																				ļ
																				,

Page 26 of 26 Data Date: 30-Apr-22

Planned Bar CriticalActivity Actual Milestone Actual Work 🔷 Baseline Milestone

 \diamond

Milestone

Baseline Bar

ED/2018/04 Trunk Road T2 and Infrastructure Works for Developments at South Apron

BOUYGUES TRAVAUX PUBLICS



Date	Revision	Checked	Approved
18-Dec-19	00V1	WYu	
22-Feb-20	01V0	SPa/LLo	WYu
09-Apr-20	01V1	SPa/LLo	WYu
17-Jul-20	01V2	SPa/LLo	WYu
09-Oct-20	01V3	SPa/LLo	WYu
02-Jul-21	02V0	SPa/LLo	WYu