

Contract No. NE/2017/07

Cross Bay Link, Tseung Kwan O – Main Bridge and Associated Works

Schedule of Submissions for Environmental Permit (No. EP-458/2013/C)

Tentative Commencement Date of Construction: 13-Jan-2021

ID	Items	Deadline for Submission	Actual Date of Submission
01	EP Condition 2.1 - Employment of Environmental Team (ET)	N/A	N/A
02	EP Condition 2.2 - Employment of Independent Environmental Checker (IEC)	N/A	N/A
03	EP Condition 2.3 - Community Liaison Groups	N/A	N/A
04	EP Condition 2.4 - Management Organization of Main Construction Companies	30-Dec-2020	11-Dec-2020
05	EP Condition 2.5 - Noise Mitigation Plan	13-Dec-2020	11-Dec-2020
06	EP Condition 2.6 - Waste Management Plan	13-Dec-2020	11-Dec-2020
07	EP Condition 2.7 - Landscape Mitigation Plan	N/A	N/A
08	EP Condition 2.8 - Silt Curtain Deployment Plan	13-Dec-2020	11-Dec-2020
09	EP Condition 2.9 - Coral Translocation Plan	N/A	N/A
10	EP Condition 2.10 - Construction Programme	13-Dec-2020	11-Dec-2020
11	EP Condition 2.11 - Construction Method of Seawall Foundation for Road P2	N/A	N/A
12	EP Condition 3.3F - Sediment Management Plan	13-Dec-2020	11-Dec-2020

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O- Main Bridge and Associated Works - Portion I (MPU - Oct 2020)

Activity ID	Activity Name	Duration	Start	Finish	2021												2022												2023								
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul		
Cross Bay Link, Tseng Kwan O Main Bridge and Associated Works - Submission					Cross Bay Link, Tseng Kwan O Main Bridge and Associated Works - Submission																																
Access Date					Access Date																																
PAD1010	Access To Portion I	0	13-Jan-21*		Access To Portion I																																
PAD1030	Access to Portion II	0	01-Aug-18 A																																		
PAD1050	Access to Portion III	0	06-Aug-20 A																																		
PAD1070	Access to Portion IV	0	06-Aug-20 A																																		
PAD1090	Access to Portion V	0	01-Aug-18 A																																		
PAD1110	Access to Portion VI	0	13-Aug-21*		Access to Portion VI																																
Section 1 of the Works- All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)					Section 1 of the Works- All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)																																
Pre-drilling Works					Pre-drilling Works																																
Pre -Drilling Construction Group 1 - 4 Nos. Pre-Drilling Rigs					Pre -Drilling Construction Group 1 - 4 Nos. Pre-Drilling Rigs																																
Pre -Drilling for Pier 5B (Bridge S400)- 2 Nos. Drilling Rigs					Pre -Drilling for Pier 5B (Bridge S400)- 2 Nos. Drilling Rigs																																
S1-PD-10010	Platform Erection and Pre-Drilling Rig Mobilisation for Pre - Drilling Work For Pile 5B	5	13-Jan-21	18-Jan-21	■ Platform Erection and Pre-Drilling Rig Mobilisation: for Pre - Drilling Work For Pile 5B																																
S1-PD-10020	Pre-Drilling for Pile 5B (2 holes) Bridge S400 - 2 Drilling Rigs	7	18-Jan-21	25-Jan-21	■ Pre-Drilling for Pile 5B (2 holes) Bridge S400 - 2 Drilling Rigs																																
S1-PD-10030	Dismantle Platform and Pre-Drilling Rig from Pile 5B and Relocate to Pile 5C	5	25-Jan-21	30-Jan-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 5B and Relocate to Pile 5C																																
Pre -Drilling for Pier 9B (Bridge CT) - 2 Nos. Drilling Rigs					Pre -Drilling for Pier 9B (Bridge CT) - 2 Nos. Drilling Rigs																																
S1-PD-10040	Platform Erection and Pre-Drilling Rig Mobilisation for Pre - Drilling Work For Pile 9B	5	13-Jan-21	18-Jan-21	■ Platform Erection and Pre-Drilling Rig Mobilisation: for Pre - Drilling Work For Pile 9B																																
S1-PD-10050	Pre-Drilling for Pile 9B (2 holes) Bridge CT - 2 Drilling Rigs	7	18-Jan-21	25-Jan-21	■ Pre-Drilling for Pile 9B (2 holes) Bridge CT - 2 Drilling Rigs																																
S1-PD-10060	Dismantle Platform and Pre-Drilling Rig from Pile 9B and Relocate to Pile 9C	5	25-Jan-21	30-Jan-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 9B and Relocate to Pile 9C																																
Pre -Drilling for Pier 5C (Bridge S400)- 2 Nos. Drilling Rigs					Pre -Drilling for Pier 5C (Bridge S400)- 2 Nos. Drilling Rigs																																
S1-PD-10070	Pre-Drilling for Pile 5C (2 holes) Bridge S400 - 2 Drilling Rigs	7	30-Jan-21	06-Feb-21	■ Pre-Drilling for Pile 5C (2 holes) Bridge S400 - 2 Drilling Rigs																																
S1-PD-10080	Dismantle Platform and Pre-Drilling Rig from Pile 5C and Relocate to Pile 5F	5	06-Feb-21	11-Feb-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 5C and Relocate to Pile 5F																																
Pre -Drilling for Pier 9C (Bridge CT) - 2 Nos. Drilling Rigs					Pre -Drilling for Pier 9C (Bridge CT) - 2 Nos. Drilling Rigs																																
S1-PD-10090	Pre-Drilling for Pile 9C (2 holes) Bridge CT - 2 Drilling Rigs	7	30-Jan-21	06-Feb-21	■ Pre-Drilling for Pile 9C (2 holes) Bridge CT - 2 Drilling Rigs																																
S1-PD-10100	Dismantle Platform and Pre-Drilling Rig from Pile 9C and Relocate to Pile 9F	5	06-Feb-21	11-Feb-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 9C and Relocate to Pile 9F																																
Pre -Drilling for Pier 5F (Bridge S400)- 2 Nos. Drilling Rigs					Pre -Drilling for Pier 5F (Bridge S400)- 2 Nos. Drilling Rigs																																
S1-PD-10110	Pre-Drilling for Pile 5F (2 holes) Bridge S400 - 2 Drilling Rigs	7	11-Feb-21	18-Feb-21	■ Pre-Drilling for Pile 5F (2 holes) Bridge S400 - 2 Drilling Rigs																																
S1-PD-10120	Dismantle Platform and Pre-Drilling Rig from Pile 5F and Relocate to Pile 5H	5	18-Feb-21	23-Feb-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 5F and Relocate to Pile 5H																																
Pre -Drilling for Pier 9F (Bridge CT) - 2 Nos. Drilling Rigs					Pre -Drilling for Pier 9F (Bridge CT) - 2 Nos. Drilling Rigs																																
S1-PD-10130	Pre-Drilling for Pile 9F (2 holes) Bridge CT - 2 Drilling Rigs	7	11-Feb-21	18-Feb-21	■ Pre-Drilling for Pile 9F (2 holes) Bridge CT - 2 Drilling Rigs																																
S1-PD-10140	Dismantle Platform and Pre-Drilling Rig from Pile 9F and Relocate to Pile 9H	5	18-Feb-21	23-Feb-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 9F and Relocate to Pile 9H																																
Pre -Drilling for Pier 5H (Bridge S400)- 2 Nos. Drilling Rigs					Pre -Drilling for Pier 5H (Bridge S400)- 2 Nos. Drilling Rigs																																
S1-PD-10150	Pre-Drilling for Pile 5H (2 holes) Bridge S400 - 2 Drilling Rigs	7	23-Feb-21	02-Mar-21	■ Pre-Drilling for Pile 5H (2 holes) Bridge S400 - 2 Drilling Rigs																																
S1-PD-10160	Dismantle Platform and Pre-Drilling Rig from Pile 5H and Relocate to Pile 1L	5	02-Mar-21	07-Mar-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 5H and Relocate to Pile 1L																																
Pre -Drilling for Pier 9H (Bridge CT)- 2 Nos. Drilling Rigs					Pre -Drilling for Pier 9H (Bridge CT)- 2 Nos. Drilling Rigs																																
S1-PD-10170	Pre-Drilling for Pile 9H (2 holes) Bridge CT - 2 Drilling Rigs	7	23-Feb-21	02-Mar-21	■ Pre-Drilling for Pile 9H (2 holes) Bridge CT - 2 Drilling Rigs																																
S1-PD-10180	Dismantle Platform and Pre-Drilling Rig from Pile 9H and Relocate to Pile 1L/2L	5	02-Mar-21	07-Mar-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 9H and Relocate to Pile 1L/2L																																
Pre -Drilling for Pier 1L (Bridge ML) - 3 Nos. Drilling Rigs					Pre -Drilling for Pier 1L (Bridge ML) - 3 Nos. Drilling Rigs																																
S1-PD-10190	Pre-Drilling for Pile 1L (3 holes) Bridge ML - 3 Drilling Rigs	7	07-Mar-21	14-Mar-21	■ Pre-Drilling for Pile 1L (3 holes) Bridge ML - 3 Drilling Rigs																																
S1-PD-10200	Dismantle Platform of Pre-Drill Pile 1L	2	14-Mar-21	16-Mar-21	■ Dismantle Platform of Pre-Drill Pile 1L																																
Pre -Drilling for Pier 2L (Bridge ML) - 1 Nos. Drilling Rig					Pre -Drilling for Pier 2L (Bridge ML) - 1 Nos. Drilling Rig																																
S1-PD-10210	Pre-Drilling for Pile No. 2L (2 holes) - 1 Machine	14	07-Mar-21	21-Mar-21	■ Pre-Drilling for Pile No. 2L (2 holes) - 1 Machine																																
S1-PD-10220	Dismantle Platform of Pre-Drill Pile 2L	2	21-Mar-21	23-Mar-21	■ Dismantle Platform of Pre-Drill Pile 2L																																
Pre -Drilling Construction Group 2 - 2 Nos Pre-Drilling Rigs					Pre -Drilling Construction Group 2 - 2 Nos Pre-Drilling Rigs																																
Pre -Drilling for Pier 5D (Bridge S400)- 1 No. Drilling Rig					Pre -Drilling for Pier 5D (Bridge S400)- 1 No. Drilling Rig																																
S1-PD-10230	Platform Erection and Pre-Drilling Rig Mobilisation for Pre - Drilling Work For Pile 5D	5	13-Jan-21	18-Jan-21	■ Platform Erection and Pre-Drilling Rig Mobilisation: for Pre - Drilling Work For Pile 5D																																
S1-PD-10240	Pre-Drilling for Pile 5D (2 holes) Bridge S400 - 1 Drilling Rig	14	18-Jan-21	01-Feb-21	■ Pre-Drilling for Pile 5D (2 holes) Bridge S400 - 1 Drilling Rig																																
S1-PD-10250	Dismantle Platform and Pre-Drilling Rig from Pile 5D and Relocate to Pile 5E	5	01-Feb-21	06-Feb-21	■ Dismantle Platform and Pre-Drilling Rig from Pile 5D and Relocate to Pile 5E																																

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O- Main Bridge and Associated Works - Portion I (MPU - Oct 2020)

Activity ID	Activity Name	Duration	Start	Finish	2021												2022												2023					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Pre -Drilling for Pier 9D (Bridge CT)- 1 No. Drilling Rig																																		
S1-PD-10260	Platform Erection and Pre-Drilling Rig Mobilisation for Pre - Drilling Work For Pile 9D	5	13-Jan-21	18-Jan-21																														
S1-PD-10270	Pre-Drilling for Pile 9D (2 holes) Bridge CT - 1 Drilling Rigs	14	18-Jan-21	01-Feb-21																														
S1-PD-10280	Dismantle Platform and Pre-Drilling Rig from Pile 9D and Relocate to Pile 9E	5	01-Feb-21	06-Feb-21																														
Pre -Drilling for Pier 5E (Bridge S400)- 1 No. Drilling Rig																																		
S1-PD-10290	Pre-Drilling for Pile 5E (2 holes) Bridge S400 - 1 Drilling Rig	14	06-Feb-21	20-Feb-21																														
S1-PD-10300	Dismantle Platform and Pre-Drilling Rig from Pile 5E and Relocate to Pile 5G	5	20-Feb-21	25-Feb-21																														
Pre -Drilling for Pier 9E (Bridge CT)- 1 No. Drilling Rig																																		
S1-PD-10310	Pre-Drilling for Pile 9E (2 holes) Bridge CT - 2 Drilling Rigs	14	06-Feb-21	20-Feb-21																														
S1-PD-10320	Dismantle Platform and Pre-Drilling Rig from Pile 9E and Relocate to Pile 9G	5	20-Feb-21	25-Feb-21																														
Pre -Drilling for Pier 5G (Bridge S400)- 1 No. Drilling Rig																																		
S1-PD-10330	Pre-Drilling for Pile 5G (2 holes) Bridge S400 - 1 Drilling Rig	14	25-Feb-21	11-Mar-21																														
S1-PD-10340	Dismantle Platform and Pre-Drilling Rig from Pile 5G and Relocate to Pile 2K	5	11-Mar-21	16-Mar-21																														
Pre -Drilling for Pier 9G (Bridge CT) - 1 No. Drilling Rig																																		
S1-PD-10350	Pre-Drilling for Pile 9G (2 holes) Bridge CT - 1 Drilling Rigs	14	25-Feb-21	11-Mar-21																														
S1-PD-10360	Dismantle Platform and Pre-Drilling Rig from Pile 9G and Relocate to Pile 2K	5	11-Mar-21	16-Mar-21																														
Pre -Drilling for Pier 2K (Bridge ML) - 2 No. Drilling Rig																																		
S1-PD-10370	Pre-Drilling for Pile 9G (2 holes) Bridge CT - 2 Drilling Rigs	7	16-Mar-21	23-Mar-21																														
S1-PD-10380	Dismantle Platform of Pre-Drill Pile 2K	2	23-Mar-21	25-Mar-21																														
Bored Piling Works																																		
Bored Piling Construction Group 1 - 2 Nos. Bored Piling Rig																																		
Bored Piling Construction for Pile 5B (Bridge S400) - 1no.Piling Rig																																		
S1-BP-10010	Piling Platform Erection for Bored Pile 5B	5	30-Jan-21	04-Feb-21																														
S1-BP-10020	Bored Piling Construction for Pile 5B - Bridge S400 (2 Piles) - 1 Piling Rig	20	04-Feb-21	24-Feb-21																														
S1-BP-10030	Piling Platform dismantle from Pile 5B and relocate to Pile 5C	7	24-Feb-21	03-Mar-21																														
Bored Piling Construction for Pile 9B (Bridge CT) - 1no.Piling Rig																																		
S1-BP-10040	Piling Platform Erection for Bored Pile 9B	5	30-Jan-21	04-Feb-21																														
S1-BP-10050	Bored Piling Construction for Pile 9B - Bridge CT (2Piles) - 1 Piling Rig	20	04-Feb-21	24-Feb-21																														
S1-BP-10060	Piling Platform dismantle from Pile 9B and relocate to Pile 9C	7	24-Feb-21	03-Mar-21																														
Bored Piling Construction for Pile 5C (Bridge S400) - 1no.Piling Rig																																		
S1-BP-10070	Bored Piling Construction for Pile 5C - Bridge S400 (2 Piles) - 1 Piling Rig	20	03-Mar-21	23-Mar-21																														
S1-BP-10080	Piling Platform dismantle from Pile 5C and relocate to Pile 5H	7	23-Mar-21	30-Mar-21																														
Bored Piling Construction for Pile 9C (Bridge CT) - 1no.Piling Rig																																		
S1-BP-10090	Bored Piling Construction for Pile 9C - Bridge CT (2 Piles) - 1 Piling Rig	20	03-Mar-21	23-Mar-21																														
S1-BP-10100	Piling Platform dismantle from Pile 9C and relocate to Pile 9H	7	23-Mar-21	30-Mar-21																														
Bored Piling Construction for Pile 5H (Bridge S400) - 1no.Piling Rig																																		
S1-BP-10110	Bored Piling Construction for Pile 5H - Bridge S400 (2 Piles) - 1 Piling Rig	20	30-Mar-21	19-Apr-21																														
S1-BP-10120	Piling Platform dismantle from Pile 5H and relocate to Pile 1L	7	19-Apr-21	26-Apr-21																														
Bored Piling Construction for Pile 9H (Bridge CT) - 1no.Piling Rig																																		
S1-BP-10130	Bored Piling Construction for Pile 9H - Bridge CT (2 Piles) - 1 Piling Rig	20	30-Mar-21	19-Apr-21																														
S1-BP-10140	Piling Platform dismantle from Pile 9H and relocate to Pile 2L	7	19-Apr-21	26-Apr-21																														
Bored Piling Construction for Pile 1L (Bridge ML) - 1no.Piling Rig																																		
S1-BP-10150	Bored Piling Construction for Pile 1L - Bridge ML (3Piles) - 1 Piling Rig	30	26-Apr-21	26-May-21																														
S1-BP-10160	Piling Platform Dismantle for Pile 1L	7	26-May-21	02-Jun-21																														
Bored Piling Construction for Pile 2L (Bridge S200) - 1no.Piling Rig																																		
S1-BP-10170	Bored Piling Construction for Pile 2L - Bridge S200 (2Piles) - 1 Machine	20	26-Apr-21	16-May-21																														
S1-BP-10180	Piling Platform dismantle from 2L and relocate to 2K (2Piles)	7	16-May-21	23-May-21																														
Bored Piling Construction for Pile 2K (Bridge S200) - 1no.Piling Rig																																		

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O- Main Bridge and Associated Works - Portion I (MPU - Oct 2020)

Activity ID	Activity Name	Duration	Start	Finish	2021												2022												2023					
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Pile Cap Construction for Pile Cap 9G (Bridge CT) - 1 Construction Team					Pile Cap Construction for Pile Cap 9G (Bridge CT) - 1 Construction Team																													
S1-PC-10460	Precast Shell Preparation Work For Pile Cap 9G (1 Pile Cap) - 1 Construction Team	14	30-May-21	13-Jun-21	Precast Shell Preparation Work For Pile Cap 9G (1 Pile Cap) - 1 Construction Team																													
S1-PC-10470	Precast Shell Installation and Pile Head Trimming For Pile Cap 9G (1 Pile Cap) - 1 Construction Team	14	13-Jun-21	27-Jun-21	Precast Shell Installation and Pile Head Trimming For Pile Cap 9G (1 Pile Cap) - 1 Construction Team																													
S1-PC-10480	Rebar Fixing and Pile Cap Concreting For Pile Cap 9G (1 Pile Cap) - 1 Construction Team	7	27-Jun-21	04-Jul-21	Rebar Fixing and Pile Cap Concreting For Pile Cap 9G (1 Pile Cap) - 1 Construction Team																													
Pile Cap Construction for Pile Cap 2K (Bridge S200) - 1 Construction Team					Pile Cap Construction for Pile Cap 2K (Bridge S200) - 1 Construction Team																													
S1-PC-10490	Precast Shell Preparation Work For Pile Cap 2K (1 Pile Cap) - 1 Construction Team	14	19-Jun-21	03-Jul-21	Precast Shell Preparation Work For Pile Cap 2K (1 Pile Cap) - 1 Construction Team																													
S1-PC-10500	Precast Shell Installation and Pile Head Trimming For Pile Cap 2K (1 Pile Cap) - 1 Construction Team	14	03-Jul-21	17-Jul-21	Precast Shell Installation and Pile Head Trimming For Pile Cap 2K (1 Pile Cap) - 1 Construction Team																													
S1-PC-10510	Rebar Fixing and Pile Cap Concreting For Pile Cap 2K (1 Pile Cap) - 1 Construction Team	7	17-Jul-21	24-Jul-21	Rebar Fixing and Pile Cap Concreting For Pile Cap 2K (1 Pile Cap) - 1 Construction Team																													
Pier Construction					Pier Construction																													
Pier Construction Group 1 - 2 Construction Teams					Pier Construction Group 1 - 2 Construction Teams																													
Pier Construction for Pier 5B(5.736m) (Bridge S400) - 1 Construction Team					Pier Construction for Pier 5B(5.736m) (Bridge S400) - 1 Construction Team																													
S1-PP-10010	Section 1 Pier 5B (2.236m) - Bridge S400 - 1 Construction Team	9	06-May-21	15-May-21	Section 1 Pier 5B (2.236m) - Bridge S400 - 1 Construction Team																													
S1-PP-10020	Section 2 Pier 5B (3.5m) - Bridge S400 - 1 Construction Team	12	15-May-21	27-May-21	Section 2 Pier 5B (3.5m) - Bridge S400 - 1 Construction Team																													
Pier Construction for Pier 9B (8.003m) (Bridge CT) - 1 Construction Team					Pier Construction for Pier 9B (8.003m) (Bridge CT) - 1 Construction Team																													
S1-PP-10030	Section 1 Pier 9B (4.503m) - Bridge CT - 1 Construction Team	9	06-May-21	15-May-21	Section 1 Pier 9B (4.503m) - Bridge CT - 1 Construction Team																													
S1-PP-10040	Section 2 Pier 9B (3.5m) - Bridge CT - 1 Construction Team	12	15-May-21	27-May-21	Section 2 Pier 9B (3.5m) - Bridge CT - 1 Construction Team																													
Pier Construction for Pier 5C (7.336m)(Bridge S400) - 1 Construction Team					Pier Construction for Pier 5C (7.336m)(Bridge S400) - 1 Construction Team																													
S1-PP-10050	Section 1 Pier 5C (3.836m)- Bridge S400 - 1 Construction Team	9	01-Jun-21	10-Jun-21	Section 1 Pier 5C (3.836m)- Bridge S400 - 1 Construction Team																													
S1-PP-10060	Section 2 Pier 5C (3.5m) - Bridge S400 - 1 Construction Team	12	10-Jun-21	22-Jun-21	Section 2 Pier 5C (3.5m) - Bridge S400 - 1 Construction Team																													
Pier Construction for Pier 9C (9.159m) (Bridge CT) - 1 Construction Team					Pier Construction for Pier 9C (9.159m) (Bridge CT) - 1 Construction Team																													
S1-PP-10070	Section 1 Pier 9C (5.659m)- Bridge CT - 1 Construction Team	9	01-Jun-21	10-Jun-21	Section 1 Pier 9C (5.659m)- Bridge CT - 1 Construction Team																													
S1-PP-10080	Section 2 Pier 9C (3.5m)- Bridge CT - 1 Construction Team	12	10-Jun-21	22-Jun-21	Section 2 Pier 9C (3.5m)- Bridge CT - 1 Construction Team																													
Pier Construction for Pier 5F (12.136m) (Bridge S400) - 1 Construction Team					Pier Construction for Pier 5F (12.136m) (Bridge S400) - 1 Construction Team																													
S1-PP-10090	Section 1 Pier 5F (6m)- Bridge S400 - 1 Construction Team	9	22-Jun-21	01-Jul-21	Section 1 Pier 5F (6m)- Bridge S400 - 1 Construction Team																													
S1-PP-10100	Section 2 Pier 5F (1.682m)- Bridge S400 - 1 Construction Team	7	01-Jul-21	08-Jul-21	Section 2 Pier 5F (1.682m)- Bridge S400 - 1 Construction Team																													
S1-PP-10110	Section 3 Pier 5F (3.5m)- Bridge S400 - 1 Construction Team	12	08-Jul-21	20-Jul-21	Section 3 Pier 5F (3.5m)- Bridge S400 - 1 Construction Team																													
Pier Construction for Pier 9F (12.75m) (Bridge CT) - 1 Construction Team					Pier Construction for Pier 9F (12.75m) (Bridge CT) - 1 Construction Team																													
S1-PP-10120	Section 1 Pier 9F (6m)- Bridge CT - 1 Construction Team	9	22-Jun-21	01-Jul-21	Section 1 Pier 9F (6m)- Bridge CT - 1 Construction Team																													
S1-PP-10130	Section 2 Pier 9F (3.25m)- Bridge CT - 1 Construction Team	7	01-Jul-21	08-Jul-21	Section 2 Pier 9F (3.25m)- Bridge CT - 1 Construction Team																													
S1-PP-10140	Section 3 Pier 9F (3.5m)- Bridge CT - 1 Construction Team	12	08-Jul-21	20-Jul-21	Section 3 Pier 9F (3.5m)- Bridge CT - 1 Construction Team																													
Pier Construction for Pier 5H(15.373m) (Bridge S400) - 1 Construction Team					Pier Construction for Pier 5H(15.373m) (Bridge S400) - 1 Construction Team																													
S1-PP-10150	Section 1 Pier 5H (6m)- Bridge S400- 1 Construction Team	9	20-Jul-21	29-Jul-21	Section 1 Pier 5H (6m)- Bridge S400- 1 Construction Team																													
S1-PP-10160	Section 2 Pier 5H (5.873m)- Bridge S400 - 1 Construction Team	7	29-Jul-21	05-Aug-21	Section 2 Pier 5H (5.873m)- Bridge S400 - 1 Construction Team																													
S1-PP-10170	Section 3 Pier 5H (3.5m)- Bridge S400 - 1 Construction Team	12	05-Aug-21	17-Aug-21	Section 3 Pier 5H (3.5m)- Bridge S400 - 1 Construction Team																													
Pier Construction for Pier 9H (15.072m) (Bridge CT) - 1 Construction Team					Pier Construction for Pier 9H (15.072m) (Bridge CT) - 1 Construction Team																													
S1-PP-10180	Section 1 Pier 9H (6m)- Bridge CT - 1 Construction Team	9	20-Jul-21	29-Jul-21	Section 1 Pier 9H (6m)- Bridge CT - 1 Construction Team																													
S1-PP-10190	Section 2 Pier 9H (5.572m)- Bridge CT - 1 Construction Team	7	29-Jul-21	05-Aug-21	Section 2 Pier 9H (5.572m)- Bridge CT - 1 Construction Team																													
S1-PP-10200	Section 3 Pier 9H (1.572m)- Bridge CT - 1 Construction Team	12	05-Aug-21	17-Aug-21	Section 3 Pier 9H (1.572m)- Bridge CT - 1 Construction Team																													
Pier Construction Group 2 - 2 Construction Teams					Pier Construction Group 2 - 2 Construction Teams																													
Pier Construction for Pier 5D (8.936m) (Bridge S400) - 1 Construction Team					Pier Construction for Pier 5D (8.936m) (Bridge S400) - 1 Construction Team																													
S1-PP-10210	Section 1 Pier 5D (2.936m)- Bridge S400 - 1 Construction Team	9	11-May-21	20-May-21	Section 1 Pier 5D (2.936m)- Bridge S400 - 1 Construction Team																													
S1-PP-10220	Section 2 Pier 5D (3.5m)- Bridge S400 - 1 Construction Team	12	20-May-21	01-Jun-21	Section 2 Pier 5D (3.5m)- Bridge S400 - 1 Construction Team																													
Pier Construction for Pier 9D (10.338m) (Bridge CT) - 1 Construction Team					Pier Construction for Pier 9D (10.338m) (Bridge CT) - 1 Construction Team																													
S1-PP-10230	Section 1 Pier 9D (4.5m)- Bridge CT - 1 Construction Team	9	11-May-21	20-May-21	Section 1 Pier 9D (4.5m)- Bridge CT - 1 Construction Team																													
S1-PP-10240	Section 2 Pier 9D (3.5m)- Bridge CT - 1 Construction Team	12	20-May-21	01-Jun-21	Section 2 Pier 9D (3.5m)- Bridge CT - 1 Construction Team																													
Pier Construction for Pier 5E (10.536m) (Bridge S400) - 1 Construction Team					Pier Construction for Pier 5E (10.536m) (Bridge S400) - 1 Construction Team																													
S1-PP-10250	Section 1 Pier 5E (6m)- Bridge S400 - 1 Construction Team	9	01-Jun-21	10-Jun-21	Section 1 Pier 5E (6m)- Bridge S400 - 1 Construction Team																													
S1-PP-10260	Section 2 Pier 5E (1.036m)- Bridge S400 - 1 Construction Team	7	10-Jun-21	17-Jun-21	Section 2 Pier 5E (1.036m)- Bridge S400 - 1 Construction Team																													

