

Ocean Park Tai Shue Wan Water World Project

Monthly EM&A Report March 2018

April 2018

Mott MacDonald
20/F AIA Kowloon Tower
Landmark East
100 How Ming Street
Kwun Tong
Kowloon
Hong Kong

T +852 2828 5757
F +852 2827 1823
mottmac.hk

Gammon Engineering &
Construction Company
Limited
28/F Devon House, Taikoo
Place 979 King's Road,
Hong Kong

Ocean Park Tai Shue Wan Water World Project


Monthly EM&A Report March 2018

April 2018

This Monthly EM&A Report for March 2018 has been reviewed and certified by the Environmental Team Leader (ETL) and verified by the Independent Environmental Checker (IEC) as having complied with the requirements as set out in the EM&A Manual in accordance with

Condition 3.4 of Environmental Permit No. EP-487/2014/A.

Certified by:



Gary Chow
Environmental Team Leader (ETL)
Mott MacDonald Hong Kong Limited

Date:

16 April 2018

Verified by:



Gerald Kam
Independent Environmental Checker (IEC)
Ove Arup and Partners Hong Kong Limited

Date:

17 April 2018

Issue and Revision Record

Revision	Date	Originator	Checker	Approver	Description
A	Apr 2018	Various	Gary Chow	Eric Ching	1 st draft for client and IEC
B	Apr 2018	Various	Gary Chow	Eric Ching	2 nd draft for client and IEC
C	Apr 2018	Various	Gary Chow	Eric Ching	3 rd draft for client and IEC

Document reference: 367445 | 05/01/(10) | C

Information class: Standard

This document is issued for the party which commissioned it and for specific purposes connected with the above-captioned project only. It should not be relied upon by any other party or used for any other purpose.

We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

This document contains confidential information and proprietary intellectual property. It should not be shown to other parties without consent from us and from the party which commissioned it.

Contents

Executive Summary	1
1 Introduction	3
1.1 Introduction	3
2 Project Organization and Construction Progress	4
2.1 Project Organization	4
2.2 Construction Progress	6
2.3 Summary of Environmental Submissions	7
3 Construction Noise Monitoring	9
3.1 Monitoring Requirements, Frequency and Duration	9
3.2 Monitoring Locations	9
3.3 Monitoring Equipment	10
3.4 Monitoring Methodology	10
3.5 Monitoring Schedule	11
3.6 Results of Impact Monitoring	11
4 Ecology Monitoring	13
4.1 General	13
4.2 Monitoring Requirement	13
4.3 Inspection Findings	14
4.4 Conclusion	14
5 Landscape & Visual Monitoring	16
5.1 General	16
5.2 Inspection Findings	16
6 Waste Management	17
6.1 General Waste Management	17
6.2 Records of Waste Quantities	17
7 Site Inspection	18
7.1 Requirements	18
7.2 Findings / Deficiencies During the Reporting Period	18
8 Environmental Complaint, Summons and Prosecution	19
8.1 Environmental Complaint, Summons and Prosecution	19

9	Implementation Status of Mitigation Measures	20
9.1	General Requirements	20
9.2	Tentative Construction Activities in the Coming Month	21
9.3	Key Issues for the Coming Month	21
10	Recommendation	22
A.	Project Location	
B.	Project Organisation	
C.	3-month Look-ahead Program	
D.	Designated Monitoring Locations as Recommended in the Approved EM&A Manual	
E.	Actual Locations of Impact Monitoring	
F.	Calibration Certificates	
G.	Event and Action Plan	
H.	Impact Monitoring Schedule	
I.	Noise Monitoring Data	
J.	Graphical Plots for Noise Monitoring Data	
K.	Meteorological Data	
L.	Ecological Inspection Records	
M.	Waste Flow Table	
N.	Implementation Schedule for Environmental Mitigation Measures	

Executive Summary

Mott MacDonald Hong Kong Ltd. (“MMHK”) has been commissioned by the Gammon Engineering & Construction Company Limited, to undertake the Environmental Team (ET) services to carry out environmental monitoring and audit (EM&A) for Ocean Park Tai Shue Wan Development Water World.

This is the 10th monthly EM&A report for the construction phase of Waterpark Main Building Works submitted under Condition 3.4 of the Environmental Permit (No. EP-487/2014/A). This report summarises the findings on EM&A during the period from 1 to 31 March 2018.

Exceedance of Action and Limit Levels

The summary of measured noise level (as L_{eq}) is presented in **Section 3**. No exceedance of Action or Limit Levels for noise levels were recorded in the Reporting Period.

Total of two complaints received were about noise impact at night time related to Ocean Park Tai Shue Wan Development during the reporting period. Therefore, investigation will be conducted and the findings will be presented in the next Monthly EM&A report.

Result of Ecological Monitoring

The plant species of conservation interest – Two numbers of wilting *Platycodon grandifloras* was found in fence up area in the Reporting Period. No sign of construction activities was noted in the fence up area.

No ardeids were noted within or in the vicinity of the project area during the monitoring period.

Details of the results are presented in **Section 4**.

Result of Landscape and Visual Monitoring

No non-compliance of Landscape and Visual monitoring was recorded in the Reporting Period. Details of the results are presented in **Section 5**.

Record of Complaints

There were two complaints received in relation to the environmental impact during the reporting period.

The complaint was about noise impact at night time related to Ocean Park Tai Shue Wan Development at 5 and 16 March 2018.

The complaint investigation by the ET of the Contract is ongoing and the findings will be presented in the next Monthly EM&A report.

Record of Notification of Summons and Successful Prosecutions

There were no record of notification of summons and successful prosecution in the Reporting Period.

Reporting Changes

There are no reporting changes.

Site inspection

In the Reporting Period, joint site inspections were undertaken by the PMR, ET and the Contractor on 2, 9, 16, 23 and 29 March 2018. Furthermore, IEC performed the site inspection and audit on 16 March 2018. During site inspection, non-compliance was not observed by the ET and IEC.

Future Key Issues

- Site formation for ride footing construction
- Cut soil slope and soil nail installation for Ride P1, P2, P3, P4 and P5
- Rock breaking and slope stabilization works for Ride P1 to P5
- Construction of drainage channels to slopes
- Mini pile construction
- Utilities diversion at A4
- Drainage works at PJD office
- Skin wall construction for Tress boulder at entrance
- North Plant Room: HKE West Substation slab falsework and formwork, rebar, and casting, East substation walls and double slab and L1 HL falsework, formwork, rebar, and casting.
- North Plant Room: Build walls, L1 HL and L2 slab. ABWF for the plant room.
- L2 Slab at Area 10E4: Construct remaining columns below L2, falsework, formwork, and rebar for Level 2 slab. Cast concrete, Dismantle the 10E4 falsework.
- L2 to L3 columns at Area 10E4: column, rebar, shutter, and casting of columns.
- Main Building: L1 and L2 slab, column and wall construction, L3 column for Roof construction, Steel ramp for Roof construction, B1 underground manhole, drainage and on grade slab. Block works and ABWF in B1
- South Plant Room: On grade slab and construction of footing and wall
- Level B1: Drainage works and on-grade slab construction

1 Introduction

1.1 Introduction

On 27 August 2014, the Environment Impact Assessment (EIA) Report and Environmental Monitoring and Audit (EM&A) Manual (Register No.: AEIAR-184/2014) for the “Tai Shue Wan Development at Ocean Park” (the Project) was approved and an Environmental Permit (EP) (Permit No.: EP-487/2014) was issued to the Ocean Park Corporation (Project Proponent).

The current valid EP (Permit No.: EP-487/2014/A) was issued on 10 January 2018 based on the Variation of Environmental Permit No. VEP-539/2017 which comprise variation of project boundary, location of sump pit and size of rising main. The Project location is indicated in **Appendix A**.

Mott MacDonald Hong Kong Ltd. (“MMHK”) has been commissioned by Gammon Engineering & Construction Company Limited to undertake the Environmental Team (ET) services to carry out environmental monitoring and audit for the Ocean Park Tai Shue Wan Water World Project.

As part of the EM&A program, baseline monitoring for the required parameters including background noise, landscape & visual baseline review and baseline ardeid inspection were carried out between 24 October 2014 and 10 December 2014 by the environmental consultants of Ocean Park Corporation. Furthermore, the baseline monitoring report which verified by the previous IEC was submitted to EPD and endorsed in December 2014.

The previous contract (Contract No.: TSW-C004) of Site Formation and Foundation Works has been completed since 31 May 2017, the next construction phase (Contract No.: TSW-C006) for the Ocean Park Tai Shue Wan Development was handed over to Gammon Engineering & Construction Company Limited on 31 May 2017. This is 10th monthly EM&A report presenting the monitoring results and inspection findings for the Construction Phase of Waterpark Main Building Works during the Reporting Period from 1 to 31 March 2018.

2 Project Organization and Construction Progress

2.1 Project Organization

The project organization is shown in **Appendix B**. The responsibilities of respective parties are:

Ocean Park Corporation

Ocean Park Corporation is the Project Proponent and the Permit Holder of the EP for the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by Ocean Park Corporation to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Project Management Representative (PMR) of Ocean Park Corporation

The PMR is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors', ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with the related government departments, ET, IEC, the Contractor and the other Contractors of the Project discussing regarding the cumulative impact issues.

The Contractor

The duties and responsibilities of the Contractor are:

- Comply with the relevant contract conditions and specifications on environmental protection
- Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM & A Facilitate ET's monitoring and site inspection activities
- Participate in the site inspections by the ET and IEC, and undertake any corrective actions
- Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
- Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans

- Implement measures to reduce impact where Action and Limit levels are exceeded
- Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

The ET should be employed by the Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. ET Leader should have relevant professional qualifications in environmental control and possess at least seven years' experience in EM&A. Suitably qualified professional and technical staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in the time under the Contract, to enable fulfilment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall include qualified botanist/ecologist for the ecological service and a Registered Landscape Architect for review of implementation of landscape and visual mitigation measures. The ET should report to the OPC and the duties should include:

- to monitor and audit various environmental parameters as required in the Approved EM&A Manual;
- to analyse the EM&A data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions, and identify any adverse environmental impacts arising;
- to monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications;
- to audit environmental conditions on site;
- to report on the EM&A results to EPD, the ER, the IEC and Contractor or their delegated representatives;
- to recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans;
- to liaise with the IEC on all environmental performance matters, and ensure timely submission of all relevant EM&A pro forma for IEC's approval;
- to provide advice to the Contractor on environmental improvement, awareness and enhancement matters, etc on site;
- to adhere to the procedures for carrying out complaint investigation;
- to prepare reports on the environmental monitoring data and the site environmental conditions;
- to submit the EM&A report to Director of Environmental Protection (DEP) timely;
- to review proposals of mitigation measures from the Contractor in case of exceedance of Action and Limit levels, in accordance with the Event and Action Plan; and
- to carry out site inspection to investigate and audit the Contractor's site practice, equipment and work methodologies with respect to pollution control and mitigation measures.

Independent Environmental Checker (IEC)

- The IEC is empowered to audit the environmental performance of construction, but is independent from the management of construction works. As such, the IEC should not be in any way an associated body of the Contractor or the ET for the Project. The IEC should be employed by OPC prior to the commencement of the construction of the Project. The IEC should be a person who has relevant professional qualifications in environmental control and

at least seven years' experience in EM&A and environmental management. The duties and responsibilities of the IEC are:

- to provide proactive advice to the ER and OPC on EM&A matters related to the project;
- to review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET;
- to arrange and conduct regular, at least monthly site inspections of the works during the construction phase, and to carry out ad hoc inspections if significant environmental problems are identified;
- to check compliance with the agreed Event and Action Plan in the event of any exceedance;
- to check compliance with the procedures for carrying out complaint investigation;
- to check the effectiveness of corrective measures;
- to feedback audit results to the ET by signing off relevant EM&A pro forma;
- to check that mitigation measures are effectively implemented;
- to report the works conducted, and the findings, recommendations and improvements of the site inspections, after reviewing ET's and Contractor's works, the ER and OPC on a monthly basis;
- to verify the investigation result of the environmental complaint cases and the effectiveness of corrective measures;
- to verify EM&A report that has been certified by the ET leader; and
- to audit EIA recommendations and requirements against the status of implementation of environmental mitigation measures on site.

2.2 Construction Progress

The construction program is enclosed in **Appendix C**. In the Reporting Period, the major construction activity conducted under the Contract is summarized below:

- Site formation for ride footing construction
- Cut soil slope and soil nail installation for Ride P1, P2, P3, P4 and P5
- Rock breaking and slope stabilization works for Ride P1 to P5
- Construction of drainage channels to slopes
- Mini pile construction
- Utilities diversion at A4
- Drainage works at PJD office
- Skin wall construction for Tress boulder at entrance
- North Plant Room: East substation walls and double slab and L1 HL falsework, formwork, rebar, and casting.
- North Plant Room: Build walls and L1 HL slab. Construction on –grade at G.L. 1-4 and L1 HL slab.
- L2 Slab at Area 10E4: Construct remaining columns below L2, falsework, formwork, and rebar for Level 2 slab. Cast concrete.
- L3 slab at Area 10E4: falsework, formwork, and rebar for Level 3 slab. Cast concrete.
- L2 to L3 columns at Area 10E4: column, rebar, shutter, and casting of columns.
- Main Building: L1 and L2 slab, column and wall construction, L1 Zone 6 on grade slab , Steel deck along GL 10 – 15 for roof construction, ABWF.

- South Plant Room: Backfilling for B1 on grade slab, B1 on grade slab, L1 slab and wall construction, L1 roof slab waterproofing, ABWF works
- Level B1: Drainage works and on-grade slab construction
- South Transformer Room: Wall and slab construction, waterproof, duradeck installation, ABWF

2.3 Summary of Environmental Submissions

Summaries of validity permits, licenses, and/or notifications on environmental protection for the Project are presented in **Table 1**.

Table 1: Status of Environmental Licenses and Permits of the Project

Type of Permit/ License	Submissi on Date	Reference / License No.	Date of Issue	Date of Expiry	Status
Environmental Permit	/	EP-487/2014/A	10-Jan-18	N/A	Valid
Variation of Environmental Permit	18-Dec-17	VEP-539/2017	10-Jan-18	N/A	Valid
Environmental Permit	/	EP-487/2014	27-Aug-14	N/A	Superseded
Notification pursuant to Air Pollution Control (Construction Dust) Regulation	15-Mar-17	414651	N/A	N/A	Valid
Application for a Billing Account for Disposal of Construction Waste	14-Dec-16	Account No. 7026786	28-Dec-16	N/A	Valid
Discharge Licence under WPCO WT00028196-2017	15-Mar-17	414650	29-May-17	31-May-22	Valid
Registration as a Chemical Waste Producer (WPN: 5213-176-G2785-01)	21-Apr-17	415966	31-May-17	N/A	Completed
Construction Noise Permit under NCO GW-RS0439-17	26-Apr-17	416080	15-May-17	29-Dec-17	Superseded
Construction Noise Permit under NCO GW-RS0825-17	8-Sep-17	420985	22-Sep-17	21-Mar-18	Superseded
Renew Construction Noise Permit under NCO GW-RS1024-17	3-Nov-17	422922	21-Nov-17	16-May-18	Valid

In accordance with the EP stipulation, the required documents submitted to EPD for retention are as listed below:

- Project Layout Plans
- Management Organization of Main Construction Companies
- Detailed Vegetation Survey Report
- Woodland Compensation Plan
- Ardeid Inspection Report
- Short-nosed Fruit Bat Inspection Report
- Baseline Monitoring Report Revision A of the Project

3 Construction Noise Monitoring

3.1 Monitoring Requirements, Frequency and Duration

Construction noise is one of the key environmental issues during the construction phase of the Project in accordance to the approved EM&A Manual. Following the requirements in the EM&A Manual, continuous noise monitoring for A-weighted levels L_{eq} , L_{10} , L_{90} shall be undertaken once per week during the construction phase. Measurement of $L_{eq}(30min)$ between 07:00-19:00 hours on normal weekdays.

If construction works are necessary to be carried out at other time periods, i.e. restricted time period (19:00-07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), three consecutive $L_{eq}(5min)$ measurements shall be recorded, while complying specific conditions as stipulated on the Construction Noise Permit (CNP). Supplementary information for data auditing and statistical results such as L_{10} and L_{90} shall also be obtained for reference. Summary of these monitoring requirements is shown in **Table 2**.

Table 2: Noise Monitoring Parameters

Monitoring Station	Parameters
NM1A and NM2	<ul style="list-style-type: none"> $L_{eq}(30min)$ on normal working days (Monday to Saturday) 07:00-19:00 except public holiday; 3 sets of consecutive $L_{eq}(5min)$ during restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday when applicable, and Supplementary information for data auditing and statistical results such as L_{10} and L_{90} shall also be obtained for reference

The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved EM&A Manual with baseline monitoring results, construction noise criterion, namely Action and Limit levels proposed are listed in **Table 3**.

Table 3: Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
NM1A and NM2	When one or more documented complaints are received	70 dB(A) ^{1,2}

Note: 1. Acceptable noise levels for school should be reduced to 65 dB(A) during examination period
 2. If works are to be carried out during restricted hours, the conditions stipulated in the CNP must be followed.

3.2 Monitoring Locations

Two designated noise monitoring locations as established in the EM&A Manual is shown in **Appendix D**. After the baseline monitoring, alternative location NM1A has been proposed by MMHK due to rejection of the monitoring location set up at NM1. The proposal was verified and agreed by EPD in the Baseline Monitoring Report.

The construction noise monitoring locations for the Project are shown in **Table 4** and **Appendix E**

Table 4: Impact Monitoring locations

Monitoring location	Descriptions	Type of measurement
NM1A	Slope near Victoria Shanghai Academy (VSA) to replace NM1 of the VSA	Free field
NM2	Hong Kong Juvenile Care Centre (HKJCC)	Facade

3.3 Monitoring Equipment

Integrating sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms^{-1} . The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Noise monitoring equipment used for monitoring is listed in **Table 5**.

Table 5: Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	Rion NL-52
Calibrator	Larson Davis CAL200
Portable Wind Speed Indicator	Anemometer/ Lutron AM-4201

3.4 Monitoring Methodology

Field Monitoring

- Sound Level Meter was set up on a tripod at a height of at least 1.2 m above ground.
- Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels (dB). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- Free field measurement was made at NM1A while facade measurement was made at NM2.
- The battery condition was checked to ensure the correct functioning of the meter.
- Prior to and after each noise measurement, the meter was calibrated using an acoustic calibrator for 94 dB at 1 kHz. The checking was performed before and after the noise measurement.
- During the monitoring, all noise measurements would be performed with the meter with Fast time weighting and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq}(30\text{min})$ as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $L_{eq}(15\text{min})$ in three consecutive $L_{eq}(5\text{min})$ measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary. In addition, any site observations and noise sources were recorded on a standard record sheet.
- A correction of +3 dB(A) was made to the free field measurement.
- Noise measurements were not made in fog, rain, wind with a steady speed exceeding 5 ms^{-1} or wind with gust exceeding 10 ms^{-1} .

Equipment calibration

- The sound level meter and calibrator are calibrated and certified by a HOKLAS accredited laboratory at yearly intervals.
- Calibration records of sound level meter and calibrator, together with the Anemometer used for impact monitoring program in the Reporting Period are shown in **Appendix F**.

Meteorological Information

Meteorological information was extracted from “the Hong Kong Observatory Wong Chuk Hang Station” to provide the humidity, wind speed, wind direction and temperature etc. as background weather information. The meteorological data throughout the impact monitoring period is summarized in **Appendix K**.

Derivation of Action/Limit (A/L) Levels

According to the approved EM&A Manual and baseline monitoring results, Action and Limit levels criterion proposed for construction noise monitoring are listed in **Table 6**.

Table 6: Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 07:00-19:00 hours on normal weekdays	
NM1A and NM2	When one or more documented complaints are received	70 dB(A) ^{1, 2}

Note: 1. A correction of +3dB(A) was made to the free field measurement at monitoring station NM1A.
 2. Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period.

Should non-compliance of the environmental quality criteria occur, remedial actions will be triggered according to the Event and Action Plan which is presented in **Appendix G**.

Data Management and Data QA/QC Control

All monitoring data will be handled by the ET’s in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will be inputted into a computerized database properly maintained by the ET.

3.5 Monitoring Schedule

Monitoring for noise levels due to construction work was undertaken in compliance with the EM&A manual during the Reporting Period. Regular monitoring surveys were carried out on 7, 13, 21 and 29 March 2018 during the Reporting Period and three additional impact monitoring for the construction works held during restricted hour period on 11, 18 and 25 March 2018 to access the compliance with environmental requirements. A total of fourteen noise monitoring surveys were carried out at the two noise monitoring locations.

3.6 Results of Impact Monitoring

As shown in **Table 7**, results of the noise monitoring measurement were below 65 dB(A) and 70 dB(A) during the examination period from 5 to 16 March 2018. No Limit Level exceedance was recorded during the school examination period

Total of two noise complaints were received in this Reporting Period regarding noise impact at night time. On 3 March 2018, the complaint was about noise from the construction work and

construction vehicles during restricted hours. Other complaint on 16 March 2018 was about traffic noise by construction vehicles in Nam Long Sha Road at 1 a.m. to 4 a.m.

No exceedance (Action/Limit Level) of construction noise was recorded in this period.

Table 7: Summary of Construction Noise Monitoring Results (Noise level for 30 minutes)

Monitoring date	Time		Mean and range of noise levels, dB(A)		Limit Level for L_{eq} (dB(A)) ²
	Start	Finish	L_{eq} (30min)	Corrected $L_{eq}(30min)$ ¹	
NM1A					
07-Mar-18	09:42	10:12	56.2	59.2	65
13-Mar-18	10:00	10:30	54.0	57.0	65
21-Mar-18	10:23	10:53	55.3	58.3	70
29-Mar-18	10:10	10:40	55.7	58.7	70
NM2					
07-Mar-18	10:50	11:20	53.1	-	65
13-Mar-18	09:20	09:50	51.8	-	65
21-Mar-18	09:42	10:12	53.4	-	70
29-Mar-18	09:30	10:00	52.5	-	70

Note: 1. A correction of +3 dB(A) was made to the free field measurement at monitoring station NM1A.
 2. Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period.

As shown in **Table 8**, results of the additional noise monitoring measurement were below 70dB(A). No exceedance (Action/Limit Level) of construction noise was thus recorded in this period.

Table 8: Summary of Construction Noise Monitoring Results (Noise level for 15 minutes)

Monitoring date	Time		Mean and range of noise levels, dB(A)		Limit Level for L_{eq} (dB(A)) ²
	Start	Finish	L_{eq} (15min)	Corrected $L_{eq}(15min)$ ¹	
NM1A					
11-Mar-18	13:44	13:59	49.5	52.5	65
18-Mar-18	10:30	10:45	51.5	54.5	70
25-Mar-18	17:00	17:15	49.7	52.7	70
NM2					
11-Mar-18	13:13	13:28	48.8	-	65
18-Mar-18	10:00	10:15	45.2	-	70
25-Mar-18	16:35	16:50	45.4	-	70

Note: 1. A correction of +3dB(A) was made to the free field measurement at monitoring station NM1A.
 2. Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period.

Summary of data and the supplementary information for data auditing is presented in **Appendix I**. Graphical plots of the monitoring data are as shown in **Appendix J**.

4 Ecology Monitoring

4.1 General

As required under the Section 8.3.2 of the approved EM&A Manual, the implementation of ecological mitigation measures as detailed in the Section 15 of the EIA report and Appendix C of the approved EM&A Manual shall be routinely audited during the routine environmental audit; and any observations and recommendations shall be reported in periodic EM&A reports.

Among those mitigation measures recommended to avoid or minimize the disturbance to any plants of conservation interest (EM&A reference 8.3.1.1), nested ardeids (EM&A reference 8.3.1.2) and roosted short-nosed fruit bat (EM&A reference 8.3.1.3), the required inspection has already been undertaken in August / September 2014 with the results presented in the submitted respective baseline report. Therefore, the following sections only address those applicable to this stage of the project, i.e., Section 8.3.2 of the approved EM&A Manual.

4.2 Monitoring Requirement

Monitoring of Plants of Conservation Interest (*Platycondon grandiflorus*)

According to Condition 2.6 of Environmental Permit No. EP-487/2014, the Detailed Vegetation Survey Report has located two groups of the protected *Platycondon grandiflorus* and recommended that the plants should be protected with temporary protective fencing to avoid potential impact from construction activities (such as material storage), and monitor the identified *Platycondon grandiflorus* on a monthly basis throughout the construction phase to ensure they are not affected by the construction works of the Project. Accordingly, the following monitoring parameters will be undertaken on a monthly basis during the construction period:

- Effective implementation of the protection measures as recommended in the Section 4.1 of the Detailed Vegetation Survey Report
- Monitoring of the two groups of *Platycondon grandiflorus* identified during the detailed vegetation survey to ensure they are not affected by the construction works

Monitoring of Nesting Activities of Ardeids in Breeding Season

The project area should be checked monthly in breeding season (April to July) for any potential breeding and nesting activities, and if required, suitably sized buffer area will be recommended to avoid human or machinery disturbance until the nest is abandoned.

Monitoring of Roosting Activities of Ardeids in Peak Wintering Season

The existing ardeid night roost within the project area should be monitored monthly during peak wintering season (November to March) during the construction phase by direct observation from a vantage point (i.e., point count method) in the evening from an hour before sunset to nightfall.

Compensation for Ardeid roosting Site

An enhancement area proposed as an alternative roosting site for ardeids should be developed during the first phase of the construction.

Compensation of Woodland Habitat

Mitigation measures recommended in the approved Woodland Compensation Plan should be fully and properly implemented, including but not limited to the creation of 0.84 ha woodland compensation on-site and 0.78 ha on-site woodland reinstatement, to mitigate for permanent loss of woodland habitat.

4.3 Inspection Findings

The ecological inspection was undertaken on 16 March 2018 by the qualified ecologist. The inspection findings are presented below.

Plants of Conservation Interest (*Platycodon grandiflorus*)

Platycodon grandiflorus is a perennial herb up to 120 cm tall. Stems erect with scarcely any branches. It is often found on sunny grassy hillslopes in brushes. Two groups of *Platycodon grandiflorus* (see Figure 1 of **Appendix L** for their locations) that were recorded in 2015's growing season within the fenced area.

Wilting was observed on *Platycodon grandiflorus* during the Reporting Period. On the other hand, the preventive mitigation measures, i.e., erecting of temporary protective fencing and sign post, were found to be effectively implemented for human disturbance (see Photo 1 of **Appendix L** of this report), and there are no signs or evidence (e.g. dust coating of plant) to prove that the on-going construction activities within the Project Area has affected the health condition of the *Platycodon grandiflorus*. The stem wilting after flowering is part of the natural life cycle of this perennial herbaceous species, and new shoots would be expected to emerge from the underground part in the next growing season.

Nesting Activities of Ardeids in Breeding Season

This monitoring parameter is only required during the breeding season of ardeids, i.e., from April to July, and the last monitoring event for nesting activities of ardeids in 2017's breeding season was undertaken on 21 July 2017.

Roosting Activities of Ardeids in Peak Wintering Season.

Monitoring of roosting activities of ardeids has been carried out by direct observation at the vantage point on 16 March 2018, and covered the evening from an hour before sunset to nightfall (17:40 to 19:40). The location of the vantage point is shown in Figure 2 of **Appendix L**.

No ardeids were noted within or in the vicinity of the project area during the monitoring period.

Compensation for Ardeid roosting Site

To be implemented.

Compensation of Woodland Habitat

To be implemented.

4.4 Conclusion

The implementation of the mitigation measures for the plant species of conservation interest, i.e., erecting of temporary protective fencing and sign post during the Reporting Period was noted. Wilting was observed on *Platycodon grandiflorus*, the stem wilting after flowering is part of the natural life cycle of this perennial herbaceous species, and new shoots would expect to emerge from the underground part in the next growing season.

Roosting activities of ardeids were not identified within the project area during the monitoring.

The tentative ecological inspection and monitoring in the next Reporting Period is scheduled on 13 April 2018.

5 Landscape & Visual Monitoring

5.1 General

Landscape and visual mitigation measures for the construction phase are listed in the Approved EM&A Manual Table 9.1.

The design, implementation and maintenance of landscape and visual mitigation measures shall be checked bi-weekly to ensure that they are fully realized during the construction phase. The scope of the site audit during construction shall include the following:

- The extent of the agreed works areas should be regularly checked. No construction activities or storage shall be undertaken outside the limit of the works;
- The progress of the engineering works should be regularly reviewed on site to identify the earliest practical opportunities for the landscape works to be undertaken;
- All landscaping works are carried out in accordance with the specifications; and
- All new plantings are carried out properly and during the right season.

Any potential conflicts between the proposed landscape and visual mitigation measures and any other project works or operational requirements shall be recorded for the Contractor to resolve in an early stage, without compromising the intention of the mitigation measures.

5.2 Inspection Findings

In the Reporting Period, bi-weekly landscape and visual site inspections were conducted on 9 and 23 March 2018.

According to the bi-weekly site inspections, it was observed that the Contractor complied with the intended aims of the mitigation measures, for example, neither construction activities nor materials storage conducted and placed outside of the working site boundary.

6 Waste Management

6.1 General Waste Management

Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

6.2 Records of Waste Quantities

All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

Monthly Summary Waste Flow Table provided by the Contractor is shown in **Appendix M**.
Materials were reused on-site as far as practicable.

7 Site Inspection

7.1 Requirements

According to the approved EM&A Manual, the environmental site inspection shall be formulated by the ET Leader. Weekly environmental site inspections should be carried out to confirm the environmental performance.

7.2 Findings / Deficiencies During the Reporting Period

In the Reporting Period, joint site inspections were undertaken by the PMR, ET and the Contractor on 2, 9, 16, 23 and 29 March 2018. Furthermore, IEC performed the site inspection and audit on 16 March 2018.

During site inspections, non-compliance was not observed by the ET and IEC. However, a total of seven observations were recorded in the Reporting Period. The findings / deficiencies of the Project observed during the weekly site inspections are listed in **Table 9**.

Table 9: Summary of findings / deficiencies

Date	Findings / Deficiencies	Follow-up Status
2 Mar 2018	Chemical containers observed without drip tray.	Drip tray has been provided for chemical containers and the other chemical container has been removed.
2 Mar 2018	Access road in Area 1 observed dry and dusty. Contractor was reminded to enhance dust suppression measures i.e. water spraying.	Water spraying has been implemented at the Access Road in Area 1 for dust suppression.
9 Mar 2018	Flap door of air compressor should be closed when in use.	Flap door of air compressor has been closed and oil / chemical nearby has been removed to a designated area.
9 Mar 2018	Oil / chemical containers observed without drip tray (L2 slab).	Oil / chemical containers has been removed at L2 slab.
9 Mar 2018	Contractor is reminded to improve dust suppression at Access Road near site office.	Water spraying at Access Road near site office has been enhanced.
23 Mar 2018	Oil containers observed without drip tray at EVA and B1 Area A.	Oil container has been removed accordingly.
23 Mar 2018	Stagnant water filled with algae observed at the side of Level 1 haul road should be cleared.	Stagnant water has been cleared.

The Contractor has rectified the above deficiencies immediately or within deadline. Therefore, the environmental performance of the Project managed by the Contractor with OPC was considered satisfactory.

Special attention shall be paid on the proper implementation of mitigation measures to prevent runoff flow to public area.

As a general reminder, dust mitigation measures should be enforced to prevent fugitive dust from haul road, idle slope work and construction activities; and the site tidiness should be maintained. Furthermore, all chemical materials shall be stored in the designated area after use with drip tray.

8 Environmental Complaint, Summons and Prosecution

8.1 Environmental Complaint, Summons and Prosecution

Total of two cases of complaint were reported from EPD concerning noise impact at Ocean Park Tai Shue Wan.

No environmental summons and prosecution were received in the Reporting Period.

The statistical summary for environmental complaints is presented in **Table 10**.

Table 10: Statistics for complaints, notifications of summons and successful

Reporting Period	Cumulative Statistics		
	Complaints	Notifications of summons	Successful prosecutions
This report month	2	0	0

The complaints were about noise impact at night time related to Ocean Park Tai Shue Wan Development at 5 and 16 March 2018.

The complaint investigation by the ET of the Contract is ongoing and the findings will be presented in the next Monthly EM&A report.

9 Implementation Status of Mitigation Measures

9.1 General Requirements

The environmental mitigation measures that were recommended in the Implementation Schedule for Environmental Mitigation Measures in the approved EM&A Manual covered the issues of dust, noise, water and waste and are presented in **Appendix N**.

The Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by the Contractor in this Reporting Period are summarized in **Table 11**.

Table 11: Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Construction Noise	<ul style="list-style-type: none"> Construction equipment shut down when not in use
Ecology	<ul style="list-style-type: none"> Wire fencing was provided for temporary protection of the identified flora species of conservation concern Site inspection of the flora species of conservation and the Ardeid of breeding and nesting activities was undertaken
Landscape & Visual	<ul style="list-style-type: none"> Good site management
Air Quality	<ul style="list-style-type: none"> Good site management to reduce air quality impact Main temporary access road paved with concrete Prior to any loading or transfer operation, all dusty materials were sprayed with water to keep them wet All debris had been covered entirely by impervious sheeting Before debris was dumped into a chute, water was sprayed onto the debris to make them wet Vehicles were covered with tarpaulin during transport of dusty materials When vehicles were leaving the construction site, any vehicles loaded with dusty materials were covered with clean impervious sheeting to prevent fugitive dusty material emission The speed of the trucks passing site areas was controlled to below 10 km/hour Water spraying was provided for soil-nailing work
Water Quality	<ul style="list-style-type: none"> Portable chemical toilets were provided on site A licensed collector has been employed to collect effluent and off-site dispose.
Waste and Chemical Management	<ul style="list-style-type: none"> A temporary container located far away from sea shore and drainage channel was provided for chemical materials and waste storage Drip tray was provided for chemical materials at the working areas Waste skip was provided for general refuse disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean

9.2 Tentative Construction Activities in the Coming Month

Construction activities to be undertaken in the coming month for the Project are listed below:

- Site formation for ride footing construction
- Cut soil slope and soil nail installation for Ride P1, P2, P3, P4 and P5
- Rock breaking and slope stabilization works for Ride P1 to P5
- Construction of drainage channels to slopes
- Mini pile construction
- Utilities diversion at A4
- Drainage works at PJD office
- Skin wall construction for Tress boulder at entrance
- North Plant Room: East substation walls and double slab and L1 HL falsework, formwork, rebar, and casting.
- North Plant Room: Build walls and L1 HL slab. Construction on –grade at G.L. 1-4 and L1 HL slab.
- L2 Slab at Area 10E4: Construct remaining columns below L2, falsework, formwork, and rebar for Level 2 slab. Cast concrete.
- L3 slab at Area 10E4: falsework, formwork, and rebar for Level 3 slab. Cast concrete.
- L2 to L3 columns at Area 10E4: column, rebar, shutter, and casting of columns.
- Main Building: L1 and L2 slab, column and wall construction, L1 Zone 6 on grade slab , Steel deck along GL 10 – 15 for roof construction, ABWF.
- South Plant Room: Backfilling for B1 on grade slab, B1 on grade slab, L1 slab and wall construction, L1 roof slab waterproofing, ABWF works
- Level B1: Drainage works and on-grade slab construction
- South Transformer Room: Wall and slab construction, waterproof, duradeck installation, ABWF

9.3 Key Issues for the Coming Month


Based on construction activities as undertaken in the coming month, key environment issues consider to be included:

- Potential fugitive dust impact due to the dry/loose/exposure soil surface/dusty material;
- Potential water quality impact due to surface runoff especially on the hillside;
- Potential wastewater impact due to dust suppression measures;
- Implement dust suppression measures at all times;
- Ensure noise and dust mitigation measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Site effluent discharge shall be fulfilled the discharge license requirements;
- Proper implementation of the management of chemical wastes;
- Ensure chemical storage is managed properly;
- Implementation of construction noise preventative control measures; and
- Cleanliness and tidiness in construction site should be maintained properly.

10 Recommendation

- Dust mitigation measures for potential fugitive dust impact should be implemented in dry season.
- Noise mitigation measures, including the use of quiet plants, should be implemented in accordance with the EM&A requirement.
- Cleanliness and tidiness in construction site should be enhanced.

A. Project Location



Notes


Key to symbols

--- Project Boundary
項目範圍

Reference drawings

Rev	Date	Drawn	Description	Ch'kd	App'd
M		M	20/F AIA Kowloon Tower Landmark East 100 How Ming Street Kwun Tong, Kowloon Hong Kong T +852 2828 5757 F +852 2827 1620 W mottmac.com		

Client



Project

**TAI SHUE WAN DEVELOPMENT
AT OCEAN PARK**

Title

PROJECT LOCATION

Designed		Eng check	
Drawn		Coordination	
Dwg check		Approved	
Scale at A1	Status	Rev	

Drawing Number

APPENDIX A

B. Project Organisation




Table A: Contact information

Company / Department	Position	Name	Telephone / Mobile	Fax No.
Ocean Park Corporation	Project Management Representative	Mr Augustine Li	2870 6130	2814 0179
Ove Arup & Partners Hong Kong Ltd.	Independent Environmental Checker	Mr Gerald Kam	2268 3915	2268 3950
Mott MacDonald Hong Kong Ltd.	Environmental Team Leader	Mr Gary Chow	2828 5874	2827 1823
Mott MacDonald Hong Kong Ltd.	Qualified Ecologist	Mr Roy Hung	2828 5965	2827 1823
Gammon Engineering & Construction Company Limited	Construction Manager	Mr Paul Leaver	3690 9229	2148 2890
Gammon Engineering & Construction Company Limited	Environmental Officer	Ms Michelle Tang	-	2148 2890

C. 3-month Look-ahead Program

ID	Activity	Duration	Start	Finish	Physical % Complete	2018				
						Feb 10	Mar 11	Apr 12	May 13	
OCEAN PARK - TAI SHUE WAN WATER WORLD PROJECT Master Rev 3 As built 20170228										
SLOPE WORKS -SITE FORMATION										
Slope Works for Rides										
Ride P1										
SF.P1.CPP110	Phasing Plan for P1 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
Phase 1A-1										
SF.P1.1A1110	Cut Soil and Rock slope to +13mPd Rock joint Mapping -Stabilization Design and	42	09-Oct-17	07-Apr-18	60%					Cut Soil and Rock slope to +13mPd Rock joint Ma
SF.P1.1A1120	Submit BA14 for Site Formation	14	09-Apr-18	24-Apr-18	0%					Submit BA14
Phase 1B										
SF.P1.1B1450	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	14	03-Oct-17	05-Mar-18	90%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P1.1B1490	Submit BA14 for Site Formation	14	06-Mar-18	21-Mar-18	0%					Submit BA14 for Site Formation
Phase 1A-2										
SF.P1.1A1210	Cut Soil and rock slope to +24mPd Rock joint Mapping -Stabilization Design and	34	03-Jan-18	12-Apr-18	5%					Cut Soil and rock slope to +24mPd Roc
SF.P1.1A1220	Submit BA14 for Site Formation	14	13-Apr-18	28-Apr-18	0%					Subn
Ride P5										
SF.P5.CPP120	Phasing Plan for P5 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
Phase 5A										
SF.P5.5A1150	Cut Rock to +40mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	17-Nov-17	03-Mar-18	90%					Cut Rock to +40mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P5.5A1190	Submit BA14 for Site Formation	14	05-Mar-18	20-Mar-18	0%					Submit BA14 for Site Formation
Phase 5C										
SF.P5.5C1130	Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	22-Nov-17	22-Mar-18	95%					Cut Rock to +38mPd Rock joint Mapping -Stabilization Design and Stabilization work
SF.P5.5C1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	23-Mar-18	20-Apr-18	0%					Cut Rock to +34mPd F
SF.P5.5C1160	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w	20	21-Apr-18	15-May-18	0%					Cut Rock to +32mPd
Phase 5D										
SF.P5.5D1120	Cut Soil Slope to +31mPd and Face Mapping -Stabilization Design and install Soi	36	18-Dec-17	14-Apr-18	15%					Cut Soil Slope to +31mPd and Face
SF.P5.5D1130	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	22	28-Mar-18	28-Apr-18	0%					Cut F
SF.P5.5D1140	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	22	16-Apr-18	15-May-18	0%					Cut Rock to +28mPd
Ride P3										
SF.P3.CPP120	Phasing Plan for P3 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
Phase 3A										
SF.P3.3A1100	Form Access Platform R2 (for access to +27mPd at Zone 3A)	5	28-Feb-18	05-Mar-18	0%					Form Access Platform R2 (for access to +27mPd at Zone 3A)
SF.P3.3A1160	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Feb-18	13-Mar-18	0%					Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization works(on hold)
SF.P3.3A1120	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	14-Mar-18	27-Mar-18	0%					Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabil
SF.P3.3A1150	Removal of Access Platform R2	22	19-Mar-18	17-Apr-18	0%					Removal of Access Platform
SF.P3.3A1170	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Mar-18	14-Apr-18	0%					Cut Rock to +22mPd Rock joint Ma
SF.P3.3A1140	Cut Rock to +19mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	09-Apr-18	23-Apr-18	0%					Cut Rock to +19
SF.P3.3A1190	Submit BA14 for Site Formation	14	24-Apr-18	10-May-18	0%					Submit BA14 for Site Formation
Phase 3C										
SF.P3.3C1120	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3C1170	Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	12-Mar-18	22-Mar-18	0%					Cut Rock to +26mPd Rock joint Mapping -Stabilization Design and Stabilization work
SF.P3.3C1130	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	23-Mar-18	09-Apr-18	0%					Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabil
SF.P3.3C1180	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	10-Apr-18	21-Apr-18	0%					Cut Rock to +22mPd
SF.P3.3C1140	Cut Rock to +20mPd Rock joint Mapping -Stabilization Design and Stabilization w	11	23-Apr-18	05-May-18	0%					Cut Rock to +20mPd
Phase 3D										
SF.P3.3D1110	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Feb-18	13-Mar-18	0%					Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3D1130	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	14-Mar-18	27-Mar-18	0%					Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabili
SF.P3.3D1120	Cut Rock to +27mPd Rock joint Mapping -Stabilization Design and Stabilization w	12	28-Mar-18	14-Apr-18	0%					Cut Rock to +27mPd Rock joint Ma
SF.P3.3D1190	Submit BA14 for Site Formation	14	16-Apr-18	02-May-18	0%					Submit BA14 for Site Formation
Phase 3E										
SF.P3.3E1140	Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +34mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3E1150	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	08-Mar-18	19-Mar-18	0%					Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3E1170	Submit BA14 for Site Formation	14	20-Mar-18	09-Apr-18	0%					Submit BA14 for Site Formation
Phase 3F										
SF.P3.3F1130	Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	28-Feb-18	14-Mar-18	0%					Cut Rock to +41mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3F1140	Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	15-Mar-18	29-Mar-18	0%					Cut Rock to +39mPd Rock joint Mapping -Stabilization Design and St
SF.P3.3F1190	Submit BA14 for Site Formation	14	03-Apr-18	19-Apr-18	0%					Submit BA14 for Site For
Phase 3G										
SF.P3.3G1160	Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +33mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3G1170	Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	09-Mar-18	20-Mar-18	0%					Cut Rock to +32mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3G1190	Submit BA14 for Site Formation	14	21-Mar-18	10-Apr-18	0%					Submit BA14 for Site Formation
Phase 3H										
SF.P3.3H1120	Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%					Cut Rock to +30mPd Rock joint Mapping -Stabilization Design and Stabilization works
SF.P3.3H1200	Remove Access platform R3	4	09-Mar-18	13-Mar-18	0%					Remove Access platform R3
SF.P3.3H1190	Submit BA14 for Site Formation	14	10-Mar-18	26-Mar-18	0%					Submit BA14 for Site Formation
Ride P4										
SF.P4.CPP120	Phasing Plan for P4 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%					Phas
Phase 4A										

█ critical level of effort █ Critic...
█ Current
◆ Milestone
▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 1 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SF.P4.4A1190	Submit BA14 for Site Formation	14	28-Feb-18	15-Mar-18	0%		Submit BA14 for Site Formation		
Phase 4B									
SF.P4.4B1130	Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%		Cut Rock to +18mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P4.4B1190	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
Phase 4C									
SF.P4.4C1140	Cut Rock to +14mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	28-Feb-18	10-Mar-18	0%		Cut Rock to +14mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P4.4C1190	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
Ride P2									
SF.P2.CPP120	Phasing Plan for P2 Footing Consent: Preparation submission and approval	48	28-Feb-18	28-Apr-18	0%				Phas
Phase 2A									
SF.P2.2A1110	Cut Soil Slope to +19mPd	19	26-Feb-18	21-Mar-18	0%		Cut Soil Slope to +19mPd		
SF.P2.2A1190	Submit BA14 for Site Formation	14	28-Feb-18	15-Mar-18	0%		Submit BA14 for Site Formation		
Phase 2B									
SF.P2.2B1210	Cut Soil and Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabil	18	28-Feb-18	20-Mar-18	0%		Cut Soil and Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization		
SF.P2.2B1220	Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	09-Mar-18	20-Mar-18	0%		Cut Rock to +24mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P2.2B1230	Cut Rock to +22mPd Rock joint Mapping -Stabilization Design and Stabilization w	10	21-Mar-18	04-Apr-18	0%		Cut Rock to +22mPd Rock joint Mapping -Stabilization D		
SF.P2.2B1290	Submit BA14 for Site Formation	14	06-Apr-18	21-Apr-18	0%		Submit BA14 for Site		
Phase 2C									
SF.P2.2C1320	Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization w	13	27-Dec-17	10-Mar-18	75%		Cut Rock to +28mPd Rock joint Mapping -Stabilization Design and Stabilization works		
SF.P2.2C1390	Submit BA14 for Site Formation	14	12-Mar-18	27-Mar-18	0%		Submit BA14 for Site Formation		
Drainage Channel to Slopes									
P1									
SFD.P1.1000	Excavate and Construct catchpits -3No	9	28-Feb-18	09-Mar-18	0%		Excavate and Construct catchpits -3No		
SFD.P1.1010	Excavate and Construct 375 SC -17m	16	08-Mar-18	26-Mar-18	0%		Excavate and Construct 375 SC -17m		
SFD.P1.1020	Excavate and Construct 375 UC- 25m	9	24-Mar-18	07-Apr-18	0%		Excavate and Construct 375 UC- 25m		
SFD.P1.1030	Excavate and Construct 450 SC - 11m	14	06-Apr-18	21-Apr-18	0%		Excavate and Const		
SFD.P1.1040	Excavate and Construct 525 UC -24m	9	20-Apr-18	30-Apr-18	0%				
P3									
SFD.P3.1000	Excavate and Construct catchpits -1No	6	28-Feb-18	06-Mar-18	0%		Excavate and Construct catchpits -1No		
SFD.P3.1010	Excavate and Construct 300 UC- 35m	10	07-Mar-18	17-Mar-18	0%		Excavate and Construct 300 UC- 35m		
SFD.P3.1020	Excavate and Construct 300 UC- 12m	7	07-Mar-18	14-Mar-18	0%		Excavate and Construct 300 UC- 12m		
SFD.P3.1030	Excavate and Construct 450 SC - 7m	12	16-Mar-18	29-Mar-18	0%		Excavate and Construct 450 SC - 7m		
SFD.P3.1040	Excavate and Construct 450 UC- 22m	8	28-Mar-18	10-Apr-18	0%		Excavate and Construct 450 UC- 22m		
P4/5									
SFD.P45.1000	Excavate and Construct catchpits -1No	6	21-Mar-18	27-Mar-18	0%		Excavate and Construct catchpits -1No		
SFD.P45.1010	Excavate and Construct 300 UC- 48m	24	28-Mar-18	28-Apr-18	0%		Excavate and Construct 300 UC- 48m		
SFD.P45.1020	Excavate and Construct 450 SC - 42m	36	28-Mar-18	14-May-18	0%		Excavate and Construct 450 SC - 42m		
RIDES - PILING & FOOTINGS									
Ride P1 - Giant Aquatube Slide									
Phase 1A-1									
Minipiles									
MP.P2.2B1110	Submit BA8/10 for Minipiles	28	06-Apr-18	09-May-18	0%				
Footing									
RC.P1.1A2110	Submit BA8/10 for Foundation Works	28	09-Apr-18	11-May-18	0%				
RC.P1.1A2120	Rock Excavation for Footings	18	09-Apr-18	28-Apr-18	0%		Rock		
Phase 1B									
Footing									
RC.P1.1B2120	Rock Excavation for Footings	16	06-Mar-18	23-Mar-18	0%		Rock Excavation for Footings		
RC.P1.1B2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%		BD Inspection of Bearing Stratum		
Phase 1A-2									
Footing									
RC.P1.1A2220	Rock Excavation for Footings	16	13-Apr-18	02-May-18	0%				
Ride P2 - Aqua Twist Mat Races									
Phase 2B									
Minipiles									
MP.P2.2B1330	Submit BA8/10 for Minipiles	28	06-Apr-18	09-May-18	0%				
Footing									
RC.P2.2B2120	Rock Excavation for Footings	6	06-Apr-18	12-Apr-18	0%		Rock Excavation for Footings		
RC.P2.2B2130	BD Inspection of Bearing Stratum	6	13-Apr-18	19-Apr-18	0%		BD Inspection of Bearing		
Phase 2A									
Footing									
RC.P2.2A2120	Rock Excavation for Footings	21	28-Feb-18	23-Mar-18	0%		Rock Excavation for Footings		
RC.P2.2A2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%		BD Inspection of Bearing Stratum		
Phase 2C									
Footing									
RC.P2.2C2120	Rock Excavation for Footings	11	12-Mar-18	23-Mar-18	0%		Rock Excavation for Footings		

■ critical level of effort ■ Critic...
■ Current
◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 2 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
RC.P2.2C2130	BD Inspection of Bearing Stratum	6	24-Mar-18	03-Apr-18	0%				
Ride P3 - Hybrid Funnel/Dark Ride									
Phase 3A									
Footing									
RC.P3.3A2110	Submit BA8/10 for Foundation Works	28	24-Apr-18	28-May-18	0%				
RC.P3.3A2120	Rock Excavation for Footings	37	24-Apr-18	08-Jun-18	0%				
Phase 3B									
Footing									
RC.P3.3B2120	Rock Excavation for Footings	41	24-Apr-18	13-Jun-18	0%				
Phase 3D									
Footing									
RC.P3.3D2120	Rock Excavation for Footings	38	16-Apr-18	31-May-18	0%				
Phase 3C									
Footing / Pile Cap									
RC.P3.3C2120	Rock Excavation for Footings	29	28-Feb-18	06-Apr-18	0%				
RC.P3.3C2130	BD Inspection of Bearing Stratum	6	07-Apr-18	13-Apr-18	0%				
Phase 3E									
Footing									
RC.P3.3E2120	Rock Excavation for Footings	35	20-Mar-18	04-May-18	0%				
Minipiles									
MP.P3.3E1110	Submit BA8/10 for Minipiles	28	20-Mar-18	25-Apr-18	0%				
Phase 3F									
Footing									
RC.P3.3F2120	Rock Excavation for Footings	11	03-Apr-18	16-Apr-18	0%				
RC.P3.3F2130	BD Inspection of Bearing Stratum	6	17-Apr-18	23-Apr-18	0%				
Phase 3G									
Footing									
RC.P3.3G2120	Rock Excavation for Footings	38	21-Mar-18	09-May-18	0%				
Phase 3H									
Footing									
RC.P3.3H2120	Rock Excavation for Footings	16	14-Mar-18	04-Apr-18	0%				
RC.P3.3H2130	BD Inspection of Bearing Stratum	6	06-Apr-18	12-Apr-18	0%				
Ride P4 - Aqua Drop Speed Slide									
Phase 4A									
Minipile									
MP.P4.4A0110	Submit BA8/10 for Minipiles	28	28-Feb-18	04-Apr-18	0%				
MP.P4.4A0120	Preparation of Trial Pile	7	06-Apr-18	13-Apr-18	0%				
MP.P4.4A0130	Trial Pile	7	14-Apr-18	21-Apr-18	0%				
MP.P4.4A1120	Minipiles (3V3R)	10	23-Apr-18	04-May-18	0%				
Pilecap / Footing									
RC.P4.4A2120	Rock Excavation for Footings	11	28-Feb-18	12-Mar-18	0%				
RC.P4.4A2130	BD Inspection of Bearing Stratum	6	13-Mar-18	19-Mar-18	0%				
Phase 4B									
Footing									
RC.P4.4B2120	Rock Excavation for Footings	12	12-Mar-18	24-Mar-18	0%				
RC.P4.4B2130	BD Inspection of Bearing Stratum	6	26-Mar-18	04-Apr-18	0%				
Phase 4C									
Footing									
RC.P4.4C2120	Rock Excavation for Footings	26	12-Mar-18	14-Apr-18	0%				
Ride P5 - Family Boomerango									
Phase 5A									
Footing									
RC.P5.5A2120	Rock Excavation for Footings	21	05-Mar-18	28-Mar-18	0%				
RC.P5.5A2130	BD Inspection of Bearing Stratum	6	29-Mar-18	09-Apr-18	0%				
RISING MAIN (SEWERAGE)									
Site Formation/Access/ Excavation									
RM.SFLL.1210	Rising Main - Excavation from CH80-CH125	50	21-Apr-18	03-Jul-18	0%				
SOUTH SERVICES BUILDING									
Basement Level									
Basement Level									
SB.BLS.0130	BL: On-Grade Slab (28 bays)	14	28-Feb-18	15-Mar-18	0%				
Level 1									
Level 1									

█ critical level of effort █ Critic...
█ Current
◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 3 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SB.L1S.1010	L1: Walls columns Slab at +12.95	26	16-Mar-18	19-Apr-18	0%				
SB.L1S.1020	L1: Walls columns Slab at +14.5	22	25-Apr-18	21-May-18	0%				
PRIMARY RC STRUCTURE									
Basement Level BL									
Zone B1-1									
SPBLS.1120	B1-1: Underground Utilities -1 (8 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1130	B1-1: Underground Utilities -2 (8 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1140	B1-1: Underground Utilities -3 (7 pits)	21	24-Nov-17	26-Mar-18	25%				
SPBLS.1150	B1-1: On-Grade Slab - 1 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
SPBLS.1160	B1-1: On-Grade Slab - 2 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
SPBLS.1170	B1-1: On-Grade Slab - 3 (28 bays)	16	27-Mar-18	18-Apr-18	0%				
Zone B1-2									
SPBLS.1230	B1-2: On-Grade Slab (24 bays)	12	27-Mar-18	13-Apr-18	0%				
Zone B1-3									
SPBLS.1320	B1-3: Underground Utilities (11 pits)	21	23-Dec-17	29-Mar-18	25%				
SPBLS.1330	B1-3: On-Grade Slab (34 bays)	17	28-Mar-18	20-Apr-18	0%				
Zone B1-4									
SPBLS.1420	B1-4: Underground Utilities (10 pits)	34	10-Mar-18	23-Apr-18	0%				
SPBLS.1430	B1-4: On-Grade Slab (80 bays)	27	24-Apr-18	26-May-18	0%				
Zone B1-5									
SPBLS.1520	B1-5: Underground Utilities (11 pits)	21	17-Apr-18	11-May-18	0%				
Zone B1-7									
SPBLS.1720	B1-7: Underground Utilities (16 pits)	21	11-Nov-17	02-May-18	25%				
SPBLS.1730	B1-7: On-Grade Slab (40 bays)	20	25-Apr-18	18-May-18	0%				
Zone B1-6									
SPBLS.1620	B1-6: Underground Utilities (7 pits)	21	06-Jan-18	24-Apr-18	25%				
SPBLS.1630	B1-6: On-Grade Slab (90 bays)	30	25-Apr-18	31-May-18	0%				
Level 1									
Slab									
On Grade Slab									
OGL1.1000	Install Underground Utilities	21	18-Apr-18	12-May-18	0%				
Zone B									
Zone B5									
SB.L1B.1050	L1: Slab above EVA (bridge)	26	25-Apr-18	26-May-18	0%				
Level 2									
On Grade Slab									
SPL2S.2010	GL 172-KK: On-grade Slab	10	28-Feb-18	10-Mar-18	0%				
SPL2S.2020	GL 12-24: On-grade Slab	10	07-Apr-18	18-Apr-18	0%				
Zone A									
Zone A9									
SPL2A.2920	Zone A9: L2 Slab	23	08-Jan-18	13-Mar-18	50%				
SPL2A.2930	Zone A9: Strike & Falsework Dismantling	9	24-Mar-18	07-Apr-18	0%				
Zone A10									
SPL2A.2950	Zone A10: L2 Slab	23	06-Jan-18	07-Mar-18	95%				
SPL2A.2960	Zone A10: Strike & Falsework Dismantling	9	19-Mar-18	28-Mar-18	0%				
Zone A11 (Ramp)									
SPL2A.2980	Zone A11a & A11b: L2 Slab	22	04-Nov-17	29-Mar-18	75%				
SPL2A.2975	Zone A11: Ramp	31	04-Nov-17	09-Apr-18	0%				
SPL2A.2990	Zone A11: Strike & Falsework Dismantling	9	14-Apr-18	24-Apr-18	0%				
Zone A12									
SPL2A.3010	Zone A12: L2 Slab	24	09-Jan-18	17-Mar-18	60%				
SPL2A.3020	Zone A12: Strike & Falsework Dismantling	9	29-Mar-18	12-Apr-18	0%				
Zone A13									
SPL2A.3040	Zone A13: L2 Slab	24	09-Jan-18	21-Mar-18	60%				
SPL2A.3050	Zone A13: Strike & Falsework Dismantling	8	07-Apr-18	16-Apr-18	0%				
Zone A16									
SPL2A.3070	Zone A16: L2 Slab	24	05-Feb-18	17-Mar-18	60%				
SPL2A.3080	Zone A16: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
Zone A17									
SPL2A.3100	Zone A17: L2 Slab	28	05-Feb-18	17-Mar-18	60%				
SPL2A.3090	Zone A17: L1-L2 Columns (1no)	4	28-Feb-18	03-Mar-18	0%				
SPL2A.3110	Zone A17: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
Zone A18									
SPL2A.3130	Zone A18: L2 Slab	28	05-Feb-18	17-Mar-18	60%				
SPL2A.3140	Zone A18: Strike & Falsework Dismantling	8	03-Apr-18	12-Apr-18	0%				
Zone A19 , (Including Bridge)									

■ critical level of effort ■ Critic...
■ Current
◆ Milestone
▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 4 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SPL2A.3160	Zone A19: L2 Slab	30	06-Jan-18	30-Jun-18	50%	[Gantt bar: 50% complete]			
Zone A14 (North Plant Below)									
SPL2A.3180	Zone A14: L1-L2 Columns (8no)	5	21-Nov-17	05-Mar-18	60%	[Gantt bar: 60% complete]			
SPL2A.3190	Zone A14: L2 Slab	24	05-Mar-18	04-Apr-18	0%	[Gantt bar: 0% complete]			
SPL2A.3200	Zone A14: Strike & Falsework Dismantling	8	17-Apr-18	25-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A15 (North Plant Room)									
SPL1S.1040	Columns & Slab +14.5mPD	27	02-Jan-18	29-Mar-18	30%	[Gantt bar: 30% complete]			
SPL2A.3210	Zone A15: L1-L2 Columns (18no)	24	28-Feb-18	27-Mar-18	0%	[Gantt bar: 0% complete]			
SPL2A.3220	Zone A15: L2 Slab	24	27-Mar-18	27-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A - Spiral Ramp									
SPL2A.3240	Zone A: Spiral Ramp - L2	28	16-Mar-18	21-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B									
Zone B3									
SPL2B.2310	Zone B3: L1-L2 Columns (13no)	6	03-Oct-17	03-Mar-18	85%	[Gantt bar: 85% complete]			
SPL2B.2320	Zone B3: L2 Slab	24	05-Dec-17	04-Apr-18	25%	[Gantt bar: 25% complete]			
SPL2B.2330	Zone B3: Strike & Falsework Dismantling	7	17-Apr-18	24-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B4									
SPL2B.2410	Zone B4: L1-L2 Columns (21no)	9	09-Oct-17	06-Mar-18	80%	[Gantt bar: 80% complete]			
SPL2B.2420	Zone B4: L2 Slab	30	18-Nov-17	23-Mar-18	85%	[Gantt bar: 85% complete]			
SPL2B.2430	Zone B4: Strike & Falsework Dismantling	8	09-Apr-18	17-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B5									
SPL2B.2520	Zone B5: L2 Slab	30	11-Oct-17	23-Mar-18	60%	[Gantt bar: 60% complete]			
SPL2B.2530	Zone B5: Strike & Falsework Dismantling	8	09-Apr-18	17-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B1									
SPL2B.2120	Zone B1: L2 Slab	21	11-Dec-17	12-Mar-18	50%	[Gantt bar: 50% complete]			
SPL2B.2130	Zone B1: Strike & Falsework Dismantling	9	21-Mar-18	03-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B2									
SPL2B.3210	Zone B2: L1-L2 Columns (16no)	7	21-Nov-17	14-Mar-18	50%	[Gantt bar: 50% complete]			
SPL2B.3220	Zone B2: L2 Slab	20	25-Nov-17	03-Apr-18	50%	[Gantt bar: 50% complete]			
SPL2B.3230	Zone B2: Strike & Falsework Dismantling	9	16-Apr-18	25-Apr-18	0%	[Gantt bar: 0% complete]			
Level 3									
Zone A									
Zone A1									
SPL3A.3110	Zone A1: L2-L3 Columns (12no)	6	05-Sep-17	01-Mar-18	90%	[Gantt bar: 90% complete]			
SPL3A.3120	Zone A1: L3 Slab	28	19-Dec-17	12-Mar-18	80%	[Gantt bar: 80% complete]			
SPL3A.3130	Zone A1: Strike & Falsework Dismantling	8	24-Mar-18	06-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A2									
SPL3A.3220	Zone A2: L3 Slab	29	22-Jan-18	03-Mar-18	85%	[Gantt bar: 85% complete]			
SPL3A.3230	Zone A2: Strike & Falsework Dismantling	9	16-Mar-18	26-Mar-18	0%	[Gantt bar: 0% complete]			
Zone A3									
SPL3A.3320	Zone A3: L3 Slab	25	22-Jan-18	24-Mar-18	75%	[Gantt bar: 75% complete]			
SPL3A.3330	Zone A3: Strike & Falsework Dismantling	9	11-Apr-18	20-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A4									
SPL3A.3420	Zone A4: L3 Slab	26	20-Feb-18	24-Mar-18	50%	[Gantt bar: 50% complete]			
SPL3A.3430	Zone A4: Strike & Falsework Dismantling	9	12-Apr-18	21-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A5									
SPL3A.3510	Zone A5: L2-L3 Columns (12no)	7	04-Sep-17	21-Mar-18	75%	[Gantt bar: 75% complete]			
SPL3A.3520	Zone A5: L3 Slab	38	27-Nov-17	10-Apr-18	60%	[Gantt bar: 60% complete]			
SPL3A.3530	Zone A5: Strike & Falsework Dismantling	8	24-Apr-18	03-May-18	0%	[Gantt bar: 0% complete]			
Zone A6									
SPL3A.3630	Zone A6: L3 Slab	26	19-Dec-17	18-Apr-18	30%	[Gantt bar: 30% complete]			
SPL3A.3610	Zone A6: L2-L3 Columns (16no)	6	20-Dec-17	04-Apr-18	10%	[Gantt bar: 10% complete]			
SPL3A.3620	Zone A6: Ramp	26	07-Apr-18	08-May-18	0%	[Gantt bar: 0% complete]			
Zone A7									
SPL3A.3710	Zone A7: L2-L3 Columns (19no)	7	20-Oct-17	29-Mar-18	25%	[Gantt bar: 25% complete]			
SPL3A.3720	Zone A7: L3 Slab	26	27-Nov-17	28-Apr-18	30%	[Gantt bar: 30% complete]			
Zone A8									
SPL3A.3810	Zone A8: L2-L3 Columns (8no)	5	03-Apr-18	09-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3A.3820	Zone A8: L3 Slab	20	06-Apr-18	28-Apr-18	0%	[Gantt bar: 0% complete]			
Zone A9									
SPL3A.3910	Zone A9: L2-L3 Columns (23no)	8	10-Apr-18	18-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3A.3920	Zone A9: L3 Slab	20	13-Apr-18	07-May-18	0%	[Gantt bar: 0% complete]			
Zone B									
Zone B1									
SPL3B.3110	Zone B1: L2-L3 Columns (14no)	7	09-Apr-18	16-Apr-18	0%	[Gantt bar: 0% complete]			
SPL3B.3120	Zone B1: L3 Slab	14	14-Apr-18	30-Apr-18	0%	[Gantt bar: 0% complete]			
Zone B2									

■ critical level of effort ■ Critic...
■ Current
◆ Milestone
▼ Milestone
 % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 5 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018			
						Feb 10	Mar 11	Apr 12	May 13
SPL3B.3210	Zone B2: L2-L3 Columns (14no)	7	21-Nov-17	07-Mar-18	60%	Zone B2: L2-L3 Columns (14no)			
SPL3B.3220	Zone B2: L3 Slab	28	26-Feb-18	30-Apr-18	5%	Zone B2: L3 Slab			
Zone B spiral ramp									
SPL2A.3250	Zone A: Spiral Ramp - L3	28	23-Apr-18	26-May-18	0%	Zone A: Spiral Ramp - L3			
Zone B3, Bridge									
SPL3B.3920	Zone B3: L3 Slab	29	06-Mar-18	12-Apr-18	0%	Zone B3: L3 Slab			
SPL3B.3310	Zone B3: L2-L3 Columns (14no)	7	07-Mar-18	07-Mar-18	0%	Zone B3: L2-L3 Columns (14no)			
SPL3B.3930	Zone B3: Strike & Falsework Dismantling	9	25-Apr-18	05-May-18	0%	Zone B3: Strike & Falsework Dismantling			
Platform Level									
Zone PL									
SPL4S.4040	Zone PL: columns L3-PL (11 No)	6	13-Mar-18	19-Mar-18	0%	Zone PL: columns L3-PL (11 No)			
SPL4S.4030	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD	17	26-Mar-18	18-Apr-18	0%	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD			
SPL4S.4015	Zone PL: Strike Formwork (Column S4)	0	26-Mar-18	26-Mar-18	0%	Zone PL: Strike Formwork (Column S4)			
SPL4S.4050	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD strike falsework	6	19-Apr-18	25-Apr-18	0%	Zone PL: PL Slab Grid 170/14-18 at 33.95mPD strike falsework			
Roof Level									
Slab									
Roof A									
Zone R-A1									
SPRLA.5110	Zone R-A1: L3-RL Inclined Column S4 (1st lift)	9	15-Mar-18	24-Mar-18	0%	Zone R-A1: L3-RL Inclined Column S4 (1st lift)			
SPRLA.5115	Zone R-A1: L3-RL Inclined Column S4 (2nd lift)	9	19-Apr-18	28-Apr-18	0%	Zone R-A1: L3-RL Inclined Column S4 (2nd lift)			
SPRLA.5122	Zone R-A1: L3-RL Inclined Column S3	13	21-Apr-18	07-May-18	0%	Zone R-A1: L3-RL Inclined Column S3			
Zone R-A2									
SPRLA.5210	Zone R-A2: L3-RL Inclined Column S2	12	21-Apr-18	05-May-18	0%	Zone R-A2: L3-RL Inclined Column S2			
Zone R-A4									
SPRLA.5410	Zone R-A4: L3-RL Inclined Column S6	12	11-Apr-18	24-Apr-18	0%	Zone R-A4: L3-RL Inclined Column S6			
Zone R-A5									
SPRLA.5510	Zone R-A5: L3-RL Inclined Column S5	12	19-Mar-18	04-Apr-18	0%	Zone R-A5: L3-RL Inclined Column S5			
Roof B									
Zone R-B1									
SPRLB.5110	Zone R-B1: L3-RL Inclined Column S11	12	07-Mar-18	20-Mar-18	0%	Zone R-B1: L3-RL Inclined Column S11			
SPRLB.5115	Zone R-B1: L3-RL Inclined Column S12	12	07-Mar-18	20-Mar-18	0%	Zone R-B1: L3-RL Inclined Column S12			
SPRLB.5130	Zone R-B1: RL Slab	35	21-Mar-18	05-May-18	0%	Zone R-B1: RL Slab			
Zone R-B2									
SPRLB.5210	Zone R-B2: L3-RL Inclined Column S10	12	06-Apr-18	19-Apr-18	0%	Zone R-B2: L3-RL Inclined Column S10			
SPRLB.5230	Zone R-B2: RL Slab	31	20-Apr-18	28-May-18	0%	Zone R-B2: RL Slab			
Zone R-B3									
SPRLB.5310	Zone R-B3: L3-RL Inclined Column S20	13	09-Apr-18	23-Apr-18	0%	Zone R-B3: L3-RL Inclined Column S20			
SPRLB.5330	Zone R-B3: RL Slab	28	24-Apr-18	28-May-18	0%	Zone R-B3: RL Slab			
Zone R-B4									
SPRLB.5410	Zone R-B4: L3-RL Inclined Columns S19	13	12-Apr-18	26-Apr-18	0%	Zone R-B4: L3-RL Inclined Columns S19			
SPRLB.5430	Zone R-B4: RL Slab	30	27-Apr-18	02-Jun-18	0%	Zone R-B4: RL Slab			
Zone R-B5									
SPRLB.5510	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)	12	28-Mar-18	14-Apr-18	0%	Zone R-B5: L2-RL Inclined Columns S13 (1st lift)			
SPRLB.5515	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)	8	16-Apr-18	24-Apr-18	0%	Zone R-B5: L2-RL Inclined Columns S13 (2nd lift)			
SPRLB.5530	Zone R-B5: RL Slab	30	25-Apr-18	31-May-18	0%	Zone R-B5: RL Slab			
Zone R-B7									
SPRLB.5710	Zone R-B7: L3-RL Inclined Columns S17	13	12-Mar-18	26-Mar-18	0%	Zone R-B7: L3-RL Inclined Columns S17			
Roof C									
Zone R-C									
SPRLC.5130	Zone RC: Columns (9no)	21	13-Mar-18	10-Apr-18	0%	Zone RC: Columns (9no)			
SPRLC.5140	Zone RC: Columns first lift (3no)	8	13-Mar-18	21-Mar-18	0%	Zone RC: Columns first lift (3no)			
SPRLC.5150	Zone RC: Columns second lift (3no)	8	12-Apr-18	20-Apr-18	0%	Zone RC: Columns second lift (3no)			
SPRLC.5120	Zone RC: RL Slab	60	21-Apr-18	07-Jul-18	0%	Zone RC: RL Slab			
SECONDARY RC STRUCTURE (M & E Zone)									
Basement Level									
Secondary structures									
SS.BLS.1740	Secondary BL structures	62	27-Mar-18	13-Jun-18	0%	Secondary BL structures			
Water Tanks									
SSBL.WT110	Construct Cooling Tower Transfer Water Tank (Room 029)	21	27-Mar-18	24-Apr-18	0%	Construct Cooling Tower Transfer Water Tank (Room 029)			
SSBL.WT130	Construct Potable Water Buffer Tank (Room 025)	27	27-Mar-18	02-May-18	0%	Construct Potable Water Buffer Tank (Room 025)			
SSBL.WT180	Construct Flushing Water Tank (Room 021)	15	27-Mar-18	17-Apr-18	0%	Construct Flushing Water Tank (Room 021)			
SSBL.WT140	Construct Street Fire Hydrant Tank (Room 039)	21	24-Apr-18	18-May-18	0%	Construct Street Fire Hydrant Tank (Room 039)			
SSBL.WT160	Construct Sprinkler Tank (Room 035)	19	24-Apr-18	16-May-18	0%	Construct Sprinkler Tank (Room 035)			
Level 1									
SSL1S.1310	Zone-4: L1 Secondary structures	20	12-Mar-18	07-Apr-18	0%	Zone-4: L1 Secondary structures			
SSL1S.1320	Zone-4: L1 Strike Formwork & Dismantling	8	20-Apr-18	28-Apr-18	0%	Zone-4: L1 Strike Formwork & Dismantling			
Level 2									
Zone A									

■ critical level of effort ■ Critic...
■ Current
◆ Milestone
▼ Milestone
■ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 6 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

ID	Activity	Duration	Start	Finish	Physical % Complete	2018				
						Feb 10	Mar 11	Apr 12	May 13	
Zone A1										
SS.L2A.2110	Zone-A1: L2 Secondary Slab	41	19-Apr-18	08-Jun-18	0%					
Zone A2										
SS.L2A.2210	Zone-A2: L2 Secondary Slab	30	21-Apr-18	28-May-18	0%					
Zone A3										
SS.L2A.2310	Zone-A3: L2 Secondary Slab	30	23-Apr-18	29-May-18	0%					
Zone B										
Zone B2										
SS.L2B.2210	Zone-B2: L2 Secondary Slab (Wave Pool)	22	28-Feb-18	24-Mar-18	0%					
SS.L2B.2220	Zone-B2: Strike Formwork & Dismantling	5	10-Apr-18	14-Apr-18	0%					
Zone B3										
SS.L2B.2310	Zone-B3: L2 Secondary Slab (Wave Pool)	23	28-Feb-18	26-Mar-18	0%					
SS.L2B.2320	Zone-B3: Strike Formwork & Dismantling	5	11-Apr-18	16-Apr-18	0%					
Zone B4										
SS.L2B.2410	Zone-B4: L2 Secondary Slab (Landscape)	25	04-Apr-18	04-May-18	0%					
Zone B5										
SS.L2B.2510	Zone-B4: L2 Secondary Slab (above Chinese Resto)	15	13-Mar-18	29-Mar-18	0%					
SS.L2B.2520	Zone-B4: Strike Formwork & Dismantling	5	14-Apr-18	19-Apr-18	0%					
Pool Unit										
Level 2										
Pool A - Outdoor Wave Pool										
SS.PUPA.1110	Pool A: Construct Slab Outdoor Wave Pool	35	17-Apr-18	29-May-18	0%					
ABWF WORKS										
Blockwork										
Basement Level										
AB.BWBL.0120	BL Zone-B1-2: Install Blockwork	12	14-Apr-18	27-Apr-18	0%					
AB.BWBL.0130	BL Zone-B1-3: Install Blockwork	12	21-Apr-18	05-May-18	0%					
Level 1										
Zone A										
AB.BWL1.1120	L1 Zone-A2: Install Blockwork	10	09-Mar-18	20-Mar-18	0%					
AB.BWL1.1150	L1 Zone-A5: Install Blockwork	10	29-Mar-18	13-Apr-18	0%					
AB.BWL1.1130	L1 Zone-A3: Install Blockwork	18	09-Apr-18	28-Apr-18	0%					
AB.BWL1.1140	L1 Zone-A4: Install Blockwork	10	25-Apr-18	07-May-18	0%					
AB.BWL1.1110	L1 Zone-A1: Install Blockwork	18	25-Apr-18	16-May-18	0%					
Zone B										
AB.BWL1.1520	L1 Zone-B1: Install Blockwork	7	05-Jan-18	07-Mar-18	40%					
AB.BWL1.1550	L1 Zone-B2: Install Blockwork	10	26-Apr-18	08-May-18	0%					
AB.BWL1.1540	L1 Zone-B4: Install Blockwork	14	26-Apr-18	12-May-18	0%					
Lift Works										
Lift No.3										
AB.LW3.3110	Lift 3: Lift ABWF Finishes	12	09-Mar-18	22-Mar-18	0%					
AB.LW3.3210	Lift 3: Final Finishes	24	23-Mar-18	24-Apr-18	0%					
Lift No.4										
AB.LW4.4105	Complete Lift 4 - Core Shell	0		21-Apr-18	0%					
AB.LW4.4110	Lift 4: Lift ABWF Finishes	12	23-Apr-18	07-May-18	0%					
Lift No.5										
AB.LW5.5105	Complete Lift 5 - Core Shell	0		21-Apr-18	0%					
AB.LW5.5110	Lift 5: Lift ABWF Finishes	12	23-Apr-18	07-May-18	0%					
Catwalk Platform over L1 Locker room										
AB.CW.1000	Install Catwalkd platform over L1 Locker room	60	18-Apr-18	29-Jun-18	0%					
E&M WORKS										
New Water Park										
Level 1										
EM.IN022000	BS Access to L1 (General)	0	14-Apr-18		0%					
Level 2										
Pool A - Outdoor Wave Pool										
EM.IN023060	Pool A Lighting Installation - 1st fix	65	17-Apr-18	05-Jul-18	0%					


█ critical level of effort █ Critic...
█ Current
◆ Milestone
▼ Milestone
█ % Complete

Project: Ocean Park Tai Shue Wan Water World Project
 Project ID: T16004-136
 Layout: 3 Month look ahead (OP) No VE SUM - WP_1
 Page: 7 of 7

OCEAN PARK - TAI SHUE WAN DEVELOPMENT
Contract No. TSW-C006
3 month Look-ahead program Mar 2018 (Site Access 31 May 17)

Date	Revision	Checked	Approved
28-Feb-18	3M rolling Mar 2018		

D. Designated Monitoring Locations as Recommended in the Approved EM&A Manual



Notes

Key to symbols

- ⊗ NOISE MONITORING STATION
- 300m ASSESSMENT AREA
- - - REVISED PROJECT BOUNDARY
- ▨ ADDITIONAL WORKS AREA AT SHUM WAN ROAD
- ← EXISTING NOISE SENSITIVE RECEIVER
- ← PLANNED NOISE SENSITIVE RECEIVER
- X NOTIONAL SOURCE POSITION

NSRID	DESCRIPTION
VSA	VICTORIA SHANGHAI ACADEMY
HKJCC	HONG KONG JUVENILE CARE CENTRE
BC	BROADVIEW COURT
SWC	SOUTH WAVE COURT
WCH	PLANNED DEVELOPMENT ON WONG CHUK HANG STATION DEPOT
GG	GRANDVIEW GARDEN

Reference drawings

Rev	Date	Drawn	Description	Ch'kd	App'd
P4	NOV 17	MING	FOURTH ISSUE	HL	EC
P3	NOV 17	MING	THIRD ISSUE	HL	EC
P2	AUG 17	TSE	SECOND ISSUE	HL	EC
P1	JUL 17	TSE	FIRST ISSUE	HL	EC

M **M**
MOTT **MACDONALD**

20/F AIA Kowloon Tower
 Landmark East
 100 How Ming Street
 Kwun Tong, Kowloon
 Hong Kong
 T +852 2828 5757
 F +852 2827 1823
 W mottmac.com



Project

**TAI SHUE WAN DEVELOPMENT
 AT OCEAN PARK**


Title

**DESIGNATED MONITORING
 LOCATIONS AS RECOMMENDED
 IN THE APPROVED EM&A MANUAL**

Designed	HL	Eng check	JC
Drawn	MING	Coordination	HC
Dwg check	HL	Approved	EC
Scale at A1	1:4000	Status	PRE
Drawing Number		Rev	P4

APPENDIX D

E. Actual Locations of Impact Monitoring



Notes

Key to symbols

- ⊗ NOISE MONITORING STATION
- 300m ASSESSMENT AREA
- - - REVISED PROJECT BOUNDARY
- ▨ ADDITIONAL WORKS AREA AT SHUM WAN ROAD
- ← EXISTING NOISE SENSITIVE RECEIVER
- ← PLANNED NOISE SENSITIVE RECEIVER
- X NOTIONAL SOURCE POSITION

NSRID	DESCRIPTION
VSA	VICTORIA SHANGHAI ACADEMY
HKJCC	HONG KONG JUVENILE CARE CENTRE
BC	BROADVIEW COURT
SWC	SOUTH WAVE COURT
WCH	PLANNED DEVELOPMENT ON WONG CHUK HANG STATION DEPOT
GG	GRANDVIEW GARDEN

Reference drawings


Rev	Date	Drawn	Description	Ch'kd	App'd
P4	NOV 17	MING	FOURTH ISSUE	HL	EC
P3	NOV 17	MING	THIRD ISSUE	HL	EC
P2	AUG 17	TSE	SECOND ISSUE	HL	EC
P1	JUL 17	TSE	FIRST ISSUE	HL	EC

M

**MOTT
MACDONALD**

20/F AIA Kowloon Tower
Landmark East
100 How Ming Street
Kwun Tong, Kowloon
Hong Kong
T +852 2828 5757
F +852 2827 1823
W mottmac.com

Client



Project

**TAI SHUE WAN DEVELOPMENT
AT OCEAN PARK**

Title

**ACTUAL LOCATION OF
IMPACT MONITORING**


Designed	HL	Eng check	JC
Drawn	MING	Coordination	HC
Dwg check	HL	Approved	EC
Scale at A1	1:4000	Status	PRE
Drawing Number		Rev	P4

APPENDIX E

© Mott MacDonald
This document is issued for the party which commissioned it and for specific purposes connected with the captured project only. It should not be relied upon by any other party or used for any other purpose.
We accept no responsibility for the consequences of this document being relied upon by any other party, or being used for any other purpose, or containing any error or omission which is due to an error or omission in data supplied to us by other parties.

J:\387094\DRAWING\FIG 4-1_P4.dwg DATE: 23/11/2017 TIME: 14:11:32 USER: ym42169

F. Calibration Certificates



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C173120

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC17-1220)

Date of Receipt / 收件日期 : 1 June 2017

Description / 儀器名稱 : Sound Level Meter

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-52

Serial No. / 編號 : 00643049

Supplied By / 委託者 : Envirotech Services Co.

Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,
New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 June 2017

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA


Tested By

測試


H T Wong
Technical Officer

Certified By

核證


K C Lee
Engineer

Date of Issue

簽發日期

8 June 2017

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C173120

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C170048
CL281	Multifunction Acoustic Calibrator	PA160023

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.9	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	93.9 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.9	Ref.
			Slow				

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C173120

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.6	-3.2 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	95.1	+1.2 ± 1.6
					4 kHz	94.9	+1.0 ± 1.6
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.4	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _C	C	Fast	94.00	63 Hz	93.0	-0.8 ± 1.5
					125 Hz	93.7	-0.2 ± 1.5
					250 Hz	93.9	0.0 ± 1.4
					500 Hz	93.9	0.0 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	93.7	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	90.9	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.5	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 06829

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB : 63 Hz - 125 Hz	: ± 0.35 dB
250 Hz - 500 Hz	: ± 0.30 dB
1 kHz	: ± 0.20 dB
2 kHz - 4 kHz	: ± 0.35 dB
8 kHz	: ± 0.45 dB
12.5 kHz	: ± 0.70 dB
104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.


Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



輝創工程

輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C175522
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC17-2161) Date of Receipt / 收件日期 : 18 September 2017

Description / 儀器名稱 : Precision Acoustic Calibrator
Manufacturer / 製造商 : LARSON DAVIS
Model No. / 型號 : CAL200
Serial No. / 編號 : 11334
Supplied By / 委託者 : Envirotech Services Co.
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,
New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 2 October 2017

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results do not exceed manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By : 
測試 : H T Wong
Technical Officer

Certified By : 
核證 : K C Lee
Engineer

Date of Issue : 3 October 2017
簽發日期

This certificate is valid only if used in accordance with the National Standard specified in the certificate. This certificate shall not be reproduced, except in full, with out the prior written consent of the issuer.

此證書只適用於按照證書內所列之國家標準進行校準。此證書不得被複製，除非事先獲得發行人之書面同意。


Sun Creation Engineering Limited, Calibration and Testing Laboratory

Co. 11, Hoi Yee, New Territories, Tuen Mun, Hong Kong, New Territories, Hong Kong

輝創工程有限公司, 輝創工程

Co. 11, Hoi Yee, New Territories, Tuen Mun, Hong Kong

Tel: 2638 0000 Fax: 2638 0006 E-mail: info@suncreation.com Web site: www.suncreation.com



輝
創
工
程

輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C175522
證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
2. The results presented are the mean of 3 measurements at each calibration point.
3. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C173864
CL281	Multifunction Acoustic Calibrator	PA160023
TST150A	Measuring Amplifier	C161175

4. Test procedure : MA100N.

5. Results :

- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.2	± 0.2
114 dB, 1 kHz	113.9		

- 5.2 Frequency Accuracy


UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec. Spec.	Uncertainty of Measured Value (Hz)
1	1.000	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



Certificate of Calibration 校正證書

Certificate No. : C165934
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC16-2438) Date of Receipt / 收件日期 : 26 October 2016

Description / 儀器名稱 : Anemometer
Manufacturer / 製造商 : Lutron
Model No. / 型號 : AM-4201
Serial No. / 編號 : AF.27513
Supplied By / 委託者 : Envirotech Services Co.
Room 113, 1/F, My Loft, 9 Hoi Wing Road, Tuen Mun,
New Territories, Hong Kong

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範


Calibration check


DATE OF TEST / 測試日期 : 27 October 2016

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :
- Testo Industrial Services GmbH, Germany


Tested By : 
測試 : _____
T L Shek
Assistant Engineer

Certified By : 
核證 : _____
H C Chan
Engineer

Date of Issue : 28 October 2016
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C165934
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 10 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL386	Multi-function Measuring Instrument	S12109

- Test procedure : MA130N.
- Results :

Air Velocity

Applied Value (m/s)	UUT Reading (m/s)	Measured Correction		
		Value (m/s)	Measurement Uncertainty	
			Expanded Uncertainty (m/s)	Coverage Factor
2.0	1.8	+0.2	0.2	2.0
4.0	3.8	+0.2	0.2	2.0
6.0	5.8	+0.2	0.3	2.0
8.1	8.0	+0.1	0.3	2.0
10.0	10.0	0.0	0.4	2.0

Remarks : - The Measured Corrections are defined as :
Value = Applied Value - UUT Reading

- The expanded uncertainties are for a level of confidence of 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

G. Event and Action Plan

Event and Action Plan for Construction Noise

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.

Event and Action Plan for Landscape and Visual Impact during Construction Phase

Action Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Engineer's Representative (ER)	Contractor
Non-conformity on one occasion	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial action until rectification has been completed 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ER and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 	<ol style="list-style-type: none"> 1. Notify the Contractor 2. Ensure remedial measures are properly implemented 	<ol style="list-style-type: none"> 1. Amend working methods 2. Rectify damage and undertake remedial measures or any necessary replacement
Repeated Non-conformity	<ol style="list-style-type: none"> 1. Identify source 2. Inform the IEC and the ER 3. Increase monitoring (site audit) frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring (site audit) 	<ol style="list-style-type: none"> 1. Check report 2. Check the Contractor's working method 3. Discuss with the ER and the Contractor on possible remedial measures 4. Advise the ER on effectiveness of proposed remedial measures 5. Supervise implementation of remedial measures 		

H. Impact Monitoring Schedule

MARCH 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday																																																																																				
				1	2 ET weekly site inspection	3																																																																																				
4	5	6	7 Noise Monitoring	8	9 ET weekly site inspection Landscape and Visual Monitoring	10																																																																																				
11 Noise Monitoring	12	13 Noise Monitoring	14	15	16 ET weekly site inspection Ecological Monitoring	17																																																																																				
18 Noise Monitoring	19	20	21 Noise Monitoring	22	23 ET weekly site inspection Landscape and Visual Monitoring	24																																																																																				
25 Noise Monitoring	26	27	28	29 ET weekly site inspection Noise Monitoring	30	31																																																																																				
		February 2018 <table border="1"> <thead> <tr><th>S</th><th>M</th><th>T</th><th>W</th><th>Th</th><th>F</th><th>Sa</th></tr> </thead> <tbody> <tr><td></td><td></td><td></td><td></td><td>1</td><td>2</td><td>3</td></tr> <tr><td>4</td><td>5</td><td>6</td><td>7</td><td>8</td><td>9</td><td>10</td></tr> <tr><td>11</td><td>12</td><td>13</td><td>14</td><td>15</td><td>16</td><td>17</td></tr> <tr><td>18</td><td>19</td><td>20</td><td>21</td><td>22</td><td>23</td><td>24</td></tr> <tr><td>25</td><td>26</td><td>27</td><td>28</td><td></td><td></td><td></td></tr> </tbody> </table>		S	M	T	W	Th	F	Sa					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28				April 2018 <table border="1"> <thead> <tr><th>S</th><th>M</th><th>T</th><th>W</th><th>Th</th><th>F</th><th>Sa</th></tr> </thead> <tbody> <tr><td>1</td><td>2</td><td>3</td><td>4</td><td>5</td><td>6</td><td>7</td></tr> <tr><td>8</td><td>9</td><td>10</td><td>11</td><td>12</td><td>13</td><td>14</td></tr> <tr><td>15</td><td>16</td><td>17</td><td>18</td><td>19</td><td>20</td><td>21</td></tr> <tr><td>22</td><td>23</td><td>24</td><td>25</td><td>26</td><td>27</td><td>28</td></tr> <tr><td>29</td><td>30</td><td></td><td></td><td></td><td></td><td></td></tr> </tbody> </table>		S	M	T	W	Th	F	Sa	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30						Notes: © 2016 Vertex42 LLC Calendar Template by Vertex42.com
S	M	T	W	Th	F	Sa																																																																																				
				1	2	3																																																																																				
4	5	6	7	8	9	10																																																																																				
11	12	13	14	15	16	17																																																																																				
18	19	20	21	22	23	24																																																																																				
25	26	27	28																																																																																							
S	M	T	W	Th	F	Sa																																																																																				
1	2	3	4	5	6	7																																																																																				
8	9	10	11	12	13	14																																																																																				
15	16	17	18	19	20	21																																																																																				
22	23	24	25	26	27	28																																																																																				
29	30																																																																																									

APRIL 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday																																																																																				
1	2	3	4 Noise Monitoring	5	6 ET weekly site inspection Landscape and Visual Monitoring	7																																																																																				
8	9	10 Noise Monitoring	11	12	13 ET weekly site inspection Ecological Monitoring	14																																																																																				
15	16	17	18	19 Noise Monitoring	20 ET weekly site inspection Landscape and Visual Monitoring	21																																																																																				
22	23	24	25	26 Noise Monitoring	27 ET weekly site inspection	28																																																																																				
29	30																																																																																									
		March 2018 <table border="1"> <thead> <tr> <th>S</th> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> <td></td> <td>1</td> <td>2</td> <td>3</td> </tr> <tr> <td>4</td> <td>5</td> <td>6</td> <td>7</td> <td>8</td> <td>9</td> <td>10</td> </tr> <tr> <td>11</td> <td>12</td> <td>13</td> <td>14</td> <td>15</td> <td>16</td> <td>17</td> </tr> <tr> <td>18</td> <td>19</td> <td>20</td> <td>21</td> <td>22</td> <td>23</td> <td>24</td> </tr> <tr> <td>25</td> <td>26</td> <td>27</td> <td>28</td> <td>29</td> <td>30</td> <td>31</td> </tr> </tbody> </table>		S	M	T	W	Th	F	Sa					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	May 2018 <table border="1"> <thead> <tr> <th>S</th> <th>M</th> <th>T</th> <th>W</th> <th>Th</th> <th>F</th> <th>Sa</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> <td>5</td> </tr> <tr> <td>6</td> <td>7</td> <td>8</td> <td>9</td> <td>10</td> <td>11</td> <td>12</td> </tr> <tr> <td>13</td> <td>14</td> <td>15</td> <td>16</td> <td>17</td> <td>18</td> <td>19</td> </tr> <tr> <td>20</td> <td>21</td> <td>22</td> <td>23</td> <td>24</td> <td>25</td> <td>26</td> </tr> <tr> <td>27</td> <td>28</td> <td>29</td> <td>30</td> <td>31</td> <td></td> <td></td> </tr> </tbody> </table>		S	M	T	W	Th	F	Sa			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31			Notes: © 2016 Vertex42 LLC Calendar Template by Vertex42.com
S	M	T	W	Th	F	Sa																																																																																				
				1	2	3																																																																																				
4	5	6	7	8	9	10																																																																																				
11	12	13	14	15	16	17																																																																																				
18	19	20	21	22	23	24																																																																																				
25	26	27	28	29	30	31																																																																																				
S	M	T	W	Th	F	Sa																																																																																				
		1	2	3	4	5																																																																																				
6	7	8	9	10	11	12																																																																																				
13	14	15	16	17	18	19																																																																																				
20	21	22	23	24	25	26																																																																																				
27	28	29	30	31																																																																																						

I. Noise Monitoring Data

Noise Monitoring Data - Summary of Construction Noise Monitoring Results (30mins), dB(A)

NM1A - Slope near the Victoria Shanghai Academy							
Date	Time		Noise Levels, dB(A)			Wind Speed (ms-1)	Limit Level for L _{eq} (dB(A)) ⁽²⁾
	Start	Finish	Corrected L _{eq} (30min) ⁽¹⁾	Corrected L ₉₀ ⁽¹⁾	Corrected L ₁₀ ⁽¹⁾		
07-Mar-18	09:42	10:12	59.2	57.0	60.9	0.3	65
13-Mar-18	10:00	10:30	57.0	54.3	58.5	0.4	65
21-Mar-18	10:23	10:53	58.3	56.5	60.0	0.8	70
29-Mar-18	10:10	10:40	58.7	56.5	60.2	0.3	70

NM2 - Hong Kong Juvenile Care Centre							
Date	Time		Noise Levels, dB(A)			Wind Speed (ms-1)	Limit Level for L _{eq} (dB(A)) ⁽²⁾
	Start	Finish	L _{eq} (30min)	L ₉₀	L ₁₀		
07-Mar-18	10:50	11:20	53.1	51.5	54.6	0.3	65
13-Mar-18	09:20	09:50	51.8	48.4	54.0	0.4	65
21-Mar-18	09:42	10:12	53.4	51.9	54.9	0.8	70
29-Mar-18	09:30	10:00	52.5	51.1	54.0	0.4	70

Noise Monitoring Data - Summary of Construction Noise Monitoring Results (15mins), dB(A)

NM1A - Slope near the Victoria Shanghai Academy							
Date	Time		Noise Levels, dB(A)			Wind Speed (ms-1)	Limit Level for L _{eq} (dB(A)) ⁽²⁾
	Start	Finish	Corrected L _{eq} (15min) ⁽¹⁾	Corrected L ₉₀ ⁽¹⁾	Corrected L ₁₀ ⁽¹⁾		
11-Mar-18	13:44	13:59	52.5	50.0	53.6	0.2	65
18-Mar-18	10:30	10:45	54.5	50.2	57.7	0.5	70
25-Mar-18	17:00	17:15	52.7	48.9	53.8	0.2	70



NM2 - Hong Kong Juvenile Care Centre							
Date	Time		Noise Levels, dB(A)			Wind Speed (ms-1)	Limit Level for L _{eq} (dB(A)) ⁽²⁾
	Start	Finish	L _{eq} (15min)	L ₉₀	L ₁₀		
11-Mar-18	13:13	13:28	48.8	46.7	50.5	0.2	65
18-Mar-18	10:00	10:15	45.2	41.0	48.2	0.4	70
25-Mar-18	16:35	16:50	45.4	41.9	46.8	0.2	70

Notes:

- (1) A free field correction of +3dB(A) has been made to these measurements as specified in the EM&A Manual and EPD guidelines.
- (2) Acceptable noise level should be reduced to 65dB(A) upon school examination period.

J. Graphical Plots for Noise Monitoring Data

Graphical Plot for Noise Monitoring Data (January - March 2018)




Note: *Acceptable Noise Levels for school should be reduced to 65 dB(A) during examination period.

K. Meteorological Data

1/3/2018

Wong Chuk Hang Station


Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:



2/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



5/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



6/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



7/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



8/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



9/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



12/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



13/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



14/3/2018


Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:



15/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



16/3/2018


Temperature/Humidity:



Pressure:



Wind Direction:




Wind Speed:



19/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



20/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



21/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



22/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



23/3/2018

Temperature Humidity:




© 香港天文台 Hong Kong Observatory

Pressure:




Wind Direction:



© 香港天文台 Hong Kong Observatory


Wind Speed:



© 香港天文台 Hong Kong Observatory

26/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



27/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



28/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



29/3/2018


Temperature/Humidity:




Pressure:



Wind Direction:




Wind Speed:



30/3/2018

Temperature/Humidity:




Pressure:



Wind Direction:



Wind Speed:



L. Ecological Inspection Records




Figure 1 – Location of Two Groups of *Platycodon Grandiflorus*




Figure 2: Vantage point and result for Roosting Activities of Ardeids in Peak Wintering Season



Photo 1 – Current situation of fencing and warning sign

M. Waste Flow Table

Ocean Park Tai Shue Wan Water World Project Contract No. TSW-C006
Waterpark - Main Building Works
Monthly Summary Waste Flow Table for 2018 (Year)

Month	Quantity of Inert C&D Materials								Quantity of Non-inert C&D Materials (i.e. C&D Wastes)				
	Generated	Disposed				Reused			Recycled			Disposed	
	Total Quantity Generated	Disposed as Public Fill at CW-PFBP	Disposed as Public Fill at TKO137	Disposed as Public Fill at TM38	Total Quantity Disposal	Reused in the Contract	Reused in other Projects	Total Quantity Reused	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	General Refuse
Unit	(Tonne)	(Tonne)	(Tonne)	(Tonne)	(Tonne)	(Tonne)	(Tonne)	(Tonne)	(kg)	(kg)	(kg)	(kg)	(Tonne)
Jan	7573.16	6488.47	430.69	0.00	6919.16	600.00	54.00	654.00	74670.00	0.00	0.00	0.00	134.96
Feb	6413.22	5417.91	495.31	0.00	5913.22	500.00	0.00	500.00	0.00	91.00	0.00	0.00	95.61
Mar	5196.18	4092.33	358.36	75.49	4526.18	602.00	68.00	670.00	100.00	271.00	0.00	0.00	234.160
Apr													
May													
Jun													
SUB-TOTAL	19182.56	15998.71	1284.36	75.49	17358.56	1702.00	122.00	1824.00	74770.00	362.00	0.00	0.00	464.73
Jul													
Aug													
Sep													
Oct													
Nov													
Dec													
TOTAL	19182.56	15998.71	1284.36	75.49	17358.56	1702.00	122.00	1824.00	74770.00	362.00	0.00	0.00	464.73

N. Implementation Schedule for Environmental Mitigation Measures

Appendix C. Implementation Schedule for Environmental Mitigation Measures

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
Cat.1 Key/specific proposed mitigation measure									
Noise Impact (Construction)									
5.7	3.2	Selecting Quiet Plant The actual SWL of quiet plant is less than the value specified in GW-TM for the same piece of equipment. It should be noted that the silenced PME taken from EPD's Quality Powered Mechanical Equipment (QPME) Inventory.	Within Project area / Duration of the construction phase / Prior to commencement of operation	Contractor appointed by OPC	✓				EIAO and Noise Control Ordinance
5.7	3.2	Use of Movable Barriers Movable noise barriers can be very effective in screening noise from particular items of plant when constructing the Project. Noise barriers located along the active works area close to the noise generating component of a PME could produce at least 10 dB(A) screening for stationary plant and 5 dB(A) for mobile plant provided that the direct line of sight between the PME and the NSRs is blocked.	Within Project area / Duration of the construction phase / Prior to commencement of operation	Contractor appointed by OPC	✓				EIAO and Noise Control Ordinance
Ecological Impact									
10.7	8.3	Inspection of Active Ardeid Nest Prior to site clearance works at the planting area abandoned for ardeid breeding, the area around the boundary of the ardeids roosting site as indicatively shown in Figure 8.1 should be inspected to confirm no active ardeid nest is present. If any active ardeid nest is observed, suitably sized buffer area should be established to avoid human or machinery disturbance until the nest is abandoned.	Indicative boundary of the ardeids roosting site within Project construction site (location indicated in Figure 8.1) / For once / Before site clearance	Qualified ecologist appointed by OPC	✓				EIAO-TM; HK Ordinance Cap. 170
10.7	8.3	Inspection of Short-nosed Fruit Bat As precautionary measure, prior to any proposed arboricultural works of the trees (particularly the Chinese Fan-palms), daytime	Project construction site / For once / Before arboricultural works of	ET appointed by OPC	✓				EIAO-TM; HK Ordinance Cap. 170

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
		inspection should be carried out to confirm no Short-nosed Fruit Bat is present. If any Short-nosed Fruit Bat is observed roosting, suitably sized buffer area should be established around the tree to minimise human or machinery disturbance until the bat has left.	the trees						
10.7	8.3	In-situ Preservation of Plant Species of Conservation Interest During construction phase, protective fence for the identified flora species of conservation concern shall be erected and maintained.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
10.7	8.3	Inspection of Ardeid Nest during breeding season After commencement of construction phase, the Site should be monitored monthly in breeding season (April to July) to check for any potential breeding and nesting activities.	Project construction site / Throughout construction stage / Until completion of all construction activities	Qualified ecologist appointed by OPC	✓			EIAO-TM	
10.7	8.2	Timing of site clearance and tree felling works Site clearance and tree felling works at the existing ardeid night roost location as shown in Figure 8.1 should be avoided during the peak wintering season of ardeids, i.e. between November and March.	Indicative boundary of the ardeids roosting site within Project construction site (location indicated in Figure 8.1) / Throughout construction stage / Until completion of site clearance and tree felling works within the boundary	Contractor appointed by OPC	✓			EIAO-TM	
10.7	8.3	Compensation for Ardeid Roosting Site An enhancement area with following features should be provided as an alternative roosting site for ardeids. <ul style="list-style-type: none"> ▪ The location is at southern part of the Project area (location indicated in Figure 8.1) ▪ The enhancement area shall include a Flamingo Pond ▪ Native tree species <i>Macaranga tanarius</i> and <i>Celtis sinensis</i> and tree species which was used by ardeids for roosting <i>Mallotus paniculatus</i>, <i>Ficus hispida</i> and <i>Cratogeomys cochinchinense</i> shall be considered in the plan. ▪ Heavy standard sized trees shall be considered for planting to allow early establishment of the trees around the Flamingo 	Southern part of Project construction site (location indicated in Figure 8.1) / Before and throughout construction stage / Until completion of Flamingo Pond construction and tree planting activities at that area	Qualified ecologist and Contractor appointed by OPC	✓	✓		EIAO-TM	

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
10.7	8.3	<p>Pond.</p> <p>Compensation for Woodland Habitat</p> <ul style="list-style-type: none"> ▪ Provision of a Woodland Area of about 1.62 ha, which includes 0.84 ha woodland compensation on-site and 0.78 ha on-site woodland reinstatement, to mitigate for permanent loss of woodland habitat. ▪ In the woodland compensation area, whips should be planted with predominately native tree species similar to the affected woodland, such as <i>Celtis sinensis</i>, <i>Cratogeomys cochinchinense</i>, <i>Polyspora axillaris</i> and <i>Sterculia lanceolata</i>. 	Location of Woodland Compensation Area indicated in Figure 8.2/ Before and throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓	✓	EIAO-TM	
Landscape and Visual Impact (Construction)									
Table 12.13 (CP07)	Table 9.1 (CP07)	<p>Temporary Tree Nurseries</p> <p>Temporary tree nurseries may be set up within the Project area at an early stage to allow small trees to grow during the construction period. By the time these trees are needed for landscape planting at the end of the construction phase, they will have grown larger, require minimal pruning and suffer much less damage during transplanting, as the moving distance from an on-site rather than off-site nursery will be much smaller. The temporary tree nurseries can also temporarily hold the existing trees to be transplanted if direct transplantation from their original locations to the final recipient location is impracticable. The locations of the temporary tree nurseries should be carefully selected so that the trees can also act as screen planting to block the views of the Project area from the VSRs during the construction phase, if practicable.</p>	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓	✓	EIAO-TM	
Table 12.13 (CP08)	Table 9.1 (CP08)	<p>Advance Planting</p> <p>Advance planting should be undertaken at the earliest possible stage of the construction phase of the project. Plant species, preferably native ones, should be carefully selected to blend in with the existing preserved vegetation. Landscape planting in movable planters should also be considered as a temporary greening measure for the Project area.</p>	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓	✓	EIAO-TM	
Landscape and Visual Impact (Operation)									
Table 12.14 (OP04)	Table 9.2 (OP04)	<p>Green Roofs and Vertical Greening</p> <p>Green Roofs and Vertical Greening should be provided where feasible and appropriate to screen and soften the hard edges of</p>	Project building rooftops / During design stage / Throughout operation	Design Architect / Contractor appointed by OPC	✓	✓	✓	EIAO-TM	

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Implementation Stage ¹					Relevant Legislation & Guidelines
			Location / Duration of measures / Timing of completion of measures	Implementation Agent	Des	Con	Op	
		building structures.	phase					
Table 12.14 (OP05)	Table 9.2 (OP05)	Reprovision of Flamingo Pond A pond is recommended to replace the demolished Flamingo Pond as compensation for the loss of semi-natural ponds, where wildlife, such as birds, can utilise.	Project area / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓		EIAO-TM
Table 12.14 (OP07)	Table 9.2 (OP07)	Woodland Compensation 1.53ha of affected woodland is recommended to be reinstated / compensated by 1.62ha of whip tree planting adjacent to the existing unaffected woodland and tall shrubland. Native species should be proposed as far as practicable to re-create a native landscape, restore the ecological habitats and blend in with the existing native vegetation.	Project area / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓		EIAO-TM
Cat. 2 Submission required post EIA stage								
Sewerage and Sewage Treatment Implications								
7.7	5.2	Detailed Sewerage Design Report In order to prevent septicity problems during operation phase, a detailed sewerage design report should be submitted to DSD for approval prior to installation of the rising mains.	Rising mains site / During design stage	Design Engineer	✓			Sewerage Manual Part 1
Ecological Impact (Construction)								
10.7	8.3	Vegetation Survey for Plant Species of Conservation Interest For precautionary purposes and to further ensure no flora species of conservation interest to be affected, a detailed vegetation survey need to conduct to the exact locations, number and condition of individuals of <i>Platycodon grandiflorus</i> .	Project construction site / For once / Before site clearance	Qualified botanist/ecologist of the ET appointed by OPC	✓			EIAO-TM; Hong Kong Ordinance Cap. 96
10.7	8.3	Woodland Compensation Plan A Woodland Compensation Plan shall be prepared and submitted to AFCD for approval no later than one month prior to commencement of site clearance. The plan shall include but not limited to the following: <ul style="list-style-type: none"> ▪ Timing of planting works ▪ Planting location ▪ Species, size and number of trees ▪ Monitoring methodology 	Location of Woodland Compensation Area indicated in Figure 8.2/ Before construction stage / No later than one month prior to commencement of site clearance	Qualified botanist/ecologist of the ET appointed by OPC	✓			EIAO-TM

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Implementation Stage ¹					Relevant Legislation & Guidelines
			Location / Duration of measures / Timing of completion of measures	Implementation Agent	Des	Con	Op	
<p>■ Action Plan</p>								
Landscaping and Visual Impact (Construction)								
Table 12.13 (CP05)	Table 9.1 (CP05)	<p>Transplantation of Existing Trees</p> <p>Trees which are in direct conflict with the development proposals and suitable for transplantation should be transplanted as far as practicable. A tree transplantation proposal should be submitted together with the tree removal application. Trees proposed to be transplanted should preferably be transplanted from their original locations directly to their final recipient locations in one go. If this is infeasible, the trees should be held in a temporary tree nursery, preferably within the Project area, where the trees will be properly maintained.</p>	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓	EIAO-TM; LAO PN No. 07/2007	
Landscaping and Visual Impact (Operation)								
Table 12.14 (OP02)	Table 9.2 (OP02)	<p>Compensatory Tree Planting</p> <p>Existing trees to be felled should be compensated as far as practicable. Native species should be proposed as far as practicable to re-create a native landscape, restore the ecological habitats and blend in with the existing native vegetation. A compensatory tree planting proposal should be submitted together with the tree removal application for approval by relevant authorities in accordance with LAO Practice Note No. 7/2007. It is recommended that approximately 608 heavy standard trees and approximately 18,202 whip trees could be planted on-site. The availability of off-site compensatory tree planting area is still subject to further investigation and agreement with relevant authorities.</p>	Project area / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓	EIAO-TM; LAO PN No. 07/2007	
Cat. 3 Good site practice/housekeeping measures under EM&A mechanism								
Air Quality Impact (Construction)								
3.9.1	2.2	<p>Dust Control Measures</p> <p>To achieve compliance with the FSP, RSP and TSP criteria during the construction phase, good practices for dust control should be implemented to reduce dust impacts. The dust control measures are detailed as follows:</p> <ul style="list-style-type: none"> ■ Use of regular water spraying (once every 2.5 hours or 4 times per day) to reduce dust emissions from heavy construction activities (including ground excavation, earth moving, etc.) at all active works area exposed site surfaces and unpaved 	Project construction site / Duration of the construction phase / Prior to commencement of operation	Contractor appointed by OPC	✓		EIA Recommendation and Air Pollution Control (Construction Dust) Regulation	

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
		<p>roads, particularly during dry weather.</p> <ul style="list-style-type: none"> Covering 80% of stockpiling area by impervious sheets and spraying all dusty material with water immediately prior to any loading transfer operations to keep the dusty materials wet during material handling at the stockpile areas <p>Relevant dust control practices as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted:</p> <p>Good Site Management</p> <ul style="list-style-type: none"> Good site management is important to help reduce potential air quality impact down to an acceptable level. As a general guide, the Contractor should maintain high standards of housekeeping to prevent emissions of fugitive dust. Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimise the release of visible dust emission. Any piles of materials accumulated on or around the work areas should be cleaned up regularly. Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimising generation of fugitive dust emissions. The material should be handled properly to prevent fugitive dust emission before cleaning. <p>Disturbed Parts of the Roads</p> <ul style="list-style-type: none"> Main temporary access points should be paved with concrete, bituminous hardcore materials or metal plates and be kept clear of dusty materials; or Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p>Exposed Earth</p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p>Loading, Unloading or Transfer of Dusty Materials</p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as 							

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
		<p>to keep the dusty material wet.</p> <p>Debris Handling</p> <ul style="list-style-type: none"> ▪ Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. ▪ Before debris is dumped into a chute, water should be sprayed onto the debris so that it remains wet when it is dumped. <p>Transport of Dusty Materials</p> <ul style="list-style-type: none"> ▪ Vehicles used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p>Wheel washing</p> <ul style="list-style-type: none"> ▪ Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p>Use of vehicles</p> <ul style="list-style-type: none"> ▪ The speed of the trucks within the site should be controlled to about 10 km/hour in order to reduce adverse dust impacts and secure the safe movement around the site. ▪ Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. ▪ Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. <p>Site hoarding</p> <ul style="list-style-type: none"> ▪ Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit 							
Noise Impact (Construction)									

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
5.7	3.2	<p>Good Site Practice</p> <p>Good site practice and noise management can significantly reduce the impact of construction site activities on nearby NSRs.</p> <ul style="list-style-type: none"> ▪ only well-maintained plant to be operated on-site and plant should be serviced regularly during the construction works; ▪ machines and plant that may be in intermittent use to be shut down between work periods or should be throttled down to a minimum; ▪ plant known to emit noise strongly in one direction, should, where possible, be orientated to direct noise away from the NSRs; ▪ mobile plant should be sited as far away from NSRs as possible; and ▪ material stockpiles and other structures to be effectively utilised, where practicable, to screen noise from on-site construction activities. 	Project construction site / Duration of the construction phase / Prior to commencement of operation	Contractor appointed by OPC	✓			EIAO and Noise Control Ordinance	
Noise Impact (Operation)									
5.7	3.3.2	<p>Fixed Plant Noise</p> <p>With the adoption of the proposed maximum allowable SWLs, all representative NSRs is expected to comply with the relevant noise criteria for the daytime and evening time periods. No adverse fixed plant noise impact is anticipated.</p> <p>It is also recommended that the following noise reduction measures should be considered as far as practicable during design stage:</p> <ul style="list-style-type: none"> ▪ choose quiet plant such as those which have been effectively silenced; ▪ include noise levels specification when ordering new plant (including chiller and E&M equipment); ▪ locate fixed plant / louvre away from any NSRs as far as practicable; ▪ locate fixed plant in walled plant rooms or in specially designed enclosures; ▪ locate noisy machine in a basement or a completely separate building; 	Within Project area / Prior to operation phase / Duration of the operation phase / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓	✓	EIAO and Noise Control Ordinance	

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
5.7	3.3.2	<ul style="list-style-type: none"> install direct noise mitigation measures including silencers, acoustic louvres and acoustic enclosure where necessary; and develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. <p>Prior to the operation of the Project, noise commissioning tests for all major fixed noise sources should be conducted.</p> <p>Open Air Entertainment Noise With the adoption of the proposed maximum allowable SWLs, all representative NSRs is expected to comply with the relevant noise criteria for the daytime and evening periods, the following measures should be considered as far as practicable during stage:</p> <ul style="list-style-type: none"> use small clusters of small power loudspeakers rather than a few large power loudspeakers; and loudspeakers should be pointed away from nearby NSRs. 	Within Project area / Duration of the operation phase / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓			EIAO and Noise Control Ordinance
Water Quality Impact (Construction)									
6.7	4.2	<p>Construction Site Runoff The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and erosion. The following measures are recommended to protect water quality of the inland areas:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct storm water to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractors prior to the commencement of construction; Sand/ silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in 	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓				EIAO-TM; ProPECC Note PN 1/94; WPCO; TM-DSS

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹					Relevant Legislation & Guidelines
					Des	Con	Op	Dec		
		<p>Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractors prior to the commencement of construction;</p> <ul style="list-style-type: none"> ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times; ▪ Measures should be taken to minimise the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from site formation excavations should be discharged into storm drains via silt removal facilities; ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system; ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers; ▪ Precautions should be taken at any time of the year when 								

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
6.7	4.2	<p>rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarised in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes; and,</p> <ul style="list-style-type: none"> Bentonite slurries used on site should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. <p>The Contractor would be required to obtain a license from EPD under the WPCO for discharge to the public drainage system or the marine environment. Construction site discharge should be collected by the temporary drainage system installed by the Contractor and treated or desilted on-site to fulfil the WPCO discharge license requirements before discharge.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓			EIAO-TM; ProPECC Note PN 1/94	
6.7	4.2	<p>General Construction Activities Best Management Practices (BMPs) should be implemented at the construction site, including proper handling, sorting and storage of construction solid waste, debris and refuse generated on-site prior to disposal. Stockpiles of cement and other construction materials should be kept covered when not being used. The Contractor should also follow the guidelines set in the "Pesticides Used for Outdoor Mosquito Control", published by AFCD in 2010, for mosquito control on site.</p> <p>Expansion of Existing Storm U-Channel Guidelines and measures summarised in ProPECC PN 1/94 for trenching activities should be implemented.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓			ProPECC Note PN 1/94	
6.7	4.2	<p>Interception of Natural Streams Guidelines and measures summarised in ProPECC PN 1/94 for excavation and stockpiling activities should be implemented.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓			ProPECC Note PN 1/94	
6.7	4.2	<p>Site Formation Works The construction programme should be properly planned to minimise excavation works during the wet season (April to September), temporarily exposed slope/soil surfaces should be</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓			ProPECC Note PN 1/94	

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Implementation Stage ¹					Relevant Legislation & Guidelines
			Location / Duration of measures / Timing of completion of measures	Implementation Agent	Des	Con	Op	
		covered by a tarpaulin or other means, as far as practicable. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Measures will be taken to minimise water ingress into the excavation. Diverting any water from the excavated areas to on-site wastewater treatment facilities for treatment prior to discharge should also be performed. Other measures that need to be implemented before, during and after rainstorms are summarised in ProPECC PN 1/94.						
6.7	4.2	<p>Construction of Sewage Sump Pit and Rising Mains</p> <p>Measures for excavation works summarised for site formation works should also be implemented during construction of the sewage sump pit.</p> <p>During the laying of rising mains, guidelines and measures summarised in ProPECC PN 1/94 for trenching activities should be performed. Concrete water generated from the construction of the concrete support should be collected and treated with the wastewater treatment facilities prior to discharge.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC		✓		ProPECC Note PN 1/94
6.7	4.2	<p>Accidental Spillage</p> <p>The Contractor should register as a chemical waste producer if chemical wastes are produced from construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes. This will prevent contamination of top soil and water pollution due to construction site runoff.</p> <p>Maintenance of vehicles and equipment, involving activities with potential for leakage and spillage, should only be undertaken within areas appropriately equipped to control these discharges.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby storm water drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC		✓		ProPECC Note PN 1/94; Waste Disposal Ordinance (Cap 354); Waste Disposal (Chemical Waste) (General) Regulation

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
		<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> ▪ Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport. ▪ Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents. ▪ Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area. 							
6.7	4.2	<p>Sewage Effluent from the Construction Workforce The Contractor should provide temporary sanitary facilities, such as portable chemical toilets within the construction site to handle sewage from the workforce. The Contractor has the responsibility to ensure that chemical toilets are used and properly maintained, and that licensed Contractors are employed to collect and dispose of the waste off-site at approved locations.</p>	Project construction site / Duration of the construction phase	Contractor appointed by OPC	✓				ProPECC Note PN 1/94
Water Quality Impact (Operation)									
6.7	4.2	<p>Runoff from Road Surfaces Road drainage system design has already included silt traps in the gully inlets to remove silt and grit before the runoff enters the public storm water drainage system. Silt traps should be regularly checked and maintained to ensure efficient operation.</p>	Within Project area / During operation phase	OPC/Operator appointed by OPC		✓			EIAO-TM; WPCO
6.7	4.2	<p>Runoff from On-site Planting Area Watering of plants on site should always be performed before application of pesticides, herbicides and fertilizers. Regular training should also be provided to frontline staff on the appropriate treatment and disposal of pesticides, herbicides and fertilizers.</p>	Within Project area / During operation phase	OPC/Operator appointed by OPC		✓			EIAO-TM; WPCO; TM-DSS
Waste Management Implications (Construction)									
8.5.1.1	6.2	Good Site Practice	Project construction site / Throughout construction	Contractor	✓				Waste Disposal Ordinance; Waste

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹					Relevant Legislation & Guidelines
					Des	Con	Op	Dec		
8.5.1.2	6.2	<p>Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site Training of site personnel in proper waste management and chemical handling procedures Provision of sufficient waste disposal points and regular collection of waste Appropriate measures to minimise windblown litter and dust/ odour during transportation of waste by either covering trucks or by transporting wastes in enclosed containers Stockpiles of C&D materials should be kept covered by impervious sheets to avoid wind-blown dust All dusty materials including C&D materials should be sprayed with water immediately prior to any loading transfer operation so as to keep the dusty material wet during material handling at the stockpile areas Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction to public roads Well planned delivery programme for offsite disposal such that adverse environmental impact from transporting the inert or non-inert C&D materials is not anticipated <p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> Sort inert C&D materials to recover any recyclable portions such as metals Segregation and storage of different types of waste in different containers or skips to enhance reuse or recycling of 	<p>stage / Until completion of all construction activities</p>	appointed by OPC					<p>Disposal (Chemical Wastes) (General) Regulation; and ETWB Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site</p>	
			<p>Project construction site / Throughout construction stage / Until completion of all construction activities</p>	Contractor appointed by OPC		✓			<p>Waste Disposal Ordinance</p>	

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
8.5.1.3	6.2	<p>materials and their proper disposal</p> <ul style="list-style-type: none"> ▪ Encourage collection of recyclable waste such as waste paper and aluminium cans by providing separate labelled bins to enable such waste to be segregated from other general refuse generated by the work force ▪ Proper site practices to minimise the potential for damage or contamination of inert C&D materials ▪ Plan the use of construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste <p>Inert and Non-inert C&D materials</p> <p>In order to minimise impacts resulting from collection and transportation of inert C&D materials for off-site disposal, the inert C&D materials should be reused on-site as fill material as far as practicable. In addition, inert C&D materials generated from excavation works could be reused as fill materials in local projects that require public fill for reclamation.</p> <p>The surplus inert C&D materials will be disposed of at the Government's PFRFs for beneficial use by other projects in Hong Kong.</p> <p>The C&D materials generated from general site clearance should be sorted on site to segregate any inert materials for reuse or disposal at PFRFs whereas the non-inert materials will be disposed of at the designated landfill site.</p> <p>In order to monitor the disposal of inert and non-inert C&D materials at respectively PFRFs and the designated landfill site, and to control fly-tipping, it is recommended that the Contractor should follow the DEVB Technical Circular (Works) No.6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials issued by Development Bureau. In addition, it is also recommended that the Contractor should prepare and implement a Waste Management Plan detailing their various waste arising and waste management practices in accordance with the relevant requirements of the ETWB Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site.</p>	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓				Waste Disposal Ordinance ; DEVB Technical Circular (Works) No.6/2010 for Trip Ticket System for Disposal of Construction & Demolition Materials; and ETWB Technical Circular (Works) No. 19/2005 Environmental Management on Construction Site
8.5.1.4	6.2	<p>Chemical Waste</p> <p>If chemical wastes are produced at the construction site, the</p>	Project construction site / Throughout construction	Contractor appointed by OPC	✓				Code of Practice on the Packaging

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹					Relevant Legislation & Guidelines
					Des	Con	Op	Dec		
		Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the "Code of Practice on the Packaging Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidising, irritant, toxic, harmful, corrosive, etc. The Contractor should use a licensed collector to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Project construction stage / Until completion of all construction activities							Labelling and Storage of Chemical Wastes; Waste Disposal (Chemical Waste) (General) Regulation
8.5.1.5	6.2	General Refuse General refuse should be stored in enclosed bins or compaction units separated from inert C&D materials. A reputable waste collector should be employed by the Contractor to remove general refuse from the site, separately from inert C&D materials. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC		✓				Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
8.5.1.6	6.2	Floating Refuse Provide general refuse collection points on site can minimise the refuse contaminate the marine environment. The construction contractors will be required to regularly check and clean any refuse trapped or accumulated along the artificial seawall. Such refuse will then be stored and disposed of together with the general refuse.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC		✓				Waste Disposal Ordinance
Waste Management Implications (Operation)										
8.5.2.1	6.2	General Refuse General refuse should be collected on daily basis and delivered	Project area / On a regular basis /	Contractor appointed by OPC				✓		Waste Disposal Ordinance

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹					Relevant Legislation & Guidelines
					Des	Con	Op	Dec		
8.5.2.2	6.2	<p>to the refuse collection point accordingly. A reputable waste collector should be employed to remove general refuse regularly to avoid odour nuisance or pest/vermin problem. Sufficient recycling containers are recommended to be provided at suitable locations of the Project to encourage recycling of such waste as aluminium cans, plastics and waste paper.</p> <p>Chemical Waste If chemical wastes are expected to be produced during the operation phase, the Project Proponent should register with the EPD as a chemical waste producer and follow the guidelines stated in the "Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes". Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidising, irritant, toxic, harmful, corrosive, etc. Licensed collector should be deployed to transport and dispose of the chemical wastes at the approved Chemical Waste Treatment Centre or other licensed recycling facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	Throughout operation stage	Contractor appointed by OPC			✓		Code of Practice on the Packaging Labelling and Storage of Chemical Wastes; Waste Disposal (Chemical Waste) (General) Regulation	
8.5.2.3	6.2	<p>Floating Refuse Regular inspection should be carried out along the artificial seawall of the Project boundary for any entrapment or accumulation of floating refuse. Where an appreciable amount of floating refuse is found on the artificial seawall during the inspection, the locations of such refuse will be recorded and arrangements with the project proponent will immediately be made to collect and clear the refuse from the seawall.</p>	Project area / On a regular basis / Throughout operation stage	Contractor appointed by OPC			✓		Waste Disposal Ordinance	
Land Contamination (Construction)										
9.6	7.2	In any case where contaminated soil is identified after the commencement of works, a Contamination Assessment Plan (CAP) is required to be prepared for EPD's endorsement prior to	Project construction site / Before construction stage	Contractor appointed by OPC	✓				Guidance Note for Contaminated Land Assessment and Remediation	

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Implementation Stage ¹					Relevant Legislation & Guidelines
			Location / Duration of measures / Timing of completion of measures	Implementation Agent	Des	Con	Op	
9.6	7.2	<p>the site investigation. The Contamination Assessment Report (CAR) and/ or Remediation Action Plan (RAP) should be prepared for EPD's approval after the site investigation. If land contamination is confirmed, remediation works should be carried out according to the approved RAP. A Remediation Report (RR) should also be prepared for EPD's endorsement to demonstrate that the clean-up of the contaminated land is completed. No construction work or development of site should be carried out before the approval of the RR.</p> <p>If contaminated soil is identified, the following mitigation measures are for the excavation and transportation of contaminated materials (if any):</p> <ul style="list-style-type: none"> ▪ To minimise the incidents of construction workers coming in contact with any contaminated materials, bulk earth-moving excavation equipment should be employed; ▪ Contact with contaminated materials can be minimised by wearing appropriate clothing and personal protective equipment such as gloves and masks (especially when working directly with contaminated material), provision of washing facilities and prohibition of smoking and eating on site; ▪ Stockpiling of contaminated excavated materials on site should be avoided as far as possible; ▪ The use of any contaminated soil for landscaping purpose should be avoided unless pre-treatment was carried out; ▪ Vehicles containing any excavated materials should be suitably covered to reduce dust emissions and/or release of contaminated wastewater; ▪ Truck bodies and tailgates should be sealed to prevent any discharge; ▪ Only licensed waste haulers should be used to collect and transport contaminated material to treatment/disposal site and should be equipped with tracking system to avoid fly 	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC		✓		<p>Guidance Manual for Use of Risk-based Remediation Goals for Contaminated Land Management</p> <p>Practice Guide for Investigation and Remediation of Contaminated Land</p> <p>Waste Disposal Ordinance (Cap 354)</p> <p>Waste Disposal (Chemical Waste) (General) Regulation (Cap 354)</p>

Tai Shue Wan Development at Ocean Park
Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Implementation Stage ¹					
			Location / Duration of measures / Timing of completion of measures	Implementation Agent	Des	Con	Op	Dec
		tipping; <ul style="list-style-type: none"> ▪ Speed control for trucks carrying contaminated materials should be exercised. ▪ Observe all relevant regulations in relation to waste handling, such as Waste Disposal Ordinance (Cap 354), Waste Disposal (Chemical Waste) (General) Regulation (Cap 354) and obtain all necessary permits where required; and ▪ Maintain records of waste generation and disposal quantities and disposal arrangements. 						
Landscaping and Visual Impact (Construction)								
Table 12.13 (CP01)	Table 9.1 (CP01)	Minimisation of Construction Period The construction programme should be carefully designed to minimise the length of the construction period.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓		EIAO-TM
Table 12.13 (CP02)	Table 9.1 (CP02)	Minimisation of Works Areas The footprint of the proposed hard structures as well as the extent of temporary works areas should be minimised as far as practicable.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓		EIAO-TM
Table 12.13 (CP03)	Table 9.1 (CP03)	Construction Site Controls Construction site controls should be enforced, where possible, to ensure that the landscape and visual impacts arising from the construction phase activities, such as the storage of materials, the location and appearance of site accommodation, etc. are minimised.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓		EIAO-TM
Table 12.13 (CP04)	Table 9.1 (CP04)	Preservation of Existing Vegetation The development proposal should avoid disturbance to existing vegetation as far as practicable. A formal tree removal application should be submitted for approval by relevant authorities in accordance with LAO PN No. 07/2007 "Tree Preservation and Tree Removal Application for Building Development in Private Projects" during the detailed design phase of the Project. Where possible, all trees which are not in direct conflict with the development proposals should be retained <i>in situ</i> .	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓	✓		EIAO-TM; LAO PN No. 07/2007
Table	Table	No Intrusion Zones	Project construction site /	Contractor	✓	✓		EIAO-TM

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
12.13 (CP06)	9.1 (CP06)	Where practicable, "no intrusion zones" should be designated within the Project area for protection of existing vegetation. Durable boundary fences should be erected to clearly demarcate these "no intrusion zones". No construction activities, storage of materials and vehicular access will be allowed within the "no intrusion zones" to prevent potential damage to canopies and root zones of vegetation.	Throughout construction stage / Until completion of all construction activities	appointed by OPC					
Table 12.13 (CP09)	Table 9.1 (CP09)	Construction Site Hoardings Two types of hoardings should be considered. One is used for areas in close contact with visitors and for areas where visual intrusion is a key concern. It should be graphical and thematic, and visually 'impermeable' to block the views of construction activities from the VSRs. The other is used for areas to be viewed at a distance. It should be subtle and camouflaged so that it blends in with the surrounding landscape.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
Table 12.13 (CP10)	Table 9.1 (CP10)	Dust and Erosion Control for Exposed Soil Exposed soil shall be covered or "camouflaged" and watered frequently. Areas that are expected to be left with bare soil for a long period of time should be hydroseeded and / or covered with suitable protective fabrics.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
Table 12.13 (CP11)	Table 9.1 (CP11)	Appearance of Construction Plant / Machinery To minimise the visual intrusion of construction activities to visitors and other VSRs, a suitable colour scheme of construction machines and plants should be adopted where possible.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
Table 12.13 (CP12)	Table 9.1 (CP12)	Construction Lighting Control All security floodlights for construction sites should be equipped with adjustable shield, frosted diffusers and reflective covers, and be carefully controlled to minimise light pollution and night-time glare to the VSRs.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
Table 12.13 (CP13)	Table 9.1 (CP13)	Appearance of Construction Workers To protect Ocean Park's image, construction workers should be required to enter the park areas with their helmets and safety vests properly stored or carried in non-transparent bags. They should also dress properly and cleanly.	Project construction site / Throughout construction stage / Until completion of all construction activities	Contractor appointed by OPC	✓			EIAO-TM	
Landscape and Visual Impact (Operation)									

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹				Relevant Legislation & Guidelines
					Des	Con	Op	Dec	
Table 12.14 (OP01)	Table 9.2 (OP01)	<p>Sensitive Design and Disposition</p> <p>All proposed hard structures should be sensitively designed in a manner that responds to the existing and planned landscape context, and minimises potential adverse landscape and visual impacts. The structural design should seek to reduce the apparent visual mass through the use of natural materials such as wooden frame and semi-transparent panels. Subdued tones should be considered for the colour palette with non-reflective finishes to reduce glare effect. Site specific measures, such as the disposition of the key structures closer to the northern slopes, the design of building forms as extension along the existing slope topography, the use of concave roof form and the location of ride platforms on or near the slopes to minimise structural support, should also be considered for better integration with the surroundings and minimisation of potential visual impacts.</p>	Project buildings / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓	✓	✓	EIAO-TM
Table 12.14 (OP03)	Table 9.2 (OP03)	<p>Enhancement Planting</p> <p>Other than compensatory tree planting, additional trees, shrubs, groundcovers and lawn should also be considered to maximise greening within the redevelopment area.</p>	Project area / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓	✓	✓	EIAO-TM
Table 12.14 (OP06)	Table 9.2 (OP06)	<p>Responsive Lighting Design</p> <p>Overall lighting design would carefully consider a reasonable level of functional and thematic lighting with due consideration of possible light pollution and night-time glare to the surroundings. Consideration shall be made by the lighting designers to the following measures:</p> <ul style="list-style-type: none"> ▪ Lighting shall be designed with due consideration of mounting height and direction of light fixtures so as not to point directly towards any sensitive receiver. ▪ Lighting shall be arranged with due consideration of reflectance so as to avoid glare effect. ▪ Lighting shall be regularly monitored during operation. ▪ Lights located adjacent or in proximity to neighbours shall be carefully designed to prevent possible light intrusion. ▪ Lighting operation schedule shall specify only lights necessary for security to be left on after business hours. ▪ Paving materials should be selected as necessary to reduce 	Project area / During design stage / Throughout operation phase	Design Architect / Contractor appointed by OPC	✓	✓	✓	✓	EIAO-TM

Tai Shue Wan Development at Ocean Park Environmental Monitoring and Audit Manual



EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location / Duration of measures / Timing of completion of measures	Implementation Agent	Implementation Stage ¹					Relevant Legislation & Guidelines
					Des	Con	Op	Dec		
		potential glare from surface reflectance. <ul style="list-style-type: none"> ▪ Particular attention should be paid to the use of lighting having a high intensity or harsher tone (e.g. metal halide lamps). ▪ Lights shall generally be models having precise cut-off range (such as full cut-off optics where available and practicable) and if necessary be fitted with adjustable anti-glare shields. 								

Remarks:

1. Des – Design Stage, Con – Construction Stage, Op – Operation, Dec - Decommissioning

