





# Contract No. DC/2019/07

# Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities

# 19th Monthly Environmental Monitoring and Audit Report – February 2023

Document No.						
ASCL	/	210168173	/	EMA022023	/	1
Publisher		Project Code		Sequential No.		Revision Index

	Prepared by:	Reviewed by:	Certified by:
Name	Alex LEUNG	Tandy TSE	Kevin LI
Position	Environmental Team	Environmental Team	Environmental Team
POSICIOII	Member	Member	Leader
Signature	Azan	Judget	K.
Date:	09/03/2023	09/03/2023	09/03/2023

# **REVISION HISTORY**

REV.	<b>Description of Modification</b>	DATE
0	First Issue for Comments	8 March 2023
1	Updated according to IEC's comments	09 March 2023

# CONTENTS

Exe	ecutive Summary	4
1.	Introduction	7
2.	Air Quality	10
3.	Noise	17
4.	Water Quality	22
5.	Waste Management	22
6.	Landscape & Visual	24
7.	Site Inspection Audit	24
	Conclusion	

Page

- Appendix A Location Plan and Noise and Dust Monitoring Stations
- Appendix B <u>Construction Programme</u>
- Appendix C <u>Calibration Certificates (Air Monitoring)</u>
- Appendix D <u>Monitoring Data (Air)</u>
- Appendix E <u>Calibration Certificates (Noise)</u>
- Appendix F <u>Monitoring Data (Noise)</u>
- Appendix G Implementation Schedule
- Appendix H
   Summary of All Complaints Received, Notification of Summons and Successful Prosecutions
- Appendix I
   EM&A Monitoring Schedules in the Reporting Period and the Next Reporting Period (Tentative)

#### **EXECUTIVE SUMMARY**

- A.1 Pursuant to the Environmental Impact Assessment Ordinance (EIAO), the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP-488/2014/A) to DSD for the Project.
- A.2 Upon the requirement of the Environmental Permit (EP), the Monthly EM&A Monitoring Report shall be submitted to the DEP within 10 working days after the end of the reporting month. The submissions shall be verified by the Independent Environmental Checker (IEC) and complied with the requirements set out in the Environmental Monitoring and Audit (EM&A) Manual before submission to the DEP as stipulated in Condition 4.4 of the EP.
- A.3 The commencement date of the Project was 6 August 2021. Impact environmental monitoring of 24-hour TSP, 1-hour TSP and noise was conducted as stipulated in Condition 4.2 of the EP. This is the 19<sup>th</sup> Monthly EM&A Report for the Project summarizing the monitoring results and audit findings of the EM&A programme at selected locations at and around Cheung Chau during the reporting period from 1 February to 28 February 2023.
- A.4 Key activities carried out in this reporting period for the Project included the followings:
  - Trial pit and ground investigation
  - Smart sewage monitoring
  - Pre-bored Works for Sheet Piles Installation for Subsequent ELS at CCSTW
  - Repair Works for Existing Sludge Ramp
  - Excavation and Lateral Support (ELS) at CCSTW
  - Mechanical Installation Works of Pak She Sewage Pumping Station
- A.5 The major environmental impacts brought by the above construction works include:
  - Construction dust and noise generation from construction works and piling works
  - Wastewater generated from construction activities
  - Waste generation from the construction activities
- A.6 The key environmental mitigation measures implemented for the Project in this reporting period associated with the above construction works include:
  - Dust suppression by regular wetting and water spraying for construction works
  - Reduction of noise from equipment and machinery on-site
  - Mitigation measures preventing seepage of muddy water
  - Sorting and storage of general refuse and construction waste
- A.7 Five (5) sessions of air monitoring were carried out at all designated monitoring locations. No exceedance of Action or Limit Level was recorded.
- A.8 Four (4) sessions of noise monitoring were carried out at all designated monitoring locations. No exceedance of Action or Limit Level was recorded.
- A.9 Results of the monitoring for air quality and airborne noise are given in **Table A** and **Table B** as follows:

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

#### Table A – Monitoring Results (Dust)

	Dust in μg/m³			
Location	Average		Range	
	TSP-1hr	TSP-24hr	TSP-1hr	TSP-24hr
A1a	82	88	68 - 91	40 - 131
A2a	69	86	61 - 77	42 - 138

#### Table B - Monitoring Results (Noise)

	Noise in dB(A)		
Location	Average	Range	
	L <sub>eq (30 min)</sub> (7:00-19:00)	L <sub>eq (30 min)</sub> (7:00-19:00)	
N2a	72.7	70.0 - 74.4	
N3a	72.9	71.7 - 74.4	

s: +3 dB(A) free-field corrections have been made to N3a.

- A.10 According to Section 4.3.3 of the EM&A Manual, Site inspection shall be carried out by the ET and attentions shall be paid to the mitigation measures recommended for water pollution control. Weekly site inspections were carried out and no non-compliance was spotted during the reporting month.
- A.11 Waste management mitigation measures were properly implemented in the reporting period.
- A.12 For cultural heritage impact, as this Project does not involve proposed sewers works, according to Section 6.1.5 of the EM&A Manual, no EM&A requirement is considered necessary during the construction and operational phase of upgrading of Cheung Chau STW and Pak She SPS.
- A.13 The recommended landscape and visual mitigation measures were properly implemented in the reporting period.
- A.14 Weekly site inspection of the construction work by ET were carried out on 07, 14, 21 and 27 February 2023.
- A.15 No environmental complaint was received during the reporting period.
- A.16 No notification of summons or prosecution was received in the reporting period.
- A.17 A map of the construction site and monitoring locations are shown in <u>Appendix A</u>.
- A.18 The summary of permit / licences for this Project is presented in **Table C** below:

#### Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023

Nature	Number	Issue Date	Expiry Date
Environmental Permit	EP-488/2014/A	13/05/2021	N/A
Notification pursuant to	462303	26/11/2020	N/A
Air Pollution Control			
(Construction Dust)			
Regulation			
Waste Disposal Billing	7039094	7/12/2020	N/A
Account			
Permit issued under the	EP/MD/23-096	11/02/2023	10/03/2023
Dumping At Sea			
Ordinance			
Waste Disposal (Vessel)	7040870	28/12/2022	10/04/2023
Billing Account			
Chemical Waste	5213-920-B2500-	31/12/2020	N/A
Producer	05		
Effluent Discharge	WT00038597-	20/08/2021	31/08/2026
Licence under Water	2021		
Pollution Control			
Ordinance			

## Table C – Summary of Permit / Licences

#### **1.** INTRODUCTION

#### **1.1. BACKGROUND**

- 1.1.1. Drainage Services Department (DSD) has contracted Build King Civil Engineering Limited (BK) to carry out the Outlying Islands Sewerage Stage 2 Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities under Contract No. DC/2019/07.
- 1.1.2. Acuity Sustainability Consulting Limited (ASCL) is commissioned by BK to undertake the Environmental Team (ET) services as required and/or implied, both explicitly and implicitly, in the Environmental Permit (EP), Environmental Impact Assessment Report (EIA Report) (Register No. AEIAR-181/2013) and Environmental Monitoring and Audit Manual (EM&A Manual) for the Project; and to carry out the Environmental Monitoring and Audit (EM&A) programme in fulfillment of the EIA Report's EM&A requirements under Agreement No. CE 15/2010 (DS).


#### **1.2. PROJECT DESCRIPTION**

- 1.2.1. The purpose of the Project is to upgrade the sewerage collection, treatment and disposal facilities in Cheung Chau in order to cater for the projected ultimate population and planned developments in Cheung Chau to meet the increased demand and to achieve more stringent effluent quality standards. The key elements of the proposed works for the Project will include as follows:
  - Expansion of the sewage treatment capacity and upgrading of the treatment level of the existing Cheung Chau Sewage Treatment Works (Cheung Chau STW) to secondary treatment level; and
  - Expansion of the pumping capacity of the existing Pak She Sewage Pumping Station (Pak She SPS).

#### **1.3. PROJECT ORGANISATION STRUCTURE**

1.3.1. The Project organization structure is presented in **Figure 1.1**.





Party	Role	Contact	Phone No.
		Person	
Drainage Services Department	Project Proponent	C.K. NG	2594 7264
HKSAR (DSD)			
Supervisor / Supervisor's	Resident Engineer	Dennis Cheung	2675 3910
Representative		_	
(Atkins China Limited)			
Environmental Team	Environmental Team	Kevin Li	2698 6833
(Acuity Sustainability	Leader		
Consulting Limited)			
Independent Environmental	Independent	Liz Lo	2828 5751
Checker	Environmental		
(Mott Macdonald Hong Kong	Checker		
Limited)			
Contractor	Site Agent	Alvin Lei	6123 8136
(Build King Construction			
Limited)	<b>Environmental Officer</b>	Sunny Sung	9517 4340

#### **1.4. SUMMARY OF CONSTRUCTION WORKS**

1.4.1. Details of the major construction activities undertaken in this and the next reporting periods are shown as below. The construction programme is presented in **Appendix B**.

Key activities carried out in this reporting period for the Project included the followings:

- Trial pit and ground investigation
- Smart sewage monitoring
- Pre-bored Works for Sheet Piles Installation for Subsequent ELS at CCSTW
- Repair Works for Existing Sludge Ramp
- Excavation and Lateral Support (ELS) at CCSTW
- Mechanical Installation Works of Pak She Sewage Pumping Station
- Mechanical Installation Works of Temporary Digestion System
- Construction of Superstructure of LV Main Switch Room and Transformer Room at CCSTW
- Construction of Sludge Digester Building
- Internal Finishing

Key activities to be carried out in the next reporting period for the Project included the followings:

- Trial pit and ground investigation
- Smart sewage monitoring
- Pre-bored Works for Sheet Piles Installation for Subsequent ELS at CCSTW
- Repair Works for Existing Sludge Ramp
- Excavation and Lateral Support (ELS) at CCSTW
- Mechanical Installation Works of Pak She Sewage Pumping Station
- Mechanical Installation Works of Temporary Digestion System
- Construction of Superstructure of LV Main Switch Room and Transformer Room at CCSTW
- Construction of Sludge Digester Building
- Internal Finishing

### **1.5.** PURPOSE OF THE REPORT

- 1.5.1. According to the EM&A Manual for the Project, monitoring for air quality and noise should be conducted throughout the construction period of the Project.
- 1.5.2. The EM&A requirements for environmental monitoring are set out in the EM&A Manual. Environmental aspect of construction noise and air quality were identified as the key issues requiring implementation of monitoring programme during the construction phase of the Project.
- 1.5.3. This report is summarizing the monitoring results and audit findings of the EM&A programme during the reporting period from 1 February to 28 February 2023.

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

#### 2. AIR QUALITY

#### **2.1. AIR QUALITY PARAMETERS**

- 2.1.1. The air quality parameters to be monitored includes:
  - 24-hour TSP;
  - 1-hour TSP; and

#### **2.2. MONITORING CRITERIA**

- 2.2.1. Dust monitoring was carried out at the designated monitoring location at least once in every six-days to obtain 24-hour TSP samples. One-hour TSP sampling shall also be done at least 3 times in every six-days while the highest dust impact occurs.
- 2.2.2. Before commencing the impact monitoring, the ET Leader shall inform the IEC of the impact monitoring programme such that the IEC can conduct on-site audit to ensure accuracy of the impact monitoring results.
- 2.2.3. In case of non-compliance with the air quality criteria, additional monitoring as specified in the Action Plan shall be conducted within 24 hours after the result is obtained. This additional monitoring shall be continued until the excessive dust emission or the deterioration in air quality is rectified.

#### 2.3. MONITORING REQUIREMENTS AND EQUIPMENT

- 2.3.1. 1-hour and 24-hour TSP levels were measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the United States Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 2.3.2. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
  - (i)  $0.6 1.7 \text{ m}^3$  per minute adjustable flow range;
  - (ii) equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
  - (iii) installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;
  - (iv) capable of providing a minimum exposed area of 406 cm<sup>2</sup>;
  - (v) flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
  - (vi) equipped with a shelter to protect the filter and sampler;
  - (vii) incorporated with an electronic mass flow rate controller or other equivalent devices;
  - (viii) equipped with a flow recorder for continuous monitoring;
  - (ix) provided with a peaked roof inlet;
  - (x) incorporated with a manometer;
  - (xi) able to hold and seal the filter paper to the sampler housing at horizontal position;
  - (xii) easily changeable filter; and

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

(xiii) capable of operating continuously for a 24-hour period.

- 2.3.3. The ET is responsible for provision of the monitoring equipment. They shall ensure that sufficient number of HVSs with an appropriate calibration kit is available for carrying out the impact monitoring, and ad hoc monitoring. The HVSs shall be equipped with an electronic mass flow controller and be calibrated against a traceable standard at regular intervals. All the equipment, calibration kit, filter papers, etc., shall be clearly labelled.
- 2.3.4. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognised primary standard and be calibrated annually. The concerned parties such as ER shall properly document the calibration data for future reference. All the data shall be converted into standard temperature and pressure condition.
- 2.3.5. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, he shall submit sufficient information to the ER to prove that the instrument is capable of achieving a comparable result to the HVS. The instrument shall also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method.

#### Laboratory Measurement / Analysis

- 2.3.6. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory shall be HOKLAS accredited.
- 2.3.7. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling
- 2.3.8. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity-controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 2.3.9. 1-hour TSP levels and 24-hour TSP had been measured with direct reading dust meters and High Volume Samplers respectively. The details of equipment used for monitoring are listed in **Table 2.1**, and the calibration certificates are presented in **Appendix C**.

Equipment	Model	Serial Number
Portable dust meter – 1-hour TSP	SIBATA Digital Dust Indicator (Model: LD-5R)	761173 992821
High Volume Samplers –	Tisch TE-5170X High Volume	1048
24- hour TSP	Air Sampler	1085
Calibrator Kit	Tisch TE-5025A Calibration	3465
	Kit	

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

#### **2.4. MONITORING LOCATIONS**

- 2.4.1. The ET agreed with the ER and the IEC on the position of the HVS for the installation of the monitoring equipment. When positioning the samplers, the following points were noted:
  - (i) a horizontal platform with appropriate support to secure the samplers against gusty wind shall be provided;
  - (ii) no two samplers shall be placed less than 2 meters apart;
  - (iii) the distance between the sampler and an obstacle, such as buildings, must be at least twice the height that the obstacle protrudes above the sampler;
  - (iv) a minimum of 2 meters of separation from walls, parapets and penthouses is required for rooftop samplers;
  - (v) a minimum of 2 meters separation from any supporting structure, measured horizontally is required;
  - (vi) no furnace or incinerator flue is nearby;
  - (vii) airflow around the sampler is unrestricted;
  - (viii) the sampler is more than 20 meters from the dripline;
  - (ix) any wire fence and gate, to protect the sampler, shall not cause any obstruction during monitoring
  - (x) permission must be obtained to set up the samplers and to obtain access to the monitoring stations; and
  - (xi) a secured supply of electricity is needed to operate the samplers.
- 2.4.2. The proposed dust monitoring station is presented in **Table 2.2** and the respective locations are shown in Figure 2.1 of the EM&A Manual.

Table 2.2 Proposed Dust Monitoring Stations
---

ID No.	Location	Nature of Use	Remarks
A1	Cheung King House, Cheung Kwai Estate	Residential	Specified in the EM&A Manual but proposed to change location
A1a	The admin building inside the construction site	Institutional	Proposed alternative location to replace A1
A2	Cheung Chau Slaughter House	Slaughter house	Specified in the EM&A Manual but proposed to change location
A2a	The existing outfall pumping station inside the construction site	Institutional	Proposed alternative location to replace A2

- **2.4.3.** As secured electricity supply was not able to be provided at Monitoring Station A1, Monitoring Station A1a was then proposed. The proposed Monitoring Station A1a is the Admin Building inside the construction site. It is located at a similar direction as A1 from the construction site, but much closer to any major dust emission source than A1.
- **2.4.4.** Monitoring Station A2 is now abandoned, only limited access can be granted and power supply cannot be guaranteed which may not feasible to be a monitoring location. An alternative location A2a, which is the existing outfall pumping station Building inside the construction site. Location A2a is about 30 meter away from the Cheung Chau slaughter

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

house and closer to the dust emission source.

2.4.5. The proposed alternative monitoring locations meet the guidelines and requirements specified in Section 2.4.1 and 2.4.2 of the EM&A Manual. **Table 2.3** shows the photographs of the air monitoring locations.





 Table 2.3 Photo of Proposed HVS Position at Dust Monitoring Stations

#### Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023



Because Monitoring Station A2 is now abandoned, only limited access can be granted and power supply cannot be guarunteed which may not feasible to be a monitoring location.



#### **2.5. RESULTS AND ANALYSIS**

2.5.1. The 1-hour TSP and 24-hour TSP measurement data are shown in <u>Appendix D</u> and summarized in **Table 2.4** and **Table 2.5** respectively.

Table 2.4	Summary of 1-hour TSP Monitoring Results
-----------	--

Monitoring Location	Average(µg/m3)	Range(µg/m3)
A1a	82	68 - 91
A2a	69	61 - 77

#### Table 2.5Summary of 24-hour TSP Monitoring Results

Monitoring Location	Average(µg/m3)	Range(µg/m3)
A1a	88	40 - 131
A2a	86	42 - 138

#### **2.6. Environmental Quality Performance Limits**

2.6.1. The baseline monitoring results formed the basis for determining the air quality criteria for the impact monitoring. The ET shall compare the impact monitoring results with air quality criteria set up for 24-hour TSP and 1-hour TSP. **Table 2.6** shows the air quality criteria, namely Action and Limit levels to be used.

Parameters	Action Level	Limit Level
1-hour TSP Level	For baseline level $\leq 200 \ \mu g/m^3$ AL = (BL * 1.3 + LL)/2	260 μg/m <sup>3</sup>
in μg/m³	<u>For baseline level &gt; 200 μg/m<sup>3</sup></u> AL = LL	
24-hour TSP Level in	$\frac{\text{For baseline level} \le 384 \ \mu\text{g/m}^3}{\text{AL} = (\text{BL} * 1.3 + \text{LL})/2}$	500 μg/m <sup>3</sup>
µg/m³	<u>For baseline level &gt; 384 μg/m³</u> AL = LL	

#### Table 2.6 Action / Limit Levels for Air Quality

2.6.2. The derived Action/Limit Levels are presented in **Table 2.7**.

#### Table 2.7 Derived Action / Limit Levels for Air Quality

Parameters	Monitoring Location	<b>Action Level</b> µg/m <sup>3</sup>	<b>Limit Level</b> µg/m <sup>3</sup>
1-hour TSP Level	A1a	151	260
in µg/m <sup>3</sup>	A2a	154	
24-hour TSP Level in	A1a	270	500
μg/m <sup>3</sup>	A2a	271	

#### **2.7. EVENT AND ACTION PLAN**

2.7.1. Should non-compliance of the air quality criteria occur, actions in accordance with the Action Plan in **Table 2.8** shall be carried out.

## Table 2.8 Event and Action Plan for Air Quality (Construction Dust)

EVENT	ACTION PLAN FOR CONSTRUCTION DUST			
EVENI	ET	IEC	ER	CONTRACTOR
		ACTION LEVEL		
Exceedance for one sample	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC and ER;</li> <li>Repeat measurement to confirm finding; and</li> <li>Increase monitoring frequency to daily.</li> </ol>	<ol> <li>Check monitoring data submitted by ET; and</li> <li>Check Contractor's working method.</li> </ol>	1. Notify Contractor.	<ol> <li>Rectify any unacceptable practice; and</li> <li>Amend working methods if appropriate.</li> </ol>
Exceedance for two or more consecutive samples	<ol> <li>Identify source;</li> <li>Inform IEC and ER;</li> <li>Advise the ER on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and ER; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures; and</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor; and</li> <li>Ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Submit proposals for remedial to IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>

#### **3.** Noise

#### **3.1. MONITORING CRITERIA**

- 3.1.1. Impact monitoring was conducted once a week between 07:00-19:00 hours on normal weekdays.
- 3.1.2. **Table 3.1** summarizes the monitoring parameters, frequency and duration of the noise monitoring.

#### Table 3.1 Noise Monitoring Parameters, Time, Frequency and Duration

Time	Duration	Interval	Parameters
Daytime: 0700-1900 hrs	Once per week	Continuously in $L_{eq 5min}/L_{eq 30min}$ (average of 6 consecutive $L_{eq}$ 5min)	L <sub>eq 5min</sub> , L <sub>eq 30min</sub> , L <sub>10</sub> & L <sub>90</sub>

#### **3.2. MONITORING REQUIREMENTS AND EQUIPMENT**

- 3.2.1. Sound level meters and calibrators shall comply with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specification as referred to in the Technical Memorandum (TM) issued under the Noise Control Ordinance.
- 3.2.2. Sound level meters were calibrated using a portable calibrator prior to and following each noise measurement. Where the difference between the calibration levels is greater than 1.0 dB(A), the measurement shall be repeated. Calibrated hand-held anemometers were supplied for the measurement of wind speeds during noise monitoring periods.
- 3.2.3. Noise measurements should not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.2.4. The details of equipment used for impact monitoring are listed in **Table 3.2**, and the calibration certificates are presented in <u>Appendix E</u>.

Equipment	Model	Serial Number
Sound Level Meter	SVANTEK 971	C119577
Acoustic Calibrator	Rion NC-75	34724244

Table 3.2 Equipment Used for Noise Monitoring

#### **3.3. MONITORING LOCATION**

3.3.1. According to the environmental findings detailed in the EIA report, the designated locations for the construction noise monitoring are listed in **Table 3.3** and shown in Figure 3.1 – 3.8 of the EM&A Manual.


The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Table 3.3 Noise Monitoring Stations for Noise Monitoring

ID No.	Location	Nature of Uses	Remarks	Façade/Free- field
N2	Cheung King House, Cheung Kwai Estate	Residential	Specified in the EM&A Manual but proposed to change location	Façade
N2a	Admin Building inside the Construction Site	Institutional	Proposed alternative location to replace N2	Façade
N3	No. 1A Pak She Second Lane	Residential	Specified in the EM&A Manual but proposed to change location	Free-field
N3a	Cheung Chau Fire Station	Fire Station	Proposed alternative location to replace N3	Free-field

- 3.3.2. For this Contract, only N2 and N3 need to be monitored since all the other monitoring stations specified in the EM&A Manual are for sewers works but this Contract does not include sewers works.
- 3.3.3. The proposed Monitoring Station N2a is the Admin Building inside the construction site. It is located at a similar direction as N2 from the construction site, but much closer to any major noise emission source than N2.
- 3.3.4. According to Figure 3.3 of the EM&A Manual, Location N3 is placed in front of a restaurant on Ping Chong Road. It may pose potential danger to pedestrians, cyclists, drivers and the equipment. A proposed monitoring location N3a, which is about 5 m away from the original monitoring location. N3a is at the corner of the Cheung Chau Fire Station. This location is more safe and meets the guidelines and requirements specified in Secion 3.4.1 and 3.4.2 of the EM&A Manual.
- 3.3.5. The monitoring locations should normally be made at a point 1m from the exterior of the NSRs building façade and be at a position 1.2m above the ground. **Table 3.4** showed photographs and indications of the proposed position of sound level meters to be placed for the baseline and impact monitoring.

#### Table 3.4 Photo of Proposed Sound Level Meter Position at Noise Monitoring Stations



According to Figure 3.3 of the EM&A Manual, Location N3 is placed in front of a restaurant on Ping Chong Road. It may pose potential danger to pedestrians, cyclists, drivers and the equipment.

19

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

#### Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023

ID	Sound Level Meter Position	Direction of Photo
N3a		en e

#### **3.4. RESULTS AND ANALYSIS**

3.4.1. The noise monitoring was carried out in February 2023. The measurement data are shown in <u>Appendix F</u> and summarized in **Tables 3.5**.

Monitoring Location	Time Period	Average[dB(A))	Range[dB(A))
N2a	Daytime (0700-1900)	72.7	70.0 - 74.4
N3a	Daytime (0700-1900)	72.9	71.7 - 74.4

#### Table 3.5 Summary of Noise Monitoring Results

s: +3 dB(A) free-field corrections have been made to the data of N3a.

#### **3.5. Environmental Quality Performance Limits**

3.5.1. The Action and Limit levels for construction noise are shown in **Table 3.6**. All NSRs identified in the Project are classified with an Area Sensitivity Rating (ASR) A in accordance with the Technical Memorandum on Noise from Construction Work Other Than Percussive Piling.

#### Table 3.6Action / Limit Levels for Construction Noise

Time Period	Action	Limit
07:00-19:00 hours on normal weekdays;	When one or more documented complaints are received	75dB(A)

#### **3.6.** EVENT AND ACTION PLAN

3.6.1. Should non-compliance of the noise monitoring criteria occur, actions in accordance with the Action Plan in **Table 3.7** shall be carried out.

Event	ET	IEC	ER	CONTRACTOR
Action Level	<ol> <li>Notify ER, IEC and Contractor;</li> <li>Carry out investigation;</li> <li>Report the results of investigation to the IEC, ER and Contractor;</li> <li>Discuss with the IEC and contractor and formulate remedial measures; and</li> <li>Increase monitoring frequency to check the effectiveness of mitigation measures.</li> </ol>	<ol> <li>Review the investigation results submitted by the ET;</li> <li>Review the proposed remedial measures by the Contractor and advise the ER accordingly; and</li> <li>Advise the ER on the effectiveness of the proposed remedial measures.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; and</li> <li>Supervise the implementation of remedial measures.</li> </ol>	<ol> <li>Submit noise mitigation proposals to IEC and ER; and</li> <li>Implement noise mitigation proposals.</li> </ol>
Limit Level	<ol> <li>Notify IEC, ER, EPD &amp; Contractor;</li> <li>Identify source and investigate the cause of exceedance;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Discuss with the IEC, Contractor and ER on remedial measures required;</li> <li>Assess the effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and</li> <li>If exceedance stops, cease additional monitoring.</li> </ol>	<ol> <li>Discuss amongst ET, ER and Contractor on the potential remedial actions; and</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.</li> </ol>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the EIC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Supervise the implementation of remedial measures; and</li> <li>If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.</li> </ol>	<ol> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC and ER within 3 working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Submit further proposal if problem still not under control; and</li> <li>Stop the relevant portion of works as determined by ER, until the exceedance is abated.</li> </ol>

#### Table 3.7Event and Action Plan for Construction Noise

#### 4. WATER QUALITY

- 4.1. As suggested in Section 4.3 of the EM&A Manual, regular site audit was carried out to ensure that the recommended mitigation measures were properly implemented during the construction phase of upgrading of Cheung Chau STW and Pak She SPS. Site audit included site inspections and compliance audits were conducted in the reporting period.
- 4.2. Site inspection was carried out by the ET on 07, 14, 21 and 27 February 2023. No major deficiency was observed and the implementation of recommended for water pollution control was considered satisfactory.
- 4.3. Compliance audits were undertaken that a valid discharge license was issued by EPD on 20 August 2021. The Contractor was reminded to make sure any effluent discharge from construction activities of the Project site should meet the requirements stipulated in the discharge license and monitoring of the treated effluent quality from the Works Areas should be carried out in accordance with the Water Pollution Control Ordinance license that is under the ambit of the relevant regional EPD office.
- 4.4. According to the Specific Conditions B2 in Part B of the discharge licence issued under WPCO, a sample of discharge was taken on 7 February 2023 for testing. The quality of the discharge compliance with the requirements of the discharge licence.

### 5. WASTE MANAGEMENT

5.1. The waste generated from this Project includes inert construction and demolition (C&D) materials, and non-inert C&D materials. Non-inert C&D materials are made up of general refuse, vegetative wastes and recyclable wastes such as plastics and paper/cardboard packaging waste. Steel materials generated from the project are also grouped into non-inert C&D materials as the materials were not disposed of with other inert C&D materials. With reference to relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are presented in **Table 5.1**.



Name of Department : Drainage Services Department	Contract No./ Work Order No. :	DC/2019/07
	Project Title:	Outlying Islands Sewerage Stage 2 – Upgrading of Cheung Chau Sewage Treatment and Disposal Facilities
	Contractor:	Build King Civil Engineering Limited
	Trip Ticket Account (Main Account):	7039094
	Trip Ticket Account (Vessel Account)	7040870

 Table 5.1 Monthly Summary Waste Flow Table for 2023 (in Weight)

(All quantities s	hall be rounded off to	3 decimal places)								updated on:	03-Oct-2022
		Actual Quan	titics of Inert C&D Mater	als Generated / Imported	l (in '000 kg)			Actual Quantities	of Other C&D Materials /	Wastes Generated	
Month	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects		Imported C&D Material		Paper/ Cardboard Packaging (f)	Plastic (g) (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste (h)	Others (i) (e.g. General Refuse etc.)
	[a+b+c+d+c+f+g+h+i)	(a)	(b)	(c)	(d)		(c) (in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
Jan-2023	6752.4100	0.0000	0.0000	0.0000	6745.3900	0.0000	0.0000	0.0000	0.0000	0.0000	7.0200
Feb-2023	2032.0500	0.0000	0.0000	0.0000	2028.0000	0.0000	0.0000	0.0000	0.0000	0.0000	4.0500
Mar-2023											
Apr-2023											
May-2023											
Jun-2023											
Half-year total	8784.4600	0.0000	0.0000	0.0000	8773.3900	0.0000	0.0000	0.0000	0.0000	0.0000	11.0700
Jul-2023											
Aug-2023											
Sep-2023											
Oct-2023											
Nov-2023											
Dec-2023											
Yearly Total	8784.4600	0.0000	0.0000	0.0000	8773.3900	0.0000	0.0000	0.0000	0.0000	0.0000	11.0700

		Actual Quan	tities of Inert C&D Mater	ials Generated / Imported	l (in '000 kg)			Actual Quantities	of Other C&D Materials /	Wastes Generated	
Year	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers: plastic sheets/ fourns from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d+e+f+g+h+i)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)
2020	0.0000	0.0000	0.0000	0.0000	0.000	0.0000	0.0000	0.000	0.000	0.0000	0.0000
2021	858.3600	0.0000	0.0000	0.0000	786.3000	0.0000	0.0000	0.0000	0.0000	0.0000	72.0600
2022	13440.7200	0.0000	0.0000	0.0000	13391.3700	0.0000	0.0000	0.0000	0.0000	0.0000	49.3500
2023	8784.4600	0.0000	0.0000	0.0000	8773.3900	0.0000	0.0000	0.0000	0.0000	0.0000	11.0700
2024											
2025											
2026											
Total	23083.5400	0.0000	0.0000	0.0000	22951.0600	0.0000	0.0000	0.0000	0.0000	0.0000	132.4800

Remark:

1) Density of C&D material to be	2	metric ton/m3	3) Density of Chemical Waste to be
2) Density of General Refuse to be	1.6	metric ton/m3	

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Sites.

(2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(3) The summary table shall be submitted to the Project Manager monthly together with the Waste Flow Table for

review and monitoring in accordance with the PS Clause 25.20(8)

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

0.88

metric ton/m3

#### 6. LANDSCAPE & VISUAL

- 6.1. The EIA Report has recommended landscape and visual mitigation measures to be undertaken during construction and operational phases of the upgrading of Cheung Chau STW under this Project. The implementation and maintenance of landscape mitigation measures were checked to ensure that they are fully realised and that potential conflicts between the proposed landscape measures and any other project works and without compromise to the intention of the mitigation measures.
- 6.2. Regular audits were carried out to ensure all the recommended landscape and visual mitigation measures were effectively implemented.
- 6.3. The EM&A Manual proposed mitigation measures were checked on a regular basis to ensure compliance with the intended aims of the EIA.

#### **7. SITE INSPECTION AUDIT**

- 7.1. Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, site inspections were carried out on 07, 14, 21 and 27 February 2023. A joint site inspection with IEC was carried out on 27 February 2023.
- 7.2. Environmental deficiencies were observed during weekly site inspection. Key observations during the site inspections and during the reporting period are summarized in **Table 7.1**.

Date	Environmental Observations	Follow-up Status	Reminders
7 February 2023	NIL	NIL	<ol> <li>After finishing the maintenance of the wet-sep, sediment around the wet- sep should also be cleaned up.</li> <li>Dusty materials on road should be cleaned after drilling works activities.</li> </ol>
14 February 2023	<ol> <li>Sandbag should be placed around gully to avoid flowing muddy water into storm drain.</li> <li>Stone breaker should be put on tarpaulin when not in use,</li> </ol>	<ol> <li>Sandbag was provided surrounding the gully.</li> <li>Stone breaker was removed.</li> </ol>	If dusty condition appears during excavation in any work activities, water spray should be applied to minimizes dust material.

#### Table 7.1 Site Observations

The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities

19 <sup>th</sup> EM&A Report –	February 2023	Å	
Date	Environmental	Follow-up Status	Reminders
	Observations		
21 February 2023	NIL	NIL	Sandbag should be provided surrounding the drainage.
27 February 2023	<ol> <li>An EP copy should be provided at the entrance of the site.</li> <li>At SHT location, sandbags or other mitigation measures should be constructed to avoid seepage of muddy water in rainy days.</li> <li>Water spraying should be applied for dusty operation to avoid dust nuisance.</li> </ol>	<ol> <li>EP was provided at the entrance.</li> <li>Sandbag was provided.</li> <li>Watering was conducted frequently.</li> </ol>	NIL


7.3. According to the EIA Study Report, Environmental Permit, contract documents and EM&A Manual, the mitigation measures detailed in the documents should be implemented as much as practical during the reporting period. An updated Implementation Status of Environmental Mitigation Measures (EMIS) is provided in Appendix G.

# **8.** CONCLUSION

- 8.1. This is the 19<sup>th</sup> Monthly EM&A Report for the Project which summarizes the key findings of the programme during the reporting period from 1 February to 28 February 2023, in accordance with the EM&A Manual and the requirement under EP-488/2014/A.
- Five (5) sessions of air and four (4) sessions of noise monitoring were carried out at the 8.2. monitoring locations sited at Cheung Chau in the reporting month.
- 8.3. Site audits were conducted as mitigation measures recommended for water pollution control and landscape and visual impact monitoring in the reporting period. Proper mitigation measures were implemented.
- 8.4. Weekly environmental site inspections were conducted during the reporting period. Only minor deficiencies were observed during site inspections. The environmental performance of the project was therefore considered satisfactory.
- 8.5. No exceedance of Action or Limit Level was recorded in the reporting period.
- 8.6. No environmental complaint was received in the reporting period.
- 8.7. No notification of summons or prosecution was received during the reporting period.


# APPENDIX A Location Plan and Noise and Dust Monitoring Stations

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023



The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023



# APPENDIX B Construction Programme



ty ID	Activity Name	Ori, Dur (d)	TRA (d)	Time Elag sed %	Actual Workdome %	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev.20)	Early Finish (Rev. 20)	Total Ane Flort Acti	nded ities DJF	2021	ASONDJ	20 हजयतः	มพุธุสุพว	JEMAN	JASON	AMILO	2024 MJJA	NUM	MUJASON	। जनजन्म	JJ ASON
UTLYING ISI	ANDS SEWERAGE STAGE2 - UPGRADING OF CHEUNG CHAU SEW	AGE TRE	ATM	34.32%		27-Nov-20		27-Nov-20 A	01-Jan-27	31-Dec-22	01-Jan-27	27-Nov-20	01-Jan-27	0													
EYDATES				100%		27-N##-20		27-Nov-20 A	28-Jan-26	28-Jan-26	28-Jan-28		07-Jan-26	0												Γ Ι Ι	
C.KD.1010	Contract Starting Date	0	0	100%	100%	27-Nov-20		27-Nov-20 A	28-Jan-26*		28-Jan-26	27-Nov-20	07-Jan-26	0		nv-20 A		1									
C.KD.1020	Contract Completion Dale	0	0	100%	0%	27.Mmr.20	03-Jun-21	27-Nov-20 A	28-Jan-29* 08-Jan-21 A		20-J31-20	27-Nov-20	03-Jun-21	0				1									
CCESS DATE	Portion A. B. C. D. E. F and Works Area WA1	D	D	100%	100%	27-Nev-20	V. V	27-Nov-20 A				27-Nov-20			27-N	A 05-40									11		
C.KD.1030a	Warks Area WA2	0	0	100%	100%	27-Nov-20		27-Nov-20 A				27-Nov-20			27-N	-20 A											11
C.KD.1040	Warks Area WA3	0	0	100%	103%	03-Jun-21		03-Jun-21 A				03-Jun-21				\$ 0	3-Jun-21 A										
LANNED CO	MPLETION DATES			39.09%		29-May-21	-	29-May-21 A		22-Feb-23	06-Nov-25	29-May-21	16-Oct-25 29-May-21	0		*											
DC.KD,1050	Planned Completion of Section 1 (Actual Common common Date on 27 Nov 2020)	0	0	100%	100%		29-May-21		29-May-21 A 22-Feb-23*		22-Feb-23		29-May-21 24-Mar-73	0		0				1.							
C.KD.1060	Planned Completion of Section 2 (Autual Commencement Date on 29 May 2021) Planned Completion of Section 3 (Autual Commencement Date on 29 May 2021)	0	0	0%	0%				03-Way-25*		03-May-25		08-Apr-25	0		11		1	1						•		
C.KD.1090	Planned Completion of Section 4 (Actual Commencement Date on 29 May 2021) Planned Completion of Section 4 (Actual Commencement Date on 29 May 2021)	0	0	0%	0%				06-Nov-25*		05-Nov-25		16-Oct-25	0											*		
ONTRACT SI	ECTIONAL COMPLETION DATES			81.18%	100	29-May-21	A DECISION OF	29-May-21 A	28-Jan-26	03-May-25	28-Jan-28	28-Feb-22	07-Jan-26	0		17		1			11					7	1
DC.KD.1230	Contract Sectional Completion Date of Section 1 (Actual Commencement Date on 27 Nov 2020)	0	0	100%	100%		29-May-21		29-May-21 A		_		28-Feb-22			•		•									
DC.KD.1250	Contract Sectional Completion Date of Section 2 (Actual Common common Date on 29 May 2021)	0	0	100%	100%		28-Dec-22		28-Dec-22 A 03-May-25*		03-May-25		05-Dec-22 08-Apr-25	0		11		1	°								
C.KD.1260 C.KD.1270	Contract Sectional Completion Date of Section 3 (Actual Commencement Date on 29 May 2021) Contract Sectional Completion Date of Section 4 (Actual Commencement Date on 29 May 2021)	0	8	0%	0%		_		03-May-25* 28-Jan-26*		28-Jan-26		06-Apr-25 07-Jan-26			11					1 1						
ESIGN SUBN	Contract Sectional Completion Date of Section 4 (Actual Commencement Using on 29 Welly 2021) ISSION, PERMIT	U		67.03%	078	27-Nov-20		274(ov-20 A	20-005-25	11-Mar-24	06-Nov-25	27-Nov-20	25-Sep-25	17		+ +		-			++	-			++		
CKD 1090	Prenam/submission of Tomporary Disinase and Sewerage Management Plan to the Supervisor, DSDHI	106	0	100%	100%	27-Nov-20	12-Mar-21	27-Nov-20 A	12-Mar-21 A			27-Nov-20	12-Mar-21														
C.KD.1100	Consultation/approval of Temporary Drainage and Seworage Management Plan by the Supervisor, DSD/		0	100%	100%	13-Mar-21	11-May-21	13-Mar-21 A	11-May-21 A			13-Mar-21	11-May-21			-									TT		
IC.KD.1110	Application/approval of MDN & seeking Marine Dap/s approval for loading/unloading at passage area ne	170	0	100%	108%	27-Nov-20	15-May-21	27-Nov-20 A	15-May-21 A			27-Nov-20	15-May-21								1						
IC.KD.1120	Application/approval of TTMS and CNP for right works by relevant authorities	170	0	100%	100%	27-Nov-20	15-May-21	27-Nov-20 A	15-May-21 A			27-Nor-20 27-Nor-20	15-May-21 25-Apr-21				1	1									
IC.KD.1130	Application/approval of permits or other statutory submissions by relevant authonities/parties	150 30	0	100%	108%	27-Nov-20 27-Nov-20	25-Apr-21 26-De>-20	27-Nov-20 A 27-Nov-20 A	25-Apr-21 A 26-Dec-20 A			27-Nor-20 27-Nor-20	25-Apr-21 26-Dec-20			TI											
C.KD.1140	BIM Execution Plan Prenaration and submission of BM's CoBie/Asset data deliverables	30 50	0	100%	0%	27-0409-20	2000020	03-Jul-25		18-Sep-25	05-Nev-25	08-Jun-25	27-Jul-25	77		÷						1-1-				1	
C.KD.1169	Preparation and submission of fully coordinated as-built BIM model	25	0	0%	016			02-Aug-25	28-Aug-25	13-Oct-25	05-Nev-25	08-3.4-25	01-Aug-25	72		1 1							1		P		
C.KD.1170	Preparat an and submission of proposal of COBie/Asset information requirements	200	0	0%	0%			04-Apr-25	20-Oct-25	21-Apr-25	05-Nov-25	10-Mar-25	25-Sep-25	17		11		-									
C.KD.1180	Preparation and submission of Draft Safety Plan	14	0	100%	100%	27-Nov-20	10-Dec-20	27-Nov-20 A	10-Dec-20 A			27-Nov-20	10-Dec-20			11				11	1.1		1				11
C.KD.1190	Obtain comments on Draft Safety Plan	14	0	100%	100%	11-Dec-20	24-Dec-20	11-Dec-20 A	24-Dec-20 A			11-Dec-20	24-Dec-20 31-Dec-20		1												
C.KD.1200	Preparation and Submission of Safety Plan	7	0	100%	100%	25-Dec-28 27-Nay-28	31-Dec-20 17-Mar-21	25-Dpc-20 A 27-Nov-20 A	31-Dec-20 A 17-Mar-21 A			25-Dec-20 27-Nov-20	31-Dec-20 17-Mer-21					1									
C.KD.1210	Preparation and Submission of Tree Survey Report Obtain Discharge License by Client	111	0	100%	0%	21-1109-20	11-Mar-21	11-Mar-24	11-Mar-24	11-Mar-24	11-Mar-24	19-Feb-24	19-Feb-24	0		11						.1					
ECTION 1	Obtain Discharge License by Climit	11	0	100%	0.10	27-Nov-20	18-Nov-21	27-Nov-10 A	18-Nov-21 A	119901-29	TO ME LA	27-Nov-20	18-Nov-21	and the owner		+ +					11						
	ROPOSAL for ECI Stage 2			100%		27-Nov-20	18-Nov-21	27-Nov-10 A	18-Nov-21 A			27-Nov-20	18-Nov-21			1 1											
	losal for Preliminary Treatment System at CCSTW			100%		03-Jun-21	18-Nov-21	03-Jun-21 A	18-Nov-21 A			03-Jun-21	18-Nov-21			-	-	1									
DC.S1.1010	Preparation and approval of content page	10		100%	100%	03-Jun-21	12-Jun-21	03-Jun-21 A	12-Jun-21 A			03-Jun-21	12-Jun-21			14		1									
DC.S1.1020	Preparation of design report including design intention and list of design parameters / assumptions	25	0	100%	100%	13-Jun-21	07-Jul-21	13-Jun-21 A	07-Jul-21 A			13-Jun-21	07-Jul-21														1 1
DC.S1.1030	Preparation of process celevision and equipment sizing	25		100%	108%	08-Jul-21	01-Aug-21	08-Jul-21 A 02-Aug-21 A	01-Aug-21 A 21-Aug-21 A		_	08-Jul-21 02-Aug-21	01-Aug-21 21-Aug-21			11											11
DC.S1.1040	Preparation of general layout and equipment location plan	20	0	100%	100%	02-Aug-21 22-Aug-21	21-Aug-21 30-Aug-21	22-Aug-21 A	30-Aug-21 A			22-Aug-21	30-Aug-21			+	-			****		-				-	
DC.S1.1050	Preparation of control philosophy Preparation of remaining content of technical prosposal	19	0	100%	108%	31-Aug-21	18-Sep-21	31-Aug-21 A	18-Sep-21 A			31-Aug-21	18-Sep-21			11											
DC.S1.1070	Draft Submission	0	0	100%	105%		18-Sep-21		18-Sep-21 A				18-Sep-21			1 1	8										
DC.S1.1080	Draft Submission Comment and Approval	27	0	100%	105%	19-Sep-21	15-Oct-21	19-Sep-21 A	15-Ocl-21 A			19-Sep-21	15-Oct-21				1										
DC.S1.1090	Final Submission	34	0	100%	105%	16-Oc1-21	18-Nov-21	18-Oct-21 A	18-Nov-21 A			16-Oct-21	18-Nov-21			1											
	iosal for MBR System and MBR Building at CCSTW			100%		27-Nov-20 27-Nov-20	25-May-21 25-May-21	27-Nov-20 A 27-Nov-20 A	25-May-21 A 25-May-21 A			27-Nov-20	25-May-21 25-May-21			-				1							
E&M Submissio DC.S1.1110	Preparation and approval of content page	10	0	100%	100%	27-Nov-20	23-May-21 05-Dec-20	27-Nov-20 A	05-Dec-20 A			27-Nov-20	05-Dec-20													1	1 1
DC.S1.1110 DC.S1.1120	Preparation and approve to content page Preparation of design report including design intention and list of design parameters / assumptions	25	0	100%	100%	07-Dec-20	31-Dec-20	07-Dec-20 A	31-Dec-20 A			07-Dec-20	31-Dec-20			11											
DC.S1.1130	Preparation of process calculation and equipment aizing	25	0	100%	100%	01-Jan-21	25-Jan-21	01-Jan-21 A	25-Jan-21 A			01-Jan-21	25-Jan-21		-												
DC.S1.1140	Preparation of general layout and equipment location plan	20	0	100%	100%	26-Jan-21	14-Feb-21	26-Jan-21 A	14-Feb-21 A			26-Jan-21	14-Feb-21														
DC.81,1150	Preparation of control philosophy	9	0	100%	100%	15-Feb-21	23-Feb-21	15-Feb-21 A	23-Feb-21 A			15-Feb-21	23-Feb-21								1 1		11				
DC.S1.1160	Preparation of remaining content of technical prosposal	19	0	100%	100%	07-Mar-21	25-Mar-21 25-Mar-21	07-Mar-21 A	25-Mar-21 A 25-Mar-21 A			07-Mar-21	25-Mar-21 25-Mar-21					1									
DC.S1.1170	Draft Submission Draft Submission Comment and Approval	0 27	0	100%	100%	26-Mar-21	25-Mar-21 21-Apr-21	26-Mac-21 A	25-Mar-21 A 21-Apr-21 A			26-Mar-21	21-Apr-21			-		1			11		1			-	
DC.81.1180 DC.81.1190	East Submission Comment and Approval	34	0	100%	103%	22-Apr-21	25-May-21	22-Apr-21 A	25-May-21 A			22-Apr-21	25-May-21	-	11			1			11		1			1	
Civil and Structs	ral Submission	100		108%		23-Dec-20	29-Apr-21	23-Dec-20 A	28-Apr-21 A			23-Dec-20	29-Apr-21		-	-											
DC.S1.1680	Preparation of Design Report	54	0	105%	100%	23-Dec-20	14-Feb-21	23-Dec-20 A	14-Feb-21 A			23-Dec-20	14-Feb-21													1	11
DC.S1.1690	Preparation of BIM Nodeling	13	0	100%	100%	15-Feb-21	27-Feb-21	15-Feb-21 A	27-Feb-21 A		_	15-Feb-21	27-Feb-21														
DC.S1.1700	Submission of Draft Technical Proposal	0	0	100%	100%	28-Feb-21 28-Feb-21	28-Feb-21 28-Mar-21	28-Feb-21 A 28-Feb-21 A	28-Feb-21 A 26-Mar-21 A		_	28-Feb-21 28-Feb-21	28-Feb-21			-				-							
DC.S1.1710 DC.S1.1720	Draft Submission Comment and Approval Final Submission (With ICE Cartificata)	27 34	0	100%	100%	28-Feb-21 27-Mar-21	28-Mar-21 28-Apr-21	28-1 eb-21 A 27-Mar-21 A	26-Mar-21 A 29-Apr-21 A	-		28-Feb-21 27-Mar-21	29-Apr-21			•											11
DG.S1.1720 Technical Proj	Inal Sumassia (With IC: Cartineara) bosal for Sludge Treatment System at CCSTW		v	100%	100/3	27-Nov-20	25-May-21	27-Nov-20 A	25-May-21 A			27-Nov-20	25-May-21	100	-	+-	1	-									
DC.S1.1210	Preparation and approval of content page	10	0	100%	100%	27-Nov-20	08-Dec-20	27-Nov-20 A	05-Dec-20 A			27-Nov-20	05-Dec-70			11		-			11						
DC.S1.1220	Preparation of design report including design intention and list of design parameters / assumptions	25	0	100%	100%	07-Dec-20	31-Dec-20	07-Dec-20 A	31-Dec-20 A			07-Dec-20	31-Dec-20		1				ļ							-	
DC.S1.1230	Preparation of process calculation and equipment sizing	25	0	100%	100%	01-Jan-21	25-Jan-21	01-Jan-21 A	25-Jan-21 A		_	01-Jan-21	25-Jan-21		1.	-		1					1				11
DC.S1,1240	Preparetion of general layout and equipment location plan	20	0	100%	100%	26-Jan-21	14-Feb-21 23-Feb-21	26-Jan-21 A 15-Feb-21 A	14-Fob-21 A 23-Feb-21 A			26-Jan-21 15-Feb-21	14-Feb-21 23-Feb-21						11				11				11
DC.S1.1250	Preparation of control philosophy	9	0	100%	100%	15-Feb-21 07-Mar-21	23-Feb-21 25-Mar-21	15-Feb-21 A 67-Mar-21 A				15-Feb-21 07-Mar-21	23-Feb-21 25-Mar-21										11				11
DC.S1.1260	Preparation of remaining content of technical prosposal	10	U	103%	100%	07-0801-21	23-Mil-21	Wisnasz1 A	20-mar-21 A	1		Virmer21	27-mm-21		u	. 1	1	-	1.1	1					lai		
p,	imary Baseline		T	DC/204	9/07 00	I YING ISI A	ANDS SEWE	RAGE STA	GE2 - UPG	RADING	OF CHEUNG	CHAU SE	WAGE T	REATMEN	TAND	ISPO	SAL F	ACILI	TIES	-	Date	-	_	evision	Cheo	_	Approve
	tual Work			201201							REV. 21 (3								1992	-	31-Oct-22		Rev. 1		JL	CL	
10.00								REVISEL	FRUGR			Decen	NCI ZUZA	-/							30-Nov-2		Rev. 2	-	JL	CL	
R	emaining Work									(Page	1 of 10)									3	31-Dec-2	22	Rev. 2	1	JL	CL	
	5																										

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023



/ID	Activity Name	On. Dur (d)	TRA (d)	Time Elapsed %	Actual Workdome %	Actual Start	Actual Finish	Early Start	Early Finish Late Start	Late Finish	Early Start (Rev.20)	Early Finish (Rev.20)	Flast Activities DJF AMJJA CONDUCTION		2024	P ANJJASON	2026
DC.S1.1270	Draft Submission	0	0	100%	100%		25-Mar-21		25-Mar-21 A			25-Mar-21	8				
DC.S1.1280	Draft Submission Comment and Approval	27	0	100%	100%	26-Mar-21	21-Apr-21	28-Mar-21 A	21-Apt-21 A		26-Mar-21	21-Apr-21					
C.S1.1290	Final Submission	34	0	100%	100%	22-Apr-21	25-May-21	22-Apr-21 A 27-Nov-20 A	25-May-21 A 25-May-21 A		22-Apr-21 27-Nov-20	25-May-21 25-May-21					
	osal for Electrical Works at CCSTW	1		100%	100%	27-Nov-20 27-Nov-20	25-May-21 05-Dec-20	27-Nov-20 A	25-May-21 A 05-Dec-20 A		27-Nov-20	05-Dec-20					
C.S1.1310	Preparation and approval of content page Preparation of design report including design intention and list of design parameters / assumptions	10 25	0	103%	100%	07-Dec-20	31-Dec-20	07-Dec-20 A	31-Dec-20 A		07-Dec-20	31-Dan-20					
DC.S1.1320 DC.S1.1330	Preparation of process calculation and equipment sizing	23	0	103%	105%	01-Jap-21	25-Jan-21	01-Jan-21 A	25-Jan-21 A		01-Jan-21	25-Jan-21					
DC S1 1340	Preparation of general layout and equipment location plan	20	0	103%	103%	26-Jan-21	14-Feb-21	28-Jan-21 A	14-Feb-21 A	11.00	26-Jan-21	14-Feb-21					
DC.S1.1350	Preparation of control philosophy	20	0	101%	103%	15-Feb-21	06-Mar-21	15-Feb-21 A	06-Mar-21 A		15-Feb-21	06-Ma21					
DC.S1.1350	Preparation of remaining content of technical prosposal	19		101%	101%	07-Mat-21	25-Mar-21	07-Mar-21 A	25-Mar-21 A		07-Mar-21	25-Mar-21					
DC.51.1370	Draft Submission	0	0	103%	103%		25-Mat-21		25-Mar-21 A			25-Mar-21	\$				
DC.S1.1380	Braft Submission Comment and Approval	27	0	100%	103%	26-Mar-21	21-Apr-21	26-Mar-21 A	21-Apr-21 A		26-Mar-21	21-Apr-21					
DC.\$1.1390	Final Submission	34	0	100%	108%	22-Apr-21	25-May-21	22-Apr-21 A	25-May-21 A		22-Apr-21	25-May-21					
Technical Prop	osal for Temp. Works Design for the 1st 3months of ECI S2			100%		16-Jan-21	23-May-21	16-Jan-21 A	23-May-21 A		16-Jan-21	23-May-21					
DC.S1.1410a	Preparation and approval of Technical Prosposal for ELS Design of Sludge Digester Building	67	0	100%	105%	18-Jan-21	23-Mar-21	16-Jan-21 A	23-Mar-21 A		16-Jan-21	23-Mar-21					
DC.S1.14106	Preparation and approval of Technical Preposal for ELS Design of LV Main Switch Rm, Transformer Rm		0	100%	10836	16-Jan-21	23-Mar-21	16-Jan-21 A 16-Jan-21 A	23-Mar-21 A 23-Mar-21 A		16-Jan-21 16-Jan-21	23-Mar-21 23-Mar-21					
DC.S1,1410e	Preparation and approval of Technical Proposal for ELS Design of MBR Treatment Facilities	67	0	100%	100%	16-Jan-21	23-Mar-21		23-Mar-21 A		16-Jan-21	23-Mar-21 23-Mar-21					
DC.S1.1410d	Preparation and approval of Technical Proposal for ELS of 750mm diameter emergency bypass diversion	n 67	0	100%	100%	16-Jan-21	23-Mar-21 23-Mar-21	16-Jan-21 A	23-Mar-21 A 23-Mar-21 A		16-380-21	23-Mar-21					
DC.S1.1420 DC.S1.1430	Draft Submission Draft Submission Comment and Aportoval	27	0	100%	100%	24-Mar-21	19-Apr-21	24-Mar-21 A	19-Apr-21 A		24-Mar-21	19-Apr-21	<b>`</b>				
DC.S1.1430 DC.S1.1440	Final Submission Comment and Approval	34	0	100%	10056	20-Apr-21	23-May-21	20-Apr-21 A	23-May-21 A		20-4pt-21	23-May-21					
	osal for Accommodation for the Project Manager's, Supervisor's & Contractor's Co-C		0	100%	10075	27-Nov-20	25-Mar-21	27-Nov-20 A	25-May-21 A	and the second se	27-Nov-20	25-Mar-21					
DC SI 1460	ECI Stage 1 - Technical proposal for accommodation for the Project Manager's Supervisor's & Contractor's Con-		0	100%	100%	27-Nov-20	25-Mar-21	27-Nov-20 A	25-Mar-21 A		27-Nov-20	25-Mar-21					
Technical Prop	osal for DfMA including application of prefabrication and MIC		-	100%		26-Jan-21	29-Jun-21	26-Jan-21 A	29-Jun-21 A		26-Jan-21	29-Jun-21					
DC.S1.1480	Preparation and approval of content page	45	0	100%	100%	26-Jan-21	12-Mar-21	26-Jan-21 A	12-Mar-21 A		26-Jan-21	12-Mar-21				111	
DC.S1.1490	Preparat on of design memorandum for Civil DIMA	30	0	100%	100%	13-Mar-21	11-Apr-21	13-Mar-21 A	11-Apr-21 A		13-Mac-21	11-Apr-21					
DC.S1.1500	Preparat an of design memorandum for E&M DIMA	30	0	100%	100%	13-Mar-21	11-Apr-21	13-Mar-21 A	11-Apr-21 A		13-Mar-21	11-Apr-21					
DC.S1.1530	Preparation of remaining content of technical prosponal	19	0	100%	100%	12-Apr-21	30-Apr-21	12-Apr-21 A	30-Apr-21 A		12-Api-21	30-Apr-21					
DC.S1.1540	Draft Submission	0	0	100%	100%		30-Apr-21		30-Apr-21 A			30-Apr-21	8				
DC.S1.1550	Draft Sabmission Comment and Approval	24	0	100%	100%	01-May-21	24-May-21	01-May-21 A	24-May-21 A		01-May-21	24-May-21					
DC.S1.1560	Final Submission	35	0	100%	100%	25-May-21	29-Jun-21	25-May-21 A	29-Jun-21 A		25-May-21	29-Jun-21					
SITE PREPAR	ATION WORKS	Constant of		100%	12-	27-Nov-20	15-May-21	27-Nov-20 A	15-May-21 A		27-Nov-20	15-May-21					
DC.S1.1580a	Design of MC Co-Office	15	0	100%	100%	06-Mar-21	23-Mar-21	06-Mar-21 A	23-Mar-21 A	_	05-Mar-21	23-Mar-21 23-Mar-21					
DC.S1.1580b	Fabrication of MIC Co-Office	44	0	103%	100%	28-Jan-21	23-Mar-21	28-Jan-21 A 27-Nov-20 A	23-Mar-21 A 15-May-21 A		28-Jan-21 27-Nov-20	23-Mar-21 15-May-21					
DC.S1.1590	Site clearance, set up site hearding, provision of temporary fence, and erection of project signiboard	184	6	100%	100%	27-Nov-20	15-May-21	27-Nov-20 A 10-Apr-21 A	15-May-21 A 15-May-21 A		27-Nov-20 10-Apt-21	15-May-21					
DC.S1.1600	Structural Condition Survey	34 82	2	100%	100%	10-Apr-21 20-Jan-21	15-May-21 10-May-21	20-Jan-21 A	10-May-21 A	_	20-Jan-21	10-May-21					
DC.S1.1630 DC.S1.1649	Ground Investigation (45 nos, 3 rig, 2learn) with relevant subletting and site setup	119	8	100%	100%	02-Jan-21	08-May-21	02-Jan-21 A	08-May-21 A		02-Jan-21	08-May-21					
DC.S1.1640 DC.S1.1660	Setup of monitoring and instrumentation system	55	4	100%	100%	27-Nov-20	25-Jan-21	27-Nor-20 A	25-lso-21 A		27-Nov-20	25-Jan-21					
DC.S1.1660 DC.S1.1670	Initial site survey record Conduct UU detection and issuance of UU detection report	28	2	100%	100%	21-Dec-20	19-Jan-21	21-Dec-20 A	19-Jan-21 A		21-Dec-20	19-Jan-21					
DC.S1.1671a	Isstallation of Plezometer PS1 to PS3	48	0	103%	100%	31-Mar-21	15-May-21	31-Mar-21 A	15-May-21 A		31-Mor-21	15-May-21					
Raw Sewerage	Sampling Survey	Pro	-	101%		27-Nov-20	06-Feb-21	27-Nov-20 A	06-Feb-21 A	100000000000000000000000000000000000000	27-Nov-20	06-Feb-21					
DC.S1.1610a	Conduct Initial Recommissance Visit	13	1	100%	103%	27-Nov-20	10-Dec-20	27-Nov-20 A	10-Dec-20 A		27-Nov-20	10-Dec-20					
DC.S1.1610b	Submit Report of Initial Reconnaissance Visit	5		103%	103%	11-Dec-20	15-Dec-20	11-Dec-20 A	15-Dec-20 A		11-Dec-20	15-Dec-20					
DC.S1.1610s	Approval of Report of Initial Reconstance Visit	7		103%	103%	16-Dec-20	22-Dec-20	16-Dec-20 A	22-Dec-20 A		16-Dec-20	22-Dec-20					
DC.S1.1610d	Preparation work for Raw Sewage Sampling	7	0	103%	103%	23-Dec-20	29-Dec-20	23-Bec-20 A	29-Dec-20 A		23-Dec-20	29-Dec-20	1				
DC.S1.1610e	Conduct Raw Sewage Sampling	14	0	101%	100%	30-Dep-20	12-Jan-21	30-Dec-20 A	12-Jan-21 A		30-Dec-20	12-Jen-21					
DC.S1.1610/	Submission of Survey Report	21	0	103%	108%	13-Jan-21	02-Feb-21	13-Jan-21 A	02-Feb-21 A		13-Jan-21	02-Feb-21					
DC.S1.1610g	Comment and Approval of Survey Report	2	0	100%	100%	03-Feb-21	04-Feb-21	03-Feb-21 A	04-Feb-21 A		03-Feb-21	04-Feb-21					
DC.S1.1610h	Submission of Final Survey Report	2	0	100%	100%	05-Feb-21	05-Feb-21	05-Feb-21 A	05-Feb-21 A	_	05-Feb-21	06-Feb-21					
	e Monitoring System			100%		27-Nov-20	10-Jan-21	27-Nov-20 A	10-Jan-21 A		27-Nov-20	10-Jan-21					
DC.S1.1620a	Carry out site investigation and submit Reconnaisance Survary Report	42	3	100%	100%	27-Nov-20	10-Jan-21	27-Nov-20 A	10-Jan-21 A 28-May-21 A		27-Nov-20 28-May-21	10-Jan-21 28-Mac-21					
COMPLETION	OF SECTION 1		in the second second	0%		29-May-21	28-May-21	29-M8y-21 A	28-May-21 A	-	20-1103-21	29-May-21					
DC.S1.1650	Completion of Section 1 (Working Days)	0	0	100%	100%	17.Mag-28	29-May-21	27-Nmc-20.4	29-May-21 A 27-Eeb-23 31-Dec-22	31-Dec-26	27-Nov-20	29-May-21	*				
ECTION 2 - U	pgrading the existing Pak She Sewage Pumping Station (PSSPS)			92.6516	-	10.Mar.21		19-Mar-21 A	28-Jan-23 02-Jan-23	01-Feb-23	27-Nov-20	28-Jan-23					
	NT, FABRICATION and DELIVERY of MAJOR E&M EQUIPMENT	45	0	95.34%	100%	19-Mar-21 12-Jul-21	25-Aug-21	19-1/ar-21 A 12-Jul-21 A	25-Aug-21 A	01-160-23	12-Jul-21	26-Jan-23 25-Aug-21			/		
DC.82.1035a	Tendering of Subcontrator Equipment Submission and Approval (Other equipment)	45 277	0	100%	100%	12-Jul-21 26-Aug-21	25-Aug-21 14-Jan-22	12-JUI-21 A 28-Aug-21 A	20-Aug-21 A 14-Jan-22 A		26-Aug-21	23-Hug-21 22-Jan-22					
DC.S2.10156 DC.S2.1015c	Equipment Submission and Approval (Other equipment) Equipment Submission and Approval (Screw Pumps)	40	0	100%	100%	26-Aug-21 31-Aug-21	14-Jan-22 09-Oct-21	26-Aug-21 A 31-Aug-21 A	14-381-22 A 09-Oct-21 A		28-Aug-21	04-Oct-21					
DC.82.1035c	Equipment Submission and Approval (Screw Pumps) Equipment Submission and Approval (Penstocks)	40	0	100%	100%	31-Aug-21 31-Aug-21	08-Mar-22	31-Aug-21 A	08-Mar-22 A	-	27-Nov-20	31-Mar-21					
DC.S2.1015a	Equipment Submission and Approval (Pensitolos) Equipment Submission and Approval (POU)	211	0	100%	100%	31-Oct-21	11-Mar-22	31-Oct-21 A	11-Mar-22 A		27-Nov-20	11-Mar-21					
DC.S2.1015f	Equipment Submission and Approval (USD)	91	0	100%	100%	30-Nov-21	01-Mar-22	30-Nov-21 A	01-Mar-22 A		27-Nov-20	22-Jan-21				TTT	
DC.S2.1005g	Equipment Submission and Approval (Flowmoler)	172	0	100%	100%	03-Dec-21	24-May-22	03-Dec-21 A	24-May-22 A		27-Nov-20	17-May-21	╶────┤┤				
DC.S2.1005h	Equipment Submission and Approval (FRP Cover of Screw Pump)	100	0	100%	100%	28-Feb-22	08-Jun-22	28-Feb-22 A	08-Jun-22 A		27-Nov-20	06-Mar-21					
DC.S2.1005i	Equipment Submission and Approval (LVSB)	127	0	100%	100%	83-Jan-22	11-Apr-22	03-Jan-22 A	11-Apr-22 A		28-Feb-22	13-Apt-22					
DC.S2.1010a	Procurement (Other equipment)	35	0	100%	100%	08-Jan-22	14-Jan-22	08-Jan-22 A	14-Jan-22 A		08-Jan-22	14-Jan-22					
DC.S2.1010a10	Procurement (Screw Pumps)	7	0	100%	100%	24-Sep-21	24-Sep-21	24-Sep-21 A	24-Sep-21 A		05-Oct-21	11-Oct-21					
DC.S2.1010a20	Procurement (Penstocks)	2	0	100%	100%	03-Jan-22	04-Jan-22	03-Jan-22 A	04-Jan-22 A		17-Mar-21	18-Mar-21					
DC.82.1010s30	Procurement (DDU)	2	0	100%	100%	20-Mar-22	21-Mar-22	20-Mar-22 A	21-Mar-22 A		20-Mar-22	21-Mar-22					
																	1 0
	mary Baseline			DC/2010	07 011	LYING ISI	ANDS SEWF	RAGE STA	GE2 - UPGRADING (	OF CHEUNG	CHAU SE	WAGETR	EATMENT AND DISPOSAL FACILITIES	Date	Revisio		
				Doirdia					PROGRAMME - I					31-Oct-22	Rev. 19	JL	CL
A	tual Work							REVISED			Decem	ber 2022	)	30-Nov-22	Rev. 20	JL	CL
A	tual Work maining Work							REVISEL		2 of 10)	1 Decem	ber 2022	)	30-Nov-22 31-Dec-22		JL JL	CL

Contract No. DC/2019/07 Environmental Monitoring Works for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities 19<sup>th</sup> EM&A Report – February 2023



ty ID	RetWhy Name	O.f. Dur (d)	TRA (d)	Time Elapsed %	Actual Workdone %	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev.21)	Early Finish (Rev.20)	Total Amen Float Activ	ded	2021 MUJUNSCI	de alsular	022	2023		2024		125	2016 JEMANJU	10 TALE
DC.S2.1010a/0	Procurement (VSD)	1	0	100%	Workdone % 100%	28-Jan-22	26-Jan-22	26-Jan-22 A	26-Jan-22 A			(Rev.20) 23-Jan-21	(Rev.20) 23-Jan-21	ALEM	neo Idala	1144499	14 Jun 44	TUMANN	111111111111111111	And did	Jan Salada	IN IN IN	1-119440	- Addarda	1199
DC.S2.1010x50	Procurement (Flowmeter)	125	0	100%	100%	28-Jan-22	27-Jan-22	26-Jan-22 A	27-Jan-22 A			26-Jan-22	26-Jan-22				1							11	
C.S2.1010#60	Procurement(FRP Cover of Screw Pump)	1	0	100%	100%	30-May-22	30-May-22	30-May-22 A	30-May-22 A			30-May-22	30-May-22			TT	1	1	TTT	1	TT		1	111	1
C.S2.1010a70	Procurement (LVSB)	1	0	100%	100%	05-Mar-22	05-Mar-22	05-Mar-22 A	05-Mar-22 A			05-Mar-22	05-Mar-22							8				11	
DC.S2.1010b	Fabrication (Other equipment)	253	0	100%	100%	28-Feb-22	07-Nov-22	28-Feb-22 A	07-Nov-22 A			28-Feb-22	07-Nev-22				-				6 H F			11	1
DC.S2.1010b10	Fabrication (Screw Pumps)	199	0	100%	100%	12-Oct-21	29-Apr-22	12-0c1-21 A	29-Agr-22 A			12-Oct-21	28-Apr-22				1				6 H B.			1 1	1
DC.S2.1010b20	Fabrication (Penstocks)	85	0	100%	100%	18-Mar-21	11-Jun-21	19-Mar-21 A	11-Jun-21 A			19-Mar-21	11-Jun-21		1	-								1 1	
DC.S2.1010b30	Fabrication (DOU)	214	0	100%	100%	30-May-22	29-Dec-22	30-May-22 A	29-Dec-22 A			30-May-22	29-Dzc-22					1 1						11	
DC.S2.1010640	Fabrication (VSD)	101	0	100%	100%	28-Feb-22	08-Jun-22	28-Feb-22 A	08-Jun-22 A			28-Feb-22	08-Jun-22				-			0 1	6 I R.		1 1	11	1
DC.S2.1010650	Fabrication (Flowmeter)	122	0	100%	100%	20-May-22	18-Sep-22	20-May-22 A	18-Sep-22 A			20-May-22	18-Sep-22							8 1				1 1	. 1
DC.S2.1010660	Fabrication (FRP Cover of Screw Pump)	202	0	100%	100%	31-May-22	18-Dec-22	31-May-22 A	18-Dec-22 A			31-May-22	18-Dec-22					1 1			6 I I.			11	- 1
DC.S2.1010570	Fabrication (LVSB)	90	0	100%	100%	10-May-22	07-Aug-22	10-May-22 A	07-Aug-22 A			10-May-22	07-Aug-22					T					<u>i</u>		
DC.S2.1010b80	Fabrication (PLC)	142	0	100%	100%	10-May-22	28-Sep-22	10-May-22 A	28-Sep-22 A			10-May-22	28-Sep-22											1 1	
DG,S2.1010c	Delivery (Other equipment)	30	0	100%	100%	08-Nov-22	07-Dec-22	08-Nov-22 A	07-Dec-22 A			08-Nov-22	07-Dzo-22												
DC.S2.1010c10	Delvery (Sciew Pump)	94	0	100%	100%	30-Apr-22	01-/ug-22	30-Apr-22 A	01-Aug-22 A			30-Apr-22	01-Aug-22					1						11	
BC.82.1010c20	Delivery (Penstoks)	37	0	100%	100%	12-Jun-22	18-Jul-22	12-Jun-22 A	18-Jul-22 A			12-Jun-22	18-Jul-22					•			/ I   E			11	1
DC.S2.1010c30	Delivery (DOU)	30	0	3.33%	3.33%	30-Dec-22		30-Dec-22 A	28-Jan-23	02-Jan-23	30-Jan-23	30-Dec-22	28-Jan-23	2					P						
DC.S2.1010c40	Delvery (VSD)	34	0	100%	100%	09-Jun-22	12-Jul-22	09-Jun-22 A	12-Jul-22 A			09-Jun-22	12-Jul-22											11	
DC.82.1010c50	Delivery (Flowmeter)	21	0	100%	100%	30-Sep-22	20-Oct-22	30-Sep-22 A	20-Oct-22 A			30-Sep-22	20-Oc1-22								6 I R.		111	11	1
DC.S2.1010c60	Delivery (FRP Cover of Screw Pump)	37	0	32,43%	32,4%	18-Dec-22		19-Dec-22 A	24-Jan-23	08-Jan-23	01-Feb-23	19-Dec-22	24-Jan-23	8				1_							1
DC.S2.1010c70	Delivery (LVSB)	29	0	100%	100%	08-Aug-22	05-Sep-22	08-Aug-22 A	05-Sep-22 A			08-Aug-22	05-Sep-22					-			/ I E				
DC.S2.1010c80	Delivery (PLC)	42	0	100%	100%	30-Sep-22	10-Nov-22	30-Sep-22 A	10-Nov-22 A			30-Sep-22	10-Nov-22										1.1		
	UCTURAL WORKS			100%		27-Nov-20	13-Stp-22	27-Nov-20 A	13-Sep-22 A			27-Nov-20	13-Sep-22											11	
	emergency by-pass			100%		27-Nov-20	13-Sep-22	27-Nov-20 A	13-Sep-22 A			27-Nov-20	13-Stp-22							811				11	
DC.S2.1020	Expose and install protect/support system for existing underground utilities and services (HGC, CLP,etc)		2	100%	100%	28-Jun-21	03-Aug-21	29-Jun-21 A	03-Aug-21 A			29-Jun-21	03-Aug-21					1			6 H R.				
DC.82,1021	Delivery of percest concrete pipe and marhole fittings	38	0	100%	100%	27-Nov-20	03-Jan-21	27-Nov-20 A	03-Jan-21 A			27-Nov-20	03-Jan-21					1			6 I I.			11	1
DC.82.1022	Samples testing for percent concrete pipe and manhole fittings	30	0	100%	100%	04-Jan-21	02-Feb-21	04-Jan-21 A	02-Feb-21 A			04-Jan-21	02-Feb-21										11		1
DC.S2.1030	Installation of ELS for TTA Stage 1 and construction of 750 dia, emergency bypass and 3 mar/holes (BPA	80	10	100%	100%	04-Aug-21	19-Nov-21	04-Aug-21 A	19-Nov-21 A			04-Aug-21	19-Nov-21					1						11	
DC.S2.1031	Backfilling, Removal of Temporary Supports and Reinstatement of Foolpath at Ping Chong Road	30	3	100%	100%	20-Nov-21	21-Dec-21	20-Nov-21 A	21-Dec-21 A			20-Nov-21	21-Dec-21			1 1	-			8 1	1 E			1.1	ł
DC.S2.1040	Implementation of TTA Stage 2 to enclose works area of manhole BPMH03	6	0	100%	100%	20-Nov-21	26-Nov-21	20-Nov-21 A	26-Nov-21 A			20-Nov-21	26-Nov-21				•				4 I I.				1
DC.S2.1050		40	7	100%	100%	27-Nov-21	24-Jan-22	27-Nov-21 A	74-Jan-22 A			27-Nov-21	24-Jan-22			11	+							1 1	1
DC.S2.1070	Backfilling, Removal of Temporary Supports and reinstatement of existing road at Ping Chong Road	28	2	100%	100%	25-Jan-22	03-Mar-22	25-Jan-22 A	03-Mar-22 A			25-Jan-22	03-Mar-22				-	11		See.				1.1	
DC.S2.1080	Pipe CCTV survey, application manhole protective coal, capping and sealing of existing bypass and final	21	1	100%	100%	05-May-22	31-May-22	05-May-22 A	31-May-22 A			05-May-22	31-May-22			1									
DC.S2.1150	Submission of as-constructed records after completion of permanent reinstatement of the footpath	14	0	100%	100%	04-Mar-22	13-Sep-22	04-Mar-22 A	13-Sep-22 A			84-Mar-22	13-Sep-22				-								1
DC.S2.1169	Submission of as-constructed point cloud records after laying of the 750mm diameter precast concrete pl	14	0	100%	100%	04-Mar-22	13-Sep-22	04-Mar-22 A	13-Sep-22 A			04-Mar-22	13-Sep-22				-			8 1				1.1	1
am works				88.1%		20-0:1-21		20-0:1-21 A	27-Feb-23	31-Dec-22	31-Dec-26	20-Oc1-21	24-Mar-23	1403				1	-						1
DC,82.1085a	Perparation and Submission of TTA Drawings for Pump Replacement Works	184	0	100%	100%	20-Dct-21	22-fat-22	20-0c1-21 A	22-Apr-22 A			20-Oct-21	17-Jan-22											1.1	. 8
DC.S2.1085b	Obtain Approval of TTA Drawing from relevant parties	30	0	100%	100%	28-Apr-22	28-May-22	29-Apr-22 A	28-May-22 A			29-Ap:-22	28-May-22			1 1		1						11	1
DC.S2.1085c	Implementation of TTA for Pump Replacement Works	1	0	100%	100%	24-Jun-22	04-Jul-22	24-Jun-22 A	04-Jul-22 A			24-Jun-22	24-Jun-22			1 1					1 I I		111	1.1	1
DC.S2.1090a	Removal of Existing Penstock No.3 and Screw Pump No. 3 and Chil Works for New Installation	23	0	160%	100%	18-Jul-22	13-Aug-22	19-Jul-22 A	13-Aug-22 A			19-J:1-22	13-Aug-22			1 1					( I I)			1.1	1
EC.S2.1090b	Installation of New Screw Pump No.3	21	0	160%	100%	18-Aug-22	12-Sep-22	18-Aug-22 A	12-Sep-22 A			18-Aug-22	12-Sep-22			1.1					1 I I	1	1 1 1	1.1	- 1
EC.S2.1090c	Screeding for the screw pump trough for Screw Pump No.3	12	0	160%	100%	13-Sep-22	27-Sep-22	13-Sep-22 A	27-Sep-22 A			13-Sep-22	21-Sep-22					1.4						11	1
EC.S2,1090d	Perparation Works and Carry out Dry Test and Wet Test for Sorew Pump No.3	13	0	100%	100%	08-Nov-22	21-Nov-22	09-Nov-22 A	21-Nov-22 A			09-Nov-22	21-Nav-22			1 1								11	
DC.S2.1090d10	Installation of New Penstock No.3 and Site Acceptance Test	54	0	100%	100%	13-Sep-22	16-Nov-22	13-Sep-22 A	16-Nov-22 A			13-Sep-22	16-Nav-22			1 1		1 💻							
DC.S2.1090d20	Waterprecifing Costing at Screw Pump Trough No.3	34	0	100%	100%	30-Sep-22	10-Nov-22	30-Sep-22 A	10-Nov-22 A			30-Sep-22	10-Nov-22			1.1				8				1 1	
DC.S2.1091a	Removal of Existing Pensitock No. 2 and Screw Pump No. 2 and Civil Works for New Installation	10	0	100%	100%	22-Nov-22	03-Dec-22	22-Nev-22 A	03-Dec-22 A			22-Nov-22	10-Dac-22			1.1		1				1			1
DC.S2.1091b	Installation of New Screw Pump No.2	8	0	160%	100%	05-Dec-22	13-Dec-22	05-Dec-22 A	13-Dec-22 A			12-Dec-22	09-Jan-23						1 1 1						1
DC.S2.1091c	Screeding for the screw pump trough for Screw Pump No.2	19	0	73.68%	74%	14-Dec-22		14-Dec-22 A	06-Jan-23	03-Jan-23	07-Jan-23	10-Jan-23	21-Jan-23	1 *				1 1	1 1 1	8 I I	8 I I				
DC.82.1091d		6	0	0%	0%			15-Jan-23	20-,kan-23	17-Jan-23	22-Jan-23	04-Feb-23	14-Feb-23	2 .					<u>}</u>	8	8 H F.				1
DC.S2,1091d10	Installation of New Penstock No.2 and Site Acceptance Test	30	0	53,33%	53%	12-Dec-22		12-Dec-22 A	17-Jan-23	14-Dec-26	31-Dec-26	09-Dec-22	24-Dec-22	1175 .		11		111	1	8 I I		1	111	1.1	1
DC.52.1091d20	Waterproofing Coating at Screw Pump Trough No.2	7	0	0%	0%			07-Jan-23	14-Jan-23	09-Jan-23	16-Jan-23	25-Jan-23	03-Feb-23	1 *		11		1	·		2 H H				
DC.82.1092a	Removal of Existing Penstock No.1 and Screw Pump No.1 and Ciril Works for New Installation	10	0	160%	100%	28-Nov-22	20-Dec-22	28-Nov-22 A	20-Dec-22 A			28-Nov-22	20-Dec-22					1.1.							1
DC.S2.1092b	Installation of New Screw Pump No.1	11	0	54.55%	55%	23-Dec-22		23-Dec-22 A	05-Jan-23		06-Jan-23	21-Dec-22	18-Jan-23	0.					1						1
DC.S2.1092c	Screeding for the screw pump trough far Screw Pump No.1	19	0	0%	0%			07-Jan-23	31-Jan-23	07-Jan-23	31-Jan-23	19-Jan-23	02-Feb-23	0 .											
C.S2,1092d	Perparation Works and Carry out Dry Test and Wet Test for Screw Pump No.1	7	0	0%	0%			16-Feb-23	22-Feb-23	16-Feb-23	22-Feb-23	12-Feb-23	22-Feb-23	0 .		11		1	1		11				1
DC.52.1092d10	Installation of New Pensitock No.1 and Site Acceptance Test	29	0	51.72%	52%	13-Dec-22		13-Dec-22 A	17-Jan-23	06-Jan-23	21-Jan-23	05-Jan-23	21-Jan-23	4 .				111	111	8 I I					1
0C.S2.1092d20	Waterproding Coating at Screw Pump Trough No.1	13	0	0%	0%			01-Feb-23	15-Feb-23	01-Feb-23	15-Feb-23	03-Feb-23	11-Feb-23	0 .						<u> </u>				11	
DC.82,1100a	Removal of Existing Main Intel Pensilock and Chill Works for New Installation	20	0	6%	0%			12-Jan-23	06-Feb-23	14-Jan-23	08-Feb-23	25-Jan-23	08-Feb-23	2 .					a						1
DC.S2.11006	Replacement of Main Inlet Penatock with Site Acceptance Test & T & C	12	0	6%	0%			07-Feb-23	20-Feb-23	09-Feb-23	22-Feb-23	09-Feb-23	22-Fab-23	2 ,					a						
DC.82.1120	Replacement of the discharge EM flowmeter and modification of associated pipework	3	0	6%	0%			14-Jan-23	17-Jan-23	19-Jan-23	21-Jan-23	30-Nov-22	24-Dao-22	4 .			1	1 1 1							1
DC.82.1130	Installation of Decidorization Unit 6 and associated FRP ductowork	18	2	6%	0%			30-Jan-23	21-Feb-23	31-Jan-23	22-Feb-23	30-Jan-23	21-Feb-23	1 .				11.			21 E			11	1
DC.S2.1140	Replacement of Existing Portable Emergency Generator Set by Mobile Emergency Generator Set	58	2	86.67%	87%	28-Oct-22	_	29-Oct-22 A	10-Jan-23	13-Jan-23	21-Jan-23	29-Oct-22	10-Jan-23	10											
DC.S2.1141	Replacement of Existing LV Switchboard by New LV Switchboard, PLC Panel and UPS	110	1	100%	100%	01-Aug-22	12-Dep-22	01-Aug-22 A	12-Dec-22 A			01-Aug-22	12-Dec-22					-							
DC.S2.1142	Installation of Screw Pump Starters and Variable Speed Drivers	110	1	100%	100%	13-Jul-22	22-Nov-22	13-Jul-22 A	22-Nov-22 A			13-Jul-22	22-Nov-22								6 I E				1
0C.S2.1143	Replacement of Existing Wall Mounted MCB Boards and Miscellaneous Panel in the Scrow Pump House	63	1	100%	100%	01-Aug-22	17-Oct-22	01-Aug-22 A	17-Oct-22 A			01-Aug-22	17-Oc1-22			1 1		-			2 I I		1 1	11	1
DC.S2.1144	Diversion & Modification of Electrical System for Existing Equipment	49	2	100%	100%	18-Oct-22	03-Dec-22	18-Oc1-22 A	03-Dec-22 A			18-Oct-22	03-Dzc-22					-			2 I I			11	1
DC.82.1145	Cable Installation for Penstock, Screw Pump, DOU	138	2	100%	100%6	01-Aug-22	22-Dec-22	01-Aug-22 A	22-Dec-22 A			01-Aug-22	22-Dec-22					1							
DC.S2.1146	Installation of FRP cover of Screw Pump No.1	4	0	6%	0%			16-Feb-23	20-Feb-23	18-Fcb-23	22-Feb-23	13-Feb-23	16-Feb-23	2 *				1	(1)					11	1
DC.S2.1147	Installation of FRP cover of Screw Pump No.2	4	0	8%	0%			16-Jan-23	19-Jan-23	18-Jan-23	21-Jan-23	04-Feb-23	08-Feb-23	2 .				1	y-					11	
DC.52.1148	Installation of FRP cover of Screw Pump No.3	4	0	0%	0%			23-Feb-23	27-Feb-23	28-Dec-26	31-Dec-26	23-Feb-23	27-Feb-23	1142 *				1	111						
	ana: Beacline		1	Damer		I VINC IN				DADING								TIPE	Dat	te I	Revi	ision	Chec	App	prov
	nary Baseline			DC/2019	07 OUT	LYING ISLA	ANDS SEWER								AND DIS	POSAL	FACILI	HES	31-Oct-2	22	Rev. 19		JL	CL	
Act	Jal Work							REVISED	PROGR	AMME -	REV. 21 (3	1 Decem	per 2022	)											
			- I											·					30-Nov-	-22	Rev. 20		JL	CL	
	naining Work																								_
Ren	naining Work ical Remaining Work									(Page	3 of 10)								31-Dec-	-22	Rev. 21		JL	CL	_



ny ID	Activity Name	Oil. Dur (d)	TRA (d	Time Elapsed %	Actual	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	LateFinish	Early Start	Early Finish	Total Amer	ded	2021		1022	27	113	292	<u></u>	2015		2026
		120025	14		Warkdone 5	6						Early Start (Rev. 20)	(Rev. 20)	Total Amer Float Activ	ties DJF /	ANDNARD	NONLINA	NUNSIGN:	11444	UNSOND.	APMAM	MEGNOUP	N N N N	Ind Adalah	AMJJASO
	Installation of MCPs and related cable termination	21	0	100%	100%	06-Sep-22	30-Sep-22	06-Sep-22 A	30-Sep-22 A			06-Sep-22	30-Sep-22												
C.82.1155	Installation of Level Electrode	14	0	0%	0%			04-Jan-23*	17-Jan-23	09-Jan-23	22-Jan-23	04-Jan-23	17-Jan-23	5						ļļ					
0.82.1160605	Submission of Draft O&M manual	130	0	100%	100%	31-Jul-22	11-Nov-22	31-Jul-22 A	11-Nev-22 A			31-Jul-22	07-Dec-22					1				1	1		
C.82.1160b10	Submission of Final O&M manual	70	0	44,28%	5%	30-Nov-22		30-Nov-22 A	07-Fab-23	15-Jan-73	22-Feb-23	30-Nov-22	07-Feb-23	15				1	<b>P</b> 1 1		11				
C.S2.1169b20	O&M Training to DSD/ST2	5	0	0%	0%			08-Feb-23	12-Feb-23	18-Feb-23	22-Feb-23	08-Feb-23	12-Feb-23	10 '				1 1 1			11				/ 1 1
IC.S2.1160b25	Installation of DOU6 and SAT	18	0	0%	0%			30-Jan-23	18-Fab-23	02-Feb-23	22-Feb-23	30-Jan-23	22-Mar-23	3		1.1		1.1			11		1 1		
C.S2.1160530	Handover Inspection with DSDIST2	1	0	0%	0%			18-Feb-23	18-Feb-23	22-Feb-23	22-Feb-23	22-Mar-23	22-Mar-23	4 .					1						
C.S2.1160640	Final T&C of Section 2	30	0	0%	0%			20-Jan-23	19-Feb-23	23-Jan-23	22-Feb-23	23-Feb-23	24-Mar-23	3 .		11			<b>a</b> _			1	11		
OMPLETION	DF SECTION 2			0%				22-Feb-23	22-Feb-23	22-Feb-23	22-Feb-23	24-Mar-23	24-Mar-23	0				11			11		1.1		
00.62.1170	Completion of Section 2 (Working Days)	0	0	0%	0%				22-Feb-23		22-Feb-23		24-Mar-23	0 '					•						111
ECTION 3			-	43.14%	1	27-Nov-20	and the second second	27-Nov-20 A	02-Oct-25	31-Dec-22	28-Jan-26	27-Nov-20	02-Oct25	118		1 1		1 1	1		11	1	1 1	7 1	
HASE 1 - Con	truction of MBR. Sludge Disgestor Building, Transformer Room			60.59%		27-Nov-20	and the second second	27-Nov-70 A	10-May-24	31-Dec-22	10-May-24	27-Nov-20	19-Apr-24	0			-	11					11		111
00.53.1001	Baseline Mointoring for Air and Noise	21	0	100%	100%	21-Jun-21	11-Jul-21	21-Jun-21 A	11-Jul-21 A			21-Jun-21	11-Jul-21												
	chnical Proposal		-	10056		29-May 21	15-Jun-21	29-Mar-21 A	15Jun-21 A	1000000	Contract of the	26-Mar-21	02-Dao-21	and the second second									1 1		
DC.S1.1100	Acceptance of Technical Proposal of Preliminary Treatment System at CCSTW	14	0	100%	100%	01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21 A			19-Nov-21	02-Deo-21				- 1	1 1							
DC.S1.1200	Acceptance of Technical Proposal for MBR System and MBR Building at CCSTW (E8M)	14	0	100%	10036	01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21 A			26-May-21	08-Jun-21										1.1		6 H H
DC.S1.1205	Acceptance of Technical Proposal for MBR System and MBR Building at CCSTW (Civil & Structurel)	14	0	10056	100%	01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21.A			30-Apr-21	13-May-21												
DC.S1.1200	Acceptance of Technical Properation when System and Ware Balling at CCS1 w (CMI & Structurar)	14	0	100%	10036	01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21 A		_	26-May-21	08-Jun-21												
DC.S1.1300		14	0	100%	100%	01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21 A			26-May-21	08-Jup-21		-11.3										
DC.S1.1400	Acceptance of Technical Proposal for Electrical Works at CCSTW	14	0	100%	100%	01-Jun-21 01-Jun-21	14-Jun-21	01-Jun-21 A	14-Jun-21 A		-	20-May-21 24-May-21	30-May-21					1				1	1		/ II - I
00.011100	Acceptance of Technical Proposal for Temp. Works Design for the 1st 3 months of ECIS2	65	0	100%	100%	01-Jun-21 29-May-21	14-Jun-21 01-Jun-21	01-Jun-21 A 29-May-21 A	14-Jun-21 A 01-Jun-21 A			24-May-21 26-Mar-21	30-MBy-21 29-May-21					1					1.1		/ I   I
DC.S1.1470	Appreval of Technical proposal for accommodation of co-office		0						01-Jun-21 A			26-Mar-21 30-Jun-21	29-May-21					1 1					-		111
DC.S1.1570	Acceptance of Technical Proposal for DfMA including application of prefabrication of MC	15	0	100%	10036	01-Jun-21	15-Jun-21	01-Jun-21 A		-	-	30-Jun-21 24-Mar-21	14-Jul-21 14-Jul-21						+	÷					
nstallation of M			1	100%		02-Jun-21	29-Jun-21	02-Jun-21 A	29-Jun-21 A		And the second second					11	1.8	1 1					1.1		11
	Delivery of Modules for MIC Co-Office	5	0	100%	100%	02-An-21	07-Jun-21	02-Jun-21 A	07-Jun-21 A			24-Mar-21	29-Mar-21		1	2	1.8	11			11	1	1		8 F I
DC.S1.1580d	Installation of MIC Co-Office	19	2	100%	100%	04-Jun-21	29-Jun-21	04-Jun-21 A	29-Jun-21 A		-	19-Jun-21	14-Jul-21			1		11		1 1					11
	rks of Tree T4	Sec. 1		100%		15-Jan-22	24-Nov-22	15-Jan-22 A	24-Nov-22 A		C. C. Standard	15-Jan-22	24-Nov-22					11							
DC.S3,1010a	Subletting of Tree Transplant	35	9	100%	100%	15-Jan-22	20-Jan-22	15-Jan-22 A	20-Jan-22 A		_	15-Jan-22	28-Feb-22							ļļ					
DC.83.1010b	Rootprunning and Preparation Works for Transplanting	133	2	100%	100%	04-Apr-22	17-Sep-22	04-Apr-22 A	17-Sep-22 A			04-Apr-22	17-Sep-22										11		
DC.S3.1020	Transplanting works	2	1	100%	100%	22-Nov-22	24-Nov-22	22-Nov-22 A	24-Nov-22 A			22-Nov-22	24-Nov-22					1 1			0.4	1	1 1		111
	onitoring System (Remaining Works)			89.46%		27-Nov-20		27-Nov-20 A	30-Mar-23	21-Mar-23	18-Jun-23	27-Nov-20	07-Feb-23	80		1		1 1				1	1.1		11
DC.81.1620b10	Complete all trial installation of monitoring devices and sensors and submit an Installation Report for trial	195	4	100%	100%	27-Nov-20	24-Jan-21	27-Nov-20 A	24-Jun-21 A			27-Nov-20	10-Jun-21		1 1			1 1		1 1		1	1 1	1 1 1	11
DC.S1.1620±10	Preparation and submission of Draft Transmission Specification	196	0	100%	100%	27-Nov-20	10-Jan-21	27-Nov-20 A	10-Jun-21 A			27-Nov-20	10-Jun-21					/							
DC.S1.1620d10	Completion of installation of monitoring devices and sensors and submission of installation report	628	0	87.37%	85%	11-Jun-21		11-Jun-21 A	28-Feb-23	21-Mar-23	19-May-23	11-Jun-21	28-Sep-22	80			1 1	1	-						11
DC.S1.1620e10	Completion testing of data transmission and compatability to DSD's Data Information System	29	1	0%	0%			01-Mar-23	30-Mer-23	20-May-23	18-Jun-23	09-Jan-23	07-Feb-23	80				1		1 1	12.1	1	1 1		. 1 1
CDS for Optimiz	ation of Rock Socket Length for Socketed Steel H-Piles for PTF, SCB, SDB & SHT			100%		31-Mey-21	16-Aug-21	31-May-21 A	16-Aug-21 A			30-May-21	16-Aug-21					1 1							. 1 1
DC.S3.1050	Structural Design Review After Completion of Predrilling Works (Phase 1)	70	0	100%	100%	31-May-21	09-Aug-21	31-May-21 A	09-Aug-21 A			30-May-21	08-Aug-21			-		1 1							
DC.S3.1060	ICE Checking and Issuance of ICE pertificate	7	0	100%	100%	10-Aug-21	16-/ug-21	10-Aug-21 A	16-Aug-21 A			10-Aug-21	16-Aug-21									1	1.1		. 1 1
Construction of	VBR Treatment Facilities			56.25%		01-Apr-21	Contraction of the local division of the loc	01-Apr-21 A	10-May-24	31-Dec-22	10-May-24	01-Apr-21	18-Apr-24	D					-						
Procurement, Fab	ication and Delivery of Major E&M Equipment			61.25%		12-Jul-21		12-Jul-21 A	05-Nov-23	18-Jan-23	15-Dec-23	28-Aug-21	24-Sep-23	40			-	1 1			11	1	1 1	1	11
DC 53 1075a	Tendering of Subcontrator	45	0	100%	100%	12-Jul-21	26-Aug-21	12-Jul-21 A	26-Aug-21 A			28-Aug-21	14-Oct-21								11				. 1 1
DC.S3.1075b	Equipment Submission and Approval	251	0	78.65%	50%	15-Oct-21		15-Oct-21 A	29-Apr-23	18-Jan-23	17-May-23	15-Oct-21	29-Oct-22	18 .				-							
DC 53 1080a	Procurement	242	0	50.41%	25%	31-Aug-22		31-Aug-22 A	23-Apr-23	27-Feb-23	26-Jun-23	31-Aug-22	29-Oct-22	58 .					-					1	. 1 1
DC.53.10806	Fabrication	322	0	0%	0%	30-Oct-22		30-Oct-22 A	05-Sep-23	09-Feb-23	16-Oct-23	30-Oc1-22	26-Jun-23	40 .				-	i						
	Delvery	60	0	0%	0%	ur our it		07-Sep-23	05-Nov-23		15-Dec-23	27-Jun-23	24-Sep-23	40				1			11			1.	11
Civil & Structural V		~		66.29%		01-Apr-21		01-Apr-21 A	2D-Nor-23	31-Dec-22	20-Nov-23	01-Apr-21	30-Oct-23	0				+++							11
DC.S3.1090a	Site Preparation Works for Piling (including relocation of Existing Studge Storage Shelter)	24		100%	100%	31-May-21	03-Jul-21	31-May-21 A	03-Jul-21 A	01-000-22	201101-15	31-May-21	03-349-21			-		1 1	N 1 1				11		
DC.83.10906	sub Proparation Works for Plang (including relocation or Existing studge starage sharar) Subletting of Pling Works	45	0	100%	100%	01-Apr-21	29-May-21	01-Apr-21 A	29-May-21 A		-	01-Apr-21	29-May-21												. 1
DC.53.1090	Autorial Testing for Piling Works	28	0	100%	100%	30-Apr-21	29-Mar-21	30-Apr-21 A	29-May-21 A			08-May-21	07-Jun-21					·		++					·····
		28										24-Feb-22	04-Mar-22			- 1		1 1			111				. 1 1
DC,S3.1090d	Nobilization and Setting up of 2nd Set Piling Rig and Associated Equipment	9	0	100%	100%	24-Sep-21 07-Oct-21	24-Sop-21	24-Sep-21 A 07-Oct-21 A	24-Sep-21 A 31-Jan-22 A		-	07-Oct-21	31-Jan-22					1					1 1		/ I I
DC.S3.1100	Pilling works for pre-bared socket H-piles (67 nos, dia610)	90					31-Jan-22																		
DC.S3.1110	Design and Pile Loading Test of Compression Pile	54	3	100%	100%	31-Jan-22	12-Apr-22	31-Jan-22 A	12-Apr-22 A			28-Feb-22	11-May-22					11		111			11		( I I
DC,S3,1110a	Pile Loading Test of Compression Pile	12	2	100%	100%	26-Sep-22	29-Sep-22	28-Sep-22 A	29-Sep-22 A		_	08-Sep-22	21-Sep-22			ļļ.		0		<u>i                                     </u>					
DC.83.1111	Proof Drill	6	1	100%	100%	19-Mar-22	24-Mat-22	19-Mar-22 A	24-Mar-22 A			17-Mar-22	24-Mar-22			11	1								111
DC.S3.1140	Pre-boring for Installation of Sheet Piles (Total 372nos., 3rigs)	194	0	100%	100%	31-Mar-22	24-Nov-22	31-Mar-22 A	24-Nov-22 A			31-Mar-22	24-Nov-22			11		1		1 1			1 1		( 1 I
DC.83.1140a	Installation of Sheet Piles	92	1	100%	100%	16-Aug-22	06-Dec-22	15-Aug-22 A	06-Dec-22 A			16-Aug-22	06-Dec-22					1							111
	Excavation to +3.0mPD	10	0	100%	100%	23-Nov-22	05-Dec-22	23-Nov-22 A	05-Dec-22 A			23-Nov-22	05-Dec-22						1 1 2	T L L					111
DC.83.11686	Installation of walling and strut for ELS Layer 1	21	0	71.43%	72%	13-Dec-22		13-Dec-22 A	07-Jan-23	31-Dec-22	07-Jan-23	13-Dec-22	30-Dec-22	0			_		L	J					أسباسيا
DC.83.1160c	Excavation to +0.5mPD	15	0	0%	0%			09-Jan-23	28-Jan-23	69-Jan-23	28-Jan-23	31-Dec-22	12-Jan-23	0 '				11	r. 1	111			1		
DC.S3.1160d	Installation of walling and strut for ELS Layer 2	9	0	0%	0%			30-Jan-23	08-Feb-23	30-Jan-23	08-Feb-23	13-Jan-23	01-Feb-23	0 '				11	2	1 1			1 1		111
	Excavation to -3.8mPD	15	0	0%	0%			00-Feb-23	25-Feb-23	09-Feb-23	25-Feb-23	02-Feb-23	18-Feb-23	0 '		11		1 1	1	4 E I					111
DC.83.1160f	Installation of wailing and strut for ELS Layer 3	9	Ð	0%	0%			27-Feb-23	08-Mar-23	27-Feb-23	08-Mar-23	20-Feb-23	04-Mat-23	0 '				1		1 1	11		1.1		
DC.83.1160g	Excavation to -5.0mPD	12	0	0%	0%			09-Mar-23	22-Mar-23	09-Mar-23	22-Mar-23	06-Mar-23	18-Mat-23	0 .					E.						
DC.S3.1160h	Installation of wailing and strat for ELS Layer 4	9	Ð	0%	6%			23-Mar-23	01-Apr-23	23-Mar-23	01-Apr-23	20-Mar-23	01-Apr-23	0		1		1							
DC.S3.1160i	Excavation to -7.0mPD and concrete blinding layer	6	D	0%	0%			03-Apr-23	13-Apr-23	03-Apr-23	13-Apr-23	03-Apr-23	13-Apr-23	0		1 1		1	1 1						111
DC.S3.1170	Construction of RC structure (below ground, 4500 m3)	112	2	0%	0%			14-Apr-23	29-Aug-23	14-Apr-23	28-Aug-23	14-Apr-23	08-Aug-23	0				1 1	1 =	-	( I I				I E I
DC.S3.1180	Removal of formworks, falseworks, application of waterproafing, backfilling and removal of ELS	10	1	0%	0%		-	30-Aug-23	11-Sep-23	30-Aug-23	11-Sep-23	09-Aug-23	21-Aug-23	0		1 1		1			111				1 8 1
DC.S3.1190	Construction of RC Structure (above ground, 1508 m3)	56	1	0%	0%			12-Sep-23	20-Nov-23	12-Sep-23	20-Nov-23	22-Aug-23	30-Oc1-23	0				11			111		11		
Design Submission			1	85.69%		01-Jun-21	and the second second	01-Jun-21 A	30-Mar-23	23-Feb-23	21-Jul-23	09-Jun-21	27-Feb-23	113			-	-		1	mini				control 1
DC.S3.1220	Updating of Foundation and Pile Cap Design based on Technical Proposal	97	D	100%	100%	01-Jun-21	06-Sep-21	01-Jun-21 A				09-Jun-21	13-Sep-21			-		11	1	111	111		11		111
0-0-00.122V	openeng or communication of the cop treating paper on restricted multiple	01	v	100.00	10/2/20	V1-2011-2.1	an other	VINUTE A	-v-osper A			0.000021	10 00p 21		Ш. 1	1.1	1 1	1 1 1	<u> </u>						<u></u>
											(177. sho) (1									Dete		Decisi		Chec	Aner
Prin	ary Baseline			DC/201	9/07 011	LYING ISI	ANDS SEWE	RAGE STAG	GE2 - UPG	RADING	F CHEUNG	CHAU SF	WAGE TR	EATMENT	AND DIS	POSAL	FACIL	TIES	_	Date		Revision	n (		Approv
			- 1																31	-Oct-22		. 19		JL C	L
Adu	al Work							REVISED	PROGR			Decem	per 2022	)					30	-Nov-22	Rev	. 20		JL C	L
Day	naining Work									(Page	4 of 10)									-Dec-22				JL C	
Ren																			31	-060-22	IVen	. 41		- 10	-
	al Romaining Mate																								
Criti	cal Remaining Work																								



	Activity Name	Ori. Dar (d)	TRA (d)	Time Elapsed %	Actual	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev.20)	Early Fielsh (Rev. 20)	Total Amended Float Activities D.	2021 2022 JF IAMJJ ASOND JFMAMJJ ASOND JF	2023	2024	2025	2026 F M A W J L A S
0.53,1230		355	0	85,92%	Workdone % 85%	03-Jan-22		09-Jan-22 A	18-Feb-23	21.Eab 19	13-Apr-23	(Rev.20) 09-Jan-22	(Rev.20) 28-Dec-22	Fleet Activities D. 54		4444114sldyo4	MANANANANANA IN	-unwaddone	14441148
	Other substructures and Superstructs Design		0					09-Jan-22 A 30-Sep-21 A	18-Feb-23 30-Mar-23		13-Apr-23 21-Jul-23	30-Sep-21	29-Dec-22 27-Feb-23	113					111
C.S3.1270	Architecture & Lendscaping Desgn	518	0	82,56%	70%	38-Sep-21		21-Nov-23	10-May-24	21-Nov-23	10-May-24	31-061-23	19-Apr-24	0			<b></b>		111
					6%			21-Nov-23		21-Nov-23	10-May-24	31-0ci-23	19-5pt-24	8			·····		
	EAM/LVSB and BS Installation (MBR, Air Blower, LVSB, DO system, Pump and associated pipe works, E		10	0%				21-Nor-23		12-Mar-24	18-App-24	30-Nov-23	29-Dec-23	82					1 1 1
	SCADA System Site Acceptance Test (Phase 1 MBR Construction)	30	0	6%	6%			21-Dec-23 19-Feb-24		12-Mir-24	10-May-24	29-Jan-24	27-Feb-24	52		1117.			1 1 1
	SCADA System Commissioning Test (Phase 1 MBR Construction)	30	0	0%	0%							28-Feb-24	19-Apr-24	0					111
.S3.1230b	System Commissioning Test (Interim Testing)	60	0	6% 6%	6%			12-Mar-24 21-New-73	10-May-24 26-Feb-24	12-Mar-24 05-Dec-23	10-May-24	31-Oct-23	01-Feb-24	0		-	-		1 1 1
		70		010					26-Feb-24 26-Feb-24	05-Dec-23			01-Feb-24	12					-+
	Architectur al Works (Internel)	70	8	0%	0%		_	21-Nov-23	26-Feb-24 14-Nov-23	05-Dec-23 07-Feb-23	11-Mar-24 09-Mar-24	31-Ocl-23	11-Nov-23	12					1 1 1
struction of	Sludge Digestor Building with 3 Sludge Holding Tanks			64.48%		31-May-21		31-May-21 A	14-Nov-23 29-Jan-23	07-F60-23 14-Aug-23	18-Sep-23	31-May-21 12-Jul-21	18-Apr-23	232					111
curement, Fabr	cation and Delivery of Major E&M Equipment			94,71%		12-Jul-21				14-5-ag-23	18-369-23	12-Jul-21	25-Aug-21	232					111
	Tendering of Subcontrator	45	0	100%	100%	12-Jui-21	25-Aug-21	12-Jul-21 A	25-Aug-21 A			12-JUI-21	25-AUg-21 18-Oct-22						
	Equipment Submission and Approval	435	0	100%	100%	10-Aug-21	18-Oct-22	10-Aug-21 A 31-bn-22 A	18-Oct-22 A		-	10-Nov-21	18-0CE-22 10-Nov-21						
urement				100%		31-Jan-22	31-Jan-22					10-Nov-21 10-Nov-21	10-Nov-21 10-Nov-21						1 1 1
	Sludge Digester Feed Pump and Digested Sludge Pump	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A		-		10-Nov-21 10-Nov-21						
	Sludge Digester Air Blower	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	terrest cr						
	Air Diffescr for Sludge Digester	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						
	Submensible Mixer for Digested Sludge Holding Tank	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						
	Deodorization Unit 4	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						
	LV Switchboards, Motor Control Centers and Associated Components	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						111
ovinc ivor	Variable Speed Drive (VSD)	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						
	Cable	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						1
3,1240a7	Pipe Work/Valve	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						4
	Instrument	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21			TIT			11
	Lifing Appliance	1	0	100%	100%	31-Jan-22	31-Jan-22	31-Jan-22 A	31-Jan-22 A			10-Nov-21	10-Nov-21						
aten				100%		01-Fob-22	29-Dec-22	01-Feb-22 A	29-Dac-22 A			01-Feb-22	15-Jan-23						1 1
i3.1240b1	Stadge Digester Feed Pump and Digested Studge Pump	240	0	100%	100%	01-Feb-22	28-Sep-22	01-Feb-22 A	78-Sep-22 A			01-Feb-22	28-Sep-22						1
	Sludge Digester Air Blower	169	0	100%	100%	01-Feb-22	20-Jul-22	01-Feb-22 A	20-Jul-22 A			31-Jul-22	15-Jan-23						1.1
	Air Diffuser for Sludge Digester	240	0	100%	100%	01-Feb-22	28-Sep-22	01-Feb-22 A	28-Sep-22 A			01-Feb-22	28-Sep-22						T
3.124062	Submensible Mixer for Digested Sludge Holding Tank	164	0	100%	100%	01-Feb-22	15-Jul-22	01-Feb-22 A	15-Jul-22 A			01-Feb-22	14-Jul-22						
3.124063	Deadorization Unit 4	422	0	100%	100%	01-Feb-22	29-Dec-22	01-Feb-22 A	29-Dec-22 A			01-Feb-22	29-Dec-22						
3.124064	LV Switchboards, Motor Control Centers and Associated Components	412	0	100%	100%	01-Feb-22	27-Sep-22	01-Feb-22 A	27-Sep-22 A			01-Feb-22	27-Sep-22						1 1
	Variable Sneed Drive (VSD)	180	0	100%	100%	01-Feb-22	30-Jul-22	01-Feb-22 A	30-Jul-22 A			01-Feb-22	30-Jul-22						
3.124066	Cable	240	0	100%	100%	01-Feb-22	28-Sep-22	01-Feb-22 A	28-Sep-22 A			01-Feb-22	28-Sep-22			111		11	1 1
	Pipe Work/Valve	382	0	100%	100%	01-Feb-22	14-Dec-22	01-Feb-22 A	14-Dec-22 A			01-Feb-22	14-Dec-22						1 1 3
	Instrument	412	0	100%	100%	01-Feb-22	14Dec-22	01-Feb-22 A	14-Dec-22 A			01-Feb-22	14-Dec-22						1 1
	Lifting Appliance	317	0	100%	100%	01-Feb-22	14Dep-22	01-Feb-22 A	14-Dec-22 A			01-Feb-22	14-Dec-22						1 1
53.124000	Daug Appearce	30	U	88.04%	10070	24-May-22	HOUVEE	24-May-72 A	29-Jan-23	14-Aug-23	18-Sep-23	24-Max-22	18-Apr-23	232					
	Slinks Diasster Feed Pump and Diasster Studies Pump	33	0	100%	100%	29-Sep-22	31-Oct-22	29-Sep-22 A	31-0c1-22 A			23-Sep-22	31-Oc1-22						
	stoge bigester rede romp and bigester storge manp Sladee Digester Air Blower	26	0	100%	100%	01-Aug-22	26-Aug-22	01-Aug-22 A	26-Aug-22 A		-	01-Aug-22	25-Aun-22					11	1 1
		47	0	100%	100%	29-Scp-22	14-Nov-22	28-Sep-22 A	14-Nov-22 A		-	29-Sep-22	14-Nov-22						11
	Air Diffuser for Sludge Digester Submensible Mixer for Disested Studge Holding Tank	47	U	100%	100%	20-Scp-22 31-Jul-22	28-Sep-22	31-Jul-22 A	28-Sep-22 A			31-Jul-22	28-Sep-22						
		30	0		0%	31-00-22	zo-oeb-zz	31-Dec-22	29-Jaz-23	20 Aug 22	18-Sep-23	38-Dec-22	28-Jan-23	232 *					1 1 1
	Deadoxization Unit 4	30	0	6% 6%	0%			31-Dec-22	29-Jan-23	14-Aug-23	12-Sep-23	28-Mar-23	18-Apr-23	226 .					
	LV Switchbeards, Motor Control Centers and Associated Components	44	U		100%	24-May-22	47.1.1.00	24-May-22 A	07-Jul-22 A	14-909-23	12-009-25		07-Jul-22	220					1 1 1
	Variable Speed Drive (VSD)		0	160%			07-Jul-22	24-May-22 A 28-Sep-22 A	28-Nov-22 A			24-May-22 29-Sep-22	28-Nov-22						11
	Cable	60	0	100%	100%	29-Sep-22	28-Nov-22					29-Step-22 15-Dec-22	28-N09-22 13-Jan-23	232 *					
	Pipe Work/Valve	30	0	6%	0%			31-Dec-22	29-Jan-23	20-Aug-23	18-Sep-23	15-Dec-22 28-Mer-23		232 *	S S S S S S S S S S S S S S S S S S S				
	Instrument	30	0	6%	0%			31-Dec-22	29-Jan-23		12-Sep-23		18-Apr-23	226 -		/T			
	Lifting Appliance	27	0	59.26%	60%	15-Dec-22		15-Dec-22 A	10-Jan-23	02-Sep-23	12-Sep-23	15-Dec-22	13-Jan-23						
StructuralW				73.66%		31-May-21		31-May-21 A	25-Jul-23	07-Feb-23	11-Sep-23	31-May-21	25-Jul-23	48		1111			
	Sile Preparation Works for Piling (including removal of existing Studge Tank)	36	4	100%	180%	31-May-21	17-Jul-21	31-May-21 A	17-Jul-21 A			31-May-21	17-Jul-21						
8.1280a	Subletting of Supply and Installation of ELS	29	0	100%	100%	01-Aug-21	29-Aug-21	01-Aug-21 A	29-Aug-21 A			01-Aug-21	28-Aug-21						1 1
	Preliminary Pile and Pile Load Test	45	3	100%	100%	12-Jul-21	06-Sep-21	12-Jul-21 A	06-Sep-21 A			03-Dec-21	04-Feb-22						
	Pilng works for pre-bored socket H-piles (37 nos, dia510, 1team)	79	4	100%	180%	23-Jul-21	01-Nov-21	23-Jul-21 A	01-Nov-21 A			15-Dec-21	28-Mar-22						1
	Pre-boring for installation of sheet piles	122	1	100%	180%	01-Nov-21	31-Mar-22	01-Nov-21 A	31-Mar-22 A			01-Nev-21	30-Mar-22						1 1
1290b	Installation of sheet piles(FSPVL)	25	2	160%	100%	01-Apr-22	10-May-22	01-Apr-22 A	10-May-22 A			01-Apr-22	07-May-22						11
1.1300	Excavation for basement of Studge Digestor Building (3425m3 exca, 1 team)	109	2	160%	100%	10-May-22	22-Sep-22	10-May-22 A	22-Sep-22 A			10-May-22	21-Sep-22			1 1 1			1 1
	Sublicting of Reber Fixing	45	0	100%	100%	25-Nov-21	19-Jan-22	25-Nov-21 A	19-Jan-22 A			25-Nov-21	19-Jan-22						1.1
	Subletting of Formworks, Concretor and Miscellaneous Works	45	0	100%	100%	25-Nov-21	19-Jan-22	25-Nov-21 A	19-Jan-22 A			25-Nev-21	19-Jen-22			1 1 1 1			
3,1310c	Construction of Pile Cap (Grid 2-4)	64	2	100%	100%	20-Sep-22	08-Dac-22	20-Sep-22 A	08-Dec-22 A			20-Sep-22	08-Dec-22						1 1
	Removal of Formwork and Backfiling and Removal of ELS (Layse 3)	20	0	90%	100%	09-Dec-22		09-Dec-22 A	03-Jan-23	07-Feb-23	08-Feb-23	09-Dec-22	24-Dec-22	29 .					1 1
	Construction of Underground Wall (Grid 2-4) (from -1.2mPD to +1.0 mPD)	30	0	6%	0%			04-Jan-23	09-Feb-23	19-Feb-23	15-Mar-23	27-Dec-22	20-Jan-23	29 *				111	
	Removal of Formwork and Backfilling and Removal of ELS (Layer 2)	6	0	6%	0%			10-Feb-23	15-Feb-23	16-Mar-23	22-Mar-23	21-Jan-23	06-Feb-23	29 *					1
	Construction of Underground Wall (Grid 2-4) (from +1.0mPD to +3.25 mPD)	18	0	0%	0%			17-Feb-23	09-Mar-23	23-Mar-23	17-Apr-23	07-Feb-23	27-Feb-23	29 *					
	Removal of Formwork and Backfiling and Removal of ELS (Layer 1)	6	0	6%	0%	1		10-Mar-23	16-Mar-23	18-Apr-23	24-Apr-23	28-Feb-23	14-Mar-23	29 *		4		111	11
	Construction of ground slab (Grid 1-4)	33	0	0%	0%			17-War-23	28-Apr-23	25-Apr-23	(3-Jun-23	15-Mar-23	28-Apr-23	29 *		<b></b>			1 1
	Installation of ELS and excavation for pile can of Studge Holding Tanks (523m3 exca. 1team)	6	0	0%	0%			17-Mar-23	23-Mar-23	11-Jul-23	17-Jul-23	15-Mar-23	21-Mar-23	91 •		1			11
	Construction of RC structure of Studge Holding Tanks (bolow ground, 226m3)	12	0	0%	0%			24-Mar-23	11-Apr-23	18-Jul-23	31-Jul-23	22-Mar-23	04-Apr-23	91 *		9			11
	Removal of Formwork and Backfilling to ground level and removal of ELS (Sludge Holding Tark)	6	0	0%	0%			12-Anr-23		01-Aup-23	07-Aug-23	05-Apr-23	19-Apr-23	91 .		3		1111	TT
	Removal of Formwork and backting to ground level and removal of ECS (choose motions Fark) Construction of RC superstructure (Studge Holding Tark)	30	0	0%	0%			19-Apr-23			11-Sep-23	20-Apr-23	25-May-23	91 .					1
.1491	conontenton en Leo enha egacina fonnilla Laural	30	0	6.00	078	_	1	10.441.50	14-1109-20		Lundeberg	**************************************	20 may 20	1. 21 1. 1.				101	
- Prim	ary Baseline			DC/2010	07 011	I YING ISI	ANDS SEWE	RAGE STAP	E2 - UPG	RADING	OF CHEUNG	CHAU SE	WAGETE	REATMENT AND	DISPOSAL FACILITIES	Date	Revision	Chec	Appro
				2012013												31-Oct-22	Rev. 19	JL	CL
Actu	ai work							REVISED	PROGR	AMME -	REV. 21 (3	Decem	per 2022	2)		30-Nov-22	Rev. 20	JL	CL
	aining Work									(Page	5 of 10)					31-Dec-22	Rev. 21		CL
Rem																01-060-22	ILCV. AI	In I	100
	al Remaining Work																		



ID	Activity Name	Ori. Dur (d)	TRA (d)	Time Elapsed %	Actual	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	LateFinish	Early Start	Early Finish	Tstal Arm	nded	2021	2	22	2023		2024	20	a	2026
÷					Workdone %			and the second second		05-Jun-23		Early Start (Rev.10) 28-Apr-23	Early Finish (Rzv.20) 25-Juli-23	Float Act	vities DJF	AMINAR	NOJENAN	INASCHOL	<b>MANANASON</b>	<b>OJPNAN</b>	1-1-Nadab	UNA AL	14addo1	HAMANAN
DC.S3.1360	Construction of RC Structure (Gride 1-4) (above ground, 856m3)	69	2	0%	0%			29-Apr-23	25-Jul-23		28-Aug-23	28-Apr-23 24-Feb-23	25-Jul-23 28-Mar-23	29 39					D		11			
IC.53.1390	Installation of ELS and excevation for substructures of Studge Digestor Building (Gride 1-2)	20	1	0%	0%			27-Feb-23 23-Mar-23	22-Mar-23	18-Apr-23	12-May-23	24-Feb-23 21-Mar-23	20-Mar-23 03-Apr-23								11			1 1
C.S3.1400	Construction of RC substructure of sludge digestor building (Grid 1-2)	12	0	0%	0%				05-Apr-23	13-May-23	27-May-23 03-Jun-23	04-Apr-23	15-Apr-23							anna				
DC.53.1410	Backfilling to ground level and removal of ELS (Gride 1-2)	6	0	0%	0%			11-Apr-23 26-Jul-23	17-Apr-23	29-May-23 29-Apg-23	03-Jun-23 18-Dec-23	26-Jul-23	15-Apr-23	39							11			
DC.S3.1380a	Installation of Submersible Mazer, Air Blawer, Air Diffusor, Feed Pump, DOU	56	0	0%	0%			26-Jul-23	28-Sep-23		18-Nov-23	26-Jul-23	28-Sep-23	41							11			
DC.53.13808 DC.53.1380b	Installation of Submorbible Mixer, Ar Blower, Ar Diffusor, Feed Fump, DOO Installation of Cable Containment & Conduit	25	0	0%	0%			26-Jul-23		12-Stp-23 29-Aug-23	26-Sep-23	26-Jul-23	28-50-23 23-Aug-23	29							11			
DC.53.13800 DC.53.1380c		43	0	0%	0%			10-Aug-23	28-Sep-23		26-Sep-23 04-Nov-23	10-Aue-23	28-Sep-23	29							11			
	Installation of BS Equipment, Cable, Instrument, PLC Panel	43	0		0%									29										
DC.S3.1380d	SAT of Equipment			0%	0%			21-Sep-23	28-Sep-23		04-Nov-23 18-Nov-23	29-Sep-23	12-0et-23											
DC.S3.1380d10	Seeding for sludge digestion system	14	0	6%	0%			29-Sep-23	12-Oct-23 23-Sep-23		18-Nov-23	25-Aut-23	23-Sep-23	56										
	SCADA System Site Acceptance Test (Phase 1 Sludge Digestor Building Construction)	30	0	6%	0%			25-Aug-23					23-Sep-23 23-Oct-23	30 56	_						11			
DC.S3.1390b	SCADA System Commissioning Test (Phase 1 Studge Digestor Building Construction)		1000	0%		_		24-Sep-23	23-Oct-23		18-Dec-23	24-Sep-23	23-0c1-23 11-Noz-23	37							1.1			
DC.S3.1400b	System Commissioning Test (Interim Testing)	30	0	6%	0%			13-Oct-23		19-Nov-23	18-Dec-23	13-Oct-23		37						,			<u></u>	
Internal Architect				6%				29-Jul-23	14-Nov-23		09-Mar-24	26-JUI-23	16-Nov-23								11			
DC.S3.1370	Architectural Works (Internal)	84	6	0%	0%			29-Jul-23	14-Nov-23	18-Nov-23 20-Feb-23	09-Mar-24 18-Dec-23	28-Jul-23	10-Nov-23 01-Sep-23	94 50							11			
	f LV Main Switch Room, Transformer Room			63,93%		12-Jul-21		12-Jul-21 A	29-OcI-23			12-Jui-21		50			1				11	1 1		1 1
	brication and Delivery of Major E&M Equipment			76,06%		12-305-21		12-Jul-21 A	17-Jun-23	20-Feb-23	07-Aug-23	12-Jul-21	18-May-23	51					1.1.1		11			
DC.S3.1405a	Tendering of Subcontrator	45	0	100%	100%	12-Jul-21	25-Aug-21	12-Jul-21 A	25-Aug-21 A			12-Jul-21	25-Aug-21										[]	
DC.S3.1405b	Equipment Submission and Approval	149	0	100%	100%	10-Sep-21	18-Dec-21	10-Sep-21 A	18-Dec-21 A			10-Sep-21	18-Dec-21											
DC.53.1410a	Procurement	30	0	100%	100%	14-Feb-22	14-Feb-22	14-Feb-22 A	14-Feb-22 A		-	20-Mar-22	18-Apr-22				14						61	
Febrication				71.4%		18-Jan-22	a france and the	18-Jan-22 A	18-May-23		08-Jul-23	18-Jan-22	18-May-23	51					1.1		11			
DC.S3.1410b	Cable	300	0	100%	100%	18-Jan-22	22-Sep-22	18-Jan-22 A	22-Sep-22 A			18-Jan-22	13-Nov-22											
	LV Switchboard, Motor Control Centers and Associated Components	200	0	30,5%	30%	31-Det-22		31-0c1-22 A	18-May-23		08-Jul-23	31-Oct-22	18-May-23	51								-	<u> </u>	
Delivery				86.11%		01-Sep-22		01-Sep-22 A	17-Jun-23		07-Aug-23	14-Nor-22	18-Apr-23	51										11
DC.S3.1410c	Cable	30	0	100%	100%	01-Sep-22	22-Sep-22	01-Sep-22 A	22-Sep-22 A			14-Nor-22	13-Dec-22								11			
	LV Switchboard, Notor Control Centers and Associated Components	30	0	0%	6%			19-May-23	17-Jun-23		07-Aug-23	20-Mar-23	18-Apr-23	51			1	1	+ "		1.1			1 1
Chil & Structural				93.4%		04-Dct-21		04-0c1-21 A	31-Jan-23	06-Jun-23	05-Ju1-23	04-Oct-21	31-Jan-23	155				I			1.1		6.1	11
DC.S3.1420	Pilng works for pre-bored socket H-piles (17 nos, dis610) ( Iteam)	24	5	100%	100%	15-Ocl-21	18-Nov-21	15-0c1-21 A	18-Nov-21 A			28-Feb-22	02-Apr-22				-	1		_				
DC.S3.1430	Pre-boring of sheet piles & installation of pipe pile wall	56	2	100%	100%	19-Nov-21	29-Jan-22	19-Nov-21 A	29-Jan-22 A			04-Apr-72	18-Jun-22								11			11
DC.S3.1431	Grouting Curtain Works	48	2	100%	100%	31-Jan-22	01-Apr-22	31-Jan-22 A	01-Apr-22 A			31-Jan-22	01-Apr-22				-		1 1 1		11	1 1 7		1
DC.S3.1450	Installation of Sheet Piles	8	2	100%	100%	30-Mer-22	11-Apr-22	30-Mar-22 A	11-Apr-22 A			30-Mar-22	11-Apr-22											1 1
DC.S3.1460a	Sublisting of Earthworks	45	0	100%	100%	04-0cl-21	25-Nov-21	04-0c1-21 A	25-Nov-21 A			04-Oct-21	25-Nov-21				•				11			11
DC.S3.1460b	Installation of ELS and excavation for basement of LV Main Switch Room and Transfer mer Room	54	2	100%	100%	12-Apr-22	23-Jun-22	12-Apr-22 A	23-Jun-22 A			12-Apr-22	22-Jun-22				-		1 1 1		1.1	1 1		1.1
DC.S3.1470	Construction of RC structure (pile cap)	25	2	100%	100%	25-Jun-22	28-Jul-22	25-Jun-22 A	28-Jul-22 A			31-May-22	02-Jul-22							1	1	1	1 1	11
DC.83.1480	Removal of formworks, falseworks, backfilling/mass filling and removal of ELS	13	1	100%	100%	29-Jul-22	15-Aug-22	28-Juj-22 A	15-Aug-22 A			19-Jul-22	03-Aug-22				1		1 1 1	1	11			1 1
DC.S3.1490a	Subletting of Finishing Works	161	0	85.09%	70%	19-Jul-22		19-Jul-22 A	31-Jan-23	05-Jun-23	05-Jul-23	19-Jul-22	31-Jan-23	125			1	Designation of the	1111	1	1.1			11
DC.S3.14906	Construction of RC Structure (Remaining)	103	2	100%	100%	15-Aug-22	19-Dec-22	15-Aug-22 A	19-Dec-22 A			15-Aug-22	18-Dec-22						111					1.1.1
E&M Works				636				16-Fcb-23	29-Oct-23	21-Jul-23	18-Dec-23	16-Feb-23	01-Sep-23	50				1			1.1			
DC.83.1500	Installation of E&MLLVSB and BS equipments	58	3	0%	8%			19-Jun-23	30-Aug-23	08-Aug-23	19-Oct-23	18-Apr-23	03-Jul-23	41				1		1	11	1		11
DC.S3.1510	Site Acceptance Test	30	0	0%	0%	-		31-Aug-23	29-Sep-23	20-Oct-23	18-Nov-23	04-Jul-23	02-Aug-23	50			1		-9	1	11	1 1		1 1
DC.S3.1520	System Commissioning Test (Interim and Final Testing)	30	0	6%	6%			30-Sep-23	29-Oct-23	19-Nov-23	18-Dec-23	03-Aug-23	01-Sep-23	50					- P		11			11
E&M Works at Trans	former Room			6%				16-Feb-23	20-Jun-23	21-Jul-23	18-Nev-23	16-Feb-23	20-Jun-23	151					<del>- </del> 1		11			
DC.S3.1530a	Installation of BS equipment at CLP Transformer Room	34	2	0%	0%			16-Feb-23	29-Mar-23		31-Aug-23	16-Feb-23	23-Mar-23	125					-					
DC.S3.15306	Site Acceptance Test	4	0	036	0%			30-Mar-23	02-Apr-23	01-Sep-23	01-Sep-23	30-Mar-23	02-Apr-23	155		11						1		TI
DC.S3.1530e	CLP Inspection and Defect Rectification	12	0	6%	6%			03-Apr-23	28-Apr-23	05-Sep-23	18-Sep-23	03-Apr-23	20-Apr-23	125										
DC.S3.1530d	CLP Re-inspection and Minor Defect Rectification	4	0	6%	0%			21-Apr-23	25-Apr-23		22-Sep-23	21-Apr-23	25-Apr-23	125							1.1	1 8 7		117
DC.S3.1530e	Handover to CLP for CLP's Works	45	0	0%	0%			26-Apr-23	19-Jun-23	23-Sep-23	17-Nov-23	25-Apr-23	19-Jun-23	125						1				
DC.S3,1530f	Engerizing	1	0	0%	0%			20-Jun-23		18-Nov-23	18-Nov-23	20-Jun-23	20-Jun-23	125										
Internal Architect				136				01-Feb-23	24-Mar-23		18-0ct-23	01-Feb-23	24-Mar-23	169		11			-	·····	111		111	11
DC,83.1550	Architectural Works (Internal)	40	5	0%	0%			01-Feb-23	24-Mar-23	28-Aug-23	19-Oct-23	01-Feb-23	24-Mar-23	169					-					
DC.83.1568	Architectural Works for CLP Transformer Room (Internal)	12	1	0%	0%			01-Feb-23	15-Feb-23		20-Jul-23	01-Feb-23	15-Feb-23	125										
Construction	Underground Utilities	12		134	•			13-Jun-23	24-10-23	10-0:1-23	18-1109-23	14-Jun-23	25-Jul-23	98	2000				-					
DC.S3.1600	Construction of Drainage and Severage System. Fire Services. Electrical & Plumping Undergound Ut	Star 12	2	0%	8%	-		13-Jun-23	24-Jul-23	10-Oct-23	18-Nev-23	14-Jun-23	25-Jul-23	98					<b></b>		11			
	Ige Digestion System	-	-	96.76%		24-Jun-22		24-Jun-22 A	29-Nov-23		08-Jan-24	24-Jun-22	29-Nov-23	40		1		÷ + + + + +		1	7		1	
DC S3.1760	Construction of Temporary Sludge Digestion System, T&C	16	3	100%	100%	24-Jun-22	10-0:1-22	24-Jun-22 A	10-Oct-22 A			24-Jun-22	10-0:1-22					<u> </u>						11
DC.SJ.1700	Temporary Flow Diversion and isolate existing aerobic studge digestar and relevant buildings	8	1	100%	100%	11-Oct-22	20-001-22	11-0cl-22 A	20-Oc1-22 A			11-Oct-22	20-0:4-22								1	11/		11
DC.S3.1710	Removal of Temporary Sludge Digestion System	15	0	0%	0%	11-04922	AV-001722	13-Nov-23		19-Dec-23	08-Jan-24	13-Nov-23	29-Nett-23	31							1	117		
		10		160%	**	20-0:6-22	24-Nov-22	20-001-22 A	24-Nov-22 A		- operation of	20-001-22	02-Dec-22								1.1			11
HASE 2 - Site Demolition wor	Clearance at the area of Proposed Preliminay Treatment Facilities			100%		20-0:6-22 20-0:6-22	24-Nov-22 24-Nov-22	20-001-22 A	24-Non-22 A			20-0ct-22	09-Dec-22									+	+	
Demolition wor DC.S3.2010		42	0	100%	100%	20-Oct-22 21-Oct-22	24-Nov-22 24-Nov-22	20-Oct-22 A 21-Oct-22 A	24-Nov-22 A 24-Nov-22 A		-	20-Oct-22 21-Oct-22	09-Dec-22 09-Dec-22								11	117		11
DC.S3.2010	Demolition of existing Aerobic Studge Digestor	42	0	100%	100%	21-0el-22 21-0el-22	24-Nov-22 24-Nov-22	21-0c1-22 A	24-Nov-22 A		-	21-0c1-22 21-0c1-22	03-Dec-22 03-Dec-22						1 1 1	1				
DC.S3.2020 DC.S3.2030	Demolition of existing Blower and Pump House	42	0	100%	100%	21-0el-22 21-0el-22	24-Nov-22	21-0c1-22 A	24-Nov-22 A			21-001-22	09-Dec-22 09-Dec-22											11
	Demoition of existing General Room	42											26-Oc1-22			6 I I			111	-	1			11
DC.S3,2040	Disconnecting data link of removed existing equipment from the existing SCADA system	1	0	100%	100%	20-Oct-22 12-bil-21	26-Oc+22	20-0c1-22 A	26-Oct-22 A		14-May-24	20-Oc1-22 12-30-21	28-061-72 23-Apr-24	0		in grand	-	1		سفسس		+	+	
	struction of Preliminary Treatment Facilities			51.73%					transfer.					0		-	1				11		1 I I	111
	Preliminary Treatment Facilities			51,93%		12-Jul-21		12-JUI-21 A		31-Dao-22	10-May-24	12-Jul-21	19-Apr-24	0						- 1			111	
	orication and Delivery of Najor E&M Equipment			60.07%		12-Jul-21		12-JUI-21 A	22-Dec-23	15-Feb-23	06-Feb-24	12-Jul-21	13-Jan-24	46				1		1	6.1	100	1 I I	11
DC.S3.3005a	Tendering of Subcontrator	45	0	100%	100%	12-Jul-21	25-Aug-21	12-Jul-21 A	25-Aug-21 A			12-Jul-21	25-Aug-21							-	1	1 3 1	1 I I	11
DC.S3.3005b	Equipment Submission and Approval	513	0	76,61%	40%	03-Dec-21		03-Dec-21 A	29-Apr-23		14-Jun-23	03-Dec-21	14-Dec-22	46	·	<u> </u>		5					<u></u>	
	Procurement	7	0	0%	0%			11-Mar-23	17-Mar-23		02-May-23	09-Jan-23	08-Apr-23	46							11			
DC.S3.3010a	Fabrication	180	0	0%	0%			18-Mar-23	13-Sep-23	03-May-23	29-Oct-23	09-Apr-23	05-Oct-23	46					<b>G</b>		11			<u>      </u>
DC.83.3010a DC.83.3010b					and a state				and a start						T AND DI				Date		Revis	sion	Chec	Appro
DC.83.30106																								
DC.83.30106 Prir	nary Baseline			DC/2019	107 OUT	LYING ISL	ANDS SEWE								AND DI	SPOSA	L FACILI	IES	31-Oct-22	2 8	ev. 19			CL
DC.83.30106 Prir				DC/2019	/07 OUT	LYING ISL	ANDS SEWE				OF CHEUNG REV. 21 (3				AND DI	SPOSA	LFACILI	IES		-	lev. 19		JL	02
DC.83.30106 Prin	nary Baseline ual Work			DC/2019	1/07 OUT	LYING ISL	ANDS SEWE			RAMME -	REV. 21 (3				I AND DI	SPOSA	L FACILI	IES	30-Nov-2	2 R	ev. 20		JL JL	CL
Prir Prir Act	nary Baseline			DC/2019	1/07 OUT	LYING ISL	ANDS SEWE			RAMME -					AND DI	SPOSA	L FACILI	TES		2 R			JL JL	02



ID	A clivity Nems	Ori. Dur (d)	TRA (d)	Time Elapsed %	Actual Workstone %	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	LateFinish	Early Start (Rev.10)	Early Finish Total Amende (Rev.20) Float Activitie	4 2021 2022 5 DUR AM JUNSCHOUR MAM JUNSCHO	2023 2024 2025 2026 JITMAM JJASICH DJTMAM JJASICH DJTHAM JJASICH
DC.83.3010c	Delivery	100	0	0%	0%			14-Sep-23	22-Dec-23	30-Oct-23	08-Feb-24	08-0:1-23	13-Jan-24 46	- 440 10040040404040400400400	
ivil & Structural	Works			8.2%		25-Nov-22		25-Nov-22 A	05-Feb-24	31-Dec-22	OS-Feb-24	25-Nov-22	20-Jan-24 0		
DC.53.3020	Pre-boring Works for sheet pile wall installation	90	0	32,22%	14%	25-Nov-22		25-Nov-22 A	15-Mar-23	31-Dec-22	15-Mar-23	25-Nov-22	15-Mar-23 0		
DC,S3,3040	Installation of sheetpile wall	40	0	0%	0%			69-Fob-23	27-Mar-23	09-Feb-23	27-Mar-23	09-Feb-23	27-Mar-23 0		
C.83.3050	Excavation for basement of Preliminary Treatment Facilities (14208m3 including rock)	74	0	0%	0%			28-Mar-23	29-Jun-23	28-Mar-23	28-Jun-23	28-Mar-23	29-Jun-23 0		
DC.83.3050	Plate Load Test (Total 3 nos.)	12	0	3%	0%			30-Jun-23	11-Jul-23	30-Jun-23	11-Jul-23	30-Jun-23	11-Jul-23 0		
DC.83.3080	Construction of RC structure (below ground, 5534m3)	98	6	0%	0%			12-Jul-23	13-Nov-23	12-Jul-23	13-Nov-23	12-Jul-23	27-Oct-23 0		
DC.S3.3090	Removal of formworks, falseworks, application of waterproofing, backfilling and removal of ELS	9	1	0%	0%			14-Nov-23	24-Nor-23		24-Nov-23	28-Oct-23	08-Nov-23 0		
DC.S3.3100	Construction of RC Structure (above ground, 1208m3)	56	4	8%	0%			25-Nov-23		25-Nev-23 07-Feb-24	06-Feb-24 10-May-24	09-Nov-23 22-Jan-24	20-Jan-24 0		
E&M Works		1.00		8%				07-Feb-24 07-Feb-24	10-May-24	07-Fcb-24 07-Fcb-24		22-Jan-24	19-Apr-24 0 28-Mar-24 0		
DC.S3.3120 DC.S3.3130a	Installation (Mxers, Inlet Pumps and associated piperrorks and screens, Gritremoval system, DC system	46	2	8%	0%			07-Feb-24	10-Apr-24 07-Mar-24	12-Mar-24	10-Apr-24 10-Apr-24	22-Jan-24	28-Feb-24 34		a
DC.83.31388	SCADA System Site Acceptance Test (Phase 3 PTF Construction) SCADA System Commissioning Test (Phase 3 PTF Construction)	30	0	8% 8%	0%			07-Pe0-24 08-Mar-24	05-Apr-24	11-Apr-24	16-May-24	21-Feb-24	21-Mar-24 34		
DC.53.31300 DC.53.31406	Scaluk System Commissioning Test (Prase 3 PTP Construction) System Commissioning Test (Inferim Testing)	30	0	0%	6%			11-Apr-24	10-May-24	11-Apr-24	10-May-24	21-Mar-24	19-Apr-24 0		
Internal Architect		30	0	104				07-Feb-24	24-Apr-24	26-Erb-24	10-May-24	22-Jan-24	08-Apr-24 13		
DC 53.3110	Architectural Works (Internal)	58	2	6%	6%			07-Feb-24	24-Apr-24	26-Feb-24	10-May-24	22-Jan-24	08-Apr-24 13		
Temporary Floy				196	•**	A COLORADO	11000000000	18-Dec-23	14-May-24	10-Jan-24	14-May-24	02-Dec-23	23-Apr-24 0		
DC.S3.1550a	Installation of Temporary Studge Thickening System	92	8	0%	8%			28-Dec-23	02-Max-24	10-Jan-24	14-May-24	05-Dec-23	10-Apr-24 10		
DC 53 3150	Temporary WAS Pipe Construction from MBR to Studge Digestor Building with temp pre-thickening syste		2	0%	6%			19-Dec-23	16-Jan-24	15-Feb-24	11-Mar-24	02-Dec-23	29-Dec-23 44		
DC.83.3160	Temporary severage pipe from existing manhole FMH7000149 to manhole FMH21 to isolate Inlet Chami	42	3	0%	6%			07-Feb-24	05-Apr-24	14-Feb-24	10-Apr-24	22-Jan-24	16-Mar-24 3		
DC.83.3170	Temporary Flow Diversion to isolate existing proliminary treatment system	2	1	8%	6%			11-May-24	14-May-24		14-May-24	20-Apr-24	23-Apr-24 0		
	0-month performance verification (At least 9 months before End of S3)	-		0%	1	1000		15-May-24	08-Feb-25	10-Jul-24	05-Ap=-25	24-Apr-24	18-Jan-25 56		
C.S3.3180		270	0	0%	6%	T		15-May-24	08-Feb-25	10-Jul-24	05-Apr-25	24-Apr-24	18-Jan-25 56		
	f Underground Utilities	1000	Water and Post of the	0%	States of the local division of	Contraction of the local division	- In- In succession	07-Feb-24	27-Mer-24	20-Feb-24	10-Ap:-24	22-Jan-24	11-Mar-24 8		
C.S3.3250	Construction underground utilities for MBR. Treatment Facilities and Perliminary Treatment Facilities	38	2	0%	6%			07-Feb-24	27-Mar-24	20-Feb-24	10-Apr-24	22-Jan-24	11-Mar-24 8		
HASE 4 - Den	nolition of existing Preliminary Treatment System	-		0%	-	-	-	29-Feb-24	20-Jul-24	29-Feb-24	28-Aug-24	05-Feb-74	09-Jul-24 30		
DC.S3.4010	Demotifion of existing infell pumping station, preliminary treatment facilities & primary setim unit lawk	40	3	0%	6%	and the second		16-May-24	06-Jul-24	16-May-24	05-Jul-24	24-Apr-24	15-Jun-24 0		
00.53.4020	Modification of Intel Chamber	56	4	0%	6%	-		18-May-24	29-Jul-24	19-Jun-24	28-Aug-24	25-Apr-24	09-Jul-24 26		
0C.S3.4025	Nutification to CLP for Denuliton of Existing Transformer House	1	0	0%	6%			23-Feb-24	04-Mor-24*	29-Feb-24	04-Mar-24	06-Feb-24	10-Feb-24 0		
00.83.4030	Demotion of existing Transformer House	39	3	0%	6%			16-May-24	05-Jul-24	14-May-24	05-Jul-24	24-Apr-24	14-Jun-24 0		
C.83.4031	Ground Investigation (7 nos, 1 rig, 1 team)	22	2	0%	6%			07-Jun-24	05-Jul-24	07-Jun-24	05-Jul-24	18-May-24	15-Jun-24 0		-
C.53.4040	Disconnecting data link of removed existing equipment from the existing SCADA system (Phase 4 Demoit	4	3	0%	6%			23-Jul-24	29-Jul-24	22-Aug-24	28-Aug-24	03-Jul-24	09-Jul-24 30		
HASE 5 - Con	struction of Remaining Buildings			34.78%		12-Jul-21		12-Jul-21 A	02-Oct-25	12-Mar-23	28-Jan-26	12-Jul-21	02-Oct-25 118		
	WAS Storage Tank of Sludge Centrifuge House			0%				30-Nev-23	07-Nov-24	09-Jan-24	13-Dec-24	38-Nov-23	07-Nov-24 31		· · · · · · · · · · · · · · · · · · ·
Civil & Structural				0%				30-Nev-23	07-Nov-24	09-Jan-24	13-Dec-24	38-Nov-23	07-Nov-24 31		
DC.83.3190	Piling works for pre-bored sock et H-piles (14 nos, dia.610 x 14m, 1 teams)	26	4	0%	6%			30-Nev-23	06-Jan-24	09-Jan-24	15-Feb-24	30-Nov-23	0E-Jan-24 31		
DC.S3.3200	Installation of sheet piles and Proof Drill	35	2	0%	6%			08-Jan-24	22-Feb-24	16-Feb-24	02-Apr-24	03-Jan-24	22-Feb-24 31		
DC.53.3201	Pile Loading Test of Tension Pile	6	1	0%	0%			23-Feb-24	01-Mar-24	03-Apr-24	11-Apr-24	23-Feb-24	01-Mar-24 31		
DC.S3.3210	Excavation and installation of ELS for WAS Storage Tank	60	2	0%	6%			02-Mar-24	20-Msy-24	12-Apr-24	28-Jun-24	02-Mar-24	20-May-24 31		
DC.S3.3220	Construction of RC Structure (below ground)	70	1	0%	0%			21-May-24	13-Aug-24	27-Jun-24	19-Sep-24	21-May-24	13-Aug-24 31		
DC.S3.3230	Removal of formworks, falseworks, application of waterproofing, backfilling and removal of ELS	12	2	0%	0%			14-Aug-24	23-Aug-24		07-Oct-24	14-Aug-24	29-Aug-24 31		
DC,53,3240	Construction of RC Structure (above ground)	55	2	0%	0%			30-Aug-24	07-Nov-24		13-Dec-24	30-Aug-24	07-Nov-24 31		
	Effluent Reuse Building			39.98%		12-Jul-21		12-Jul-21 A	15-Mar-25	18-Mar-23	27-Apr-25	12-Jul-21	24-Feb-25 43		
	orisation and Delivery of Major E&M Equipment			45,9%		12-Jul-21		12-Jul-21 A	23-Aug-24	18-Mar-23	14-Nov-24	12-Jul-21	29-Aug-24 77		
DC.\$3.5125a	Tendering of Subcontrator	45	0	100%	100%	12-Jul-21	25-Aug-21	12-Jul-21 A	25-Aug-21 A			12-Jul-21	25-Aug-21		
DC.83.5125b	Equipment Submission and Approval	650	0	75.69%	33%	26-Aug-21		28-Aug-21 A	05-Jun-23		22-Aug-23	26-Aug-21	06-Jun-23 77		
DC.S3.5138a	Procurement	90	Ð	0%	0%	_		07-Jun-23	01-Sep-23		20-Nov-23	07-Jun-23	04-Sep-23 77 01-Max-24 77		
DC.83.51306	Fabrication	240	8	0%	6%			05-Sep-23	01-May-24	21-Nev-23	17-Jul-24	05-Sep-23			
DC.S3.5130c	Delivery	120	0	0%	0%			02-May-24	28-Aug-24 01-Nov-24	18-Jul-24	14-Nov-24 12-Dep-24	02-May-24	20-Aug-24 77 12-Det-24 35		
	Works Installation of size pile wall of ELS (55 nos. dia323 x 8m. 1 team)	12	8	0%	0%			08-Jul-24	01-Nov-24 30-Jul-24	17-Aug-24 17-Aug-24	12-Uco-24 09-Sep-24	17-Jun-24 17-Jun-24	12-0ct-24 35		
DC,83,5140a DC,83,5140b	Installation of pipe pile wall of ELS (55 nos, dia323 x 8m, 1 team) Proof Drill	12	8	0%	0%			08-Jul-24 31-Jul-24	30-Jul-24 13-Aug-24		24-Stp-24	17-308-24	10-Jul-24 35 24-Jul-24 35		T.o.
DC.83.51406 DC.83.5150	Preof Drill Grout Curtain Works	7	5	0%	0%	-		31-Jul-24 31-Jul-24	13-Aug-24	10-Sep-24 10-Sep-24	24-Sep-24 24-Sep-24	11-Jul-24 11-Jul-24	24-Jul-24 35 24-Jul-24 35		
DC.S3.5150 DC.S3.5160	Grout Curtain Works Installation of ELS and Excavation for basement(970m3 exca, 1team)	11	1	0%	0%			31-Jul-24 14-Aug-24	13-Aug-24 27-Aug-24	10-Sep-24 25-Sep-24	24-Sep-24 09-Oct-24	25-Jul-24	24-Jul-24 35 07-Aug-24 35		
DC.83.5160 DC.83.5170	Installation of ELS and Exclavation for basement(s/utilis excla, Telenny Construction of RC structure (below ground, 437m3)	22	2	0%	0%		-	28-Aug-24	25-Sep-24	10-Oct-24	03-00+24 07-Nev-24	08-Aug-24	04-Sep-24 35		
DC.S3.5170 DC.S3.5180	Construction of RC structure (below ground, 43 /m3) Removal of formworks, falseworks, application of waterproofing, backfilling and removal of ELS	22	2	0%	0%			28-Aug-24 28-Sep-24	23-Step-24 03-OcI-24	08-Nov-24	14-Nev-24	05-Sep-24	11-Sep-24 35		
DC.S3.5180 DC.S3.5190	Removal or tomoval or tomoval or ELS Construction of RC Structure (above ground, 213n3)	22	2	0%	0%			04-Oct-24	01-Nov-24		12-Dec-24	12-Sep-24	12-0el-24 35		
E&M Works	ourseases a no availate (apple grand, arona)	44		0%	2.0			04-Oct-24	15-Mar-25	15-Nov-24	27-Apr-25	12-Sep-24	24-Feb-25 43		
DC 53.5210	E&MLVSB and BS Installation (UV system, Chemical tanks and dosing system and etc.)	67	5	0%	0%			04-Oct-24	30-Dec-24	15-Nov-24	13-Feb-25	12-Sep-24	07-Dec-24 35		
DC.53.5210 DC.53.5220a	SCADA System Sile Acceptance Test (Phase 5 Effluent Reuse Construction)	60	0	0%	0%		-	16-Nov-24	14-Jan-25		28-Feb-25	28-001-24	26-Dep-24 43		
DC.S3.52206	SCADA System Carmissioning Test (Phase 5 Efficient Reuse Construction)	60	0	0%	0%		-	15-Jan-25	15-Mar-25		27-Apr-25	27-Dec-24	24-Feb-25 43		
DC.53.5230b	System Countissioning Test (Interim Testing)	60	0	0%	0%			15-Jan-25	15-Mar-25		27-Apr-25	27-Dec-24	24-Fcb-25 43		
Internal Architect		1000		6%				02-Nov-24			28-Apr-26	14-Oct-24	01-Feb-25 52		
DC.53.5200	Architectural Works (Internal)	84	6	6%	0%			02-Nov-24	21-Feb-25		26-Apr-25	14-Oct-24	01-Feb-25 52		
Construction of	Sludge Centrifuge Building & Genset and Fuel Tank Rooms		1.00	38.58%	12	12-Jul-21	and the second	12-Jul-21 A	03-May-25	05-Apr-23	03-May-25	12-Jul-21	08-Apr-25 0		
	orication and Delivery of Major E&M Equipment			46.49%		12-Jul-21		12-Jul-21 A	08-Sep-24	06-Apr-23	13-Dec-24	12-Jul-21	03-Sep-24 95		
DC.S3.5005a	Tendering of Subcontrator	45	0	100%	100%	12-Jul-21	25-Aug-21	12-Jul-21 A	25-Aug-21 A			12-Jul-21	25-Aug-21		
DC.S3.5005b	Equipment Submission and Approval	660	0	74.55%	33%	26-Aug-21		26-Aug-21 A	16-Jun-23	06-Apr-23	20-Sep-23	25-Aug-21	15-Jun-23 \$6		
DC.S3.5010a	Procurement	45	0	6%	0%			17-Jun-23	31-Jul-23	21-Sep-23	04-Nov-23	17-Jun-23	31-Jul-23 58		
- D-	nary Baseline			DC/204	107 017	I VINC IO		DAGE STAR	E2	PADING		CHAUSER	NAGE TREATMENT	AND DISPOSAL FACILITIES	Date Revision Chec Approve
				00/2015	001	LING ISL/	HIDO SEWE							IND DIGFOORL FROILITIES	31-Oct-22 Rev. 19 JL CL
Ad	ual Work							REVISED	PROGR	AMME -	REV. 21 (3	1 Decem	ber 2022)		30-Nov-22 Rev. 20 JL CL
De	maining Work									(Page	7 of 10)				31-Dec-22 Rev. 21 JL CL
Re										,	1000 C				01-060-22 (Rev. 21 Jac OL
	ical Remaining Work														



D	Activity Name	Ori: Dur (d)	TRA (d)	Time Elapsed %	Actual Workdone %	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev.10)	Early Finish (Rev.20)	Total Amended Float Activities	2021 2022 2023 23 0 JF [ 2 M J J A B G M G J F M A M J J A B G M G J F M A M J	
DC.S3.5010b	Fabrication	225	0	0%	0%			01-Aug-23	12-Mar-24	05-Nov-23	16-Jun-24	01-Aug-23	12-Mar-24	96	11111111111111111111111111111111111111	
C.S3.5010c	Delivery	180	0	0%	0%			13-Mar-24	08-Sep-24	17-Jun-24	13-Dec-24	13-Mnr-24	08-Sep-24	96		<u>-                                      </u>
a Structural	Warks			0%				29-Jun-24	13-Des-24	29-Jun-24	13-Dec-24	08-Jun-24	21-Nov-24	0		
C.S3.5020a	Piling works for pre-bored socket H-piles (24 nos, dia610 x 15m, 1isam)	23	4	0%	0%			29-Jun-24	31-Jul-24	29-Jun-24	31-Jul-24	08-Jun-24	11-Jul-24	D		
C.S3.5030	Installation of pipe pile wall of ELS (80 nos, dia323 x Ers, 1 teams)	18	6	6%	0%			20-Jul-24	15-Aug-24		16-Aug-24	29-Jun-24	27-Jul-24	0		
C.S3.5040	Greut Curtain Works	16	2	0%	0%			17-Aug-24	08-Sep-24		06-Sep-24	29-Jul-24	17-Aug-24	0		
00.63.5050	Excernation for pumping tank (130m3 exce, 1teem)	11	1	0%	0%			07-Sep-24	21-Sep-24		21-Sep-24	19-Aug-24	31-Aug-24	0		
C.83.5060	Construction of RC structure (below ground, 887 m3)	22	2	0%	0%			23-Sep-24	22-Oct-24		22-Oct-24	02-Sep-24	30-Sep-24	0		511111
C.83.5070	Removal of formworks, falseworks, application of waterproofing, backfilling and removal of ELS	5	2	0%	0%			23-Oct-24	38-Oct-24	23-Oct-24	30-Oct-24	02-Oct-24	09-Oct-24	0		
DC.S3.5060	Construction of RC Structure (above ground, 1310 m3)	36	2	0%	0%			31-0:1-24	13-Dec-24 03-May-25	31-Oct-24	13-Dec-24	10-0ct-24 22-Nov-24	21-Nov-24 08-Apr-25	0		
C \$3,5100	PHILIPPI INCLUDE IN A CONTRACT OF	m) 55	0	0% 0%	0%			14-Dec-24 14-Dec-24	03-May-25 22-Feb-25	14-Dec-24 14-Dec-24	03-May-25 22-Feb-25	22-Nov-24 22-Nov-24	08-Apr-25 28-Jan-25	0		
C.S3.5100 C.S3.5110a	E&MLVSB and BS Installation (centrifuges and its auxiliary equipment and Polymer preparation syste SCADA System Site Acceptance Test (Phase 5 Studge Centrifuge Censtruction)	m) 55 30	0	0%	0%			14-Dec-24 14-Dec-24	12-Jan-25		22-Feb-25	22-Nov-24 22-Nov-24	21-Dec-24	41		
C.S3.51108	SCADA system Sha Acceptance rest (Phase 5 Studge Centrituge Construction) SCADA System Commissioning Test (Phase 5 Studge Construction)	30	0	0%	0%			14-Dec-24 13-Jan-25	12-381-25		22-reo-25 24-Mar-25	22-Nov-24 22-Dec-24	21-080-24	41		
C.S3.5120b	System Commissioning Test (Interim Testing)	30	0	0%	0%			23-Feb-25	24-Mar-25		24-Mar-75	29-Jan-25	27-Enh-25	0		
C.S3.5120c	Final System Commissioning Test	30	0	0%	0%			25-Mar-25	23-Apr-25	25-Mar-25	23-Apr-25	28-Feb-25	28-Mar-25	0		
00.83.5120c10	Perparation and Submission of Final T&C Report	10	0	0%	0%			24-Apr-25	03-May-25		03-May-25	30-Mar-25	03-Apr-25	0		
ernal Architect		10		0%	0.4			14-Dec-24	04-Apr-25	11-Jan-25	03-May-25	22-Nov-74	13-Mar-25	21		
C.S3.5090	Architestural Works (Internal)	84	6	0%	0%			14-Dec-24	04-Apr-25	11-Jan-25	03-May-25	22-Nov-24	13-Mar-25	21		
	r FS Pumproom and Pumproom	100 C 200 C		33.92%		01-Nov-21	and an and a state	01-Nov-21 A	08-Apr-25	31-Mar-23	27-Apr-25	01-Nov-21	13-Mar-25	21		
	pricetion and Delivery of Mejor E&M Equipment			41.46%		01-Nov-21		01-Nov-21 A	21-Aug-24		19-Nov-24	01-Nov-21	21-Aug-24	90		
C.83.5235a	Tendering of Subcentrator for Fire Services	37	0	100%	100%	01-Nov-21	07-Dec-21	01-Nov-21 A	07-Deo-21 A			01-Nov-21	07-Dec-21			
C.S3.5235b	Equipment Subtrission and Approval	538	0	72.12%	33%	08-Dec-21		08-Dec-21 A	29-May-23	31-Mar-23	27-Aug-23	08-Dec-21	28-May-23	90		
C.S3.5240a	Procurement of EL Equipment	90	0	0%	0%			30-May-23	27-Aug-23		25-Nov-23	30-May-23	27-Aug-23	90		
0.83.52406	Fabrication of EL Equipment	240	0	0%	0%			28-Aug-23	23-Apr-24	26-Nov-23	22-Jul-24	28-Aug-23	23-Apr-24	90		
C.83.5240c	Delivery of EL Equipment	120	0	0%	0%			24-Apr-24	21-Aug-24		18-Nov-24	24-Apr-24	21-Aug-24	90		<u>-                                      </u>
C.S3.5740d	Procurement of FS pumps	150	0	0%	0%			30-May-23	28-Oct-23	28-Aug-23	24-Jan-24	30-May-23	26-Oct-23	90		
C.S3.5240e	Fabrication of FS pumps	200	0	0%	0%			27-0:1-23	13-May-24		11-Aug-24	27-Oct-23	13-May-24	90		
C.S3.5240f	Delivery of FS pumps	100	0	0%	0%			14-May-24	21-Aug-24		19-Nov-24	14-May-24	21-Aug-24	90		<u> </u>
C.S3.5240g	Procurement of FRP water tanks	150	0	0%	0%			30-May-23	28-Oct-23		24-Jan-24	30-May-23	26-0ct-23	90		
C.53.5240h	Fabrication of FRP water tanks	200	0	0%	0%			27-0:t-23	13-May-24		11-Aug-24	27-0ct-23	13-May-24	90		
C.S3.5240i	Delivery of FRP water tanks	100	0	0%	0%			14-May-24		12-Aug-24	19-Nov-24	14-May-24	21-Aug-24	90		<u>-                                      </u>
C.S3.5240j	Procurement of pumps	150	0	0%	0%			30-May-23	26-Oct-23	28-Aug-23	24-Jan-24	30-May-23	26-Oct-23	90		
C.S3.5240k	Fabrication of pumps	200	0	0%	0%			27-Oct-23	13-May-24	25-Jan-24	11-Aug-24 19-Nov-24	27-0ct-23	13-May-24	90 90		
0.00.02.101	Delivery of pumps	100	0	0%	0%			14-Mzy-24 08-Jul-24	21-Aug-24 28-Nov-24		19-Nov-24 17-Dec-24	14-May-24 17-Jun-24	21-Aug-24 05-Nov-24	90		
C.S3.5250		1	6	0%	0%			08-Jul-24			17-Dec-24 07-Sep-24	17-Jun-24	29-Jul-24	18		
C.53.5250	Installation of pipe pile wall of ELS (62 nos, dia323 x 12m, 1team) and Sheetpile (55nos FSPIII sheetpi Great Curtain Works	le) 30 16		0%	0%			10-Aug-24	17-Aug-24	29-Jul-24 31-Aug-24	07-Sep-24 21-Sep-24	22-Jul-24	10-Aus-24	18		
00.53.5260	Installation of ELS and excervation for basement (940m3 exce. 1team)	16	2	0%	0%			31-Aug-24	21-Sep-24		15-Oct-24	12-Aug-24	31-Aug-24	18		
C.53.5270	Construction of RC structure (below ground, 512m3)	22	2	0%	0%			23-Sep-24	22-Oct-24	16-Oct-24	12-Nov-24	02-Sep-24	30-Sep-24	18		
C. 53.5280	Removal of formacrice, faisworks, application of waterproofing, backfilling and removal of ELS	5	1	0%	0%			23-Sep-24 23-Oct-24	29-0:1-24	13-Nov-24	12-Nov-24	02-0cp-24 02-0cb-24	08-Ocl-24	18		<b>]</b> ,
C.83.5300	Construction of RC Structure (above ground, 326m3)	22	2	0%	0%			30-Oct-24	26-Nov-24		17-Dec-24	09-Oct-24	05-Nov-24	18		
M Works	Contraction of the Original Streets (Section)	**		036				30-Oct-24	06-Apr-25		27-Apr-25	09-Oct-24	13-Mar-25	21		
00.835320	E&MLVSB and BS Installation (pumps and associated pipe works)	67	5	0%	0%			30-O:1-24	24-Jan-25		18-Feb-25	09-Oct-24	04-Jan-25	18		
C.S3.5330	Sile Acceptance Test	30	0	0%	0%	-		07-Jen-25	05-Feb-25	28-Jan-25	26-Feb-25	14-Dec-24	12-Jan-25	21		
C.83.5340b	System Commissioning Test (Final Testing)	60	0	0%	0%			05-Feb-25	08-Apr-25		27-Apr-25	13-Jan-25	13-Mar-25	21		
ternal Architect				036				27-Nov-24	18-Mar-25	66-Jan-25	26-Apr-25	07-Nov-24	26-Feb-25	31		
C.83.5310	Architectural Works (Internel)	84	6	036	0%			27-Nov-24	18-Msr-25	06-Jan-25	26-Apr-25	07-Nov-24	26-Feb-25	31		
nstruction of	Dangerous Goods House		100	0%				08-Jul-24	18-Apr-25	19-Jul-74	03-May-25	17-Jun-24	29-Mar-25	15		
.83.5350	Installation of ELS and excavation for basement(48nos FSPIII x 8m, 70m3 exca, fileem)	11	1	0%	0%			08-Jul-24	20-Jul-24	19-Jul-24	01-Aug-24	17-Jun-24	29-Jun-24	10		
\$3.5360	Construction of RC structure (below ground, 34m3)	28	2	0%	0%			22-Jul-24	24-Aug-24		05-Sep-24	02-Jul-24	05-Aug-24	10		P
\$3.5370	Backfilling to ground level and removal of ELS	11	1	0%	0%			26-Aug-24	07-Sep-24		20-Sep-24	06-Aug-24	19-Aug-24	10		-0
S3.5380	Construction of RC Structure (above ground, 21m3)	28	2	0%	0%			09-Sep-24	16-Oct-24	21-Sep-24	28-Oct-24	20-Aug-24	24-Sep-24	10		ф
.\$3.5390	Architectural Works (Internal)	28	2	0%	0%			17-Oct-24	20-Nov-24	29-Oct-24	02-Dec-24	25-Sep-24	31-Oct-24	10		
	E&M Installation and testing	69	6	0%	0%			21-Nov-24	22-Feb-25		06-Mar-25	01-Nov-24	03-Feb-25	10		
S3.5400b	DG inspection by FSD	10	0	D%	0%		_	09-Apr-25	18-Apr-25	24-Apr-25	03-May-25	20-Mar-25	29-Mar-25	15		
	nderground Utilities (Permanent pipeworks, Sewerage System, Road Drainage S	iystem)		0%		14152746		21-Nov-23	11-Apr-25	11-Dec-23	03-May-25	31-0c8-23	19-Mar-25	22		
	Main access between MBR & PTF	112	8	D%	0%			21-Nov-23	19-Apr-24	11-Dec-23	10-May-24	31-Oct-23	25-Mar-24 21-Nov-24	17 21		
S3.5420	Main access between PTF, Efficient Rouse Building, FS Pumproom and Pemproom	55	5	0%	0%		_	04-Oct-24 08-Jul-24	13-Dec-24 14-Sep-24		10-Jan-25 26-Apr-25	10-Sep-24 17-Jun-24	21-Nov-24 26-Aug-24	21		
	Main access between Administration Beilding & Inlet Chamber	58	2	0% 0%	0%			08-Jul-24 08-Jul-24	14-Sep-24 14-Sep-24		26-Apr-25 28-Apr-25	17-Jun-24 17-Jun-24	26-Aug-24 26-Aug-24	180		
.S3.5440 .S3.5450	Main access between Studge Centrifuge Building & Studge Digestor Building Permanent Flow Diversion	58	2	0%	0%			07-Apr-25	14-Sep-24 11-Apr-25		03-May-25	17-Jun-24 14-Mar-25	26-Aug-24 19-Mar-25	15		
	Permanent Flow Diversion Construction of EVA and Signage	4 58	1	0%	0%			07-Apr-25 22-Jan-25		28-Apr-25 19-Feb-25	03-May-25 19-Apr-25	14-Mar-25 29-Dec-24	19-Mar-25 26-Feb-25	15 28		
S3,5470 dge Dewater	Construction of EVA and Signage Ing House	30	1	13.15%	0%	31-Jul-22		22-JEN-25 31-Jul-22 A	02-Oct-25	19-P-00-23 14-Mar-23	18-Apr-20 28-Jan-26	29-Dec-24 31-Jul-22	02-0ct-25	118		
	ASA works of Studge Deviatering House	168	12	0%	0%	. I THIT ALL		20-Jan-23	29-Aug-23		01-Dec-23	20-Jan-23	29-Aug-23	78		
.S3.5470a	Procurement	185	12	82.7%	33%	31-Jul-22	-	31-Jul-22 A	20-A0g-23 31-Jan-23		14-Apr-23	31-Jul-22	31-Jan-23	73		
S3.5470b	Fabrication	700	0	0%	0%			01-Feb-23	31-Dec-24		14-Mar-25	01-Feb-23	31-Dec-24	73		
.S3.5470c1	Delivery (3 sets filter press with assoleated equipment)	50	0	0%	0%			01-Jan-25	01-Mar-25	15-Mar-25	13-May-25	01-Jan-25	01-Mar-75	73		
	Installation of E8M, MCC & BS Equipment	670	0	0%	0%		-	19-Oct-23	18-Aug-25		30-0c8-25	19-Oct-23	18-Aug-25	73		
S3.5480±1	Testing and commissioning	30	0	0%	0%			19-Aug-25	17-Sep-25		13-Jan-26	19-Aug-25	17-Sep-25	118		
		144	-			1				1				- 1		Deutstan IChan I A
	nary Baseline			DC/2019	07 OUT	LYING ISLA	ANDS SEWE	RAGE STAC	E2 - UPG	RADING	OF CHEUNG	CHAU SE	WAGE TR	EATMENT AN	D DISPOSAL FACILITIES Date	Revision Chec Appro
Prin																
								DEVICED	PPOCP	ANANAE	DEV 21 /2	1 Docom	hor 2023	1		/ 19 JL CL
Actu	ual Work							REVISED	PROGR		REV. 21 (3	1 Decem	ber 2022	)		/ 19 JL CL
Actu								REVISED	PROGR		REV. 21 (3 8 of 10)	1 Decem	ber 2022	)		/ 20 JL CL



y ID	Activity Name	Orl. Dur (d)	TRA (d)	Time Elapsed %	Actual	Actual Start	Actual Finish	Early Start	Early Firish	Late Start	Late Finish	Early Staff (Rev.10)	Early Finish (Rev. 20)	Total Amended Float Activities D J	2021	inter al state	022	2023		2024	un la la	3925	2028	ality of the
DC.S3.5480a2	Decommissioning of Existing E&MEquipment and MCC	7	0	0%	Workdone 9 0%	1 Constant		18-Scp-25	24-Sep-25	14-Jan-26	28-Jan-26	(Rev.10) 18-Sep-25	(Rev.20) 24-Sep-25	Float Activities D J 118	1 44111480	MONENAN	INHADIAN	Index and so	4494814	44-1-1-480	NA ULAN	1-149990	<b>NUMAMPIN</b>	Add N
C.S3.5480a3	Installation of MCC for FS pumping station and Cabling Works	8	0	0%	0%			25-Sep-25	02-Oct-25		28-Jan-26	25-Sep-25	07-Dc1-25	118	111					11		11		1
dministration		v		11.04%	0,1	30-Sep-22	Statil States	10-Sep-22 A	09-Jan-75	27-Apr-23	03-May-25	30-Sep-22	04-Dol-24	114	111			+++	++		-	11		1
DC.S3,5490	A&A works of Administration Building	224	16	0%	0%	or copie		27-Sep-23	22-Jul-24	22-Jan-24	12-Nov-24	27-Jun-23	17-Apr-24	94			/	1 14		$\Rightarrow$		1 1		1
DC.S3.5590a	Procurement of EL Equipment	90	0	53.13%	25%	39-Sep-22		30-Sep-22 A	30-Mar-23	27-Apr-23	25-Jul-23	30-Sep-22	28-Dep-22	117		·····						1		1
DC.S3.55006	Fabrication of EL Equipment	180	0	0%	0%			31-Mar-23	28-Sep-23	26-Jul-23	21-Jan-24	29-Dec-22	26-Jun-23	117					8 1			1 1		1
DC.S3.5500e	Delivery of EL Equipment	120	0	0%	0%			27-Sep-23	24-Jan-24	22-Jan-24	20-May-24	27-Jun-23	24-Oct-23	117	1 1 1				<b>-</b>			11		1
DC.83.5500d	Procurement of Sanitary Fitments	30	0	0%	0%			23-Jul-24	21-Aug-24	13-Nov-24	12-Dec-24	18-Apr-24	17-May-24	113						- 0				1
DC.S3.5500a	Fabrication of Sanitary Fitments	50	0	0%	8%			22-Aug-24	10-Oc1-24	13-Dec-24	31-Jan-25	18-May-24	06-Jul-24	113	111			111	in the second			11		
DC.S3.5500f	Delivery of Sanitary Fitments	10	0	0%	0%			11-Oct-24	28-0c1-24	01-Fab-25	10-Feb-25	07-Jui-24	18-Jul-24	113		1				- 1		TT		1
DC.S3.5500g1	BS Installation	28	2	0%	0%			21-Oct-24	23-Nov-24	11-Feb-25	17-Mar-25	17-Ju1-24	28-Aug-24	91	111			111	i = 1			11		1
DC.S3.5500g2	Electrical Installation	28	2	0%	0%			21-Oct-24	23-Nov-24	11-Fab-25	17-Mar-25	17-Ju1-24	28-Aug-24	91	111							11		1
DC.S3.5500g3	Centrol and SCADA Installation	28	2	0%	0%			21-Oct-24	23-Nov-24	11-Feb-25	17-Mar-25	17-Ju1-24	20-Aug-24	91	1 1 1					1-1	•	11		1
DC.S3,5500h	Completion of all the works in the new control room	0	0	0%	0%				23-Nov-24		17-Mar-25		20-Aug-24	114			(			•	•			
DC.S3.5510a	Relocation of existing SCADA equipment from existing control room to new control room	7	0	0%	0%			25-Nov-24*	02-Dec-24	18-Mar-25	25-Mar-25	21-Aug-24	28-Aug-24	91						1.1	1			1
DC.S3,5510b	Vacating the existing control room and A&A Works	30	0	0%	0%			03-Dec-24	09-Jan-25	26-Mar-25	03-May-25	29-Aug-24	04-Oc1-24	91						1				
A&A of existing	outfall pumping station and header tank			0%				08-Jul-24	21-Mar-25	19-Aug-24	03-May-25	17-Jun-24	27-Feb-25	43										1
DC.S3.5520	A&A works of existing outfail pumping station and header tank	73	5	0%	0%			08-Jul-24	08-Oct-24	19-Aug-24	20-Nov-24	17-Jun-24	16-Sep-24	36								11		1
DC.S3.5530a	Provirement	20	0	0%	0%			09-Oct-24	28-Oct-24	21-Nov-24	10-Dec-24	17-Sep-24	05-Oct-24	43			ļ							
DC.83,5530b	Fabrication	64	0	0%	6%			29-Oct-24 01-Jan-25	31-Dec-24 20-Jan-25	11-Dec-24 13-Feb-25	12-Feb-25 04-Mar-25	07-Oct-24 10-Dec-24	09-Dec-24 29-Dec-24	43 43	1 1 1			111		1 (				
	Delivery and Installation	20	0	0%	6%				20-Jan-25 21-Mar-25	13+reb-25 05-Mar-25		16-Dec-24	29-Dec-24 27-Feb-25	43						11				1
DC.S3.5540 Modification of	Testing and commissioning	60	0	0%	8%	-	-	21-Jan-25 05-Jun-24	21-Mar-25 31-Mar-25	05-Mar-25 08-Jul-24	03-May-25 03-May-25	30-Dec-24 15-May-24	27-Feb-25 16-Mar-25	43	111					+ 1	-			1
Modification of DC.S3.5550a	Emergency overflow chamber Procurement of E&M Equipment	30	0	0%	0%	1000000000		05-Jun-24 05-Jun-24	31-Mar-25 84-Jul-24	08-101-24	03-May-25 06-Aug-24	15-May-24 15-May-24	10-Mar-25 13-Jun-24	33								11		-
DC.S3.5550a	Procurament of E&M Equipment Fabrication of E&M Equipment	30	0	0%	0%		-	05-Jul-24	31-Dec-24	07-Aug-24	05-Aug-24 02-Feb-25	15-May-24	13-Jun-24 10-Dec-24	33			·			_		+		
DC.S3.55506	Pabrication of ESM Equipment Delivery and installation of ESM Equipment	180	0	0%	0%			05-J0F-24 01-Jan-25	31-Dec-24 30-Jan-25	03-Feb-25	02-Feb-25 04-Mar-25	14-Jun-24 11-Dec-24	08-Jan-25	33				111			-			1
DC.S3.55506	Testing and Commissioning	30	0	0%	0% 0%		-	01-281-25 02-Mar-25	30-Jan-25	04-Apr-25	04-May-25	09-Feb-25	10-Mar-25	33	1			111	. 11	11		11		1
E&M Submissi	on and inspection for permanent water supply, power supply and fire services works			34.53%		14-Oct-21		14-Oc1-21 A	18-Apr-25	13-Mar-23	03-May-25	14-0cF21	28-Mar-25	15		-	+++	+++	++					1
DC.S3.5560	Preparation and approval of WWO 542 submission (FS system)	295	0	100%	100%	07-Jan-22	28-Sep-22	07-Jan-22 A	28-Sep-22 A	10 1111 20	00 1114 / 20	07-Jan-22	28-Sep-22	10		_					1			
DC.S3.5570	Preparation and approval of WWO 542 submission (Plumbing system)	380	0	100%	100%	14-0c1-21	20-Jul-22	14-Oct-21 A	20-Jul-22 A	-		14-0ct-21	20-Jul-22			-							111	
DC.S3.5580	Preparation and approval of WWO 46 submission (FS system)	213	0	43.65%	25%	28-Sep-22		29-Sep-22 A	29-Apr-23	15-May-23	11-Sep-23	28-Sep-22	26-Jan-23	135			1	-		11	1			
DC.S3.5590	Preparation and approval of WWO 46 submission (Plumbing system)	242	0	50,41%	25%	31-Aug-22		31-Aug-22 A	29-Apr-23	15-May-23	11-Sep-23	31-Aug-22	28-De>-22	135	1 1 1			<b>÷</b>						
DC.S3.5600	WSD Inspection (FS system)	10	0	0%	0%			28-Jan-25*	06-Feb-25	11-Mar-25	20-Mar-25	28-Jan-25	06-Feb-25	42	1 1 1			111		11	1			
DC.S3.5810	WSD Inspection (Plumbing system)	10	0	0%	0%			07-Feb-25	16-Feb-25	14-Apr-25	23-Apt-25	07-Feb-25	16-Feb-25	66	1 1 1			111		11	1	1.1		1
DC.S3.5630	Preparation and approval of GBP submission for CCSTW	418	0	90.77%	100%	08-Dec-21		08-Dec-21 A	29-Jan-23	13-Mar-23	11-Apr-23	08-Dec-21	28-Oct-22	72 *		-	: /		T					1
DC.S3.5640	Preparation and approval of DG submission (Upon GBP submission)	183	0	0%	0%			31-Dac-22	01-Jul-23	13-Mar-23	11-Sep-23	29-Oct-22	25-Feb-23	72 *	1 1 1		(			11	1	1.1		1
DC.S3.5650	Preparation and approval of FSID14 for VAC (Upon GBP submission)	183	0	0%	0%			31-Dec-22	01-Jul-23	13-Mar-23	11-Sep-23	29-Oct-22	25-Feb-23	72 *	1							1.1		
DC.S3.5680	Submission of Form 314, 501 and 501a for CCSTW	30	0	0%	0%			08-Feb-25*	09-Mar-25	21-Mar-25	19-Apr-25	Q8-Feb-25	09-Mar-25	41	1			111		11	-	1.1		1
DC.S3.5692	FSD Inspection of CCSTW (Final Inspection)	14	0	0%	0%			73-Mar-25	05-Apr-25	20-Apr-25	03-May-25	10-Mar-25	23-Mar-25	28							٩			
DC.S3.5700	DG Inspection by FSD	10	0	0%	0%			09-Apr-25	18-Apr-25	24-Apr-25	03-May-25	20-Mar-25	29-Mar-25	15	1 1 1					11	-0	1.1		
SCADA System				32.15%		15-Dec-21		15-Dec-21 A	13-Mar-25	12-Mar-23	03-May-25	15-Dec-21	19-Feb-25	51	1	1						1 1		1
DC.83.5705	SCADA Equipment Submission and Approval	228	0	100%	100%	15-Dec-21	28-Nev-22	15-Dec-21 A	28-Nov-22 A			15-Dec-21	28-Nov-22		1			111		11				
DC.S3.5710	Procurement	15	0	100%	100%	31-Aug-22	28-Nev-22	31-Aug-22 A	28-Nov-22 A		30-Mar-23	31-Aug-22	28-Nov-22 18-Jan-23	71	111			111		11				1
DC.S3.5720 DC.S3.5730	Fabrication	126	0	84,92%	50%	15-Sep-22	_	15-Sep-22 A 19-Jan-23	18-Jan-23 17-Feb-23	12-Mar-23	30-Mer-23	15-Sep-22 19-Jan-23	18-Jan-23 17-Feb-23	514										
DC.S3,5730 DC.S3,5770		269			50%			19-Jan-23 04-Jun-22 A	17-Feb-23 03-Feb-23		15-JUF24 18-Nov-23	04-Jun-22	03-Feb-23	288										
DC.S3.5770 DC.S3.577561	Preparation and cable installation works by communication company	269	0	85.71% 0%	50%	04-Jun-22		26-Jul-23	03-Feb-23 24-Aug-23		18-Nov-23 19-Oct-23	28-Jul-23	03-Feb-23 24-Aug-23	56			11			11		11		
DC.S3.577561 DC.S3.577562	SCADA equipment installation (Phase 1 Studge Digester Building Construction) SCADA equipment installation (Phase 3 PTF Construction)	30	0	0%	0%			20-301-23 03-Jan-24	01-Feb-24	20-54p-23	10-Mar-24	14-Dec-23	12-Jan-24	38	111									
DC.83.577563	SCADA equipment installation (Phase 1 MBR Construction)	30	0	0%	0%			21-Nov-23	23-Dec-23	12-Jan-24	10-Feb-24	31-Oct-23	28-Nov-23	52	1 1 1			111						
DC.S3.577563	SCADA equipment installat an (Phase 5 Effuent Reuse Construction)	30	0	0%	0%		-	22-Oct-24	23-Nov-24	28-Jan-25	28-Feb-25	29-5ep-24	28-0ct-24	98							(a	+-+		
DC 83 577565	SCADA equipment installation (Phase 5 Studies Centrifuge Construction)	30	0	0%	6%			14-Dac-24	12-Jan-25	25-Dap-24	23-Jat-25	22-Nov-24	21-Dep-24	11	111			111			4			
DC.S3.577566	SCADA equipment installation (Phase 5 Studge Centraling System)	30	0	0%	0%		-	13-Oct-24	11-Nov-24	25-Dao-24	23-Jan-25	13-Oct-24	11-Nov-24	73	111		1	111				11		
DC.SJ.577567	SCADA equipment installation (Section 2 at PSSPS)	30	0	0%	0%	-	-	18-Feb-23	19-Mar-23	19-Mar-25	17-Apr-25	18-Feb-23	19-Mar-23	760	111							11		
DC.83,5775c1	SCADA System Site Acceptance Test (Phase 1 Studge Digestar Building Construction)	30	0	0%	0%	1	-	25-Aug-23	23-Sep-23	20-Oct-23	18-Nov-23	25-Aug-23	23-Sep-23	56	111	1								
DC.S3.5775c2	Disconnecting data lak of removed existing equipment from the existing SCADA systm (Phase 2 Ste Cle	7	0	0%	6%			19-Jan-23	25-Jan-23	05-Mar-24	11-Mar-24	19-Jan-23	25-Jan-23	411								TT		1
DC.83.5775c3	SCADA System Site Acceptance Test (Phase 3 PTF Construction)	30	0	0%	6%			07-Feb-24	07-Mar-24	12-Mar-24	10-Apr-24	22-Jan-24	20-Feb-24	34	111		111		-			11	111	
DC.S3.5775e4	SCADA System Sile Acceptance Test (Phase 1 MBR Construction)	30	0	0%	6%			21-Dec-23	19-Jan-24	11-Feb-24	11-Mar-24	30-Nov-23	29-Dec-23	52					9			11		
DC.83.5775e5	Disconnecting data lak of removed existing equipment from the existing SCADA systm (Phase 4 Demolit	7	0	0%	6%			23-Jul-24	29-Jul-24	22-Aug-24	28-Aug-24	03-Jul-24	09-Jul-24	30	111					1		11		
DC.83.5775e8	SCADA System Sile Acceptance Test (Phase 5 Efflient Reuse Construction)	30	0	0%	0%			21-Nov-24	28-Dec-24	27-Feb-25	28-Mar-25	28-Oct-24	27-Nov-24	98							-			
DC.83,5775e7	SCADA System Site Acceptance Test (Phase 5 Studge Centrifuge Construction)	30	0	0%	6%			13-Jan-25	11-Feb-25		22-Feb-25	22-Dec-24	20-Jan-25	11	TT						- 40			1
DC.S3.5775c8	SCADA System Site Acceptance Test (Phase 5 Studge Dewatering System)	30	0	0%	6%			12-Nov-24	11-Dec-24	24-Jan-25	22-Feb-25	12-Nov-24	11-Dec-24	73	111		1 1 1	111		11				-
DC.83.5775c9	SCADA System Site Acceptance Test (Section 2 at PSSPS)	30	0	0%	6%			D6-Mar-23	04-Apr-23	04-Apr-25	03-May-25	05-Mar-23	04-Apr-23	760				111						
DC.83.5775d1	SCADA System Commissioning Test (Phase 1 Studge Digestor Building Construction)	30	0	0%	0%			24-Sep-23	23-Oct-23		18-Dec-23	24-Sep-23	23-Oc1-23	56	111				/					-
DC.83.577562	SCADA System Commissioning Test (Phase 3 PTF Construction)	30	0	0%	0%			08-Mar-24	08-Apr-24	11-Apr-24	10-May-24	21-Feb-24	21-Mar-24	34			1		-					
DC.83.577563	SCADA System Commissioning Test (Phase 1 MBR Construction)	30	0	0%	0%			20-Jan-24	18-Feb-24	12-Mar-24	10-Apr-24	30-Dec-23	28-Jan-24	52								1		1
DC,83,577564	SCADA System Commissioning Test (Phase 5 Effuent Reuse Construction)	30	0	0%	0%			15-Jan-25	13-Feb-25		27-Ape-25	27-Dec-24	25-Jan-25	73	111						1			
DC.83.577565	SCADA System Commissioning Test (Phase 5 Sludge Centifuge Construction)	30	0	0%	0%			12-Feb-25	13-Mar-25	23-Feb-25	24-Mar-25	21-Jan-25	18-Feb-25	11	111		111		1   1		1.00			
DC.S3.5775d8	SCADA System Commissioning Test (Phase 5 Sludge Dewatering System)	30	0	0%	0%		_	12-Dec-24	10-Jan-25		24-Mar-25	12-Desc-24	10-Jan-25	73	111		111		1   1	11	1.0	11		
DC.83,977567	SCADA System Commissioning Test (Section 2 at PSSPS)	30	0	0%	0%			06-Mar-23	04-Apr-23		03-May-25	05-Mer-23	04-Apr-23	760					j		- hand			
DC.83.5780	SCADA equipment installation at SHWSTW	30	0	0%	6%	1	1	13-Oct-24	11-Nov-24	25-Dec-24	23-Jan-25	13-Oct-24	11-Nov-24	73	111		11				1	1 1	111	1
Driv	nary Baseline			DC/2044	107 011	I VINC ICL		DAGE STAC	E2 1100	DADING		CHAILOF	NACETO	EATMENT AND		EACH	TIES	Dat	te	Re	vision	Chec.	Appr	rove
	-			DUIZUIS	101 001	LTING ISL	NINDO DEWE								JISFUSA	FAGILI	1120	31-Oct-	-22	Rev. 19	8	JL	CL	-
Ad	ual Work							REVISED	PROGR	AMME -	REV. 21 (3	1 Decem	ber 2022	)				30-Nov		Rev. 20		JL	CL	
Re	maining Work									(Page	9 of 10)							31-Dec		Rev. 21		JL	CL	
	and a strategy - the state of the strategy of									· - 30								SI-Deo	F66	NEV. 21		JL	_ IOL	_
	ical Remaining Work																							



ID	Activity Name	Ori Dur (d)	TRA (d)	Time Elapsed 5	Actual	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Early Start (Rev. 20)	Early Finish (Rev. 20)	Tetal Amended 2021 Float Activities DJF AMJUARCIND.	1022	2028	2024	2025	2926
V System //	CTV ACS Intercom Radio)	_		0%	Werkdone %			25-May-24	20-Dec-24	27-Aug-24	24-Mar-25	(Rev.20) 25-May-24	(Rev.20) 20-Dec-24	Float Activities DJF NVJJASQND.	NARANJAHAGWAN	INANJJASIANO JE	MANANANANANANA	MUNHEDADI	IN A A A A A A A A A A A A A A A A A A A
C.S3.5735	Equipment Submission and Approval	30	0	0%	0%	1/11/11/11		25-May-24*	23-Jun-24		25-Sep-24	25-May-24	23-Jun-24	84					
C.S3.5740	Procurement	90	0	0%	0%			24-Jun-24	21-Sep-24		24-Dec-24	24-Jun-24	21-Sep-24	84					111
C.S3.5750	Fabrication	15	0	0%	0%			22-Sep-24	05-Oct-24	25-Dec-24	08-Jan-25	22-Sep-24	05-Oct-24	94			4		
C.S3.5760	Delvery	15	0	0%	0%			07-Oct-24		09-Jan-25	23-Jan-25	07-Oct-24	21-Oct-24	84					
C.S3.5790	E8M Installation Works	60	0	0%	0%			22-D:1-24	20-Dec-24		24-Mar-25	22-0cl-24	20-Dec-24	84			-		
& M Manual	& Training	1.44		0%			Paul Communities	01-Aug-24	12-Dec-24	24-Nov-24	06-Apr-25	01-Aug-24	12-Dec-24	115					111
C.S3.5785a	Submission of draft C&M Manual	50	0	0%	0%			01-Aug-24*	29-Sop-24		22-Jan-25	01-Aug-24	29-Sco-24	115					
C.S3.5785b	Training to Client's Staffs	14	0	0%	0%			30-Sep-24	13-Oci-24	23-Jan-25	05-Feb-25	30-Sep-24	13-Oct-24	115					
C.S3.5765c	Submission of Interim OSM Manual	50	0	0%	0%			14-0:1-24	12-Dec-24*		06-Apr-25	14-Oct-24	12-Dec-24	115					
HER WORK	(S DUE TO CES			76,42%		18-Jan-22		18-Jan-22 A	19-Apr-23	12-Jan-23	28-Apt-23	18-Jan-22	18-Apr-23	9		+			
S3.6010	CE-015. Abandonement Works for Existing 900mm Diameter Pipe Connection to Manipule SHM7013180	6	1	100%	100%	13-May-22	20-May-22	13-May-22 A	20-May-22 A	A state of a state of a	and the second se	13-May-22	20-May-22						1
\$3,6020	CE-024, Pilet Trial Leak Detection for Existing Manholes in Choung Chau	145	4	100%	100%	17-Mar-22	08-Oct-22	17-Mar-22 A	08-Oct-22 A			17-Mar-22	08-Oc1-22						111
S3.6030	CE-033, Repair Works of Existing Studge Ramp	316	2	95.59%	85%	18-Jan-22		18-Jan-22 A	16-Jan-23*	17-Mar-23	31-Mar-23	15-Jan-22	16-Jan-23	62					
\$3.6040	CE-044, Point Cloud Survey at Cheung Chau	72	3	100%	100%	15-Mar-22	17-Jun-22	15-Mar-22 A	17-Jun-22 A			15-Mar-22	17-Jun-22					111	
\$3,6050	CE-858, Underground Utilities Survey and Water Intrusion Identification in Cheung Chau	155	2	100%	100%	16-May-22	17-Nov-22	16-May-22 A	17-Nov-22 A			16-May-22	17-Nov-22		-			1 1	111
.53.6050	CE-055, Additional Dalholes for Preliminary Treatment Facilities in CCSTW (Batch 1) (Total 7 nos.)	77	0	100%	100%	31-Jul-22	30-Aug-22	31-Jul-22 A	30-Aug-22 A			01-Aug-22	31-Dct-22		<b>.</b>				
53.6090	CE-035, Additional Dnilholes for Preliminary Trestment Facilities in CCSTW (Batch 2) (Total 8 nos.)	60	0	100%	100%	26-Jul-22	30-Aug-22	26-Jul-22 A	30-Aug-22 A			30-Sep-22	12-Deo-22		•				
\$3,6100	CE-056, Inspection Pit Works for Water Instrusion Indentification in Cheung Chau (Batch 1)	65	0	100%	100%	20-May-22	06-Aug-22	20-May-22 A	06-Aug-22 A			30-Sep-22	17-Deo-22						
53.6110	CE-091, Inspection Pit Works for Water Instrusion Indentification in Chaung Chau (Batch 2)	149	0	50.34%	33%	30-Sep-22		30-Sep-22 A	30-Mar-23*	30-Jan-23	28-Apr-23	30-Sep-22	30-Mar-23	22				111	
53.6120	CE-094, Inspection Pit Works for Water Instrusion Indentification in Cheung Chau (Batch 3)	100	0	13%	0%	15-Dec-22		15-De>22 A	19-Apr-23*	12-Jan-23	29-Apr-23	15-Dec-22	18-Apr-23	9		₽!!!		11	
MPLETION	OF SECTION 3		1000	0%		The second se		10-Jan-25	03-May-25	03-Apr-25	03-May-25	20-Doo-24	08-Apt-25	0				•	
53.6070	Pre-handover meeting with DSD/ST2	1	0	0%	0%			10-Jan-25	10-Jan-25	03-Apr-25	03-Apr-25	20-Dec-24	20-Deo-24	83			1 1 4 1		
53.6080	Handover meeting with DSD/ST2	1	0	0%	0%	1		09-Feb-25	03-Feb-25	03-May-25	03-May-25	19-Jan-25	19-Jan-25	83					
33,6500	Completion of Section 3 (Working Days)	0	0	0%	0%				03-May-25		03-May-25		08-Apr-25	0			0	•	
TION 4	Sector of the sector of the sector of the sector of the			0%	No.	· Second second		09-Feb-25	08-Nor-25	07-Apr-25	15-Apr-26	18-Jan-25	16-0at-25	160				1	
nonth Peri	ormance Verification (At least 18 months End of S4)	-		0%				09-Feb-25	05-Nor-25	07-Aqr-25	01-Jan-26	19-Jan-25	15-Oct-25	57					
54.1040	30-month performance verification (At least 18 months before End of S4) (Period from 9th to 18th month)	270	0	0%	0%			09-Feb-25	05-Nov-25	07-Apr-25	01-Jan-26	19-Jan-25	15-Oct-25	57					
ernal Archi	tectrual	Constant of the		0%	-	A CONTRACTOR	and the second second	05-May-25	28-Aug-25	03-Oct-25	28-Jan-28	03-Apr-25	05-Aug-25	155					
54.1010	External Architectural at MBR Treatment Facilities	90	6	0%	0%			05-May-25	28-Aug-25	03-Oct-25	28-Jan-26	03-Apr-25	05-Aug-25	127					
34.1100	External Architectural at Studge Digestor Building	60	4	0%	0%	-		05-May-25	19-Jul-25	12-Nov-25	28-Jon-26	03-Apr-25	27-Jun-25	159					
54.1110	External Architectural at Studge Centrifuge House	60	4	0%	0%	-		05-May-25		12-Nov-25	28-Jan-26	C9-Apr-25	27-Jun-25	159					
54.1120	External Architectural at Preliminary Treatment Facilities	90	6	0%	0%			05-May-25	28-Aug-25	03-Oct-25	28-Jan-26	C8-Apr-25	05-Aug-25	127					
34.1130	External Architectural at Effuent Rouse Builting	30	2	0%	0%			05-May-25	11-Jun-25		28-Jan-26	C3-Apr-25	20-May-25	191					
54.1140	External Architectural at FS Pumproom and Pumproom	30	2	0%	0%			05-May-25			28-Jan-26	C8-Apr-25	20-May-25	191				<b>p</b>	***
54.1150	External Architectural at Dangerous Good House	30	2	0%	0%			05-May-25	11-Jun-25	19-Dec-25	28-Jan-26	09-Apr-25	20-May-25	191				<b>p</b>	1
S4.1160	External Architectural at Sludge Dewatering House	60	4	0%	6%			05-May-25		12-Nov-25	28-Jan-26	03-Apt-25	27-Jun-25	159				-	1 1 1
S4.1170	External Architectural at Administration Building	40	2	0%	0%			05-May-25	23-Jun-25	08-Dec-25	28-Jan-26	03-Apr-25	02-Jun-25	181					
dscaping	Norks & Irrigation System			691	and the second	al According	100 C	05-May-25	03-Nov-25	23-Stp-25	15-Apr-26	03-Apr-25	11-Oc1-25	163					
54.1020	The site-wide landscaping works	97	7	0%	6%		and the second second	02-Jul-25	03-Nov-25		15-Apr-26	10-Jun-75	11-De1-25	131					
54.1080	Installation of Irritation System	97	7	695	6%			05-May-25	04-Sep-25	23-Stp-25	28-Jan-26	09-Apr-25	14-Aug-25	119					
struction	of New Security Fence	Contraction of the	1.11	6%	1	a state of the state of the	1.05	05-May-25	18-Sep-25	09-Sep-25	28-Jan-26	03-Apr-25	28-Aug-25	107					
S4.1030	Demolition of Existing Boundary Wall	60	4	6%	0%	-	and the second se	05-May-25	19-Jul-25	00-Sep-25	25-Nov-25	09-Apr-25	27-Jun-25	107					111
\$4,1060	Construction of New Security Fence R.C. Structures	60	4	0%	6%	-		14-Jun-25	28-Aus-25		07-Jan-26	23-May-25	07-Aug-25	107					
\$4,1070	Installation of New Security Fence Metall Works	45	3	0%	6%			25-Jul-25	18-Sep-25	01-Dec-25	28-Jan-26	04-Jul-25	28-Aug-25	107			· · · · · · · · · · · · · · · · · · ·		
npletion of	Section 4 (Working Day)	-		695	-	A COLUMN TWO IS NOT		07-Oct-25	06-Nov-25	29-Dec-25	28-Jan-26	16-Sep-25	16-Dct-25	83					111
54.1041	Pre-handover meeting with DSD/ST2	1	0	0%	(%			07-Oct-25	07-Oct-25	29-Dec-25	29-Dec-25	16-Sep-25	16-Sep-25	83				1 4	
54.1042	Handover meeting with DSD/ST2	1	0	0%	0%			06-Nov-25	05-Nov-25	28-Jan-26	28-Jan-26	15-Oct-25	16-Oct-25	83					
54.1050	Completion of Section 4	0	0	0%	6%				05-Nov-25*		28-Jan-26		18-Oct-25	83				*	
onth perfo	ormance verification (remaining 12 months after S4)		- North Street	0%	-		-	08-Nov-25	01-Jan-27	02-Jan-28	01-Jan-27	18-Oct-25	01-Jan-27						
V.1010	30-month performance vertification (remaining 12 months after S4) (Period from 18th to 30th month)	365	0	0%	6%			05-Nov-25	05-Nov-26	02-Jan-26	01-Jan-27	16-Oct-25	15-Oct-26	57					
V.1020	Date of 12 months after S4	0	0	0%	0%	1	1		01-Jan-27*		01-Jan-27	1	01-Jan-27	0					
3.5765d10	Submission of final O&M Manual	60	0	0%	6%			13-Dec-25	10-Feb-26	02-Nov-25	31-Dec-26	13-Dec-25	10-Feb-25	324					
	Construction in the Article state construction																	to de la	
- Pri	mary Baseline ual Work		Т	DC/201	9/07 OUT	LYING ISL/					OF CHEUNG			REATMENT AND DISPOSAL FA	CILITIES	Date 31-Oct-22	Revision Rev. 19	Chec	CL
Ad								THE TIVED			The Transfer	, Decelli	NOI LULL	-/		30-Nov-22	Rev. 20	JL	CL
	maining Work									(Dago	10 of 10								
Re	maining Work									(Page	10 of 10)					31-Dec-22	Rev. 21	JL	CL
Re	maining Work tical Remaining Work seline Milestone									(Page	10 of 10)								CL

# APPENDIX C Calibration Certificates

(Air Monitoring)



### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date:	27-Mar-22	to	3-Apr-22
Next Verification Test Date:	4-Apr-23		
Unit-under-Test- Model No.	Sibata LD-5R		
Unit-under-Test Serial No.	761173		
Our Report Refrence No.	RPT-22-HVS-00	11	


Standard Equipment Information											
Verification Equipment Type	Tise	ch's	Tish HVS								
vermeation Equipment Type	TSF	P HVS	Calibrator								
Standard Equipment Model No.	TE-:	5170X	TE-5025A								
Equipment serial no.	MFC 1	049	3465								
Last Calibration Date	2-Ji	un-22	28-Jun-22								
Next Calibration Date	1-S	ep-22	29-Jun-23								

Verification	Date		Time		K-Factor	Counts/ Minute (R)	Total Counts	TSP Sample	Dust Concentration (ug/m3), (C)
Test No.		Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis	(TC)	ID No.	y axis
1	10/7/2022	5653.00	5656.00	180.00	0.00012	50	9000	R221113/1	6
2	10/7/2022	5656.00	5659.00	180.00	0.00033	58	7980	R221113/2	15
3	10/7/2022	5659.00	5663.00	240.00	0.00008	44	13920	R221113/3	5
4	17/7/2022	5715.00	5719.00	240.00	0.00050	67	15200	R221114/1	32
5	17/7/2022	5719.00	5722.00	180.00	0.00047	63	11820	R221114/2	31
6	17/7/2022	5722.00	5725.00	180.00	0.00051	66	12000	R221114/3	34
					0.00033				

0.3

Count/Minute (R)

#### K-Factor to be inputted in LD-5R (corrected 1 decimal point):



The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company. Acuity Sustainability Consulting Limited

Field Supervisor

Date: 16-08-2022



### Sibata LD-5R K-Factor Verification Test by Total Suspended Particulates HVS Test Report

Verification Test Date:	9-Oct-22 to	16-Oct-22
Next Verification Test Date:	17-Oct-23	
Unit-under-Test- Model No.	Sibata LD-5R	
Unit-under-Test Serial No.	992821	
Our Report Refrence No.	RPT-22-HVS-0013	

Standard Equipment Information		
Verification Equipment Type	Tisch's TSP HVS	Tish HVS Calibrator
Standard Equipment Model No.	TE-5170X	TE-5025A
Equipment serial no.	MFC 1049	3465
Last Calibration Date	28-Sep-22	28-Jun-22
Next Calibration Date	28-Nov-22	29-Jun-23

Verification	Date		Time		K-Factor	Counts/ Minute (R)	Total Counts	TSP Sample	Dust Concentration (ug/m3), (C)
Test No.		Start-time	End-time	Elapsed Time (in min)	K-Factor (K=C/R)	x-axis	(TC)	ID No.	y axis
1	9/10/2022	6210.34	6213.34	180.00	0.00072	47.67	8580	R221670/1	34
2	9/10/2022	6213.34	6216.36	181.20	0.00093	71.00	12865	R221670/2	66
3	9/10/2022	6216.36	6221.78	325.20	0.00115	89.33	29051	R221670/3	103
4	16/10/2022	6249.91	6252.92	180.60	0.00108	50.00	9030	R221671/1	54
5	16/10/2022	6252.92	6255.92	180.00	0.00110	80.33	14460	R221671/2	88
6	16/10/2022	6255.92	6261.94	361.20	0.00109	75.67	27331	R221671/3	83
-					0.00101				

#### K-Factor to be inputted in LD-5R (corrected 1 decimal point):

By Linear Regression of y on x: 1.4403 slope, mh=

intercept,ch= -28.0877


\*Correlation Coefficient,R= 0.9641

Verification Test Result: Strong Correlation, Results were accepted. \* If the Correlation Coefficient, R is <0.5. Checking and Reverification are required.

Verified By: K

Technical Manager

Date: 19-10-2022



<b>IC</b> nvir				J			D	ALIBRATION UE DATE: e 28, 2023	
	Ce	rtifi	Calibration				ntion		
Cal. Date:	June 28, 20	177		meter S/N:			206	°K	
Operator:	Jim Tisch	122	ROOLSI	meter 5/N:	438320		296		
Calibration		TE-5025A	Calib	orator S/N:	3465	Pa:	755.1	mm Hg	
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	1	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)		
	1	1	2	1	1.4290	3.2	2.00		
	2	3	4	1	1.0130	6.4	4.00		
	3	5	6	1	0.9050	7.9	5.00		
	4	7	8	1		8.8	5.50		
	5	9	10	1	0.7110	12.8	8.00		
			D	ata Tabula					
	Vstd	Qstd	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right)}$	)( <u>Tstd</u> ) Ta)		Qa	$\sqrt{\Delta H(Ta/Pa)}$		
	(m3)	(x-axis)	(y-axi		Va	(x-axis)	(y-axis)		
	0.9961	0.6970	1.414		0.9958	0.6968	0.8854		
	0.9918	0.9791	2.000		0.9915	0.9788	1.2522		
	0.9899	1.0938	2.236		0.9895	1.0934	1.4000		
	0.9834	1.3831	2.828		0.9830	1.1506	1.4683		
		m=	2.059		0.0000	m=	1.28946		
	QSTD	b=	-0.019	29	QA	b=	-0.01207		
		r=	0.999	98		r=	0.99998		
				Calculation	ns				
	Vstd=	ΔVol((Pa-ΔP)	)/Pstd)(Tstd/Ta			ΔVol((Pa-ΔP	)/Pa)		
		Vstd/∆Time				Va/ATime			
			For subseque	ent flow rat	te calculation	ns:			
	Qstd=	1/m (( √∆H(	Pa Pstd Tstd Ta	)-b)	Qa=	1/m ((√∆H	(Ta/Pa))-b)		
	Standard	Conditions		iI					
Tstd:	298.15			Г		RECAL	IBRATION		
Pstd:		mm Hg		ſ		mana o r de c		1000	
AH: calibrat	r manomet	ey er reading (i	n H2O)				nual recalibratio		
$\Delta P: rootsme$							egulations Part 5 Reference Meth		
Ta: actual ab	solute temp	erature (°K)			Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in				
Pa: actual ba	rometric pr	essure (mm	Hg)				e, 9.2.17, page 3		
b: intercept									

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

<u>www.tisch-env.com</u> TOLL FREE: (877)263-7610 FAX: (513)467-9009





#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)


Site Information										
Location:	The admin building inside the construction site	Site ID:	A1a	Date:	06-二月-2023					
Serial No:	1048	Model:	TE-5170X	Operator:	Andy Li					

Ambient Condition											
Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	761.0	Actual Temperature during Calibration (T <sub>a</sub> ) (deg K):	292.4								
Calibration Orifica											

Calibration Orifice									
Model:	TE-5025A	Slope (m <sub>c</sub> ):	2.05924						
Serial No.:	3465	Intercept (b <sub>c</sub> ):	-0.01929						
Calibration Due Date:	28-Jun-23	Corr. Coeff:	0.99998						

	Calibration Data										
Plate or	∆H₂O	Qa, X-Axis	I, CFM	IC, Y-Axis							
Test #	(in)	(m³/min)	(chart)	(corrected)							
1	4.30	1.027	35.0	35.36							
2	4.90	1.095	40.0	40.41							
3	6.80	1.289	53.0	53.55							
4	7.30	1.335	57.0	57.59							
5	7.90	1.388	61.0	61.63							

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)





### aurecon


#### HIVOL SAMPLER CALIBRATION DATA SHEET (TSP)

Site Information									
Location:	The existing outfall pumping station inside the construction site	Site ID:	A2a	Date:	06-二月-2023				
Serial No:	1085	Model:	TE-5170X	Operator:	Andy Li				

Actual Pressure during Calibration (P <sub>a</sub> ) (mm Hg):	761.0		mperature during n (T <sub>a</sub> ) (deg K):	292.4
	Calil	oration Ori	fice	
Model:	TE-5025A		Slope (m <sub>c</sub> ):	2.05924
Serial No.:		3465	Intercept (b <sub>c</sub> ):	-0.01929
Calibration Due Date:	28-Jun-23		Corr. Coeff:	0.99998

Plate or	∆H₂O	Qa, X-Axis	I, CFM	IC, Y-Axis
Test #	(in)	(m <sup>3</sup> /min)	(chart)	(corrected)
1	4.60	1.062	37.0	37.38
2	5.10	1.117	41.0	41.42
3	6.20	1.231	49.0	49.50
4	6.70	1.279	53.0	53.55
5	7.40	1.344	57.0	57.59

Sampler Calibtation Relationship (Qa on x-axis, IC on y-axis)



## APPENDIX D Monitoring Data (Air)

Location:	A1a
Monitoring Period:	February 2023
Parameter:	TSP 1-hour
Major Dust Source	Construction activities and daily operation of the sewerage treatment plant

**Other Factors** 

NA

Date	Weather	Start Time	1 <sup>st</sup> Hour	2 <sup>nd</sup> Hour	3 <sup>rd</sup> Hour
Date	weather	Start Time	(µg/m³)	(µg/m³)	(µg/m³)
2023/2/6	Fine	13:42	80	90	85
2023/2/9	Sunny	15:14	77	84	77
2023/2/14	Sunny	14:20	79	91	90
2023/2/20	Sunny	13:50	78	84	85
2023/2/27	Sunny	14:00	68	77	80
		Average		82	
		Range		68 - 91	

19 <sup>th</sup> EM&A Report - February 2023	
Location:	A2a
Monitoring Period:	February 2023
Parameter:	TSP 1-hour
Major Dust Source	Construction activities and daily operation of the sewerage treatment plant

Other Factors

NA

Date	Weather	Start Time	1 <sup>st</sup> Hour (μg/m³)	2 <sup>nd</sup> Hour (μg/m <sup>3</sup> )	3 <sup>rd</sup> Hour (μg/m³)
2023/2/6	Fine	13:32	68	70	77
2023/2/9	Sunny	14:28	72	65	61
2023/2/14	Sunny	14:04	63	64	61
2023/2/20	Sunny	13:34	73	74	67
2023/2/27	Sunny	13:46	68	65	69
		Average		69	
		Range		61 – 77	





Figure D.1 Measured 1-Hour TSP at the admin building inside the construction site (A1a)

Figure D.2 Measured 1-Hour TSP at the existing outfall pumping station inside the construction site (A2a)



Location:A1aParameter:TSP 24-hourMajor dust sourceConstruction activities and daily operation of the sewerage treatment plantOther FactorsNA

Start Date	Avg Air Temp	Avg Atmos pheric Pressu re	Weather Condition	Elapse Time		Sampling Time	Flow Rate	Standard Air Volume	Filter Weigh	ıt (g)	Particulate weight	Conc.
	(°C)	(mm Hg)		Initial (min)	Final (min)	Actual (min)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m³)
06/02/2023	20.1	1015.0	Fine	253094.0	254609.0	1515.0	1.11	1684	2.6665	2.7343	0.0678	40
09/02/2023	20.4	1015.6	Sunny	254609.0	256069.0	1460.0	1.11	1623	2.7648	2.8957	0.1309	81
14/02/2023	17.4	1021.2	Sunny	256069.0	257571.0	1502.0	1.12	1679	2.7781	2.9465	0.1684	100
20/02/2023	19.0	1020.9	Sunny	257571.0	259071.0	1500.0	1.12	1674	2.6676	2.8875	0.2199	131
27/02/2023	17.1	1025.7	Sunny	259071.0	260539.0	1468.0	1.12	1645	2.7746	2.9161	0.1415	86
											Average	88

Range 40 - 131

Location:	A2a
Parameter:	TSP 24-hour
Major Site Activities	Construction activities and daily operation of the sewerage treatment plant
Major dust source	Routine operation of the Sewage Treatment Plant
Other Factors	NA

Start Date	Avg Air Temp	Avg Atmos pheric Pressu re	Weather Condition	Elapse Time		Sampling Time	Flow Rate	Standard Air Volume	Filter Weigh	ıt (g)	Particulate weight	Conc.
	(°C)	(mm Hg)	]	Initial (min)	Final (min)	Actual (min)	(m <sup>3</sup> /min)	(m <sup>3</sup> )	Initial	Final	(g)	(µg/m³)
06/02/2023	20.1	1015.0	Fine	471941.0	473424.0	1483.0	1.12	1657	2.7792	2.9118	0.1326	80
09/02/2023	20.4	1015.6	Sunny	473424.0	474918.0	1494.0	1.16	1732	2.7754	2.9383	0.1629	94
14/02/2023	17.4	1021.2	Sunny	474918.0	476416.0	1498.0	1.14	1704	2.7810	2.8522	0.0712	42
20/02/2023	19.0	1020.9	Sunny	476416.0	477920.0	1504.0	1.14	1708	2.6538	2.8901	0.2363	138
27/02/2023	17.1	1025.7	Sunny	477920.0	479391.0	1471.0	1.08	1594	2.7797	2.9022	0.1225	77
	•	•	•	-	•	•	-	•	÷	•		

 Average
 86

 Range
 42 - 138






Figure D.3 Measured 24-Hour TSP at the admin building inside the construction site (A1a)



## APPENDIX E Calibration Certificates (Noise)



5. INTERNAL NOISE LEVEL' (electrical - compensated)

LEVEL METER function; R	ange: Low; (Back-light	- off) ; Calibratio	n factor: 0dB
Characteristic	Z	A	С
Level [dB]	≤20	≤12	≤12

\* measured with preamplifier SVANTEK type SV 18 No. C122487.

#### 6. INTERNAL NOISE LEVEL (acoustical - compensated)

LEVEL METER function; Characteristic: A; (Backlight - off) Range Indication [dB] Low High <15 20.5

Noise measured in special chamber, with reference microphone G.R.A.S type 40AN No. 73421

#### ENVIRONMENTAL CONDITIONS

Temperature	Relative humidity	Ambient pressure
23 °C	42%	1008 hPa

#### TEST EQUIPMENT

Item	Manufacturer Model Serial no.		Description	
1.	SVANTEK	SVAN 401	100	Signal generator
2.	SVANTEK	SVAN 912A	4369	Sound & Vibration Analyser
3.	RIGOL	DM3068	DM30155100773	Digital multimeter
4.	SVANTEK	SV33B	93171	Acoustic calibrator
5.	SVANTEK	ST02	-	Microphone equivalent electrical impedance (18pF)


#### **CONFORMITY & TEST DECLARATION**


Herewith Svantek company declares that this instrument has been calibrated and tested in compliance with the internal ISO9001 procedures and meets all specification given in the Manual(s) or respectively surpass them.
 The acoustic calibration was performed using the Sound Calibrator and is traceable to the GUM (Central Office of Measures) reference standard -sound level calibration type 4231 No 2292773.

sound recreation and the set of t 4. This calibration sheet shall not be reproduced except in full, without written permission of the SVANTEK Ltd

Calibration specialist: Cezary Dardziński ....

Test date: 2022-10-11





## APPENDIX F Monitoring Data (Noise)

Location:	N2a
Monitoring Period:	February 2023
Parameter:	Noise
Major Noise Source:	Construction activities and daily operation of the sewerage treatment plant
Other Factors	NA

Date	Weather	Start Time	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>		
2023/2/7	Fine	15:10	71.1	73.5	67.4		
2023/2/15	Sunny	15:23	70.0	72.4	65.4		
2023/2/21	Sunny	14:56	73.8	77.4	68.6		
2023/2/28	Sunny	14:30	74.4	78.0	67.2		
		Average		72.7			
		Range	e 70.0 – 74.4				

Location:	N3a
Monitoring Period:	February 2023
Parameter:	Noise
Major Noise Source:	Construction activities and daily operation of the sewerage treatment plant
Other Factors	NA

Date	Weather	Start Time	L <sub>eq</sub>	L <sub>10</sub>	L90
2023/2/7	Fine	13:26	71.7	74.6	57.4
2023/2/15	Sunny	14:15	73.1	76.1	56.1
2023/2/21	Sunny	13:36	74.4	75.4	63.3
2023/2/28	Sunny	13:23	71.9	76.8	54.3
		Average		72.9	
Range 71					

Remarks: +3 dB(A) free-field corrections have been made to N3a.

Figure F.1 Measured daytime (0700-1900) noise level at the admin building inside the construction site (N2a)



The copyright of this document is owned by Acuity Sustainability Consulting Limited. It may not be reproduced except with prior written approval from the Company.

Acuity Sustainability Consulting Limited



Figure F.2 Measured daytime (0700-1900) noise level at Cheung Chau Fire Station (N3a)

s: +3 dB(A) free-field corrections have been made to the data in the graph.

APPENDIX G Implementation Schedule

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to I implement the measures?	impl	tion / Tin ementat Measure	ion of	What requirements or standards for the measures to achieve?
			ineasures :	D	С	0	
Construction Phase (U	Jpgrading Works of Cheung Chau STW and Pak She SPS	(DP Component))	•				
S.3.5.5	<ul> <li>Appropriate dust control measures should be implemented during the construction stage in accordance with the requirements in the Air Pollution Control (Construction Dust) Regulation. Dust control techniques should be considered to control dust to a level not exceeding the AQOs as well as the 1-hour TSP guideline level of 500 µg/m³. These measures include, but are not limited to, the following: <ul> <li>Adoption of good site practices;</li> <li>Avoid practices likely to raise dust level;</li> <li>Frequent cleaning and damping down of stockpiles and dusty areas of the site;</li> <li>Covering the exposed areas with tarpaulin;</li> <li>Reducing drop height during material handling;</li> <li>Provision of wheel-washing facilities for site vehicles leaving the site;</li> <li>Regular plant maintenance to minimize exhaust emission; and</li> <li>Sweep up dust and debris at the end of each shift.</li> </ul> </li> </ul>	Air Quality (fugitive dust) Control during Construction Phase	Contractors		~		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	All the dust control measures as recommended in the Air Pollution Control (Construction Dust) Regulation, where applicable, should be implemented. Typical dust control measures include:	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the	Location / Tim implementatio Measures		on of	What requirements or standards for the measures to achieve?
			measures?	D	С	0	
S.3.10.1	Watering every 1.5 hours on active works areas and paved haul roads to reduce dust emissions by 90.9% (e.g. watering intensity at 0.5 litres/m <sup>2</sup> . Actual application shall depend on the site condition and weather conditions).	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		EIA, Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Watering every hour on unpaved areas and stockpiles of dusty materials (if no tarpaulin is provided) to reduce dust emissions by 90% (e.g. watering intensity at 1.5 litre/m <sup>2</sup> during the first hour, subsequent application at 0.2 litre/m <sup>2</sup> . Actual application shall depend on the site condition and weather conditions).	Air Quality (fugitive dust) Control during Construction Phase	Contractors		1		EIA, Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Use of regular watering, with complete coverage, to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Use of frequent watering for particularly dusty construction areas and areas close to ASRs	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Vehicle washing facilities should be provided at every vehicle exit point	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the	impl	tion / Tim ementati Measures	on of	What requirements or standards for the measures to achieve?
			measures?	D	с	0	
S.3.10.1	Where a site boundary adjoins a road, streets or other areas accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Stockpiles of imported material kept on site shall be contained within hoarding, dampened and/or covered during dry and windy weather	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Material stockpiled alongside trenches should be covered with tarpaulins	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation
S.3.10.1	Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the	impl	Location / Timing of implementation of Measures		implementation of standa		What requirements or standards for the measures to achieve?
			measures?	D	с	0			
S.3.10.1	Any excavated or stockpile of dusty material should be covered entirely by impervious sheeting or spayed with water to maintain the entire surface wet during the non-working hours	Air Quality (fugitive dust) Control during Construction Phase	Contractors		~		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation		
S.3.10.1	All dusty materials shall be sprayed with water prior to any loading, unloading or transfer operation so as to keep the dusty materials wet	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation		
S.3.10.1	Water sprays shall be used during the delivery and handling of sands aggregates and the like	Air Quality (fugitive dust) Control during Construction Phase	Contractors		$\checkmark$		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation		
S.3.10.1	All demolished items that may emit dust particles should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides within a day of demolition	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation		

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the	Location / Timing of implementation of Measures			What requirements or standards for the measures to achieve?
			measures? -	D	С	0	
S.3.10.1	Good site practices for concrete batching plantEvery stock of more than 20 bags of cement or dry pulverized fuel ash(PFA) should be cover entirely by impervious sheeting or placed in an area sheltered on the top and the sides.Cement or dry PFA delivered in bulk should stored in a closed silo fitted with an audible high level alarm which is interlocked with the material filling line and no overfilling is allowed.Loading, unloading, transfer, handling or storage of bulk cement or dry PFA should be carried out in a totally enclosed system or facility, and any vent or equivalent air pollution control system (Maximum TSP emission factor of Silos and Mising Tower: 50mg/m³)	Air Quality (fugitive dust) Control during Construction Phase	Contractors		V		Annex 4 and Annex 12 of EIAO -TM, Air Pollution Control (Construction Dust) Regulation Best Practical Means for Cement Works (Concrete Batching Plant) BPM 3/2(93)

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?			
Construction Phase (Upgrading Works of Cheung Chau STW and Pak She SPS (DP Component))								
S.4.4.12	Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction works.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements			
S.4.4.12	Machines and plant that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements			
S.4.4.12	Plant known to emit noise strongly in one direction should, where possible, be orientated to direct noise away from the NSRs.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements			
S.4.4.12	Mobile plant should be sited as far away from NSRs as possible.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements			
S.4.4.12	Material stockpiles and other structures should be effectively utilized, where practicable, to screen noise from on-site construction activities.	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements			

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?
S.4.4.13	Use of quiet plant (PME): Generator Poker, vibratory, hand-held Breaker, excavator mounted (hydraulic) Excavator Tracked Mobile Crane Vibratory Compactor Dumper Air compressor Concrete Pump Pilling Rig	Noise control during construction	Contractors	At all construction areas of the site during the entire construction period	EIA, Contractual requirements
S.4.4.14	Temporary site hoardings of 2.4 m high are recommended for the works at the Pak She SPS. The hoardings will be erected along the works boundary facing the NSRs. The PME involved in the works would be screened by the erected site hoardings. Without direct line of sight from the affected NSRs, a noise reduction of 10 dB(A) could be achieved provided that the hoardings have no openings or gaps and have a surface mass of at least 7 kg/m <sup>2</sup> . Nonetheless, a -5 dB(A) screening correction for site hoardings has been applied as a more conservative approach.	Noise control during construction	Contractors	At Pak She SPS during the entire construction period	EIA
S.4.4.23	For NSRs which would be affected by more than one Works Types, good scheduling works is recommended to minimize the cumulative construction noise impacts due to different Works Types.	Noise control during construction	Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements

EIA Ref.	Recommended Environmental Protection Measures / Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	Location / Timing of implementation of Measures	What requirements or standards for the measures to achieve?
S.4.4.29	In order to prevent potential cumulative construction noise impacts to NSRs, the works at Tai Kwai Wan San Tsuen are recommended to be scheduled to avoid concurrent works at the areas near Tai Kwai Wan of the Improvement of Fresh Water Supply to Cheung Chau project.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements
S.4.4.30	The contractor shall liaise with "Replacement and Rehabilitation of Water Mains Stage 4, Mains on Hong Kong and Islands – Investigation, Design and Construction" contractors so as to avoid undertaking works concurrently with the works when they are in the close proximity as far as practicable.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements
S.4.4.31	The contractor shall liaise with Improvement to Existing Roads and Drains in Cheung Chau Old Town, Remaining Engineering Works Stage 3 works contractors so as to avoid undertaking works concurrently with the works when they are in the close proximity as far as practicable.	Noise control during construction	DSD and Contractors	Construction areas near the specified locations during the construction period	EIA, Contractual requirements

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
			measures ?	D	С	0	measures to achieve?
Construction Phase (U	ograding Works of Cheung Chau STW and Pak She SPS (DP Com	ponent) and Sewers Work	s <mark>(</mark> non-DP Compo	nent))			
S.5.7.1	<ul> <li>Practices outlined in ProPECC PN 1/94 Construction Site Drainage are recommended, as highlighted below:</li> <li>Perimeter channels are to be installed in works areas to intercept runoff at the site boundary prior to the commencement of any earthworks. Surface runoff should be discharged into storm drains via sand/ silt removal facilities with an adequate capacity;</li> <li>Works programme should be designed to minimize works areas to reduce soil exposure and site runoff;</li> <li>Silt removal facilities, channels and manholes should be maintained and cleaned regularly to ensure their proper functions;</li> <li>Works programme should be carefully planned to minimize the scale of soil excavation during the rainy season;</li> <li>Earthworks surfaces should be well compacted and subsequent permanent works or surface protection measures should be carried out immediately;</li> <li>All vehicles should be washed before they leave the construction site to avoid earth, mud, and debris being carried off from the site. Wash-water should be treated to remove</li> </ul>	Water Quality Control	Contractors		~		<ul> <li>WPCO;</li> <li>TM –Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water</li> </ul>

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
		measures & main concerns to address		D	С	0	measures to achieve?
(cont)	<ul> <li>Open stockpiles of construction materials on site should be covered with tarpaulin or similar fabric materials during storms;</li> <li>For sections of pipes that need to be laid underneath water courses with the open cut method, site works should be carried out during the dry season with a temporary drainage diversion; and;</li> <li>Any construction works along Hak Pai Road immediately by the Kwun Yam beach and Cheung Chau Tung Wan beach should be avoided during the swimming season.</li> </ul>	Water Quality Control	Contractors		V		<ul> <li>WPCO;</li> <li>TM –Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water</li> </ul>
S.5.7.2 and S.5.7.3	<ul> <li>Mitigations Measures for General Construction Activities:</li> <li>Good site practices should be adopted to regularly clean the construction sites to avoid rubbish, debris and litter from entering to nearby water bodies; and</li> <li>Good construction and site management practices should be implemented to ensure that litter, fuels, and solvents would not enter the public drainage systems.</li> </ul>	Water Quality Control	Contractors		V		<ul> <li>WPCO;</li> <li>TM –Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water</li> </ul>

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
		concerns to address	measures :	D	с	0	measures to achieve?
S.5.7.4	Domestic sewage generated by workforce would be collected and discharged to the STW for proper treatment. Portable toilets should be provided by the Contractor, where necessary, to handle sewage from the workforce. The Contractor should also be responsible for waste disposal.	Water Quality Control	Contractors		V		<ul> <li>WPCO;</li> <li>TM –Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water</li> </ul>
S.5.7.5 and S.5.7.6	<ul> <li>Mitigations Measures for Spillage of Chemicals:</li> <li>Registration to EPD as a Chemical Waste Producer if chemical wastes are generated and need to be disposed of;</li> <li>Illegal disposal of chemicals should be strictly prohibited; and</li> <li>Oils and fuels should only be used and stored in the designated area which has polluting prevention facilities.</li> </ul>	Water Quality Control	Contractors		V		<ul> <li>WPCO;</li> <li>TM –Effluent Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Water</li> </ul>

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
			measures ?	D	С	0	measures to achieve?
Construction Phase (I	Jpgrading Works of Cheung Chau STW and Pak She SPS (DP Comp	oonent) and Sewers Work	s (non-DP Compor	nent))			1
S.6.6.1	The Contractor shall prepare a Waste Management Plan in accordance with the requirements set out in the ETWB TCW No. 19/2005, Waste Management on Construction Site, for the ER's approval. The WMP shall include monthly and yearly Waste Flow Tables that indicate the amounts of waste generated, recycled and disposed of (including final disposal site).	Waste management during construction	Contractors		~		ETWB TCW No. 19/2005, Waste Management on Construction Sites
S.6.6.1	The Contractor's waste management practices and effectiveness shall be audited by the Engineer's Representative on regular basis.	Waste management during construction	DSD		V		Waste Disposal Ordinance
S.6.6.1	The Contractor shall provide training for site staff concept of site cleanliness and appropriate waste management procedures, including waste reduction, reuse and recycling.	Waste management during construction	Contractors		V		Waste Disposal Ordinance
S.6.6.1	Sufficient waste disposal points and regular collection of waste shall be provided.	Waste management during construction	Contractors		V		Waste Disposal Ordinance
S.6.6.1	Trucks with covering for the open-box bed and enclosed container shall be used to minimise windblown litter and dust during transportation of waste.	Waste management during construction	Contractors		V		Waste Disposal Ordinance
S.6.6.1	Regular cleaning and maintenance programme for drainage systems, pumps and oil interceptors.	Waste management during construction	Contractors		V		Waste Disposal Ordinance

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the	
		concerns to address	ineasures :	D	со		measures to achieve?	
S.6.6.1	Separation of chemical wastes for special handling and appropriate treatment at a Chemical Waste Treatment Facility (CWTF).	Waste management during construction	Contractors		V		Waste Disposal (Chemical Waste) (General) Regulation	
S.6.6.1	Encourage collection of aluminium cans, paper and plastic bottles by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the workforce.	Waste management during construction	Contractors		V		Waste Disposal Ordinance	
S.6.6.1	Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Waste management during construction	Contractors		V		Waste Disposal Ordinance	
S.6.6.1	A recording system for the amount of wastes generated, recycled and disposed (including disposal sites) should be proposed.	Waste management during construction	Contractors		$\checkmark$		Waste Disposal Ordinance	
S.6.6.1	Plan and stock construction materials to minimise amount of waste generated and avoid unnecessary generation of waste.	Waste management during construction	Contractors		V		Waste Disposal Ordinance	
S.6.6.2	Alternatives C&D materials such as steel frameworks and plastic fencing can be considered to increase the chances for reuse.	Waste management during construction	Contractors		V		Waste Disposal Ordinance	
S.6.6.3	In order to minimise the potential environmental impacts resulting from collection and transportation of C&D materials for off-site disposal, the excavated materials comprising fill materials should be reused on-site as backfilling materials as far as practicable.	Waste management during construction	Contractors		V		Waste Disposal Ordinance	

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main	Who to implement the measures?	When to implement the measures?			What requirements or standards for the
		concerns to address		D	с	0	measures to achieve?
S.6.6.4	C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed of to landfill sites. A suitable area should be designated within the site for temporary stockpiling of C&D materials and to facilitate the sorting process. In order to monitor the disposal of C&D materials at the designated public fill reception facility and landfill and to control fly-tipping, a trip ticket system should be included. Reference can be made to Development Bureau Technical Circular (Works) (TC(W)) No. 6/2010 for details.	during construction	Contractors		~		Development Bureau Technical Circular (Works) (TC(W)) No. 6/2010, Waste Disposal Ordinance
S.6.6.5	The C&D materials to be disposed of at public filling reception facilities shall be only materials consist of brick, concrete, cement plaster, soil and inert building debris. The materials shall be free from plastics, chemical waste, industrial metals and other materials that are considered unsuitable at the facility.	Waste management during construction	Contractors		V		Waste Disposal Ordinance
S.6.6.6	General refuse should be stored in enclosed bins or compaction units separate from C&D materials. A reputable waste collector should be employed by the contractor to remove general refuse from the site regularly, separately from C&D materials. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light materials. In addition, a sufficient number of enclosed bins shall be provided on site for containment of general refuse to prevent visual impacts and nuisance to the sensitive surrounding.	Waste management during construction	Contractors		~		Waste Disposal Ordinance

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures		Who to implement the measures?		to impl measur		What requirements or standards for the
			measures?	D	С	0	measures to achieve?
S.6.6.7	For the disposal of chemical wastes produced at the construction site, the Contractor is required to register with the EPD as a Chemical Waste Producer and to follow the requirements stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used. Appropriate labels should be securely attached on each chemical waste container indicating the chemical characteristics of the chemical waste, such as explosives, flammable oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall also use a licensed waste collector engaged to transport and dispose of the chemical wastes in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Waste management during construction	Contractors		1		Waste Disposal (Chemical Waste) (General) Regulation
S.6.6.8	Chemical toilets to be provided on-site shall be regularly cleaned and the night-soil collected and transported by a licensed contractor to a Government Sewage Treatment Works facility for disposal.	Waste management during construction	Contractors		$\checkmark$		Waste Disposal Ordinance
EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?		en to imp e measu C	olement ures?	What requirements or standards for the measures to achieve?
Construction Pha	se (Upgrading Works of Cheung Chau STW (DP Component))						
Table 11.8	Visual Screen/Hoarding Decorative hoarding or boundary fence for construction sites shall be considered, and designed to be compatible to the surroundings.	To minimise the potential visual impacts	Contractors		$\checkmark$		N/A

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address	Who to implement the measures?		to impl measu C	What requirements or standards for the measures to achieve?
Table 11.8	Protection to Existing Trees within Works Areas All existing trees which are not in direct conflict with the proposed works will be retained. The existing trees proposed to be retained shall be properly maintained and protected by means of fencing to prevent vehicular or pedestrian intrusion that may potentially damage tree canopies, trunks and root zones. Detailed tree protection specifications shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and tree monitoring system. For trees with high preservation value, individual tree assessments and continuous tree monitoring reports shall be provided by a certified Arborist, Landscape Architect or related professional during construction. All retained trees shall be recorded photographically at the commencement of contract. Root pruning to the retained trees should be prohibited. Retained trees should be well-preserved by setting up a tree protection zone throughout the construction period for protecting the retained trees from damages. To maximize protection to existing trees and ground vegetation, construction contracts may designate "No-intrusion Zone" to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should close monitor and restrict the site working staff not to enter the "no-intrusion zone", even for non-direct construction activities and storage of equipment.	Landscape mitigation measures	DSD and Contractors	~	~	EIA, Annex 10 and Annex 18 of EIAO- TM

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to	Who to implement the	When to implement the measures?			What requirements or standards for the
		address	measures?	D	С	0	measures to achieve?
Table 11.8	Tree Transplanting Existing trees to be affected shall be directly transplanted to the proposed tree receiving sites, or to temporary tree nurseries alternatively. Temporary tree nurseries may be set up for the transplanted tree and proposed trees at an early stage to allow small trees to grow during the construction stage. By the time when planting area becomes available, trees have been mature and required minimal pruning and suffer much less damage during transplanting. The construction programme should also allow sufficient time for root pruning and root ball preparation prior to transplanting, if necessary, and transplanting operations to be carried out in planting season. Tree pruning such as topping, lion tailing would be prohibited as far as possible. Also, frequent keep watering would be necessary for transplanting trees. The proposed tree preservation measures during construction would be carried out and approved by the competent	Landscape mitigation measures	DSD and Contractors	$\checkmark$	~		EIA, Annex 10 and Annex 18 of EIAO- TM
Table 11.8	persons. Construction Light Security floodlight for construction areas shall be controlled, such as	To reduce the night-time glare effect to the surrounding environs.	Contractors		$\checkmark$		EIA, Annex 10 and Annex 18 of EIAO- TM
	equipped with adjustable shield, frosted diffusers and reflective covers, at night to avoid excessive glare to the nearby areas and residents. Other security measures shall also be considered to minimize the visual impacts by construction light.	surrounding environs.					

EIA Ref.	Recommended Environmental Protection Measures/ Mitigation Measures	Objectives of the recommended measures & main concerns to address Hold measures?	implement	When to implement the measures?			What requirements or standards for the
			measures?	D	С	0	measures to achieve?
Table 11.8	Dust and Erosion Control for Exposed Soil Excavation works and demolition of existing building blocks shall be well planned with precautions to suppress dust. Exposed soil shall be covered or watered often. Areas that are expected to be left with bare soul for a long period of time after excavation shall be properly covered with suitable protective fabric. Suitable drainage shall be provided around construction sites to avoid discharge of contaminants and sediments into sensitive water-based habitats.	To minimise the disturbance to existing landscape resources and minimise the impacts on the visual amenity of the area	Contractors		$\checkmark$		EIA, Annex 10 and Annex 18 of EIAO- TM
Table 11.8	Reinstatement of Works Areas The affected works areas shall be properly reinstated to the satisfaction of relevant government departments.	Landscape mitigation measures	Contractors		$\checkmark$		EIA, Annex 10 and Annex 18 of EIAO- TM

# APPENDIX H Summary of All Complaints Received, Notification of Summons and Successful Prosecutions

#### Statistical Summary of Environmental Complaints

	<b>Environmental Complaints Statistics</b>						
Reporting Period	Frequency	Nature	Follow-up Actions				
1 February 2023 -	0		NT/ A				
28 February 2023	0	N/A	N/A				
Cumulative	0	N/A	N/A				

### Statistical Summary of Environmental Summons

Reporting Period	Environmental Summons Statistics			
	Frequency	Nature	Follow-up Actions	
1 February 2023 -	0	NT/A	N7/4	
28 February 2023	0	N/A	N/A	
Cumulative	0	N/A	N/A	

## Statistical Summary of Environmental Prosecution

Reporting Period	Environmental Prosecution Statistics			
	Frequency	Nature	Follow-up Actions	
1 February 2023 -	0	N/A	NI/A	
28 February 2023	0	N/A	N/A	
Cumulative	0	N/A	N/A	

# Appendix I

EM&A Monitoring Schedules in the Reporting Period and the Next Reporting Period (Tentative)



Impact Monitoring Schedule for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities Feb-23						
iun	Mon	Tue		Thu	Fri	Sat
			1	2	3	4
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
	6	7	8	9	10	11
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a		
12	13	14	15	16	17	18
		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a			
19	20	21	22	23	24	25
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
26	27	28				
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
emarks: . Daytime Noise Mo	nitoring (07:00-1900)				1	



Impact Monitoring Schedule for Upgrading of Cheung Chau Sewage Collection, Treatment and Disposal Facilities Mar-23						
n	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
	6	7	8	9	10	11
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
2	13	14	15	16	17	18
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a				
)	20	21	22	23	24	25
	24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a		
5	27	28	29	30	31	
		24-hour TSP monitoring for A1a & A2a 1-hour TSP monitoring for A1a & A2a	Daytime Noise monitoring for N2a & N3a			