

JOB NO.: TCS01196/22

WSD CONTRACT NO.: 7/WSD/21 -

CONSTRUCTION OF SIU HO WAN WATER TREATMENT WORKS EXTENSION AND SIU HO WAN RAW WATER BOOSTER PUMPING STATION

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report – December 2023

PREPARED FOR

CHINA ROAD AND BRIDGE CORPORATION

Date		Referen	ce No.	<b>Prepared By</b> Tam Kok Fung, Benjamin	<b>Certified By</b> Tam Tak Wing
12 January 2024		TCS01196/22/600/R0075v1		AS	Am
				Environmental Consultant	Environmental Team Leader
Version		Date		Remarks	
1	10 T	2024	$\mathbf{T}^{*}$ $(\mathbf{C}, 1)^{*}$	•	

Version	Date	Remarks
1	12 January 2024	First Submission

Our Ref. 1988/24-0002

New Works Branch

Tin, New Territories.



27/F, Overseas Trust Bank Building 160 Gloucester Road Wan Chai Hong Kong T: +852 2815 7028 F: +852 2815 5399

www.asecg.com

#### Attn: Mr. SY Kin Lik (SE/CM 3)

Water Supplies Department

**Consultants Management Division** 

Sha Tin Office - 6/F Sha Tin Government

Offices, 1 Sheung Wo Che Road, Sha

12 January 2024

By E-mail

Dear Sir,

#### RE: CONTRACT NO. 7/WSD/21 INDEPENDENT ENVIRONMENTAL CHECKER FOR ENVIRONMENTAL MONITORING AND AUDIT FOR SIU HO WAN WATER TREATMENT WORKS EXTENSION MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT – DECEMBER 2023

I refer to the Monthly Environmental Monitoring and Audit Report – December 2023 (Report No.: TCS01196/22/600/R0075v1) received on 12 January 2024 by the Environmental Team (ET), Action-United Environmental Services & Consulting (AUES) via email. In accordance with Condition 4.4 of Environmental Permit No.EP-207/2005/A, I hereby verify the captioned report.

Yours faithfully,

For and on behalf of **Allied Environmental Consultants Ltd.** 

Joanne NG Independent Environmental Checker

JN/tw

c.c.	Action-United Environmental Services & Consulting (AUES)	Attn: Mr. Ben Tam	(By E-mail)
	Binnies Hong Kong Limited	Attn: Mr. Alex TUNG	(By E-mail)



#### **EXECUTIVE SUMMARY**

- ES.01. Water Supplies Department (WSD) is the Proponent of the Works Contract 7/WSD/21 "Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station" (hereinafter named as the "Works Contract"). Under this Works Contracts, the works mainly comprise of increasing the water treatment capacity of Siu Ho Wan water treatment works (SHW WTW) from 150,000m<sup>3</sup> per day to 300,000m<sup>3</sup> per day within the existing water treatment works compound, by constructing new water treatment facilities and a new laboratory building and modifying the existing associated facilities; and constructing a new raw water booster pumping station at Siu Ho Wan to increase the raw water transfer capacity from Tai Lam Chung Reservoir to SHW WTW.
- ES.02. According to the Environmental Impact Assessment Ordinance (EIAO), the proposed Siu Ho Wan Water Treatment Works Extension is a Designated Project under Schedule 2, which shall be implemented under the Environmental Permit EP-207/2005/A (hereinafter called the "EP"). Besides, the works for Siu Ho Wan Raw Water Booster Pumping Station is a non-designated project which mentioned in Section 1.10 of Environmental Monitoring and Audit (EM&A) Manual.
- ES.03. On 20 March 2022, *China Road and Bridge Corporation* (hereinafter called the "Main *Contractor*") awarded the *Works Contracts* 7/*WSD*/21. According to EM&A Manual, only air quality monitoring is required to be conducted which related to the works area under *Contracts* 7/*WSD*/21 during construction phase of the SHW WTW Extension. Moreover, site inspection and audit is required under the EM&A program to ensure the recommended environmental mitigation measures are implemented properly and effective.
- ES.04. The Main-*Contractor* appointed Action-United Environmental Services & Consulting (AUES) as the Environmental Team of the Project (hereinafter referred as the "ET") to implement air quality monitoring as well as associated duties in accordance with the EM&A Manual stipulation.
- ES.05. As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the **20**<sup>th</sup> Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from *1 to 31 December 2023*.

#### **ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES**

ES.06. Environmental monitoring activities under the EM&A programme for the Contract in the Reporting Month are summarized in the following table.

Issues	Environmental Monitoring Parameters / Inspection	Sessions
Air Quality	24-Hour TSP	6
Inspection /	ET Regular Environmental Site Inspection	4
Audit	Joint site audit with <i>Project Manager</i> 's Delegate and IEC	1

#### ACTION AND LIMIT LEVELS EXCEEDANCE

ES.07. In the Reporting Month, no air quality monitoring exceedance was recorded.

#### SITE INSPECTION

ES.08. In the Reporting Month, joint site inspections to evaluate the site environmental performance had been carried out by the representatives of the *PMD*, ET and the *Contractor* on 5, 11, 19 and 27 December 2023. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on 19 December 2023. No non-compliance was recorded during the site inspections.

#### **ENVIRONMENTAL COMPLAINT**

ES.09. In the Reporting Month, no environmental complaint was received.



#### NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.010. In the Reporting Month, no prosecution or notification of summons was received.

#### **REPORTING CHANGE**

ES.011. There is no reporting change made for this monthly report.

#### FUTURE KEY ISSUES

- ES.012. For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- ES.013. All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- ES.014. All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.



#### **Table of Contents**

1	INTR	ODUCTION	Ι
	1.1	PROJECT BACKGROUND	Ι
	1.2	REPORT STRUCTURE	II
2	PROJ	ECT ORGANISATION AND CONSTRUCTION PROGRESS	III
	2.1	PROJECT ORGANISATION	III
	2.2	CONSTRUCTION PROGRESS	IV
	2.3	SUMMARY OF ENVIRONMENTAL PERMITS AND LICENCES	IV
3	SUMN	MARY OF IMPACT MONITORING REQUIREMENTS	VI
	3.1	GENERAL	VI
	3.2	MONITORING PARAMETERS	VI
	3.3	MONITORING LOCATIONS	VI
	3.4	MONITORING FREQUENCY AND PERIOD	VI
	3.5	MONITORING EQUIPMENT	VI
	3.6 3.7	MONITORING PROCEDURES DEDIVATION OF A CTION/LINUT $(A/L)$ LEVELS	VII
	3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS METEOROLOGICAL INFORMATION	VIII VIII
	3.8	DATA MANAGEMENT AND DATA QUALITY ASSURANCE / QUALITY CONTROL (QA/QC)	VIII VIII
4		QUALITY MONITORING	IX
	4.1 4.2	GENERAL AIR MONITORING RESULTS	IX
	4.2	AIR MONITORING RESULTS	IX
5		TE MANAGEMENT	X
	5.1	GENERAL WASTE MANAGEMENT	Х
	5.2	RECORDS OF WASTE QUANTITIES	Х
6	SITE	INSPECTIONS	XI
	6.1	REQUIREMENTS	XI
	6.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	XI
7	ENVI	RONMENTAL COMPLAINTS AND NON-COMPLIANCES	XII
	7.1	ENVIRONMENTAL COMPLAINTS, SUMMONS AND PROSECUTIONS	XII
8	IMPL	EMENTATION STATUS OF MITIGATION MEASURES	XIII
U	8.1	GENERAL REQUIREMENTS	XIII
	8.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	XIII
	8.3	KEY ISSUES FOR THE COMING MONTH	XIII
9	CON	CLUSIONS AND RECOMMENDATIONS	XIII
-	9.1	Conclusions	Ι
	9.2	RECOMMENDATIONS	Ι
1 10			
LIS	TOFI	<u>CABLES</u>	
Tab	le 2-1	STATUS OF ENVIRONMENTAL LICENCES AND PERMITS OF THE CONTRACT	
Тав	le 3-1	SUMMARY OF MONITORING PARAMETERS	
Тав	le 3-2	DESIGNATED AIR QUALITY MONITORING STATIONS	
	LE 3-3	AIR QUALITY MONITORING EQUIPMENT	
	LE 3-4	Action and Limit Levels of Air Quality	
IAD	LE J-4	ACTION AND LIMIT LEVELS OF AIR QUALITY	

- TABLE 4-1
   Summary of 24-hour TSP Monitoring Result SHWAB
- TABLE 5-1
   SUMMARY OF QUANTITIES OF INERT C&D MATERIALS FOR THE CONTRACT
- TABLE 5-2SUMMARY OF QUANTITIES OF C&D WASTES FOR THE CONTRACT
- TABLE 6-1
   SITE OBSERVATIONS FOR THE CONTRACT
- TABLE 7-1
   STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 7-2
   STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 7-3
   STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION



#### LIST OF APPENDICES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B PROJECT ORGANISATION
- APPENDIX C 3-MONTH ROLLING CONSTRUCTION PROGRAMME
- APPENDIX D MONITORING LOCATIONS
- APPENDIX E CALIBRATION CERTIFICATES
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G MONITORING SCHEDULE
- APPENDIX H DATABASE OF MONITORING RESULT
- APPENDIX I GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX J METEOROLOGICAL DATA
- APPENDIX K WASTE FLOW TABLE
- APPENDIX L ENVIRONMENTAL COMPLAINTS LOG
- APPENDIX M IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES



#### **1 INTRODUCTION**

#### **1.1 PROJECT BACKGROUND**

- 1.1.1 Water Supplies Department (WSD) is the Proponent of the Works Contract 7/WSD/21 Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station (hereinafter named as the "Works Contract"). The Project works predicted by WSD will be undertaken about 34 months. Layout plan of the Project is shown in Appendix A.
- 1.1.2 According to the Environmental Impact Assessment Ordinance (EIAO), the proposed Siu Ho Wan Water Treatment Works Extension is a Designated Project under Schedule 2, which shall be implemented under the Environmental Permit EP-207/2005/A *(hereinafter called the "EP")*. Besides, the works for Siu Ho Wan Raw Water Booster Pumping Station is a non-designated project which mentioned in Section 1.10 of Environmental Monitoring and Audit (EM&A) Manual.
- 1.1.3 The Works Contract construction activities mainly include:
  - a. Extension of the existing Siu Ho Wan WTW within the existing Siu Ho Wan WTW compound from a capacity of 150,000 m<sup>3</sup>/day to 300,000 m<sup>3</sup>/day
  - b. Uprating of the treated/fresh water pumping capacity in the existing Siu Ho Wan Raw Water and Fresh Water Pumping Station within the existing Siu Ho Wan WTW compound from a capacity of 150,000 m<sup>3</sup>/day to 300,000 m<sup>3</sup>/day
  - c. Construction of the proposed Siu Ho Wan Raw Water Booster Pumping Station and the laying of the associated water mains
- 1.1.4 On 20 March 2022, *China Road and Bridge Corporation* (hereinafter called the "Main *Contractor*") awarded the Works Contracts 7/WSD/21. According to EM&A Manual, only air quality monitoring is required to be conducted which related to the works area under Contracts 7/WSD/21 during construction phase of the SHW WTW Extension. Moreover, site inspection and audit is required under the EM&A program to ensure the recommended environmental mitigation measures are implemented properly and effective.
- 1.1.5 The Main-*Contractor* appointed Action-United Environmental Services & Consulting (AUES) as the Environmental Team of the Project (hereinafter referred as the "ET") to implement air quality (baseline and impact) monitoring as well as associated duties in accordance with the EM&A Manual stipulation.
- 1.1.6 Some design changes of the Project have been identified after the EIA stage for betterment in the design development. Some of these changes requires supplementary environmental review to address their likely environmental impacts and to identify any additional mitigation measures required for compliance with the EIAO. Supplementary environmental review has been performed for the changes and the review results are presented in the "Review Report on Environmental Impact Assessment (Review Report on EIA)" prepared under "Agreement No. CE 82/2017 (WS)". Having reviewed the Review Report on EIA, no changes to the environmental monitoring requirement in the EM&A Manual are proposed for the work of SHW WTW Extension.
- 1.1.7 According to the approved EM&A Manual, only air quality is required to be monitored during the construction phase of the Project. As part of the EM&A program, baseline monitoring is required to determine the ambient environmental conditions. Pursuant to the EM&A Manual, baseline environmental monitoring is required to be conducted prior to commencement of the construction works under the Project. Baseline air quality monitoring was conducted from 8 to 21 April 2022. During the baseline monitoring period, no major construction activities under the Project was observed.
- 1.1.8 As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the  $20^{th}$  Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from 1 to 31 December 2023.



#### **1.2 REPORT STRUCTURE**

- 1.2.1 The Monthly EM&A Report is structured into the following sections:-
  - Section 1 Introduction
  - Section 2 Project Organization and Construction Progress
  - Section 3 Summary of Impact Monitoring Requirements
  - Section 4 Air Quality Monitoring
  - Section 5 Waste Management
  - Section 6 Site Inspections
  - Section 7 Environmental Complaints and Non-Compliances
  - Section 8 Implementation Status of Mitigation Measures
  - Section 9 Conclusions and Recommendations



#### 2 PROJECT ORGANISATION AND CONSTRUCTION PROGRESS

#### 2.1 **PROJECT ORGANISATION**

2.1.1 The project organization is shown in *Appendix B*. The roles and responsibilities of the various parties involved in the EM&A process and the organizational structure of the organizations responsible for implementing the EM&A programme are outlined below.

#### Water Supplies Department (WSD)

2.1.2 WSD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by WSD to audit the results of the EM&A works carried out by the ET.

#### Environmental Protection Department (EPD)

2.1.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

#### Project Manager's Delegate (PMD)

- 2.1.4 The *PM*D is responsible for overseeing the construction works and for ensuring that the works are undertaken by the *Contractor* in accordance with the specification and contract requirements. The duties and responsibilities of the *PD*M with respect to EM&A are:
  - Supervise the *Contractor*'s activities and ensure that the requirements in the EM&A Manual are fully complied with;
  - Inform the *Contractor* when action is required to reduce impacts in accordance with the Event and Action Plans;
  - Comply with the agreed Event Contingency Plan in the event of any exceedance.

#### The Contractor

- 2.1.5 The Main *Contractor* is responsible perform construction works and for ensuring that the works are undertaken compliance with the specification and contract requirements. The duties and responsibilities of the Main *Contractor* with respect to EM&A are:
  - Employ an ET to undertake monitoring, laboratory analysis and reporting of environmental monitoring and audit;
  - Provide information / advice to the ET regarding works activities which may contribute, or be continuing to the generation of adverse environmental conditions;
  - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event and Action Plans;
  - Implement measures to reduce impact whenever Action and Limit levels are exceeded;
  - Implement the corrective actions instructed by *PM*D;
  - Accompany joint site audit undertaken by the ET; and
  - Adhere to the procedures for carrying out complaint investigation.

#### Environmental Team (ET)

- 2.1.6 The ET is responsible perform implementation EM&A programmes of the Contract Works as stipulated in the Updated EM&A Manual ensure the works are fully compliance with environmental regulations. The duties and responsibilities of the ET with respect to EM&A are:
  - Set up all the required environmental monitoring stations;
  - Monitor various environmental parameters as required in the EM&A Manual;
  - Analyze the EM&A data and review the success of EM&A programme to cost effectively confirm the adequacy of mitigation measures implemented and the validity of the EIA predictions and to identify any adverse environmental impacts arising;
  - Carry out site inspection to investigate and audit the *Contractor*'s site practice, equipment and work methodologies with respect to pollution control and environmental mitigation, and take proactive actions to pre-empt problems;
  - Audit and prepare audit reports on the environmental monitoring data and site environmental conditions;



- Report on the EM&A results to the IEC, *Contractor*, the *PM*D and EPD or its delegated representative;
- Recommend suitable mitigation measures to the *Contractor* in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans;
- Undertake regular and ad-hoc on-site audits / inspections and report to the *Contractor* and the ER of any potential non-compliance; and
- Follow up and close out non-compliance actions.

#### Independent Environmental Checker (IEC)

- 2.1.7 The duties and responsibilities of IEC with respect to EM&A are:
  - Review the EM&A works performed by the ET (at not less than monthly intervals);
  - Audit the monitoring activities and results (at not less than monthly intervals);
  - Report the audit results to the *PM*D and EPD in parallel;
  - Review the EM&A reports (monthly summary reports) submitted by the ET;
  - Review the proposal on mitigation measures submitted by the *Contractor* in accordance with the Event and Action Plans;
  - Check the mitigation measures submitted by the *Contractor* in accordance with the Event and Action Plans;
  - Check the mitigation measures that have been recommended in the EIA and this Manual, and ensure they are properly implemented in a timely manner, when necessary;
  - Report the findings of site inspections and other environmental performance reviews to *PM*D and EPD;
  - Coordinate the monitoring and auditing works for all the on-going contracts in the area in order to identify possible sources / causes of exceedances and recommend suitable remedial actions where appropriate; and
  - Coordinate the assessment and response to complaints / enquires from locals, green groups, district councils or the public at large.

#### 2.2 CONSTRUCTION PROGRESS

- 2.2.1 The major construction activities conducted under the Contract in the Reporting Period are listed below. The 3-month rolling construction programme is shown in *Appendix C*.
  - Erection of formwork and falsework for the beam of the upper slab for CLP Transformer at portion BPS-1.
  - Construction of wall and corbels of pump hall at Gridline C-D/1-7 from +10.25mPD to +13.75mPD was in progress at portion BPS-1.
  - Excavation works was in progress at portion WTW-1.
  - Plant trial for submitted concrete mix was in progress.
  - Rebar fixing works were in progress at portion WTW-1
  - Construction of mass concrete toe wall at portion WTW-2 were in progress
  - Installation of E&M earthing mesh at portion WTW-2
  - Trench excavation, pipe laying and backfilling works at portion WTW-7 were in progress
  - Installation of lime saturators at existing Chemical Building
  - Installation of drainage pipes and concealed conduits at RWBPS
  - Concreting of thrust block for the construction of R. C. pipe trough at portion BPS-3

#### 2.3 SUMMARY OF ENVIRONMENTAL PERMITS AND LICENCES

2.3.1 Summary of the relevant permits, licences, and/or notifications on environmental protection for the Project are presented in *Table 2-1*.

#### Table 2-1 Status of Environmental Licences and Permits of the Contract

Item	Description	Licence/Permit Status
-		-



		Reference No./ License No./ Account No.	Approval Date	Expiry Date	Status
1	Air Pollution Control (Construction Dust) Regulation	Ref: 477913	23 Mar 2022	N/A	Valid
2	Waste Disposal Regulation – Billing Account for Disposal of Construction Waste	EPD Ref. No: RS02509 Acc. No.: 7043631	08 Apr 2022	N/A	Valid
3	Chemical Waste Producer Registration	5213-961-C4701-01	31 May 2023	N/A	Valid
4	Water Pollution Control Ordinance – Discharge Licence	WT00041885-2022	8 Sep 2022	30 Sep 2027	Valid
5	Construction Noise Permit	GW-RS0714-23	18 Aug 2023	17 Feb 2024	Valid



#### **3** SUMMARY OF IMPACT MONITORING REQUIREMENTS

#### **3.1 GENERAL**

- 3.1.1 Only air quality monitoring is required to carry out related to Works contracts 7/WSD/21 during the construction phase to ensure the dust mitigation measures and performance properly implementation.
- 3.1.2 The other environmental monitoring for Works Area of Pui O was related to other Works Contracts and will be implemented by other appointed ET.
- 3.1.3 According to the Review Report on EIA, no changes to the environmental monitoring requirement in the EM&A Manual are proposed for the work of SHW WTW Extension. Air quality monitoring work will be implemented according to the EM&A Manual.

#### **3.2** MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:Air quality;
- 3.2.2 A summary of impact monitoring parameters is presented in *Table 3-1*:

#### Table 3-1Summary of Monitoring Parameters

Environmental Issue	Parameters
Air Quality	<ul> <li>1-hour TSP by Real-Time Portable Dust Meter( as required in case of complaints); and</li> <li>24-hour TSP by High Volume Air Sampler.</li> </ul>

#### **3.3** MONITORING LOCATIONS

3.3.1 According to the Review Report on EIA, air quality monitoring work should be implemented according to the EM&A Manual. As stated in Section 4 of EM&A Manual, there was only one air quality monitoring station designated under SHW WTW Extension. The air quality monitoring locations is listed in *Table 3-2*.

#### Table 3-2Designated Air Quality Monitoring Stations

Monitoring Station Identification No	Location
SHWAB	Siu Ho Wan WTW Administration Building

#### **3.4 MONITORING FREQUENCY AND PERIOD**

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.9* of the approved EM&A Manual and presented as follows.

#### Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
  - 1-hour TSP 3 times every six days (as required in case of complaints)
  - 24-hour TSP Once every 6 days during course of works.

#### **3.5 MONITORING EQUIPMENT**

#### Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.



3.5.3 All equipment to be used for air quality monitoring are listed in below table.

#### Table 3-3Air Quality Monitoring Equipment

Equipment	Model	
24-Hr TSP		
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170*	
Calibration Kit	TISCH Model TE-5025A*	
1-Hour TSP		
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter / SidePak <sup>™</sup> Personal Aerosol Monitor AM510	

\* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix E.

#### **3.6 MONITORING PROCEDURES**

#### <u>1-hour TSP</u>

- 3.6.1 Operation of the 1-hour TSP meter will follow manufacturer's Operation and Service Manual.
- 3.6.2 The 1-hour TSP monitor, brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 900 light scattering. The 1-hour TSP monitor consists of the following:
  - a. A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - b. A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
  - c. A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.3 The 1-hour TSP meter to be used will be within the valid period, calibrated by the manufacturer prior to purchasing. Span check and BG of the instrument will be performed before each monitoring event. A valid calibration certificate is attached in *Appendix E*.

#### 24-hour TSP

- 3.6.4 The equipment used for 24-hour TSP measurement is the High Volume Sampler (hereinafter the "HVS") brand named TISCH, Model TE-5170 TSP High Volume Air Sampler, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50.* The HVS consists of the following:
  - a. An anodized aluminum shelter;
  - b. A 8"x10" stainless steel filter holder;
  - c. A blower motor assembly;
  - d. A continuous flow/pressure recorder;
  - e. A motor speed-voltage control/elapsed time indicator;
  - f. A 7-day mechanical timer, and
  - g. A power supply of 220v/50 Hz
- 3.6.5 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m<sup>3</sup>/min and 1.7m<sup>3</sup>/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
  - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
  - Installed with elapsed-time meter with  $\pm 2$  minutes accuracy for 24 hours operation;



- Equipped with a timing/control device with  $\pm$  5 minutes accuracy for 24 hours operation;
- With flow control accuracy for  $\pm 2.5\%$  deviation over 24-hour sampling period;
- No two samplers should be placed less than 2 meters apart;
- The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
- A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
- Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
- The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
- The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
- After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.6 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.7 The HVS used for 24-hour TSP monitoring will be calibrated before the commencement for sampling, and after in two months interval with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m<sup>3</sup>/min. Motor brushes of HVS will be regularly replaced of about five hundred hours per time. Valid certificates of the calibration kit and HVS are attached in *Appendix E*.

#### **3.7 DERIVATION OF ACTION/LIMIT (A/L) LEVELS**

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-4*.

Table 3-4Action and Limit Levels of Air Quality

Monitoring Station	Action Level (µg /m <sup>3</sup> )		Limit Level (µg/m <sup>3</sup> )	
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
SHWAB	291	170	500	260

#### **3.8** METEOROLOGICAL INFORMATION

3.8.1 The meteorological information including wind direction, wind speed, humidity, rainfall, air pressure and temperature is extracted from the Chek Lap Kok Station. Meteorological data are attached in *Appendix J*.

#### **3.9** DATA MANAGEMENT AND DATA QUALITY ASSURANCE / QUALITY CONTROL (QA/QC)

- 3.9.1 All monitoring data were handled by the ET's in-house data recording and management system.
- 3.9.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at each monitoring day or after completion of baseline measurement. The downloaded monitoring data were input into a computerized database properly maintained by the ET. The laboratory results were input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.3 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



#### 4 AIR QUALITY MONITORING

#### 4.1 GENERAL

- 4.1.1 The air quality monitoring schedule is presented in *Appendix* G and the monitoring results are summarised in the following sub-sections.
- 4.1.2 In the reporting Period, no air quality complaint was received, thus no 1-hour TSP monitoring required to conduct according to *Section 2.19* of the approved EM&A Manual.

#### 4.2 AIR MONITORING RESULTS

4.2.1 In the Reporting Period, a total of 6 events 24-hour TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1*. The detailed 24-hour monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

 Table 4-1
 Summary of 24-hour TSP Monitoring Result – SHWAB

24-ho	ur TSP (µg/m³)
Date	Meas. Result
1-Dec-23	91
7-Dec-23	75
13-Dec-23	83
19-Dec-23	71
23-Dec-23	73
29-Dec-23	86
Average	80
(Range)	(71 – 91)

- 4.2.2 As shown in *Tables 4-1*, all the 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix J*.



#### 5 WASTE MANAGEMENT

#### 5.1 GENERAL WASTE MANAGEMENT

5.1.1 Waste management was carried out in accordance with the Waste Management Section in the Environmental Management Plan for the Contract.

#### 5.2 **RECORDS OF WASTE QUANTITIES**

- 5.2.1 All types of waste arising from the construction works are broadly classified into the following:
  - Insert construction and demolition (C&D) material; and
  - C&D waste.
- 5.2.2 The quantities of waste for disposal in this Reporting Month under the Contract are summarised in *Tables 5-1* and *5-2* and the Waste Flow Table as shown in *Appendix K*. Whenever possible, materials were reused on-site as far as practicable.

#### Table 5-1Summary of Quantities of Inert C&D Materials for the Contract

Туре	Quantity in Reporting Month	Disposal / Dumping Ground
Reused in this Contract (Inert) (in T)	0	NA
Reused in other Contracts/ Projects (Inert) (in T)	0	NA
Disposal as Public Fill (Inert) (in T)	158.88	TM 38

#### Table 5-2Summary of Quantities of C&D Wastes for the Contract

Туре	Quantity in Reporting Month	Disposal / Dumping Ground
Recycled Metal ('000kg)	6.360	NA
Recycled Paper / Cardboard Packing ('000kg)	0.153	NA
Recycled Plastic ('000kg)	0	NA
Chemical Wastes ('000kg)	0	NA
General Refuses (in T)	19.15	NENT



#### **6 SITE INSPECTIONS**

#### 6.1 **REQUIREMENTS**

6.1.1 According to the EM&A Manual, the programme of environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections were carried out to confirm the environmental performance.

#### 6.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

6.2.1 In the Reporting Month, joint site inspections to evaluate the site environmental performance were carried out by the representatives of the *PMD*, ET and the *Contractor* on 5, 11, 19 and 27 December 2023. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on 19 December2023. No non-compliance was recorded.

6.2.2 The findings / deficiencies observed during the weekly site inspections are listed in *Table 6-1*.

Date	Findings / Deficiencies	Follow-Up Status
5 December 2023	• No environmental issue was observed during site inspection.	• NA
11 December 2023	• The Contractor was reminded to provide mitigation measures to avoid construction waste run into gully. (WTB)	Reminder only.
19 December 2023	• No environmental issue was observed during site inspection.	• NA
27 December 2023	• The Contractor should remove construction waste regularly to enhance house-keeping. (BPS)	• The construction waste was removed.

Table 6-1Site Observations for the Contract



#### 7 ENVIRONMENTAL COMPLAINTS AND NON-COMPLIANCES

#### 7.1 Environmental Complaints, Summons and Prosecutions

- 7.1.1 There was no environmental complaint, prosecution or notification of summons received in the Reporting Month.
- 7.1.2 The statistical summary table of the environmental complaints, summons and prosecution are presented in *Tables 7-1*, 7-2 and 7-3. Detailed complaint log for the Contract is presented in *Appendix L*.

#### Table 7-1Statistical Summary of Environmental Complaints

Donorting Month	<b>Environmental Complaint Statistics</b>							
Reporting Month	Frequency	Cumulative	Project related complaint					
24 May 2022 to 30 November 2023	0	0	0					
1 to 31 December 2023	0	0	0					

#### Table 7-2 Statistical Summary of Environmental Summons

Donorting Month	<b>Environmental Summons Statistics</b>							
Reporting Month	Frequency	Cumulative	Project related summons					
24 May 2022 to 30 November 2023	0	0	0					
1 to 31 December 2023	0	0	0					


#### Table 7-3 Statistical Summary of Environmental Prosecution

Donorting Month	<b>Environmental Prosecution Statistics</b>								
<b>Reporting Month</b>	Frequency	Cumulative	<b>Project related prosecution</b>						
24 May 2022 to 30 November 2023	0	0	0						
1 to 31 December 2023	0	0	0						



Appendix A


Layout Plan of the Project





**Appendix B** 

**Project Organisation** 





### Contact Details of Key Personnel

Organisation	Project Role	Position	Name	Tel No.
		Chief Resident Engineer	Mr. Gilbert Ying	6343 1027
Binnies Hong Kong	Project	Senior Resident Engineer	Mr. Alex Tung	9080 0079
Limited	<i>Manager</i> 's Delegate	Resident Engineer	Mr. Patrick Wong	9267 8638
		Assistant Resident Engineer	Ms. Kelly Chan	9039 2863
		Site Agent	Mr. Eros To	9224 0114
China Road and	Contractor	Environmental Manager	Mr. Dennis Ho	5645 0563
Bridge Corporation		Environmental Officer	Ms. Wendy Leung	9877 4750
		Environmental Supervisor	Mr. Patrick Wan	9618 0010
Allied Environmental Consultants Limited	Independent Environmental Checker	Principle Consultant	Ms. Joanne Ng	2815 7028
Action-United Environmental		Environmental Team Leader	Mr. Tam Tak Wing	2959 6059
Services and	Environmental Team	Environmental Consultant	Ms. Nicola Hon	2959 6059
Consulting		Environmental Consultant Mr. Ben Tam		2959 6059



## Appendix C

## **3-month Rolling Construction Programme**

ctivity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	2023 Nov 22	Dec
Construct	tion of Siu Ho Wan Water Treatment Works Exte	961.0d	465.0d 21-Feb-22 18:00 A	09-Mar-25 18:00	21-Feb-22 18:00		534.0d	51.61%		
Project Ma	nnager's Instruction	0.0d	0.0d 28-Nov-23	29-Nov-23	28-Nov-23	29-Nov-23		0%	₩ Pro	oject Manager's Instruction
PMI2180	PMI-120 Provision of AI Cameras and RFID Alert System for Safety Monitoring	0.0d	08:00 A 0.0d 29-Nov-23 08:00 A	08:00 A	08:00 29-Nov-23 08:00	08:00		100%	◆ PN	/II-120 Provision of AI Came
PMI2190	of Tower Crane Lifting Zones PMI - 121 Provision of RFID Anti-collision System for the Constructional Equipment on site	0.0d	08:00 A 0.0d 28-Nov-23 08:00 A		28-Nov-23 08:00			100%	◆ ₽M	II - 121 Provision of RFID A
Preliminar	ies, Contractor's Design,Method Statement Submiss	917.0d	465.0d 21-Feb-22 18:00 A	09-Mar-25 18:00	21-Feb-22 18:00		-19.0d	49.29%		
Contractor	's Design Submission and Approval	719.0d	170.0d 23-May-22	18-May-24	23-May-22		170.0d	76.36%		
	anent Works Design	719.0d	08:00 A 170.0d 23-May-22	18:00 18-May-24	08:00 23-May-22		170.0d	76.36%		
MDD3010	Hazard and Operability studies	214.0d	08:00 A 15.0d 24-May-22	18:00 15-Dec-23	08:00 24-May-22		325.0d	92.99%		
MDD3015	Design of earth mat	70.0d	08:00 A 15.0d 07-Jul-22	18:00 15-Dec-23	08:00 07-Jul-22		220.0d	78.57%		
MDD3025	Comments and approval of Design for Ozone Equipment	14.0d	08:00 A 14.0d 01-Dec-23	18:00 14-Dec-23	08:00		-4.0d	0%	_	
			08:00	18:00						
MDD3046.2	Comments and approval of CR drawings submission for BPS	14.0d	13.0d 25-Aug-22 08:00 A	13-Dec-23 18:00	25-Aug-22 08:00		-62.0d	7.14%		
MDD3046.4	Comments and approval of CR drawings submission for OLB	15.0d	13.0d 21-Sep-22 08:00 A	13-Dec-23 18:00	21-Sep-22 08:00		-93.0d	13.33%		
MDD3046.5	CR drawings submission for WTB	120.0d	120.0d 01-Dec-23 08:00	29-Mar-24 18:00	08.00		-53.0d	0%	-	
MDD3065	Design for Manufacture and Assembly(DfMA) works for E&M works	210.0d	40.0d 31-Aug-22	09-Jan-24	31-Aug-22		-40.0d	80.95%		
MDD3070	Comments and approval of MiMEP design	60.0d	08:00 A 60.0d 10-Jan-24 08:00	18:00 09-Mar-24 18:00	08:00		-40.0d	0%		
MDD3080	Design for DAF Equipment	90.0d	30.0d 09-Jun-22 08:00 A	30-Dec-23 18:00	09-Jun-22 08:00		103.0d	66.67%		
MDD3085	Comments and approval of design for DAF Equipment	60.0d	30.0d 31-Oct-22	30-Dec-23	31-Oct-22		98.0d	50%		
MDD3110	Design for stage 2 architectural works	95.0d	08:00 A 30.0d 28-Feb-23	18:00 30-Dec-23	08:00 28-Feb-23		-87.0d	68.42%		
MDD3115	Comments and approval of design for stage 2 architectural works	30.0d	08:00 A 30.0d 31-Dec-23	18:00 29-Jan-24	08:00		-87.0d	0%		
MDD3120	Design for building services (including FSD submission)	90.0d	08:00 20.0d 23-May-22	18:00 20-Dec-23	23-May-22		29.0d	77.78%		
MDD3125	Comments and approval of design for building services	14.0d	08:00 A 14.0d 10-Jan-24	18:00 23-Jan-24	08:00		9.0d	0%		
			08:00	18:00	01 Mar 22					
MDD3126	Design for building services at the existing building	120.0d	30.0d 01-Mar-23 08:00 A	30-Dec-23 18:00	01-Mar-23 08:00		62.0d	75%		
MDD3127	Comments and approval of design for building services	14.0d	14.0d 31-Dec-23 08:00	13-Jan-24 18:00			62.0d	0%		
MDD3135	Comments and approval of design for SRGF Equipment	15.0d	10.0d 21-Apr-23 08:00 A	10-Dec-23 18:00	21-Apr-23 08:00		120.0d	33.33%		
MDD3150	Design for WTB POCT & IOCT Equipment	90.0d	15.0d 31-Oct-22	15-Dec-23	31-Oct-22 08:00		133.0d	83.33%		
MDD3155	Comments and approval of Design for WTB POCT & IOCT Equipment	28.0d	08:00 A 28.0d 16-Dec-23	18:00 12-Jan-24	08:00		133.0d	0%		
MDD3160	Design for surge analysis system	90.0d	08:00 10.0d 31-Oct-22 08:00 A	18:00 10-Dec-23 18:00	31-Oct-22 08:00		-33.0d	88.89%		
MDD3165	Comments and approval of design for surge analysis system	15.0d	15.0d 11-Dec-23 08:00	25-Dec-23 18:00	00.00		-33.0d	0%		
MDD3180	Design for BACF Equipment	90.0d	30.0d 15-Jun-22	30-Dec-23	15-Jun-22		201.0d	66.67%		
MDD3185	Comments and approval of design for BACF Equipment	15.0d	08:00 A 10.0d 24-Oct-22	18:00 13-Jan-24	08:00 24-Oct-22		201.0d	33.33%		-
MDD3200	Design for Chemical Plants Equipment	180.0d	08:00 A 45.0d 19-Jul-22	18:00 14-Jan-24	08:00 19-Jul-22		-3.0d	75%		
111213200	Design for Chemical Flams Equipment	100.00	08:00 A	18:00	08:00		-5.04	1370		





Actual Work Non-Critical Activity Summary

Checked Date Revision 30-Nov-23 18... 1 CLX

Critical Activity

Pumping	Data Date:30-Nov-23							
Jan 24	2024 Feb 25	Mar 26	Apr 27					
neras and RFID Alert Sy	ystem for Safety Monitor	ing of Tower Crane Lifting	Zones					
Anti-collision System fo	r the Constructional Equ	ipment on site						
Approved	3 Month Rolli	ing Programme						
RM	December 202	3 to February 2						
	(she	eet 1 of 9)						

vity ID	Activity Name	Duration	Remaining Duration	Start	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	20 Nov 22	2023 Dec	
MDD3205	Comments and approval of design for Chemical Plants Equipment	30.0d		22-Mar-23	28-Jan-24	22-Mar-23	2	255.0d	0%	22	23	
				08:00 A	18:00	08:00						
MDD3320	Design for WTB Inlet Valve Chamber Equipment	90.0d		18-Oct-22 08:00 A	14-Jan-24 18:00	18-Oct-22 08:00		33.0d	50%			
MDD3325	Comments and approval of design for WTB Inlet Valve Chamber Equipment	30.0d	30.0d	15-Jan-24 08:00	13-Feb-24 18:00			33.0d	0%			
MDD3340	Design for Sampling System	90.0d	20.0d	26-Oct-22	20-Dec-23	26-Oct-22		-4.0d	77.78%			
MDD3345	Comments and approval of design for Sampling System	30.0d		08:00 A 18-Jul-22	18:00 20-Dec-23	08:00 18-Jul-22		-4.0d	33.33%			
		50.04		08:00 A	18:00	08:00						
MDD3360	Design for Service Water Equipment	90.0d		05-Dec-22 08:00 A	10-Dec-23 18:00	05-Dec-22 08:00		25.0d	88.89%			-
MDD3365	Comments and approval of design for Service Water Equipment	30.0d	30.0d	11-Dec-23 08:00	09-Jan-24 18:00	00.00		25.0d	0%			
MDD3380	Design for Lamella & Supernatant Plant	90.0d	25.0d	11-Oct-22	25-Dec-23	11-Oct-22		41.0d	72.22%		<b>_</b>	
				08:00 A	18:00	08:00					,	
MDD3385	Comments and approval of design for Lamella & Supernatant Plant	30.0d		26-Dec-23 08:00	24-Jan-24 18:00			41.0d	0%			
MDD3390	Design for Lifting Appliance	120.0d	25.0d	10-Jun-22	25-Dec-23	10-Jun-22		-17.0d	79.17%			
MDD2201	Comment of dominant of Lifeing Ampliance	15.04		08:00 A	18:00 09-Jan-24	08:00		17.04	0%		,	
MDD3391	Comment and approval of Lifting Appliance	15.0d		26-Dec-23 08:00	09-Jan-24 18:00			-17.0d	0%			
MDD3400	Design for Electrical system	120.0d	40.0d	05-Sep-22	09-Jan-24	05-Sep-22		64.0d	66.67%			
MDD2410	Design for DCC	L0.00		08:00 A 08-Sep-22	18:00 20-Dec-23	08:00		-9.0d	77.78%			
MDD3410	Design for DCS	90.0d		08-Sep-22 08:00 A	20-Dec-25 18:00	08-Sep-22 08:00		-9.0d	//./8%			
MDD3415	Comments and approval of design for for DCS	30.0d		21-Dec-23 08:00	19-Jan-24 18:00			-9.0d	0%			
MDD3420	Design for near real-time Operation Simulation System (part of existing	80.0d	30.0d	11-Jun-22	30-Dec-23	11-Jun-22		11.0d	62.5%			-
10002421	facilities)	00.01		08:00 A	18:00	08:00		11.0.1	00/			
MDD3421	Design for near real-time Operation Simulation System (Stream 2A)	90.0d		19-Feb-24 08:00	18-May-24 18:00			11.0d	0%			
MDD3425	Comments and approval of design for near real-time Operation Simulation	30.0d	30.0d	31-Dec-23	29-Jan-24		1	121.0d	0%			
MDD3430	System (part of existing facilities) BEAM Plus PA submission	90.0d		08:00 19-Dec-22	18:00 14-Jan-24	19-Dec-22		9.0d	50%			
				08:00 A	18:00	08:00						
MDD3431	Comment and approval of BEAM Plus PA submission	90.0d		15-Jan-24 08:00	13-Apr-24 18:00		1	119.0d	0%			
MDD3440	Design Furniture and Testing Equipment Arrangement at Office and Laboratory	90.0d	45.0d	01-Feb-23	14-Jan-24	01-Feb-23		32.0d	50%			
MDD3441	Building. Comment and approval of Design Furniture and Testing Equipment Arrangement	60.04		08:00 A 17-Feb-23	18:00 14-Jan-24	08:00 17-Feb-23		32.0d	58.33%			
1911/03441	at OLB	00.00		08:00 A	14-Jan-24 18:00	08:00		52.0u	30.3370			
MDD3450	Design Building and Energy, Management system, Extra Low Voltage system and	90.0d	45.0d	01-Feb-23	14-Jan-24	01-Feb-23		15.0d	50%			
MDD3451	Treatment Monitoring and Alert system Comment and approval of Building and Energy, Management, Extra Low Voltage	90.0d		08:00 A 01-Feb-23	18:00 14-Jan-24	08:00 01-Feb-23		15.0d	50%			
	and Treatment Monitoring and Alert system			08:00 A	18:00	08:00						
Material Su	bmission	550.0d		05-May-22 08:00 A	30-Dec-23 18:00	05-May-22 08:00	1	138.0d	95.38%			Mater
MAT1030	Equipment Submission (E&M Equipment other than listed below)	210.0d	25.0d	05-May-22	25-Dec-23	05-May-22		46.0d	88.1%		-	
MAT1030.01	Equipment Submission for UPS and Battery System Manufacturer and General	30.0d		08:00 A 05-May-22	18:00 20-Dec-23	08:00 05-May-22		88.0d	33.33%			
	Technical Submission			08:00 Å	18:00	08:00						
MAT1030.02	Equipment Submission for L.V. Switchboard & MCC	30.0d		13-May-22 08:00 A	20-Dec-23 18:00	13-May-22 08:00		88.0d	33.33%			
MAT1030.03	Equipment Submission for UPVC Diaphragm Valves	30.0d	20.0d	25-Oct-23	20-Dec-23	25-Oct-23		88.0d	33.33%			
MAT1030.04	Equipment Submission for Fire Service Installations (Dry System)	30.0d		08:00 A 30-Oct-23	18:00 20-Dec-23	08:00 30-Oct-23		88.0d	33.33%			
1017111030.04	Equipment outmission for the Service instantions (Dry System)	50.00		08:00 A	18:00	08:00		00.00	55.5570			
MAT1030.05	Equipment Submission for Filter Press System	30.0d	20.0d	03-Oct-23	20-Dec-23	03-Oct-23		88.0d	33.33%			
MAT1030.06	Equipment Submission of Propeller Fan	30.0d		08:00 A 30-Oct-23	18:00 20-Dec-23	08:00 30-Oct-23		88.0d	33.33%			
1020.00	Equipment Submission of Propensi Fail	50.0u		08:00 A	20-Dec-25 18:00	08:00		00.00	33.3370			





Actual Work Non-Critical Activity Summary

-

Date Checked Revision 30-Nov-23 18... 1 CLX

Critical Activity

Pumping		Data Date:30-Nov-23							
Jan	2024 Feb	Mar	Apr						
24	25	26	27						
			5 5 5						
		2 2 2 2 2	1 1 1 1						
		a 2 2 2							
		2 2 2							
		1 2 2							
		- 2 2 2	-						
		- 2 2 2 2 2	- 8 8						
		5 5 5							
		2 2 2							
		8 8 8							
		8 8 8 8							
		- 2 2 2	1						
		2 2 2							
		8 8 8 8							
		8							
		8 8 8							
		* 2 2 2							
		- 2 2 2	-						
		2 2 2 2	1 1 1						
terial Submission		8 8 8	1 1 1						
		2 2 2 2							
			-						
		8 8 8	2 2 2						
			<u>.</u>						
1		2 2 2							
		- 2 2 2 2							
Approved	3 Month Dall	ing Drogramme	、 「						
RM		ing Programme	; -						
D4	ecember 202	3 to February 2	024						
	(she	eet 2 of 9)							

vity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Float	Duration % Complete	20 Nov 22	23 Dec	
MAT1030.07	Equipment Submission of Roof Extractor	30.0d	20.0d 20-Oct-23	20-Dec-23	20-Oct-23	88.0d	33.33%	22	23	
	1 1		08:00 A	18:00	08:00					
MAT1030.08	Equipment Submission for Fire Service Installations (non-flammable type fire	30.0d	20.0d 27-Oct-23	20-Dec-23	27-Oct-23	88.0d	33.33%			
MAT1040	sealant)	210.0.1	08:00 A	18:00	08:00	40.01	00.499/			
MAT1040	Equipment Submission (Ozone System)	210.0d	20.0d 05-May-22 08:00 A	20-Dec-23 18:00	05-May-22 08:00	48.0d	90.48%			
MAT1041	Comment and Approval of Equipment Submission (Ozone)	8.0d	8.0d 21-Dec-23	28-Dec-23	00.00	48.0d	0%			
			08:00	18:00						
MAT1045	Equipment Submission(DAF)	210.0d	0.0d 05-May-22	01-Dec-23	05-May-22	168.0d	100%			
			08:00 A	08:00	08:00					-
MAT1046	Comment and Approval of Equipment Submission (DAF)	117.0d	0.0d 29-Jul-22 08:00 A	01-Dec-23 08:00	29-Jul-22 08:00	138.0d	100%			
MAT1065	Equipment Submission (Laminar & Supernatant Plant)	210.0d	30.0d 05-May-22	30-Dec-23	08:00 05-May-22	66.0d	85.71%			
WIAI 1005	Equipment Submission (Laminar & Supernatant Frant)	210.0u	08:00 A	18:00	03-Way-22 08:00	00.00	05.7170			
MAT1066	Comment and Approval of Equipment Submission (Laminar & Supernatant	8.0d	8.0d 23-Dec-23	30-Dec-23		66.0d	0%			
	Plant)		08:00	18:00						
MAT1070	Equipment Submission (Sludge Dewatering Plant)	99.0d	10.0d 24-Oct-22	10-Dec-23	24-Oct-22	28.0d	89.9%			
		0.01	08:00 A	18:00	08:00					
MAT1071	Comment and Approval of Equipment Submission (Sludge Dewatering Plant)	8.0d	8.0d 11-Dec-23 08:00	18-Dec-23 18:00		28.0d	0%			
	wah laa	816.0d	465.0d 20-May-22	18:00 09-Mar-25	20-May-22	-19.0d	43.01%			_
BIM Deliver	radies	510.00	08:00 A	18:00	08:00	-17.04	43.0170			8
BIMD1010	Fully Coordinated BIM Models	500.0d	170.0d 22-Jun-22	18-May-24	22-Jun-22	42.0d	71.67%			<u> </u>
	-		08:00 A	18:00	08:00					
BIMD1015	Shop drawings	700.0d	310.0d 22-Jun-22	05-Oct-24	22-Jun-22	106.0d	55.71%		[	
DB/(D1020	$C_{1}$ $L_{1}$ $L_{2}$ $L_{2$	265.0.1	08:00 A	18:00	08:00	224.0.1	01.700/			-
BIMD1020	Combined Service Drawing (CSD) and Combined Builder's Works Drawings (CBWD)	365.0d	30.0d 24-May-22 08:00 A	30-Dec-23 18:00	24-May-22 08:00	334.0d	91.78%			
BIMD1025	4D Modelling	700.0d	440.0d 20-May-22	12-Feb-25	20-May-22	-24.0d	37.14%			_
Diffil 1025	12 Hodening	/00.04	08:00 A	18:00	08:00	21.04	57.1170			
BIMD1030	BIM Progress Reporting	800.0d	380.0d 21-Jun-22	14-Dec-24	21-Jun-22	66.0d	52.5%			
			08:00 A	18:00	08:00					-
BIMD1035	Clash report	447.0d	90.0d 31-Jul-22	28-Feb-24	31-Jul-22	212.0d	79.87%			
DD (D1040		500.0.1	08:00 A	18:00	08:00	72.0.1	(00/			
BIMD1040	3D VR	500.0d	200.0d 30-Jun-22 08:00 A	17-Jun-24 18:00	30-Jun-22 08:00	72.0d	60%			
BIMD1045	Existing condition modelling	447.0d	50.0d 21-Jun-22	19-Jan-24	21-Jun-22	-14.0d	88.81%			_
Dinibito it			08:00 A	18:00	08:00	1 1100				
BIMD1050	3D digital survey	447.0d	100.0d 21-Jun-22	09-Mar-24	21-Jun-22	16.0d	77.63%		[	<u> </u>
			08:00 A	18:00	08:00					
BIMD1060	BIM Object	700.0d	410.0d 30-Jun-22	13-Jan-25	30-Jun-22	36.0d	41.43%			
BIMD1160	Digital fabrication	700.0d	08:00 A 465.0d 24-Oct-22	18:00 09-Mar-25	08:00 24-Oct-22	-19.0d	33.57%			
D1100	Digital laulication	700.00	465.0d 24-Oct-22 08:00 A	09-Mar-25 18:00	24-Oct-22 08:00	-19.00	55.57%			
Subcontrac	cting and Procurement	799.0d	314.0d 21-Feb-22	09-Oct-24	21-Feb-22	103.0d	60.7%			
Jusconial			18:00 A	18:00	18:00					
Subcontract	ting	30.0d	30.0d 01-Dec-23	30-Dec-23		387.0d	0%			<ul> <li>Subco</li> </ul>
		20.01	08:00	18:00		4= 6 4				_
MTW1660	Subletting for Drainage works	30.0d	30.0d 01-Dec-23 08:00	30-Dec-23 18:00		-45.0d	0%			1
MTW1680	Subletting for Road works	30.0d	30.0d 01-Dec-23	30-Dec-23		387.0d	0%			
1011 00 1000	Subjound for road works	50.00	08:00	18:00		567.00	070			
E&M Fauinn	nent Procurement,FAT and Delivery	799.0d	314.0d 21-Feb-22	09-Oct-24	21-Feb-22	56.0d	60.7%			
			18:00 A	18:00	18:00					
MTW1685	Submission of Equipment test plan	90.0d	15.0d 03-Feb-23	15-Dec-23	03-Feb-23	-50.0d	83.33%			
MTW1600	Anney a f Environment to at 1 a	20.01	08:00 A	18:00	08:00		500/			
MTW1690	Approval of Equipment test plan	30.0d	15.0d 21-Feb-22 18:00 A	15-Dec-23 18:00	21-Feb-22 18:00	-50.0d	50%			
MTW1695	Procurement and delivery of Energy dissipation valves	270.0d	210.0d 04-May-23	27-Jun-24	04-May-23	98.0d	22.22%			
		2, 0.04	08:00 A	18:00	08:00	20.04				
MTW1700	Procurement and delivery of Pipeworks, valves, EM flowmeters, instruments	200.0d	200.0d 14-Feb-24	31-Aug-24		33.0d	0%			
			08:00	18:00						





Actual Work Non-Critical Activity Summary

-

Date Revision Checked 30-Nov-23 18... 1 CLX

Critical Activity

umping	Da	ata Date:30-Nov-23	
Jan 24	2024 Feb 25	Mar	Apr 27
24	25	26	27
contracting			
i		1	
		ing Programm	
De		<b>3 to February</b> eet 3 of 9)	2024
	(	,	

vity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Float	Duration % Complete	2023 Nov	Dec
MTW1710	Procurement and delivery of POCT mixers, penstocks, stoplogs, EM flowmeters,	240.0d	180.0d 25-Jun-22	28-May-24	25-Jun-22	26.0d	25%	22	23
MTW1720		240.0d	08:00 A 180.0d 25-Jun-22	18:00 28-May-24	08:00 25-Jun-22	26.0d	25%		
MTW1730	instruments Procurement and delivery of Ozone destruction system, pipeworks, instruments,	300.0d	08:00 A 170.0d 28-Mar-22	18:00 09-Oct-24	08:00 28-Mar-22	56.0d	43.33%		
MTW1740	valves Procurement and delivery of PSA sets, Ozone Generator sets, air vessels, cooling	360.0d	18:00 A 280.0d 28-Mar-22	18:00 09-Oct-24	18:00 28-Mar-22	-4.0d	22.22%		
MTW1750	system, PSU Procurement and delivery of POCT ozone gas valve trains, gas ejectors,	300.0d	18:00 A 225.0d 25-Jun-22	18:00 12-Jul-24	18:00 25-Jun-22	83.0d	25%		
MTW1760	sidestream pumps Procurement and delivery of IOCT ozone gas valve trains, gas ejectors,	150.0d	08:00 A 130.0d 25-Jun-22	18:00 06-May-24	08:00 25-Jun-22	48.0d	13.33%		-
MTW1770	sidestream pumps Procurement and delivery of DAF including flocculators, scrapers, mixers,	180.0d	08:00 A 100.0d 27-Jun-22	18:00 09-Mar-24	08:00 27-Jun-22	23.0d	44.44%		
MTW1780	recycle pump, air supply system, etc. Procurement and delivery of DAF drain pump, instrumentation, air dryer and	160.0d	08:00 A 100.0d 27-Jun-22	18:00 09-Mar-24	08:00 27-Jun-22	18.0d	37.5%		
MTW1790	weir box Procurement and delivery of BACF filter media, trough, underdrain system,	270.0d	08:00 A 220.0d 25-Jun-22	18:00 07-Jul-24	08:00 25-Jun-22	25.0d	18.52%		
MTW1800	mixers, penstocks Procurement and delivery of SRGF filter media, trough, underdrain system,	250.0d	08:00 A 200.0d 25-Jun-22	18:00 17-Jun-24	08:00 25-Jun-22	30.0d	20%		
MTW1810	mixers, penstocks Procurement and delivery of Sodium Phosphate Plant	280.0d	08:00 A 200.0d 26-Aug-22	18:00 17-Jun-24	08:00 26-Aug-22	114.0d	28.57%		
MTW1820	Procurement and delivery of Ammonium Sulphate Plant	280.0d	08:00 A 200.0d 26-Aug-22	18:00 17-Jun-24	08:00 26-Aug-22	114.0d	28.57%		
MTW1820	Procurement and delivery of Sodium Sulphite Plant	300.0d	08:00 A 240.0d 26-Aug-22	18:00 27-Jul-24	08:00 26-Aug-22	74.0d	20.5770		
MTW1830	Procurement and delivery of Sampling system	100.0d	08:00 A 100.0d 01-Dec-23	18:00 09-Mar-24	08:00	-4.0d	0%		
			08:00	18:00					
MTW1850	Procurement and delivery of Service Water System	240.0d	240.0d 31-Dec-23 08:00	26-Aug-24 18:00	10.0.100	25.0d	0%		
MTW1860	Procurement and delivery of Lamella & Supernatant Plant	160.0d	85.0d 10-Oct-22 08:00 A	23-Feb-24 18:00	10-Oct-22 08:00	11.0d	46.88%		
MTW1865	Procurement and delivery of Lifting Appliance	210.0d	200.0d 25-Jun-22 08:00 A	17-Jun-24 18:00	25-Jun-22 08:00	42.0d	4.76%		
MTW1870	Procurement and delivery of Transformers	270.0d	115.0d 04-Jan-23 08:00 A	24-Mar-24 18:00	04-Jan-23 08:00	35.0d	57.41%	L	
MTW1880	Procurement and delivery of LV Switchboards	180.0d	25.0d 15-Aug-22 08:00 A	25-Dec-23 18:00	15-Aug-22 08:00	35.0d	86.11%		
MTW1890	Procurement and delivery of MCCs	120.0d	85.0d 10-Oct-23 08:00 A	23-Feb-24 18:00	10-Oct-23 08:00	-25.0d	29.17%		
MTW1900	Procurement and delivery of Other electrical equipment	180.0d	25.0d 01-May-23 08:00 A	25-Dec-23 18:00	01-May-23 08:00	35.0d	86.11%		
MTW1910	Procurement and delivery of BS equipment (MVAC, FS, P&D, BS Electrical, CCTV, PA, PV Panels,genset)	120.0d	120.0d 01-Dec-23 08:00	29-Mar-24 18:00		-28.0d	0%	•	
MTW1920	Procurement and delivery of Fresh Water pump	50.0d	30.0d 15-Nov-23 08:00 A	30-Dec-23 18:00	15-Nov-23 08:00	23.0d	40%	· · · · · · · · · · · · · · · · · · ·	
MTW1930	Procurement and delivery of Lime system, Polymer System, Chlorine System	150.0d	150.0d 01-Dec-23 08:00	28-Apr-24 18:00		-19.0d	0%	•	
MTW1940	Procurement and delivery of Sludge dewatering plant	160.0d	85.0d 03-Aug-22 08:00 A	23-Feb-24 18:00	03-Aug-22 08:00	11.0d	46.88%		
MTW1950	Procurement and delivery of Control Panels, HV switchboard	110.0d	110.0d 01-Dec-23 08:00	19-Mar-24 18:00		-50.0d	0%	•	
MTW1960	Procurement and delivery of DCS	100.0d	25.0d 01-May-23 08:00 A	25-Dec-23 18:00	01-May-23 08:00	158.0d	75%		
Method Sta	atement Submission and Approval for Major Constructio	509.0d	113.0d 24-Oct-22 08:00 A	22-Mar-24 18:00	24-Oct-22 08:00	220.0d	77.8%		
MSS2030	Method statement submission for structural works for Water Treatment Building	21.0d	21.0d 05-Oct-23 00:00 A	21-Dec-23 18:00	05-Oct-23 00:00	-28.0d	0%		
MSS2035	Method statement comments and approval for structural works for Water	21.0d	21.0d 01-Dec-23	21-Dec-23	00.00	-28.0d	0%	•	
MSS2060	Treatment Building Method statement submission for structural works for Office and Laboratory	14.0d	08:00 8.0d 05-Jul-23	18:00 08-Dec-23	05-Jul-23	-99.0d	42.86%		





Non-Critical Activity Critical Activity

-

Summary

Date Revision Checked 30-Nov-23 18... 1 CLX

Actual Work

Milestone

Data Date:30-Nov-23



rity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Floa	t Duration % Complete	20 Nov	2023 Dec	
MSS2065	Method statement comments and approval for structural works for Office and	14.0d	14.0d 18-Jul-23	18-Dec-23	18-Jul-23	-99.00	1 0%	22	23	
MSS2100	Laboratory Building Method statement submission for designing and implementing energy efficiency and entimization for DS	35.0d	08:00 A 35.0d 01-Dec-23	18:00 04-Jan-24 18:00	08:00	85.00	1 0%		-	
MSS2105	and optimization for BS Method statement comments and approval for designing and implementing	28.0d	08:00 28.0d 05-Jan-24 08:00	01-Feb-24 18:00		85.00	1 0%			
MSS2110	energy efficiency and optimization for BS Method statement submission for modification of Chlorination Building	35.0d	35.0d 01-Dec-23 08:00	04-Jan-24 18:00		21.00	1 0%			
MSS2115	Method statement comments and approval for modification of Chlorination Building	28.0d	28.0d 05-Jan-24 08:00	01-Feb-24 18:00		21.00	1 0%			
MSS2120	Method statement submission for designing and implementing the proposed Near-Real-Time operation simulation	60.0d	60.0d 01-Dec-23 08:00	29-Jan-24 18:00		-25.00	1 0%			
MSS2125	Method statement comments and approval for designing and implementing the proposed Near-Real-Time operation simulation	28.0d	28.0d 30-Jan-24 08:00	26-Feb-24 18:00		-25.00	1 0%		-	
MSS2130	Method statement submission for pipe modification works	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		260.00	l 0%			
MSS2135	Method statement comments and approval for pipe modification works	28.0d	28.0d 15-Jan-24 08:00	11-Feb-24 18:00		260.00	1 0%			
MSS2210	Method statement submission for E&M works for water treatment building	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		133.00	1 0%			
MSS2215	Method statement comments and approval for E&M works for water treatment building	28.0d	28.0d 15-Jan-24 08:00	11-Feb-24 18:00		133.00	1 0%			
MSS2220	Method statement submission for E&M works for SHWRWBPS	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		-100.00	l 0%		-	
MSS2225	Method statement comments and approval for E&M works for SHWRWBPS	28.0d	28.0d 15-Jan-24 08:00	11-Feb-24 18:00		-100.00	l 0%			
MSS2230	Method statement submission for E&M works for Office and Laboratory Building	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		35.00	1 0%			
MSS2235	Method statement comments and approval for E&M works for Office and Laboratory Building	28.0d	28.0d 15-Jan-24 08:00	11-Feb-24 18:00		35.00	l 0%			
MSS2240	Method statement submission for ABWF for water treatment building	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		-40.00	l 0%			
MSS2245	Method statement comments and approval for ABWF for water treatment building	28.0d	28.0d 05-Jan-24 08:00	01-Feb-24 18:00		-40.00	1 0%		-	
MSS2250	Method statement submission for ABWF for SHWRWBPS	30.0d	30.0d 01-Dec-23 08:00	30-Dec-23 18:00		-111.00	1 0%			
MSS2255	Method statement comments and approval for ABWF for SHWRWBPS	14.0d	14.0d 31-Dec-23 08:00	13-Jan-24 18:00		-111.00	l 0%			
MSS2260	Method statement submission for ABWF for Office and Laboratory Building	45.0d	45.0d 01-Dec-23 08:00	14-Jan-24 18:00		147.00	1 0%			
MSS2265	Method statement comments and approval for ABWF for Office and Laboratory Building	28.0d	28.0d 15-Jan-24 08:00	11-Feb-24 18:00		147.00	1 0%			
MSS2270	Method statement submission for modification of Washwater System	28.0d	8.0d 24-Oct-22 08:00 A	08-Dec-23 18:00	24-Oct-22 08:00	-114.00	1 71.43%		-	
MSS2275	Method statement comments and approval for modification of Washwater System	28.0d	12.0d 20-May-23 08:00 A	12-Dec-23 18:00	20-May-23 08:00	-126.00	1 57.14%			
MSS2280	Method statement submission for construction of flowmeter chambers	35.0d	35.0d 31-Dec-23 08:00	03-Feb-24 18:00		-45.00	1 0%			
MSS2285	Method statement comments and approval for construction of flowmeter chambers	28.0d	28.0d 04-Feb-24 08:00	02-Mar-24 18:00		-45.00	1 0%			
MSS2290	Method statement submission for equipment installation for Dewatering Building	35.0d	35.0d 31-Dec-23 08:00	03-Feb-24 18:00		20.00	1 0%			
MSS2295	Method statement comments and approval for equipment installation for Dewatering Building	28.0d	28.0d 04-Feb-24 08:00	02-Mar-24 18:00		20.00	1 0%			
MSS2300	Method statement submission for testing and commissioning	60.0d	60.0d 01-Dec-23 08:00	29-Jan-24 18:00		156.00	1 0%			
MSS2310	Method statement comments and approval for testing and commissioning	28.0d	28.0d 30-Jan-24 08:00	26-Feb-24 18:00		156.00	1 0%			
MSS2320	Method statement submission for replacement of existing 11KV swtich boards	35.0d	35.0d 01-Dec-23 08:00	04-Jan-24 18:00		119.00	1 0%			
MSS2330	Method statement comments and approval for replacement existing 11KV swtich boards	28.0d	28.0d 05-Jan-24 08:00	01-Feb-24 18:00		119.00	l 0%			





Actual Work Non-Critical Activity Summary

Date Revision 30-Nov-23 18... 1 CLX


Checked

Critical Activity

♦ Milestone



Data Date:30-Nov-23



ity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Float	Duration % Complete	Nov	2023 Dec
MSS2335	Method statement submission for changeover of existing DCS installation	35.0d	35.0d 20-Jan-24	23-Feb-24		-9.0d	0%	22	23
MSS2345	Method statement comments and approval for changeover of existing DCS installation	28.0d	08:00 28.0d 24-Feb-24 08:00	18:00 22-Mar-24 18:00		-9.0d	0%		
MSS2385	Method statement submission for E&M for existing building	28.0d	08:00 28.0d 01-Dec-23	28-Dec-23		-64.0d	0%		
MSS2395	Method statement comments and approval for E&M for existing building	28.0d	08:00 28.0d 29-Dec-23	18:00 25-Jan-24		-64.0d	0%		
Precasting	and Fabrication Works	210.0d	08:00 150.0d 28-Nov-22	18:00 28-Apr-24	28-Nov-22	-80.0d	28.57%	8 8 8 8 9 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9	
PRE2120	Fabrication of DfMA units for structural elements	210.0d	08:00 A 150.0d 28-Nov-22 08:00 A	18:00 28-Apr-24	08:00 28-Nov-22 08:00	-80.0d	28.57%		
Interfacing	Issues	150.0d	20.0d 05-May-22 08:00 A	18:00 20-Dec-23 18:00	08:00 05-May-22 08:00	296.5d	86.67%		<ul> <li>Interfacing I</li> </ul>
PRE2170	Establish interface meeting and conformation of interface schedule	150.0d	20.0d 05-May-22 08:00 A	20-Dec-23 18:00	05-May-22 08:00	296.5d	86.67%		
Section 1	of the Works	301.0d	210.0d 03-Aug-23 08:00 A	27-Jun-24 18:00	03-Aug-23 08:00	789.0d	30.23%		
Constructi	on of Water Treatment Building	114.0d	87.0d 04-Aug-23 00:00 A	18-Mar-24 18:00	04-Aug-23 00:00	-87.0d	23.68%		
Excavation	and Installation of Lateral Support	101.0d	74.0d 04-Aug-23 00:00 A	02-Mar-24 18:00	04-Aug-23 00:00	-109.0d	26.73%		
ELS for Wash	water Holding Tank,Supernatant Holding Tank(Grid 5-9&G-M)	14.0d	6.0d 30-Sep-23 08:00 A	07-Dec-23 18:00	30-Sep-23 08:00	-93.0d	57.14%		ELS for Washwater Ho
S110200	Excavation to final formation level +18.2mPD and sum pit formation level +16.3mPD	14.0d	6.0d 30-Sep-23 08:00 A	07-Dec-23 18:00	30-Sep-23 08:00	-93.0d	57.14%		
ELS for Raft F	ooting(Grib1-5,G-M)	20.0d	4.0d 04-Aug-23 00:00 A	05-Dec-23 18:00	04-Aug-23 00:00	-46.0d	80%		ELS for Raft Footing(Gr
S401460	Excavation to final formation level +21.4mPD	20.0d	4.0d 04-Aug-23 00:00 A	05-Dec-23 18:00	04-Aug-23 00:00	-46.0d	80%		
ELS for SRGF	1,2,3,4(Grib1-3,A-G)	49.0d	49.0d 03-Jan-24 08:00	02-Mar-24 18:00		-109.0d	0%		-
S110202	Installation of 1st layer of strut BS1a at +31.0m	12.0d	12.0d 03-Jan-24 08:00	16-Jan-24 18:00		-109.0d	0%		-
S110204	Excavation to +25.5mPD	10.0d	10.0d 17-Jan-24 08:00	27-Jan-24 18:00		-109.0d	0%		
S110206	Installation of 2nd layer of strut BS2a at +26.5m	15.0d	15.0d 29-Jan-24 08:00	17-Feb-24 18:00		-109.0d	0%		
S110208	Excavation to final formation level	12.0d	12.0d 19-Feb-24 08:00	02-Mar-24 18:00		-109.0d	0%		
Constructio	on of Substructure and Superstructre	108.0d	87.0d 07-Nov-23	18-Mar-24	07-Nov-23	-87.0d	19.44%	*	
S110340	Construction of Washwater Holding Tank, Supernatant Holding Tank(+19.8mPl	D) 22.0d	08:00 A 22.0d 08-Dec-23	18:00 05-Jan-24	08:00	-93.0d	0%		
		·	08:00	18:00					
S110361	Construction of SRGF Maintenance Hall and lamella settler room,SRGF Backwash Equalization Tanks for SRGF tanks No.5-8	25.0d	25.0d 07-Nov-23 08:00 A	02-Jan-24 18:00	07-Nov-23 08:00	-109.0d	0%		
S110380	Construction of DAF maintenance floor Slab at level +25.0mPD	25.0d	25.0d 05-Jan-24 08:00	02-Feb-24 18:00		-93.0d	0%		
S110420	Construction of SRGF tanks No.5-8(+25mPD~+32.5mPD)	21.0d	21.0d 03-Jan-24 08:00	26-Jan-24 18:00		-67.0d	0%		
S110440	Construction of intermediate ozone contact tanks (IOCT)No.1&No.2 and access corridor at +25.0mPD		27.0d 02-Feb-24 08:00	07-Mar-24 18:00		-93.0d	0%		
S110480	Construction of DAF Maintenance Hall(+25.0mPD~+29.5mPD)	35.0d	35.0d 03-Feb-24 08:00	18-Mar-24 18:00		-87.0d	0%		
Constructi	on of Siu Ho Wan Raw Water Booster Pumping Station a	301.0d	210.0d 03-Aug-23 08:00 A	27-Jun-24 18:00	03-Aug-23 08:00	789.0d	30.23%		
Constructio	on of Substucture and Superstructure	146.0d	71.0d 03-Aug-23 08:00 A	28-Feb-24 18:00	03-Aug-23 08:00	737.0d	51.37%		
S111035	Construction of wall and corbel beam up to +13.75 mPD (Grid D-C)	35.0d	10.0d 03-Aug-23 08:00 A	12-Dec-23 18:00	03-Aug-23 08:00	-115.0d	71.43%		
S111035.1	Construction of beam to +15.05 mPD (Grid D-C)	15.0d	15.0d 13-Dec-23 08:00	02-Jan-24 18:00		-115.0d	0%		





Actual Work
Non-Critical Activity


Summary

-

 Date
 Revision
 Checked

 30-Nov-23 18...
 1
 CLX

Critical ActivityMilestone



ity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish	Total Float	Duration % Complete	Nov	2023 Dec	
S111036	Construction of roof at +15.05 mPD(Grid D-C)	11.0d	11.0d 03-Jan-24	15-Jan-24			-115.0d	0%	22	23	
S111037	Construction of planter wall(including DfMA Erection) at +15.05 mPD(Grid D-C)	18.0d	08:00 18.0d 16-Jan-24 08:00	18:00 05-Feb-24 18:00			754.0d	0%			
S111038	Construction of plinth for pumbling (Grid D-C)	35.0d	35.0d 16-Jan-24 08:00	28-Feb-24 18:00			124.0d	0%			
S111100	Construction of wall and column +13.05 mPD (Grid C-A)	18.0d	7.0d 29-Sep-23 00:00 A	08-Dec-23 18:00	29-Sep-23 00:00		-109.0d	61.11%			
S111101	Construction of beam +13.05 mPD (Grid C-A)	18.0d	18.0d 09-Dec-23 08:00	02-Jan-24 18:00			-109.0d	0%			-
S111105	DfMA erection to +13.05 mPD (Grid C-A)	5.0d	5.0d 03-Jan-24 08:00	08-Jan-24 18:00			-109.0d	0%			
S111110	Construction of roof up to +13.05 mPD (Grid C-A)	10.0d	10.0d 09-Jan-24 08:00	19-Jan-24 18:00			-109.0d	0%			
S111111	Construction of planter wall(including DfMA Erection) of at +13.05 mPD (Grid C-A)	14.0d	14.0d 20-Jan-24 08:00	05-Feb-24 18:00			-109.0d	0%			
Internal Fir	nishing Works	57.0d	57.0d 20-Jan-24	16-Mar-24			892.0d	0%			
S111140	Finishing works from +1.25mPD to +15.05m (Grib D-C)	40.0d	08:00 40.0d 20-Jan-24	18:00 28-Feb-24			909.0d	0%			
S111160	Finishing works from +6.0mPD to +13.05m (Grib C-A)	40.0d	08:00 40.0d 06-Feb-24 08:00	18:00 16-Mar-24 18:00			-134.0d	0%			
Raw Water	Main Connections at Chenung Tung Road ((RWM-1) CHC 0 to 4	269.0d	210.0d 18-Sep-23 08:00 A	27-Jun-24 18:00	18-Sep-23 08:00		0.0d	21.93%			
Raw Water M	ain Connections at Chenung Tung Road(CH0-5)	269.0d	210.0d 18-Sep-23 08:00 A	27-Jun-24 18:00	18-Sep-23 08:00		0.0d	21.93%			
Preparation	works	269.0d	210.0d 18-Sep-23 08:00 A	27-Jun-24	18-Sep-23 08:00		0.0d	21.93%			
S401120	XP Application & Approval by HyD	100.0d	92.0d 16-Oct-23 08:00 A	18:00 01-Mar-24 18:00	16-Oct-23 08:00		0.0d	8%			
S401140	Shut Down Plan Application & Approval by WSD	210.0d	210.0d 01-Dec-23 08:00	27-Jun-24 18:00	08.00		0.0d	0%			
S401475	Provide new site access	55.0d	25.0d 18-Sep-23 08:00 A	02-Jan-24 18:00	18-Sep-23 08:00		54.0d	54.55%			
S401480	Modification site access and fencing	25.0d	25.0d 03-Jan-24 08:00	31-Jan-24 18:00	08.00		54.0d	0%			
Construct	ion of Office and Laboratory Building	114.0d	88.0d 18-Oct-23 08:00 A	19-Mar-24 18:00	18-Oct-23 08:00		-111.0d	22.81%			
Excavation	and Installation of Lateral Support	54.0d	9.0d 18-Oct-23	05-Jan-24	18-Oct-23 08:00		-98.0d	83.33%			
S120061	Excavation to +26.06mPD -West Part(Grib 1-3)	9.0d	08:00 A 9.0d 23-Dec-23	18:00 05-Jan-24	08:00		-98.0d	0%		-	
S120070	Further excavation +22.5mPD for Shear Wall	3.0d	08:00 0.0d 18-Oct-23	18:00 30-Nov-23	18-Oct-23	30-Nov-23		100%		•	
Constructio	on of Substructure and Superstructre	88.0d	08:00 A 88.0d 01-Dec-23	18:00 A 19-Mar-24	08:00	18:00	-111.0d	0%			
Construction	of Tower Crane and Shear Wall	37.0d	08:00 37.0d 01-Dec-23	18:00 16-Jan-24			-111.0d	0%		-	
S120105	Construction of shear wall(56m)	19.0d	08:00 19.0d 01-Dec-23	18:00 22-Dec-23			-111.0d	0%			
S120106	Backfill and Dismantle Lateral Support	15.0d	08:00 15.0d 23-Dec-23	18:00 12-Jan-24			-111.0d	0%		-	
S120125	Erection tower crane	3.0d	08:00 3.0d 13-Jan-24 08:00	18:00 16-Jan-24 18:00			-111.0d	0%			
Construction	of Transformer Room(Grid 1-3)	47.0d	47.0d 22-Jan-24	19-Mar-24			-111.0d	0%			
S120101	Blinding and Concreting from +26.15 to +27.15mPD-West Part(Grib 1-3)	4.0d	08:00 4.0d 22-Jan-24	18:00 25-Jan-24			-111.0d	0%			
S120107	Construction Basement Slab(Grib 1-3)	7.0d	08:00 7.0d 26-Jan-24 08:00	18:00 02-Feb-24 18:00			-103.0d	0%			
	Construction of wall and column up +28.35mPD(Grid 1-3)	15.0d	15.0d 26-Jan-24	18:00 15-Feb-24			-111.0d	0%			





Actual Work
Non-Critical Activity

Summary

-

 Date
 Revision
 Checked

 30-Nov-23 18...
 1
 CLX

Critical Activity




Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Total Float	Duration % Complete	Nov	Dec	
Compacted fill to Cable Tench	7.0d	7.0d 16-Feb-24	23-Feb-24		-111.0d	0%	22	23	
Construction of Slab at +28.35mPD -West Part(Grib 1-3)	21.0d	21.0d 24-Feb-24	19-Mar-24		-111.0d	0%			
of Laboratory and Office(Grid 4-11)	4.0d	4.0d 17-Jan-24	20-Jan-24		-111.0d	0%			
Blinding and Concreting from +26.5 to +27.7mPD -2ndPour(Remaining Part)	4.0d	4.0d 17-Jan-24	20-Jan-24		-111.0d	0%			
of the Works	863.0d	341.0d 27-Jun-22	05-Nov-24	27-Jun-22	83.0d	60.49%			
atment Building	580.0d	325.0d 27-Jun-22	20-Oct-24	27-Jun-22	35.0d	52.21%			
ubmission schedule	580.0d	325.0d 27-Jun-22	20-Oct-24	27-Jun-22	35.0d	52.21%			
DG (Ozone) installation approval - dwg & layout by FSD for WTB	580.0d	325.0d 27-Jun-22	20-Oct-24	27-Jun-22	35.0d	52.21%			
Laboratory Building	242.0d	242.0d 02-Jan-24	30-Aug-24	00.00	17.0d	0%			
nt of Laboratory Funiture and Equiopment	214.0d	214.0d 30-Jan-24	30-Aug-24		17.0d	0%			
Procurement of furniture and laboratory equipment	214.0d	214.0d 30-Jan-24	30-Aug-24		17.0d	0%			
ice	105.0d	105.0d 02-Jan-24	11-May-24		65.0d	0%			
PMI/CE Issuance for CLP Lead-in Cable Ducts and Draw Pits	0.0d	0.0d 02-Jan-24	18.00		0.0d	0%			◆ P
	45.0d	45.0d 02-Jan-24	26-Feb-24		65.0d	0%			
Construction of New HKT Cable draw pits and duct (to be under	60.0d	60.0d 27-Feb-24 08:00	11-May-24 18:00		65.0d	0%			
	100.0d	100.0d 01-Dec-23	06-Apr-24		11.0d	0%			
Modification of structural works	100.0d	100.0d 01-Dec-23	06-Apr-24		11.0d	0%			
r System	120.0d	120.0d 01-Dec-23	30-Apr-24		-112.0d	0%			
Modification of washwater equalization tanks No.1 and No.2	120.0d	120.0d 01-Dec-23	30-Apr-24		-112.0d	0%			
Building	90.0d	90.0d 01-Dec-23	21-Mar-24		158.0d	0%			
Procurement, Manufacture, FAT and Delivery	90.0d	90.0d 01-Dec-23	21-Mar-24		-97.0d	0%			
Equipment manufacture,FAT and delivery	90.0d	90.0d 01-Dec-23	21-Mar-24		-97.0d	0%			
n of Existing Lime System & other systems and Installation of N	40.0d	40.0d 01-Dec-23	19-Jan-24		208.0d	0%			
MiMEP erection in Chamical Building	40.0d	40.0d 01-Dec-23	19-Jan-24		208.0d	0%			
on Building	240.0d	240.0d 15-Jan-24	05-Nov-24		68.0d	0%			
Installation of chlorinators, hypochlorite dosing system& modification of existing	210.0d	210.0d 02-Feb-24	19-Oct-24		15.0d	0%			
Chlorine water distribution pipework           Modification of electrical works	210.0d	210.0d 22-Feb-24	05-Nov-24		68.0d	0%			
Modification of building services works	210.0d	210.0d 15-Jan-24	28-Sep-24		50.0d	0%			
n Pumping Station	180.0d	180.0d 01-Dec-23	13-Jul-24		-55.0d	0%	-		
Modification of backwash pump to stream IIA SRGF	180.0d	180.0d 01-Dec-23	13-Jul-24		-55.0d	0%			
ation Building	180.0d	180.0d 01-Dec-23	13-Jul-24		-48.0d	0%			
	<ul> <li>Construction of Slab at +28.35mPD -West Part(Grib 1-3)</li> <li>Construction of Slab at +28.35mPD -West Part(Grib 1-3)</li> <li>Construction of Slab at +28.35mPD -West Part(Grib 1-3)</li> <li>Iaboratory and Office(Grid 4-11)</li> <li>Blinding and Concreting from +26.5 to +27.7mPD -2ndPour(Remaining Part)</li> <li>of the Works</li> <li>Construction schedule</li> <li>DG (Ozone) installation approval - dwg &amp; layout by FSD for WTB</li> <li>Laboratory Building</li> <li>to Laboratory Funiture and Equiopment</li> <li>Procurement of furniture and laboratory equipment</li> <li>Excavation on the Footpath for HKT, Water Main and CLP diversion (to be under PMI/CE (Activity ID S401530))</li> <li>Construction of New HKT Cable draw pits and duct (to be under PMI/CE(Activity ID S401530))</li> <li>Construction of structural works</li> <li>r System</li> <li>Modification of structural works</li> <li>r System</li> <li>Modification of washwater equalization tanks No.1 and No.2</li> <li>Building</li> <li>Procurement, Manufacture, FAT and Delivery</li> <li>Faujmment manufacture, FAT and Delivery</li> <li>In textsting Lime System &amp; other systems and Installation of 1</li> <li>MiMEP erection in Chamical Building</li> <li>Distallation of chlorinators, hypochlorite dosing system&amp; modification of existing chlorine water distribution pipework.</li> <li>Modification of building services works</li> <li>Modification of building services works</li> <li>n Pumping Station</li> </ul>	Construction of Slab at +28.35mPD -West Part(Grib 1-3)       21.0d         Construction of Slab at +28.35mPD -West Part(Grib 1-3)       21.0d         I aboratory and Office(Grid 4.11)       4.0d         Blinding and Concreting from +26.5 to +27.7mPD -2ndPour(Remaining Part)       4.0d         of the Works       853.0d         atment Building       860.0d         atment Building       860.0d         atment Building       860.0d         atment Building       22.0d         atment of Corone) installation approval - dwg & layout by FSD for WTB       860.0d         atment of Laboratory Funiture and Equiopment       214.0d         atment of furniture and laboratory equipment       214.0d         atment of CLP Lead-in Cable Ducts and Draw Pits       0.0d         pMI/CE Issuance for CLP Lead-in Cable Ducts and Draw Pits       0.0d         pMI/CE (Activity ID S401530))       60.0d         Construction of New HKT Cable draw pits and duct (to be under PMI/CE(Activity ID S401530))       60.0d         gBuilding       90.0d         r ystem       100.0d         Modification of structural works       100.0d         r Laboratory Functure, FAT and Delivery       90.0d         procurement, Manufacture, FAT and Delivery       90.0d         modification of chorinators, hypochlorite	Compacted fill to Cable Tench         7.0d         7.0d         16-Feb-24           Construction of Slab at +28.35mPD -West Part(Grib 1-3)         21.0d         21.0d         22.0d         24.24 Feb-24           06 Laboratory and Office(Grid 4-11)         4.0d         4.0d         17.4m-24         08.00           of Laboratory and Office(Grid 4-11)         4.0d         4.0d         17.4m-24         08.00           of the Works         863.0d         321.0d         17.4m-22         08.00         08.00           of the Works         860.0d         325.0d         27.4m-22         08.00         08.00           of the Works         880.0d         325.0d         27.4m-22         08.00         08.00           of the Works         880.0d         325.0d         27.4m-22         08.00         08.00           of Corone) installation approval - dwg & layout by FSD for WTB         880.0d         325.0d         27.4m-22         08.00 </td <td>Compacted fill to Cable Tench         7.04         7.04         1-6-Feb-24         23-Feb-24           Construction of Slab at +28.35m/D - West Part(Grib 1-3)         21.04         21.04         24-Feb-24         19-Mar-24           of Laboratory and Office(Grid 4-11)         4.04         4.04         17-Jam-24         20-Jam-24           Bilinding and Concreting from +26.5 to +27.7m/PD -2ndPour(Remaining Part)         4.04         4.04         17-Jam-24         20-Jam-24           of the Works         63.04         4.04         4.04         7-Jam-22         20-Can-24           ubmission schedule         80004         32504         27-Jam-22         20-Cc-24           DG (Oxone) installation approval - dwg &amp; layout by FSD for WTB         80004         32504         27-Jam-22         20-Cc-24           Viaboratory Funiture and Equiopment         21404         21404         30-Jam-24         80-Aag-24           It Aboratory Funiture and laboratory equipment         21404         21404         30-Jam-24         80-Aag-24           PMICE Issuamee for CLP Lead-in Cable Ducts and Draw Pits         0.04         60.04         60.04         68.00           PMICE Issuamee for CLP Lead-in Cable Ducts and Draw Pits         0.04         20.04-24         68.00         18.00-24           PMICE Issuamee for CLP Lead-in Cable D</td> <td>Compacted fill to Cable Tench         7.04         7.04         1.64-64-24         23-Feb-24           Construction of Slab at +28.35mPD -West Part(Enb I-3)         21.04         24.44-24         19-Mar-24           of Laboratory and Office(Grid 411)         4.04         4.04         17-Jan-24         39-Jan-24           Blinding and Concreting from +26.5 to +27.7mPD-2mdPour(Remaining Part)         4.04         4.04         17-Jan-22         08-Nov-24         27-Jan-22           of the Works         \$63.04         325.00         27-Jan-22         08-Nov-24         27-Jan-22           of the Works         \$63.04         325.00         27-Jan-22         08-Nov-24         27-Jan-22           of (Oxme) installation approval - dwg &amp; layout by FSD for WTB         \$80.04         325.00         27-Jan-22         08-Oct-24         27-Jan-22           OC (Oxme) installation approval - dwg &amp; layout by FSD for WTB         \$80.04         325.00         27-Jan-22         08-Oct-24         27-Jan-22           It of Laboratory Funiture and Equippment         114.04         214.04         30-Jan-24         18-Aug-24           recervation on the Footpath for HKT. Water Main and CLP diversion (to be under         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04<td>Compacted fill to Cable Teach         7.04         7.04         16.46-24         2.34-65-24         9.4</td><td>Compacted Iff in Cable Tends         7,44         7,04         &lt;</td><td>Compared Will in Cable Tench         7.08         1/10.4         7.08         2/10.4</td><td>Compared filts Cable Teach         7 M         6 - 4 - 4 - 2 - 4 - 4 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7</td></td>	Compacted fill to Cable Tench         7.04         7.04         1-6-Feb-24         23-Feb-24           Construction of Slab at +28.35m/D - West Part(Grib 1-3)         21.04         21.04         24-Feb-24         19-Mar-24           of Laboratory and Office(Grid 4-11)         4.04         4.04         17-Jam-24         20-Jam-24           Bilinding and Concreting from +26.5 to +27.7m/PD -2ndPour(Remaining Part)         4.04         4.04         17-Jam-24         20-Jam-24           of the Works         63.04         4.04         4.04         7-Jam-22         20-Can-24           ubmission schedule         80004         32504         27-Jam-22         20-Cc-24           DG (Oxone) installation approval - dwg & layout by FSD for WTB         80004         32504         27-Jam-22         20-Cc-24           Viaboratory Funiture and Equiopment         21404         21404         30-Jam-24         80-Aag-24           It Aboratory Funiture and laboratory equipment         21404         21404         30-Jam-24         80-Aag-24           PMICE Issuamee for CLP Lead-in Cable Ducts and Draw Pits         0.04         60.04         60.04         68.00           PMICE Issuamee for CLP Lead-in Cable Ducts and Draw Pits         0.04         20.04-24         68.00         18.00-24           PMICE Issuamee for CLP Lead-in Cable D	Compacted fill to Cable Tench         7.04         7.04         1.64-64-24         23-Feb-24           Construction of Slab at +28.35mPD -West Part(Enb I-3)         21.04         24.44-24         19-Mar-24           of Laboratory and Office(Grid 411)         4.04         4.04         17-Jan-24         39-Jan-24           Blinding and Concreting from +26.5 to +27.7mPD-2mdPour(Remaining Part)         4.04         4.04         17-Jan-22         08-Nov-24         27-Jan-22           of the Works         \$63.04         325.00         27-Jan-22         08-Nov-24         27-Jan-22           of the Works         \$63.04         325.00         27-Jan-22         08-Nov-24         27-Jan-22           of (Oxme) installation approval - dwg & layout by FSD for WTB         \$80.04         325.00         27-Jan-22         08-Oct-24         27-Jan-22           OC (Oxme) installation approval - dwg & layout by FSD for WTB         \$80.04         325.00         27-Jan-22         08-Oct-24         27-Jan-22           It of Laboratory Funiture and Equippment         114.04         214.04         30-Jan-24         18-Aug-24           recervation on the Footpath for HKT. Water Main and CLP diversion (to be under         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04         0.04 <td>Compacted fill to Cable Teach         7.04         7.04         16.46-24         2.34-65-24         9.4</td> <td>Compacted Iff in Cable Tends         7,44         7,04         &lt;</td> <td>Compared Will in Cable Tench         7.08         1/10.4         7.08         2/10.4</td> <td>Compared filts Cable Teach         7 M         6 - 4 - 4 - 2 - 4 - 4 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7</td>	Compacted fill to Cable Teach         7.04         7.04         16.46-24         2.34-65-24         9.4	Compacted Iff in Cable Tends         7,44         7,04         <	Compared Will in Cable Tench         7.08         1/10.4         7.08         2/10.4	Compared filts Cable Teach         7 M         6 - 4 - 4 - 2 - 4 - 4 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 7 - 4 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 4 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7 - 7 - 111.04         6 - 7



Pumping	Data Date:30-Nov-23								
Jan 24	2024 Feb 25	Mar 26	Apr 27						
24		20							
Constru	ction of Laboratory and	Office(Grid 4-11)							
		8 8 8 8 8 8 8 8							
		2 2 2 2 2 2 2 2 2 2 2 2 3							
-		8 8 8 8 8 8 8 8 8 8							
MI/CE Issuance for Cl	LP Lead-in Cable Ducts a	and Draw Pits							
			De						
		2 2 2 2 2 2 2 2 2 2 2 3							
			' Chemical Build						
			Equipment Proc						
<ul> <li>Modifica</li> </ul>	tion of Existing Lime Sy	stem & other syste	ems and Installati						
•									
	<b></b>								
	1	· · · · · · · · · · · · · · · · · · ·							
	1 1 2 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2							
Approved RM	3 Month Roll	ing Progra	mme -						
	December 202								
	(sh	eet 8 of 9)							

Activity ID	Activity Name	Duration	Remaining Start Duration	Finish	Actual Start	Actual Finish Tota	Float Duration S Complet	% te Nov	2023 Dec	
S201760	Modification work to the existing Control Room located on the 1st Floor	180.0d	180.0d 01-Dec-23 08:00	13-Jul-24 18:00		-48	3.0d 0%	22 6	23	_
Section 3 o	of the Works	504.0d	290.0d 03-Apr-23 08:00 A	15-Sep-24 18:00	03-Apr-23 08:00	-77	7.0d 42.46%	6		
Siu Ho Wan	n Raw Water Booster Pumping Station	504.0d	290.0d 03-Apr-23 08:00 A	15-Sep-24 18:00	03-Apr-23 08:00	-70	7.0d 42.46%	6 6		
Equipment I	Procurement, Manufacture, FAT and Delivery	504.0d	290.0d 03-Apr-23 08:00 A	15-Sep-24 18:00	03-Apr-23 08:00	-71	7.0d 42.46%	<mark>6</mark>		_
S312000	Procurement of process and E&M equipment	60.0d	20.0d 03-Apr-23 08:00 A	20-Dec-23 18:00	03-Apr-23 08:00	-77	7.0d 66.67%	6		
S312020	Manufacture,FAT and delivery of process and E&M equipment	270.0d	270.0d 21-Dec-23 08:00	15-Sep-24 18:00		-77	7.0d 0%	6		
Remaining	Works	136.0d	110.0d 13-Oct-23 08:00 A	18-Apr-24 18:00	13-Oct-23 08:00		3.5d 19.12%	6		
Laying of Ra	aw Water Main (RWM-2) CHD 100 to 150	74.0d	74.0d 16-Jan-24 08:00	18-Apr-24 18:00		-115	5.0d 0%	<mark>6</mark>		
S313080	Laying of Raw water main(RWM-2) CHD 100 to 150	74.0d	74.0d 16-Jan-24 08:00	18-Apr-24 18:00		-115				
S313081	Laying washout pipe	20.0d	20.0d 27-Jan-24 08:00	22-Feb-24 18:00		-101	1.0d 0%	6		
S313082	Construction of associated pit and chamber	30.0d	30.0d 23-Feb-24 08:00	28-Mar-24 18:00		-101	l.0d 0%	6		
Laying of Ra	aw Water Main (RWM-3) CHE 0 to 200.9	66.0d	40.0d 13-Oct-23 08:00 A	19-Jan-24 18:00	13-Oct-23 08:00	88	3.5d 39.39%			-
S313320	Laying of Raw water main(RWM-3) CHE 0 to 50	24.0d	24.0d 12-Dec-23 08:00	11-Jan-24 18:00		88	3.5d 0%	6		
S313325	Connection to existing RWM from Shek Pik	7.0d	7.0d 12-Jan-24 08:00	19-Jan-24 18:00		88	3.5d 0%	6		
S313380	Laying of Raw water main(RWM-3) CHE 50 to 75 and addition Tee Chamber(PMI-084)	45.0d	9.0d 13-Oct-23 08:00 A	11-Dec-23 18:00	13-Oct-23 08:00	88	8.5d 80%	6		
Section 3A	of the Works - Entrustment Works	80.0d	80.0d 10-Nov-23 08:00 A	09-Mar-24 18:00	10-Nov-23 08:00	88	3.5d 0%	6		
Slope Work	(S	35.0d	30.0d 10-Nov-23 08:00 A	08-Jan-24 18:00	10-Nov-23 08:00	(	).0d 14.29%	6 ▼		
S3A1075	Construction of pipe trough for laying of DN1200 FWM (CHFC320 to 380 -pipe trough)	35.0d	30.0d 10-Nov-23 08:00 A	08-Jan-24 18:00	10-Nov-23 08:00	(	0.0d 14.29%	<b>6</b>		
Remaining	Works	40.0d	40.0d 20-Jan-24 08:00	09-Mar-24 18:00		88	3.5d 0%	6		
S3A2030	Laying of DN1200 fresh water main (CHFC35 to 60) including construction of the valve chambers	40.0d	40.0d 20-Jan-24 08:00	09-Mar-24 18:00		88	3.5d 0%	6		




# Data Date:30-Nov-23 Laying of Raw Water Main (RWM-3) CHE 0 to 200.9 Section 3A of the Works - E Slope Works Remaining Works

## 



## Appendix D

## **Monitoring Locations**



File Name : Y:IDaily Work/02 From other HK Projects/199755 - Tender Drawing/DWG/199755A-B&V-GN-00001



Appendix E

## **Calibration Certificates**

Z:\Jobs\2022\TCS01196(7\_WSD\_21)\600\Report Submission\Impact EM&A Report\2023\20th EM&A Report December 2023\R0075v1.doc



RECALIBRATION DUE DATE:

December 15, 2023

Cal. Date:	December	15, 2022	Rootsn	neter S/N: 4	138320	Ta:	295	°K
Operator:	Jim Tisch					Pa:	748.0	mm Hg
Calibration		TE-5025A	Calib	rator S/N: 4	4064			
								1
		Vol. Init	Vol. Final	ΔVol.	ΔTime	ΔΡ	ΔΗ	
	Run	(m3)	(m3)	(m3)	(min)	(mm Hg)	(in H2O)	
	1	1	2	1	1.4430	3.2	2.00	
	2	3	4	1	1.0210	6.4	4.00	4
	3	5	6	1	0.9170	7.9	5.00	
	4	7	8	1	0.8730	8.8	5.50	4
	5	9	10	1	0.7210	12.8	8.00	1
			D	ata Tabulat	ion		/	]
	4	11	Ind Pa	V Tstd \				
	Vstd	Qstd	√ <sup>∆H</sup> (Pstd	(Tstd) Ta		Qa	√∆H(Ta/Pa)	
	(m3)	(x-axis)	(y-axi	s)	Va	(x-axis)	(y-axis)	
	0.9900	0.6861	1.410	1	0.9957	0.6900	0.8881	1
	0.9858	0.9655	1.994	3	0.9914	0.9711	1.2560	
	0.9838	1.0728	2.229	6	0.9894	1.0790	1.4042	
	0.9826	1.1255	2.338	5	0.9882	1.1320	1.4728	
	0.9772	1.3554	2.820	3	0.9829	1.3632	1.7762	1
		m=	2.109	77	1000	m=	1.32110	]
	QSTD	b=	-0.037		QA	b=	-0.02382	
		r=	0.999	98		r=	0.99998	
			re- 1	Calculation	S	Section 1		1
	Vstd=	ΔVol((Pa-ΔP)	/Pstd)(Tstd/Ta	)	Va=	∆Vol((Pa-∆l	P)/Pa)	1
	Qstd=	Vstd/∆Time			Qa=	Va/∆Time		1
	1		For subseque	ent flow rat	e calculation	ns:		1
	Qstd=	1/m (( \\ \ \ \ \ \ \ H (	Pa <u>Tstd</u> Pstd Ta	)-ь)	Qa=	1/m ((√∆⊦	i(Ta/Pa))-b)	
	Standard	Conditions						·
Tstd:	298.15	°K		Γ		RECA	LIBRATION	
Pstd:		mm Hg		1				
		(ey	112.01				nnual recalibration	<ul> <li>A state of the state of the state</li> </ul>
		ter reading (in					Regulations Part	
		eter reading perature (°K)			Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in			
		ressure (mm						
b: intercept		coore frinti	.6/		th	e Atmosphe	ere, 9.2.17, page	30
m: slope				L				

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002

### TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location	: Siu Ho	Wan WI	TW Adm	inistration			Date of C	Calibra	ation: 30-N	lov-23			
Location 2	ID:	SHWAI	3			Ne	ext Calibra	ation	Date: 30-Ja	an-24			
Name and	Model:	TISCH H	HVS Mo	del TE-517(	)		Т	echni	ician: Eric				
					CON	DIT	IONS						
	~												
	Se	a Level I		. ,	1006			C	Corrected P		0,		
		Temp	perature	(°C)	29	.1			Temp	erature (K	()		302
								_					
				CA	LIBRAI			=					
				Make->	ТІССИ				Octd S	lope ->		2.1097	7
				Model->					Qstd Inter	-		-0.0378	
				Serial # ->					Qua ma	copt >		0.0570	52
					1001								
					CALIE	BRA	TION						
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	Τ	IC			LINEAF	ξ		
No.	(in)	(in)	(in)	(m3/min)	(chart)	)	corrected		R	EGRESSI			
18	6.10	6.10	12.2	1.656	56		55.05		S	Slope = $2$	27.1568	.1568	
13	4.80	4.80	9.6	1.471	50		49.15		Intercept = $10.0751$				
10	3.40	3.40	6.8	1.241	47		46.20		Corr. c	coeff. =	0.9874		
7	2.50	2.50	5.0	1.067	38		37.35						
5	1.20	1.20	2.4	0.745	31		30.47						
Calculatio			. 1) (77 1		6	60.00			FLOW RATE CHART				ר I
Qstd = 1/1		-		/1a))-b]								•	
IC = I[Squ	ri(Pa/Psic	1)(1510/1	a)]										
Qstd = sta	ndord fle	w roto			5	50.00	)						1
QSIU = SIZ IC = corre			20										
I = actual			.05		<u></u> <u></u> <u></u>	40.00	)						-
m = calibr		-			actual chart response (IC) b b b b b b b b b b b b b b b b b b b				/	•			
b = calibr	-	-	ot		lods								
	-	-		bration ( deg	тарана 2 К. Ц. 193	30.00	)		•				1
	-		2	ation ( mm ]	Hg Lg								
	-		-	·	ctual 2	20.00	)						-
For subse	equent ca	alculatio	n of sam	pler flow:	Ă								
1/m((I)[S	Sqrt(298/	Tav)(Pav	/760)] <b>-</b> b	))									
					1	10.00	)						1
m = samp	ler slope												
b = samp		ept				0.00	, 🖵 🔤						]
I = chart r	-				0.000 0.500 1.000 1.500				2.0	000			
Tav = dai								St	andard Flow	Rate (m3/mi	n)		
Pav = dai	ly averag	e pressui	re										



# Appendix F

### **Event and Action Plan**



	Action											
Event	ET	IEC	<i>PM</i> D	Contractor								
Action Level exceedance for one sample	<ol> <li>Identify source investigate th causes o exceedance am propose remedia measures;</li> <li>Inform IEC, <i>PMI</i> and <i>Contractor</i>;</li> <li>Repeat measurement to confirm finding and</li> <li>Increase monitoring frequency to daily</li> </ol>	<ul> <li>1. Check monitoring data submitted by ET;</li> <li>2. Check <i>Contractor</i>'s working method; and</li> <li>3. Review and advise the ET and <i>PMD</i> on the effectiveness of the proposed remedial measures.</li> </ul>	1. Notify <i>Contractor</i> .	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures</li> <li>Rectify any unacceptable practice and implement remedial measures; and</li> <li>Amend working methods agreed with <i>PMD</i> if appropriate.</li> </ol>								
Action Level exceedance for two or more consecutive samples	<ol> <li>Identify source investigate th causes o exceedance am propose remedia measures;</li> <li>Inform IEC, PMI and Contractor;</li> <li>Advise the PMI and Contractor o the effectivenes of the propose remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily</li> <li>Discuss with IEC PMD an Contractor o remedial action required;</li> <li>If exceedanc continues, arrang meeting with IEC and PMD; and</li> <li>If exceedanc stops, ceas additional measures</li> </ol>	<ul> <li>data submitted by ET;</li> <li>2. Check <i>Contractor</i>'s working method;</li> <li>3. Discuss with ET and <i>Contractor</i> on possible remedial measures;</li> <li>4. Advise the ET and <i>PMD</i> on the effectiveness of the proposed remedial measures; and</li> <li>5. Supervise Implementation of remedial measures.</li> </ul>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify <i>Contractor</i>; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>appropriate.</li> <li>Identify source, investigate the causes of exceedance and propose remedial measures</li> <li>Submit proposals for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification;</li> <li>Implement the agreed proposals; and</li> <li>Amend proposal if appropriate.</li> </ol>								
Limit Level exceedance for one sample	monitoring.1. Identify source investigate th causes of exceedance and propose remedia measures;2. Inform PMD Contractor, IEC and EPD;	<ul> <li>data submitted by ET;</li> <li>2. Check <i>Contractor</i>'s working method;</li> <li>3. Discuss with ET, <i>PMD</i> and</li> </ul>	<ol> <li>Confirm receipt of notification of failure in writing;</li> <li>Notify <i>Contractor</i>; and</li> <li>Supervise and ensure remedial measures properly implemented.</li> </ol>	<ol> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Take immediate action to avoid further exceedance;</li> </ol>								

#### **Event Action Plan for Air Quality**

 $Z: Vobs \ 2022 \ TCS01196 (7_WSD_21) \ 600 \ Report \ Submission \ Impact \ EM\&A \ Report \ 2023 \ 201h \ EM\&A \ Report \ 2023 \ Rom \ 2023 \ 2023 \ Rom \ 2023$ 

#### WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Monthly Environmental Impact Monitoring and Audit Report (December 2023)



3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to dily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and PMD informed of the reasuls.4. Advise the PMD effectiveness of Contractor's ET; 2. Check Contractor's consecutive samples1. Check monitoring data submitted by ET; 2. Check Contractor's consecutive and keep IEC, 2. Identify source; 3. Repcat measures; 1. Increase confirm findings; 6. Contractor and confirm findings; 6. Contractor's confirm findings; 6. Contractor's contractor and by booking working mocedures to defermine possible mitigation to be taken; by booking contractor and by contractor and by contractor and confirm findings; 6. Carractor's contractor and by contractor and by contractor and contines conting frequency to daily; 5. Carry out analysis and advise the PMD to discuss implementation of remedial actions and keep IEC, EPD and PMD informed of the results; 8. If exceedance store, casea additional monitoring.1. Check monitoring the remedial actions to PMD tractor to stor the remedial actions to be taken; 8. If exceedance store, casea additional monitoring.1. Check contractor to determine by the the remedial actions and advise the the remedial actions and keep IEC, EPD and PMD informed of the results; 8. If exceedance store, cas									
<ul> <li>exceedance for two or more consecutive 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of <i>Contractor</i>'s working procedures to determine possible mitigation to be implemented;</li> <li>6. Arrange meeting with IEC, <i>Contractor</i> and <i>PMD</i>. ET. and advise the <i>PMD</i> accordingly; and actions to be taken;</li> <li>7. Assess effectiveness of <i>Contractor</i> and keep IEC, EPD and <i>PMD</i>.</li> <li>8. If exceedance stops, ccase additional</li> <li>9. If exceedance is additional</li> <li< td=""><td></td><td>4.</td><td>measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of <i>Contractor</i>'s remedial actions and keep IEC, EPD and <i>PM</i>D informed of the</td><td></td><td>Advise the <i>PM</i>D and ET on the effectiveness of the proposed remedial measures; Supervise implementation of</td><td></td><td></td><td>4.</td><td>for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.</td></li<></ul>		4.	measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of <i>Contractor</i> 's remedial actions and keep IEC, EPD and <i>PM</i> D informed of the		Advise the <i>PM</i> D and ET on the effectiveness of the proposed remedial measures; Supervise implementation of			4.	for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; and Amend proposal if appropriate.
momoring.	exceedance for two or more consecutive	<ol> <li>2.</li> <li>3.</li> <li>4.</li> <li>5.</li> <li>6.</li> <li>7.</li> </ol>	ContractorandEPD;Identify source;Repeatmeasurementmeasurementtoconfirm findings;Increasemonitoringfrequency to daily;Carry out analysisofcontractor'sworkingprocedurestodetermine possiblemitigationmitigationto beimplemented;ArrangeArrangemeetingwithIEC,ContractorandPMDtodiscussthetheremedialactionstotaken;AssesseffectivenessofContractor'sremedialactionstotaken;AssesseffectivenessofContractor'sremedialactionsandkeepIEC,EPDandPMDinformedinformedoftheresults;Ifexceedancestops,ceaseadditional	<ol> <li>2.</li> <li>3.</li> <li>4.</li> </ol>	data submitted by ET; Check <i>Contractor</i> 's working method; Discuss amongst <i>PMD</i> , ET, and <i>Contractor</i> on the potential remedial actions; Review <i>Contractor</i> 's remedial actions whenever necessary to assure their effectiveness and advise the <i>PMD</i> accordingly; and Supervise the implementation of	2. 3. 4.	notification of failure in writing; Notify <i>Contractor</i> ; In consultation with the ET and IEC, agree with the <i>Contractor</i> on the remedial measures to be implemented; Supervise and ensure remedial measures properly implemented; and If exceedance continues, consider what portion of the work is responsible and instruct the <i>Contractor</i> to stop that portion of work until the exceedance is	<ol> <li>2.</li> <li>3.</li> <li>4.</li> <li>5.</li> </ol>	investigate the causes of exceedance and propose remedial measures; Take immediate action to avoid further exceedance; Submit proposals for remedial actions to <i>PMD</i> with a copy to ET and IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the <i>PMD</i> until the exceedance is

Note:

ET – Environmental Team IEC – Independent Environmental Checker *PMD – Project Manager*'s Delegate



# Appendix G

## **Monitoring Schedule**

Z:\Jobs\2022\TCS01196(7\_WSD\_21)\600\Report Submission\Impact EM&A Report\2023\20th EM&A Report December 2023\R0075v1.doc



D	ate	AIR QUALITY MONITORING (24-HOUR TSP)
Fri	1-Dec-23	$\checkmark$
Sat	2-Dec-23	
Sun	3-Dec-23	
Mon	4-Dec-23	
Tue	5-Dec-23	
Wed	6-Dec-23	
Thu	7-Dec-23	✓
Fri	8-Dec-23	
Sat	9-Dec-23	
Sun	10-Dec-23	
Mon	11-Dec-23	
Tue	12-Dec-23	
Wed	13-Dec-23	$\checkmark$
Thu	14-Dec-23	
Fri	15-Dec-23	
Sat	16-Dec-23	
Sun	17-Dec-23	
Mon	18-Dec-23	
Tue	19-Dec-23	✓
Wed	20-Dec-23	
Thu	21-Dec-23	
Fri	22-Dec-23	
Sat	23-Dec-23	$\checkmark$
Sun	24-Dec-23	
Mon	25-Dec-23	
Tue	26-Dec-23	
Wed	27-Dec-23	
Thu	28-Dec-23	
Fri	29-Dec-23	✓
Sat	30-Dec-23	
Sun	31-Dec-23	

#### Impact Air Quality Monitoring Schedule for the Reporting Period

$\checkmark$	Monitoring Day
	Sunday or Public Holiday

л	Date	AIR QUALITY MONITORING					
	an	(24-HOUR TSP)					
Mon	01-Jan-24						
Tue	02-Jan-24						
Wed	03-Jan-24						
Thu	04-Jan-24	$\checkmark$					
Fri	05-Jan-24						
Sat	06-Jan-24						
Sun	07-Jan-24						
Mon	08-Jan-24						
Tue	09-Jan-24						
Wed	10-Jan-24	$\checkmark$					
Thu	11-Jan-24						
Fri	12-Jan-24						
Sat	13-Jan-24						
Sun	14-Jan-24						
Mon	15-Jan-24						
Tue	16-Jan-24	✓					
Wed	17-Jan-24						
Thu	18-Jan-24						
Fri	19-Jan-24						
Sat	20-Jan-24						
Sun	21-Jan-24						
Mon	22-Jan-24	$\checkmark$					
Tue	23-Jan-24						
Wed	24-Jan-24						
Thu	25-Jan-24						
Fri	26-Jan-24						
Sat	27-Jan-24	✓					
Sun	28-Jan-24						
Mon	29-Jan-24						
Tue	30-Jan-24						
Wed	31-Jan-24						

#### Impact Air Quality Monitoring Schedule for next Reporting Period

**AUES** 

✓	Monitoring Day				
	Sunday or Public Holiday				



# Appendix H

### **Database of Monitoring Result**



Impact Moni	toring Resu	ults for 24-ho	our TSP at S	HWAB											
SAMPL		ELAPSED TIME		CHART READING			AVG	STANDARD			FILTER WEIGHT (g)		WEIGHT	DUST	
DATE	E NUMB ER	INITIAL	FINAL	ACTUAL (min)	MIN	MAX	AVG		AVG PRESS (hPa)	FLOW RATE (m <sup>3</sup> /min)	AIR VOLUME (std m <sup>3</sup> )	INITIAL	FINAL	DUST COLLECTED (g)	24-hour TSP IN AIR (ug/m <sup>3</sup> )
1-Dec-23	29888	20349.38	20373.38	1440.00	40	40	40.0	21.5	1021.5	1.12	1608	2.7995	2.9460	0.1465	91
7-Dec-23	29889	20373.38	20397.38	1440.00	40	40	40.0	21.0	1017.8	1.12	1606	2.7854	2.9059	0.1205	75
13-Dec-23	29900	20397.38	20421.38	1440.00	38	38	38.0	22.3	1019.4	1.04	1496	2.7865	2.9113	0.1248	83
19-Dec-23	29912	20421.38	20445.38	1440.00	38	38	38.0	16.8	1021.2	1.05	1517	2.7778	2.8854	0.1076	71
23-Dec-23	29950	20445.38	20469.38	1440.00	38	38	38.0	11.0	1029.9	1.07	1547	2.7527	2.8655	0.1128	73
29-Dec-23	29949	20470.46	20494.46	1440.00	38	38	38.0	19.4	1021.1	1.05	1508	2.7714	2.9017	0.1303	86




## Appendix I

## **Graphical Plots for Monitoring Result**



#### 24-Hour TSP





# Appendix J

### **Meteorological Data**



						Chek Lap K	lok	
Date		Weather	Total Rainfal l (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	Mean Press. (hPa)
1-Dec-23	Fri	Mainly cloudy and dry.	0	21.5	16.2	68.5	NE	1021.5
2-Dec-23	Sat	Bright periods in the afternoon.	0	19.6	11	61.2	NE	1021.7
3-Dec-23	Sun	Moderate to fresh north to northeasterly winds.	Trace	22.4	11.5	57.0	E/NE	1020.4
4-Dec-23	Mon	Mainly cloudy.	Trace	22.3	10	65.5	NW	1017.2
5-Dec-23	Tue	Dry in the afternoon. Light winds.	0	21.8	12.2	65.5	N/NW	1015.6
6-Dec-23	Wed	Fine. Very dry at first.	Trace	21.3	11.5	65.0	N/NW	1017.6
7-Dec-23	Thu	Becoming cloudy later. Moderate easterly winds.	0	20.9	22.2	38	NW	1017.8
8-Dec-23	Fri	Fine in the afternoon. Mainly cloudy tonight.	0	22.0	11.5	51.5	E/NE	1016.7
9-Dec-23	Sat	Moderate easterly winds.	0	24.9	14.7	0.5	Е	1014.6
10-Dec-23	Sun	Cloudy with one or two light rain patches.	Trace	26.1	15.5	67.0	Е	1013.8
11-Dec-23	Mon	Moderate northerly winds	0.3	25.6	10	76.5	W	1014.6
12-Dec-23	Tue	Fine and rather warm in the afternoon.	0.3	25.6	9.2	72.5	N/NW	1016.2
13-Dec-23	Wed	One or two light rain patches at first.	Trace	24.1	24.0	73.2	Е	1019.4
14-Dec-23	Thu	Sunny periods in the afternoon.	Trace	24.4	16.7	73.5	E/NE	1018.7
15-Dec-23	Fri	Light winds.	0	27.0	15.0	64.5	E/NE	1016.3
16-Dec-23	Sat	Fine. Very dry at first.	0.1	18.9	13	58.5	NE	1020.5
17-Dec-23	Sun	Cold, mainly cloudy and dry.	0	12.4	13.2	58.5	NE	1024.9
18-Dec-23	Mon	Moderate to fresh northerly winds	Trace	16.1	13	68.5	N/NW	1022.1
19-Dec-23	Tue	Sunny periods in the afternoon.	0	15.1	16.2	78.7	N/NW	1021.2
20-Dec-23	Wed	Fine in the afternoon. Mainly cloudy tonight.	0	12.8	18.5	58.5	N/NE	1023.3
21-Dec-23	Thu	Cold, mainly cloudy and dry.	0	10.5	18.7	59.0	N/NE	1027.1
22-Dec-23	Fri	Fine. Very dry at first.	0	10.3	16.7	39.5	N/NE	1030.1
23-Dec-23	Sat	Cold, mainly cloudy and dry.	0.2	10.5	17.2	47.0	NE	1029.9
24-Dec-23	Sun	Cold, mainly cloudy and dry.	0	13.0	16	37.0	N/NE	1028.6
25-Dec-23	Mon	Moderate to fresh northerly winds	0	14.6	16.2	40.0	NE	1026.7
26-Dec-23	Tue	Cold, mainly cloudy and dry.	0	16.7	9.5	40.5	E/NE	1025.2
27-Dec-23	Wed	One or two light rain patches in the morning.	Trace	19.0	8.7	52.0	NW	1024
28-Dec-23	Thu	Moderate east to northeasterly winds.	Trace	21.1	10.7	61.0	E/NE	1022.3
29-Dec-23	Fri	Sunny periods.	0	19.3	14	67.2	E/NE	1021.1
30-Dec-23	Sat	Mainly fine over the weekend.	Trace	20.8	9.2	67.5	N/NW	1018.3
31-Dec-23	Sun	Moderate easterly winds, occasionally fresh.	0	21.4	12.5	72	NW	1018

*Remark: The above information was extracted from the Hong Kong Observatory Station of Chek Lap Kok of below link: <u>https://www.hko.gov.hk/en/index.html</u>* 



Appendix K

Waste Flow Table

### Monthly Summary Waste Flow Table for <u>2023</u> (year)

1105000000				D Materials Ger	I Kaw water BO	Actual Quantities of C&D Wastes Generated Monthly					
Month	Total Quantity Generated	Hard Rock and Large	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in Tonne)	(see Note 3) (in Tonne)	(b) (in Tonne)	(c) (in Tonne)	(d) (in Tonne)	(in Tonne)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in Tonne)
Jan	2430.760	72.330	0.000	0.000	2358.430	457.960	0.0000	0.0000	0.0000	0.0000	6.180
Feb	2217.290	19.380	0.000	0.000	2197.910	0.000	0.0021	0.0000	0.0015	0.0000	7.680
Mar	837.370	290.470	0.000	0.000	546.900	434.980	11.410	0.177	0.0000	0.000	7.160
Apr	648.090	126.350	0.000	0.000	521.740	0.000	1.744	0.002	0.0035	0.000	5.480
May	613.250	49.950	0.000	0.000	563.300	3439.940	0.000	0.420	0.000	0.000	11.020
Jun	7263.910	50.150	0.000	0.000	7213.760	73.900	0.000	0.000	0.000	0.000	27.910
Sub-total	14010.670	608.630	0.000	0.000	13402.040	4406.780	13.1561	0.5990	0.0050	0.0000	65.430
Jul	7200.730	181.380	0.000	0.000	7019.350	657.820	0.000	0.377	0.000	0.000	56.110
Aug	408.090	87.440	0.000	0.000	320.650	166.670	0.010	0.202	0.015	0.000	10.140
Sep	4260.080	0.000	0.000	0.000	4260.080	100.000	0.0015	0.164	0.005	0.000	12.790
Oct	998.070	0.000	0.000	0.000	998.070	0.000	8.2240	0.183	0.004	0.000	30.520
Nov	1014.660	14.730	0.000	0.000	999.930	0.000	0.0035	0.182	0.0035	0.000	25.640
Dec	173.190	14.310	0.000	0.000	158.88	66.270	6.360	0.153	0.000	0.000	19.15
Total	28065.490	906.490	0.000	0.000	27159.000	5397.540	27.7551	1.8595	0.0325	0.0000	219.780

Project : Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Contract No.: 7/WSD/21

Notes:

(1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

 $(2) \ Plastics \ refer \ to \ plastic \ bottles/containers, \ plastic \ sheets/ \ foam \ from \ packaging \ materials.$ 

(3) Broken concrete for recycling into aggregates.

(4) Total Quantity Gernerated = a+b+c+d.



# Appendix L

# **Environmental Complaints Log**

WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station Monthly Environmental Impact Monitoring and Audit Report (December 2023)



#### **Environmental Complaints Log**

Log ref.	Date of complaint	Complaint route	Reference no.	Complaint nature	Investigation fining	Status
1						
2						
3						
4						



### Appendix M

### Implementation Schedule for Environmental Mitigation Measures



Monthly Environmental Impact Monitoring and Audit Report (December 2023)

#### **Environmental Mitigation Implementation Schedule for Air Quality Control**

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implem	entation S	Stages*	Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
Construction	n Phase (Air Quality Control)						
S3.8	<ul> <li>Dust mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work. Relevant control measures include:</li> <li>watering on the work sites at Siu Ho Wan WTW twice a day;</li> <li>skip hoist for material transport shall be totally enclosed by impervious sheeting;</li> <li>vehicle washing facilities shall be provided at every vehicle exit point;</li> <li>the area where vehicle washing takes place and the section of the road between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores;</li> <li>every main haul road shall be scaled with concrete and kept clear of dusty materials or sprayed with water so as to maintain the entire road surface wet;</li> <li>every stock of more than 20 bags of cement shall be covered entirely by impervious sheeting placed in an area sheltered on the top and the three sides;</li> <li>all dusty materials shall be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet;</li> <li>every vehicle shall be washed to remove any dusty materials from its body and wheels before leaving the construction sites;</li> <li>the dusty materials stockpiled on site shall be covered; and</li> <li>the load of dusty materials carried by vehicle leaving a construction site shall be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.</li> </ul>	Work site / during construction period.	Contractor				Air Pollution Control (Construction Dust) Regulation
<b>Operation P</b>	hase(Air Quality)						
NA	NA	NA	NA	NA	NA	NA	NA
Construction	n Phase (Noise Control)						
S4.8.1	Use of silenced PME	Work site close to all NSRs	Contractor		1		NCO, EIAO-TM
S4.8.6	<ul> <li>Good Site Practices:</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program.</li> <li>Mobile plant, if any, should be sited as far away from NSRs as possible.</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum.</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.</li> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> <li>Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme.</li> </ul>	Work site close to all NSRs / throughout the construction period.	Contractor		V		NCO, EIAO-TM

# WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



EIA	Environmental Protection Measures	Location/Tim	Implementa	Implen	nentation	Stages*	Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
<b>Operation P</b>	hase(Noise Control)						
NA	NA	NA	NA	NA	NA	NA	NA
Construction	n Phase (Water Quality Control)						
\$5.7.2	<ul> <li>Construction Site Runoff and Drainage</li> <li>Before commencing any site formation work, all sewer and drainage connections shall be sealed to prevent debris, soil, sand etc. from entering public sewers/drains.</li> <li>Sand/silt removal facilities such as sand traps, silt traps and sediment basins shall be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The design of silt removal facilities shall be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures shall be inspected monthly and maintained to ensure proper and efficient operation at all times and particularly during rainstorms.</li> <li>Water pumped out from foundation excavations shall be discharged into silt removal facilities.</li> <li>Exposed soil surfaces shall be protected by paving or fill material as soon as possible to reduce the potential of soil erosion.</li> <li>Open stockpiles of construction materials or construction wastes on-site of more</li> </ul>	Work site / During the construction period	Contractor		1		ProPECC PN 1/94; WPCO
\$5.7.3	than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. General Construction Activities	Work site / During the	Contractor		√		ProPECC PN 1/94; WPCO
	• Debris and rubbish generated on-site shall be collected, handled and disposed of properly to avoid entering the nearby watercourses and storm water drains. Stockpiles of cement and other construction materials shall be kept covered when not being used.	construction period					
S5.7.4	• Oils and fuels shall only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund shall be drained of rainwater after a rain event.	Work site / During the construction period	Contractor		1		
\$5.7.5	<ul> <li>Sewage from Construction Workforce</li> <li>Temporary sanitary facilities, such as portable chemical toilets, shall be employed on-site. A licensed contractor shall be responsible for appropriate disposal and maintenance of these facilities.</li> </ul>	Work site / During the construction period	Contractor		1		WPCO
<b>Operation</b> P	hase(Water Quality Control)	•				•	•
NA	NA	NA	NA	NA	NA	NA	NA
Construction	n Phase (Ecology)						
8.6.9.3	<ul> <li>Mitigation to minimise impacts on vegetation in woodland</li> <li>All trees shall be preserved as far as possible, especially species of high conservation or amenity value. Recommendations to be provided in the Tree Survey Report to mitigate impacts on trees shall be followed. Where trees are to be preserved in-situ, but are likely to be disturbed from works activities, protective fencing/hoarding shall be carefully set up around the affected trees (refer to</li> </ul>	Worksiteparticularlywoodland/Duringdesignphaseandconstructionperiod	WSD/ Contractor	V	1		EIAO

# WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



Environmental Protection Measures	Location/Tim	Implementa	Implementation Stages*			Relevant Legislation
	ing	tion Agent	D	С	0	& Guidelines
<ul> <li>Landscape and Visual).</li> <li>Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree Aquilaria sinensis of conservation interest should be avoided. A buffer to the dripline of each plant of at least 1m radius should be demarcated to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat. Following transplantation, regular monitoring of the trees and seedlings should be conducted by a suitably qualified botanist/horiculturist over a 12-month period.</li> </ul>						
<ul> <li>Mitigation to minimise impacts on aquatic ecology</li> <li>Trench excavation works for the raw water mains near the stream courses should be carried out in the dry season as far as practicable.</li> </ul>	Work site / During construction period	WSD/ Contractor	$\checkmark$	~		
<ul> <li>Mitigation to minimise general disturbance to wildlife</li> <li>Noise mitigation measures through the use of quiet construction plant shall be implemented to minimise disturbance to habitats adjacent to the works areas.</li> </ul>	Work site / During construction period	Contractor		1		EIAO
<ul> <li>General good site practice</li> <li>Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.</li> <li>Construction activities shall be restricted to works areas that shall be clearly demarcated. The works areas shall be reinstated after completion of the works.</li> <li>Waste skips shall be provided to collect general refuse and construction wastes. The wastes shall be disposed of timely and properly off-site.</li> <li>General drainage arrangements shall include sediment and oil traps to collect and control construction site run-off.</li> <li>Open burning on works sites is illegal, and shall be strictly prohibited. Stove fires on works sites shall also not be allowed. Temporary fire fighting equipment shall be provided particularly in woodland areas.</li> </ul>	Work site / During construction period	Contractor		~		EIAO
<ul> <li><i>Re-vegetation to reinstate works areas</i></li> <li>As far as possible compensatory planting shall use native plants of the same species that occur in the adjacent woodland habitat and have flowers/fruits attractive to wildlife. On-site compensatory planting should be conducted on at least a one to one basis.</li> </ul>	Work site in woodland / Immediately following works	Contractor		V		EIAO
NA	NA	NA	NA	NA	NA	NA
	[ _ ·				1	
<ul> <li>All existing top-soil shall be conserved and reused</li> <li>Temporary hoarding barriers shall be of a recessive visual appearance in both colour and form.</li> <li>Chromatic colour scheme with appropriate texture should be considered while designing the external surface of the proposed SHW Raw Water Booster Pumping Station in order to visually merge the proposed structures into the surrounding landscape.</li> <li>hase(Landscape and Visual Impact)</li> </ul>	During construction phase	Contractor				EIAO-TM
	<ul> <li>Landscape and Visual).</li> <li>Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree Aquilaria sinensis of conservation interest should be avoided. A buffer to the dripline of each plant of at least Im radius should be demarcated to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat. Following transplantation, regular monitoring of the trees and seedlings should be conducted by a suitably qualified botanist/horticulturist over a 12-month period.</li> <li>Mitigation to minimise impacts on aquatic ecology</li> <li>Trench excavation works for the raw water mains near the stream courses should be carried out in the dry season as far as practicable.</li> <li>Mitigation to minimise general disturbance to wildlife</li> <li>Noise mitigation measures through the use of quiet construction plant shall be implemented to minimise disturbance to habitats adjacent to the works areas.</li> <li>General good site practice</li> <li>Placement of equipment or stockpile in designated works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.</li> <li>Construction activities shall be restricted to works areas that shall be clearly demarcated. The works areas shall be relasted after completion the works.</li> <li>Waste skips shall be provided to collect general refuse and construction wastes. The wastes shall be disposed of timely and properly off-site.</li> <li>General drainage arrangements shall include sediment and oil traps to collect and control construction site run-off.</li> <li>Open burning on works sites is illegal, and shall be strictly prohibited. Stove fires on works sites shall also no the allowed. Temporary fire fighting equipment shall be provided particularly in woodland areas.</li> <li>Re-vegetation to reinstate works areas</li> <li>As far as possible compe</li></ul>	ing       Landscape and Visual).       Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree Aquilaria sinensis of conservation interest should be avoided. A buffer to the dripline of each plant of at least 1m radius should be demarcated to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat. Following transplantation, regular monitoring of the trees and seedlings should be conducted by a suitably qualified botanist/horticulturist over a 12-month period.     Work site / During       Mitigation to minimise impacts on aquatic ecology     Work site / During     Work site / During       • Trench excavation works for the raw water mains near the stream courses should be carried out in the dry season as far as practicable.     Work site / During       • Noise mitigation measures through the use of quiet construction plant shall be implemented to minimise disturbance to natural habitats.     Work site / During       • Placement of equipment or stockpile in designated works areas and access route selected on existing disturbed land to minimise disturbance to natural habitats.     Work site / During       • Maste ships shall be provided to collect general refuse and construction wates. The wastes shall be disposed of timely and properly off-site.     Work site in woodland areas.       • General drainage arrangements shall include sediment and oil traps to collect and control construction site run-off.     Work site in moodland areas.       • Open burning on works sites is illegal, and shall be strictly prohibited. Stove fires one works sites shall also not be allowed. Temporary fire fighting eq	ing         tion Agent           Landscape and Visual).         Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree Aquilaria sinensis of conservation interest should be davated to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat. Following transplantation, regular monitoring of the trees and seedlings should be conducted by a suitable youlfield botanisthorticulturist over a 12-month period.         Work         Site         // WSD/ Contractor           Mitigation to minimize general disturbance to wildlife         Work         Site         // WSD/ Contractor           Mitigation to minimize general disturbance to wildlife         Work site         /         Work site         // During         Construction period           Infigation to minimize disturbance to wildlife         Work sate         /         Work site         /         Contractor           General good site practice         Work sareas shall be restricted to works areas and access routes selected on existing disturbed land to minimise disturbance to natural habitats.         Construction period         Contractor           Orgon burning on works site site illegal, and shall be strictly prohibited. Stove fires on works sites shall be lowed. Temporary fire fighting equipment shall be basis.         Work site in voodland /         /           Re-vegetation to reinstate works areas         Mate flower flower flower flower floworks site in works site in nore on works site shall be labot to b	ing     tion Agent     D       Landscape and Visual).     Disturbance of individuals of the shrub/tree species Pavetta hongkongensis and tree Aquilaria sinensis of conservation interest should be davacided. A buffer to the driptine of each plant radius should be demarcated to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations within the same habitat. Following transplantation, regular monitoring of the trees and seedlings should be conducted by a saitably qualified botanisthorticulurities over a 12-month period.     Work, site / Work, site / Contractor     WSD/ Contractor       Mifigation to minimise impacts on aquatic ecology     Work site / implemented o minimise disturbance to wildlife     Work site / During     Work site / Construction     Contractor       Noise mitigation measures through the use of quiet construction plant shall be implemented to minimise disturbance to habitats adjacent to the works areas.     Work site / Construction     Contractor       • Placement of equipment or stockpile in designated works areas that shall be clearly demarcated. The works areas shall be retristed to works areas shall be clearly demarcated. The works areas shall be critical to works areas shall be clearly demarcated. The works areas shall be critical to works areas shall be clearly demarcated. The works areas shall be critical to works areas shall be clearly demarcated. The works areas shall be critical to works areas shall be clearly demarcated. The adjacent woolland marcas.     Work site in work site in works sites shall be not be allowed. Temporary fire fighting equipment shall be provided particularly in woolland areas.     Mork site in woolland / mondiately / following works       <	ing       tion Agent       D       C         Image: Landscape and Visual).       Disturbance of individuals of the subtotice species Pavetta hongkongensis and tree Appliants sitensis of conservation interest should be advanced to prohibit disturbance. Where loss of this species would be unavoidable, it is recommended that these plants may be transplanted to safe locations. within the same habitst. Following transplantation: egalar monitoring of the trees and seedings should be construction in egalar monitoring of the trees and seedings should be construction in the day season as far as practicable.       Work site / During construction       WSD/ Contractor       ✓         Mitigation to minimise impacts on aquatic ecology       Work site / During construction period       Work site / Contractor       ✓       ✓         • Noise mitigation measures through the use of quiet construction particle       Work site / Contractor       ✓       ✓         • Noise mitigation measures shull be indimise disturbance to habitat adjacent to the works areas.       Work site / Contractor       ✓       ✓         • Placement of equipment or stockpile indesignated works areas and access route selected on existing disturbed land to minimise disturbance to natural habitat.       Purposite       Contractor       ✓         • Open burning on works site is all linclude softment and oil traps to collect and control construction is the adjacent works areas.       For the model of the works areas.       For the works areas.       For the works areas.       For the works areas.       Foreneed frainage arrangements shall include softment a	ing       tion Agent       D       C       O         Image: Interstance of individuals of the shrubiter species Protects houseded. As huffer to the dipline of each plant of at least 1 han radius should be demacrated to prohibit disturbance. Where loss of this species would be unavoided, it is recommended that these plants may be transplantation, regular motioning of the tress and seedings should be construction previded to configure the same habitat. Following transplantation, regular motioning of the tress and seedings should be construction period       Work site / Contractor       WSD/ Contractor         Mitigation to minimize impression on aquetic coolsy:       Note state / / Contractor       Work site / During construction period       Work site / Contractor       V         Noise mitigation measures through the use of quiet construction particle and infinities disturbance to habitas adjacent to the vorks areas and access route selected on existing disturbance to habitas adjacent to the vorks areas and access route selected. The vorks areas shall be reinstated after completion of the works.       Work site / Contractor       Image: Construction period         Placement of equipment or stockpile in designated works areas and access route selected. The works areas shall be reinstated after completion of the works.       Work site in construction attribute selected on of the works.       Contractor       Image: Construction period         • As fit as possible compensatory planting shall use native plants of the same species on the diverse selected on the adjacent works areas.       Mork site in construction serverse shall be reinstated for completion of the works.       Image: Contractor <td< td=""></td<>

# WSD Contract No.: 7/WSD/21 - Construction of Siu Ho Wan Water Treatment Works Extension and Siu Ho Wan Raw Water Booster Pumping Station



EIA	Environmental Protection Measures	Location/Tim ing	Implementa tion Agent	Implementation Stages*			Relevant Legislation
Ref				D	C	0	& Guidelines
S7.9	<ul> <li>New compensatory planting works shall be carried out as early as possible in the construction period which allow maximum time for establishment and more mature trees when the works completed.</li> <li>Landscape or compensatory planting shall be provided where appropriate for enhancing greening and achieving visual screening. In this aspect, compensatory tree planting shall be considered. Selection of plant species shall match with the surrounding vegetation type and form for consistency of landscape resources and visual comfort, for matching with the local habitat. Tree planting shall be firstly considered when the amenity area or slope is feasible for planting trees so as to provide visual screening.</li> </ul>	During operation phase	Contractor			N	EIAO-TM
S7.9	<ul> <li>Planting area of approximately 2000 to 3000mm wide where fast growing tall trees with dense foliage shall be provided along the site boundary of Siu Ho Wan Raw Water Booster Pumping Station for visual screening.</li> <li>For planting close to or surrounded by natural terrain, compensatory planting should be arranged in a semi natural manner where feasible in order to blend the new planting into natural environment.</li> <li>The newly planted trees, shrubs and grassed areas are maintained throughout the first 12 months of the operation stage.</li> </ul>	During operation phase	Contractor			N	EIAO-TM
Waste Mana	gement						
\$10.5.1 - \$10.5.3	<ul> <li>Good Site Practices</li> <li>Good site practices during the construction activities include:</li> <li>Nomination of approved personnel, such as a site manager, to be responsible for good site practices and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility.</li> <li>Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>A Waste Management Plan shall be prepared and submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details.</li> <li>A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed.</li> <li>In order to monitor the disposal of C&amp;D material at public filling areas and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements to be implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. One may make reference to WBTC No. 21/2002 for details.</li> </ul>	Work site / During the construction period	Contractor				Waste Disposal Ordinance (Cap.54) WBTC No.21/2002, ETWB TCW No. 15/2003
S10.5.4	Waste Reduction Measures         Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction	Work site / During planning & design stage, and construction	WSD/Contracto r	٦	1		WBTC No.4/98, ETWB TCW No. 15/2003



Monthly Environmental Impact Monitoring and Audit Report (December 2023)

EIA	Environmental Protection Measures	Location/Tim	Implementa	Implementation Stages*			Relevant Legislation
Ref		ing	tion Agent	D	С	0	& Guidelines
	<ul> <li>include:</li> <li>Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>Separate labelled bins shall be provided to segregate aluminium cans from other general refuse generated by the work force, and to encourage collection of by individual collectors.</li> <li>Any unused chemicals or those with remaining functional capacity shall be recycled.</li> <li>Maximising the use of reusable steel formwork to reduce the amount of C&amp;D material.</li> <li>Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> <li>Plan and stock construction materials carefully to minimise amount of waste</li> </ul>	stage					
\$10.5.9	generated and avoid unnecessary generation of waste. <i>General Refuse</i> General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&D material.	Work site / During the construction period	Contractor		1		Public Health and Municipal Services Ordinance (Cap. 132)
\$10.5.7	Construction & Demolition (C&D) Material When disposing C&D material at a public filling area, it shall be noted that the material shall only consist of soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor.	Work site / During the construction period	Contractor		1		WBTC No. 4/98, 21/2002, 25/99, 12/2000 ETWB TCW No. 15/2003
S10.5.8	Chemical Wastes If chemical wastes are produced at the construction site, the <i>Contractor</i> would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes shall be used. Appropriate labels shall be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes generated at the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. All chemical wastes shall be removed from the waterworks installations at the first instance.	Work site / During the construction period	Contractor		~		

Note: N/A Not applicable \*D – Design; C – Construction; O – Operation



#### 8 IMPLEMENTATION STATUS OF MITIGATION MEASURES

#### 8.1 GENERAL REQUIREMENTS

- 8.1.1 The environmental mitigation measures recommended in the ISEMM in the EM&A Manual covered the issues of dust, noise, water, waste, land contamination and ecology and they are summarised and presented in *Appendix M*.
- 8.1.2 The Contract works under the Project shall be implementing the required environmental mitigation measures according to the EM&A Manual as subject to the site conditions. Environmental mitigation measures generally implemented by the Contract and the implementation status are shown in *Appendix M*.

#### 8.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

- 8.2.1 According to the information provided by the *Contractor*, the major construction activities under the Contract in the coming month are listed below:
  - Concreting works for the structure of BPS at portion BPS-1
  - Excavation works at WTB
  - Construction of base slab for WTB
  - Dismantle of lateral support at OLB
  - Construction of base slab for at OLB
  - Construction of tower crane at OLB
  - Excavation, pipe laying and backfilling works for DN1200 watermain, DN100 and DN200 sludge pipe.
  - Construction of R. C. pipe trough at portion BPS-3
  - Pipe laying works at portion BPS-3

#### 8.3 KEY ISSUES FOR THE COMING MONTH

- 8.3.1 For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- 8.3.2 All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- 8.3.3 All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.



#### 9 CONCLUSIONS AND RECOMMENDATIONS

#### 9.1 CONCLUSIONS

- 9.1.1 As advised by the *Contractor*, the major construction works under Works Contract was commenced on 24 May 2022. This is the **20**<sup>th</sup> Monthly EM&A Report presenting monitoring results and inspection finding for the Project for the reporting period from **1** to **31** December 2023.
- 9.1.2 In the Reporting Period, no 24-hour TSP monitoring results triggered the Action/Limit level was recorded. No NOE or the associated corrective actions were therefore issued.
- 9.1.3 In the Reporting Month, joint site inspections to evaluate the site environmental performance had been carried out by the representatives of the *PMD*, ET and the *Contractor* on 5, 11, 19 and 27 December 2023. Joint site inspection with *PMD*, ET, IEC and the *Contractor* was carried out on 19 December 2023. No non-compliance was recorded during the site inspections.
- 9.1.4 In the Reporting Month, no environmental complaint, prosecution or notification of summons was received. In addition, no emergency event related to violation of environmental legislation for illegal dumping and landfilling was received.

#### 9.2 **RECOMMENDATIONS**

- 9.2.1 For dry season, special attention should be paid on the potential construction dust impact since most of the construction sites are adjacent to Siu Ho Wan Sewage Treatment Works. The *Contractor* should fully implement the construction dust mitigation measures as appropriately.
- 9.2.2 All effluent discharge shall fulfill the requirement of Discharge Licence under the Water Pollution Control Ordinance.
- 9.2.3 All other mitigation measures recommended in the Implementation Schedule for Environmental Mitigation Measures of the EM&A Manual should be properly implemented and maintained as far as practicable.