Landslide Preventive Works at Po Shan, Mid-levels – Natural Terrain Risk Mitigation Measures

Append	ix B	Implementation Schedule				
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Implementation Agent	Location of the	When to implement	Relevant Legislation and
<u> </u>				Measure		Guidelines
Construct	ion Noise I	mpact			1	1
5.13,		No more than 6 drill rigs will be operating at the same time in	Contractor	Works Area	Construction	EIAO-TM, NCO
5.24,		Works Areas E and F. No more than two drill rigs could be			Phase	
5.26		operating in Works Area E.				
		Noise insulating fabric has to be applied for drill rigs operating in				
		Works Area E.				
		A number of four air compressors will be used. Two at Works Area				
		A and two at Works Area G.				
		A number of three grouting machines will be used. One at Works				
		Area A and two at Works Area G.				
		A number of two generators will be used. One at Works Area A and				
		one at Works Area G.				
		A number of three concrete mixers will be used. One at Works Area				
		A and two at Works Area G.				
		Moveable Noise Barrier has to be applied for the concrete mixer				
		operating in Works Area A.				
		Noise Enclosures have to be applied for the air compressors,				
		grouting machine and generator operating in Works Area A.				
		grouting machine and generator operating in works Area A.				

Appendix B Implementation Schedule

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
Constructi	ion Air Qua	lity Impact	·			
7.16		 Good site practice Covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near 	Contractor	Works Area	Construction Phase	EIAO-TM, APCO
		 ASRs. Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. Use of vehicle wheel and body washing facilities at the exit points of the site. Dusty activities should be re-scheduled if high-wind conditions are encountered. Instigation of an environmental monitoring and auditing 				
Construct	ion Water (program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.				
6.22		Quality Impact Provision of perimeter drains to intercept storm-runoff from outside the works area. These shall be constructed in	Contractor	Works Area	Construction Phase	ProPECC PN 1/94 Construction

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		advance of site formation works and earthworks. Earth bunds				Site Drainage
		or sand bag barriers should be provided on-site to direct				
		storm water to silt removal facilities. The design of the				TM standard
		temporary on-site drainage system will be undertaken by the				under the WPCO
		Contractor prior to the commencement of construction.				
		Sand/silt removal facilities such as sediment basins should				
		be provided to remove sand/silt particles from runoff to meet				
		the requirements of the Technical Memorandum standard				
		under the Water Pollution Control Ordinance. The design of				
		efficient silt removal facilities should be based on the				
		guidelines in Appendix A1 of ProPECC PN 1/94, which states				
		that the retention time for silt/sand traps should be 5 minutes				
		under maximum flow conditions. The detailed design of the				
		sand/silt traps will be undertaken by the Contractor prior to				
		the commencement of construction.				
		• Air would be used as the flushing medium of the drilling				
		equipment to avoid the groundwater being affected by the				
		flushing medium. In addition, permanent casing may be				
		provided to the drillhole of soil nail within the permeable				
		colluvium layer as instructed by the Engineer to minimize the				
		impact to the groundwater table situated at the permeable				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		soil stratum.				
		An outlet pipe extending above the slope surface would be				
		installed to facilitate collection of discharge of air, water and				
		grout from the drillhole inserted with soil nail during grouting.				
		All drainage facilities and erosion and sediment control				
		structures should be regularly inspected and maintained to				
		ensure proper and efficient operation at all times and				
		particularly during rainstorms. Deposited silt and grit should				
		be regularly removed, at the onset of and after each				
		rainstorm to ensure that these facilities are functioning				
		properly at all times.				
		• Exposed slope/soil surface should be covered by tarpaulin as				
		soon as possible to reduce the potential of soil erosion.				
		Arrangements should always be in place to ensure that				
		adequate surface protection measures can be safely carried				
		out well before the arrival of a rainstorm. Other measures that				
		need to be implemented before, during and after rainstorms				
		are summarized in ProPECC PN 1/94.				
		Open stockpiles of construction materials or construction				
		wastes on-site of more than 50m ³ should be covered with				
		tarpaulin or similar fabric during rainstorms.				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
Waste Ma	nagement		·		·	·
8.19,		Good site practice	Contractor	Works Area	Construction	
8.20		• Nomination of an approved person, such as a site manager,			Phase	
		to be responsible for good site practices, arrangements for				
		collection and effective disposal to an appropriate facility, of				
		all wastes generated at the site.				
		• Training of site personnel in proper waste management and				
		chemical waste handling procedures.				
		Provision of sufficient waste disposal points and regular				
		collection for disposal.				
		Appropriate measures to minimize windblown litter and dust				
		during transportation of waste by either covering trucks or by				
		transporting wastes in enclosed containers.				
		Regular cleaning and maintenance programme for drainage				
		systems, sumps and oil interceptors.				
		Waste Reduction				
		Segregation and storage of different types of waste in				
		different containers, skips or stockpiles to enhance reuse or				
		recycling of materials and their proper disposal.				
		Encourage collection of aluminium cans, PET bottles and				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		 paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force. Any unused chemicals or those with remaining functional capacity shall be recycled. Proper storage and site practices to minimize the potential for damage or contamination of construction materials. 				
Ecological	Impact	 Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste. 				
3.110		The location of the soil nail installation should be carefully selected and adjusted on-site to avoid/minimize the damage of root system to the existing plants on slope surface. No tree felling is required.	Contractor	Works Area	Construction Phase	
3.111		Fences should be erected and installed along the boundary of the proposed works area before the commencement of works in order to minimize the disturbance to the natural woodland and shrubland habitats by preventing tipping, vehicle movements and encroachment of personnel onto the adjacent areas.	Contractor	Works Area	Construction Phase	
3.112		Specific mitigation measures for the two plant species of	Project	Works Area	Construction	

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		conservation interest	Proponent		Phase	
		 A detailed vegetation survey of the affected species of conservation interest should be conducted by a suitably qualified botanist/ecologist with over 7 years relevant experience to identify the affected individuals of the floral species of conservation concern, including but not limited to Small Persimmon, Common Tutcheria, Bird-nest Fern and Chinese Pholidota. These species should be labeled on site prior to the commencement of works for better protection. 				
3.113 & 3.114		To minimize the indirect impacts to the nearby stream course and drainage culvert. Site runoff control measures mentioned in Section of Construction Water Quality Impact should be implemented. There should be no site runoff and discharge to the nearby stream course and drainage culvert.	Contractor	Works Area	Construction Phase	
3.115		 Noise mitigation measures: Mitigation measures listed in the section Construction Noise Impact should be implemented. Noise generating construction works should be implemented at daytime only. 	Contractor	Works Area	Construction Phase	

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		Measures such as noise barriers should be used to minimize				
		disturbance to the bat roost identified close to the western				
		side of the works area.				
3.116		To minimize the construction dust impact to the vegetation within	Contractor	Works Area	Construction	
		and in vicinity of the proposed works area, the mitigation measures			Phase	
		listed in the section Construction Air Quality Impact should be				
		implemented.				
3.117		Good site practice:	Contractor	Works Area	Construction	
		Placement of equipment in designated works areas and			Phase	
		access routes selected on existing disturbed land to minimize				
		disturbance to natural woodland habitat.				
		Construction activities would be restricted to the proposed				
		works area that would be clearly demarcated.				
		• The proposed works area would be reinstated immediately				
		after completion of the works.				
		• Open burning on proposed works sites is illegal, and will be				
		strictly enforced.				
		• Waste skips would be provided to collect general refuse and				
		construction wastes. The wastes would be disposed of timely				
		and properly off-site.				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		Any soil contamination with fuel leaked from construction				
		plants should be removed off-site.				
		Disturbance to existing vegetation should be minimized				
		wherever possible. In particular, adequate protection should				
		be provided for mature trees located within or adjacent to the				
		proposed works area.				
3.118		Compensatory planting due to the loss of trees and vegetations:	Contractor	Works Area	Construction Phase	
		• Planting of suitable shrubs/herbs, including the Small				
		Persimmon, should be provided within the project area to				
		compensate for the understorey vegetation of the woodland				
		habitats affected by the landslide preventive works.				
		Chinese Fan-palm (<i>Livistona chinensis</i>) should be planted				
		near the existing bat roost in the project area to provide				
		suitable habitat for the Short-nosed Fruit Bat after completion				
		of landslide preventive works.				
3.121		Monitoring programme:	Contractor	Works Area	Construction	
		• For the plant individuals of conservation interest identified			Phase	
		within the proposed works area, a specific monitoring				
		programme of the plant individuals of conservation interest				
		identified within the proposed works area during the detailed				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		 vegetation survey should be carried out by a suitably qualified local ecologist(s) with over 7 years relevant ecological experience. Regular monitoring of the trees, shrubs and herbs should be conducted to check on the health and condition of the plants. Monitoring should be conducted twice a month covering the whole construction period. 				
Landscape	and visua	I Impact				
Table 4.5		 Due consideration on existing surrounding vegetation during construction: Designate 'no-intrusion zones' Dust and erosion control for exposed soil All retained trees should be record photographically at the commencement of Contract, and carefully protected during the construction period. Allowance for adjustment of soil nails on site for the avoidance of tree trunks and tree roots 	Contractor	Works Area	Construction Phase	EIAO-TM
		Appearance and view consideration:				

EIA Ref.	EM&A	Recommended Mitigation Measures	Implementation	Location of	When to	Relevant
	Ref.		Agent	the	implement	Legislation and
				Measure		Guidelines
		• Temporary hoarding barriers shall be sensitively designed,				
		subtle, camouflaged and more 'permeable' so that they fit into				
		the existing country park character				
		• Careful selection of security floodlights to avoid light pollution				
Table 4.6		Existing topsoil shall be re-used where possible for new	Contractor	Works Area	Operation	EIAO-TM
		planting areas within the project			Phase	
		• 12 month establishment period for the soft landscape works				
		shall be allowed in the main contract.				
		• All excavated area and disturbed area for utilities diversion,				
		temporary road diversion, and pipeline works shall be				
		reinstated to former conditions.				
		Woodland mix is proposed to screen sensitive views, to				
		match surrounding vegetation, and to provide greenery to the				
		surrounding area.				