

Activity No.	Month	Year 1												Year 2												Year 3												Year 4																																																									
		Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan																																														
1	Road Improvement Works Phase 1	1	1																					1	1																							1	1																							1	1																						
2	Road Improvement Works Phase 2							2	2	2	2	2	2	2	2																																																																																
3	Road Improvement Works Phase 3																																																																																														
4	Stage 1 : Site Formation Works for Columbarium																																																																																														
5	Stage 2 : Site Formation Works for Multi-cultural Educational Retreat																																																																																														
6	Stage 3 : Site Formation Works for Nature Interpretation Centre and Carpark																																																																																														
7	Superstructures																																																																																														
8	E&M + Architectural works																																																																																														
9	Drainage + Utilities																																																																																														
10	Landscaping (including the transplanting)																																																																																														

Items	No. of month required	
Road Improvement Works	19	(Normal Working Hour)
Temporary Site Formation Works	12	
Superstructure	12	(6 months overlapping with Temporary Site Formation Works)
E&M + Architectural works	9	(5 months overlapping with Superstructure Works)
Drainage + Utilities	7	(4 months overlapping with E&M + Architectural works)
Landscaping	6	(right after road improvement works and 4 months overlapping with Drainage + Utility Works)

Legend	■	major earthworks (cutting/filling/soil nailing/retaining structure)
	■	other construction activities (preparation works/soft landscaping/establishment works/planting vegetation)
	■	programme for activity nos 7 to 9

Figure 3.24

Preliminary Works Programmes for Sha Lo Tung Development