

05-14 06-14 07-14 08-14 09-14 10-14 11-14 12-14 01-15 02-15 03-15 04-15 05-15 06-15 07-15 08-15 09-15 10-15 11-15 12-15 01-16 02-16 03-16 04-16 05-16 06-16 07-16 08-16 09-16 10-16

Main ID	Sub ID	System	Works Section	Tasks	Durations (month)	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
1	1.1	Site preparation		Site clearance	1																														
	1.2			Construction of site office	2																														
2	2.1	Interception Drain	1	Construction of DN 1500mm drain pipe by open-cut method : Chainage A0+00 to A1+20 and associated manholes	6																														
	2.2		1	Construction of inlet structure (Intake A) at Chainage A0+00	2								R	R																					
	2.3		3	Construction of DN 1500mm drain pipe by open-cut method : Chainage A3+00 to A4+50 and associated manholes	7																														
3	3.1	Loop System	4	Construction of 2.5m x 2.5m box culvert : Chainage B0+00 to B0+45	3																														
	3.2		4	Construction of inlet structure (Intake B) at Chainage B0+00	2																			nR	nR										
	3.3		5	Construction of 3.0m x 2.5m box culvert : Chainage B0+45 to B2+27	10																														
	3.4		5	Construction of outfall structure (Outfall A) at Chainage B2+27	2																												nR	nR	
4	4.1	Flood Relief Drain	6	Construction of jacking pit (JP2)	2																														
	4.2		6	Construction of DN 1800 drain pipe by trenchless method : Chainage C0+00 to C2+12	10																														
	4.3		6	Construction of receiving pits (RP3 and RP4) and assoicated manholes	4				nR					R						nR	nR	PINK CELL: further adjustment to programme based on the understanding of works and need DSD's confirmation													
	4.4		6	Backfilling of JP2	1																														
			6	Construction of inlet structure (Intake C) at Chainage C0+00 and outfall structure (Outfall B) at Chainage C2+08	3																	nR	nR	nR											
5	5.1	Interception Drain	2	Construction of jacking pit (JP1)	2																														
	5.2		2	Construction of DN 1500mm drain pipe by trenchless method : Chainage A1+20 to A3+00	11																														
	5.3		2	Construction of receiving pits (RP1 and RP2) and assoaied manholes; concreting and backfilling of manhole	4																														
			2	Backfilling of JP1	1																														
6	6.1		2	Demolition of site office and site clearance	2																														

Overall Duration 30 R = constructing interfacing structrue during rainy period  
nR = constructing interfacing structure during non-rainy period.



DRAINAGE SERVICES  
DEPARTMENT  
HONG KONG

PREFERRED CONSTRUCTION PROGRAMME  
(TENTATIVE)

Figure:

2.8b

Scale:

-

Rev:

-