

Appendix 2.1b Tentative Construction Programme (Reprovisioning Option B)

ID	Task Name	Duration	Start	Finish	2016			2017			2018			2019			2020			2021			2022					
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
1	Stage 1_Scenario 7.0yr	2557 days	Tue 1/9/15	Wed 31/8/22																								
2	Commencement	0 days	Tue 1/9/15	Tue 1/9/15																								
3	Preliminary	91 days	Tue 1/9/15	Mon 30/11/15																								
4	Stage I Excavation (For Zone 1A & 1C)	336 days	Tue 1/12/15	Mon 31/10/16																								
5	Stage II Excavation (For Zone 3(30%) & 1B)	244 days	Tue 1/12/15	Sun 31/7/16																								
6	Reinstatement of Zone 1A & 1C	92 days	Tue 1/11/16	Tue 31/1/17																								
7	Reprovisioning of Car Park (By Others)	150 days	Wed 1/2/17	Fri 30/6/17																								
8	Reprovisioning of RCP (By Others)	546 days	Wed 1/2/17	Tue 31/7/18																								
9	Foundation for Biopile A at Zone 3	91 days	Tue 1/12/15	Mon 29/2/16																								
10	Formation of Biopile A at Zone 3 (For Zone 1A, 1C-60% & 1B-60%)	184 days	Tue 1/3/16	Wed 31/8/16																								
11	Operation of Biopile A at Zone 3 (For Zone 1A, 1C-60% & 1B-60%)	303 days	Thu 1/9/16	Fri 30/6/17																								
12	Decomissioning of Biopile A at Zone 3	62 days	Sat 1/7/17	Thu 31/8/17																								
13	Reinstatement of Zone 1B	123 days	Sat 1/7/17	Tue 31/10/17																								
14	Stage III Excavation (for Zone 4)	242 days	Tue 1/11/16	Fri 30/6/17																								
15	Stage IV Excavation (for Zone 5A & 5B)	274 days	Sat 1/7/17	Sat 31/3/18																								
16	Formation of Biopile B at Zone 3 (For Zone 3-30%, 4, 5A & 5B-30%)	181 days	Fri 1/9/17	Wed 28/2/18																								
17	Operation of Biopile B at Zone 3 (For Zone 3-30%, 4, 5A & 5B-30%)	306 days	Thu 1/3/18	Mon 31/12/18																								
18	Decomissioning of Biopile B at Zone 3	59 days	Tue 1/1/19	Thu 28/2/19																								
19	Reinstatement of Zone 4	90 days	Tue 1/1/19	Sun 31/3/19																								
20	Stage V Excavation (for Zone 2)	304 days	Tue 1/5/18	Thu 28/2/19																								
21	Formation of Biopile C at Zone 3 (For Zone 2 & 5B-70%)	184 days	Fri 1/3/19	Sat 31/8/19																								
22	Operation of Biopile C At Zone 3 (For Zone 2 & 5B-70%)	304 days	Sun 1/9/19	Tue 30/6/20																								
23	Decomissioning of Biopile C at Zone 3	62 days	Wed 1/7/20	Mon 31/8/20																								
24	Removal of Biopile foundation at Zone 3	61 days	Tue 1/9/20	Sat 31/10/20																								
25	Reinstatement of Zone 2 & 5A	92 days	Wed 1/7/20	Wed 30/9/20																								
26	Stage V Excavation (For Zone 3(70%))	273 days	Tue 1/9/20	Mon 31/5/21																								
27	Foundation for Biopile D at Zone 2	61 days	Sun 1/11/20	Thu 31/12/20																								
28	Formation of Biopile D at Zone 2 (For Zone 3-70%, 1C-40% & 1B-40%)	212 days	Fri 1/1/21	Sat 31/7/21																								
29	Operation of Biopile D at Zone 2 (For Zone 3-70%, 1C-40% & 1B-40%)	304 days	Sun 1/8/21	Tue 31/5/22																								
30	Decomissioning of Biopile D at Zone 2	61 days	Wed 1/6/22	Sun 31/7/22																								
31	Reinstatement of Zone 3 & 5B & Remaining works	92 days	Wed 1/6/22	Wed 31/8/22																								
32																												
33																												

Project: KTCDA_SC_7.0 Date: Mon 5/5/14	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

