

## **APPENDIX IV**

### Tentative Construction Programme of the Project

**Appendix IV Tentative Construction Programme of the Project**

Construction Activity	2015						2016						2017						2018																			
	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Installation of Hoarding around the Wetland Restoration Area (Phase A)																																						
<b>Wetland Restoration (Phase A)</b>																																						
A Construction of wetland: Reprofiling of pond			A																																			
Construction of wetland: Vegetation Planting work (no PME's involved)																																						
Construction of temporary refuge for amphibians																																						
B Vegetation clearance		B																																				
Establishment of wetland (no PME's involved)																																						
Temporary enhancement area in operation																																						
<b>Site Formation/ Preloading (Phase B)</b>																																						
C General Site Clearance						C																																
D Retaining Wall Construction (including BA14 submission for piling or soil improvement works)							D																															
E Installation of Vertical Drain							E																															
F Placement of Fill and Surcharge								F																														
Preloading (for 4 months)																																						
G Removal of Surcharge																		G																				
BA 14 Submission																																						
<b>Site Formation/ Preloading (Phase C)</b>																																						
H General Site Clearance														H																								
I Retaining Wall Construction (including BA14 submission for piling or soil improvement works)															I																							
J Installation of Vertical Drain															J																							
K Placement of Fill and Surcharge																K																						
Preloading (for 4 months)																																						
L Removal of Surcharge																						L																
BA 14 Submission																																						
<b>Site Formation/ Preloading (Phase D)</b>																																						
M General Site Clearance																						M																
N Retaining Wall Construction (including BA14 submission for piling or soil improvement works)																N																						
O Installation of Vertical Drain																O																						
P Placement of Fill and Surcharge																	P																					
Preloading (for 4 months)																																						
Q Removal of Surcharge																							Q															
BA 14 Submission																																						
V Travelling of dump trucks on haul road during wetland restoration and site formation/ preloading stage		V																																				
R Foundation (Phases B, C and D only)																		R																				
S Superstructure Construction (Phases B, C and D only)																								S														
T Construction of Underground Services and Utilities (Phases B, C and D only)																								T														
U Roadworks Construction (Phases B, C and D only)																																				U		

<b>Concurrent Construction Activities</b>		B+V	A+V	C+V	D+E+V	D+E+V	H+V	I+J+M+V	I+K+N+O+V	I+K+N+P+V	N+P+V	G+V+R+T	V+R	L+V+R	Q+V+R	S+T
<b>Duration of Concurrent Works (months)</b>		1	3	1	1	-3.5	-0.5	1	1	2	1	1.5	1.5	1.5	1.5	7.5

0.5 S+U