

Agreement No. CE 10/2014 (CE)
 Development of Anderson Road Quarry Site - Investigation, Design and Construction
Tentative Construction Programme for Quarry Exhibition Cavern Development

Construction Programme for Museum Cavern Development													
Task	2018				2019				2020				
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
1 Commencement of construction contract of main site	█												
2 Mobilization and site clearance	█	█											
3 Portal slopes excavation and stabilisation works (4 months)		█	█	█									
4 Cavern excavation and temporary installation (10 months)			█	█	█	█	█	█					
5 Permanent cavern (and adits) lining construction (5 months)							█	█	█	█			
6 Soft landscaping works (2 months)									█	█			
7 Completion of cavern construction											█		