Figure 20.2A Programme for Implementation of WENT A Landfill Extension (WLES(A))

Description	Years	200	0 2001	2002	2003	2004	2005	2006	2007	2008	2009	2010	2011	2012	2013	2014	2015	5 201	5 2017	2018	2019	2020	2021	2022	2023
Extension of Existing Landfills etc Study (CE 45/99)	2.7																								
Consultation	0.5																								
Creating Cat. C Project	0.5																								
Upgrading to Cat. B Project	0.4																								
Consultants Selection	0.6																								
WENT A Landfill Extension Feasibility Study (TIA, EIA, etc)	2.5							-																	
Garrison's Agreement	1.0					-																			
Environmental Impact Assessment Ordinance (EIAO) Procedures	0.5																								
Environmental Permit Issued	-																								
Preparation of Recommended Outline Development Plan (RODP)	2.0																								
Agreement of RODP	-																								
Preparation for Land Resumption and Clearance	2.0)																							
Resumption and Clearance Procedures	1.0								1		1														
Preparation of Tender Documents for Landfill Extension Contract	1.0								1		1														
Tendering Landfill Extension Contract	1.0																								
Initial Development Phase to Achieve Operation	1.5										(
Subsequent Development Phases for Landfill	2.5																								
Landfill Extension Operation Starts	-												♦												1
Landfill Extension Operation	7.0																1	1	1						1

Note: This programme shows the earliest date that WENT A Landfill Extension could be

opened.