

Contract No. CV/2012/07 Development at Anderson Road – Footbridge D and Associated Works Area

CONTRACT NO: CV/2012/07

DEVELOPMENT AT ANDERSON ROAD -FOOTBRIDGE D AND ASSOCIATED WORKS AREA

MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

-MAY 2015 -

CLIENTS:

Lam-Po Wing Joint Venture

PREPARED BY:

Lam Environmental Services Limited

11/F Centre Point 181-185 Gloucester Road, Wanchai, H.K.

Telephone: (852) 2882-3939 Facsimile: (852) 2882-3331 E-mail: <u>info@lamenviro.com</u> Website: <u>http://www.lamenviro.com</u>

CERTIFIED BY:

Derek Lo Environmental Team Leader

DATE:

11 June 2015



Ref.: OAPANDSNEM00_0_1483L.15

17 June 2015

By Post and Fax: 2407 8382

Engineer's Representative Ove Arup & Partners Level 5, Festival Walk 80 Tat Chee Avenue Kowloon Tong, Kowloon Hong Kong

Attention: Mr. Dennis Leung

Dear Sir/Madam,

Re: Contract No. CV/2012/07 Development at Anderson Road Footbridge D and Associated Works Area <u>Monthly EM&A Report for May 2015</u>

Reference is made to the Environmental Team's submission of the Monthly EM&A Report for May 2015 received by e-mail on 15 June 2015 for our review and comment.

We are pleased to inform you that we have no adverse comment on the captioned report.

Thank you very much for your attention and please feel free to contact the undersigned should you require further information.

Yours faithfully, For and on behalf of Ramboll Environ Hong Kong Limited

David Yeung Managing Director

c.c. Lam Attn.: Mr. Derek Lo Fax: 2882 3331 LPWJV Attn.: Mr. Tak-Leung Lo Fax: 3171 7222

Q:\Projects\OAPANDSNEM00\Corr\OAPANDSNEM00_0_1483L.15.docx



TABLE OF CONTENTS

EXE	CUTIVE	SUMMARY	3
1.	INTRO	DUCTION	5
	1.1 1.2	Scope of the Report Structure of the Report	
2.	PROJE	CT BACKGROUND	7
	2.1 2.2 2.3	Background Scope of the Project and Site Description Project Organization and Contact Personnel	7
3.	STATU	S OF REGULATORY COMPLIANCE	9
	3.1	Status of Environmental Licensing and Permitting under the Project	. 10
4.	MONIT	ORING REQUIREMENTS	.11
	4.1 4.2	Noise Monitoring Air Monitoring	
5.	MONIT	ORING RESULTS	.14
	5.1 5.2 5.3	Noise Monitoring Results Air Monitoring Results Waste Monitoring Results	. 14
6.	COMP	LIANCE AUDIT	.17
	6.1 6.2 6.3 6.4	Noise Monitoring Air Monitoring Review of the Reasons for and the Implications of Non-compliance Summary of action taken in the event of and follow-up on non-compliance	. 17 . 17
7.	ENVIR	ONMENTAL SITE AUDIT	.18
8.	COMP	LAINTS, NOTIFICATION OF SUMMONS AND PROSECUTION	.19
9.	CONCI	USION	.20



LIST OF TABLES

Table 2.1	Contact Details of Key Personnel
Table 3.1	Summary of the current status on licences and/or permits on environmental
	protection pertinent to the Project
Table 4.1	Noise Monitoring Stations
Table 4.2	Air Monitoring Station
Table 5.1	Summary of Noise Monitoring Results at NM1 and NM2
Table 5.2	Summary of Air Monitoring Results at AQM1 - 24 hr TSP Monitoring
Table 5.3	Summary of Air Monitoring Results at AQM1 - 1 hr TSP Monitoring
Table 5.4	Details of Waste Disposal for Contract no. CV/2012/07
Table 7.1	Summary of Environmental Inspections for Contract no. CV/2012/07
Table 8.1	Cumulative Statistics on Complaints
Table 8.2	Cumulative Statistics on Successful Prosecutions

LIST OF FIGURES

Figure 2.1	Project Layout
------------	----------------

- Figure 2.2 Project Organization Chart
- Figure 4.1 Locations of Environmental Monitoring Stations

LIST OF APPENDICES

- Appendix 3.1 Environmental Mitigation Implementation Schedule
- Appendix 4.1 Action and Limit Level
- Appendix 4.2 Copies of Calibration Certificates
- <u>Appendix 5.1</u> Monitoring Schedule for Reporting Month and Coming month
- <u>Appendix 5.2</u> Noise Monitoring Results and Graphical Presentations
- <u>Appendix 5.3</u> Air Quality Monitoring Results and Graphical Presentations
- Appendix 6.1 Event Action Plans
- <u>Appendix 6.2</u> Summary for Notification of Exceedance_Air and Noise
- Appendix 8.1 Complaint Log
- Appendix 9.1 Construction Programme



EXECUTIVE SUMMARY

 This is the Environmental Monitoring and Audit (EM&A) Monthly Report – May 2015 of "Development at Anderson Road – Footbridge D and Associated Works Area" (Hereafter called "this Project"). The construction works of this project was commenced on 20 July 2013. This is the 23rd month of EM&A report presenting the environmental monitoring findings and information recorded during the period of 1 May 2015 to 31 May 2015. The cut-off date of reporting is at the end of each reporting month.

Construction Activities for the Reported Period

- Construction of Tower D-A
- Construction of Cap C
- Construction of Φ 1500mm drainage pipe

Noise Monitoring

ii. Noise monitoring during daytime was conducted at the stations NM1 and NM2 on a weekly basis in the reporting month. No exceedance was recorded in the reporting month.

Air Quality Monitoring

iii. Air quality monitoring has been conducted at station AQM1. No exceedance was recorded in the reporting month.

Complaints, Notifications of Summons and Successful Prosecutions

iv. No complaint and notifications of summons or successful prosecutions were recorded in this reporting month.

Site Inspections and Audit

v. The Environmental Team (ET) conducted weekly site inspections for Contract no. CV/2012/07 in the reporting month. Major observations and recommendations made during the audit sessions were rectified by the Contractors. No non-conformance was identified during the site inspections.

Future Key Issues

- vi. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:
 - Construction of Tower D-A
 - Construction of Tower D- C



- Erection of Tower crane
- Construction of u-channel at slope
- Construction of Φ 1500 drainage pipe

Reporting Change

vii. There are no reporting changes in this Reporting Period.



1. Introduction

1.1 Scope of the Report

- 1.1.1. Lam Environmental Services Limited (LES) has been appointed to work as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme as stipulated in the EM&A Manual of the approved Environmental Impact Assessment (EIA) Report for Development of Anderson Road.
- 1.1.2. This report presents the environmental monitoring and auditing work carried out in accordance to the Section 1.4 of EM&A Manual and "*Environmental Monitoring and Audit Requirements*" under Particular Specification Section 25.
- 1.1.3. The construction works of this project was commenced on 20 July 2013. This report documents the finding of EM&A works for this Project and during the period of 1 May 2015 to 31 May 2015. The cut-off date of reporting is at the end of each reporting month.

1.2 Structure of the Report

- **Section 1** *Introduction* details the scope and structure of the report.
- Section 2 *Project Background* summarizes background and scope of the project, site description, project organization and contact details of key personnel during the reporting period.
- Section 3 Status of Regulatory Compliance summarizes the status of valid Environmental Permits / Licenses during the reporting period.
- Section 4 *Monitoring Requirements* summarizes all monitoring parameters, monitoring methodology and equipment, monitoring locations, monitoring frequency, criteria and respective event and action plan and monitoring programmes.
- Section 5 *Monitoring Results* summarizes the monitoring results obtained in the reporting period.
- Section 6 Compliance Audit summarizes the auditing of monitoring results, all exceedances environmental parameters.
- Section 7 Cumulative Construction Impact due to the Concurrent Projects summarizes the relevant cumulative construction impact due to the concurrent



activities of the concurrent Projects.

- Section 8 Site Inspection summarizes the findings of weekly site inspections undertaken within the reporting period, with a review of any relevant follow-up actions within the reporting period.
- Section 9 Complaints, Notification of summons and Prosecution summarizes the cumulative statistics on complaints, notification of summons and prosecution
- Section 10 Conclusion



2. Project Background

2.1 Background

- 2.1.1. The main objective of the project "Development at Anderson Road Footbridge D and Associated Works Area" (Hereafter called "this Project") is to construct a footbridge, Footbridge D, and associated lift towers across Shun On Road between the existing Shun Tin Estate and the future development platform.
- 2.1.2. For this project, Tin Wan House (NM1) and Ning Po No.2 College (NM2 and AQM1) are the designated monitoring station during the construction period. Owing to this contract is under the master project and on the other hand, the construction area is vicinity to the monitoring station (On Yat House) ID2 and (Sau Nga House) ID3 of the master project, so that the baseline noise and air quality monitoring will adopt the baseline data from those stations instead of conducting baseline monitoring. All the baseline data are referred to the baseline report from the public domain web site (www.anderson-road.com/main.htm).
- 2.1.3. The construction works of this project was commenced on 20 July 2013. During the construction phase of the project, air quality (dust) and noise impacts from the development site itself and the adjacent Anderson Road Quarry and other nearby construction sites are identified as the major environmental issues of concern. Besides, waste management is also identified in the EIA study as another environmental issue during the construction phase of the project that requires mitigation measures.

2.2 Scope of the Project and Site Description

- 2.2.1. The Project is located mainly near Shun Tin Estate and Ning Po No.2 College, as shown in *Figure 2.1.*
- 2.2.2. The scope of the Project comprises:
 - Construction of footbridge and associated lift towers between Shun On Road and future platform at +152mPD and across Shun On Road. In Conjunction with these footbridge works are the associated furniture, drainage system, irrigation system and traffic signs.
 - Construction of drainage system for diversion of an existing stream on the slope adjoining Footbridge D.
 - Site formation and associated slope works for Footbridge D adjacent to Shun On Road.



2.3 **Project Organization and Contact Personnel**

- 2.3.1. Civil Engineering and Development Department is the overall project controllers for this project. For the construction phase of the Project, Project Engineer, Contractor(s), Environmental Team and Independent Environmental Checker are appointed to manage and control environmental issues.
- 2.3.2. The proposed project organization and lines of communication with respect to environmental protection works are shown in *Figure 2.2.* Key personnel and contact particulars are summarized in *Table 2.1*.

Party	Role	Post	Name	Contact	Contact
				No.	Fax
Ove Arup	Engineer	Chief	Dennis	2407 0300	2407
		Resident	Leung		8382
		Engineer			
		Resident	Heidi Fung	3656 3000	3656
		Engineer			1000
Lam-Po Wing	Contractor	Project	K.C. Wong	2318 0281	3171
Joint Venture	under	Manager			7222
	Contract no. CV/2012/07	Site Agent	T.L. Lo	2318 0281	
		Safety Officer	K.W. Lau	2318 0281	
		Environment	K.I. Ip	2318 0281	
		al Officer			
ENVIRON	Independent	Independent	Mr. David	3465 2888	3465
Hong Kong	Environment	Environment	Yeung		2899
Limited	al Checker	al Checker			
	(IEC)	(IEC)			
Lam	Environment	Environment	Mr. Derek Lo	2882 3939	2882
Environmenta	al Team (ET)	al Team			3331
I Services		Leader (ETL)			
Limited					

Table 2.1 Contact Details of Key Personnel

8



- 2.3.3. For Contract no. CV/2012/07, the principal work activities in this reporting month included:
 - Construction of Tower D-A
 - Construction of Cap C
 - Construction of Φ 1500mm drainage pipe
- 2.3.4. In coming reporting month, the principal work activities of individual contracts are anticipated as follows:
 - Construction of Tower D-A
 - Construction of Tower D- C
 - Erection of Tower crane
 - Construction of u-channel at slope
 - Construction of Φ 1500 drainage pipe



3. Status of Regulatory Compliance

3.1 Status of Environmental Licensing and Permitting under the Project

3.1.1. A summary of the current status on licences and/or permits on environmental protection pertinent to the Project is shown in *Table 3.1*.

Table 3.1 Summary of the current status on licences and/or permits on environmentalprotection pertinent to the Project

Permits and/or Licences	Reference No.	Issued Date	Valid Period/ Expiry Date	Status
Discharge Licence	WT00015447-20 13	27 March 2013	31 March 2018	Valid
Billing Account under Waste Disposal Ordinance	7017083	15 March 2013	N/A	Valid
The Air Pollution Control (Construction Dust) Regulation	355705	14 February 2013	N/A	Valid
Form A – Application for Water Pollution Control Licence	355706	14 February 2013	N/A	Valid
Application for Registration as a Chemical Waste Producer	WPN5213-292-L 2825-01	28 November 2013	N/A	Valid



4. Monitoring Requirements

4.1 Noise Monitoring

NOISE MONITORING STATIONS

4.1.1. The noise monitoring has been undertaken at the designated locations Tin Wan House (NM1) and Ning Po No.2 College (NM2). The detailed information of monitoring stations for the Project are listed and shown in *Table 4.1* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Table 4.1 Noise Monitoring Stations

Station ID	Monitoring Location
NM1	G/F of Tin Wan House
NM2	G/F of Ning Po No.2 College

NOISE MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.1.2. The construction noise level shall be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}). L_{eq (30 minutes)} shall be used as the monitoring parameter for the time period between 0700 and 1900 hours on normal weekdays. For all other time periods, L_{eq (5 minutes)} shall be employed for comparison with the Noise Control Ordinance (NCO) criteria. Supplementary information for data auditing, statistical results such as L10 and L90 shall also be obtained for reference.
- 4.1.3. Noise monitoring shall be carried out at all the designated monitoring stations. The monitoring frequency shall depend on the scale of the construction activities. The following is an initial guide on the regular monitoring frequency for each station on a weekly basis when noise generating activities are underway:
 - one set of measurements between 0700 and 1900 hours on normal weekdays.
- 4.1.4. If construction works are extended to include works during the hours of 1900 0700 as well as public holidays and Sundays, additional weekly impact monitoring shall be carried out during respective restricted hours periods. Applicable permits under NCO shall be obtained by the Contractor.

MONITORING EQUIPMENT

4.1.5. As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound



pressure level at a known frequency. Measurements may be accepted as valid only if the calibration level from before and after the noise measurement agree to within 1.0 dB.

4.1.6. Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.

4.2 Air Monitoring

AIR QUALITY MONITORING STATIONS

4.2.1. The air monitoring has been conducted at the designated location Ning Po No.2 College (AQM1). The air monitoring stations for the Project are listed and shown in *Table 4.2* and *Figure 4.1*. *Appendix 4.1* shows the established Action/Limit Levels for the monitoring works.

Table 4.2 Air Monitoring Station

Station ID	Monitoring Location
AQM1	Roof Top of Ning Po No.2 College

AIR MONITORING PARAMETERS, FREQUENCY AND DURATION

- 4.2.2. One-hour and 24-hour TSP levels should be measured to indicate the impacts of construction dust on air quality. The 24-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.
- 4.2.3. All relevant data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and any other local atmospheric factors affecting or affected by site conditions, etc., shall be recorded down in detail.
- 4.2.4. For regular impact monitoring, the sampling frequency of at least once in every six-days, shall be strictly observed at all the monitoring stations for 24-hour TSP monitoring. For 1-hour TSP monitoring, the sampling frequency of at least three times in every six-days should be undertaken when the highest dust impact occurs.

SAMPLING PROCEDURE AND MONITORING EQUIPMENT

- 4.2.5. High volume samplers (HVSs) in compliance with the following specifications shall be used for carrying out the 1-hour and 24-hour TSP monitoring:
 - 0.6 1.7 m³ per minute adjustable flow range;
 - equipped with a timing / control device with +/- 5 minutes accuracy for 24 hours operation;
 - installed with elapsed-time meter with +/- 2 minutes accuracy for 24 hours operation;



- capable of providing a minimum exposed area of 406 cm²;
- flow control accuracy: +/- 2.5% deviation over 24-hour sampling period;
- equipped with a shelter to protect the filter and sampler;
- incorporated with an electronic mass flow rate controller or other equivalent devices;
- equipped with a flow recorder for continuous monitoring;
- provided with a peaked roof inlet;
- incorporated with a manometer;
- able to hold and seal the filter paper to the sampler housing at horizontal position;
- easily changeable filter; and
- capable of operating continuously for a 24-hour period.
- 4.2.6. Initial calibration of dust monitoring equipment shall be conducted upon installation and thereafter at bi-monthly intervals. The transfer standard shall be traceable to the internationally recognized primary standard and be calibrated annually. The calibration data shall be properly documented for future reference by concerned parties such as the IEC. All the data should be converted into standard temperature and pressure equivalents.

LABORATORY MEASUREMENT / ANALYSIS

- 4.2.7. A clean laboratory with constant temperature and humidity control, and equipped with necessary measuring and conditioning instruments to handle the dust samples collected, shall be available for sample analysis, and equipment calibration and maintenance. The laboratory should be HOKLAS accredited.
- 4.2.8. If a site laboratory is set up or a non-HOKLAS accredited laboratory is retained for analysis, laboratory equipment shall be provided by the ER in consultation with the IC(E). Measurement performed by the laboratory shall be demonstrated to the satisfaction of the ER and the IC(E). The IC(E) shall conduct regular audit to the measurement performed by the laboratory to ensure the accuracy of measurement results. The ET leader shall provide the ER with one copy of the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), and Appendix B for his reference.
- 4.2.9. Filter paper of size 8" x 10" shall be labelled before sampling. It shall be a clean filter paper with no pinholes, and shall be conditioned in a humidity-controlled chamber for over 24-hours and be pre-weighed before use for the sampling.
- 4.2.10. After sampling, the filter paper loaded with dust shall be kept in a clean and tightly sealed plastic bag. The filter paper shall then be returned to the laboratory for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with readout down to 0.1 mg. The balance shall be regularly calibrated against a traceable standard.
- 4.2.11. All the collected samples shall be kept in a good condition for 6 months prior to disposal.



5. Monitoring Results

- 5.0.1. The environmental monitoring will be implemented based on the sensitive receivers which would be mostly affected. Overall layout showing the work area, latest status of work commencement and monitoring stations are shown in *Figure 2.1* and *Figure 4.1*.
- 5.0.2. The environment monitoring schedules for reporting month and coming month are presented in *Appendix 5.1*.

5.1 Noise Monitoring Results

5.1.1. The noise monitoring results for Contract no. CV/2012/07 are summarized in *Table 5.1* below:

Date	Time	Location	Leq (dB)
6 May 15	9:10	NM1	61.4
6-May-15	10:00	NM2	62.4
12 May 15	13:50	NM1	64.1
12-May-15	15:00	NM2	61.2
10 May 15	13:40	NM1	61.2
18-May-15	14:45	NM2	61.3
20 May 15	9:00	NM1	61.3
29-May-15	10:12	NM2	62.2
	Limit Level		65 / 70 /75*

 Table 5.1
 Summary of Noise Monitoring Results at NM1 and NM2

Note :

- 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.
- 5.1.2. Day time period noise monitoring was conducted at the Tin Wan House (NM1) and Ning Po No.2 College (NM2).
- 5.1.3. Noise monitoring results measured in this reporting period are reviewed and summarized. No exceedance was recorded in reporting month. Details of noise monitoring results and graphical presentation can be referred in <u>Appendix 5.2</u>.

5.2 Air Monitoring Results

5.2.1. The air monitoring results are summarized in *Table 5.2* and *Table 5.3* below. No exceedance was recorded in the reporting month.

Table 5.2 Summary of Air Monitoring Results at AQM1 - 24 hr TSP Monitoring



Lam Environmental Services Limited

Date	Time	TSP Level, (μg /m³)
5-May-15	8:00	31
11-May-15	8:00	33
16-May-15	8:00	38
22-May-15	8:00	35
28-May-15	8:00	41
Actio	on Level	200
Limi	t Level:	260

Table 5.3 Summary of Air Monitoring Results at AQM1 - 1 hr TSP Monitoring

Date	Time	TSP Level, (µg /m ³)
6-May-15	8:31	36
6-May-15	9:40	26
6-May-15	10:50	24
12-May-15	8:15	37
12-May-15	9:25	54
12-May-15	10:35	76
18-May-15	8:20	36
18-May-15	9:30	171
18-May-15	10:40	176
23-May-15	9:00	30
23-May-15	10:14	45
23-May-15	13:00	25
29-May-15	8:40	41
29-May-15	9:50	42
29-May-15	11:00	45
Action	Level	197
Limit Level:		500

5.2.2. Air monitoring results measured in this reporting period are reviewed and summarized. No exceedance was recorded in reporting month. Details of air monitoring results can be referred in <u>Appendix 5.3.</u>



5.3 Waste Monitoring Results

5.3.1. Inert and non-inert C&D waste were disposed of in this reporting month. Details of the waste flow table are summarized in *Table 5.4.*

Table 5.4 Details of Waste Disposal for Contract no. CV/2012/07

Waste Type	Quantity this month	Cumulative Quantity-to-Date	Disposal / Dumping Grounds
Inert C&D materials disposed, m ³	0.0310	8.37663	TKO137
Inert C&D materials recycled, m ³	0	0	N/A
Non-inert C&D materials disposed, m ³	0	0	N/A
Non-inert C&D materials recycled, kg	0	0	N/A
Chemical waste disposed, kg	0	0	N/A
General refuse,m ³	0.0025	0.01846	NENT

Remark: Cumulative Quantity-to-Date of Inert C&D materials disposed was updated by contractor



6. Compliance Audit

6.0.1. The Event Action Plan for construction noise, air quality and water quality are presented in <u>Appendix 6.1.</u>

6.1 Noise Monitoring

6.1.1. No exceedance was recorded in the reporting month.

6.2 Air Monitoring

6.2.1. No exceedance was recorded in the TSP monitoring in the reporting month.

6.3 Review of the Reasons for and the Implications of Non-compliance

6.3.1. There was no non-compliance from the site audits in the reporting period. The observations and recommendations made in each individual site audit session were presented in Section 8.

6.4 Summary of action taken in the event of and follow-up on non-compliance

6.4.1. There was no particular action taken since no project-related non-compliance was recorded from the site audits and environmental monitoring in the reporting period.



7. Environmental Site Audit

7.0.1. According to EM&A Manual stipulation, the regular weekly sit inspections on 5, 12, 19 and 26 May 2015 were carried out by ET, IEC, the Contractor and ARUP for Contracts no. CV/2012/07 to ensure the environmental performance. Observations and findings are summarized in *Table 7.1*.

Table 7.1 Summary of Environmental Inspections for Contract no. CV/2012/07	
--	--

Date	Observations	Follow-Up
5 May-2015	Oil leakage was observed and oil stain should	The finding was rectified
	be cleaned as chemical waste(Portion C2)	during inspection on 19 May
		2015
12-May-2015	Obs.1	The finding was rectified
	Oil leakage was observed, contractor was	during inspection on 19 May
	reminded to clean it as chemical waste and	2015
	prevent leakage	
	R.1	
	Chemical containers should be properly stored	
	preventing leakage.	
19- May-2015	Contractor was reminded to cover the stockpile	The finding was rectified
	entirely with impervious sheeting (Portion C3)	during inspection on 26 April
		2015
26- May-2015	Obs1: Broken of water barrier was observed,	The finding was rectified
	contractor was reminded to replace the broken	during inspection on 3 May
	water barrier and cover it properly.	2015
	Obs2:General refuse was observed	
	accumulated, contractor was reminded to	
	clean more frequently(Portion C2)	



8. Complaints, Notification of Summons and Prosecution

- 8.0.1. No complaint and notification of summons or successful prosecutions were recorded in this reporting month.
- 8.0.2. The details of cumulative complaint log and updated summary of complaints are presented in *Appendix 8.1*.
- 8.0.3. Cumulative statistic on complaints and successful prosecutions are summarized in *Table 8.1* and *Table 8.2* respectively.

Table 8.1 Cumulative Statistics on Complaints

Reporting Period	No. of Complaints
May 2015	0
Project-to-Date	1

Table 8.2 Cumulative Statistics on Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Successful Prosecutions this month (Offence Date)	Cumulative No. Project-to-Date
Air	-	0	0
Noise	-	0	0
Waste	-	0	0
Total	-	0	0




9. Conclusion

- 9.0.1. The EM&A programme was carried out in accordance with the EM&A Manual requirements, minor alterations to the programme proposed were made in response to changing circumstances.
- 9.0.2. No construction air and noise monitoring results that triggered the Limit Level was recorded. No complaint of air and noise were received by the ARUP and the contractor. Furthermore, no notification of summons or successful prosecution was received in this reporting month.
- 9.0.3. Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants and installation of temporary noise barrier at the construction noise predominate area should be fully implemented as accordance with the EM&A requirement. Moreover, pay attention should be the potential construction dust impact since the construction site located nearby residential area of Shun Tin Estate. It is reminded that mitigation measures for dust should be properly implemented.



Figure 2.1

Project Layout



NOTES:

- 1. This drawing shall be read in conjunction with Drawing 24711/1052.
- 2. The location of fencing and hoarding is indicative only. The exact location is approved on site by Engineer.
- 3. For Detail of Access gate refer to CEDD Standard Drawing No. C1007.
- 4. Dimensions Are in Meters Unless Otherwise Shown.
- 5. The surface water inside Portion C3 will be collected by a pump pit and pump into water settlement tank for recycle purpose. In case the water inside the settlement tank is overflow, a @75 pipe will discharge the overflow water into existing 300U on slope toe.

Legend

 Proposed Chain Link Fence
 Proposed Safety Fence (Type A)
 Proposed Hoarding (Type I)
 Site Boundary

ALE	1:500 @ A3	DATE	30 Sept. 20	13
ЕСК	HUNG	DRAWN	Bobby	
		DRAWING N	o .	REV
з мо.	CV/2012/07		SK011	I






Figure 2.2

Project Organization Chart



Project Organization Chart







Figure 4.1

Locations of Environmental Monitoring Stations





Appendix 3.1

Environmental Mitigation Implementation Schedule



Environmental Mitigation Implementation Schedule

Implementation Schedule for Construction Dust Control

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location (duration/ completion of	Funding Agent	Implementation Agent	Impleme Stages**		Relevant Legislation & Guidelines
			measures)			D	С	
S2.7	S1, S2.8	Site Practice • Mean vehicle speed of haulage trucks at 10 km/hr. • Twice daily watering of all open site areas. • Regular watering (once every 1 hour) of all site roads and access roads with frequent truck movement. • Tarpaulin covering of all dusty vehicle loads transported to, form and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site, combined with cleaning of public roads where necessary. • Suitable side and tailboards on haulage vehicles. • Watering of temporary stockpiles. Blasting • Use of select aggregate and fines to stem the charge with drill holes and watering of blast face. • Use of vaccum extraction drilling methods. • Carefully sequenced blasting. Crushing • Fabric filters installed for the crushing plant. • Water sprays on the crusher. Loading and Unloading Points, and conyeyor Belt System • Water sprays at all fixed loading and unloading points (at the crusher and conyey belts). • The loading point at the crusher is enclosed with dust curtains	All Construction sites (late 2007 to 2016)	CEDD	Lam – Po Wing JV	D V	C V	TM on EIA Process, APCO, Air Pollution Control (Construction Dust) Regulation
		, , , , , , , , , , , , , , , , , , ,						

* All recommendations and requirements are summarized from approved EIA resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project,

** D=Design, C=Construction



Implementation Schedule for Construction Noise Control	
--	--

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location (duration/ completion of	Funding Agent	Implementation Agent	Impleme Stages**		Relevant Legislation & Guidelines
			measures)			D	С	
S3.7	S1, S3.7	 Site Formation Silenced powered mechanical equipment (PME) for most equipment5 (including drill rig, backhoe, dump truck, breaker and crane) and the decrease of percentage on time usage of drill rig among the Central Area form 50% to 40% is prosed. Temporary movable noise barrier shall be used to shield the noise emanating from the drilling rig in order to provide adequate shielding for the affected NSRs. 	All Construction sites (late 2007 to 2016)	CEDD	Lam – Po Wing JV	J	J	TM on EIA Process, NCO, TM on Noise from Construction Work other than Percussive Pilling, ProPECC Note PN2/93

* All recommendations and requirements are summarized from approved EIA resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project, ** D=Design, C=Construction

D-Design, C-Construction



Implementation Schedule for Water Quality Contro)
--	---

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location (duration/ completion of	Funding Agent	Implementation Agent	Impleme Stages**		Relevant Legislation & Guidelines
			measures)			D	С	
S6.4	S1	 Construction Phase All active working areas should be bounded to retain storm water with sufficient retention time to ensure that suspended solids are not discharged from the site in concentrations above those specified in the TM for the Victor Harbour (Phase I) WCZ. All fuel storage areas should be bounded with drainage directed to an oil interceptor. Separate treatment facilities may be required for effluent from site offices, toilets (unless chemical toilets are used) and canteens. Discharged wastewater from the construction sites to surface water and /or public drainage systems should be controlled through licensing. Discharges should follow fully the terms and conditions in the licences. Relevant practice for dealing with various typr of construction discharges provided in EPD's ProPECC Note 1/94 should be adopted. 	All Construction sites (late 2007 to 2016)	CEDD	Lam – Po Wing JV	J	J	TM on EIA Process, WPCO, ProPECC Note PN 1/94

* All recommendations and requirements are summarized from approved EIA resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project,

** D=Design, C=Construction



Implementation Schedule for Construction Waste Management	
---	--

EIA Ref.	EM&A Log Ref.	Environmental Protection Measures	Location (duration/ completion of	Funding Agent	Implementation Agent	Implementation Stages**		Relevant Legislation & Guidelines
			measures)			D	С	
S8.4	S1,S4	 Waste Disposal Different types of wastes should be segregated, stored, transported and disposed of proper practice of waste management. Sorting of wastes should be done on-site. Different types of wastes should be segregated and stored in different stockpiles, containers or skips to enhance recycling of materials and proper disposal of wastes. Excavated spoil should be used as much as possible to minimize off-site fill material requirements and disposal of spoil. During road transportation of excavated spoil, vehicles should be covered to avoid dust impact. Wheel washing facilities should be installed at all site exits together with regular qatering of the site access roads. Chemical waste should be recycled on-site or removed by licenced companies. It should be handled according to the Code of practice on the packaging, Labelling and Storage of Chemical Wastes. When off-site disposal is required, it should be collected and delivered by licenced contractors to Tsing Yi Chemical Waste (General) Regulation. Necessary mitigation measures should be adopted to prevent the uncontrolled disposal of chemical and hazardous waste into air, soil, surface waters and ground waters. 	All Construction sites (late 2007 to 2016)	CEDD	Lam – Po Wing JV	J	J	TM on EIA Process, WDO, DGO, Waste Disposal (Chemical Waste) (General) Regulation



Waste Storage			
 Chemical material storage areas should be bounded, constructed of impervious materials, and have the capacity to contain 120 percent of the total volume of the containers. Indoor storage areas must have sufficient ventilation to prevent the build-up of fumes, and must be capable of evacuating the space in the event of an accidental release. Outdoor storage areas must be covered with a canopy or contain provisions for the safe removal of rainwater. In both cases, storage areas must not be connected to the foul or stormwater sewer system. 			
 Dangerous materials as defined under the DGO, including fuel, oil and lubricants, should be stored and properly labeled on site in accordance with the requirements in the DGO. If transportation of hazardous materials is necessary, hazardous materials, chemical wastes and fuel should be packed or stored in containers or vessels of suitable design and construction to prevent leakage, spillage or escape. 			
 Human waste should be discharged into septic tanks provided by the contractors and removed regularly by a hygiene services company. Refuse containers such as open skips should be provided at every work site for use by the workforce; On-site refuse collection points must also be provided. 			

* All recommendations and requirements are summarized from approved EIA resulted during the course of EIA Process, including ACE and/or accepted public comment to the proposed project,

** D=Design, C=Construction



Appendix 4.1

Action and Limit Level



Action and Limit Level

Action and Limit Level for Noise Monitoring

Time Period	Action Level	Limit Level
07:00 – 19:00 hours on normal weekdays	When one documented complaint is received.	75 dB(A)/ 70 dB(A)/ 65 db(A) ^{Note 1}

Note 1:

- 70dB(A) and 65 dB(A) for schools during normal teaching periods and school examination periods, respectively.

- If works are to be carried out during the restricted hours, the conditions stipulated in the Construction Noise Permit (CNP) issued by the Noise Control Authority have to be followed.

Action and Limit Level for Air Monitoring

Monitoring Location	1-hour TSP Level in μ g/m ³		24-hour TSP Level in μ g/m ³		
	Action Level	Limit Level	Action Level	Limit Level	
AQM1	197	500	200	260	



Appendix 4.2

Copies of Calibration Certificates



综合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD. G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	15CA0312 03		Pag	e 1	of	2
Item tested		TIL	-			
Description:	Sound Level Mete	r (Type 1)	Microphone			
Manufacturer:	CESVA Instrumen		CESVA			
Type/Model No.:	SC-20e		C-130			
Serial/Equipment No.:	T217501		12624			
Adaptors used:						
Item submitted by						
Customer Name:	Pilot Testing Limit	ed				
Address of Customer:	-					
Request No.:	4.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1					
Date of receipt:	12-Mar-2015					
Date of test:	13-Mar-2015					
Reference equipment	used in the calib	ration				
Description:	Model:	Serial No.	Expiry Date		Tracea	ble to:
Multi function sound calibrator	B&K 4226	2288444	20-Jun-2015		CIGISM	EC
Signal generator	DS 360	33873	09-Apr-2015		CEPRE	
Signal generator	DS 360	61227	09-Apr-2015		CEPRE	
Ambient conditions						
Temperature:	21 ± 1 °C					
Relative humidity:	60 ± 10 %					
Air pressure:	1010 ± 5 hPa					

Test specifications

- 1, The Sound Level Meter has been calibrated in accordance with the requirements as specified in BS 7580: Part 1: 1997 and the lab calibration procedure SMTP004-CA-152.
- 2, The electrical tests were performed using an electrical signal substituted for the microphone which was removed and replaced by an equivalent capacitance within a tolerance of ±20%.
- 3, The acoustic calibration was performed using an B&K 4226 sound calibrator and corrections was applied for the difference between the free-field and pressure responsess of the Sound Level Meter.

Test results

This is to certify that the Sound Level Meter conforms to BS 7580: Part 1: 1997 for the conditions under which the test was performed.

Details of the performed measurements are presented on page 2 of this certificate.

Actual Measurement data are documented on worksheets.

Approved Signatory:

Huang Jian Min/Feng Jun Qi

13-Mar-2015 Company Chop:



Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

Date:

© Soils & Materials Engineering Co., Ltd.

Form No CARP152-1/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com





CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

15CA0312 03

Page 2 of 2

1, Electrical Tests

The electrical tests were perfomed using an equivalent capacitance substituted for the microphone. The results are given in below with test status and the estimated uncertainties. The "Pass" means the result of the test is inside the tolerances stated in the test specifications. The "-" means the result of test is outside these tolerances.

Test:	Subtest:	Status:	Expanded Uncertanity (dB)	Coverage Factor
Self-generated noise	A	Pass	0.3	
	С	Pass	0.8	2.1
	Lin	N/A	N/A	
Linearity range for Leg	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
	Reference SPL on all other ranges	Pass	0.3	
	2 dB below upper limit of each range	Pass	0.3	
	2 dB above lower limit of each range	Pass	0.3	
Linearity range for SPL	At reference range , Step 5 dB at 4 kHz	Pass	0.3	
Frequency weightings	A	Pass	0.3	
	С	Pass	0.3	
	Lin	N/A	N/A	
Time weightings	Single Burst Fast	Pass	0.3	
	Single Burst Slow	Pass	0.3	
Peak response	Single 100µs rectangular pulse	Pass	0.3	
R.M.S. accuracy	Crest factor of 3	Pass	0.3	
Time weighting I	Single burst 5 ms at 2000 Hz	N/A	N/A	
	Repeated at frequency of 100 Hz	N/A	N/A	
Time averaging	1 ms burst duty factor 1/10 ³ at 4kHz	Pass	0.3	
00	1 ms burst duty factor 1/10 ⁴ at 4kHz	Pass	0.3	
Pulse range	Single burst 10 ms at 4 kHz	Pass	0.4	
Sound exposure level	Single burst 10 ms at 4 kHz	Pass	0.4	
Overload indication	SPL	Pass	0.3	
and the second second	Leq	Pass	0.4	

2, Acoustic tests

The complete sound level meter was calibrated on the reference range using a B&K 4226 acoustic calibrator with 1000Hz and SPL 94 dB. The sensitivity of the sound level meter was adjusted. The test result at 125 Hz and 8000 Hz are given in below with test status and the estimated uncertainties.

Test:	Subtest	Status	Expanded Uncertanity (dB)	Coverage Factor
Acoustic response	Weighting A at 125 Hz	Pass	0.3	
	Weighting A at 8000 Hz	Pass	0.5	

3, Response to associated sound calibrator

N/A

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co. Ltd.

Form No CARP152-2/Issue 1/Rev C/01/02/2007

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黄竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



A CIGIS GROUP COMPANY

Test Data for So	und Level M	eter				Page 1 of 5
Sound level me	eter type:	SC-20e	Serial No.	T217501	Date	13-Mar-2015
Microphone	type:	C-130	Serial No.	12624		
					Report	: 15CA0312 03

SELF GENERATED NOISE TEST

The noise test is performed in the most sensitive range of the SLM with the microphone replaced by an equivalent impedance.

Noise level in A weighting	17.3	dB
Noise level in C weighting	21.6	dB

LINEARITY TEST

The linearity is tested relative to the reference sound pressure level using a continuous sinusoidal signal of frequency 4 kHz. The measurement is made on the reference range for indications at 5 dB intervals starting from the 94 dB reference sound pressure level. And until within 5 dB of the upper and lower limits of the reference range, the measurements shall be made at 1 dB intervals.(SLM set to LEQ/SPL)

Reference/Expected level	Actual	level	Tolerance	Devia	ition
Reference/Expected level	non-integrated	integrated		non-integrated	integrated
dB	dB	dB	+/- dB	dB	dB
94.0	94.0	94.0	0.7	0.0	0.0
99.0	99.0	99.0	0.7	0.0	0.0
104.0	104.0	104.0	0.7	0.0	0.0
109.0	109.0	109.0	0.7	0.0	0.0
114.0	114.0	114.0	0.7	0.0	0.0
119.0	119.0	119.0	0.7	0.0	0.0
124.0	124.0	124.0	0.7	0.0	0.0
125.0	125.0	125.0	0.7	0.0	0.0
126.0	126.0	126.0	0.7	0.0	0.0
127.0	127.0	127.0	0.7	0.0	0.0
128.0	127.9	127.9	0.7	-0.1	-0.1
129.0	128.9	128.9	0.7	-0.1	-0.1
130.0	129.9	129.9	0.7	-0.1	-0.1
89.0	89.0	89.0	0.7	0.0	0.0
84.0	84.0	84.0	0.7	0.0	0.0
79.0	79.0	79.0	0.7	0.0	0.0
74.0	74.0	74.0	0.7	0.0	0.0
69.0	69.0	69.0	0.7	0.0	0.0
64.0	64.0	64.0	0.7	0.0	0.0
59.0	59.0	59.0	0.7	0.0	0.0
54.0	53.9	53.9	0.7	-0.1	-0.1
49.0	48.9	48.9	0.7	-0.1	-0.1
44.0	43.9	43.9	0.7	-0.1	-0.1
39.0	38.9	38.9	0.7	-0.1	-0.1
34.0	33.9	33.9	0.7	-0.1	-0.1

(c)Soils Materials Eng. Co., Ltd.

Form No. CAWS 152/Issue 1/Rev. B/01/02/2007



Test Data for Sound Level Meter

綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533

A CIGIS GROUP COMPANY

Page 2 of 5

Sound level me		SC-20e		Serial No.	T217501	Date	13-Mar-2015
Microphone	type:	C-130		Serial No.	12624	Report	: 15CA0312 03
33.0		33.0	33.0	0.7		0.0	0.0
32.0		32.1	32.1	0.7		0.1	0.1
31.0		31.1	31.1	0.7		0.1	0.1
30.0		30.1	30.1	0.7		0.1	0.1

Measurements for an indication of the reference SPL on all other ranges which include it

Other ranges	Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
30-130	94.0	94.0	0.7	0.0

Measurements on all level ranges for indications 2 dB below the upper limit and 2 dB above the lower limit

Ranges	Reference/Expected level	Actual level	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
20 120	32.0	32.1	0.7	0.1
30-130	128.0	127.9	0.7	-0.1

FREQUENCY WEIGHTING TEST

The frequency response of the weighting netwoks are tested at octave intervals over the frequency ranges 31.5 Hz to 12500 Hz. The signal level at 1000 Hz is set to give an indication of the reference SPL. Frequency weighting A:

Frequency	Ref. level	Expected level	Actual level	Tolerar	nce(dB)	Deviation
Hz	dB	dB	dB	+	-	dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	54.6	54.4	1.5	1.5	-0.2
63.1	94.0	67.8	67.7	1.5	1.5	-0.1
125.9	94.0	77.9	77.8	1.0	1.0	-0.1
251.2	94.0	85.4	85.3	1.0	1.0	-0.1
501.2	94.0	90.8	90.7	1.0	1.0	-0.1
1995.0	94.0	95.2	95.2	1.0	1.0	0.0
3981.0	94.0	95.0	95.0	1.0	1.0	0.0
7943.0	94.0	92.9	92.8	1.5	3.0	-0.1
12590.0	94.0	89.7	87.8	3.0	6.0	-1.9
Frequency weigh	ting C:					
Frequency	Ref. level	Expected level	Actual level	Tolera	nce(dB)	Deviation
Hz	dB	dB	dB	+		dB
1000.0	94.0	94.0	94.0	0.0	0.0	0.0
31.6	94.0	91.0	90.9	1.5	1.5	-0.1
63.1	94.0	93.2	93.0	1.5	1.5	-0.2
125.9	94.0	93.8	93.7	1.0	1.0	-0.1
251.2	94.0	94.0	93.9	1.0	1.0	-0.1

(c)Soils Materials Eng. Co., Ltd.

Form No. CAWS 152/Issue L/Rev. B/01/02/2007



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@clgismec.com Website: www.cigismec.com

Tel : (852) 2873 6860 Fax : (852) 2555 7533 A CIGIS GROUP COMPANY

D 2 CE

Sound level me	eter type:	SC-20e		Serial No.	T21	7501	Date	13-Mar-2015
Microphone	type:	C-130		Serial No.	126	24	and the last	
							Report:	15CA0312 03
501.2	94.0		94.0	94.0	1.0	1.0	0.0	
1995.0	94.0		93.8	93.8	1.0	1.0	0.0	
3981.0	94.0		93.2	93.2	1.0	1.0	0.0	
7943.0	94.0		91.0	90.9	1.5	3.0	-0.1	
12590.0	94.0		87.8	85.8	3.0	6.0	-2.0	

TIME WEIGHTING FAST TEST

Time weighting F is tested on the reference range with a single sinusoidal burst of duration 200 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A, Maximum hold)

internatio orginario contantacao.	(rain noraj			
Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
dB	dB	dB	+	-	dB
86.0	85.0	85.0	1.0	1.0	0.0

TIME WEIGHTING SLOW TEST

Time weighting S is tested on the reference range with a single sinusoidal burst of duration 500 ms at a frequency 2000 Hz and an amplitude which produces an indication 4 dB below the upper limit of the primary indicator range when the signal is continuous. (Weight A. Maximum hold)

inter and engineer to contained act.	(
Ref. level	Expected level	Actual level	Tolerance(dB)		Deviation
dB	dB	dB	+		dB
86.0	81.9	81.9	1.0	1.0	0.0

PEAK RESPONSE TEST

The onset time of the peak detector is tested on the reference range by comparing the response to a 100 us rectangular test pulse with the response to a 10 ms reference pulse of the same amplitude. The amplitude of the 10 ms reference pulse is such as to produce an indication 1 dB below the upper limit of the primary indicator range. Positive polarities: (Weighting C, set the generator signal to single, Lcpmax)

Def lavel		D 100	Telereneo	Deviation
Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
89.0	89.0	88.5	2.0	-0.5
Negative polarities:				
Ref. level	Response to 10 ms	Response to 100 us	Tolerance	Deviation
dB	dB	dB	+/- dB	dB
89.0	89.0	88.5	2.0	-0.5

RMS ACCURACY TEST

The RMS detector accuracy is tested on the reference range for a crest factor of 3.

Test frequency Amplitude: Burst repetition		2000 Hz 2 dB below the up 40 Hz	per limit of the primar	y indicator range.	
Tone burst sign		11 cycles of a sine	e wave of frequency 2	000 Hz. (Se	t to INT)
	Ref. Level	Expected level	Tone burst signal	Tolerance	Deviation
Time wighting	dB	dB	indication(dB)	+/- dB	dB
Slow	88.0+6.6	88.0	88.0	0.5	0.0



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黄竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com

Fax : (852) 2555 7533

A CIGIS GROUP COMPANY

Test Data for So	und Level Me	eter				Page 4 of 5
Sound level m	eter type:	SC-20e	Serial No.	T217501	Date	13-Mar-2015
Microphone	type:	C-130	Serial No.	12624		
					Report	:: 15CA0312 03

TIME AVERAGING TEST

Frequency of tone burst:

This test compares the SLM reading for continuous sine signals with readings obtained from a sine tone burst sequence having the same RMS level. The test level is 30 dB below the upper limit of the linearity range and repeated for Type 1 SLM with 40 dB below the upper limit of the linearity.

ration of tone burst:	1 ms					
Repetition Time	Level of tone burst	Expected Leq	Actual Leq	Tolerance	Deviation	Remarks
msec	dB	dB	dB	+/- dB	dB	
1000	100.0	100.0	99.9	1.0	-0.1	60s integ.
10000	90.0	90.0	89.9	1.0	-0.1	6min. integ

PULSE RANGE AND SOUND EXPOSURE LEVEL TEST

4000 Hz

The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference rar Test frequency: 4000 Hz

Integration time:	10 sec

The integrating sound level meter set to Leq:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10	88.0	58.0	58.0	1.7	0.0

The integrating sound level meter set to SEL:

Duration	Rms level of	Expected	Actual	Tolerance	Deviation
msec	tone burst (dB)	dB	dB	+/- dB	dB
10.0	88.0	68.0	68.0	1.7	0.0

OVERLOAD INDICATION TEST

For SLM capable of operating in a non-integrating mode.

Test frequer	ncy:	2000 Hz			
Amplitude:		2 dB below the up	per limit of the p	primary indicator r	ange.
Burst repetit	tion frequency:	40 Hz			
Tone burst s	signal:	11 cycles of a sine	e wave of freque	ency 2000 Hz.	
Level	Level reduced by	Further reduced	Difference	Tolerance	Deviation
at overload (dB)	1 dB	3 dB	dB	dB	dB
132.3	131.3	128.3	3.0	1.0	0.0

For integrating SLM, with the instrument indicating Leq.

For integrating SLM, with the instrument indicating Leq and set to the reference range. The test signal as follow The test tone burst signal is superimposed on a baseline signal corresponding to the lower limit of reference rar Test frequency: 4000 Hz Integration time: 10 sec Single burst duration: 1 msec Expected level **Rms** level Level reduced by Actual level Tolerance Deviation at overload (dB) 1 dB dB dB dB dB

a



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com



Tel : (852) 2873 6860

Fax : (852) 2555 7533

A CIGIS GROUP COMPANY

Test Data for So	und Level Me	eter					Page 5 of
Sound level m	eter type:	SC-20e		Serial No.	T217501	Date	13-Mar-2015
Microphone	type:	C-130		Serial No.	12624	Report	: 15CA0312 03
137.1	136.	1	96.1	96.1	2.2	0.0	

ACOUSTIC TEST

The acoustic test of the complete SLM is tested at the frequency 125 Hz and 8000 Hz using a B&K type 4226 Multifunction Acoustic Calibrator. The test is performed in A weighting.

Frequency	Expected level	Expected level Actual level		Tolerance (dB)		
Hz	dB	Measured (dB)	+	-	dB	
1000	94.0	94.0	0.0	0.0	0.0	
125	77.9	77.9	1.0	1.0	0.0	
8000	92.9	91.6	1.5	3.0	-1.3	

-----END-----



G/F, 9/F, 12/F, 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

Certificate No.:	14CA1201 04		Page:	1 of 2
Item tested				
Description:	Acoustical Calibr	ator (Class 1)		
Manufacturer:	Rion Co., Ltd.			
Type/Model No.:	NC-73			
Serial/Equipment No .:	10707358			
Adaptors used:				
Item submitted by				
Curstomer:	Lam Geotechnics	s Ltd.		
Address of Customer:	Set 1			
Request No.:	÷			
Date of receipt:	01-Dec-2014			
Date of test:	10-Dec-2014			
Reference equipment	used in the cali	bration		
Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2412857	13-May-2015	SCL
Preamplifier	B&K 2673	2239857	10-Apr-2015	CEPREI
Measuring amplifier	B&K 2610	2346941	08-Apr-2015	CEPREI
Signal generator	DS 360	61227	09-Apr-2015	CEPREI
Digital multi-meter	34401A	US36087050	01-Dec-2015	CEPREI
Audio analyzer	8903B	GB41300350	07-Apr-2015	CEPREI
Universal counter	53132A	MY40003662	11-Apr-2015	CEPREI

Ambient conditions

Temperature:	21 ± 1 °C
Relative humidity:	60 ± 10 %
Air pressure:	1010 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B and the lab calibration procedure SMTP004-CA-156.
- 2. The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Huang Jian Min/Feng Jun Qi

Date: 11-Dec-2014



Comments: The results reported in this certificate refer to the conditon of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Approved Signatory:

Form No CARP156-1/Issue 1/Rev D/01/03/2007

Company Chop:

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



G/F., 9/F., 12/F., 13/F. & 20/F., Leader Centre, 37 Wong Chuk Hang Road, Aberdeen, Hong Kong. 香港黃竹坑道37號利達中心地下,9樓,12樓,13樓及20樓 E-mail: smec@cigismec.com Website: www.cigismec.com Tel : (852) 2873 6860 Fax : (852) 2555 7533



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

14CA1201 04

Page: 2 of 2

1, Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

Frequency Shown Hz	Output Sound Pressure Level Setting dB	Measured Output Sound Pressure Level dB	(Output level in dB re 20 µPa) Estimated Expanded Uncertainty dB
1000	94.00	94.09	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz	STF = 0.001 dB
Estimated expanded uncertainty	0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz	Actual Frequency = 993.19 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.9 %
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.



The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.

© Soils & Materials Engineering Co., Ltd.

Form No CARP156-2/Issue 1/Rev C/01/05/2005

Hong Kong Accreditation Service (HKAS) has accredited this laboratory (Reg. No. 028 - CAL) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific calibration activities as listed in the HOKLAS Directory of Accredited Laboratories. The results shown in this certificate were determined by this laboratory in accordance with its terms of accreditation. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. This certificate shall not be reproduced except in full.



Lam Environmental Services Limited

Calibration Data for High Volume Sampler (TSP Sampler)

Location	:	Ning Po No.2 College	Calbration Date	:	10-Apr-15
ID	:	AQM1	Calbration Due Date	: _	10-Jun-15

CALIBRATION OF CONTINUOUS FLOW RECORDER

Ambient Condition								
Temperature, T _a		291		Kelvin	Pressure, P		1018 mmHg	
			Orifice Tra	ansfer Sta	ndard Inforn	nation		
Equipment No.		EL086		Slope, m _c	1.991	75	Intercept, bo	-0.00041
Last Calibration Date		14-Jul-1	4		(Hx	P _a / 10	13.3 x 298	$/T_{a})^{1/2}$
Next Calibration Date		14-Jul-1	5		=	m _c x	$Q_{std} + b_c$	
Calibration of TSP								
Calibration	Manometer Reading			c) _{std}	d Continuo		IC
Point	H (inches of water)		(m ³	/ min.)	Reco	order, W	(W(P _a /1013.3x298/T _a) ^{1/2} /35.31)	
	(up)	(down)	(difference)	X-	axis	(CFM)	Y-axis
1	6.4	6.4	12.8	1.8	3222		53	53.7579
2	5.1	5.1	10.2	1.0	6266		46	46.6578
3	3.9	3.9	7.8	1.4	4225		40	40.5720
4	2.6	2.6	5.2	1.1	1615		29	29.4147
5	1.5	1.5	3.0	0.8	8823		20	20.2860
By Linear Regression of	Y on X							
	Slope, m	=	35.9	528	Int	ercept, b	=	1.5848
Correlation Co	pefficient*	=	0.99	988				
Calibration	Accepted	=	Yes/	No**				

* if Correlation Coefficient < 0.990, check and recalibration again.

** Delete as appropriate.

Remarks :					
Collibrated by	:	LuLu Mar	Checked b	by :	Derek Lo
Calibrated by Date	:	10-Apr-15	Date	:	10-Apr-15



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ju Operator	11 14, 2014 Tisch	A Rootsmeter Orifice I.I		138320 0005	Ta (K) - Pa (mm) -	298 - 749.3
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00 1.00	1.3870 0.9830 0.8760 0.8340 0.6860	3.2 6.4 7.9 8.8 12.7	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9817 0.9775 0.9754 0.9743 0.9692	0.7078 0.9944 1.1135 1.1683 1.4128	1.4042 1.9859 2.2203 2.3286 2.8084	0.9957 0.9915 0.9894 0.9882 0.9830	0.7179 1.0086 1.1294 1.1849 1.4330	0.8919 1.2613 1.4101 1.4790 1.7837
Qstd slo intercep coeffici y axis =	ot (b) = .ent (r) =	1.99175 -0.00041 0.99991 Pa/760)(298/Ta)]	Qa slop intercep coeffici y axis =	t (b) =	1.24720 -0.00026 0.99991 Fa/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)
Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT(H2O(Ta/Pa)] - b \}$



Appendix 5.1

Monitoring Schedules for Reporting Month and Coming Reporting Month



Contract No. CV/2012/07 Development at Anderson Road - Footbridge D and Associated Works Area Tentative Environmental Monitoring Schedule May 2015

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27-Apr		29-Apr 24 hr TSP	30-Apr 1hr TSP x 3 Noise	1-May	2-May
4-May		1hr TSP x 3	7-May	8-May	9-May
		13-May	14-May		16-May 24 hr TSP
18-May SP x 3	19-May	20-May			23-May 1hr TSP x 3
25-May	26-May	27-May	24 hr TSP	1hr TSP x 3	30-May
	4-May 11-May TSP 18-May SP x 3	4-May 5-May 24 hr TSP 11-May 12-May 1hr TSP x 3 Noise 18-May 19-May SP x 3	4-May24 hr TSP4-May24 hr TSP24 hr TSP1hr TSP x 3 NoiseTSP11-May 1hr TSP x 3 Noise11-May12-May 1hr TSP x 3 NoiseTSP11-May 1hr TSP x 3 Noise3P x 318-May3P x 319-May20-May	24 hr TSP 1hr TSP x 3 Noise 4-May 24 hr TSP 24 hr TSP 1hr TSP x 3 Noise TSP 11-May 11-May 12-May Noise 13-May 11-May 11-May Noise 13-May SP x 3 18-May 25-May 20-May 25-May 26-May 25-May 26-May 26-May 27-May 24 hr TSP 28-May	24 hr TSP1hr TSP x 3 Noise4-May24 hr TSP1hr TSP x 3 Noise24 hr TSP1hr TSP x 3 Noise1-May7-May24 hr TSP1hr TSP x 3 NoiseTSP11-May12-May11-May11-May14-May11

Noise Monitoring Station NM1: Tin Wan House NM2: Ning Po No. 2 College Air Monitoring Station AQM1: Ning Po No.2 College



Contract No. CV/2012/07 Development at Anderson Road - Footbridge D and Associated Works Area Tentative Environmental Monitoring Schedule June 2015

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
31-May	1-Jun	2-Jun	3-Jun 24 hr TSP	4-Jun 1hr TSP x 3 Noise	5-Jun	6-Jun
7-Jun	24 hr TSP	9-Jun 1hr TSP x 3 Noise	10-Jun		12-Jun 24 hr TSP	13-Jun 1hr TSP x 3
14-Jun	15-Jun	16-Jun	17-Jun	24 hr TSP	19-Jun 1hr TSP x 3 Noise	20-Jun
21-Jun	22-Jun	23-Jun	24-Jun 24 hr TSP	25-Jun 1hr TSP x 3 Noise	26-Jun	27-Jun
28-Jun	24 TSP	30-Jun 1hr TSP x 3 Noise	1-Jul	2-Jul		4-Jul 24 hr TSP

Noise Monitoring Station NM1: Tin Wan House NM2: Ning Po No. 2 College Air Monitoring Station AQM1: Ning Po No.2 College



Appendix 5.2

Noise Monitoring Results and Graphical Presentations



Contract No. CV/2012/07 Development at Anderson Road -Footbridge D and Associated Works Area

 JOB NO :
 CS_J2013-02_CV201207

 CLIENT :
 LPWJV


		Daytiı	me(07:00-19:00)		
Date	Time	Location	Leq (dB)	L10 (dB)	L90 (dB)
6-May-15	9:10	NM1	61.4	63.3	60.0
0-101ay-13	10:00	NM2	62.4	63.3	59.4
12-May-15	13:50	NM1	64.1	66.6	58.0
12-iviay-15	15:00	NM2	61.2	64.2	53.9
18-May-15	13:40	NM1	61.2	63.4	58.7
10-Way-13	14:45	NM2	61.3	63.3	59.7
29-May-15	9:00	NM1	61.3	63.9	59.2
23-way-15	10:12	NM2	62.2	65.1	58.2


NM1 - Tin Wan House

NM2 - Ning Po No. 2 College



Graphic Presentation of Noise Monitoring Result Day Time (0700 - 1900hrs on normal weekdays)







Appendix 5.3

Air Quality Monitoring Results and Graphical Presentations

Location: AQM1-Ning Po No.2 College

Report on 24-hour TSP monitoring Action Level (µg/m3) - 200 Limit Level (µg/m3) - 260


Date	Sampling	Weather	Filter	Filter Weig	ht, g	Elapse Tim	ie, hr	Sampling	Flow	/ Rate, m ³	/min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	mg/m ³
5-May-15	8:00	Fine	011791	2.8159	2.8750	3123.32	3147.32	24.00	1.33	1.33	1.33	1918	31
11-May-15	8:00	Cloudy	011794	2.8129	2.8796	3150.33	3174.33	24.00	1.39	1.39	1.39	1999	33
16-May-15	8:00	Fine	011797	2.8093	2.8816	3177.34	3201.34	24.00	1.33	1.33	1.33	1917	38
22-May-15	8:00	Rainy	011798	2.8182	2.8915	3204.34	3228.34	24.00	1.44	1.44	1.44	2076	35
28-May-15	8:00	Fine	012087	2.8385	2.9238	3231.34	3255.34	24.00	1.43	1.43	1.43	2061	41

Report on 1-hour TSP monitoring Action Level (µg/m3) - 197 Limit Level (µg/m3) - 500


Date	Sampling	Weather	Filter	Filter Weig	ht, g	Elapse Tim	ie, hr	Sampling	Flow	/ Rate, m ³	/min	Total	TSP Level,
	Time	Condition	paper no.	Initial	Final	Initial	Final	Time, hr	Initial, Q _{si}	Final, Q _{sf}	Average	Volume, m ³	mg/m ³
6-May-15	8:31	Fine	011127	2.7339	2.7368	3147.33	3148.33	1.00	1.33	1.33	1.33	80	36
6-May-15	9:40	Fine	011792	2.8138	2.8159	3148.33	3149.33	1.00	1.33	1.33	1.33	80	26
6-May-15	10:50	Fine	011793	2.8167	2.8188	3149.33	3150.33	1.00	1.44	1.44	1.44	86	24
12-May-15	8:15	Cloudy	011799	2.8208	2.8238	3174.34	3175.34	1.00	1.34	1.34	1.34	80	37
12-May-15	9:25	Cloudy	011795	2.8068	2.8111	3175.34	3176.34	1.00	1.34	1.34	1.34	80	54
12-May-15	10:35	Cloudy	011796	2.8020	2.8081	3176.34	3177.34	1.00	1.34	1.34	1.34	80	76
18-May-15	8:20	Fine	012089	2.8276	2.8305	3201.34	3202.34	1.00	1.33	1.33	1.33	80	36
18-May-15	9:30	Fine	012083	2.8492	2.8531	3202.34	3203.34	1.00	1.33	1.33	1.33	80	171
18-May-15	10:40	Fine	012082	2.8305	2.8342	3203.34	3204.34	1.00	1.33	1.33	1.33	80	176
23-May-15	9:00	Rainy	012084	2.8255	2.8281	3228.34	3229.34	1.00	1.44	1.44	1.44	86	30
23-May-15	10:14	Rainy	012085	2.8266	2.8304	3229.34	3230.34	1.00	1.41	1.41	1.41	85	45
23-May-15	13:00	Rainy	012086	2.8078	2.8100	3230.34	3231.34	1.00	1.44	1.44	1.44	86	25
29-May-15	8:40	Fine	012088	2.8153	2.8187	3255.34	3256.34	1.00	1.38	1.38	1.38	83	41
29-May-15	9:50	Fine	012072	2.8321	2.8357	3256.34	3257.34	1.00	1.43	1.43	1.43	86	42
29-May-15	11:00	Fine	012071	2.8137	2.8164	3257.64	3258.34	0.70	1.43	1.43	1.43	60	45

am

Contract No. CV/2012/07 Development at Anderson Road -Footbridge D and Associated Works Area



Graphic Presentation of 24 hour TSP Result





Appendix 6.1

Event Action Plans



Event/Action Plan for Construction Noise

EVENT		A	CTION	
	ET	IC(E)	ER	CONTRACTOR
Exceedance for Action Level	 Notify IC(E) and Contractor; Carry out investigation; Report the results of investigation to IC(E) and Contractor; Discuss with Contractor and formulate remedial measures;; Increase monitoring frequency to check mitigation effectiveness. 	 Review the analysed results submitted by ET; Review the proposed remedial measures by the Contractor and advise ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented. 	 Submit noise mitigation proposals to IC(E); Implement noise mitigation proposals.
Exceedance for Limited Level	 Notify IC(E), ER, EPD and Contractor; Identify sources; Repeat measurements to confirm finding; Increase monitoring frequency; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IC(E), ER and EPD the causes and actions taken for the exceedances; Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IC(E) within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event / Action Plan for Construction Air Quality

EVENT		ACTION		
	ET	IC(E)	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one sample	 Identif y source; Inform IC(E) and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	 Identif y source; Inform IC(E) and ER; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IC(E) and Contractor for remedial actions required; If exceedance continues, arrange meeting with IC(E) and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise Implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial actions to IC(E) within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
LIMITED LEVEL		1	1	
1. Exceedance for one sample	 Identif y source; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IC(E), EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notif y Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	 Notify IEC, ER, Contractor and EPD; Identif y source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring. 	 Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IC(E), agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IC(E) within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Appendix 6.2

Summary for Notification of Exceedance_Air and Noise

Summary for Notification of Exceedance

Ref. No.	Date	Time	Location	Measured TSP Level	Unit	Action Level	Limit Level	Follow-up action	
N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Summary for Notification of Exceedance

Ref. No.	Date	Time	Location	Construction Noise Level	Unit	Action Level	Limit Level	Follow-up action
N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A



Appendix 8.1

Complaint Log



Environmental Complaints Log

Complaint Log No.	Date of Complaint	Received From and Received By	Location of Complainant	Nature of Complaint	Outcome	ne	Status
140813	13 Aug 2014	Resident complained via hotline by RE	The slope opposite to Tin Wan House, Shun Tin Estate, Kowloon	Noise was emanated from the construction site at the slope opposite to Tin Wan House, Shun Tin Estate, Kowloon at around 1620 hrs on 13 Aug 2014 and requested follow up action by relevant department.	 ET (cons slop After statil Coll rout cons vas nois Con statil In a cons the nois inclu 	S notified ET on 15 Aug 2014 confirmed with site staff the major noise generating instruction activities undertaken at works area at the ope opposite to Tin Wan House including slope works ther reviewing the noise monitoring data at monitoring ations (NM1 - Tin Wan House and NM2 - Ning Po No.2 allege), no limit level exceedances were recorded during utine noise monitoring event on 14 Aug 2014. As similar instruction works activities conducted on 13 Aug 2014 is continued across the above monitoring period, the ise emanated from the construction activities under ontract CV/2012/07 was considered to comply with the atutory requirement. addition, weekly environmental site inspection was inducted on 12 Aug 2014 at around 10:00. According to a inspection record, no particular observation regarding ise impact was recorded and the mitigation measures cluding erection of temporary noise barrier was observed place.	Closed



Appendix 9.1

Construction Programme

Description of Action Roll Folding To Mu Plant N Plant N Plant N 4 HEEDERNAT FXX State Training Of Action Roll Folding To Mu Plant Roll Folding To Mu 10 Training Of Action Roll Folding To Mu Plant Roll Folding To Mu Plant Roll Folding To Mu Plant Roll Folding To Mu 10 Training Of Action Roll Folding To Mu Plant Roll Folding To Mu Plant Roll Folding To Mu Plant Roll Folding To Mu 10 Training Of Action Roll Folding To Mu Plant Roll Folding To Mu 10 Training Of Action Roll Folding To Mu Plant Roll Folding To Mu 10 Training Of Roll Folding To Mu Plant Roll Folding T	IDO	Task Name	Duration	Start	Finish Predecessors	Successors To	otal Slack D	2013 Jan FebMarAprMayJun Jul AugSepOctNovDec Jan FebMarAprMayJun Jul AugSepOctNovDec	2015 c Jan FebMadAprMadJun Jul AudSepOctNovDed Jan FebMadAprMadJun Jul AudSepOctN
algebraic discussion first intrav fir	VBS		1119 days	Thu 31/01/13	Wed 30/11/16	5400053013 [10		with column futurely mit and tooling the second south only and and the second south and the s	
Matrix Specialize									
113 The waves 13 and 100000 Set 000000 5 6 Ada 113 The waves 34 ada Mach 10000 Sec 000000 44.47 44.40 114 Ar Achive Interime 34 ada Mach 10000 Sec 000000 44.47 44.40 115 Keede Secs Contain Elling and Interime 34 ada Mach 200000 10000000 40.47 40.40 116 Rechtwares Machad & Machano 34 ada Machano 1000000 10000000 10000000 100000000 116 Rechtwares Machad & Machano 104 ada Machano 100000000 100000000 1000000000 1000000000000000000000000000000000000	1.1						-		
13 India South Model (Section 1) South (1.1.1	Application of XP, Site Access from Highways				88			
2.4 $3x$ As x basic basic accuracy 94, 99 94, 90	1.1.2	Tree Survey				5			
1.2 2 mark fores, Collind fores, Alloward, Markada 9 markad	1.1.3	Transplant							
1.1 Part feeling and Banding Ao Buccod 44 and an definition 1000000000000000000000000000000000000	1.1.4	Air & noise baseline monitoring				46,47			
113 Decay and matrix durbanies 12.4 mit MV0071 Sch 20071 1.3 mit MV0071 Sch 20071 Sch 200711 Sch 20071 S	1.1.5	Record Survey, Condition Survey and Setting Out	90 days	Thu 31/01/13					
$ \begin{array}{ c c c } & declar definition definition$	1.1.6			Mon 08/04/13					
100 Handbard Arrows RL 1000 Fe 1000 if <		Design and material submission	120 days	Thu 31/01/13	Sat 06/07/13				
11.11 Theorem Function 2 6. as is as 0.402/31 Sector 3 9. default 9. default 23 bactor 1 Theorem A Offset as 0.202/31 Sector 1/2 (11) Sector 4/2 (11)	1.1.8		0 days			61			
Index a (model) Index d Index d <thindex d<="" th=""> Index d <thindex d<="" th=""></thindex></thindex>	1.1.9	Handover of Portion E1						♦ 31/05	
L1 L4. Town D.4 U2 approx 164 minutes and minut	1.1.10	Handover of Portion E2							♦ 01/02
12.1 Model attemnta di minimizaci 30 dys Mez 200013 Tre 20101 1885 60 dass 90 dys 12.1.2 Escontaci finiti foring 131 dass 100 00013 Tre 20101 1885 60 dass 16 dass 12.1.3 Rech chan Marryca (ar foozding matchi of absinic) 150 dass 18 40 dass 18 40 dass 12.1.4 Constance (End foring 10 dass 19 dass 18 40 dass 12.1.5 Constance (Cul Towaria Routing will 80 dass 56 li 10014 19 Li 22 20074 li 9 12 Li 22 20074 12.1.6 Ener Stechods for Lift Shoth 70 dass dass 20017 li 8 vol 20017 li 9 12 Li 22 20 20074 li 9 12 Li 20 20074 li 10 203 12 20 20074 li 20 20074 li 20 20074 li 20 20074 li 20 20074	1.2	Section 1	781 days	Mon 08/04/13	Tue 01/12/15		20 days		
12.12 Bernsmoon for Suff fronting 100 day Weid 050613 The 691/2138 TNS 6/1 day 12.13 Box Suboon for Suff fronting 100 day Weid 050013 The 691/213 (SSS 18 6/1 day 12.14 Centerte Ruit forting 30 day Weid 050/213 701 600/1417 19.1558-00 day 40.44 6/1 day 12.16 Centerte Ruit forting 00 day Meid 100/1437 19.1222 4/1 day 12.16 Centerte Ruit forting 00 day Meid 200/1437 12.22 4/1 day 12.16 Deen Sectiver Mei 1/48 Stati: 00 day Meid 200/11437 12.22 4/1 day 12.17 Imminities of 1/48 100 day Weid 200/131 Te 200/114 20.2119+5 day 252.2495-60 day 5/3 day 12.18 Meid Ismailance 100 day Weid 200/131 Te 200/151 1.22 2477-7 day 5/3 day 12.14 Meid Ismailance 100 day Weid 200/123 Te 200/113 1.222 2477-7 day 5/3 day 12.24 Meid Ismailance 100 day Weid 200/13 Te 200/113 1.222 2852.655-60 day 7/7 day 5/7 day 1/7 day	1.2.1	Lift Tower D-A	475 days	Wed 05/06/13	Wed 14/01/15				
1.1.3 Bock four Mapping for fouring material of rule forcing 10.9 day Weid 6006H3 The 0.1012/131 1685 14 401 day 1.2.1.4 Constance 3.64 footing 30 day Weid 002/131 1685 14 401 day 1.2.1.5 Constance 3.64 footing 30 day Weid 002/131 1685 19.14 401 day 1.2.1.5 Constance 3.64 footing Weid 1000 day Stat 100/14 1 19.1258-00 day 401 day 1.2.1.6 Exce Sedwork for Lin Shath 10.0 days Weid 200714 12.222745 401 day 1.2.1.9 T.A. Cor MARE Enstellation 10.0 days The 2501714 71.22287450 350 days 49.2.2 AMEE Instellation 10.0 days The 2501714 71.22287450 350 days 49.2.2 AMEE Enstellation 10.0 days The 2501714 71.22287450 350 days 49.2.2 AMEE Enstellation 10.0 days The 200714 71.250540 days 550 days 12.2.1 Meto material of material othermsive 30.0 days Weid 10001/52 1127285540 days 590 days 12.2.2 Encoracion fa flat forcing 30.0 days Weid 10001/12 10 12705540 days 290 da	1.2.1.1	Method statement and material submission	30 days	Mon 23/09/13	Tue 29/10/13 18SS-60 days				
12.1.4 Countract Ref. findinu 100 days Wei 04/12/13 Fit 160/12/17 19.1535-80 days 491 days 2.1.5 Countract Ref. Lift Tower and Remining Weil 80 days 32.269/41 B 20.44 491 days 12.1.6 Exect Stephook for Lift Shaft 100 days Weil 2207/14 2121-22 491 days 12.1.7 Insulation of Lift 100 days Weil 2207/14 Weil 2207/14 91 days 12.1.8 Melle insulation 100 days Weil 201/14/20 222.4954 days 550 days 12.1.9 T & C of MAEE Equipment 100 days Weil 201/15/21/22 224F54-0 days 550 days 12.1.9 T & C of MAEE Equipment 100 days Mell 100/15/21/22 224F54-0 days 550 days 12.1.0 Finishing and Merall Works 100 days Mell 100/15/21/22 224F54-0 days 550 days 12.1.0 Finishing and Merall Works 100 days Mell 100/15/21/22 224F54-0 days 550 days 12.1.0 Mello statement and material arbitiniston 30 days Vel 140/15/21/23/2755-00 550 days 550 days 12.2.1 Meldo statement and material arbitiniston 30 days </td <td>1.2.1.2</td> <td>Excavation for Raft footing</td> <td>150 days</td> <td>Wed 05/06/13</td> <td>Tue 03/12/13 8</td> <td>17SS</td> <td></td> <td></td> <td></td>	1.2.1.2	Excavation for Raft footing	150 days	Wed 05/06/13	Tue 03/12/13 8	17SS			
12.15 Construet NC Luli Tower and Rotatining Wall 80 days Sat 110/1/4 Sat 250/1/4 18 20.41 491 days 12.16 Event Stechwork for Lit Shaft 70 days Man 280/0/4 Tip: 220/0/14 91 days 12.17 Installation of Lift 100 days Wei J20/0/14 Wei J9/1/14 20 202/073 491 days 12.18 MeE Installation 100 days Tate 220/0/14 The 22/01/14 30/1275-5 days 23/2078-50 days, 22/2078-50	1.2.1.3	Rock Joint Mapping for founding material of raft footing	150 days	Wed 05/06/13	Tue 03/12/13 16SS	18			
12.1.5 Contract And Foreign and Remaining and in the other of a first of a	1.2.1.4	Construct Raft footing	30 days	Wed 04/12/13	Fri 10/01/14 17				
12.15 Ext. Materials and Lin	1.2.1.5	Construct RC Lift Tower and Retaining Wall	80 days	Sat 11/01/14	Sat 26/04/14 18	20,41	491 days		
1 12.1.7 Histination of Lift 100 days Wei 2501/14 Wei 2501/14 Wei 2501/14 Tage 2511/14 2021/154 203 532 days 2 12.1.8 M&E Installation 100 days Wei 2501/14 Tage 2511/14 2021/154 2021/154 0days 530 days 3 12.1.9 T.& C. of M&E Enginement. 30 days Wei 1400/15 21/152 24F5+7 days 530 days 4 12.1.10 Finishing and Metal Works 100 days Wei 1400/15 21/152 24F5+7 days 530 days 5 12.2.1 Method statement and material submission 30 days Tage 200/14 Yei 120/11/13 21/052-06 days 530 days 6 12.2.1 Method statement and material submission 30 days Tage 200/14 74 2855,2655-60 days 370 days 7 12.2.2 Execution for Rati footing 100 days Wei 181/17.3 Tage 200/14 74 2855,2655-60 days 370 days 7 12.2.2 Execution for Rati footing 100 days Wei 181/17.3 Tage 200/14 278 239 379 days 9 12.2.4 Construct Rati footing 100 days Wei 180/17.3 Tage 200/14 278 31/1.1 379 days	0 1.2.1.6	Erect Steelwork for Lift Shaft	70 days	Mon 28/04/14	Tue 22/07/14 19	21,22	491 days		
2 1.2.1.8 Note Transmittation 100 days Note 2001/17 100 days 2.2.01/17 100 days Wed 1400/175 21:22 2.4.01/17 2.1.01/17 2.1.01/17 100 days Wed 1400/175 21:22 2.4.01/17 2.1.01/17 100 days Wed 1400/175 21:25 2.4.01/17 2.1.01/17 100 days Wed 1400/175 21:25 550 days 3 1.2.1.0 Pinishing and Meial Works 100 days Wed 1400/175 21:25 439 days 550 days 4 1.2.1.0 Wetod statement and material submission 30 days Tue 20/01/17 Tue 20/01/17 Tue 20/01/17 Tue 20/01/17 100 days 893 days 7 1.2.2.0 Excavation for Raft footing 100 days Wet 18/12/13 Tue 20/01/14 /14 2.885,2658-60 days 379 days 8 1.2.2.5 Construct RE fair footing 100 days Wet 10/09/14 29 31.1.1 379 days 9 1.2.2.6 Erect Steelwork for Lift Staft 70 days 31.1.1 379 days	1.2.1.7	Installation of Lift	100 days	Wed 23/07/14	Wed 19/11/14 20	days,23,24FS-60	491 days		
12.1.9 T&C of M&E Equipment 30 days Wed 20/11/4 Fin 20/01/5 21.22 24FF+7 days 553 days 12.1.10 Finishing and Menil Works 100 days Mon 1509/4 Wed 140/1/5 21FS-60 550 days 12.2.1 Method statement and material submission 30 days Twe 08/10/13 Wed 140/1/15 21FS-60 days 22FS-60 12.2.1 Method statement and material submission 30 days Twe 08/10/13 Twe 08/10/13 Twe 12/11/13 27SS-60 days 893 days 12.2.2 Excavation for Raft footing 100 days Wed 18/12/13 Twe 29/04/14 74 28SS.26SS-60 days 379 days 12.2.2 Excavation for Raft footing 100 days Wed 18/12/13 Twe 29/04/14 27SS 29 379 days 12.2.2 Construct Raft footing 100 days Wed 100/12/12 314.41 379 days 12.2.4 Construct RLift Tower and Retaining Wall 80 days Fin 10/04/14 Wed 03/12/14 03 323.3 379 days 12.2.6 Erect Steelwork for Lift Staft 70 days 314.41 379 days 100 days Wed 109/12/15 0 322.33 379 days 12.2.6 Erect Steelwork for Lift Tower and Retainin	1210	M&E Installation	100 days	Tue 20/07/14	Tue 25/11/1/ 20 21FE+5 days	23 24FS-60 days	550 days		
1.2.1.10 Finishing and Metal Works 100 days Mon 1509/14 Wed 140/1/5 21FS-60 days.22FS-60 days.22FF-7 days \$50 days 1.2.2 Lift Tower D-B 480 days Twe 08/10/13 Mon 0106/15 439 days 1.2.2.1 Method statement and material submission 30 days Twe 08/10/13 Twe 12/11/13 27SS-60 days 893 days 1.2.2.2 Excavation for Raft footing 100 days Well 18/12/13 Twe 29/04/14 74 28SS.26SS-60 days 379 days 1.2.2.4 Construct Raft footing 100 days Well 18/12/13 Twe 29/04/14 72 28SS.26SS-60 days 379 days 1.2.2.4 Construct Raft footing 100 days Well 18/12/13 Twe 29/04/14 72 28SS.26SS-60 days 379 days 1.2.2.4 Construct Raft footing 100 days Well 8/12/13 Twe 20/04/14 27SS 29 379 days 1.2.2.5 Censtruct Raft footing 30 days Fino 05/074 Weid 03/02/14 31.41 379 days 1.2.2.6 Erect Steelwork for Lift Shaft 70 days 31.41 379 days 31.41 379 days 1.2.2.6 Erect Steelwork for Lift Shaft 70 days 31.421 379 days </td <td>1.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	1.0								
a.m. Mathematical submission 30 days Tue 08/10/13 Tue 12/11/13 27SS-60 days 893 days 7 1.2.2.2 Excavation for Raft footing 100 days Wed 18/12/13 Tue 29/04/14 74 28SS,26SS-60 days 379 days 8 1.2.2.3 Rock Joint Mapping for founding material of raft footing 100 days Wed 18/12/13 Tue 29/04/14 27SS 29 379 days 9 1.2.2.4 Construct Raft footing 100 days Wed 18/12/13 Tue 05/06/14 28 30 379 days 10 1.2.2.5 Construct Raft footing 30 days Fri 06/06/14 Wed 10/09/14 29 31.41 379 days 11 1.2.2.6 Erect Steelwork for Lift Tower and Retaining Wall 80 days Thu 11/09/14 Wed 30/12/14 30 32.33 379 days 12 1.2.2.7 Installation of Lift 100 days Thu 04/12/14 33FF;34,35FS;60 379 days					Wed 14/01/15 21FS-60 days,22FS-60 days,23FF+7	2411 + / days	(19 M)		
a. a	5 1 2 2	Life Towner D.B.	480 davs	Tue 08/10/13	Mon 01/06/15		439 davs		
1.2.2.2 Excavation for Raft footing 100 days Wed 18/12/13 Tue 29/04/14 74 28SS,26SS-60 days 379 days 1.2.2.3 Rock Joint Mapping for founding material of raft footing 100 days Wed 18/12/13 Tue 29/04/14 27SS 29 379 days 1.2.2.4 Construct Raft footing 30 days Wed 30/04/14 Thu 05/06/14 28 30 379 days 1.2.2.5 Construct RC Lift Tower and Retaining Wall 80 days Fri 06/06/14 Wed 10/09/14 29 31,41 379 days 1.2.2.6 Erect Steelwork for Lift Shaft 70 days Thu 11/09/14 Wed 03/12/14 30 32,33 379 days 1.2.2.7 Installation of Lift 100 days Thu 04/12/14 Mon 13/04/15 31 33FF.34.35FS-60 379 days									
1.2.2.3 Rock Joint Mapping for founding material of raft footing 100 days Wed 18/12/13 Tue 29/04/14 27SS 29 379 days 1.2.2.4 Construct Raft footing 30 days Wed 30/04/14 Thu 05/06/14 28 30 379 days 1.2.2.5 Construct RC Lift Tower and Retaining Wall 80 days Fri 06/06/14 Wed 03/12/14 30 32,33 379 days 1.2.2.6 Erect Steelwork for Lift Shaft 70 days Thu 11/09/14 Wed 03/12/14 30 32,33 379 days 1.2.2.7 Installation of Lift 100 days Thu 01/02/15 31 33FF;34,35FS-60 379 days						2855,2655-60 days			
1.2.2.4 Construct Raft footing 30 days Wed 30/04/14 Thu 05/06/14 28 30 379 days 1.2.2.5 Construct RC Lift Tower and Retaining Wall 80 days Fri 06/06/14 Wed 10/09/14 29 31,41 379 days 1.2.2.6 Erect Steelwork for Lift Shaft 70 days Thu 11/09/14 Wed 03/12/14 30 32,33 379 days 2.12.2.7 Installation of Lift 100 days Thu 04/12/14 Mon 13/04/15 31 33FF,34,35FS-60 379 days									
0 1.2.2.5 Construct RC Lift Tower and Retaining Wall 80 days Fri 06/06/14 Wed 10/09/14 29 31,41 379 days 1 1.2.2.6 Erect Steelwork for Lift Shaft 70 days Thu 11/09/14 Wed 03/12/14 30 32,33 379 days 2 1.2.2.7 Installation of Lift 100 days Thu 04/12/14 Mon 13/04/15 31 33FF,34,35FS-60 379 days									
1.2.2.6 Erect Steelwork for Lift Shaft 70 days Thu 11/09/14 Wed 03/12/14 30 32,33 379 days 1.2.2.7 Installation of Lift 100 days Thu 04/12/14 Mon 13/04/15 31 33FF,34,35FS-60 379 days									
2 1 2 2 7 Installation of Lift 100 days Thu 04/12/14 Mon 13/04/15 31 33FF,34,35FS-60 379 days									
days,54									
	1.2.2.1	instantation of Lift	100 uays	1114 077 127 14		days,54	577 0035		


and Finish On 30-Nov-2016 (1399 days) Duration as shown by week day

				Dev	Master I velopment at A	nderson Road	For Contract No. CV/2012/07 ad - Footbridge D and Associated Works (Rev. 2)
D WBS T	ask Name	Duration	Start	Finish Predecessors	Successors	Total Slack	2013 Dec Jan FebMar AprMayJun Jul AugSepOctNovDec Jan FebMar AprMayJun Jul AugSepOctNovDec Jan Fe
1.2.2.8	M&E Installation	100 days	Thu 04/12/14	Mon 13/04/15 32FF,31	34,35FS-60 days		
1.2.2.9	T & C of M&E Equipment	30 days	Tue 14/04/15	Tue 19/05/15 32,33	35FF+7 days	446 days	
5 1.2.2.10	Finishing and Metal Works	100 days	Fri 30/01/15	Mon 01/06/15 32FS-60 days,33FS-60 days,34FF+7 days		443 days	
5 1.2.3	Bridge Deck D-AB	563 days	Wed 24/04/13	Wed 25/03/15		188 days	
7 1.2.3.1	Method statement and material submission	30 days	Wed 24/04/13	Thu 30/05/13 38SS-60 days		1029 days	
8 1.2.3.2	Ordering of Material	100 days	Mon 08/07/13	Tue 05/11/13 9	39,37SS-60 days	128 days	
1.2.3.3	Fabrication of Steel work off site	100 days	Wed 06/11/13	Thu 13/03/14 38	40,80	128 days	
0 1.2.3.4	Connecting the Bridge on site	60 days	Fri 14/03/14	Wed 28/05/14 39	41	582 days	
1 1.2.3.5	Erecting Steel bridge frame	7 days	Thu 11/09/14	Thu 18/09/14 40,30,19	89,42	496 days	
2 1.2.3.6	Irrigation system installation	60 days	Fri 19/09/14	Sat 29/11/14 41	43	496 days	
3 1.2.3.7	Roofing and finishing works on bridge	90 days	Mon 01/12/14	Wed 25/03/15 42		496 days	
4 1.2.4	Lift Tower D-C	726 days	Thu 02/05/13	Tue 20/10/15		0 days	
5 1.2.4.1	Method statement and material submission	30 days	Tue 08/10/13	Tue 12/11/13 48SS-60 days		893 days	
5 1.2.4.2	Predrill & determine F/L (included all necessary preparation and test)	40 days	Thu 02/05/13	Wed 19/06/13 6	47,70,73	0 days	
1.2.4.3	Demolish the exixting structure	30 days	Thu 20/06/13	Fri 26/07/13 46,6	48	120 days	
3 1.2.4.4	Construct Pre-bored H pile (60 no) (included all necessary preparation and test)	160 days	Wed 18/12/13	Sat 12/07/14 47,72,74	49,45SS-60 days	0 days	Bored pile machine - A (1
1.2.4.5	Pile Testing	40 days	Mon 14/07/14	Thu 28/08/14 48	50	0 days	
) 1.2.4.6	Construct pile cap	30 days		Mon 06/10/14 49	51	0 days	
1 1.2.4.7	Construct superstructure to level 103.8	30 days	Tue 07/10/14	Mon 10/11/14 50	52	0 days	
2 1.2.4.8	Backfilling above pile cap	12 days	Tue 11/11/14	Mon 24/11/14 51	53	0 days	
3 1.2.4.9	Construct superstructure level 103.8~158.05	160 days	Tue 25/11/14	Mon 15/06/15 52	54,58,55,82	0 days	The second se
4 1.2.4.10	Installation of Lift	80 days	Tue 16/06/15	Sat 19/09/15 53,21,32	56,57FS-49 days	327 days	
5 1.2.4.11	M&E Installation	80 days	Tue 16/06/15	Sat 19/09/15 53	56	327 days	
6 1.2.4.12	T & C of M&E Equipment	24 days	Mon 21/09/15	Tue 20/10/15 54,55		327 days	
7 1.2.4.13	Roofing Connection Tower D-B & D-C	60 days	Fri 24/07/15	Mon 05/10/15 54FS-49 days		340 days	
3 1.2.4.14	Finishing and Metal Works	100 days	Tue 16/06/15	Thu 15/10/15 53		331 days	
1.2.5	Pier D-D	450 days	Thu 18/07/13	Mon 02/02/15		169 days	
) 1.2.5.1	Method statement and material submission	30 days	Thu 18/07/13	Thu 22/08/13 61SS-60 days		960 days	
1 1.2.5.2	Slope Cutting	10 days	Sat 28/09/13	Thu 10/10/13 10	62,60SS-60 days	s 109 days	
2 1.2.5.3	Working platform for mini pile	40 days	Fri 11/10/13	Wed 27/11/13 61	63	109 days	
3 1.2.5.4	Predrill & determine F/L (included all necessary preparation and test)	20 days	Thu 28/11/13	Fri 20/12/13 62	64	109 days	
4 1.2.5.5	Construct mini pile (30 nos) (included all necessary preparation and test)	90 days	Sat 21/12/13	Thu 17/04/14 63	65	5 109 days	Mini pile machine - A (1no)
ate: Mon 10/06	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Milestone 🛇			Milest		Baseline
repared By: T.L.	Lo Baseline	Summary	A	Critical Task	Summ	ary	Progress

and Finish On 30-Nov-2016 (1399 days) Duration as shown by week day

.

.



Landscape & Establishment Work Not Shown For Clarity


Master Programme For Contract No. CV/2012/07	
Development at Anderson Road - Footbridge D and Associated Wo	rks
(Rev. 2)	

								(Rev. 2)			
ID	WBS	Fask Name	Duration	Start	Finish Predecessors	Successors	Fotal Slack	2 Dec Jan FebMarAprMayJur	013 1 Jul AugSepOctNovDec	2014 2 Jan FebMarAprMay Jun Jul Aug	SepOctNovDec Jan FebN
65	1.2.5.6	Pile Testing	40 days	Tue 22/04/14		66	109 days				
66	1.2.5.7	Construct pile cap	100 days	Tue 10/06/14	Thu 09/10/14 65	67	109 days				
67	1.2.5.8	Construct pier to level 152.1	90 days	Fri 10/10/14	Mon 02/02/15 66	82	109 days				
68	1.2.6	Slope Works	742 days	Mon 08/04/13	Thu 15/10/15		60 days	-			
69	1.2.6.1	Method statement and material submission	30 days	Mon 08/04/13	Mon 13/05/13 70SS-60 days		1043 days				
70	1.2.6.2	Slope Cutting, Soil Nail and Raking Drain (Row D-F) (included all necessary preparation and test) 31nos	50 days	Thu 20/06/13	Mon 19/08/13 46	71SS,72,69SS-60 days	50 days		Soil nail mach	ine-A (1no.)	
71	1.2.6.3	Construct Cascade and down pipe	120 days	Thu 20/06/13	Tue 12/11/13 70SS		893 days				
72	1.2.6.4	Slope Cutting, Soil Nail and Raking Drain (Row C-A) (included all necessary preparation and test) 40nos	50 days	Tue 20/08/13	Sat 19/10/13 70	48	50 days		Soil na	il machine-A (1no.)	
73	1.2.6.5	Slope Cutting, Soil Nail and Raking Drain (Row S-L) (included all necessary preparation and test) 103nos	90 days	Thu 20/06/13	Mon 07/10/13 46	74	0 days	Ĩ	Soil nail	machine-В (1no.)	
74	1.2.6.6	Slope Cutting, Soil Nail and Raking Drain (Row K-G) (included all necessary preparation and test) 102nos	60 days	Tue 08/10/13	Tue 17/12/13 73	75,27,48	0 days		Tanaa	Soil nail machine-B (1no.),Soi	l nail machine-A (1no.)
75	1.2.6.7	Construction of Inspection Access to Slope	120 days	Wed 18/12/13	Fri 23/05/14 74		743 days				
1.1.2	1.2.6.8	Construction of Footpath (Portion B)	60 days				331 days				
	1.2.7	Bridge Deck D-CE	and the second second		Tue 01/12/15		208 days	_			
	1.2.7.1	Method statement and material submission	30 days	Wed 24/04/13	Thu 30/05/13 79SS-60 days		1029 days				
	1.2.7.2	Ordering of Material	180 days			80,78SS-60 days	148 days		-		
-	1.2.7.3	Fabrication of Steel work off site	150 days		Mon 15/09/14 79,39	81	128 days			1	B 1
	1.2.7.4	Connecting the Bridge on site	90 days	Tue 16/09/14		82	128 days			· · · · · ·	*
	1.2.7.5	Erecting Steel bridge frame	40 days	Tue 16/06/15		83,85,93,76,84	0 days				
	1.2.7.6	M&E Installation	78 days	Wed 05/08/15	Fri 06/11/15 82		313 days				
	1.2.7.7	Irrigation system installation	78 days	Wed 05/08/15	Fri 06/11/15 82		313 days				
	1.2.7.8	Roofing and finishing works on bridge	99 days	Wed 05/08/15	Tue 01/12/15 82	91FF	0 days				
86	1.2.8	Drainage Works at Shun On Road	437 days	Tue 20/08/13	Wed 18/02/15		526 days				
	1.2.8.1	Method statement and material submission	30 days	Tue 20/08/13	Tue 24/09/13 88SS-60 days		933 days		.		
	1.2.8.2	DN1500 drainage construction	90 days	Fri 01/11/13	Tue 25/02/14 3	87SS-60 days	813 days				
		DN375 and DN225 Drainage construction	60 days		Sat 29/11/14 41	90	526 days				
90	1.2.8.4	Road Works and Reinstatement Works	60 days		Wed 18/02/15 89		526 days				
91	1.2.9	Completion of Section 1	0 days	Tue 01/12/15	Tue 01/12/15 85FF		0 days				
	1.3	Section 2	390 days	Wed 05/08/15	Wed 30/11/16		1 day				
	1.3.1	Landscape Softworks for Footbridge D	60 days	Wed 05/08/15	Thu 15/10/15 82	94	42 days				
94	1.3.2	Establishment Works for Footbridge D	289 days			95	4 days				
	1.3.3	Completion of Section 2	0 days		Wed 30/11/16 94		1 day				
	1.4	Section 3	369 days	Mon 31/08/15	Wed 30/11/16		0 days				
	1.4.1	Notified by The Engineer for commencing (Subject to Excision)	0 days	Mon 31/08/15	Mon 31/08/15	98	0 days	5			
98	1.4.2	Landscape Softworks for Footbridge D	60 days	Mon 31/08/15	Wed 11/11/15 97	99	20 days	5			
	: Mon 10/0 ared By: T.L		ne Milestone 🔷 ne Summary 🔺			Milesto		Basel Progr			

Assume Contract Start On 31-Jan-2013 and Finish On 30-Nov-2016 (1399 days) Duration as shown by week day

14.1

Lam - Po Wing Joint Venture



					De	Maste evelopment at	r Programme Anderson Ro	For Contract No. ad - Footbridge D (Rev. 2)	CV/2012/07 and Associated Wo	orks		
ID WBS 99 1.4.3	Task Name	Duration	Start	Finish	Predecessors	Successors	Total Slack		2013 Jun Jul AugSepOctNovDe	2014 c Jan FebMarAprMayJun Jul AugSepOctNovD	2015 ec Jan FebMarAprMayJun Jul AugSepOctNovDet	2016 Jan FebMarAprMayJun Jul AugSepOctNovDec Jan
99 1.4.3	Landscape Softworks and Establishment Works for Footbridge A, B and C	289 days	Thu 12/11/1	5 Mon 07/11	/16 98	10	00 20 day	5				
100 1.4.4	Completion of Section 3	0 days	Wed 30/11/1	6 Wed 30/11	/16 99		0 day	5		a		3 0/1

Date: Mon 10/06/13	Baseline Milestone 🛇	Task	Milestone	٠	Baseline	
Prepared By: T.L. Lo	Baseline Summary	Critical Task	Summary	-	Progress	
Assume Contract Start On 31-Jan-2013 and Finish On 30-Nov-2016 (1399 days) Duration as shown by week day			Lam - P	o Wing	g Joint Venture	

÷.

Landscape & Establishment Work Not Shown For Clarity