

Expansion of Shek Wu Hui Sewage Treatment Works

Monthly EM&A Report No. 10 for September 2006

October 2006

Report no: 01284R0261

Hyder Consulting Ltd

Incorporated in Hong Kong with limited liability—COI Number 126012 47th Floor, Hopewell Centre, 183 Queens Road East, Wanchai, Hong Kong

Tel: +852 2911 2233 Fax: +852 2805 5028

www.hyderconsulting.com





Expansion of Shek Wu Hui Sewage Treatment Works

Monthly EM&A Report No. 10 for September 2006

Author:	Gigi Ho		
Checker:	Sharifah Or		
Approver:	Guiyi Li		
Report no:	EA01284R0261	Date:	October 2006

This report has been prepared for in accordance with the terms and conditions of Maeda Corporation appointment for the Expansion of Shek Wu Hui Sewage Treatment Works in September 2006. Hyder Consulting Ltd (Incorporated in Hong Kong with limited liability—COI Number 126012) cannot accept any responsibility for any use of or reliance on the contents of this report by any third party.



Certified by Environmental Team Leader Sharifah Or



Contents

E		
In	troduction	2
2.	1 Basic Information	2
2.	2 Management Structure and Project Organisation	2
2.	3 Construction Programme	3
2.	Works Undertaken during the Reporting Month	3
2.	5 Status of Environmental Permit/ Licence	3
E	nvironmental Status	4
3.	1 Works Undertaken during the Month with Illustrations	4
3.	Project Area, Environmental Sensitive Receivers and Monitoring Locations	4
В	rief Summary of EM&A Requirements	4
4.	1 Monitoring Parameters	4
4.	2 Action and Limit Levels	5
4.	3 Event and Action Plans	5
4.	4 Environmental Mitigation Measures and Requirements	8
	nplementation Status of Environmental Protection and Pollution Control easures	_
M	•	8
M	easuresonitoring Results	8
M	easuresonitoring Results	8 8
M M 6.	onitoring Results Monitoring Methodology	8 8 8
M 6. 6.	onitoring Results	8810
M 6. 6. 6.	onitoring Results	88101111 Factors
M 6. 6. 6. 6.	onitoring Results	81011 Factors12
M 6. 6. 6. 6. 6. 6.	onitoring Results	81011 Factors12
M 6. 6. 6. 6. 6. 6.	onitoring Results	81011 Factors1213
M 6. 6. 6. 6. 6. 6. 6.	onitoring Results	81011 Factors1213
M 6. 6. 6. 6. 6. N	onitoring Results	81011 Factors121315
M 6. 6. 6. 6. 6. N	onitoring Results	81011 Factors1315
M 6. 6. 6. 6. 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	onitoring Results	81011 Factors121515
M 6. 6. 6. 6. 6. N P 7.	onitoring Results	81011 Factors121515
M 6. 6. 6. 6. 6. N P! 7. 7.	onitoring Results	81011 Factors1315151515
M 6. 6. 6. 6. 6. N P 7. 7. 7.	onitoring Results	81011 Factors1215151516 mons and

Page i



8	Waste Management Status17				
9	Future Key	Issues	.17		
10	Comments,	Recommendations and Conclusions	.18		
List of Tabl	es				
	Table 2-1	Key Personnel Contact Names and Telephone Number for the Project	3		
	Table 2-2	Status of Permit/Licence for the Project	4		
	Table 4-3	Event/ Action Plan for Air Quality Monitoring	7		
	Table 4-4	Event/ Action Plan for Noise Monitoring	8		
	Table 6-5	Monitoring Equipment	11		
	Table 6-6	Air Quality Monitoring Locations	11		
	Table 6-7	Noise Monitoring Locations	11		
	Table 6-8	Sampling Schedule of Air Quality Monitoring	12		
	Table 6-9	Sampling Schedule of Noise Monitoring	13		
	Table 6-10	Air Quality Monitoring Results	14		
	Table 6-11	Noise Monitoring Results	15		
	Table 7-12	Summaries of Site Inspections and Recommendations	17		
List of Appo	endices				
	Appendix 1	Project Organization			
	Appendix 2	Construction Programme			
	Appendix 3	Location of Works			
	Appendix 4	Project Area, Environmental Sensitive Receiver and Monitoring Location			
	Appendix 5	Action and Limit Levels			
	Appendix 6	Environmental Requirement and Implementation Status			
	Appendix 7	Calibration Records			
	Appendix 8	Monitoring Results and Graphical Plots			
	Appendix 9	QA/QC Results and Detection Limit			
	Appendix 10	Cumulative Number of Complaint, Notification of Summon and Successful Prosecution			
	Appendix 11	Upcoming EM&A Schedule			



1 Executive Summary

The expansion of Shek Wu Hui Sewage Treatment Works (SWHSTW) aims to increase the treatment capacity of the existing SWHSTW to cope with the increasing wastewater flows and loads as a result of the population growth in the catchment area of Fanling/Sheung Shui and the committed extension of sewerage system to unsewered areas. It is considered as a project constituting a material change to an exempted designated project under Schedule 2 of EIAO. Thus, the procedures under the EIAO have been followed and an Environmental Monitoring and Audit (EM&A) Programme has to be carried out. The present report documents the outcomes of the EM&A Works undertaken during September 2006.

Breaches of Action and Limit Levels

Noise

No non-compliance of action/limit level was recorded at all monitoring stations for noise during the reporting month.

1-hr TSP

No non-compliance of action/limit level was recorded at all monitoring stations for noise during the reporting month.

24-hr TSP

No non-compliance of action/limit level was recorded at all monitoring stations for noise during the reporting month.

Complaints Log

During this reporting month, no environmental complaint was received.

Notifications of Any Summons and Successful Prosecutions

During the reporting month, no notification of summons or successful prosecution was recorded.

Reporting Changes

There was no reporting change during the reporting month.

Future Key Issues

The construction activities for the coming three months will include the construction of mini piles, excavation, pile head / cap construction, temporary work including piling work, installation of wailings and struts, sub-structure and superstructure construction, pipe works and internal/external finishing.



2 Introduction

2.1 Basic Information

Shek Wu Hui Sewage Treatment Works (SWHSTW) provides treatment to the wastewater generated from Fanling/Sheung Shui areas before discharge it into Mai Po Inner Deep Bay Ramsar Site through River Indus and Shenzhen River, thus helps protecting the water quality of River Indus, Shenzhen River and Mai Po Inner Deep Bay Ramsar Site. The expansion of SWHSTW aims to expand the treatment capacity of the existing SWHSTW to cope with the increasing wastewater flows and loads as a result of the population growth in the catchment area of Fanling/Sheung Shui and the committed extension of sewerage system to unsewered areas.

In accordance with Section 9(2)(g) of the Environmental Impact Assessment Ordinance (EIAO), the SWHSTW is an exempted designated project as the existing SWHSTW has been in operation before the EIAO came into effect on 1 April 1998. However, since the proposed works involve physical expansion and alternation to the existing SWHSTW (hereafter called "the Project") and may cause adverse environmental impacts if mitigation measures are not in place, it shall be considered as a project constituting a material change to an exempted designated project under Schedule 2 of EIAO. Hence the procedures under the EIAO have been followed. A Project Profile (PP) for direct application of the EP (Application No.DIR-121/2005) was approved by Environmental Protection Department (EPD) in May 2005 and an environmental permit (EP-218/2005) was obtained prior to the commencement of the expansion works.

Drainage Services Department (DSD) awarded the civil contract of the expansion of SWHSTW to Maeda Corporation (Maeda) in September 2005. Maeda appointed Hyder Consulting Limited (HCL) as the Contractor's Environmental Team (ET) during the construction period. CH2M HILL Hong Kong Limited (formerly known as CH2M-IDC Hong Kong Limited) is the independent environmental checker (IEC). The construction contract commenced in September 2005 and the total construction period is approximately 36 months. The notified commencement date of work to the Director of EPD is 14 December 2005.

2.2 Management Structure and Project Organisation

The Engineer (DSD) is responsible for overseeing the construction works and ensuring that they are undertaken by the Contractor (Maeda) in accordance with the specifications and contractual requirements. The Contractor shall report to the Engineer. The ET is employed by the Contractor and is responsible for conducting the EM&A programme. The IEC shall advise the Engineer on the environmental issues related to the Project.

The key personnel contact names and telephone number are summarised in Table 2-1. The project organisation is shown in Appendix 1.



Party	Position	Name	Telephone number
Project Proponent - DSD	Project Manager	Raymond Lee	2594 7457
	Engineer's Representative	Tim Tsoi	2594 7460
Contractor - Maeda	Site Agent	George Cheung	9268 1918
ET - Hyder	ET Leader	Sharifah Or	2911 2730
IEC – CH2M HILL	IEC	David Yeung	2872 2934

Table 2-1 Key Personnel Contact Names and Telephone Number for the Project

2.3 Construction Programme

Construction programme of the Project is attached in Appendix 2.

2.4 Works Undertaken during the Reporting Month

Works undertaken during the reporting month included:

- excavation
- cable / utilities diversion
- installation of wailings and struts
- substructure and superstructure construction

2.5 Status of Environmental Permit/ Licence

The status of the Environmental Permit/Licence for the Project is shown below.

Permit/Licence	Application Date	Date of issue	Ref. No.	Valid Until
Environmental Permit	21 May 2005	16 June 2005	EP-218/2005	N/A
Notification was made to EPD pursuant to Section 3(1) of the Air Pollution Control (Construction Dust) Regulation (Form NA was submitted)	22 Sep 2005	N/A	N/A	N/A
Registration as a chemical waste producer	26 Sep 2005	1/1 NIOV 20015	WPN: 5213- 624-M2446-06	N/A
Effluent Discharge Licence	11 Nov 2005	20 Dec 2005	Licence No.: W5/11287/1	19 Dec 2010
Application for Exemption Account for Disposal of Construction Waste	12 Dec 2005	Approved by EPD on 31 Dec 2005	Application No.: RN/00134	25 Sep 2008
Construction Noise Permit	15 May 2006	26 May 2006	Permit No.: GW-RN0272-06	From 1 Jun 2006 to 30 Nov 2006



Permit/Licence	Application Date	Date of issue	Ref. No.	Valid Until
Construction Noise Permit	4 September 2006	18 September 2006	Permit No.: GW-RN0469-06	From 18 Sep 2006 to 10 Oct 2006

Table 2-2 Status of Permit/Licence for the Project

3 Environmental Status

3.1 Works Undertaken during the Month with Illustrations

The site has been subdivided into different Works Areas/Portions as illustrated in Appendix 3. Excavation was undertaken in Portions 1, 2 and 3. Cable/ utilities diversion was undertaken in Portions 1 and 2. Installation of wailings and struts and substructure construction were undertaken at Portion 2. Superstructure construction was undertaken in Portions 2 and 3.

3.2 Project Area, Environmental Sensitive Receivers and Monitoring Locations

The site is located at the existing Shek Wu Hui Sewage Treatment Plant, next to Chuk Wan Street. The project area, environmental sensitive receivers and monitoring locations are shown in Appendix 4.

4 Brief Summary of EM&A Requirements

4.1 Monitoring Parameters

4.1.1 Air Quality

During the construction phase impact monitoring, 1-hour and 24-hour Total Suspended Particulates (TSP) levels should be measured at the selected air monitoring locations in accordance with the EM&A Manual. These two parameters are aimed to indicate the impacts of construction dust on air quality.

4.1.2 Noise

The construction noise level should be measured in terms of the A-weighted equivalent continuous sound pressure level (L_{eq}) for 30 minutes. $L_{eq(30 \text{ min})}$ is used as the monitoring parameter for the period between 0700 and 1900 hours on normal weekdays. For all other time periods, three consecutive $L_{eq(5\text{min})}$ are employed for comparison with the Noise Control Ordinance (NCO) criteria.



Other noise parameters such as L10 and L90 should also be obtained for reference.

4.2 Action and Limit Levels

4.2.1 Air Quality

The baseline monitoring results documented in the Baseline Monitoring Report for the Project (our report ref.: EA01284R0012) form the basis for derivation of the Action and Limit Levels for air quality impact monitoring. Appendix 5 shows the derived Action and Limit Levels for the Project. If the air quality criteria are exceeded due to the Project, the Event/Action Plan summarised in Table 4-3 should be triggered immediately.

4.2.2 Noise

The Action and Limit Levels for construction noise are defined in Appendix 5. If valid non-compliance of the criteria occurs, actions in accordance with the Event and Action Plan in Table 4-4 should be implemented. If construction works are undertaken during the restricted hours, a construction noise permit under NCO shall be obtained by the Contractor.

4.3 Event and Action Plans

The Event and Action Plans for air quality and noise monitoring are shown in Tables 4-3 and 4-4, respectively.

EVENT	ACTION				
EVENT	ET	IEC	ER	CONTRACTOR	
ACTION LEVEL					
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding.	Check monitoring data submitted by ET; Check Contractor's working method.	Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.	
Exceedance for two or more consecutive samples	Identify source, investigate the cause of exceedance and propose remedial measures; Inform IEC and ER; Advise ER on the effectiveness of the proposed remedial measures;	Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the	Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented.	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate. 	



	ACTION					
EVENT	ET	IEC	ER	CONTRACTOR		
	 Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	effectiveness of the proposed remedial measures; • Supervise Implementation of remedial measures.				
LIMIT LEVEL						
Exceedance for one sample	Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC, ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring.	Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise ER on the effectiveness of the proposed remedial measures; Supervise implementation of remedial measures.	Confirm receipt of notification of exceedance in writing; Notify Contractor; Ensure remedial measures properly implemented.	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.		
Exceedance for two or more consecutive samples	Notify IEC, ER, Contractor and EPD; Identify source, investigate the cause of exceedance and propose remedial measures; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be	Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly; Supervise the implementation of remedial measures.	Confirm receipt of notification of exceedance in writing; Notify Contractor; In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by ER until the exceedance is abated.		



EVENT	ACTION				
	ET	IEC	ER	CONTRACTOR	
	implemented; Arrange meeting with IEC and ER to discuss the remedial actions to be taken; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring.		and instruct the Contractor to stop that portion of work until the exceedance is abated.		

Table 4-3 Event/ Action Plan for Air Quality Monitoring

EVENT		Action					
	ET	IEC	ER	CONTRACTOR			
Action Level	Notify IEC and ER; Carry out investigation; Report the results of investigation to the IEC, ER and Contractors; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness.	Review the analysed results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Supervise the implementation of remedial measure.	Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented.	Submit noise mitigation proposal to IEC; Implement noise mitigation proposals.			
Limit Level	Identify source; Inform IEC, ER, EPD and Contractor; Repeat measurements to confirm findings; Increase monitoring frequency to check mitigation effectiveness; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Inform IEC, ER and EPD the causes and actions taken for the exceedances;	Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; Supervise the implementation of remedial measures.	Confirm receipt of notification of failure in writing; Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures properly implemented; If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is	Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not under control; Stop the relevant portion of works as determined by the ER until the exceedance is abated.			



EVENT	Action					
	ET	IEC	ER	CONTRACTOR		
	Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; If exceedance stops, cease additional monitoring.		abated.			

Table 4-4 Event/ Action Plan for Noise Monitoring

4.4 Environmental Mitigation Measures and Requirements

The recommended measures for mitigating air quality, water quality, noise, waste and all other possible environmental impacts due to the construction works have been stated clearly in the EM&A Manual. The details of the measures implemented by the Contractor are shown in Appendix 6.

5 Implementation Status of Environmental Protection and Pollution Control/ Mitigation Measures

The status of the mitigation measures implemented by the Contractor is listed in Appendix 6.

6 Monitoring Results

6.1 Monitoring Methodology

6.1.1 Air Quality

1-hr and 24-hr TSP monitoring works were undertaken by the ET using high volume samplers (HVS). The sampling procedures followed the standard sampling method as set out in High Volume Method for Total Suspended Particulates, Part 50 Chapter 1 Appendix B, Title 40 of the Code of Federal Regulations of the USEPA.

During the sampling, dust laden air was drawn through a HVS fitted with a conditioned, pre-weighted filter paper, at a controlled rate. After sampling for 1 hour and 24 hours, the filter paper with retained particles was collected and returned to the laboratory for drying in a desiccator followed by accurate weighing. Respective 1-hour and 24-hour TSP levels were calculated from the ratio of the mass of particulates retained on the filter paper to the total volume of air sampled.



The HVSs were equipped with an electronic mass flow controller and calibrated against a traceable standard at regular intervals. All equipment, calibration kit and filter papers were clearly labelled.

The sampling procedures and specifications were the same for 1-hour and 24-hour baseline air quality monitoring except the sampling duration. The specifications were as follows:

- 0.6-1.7 m³/min (20-60SCFM);
- Equipped with a timing/control device with +/- 5 minutes accuracy for 24 hours operation;
- Installed with elapsed time meter with +/- 2 minutes accuracy for 24 hours operation;
- Capable of providing a minimum exposed area of 406 cm² (63in²);
- Flow control accuracy: +/- 2.5% deviation over 24-hr sampling period;
- Equipped with a shelter to protect the filter and sampler;
- Incorporated with an electronic mass flow rate controller or other equivalent devices:
- Equipped with a flow recorder for continuous monitoring;
- Provided with a peaked roof inlet;
- Incorporated with a manometer;
- Able to hold and seal the filter paper to the sampler housing at horizontal position;
- Easy to change the filter; and
- Capable of operating continuously for a 24-hour period.

Relevant environmental data including temperature, pressure, weather conditions, elapsed-time meter reading for the start and stop of the sampler, identification and weight of the filter paper, and other special phenomena observed and work progress of the concerned site were also recorded.

Filter papers of size 8"x10" were labelled before sampling. They were inspected clean with no pin holes and conditioned in a humidity-controlled chamber for over 24-hr and be pre-weighed before use for the sampling.

After sampling, the filter papers loaded with dust were kept in a clean and tightly sealed plastic bag, and then returned for reconditioning in the humidity controlled chamber followed by accurate weighing by an electronic balance with a readout down to 0.1 mg. All the collected samples would be kept in a good condition for 6 months before disposal.

The weight of filter paper was measured by a HOKLAS accredited laboratory.

6.1.2 Noise

Weatherproof logging sound level meters which comply with the International Electrotechnical Commission Publication 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications were used to measure the construction noise at the designated



monitoring locations. Noise parameters of the A-weighted levels $L_{\rm eq}$, $L_{\rm 10}$ and $L_{\rm 90}$ were measured with a sampling period of 5 minutes throughout the monitoring. The average of six consecutive 5-minute readings was used to provide $L_{\rm eq(30\;minutes)}$ for non-restricted hours. A facade correction of 3dB(A) would be applied to all free field measurements.

During the impact monitoring, information such as date, weather condition, equipment used, measurement results and major noise sources were recorded on the field data record sheet. Noise measurements would not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed would be checked with a portable wind speed meter capable of measuring wind speed in m/s. All measurements were recorded to the nearest 0.1dB(A).

6.2 Name of Laboratory, Types of Equipment Used and Calibration Details

6.2.1 Name of Laboratory

Filter papers used for air quality monitoring were sent to ALS Environmental, a HOKLAS accredited laboratory, for weighing. Other sampling and analytical works were conducted by Hyder Consulting Limited, the ET.

6.2.2 Types of Equipment Used and Calibration Details

HVS - Model GBM2000H1, manufactured by Anderson Instruments Inc., was used for TSP monitoring. It complies with the USEPA specifications in Appendix B Part 50 - Reference Method for the Determination of Suspended Particulate matter in the Atmosphere (High-Volume Method) of the Code of Federal Regulation dated July 1, 1991. Initial calibration of dust monitoring equipment was conducted upon installation and prior to commissioning. One point flow rate calibration would be carried out every two months. Five-point calibration would be carried out every six months. All the calibration data were converted into standard temperature and pressure condition.

Orific HVS Calibration Kit model G2523 was used for the calibration of HVSs. Calibration of calibration kit would be carried out annually. Appendix 7 presents the monitoring equipment calibration records.

For noise monitoring, Bruel & Kjaer (B&K) Precision Integrating Sound Level Meters of Type 2238 in compliance with the International Electrotechnical Commission Publication 651: 1979 (Type 1) and 804: 1985 (Type 1) Specifications were used.

Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator (B&K Type 4230) generating a known sound pressure level at a known frequency. Measurements were considered as valid only if the calibration level from before and after the noise measurement agree to within 1dB. All sound level meters and calibrators would be calibrated annually. Appendix 7 presents the monitoring equipment calibration records.



Table 6-5 summarises the types of monitoring and calibration equipment.

Equipment Type	Manufacturer	Model	Serial Number/I.D.
Sound Level Meter	B&K	Type 2236	1785701
Sound Level Meter	B&K	Type 2238	2285726
Sound Level Calibrator	B&K	Type 4231	1770806
High Volume Sampler	Anderson	GBM 2000 H1	1097
High Volume Sampler	Anderson	GBM 2000 H1	1101
Orific HVS Calibration Kit	Tisch Environmental	G2523	517N

Table 6-5 Monitoring Equipment

6.3 Parameters Monitored

Parameters monitored are described in Sections 4.1.1 and 4.1.2.

6.4 Monitoring Locations

There are two designated air quality monitoring locations identified in the EM&A Manual. Due to the access constraint, alternative monitoring locations were selected and approved by ER, IEC and EPD prior the commencement of monitoring. These alternative locations for air quality monitoring are summarised in Table 6-6 and shown in Appendix 4.

Monitoring Station ID	Name of Premises	Monitoring Location
CAM1a	San Po Street Pumping Station	Ground floor level
CAM2a	Sheung Shui Heung Floodwater Pumping Station	Ground floor level

Table 6-6 Air Quality Monitoring Locations

There are two designated noise monitoring locations identified in the EM&A Manual and their locations are described below and shown in Appendix 4.

Monitoring Station ID	Name of Premises	Monitoring Location		
NM1	Wai Loi Tsuen	1.2m above ground		
NM2	Temporary Domestic Structure	1.2m above ground		

Table 6-7 Noise Monitoring Locations



6.5 Monitoring Date, Time, Frequency and Duration, Weather Condition and Other Factors

Monitoring frequency for 1-hr TSP and 24-hr TSP is 3 times every 6 days and once every 6 days, respectively. One set of noise measurements will be conducted between 0700 and 1900 on normal weekdays at each monitoring station on a weekly basis, when noise-generating activities are underway. Monitoring date, time and duration for noise and air quality monitoring and all other factors related to the monitoring result, such as weather condition, are listed in the following tables.

Station	Date	Time	Duration	Weather Condition
1-hr TSP			1	
	2 September 2006	0943-1246	3 X 1 hour	Fine
	8 September 2006	1000-1301	3 X 1 hour	Cloudy
O A B A 4 -	14 September 2006	0941-1245	3 X 1 hour	Cloudy
CAM1a	20 September 2006	1018-1320	3 X 1 hour	Sunny
	26 September 2006	0941-1245	3 X 1 hour	Sunny
	30 September 2006	0945-1248	3 X 1 hour	Sunny
	2 September 2006	0951-1254	3 X 1 hour	Fine
	8 September 2006	1007-1308	3 X 1 hour	Cloudy
CAMO	14 September 2006	0950-1255	3 X 1 hour	Cloudy
CAM2a	20 September 2006	1011-1309	3 X 1 hour	Sunny
	26 September 2006	0949-1252	3 X 1 hour	Sunny
	30 September 2006	0955-1255	3 X 1 hour	Sunny
24-hr TSP		L	l	
	2 September 2006	1324-1324	24 hours	Fine
	8 September 2006	1325-1325	24 hours	Cloudy
CAM1a	14 September 2006	1235-1235	24 hours	Cloudy
CAIVITA	20 September 2006	1320-1320	24 hours	Sunny
	26 September 2006	1340-1340	24 hours	Sunny
	30 September 2006	1315-1315	24 hours	Sunny
	2 September 2006	1318-1318	24 hours	Fine
	8 September 2006	1310-1310	24 hours	Cloudy
CAM2a	14 September 2006	1215-1215	24 hours	Cloudy
UAIVIZA	20 September 2006	1309-1309	24 hours	Sunny
	26 September 2006	1330-1330	24 hours	Sunny
	30 September 2006	1325-1325	24 hours	Sunny

Table 6-8 Sampling Schedule of Air Quality Monitoring



Station	Date	Time	Duration	Weather Condition
	8 September 2006	1130-1200	30 minutes	Cloudy
NM1	14 September 2006	0945-1015	30 minutes	Cloudy
INIVII	20 September 2006	1000-1030	30 minutes	Sunny
	26 September 2006	0955-1025	30 minutes	Sunny
	8 September 2006	1025-1055	30 minutes	Cloudy
NM2	14 September 2006	1050-1120	30 minutes	Cloudy
INIVIZ	20 September 2006	1110-1130	30 minutes	Sunny
	26 September 2006	1100-1130	30 minutes	Sunny

Table 6-9 Sampling Schedule of Noise Monitoring

6.6 Results and Graphical Plots of Monitoring Parameters

Air quality monitoring results of 1-hour and 24-hour TSP levels are summarised in Table 6-10 and detailed in Appendix 8. Graphical plots of the monitoring results are also provided in Appendix 8.

Station	Dete	Measured L	_evel (μg/m³)	Action/Limit	Level (μg/m³)
Station	Date	1-hr TSP	24-hr TSP	1-hr TSP	24-hr TSP
CAM1a		120.2		342.7/500	203.3/260
	2 September 2006	128.4	110.7		
		146.9			
		154.9		1	
	8 September 2006	135.0	86.7		
		116.2			
		73.1			
	14 September 2006	70.4	66.4		
		62.7			
		176.8			
	20 September 2006	152.7	135.8		
		155.9			
		162.2			
	26 September 2006	123.0	84.5		
		81.1			
	30 September 2006	122.1	202.0		



Station	Date	Measured L	_evel (μg/m³)	Action/Limit	Level (μg/m³)	
	Date	1-hr TSP	24-hr TSP	1-hr TSP	24-hr TSP	
		126.2				
		171.6				
		129.0				
	2 September 2006	126.2	87.4			
		171.6				
		73.8				
	8 September 2006	91.8	55.1			
		52.7		340.2/500		
		41.9			201.6/260	
	14 September 2006	35.0	42.9			
CAM2a		38.9				
O7 11112G		104.2				
	20 September 2006	117.7	88.6			
		116.0				
		49.1		_		
	26 September 2006	67.6	56.7			
		53.0				
		80.8				
	30 September 2006	73.9	81.1			
		58.3				

Note:

Table 6-10 Air Quality Monitoring Results

Noise monitoring results are summarised in Table 6-11 and detailed in Appendix 8. Graphical plots of the monitoring results are also provided in Appendix 8. As all monitoring was conducted at free field condition, a facade correction of 3dB(A) was applied to each of the noise measurements.

Station	Date	Measured Nois	Measured Noise Level, dB(A)					
Station	Date	L _{90(30min)}	L _{10(30min)}	Leq (30min)	L _{eq(30 min)} , dB(A)			
NM1	8 September 2006	8 September 2006 53.8 60.5		58.1	75			
	14 September 2006	56.1	61.3	59.4				
	20 September 2006	55.7	61.0	58.7				

^{*} Shaded area indicates an exceedance of Limit Level.



Station	Date	Measured Nois	Limit Level for		
Station	Date	L _{90(30min)}	-90(30min) L _{10(30min)} L _{eq (30min)}		L _{eq(30 min)} , dB(A)
	26 September 2006	52.2	58.8	56.0	
	8 September 2006	51.0	54.1	53.2	
NM2	14 September 2006	52.2	55.5	54.2	
INIVIZ	20 September 2006	50.8	54.5	52.9	
	26 September 2006	48.2	52.9	50.8	

Note:

Table 6-11 Noise Monitoring Results

6.7 Factors Which Might Affect the Monitoring Results

Dust from other sources such as roads with the movement of heavy vehicles in the vicinity of the monitoring stations would affect the air quality monitoring results.

6.8 QA/QC Results and Detection Limit

The quality assurance (QA) / quality control (QC) results and detection limit are shown in Appendix 9.

7 Non-compliance, Complaints, Notifications of Summons and Successful Prosecutions

7.1 Non-compliance of Action and Limit Levels

No non-compliance of Action or Limit Level was recorded for air quality and noise monitoring.

7.2 Complaints Received

In case of an environmental complaint received, all related parties should follow the complaints response procedures specified in the EM&A Manual.

During this reporting month, no environmental complaint was received. Cumulative number of environmental complaint is shown in Appendix 10.

⁽¹⁾ Shaded area indicates an exceedance of Limit Level.

⁽²⁾ A facade correction of 3dB(A) was applied to each of noise measurements.



7.3 Notifications of Summons and Successful Prosecutions

No notification of summons or successful prosecution was recorded during the reporting month. The cumulative number of notifications of summons and successful prosecutions are shown in Appendix 10.

7.4 Review of the Reasons and Implications of Non-compliance, Complaints, Summons and Prosecutions

7.4.1 Non-compliance of Acton/Limit Level

No non-compliance was recorded during the reporting period.

7.4.2 Complaints, Summons and Prosecutions

No complaints, summons and prosecutions were recorded during the reporting period.

7.5 Site Inspection

Weekly site inspections were carried out on 6, 13, 21 and 27 September 2006. The findings of the site inspections and appropriate mitigation measures were recorded in the site inspection checklists.

The observations raised during the site inspections, corresponding recommendations and rectification status are summarised in Table 7-12.

Inspection Date	Deficiencies	Recommendation	Status	Note / Reminder
6 September 2006	No deficiency was observed.	N.A.	N.A.	N.A.
13 September 2006	No deficiency was observed.	N.A.	N.A.	Ponding water was observed at site exit and switch room area. The Contractor was reminded to drain away the ponding water after rainstorm.
21 September 2006	Sand and gravel were observed on bare ground near switch room and cleaning up action was in progress during the inspection.	The Contractor was reminded to keep the road clean and free from dust to prevent dust generation.	Sand and gravel on bare ground has been removed as observed on 27 September 2006.	N.A.



Inspection Date	Deficiencies	Recommendation	Status	Note / Reminder
27 September 2006	No deficiency was observed.	N.A.	N.A.	Wastewater discharging at Portion 2 was observed clean. The Contractor was reminded that silt removal facilities should be well maintained and clear of silt.

Table 7-12 Summaries of Site Inspections and Recommendations

The site audit conducted by IEC was carried out on 21 September 2006 and the Contractor has undertaken appropriate actions in response to the IEC's findings.

EPD inspection was undertaken on 25 September 2006 in the reporting month. EPD checked the effluent discharge at all areas, chemical waste storage area and checked whether Environmental permit, CNP displayed at site entrance. EPD has no adverse comment.

There was no outstanding issue or deficiency for the observations arising during the weekly site inspections. However, the Contractor was reminded to inspect and maintain the surface channels and mosquito control measures after rainstorm.

8 Waste Management Status

According to the information provided by the Contractor, the following waste materials were generated during the reporting month:

- Inert C&D materials 3,495 m³; and
- General Refuse 65 m³.

C&D materials were disposed of at Tuen Mun Area 38 Public Fill. General refuse was collected and disposed of at NENT Landfill properly. No chemical waste was produced during the reporting month. Trip ticket system was implemented and disposal records were in order on site. The Waste Management Plan was followed.

9 Future Key Issues

The construction activities for the coming three months are summarized below:

- construction of mini piles
- excavation
- pile head / cap construction
- sheet piling work, installation of walings and struts



- sub-structure and superstructure construction
- pipe works
- internal / external finishing

The upcoming EM&A schedule for the future three months is shown in Appendix 11.

10 Comments, Recommendations and Conclusions

EM&A works have been undertaken during September 2006 for the Project based on the requirements set in the EM&A Manual.

All monitoring equipments have been calibrated and all monitoring protocols have been carried out properly according to the EM&A Manual.

No valid exceedance of Action/Limit Level was recorded during the reporting month.


No compliant, notification of summons or successful prosecution was recorded during the reporting month.

Four weekly site inspections were carried out during the reporting month. In response to the observations raised by ET, the Contractor has undertaken follow-up actions to rectify the condition.



Appendix 1

Project Organization






Appendix 2


Construction Programme


Maeda Corporation Contract No. DC/2005/01 Expansion of Shek Wu Hui Sewage Treatment Works and


Upgrading of Ting Kok Road Pumping Station No.5

Master Programme (Rev. 4)










					Master Programme (Rev. 4)
iD 6	T. A.N.				06 07
ID 9	Task Name Wall up to +8.50mPD	Duration 22 days	Start Wed 07/1/10	Finish Predd Sat 07/2/3	S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A
74	rebar fixing, fwk and falseworks crection	7 days	Wed 07/1/10	Wed 07/1/17 121	100 1107
75	concreting	1 day	Thu 07/1/18	Thu 07/1/18 174	I
6	dismantle formwork	3 days	1 ri 07/1/19	Mon 07/1/22 175	1/18 1/18
17	remove falsework				
78	Portion B	14 days	Fri ()7/1/19	Sat 07/2/3 175	1/19 1/19
		191 days	Mon 06/8/14	Fri 07/3/23	6/14
79	Pile head	24 days	Mon 06/8/14	Sat 06/9/9	8/14 9/9 9/9
80	excavation for pile head	3 days	Mon 06/8/14	Wed 06/8/16 134	8/14 14/16
81	break cement grout	7 days	Thu 06/8/17	Thú 06/8/24 180	8/17 🖥 8/24
82	cut pile and weld pile head plate	7 days	Sat 06/8/19	Sat 06/8/26	8/19 🕞 4/26
83	blinding for pile head	l day	Mon 06/8/28	Mon 06/8/28 182	8/28
84	rebar fixing and formwork erection	4 days	Tue 06/8/29	Fri 06/9/1 183	8/29 [
85	concreting	l day	Sat 06/9/2	Sat 06/9/2 184	912 912
86	dismantle formwork and form CJ	3 days	Mon 06/9/4	Wed 06/9/6 185	94 796
87	backfilling	3 days	Thu 06/9/7	Sat 06/9/9 186	97 599
38	Base slab	13 days	Mon 06/9/11	Mon 06/9/25	9/11 🕶 9/25
39	blinding concrete	l day	Mon 06/9/11	Mon 06/9/11 187	on Fant
90	rebar fixing and formwork erection	8 days	Tue 06/9/12	Wed 06/9/20 189	9/12 3-9/20
91	concreting	l day	Thu 06/9/21	Thu 06/9/21 190	
2	dismantle formwork and form CJ	3 days	Fri 06/9/22	Mon 06/9/25 191	9/21 9/21
3	Wall up to +5.50mPD				9/22 [-9/25
4	rebar fixing and formwork erection	16 days	Tue 06/9/26	Fri 06/10/13	9/20 10/13
5 🕮		7 days	Tue 06/9/26	Tue 06/10/3 192	9/26 1/9/3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
6	Install puddle flanges at wall	8 days	Fri 06/9/29	Sat 06/10/7	P/29 10/7
_	Install MLR pump couplings	8 days	Sat 06/9/30	Mon 06/10/9	9/30 🕎 (09)
7	concreting	I day	Wed 06/10/4	Wed 06/10/4 194	1014 1014 1014 1014 1014 1014 1014 1014
8	dismantle formwork and form CJ	8 days	Thu 06/10/5	Fri 06/10/13 197	10/5 10/13 1 1 1 1 1 1 1 1 1
9	Wall up to +8.50mPD and +8.3mPD(CJ)	22 days	Tue 07/1/23	Fri 07/2/16	1/23 (
0 1	rebar fixing, fwk and falseworks erection	7 days	Tue 07/1/23	Tue 07/1/30 176	
1	concreting	1 day	Wed 07/1/31	Wed 07/1/31 200	
2	dismantle formwork	3 days	Thu 07/2/1	Sat 07/2/3 201	
3	remove falsework	14 days	Thu 07/2/1	Fri 07/2/16 201	21 21 21 21 21 21 21 21 21 21 21 21 21 2
4	Footway at hoarding side	20 days	Thu 07/3/1	Fri 07/3/23	3/1 3/2
5	rebar fixing, fwk and falseworks erection	5 days	Thu 07/3/1	Tue 07/3/6 150	
5	concreting	1 day	Wed 07/3/7	Wed 07/3/7 205	
7	dismantle formwork	3 days	Thu 07/3/8	Sat 07/3/10 206	300 3 3
3	remove falsework	14 days	Thu 07/3/8	Fri 07/3/23 206	3/8 3/23
,	Portion C	304 days	Thu 06/8/31	Mon 07/8/20	8/31
1	Pile head	24 days	Thu 06/8/31	Wed 06/9/27	9/27
† †	excavation for pile head	3 days	Thu 06/8/31	Sat 06/9/2 135	8/31 1-9/2
++	break cement grout	7 days	Mon 06/9/4	Mon 06/9/11 211	9/4 🗑 9/11
	cut pile and weld pile head plate	7 days	Wed 06/9/6	Wed 06/9/13	9/6 🗟 9/13
+	blinding for pile head	1 day	Thu 06/9/14	Thu 06/9/14 213	964 1914
	rebar fixing and formwork erection	4 days	Fri 06/9/15	Tue 06/9/19 214	945 - 1919
					340 E 313
: Mon 06/8	Task	Progress		Summary	Rolled Up Critical Task ///// Rolled Up Progress External Tasks
	Critical Task	Milestone	•	Rolled Up	

				•			Master Program	me (Rev. 4)									
'n	Task Name		Duration	Start	Finish Predo	S O N D	6 J F M A	MJJJ	LAISIO	N D	,	TA M	J J J A	S 0 N 1	08 0 J F M	AMJJ	AS
216		concreting	l day	Wed 06/9/20	Wed 06/9/20 215				9/20 -9/20							,	
217		dismantle formwork and form CJ	3 days	Thu 06/9/21	Sat 06/9/23 216				9/21 9/23								
218		backfilling	3 days	Mon 06/9/25	Wed 06/9/27 217				9/25 9/27								
219		Base slab	13 days	Thu 06/9/28	Thu 06/10/12				9/28	0/12							
220		blinding concrete	l day	Thu (X ₁ /2)/28	Thu 06/9/28 218				9/28 -9/28								
221	i	rebar fixing and formwork erection	8,days	Fri 06/9/29	Sat 06/10/7 220		-		9/29 🗓 10/								
222	1	concreting	l day	Mon 06/10/9	Mon 06/10/9 221				10/9 10/								
223	i	dismantle formwork and form CJ	3 days	Tue 06/10/10	Thu (16/10/12 222				10/10 10								
224		Wall up to +5.50mPD	11 days	Fri 06/10/13	Wed 06/10/25				10/13								
225		rebar fixing and formwork erection	7 days	Fri 06/10/13	Fri 06/10/20 223				10/13	0/20			12.00				
226		concreting	l day	Sat 06/10/21	Sat 06/10/21 225				10/21		7						
227		dismantle formwork and form CJ	3 days	Mon 06/10/23	Wed 06/10/25 226				10/23								
228		Side wall up to +8.50mPD and +8.3mPD(CJ)	22 days	Wed 07/5/9	Sat 07/6/2				10/23 [-	10/25		500					
229		rebar fixing, fwk and falseworks erection	7 days	Wed 07/5/9	Wed 07/5/16 123	and the same				1 170 150		5/9 5/16	"		The state of the s		
230		concreting	l day	Thu 07/5/17	Thu 07/5/17 229							5/9 5/16					
231		dismantle formwork	8 days	Fri 07/5/18	Sat 07/5/26 230	-						5/17 5/17					
232	_	remove falsework	l4 days	Fri 07/5/18	Sat 07/6/2 230							5/18 5/2					
233	·	Footway at hoarding side	20 days	Mon 07/7/16	Tue 07/8/7	POTON CHARACT		-				5/18 6	2		1		
234		rebar fixing, fwk and falseworks erection	5 days	Mon 07/7/16	Fri 07/7/20 129	- Interessed							8/7				
235		concreting	l day		Sat 07/7/21 234				-				7/16 7/20		- 444		
236		dismantle formwork		Sat 07/7/21									7/21 7/21				٠
237			3 days	Mon 07/7/23	Wed 07/7/25 235	and the second s							7/23 7/25				
238		remove falsework	I4 days	Mon 07/7/23	Tue 07/8/7 235								7/23 8/7				
239		install sliding bearing strip	l day	Thu 07/7/26	Thu 07/7/26 236							-	7/26 7/26				
	-	Central wall and top slab	301 days	Mon 06/9/4	Mon 07/8/20				9/4				T T T	/20	-		
240		rebar fixing, fwk and falseworks erection	7 days	Thu 07/7/26	Thủ 07/8/2 236								7/26 8/2				
241		concreting	1 day	Fri 07/8/3	Fri 07/8/3 240								8/3 8/3		*		
242		dismantle formwork	3 days	Sat 07/8/4	Tue 07/8/7 241								8/4 8/7				
		remove falsework	14 days	Sat 07/8/4	Mon 07/8/20 241								8/4 8/2	10			
	3	Construct stairs Type A	5 days	Mon 06/9/4	Fri 06/9/8				9/4 9/8						APP AREA		
245		Portion D	330 days	Fri 06/9/1	Thu 07/9/20				9/1					9/20			
246		Pile head	25 days	Sat 06/11/4	Sat 06/12/2				11/4	12/2							
247		excavation for pile head	3 days	Sat 06/11/4	Tue 06/11/7 136	· ·			11/4	117							
248		break cement grout	7 days	Wed 06/11/8	Wed 06/11/15 247	-			11/8	11/15	.						
249		cut pile and weld pile head plate	7 days	Sat 06/11/11	Sat 06/11/18	-			11/11	11/18					E		
250		blinding for pile head	l day	Mon 06/11/20	Mon 06/11/20 249				11/2	20 1/20							
251	 	rebar fixing and formwork erection	4 days	Tue 06/11/21	Fri 06/11/24 250	177			11/	21 11/24							
252		concreting	1 day	Sat 06/11/25	Sat 06/11/25 251	# P P P P P P P P P P P P P P P P P P P			11	/25 11/25					-		
253		dismantle formwork and form CJ	3 days	Mon 06/11/27	Wed 06/11/29 252				11	/27 11/29					PRINCIPAL AND		.
254		backfilling	3 days	Thu 06/11/30	Sat 06/12/2 253	TOTAL PROPERTY.			ì	1/30 12/2							
255		Base slab	13 days	Mon 06/12/4	Mon 06/12/18				1	2/4 12/18 12/4 12/4	3						
256		blinding concrete	1 day	Mon 06/12/4	Mon 06/12/4 254	- Apparatus			- ÷								
257		rebar fixing and formwork erection	8 days	Tue 06/12/5	Wed 06/12/13 256					12/5 12/13							
258		concreting	l day	Thu 06/12/14	Thu 06/12/14 257		·			121 4 12114							· .
-														DMS-04-1-SEPERFERFER			
Date: Mo	1 06/8/28	Task Critical Task	_	_	Summary		2000 45.00 45.0000°	tical Task		ed Up Progress							.
-		Critical Task	ivillestone		Rolled U	p Task		estone 💙	Split		1411114	, , , Projec	Summary	—			
L							Page 6		3								

ID Task Name O N D J J s o Duration Start Finish 259 dismantle formwork and form CJ 3 days Pri 06/12/15 Mon 06/12/18 258 12/15 12/18 260 Wall up to +5.50mPD 11 days Tue 06/12/19 Sat 06/12/30 12/19 261 rebar fixing and formwork erection 7 days Tue 06/12/19 Tue 06/12/26 259 12 19 12/26 262 concreting I day Wed 06/12/27 Wed 06/12/27 261 2/27 12/27 263 dismantle formwork and form CJ 3 days Thu 0x/12/28 Sat 06/12/30 | 262 2/28 12/30 264 Side wall up to +8.50mPD and +8.3mPD(CI) Thu (17/6/2) 22 days Mon 07/5/28 6/21 265 rebar fixing, fwk and falseworks erection 7 days Mon 07/5/28 Mon 07/6/4 231 5/28 6/4 266 Tue 07/6/5 265 concretine 1 day Tue 07/6/5 6/5 6/5 267 dismantle formwork Fri 07/6/8 | 266 3 days Wed 07/6/6 6/6 6/6 268 remove falsework 14 days Wed 07/6/6 Thu 07/6/21 266 6/6 6/21 269 Footway at hoarding side 19 days Sat 07/8/4 Sat 07/8/25 270 rebar fixing, fwk and falseworks erection Sat 07/8/4 Thu 07/8/9 130 5 days 8/4 8/9 271 concreting 1 day Fri 07/8/10 Fri-07/8/10 270 7 days 272 dismantle formwork Sat 07/8/11 Sat 07/8/18 271 273 remove falsework 14 days Fri 07/8/10 Sat 07/8/25 270 274 install sliding bearing strip 1 day Mon 07/8/20 Mon 07/8/20 272 8/20 18/20 275 Central wall and top slab 330 days Fri 06/9/1 Thu 07/9/20 9/1 276 rebar fixing, fwk and falseworks erection 7 days Tue 07/8/21 Tue 07/8/28 274 8/21 1 8/28 277 concreting 1 day Wed 07/8/29 Wed 07/8/29 276 8/29 8/29 278 dismantle formwork Thu 07/8/30 Sat 07/9/1 277 3 days 8/30 19/1 279 remove falsework Fri 07/9/14 277 14 days Thu 07/8/30 8/30 9/14 280 ā, Construct stairs Type A 6 days Fri 06/9/1 Thu 06/9/7 9/1 🗿 9/7 281 Install FRP Baffle Wall Type [] Thu 07/9/20 279 5 days Sat 07/9/15 282 Portion E 249 days Sat 06/11/25 Tue 07/9/1 283 Pile head 48 days Sat 06/11/25 Fri 07/1/19 11/2 284 excavation for pile head Tue 06/11/28 137 3 days Sat 06/11/25 11/25 11/28 285 break cement grout 10 days Wed 06/11/29 Sat 06/12/9 284 12/9 12/11 1 12/2 286 cut pile and weld pile head plate 10 days Mon 06/12/11 Thu 06/12/21 285 287 12/22 12/22 blinding for pile head 1 day Fri 06/12/22 Fri 06/12/22 286 288 rebar fixing, fwk and falseworks erection 10 days Sat 06/12/23 Wed 07/1/3 287 12/23 289 Thu 07/1/4 Thu 07/1/4 288 1/4 -1/4 concreting 1 day 290 dismantle formwork and form CJ 6 days Fri 07/1/5 Thu 07/1/11 289 1/5 1/11 291 backfilling 7 days Fri 07/1/12 Fri 07/1/19 290 1/12 1/19 292 Base slab Sat 07/2/10 19 days Sat 07/1/20 1/20 293 blinding concrete I day Sat 07/1/20 Sat 07/1/20 291 294 rebar fixing, fwk and falseworks erection Mon 07/1/22 Thu 07/2/1 293 10 days 295 concreting 1 day Fri 07/2/2 Fri 07/2/2 294 296 7 days Sat 07/2/3 Sat 07/2/10 295 dismantle formwork and form CJ 297 Wall up to +5.50mPD 19 days Mon 07/2/12 Mon 07/3/5 298 Mon 07/2/12 Thu 07/2/22 296 rebar fixing, fwk and falseworks erection 10 days 2/12 🗿 2/22 299 Install puddle flanges at wall 5 days Fri 07/2/23 Wed 07/2/28 298 2/23 2/28 300 concreting 1 day Thu 07/3/1 Thu 07/3/1 299 3/1 13/1 301 dismantle formwork and form CJ 3 days Fri 07/3/2 Mon 07/3/5 300 Rolled Up Critical Task Rolled Up Progress Task Progress Summary External Tasks Date: Mon 06/8/28 Critical Task Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Page 7



			}								
1D 345	0	Fask Name weld brackets + backfilling	Duration 10 days	Start Thu 06/8/3	Finish Preda Mon 06/8/14 344						
346	4										
	4. 4.	Install precast ring beam unit	I day	Tue 06/8/15	Tue 06/8/15 345						
347	_l l	erect formwork for insitu ring beam	4 days	Wed 06/8/16	Sat 06/8/19 346						
348	.	concreting	I day	Mon 06/8/21	Mon 06/8/21 347						
349	4 :	dismantle formworks	3 days	Tue (Xv/X/22	Thu 06/8/24 348	8 9/22 <mark>[</mark> 8/24					
350		Construction of second ring beam	20 days	Pri 06/8/25	Sat 06/9/16	8/25 🕶 9/16					
351		Excavation for Row 2 Ring Beam	7 days	Fri 06/8/25	Fri 06/9/1 349	8/25 🎹 9/1					
352	1	weld brackets + backfilling	7 days	Tue 06/8/29	Tue ()6/9/5	8/29 3-9/5					
353		Install precast ring beam unit	1 day	Wed 06/9/6	Wed 06/9/6 352	94 316					
354	1 :	erect formwork for insitu ring beam	5 days	Thu (16/9/7	Tue 06/9/12 353	9/7 1 9/12					
355		concreting	J day	Wed 06/9/13	Wed 06/9/13 354						
356	1	dismantle formworks	3 days	Thu 06/9/14	Sat 06/9/16 355	- I L					
357		Excavation to +1.1mPD	10 days	Mon 06/9/18	Thu 06/9/28 356						
358		Excavation for Row 3 Waling and Strut	2 days	Fri 06/9/29	Sat 06/9/30 357						
359	1 +	install Row 3 waling and strut	5 days	Mon 06/10/2	Fri 06/10/6 358						
360	-	30 degree open cut for 5m x 5m substructure, group	5 days	Fri 06/9/29	Wed 06/10/4 357						
361	+	30 degree open cut for outer ring beam and pile her	5 days	Thu 06/10/5	Tue 06/10/10 360						
362		Pile head (inner ground beam) (6 nos)	17 days	Thu 06/10/5	Tue 06/10/24						
363		break cement grout	4 days	Thu 06/10/5	Mon 06/10/9 360	10/5 10/24					
<u> </u>		cut pile and weld pile head plate	4 days	Tue 06/10/10	Fri 06/10/13	<u> </u>					
365	1000	blinding for pile head	1 day	Sat 06/10/14	Sat 06/10/14 364	10/10 10/13					
366	-										
367	-	rebar fixing and formwork erection	3 days	Mon 06/10/16	Wed 06/10/18 365	_					
368		concreting	l day	Thu 06/10/19	Thu 06/10/19 366	-					
		dismantle formwork and form CJ	2 days	Fri 06/10/20	Sat 06/10/21 367						
369		backfilling	2 days	Mon 06/10/23	Tue 06/10/24 368	10/24					
370		5m x 5m Substructure	13 days	Wed 06/10/25	Wed 06/11/8	10/25					
371		blinding concrete	l day	Wed 06/10/25	Wed 06/10/25 369						
372	-	rebar fixing and formwork erection	5 days	Thu 06/10/26	Tue 06/10/31 371	10/25 110/31					
373	R.F.	install 800 DI pipe	2 days	Mon 06/10/30	Tuc 06/10/31	10/30 10/31					
374	\perp	concreting	l day	Wed 06/11/1	Wed 06/11/1 372						
375		dismantle formwork and form CJ	3 days	Thu 06/11/2	Sat 06/11/4 374	11/2					
376		backfilling	3 days	Mon 06/11/6	Wed 06/11/8 375	110 1110					
377		Inner Ground Beam	13 days	Wed 06/10/25	Wed 06/11/8	10/25 🔫 11/8					
378		blinding concrete	l day	Wed 06/10/25	Wed 06/10/25 369	10/25					
379		rebar fixing and formwork erection	5 days	Thu 06/10/26	Tue 06/10/31 378						
380		concreting	1 day	Wed 06/11/1	Wed 06/11/1 379						
381		dismantle formwork and form CJ	3 days	Thu 06/11/2	Sat 06/11/4 380	1 1/2 1/14					
382		backfilling	3 days	Mon 06/11/6	Wed 06/11/8 381	11/6 11/8					
383		DN800 DI pipe	103 days	Wed 06/10/25	Wed 07/2/21	10/25					
384		blinding concrete	l day	Wed 06/10/25	Wed 06/10/25 369	10/25 10/25					
385		rebar fixing and formwork erection	5 days	Thu 06/10/26	Tue 06/10/31 384	10/25 10/25 10/26 10/21					
386		install 800 DI pipe	2 days	Mon 06/10/30	Tue 06/10/31	10/30 10/31					
387		concreting (blinding to +0.1)	l day	Wed 06/11/1	Wed 06/11/1 385						
Date: Mon 06/8/28 Task Critical Task Critic											
					None of	ed Up Task Rolled Up Milestone Split Project Summary Page 9					
		· · · · · · · · · · · · · · · · · · ·			· · · · · ·						

			T .				'06				7						'08			
.,	P 4.2	CI.	Duration	Start	Finish Pred) J F	M A M	[]]	A S	OND	J F M	A M] J	A S C	N D	J F	M A	M J	J A S
	dismantle formwork and form	CJ	3 days		Sat 06/11/4 387						11/2 11/4	AND THE PERSON NAMED IN								
	backfilling		3 days	Mon 06/11/6	Wed 06/11/8 388					-	11/6 11/8									
	remove Row 3 waling and str		3 days	Tue 06/11/21	Thu (X6/11/23					1	11/21 11/23		1							
ext	extract sheetpile Type 3A		3 days	Fri 06/11/24						.	11/24 11/27	an orași de de la companie de la com	· ·							
ret	rebar fixing and formwork en	ction	3 days	Mon 07/2/12	Wed 07/2/14 438							2/12 2/14								
lns	Install DN800 DI pipe		l day	Wed 07/2/21	Wed 07/2/21	1						2/21 2/21								
cor	concreting		l day	Thu 07/2/15	Thu 07/2/15 392						THE PASSAGE OF THE PA	2/15 2/15								
dis	dismantle formwork and form	CI at +2.6mPD	2 days	Fri 07/2/16	Sat 07/2/17 394							2/16 2/17								
¥450	4450 DI pipe		19 days	Thu (16/11/9	Thu 06/11/30					: [11/9 11/30									
blir	blinding concrete		l day	Thu 06/11/9	Thu 06/11/9 376	İ					11/9 11/9									
reb	rebar fixing and formwork ero	ction	5 days	1ri 06/11/10	Wed 06/11/15 397						11/10 11/1/15									
ins	install DN450 DI pipe		2 days	Mon 06/11/13	Tue 06/11/14						11/13 11/14									
соп	concreting (blinding to +0.3)		1 day	Thu 06/11/16	Thu 06/11/16 398						11/16 11/16									
disi	dismantle formwork and form	CJ	3 days	Fri 06/11/17	Mon 06/11/20 400	-1					11/17 11/20									
	backfilling		3 days	Tue 06/11/21	Thu 06/11/23 401	4				.	11/21 11/23									
	remove Row 3 waling and str		3 days	Fri 06/11/24	Mon 06/11/27 402	4					+									
	extract sheetpile Type 3B	•	3 days	Tue 06/11/28	Thu 06/11/30 403	4		*		on the same	11/24 11/27									
		nos)				_	7		,		11/28 11/30									
	head (outer ground beam) (15		29 days	Wed 06/10/11	Mon 06/11/13	4	1			1	1 1/13									
	break cement grout		7 days	Wed 06/10/11	Wed 06/10/18 361						/11 10/18									
_	cut pile and welder pile head p	late	7 days	Thu 06/10/19	Thu 06/10/26 406	1				. [1	10/19 10/26									
	blinding for pile head		I day	Fri 06/10/27	Fri 06/10/27 407	_				400	10/27 10/27									
reba	rebar fixing and formwork ere	tion	7 days	Sat 06/10/28	Sat 06/11/4 408	1				l	10/28 11/4		- \				1			
con	concreting		l day	Mon 06/11/6	Mon 06/11/6 409]					11/6 11/6		٠.							
disn	dismantle formwork		3 days	Tue 06/11/7	Thu 06/11/9 410		-				11/7 🔓 11/9									
bacl	backfilling		3 days	Fri 06/11/10	Mon 06/11/13 411					.	11/10 11/13				*		-			
er gro	er ground beam		14 days	Fri 06/12/1	Sat 06/12/16	1				1	12/1	16								
blin	blinding concrete	:	1 day	Fri 06/12/1	Fri 06/12/1 404]				-	12/1	4								
reba	rebar fixing and formwork eres	tion	5 days	Sat 06/12/2	Thu 06/12/7 414	1	-				12/2									
conc	concreting		1 day	Fri 06/12/8	Fri 06/12/8 415	1					12/8 12/8									
disn	dismantle formwork and form	7	3 days	Sat 06/12/9	Tue 06/12/12 416	1				Ī	12/9 12/12									
back	backfilling to formation of base	slab	4 days	Wed 06/12/13	Sat 06/12/16 417	1	Political			-	12/13 12/16									
e slat	e slab		21 days	Mon 06/12/18	Wed 07/1/10					I	12/18	_								
bline	blinding concrete		2 days	Mon 06/12/18	Tue 06/12/19 418	1				1	12/18 12/19	1 1 1					***************************************			
reba	rebar fixing and formwork erec	tion	10 days	Wed 06/12/20	Sat 06/12/30 420	1					12/20	1 1 1								
conc	concreting		l day	Mon 07/1/1	Mon 07/1/1 421		-				1/1 1/1/	1 5								
dism	dismantle formwork and form	J.	5 days	Tue 07/1/2	Sat 07/1/6 422	1					1/2	1					- Christian Company			
	backfilling to +2.2mPD		3 days	Mon 07/1/8	Wed 07/1/10 423	1					1/8									
	ak and remove Row 2 ring beam	-	10 days	Thu 07/1/11	Mon 07/1/22 424						1/1									
	I slab to +5.51mPD (4 panels)		17 days	Tue 07/1/23	Sat 07/2/10							1 9 1 1								
	rebar fixing and formwork erec	ion (let)	7 days	Tue 07/1/23	Tue 07/1/30 425					ĺ		2/10								
		1011 (131 <i>)</i>									1/23									
	concreting		1 day	Wed 07/1/31	Wed 07/1/31 427						1/3	31 1/31								
	dismantle formwork and form (2 days	Thu 07/2/1	Fri 07/2/2 428					1	2	/1 2/2								
rebai	rebar fixing and formwork erec	ion (3rd)	7 days	Wed 07/1/31	Wed 07/2/7 427	,		·			1/3	2/7					<u></u>			
Т	Tack		Processon		C	997/		Polled Un Crist-	al Tack	7777	Polled II- Program		-	stamal Teels	737,00					
	I.			_	Summ										ARMERITANICA					
	CHICAL LASK		a IVINCSIONE		Kolled	TON 1928	10 10 10 10 10 10 10 10 10 10 10 10 10 1		ione 🗸		эрш		P	roterr anningly	*					
	I.			•		d Up Task		Rolled Up Milest Page 10					Rolled Up Progress Split			CLERKIPATE STORY			建设在中间 (1967年)	45-48-9-127-57-57-57-57-57-57-57-57-57-57-57-57-57

ID 0 N D J F M A M J S O N D D 1 F M A M Fask Name Duration 431 1 day Thu 07/2/8 Thu 07/2/8 430 2/8 2/8 432 Pri 07/2/9 Sat 07/2/10 431 29 2/10 dismantle formwork and form CT 2 days 433 1/23 1/30 rebar fixing and formwork erection (2nd) 7 days Tue 07/1/23 Tue 07/1/30 425 Wed 07/1/31 Wed 07/1/31 433 434 concreting 1 day 1/31 H1/31 435 dismantle formwork and form CJ 2 days Thu 07/2/1 Fn 07/2/2 434 2/1 2/2 Wed 07/1/31 4.36 7 days Wed 07/2/7 433 rebar fixing and formwork erection (4th) 1/31 12/7 437 Thu 07/2/8 436 2/8 concreting 1 day Thu 07/2/8 438 dismantle formwork Fri 07/2/9 Sat 07/2/10 437 2 days 2/9 2/10 4.39 Mon 07/2/19 438 2/12 2/19 7 days Mon 07/2/12 440 1ri 07/2/16 438 backfilling to +4.20mPD 5 days Mon 07/2/12 2/12 2/16 441 2/17 2/26 Break and remove Row I ring beam 8 days Sat 07/2/17 Mon 07/2/26 440 442 backfilling to +5.51mPD 4 days Tue 07/2/27 Fri 07/3/2 441 2/27 3/2 443 Extract sheetpiles 10 days Sat 07/3/3 Wed 07/3/14 442 3/3 3/14 444 Remaining Wall 11 days Thu 07/3/15 Tue:07/3/27 3/15 445 Thu 07/3/15 Mon 07/3/19 443 rebar fixing and formwork erection (1st) 4 days 3/15 446 Tue 07/3/20 concreting 1 day Tue 07/3/20 445 3/20 447 dismantle formwork and form CJ 2 days Wed 07/3/21 Thu 07/3/22 446 448 rebar fixing and formwork erection (3rd) 4 days Tue 07/3/20 Fri 07/3/23 445 12/22 449 1 day Sat 07/3/24 Sat 07/3/24 448 concreting 450 dismantle formwork and form CJ 2 days Mon 07/3/26 Tue 07/3/27 449 3/27 451 rebar fixing and formwork erection (2nd) 4 days Thu 07/3/15 Mon 07/3/19 443 452 concreting Tue 07/3/20 Tue 07/3/20 451 1 day 453 dismantle formwork and form CJ 2 days Wed 07/3/21 Thu 07/3/22 452 454 Tue 07/3/20 ·Fri 07/3/23 451 rebar fixing and formwork erection (4th) 4 days 455 Sat 07/3/24 454 concreting 1 day Sat 07/3/24 456 dismantle formwork Mon 07/3/26 Tue 07/3/27 455 2 days 3/27 457 FINAL SEDIMENTION TANK NO. 10 210 days Wed 07/2/28 Tue 07/10/30 458 TEMPORARY WORKS 108 days Wed 07/2/28 Tue 07/7/3 2/28 459 Wed 07/2/28 Sheetpiling works 30 days Tue 07/4/3 127 460 Construction of first ring beam 30 days Wed 07/4/4 Tue 07/5/8 461 Excavation for Row 1 Ring Beam 10 days Wed 07/4/4 Sat 07/4/14 459 462 weld brackets + backfilling 10 days Mon 07/4/16 Thu 07/4/26 461 463 Install precast ring beam unit 1 day Fri 07/4/27 Fri 07/4/27 462 4/27 4/27 464 erect formwork for insitu ring beam 5 days Sat 07/4/28 Thu 07/5/3 | 463 4/28 5/3 465 concreting l day Fri 07/5/4 Fri 07/5/4 464 5/4 -5/4 466 3 days Sat 07/5/5 Tue 07/5/8 465 dismantle formworks 467 Construction of second ring beam 24 days Wed 07/5/9 Tue 07/6/5 468 Excavation for Row 2 Ring Beam Wed 07/5/9 Wed 07/5/16 466 7 days 5/9 -5/16 469 Thu 07/5/17 Thu 07/5/24 468 weld brackets + backfilling 7 days 5/17 5/24 470 Fri 07/5/25 469 Install precast ring beam unit 1 day Fri 07/5/25 5/25 5/25 471 erect formwork for insitu ring beam 5 days Sat 07/5/26 Thu 07/5/31 470 5/26 5/31 472 concreting 1 day Fri 07/6/1 Fri 07/6/1 471 6/1 | 6/1 473 dismantle formworks Sat 07/6/2 Tue 07/6/5 472 3 days 6/2 6/5 Rolled Up Critical Task Rolled Up Progress Task Progress Summary External Tasks Date: Mon 06/8/28 Critical Task Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Page 11


Maeda Corporation Contract No. DC/2005/01 Expansion of Shek Wu Hui Sewage Treatment Works and Upgrading of Ting Ko Road Pumping Station No 5 <u>Master Programme (Rev. 4)</u>

ID 6 474 475 476 477	Excavation to +1.1mPD	Duration 10 days	Start Wed 07/6/6	Finish Preda Sat 07/6/16 473	S O N	D 1 F	M A 1	M J J		S () N D	07 J F M	A M J J	A S O N	D J F M	M A M J	J A
474 475 476	Excavation to +1.1mPD				3 1 0 1 14	D 1 1	1 m 1 A 1	101 1 1 1	-4-4-4-	9 1 0 1 1 1 1	1 3 1 1 1 101		A 3 1 V 1 N 1	D 1 1 1	21 7 1 2 1 2	
476												6/6 6/16				
176	Excavation for Row 3 Waling and Strut	2 days	Mon 07/6/18	Tue 07/6/19 474					.			6/18 6/19				
	install Row 3 waling and strut	7 days	Wed 07/6/20	Wed 07/6/27 475								1 1				
												6/20 6/27				
	30 degree open cut for 5m x 5m substructure, ground	7 days	Mon 07/6/18	Mon 07/6/25 474					: [6/18 🖺 6/25				
178	30 degree open cut for outer ring beam and pile heads	7 days	Tue 07/6/26	Tue 07/7/3 477					5"			6/26 7/3				
179	Pile head (inner ground beam) (6 nos)	42 days	Sat 07/5/12	Fri 07/6/29								5/12 6/29				
180	break cement grout	4 days	Tue 07/6/26	Fri 07/6/29 477								6/26 6/29				
81 🖼	cut pile and weld pile head plate	4 days	Sat 07/5/12	Wed 07/5/16					İ			5/12 -5/16				
82	blinding for pile head	l day	Thu 07/5/17	Thu 07/5/17 481					·			5/17 5/17				
83	rebar fixing and formwork erection	3 days	Fn 07/5/18	Mon 07/5/21 482					. [5/18 5/21				
84	concreting	l day	Tue 07/5/22	Tue 07/5/22 483								l 🛨 i				
												5/22 5/22				
35	dismantle formwork and form CJ	2 days	Wed 07/5/23	Thu 07/5/24 484		,						5/23 5/24				
36	backfilling	2 days	Fri 07/5/25	Sat 07/5/26 485	200							5/25 5/26		-		
37	5m x 5m Substructure	15 days	Mon 07/5/28	Wed 07/6/13								5/28 6/13		and the state of t		
8	blinding concrete	l day	Mon 07/5/28	Mon 07/5/28 486					.			5/28 5/28		4		
39	rebar fixing and formwork erection	5 days	Tue 07/5/29	Sat 07/6/2 488				•				5/29 6/2				
0 🕮	install 800 DI pipe	2 days	Tue 07/6/12	Wed 07/6/13								TI. I				
1	concreting	l day	Mon 07/6/4	Mon 07/6/4 489		9						6/12 6/13				
						A-10-1						6/4		With Columns		
)2	dismantle formwork and form CJ	3 days	Tue 07/6/5	Thu 07/6/7 491					-		5	6/5		WI CHARLES		
3	backfilling	3 days	Fri 07/6/8	Mon 07/6/11 492					- [6/8 6/11				
	Inner Ground Beam	13 days	Mon 07/5/28	Mon 07/6/11					1			5/28. 6/11		an market		
5	blinding concrete	1 day	Mon 07/5/28	Mon 07/5/28 486								5/28 5/28				
6	rebar fixing and formwork erection	5 days	Tue 07/5/29	Sat 07/6/2 495					.		-	5/29 6/2		1	•	
7	concreting	1 day	Mon 07/6/4	Mon 07/6/4 496								6/4 6/4		1		
8	dismantle formwork and form CJ	3 days	Tue 07/6/5	Thu 07/6/7 497					l		entited and an analysis of the second	⊁				
9	backfilling	3 days	Fri 07/6/8	Mon 07/6/11 498					.]			615 6171 618 6171				
	DN800 DI pipe	102 days	Мол 07/5/28	Sat 07/9/22					1			1-1				
												5/28	9/22			
	blinding concrete	l day	Mon 07/5/28	Mon 07/5/28 486						•		5/28 5/28				
2	rebar fixing and formwork erection	5 days	Tue 07/5/29	Sat 07/6/2 501								5/29 6/2		1		
	install 800 DI pipe	2 days	Mon 07/6/4	Tue 07/6/5								6/4 6/5				
	concreting (blinding to +0.1)	1 day	Mon 07/6/4	Mon 07/6/4 502								6/4		-		
5	dismantle formwork and form CJ	3 days	Tue 07/6/5	Thu 07/6/7 504		A						6/5 6/7				
5	backfilling	3 days	Fri 07/6/8	Mon 07/6/11 505					.			6/8 6/11		- Comments		
	remove Row 3 waling and strut	3 days	Thu 07/6/28	Sat 07/6/30								6/28 -6/30		La Company		
	extract sheetpile Type 3A	3 days	Mon 07/7/2	Wed 07/7/4 507					.			! "₩		BERTAIN SERVI		
			Mon 07/9/17						1			7/2 7/4	9			
	rebar fixing and formwork erection	3 days		Wed 07/9/19 555					- 1				9/17 19/19	Total region of the control of the c		
	Install DN800 DI pipe	l day	Sat 07/9/22	Sat 07/9/22					.]				9/22 9/22	at a model open		
	concreting	1 day	Thu 07/9/20	Thu 07/9/20 509									9/20 9/20	A STATE OF THE STA		
2	dismantle formwork and form CJ at +2.6mPD	2 days	Fri 07/9/21	Sat 07/9/22 511									9/21 9/22			
	DN450 DI pipe	21 days	Tue 07/6/12	Thu 07/7/5								6/12 7/5				
	blinding concrete	l day	Tue 07/6/12	Tue 07/6/12 493				•				6/12 6/12			•	
5	rebar fixing and formwork erection	7 days	Wed 07/6/13	Wed 07/6/20 514								6/13 6/20				
6	install DN450 DI pipe	2 days	Fri 07/6/22	Sat 07/6/23								6/22 6/23				
									L			0122 01K2				


Maeda Corporation Contract No. DC/2005/01 Expansion of Shek Wu Hui Sewage Treatment Works and Upgrading of Ting Kok Road Pumping Station No.5 Master Programme (Rev. 4)

ID 0 Task Name J J A S O N D J F M A M J J A S O N D J Start Duration 517 concreting (blinding to +0.3) l day Thu 07/6/21 Thu 07/6/21 515 6/21 | 6/21 518 dismantle formwork and form CJ 3 days Fri 07/6/22 Mon 07/6/25 517 6/22 6/25 519 backfilling 3 days Tue 07/6/26 Thu 07/6/28 518 6/26 6/28 520 remove Row 3 waling and strut 3 days Fri 07/6/29 Mon 07/7/2 519 6/29 7/2 521 3 days Tue 07/7/3 Thu 07/7/5 520 extract sheetpile Type 3B 7/3 7/5 522 Pile head (outer ground beam) (15 nos) 29 days Wed 07/7/4 Mon 07/8/6 523 Wed 07/7/4 Wed 07/7/11 478 break cement erout 7 days 7/4 7/11 524 cut pile and weld pile head plate 7 days Thu 07/7/12 Thu 07/7/19 523 7/12 7/19 525 blinding for pile head Fri 07/7/20 524 1 day Pri 07/7/20 7/20 7/20 526 Sai 07/7/28 525 rebar fixing and formwork erection 7 days Sat 07/7/21 7/21 7/28 527 Mon 07/7/30 | 526 concreting 1 day Mon 07/7/30 7/30 7/30 528 Tue 07/7/31 dismantle formwork 3 days Thu 07/8/2 527 7/31 8/2 529 backfilling 3 days Mon 07/8/6 528 Fri 07/8/3 8/3 8/6 530 Outer ground beam 16 days Fri 07/7/6 Tue 07/7/24 7/6 7/24 531 blinding concrete 1 day Fri 07/7/6 Fri 07/7/6 521 7/6 7/6 532 rebar fixing and formwork erection 7 days Sat 07/7/14 531 Sat 07/7/7 7/7 7/14 533 concreting 1 day Mon 07/7/16 Mon 07/7/16 532 7/16 7/16 534 dismantle formwork and form CJ 3 days Tue 07/7/17 Thu 07/7/19 533 7/17 17/19 535 backfilling to formation of base slab Tue 07/7/24 534 4 days Fri 07/7/20 7/20 7/24 536 Rase slah Fri 07/8/17 21 days Wed 07/7/25 7/25 537 blinding concrete 2 days Wed 07/7/25 Thu 07/7/26 535 7/25 7/26 538 rebar fixing and formwork erection 10 days Fri 07/7/27 Tue 07/8/7 537 7/27 8/7 539 concreting 1 day Wed 07/8/8 Wed 07/8/8 538 818 818 540 dismantle formwork and form CJ 5 days Thu 07/8/9 Tue 07/8/14 539 8/9 8/14 541 backfilling to +2.2mPD Wed 07/8/15 Fri 07/8/17 540 3 days 8/15 8/17 542 Break and remove Row 2 ring beam 10 days Sat 07/8/18 Wed 07/8/29 541 8/18 8/29 543 Wall slab to +5.51mPD (4 panels) Thu 07/8/30 Tue 07/9/18 17 days 8/30 544 rebar fixing and formwork erection (1st) 7 days Thu 07/8/30 Thu 07/9/6 542 8/30 1-9/6 545 concreting I day Fri 07/9/7 Fri 07/9/7 544 9/7 19/7 546 dismantle formwork and form CJ 2 days Sat 07/9/8 Mon 07/9/10 545 9/8 9/10 547 rebar fixing and formwork erection (2nd) 7 days Fri 07/9/7 Fri 07/9/14 544 9/7 9/14 548 concreting 1 day Sat 07/9/15 Sat 07/9/15 547 9/15 19/15 549 dismantle formwork and form CJ 2 days Mon 07/9/17 Tue 07/9/18 548 9/17 9/18 550 rebar fixing and formwork erection (3rd) 7 days Thu 07/8/30 Thu 07/9/6 542 8/30 🗿 9/6 551 concreting 1 day Fri 07/9/7 Fri 07/9/7 550 9/7 | 9/7 552 dismantle formwork and form CJ 7 days Sat 07/9/8 Sat 07/9/15 551 9/8 📳 9/15 553 rebar fixing and formwork erection (4th) 5 days Fri 07/9/7 Wed 07/9/12 550 9/7 9/12 554 1 day Thu 07/9/13 Thu 07/9/13 553 9/13 19/13 concreting 555 dismantle formwork 2 days Fri 07/9/14 Sat 07/9/15 554 9/14 9/15 556 water test 7 days 555 Mon 07/9/17 Mon 07/9/24 9/17 📓 9/24 557 backfilling to +4.20mPD Fri 07/9/14 5 days Wed 07/9/19 554 9/14 9/19 558 Break and remove Row 1 ring beam Thu 07/9/20 Mon 07/10/1 557 10 days 9/20 10/1 559 backfilling to +5.51mPD Tue 07/10/2 4 days Fri 07/10/5 558 10/2 10/5 Rolled Up Critical Task Rolled Up Progress 247 Task Progress Summary External Tasks Date: Mon 06/8/28 Critical Task Milestone Rolled Up Task Rolled Up Milestone Split Project Summary Page 13


Maeda Corporation Contract No. DC/2005/01 Expansion of Shek Wu Hui Sewage Treatment Works and Upgrading of Ting Kok Road Pumping Station No.5 Master Programme (Rev. 4)




Maeda Corporation
Contract No. DC/2005/01
Expansion of Shek Wu Hul Sewage Treatment Works and
Upgrading of Ting Kok Road Pumping Station No.5
Master Programme (Rev. 4)




Maeda Corporation Contract No. DC/2005/01 Expansion of Shek Wu Hui Sewage Treatment Works and Upgrading of Ting Kok Road Pumping Statton No.5 Master Programme (Rev. 4)



Maeda Corporation
Contract No. DC/2005/01
Expansion of Shek Wu Hui Sewage Treatment Works and
Upgrading of Ting Kok Road Pumping Station, No.5




Maeda Corporation
Contract No. DC/2005/01
Expansion of Shek Wu Hui Sewage Treatment Works and
Upgrading of Ting Kok Road Pumping Station No.5
Master Programme (Rev. 4)







Location of Works







Project Area, Environmental Sensitive Receiver and Monitoring Location











Action and Limit Levels

Monitoring Station ID	1-hour TSP Level in (μg/m³)		24-hour TSP L	evel in (μg/m³)
	Action Level	Limit Level	Action Level	Limit Level
CAM1a	342. 7	500	203.3	260
CAM2a	340.2	500	201.6	200

Action and Limit Levels for Air Quality

Time Period	Action Level	Limit Level
0700 – 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A)

Action and Limit Levels for Noise



Environmental Requirements and Implementation Status

IMPLEMENTATIONS STATUS OF MITIGATION MEASURES

Implementation Status for Air Quality Control

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex I S1.7.1	Dust mitigation measures stipulated in the <i>Air Pollution Control</i> (construction Dust) Regulation shall be incorporated to control dust emission from the Site. Notice shall be given to the authority prior to commencement of works.	Works sites / during construction period	Contractor	Sand and gravel on bare ground near switch room were observed on 21 September 2006	Cleaning up action was in progress during the inspection.

[#] The section number in the Project Profile for Expansion of Shek Wu Hui Sewage Treatment works (Application No. DIR-121/2005)

Implementation Status for Water Quality Control

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 2 S2.4.4	The practice outlined in Practice Note for Professional Persons on Construction Site Drainage, Professional Person Environmental Protection Department, 1994 (ProPECC PN 1/94) including the use of sediment traps, wheel washing facilities for vehicles leaving the site, adequate maintenance of drainage systems to prevent flooding and overflow, sewage collection and treatment, and comprehensive waste management (collection, handling, transportation, disposal) procedures should be adopted to minimize the potential water quality impact from construction site runoff and various construction activities.	Works sites / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 2 S2.4.4	 At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed and internal drainage works and erosion and sedimentation control facilities implemented. Channels, earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilitates. The design of the temporary on-site drainage system will be undertaken by the contractor prior to the commencement of construction. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC PN 1/94, which states that the retention time for silt/sand traps should be 5 minutes under maximum flow conditions. Sizes may vary depending upon the flow rate, but for a flow rate of 0.1m³s⁻¹ a sedimentation basin of 30m³ would be required and for a flow rate of 0.5m³s⁻¹ the basin would be 150m³. The detailed design of the sand/silt traps will be undertaken by the contractor prior to the commencement of construction. Ideally, construction works should be programmed to minimize surface excavation works during the rainy season (April to September). All exposed earth areas should be compacted and vegetated as soon as possible after earthworks have been completed, or alternatively, within 14 days of cessation of earthworks where practicable. If excavation of soil cannot be avoided during the rainy season, or at any time of year when rainstorms are likely, exposed slope surfaces should be covered by tarpaulin or other means. 	Works sites / During the construction period	Contractor	Properly implemented as appropriate	N/A

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 2 S2.4.4	 Construction Runoff and Drainage (Cont'd) The overall slope of the site should be kept to a minimum to reduce the erosive potential of surface water flows, and all trafficked areas and access roads protected by coarse stone ballast. An additional advantage accruing from the use of crushed stone is the positive traction gained during prolonged periods of inclement weather and the reduction of surface sheet flows. All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly following rainstorms. Deposited silt and grit should be removed regularly and disposed of by spreading evenly over stable, vegetated areas. Measures should be taken to minimize the ingress of site drainage into excavations. If the excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m³ should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and storm runoff being directed into foul sewers. Precautions to be taken at any time of year when rainstorms are likely, actions to be taken when a rainstorm is imminent or forecasted, and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC PN 1/94. Particular attention should be paid to the control of silty surface runoff during 	Works sites / During the construction period	Contractor	Properly implemented as appropriate	N/A
	storms events, especially for areas located near steep slopes.				

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 2 S2.4.4	 Construction Runoff and Drainage All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing bay should be provided at every site exits and washwater should have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheelwash bay to the public road should be paved with sufficient backfill toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. On-site drainage system should be equipped with oil interceptors to separate oil/fuel from contaminated storm water. 	Works site / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 2 S2.4.4	 General Construction Activities Construction solid waste, debris and rubbish on site should be collected, handled and disposed of properly to avoid water quality impacts. All fuel tanks and storage areas should be provided with locks and sited on sealed areas, within bunds of a capacity equal to 100% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearly. 	Works site / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 2 S2.4.4	Sewage from Construction Workforce Sewage from construction workforce should be handled by portable chemical toilets or sewage holding tanks with the sewage regularly collected by a reputable sewage collector for disposal at, for example, SWHSTW. Sewage from on-site toilets should be diverted to and stored within sewage holding tanks for later disposal.	Works site / During the construction period	Contractor	Properly implemented as appropriate	N/A

[#] The section number in the Project Profile for Expansion of Shek Wu Hui Sewage Treatment works (Application No. DIR-121/2005)

Implementation Status for Waste Management

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 3 S3.5.1	 Waste Reduction Measures of Construction Stage Measures recommended in the ETWB TCW No. 15/2003 should be followed to require the contractor to prepare and implement an enhanced Waste Management Plan (WMP) to encourage on-site sorting of C&D materials and to minimize their generation during the course of construction. For the demolition works, the contractor shall submit a method statement for the works as part of the WMP. The Contractor shall include in the method statement the sequence of demolition and the work programme to facilitate effective recovery of reusable and/or recyclable portions of the C&D materials at the earliest stage, so as to minimise the need for subsequent sorting. Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal. Separate labelled bins shall be provided to segregate aluminium cans from other general refuse generated by the work force, and to encourage collection of by individual collectors. Any unused chemicals or those with remaining functional capacity shall be recycled. Maximising the use of reusable steel formwork to reduce the amount of C&D material. Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quality of waste to be disposed of to landfill. Proper storage and site practices to minimise the potential for damage or contamination of construction materials. Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste. Minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering. 	Work site / During the construction period	Contractor	Properly implemented as appropriate	N/A

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 3 S3.5.2 – S3.5.5	 Good Site Practices Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility. Training of site personnel in proper waste management and chemical wast handling procedures; Provision of sufficient waste disposal points and regular collection for disposal; Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; A Waste Management Plan should be prepare and should be submitted to the engineer for approval; and A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed. In order to monitor the disposal of C&D material at landfills and public filling facilities, as appropriate, and to control fly tipping, a tripticket system should be included as one of the contractual requirements to be implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. The measures recommended in ETWB TCW No. 31/2004 should be followed. 	Work site / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 3 S3.5.6	General Refuse General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material;	Work site / During the construction period	Contractor	Properly implemented as appropriate	N/A

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 3 S3.5.7	The C&D material generated from the site formation and demolition works should be sorted on-site into inert C&D material (that is, public fill) and C&D waste. In order to minimise the impact resulting from collection and transportation of C&D material for off-site disposal, the excavated material comprising fill material should be reused onsite as backfilling material as far as practicable. C&D waste, such as wood, plastic, steel and other metals should be reused or recycled and, as a last resort, disposed of to landfill. A suitable area should be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process.	Work site / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 3 S3.5.8	Chemical Wastes When chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the requirements stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers computable with the chemical wastes should be used. Appropriate labels should be securely attached on each chemical waste container indicating the chemical characteristics of the chemical waste, such as explosives, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a license wast collector to transport and dispose of the chemical wastes in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work site / During the construction period	Contractor	Properly implemented as appropriate	N/A

[#] The section number in the Project Profile for Expansion of Shek Wu Hui Sewage Treatment works (Application No. DIR-121/2005)

Implementation Status for Noise Control

PP Ref#	Environmental Protection Measures	Location / Timing	Implementation Agent	Implementation Status	Follow-up Action and Final Outcome
Annex 4 S4.7.1	Use of quiet PME	Work sites / During the construction period	Contractor	Properly implemented as appropriate	N/A
Annex 4 S4.7.3	 Good Site Practice Only well-maintained plant should be operated on-site and plant should be services regularly during the construction phase; Silencers or mufflers on construction equipment should be utilised, if found necessary, to further reduce noise, and should be properly maintained during the construction phase; Mobile plant should be sited as far away from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction, should, where possible, be orientated so that the noise is directed away from nearby NSRs; and Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 	Work sites / During the construction period	Contractor	Properly implemented as appropriate	N/A

[#] The section number in the Project Profile for Expansion of Shek Wu Hui Sewage Treatment works (Application No. DIR-121/2005)



Calibration Records

Project Title:

Expansion of Shek Wu Hui Sewage Treatment Works

Monitoring Location:

Sewage Pumping Station at j/o San Po Street and Po Wan Road (CAM1a)

Date: Time: 12-Jul-06 09:56


Sampler Model:	GBM2000H1
Calibrator Orifice no.:	517N
Slope (m):	2.01069
Intercept (b):	-0.00482
Correction coeff. (r)	0,9999
Serial No:	1101

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b$$

Sample no.	Pressure Drop (H), inch	Flow (corrcted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
1	11.4	3.332	1.660	51.0
2	9.1	2.977	1.483	46.0
3	7.0	2.611	1.301	41.0
4	4.4	2.070	1.032	33.0
5	2.7	1.622	0.809	24.0

Correlation Coefficient: 0.9969



Remark Qstd Range 0.6 - 1.7 1HPa = 0.750062 mmHg

Calibrated by:

Checked by:

Adi Lee

Date: 12/7/06.

Project Title:

Expansion of Shek Wu Hui Sewage Treatment Works

Monitoring Location:

Flood Balancing Pumping Station at Po Wan Road near Wai Loi Tsuen (CAM2a))

Date: Time: 12-Jul-06 13:20

	•
Sampler Mode	1:
Calibrator Orif	ice no.:


Sampler Model:	GBM2000H1
Calibrator Orifice no.:	517N
Slope (m):	2.01069
Intercept (b):	-0.00482
Correction coeff. (r)	0.9999
Serial No.:	1097

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (corrcted), m ³ /min	Actual flow rate (Qstd), m ³ /min	Flow indication (I), arbitrary
1	12.3	3.464	1.725	56.0
2	9.9	3,108	1.548	50.0
3	7.5	2,705	1.348	44.0
4	4.9	2.186	1.090	34.0
5	2.9	1.682	0.839	24.0

Correlation Coefficient: 0.9985



Remark Qstd Range 0.6 - 1.7 1HPa = 0.750062 mmHg

Calibrated by:

Checked by:

Adi Lee

Date: 12/07/06.

Project Title:

Expansion of Shek Wu Hui Sewage Treatment Works

Monitoring Location:

Sewage Pumping Station at j/o San Po Street and Po Wan Road (CAM1a)

Date: Time: 14-Sep-06 09:45


Sampler Model:	GBM2000H1
Calibrator Orifice no.:	517N
Slope (m):	2.01069
Intercept (b):	-0.00482
Correction coeff. (r)	0.9999
Serial No.:	1101

 $Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$

 $Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$

Sample no.	Pressure Drop (H), inch	Flow (corrcted), m3/min	Actual flow rate (Qstd), m³/min	Flow indication (I), arbitrary
1	11.5	3.379	1.683	52.0
2	9.1	3.005	1.497	46.0
3	7.0	2.636	1.313	41.0
4	4.4	2.090	1.042	33.0
5	2.6	1.606	0.801	24.0

Correlation Coefficient: 0.9985



Remark Qstd Range 0.6 - 1.7 1HPa = 0.750062 mmHg

Calibrated by:

Kenneth H.C. Choi

nneth H.C. Choi

Date: 14/8/06

Checked by:

Hiu Yeung Tang

Yeung Tang

)

Date: 19/9/06

Project Title:

Expansion of Shek Wu Hui Sewage Treatment Works

Monitoring Location:

Flood Balancing Pumping Station at Po Wan Road near Wai Loi Tsuen (CAM2a))

Date:

14-Sep-06

Time:

13:20


Sampler Model:	GBM2000H1
Calibrator Orifice no.:	517N
Slope (m):	2,01069
Intercept (b):	-0.00482
Correction coeff. (r)	0.9999
Serial No.:	1097

$$Flow(corrected) = \sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}}$$

$$Qstd = \frac{1}{m} \times (\sqrt{H \times \frac{Pa}{Pstd} \times \frac{Tstd}{Ta}} - b)$$

Sample no.	Pressure Drop (H), inch	Flow (correted), m3/min	Actual flow rate (Qstd), m³/min	Flow indication (I), arbitrary
11	12.5	3,522	1.754	55.0
2	9,9	3.135	1,561	50.0
3	7.5	2.728	1,359	44.0
4	5.0	2,228	1.110	34.0
5	2.9	1.697	0.846	24.0

Correlation Coefficient: 0.9964



Remark Qstd Range 0.6 - 1.7 1HPa = 0.750062 mmHg

Calibrated by:

Kenneth H.C. Choi

Date: 14/09/06

Checked by:

Hiu Yeung Tang



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Ar Operator	•	Rootsmeter Orifice I.I	•	833620 517N 	Ta (K) - Pa (mm) -	294 750.57
PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1 2 3 4 5	NA NA NA NA NA	NA NA NA NA NA	1.00 1.00 1.00 1.00 1.00	1.4140 0.9910 0.8890 0.8480 0.6980	3.2 6.3 7.8 8.7 12.5	2.00 4.00 5.00 5.50 8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)		Va	(x axis) Qa	(y axis)
0.9967 0.9926 0.9905 0.9894 0.9843	0.7049 1.0016 1.1142 1.1667 1.4102	1.4149 2.0010 2.2372 2.3464 2.8299		0.9957 0.9916 0.9895 0.9884 0.9833	0.7042 1.0006 1.1131 1.1656 1.4087	0.8851 1.2517 1.3995 1.4678 1.7702
Qstd slop intercept coefficie	(b) =	2.01069 -0.00482 0.99990		Qa slope intercept coefficie	t (b) =	1.25906 -0.00301 0.99990
y axis =	SQRT [H2O (I	Pa/760)(298/	[[a)]	y axis =	SQRT [H2O (7	[a/Pa)]

CALCULATIONS.

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta)

Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa]

Qa = Va/Time


For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT (H2O (Pa/760) (298/Ta))] - b\}$ Qa = $1/m\{ [SQRT H2O (Ta/Pa)] - b\}$



TISCH ENVIROMENTAL, INC. 145 SOUTH MIAMI AVE. VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX WWW.TISCH-ENV.COM

AIR POLLUTION MONITORING EQUIPMENT



* y-axis equations:

Qstd series:

$$\sqrt{\Delta \ H \ \left(\begin{array}{c} P \ a \\ P \ s \ t \ d \end{array} \right) \left(\begin{array}{c} T \ s \ t \ d \\ T \ a \end{array} \right)}$$

Qa series:

$$\sqrt{(\Delta H (Ta/Pa))}$$

#517N



Calibration Certificate

Certificate No. 55747

2 Pages Page

Customer: Hyder Consulting Limited

47/F., Hopewell Centre, 183 Queen's Road East, Wan Chai, Hong Kong

Order No.: Q52108

Date of receipt

7-Dec-05

Item Tested

Description: Sound Level Calibrator

Manufacturer: B&K

Model

: Type 4231

Serial No.

: 1770806

Test Conditions

Date of Test: 15-Dec-05

(23 ± 3)°C

Supply Voltage

Relative Humidity: (50 ± 25) %

Test Specifications

Ambient Temperature :

Calibration check according to customer's requirement.

Calibration procedure:

F21, Z02.

Test Results

All results were within the manufacturer's, IEC 942 Class 1 specification.

The results are shown in the attached page(s).

Test equipment used:

Equipment No.	Cert. No.	<u>Due Date</u>	Traceable to
S014	53024	7-Jui-06	PRC-NIM
S024	S41431	22-May-06	PRC-NIM
S041	53972	26-Aug-06	HKGSCL

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI). The test results apply to the above Unit-Under-Test only

Calibrated by

Approved by :

15-Dec-05

Date:

This Certificate is issued by:

Hong Kong Calibration Ltd.

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



Calibration Certificate

Certificate No. 55747

Page 2 of 2 Pages

Results:

1. Level Accuracy

UUT Nominal Value (dB)	Measured Value (dB)	IEC 942 Class 1 Spec.
94	94.0	± 0.3 dB
114	114.0	

Uncertainty: $\pm 0.2 \text{ dB}$

2. Frequency

UUT Nominal Value	Measured Value	IEC 942 Class 1 Spec.
1 kHz	1.005 kHz	± 2 %

Uncertainty: $\pm 3.6 \times 10^{-6}$

3. Level Stability: 0.0 dB

IEC 942 Class 1 Spec. : ± 0.1 dB

Uncertainty: ± 0.01 dB

4. Total Harmonic Distortion : < 0.4 %

IEC 942 Class 1 Spec. : < 3 % Uncertainty : ± 2.3 % of reading

Remark: 1. UUT: Unit-Under-Test

- 2. The above measured values are the mean of 3 measurements.
- 3. The uncertainty claimed is for a confidence probability of not less than 95%.
- 4. Atmospheric Pressure: 1 004 hPa.

----- END -----

CERTIFICATE OF CALIBRATION

Certificate No.: 2KS051204-1

2 Page 1 of

Calibration of:

Description :

Sound Level Meter

Microphone

Manufacture:

Brüel & Kjær

4188

Type No.

2238

2285726 Serial No.

2462195

Client:

Hyder Consulting Limited 47/F, Hopewell Centre, 183 Queen's Road East. Wanchai, Hong Kong.

Calibration Conditions:

Air Temperature:

°C 23.0

Air Pressure

101.1 k₽a

Relative Humidity:

61 %

Test Specifications:

The Sound Level Meter has been calibrated in accordance with the requirements as specified in IEC 60651 and IEC 60804 type 1, and vendor specific procedures.

The measurements has been performed with the assistance of:

Brüel & Kjær's Sound Level Meter Calibration System B&K 9600 CAL2238A, Ver.25.10.1999 The standard(s) and instrument(s) used in the calibration are traceable to international standard and are calibrated on a schedule which is adjusted to maintain the required accuracy level.

Test Result:

A list of the performed (sub) tests is stated on page 2 of this certificate. Actual Measurement are documented on worksheet.

Date of Calibration: 08 December, 2005

Certificate issued: 09 December, 2005 Approved signatory:

Calibrated By:

Dai Bin

Reproduction of the complete certificate is allowed. Parts of the certificate may only be reproduced after written permission.

Unit 706 7/F., Miramar Tower, 132 Nathan Road, Tsim Sha Tsui, Kowloon, Hong Kong 香 港 九 龍 尖 沙 咀 爾 敦 遵 132 號 美 麗 華 大 厦 7 楼 706 室 Tel: (852) 2548 7486 Fax: (852) 2858 1168

CERTIFICATE OF CALIBRATION

Certificate No.: 2KS051204-1 Page 2 of 2

Results:

List of performed (sub) test with test status:

"OK" Means the result of the (sub)test is Inside the tolerances stated in the test specifications.

"-" Means the result of the (sub)test is Outside these tolerances.

Test:	Subtest:	Status:
Noise	A	OK
Noise	C	OK
Noise	Lin	OK
Frequency Weighting	A	OK
Frequency Weighting	C	OK.
Frequency Weighting	Lin	OK
Level Range Control	1000 Hz	OK
Linearity Range	SPL 10dB 4000 Hz	OK.
Linearity Range	SPL 1dB 1000 Hz	OK
Linearity Range	Leq	OK.
Linearity Range	SEL	OK
RMS Detector	CF 3	OK
RMS Detector	CF 5	OK
RMS Detector	CF 10	OK
RMS Detector	Symmetry	OK
Time Weighting	Difference Indication	OK
Time Weighting	Single Burst FAST	OK
Time Weighting	Single Burst SLOW	OK
Time Weighting	Single Burst IMPULSE	OK
Time Weighting	Repetitive Burst	OK
Time Weighting	Peak	OK
Time Averaging		OK
Pulse Range		OK
Overload	SPL	OK
Overload	SEL	OK
Acoustic Response	A	OK
Acoustic Response	Lin	OK.

Calibration Equipment:

Description System B&K 9600 CAL2238A Ver 25 10 1999

Bruel & Klars Sound	react interes cattor	anon pasiem	DOLL SOUR CHI	12230Fi, VOI.20.10.1777
Description :	Make & Model:	Serial No.:	Last Cal. Date:	Traceable to:
Digital Multi-meter	Datron 1281	27361	05 Oct, 2005	HKSCL (HOKLAS)
Sine/Noise Generator	B&K 1049	1314978	Test	B&K Conformance
Test Waveform Generator	B&K 5918	1482949	Test	B&K Conformance
Acoustical Calibrator	B&K 4226	1551627	11 Jul, 2005	NPL via B&K (UKAS)

Calibrated By: Down Row Date: 08 December, 2005

Checked By: Very Date: 09 December, 2005



Calibration Certificate

Certificate No. 55892

Page 1 of 3 Pages

Customer: Hyder Consulting Limited

Address: 47/F., Hopewell Centre, 183 Queen's Road East, Wan Chai, Hong Kong

Order No.: Q52108

Date of receipt

19-Dec-05

Item Tested

Description: Digital Sound Level Meter

Manufacturer: B & K

Model: Type 2236

Serial No.

: 1785701

Test Conditions

Date of Test: 23-Dec-05

Supply Voltage :

. .

Ambient Temperature:

 $(23 \pm 3)^{\circ}$ C

Relative Humidity: (50 ± 25) %

Test Specifications

Calibration check.

Calibration procedure:

Z01.

Test Results

All results were within the IEC 651 Type 1& IEC 804 Type 1 specification.

The results are shown in the attached page(s).

Test equipment used:

Equipment No.	Cert. No.	<u>Due Date</u>	Traceable to
S017	C051022	21-Mar-06	HKGSCL
S024	S41431	22-May-06	PRC-NIM
S031	45853	30-Dec-05	PRC-NIM

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to International System of Units (SI). The test results apply to the above Unit-Under-Test only

Calibrated by

Approved by:

orothy Cheuk

This Certificate is issued by:

Hong Kong Calibration Ltd.

Date: 23-Dec-05

Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street, Kwai Chung, NT, Hong Kong. Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full.



Calibration Certificate

Certificate No. 55892

Page 2 of 3 Pages

Results:

1. SPL Accuracy

	J	JUT Setting			
Range	Parameter	Frequency Wt.	Freq. Response	Applied Value (dB)	UUT Reading (dB)
20 - 100	SPL	dBA	F	94.0	94.1
			S		94.1
		dBC	F		94.1
		dBL	F		94.1
40 - 120	SPL	dBA	F	94.0	94.1
	SPL	dBA	F	113.9	114.0
			S		114.0
		dBC	F		114.0
		dBL	F		114.0

IEC 651 Type 1 Spec. : \pm 0.7 dB

Uncertainty: ± 0.2 dB

2. Level Stability: 0.0 dB

IEC 651 Type 1 Spec. : \pm 0.3 dB

Uncertainty: ± 0.01 dB



Calibration Certificate

Certificate No. 55892

Page 3 of 3 Pages

3. Frequency Weighting

A weighting

Freque	ncy	Attenuat	tion (dB))	IEC 651 Type 1 Spec.
31.5	Hz	-	39.6		- 39.4 dB, ± 1.5 dB
63	Hz	_	26.3		- 26.2 dB, ± 1.5 dB
125	Hz	_	16.2		- 16.1 dB, ± 1 dB
250	Hz		8.7		- $8.6 \text{ dB}, \pm 1 \text{ dB}$
500	Hz	-	3.3		- $3.2 \text{ dB}, \pm 1 \text{ dB}$
1 k	Hz		0.0	(Ref)	0 dB, ± 1 dB
2 k	Hz	. +	1.2		+ 1.2 dB, \pm 1 dB
4 k	Hz	+	0.9		+ 1.0 dB, ± 1 dB
8 k	Hz	-	1.3		- 1.1 dB, + 1.5 dB \sim -3 dB
16 k	Hz	-	7.1		- 6.6 dB, + 3 dB \sim - ∞

Uncertainty: ± 0.1 dB

4. Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	40.0	40.0	
1/10	40.0	39.9	± 0.5 dB
$1/10^2$	40.0	39.8	·
$1/10^{3}$	40.0	39.5	± 1.0 dB
1/104	40.0	39.1	

Uncertainty: ± 0.1 dB

Remark: 1. UUT: Unit-Under-Test

2. The uncertainty claimed is for a confidence probability of not less than 95%.

3. Atmospheric Pressure: 1 004 hPa

----- END -----





Monitoring Results and Graphical Plots

Air Quality Impact Monitoring Results (1-Hour TSP)

Sur-Pro-New Pro-New Pro-New Colorary Pro-New Colorary Pro-New Colorary Pro-New Colorary Pro-New Colorary Pro-New Colorary Co	Location	Monitoring Date	Weather Conditions	Wind Speed with Direction	Temp (oC)	Timer-I	Timer-F	Time (mins)	Flow-I (CFM/	Flow-F (CFM/	Flow-I (m³/min)	Flow-F (m³/min)	Flow-avg (m³/min)	Volume (m³)	Weight-I (g)	Weight-f (g)	Weight-diff. (g)	1-hr TSP (ug/m³)	Average 1-Hr TSP (ug/m³)	Action/Limit Levels	Remark
Part				(m/s)					Inches)	Inches)										(ug/m³)	
From 0.06	San Po Street		Fine	0.6E	30	523873	523971	58.8	32	32	1.03	1.03	1.03	60.73	2.8850	2.8923	0.0073	120.2			
Cloudy 0.5 0	Pumping Station	02-Sep-06	Fine	0.6E	30	523971	524069	58.8		32	1.03	1.03	1.03	60.73	2.8757	2.8835	0.0078	128.4	131.8		
OS-Sep-06 Ciculary OSE 55 550005 SSS778 SSS8 SSS78 SSS8 S	CAM1a		Fine	0.6E	30	524069	524169	60.0	32	32	1.03	1.03	1.03	61.97	2.8722	2.8813	0.0091	146.9			
Column C			Cloudy	0.2E	25	526565	526665	60.0	32	32	1.03	1.03	1.03	61.97	2.8748	2.8844	0.0096	154.9			
Fire		08-Sep-06	Cloudy	0.2E	25	526665	526763	58.8	32	32	1.03	1.03	1.03	60.73	2.8867	2.8949	0.0082	135.0	135.4		
14-Sep-06			Cloudy	0.2E	25	526763	526863	60.0	32	32	1.03	1.03	1.03	61.97	2.8896	2.8968	0.0072	116.2			
Fire 0.5ME 27 859451 82051 0.0 0 52 52 1.04 1.04 1.04 62.17 2.8729 2.2747 0.0059 62.7 Summy 0.9NE 30 541407 641579 94.4 32 32 1.04 1.04 1.04 62.80 2.2902 2.2443 0.0111 176.8 Summy 0.9NE 30 541579 54167 60.5 2.2 32 1.04 1.04 1.04 62.80 2.2902 2.2443 0.0111 176.8 Summy 0.9NE 30 541579 54167 60.5 2.2 32 1.04 1.04 1.04 62.80 2.2902 2.2459 0.0004 152.7 Summy 1.7SE 30 54407 54167 60.2 32 32 1.04 1.04 1.04 60.31 2.2774 2.2809 0.0004 152.7 26 Sep 06 Summy 0.7SE 30 54407 60.0 33 3.3 1.07 1.07 1.07 1.07 66.60 2.2837 2.2919 0.0002 123.0 122.1 Summy 0.8E 31 54467 64471 60.0 33 3.3 1.07 1.07 1.07 1.07 66.60 2.2837 2.2919 0.0002 123.0 122.1 Summy 0.8E 31 54467 54471 60.0 33 1.07 1.07 1.07 1.07 66.60 2.2837 2.2919 0.0002 123.0 122.1 Summy 0.8E 31 54467 544671 60.0 35 3.3 1.07 1.07 1.07 1.07 66.60 2.2837 2.2919 0.0002 123.0 122.1 Summy 0.8E 31 54467 54473 60.0 35 3.5 1.13 1.13 1.13 6.927 2.2875 0.0078 122.1 119.2 Showing Shul Heung Frodesian Production Product			Fine	0.3NE	27	529256	529355	59.4	32	32	1.04	1.04	1.04	61.55	2.8853	2.8898	0.0045	73.1			
Sumy 0.98E 30 541579 54140 56.6 32 32 1.04 1.04 1.04 61.55 2.9073 2.9167 0.0944 1.52 161.8		14-Sep-06	Fine	0.3NE	27	529355	529451	57.6	32	32	1.04	1.04	1.04	59.69	2.8828	2.8870	0.0042	70.4	68.7		
Servey O.9NE 30 541979 541498 0.06 32 32 1.04 1.04 1.04 1.05 1.05 2.0007 2.9167 0.0004 15.27 161.8			Fine	0.3NE	27	529451	529551	60.0	32	32	1.04	1.04	1.04	62.17	2.8728	2.8767	0.0039	62.7		342.7/500	
Soling			Sunny	0.9NE	30	541379	541480	60.6	32	32	1.04	1.04	1.04	62.80	2.9032	2.9143	0.0111	176.8		342.7/300	
Sumy 1.75E 30 54467 54467 60.0 33 33 1.07 1.07 1.07 1.07 64.10 2.8852 2.876 0.0104 182.2		20-Sep-06	Sunny	0.9NE	30	541480	541579	59.4	32	32	1.04	1.04	1.04	61.55	2.9073	2.9167	0.0094	152.7	161.8		
26-Sap-06 Sunny 1.78E 30			Sunny	0.9NE	30	541579	541676	58.2	32	32	1.04	1.04	1.04	60.31	2.8734	2.8828	0.0094	155.9			
Siminy 1,75E 30 544271 544371 60.0 33 33 107 107 107 64.10 2.8857 2.8809 0.0052 81.1			Sunny	1.7SE	30	544067	544167	60.0	33	33	1.07	1.07	1.07	64.10	2.8632	2.8736	0.0104	162.2			
Sumy 0.8E 31 546767 546861 56.4 35 35 1.13 1.13 63.87 2.8675 2.8753 0.0078 122.1		26-Sep-06	Sunny	1.7SE	30	544167	544271	62.4	33	33	1.07	1.07	1.07	66.66	2.8837	2.8919	0.0082	123.0	122.1		
30-Sep-06 Sunny 0.8E 31 5-68661 546961 60.0 35 35 1.13 1.13 1.13 67.95 2.8838 2.8338 0.0100 147.2 119.2			Sunny	1.7SE	30	544271	544371	60.0	33	33	1.07	1.07	1.07	64.10	2.8857	2.8909	0.0052	81.1			
Sheung Shui Heung Summy 0.8E 31 546961 540761 600.0 35 35 1.13 1.13 67.55 2.8787 2.8847 2.0000 88.3			Sunny	0.8E	31	546767	546861	56.4	35	35	1.13	1.13	1.13	63.87	2.8675	2.8753	0.0078	122.1			
Sheung Shui Heung O2-Sep-06 Fine 0.6E 30 409336 409431 570 40 40 1.27 1.27 1.27 75.17 2.8873 2.8970 0.0097 129.0		30-Sep-06	Sunny	0.8E	31	546861	546961	60.0	35	35	1.13	1.13	1.13	67.95	2.8838	2.8938	0.0100	147.2	119.2		
Floodwater Pumping Station			Sunny	0.8E	31	546961	547061	60.0	35	35	1.13	1.13	1.13	67.95	2.8787	2.8847	0.0060	88.3			
Pumping Station Fine	Sheung Shui Heung		Fine	0.6E	30	409237	409336	59.4	40	40	1.27	1.27	1.27	75.17	2.8873	2.8970	0.0097	129.0			
CAMZa Cloudy 0.2E 25 411927 412027 60.0 40 40 1.27 1.27 75.93 2.8696 2.8752 0.0056 73.8	Floodwater	02-Sep-06	Fine	0.6E	30	409336	409431	57.0	40	40	1.27	1.27	1.27	72.13	2.8989	2.9080	0.0091	126.2	142.3		
OB-Sep-06 Cloudy O.2E 25 412027 412126 59.4 40 40 1.27 1.27 75.17 2.8758 2.8827 0.0069 91.8 72.7	Pumping Station		Fine	0.6E	30	409431	409530	59.4	40	40	1.27	1.27	1.27	75.17	2.9018	2.9147	0.0129	171.6			
Cloudy O.ZE 25 41226 610.28 60.0 40 40 1.27 1.27 1.27 75.93 2.844 2.6484 0.0040 52.7	CAM2a		Cloudy	0.2E	25	411927	412027	60.0	40	40	1.27	1.27	1.27	75.93	2.8696	2.8752	0.0056	73.8			
Fine 0.3NE 27 419043 419142 59.4 40 40 1.29 1.29 1.29 76.38 2.8779 2.8811 0.0032 41.9 14-Sep-06 Fine 0.3NE 27 419142 419242 60.0 40 40 1.29 1.29 1.29 77.15 2.8572 2.8699 0.0027 35.0 38.6 Fine 0.3NE 27 419242 419342 60.0 40 40 1.29 1.29 1.29 77.15 2.8573 2.8688 0.0030 38.9 Sumny 0.9NE 30 421740 421837 58.2 40 40 1.29 1.29 1.29 77.15 2.8582 2.8588 0.0030 38.9 20-Sep-06 Sumny 0.9NE 30 421837 421935 58.8 40 40 1.29 1.29 1.29 7.861 2.8865 2.8954 0.0089 117.7 112.6 Sumny 0.9NE 30 421837 3220 58.8 40 40 1.29 1.29 1.29 7.561 2.8865 2.8954 0.0089 117.7 112.6 Sumny 0.9NE 30 421837 3220 58.8 40 40 1.29 1.29 1.29 75.61 2.8865 0.0055 116.0 Sumny 0.9NE 30 42429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 Sumny 0.5SE 30 424631 612 39 39 12.6 1.26 1.26 75.42 2.8734 2.8774 0.0040 53.0 Sumny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 75.42 2.8734 2.8774 0.0040 53.0 Sunny 0.5SE 31 431540 431633 55.8 40 40 1.29 1.29 1.29 77.15 2.8652 0.0058 80.8 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 77.15 2.8072 2.8084 0.0057 73.9 71.0		08-Sep-06	Cloudy	0.2E	25	412027	412126	59.4	40	40	1.27	1.27	1.27	75.17	2.8758	2.8827	0.0069	91.8	72.7		
14-Sep-06 Fine 0.3NE 27 419142 419242 60.0 40 40 1.29 1.29 1.29 77.15 2.8672 2.8699 0.0027 35.0 38.6 Fine 0.3NE 27 419242 419342 60.0 40 40 1.29 1.29 1.29 77.15 2.8538 2.8588 0.0030 38.9 340,500 20 20 20 20 20 20 20 20 20 20 20 20 2			Cloudy	0.2E	25	412126	412226	60.0	40	40	1.27	1.27	1.27	75.93	2.8444	2.8484	0.0040	52.7			
Fine O.3NE 27 419242 419342 60.0 40 40 1.29 1.29 1.29 7.7.15 2.8558 2.8568 0.0030 38.9 Sunny 0.9NE 30 421740 421837 58.2 40 40 1.29 1.29 1.29 7.84 2.8820 2.8898 0.0078 104.2 Sunny 0.9NE 30 421837 421955 58.8 40 40 1.29 1.29 1.29 7.861 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 421935 422030 57.0 40 40 1.29 1.29 1.29 7.861 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 424295 42293 60.0 39 39 1.26 1.26 1.26 7.542 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 7.542 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 7.542 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 7.7.15 2.867 2.8828 0.0056 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 7.7.15 2.9027 2.9084 0.0057 73.9 71.0			Fine	0.3NE	27	419043	419142	59.4	40	40	1.29	1.29	1.29	76.38	2.8779	2.8811	0.0032	41.9			
Fine 0.3NE 27 419242 419342 60.0 40 40 1.29 1.29 1.29 77.15 2.8538 2.8568 0.0030 38.9 Sunny 0.9NE 30 421740 421837 58.2 40 40 1.29 1.29 1.29 1.29 74.84 2.8820 2.8898 0.0078 104.2 Sunny 0.9NE 30 421837 58.8 40 40 1.29 1.29 1.29 75.61 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 421837 422030 57.0 40 40 1.29 1.29 1.29 75.61 2.8865 2.8954 0.0089 117.7 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 Sunny 0.5SE 30 424631 61.2 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0052 67.6 56.6 Sunny 0.5SE 30 424631 61.2 39 39 1.26 1.26 1.26 75.42 2.874 2.8774 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 77.15 2.867 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431630 431633 55.8 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0		14-Sep-06	Fine	0.3NE	27	419142	419242	60.0	40	40	1.29	1.29	1.29	77.15	2.8672	2.8699	0.0027	35.0	38.6		
Sunny 0.9NE 30 421740 421837 58.2 40 40 1.29 1.29 1.29 74.84 2.8820 2.8898 0.0078 104.2 Sunny 0.9NE 30 421837 421935 58.8 40 40 1.29 1.29 1.29 75.61 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 421837 421935 58.8 40 40 1.29 1.29 1.29 1.29 75.61 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 421935 422030 57.0 40 40 1.29 1.29 1.29 73.29 2.8761 2.8846 0.0085 116.0 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 Sunny 0.5SE 30 424529 424631 61.2 39 39 1.26 1.26 1.26 76.93 2.8787 2.8839 0.0052 67.6 56.8 Sunny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 75.42 2.8734 2.8774 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 77.15 2.857 2.8628 0.0058 80.8 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0																					
20-Sep-06 Surny 0.9NE 30 421837 421935 58.8 40 40 1.29 1.29 1.29 75.61 2.8865 2.8954 0.0089 117.7 112.6 Sunny 0.9NE 30 421935 422030 57.0 40 40 1.29 1.29 1.29 73.29 2.8761 2.8846 0.0085 116.0 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 2.8954 0.0052 67.6 56.8 2.8954 0.0052 67.6 2.8954 0.005			Sunny	0.9NF	30	421740	421837	58.2	40	40	1.29	1.29	1.29	74.84	2.8820	2 8898	0.0078	104.2		340/500	
Sunny 0.9NE 30 421935 422030 57.0 40 40 1.29 1.29 1.29 73.29 2.8761 2.8846 0.0085 116.0 Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 7.542 2.8917 2.8954 0.0037 49.1 Sunny 0.5SE 30 424529 424631 61.2 39 39 1.26 1.26 1.26 7.542 2.8917 2.8959 0.0052 67.6 Sunny 0.5SE 30 424529 424631 61.2 39 39 1.26 1.26 1.26 7.542 2.877 2.8839 0.0052 67.6 Sunny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 7.542 2.874 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 7.175 2.867 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 7.15 2.9027 2.9084 0.0057 73.9 71.0		20-Sep-06																	112.6		
Sunny 0.5SE 30 424429 424529 60.0 39 39 1.26 1.26 1.26 75.42 2.8917 2.8954 0.0037 49.1 26-Sep-06 Sunny 0.5SE 30 424629 424631 61.2 39 39 1.26 1.26 1.26 76.93 2.8787 2.8939 0.0052 67.6 56.6 Sunny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 75.42 2.874 2.8774 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 12.9 1.29 1.29 71.75 2.857 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0																					
26-Sep-06 Sunny 0.5SE 30 424529 424631 61.2 39 39 1.26 1.26 1.26 76.93 2.8787 2.8839 0.0052 67.6 56.6 Sunny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 75.42 2.8734 2.8774 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 71.75 2.8675 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.75 2.9627 2.9684 0.0057 73.9 71.0																					
Sunny 0.5SE 30 424631 424731 60.0 39 39 1.26 1.26 1.26 7.542 2.8734 2.8774 0.0040 53.0 Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 77.75 2.857 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0	1	26-Sep-06																	56.6		
Sunny 1.2E 31 431540 431633 55.8 40 40 1.29 1.29 1.29 71.75 2.857 2.8628 0.0058 80.8 30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0			,																		
30-Sep-06 Sunny 1.2E 31 431633 431733 60.0 40 40 1.29 1.29 1.29 77.15 2.9027 2.9084 0.0057 73.9 71.0																					
Outliny 1.22 31 40100 40 40 40 1.23 1.23 1.23 1.13 2.3021 2.3004 0.0031 10.3		30-Sep-06	,																71.0		
	1		Sunny	1.2E	31	431733	431733	60.0	40	40	1.29	1.29	1.29	77.15	2.8583	2.8628	0.0057	58.3			

[&]quot;Shading" indicates an exceedance of Action Level. "Bold and shading" indicates an exceedance of Limit Level.







Air Quality Impact Monitoring Results (24-Hour TSP)

Location	Monitoring Date	Weather Conditions	Wind Speed with Direction	Temp (oC)	Pressure (mmHg)	Timer-I	Timer-F	Time (mins)	Flow-I (CFM/	Flow-F (CFM/	Flow-I (m³/min)	Flow-F (m³/min)	Flow-avg (m³/min)	Volume (m³)	Weight-I (g)	Weight-f (g)	Weight-diff. (g)	24-hr TSP (ug/m³)	Action/Limit Levels	Remark
			(m/s)						Inches)	Inches)									(ug/m³)	
San Po Street	02-Sep-06	Fine	0.6E	30	754.8	524169	526565	1437.6	32	32	1.03	1.03	1.03	1484.75	2.8697	3.0341	0.1644	110.7		
Pumping Station	08-Sep-06	Cloudy	0.2E	25	756.4	526863	529256	1435.8	32	32	1.03	1.03	1.03	1482.89	2.8749	3.0035	0.1286	86.7		
CAM1a	14-Sep-06	Cloudy	0.3NE	27	757.9	529551	531948	1438.2	32	32	1.04	1.04	1.04	1490.33	2.8721	2.9711	0.099	66.4	203/260	
	20-Sep-06	Sunny	0.9NE	30	757.4	541676	544067	1434.6	32	32	1.04	1.04	1.04	1486.60	2.8847	3.0866	0.2019	135.8	200/200	
	26-Sep-06	Sunny	1.7SE	30	757.8	544371	546767	1437.6	33	32	1.07	1.04	1.05	1512.77	2.8701	2.9979	0.1278	84.5		
	30-Sep-06	Sunny	0.8E	31	758.2	547061	549434	1423.8	35	34	1.13	1.10	1.12	1589.60	2.8825	3.2036	0.3211	202.0		
Sheung Shui Heung	02-Sep-06	Fine	0.6E	30	754.8	409530	411927	1438.2	40	40	1.27	1.27	1.27	1819.96	2.8882	3.0473	0.1591	87.4		
Floodwater	08-Sep-06	Cloudy	0.2E	25	756.4	412226	414624	1438.8	40	40	1.27	1.27	1.27	1820.72	2.8704	2.9708	0.1004	55.1		
Pumping Station	14-Sep-06	Cloudy	0.3NE	27	757.9	419342	421740	1438.8	40	40	1.29	1.29	1.29	1850.09	2.8517	2.9310	0.0793	42.9	201/260	
CAM2a	20-Sep-06	Sunny	0.9NE	30	757.4	422030	424429	1439.4	40	40	1.29	1.29	1.29	1850.86	2.8788	3.0427	0.1639	88.6	25.7200	
	26-Sep-06	Sunny	0.5SE	30	757.8	424731	427127	1437.6	39	39	1.26	1.26	1.26	1807.01	2.8772	2.9797	0.1025	56.7		
	30-Sep-06	Sunny	1.2E	31	758.2	431860	434228	1420.8	40	40	1.29	1.29	1.29	1826.94	2.875	3.0231	0.1481	81.1		

[&]quot;Shading" indicates an exceedance of Action Level. "Bold and shading" indicates an exceedance of Limit Level.







Noise Impact Monitoring Results

Monitoring Locations	Date	Weather	Temperature	Wind Speed	Wind	Start Time	End Time	Limit Levels	L _{eq(30min)}	L _{10(30min)}	L _{90(30min)}	Remark
		Conditions	(°C)	(m/s)	Direction			dB(A)	dB(A)	dB(A)	dB(A)	
Wai Loi Tsuen	08-Sep-06	Cloudy	25	0.2	Е	10:10	10:40	75	58.1	60.5	53.8	
NM1	14-Sep-06	Cloudy	27	0.3	NE	09:55	10:25	75	59.4	61.3	56.1	
	20-Sep-06	Sunny	30	0.9	NE	10:25	10:55	75	58.7	61.0	55.7	
	26-Sep-06	Sunny	30	1.7	SE	09:55	10:25	75	56.0	58.5	52.2	
Temporary Domestic	08-Sep-06	Cloudy	25	0.2	Е	11:20	11:50	75	53.2	54.1	51.0	
Structure	14-Sep-06	Cloudy	27	0.3	NE	11:00	11:30	75	54.2	55.5	52.2	
NM2	20-Sep-06	Sunny	30	0.9	NE	11:30	12:00	75	52.9	54.5	50.8	
	26-Sep-06	Sunny	30	0.5	SE	09:55	10:25	75	50.8	52.9	48.2	

A façade correction of 3 dB(A) was applied to each measurement result. "Shading" indicates an Limit Level exceedance.







QA/QC Results and Detection Limit

Date received : 4 Sep 2006

Client : HYDER CONSULTING LTD

Work Order HK0603191



Matrix Type: AIR			Method Blank (MB) Results		Single Co	strof Spike (SCS) and Du	plicate Con	tral Spike (D)	CS) Results	
					Spike	Spike Red	avery (%)	Recovery	Limits (%)	RPC	Ds (%)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	scs	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properties	(QCLot: 268834)										
HK-TSP: Total Suspended Particulates	***	0.0010	9	<0.0010	****	***	***			****	****
HK-TSP: Initial Weight	****	0.0010	g	3,5365	****	****	****				****
HK-TSP: Final Weight	***	0.0010	9	3.5364	****	***	****			****	****

Date received : 11 Sep 2006

Client : HYDER CONSULTING LTD

Work Order HK0603483



Mazrix Type: AIR			Method Blank (MB) Results		Single Co	strof Spike (SCS) and De	přícate Con	trof Spike (D	CS) Results	
					Spike	Spike Res	overy (%)	Recovery	Limits (%)	RPL	hs (Ni)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	SCS	DOS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properties	(QCLot: 272486)										
HK-TSP: Total Suspended Particu	****	0.0010	g	<0.0010	*****	****	****		****	****	****
HK-TSP: Initial Weight	****	0.0010	9	3.5323	****	****	****	****	****	****	****
HK-TSP: Final Weight	***	0.0010	g	3.5314	****	.000 W.W	****	****	****	****	****

Date received : 15 Sep 2006

Citient : HYDER CONSULTING LTD

Work Order HK0603728



Matrix Type: AIR			Method Blank (MB) Results		Single Co	ntrol Spike (SCS) and Do	opiicate Con	troi Spike (D	CS) Results	
***					Spike	Spika Re	covery (%)	Recovery	Limits (%)	AP1	la (%)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	SCS	DCS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properti	es (QCLot: 276001)										
HK-TSP: Total Suspended Particu	****	0.0010	g	<0.0010	****	and the second	***		****	***	***
HK-TSP: Initial Weight	****	0.0010	g	3.5314	****	****	****	****	****	****	****
HK-TSP: Final Weight	****	0.0010	g	3.5313	and the same of th		****	****	****	****	****

Date received : 21 Sep 2006

Client : HYDER CONSULTING LTD

Work Order HK0603946



Matrix Type: AIR			Method Blank (MB) Results		Single Co	ntrol Spike (SCS) and De	plicate Con	trof Spike (D	CS) Results	
					Spike	Spike Res	covery (%)	Recovery	Limits (%)	RPL)s (%)
Method: Analysis Description	CAS /xxmber	LOR	Units	Result	Concentration	SCS	DOS	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Propertie	8 (QCLot: 279712)										
HK-TSP: Total Suspended Particu	***	0.0010	g	<0.0010	****	****	****			***	***
HK-TSP: Initial Weight	****	0.0010	9	3.5353	****	****	****	****		****	****
HK-TSP: Final Weight	****	0.0010	g	3.5352	****	*****	****	****	****	***	***

Date received : 3 Oct 2006

Client : HYDER CONSULTING LTD

Work Order HK0604410



Matrix Type: AIR			Method Blank (MS) Results		Single Co	wrot Spike (SCS) and Du	pricate Con	tral Spike (O	CS) Results	
					Spike	Spike Red	overy (%)	Recovery	Limits (%)	RPL	Da (Ni)
Method: Analysis Description	CAS number	LOR	Units	Result	Concentration	SCS	DC8	Low	High	Value	Control Limit
EA/ED: Physical and Aggregate Properti	les (QCLot: 285212)										
HK-TSP: Total Suspended Particu	****	0.0010	g	<0.0010	****	****	****		****	(mode decer	****
HK-TSP: Initial Weight	****	0.0010	g	3.5351	****	****	****		****	****	****
HK-TSP: Final Weight	****	0.0010	g	3.5349	****	****	****	****	****	***	****



Cumulative Statistics of Complaint, Notification of Summons and Successful Prosecution

Reporting Month	Number Received in the Reporting Month				Cumulative Number			
	Complaint	Notification of Summon	Successful Prosecution	EPD Site Inspection Record	Complaint	Notification of Summon	Successful Prosecution	EPD Site Inspection Record
September 2006	0	0	0	0	0	0	0	1 (Yellow Ticket)

Cumulative Number of Environmental Complaint



Upcoming EM&A Schedule

Impact Monitoring Programme – October 2006 (Tentative)

Date		Air	Noise	Site Inspection	
01-Oct-06	Sun				
02-Oct-06	Mon				
03-Oct-06	Tue				
04-Oct-06	Wed			✓	
05-Oct-06	Thu				
06-Oct-06	Fri	✓	✓		
07-Oct-06	Sat				
08-Oct-06	Sun				
09-Oct-06	Mon				
10-Oct-06	Tue				
11-Oct-06	Wed			✓	
12-Oct-06	Thu	✓	✓		
13-Oct-06	Fri				
14-Oct-06	Sat				
15-Oct-06	Sun				
16-Oct-06	Mon				
17-Oct-06	Tue				
18-Oct-06	Wed	✓	✓	✓	
19-Oct-06	Thu				
20-Oct-06	Fri				
21-Oct-06	Sat				
22-Oct-06	Sun				
23-Oct-06	Mon				
24-Oct-06	Tue	✓	✓		
25-Oct-06	Wed			✓	
26-Oct-06	Thu				
27-Oct-06	Fri				
28-Oct-06	Sat	✓			
29-Oct-06	Sun				
30-Oct-06	Mon				
31-Oct-06	Tue				

Note:

Shaded area indicates public holiday.

Air - Monitoring of three 1-hour TSP and 24-hour TSP at both CAM1a and CAM2a

Noise - Noise measurements at both CNM1 and CNM2 between 0700 and 1900 on normal weekdays

Impact Monitoring Programme – November 2006 (Tentative)

Date		Air	Noise	Site Inspection
01-Nov-06	Wed			✓
02-Nov-06	Thu			
03-Nov-06	Fri	✓	✓	
04-Nov-06	Sat			
05-Nov-06	Sun			
06-Nov-06	Mon			
07-Nov-06	Tue			
08-Nov-06	Wed			✓
09-Nov-06	Thu	✓	✓	
10-Nov-06	Fri			
11-Nov-06	Sat			
12-Nov-06	Sun			
13-Nov-06	Mon			
14-Nov-06	Tue			
15-Nov-06	Wed	✓	✓	✓
16-Nov-06	Thu			
17-Nov-06	Fri			
18-Nov-06	Sat			
19-Nov-06	Sun			
20-Nov-06	Mon			
21-Nov-06	Tue	✓	✓	
22-Nov-06	Wed			✓
23-Nov-06	Thu			
24-Nov-06	Fri			
25-Nov-06	Sat			
26-Nov-06	Sun			
27-Nov-06	Mon	✓	✓	
28-Nov-06	Tue			
29-Nov-06	Wed			✓
30-Nov-06	Thu			
Noto	1			

Note:

Shaded area indicates public holiday.

Air - Monitoring of three 1-hour TSP and 24-hour TSP at both CAM1a and CAM2a

Noise - Noise measurements at both CNM1 and CNM2 between 0700 and 1900 on normal weekdays

Impact Monitoring Programme – December 2006 (Tentative)

Date		Air	Noise	Site Inspection	
01-Dec-06	Fri				
02-Dec-06	Sat	✓			
03-Dec-06	Sun				
04-Dec-06	Mon				
05-Dec-06	Tue				
06-Dec-06	Wed			✓	
07-Dec-06	Thu				
08-Dec-06	Fri	✓	✓		
09-Dec-06	Sat				
10-Dec-06	Sun				
11-Dec-06	Mon				
12-Dec-06	Tue				
13-Dec-06	Wed			✓	
14-Dec-06	Thu	✓	✓		
15-Dec-06	Fri				
16-Dec-06	Sat				
17-Dec-06	Sun				
18-Dec-06	Mon				
19-Dec-06	Tue				
20-Dec-06	Wed	✓	✓	✓	
21-Dec-06	Thu				
22-Dec-06	Fri				
23-Dec-06	Sat				
24-Dec-06	Sun				
25-Dec-06	Mon				
26-Dec-06	Tue				
27-Dec-06	Wed	✓	✓	✓	
28-Dec-06	Thu				
29-Dec-06	Fri				
30-Dec-06	Sat				
31-Dec-06	Sun				

Note:

Shaded area indicates public holiday.

Air - Monitoring of three 1-hour TSP and 24-hour TSP at both CAM1a and CAM2a

Noise - Noise measurements at both CNM1 and CNM2 between 0700 and 1900 on normal weekdays