Contract No.: DC/2007/06 River Improvement Works in Upper Lam Tsuen She Shan River and Upper Tai Po River

ENVIRONMENTAL MONITORING AND AUDIT

FIRST MONTHLY EM&A REPORT of UPPER TAI PO

RIVER for September 2008

Environmental Pioneers & Solutions Limited 8/F, Chaiwan Industrial Centre Building 20 Lee Chung Street, Chaiwan, Hong Kong

APPROVAL SHEET

Prepared and Verified by: *ET Leader (Environmental Pioneers & Solutions Limited) Ecologist (China-Hong Kong Consultants Co)

Signature: Miss. Patricia Chung (ET Leader)	N Date:	
Signature:	Date:	
Dr. Mark Shea		
(Ecologist)		
EM&A Manual in relation to 2-y Upper Tai Po River	ear post construction moni	toring program for
Endorsed by: **IEC(Environmental	Resources Management)	
Signature:	Date:	
Mr. Marcus IP		
(IEC)		

^{*} ET - Environmental Team

^{**}IEC- Independent Environmental Checker

TABLE OF CONTENTS

EXECUTIVE SUMMARY	3
1.0 Project Information	5
1.1 Basic Project Information	5
1.2 Construction Programme	5
1.3 Management Structure and management	7
1.4 Work Undertaken during the reporting period	9
2.0 Summary of EM&A requirements	9
3.0 General layouts for Monitoring Locations, Environmental Sensitive receivers	9
4.0 Noise Monitoring	.10
4.1 Monitoring Parameters and Methodology	.10
4.2 Equipment used and Calibration details	.10
4.3 Noise Monitoring Location	.11
4.4 Monitoring Results	.11
4.5 Action and Limit Levels for Noise Monitoring	12
4.6 Event and Action Plan for Noise Monitoring	12
4.7 Noise Mitigation Measures	.14
5.0 Vibration Monitoring	.15
5.1 Monitoring Parameters	.15
5.2 Monitoring Methodology	.15
5.3 Monitoring Locations	.16
5.4 Monitoring Frequency and Duration	.16
5.5 Monitoring Results	.16
5.6 Reference Standards	.16
5.7 Contingency Plan	.17
6.0 Ecological Monitoring	.18
6.1 Ecological Monitoring programme	.19
6.2 Capture Survey Methodology	.20
6.3 Ecological post construction monitoring	.22
6.4 Ecological water quality monitoring	.28
7.0 Site Inspection Audit	.29
8.0 Summary of Non-Compliance	29
8.1 Description of the actions taken in the event of non-compliance	.29
9.0 Advice on the implementation status of environmental protection and mitigation	n
measures	.30
10.0 Waste Management Status	.33
11.0 Status of permits and Licenses Obtained	33

12.0 A summary record of all complaints received (written or verbal) and all active	on.34
12.1 Complaint summary for the complaint	34
12.2 Overall complaints received	34
13 Future key issues	34
14 Conclusion	35
Appendix A: Detail Master Program	36
Appendix B: Project Location and Proposed Drainage Channels	39
Appendix C: Locations of Noise Sensitive Receiver	41
Appendix D: Calibration Certificates	43
Appendix E: Vibration Monitoring Location	49
Appendix F: Capture survey route and release location at Upper Tai Po Stream	51

EXECUTIVE SUMMARY

This is the first monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Service Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River". The reporting period is during the 15th of September to 30th of September 2008. The major construction activities carried out by the contractor during this reporting period included access road formation and site preparation works.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

Environmental Team had not carried out construction noise monitoring during the reporting period.

Piling works were not scheduled for this period. Therefore, Environmental Team had not carried out vibration monitoring during the reporting period.

Ecological monitoring is not scheduled for the reporting period. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, are provided in table 7.2 and table 9.2 respectively.

There was no breaches of Actions and Limit levels for the report period.

There was no non-compliance recorded for the reporting period.

There was no reporting changes for this month.

There was no formal complaint and successful prosecutions against the river improvement work at Upper Tai Po River during the reporting period.

Key construction activities in the coming month will be access road formation and site preparation work. It is expected that noise impacts, runoff impacts and waste disposal will be generated on site.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practices.

1.0 Project Information

1.1 Basic Project Information

The Drainage Service Department is implementing this project to upgrade the Upper Tai Po River to alleviate the risks of flooding in Tai Po Rural Areas.

The Maunsell Consultants Asia Limited (MCAL) was awarded the design and construction Consultancy Assignment (Agreement no.CE50/2001) for this project.

The Construction contract (Contract No. DC/2007/06 – River Improvement Works was awarded to Chiu Hing Construction and Transportation Company Limited on 28th September 2007.

All construction activities should comply with requirements specified in Environmental Permit EM&A manual, Project Profile and Project Specification.

The ET shall be responsible for the EM&A works required in the EM&A Manual for this project.

1.2 Construction Programme

The construction of the proposed improvement works for Upper Tai Po River is scheduled to commence on 15th September 2008 and anticipated to complete in April 2011, with the remaining landscaping works scheduled for completion in April 2012.

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise of the following:

- 1. re-profiling and realignment of the Channel
- 2. inclusion of gabions and retaining walls for bank protection whilst providing a natural channel bed:
- 3. re-provisioning of footbridges and footpaths along the channel

The proposed construction sequence is shown in as follows

- (1) site clearance and preparation works
- (2) construction of the maintenance access which involves the construction of retaining walls
- (3) river channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls.
- (4) Re-provisioning of footbridges
- (5) construction of footpaths

(6) landscaping works

For detailed Master Program for Upper Tai Po River, please refer to **Appendix A** of this report.

1.3 Management Structure and management

1.3.1 Environmental Management Organization Chart for project DC/2007/06.




Figure 1.3.2 Environmental Management Organization Chart for the Contractor.

Proposed Environmental Management Organisation Chart Contract No. DC/2007/06 River Improvemnet Works in Upper Lam Tsuen River, She Shan River and Tai Po River




Table 1.3.1 Key Personel Contact information regarding Environmental Issues

	9 9	
Name	Position	Contact Number
Mr. Nelson Chan	Project Manager	24459130
Mr. David Hung	Environmental Officer	24459130
Ms Patricia Chung	Environmental Team Leader	21850123
Dr. Mark Shea	Ecologist	25299593

1.4 Work Undertaken during the reporting period

The major works undertaken in this reporting period includes:

- 1. Access road formation
- 2. Site preparation work

2.0 Summary of EM&A requirements

The EM&A requirements for the Upper Tai Po River include Construction Noise Monitoring, Vibration Monitoring, Ecological Monitoring during construction works. The site environmental audits for this reporting period include the weekly inspections for the construction noise, air quality, water quality, waste management and ecology.

3.0 General layouts for Monitoring Locations, Environmental Sensitive receivers

The project area of the proposed drainage channels works at Upper Tai Po River is shown in **Appendix B**.

Locations classified as Noise Sensitive Receivers (N.S.R) for monitoring noise impact that are generated by the construction activities is provided in **Appendix C.**

4.0 Noise Monitoring

4.1 Monitoring Parameters and Methodology

The construction noise level shall be measured in terms of A-weighted equivalent continuous sound pressure level (L_{Aeq}). $L_{Aeq(30 \text{ mins.})}$ shall be used as the monitoring parameter for the time period between 0700-1900 hours on normal weekdays for each Noise Sensitive Receiver (NSR) weekly. As supplementary information for data auditing, statistical results such as $L_{A10(30 \text{mins})}$ and $L_{A90(30 \text{mins})}$ shall also be obtained for reference at the same time during the monitoring measurement. For all other periods (including restricted hours), $L_{Aeq(5 \text{mins})}$ shall be employed for comparison with the Noise Control Ordinance (NCO) criteria.

Noise measurements should not be made in the presence of fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed shall be checked with portable wind speed meter capable of measuring the wind speed in m/s.

The monitoring station shall normally be at a point 1m from the exterior of the sensitive receivers building façade and be at a position 1.2m above ground. If there is a problem with accessing to the normal monitoring position and without 1m from the exterior of the sensitive receivers building façade, a correction of +3dB(A) for the measurement shall be made to the measurement data and the description of the monitoring location will be classified as free field measurement data.

4.2 Equipment used and Calibration details

Impact noise monitoring was conducted using SVAN sound analysis equipment – SVAN 949, which complied with the International Electro technical Commission Publications 651:1979 (Type 1) and 804:1 985 (Type 1) Specifications as referred to in the Technical Memorandum to the Noise Control Ordinance. The equipment were calibrated and verified by certified laboratory or manufacturer every year to ensure they perform to the same level of accuracy as stated in the manufacturer's specification. Before and after each measurement, the reading of sound level meter was checked with the acoustic calibrator and the measurements were accepted as valid if the calibration levels before and after the noise measurement agreed to within 1.0 dB(A). For the equipment list for Noise monitoring, please refer to table 4.1 for the equipment list. For the calibration certificate, please refer to Appendix D of this report.

Table 4.1 Equipment list for Noise Monitoring

Equipment	Manufacturer &	Precision Grade	QTY	
	Model No.			
Integrated sound	SVAN Model 949	IEC 651 Type 1	1	
level meter		IEC 804 Type 1		
Windscreen	Microtech gefell	N/A	1	
	model W2			
Acoustical	SVAQN SC-30A	IEC 942 Type 1	1	
Calibrator				
Wind Speed	Kestrel K1000	N/A	1	
Indicator				

4.3 Noise Monitoring Location

In accordance with the EM&A Manual, noise monitoring locations were established at 11 N.S.R. locations which was described in **Section 3.0** and the location is shown in **Appendix C.**

TABLE 4.2 Description of Noise Sensitive Receivers

Sensitive Receiver	Location and Description
No.	
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

4.4 Monitoring Results

The noise monitoring had not been carried out in this reporting period.

4.5 Action and Limit Levels for Noise Monitoring

The Action and Limit levels for construction noise and the Event/Action plan are summarized in **table 4.3**.

Table 4.3: Action and Limit Levels for Construction Noise

Time Period	Action	Limit	
0700-1900 hours on normal weekdays	When one documented	75dB(A)	
	complaint is received		
Remarks: If works are to be carried out during restricted hours, the conditions stipulated in the construction			
noise permit issued by the Noise Control Authority have to be followed.			

^{*}Limit level set in accordance with Particular Specification section 26.03(3)(a).

4.6 Event and Action Plan for Noise Monitoring

Event/Action Plan for airborne construction noise should be carried out when non-compliance of construction noise criteria is recorded either during normal work hours (ie 0700 hours to 1900 hours on normal weekdays) or restricted hours. Should there be any measurement results higher than 75.0dB(A) during normal work hours, which is described as non-compliance of the noise monitoring criteria, action in accordance with the Event / Action Plan which is described in **table 4.4** shall be carried out.

Table 4.4: Event/Action plan for airborne construction noise

	Action			
Event	ET Leader	ER	ER IEC	
Action Level	 Notify IEC,ER and the Contractor. Carry out investigation. Report the results of investigation to IEC,ER and the Contractor. Discuss with the ER and the Contractor and formulate remedial measures. Increase monitoring frequency to check mitigation measures. 	Confirm receipt of notification of exceedance in writing. Notify the Contractor. Require the Contractor to propose remedial measures for the analysed noise problem. Ensure remedial measures are properly implemented.	1. Review with analysed results submitted by ET. 2. Review the proposed remedial measures by the Contractor and advise ER accordingly. 3. Supervise the implement of remedial measures.	Submit noise mitigation proposals to ER / ET. Implement noise mitigation proposals.
Limit	 Identify the source. Notify IEC, ER, EPD and the Contractor. Repeat measurement to confirm findings. Increase monitoring frequency. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented. Inform IEC, ER, and EPD the causes & actions taken for the exceedances. Assess effectiveness of the Contractor's remedial actions and keep IEC, EPD and ER informed of the results. If exceedance stops, cease additional monitoring 	1. Confirm receipt of notification of exceedance in writing. 2. Notify the Contractor. 3. Require the Contractor to propose remedial measures for the analysed noise problem. 4. Ensure remedial measures are properly implemented. 5. If exceedance continues, consider what activity of the work is responsible and instruct the Contractor to stop that activity of work until the exceedance is abated.	1. Discuss amongst ER, ET Leader and the Contractor on the potential remedial actions. 2. Review the Contractor's remedial actions whenever necessary to assure their effectiveness and advise ER accordingly. 3. Supervise the implementation of remedial measures.	1. Take immediate action to avoid further exceedance. 2. Submit proposals for remedial actions to ER and IEC within 3 working days of notification. 3. Implement the agreed proposals. 4. Resubmit proposals if problem still not under control. 5. Stop the relevant activity of works as determined by the ER until the exceedance is abated.

4.7 Noise Mitigation Measures

Construction noise can be mitigated to acceptable level by implementing good site practices such as orientating the noisy plants away from the nearby NSRs, proper fitting of silencers on the construction equipment, use of quiet plant, and use of movable barriers and acoustic mat to screen noise from noisy plants.

The following summaries good site practices and measures that should be followed:

- Well-maintained plant should be operated on-site and plant should be checked regularly;
- Plants (such as trucks, cranes) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
- Plant known to emit noise strongly in one direction, where possible, be orientated so that the noise is directed away from nearby NSRs;
- Silencers on construction equipment should be properly fitted and maintained during the construction works;
- Mobile plant should be sited as far away from NSRs as possible and practicable;
- Quiet plants as listed in Project Profile should be used;
- 2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed:
- Movable barrier or acoustic mat should be adopted for the PMEs as listed in Project Profile (refer to **Table 4.5**).

•

Table 4.5: Quieter PME Recommended for Adoption during Construction Phase				
Powered Mechanical Equipment	Reference	Sound Power Level		
(PME)		(SWL)		
Excavator / Loader	BS C3/97	105		
Dump Truck	BS C9/39	103		
Generator	CNP103	95		
Crane	BS C7/114	101		
Vibratory Roller	BS C3/116	106		
Vibration Poker	BS C6/32	100		
Concrete Lorry Mixer	BS C6/23	100		
Water Pump	CNP 283	85		

5.0 Vibration Monitoring

5.1 Monitoring Parameters

The targeted monitoring buildings are Fan Sin Temple and Wun Yiu Liln Site of Sheung Wun Yiu as specified in the Project Profile. They might be affected by the piling process for building a retaining wall along the lower stream of Tai Po River closed to the said premises. The vibration monitoring measures would record the vibration levels at entrance ground level and external wall of Temple building that might be affected by the ground-borne vibration radiated from piling activities in the vicinity.

The ground conditions are soil/rocks base; some surface covered by a cement layer, drilling and piling activities involved dropping a heavy weight on the drill and pile heads. Such activities inevitably produced transient vibrations that would propagate from the ground affecting the nearby structures. The effects of vibration on the nearby structures depended its magnitude and frequency, and also on the type of structures themselves. The measured values will be evaluated as to the possibility of cosmetic, minor or major structural damage to the targeted buildings.

5.2 Monitoring Methodology

Vibrations samples will be taken using a SVAN 949 analyzer. This analyzer will be equipped with a connecting cable MIL-C-17/28 RG 058 and a DYTRAN 3185D accelerometer. The frequency range shall be set to 200Hz and the number of sampling points shall be set to 1024 resulting in a frequency resolution of around 0.2Hz. Hanning window functions shall be selected and maximum hold functions shall be applied over the event to pick up the peak to peak amplitude.

Measurements shall be recorded by attaching the accelerometer to the structural foundation, such as structural steel beam(s) of the building. The accelerometer shall be orientated, either x-, y-or z-directional in order to pick to the maximum amplitude.

If measurements have to be taken on a floor or hard surface next to a structure accelerometer shall be attached firmly on the surface3(or to a triangular metal bracket glued tk a spiked plate).

5.3 Monitoring Locations

Two sites of cultural heritage were identified within 300m of the proposed work area described below in **Table 5.1** and Shown in **Appendix E**.

Table 5.1: Vibration Monitoring Locations

Vibration Monitoring Location	Location	
VM1	Remains of a Pottery Kiln at Wun Yiu Village	
VM2	Fan Sin Kung Temple at Sheung Wun Yiu	

5.4 Monitoring Frequency and Duration

Vibration monitoring works will be conducted upon commencement of piling/ drilling process. Monitoring will be carried out weekly in the first month and bi-weekly in the subsequent months of piling/ drilling process during the construction period if no exceedance of limit were recorded. No disturbance will be made to the fabrics of Fan Sin Temple during the vibration monitoring process

5.5 Monitoring Results

There was no piling works in September 2008 construction activities. Therefore, vibration monitoring was not required for this reporting period.

5.6 Reference Standards

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

■BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given in Table **5.2.**

 Table 5.2: Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in	
		frequency range of predominant pulse	
1	Reinforced or framed structures	50 at 4 Hz and above	
2	Un-reinforced or light framed structures	15 at 4 Hz,	
		increasing to 20 at 15 Hz,	
		increasing to 50 at 40 Hz and above.	

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.

5.7 Contingency Plan

Should there be any exceed of limits, i.e. the levels indicated in **Table 5.2**, ET will notify IEC, ER and Contractor at once. A joint investigation will be carried out in order to identify the possible source and remedial actions required and agreed between ER, IEC, ET and the Contractor. During such investigation, piling and drilling works should be suspended.

6.0 Ecological Monitoring

There are four criteria for ecological monitoring at Upper Tai Po River. They include Ecological baseline monitoring, Impact monitoring, Capture survey and Post Construction monitoring. There were two ecological baseline monitorings recorded, the first ecological baseline monitoring was conducted from October to December of 2007, the second ecological baseline monitoring was conducted in July to August of 2008. The ecological impact monitoring will be carried out in January 2009, July 2009, January 2010, July 2010, January 2011 and July 2011. The capture survey was carried out during the Ecological baseline monitoring during the period of October to December 2007. The up coming capture survey will be carried out in November 2008, November 2009 and November 2010 and the capture survey should be carried out before the commencement of work in each dry season. Post construction monitoring will be required monthly for 2 years after the completion of construction works.

6.1 Ecological Monitoring programme

Detailed monitoring parameters methodology and locations for ecological impact monitoring were proposed and summarized in table **6.1 below**. The proposed programme for ecological impact monitoring is shown in Table 6.2.

Table 6.1. Summary of scope of ecological impact monitoring

Item	Parameters	Methodology	Locations	Frequency	Duration
Water quality	DO, pH, conductivity, salinity, BOD, nutrient concentration (nitrate and ammonium)	field sampling and lab, anaysis	Upper River, Lower river	twice a year	Within construction period
	Mud, sand, rock, boulder, cemented substratum	field observation and measuremet	Belt transect	twice a	Within construction period
Water flow	flow rate	field measurement	Pool, riffle	twice a year	Within construction period
Avifauna	species and abundance		Upper river, lower river	twice a year	Within construction period
Aquatic macroinvertebrate	species and abundance		Upper river, lower river	twice a	Within construction period
Newt	abundance	live trapping, netting, observation	Upper River, Lower river	twice a year	Within construction period
Fish	species and abundance	live trapping, netting, observation	Upper River, Lower river	twice a year	Within construction period
Adult Odonate	species and abundance	observation, netting	Line transect	twice a	Within construction period
Aquatic, emergent and riparian vegetation	species and abundance	observation	Belt and line transect	twice a year	Within construction period

Table 6.2 Proposed programme for ecological impact monitoring

No.	Item	2008	2008	2009	2009	2010	2010	2011
		wet	dry	wet	dry	wet	dry	Wet
		season	season	season	season	season	season	season
1	Avifauna Surveys	•	•	I •	•	•	•	•
2	Fish community survey	•	•	 •	•	•	•	•
3	Aquatic macro-invertebrates survey	•	•	1	•	•	•	•
4	Adult Odonate survey	•	•	1	•	•	•	•
5	Newt	•	•	•	•	•	•	•
6	Aquatic, emergent and riparian vegetation	•	•	1 •	•	•	•	•
7	Water quality sampling and analysis, sediment characteristics, water flow	•	•	1 •	•	•	•	•
8	Monitoring Reporting							
9	Monitoring Reporting (Final)							

6.2 Capture Survey Methodology

Capture survey which cover the entire site for the target species shall be carried out at the beginning of the contract. Detailed monitoring works of capture survey was proposed and summarized in the table 6.3 below, the proposed programme for capture survey is shown in table 6.4. The capture survey route and release location is shown in **Appendix F.**

Table 6.3 Summary of scope of capture survey

No.	Common name	Latin Name	Methodology	Locations	Frequency	Duration
1	Chinese Stream	Pseudobagrus	live trapping netting, observation & active searching at night	Entire works area	same time as	
2	Predaceous Chub	Parazacco spilurus	live trapping netting, observation	Entire works area	same time as	
3	Hong Kong Newt	Paramesotriton hongkongensis	live trapping netting, observation	Entire works area	same time as	

Table 6.4 Proposed program for capture survey

No.			Nov. 2007	2008	2009	2010	2011
	Common name	Latin Name	dry season				
1	Three-lined Chinese Stream Catfish*	Pseudobagrus trilineatus	•	•	•	•	•
2	Predaceous Chub	Parazacco spilurus	•	•	•	•	•
3	Hong Kong Newt	Paramesotriton hongkongensis	•	•	•	•	•
4	Monitoring Reporting						

Note:*

 Night surveys of Three-lined Chinese Stream Catfish will be conducted once at the dry season of 2008, 2009 and 2010 and 2011.

6.3 Ecological post construction monitoring

Ecological post monitoring is required for this project. The schedule for the ecological post construction monitoring will be carried out once every month for two years after the completion of construction activities. Detailed monitoring works of Post construction monitoring was proposed and summarized in the table 6.5 below, proposed programme for post construction monitoring is shown in table 6.6.

Table 6.5 Scope of post construction ecological monitoring

No.	Item	Parameters	Methodology	Locations	Frequency	Duration
1	Water quality	DO, pH, conductivity, salinity, BOD, nutrient concentration (nitrate and ammonium)	field sampling and lab, anaysis	Upper River, Lower river	monthly	two years post construction
2		Mud, sand, rock, boulder, cemented substratum		Belt transect	monthly	two years post construction
3	Water flow	flow rate	field measurement	Pool, riffle	monthly	two years post construction
4	Avifauna	species and abundance	point count, line transect	Upper river, lower river	monthly	two years post construction
5	Aquatic macroinvertebrate	species and abundance	netting, kick sampling	Upper river, lower river	monthly	two years post construction
6	Newt	abundance	live trapping, netting, observation	Upper River, Lower river	monthly	two years post construction
7	Fish	species and abundance	live trapping, netting, observation	Upper River, Lower river	monthly	two years post construction
8	Adult Odonate	species and abundance	· ·	Line transect	monthly	two years post construction
9	Aquatic, emergent and riparian vegetation	species and abundance		Belt and line transect	monthly	two years post construction

No. 2011 2011 2012 2012 Item monthly monthly monthly monthly Avifauna Surveys 1 Fish community survey Aquatic macro-invertebrates survey Adult Odonate survey 5 Newt 0 0 0 Aquatic, emergent and riparian vegetation 0 0 Water quality sampling and analysis, sediment characteristics, water flow Monitoring Reporting (monthly) Monitoring Reporting (Final)

Table 6.6 Proposed Programme for Post-construction Ecological Monitoring.

Biotic Data Collection Avifauna

Avifauna survey will be conducted during the proposed 3-months baseline monitoring period. Special attention will be given to those stream channel area where birds used as feeding and foraging habitat. In general, avifauna survey will be taken in the morning or late afternoon when birds are more active (feeding and foraging). Numerical abundance will be recorded at fixed count points within a fixed radium, e.g. 30-50m according to landscape feature and visual penetration extent. Duration of the point count of birds will be standardized for 10 minutes at each location in order to collect comparable data. Transect count will also be used for the avifauna survey aimed to collect qualitative data. Binoculars and digital camera will be the main instrument to be used. Nomenclature and protection status of the species will follow those documented in the AFCD website (www.hkbiddiversity.net) and Carey et al/ (2001).

The point count will be conducted at two locations with one located at the lower portion of the river channel and the other located at the upper section of the river.

Bird baseline survey will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet seasons (one survey in October 2007) and dry season (one survey in each month of November and December 2007) and another round of survey in the wet season of 2008 in July/August.

Frequency and duration for impact and post monitoring is given in Tables 6.2 & 6.6.

Fish and newt population

Fish community including target species (Three-lined Chinese Stream Catfish and Predaceous Chub) and Hong Kong Newt population at the specified river channel will be monitored by live trapping, hand nets and director observation methods. Active searching at night for Pseudobagrus trilineatus will also be carried out.

Sampling will be conducted two proposed sampling locations, i.e. upper river and lower sections of the river and will cover major type of stream habitats, e.g. stream pool and riffle. The number of the captured or observed fish will be estimated and recorded.

Baseline surveys for fish and newt will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet seasons (one survey in October 2007) and dry season (one survey in each month of November and December 2007) and another round of survey in the wet season of 2008 in July/August.

Frequency and duration for impact and post monitoring is given in Tables 6.2 & 6.6.

Aquatic macro-invertebrates

Macro-invertebrates in the likely affected streams will be surveyed. Two sampling points within the affected stream sites will be designed to collect necessary macro-invertebrate fauna for ecological baseline information. Three replicates will be taken at each sampling point and pool together for further sample process. Kick sampling and hand netting will be the main survey methodologies for stream organisms. Dissection microscope, digital camera will be used to aid identification and enumeration. Numerical abundance, species identity will be recorded.

Nomenclature and protection status of the species will follow those documented in the

AFCD website (www.hkiddiversity.net) and other literatures such as Dudgeon (1999) Baseline aquatic macroinvertebrate surveys will be conducted within three months as specified in the projects PS and the survey will cover two seasons, i.e. wet season (one survey in October 2007) and dry season (one survey in each month of November and December 2007) and another round of survey in the wet season of 2008 in July/August.

Frequency and duration for impact and post monitoring is given in Tables 6.2 & 6.6.

Adult Odonate survey

Adult Odonate survey will be conducted within the monitoring area. Transect count will be used for the survey. Binoculars, digital camera and hand net will be utilized to aid identification. In general, all captured fauna will be released immediately after on-site identification or taking photo. Numerical abundance, species identity and other notable behaviour will be recorded. Nomenclature and protection status of the species will follow those documented in the AFCD website (www.hkbiodiversity.net).

Adult Odonate survey will be conducted along line transects in parallel with river channel within works area where access is permitted

Baseline adult Odonate survey will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet season (one survey in October 2007) and dry season (one survey in each month of November and December 2007) and another round of survey in the wet season on 2008 in July/August.

Frequency and duration for impact and post monitoring is given in Tables 6.2 & 6.6.

Riparian Vegetation

Riparian vegetation including aquatic and emergent will be sampled by line a belt transects along the affected stream channel and riparian habitat. Species, relative abundance, aver heights will be recorded. Vegetation survey will be conducted at two selected belt transects with one located at the lower portion of the river channel and the other at the upper section of the river respectively. The belt transects will be run across the river channel and is aimed to collect quantitative data of vegetation. Similarly, qualitative data of plants will be collected by recording plant species along line transect.

Baseline vegetation survey will be conducted within three months specified in the project PS and the survey will cover two seasons, i.e. wet seasons (one survey in October 2007) and dry season (one survey in each month of November and December 2007) and another round in the wet season of 2008 in July/August.

Frequency and duration for impact and post monitoring is given in Tables 6.2 & 6.6.

Abiotic Data Collection

Water quality monitoring

Dissolved oxygen level, pH value, conductivity, salinity, BOD and nutrient level (nitrate and ammonium) will be sampled and analysed by conventional methods in situ or send to laboratory

Baseline water quality monitoring will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet season (one monitoring in October 2007) and dry season (one monitoring in November / December 2007) and another round in the wet season of 2008 in July / August

Frequency and duration for impact and post monitoring is given in tables 6.2. & 6.6.

Sediment Characteristics

Sediment/substrate characteristics will be recorded of sediment cover in percentage e.g. mud sand, rock, boulder and cemented bottom in the stream bed.

Baseline sediment / substrate characteristics monitoring will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet season (one monitoring in October 2007) and dry season(one monitoring in December 2007) and another round in the wet season of 2008 in July / August.

Frequency and duration for impact and post monitoring is given in tables 6.2 & 6.6.

Water flow

Water flow rates in river channel will be measured by record of travel time of a floating material (e.g. floating ball) in a measured distance.

Baseline water flow monitoring will be conducted within three months as specified in the project PS and the survey will cover two seasons, i.e. wet season (one monitoring in October 2007) and dry season (one monitoring in December 2007) and another round in the wet season of 2008 in July / August

Frequency and duration for impact and post monitoring is given in tables 6.2 & 6.6

Capture survey

Fish and newt capture and relocation

Two fish species, i.e. Three-lined Chinese Stream Catfish, Predaceous Chub and one newt species will be captured by live trapping and hand netting. One suitable relocation point was identified at the upper stream channel where the habitats will not be affected by the river improvement works. The captured fish and newt will be carefully transferred to a container with powered aeration provided and then will be transported to the identified relocation site and to be released.

A thoroughly capture survey which covers the entire site for the faunal species of conservation interest will be carried out once at the beginning of the Contract and can be conducted at the same time as the ecological baseline survey. Then the capture survey will be carried out constantly in the dry season within the construction period. Supplementary night survey with active searching will be conducted aimed to detect the Three-lined Chinese Stream Catfish which was a rare and secretive fish. Summary of frequency and duration for capture survey is given in Tables 6.3 and 6.4 respectively.

6.4 Ecological water quality monitoring

Ecological water quality monitoring is required for this project. The schedule for the ecological water quality monitoring is the same as impact monitoring schedule. Therefore, the ecological water-monitoring programme will be conducted in January 2009, July 2009, January 2010, July 2010, January 2011 and July 2011.

7.0 Site Inspection Audit

Environmental site inspections are required to inspect the construction activities of Upper Tai Po River in order to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented.

Site inspection were conducted on 17 and 24th of September 2008,

A detailed checklist of each site inspection together with comments, relevant photos have been filed and kept. The inspection findings were summarized in **Table 7.1**

Table	Table 7.1 Summary results of site inspection findings.							
Date	Observations	Advice from ET	Action Taken	Closing				
				Date				
Sept	No Major finding for this	No Advised is required	No Action is required to be	Sept 24 th				
17^{th}	inspection		taken					
Sept	No Major finding for this	No Advised is required	No action is required to be	Oct 2 nd				
24 th	inspection		taken					

A detailed ecologist checklist of each site inspection together comments were prepared by the ecologist, DR. Mark Shea in Table 7.2

Table	Table 7.2 Summary results of ecological site inspection findings						
Date	Observations	Advice from Ecologist	Action Taken	Closing Date			
Sept	No Major findings for	No Advice is required	No Action is	Sept 24 th			
17^{th}	this inspection		required to be taken				
Sept	No Major findings for	No Advice is required	No Action is	Oct 2 nd			
24 th	this inspection		required to be taken				

8.0 Summary of Non-Compliance

There was no non-compliance in the reporting period of September 15^{th} to 30^{th} .

8.1 Description of the actions taken in the event of non-compliance

No action is required to be taken.

9.0 Implementation status of environmental protection and mitigation measures

The implementation of environmental protection and mitigation measures shall address all the environmental aspects including noise, air quality, waste, water quality and etc. **Table 9.1** is the advice on the implementation status of environmental protection and mitigation measures. **Table 9.2** is the implementation status of environmental protection and mitigation measures on ecology prepared by Dr. Mark Shea.

Table 9.1 Implementation status of environmental protection and mitigation measures

Environmental	inplementation status of environmental protection and	Implementation	Follow-up
Aspect	Protectection / Mitigation Measures	status	action
	No percussive piling shall be carried out	Not applicable	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between	Implemented	Not required
Construction	-Install silencers on construction equipment	Implemented	Not required
Noise	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed	In Progress	In Progress
	-Implement regular watering and vehicle washing facilities	Implemented	Not required
Fugitive Dust Emission	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
	Excavation works within the Tai Po River within the Project shall be carried	Implemented	Not required
	out in stages and excavation area for each stage shall be limited to section of		
	half width of the channel and less than 100m long at any one time in order to		
Water Quality	maintain water flow within the river during construction stage		
	Land-based plant shall be employed and site run-off shall be directed towards	Implemented	Not required
	regularly cleaned and maintained silt traps and oil / grease separators to		
	minimize leakage and loss of sediments during excavation		
Water quality	Large boulders removed from the Tai Po River within the Project during	Not applicable	Not required
continue	excavation shall be re-instated upon completion of works A section of 150m	at this stage	
	long natural riverbank on the western side of the river channel (Ch0 –Ch150)		
	shall be retained		
	The excavation area shall be enclosed with bunds or barriers and dewatered	Implemented	Not required
	prior to excavation to minimize the impacts upon the downstream of the Tai		
	Po River		

			iny Report
	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt,	Implemented	Not required
	grit and debris from the wastewater before pumped to the public stormwater		
	drainage system		
	Provide site toilet facilities	Implemented	Not required
	Reuse excavated material as far as possible	Implemented	Not required
Waste	Recycle scrap metals or abandoned equipment	Implemented	Not required
Management	Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
Management	All general refuse should be segregated and stored in enclosed bins or	Implemented	Not required
	compaction units		
	Percussive piling is to be replaced by bore-hole piling to minimize vibration	Not applicable	Not required
	impacts to the two identified Declared monuments	at this stage	
	Carrying out of vibration monitoring to ensure that vibration associated with	Not applicable	Not required
	the construction phase do not exceed the threshold limit otherwise contractor	at this stage	
	have to review the work method and construction activities have to be slow		
Vibration	down or rescheduled to reduce the impacts		
	Close monitoring and measurement on the cracks of the external wall of Fan	Not Applicable	Not required
	Sin Temple during construction works will be carried out. Any changes on the	at this stage	
	cracks will be recorded for the contractor to slow down the construction		
	activities accordingly; and to review the work methods and equipments		
	immediately		

Table 9.2 Implementation status of environmental protection and mitigation measures on ecology prepared by the ecologist, Dr. Mark Shea.

Environmental	Protection/Mitigation Measures	Implementation	Follow-up
Aspect		Status	Action
Ecology	Large boulders will be returned to the riverbed following the excavation works.	Not applicable	Not required
	Construction works from Ch. 0.0m – Ch. 150m would be along one side of the river only	Not applicable	Not required
	Approximately 150m of the existing natural riverbank on the western side of the river would be retained.	Implemented	Not required

			First Monthly Report
	Excavation works within the river channel should be	Not applicable	Not required
	restricted to an enclosed dewater section of the river, and		
	would be limited to sections 50-100m long at any one time.		
	Flows to the area downstream shall be maintained at all	Not applicable	Not required
	times during the construction phase		
	Capture survey shall be conducted within the Tai Po River	Capture surveys had	Not required
	before commencement of works. The captured target	been conducted at the	
	species shall be relocated to areas of the watercourse	beginning of the	
	upstream of the watercourse upstream of the Tai Po River	Contract and also during	
		the wet season	
		July/August 2008	
	Temporary noise barriers should be constructed to control	Not applicable	Not required
	noise impacts to habitats and associated wildlife within and		
	adjacent to the proposed works area		
	Site runoff should be directed towards regularly cleaned	Not applicable	Not required
	and maintained silt traps to minimise the risk of		
	sedimentation and pollution of river water.		
	Excavation works shall be carried out by land based plant	Not applicable	Not required
	within enclosed dry section of river channel.		
Environmental	Compensatory planting of trees and other vegetation along	Not applicable	Not required
Aspect	the banks of the newly improved drainage channel should		
Continue	be provided to compensate for the loss of riparian		
	vegetation.		
Ecology	Operation phase activities in the improved drainage	Not applicable	Not required
	channel would be limited to periodic channel maintenance		
	such as de-silting.		

10.0 Waste Management Status

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and general reuse are recommended to be audited to ensure that proper storage, transportation and disposal practices are being implemented. **Table 10.1** is a summary Waste Disposal recorded by the Contractor recorded on September 15th to 30th 2008.

Table 10.1 is a summary of Waste Disposal in Sept 2008

Type of waste	Inert Waste	Non-Inert Waste	Chemical Waste
September 15 th to	0 m^3	0 tones	0
30 th 2008			
Total	0 m 3	0 tones	0

11.0 Status of Environmental Permits and Licenses Obtained by Contractor

This project requires different environmental permits and licenses to be run legally. **Table 11.1** is the summary of permits/ licenses obtained by the contractor.

Table 11.1 Status of Permits and Licenses Obtained

Description	License / Permit No.#	Date of Issue	Date of Expiry	Remarks
Environmental Permit	EP-223/2005	31 st Aug, 2005	N/A	Issued
Construction Noise Permit	N/A	N/A	N/A	N/A
Effluent Discharge License	3678	14 th Mar, 2008	31 st Mar, 2013	Issued
Registration Chemical Producer	5213-724-C3251-03	19 th Dec, 2007	N/A	Issued
Registration of C&D waste producer	N/A	N/A	N/A	N/A

12.0 A summary record of all complaints received (written or verbal) and all action

There was no compliant for the period of September 15th to September 30th 2008.

12.1 Complaint summary for the complaint

Not required for the period of September 15th to September 30th 2008

12.2 Overall complaints received

Environmental Parameters	Cumulative no. Brought forward	No. of complaint September 2008	Overall Total
Air/Dust	0	0	0
Noise	0	0	0
Water	0	0	0
House Keeping	0	0	0
Hygiene			
Chemical waste	0	0	0
Total	0	0	0

13.0 Future key issues

Key construction activity in the coming month will be the construction of access road formation and site preparation work. The construction activities may generate some environmental impacts. They include air, and waste

The construction site and the site entrance may generate dust. Therefore, proper water spraying, tarpaulin covering and wheel washing at the site entrance are recommended.

The site access road formation and site clearance works may generate open stockpile on site. Tarpaulin covering and proper de-silting facilities should be used to avoid muddy water being discharged into the stream.

It is expected that construction waste would be generated on site for the boulder trap formation and the gabion wall formation. Contractor shall assign proper designated storage areas for waste and construction materials.

DC/2007/06 River improvement works in Upper Tai Po River First Monthly Report

14.0 Conclusion

The major construction activities carried out by the contractor during this reporting

period from September 15th to 30th 2008 include access road formation and site

preparation works.

Regular site meetings and inspection audits led by the seniors for discussing

environmental issues were held among project proponent, Contractor and the ET on

weekly basis.

Environmental Team had not carried out construction noise monitoring and vibration

monitoring for the report period.

From the summary of ecological site inspection findings and implementation status of

environmental protection and mitigation for ecology, prepared by the ecologist Dr.

Mark Shea, there is no major finding in the reporting period. The ecologist has no

further advice and no action suggested to the contractor.

There was no non-compliance recorded for the reporting period.

There was no complaint in the reporting period.

ET has reminded the contractor to provide environmental pollution control measures

wherever necessary; and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme

in accordance with the EM&A Manual and Environmental Permit requirement.

35

Appendix A: Detail Master Program


Drainage Services Department

								The state of the s	
	External Tasks	\Diamond	Rolled Up Milestone	l R	1	Summary	Critical Task		Consolida
	Split		Rolled Up Critical Task	מק	•	Milestone	Task Progress	Data Date: Jun 2008 Consultant: MCAI	Data Date:
p Progress Project Summary	Rolled Up Progress		Rolled Up Task	72	Critical Task Progress	Critical Ta		aster Programme (REV.6)	Project: M.
		2009/1/29	2008/12/31	2009/1/29 2	2008/12/31	30 days		S.I. Works	698
		2008/12/10	2008/11/27 2	2008/12/10 2	2008/11/27	14 days	rary Works Design	Approval of Temporary Works Design	/69
-		2008/11/26	2008/9/28 2	2008/11/26	2008/9/28	60 days	Preparation of Temporary Works Design	Preparation of Tem	696
2.2	, , , , u	2008/6/28	2008/5/30	2008/6/28	2008/5/30	30 days	Set up markers	Condition Surveys / Set up markers	CRO
		2008/6/28	2008/5/30		2008/5/30	30 days		Initial Survey	694
		2008/12/30	2008/12/11 2		2008/12/11	20 days	Nork	Chainlink Fencing Work	693
		2008/12/30	2008/12/11 2	2008/12/30 2	2008/12/11	20 days		Site Clearance	692
		2008/12/10	2008/11/1 2	2008/12/10	2008/11/1	40 days		Temp. Site Access	691
		2008/10/31	2008/5/30 2	2008/10/31	2008/5/30	155 days		Wet Season	690
;		2008/5/29	2007/9/29	2008/5/29	2007/9/29	244 days	Possession to Portion of the Site (Area P)	Possession to Porti	689
		2007/9/28 H	2007/9/28	2007/9/28	2007/9/28	1 day	Work	Commencement of Work	688
		2011/4/19	2007/9/28	2011/4/19	2007/9/28	1300 days	o River (Area P)	Section 3 - Upper Tai Po River (Area P)	687
]•		2011/4/19	2011/4/19	2011/4/19	2011/4/19	0 days		Completion of Area L	686
									684
		2011/4/19	2011/1/20	2011/4/19	2011/1/20	90 days	S	Footpaths	683
		2011/1/19			2010/10/22	vay 90 days	Platform & Fill Slope & Maintenance stairway	Platform a	682
		2010/10/21		2010/10/21	2010/7/14	100 days	1e (TB1)	Footbridge (TB1)	681
		2010/7/13	2010/4/5	2010/7/13	2010/4/5	100 days	Vall	Gabion Wall	680
		2010/4/4	2009/12/26		2009/12/26	100 days	Footing for footbridge	Footing fo	679
		2011/4/19	2009/12/26		2009/12/26	480 days	Footbridge, Platform and Fill Slope	Footbridge, P	678
		2010/8/22	2010/4/25		2010/4/25	120 days	lope	Cut/Fill Slope	677
		2010/4/24		T	2009/12/26	120 days	cture	Wall Structure	676
		2009/12/25		2009/12/25	2009/8/28	120 days	Base Slab Structure	Base Sla	675
		2009/8/27	2009/4/30	2009/8/27	2009/4/30	120 days	Rockfill & Blinding Layer	Rockfill &	674
		2009/4/29	2009/1/20	2009/4/29	2009/1/20	100 days	חס	Excavation	673
		2010/8/22	2009/1/20	2010/8/22	2009/1/20	580 days	THE CONTRACT	Boulder Trap	672
		2011/4/19	2011/1/10	2011/4/19	2011/1/10	100 days	Site	Access to the Site	671
		2011/4/19	2009/1/20	2011/4/19	2009/1/20	820 days	H 0 to CH130	Chainage from CH 0 to CH130	670
		2008/10/31	2000/4/1	2000/10/31	7,4,0002	2 in uays			669
	•	2008/3/2/		2008/3/2/	2008/3/2/	Odays	to Oct 2008)	Wet Season (April to Oct 2008)	558
		2008/3/13	2008/1/14	2008/3/13	2008/1/14	ou days	Approval of Temporary Works Design	Approval of Tempo	667
		2008/4/26	2008/3/28	2008/4/26	2008/3/28	30 days	oet up markers	Condition ourseys / Set up markers	0000
2 : I		2008/4/26	2008/3/28	2008/4/26	2008/3/28	30 days		Initial Survey	664
		2009/1/19	2008/12/21	2009/1/19	2008/12/21	30 days	Work / Hoarding	Chainlink Fencing Work / Hoarding	663
		2008/12/20	2008/12/11	2008/12/20	2008/12/11	10 days		Site Clearance	662
		2008/12/10		2008/12/10	2008/11/1	40 days	5	Temp. Site Access	661
		2008/3/27	2007/9/29	2008/3/27	2007/9/29	181 days	Possession to Portion of the Site (Area L)	Possession to Por	660
		2007/9/28	2007/9/28	2007/9/28	2007/9/28	1 day	of Work	Commencement of Work	659
11	W. C. W. C. W. C.	2011/4/19	2007/9/28	2011/4/19	2007/9/28	1300 days	Po River (Area L)	Section 3 - Upper Tai Po River (Area L)	658
ä	,	2011/4/19	2007/9/28	2011/4/19	2007/9/28	1300 days	liver (Area L, N & P)	Section 3 - Upper Tai Po River (Area L, N & P)	657
									656
			2011/4/19	2011/4/19	2017/4/19	u days	r ogcholl v	Completion of ANOIN de	655
年 2009年 2010年 2010年 2011年 24 後半年 前半年 後半年 前半年 後半年 前半年 1000年 1000年	2008年	市学年 後半年			Telfashkud + Xir		Social So	Completion of Work at Section 2	
2000	2000/	1	-		間を形が間中部	丁圃 一〇		Task Name	識別佛


Drainage Services Department

Chiu Hing Construc	Consulair. MCAL	Project: Master Programme (REV.6) Data Date: Jun 2008		743 <u>Chaina</u>													Sect	Sect Com	Sect Com	Sect m	Sect	Sect	Sect	Com	Sect	Completic Section 3 Completic Form Poss Temm Site of	Completic Section 3 Com Poss Temm	Completic Section 3 Completic Foss Temm	Completic Section 3 Completic Foss Temm	Completic Section 3 Completic Form Poss Temm Site of	Completic Section 3 Completic Foss Temm	Completic Section 3 Completic Communication Section Site of Si	Completic Section 3 Completic Communication Section 3 Communication 3 Communic	Completio Section 3 Completio Communication Section 3 Communication Section 3 Section 3 Communication Section 3 Section 4 Sect	Completio Section 3 Section 3 Site of	Completio Completio Completio Section 3 Com Poss Tenn Site of	Completio Completio Completio Section 3 Com Poss Tenn Site of	Completio Completio Completio Section 3 Com Poss Tenn Site of	Completio Completio Completio Section 3 Com Poss Tenn Site C	Completio Section 3 Section 3 Section 3 Site of Site o	Completio Section 3 Section 3 Site of	2 2 3 3 3 4 4 4 6 6 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7	Completio Completio Completio Section 3 Section 3 Section 3 Site Completio	Tenn Possile Completio
Chiu Hing Construction & Transportation Co., Ltd	Critical Task	Task Progress	Task	Chainage from CHL 230 to CHL 600	Temp. Shoring Works	*G	Approval of Temporary Works Design	Preparation of Temporary Works Design	Condition Surveys / Set up markers	ırvey	Chainlink Fencing Work	Site Clearance	Temp. Site Access (XP/TTA)		Possession to Portion of the Site (Area N)	Commencement of Work Commencement of Work Possession to Portion of the Site (Area N)	Section 3 - Upper Tai Po River (Area N) Commencement of Work Possession to Portion of the Site (Area N)	of Area P Jpper Tai Po River (Area N) ncement of Work sion to Portion of the Site (Area N)	Footpaths of Area P Indeper Tai Po River (Area N) Incoment of Work Incoment of W	Platform & Cut/Fill Slope & Maintenance S Footpaths of Area P Japer Tai Po River (Area N) noement of Work ion to Portion of the Site (Area N)	Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance Stairway Footpaths of Area P Japer Tai Po River (Area N) neement of Work ion to Portion of the Site (Area N)	Wet Season Footbridge (TB2) Platform & CuVFIII Slope & Maintenance S Footpaths of Area P Deper Tai Po River (Area N) noement of Work ion to Portion of the Site (Area N)	Dwarf Wall Wet Season Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footpaths Footpaths of Area P Depar Tai Po River (Area N) Incement of Work Incoment of Footpath Site (Area N)	Footing for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footpaths Footpaths of Area P Depar Tai Po River (Area N) Incement of Work Incoment of Work Incoment of Footpath Site (Area N)	Wet Season Footing for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footpaths Footpaths f Area P Depar Tai Po River (Area N) neement of Work noement of Portion of the Site (Area N)	Footbridge, Platform and Cut/Fill Slope Wet Season Footing for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths Footpaths n of Area P	Footpaths otbridge, Platform and Cut/Fill Slope Wet Season Footing for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths forea P Japan Tai Po River (Area N) Incement of Work Incement of Portion of the Site (Area N)	Platform & Cut/Fill Slope & Maintenance Stainway Footpaths Footpaths Footpaths Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance Stainway Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance Stainway Footbrids Footbridge (TB2) Footbridge (TB2)	Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Cut/Fill Slope Wet Season Footpath footpridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths f Area P Ipper Tai Po River (Area N) Incement of Work Incement of Portion of the Site (Area N)	Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance & Footpaths Tootbridge. Platform and Cut/Fill Slope Wet Season Footbridge for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance & Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance & Footbridge (TB2) Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance & Footbridge (TB2) Footbridge (TB2) Footbridge (TB2)	Dwarf Wall Footbridge (TB3) Wet Season Platform & Cul/Fill Slope & Maintenance S Footpaths otbridge. Platform and Cul/Fill Slope Wet Season Footbridge for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footbridge (TB2) Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cul/Fill Slope & Maintenance S Footbridge (TB2)	Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths otbridge. Platform and Cut/Fill Slope Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2)	Leminion or existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths otbridge. Platform and Cut/Fill Slope Wet Season Prootbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2)	obtridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths otbridge, Platform and Cut/Fill Slope Wet Season Platform for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Draft Wall Wet Season Footbridge (TB2)	Gabion Wall Footbridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge, Platform and Cut/Fill Slope Wet Season Pootbridge, Platform and Cut/Fill Slope Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Platform & Cut/Fill Slope & Maintenance S Footpaths Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths	Wall Structure Gabion Wall Gathion Wall Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths otbridge, Platform and Cut/Fill Slope Wet Season Plotting for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2)	Wet Season (April to Oct 2010) Wall Structure Gabion Wall Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths otbridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Plotbridge (TB2) Footbridge (TB2) Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Footbridge (TB2) Pafform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Protrair Po River (Area N) Incernent of Work Incernent of Portion of the Site (Area N)	Base Slab Structure Wet Season (April to Oct 2010) Well Structure Gabion Wall Otthridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Otthridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge, Platform and Cut/Fill Slope Wet Season Pootbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Footbridge (TB2) Dwarf Wall	Rockfill & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gabion Wall Obmolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Obbridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Obbridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Obwarf Wall Wet Season Pootbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footpaths Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Footbridge (TB2) Dwarf Wall Wet Season	Excavation Rockfill & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gabion Wall Outbridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge, Platform and Cut/Fill Slope Platform & Cut/Fill Slope & Maintenance S Footpaths Footbridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Plottring for Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Plottring for Footbridge (TB2) Power Wall Wet Season Footbridge (TB2) Power Wall Wet Season Footbridge (TB2) Power Tai Po River (Area N) Incement of Work Incement of Portion of the Site (Area N)	Excavation Rockfill & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gabion Wall Demolition of existing structure Gabion Wall Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footpaths Otbridge, Platform and Cut/Fill Slope Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Pootbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Pootbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Dwarf Wall Wet Season Pootbridge (TB2) Pootbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Pootbridge (TB2)	Wet Season (April to Oct 2009) Excavation Rockfil & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gabion Wall Footbridge, Platform and Cut/Fill Slope Demolition of existing structure Fooling for Footbridge (TB3) Wet Season Dwarf Wall Footbridge, Platform and Cut/Fill Slope Demolition of Existing Structure Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge, Platform and Cut/Fill Slope Wet Season Footbridge, Platform and Cut/Fill Slope Wet Season Footbridge, Platform and Cut/Fill Slope Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2)	Chainage from CHL 250 to CHL 130 From CHL 250 to CHL 130 Wet Season (April to Oct 2009) Excavation Rockfill & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gablion Wall Footbridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge, Platform and Cut/Fill Slope & Maintenance S Footbridge (TB3) Wet Season Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Wet Season Powarf Wall Wet Season Footbridge (TB2) Powarf Wall Wet Season Footbridge (TB2) Powarf Wall Wet Season Footbridge (TB2) Phatform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Phatform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Phatform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Phatform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Phatform & Cut/Fill Slope & Maintenance S Footbridge (TB2)	Temp. Shoring Works Chainage from CHL 250 to CHL 130 From CHL 250 to CHL 130 Wet Season (April to Oct 2009) Excavation Rockfill & Blinding Base Slab Structure Wet Season (April to Oct 2010) Wall Structure Gabion Wall Footbridge, Platform and Cut/Fill Slope Demolition of existing structure Footing for Footbridge (TB3) Wet Season Dwarf Wall Footbridge, Platform and Cut/Fill Slope & Maintenance S Footbridge, Platform and Cut/Fill Slope Wet Season Footing for Footbridge (TB2) Wet Season Footbridge, Platform and Cut/Fill Slope Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Dwarf Wall Wet Season Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2) Platform & Cut/Fill Slope & Maintenance S Footbridge (TB2)
	Summary		Critic	1025 days	30 days	30 days	14 days	60 days	30 days	30 days	20 days	20 days	135 days	244 days		1 day	1300 days 1 day	0 days 1300 days 1 day	50 days 0 days 1300 days			13	3																		3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3			
	mary	stone	Critical Task Progress	2008/6/29	2008/5/30	2008/11/1	2008/5/16	2008/3/17	2008/5/30		2008/10/12		2008/5/30		2007/9/28								N			2	8	N		2		2	2	N	N	N	N	2						
		•		2011/4/19	2008/6/28	2008/11/30	2008/5/29	2008/5/15	2008/6/28	2008/6/28	2008/10/31	2008/10/31	2008/10/11	2008/5/29	2007/9/28	2011/4/18	2011/4/19	2011/4/19 2011/4/19	2011/4/19 2011/4/19 2011/4/19	2011/2/28 2011/4/19 2011/4/19 2011/4/19	2011/1/9 2011/2/28 2011/4/19 2011/4/19 2011/4/19	2010/10/31 2011/1/9 2011/2/28 2011/2/28 2011/4/19 2011/4/19	2010/3/31 2010/10/31 2011/1/9 2011/2/28 2011/2/28 2011/4/19 2011/4/19	2009/12/30 2010/30/31 2010/10/31 2011/10/31 2011/1/2 2011/2/28 2011/2/19 2011/2/19 2011/2/19	2009/10/31 2009/12/30 2010/30/31 2010/10/31 2011/10/31 2011/12/28 2011/2/28 2011/2/19 2011/2/19	2011/4/19 2009/10/31 2009/12/30 2010/30/31 2010/10/31 2011/1/9 2011/4/19 2011/4/19 2011/4/19	2011/4/19 2011/4/19 2009/10/31 2009/12/30 2010/30/31 2010/10/31 2011/1/19 2011/4/19 2011/4/19	2011/1/24 2011/4/19 2011/4/19 2009/10/31 2009/12/30 2010/30/31 2011/1/9 2011/1/9 2011/4/19 2011/4/19	N N N	N N N N	N N N N	N N N N	20 20 20 20 20 20 20 20 20 20 20 20 20 2	N N N N										
Page 16	Rolled Up Milestone	Rolled Up Crit	Rolled Up Task	2008/6/29	2008/5/30	2008/11/1	2008/5/16	2008/3/17	2008/5/30	2008/5/30	2008/10/12	2008/10/12	2008/5/30		2007/9/28													2		2	2 2 2 2 2 2 2 2 2		2	2			2	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	N N N N N N N N N N N N N N N N N N N		N N N N N N N N N N N N N N N N N N N		
	estone 🔷	al Task		2011/4/19	2008/6/28	2008/11/30	2008/5/29	2008/5/15	2008/6/28	2008/6/28	2008/10/31	2008/10/31	2008/10/11	2008/5/29	2007/9/28	2017/4/19	2011/4/19	2011/4/19 2011/4/19	2011/4/19 2011/4/19 2011/4/19	2011/2/28 2011/4/19 2011/4/19 2011/4/19	2011/1/9 2011/2/28 2011/4/19 2011/4/19 2011/4/19	2010/10/31 2011/1/9 2011/2/28 2011/4/19 2011/4/19 2011/4/19	2010/3/31 2010/10/31 2011/1/9 2011/2/28 2011/4/19 2011/4/19 2011/4/19	2009/12/30 2010/3/31 2010/10/31 2011/10/31 2011/1/19 2011/2/28 2011/4/19 2011/4/19	2009/10/31 2009/12/30 2010/3/31 2010/10/31 2011/1/9 2011/12/28 2011/4/19 2011/4/19	2011/4/19 2009/10/31 2009/12/30 2010/3/31 2010/10/31 2011/1/9 2011/12/28 2011/4/19 2011/4/19 2011/4/19	2011/4/19 2011/4/19 2009/10/31 2009/10/31 2009/12/30 2010/3/31 2011/1/9 2011/4/19 2011/4/19 2011/4/19	2011/1/24 2011/4/19 2011/4/19 2019/10/31 2009/10/31 2009/12/30 2010/3/31 2011/1/9 2011/4/19 2011/4/19 2011/4/19	2010/10/31 2011/124 2011/4/19 2011/4/19 2011/4/19 2009/10/31 2009/12/30 2010/3/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19	2010/10/3 2010/10/3 2010/10/3 2011/124 2011/14/19 2011/14/19 2009/10/3 2010/3 2010/3 2011/1/9 2011/1/9 2011/14/19 2011/14/19	2010/1/4 2010/1/4 2010/331 2010/10/31 2010/10/31 2011/124 2011/1/4 2011/1/4 2009/10/31 2009/10/31 2010/3/31 2011/1/9 2011/1/9 2011/1/19 2011/1/19	2009/3/31 2009/10/31 2010/10/4 2010/3/31 2010/10/31 2011/10/31 2011/124 2011/14/19 2009/10/31 2009/10/31 2010/3/31 2011/1/9 2011/1/9 2011/1/9 2011/1/19 2011/1/19	2009/29 2009/31 2009/10/31 2009/10/31 2010/10/4 2010/33 2010/10/31 2011/124 2011/4/19 2019/10/31 2010/10/31 2010/10/31 2010/10/31 2011/1/9 2011/1/9 2011/1/9 2011/1/19 2011/1/19	2011/4/19 2009/3/31 2009/3/31 2009/3/31 2009/10/31 20010/1/4 2010/10/31 2010/10/31 2011/4/19 2019/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2011/4/19 2011/4/19 2009/3/31 2009/3/31 2009/3/31 2009/10/31 2010/10/31 2010/10/31 2011/124 2011/4/19 2019/10/31 2011/4/19 2019/10/31 2011/4/19 2011/4/19 2011/4/19	2011/1/29 2011/4/19 2011/4/19 2009/29 2009/33 2009/33 2009/10/31 2009/10/31 2010/10/31 2010/10/31 2011/124 2011/4/19 2019/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2010/10/31 2011/1/29 2011/4/19 2011/4/19 2009/29 2009/3/31 2009/70/31 2010/10/31 2010/10/31 2011/124 2011/4/19 2019/10/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2010/2/18 2011/1/29 2011/4/19 2011/4/19 2011/4/19 2010/10/31 2009/29 2009/3/31 2009/10/31 2010/10/31 2010/10/31 2011/4/19 2010/3/31 2010/3/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2010/2/13 2010/2/18 2010/10/31 2011/1/29 2011/4/19 2009/10/31 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2010/10/41 2011/1/4/19 2011/1/4/19 2011/1/4/19	2010/2/28 2010/2/13 2010/2/18 2010/2/18 2010/10/31 2011/4/19 2009/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19	2009/10/31 2010/2/28 2010/2/18 2010/2/18 2010/10/31 2011/4/19 2009/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19	2011/4/19 2009/10/31 2010/2/28 2010/2/18 2010/2/18 2010/2/18 2010/10/31 2011/4/19 2009/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2011/4/19 2011/4/19 2009/10/31 2010/2/18 2010/2/18 2010/2/18 2010/10/31 2011/4/19 2011/4/19 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2010/10/31 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19	2009/1/9 2011/4/19 2011/4/19 2010/2/28 2010/2/28 2010/2/31 2010/2/31 2010/2/31 2011/4/19 2009/2/3 2009/2/3 2009/2/3 2009/2/3 2009/2/3 2009/2/3 2011/4/19 2009/2/3 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19 2011/4/19
External Tasks			Rolled Up Progress												P		₽-¶	F -	₽-¶	₽-¶	₽-¶	₽-¶	₽-¶	₽-¶	₽-¶	₽-¶	₽¶	₽-¶	₽-¶	₽-¶	₽-¶	₽	₽	₽ ¶		-		- •	- •	- ¶	- ¶	- ¶	- ¶	
	ısks	-	rogress	: ::::		11				F 2 2 3						1			2000000000																									
	1000		P																				[
			Project Summary																	, market and the second																								
			Y	J													1	1 •	•	• •	• •																							
Company of the last of the las		•																																										# # # # # # # # # # # # # # # # # # #

Appendix B: Project Location and Proposed Drainage Channels



Appendix C: Locations of Noise Sensitive Receiver



Appendix D: Calibration Certificates



Certificate No. 80440 Customer: Environmental Pioneers and Solutions Limited

Address: Flat A, 8 Floor, Chaiwan Industrial Centre Building, 20 Lee Chung Street, Chaiwan, Hong Kong.

Order No.: Q80149

Date of receipt

28-Jan-08

Item Tested

Description : Digital Sound Level Meter

Manufacturer: SVAN Model

: 949

Serial No.

: 8571

Page 1 of 4 Pages

Test Conditions

Date of Test: 5-Feb-08

Supply Voltage : --

Relative Humidity : $(50 \pm 25) \%$

Ambient Temperature : **Test Specifications**

Calibration check.

Calibration procedure:

Z01.

(23 ± 3)°C

Test Results

All results were within the IEC 651 Type 1 & IEC 804 Type 1 specification.

The results are shown in the attached page(s).

Main Test equipment used:

Equipment No. Description

Cert. No.

Due Date

Traceable to

S017A S024

Multi-Function Generator Sound Level Calibrator

75932 71791

6-Dec-08 16-Jul-08 SCL-HKSAR NIM-PRC & SCL-HKSAR

The values given in this Calibration Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Hong Kong Calibration Ltd. shall not be liable for any loss or damage resulting from the use of the equipment.

The test results apply to the above Unit-Under-Test only

Calibrated by :

P.F. Wong

Approved by: <a>\(\scale

Dorothy Cheuk

Hong Kong Calibration Ltd.
Unit 8B, 24/F., Well Fung Industrial Centre, No. 58-76, Ta Chuen Ping Street,Kwai Chung, NT,Hong Kong.

Tel: 2425 8801 Fax: 2425 8646

The copyright of this certificate is owned by Hong Kong Calibration Ltd.. It may not be reproduced except in full



Certificate No. 80440

Page 2 of 4 Pages

Results:

1. SPL Accuracy

	UUT Set	ting		Applied Value	UUT Rea	ding (dB)
Level Range	Octave Filter	Weight	Response	(dB)	Before Adjust.	After Adjust.
105 dB	OFF	A	Fast	94.07	94.5	94.1
			Slow			94.1
		С	Fast			94.1
130 dB	OFF	A	Fast	94.07		94.1
			Slow]		94.1
		С	Fast			94.1
	OFF	A	Fast	113.95		114.0
			Slow			114.0
		С	Fast]		114.0

IEC 651 Type 1 Spec. : \pm 0.7 dB Uncertainty : \pm 0.1 dB

2. Level Stability: 0.0 dB

IEC 651 Type 1 Spec. : ± 0.3 dB Uncertainty : ± 0.01 dB

Linearity

3.1 Level Linearity

UUT Range	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec. (Primary Indicator Range)
130	114.0	114.2	0.1	± 0.7 dB
	104.0	104.1	0.0	
ľ	94.0	94.1 (Ref.)		
150	84.0	84.2	0.1	
	74.0	74.3	0.2	
	64.0	64.3	0.2	
	54.0	54.3	0.2	

Uncertainty: $\pm 0.1 \text{ dB}$

The copyright of this certificate is owned by Hong Kong Calibration Ltd., It may not be reproduced except in full.



Certificate No. 80440

Page 3 of 4 Pages

3.2 Differential level linearity

UUT Range	Applied Value (dB)	UUT Reading (dB)	Variation (dB)	IEC 651 Type 1 Spec.
130	84.0	84.2	0.1	± 0.4 dB
	94.0	94.1		
	95.0	95.1	0.0	± 0.2 dB
	104.0	104.1	0.0	± 0.4 dB
	105.0	105.1	0.0	
	114.0	114.2	0.1	± 1.0 dB

Uncertainty: ± 0.1 dB

4. Frequency Weighting

A weighting

Frequ		Attenuation (dB))	IEC 651 Type 1 Spec.
31.5	Hz	- 39.5		- 39.4 dB, ± 1.5 dB
63	Hz	- 26.3	-	$-26.2 \text{ dB}, \pm 1.5 \text{ dB}$
125	Hz	- 16.3		- 16.1 dB, ± 1 dB
250	Hz	- 8.7		- 8.6 dB, ± 1 dB
500	Hz	- 3.3		- 3.2 dB, ± 1 dB
1	kHz	0.0	(Ref)	$0 \text{ dB}, \pm 1 \text{ dB}$
2	kHz	+ 1.3		+ 1.2 dB, ±1 dB
4	kHz	+ 1.2		+ 1.0 dB, ± 1 dB
8	kHz	- 0.9		- 1.1 dB, + 1.5 dB ~ -3 dB
16	kHz	- 6.8		- 6.6 dB, + 3 dB \sim - ∞

Uncertainty: $\pm 0.1 \text{ dB}$

The copyright of this certificate is owned by Hong Kong Calibration Ltd., It may not be reproduced except in full.



Certificate No. 80440

Page 4 of 4 Pages

Time Averaging

Applied Burst duty Factor	Applied Leq Value (dB)	UUT Reading (dB)	IEC 804 Type 1 Spec.
continuous	50.0		
1/10	50.0	49.9	± 0.5 dB
$1/10^2$	50.0	49.9	
1/103	50.0	49.9	± 1.0 dB
1/104	50.0	49.9	

Uncertainty: $\pm 0.1 \text{ dB}$

Remarks: 1. UUT: Unit-Under-Test

Controlled Ford
 The uncertainty claimed is for a confidence probability of not less than 95%.
 Atmospheric Pressure: 1 010 hPa.
 Pre-amp S/N: No. 10126.

----- END -----

The copyright of this certificate is owned by Hong Kong Calibration Ltd., It may not be reproduced except in full.



ISO9001 certified

Sound Level Calibrator

Type: SV30A Serial No: 7908

Calibration Chart

Sound pressure level (94dB): 93.99 dB (THD: 0.09 %)

Measurement conditions
Temperature:

Sound pressure level (114dB): 113.99 dB (THD: 0.09 %)

Relativite humidity: Ambient pressure:

28 % 999 hPa

Frequency: 1000 Hz

Reference conditions Temperature: Relativite humidity:

23.0 °C

Short term level stability: 0.05 dB Frequency stability:

0.01 %

Ambient pressure:

1013.2 hPa

CONFORMITY & TEST DECLARATION


The stated level is valid at reference conditions. Measured according to IEC 60942:2003. The stated level is relative to $20~\mathrm{uPa}$.

The level is traceable to GUM (Central Office of Measures, Poland) with a calculated uncertainty less then $\pm 0.15~\mathrm{dB}~(2^*\mathrm{sd}).$

Calibration specialist

Date: 2008-06-12

Appendix E: Vibration Monitoring Location



Appendix F: Capture survey route and release location at Upper Tai Po Stream

