


**China Harbour Engineering Company Limited**

Contract No. DC/2009/09  
Construction of Tai Po Sewage Treatment  
Works – Stage V Phase II B

**Quarterly Environmental Monitoring  
and Audit Summary Report  
(July to September 2012)**

(Version 1.0)

Certified By   
(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

**CINOTECH CONSULTANTS LTD**

Room 1710, Technology Park,  
18 On Lai Street,  
Shatin, NT, Hong Kong  
Tel: (852) 2151 2083 Fax: (852) 3107 1388  
Email: [info@cinotech.com.hk](mailto:info@cinotech.com.hk)

# TABLE OF CONTENTS

|  | Page      |
|--|-----------|
| <b>EXECUTIVE SUMMARY</b> .....   | <b>1</b>  |
| INTRODUCTION .....   | 1         |
| ENVIRONMENTAL MONITORING AND AUDIT WORKS.....  | 1         |
| ENVIRONMENTAL COMPLAINT AND PROSECUTION .....  | 2         |
| ENVIRONMENTAL LICENSING AND PERMITTING .....   | 2         |
| FUTURE KEY ISSUES .....  | 2         |
| <b>1. INTRODUCTION</b> .....   | <b>3</b>  |
| BACKGROUND.....  | 3         |
| PROJECT ORGANIZATIONS .....  | 3         |
| TABLE 1.1 KEY PROJECT CONTACTS .....   | 4         |
| CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK.....   | 4         |
| SUMMARY OF EM&A REQUIREMENTS .....   | 5         |
| <b>2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS</b> .....  | <b>6</b>  |
| MONITORING PARAMETERS AND MONITORING LOCATIONS .....   | 6         |
| MONITORING METHODOLOGY AND CALIBRATION DETAILS .....   | 6         |
| ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS).....  | 6         |
| ENVIRONMENTAL MITIGATION MEASURES.....   | 6         |
| <b>3. MONITORING RESULTS</b> .....   | <b>7</b>  |
| WEATHER CONDITIONS.....  | 7         |
| AIR QUALITY .....  | 7         |
| CONSTRUCTION NOISE.....  | 7         |
| LANDFILL GAS.....  | 7         |
| <b>4. AUDIT RESULTS</b> .....  | <b>8</b>  |
| IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES .....   | 8         |
| SITE AUDIT SUMMARY.....  | 8         |
| TABLE 4.1 OBSERVATIONS AND RECOMMENDATIONS OF SITE AUDIT .....   | 8         |
| STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING .....   | 11        |
| ADVICE ON WASTE MANAGEMENT STATUS.....   | 11        |
| <b>5. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)</b> ..... | <b>12</b> |
| SUMMARY OF EXCEEDANCES.....  | 12        |
| REVIEW OF THE REASONS FOR AND THE IMPLICATIONS OF NON-COMPLIANCE .....   | 12        |
| <b>6. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS</b> .....  | <b>13</b> |
| <b>7. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS</b> .....  | <b>14</b> |
| EFFECTIVENESS OF MITIGATION MEASURES.....  | 14        |
| CONCLUSION.....  | 14        |
| RECOMMENDATIONS.....   | 15        |

## **LIST OF TABLE**

|           |  |
|-----------|--|
| Table I   | Summary Table for Events Recorded in the Reporting Quarter         |
| Table 1.1 | Key Project Contacts   |
| Table 3.1 | Measured Parameters and Results of the TSP Level Baseline Checking |
| Table 4.1 | Observations and Recommendations of Site Audit                     |

## **LIST OF FIGURES**

|            |  |
|------------|--|
| Figure 1.1 | Site Layout Plan                                       |
| Figure 1.2 | Locations of Air Quality and Noise Monitoring Stations |
| Figure 1.3 | Landfill Gas Monitoring Area                           |

## **LIST OF APPENDICES**

|            |   |
|------------|---|
| Appendix A | Construction Programme                                    |
| Appendix B | Monitoring Requirements                                   |
| Appendix C | Action and Limit Levels                                   |
| Appendix D | Graphical Presentation of 1-hour TSP Monitoring Results   |
| Appendix E | Graphical Presentation of 24-hour TSP Monitoring Results  |
| Appendix F | Graphical Presentation of Noise Monitoring Results        |
| Appendix G | Graphical Presentation of Landfill Gas Monitoring Results |
| Appendix H | Updated Environmental Mitigation Implementation Schedule  |
| Appendix I | Summary of Environmental Licensing and Permit Status      |
| Appendix J | Waste Generation in the Reporting Quarter                 |
| Appendix K | Summary of Exceedance                                     |
| Appendix L | Complaint Log   |

## EXECUTIVE SUMMARY

### Introduction

1. This is the 9<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by Cinotech Consultants Limited (the Environmental Team, ET) for DSD Contract no. DC/2009/09 “Construction of Tai Po Sewage Treatment Works – Stage V Phase IIB”. This summary report presents EM&A works performed in the period between July and September 2012.
2. The construction activities undertaken in the reporting quarter include:
  - Construction of Aeration Tanks, Mixed Liquor Channel, Primary Sedimentation Tank no.5, Sludge Draw-off Chamber No. 4, Flow Meter Chamber FMC1B, Cable Draw Pit and Laying Cable Duct, FC8B and FC10B;
  - Construction of concrete plinths for Combined Heat and Power Generator at Stage I/II Works;
  - Excavation for FMC2B, DN900 Sewage Pipe and Sludge Digestion Tank No. 3;
  - Finishing works at proposed Switch Room, Decanting Chamber and Chemical & Oil Store;
  - Finishing works on existing SAS Thickening House;
  - Gas pipes from Valve Chamber for Bio-gas Holding Tank to Waste Burner and proposed Gas Transfer Station;
  - Installation of DN1500 Air Main;
  - Installation of irrigation system;
  - Installation of Steel Bridges, Open Mesh Flooring, Aluminium Handrailing at Aeration Tanks;
  - Mini-piling works and Pile Load Test at FC9B;
  - Modification works at Chlorination House and Chemical House; and
  - Sheet piling as shoring system for Sludge Digestion Tank No. 3.

### Environmental Monitoring and Audit Works

3. Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
4. Summary of the events and action taken in the reporting quarter is tabulated in **Table I**.

**Table I Summary Table for Events Recorded in the Reporting Quarter**

| Parameter   | No. of Exceedance |             | No. of Events due to this Project | Action Taken |
|-------------|-------------------|-------------|-----------------------------------|--------------|
|             | Action Level      | Limit Level |                                   |              |
| 1-hour TSP  | 0                 | 0           | 0                                 | N/A          |
| 24-hour TSP | 0                 | 0           | 0                                 | N/A          |
| Noise       | 0                 | 0           | 0                                 | N/A          |

### Construction Noise

5. All construction noise monitoring was conducted as scheduled in the reporting quarter.
6. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting quarter.

***Air Quality***

7. The air quality monitoring was conducted as scheduled in this reporting period. No Action/Limit Level exceedance was recorded in the reporting period.

***Landfill Gas***

8. In the reporting period, excavation works were undertaken within the 250m Consultation Zone of Shuen Wan Landfill. Landfill gas monitoring was performed by the Safety Officer of the Contractor. No Action/Limit Level exceedance was recorded in the reporting period.

**Environmental Complaint and Prosecution**

9. No environmental complaint, prosecution or notification of summons was received in this reporting quarter.

**Environmental Licensing and Permitting**

10. Environmental related licenses/permits granted to the Project include the Environmental Permit (EP) for the Project, the Discharge Licence, Construction Noise Permit and the Waste Disposal (Chemical Waste) Licence.

**Future Key Issues**

11. The anticipated environmental impacts will be mainly on ponding water and surface runoff as well as the noise nuisance and dust emission from the major construction activities will be undertaken in the coming quarter, including:
- Cable ducting works;
  - Construction of concrete plinths for Combined Heat and Power Generator at Stage I/II Works;
  - Construction of DN1000 scum pipe between RAS Pumping Station and FMC2B;
  - Construction of FC10B, MLC and Foam Removal Chamber;
  - Construction of FMC2B, Aeration Tank No. 7 and Sludge Digestion Tank No. 3;
  - Demolition Draw-off Chamber No.3 and Control Room;
  - Drainage and Excavation works;
  - Excavation for FC9B;
  - Finishing works for Gas Transfer House, proposed Switch Room, Decanting Chamber and Chemical & Oil Store;
  - Installation of Cat-ladders, Handrailings and Steel Bridges;
  - Installation of DN1500 air main & DN900 sewage pipeline;
  - Installation of Irrigation System;
  - Landscaping works;
  - Modification works at Chlorination House into Gas Transfer Station;
  - Piling works at MCL & Sludge Draw-off Chamber No. 3;
  - Proof drilling at FC9B; and
  - Water-tightness test for FC8B and Sludge Draw-off Chamber No. 4.

## 1. INTRODUCTION


### Background

- 1.1 Tai Po Sewage Treatment Works (TPSTW) is located within the Tai Po Industrial Estate. It currently comprises four Stages: I, II, IVA and IVB works. The TPSTW - Stage V aims to upgrade the existing STW to provide additional sewage treatment capacity from the present design flow of 88,000 m<sup>3</sup>/day to 130,000 m<sup>3</sup>/day to meet the demands of both the existing and future developments, and to meet the revised discharge license requirements.
- 1.2 The TPSTW Stage V, Phase I and Phase II are Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 449) with the same EIAO Register No. AEIAR – 081/2004. A study of environmental impact assessment (EIA) was undertaken to evaluate various environmental impacts associated with the works within these two Designed Projects. An EIA Report as well as an Environmental Monitoring and Audit (EM&A) Manual were approved by the Environmental Protection Department (EPD) on 28 October 2004.
- 1.3 The Stage V works will be implemented in 2 phases. The design capacities of Phase I and Phase II works are 100,000 m<sup>3</sup>/d and 130,000 m<sup>3</sup>/d respectively. An Environmental Permit (EP) No. EP-265/2007 was issued on 22 March 2007 for the TPSTW Stage V Phase II to the Drainage Services Department (DSD) as the Permit Holder. The project “Tai Po Sewage Treatment Works – Stage V Phase IIB” formed part of the Phase II works, includes additional secondary treatment process units ( 1 primary clarifier; 3 bioreactors and 2 final clarifiers) in TPSTW for its future extended plant design capacity of 120,000 m<sup>3</sup>/day. A master construction programme of the Project is provided in **Appendix A**. A site layout plan is provided in **Figure 1.1**. The construction activities of the Project commenced on 3 July 2010.
- 1.4 Cinotech Consultants Ltd. was commissioned by the Contractor as the Environmental Team (ET) to undertake the EM&A works for the Project. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader as per the Condition 2.1 of the EP. Ove Arup and Partners Hong Kong Ltd. was appointed as the IEC under Condition 2.2 of the EP. This is the 9th quarterly EM&A summary report summarizing the EM&A works for the Project between July and September 2012.

### Project Organizations

- 1.5 Different parties with different levels of involvement in the project organization include:
- Project Proponent / Engineer’s Representative (ER) – Drainage Services Department
  - Environmental Team (ET) – Cinotech Consultants Ltd.
  - Independent Environmental Checker (IEC) – Ove Arup and Partners Hong Kong Limited
  - E&M Contractor –China Harbour Engineering Company Ltd.
- 1.6 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project.

## 1.7 The Project Organization during Construction Phase

1.8 The key contacts of the Project are shown in **Table 1.1**.**Table 1.1 Key Project Contacts**

| Party    | Role                              | Name               | Position                                       | Phone No. | Fax No.   |
|----------|-----------------------------------|--------------------|--|-----------|-----------|
| DSD      | SP Division                       | Mr. LAI cheuk-ho   | Chief Engineer                                 | 2594 7500 | 2827 8700 |
|          |                                   | Mr. IP Shu-kuen    | Senior Engineer                                | 2594 7502 |           |
|          |                                   | Mr. TSANG Lap-kei  | Engineer                                       | 2594 7459 |           |
| Cinotech | Environmental Team                | Dr. Priscilla CHOY | ET Leader                                      | 2151 2089 | 3107 1388 |
|          |                                   | Mr. Ken CHENG      | Project Coordinator and Audit Team Leader      | 2151 2077 |           |
|          |                                   | Mr. Henry LEUNG    | Monitoring Team Leader                         | 2151 2087 |           |
| Arup     | Independent Environmental Checker | Mr. Coleman NG     | Independent Environmental Checker              | 2268 3097 | 2528 3031 |
|          |                                   | Mr. Lawrence KAN   | Assistant to Independent Environmental Checker | 2268 3212 |           |
| CHEC     | Civil Contractor                  | Mr. TK CHEUNG      | Project Manager                                | 9863 2954 | 2603 6899 |
|          |                                   | Mr. Aaron AU       | Site Agent                                     | 6345 0754 |           |
|          |                                   | Mr. Jason TSE      | Environmental Officer                          | 9320 3608 |           |

**Construction Programme and Synopsis of Work**1.9 The construction programme is presented in **Appendix A**. The site activities undertaken during the reporting quarter included:

- Construction of Aeration Tanks, Mixed Liquor Channel, Primary Sedimentation Tank no.5, Sludge Draw-off Chamber No. 4, Flow Meter Chamber FMC1B, Cable Draw Pit and Laying Cable Duct, FC8B and FC10B;
- Construction of concrete plinths for Combined Heat and Power Generator at Stage I/II Works;
- Excavation for FMC2B, DN900 Sewage Pipe and Sludge Digestion Tank No. 3;
- Finishing works at proposed Switch Room, Decanting Chamber and Chemical & Oil Store;
- Finishing works on existing SAS Thickening House;
- Gas pipes from Valve Chamber for Bio-gas Holding Tank to Waste Burner and proposed Gas Transfer Station;
- Installation of DN1500 Air Main;
- Installation of irrigation system;
- Installation of Steel Bridges, Open Mesh Flooring, Aluminium Handrailing at Aeration Tanks;

- Mini-piling works and Pile Load Test at FC9B;
- Modification works at Chlorination House and Chemical House; and
- Sheet piling as shoring system for Sludge Digestion Tank No. 3.

### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction phase air quality, noise monitoring and landfill gas monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
- All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report; and
  - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the reporting period.



## 2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

### Monitoring Parameters and Monitoring Locations

- 2.1 The EM&A Manual designate locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The Project area and monitoring locations are depicted in **Figure 1.2. Appendix B** gives details of monitoring requirements.
- 2.2 In accordance with clause 8.8 of the EM&A Manual, the number and location of the monitoring stations and parameters can be referred to Monthly EM&A reports in order to cater for any changes in the surrounding environmental and the nature of works in progress. In the reporting months, there is no alteration made on changing the location of the monitoring stations.
- 2.3 In accordance with clause 2.30 of the EM&A Manual, baseline checking of ambient Total Suspended Particulates (TSP) levels shall be carried out every six months at each monitoring location, when no dusty works activities are in operation. This provides data for the determination of the appropriate Action levels with the Limit levels set against statutory or otherwise agreed limits. A TSP baseline checking was conducted in July 2012 in accordance to the requirement stipulated in the EM&A Manual. The results are detailed in Section 3 of this report. The current Action and Limit levels for 1-hour TSP and 24-hour TSP monitoring are still representative and valid after considered results obtained the baseline checking.

### Monitoring Methodology and Calibration Details

- 2.4 Monitoring works/equipments were conducted/calibrated regularly in compliance with the EM&A Manual's requirements. Monitoring methodologies and calibration details can be referred to Monthly EM&A reports. Valid calibration certificates were attached in the appendices of the relevant Monthly EM&A reports.

### Environmental Quality Performance Limits (Action and Limit Levels)

- 2.5 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

### Environmental Mitigation Measures

- 2.6 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A summary of the Updated Environmental Mitigation Implementation Schedule (EMIS) is given in **Appendix H**.

### 3. MONITORING RESULTS

#### Weather Conditions

- 3.1 The weather during monitoring sessions was mainly sunny and cloudy. The weather conditions for each individual monitoring session were presented in corresponding of Monthly EM&A Reports.

#### Air Quality

- 3.2 Air quality monitoring was conducted as scheduled in the reporting period.
- 3.3 Graphical presentations of 1-hour TSP and 24-hour TSP monitoring results are shown in **Appendices D and E**, respectively.
- 3.4 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.
- 3.5 1-hour and 24-hour TSP baseline checking was conducted in July 2012 in accordance with clause 2.30 of the EM&A Manual. The baseline checking results for 1-hour TSP is within the range of baseline monitoring results presented in Baseline Monitoring Report. However, the baseline checking results for 24-hour TSP is below the range of baseline monitoring results presented in Baseline Monitoring Report. The monitoring dates and parameters are presented in **Table 3.1**.

**Table 3.1 Measured Parameters and Results of the TSP Level Baseline Checking**

| Parameter   | Monitoring Date                               | Monitoring Station | Average Baseline Checking Result (Range) | Average Baseline Monitoring Result (Range) |
|-------------|---|--------------------|--|--|
| 1-hour TSP  | 26,27 and 28 July 2012<br>(During Lunch Hour) | CAM1               | 68 (64-75)                               | 100 (46-208)                               |
|             |   | CAM2               | 85 (73-96)                               | 132 (56-219)                               |
|             |   | CAM3               | 90 (87-94)                               | 144 (77-240)                               |
| 24-hour TSP | 29 July 2012<br>(Sunday)                      | CAM1               | 24                                       | 63 (39-116)                                |
|             |   | CAM2               | 29                                       | 72 (43-130)                                |
|             |   | CAM3               | 40                                       | 95 (60-159)                                |

- 3.6 The rather low TSP level obtained in the baseline checking might consider being a consequence of heavy rain episodes during the period when the 1-hour TSP and 24-hour TSP baseline checking carried out. The baseline checking result is primarily affected by rainy weather but not significant changes in the ambient conditions in the vicinity of the Contract. Therefore, the current Action and Limit levels for 1-hour TSP and 24-hour TSP monitoring are still representative and valid.

#### Construction Noise

- 3.7 All construction noise monitoring was conducted as scheduled in the reporting period.
- 3.8 Graphical representations of the monitoring results are shown in **Appendix F**. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting period.

#### Landfill Gas

- 3.9 All Landfill gas measurements were performed by the Safety Officer of the civil works Contractor (CHEC) in the reporting period.
- 3.10 Graphical representations of the monitoring results are shown in **Appendix G**. No Action/Limit Level exceedance was recorded in the reporting period.

#### 4. AUDIT RESULTS

##### Implementation Status of Environmental Mitigation Measures

- 4.1 The implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.

##### Site Audit Summary

- 4.2 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made in each site audit session in the reporting period are summarized in **Table 4.1**.

**Table 4.1 Observations and Recommendations of Site Audit**

| Parameters           | Date        | Observations and Recommendations   | Follow-up  |
|----------------------|-------------|--|--|
| <i>Water Quality</i> | 4 Jul 2012  | <u>Reminder:</u><br>Wheel washing bay near FC12B should be cleaned.  | The observation was observed to be rectified by the Contractor during the audit session on 10 Aug 2012.  |
|                      | 4 Jul 2012  | <u>Reminder:</u><br>The mud water puddle near the site entrance should be cleared properly.  | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.   |
|                      | 13 Jul 2012 | <u>Reminder:</u><br>Remove the stagnant water at Air Main 1500.  | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.   |
|                      | 13 Jul 2012 | <u>Reminder:</u><br>Remove the stagnant water at PST5.   | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.   |
|                      | 19 Jul 2012 | The water pond opposite to FMC1B should be cleared up.   | Accumulation of stagnant water opposite to FMC1B arises from daily operation of TPSTW, but not construction activities by the Contractor. However, it was suggested the Contractor shall report this deficiency to the corresponding party for rectifying the situation during the audit session on 27 Jul 2012. |
|                      | 10 Aug 2012 | <u>Reminder:</u><br>The stagnant water at Air Main 1500 should be removed and pumped out into appropriate watercourse before discharging.  | The observation was observed to be rectified by the Contractor during the audit session on 16 Aug 2012.  |
|                      | 16 Aug 2012 | The stockpile near FMC2B should be properly managed (e.g. keep away from the drainage or by other means) to avoid mud and sands directly discharged into drainage during rainstorms. | The observation was observed to be rectified by the Contractor during the audit session on 24 Aug 2012.  |
|                      | 30 Aug 2012 | Stagnant water at the concrete pit near DSD site office should be pumped out.  | The observation was observed to be rectified by the Contractor during the audit session on 6 Sep 2012.   |
|                      | 30 Aug 2012 | <u>Reminder:</u><br>Water at wheel washing bay was observed silty.   | The observation was observed improved/rectified by the Contractor during the audit session on 14 Sep 2012.   |

| Parameters                         | Date        | Observations and Recommendations  | Follow-up  |
|------------------------------------|-------------|---|--|
|                                    | 14 Sep 2012 | <u>Reminder:</u><br>Stagnant water at DN 1500 Air Main should be pumped out.                                  | The observation was observed improved/rectified by the Contractor during the audit session on 21 Sep 2012. |
|                                    | 14 Sep 2012 | <u>Reminder:</u><br>Remaining water at sedimentation tank next to DN 1500 Air Main should be removed.         | The observation was observed improved/rectified by the Contractor during the audit session on 21 Sep 2012. |
|                                    | 21 Sep 2012 | Remove the sand and silt at the sedimentation tank near FC11B.  | The observation was observed improved/rectified by the Contractor during the audit session on 27 Sep 2012. |
| <i>Air Quality</i>                 | 4 Jul 2012  | <u>Reminder:</u><br>Clear the soil at access road near SAS thickness house.                                   | The observation was observed to be rectified by the Contractor during the audit session on 19 Jul 2012.    |
|                                    | 19 Jul 2012 | The soil and cement on the side of access road near site office should be removed.                            | The observation was observed to be rectified by the Contractor during the audit session on 27 Jul 2012.    |
|                                    | 21 Sep 2012 | <u>Reminder:</u><br>Water spray on unpaved haul road regularly to avoid dust generation.                      | Follow-up action is needed in the next reporting period.   |
|                                    | 27 Sep 2012 | <u>Reminder:</u><br>Dusty stockpile not in use should be covered by tarpaulin.                                | Follow-up action is needed in the next reporting period.   |
|                                    | 27 Sep 2012 | <u>Reminder:</u><br>Sand and silt accumulated on the roadside near Dewatering House should be removed.        | Follow-up action is needed in the next reporting period.   |
| <i>Noise</i>                       | --          | --  | --   |
| <i>Waste / Chemical Management</i> | 4 Jul 2012  | <u>Reminder:</u><br>The after-used cement bags should be disposed properly near FC7B.                         | The observation was observed to be rectified by the Contractor during the audit session on 13 Jul 2012.    |
|                                    | 13 Jul 2012 | <u>Reminder:</u><br>Remove the debris at the chemical and oil storage room.                                   | The observation was observed to be rectified by the Contractor during the audit session on 19 Jul 2012.    |
|                                    | 19 Jul 2012 | <u>Reminder:</u><br>The debris near the water pond opposite to FMC1B should be properly disposed.             | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.     |
|                                    | 19 Jul 2012 | The chemical stocks and wastes in front of the storage room next to safety office should be properly managed. | The observation was observed to be rectified by the Contractor during the audit session on 27 Jul 2012.    |
|                                    | 27 Jul 2012 | <u>Reminder:</u><br>The debris near the Air Main 1500 should be properly disposed.                            | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.     |
|                                    | 27 Jul 2012 | <u>Reminder:</u><br>The debris next to wheel washing bay should be properly disposed.                         | The observation was observed to be rectified by the Contractor during the audit session on 2 Aug 2012.     |
|                                    | 2 Aug 2012  | <u>Reminder:</u><br>Drip tray at FC7B should be properly managed.   | The observation was observed to be rectified by the Contractor during the audit session on 10 Aug 2012.    |

| Parameters                                 | Date  | Observations and Recommendations   | Follow-up  |
|--|---|--|--|
| <b>Waste /<br/>Chemical<br/>Management</b> | 2 Aug 2012  | <u>Reminder:</u><br>Drip tray should be provided for storage of chemicals at chemical storage room.                                    | The observation was observed to be rectified by the Contractor during the audit session on 10 Aug 2012.    |
|  | 2 Aug 2012  | <u>Reminder:</u><br>Stagnant water on drip tray should be removed.   | The observation was observed to be rectified by the Contractor during the audit session on 10 Aug 2012.    |
|  | 2 Aug 2012  | <u>Reminder:</u><br>Debris near UV disinfection room should be properly cleared.   | The observation was observed to be rectified by the Contractor during the audit session on 10 Aug 2012.    |
|  | 10 Aug 2012   | <u>Reminder:</u><br>The debris at FC6B should be properly disposed.  | The observation was observed to be rectified by the Contractor during the audit session on 16 Aug 2012.    |
|  | 10 Aug 2012   | <u>Reminder:</u><br>The chemical wastes and container near the newly-built shelter should be properly managed.                         | The observation was observed to be rectified by the Contractor during the audit session on 24 Aug 2012.    |
|  | 16 Aug 2012   | <u>Reminder:</u><br>The drip tray should be well maintained to avoid accumulation of stagnant water.                                   | The observation was observed to be rectified by the Contractor during the audit session on 24 Aug 2012.    |
|  | 16 Aug 2012   | <u>Reminder:</u><br>The debris and litter at FC6B should be properly disposed.   | The observation was observed to be rectified by the Contractor during the audit session on 24 Aug 2012.    |
|  | 30 Aug 2012   | <u>Reminder:</u><br>Dusty debris at Chemical House should be properly disposed.  | The observation was observed improved/rectified by the Contractor during the audit session on 14 Sep 2012. |
|  | 30 Aug 2012   | <u>Reminder:</u><br>Litter and rubbish near wheel washing bay should be properly disposed.   | The observation was observed to be improved by the Contractor during the audit session on 6 Sep 2012.      |
|  | 6 Sep 2012  | Fuel leakage was observed from PME near Dewatering House. The mud on contaminated area should be properly disposed as chemical wastes. | Follow-up action is needed in the next reporting period.   |
| 6 Sep 2012                                 | <u>Reminder:</u><br>Chemical Stocks near Digestion Tank should be properly managed. | The observation was observed improved/rectified by the Contractor during the audit session on 14 Sep 2012.                             |  |
| 6 Sep 2012                                 | <u>Reminder:</u><br>The litter should be properly disposed near wheel washing bay.  | The observation was observed improved/rectified by the Contractor during the audit session on 14 Sep 2012.                             |  |
| 21 Sep 2012                                | <u>Reminder:</u><br>Dispose the rubbish and debris at Chemical House properly.      | The observation was observed improved/rectified by the Contractor during the audit session on 27 Sep 2012.                             |  |
| 27 Sep 2012                                | Fuel leakage was observed from the excavator (Permit no. TP052).                    | The observation was observed improved/rectified by the Contractor during the audit session on 27 Sep 2012.                             |  |
| 27 Sep 2012                                | <u>Reminder:</u><br>Oil stain was observed near sludge digestion tank.              | Follow-up action is needed in the next reporting period.   |  |

| Parameters             | Date        | Observations and Recommendations                                     | Follow-up  |
|------------------------|-------------|--|--|
| <i>Permit/Licenses</i> | 27 Sep 2012 | Construction Noise Permit posted at site entrance should be updated. | Follow-up action is needed in the next reporting period. |

### Status of Environmental Licensing and Permitting

- 4.3 Environmental licenses and permits including the Environmental Permit (EP), the Construction Noise Permit and Waste Disposal (Chemical Waste) License were in place and valid during the reporting quarter. A summary of environmental licensing and permit status is given in **Appendix I**.

### Advice on Waste Management Status

- 4.4 3696 m<sup>3</sup> of inert C&D waste, non-inert C&D waste including 21 m<sup>3</sup> of general refuse were disposed in the reporting quarter. No paper/cardboard packaging was disposed in the reporting quarter. Excavated materials, as the main C&D materials generated in the reporting period, were stored inside the Site Area and Stockpiling Area of the Project. Besides, no chemical waste was generated in the reporting period. The amount of wastes generated by the activities of the Project in the reporting period fulfills the requirement of estimated volume of excavated material in EIA Report. The amount of wastes generated by the activities of the Project in the reporting period was attached in the appendices of the Monthly Reports for July to September 2012. Waste flow table please refer to **Appendix J**.

**5. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)****Summary of Exceedances**

- 5.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedance is attached in **Appendix K**.
- 5.2 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting period.
- 5.3 No Action/Limit Level exceedance for the construction noise was recorded in the reporting period.
- 5.4 No Action/Limit Level exceedance for landfill gas monitoring was recorded in the reporting period.

**Review of the Reasons for and the Implications of Non-compliance**

- 5.5 There was no non-compliance from the site audits in the reporting quarter. The observations and recommendations made in each audit session were attached in the Monthly Reports.

**6. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS**

- 6.1 No environmental related complaint, prosecution or notification of summons was received in the reporting quarter.



## 7. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

7.1 Environmental monitoring and audit works were performed in the reporting quarter. The EM&A program was strictly following the requirement of methodology in EM&A manual. The monitoring work was considered as effective. In addition, site inspections were conducted on a weekly basis. The results were reviewed and checked.

### Effectiveness of Mitigation Measures

7.2 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.

### Conclusion

7.3 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.

7.4 All measured noise levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.

7.5 All landfill gas monitoring levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.

7.6 There was no environmental complaint, prosecution or notification of summons received.

7.7 The anticipated environmental impacts will be mainly on ponding water and surface runoff after rain as well as the noise nuisance and dust emission from the major construction activities will be undertaken in the coming quarter, including:

- Cable ducting works;
- Construction of concrete plinths for Combined Heat and Power Generator at Stage I/II Works;
- Construction of DN1000 scum pipe between RAS Pumping Station and FMC2B;
- Construction of FC10B, MLC and Foam Removal Chamber;
- Construction of FMC2B, Aeration Tank No. 7 and Sludge Digestion Tank No. 3;
- Demolition Draw-off Chamber No.3 and Control Room;
- Drainage and Excavation works;
- Excavation for FC9B;
- Finishing works for Gas Transfer House, proposed Switch Room, Decanting Chamber and Chemical & Oil Store;
- Installation of Cat-ladders, Handrailings and Steel Bridges;
- Installation of DN1500 air main & DN900 sewage pipeline;
- Installation of Irrigation System;
- Landscaping works;
- Modification works at Chlorination House into Gas Transfer Station;
- Piling works at MCL & Sludge Draw-off Chamber No. 3;
- Proof drilling at FC9B; and
- Water-tightness test for FC8B and Sludge Draw-off Chamber No. 4.

**Recommendations**

- 7.8 According to the environmental audit sessions performed in the reporting period, the following recommendations were made:

***Water Impact***

- Avoid accumulation of stagnant water on site.
- Avoid blockage of gully inlets and ensure proper protection of the gully from ingress of sandy water.
- Ensure proper use and maintenance of the de-silting facilities.
- Maintain sand bags placed along the u-channel at good condition and replace the broken bags.
- Provide sediment tank for settling runoff prior to disposal.
- Remove and settle out sand and silt at wheel washing facilities regularly.

***Dust Impact***

- Cover the excavated dusty materials or stockpile of dusty materials by impervious sheeting, or spray water on the dusty materials so as to maintain entire surface wet.
- Remove fugitive dusty material on the haul road periodically.
- Spray with water on the surface of concrete breaking and dry dust haul road.

***Waste / Chemical Management***

- Avoid and check for any accumulation of waste materials or rubbish on site.
- Avoid any discharge or accidental spillage of chemical waste or oil directly from the equipment.
- Provide drip tray with adequate capacity and maintain well for equipment and chemical waste.
- Provide proper rubbish bins / skips for waste collection.


---

---

## FIGURES

---

---




- LEGEND :**
- ① TRLET PUMPING STATION
  - ② SCREENS HOUSE
  - ③ ULTRAFIORS
  - ④ PRIMARY SEDIMENTATION TANKS
  - ⑤ AERATION TANKS
  - ⑥ FINAL CLARIFIERS
  - ⑦ SAS THICKENING HOUSE
  - ⑧ RETURN ACTIVATED SLUDGE PUMPING STATION
  - ⑨ SLUDGE DIGESTION TANKS
  - ⑩ SLUDGE CONDITION TANKS
  - ⑪ MIXED LIQUOR CHANNEL
  - ⑫ FOAM REMOVAL CHAMBER
  - ⑬ BIO-GAS HOLDING TANK
  - ⑭ MAINTENANCE BUILDING
  - ⑮ ADMINISTRATIVE BUILDING
  - ⑯ PRIMARY SLUDGE GRAVITY THICKENER
  - ⑰ CHEMICAL HOUSE
  - ⑱ EFFLUENT PUMPING STATION
  - ⑲ PRIMARY SEDIMENTATION TANK DISTRIBUTION CHAMBER
  - ⑳ SLUDGE DEWATERING HOUSE
  - ㉑ BLOWER HOUSE
  - ㉒ SLUDGE PUMPING STATION
  - ㉓ CENTRAL BUILDING COMPLEX
  - ㉔ EXTENSION OF SLUDGE DEWATERING HOUSE
  - ㉕ FILTRATE TREATMENT COMPLEX
  - ㉖ FILTRATE TREATMENT UNITS
  - ㉗ FIRE SERVICES SHELTER
  - ㉘ WATER TANK
  - ㉙ UV DISINFECTION FACILITIES
  - ㉚ TRANSFORMER HOUSE
  - ㉛ COMBINED HEAT AND POWER GENERATING SYSTEM
  - ㉜ CHEMICAL & OIL STORE
  - ㉝ FERRIC CHLORIDE DOSING SYSTEM
  - ㉞ WATER TREATMENT SYSTEM
  - ㉟ BIO-GAS HOLDING TANK VALVE CHAMBER
  - ⓫ FLOW SPLITTER BOX
  - ⓬ FLOWER BED
  - ⓭ SWITCH ROOM (CHEMICAL HOUSE)
  - ⓮ CONTROL ROOM
  - ⓯ STEEL CHIMNEY AND ASSOCIATED RC STRUCTURE
  - ⓰ STORAGE FACILITIES
  - ⓱ WASTE BIO-GAS BURNER
  - ⓲ CHEMICAL WASTE ROOM
  - ⓳ GAS TRANSFER STATION
  - ⓴ WASHOUT CHAMBER
  - ⓵ NAOCl DOSING SYSTEM
  - ⓶ DECAINING CHAMBER

**TAI PO SEWAGE TREATMENT WORKS, STAGE V, PHASE IIB**


**PROJECT SITE LAYOUT PLAN (TPSTW)**

|       |        |             |        |                 |
|-------|--------|-------------|--------|-----------------|
| Scale | N.T.S  | Project No. | MA0010 | <b>CINOTECH</b> |
| Date  | Jul-10 | Figure      | 1.1    |                 |



Tai Po Sewage Treatment Work, Stage V, Phase IIB  
**LOCATIONS OF AIR QUALITY AND NOISE MONITORING STATIONS**

|         |           |             |      |     |
|---------|-----------|-------------|------|-----|
| SCALE   | A4 1:4000 | DATE        | 2010 |     |
| CHECK   | IT        | DRAWN       | SL   |     |
| JOB No. | MA0010    | DRAWING No. | 1.2  | REV |
|         |           |             |      | —   |




- LEGEND :
- ① TRLET PUMPING STATION
  - ② SCREENS HOUSE
  - ③ ULTRAFIORS
  - ④ PRIMARY SEDIMENTATION TANKS
  - ⑤ AERATION TANKS
  - ⑥ FINAL CLARIFIERS
  - ⑦ SAS THICKENING HOUSE
  - ⑧ RETURN ACTIVATED SLUDGE PUMPING STATION
  - ⑨ SLUDGE DIGESTION TANKS
  - ⑩ SLUDGE CONSOLIDATION TANKS
  - ⑪ MIXED LIQUOR CHANNEL
  - ⑫ FOAM REMOVAL CHAMBER
  - ⑬ BIO-GAS HOLDING TANK
  - ⑭ MAINTENANCE BUILDING
  - ⑮ ADMINISTRATIVE BUILDING
  - ⑯ PRIMARY SLUDGE GRAVITY THICKENER
  - ⑰ CHEMICAL HOUSE
  - ⑱ EFFLUENT PUMPING STATION
  - ⑲ PRIMARY SEDIMENTATION TANK DISTRIBUTION CHAMBER
  - ⑳ SLUDGE DEWATERING HOUSE
  - ㉑ BLOWER HOUSE
  - ㉒ SLUDGE PUMPING STATION
  - ㉓ CENTRAL BUILDING COMPLEX
  - ㉔ EXTENSION OF SLUDGE DEWATERING HOUSE
  - ㉕ FILTRATE TREATMENT COMPLEX
  - ㉖ FILTRATE TREATMENT UNITS
  - ㉗ FIRE SERVICES SHELTER
  - ㉘ WATER TANK
  - ㉙ UV DISINFECTION FACILITIES
  - ㉚ TRANSFORMER HOUSE
  - ㉛ COMBINED HEAT AND POWER GENERATING SYSTEM
  - ㉜ CHEMICAL & OIL STORE
  - ㉝ FERRIC CHLORIDE DOSING SYSTEM
  - ㉞ WATER TREATMENT SYSTEM
  - ㉟ BIO-GAS HOLDING TANK VALVE CHAMBER
  - ⓫ FLOW SPLITTER BOX
  - ⓬ FLOWER BED
  - ⓭ SWITCH ROOM (CHEMICAL HOUSE)
  - ⓮ CONTROL ROOM
  - ⓯ STEEL CHIMNEY AND ASSOCIATED RC STRUCTURE
  - ⓰ STORAGE FACILITIES
  - ⓱ WASTE BIO-GAS BURNER
  - ⓲ CHEMICAL WASTE ROOM
  - ⓳ GAS TRANSFER STATION
  - ⓴ WASHOUT CHAMBER
  - ⓵ NAOCl DOSING SYSTEM
  - ⓶ CLEANSING CHAMBER

TAI PO SEWAGE TREATMENT WORKS, STAGE V, PHASE IIB

Landfill Gas Monitoring Area(TPSTW)

|        |             |
|--------|-------------|
| Scale  | Project No. |
| N.T.S  | MA0010      |
| Date   | Figure      |
| Sep-12 | 1.3         |



---


---

**APPENDIX A  
CONSTRUCTION PROGRAMME**

---

---

| Act ID                                   | Description                                    | Orig Dur | Early Start | Early Finish | Total Float |
|--|--|----------|-------------|--------------|-------------|
| 12025                                    | Base Slab of FC11B                             | 22       | 19OCT10     | 09NOV10      | 0           |
| 12030                                    | Structural Wall for FC11B                      | 35       | 10NOV10     | 14DEC10      | 0           |
| 12040                                    | Watertightness Test for FC11B                  | 20       | 15DEC10     | 03JAN11      | 0           |
| 12050                                    | Concrete Coating for FC11B                     | 10       | 09JAN11     | 18JAN11      | 10d         |
| 12060                                    | Backfilling for FC11B                          | 20       | 04JAN11     | 23JAN11      | 0           |
| <b>Section II of Works</b>               |  |          |             |              |             |
| 13010                                    | DN700 DI Pipe % FC12B & extg chamber           | 50       | 19OCT10     | 07DEC10      | 52d         |
| 13020                                    | DN700 DI Pipe % FC11B & extg chamber           | 50       | 10NOV10     | 29DEC10      | 30d         |
| 13030                                    | Sludge Drawoff Chamber (C1B-C4B) & Pipework    | 30       | 23DEC10     | 21JAN11      | 7d          |
| 13040                                    | Sludge Drawoff Chamber C5B & Pipework          | 15       | 14JAN11     | 28JAN11      | 0           |
| 13050                                    | Cable Ducting at Sludge Dewatering House       | 150      | 30MAR10     | 26AUG10      | 155d        |
| <b>Drilling Works</b>                    |  |          |             |              |             |
| 20001                                    | Notification from Engineer                     | 90       | 29JAN11     | 28APR11      | 0           |
| 20010                                    | Section II of Works                            | 460      | 28FEB11     | 01JUN12      | 90d         |
| 20110                                    | Removal of extg Final Clarifier FC9 & FC10     | 25       | 28FEB11     | 24MAR11      | 0           |
| 20120                                    | Pre-drilling Works for FC9B & FC10B (18 nos)   | 45       | 25MAR11     | 08MAY11      | 0           |
| 20130                                    | Removal of extg Final Clarifier FC7 & FC8      | 25       | 25MAR11     | 18APR11      | 20d         |
| 20135                                    | Pre-drilling Works for FC7B & FC8B (18 nos)    | 45       | 09MAY11     | 22JUN11      | 0           |
| 20140                                    | Socketted H-piling (80 nos)                    | 120      | 23JUN11     | 20OCT11      | 0           |
| 20145                                    | Proof Drilling for Socketted H-pile (4 nos)    | 28       | 21OCT11     | 17NOV11      | 0           |
| 20150                                    | Load Test for extg Steel Pile (4 nos)          | 28       | 21OCT11     | 17NOV11      | 0           |
| 20160                                    | Load Test for Socketted H-pile (1 no)          | 14       | 18NOV11     | 01DEC11      | 183d        |
| 20180                                    | Pre-drilling Works for Washout Chamber (4 nos) | 14       | 23JUN11     | 06JUL11      | 7d          |
| 20190                                    | Mini-piling for Washout Chamber (10 nos)       | 90       | 07JUL11     | 04OCT11      | 7d          |
| 20200                                    | Load Test for Mini-pile (1 no)                 | 14       | 05OCT11     | 18OCT11      | 7d          |
| <b>Final Clarifier No. FC7B to FC10B</b> |  |          |             |              |             |
| 21030                                    | Excavation for FC10B                           | 15       | 18NOV11     | 02DEC11      | 0           |
| 21040                                    | Pile Head Construction for FC10B               | 20       | 03DEC11     | 22DEC11      | 0           |
| 21050                                    | Base Slab for FC10B                            | 22       | 23DEC11     | 13JAN12      | 30d         |
| 21060                                    | Structural Wall for FC10B                      | 35       | 14JAN12     | 17FEB12      | 30d         |
| 21070                                    | Watertightness Test for FC10B                  | 20       | 18FEB12     | 08MAR12      | 45d         |
| 21080                                    | Concrete Coating for FC10B                     | 10       | 09MAR12     | 18MAR12      | 45d         |
| 21100                                    | Excavation for FC9B                            | 15       | 03DEC11     | 17DEC11      | 5d          |
| 21110                                    | Pile Head Construction for FC9B                | 20       | 23DEC11     | 11JAN12      | 0           |
| 21120                                    | Base Slab for FC9B                             | 22       | 12JAN12     | 02FEB12      | 5d          |
| 21130                                    | Structural Wall for FC9B                       | 35       | 03FEB12     | 08MAR12      | 5d          |
| 21140                                    | Watertightness Test for FC9B                   | 20       | 09MAR12     | 28MAR12      | 35d         |
| 21150                                    | Concrete Coating for FC9B                      | 10       | 29MAR12     | 07APR12      | 35d         |
| 21170                                    | Excavation for FC8B                            | 15       | 18DEC11     | 01JAN12      | 10d         |
| 21180                                    | Pile Head construction for FC8B                | 20       | 12JAN12     | 31JAN12      | 0           |
| 21190                                    | Base Slab for FC8B                             | 22       | 01FEB12     | 22FEB12      | 25d         |
| 21200                                    | Structural Wall for FC8B                       | 35       | 23FEB12     | 28MAR12      | 25d         |
| 21210                                    | Watertightness for FC8B                        | 20       | 29MAR12     | 17APR12      | 25d         |
| 21220                                    | Concrete Coating for FC8B                      | 10       | 18APR12     | 27APR12      | 25d         |
| 21230                                    | Excavation for FC7B                            | 15       | 02JAN12     | 16JAN12      | 15d         |
| 21240                                    | Pile Head Construction for FC7B                | 20       | 01FEB12     | 20FEB12      | 0           |
| 21250                                    | Base Slab for FC7B                             | 22       | 21FEB12     | 13MAR12      | 0           |
| 21260                                    | Structural Wall for FC7B                       | 35       | 14MAR12     | 17APR12      | 0           |
| 21270                                    | Watertightness Test for FC7B                   | 20       | 18APR12     | 07MAY12      | 0           |
| 21280                                    | Concrete Coating for FC7B                      | 10       | 08MAY12     | 17MAY12      | 15d         |
| <b>Pipeline Works</b>                    |  |          |             |              |             |
| 22010                                    | Excavation for Washout Chamber                 | 15       | 19OCT11     | 02NOV11      | 7d          |
| 22020                                    | Pile Cap of Washout Chamber                    | 30       | 03NOV11     | 02DEC11      | 7d          |
| 22030                                    | Structural Wall of Washout Chamber             | 30       | 03DEC11     | 01JAN12      | 7d          |
| 22040                                    | DN200 DI Pipework                              | 30       | 02JAN12     | 31JAN12      | 7d          |




|                           |         |  |                        |
|---------------------------|---------|--|------------------------|
| Start date                | 29JAN10 |  | Early bar              |
| Finish date               | 27APR13 |  | Progress bar           |
| Data date                 | 29JAN10 |  | Critical bar           |
| Run date                  | 06APR10 |  | Summary bar            |
| Page number               | 2A      |  | Start milestone point  |
| c Primavera Systems, Inc. |         |  | Finish milestone point |

China Harbour Engineering Co. Ltd.  
TPSTW Stage 5 Phase 2B

| Date    | Revision | Checked | Approved |
|---------|----------|---------|----------|
| 05FEB10 | 0        | WML     | TKC      |
| 07APR10 | 1        | AA      | TKC      |
|         |          |         |          |
|         |          |         |          |
|         |          |         |          |






|                           |         |  |                        |
|---------------------------|---------|--|------------------------|
| Start date                | 29JAN10 |  | Early bar              |
| Finish date               | 27APR13 |  | Progress bar           |
| Data date                 | 29JAN10 |  | Critical bar           |
| Run date                  | 06APR10 |  | Summary bar            |
| Page number               | 1A      |  | Start milestone point  |
| c Primavera Systems, Inc. |         |  | Finish milestone point |

**China Harbour Engineering Co. Ltd.**  
**TPSTW Stage 5 Phase 2B**

| Date    | Revision | Checked | Approved |
|---------|----------|---------|----------|
| 05FEB10 | 0        | WML     | TKC      |
| 07APR10 | 1        | AA      | TKC      |
|         |          |         |          |
|         |          |         |          |




|                           |         |
|---------------------------|---------|
| Start date                | 29JAN10 |
| Finish date               | 27APR13 |
| Data date                 | 29JAN10 |
| Run date                  | 06APR10 |
| Page number               | 3A      |
| © Primavera Systems, Inc. |         |

|  |                        |
|--|------------------------|
|  | Early bar              |
|  | Progress bar           |
|  | Critical bar           |
|  | Summary bar            |
|  | Start milestone point  |
|  | Finish milestone point |

**China Harbour Engineering Co. Ltd.**  
**TPSTW Stage 5 Phase 2B**


| Date    | Revision | Checked | Approved |
|---------|----------|---------|----------|
| 05FEB10 | 0        | WML     | TKC      |
| 07APR10 | 1        | AA      | TKC      |
|         |          |         |          |
|         |          |         |          |



|                           |         |                        |
|---------------------------|---------|------------------------|
| Start date                | 29JAN10 | Early bar              |
| Finish date               | 27APR13 | Progress bar           |
| Data date                 | 29JAN10 | Critical bar           |
| Run date                  | 06APR10 | Summary bar            |
| Page number               | 4A      | Start milestone point  |
| c Primavera Systems, Inc. |         | Finish milestone point |

China Harbour Engineering Co. Ltd.  
TPSTW Stage 5 Phase 2B

| Date    | Revision | Checked | Approved |
|---------|----------|---------|----------|
| 05FEB10 | 0        | WML     | TKC      |
| 07APR10 | 1        | AA      | TKC      |
|         |          |         |          |
|         |          |         |          |



|                           |         |  |                        |
|---------------------------|---------|--|------------------------|
| Start date                | 29JAN10 |  | Early bar              |
| Finish date               | 27APR13 |  | Progress bar           |
| Data date                 | 29JAN10 |  | Critical bar           |
| Run date                  | 06APR10 |  | Summary bar            |
| Page number               | 5A      |  | Start milestone point  |
| c Primavera Systems, Inc. |         |  | Finish milestone point |

**China Harbour Engineering Co. Ltd.**  
**TPSTW Stage 5 Phase 2B**

| Date    | Revision | Checked | Approved |
|---------|----------|---------|----------|
| 05FEB10 | 0        | WML     | TKC      |
| 07APR10 | 1        | AA      | TKC      |
|         |          |         |          |
|         |          |         |          |

---

---

**APPENDIX B  
MONITORING REQUIREMENTS**

---

---

**APPENDIX B – MONITORING REQUIREMENTS**

| Type of Monitoring   | Parameter  | Frequency              | Duration | Location of Measurement   |
|----------------------|--|------------------------|----------|---|
| Noise <sup>(1)</sup> | L <sub>eq</sub> (30 min.)<br>(0700-1900 hrs. on normal weekdays) | Once per week          | 30 mins  | <ul style="list-style-type: none"> <li>NM1 (Outside the corridor of 1/F of Government Staff Quarter)</li> </ul>   |
| Air                  | 1-hour TSP   | 3 times every six days | 1 hour   | <ul style="list-style-type: none"> <li>CAM1 (on flat roof of Government Staff Quarters)</li> </ul>  |
|                      | 24-hour TSP  | Once every six days    | 24 hours | <ul style="list-style-type: none"> <li>CAM2 (on ground within TPSTW and just next to the Printing Centre of Hung Hing Printing Centre)</li> <li>CAM3 (on ground within TPSTW and just next to Talcon Industrial Ltd.)</li> </ul>  |
| Landfill Gas         | Methane (v/v)<br>Carbon Dioxide (v/v)<br>Oxygen (v/v)            | 2 times per day        | N/A      | <p><u>The Locations where the excavation is 1m depth or more and within the 250m Consultation Zone of Shuen Wan Landfill</u></p> <ul style="list-style-type: none"> <li>FC11B and FC12B (Conducted in April and May 2011 only)</li> <li>Aeration Tank</li> <li>Dewatering House (Conducted in April and May 2011 only)</li> <li>FC7B (Conducted in June 2011 only)</li> <li>FC8B (Conducted in June 2011 only)</li> </ul> |

(1) If construction works are extended to include works during the hours of 1900 – 0700, additional weekly impact monitoring shall be carried out during evening and night-time works.

---

---

**APPENDIX C  
ACTION AND LIMIT LEVELS**

---

---

**APPENDIX C – Action and Limit Levels****1-Hour TSP**

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| CAM1     | 315                                    | 500                                   |
| CAM2     | 336                                    |                                       |
| CAM3     | 344                                    |                                       |

**24-Hour TSP**

| Location | Action Level, $\mu\text{g}/\text{m}^3$ | Limit Level, $\mu\text{g}/\text{m}^3$ |
|----------|--|---------------------------------------|
| CAM1     | 171                                    | 260                                   |
| CAM2     | 177                                    |                                       |
| CAM3     | 192                                    |                                       |

**Construction Noise**

| Time Period  | Action Level                              | Limit Level |
|--|---|-------------|
| 0700-1900 hrs on normal weekdays                               | When one documented complaint is received | 75 dB(A)    |
| 0700-2300 hrs on holidays; and 1900-2300 hrs on all other days |   | 70* dB(A)   |
| 2300-0700 hrs of next day                                      |   | 55* dB(A)   |

Notes:

\* The Area Sensitivity Rating for Station NM1 is taken as C, due to the nearby industrial area, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.



**Landfill Gas**

| <b>Parameter</b> | <b>Limit Level</b>              | <b>Action</b>  |
|------------------|---------------------------------|--|
| Oxygen           | <19%                            | Ventilate to restore oxygen to >19%  |
|                  | <18%                            | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore oxygen to >19%          |
| Methane          | >10% LEL (i.e. >0.5% by volume) | Post “No Smoking” signs<br>Prohibit hot works<br>Ventilate to restore methane to <10% LEL                    |
|                  | >20% LEL (i.e. >1% by volume)   | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore methane to <10%         |
| Carbon Dioxide   | >0.5%                           | Ventilate to restore carbon dioxide to <0.5%   |
|                  | >1.5%                           | Stop works<br>Evacuate personnel / prohibit entry<br>Increase ventilation to restore carbon dioxide to <0.5% |

---




---

**APPENDIX D  
GRAPHICAL PRESENTATION OF 1-  
HOUR TSP MONITORING RESULTS**

---

---

### 1-hr TSP Concentration Levels



Title  
 Contract No. DC/2009/09  
 Construction of Tai Po Sewage Treatment Works - Stage V Phase II B  
 Graphical Presentation of 1-hour TSP Impact Monitoring Results

Scale  
 N.T.S  
 Date  
 Sep 12

Project No.  
 MA0010  
 Appendix  
 D



---




---

**APPENDIX E  
GRAPHICAL PRESENTATION OF 24-  
HOUR TSP MONITORING RESULTS**

---

---

### 24-hr TSP Concentration Levels



|   |       |             |  |            |
|---|-------|-------------|--|------------|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br>Graphical Presentation of 24-hour TSP Impact Monitoring Results | Scale | Project No. |  |            |
|   |       | N.T.S       |  | MA0010     |
|   | Date  | Sep 12      |  | Appendix E |

---


---

**APPENDIX F  
GRAPHICAL PRESENTATION OF  
NOISE MONITORING RESULTS**

---

---

## Noise Levels



|   |                |                       |  |
|---|----------------|-----------------------|--|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Construction Noise Monitoring Results | Scale<br>N.T.S | Project No.<br>MA0010 |  |
|   | Date<br>Sep 12 | Appendix<br>F         |  |

---

---





**APPENDIX G  
GRAPHICAL PRESENTATION OF  
LANDFILL GAS MEASUREMENT BY  
THE CONTRACTOR**

---

---




### Balance Gas







Title  
 Contract No. DC/2009/09  
 Construction of Tai Po Sewage Treatment Works - Stage V Phase II B  
 Graphical Presentation of Landfill Gas Measurement

Scale  
 N.T.S  
 Date  
 Sep 12

Project  
 No. MA0010  
 Appendix  
 G







### Balance Gas







|  |                |                       |  |
|--|----------------|-----------------------|--|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Landfill Gas Measurement | Scale<br>N.T.S | Project<br>No. MA0010 |  |
|  | Date<br>Sep 12 | Appendix<br>G         |  |

### Combustible Gas (Methane)



|  |                |                       |  |
|--|----------------|-----------------------|--|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Landfill Gas Measurement | Scale<br>N.T.S | Project No.<br>MA0010 |  |
|  | Date<br>Sep12  | Appendix<br>G         |  |


### Combustible Gas (Methane)




|  |       |       |             |        |          |
|--|-------|-------|-------------|--------|----------|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Landfill Gas Measurement | Scale | N.T.S | Project No. | MA0010 | CINOTECH |
|  | Date  | Sep12 | Appendix    | G      |          |

### Carbon Dioxide


**FMC1B**




**FMC2B**



**Aeration Tank**







**900 Pipe**







|       |  |        |            |          |
|-------|--|--------|------------|----------|
| Title | Contract No. DC/2009/09  | Scale  | Project    | CINOTECH |
|       | Construction of Tai Po Sewage Treatment Works - Stage V Phase II B | N.T.S  | No. MA0010 |          |
|       | Graphical Presentation of Landfill Gas Measurement                 | Date   | Appendix   |          |
|       |  | Sep 12 | G          |          |

### Carbon Dioxide







|  |       |        |             |        |          |
|--|-------|--------|-------------|--------|----------|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Landfill Gas Measurement | Scale | N.T.S  | Project No. | MA0010 | CINOTECH |
|  | Date  | Sep 12 | Appendix    | G      |          |

### Oxygen



|  |                |                       |  |
|--|----------------|-----------------------|--|
| Title<br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br>Graphical Presentation of Landfill Gas Measurement | Scale<br>N.T.S | Project No.<br>MA0010 |  |
|  | Date<br>Sep 12 | Appendix<br>G         |  |

### Oxygen



|   |                       |                              |  |
|---|-----------------------|------------------------------|--|
| <b>Title</b><br>Contract No. DC/2009/09<br>Construction of Tai Po Sewage Treatment Works - Stage V Phase II B<br><br>Graphical Presentation of Landfill Gas Measurement | <b>Scale</b><br>N.T.S | <b>Project No.</b><br>MA0010 |  |
|   | <b>Date</b><br>Sep 12 | <b>Appendix</b><br>G         |  |



---

---

**APPENDIX H  
UPDATED ENVIRONMENTAL  
MITIGATION IMPLEMENTATION  
SCHEDULE**

---

---

**APPENDIX H – Updated Environmental Mitigation Implementation Schedule  
(During Construction Phase)**

| Type of Impact       | Recommended Mitigation Measures  | Status |
|----------------------|--|--------|
| <i>Air Quality</i>   | Dust mitigation measures stipulated in <i>the Air Pollution Control (Construction Dust) Regulation</i> shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work  | √      |
| <i>Noise</i>         | Use of quiet PME   | N/A    |
|                      | Good Site Practice <ul style="list-style-type: none"> <li>• Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>• Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>• Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>• Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>• Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>   | √      |
| <i>Water Quality</i> | The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted to minimize the potential water quality impacts from construction site runoff and various construction activities. The recommendation to install perimeter drains to collect site runoff and to properly treat the runoff by settlement tank/treatment system shall apply to all sites including those for mainlaying works. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the existing WSD saltwater intake at Tai Po.  | √      |
|                      | A discharge licence needs to be applied from EPD for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies with all the standards listed in the TM. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. Monitoring of the discharge quality of treated effluent should be part of the Environmental Monitoring and Audit (EM&A) programme. Detailed effluent sampling programme for water quality control during construction phase should be submitted to EPD, AFCD and WSD for approval prior to commencement of the construction works.  | √      |
|                      | The construction programme should be properly planned to minimize soil excavation, if any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimize dust emission. In areas where a large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all time. The stockpiles of materials should be placed in the locations away from any stream courses so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work. It is suggested that haul roads should be paved with concrete and the temporary access roads are protected using crushed stone or gravel, wherever practicable. Wheel washing facilities should be provided at all site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles. | √      |
|                      | Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. It is recommended to clean the construction sites on a regular basis.   | √      |

| Type of Impact | Recommended Mitigation Measures   | Status |
|----------------|---|--------|
|                | It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should not be less than 30 m from any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. The construction workers can also make use of the existing toilet facilities within the TPSTW as necessary.   | √      |
|                | Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Implementation of environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.   | √      |
|                | It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.  | √      |
|                | Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken with the areas appropriately equipped to control these discharges.  | √      |
|                | <p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport</li> <li>• Chemical waste containers should be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul> | √      |
|                | Marine water quality monitoring should be carried out under emergency condition or during maintenance of the THEES tunnel to verify the findings of the water quality modelling. It is recommended that the maintenance of the THEES tunnel, if unavoidable, should be conducted during winter season or low flow periods and to avoid the “blooming” season of algae (normally from April to June) if practicable. Details of the monitoring requirements are specified in the EM&A Manual.  | N/A    |

| Type of Impact          | Recommended Mitigation Measures  | Status |
|-------------------------|--|--------|
| <b>Waste Management</b> | <p>Good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>• Nomination of approved personnel, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site.</li> <li>• Training of site personnel in proper waste management and chemical waste handling procedures.</li> <li>• Provision of sufficient waste disposal points and regular collection for disposal.</li> <li>• Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.</li> <li>• Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.</li> <li>• Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>• A Waste Management Plan shall be prepared and this WMP shall be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 15/2003 for details.</li> <li>• In order to monitor the disposal of C&amp;D materials at landfills and public filling areas, and to control fly tipping, a trip-ticket system shall be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work. One may make reference to WBTC No. 21/2002 for details.</li> <li>• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) shall be proposed.</li> </ul> | √      |
|                         | <p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>• To encourage collection of aluminum cans by individual collectors, separate labelled bins shall be provided to segregate this waste from other general refuse generated by the work force.</li> <li>• Any unused chemicals or those with remaining functional capacity shall be recycled.</li> <li>• Maximize the use of reusable steel formwork to reduce the amount of C&amp;D material.</li> <li>• Prior to disposal of C&amp;D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimize the quantity of waste to be disposed of to landfill.</li> <li>• Proper storage and site practices to minimize the potential for damage or contamination of construction materials.</li> <li>• Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.</li> <li>• Minimize over ordering of concrete, mortars and cement grout by doing careful check before ordering</li> </ul>   | √      |
|                         | <p><i>General Refuse</i></p> <p>General refuse shall be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector shall be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. An enclosed and covered area is preferred to reduce the occurrence of 'wind blown' light material.</p>   | √      |
|                         | <p><i>Construction &amp; Demolition (C&amp;D) Material</i></p> <p>C&amp;D material generated from the site formation and demolition works shall be sorted on-site into inert C&amp;D material (i.e. public fill) and C&amp;D waste. In order to minimise the impact resulting from collection and transportation of C&amp;D material for off-site disposal, the excavated material comprising fill material shall be reused on-site as backfilling material as far as practicable. C&amp;D waste, such as wood, plastic, steel and other metals shall be reused or recycled and, as a last resort, disposed of to landfill. A suitable area shall be designated within the site for temporary stockpiling of C&amp;D material and to facilitate the sorting process.</p>   | √      |

| Type of Impact             | Recommended Mitigation Measures  | Status |
|----------------------------|--|--------|
|                            | <p><i>Bentonite Slurry</i></p> <p>Bentonite slurries used in construction works should be reconditioned and reused wherever practicable. Residual used bentonite slurry should be disposed of from the site as soon as possible. The Contractor should explore alternative disposal outlets for the residual used bentonite slurry and disposal at landfill should be the last resort.</p>   | N/A    |
| <b>Landfill Gas Hazard</b> | <p>All personnel who work on the site and all visitors to the site should be aware of the possibility of ignition of gas in the vicinity of excavations. Safety notices should be displayed at prominent position around the site. Adequate fire extinguisher equipment and fire resistant clothing should be made available on site.</p>  | √      |
|                            | <p>Service runs within the consultation zone should be designated as “special routes” and utilities companies should be informed of this and should implement precautionary measures.</p>  | √      |
|                            | <p>Precautionary measures to minimize landfill gas hazard during excavation:</p> <ul style="list-style-type: none"> <li>• No smoking or burning shall be allowed</li> <li>• No worker shall work alone at any time in the confined space or any excavation trenches</li> <li>• Construction equipment shall be equipped with a vertical exhaust at least 0.6 m above ground level and /or with a park arrestors</li> <li>• Electrical motors and electrical extension cords shall be explosive-proof or intrinsically safe</li> <li>• Permit to Work procedures to be adopted for welding, flame cutting or other hot works in trenches or confined spaces</li> <li>• Forced ventilation if working in a trench deeper than 1 m</li> <li>• Close all valves immediately after piping assembly or conduiting construction. For the large diameter pipes, pipe end shall be capped on one side. Forced ventilation shall also be provided before commissioning of the pipeline and staff entering and working in it</li> <li>• Routine monitoring shall be conducted in all excavations to ensure the works area to be free of landfill gas before any man enters the area.</li> <li>• Landfill gas precautionary measures involved with excavation and piping works shall be included in the Safety Plan</li> <li>• Monitoring shall be conducted at the cracks on the ground floor during ground-works construction</li> </ul> | √      |
|                            | <p>Where there are any temporary site offices, or any other buildings which have enclosed spaces with the capacity to accumulate landfill gas, then they should either:</p> <ul style="list-style-type: none"> <li>• be located on an area which has been proven to be free of landfill gas (by survey with portable gas detectors) and monitored manually by the Safety Officer or an approved wand appropriately qualified person to ensure that hazardous concentration of landfill gas does not occur; or</li> <li>• be raised clear of the ground. If buildings are raised clear of the ground, a minimum, clear separation (as measured from the highest point on the ground surface to the underside of lowest floor joist) should be 500mm</li> </ul>  | √      |

**Note:**

√ – Compliance of mitigation measures

X – Non-compliance of mitigation measures

N/A – Not applicable

---

---

**APPENDIX I  
SUMMARY OF ENVIRONMENTAL  
LICENSING AND PERMIT STATUS**

---

---

**APPENDIX I – Summary of Environmental Licensing and Permit Status**

| Permit / License No.                   | Valid Period |          | Details  | Status  |
|--|--------------|----------|--|---------|
|  | From         | To       |  |         |
| <b>Environmental Permit (EP)</b>       |              |          |  |         |
| EP-265/2007                            | 22/3/2007    | N/A      | Expansion and upgrading of existing Tai Po Sewage Treatment Works from 100,000 m <sup>3</sup> /day to 130,000 m <sup>3</sup> /day:<br>(a) additional secondary treatment process units(1 primary clarified; 3 bioreactors and 2 final clarifiers);<br>(b) reconstruction of 4 existing final clarified;<br>(c) provision of ultraviolet disinfection facilities;<br>(d) additional sludge treatment facilities; and<br>(e) ancillary works to existing treatment facilities. | Valid   |
| <b>Construction Noise Permit (CNP)</b> |              |          |  |         |
| GW-RN0200-11                           | 01/07/11     | 30/12/11 | Use of powered mechanical equipment for carrying out construction work at 7 Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday.  | Expired |
| GW-RN0512-11                           | 01/01/12     | 30/06/12 | Use of powered mechanical equipment for carrying out construction work at 7 Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday.  | Expired |
| GW-RN0299-12                           | 01/07/12     | 30/12/12 | Use of powered mechanical equipment for carrying out construction work at 7 Dai Kwai Street, Tai Po Industrial Estate, Tai Po, N.T. during 0000 – 2400 hours on general holidays (including Sundays), 0000 – 0700 hours and 1900 – 2400 hours on any day not being a general holiday.  | Valid   |
| <b>Discharge Licence</b>               |              |          |  |         |
| WT00007782-2010                        | 25/10/10     | 31/10/15 | Discharge of industrial trade effluent:<br>Water Control Zone: Tolo Harbour and Channel<br>Discharge Points: Communal drain for the carriage of surface drainage water   | Valid   |

| Permit / License No.                   | Valid Period |                   | Details  | Status |
|--|--------------|-------------------|--|--------|
|  | From         | To                |  |        |
| <b>Waste Disposal (Chemical Waste)</b> |              |                   |  |        |
| WPN :<br>5213-727-C2397-16             | 09/7/10      | End of<br>Project | Disposal of Chemical Waste including<br>spent oil, lubricating oil, diesel oil and<br>methanol, surplus paint, thinner | Valid  |



---

---

**APPENDIX J  
WASTE GENERATION IN THE  
REPORTING QUARTER**

---

---

**Appendix 25.2 to Particular Specification**

Name of Department: DSD

Contract No.: DC/2009/09

(Notes: The following Waste Flow Table should be used for contracts either not included under the Pay for Safety and Environment Scheme or exempted from the full requirement for environmental management)

## Waste Flow Table

| Month        | Actual Quantities of Inert C&D Materials Generated Monthly |                              |                          |                          |                          |                          | Actual Quantities of C&D Wastes Generated Monthly |                            |                      |                |                             |
|--------------|--|------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|---|----------------------------|----------------------|----------------|-----------------------------|
|              | Total Quantity Generated                                   | Broken Concrete (see Note 3) | Reused in the Contract   | Reused in other Projects | Disposed as Public Fill  | Imported Fill            | Metals  | Paper/ cardboard packaging | Plastic (see Note 2) | Chemical Waste | Others, e.g. general refuse |
|              | (in '000m <sup>3</sup> )                                   | (in '000m <sup>3</sup> )     | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000m <sup>3</sup> ) | (in '000kg)                                       | (in '000kg)                | (in '000kg)          | (in '000kg)    | (in '000m <sup>3</sup> )    |
| Jan          | 3.18   | 0                            | 0                        | 3.17                     | 0.01                     | 0                        | 1.2   | 0                          | 0                    | 0              | 0.01                        |
| Feb          | 1.26   | 0                            | 0                        | 1.26                     | 0                        | 0                        | 0.8   | 0                          | 0                    | 0              | 0.005                       |
| Mar          | 0.002  | 0                            | 0                        | 0                        | 0.002                    | 0.023                    | 0.6   | 0                          | 0                    | 0              | 0.002                       |
| Apr          | 0  | 0                            | 0                        | 0                        | 0                        | 0                        | 0   | 0                          | 0                    | 0              | 0.003                       |
| May          | 1.212  | 0                            | 1.2                      | 0                        | 0.012                    | 0                        | 0   | 0                          | 0                    | 0              | 0.011                       |
| June         | 1.304  | 0                            | 1.3                      | 0                        | 0.004                    | 0                        | 0   | 0                          | 0                    | 0              | 0.012                       |
| July         | 0.004  | 0                            | 0                        | 0                        | 0.004                    | 0                        | 0   | 0                          | 0                    | 0              | 0.007                       |
| Aug          | 2.816  | 0                            | 0                        | 0                        | 2.816                    | 0                        | 0   | 0                          | 0                    | 0              | 0.011                       |
| Sept         | 0.876  | 0                            | 0                        | 0                        | 0.876                    | 0.015                    | 0   | 0                          | 0                    | 0              | 0.003                       |
| Oct          |  |                              |                          |                          |                          |                          |   |                            |                      |                |                             |
| Nov          |  |                              |                          |                          |                          |                          |   |                            |                      |                |                             |
| Dec          |  |                              |                          |                          |                          |                          |   |                            |                      |                |                             |
| <b>Total</b> | <b>10.654</b>  | <b>0</b>                     | <b>2.5</b>               | <b>4.43</b>              | <b>3.724</b>             | <b>0.038</b>             | <b>2.6</b>  | <b>0</b>                   | <b>0</b>             | <b>0</b>       | <b>0.064</b>                |

- Notes:
- (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
  - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.
  - (3) Broken concrete for recycling into aggregates.

---

---

**APPENDIX K  
SUMMARY OF EXCEEDANCE**

---

---

## **APPENDIX K – SUMMARY OF EXCEEDANCE**

**Reporting Period:** July to September 2012

- a) Exceedance Report for 1-hr TSP (NIL)**
- b) Exceedance Report for 24-hr TSP (NIL)**
- c) Exceedance Report for Construction Noise (NIL)**
- d) Exceedance Report for Landfill Gas (NIL)**

---

---

**APPENDIX L  
COMPLAINT LOG**

---

---

**APPENDIX L – COMPLAINT LOG****Reporting Period:** July to September 2012

| <b>Log Ref.</b> | <b>Location</b> | <b>Received Date</b> | <b>Details of Complaint</b> | <b>Investigation/Mitigation Action</b> | <b>Status</b> |
|-----------------|-----------------|----------------------|-----------------------------|--|---------------|
| N/A             | N/A             | N/A                  | N/A                         | N/A                                    | N/A           |

**Remarks:** No environmental complaint was received in the reporting period.