# **Jardine Engineering Corporation Limited**

Contract No. DE/2009/09 Construction of Tai Po Sewage Treatment Works — Stage V Phase II B

> Quarterly Environmental Monitoring and Audit Report (January to March 2013)

> > (Version 1.0)

Certified By

(Environmental Team Leader)

REMARKS:

The information supplied and contained within this report is, to the best of our knowledge, correct at the time of printing.

CINOTECH accepts no responsibility for changes made to this report by third parties.

#### CINOTECH CONSULTANTS LTD

Room 1710, Technology Park, 18 On Lai Street, Shatin, NT, Hong Kong Tel: (852) 2151 2083 Fax: (852) 3107 1388 Email: info@cinotech.com.hk

# TABLE OF CONTENTS

	Pa	age
E	XECUTIVE SUMMARY	1
	INTRODUCTION	1
	ENVIRONMENTAL MONITORING AND AUDIT WORKS	
	ENVIRONMENTAL COMPLAINT AND PROSECUTION	
	ENVIRONMENTAL LICENSING AND PERMITTING	
	FUTURE KEY ISSUES	3
1.	INTRODUCTION	4
	BACKGROUND	
	PROJECT ORGANIZATIONS	
	TABLE 1.1 KEY PROJECT CONTACTS	
	CONSTRUCTION PROGRAMME AND SYNOPSIS OF WORK	
	SUMMARY OF EM&A REQUIREMENTS.	
2.		
	MONITORING PARAMETERS AND MONITORING LOCATIONS	
	MONITORING METHODOLOGY AND CALIBRATION DETAILS	
	ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	
	ENVIRONMENTAL MITIGATION MEASURES	7
3.	MONITORING RESULTS	8
	WEATHER CONDITIONS	8
	Air Quality	
	CONSTRUCTION NOISE	8
4.	AUDIT RESULTS	9
	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	9
	SITE AUDIT SUMMARY	
	TABLE 4.1 OBSERVATIONS AND RECOMMENDATIONS OF SITE AUDIT	
	STATUS OF ENVIRONMENTAL LICENSING AND PERMITTING	
	ADVICE ON WASTE MANAGEMENT STATUS	. 10
5.		
P	ERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)	
	SUMMARY OF EXCEEDANCES.	
	REVIEW OF THE REASONS FOR AND THE IMPLICATIONS OF NON-COMPLIANCE	
6.	ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS	. 12
7.	COMMENTS, CONCLUSIONS AND RECOMMENDATIONS	. 13
	EFFECTIVENESS OF MITIGATION MEASURES	. 13
	CONCLUSION	
	DECOMMEND ATIONS	1.4

# LIST OF TABLE

Table I	Summary Table for Events Recorded in the Reporting Quarter
Table 1.1	Key Project Contacts
Toble / 1	Observations and Pacammandations of Site Audit

## LIST OF FIGURES

Figure 1.2 Locations of Air Quality and Noise Monitoring Stations

## LIST OF APPENDICES

Appendix A	Construction Programme
Appendix B	Monitoring Requirements
Appendix C	Action and Limit Levels
Appendix D	Graphical Presentation of 1-hour TSP Monitoring Results
Appendix E	Graphical Presentation of 24-hour TSP Monitoring Results
Appendix F	Graphical Presentation of Noise Monitoring Results
Appendix G	Updated Environmental Mitigation Implementation Schedule
Appendix H	Summary of Environmental Licensing and Permit Status
Appendix I	Waste Generation in the Reporting Quarter
Appendix J	Summary of Exceedance
Appendix K	Complaint Log

#### **EXECUTIVE SUMMARY**

#### Introduction

- 1. This is the 7<sup>th</sup> Quarterly Environmental Monitoring and Audit (EM&A) Summary Report prepared by Cinotech Consultants Limited (the Environmental Team, ET) for DSD Contract no. DE/2009/09 "Supply and Installation of Electrical and Mechanical Equipment for Tai Po Sewage Treatment Works Stage 5 Phase 2B". This summary report presents EM&A works performed in the period between January and March 2013.
- 2. The construction activities undertaken in the reporting quarter include:
  - Process commissioning of Final Clarifier No. 12B (with mixed liquid);
  - T&C of FS and BS equipment at Chemical House;
  - Installation of E&M equipment in Aeration Tank No. 5 & 6;
  - Fabrication of bio-gas holder on site;
  - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
  - Installation of new centrifuge and associated pipework & electrical work at SAS Thickening House;
  - T&C/ of Biogas Burner and associated pipework at Stage IV;
  - Dismantling the remaining existing diffusers a, associated pipeworks & decanter and installation of new E&M equipment at SBR;
  - Delivery of new screw pumps (for Stage IV Inlet Works) to site;
  - Preparation work for installation of lightning masks L1, L2, L4, L9 & L11;
  - Checking the electricity meter (in HV side) and energization of switchboard (by CLP) at CBC G/F;
  - Modification work of existing switchboard at SAS Thickening House and cable laying for E&M equipment at SAS Thickening House;
  - Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF;
  - SAT of MCC2A, cable laying and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A;
  - Modification of SCADA system at SAS Thickening House;
  - PLC interfacing work between existing PLC system C and new PLC system K;
  - PLC programming works for new filter press at Sludge Dewatering House Extension;
  - Remedial work for defects of Final Clarifier No. 11B & 12B after completion of testing and commissioning;
  - E&M installation of Primary Sedimentation Tank No. 5;
  - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House\*;
  - Tie-in of new centrifuge & associated pipework and electrical work to existing system at SAS Thickening House;
  - Installation of new E&M equipment at Filtrate Treatment Plant (SBR);
  - Installation of new screw pumps (for Stage IV Inlet Works)\*;
  - installation of 2 VSD control panels at IW Intermediate Motor Hall;
  - BS & FS installation in new Chemical and Oil Store;
  - Prepare for relocation of 6 nos. MLR Pump Control Panels to Chemical House (AT 2-4), 2 nos. Foam Pump Panels to Chemical House, 2 nos. Foam Pump Panels to DSD Workshop; and
  - PLC/SCADA works for new Centrifuge at SAS Thickening House.

#### **Environmental Monitoring and Audit Works**

- 3. Environmental monitoring and audit works for the Project was performed regularly as stipulated in the EM&A Manual and the results were checked and reviewed. The implementation of the environmental mitigation measures, Event Action Plans and environmental complaint handling procedures were also checked.
- 4. Summary of the events and action taken in the reporting quarter is tabulated in **Table I**.

 Table I
 Summary Table for Events Recorded in the Reporting Quarter

Domomoton	No. of Exceedance		No. of Events	A -4' T-l	
Parameter	Action Level Limit L	Limit Level	due to this Project	Action Taken	
1-hour TSP	0	0	0	N/A	
24-hour TSP	0	0	0	N/A	
Noise	0	0	0	N/A	

#### Construction Noise

5. All construction noise monitoring was conducted as scheduled in the reporting quarter. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting quarter.

#### Air Quality

6. The air quality monitoring was conducted as scheduled in this reporting period. No Action/Limit Level exceedance was recorded in the reporting period.

#### **Environmental Complaint and Prosecution**

7. No environmental complaint, prosecution or notification of summons was received in this reporting quarter.

#### **Environmental Licensing and Permitting**

8. Environmental related licenses/permits granted to the Project include the Environmental Permit (EP) for the Project and Registration of Chemical Waste Producer.

#### **Future Key Issues**

- 9. The anticipated environmental impacts will be mainly on ponding water and surface runoff after rain and the noise nuisance from the major construction activities will be undertaken in the coming quarter, including:
  - Remedial work for defects of Final Clarifier No. 11B & 12B after completion of testing and commissioning;
  - Installation of E&M equipment in Aeration Tank No. 5 & 6;
  - E&M installation of Primary Sedimentation Tank No. 5;
  - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House\*;
  - Fabrication of bio-gas holder on site;
  - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
  - T&C of new centrifuge & associated pipework and electrical work to existing system at SAS Thickening House;
  - Preparation for Tie-in of Biogas Burner and associated pipework at Stage I/II;
  - Installation of new E&M equipment at Filtrate Treatment Plant (SBR);
  - Installation of new screw pumps (for Stage IV Inlet Works)\*;
  - Installation and T&C of lightning protection pole L4, L5 & L9;
  - BS & FS installation in new Chemical and Oil Store;
  - Modification work of existing switchboard at SAS Thickening House and cable laying for E&M equipment at SAS Thickening House;
  - Setup & energization of power distribution board for backup and replacement of existing SWB at IW 1F & GF; installation of 2 VSD control panels at IW Intermediate Motor Hall;
  - Electrical tie-in for new 1500 KVA generator at Stage IV Inlet Works;
  - SAT of MCC2A, installation of cable support system, cable laying for E&M equipment from existing MCC1 to new MCC2A and load diversion;
  - Relocation of 6 nos. MLR Pump Control Panels to Chemical House (AT 2-4), 2 nos. Foam Pump Panels to Chemical House, 2 nos. Foam Pump Panels to DSD Workshop;
  - Modification of SCADA system at SAS Thickening House;
  - PLC programming works for new filter press at Sludge Dewatering House Extension;
  - PLC/SCADA works for new Centrifuge at SAS Thickening House;
  - Modification of PLC/SCADA System B;
  - Modification of PLC/SCADA System D; and
  - Modification of PLC/SCADA System in Tai Yuen Package IV Pumping Station.

#### 1. INTRODUCTION


#### **Background**

- 1.1 Tai Po Sewage Treatment Works (TPSTW) is located within the Tai Po Industrial Estate. It currently comprises four Stages: I, II, IVA and IVB works. The TPSTW Stage V aims to upgrade the existing STW to provide additional sewage treatment capacity from the present design flow of 88,000 m³/day to 130,000 m³/day to meet the demands of both the existing and future developments, and to meet the revised discharge license requirements.
- 1.2 The TPSTW Stage V, Phase I and Phase II are Designated Projects under the Environmental Impact Assessment Ordinance (Cap. 449) with the same EIAO Register No. AEIAR 081/2004. A study of environmental impact assessment (EIA) was undertaken to evaluate various environmental impacts associated with the works within these two Designed Projects. An EIA Report as well as an Environmental Monitoring and Audit (EM&A) Manual were approved by the Environmental Protection Department (EPD) on 28 October 2004.
- 1.3 The Stage V works will be implemented in 2 phases. The design capacities of Phase I and Phase II works are 100,000 m³/day and 130,000 m³/day respectively. An Environmental Permit (EP) No. EP-265/2007 was issued on 22 March 2007 for the TPSTW Stage V Phase II to the Drainage Services Department (DSD) as the Permit Holder. The project "Tai Po Sewage Treatment Works Stage V Phase IIB" formed part of the Phase II works, includes additional secondary treatment process units (1 primary clarifier; 3 bioreactors and 2 final clarifiers) in TPSTW for its future extended plant design capacity of 120,000 m³/day. A master construction programme of the Project is provided in **Appendix M**. A site layout plan is provided in **Figure 1.1**. The construction activities of the Project commenced on 16 May 2011.
- 1.4 Cinotech Consultants Ltd. was commissioned by the Contractor as the Environmental Team (ET) to undertake the EM&A works for the Project. Dr. Priscilla CHOY of Cinotech Consultants Ltd. was appointed as the ET Leader as per the Condition 2.1 of the EP. Ove Arup and Partners Hong Kong Limited. was appointed as the IEC under Condition 2.2 of the EP. This is the 7<sup>th</sup> quarterly EM&A summary report summarizing the EM&A works for the Project between January and March 2013.

#### **Project Organizations**

- 1.5 Different parties with different levels of involvement in the project organization include:
  - Project Proponent / Engineer's Representative (ER) Drainage Services Department
  - Environmental Team (ET) Cinotech Consultants Ltd.
  - Independent Environmental Checker (IEC) Ove Arup and Partners Hong Kong Limited
  - Contractor Jardine Engineering Corporation Ltd.
- 1.6 The responsibilities of respective parties are detailed in Section 1.10 of the Final EM&A Manual of the Project.

#### 1.7 The Project Organization during Construction Phase



1.8 The key contacts of the Project are shown in **Table 1.1**.

**Table 1.1 Key Project Contacts** 

Party	Role	Name	Position	Phone No.	Fax No.	
DSD	E&M Branch	Mr. TONG Sau Kit	Senior Engineer	2594 7304	2027 0522	
מפט	EXM Branch	Mr. TSE Ho	Engineer	2660 7638	2827 8332	
		Dr. Priscilla CHOY	ET Leader	2151 2089		
Cinotech	Environmental Team	Ms. Woody POON	Project Coordinator and Audit Team Leader	2151 2035	3107 1388	
		Mr. Henry LEUNG	Monitoring Team Leader	2151 2087		
A	Independent Environmental	Mr. Coleman NG	Independent Environmental Checker	2268 3097	- 2827 8532	
Arup	Checker	Mr. Lawrence KAN	Assistant to Independent Environmental Checker	2268 3212		
	EOM	Mr. Alex Law	Project Manager	9312 8659		
JEC	JEC E&M Mr.	Mr. Dexter Chan	Site Agent	6391 2499	2887 9090	
	Contractor	Mr. Brendan Chan	Environmental Officer	6393 2904		

#### **Construction Programme and Synopsis of Work**

- 1.9 The construction programme is presented in **Appendix A**. The site activities undertaken during the reporting quarter included:
  - Process commissioning of Final Clarifier No. 12B (with mixed liquid);
  - T&C of FS and BS equipment at Chemical House;
  - Installation of E&M equipment in Aeration Tank No. 5 & 6;
  - Fabrication of bio-gas holder on site;
  - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
  - Installation of new centrifuge and associated pipework & electrical work at SAS Thickening House;
  - T&C/ of Biogas Burner and associated pipework at Stage IV;
  - Dismantling the remaining existing diffusers a, associated pipeworks & decanter and installation of new E&M equipment at SBR;
  - Delivery of new screw pumps (for Stage IV Inlet Works) to site;
  - Preparation work for installation of lightning masks L1, L2, L4, L9 & L11;
  - Checking the electricity meter (in HV side) and energization of switchboard (by CLP) at CBC G/F;

- Modification work of existing switchboard at SAS Thickening House and cable laying for E&M equipment at SAS Thickening House;
- Setup & Energization of Power Distribution Board for the Replacement of Existing SWB at IW 1F & GF:
- SAT of MCC2A, cable laying and Load Diversion of Existing E&M Equipment from MCC1 to MCC2A;
- Modification of SCADA system at SAS Thickening House;
- PLC interfacing work between existing PLC system C and new PLC system K;
- PLC programming works for new filter press at Sludge Dewatering House Extension;
- Remedial work for defects of Final Clarifier No. 11B & 12B after completion of testing and commissioning;
- E&M installation of Primary Sedimentation Tank No. 5;
- Installation of mechanical screen and shaftless conveyor at Stage IV Screening House\*;
- Tie-in of new centrifuge & associated pipework and electrical work to existing system at SAS Thickening House;
- Installation of new E&M equipment at Filtrate Treatment Plant (SBR);
- Installation of new screw pumps (for Stage IV Inlet Works)\*;
- Installation of 2 VSD control panels at IW Intermediate Motor Hall;
- BS & FS installation in new Chemical and Oil Store;
- Prepare for relocation of 6 nos. MLR Pump Control Panels to Chemical House (AT 2-4), 2 nos. Foam Pump Panels to Chemical House, 2 nos. Foam Pump Panels to DSD Workshop;
- PLC/SCADA works for new Centrifuge at SAS Thickening House.

#### **Summary of EM&A Requirements**

- 1.10 The EM&A programme requires construction phase air quality, noise monitoring and landfill gas monitoring as well as environmental site audits. The EM&A requirements are described in the following sections, including:
  - All monitoring parameters;
  - Action and Limit levels for all environmental parameters;
  - Event / Action Plans;
  - Environmental mitigation measures, as recommended in the project EIA study final report;
  - Environmental requirements in contract documents.
- 1.11 The advice on the implementation status of environmental protection and pollution control/mitigation measures is summarized in Section 4 of this report.
- 1.12 This report presents the monitoring results, observations, locations, equipment, period, methodology and QA/QC procedures of the required monitoring parameters, namely air quality and noise as well as audit works for the Project in the reporting period.

#### 2. ENVIRONMENTAL MONITORING AND AUDIT REQUIREMENTS

#### **Monitoring Parameters and Monitoring Locations**

- 2.1 The EM&A Manual designate locations for the ET to monitor environmental impacts in terms of noise and air quality due to the Project. The Project area and monitoring locations are depicted in **Figure 1.2**. **Appendix B** gives details of monitoring requirements.
- 2.2 In accordance with clause 8.8 of the EM&A Manual, the number and location of the monitoring stations and parameters can be referred to Monthly EM&A reports in order to cater for any changes in the surrounding environmental and the nature of works in progress. In this reporting period, there is no alteration made on changing the location of the monitoring stations.

#### **Monitoring Methodology and Calibration Details**

2.3 Monitoring works/equipments were conducted/calibrated regularly in compliance with the EM&A Manual's requirements. Monitoring methodologies and calibration details can be referred to Monthly EM&A reports. Valid calibration certificates were attached in the appendices of the relevant Monthly EM&A reports.

#### **Environmental Quality Performance Limits (Action and Limit Levels)**

2.4 The environmental quality performance limits, i.e. Action and Limit Levels were derived from the baseline monitoring results. Should the measured environmental quality parameters exceed the Action/Limit Levels, the respective action plans would be implemented. The Action/Limit Levels for each environmental parameter are given in **Appendix C**.

#### **Environmental Mitigation Measures**

2.5 Relevant mitigation measures as recommended in the project EIA report have been stipulated in the EM&A Manual for the Contractor to implement. A summary of the Updated Environmental Mitigation Implementation Schedule (EMIS) is given in **Appendix H**.

#### 3. MONITORING RESULTS

#### **Weather Conditions**

3.1 The weather during monitoring sessions was mainly sunny or cloudy. The weather conditions for each individual monitoring session were presented in corresponding of Monthly EM&A Reports.

#### **Air Quality**

- 3.2 Air quality monitoring was conducted as scheduled in the reporting period.
- 3.3 Graphical presentations of 1-hour TSP and 24-hour TSP monitoring results are shown in **Appendices D** and **E**, respectively.
- 3.4 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.

#### **Construction Noise**

- 3.5 All construction noise monitoring was conducted as scheduled in the reporting period.
- 3.6 Graphical representations of the monitoring results are shown in **Appendix F**. No Action Level (public complaint) / Limit Level exceedance was recorded in the reporting period.

#### 4. AUDIT RESULTS

#### **Implementation Status of Environmental Mitigation Measures**

4.1 The implementation status of environmental mitigation measures (EMIS) is given in **Appendix H**.

#### **Site Audit Summary**

4.2 During site inspections in the reporting period, no non-conformance was identified. The observations and recommendations made in each site audit session in the reporting period are summarized in **Table 4.1**.

Table 4.1 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Turanecers	11 Jan 2013	Reminder: Debris outside workshop near JEC office should be removed.	The identified observation was observed improved/rectified by the Contractor during the audit session on 18 Jan 2013.
Water Quality	28 Mar 2013	Reminder: Stagnant water at JEC site office should be prevented after rainy season.	Follow up action is needed in the next reporting month.
Air Quality	N/A	N/A	N/A
Noise	N/A	N/A	N/A
	3 Jan 2013	Reminder: The accumulated refuse should be cleared up.	The identified observation was observed improved/rectified by the Contractor during the audit session on 11 Jan 2013.
	25 Jan 2013	Reminder: On-site sorting of wastes is advised to be enhanced.	The identified observation was observed improved/rectified by the Contractor during the audit session on 31 Jan 2013.
Waste /	8 Feb 2013	Reminder: It is reminded to remove debris next to waste collector near JEC site office.	The identified observation was observed improved/rectified by the Contractor during the audit session on 14 Feb 2013.
Chemical Management	26 Feb 2013	Reminder: General refuse should be disposal of properly near the collection bin.	The identified observation was observed improved/rectified by the Contractor during the audit session on 8 Mar 2013.
	26 Feb 2013	Reminder: The accumulated refuse should be cleared up.	The identified observation was observed improved/rectified by the Contractor during the audit session on 8 Mar 2013.
	13 Mar 2013	Reminder: C & D waste near collection bin should be disposal of properly and regularly to avoid accumulation.	The identified observation was observed improved/rectified by the Contractor during the audit session on 22 Mar 2013.

Quarterly EM&A Summary Report – January to March 2013

Parameters Date		Observations and Recommendations	Follow-up
		Reminder:	The identified observation was
	13 Mar 2013	General refuse near the collection bin of	observed improved/rectified by the
	13 Mai 2013	JEC office and near gas holder should be	Contractor during the audit session
		cleared.	on 22 Mar 2013.

#### **Status of Environmental Licensing and Permitting**

4.3 Environmental licenses and permits including the Environmental Permit (EP) and Waste Disposal (Chemical Waste) License were in place and valid during the reporting quarter. A summary of environmental licensing and permit status is given in **Appendix I**.

#### **Advice on Waste Management Status**

4.4 No inert C&D waste was disposed in the reporting period. 8.8 tonne of general refuse was disposed in the reporting period. No chemical waste was generated in the reporting period. The amount of wastes generated by the activities of the Project in the reporting period fulfills the requirement of estimated volume of excavated material in EIA Report. The amount of wastes generated by the activities of the Project in the reporting period was attached in the appendices of the Monthly Reports for January to March 2013. Waste flow table please refer to **Appendix J**.

# 5. NON-COMPLIANCE (EXCEEDANCES) OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

#### **Summary of Exceedances**

- 5.1 Environmental monitoring works were performed in the reporting period and all monitoring results were checked and reviewed. A summary of exceedance is attached in **Appendix K**.
- 5.2 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting period.
- 5.3 No Action/Limit Level exceedance for the construction noise was recorded in the reporting period.

#### Review of the Reasons for and the Implications of Non-compliance

5.4 There was no non-compliance from the site audits in the reporting quarter. The observations and recommendations made in each audit session were attached in the Monthly Reports.

#### 6. ENVIRONMENTAL COMPLAINTS AND PROSECUTIONS

6.1 No environmental related complaint, prosecution or notification of summons was received in the reporting quarter.

#### 7. COMMENTS, CONCLUSIONS AND RECOMMENDATIONS

7.1 Environmental monitoring and audit works were performed in the reporting quarter. The EM&A program was strictly following the requirement of methodology in EM&A manual. The monitoring work was considered as effective. In addition, site inspections were conducted on a weekly basis. The results were reviewed and checked.

#### **Effectiveness of Mitigation Measures**

7.2 The mitigation measures recommended in the EIA report and required by the EP are considered effective in minimizing environmental impacts. The Contractor has implemented the recommended mitigation measures except those mitigation measures not applicable at this stage.

#### Conclusion

- 7.3 All measured 1-hour and 24-hour TSP levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.
- 7.4 All measured noise levels were below the Action/Limit Levels. No exceedance was recorded in the reporting quarter.
- 7.5 There was no environmental complaint, prosecution or notification of summons received.
- 7.6 The anticipated environmental impacts will be mainly on dust emission and accumulation of waste construction materials. The major construction activities will be undertaken in the coming quarter, including:
  - Remedial work for defects of Final Clarifier No. 11B & 12B after completion of testing and commissioning;
  - Installation of E&M equipment in Aeration Tank No. 5 & 6;
  - E&M installation of Primary Sedimentation Tank No. 5;
  - Installation of mechanical screen and shaftless conveyor at Stage IV Screening House\*;
  - Fabrication of bio-gas holder on site;
  - T&C of new sludge dewatering system and sludge feed pump in Sludge Dewatering House Extension;
  - T&C of new centrifuge & associated pipework and electrical work to existing system at SAS Thickening House;
  - Preparation for Tie-in of Biogas Burner and associated pipework at Stage I/II;
  - Installation of new E&M equipment at Filtrate Treatment Plant (SBR);
  - Installation of new screw pumps (for Stage IV Inlet Works)\*;
  - Installation and T&C of lightning protection pole L4, L5 & L9;
  - BS & FS installation in new Chemical and Oil Store;
  - Modification work of existing switchboard at SAS Thickening House and cable laying for E&M equipment at SAS Thickening House;
  - Setup & energization of power distribution board for backup and replacement of existing SWB at IW 1F & GF; installation of 2 VSD control panels at IW Intermediate Motor Hall;
  - Electrical tie-in for new 1500 KVA generator at Stage IV Inlet Works;
  - SAT of MCC2A, installation of cable support system, cable laying for E&M equipment

from existing MCC1 to new MCC2A and load diversion;

- Relocation of 6 nos. MLR Pump Control Panels to Chemical House (AT 2-4), 2 nos. Foam Pump Panels to Chemical House, 2 nos. Foam Pump Panels to DSD Workshop;
- Modification of SCADA system at SAS Thickening House;
- PLC programming works for new filter press at Sludge Dewatering House Extension;
- PLC/SCADA works for new Centrifuge at SAS Thickening House;
- Modification of PLC/SCADA System B;
- Modification of PLC/SCADA System D; and
- Modification of PLC/SCADA System in Tai Yuen Package IV Pumping Station.

#### Recommendations

7.7 According to the environmental audit sessions performed in the reporting period, the following recommendations were made:


#### Water Impact


- Clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment.
- Apply good site practice to prevent accumulation of stagnant water.

#### Waste / Chemical Management

- Provide bunded containers for the storage of chemical wastes at the waste storage area.
- Good site practices should be adopted to check for any accumulation of waste materials on site and dispose waste materials at designated areas.
- Segregate and store different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.

# **FIGURES**





# APPENDIX A CONSTRUCTION PROGRAMME

DSD Contract : DE/2009/09

Supply and Installation of Electrical and Mechanical Equipment for Tai Po Sewage Treatment Works Stage 5 Phase 2B Section III Works Programme | D Task Name | 101 | New Mixed Liquor Channels | 102 | Equipment and Material Delivery to Site | 102 | Form Removal Collector 
 Q2 '11
 Q3 '11

 Apr '11
 May '11
 Jun '11
 Jul '11
 Aug '11
 Sep '11
 Oct '11

 Q4\*11
 Q1\*12
 Q2\*12
 Q3\*12
 Q4\*12
 Q4\*12
 Q1\*13
 Q2\*13

 Nov\*11
 Dec\*11
 Jan\*12
 Feb\*12
 Mar\*12
 Apr\*12
 Jun\*12
 Jul\*12
 Aug\*12
 Sep\*12
 Oct\*12
 Nov\*12
 Dec\*12
 Jan\*13
 Feb\*13
 Mar\*13
 Apr\*13
 May\*13
 Start Finish
Tue 01/11/11 Mon 10/12/12 136 days Tue 01/11/11 Fri 16/03/12 0 days Fri 16/03/12 Fri 16/03/12 0 days Tue 01/11/11 Tue 01/11/11 Penstock & Actuator 0 days Fri 16/03/12 Fri 16/03/12 0 days Fri 16/03/12 Lifting Appliance Pipework & Valves 0 days Fri 16/03/12 Fri 16/03/12 Fri 16/03/12 Fri 16/03/12 Local Control Pane Site Possession / Available 0 days Fri 16/03/12 Fri 16/03/12 Mixed Liquor Channel, Foam Channel & Pillar Box 0 days Fri 16/03/12 Fri 16/03/12 Bunded Area & Shelter for NaOCI Dosing System 0 days Fri 16/03/12 Fri 16/03/12 240 days Fri 16/03/12 Sat 10/11/12 Installation
Penstock & Actuactor in Flow Splitter Box 60 days Fri 16/03/12 Mon 14/05/12 Submersible Mixers 30 days Thu 14/06/12 Fri 13/07/12 Foam Removal Collecto 60 days Sat 14/07/12 Tue 11/09/12 Water Spray System 15 days Tue 28/08/12 Tue 11/09/12 Relocation of Foam Transfer Pumps 30 days Wed 12/09/12 Thu 11/10/12 30 days Fri 12/10/12 Sat 10/11/12 90 days Mon 13/08/12 Sat 10/11/12 Relocation of NaOCI Dosing System Local Control Panel & Electrical Installation SCADA/PLC System 60 days Wed 12/09/12 Sat 10/11/12 Testing and Commissioning 30 days Sun 11/11/12 Mon 10/12/12 125 Existing Aeration Tanks No.1 to 4 425 days Fri 16/03/12 Tue 14/05/13 Equipment and Material Delivery to Site GMS Air Mains 0 days Fri 16/03/12 Fri 16/03/12 0 days Fri 16/03/12 Fri 16/03/12 Pipework & Valves Fri 16/03/12 Fri 16/03/12 Modification Works Fri 16/03/12 Tue 14/05/13 425 days New Air Mains 364 days Fri 16/03/12 Thu 14/03/13 Steel Bridges (By Civil Contractor) Available for Air Mains 0 days Fri 16/03/12 Fri 16/03/12 GMS Air Mains Installation 61 days Fri 16/03/12 Tue 15/05/12 Connection Existing Air Mains beside RAS Pumping Station (By Civil Contractor) 30 days Wed 13/02/13 Thu 14/03/13 Aeration Tank No.4 91 days Tue 15/05/12 Tue 14/08/12 0 days Tue 15/05/12 Tue 15/05/12 Air Pipework, Butterfly Valves & Air Flowmeters 60 days Wed 16/05/12 Sat 14/07/12 45 days Thu 31/05/12 Testing and Commissioning 31 days Sun 15/07/12 Tue 14/08/12 Aeration Tank No.3 91 days Tue 14/08/12 Tue 13/11/12 Tank Available for Modification (Drained Down by DSD/ST1) 0 days Tue 14/08/12 Tue 14/08/12 60 days Wed 15/08/12 Sat 13/10/12 Air Pipework, Butterfly Valves & Air Flowmeters Electrical Installation 45 days Thu 30/08/12 Sat 13/10/12 31 days Sun 14/10/12 Tue 13/11/12 Testing and Commissioning Aeration Tank No.2 91 days Tue 13/11/12 Tue 12/02/13 Tank Available for Modification (Drained Down by DSD/ST1)
Air Pipework, Butterfly Valves, & Air Flowmeters 0 days Tue 13/11/12 Tue 13/11/12 60 days Wed 14/11/12 Sat 12/01/13 45 days Thu 29/11/12 Sat 12/01/13 31 days Sun 13/01/13 Tue 12/02/13 Testing and Commissioning Aeration Tank No.1 91 days Tue 12/02/13 Tue 14/05/13 Tank Available for Modification (Drained Down by DSD/ST1) 0 days Tue 12/02/13 Tue 12/02/13 Air Pipework, Butterfly Valves & Air Flowmeters 60 days Wed 13/02/13 Sat 13/04/13 45 days Thu 28/02/13 Sat 13/04/13 Electrical Installation Testing and Commissioning 31 days Sun 14/04/13 Tue 14/05/13 135 days Fri 16/03/12 Sat 28/07/12 156 Filtrate Pumping System (Stage I/II Modification Equipment and Material Delivery to Site 0 days Fri 16/03/12 Fri 16/03/12 0 days Fri 16/03/12 Fri 16/03/12 Submersible Pump Pinework & Valves Fri 16/03/12 Fri 16/03/12 0 days Fri 16/03/12 Fri 16/03/12 Underground Pipework to Stage IV Aeration Tanks (By Civil Contractor) 0 days Fri 16/03/12 Fri 16/03/12 105 days Fri 16/03/12 Thu 28/06/12 Pump Replacement & Pipework Modification at Existing Pump Chamber 45 days Fri 16/03/12 Sun 29/04/12 60 days Mon 30/04/12 Thu 28/06/12 Existing I. V. Switchboard Modification 30 days Fri 16/03/12 Sat 14/04/12 45 days Sun 15/04/12 Tue 29/05/12 Testing and Commissioning 30 days Fri 29/06/12 Sat 28/07/12 Baseline Milestone 🔷 Critical Progress Baseline Summary Progress Project Summary External Milestone Split Task Progress Rev. 1 Date: 15 Mar 2012 Task Baseline Split Summary Eyternal Tasks Deadline Page 2

DSD Contract : DE/2009/09
Supply and Installation of Electrical and Mechanical Equipment for Tai Po Sewage Treatment Works Stage 5 Phase 2B Duration Start Finish Jan'11 Q2'11 Q3'11 Q3'11 Q4'11 Dec'11 Jan'12 Apr'12 Mar'12 Apr'12 Mar'12 Apr'12 Sep'12 Oct 12 Jan'13 Feb'13 Mar'13 Apr'13 Apr'13 Apr'13 Apr'13 Thu 05/07/12 Thu 05/07 | Task Name | 201 | SAS Thickening System | 202 | Equipment & Material Delivery to Site Centrifuge SAS Feed Pump 0 days Fri 01/06/12 Fri 01/06/12 0 days Fri 01/06/12 Fri 01/06/12 Polyelectrolyte Feed Pump Thickened Sludge Storage Tank 0 days Fri 01/06/12 Fri 01/06/12 0 days Fri 01/06/12 Fri 01/06/12 Pipework & Valves Vibration Monitoring System 0 days Fri 01/06/12 Fri 01/06/12 PLC System M Panel Site Possession / Available
Civil Works Provision (By Civil Contractor) 0 days Tue 01/05/12 Tue 01/05/12 0 days Tue 01/05/12 Tue 01/05/12 185 days Mon 02/04/12 Wed 03/10/12 Installation

Centrifuge, Vibration Monitoring System & Associated Accessories 30 days Thu 05/07/12 Fri 03/08/12 SAS Feed Pump & Associated Pipework

Polyelectrolyte Feed Pump & Associated Pipework 16 days Mon 03/09/12 Tue 18/09/12 Thickened Sludge Storage Tank & Associated Access 30 days Sat 04/08/12 Sun 02/09/12 Centrate Pipework 16 days Mon 03/09/12 Tue 18/09/12 Existing L.V. Switchboard Modification 90 days Mon 02/04/12 Sat 30/06/12 90 days Fri 06/07/12 Wed 03/10/12 60 days Sun 05/08/12 Wed 03/10/12 Electrical Installation SCADA/PLC System Testing & Commissioning 90 days Thu 04/10/12 Tue 01/01/13 386 days Thu 08/12/11 Thu 27/12/12 223 Sludge Dewatering System Equipment & Material Delivery to Site Membrane Filter Press 115 days Thu 08/12/11 Sun 01/04/12 0 days Mon 20/02/12 Mon 20/02/12 0 days Thu 08/12/11 Thu 08/12/11 0 days Sun 01/04/12 Sun 01/04/12 Sludge Feed Pump Polyelectrolyte Dosing Pump Floctronic Sensor c/w Inline Mixer Pipework & Valves 0 days Fri 20/01/12 Fri 20/01/12 0 days Sun 01/04/12 Sun 01/04/12 PLC System K Panel 0 days Sun 01/04/12 Sun 01/04/12 Site Possession / Available
Civil Works Provision (By Civil Contractor) 0 days Sun 01/04/12 Sun 01/04/12 0 days Sun 01/04/12 Sun 01/04/12 215 days Mon 27/02/12 Fri 28/09/12 Installation

Membrane Filter Press 30 days Mon 27/02/12 Tue 27/03/12 30 days Sun 01/04/12 Mon 30/04/12 Sludge Feed Pump & Associ Polyelectrolyte Dosing Pump & Associated Pipework 30 days Tue 01/05/12 Wed 30/05/12 Filtrate Pipework

Existing L.V. Switchboard Modification & Electrical Installation 15 days Thu 31/05/12 Thu 14/06/12 90 days Mon 02/04/12 Sat 30/06/12 90 days Sun 01/07/12 Fri 28/09/12 SCADA/PLC System 60 days Tue 31/07/12 Fri 28/09/12 90 days Sat 29/09/12 Thu 27/12/12

Testing and Commissioni

244 Hybrid Street Light Installation, Testing & Commissioning
245 Automatic Weather Station Installation, Testing & Commissioning

90 days Fri 01/06/12 Wed 29/08/12

90 days Fri 01/06/12 Wed 29/08/12 90 days Fri 01/06/12 Wed 29/08/12

# APPENDIX B MONITORING REQUIREMENTS

# APPENDIX B – MONITORING REQUIREMENTS

Type of Monitoring	Parameter	Frequency	Duration	Location of Measurement
Noise <sup>(1)</sup>	L <sub>eq</sub> (30 min.) (0700-1900 hrs. on normal weekdays)	Once per week	30 mins	NM1 (Outside the corridor of 1/F of Government Staff Quarter)
	1-hour TSP	3 times every six days	1 hour	CAM1 (on flat roof of Government Staff Quarters)
Air	24-hour TSP	Once every six days	24 hours	<ul> <li>CAM2 (on ground within TPSTW and just next to the Printing Centre of Hung Hing Printing Centre)</li> <li>CAM3 (on ground within TPSTW and just next to Talcon Industrial Ltd.)</li> </ul>

<sup>(1)</sup> If construction works are extended to include works during the hours of 1900 – 0700, additional weekly impact monitoring shall be carried out during evening and night-time works.

## APPENDIX C ACTION AND LIMIT LEVELS

## **APPENDIX C – Action and Limit Levels**

## 1-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
CAM1	315	
CAM2	336	500
CAM3	344	

## 24-Hour TSP

Location	Action Level, μg/m <sup>3</sup>	Limit Level, μg/m <sup>3</sup>
CAM1	171	
CAM2	177	260
CAM3	192	


## **Construction Noise**

Time Period	Action Level	Limit Level
0700-1900 hrs on normal weekdays		75 dB(A)
0700-2300 hrs on holidays; and 1900-2300 hrs on all other days	When one documented complaint is received	70* dB(A)
2300-0700 hrs of next day		55* dB(A)


Notes:

<sup>\*</sup> The Area Sensitivity Rating for Station NM1 is taken as C, due to the nearby industrial area, according to Table 1 of EPD's Technical Memorandum on Noise from Construction Work other than Percussive Piling.

APPENDIX D GRAPHICAL PRESENTATION OF 1-HOUR TSP MONITORING RESULTS




APPENDIX E GRAPHICAL PRESENTATION OF 24-HOUR TSP MONITORING RESULTS



## APPENDIX F GRAPHICAL PRESENTATION OF NOISE MONITORING RESULTS

#### **Noise Levels**



Title Contract No. DC/2009/09
Construction of Tai Po Sewage Treatment Works - Stage V Phase II B
Graphical Presentation of Construction Noise Monitoring
Results

N.T.S Project
No.

NA10069

Date Mar 13 Appendix F



APPENDIX G UPDATED ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

# APPENDIX G – Updated Environmental Mitigation Implementation Schedule (During Construction Phase)

Type of Impact	Recommended Mitigation Measures					
Air Quality	Dust mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation shall be incorporated to control dust emission. Notice shall be given to authority prior to commencing of work					
Noise	Use of quiet PME	N/A				
	<ul> <li>Good Site Practice</li> <li>Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction program;</li> <li>Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction program;</li> <li>Mobile plant, if any, should be sited as far from NSRs as possible;</li> <li>Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;</li> <li>Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and</li> <li>Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>	<b>V</b>				
Water Quality	The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted to minimize the potential water quality impacts from construction site runoff and various construction activities. The recommendation to install perimeter drains to collect site runoff and to properly treat the runoff by settlement tank/treatment system shall apply to all sites including those for mainlaying works. Minimum distances of 100 m should be maintained between the discharge points of construction site runoff and the existing WSD saltwater intake at Tai Po.	V				
	A discharge licence needs to be applied from EPD for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge licence. All the runoff and wastewater generated from the works areas should be treated so that it satisfies with all the standards listed in the TM. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. Monitoring of the discharge quality of treated effluent should be part of the Environmental Monitoring and Audit (EM&A) programme. Detailed effluent sampling programme for water quality control during construction phase should be submitted to EPD, AFCD and WSD for approval prior to commencement of the construction works.	<b>V</b>				
	The construction programme should be properly planned to minimize soil excavation, if any, in rainy seasons. This prevents soil erosion from exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimize dust emission. In areas where a large amount of exposed soils exist, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all time. The stockpiles of materials should be placed in the locations away from any stream courses so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work. It is suggested that haul roads should be paved with concrete and the temporary access roads are protected using crushed stone or gravel, wherever practicable. Wheel washing facilities should be provided at all site exits to ensure that earth, mud and debris would not be carried out of the works areas by vehicles.	V				
	Good site practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from dropping into the nearby environment. It is recommended to clean the construction sites on a regular basis.	V				

Type of Impact	Recommended Mitigation Measures	Status
	It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should not be less than 30 m from any watercourse. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. The construction workers can also make use of the existing toilet facilities within the TPSTW as necessary.	√
	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project.  Implementation of environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.	√
	It is required to register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	V
	Any service shop and minor maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken with the areas appropriately equipped to control these discharges.	<b>V</b>
	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.  The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with chemical wastes. General requirements are given as follows:  • Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport  • Chemical waste containers should be suitably labelled to notify and warn the personnel who are handling the wastes to avoid accidents.  • Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.	<b>V</b>
	Marine water quality monitoring should be carried out under emergency condition or during maintenance of the THEES tunnel to verify the findings of the water quality modelling. It is recommended that the maintenance of the THEES tunnel, if unavoidable, should be conducted during winter season or low flow periods and to avoid the "blooming" season of algae (normally from April to June) if practicable. Details of the monitoring requirements are specified in the EM&A Manual.	N/A

Type of Impact	Recommended Mitigation Measures						
Waste	Good site practices during the construction activities include:	√					
Management	Nomination of approved personnel, such as a site manager, to be responsible for good site						
	practices, arrangements for collection and effective disposal to an appropriate facility, of all						
	wastes generated at the site.						
	Training of site personnel in proper waste management and chemical waste handling procedures.						
	Provision of sufficient waste disposal points and regular collection for disposal.						
	Appropriate measures to minimise windblown litter and dust during transportation of waste by						
	either covering trucks or by transporting wastes in enclosed containers.						
	Separation of chemical wastes for special handling and appropriate treatment at the Chemical						
	Waste Treatment Facility.						
	Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.						
	A Waste Management Plan shall be prepared and this WMP shall be submitted to the Engineer						
	for approval. One may make reference to ETWB TCW No. 15/2003 for details.						
	• In order to monitor the disposal of C&D materials at landfills and public filling areas, and to						
	control fly tipping, a trip-ticket system shall be included as one of the contractual requirements						
	and implemented by an Environmental Team undertaking the Environmental Monitoring and						
	Audit work. One may make reference to WBTC No. 21/2002 for details.						
	A recording system for the amount of wastes generated, recycled and disposed (including the						
	disposal sites) shall be proposed.						
	Waste reduction is best achieved at the planning and design stage, as well as by ensuring the	√					
	implementation of good site practices. Recommendations to achieve waste reduction include:						
	Segregation and storage of different types of waste in different containers, skips or stockpiles to						
	enhance reuse or recycling of materials and their proper disposal.						
	To encourage collection of aluminum cans by individual collectors, separate labelled bins shall be						
	provided to segregate this waste from other general refuse generated by the work force.						
	Any unused chemicals or those with remaining functional capacity shall be recycled.						
	Maximize the use of reusable steel formwork to reduce the amount of C&D material.						
	Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be						
	separated for re-use and / or recycling to minimize the quantity of waste to be disposed of to landfill.						
	Proper storage and site practices to minimize the potential for damage or contamination of construction materials.						
	Plan and stock construction materials carefully to minimize amount of waste generated and avoid unnecessary generation of waste.						
	Minimize over ordering of concrete, mortars and cement grout by doing careful check before						
	ordering						
	General Refuse	√					
	General refuse shall be stored in enclosed bins or compaction units separate from C&D material. A						
	reputable waste collector shall be employed by the contractor to remove general refuse from the site,						
	separately from C&D material. An enclosed and covered area is preferred to reduce the occurrence						
	of 'wind blown' light material.						
	Construction & Demolition (C&D) Material	√					
	C&D material generated from the site formation and demolition works shall be sorted on-site into	,					
	inert C&D material (i.e. public fill) and C&D waste. In order to minimise the impact resulting from						
	collection and transportation of C&D material for off-site disposal, the excavated material						
	comprising fill material shall be reused on-site as backfilling material as far as practicable. C&D						
	waste, such as wood, plastic, steel and other metals shall be reused or recycled and, as a last resort,						
	disposed of to landfill. A suitable area shall be designated within the site for temporary stockpiling of						
	C&D material and to facilitate the sorting process.						
	case material and to mental the sorting process.						

Quarterly EM&A Report

Type of Impact	Recommended Mitigation Measures	Status
	Bentonite Slurry	N/A
	Bentonite slurries used in construction works should be reconditioned and reused wherever	
	practicable. Residual used bentonite slurry should be disposed of from the site as soon as possible.	
	The Contractor should explore alternative disposal outlets for the residual used bentonite slurry and	
	disposal at landfill should be the last resort.	

Note: √ –

 $\sqrt{\phantom{a}}$  – Compliance of mitigation measures X – Non-compliance of mitigation measures N/A – Not applicable

#### APPENDIX H SUMMARY OF ENVIRONMENTAL LICENSING AND PERMIT STATUS

# APPENDIX H - Summary of Environmental Licensing and Permit Status

Permit / License No.	Valid	Period	Dotoile	C4a4ma	
Permit / License No.	From To		Details	Status	
<b>Environmental Permi</b>	t (EP)				
EP-265/2007	22/3/2007	N/A	Expansion and upgrading of existing Tai Po Sewage Treatment Works from 100,000 m³/day to 130,000 m³/day: (a) additional secondary treatment process units(1 primary clarified; 3 bioreactors and 2 final clarifiers); (b) reconstruction of 4 existing final clarified; (c) provision of ultraviolet disinfection facilities; (d) additional sludge treatment facilities; and (e) ancillary works to existing treatment facilities.	Valid	
Registration of Chemi	ical Waste Pr	oducer			
5517-727-T3270-01		N/A	Major chemical waste types: Spent lubricating oil, spend hydraulic oil, spend cooling oil, surplus paint, spent alkaline electrolyte, spent battery and battery parts containing heavy metals, scrap battery cell containing heavy metals, Nickel and its compounds, spent flammable liquid, spent copper etchant (Ferric chloride), Sodium hypochlorite, polymer, electric and torch bulbs and tubes, alkaline cleaner (spent alkaline solution)	Valid	

APPENDIX I WASTE GENERATION IN THE REPORTING QUARTER Name of Department: Drainage Services Department

# Contract No.: DE/2009/09

# **Monthly Summary - Waste Flow Table for 2013**

		Annual Qua	ntities of Inert C	C&D Materials Ge	terials Generated Monthly Annual Quantities of C&D Materials Generated Monthly						
Month	Total Quantity Generated	Hard Rock & Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemicals Waste	Others, e.g. general refuse
	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in tonne)
Jan	0	0	0	0	0	0	0	0	0	0	5.0
Feb	0	0	0	0	0	0	0	0	0	0	1.8
Mar	0	0	0	0	0	0	0	0.13	0	0	2.0
Apr											
May											
June											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0	0	0	0	0	0	0	0.13	0	0	8.8

	Forecast of Total Quantities of C&D Materials to be Generated from the Contractor									
The strong of th								Others, e.g. general refuse		
(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in m <sup>3</sup> )	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in '000 kg)	(in tonne)
0	Nil	0	0	0	0	100	100	50	10	500

Notes:

The performance targets are given in PS Clause 1.40.8(14).

The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature where the total amount of C&D materials expected to be generated from the Works is equal to or exceeding 50,000 m³. (PS Clause 1.40.7(4)(b) refers.

## APPENDIX J SUMMARY OF EXCEEDANCE

#### APPENIDX J – SUMMARY OF EXCEEDANCE

**Reporting Month:** January to March 2013

- a) Exceedance Report for 1-hr TSP (NIL)
- b) Exceedance Report for 24-hr TSP (NIL)
- c) Exceedance Report for Construction Noise (NIL)

# APPENDIX K COMPLAINT LOG

## APPENDIX K - COMPLAINT LOG

**Reporting Month**: January to March 2013

Log Ref.	Location	Received Date	Details of Complaint	Investigation/Mitigation Action	Status
N/A	N/A	N/A	N/A	N/A	N/A

Remarks: No environmental complaint was received in the reporting month.