## MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

Gammon Construction Limited

Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department: *Fifth Monthly Environmental Monitoring and Audit Report* 

January 2008

Environmental Resources Management 21/F Lincoln House 979 King's Road Taikoo Place Island East, Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

# MONTHLY ENVIRONMENTAL MONITORING & AUDIT REPORT

Gammon Construction Limited

Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department: Fourth Monthly Environmental Monitoring and Audit Report

9th January 2008

Reference 0067560

For and on behalf of
Environmental Resources Management
Approved by: Dr Robin Kennish
Signed: Koleen Renneth
Position: Director
Certified by:
(Environmental Team Leader – Marcus Ip)
Date:9th January 2008

This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.

We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.

This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.

	EXECUTIVE SUMMARY	Ι
1	INTRODUCTION	1
1.1	Purpose of the Report	1
1.2	STRUCTURE OF THE REPORT	1
2	PROJECT INFORMATION	3
2.1	BACKGROUND	3
2.2	CONSTRUCTION ACTIVITIES	3
2.3	STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS	3
3	ENVIRONMENTAL MONITORING REQUIREMENTS	5
3.1	Air Quality Monitoring	5
3.2	NOISE MONITORING	7
3.3	Cultural Heritage	9
4	IMPLEMENTATION STATUS OF ENVIRONMENTAL PROTECTION REQUIREMENTS	10
5	MONITORING RESULTS	11
5.1	AIR QUALITY	11
5.2	Noise	11
5.3	Cultural Heritage	11
5.4	WASTE MANAGEMENT	11
6	ENVIRONMENTAL SITE AUDITING	13
7	ENVIRONMENTAL NON-CONFORMANCE	15
7.1	SUMMARY OF MONITORING EXCEEDANCE	15
7.2	SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE	15
7.3	SUMMARY OF ENVIRONMENTAL COMPLAINT	15
7.4	SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION	15
8	FUTURE KEY ISSUES	16
8.1	Key Issues for the Coming Month	16
8.2	MONITORING SCHEDULE FOR THE COMING MONTHS	16
9	CONCLUSION	17

# LIST OF TABLES

- Table 2.1Summary of Construction Activities Undertaken during the<br/>Reporting Period
- Table 2.2Summary of Environmental Licensing, Notification and Permit<br/>Status
- Table 3.1Air Monitoring Station
- Table 3.2Action and Limit Levels for Air Quality
- Table 3.3TSP Monitoring Equipment
- Table 3.4Noise Monitoring Station
- Table 3.5Action and Limit Level for Construction Noise Monitoring
- Table 3.6Noise Monitoring Equipment
- Table 3.7Monitoring Frequency
- Table 3.8Alert, Action and Alarm Levels
- Table 4.1Status of Required Submission
- Table 5.1Quantities of Different Waste
- Table 8.1Construction Works to be undertaken in the Coming Month

# LIST OF ANNEXES

Annex A	Location of Works Areas and Construction Activities during the Reporting period, and Construction Programme
Annex B	Location of Monitoring Stations and Photographs showing Monitoring Stations
Annex C	Monitoring Schedule during the reporting period and coming period
Annex D	Calibration Reports for HVSs and Sound Level Meters
Annex E	Summary of Implementation Status
Annex F	24-hour TSP Monitoring Results
Annex G	Construction Noise Monitoring Results
Annex H	Cultural Heritage Monitoring Results

Annex I Waste Flow Table

## EXECUTIVE SUMMARY

The construction works for Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department commenced on 21 July 2007. This is the fifth monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 21 November 2007 to 20 December 2007 in accordance with the EM&A Manual.

## Summary of construction works undertaken during reporting period

The major construction works undertaken during the reporting month include installation of ventilation fan and it silencer for noise enclosure at the tunnel portal, and excavation of the tunnel.

# Environmental Monitoring and Audit Progress

A summary of the monitoring activities in this reporting period is listed below:

24-hour TSP monitoring	4 times
Construction Noise Monitoring	4 times
Joint environmental site auditing	4 times

# Air Quality

Four sets of 24-hour TSP measurements were carried out at the designated monitoring station AM1 during the reporting period. No exceedance was recorded during the reporting period.

# Noise

Four sets of 30-minute noise measurements were carried out at the designated monitoring stations NM1 & NM2 during the reporting period. No exceedance was recorded during the reporting period.

# Cultural Heritage

Monitoring of potential building movements of the Elliot Treatment Works (ETW) during construction of the Designated Project was conducted during the reporting period. No exceedance of Alarm, Action and Alert Levels in this respect was recorded during the reporting period.

# Construction Waste Management

Wastes from this Project include inert construction and demolition (C&D) wastes and non-inert C&D wastes. A total of 5,018.1 tonnes of inert C&D wastes and no non-inert C&D materials were generated during the reporting period. The inert C&D materials were transferred to the public fill barging point at Quarry Bay.

## Environmental Non-compliance

No non-compliance event was recorded during the reporting period.

No environmental complaint and summons was received in this reporting period.

## Future Key Issues

Works to be undertaken in the coming monitoring period are excavation of the tunnel for both Reservoir No.1 and No.2.

Potential environmental impacts arising from the construction activities in the coming month are expected to be mainly associated with dust, site runoff, waste management and construction noise.

## 1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by Gammon Construction Limited (the Contractor) as the Environmental Team (ET) to implement the Environmental Monitoring and Audit (EM&A) programme for the Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department (the Project).

## 1.1 PURPOSE OF THE REPORT

This is the fifth EM&A report which summarizes the impact monitoring results and audit findings for the EM&A programme during the reporting period from **21 November 2007** to **20 December 2007**.

## **1.2** STRUCTURE OF THE REPORT

The structure of the report is as follows:

Section 1: **Introduction** Details the scope and structure of the report.

## Section 2: Project Information

Summarizes background and scope of the project, site description, construction programme, the construction works undertaken and the status of Environmental Permits/Licenses during the reporting period.

## Section 3: Environmental Monitoring Requirement

Summarizes the monitoring parameters, monitoring programmes, monitoring methodologies, monitoring frequency, monitoring locations, Action and Limit Levels, environmental mitigation measures as recommended in the EIA report and relevant environmental requirements.

- Section 4 : **Implementation Status on Environmental Mitigation Measures** Summarizes the implementation of environmental protection measures during the reporting period.
- Section 5 : **Monitoring Results** Summarizes the monitoring results obtained in the reporting period.

## Section 6 : **Environmental Site Auditing** Summarizes the audit findings of the weekly site inspections undertaken within the reporting period.

## Section 7: Environmental Non-conformance

Summarizes any monitoring exceedance, environmental complaints and environmental summons within the reporting period.

## Section 8: Future Key Issues

Summarizes the impact forecast and monitoring schedule for the next three months.

Section 9: Conclusion

#### 2.1 BACKGROUND

Project background, associated construction works, organization chart and contact details are all detailed in Section 2 of the first Monthly EM&A Report.

The potential environmental impacts of the Project have been presented in the Project Profile (PP) "*Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department*" (Application No. DIR-150/2007), and an Environmental Permit (EP-279/2007) (EP) for the Project was granted on 4 June 2007. Under the requirements of Condition 3.2 of Environmental Permit EP-279/2007, an EM&A programme as set out in the EM&A Manual is required to be implemented. In accordance with the EM&A Manual, baseline monitoring of air quality and noise is required for the Project.

The construction works commenced on 21 July 2007 and are scheduled to be completed by December 2008. An updated construction programme is shown in *Annex A*.

A Further Environmental Permit (FEP-01/279/2007) (FEP) for the construction phase of the Project was granted to Gammon Construction Limited on 23 October 2007.

#### 2.2 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in this reporting period is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex A*.

#### Table 2.1Summary of Construction Activities Undertaken during the Reporting Period

Con	struction Activities Undertaken
•	installation of ventilation fan and it silencer for noise enclosure at the tunnel portal

• Excavation works for tunnel

#### 2.3 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project is presented in *Table 2.2*.

Permit/ Licences/ Notification	Reference	Validity Period	Remarks
Environmental Permit	EP-279/2007	Throughout the construction and operation of the Project	Permit granted on 4 June 2007
Notification of Construction Works under Air Pollution Control (Construction Dust) Regulation			Reference Number for Notification Pursuant to APC (Construction Dust) Regulation: 001019768
Effluent Discharge Licence	EP880/W10/XX0275	N/A	Discharge of industrial trade effluent into communal storm water drain
Chemical Waste Producer Registration	5919-141-G2336-17	N/A	Chemical waste types: spent paint, acid, alkaline, adhesive, diesel fuel, lubricating oil and bitumen.
Construction Noise Permit	GW-RS0652-07	14 November 2007 (0600 hour)	Permit granted on 9 October 2007
Construction Noise Permit	GW-RS0725-07	29 February 2008 (2300 hour)	Permit granted on 9 November 2007
Further Environmental Permit	FEP-01/279/2007	Throughout the construction of the Project	Permit granted on 23 October 2007

# Table 2.2Summary of Environmental Licensing, Notification and Permit Status

## 3 ENVIRONMENTAL MONITORING REQUIREMENTS

### 3.1 AIR QUALITY MONITORING

#### 3.1.1 Monitoring Location

In accordance with the EM&A Manual, monitoring of ambient 24-hour Total Suspended Particulates (TSP) level was conducted at the monitoring station listed in *Table 3.1*. The map and photographs showing the monitoring station are presented in *Annex B*.

#### Table 3.1Air Monitoring Station

Monitoring Station	Description
AM1	Chow Yei Ching Building, HKU

#### 3.1.2 Monitoring Parameter, Frequency and Programme

Weekly 24-hour TSP monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. The monitoring programme for this and next reporting period is shown in *Annex C*.

#### 3.1.3 Action and Limit Levels

The Action and Limit levels have been established in accordance with the EM&A Manual and are presented in *Table 3.2*.

## Table 3.2Action and Limit Levels for Air Quality

Parameter	Air Monitoring Station	Action Level, µgm <sup>-3</sup>	Limit Level, µgm <sup>-3</sup>
24-hour TSP	AM1	173	260

## 3.1.4 Monitoring Equipment

Continuous 24-hour TSP monitoring was performed using High Volume Samplers (HVS) with appropriate sampling inlets installed, located at the designated monitoring station. The performance specification of HVS complies with the standard method "Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)" as stipulated in US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B). Table 3.3 summarizes the equipment that was used in the 24-hour TSP monitoring.

#### Table 3.3TSP Monitoring Equipment

<b>Monitoring Station</b>	Equipment	Model (HVS, Calibration Kit)
AM1	HVS, Calibration Kit	GMWS-2310, CM-AIR-43

# Installation

The HVS at AM1 were placed at the rooftop of Chow Yei Ching Building at about 33 meters above local ground level. The HVS was free-standing with no obstruction.

The following criteria were considered in the installation of the HVS:

- appropriate support to secure the samplers against gusty wind was provided at AM1;
- a minimum of 2-metre separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flues were nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and to gain access to the monitoring stations.

# Preparation of Filter Papers by SGS Hong Kong Ltd

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25 °C and not variable by more than ± 3 °C; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implements comprehensive quality assurance and quality control programmes.

# Field Monitoring

- the power supply was checked to ensure that the HVS was working properly;
- the filter holder and the area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- the swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;

- then the shelter lid was closed and secured with the aluminium strip;
- the HVS was warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was set into the flow recorder;
- the flow rate of the HVS was checked and adjust at around 1.21 m<sup>3</sup>/min. The range specified in the EM&A Manual was between 0.6 – 1.7 m<sup>3</sup>/min;
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folder in half length so that only surfaces with collected particulate matter were in contact;
- it was then placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

## Maintenance and Calibration

- the HVS and its accessories were maintained in good working condition, such as replacing motor brushes routinely and checking electrical wiring to ensure a continuous power supply; and
- the flow rate of HVS with mass flow controller were calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipments were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVS using Tisch TE-5025 A Calibration Kit. The calibration records for the HVS are given in *Annex D*.

## 3.2 NOISE MONITORING

## 3.2.1 Monitoring Location

In accordance with the EM&A Manual, monitoring of construction noise impact was conducted at the monitoring stations listed in *Table 3.4*. The map and photographs showing the monitoring stations are presented in *Annex B*.

## Table 3.4Noise Monitoring Station

Monitoring Station	Description
NM1	Tower 3 of The Belcher's
NM2	Starr Hall, HKU

## 3.2.2 Action and Limit Levels

Action and Limit (A/L) Levels provide an appropriate framework for the interpretation of monitoring results. Interpretation of monitoring results is undertaken through checking them against the Action and Limit (A/L) Levels defined in *Table 3.5*.

 Table 3.5
 Action and Limit Level for Construction Noise Monitoring

one documented 75 dB(A) <sup>(Note)</sup>
e of the sensitive
ers
2

70dB(A) for schools and 65dB(A) during school examination periods.

## 3.2.3 Monitoring Parameters, Frequency and Programme

Weekly construction noise monitoring was conducted in accordance with the requirements stipulated in the EM&A Manual. The monitoring programme for this and next reporting period is shown in *Annex C*.

The construction noise levels were measured in terms of A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ) in decibels dB(A). Supplementary information for data auditing, two statistical sound levels  $L_{10}$  and  $L_{90}$ ; the levels exceeded for 10 and 90 percent of the time respectively, were also recorded during the monitoring for reference.

## 3.2.4 Monitoring Equipment and Methodology

Noise measurements were conducted in accordance with the calibration and measurement procedures as stated in *Annex – General Calibration and Measurement Procedures* of *Technical Memorandum on Noise from Construction Work other than Percussive Piling (GW-TM)* issued under the *Noise Control Ordinance (NCO)* (Cap.400).

The sound level meters and calibrator used for the noise measurement, as listed in *Table 3.6*, complies with IEC 651: 1979 and 804:1985 (Type 1) specification. The calibration certificates of the sound level meters are given in *Annex D*.

## Table 3.6Noise Monitoring Equipment

Monitoring Station	Monitoring Equipment
NM1	Rion NL-31
NM2	Rion NL-31

Immediately prior to and following the noise measurements, the accuracy of the measurement equipment was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements were accepted as the calibration level from before and after the noise measurement agree to within 1.0 dB.

## 3.3 CULTURAL HERITAGE

## 3.3.1 Monitoring Location and Methodology

Building settlement markers and building tiltmeters were installed at the monitoring locations which have been agreed with Antiquities and Monuments Office (AMO) of Leisure and Cultural Services Department (LCSD) (*Annex H*). Building settlement marker BS10 was moved for a small distance of about 2m to BS10a due to difficulties in accessing BS10 after the provision of a security office. The monitoring frequency during the reporting period is summarised in *Table 3.7*.

## Table 3.7Monitoring Frequency

Instrument	Monitoring Frequency
Building settlement markers	Monitoring was taken every day except Sundays and
	general holidays
Building tiltmeters	Monitoring was taken every hour

## 3.3.2 Alert, Action and Alarm Levels

The Alert, Action and Alarm Levels which were agreed with AMO are presented in *Table 3.8*.

## Table 3.8Alert, Action and Alarm Levels

Instrument		Alert Level	Action Level	Alarm Level
Building	Vertical	12 mm or	20 mm or	25 mm or
settlement		4 mm/day	6 mm/day	8 mm/day
markers	Tilt	1:1000	1:600	1:500
	Horizontal	4 mm	6 mm	8 mm
Building		0.1 Degree	0.15 Degree	0.2 Degree
tiltmeters		(±1.75mm/m)	(±2.62mm/m)	$(\pm 3.49 \text{mm}/\text{m})$

# IMPLEMENTATION STATUS OF ENVIRONMENTAL PROTECTION REQUIREMENTS

## Environmental Control Requirements under EIAO

The Contractor has implemented environmental mitigation measures and requirements as stated in the Project Profile (DIR-150/2007), the Environmental Permit, Further Environmental Permit and EM&A Manual. The implementation status of environmental protection and pollution control/mitigation measures is summarized in *Annex E*. Status of required submissions under the EP and FEP during the reporting period is presented in *Table 4.1*.

## Table 4.1Status of Required Submission

<b>EP</b> Condition	Submission	Submission Date
Condition 3.3	Submission of Fourth Monthly EM&A Report	6 December 2007

## Other Environmental Control Requirements

Mitigation measures including the provision of temporary drainage system, wastewater treatment facilities and sedimentation tanks were implemented by the Contractor to manage and treat construction effluents and runoff. In accordance with the discharge licence issued under *Water Pollution Control Ordinance* (WPCO), effluent sampling and testing for suspended solids is required to be conducted monthly to ensure that the quality of treated effluent at designated discharge points complies with the criteria stipulated in the discharge licence. An effluent sample was tested by the Contactor during the reporting period and the test result indicated compliance.

## 5 MONITORING RESULTS

#### 5.1 AIR QUALITY

Four sets of 24-hour TSP measurements were carried out at monitoring station AM1 during the reporting period. The monitoring data for 24-hour TSP together with wind data and graphical presentations are presented in *Annex F*. The weather condition during the monitoring period varied from sunny to fine. The local impacts near the monitoring station were mainly associated with vehicular emissions from the road traffic along Pok Fu Lam Road. No exceedance of Action and Limit Levels of 24-hour TSP were recorded during the reporting period.

#### 5.2 NOISE

Four sets of 30-minute construction noise measurements were carried out at monitoring stations NM1 & NM2 during the reporting period. The monitoring results together with graphical presentations are presented in *Annex G*. The local impacts observed near the monitoring stations were mainly traffic noise from Pok Fu Lam Road and the concurrent projects undertaken in the vicinity. No exceedance of Action and Limit Levels of construction noise was recorded during the reporting period.

#### 5.3 CULTURAL HERITAGE

The monitoring results of building settlement markers and tiltmeters were presented in *Annex H*. Instrumentation errors for tiltmeters TM5, TM9 & TM10 were identified on 8 and 10 December 2007 and the relevant instruments were fixed immediately. No exceedance of Alert, Action and Alarm Levels for building movements was recorded during the reporting period.

#### 5.4 WASTE MANAGEMENT

Wastes from this Project include mainly inert construction and demolition (C&D) wastes and non-inert C&D wastes. Reference has been made to the Monthly Summary Waste Flow Table prepared by Gammon Construction Ltd (*Annex I*). The quantities of different types of wastes are summarized in *Table 5.1* with reference to relevant handling records and trip tickets for this Project. Appropriate measures have been implemented by the Contractor to minimise dust impact associated with waste management (*Annex E*).

# Table 5.1Quantities of Different Waste

		Quantity	
	C&D Materials (inert)	C&D Materials (non-	Chemical Waste
Month / Year	(a)	inert) <sup>(b)</sup>	
21 November – 20	5,018.1 tonnes	0.0 tonnes	0.0 Litre
December 2007			
Notes:			
(a) Inert C&D ma	terials include bricks, cor	ncrete, building debris, ru	bble and excavated soil
and were disp	osed of at the Quarry Bay	v temporary public fill ba	rging point.
(b) Non-inert C&l	D materials after segregat	tion were disposed of at S	SENT Landfill.

#### ENVIRONMENTAL SITE AUDITING

6

Weekly site inspections were carried out by the representatives of Gammon Construction Ltd and the ET. Four site inspections were conducted on 27 November; and 4, 10 and 18 December 2007. There was no non-compliance event recorded during the reporting period.

Major findings and recommendations including observations are summarized as follows:

- (i) Silt and grit were observed to have accumulated in the peripheral channel on the western boundary of the site. The Contractor was recommended to clear the accumulated silt and grit promptly and to ensure that deposited silt and grit are cleared regularly as part of the normal house keeping work. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (ii) Oil stains were observed at the fuel oil storage area next to the SWSR1. The Contractor was recommended to remove the oil stains promptly and properly. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (iii) Broken sandbag barriers were observed at the slope toe of the Slope 11SW-A/C151 and the works area between the Slope 11SW-A/C 150 and Elliot Treatment Works. The Contractor was recommended to replace the broken sandbag barriers. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (iv) Plant maintenance works was observed to be undertaken in the unpaved area of the demolished SWSR2 works area without protective measures. The Contractor was recommended to ensure that plant maintenance be undertaken only on hardstanding and with appropriate provisions of oil interceptor for the drainage system. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (v) Wheel washing effluents were observed to have accumulated in the demolished SWSR2 works area. The Contractor was recommended to direct the wheel washing effluents properly for treatment before reuse or discharge. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (vi) Refuse was observed to have accumulated outside the refuse skip near the demolished SWSR2. The Contractor was reminded to provide refuse skip of sufficient capacity and to arrange *ad hoc* waste collection if necessary. The corrective action was undertaken as observed in the site audit conducted in the reporting period.

- (vii) The haul roads next to the SWSR1 and at the slope toe of Slope 11SW-A/C151 were observed to be dry. The Contractor was reminded to water the haul road regularly and to arrange *ad hoc* watering, if necessary, to reduce dust generation from vehicle movement. The corrective action was undertaken as observed in the site audit conducted in the reporting period.
- (viii) Silt/soil was observed on the hard paved area in the designated wheel washing bay in the demolished SWSR2 area. The Contractor was recommended to clean the silt/soil promptly and keep the wheel washing bay free of silt/soil. The corrective action was undertaken as observed in the site audit conducted in the reporting period.

## 7 ENVIRONMENTAL NON-CONFORMANCE

## 7.1 SUMMARY OF MONITORING EXCEEDANCE

No exceedance of the Action Level for 24-hour TSP and construction noise, and the Alert Level for building movements was recorded at monitoring stations during the reporting period.

## 7.2 SUMMARY OF ENVIRONMENTAL NON-COMPLIANCE

No non-compliance event was recorded during the reporting period.

#### 7.3 SUMMARY OF ENVIRONMENTAL COMPLAINT

No complaint was received during the reporting period.

#### 7.4 SUMMARY OF ENVIRONMENTAL SUMMON AND SUCCESSFUL PROSECUTION

No summons was received during the reporting period.

## 8 FUTURE KEY ISSUES

#### 8.1 KEY ISSUES FOR THE COMING MONTH

Works to be undertaken for the coming monitoring period are summarized in *Table 8.1*.

#### Table 8.1Construction Works to be undertaken in the Coming Month

#### Work to be taken

• Excavation of the tunnel for both Reservoir No. 1 and No. 2

Potential environmental impacts arising from the above construction activities are mainly associated with dust, site runoff, waste management and construction noise.

## 8.2 MONITORING SCHEDULE FOR THE COMING MONTHS

The tentative schedule of TSP and construction noise monitoring for the next reporting period is presented in *Annex C*. The environmental monitoring will be conducted at the same monitoring locations in this reporting period. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress.

#### CONCLUSION

9

The Environmental Monitoring and Audit (EM&A) Report presents the EM&A works undertaken during the period from 21 November 2007 to 20 December 2007 in accordance with EM&A Manual and the requirement under EP-279/2007 and FEP-01/279/2007.


No exceedance of the Action Level for 24-hour TSP and construction noise, and the Alert Level for building movements was recorded at the monitoring stations during the reporting period.

No non-compliance event was recorded during the reporting period.


There was no complaint and summons/prosecution received during the reporting period.

The ET will keep track on the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Annex A

Locations of Works Areas and Construction Activities during the Reporting Period, and updated Construction Programme



					2007													2008							1
Summary Programme	J F -2 -*	- M 1 0	A 1	M 2	J			S 6	0 7	N 8	D 9	J 10	F 11	M 12		M	J		J	A 17	S 18		N 20	D 21	J 22
DESIGNATED PROJECT																									
Salt Water Tunnel Reservoirs																									
Slope works for Tunnel Portals & Access Tunnel			-	+	1		-															-	-		
Tunnel Excavation for SWSR No.1 & 2																	-		-			<b></b>	-		
Construction of SWSR No.1 & 2																									
Testing (Compartment by Compartment)																									
Commissioining of SWSR No.1 & 2																									
ADJACENT WORKS																				·					
Demolition																									-
Demolition of Existing Elliot SW/SR No.2					<b>7777</b>	_	_		2																
Provision of Temporary Saltwater Supply System													4												
Demolition of Existing Elliot SW/SR No.1																4									
Fresh Water Service Reservoir No.1																									
Slope Stabilisation Works for Slope Feature 11SW-A/C148 & 149																							-		
Excavation and Temporary Works																				-					
Construction of FWSR No.1																									
Testing (Compartment by Compartment)																									=
Commissioning of FWSR No.1																									
Fresh Water Service Reservoir No.2																									
Slope Stabilisation Works for Slope Feature 11SW-A/C150 & 151																									
Excavation and Temporary Works																						-			
Construction of FWSR No.2																									
Testing (Compartment by Compartment)																									
Commissioning of FWSR No.2				<u> </u>									<u> </u>										<u> </u>		
Decommissioning of Existing Fresh Water Service Reservoirs																									
Pipe Gallery																									
Temporary Works for Pipe Gallery																							-		
Construction of Pipe Gallery Ch00 to Ch90																							-		
Construction of Pipe Gallery Ch90 to Ch210 & pipe laying																									
EVA												-							-						
Tree Transplant / Removal (Application for Permit and Preparation)			+	<u> </u>															_			+	+	+	1
Construction of EVA Retaining Wall			-	+		-						-													
Construction of EVA Link Bridge & Landscape Works																									
Other Works				+		+	=												=			+	+	+	1
Slope Stabilisation Works					I																		<b></b>		1
Natural Terrain Hazards Mitigation																			-				<b></b>		
	-2 -'	1 0	1	2	3 4	4 5	5	6	7	8	9	10	11	12	13	14	. 1	5 1	6	17	18	19	20	21	22
	JF	М	Α	М	J	JA	A	S	0	Ν	D	J	F	М	Α	М	1		J	А	S		Ν	D	J
					2007													2008							
																									ſ






Activity	Activity	Early	Early			2007				2008		
ID	Description	Start	Finish	3	10	DEC	.24	31	7	JAN _14	21	28
	ATED PROJECT					117	24	<b>S</b> I	<u> </u> /	14		20
	er Service Reservoirs & Tunnel											
Salt Wat	ter Service Reservoir No.1											
TR10100	Tunnel Excavation for SWSR no. 1	25-OCT-07	26-SEP-08									
Salt Wa	ter Service Reservoir No.2											
TR20100	Tunnel Excavation for SWSR no. 2	25-OCT-07	26-SEP-08									
ADJACE	INT WORKS											
Pipe Gal	lery											
PG50110	Temporary Works for Ch0 ~ Ch90	08-AUG-07A	12-MAR-08									
BC50120	Construction of Pine Collegy Ch02 Ch00	19-DEC-07	28-MAY-08	Construction c	of Pipe Gallerv	Ch0~Ch90						
FG50120	Construction of Pipe Gallery Ch0~Ch90	19-DEC-07	20-IVIA 1-00									
Slope St	abilization Works											
Feature	11SW-A/C151											
SL70600	Slope Stablisation Works	30-AUG-07*	25-FEB-08									
SL70600	Slope Stablisation Works	30-AUG-07*	25-FEB-08									

		3 10	17	24	31	7	14	21	28
			DEC				JAN		
			2007				2008		
Early Bar				Sheet 1 of 1					
-	Reprovision of Sa	alt Water Service Rese	ervoirs in Western Dis	strict	Date	Re	vision	Checked	Approved
Progress Bar		Otime December							
Critical Activity		Construction Progra	mme						
		(21 Dec 07 to 20 Ja	n 08)						
		· · · · · · · · · · · · · · · · · · ·	/						
© Primavera Systems, Inc.									

A set sites		E l	E					2008					
Activity ID	Activity Description	Early Start	Early Finish		JAN						FEB		
		Start	FILISI	7	14	<mark>21</mark>	28	3	4	.11	18	8	25
	ATED PROJECT												
	er Service Reservoirs & Tunnel							1					
	ter Service Reservoir No.1									_			
TR10100	Tunnel Excavation for SWSR no. 1	25-OCT-07	26-SEP-08					1					
Solt Wet	ter Service Reservoir No.2												
	Tunnel Excavation for SWSR no. 2	25-OCT-07	26-SEP-08					1				4	
1620100	Tunner Excavation for SWSR no. 2	25-001-07	20-3EF-00							-			
ADJACE	NT WORKS												
Pipe Gall													
1.00 0.01													
PG50110	Temporary Works for Ch0 ~ Ch90	08-AUG-07A	12-MAR-08					I		}			
		00 /100 0//1	12 10/ 11 00										
PG50120	Construction of Pipe Gallery Ch0~Ch90	19-DEC-07	28-MAY-08							}			
	abilization Works			-									
Feature	11SW-A/C148							1					
SL80100	Slope Stablisation Works	16-JAN-08*	23-APR-08	Slope Sta	blisation Works			1		}			
								1					
	11SW-A/C151												
SL70600	Slope Stablisation Works	30-AUG-07*	25-FEB-08							_			Slope St
				7	14	21	28	3	4	.11	.11	8	25
					JAN			2008			FEB		
	Early	Bar EP01					Sheet 1 of 1		1			1	
		ess Bar	eprovision of S	alt Water Service	Reservoirs in Weste	rn District		Date		Revision		Checked	Approved
				Construction D				1	1			1	
	Critica	al Activity		Construction P	rogramme								
	Critica	al Activity		(21 Jan to 20									

Annex B

Location of Monitoring Stations and Photographs showing Monitoring Stations



# Air quality Monitoring Station



Air Quality Monitoring Station (AM1)

# Noise Monitoring Station





Baseline Noise Monitoring Station (NM2)

Noise Monitoring Station (NM1)

Annex C

Monitoring Schedule

### Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department Air Quality and Noise Monitoring Schedule - November 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
	Air Monitoring Noise Monitoring					
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
	Air Monitoring Noise Monitoring					
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
	Air Monitoring Noise Monitoring					
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	
	Air Monitoring Noise Monitoring					

### Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department Air Quality and Noise Monitoring Schedule - December 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
	Air Monitoring					
	Noise Monitoring					
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
			200	10 200		
	Air Monitoring					
	Noise Monitoring					
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
10 Dec	17 000	10 000	10 000	20 000	21 000	22 000
	Air Monitoring					
	Noise Monitoring					
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
23-Dec	24-Dec	25-Dec	20-Dec	27-Dec	20-Dec	29-Dec
	Air Monitoring					
	Noise Monitoring					
00.5						
30-Dec	31-Dec					
	Air Monitoring					
	Noise Monitoring					
	y					

## Reprovisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department Air Quality and Noise Monitoring Schedule - January 2008

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1-Jan	2-Jan	3-Jan	4-Jan	5-Jan
6-Jan	7-Jan	8-Jan	9-Jan	10-Jan	11-Jan	12-Jan
	Air Monitoring Noise Monitoring					
13-Jan	14-Jan	15-Jan	16-Jan	17-Jan	18-Jan	19-Jan
		Air Monitoring Noise Monitoring				
20-Jan	21-Jan	22-Jan	23-Jan	24-Jan	25-Jan	26-Jan
	Air Monitoring Noise Monitoring					
27-Jan	28-Jan	29-Jan	30-Jan	31-Jan		
	Air Monitoring Noise Monitoring					

Annex D

Calibration Reports for HVSs and Sound Level Meter

		<u>High-Volume TSP Sampler</u> 5-Point Calibration Record
Location Calibrated by Date <u>Sampler</u>	: : :	НКՍ (24-hr) К.Т.Но 16/05/07
Model Serial Number	:	GMWS-2310 ACCU-VOL S/N 1060

Calibration Orfice and Sta	andard (	alibration Polation 1
owner number	:	CM-AIR-43
Service Date	:	18 May 2006
Slope (m) Intercept (b)	:	0.057363
Correlation Cases in wa	:	-0.025638
Correlation Coefficient(r)	:	0.999913

Standard Condition		
Pstd (hpa)		1015
Tstd (K)	•	1013
(bid (K)	:	298.18

<u>Calibration Condition</u> Pa (hpa) : 1010 Ta(K) ; 300

Resistance Plate	dH [green liquid]		_		
			XQstd		<b>-</b>
1 18 holes	(inch water)		(cubic meter/min)	IC	Y
2 13 holes	9.4	3.054	1.546	(indicated flow)	
3 10 holes	7.4	2.710	1.374	56	55,8
4 7 holes	6.0	2.440	1.240	48	47.8
5 5 holes	3.8	1.942	0,991	40	39.8
	2.4	1.543			29.9
Sampler Calibration	I Relationshin		0,792	22	21.9

Sampler Calibration Relationship

Slope(m):<u>44.968</u> Intercept(b): <u>-14.397</u> Correlation Coefficient(r): <u>0.9977</u>

Checked by: <u>Magnum Fan</u>

## Date: 20/05/07 .

,

.

27-JUN-2007 13:42

10 'd

**14. 41** 

·...

\*\* aya - aya .

. |

1.04

P.01

To=ERT1 Accn=Angela Tong Priges: 4

## High-Volume TSP Sampler\_ 1-Point Calibration Record

Location	:	HKŲ
Calibrated by	:	K.T.Ho
Date	:	16/07/07

## Sampler

Model	:	GMWS-2310 ACCU-VOL
Serial Number	:	S/N 1060

## Calibration Orfice and Standard Calibration Relationship

Serial Number	:	CM-AIR-43
Service Date	:	2 July 2007
Slope (m)	:	0.057452
Intercept (b)	:	-0.026137
Correlation Coefficient(r)	:	0.999910

## Standard Condition

Pstd (hpa)	:	1013
Tstd (K)	ł	298.18

## **Calibration Condition**

Pa (hpa)	:	1010
Ta(K)	:	303

IC (Indicated flow) : 40 cfm

Actual flow : 1.21 m<sup>3</sup>/min

Checked by: <u>Magnum Fan</u>

----.

Date:<u>16/07/07</u>

Location	:	HKU
Calibrated by	:	K.T.Ho
Date	:	13/09/07

## Sampler

.

Model	:	GMWS-2310 ACCU-VOL
Serial Number	:	S/N 1060

## Calibration Orfice and Standard Calibration Relationship

Serial Number	:	CM-AIR-43
Service Date	:	2 July 2007
Slope (m)	:	0.057452
Intercept (b)	:	-0.026137
Correlation Coefficient(r)	:	0.999910

## Standard Condition

Pstd (hpa)	:	1013
Tstd (K)	:	298.18

## Calibration Condition

Pa (hpa)	:	1011
Ta(K)	:	302

## IC (Indicated flow) ; 40 cfm

Actual flow : 1.21 m<sup>3</sup>/min

		<u>High-Volume TS</u> <u>5-Point Calibrations</u>	
Location	:	HKU	
Calibrated by	:	K.T.Ho	
Date	:	12/11/07	
Sampler			
Model		GMWS-2310 A0	CCU-VOL
Serial Number	-	S/N 1060	
Serial Number	-		
Calibration Orfice and S	stan <u>dard (</u>	alibration Relation	<u>ship</u>
Serial Number	:	CM-AIR-43	
Service Date	:	2 July 2007	
Slope (m)	:	0.057452	
Intercept (b)	:	-0.026137	
Correlation Coefficient(	r)	0,999910	
Standard Condition			
Pstd (hpa)	:	1013	
Tstd (K)	:	298.18	
Calibration Condition			
Pa (hpa)	;	1011	
Ta(K)	:	298	
. /			
Resistance Plate dH	[green liqu	uid] Z	X=Qstd

Resi	istance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC (indicated flow)	Y
	18 holes	9.6	3.087	1.563	57	56.8
2	13 holes	7.2	2.673	1.356	47	46.8
3	10 holes	6.5	2.538	1.289	41	42.8
4	7 holes	3.8	1.942	0.991	30	29.9
5	5 holes	2.5	1.575	0.806	22	21.9

Sampler Calibration Relationship

 $Slope(m) \underline{:45.961} \quad Intercept(b) \underline{:-15.562} \quad Correlation \ Coefficient(r) \underline{:0.9992}$ 

Checked by: <u>Magnum Fan</u>

· · · ·

à

Date: <u>13/11/07</u>

Location	:	нки
Calibrated by	:	<b>К</b> .Т.Но
Date	:	12/11/07
Sampler		
Model	:	GMWS-2310 ACCU-VOL
Serial Number	:	S/N 1060

## Calibration Orfice and Standard Calibration Relationship

Serial Number	:	CM-AIR-43
Service Date	:	2 July 2007
Slope (m)	:	0.057452
Intercept (b)	:	-0.026137
Correlation Coefficient(r)	:	0.999910

## Standard Condition

Pstd (hpa)	:	1013
Tstd (K)	:	298.18


## **Calibration** Condition

Pa (hpa)	:	1011
Ta(K)	:	298

- IC (Indicated flow) ; 40 cfm
- Actual flow : 1.21 m<sup>3</sup>/min

P.04

Checked by: <u>Magnum Fan</u> Date: <u>13/11/07</u>



Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C071448

# Certificate of Calibration

This is to certify that the equipment

Description : Sound Level Meter Manufacturer : Rion Model No. : NL-31 Serial No. : 00410224

has been calibrated for the specific items and ranges. The results are shown in the Calibration Report No. C071448.

The equipment is supplied by

Co. Name : Envirotech Services Co.

Address : Shop 6, G/F., Casio Mansion, 209 Shaukeiwan Road, Hong Kong

Date of Issue : 29 March 2007

Certified by : K // Lee

The test equipment used for testing are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

e/o. 445, Tsing Shau Wao Exchange Building, 1 Hing On Fanc, Tuca Mun, New Territories, Hong Kong Tel: 2927-2606 Fax: 2744-8986 E-mail: callab@sourceation.com Website: www.sourceation.com \*\*

\*



Post-It° Fax Note7671Date  $\frac{3}{14a}$  $\frac{4a}{pages}$  $\frac{4a}{pages}$ ToAngo nn qFrom $L_1/f$ Co./Dept. $\frac{2404}{2000}$ Co. $\frac{3}{2000}$ Phone #22723000Phone #246a4400Fax #2723666Fax #246a4400

Report No. : C071448

# Calibration Report

## ITEM TESTED

;	Sound Level Meter
:	Rion
;	NL-31
:	00410224
	:;

## TEST CONDITIONS

AMBIENT TEMPERATURE:  $(23 \pm 2)^{\circ}$ CLINE VOLTAGE: ---

## TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 28 March 2007

JOB NO. : IC07-0797

RELATIVE HUMIDITY : (55 + 20)%

## TEST RESULTS

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Tested by z

then then II C Chan

Date : 29 March 2007

The rest equipment used for testing are traceable to the National Standards as specified in this report. This report shall not be reproduced except in full and with puor written approval from this laboration.

Calibration and Testing Laboratory of Sun Creation Fugineering Emitted



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C071448

# Calibration Report

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the Laboratory Acoustical Calibrator was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4 Test equipment :

Equipment ID	Description	<u>Çertificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C072023
CL281	Multifunction Acoustic Calibrator	LF060193
CL281	Multifunction Acoustic Calibrator	LL000135

- 5. Test procedure : MA101N.
- 6, Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting		Applied Value		UUT	IEC 651 Type 1		
Range	Mode	Weight	Response	Level	Freq.	Reading	Spec.
(dB)				(dB)	(kHz)	(dB)	(dB)
20 - 100	1.	A	Fast	94.00	1	94.0	± 0.7

## 6.1.2 Linearity

	UUTS	Setting		Applied		UUT
Range (dB)	Mode	Weight	Response	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 120	L.	A	Fast	94.00	1	94.0 (Ref.)
			j	104.00		104.0
				114.00		114.0

IEC 651 Type 1 Spec. : ± 0.4 dB per 10 dB step and + 0.7 dB for overall different.

## 6.2 Time Weighting

## 6.2.1 Continuous Signal

	UUT Setting			Applie	d Value	UUT	IEC 651 Type 1
Range (dB)	Mode	Weight	Response	Level (dB)	Freq. (kHz)	Reading (dB)	Spec. (dB)
20 - 100	1.	A	Fast	94.00	1	94.0	Ref.
			Slow		1	94.0	± 0.1

This report shall not be reproduced exception full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Emitted

e/o -1 F. Tsing Shan Wan Exchange Building, 3 Bing On Lane, Luen Mon. New Territorics: Hong Kong Tel: 2927-2606 Fax: 27-14-80×6 E-mail: callab/a suncreation.com Website: www.suncreation.com

The test equipment used for testing are traceable to the National Standards as specified in this report.



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C071448

# Calibration Report

6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting			Applied Value		UUT	IEC 651 Type 1
Range (dB)	Mode	Weight	Response	Level (dB)	Burst Duration	Reading (dB)	Spec. (dB)
30 - 110	L	٨	Fast	106.00	Continuous	106.0	Ref.
					200 ms	105.0	$-1.0 \pm 1.0$
			Slow		Continuous	106.0	Ref,
			[		500 ms	102.0	-4.1 ± 1.0

#### Frequency Weighting 6.3

## 6.3.1 A-Weighting

	UUT	Setting		Applie	ed Value	UUT	IEC 651 Type 1
Range (dB)	Mode	Weight	Response	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
20 - 100	L	Λ	Fast	94.00	31.5 Hz	55.0	-39.4 ± 1.5
					63 Hz	68.1	$-26.2 \pm 1.5$
					125 Hz	78.0	$-16.1 \pm 1.0$
					500 Hz	90.8	$-3.2 \pm 1.0$
					l kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	94.8	+1.0 + 1.0
					8 kHz	90.6	-1.1 (+1.5 ; -3.0)

## 6.3.2 C-Weighting

	UUT	Setting		Applied Value UU		υυτ	IEC 651 Type I
Range (dB)	Mode	Weight	Response	Level (dB)	Freq.	Reading (dB)	Spec. (dB)
20 - 100	L	С	Fast	94.00	31.5 Hz	91.4	-3.0 ± 1.5
					63 Hz	93.4	$-0.8 \pm 1.5$
					125 Hz	94.0	$-0.2 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.0	$-0.8 \pm 1.0$
					8 kHz	88.7	-3.0 (+1.5 ; -3.0)

The test equipment i sed for testing are traceable to the National Standards as specified in this report. This report shall not be reproduced except in fidd and with prior wraten approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Emitted



Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C071448

# Calibration Report

6.4 Time Averaging

_	UUT	Setting	-		Applied Value				UUT	IEC 60804
Range (dB)	Mode	Weight	Integrating Tunc	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec (dB)
30 - 110	I.cq	А	10 sec.	4	1	1/10	110.0	100	100.0	≠0,5
						1/10 <sup>2</sup>		90	90.0	± 0.5
			60 sec.			1/10 <sup>3</sup>		80	80.0	<u>+10</u>
			5 min			1/104	]	70	70,0	± 1.0

Remarks ; - Mfr's Spec. ; IEC 651 & IEC 60804 Type 1

Uncertainties of Applied Value :	94 dB :	31,5Hz - 125 Hz	:	± 0.35 dB
		500 Hz	:	± 0.30 dB
		1 kHz	i	± 0.20 dB
		2 kHz - 4 kHz	:	⊥ 0.35 dB
		8 kHz	:	1 0.45 dB
	104 dB :	l kHz	:	± 0.30 dB (Ref. 94 dB)
	114 dB :	1 kHz	:	± 0.10 dB (Ref. 94 dB)
	Burst equ	ivalent level	;	+ 0.2 dB (Ref. 110 dB continuous
	-			sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment i sed for testing ore traceable to the National Standards as specified in this report. This is port shall not be reproduced except in full and with prior written approval from this laboratory. Annex E

Summary of Implementation Status

## Annex E Environmental Mitigation Implementation Schedule

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Construction Air Quality			
The areas for temporary stockpiling of excavated materials should be provided with enclosed shelters.	Stockpile zone	Contractor	N/A.
Stockpile of dusty material outside the cavern and the stockpile zone shelters should be covered entirely with impervious sheeting or sprayed with water or a dust suppression chemical to keep the entire surface wet.	Work areas	Contractor	$\checkmark$
Skip hoist for material transport should be totally enclosed by impervious sheeting.	Work areas	Contractor	N/A
Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site.	Work areas	Contractor	$\checkmark$
The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.	Work areas	Contractor	$\checkmark$
Where a site boundary adjoins a road, streets or other accessible to the public, hoarding of not less than 2.4 m high from ground level should be provided along the entire length except for a site entrance or exit.	Work areas	Contractor	$\checkmark$
Every stock of more than 20 bags of cement should be covered entirely by impervious sheeting placed in an area sheltered on the top and the 3 sides.	Work areas	Contractor	$\checkmark$
All dusty materials should be sheltered, covered entirely or sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.	Work areas	Contractor	$\checkmark$
The height from which excavated materials dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.	Work areas	Contractor	$\checkmark$
The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.	Work areas	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Diesel-powered equipment should be properly maintained to control gaseous emissions.	Work areas	Contractor	$\checkmark$
Regular watering should be provided to the unpaved haul road and dusty material.	All unpaved haul roads, bulldozed material, exposed site areas	Contractor	Δ
Excavation / earth moving operation should be sprayed with water.	Work areas	Contractor	$\checkmark$
Continuous 24-hour TSP monitoring should be conducted at designated location once per week throughout the construction period.	Designated location	ET	$\checkmark$
Construction Noise			
Noise enclosure at the portal of the Project should be provided in accordance with the submitted noise enclosure design plan.	Portal area	Contractor	$\checkmark$
Noise enclosure should be properly maintained to ensure that it is properly functioning throughout the construction stage of the Project.	Portal area	Contractor	$\checkmark$
Idling PME should be switched off.	Work areas	Contractor	$\checkmark$
Noisy PME should be placed inside the cavern or sited as far away from the NSRs as practicable.	Work areas	Contractor	$\checkmark$
Quiet PME should be used as far as practicable.	Work areas	Contractor	$\checkmark$
Stored materials and temporary structures, if applicable, should be sited in practical locations to screen NSRs from noisy on-site construction activities.	Work areas	Contractor	$\checkmark$
Work sequences should be scheduled to avoid the simultaneous use of noisy PME in close proximity to NSRs.	Work areas	Contractor	$\checkmark$
Quieter power units of stationary and earth moving plant with partial or full enclosures or vibratory isolation	All areas	Contractor	$\checkmark$
All plant and equipment to be used on the construction site shall be properly maintained in good operating condition.	All areas	Contractor	$\checkmark$
Construction noise monitoring should be conducted at designated locations once per week throughout the construction period	Designated locations	ET	$\checkmark$
Construction Water Quality			

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Discharge license for discharge of effluent from the construction site should be applied under the WPCO. The discharge quality must meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS.	-	Contractor	$\checkmark$
Provide proper sewage treatment and disposal facilities in the form of chemical toilets for site staff and workers.	Work areas	Contractor	$\checkmark$
Open stockpiles of construction material on the work site should be covered with tarpaulin or similar fabric during rainstorms.	Work areas	Contractor	$\checkmark$
Treatment facility (e.g. WetSep) should be provided on site to treat all tunneling groundwater.	Work areas	Contractor	$\checkmark$
All runoff should be properly collected and treated prior to discharge to the stormwater drain.	Work areas	Contractor	
Peripheral interceptor drains around the site boundary should be provided to segregate surface runoff.	Site boundary	Contractor	
Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times	Work areas	Contractor	Δ
Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	Work areas	Contractor	N/A
Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.	Work areas	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Work areas	Contractor	$\checkmark$
Water used in ground boring and drilling or rock /soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities.	Work areas	Contractor	N/A
A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfall to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Wheel washing bay	Contractor	$\checkmark$
Construction Waste			
Contractor should register as a chemical waste producer if chemical wastes would be produced from the construction activities.	-	Contractor	$\checkmark$
Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container.	Work areas	Contractor	N/A (Chemical waste store is being set up)
The Contractor shall use a licensed collector to transport and dispose of the chemical wastes in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Work areas	Contractor	N/A
Training to site personnel in proper waste management and chemical handling procedures should be provided.	Work areas	Contractor	$\checkmark$
Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors should be conducted.	Work areas	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Appropriate measures to minimize windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers should be implemented.	Work areas	Contractor	$\checkmark$
Sufficient waste disposal points and regular collection of waste should be provided.	Work areas	Contractor	Δ
Sorting of demolition debris and excavated materials from demolition works to recover reusable/ recyclable portions (ie soil, broken concrete, metal, etc) should be implemented.	All areas	Contractor	$\checkmark$
Different types of waste should be segregate and stored in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.	Work areas	Contractor	$\checkmark$
Encourage collection of aluminum cans by individual collectors by providing separate labeled bins to enable this waste to be segregated from other general refuse generated by the work force.	Work areas	Contractor	$\checkmark$
Proper storage and site practices should be implemented to minimize the potential for damage to contamination of construction materials.	Work areas	Contractor	
Construction materials should be carefully planned and stocked to minimize amount of waste generated and avoid unnecessary generation of waste.	Work areas	Contractor	$\checkmark$
General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.	Work areas	Contractor	$\checkmark$
A Waste Management Plan should be prepared in accordance with ETWB TCW No. 19/2005 and to be implemented throughout the construction stage.	Work areas	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
A recording system with details on the amount of wastes and construction and demolition material generated, recycled and disposed (including the disposal sites) should be developed in accordance with ETWB TCW No.31/2004.	Work areas	Contractor	$\checkmark$
Ecology			
No construction works should be carried out on the ground surface within the secondary woodland habitat as shown in Figure 2 of Environmental Permit EP-279/2007. Fence or hoardings should be provided along the boundary to prevent vehicles movement, and encroachment of personnel, onto adjacent woodland areas.	Woodland areas	Contractor	$\checkmark$
No construction discharge should be discharged into the two natural seasonal streams as shown in Figure 2 of Environmental Permit EP-279/2007.	Work areas	Contractor	$\checkmark$
Storm water runoff should be directed into existing drainage channel via silt removal facility.	Work areas	Contractor	$\checkmark$
Channels, bunds or sand bag barriers will be provided on site to properly direct site runoff to such silt removal facilities.	Work areas	Contractor	Δ
Landscape and Visual			
Site hoarding, roof covers, noise barriers and offices should be coloured to complement the surrounding landscape and to minimize visual impacts.	Site boundary	Contractor	$\checkmark$
The Contractor should maintain the site in a neat and tidy state during construction phase.	All areas	Contractor	$\checkmark$
The portal should be finished with materials and finishes that complement the surrounding landscape and are of low reflectivity.	All areas	Contractor	N/A
New plantings should be installed at the location that is not conflicts with the completion of the reprovisioning works.	All areas	Contractor	N/A
Cultural Heritage			
Fencing should be erected around the entire Elliot Treatment Works.	Elliot Treatment Works	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Environmental Protection Measures	Location	Implementation Agent	Implementation Status
Concurrent construction works of the Project with the adjacent works should be carefully planned to minimize the potential building movement on the Elliot Treatment Works.	Elliot Treatment Works	Contractor	$\checkmark$
Monitoring should be conducted at designated locations in accordance with the EM&A Manual.	Designated locations	Contractor	$\checkmark$

- $\sqrt{}$  Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by Gammon
- Δ Deficiency of Mitigation Measures but rectified by Gammon
- N/A Not Applicable

Annex F

## 24-hour TSP Monitoring Results


## Impact 24-hr TSP Monitoring Results

24-hour TSP Monitoring Results at Station AM1 (Rooftop of Chow Yei Ching Building)

Date	Filter W	/eight (g)	Flow Rate (m <sup>3</sup> /min.)		Elapse Time		Sampling	Conc.	Weather	Ave. Air	Particulate	Av. flow	Total vol.
	Initial	Final	Initial	Final	Initial	Final	Time(hrs.)	(µg/m <sup>3</sup> )	Condition	Temp. (°C)	weight(g)	(m³/min)	(m <sup>3</sup> )
26-Nov-07	2.9042	3.0187	1.21	1.21	9877.1	9901.1	24.0	66	Fine	21	0.1145	1.21	1742.4
3-Dec-07	2.9367	3.0554	1.21	1.21	9901.1	9925.1	24.0	68	Sunny	20	0.1187	1.21	1742.4
10-Dec-07	2.8699	3.0217	1.21	1.21	9925.1	9949.1	24.0	87	Sunny	23	0.1518	1.21	1742.4
17-Dec-07	2.8183	2.9761	1.21	1.21	9949.1	9973.1	24.0	91	Sunny	21	0.1578	1.21	1742.4
							Min	66					
							Max	91					
							Average	78					

Meteorological Data Extracted from King's Park Stations of the Hong Kong Observatory

			King's Park Station												
Date	Weather	Average Air Temperature (°C)	Average Wind Speed (km/h)	Average Relative Humiditiy (%)	Total Rainfall (mm)	Prevailing Wind Direction (Degrees)									
26-Nov-07	Fine	22.0	10.9	53.0	0.0	360									
3-Dec-07	Sunny	21.7	25.0	61.5	0.0	80									
10-Dec-07	Sunny	20.8	25.0	77.0	0.0	80									
17-Dec-07	Sunny	22.2	25.0	71.0	0.9	80									



Annex G

Construction Noise Monitoring Results


## **Construction Noise Monitoring Results**

Monitoring Location: NM1 - Refuge Floor of Tower 3, The Belcher's

Date	Measurement	Period, hours	Measured Noise Level, dB(A)			Noise Criteria,	Compliance	
	Start	End	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq(30mins)</sub> , dB(A)		Remark
26-Nov-07	13:25	13:55	68.5	70.6	65.2	75.0	Y	-
3-Dec-07	13:20	13:50	71.3	74.2	66.7	75.0	Y	-
10-Dec-07	15:20	15:50	68.3	70.3	65.6	75.0	Y	-
17-Dec-07	13:24	13:54	67.8	69.7	65.4	75.0	Y	-


Monitoring Location: NM2 - Roof of Starr Hall

Date	Measurement	Period, hours	Measured Noise Level, dB(A)			Noise Criteria,	Compliance	
	Start	End	L <sub>eq</sub>	L <sub>10</sub>	L <sub>90</sub>	L <sub>eq(30mins)</sub> , dB(A)		Remark
26-Nov-07	14:10	14:40	70.4	72.3	66.2	75.0	Y	-
3-Dec-07	14:10	14:40	73.1	75.2	67.2	75.0	Y	-
10-Dec-07	16:05	16:35	70.6	73.4	66.2	75.0	Y	-
17-Dec-07	14:10	14:40	70.3	72.7	66.8	75.0	Y	-



Annex H

Cultural Heritage Monitoring Results



• :

•

....V3168-T17-9004-1(070516).dgn 2007/6/1 下午 02:23:58




### ELECTROLEVEL TILT SENSOR MONITORING RECORD SHEET

Instrument ID : TM2 Easting : 831797.083 Location : Valve House

Type : Electro Level Northing : 816014.766

Initial Level : 92.664 mPD

Remark : Radio Transmitter Serial No. 50348; +ve Reading => Rotation towards West South






### ELECTROLEVEL TILT SENSOR MONITORING RECORD SHEET

Instrument ID : TM5 Easting : 831792.223 Location : Valve House Type : Electro Level Northing : 816014.081

Initial Level: 92.714 mPD

Remark : Radio Transmitter Serial No. 50194; +ve Reading => Rotation towards West South






## ELECTROLEVEL TILT SENSOR MONITORING RECORD SHEET

Instrument ID:TM9 Easting:831797.988 Location:Valve House

Type : Electro Level Northing : 816000.532

initial Level : 92.709 mPD

Remark : Radio Transmitter Serial No. 50284; +ve Reading => Rotation towards North East






ELECTROLEVEL TILT SENSOR MONITORING RECORD SHEET

Instrument ID : TM10 Easting : 831805.802 Location : Valve House Type : Electro Laval Northing : 816017.577

Initial Level: 92.744 mPD


Remark : Radio Transmitter Serial No. 50318; +ve Reading => Rotation towards West North





## SETTLEMENT MONITORING RECORD SHEET


Instrument ID : BS-010A Easting : 831808.247 Location : Valve House Remark : Type : Building Settlement Marker Type DMP5 Northing : 816016.001 Initial Level : 91.296 mPD



The University of Hong Kong Gammon J3168 Gammon rovisioning and Infrastructure Works for HKU Centennial Campus

### SETTLEMENT MONITORING RECORD SHEET

Instrument ID : BS-011 Easting : 831795.830 Location : Valve House Remark : Type : Building Settlement Marker Type DMP5 Northing : 815997.133 Initial Level : 93.032 mPD





### SETTLEMENT MONITORING RECORD SHEET

Type : Building Settlement Marker Type DMP5 Northing : 816000.503 Initial Level : 93.031 mPD Easting : 831796.239 Northing : 816000.503 Location : Valve House Remark : Vertical Deformation vrs Time Plot for BS-012 30 93.051 25 93,056 20 93.051 15 93,046 (D-44) 10 93,041 5 93.036 Level 105.031 6 -5 93.026 Reduced -40 93.621 -15 93.016 -26 93.011 -25 93.006 -30 93,001 07107 05510 23:37 1854 01100 24-Nov-07 10:43 10120 0 21-Nov-97 13:30 14-Dec-07 15:18 17-Dec-07 12:51 20102 27-hlou-07 1-Dec-07 10-040-01 10-Min-07 03-Dec-07 PD-DHOHO 20-060-07 🔆 Settlement 🛛 -- Alarm -- Action Alert




### SETTLEMENT MONITORING RECORD SHEET

Instrument ID : BS-013 Easting : 831800.605 Location : Valve House Remark :

Instrument ID : BS-012


Type : Building Settlement Marker Type DMP5 Northing : 816020.664 Initial Level : 93.032 mPD





## SETTLEMENT MONITORING RECORD SHEET

Instrument ID : B3-014 Easting : 831781.965 Location : Reservoir Remark : Type : Building Settlement Marker Type DMP5 Northing : 816004.142 Initial Level : 93.030 mPD



Annex I

Waste Flow Table

## Re-provisioning and Upgrading of Salt Water Service Reservoirs in Western District for Water Supplies Department

## Name of Project Proponent: The University of Hong Kong Project Commencement Date: 21 July 2007 **Construction Completion Date: December 2008**

## Monthly Summary Waste Flow Table for Year 2007

Period	Act	ual Quantities of	of inert C&D N	Materials (in 10 <sup>2</sup>	<sup>3</sup> Kg) <sup>(1)</sup>	Actual Quantities of C&D Wastes (in 10 <sup>3</sup> Kg) <sup>(4)</sup>									
	Total Quantity Generated	Broken Concrete <sup>(2)</sup>	Reused in the Contract	Reused in other Projects <sup>(3)</sup>	Disposed as Public Fill	Metals		Plastic		Paper/cardboard packaging		Chemical Waste (L)		Other waste (e.g. general refuse)	
	(a)	(b)	(c)	(d)	(a)-(b)-(c)-(d)	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Recycle	Disposal	Disposal	
21 July – 20 Aug 2007	890	0	10	0	880	0	0	0	0	0	0	0	0	2.55	
21 Aug – 20 Sept 2007	2186	0	0	0	2186	0	0	0	0	0	0	0	0	2.00	
21 Sept - 20 Oct 2007	1681.3	0	0	0	1681.3	0	0	0	0	0.04	0	0	0	2.00	
21 Oct - 20 Nov 2007	2290	0	0	0	2290	0	0	0	0	0.02	0	0	0	2.00	
21 Nov – 20 Dec 2007	5018.1	0	0	0	5018.1	0	0	0	0	0	0	0	0	0	
Total	12065.4	0	10	0	12055.4	0	0	0	0	0.06	0	0	0	8.55	

Note:

<sup>(1)</sup> Inert C&D materials include bricks, concrete, building debris, rubble and excavated soil.
 <sup>(2)</sup> Broken concrete for recycling into aggregates.
 <sup>(3)</sup> Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material
 <sup>(4)</sup> C&D material includes metals, paper / cardboard packaging waste, chemical waste and other wastes such as general refuse.