

ATAL-Degrémont-China State Joint Venture

Contract No. DC/2008/03  
Design, Build and Operate Pillar  
Point Sewage Treatment Works:  
*Twenty-fifth Monthly EM&A Report*

December 2012

**Environmental Resources Management**

16/F, DCH Commercial Centre,  
25 Westlands Road,  
Quarry Bay, Hong Kong  
Telephone: (852) 2271 3000  
Facsimile: (852) 2723 5660  
E-mail: [post.hk@erm.com](mailto:post.hk@erm.com)  
<http://www.erm.com>

ATAL-Degrémont-China State Joint Venture

Contract No. DC/2008/03  
Design, Build and Operate Pillar  
Point Sewage Treatment Works:  
*Twenty-fifth Monthly EM&A Report*

December 2012

Reference 0119806

For and on behalf of ERM-Hong Kong, Limited	
Approved by:	Frank Wan
Signed:	
Position:	Partner
Certified by:	 (Environmental Team Leader – Winnie Ko)
Certified by:	 (Registered Landscape Architect (R078) - Christina Ip)
Date:	12 December 2012

Your Ref:  
Our Ref: 60017423/C/iysy12121201

**By Hand & By Fax (2833 9162)**

Drainage Services Department  
Sewage Services Branch  
Harbour Area Treatment Scheme Division  
5/F., Western Magistracy,  
2A Pok Fu Lam Road,  
Hong Kong.

Attn: Mr. Kenley C.K. KWOK (T: 2159 3409)

12 December 2012

Dear Sir,

**Contract No. DC/2008/03  
Design, Build and Operate  
Pillar Point Sewage Treatment Works**

**Monthly EM&A Report for November 2012**

Reference is made to Environmental Team (ET)'s draft of the Monthly EM&A Report for November 2012 provided by email dated 10 and 12 December 2012. We have no further comment.

We hereby verify the said Monthly EM&A Report as having complied with the requirement as set out in the EM&A Manual in accordance with the condition 3.6 of Environmental Permit No. EP-321/2008.

Should you have any queries, please feel free to contact the undersigned at 3922 9393.

Yours faithfully,

For and on behalf of  
AECOM Asia Co. Ltd.



Y T Tang  
Independent Environmental Checker

c.c. AECOM – Mr. Tim Lee  
ERM – Ms. Winnie Ko  
ATAL–Degremont–China State JV – Mr. C.Y. Fong

(Fax No. 2317 7609)  
(Fax No. 2723 5660)  
(Fax No. 2811 3321)

# CONTENTS

## EXECUTIVE SUMMARY

1	<b>INTRODUCTION</b>	1
1.1	<i>PURPOSE OF THE REPORT</i>	1
1.2	<i>STRUCTURE OF THE REPORT</i>	1
2	<b>PROJECT INFORMATION</b>	3
2.1	<i>BACKGROUND</i>	3
2.2	<i>GENERAL SITE DESCRIPTION</i>	3
2.3	<i>CONSTRUCTION ACTIVITIES</i>	4
2.4	<i>PROJECT ORGANISATION AND MANAGEMENT STRUCTURE</i>	4
2.5	<i>STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS</i>	4
3	<b>ENVIRONMENTAL MONITORING REQUIREMENTS</b>	6
3.1	<i>AIR QUALITY MONITORING</i>	6
3.1.1	<i>Monitoring Location</i>	6
3.1.2	<i>Monitoring Parameter and Frequency</i>	6
3.1.3	<i>Action and Limit Levels</i>	6
3.1.4	<i>Monitoring Equipment</i>	6
3.1.5	<i>Monitoring Methodology</i>	7
3.1.6	<i>Event and Action Plan</i>	9
3.2	<i>LANDSCAPE AND VISUAL MONITORING</i>	9
3.3	<i>ENVIRONMENTAL MITIGATION MEASURES AND ENVIRONMENTAL REQUIREMENTS IN CONTRACT</i>	9
4	<b>IMPLEMENTATION STATUS ON ENVIRONMENTAL PROTECTION REQUIREMENTS</b>	10
5	<b>MONITORING RESULTS</b>	11
5.1	<i>AIR QUALITY</i>	11
6	<b>WASTE MANAGEMENT</b>	12
7	<b>ENVIRONMENTAL INSPECTIONS</b>	13
7.1	<i>WEEKLY SITE AUDITS</i>	13
7.2	<i>LANDSCAPE AND VISUAL MONITORING</i>	14
8	<b>ENVIRONMENTAL NON-CONFORMANCE</b>	15
8.1.1	<i>Summary of Monitoring Exceedance</i>	15
8.1.2	<i>Summary of Environmental Non-Compliance</i>	15
8.1.3	<i>Summary of Environmental Complaint</i>	15
8.1.4	<i>Summary of Environmental Summon and Successful Prosecution</i>	15

<b>9</b>	<b><i>FUTURE KEY ISSUES</i></b>	<b>16</b>
<b>9.1.1</b>	<b><i>Key Issues for the Coming Month</i></b>	<b>16</b>
<b>9.1.2</b>	<b><i>Monitoring Schedule for the Next Reporting Period</i></b>	<b>16</b>
<b>9.1.3</b>	<b><i>Construction Programme for the Next Three Months</i></b>	<b>16</b>
<b>10</b>	<b><i>REVIEW OF THE EM&amp;A DATA AND EIA PREDICTIONS</i></b>	<b>17</b>
<b>10.1</b>	<b><i>AIR QUALITY</i></b>	<b>17</b>
<b>10.2</b>	<b><i>WASTE MANAGEMENT</i></b>	<b>17</b>
<b>10.3</b>	<b><i>CONCLUSION OF REVIEW</i></b>	<b>18</b>
<b>11</b>	<b><i>CONCLUSIONS</i></b>	<b>19</b>

#### ***LIST OF TABLES***

Table 2.1	Summary of Construction Activities Undertaken in Reporting Period
Table 2.2	Summary of Environmental Licensing, Notification and Permit Status
Table 3.1	Construction Phase Air Monitoring Locations
Table 3.2	Construction Phase Air Quality Monitoring Parameters and Frequency
Table 3.3	Action and Limit Levels for Air Quality
Table 3.4	TSP Monitoring Equipment
Table 6.1	Quantities of Waste Generated from the Project
Table 9.1	Construction Works to be Undertaken in the Next Reporting Period
Table 10.1	Comparison of the HKAQO and Air Quality Monitoring Results
Table 10.2	Quantity of Actual Amount of C&D Materials, General Wastes and Chemical Wastes Generated and EIA Estimation

#### ***LIST OF ANNEXES***

Annex A	Location of Project
Annex B	Works Location
Annex C	Project Organization Chart and Contact Detail
Annex D	Locations of Air Quality Monitoring Stations
Annex E	Monitoring Schedule of the Reporting Month and Next Month
Annex F	Calibration Reports for HVSSs
Annex G	24-hour and 1-hour TSP Monitoring Results
Annex H	Event / Action Plan for Air Quality Monitoring
Annex I	Implementation Schedule of Mitigation Measures
Annex J	Waste Flow Table
Annex K	Environmental complaint, Environmental Summons and Prosecution Log
Annex L	Construction Programme for the Project

## EXECUTIVE SUMMARY

The construction works of *DC/2008/03 of Design, Build and Operate Pillar Point Sewage Treatment Works (the Project)* commenced on 13 November 2010. This is the 25<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) report presenting the EM&A works carried out during the period from 1 to 30 November 2012 in accordance with the EM&A Manual.

### Summary of Construction Works undertaken during the Reporting Month

Works undertaken in the reporting month included:

- Constructing the finishing works at the Administration Building;
- Constructing the structure and water tank at the Sludge Dewatering Building;
- Constructing the wall, floor slab and conducting water test at the PTW area of P2;
- Conducting water test, constructing the wall and floor slab at the CEPT area of P2;
- Finishing work at the Electrical Building No.1;
- Constructing the manhole, trench walls, column and roof at the UV building;
- Constructing the column and roof at the Septic Waste Reception Station;
- Constructing the wall and roof at the Reuse Water Pump Room;
- Constructing control room at the DOUA;
- Constructing wall and roof at the Chemical Building;
- Finishing work at the Electrical building No.3 and No.4;
- Constructing drainage, cable ducs and a boundary wall at P2; and
- Backfilling and drainage works for the whole site.

### Environmental Monitoring and Audit Progress

A summary of the monitoring activities undertaken in this reporting period is listed below:

- |   |         |
|---|---------|
| • 24-hour TSP Monitoring at each monitoring station (AM1 and AM2) | 6 sets  |
| • 1-hour TSP Monitoring at each monitoring station (AM1 and AM2)  | 18 sets |
| • Joint Environmental Site Inspection                             | 5 times |
| • Landscape & Visual Monitoring                                   | Once    |

### Air Quality

6 sets of 24-hour TSP and 18 sets of 1-hr TSP measurements were carried out at each of the designated monitoring stations during the reporting period. No exceedance was recorded during the reporting period.

### Waste Management

Waste generated from this Project includes inert construction and demolition (C&D) materials (public fill) and non-inert C&D materials (construction wastes). A total 2,441 tonnes of inert C&D waste were generated and disposed of at the Tuen Mun Area 38 Fill Bank, in which 750 tonnes of rocks &

broken concrete were generated in November. No inert C&D material was reused on site. 50 kg of metals, 25 kg of papers/cardboard packing and 10 kg of plastics were sent to recyclers for recycling during the reporting period.

#### Environmental Site Inspection

Five weekly joint environmental site inspections were carried out by the representatives of the Contractor, SOR and the Environmental Team (ET). Details of the audit findings and implementation status of the mitigation measures are presented in *Section 7.1*.

#### Landscape & Visual

A review on landscape and visual mitigation measures was performed on 30 November 2012. Details of the audit findings and implementation status of the mitigation measures are presented in *Sections 3.2 and 7.2*.

#### Environmental Exceedance/Non-conformance/Compliant/Summons and Prosecution

No exceedance was recorded during the reporting period.

No non-compliance event was recorded during the reporting period.

No environmental complaint and summon/prosecution was received in this reporting period.

#### Future Key Issues

Works to be undertaken in the next reporting month include:

- Constructing the finishing works at the Administration Building;
- Constructing the structure, water tank and water proofing at the Sludge Dewatering Building;
- Constructing the structure, staircase and conducting water test at the PTW area of P2;
- Conducting water test, constructing kiosk and floor slab at the CEPT area of P2;
- Finishing work at the Electrical Building No.1;
- Constructing the manhole, trench walls, column and roof at the UV building;
- Formatting waterproofing and conducting finish work at the Septic Waste Reception Station;
- Constructing the wall and roof at the Reuse Water Pump Room;
- Constructing a control room at the DOUA;
- Constructing pipe trend and control room at the DOUB;
- Constructing a wall and roof at the Chemical Building;
- Finishing work at the Electrical building No.1, No.3 and No.4;
- Constructing drainage, cable ducts and a boundary wall at P2; and

Potential environmental impacts arising from the above construction activities are mainly associated with dust, construction noise, site runoffs, waste management and landscaping issues.

# 1 INTRODUCTION

ERM-Hong Kong, Limited (ERM) was appointed by ATAL – Degrémont – China State Joint Venture (ADC-JV) (the Contractor) as the Environmental Team (ET) to undertake the Environmental Monitoring and Audit (EM&A) programme for the *Contract No. DC/2008/03 of Design, Build and Operate Pillar Point Sewage Treatment Works (the Project)*.

## 1.1 PURPOSE OF THE REPORT

This is the 25<sup>th</sup> EM&A report which summarises the monitoring results and audit findings for the EM&A programme during the reporting period from 1 to 30 November 2012.

## 1.2 STRUCTURE OF THE REPORT

The structure of the report is as follows:

### Section 1 : **Introduction**

It details the scope and structure of the report.

### Section 2 : **Project Information**

It summarises the background and scope of the Project, site description, project organization, construction programme, construction works undertaken and status of the Environmental Permits (EP)/licences over the construction phase of the Project.

### Section 3 : **Environmental Monitoring Requirements**

It summarises the environmental monitoring requirements including monitoring parameters, programmes, methodologies, frequency, locations, Action and Limit Levels, Event/Action Plans, environmental mitigation measures as recommended in the approved EIA report, EP and relevant environmental requirements stated in the Contract Specification.

### Section 4 : **Implementation Status on Environmental Mitigation Measures**

It summarises the implementation of environmental protection measures during the reporting period.

### Section 5 : **Monitoring Results**

It summarises the monitoring results obtained in the reporting period.

### Section 6 : **Waste Management**

It summarises the quantity of public fill and construction waste generated in the reporting period



Section 7 : **Environmental Site Inspection**

It summarises the audit findings of the weekly site inspections undertaken within the reporting period.

Section 8 : **Environmental Non-conformance**

It summarises any exceedance of environmental performance standard, environmental complaints and summons received within the reporting period.

Section 9 : **Further Key Issues**

It summarises the impact forecast and monitoring schedule for the next reporting month.

Section 10: **Review of the EM&A Data and Predictions**

It compares the monitoring data and waste quantity against the predictions in the approved Project EIA report.

Section 11: **Conclusions**

## 2.1 BACKGROUND

The existing Pillar Point Sewage Treatment Works (PPSTW) is located to the north of the Tuen Mun River Trade Terminal and is abutting the Lung Mun Road in the north. It is a preliminary treatment works with screening and grit removal processes and the treated effluent is discharged to the sea (North Western Water Control Zone) via a twin submarine outfall. The *Review of the Tuen Mun and Tsing Yi Sewerage Master Plan (RTMTYSMP)*, commissioned in February 1999, recommended that the sewage treatment capacity be expanded and the plant be upgraded to chemically enhanced primary treatment (CEPT) with disinfection. This is to cater for the projected ultimate population and planned developments in the Tuen Mun area, and improve the effluent quality reducing pollution loadings to the receiving waters.

The upgrading of the PPSTW comprises the following works:

- expanding the treatment capacity of the existing PPSTW to cope with the increased peak wet-weather sewage flow in Tuen Mun area;
- upgrading the sewage treatment level of the existing PPSTW to incorporate chemical treatment with disinfection at minimum removal rates of 70%, 55% and 99.9% of suspended solids (SS), biochemical oxygen demand (BOD) and *E.coli*, respectively;
- upgrading the existing septic waste reception facilities at PPSTW; and
- providing and upgrading ancillary facilities including the administration building, workshop, laboratory, odour control facilities, sludge handling and dewatering facilities, access roads and minor landscaping works within the STW for the operation and maintenance of the upgraded STW.

The potential environmental impacts of the Project have been studied in the “*Upgrading of Pillar Point Sewage Treatment Works*” (EIAO Register No: AEIAR-145/2008). The EIA was approved on 10 June 2008 under the *Environmental Impact Assessment Ordinance (EIAO)* and an Environmental Permit (EP-321/2008) for the works was granted on 17 November 2008. Under the requirements of Condition 3.1 of EP-322/2008, an EM&A programme as set out in the EM&A Manual is required to be implemented.

The construction works commenced on 13 November 2010 and are scheduled for completion by 2014.

## 2.2 GENERAL SITE DESCRIPTION

The open area adjacent to the existing PPSTW has been designated for the upgrading works. The layout of the upgrading works is illustrated in *Annex*

A.

### 2.3 CONSTRUCTION ACTIVITIES

A summary of the major construction activities undertaken in the reporting period is shown in *Table 2.1*. The locations of the construction activities are shown in *Annex B*. The construction programme of the Project in the reporting month and the upcoming month is presented in *Annex L*.

**Table 2.1** *Summary of Construction Activities Undertaken in the Reporting Period*

<b>Construction Activities Undertaken</b>
<ul style="list-style-type: none"><li>• Conducting the finishing works at the Administration Building;</li><li>• Constructing the structure, water tank and water proofing at the Sludge Dewatering Building;</li><li>• Constructing the wall, floor slab and conducting water test at the PTW area of P2;</li><li>• Conducting a water test, constructing the wall and floor slab at the CEPT area of P2;</li><li>• Finishing the works at the Electrical Building No.1 and No.3;</li><li>• Constructing the manhole, trench walls, column and roof at the UV building;</li><li>• Constructing the column and roof at the Septic Waste Reception Station;</li><li>• Constructing the wall and roof at the Reuse Water Pump Room;</li><li>• Constructing a control room at the DOUA;</li><li>• Constructing a wall and roof at the Chemical Building;</li><li>• Finishing the works at the Electrical building No.3 and No.4;</li><li>• Constructing drainage, a cable duct and a boundary wall at P2; and</li><li>• Backfilling and carrying out drainage works for the whole site.</li></ul>

### 2.4 PROJECT ORGANISATION AND MANAGEMENT STRUCTURE

The project organisation chart and contact details are shown in *Annex C*.

### 2.5 STATUS OF ENVIRONMENTAL APPROVAL DOCUMENTS

A summary of the valid permits, licences, and/or notifications of environmental protection for this Project is presented in *Table 2.2*.

**Table 2.2** *Summary of Environmental Licensing, Notification and Permit Status*

<b>Permit/ Licences/ Notification</b>	<b>Reference</b>	<b>Validity Period</b>	<b>Remarks</b>
Environmental Permit	EP-321/2008	Throughout the Contract	Permit granted on 17 November 2008.
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation	Ref No. 308136	Throughout the Contract	-

<b>Permit/ Licences/ Notification</b>	<b>Reference</b>	<b>Validity Period</b>	<b>Remarks</b>
Water Discharge License	WT00008027-2010	Till 31 December 2015	Wastewater discharge licence was issued by EPD on 7 December 2010.
Construction Noise Permit	GW-RW0535-12	28 July 2012 – 27 January 2013	
Chemical Waste Producer Registration	5213-421-A2620-01	Throughout the Contract	Licence approved on 28 October 2010

### 3 ENVIRONMENTAL MONITORING REQUIREMENTS

#### 3.1 AIR QUALITY MONITORING

##### 3.1.1 Monitoring Location

The proposed air quality monitoring stations for the construction phase of the Project, as recommended in the approved EM&A Manual, are given in *Table 3.1* and shown in *Annex D*. The proposed locations (AM1 and AM2) have been agreed with the Drainage Services Department (DSD), Environmental Protection Department (EPD) and the Independent Environmental Checker (IEC).

**Table 3.1 Construction Phase Air Monitoring Locations**

Monitoring ID	Air Quality Monitoring Station
AM1	Tuen Mun EMSD Servicing Vehicle Station
AM2	River Trade Terminal Office

##### 3.1.2 Monitoring Parameter and Frequency

The construction phase air quality monitoring has been conducted at the designated monitoring stations in accordance with the requirements stipulated in the EM&A Manual. 1-hour and 24-hour TSP levels have been monitored at the frequency and duration stated in *Table 3.2*. The construction phase TSP monitoring has been conducted as per the schedule presented in *Annex E*.

**Table 3.2 Construction Phase Air Quality Monitoring Parameters and Frequency**

Parameter	Frequency
24-hour TSP	Once every 6 days
1-hour TSP	3 times every 6 days

##### 3.1.3 Action and Limit Levels

The Action and Limit levels have been established and are presented in *Table 3.3*.

**Table 3.3 Action and Limit Levels for Air Quality**

Parameter	Air Monitoring Station	Action Level, $\mu\text{gm}^{-3}$	Limit Level, $\mu\text{gm}^{-3}$
24-hour TSP	AM1	183	260
	AM2	192	260
1-hour TSP	AM1	343	500
	AM2	383	500

### 3.1.4 *Monitoring Equipment*

Continuous 24-hour and 1-hour TSP monitoring was performed using High Volume Samplers (HVS) with appropriate sampling inlets located at the designated monitoring stations.

The performance specification of HVS complied with the standard method “*Determination of Suspended Particulate Matter in the Atmosphere (High Volume Method)*” as stipulated in *US EPA Standard Title 40, Code of Federation Regulations Chapter 1 (Part 50 Appendix B)*. *Table 3.4* summarises the equipment that was deployed for the 24-hour and 1-hour TSP monitoring respectively.

**Table 3.4** *TSP Monitoring Equipment*

Monitoring Station	Monitoring Equipment (HVS and Calibrator)
<i>24-hr and 1-hr TSP</i>	
AM1	GMW GS-2310 (S/N 7580), CM-AIR-43 (S/N 0438320)
AM2	GMW GS-2310 (S/N 1252), CM-AIR-43 (S/N 0438320)

### 3.1.5 *Monitoring Methodology*

The setup locations of the HVSs were listed in *Table 3.1*. All HVSs were free-standing with no obstruction.

The following criteria were considered in the installation of the HVSs:

- appropriate support to secure the samplers against gusty wind was provided at AM1 and AM2;
- a minimum of 2m separation from walls, parapets and penthouses was required for rooftop samplers;
- no furnace or incinerator flue was nearby;
- airflow around the sampler was unrestricted; and
- permission was obtained to set up the samplers and gain access to the monitoring stations.

#### *Preparation of Filter Papers*

- glass fibre filters were labelled and sufficient filters that were clean and without pinholes were selected;
- all filters were equilibrated in the conditioning environment for 24 hours before weighing. The conditioning environment temperature was around 25°C and did not vary by more than  $\pm 3^\circ\text{C}$ ; the relative humidity (RH) was 40%; and
- SGS Hong Kong Ltd, a HOKLAS accredited laboratory, implemented comprehensive quality assurance and quality control programmes.

### *Field Monitoring*

- the power supply was checked to ensure that the HVSs were working properly;
- the filter holder and area surrounding the filter were cleaned;
- the filter holder was removed by loosening the foul bolts and a new filter, with stamped number upward, on a supporting screen was aligned carefully;
- the filter was properly aligned on the screen so that the gasket formed an airtight seal on the outer edges of the filter;
- swing bolts were fastened to hold the filter holder down to the frame. The pressure applied should be sufficient to avoid air leakage at the edges;
- the shelter lid was closed and secured with an aluminium strip;
- the HVSs were warmed-up for about 5 minutes to establish run-temperature conditions;
- a new flowrate record sheet was inserted into the flow recorder;
- the flow rates of the HVSs were checked and adjusted to between 1.22 and 1.37 m<sup>3</sup> min<sup>-1</sup> which were within the range specified in the EM&A Manual (ie 0.6 to 1.7 m<sup>3</sup> min<sup>-1</sup>);
- the programmable timer was set for a sampling period of 24 hours ± 1 hour, and the starting time, weather condition and the filter number were recorded;
- the initial elapsed time was recorded;
- at the end of sampling, the sampled filter was removed carefully and folded in half so that only surfaces with collected particulate matter were in contact;
- the filter was placed in a clean plastic envelope and sealed;
- all monitoring information was recorded on a standard data sheet; and
- filters were sent to SGS Hong Kong Ltd for analysis.

### *Maintenance and Calibration*

- the HVSs and their accessories were maintained in good working condition, eg. motor brushes were replaced routinely and electrical wiring was checked to ensure a continuous power supply; and
- the flow rate of each HVS with a mass flow controller was calibrated using an orifice calibrator. Initial calibrations of the dust monitoring equipment

were conducted upon installation and prior to commissioning. Five-point calibration was carried out for HVSs using CM-AIR-43 Calibration Kit. HVSs are calibrated on a bi-monthly basis. The calibration records for the HVSs are given in *Annex F*.

#### *Wind Data Monitoring*

Average wind data (wind speed and direction) during the monitoring period were obtained from the meteorological station at Tuen Mun of the Hong Kong Observatory (HKO) and were presented in *Annex G*.

#### **3.1.6** *Event and Action Plan*

The Event/Action Plan (EAP) for air quality monitoring is presented in *Annex H*.

#### **3.2** *LANDSCAPE AND VISUAL MONITORING*

In accordance with the EM&A Manual, monthly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of landscape and visual mitigation measures recommended in the approved EIA Report are fully achieved. The monitoring procedures and criteria as described in the EM&A Manual were adopted.

#### **3.3** *ENVIRONMENTAL MITIGATION MEASURES AND ENVIRONMENTAL REQUIREMENTS IN CONTRACT*

All the relevant environmental mitigation measures listed in the EIA Report and EM&A Manual as well as the specific environmental requirements stated in the Contract Specification are summarised in *Annex I*. A summary of the key environmental mitigation measures implemented as per the Contract Requirements is also presented in *Annex I*.



**IMPLEMENTATION STATUS OF ENVIRONMENTAL PROTECTION REQUIREMENTS**

The Contractor has implemented environmental mitigation measures and requirements as stated in the approved EIA Report, EM&A Manual and EP. The implementation status of the measures during the reporting period is summarised in *Annex I*.

## 5 *MONITORING RESULTS*

### 5.1 *AIR QUALITY*

A total of 6 sets of 24-hour and 18 sets of 1-hour TSP measurements were taken at each of the monitoring stations (AM1 and AM2) during the reporting period. The monitoring data for 24-hour and 1-hour TSP together with the wind data and graphical presentations for the past 4 months are presented in *Annex G*. The weather conditions during the monitoring period ranged from sunny to cloudy. The local impacts near the monitoring stations of AM1 and AM2 were mainly associated with vehicular emissions. No exceedance of Action and Limit Level of the 1-hr and 24-hr TSP was recorded during the reporting period.

Wastes generated from this Project include inert construction and demolition (C&D) materials (public fill) and non-inert C&D materials (construction waste). Construction waste comprises general refuse, metals and paper/cardboard packaging materials. Metals generated from the Project are also grouped into construction waste as the materials were not disposed of with others at public fill. Reference has been made to the Monthly Summary Waste Flow Table prepared by the Contractor (see *Annex J*). With reference to the relevant handling records and trip tickets of this Project, the quantities of different types of waste generated in the reporting month are summarised in *Table 6.1*. In total, 2,441 tonnes of inert C&D waste were generated from the Project and all were disposed of at the Tuen Mun Area 38 Fill Bank. 50 kg of metals, 25 kg of papers/ cardboard packing and 10 kg of plastics were sent to recyclers for recycling during the reporting period. 128.08 tonnes of other non-inert C&D waste (eg. general refuse) were sent to WENT Landfill. No chemical waste was generated during the reporting month.

**Table 6.1** *Quantities of Waste Generated from the Project*

Month / Year	Quantity			
	Total Inert C&D Materials Generated <sup>(a)</sup>	Non-inert C&D Materials <sup>(b)</sup>		
		C&D Materials Recycled <sup>(c)</sup>	C&D Materials Disposed of at Landfill <sup>(d)</sup>	Chemical Waste
November 2012	2,441 tonnes	85 kg	128 tonnes	0 L

**Notes:**

- (a) Inert C&D materials (public fill) include bricks, concrete, building debris, rubble and excavated soil. A total 2,441 tonnes of inert C&D waste were generated and all were disposed of at the Tuen Mun Area 38 Fill Bank, in which 750 tonnes of rocks & broken concrete were generated in November. The detailed waste flow is presented in *Annex J*.
- (b) Non-inert C&D materials (construction wastes) include metals, paper / cardboard packaging waste, plastics and other wastes such as general refuse. Metals generated from the Project were grouped into construction wastes as the materials were not disposed of with others at the public fill.
- (c) 50 kg of metals, 25 kg of papers/ cardboard packing and 10 kg of plastics were sent to recyclers for recycling during the reporting period
- (d) Construction wastes (eg. General refuse) other than metals, paper/cardboard packaging, plastics and chemicals were disposed of at WENT Landfill by subcontractors.

## 7 ENVIRONMENTAL INSPECTIONS

### 7.1 WEEKLY SITE AUDITS

Joint site inspections were conducted by representatives of the Contractor, SOR and ET on 2, 9, 16, 23 and 30 November 2012. The IEC was also present at the joint inspection on 30 November 2012.

Major observations during the reporting period are summarised as follows:

2 November 2012

- Measures to suppress dust generation on the haul road near the CEPT at P2 was not sufficient. The Contractor was reminded to conduct sufficient watering to suppress the generation of fugitive dust.

9 November 2012

- Measures to suppress dust generation on the haul road near the CEPT at P2 was not sufficient. The Contractor was reminded to conduct sufficient watering to suppress the generation of fugitive dust.

16 November 2012

- Materials including C&D materials, metals, papers and other general waste were stored temporarily in multiple locations at P2. The Contractor was reminded to separate the materials and send recyclable materials to the respective recyclers for recycling.

23 November 2012

- A pile of cement (more than 20 bags) was stored without any impervious sheet cover inside the administration building at P2. The Contractor was reminded to cover the stockpile by an impervious sheet to avoid the generation of fugitive dust.
- Four metal pipes were placed on the fence of the tree protection zone of the retained tree No.166 at P2. The Contractor was reminded not to store any construction material in the tree protection zone.

30 November 2012

- A pile of cement (more than 20 bags) was stored without any impervious sheet cover inside the administration building at P2. The Contractor was reminded to cover the stockpile by an impervious sheet to avoid the generation of fugitive dust.

Follow-up actions resulting from the last site inspections were taken as reported by the Contractor and their results were observed in the site inspections conducted in the reporting period.

In accordance with the EM&A Manual, monthly landscape and visual monitoring is required to ensure that the design, implementation and maintenance of the landscape and visual mitigation measures recommended in the EIA Report are fully achieved. A review of the landscape and visual mitigation measures was performed on 30 November 2012. The IEC was present at the joint inspection on 30 November 2012. It was confirmed that most of the necessary landscape and visual mitigation measures as summarised in *Annex I* were implemented by the Contractor. The major finding is summarised as follows:

30 November 2012

- There was no tree label for the trees R265 and R25. The Contractor was reminded to re-tag the tree labels.

The Contractor was reminded to implement the follow-up actions. The status of the follow-up actions will be reviewed in the first weekly site inspections in the next reporting period.

8 *ENVIRONMENTAL NON-CONFORMANCE*

8.1.1 *Summary of Monitoring Exceedance*

No exceedances of the Action and Limit Levels of 1-hr and 24-hr TSP was recorded during the reporting period.

8.1.2 *Summary of Environmental Non-Compliance*

No non-compliance event was recorded during the reporting period.

8.1.3 *Summary of Environmental Complaint*

No complaint was received during the reporting period. The cumulative environmental complaint log is shown in *Annex K*.

8.1.4 *Summary of Environmental Summon and Successful Prosecution*

No summon was received during the reporting period. The cumulative summons/prosecution log is shown in *Annex K*.

### 9.1.1 Key Issues for the Coming Month

Works to be undertaken for the coming monitoring period are summarised in *Table 9.1*.

**Table 9.1 Construction Works to be Undertaken in the Next Reporting Period**

<b>Work to be undertaken</b>
<ul style="list-style-type: none"> <li>• Conducting the finishing works at the Administration Building;</li> <li>• Constructing the structure, water tank and water proofing at the Sludge Dewatering Building;</li> <li>• Constructing the structure, staircase and conducting water test at the PTW area of P2;</li> <li>• Conducting water test, constructing a kiosk and floor slab at the CEPT area of P2;</li> <li>• Finishing the works at the Electrical Building No.1;</li> <li>• Constructing the manhole, trench walls, column and roof at the UV building;</li> <li>• Formatting waterproofing and conducting the finishing work at the Septic Waste Reception Station;</li> <li>• Constructing the wall and roof at the Reuse Water Pump Room;</li> <li>• Constructing a control room at the DOUA;</li> <li>• Constructing a pipe trend and control room at the DOUB;</li> <li>• Constructing a wall and roof at the Chemical Building;</li> <li>• Finishing the works at the Electrical building No.1, No.3 and No.4;</li> <li>• Constructing drainage, cable ducts and a boundary wall at P2; and</li> <li>• Backfilling and carrying out drainage works for the whole site.</li> </ul>

Potential environmental impacts arising from the above construction activities will be mainly associated with dust, construction noise, site runoffs, waste management and landscaping issues.

### 9.1.2 Monitoring Schedule for the Next Reporting Period

The tentative schedule of TSP monitoring for the next reporting period is presented in *Annex E*. Environmental monitoring will be conducted at the same monitoring locations in the next reporting period. The monitoring programme has been reviewed and is considered adequate for the nature of works in progress.

### 9.1.3 Construction Programme for the Next Three Months

The most up-to-date construction programme for the Project is presented in *Annex L*.

### 10.1 AIR QUALITY

Since the EIA had only included a qualitative assessment of dust impact during the construction phase, a comparison was made between the monitoring results from the start of the Project and the Hong Kong Air Quality Objectives (HKAQO) (see *Table 10.1*).

**Table 10.1 Comparison of the HKAQO and Air Quality Monitoring Results**

Monitoring Station	Corresponding ASR in EIA	HKAQO, $\mu\text{g m}^{-3}$	Measured 24-hour TSP Monitoring Results, $\mu\text{g m}^{-3}$ (a) (b)	
		24 hour (a)	Average	Range
AM1	A1	260	72	53 - 100
AM2	A7	260	78	51 - 102

**Notes:**

(a) Only 24-hour TSP monitoring results were compared as there is no 1 hour TSP criterion in HKAQO.

(b) The average and range of data were calculated from the period between the commencement of the construction works and this reporting month.

The monitoring results show that the average and range of the 24-hour TSP levels recorded since the commencement of the construction works have been well below the 24-hour TSP criterion in the HKAQO. Recommended mitigation measures in *Section 3.7.1.1* of EIA have been implemented throughout the construction period and are considered effective.

### 10.2 WASTE MANAGEMENT

The estimated amount of waste generated from the Project and the cumulative quantities of waste generated up to this reporting month are presented in *Table 10.2*. The amount of inert C&D material sent to public fills is higher than the estimated amount in the EIA. With reference to the C&D Material Assessment (Contractor's General Submission (CSF) No.: DC200803/CSF/SAF/060026/A), the difference in quantities is mainly due to the differences in excavation depths and the excavation methods in the Contract Works and that assumed in the Reference Design. Recommended mitigation measures in *Sections 7.5.1.1* to *7.5.1.9* of the EIA will continue to be implemented during the construction stage.



**Table 10.2** *Quantity of Amount of C&D Materials, General Wastes and Chemical Wastes Actually Generated and Estimated in the EIA and C&D Material Assessment*

Type of Material	Estimated Amount of Public Fill and Construction Waste in the EIA (inert & non-inert)	Estimated Amount of Public Fill and Construction Waste in C&D Material Assessment (CSF No.: DC200803/CSF/SAF/060026/A) <sup>(c)</sup>	Accumulated Actual Amount of Public Fill and Construction Waste Recorded <sup>(a)</sup> <sup>(b)</sup> <sup>(d)</sup> (inert & non-inert)
Amount of C&D Materials Arising	61,489 m <sup>3</sup>	77,600 m <sup>3</sup>	116,661.1 m <sup>3</sup>
Amount of C&D Materials Reused on other site	-	-	3,163.9 m <sup>3</sup>
Amount of C&D Materials Reused on site	14,926 m <sup>3</sup>	18,000 m <sup>3</sup>	22,385.6 m <sup>3</sup>
Amount of C&D Materials Sent to Fill Banks	46,563m <sup>3</sup>	59,600 m <sup>3</sup>	91,111.7 m <sup>3</sup>
General Refuse Small	-	-	1,045.6 tonnes
Chemical Waste Small	-	-	810.0 L

**Notes:**

(a) The actual amount of C&D Materials has been recorded since the commencement of construction works.

(b) The density of soil and rock (bulked) is 1.8 tonnes/m<sup>3</sup>.

(c) The estimated amount of C&D material generated from the Contract Works was revised in the C&D Material Assessment and submitted to the SO on 9 September 2010 (CSF No.: DC200803/CSF/SAF/060026/A) because of the new plant & facility layout.

(d) The quantity of inert and non-inert C&D material generated from May 2012 to December was updated by the Contractor on 6 November 2012.

### 10.3 CONCLUSIONS OF THE REVIEW

The EIA predictions and monitoring results since the commencement of the construction works have been reviewed. The EIA concluded that the Project would not cause adverse impacts to the environment, and monitoring results have also confirmed that so far. Mitigation measures recommended in the EP, EIA and EM&A Manual will continue to be implemented throughout the construction phase of the Project.

This EM&A Report presents the EM&A programme undertaken during the reporting period from 1 to 30 November 2012 in accordance with EM&A Manual and requirements of EP (EP-321/2008).

No exceedance of the Action and Limit Levels of 24-hour TSP and 1-hour TSP was recorded at the monitoring stations during the reporting period.

Monthly landscape and visual monitoring was conducted in the reporting period. Most of the necessary landscape and visual mitigation measures recommended in the EIA Report were implemented by the Contractor. Follow-up actions are required by the Contractor to improve protection of the retained and to-be transplanted trees.

No non-compliance event was recorded during the reporting period.

No complaint and summons/prosecution was received during the reporting period.

The ET will keep track of the EM&A programme to ensure compliance of environmental requirements and the proper implementation of all the necessary mitigation measures in the coming periods.

Annex A

## Location of Project

**PROPOSED FACILITIES AND BUILDINGS**

**SECTION 1 INLET PUMPING STATION AND PRELIMINARY TREATMENT WORKS**

- ① INLET CHAMBER
- ② COARSE SCREENS AND INLET PUMPING STATION
- ③ FINE SCREEN CHANNELS
- ④ GRIT CHAMBERS
- ⑤ INLET FLOWMETER CHAMBER
- ⑥ PTW MCC ROOM

- ⑦ BLOWER ROOM
- ⑧ SCREENING SKIP HOUSE
- ⑨ ODOR DUCT SUPPORTING BRIDGE
- ⑩ SEPTIC WASTE RECEPTION STATION
- ⑪ WEIGHBRIDGE
- ⑫ ELECTRICAL BUILDING 1



- ⑬ ADMINISTRATION BUILDING
- ⑭ INLET CHAMBERS
- ⑮ PAYMENT FLOWMETER CHAMBER
- ⑯ CEPT INLET CHAMBER

**SECTION 2 CEPT TANKS UV DISINFECTION**

- ⑰ CEPT TANKS
- ⑱ UV DISINFECTION CHANNELS
- ⑲ REUSE WATER PUMP ROOM
- ⑳ ELECTRICAL BUILDING 3
- ㉑ ELECTRICAL BUILDING 2
- ㉒ OUTFALL PUMPING STATION CONNECTION CHAMBER
- ㉓ CHEMICAL BUILDING

**SECTION 3 SLUDGE TREATMENT & HANDLING AND ODOUR CONTROL**

- ㉔ SLUDGE DEMATERING BUILDING
- ㉕ DEODORISATION UNITS (B)
- ㉖ SLUDGE SKIP STORAGE BUILDING
- ㉗ SLUDGE SKIP LOADING AREA
- ㉘ DEODORISATION UNITS (A)



**SECTION 4 EXISTING BUILDINGS TO BE DEMOLISHED**

- Ⓐ ADMINISTRATION BUILDING
- Ⓑ INLET SCREW PUMPING STATION AND MOTOR HOUSE
- Ⓒ COARSE SCREENS
- Ⓓ BLOWER HOUSE AND GRIT CHANNELS
- Ⓔ FINE SCREEN CHANNELS AND FLOWMETER CHAMBER

**SECTION 5 EXTERNAL WORKS**


- ⑳ GATE HOUSE
- ㉑ CAR PARK

**EXISTING BUILDING TO BE RETAINED**


- ㉒ EXISTING SOLID HANDLING BUILDING
- ㉓ EXISTING OUTFALL PUMPING STATION
- ㉔ EXISTING TERMINAL MANHOLE

Annex B

## Works Location




**P1 & P3 - Works Areas within Existing PPSTW Facilities**  
**P2 - Open Area for Construction of New Facilities at PPSTW**



Annex B

Location of Works Areas


File: 0119806\_location of works.mxd  
 Date: 15/12/2010



Annex C

## Project Organization Chart with Contact Details


Project Organization During Construction Phase (with contact details)





Annex D

## Locations of Air Quality Monitoring Stations



**Key**

- Project Site
- AM1 Tuen Mun EMSD Servicing Vehicle Station
- AM2 River Trade Terminal Office

Annex D

Contract No. DC/2008/03 Design, Build and Operate of Pillar Point Sewage Treatment Works

File: 0119806\_Site Boundary.mxd  
Date: 15/12/2010

**Environmental  
Resources  
Management**





AM1 – Tuen Mun EMSD Servicing Vehicle Station



AM2 - River Trade Terminal Office

Annex E

## Monitoring Schedule of Reporting Month and Next Month

**Contract No. DC/2008/03 - Design, Build and Operate Pillar Point Sewage Treatment Works  
(Tuen Mun EMSD Servicing Vehicle Station - AM1 & River Trade Terminal Office - AM2)  
November 2012**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
				1-Nov	2-Nov	3-Nov
				3X1-hr & 1X 24-hr TSP		
4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov
			3X1-hr & 1X 24-hr TSP			
11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov
		3X1-hr & 1X 24-hr TSP				
18-Nov	19-Nov	20-Nov	21-Nov	22-Nov	23-Nov	24-Nov
	3X1-hr & 1X 24-hr TSP					3X1-hr & 1X 24-hr TSP
25-Nov	26-Nov	27-Nov	28-Nov	29-Nov	30-Nov	
					3X1-hr & 1X 24-hr TSP	

**Contract No. DC/2008/03 - Design, Build and Operate Pillar Point Sewage Treatment Works  
(Tuen Mun EMSD Servicing Vehicle Station - AM1 & River Trade Terminal Office - AM2)  
December 2012**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
						1-Dec
2-Dec	3-Dec	4-Dec	5-Dec	6-Dec	7-Dec	8-Dec
				3X1-hr & 1X 24-hr TSP		
9-Dec	10-Dec	11-Dec	12-Dec	13-Dec	14-Dec	15-Dec
			3X1-hr & 1X 24-hr TSP			
16-Dec	17-Dec	18-Dec	19-Dec	20-Dec	21-Dec	22-Dec
		3X1-hr & 1X 24-hr TSP				3X1-hr & 1X 24-hr TSP
23-Dec	24-Dec	25-Dec	26-Dec	27-Dec	28-Dec	29-Dec
		General Holiday	General Holiday		3X1-hr & 1X 24-hr TSP	
30-Dec	31-Dec					

Annex F

## Calibration Reports for HVSs

### *TSP Monitoring Equipment*

<b>Monitoring Station ID</b>	<b>Location</b>	<b>Monitoring Equipment</b>		<b>Last Calibration Date</b>	<b>Next Calibration Date</b>
<i>24-hr and 1-hr TSP</i>		<b>HVS</b>	<b>Calibrator</b>		
AM1	Tuen Mun EMSD Vehicle Servicing Station	GMW GS-2310 (S/N 7580)	CM-AIR-43 (S/N 0438320)	03 November 2012	03 January 2013
AM2	River Trade Terminal Office	GMW GS-2310 (S/N 1252)	CM-AIR-43 (S/N 0438320)	03 November 2012	03 January 2013



High-Volume TSP Sampler  
5-Point Calibration Record

Location : EMSD  
 Calibrated by : K.T.Ho  
 Date : 03/11/2012

Sampler

Model : GMWS-2310 ACCU-VOL  
 Serial Number : S/N 7580

Calibration Office and Standard Calibration Relationship

Serial Number : 1378  
 Service Date : 22 Feb 2012  
 Slope (m) : 1.99405  
 Intercept (b) : -0.00397  
 Correlation Coefficient(r) : 0.99999

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016  
 Ta(K) : 294

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.3	3.389	1.702	54	54.4
2   13 holes	9.5	3.108	1.560	48	48.4
3   10 holes	7.1	2.687	1.349	40	40.3
4   7 holes	4.5	2.139	1.075	30	30.2
5   5 holes	2.6	1.626	0.817	20	20.2

Sampler Calibration Relationship

Slope(m):38.381 Intercept(b): -11.204 Correlation Coefficient(r): 0.9998

Checked by: Magnum Fan

Date: 06/11/2012

High-Volume TSP Sampler  
5-Point Calibration Record

Location : River Trade  
 Calibrated by : P.F.Yeung  
 Date : 03/11/2012

Sampler

Model : GMWS-2310 ACCU-VOL  
 Serial Number : S/N 1252

Calibration Office and Standard Calibration Relationship

Serial Number : 1378  
 Service Date : 22 Feb 2012  
 Slope (m) : 1.99405  
 Intercept (b) : -0.00397  
 Correlation Coefficient(r) : 0.99999

Standard Condition

Pstd (hpa) : 1013  
 Tstd (K) : 298.18

Calibration Condition

Pa (hpa) : 1016  
 Ta(K) : 294

Resistance Plate	dH [green liquid] (inch water)	Z	X=Qstd (cubic meter/min)	IC	Y
1   18 holes	11.2	3.374	1.694	64	64.5
2   13 holes	9.1	3.042	1.527	56	56.5
3   10 holes	7.3	2.724	1.368	48	48.4
4   7 holes	4.6	2.162	1.086	36	36.3
5   5 holes	2.6	1.626	0.817	22	22.2

Sampler Calibration Relationship

Slope(m):47.752 Intercept(b): -16.441 Correlation Coefficient(r): 0.9995

Checked by: Magnum Fan

Date: 06/11/2012

Annex G

## 24-hour and 1-hour TSP Monitoring Results

## Annex G - 24-hour and 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results

#### Station AM1

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed * (m/s)	Sampler ID	Filter ID
01/11/2012	13:10	14:10	Sunny	101	343	500	Construction work in progress	24.0	*	7580	5648
	14:10	15:10	Sunny	116	343	500	Construction work in progress	24.0	*	7580	5649
	15:10	16:10	Sunny	100	343	500	Construction work in progress	24.0	*	7580	5650
07/11/2012	13:10	14:10	Sunny	114	343	500	Construction work in progress	24.0	*	7580	5670
	14:10	15:10	Sunny	114	343	500	Construction work in progress	24.0	*	7580	5671
	15:10	16:10	Sunny	114	343	500	Construction work in progress	24.0	*	7580	5672
13/11/2012	13:10	14:10	Fine	110	343	500	Construction work in progress	25.0	*	7580	5694
	14:10	15:10	Fine	95	343	500	Construction work in progress	25.0	*	7580	5695
	15:10	16:10	Fine	101	343	500	Construction work in progress	25.0	*	7580	5696
19/11/2012	13:10	14:10	Sunny	103	343	500	Construction work in progress	23.0	*	7580	5831
	14:10	15:10	Sunny	109	343	500	Construction work in progress	23.0	*	7580	5832
	15:10	16:10	Sunny	114	343	500	Construction work in progress	23.0	*	7580	5833
24/11/2012	13:10	14:10	Fine	87	343	500	Construction work in progress	22.0	*	7580	5855
	14:10	15:10	Fine	83	343	500	Construction work in progress	22.0	*	7580	5856
	15:10	16:10	Fine	86	343	500	Construction work in progress	22.0	*	7580	5857
30/11/2012	13:10	14:10	Fine	83	343	500	Construction work in progress	22.0	*	7580	6018
	14:10	15:10	Fine	71	343	500	Construction work in progress	22.0	*	7580	6019
	15:10	16:10	Fine	72	343	500	Construction work in progress	22.0	*	7580	6020
				<b>Min.</b>	<b>71</b>						
				<b>Max.</b>	<b>116</b>						
				<b>Average</b>	<b>99</b>						

\* Wind Speed data is presented in the Meteorological Data table

## Annex G - 24-hour and 1-hour TSP Monitoring Results

### 1-hour TSP Monitoring Results

#### Station AM2

Date	Start Time	Finish Time	Weather	TSP Concentration ( $\mu\text{g}/\text{m}^3$ )	Action Level ( $\mu\text{g}/\text{m}^3$ )	Limit Level ( $\mu\text{g}/\text{m}^3$ )	Site Conditions / Observations / Remarks	Temperature ( $^{\circ}\text{C}$ )	Wind Speed * (m/s)	Sampler ID	Filter ID
01/11/2012	13:00	14:00	Sunny	113	383	500	Construction work in progress	24.0	*	1252	5644
	14:00	15:00	Sunny	123	383	500	Construction work in progress	24.0	*	1252	5645
	15:00	16:00	Sunny	121	383	500	Construction work in progress	24.0	*	1252	5646
07/11/2012	13:00	14:00	Sunny	117	383	500	Construction work in progress	24.0	*	1252	5666
	14:00	15:00	Sunny	131	383	500	Construction work in progress	24.0	*	1252	5667
	15:00	16:00	Sunny	115	383	500	Construction work in progress	24.0	*	1252	5668
13/11/2012	13:00	14:00	Sunny	117	343	500	Construction work in progress	25.0	*	1252	5690
	14:00	15:00	Sunny	120	343	500	Construction work in progress	25.0	*	1252	5691
	15:00	16:00	Sunny	120	343	500	Construction work in progress	25.0	*	1252	5692
19/11/2012	13:00	14:00	Sunny	112	383	500	Construction work in progress	23.0	*	1252	5827
	14:00	15:00	Sunny	112	383	500	Construction work in progress	23.0	*	1252	5828
	15:00	16:00	Sunny	128	383	500	Construction work in progress	23.0	*	1252	5829
24/11/2012	13:00	14:00	Fine	89	383	500	Construction work in progress	22.0	*	1252	5851
	14:00	15:00	Fine	80	383	500	Construction work in progress	22.0	*	1252	5852
	15:00	16:00	Fine	92	383	500	Construction work in progress	22.0	*	1252	5853
30/11/2012	13:00	14:00	Cloudy	83	383	500	Construction work in progress	22.0	*	1252	6014
	14:00	15:00	Cloudy	71	383	500	Construction work in progress	22.0	*	1252	6015
	15:00	16:00	Cloudy	85	383	500	Construction work in progress	22.0	*	1252	6015
			<b>Min.</b>	<b>71</b>							
			<b>Max.</b>	<b>131</b>							
			<b>Average</b>	<b>107</b>							

\* Wind Speed data is presented in the Meteorological Data table

## Annex G - 24-hour and 1-hour TSP Monitoring Results

### 24-hour TSP Monitoring Results

#### Station AM1

Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
1/11/2012	16:10	2-Nov-12	16:10	Sunny	2.8277	2.9771	13547.18	13571.18	24	1.37	1.37	1.37	76	183	260	Construction work in progress	7580	5651		
07/11/2012	16:10	8-Nov-12	16:10	Sunny	2.7816	2.9259	13574.18	13598.18	24	1.38	1.38	1.38	73	183	260	Construction work in progress	7580	5673		
13/11/2012	16:10	14-Nov-12	16:10	Sunny	2.7949	2.9339	13601.18	13625.18	24	1.38	1.38	1.38	70	183	260	Construction work in progress	7580	5697		
19/11/2012	16:10	20-Nov-12	16:10	Sunny	2.8177	2.9501	13628.18	13652.18	24	1.38	1.38	1.38	67	183	260	Construction work in progress	7580	5834		
24/11/2012	16:10	25-Nov-12	16:10	Fine	2.8271	2.9446	13655.18	13679.18	24	1.38	1.38	1.38	59	183	260	Construction work in progress	7580	5858		
30/11/2012	16:10	1-Dec-12	16:10	Cloudy	2.8187	2.9311	13682.18	13706.18	24	1.38	1.38	1.38	57	185	260	Construction work in progress	7580	6021		
												Min.	57							
												Max.	76							
												Average	67							

### 24-hour TSP Monitoring Results

#### Station AM2


Start		Finish		Weather	Filter Weight (g)		Elapsed Time Reading		Sampling Time (hrs)	Flow Rate (m <sup>3</sup> /min)			TSP Conc. (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )	Observations / Remarks	Sampler ID	Filter ID		
Date	Time	Date	Time		Initial	Final	Initial	Final		Initial	Final	Average								
1/11/2012	16:00	2-Nov-12	16:00	Sunny	2.8076	2.9446	21564.2	21588.2	24	1.21	1.21	1.21	79	192	260	Construction work in progress	1252	5647		
07/11/2012	16:00	8-Nov-12	16:00	Sunny	2.7963	2.9311	21591.20	21615.20	24	1.22	1.22	1.22	77	192	260	Construction work in progress	1252	5669		
13/11/2012	16:00	14-Nov-12	16:00	Sunny	2.8016	2.9411	21618.20	21642.20	24	1.22	1.22	1.22	79	192	260	Construction work in progress	1252	5693		
19/11/2012	16:00	20-Nov-12	16:00	Sunny	2.8009	2.9411	21645.20	21669.20	24	1.22	1.22	1.22	80	192	260	Construction work in progress	1252	5830		
24/11/2012	16:00	25-Nov-12	16:00	Fine	2.8331	2.9550	21672.20	21696.20	24	1.22	1.22	1.22	69	192	260	Construction work in progress	1252	5854		
30/11/2012	16:00	1-Dec-12	16:00	Cloudy	2.7922	2.9112	21699.20	21723.20	24	1.22	1.22	1.22	68	182	260	Construction work in progress	1252	6017		
												Min.	68							
												Max.	80							
												Average	75							

Meteorological Data Extracted from the Hong Kong Observatory

Date	Weather	Tuen Mun Station				
		Average Air Temperature (°C)	Average Relative Humidity (%)	Total Rainfall (mm)	Average Wind Speed (km/h)	Wind Direction
1/11/2012	Sunny	21.3	51-74	0.0	Not available	Not available
2/11/2012	Sunny	22.9	58-80	0.0	Not available	Not available
7/11/2012	Sunny	23.4	71-80	0.0	10.0	SE
8/11/2012	Sunny	23.9	78-95	1.9	12.0	SE
13/11/2012	Sunny	23.3	63-86	0.0	7.0	N
14/11/2012	Sunny	23.9	60-86	0.0	6.0	S
19/11/2012	Sunny	22.2	67-84	0.0	6.0	N
20/11/2012	Sunny	22.0	73-87	0.3	9.0	S
24/11/2012	Fine	19.2	68-93	Trace	13.0	N
25/11/2012	Fine	21.1	95-98	11.5	8.0	SE
30/11/2012	Cloudy	21.3	93-97	1.9	6.0	SW
1/12/2012	Cloudy	20.8	89-95	0.3	6.0	N

## Annex G TSP Monitoring Results


1-hr TSP Levels for the Past 4 Months  
AM1 (Tuen Mun EMSD Vehicle Servicing Station)






# Annex G TSP Monitoring Results

## 1-hr TSP Levels for the Past 4 Months AM2 (River Trade Terminal Office)




## Annex G TSP Monitoring Results

**24-hr TSP Levels for the Past 4 Months  
AM1 (Tuen Mun EMSD Vehicle Servicing Station)**



## Annex G TSP Monitoring Results

24-hr TSP Levels for the Past 4 Months  
AM2 (River Trade Terminal Office)



Annex H

## Event/Action Plan for Air Quality Monitoring

**Table H1** *Event Action Plan for Air Quality Monitoring*

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Supervising Officer Representative (SOR)	Contractor
<i>Action Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of complaint and propose remedial measures;</li> <li>Inform IEC and SOR;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor’s working method.</li> </ul>	<ul style="list-style-type: none"> <li>Notify Contractor and DSD.</li> </ul>	<ul style="list-style-type: none"> <li>Rectify any unacceptable practice;</li> <li>Amend working methods if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Identify source;</li> <li>Inform IEC and SOR;</li> <li>Advise the SOR on the effectiveness of the proposed remedial measures;</li> <li>Repeat measurements to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Discuss with IEC and Contractor on remedial actions required;</li> <li>If exceedance continues, arrange meeting with IEC and SOR;</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor’s working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the ET on the effectiveness of the proposed remedial measures;</li> <li>Supervise Implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor and DSD;</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>

Action Level/Limit Level	Environmental Team Leader (ETL)	Independent Environmental Checker (IEC)	Supervising Officer Representative (SOR)	Contractor
<i>Limit Level</i>				
Exceedance for one sample	<ul style="list-style-type: none"> <li>Identify source, investigate the causes of exceedance and propose remedial measures;</li> <li>Inform IEC, SOR, DSD and EPD;</li> <li>Repeat measurement to confirm finding;</li> <li>Increase monitoring frequency to daily;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD, DSD and SOR informed of the results.</li> </ul>	<ul style="list-style-type: none"> <li>Check monitoring data submitted by ET;</li> <li>Check Contractor's working method;</li> <li>Discuss with ET and Contractor on possible remedial measures;</li> <li>Advise the SOR on the effectiveness of the proposed remedial measures;</li> <li>Supervise implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>Ensure remedial measures properly implemented.</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Amend proposal if appropriate.</li> </ul>
Exceedance for two or more consecutive samples	<ul style="list-style-type: none"> <li>Notify IEC, SOR, DSD and EPD;</li> <li>Identify source;</li> <li>Repeat measurement to confirm findings;</li> <li>Increase monitoring frequency to daily;</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented;</li> <li>Arrange meeting with IEC and SOR to discuss the remedial actions to be taken;</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD, DSD and SOR informed of the results;</li> <li>If exceedance stops, cease additional monitoring.</li> </ul>	<ul style="list-style-type: none"> <li>Discuss amongst SOR, ET, and Contractor on the potential remedial actions;</li> <li>Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the SOR accordingly;</li> <li>Supervise the implementation of remedial measures.</li> </ul>	<ul style="list-style-type: none"> <li>Confirm receipt of notification of exceedance in writing;</li> <li>Notify Contractor;</li> <li>In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented;</li> <li>Ensure remedial measures properly implemented;</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.</li> </ul>	<ul style="list-style-type: none"> <li>Take immediate action to avoid further exceedance;</li> <li>Submit proposals for remedial actions to IEC within three working days of notification;</li> <li>Implement the agreed proposals;</li> <li>Resubmit proposals if problem still not under control;</li> <li>Stop the relevant portion of works as determined by the SOR until the exceedance is abated.</li> </ul>

Annex I

## Implementation Schedule of Mitigation Measures

**Annex I Summary of Mitigation Measures Implementation Schedule**

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
<i>Summary of Environmental Mitigation Measures in the EIA and EM&amp;A Manual</i>			
<i>Construction Phase</i>			
Air Quality	Dust mitigation measures stipulated in <i>the Air Pollution Control (Construction Dust) Regulation</i> shall be incorporated to control Post emission. Notice shall be given to authority prior to commencing of work.	Work sites / during construction period	Notice of works commencement was submitted to EPD on 3 August 2010.
Water Quality	The practices outlined in ProPECC PN 1/94 Construction Site Drainage should be adopted. It is recommended to install perimeter channels in the works areas to intercept runoff as site boundary prior to the commencement of any earthwork. To prevent storm runoff from washing across exposed soil surfaces, intercepting channels should be provided. Drainage channels are also required to convey site runoff to sand/silt traps and oil interceptors. Provision of regular cleaning and maintenance can ensure the normal operation of these facilities throughout the construction period. Any practical options for the diversion and re-alignment of drainage should comply with both engineering and environmental requirements in order to ensure adequate hydraulic capacity of all drains.	Work site/During the construction period	√
Water Quality	There is a need to apply to EPD for a discharge license under the WPCO for discharging effluent from the construction site. The discharge quality is required to meet the requirements specified in the discharge license. All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the TM-DSS. Reuse and recycling of the treated effluent can minimize water consumption and reduce the effluent discharge volume. The beneficial uses of the treated effluent may include dust suppression, wheel washing and general cleaning. If monitoring of the treated effluent quality from the works areas is required during the construction phase of the Project, the monitoring should be carried out in accordance with the WPCO license which is under the ambit of regional office (RO) of EPD.	Work site/During the construction period	√ Discharge licence was awarded by EPD on 7 December 2010.
Water Quality	The construction programme should be properly planned to minimize soil excavation, if any, in rainy seasons. This prevents soil erosion from	Work site/During the construction period	√



Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>exposed soil surfaces. Any exposed soil surfaces should also be properly protected to minimize dust emission. In areas where a large amount of exposed soil exists, earth bunds or sand bags should be provided. Exposed stockpiles should be covered with tarpaulin or impervious sheets at all times. The stockpiles of materials should be placed at locations away from any stream course so as to avoid releasing materials into the water bodies. Final surfaces of earthworks should be compacted and protected by permanent work. It is suggested that haul roads should be paved with concrete and the temporary access roads protected using crushed stone or gravel, wherever practicable. Wheel washing facilities should be provided at all site exists to ensure that earth, mud and debris would not be carried out of the works areas by vehicles.</p>		
Water Quality	<p>Good sites practices should be adopted to clean the rubbish and litter on the construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.</p>	Work site/ During the construction period	√
Water Quality	<p>The presence of construction workers generates sewage. It is recommended to provide sufficient chemical toilets in the works areas. The toilet facilities should be more than 30m from any watercourse. A licensed water collector should be deployed to clean the chemical toilets on a regular basis. The construction workers can also make use of the existing toilet facilities within the PPSTW as necessary.</p>	Work site/ During the construction period	√
Water Quality	<p>Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the nearby environment during the construction phase of the project. Regular environmental audit on the construction phase of the project. Regular environmental audit on the construction site can provide an effective control of any malpractices and can achieve continual improvement of environmental performance on site.</p>	Work site/ During the construction period	√
Waste Management	<p>Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation</p>	Work site/ During the construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	should be observed and complied with for control of chemical wastes.		
Waste Management	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and stumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Work site/ During the construction period	√
Waste Management	<p>Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the Waste Disposal Ordinance details the requirements to deal with the chemical wastes. General requirements are given as follows:</p> <ul style="list-style-type: none"> <li>• Suitable containers should be used to hold the chemical wastes to avoid leakage or spillage during storage, handling and transport.</li> <li>• Chemical waste containers should be suitably labelled, to notify and warn the personnel who are handling the wastes, to avoid accidents.</li> <li>• Storage area should be selected at a safe location on site and adequate space should be allocated to the storage area.</li> </ul>	Work site/ During the construction period	√
Waste Management	<p><i>Good Site Practices</i> Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> <li>• Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site</li> <li>• Training of site personnel in proper waste management and chemical handling procedures</li> <li>• Provision of sufficient waste disposal points and regular collection of waste</li> <li>• Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers</li> </ul>	Work site/ During the construction period	<>

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<ul style="list-style-type: none"> <li>• Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.</li> <li>• Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Facility.</li> </ul>		
Waste Management	<p><i>Waste Reduction Measures</i></p> <p>Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> <li>• Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal.</li> <li>• Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force</li> <li>• Proper storage and site practices to minimise the potential for damage or contamination of construction materials.</li> <li>• Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.</li> </ul>	Work site/ During planning & design stage, and construction stage	√
Waste Management	<p><i>General Refuse</i></p> <p>General refuse should be stored in enclosed bins or compaction units separate from C&amp;D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&amp;D material. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' light material.</p>	Work site / During the construction period	√
Waste Management	<p><i>Construction and Demolition Material</i></p> <p>In order to minimise the impact resulting from collection and transportation of C&amp;D material for off-site disposal, the excavated</p>	Work site / During design stage & construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>material generated from site formation works for the proposed new facilities and units at the STW should be reused on-site as far as practicable. The surplus excavated material should be disposed of at the designated public fill reception facility, as agreed with the Secretary of the Public Fill Committee, for other beneficial uses.</p>		
Waste Management	<p>Mitigation measures and good site practices should be followed to control potential environmental impact from handling and transportation of C&amp;D material. The mitigation measures include:</p> <ul style="list-style-type: none"> <li>• Where it is unavoidable to have transient stockpiles of C&amp;D material pending collection for disposal, the transient stockpiles shall be located away from waterfront or storm drains as far as possible.</li> <li>• Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric.</li> <li>• Skip hoist for material transport should be totally enclosed by impervious sheeting.</li> <li>• Every vehicle should be washed to remove any dusty materials from its body and wheels before leaving a construction site</li> <li>• The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.</li> <li>• The load of dusty materials carried by vehicle leaving a construction site should be covered entirely by clean impervious sheeting to ensure dust materials do not leak from the vehicle.</li> <li>• All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.</li> <li>• The height from which excavated materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.</li> </ul>	Work site / During design stage & construction period	√
Waste Management	<p>When disposing C&amp;D material at a public filling facility, it shall be noted that the material shall only consist of earth, building debris and broken rock and concrete. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal</p>	Work site/ During design stage & construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	<p>and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor. In order to monitor the disposal of the surplus C&amp;D material at the designed public fill reception facility and to control fly tipping, a trip-ticket system should be included as one of the contractual requirements and implemented by an Environmental Team undertaking the Environmental Monitoring and Audit work with reference to the ETWB TCW No. 31/2004 "Trip Ticket System for Disposal of Construction and Demolition Materials" as attached in Appendix 7-1. An Independent Environmental Checker should be responsible for auditing the results of the system.</p>		
Waste Management	<p><i>Chemical Waste</i></p> <p>If chemical wastes are produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport and dispose of the chemical wastes, to either the Chemical Waste Treatment Centre, or another licensed facility, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.</p>	Work site / During the construction period	√
Landscape & Visual	<p><u>Temporary Tree Nurseries</u></p> <p>Temporary tree nurseries may be set up for the transplanted tree and proposed trees at an early stage to allow small trees to grow during the construction periods. By the time when planting area becomes available, trees mature and increase in trunk &amp; spread size. They will require minimal pruning and suffer much less damage during transplanting when comparing the travel distance from an on-site nursery to an off-site nursery.</p> <p>Besides, these trees may also be positioned as visual mitigation during</p>	Work site/ During design stage & construction period	√. A tree nursery has been set up off-site near the site office.

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	the construction period.		
Landscape & Visual	<p><u>No-intrusion Zone</u></p> <p>To maximize protection to existing trees and ground vegetation, construction contracts may designate “No-intrusion Zone” to various areas within the site boundary with rigid and durable fencing for each individual no-intrusion zone. The contractor should close monitor and restrict the site working staff not to enter the “no-intrusion zone”, even for non-direct construction activities and storage of equipment.</p>	Work site/ During design stage & construction period	<>
Landscape & Visual	<p><u>Hoarding</u></p> <p>Hoarding or boundary fencing for construction shall be considered. It should be sensitively designed, subtle, camouflaged and more ‘permeable’ so that they fit into the existing environment when looking from outside.</p>	Work site/ During design stage & construction period	√
Landscape & Visual	<p><u>Dust and Erosion Control for Exposed Soil</u></p> <p>Excavation works and demolition of existing building blocks and which will be highly visible form surrounding areas should be well planned and with precautions to suppress dust. Exposed soil shall be covered or ‘camouflaged’ and watered often. Areas that are expected to be left with bare soil for a long period of time after excavation shall be properly covered with suitable protective fabric. Silt and erosion shall be controlled by ground barriers around the slope cutting area..</p>	Work site/ During design stage & construction period	<>
Landscape & Visual	<p><u>Existing Tree Record Inventory</u></p> <p>All retained trees should be record photographically at the commencement of the Contract, and carefully protected during the construction period. Detailed tree protection specification shall be allowed and included in the Contract Specification, which specifying the tree protection requirement, submission and approval system, and the tree monitoring system.</p>	Work site/ During design stage & construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Landscape & Visual	<p><u>Construction Light</u></p> <p>All security floodlights for construction sites shall be equipped with adjustable shield, frosted diffusers and reflective covers, and be carefully controlled to minimize light pollution and night-time glare to nearby residences and GIC users. The Contractor shall consider other security measures which shall minimize the visual impacts.</p>	Work site / During design stage & construction period	√
Landscape & Visual	<p><u>Tree Transplanting</u></p> <p>Apart from the 18 numbers of "<i>Leucaena leucocephala</i>", which are proposed to be felled in accordance with ETWB TCW No. 3/2006, all the affected trees shall be transplanted. Where practicable, trees shall be directly transplanted to permanent on-site locations. The location of the transplanted tree is shown in <b>Figure 8.9.1</b>.</p>	Work site / During design stage & construction period	√. Tree transplantation in progress.
Landscape & Visual	<p><u>Tree Compensation Ratio</u></p> <p>The total number of compensatory trees planted in the project area shall not be less than 1:1 ratios by new trees. Required numbers and locations of compensatory trees shall be determined and agreed with Government during the tree felling application process under ETWCTC 3/2006. Compensatory trees shall be at least heavy standard size to create "immediate" greening effect. 81 numbers of "<i>Cassia surattensis</i>" will be provided as the additional compensatory planting for loss of greenery in the area due to removal of the affected trees. The location of the additional compensatory planting is shown in <b>Figure 8.9.1</b>.</p>	Work site / During design stage & construction period	N/A
Landscape & Visual	<p><u>Re-use of Existing Soil and Advance formation of Planting Area</u></p> <p>Existing topsoil shall be re-used where possible for new planting areas within the project. Advance formation of planting area and early implementation of the plating works can minimize adverse impact on trees. The construction program shall consider using the soil removed from one phase for backfilling another. Suitable storage ground, gathering ground and mixing ground may be set up on-site as necessary.</p>	Work site / During design stage & construction period	√

Type of Impact	Environmental Protection Measures	Location/ Timing	Status
Landscape & Visual	<p><u>Establishment Period</u></p> <p>12 month establishment period for the soft landscape works will be allowed in the main contract. Most construction contracts in Hong Kong require the Contractor to carry out routine horticultural operations, including watering, pruning, weeding, pest control, replacement of dead plants etc. to ensure healthy establishment of new planting during a 12 month establishment period. This period also serves as a kind of warranty / guarantee on the quality of the plants supplied and installed by the Contractor. Monthly monitoring during the first year of establishment period is recommended.</p>	Work site/ During operation period	N/A. To be implemented during operation phase of Project.
Landscape & Visual	<p><u>Re-instatement of excavated Area</u></p> <p>All excavated area and disturbed area for utilities diversion, temporary road diversion, and pipeline works will be reinstated to former conditions, subject to applicable Government Standards.</p>	Work site / During design stage & operation period	N/A. To be implemented during operation phase of Project.
Landscape & Visual	<p><u>Appearance and Greening for the proposed structures</u></p> <p>Compatible design, construction materials and surface finishes of the proposed structure should match with the nearby existing external appearance of PPSTW buildings for achieving visual uniformity. Finishing materials shall have due consideration to form, basic color, color/ tone variation, micro-and macro-texture, and reflectivity/ light absorbance to avoid glare. Planting, such as turf, low groundcovers and climbers, may also be planted on top of these elements to provide greening and aesthetic effect.</p>	Work site / During design stage & operation period	N/A. To be implemented during operation phase of Project.
<i>Summary of Key Environmental Mitigation Measures in Contract Requirements</i>			
Air Quality	Only Ultra-low-sulphur diesel (ULSD) should be used for all diesel-operated plants and equipments on site	Work sites / during construction period	√
Air Quality and Noise	Plants and equipments of good operation conditions should be used on site.	Work sites / during construction period	√
Noise	No diesel hammers should be used for piling works	Work sites / during construction period	√
Noise	Construction Noise Permits (CNP) should be applied for works conducted outside non-restricted hours.	Work sites / during construction period	√
Noise	Quiet construction equipments and the quietest practicable working	Work sites / during construction period	√



Type of Impact	Environmental Protection Measures	Location/ Timing	Status
	methodologies should be adopted for works whenever feasible. Noise labels should be provided for air compressors. Hoods and cover panels of generators and air compressors should be closed during operation. Noise labels should be provided for air compressors and hand-held percussive breakers.		
Waste Management	Temporary works construction on site should minimize the use of timber to reduce the quantity of C&D waste generated during works period.	Work sites / during construction period	√
Landscape and Visual	Retained or to-be-transplanted trees on site should be properly protected from physical damages and soil compacts with temporary fencing or hessian armouring whenever feasible.	Work sites / during construction period	<>

Remark:

- √ Compliance of Mitigation Measures
- <> Compliance of Mitigation but need improvement
- x Non-compliance of Mitigation Measures
- ▲ Non-compliance of Mitigation Measures but rectified by ATAL-Degrémont-China State JV
- Δ Deficiency of Mitigation Measures but rectified by ATAL-Degrémont-China State JV
- N/A Not Applicable in Reporting Period

Annex J

## Waste Flow Table

**Contract No. : DC/2008/03 - Design, Build and Operate Pillar Point Sewage Treatment Works**

**Monthly Summary Waste Flow Table**

Month	Actual Quantities of Inert C&D Materials (Public Fill) Generated (see Note 13)					Actual Quantities of Non-inert C&D Materials (Construction Waste) Generated (see Note 13)				
	Total Quantity Generated	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 1)	Paper / cardboard packaging (see Note 1)	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse (see Note 3)
				Rocks & Broken Concrete	Total					
	tonne	tonne	tonne	tonne						
Nov 2010	2,248	0	0	55	2,248	60	100	0	0	18.05 (see Note 4)
Dec 2010	11,314 (see Note 4)	0	0	225	11,314	100	120	20	0	28.40 (see Note 4)
Jan 2011	58,383 (see Note 4)	0	0	3000	58,384	250	280	60	0	4.59 (see Note 4)
<b>Sub-total</b>	<b>71,945</b>	<b>0</b>	<b>0</b>	<b>71,946</b>		<b>410</b>	<b>500</b>	<b>80</b>	<b>0</b>	<b>51.04</b>
Feb 2011	12,855	0	0	1,050	12,855	100	150	50	0	2.43 (see Note 4)
Mar 2011	22,859	0	0	1,500	22,858	150	180	55	0	9.02
Apr 2011	8,547 (see Note 7)	0	5,684(see Note 5, 7)	550	2,863	50	30	15	0	5.78
<b>Sub-total</b>	<b>44,261</b>	<b>0</b>	<b>5684</b>	<b>38,576.40</b>		<b>300</b>	<b>360</b>	<b>120</b>	<b>0</b>	<b>17.23</b>
May 2011	6,293 (see Note 7)	0	11 (see Note 5, 7)	425	6,282 (see Note 7)	45	25	10	360 (see Note 7)	8.83
Jun 2011	4,587 (see Note 7)	0	0 (see Note 7)	313	4,587 (see Note 7)	40	30	15	0	7.10
Jul 2011	523	0	0	25	523	15	5	10	0	7.20
<b>Sub-total</b>	<b>11,403</b>	<b>0</b>	<b>11</b>	<b>11,392</b>		<b>100</b>	<b>60</b>	<b>35</b>	<b>360</b>	<b>23.13</b>
Aug 2011	571 (see Note 11)	0	0	50	571 (see Note 11)	0	0	15	450 (see Note 8)	6.12
Sept 2011	235	0	0	25	235	20	0	0	0	12.15 (see Note 9)
Oct 2011	5,705 (see Note 10)	0	0	650	5,705 (see Note 10)	100	0	0	0	2.98
<b>Sub-total</b>	<b>6,511</b>	<b>0</b>	<b>0</b>	<b>6,511</b>		<b>120</b>	<b>0</b>	<b>15</b>	<b>450</b>	<b>21.25</b>
Nov 2011	6,294	0	0	775	6,294	50	0	0	0	44.84
Dec 2011	3,011	0	0	263	3,011	20	0	0	0	17.14
Jan 2012	349	64	0	25	285	20	150	0	0	49.01

Month	Actual Quantities of Inert C&D Materials (Public Fill) Generated					Actual Quantities of Non-inert C&D Materials (Construction Waste) Generated				
	Total Quantity Generated	Reused in the Contract	Reused in other Projects	Disposed as Public Fill		Metals (see Note 1)	Paper/ cardboard packaging (see Note 1)	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse (see Note 3)
				Rocks & Broken Concrete	Total					
	tonne	tonne	tonne	tonne	tonne	kilogram	kilogram	kilogram	Litre	tonne
Sub-total	9,654	64	0	9,590		90	150	0	0	110.99
Feb 2012	3,371	30	0	2,810	3,341	150	0	0	0	48.72
Mar 2012	6,460	3,000	0	625	3,470	30	0	0	0	41.10
April 2012	3,774	3,000	0	250	774	40	0	0	0	40.01
Sub-total	13,605	6,030	0	7,585		220	0	0	0	129.83
May 2012	7,936	5,600	0	750	2,336	40	0	10	0	75.19
June 2012	13,091	7,500	0	875	5,591	40	35	8	0	66.74
July 2012	11,972	8,600	0	825	3,373	40 (see Note 12)	36	5	0	100.50
Sub-total	32,999	21,700	0	11,299.50		120	70.9	23	0	242.43
Aug 2012	11,660	11,000	0	950	659	30	10	6	0	78.77
Sept 2012	3,055	1,500	0	920	1,555	30	40	5	0	118.80
Oct 2012	2,457	0	0	500	2,457	30	59	8	0	124.04
Sub-total	17,172	12,500	0	4672.2		90	109	19	0	321.61
Nov-2012	2,441	0	0	750	2,441	50	25	10	0	128.08
<b>Total</b>	<b>209,990</b>	<b>40,294</b>	<b>5,695</b>	<b>164,001</b>		<b>1,500</b>	<b>1,275</b>	<b>302</b>	<b>810</b>	<b>1,046</b>

- Notes:
- (1) Metal and paper/cardboard packaging were collected by recycler for recycling.
  - (2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material collected by recycler for recycling.
  - (3) General refuse was disposed of at WENT by subcontractors.
  - (4) The waste flow data for November and December 2010, January and February 2011 was updated in March 2011 based on SOR's comments and has been confirmed by the Contractor.
  - (5) The inert C&D materials were reused in the Contract No. EP/SP/58/08 at Tuen Mun Tsang Tsui.
  - (6) Chemical waste was collected through the licensed chemical waste collector, Dunwell Ind. (Holdings) Ltd, with the waste collection licence number 7111-757-W0015-WC.
  - (7) The waste flow data for April, May and June 2011 was updated in August 2011 based on SOR's comments and has been confirmed by the Contractor.
  - (8) The waste flow data of chemical waste for August 2011 was updated in October 2011 based on Contractor's revised waste flow summary.

- (9) The waste flow data of general refuse for September 2011 was updated in November 2011 based on Contractor's revised waste flow summary.
- (10) The waste flow data of C&D material for October 2011 was updated in December 2011 based on Contractor's revised waste flow summary.
- (11) The waste flow data of C&D material for August 2011 was updated in January 2011 based on SOR's comments and has been confirmed by the Contractor.
- (12) The waste flow data of metal and paper/cardboard packaging for June 2011 was revised in August 2012.
- (13) The quantity of inert and non-inert C&D material generated from May 2012 to December and imported fill material was updated by the Contractor on 6 November 2012.
- (14) The quantity of Rocks & Broken Concrete from November 2010 to November 2012 was updated by the Contractor on 12 December 2012.

Annex K

Environmental Complaint,  
Environmental Summons  
and Persecution Log

*Annex K Cumulative Complaint and Summons/Prosecutions Log*


<b>Reporting Month</b>	<b>Number of Complaints in Reporting Month</b>	<b>Number of Summons/Prosecutions in Reporting Month</b>
November 2010	0	0
December 2010	0	0
January 2011	0	0
February 2011	0	0
March 2011	0	0
April 2011	0	0
May 2011	0	0
June 2011	0	0
July 2011	0	0
August 2011	0	0
September 2011	0	0
October 2011	0	0
November 2011	0	0
December 2011	0	0
January 2012	0	0
February 2012	0	0
March 2012	0	0

<b>Reporting Month</b>	<b>Number of Complaints in Reporting Month</b>	<b>Number of Summons/Prosecutions in Reporting Month</b>
April 2012	0	0
May 2012	0	0
June 2012	0	0
July 2012	0	0
August 2012	0	0
September 2012	0	0
October 2012	0	0
November 2012	0	0
<b>Overall Total</b>	<b>0</b>	<b>0</b>



Annex L

## Construction Programme of the Project



Start date	14JUL2010
Finish date	02APR2014
Data date	28NOV2012
Run date	30NOV2012
Page number	1A
Project name	PR27
© Primavera Systems, Inc.	

PPSTW Three Month Rolling Programme - December 2012 to February 2013

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Activity ID	Description	Orig. Duration	Early Start	Early Finish	2012												2013				
					NOV			DEC			JAN			FEB			MAR				
					12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	04
<b>Building and Structures</b>																					
CCC600430	SDB: Walls & Columns - G/F to 1/F	13	18NOV2012 A	01DEC2012	SDB: Walls & Columns - G/F to 1/F																
CCC600440	SDB: Beams & Slabs at 1/F	13	18NOV2012 A	01DEC2012	SDB: Beams & Slabs at 1/F																
CCC600450	SDB: Walls & Columns - 1/F to R/F	13	03DEC2012	17DEC2012	SDB: Walls & Columns - 1/F to R/F																
CCC600460	SDB: Beams & Slab at R/F	13	18DEC2012	04JAN2013	SDB: Beams & Slab at R/F																
CCC600470	SDB: Water Tightness Test	50	05NOV2012 A	23DEC2012	SDB: Water Tightness Test																
CCC600480	SDB: ABWF Work	32	01DEC2012	10JAN2013	SDB: ABWF Work																
CCC600490	SDB: Handover Centrifuge Area to E&M	0		10JAN2013	SDB: Handover Centrifuge Area to E&M																
CCC600500	SDB: Handover Sludge Holding Tanks to E&M	0		22DEC2012	SDB: Handover Sludge Holding Tanks to E&M																
CCC600510	SDB: Remaining ABWF Work	60	11JAN2013	27MAR2013	SDB: Remaining ABWF Work																
CCC601410	Skip Storage Bldg: Excavation	10	19FEB2013	01MAR2013	Skip Storage Bldg: Excavation																
CCC601420	Skip Storage Bldg: Raft Foundation - 700mm thk	12	02MAR2013	15MAR2013	Skip Storage Bldg: Raft Foundation - 700mm thk																
<b>Septic Waste Collection Facilities</b>																					
<b>Building and Structures</b>																					
CCC150175	Septic: Remove Temp Support	12	18NOV2012 A	30NOV2012	Septic: Remove Temp Support																
CCC150180	Septic: ABWF Work	10	01DEC2012	12DEC2012	Septic: ABWF Work																
CCC150185	Septic: Handover to E&M	0		12DEC2012	Septic: Handover to E&M																
CCC150220	Septic: Remaining ABWF Works	40	13DEC2012	31JAN2013	Septic: Remaining ABWF Works																
<b>Auxiliary Building</b>																					
<b>Building and Structures</b>																					
CCC320130	RWPS: Foundation Grid 2 to 3	12	22NOV2012 A	05DEC2012	RWPS: Foundation Grid 2 to 3																
CCC320140	RWPS: Backfilling Work	12	06DEC2012	19DEC2012	RWPS: Backfilling Work																
CCC320145	RWPS: Foundation Grid 1 to 2	12	20DEC2012	05JAN2013	RWPS: Foundation Grid 1 to 2																
CCC320150	RWPS: Substructure - Columns & Walls	12	07JAN2013	19JAN2013	RWPS: Substructure - Columns & Walls																
CCC320160	RWPS: Roof Slab & Beams	12	21JAN2013	02FEB2013	RWPS: Roof Slab & Beams																
CCC320170	RWPS: Remove Temp Support	12	04FEB2013	22FEB2013	RWPS: Remove Temp Support																
CCC320180	RWPS: ABWF Works	15	23FEB2013	12MAR2013	RWPS: ABWF Works																
CCC500130	Chemical Bldg: Walls & Columns	18	29OCT2012 A	28NOV2012	Chemical Bldg: Walls & Columns																
CCC500140	Chemical Bldg: Roof Slab & Beam	18	29OCT2012 A	28NOV2012	Chemical Bldg: Roof Slab & Beam																
CCC500150	Chemical Bldg: Remove Temp Support	12	29NOV2012	12DEC2012	Chemical Bldg: Remove Temp Support																
CCC500160	Chemical Bldg: ABWF Works	10	13DEC2012	24DEC2012	Chemical Bldg: ABWF Works																
CCC500170	Chemical Bldg: Handover to E&M	0		24DEC2012	Chemical Bldg: Handover to E&M																
CCC500190	Chemical Bldg: ABWF at MCC and EB2	10	13DEC2012	24DEC2012	Chemical Bldg: ABWF at MCC and EB2																
CCC500200	Chemical Bldg: Handover MCC and EB2 to E&M	0		24DEC2012	Chemical Bldg: Handover MCC and EB2 to E&M																
CCC500210	Chemical Bldg: Column at Tank Compound	12	29OCT2012 A	29NOV2012	Chemical Bldg: Column at Tank Compound																
CCC500215	Chemical Bldg: ABWF at Tank Compound	12	30NOV2012	13DEC2012	Chemical Bldg: ABWF at Tank Compound																
CCC500220	Chemical Bldg: Handover Tank Compound to E&M	0		13DEC2012	Chemical Bldg: Handover Tank Compound to E&M																
CCC500230	Chemical Bldg: ABWF at Tank Compound	60	27DEC2012	13MAR2013	Chemical Bldg: ABWF at Tank Compound																
CCC800310	Admin Bldg: Remaining ABWF Works	75	01DEC2012	07MAR2013	Admin Bldg: Remaining ABWF Works																
CCC910180	Elect Bldg 1: Remaining ABWF Work	60	13NOV2012 A	25JAN2013	Elect Bldg 1: Remaining ABWF Work																
CCC930160	Elect Bldg 3: ABWF Work	28	28OCT2012 A	30NOV2012	Elect Bldg 3: ABWF Work																
CCC930170	Elect Bldg 3: EB3 Handover to E&M	0		30NOV2012	Elect Bldg 3: EB3 Handover to E&M																
CCC930180	Elect Bldg 3: Remaining ABWF Work	50	01DEC2012	31JAN2013	Elect Bldg 3: Remaining ABWF Work																
<b>Odour Control Facilities</b>																					
<b>Building and Structures</b>																					
CCC710154	DOU A: Pipe Trench and Raft Grid 1 to 2	26	22NOV2012 A	21DEC2012	DOU A: Pipe Trench and Raft Grid 1 to 2																
CCC710158	DOU A: Control House	38	11NOV2012 A	22DEC2012	DOU A: Control House																
CCC710160	DOU A: ABWF Work	7	24DEC2012	03JAN2013	DOU A: ABWF Work																
CCC710170	DOU A: Handover control room to E&M	0		03JAN2013	DOU A: Handover control room to E&M																
CCC710190	DOU A: Handover raft Grid 1 to 2 to E&M	0		03JAN2013	DOU A: Handover raft Grid 1 to 2 to E&M																
CCC720120	DOU B: 3000(W) x 3000(D) PipeTrench	15	19NOV2012 A	05DEC2012	DOU B: 3000(W) x 3000(D) PipeTrench																
CCC720130	DOU B: Backfilling Work	6	06DEC2012	12DEC2012	DOU B: Backfilling Work																
CCC720140	DOU B: On-Grade Slab	13	13DEC2012	29DEC2012	DOU B: On-Grade Slab																
CCC720150	DOU B: Control House	30	01DEC2012	08JAN2013	DOU B: Control House																
CCC720160	DOU B: ABWF Work	7	09JAN2013	16JAN2013	DOU B: ABWF Work																
CCC720170	DOU B: Handover to E&M	0		16JAN2013	DOU B: Handover to E&M																
<b>Refurbishment and Renewal Works</b>																					
<b>Miscellaneous Works</b>																					
CCM000120	SHB: Partition Walls & Roof	56	25JAN2013	06APR2013	SHB: Partition Walls & Roof																
<b>External Works</b>																					
<b>Miscellaneous Works</b>																					
CWM101010	Flowmeter: Temp Earth Lateral Support	15	23NOV2012 A	11DEC2012	Flowmeter: Temp Earth Lateral Support																
CWM101020	Flowmeter: Excavation	20	12DEC2012	07JAN2013	Flowmeter: Excavation																
CWM101030	Flowmeter: Base Slab	20	08JAN2013	30JAN2013	Flowmeter: Base Slab																
CWM101040	Flowmeter: Cast Wall with Box-out	21	31JAN2013	01MAR2013	Flowmeter: Cast Wall with Box-out																
CWM101050	Flowmeter: Roof Slab	17	02MAR2013	21MAR2013	Flowmeter: Roof Slab																
CWM101070	Flowmeter: Form Opening at OPS	10	08JAN2013	18JAN2013	Flowmeter: Form Opening at OPS																

Start date	14JUL2010
Finish date	02APR2014
Data date	28NOV2012
Run date	30NOV2012
Page number	2A
Project name	PR27
© Primavera Systems, Inc.	

PPSTW Three Month Rolling Programme - December 2012 to February 2013


- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Activity ID	Description	Orig. Duration	Early Start	Early Finish	2012												2013											
					NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR						
<b>Statutory Works</b>																												
<b>Electrical Supply and Energization - CLP</b>																												
<b>Building and Structures</b>																												
CWM101210	Boundary Wall: Removal of Extg U-channel	90	22NOV2012 A	15MAR2013																								
CWM101220	Boundary Wall: Excavation	90	15DEC2012	09APR2013																								
CWM101300	Boundary Wall: Footing	90	11JAN2013	07MAY2013																								
CWM101350	Boundary Wall: Wall Stem	90	04FEB2013	31MAY2013																								
CWM101790	Construction of Weighbridge	40	01MAR2013	20APR2013																								
CWM102020	Pipe Line bet N2 to PTW and Manhole N3	150	29MAR2012 A	10JAN2013	Pipe Line bet N2 to PTW and Manhole N3																							
CWM102060	Sewerage bet UV Channel to extg Pump Station	120	01JUN2012 A	19JAN2013	Sewerage bet UV Channel to extg Pump Station																							
CWM102070	Connection to extg Pump Station	95	21JAN2013	23MAY2013																								
CWM102102	Pipe Trench between Septic to PTW	48	19DEC2012	21FEB2013	Pipe Trench between Septic to PTW																							
CWM102130	Laying HV cable duct bet EB1 to Chem for CLP	74	03DEC2012	07MAR2013	Laying HV cable duct bet EB1 to Chem for CLP																							
CWM102140	Laying HV cable duct EB3 to EB4 for CLP	60	18OCT2012 A	26JAN2013	Laying HV cable duct EB3 to EB4 for CLP																							
CWM102150	Laying HV cable duct OPS to 11kV CLP Sub	53	13DEC2012	21FEB2013	Laying HV cable duct OPS to 11kV CLP Sub																							
CWM102160	Laying LV cable duct	100	15JAN2013	23MAY2013																								
CWM102170	Laying ELV cable duct	116	17JAN2013	14JUN2013																								
CWM102180	Sitewide Watermain	89	21JAN2013	15MAY2013																								
<b>E&amp;M Works</b>																												
<b>Procurement and Installation</b>																												
<b>Building and Structures</b>																												
SSE200130	EB1: BS Installation in EB1 Tx room	26	19NOV2012 A	28DEC2012	EB1: BS Installation in EB1 Tx room																							
SSE200140	EB1: CLP Inspection & Handover Tx Room	30	16NOV2012 A	05JAN2013	EB1: CLP Inspection & Handover Tx Room																							
SSE200150	EB1: CLP to Install Transformer	60	06JAN2013	06MAR2013	EB1: CLP to Install Transformer																							
SSE200210	Chem: Handover of CB Tx Rm for E&M	3	27DEC2012	29DEC2012	Chem: Handover of CB Tx Rm for E&M																							
SSE200220	Chem: BS Installation in Transformer Rm	25	31DEC2012	29JAN2013	Chem: BS Installation in Transformer Rm																							
SSE200230	Chem: CLP Inspection and Handover - Tx Room	30	30JAN2013	28FEB2013	Chem: CLP Inspection and Handover - Tx Room																							
SSE200240	Chem: CLP to Install Transformer	60	01MAR2013	29APR2013																								
SSE200250	Chem: Handover Associated Cable Duct to CLP	6	08MAR2013	14MAR2013																								
SSE200310	EB3: Handover of Elec Bldg 3 Tx Rm for E&M	3	01DEC2012	04DEC2012	EB3: Handover of Elec Bldg 3 Tx Rm for E&M																							
SSE200320	EB3: BS Installation in Transformer Rm	25	05DEC2012	05JAN2013	EB3: BS Installation in Transformer Rm																							
SSE200330	EB3: CLP Inspection & Handover - Tx room	30	06JAN2013	04FEB2013	EB3: CLP Inspection & Handover - Tx room																							
SSE200340	EB3: CLP to Install Transformer	60	05FEB2013	05APR2013																								
SSE200350	EB3: Handover Associated Cable Duct to CLP	6	04MAR2013	09MAR2013	EB3: Handover Associated Cable Duct to CLP																							
SSE200420	EB4: BS Installation in Transformer Rm	20	13NOV2012 A	18DEC2012	EB4: BS Installation in Transformer Rm																							
SSE200430	EB4: CLP Inspection & Handover 11kV Substation	20	19DEC2012	07JAN2013	EB4: CLP Inspection & Handover 11kV Substation																							
SSE200440	EB4: CLP to Install 11kV Switchgear	60	08JAN2013	08MAR2013	EB4: CLP to Install 11kV Switchgear																							
SSE200450	EB4: Handover Associated Cable Duct to CLP	6	04MAR2013	09MAR2013	EB4: Handover Associated Cable Duct to CLP																							
<b>Procurement and Installation</b>																												
<b>Building and Structures</b>																												
EMW110160	Coarse Screen: Lifting Appliance installation	50	11JAN2013	15MAR2013																								
EMW120220	Inlet Pump St: Delivery of E&M Equipment On Site	42	21JUL2012 A	02DEC2012	Inlet Pump St: Delivery of E&M Equipment On Site																							
EMW120300	Inlet Pump St: Penstock Installation	100	03DEC2012	08APR2013																								
EMW120500	Inlet Pump St: Lifting Appliance Installation	60	22NOV2012 A	02FEB2013	Inlet Pump St: Lifting Appliance Installation																							
EMW130320	Fine Screen: Delivery of E&M Equipment On Site	40	28JUL2012 A	11DEC2012	Fine Screen: Delivery of E&M Equipment On Site																							
EMW130360	Fine Screen: Lifting Appliance Installation	60	22NOV2012 A	08FEB2013	Fine Screen: Lifting Appliance Installation																							
EMW140450	Grit: Grit Conveyor Pipeworks Installation	85	25JAN2013	15MAY2013																								
EMW152100	Septic Station: Delivery of E&M Equipment	180	17AUG2012 A	10JAN2013	Septic Station: Delivery of E&M Equipment																							
EMW153100	Septic Station: E&M Equipment Installation	60	11JAN2013	09APR2013																								
EMW181100	PTW: BS System Installation	66	06DEC2012	01MAR2013	PTW: BS System Installation																							
EMW191400	PTW: PTWMCC Install LV & Local Control Panel	20	07JAN2013	29JAN2013	PTW: PTWMCC Install LV & Local Control Panel																							
EMW191510	PTW: PTWMCC Cable Containment Installation	30	30JAN2013	11MAR2013																								
EMW191510B	PTW: CS H/O Duct MCC to PTWNS (Power Cable)	0	16FEB2013		PTW: CS H/O Duct MCC to PTWNS (Power Cable)																							
EMW200151	CEPT: Lifting App. Manuf. deliver to site	60	21FEB2012 A	20JAN2013	CEPT: Lifting App. Manuf. deliver to site																							
EMW201500	CEPT: Chemical Dosing pipeworks Installation	100	24JAN2013	01JUN2013																								
EMW201600	CEPT: Reactor System Installation	120	05DEC2012	08MAY2013																								
EMW202100	CEPT: Lifting Appliance Installation	45	21JAN2013	19MAR2013																								
EMW208100	CEPT: BS System Installation	70	04DEC2012	04MAR2013	CEPT: BS System Installation																							
EMW208705	CEPT: Elect Installation	167	18DEC2012	18JUL2013																								
EMW211200	CEPT: CEPTMCC Delivery of Mat'l & Equipment	50	22NOV2012 A	10JAN2013	CEPT: CEPTMCC Delivery of Mat'l & Equipment																							
EMW304100	UV: Power Supply System Installation (ref)	75	02JAN2013	05APR2013																								
EMW308100	UV: BS system Installation	60	02JAN2013	18MAR2013																								
EMW311200	UV: UVMCC Delivery of Mat'l & Equipment	50	22NOV2012 A	10JAN2013	UV: UVMCC Delivery of Mat'l & Equipment																							
EMW311400	UV: UVMCC Install LV & Local Control Panel	20	11JAN2013	02FEB2013	UV: UVMCC Install LV & Local Control Panel																							
EMW311510	UV: UVMCC Cable Containment Installation	30	29JAN2013	09MAR2013	UV: UVMCC Cable Containment Installation																							
EMW311510A	UV: CS H/O Ducts from EB3 to UV Equipment	0	31JAN2013		UV: CS H/O Ducts from EB3 to UV Equipment																							
EMW311520	UV: UVMCC Cable Laying (Fm. EB3)	84	04FEB2013	24MAY2013																								

Start date	14JUL2010
Finish date	02APR2014
Data date	28NOV2012
Run date	30NOV2012
Page number	3A
Project name	PR27
© Primavera Systems, Inc.	

PPSTW Three Month Rolling Programme - December 2012 to February 2013

	Early bar
	Progress bar
	Critical bar
	Summary bar
	Start milestone point
	Finish milestone point



Start date 14JUL2010  
 Finish date 02APR2014  
 Data date 28NOV2012  
 Run date 30NOV2012  
 Page number 4A  
 Project name PR27  
 c Primavera Systems, Inc.

PPSTW Three Month Rolling Programme - December 2012 to February 2013

- █ Early bar
- █ Progress bar
- █ Critical bar
- █ Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point