

### Main Wealth Development Ltd.

#### Yau Tong Bay – Decommissioning of Shipyard Sites

Quarterly EM&A Summary Report for January 2014 to March 2014 (6<sup>th</sup> Quarterly EM&A Summary Report)

[05/2014]

|                                 | Name           | Signature |
|---------------------------------|----------------|-----------|
| Prepared & Checked:             | Joanne Ko      | JOATTOPO. |
| Reviewed, Approved & Certified: | Y T Tang (ETL) | Toptoting |

| Version: | Rev. 0 | Date: | 2 May 2014 |
|----------|--------|-------|------------|
|          |        |       |            |

#### **Disclaimer**

This report is prepared for Main Wealth Development Ltd. and is given for its sole benefit in relation to and pursuant to Yau Tong Bay – Decommissioning of Shipyard Sites and may not be disclosed to, quoted to or relied upon by any person other than Main Wealth Development Ltd. without our prior written consent. No person (other than Main Wealth Development Ltd.) into whose possession a copy of this report comes may rely on this report without our express written consent and Main Wealth Development Ltd. may not rely on it for any purpose other than as described above.

AECOM Asia Co. Ltd.

15/F, Grand Central Plaza, Tower 1, 138 Shatin Rural Committee Road, Shatin, NT, Hong Kong Tel: (852) 3922 9000 Fax: (852) 2317 7609 www.aecom.com

#### **TABLE OF CONTENTS**

|     |   | Page             |  |  |  |  |
|-----|---|------------------|--|--|--|--|
| EXE | XECUTIVE SUMMARY  | 1                |  |  |  |  |
| 行政  | <b>示政摘要</b>   | 2                |  |  |  |  |
| 1   | INTRODUCTION  | 3                |  |  |  |  |
|     | <ul><li>1.1 Background</li><li>1.2 Scope of Report</li><li>1.3 Project Organization</li><li>1.4 Summary of Construction Works</li></ul>   | 3<br>4<br>4<br>5 |  |  |  |  |
| 2   | SUMMARY OF EM&A PROGRAMME REQUIREMENTS  | 6                |  |  |  |  |
|     | <ul> <li>2.1 Monitoring Parameters and Locations</li> <li>2.2 Environmental Quality Performance Limits (Action/Limit Levels)</li> <li>2.3 Environmental Mitigation Measures</li> </ul>  | 6<br>6<br>6      |  |  |  |  |
| 3   | NOISE MONITORING  | 7                |  |  |  |  |
| 4   | WATER QUALITY MONITORING  |                  |  |  |  |  |
| 5   | LAND CONTAMINATION MONITORING   | 8                |  |  |  |  |
|     | <ul> <li>5.1 Monitoring Status</li> <li>5.2 Excavation Progress</li> <li>5.3 Biopiling and Cement Solidification / Stabilization Progress</li> <li>5.4 IEA Spot Check Sample</li> </ul> | 8<br>8<br>8<br>8 |  |  |  |  |
| 6   | ENVIRONMENTAL SITE INSPECTION AND AUDIT   | 9                |  |  |  |  |
| 7   | ADVICE ON SOLID AND LIQUID WASTE MANAGEMENT STATUS  | 10               |  |  |  |  |
| 8   | SUMMARY OF NON-COMPLIANCE (EXCEEDANCES) OF ENVIRONMENTAL PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)   | QUALITY 10       |  |  |  |  |
| 9   | COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECU   | TION 10          |  |  |  |  |
| 10  | COMMENTS, RECOMMENDATIONS AND CONCLUSIONS   | 11               |  |  |  |  |
|     | <ul> <li>10.1 Comments on Mitigation Measures</li> <li>10.2 Recommendations on EM&amp;A Programme</li> <li>10.3 Conclusions</li> </ul>  | 11<br>11<br>12   |  |  |  |  |

#### **List of Tables**

- Table 1.1 Contact Information of Key Personnel
- Table 2.1 Locations of Impact Noise Monitoring Stations
- Table 2.2 Noise Monitoring Parameters, Frequency and Duration
- Table 3.1 Summary of Number of Exceedances for Construction Impact Noise Monitoring
- Table 9.1 Summary of Environmental Complaints, Summons and Successful Prosecutions

#### **List of Figures**

| Figure 1  | Site Location Plan   |
|-----------|--|
| Figure 2  | Noise Monitoring Locations   |
| Figure 3  | Locations of Contamination Zones   |
| Figure 4  | Locations of Contamination Zones   |
| Figure 5  | Locations of Confirmatory Sampling (Zones R5 & R6)                       |
| Figure 6  | Locations of Confirmatory Sampling (Zones R1 & R7)                       |
| Figure 7  | Locations of Confirmatory Sampling (Zones R2 & R3)                       |
| Figure 8  | Locations of Confirmatory Sampling (Zones R4 & R8)                       |
| Figure 9  | Locations of Confirmatory Sampling (Zone A1)                             |
| Figure 10 | Locations of Confirmatory Sampling (Zones A2, A3, A4 & A5)               |
| Figure 11 | Locations of Confirmatory Sampling (Zones T32C, T32D, T32E, T35C & T36A) |
| Figure 12 | Locations of Confirmatory Sampling (Zones T19A, T22BA, T22BB)            |
| Figure 13 | Locations of Confirmatory Sampling (Zone T32E)                           |
| Figure 14 | Locations of Confirmatory Sampling (Zone T35C)                           |

#### **List of Appendices**

| Appendix A | Project Organization Structure  |
|------------|---|
| Appendix B | Construction Programme  |
| Appendix C | Implementation Schedule of Environmental Mitigation Measures (EMIS)                       |
| Appendix D | Summary of Action and Limit Levels  |
| Appendix E | Graphical Presentation of Impact Daytime Construction Noise Monitoring Results over past  |
|            | four months   |
| Appendix F | Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions |

#### **EXECUTIVE SUMMARY**

The proposed "Yau Tong Bay – Decommissioning of Shipyard Sites" (hereinafter referred to as "the Proiect") is a Designated Project under the Environmental Impact Assessment Ordinance (Cap. 499) Schedule 2 and is governed by the Environmental Permit No. EP-409/2010. The Project aims to demolish the past and existing shipyards and their building structures and marine structures and decontaminate identified contaminated spots.

The demolition works of the building structures on land commenced on 21 November 2011 and was completed in September 2012. The demolition works of marine structures are yet to commence.

The impact Environmental Monitoring and Audit (hereinafter referred to as "EM&A") programme for the Project commenced on 21 November 2011. The EM&A works was suspended from November 2012 for the captioned Project and the EM&A works has been resumed on 28 October 2013. The impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing. The remediation method statement was approved by the EPD on 20 December 2013. The soil remediation works commenced on 23 December 2013.

This report documents the findings of EM&A works conducted in the guarter between 1 January 2014 and 31 March 2014.

As informed by the Contractor, the major construction activities carried out in the reporting quarter were:

- Setting up biopile base liner and cement solidification mixing pit;
- Decommissioning of the underground oil tank at YTML 6-11;
- Excavation of contaminated soil in Zones R1, R2, R3, R4, R5, R8, A1, A2, T19A, T22BA, T22BB, T32C, T32E (inner), T32E (outer), T35C and T36A;
- Backfilling Zones R2, R4, A1, T32E (inner) and T36A;
- Formation of biopiles; and
- Cement solidification treatment for Zones T19A, T22BA, T22BB, T32C, T36A and R8.

A summary of monitoring and audit activities conducted in the reporting guarter is listed below:

Daytime noise monitoring 6 sessions Water quality monitoring 0 session Environmental site inspection 12 sessions

#### **Breaches of Action and Limit Levels for Daytime Construction Noise**

No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting quarter.

No Limit Level exceedance of construction noise was recorded in the reporting quarter.

#### **Breaches of Action and Limit Levels for Water Quality**

Water quality monitoring was not conducted in the reporting quarter as the demolition of marine structures was not commenced.

#### **Environmental Complaint, Notification of Summons and Successful Prosecution**

No environmental complaint, notification of summons and successful prosecution was received in the reporting quarter.

#### **Reporting Change**

There was no reporting change required in the reporting quarter.

#### **Future Key Issues**

Excavation of contaminated soil will continue to take place in April 2014.

#### 行政摘要

「油塘灣--船廠拆卸工程」(以下簡稱「本工程項目」)是一項被臚列於環境影響評估條例(第 499 章)附表 2 中的指定工程項目並受到環境許可證編號 EP-409/2010 所管制。本工程項目的主要目的是要拆除位於油塘灣的舊有和現有的船廠及其建築物和海事結構,以及處理指定的已受污染點。

船廠陸上建築物的拆卸工程於二零一一年十一月二十一日展開,並於二零一二年九月完工。船廠海上建築物的拆除工作尚未開始。本工程項目之施工期間環境監察與審核工作暫停,並於二零一三年十月二十八日恢復。施工期間環境監察與審核計劃包括:日間建築噪音監測,水質監測,已受污染泥復育工作的監察與審核及工地審核巡查。環保署在二零一三年十二月二十日批准了土地整治方法聲明。土壤修復工程於二零一三年十二月二十三日開始。

本報告記錄了於二零一四年一月一日至二零一四年三月三十一日期間所進行的環境監察與審核工作。根據承建商提供的資料,在上述的季度的主要建築活動為:

- 設立生物堆積底座內膽及水泥凝固混合坑、
- 清拆在 YTML 6-11 的地下油缸、
- 在區域 R1、R2、R3、R4、R5、R8、A1、A2、T19A,、T22BA,、T22BB、T32C、T32E (內部)、T32E (外部)、T35C 及 T36A 污染土壤的挖掘、
- 在區域 R2、R4、A1、T32E(內部)和 T36A 的回填、
- 一 生物堆的形成,以及
- 在區域 T19A、 T22BA、T22BB、T32C、T36A 及 R8 的水泥固化處理。

在上述的季度有下列次數的監察及審核活動進行:

日間建築噪音監測6 次水質監測0 次環境巡查12 次

#### 違反監測標準

#### 日間建築噪音

在上述的期間沒有收到有關建築噪音的投訴,所以噪音監測結果皆符合行動水平。在上述的季度的所有日間建築噪音監測結果皆符合極限水平。

#### 水質

因為相關的海事結構拆除工程仍未開始,故沒有水質監測在上述的季度進行。因此,沒有違反水質行動水平和 極限水平的記錄。

#### 有關收到的環境的投訴,傳票及檢控

在上述的季度沒有收到有關環境的投訴、傳票或檢控。

#### 報告修訂

本報告季度並沒有修訂報告。

#### 預計要注意的事項

污染土壤的挖掘將在2014年4月繼續。

#### 1 INTRODUCTION

#### 1.1 Background

- 1.1.1. The Project Site of "Yau Tong Bay-Decommissioning of Shipyard Sites" (hereinafter referred to as "the Project") is located along the shore of Yau Tong Bay (which is also known as Kwun Tong Tsai Wan) in East Kowloon within the Kwun Tong District and the Project Site together with its adjacent land is zoned Comprehensive Development area ("CDA") on the Approved Cha Kwo Ling, Yau Tong, Lei Yue Mun Outline Zoning Plan (OZP) No. S/K15/19. It faces Victoria Harbour to the southwest and is bounded by the Eastern Harbour Crossing Ventilation Building to the west, Cha Kwo Ling Road to the north and east, and Ko Fai Road to the south. The site is also adjacent to the former Yau Tong Industrial Area, which is at present mainly occupied by obsolete industrial buildings.
- 1.1.2. The Project is a designated project and is governed by the Environmental Permit No. EP-409/2010 (hereinafter referred to as "the EP").
- 1.1.3. Major works to be undertaken in the Project include:-
  - Demolition of past and existing shipyard and building structures;
  - Demolition of marine structure of shipyards; and
  - Decontamination of identified contaminated spots.
- 1.1.4. For the decommissioning of past and existing shipyard lots, there is a total of 39 Marine Lots along the shore of Yau Tong Bay are under the control of the Project Proponent (Main Wealth Development Limited) and covered in this Project. These 39 lots (or the 'concerned lots') ,with a total area of over 1 hectare (ha), as listed below and highlighted in **Figure 1**, are hereinafter referred to as the 'Project Site'. The land uses for the Project Site had been industrial and various land uses including shipyards, timber yards, sawmills and concrete batching plant.
  - YTML No. 1
  - YTMLs No. 5-14
  - YTML No. 15
  - YTMLs No. 19-24
  - YTMLs No. 27-38
  - YTMLs No. 41-46
  - YTML No. 54
- 1.1.5. Main Wealth Development Limited (the Project Proponent) has commissioned AECOM Asia Company Limited as the Engineer of the Project and Kin Wing Construction Co., Ltd was commissioned as the Decontamination Contractor of the Project (hereafter referred to as "the Contractor").

AECOM Asia Company Limited was appointed to undertake the Environmental Team (hereafter referred to as "ET") services for implementation of all the Environmental Monitoring and Audit (hereafter referred to as "EM&A") works under the Project. Mott MacDonald Hong Kong Limited and Nature & Technologies (HK) Limited act as the Independent Environmental Checker (hereafter referred to as "IEC") and Independent Environmental Auditor (hereafter referred to as "IEA") for the Project respectively.

- 1.1.6. According to the updated programme, the demolition works of the Project commenced on 21 November 2011. The demolition works of the building structures on land commenced on 21 November 2011 and was completed in September 2012. The demolition works of marine structures are yet to commence. The remediation method statement was approved by the EPD on 20 December 2013. The soil remediation works commenced on 23 December 2013.
- 1.1.7. In accordance with the updated Environmental Monitoring and Audit Manual (hereinafter referred to as "the EM&A Manual") of the Project, there is a need of an impact EM&A programme includes daytime construction noise and water quality monitoring, soil remediation works monitoring and auditing and site auditing. The impact EM&A Programme for the Project commenced on 21 November 2011. The EM&A works was suspended from November 2012 for the captioned Project and the EM&A works has been resumed on 28 October 2013.

#### 1.2 Scope of Report

1.2.1 This is the sixth Quarterly EM&A Summary Report for the Project "Yau Tong Bay – Decommissioning of Shipyard Sties". This report presents a summary of the environmental monitoring and audit works, list of activities and mitigation measures proposed by the ET for the Project in the quarter between 1 January 2014 and 31 March 2014.

#### 1.3 Project Organization

1.3.1 The project organization structure is shown in **Appendix A**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 Contact Information of Key Personnel

| Party   | Name         | Telephone | Fax       |
|---|--------------|-----------|-----------|
| Project Proponent  (Main Wealth Development Limited)                          | Gregory Chan | 2908 8679 | 2562 0029 |
| Engineer  (AECOM Asia Co. Ltd.)   | Jeremy Yuen  | 3922 9000 | 3922 9797 |
| Decontamination Contractor (Contractor)  (Kin Wing Construction Co., Ltd)     | Lee Kam Hung | 2717 9139 | 2725 9316 |
| Independent Environmental Checker (IEC)  (Mott MacDonald Hong Kong Limited)   | Terence Kong | 2828 5919 | 2827 1823 |
| Independent Environmental Auditor (IEA)  (Nature & Technologies (HK) Limited) | Gabriel Lam  | 2877 3122 | 2511 0922 |
| Environmental Team Leader (ETL)  (AECOM Asia Co. Ltd.)                        | Y T Tang     | 3922 9393 | 3922 9797 |

#### 1.4 Summary of Construction Works

- 1.4.1 The demolition works of the building structures on land commenced on 21 November 2011 and was completed in September 2012. The demolition works of marine structures are yet to commence.
- 1.4.2 As informed by the Contractor, the major construction activities carried out in the reporting quarter were:
- Setting up biopile base liner and cement solidification mixing pit;
- Decommissioning of the underground oil tank at YTML 6-11;
- Excavation of contaminated soil in Zones R1, R2, R3, R4, R5, R8, A1, A2, T19A, T22BA, T22BB, T32C, T32E (inner), T32E (outer), T35C and T36A;
- Backfilling Zones R2, R4, A1, T32E (inner) and T36A;
- Formation of biopiles; and
- Cement solidification treatment for Zones T19A, T22BA, T22BB, T32C, T36A and R8.
- 1.4.3 The general layout plan of the Project site is shown in **Figure 1.**
- 1.4.4 The latest Construction Programme is shown in **Appendix B**.
- 1.4.5 The environmental mitigation measures implementation schedule are presented in **Appendix C**.

#### 2 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

#### 2.1 Monitoring Parameters and Locations

- 2.1.1 The EM&A Manual designated locations for the monitoring of environmental impacts in terms of construction noise, water quality and land contamination due to the Project.
- 2.1.2 Water quality monitoring will be conducted when the demolition of marine structures commences.
- 2.1.3 The EM&A Manual also requires environmental site inspections for air quality, noise, water quality, waste management, land contamination, and landscape and visual impacts.
- 2.1.4 The description of monitoring parameters, frequencies and durations, and detailed locations of monitoring stations for impact noise are listed below. The monitoring stations for impact noise are depicted in **Figure 2**.

Table 2.1 Locations of Impact Noise Monitoring Stations

| Monitoring Station | Location  | Description   |
|--------------------|---|---|
| NM1                | Yau Lai Estate<br>Hong Lai House                | 1m from the exterior of the roof top façade of the building |
| NM2                | S.K.H. Yau Tong<br>Kei Hin Primary<br>School    | 1m from the exterior of the roof top façade of the building |
| NM3                | C.C.C. Kei Faat<br>Primary School<br>(Yau Tong) | 1m from the exterior of the roof top façade of the building |

Table 2.2 Noise Monitoring Parameters, Frequency and Duration

| Parameter  | Frequency                   |
|--|-----------------------------|
| 30-mins measurement at each monitoring station between 0700 and 1900 on normal weekdays. $L_{eq}$ , $L_{10}$ and $L_{90}$ would be recorded. | At least once per two weeks |

#### 2.2 Environmental Quality Performance Limits (Action/Limit Levels)

2.2.1 The environmental quality performance limits, i.e. Action and Limit Levels for construction noise monitoring works were derived from the baseline monitoring results as detailed in the EM&A Manual. Appendix D shows the established Action and Limit Levels for noise monitoring.

#### 2.3 Environmental Mitigation Measures

2.3.1 Relevant environmental mitigation measures as recommended in the Project EIA final report were stipulated in the EM&A Manual and environmental requirement in contract documents for the Contractor to adopt. A list of mitigation measures and their implementation statuses, i.e. Implementation Schedule of Environmental Mitigation Measures (EMIS), are given in **Appendix C**.

#### 3 NOISE MONITORING

- 3.1.1 Noise monitoring was conducted at 3 designated monitoring stations (NM1 to NM3), for at least once per two weeks during daytime 0700 1900 of reporting quarter. The graphical plots of trends of the monitoring results are provided in **Appendix E**.
- 3.1.2 Six (6) daytime noise monitoring events were carried out at each designated monitoring station (NM1 to NM3) in the reporting quarter.
- 3.1.3 The weather was mostly sunny, with occasional fine and cloudy events in the reporting quarter. Major noise sources during the noise monitoring included construction activities of the Project, construction activities by other contracts and nearby traffic noise.
- 3.1.4 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting quarter.
- 3.1.5 No Limit Level exceedance was recorded at all monitoring stations in the reporting quarter.
- 3.1.6 **Table 3.1** presents the number of exceedances recorded in each month of the reporting quarter. The number of monitoring events included regular impact monitoring events and additional ones, if any.

Table 3.1 Summary of Number of Exceedances for Construction Impact Noise Monitoring

|                                  |  | Month |        |     |     |        |     |        |     |     |  |  |  |  |
|----------------------------------|--|-------|--------|-----|-----|--------|-----|--------|-----|-----|--|--|--|--|
| Monitoring<br>Parameter          | Level of<br>Exceedance                                   |       | Jan 14 |     |     | Feb 14 |     | Mar 14 |     |     |  |  |  |  |
|                                  |  | NM1   | NM2    | NM3 | NM1 | NM2    | NM3 | NM1    | NM2 | NM3 |  |  |  |  |
| Daytime<br>Construction<br>Noise | No. of monitoring events                                 | 2     | 2      | 2   | 2   | 2      | 2   | 2      | 2   | 2   |  |  |  |  |
|                                  | Action   | 0     | 0      | 0   | 0   | 0      | 0   | 0      | 0   | 0   |  |  |  |  |
|                                  | Limit  | 0     | 0      | 0   | 0   | 0      | 0   | 0      | 0   | 0   |  |  |  |  |
|                                  | Total no. of<br>Action and<br>Limit Level<br>Exceedances | 0     | 0      | 0   | 0   | 0      | 0   | 0      | 0   | 0   |  |  |  |  |

Remarks: Exceedances which are not project-related are not presented in this table.

#### 4 WATER QUALITY MONITORING

4.1.1 Water quality monitoring was not conducted in the reporting quarter as the demolition of marine structures has not yet commenced.

#### 5 LAND CONTAMINATION MONITORING

#### 5.1 Monitoring Status

- 5.1.1 The remediation method statement was approved by the EPD on 20 December 2013. The soil remediation works commenced on 23 December 2013.
- 5.1.2 Cement Solidification and Stabilization commenced on 21 January 2014 and biopile remediation commenced on 24 March 2014. Monitoring works has been conducted accordingly.

#### 5.2 Excavation Progress

- 5.2.1 Excavation of contaminated soil in Zones R1, R2, R3, R4, R5, R8, A1, A2, T19A, T22BA, T22BB, T32C, T32E (inner), T32E (outer), T35C and T36A has been carried out in the reporting guarter.
- 5.2.2 Verification sampling has been conducted according to the corresponding CAR/RAPs ((a) Appendix 7C Remediation Action Plan for Yau Tong Bay Marine Lots in the Reclamation of Yau Tong Bay Final EIA Report (January 2002); (b) Yau Tong Bay Decommissioning of Shipyard Sites Contamination Assessment Report and Remediation Action Plan (YTML 1, 6-11, 15, 28, 29, 38 and 41-43; (c) Yau Tong Bay Decommissioning of Shipyard Sites Supplementary Contamination Assessment Report and Remediation Action Plan for Previously Inaccessible Lots (YTML 27, 44, 45-46, 54 and Underground Oil Tank at YTML 6-11)) to define the contamination extent. The locations of the contamination zones are shown in Figure 4 and the sampling locations are indicated in Figures 5 to 14. A total of 276 verification samples have been collected by the Contractor under AECOM's supervision from January to March 2014.

#### 5.3 Biopiling and Cement Solidification / Stabilization Progress

5.3.1 The set up of the biopiling facility has been completed in the reporting quarter. Excavated soil from Zones A2, R1, R2, R3, R4, T32E and T35C has been transferred to the facility. The establishment of biopile has been completed and biopiling treatment commenced on 24 March 2014.

#### 5.4 IEA Spot Check Samples

5.4.1 The Independent Environmental Auditor (IEA) conducted spot check sampling on 9 January 2014, 22 January 2014, 24 February 2014 and 14 March 2014, A total of 4 spot check samples were collected from January to March 2014. The results are in order with the samples collected by the Contractor.

#### 6 ENVIRONMENTAL SITE INSPECTION AND AUDIT

- 6.1.1 There were twelve (12) site inspections (including three (3) ET, IEC and IEA joint site inspections) conducted in the reporting quarter to monitor the implementation of proper environmental pollution control and mitigation measures for the Project. The major concerns for the Project are air quality, noise, water quality, and chemical and waste management. Observations recorded are described below.
- 6.1.2 The Contractor has partially rectified observations as identified during environmental site inspections in the reporting quarter within the agreed time frame. Rectifications of remaining identified items are undergoing by the Contractor. Follow-up inspections on the status on provision of mitigation measures will be conducted to ensure all identified items are mitigated properly.

#### 6.1.3 **Air Quality**

- 6.1.4 No adverse observation was identified in the reporting quarter.
- 6.1.5 **Noise**
- 6.1.6 No adverse observation was identified in the reporting quarter.
- 6.1.7 Water Quality
- 6.1.8 No adverse observation was identified in the reporting guarter.
- 6.1.9 Land Contamination
- 6.1.10 There were three (3) ET, IEC and IEA joint site inspections conducted in the reporting quarter. The joint site inspections were conducted on 24 January 2014, 21 February 2014 and 27 March 2014.
- 6.1.11 Chemical and Waste Management
- 6.1.12 The stockpile of the excavated contaminated soil should be placed on area laid with impermeable liner and properly covered. It was observed that a few excavated soils from the stockpile were spilled outside the liner. The Contractor should ensure that the stockpile of contaminated soil is properly placed on the liner.
- 6.1.13 Landscape and Visual Impact
- 6.1.14 The protective net in the surrounding of one of the retained trees was found slid off at the time of the site inspection; now, it is fixed to its original position. The nets surrounding other retained tress in the site are also checked to be in proper positions.
- 6.1.15 Miscellaneous
- 6.1.16 No adverse observation was identified in the reporting quarter.

#### 7 ADVICE ON SOLID AND LIQUID WASTE MANAGEMENT STATUS

- 7.1.1 The Contractor submitted the application form for registration as a chemical waste producer for the Project.
- 7.1.2 As advised by the Contractor, 4,547m³ of soil (of which 647m³ was artificial hard material) was excavated on site; it will be either mixed with cement or transferred to biopile for treatment. No general refuse was generated on site and disposed of at the South East New Territories (SENT) Landfill. 388m³ and 0m³ of inert C&D materials were reused on site and reused in SENT for backfilling purpose respectively. No metals, paper/cardboard packaging or plastics were generated and collected by the registered recycling collectors. No chemical waste was collected by the licensed contractor in the reporting quarter.
- 7.1.3 The Contractor is advised to properly maintain on site C&D material and waste sorting, and collection and recording system, and maximize the reuse / recycling of C&D materials and wastes. The Contractor is reminded to properly maintain the site tidiness and dispose of wastes accumulated on site regularly and properly.

# 8 SUMMARY OF NON-COMPLIANCE (EXCEEDANCES) OF ENVIRONMENTAL QUALITY PERFORMANCE LIMITS (ACTION AND LIMIT LEVELS)

- 8.1.1 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting quarter.
- 8.1.2 No Limit Level exceedance of construction noise was recorded in the reporting quarter.
- 8.1.3 Water quality monitoring was not conducted in the reporting quarter as demolition of marine structures was not commenced.

# 9 COMPLAINT, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

- 9.1.1 No environmental complaint, notification of summons and successful prosecution was received in the reporting quarter.
- 9.1.2 Table 9.1 summarizes the numbers of complaints, summons and successful prosecutions received in the reporting quarter.

Table 9.1 Summary of Environmental Complaints, Summons and Successful Prosecutions

|                         | Jan 14 | Feb 14 | Mar 14 | Total |
|-------------------------|--------|--------|--------|-------|
| Complaints              | 0      | 0      | 0      | 0     |
| Summons                 | 0      | 0      | 0      | 0     |
| Successful Prosecutions | 0      | 0      | 0      | 0     |

9.1.3 Statistics on complaints, notifications of summons and successful prosecutions recorded in the reporting quarter and since the commencement of the Project are given in Appendix F.

#### 10 COMMENTS, RECOMMENDATIONS AND CONCLUSIONS

#### 10.1 Comments on Mitigation Measures

- 10.1.1 According to the environmental site inspections performed in the reporting quarter, the following comments are provided:
- 10.1.2 Air Quality
- 10.1.3 Nil.
- 10.1.4 **Noise**
- 10.1.5 Nil.
- 10.1.6 Water Quality
- 10.1.7 Nil.
- 10.1.8 Land Contamination
- 10.1.9 Nil.
- 10.1.10 Chemical and Waste Management
- 10.1.11 The Contractor should ensure that stockpiles of contaminated soil are properly placed on the liner.
- 10.1.12 Landscape and Visual Impact
- 10.1.13 The Contractor should check the nets surrounding retained tress in the site.
- 10.1.14 Miscellaneous
- 10.1.15 Nil..

#### 10.2 Recommendations on EM&A Programme

- 10.2.1 The impact noise and water quality monitoring programme ensured that any environmental impact to the receivers would be readily detected and timely actions could be taken to rectify any non-compliance. Assessment and analysis of monitoring results collected demonstrated the environmental acceptability of the Project. The weekly site inspection and soil remediation monitoring and auditing ensured that all the environmental mitigation measures recommended in the EIA report were effectively implemented.
- 10.2.2 The EM&A programme effectively monitored the environmental impacts from the construction activities and no particular recommendation was advised for the improvement of the programme.

#### 10.3 Conclusions

- 10.3.1 Noise monitoring and weekly site inspections were carried out from 1 January 2014 to 31 March 2014, in accordance with the EM&A Manual.
- 10.3.2 No Action Level exceedance was recorded since no construction noise related complaint was received in the reporting quarter.
- 10.3.3 No Limit Level exceedance of construction noise was recorded in the reporting quarter.
- 10.3.4 Water quality monitoring was not conducted in the reporting quarter as the demolition of marine structures has not yet commenced.
- 10.3.5 As informed by the Contractor, the major construction activities carried out in the reporting quarter were:
- Setting up biopile base liner and cement solidification mixing pit;
- Decommissioning of the underground oil tank at YTML 6-11;
- Excavation of contaminated soil in Zones R1, R2, R3, R4, R5, R8, A1, A2, T19A, T22BA, T22BB, T32C, T32E (inner), T32E (outer), T35C and T36A;
- Backfilling Zones R2, R4, A1, T32E (inner) and T36A;
- Formation of biopiles; and
- Cement solidification treatment for Zones T19A, T22BA, T22BB, T32C, T36A and R8.
- 10.3.6 Environmental site inspection was carried out 12 times in the reporting quarter. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site audits.
- 10.3.7 No environmental complaint, notification of summons and successful prosecution was received in the reporting quarter.



Our ref AFK/EC/TK/jn/bw/T329531/22.01/0013

т 2828 5919

terence.kong@mottmac.com.hk

Your ref

Main Wealth Development Limited 71/F Two International Finance Centre 8 Finance Street Central Hong Kong

30 April 2014

Attn: Ms. Amy Chan / Mr. Gregory Chan

Dear Madam.

Yau Tong Bay – Decommissioning of Shipyard Sites
Environmental Permit No. EP-409/2010
Quarterly EM&A Summary Report for January 2014 to March 2014 (version: Rev. 0)

Further to the receipt from Environmental Team (ET) of the captioned Monthly EM&A Report on 22, 23 and 25 April 2014 via email, pursuant to Updated EM&A Manual (v.4), we have no comment on the captioned report (Rev.0) for Yau Tong Bay.

Yours faithfully for MOTT MACDONALD HONG KONG LIMITED

Terence Kong

Independent Environmental Checker (IEC)



## NATURE & TECHNOLOGIES (HK) LIMITED

## 科技環保(香港)有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界北青衣担杆山路 12 號地段 Tel 電話: (852) 2877 3122 Fax 傳真: (852) 25110922 Email 電郵: enquiry@nt.com.hk Website 網址: http://www.nt.com.hk

Our Ref: 3.14/018/2009/at

30 April 2014

Main Wealth Development Ltd. 71/F, Two International Finance Centre 8 Finance Street Central Hong Kong

Attn: Ms. Amy Chan

Dear Ms. Chan,

Yau Tong Bay – Decommissioning of Shipyard Sites Environmental Permit No. EP-409/2010 Quarterly EM&A Summary Report for January 2014 to March 2014 (Version: Rev.0)

With reference to the captioned document verified by IEC on 30 April 2014, we are pleased to provide our confirmation for the document on sections that is specific to soil remediation work pursuant to Condition 5.4 of the Environmental Permit No. EP-409/2010.


Yours faithfully,


Nature & Technologies (HK) Limited

Ir Dr Gabriel C K Lam

Independent Environmental Auditor

**FIGURES** 





# NOISE MONITORING LOCATIONS

YAU TONG BAY - DECOMMISSIONING OF SHIPYARD SITES


LLHY


 $^{\circ}$ 


60048283


LSHT


**A≡COM** 

































## APPENDIX A PROJECT ORGANIZATION STRUCTURE



## APPENDIX B CONSTRUCTION PROGRAMME

# Yau Tong Bay Redevelopment Land Decontamination Works

## **Construction Programme (Rev. 3)**

| I.D |   |           |           | . 2013 2014 |     |     |     |     |         |     |     |     | 2015 |     |     |      |     |     |     |     |
|-----|---|-----------|-----------|-------------|-----|-----|-----|-----|---------|-----|-----|-----|------|-----|-----|------|-----|-----|-----|-----|
| No. |   | Start     | Finish    | Sept        | Oct | Nov | Dec | Jan | Feb     | Mar | Apr | May | Jun  | Jul | Aug | Sept | Oct | Nov | Dec | Jan |
| 10  | Submission of Method Statement for Biopiling and Cement Solidification                                  | 13-Sep-13 | 27-Nov-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 20  | Approval of the Method Statement for Biopiling and Cement Solidification by EPD                         | 30-Sep-13 | 16-Dec-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 30  | Submission of ELS Plan  | 13-Sep-13 | 23-Oct-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 40  | BD Approval and Consent of ELS Plan   | 24-Oct-13 | 23-Jan-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 42  | EM & A by ET  | 28-Oct-13 | 5-Jan-15  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 45  | Pre-sampling of the sidewall samples  | 11-Nov-13 | 16-Dec-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 50  | Setting up biopile base liner and cement solidification mixing pit                                      | 28-Oct-13 | 23-Nov-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 60  | Excavation of Contaminated Soil in Zone R1, R2, R4, A2 for Biopiling                                    | 17-Dec-13 | 23-Jan-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 70  | Excavation of Contaminated Soil in Zone R3, T32E and T35C for Biopiling                                 | 24-Jan-14 | 23-Mar-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 80  | Cement Solidification Pilot Test  | 17-Dec-13 | 31-Dec-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 90  | Excavation of Contaminated Soil in Zone A1, A2, A4, A5, R5, T19A, T22BA, T36A for Cement Solidification | 17-Dec-13 | 23-Jan-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 100 | Excavation of Contaminated Soil in Zone A3, R6, R7, R8, T22BB and T32C for Cement Solidification        | 24-Jan-14 | 23-Mar-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 110 | Cement Solidification Treatment Process   | 17-Dec-13 | 7-Apr-14  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 120 | Operation and maintenance of Biopile System   | 24-Mar-14 | 2-Nov-14  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 130 | Sample collection for TCLP test for PCB Contaminated Soil   | 11-Nov-13 | 29-Nov-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 132 | Submission of TCLP test results to EPD  | 30-Nov-13 | 2-Dec-13  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 134 | Approval by EPD for Landfill disposal   | 3-Dec-13  | 2-Jan-14  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 136 | Excavation and disposal of PCBs Contaminated Soil in Zone T32D and T32E to Landfill                     | 3-Jan-14  | 2-Nov-14  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 140 | Submission and approval of method statement for clearance of the<br>Underground Oil Tank                | 30-Sep-13 | 2-Nov-13  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 143 | Clearance of the Underground Oil Tank   | 4-Nov-13  | 9-Nov-13  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 147 | Submission and approval of method statement for demolition of<br>Underground Oil Tank                   | 25-Oct-13 | 9-Nov-13  |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 148 | Removal of Underground Oil Tank   | 11-Nov-13 | 23-Nov-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 150 | Confirmation Sampling & Testing in the vincinity of the Underground Oil Tank                            | 25-Nov-13 | 10-Dec-13 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 160 | Submission of Supplementary Contamination Assessment Report   | 11-Dec-13 | 10-Jan-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 170 | Submission of Remediation Report  | 18-Nov-14 | 21-Dec-14 |             |     |     |     |     |         |     |     |     |      |     |     |      |     |     |     |     |
| 180 | Remove all plants and equipment for decontamination works.  | 23-Dec-14 | 5-Jan-15  |             |     |     |     |     | $\perp$ |     |     |     |      |     |     |      |     |     |     |     |

APPENDIX C
IMPLEMENTATION SCHEDULE OF
ENVIRONMENTAL MITIGATION MEASURES
(EMIS)

## Appendix C - Implementation Schedule of Environmental Mitigation Measures (EMIS)

Air Quality - Schedule of Recommended Mitigation Measures

| Immost             | Mitigation Measures  | Timin a             | Imple  | mentation S | mentation Status |  |
|--------------------|--|---------------------|--------|-------------|------------------|--|
| Impact             |  | Timing              | Jan 14 | Feb 14      | Mar 14           |  |
| Air Quality during | Careful sitting of construction activities which generate substantial amount of dust can effectively reduce the overall impact.  | During construction | V      | V           | V                |  |
| Construction       | Use of regular watering, with complete coverage if possible, to reduce dust emissions from exposed site surfaces and unpaved roads and for dusty construction areas and areas close to ASRs, particularly during dry weather.  |                     | V      | V           | V                |  |
|                    | Open stockpiles shall be avoided. Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where possible, prevent placing dusty material storage piles near ASRs. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. |                     | V      | V           | V                |  |
|                    | No free falling construction debris should be allowed; debris should be let down by hoist or enclosed tunnel to the ground.  |                     | N/A    | N/A         | N/A              |  |
|                    | All dusty materials should be sprayed with water prior to any loading, unloading or transfer operation so as to maintain the dusty materials wet.  |                     | V      | V           | V                |  |
|                    | Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading points, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods.                                |                     | V      | V           | V                |  |
|                    | Height from which dusty materials are dropped should be controlled to a minimum practical height to limit fugitive dust generation from unloading.   |                     | N/A    | N/A         | N/A              |  |
|                    | Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.   | 1                   | V      | V           | V                |  |
|                    | Skip hoist for material transport should be totally enclosed by impervious sheeting.   |                     | V      | V           | V                |  |
|                    | Establishment and use of vehicle wheel and body washing facilities at the exit points of the site and public roads, combined with cleaning of public roads wherever necessary and practical.   |                     | V      | V           | V                |  |
|                    | The area where vehicle washing takes place and the section of the road between the washing facilities and the exit point should be paved with concrete, bituminous materials or hardcores.   |                     | V      | V           | V                |  |
|                    | Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit.  |                     | V      | V           | V                |  |

Page 1 Jan 2014 – Mar 2014

| Impact                                | Mitigation Measures  | Timing              | Imple  | Implementation Status |        |  |
|---------------------------------------|--|---------------------|--------|-----------------------|--------|--|
|                                       |  | lilling             | Jan 14 | Feb 14                | Mar 14 |  |
| Air Quality<br>during<br>Construction | <ul> <li>Imposition of speed controls for vehicles on site haul roads. Where feasible,<br/>routing of vehicles and positioning of construction plants should be at a<br/>maximum possible distances from sensitive receivers.</li> </ul> | During construction | V      | V                     | V      |  |
|                                       | Every stock of more than 20 bags of cement or dry pulverised fuel ash (PFA) should be covered entirely by impervious sheeting or placed in an area sheltered on the top and the 3 sides.   |                     | N/A    | N/A                   | N/A    |  |
|                                       | <ul> <li>Instigation of an environmental monitoring and auditing program to monitor the<br/>construction process in order to enforce controls and modify method of work if<br/>dusty conditions arise.</li> </ul>                        |                     | V      | V                     | V      |  |

Noise - Schedule of Recommended Mitigation Measures

| lmnaat                                       | Mitigation Measures  | Time in a   | Implementation Status |        |        |
|--|--|---|-----------------------|--------|--------|
| Impact                                       |  | Timing  | Jan 14                | Feb 14 | Mar 14 |
| Construction<br>Noise during<br>Construction | <ul> <li>In order to reduce the excessive noise impacts at the affected NSRs during normal daytime working hours, the following mitigation measures shall be implemented:</li> <li>adopting quiet powered mechanical equipment;</li> <li>scheduling of works;</li> <li>erect a 3m tall moveable noise barriers along the site boundary; and</li> <li>noise enclosure.</li> </ul> | During construction   | V                     | V      | V      |
|  | Only well-maintained plant should be operated on-site and plant should be serviced regularly.  |   | V                     | V      | V      |
|  | Silencers or mufflers on construction equipment should be utilized and should be properly maintained.  |   | V                     | V      | V      |
|  | Mobile plant, if any, should be sited as far away from NSRs as possible.   | ]   | V                     | V      | V      |
|  | Machines and plant (such as trucks) that may be in intermittent use should be shut down between works periods or should be throttled down to a minimum.  |   | V                     | V      | V      |
|  | Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs.  |   | V                     | V      | V      |
|  | Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities.  |   | V                     | V      | V      |
|  | Use of acoustic barriers as close to the source as possible. Equipment to be shielded: air compressor, water pump, concrete pump, dumper, dump truck, generator, various hand tools, saw, excavator, loader, truck mixer, mobile crane, vibrator and breaker.  | During<br>examination<br>periods of<br>the school<br>nearby | V                     | V      | V      |

Page 2 Jan 2014 – Mar 2014

|                                   | Mitigation Measures   |                        | Imple  | plementation Status |        |  |
|-----------------------------------|---|------------------------|--------|---------------------|--------|--|
| Impact                            |   | Timing                 | Jan 14 | Feb 14              | Mar 14 |  |
| Water                             | Construction works at or close to the seafront  | 1                      |        |                     |        |  |
| Quality<br>during<br>Construction | Temporary storage of construction materials (e.g. equipment, filling materials, chemicals and fuel), chemical waste storage area and temporary stockpile of construction and demolition materials should be located well away from the seawater front and storm drainage during carrying out of the works.  | During construction    | V      | V                   | V      |  |
|                                   | Stockpiling of construction and demolition materials and dusty materials should be covered and located away from the seawater front and storm drainage.   |                        | V      | V                   | V      |  |
|                                   | Construction debris and spoil should be covered up and/or disposed of as soon as possible to avoid being washed into the nearby receiving waters.   |                        | V      | V                   | V      |  |
|                                   | Construction run-off and Drainage   |                        |        |                     | T      |  |
|                                   | The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" shall be followed as far as practicable in order to minimise surface runoff and the chance of erosion, and also to retain and reduce any suspended solids prior to discharge. These practices include, inter alia, the following items:-  | During<br>construction | V      | V                   | V      |  |
|                                   | Provision of perimeter channels to intercept storm-runoff from outside the site.     These shall be constructed in advance of site formation works and earthworks.  |                        |        |                     |        |  |
|                                   | Vehicle and plant servicing areas, vehicle wash bays and lubrication bays should as far as possible be located within roofed areas. The drainage in these covered areas should be connected to foul sewers via a petrol interceptor and/or oil/grease separator. Oil leakage or spillage should be contained and cleaned up immediately. Waste oil should be collected and stored for recycling or disposal in accordance with the Waste Disposal Ordinance.  |                        | V      | V                   | V      |  |
|                                   | Sand/silt removal facilities such as sand traps, silt traps and sediment basins shall be provided to remove sand/silt particles from runoff to meet the requirements of the Technical Memorandum standard under the Water Pollution Control Ordinance. The design of silt removal facilities should be based on the guidelines provided in ProPECC PN 1/94. All drainage facilities and erosion and sediment control structures should be inspected monthly, regularly cleaned and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. |                        | V      | V                   | V      |  |

Page 3 Jan 2014 – Mar 2014

|                            | Mitigation Measures   | <b>-</b>            | Imple  | olementation Status |        |
|----------------------------|---|---------------------|--------|---------------------|--------|
| Impact                     |   | Timing              | Jan 14 | Feb 14              | Mar 14 |
| Water<br>Quality<br>during | Careful programming of the works to minimise the potential of soil erosion during the rainy season. Other measures that need to be implemented before, during, and after rainstorms are summarized in ProPECC PN 1/94.  | During construction | V      | V                   | V      |
| Construction               | Exposed soil surface shall be protected by paving as soon as possible to reduce the potential of soil erosion.  |                     | V      | V                   | V      |
|                            | Open stockpiles of construction materials on site shall be covered with tarpaulin or similar fabric during rainstorm.   |                     | V      | V                   | V      |
|                            | General Construction Activities   |                     |        |                     |        |
|                            | Debris and rubbish generated on-site shall be collected, handled and disposed of properly to avoid entering the nearby nullah and stormwater drains. Stockpiles of cement and other construction material should be kept covered when not being used.   | During construction | V      | V                   | V      |
|                            | Oils and fuels should only be used and stored in designated areas which have pollution prevention facilities. All fuel tanks and storage areas shall be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event. |                     | V      | V                   | V      |
|                            | Sewage Effluent   |                     |        |                     |        |
|                            | Temporary sanitary facilities, such as portable chemical toilets, shall be employed on-site. A licensed contractor would be responsible for appropriate disposal and maintenance of these facilities.   | During construction | V      | V                   | V      |
|                            | Effluent discharged from the construction site should comply with the standards stipulated in the TM-DSS.   |                     | V      | V                   | V      |
|                            | Subject to the sampling results of Contamination Assessment Plan of the site, any contaminated land treatments are subjected to EPD's requirements on handling, treatment and disposal. Should effluent stream and/or extracted ground water be discharged from the site, the discharge shall comply with the WPCO and any EPD special requirements.        |                     | N/A    | N/A                 | N/A    |
|                            | Establishment of baseline and impact monitoring program to establish the baseline water quality condition and monitor the construction process in order to enforce controls and modify method of work if any adverse impacts on the water sensitive receivers are detected.   |                     | V      | V                   | V      |

Page 4 Jan 2014 – Mar 2014

|                                |   |                     | Imple  | lementation Status |        |
|--------------------------------|---|---------------------|--------|--------------------|--------|
| Impact                         | Mitigation Measures   | Timing              | Jan 14 | Feb 14             | Mar 14 |
| Waste                          | Good Site Practice  |                     |        |                    |        |
| Management during Construction | • Nominate an approved personnel, such as a site manager, to be responsible for good site practices and effective arrangements for collection and disposal to an appropriate facility of all wastes generated at the works area. Training of site personnel in proper waste management and handling procedures shall be undertaken. | During construction | V      | V                  | V      |
|                                | Construction materials should be planned and stocked carefully to minimise and avoid unnecessary generation of waste.   |                     | V      | V                  | V      |
|                                | General refuse shall be stored and collected separately from other construction and chemical wastes. Provide on-site refuse collection facilities and enclosed transfer facility for storage and containment.   |                     | V      | V                  | V      |
|                                | Waste points should be provided sufficiently and waste should be collected regularly.   |                     | V      | V                  | V      |
|                                | Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers.   |                     | V      | V                  | V      |
|                                | Separate chemical wastes for special handling and appropriate treatment at<br>the Chemical Waste Treatment Centre located at Tsing Yi. Chemical waste<br>shall be handled according to the Code of Practice on the Packaging,<br>Labelling and Storage of Chemical Wastes.  |                     | V      | V                  | V      |
|                                | Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors.  |                     | V      | V                  | V      |
|                                | Develop procedures such as a trip-ticket system to monitor the disposal of<br>C&D material and solid wastes at public filling areas and landfills, and to<br>control fly-tipping.   |                     | V      | V                  | V      |
|                                | A recording system for the amount of wastes generated, recycled and disposed should be proposed.  |                     | V      | V                  | V      |
|                                | Waste Reduction Measures  |                     |        |                    | •      |
|                                | Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:-  | During construction |        |                    |        |
|                                | <ul> <li>Segregation and storage of different types of waste in different containers,<br/>skips or stockpiles to enhance reuse or recycling of materials and their proper<br/>disposal.</li> </ul>  |                     | V      | V                  | V      |

Page 5 Jan 2014 – Mar 2014

| _                             | Mitigation Measures  |                        | Imple  | ementation S | Status |
|-------------------------------|--|------------------------|--------|--------------|--------|
| Impact                        |  | Timing                 | Jan 14 | Feb 14       | Mar 14 |
| Waste<br>Management<br>during | Encourage collection of aluminum cans, PET bottles and paper by providing separate labelled bins to enable these wastes to be segregated from other general refuse generated by the work force.  | During construction    | V      | V            | V      |
| Construction                  | Any unused chemicals or those with remaining functional capacity shall be recycled.  |                        | V      | V            | V      |
|                               | Use of reusable non-timber formwork to reduce the amount of C&D material.  | 1                      | V      | V            | V      |
|                               | Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill.  |                        | V      | V            | V      |
|                               | Proper storage and site practices to minimise the potential for damage or contamination of construction materials.   |                        | V      | V            | V      |
|                               | Plan and stock construction materials carefully to minimise amount of waste generated and avoid unnecessary generation of waste.   |                        | V      | V            | V      |
|                               | General Site Wastes  |                        |        |              |        |
|                               | Collection area for construction site waste should be provided where waste can be stored prior to removal from site.   | During<br>construction | V      | V            | V      |
|                               | An enclosed and covered area for the collection of the waste is recommended to reduce 'wind blow' of light material.   |                        | V      | V            | V      |
|                               | An open area used for storage or loading/unloading of wastes should be bunded and all the polluted surface run-off collected within this area should be diverted into sewers.  |                        | V      | V            | V      |
|                               | General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.  |                        | V      | V            | V      |
|                               | Workforce Wastes   |                        |        |              |        |
|                               | Suitable collection sites around site offices and canteen should be required.  | During construction    | V      | V            | V      |
|                               | Waste should be removed daily or as often as required.   |                        | V      | V            | V      |
|                               | Chemical Waste   |                        |        |              |        |
|                               | After use, chemical waste (for example, cleaning fluids, solvents, lubrication oil and fuel) should be handled according to the Code of Practice on the Package, Labelling and Storage of Chemical Wastes.   | During construction    | V      | V            | V      |
|                               | Waste should be properly stored on site within suitably designed containers and should be collected by approved licensed waste collectors for disposal at the Chemical Waste Treatment Centre (CWTC) or other licensed facility in accordance with the Waste Disposal Chemical Waste (General) Regulation. |                        | @      | V            | V      |

Page 6 Jan 2014 – Mar 2014

| I                             | Mitigation Measures   |                     | Imple    | ementation Status |        |
|-------------------------------|---|---------------------|----------|-------------------|--------|
| Impact                        |   | Timing              | Jan 14   | Feb 14            | Mar 14 |
| Waste<br>Management<br>during | Any service shop and minor maintenance facilities should be located on hard standing within a bunded area, and sumps and oil interceptors should be provided.   | During construction | N/A      | N/A               | N/A    |
| Construction                  | Provision of appropriate on-site temporary storage facility for any asbestos containing materials (ACM) where necessary. Storage facilities shall be designed in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.   |                     | V        | V                 | V      |
|                               | Employ registered contractors for removal of ACM off-site and disposal at a designated landfill site.   |                     | <b>V</b> | V                 | V      |
|                               | Construction and Demolition Material  |                     |          |                   |        |
|                               | The selective demolition method is recommended to be employed to minimize the effort of sorting mixed C&D materials.  | During construction | V        | V                 | V      |
|                               | In order to minimise the impact resulting from collection and transportation of C&D material for off-site disposal, it is recommended that the public fill material generated from demolition works shall be re-used on-site as far as possible.  |                     | V        | V                 | V      |
|                               | A suitable area should be designated to facilitate the sorting process and a temporary stockpiling area will be required for the separated materials. Separate construction and demolition material into C&D waste (non-inert material) and public fill (inert material) for appropriate disposal. Public fill disposed at a public filling area shall only consist of earth, building debris, broken rock and concrete. The material shall be free from marine mud, household refuse, plastic, metals, industrial and chemical waste, animal and vegetable matter, and other material considered to be unsuitable by the Filling Supervisor. Small quantities of timber mixed with otherwise suitable material would be permitted. C&D waste, such as wood, glass, plastic, steel and other metals, shall be reused or recycled and, as a last resort, disposed to landfill. |                     | V        | V                 | V      |

Page 7 Jan 2014 – Mar 2014

|  | Mitigation Measures  | <b>-</b>   | Implei  | mentation   | Status  |
|--|--|--|---|---|---|
| Impact   |  | Timing   | Jan 14  | Feb 14  | Mar 14  |
| Land Contamination (For inaccessible lots and lots which the Permit Holder opt to reassess in accordance with the Risk-Based Remediation Goals (RBRGs) approach) | Further land contamination assessments to be carried out for inaccessible lots, lots which the Permit Holder opt to re-assess in accordance with the RBRGs approach, as well as areas that required further sampling to ascertain contamination extent. Supplementary CAP, CAR and RAPs to be submitted to EPD for endorsement before commencement of remediation work. These reports shall detail the further sampling & remediation works required. The development construction work shall only commence after all the remediation work has been completed. | Inaccessible lots as described under para. 3.5 of Appendix 7A of YTB-EIA as well as areas that required further sampling to ascertain contamination extent/ Upon availability of site access  Supplementary CAP, CAR and RAPs to be submitted to EPD for endorsement before commencement of the remediation work.  Development construction work should only commence after all the remediation work has been completed. | V (Two CAPs (Yau Tong Bay - Decommi ssioning of Shipyard Sites Suppleme ntary CAP for Previous Inaccessi ble Lots (YTML 27, 44, 45-46, 54 and Undergro und Oil Tank at YTML 6-11) & Yau Tong Bay - Decommi ssioning of Shipyard Sites (CAP for YTML 1, 6-11, 15, 28, 29, 38 | V (Two CAPs (Yau Tong Bay - Decom missioni ng of Shipyar d Sites Supple mentary CAP for Previou s Inacces sible Lots (YTML 27, 44, 45-46, 54 and Undergr ound Oil Tank at YTML 6-11) & Yau Tong Bay - Decom missioni ng of Shipyar d Sites (CAP | V (Two CAPs (Yau Tong Bay - Decommi ssioning of Shipyard Sites Suppleme ntary CAP for Previous Inaccessi ble Lots (YTML 27, 44, 45-46, 54 and Undergro und Oil Tank at YTML 6-11) & Yau Tong Bay - Decommi ssioning of Shipyard Sites (CAP for YTML 1, 6-11, 15, 28, 29, 38 |

Page 8 Jan 2014 – Mar 2014

| luon a a t | Midiration Management | Timin  | Implei  | mentation  | Status  |
|------------|-----------------------|--------|---|--|---|
| Impact     | Mitigation Measures   | Timing | Jan 14  | Feb 14   | Mar 14  |
|            |                       |        | and 41- 43)) have been submitted to EPD and approved on 6 Jul 2011 and 30 Aug 2011 respective ly. The correspon ding CARs and RAPs were submitted to EPD in June 2012 and were subseque ntly approved in June 2013 after two rounds of comment. ) | for YTML 1, 6-11, 15, 28, 29, 38 and 41-43)) have been submitte d to EPD and approve d on 6 Jul 2011 and 30 Aug 2011 respecti vely. The corresp onding CARs and RAPs were submitte d to EPD in June 2012 and were subsequently approve d in June | and 41- 43)) have been submitted to EPD and approved on 6 Jul 2011 and 30 Aug 2011 respective ly. The correspon ding CARs and RAPs were submitted to EPD in June 2012 and were subseque ntly approved in June 2013 after two rounds of comment. ) |

Page 9 Jan 2014 – Mar 2014

| l  | Mitigation Measures   | Timin  | Implementation Status  |  |   |
|--|---|--|--|--|---|
| Impact   |   | Timing   | Jan 14   | Feb 14   | Mar 14  |
|  |   |  |  | 2013<br>after<br>two<br>rounds<br>of<br>comme<br>nt.)  |   |
| Land Contamination (For inaccessible lots and lots which the Permit Holder opt to reassess in accordance with the Risk-Based Remediation Goals (RBRGs) approach) | <ul> <li>A method statement detailing the following shall be submitted to EPD for endorsement:         <ul> <li>Methodology, monitoring and verification procedures for biopiling and solidification;</li> <li>Pilot test procedures for solidification process to ascertain the concrete mix receipe and leachability of the product;</li> <li>The sample size for the verification soil test to be conducted by IEA for spot check purpose;</li> <li>The notification system for notifying the Director the satisfactory completion of the excavation and treatment of contaminated soil; and</li> </ul> </li> <li>Provision and operation requirements of equipment and personnel decontamination facilities.</li> </ul> | All areas identified to require solidification of soil as land remediation / The pilot test results and method statement shall be submitted and endorsed at least one month prior to the full scale solidification works.  All soil identified and to be identified as contaminated with TPH / The method statement shall be submitted and endorsed at least one month prior to the commencement of the biopiling works. | V  (A method statement for biopiling and solidificati on has been submitted to EPD on 2 Oct 2013. The method statement is endorsed by EPD on 20 Dec 2013.) | V  (A method stateme nt for biopiling and solidific ation has been submitte d to EPD on 2 Oct 2013. The method stateme nt is endorse d by EPD on 20 Dec 2013.) | V (A method statement for biopiling and solidificati on has been submitted to EPD on 2 Oct 2013. The method statement is endorsed by EPD on 20 Dec 2013.) |
| Land Contamination (For inaccessible lots and lots which the Permit  | A Soil Remediation Report should be submitted<br>to EPD to demonstrate that the remediation<br>work has been properly carried out.  | All areas identified to require soil and groundwater remediation / The Remediation Report shall be submitted and endorsed prior to the commencement of the development   | N/A  | N/A  | N/A   |

Page 10 Jan 2014 – Mar 2014

| luon a a t   | Mitigation Measures   | <b>T</b> imin  | Implementation Status  |  |  |
|--|---|--|--|--|--|
| Impact   |   | Timing   | Jan 14   | Feb 14   | Mar 14   |
| Holder opt to re-<br>assess in<br>accordance with<br>the Risk-Based<br>Remediation<br>Goals (RBRGs)  |   | construction works.  |  |  |  |
| approach)  | • Inspections for dioxin. Should there be signs of incineration facilities, burn pits or facilities that utilises high temperature burning, soil sampling for dioxin will be carried out. Details regarding such sampling shall be approved by EPD. A detailed proposal for dealing with dioxin contaminated material, if found, shall also be submitted to EPD for approval. | All the Yau Tong Bay marine lots inspection and testing shall commence upon availability of site.  | V  | V  | V  |
| Land Contamination (For lots and facilities assessed under EIA with approved CAP, CAR and RAP based on Dutch B levels referenced to ProPECC PN3/94 – Contaminated Land Assessment and Remediation) | A pilot test shall be conducted to ascertain the concrete mix receipe and leachability of the product prior to a full scale solidification and a method statement detailing the solidification procedure (including the sampling proposal for process monitoring) shall be submitted to EPD for endorsement.  | All areas identified to require solidification of soil as land remediation / The pilot test results and method statement shall be submitted and endorsed prior to the full scale solidification works. | V  (A pilot test to ascertain the concrete mix recipe was conducted on 30 Dec 2013. The method statement for solidificati on has been submitted to EPD on 2 Oct 2013 and subseque ntly endorsed by EPD | V  (A pilot test to ascertai n the concret e mix recipe was conduct ed on 30 Dec 2013. The method stateme nt for solidific ation has been submitte d to EPD on 2 Oct | V  (A pilot test to ascertain the concrete mix recipe was conducted on 30 Dec 2013. The method statement for solidificati on has been submitted to EPD on 2 Oct 2013 and subseque ntly endorsed by EPD |

Page 11 Jan 2014 – Mar 2014

| lmmaat   | Mitigation Measures   | Timin  | Implementation Status  |  |  |
|--|---|--|--|--|--|
| Impact   |   | Timing   | Jan 14   | Feb 14   | Mar 14   |
|  |   |  | on 20 Dec<br>2013.)  | 2013<br>and<br>subsequ<br>ently<br>endorse<br>d by<br>EPD on<br>20 Dec<br>2013.)   | on 20 Dec<br>2013.)  |
| Land Contamination (For lots and facilities assessed under EIA with approved CAP, CAR and RAP based on Dutch B levels referenced to ProPECC PN3/94 – Contaminated Land Assessment and Remediation) | A method statement detailing the biopiling methodology, monitoring and verification procedures shall be submitted to EPD for endorsement. | All soil identified and to be identified as contaminated with TPH / The method statement shall be submitted and endorsed prior to the commencement of the biopiling works.                 | V (The method statement for biopiling has been submitted to EPD on 2 Oct 2013 and subseque ntly endorsed by EPD on 20 Dec 2013.) | V (The method stateme nt for biopiling has been submitte d to EPD on 2 Oct 2013 and subsequently endorse d by EPD on 20 Dec 2013.) | V (The method statement for biopiling has been submitted to EPD on 2 Oct 2013 and subseque ntly endorsed by EPD on 20 Dec 2013.) |
|  | A Soil Remediation Report should be submitted to EPD to demonstrate that the remediation work has been properly carried out.              | All areas identified to require soil and groundwater remediation / The Remediation Report shall be submitted and endorsed prior to the commencement of the development construction works. | N/A  | N/A  | N/A  |

Page 12 Jan 2014 – Mar 2014

| Impact | Mitigation Measures | Timing | Implementation Status |        |        |
|--------|---------------------|--------|-----------------------|--------|--------|
|        |                     |        | Jan 14                | Feb 14 | Mar 14 |
|        |                     |        |                       |        |        |
|        |                     |        |                       |        |        |

Landscape and Visual Impact - Schedule of Recommended Mitigation Measures

|                                   |  |                     | Implementation Status |        |        |
|-----------------------------------|--|---------------------|-----------------------|--------|--------|
| Impact                            | Mitigation Measures  | Timing              | Jan 14                | Feb 14 | Mar 14 |
| Landscape<br>and Visual<br>Impact | On-site mature trees within the Project boundary shall be retained. Any mature tree shall not be transplanted or fell unless permission has been given by EPD. | During construction | V                     | @      | V      |
| during<br>Construction            | During the biopiling process, the biopiles shall be limited to a height of less than 3m.   |                     | V                     | V      | V      |
|                                   | Erection and maintenance of decorative screen/colour hoarding around the site.   |                     | V                     | V      | V      |

Legend: V = implemented; X = not implemented;

@ = partially implemented;

N/A = not applicable - No such work was undertaken or no such material was used on site.

Page 13 Jan 2014 - Mar 2014

## APPENDIX D SUMMARY OF ACTION AND LIMIT LEVELS


## **Appendix D - Summary of Action and Limit Levels**

Table 1 – Action and Limit Levels for Construction Noise (0700-1900 hrs of normal weekdays)

| Location | Action Level  | Limit Level  |
|----------|---|--------------|
| NM1      | When one documented complaint,  | 75 dB(A)     |
| NM2      | related to 0700 – 1900 hours on                                       | 65/70 dB(A)* |
| NM3      | normal weekdays, is received from any one of the sensitive receivers. | 65/70 dB(A)* |

<sup>\*</sup>Daytime noise Limit Level of 70 dB(A) applies to education institutions, while 65dB(A) applies during school examination period.

APPENDIX E
GRAPHICAL PRESENTATION OF IMPACT
DAYTIME CONSTRUCTION NOISE
MONITORING RESULTS OVER PAST FOUR
MONTHS



Remark: Measured noise level would be shown if Measured noise level (Leq) <= Baseline noise level



| Yau Tong Bay – Decommissioning of Shipyard Sites | SCALE   | N.T.S.   | DATE   | Apr-1 | 14   |  |
|--|---------|----------|--------|-------|------|--|
| Tau rong bay becommissioning or ompyara once     | CHECK   | ENFL     | DRAWN  | JCY   | K    |  |
| Graphical Presentation of Impact Daytime         | JOB NO. |          | APPEND | X No. | Rev. |  |
| Construction Noise Monitoring Results            |         | 60048283 | E      |       | -    |  |

APPENDIX F STATISTICS ON COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Appendix F
Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

|                 | Date<br>Received | Subject                | Status   | Total no. in<br>this<br>reporting<br>quarter | Total no. since project commencement |
|-----------------|------------------|------------------------|----------|--|--------------------------------------|
| Environmental   |                  | Concern of air         |          |  |                                      |
| complaints      |                  | emission from the      |          |  |                                      |
|                 |                  | spraying activities    |          |  |                                      |
|                 |                  | carried out at the     |          |  |                                      |
|                 |                  | construction site near |          |  |                                      |
|                 | 3 August 2012    | the junction of Ko Fai |          |  |                                      |
|                 | (Referred        | Road and Cha Kwo       | Closed   | 1  | 4                                    |
|                 | from EPD)        | Ling Road on 3         |          |  |                                      |
|                 |                  | August 2012 that       |          |  |                                      |
|                 |                  | would stain the bodies |          |  |                                      |
|                 |                  | of vehicles nearby and |          |  |                                      |
|                 |                  | cause air nuisance to  |          |  |                                      |
|                 |                  | the public.            |          |  |                                      |
| Notification of |                  |                        |          | 0  | 0                                    |
| summons         |                  | -                      | <u>-</u> | U  | U                                    |
| Successful      |                  |                        |          | 0  | 0                                    |
| Prosecutions    | -                | -                      | -        | 0  | 0                                    |