

JOB NO.: TCS00975/18

CEDD CONTRACT AGREEMENT NO. EDO/04/2018 - ENVIRONMENTAL TEAM FOR CROSS BAY LINK, TSEUNG KWAN O

MONTHLY ENVIRONMENTAL MONITORING & AUDITING REPORT OF THE PROJECT – NOVEMBER 2021

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date Reference No. Prepared By Certified By

13 December 2021 TCS00975/18/600/R0585v2

Martin Li (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	6 December 2021	First Submission
2	13 December 2021	Amended as against IEC's comment



Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture



Our ref: PL-202110012

AECOM Asia Company Limited 8/F., Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, New Territories, Hong Kong

Attention: Mr. Conrad NG

16 October 2021

Dear Sir,

Contract No. NE/2017/07 & NE/2017/08 Cross Bay Link, Tseung Kwan O Monthly EM&A Report for September 2021

I refer to the email of the ET concerning the Monthly EM&A Report for September 2021 (Version 2) with Ref. No. TCS00975/18/600/R0577v2. We have no adverse comment on it and verify the captioned monthly report according to Conditions 1.9 and 4.4 of Environmental Permit with No. EP-459-2013.

Yours faithfully,

Li Wai Ming Kevin

Independent Environmental Checker

cc. Mr. T.W. TAM (ETL)

Ms. Sheri S.Y. LEUNG (CEDD)



EXECUTIVE SUMMARY

- ES01 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- ES02 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- ES03 To facilitate management, the proposed Works of the project was divided into two Civil Engineering and Development Department (CEDD) Works contracts included Contract 1 (Contract No. NE/2017/07) and Contract 2 (Contract No. NE/2017/08). The date for commencement of Contract 1 was 3rd December 2018 while the date for commencement of Contract 2 was 17th January 2019.
- ES04 According to the Approved Environmental Monitoring & Audit (EM&A) Manual, air quality, noise and water quality monitoring are required to be conducted during the construction phase of the Project. As part of the EM&A programme, baseline monitoring shall undertake before the Project construction work commencement to determine the ambient environment condition. The baseline air quality, background noise and water quality monitoring has been carried out between 21st September 2018 and 13th November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19th November 2018 for endorsement.
- ES05 This is the **36th** Monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from *1* to *30 November 2021* (hereinafter 'the Reporting Period').

CONSTRUCTION WORKS CONDUCTED AT THE REPORTING MONTH

- ES06 The major construction activities of Contract 1 (Contract No. NE/2017/07) undertaken in this Reporting Period are:-
 - Predrilling, Pilling Work, Precast Segment Fabrication, Precast Shell Installation at Portion I
 - E&M Work and External Work at Portion V Plant Room Building
- ES07 The major construction activities of Contract 2 (Contract No. NE/2017/08) undertaken in this Reporting Period are:-
 - UU Diversion
 - Monitoring and Instrumentation Works
 - Construction of Drainage Works at Portion I & III
 - RC construction for U-trough at Portion I & III
 - Column, wall and deck construction at Elevated Deck
 - RC construction for Type 2 Wave wall
 - RC construction for Type 1 Wave wall
 - ELS along Wan O Road
 - RC construction of foundation at Wan O Road
 - RC construction for lift shaft and staircase
 - Utilities installation along At Grade Road
 - SENB installation at At-Grade Road
 - Road Work along Wan Po Road



ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES08 Environmental monitoring activities under the EM&A program in this Reporting Period are summarized in the following table.

Table ES-4 Summary Environmental Monitoring Activities Undertaken in the Reporting Period

Issues	Enviro	Sessions	
Air Quality	1-Hour TSF		30
All Quality	24-Hr TSP		9
	Leq (30min) Daytime	15
Construction Noise	Leq (5min)	Evening ^(Note 1)	0
	Leq (5min)	0	
Water Quality	Marine Wat	0	
	Contract 1	ET Regular Environmental Site Inspection	4
Inspection / Audit		Joint site audit with Project Consultant and IEC	1
inspection / Audit	G 4 42	ET Regular Environmental Site Inspection	4
	Contract 2	Joint site audit with Project Consultant and IEC	1

Note 1 Total sessions are counted by every 3 consecutive Leq5min

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES09 No air quality monitoring exceedance was recorded in this Reporting Period. For construction noise monitoring, no noise monitoring exceedance was recorded in this Reporting Period. The statistics of environmental exceedance and investigation of exceedance are summarized in the following table.

Table ES-5 Summary Environmental Monitoring Parameter Exceedance in the Reporting Period

Environmental	Manitoning	Action	Limit Level	F	Event & Action
Issues	Parameters Parameters			Investigation Results	Corrective Actions
Air Quality	1-Hour TSP	0	0		
	24-Hr TSP	0	0		
	Leq _{30min} Daytime	0	0		
Construction Noise	Leq _{5min} Evening	0	0		
	Leq _{5min} Night	0	0		
Water Onality	DO	0	0		
Water Quality (Marine Water)	Turbidity	0	0		
(Marine water)	SS	0	0		

Note 2 Total sessions are counted by monitoring days

Note 3 Since the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020.



ENVIRONMENTAL COMPLAINT

ES10 In the reporting period, no environmental complaints was recorded for the Project. The statistics of environmental complaint are summarized in the following table.

Table ES-6 Summary Environmental Complaint Records in the Reporting Period

Reporting	Contract	Enviro	Related with the		
Period		Frequency	Cumulative	Complaint Nature	Works Contract(s)
1 – 30	1	0	24	NA	NA
November 2021	2	0	15	NA	NA

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES11 No environmental summons or prosecutions was received in this Reporting Period for the Project. The statistics of environmental summons or prosecutions are summarized in the following tables.

Table ES-7 Summary Environmental Summons Records in the Reporting Period

Reporting	Contract	Enviro	Related with the		
Period Contract		Frequency	Cumulative	Complaint Nature	Works Contract(s)
1 - 30	1	0	0	NA	NA
November 2021	2	0	0	NA	NA

Table ES-8 Summary Environmental Prosecutions Records in the Reporting Period

Reporting	Contract	Environ	Related with the		
Period		Frequency	Cumulative	Complaint Nature	Works Contract(s)
1 - 30	1	0	0	NA	NA
November 2021	2	0	0	NA	NA

REPORTING CHANGE

ES12 There is no reporting change made for this monthly report.

SITE INSPECTION BY EXTERNAL PARTIES

ES13 No site inspection was undertaken by EPD and AFCD within the Reporting Period.

FUTURE KEY ISSUES

- ES14 Due to the coming month is dry and windy season for Hong Kong, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially construction dust come from working sites of the Project.
- ES15 Construction noise would be the key environmental issue as Lohas Park Phase 4 & 6 were already available for resident occupation. The noise mitigation measures such as use of quiet plants and installation of temporary noise barrier at the construction noise predominate area should be fully implemented in accordance with the EM&A requirement.



1

Table of Contents

1.		ROJECT BACKGROUND	3
	1.2 R	EPORT STRUCTURE	3
2.	2.1 Pr 2.2 C	ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION ROJECT ORGANIZATION ONSTRUCTION PROGRESS UMMARY OF ENVIRONMENTAL SUBMISSIONS	5 5 6 7
3.		OF ENVIRONMENTAL MONITORING PROGRAMMES AND	
	REQUIREM		9
		ENERAL Ionitoring Parameters	9 9
		IONITORING FARAMETERS IONITORING LOCATIONS	9
		IONITORING ECCATIONS IONITORING FREQUENCY AND PERIOD	10
		IONITORING EQUIPMENT	11
		IONITORING PROCEDURES	12
		ETERMINATION OF ACTION/LIMIT (A/L) LEVELS	15
	3.8 D	ATA MANAGEMENT AND DATA QA/QC CONTROL	17
4.	AIR QUALI	TY MONITORING	18
		ENERAL	18
	4.2 R	ESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH	18
5.	CONSTRUC	CTION NOISE MONITORING	19
	5.1 G	ENERAL	19
	5.2 R	ESULTS OF NOISE MONITORING	19
6.	WATER QU	ALITY MONITORING	20
	6.1 G	ENERAL	20
7.	WASTE MA	NAGEMENT	21
		ENERAL WASTE MANAGEMENT	21
	7.2 R	ECORDS OF WASTE QUANTITIES	21
8.	SITE INSPE	CCTION	22
	8.1 R	EQUIREMENTS	22
		INDINGS / DEFICIENCIES DURING THE REPORTING MONTH	22
	8.3 IN	PLEMENTATION STATUS OF SURFACE RUNOFF MITIGATION MEASURES	23
9.	LANDFILL	GAS MONITORING	24
		ENERAL REQUIREMENT	24
		IMIT LEVELS AND EVENT AND ACTION PLAN	24
	9.3 L	ANDFILL GAS MONITORING	24
10.		IENTAL COMPLAINT AND NON-COMPLIANCE	26
	10.1 E	NVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	26
11.	IMPLEMEN	STATION STATUS OF MITIGATION MEASURES	27
		ENERAL REQUIREMENTS	27
		ENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	27
	11.3 IN	MPACT FORECAST	28
12.	CONCLUSI	ONS AND RECOMMENDATIONS	29
		ONCLUSIONS	29
	12.2 R	ECOMMENDATIONS	29



LIST OF TABLES

DIOI OI IIIDL	<u> PEO</u>
TABLE 2-1	DOCUMENTS SUBMISSION UNDER ENVIRONMENTAL PERMIT REQUIREMENT
TABLE 2-2	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT WORKS (CONTRACT 1)
TABLE 2-3	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE PROJECT WORKS (CONTRACT 2)
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	DESIGNATED AIR QUALITY MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-3	DESIGNATED CONSTRUCTION NOISE MONITORING LOCATION RECOMMENDED IN EM&A MANUAL
TABLE 3-4	DESIGNATED AND INTERIM ALTERNATIVE LOCATION FOR AIR QUALITY AND NOISE MONITORING IN THE REPORTING PERIOD
TABLE 3-5	LOCATION OF WATER QUALITY MONITORING STATION
TABLE 3-6	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-7	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-8	WATER MONITORING EQUIPMENT
TABLE 3-9	TESTING METHOD AND REPORTING LIMIT OF THE CHEMICAL ANALYSIS
TABLE 3-10	ACTION AND LIMIT LEVELS FOR AIR QUALITY
TABLE 3-11	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-12	ACTION AND LIMIT LEVELS FOR WATER QUALITY
Table 4-1	$1\mbox{-}Hour\ TSP$ Air Quality Impact Monitoring results for AM4 and 24-Hour TSP Air Quality Impact Monitoring results for AM5
TABLE 4-2	1-HOUR TSP AIR QUALITY IMPACT MONITORING RESULTS FOR AM2
TABLE 5-1	DAYTIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS AT CNMS-1
TABLE 5-2	DAYTIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS AT CNMS-2
TABLE 5-3	DAYTIME CONSTRUCTION NOISE IMPACT MONITORING RESULTS AT CNMS-5
Table 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS OF CONTRACT 1
TABLE 8-2	SITE OBSERVATIONS OF CONTRACT 1
Table 9-1	ACTIONS IN THE EVENT OF LANDFILL GAS BEING DETECTED IN EXCAVATIONS
Table 9-2	SUMMARY OF LANDFILL GAS MEASUREMENT RESULTS
TABLE 10-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 10-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 10-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
Table 11-1	ENVIRONMENTAL MITIGATION MEASURES IN THE REPORTING MONTH

LIST OF APPENDICES

APPENDIX A	PROJECT LAYOUT PLAN
APPENDIX B	PROJECT ORGANIZATION CHART & CONTACT DETAILS OF KEY PERSONNEL
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	MONITORING LOCATION (AIR QUALITY, NOISE AND WATER QUALITY)
APPENDIX E	EVENT AND ACTION PLAN
APPENDIX F	IMPACT MONITORING SCHEDULE OF THE REPORTING MONTH AND COMING MONTH
APPENDIX G	CALIBRATION CERTIFICATES OF EQUIPMENT AND THE ACCREDITATION LABORATORY CERTIFICATE
APPENDIX H	DATABASE OF MONITORING RESULTS
APPENDIX I	GRAPHICAL PLOTS OF MONITORING RESULTS
APPENDIX J	METEOROLOGICAL DATA
APPENDIX K	WASTE FLOW TABLE
APPENDIX L	IMPLEMENTATION RECORD OF WATER MITIGATION MEASURES IN THE REPORTING MONTH
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES (ISEMM)



1. INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department (hereafter referred as "CEDD") is the Project Proponent and the Permit Holder of the Project Cross Bay Link, Tseung Kwan O (hereinafter referred as "the Project") which is a Designated Project to be implemented under Environmental Permit number EP-459/2013 (hereinafter referred as "the EP-459/2013" or "the EP").
- 1.1.2 AUES was awarded the CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O (hereinafter called "the Service Contract"). The Services under the Service Contract is to provide environmental monitoring and audit (EM&A) services for the Works Contracts pursuant to the requirement of Environmental Team (ET) under the Approved EM&A Manual to ensure that the environmental performance of the Works Contracts comply with the requirement specified in the EM&A Manual and EIA Report of Agreement No. CE 43/2008 (HY) Cross Bay Link, Tseung Kwan O Investigation and other relevant statutory requirements.
- 1.1.3 To facilitate management, the proposed Works of *Cross Bay Link, Tseung Kwan O* (hereinafter called "the Project") was divided into two Civil Engineering and Development Department (CEDD) Works contracts included *Contract 1 (Contract No. NE/2017/07)* and *Contract 2 (Contract No. NE/2017/08)*. The details of each contract Works are summarized below and the delineation of each contract is shown in *Appendix A*.

Contract 1 (Contract No. NE/2017/07)

- (i) 400m section of marine viaducts of steel deck sections including the Eternal Arch Bridge;
- (ii) 600m section of marine viaducts of concrete deck sections;
- (iii) An E&M Plantroom and associated building services; and
- (iv) E&M provisions.

Contract 2 (Contract No. NE/2017/08)

- (i) Elevated deck structures along Road D9;
- (ii) A 210m section of cycle track and footpath ramp bridge;
- (iii) A 630m section of noise semi-enclosure covering the entire length of Road D9, and;
- (iv) Lift, staircase, modification of existing seawall along Road D9, landscaping and miscellaneous works.
- 1.1.4 The date for commencement of Contract 1 is 3rd December 2018 while the date for commencement of Contract 2 is 17th January 2019.
- 1.1.5 As part of the EM&A programme, baseline monitoring shall be undertaken before the Project construction work commencement to determine the ambient environmental condition. The baseline air quality, background noise and water quality monitoring has been carried out between 21st September 2018 and 13th November 2018 at the designated and interim locations. The baseline monitoring report under the EP-459/2013 has been compiled by the ET and verified by Independent Environmental Checker (hereinafter the "IEC") prior submitted to EPD on 19th November 2018 for endorsement.
- 1.1.6 This is the **36th** Monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from *1* to *30 November 2021* (hereinafter 'the Reporting Period').

1.2 REPORT STRUCTURE

1.2.1 The Environmental Monitoring and Audit (EM&A) Monthly Report is structured into the following sections:-

Section 1 Introduction

Section 2 Project Organization and Construction Progress

Section 3 Summary of Impact Monitoring Requirements



4

Section 4	Air Quality Monitoring
Section 5	Construction Noise Monitoring
Section 6	Water Quality Monitoring
Section 7	Waste Management
Section 8	Site Inspections
Section 9	Landfill Gas Monitoring
Section 10	Environmental Complaints and Non-Compliance
Section 11	Implementation Status of Mitigation Measures
Section 12	Conclusions and Recommendations



2. PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS AND SUBMISSION

2.1 PROJECT ORGANIZATION

2.1.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

The Project Consultant

- 2.1.2 The Project Consultant (hereinafter "the Consultant") is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Consultant with respect to EM&A are:
 - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors', ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation

The Contractor(s) of Works Contract(s)

- 2.1.3 There will be one contractor for each individual works contract. The Contractor(s) should report to the Consultant. The duties and responsibilities of the Contractor are:
 - Comply with the relevant contract conditions and specifications on environmental protection
 - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
 - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
 - Implement measures to reduce impact where Action and Limit levels are exceeded
 - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.1.4 ET shall not be in any way an associated body of the Contractor(s) and employed by the Permit Holder (i.e., CEDD) to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitable qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. ET shall report to the Project Proponent and the duties shall include:
 - Conduct baseline monitoring, impact monitoring and post-construction monitoring and the associated in-situ and laboratory tests to monitor various environmental parameters as required in the EM&A Manual and the EP
 - Analyze the environmental monitoring and audit data, review the success of EM&A
 programme and the adequacy of mitigation measures implemented, confirm the validity of
 the EIA predictions and identify any adverse environmental impacts arising
 - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
 - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications



- Audit environmental conditions on site
- Report on the environmental monitoring and audit results to EPD, the Consultant, the IEC and Contractor(s) or their delegated representatives
- Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
- Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
- Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
- Adhere to the procedures for carrying out complaint investigation
- Set up a dedicated web site where the project information, all environmental monitoring and audit data and reports described in Condition 5.2 of the EP, and all finalized submissions and plans required under the EP are to be placed for public inspection
- Upload the environmental monitoring results to the dedicated web site in accordance with requirements of the EP and EM&A Manual
- To carry out the Operational Phase Landfill Gas monitoring during effluent drainage system maintenance for one year

Independent Environmental Checker (IEC)

- 2.1.5 IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 7 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
 - Provide proactive advice to the Project Consultant and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
 - Review and audit all aspects of the EM&A programme implemented by the ET
 - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
 - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
 - Check compliance with the agreed Event / Action Plan in the event of any exceedance
 - Check compliance with the procedures for carrying out complaint investigation
 - Check the effectiveness of corrective measures
 - Feedback audit results to ET by signing off relevant EM&A proforma
 - Check that the mitigation measures are effectively implemented
 - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the Project Consultant and Project Proponent on a monthly basis

2.2 CONSTRUCTION PROGRESS

3-month rolling construction program of the each Works Contract is enclosed in *Appendix C*; and the major construction activities undertaken in the Reporting Period is presented in below sub-sections.

Contract 1 (Contract No. NE/2017/07)

- 2.2.2 The major construction activities of Contract 1 undertaken in this Reporting Period are:-
 - Predrilling, Pilling Work, Precast Segment Fabrication, Precast Shell Installation at Portion I
 - E&M Work and External Work at Portion V Plant Room Building

Contract 2 (Contract No. NE/2017/08)

- 2.2.3 The major construction activities of Contract 2 undertaken in this Reporting Period are:-
 - UU Diversion
 - Monitoring and Instrumentation Works



- Construction of Drainage Works at Portion I & III
- RC construction for U-trough at Portion I & III
- Column, wall and deck construction at Elevated Deck
- RC construction for Type 2 Wave wall
- RC construction for Type 1 Wave wall
- ELS along Wan O Road
- RC construction of foundation at Wan O Road
- RC construction for lift shaft and staircase
- Utilities installation along At Grade Road
- SENB installation at At-Grade Road
- Road Work along Wan Po Road

2.3 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.3.1 The required documents list below shall be to submit to EPD for retention:

 Table 2-1
 Documents Submission under Environmental Permit Requirement

EP condition	Submission to EPD	Requirement	Situation
1.11		no later than 1 month prior to the commencement of construction of the Project	
2.3	the Community Liaison Group (CLG), the membership, the terms of reference and the contact details	commencement of construction of the Project	
2.4	Organization of Main		 Management Organization of Contract 1 was submitted to EPD on 2 October 2018 Management Organization of Contract 2 was submitted to EPD on 12 December 2018
2.5	Waste Management Plan (WMP)	No later than 1 month before commencement of construction of the Project	
2.6	Landscape Mitigation Plan (LSMP)	No later than 1 month before commencement of construction of the Project	• LSMP was submitted on 1 Nov 2018
2.7	Landfill Gas Hazards	No later than 1 month before commencement of construction of the Project	7

- 2.3.2 Upon completed baseline monitoring, a Baseline Monitoring Report was verified by IEC on 19 November 2018 and submitted to EPD on that day for endorsement.
- 2.3.3 The notification of Project dedicated web site to EPD was made on 9 January 2019 (http://www.envcbltko.hk/).
- 2.3.4 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project are presented in *Table 2-2*.



Table 2-2 Status of Environmental Licenses and Permits of the Project Works (Contract 1)

			License/Per	mit Status	
Item	Description	Permit no./	Valid 1	Period	
rtem	Description	Account no./ Ref. no.	From	То	Status
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation				Notified on 11 July 2018
2	Chemical Waste Producer Registration	5213-839-C1232 -19	28 Aug 2018	N/A	
3	Water Pollution Control Ordinance - Discharge	WT00032842-20 18	1 Mar 2019	31 Mar 2024	Valid until 31 March 2024
	License	WT00034178-20 19	15 Jul 2019	31 Jul 2024	Valid until 31 July 2024
4	Billing Account for Disposal of Construction Waste	7031412	24 Jul 2018	N/A	
5	Construction Noise Permit	GW-RE1056-21	26 Oct 2021	25 Feb 2022	Valid until 25 Feb 2022

Remark: No evening work and night work was carried out for Contract 1

Table 2-3 Status of Environmental Licenses and Permits of the Project Works (Contract 2)

			License/Permit Status			
Item	Description	Permit no./	Valid Period			
Ittili	Description	Account no./ Ref. no.	From	То	Status	
1	Notification pursuant to Air pollution Control (Construction Dust) Regulation				Notified on 31 October 2018	
2	Chemical Waste Producer Registration	5213-839-B2500 -04	22 Nov 2018	N/A		
3	Water Pollution Control Ordinance - Discharge License	WT00034244-20 19	8 Jul 2019	31 Jul 2024	Valid until 31 July 2024	
4	Billing Account for Disposal of Construction Waste	7032702	8 Nov 2018	N/A		
5	Construction Noise Permit	GW-RE0453-21	14 May 2021	13 Nov 2021	Valid until 13 Nov 2021	

Remark: No evening work and night work was carried out for Contract 2



3. SUMMARY OF ENVIRONMENTAL MONITORING PROGRAMMES AND REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit Programmes and requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project. A summary of EM&A programmes and requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 Monitoring parameters of air quality, noise and water quality are summarized in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters			
A 12 (1112 11TX)	1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler			
Noise	 Leq (30min) in six consecutive Leq(5 min) between 07:00-19:00 on normal weekdays Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference. 			
Water Quality	 In-situ measurement – Dissolved Oxygen (DO) concentration (mg/L) & saturation (%), pH, Salinity (mg/L), Temperature (°C) and Turbidity (NTU); and Laboratory analysis – SS (mg/L) 			

3.3 MONITORING LOCATIONS

Air Quality and Construction Noise

3.3.1 According to the Approved EM&A Manual Section 5.4 and Section 6.3, three (3) representative air sensitive receivers (ASR) and four (4) representative noise sensitive receivers were designated as monitoring stations. The designated air quality and noise monitoring locations are listed in *Table 3-2* and *Table 3-3*, and illustrated in *Appendix D*.

Table 3-2 Designated Air Quality Monitoring Location recommended in EM&A Manual

ID	Location in the EM&A Manual	Currently Situation
AM1	Tung Wah Group of Hospitals Aided Primary School & Secondary School	Not yet construct
AM2	Lohas Park Stage 2 (Planned Development in Area 86)	Available for resident occupation in February 2021
AM3	Lohas Park Stage 3 (Planned Development in Area 86)	Under Construction

Table 3-3 Designated Construction Noise Monitoring Location recommended by EM&A Manual

ID	Location	Currently Situation	
CNMS-1	Lohas Park Stage 1(Planned Development in Area 86, Package 4) (Southeast facade)	Available for resident occupation in November 2019	
CNMS-2	Lohas Park Stage 1 (Planned Development in Area 86, Package 6) (Southeast facade)	Available for resident occupation in February 2021	
CNMS-3	Lohas Park Stage 3 (Planned Development in Area 86,Package 11) (West facade)	Under Construction	
CNMS-4	Tung Wah Group of Hospitals Aided Primary School & Secondary School (Southwest facade)	Not yet construct	

3.3.2 As observed and confirmed by ET and IEC during the joint site visit on 29th August 2018, the designated air quality and noise monitoring locations are under construction or yet to construct. It is considered that these designated locations are not appropriate to perform air quality and noise monitoring. In this regard, alternative locations were proposed as interim arrangement to carry out



air quality and noise monitoring before occupation of the designated monitoring location. A letter enclosed with the alternative location proposal and IEC verification (Our Ref: TCS00975/18/300/L0038) was sent to EPD on 19th October 2018 and the proposal was agreed by EPD. Therefore, air quality and construction noise impact monitoring would be performed at the agreed alternative locations until the designated sensitive receivers occupied and granted the premises.

- 3.3.3 1-Hour TSP air quality and construction noise monitoring was commenced in February 2021 regarding the handover of residential units to purchases for LP6. However, the installation of High Volume Sampler (HVS) for 24-Hour TSP is still pending approval from LP6 property management team. Therefore, an interim alternative monitoring location AM2a was proposed near the LP 6 for the 24-Hour TSP monitoring during the request of HVS installation is being reviewed by LP6 Property Management Office.
- 3.3.4 The designated and interim alternative monitoring location for impact air quality and noise monitoring in the Reporting Period are summarized in Table 3-4 and illustrated in *Appendix D*.

Table 3-4 Designated and interim alternative location for air quality and noise monitoring in the Reporting Period

Location ID	Monitoring Parameter	Location	
AM2	1-Hour TSP Air Quality	Lohas Park Phase 6	
AM2a	24-Hour TSP Air Quality	Near Lohas Park Phase 6	
AM4	1-Hour TSP Air Quality	Podium of Lohas Park Phase 2A (Le Prestige)	
AM5	24-Hour TSP Air Quality	Boundary of Site Office near Junction of Wan	
AIVIS		Po Road and Wan O Road	
CNMS-1	Noise (L _{eq} , L ₁₀ & L ₉₀)	Podium of Lohas Park Package 4	
CNMS-2	Noise (L _{eq} , L ₁₀ & L ₉₀)	Lohas Park Package 6	
CNMS-5	Noise (L _{eq} , L ₁₀ & L ₉₀)	Podium of Lohas Park Phase 2A (Le Prestige)	

Remark: Since 24-Hour TSP Air Quality monitoring is not granted at AM4 Lohas Park Phase 2A, the 24-Hour TSP monitoring was therefore proposed at AM5 which is located at the boundary of the project site office.

Water Quality

3.3.5 According to Table 7.1 of the approved EM&A Manual Section 7.4, two Control Stations (C3 & C4), six (6) sensitive receivers (CC1, CC2, CC3, CC4, CC13 & SWI1) and one (1) Gradient station (I1) are recommended to perform water quality monitoring. Details and coordinate of these water quality monitoring stations are described in *Table 3-5* and the locations is shown in *Appendix D*.

Table 3-5 Location of Water Quality Monitoring Station

Station	Coord	linates	Decovintion	
Station	Easting Northing		Description	
CC1	843201	816416	Sensitive Receiver – Coral Sites at Chiu Keng Wan	
CC2	844076	817091	Sensitive Receiver – Coral Sites at Junk Bay	
CC3	844606	817941	Sensitive Receiver – Coral Sites at Junk Island	
CC4	845444	815595	Sensitive Receiver – Coral Sites at Fat Tong Chau West	
CC13	844200	817495	Sensitive Receiver – Coral Sites at Junk Bay near Chiu Keng Wan	
SWI1	845512	817442	Sensitive Receiver – Tseung Kwan O Salt Water Intake	
C3	843821	816211	Control Station (Ebb Tide) – within Junk Bay	
C4	844621	815770	Control Station (Flood Tide) – within Junk Bay	
I1	844602	817675	Gradient Station – in between Lam Tin Tunnel (LTT) and CBL	

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 To according with the approved *EM&A Manual*, impact monitoring requirements are presented as follows.

Air Quality Monitoring

3.4.2 Air quality impact monitoring frequency is as follows:



• Once every 6 days of 24-hour TSP and 3 times of 1-hour TSP monitoring; during course of works throughout the construction period

Construction Noise Monitoring

- 3.4.3 Construction noise monitoring frequency is as follows:
 - One set of Leq_(30min) measurements in a weekly basis between 07:00 and 19:00 hours on normal weekdays during course of works as throughout the construction period
 - If construction works are extended to include works during the hours of 1900-0700, additional weekly impact monitoring shall be carried out during evening and night-time works. Applicable permits under the NCO shall be obtained by the Contractor.

Water Quality (Marine Water) Monitoring

- 3.4.4 Marine water impact monitoring frequency is as follows:
 - Three days a week, at mid ebb and mid flood tides during course of pile excavation works for the bridge pier foundations underway. Moreover, the intervals between 2 consecutive sets of monitoring day shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50)*, Appendix *B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to prove that the instrument is capable of achieving a comparable results to the HVS. The instrument should be calibrated regularly, and the 1-hour sampling shall be determined on yearly basis by the HVS to check the validity and accuracy of the results measured by direct reading method. The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory. The equipment used for air quality monitoring is listed in *Table 3-6*.

Table 3-6 Air Quality Monitoring Equipment

Equipment		Model
24-hour TSP	High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
	Calibration Kit	TISCH Model TE-5025A (S/N: 1941)
1- hour TSP	Portable Dust Meter	Laser Dust Monitor Sibata LD-3B Laser Dust Monitor (S/N: 3Y6503 & 366410)

Noise Monitoring

3.5.2 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in ms⁻¹. Noise equipment will be used for impact monitoring is listed in *Table 3-7*.

Table 3-7 Construction Noise Monitoring Equipment

8 1 1				
Equipment	Model			
Integrating Sound Level Meter	Rion NL-52 (S/N:00809405)			
Calibrator	Rion NC-75 (S/N:34680623)			
Portable Wind Speed Indicator	Anemometer AZ Instrument 8908			

Water Quality Monitoring

- 3.5.3 For water quality monitoring, the equipment should fulfill the requirement under the Approved *EM&A Manual Section 7.2*. The requirement is summarized below:
 - Dissolved Oxygen and Temperature Measuring Equipment The instrument should be a portable, weatherproof dissolved oxygen measuring instrument completed with cable, sensor, comprehensive operation manuals, and should be operable from a DC power source. It



should be capable of measuring: dissolved oxygen levels in the range of 0-20 mg/L and 0-200% saturation; and a temperature of 0-45 degrees Celsius. It should have a membrane electrode with automatic temperature compensation complete with a cable of not less than 35 m in length. Sufficient stocks of spare electrodes and cable should be available for replacement where necessary.

- Turbidity Measurement Equipment The instrument shall be a portable, weatherproof turbidity-measuring instrument complete with comprehensive operation manual. The equipment shall use a DC power source. It shall have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- Salinity Measurement Instrument A portable salinometer capable of measuring salinity in the range of 0-40 ppt should be provided for measuring salinity of the water at each monitoring location.
- Water Depth Detector A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. A detector affixed to the bottom of the works boat, if the same vessel is to be used throughout the monitoring programme, is preferred.
- **Positioning Device** hand-held or boat-fixed type digital Global Positioning System (GPS) with way point bearing indication or other equipment instrument of similar accuracy, should be provided and used during water quality monitoring to ensure the monitoring vessel is at the correct location before taking measurements.
- Water Sampling Equipment A water sampler, consisting of a transparent PVC or glass cylinder of not less than two liters, which can be effectively sealed with cups at both ends, should be used. The water sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth.
- 3.5.4 Equipment used for water quality impact monitoring is listed in *Table 3-8*.

Table 3-8 Water Monitoring Equipment

Equipment	Model		
A Digital Global Positioning System	GPS12 Garmin		
Water Depth Detector	Eagle Sonar CUDA 300		
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends		
Thermometer & DO meter	YSI ProDSS Digital Sampling System Water Quality Meter		
pH meter			
Turbidimeter			
Salinometer			
Sample Container	High density polythene bottles (provided by laboratory)		
Storage Container	'Willow' 33-litter plastic cool box with Ice pad		

3.6 MONITORING PROCEDURES Air Quality

1-hour TSP

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3 Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

24-hour TSP

3.6.2 The equipment used for 24-hour TSP measurement is TISCH, Model TE-5170 TSP High Volume Air Sampler, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The



High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8"x10" stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz
- 3.6.3 For HVS for 24-hour TSP monitoring, the HVS is mounted in a metallic cage with a top for protection and also it is sat on the existing ground or the roof of building. The flow rate of the HVS between 0.6m³/min and 1.7m³/min will be properly set in accordance with the manufacturer's instruction to within the range recommended in *EPA Code of Federal Regulation, Appendix B to Part 50*. Glass Fiber Filter 8" x 10" of TE-653 will be used for 24-Hour TSP monitoring and would be supplied by laboratory. The general procedures of sampling are described as below:-
 - A horizontal platform with appropriate support to secure the samples against gusty wind should be provided;
 - No two samplers should be placed less than 2 meters apart;
 - The distance between the sampler and an obstacle, such as building, must be at least twice the height that the obstacle protrudes above the sample;
 - A minimum of 2 meters of separation from any supporting structure, measured horizontally is required;
 - Before placing any filter media at the HVS, the power supply will be checked to ensure the sampler work properly;
 - The filter paper will be set to align on the screen of HVS to ensure that the gasket formed an air tight seal on the outer edges of the filter. Then filter holder frame will be tightened to the filter hold with swing bolts. The holding pressure should be sufficient to avoid air leakage at the edge.
 - The mechanical timer will be set for a sampling period of 24 hours (00:00 mid-night to 00:00 mid-night next day). Information will be recorded on the field data sheet, which would be included the sampling data, starting time, the weather condition at current and the filter paper ID with the initial weight;
 - After sampling, the filter paper will be collected and transfer from the filter holder of the HVS to a sealed envelope and sent to a local HOKLAS accredited laboratory for quantifying.
- 3.6.4 All the sampled 24-hour TSP filters will be kept in normal air conditioned room conditions, i.e. 70% HR (Relative Humidity) and 25°C, for six months prior to disposal.
- 3.6.5 The HVS used for 24-hour TSP monitoring will be calibrated in two months interval for in accordance with the manufacturer's instruction using the NIST-certified standard calibrator (Tisch Calibration Kit Model TE-5025A) to establish a relationship between the follow recorder meter reading in cfm (cubic feet per minute) and the standard flow rate, Qstd, in m³/min. Motor brushes of HVS will be regularly replaced. The calibration certificates of the air quality monitoring equipment used for the impact monitoring and the HOKLAS accredited certificate of laboratory was provided in Appendix G.

Noise Monitoring

3.6.6 As referred to in the Technical Memorandum (TM) issued under the NCO, sound level meters in compliance with the International Electrotechnical Commission Publications 651:1979 (Type 1) and 804:1985 (Type 1) specifications shall be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement the accuracy of the sound level meter shall be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements may be accepted as valid only if the calibration levels from



before and after the noise measurement agree to within 1.0 dB.

- 3.6.7 All noise measurements will be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (Leq). Leq_(30 min) in six consecutive Leq_(5 min) measurements will be used as the monitoring parameter for the time period between 07:00-19:00 hours on weekdays throughout the construction period.
- 3.6.8 The sound level meter will be mounted on a tripod at a height of 1.2 m and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield will be fitted for all measurements. Where a measurement is to be carried out at a building, the assessment point would normally be at a position 1 m from the exterior of the building façade. Where a measurement is to be made for noise being received at a place other than a building, the assessment point would be at a position 1.2 m above the ground in a free-field situation, i.e. at least 3.5 m away from reflective surfaces such as adjacent buildings or walls.
- 3.6.9 Immediately prior to and following each noise measurement the accuracy of the sound level meter will be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Measurements will be accepted as valid only if the calibration level from before and after the noise measurement agrees to within 1.0 dB.
- 3.6.10 Noise measurements will not be made in fog, rain, wind with a steady speed exceeding 5m/s or wind with gusts exceeding 10m/s. The wind speed will be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.6.11 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis. The calibration certificates of noise monitoring equipment used for the impact monitoring was provided in Appendix G.

Marine Water Quality

- 3.6.12 Marine water quality monitoring would be conducted at all designated locations in accordance with Table 7.1 of the approved EM&A Manual. The procedures of water sampling, in-situ measurement and chemical analysis are described as below:
 - A Global Positioning System (GPS) will be used to ensure that the correct location was selected prior to sample collection. A portable, battery-operated echo sounder was used for the determination of water depth at each designated monitoring station.
 - The marine water sampler will be lowered into the water body at a predetermined depth. The trigger system of the sampler is activated with a messenger and opening ends of the sampler are closed accordingly then the sample of water is collected.
 - During the sampling, the sampling container will be rinsed to use a portion of the marine water sample before the water sample is transferred to the container. Upon sampling completion, the container will be sealed with a screw cap.
 - Before the sampling process, general information such as the date and time of sampling, weather condition and tidal condition as well as the personnel responsible for the monitoring will be recorded on the monitoring field data sheet.
 - In-situ measurement including water temperature, turbidity, dissolved oxygen, salinity, pH and water depth will be recorded at the identified monitoring station and depth. At each station, marine water samples will be collected at three depths: 1m below water surface, 1m above sea bottom and at mid-depth when the water depth exceeds 6m. Samples at 1m below water surface and 1m above sea bottom will be collected when the water depth is between 3m and 6m. And sample at mid-depth will be taken when the water depth is below 3m
 - For the in-situ measurement, two consecutive measurements of sampling depth, temperature, dissolved oxygen, salinity, turbidity and pH concentration will be measured at the sea. The YSI ProDSS Multifunctional Meter will be retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in



- the value between the first and second readings of each set is more than 25% of the value of the first reading, the reading is discarded and further readings is taken.
- Marine water sample will be collected by using a water sampler. The high-density polythene bottles will be filled after the water sample collected from the sea. Before the water sample being fills into the sampling bottles, the sampling bottles will be pre-rinsed with the same water sample. The sampling bottles will then be packed in cool-boxes (cooled at 4°C without being frozen), and delivered to HOKLAS accredited laboratory for the chemical analysis as followed APHA *Standard Methods for the Examination of Water and Wastewater* 19ed 2540D, unless otherwise specified.
- 3.6.13 Before each round of monitoring, the dissolved oxygen probe will be calibrated by wet bulb method; a zero check in distilled water will be performed with the turbidity and salinity probes. The turbidity probe also will be checked with a standard solution of known NTU and known value of the pH standard solution were used to check the accuracy of pH value before each monitoring day. Moreover, all in-situ measurement equipment used marine water monitoring will be calibrated at three months interval.

Laboratory Analysis

3.6.14 All water samples included the duplicate samples, was tested with chemical analysis as specified in the EM&A Manual by a HOKALS accredited laboratory - ALS Technichem (HK) Pty Ltd. The chemicals analysis method and reporting limit show *Table 3-9*.

Table 3-9 Testing Method and Reporting Limit of the Chemical Analysis

Parameter	ALS Method Code	In-house Method Reference (1)	Reporting Limit
Total Suspended Solids	EA025	APHA 2540D	1 mg/L

Note:

- 1. The exact method shall depend on the laboratory accredited method. APHA = Standard Methods for the Examination of Water and Wastewater by the American Public Health Association.
- 3.6.15 The determination works will start within 24 hours after collection of the water samples or within the holding time as advised by the laboratory.

Meteorological Information

- 3.6.16 The meteorological information including wind direction, wind speed, humidity and temperature etc. of impact monitoring is extracted from the closest Tseung Kwan O Hong Kong Observatory Station. Moreover, the data of rainfall and air pressure would be extracted from King's Park Station.
- 3.6.17 For marine water quality monitoring, tidal information would be referred to tide gauge at Tai Miu Wan.

3.7 DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.7.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. A summary of the Action/Limit (A/L) Levels for air quality, construction noise and water quality are shown in *Tables 3-10*, *3-11* and *3-12* respectively.

Table 3-10 Action & Limit Levels of Air Quality (1-Hour & 24-Hr TSP)

Monitoring Station	Action Level (μg /m³)		Limit Level (μg/m³)	
Withintoning Station	1-Hour TSP	24-Hr TSP	1-Hour TSP	24-Hr TSP
AM2	278	NA	500	NA
AM2a	NA	190	NA	260
AM4	278	NA	500	NA
AM5	NA	190	NA	260
Note: 1-Hour & 24-Hr TSP of Action Level = $(Average\ Baseline\ Results \times 1.3 + Limit\ level)/2$				

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report - November 2021





Table 3-11 Action and Limit Levels for Construction Noise, dB(A)

Monitoring Location	Action Level	Limit Level	
	Time Period: 0700-1900 hours on normal weekdays (Leq30min)		
CNMS-1	When one or more documented complaints are received	75 dB(A)	
CNMS-2 CNMS-5	Time Period: 1900-2300 ho	urs on all days (Leq15min)	
	When one or more documented complaints are received	55 dB(A)	

Remarks:

- 1. Construction noise monitoring will be resumed at the designated locations CNMS-2, CNMS-3 and CNMS4 once they are available and permission are granted;
- 2. The designated locations CNMS-2 and CNMS-3 are located at residential building which are still under construction, Limit Level of 75dB(A) will be adopted until they are occupied;
- 3. The designated location CNMS-4 is located at planned school and still not yet to construction. When the school occupied and operated, Limit Level of 70dB(A) should be adopted and should be reduced to 65dB(A) during examination period; and
- 4. If construction works are required during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority shall be followed.

Table 3-12 Action and Limit Levels for Water Quality

1 abic 5-12	Action and Limit Levels for Water Quanty				
Monitoring	Depth Average of SS (mg/L)				
Station	Actio	on Level	Li	mit Level	
CC1	7.8	OR 120% of	9.3	OR 130% of	
		upstream control		upstream control	
CC2	9.0	station at the same	9.2	station at the same	
CC3	8.2	tide of the same day (Control Station C3	9.0	tide of the same day (Control Station C3	
CC4	13.8	at Ebb tide and Control Station C4 at	15.4	at Ebb tide and Control Station C4 at	
CC13	8.9	Flood tide), whichever is higher	10.3	Flood tide), whichever is higher	
SWI1	8	mg/L		10 mg/L	
		Dissolved Oxy	gen (mg/L)		
Monitoring	Depth Average of Surface and Mid-depth Bottom		Bottom		
Location	Action Level	Limit Level	Action Leve	l Limit Level	
CC1	5.8	5.7	5.3	5.2	
CC2	5.8	5.7	5.3	5.1	
CC3	5.5	5.4	4.9	4.7	
CC4	5.7	5.7	5.5	5.4	
CC13	5.6	5.5	5.3	5.2	
SWI1	5.4	4.8	5.1	5.0	
Monitoring		Depth Average of T	Furbidity (NTU)	
Location	Actio	on Level	• •	mit Level	
CC1	5.8	OR 120% of	6.0	OR 130% of	
CC2	4.6	upstream control station at the same	5.5	upstream control station at the same	
CC3	4.8	tide of the same day (Control Station C3	5.4	tide of the same day (Control Station C3	
CC4	6.1	at Ebb tide and	7.1	at Ebb tide and	
CC13	6.0	Control Station C4 at Flood tide),	6.3	Control Station C4 at Flood tide),	



Monitoring	Depth Average of SS (mg/L)			
Station	Action Level		Li	mit Level
SWI1	6.1	whichever is higher	7.1	whichever is higher

3.7.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix E*.

3.8 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.8.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.8.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4. AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 As notified that Lohas Park Package 6 was available for resident occupation in late January 2021, air quality monitoring at designated monitoring location AM2 was therefore commenced in February 2021. Since the installation of High Volume Sampler for 24-Hour TSP monitoring is still under review by Property Management Team of Lohas Park Package 6, an interim alternative monitoring location AM2a was proposed for the 24-Hour TSP monitoring and was commenced on 13 July 2021 upon agreed by ER and IEC.
- 4.1.2 In the Reporting Period, 1-Hour TSP monitoring was performed at designated monitoring location AM2 and interim alternative monitoring locations AM4, and 24-Hr TSP of air quality monitoring was performed at interim alternative monitoring locations AM2a and AM5. The air quality monitoring schedule is presented in *Appendix F*.
- 4.1.3 Valid calibration certificates of monitoring equipment are shown in Appendix G and the monitoring results are summarized in the following sub-sections

4.2 RESULTS OF AIR QUALITY MONITORING IN THE REPORTING MONTH

4.2.1 During the Reporting Period, 30 sessions of 1-hour TSP and 9 sessions of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Table 4-1* and *Table 4-2*. The detailed 24-hour TSP monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 4-1 1-Hour TSP Air Quality Impact Monitoring Results for AM4 and 24-Hour TSP Air Quality Impact Monitoring Results for AM5

151 III Quanty Impute Monte of Ing Ite Suites 101 III/16						
AN	M5	AM4				
24-Hr TS	$P(\mu g/m^3)$		1-H	lour TSP (μg/	m^3)	
Date	Meas. Result	Date	Start Time	1st Meas.	2 nd Meas.	3 rd Meas.
4-Nov-21	64	5-Nov-21	9:47	76	79	77
10-Nov-21	65	11-Nov-21	9:35	79	74	81
16-Nov-21	84	17-Nov-21	9:36	85	79	82
22-Nov-21	98	23-Nov-21	9:28	77	83	88
27-Nov-21	102	29-Nov-21	13:09	83	80	87
Average (Range)	83 (64 – 102)	Aver (Ran	•		81 (74 – 88)	

Table 4-2 1-Hour TSP Air Quality Impact Monitoring Results for AM2

AN	I2a	AM2				
24-Hr TS	$P(\mu g/m^3)$	1-Hour TSP (μg/m³)				
Date	Meas. Result	Date	Start Time	1st Meas.	2 nd Meas.	3 rd Meas.
4-Nov-21	49	5-Nov-21	13:15	84	80	79
10-Nov-21	37	11-Nov-21	13:17	85	79	83
16-Nov-21	67	17-Nov-21	9:17	89	93	90
22-Nov-21	57	23-Nov-21	9:24	93	87	94
27-Nov-21#		29-Nov-21	13:04	104	98	94
Average	53	Aver	rage		89	
(Range)	(37 - 67)	(Ran	ige)		(79 - 104)	

^{# 24-}Hour TSP monitoring at AM2a on 27 November 2021 was failure due to power supply issue.

- 4.2.2 As shown in *Table 4-1* and *Table 4-2*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action / Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.
- 4.2.3 The meteorological data during impact monitoring period is summarized in *Appendix J*.



5. CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, construction noise quality monitoring was performed at designated monitoring location CNMS-1 & CNMS-2, and interim alternative monitoring location CNMS-5. The construction noise monitoring schedule is presented in *Appendix F*.
- 5.1.2 Valid calibration certificates of monitoring equipment is shown in *Appendix G* and the construction noise monitoring results are summarized in the following sub-sections:

5.2 RESULTS OF NOISE MONITORING

5.2.1 15 sessions of daytime construction noise monitoring were performed at both the designated monitoring location CNMS-1 & CNMS-2 and the interim alternative location CNMS-5 in the reporting period. The daytime noise monitoring results are summarized in *Table 5-1* to *Table 5-3*. The detailed noise monitoring data are presented in *Appendix H* and the relevant graphical plots are shown in *Appendix I*.

Table 5-1 Daytime Construction Noise Impact Monitoring Results at CNMS-1

Date	Date Time		ent Result (dB(A))
Date	Time	Leq30min	Façade Correction
5-Nov-21	10:40	65.6	NA
11-Nov-21	13:15	62.0	NA
17-Nov-21	10:25	65.5	NA
23-Nov-21	10:57	62.2	NA
29-Nov-21	13:07	68.4	NA

Table 5-2 Daytime Construction Noise Impact Monitoring Results at CNMS-2

Date	Time	Measuremo	ent Result (dB(A))
Date	1 IIIIC	Leq30min	Façade Correction
5-Nov-21	11:27	69.8	NA
11-Nov-21	13:54	60.5	NA
17-Nov-21	11:08	65.6	NA
23-Nov-21	9:48	65.8	NA
29-Nov-21	13:48	71.8	NA

Table 5-3 Daytime Construction Noise Impact Monitoring Results at CNMS-5

Data	T:	Measuremen	t Result (dB(A))
Date	Time	L _{eq30min}	Façade Correction
5-Nov-21	9:50	66.3	NA
11-Nov-21	9:33	62.2	NA
17-Nov-21	9:39	64.6	NA
23-Nov-21	10:21	62.2	NA
29-Nov-21	14:37	69.5	NA

5.2.2 As shown in *Table 5-1* to *Table 5-3*, all the measured results were below 75dB(A) of the acceptance criteria. No adverse weather condition which may affect the monitoring result was encountered during the course of noise monitoring in the reporting period.



6. WATER QUALITY MONITORING

6.1 GENERAL

- 6.1.1 According to the approved EM&A Manual Section 7.6.1, the impact marine water quality monitoring work shall be carried out during the CBL piling and pile excavation works (marine construction activity) of the Project. Impact marine water quality monitoring was commenced in December 2018 when CBL piling and pile excavation works started.
- As confirmed, all the marine piling and piling excavation work were completed in January 2020 and all pile cap installation work was completed in mid-March 2020. Due to the marine construction works that requires marine water quality monitoring as stated in the EM&A Manual were completed, the impact water quality monitoring was ceased with effect from 1 May 2020 and IEC has no particular comment on this arrangement.
- 6.1.3 No impact water quality monitoring was therefore carried out in the reporting period.



7. WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management would be carried out by an on-site Environmental Officer or an Environmental Consultant from time to time.

7.2 RECORDS OF WASTE QUANTITIES

- 7.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste; and
 - General Refuse
- 7.2.2 According to the information provided by Contractor of Contract 1 and Contract 2, waste disposal was made in the Reporting period are summarized in *Tables 7-1* and *7-2*.

Table 7-1 Summary of Quantities of Inert C&D Materials

	Cont	Contract 1		ract 2
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Total C&D Materials (Inert) ('000m ³)	0.498	-	2.079	-
Reused in this Contract (Inert) ('000m ³)	0	-	0	-
Reused in other Projects (Inert) ('000m ³)	0	ı	0	-
Disposal as Public Fill (Inert) ('000m ³)	0.498	TKO 137	2.079	TKO 137
Imported Fill ('000m ³)	0	-	0	-

Table 7-2 Summary of Quantities of C&D Wastes

	Cont	ract 1	Cont	ract 2
Type of Waste	Quantity	Disposal Location	Quantity	Disposal Location
Recycled Metal ('000kg)	0	-	0	-
Recycled Paper / Cardboard Packing ('000kg)	0.160	Collected by paper recycling company	0	-
Recycled Plastic ('000kg)	0	-	0	-
Chemical Wastes ('000kg)	0	-	0	-
General Refuses ('000m³)	0.343	NENT	0.046	NENT

7.2.3 The Monthly Summary Waste Flow Table of the Contracts 1 and Contract 2 are shown in *Appendix K*.



8. SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH Contract 1

- 8.2.1 In this Reporting Month, weekly joint site inspection to evaluate site environmental performance for the *Contract 1* was carried out by the Project Consultant, ET and the Contractor on 3, 11, 17 & 24 November 2021. Moreover, the Independent Environmental Checker (IEC) monthly site inspection was conducted on 11 November 2021.
- 8.2.2 The findings / deficiencies of *Contract 1* that observed during the weekly site inspection are listed in *Table 8-1* and the site layout plan was provided in **Appendix A**.

Table 8-1 Site Observations of the Contract 1 (Contract No. NE/2017/07)

Date	Findings / Deficiencies	Follow-Up Status
3 November 2021	Observation: • Drip tray should be provided for chemical storage on-site. Moreover, proper containers should be used for chemical storage to prevent leakage. (Portion II)	Chemical storage on-site was removed.
11 November 2021	Observation: Chemical leakage on the ground should be cleaned. Moreover, the contaminated soil should be treated as chemical waste. (Portion III – Area under the bridge) Cement slurry cumulated inside the	was cleaned and the contaminated soil was treated as chemical waste.
	u-channel should be cleaned. (Works Area A)	the u-channel was cleaned.
17 November 2021	No adverse environmental issue was observed.	• NA
24 November 2021	Observation: NRMM label should be displayed properly for NRMM using on-site. (Portion II)	NRMM label is displayed on the NRMM on-site.

Contract 2

- 8.2.3 In this Reporting Month, weekly joint site inspection to evaluate site environmental performance for the *Contract 2* were carried out by the Project Consultant, ET and the Contractor on 3, 11, 17 & 24 November 2021. Moreover, the Independent Environmental Checker (IEC) monthly site inspection was conducted on 11 November 2021.
- 8.2.4 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 8-2* and the site layout plan was provided in *Appendix A*.

Table 8-2 Site Observations of the Contract 2 (Contract No. NE/2017/08)

Date	Findings / Deficiencies	Follow-Up Status
3 November 2021	Observation: • Proper dust mitigation measure should be provided for stockpile of loose	Dusty stockpile has covered with dust mesh.



Date	Findings / Deficiencies	Follow-Up Status
	materials storage on-site. (Portion VI)	
11 November 2021	Observation: Soil and debris spread on the EVA road should be cleaned. (Portion VI) Engine cover for the excavator should be closed properly during the plant is operating to reduce noise impact. (Portion VI)	cleared.
17 November 2021	Observation: Proper dust mitigation measures should be provided for stockpile of loose material storage on-site. (Portion VI) NRMM label should be displayed properly for NRMM using on-site. (Portion VI)	 Regular water spraying on dusty stockpile for dust control. NRMM Label has affixed on NRMM
24 November 2021	Observation: C&D waste should be wetted prior dispose from site to reduce dust generation. (Portion VI) Drip tray should be provided for chemical storage on-site. (Portion VI)	dust control.

8.3 IMPLEMENTATION STATUS OF SURFACE RUNOFF MITIGATION MEASURES

8.3.1 During the inspection of the reporting month, implementation of surface runoff mitigation measures were observed in both Contracts. The surface runoff mitigation measures observed during the weekly site inspection of Contract 1 and Contract 2 are summarized below and the photo recorded was provided in **Appendix L**.

Contract 1 (Contract No. NE/2017/07)

- 8.3.2 The surface runoff mitigation measures of Contract 1 implemented in this Reporting Period are:-
 - Treatment facilities was installed at site to treat the site generated water prior discharge.

Contract 2 (Contract No. NE/2017/08)

- 8.3.3 The surface runoff mitigation measures of Contract 2 implemented in this Reporting Period are:-
 - Treatment facilities was installed at site to treat the site generated water prior discharge.
- 8.3.4 Overall, the surface runoff mitigation measures of Contract 1 and Contract 2 observed during the inspection of the reporting period are efficient.



9. LANDFILL GAS MONITORING

9.1 GENERAL REQUIREMENT

- 9.1.1 Pursuant to Section 13 of the Project's EM&A Manual, landfill gas monitoring shall perform during excavation work within the 250m Consultation Zone of Tseung Kwan O Stage II & III Landfill. For landfill gas monitoring requirements, pre entry and routine measurement shall be undertaken in accordance with the *Factories and Industrial Undertaking (Confined Spaces) Regulation*.
- 9.1.2 According to Environmental Mitigation Implementation Schedule (EMIS) S14.7.6, portable monitoring equipment can be used to conduct landfill gas monitoring. Moreover, the frequency and areas to be monitored should be set down prior to commencement of the works either by the Safety Officer or by an appropriately qualified person.

9.2 LIMIT LEVELS AND EVENT AND ACTION PLAN

9.2.1 In event of the trigger levels specified in Table 14.6 of the EIA report being exceeded, a person, such as the Safety Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG. In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The Limit levels and relevant Action Plans for landfill gas detected in utilities and any on-site areas following construction is listed in *Table 9-1*.

Table 9-1 Actions in the Event of Landfill Gas Being Detected in Excavations

Parameter	Limit Level	Actions		
	>10% LEL (i.e.	Post "No Smoking" signs		
	>0.5% by volume)	Prohibit hot works		
Methane		• Ventilate to restore methane to <10% LEL		
Memane	>20% LEL (i.e.	Stop excavation works		
	>1% by volume)	Evacuate personnel/prohibit entry		
		• Increase ventilation to restore methane to <10% LEL		
	>0.5%	• Ventilate to restore carbon dioxide to <0.5%		
Carbon	>1.5%	Stop excavation works		
dioxide		Evacuate personnel/prohibit entry		
		• Increase ventilation to restore carbon dioxide to <0.5%		
	<19%	Ventilation to restore oxygen >19%		
Oxygen	<18%	Stop excavation works		
		Evacuate personnel/prohibit entry		
		 Increase ventilation to restore oxygen to >19% 		

9.2.2 In the event of the trigger levels specified in Table 9-1 being exceeded, the Safety Officer shall be responsible for dealing with any emergency which may occur due to landfill gas.

9.3 LANDFILL GAS MONITORING

- 9.3.1 In the Reporting Period, landfill gas monitoring was conducted at the zone Wan O Road which excavation work of Contract 2 was carried out. A Crowcon gas detector was used for the landfill gas monitoring and the valid calibration certificate is presented in **Appendix G**.
- 9.3.2 There were a total of **25** days monitoring were carried by the Safety Officer or an approved and qualified persons. The results of landfill gas measurement are summarized in **Table 9-2**. Moreover, database of monitoring result is attached in **Appendix H**.



Table 9-2 Summary of Landfill Gas Measurement Results

Landfill Gas	Landfill Gas Parameter Action Level	Limit Level	Detectable at LMR	
Parameter			Min	Max
Methane	>10% LEL (>0.5% v/v)	>20% LEL (>1% v/v)	0.0%	0.0%
Oxygen	<19%	<18%	20.6%	20.8%
Carbon Dioxide	>0.5%	>1.5%	0.0%	0.0%

9.3.3 The measurement results shown that slightly methane and Carbon Dioxide concentration were detected, oxygen concentration measured was over 19.0 %. No exceedance was triggered and therefore no corrective action was required accordingly.



10. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

10.1 Environmental Complaint, Summons and Prosecution

- 10.1.1 In the Reporting Period, no environmental complaints was received for the Project. Besides, no summons and prosecution under the EM&A Programme was lodged for the project.
- 10.1.2 The statistical summary table of environmental complaint is presented in *Tables 10-1*, *10-2* and *10-3*.

Table 10-1 Statistical Summary of Environmental Complaints

Reporting	Contract	Enviro	Related with the		
Period		Frequency	Cumulative	Complaint Nature	Works Contract(s)
1 – 30 November 2021	1	0	24	NA	NA
	2	0	15	NA	NA

Table 10-2 Statistical Summary of Environmental Summons

Donauting David	Contract	Environmental Summons Statistics		
Reporting Period	Contract	Frequency	Cumulative	Summons Nature
1 20 Name de la 2021	1	0	0	NA
1 – 30 November 2021	2	0	0	NA

Table 10-3 Statistical Summary of Environmental Prosecution

Donouting Dovied	Contract	Environmental Prosecution Statistics		
Reporting Period		Frequency	Cumulative	Prosecution Nature
1 20 November 2021	1	0	0	NA
1 – 30 November 2021	2	0	0	NA



11. IMPLEMENTATION STATUS OF MITIGATION MEASURES

11.1 GENERAL REQUIREMENTS

- 11.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 11.1.2 The Contractors had been implementing the required environmental mitigation measures according to the Environmental Monitoring and Audit Manual subject to the site condition. Environmental mitigation measures generally implemented by the Contractors in this Reporting Month are summarized in *Table 11-1* and photo record of water mitigation measure was provided in **Appendix L**.

Table 11-1 Environmental Mitigation Measures in the Reporting Month

Table 11-1	Environmental Mitigation Measures in the Reporting Month
Issues	Environmental Mitigation Measures
Construction Noise	 Regularly to maintain all plants, so only the good condition plants were used on-site; If possible, all mobile plants onsite operation has located far from NSRs; When machines and plants (such as trucks) were not in using, it was switched off; Wherever possible, plant was prevented oriented directly the nearby NSRs; Provided quiet powered mechanical equipment to use onsite; Weekly noise monitoring was conducted to ensure construction noise meet the criteria.
Air Quality	 Stockpile of dusty material was covered entirely with impervious sheeting or sprayed with water so as to maintain the entire surface wet; The construction plants regularly maintained to avoid the emissions of black smoke; The construction plants switched off when it not in use; Water spraying on haul road and dry site area was provided regularly; Where a vehicle leaving the works site is carrying a load of dusty materials, the load has covered entirely with clean impervious sheeting; and Before any vehicle leaving the works site, wheel watering has been performed.
Water Quality	 Debris and refuse generated on-site collected daily; Oils and fuels were stored in designated areas; The chemical waste storage as sealed area provided; Site hoarding with sealed foot were provided surrounding the boundary of working site to prevent wastewater or site surface water runoff get into public areas; and Portable chemical toilets were provided on-site. A licensed contractor was regularly disposal and maintenance of these facilities. Silt curtain was installed and maintained in accordance with EP condition
Waste and Chemical Management	 Excavated material reused on site as far as possible to minimize off-site disposal. Scrap metals or abandoned equipment should be recycled if possible; Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner; Disposal of C&D wastes to any designated public filling facility and/or landfill followed a trip ticket system; and Chemical waste handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	 The site is generally kept tidy and clean. Mosquito control is performed to prevent mosquito breeding on site.

11.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

11.2.1 Tentative construction activities to be undertaken in **December 2021** should be included:-

Contract 1

- Fabrication of precast shell and precast segment, Pre-drilling, Bored piling, Pile cap construction and Pier construction at portion 1
- Construction of cast in-situ diaphragm, Top Tension and Transverse Tension, Bottom Tension and External Tension and Welding of joint between main span and side span at Portion II, III



IV and VI.

- E&M installation work and external work at Portion V
- Bored pilling, pile cap construction, Pier construction and erection for bridge segment at Portion I

Contract 2

- UU Diversion
- Excavation and Demolition of existing wave wall at Portion I
- RC construction for U-trough at Portion III, parapet at elevated deck
- TCSS Cross road ducts installation at Wan Po Road
- Drainage work at Portion I, III
- Deck construction at cycle track ramp
- Road Work along Wan Po Road
- Monitoring and Instrumentation works
- RC construction for lift shaft and stair case
- Modification of Type 1 Wave wall
- RC Construction of foundation at Wan O Road
- Utilities installation along At Grade Road
- SENB installation at At-Grade Road, Portion III, U-trough

11.3 IMPACT FORECAST

- 11.3.1 Potential environmental impacts arising from the works of the Contracts 1 and Contract 2 include:
 - Construction waste
 - Air quality
 - Construction noise
 - Water quality
- 11.3.2 Environmental mitigation measures shall be properly implemented and maintained as per the Mitigation Implementation Schedule in **Appendix M** to ensure site environmental performance is acceptable.



12. CONCLUSIONS AND RECOMMENDATIONS

12.1 CONCLUSIONS

- 12.1.1 This is the monthly EM&A report as presented the monitoring results and inspection findings for the reporting period from 1 to 30 November 2021.
- 12.1.2 In this Reporting Period, no 1-Hour TSP or 24-Hr TSP air quality monitoring and no noise exceedance was recorded. No NOE or the associated corrective actions were therefore issued.
- 12.1.3 In the Reporting Period, no environmental complaint was recorded for the Project with respect to the noise arising from the Project.


12.2 RECOMMENDATIONS

- 12.2.1 Due to the coming month is dry and windy season for Hong Kong, the Contractor was reminded that all the works to undertaking must be fulfill environmental statutory requirement, especially construction dust come from working sites of the Project.
- 12.2.2 Construction noise would be the key environmental issue as Lohas Park Phase 4 & 6 were already available for resident occupation. The noise mitigation measures such as use of quiet plants and installation of temporary noise barrier at the construction noise predominate area should be fully implemented in accordance with the EM&A requirement.



Appendix A

Project Layout Plan





Civil Engineering and Development Department


ARUP Ove Arup & Partners Hong Kong Limited

Agreement No. CE 43/2008(HY) Cross Bay Link, Tseung Kwan O – Investigation

B SECOND ISSUE A FIRST ISSUE Scale 1:5000 on A1 & 1:10000 on A3 FINAL










Appendix B

Project Organization Chart & Contact Details of Key Personnel for the Project



Project Organization Structure





Contact Details of Key Personnel for the Project

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
CEDD	Project Proponent	CK Lam	2301 1398	2714 5174
CEDD	Project Proponent	Sheri Leung	2301 1398	2714 5174
AECOM	Senior Resident Engineer	Jackie Chan	3595 8045	3596 6118
AECOM	Resident Engineer	Kingman Chan	3595 8045	3596 6118
ASC – N&T JV	Independent Environmental Checker	Kevin Li	2698 6833	2698 9383
ASC – N&T Senior Environmental JV Consultant		Tandy Tse	2698 6833	2698 9383
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Martin Li	2959 6059	2959 6079
CRBC	Site Agent	Raymond Suen	9779 8871	2283 1689
CRBC	Environmental Officer	Calvin So	9724 6254	2283 1689
CRBC Environmental Supervisor		Alice Ngai	9148 5688	2283 1689
Build King Site Agent		Stephen Leung	9071 7657	TBA
Build King Environmental Officer		Louisa Fung	9271 5370	TBA
Build King	Environmental Supervisor	Kenneth Hung	6170 9304	TBA

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Project Consultant) – AECOM Asia Co. Ltd.

ASC – N&T JV (IEC) – Acuity Sustainability Consulting Limited – Nature & Technologies (HK) Limited Joint Venture

AUES (ET) – Action-United Environmental Services & Consulting

CRBC (the Main Contractor of the Works Contract 1) – China Road and Bridge Corporation

Build King (the Main Contractor of the Works Contract 2) - Build King Civil Engineering Limited



Appendix C

3-Month Rolling Construction Programme



Contract 1

Data Date :08-No Sheet 1 of 7	v-21 Contract N	No. NE/2017	7/07 C	ross Bay I	Link, Tseng	Kwan (O - Main Bri	idge and Associated Works
tivity ID	ActivityName	Original Duration	Remaining Durato	n Start	Finish	Physical % Complete	24 31	November 2021 December 2021 January 2022 February 2022 07 14 21 28 05 12 19 26 02 09 16 23 30 06
Cross Bay Link, Tse Access Date	ung Kwan O Main Bridge and Associated Works	628	204	24-Apr-20 A 08-Nov-21	30-May-22 08-Nov-21			▼ Access Date
PAD1110	Access to Portion VI	0	0	08-Nov-21*		0%		◆ Access to Portion VI
Planned Key Dates	and Section of the Works	0	0	12-Jan-22	12-Jan-22			▼ Planned Key Dates and Section of the Works
Planned Key Date KDS1080	Key Date 3-Completion of all Works in Bridges within Portion I of the Site necessary for installation and T&C of TCSS	0	0	12-Jan-22	12-Jan-22 12-Jan-22*	0%		▼ Planned Key Dates ◆ Key Date 3-Completion of all Works in Bridges within P
	tractor's Design & Method Statement Submission & Approval	149	65	24-Apr-20 A	12-Jan-22	078		▼ Preliminaries, Contractor's Design & Method Statement Su
	gn Submission and Approval	149	65	24-Apr-20 A	11-Jan-22			Contractor's Design Submission and Approval
CDS1140	Design of Functional lighting system,road lighting system,etc (incl. 7 days TRA)	97	9	24-Apr-20 A	16-Nov-21	94%		Design of Functional lighting system,road lighting system,etc (incl. 7 days TRA)
CDS1230	Design of cycle rack (incl. 14 days TRA)	111	65	12-Jun-21 A	11-Jan-22	62%		Design of cycle rack (incl. 14 days TRA)
Precasting & Fabri		186	131	01-Sep-21 A	18-Mar-22	-		
Pre-stressing World	cast Segments (TKOI Entrustment Works) ks	162	131	01-Sep-21 A 08-Nov-21	18-Mar-22 24-Feb-22			
Pre-stressing Wor		38 21	38 21	08-Nov-21 08-Nov-21	15-Dec-21 28-Nov-21	0%		Pre-stressing Works for Bridge ML Lipking and stressing for 1L-N - W5 (Linking yard No.2)
P-PF5020	Linking and stressing for IK-N - IL-N (Linking yard No.2) Linking and stressing for IK-N - IL-N (Linking yard No.2)	15	15	01-Dec-21	15-Dec-21	0%		Linking and stressing for IK-N;- IL-N (Linking yard No.2)
P-PF5040	Linking and stressing for IL-S - W5 (Linking yard No.1)	21	21	08-Nov-21	28-Nov-21	0%		Linking and stressing for 1L-S - W5 (Linking yard No.1)
P-PF5060	Linking and stressing for IK-S - IL-S (Linking yard No.1) Linking and stressing for IK-S - IL-S (Linking yard No.1)	15	15	29-Nov-21	13-Dec-21	0%		Linking and stressing for 1K-S - 1L-S (Linking vard No.1)
	tks for Bridge \$400		75	10-Dec-21	22-Feb-22	078		- Laming and seconds to 110 12 S (Laming Jack 1011)
P-PF6000	Linking and stressing for 5B-5C (Linking yard No.1)	15	15	26-Jan-22	09-Feb-22	0%		
P-PF6040	Linking and stressing for 5H-W5 (Linking yard No.2)	15	15	16-Dec-21	30-Dec-21	0%		Linking and stressing for 5H-W5 (Linking yard No.2)
P-PF6060	Linking and stressing for 5A-5B (Linking yard No.2)	15	15	15-Jan-22	29-Jan-22	0%		Linking and stressing
P-PF6100	Linking and stressing for 5C-5D (Linking yard No.3)	15	15	10-Dec-21	24-Dec-21	0%		Linking and stressing for 5C-5D (Linking yard No.3)
P-PF6120	Linking and stressing for 5D-5E (Linking yard No.3)	15	15	09-Jan-22	23-Jan-22	0%		Linking and stressing for 5D-5E (I
P-PF6140	Linking and stressing for 5G-5H (Linking yard No.3)	15	15	08-Feb-22	22-Feb-22	0%		
	rks for Bridge CT	92	92	25-Nov-21	24-Feb-22			•
P-PF7000	Linking and stressing for 9A-9B (Linking yard No.1)	15	15	10-Feb-22	24-Feb-22	0%		
P-PF7040	Linking and stressing for 9C-9D (Linking yard No.2)	15	15	31-Dec-21	14-Jan-22	0%		Linking and stressing for 9C-9D (Linking yard No.2
P-PF7060	Linking and stressing for 9D-9E (Linking yard No.2)	15	15	30-Jan-22	13-Feb-22	0%		
P-PF7100	Linking and stressing for 9H-W5 (Linking yard No.3)	15	15	25-Nov-21*	09-Dec-21	0%		Linking and stressing for 9H-W5 (Linking yard No.3)
P-PF7120	Linking and stressing for 9B-9C (Linking yard No.3)	15	15	25-Dec-21	08-Jan-22	0%		Linking and stressing for 9B-9C (Linking yard No.3)
P-PF7140	Linking and stressing for 9E-9F (Linking yard No.3)	15	15	24-Jan-22	07-Feb-22	0%		Lin
P-PF8000	rks for Bridge S200 Linking and stressing for 2L-W5 (Linking yard No.1)	15 15	15 15	11-Jan-22 11-Jan-22	25-Jan-22 25-Jan-22	0%		Pre-stressing Works for Bridge Linking and stressing for 2L-V
Fabrication Works		162	131	01-Sep-21 A	18-Mar-22			
Precast Segments P-PF1040	s for Bridge ML Fabrication of segment for IK-S - IL-S (1KSU1-15) (15nos) (Line No.1)	61 30	8	01-Sep-21 A 12-Oct-21 A	15-Nov-21 14-Nov-21	93%		▶ Precast Segments for Bridge ML Fabrication of segment for 1K-S - 1L-S (1KSU1-15) (15nos) (Line No.1)
P-PF1080	Fabrication of segment for IK-N - 1L-N (IKNU1-15) (15nos) (Line No.3)	45	8	23-Sep-21 A	15-Nov-21	93%		Fabrication of segment for 1K-N - 1L-N (1KNU1-15) (15nos) (Line No.3)
P-PF1120	Fabrication of segment for Pier 1K and W5 (1KSU0, 1KNU0, 1MSD0, 1MND0) (4nos) (Line No.5)	48	0	01-Sep-21 A	30-Oct-21 A	100%	Fabrication of se	egment for Pier 1K and W5 (1KSU0, 1KNU0, 1MSD0, 1MND0) (4nos) (Line No.5)
	s for Bridge S400	97	81	29-Sep-21 A	27-Jan-22	10070		▼ Precast Segments for Brid
P-PF2080	Fabrication of segment for 5A-5B (5AU1-12) (12nos) (Line No.1)	24	24	15-Nov-21	08-Dec-21	0%		Fabrication of segment for 5A-5B (5AU1-12)(12nos) (Line No.1)
P-PF2100	Fabrication of segment for 5G - 5H (5GDU0, 5GU1-13) (14nos) (Line No.1)	48	48	09-Dec-21	25-Jan-22	0%		Fabrication of segment for 5G
P-PF2120	Fabrication of segment for 5F - 5G (5FDU0, 5FU1-13) (14nos) (Line No.2)	38	38	21-Dec-21	27-Jan-22	0%		Fabrication of segment for
P-PF2140	Fabrication of segment for 5B-5C (5BDU0, 5BU1-13) (14nos) (Line No.4)	45	39	27-Oct-21 A	16-Dec-21	5%		Fabrication of segment for 5B-5C (5BDU0, 5BU1-13) (14nos) (Line No.4)
P-PF2160	Fabrication of segment for Pier W5 (5JD0) (Ino) (Line No.5)	10	10	08-Nov-21	17-Nov-21	0%		Fabrication of segment for Pier W5 (5JD0) (1no) (Line No.5)
P-PF2180	Fabrication of segment for Pier 5A (5AU0) (Ino) (Line No.5)	10	0	24-Oct-21 A	06-Nov-21 A	100%		abrication of segment for Pier 5A (5AU0) (1no) (Line No.5)
P-PF2200	Fabrication of segment for Pier 5E (5ED0, 5EU0) (2nos) (Line No.5)	20	20	18-Dec-21	06-Jan-22	0%		Fabrication of segment for Pier 5E (5ED0, 5EU0) (2nos) (Line No.5)
P-PF2220	Fabrication of segment for 5C-5D (5DDU0, 5CDU0, 5CU1-13) (15nos) (Line No.6) (NCE No.168, 169, 170, 171, 172)	59	31	29-Sep-21 A	08-Dec-21	66.7%		Fabrication of segment for 5C-5D (5DDU0, 5CDU0, 5CU1-13) (15nos) (Line No.6) (NCE No.168, 169, 170, 171, 172)
Precast Segments		117	117	20-Oct-21 A	04-Mar-22 25-Dec-21	2%		Fabrication; of segment for 9C-9D (9DDU0, 9CDU0, 9CU1-12) (14nos) (Line No.2)
P-PF3100 P-PF3120	Fabrication of segment for 9C-9D (9DDU0, 9CDU0, 9CU1-12) (14nos) (Line No.2) Fabrication of segment for 9B-9C (9BDU0, 9BU1-12) (13nos) (Line No.3)	50	48	08-Nov-21 A 20-Oct-21 A	25-Dec-21 11-Dec-21	270		Fabrication of segment for 9B-9C (9BDU0, 9BU1-12) (13nos) (Line No.3)
P-PF3120 P-PF3140	Fabrication of segment for 9F-9G (9FDU0, 9FU1-12) (13nos) (Line No.3) Fabrication of segment for 9F-9G (9FDU0, 9FU1-12) (13nos) (Line No.3)	61	61	12-Dec-21	11-Dec-21 10-Feb-22	0%		- 10.00 (Line 10.0)
P-PF3140 P-PF3160	Fabrication of segment for 9F-9G (9FDU0, 9FU1-12) (13nos) (Line No.3) Fabrication of segment for 9A-9B & Pier 9G (9GDU0, 9AU1-12) (13nos) (Line No.4)	36	36	23-Dec-21	27-Jan-22	0%		Fabrication of segment for
1-11-5100	Turnedign of Segment of 77-70 & FRE 70 (2000), 770 (1-12) (1300) (Line No.4)	30	50	23-1000-21	∠/-JdH-∠∠	U70		radiadidi di segman di
	ı							Data Davidina Objectival A
	g Level of Effort Critical Remaining Work	_						Date Revision Checked Approved 08-Nov-21 3MRP (Nov 21 - Feb 22)
Actual Wo		Three	Mon	th Rollin	g Prograi	mme (1	November	2021 - February 2022)
Remainin	g Work ▼ Summary							

Data Date :08-No Sheet 2of 7	v-21 Contract	t No. NE/2017	/07 C	ross Bay I	Link, Tseng	g Kwan O -	- Main Bridg	ge and Associated Works	S			
ActivityD	AckeyName	Original Duration	Remaining Duration	Start	Finish	Physical %		November 2021	December 2021	January2		February 2022
P-PF3180	Fabrication of segment for 9G-9H (9GU1-12) (12nos) (Line No.4)	36	36	28-Jan-22	04-Mar-22	Complete 24	24 31 0	07 14 21 28	05 12 19 26	02 09	16 23	30 06
P-PF3200	Fabrication of segment for Pier W5 (9JD0) (1no) (Line No.5)	10	10	18-Nov-21	27-Nov-21	0%		Fabrication of	f segment for Pier W5 (9JD0) (1no) (Line No.5)			
P-PF3220	Fabrication of segment for Pier 9A (9AU0) (1no) (Line No.5)	10	10	31-Oct-21 A	07-Dec-21	20%	:	<u></u>	Fabrication of segment for Pier 9A (9AU0) (lno) (Line No.5)		
P-PF3240	Fabrication of segment for Pier 9E (9ED0, 9EU0) (2nos) (Line No.5)	20	20	07-Jan-22	26-Jan-22	0%					Fabr	rication of segment for Pi
Precast Segment		101	101	08-Dec-21	18-Mar-22	0%					_	
P-PF4000	Fabrication of segment for 2J-2K (2JUI-13) (13nos) (Line No.2)	50	50	28-Jan-22	18-Mar-22	0%			Enbrication of	f segment for Pier 2L (2LDU0) (1no)	(Line No.4)	
P-PF4020	Fabrication of segment for Pier 2L (2LDU0) (Ino) (Line No.4)	6	6	17-Dec-21	22-Dec-21					for Pier 5W (2MD0) (1no) (Line No.:		
P-PF4040	Fabrication of segment for Pier 5W (2MD0) (1no) (Line No.5)	10	10	08-Dec-21	17-Dec-21	0%			Pabrication of segment i	Fabrication of segment for		as) (Lima Na 2)
P-PF4060	Fabrication of segment for 2L-W5 (2LU1-13) (13nos) (Line No.2)	26	26	09-Dec-21	03-Jan-22	0%				rabilication of segment for	. 2L-W3 (2LO1-13) (13II	os) (Line No.2)
P-PF4080	Fabrication of segment for 2K-2L (2KDU0, 2KU1-13) (14nos) (Line No.6)	52	52	04-Jan-22	24-Feb-22	0%						
S1-PP1000	Fabrication of precast pier for Pier 1L (NCE No.168, 169, 170, 171, 172)	171 47	116 14	14-Sep-21 A 14-Sep-21 A	03-Mar-22 21-Nov-21	85%	_	Fabrication of precast pier	for Pier 1L (NCE No.168, 169, 170, 171, 172)			
S1-PP1001	Fabrication of precast pier for Pier 5H (NCE No.168, 169, 170, 171, 172)	45	9	21-Sep-21 A	16-Nov-21	90%	-	Fabrication of precast pier for Pier 51	H (NCE No.168, 169, 170, 171, 172)			
S1-PP1002	Fabrication of precast pier for Pier 2L	30	30	17-Nov-21	16-Dec-21	0%			Fabrication of precast pier	for Pier 2L		
S1-PP1003	Fabrication of precast pier for Pier 5B	30	30	23-Dec-21	21-Jan-22	0%					Fabrication of	precast pier for Pier 5B
S1-PP1004	Fabrication of precast pier for Pier 9B	30	30	01-Jan-22	30-Jan-22	0%						Fabrication of precas
S1-PP1005	Fabrication of precast pier for Pier 9F	24	24	03-Feb-22	26-Feb-22	0%						
S1-PP1006	Fabrication of precast pier for Pier 9H	24	24	17-Nov-21	10-Dec-21	0%			Fabrication of precast pier for Pier 9H			
S1-PP1007	Fabrication of precast pier for Pier 5C	24	24	11-Dec-21	03-Jan-22	0%				Fabrication of precast pier	for Pier 5C	
S1-PP1008	Fabrication of precast pier for Pier 9C	24	24	04-Jan-22	27-Jan-22	0%					Fa	brication of precast pier t
S1-PP1009	Fabrication of precast pier for Pier 9G	24	24	22-Jan-22	14-Feb-22	0%						
S1-PP1010	Fabrication of precast pier for Pier 5D	24	24	11-Dec-21	03-Jan-22	0%				Fabrication of precast pier	for Pier 5D	
S1-PP1011	Fabrication of precast pier for Pier 9D	24	24	06-Jan-22	29-Jan-22	0%						Fabrication of precast p
S1-PP1012	Fabrication of precast pier for Pier 5F	24	24	17-Jan-22	09-Feb-22	0%						1 1
S1-PP1014	Fabrication of precast pier for Pier 5G	24	24	16-Jan-22	08-Feb-22	0%						Fa
S1-PP1015	Fabrication of precast pier for Pier 5E	48	48	22-Nov-21	08-Jan-22	0%				Fabrication of r	recast pier for Pier 5E	
S1-PP1016	Fabrication of precast pier for Pier 9E	48	48	15-Jan-22	03-Mar-22	0%				_		
	orks-All Works within Portion I of the Site (Entrusted Works of TKOI Viaduct)	201	130	24-Aug-21 A	17-Mar-22	070						
· ·	k (Works Available for Piles 5D,9D,5E, 9E, 5F, 9F, 5H, 9H, 1L, 2L)	142	118	18-Sep-21 A	05-Mar-22	_						
	ast Pile Cap & 1st Pour for Pile Cap - 1L	26	12	18-Sep-21 A	20-Nov-21	500/		Installation of Precast Pile Co	ap & 1st Pour for Pile Cap - 1L st pour for Pier 1L (Bridge ML-3-2) (NCE No.168.	: 169 170 171 172)		
S1-PC1010	Insatllation of pilecap and 1st pour for Pier 1L (Bridge ML-3-2) (NCE No.168, 169, 170, 171, 172)	26	29	18-Sep-21 A 22-Nov-21	20-Nov-21 20-Dec-21	30%		insamation of piecep and 1s		exast Pier & 2nd Pour for Pile Cap - 1	ī	
S1-PP2000	ast Pier & 2nd Pour for Pile Cap - 1L Preparation work and delivery works for Pier 1L	10	10	22-Nov-21 22-Nov-21	01-Dec-21	0%		Prepar	uration work and delivery works for Pier 1L	ast for to 2nd four for the cup 11		
S1-PP3000	Insatllation of precast pier and 2st pour for pile cap 1L	16	16	02-Dec-21	20-Dec-21	0%			Insatllation of pred	cast pier and 2st pour for pile cap 1L		
Stage 1 - Erection	of Bridge Segments for Bridge ML	27	27	06-Dec-21	01-Jan-22				•	Stage 1 - Erection of Bridge S	egments for Bridge ML	
Segment Erection S1-EB1070	h between Pier 1L-N and Pier W5 - Stage 1-1 Preparation work and delivery works for segment between Pier 1L-N and Pier W5 (B1-1)	21 7	21 7	09-Dec-21 09-Dec-21	29-Dec-21 15-Dec-21	0%				Segment Erection between Pier 1L-? ery works for segment between Pier 1		:
S1-EB5020	Segment erection between Pier 1L-N and Pier W5	1	1	29-Dec-21	29-Dec-21	0%			_	Segment erection between Pier 1L-N		
	between Pier 1L-N and Pier 1K - Stage 1-2	12	12	19-Dec-21	30-Dec-21	0.70			*	▼ Segment Erection between Pier 1I		1-2
S1-EB1080	Preparation work and delivery works for segment between Pier 1L-N and Pier 1K (B2-1)	7	7	19-Dec-21	25-Dec-21	0%			Prepara	ation work and delivery works for segr	-	
S1-EB5040	Segment erection between Pier 1L-N and Pier 1K	1	1	30-Dec-21	30-Dec-21	0%				Segment erection between Pier 1L	-N and Pier 1K	
	between Pier 1L-S and Pier W5 - Stage 1-3	26	26	06-Dec-21	31-Dec-21				·	Segment Erection between Pier		e 1-3
S1-EB1090	Preparation work and delivery works for segment between Pier 1L-S and Pier W5 (B3-1)	7	7	06-Dec-21	12-Dec-21	0%			Preparation work and delivery work			
S1-EB5060	Segment erection between Pier IL-S and Pier W5	1	1	31-Dec-21	31-Dec-21	0%				Segment erection between Pier		1 4
Segment Erection S1-EB1100	preparation work and delivery works for segment between Pier 1L-S and Pier 1K (B4-1)	7	12 7	21-Dec-21 21-Dec-21	01-Jan-22 27-Dec-21	0%			Prej	▼ Segment Erection between Pie paration work and delivery works for		
S1-EB5080	Segment erection between Pier 1L-S and Pier 1K	1	1	01-Jan-22	01-Jan-22	0%				■ Segment erection between Pie	er 1L-S and Pier 1K	
Stitching Work, TO	SS, Duct and Handover Works	63	63	16-Dec-21	05-Mar-22				▼			
S1-SW1000	Stitching works, laying of TCSS duct and handover to TCSS Contractor for Bridge ML	63	63	16-Dec-21	05-Mar-22	0%						
	k (Works Available for Piles 5B,9B,5C,9C,5G,9G,2K)	198	130	24-Aug-21 A	17-Mar-22							
	c for Piers 5B, 9B, 5C,9C, 5G,9G cast Pier & 2nd Pour for Pile Cap	198 71	130 71	24-Aug-21 A 11-Dec-21	17-Mar-22 19-Feb-22				-			
	cast Pier & 2nd Pour for Pile Cap - 2L Preparation work and delivery works for Pier 2L	29 10	29 10	17-Dec-21 17-Dec-21	14-Jan-22 26-Dec-21	0%			Prepa	✓ Inst aration work and delivery works for P		2nd Pour for Pile Cap -
					_5 500 21	0.0						1
	g Level of Effort Critical Remaining Work								Date 08-Nov-21 3MI	Revision RP (Nov 21 - Feb 22)	Checked	Approved
Actual W		Three	Mont	th Rollin	g Progra	mme (No	ovember 20	021 - February 2022))	" (1807 Z 1 -1 CD ZZ)		1
Remainir	g Work Summary											

	Date :08-Nov t 3of 7	-21 Contr	ract No. NE/2017	/07 C	ross Bay I	Link, Tseng I	Kwan O - Main B	Bridge and Associated Works				
ctivityID	1 301 /	AchtyName	Original Duration	Remaining Duration	Start	Finish	Physical % Complete 24 31	November 2021	December 2021	January2	122	February 2022
	S1-PP3010	Insatllation of precast pier and 2st pour for pile cap 2L	10	10	04-Jan-22	14-Jan-22	0% 31	07 14 21 28 05	12 19		tllation of precast pier and	2st pour for pile cap 2L
		ast Pier & 2nd Pour for Pile Cap - 5B	26	26	22-Jan-22	16-Feb-22					▼	
	S1-PP2060	Preparation work and delivery works for Pier 5B	10	10	22-Jan-22	31-Jan-22	0%					Preparation work a
	S1-PP3040	Insatllation of precast pier and 2st pour for pile cap 5B	10	10	05-Feb-22	16-Feb-22	0%					
	Installation of Preca S1-PP2080	ast Pier & 2nd Pour for Pile Cap - 9B Preparation work and delivery works for Pier 9B	10 10	10 10	31-Jan-22 31-Jan-22	09-Feb-22 09-Feb-22	0%					
	Installation of Preca	ast Pier & 2nd Pour for Pile Cap - 5C	22	22	04-Jan-22	25-Jan-22				▼	▼ Installat	ion of Precast Pier & 2r
	S1-PP2140	Preparation work and delivery works for Pier 5C	10	10	04-Jan-22	13-Jan-22	0%			Prepai	ation work and delivery w	orks for Pier 5C
	S1-PP3120	Insatllation of precast pier and 2st pour for pile cap 5C	7	7	18-Jan-22	25-Jan-22	0%				Insatllat	ion of precast pier and 2
	Installation of Preca	ast Pier & 2nd Pour for Pile Cap - 9C Preparation work and delivery works for Pier 9C	10 10	10 10	28-Jan-22 28-Jan-22	06-Feb-22 06-Feb-22	0%				_	Installa Prepara
		ast Pier & 2nd Pour for Pile Cap - 5G	10	10	09-Feb-22	18-Feb-22						· -
	S1-PP2260	Preparation work and delivery works for Pier 5G	10	10	09-Feb-22	18-Feb-22	0%					_
	Installation of Preca	ast Pier & 2nd Pour for Pile Cap - 5H Preparation work and delivery works for Pier 5H	25 10	25 10	12-Dec-21 12-Dec-21	05-Jan-22 21-Dec-21	0%		Prepar	▼ Installation of Precast I ation work and delivery works for Pier 5H	Pier & 2nd Pour for Pile C	ap + 5H
		Insatllation of precast pier and 2st pour for pile cap 5H		10			0%		Тюрш	Insatllation of precast p	nier and 2st nour for nile ca	an SH
	S1-PP3020	ast Pier & 2nd Pour for Pile Cap - 9H	10		22-Dec-21 11-Dec-21	05-Jan-22 08-Jan-22	070				ecast Pier & 2nd Pour for	
	S1-PP2120	Preparation work and delivery works for Pier 9H	29 10	29 10	11-Dec-21	20-Dec-21	0%		Preparati	on work and delivery works for Pier 9H	coust i for to zind i our for	r ne cup 311
	S1-PP3100	Insatllation of precast pier and 2st pour for pile cap 9H	10	10	28-Dec-21	08-Jan-22	0%			Insatllation of pr	ecast pier and 2st pour for	pile cap 9H
		ast Pier & 2nd Pour for Pile Cap - 5D	22	22	04-Jan-22	25-Jan-22				-		ion of Precast Pier & 2r
	S1-PP2200	Preparation work and delivery works for Pier 5D	9	9	04-Jan-22	12-Jan-22	0%			Preparat	ion work and delivery wor	
	S1-PP3180	Insatllation of precast pier and 2st pour for pile cap 5D	9	9	15-Jan-22	25-Jan-22	0%				Insatllat	ion of precast pier and 2
	Installation of Preca S1-PP2280	ast Pier & 2nd Pour for Pile Cap - 5E Preparation work and delivery works for Pier 5E	31 10	31 10	09-Jan-22 09-Jan-22	08-Feb-22 18-Jan-22	0%			V	■ Preparation work and	delivery works for Pier
	S1-PP3260	Insatllation of precast pier and 2st pour for pile cap 5E	10	10	25-Jan-22	08-Feb-22	0%					Ins
	Installation of Preca	ast Pier & 2nd Pour for Pile Cap - 9D	10	10	30-Jan-22	08-Feb-22					•	Ins
	S1-PP2220	Preparation work and delivery works for Pier 9D	10	10	30-Jan-22	08-Feb-22	0%					Pre
		ast Pier & 2nd Pour for Pile Cap - 5F Preparation work and delivery works for Pier 5F	10 10	10 10	10-Feb-22 10-Feb-22	19-Feb-22 19-Feb-22	0%					-
ш	Stage 2 - Erection o		73	73	13-Dec-21	23-Feb-22			▼			
ш	Erection of Bridge S	Segments for Bridge S400 and Bridge CT between Pier 5H and Pier W5 - Stage 2-1	73 15	73 15	13-Dec-21 31-Dec-21	23-Feb-22 14-Jan-22			₹	Sem	ment erection between Pie	r 5H and Pier W5 - Star
		Preparation work and delivery works for segment between Pier 5H and W5 (B2-2)	14	14	31-Dec-21	13-Jan-22	0%				ation work and delivery w	
	S1-EB2004	Segment erection between Pier 5H and Pier W5	1	1	14-Jan-22	14-Jan-22	0%			■ Seg	ment erection between Pie	r 5H and Pier W5
		between Pier 9H and Pier W5 - Stage 2-2	34	34	13-Dec-21	15-Jan-22	00/		<u> </u>	■ Preparation work and delivery works for se	egment erection between P	
		Preparation work and delivery works for segment between Pier 9H and W5 (B3-2)	14	14	13-Dec-21	26-Dec-21	0%				gment erection between P	, í
		Segment erection between Pier 9H and Pier W5 between Abutment 5A and Pier 5B - Stage 2-5	1	1	15-Jan-22	15-Jan-22	0%			- 50	gment erection between F	ier 9H and Fier w3
		Preparation work and delivery works for segment between Abutment 5A and Pier 5B (B4-3)	14 14	14 14	30-Jan-22 30-Jan-22	12-Feb-22 12-Feb-22	0%					<u></u>
		between Pier 5B and Pier 5C - Stage 2-7	14	14	10-Feb-22	23-Feb-22	00/					•
		Preparation work and delivery works for segment between Pier 5B and Pier 5C (B2-3) Debugger Pier 9B and Pier 9C - Stage 2-4	14	14	10-Feb-22	23-Feb-22	0%				Sagment areas	ion between Pier 9B ar
		Preparation work and delivery works for segment between Pier 9B and pier 9C (B3-3)	14 14	14 14	09-Jan-22 09-Jan-22	22-Jan-22 22-Jan-22	0%					ork and delivery works
		between Pier 5C and Pier 5D - Stage 2-3	30	30	28-Dec-21	26-Jan-22	00/			Proporation	▼ Segm work and delivery works for	ent erection between Pi
		Preparation work and delivery works for segment between Pier 5C and 5D (B4-2)	14	14	28-Dec-21	10-Jan-22	0%			1 reparation		ent erection between Pi
		Segment erection between Pier5C and Pier 5D	1	1	26-Jan-22	26-Jan-22	0%				- Segin	chi ciccion ociwcan i
		Preparation work and delivery works for segment between Pier 9C and Pier 9D (B1-3)	14 14	14 14	02-Feb-22 02-Feb-22	15-Feb-22 15-Feb-22	0%					<u> </u>
		ier 5B, 9B, 5C, 9C, 5G, 9G)	46	20	18-Oct-21 A	27-Nov-21		▼ Piling Works (For Pier 5B	3, 9B, 5C, 9C, 5G, 9G)			
	Bored Pile Machine Piling Works for Pie		25 25	20 20	21-Oct-21 A 21-Oct-21 A	27-Nov-21 27-Nov-21		Bored Pile Machine 1 Piling Works for Pier 5B (Bridge S400)			
	Pile 5B1 S1-PW3180	Drive Casing & excavate to founding level	9	0	21-Oct-21 A 21-Oct-21 A	11-Nov-21 05-Nov-21 A	100%	Pile 5B1 Drive Casing & excavate to founding level				
	S1-PW3220	Install steel cage and concreting	2	4	06-Nov-21 A	11-Nov-21	60%	Install steel cage and concreting				
	Ple 5B2	Drive Casing & excavate to founding level	13	11	06-Nov-21 A	19-Nov-21 17-Nov-21	15%	Pile 5B2 Drive Casing & excavate to founding level				
			-		06-Nov-21 A			■ Install steel cage and concreting				
	S1-r' W3280	Install steel cage and concreting	2	2	18-Nov-21	19-Nov-21	0%	Tacting				
	S1-PW3300	Sonic Test, interface core and full core for bored pile	7	7	20-Nov-21 20-Nov-21	27-Nov-21 27-Nov-21	0%	Soniè Test, interface core	and full core for bored pile			
	Piling Works for Pie	r 5C (Bridge S400)	7	7	08-Nov-21 08-Nov-21	15-Nov-21 15-Nov-21		Piling Works for Pier 5C (Bridge S400) Testing				
					W-1404-71	13 1101-21		,		·		
	Remaining	Level of Effort Critical Remaining Work							Date	Revision	Checked	Approved
	Actual Wor	rk • Milestone	Three	Mon	th Rollin	g Program	ame (Novembe	er 2021 - February 2022)	08-Nov-21	3MRP (Nov 21 - Feb 22)		
	Remaining	y Work ▼ Summary					,	• ,				

Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works Sheet 4of 7 S1-PW3140 Sonic Test, interface core and full core for bored pile ■ Bored Pile Machine 2 Bored Pile Machine 2 ▼ Piling Works for Pier 9B (Bridge CT) 21-Oct-21 A 26-Nov-21 Pile 9B1


Drive Casing & Grab to excavate the soil 21-Oct-21 A 21-Oct-21 A 27-Oct-21 A S1-PW3660 Drive Casing & Grab to excavate the soil S1-PW3700 Install steel cage and concreting Install steel cage and concreting 2 28-Oct-21 A 09-Nov-21 21-Oct-21 A S1-PW3720 Drive Casing & Grab to excavate the soil 21-Oct-21 A 16-Nov-21 Install steel cage and concreting S1-PW3760 Install steel cage and concreting 17-Nov-21 18-Nov-21 Testing
 Sonic Test, interface core and full core for bored pile S1-PW3780 Sonic Test, interface core and full core for bored pile Piling Works for Pier 9C (Bridge CT) Piling Works for Pier 9C (Bridge CT) S1-PW3620 Sonic Test, interface core and full core for bored pile 08-Nov-21 15-Nov-21 ▼ Bored Pile Machine 3 Bored Pile Machine 3 24-Oct-21 A ▼ Piling Works for Pier 5G (Bridge S400) 15-Nov-21 24-Oct-21 A Pile 5G1

Drive Casing & Grab to excavate the soil 28-Oct-21 A 28-Oct-21 A 04-Nov-21 A 02-Nov-21 A S1-PW3340 Drive Casing & Grab to excavate the soil S1-PW3380 Install steel cage and concreting Install steel cage and concreting 03-Nov-21 A 04-Nov-21 A 100% 100% Install steel cage and co S1-PW3440 Install steel cage and concreting 24-Oct-21 A 27-Oct-21 A Testing
Sonic Test, interface core and full core for bored pile S1-PW3460 Sonic Test, interface core and full core for bored pile 08-Nov-21 15-Nov-21 ▼ Bored Pile Machine 4 Rored Pile Machine 4 ▼ Piling Works for Pier 9G (Bridge CT) 15-Nov-21 Piling Works for Pier 9G (Bridge CT) 18-Oct-21 A le 9G1
Casing & Grab to excavate the soil 30-Oct-21 A 30-Oct-21 A 06-Nov-21 A 04-Nov-21 A S1-PW3820 Drive Casing & Grab to excavate the soil Install steel cage and concreting S1-PW3860 Install steel cage and concreting 06-Nov-21 A 100% 05-Nov-21 A Pile 9G2
100% Drive Casing & Grab to excavate the soil S1-PW3880 Drive Casing & Grab to excavate the soil 27-Oct-21 A 18-Oct-21 A Install steel cage and concreting S1-PW3920 Install steel cage and concreting 28-Oct-21 A 29-Oct-21 A 100% Testing
Sonic Test, interface core and full core for bored pile S1-PW3940 Sonic Test, interface core and full core for bored pile Insatllation of pilecap and 1st pour for Pier 5H (Bridge S400-2) (NCE No. 168, 169, 170, 171, 172) Insatllation of pilecap and 1st pour for Pier 5H (Bridge S400-2) (NCE No. 168, 169, 170, 171, 172) 18-Sep-21 A 11-Dec-21 Insatllation of pilecap and 1st pour for Pier 9H (Bridge CT-2) Insatllation of pilecap and 1st pour for Pier 9H (Bridge CT-2) 25-Nov-21 24-Dec-21 Insatllation of pilecap and 1st pour for Pier 5D (Bridge S1-PC1060 13-Dec-21 Insatllation of pilecap and 1st pour for Pier 5D (Bridge S400-1) 26 14-Jan-22 S1-PC1080 Insatllation of pilecap and 1st pour for Pier 5E (Bridge S400-1) (NCE No.168, 169, 170, 171, 172) 24-Jan-22 26 26 19-Sep-21 A S1-PC1120 Insatllation of pilecap and 1st pour for Pier 9D (Bridge CT-1) 26 26 13-Jan-22 15-Feb-22 S1-PC1140 Insatllation of pilecap and 1st pour for Pier 9E (Bridge CT-1) 26 26 20-Sep-21 A 17-Mar-22 S1-PC1160 Insatllation of pilecap and 1st pour for Pier 5F (Bridge S400-2) 24-Aug-21 A 22-Feb-22 S1-PC1180 Insatllation of pilecap and 1st pour for Pier 9F (Bridge CT-2) 24-Aug-21 A S1-PC2002 03-Jan-22 04-Feb-22 Insatllation of pilecap and 1st pour for Pier 5B (Bridge S400-1) 26 26 15-Feb-22 S1-PC2005 Insatllation of pilecap and 1st pour for Pier 9B (Bridge CT-1) 13-Jan-22 26 17-Jan-22 ■ Insatllation of pilecap and 1st pour for Pier 5C (S1-PC2020 Insatllation of pilecap and 1st pour for Pier 5C (Bridge 400-1) 26 26 15-Dec-21 S1-PC2040 Insatllation of pilecap and 1st pour for Pier 9C (Bridge CT-1) 26 13-Jan-22 15-Feb-22 S1-PC2120 Insatllation of pilecap and 1st pour for Pier 5G (Bridge S400-2) 26 26 24-Jan-22 25-Feb-22 S1-PC2140 Insatllation of pilecap and 1st pour for Pier 9G (Bridge CT-2) 28-Jan-22 02-Mar-22 S1-PC2150 Insatllation of pilecap and 1st pour for Pier 2L (Bridge S200-3) 01-Dec-21 03-Jan-22 Insatllation of pilecap and 1st pour for Pier 2L (Bridge S200-3) Piling platform installation Piling platform installation S1-PW5000 03-Jan-22 04-Jan-22 Pile 2K1 ■ Drive Casing & Grab to excavate the soil Drive Casing & Grab to excavate the soil S1-PW5020 05-Jan-22 10-Jan-22 Install RCD and excavate the rock under rockhe S1-PW5040 Install RCD and excavate the rock under rockhead level to founding level 11-Jan-22 17-Jan-22 Install steel cage and concreting S1-PW5060 Install steel cage and concreting 18-Jan-22 20-Jan-22 Pile 2K2 ■ Drive Casing & Grab to excav Drive Casing & Grab to excavate the soil S1-PW5080 21-Jan-22 26-Jan-22 S1-PW5100 Install RCD and excavate the rock under rockhead level to founding level 27-Jan-22 05-Feb-22 Revision Checked Approved Remaining Level of Effort Critical Remaining Work 08-Nov-21 3MRP (Nov 21 - Feb 22) Actual Work Milestone Three Month Rolling Programme (November 2021 - February 2022) Remaining Work Summary

Data Date:08-Nov-21


Data Date :08-Nov-2 Sheet 5of 7	Contract		/07 C	ross Bay L	ink, Tseng	g Kwan O	- Main Bri	idge and Associated Wo	orks			
	factor/Name	Original Duration	nemaining Duration	07-Feb-22	09-Feb-22	Complete 0%	24 31	07 14 21 28	December 2021 19 15	26 02 09	16 23	30 06
	Install steel cage and concreting	3	3			076						
	Sonic Test, interface core and full core for bored pile	7	7	10-Feb-22 10-Feb-22	17-Feb-22 17-Feb-22	0%						
Stage 3 - Erection of E	Bridge Segments gments for Bridge S200	15 15	15 15	26-Jan-22 26-Jan-22	09-Feb-22 09-Feb-22						-	
	ween Pier 2L and Pier W5- Stage 3-1 Preparation work and delivery works for segment between Pier 2L and Pier W5 (B1-2)	15 14	15 14	26-Jan-22 26-Jan-22	09-Feb-22 08-Feb-22	0%						Pr
	Segment erection between Pier 2L and Pier W5	1	1	09-Feb-22	09-Feb-22	0%						• :
Section 2 of Works-All	I Works within Portion II.III.IV and VI	413	163	01-Jun-21 A	30-May-22							
CBL Main Bridge and		413	163	01-Jun-21 A	30-May-22							-
Concrete Bridge Construction of Stitch	ning and Tension	393 114	163 84	31-Aug-21 A 30-Sep-21 A	30-May-22 19-Feb-22							
Top Tension and Tran	nsverse Tension	44	14	30-Sep-21 A	23-Nov-21	00/		▼ Top Tension and Top and transver	d Transverse Tension			
	Top and transverse tension at NW4	9	9	13-Nov-21	23-Nov-21	0%						
	Top and transverse tension at SW4 (NCE No.169, 170, 171, 172)	9	5	02-Oct-21 A	12-Nov-21	85%	Top and transver	Top and transverse tension at SW4 (NC	CE N0.109, 1/0, 1/1, 1/2)			
	Top and transverse tension at NE4	9	0	30-Sep-21 A	30-Oct-21 A		Top and transver		D4			
	Top and transverse tension at SE4	9	7	07-Nov-21 A	15-Nov-21	10%	_	Top and transverse tension at SE	±4			1.77
Bottom Tension and E S2-CB3245 E	External Tension Bottom tension and external tension for NW4-3	77 18	57 18	30-Sep-21 A 24-Nov-21	15-Jan-22 14-Dec-21	0%			Bottom tension and of	external tension for NW4-3	■ ■ Bottom Tension and Exte	mal Tension
S2-CB3250 E	Bottom tension and external tension for SW4-3	18	18	27-Nov-21	17-Dec-21	0%			Bottom tension	and external tension for SW4-3		
S2-CB3260 E	Bottom tension and external tension for NE4-5	18	18	08-Nov-21	27-Nov-21	0%		Bottom	n tension and external tension for NE4-5			
	Bottom tension and external tension for SE4-5	18	18	19-Nov-21	09-Dec-21	0%			Bottom tension and external ter	nsion for SE4-5		
	Bottom tension and external tension for SE3-4	18	18	25-Nov-21	15-Dec-21	0%			Bottom tension an	d external tension for SE3-4		
	Bottom tension and external tension for SE6-7	18	5	30-Sep-21 A	12-Nov-21	85%		Bottom tension and external tension for				
	Bottom tension and external tension for NE3-4	18	18	02-Dec-21	22-Dec-21	0%				om tension and external tension for N	E3-4	
	Bottom tension and external tension for NE2-3	18	18	23-Dec-21	15-Jan-22	0%					Bottom tension and exten	mal tension for NE2-3
	Bottom tension and external tension for NE2-9	18	18	23-Dec-21	15-Jan-22	0%			_		Bottom tension and exten	
	Bottom tension and external tension for SE2-5					0%					Bottom tension and external ten	
		18	18	20-Dec-21	12-Jan-22	0%					Bottom tension and external ten	
	Bottom tension and external tension for SW3-2	18	18	20-Dec-21	12-Jan-22	0%					Bouom Chsion and Catemar Ch	ISION TOT 5 W 3-2
S2-CB3420 C	Construction of long stitching for W5-W3	86 27	82 27	30-Sep-21 A 18-Dec-21	19-Feb-22 21-Jan-22	0%					Construction	of long stitching for W5-V
S2-CB3430 C	Construction of long stitching for W3-W2	27	27	13-Jan-22	16-Feb-22	0%				ı		
S2-CB3460 C	Construction of long stitching for E6-E7	27	15	30-Sep-21 A	26-Nov-21	45%	:	Construction	tion of long stitching for E6-E7			
S2-CB3480 C	Construction of long stitching for E7-EA	27	27	10-Nov-21	10-Dec-21	0%			Construction of long stitching	g for E7-EA		
S2-CB3500 C	Construction of long stitching for E4-E5	27	27	22-Dec-21	25-Jan-22	0%			_		Con	struction of long stitching f
S2-CB3520 C	Construction of long stitching for E3-E4	27	27	23-Dec-21	26-Jan-22	0%			_		Cr	onstruction of long stitching
S2-CB3540 C	Construction of long stitching for E2-E3	27	27	17-Jan-22	19-Feb-22	0%						
Procurement and Deli	ivery	240	163	31-Aug-21 A	30-May-22							
S2-CB2488 F	Procurement and delivery of bituminous materials	240	163	31-Aug-21 A	30-May-22	65%						
Road Works and Surfa	ace Furniture face Furniture at W5 - W2	121 30	121 30	27-Oct-21 A 13-Jan-22	03-May-22 19-Feb-22		¥ :			,		
	Construction of planter type 1 and type 2	30	30	13-Jan-22	19-Feb-22	0%				ı		
S2-CB4960 C	Construction of concrete kerb for installation of L3 parapet	20	20	22-Jan-22	17-Feb-22	0%						
	face Furniture at E2 - EA	42	36	27-Oct-21 A	04-Mar-22		<u> </u>					
	Construction of planter type 1 and type 2	35	29	27-Oct-21 A	04-Mar-22	15%						
	Construction of concrete kerb for installation of L3 parapet	25	25	19-Jan-22	19-Feb-22	0%						
Fabrication and Delive S2-CB5480 F	ery Works Fabrication and delivery of steel post and transom for L3 parapet	121 60	60	01-Dec-21 01-Dec-21*	03-May-22 15-Feb-22	0%		_				
S2-CB5500 F	Fabrication and delivery of steel works for isolation panel	80	80	01-Dec-21*	10-Mar-22	0%		_				
S2-CB5520 F	Fabrication of PMMA panel	90	90	10-Jan-22*	03-May-22	0%						
Construction of Sign (40	40	13-Nov-21	31-Dec-21			·		Construction of Sign Ga	ntries	
Fabrication Works S2-FW1000 F	Fabrication of sign gantry post	33 25	33 25	13-Nov-21 13-Nov-21*	21-Dec-21 11-Dec-21	0%		V	Fabrication of sign gantry p	ation Works ost		
	Fabrication of sign gantry transom	20	20	29-Nov-21	21-Dec-21	0%				ation of sign gantry transom		
Installation Works		15	15	13-Dec-21	31-Dec-21	J/0			¥	Installation Works		
	Installation of sign gantry post at E7-EA, E3-E4 & W3-W2	6	6	13-Dec-21	18-Dec-21	0%			Installation of	f sign gantry post at E7-EA, E3-E4 &	W3-W2	
		1					:	:	Date	Revision	Checked	Approved
	evel of Effort Critical Remaining Work			1 D "	n	A	т э	2021 E.I. 202	08-Nov-21	3MRP (Nov 21 - Feb 22)		, ipproved
Actual Work Remaining V		Three	vioni	n Kolling	g Progra	ımme (N	ovember	2021 - February 202	22)	,		-
remaining v	TOIN Y Y Currillary											

Data Date:08-Nov-21 Contract No. NE/2017/07 Cross Bay Link, Tseng Kwan O - Main Bridge and Associated Works Sheet 6of 7 S2-CB4570 20-Dec-21 21-Dec-21 Survey of ganrty on site Installation of sign gantry transom Installation of sign gantry transom S2-CB4610 21-Dec-21 31-Dec-21 Road Works and Surface Furniture 27-Oct-21 A 19-Jan-22 Waterproofing for division area S2-RW1000 Waterproofing for division area 65 60 Installation of pre-cast planter type 1 and type 2 25 25 13-Nov-21 11-Dec-21 S2-RW1015 Installation of pre-cast planter type 1 and type 2 S2-RW1020 Installation of ducting and in-situ concreting 50 01-Dec-21 31-Jan-22 S2-RW1062 Installation of lighting post, lighting cabinet and traffic sign post 28 28 04-Feb-22 08-Mar-22 S2-RW1066 Installation of the balustrade 45 45 04-Feb-22 28-Mar-22 S2-RW1068 Waterproofing and soiling for planter type 1 and type 2 04-Feb-22 21-Feb-22 Waterproofing for footpath 25-Jan-22 S2-RW1069 S2-RW1071 Road surfacing for footpath 15 15 26-Jan-22 15-Feb-22 S2-RW1073 Sandblasting and waterproofing for cycle track 20 20 26-Jan-22 21-Feb-22 Installation of steel plate for L3 parapet S2-RW1130 Installation of steel plate for L3 parapet 50 02-Nov-21 A 03-Jan-22 25% S2-RW1140 Installation of isolation steel post 45 45 14-Dec-21 10-Feb-22 S2-RW1160 Installation of L3 railing 60 60 10-Jan-22 23-Mar-22 Fabrication and delivery of ste Fabrication and delivery of steel post and transom for L3 parapet S2-CB5540 60 60 15-Nov-21* 26-Jan-22 Fabrication and delivery of steel works for is S2-CB5560 Fabrication and delivery of steel works for isolation panel 08-Nov-21* 19-Jan-22 S2-CB5580 Fabrication of PMMA panel 10-Jan-22* 03-May-22 Preparation Works Removal of the Temporary Stiffening Supports inside the Steel Box Removal of the Temporary Stiffening Supports inside the Steel Box Removal of the temporary stiffening supports inside the steel box 26-Nov-21 S2-SB2020 Removal of the temporary stiffening supports inside the steel box 30 03-Jan-22 Activation of the Pendulum Bearing 28-Dec-21 28-Dec-21 S2-SB1520 Activation of permanent bearing and removal of temporary jacks from the Pier W1 (after completion of transition section) Activation of permanent bearing and removal of temporary jacks from the ▼ 5% NDT (Eddy Current Deck steel box S2-SB1540 Deck steel box S2-SB1560 35 06-Oct-21 A 17-Dec-21 Painting of the west side span ring weld Painting of the west side span ring weld 26-Nov-21 Painting of the east side span ring weld S2-SB2060 Painting of the east side span ring weld 26-Nov-21 03-Dec-21 S2-SB2080 Top coating of the steel deck 24-Jan-22 27-May-22 mporary Supports at W1 & E1 Removal of the Temporary Supports at W1 & E1 Removal of the temporary supports at W1 27-Nov-21 Removal of the temporary supports at W1 S2-SB2220 10 08-Dec-21 ■ Removal of the temporary supports at W2 S2-SB2240 Removal of the temporary supports at W2 21-Dec-21 21-Dec-21 Removal of the temporary supports at E1 S2-SB2260 Removal of the temporary supports at E1 10 10 04-Dec-21 15-Dec-21 Removal of the temporary supports at E2 Removal of the temporary supports at E2 S2-SB2280 24-Dec-21 24-Dec-21 Welding Works Secondary Deck Facilities Welding 01-Nov-21 A S2-SB2120 Secondary deck facilities welding 17-Dec-21 ■ Repair of the Welding Joint Cracks at N19 05-Nov-21 A Assembly of the working platform for the welding joint repair of N19 S2-SB2160 Assembly of the working platform for the welding joint repair of N19 20-Nov-21 S2-SB2180 Welding repair and re-coating 12 03-Dec-21 Welding repair and re-coating Completion of Repair of the welding joint cracks at N19 03-Dec-21 ◆ Completion of Repair of the welding joint cracks at N19 ■ Welding of the Joint between Main Span and the East Side Span 25-Aug-21 A Welding of the U-rib and I-rib at the void between two boxes S2-SB1740 Welding of the U-rib and I-rib at the void between two boxes 01-Sep-21 A 16-Nov-21 Welding of the in-fill of ring weld (incl. NDT) S2-SB1760 Welding of the in-fill of ring weld (incl. NDT) 25-Aug-21 A 25-Nov-21 S2-SB1780 Completion of the joint of east side span 25-Nov-21 · Completion of the joint of east side span ■ Welding of the Joint between Main Span and the West Side Span ■ Welding of the U-rib and I-rib at the void between two boxes Welding of the U-rib and I-rib at the void between two boxes 25-Sep-21 A 30-Oct-21 A Welding of the in-fill of ring weld (incl. NDT) S2-SB1980 Welding of the in-fill of ring weld (incl. NDT) 42 25-Sep-21 A 18-Nov-21 ◆ Completion of the joint of west side span Completion of the joint of west side span 18-Nov-21 Construction of Steel-Concrete Transition Zone ■ Construction of the west side transition Revision Checked Approved Remaining Level of Effort Critical Remaining Work 08-Nov-21 3MRP (Nov 21 - Feb 22) Milestone Actual Work Three Month Rolling Programme (November 2021 - February 2022) Remaining Work Summary





Contract 2



Civil Engineering and **Development Department**

Critical Remaining Work


Road D9 and Associated Works

Page 1 of 26



	Date	Revision	Checked	Approved
	08-Mar-21	Monthly Programme Update (Mar 2021)	TL	StL
	08-May-21	Monthy Programme Update (May 2021)	CkT	StL
	08-Jul-21	Monthly Programme Update (Jul 2021)	CKT	StL
Ś	16-Sep-21	Acceleration Programme	CKT	Stl

NE/2017/08 Monthly Programme Update Contract No.: NE/2017/08 - Cross Bay Link, Tseung Kwan O - Road D9 and Associated Works Original Actual Remaining Duration Duration Duration Comple Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug NCE130 NCE130 - Extra Length of PBSH at Portion I 0 017/08(7 11-Sep-20 A 100% 30-Sep-23 NCE131 NCE131 - Extra Length of PBSH at Portion III 0 017/08(7 11-Sep-20 A 30-Sep-23 0 1009 NCE132 NCE132 - Additional Works for Left-in Steel Casing for PBSH at Cycle Track I 0 017/08(7 11-Sep-20 A 30-Sep-23 100% 020 NCE133 100% NCE133 - Additional Works for Left-in Steel Casing for PBSH at Lift and Stai 0 017/08(7 11-Sep-20 A 30-Sep-23 NCE134 - Additional Works for Left-in Steel Casing for PBSH at Wan O Road 30-Sep-23 100% NCE134 0 017/08(7 11-Sep-20 A NCE135 NCE135 - Additional Point Load Test for Proof Drill Hole no. PC9.10-PD1 0 017/08/7 16-Sep-20 A 30-Sep-23 100% NCE136 NCE136 - Inclement Weather for the Period of 9 July 2020 to 8 August 2020 0 017/08(7 16-Sep-20 A 30-Sep-23 100% NCE137 NCE137 - Special Arrangement for Concrete Testing Services from the Public 0 017/08(7 08-Oct-20 A 100% 0 30-Sep-23 NCE138 NCE138 - Inclement Weather for the Period of 9 August 2020 to 8 Septemb 0 017/08(7 16-Oct-20 A 30-Sep-23 100 NCE139 NCE139 - Works affected by the Tropical Cyclone Warning Signal No. No. 8 0 017/08/7 16-Oct-20 A 30-Sep-23 0 100% 16-Oct NCE140 NCE140 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile No. 0 0 017/08/7 28-Oct-20 A 30-Sen-23 0 100% ad 28 Ct+2 NCE141 NCE141 - Uncharted Steel Materials Found at Pre-Bored Socketed H-Pile Nc 0 017/08/7 28-Oct-20 A 30-Sep-23 100% NCE142 NCE142 - Extra Length of Pre-Bored Socketed H-Piles at Lift and Staircase 0 017/08(7 28-Oct-20 A 30-Sep-23 100% NCE143 100% 20, 28 O NCE143 - Additional Works for Left-in Steel Casing for 610mm PBSH at Lift a 0 017/08(7 28-Oct-20 A 30-Sep-23 NCE144 NCE144 - Additional Works for Left-in Steel Casing for 610mm PBSH at War 0 017/08/7 28-Oct-20 A 30-Sep-23 100% 8-NCE145 NCE145 - Works affected by the Tropical Cyclone Warning Signal No. No. 8 ' 0 017/08/7 30-Oct-20 A 30-Sep-23 100% 2020 0 100% NCE146 NCE146 - Inclement Weather for the Period of 9 September 2020 to 8 Octol 0 017/08(7 05-Nov-20 A 30-Sep-23 NCE148 NCE148 - Additional Works for Left-in Steel Casing for 610mm PBSH at War 0 017/08(7 24-Nov-20 A 30-Sep-23 100% 20 100% 20 / NCE149 NCE149 - Extra Length of Pre-Bored Socketed H-Piles at Wan O Road in Pc 0 017/08(7 25-Nov-20 A 30-Sep-23 0 NCE150 NCE150 - Inclement Weather for the Period of 9 October 2020 to 8 Novemb 0 017/08/7 08-Dec-20 A 30-Sep-23 100% 100% on III, 07-Jan 21 A NCE151 NCE151 - Additional Works for Left-in Steel Casing for 610mm PBSH at War 0 017/08(7 09-Feb-21 A 30-Sep-23 Nov 2020, 09-Feb-21 NCE152 NCE152 - Unexpected Obstruction to Manhole no. SMH011 at Road D9 in P 0 017/08(7 07-Jan-21 A 30-Sep-23 20**21** 07-Jan-21 A 0 NCE153 NCE153 - Extra Works for Carry Out Laboratory Testings for Gully Formers up 0 017/08/7 07-Jan-21 A 30-Sep-23 NCE154 NCE154 - Unexpected Obstruction to Manhole no. SMH012 at Road D9 in P 0 017/08/7 18-Jan-21 A 30-Sep-23 100% ortion II. 18-Jan NCE155 NCE155 - Works affected by COVID-19 - Additional Cost for Supply of Aggree 0 017/08(7 18-Jan-21 A 30-Sep-23 1009 ONY, 18-Jan-21 A NCE156 NCE156 - Movement Joint Construction at 2nd Portion of Abutment 2B 0 017/08(7 18-Jan-21 A 30-Sep-23 NCE157 NCE157 - Delay in Backfilling Works along At-Grade Road due to Repeated 0 017/08(7 18-Jan-21 A 30-Sep-23 100% No SRT suits for General Fill, 18-Jan-21 A at Elevated Deck. 18-Jan-214 NCE158 NCE158 - Conflict between Existing Manhole No. SMH4046896 and Pile Car 0 017/08/7 18-Jan-21 A 30-Sep-23 100% No NCE159 NCE159 - Delay in Using Imported General Fill from ND/2018/01 Due to Una 0 017/08(7 20-Jan-21 A 30-Sep-23 100% ult of Sulphate Content, 20-Jan-21 A NCE160 NCE160 - Additional Point Load Test for Proof Drill Hole no. PD-1 at PC77 30-Sep-23 100% NCE161 NCE161 - Additional Material Testing for Steel Works of Semi-Enclosure Nois 0 017/08(7 01-Mar-21 A 30-Sep-23 100% miers after Hot Bend Treatment, 01-Mar-21 A NCE162 NCE162- Compulsory Valid Negative COVID-19 Test Result for Entry of Cons 0 017/08/7 05-Mar-21 A 30-Sep-23 0 100% Entry nstruction Sites. 05-Mar-21 A NCE163 0 017/08/6 19-Mar-21 A NCE163 - Revision of Spacing of Movement Joints for Semi-Enclosure Noise 30-Sen-23 100% Barrier at Flevated Deck 19 Mar 21 A 1,29 War-21 A 30-Sep-23 NCE164 NCE164 - Inclement Weather Period of 9 Feb 2021 to 8 March 2021 0 017/08(6 29-Mar-21 A 100% NCE165 100% nction nole no. SMH009, 08-Apr-21 A NCE165 - Unexpected CLP Power Cables at XYZ Junction near Manhole no 0 017/08(6 08-Apr-21 A 30-Sep-23 ermain Layout and Lonitudinal Profile, 08-Apr 21 NCE166 NCE166 - Delay in Procurement of Watermain Pipes due to Revised Waterm 0 017/08(6 08-Apr-21 A 30-Sep-23 100% d NCE167 NCE167 - Ground Settlement Issue at Portion I 0 017/08(6 08-Apr-21 A 30-Sep-23 100% pr-21 NCE168 NCE168 - Additional Coating fo Sub-Frame of the Semi-Enclosure Noise Bar 30-Sep-23 100% 0 017/08(6 19-Apr-21 A NCE169 NCE169 - Lighting works for Traffic Sign 0 017/08(6 29-Apr-21 A 30-Sep-23 100% 100% H NCE170 NCE170 - Revised Landscape Softworks and Hardworks 0 017/08(6 30-Apr-21 A 30-Sep-23 NCE171 NCE171 - Extra Works for Carry Out Laboratory Testings for Precast Concrete 0 017/08/6 03-Jun-21 A 30-Sen-23 100% ons for Precast Concrete Pines 03-Jun-21 A gs or Impact Resistance Test and Heat Re NCE172 NCE172 - Extra Works for Carry Out Laboratory testings for Impact Resistance 0 017/08(6 26-May-21 A 30-Sep-23 100% . 26-May-21 A NCE173 NCE173 - Electric Suspension for Semi-Enclosure Noise Barrier Factory 0 017/08(6 28-Jun-21 A 30-Sep-23 100% Brictosure Noise Barrier Factory, 28-Jun-21 A NCE174 erod of 9 May 2021 to 8 June 2021, 29 Jun-21 A NCE174 - Inclement Weather for the Period of 9 May 2021 to 8 June 2021 0 017/08(6 29-Jun-21 A 30-Sep-23 100% 653 Early Warning (EW) 10-Dec-18 A 08-Nov-21 29-Sep-23 30-Sep-23 Nov 21, Early Warning (EW) EW001 Temporary Discharges from LOHAS Park Development MTRC Contractors In 0 0 0 017/08(7 10-Dec-18 30-Sep-23 0 100% ■ EW002 Construction Debris and Domestic Waste Left Behind by MTRC's Contractors 0 017/08/7 10-Dec-18 30-Sep-23 1009 100% EW003 Maintenance of EVA at Portion II and II for MTRC's Depot along Road D9 0 017/08(7 10-Dec-18 30-Sep-23 EW004 0 017/08(7 100% Diversion of Existing Fire Service Main along D9 Road upon Possession of P 10-Dec-18 30-Sep-23 EW005 Severe Cracks and Abnormal Movement Observed on the Existing Road D9 0 017/08(7 14-Jan-19 30-Sep-23 0 1009 ■ EW006 Uncharted Utilities (Hong Kong Broadband and CLP) identified at Road D9, 0 0 017/08/7 17-Jan-19 30-Sep-23 0 100% ■ EW007 Additional Works for Determination of Bond Properety of Steel Reinforcing B 0 017/08/7 25-Apr-19 30-Sep-23 100% ■ EW008 0 017/08/7 14-Feb-19 30-Sep-23 1009 Additional Works for Laying Concrete Blocks on Top of the Existing Seawall t 1009 EW009 Existing Public Lighting Columns Removal by Others 0 017/08(7 10-Feb-19 30-Sep-23 ■ EW010 Unexpeced CLP Cables Identified at Wan O Road 0 017/08(7 10-Jun-19 30-Sep-23 1009 ■ EW012 Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (0 017/08/7 13-Feb-19 30-Sep-23 100% ■ EW014 Unregistered Tree No. A0001 found at Wan O Road and obstruct the UU div 16-Feb-19 30-Sep-23 1009 EW015 Constraints on TTA Scheme for Full Enclosure in Wan O Road 0 017/08(7 21-Feb-19 30-Sep-23 1009 EW016 Accumulation of Settlement Values with the Existing Data 0 017/08/7 21-Feb-19 30-Sep-23 100% ■ EW017 Additional Works for Disposal of Unsuitable Materials to NENT in Lieu of TK(0 017/08/7 14-Mar-19 30-Sep-23 1009 EW018 100% Unexpected Traxcomm Cable Ducts at Portion I 0 017/08(7 10-Jun-19 30-Sep-23 EW019 0 017/08(7 14-Mar-19 100% Obstruction of Construction of Elevated Deck and U-Trough by Unexpected (30-Sep-23 EW023 Extra Length of Bored Pile No. PL131, 132, 133, 107, 110, 113, 149, 152 0 017/08/7 21-Jun-19 30-Sep-23 1009 EW024 Unexpected WTT and HKT Ducts Identified at Wan O Road 0 0 017/08/7 26-Jul-19 30-Sep-23 0 100% ■ EW025 0 017/08/7 30-Sep-23 1009 Uncertain Information of the Existing DN1800 drainage Pipe 16-Aug-19 EW026 Delay in Response from HyD on Submission of Alternative Foundation design 0 017/08(7 20-Aug-19 30-Sep-23 1009 1009 EW027 Maintenance of EVA at Portion I for MTRC's Depot 0 017/08(7 21-Aug-19 30-Sep-23 ■ EW028 Unexpected Gas Main at Extent of Portion I 0 017/08/7 22-Aug-19 30-Sep-23 1009 ■ EW029 Discrepancy of Finish Ground Level in Portion I 0 017/08(7 23-Aug-19 30-Sep-23 1009 ■ EW030 100% Insufficiency of Information for Construction of Drainage works in U-Trough in 0 017/08(7 02-Sep-19 30-Sep-23 Potential of Excessive Concrete Loss at Bored Piles No. PL132, PL133, P6. EW031 0 017/08(7 03-Sep-19 30-Sep-23 0 1009 EW032 Extra Length of Pre-Bored Socketed H-Pile No. UP06, 11, 16, 21, 26, 31-38. 0 0 0 017/08/7 09-Sep-19 30-Sep-23 0 100% Milestone Actual Level of Effort • Contract No.: NE/2017/08





summarv

Cross Bay Link, Tseung Kwan O Road D9 and Associated Works

Page 10 of

seung Kwan O		
ociated Works	Duild	Vinc
26	Build	

	Date	Revision	Checked	Approved
	08-Mar-21	Monthly Programme Update (Mar 2021)	TL	StL
	08-May-21	Monthy Programme Update (May 2021)	CkT	StL
•	08-Jul-21	Monthly Programme Update (Jul 2021)	СКТ	StL
5	16-Sep-21	Acceleration Programme	СКТ	Stl

Page	D	Activity Name	Original Actual Remain	ning Calendar Start		art Late Finish Tot	g Kwan O - Road D9 and Associated Works TRA Activity % 2022 2023
The column							Oct NOV Dec Jan Peb Ivial Apr Ivial Jun Aug Sep Oct NOV Dec Jan Peb Ivial Apr Ivial Jun
Page	PMI037						
Page	PMI038			,			
March Control of C				,		· ·	
Page		· · · · · ·		· ·		· ·	
Property		-		,			
Property Content Property	PMI042	•		,		· ·	
Section Sect	PMI043			,		· ·	
March Control Albert A	PMI044	••		,		· ·	
March Company Compan	PMI045		1 1	,		· ·	
March Company Description Descriptio	PMI046			,		· ·	
March Content Conten	■ PMI047					· ·	
March Control Contro	PMI048	·		,			
March Marc		•		,		· ·	
Mayor Contract Contraction Contract	PMI051	· · · · · · · · · · · · · · · · · · ·		· ·	· ·	· ·	
March Content Content and Content March	■ PMI052					· ·	
Paging and All Content Program Secretaria Biom 1 0 0 9 9 10 10 10 10	■ PMI053					· ·	
Page	■ PMI054	•		,			
Septical Content of the Analysis of Septical Content of Septical	■ PMI055			,	-		
Miles	■ PMI056			· ·	-		
Property	■ PMI057					· ·	
Activated Market Depart Colorans (Colorans) Colorans (Colorans	■ PMI058					· ·	
Procedure Proc	■ PMI059			,		· ·	
Procedure Proc	■ PMI060	•		,		· ·	
PARCE Notice for Control C	■ PMI061	Request for Quotation - Revised Seawall Modification Works and Revision of	0 0	0 017/08(7		30-Sep-23	
March Report Processing - Policy Publishment Processing 1	■ PMI062	Point Load Test for Proof Drilling Works of Pre-bored Socketed H-pile No. PC	0 0	0 017/08(7	10-Jul-20 i	30-Sep-23	
Program Program Processor Processo	■ PMI063	Request for Quotation - Extra Length of Pre-Bored Socketed H-Piles	0 0	0 017/08(7	27-Jul-20	30-Sep-23	0 100%
Name	■ PMI064	Request for Quotation - Delay in PMMA Panel Production for Noise Barrier D	0 0	0 017/08(7	27-Jul-20	30-Sep-23	
Next	■ PMI065	Engaging an Independent HOKLAS Accredited Laboratory for Testing of Sta	0 0	0 017/08(7	10-Aug-2(30-Sep-23	0 100%
Procedure Procedure Procedure and Procedure of all procedure 0 0 0 0 175007 0.00-22 0.00-20 0 17500	■ PMI066	Request for Quotation - Details for Abutment 2B	0 0	0 017/08(7	18-Aug-2(30-Sep-23	0 100%
Property Columbia - National Property (and Substitute) 1	■ PMI067	Request for Quotation - Revised Fresh Water Main Layout and Details	0 0	0 017/08(7	27-Aug-2(30-Sep-23	0 100%
March Separate Decision - Private Delivarie Anchemistration 0 0 0 100000 100000 100000 100000 100000 100000 100000 100000 100000 100000 100000	■ PMI068	Request for Quotation - Cancellation of Preservation and Protection of Existi	0 0	0 017/08(7	01-Sep-2(30-Sep-23	0 100%
MAPT Seport of Controls Feeter of Unique States and Numerical 0 0 0 100000 10000 100000 10000 100000 100000 100000 1	■ PMI069	Request for Quotation - Revised Power Cable Ducting Layout and Civil Provi	0 0	0 017/08(7	02-Sep-2(30-Sep-23	0 100%
Registrate Countered - Authorized Stageward for Registrate Countered Registrate Countered Stageward for Registrate Countered Reg	■ PMI070	Request for Quotation - Revised Details for Abutment 2A for the Installation of	0 0	0 017/08(7	10-Sep-2(30-Sep-23	0 100%
Memory Review of the Control of two of Multiple Control of Transport 1999	■ PMI071	Request for Quotation - Revised of U-Trough structure and Abutment 2B	0 0	0 017/08(7	06-Oct-20	30-Sep-23	0 100%
Process Process Continues Continue	■ PMI072	Request for Quotation - Additional Lightning Protection System for Semi-enc	0 0	0 017/08(7	16-Sep-2(30-Sep-23	0 100%
Proposition Control Contro	■ PMI073	Removal of 5 nos. of Uncharted Trees at Wan O Road and Wan Po Road	0 0	0 017/08(7	16-Sep-2(30-Sep-23	0 100%
PART Repair for Casterin - Pints Langing of Right and Review (Description of the Service of Service of the	■ PMI074	Request for Quotation - Extra Length of PBSH No. PC72-P1 and PC79-P1 a	0 0	0 017/08(7	17-Sep-2(30-Sep-23	0 100%
PART Repair for Casterin - Pints Langing of Right and Review (Description of the Service of Service of the	■ PMI075	-	0 0	0 017/08(7	17-Sep-2(-	0 100%
PREFIX Prest and Test Service Of Disease on A PELL (1974) 0 0 0 1770/07 150-020	■ PMI076	-	0 0	0 017/08(7			0 100%
PRINCE Processor for Outcomers - Depart Collegation - Depart Collegation - Department of Control Collegation - Department of Collegation - Department of Control Collegation - Department of Collegation - Department of Control Collegation - Department of Collegation - Department	■ PMI077	•	0 0	0 017/08/7	07-Oct-20		0 100%
PARADY Recome for Securities* Program of Lock Control Control and Control Control and Control Control Control and Control	PMI078	·	0 0			· ·	
PARRIS Prograph a PROFUS Lab Proceedings Proceedings Procedure Pro	PMI079						
PARCE Request for Countion - To Level of the Control Processor 10	PMI080		0 0	,			
Proposity Proposity for Austratin - Policy and in Proposity 0 0 0 0 0 0 0 0 0	PMI081			· ·			
PARIGID Request for Quotation - Facility and State and State are in Ports 0 0 0 7/7/807 10-New (200 30-Spp-2) 0 100%	PMI082	·	0 0	· ·			
PABGIS Request for Clusterian - Secural Intelligent (Control Medical Personal Plant Personal				,		· ·	
PABOS Request for Caucistion - Newtood Page of Seed with New Page and Train 0 0 0 7/700/7 13-No-2C 30-Sep 22 0 100% pt - 100%	_			,		· ·	
PADURIT Reguest for Quarterior - Developed Hard Paper of Stealing Riference miletificate		•		,		· ·	
PARIST Request for Cubation - Havegered in Paris Residue (Florid Station Description of the Teach Description of the Tea				· ·		· ·	
PR005 Request for Qualation - Reviewed Design for Life Internal Parels and Doo for to 0 0 0 177/08/7 25-No-22 30-Sep-23 0 1 00% loc Garley			1 1	· ·			
PAB809 Request for Quotation - Revised Dangs Details at Windows and Passed 200 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0							
Pageon Pageon Proceed Darage Platile at Verticorio of Road DD 0 0 0 17/08/7 02-0-24 93-5e-23 0 100% box		· · ·		,			
PA001 Request for Countaion Evitate Length of Pie-Bond Sociated HPIe at Want 0 0 0 0 177/08/7 (0.6-lam) 0.4-bo-22 0.9-bp-23 0 100% s.d.				,			
Page				· ·			
PA003 Request for Custation - Revision of ML, Detail 0 0 0 17/0807 11-Jan-21 30-Sep-23 0 0 100% PRios Permoval of Unchanted Ties Nos. A006 and A0008 at Vain O Road and We 0 0 0 0 17/0807 14-Jan-21 30-Sep-23 0 0 100% PRios Pr		-	1 1				
PA094 Removal of Uncharted Tire Nos. A0006 and A0008 at Wan O Road and Wa 0 0 0 0 17708(7 14-Jan-21 30-Sep-23 0 100% Po Road. PA095 Request for Quotation - Pervision of Interface Structure and Associated Detail 0 0 0 17708(7 15-Jan-21 30-Sep-23 0 100% Po Road. PA096 Request for Quotation - Cardination of Detail for Wal Opening 0 0 0 17708(7 28-Jan-21 30-Sep-23 0 100% Po Road. PA097 Request for Quotation - Cardination of Detail for Wal Opening 0 0 0 17708(7 28-Jan-21 30-Sep-23 0 100% Poly Foreign 2 100% Poly Foreign 3							
PA005 Request for Quotation - Revision of Interface Structure and Associated Detail 0 0 0 0 177/08/7 28-Jan-21 30-Sep-23 0 100% Request for Quotation - Clarification of Detail for Wall Opening 0 0 0 0 377/08/7 28-Jan-21 30-Sep-23 0 100% Request for Quotation - Revision of Interface Profile 0 0 0 377/08/7 28-Jan-21 30-Sep-23 0 100% Request for Quotation - Revision of Interface Profile 0 0 0 377/08/7 28-Jan-21 30-Sep-23 0 100% Request for Quotation - Revision of Interface Profile 0 0 0 377/08/7 28-Jan-21 30-Sep-23 0 100% Request for Quotation - Revision of Interface Profile 0 0 0 377/08/7 317/08/7 30-Sep-23 0 100% Request for Quotation - Conflict Detween Existing Methole No. SMH404689 0 0 0 377/08/7 10-Feb-21 30-Sep-23 0 100% Request for Quotation - Conflict Detween Existing Methole No. SMH404689 0 0 0 377/08/7 25-Feb-21 30-Sep-23 0 100% Request for Quotation - Conflict Detween Existing Methole No. SMH404689 0 0 0 377/08/7 25-Feb-21 30-Sep-23 0 100% Request for Quotation - Conflict Detween Existing Methole No. SMH404689 0 0 0 377/08/7 31-Mar-21 30-Sep-23 0 100% Request for Quotation - Additional TCS Colif Provisions for Full Column of Colifornia Profile Details of Semi-Enclosed Noise Barrier and Shifting the Sign Santry at Algradia Reput. PM103 Request for Quotation - Additional TCSS Colif Provisions for Full Column of Colifornia Profile Co	_	·		,			
PA006 Request for Quotation - Carification of Detail for Wail Opening 0 0 0 17/08/7 28-Jan-21 30-Sep-23 0 100% Reguest for Quotation - Revision of the Extent and Detail of Concrete Profile 0 0 0 0 17/08/7 28-Jan-21 30-Sep-23 0 100% Reguest for Quotation - Revision of the Extent and Detail of Concrete Profile 0 0 0 0 17/08/7 03-Sep-23 0 100% Additional R.C. Corbet and Structural Steehoork. Connection for Sign Gantry 4 0 0 0 17/08/7 09-Feb-21 30-Sep-23 0 100% antity 4 are 25/09/10 Signal at UTrough. PM009 Additional R.C. Corbet and Structural Steehoork. Connection for Sign Gantry 4 0 0 0 17/08/7 10-Feb-21 30-Sep-23 0 100% arranged antity 4 are 25/09/10 Signal at UTrough. PM100 Request for Quotation - Conflict between Existing Methode No. SM+4046899 0 0 0 17/08/7 10-Feb-21 30-Sep-23 0 100% arranged and the Sep-23 0 100% arran				,			
PM0997 Request for Quotation - Revision of the Extent and Detail of Concrete Profile 0 0 0 0 17/08(7 28-Jan-21 30-Sep-23 0 100% file Bam'r, 100% Gilly Former but o February 2021, 100% Gilly Former but o February 2021				· ·			
Engaging a HOKLAS Accredited Independent Laboratory for Testing of Gulfy Additional R.C. Corbel and Structural Steehwork Connection for Sign Gantry (0 0 0 17/08/7 09-Feb-21 30-Sep-23 0 100% Gulfy former bit pir o February 20/21, PM/100 Request for Quotation - Conflict between Existing Manihole No. SMH404689 0 0 0 17/08/7 10-Feb-21 30-Sep-23 0 100% Sep-23 0 100% PM/101 Point Load Test for Pixof Drill Hole no. PD-1 at PC/77 0 0 0 317/08/7 25-Feb-21 30-Sep-23 0 100% PM/102 Provision of Temporary Connecte Pavement at the Access to the E&M Plant 0 0 0 317/08/7 31-Mar-21 30-Sep-23 100% Sep-23 100% Request for Quotation - Update Details of Semi-Enclosed Noise Banier and : 0 0 317/08/7 13-Apr-21 30-Sep-23 100% Sep-23 100% Sep-23 100% Request for Quotation - Additional TCSS Civil Provisions for Full Closure of C 0 0 317/08/7 14-Apr-21 30-Sep-23 100% Sep-23	PMI096		1 1				
PM099 Additional R.C. Corbel and Structural Steekwork Connection for Sign Gantry (0 0 0 0 17/08/7 09-Feb-21 30-Sep-23 0 100% antry of Lare Conflict between Existing Manhole No. SM+404699 0 0 0 17/08/7 10-Feb-21 30-Sep-23 0 100% places for Proof Dill Hole no. PD-1 at PC77 0 0 0 0 17/08/7 25-Feb-21 30-Sep-23 0 100% places for Proof Dill Hole no. PD-1 at PC77 0 0 0 0 17/08/7 25-Feb-21 30-Sep-23 0 100% places for Proof Dill Hole no. PD-1 at PC77 0 0 0 0 17/08/7 25-Feb-21 30-Sep-23 0 100% places for Proof Dill Hole no. PD-1 at PC77 0 0 0 0 17/08/7 25-Feb-21 30-Sep-23 0 100% places for Quotation - Additional TCSC SWI Provision of Temporary Concrete Pavement at the Access to the E&M Plant 0 0 0 317/08/7 13-Apr-21 30-Sep-23 100% places National Additional TCSC SWI Provisions for Full Colour of C 0 0 0 317/08/7 14-Apr-21 30-Sep-23 100% places National Additional TCSC SWI Provisions for Full Colour of C 0 0 0 317/08/7 14-Apr-21 30-Sep-23 100% places National Additional TCSC SWI Provisions of Lighting Protection System of the Semi-Enclosed Nois 0 0 0 317/08/7 22-Apr-21 30-Sep-23 100% places National Additional TCSC SWI Provisions of Lighting Place for Switch Provisions of Lighting Places for Colouration - Additional Cwi Provisions of Lighting Places for Cwind Additional Cwi Provisions of Lighting Places for Cwind Additional Cwi Provisions of Lighting Places for Cwind Additional TCSC Switch Provisions of Lighting Places for Cwind Additional Cwi Provisions of Cwind Additional Cwi Provisi	PMI097						
PM100 Request for Quotation - Conflict between Existing Manhole No. SMH404689 0 0 0 017/08(7 10-Feb-21 30-Sep-23 0 100% 24-Sep-24 100% 25-Feb-21 30-Sep-23 0 100% 25-Feb-21 30-Sep-23 0 100% 25-Feb-21 30-Sep-23 0 100% 25-Feb-21 30-Sep-23 100% 25-Feb-21 25-Feb-21 30-Sep-23 100% 25-Feb-21 25-Feb-21 30-Sep-23 100% 25-Feb-21 25-Feb-21 30-Sep-23 100% 25-Feb-21 25-Fe	PMI098			,			
PM100 Request for Quotation - Conflict between Existing Manhole No. SMH404889 0 0 0 171708(7 10-Feb-21 30-Sep-23 0 100% 142p No. PC20 at Elevated Deck. PM101 Point Load Test for Pnot Drill Hote no. PD-1 at PC77 0 0 0 171708(7 25-Feb-21 30-Sep-23 0 100% 142p No. PC20 at Elevated Deck. PM102 Provision of Temporary Concrete Pavement at the Access to the E&M Plant 1 0 0 0 171708(7 31-Mar-21 30-Sep-23 100% 100% 100% 100% 100% 100% 100% 100	PMI099			,			
PM102 Provision of Temporary Concrete Pavement at the Access to the E&M Plant 0 0 0 171/08/7 31-Mar-21 30-Sep-23 100% ses to the E&M Plant Room, PM103 Request for Quotation - Update Details of Semi-Enclosed Noise Barrier and : 0 0 0 171/08/7 13-Apr-21 30-Sep-23 100% sons for Full Quotation Additional TCSS Civil Provisions for Full Quotation Additional TCSS Civil Provisions for Full Quotation Additional Civil Provisions of Lighting Plate Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 30-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 0 0 171/08/7 18-Jun-21 100-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 1 100-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lighting Plilar Box Foun 1 100-Sep-23 100% sons for Full Quotation Additional Civil Provisions of Lightin	PMI100						0 100% D4689 <mark>5 and Prilis (Itap No. PC20 at Elevated Deck,</mark>
PMI103 Request for Quotation - Update Details of Semi-Enclosed Noise Barrier and: 0 0 0 0 177/08/7 13-Apr-21 30-Sep-23 100% Slosed Noise Barrier and; Shifting the Sign Cantry at At-grade Roat, PMI104 Request for Quotation - Additional TCSS Civil Provisions for Full Closure of C 0 0 0 0 177/08/7 14-Apr-21 30-Sep-23 100% slosed Noise Barrier and; Shifting the Sign Cantry at At-grade Roat, PMI105 Risk Assessment for Lightning Protection System of the Semi-Enclosed Noise Details of CBL under Adverse Weather Conditions, PMI105 Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foundation and Road Lighting Fluing Fl	PMI101						
PM104 Request for Quotation - Additional TCSS Civil Provisions for Full Closure of C 0 0 0 17/08(7 14-Apr-21 30-Sep-23 100% sions for Full Closure of CBL under Adverse Weather Conditions. PM105 Risk Assessment for Lightning Protection System of the Semi-Enclosed Nois 0 0 0 17/08(7 22-Apr-21 30-Sep-23 100% of the Semi-Enclosed Noise Enclosure. PM106 Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foun 0 0 0 17/08(7 18-Jun-21 30-Sep-23 100% ball Civil Frovisions of Lighting Pillar Box Foundation and Road Lighting Foundation PM107 Engaging a HOKLAS Accredited Independent Laboratory for Testing of Prec 0 0 0 17/08(7 24-Jun-21 30-Sep-23 100% ball Civil Frovisions of Lighting Pillar Box Foundation and Road Lighting Foundation PM107 Testing of Precast Concrete Pipes 2nd Ball-h). PM113 Acceleration for the access for C1 0 0 0 17/08(6 15-Dec-21 15-Dec-21 0 0% ball-h). PM114	PMI102					· ·	
PMI05 Risk Assessment for Lightning Protection System of the Semi-Enclosed Nois 0 0 0 117/08/7 22-Apr-21 30-Sep-23 100% of the Semi-Enclosed Noise Enclosure. PMI06 Request for Quotation - Additional Civil Provisions of Lighting Pilar Box Foun 0 0 0 117/08/7 18-Jun-21 30-Sep-23 100% ed Independent Concentration of Lighting Pilar Box Foundation and Road Lighting Filar Box Foundation and Road Lighting Fila	PMI103			,		· ·	
PM106 Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foun 0 0 0 0 17/08(7 18-Jun-21 30-Sep-23 100% ad Civil Provisions of Lighting Pillar Box Foundation; and Road Lighting Foundation and Roa	■ PMI104			,	14-Apr-21		100% sions to Full Obstille of ÇBL under Adverse Weather Conditions.
PM107 Engaging a HOKLAS Accredited Independent Laboratory for Testing of Prec 0 0 0 017/08/7 24-Jun-21 30-Sep-23 100% ed Independent Jaboratory for Testing of Precast Concrete Pipes 2nd Batch). PM113 Acceleration for the access for C1 0 0 0 017/08/6 15-Dec-21 15-Dec-21 0 0% equest for Information (RFI) 125 125 0 24-Dec-18 A 31-May-1€ 27-Aug-21 27-Aug-2	■ PMI105	Risk Assessment for Lightning Protection System of the Semi-Enclosed Nois	0 0	0 017/08(7	22-Apr-21	30-Sep-23	
PM113 Acceleration for the access for C1 0 0 0 17/08(6 15-Dec-21 0 0% equest for Information (RFI) 125 125 0 24-Dec-18 A 31-May-1€ 27-Aug-21 27-Aug-21	■ PMI106	Request for Quotation - Additional Civil Provisions of Lighting Pillar Box Foun	0 0	0 017/08(7	18-Jun-21	30-Sep-23	
equest for Information (RFI) 125 125 0 24-Dec-18 A 31-May-1 27-Aug-21 27-Aug-21	PMI107	Engaging a HOKLAS Accredited Independent Laboratory for Testing of Prec	0 0	0 017/08(7	24-Jun-21	30-Sep-23	100% led Independent Laboration for Teisting of Precast Concrete Pices 2014 (Fall II).
Date Desirion Charled Appre	PMI113	Acceleration for the access for C1	0 0	0 017/08(6	15-Dec-21	15-Dec-21	0 0% Appeleration for the access for C1,
Data Povision Charled Appr	Request for Infor	mation (RFI)	125 125	0 24-Dec-18	A 31-May-19 27-Aug-	21 27-Aug-21	
Date Revision Checked Approx			1				
— A Julius Little A A A Million I I DONAN I Annir							Data Povision Charled Ass
		eror Errort Villestorie					08-Mar-21 Monthly Programme Update (Mar 2021) TL StL



Actual Work


Critical Remaining Work


Remaining Work


Cross Bay Link, Tseung Kwan O
Road D9 and Associated Works
Page 12 of 26





	Date	Revision	Checked	Approved
	08-Mar-21	Monthly Programme Update (Mar 2021)	TL	StL
	08-May-21	Monthy Programme Update (May 2021)	CkT	StL
•	08-Jul-21	Monthly Programme Update (Jul 2021)	CKT	StL
5	16-Sep-21	Acceleration Programme	CKT	Stl
















Remaining Work

Critical Remaining Work


土木工程拓展署 Civil Engineering and Development Department


Cross Bay Link, Tseung Kwan O Road D9 and Associated Works

Page 22 of 26

		08
١		08
	Build King	08
١	Duita King	16
-		

	Date	Revision	Checked	Approved
	08-Mar-21	Monthly Programme Update (Mar 2021)	TL	StL
	08-May-21	Monthy Programme Update (May 2021)	CkT	StL
•	08-Jul-21	Monthly Programme Update (Jul 2021)	CKT	StL
5	16-Sep-21	Acceleration Programme	CKT	Stl





生木工程拓展署
Civil Engineering and
Development Department

Remaining Work


Critical Remaining Work


Cross Bay Link, Tseung Kwan O Road D9 and Associated Works

Page 24 of 26



	Date	Revision	Checked	Approved
	08-Mar-21 Monthly Programme Update (Mar 2021)		TL	StL
	08-May-21 Monthy Programme Update (May 2021)		CkT	StL
•	08-Jul-21	Monthly Programme Update (Jul 2021)	CKT	StL
5	16-Sep-21	Acceleration Programme	CKT	Stl









Contract No.: NE/2017/08 Cross Bay Link, Tseung Kwan O Road D9 and Associated Works

	1 2000	
Page	26 of	26


		Date	Revision	Checked	Approved
1		08-Mar-21	Monthly Programme Update (Mar 2021)	TL	StL
		08-May-21	Monthy Programme Update (May 2021)	CkT	StL
7	Ruild King	08-Jul-21	Monthly Programme Update (Jul 2021)	СКТ	StL
	Duita King	16-Sep-21	Acceleration Programme	CKT	Stl




Appendix D

Monitoring Location (Air Quality, Noise and Water Quality)









エイエ任和展看 Civil Engineering and Development Department $ARUP \hbox{\tiny Ove Arup \& Partners} \\ Hong Kong Limited$

Agreement No. CE 43/2008(HY) Cross Bay Link, Tseung Kwan O - Investigation Locations of Water Quality Monitoring Stations

			Drawn		Date	Drawing No.	
				GL	03/13	200500 /544 /₩	0./004
С	THIRD ISSUE	03/13	Checked		Approved	209506/EMA/W	u/001
В	SECOND ISSUE	01/13		JP	51		
Α	FIRST ISSUE	03/11	Scale 1:30000 (A3)		70000 (47)	Status	Rev.
ev.	Description	Date			30000 (A3)	FINAL	U



Appendix E

Event and Action Plan

CEDD Contract Agreement No. EDO/04/2018 - Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Air Quality Monitoring



	ACTION								
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor					
ACTION LEVEL									
Exceedance for one sample	I. Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and Project Consultant; Repeat measurement to confirm finding; Increase monitoring frequency to daily.	Check monitoring data submitted by ET; Check Contractor's working method.	1. Notify Contractor.	Rectify any unacceptable practice; Amend working methods if appropriate.					
Exceedance for	1. Identify source;	Check monitoring data	1. Confirm receipt of	1. Submit proposals for					
two or more consecutive samples	 Inform IEC and Project Consultant; Advise the Project Consultant on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and Project Consultant; If exceedance stops, cease additional monitoring. 	submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Supervise Implementation of remedial measures.	notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	remedial actions to IEC within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.					

CEDD Contract Agreement No. EDO/04/2018 - Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Air Quality Monitoring



	ACTION						
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor			
LIMIT LEVEL							
Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Project Consultant, Contractor, IEC and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results.	5. Supervise implementation	Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; 4. Amend proposal if appropriate.			

CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Air Quality Monitoring



	ACTION						
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor			
LIMIT LEVEL		. , ,					
Exceedance for two or more consecutive samples	1. Notify IEC, Project Consultant, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and Project Consultant to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst Project Consultant, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the Project Consultant accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the Project Consultant until the exceedance is abated.			

CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Construction Noise Monitoring



		ACTION						
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor				
Action Level	 Notify IEC and contractor; Carry out investigation; Report the results of investigation to the IEC, Project Consultant and Contractor; Discuss with the Contractor and formulate remedial measures; Increase monitoring frequency to check mitigation effectiveness. 	1. Review the analysed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the Project Consultant accordingly; 3. Supervise the implementation of remedial measures.	Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; Require Contractor to propose remedial measures for the analysed noise problem; Ensure remedial measures are properly implemented	Submit noise mitigation proposals to IEC; Implement noise mitigation proposals.				
Limit Level	1. Identify source; 2. Inform IEC, Project Consultant, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, Project Consultant and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Project Consultant informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst Project Consultant, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the Project Consultant accordingly; 3. Supervise the implementation of remedial measures.	1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures properly implemented; 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; 5. Stop the relevant portion of works as determined by the Project Consultant until the exceedance is abated.				

CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Marine Water Quality Monitoring



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
Action level being exceeded by one sampling day at water sensitive receiver(s)	1. Identify the source(s) of impact by comparing the results with those collected at the gradient stations and the control stations as appropriate; 2. If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings; 3. Inform IEC and contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. If exceedance occurs at WSD salt water intake, inform WSD; 6. Discuss mitigation measures with IEC and Contractor; 7. Repeat measurement on next day of exceedance.	1. Discuss mitigation measures with ET and Contractor; 2. Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	Discuss proposed mitigation measures with IEC; Make agreement on the mitigation proposal.	1. Inform the Project Consultant and confirm notification of the non- compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Amend working methods if appropriate; 5. Discuss with ET and IEC and propose mitigation measures to IEC and Project Consultant; 6. Implement the agree mitigation measures.
Action level being exceeded by two or more consecutive sampling days at water sensitive receiver(s)	1. Identify the source(s) of impact by comparing the results with those collected at the gradient stations and the control stations as appropriate; 2. If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings; 3. Inform IEC and contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, and Contractor; 6. Ensure mitigation measures are	Discuss mitigation measures with ET and Contractor; Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly; Assess the effectiveness of the implemented mitigation measures.	Discuss proposed mitigation measures with IEC; Make agreement on the mitigation proposal; Assess the effectiveness of the implemented mitigation measures.	1. Inform the Project Consultant and confirm notification of the noncompliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Discuss with ET, IEC and Project Consultant and propose mitigation measures to IEC and Project Consultant within 3 working

CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Marine Water Quality Monitoring



		ACTION		
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor
Limit level	implemented; 7. Prepare to increase the monitoring frequency to daily; 8. If exceedance occurs at WSD salt water intake, inform WSD; 9. Repeat measurement on next day of exceedance. 1. Identify the source(s) of impact by	1.Discuss mitigation	Discuss proposed	days; 5. Implement the agreed mitigation measures. 1. Inform the Project
being exceeded by one sampling day at water sensitive receiver(s)	comparing the results with those collected at the gradient stations and the control stations as appropriate; 2. If exceedance is found to be caused by the marine works, repeat <i>in-situ</i> measurement to confirm findings; 3. Inform IEC, contractor and EPD 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. If exceedance occurs at WSD salt water intake, inform WSD. 8. ET should contact AFCD if the limit level is exceeded by one sampling day or two or more consecutive sampling days at water sensitive receiver(s).	measures with ET and Contractor; 2. Review proposal on mitigation measures submitted by Contractor and advise the Project Consultant accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	mitigation measures with IEC, ET and Contractor; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	Consultant and confirm notification of the noncompliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment and consider changes of working methods; 4. Discuss with ET, IEC and Project Consultant and submit proposal of mitigation measures to IEC and Project Consultant within 3 working days of notification; 5. Implement the agreed mitigation measures.
Limit level being exceeded	1. Identify the source(s) of impact by comparing the results with those	1. Discuss mitigation measures with ET and	1. Discuss proposed mitigation measures with	1. Inform the Project Consultant and confirm
by two or more	collected at the gradient stations and the	Contractor;	IEC, ET and Contractor;	notification of the

CEDD Contract Agreement No. EDO/04/2018 Environmental Team for Cross Bay Link, Tseung Kwan O Event and Action Plan for Marine Water Quality Monitoring



	ACTION						
EVENT	Environmental Team (ET)	Independent Environmental Checker (IEC)	Project Consultant	Contractor			
consecutive	control stations as appropriate;	2. Review proposal on	2. Request Contractor to	noncompliance in writing;			
sampling days at	2. If exceedance is found to be caused	mitigation measures	critically review the	2. Rectify unacceptable			
water sensitive	by the marine works, repeat <i>in-situ</i>	submitted by Contractor	working methods;	practice;			
receiver(s)	measurement to confirm findings;	and advise the Project	3. Make agreement on the	3. Check all plant and			
	3. Inform IEC, contractor and EPD;	Consultant	mitigation measures to be	equipment and consider			
	4. Check monitoring data, all plant,	accordingly;	implemented;	changes of working methods;			
	equipment and Contractor's working	3. Assess the effectiveness of	4. Assess the effectiveness	4. Discuss with ET, IEC and			
	methods;	the implemented mitigation	of the implemented	Project Consultant and			
	5. Discuss mitigation measures with	measures.	mitigation measures;	submit proposal of mitigation			
	IEC, and Contractor;		5. Consider and instruct, if	measures to IEC and Project			
	6. Ensure mitigation measures are		necessary, the Contractor	Consultant within 3 working			
	implemented;		to slow down or to stop all	days of notification;			
	7. Prepare to increase the monitoring		or part of the marine work	5. Implement the agreed			
	frequency to daily;		until no exceedance of	mitigation measures;			
	8. If exceedance occurs at WSD salt		Limit level.	6. As directed by the			
	water intake, inform WSD;			Engineer, to slow down or to			
	9. Repeat measurement on next day of			stop all or part of the			
	exceedance.			construction activities.			



Appendix F

Impact Monitoring Schedule of the Reporting Month and Coming Month



Impact Monitoring Schedule for the reporting month – November 2021

		Noise Monitoring	Air Qualit	ty Monitoring
	Date	(Leq30min)	1-Hour TSP	24-Hour TSP*
Mon	1-Nov-21	\ 1 /		
Tue	2-Nov-21			
Wed	3-Nov-21			
Thu	4-Nov-21			✓
Fri	5-Nov-21	✓	✓	
Sat	6-Nov-21			
Sun	7-Nov-21			
Mon	8-Nov-21			
Tue	9-Nov-21			
Wed	10-Nov-21			✓
Thu	11-Nov-21	✓	✓	
Fri	12-Nov-21			
Sat	13-Nov-21			
Sun	14-Nov-21			
Mon	15-Nov-21			
Tue	16-Nov-21			✓
Wed	17-Nov-21	✓	✓	
Thu	18-Nov-21			
Fri	19-Nov-21			
Sat	20-Nov-21			
Sun	21-Nov-21			
Mon	22-Nov-21			✓
Tue	23-Nov-21	✓	✓	
Wed	24-Nov-21			
Thu	25-Nov-21			
Fri	26-Nov-21			
Sat	27-Nov-21			√ #
Sun	28-Nov-21			
Mon	29-Nov-21	✓	✓	
Tue	30-Nov-21			

24-Hour TSP monitoring at AM2a on 27 November 2021 was failure due to power supply issue

✓	Monitoring Day
	Sunday or Public Holiday



Impact Monitoring Schedule for coming month – December 2021

	.	Noise Monitoring	Air Quality	Monitoring
	Date	(Leq30min)	1-Hour TSP	24-Hour TSP
Wed	1-Dec-21			
Thu	2-Dec-21			
Fri	3-Dec-21			✓
Sat	4-Dec-21		✓	
Sun	5-Dec-21			
Mon	6-Dec-21			
Tue	7-Dec-21			
Wed	8-Dec-21			
Thu	9-Dec-21			✓
Fri	10-Dec-21	✓	✓	
Sat	11-Dec-21			
Sun	12-Dec-21			
Mon	13-Dec-21			
Tue	14-Dec-21			
Wed	15-Dec-21			✓
Thu	16-Dec-21	✓	✓	
Fri	17-Dec-21			
Sat	18-Dec-21			
Sun	19-Dec-21			
Mon	20-Dec-21			
Tue	21-Dec-21			✓
Wed	22-Dec-21	✓	✓	
Thu	23-Dec-21			
Fri	24-Dec-21			✓
Sat	25-Dec-21			
Sun	26-Dec-21			
Mon	27-Dec-21			
Tue	28-Dec-21	✓	✓	
Wed	29-Dec-21			
Thu	30-Dec-21			✓
Fri	31-Dec-21			

✓	Monitoring Day
	Sunday or Public Holiday



Appendix G

Calibration Certificates of Equipment and Accreditation Laboratory Certificate



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C210388

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-0122)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱 :

Sound Calibrator (EQ089)

Manufacturer / 製造商 Model No./型號

Rion NC-75

Serial No./編號

34680623

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Relative Humidity / 相對濕度: $(50 \pm 25)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 20 January 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies

- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk Assistant Engineer

Date of Issue : 簽發日期

20 January 2021

Certified By 核證

K C Lee

Engineer

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載榜正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C210388

證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment:

Equipment ID CL130 CL281 TST150A Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C203952 CDK1806821 C201309

- 4. Test procedure: MA100N.
- 5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value (dB)
Nominal Value	(dB)	(dB)	
94 dB, 1 kHz	94.0	± 0.25	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The lest equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書而批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC21-0122)

Date of Receipt / 收件日期: 19 January 2021

Description / 儀器名稱

Sound Level Meter (EQ018)

Manufacturer / 製造商

Rion NL-52

Model No. / 型號 Serial No. / 編號

00809405

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS/測試條件

Temperature / 溫度 :

Relative Humidity / 相對濕度: $(50 \pm 25)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

20 January 2021

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

K P Cheuk

Assistant Engineer

Certified By 核證

K C Lee Engineer Date of Issue 簽發日期

20 January 2021

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID CL280

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator

C210084

Multifunction Acoustic Calibrator

CDK1806821

- Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

	UUT Setting			Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	LA	A	Fast	94.00	1	94.1	± 1.1

6.1.2 Linearity

	UU'	T Setting	Applie	UUT		
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L_A	A Fast		94.00	1	94.1 (Ref.)
	110 112 1			104.00		104.1
				114.00		114.1

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Time Weighting Weighting		Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130 L _A	A	Fast	94.00	1	94.1	Ref.	
			Slow			94.1	± 0.3

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本讀書所載校正用之測試器材均可溯源至國際標準,局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Appl	lied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec.
30 - 130	L_A	A	Fast	94.00	63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.5
					250 Hz	85.4	-8.6 ± 1.4
					500 Hz	90.9	-3.2 ± 1.4
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.6$
					4 kHz	95.1	$+1.0 \pm 1.6$
					8 kHz	93.1	-1.1 (+2.1; -3.1)
					12.5 kHz	89.7	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

	UUT	Setting		Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec.
30 - 130	Lc	C	Fast	94.00	63 Hz	93.3	-0.8 ± 1.5
	1 1 1				125 Hz	93.9	-0.2 ± 1.5
					250 Hz	94.1	0.0 ± 1.4
					500 Hz	94.1	0.0 ± 1.4
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.6
					4 kHz	93.3	-0.8 ± 1.6
					8 kHz	91.2	-3.0 (+2.1; -3.1
					12.5 kHz	87.7	-6.2 (+3.0 ; -6.0

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Certificate of Calibration 校正證書

Certificate No.: C210389

證書編號

Remarks: - UUT Microphone Model No.: UC-59 & S/N: 16463

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value : 94 dB : 63 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 500 Hz : $\pm 0.30 \text{ dB}$ 1 kHz : $\pm 0.20 \text{ dB}$ 2 kHz - 4 kHz : $\pm 0.35 \text{ dB}$ 8 kHz : $\pm 0.45 \text{ dB}$ 12.5 kHz : $\pm 0.70 \text{ dB}$

104 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prim written approval of this Jaboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Location: Near Lohas Park Phase 6 Date of Calibration: 10-Sep-21
Location ID: AM2a Next Calibration Date: 10-Nov-21

Name and Model: TISCH HVS Model TE-5170 Technician: Eric

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C) 1008.3 30.5

Corrected Pressure (mm Hg)
Temperature (K)

756.225 304

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	5.30	5.30	10.6	1.533	56	54.85	Slope = 35.2996
13	4.40	4.40	8.8	1.397	50	48.97	Intercept = 0.5295
10	3.60	3.60	7.2	1.264	47	46.03	Corr. coeff. = 0.9982
7	2.20	2.20	4.4	0.989	36	35.26	
5	1.40	1.40	2.8	0.790	29	28.40	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K

Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:


1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location: Near Lohas Park Phase 6 Date of Calibration: 9-Nov-21 Location ID: AM2a Next Calibration Date: 9-Jan-22

Name and Model: TISCH HVS Model TE-5170 Technician: Eric

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1019.3 19.5

Corrected Pressure (mm Hg)
Temperature (K)

7/64.475 293

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	5.40	5.40	10.8	1.585	56	57.22	Slope = 34.4733
13	4.40	4.40	8.8	1.431	50	51.09	Intercept = 1.8175
10	3.60	3.60	7.2	1.295	44	44.96	Corr. coeff. = 0.9963
7	2.10	2.10	4.2	0.990	36	36.78	
5	1.40	1.40	2.8	0.809	29	29.63	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K

Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:


1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature



Location: Junction of Wan Po Road and Wan O Road

Date of Calibration: 27-Oct-21

Technician: Wai

Location ID: AM5

Next Calibration Date: 27-Dec-21

Name and Model: TISCH HVS Model TE-5170

CONDITIONS

Sea Level Pressure (hPa) Temperature (°C)

1016.7
25.6

Corrected Pressure (mm Hg)
Temperature (K)

762.525 299

CALIBRATION ORIFICE

Make->	TISCH
Model->	5025A
Serial # ->	1941

Qstd Slope -> Qstd Intercept ->

2.10574 -0.00985

CALIBRATION

- D1	TT00 (T)	TTO (D)	TT20	0.1	-	7.0	LATELA
Plate	H20 (L)	H2O (R)	H20	Qstd	1	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	5.90	5.90	11.8	1.637	59	58.98	Slope = 27.7584
13	4.30	4.30	8.6	1.398	52	51.98	Intercept = 13.3592
10	2.50	2.50	5.0	1.067	43	42.98	Corr. coeff. = 0.9998
7	1.90	1.90	3.8	0.931	39	38.99	
5	1.30	1.30	2.6	0.771	35	34.99	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart respones

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K

Pstd = actual pressure during calibration (mm Hg

For subsequent calculation of sampler flow:


1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





RECALIBRATION DUE DATE:

January 19, 2022

Pertificate d

Calibration Certification Information

Cal. Date: January 19, 2021

Run

Rootsmeter S/N: 438320

Ta: 294 Pa: 755.1 °K

mm Hg

Operator: Jim Tisch

Calibration Model #: TE-5025A

Calibrator S/N: 1941

Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)	
1	2	1	1.4830	3.2	2.00	
3	4	1	1.0420	6.4	4.00	
5	6	1	0.9290	8.0	5.00	
7	8	1	0.8840	8.8	5.50	
9	10	1	0.7340	12.9	8.00	

	Data Tabulation							
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \Big(Ta/Pa \Big)}$ (y-axis)			
1.0029	0.6762	1.4192	0.9958	0.6715	0.8824			
0.9986	0.9583	2.0071	0.9915	0.9516	1.2479			
0.9965	1.0726	2.2440	0.9894	1.0650	1.3952			
0.9954	1.1260	2.3535	0.9883	1.1180	1.4633			
0.9899	1.3487	2.8385	0.9829	1.3391	1.7648			
50-57	m=	2.10574		m=	1.31858			
QSTD	b=	-0.00985	QA	b=	-0.00612			
	r=	0.99992		r=	0.99992			

	Calculation	ns
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va= ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/∆Time	Qa= Va/ΔTime
	For subsequent flow rat	te calculations:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\left(\frac{Tstd}{Ta}\right)\right)}-b\right)$	$Qa = 1/m \left(\left(\sqrt{\Delta H \left(Ta/Pa \right)} \right) - b \right)$

	Standard Conditions				
Tstd:	298.15 °K				
Pstd: 760 mm Hg					
	Key				
ΔH: calibrator	manometer reading (in H2O)				
ΔP: rootsmete	er manometer reading (mm Hg)				
Ta: actual abs	olute temperature (°K)				
Pa: actual bar	ometric pressure (mm Hg)				
b: intercept					
m: slope					

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd



ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

HK2102511 : MR BEN TAM WORK ORDER CONTACT

CLIENT : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 **ADDRESS** SUB-BATCH : 1

> DATE RECEIVED : 15-JAN-2021 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG DATE OF ISSUE : 26-JAN-2021

KONG

PROJECT NO. OF SAMPLES: 1

CLIENT ORDER

General Comments

Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Sianatories Position

Richard Fung Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2102511 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



ALS Lab	Client's Sample ID	Sample	Sample Date	External Lab Report No.
ID		Туре		
HK2102511-001	S/N: 3Y6503	AIR	15-Jan-2021	S/N: 3Y6503

Equipment Verification Report (TSP)

Equipment Calibrated:

Type: Laser Dust monitor

Manufacturer: Sibata LD-3B

Serial No. 3Y6503

Equipment Ref: EQ112

Job Order HK2102511

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 8 October 2020

Equipment Verification Results:

Testing Date: 31 December 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:16 ~ 11:17	10.9	1027.0	0.058	3127	25.8
2hr01min	11:19 ~ 11:20	10.9	1027.0	0.027	1347	11.1
2hr01min	11:22 ~ 13:23	10.9	1027.0	0.026	1298	10.8

0.07

0.06

0.05

Sensitivity Adjustment Scale Setting (Before Calibration) 655 (CPM)

Sensitivity Adjustment Scale Setting (After Calibration) 655 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9985

Date of Issue 8 January 2021

Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

0.03		-	-	y = 0.002	240.00	40
0.02	-	/		R ² =	0.997	15
0.01	/					
0		_				
0	5	10	15	20	25	30

Operator : Fai So Signature : Date : 8 January 2021

QC Reviewer : Ben Tam Signature : Date : 8 January 2021

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 8-Oct-20
Location ID: Calibration Room Next Calibration Date: 8-Jan-21

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1015.2 25.5 Corrected Pressure (mm Hg)
Temperature (K)

761.4 299

CALIBRATION ORIFICE

Make-> TISCH
Model-> 5025A
Calibration Date-> 7-Feb-20

Qstd Slope ->
Qstd Intercept ->
Expiry Date->

2.03014 -0.04616 7-Feb-21

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.785	56	56.00	Slope = 38.0056
13	5.1	5.1	10.2	1.596	49	49.00	Intercept = -11.6655
10	4	4	8.0	1.416	42	42.00	Corr. coeff. = 0.9991
8	2.5	2.5	5.0	1.124	32	32.00	
5	1.5	1.5	3.0	0.876	21	21.00	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:


1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





RECALIBRATION DUE DATE:

February 7, 2021

Pertificate o alibration

Calibration Certification Information

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

Ta: 295

°K

Operator: Jim Tisch Pa: 745.5

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

	Data Tabulation							
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \Big(Ta/Pa \Big)}$ (y-axis)			
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896			
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581			
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066			
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753			
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792			
	m=	2.03014		m=	1.27124			
QSTD	b=	-0.04616	QA	b=	-0.02917			
	r=	0.99995		r=	0.99995			

	Calculation	ns	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/∆Time	Qa=	Va/ΔTime
	For subsequent flow ra	te calculatio	ns:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

	Standard Conditions					
Tstd:	298.15 °K					
Pstd: 760 mm Hg						
	Key					
ΔH: calibrator	manometer reading (in H2O)					
ΔP: rootsmete	er manometer reading (mm Hg)					
Ta: actual abs	olute temperature (°K)					
Pa: actual bar	ometric pressure (mm Hg)					
b: intercept						
m: slope						

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009

ALS Technichem (HK) Pty Ltd

ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES



SUB-CONTRACTING REPORT

CONTACT : MR BEN TAM WORK ORDER : HK2102507

CLIENT : ACTION UNITED ENVIRONMENT

SERVICES AND CONSULTING

ADDRESS : RM A 20/F., GOLD KING IND BLDG, NO. 35-41 SUB-BATCH : 1

TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG

DATE RECEIVED : 15-JAN-2021

DATE OF ISSUE : 26-JAN-2021

KONG

PROJECT : NO. OF SAMPLES : 1

CLIENT ORDER :---

General Comments

 Samples(s) was/ were submitted by client. Sample(s) arrived laboratory in ambient condition. The result(s) related only to the item(s) tested.

• Sample information (Project name, Sample ID, Sampling date/time, etc.) is provided by client.

• Calibration was subcontracted to and analysed by Action United Environmental Services & Consulting.

Signatories

This document has been signed by those names that appear on this report and are the authorised signatories

Signatories Position

Richard Fung Managing Director

This is the Final Report and supersedes any preliminary report with this batch number.

All pages of this report have been checked and approved for release.

: HK2102507 WORK ORDER

SUB-BATCH

: 1 : ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING CLIENT

PROJECT



ALS Lab	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK2102507-001	S/N: 366410	AIR	15-Jan-2021	S/N: 366410

Equipment Verification Report (TSP)

Equipment Calibrated:

Laser Dust monitor Type:

Manufacturer: Sibata LD-3B

366410 Serial No.

Equipment Ref: EQ110

Job Order HK2102507

Standard Equipment:

Standard Equipment: Higher Volume Sampler

Location & Location ID: AUES office (calibration room)

Equipment Ref: HVS 018

Last Calibration Date: 8 October 2020

Equipment Verification Results:

Testing Date: 31 December 2020

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr01min	09:16 ~ 11:17	10.9	1027.0	0.058	3158	26.1
2hr01min	11:19 ~ 11:20	10.9	1027.0	0.027	1608	13.3
2hr01min	11:22 ~ 13:23	10.9	1027.0	0.026	1107	9.2

Sensitivity Adjustment Scale Setting (Before Calibration) 674 (CPM) Sensitivity Adjustment Scale Setting (After Calibration) 674 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022 **Correlation Coefficient** 0.9895

Date of Issue 8 January 2021

Remarks:

- Strong Correlation (R>0.8) 1.
- Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment

0.07						
0.06					A	
0.05				-/		_
0.04			-/			-
0.03			6			
0.02		1	<u>F</u>	y = 0.002		116
0.02	/			R2 =	0.9791	
	1					
0.01	/					
0.01		- 0				-

Date : 8 January 2021

Date : 8 January 2021 Operator: _____ Fai So Signature:

Ben Tam Signature :

Location: Gold King Industrial Building, Kwai Chung Date of Calibration: 8-Oct-20
Location ID: Calibration Room Next Calibration Date: 8-Jan-21

CONDITIONS

Sea Level Pressure (hPa)
Temperature (°C)

1015.2 25.5 Corrected Pressure (mm Hg)
Temperature (K)

761.4 299

CALIBRATION ORIFICE

Make-> TISCH
Model-> 5025A
Calibration Date-> 7-Feb-20

Qstd Slope ->
Qstd Intercept ->
Expiry Date->

2.03014 -0.04616 7-Feb-21

CALIBRATION

Plate	H20 (L)	H2O (R)	H20	Qstd	I	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected	REGRESSION
18	6.4	6.4	12.8	1.785	56	56.00	Slope = 38.0056
13	5.1	5.1	10.2	1.596	49	49.00	Intercept = -11.6655
10	4	4	8.0	1.416	42	42.00	Corr. coeff. = 0.9991
8	2.5	2.5	5.0	1.124	32	32.00	
5	1.5	1.5	3.0	0.876	21	21.00	

Calculations:

Qstd = 1/m[Sqrt(H20(Pa/Pstd)(Tstd/Ta))-b]

IC = I[Sqrt(Pa/Pstd)(Tstd/Ta)]

Qstd = standard flow rate

IC = corrected chart response

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:


1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)

m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature





RECALIBRATION DUE DATE:

February 7, 2021

Pertificate o alibration

Calibration Certification Information

Cal. Date: February 7, 2020 Rootsmeter S/N: 438320

Ta: 295

°K

Operator: Jim Tisch Pa: 745.5

mm Hg

Calibration Model #: TE-5025A

Calibrator S/N: 1612

Run	Vol. Init (m3)	Vol. Final (m3)	ΔVol. (m3)	ΔTime (min)	ΔP (mm Hg)	ΔH (in H2O)
1	1	2	1	1.3730	3.2	2.00
2	3	4	1	0.9820	6.4	4.00
3	5	6	1	0.8780	8.0	5.00
4	7	8	1	0.8340	8.8	5.50
5	9	10	1	0.6900	12.8	8.00

		Data Tabulat	ion		
Vstd (m3)	Qstd (x-axis)	$\sqrt{\Delta H \left(\frac{Pa}{Pstd}\right) \left(\frac{Tstd}{Ta}\right)}$ (y-axis)	Va	Qa (x-axis)	$\sqrt{\Delta H \Big(Ta/Pa \Big)}$ (y-axis)
0.9866	0.7186	1.4078	0.9957	0.7252	0.8896
0.9824	1.0004	1.9909	0.9914	1.0096	1.2581
0.9802	1.1165	2.2259	0.9893	1.1267	1.4066
0.9792	1.1741	2.3345	0.9882	1.1849	1.4753
0.9739	1.4114	2.8155	0.9828	1.4244	1.7792
	m=	2.03014		m=	1.27124
QSTD	b=	-0.04616	QA	b=	-0.02917
	r=	0.99995		r=	0.99995

	Calculation	ns	
Vstd=	ΔVol((Pa-ΔP)/Pstd)(Tstd/Ta)	Va=	ΔVol((Pa-ΔP)/Pa)
Qstd=	Vstd/∆Time	Qa=	Va/ΔTime
	For subsequent flow ra	te calculatio	ns:
Qstd=	$1/m\left(\left(\sqrt{\Delta H\left(\frac{Pa}{Pstd}\right)\left(\frac{Tstd}{Ta}\right)}\right)-b\right)$	Qa=	$1/m\left(\left(\sqrt{\Delta H\left(Ta/Pa\right)}\right)-b\right)$

	Standard Conditions
Tstd:	298.15 °K
Pstd:	760 mm Hg
	Key
ΔH: calibrator	manometer reading (in H2O)
ΔP: rootsmete	er manometer reading (mm Hg)
Ta: actual abs	olute temperature (°K)
Pa: actual bar	ometric pressure (mm Hg)
b: intercept	
m: slope	

RECALIBRATION

US EPA recommends annual recalibration per 1998 40 Code of Federal Regulations Part 50 to 51, Appendix B to Part 50, Reference Method for the Determination of Suspended Particulate Matter in the Atmosphere, 9.2.17, page 30

Tisch Environmental, Inc. 145 South Miami Avenue Village of Cleves, OH 45002 www.tisch-env.com

TOLL FREE: (877)263-7610

FAX: (513)467-9009



Calibration Certificate for Gas-Pro

Number: CCP/80595

Customer Name:

Tops Instruments Supplies Co.

Address:

Unit 1-5, 20/F., Midas Plaza,

1 Tai Yau Street, Sanpokong, Hong Kong.

Detector Model:

Crowcon Gas-Pro Portable Gas Detector

Serial Number:

548062/01-001

		Alarm Le	vel Settings		
Sensor Type	Measuring Range	Alarm 1	Alarm 2	Test Gas	Result
CH4	0 to 100%LEL	20	40	50%LEL	Passed
CO (Dual Toxic)	0 to 500ppm	30	100	100ppm	Passed
H2S (Dual Toxic)	0 to 100ppm	5	10	25ppm	Passed
O2	0 to 25%vol	19.5	23.5	18.0%vol	Passed
CO2	0 to 5%vol	0.5	1.5	2%vol	Passed

Next Calibration Date: 12th April 2022

Remarks:

- The above equipment has been calibrated in accordance with the methods and procedures set out in Crowcon's LRQA validated ISO9001 quality manual.
- The test equipment used has been calibrated and is traceable to national standards. Standard Calibration gas
 mixtures have been prepared in accordance with BS EN ISO 6145-1-2008. This Gas Detector must be used in
 accordance to the instruction manual.

Authorized Signature

Technical Department

Date: 13th April 2021

FireMark Hong Kong Limited
Flat A, 11/F., Hop Hing Industrial Building, 704 Castle Peak Road, Lai Chi Kok,
Kowloon, Hong Kong.

Tel: (852) 2751 8871 Fax: (852) 2751 8806



Appendix H

Database of Monitoring Results



Air Quality - 24 Hour TSP

Tim Quan	 	our rer													
24-hour TSF	Monitoring	Data for A	M2a												
DATE	SAMPLE NUMBER	ELA	APSED TIN	ME		CHAR' EADIN		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V (g		DUST WEIGHT COLLECTED	24-nr 15P
	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(℃)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	(μg/m ³)
4-Nov-21	27616	24997.78	25021.78	1440.00	38	39	38.5	25.5	1014.9	1.08	1549	2.6530	2.7282	0.0752	49
10-Nov-21	27433	25021.78	25045.78	1440.00	41	42	41.5	20.5	1018.7	1.16	1675	2.7072	2.7687	0.0615	37
16-Nov-21	27681	25045.78	25069.78	1440.00	38	39	38.5	23.2	1017	1.07	1540	2.7084	2.8115	0.1031	67
22-Nov-21	27505	25069.78	25093.78	1440.00	40	41	40.5	19.6	1017	1.14	1634	2.7015	2.7942	0.0927	57
27-Nov-21#									Power Supp	ly Issue					
24-hour TSF	Monitoring	Data for A	M5												
	SAMPLE	EI.A	APSED TIN	ME.		CHAR		AVG	AVG AIR	STANDARD	AIR	FILTER V	VEIGHT	DUST WEIGHT	24-hr TSP
DATE	NUMBER			VIL.	R	EADIN		TEMP	PRESS	FLOW RATE	VOLUME	(g		COLLECTED	$(\mu g/m^3)$
I	NUMBER	INITIAL	FINAL	(min)	MIN	MAX	AVG	(℃)	(hPa)	(m³/min)	(std m ³)	INITIAL	FINAL	(g)	(μg/III)
4-Nov-21	27617	18616.89	18640.89	1440.00	44	46	45.0	25.5	1014.9	1.14	1641	2.6477	2.7524	0.1047	64
10-Nov-21	27432	18640.89	18664.89	1440.00	43	48	45.5	20.5	1018.7	1.17	1692	2.7169	2.8276	0.1107	65
16-Nov-21	27683	18664.89	18688.89	1440.00	44	46	45.0	23.2	1017	1.15	1653	2.7050	2.8443	0.1393	84
22-Nov-21	27417	18688.89	18712.89	1440.00	44	48	46.0	19.6	1017	1.19	1720	2.7030	2.8712	0.1682	98
27-Nov-21	27690	18712.89	18736 89	1440 00	46	48	47.0	21.2	1020 1	1.23	1769	2.7131	2.8944	0.1813	102

^{# 24-}Hour TSP monitoring at AM2a on 27 November 2021 was failure due to power supply issue

Construction Noise

Daytime Noise Measurement Results (dB) at CNMS1



	C44	1st	Leq (5n	nin)	2nd	Leq (5r	nin)	3rd	Leq (5n	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5n	nin)	
Date	Start Time	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq, dB(A)	L10, dB(A)	L90, dB(A)	Leq30min, dB(A)
5-Nov-21	10:40	64.7	65.9	62.5	67.4	69.6	64.5	65.8	68.0	62.7	63.6	64.6	62.4	64.0	66.3	61.8	66.7	68.5	64.4	65.6
11-Nov-21	13:15	62.9	66.0	54.5	63.6	66.5	59.5	60.8	62.0	58.0	58.5	59.5	56.0	63.4	66.5	58.0	60.8	63.5	56.5	62.0
17-Nov-21	10:25	65.2	68.2	62.8	64.7	66.5	61.9	64.0	66.7	62.7	65.5	66.9	61.6	66.5	67.9	62.8	66.5	68.9	61.7	65.5
23-Nov-21	10:57	61.8	63.7	58.9	62.0	63.9	58.7	59.2	61.0	57.1	64.8	69.2	58.8	61.8	63.4	57.1	61.7	64.7	57.5	62.2
29-Nov-21	13:07	72.3	75.2	64.9	65.5	67.6	62.6	67.7	70.4	63.1	67.1	69.2	62.6	66.3	68.1	61.1	67.2	69.7	62.7	68.4
Daytime No	ise Mea	sureme	nt Resu	ılts (dB)	at CNN	AS2														
	G	1st	Leq (5n	nin)	2nd	Leq (5r	nin)	3rd	Leq (5n	nin)	4th	Leq (5r	nin)	5th	Leq (5r	nin)	6th	Leq (5n	nin)	
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	1 ime		dB(A)	dB(A)		dB(A)	dB(A)		dB(A)	dB(A)		dB(A)	dB(A)		dB(A)			dB(A)	dB(A)	
5-Nov-21	11:27	69.9	73.0	64.5	71.5	74.0	63.5	69.1	71.5	64.0	69.9	73.0	63.0	70.2	73.0	65.0	66.8	69.5	63.5	69.8
11-Nov-21	13:54	62.0	64.5	58.5	61.7	63.0	59.0	59.6	60.5	58.0	59.3	60.5	57.5	59.9	61.5	57.0	59.4	61.5	55.5	60.5
17-Nov-21	11:08	67.8	73.5	63.2	67.9	72.6	62.7	64.8	72.6	61.5	65.7	66.9	62.8	61.8	63.8	60.9	60.8	61.7	58.8	65.6
23-Nov-21	9:48	65.6	67.0	64.3	66.1	67.2	64.5	65.6	66.9	64.3	66.0	67.1	64.8	65.6	66.9	64.0	65.6	66.6	64.2	65.8
29-Nov-21	13:48	71.9	75.0	66.5	73.5	76.0	65.5	71.1	73.5	66.0	71.9	75.0	65.0	72.2	75.0	67.0	68.8	71.5	65.5	71.8
Daytime No	ise Mea	sureme	nt Resu	ılts (dB)	at CNN	AS5														
	G ₄ 4	1st	Leq (5n	nin)	2nd	Leq (5r	nin)	3rd	Leq (5n	nin)	4th	Leq (5r	nin)	5th	5th Leg (5min)		6th	Leq (5n	nin)	
Date	Start Time	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq,	L10,	L90,	Leq30min, dB(A)
	Time		dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	dB(A)	
5-Nov-21	9:50	65.6	67.9	62.4	66.4	68.5	64.2	67.5	68.7	65.8	65.1	66.6	63.0	65.7	67.3	64.0	66.8	68.6	64.5	66.3
11-Nov-21	9:33	60.1	63.0	55.5	64.3	66.0	55.5	61.5	65.0	55.5	61.0	64.5	55.0	63.6	67.0	56.5	61.2	64.5	55.5	62.2
17-Nov-21	9:39	62.4	65.1	57.0	66.9	67.8	56.2	63.6	67.1	57.1	64.8	67.5	58.8	63.7	65.0	57.3	64.9	66.3	57.7	64.6
23-Nov-21	10:21	61.9	64.3	58.2	61.9	65.0	57.8	60.5	63.0	57.8	62.1	65.0	59.5	62.6	64.0	60.6	63.5	65.0	61.5	62.2
29-Nov-21	14:37	74.4	78.0	63.5	65.9	67.5	63.5	63.9	66.0	61.5	64.1	67.0	62.0	65.2	68.0	62.5	71.4	75.0	64.0	69.5

Landfill Gas Monitoring Results (Wan O Road)

		Landfill Gas Monitoring Results (Wan O Road)											
Monitoring						thane (%)			xygen (%)			on Dioxide (%	
Location	Date	Time	Weather	Temperature (°C)		Action	Limit	Measurement	Action	Limit	Measurement	Action	Limit
	1/11/2021	0.20		24	Result 0	Level	Level	Result	Level	Level	Result	Level	Level
-	1/11/2021	8:30 14:00	Sunny	25	0	10 10	20	20.7	19 19	18 18	0	0.5 0.5	1.5
F	2/11/2021	8:30		24	0	10	20	20.7	19	18	0		1.5
F	2/11/2021	14:00	Sunny	28	0	10	20	20.7	19	18	0	0.5	1.5
-	3/11/2021	8:30		24	0	10	20	20.7	19	18	0		1.5
F	3/11/2021	14:00	Sunny	27	0	10	20	20.7	19	18	0	0.5	1.5
F	4/11/2021	8:30		24	0	10	20	20.7	19	18	0	0.5	1.5
F	4/11/2021	14:00	Sunny	27	0	10	20	20.7	19	18	0		1.5
F	5/11/2021	8:30		23	0	10	20	20.7	19	18	0	0.10	1.5
F	5/11/2021	14:00	Cloudy	28	0	10	20	20.7	19	18	0		1.5
F	6/11/2021	8:30		22	0	10	20	20.8	19	18	0	0.5	1.5
	6/11/2021	14:00	Cloudy	33	0	10	20	20.8	19	18	0	0.5	1.5
	8/11/2021	8:30	_	18	0	10	20	20.7	19	18	0		1.5
F	8/11/2021	14:00	Sunny	25	0	10	20	20.7	19	18	0		1.5
f	9/11/2021	8:30		17	0	10	20	20.7	19	18	0	0.5	1.5
	9/11/2021	14:00	Sunny	23	0	10	20	20.7	19	18	0		1.5
	11/11/2021	8:30		18	0	10	20	20.7	19	18	0		1.5
	11/11/2021	14:00	Sunny	25	0	10	20	20.7	19	18	0		1.5
	12/11/2021	8:30		20	0	10	20	20.6	19	18	0	0.5	1.5
	12/11/2021	14:00	Sunny	26	0	10	20	20.6	19	18	0	0.5	1.5
	13/11/2021	8:30	Commerc	20	0	10	20	20.6	19	18	0	0.5	1.5
	13/11/2021	14:00	Sunny	26	0	10	20	20.7	19	18	0	0.5	1.5
	15/11/2021	8:30	Cloudy	20	0	10	20	20.7	19	18	0	0.5	1.5
	15/11/2021	14:00	Cloudy	26	0	10	20	20.7	19	18	0	0.5	1.5
Wan O Road	16/11/2021	8:30	Cloudy	21	0	10	20	20.7	19	18	0	0.5	1.5
Wall O Road	16/11/2021	14:00	Cloudy	26	0	10	20	20.7	19	18	0	0.5	1.5
	17/11/2021	8:30	Cloudy	22	0	10	20	20.7	19	18	0	0.5	1.5
	17/11/2021	14:00	Cloudy	27	0	10	20	20.7	19	18	0	0.5	1.5
	18/11/2021	8:30	Sunny	20	0	10	20	20.7	19	18	0	0.5	1.5
	18/11/2021	14:00		26	0	10	20	20.7	19	18	0	0.10	1.5
	19/11/2021	8:30	Sunny	21	0	10	20	20.7	19	18	0	0.0	1.5
Į.	19/11/2021	14:00		26	0	10	20	20.7	19	18	0	0.5	1.5
Ļ	20/11/2021	8:30	Sunny	22	0	10	20	20.7	19	18	0	0.5	1.5
Ļ	20/11/2021	14:00	,	26	0	10	20	20.7	19	18	0	0.10	1.5
Ļ	22/11/2021	8:30	Cloudy	17	0	10	20	20.7	19	18	0	0.0	1.5
Ļ	22/11/2021	14:00		23	0	10	20	20.7	19	18	0		1.5
ļ-	23/11/2021	8:30	Cloudy	14	0	10	20	20.7	19	18	0	0.5	1.5
Ļ	23/11/2021	14:00		17	0	10	20	20.7	19	18	0	0.5	1.5
ļ.	24/11/2021	8:30	Sunny	17	0	10	20	20.7	19	18	0	0.10	1.5
ļ.	24/11/2021	14:00		22	0	10	20	20.7	19	18	0	0.5	1.5
ŀ	25/11/2021	8:30	Sunny	18 24	0	10	20	20.7	19	18	0	0.5	1.5
ŀ	25/11/2021	14:00		19	0	10	20	20.7	19	18	0	0.0	1.5
ŀ	26/11/2021	8:30	Sunny	25	0	10	20	20.7	19	18	0	0.10	1.5
ŀ	26/11/2021	14:00		19	0	10	20	20.7	19	18	0	0.10	1.5
ŀ	27/11/2021	8:30	Sunny	24	0	10 10	20	20.7	19 19	18 18	0	0.5 0.5	1.5
ŀ	27/11/2021	14:00		19	0		20				0	0.0	1.5
ŀ	29/11/2021 29/11/2021	8:30 14:00	Sunny	26	0	10	20	20.7 20.7	19 19	18 18	0	0.10	1.5
}	30/11/2021	8:30		17	0	10 10	20	20.7	19	18	0	0.0	1.5
	30/11/2021	14:00	Sunny	25	0	10	20	20.7	19	18	0		1.5

Remark:

Parameter	Criteria	Measurement
Owww	Action Level	< 19%
Oxygen	Limit Level	< 18%
Methane	Action Level	> 10% LEL (> 0.5% v/v)
Wethane	Limit Level	> 20% LEL (>1% v/v)
Carbon	Action Level	> 0.5%
Dioxide	Limit Level	> 1.5%





Appendix I

Graphical Plots of Monitoring Results





Air Quality - 1 Hour TSP



















Construction Noise











Appendix J

Meteorological Data



				7	Tseung K	wan O Stat	ion
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction (degree)
1-Nov-21	Mon	Light to moderate easterly winds.	Trace	25	8.5	73	E/NE
2-Nov-21	Tue	Cloudy periods tonight.	Trace	25.2	7.5	73.2	E/NE
3-Nov-21	Wed	Mainly fine in the afternoon.	Trace	25.2	8	71.2	E/NE
4-Nov-21	Thu	Mainly fine and rather warm tomorrow	0	25.7	7.5	74.5	E/NE
5-Nov-21	Fri	Light to moderate easterly winds.	0	24.9	7.5	81.7	E/NE
6-Nov-21	Sat	Mainly fine in the afternoon.	0	26.7	8	79.5	E/NE
7-Nov-21	Sun	Moderate northerly winds	0	25.3	7.5	80	E/NE
8-Nov-21	Mon	Mainly fine and dry.	2	19.2	11.7	66	E/NE
9-Nov-21	Tue	Mainly fine and very dry.	0	19.2	8.2	50.7	E/NE
10-Nov-21	Wed	Cloudy periods tonight.	0	20.1	9.2	38	E/NE
11-Nov-21	Thu	Mainly fine and rather warm tomorrow	0	20.6	6.7	44.7	E/NE
12-Nov-21	Fri	Light to moderate easterly winds.	0	22.1	7.5	50.5	E/NE
13-Nov-21	Sat	Mainly fine in the afternoon.	Trace	21.7	10.5	61.0	E/NE
14-Nov-21	Sun	Mainly fine and dry.	0	20.6	7.0	62.5	E/NE
15-Nov-21	Mon	Moderate east to northeasterly winds.	0	21.2	7.5	63.0	E/NE
16-Nov-21	Tue	Mainly cloudy tonight.	0	22.7	24	85	E/NE
17-Nov-21	Wed	Sunny intervals in the afternoon.	0	22.5	6.2	73.5	E/NE
18-Nov-21	Thu	Very dry in the afternoon.	0	22.4	6.2	68	E/NE
19-Nov-21	Fri	Moderate to fresh north to northeasterly winds	Trace	22	5	78	E/NE
20-Nov-21	Sat	Cloudy periods tonight.	0.3	24	10.5	81	E/NE
21-Nov-21	Sun	Moderate to fresh northerly winds	0	22.5	6.2	84.7	E/NE
22-Nov-21	Mon	One or two rain patches at first.	0.5	18.4	8.7	77.5	E/NE
23-Nov-21	Tue	Light to moderate easterly winds.	Trace	15	6.7	72	E/NE
24-Nov-21	Wed	Mainly fine in the afternoon.	0	19	6.7	63.2	E/NE
25-Nov-21	Thu	Mainly fine and dry.	0	20.5	7.5	60.7	E/NE
26-Nov-21	Fri	Fine. Very dry in the afternoon.	0	20.9	6.2	63	E/NE
27-Nov-21	Sat	strong offshore and on high ground.	0	20.7	8	65	E/NE
28-Nov-21	Sun	Moderate to fresh northerly winds	0	20.8	7	68.7	E/NE
29-Nov-21	Mon	Fine and dry.	0	21.8	6.2	66.7	Е
30-Nov-21	Tue	It will become appreciably cooler tonight	0	20.1	12	64.2	E/NE



Appendix K

Waste Flow Table



Contract 1

Monthly Summary Waste Flow Table for 2021 (year)

Name of Person completing the record: <u>Calvin So (EO)</u>

Project: Cross Bay Link, TKO, Main Bridge and Associated Works

Contract No.: NE/2017/07

	OSS Day Link, 11				nerated Monthly		Ac	tual Quantities	of C&D Wastes	Generated Mo	nthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000 m ³)
Jan	0.132 0.00	0	0.000	0.000	0.132	0.000 0.00	0	0.113	0.000 0.00	0	0.399
Feb	0.108 0.00	0	0.000	0.000 0.10	8	0.000	0.000	0.186 0.00	0	0.000	0.351
Mar	0.060 0.00	0	0.000	0.000 0.06	0	0.000	0.000	0.099 0.00	0	0.000	0.512
Apr	0.018 0.00	0	0.000	0.000 0.01	8	0.000	0.000	0.121 0.00	0	0.000	0.283
May	0.576 0.00	0	0.000	0.000 0.57	6	0.000	0.000	0.103 0.00	0	0.000	0.278
Jun	1.170 0.00	0	0.000	0.000	1.170	$0.000\ 0.00$	0	0.210	$0.000\ 0.00$	0	0.437
Sub-total	2.064 0.00	0	0.000	0.000 2.06	4	0.000	0.000	0.832 0.00	0	0.000	2.259
Jul	0.060 0.00	0	0.000	0.000	0.060	$0.000\ 0.00$	0	0.155	0.000 0.00	0	0.204
Aug	0.018 0.00	0	0.000	0.000 0.01	8	0.000	0.000	0.170 0.00	0	0.000	0.157
Sep	0.066 0.00	0	0.000	0.000 0.06	6	0.000	0.000	0.141 0.00	0	0.000	0.284
Oct	0.036 0.00	0	0.000	0.000 0.03	6	0.000	0.000	0.151 0.00	0	0.000	0.211
Nov	0.498 0.00	0	0.000	0.000 0.49	8	0.000	0.000	0.160 0.00	0	0.000	0.343
Dec).00	0).0(0			0.00	0		
Total	2.742 0.00	0	0.000	0.000 2.74	2	0.000	0.000	1.609 0.00	0	0.000	3.458

Note:

- 2. For inert portion of C&D material, assume 6 m³ per each full-filled dump truck.
- 3. All values are round off to the third decimal places.

^{1.} For non-inert portion of C&D material, assume the density of 1 m³ general refuse is equal to 200 kg.



Contract 2

Monthly Summary Waste Flow Table for 2021 Year

		Actual Qua	ntities of Inert C&l) Materials Generat	ed Monthly			Actual Quantities	of C&D Wastes Ge	enerated Monthly	
Month	Total Quantity Generated	Hard Rock and Large Borken Concrete	Reused in the Contract	Reused in other Projects	Disposal as Public Fill	Imported Fill	Metals	Paper / Cardboard Packaging	Plastics (See note 3)	Chemical Waste	Other, e.g. general refuse
	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000m ³]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000kg]	[in '000m ³]
Jan	1.685	0.000	0.000	0.000	1.685	0.744	0.005	0.050	0.020	0.000	0.032
Feb	0.244	0.000	0.000	0.000	0.244	0.307	0.005	0.050	0.020	0.000	0.011
Mar	2.449	0.000	0.000	0.000	2.449	0.000	0.006	0.070	0.030	0.000	0.026
Apr	2.634	0.000	0.000	0.000	2.634	0.000	0.006	0.050	0.020	0.000	0.026
May	0.390	0.000	0.000	0.000	0.390	0.000	0.003	0.100	0.020	0.000	0.044
June	0.287	0.000	0.000	0.000	0.287	0.000	0.002	0.150	0.030	0.000	0.009
SUB- TOTAL	7.689	0.000	0.000	0.000	7.689	1.051	0.027	0.470	0.140	0.000	0.147
Jul	0.180	0.000	0.000	0.000	0.180	0.000	0.002	0.150	0.030	0.000	0.019
Aug	0.284	0.000	0.000	0.000	0.284	0.000	0.005	0.100	0.005	0.000	0.035
Sep	0.310	0.000	0.000	0.000	0.310	0.000	0.000	0.050	0.000	0.000	0.036
Oct	0.256	0.000	0.000	0.000	0.256	0.000	0.000	0.000	0.000	0.000	0.023
Nov	2.079	0.000	0.000	0.000	2.079	0.000	0.000	0.000	0.000	0.000	0.046
Dec	_					_					
TOTAL	10.797	0.000	0.000	0.000	10.797	1.051	0.034	0.770	0.175	0.000	0.305

Note: Conversion to 1000m³ for general refuse is weight in 1000kg multiply by 0.002

Conversion to 1000m³ for Inert C&D is weight in 1000kg multiply by 0.0005 Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material Plastics refer to plastic bottles / containers, plastic sheets / foam from packaging material

Assume the loaded volume of a dump truck for internal inert waste transfer is 17.9 m³



Appendix L

Implementation Record of Water Mitigation Measures in the Reporting Month

Water Quality Mitigation Measures under NE/2017/07 (Contract 1)



Treatment facilities was installed at site to treat the site generated water prior discharge.

Water Quality Mitigation Measures under NE/2017/08 (Contract 2)



Treatment facilities was installed at site to treat the site generated water prior discharge.



Appendix M

Implementation Schedule for Environmental Mitigation Measures



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Dust Impa	ct (Contraction Phase)					
S5.5.5.1	Regular watering under good site practice shall be adopted. In accordance with the "Control of Open Fugitive Dust Sources" (USEPA AP-42), watering once per hour on exposed worksites and haul road is recommended to achieve dust removal efficiency of 91.7%.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
S5.5.5.3	 The following dust suppression measures shall also be incorporated by the Contractor to control the dust nuisance throughout the construction phase: Any excavated or stockpiled dusty material shall be covered entirely by impervious sheeting or sprayed with water to maintain the entire surface wet and then removed or backfilled or reinstated where practicable within 24 hours of the excavation or unloading; Any dusty materials remaining after a stockpile is removed shall be wetted with water and cleared from the surface of roads; A stockpile of dusty material shall not extend beyond the pedestrian barriers, fencing or traffic cones; The load of dusty materials on a vehicle leaving a construction site shall be covered entirely by impervious sheeting to ensure that the dusty materials do not leak from the vehicle; Where practicable, vehicle washing facilities with high pressure water jet shall be provided at every discernible or designated vehicle exit point. The area where vehicle washing takes place and the road section between the washing facilities and the exit point shall be paved with concrete, bituminous materials or hardcores; When there are open excavation and reinstatement works, hoarding of not less than 2.4m high shall be provided as far as practicable along the site boundary with provision for public crossing. Good site practice shall also be adopted by the Contractor to ensure the conditions of the hoardings are properly maintained throughout the construction period; The portion of any road leading to the construction site that is within 30m of a vehicle entrance or exit shall be kept clear 	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	All construction sites	Contractor	Construction stage	APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation



		Objectives of the		Implementation		Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 of dusty materials; Surfaces where any pneumatic or power driven drilling, cutting, polishing or other mechanical breaking operation takes place shall be sprayed with water or a dust suppression chemical continuously; Any area that involves demolition activities shall be sprayed with water or a dust suppression chemical immediately prior to, during and immediately after the activities so as to maintain the entire surface wet; Where a scaffolding is erected around the perimeter of a building under construction, effective dust screens, sheeting or netting shall be provided to enclose the scaffolding from the ground floor level of the building, or a canopy should be provided from the first floor level up to the highest level of the scaffolding; Any skip hoist for material transport shall be totally enclosed by impervious sheeting; Exposed earth shall be properly treated by compaction, turfing, hydroseeding, vegetation planting or sealing with latex, vinyl, bitumen, shortcrete or other suitable surface stabiliser within six months after the last construction activity on the construction site or part of the construction site where the exposed earth lies. 					
\$5.5.5.4	For the barging facilities at the site compound, the following good site practice is required: • All road surfaces within the barging facilities shall be paved. • Vehicles should pass through designated wheel wash facilities. • Continuous water spray shall be installed at the loading point.	Good construction site practices to control the dust impact on the nearby sensitive receivers to within the relevant criteria	Site compound	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation
S5.5.5.5	An audit and monitoring programme during the construction phase should be implemented by the Contractor to ensure that the construction dust impacts are controlled to within the HKAQO. Detailed requirements for the audit and monitoring programmes are given separately in the EM&A manual.	Monitor the 1-Hour and 24-Hr TSP levels at the representative dust monitoring stations to ensure compliance with relevant criteria throughout the construction period	209506/EMA/	Contractor	Construction stage	 APCO (Cap. 311); and Air Pollution Control (Construction Dust) Regulation



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
56.6.4.2	C1-it	Main Concerns to Address	A 11		Construction	be Achieved
S6.6.4.3	Good site practice and noise management techniques:	To minimize construction	All construction sites	Contractor		• Annex 5, TM-EIAO
	_ *	noise impact arising from the Project on the affected			stage	I M-EIAO
	Only well-maintained plant shall be operated on-site and the plant shall be serviced regularly during the construction programme;	NSRs				
	• Machines and plant (such as trucks, cranes) that are in intermittent use shall be shut down between work periods or throttled down to a minimum;					
	• Plant known to emit noise strongly in one direction, where possible, shall be orientated so that the noise is directed away from nearby NSRs;					
	• Silencers or mufflers on construction equipment shall be properly fitted and maintained during the construction works;					
	• Mobile plant shall be sited as far away from NSRs as possible and practicable; and					
	• Material stockpiles, site office and other structures shall be effectively utilised, where practicable, to screen noise from on-site construction activities.					
S6.6.4.5-6	Use of quiet powered mechanical equipment and working methods	Reduce noise levels of plant items	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.7	Install site hoarding at the site boundaries between noisy construction activities and NSRs	Reduce the construction noise levels at low-level zone of NSRs through partial screening	All construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.6.4.8-11	Use of temporary or movable noise barriers and full enclosure for relatively fixed plant source	Screen the noisy plant items to be used at all construction sites	For plant items listed in Table 6.7 and Appendix 6.1 of the EIA report at all construction sites	Contractor	Construction stage	• Annex 5, TM-EIAO
	Implement a noise monitoring programme under the EM&A manual	Monitor the construction noise levels at the selected representative locations	Selected representative noise monitoring stations (Drawing no. 209506/EMA/NS/001 & 209506/EMA/NS/002)	Contractor	Construction stage	• Annex 5, TM-EIAO
S6.7.3.1	Partial enclosures along Road D9 and application of low noise surfacing material along CBL and Road D9	To minimize road traffic noise impact arising from the CBL and Road D9 on the affected NSRs	CBL and Road D9 (Drawing no. 209506/EMA/NS/003)	CEDD/ Contractor	During operational stage	• Annex 5, TM-EIAO



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/Timing	Agent	Stage	and/or Standards to
		Main Concerns to Address		rigent	Stage	be Achieved
	lity Impact (Contraction Phase)			T ~	· ·	m m
S8.6.4.3	Marine Piling and Pile Excavation Works Marine piling and	To control potential	During marine piling	Contractor	Construction	• TM-EIAO; and
	pile excavation works shall be undertaken in such a manner as	impacts from marine piling	and pile excavation		stage	• WPCO
	to minimize re-suspension of sediments. Standard good	and pile excavation works	works			
	practice measures shall be implemented, including the					
	following requirements:					
	• All marine piling and pile excavation works shall be					
	conducted within a floating single silt curtain.					
	• Mechanical closed grabs (with a size of5m3) shall be					
	designed and maintained to avoid spillage and should seal tightly while being lifted.					
	• Barges shall have tight fitting seals to their bottom openings					
	to prevent leakage of material.					
	• Any pipe leakages shall be repaired quickly. Plant should not					
	be operated with leaking pipes.					
	• Loading of barges shall be controlled to prevent splashing of					
	dredged material to the surrounding water. Barges shall not					
	be filled to a level which will cause overflow of materials or					
	pollution of water during loading or transportation.					
	• Excess material shall be cleaned from the decks and exposed					
	fittings of barges before the vessel is moved.					
	• Adequate freeboard shall be maintained on barges to reduce					
	the likelihood of decks being washed by wave action. • All vessels shall be sized such that adequate clearance is					
	maintained between vessels and the sea bed at all states of					
	the tide to ensure that undue turbidity is not generated by					
	turbulence from vessel movement or propeller wash.					
	The works shall not cause foam, oil, grease, litter or other					
	objectionable matter to be present in the water within and					
	adjacent to the works site.					
S8.6.4.4	Construction Site Runoff	Control potential water	All construction sites	Contractor	Construction	TM-EIAO; and
]	In accordance with the Practice Note for Professional Persons	quality impacts from			stage	• WPCO
	on Construction Site Drainage, Environmental Protection	construction site run-off				
	Department, 1994 (ProPECC PN 1/94), construction phase					
	mitigation measures, where appropriate, shall include the					
	following:					
	• The design of efficient silt removal facilities shall be based					
	on the guidelines in Appendix A1 of ProPECC PN 1/94. The					

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report - November 2021



		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	detailed design of the sand/silt traps shall be undertaken by the contractor prior to the commencement of construction; Open stockpiles of construction materials (for example, aggregates, sand and fill material) of more than 50m3 shall be covered with tarpaulin or similar fabric during rainstorms. Measures shall be taken to prevent the washing away of construction materials, soil, silt or debris into any marine water bodies; All vehicles and plant shall be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facilities shall be provided at every construction site exit where practicable. Wash-water shall have sand and silt settled out and removed at least on a weekly basis to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road shall be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains; Construction solid waste, debris and rubbish on site shall be collected, handled and disposed of properly to avoid water quality impacts; All fuel tanks and storage areas shall be provided with locks and sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank to prevent spilled fuel oils from reaching water sensitive receivers nearby; and Regular environmental audit on the construction site shall be carried out in order to prevent any malpractices. Notices shall be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the						
S8.6.4.6	meander, wetlands and fish ponds. Sewage from workforce • Portable chemical toilets and sewage holding tanks shall be	Control potential water quality impacts from	All construction sites	Contractor	Construction stage	TM-EIAO; and WPCO	
	provided for handling the construction sewage generated by the workforce; • A licensed contractor shall be employed to provide	sewage			2.55		

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – November 2021



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.					
	Monitoring Implement a marine water quality monitoring programme under the EM&A on level of suspended solids (SS) / turbidity and dissolved oxygen (DO) shall be carried out.	Control potential water quality impacts from marine piling and pile excavation works	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction station	• TM-EIAO; and • WPCO
S8.7.3.2	Operational phase – Runoff from road surface Proper drainage systems with silt traps and oil interceptors shall be installed, maintained and cleaned at regular intervals.	Control potential water quality impacts from road surface runoff	CBL and Road D9	Contractor	Construction and operational stage	TM-EIAO; and WPCO
Waste Mai	nagement (Contraction Phase)					
S9.5.2	 Good Site Practices Recommendations for good site practices: Nomination of an approved personnel to be responsible for the implementation of good site practices, arrangements for collection and effective deposal to an appropriate facility of all wastes generated at the site; Training of site personnel in proper waste management and chemical handling procedures; Provision of sufficient waste disposal points and regular collection for disposal; Separation of chemical wastes for special handling and appropriate treatment at the Chemical Waste Treatment Centre; Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; and Implementation of a recording system for the amount of wastes generated/recycled and disposal sites. 	Good site practices which ensure waste generated during construction phase is properly managed	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005



		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures		Location/ Timing	Agent	Stage		
S9.5.4	 Environmental Protection Measures/ Mitigation Measures Waste Reduction Measures Recommendations for achieving waste reduction include: On-site reuse of any material excavated as far as practicable; Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of material and their proper disposal; Collection of aluminum cans and waste paper by individual collectors during construction should be encouraged. Separately labelled recycling bins should also be provided to segregate these wastes from other general refuse by the workforce; Recycling of any unused chemicals and those with remaining functional capacity as far as possible; Prevention of the potential damage or contamination to the construction materials though proper storage and good site practices; Planning and stocking of construction materials should be made carefully to minimize amount of waste generated avoid unnecessary generation of waste; and Training on the importance of appropriate waste 	Recommended Measures & Main Concerns to Address To reduce amount of waste generated during construction phase	All construction sites	Agent	Stage Construction stage	 and/or Standards to be Achieved Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 	
S9.5.5-6	management procedures, including waste reduction, reuse and recycling should be provided to workers. Storage, Collection and Transportation of Waste Recommendations for proper storage include: Waste such as soil should be handled and stored well to ensure secure containment; Stockpiling area should be provided with covers and water spraying system to prevent materials from being washed away and to reduce wind-blown litter; and Different locations should be designated to stockpile each material to enhance reuse. With respect to the collection and transportation of waste from the construction works, the following is recommended: Remove waste in a timely manner; Employ trucks with cover or enclosed containers for waste transportations; Obtain relevant waste disposal permits from the appropriate	To reduce the environmental implications of improper storage	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 	



		Objectives of the		Impler	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	 authorities; and Disposal of waste should be done at licensed waste disposal facilities. 						
S9.5.8-11	 C&D Materials The following mitigation measures shall be implemented in handling the waste: Maintain temporary stockpiles and reuse excavated fill material for backfilling and reinstatement; Carry out on-site sorting; Make provisions in the Contract documents to allow and promote the use of recycled aggregates where appropriate; Implement a trip-ticket system for each works contract to ensure that the disposal of C&D materials are properly documented and verified; Disposal of the C&D materials onto any sensitive locations such as agricultural lands, etc. should be avoided. The Contractor shall propose the final disposal sites to the Project Proponent and get its approval before implementation; Standard formwork or pre-fabrication order to minimise the arising of C&D materials. The use of more durable formwork or plastic facing for the construction works should be considered. Metal hoarding should be used to enhance the possibility of recycling. The purchasing of construction materials will be carefully planned in order to avoid over ordering and wastage; and The Contractor should recycle as much of the C&D materials as possible on-site. Public fill and C&D waste should be segregated and stored in different containers or skips to enhance reuse or recycling of materials and their proper disposal. Where practicable, concrete and masonry can be crushed and used as fill. Steel reinforcement bar can be used by scrap steel mills. Different areas of the sites should be considered for such segregation and storage. 	Good site practice to minimize the waste generation and recycle the C&D materials as far as practicable so as to reduce the amount for final disposal	All construction sites	Contractor	Construction stage	 Waste Disposal Ordinance (Cap. 54); ETWB TCW No. 19/2005 ETWB TCW No. 06/2010 	
\$9.5.13	Excavated Marine Sediments During transportation and disposal of the excavated marine sediments, the following measures shall be taken to minimize potential environmental impacts: • Bottom opening of barges should be fitted with tight fitting	To minimize potential impacts on water quality	All construction sites where applicable	Contractor	Construction stage	• ETWBTC (Works) No. 34/2002	



		Objectives of the		Implen	nentation	Requirements	
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved	
	seals to prevent leakage of material. Excess material should be cleaned from the decks and exposed fittings of barges and hopper dredgers before the vessel is moved; • Monitoring of the barge loading should be conducted to ensure that loss of material does not take place during transportation; • Transport barges or vessels should be equipped with automatic self-monitoring devices as specified by the DEP; and • Barges should not be filled to a level that would cause the overflow of materials or sediment-laden water during loading or transportation.						
S9.5.14-17	For those processes which generate chemical waste, the Contractor shall identify any alternatives that generate reduced quantities or even no chemical waste, or less dangerous types of chemical waste.	To ensure proper management of chemical waste	All construction sites	Contractor	Construction stage	• Waste Disposal (Chemical Waste) (General) Regulation;	
	If chemical waste is produced at the construction site, the Contractor is required to register with EPD as chemical waste producers. Chemical waste shall be handled in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes as follows. Containers used for storage of chemical wastes shall: • Be suitable for the substance they are holding, resistant to					Code of Practice on the Packaging, Labelling and Storage of Chemical Waste	
	corrosion, maintained in a good condition, and securely closed;Have a capacity of less than 450 L unless the specification						
	 have been approved by EPD; and Display a label in English and Chinese in accordance with instructions prescribed in Schedule 2 of the Regulations. 						
	 The storage area for chemical wastes shall: Be clearly labelled and used solely for the storage of chemical wastes; Be enclosed on at least 3 sides; 						
	• Have an impermeable floor and bunding of capacity to accommodate 110% of the volume of the largest container or 20% by volume of the chemical waste stored in the area, whichever is greatest;						



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 Have adequate ventilation; Be covered to prevent rainfall entering (water collected within the bund must be tested and disposed as chemical waste, if necessary); and Be arranged so that incompatible materials are adequately separated. Disposal of chemical waste shall: Be via a licensed waste collector; and Be to a facility licensed to receive chemical waste, such as the CWTC which also offers a chemical waste collection service and can supply the necessary storage containers; or Be to a re-user of the waste, under approval from EPD. 	Main Concerns to Address				De Acmeveu
S9.5.18	Sewage An adequate number of portable toilets shall be provided for the on-site construction workers. Any waste shall be transferred to a sewage treatment works by a licensed collector.	Proper handling of sewage from worker to avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)
\$9.5.19	General Refuse General refuse generated on-site shall be stored in enclosed bins or compaction units separately from construction and chemical wastes. Recycling bins shall also be provided to encourage recycling. A reputable waste collector shall be employed by the Contractor to remove general refuse from the site on a daily basis separately from the construction and chemical wastes. Burning of refuse on construction sites is prohibited by law.	Minimize production of general refuse and avoid odour, pest and litter impacts	All construction sites	Contractor	Construction stage	• Waste Disposal Ordinance (Cap. 54)
\$10.7.2.4	Good Site Practices – The integrity and effectiveness of all silt curtains shall be regularly inspected. Effluent monitoring should be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect marine communities within Junk Bay	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO
S10.7.2.5	Site runoff control – For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff into marine waters is minimized.	To minimize potential impacts on water quality and protect marine communities within Junk Bay		Contractor	Construction stage	TM-EIAO; and WPCO
S10.9.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the marine communities inside Junk Bay.	To minimize potential impacts on water quality and protect marine	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	• TM-EIAO; and • WPCO



		Objectives of the		Implementation		Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
		communities within Junk Bay				
S11.6.2.2	Good Site Practices: – The integrity and effectiveness of all silt curtains should be regularly inspected. Effluent monitoring shall be incorporated to make sure that the discharged effluent from construction sites meets the relevant effluent discharge guidelines.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO
S11.6.2.3	Site runoff control - For works on land, standard site runoff control measures will be established and strictly enforced to ensure that discharge of contaminated or silt-laden runoff is minimized.	To minimize potential impacts on water quality and protect fishery resources	All construction sites	Contractor	Construction stage	• TM-EIAO; and • WPCO
S11.8.1.1	The marine water quality monitoring programme recommended in Chapter 8 of this EIA report and this EMIS would also serve to protect the fishery resources.	To minimize potential impacts on water quality and protect fishery resources	Selected monitoring stations (Drawing no. 209506/EMA/WQ/001)	Contractor	Construction stage	• TM-EIAO; and • WPCO
Landscape	and Visual					
S13.8.1.2	 The following mitigation measures should be implemented in the construction stage CM1 - The construction area and contractor's temporary works areas should be minimized to avoid impacts on adjacent landscape. CM2 - Reduction of construction period to practical minimum. CM3 - Topsoil, where identified, should be stripped and stored for re-use in the construction of the soft landscape works, where the soil material meets acceptable criteria and where practical. The Contract Specification shall include storage and reuse of topsoil as appropriate. CM4 - Existing trees on boundary of the Project Area shall be carefully protected during construction. Detailed Tree Protection Specification shall be provided in the Contract Specification. Under this specification, the Contractor shall be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in contractor's works areas. (Tree protection measures will be detailed at Tree Removal Application stage). 	Minimize effects of landscape and visual impacts	Work site/during construction	Funded and implemented by CEDD		



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	 CM5 – Trees unavoidably affected by the works shall be transplanted where practical. Trees should be transplanted straight to their final receptor site and not held in a temporary nursery. A detailed Tree Transplanting Specification shall be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods shall be allowed in the project programme. CM6 – Advance screen planting to proposed roads and associated structures. CM7 – hydroseeding or sheeting of soil stockpiles with visually unobtrusive material (in earth tone). CM8 – Screening of construction works by hoardings/noise barriers around works area in visually unobtrusive colours, to screen Works. CM9 – Control night-time lighting and glare by hooding all lights. CM10 – Ensure no run-off into water body adjacent to the Project Area. CM11 – Avoidance of excessive height and bulk of 					
S13.8.1.2	buildings and structures OM1 – Compensatory tree planting for all felled trees shall be provided to the satisfaction of relevant Government departments. Required numbers and locations of compensatory trees shall be determined and agreed separately with Government during the Tree Felling Application process under ETWBTC 3/2006.	Minimize effects of landscape and visual impacts	of the proposed works	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational stages	
S13.8.1.2	 The following mitigation measures should be implemented in the operational stage: OM2 – A continuous belt of screen planting along the roads. Planting of the belt of trees shall be carried out as advance works ahead of other site formation and building works. OM3 – Maximise soft landscape of the site, where space permits, roadside berms /slope treatment works should be created. OM4 – During detailed design, refine structure layout to create a planting strips along the roads to enhance greenery. OM5 – Use appropriate (visually unobtrusive and 	Minimize effects of landscape and visual impacts	CBL and Road D9/during construction and operation	Funded and implemented by CEDD. Maintained by CEDD and LCSD.	construction and operational	



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	non-reflective) building materials and colours, and aesthetic design in built structures. OM6 – Streetscape elements (e.g. paving, signage, street furniture, lighting etc.) shall be sensitively designed in a manner that responds to the local context, and minimizes potential negative landscape and visual impacts. Lighting units should be directional and minimize unnecessary light spill. OM7 – Avoidance of excessive height and bulk of buildings and structures					
Landfill G		1				
S14.7.5	 Precautionary measures The following guidance has been extracted from the EPD's Landfill Gas Hazard Assessment Guidance Note Guidance to ensure a robust and comprehensive set of measures to protect workers are provided. During all works, safety procedures shall be implemented to minimize the risks of fires and explosions, asphyxiation of workers (especially in confined space) and toxicity effects resulting from contact with contaminated soils and groundwater. Safety officers who are specifically trained with regard to LFG and leachate related hazards and the appropriate actions to take in adverse circumstances shall be present on all worksites throughout the works. All personnel who work on site and all visitors to the site shall be made aware of the possibility of ignition of gas in the vicinity of the works, the possible presence of contaminated water and the need to avoid physical contact with it. Those staff who work in, or have responsibility for "at risk" areas, including all excavation workers, supervisors and engineers working within the consultation zone, shall receive 	Health and safety of the workers	Construction sites within 250m Consultation Zone (Drawing no. 209506/EMA/LFG/001)	Contractor	Construction stage	• Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97)
	 appropriate training on working in areas susceptible to LFG hazards. Enhanced personal hygiene practices including washing thoroughly after working and eating only in "clean" areas shall be adopted where contact may have been made with any groundwater which is thought to be contaminated with 					

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report - November 2021



leachate. • Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. • During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day. • Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 50mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone. • Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted			Objectives of the		Implen	nentation	Requirements
 Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day. Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone. Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted 	EIA Ref	Environmental Protection Measures/ Mitigation Measures		Location/ Timing	Agent	Stage	and/or Standards to be Achieved
Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person who shall be responsible for reviewing the gas measurements	EIA Ref	leachate. Ground level construction plant shall be fitted with vertical exhausts at least 0.6m above ground level and with spark arrestors. During piping assembly or ducting construction, all valves/seals shall be closed immediately after installation. As construction progresses, all valves/seals should be closed as installed to prevent the migration of gases through the pipeline/conduit. All piping /ducting shall be capped at the end of each working day. Mobile offices, equipment stores, mess rooms etc. shall be located on an area which has been proven to be gas free (by survey with portable gas detectors) and ongoing monitoring shall be carried out to ensure that these areas remain gas free. Alternatively, such buildings shall be raised clear of the ground. If buildings are raised clear of the ground, the minimum, clear separation distance (as measured from the highest point on the ground surface to the underside of the lowest floor joist) shall be 500mm. However, in this case, it is highly recommended that all the site offices, equipment stores and mess rooms should be located outside the 250m Consultation Zone. Smoking and naked flames shall be prohibited within confined spaces. "No Smoking" and "No Naked Flame" notices in Chinese and English shall be posted prominently around the construction site. Safety notices shall be posted warning of the potential hazards. Welding, flame-cutting or other hot works may only be carried out in confined spaces when controlled by a "permit to work" procedure, properly authorized by the Safety Office. The permit to work procedure shall set down clearly the requirements for continuous monitoring of methane, carbon dioxide and oxygen throughout the period during which the hot works are in progress. The procedure shall also require the presence of an appropriately qualified person		Location/ Timing	Agent	Stage	



		Objectives of the		Impler	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures &	Location/ Timing	Agent	Stage	and/or Standards to
		Main Concerns to Address		1190110	~ tinge	be Achieved
	unacceptable or hazardous conditions. Only those workers					
	who are appropriately trained and fully aware of the potentially hazardous conditions which may arise shall be					
	permitted to carry out hot works in confined areas.					
	 During the construction works, adequate fire extinguishers 					
	and breathing apparatus sets shall be made available on site					
	and appropriate training given in their use.					
S14.7.6	Landfill gas monitoring	Health and safety of the	Confined space of	Contractor	Construction	• Landfill Gas
	The following monitoring shall be undertaken when	workers	construction sites within		stage	Hazard
	construction works are carried out in confined space within the		250m Consultation Zone			Assessment
	250m Consultation Zone:					Guidance Note
	• The works area shall be monitored for methane, carbon					(EPD/TR8/97)
	dioxide and oxygen using appropriately calibrated portable					
	gas detection equipment. The monitoring requirements and					
	procedures specified in Paragraphs 8.23 to 8.28 of EPD's					
	Guidance Note shall be followed. The monitoring frequency and areas to be monitored shall be set down prior to					
	commencement of the works. Depending on the results of					
	the measurements, actions required will vary. As a minimum					
	these shall encompass the actions specified in Table 14.6 of					
	the EIA report.					
	• When portable monitoring equipment is used, the frequency					
	and areas to be monitored should be set down prior to					
	commencement of the works either by the Safety Officer or					
	by an appropriately qualified person.					
	• All measurements shall be made with the monitoring tube					
	located not more than 10mm from the surface.					
	• A standard form, detailing the location, time of monitoring					
	and equipment used together with the gas concentrations measured, shall be used when undertaking manual					
	monitoring to ensure that all relevant data are recorded.					
	If methane (flammable gas) or carbon dioxide concentrations					
	are in excess of the trigger levels or that of oxygen is below					
	the level specified in the Emergency Management in the					
	following section, then evacuation shall be initiated.					
S14.7.8-9	Emergency management	Health and safety of the	Confined space of	Contractor	Construction	• Landfill Gas
	In the event of the trigger levels specified in Table 14.6 of the	workers	construction sites within		stage	Hazard
	EIA report being exceeded, a person, such as the Safety		250m Consultation Zone			Assessment

CEDD Contract Agreement No. EDO/04/2018 -Environmental Team for Cross Bay Link, Tseung Kwan O Monthly Environmental Monitoring & Audit Report – November 2021



		Objectives of the		Implen	nentation	Requirements
EIA Ref	Environmental Protection Measures/ Mitigation Measures	Recommended Measures & Main Concerns to Address	Location/ Timing	Agent	Stage	and/or Standards to be Achieved
	Officer, shall be nominated, with deputies, to be responsible for dealing with any emergency which may occur due to LFG.					Guidance Note (EPD/TR8/97)
	In an emergency situation the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas.					
S14.7.16	 Protection measures – Operational phase An assumed presence of landfill gas shall be adopted at all times by maintenance workers; all maintenance workers inspecting any manhole shall be fully trained in the issue of LFG hazard; any manhole which is large enough to permit to access to personnel shall be subject to entry safety procedure; Code of Practice on Safety and Health at Work in Confined Spaces shall be followed to ensures compliance with the Factories and Industrial Undertakings (Confined Spaces) Regulations of the Factories and Industrial Undertakings Ordinance; a strictly regulated "work permit procedure" shall be implemented and the relevant safety procedures must be rigidly followed; and Adequate communication with maintenance staff shall be maintained with respect to LFG. 	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space
S14.7.17	General recommended precautionary & protection measures – Operational phase LGF surveillance exercise shall be undertaken by the utility companies at the utility manholes/inspection chambers. The surveillance exercise shall be undertaken for the duration of the site occupancy, or until such time that EPD agree that surveillance is no longer required and this shall be based on all the available monitoring data for methane, carbon dioxide and oxygen.	Health and safety of the workers	Utility maintenance areas within 250m Consultation Zone/during operational period	Utility companies	Operational stage	Landfill Gas Hazard Assessment Guidance Note (EPD/TR8/97); and Code of Practice on Safety and Health at Work in Confined Space