Detailed Plan on Deep Cement Mixing

July 2016

Airport Authority Hong Kong



Detailed Plan on Deep Cement Mixing

July 2016

Airport Authority Hong Kong

This Detailed Plan on Deep Cement Mixing has been reviewed and certified by the Environmental Team Leader (ETL) in accordance with

Condition 2.17 of Environmental Permit No. EP-489/2014.

Certified by:

Terence Kong

Environmental Team Leader (ETL) Mott MacDonald Hong Kong Limited

Date 29 July 2016



AECOM 8/F, Grand Central Plaza, Tower 2, +852 2317 7609 fax 138 Shatin Rural Committee Road,

香港新界沙田鄉事會路 138 號新城

市中央廣場第2座8樓 www.aecom.com

Shatin, Hong Kong

+852 3922 9000 tel

Our Ref : 60440482/C/JCHL160729

By Email

Airport Authority Hong Kong HKIA Tower, 1 Sky Plaza Road Hong Kong International Airport Lantau, Hong Kong

Attn: Mr. Lawrence TSUI, Senior Manager

29 July 2016

Dear Sir,

Contract No. 3102 3RS Independent Environmental Checker Consultancy Services

Detailed Plan on Deep Cement Mixing

Reference is made to the Environmental Team's submission of Detailed Plan on Deep Cement Mixing under Condition 2.17 of the Environmental Permit No. EP-489/2014 certified by the ET Leader on 29 July 2016.

We would like to inform you that we have no adverse comment on the captioned submission. Therefore we write to verify the captioned submission in accordance with the requirement stipulated in Condition 1.9 of EP-489/2014.

Should you have any query, please feel free to contact our Isabella Yeung at 3922 9348 or the undersigned at 3922 9376.

Yours faithfully, AECOM Asia Co. Ltd.

Jackel Law

Independent Environmental Checker



Detailed Plan on Deep Cement Mixing

Contents

Section	Title	Page
1	Introduction	1
1.1	Background	1
1.2	Project Description	1
1.3	Purpose & Scope	
1.4	Report Structure	
2	Overview of DCM Works for 3RS Project	3
2.1	General	3
2.2	Implementation of DCM for the 3RS Project	3
2.3	Environmental Concerns related to DCM	5
2.4	Comparison of the Latest Design Arrangements for DCM Against the Approved EIA Report	6
2.4.1	Total Sediment Loss	6
2.4.2	Contaminant Release	6
3	Water Quality Monitoring Requirements	8
3.1	Scope of Water Quality Monitoring for DCM Works	8
3.1.1	Types of DCM Monitoring	8
3.1.2	Water Quality Parameters to be Monitored	8
3.2	Monitoring Equipment and Procedures	
3.2.1	In-situ Monitoring	9
3.2.2	Calibration of In-situ Instruments	
3.2.3	Water Samples for Laboratory Testing	11
4	Baseline Monitoring	13
4.1	Purpose	13
4.2	Timing	
4.3	Monitoring Locations	
4.4	Monitoring Procedures	
4.5	Reporting	15
5	Initial Intensive DCM Monitoring	16
5.1	Purpose	16
5.2	Timing	16
5.3	Arrangement for Initial Intensive DCM Monitoring	16
5.4	Monitoring Locations	17
5.5	Monitoring Frequency and Duration	19
5.6	Monitoring Procedures	
5.7	Action and Limit Levels	21
5.8	Event and Action Plan	22
5.9	Reporting	25



Detailed Plan on Deep Cement Mixing

6	Regular DCM Monitoring	26
6.1	Purpose	26
6.2	Timing	
6.3	Parameters for Regular DCM Monitoring	26
6.4	Monitoring Locations	28
6.5	Monitoring Frequency and Duration	29
6.6	Monitoring Procedures	31
6.7	Action and Limit Levels	31
6.8	Event and Action Plan	31
6.9	Reporting	34
7	Mitigation Measures for DCM	35
7.1	General	35
7.2	Mitigation Measures for Water Quality	
7.3	Mitigation / Precautionary Measures for Marine Mammals	
Annondia		36
Appendic		
	Tentative Design Typical Cross Section of Seawall and Land Formation over CMPs	
	Reference Photographs of DCM Barges	
	Calculations of Total Sediment Loss	
Appendix D.	DCM Water Quality Monitoring Data Record Sheet	42
Tables		
Table 2.1:	Summary of Environmental Concerns and Associated EM&A Requirements	5
Table 3.1:	Water Quality Parameters	8
Table 3-2:	Laboratory analysis for SS, nutrient and heavy metals	12
Table 4-1:	Water Quality Monitoring Stations for Baseline Monitoring	13
Table 5-1:	Action and Limit Levels for DCM-specific Water Quality Parameters (Intensive DCM Monitoring)	21
Table 5-2:	Action and Limit Levels for Other Water Quality Parameters (Intensive DCM Monitoring)	22
Table 5-3:	Event and Action Plan for DCM Process during Intensive DCM Monitoring	23
Table 6.1:	Broad Comparison of Heavy Metals against the Selection Criteria	27
Table 6-2:	Water Quality Monitoring Stations for Regular DCM Monitoring	28
Table 6-3:	Action and Limit Levels for DCM-specific Water Quality Parameters (Regular DCM Monitoring)	31
Table 6-4:	Event and Action Plan for DCM Process during Regular DCM Monitoring	32
Figures		
Figure 2.1:	Tentative Location of DCM Works Contracts	4
Figure 4.1:	Location of Baseline Monitoring Stations for DCM Works	
Figure 5.1:	Tentative Location for Initial Intensive DCM Monitoring	18
Figure 5.2:	Monitoring Station Arrangement for Initial Intensive DCM Monitoring	
Figure 6.1:	Location of Monitoring Stations for Regular DCM Works	29



Detailed Plan on Deep Cement Mixing

_	`			- 1	
•	-	n	$\boldsymbol{\neg}$	rı	•
			~		-

Chart 5.1:	Flow Chart for DCM Specific Monitoring Parameters (Intensive)	20
Chart 6.1:	Flow Chart for DCM Specific Monitoring Parameters (Regular) _	30



Detailed Plan on Deep Cement Mixing

1 Introduction

1.1 Background

Under the Environmental Impact Assessment Ordinance, the Environmental Impact Assessment (EIA) Report (Register No.: AEIAR-185/2014) prepared for the "Expansion of Hong Kong International Airport into a Three-Runway System" (the project) has been approved by the Environmental Protection Department (EPD), and an Environmental Permit (Permit No.: EP-489/2014) has been issued for the project. Pursuant to Condition 2.17 of the Environmental Permit (EP), the Airport Authority Hong Kong (AAHK) shall prepare a Detailed Plan on Deep Cement Mixing to present the monitoring arrangements and mitigation measures to be applied to Deep Cement Mixing (DCM) activities of the project.

Mott MacDonald Hong Kong Limited (MMHK) was appointed by AAHK as the Environmental Team (ET) and one of the tasks of the ET is to establish a Detailed Plan on Deep Cement Mixing (DPDCM) to avoid adverse water quality impacts and disturbance to marine mammals due to the DCM works.

1.2 Project Description

This project covers the expansion of the existing airport into a three-runway system (3RS) with key project components comprising land formation of about 650 ha with ground improvement and all associated facilities and infrastructure including taxiways, aprons, aircraft stands, a passenger concourse, an expanded Terminal 2, all related airside and landside works, associated ancillary and supporting facilities, diversion of aviation fuel pipelines and diversion of submarine 11kV cables.

1.3 Purpose & Scope

As specified in Condition 2.17 of the EP:

"The Permit Holder shall, no later than 3 months before the commencement of reclamation related marine works of the Project, submit 3 hard copies and 1 electronic copy of a detailed plan (The Plan) containing at least a layout arrangement and monitoring programme on Deep Cement Mixing (DCM) during the construction to the Director for approval. The Plan shall include monitoring locations, monitoring frequency, event and action plan for DCM process, and mitigation measures to be taken to avoid adverse water quality impacts and disturbance to marine mammals."

The DPDCM, presented in **Sections 2 to 7**, details the environmental monitoring arrangements related to DCM during the 3RS Project construction phase to be implemented by the ET as part of the statutory environmental monitoring and audit (EM&A) programme, as well as the mitigation measures to be implemented by all DCM-related Contractors under the 3RS Project, and has been prepared in accordance with the EP requirements. In particular, this Plan covers the following:

- Water quality monitoring programme for DCM works
- Water quality monitoring locations, parameters and equipment
- Arrangements for initial intensive DCM monitoring and regular DCM monitoring



Detailed Plan on Deep Cement Mixing

- Event and action plan
- Mitigation measures to be implemented as part of the DCM process

1.4 Report Structure

Following this introductory section, this DPDCM is structured as follows:

Section 2	Overview of DCM Works for 3RS Project
Section 3	Water Quality Monitoring Requirements
Section 4	Baseline Monitoring
Section 5	Initial Intensive DCM Monitoring (including the event and action plan)
Section 6	Regular DCM Monitoring (including the event and action plan)
Section 7	Mitigation Measures



Detailed Plan on Deep Cement Mixing

2 Overview of DCM Works for 3RS Project

2.1 General

DCM has been recommended in the approved EIA report as the ground improvement method to be adopted over the contaminated mud pit (CMPs), as it enables in-situ stabilisation of the CMPs which is considered to be a more environmentally suitable option compared to other ground improvement methods. However, this method has not previously been adopted in Hong Kong, despite extensive use in other countries where it has demonstrated no significant impact on water quality. Site trials of DCM were conducted by AAHK in the past and these trials have demonstrated no exceedance or elevation of suspended solids or any adverse water quality impacts attributable to the DCM works, and also no leakage of contaminants from the CMPs. Nevertheless, it is recognised that full scale ground improvement works over the completed and capped CMPs may entail some risks to water quality, hence there is a need to implement a water quality monitoring programme for the DCM works to ascertain the environmental acceptability of the DCM activities for 3RS Project.


2.2 Implementation of DCM for the 3RS Project

In accordance with the EP condition 2.31(ii), DCM is the ground improvement method for CMP areas to replace conventional seabed dredging for land reclamation works. The DCM process involves in-situ strengthening of the marine sediment within the CMPs via injection and mixing of cement slurry under a sand blanket layer. As part of ongoing detailed design, DCM will also be adopted in non-CMP areas for ground improvement. Based on latest information at the time of preparation of this Plan, there will be five main DCM contracts covering six DCM contract areas (in both CMP and non-CMP areas). The tentative locations and programme of each DCM contract is shown in **Figure 2.1**.

The exact locations and timing for implementing DCM are subject to detailed plan of future DCM Contractors for the 3RS Project.

Detailed Plan on Deep Cement Mixing





Note: The non-specified ('green') contract area (works area C5 & C7) for DCM works is subject to undertaking by one of the four main DCM contracts (to be determined).



Detailed Plan on Deep Cement Mixing

For DCM works deployed under the 3RS Project, the following general construction sequence will apply:

- Laying of sand blanket over the seabed
- ii. Positioning of the DCM barges to the DCM clusters / panels
- iii. Penetration of DCM shafts until it reaches the designed depth below the seabed
- iv. Commencement of cement slurry injection with simultaneous mixing and withdrawal of DCM shafts
- v. Termination of cement slurry injection when the withdrawal process reaches the sand blanket
- vi. Laying of geotextile over the sand blanket along seawall areas and designated areas
- vii. Commencement of marine filling or seawall construction activities

Tentative design cross-section for the new seawall and land formation over CMPs is shown in **Appendix A**. Reference photographs of different types of DCM barges are shown in **Appendix B**. Prior to commencement of full scale DCM works, various trials for equipment testing and calibration will be conducted on site at individual DCM barges.

2.3 Environmental Concerns related to DCM

Based on the approved EIA report, the main environmental concerns related to DCM activities and the associated EM&A requirements to address these concerns are summarised in **Table 2.1**.

Table 2.1: Summary of Environmental Concerns and Associated EM&A Requirements

Environmental Concern	Summary of Evaluation from Approved EIA Report	EM&A Requirements
Release of suspended solids (SS) due to DCM activities	DCM field trial in February 2012 showed no exceedance or elevation of SS attributable to the DCM installation works.	Water quality monitoring at impact and sensitive receiver stations
Potential risk of contaminant release from pore water during ground improvement via DCM within the CMP areas	The worst case scenario of 100% pore water release from CMPs was modelled and the findings showed no exceedance of water quality criteria for all contaminants	Initial intensive DCM monitoring of nutrients and heavy metals for a group of DCM rigs, followed by regular DCM monitoring for two representative heavy metals (with feedback mechanism for reinitiation of intensive DCM monitoring should exceedances be identified)
Rise in water temperature associated with the exothermic process of in-situ cement mixing	Not considered to be significant as heat dissipation will occur within the mud layer surrounding the DCM column and any minor heat dissipation through the upper ends of the DCM column will be absorbed by the 2m sand blanket on top of the seabed	Initial intensive DCM monitoring of temperature for a group of DCM rigs



Detailed Plan on Deep Cement Mixing

Environmental Concern	Summary of Evaluation from Approved EIA Report	EM&A Requirements
Disturbance to marine mammals during DCM activities (e.g. due to underwater noise)	DCM field trial in February 2012 showed almost no detectable increase in background noise levels beyond a distance of 250m, and the typical frequency is below 200 Hz which is a frequency of low sensitivity to Chinese White Dolphins	Implementation of 250m dolphin exclusion zone (DEZ)
Potential impacts from accidental spillage of chemicals / chemicals waste into the marine environment	Mitigation measures are recommended for storage of chemicals and storage / disposal of chemical waste during construction phase	Regular site inspections and audit

Mitigation measures have been recommended in the approved EIA report to address the potential environmental impacts associated with DCM activities. These are extracted and presented in **Section 7**.

2.4 Comparison of the Latest Design Arrangements for DCM Against the Approved EIA Report

2.4.1 Total Sediment Loss

In the approved EIA report for 3RS Project, the peak of DCM activities coincide with the peak of marine filling activities. However based on latest design arrangements, the peak of DCM activities would occur in Q2 2017, before the peak of marine filling activities, which is anticipated to be in Q1 2018. There would thus be two separate peaks (one for DCM and one for marine filling).

The approved EIA report for 3RS Project assessed the total sediment loss arising from a combination of sand blanket laying, marine filling and DCM works during the worst case (peak construction period) to be no greater than 4,348,969 kg/day¹.

Based on the latest estimate of plant numbers during the two updated worst case scenarios (DCM peak and the marine filling peak respectively), the total daily sediment loss has been re-calculated, and is shown in **Appendix C**. The results show that the total daily sediment loss arising from each updated worst case scenario is no greater than the original EIA worst case assumption, hence the update to the construction programme does not affect the findings of the approved EIA report for 3RS Project in terms of sediment loss.

2.4.2 Contaminant Release

The findings of the approved EIA report for 3RS Project on contaminant release from pore water during DCM works found that the worst case concentrations at WSRs (based on 42 nos. of DCM rigs and

¹ Based on the total daily sediment losses for Worst Case Scenario B shown in Table C.2 of Appendix 8.6 of the 3RS EIA Report



Detailed Plan on Deep Cement Mixing

minimum dilution potential) would be well under the criteria levels, with the predicted highest contaminant concentrations being less than 4% of their respective criteria value².

Based on the latest design arrangements, the number of DCM rigs working within the CMPs is increased by approx. 48% (from 42 to 62 nos.). While the number of DCM rigs has increased, the potential additional pore water release and the accordingly increased predicted highest contaminant concentrations at WSRs would still remain well below the criteria values as the predicted highest contaminant levels in the approved EIA are only small fractions of the respective criteria. The number of DCM rigs to be deployed in the works hence does not affect the findings of the approved EIA report for 3RS Project in terms of compliance with criteria values for contaminants due to release of pore water from the CMPs.

² Based on the findings presented in Table 8.70 of the 3RS EIA Report



Detailed Plan on Deep Cement Mixing

3 Water Quality Monitoring Requirements

3.1 Scope of Water Quality Monitoring for DCM Works

3.1.1 Types of DCM Monitoring

Environmental monitoring for the DCM activities have been specified as part of the EM&A requirements in the Updated EM&A Manual, which is available on the dedicated 3RS website http://env.threerunwaysystem.com/en/ep-submissions.html. The monitoring requirements for DCM activities are divided into the following three types:

- Baseline Monitoring to obtain baseline water quality in the absence of all construction activities for 3RS Project.
- Initial Intensive DCM Monitoring to undertake in-depth monitoring of a specific group of DCM rigs for a minimum duration to ascertain the environmental acceptability of the DCM works.
- Regular DCM Monitoring to maintain regular monitoring on DCM activities for the duration of DCM works and provide a mechanism for re-initiation of intensive DCM monitoring where necessary.

3.1.2 Water Quality Parameters to be Monitored

For each type of monitoring related to DCM works, the water quality parameters to be monitored are summarised in **Table 3.1**.

Table 3.1: Water Quality Parameters

Water Quality Parameters	Baseline Monitoring	Initial Intensive DCM Monitoring	Regular DCM Monitoring
Dissolved Oxygen (DO) / Dissolved Oxygen Saturation (DO%)	✓	✓	✓
рН	✓	✓	✓
Temperature	✓	✓	
Salinity	✓	✓	✓
Turbidity	✓	✓	✓
Suspended Solids (SS)	✓	✓	✓
Total Alkalinity	✓	✓	✓
Nutrients			
Ammonia as N	✓	✓	
Unionised ammonia (NH3)*	✓	✓	
Nitrite as N	✓	✓	
Nitrate as N	✓	✓	
TKN as N	✓	✓	
Total Phosphorus	✓	✓	



Detailed Plan on Deep Cement Mixing

Water Quality Parameters	Baseline Monitoring	Initial Intensive DCM Monitoring	Regular DCM Monitoring
Reactive Phosphorus	✓	✓	
Heavy Metals			
Cadmium (Cd)	✓	✓	✓
Chromium (Cr)	✓	✓	(two representative heavy
Copper (Cu)	✓	✓	metals)
Nickel (Ni)	✓	✓	_
Lead (Pb)	✓	✓	
Zinc (Zn)	✓	✓	_
Arsenic (As)	✓	✓	
Silver (Ag)	✓	✓	
Mercury (Hg)	✓	✓	

^{*}Note: Calculation based on the laboratory result of ammonia nitrogen (NH₄-N) and in-situ measured pH, salinity and temperature. Legend:

In addition to the aforementioned water quality parameters, the water depth, current speed and direction at each monitoring location will also be monitored and recorded.

3.2 Monitoring Equipment and Procedures

Monitoring of DO, DO%, pH, temperature, turbidity, salinity, and total alkalinity as well as water depth, current speed and direction should be measured in-situ / on-site whereas SS, heavy metals and nutrients should be sampled and then determined by laboratory. The equipment required for each type of monitoring are specified below.

Data record sheets shall be completed for each monitoring location. Sample data record sheets based on the one presented in the "EM&A Guidelines for Development Projects in Hong Kong" are shown in **Appendix D** for reference.

3.2.1 In-situ Monitoring

3.2.1.1 Dissolved Oxygen Measuring Equipment

The instrument should be portable and weatherproof using a DC power source. It should be capable of measuring a dissolved oxygen level in the range of 0-20 mg/L and 0-200 % saturation.

[&]quot;✓" denotes that the parameter will be monitored.



Detailed Plan on Deep Cement Mixing

3.2.1.2 pH Measuring Equipment

A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the Standard Methods, APHA.

3.2.1.3 Temperature Measuring Equipment

The instrument should be portable and weatherproof using a DC power source. It should be capable of measuring a temperature of 0-45 degree Celsius with a capability of measuring to ±0.1 degree Celsius.

3.2.1.4 Turbidity Measuring Equipment

The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.2.1.5 Salinity Measuring Equipment

A portable salinometer capable of measuring salinity in the range of 0-40 mg/L should be provided for measuring salinity of the water at each monitoring location.

3.2.1.6 Total Alkalinity

A digital titrator should be provided to measure the amount of sulphuric acid used in determination of total alkalinity.

3.2.1.7 Positioning Device

A hand-held or boat-fixed type differential Global Positioning System (dGPS) with way point bearing indication or other equivalent instrument of similar accuracy should be provided and used during monitoring to ensure the monitoring vessel is at the correct location before taking measurements.

3.2.1.8 Water Depth Detector

A portable, battery-operated echo sounder should be used for the determination of water depth at each designated monitoring station. The unit would either be handheld or affixed to the bottom of the work boat, if the same vessel is to be used throughout the monitoring programme.

3.2.1.9 Current Meter

A portable, electronic current meter such as Valeport 108 MKIII current meter or product having equivalent functions and/or performance should be used for measuring current velocity and direction.



Detailed Plan on Deep Cement Mixing

3.2.2 Calibration of In-situ Instruments

All in-situ monitoring instrument should be checked, calibrated and certified by a laboratory accredited under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) or other international accreditation scheme that is HOKLAS-equivalent before use, and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring. Responses of sensors and electrodes should be checked with certified standard solutions before each use.

For the on-site calibration of field equipment, the BS 1427:2009, Guide to on-site test methods for the analysis of waters should be observed.

Sufficient stocks of spare parts should be maintained for replacements when necessary. Backup monitoring equipment should also be made available so that monitoring can proceed uninterrupted even when some equipment is under maintenance, calibration etc.

3.2.3 Water Samples for Laboratory Testing

3.2.3.1 Collection of Water Samples

Water samples for all monitoring parameters should be collected, stored, preserved and analysis according to the Standard Methods, APHA 22nd ed. and/or other methods as agreed by the EPD.

A water sampler comprises a transparent PVC cylinder, with a capacity of not less than two litres, and could be effectively sealed with latex cups at both ends should be used. The sampler should have a positive latching system to keep it open and prevent premature closure until released by a messenger when the sampler is at the selected water depth. Kahlsico Water Sampler or a similar instrument approved by the ET and AAHK / Project Manager (PM) should be used.

Water samples should be stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4 °C without being frozen), delivered to the laboratory within 24 hours of collection.

3.2.3.2 Laboratory Measurement / Analysis

Analysis of nutrients, heavy metals and SS should be carried out in a HOKLAS accredited laboratory (or other international accredited laboratory that is HOKLAS-equivalent). Sufficient water samples should be collected at the monitoring stations for carrying out the laboratory determination. The laboratory determination work should start within 24 hours after receipt of the water samples. The analysis should follow the standard methods summarised in **Table 3-2**.

Detailed Plan on Deep Cement Mixing

Table 3-2: Laboratory analysis for SS, nutrient and heavy metals

	<u> </u>		
Parameters	Instrumentation	Analytical Method	Reporting Limit
Suspended Solids (SS)	Analytical Balance	APHA 2540D	2 mg/L
Nutrient			
Ammonia as N	FIA	APHA 4500	0.01 mg/L
Unionised ammonia (NH3)*	By calculation	By calculation	By calculation
Nitrite as N	FIA	APHA 4500	0.01 mg/L
Nitrate as N	FIA	APHA 4500	0.01 mg/L
TKN as N	Titration	APHA 4500	0.1 mg/L
Total Phosphorus	Colorimetric	APHA 4500	0.01 mg/L
Reactive Phosphorus	FIA	APHA 4500	0.01 mg/L
Heavy Metals			
Cadmium (Cd)	ICP-MS	USEPA 6020A	0.1 μg/L
Chromium (Cr)	ICP-MS	USEPA 6020A	0.2 μg/L
Copper (Cu)	ICP-MS	USEPA 6020A	0.2 μg/L
Nickel (Ni)	ICP-MS	USEPA 6020A	0.2 μg/L
Lead (Pb)	ICP-MS	USEPA 6020A	0.2 μg/L
Zinc (Zn)	ICP-MS	USEPA 6020A	1 μg/L
Arsenic (As)	ICP-MS	USEPA 6020A	1 μg/L
Silver (Ag)	ICP-MS	USEPA 6020A	0.1 μg/L
Mercury (Hg)	ICP-MS	APHA 7470A	0.05 μg/L

ICP-MS - Inductively coupled plasma mass spectrometry. FIA - Flow injection analysis

If in-house or non-standard methods are proposed, details of the method verification should, if required, be submitted to EPD. In any circumstances, the sample testing should have comprehensive quality assurance and quality control programmes. The laboratory should demonstrate the quality control programmes to EPD or their representative if and when required.

Additional duplicate samples may be required by EPD for inter laboratory calibration. Remaining samples after analysis should be kept by the laboratory for three months in case repeat analysis is required.

If a site laboratory is set up or a non-HOKLAS and non-international accredited laboratory is hired for carrying out the laboratory analysis, the laboratory equipment, analytical procedures, and quality control shall be approved by the AAHK / PM. All the analysis shall be witnessed by the AAHK / PM. The ET Leader shall provide the AAHK / PM and Independent Environmental Checker (IEC) with one copy of the relevant chapters of the "APHA Standard Methods for the Examination of Water and Wastewater" 22nd edition and any other relevant document for their reference.

^{*}Note: Calculation based on the laboratory result of ammonia nitrogen (NH₄-N) and in-situ measured pH, salinity and temperature.



Detailed Plan on Deep Cement Mixing

4 Baseline Monitoring

4.1 Purpose

The purpose of the baseline monitoring is to establish ambient conditions prior to the commencement of the marine works. These baseline conditions shall be established by measuring DO, DO%, pH, temperature, turbidity, salinity, SS, alkalinity, nutrients and heavy metals at designated monitoring stations.

It should be noted that baseline monitoring for DCM works is part of the baseline water quality monitoring for the overall 3RS Project and is conducted at the same time.

4.2 Timing

Baseline monitoring commenced on 26 April 2016 and was completed on 21 May 2016. Details on the baseline monitoring schedule was submitted to EPD on 1 April 2016 prior to commencement of baseline monitoring. Supplementary baseline monitoring was recommended to be conducted in July to August 2016.


4.3 Monitoring Locations

Baseline water quality for the DCM works was measured at the stationary Impact (IM) stations as listed in **Table 4-1** and illustrated in **Figure 4.1**. The locations of these IM stations are the same as those for the overall 3RS Project. DO, DO%, pH, temperature, salinity, turbidity, SS and total alkalinity are measured at all stations while nutrients and heavy metals are monitored at the stations representing CMP locations (i.e. IM9 to IM12 only).

Table 4-1: Water Quality Monitoring Stations for Baseline Monitoring

Monitoring Stations	Coordinates		DCM Specific	Other Parameters	
	Easting	Northing	Parameters		
IM1	806458	818351	Total Alkalinity	DO, DO%, pH,	
IM2	806193	818852		Temperature, Salinity, Turbidity, SS	
IM3	806019	819411			
IM4	805039	819570			
IM5	804924	820564			
IM6	805828	821060			
IM7	806835	821349			
IM8	807838	821695		_	
IM9	808811	822094	Total Alkalinity, Heavy		
IM10	809838	822240	metals and Nutrients		
IM11	810545	821501			
IM12	811519	821162			





4.4 Monitoring Procedures

The measurements were taken three days per week, at mid-flood and mid-ebb tides, for a period of four weeks prior to the commencement of marine works. The interval between two sets of monitoring were not less than 36 hours.

Samples were taken at three depths (at 1m below surface, at mid-depth, and at 1m above bottom) for locations with water depth >6m. For locations with water depth between 3m and 6m, two depths (surface and bottom) were taken. Locations with water depth <3m, only surface depth were taken. Duplicate water samples were taken and analysed.

There were no marine construction activities in the vicinity of the stations during the baseline monitoring.



Detailed Plan on Deep Cement Mixing

4.5 Reporting

Findings from the baseline monitoring are reported as part of the Baseline Monitoring Report for Water Quality. The reporting requirements follow the relevant requirements specified in the Updated EM&A Manual.

Baseline conditions for water quality are established in the Baseline Monitoring Report for Water Quality, which is certified by the ET leader and verified by the IEC prior to submission to EPD. The baseline conditions for adoption as part of the impact monitoring would be agreed with EPD prior to the commencement of works.



Detailed Plan on Deep Cement Mixing

5 Initial Intensive DCM Monitoring

5.1 Purpose

The purpose of the initial intensive DCM monitoring is to demonstrate the environmental acceptability of the full scale DCM works over the CMPs, specifically the activity of drilling into and cement mixing within the CMPs. The initial intensive DCM monitoring would be conducted at an early stage during the full scale of DCM activities to reaffirm environmental acceptability of DCM works.

5.2 Timing

Exact timing of the initial intensive DCM monitoring programme is subject to the timing and completion of the on-site trials for equipment testing and calibration as well as the schedule of individual DCM works fronts, which is dependent on further arrangements with the future Contractors for DCM works. However, the monitoring should be conducted within 3 months of commencement of actual full scale DCM works.

The initial intensive DCM monitoring programme will be conducted for a period of at least four weeks to ensure that the criteria for various contaminants are complied with. The actual duration of the initial intensive DCM monitoring may extend beyond four weeks should there be any exceedances in water quality action and limit levels.

5.3 Arrangement for Initial Intensive DCM Monitoring

According to the latest information on the DCM construction programme, the DCM works is expected to commence at the northern seawall of the 3RS. The initial intensive DCM monitoring is anticipated to take place within this early commencement area as shown in **Figure 5.1**.

Based on best available information at the time of preparation of this Plan, during peak DCM activity, individual DCM barges would be approx. 300m to 500m apart (taking into account the anchoring area required by individual barges which would occupy approx. 190m x 170m). However during non-peak DCM periods, the spacing between two concurrent DCM barges would be larger. For a work front of 500m x 500m, no more than three DCM barges can be located in close proximity due to operational constraints and safety issues. However, these barges may be either single rig or multi-rig, hence within a work front of 500m x 500m, between three to seven DCM rigs may be operating concurrently.

During the early period of commencement of DCM works contracts, it is likely that single rig DCM barges would be mobilised first, hence the peak density of seven DCM rigs within a work front of 500m x 500m would unlikely arise. However, to represent a near peak density of DCM activity while taking into account the constraints in terms of DCM works sequencing arrangements, the initial intensive DCM monitoring is proposed to be commenced as soon as there are five DCM rigs working within a work front of 500m x 500m within the CMPs, irrespective of the number of DCM barges in operation. Based on preliminary information on the construction works sequence, it is expected that this arrangement for initiating intensive DCM monitoring can be realised within the first 3 months of commencement of actual full scale DCM works.



Detailed Plan on Deep Cement Mixing

5.4 Monitoring Locations

For initial intensive DCM monitoring, mobile impact monitoring stations shall be located within fixed distances from the DCM group works area to obtain water quality information in the immediate upstream and downstream area.

A total of 12 nos. monitoring stations will be deployed with the following arrangement:

- Two monitoring stations upstream and at 150 m envelope of DCM group works area (Control stations).
- Five monitoring stations downstream and at 150 m envelope of DCM group works area (Impact 1 stations).
- Five monitoring stations downstream and at 250 m envelope of DCM group works area (Impact 2 stations).
- Monitoring stations should be at least 50 m apart;
- Downstream monitoring stations should be perpendicular to the tidal direction.

The monitoring station arrangement is illustrated in **Figure 5.2**. DO, DO%, pH, temperature, turbidity, salinity, SS, total alkalinity, nutrients and heavy metals should be measured at all stations.


Detailed Plan on Deep Cement Mixing



Figure 5.1: Tentative Location for Initial Intensive DCM Monitoring LEGEND "A1" WORKS AREA Indicative location of early KEY - CONTRACT ZONING 3201 commencement area for DCM works CONTRACT 3201 Start: Q3 2016 Finish: Q1 2018 CONTRACT 3202 CONTRACT 3203 CONTRACT 3204 J2 CONTRACT 3205 CONTRACT 3201/3202/3203/3204 Start: Q3 2016 SEAWALL LINE AT +2.3mPD A2 = = = = H2 Finish: Q1 2018 A6 A5 A4 **A8** A3 Start: Q3 2016 C5 Finish: Q1 2018 3204 Start: Q3 2016 EXISTING CLP CABLES C7 **B1** EXISTING FUEL PIPELINES Finish: Q1 2018 C2 C4 Start: Q3 2016 Start: Q4 2016 Finish: Q1 2018 Finish: Q2 2019 J3 B2 C6 C3 C1 EXISTING 132kV CLP CABLES D4 D2 D5 D3 D1 D6 G1 E5 E4 E3 E2 E1 OUTFALL No.5 OUTFALL No.4 OUTFALL No.3 OUTFALL No.6 NORTHERN RESCUE BOAT LAUNCHING PAD



Detailed Plan on Deep Cement Mixing



Monitoring Frequency and Duration

Monitoring frequency and duration is linked to a feedback loop mechanism that enables re-initiation / continuation of intensive DCM monitoring should there be any exceedances in water quality action and limit levels. The feedback loop mechanism for DCM Monitoring is shown in **Chart 5.1**. The part covering intensive DCM monitoring is highlighted within the red dotted lines.

5.5



Flow Chart for DCM Specific Monitoring Parameters (Intensive) Chart 5.1: DCM Monitoring (Daily) Yes Exceedance within 2 weeks No DCM Monitoring (Every 2 days) Exceedance Yes within 2 weeks √No Regular DCM Monitoring (3 times per week until completion of DCM works) Exceedance Yes of Limit Level for 2 consecutive days* No Regular DCM Monitoring (3 times per week until completion of DCM works)

As illustrated in **Chart 5.1**, if no exceedance is recorded within the first two weeks, then the monitoring frequency can be reduced to every two days. If no exceedance is recorded after another two weeks, the intensive DCM monitoring will be terminated and DCM monitoring will continue as part of the regular DCM monitoring presented in **Section 6**.

5.6 Monitoring Procedures

Monitoring shall be conducted at mid-flood (within \pm 1.75 hour of the predicted time) and mid-ebb (within \pm 1.75 hour of the predicted time) tides. Samples should be taken at three depths (at 1m below surface, at

^{*}Exceedances refer to total alkalinity and the two representative heavy metals only. These should be confirmed by ET and verified by IEC as project-related.



Detailed Plan on Deep Cement Mixing

mid-depth, and at 1m above bottom) for locations with water depth >6m. For locations with water depth between 3m and 6m, two depths (surface and bottom) should be taken. Locations with water depth <3m, only surface depth should be taken.

Two consecutive measurements of DO, DO%, pH, temperature ($^{\circ}$ C) turbidity (NTU), salinity (mg/L), and total alkalinity (ppm) should be taken in-situ according to the stated sampling method. Water samples for SS (mg/L), nutrient (mg/L) and heavy metals (µg/L) measurements should be collected at the same depths. Duplicate water samples should be taken and analysed.

5.7 Action and Limit Levels

The action and limit (AL) levels for DCM-specific water quality parameters during intensive DCM monitoring are defined in **Table 5-1**.

Table 5-1: Action and Limit Levels for DCM-specific Water Quality Parameters (Intensive DCM Monitoring)

	<u> </u>	·
Parameters	Action Level	Limit Level
Temperature in °C	1.8°C above the temperature recorded at representative control stations at the same tide of the same day	2°C above the temperature recorded at representative control stations at the same tide of the same day
Total Alkalinity in ppm	95 percentile of baseline data or 120%	99 percentile of baseline data or 130%
Nutrient	of upstream control station at the same tide of the same day, whichever	of upstream control station at the same tide of the same day, whichever
Ammonia (NH ₃)	is higher	is higher
Unionised ammonia (NH ₃)		
(with 0.021 mg/L as the upper limit)		
Nitrite (NO ₂)		
Nitrate (NO ₃)		
TKN		
Total Phosphorus		
Reactive Phosphorus		
Heavy Metals		
Cadmium (Cd)		
Chromium (Cr)		
Copper (Cu)		
Nickel (Ni)		
Lead (Pb)		
Zinc (Zn)		
Arsenic (As)		
Silver (Ag)		
Mercury (Hg)		

Notes

- 1. Non-compliance of water quality results when monitoring results is higher than the limits.
- 2. Depth-averaged results are used unless specified otherwise.



Detailed Plan on Deep Cement Mixing

3. Baseline data to be adopted in the DCM monitoring are specified in the Baseline Monitoring Report.

For other parameters (DO, turbidity and SS), AL levels are defined in Table 5-2.

Table 5-2: Action and Limit Levels for Other Water Quality Parameters (Intensive DCM Monitoring)

, , , , , , , , , , , , , , , , , , , ,				
Parameters	Action Level	Limit Level		
DO in mg/L (Surface and Middle)	80% of upstream control station* at the same tide of the same day or 4 mg/l, whichever is lower	70% of upstream control station* at the same tide of the same day or 4 mg/l, whichever is lower		
DO in mg/L (Bottom)	80% of upstream control station* at the same tide of the same day or 2 mg/l, whichever is lower	70% of upstream control station* at the same tide of the same day or 2 mg/l, whichever is lower		
Suspended Solids (SS) in mg/L Turbidity in NTU	120% of upstream control station* at the same tide of the same day	130% of upstream control station* at the same tide of the same day		

Note:

- 1. For DO measurement, non-compliance occurs when monitoring result is lower than the limits.
- 2. For parameters other than DO, non-compliance of water quality results when monitoring results is higher than the limits.
- 3. Depth-averaged results are used unless specified otherwise.
- 4. (*) Upstream control station refers to average of the two control station results, unless the difference between the two control station results is >25%, in which case the higher (for SS and turbidity) and lower (for DO) of the two shall apply.

5.8 Event and Action Plan

The actions in accordance with the Event and Action Plan in **Table 5-3** should be carried out if the water quality assessment criteria are exceeded at the impact monitoring stations.



Table 5-3: Event and Action Plan for DCM Process during Intensive DCM Monitoring

		Action		
Event	ET	IEC	AAHK/PM	Contractor
Action level being exceeded by one sampling day	Repeat in-situ measurement to confirm findings; Identify reasons for non-	Discuss with ET and Contractor on the mitigation measures;	1. Discuss with IEC on the proposed mitigation measures;	1. Inform AAHK / PM and confirm receipt of ET's notification of the noncompliance in writing;
	compliance and sources of impact; 3. Inform IEC and	Review proposals on mitigation measures submitted	Make agreement on the mitigation measures to be	Rectify unacceptable practice; Check all plant and
	Contractor;	by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented	implemented; 3. Assess the effectiveness of the implemented mitigation measures.	Check all plant and equipment;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;			4. Provide report of the status and condition of plant, equipment and mitigation measures to ET;
	5. Discuss mitigation measures with IEC and Contractor;	mitigation measures.		5. Consider changes of working methods;
	6. If not already undertaking daily monitoring, increase monitoring frequency in accordance with Chart 5.1 . (applies to DCM-specific parameters only)			6. Discuss with ET and IEC and propose mitigation measures.
Action Level being exceeded by more than	Repeat in-situ measurement to confirm findings;	Discuss with ET and Contractor on the mitigation	Discuss with IEC on the proposed mitigation	Inform AAHK / PM and confirm receipt of ET's notification of the non-
two consecutive sampling days	Identify reasons for non- compliance and sources of impact;	measures; 2. Review proposals on mitigation	on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	compliance in writing; 2. Rectify unacceptable practice;
	Inform IEC and Contractor;	measures submitted by Contractor and		3. Check all plant and equipment;
	4. Check monitoring data, all plant, equipment and Contractor's working methods;	advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.		4. Provide report of the status and condition of plant, equipment and mitigation measures to ET:
	Discuss mitigation measures with IEC and Contractor;			5. Consider changes of working methods;
	6. Ensure mitigation measures are implemented;			6. Discuss with ET and IEC and propose
	7. If not already undertaking daily monitoring, increase monitoring frequency in			mitigation measures to IEC and AAHK / PM within 3 working days;
	accordance with Chart 5.1 . (applies to DCM- specific			7. Implement the agreed mitigation measures.
	parameters only)			8. As directed by AAHK / PM, to slow down all or part of the construction activities.



		Action		
Event	ET	IEC	AAHK/PM	Contractor
Limit Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for noncompliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and Contractor; 6. Ensure mitigation measures are implemented; 7. If not already undertaking daily monitoring, increase monitoring frequency in accordance with Chart 5.1. (applies to DCM- specific parameters only)	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	 Inform AAHK / PM and confirm receipt of ET's notification of the noncompliance in writing; Rectify unacceptable practice; Check all plant and equipment; Provide report of the status and condition of plant, equipment and mitigation measures to ET; Consider changes of working methods; Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within three working days; Implement the agreed mitigation measures.
Limit Level being exceeded by more than one consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non- compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and Contractor; 6. Ensure mitigation measures are implemented; 7. If not already undertaking daily monitoring, increase monitoring frequency in accordance with Chart 5.1. (applies to DCM- specific parameters only)	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of limit	1. Inform AAHK / PM and confirm receipt of ET's notification of the noncompliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Provide report of the status and condition of plant, equipment and mitigation measures to ET; 5. Consider changes of working methods; 6. Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within three working days; 7. Implement the agreed mitigation measures; 8. As directed by AAHK / PM, to stop all or part of the construction



Detailed Plan on Deep Cement Mixing

Notes:

DCM- specific parameters refers to alkalinity, temperature, nutrients and heavy metals only

5.9 Reporting

Findings from the initial intensive DCM monitoring will be used to review the monitoring requirements for all parameters for regular DCM monitoring. The findings and recommendations shall be compiled as a separate report and verified by IEC before submission to EPD for agreement. For any re-initiated intensive DCM monitoring, these shall be reported as part of the relevant Monthly EM&A Report, and the subsequent Quarterly and Annual EM&A Report. The reporting requirements shall follow the relevant requirements specified in the Updated EM&A Manual.



Detailed Plan on Deep Cement Mixing

6 Regular DCM Monitoring

6.1 Purpose

The purpose of the regular DCM monitoring is to maintain a check on the environmental acceptability of the full scale DCM works throughout the duration of DCM works, and to provide a mechanism for reinitiation of intensive DCM monitoring in the event of exceedances in water quality limits arising from the DCM activities. The details of the regular DCM monitoring may be subject to changes depending on the findings and recommendations of the initial intensive DCM monitoring review report.

6.2 Timing

Prior to commencement of initial intensive DCM monitoring, early regular DCM monitoring will be conducted to maintain a check on the early DCM works until initial intensive DCM monitoring commences. After completion of the initial intensive DCM monitoring, the regular DCM monitoring will continue for the remaining duration of the DCM works. Exact timing of commencement of the regular DCM monitoring programme is subject to the date of commencement of DCM works, and the date of completion of initial intensive DCM monitoring. Regular DCM monitoring would be temporarily halted whenever intensive DCM monitoring is re-initiated, and would re-commence once the intensive DCM monitoring process has been completed with no further exceedances detected.

6.3 Parameters for Regular DCM Monitoring

During regular DCM monitoring, DO, DO%, pH, temperature, salinity, turbidity, SS, total alkalinity and two representative heavy metals will be monitored. The selection criteria for determining the representative heavy metals include:

- 1. Low natural (baseline) concentrations in the marine environment
- 2. Present in elevated concentrations in the CMPs (based on past vibrocores taken from the CMP)
- 3. Concentrations in the CMPs should be higher than in non- CMP areas
- 4. Not associated with strong temporal variations and/or external influences (e.g. Pearl River Delta (PRD) discharges, construction activities by concurrent projects)

As specified in the Updated EM&A Manual, the two representative heavy metals shall be proposed taking into account the findings of the initial intensive DCM monitoring. However, for the early regular DCM monitoring, such findings are not yet available, hence for the early regular DCM monitoring, the proposed representative heavy metals would be based on a broad review of past information only, and the final recommendation for the two representative heavy metals would be determined after completion of the initial intensive DCM monitoring.

For the early regular DCM monitoring, the selection criteria above was compared with each heavy metal and the broad findings are summarised in **Table 6.1**.



Table 6.1: Broad Comparison of Heavy Metals against the Selection Criteria

14510 0.1.	Table 6.1. Bload Comparison of Fleavy Metals against the Selection Chteria				
Parameter	Criteria 1	Criteria 2	Criteria 3	Criteria 4	
	(marine baseline)	(CMPs)	(non-CMPs)	(temporal / external influence)	
Cadmium	Low / non-detectable baseline concentrations	Marginally elevated concentrations in CMPs	Lower concentration than CMPs	Limited temporal / external influence	
Chromium	Low / non-detectable baseline concentrations	Elevated concentrations in CMPs	Lower concentration than CMPs	Limited temporal / external influence	
Copper	Notable concentrations in baseline marine waters	Elevated concentrations in CMPs	Lower concentration than CMPs	Associated with discharges from PRD and exhibits some temporal variability	
Nickel	Notable concentrations in baseline marine waters	Elevated concentrations in CMPs	Lower concentration than CMPs	Limited external influence with some temporal variability	
Lead	Low / non-detectable baseline concentrations	Marginally elevated concentrations in CMPs	Similar concentration to CMPs	Associated with discharges from PRD but exhibits limited temporal variability	
Zinc	Notable concentrations in baseline marine waters	Elevated concentrations in CMPs	Partially higher concentration than CMPs	Associated with discharges from PRD and exhibits some temporal variability	
Arsenic	Notable concentrations in baseline marine waters	Elevated concentrations in CMPs	Higher concentration than CMPs	Associated with discharges from PRD and exhibits some temporal variability	
Silver	Low / non-detectable baseline concentrations	Non-detectable in CMPs	Higher concentration than CMPs	Limited temporal / external influence	
Mercury	Low / non-detectable baseline concentrations	Non-detectable in CMPs	Non-detectable in CMPs	Limited temporal / external influence	

Source:

Criteria 1 - based on general review of baseline results from 3RS baseline water quality monitoring

Criteria 2 - based on general review of vibrocore samples taken from CMPs (as documented in the approved 3RS EIA report)

Criteria 3 – based on general comparison of vibrocore results between CMPs and non-CMPs (as documented in the approved 3RS EIA report)

Criteria 4 – based on general review of 3RS baseline results and general literature

Note: shaded cells denotes that the specified criteria is not fully meet

Based on the broad findings summarised in **Table 6.1**, chromium is clearly identified as meeting all criteria requirements, hence is proposed as one of the representative heavy metals. Of the remaining parameters, cadmium and nickel meet three out of four criteria, while all other parameters fail at least two criteria, hence are less suitable. Given that nickel shows more notable elevated concentrations in the CMPs compared to cadmium, detection of nickel in concentrations higher than baseline and/or same day control station results is more likely to indicate release from CMPs.

Based on this broad analysis, the two representative heavy metals initially selected and proposed for early regular DCM monitoring are <u>chromium</u> and <u>nickel</u>. The representability of these two heavy metals for the



Detailed Plan on Deep Cement Mixing

regular DCM monitoring to be conducted after completion of the initial intensive DCM monitoring will be reviewed and amended where appropriate once the findings from the initial intensive DCM monitoring are completed. The final two heavy metals will be proposed by ET and agreed with IEC.


6.4 Monitoring Locations

Water quality for the regular DCM monitoring shall be measured at the stationary Control (C) and Impact (IM) stations as listed in **Table 6-2** and illustrated in **Figure 6.1**. The locations of these C and IM stations are the same as those for the overall 3RS Project. DO, DO%, pH, temperature, salinity, turbidity, SS, total alkalinity and the two representative heavy metals should be measured at all stations.

Table 6-2: Water Quality Monitoring Stations for Regular DCM Monitoring

Monitoring Stations	Coordinates		DCM Specific	Other Parameters
	Easting	Northing	Parameters	
C1	804247	815620	Total Alkalinity and 2	DO, DO%, pH, Temperature, Salinity, Turbidity, SS
C2	806945	825682	Representative Heavy Metals	
C3	817803	822109	Wictals	
IM1	806458	818351	Note	
IM2	806193	818852	For early regular DCM	
IM3	806019	819411	monitoring, chromium and nickel are	
IM4	805039	819570	proposed as the two	
IM5	804924	820564	representative heavy	
IM6	805828	821060	metals. For regular DCM	
IM7	806835	821349	monitoring after	
IM8	807838	821695	completion of initialintensive DCM	
IM9	808811	822094	monitoring, the two	
IM10	809838	822240	representative heavy	
IM11	810545	821501	metals will be further reviewed and	
IM12	811519	821162	amended where appropriate.	


Detailed Plan on Deep Cement Mixing



6.5 Monitoring Frequency and Duration

Monitoring frequency and duration is linked to a feedback loop mechanism that enables the regular DCM monitoring to be changed to intensive DCM monitoring should there be any exceedances in water quality limit levels for the DCM-specific parameters. The feedback loop mechanism for DCM Monitoring is shown in **Chart 6.1**.





*Exceedances refer to total alkalinity and the two representative heavy metals only. These should be confirmed by ET and verified by IEC as project-related.

As illustrated in **Chart 6.1**, regular DCM monitoring of three times per week will continue for the duration of DCM works unless there is any exceedance of the limit levels for total alkalinity and the two representative heavy metals for two consecutive sampling days and such exceedance is confirmed by the ET (with verification by the IEC) to be a result of the DCM works. If such instances arise, intensive DCM monitoring will be re-initiated as shown in **Chart 6.1** and will follow the procedures described in **Section 5**. Regular DCM monitoring will only resume once the intensive DCM monitoring process has been completed with no further exceedances detected.



Detailed Plan on Deep Cement Mixing

6.6 Monitoring Procedures

Monitoring shall be conducted at mid-flood (within \pm 1.75 hour of the predicted time) and mid-ebb (within \pm 1.75 hour of the predicted time) tides. Samples should be taken at three depths (at 1m below surface, at mid-depth, and at 1m above bottom) for locations with water depth >6m. For locations with water depth between 3m and 6m, two depths (surface and bottom) should be taken. Locations with water depth <3m, only surface depth should be taken.

Two consecutive measurements of DO, DO%, pH, temperature ($^{\circ}$ C) turbidity (NTU), salinity (mg/L), total alkalinity (ppm) should be taken in-situ according to the stated sampling method. Water samples for SS (mg/L) and heavy metals (μ g/L) measurements should be collected at the same depths. Duplicate water samples should be taken and analysed.

6.7 Action and Limit Levels

The action and limit levels for DCM-specific water quality parameters during regular DCM water quality monitoring are defined in **Table 6-3**. Note that for other parameters (e.g. DO, turbidity and SS), the AL levels and associated Event and Action Plan for general water quality monitoring as specified in the Baseline Water Quality Monitoring Report shall apply.

Table 6-3: Action and Limit Levels for DCM-specific Water Quality Parameters (Regular DCM Monitoring)

Parameters	Action Level	Limit Level
Total Alkalinity in ppm 2 Representative Heavy Metals	95 percentile of baseline data or 120% of upstream control station at the	99 percentile of baseline data or 130% of upstream control station at the
	same tide of the same day, whichever is higher	same tide of the same day, whichever is higher

Notes:

- 1. Non-compliance of water quality results when monitoring results is higher than the limits.
- 2. Depth-averaged results are used unless specified otherwise.
- 3. Baseline data to be adopted in the DCM monitoring are specified in the Baseline Monitoring Report.

6.8 Event and Action Plan

The actions in accordance with the Event and Action Plan in **Table 6-4** should be carried out if the water quality assessment criteria for DCM-specific water quality parameters are exceeded at the impact monitoring stations.



Table 6-4: Event and Action Plan for DCM Process during Regular DCM Monitoring							
		Ac	tion				
Event	ET	IEC	AAHK/PM	Contractor			
Action level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Repeat monitoring on the day after the exceedance.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	1. Inform AAHK / PM and confirm receipt of ET's notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Provide report of the status and condition of plant, equipment and mitigation measures to ET; 5. Consider changes of working methods; 6. Discuss with ET and IEC and propose mitigation measures.			
Action Level being exceeded by more than two consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC and Contractor; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC and Contractor; 6. Ensure mitigation measures are implemented; 7. Repeat monitoring on the day after the exceedance and prepare to increase the monitoring frequency to daily.	Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC on the proposed mitigation measures; 2. Make agreement on the mitigation measures to be implemented; 3. Assess the effectiveness of the implemented mitigation measures.	1. Inform AAHK / PM and confirm receipt of ET's notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Provide report of the status and condition of plant, equipment and mitigation measures to ET; 5. Consider changes of working methods; 6. Discuss with ET and IEC and propose mitigation measures to IEC and AAHK / PM within 3 working days; 7. Implement the agreed mitigation measures. 8. As directed by AAHK / PM, to slow down all or part of the construction activities.			



Detailed Plan on Deep Cement Mixing

		Ac	ction	
Event	ET	IEC	AAHK/PM	Contractor
Limit Level being exceeded by one sampling day	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and Contractor; 6. Ensure mitigation measures are implemented; 7. Repeat monitoring on the day after the exceedance.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request Contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures.	1. Inform AAHK / PM and confirm receipt of ET's notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Provide report of the status and condition of plant, equipment and mitigation measures to ET; 5. Consider changes of working methods; 6. Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within three working days; 7. Implement the agreed mitigation measures.



Detailed Plan on Deep Cement Mixing

		Ac	etion	
Event	ET	IEC	AAHK/PM	Contractor
Limit Level being exceeded by more than one consecutive sampling days	1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, AAHK / PM and Contractor; 6. Ensure mitigation measures are implemented; 7. Re-initiate the intensive DCM monitoring in accordance with Chart 6.1.	1. Discuss with ET and Contractor on the mitigation measures; 2. Review proposals on mitigation measures submitted by Contractor and advise AAHK / PM accordingly; 3. Assess the effectiveness of the implemented mitigation measures.	1. Discuss with IEC, ET and Contractor on the proposed mitigation measures; 2. Request contractor to critically review the working methods; 3. Make agreement on the mitigation measures to be implemented; 4. Assess the effectiveness of the implemented mitigation measures; 5. Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of limit level.	1. Inform AAHK / PM and confirm receipt of ET's notification of the non-compliance in writing; 2. Rectify unacceptable practice; 3. Check all plant and equipment; 4. Provide report of the status and condition of plant, equipment and mitigation measures to ET; 5. Consider changes of working methods; 6. Discuss with ET, IEC and AAHK / PM and propose mitigation measures to IEC and AAHK / PM within three working days; 7. Implement the agreed mitigation measures; 8. As directed by AAHK / PM, to stop all or part of the construction activities.

6.9 Reporting

Findings from the regular DCM monitoring shall be reported as part of the Monthly, Quarterly and Annual EM&A Report. The reporting requirements shall follow the relevant requirements specified in the Updated EM&A Manual.



Detailed Plan on Deep Cement Mixing

7 Mitigation Measures for DCM

7.1 General

Mitigation measures for the 3RS Project have been specified in the approved EIA report. It should be noted that the use of DCM at CMP areas is itself a mitigation measure recommended in the approved EIA report for protection of water quality and marine ecology. The mitigation measures listed in this Section are thus restricted to those that are recommended for ensuring the DCM process and activities themselves do not cause adverse water quality impact and disturbance to marine mammals.

7.2 Mitigation Measures for Water Quality

Mitigation measures recommended for protecting water quality due to DCM activities include the following:

- Sand blanket laying over the seabed prior to DCM activities.
- Wash water from cleaning of the drilling shaft should be appropriately treated before discharge.
- The Contractor should ensure any wastewater discharge from the DCM activities meets the relevant requirements of Water Pollution Control Ordinance (WPCO) / the Technical Memorandum issued under WPCO before discharge.
- No direct discharge of contaminated water is permitted.
- No discharge of the cement mixed materials directly into the marine environment is allowed.
- Implementation of the Spill Response Plan for the 3RS Project (details refer to the approved Spill Response Plan available on the dedicated 3RS website http://env.threerunwaysystem.com/en/epsubmissions.html)

7.3 Mitigation / Precautionary Measures for Marine Mammals

Mitigation / precautionary measures recommended for protecting marine mammals due to DCM activities include the following:

- Implementation of the Dolphin Exclusion Zone Plan for the 3RS Project (details refer to the approved Dolphin Exclusion Zone Plan available on the dedicated 3RS website http://env.threerunwaysystem.com/en/ep-submissions.html)
- Implementation of the Spill Response Plan for the 3RS Project (details refer to the approved Spill Response Plan available on the dedicated 3RS website http://env.threerunwaysystem.com/en/epsubmissions.html)
- Implementation of the Marine Travel Routes and Management Plan for Construction and Associated Vessels for the 3RS Project (details refer to the approved Marine Travel Routes and Management Plan for Construction and Associated Vessels available on the dedicated 3RS website http://env.threerunwaysystem.com/en/ep-submissions.html)



Detailed Plan on Deep Cement Mixing


Appendices

Appendix A.	Tentative Design Typical Cross Section of Seawall and Land Formation over CMPs	37
Appendix B.	Reference Photographs of DCM Barges	38
Appendix C.	Calculations of Total Sediment Loss	40
Appendix D.	DCM Water Quality Monitoring Data Record Sheet	42



Detailed Plan on Deep Cement Mixing

Appendix A. Tentative Design Typical Cross Section of Seawall and Land Formation over CMPs






Detailed Plan on Deep Cement Mixing

Appendix B. Reference Photographs of DCM Barges

Single-rig Type DCM




Multiple-rig Type DCM





Detailed Plan on Deep Cement Mixing

Low Headroom DCM





Detailed Plan on Deep Cement Mixing

Appendix C. Calculations of Total Sediment Loss



Summary of Sediment Loss Rates for Worst Case Scenarios

Summary Calculations from Approved 3RS EIA Report

Worst Case Scenario	Scenario Date	Work Type	Plant Type	Number of Plant	Production Rate/unit (m³/s)	Cycle Time (s)	Production Rate/unit (kg/s) ¹	Material Fines Content (%)	Sediment Loss Rate/unit (%)	Sediment Loss Rate (kg/s)	Cycles/Day	Total Daily Productivity (m³/d)	Total Daily Sediment Losses (kg/d)
		Sand Blanket	TSHD	1	0.278	32400	510.1	10%	5%	2.55	1	9,007	82,641
Scenario B	Q4 2016 - Q3 2017	Ground Improvement	DCM Rig	32	0.115	120	211.0	10%	5%	1.06	30 to 60	17,940	164,600
Scenario B	Q4 2010 - Q3 2017	Ground Improvement (LHR)	DCM Rig	10	0.056	120	102.8	10%	5%	0.51	60	4,032	36,994
		Sand Filling	TSHD	31	0.833	4440 to 10800	1528.6	20%	5%	15.29	1 to 3	221,511	4,064,733
Note:													4 348 968

1. Density of wet sand wet is assumed to be 1,835kg/m3

LHR - low head room

For the full calculations, please refer to Appendix 8.6 of the approved 3RS EIA Report

Updated Calculations based on Latest Detailed Design (July 2016)

Worst Case Scenario	Scenario Date	Work Type	Plant Type	Number of Plant	Production Rate/unit (m³/s)	Cycle Time (s)	Production Rate/unit (kg/s) ¹	Material Fines Content (%)	Sediment Loss Rate/unit (%)	Sediment Loss Rate (kg/s)	Cycles/Day	Total Daily Productivity (m³/d)	Total Daily Sediment Losses (kg/d)
		Sand Blanket	TSHD	9	0.278	32400	510.1	10%	5%	2.55	1	81,065	743,770
Updated Worst	Q2 2017	Ground Improvement	DCM Rig^	82	0.115	120	211.0	10%	5%	1.06	60	67,896	622,946
Case (for DCM)	QZ 2017	Ground Improvement (LHR)	DCM Rig	33	0.115	120	211.0	10%	5%	1.06	60	27,324	250,698
		Sand Filling	TSHD	5	0.833	10800	1528.6	20%	5%	15.29	1	44,982	825,420
762 out of 82 nos	62 out of 82 pos. of DCM Rigs are working within CMP										2 442 833		

^62 out of 82 nos. of DCM Rigs are working within CMP.

Material **Production Total Daily Production Sediment Loss Total Daily** Sediment Cycle Time **Worst Case** Number **Fines** Rate/unit Rate/unit **Productivity Scenario Date** Work Type Plant Type Loss Rate Cycles/Day Sediment Scenario of Plant Content (s) (kg/s)¹ Rate/unit (%) (m³/d) (m³/s) (kg/s) Losses (kg/d) (%) **Updated Worst** Sand Blanket TSHD 0.278 32400 510.1 10% 5% 2.55 45,036 413,205 Case (for Total DCM Rig^ 120 211.0 5% 1.06 60 6,624 60,775 Ground Improvement 8 0.115 10% Q1 2018 Ground Improvement (LHR) DCM Rig Sediment 6 0.115 120 211.0 10% 5% 1.06 60 4,968 45,581 TSHD Sand Filling 23 0.833 10800 1528.6 20% 5% 15.29 3,796,931 206,917 Loss) 4,316,49

^8 out of 8 nos. of DCM Rigs are working within CMP



Detailed Plan on Deep Cement Mixing

Appendix D. DCM Water Quality Monitoring Data Record Sheet

		1	
Location			
Date			
Start Time (hh:mm)			
Weather			
Sea Conditions			
Tidal Mode			
Current Speed			
Current Direction			
Water Depth (m)			
Monitoring Results		1 st reading	2 nd reading or Duplicate
Dissolved Oxygen	mg/l		
Dissolved Oxygen	%		
Saturation			
рН			
Salinity	mg/l		
Turbidity	NTU		
Temperature	°C		
Total Alkalinity ppm			
Observed construction <100m from location			
activities	>100m from location		
Other Observations			



Detailed Plan on Deep Cement Mixing

Sample ID			
Suspended Solid	(mg/l)		
Ammonia as N	(mg/l)		
Unionised ammonia	(mg/l)		
Nitrite as N	(mg/l)		
Nitrate as N	(mg/l)		
TKN as N	(mg/l)		
Total Phosphorus	(mg/l)		
Reactive Phosphorus	(mg/l)		
Cadmium (Cd)	(µg/I)		
Chromium (Cr)	(µg/I)		
Copper (Cu)	(µg/I)		
Mercury (Hg)	(µg/I)		
Nickel (Ni)	(µg/I)		
Lead (Pb)	(µg/I)		
Silver(Ag)	(µg/I)		
Zinc (Zn)	(µg/I)		
Arsenic (As)	(µg/I)		
	Name & Designation	<u>Signature</u>	<u>Date</u>
Recorded by :			
Checked by:			

Note: The nutrients and heavy metals results are to be filled up once they are available from the laboratory.