

浩科環境工業有限公司 Acumen Environmental Engineering & Technologies Co., Ltd. 香港青衣(北)担杆山路12號地段

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 (852) 2333-1316

Our Ref.: CJO-3113

14 April 2021

The EIA Ordinance Register Office, Environmental Protection Department, 27th floor, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong

CONTRACT NO. 1/WSD/19

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Environmental Permit EP-494/2015

We are enclosing the following information for your kind considerations of our application:

- (a) Three hard copies,
- (b) Two copies of the 61st monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0). (Register No.: AEIAR-187/2015)

Please feel free to contact us should you need further information.

Yours sincerely, Acumen Environmental Engineering and Technologies Co. Ltd.

Mr. Vega Wong 2333 6823

c.c. Water Supplies Department c.c. AECOM



CJO-3113

活科境境工業有限公司 Acumen Environmental Engineering & Technologies Co., Ltd. 香港青衣(北)担杆山路11號地段 Lot 11, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 ① www.acumen-env.com

📇 (852) 2333-1316

Your ref: Our ref:

<u>By hand</u>

Chief Engineer /Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai (Attn: Mr. H C Wong, Heinz)

14 April, 2021

Dear Sir,

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Environmental Permit EP-494/2015 <u>Submission of 61st monthly EM&A Report</u>

In accordance with the Condition 3.4 of the Environmental Permit (No. EP-494/2015), we submit herewith 3 hard copies and 2 electronic copies of the 61st monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0) for your processing. I certified and confirmed the submission of this monthly EM&A Report had complied with the requirements as set out in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Yours faithfully,

Ir Leung, Jacky, C. H. Environmental Team Leader

c.c. Independent Environmental Checker



AECOM 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong 香港新界沙田郷事會路 138 號 新城市中央廣場第 2 座 12 樓 www.aecom.com +852 3922 9000 tel +852 3922 9797 fax

Your Ref: Our Ref: 60479142/C/fyw2104151

By Hand & By Email

Chief Engineer/Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai

Attn: Mr. Edmund Huen

15 April 2021

Dear Sir,

Contract No.1/WSD/19 In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities <u>Submission of 61st Monthly EM&A Report for March 2021</u>

Reference is made to Environmental Team (ET)'s 61st Monthly EM&A Report for March 2021 (Rev. 0) submitted on 15 April 2021.

In accordance with the Condition 3.4 of the Environmental Permit (No.EP-494/2015), I verified and confirmed the submission of this Monthly EM&A Monitoring Report as compiled with the requirements as set in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

Y W Fung Independent Environmental Checker

c.c. Environmental Team Leader



Water Supplies Department



MONTHLY ENVIRONMENTAL MONITORING AND AUDIT

(EM&A) REPORT (NO. 61)

FOR

CONTRACT NO. 1/WSD/19 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – Water Treatment Works and Ancillary Facilities

(Rev. 0)

Acumen Environmental Engineering & Technologies Company Limited

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 61)

FOR

Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment works and Ancillary facilities

	Name	Signature
Prepared by	Ms. Choy, Yiting, Y. T.	yiting
Reviewed by	Mr. Wong, Vega, T. L.	Hap
Approved & Certified by	Ir Leung, Jacky, C. H. Environmental Team Leader (ETL)	
Verified & Confirmed by	Mr. Fung, Y. W. Independent Environmental Checker (IEC)	2

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1. INTRODUCTION

- **1.1 PROJECT BACKGROUND**
- **1.2 ORGANIZATION STRUCTURE**
- **1.3 SCOPE OF REPORT**
- 1.4 SUMMARY OF CONSTRUCTION WORKS

2. EM&A RESULTS

- 2.1 EM&A BACKGROUND
- 2.2 AIR QUALITY MONITORING
- **2.3** NOISE MONITORING
- 2.4 WATER QUALITY MONITORING
- 2.5 ECOLOGY
- 2.6 WASTE MANAGEMENT STATUS
- 2.7 DELIVERY, STORAGE AND HANDLING OF CHLORINE
- 2.8 EM&A SITE INSPECTIONS
- 2.9 Environmental Licenses and Permits
- 2.10 IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES
- 2.11 SUMMARY IF EXCEEDANCES OF ENVIRONMENTAL QUALITY PERFORMANCE LIMIT
- 2.12 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- 2.13 DATA MANAGEMENT AND DATA QA/QC CONTROL
- **3.** FUTURE KEY ISSUES
 - 3.1 CONSTRUCTION PROGRAMME FOR COMING MONTHS
 - **3.2** Key Issues for the Coming Month
 - 3.3 MONITORING SCHEDULE FOR THE COMING MONTH
- 4. CONCLUSIONS AND RECOMMENDATIONS
 - 4.1 SUMMARY



Monthly EM&A R	LIST OF APPENDICES				
Appendix A	General Layout Plan				
Appendix B	Project Organization				
Appendix C	Latest Construction Programme				
Appendix D	Location of Construction Activities				
Appendix E	Environmental Sensitive Receivers in the Vicinity of the Project				
Appendix F	Summary of Action and Limit Levels				
Appendix G	Event Action Plan				
Appendix H	Impact Monitoring Schedules				
Appendix I	Location Plan of Air Quality Monitoring Stations				
Appendix J	Calibration Certificates (Air monitoring)				
Appendix K	Impact Air Quality Monitoring Results and Graphical Presentation				
Appendix L	Location Plan of Noise Monitoring Station				
Appendix M	Calibration Certificates (Noise)				
Appendix N	Impact Noise Monitoring Results and Graphical Presentation				
Appendix O	Location Plan of Water Quality Monitoring Station				
Appendix P	Calibration Certificate (Water Quality)				
Appendix Q	The Certification of Laboratory with HOKLAS accredited Analytical Tests				
Appendix R	Impact Water Quality Monitoring Results				
Appendix S	Impact Monitoring report for Ecology				
Appendix T	Monthly Summary of Waste Flow Table				
Appendix U	Implementation Schedule of Environmental Mitigation Measures (EMIS)				
Appendix V	Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions				
Appendix W	Tentative schedule for environmental monitoring				

i

EXECUTIVE SUMMARY

- A.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- A.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- A.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.
- A.4 This is the 61st monthly Environmental Monitoring and Audit Report for Contract No. 1/WSD/19 covering the period from 1 to 31 March 2021 (the Reporting Period). As informed by the Contractor, major activities in the reporting period included:
 - M1-M5 Water Main Diversion
 - Diversion of Existing CLP Cable in Administration building
 - Construction of Temporary DG store
 - Isolation of Clarifier-RC Wall Construction
 - Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Tree felling and landscape works
- A.5 Environmental monitoring activities under the EM&A program in this reporting period are summarized below

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air	1-Hour TSP	15
Noise	L _{eq(30mins)} Daytime	5
Water	Water Sampling	14
Quality	water Sampning	14
Inspection /	ET Regular Environmental Site Inspection	5
Audit	IEC Monthly Environmental Site Audit	1

- A.6 No exceedance of air quality, noise and water quality monitoring were recorded in this reporting period.
- A.7 No environmental complaint were received via EPD in this reporting period.
- A.8 No notification of any summons and successful prosecutions was received in this reporting period.
- A.9 No reporting change was made in this reporting period.
- A.10 There was no EPD site inspection conducted in the reporting period.
- A.11 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between April to June 2021 will be:

Acumen Environmental Engineering & Technologies Company Limited

- M1-M5 Water Main Diversion
- Diversion of Existing CLP Cable in Administration building
- Construction of Temporary DG store (E&M and FS installation)
- Isolation of Clarifier-RC Wall Construction
- Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
- Cofferdam of WET- installation of pipe pile & grouting
- DN1200 drainage work in Administration Building-Excavation & drainage pile laying
- Asbestos sampling and testing
- Tree felling and landscape works
- A.12 EM&A monitoring for the 61st reporting period for Contract No. 1/WSD/19 has been completed. The 62nd monthly EM&A report will cover the period from 1 to 30 April 2021.

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) on 28 January 2015, subsequent to approval of the EIA Report (Register No. AEIAR-187/2015), to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.1.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- 1.1.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The general layout plan of the Contract components is presented in Appendix A.
- 1.1.4 ET conducted below baseline monitoring at designated locations according to the EM&A Manual.
 Air quality and noise: from 21 December 2015 to 3 January 2016.
 Water quality: from 15 December 2015 to 8 January 2016.
- 1.1.5 Baseline Monitoring Report was issued by the ET and verified by the IEC on 27 January 2016 and submitted to the EPD on 2 February 2016.
- 1.1.6 The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.

1

1.2. ORGANIZATION STRUCTURE

1.2.1 The organization structure of the Contract is shown in **Appendix B**. Contact details of key personnel are summarized in below table:

Party	Position	Name	Telephone
Water Supplies	Senior Engineer	Mr. Ng, Horace, C. K.	2829 5693
Department			
AECOM	Chief Resident Engineer	Mr. Ng, Derek, K. H.	9717 1420
	Independent	Mr. Fung, Y. W.	3922 9366
	Environmental Checker		
	Deputy Independent	Ms. Lam, Lemon, M.	3922 9381
	Environmental Checker	С.	
ATAL-CW-MH Joint	Project Manager	Mr. Tam, Wilson, Y. C.	9031 5600
Venture	Site Agent	Ms. Cheung, S. Y.	6323 4716
Acumen Env. Eng. &	Project Director	Ir Dr. Lam, Gabriel, C.	2333 6823
Tech. Co. Ltd.		К.	
	Environmental Team	Ir Leung, Jacky, C. H.	9060 2368
	Leader		
	Ecologist	Mr. Wan, Jay, P. H.	2333 6823

Table 1-1: Key Personnel Contact for Environmental Works

1.3. SCOPE OF REPORT

- 1.3.1 This is the 61st monthly EM&A Report under the Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Water Treatment Works and Ancillary Facilities covering the period from 1 to 31 March 2021 (the reporting period).
- 1.3.2 The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality, noise, water quality and ecology were identified as the key issues during the construction phase of the Project.

1.4. SUMMARY OF CONSTRUCTION WORKS

- 1.4.1 The construction phase of the Contract commenced on 30 October 2015. Latest construction programmes is shown in **Appendix C**.
- 1.4.2 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 1/WSD/19 between April to June 2021 will be:
 - M1-M5 Water Main Diversion
 - Diversion of Existing CLP Cable in Administration building
 - Temporary DG store (ABWF, E&M and FS installation)
 - Isolation of Clarifier-RC Wall Construction
 - Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
 - Cofferdam of WET- installation of pipe pile & grouting
 - WET ELS and excavation works.
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Asbestos sampling and testing
 - Renovation of Secondary Office

1.4.3 The locations of the construction activities are shown in **Appendix D**. The Environmental Sensitive Receivers in the vicinity of the Project are shown in **Appendix E**.

2. EM&A RESULTS

2.1. EM&A BACKGROUND

2.1.1 The EM&A programme required environmental monitoring for air quality, noise, water quality and ecology as well as environmental site inspections for air quality, noise, water quality, waste management and ecology impacts. The EM&A requirements and related findings for each component are summarized in the following sections. A summary of impact monitoring programme is presented in Table 2-1.

Impact Monitoring	Sampling Parameter	Frequency
Air Quality	1-hour TSP	3 times in every 6 days when documented and valid complaint was received
Noise	$L_{eq 30 min}$, $L_{eq 5 min}$, L_{10} and L_{90} as reference.	 1 time per week: ◆ L_{eq 30 min} for normal weekdays from 0700 - 1900;
Water Quality	Duplicate in-situ measurements: Dissolved Oxygen (DO), Turbidity and pH; HOKLAS-accredited laboratory analysis: Suspended Solids (SS).	3 days per week. The interval between 2 monitoring days will be more than 36 hours.
Ecology	-	A detailed at least 6 years post-planting monitoring and maintenance programme

Table 2-1: Summary of Impact Monitoring Programme

Remark: Sampling Depth for Water Quality:

- (*i*) 3 depths: 1m below water surface, 1m above bottom and at mid-depth when the water depth exceeds 6m.
- (ii) If the water depth is between 3m and 6m, 2 depths: 1m below water surface and 1m above bottom.
- (iii) If the water depth is less than 3m, 1 sample at mid-depth is taken
- 2.1.2 A summary of the monitoring parameters is presented in Table 2-2.

Table 2-2: Summary of the monitoring parameters of EM&A Requirements

Environmental Issue	Parameter			
Air Quality	• 1-hour TSP Monitoring by Real-Time Portable Dust Meter			
Noise	• L _{eq (30min)} during normal working hours			
	In-situ measurement			
	 Dissolved Oxygen (mg/L); 			
	 Dissolved Oxygen Saturation (%); 			
	• Turbidity (NTU);			
Water Quality	• pH value;			
	• Water depth (m); and			
	• Temperature (°C)			
	Laboratory analysis			
	• Suspended Solids (mg/L)			

- 2.1.3 Summary of determination of Action/Limit (A/L) Levels for air quality, noise and water quality are presented in **Appendix F**.
- 2.1.4 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix G**.
- 2.1.5 The impact monitoring schedules are presented in **Appendix H** and the monitoring results are detailed in the following sub-sections.

2.2. AIR QUALITY MONITORING

- 2.2.1 Impact monitoring for air quality had been carried out in accordance with Sections 2.29 of the approved EM&A Manual to determine the ambient 1-hour total suspended particulates (TSP) levels at the monitoring locations. 1-hour TSP sampling should be undertaken at least 3 times in every six-days at each monitoring station when the highest dust impacts are expected. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 2.2.2 Two (2) designated monitoring stations, AM1 located at the L Louey and AM2 located at Hin Keng Estate Hin Wan House, were recommended in Section 2.18 of the approved EM&A Manual. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted among ET, IEC and EPD.
- 2.2.3 During the site visit, all designated air monitoring locations were identified. Details of air monitoring stations are described in Table 2-3. The location plan of air quality monitoring stations is shown in **Appendix I**.

Air Quality Monitoring Station	Air Sensitive Receiver (ASR) ID in the approved EIA Report	Dust Monitoring Station
AM1	ASR2	The L Louey (at a platform level of about 5m above road level nearby)
AM2	ASR4	Hin Keng Estate - Hin Wan House (at the roof top)

Table 2-3: Location of the Air Quality Monitoring Stations

2.2.4 The monitoring equipment using for the air quality impact monitoring was proposed by ET and verified by IEC. 1-hour TSP levels had been measured with direct reading dust meter. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). The details of equipment using for impact monitoring are listed in Table 2-4 as below.

Table 2-4: Air Quality Impact Monitoring Equipment

Equipment	Model
Portable dust meter – 1-hour TSP	TSI Model 8532
Portable dust meter – 1-hour TSP	CASC Model PC -3A(E)
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.2.5 The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum

reliability; and

- A built-in data logger compatible with based program to facilitate data collection, analysis and reporting.
- 2.2.6 The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. A valid calibration certificate is attached in **Appendix J**.
- 2.2.7 In this Reporting Period, a total of five (5) sampling days perform air quality monitoring at the two designated locations. The results for 1-hour TSP are summarized in Table 2-5 and Table 2-6.

	1-hour TSP (μg/m ³)					
Date	Weather	Start Time	End Time	1 st Measurement	2 nd Measurement	3 rd Measurement
04/03/2021	Cloudy	09:10	12:10	105	119	113
10/03/2021	Sunny	09:08	12:08	97	120	113
16/03/2021	Sunny	09:06	12:06	115	108	124
22/03/2021	Sunny	09:07	12:07	112	107	109
27/03/2021	Sunny	09:04	12:04	99	105	108
	Average				110.3	-
	Range				97 - 124	

Table 2-5: Summary of 1-hour TSP Monitoring Results – AM1

Table 2-6: Summary of 1-hour TSP Monitoring Results – AM2

		1-hour TSP (μg/m³)				
Date	Weather	Start	End	1 st	2 nd	3 rd
		Time	Time	Measurement	Measurement	Measurement
04/03/2021	Cloudy	09:16	12:16	98	107	116
10/03/2021	Sunny	09:12	12:12	107	115	120
16/03/2021	Sunny	09:14	12:14	109	107	121
22/03/2021	Sunny	09:13	12:13	131	107	109
27/03/2021	Sunny	09:08	12:08	106	110	113
	Average				111.7	
	Range				98 - 131	

2.2.8 In this Reporting Month, all monitoring result were below the action level. Hence, no Action or Limit Level exceedance was triggered during this month. The impact air quality monitoring results and graphical presentation are shown in **Appendix K**.

2.3. Noise Monitoring

- 2.3.1 Impact monitoring for noise levels had been measured in accordance with Sections 3.13 of approved EM&A Manual on normal weekdays at a frequency of once a week at logging interval of 30 minutes for daytime (between 0700 and 1900 hours of normal weekdays). The L_{eq} had been recorded at the specified intervals. The non-project related construction activity Sha Tin to Central Link (SCL) for Hin Keng to Diamond Hill Tunnel, in the vicinity of the monitoring stations during the impact monitoring had been noted and the source and location of this activity had been recorded.
- 2.3.2 According to Section 3.7 of the approved EM&A Manual, 3 noise sensitive receivers designated for the construction noise monitoring. The designated monitoring stations are identified and successfully granted by the premises. The details of noise monitoring stations are described in Table 2-7 and the location plan of noise monitoring stations is shown in **Appendix L**.

Noise Monitoring Station	Noise Sensitive Receiver (NSR) ID in the approved EIA Report	Identified Noise Monitoring Station
		The L Louey (South)
NM1	HK2	(at a platform level of
1 (1)11	11112	about 5m above road level nearby
		- free field measurement)
		Hin Keng Estate –
NM2	HK5	Hin Wan House
		(at the roof level - facade measurement)
		C.U.H.K.F.A.A.
NM3	HK7	Thomas Cheung School
		(at the roof level - free field measurement)

Table 2-7: Details of Noise Monitoring Stations

2.3.3 The monitoring equipment using for the noise impact monitoring was proposed by ET and verified by IEC. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed has been checked with a portable wind speed meter capable of measuring the wind speed in m/s. The details of equipment using for impact monitoring are listed in Table 2-8 as below.

Table 2-8: Noise Impact Monitoring Equipment

Noise	
Sound Level Meter	Lutron SL-4033SD
Acoustic Calibrator	Pulsar 105
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.3.4 All noise measurements were the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}).
- 2.3.5 Prior to the impact noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Regular checking

was conducted in impact monitoring period. The calibration level before and after the noise measurement is agreed to within 1.0 dB.

- 2.3.6 An acoustic calibrator and sound level meter using impact monitoring is within the valid period and were calibrated per year. A set of valid calibration certificates is attached in **Appendix M**.
- 2.3.7 Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms⁻¹ or wind with gusts exceeding 10 ms⁻¹. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms⁻¹.
- 2.3.8 In this Reporting Period, a total five (5) occasions noise monitoring was undertaken in Reporting period. The noise monitoring results at the designated locations are summarized in Tables 2-9 to 2-11.

Date	Time	Weather	1 st	2 nd	3 rd	4 th	5 th	6 th	Leges
Date	11110	weather	Leq _{5min}	Leq _{30min}					
04/03/2021	10:30 - 11:00	Cloudy	64.5	66.5	64.8	66.8	65.1	64.8	65.5
10/03/2021	09:09 - 09:39	Sunny	66.7	64.8	67.8	69.1	67.2	68.8	67.6
16/03/2021	09:08 - 09:38	Sunny	70.2	69.8	69.1	68.4	69.1	68.3	69.2
22/03/2021	09:05 - 09:35	Sunny	68.6	67.5	71.3	68.9	67.7	69.1	69.0
27/03/2021	09:03 - 09:33	Sunny	68.7	67.2	69.4	68.4	69.3	67.6	68.5
								Average	68.4
Limit Level	>75dB(A)							Range	65.5 -
									69.2

Table 2-9: Summary of Noise Monitoring Results - NM1

Table 2-10: Summary of Noise Monitoring Results – NM2

Data	Time	Weather	1 st	2 nd	3 rd	4 th	5 th	6 th	Lag
Date	Time	weather	Leq _{5min}	Leq _{30min}					
04/03/2021	09:17 - 09:47	Cloudy	59.9	60.7	62.1	61.1	58.9	62.7	61.1
10/03/2021	09:43 10:13	Sunny	58.4	59.8	57.9	55.6	59.4	57.6	58.3
16/03/2021	09:44 - 10:14	Sunny	57.2	60.7	57.6	56.4	59.7	57.1	58.4
22/03/2021	09:41 - 10:11	Sunny	59.1	56.7	59.8	57.1	56.6	59.2	58.3
27/03/2021	09:37 - 10:07	Sunny	57.6	56.4	59.5	57.6	56.8	62.3	58.9
								Average	59.1
Limit Level	>75dB(A)							Range	58.3 –
									61.1

Data	Time	Weether	1 st	2 nd	3 rd	4 th	5 th	6 th	Laz
Date	Time	Weather	Leq _{5min}	Leq _{30min}					
04/03/2021	09:51 - 10:21	Cloudy	63.3	60.6	62.1	61.8	59.9	61.8	61.7
10/03/2021	10:20 - 10:50	Sunny	54.6	55.5	56.8	54.8	57.9	55.8	56.1
16/03/2021	10:21 - 10:51	Sunny	57.6	54.8	56.2	57.2	56.3	55.2	56.3
22/03/2021	10:18 - 10:48	Sunny	57.1	56.2	55.1	56.8	58.4	55.6	56.7
27/03/2021	10:15 - 10:45	Sunny	54.6	56.9	54.9	56.1	55.7	56.7	55.9
Limit Level							Average	58.0	
70dB(A) during normal teaching periods								Range	55.9 -
or 65dB(A)	during examination	i periods							61.7

Table 2-11: Summar	y of Noise Monitoring	Results – NM3

2.3.9 As shown in the results were well below the limit level, also no complaint was received by the RE, WSD, EPD and contractor. Hence, no Action or Limit Level exceedance was triggered during this month. The impact noise quality monitoring results and graphical presentation are shown in **Appendix** N.

2.4. WATER QUALITY MONITORING

- 2.4.1 Water Impact monitoring had been taken three days per week with sampling or measurement in accordance with Sections 4.12 of the approved EM&A Manual at all designated monitoring stations in the 2 water courses. The interval between 2 sets of monitoring had been more than 36 hours. Replicate in-situ measures had been carried out in each sampling event.
- 2.4.2 Three (3) control and two (2) impact stations were recommended in the Section 4.7 of the approved EM&A Manual to carry out water quality monitoring. In order to identify and seek for the access of the water monitoring locations designated in the approved EM&A Manual, site visit was conducted among ET, IEC and Environmental Protection Department (EPD).
- 2.4.3 During the site visit, all designated monitoring locations were identified however one more impact stations (M3) along the same water course was introduced due to the concern on multiple site effect, in particular to address the potential impact to M2 from a source at upstream of the water course. Details and coordinates of the monitoring stations are described in Table 2-12 and the location plan of water quality monitoring stations is shown in **Appendix O**.

Water Quality	Description	Co-ordinates		
Monitoring Station	Description	Easting	Northing	
C1		835110	824716	
C2	Control Stations	835403	824470	
C3		835642	824386	
M1	Immediat	835215	824827	
M2	Impact Monitoring Stations	835536	824775	
M3	Monitoring Stations	835501	824648	

Table 2-12: Details of Water Quality Monitoring Station

2.4.4 The water monitoring equipment and analysis using for the water quality monitoring were proposed by ET and verified by IEC. The details of equipment using for impact monitoring are listed in the Table 2-13 below:

Water quality				
Horiba Multi Water Quality C	hecker U-53			
Thermometer & DO meter	The instrument is a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment is capable of measuring as included a DO level in the range of 0 - 20mg/L and 0 - 200% saturation; and a temperature of 0 - 45° C.			
pH meter	The instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1 pH in range of 0 to 14.			
Turbidmeter	The instrument is a portable and weatherproof turbidity measuring instrument using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.			
Laboratory Analysis				
Suspended Solids	HOKLAS-accredited laboratory (Acumen Laboratory and Testing Limited)			

Table 2-13: Monitoring Equipment Used in Impact Monitoring Program

Remark:

(i) Water samples for suspended solids (SS) have been stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).

- 2.4.5 Before the commencement of the sampling, general information such as the date and time of sampling as well as the personnel responsible for monitoring were recorded on the monitoring field data sheet.
- 2.4.6 Water temperature, turbidity, DO, pH and water depth were measured in-situ. Since water depths at C1, C2, M1, M2 and M3 were less than 3 m, all in-situ measurements and sampling conducted at one water depth such as mid-depth are performed. Moreover, C3 was recorded dry throughout the sampling period. Therefore, in-situ measurements and sampling could not be conducted at C3 in accordance with the water monitoring requirements in the approved EM&A Manual.
- 2.4.7 At each sampling point, (two) 2 consecutive measurements of temperature, DO, turbidity and pH were measured. The Multi-Parameter Water Quality Monitoring Probe were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken. The certification of the Multi-parameter Water Quality Monitoring System is showed in **Appendix P**.
- 2.4.8 All water samples were delivered to the Acumen Laboratory and Testing Limited (HOKLAS registration no.: 241). SS testing was used HOKLAS accredited Analytical method APHA 2540 D. The certification of laboratory with HOKLAS accredited analytical tests are provided in **Appendix Q**.
- 2.4.9 In this reporting period, a total of fourteen (14) sampling days perform water monitoring at the six designated locations. Monitoring results of 4 key parameters: dissolved oxygen (DO), turbidity, suspended solids and pH in this Reporting Months, are summarized in Table 2-14.

Monthly EM&A Report (No. 61)

Table 2-14: Summary of Water Quality Monitoring Results						
Dissolved Oxygen – Mid Depth (mg/L)	C1	C2	С3	M1	M2	M3
Average	8.59	8.64	N/A	9.24	9.19	9.47
Min.	8.35	8.39	N/A	9.00	9.05	9.29
Max.	8.80	8.85	N/A	9.39	9.39	9.65
Turbidity – Mid Depth (NTU)	C1	C2	C3	M1	M2	M3
Average	2.51	2.60	N/A	2.12	1.68	0.46
Min.	2.20	2.40	N/A	1.90	1.30	0.30
Max.	2.80	2.80	N/A	2.30	2.00	0.80
Suspended Solid – Mid depth (mg/L)	C1	C2	С3	M1	M2	M3
Average	3.73	3.86	N/A	2.71	12.18	<1
Min.	3.50	3.50	N/A	2.50	10.30	<1
Max.	4.10	4.10	N/A	2.90	14.80	<1
pH value (unit)	C1	C2	C3	M1	M2	M3
Average	7.53	7.59	N/A	7.70	7.76	7.69
	7 24	7 77	NI / A	7.60	7.60	7.53
Min.	7.21	7.27	N/A	7.00	7.00	7.55

Table 2-14: Summary of Water Quality Monitoring Results

2.4.10 In this Reporting Month, all monitoring result were below or within the action level. Hence, no Action or Limit Level exceedance was triggered during this month. Detailed monitoring results including insitu measurements, laboratory analysis data are shown in **Appendix R**.

11

2.5. ECOLOGY

- 2.5.1 Detailed Vegetation Survey Report and Woodland Compensation Plan submitted to EPD and approved on 17 February 2016. To ensure the planting works are properly implemented, bi-weekly monitoring is proposed throughout the planting phase. The frequency of monitoring is proposed to be bi-monthly during the first years of the planting stage, and then reduced to quarterly for the six (6) year post-planting period.
- 2.5.2 A 6 years post-planting review report will be submitted within a month after completion of the at least 6 years post-planting monitoring and maintenance.
- 2.5.3 Monitoring inspections were conducted on 16 and 30 March 2021.
- 2.5.4 Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) in 20 June 2016.
- 2.5.5 The condition of TA572 was observed in poor condition due to the damage of two main trunks. TA327 was also in poor condition. The already dead tree TA326 collapsed due to big hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.
- 2.5.1 All transplanted Lamb of Tartary (Cibotium barometz) have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then. A new shelter has been set up for these new individuals. They are generally in fair condition. Next few monitoring will be critical to assess their survival and suitability for transplanting back to the project site according to works progress.
- 2.5.2 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for Cibotium barometz to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a manmade feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 of Appendix S to enhance a sustainable survival of Cibotium barometz during the post-transplantation stage.
- 2.5.3 On the other hand, compensatory tree planting and transplantation of some more trees have been carried out next to TA572, TA326 and TA327 at STWTW. Once these 20 more trees are well established and formed a shaded canopy, this site is also a potentially suitable for the transplantation of Cibotium barometz.

2.5.4 In general, all 27 Lamb of Tartary (Cibotium barometz) stored at the nursery are in fair condition. Hong Kong Eagle's Claw (Artabotrys hongkongensis) was observed dead during inspection on 20 August 2016. The survival rate for Lamb of Tartary (Cibotium barometz) and Hong Kong Eagle's Claw (Artabotrys hongkongensis) was 96%. The Summary table for health condition and survival rate was shown in ANNEX II of Appendix S.

2.6. WASTE MANAGEMENT STATUS

- 2.6.1 The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. The Waste Producer Number to the Contractor is assigned in respect of the project site.
- 2.6.2 Wastes generated during this reporting period include mainly construction wastes (inert and non-inert). Waste flow table was prepared by the Contractor to record amount of waste generated and disposed (**Appendix T**).
- 2.6.3 The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes.
- 2.6.4 The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly. For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.7. DELIVERY, STORAGE AND HANDLING OF CHLORINE

2.7.1 Chlorine is delivered to Sha Tin WTW in batches of up to 6×1-tonne drums. The transport route from Sham Shui Kok dock on North Lantau is shown in **Figure 1**. The route passes along the North Lantau

Expressway, around the northern edge of Tsing Yi, through Tsuen Wan and along Tai Po Road (Piper's Hill) to Sha Tin (Table 2-15).




Figure 1: Chlorine Transport Route to Sha Tin Water Treatment Works

 Table 2-15: Chlorine Truck Transport Route

Destination	Koute
From SSK	Sham Shui Kok Dock > Cheung Tung Road > Sunny Bay Road > N Lantau Highway
Dock to Sha	> Lantau Link > NW Tsing Yi Interchange > Tsing Yi North Costal road > Tsing
Tin WTW	Tsuen Road > Tsuen Wan Road > Kwai Chung Road > Ching Cheung Road > Tai
	Po Road > Tai Po Road (Piper's Hill) > Tai Po Road (Sha Tin Heights) > Tai Po
	Road > Tsing Sha Highway (Sha Tin) > Tai Po Rd (Sha Tin) > Sha Tin Rural
	Committee Rd > Tai Chung Kiu Rd > Che Kung Miu Road > Sha Tin WTW

- 2.7.2 Unloading takes place inside the Chlorination House, with the doors closed, in a designated truck unloading bay. The movement of drums within the storage area and 'drive-through' unloading bay is carried out using a hoist/monorail system with a purpose-built lifting beam. Prior to usage, the drums are stored on cradles within the chlorine storage area.
- 2.7.3 The on-site chlorine delivery route is shown in **Figure 2**.



- 2.7.4 An emergency chlorine scrubbing system is installed to remove any leaked chlorine in the chlorine handling and storage areas. The system is a packed tower utilising sodium hydroxide as the neutralising agent. The plant and equipment are installed in a separate scrubber room.
- 2.7.5 On detection of chlorine at a concentration of 3 ppm or above in the chlorine handling or storage areas, the scrubbing system will activate automatically. The air/chlorine mixture in the affected areas is drawn into the scrubber by the scrubber fan via ducting connected to the normal ventilation system. An electrically-operated isolating damper is provided in the scrubber intake which opens automatically when the scrubber fan starts up.
- 2.7.6 The scrubber system is normally set at auto standby mode and is activated if the chlorine concentration rises above 3 ppm. A continuous chlorine monitor is installed at a point downstream of the packed tower and upstream of the vent/recycle changeover dampers to monitor the scrubber performance; a "Chlorine concentration high" alarm will be initiated if the concentration of chlorine in the tower exhaust exceeds the preset value.
- 2.7.7 According to the Fire Services Department's fire safety requirements, an emergency repair/stoppage kit for chlorine spillage/leakage is provided and maintained in good working condition at all times for use

by the trained persons and stowed adjacent to but outside the store/plant room. Regular drills are conducted to train personnel on the proper use of the breathing apparatus and protective clothing.

- 2.7.8 A Hazard Assessment of the risks associated with the storage, handling and transport of chlorine at Sha Tin WTW and the off-site transport of chlorine for the Construction and Operational Phases of the reprovisioning project has been conducted in the approved EIA Report (Register No. AEIAR-187/2015).
- 2.7.9 This In-situ Reprovisioning of Sha Tin WTW is an improvement project, following its completion the chlorine-related risks levels to the general public will be lowered due to the anticipated reduction of the chlorine storage and usage levels.
- 2.7.10 Implementation of the recommended mitigation measures would be regularly audited. No specific Environmental Monitoring would be required.

2.8. EM&A SITE INSPECTION

- 2.8.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, five (5) site inspections were carried out on 3, 10, 17, 24 and 31 March 2021.
- 2.8.2 One joint site inspection with IEC also undertaken on 17 March 2021. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 2-16.

Date	Environmental Observations	Follow-up Status
3 March 2021	Unnecessary water retained in resting area nearby M123 and above the sedimentation tank near Administration Building. The contractor was reminded to clear the retained water.	Retained water was removed.
10 March 2021	N.A	N.A
17 March 2021	Contractor was reminded to post the Environmental Permit at DG Store.	Environmental Permit was posted at the DG Store.
24 March 2021	Puddles at DG store, contractor was reminded to remove the puddles.	Puddles were removed.
31 March 2021	N.A	N.A

Table 2-16: Site Observations

i. The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

2.9. ENVIRONMENTAL LICENSES AND PERMITS

2.9.1 The status of environmental license and permit is summarized in Table 2-17 below:

Table 2-17: Summary of Environmental License and Permit

License / Permit	License / Permit No.	Date of Issue	Date of Expiry	License / Permit Holder	Remark
Environmental Permit	EP- 494/2015	28/01/2015	N/A	WSD	
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	Reference No: 458807	10/8/2020	N/A	ACMJV	
Registration of Chemical Waste Producer	WPN5296-759- A3012-01	28/09/2020	N/A	ACMJV	
Trip Ticket (Chit) Account	7038091	26/8/2020	N/A	ACMJV	
	WT00037213- 2020	19/1/2021	31/1/2026	ACMJV	
Waste Water Discharge Licence	WT00023932- 2016	01/04/2016	31/3/2021	MMVJV	For Contract 3/WSD/15
	WT00024211- 2016	13/06/2016	30/6/2021	MMVJV	For Contract 3/WSD/15
Disposal of Sludge at Landfill-Admission Ticket System	16134	5/3/2021	4/9/2021	ACMJV	
Construction Noise Permit	GW-RN0109-21	19/2/2021	18/8/2021	ACMJV	

2.10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 2.10.1 In response to the site audit findings, the Contractors carried out corrective actions. A summary of the environmental mitigation measures implemented by the Contractor in this Reporting Period are summarized in Table 2-18.
- 2.10.2 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are showed **Appendix U**.

Issues	Environmental Mitigation Measures
	- Tarpaulin covering of any dusty materials on a vehicle leaving the site;
	- Imposition of speed controls for vehicles on site haul roads;
	- Use of regular watering to reduce dust emissions from exposed site
Air Quality	surfaces and roads;
	- Side enclosure and covering of any aggregate or stockpiling of dusty
	materials to reduce emissions;
	- Where possible, routing of vehicles and positioning of construction plant
	should be at the maximum possible distance from ASRs.
	- Good site practices to limit noise emissions at the sources;
	- Use of quite plant and working methods;
Noise	- Use of site hoarding or other mass materials as noise barrier to screen
110150	noise at ground level of NSRs;
	- Scheduling of construction works outside school examination period in
	critical area.
	- Drainage systems were regularly and adequately maintained;
Water	- Effluent discharged from the construction site should comply with
, , utor	standards stipulated in the TM-DSS;
	- Open stockpiles of construction materials on sites should be covered.
General	- The site was generally kept tidy and clean.

 Table 2-18: Environmental Mitigation Measures

2.10.3 The necessary mitigation measures were implemented properly for this Contract.

2.11. SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 2.11.1 Results for 1-hour TSP, noise and water quality monitoring complied with the Action/ Limit levels in the reporting period.
- 2.11.2 Cumulative statistics on exceedances is provided in Appendix V.

2.12. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

2.12.1 The Environmental Complaint Handling Procedure is shown in below table:

Table 2-19: Environmental Complaint Handling Procedure

Complaint Received via Project	Complaint Received via 1823 or
Hotline	from other government departments
ACMJV notify ER, ET and IEC	ER notify ACM, ET and IEC
Register of the complaint. ACM	IJV and ET to conduct investigation of
complaint and report to ER	and IEC the investigation results
If complaint is considered not val	id If complaint is found valid
ET or ER to reply the complaina	ant ACMJV to implement necessary
if necessary	improvement measures in
	consultation with the IEC, ET and
	ER. ET to check and inspect if the
	situation is improved. ER to
	conduct further inspection as
	necessary.
	ER to report the follow up actions
	done to WSD and reply to
	complainant is necessary.
	If the complaint is referred by the
	EPD, the Contractor to prepare
	interim report on the status of the
	complaint investigation and follow-
	up action
ER prepare complaint	report for submission to WSD
ET to record the complain	nt case in monthly EM&A report

- 2.12.2 No environmental complaint were received in the reporting period.
- 2.12.3 No notification of summons and prosecution was received in the reporting period.
- 2.12.4 No visit from EPD in the reporting period.
- 2.12.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix V.

2.13. DATA MANAGEMENT AND DATA QA/QC CONTROL

- 2.13.1 The impact monitoring data were handled by ET's in-house data recording and management system.
- 2.13.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into computerized database properly. The laboratory results were input directly into the computerized database and checked by personnel other than those who had input the data.
- 2.13.3 For monitoring parameters that require laboratory analysis, the local laboratory had followed the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory testing.

3. FUTURE KEY ISSUES

3.1. CONSTRUCTION PROGRAMME FOR THE COMING MONTHS

- 3.1.1 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between April to June 2021 will be:
 - M1-M5 Water Main Diversion
 - Diversion of Existing CLP Cable in Administration building
 - Temporary DG store (ABWF, E&M and FS installation)
 - Isolation of Clarifier-RC Wall Construction
 - Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
 - Cofferdam of WET- installation of pipe pile & grouting
 - WET ELS and excavation works.
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Asbestos sampling and testing
 - Tree felling and landscape works

3.2. KEY ISSUES FOR COMING MONTH


- 3.2.1 Potential environmental impacts arising from the above upcoming construction activities in April 2021 are mainly associated with dust, noise, water quality issues and waste management issues.
- 3.2.2 The tentative monitoring schedule for April 2021 to June 2021 can be found in Appendix W.

4. CONCLUSIONS AND RECOMMENDATIONS

4.1. SUMMARY

- 4.1.1 Air quality (1-hour TSP), noise, water quality and ecology impact monitoring were carried out in the reporting period. All monitoring results are satisfactory and no NOEs or associated corrective action was therefore issued.
- 4.1.2 Five (5 nos.) environmental site inspection were conducted during the reporting period. Joint site inspection with IEC were carried out on 17 March 2021. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 4.1.3 To control the site performance on waste management, the contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.
- 4.1.4 No Environmental complaint were received in reporting period.
- 4.1.5 No notification of summons or prosecution was received since commencement of the Contract.
- 4.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A General Layout Plan



P:\Projects\60162073\Drawing\REPORT\EM&A\804.dwg 2013-02-27 15:42 FENGYL


Appendix B Project Organization

Project no.: CJO-3113

Contract No. 1/WSD/19

In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

- Water Treatment Works and Ancillary Facilities



Authorization

---- Communication Line

Appendix C Latest Construction Programme

Contract No. 1/WSD/19

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works

Activity ID	Activity Name		Original	Start	Finish	Total							
	/ Guyity Hamo		Duration	Start	1 11 1511	Float	Jan	Feb	Mar	Apr	May	Jun	2021 Jul
Contract No.	1/WSD/19 - Monthly Update (Dec-20) - Detail Work	s Programme Rev.1 DT					Jan	rep	Iviar	Apr	Iviay	Jun	Jui
Preliminaries													
Contractal D													
	mpletion Date - Contract	tion Duilding (OCE David office Drain at Otart)	0		10 4	0							
C-Sec1	Section 1 - relocate DG Stores, Site formation for new Administra		0		10-Aug-21*	0							
C-KD	Key Date - diversion of Pipelines M1, M2, M3, M4 and M5 - (365		0		10-Aug-21*	0							
C-Sec3	Section 3 - Landscape Softworks within Portion D - (365 Days af	ter Project Start)	0		10-Aug-21*	0							
	mpletion Date - Planned				10.0.011								
KD	Key Date - diversion of Pipelines M1, M2, M3, M4 and M5		0		10-Aug-21*	0							
Sec1	Section 1 - relocate DG Stores, Site formation for new Administra	tion Building	0		10-Aug-21*	0							
Sec3	Section 3 - Landscape Softworks within Portion D		0		10-Aug-21*	0							
Design Subn													
Major Plant a	and Equipment - Submission, Procurement, Fabrication	on and Factory Test											
Pre-construc	ction Works												
Initial Set Up	& Survey												
78	Ground Investigation Work & Geotechnical Assessment		60	19-Nov-20 A	30-Jan-21	0							
1188	Hoarding Erection (whole site area)		60	31-Dec-20	18-Mar-21	24							
1198	Stage 1 Fencing for DN1200 pipe laying and ADB Site Formation	n works (include Type 2 Fence to SMH37	66	01-Feb-21	29-Apr-21	24				<u></u>	J		
UU Diversior	n - DN200 and DN300 Plant Service Watermain Diversion												
85	Procurement & Delivery of Temp. Pipework		48	22-Oct-20 A	02-Feb-21	14		-					
84	Method Statement (Incl. Risk & Safety requirement) for Existing I	DN200 & DN300 Watermains diversion	48	22-Oct-20 A	02-Feb-21	14	·			+		·	
86_01	Excavation for temp pipework		42	05-Feb-21	01-Apr-21	12							
86 02	Install temp. pipework for diversion		42	07-Apr-21	27-May-21	12							
87	Hydraulic Tests for the Temp. Pipework for Diversion and swappi	ng	24	28-May-21	25-Jun-21	12							
88	Diversion completed and Operational	-	0	26-Jun-21		12							. ♦
UU Diversior	n - Existing Chlorine Pipe / MEP utilities (WET Area)						· I J						
1224	Diversion of MEP Utilities (WET Area)		33	31-Dec-20	08-Feb-21	0							
90	Diversion and Reprovision of Existing Chlorine Pipe		33	31-Dec-20	08-Feb-21	0							
	viversion of Pipelines M1, M2, M3, M4 and M5												
	on Existing South Works Pumping Station												
	M4 and M5 Diversion		10	05.11 00.4									
100_01	Stage 1 - Excavation for existing M2 & M3 (Include demolition of		49	25-Nov-20 A		0							
102_01	Stage 1 - Installation DN1200 and DN1400 pipiline at M5 and va		49	25-Nov-20 A	23-Jan-21	0	_						
100_11	Stage 2ii - Remove M3 pump pipe & existing utilities / Install tem	p. surge vessel for M3 / Remove Pump 4,5,6	48	25-Jan-21	27-Mar-21	0							
100_17	Stage 1 - Suspend & Remove Pump 7 & 8		31	25-Jan-21	08-Mar-21	0	· · · · · · · · · · · · · · · · · · ·	. <u>.</u>	····				
100_03	Stage 2i - Cap off existing M3 / Connect V01 & V02 to M5 & V02		6	25-Jan-21	30-Jan-21	0							
102_03	Stage 2iii - Connection M3 of surge vessel and installation of res	serve tee on M3	6	22-Mar-21	27-Mar-21	0							
099_11	Stage 3i - Cap off existing M4		6	29-Mar-21	08-Apr-21	0							
100_09	Stage 4 - Cap off existing M2		6	09-Apr-21	15-Apr-21	0							
100_13	Stage 4 - Remove M2 pump pipe / Remove Pump 1,2,3		24	09-Apr-21	07-May-21	0							
099_05	Stage 3ii - Remove M4 & M5 existing pipes / Install M4 & M5 from		78	16-Apr-21	20-Jul-21	0						1 1 1	
098_01	Stage 6 - Valve (V908) (MBV) replacement and test for Lion Roc		24	23-Apr-21	22-May-21	0							
100_15	Stage 4 - Construct temp. serge vessel for M2 and connect to M2		12	08-May-21	22-May-21	0							
102_09	Installation of twin DN1200 watermain and valve chamber No.1	(include installing DN1200 blank flange)	60	08-May-21	20-Jul-21	0							
101_01	Demolish existing South Works Pump Hall		24	24-May-21	21-Jun-21	0							
101_03	Demolish part of existing Main Pump Sump		24	22-Jun-21	20-Jul-21	0							
101_05	Demolish remainig of existing Main Pump Sump		18	21-Jul-21	10-Aug-21	0							
098_02	Stage 6 - Valve (V909) (MBV) replacement and test for Lion Roc		24	09-Sep-21	08-Oct-21	418							
Section 1 - R	Relocation of DG Stores, Site formation for new Ad	ministration Building											
Statuory Sub	bmissions												
Temp DG - F	SD Submission prior to Fire Services Installation												
1170	Temp. DG Store - FSD - Submission of FSI/314 with VAC Layout	Plan	7	31-Dec-20	08-Jan-21	32							
	SD Submission prior to DG Installation												
	•												
Current M		1 Y	ear Roll	ina Pro	gramn	ne					ID: 1WSD1	9 - U003-	3
Level of E					3					Baselin		roo Maath	Polling
Actual Wo										Page: 1	Update The	ree wonth	noiiing
	temaining Work										010		

	_					_		_				_				_			_		_		
			P	ug				Sep)		1	0	ct			٢	lov				Dec	>	-
			•																				
			 ♦ ♦ ♦ 											4									
			◇																				
	_					Т					ł			-									_
	T		:	:										-					: 1				
_					_	-												-					
														4									
-							–																
							Date	Э			R	evis	sion		Checked			A	opro	ved			
	14-Aug-					15	st Pro				A	Т											
							-20				st Pro				_	T				-			
							-20								_					-			
					0-1	VUV	-20	20		LI	ne P	iug	. КС	v.U) AT								

Contract No. 1/WSD/19

Data Date: 31-Dec-2	Contract No. 1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works																								
tivity ID	Activity Name		Original	Start	Finish	Tota Floa											2021								
			Duration				Já	an	Feb		Mar	Apr		Мау		Jun	2021	Jul	Αι	Jg	Sep		Oct	Nov	 Dec
54_03	Temp. DG Store - FSD - Submission for DG Installation		7	31-Dec-20	08-Jan-21	1 32	2																		
	location of DG Stores																÷								
	of New Temp. DG Store																								
Structure Co			4	10 D 00 A	0.4 Jac 0.4	4 6																			
107_09	Temp. DG Stores - Blinding and Earth mat installation		4	19-Dec-20 A	_																				
107_11	Temp. DG Stores - G/F slab upto +27.8mPD		12 6	05-Jan-21 19-Jan-21	18-Jan-21 25-Jan-21																				
107_13	Temp. DG Stores - Scaffolding e rection Temp. DG Stores - Construct walls and slab up to R/F		-	26-Jan-21	08-Feb-21		<u>.</u>																		
107_15 107_17	Temp. DG Stores - Construct waits and stab up to h/P		12	09-Feb-21	10-Feb-21																				
107_19	Temp. DG Stores - Leakage test		2	11-Feb-21	19-Feb-21		-																		
107_13	Temp. DG Stores - Dismantle Scaffolding		2	20-Feb-21	22-Feb-21																				
ABWF & E&I			-	2010021																					
109	Temp. DG Stores - ABWF works		24	23-Feb-21	22-Mar-21	1 ()			····) })															 ++
	laterial Inspection and Testing on Delivery to Site																								
TDG.0630	SWPS - Delivery for Installation - Other Plants and Materials	for BS Works (EM 4)	7	08-Feb-21	22-Feb-21	1 ()																		
Temp DG - E	-			1																					
TDG.108	Temp. DG Stores - Handover for E&M Installation		0	23-Feb-21		()			•															
TDG.110_01	Temp. DG Stores - BS Electrical Installation		33	23-Feb-21	01-Apr-21	1 0											1-1-1-1								
TDG.110_03	Temp. DG Stores - FS Installation		32	07-Apr-21	14-May-21	1 (; ;												
DG Inspectio	on line line line line line line line lin																								
A20640	Temp. DG Stores - Report to FSD for DG Inspection		1	15-May-21	15-May-21	1 ()																		
A20650	Temp. DG Stores - DG Inspection		16	17-May-21	04-Jun-21		5																		
A20660	Temp. DG Stores - Issuance of DG License by FSD		1	25-Jun-21	25-Jun-21)										i				1				
FSI Inspectio																									
1130	Temp. DG Stores - Submit FSI/314 and FSI/501		1	15-May-21	15-May-21	1 (
1150	Temp. DG Stores - Fire Service Inspection		16	17-May-21	04-Jun-21																				
1160	Temp. DG Stores - Issue Fire Cert 172		1	25-Jun-21	25-Jun-21											1									
Relocate the	-																								 +
114	Relocate DG store material to new temp. DG store		6	26-Jun-21	03-Jul-21	(
	n for new Administration Building		0	20 0011 21	00 001 21												\square								
1182	CLP / HKT / Other utilities diversion for Administration Buildir	a area site formation	72	25-Jan-21	29-Apr-21	1 24																			
118	Site Formation for future Administration Building Area (Exce		60	06-May-21	· ·		-11 1																		
103	Remaining site formation at future Administration Buillding A		23	-	10-Aug-21		<u></u>																		
DN1200 Dra			20	10 001 21	TO Aug 21																				
117_23	Drainage Works near Administration Building (DN1200) - Ex	cavation for 1st Section (Outfall headwall to SMH40)	24	09-Feb-21	15-Mar-21	1 35																			
117_25	Drainage Works near Administration Building (DN1200) - 1s		24	16-Mar-21	16-Apr-21		-1: :																		
117_01	Drainage Works near Administration Building (DN1200) - Ex		36	30-Apr-21	12-Jun-21		-1: :									-									
117_05	Drainage Works near Administration Building (DN1200) - 2n		24	15-Jun-21	13-Jul-21								···				<u></u>	┱┿╍┾╴							
117_07	Drainage Works near Administration Building (DN1200) - Ex		36	11-Aug-21	21-Sep-21		-1: :																		
117_09	Drainage Works near Administration Building (DN1200) - 3rd		30	23-Sep-21	29-Oct-21		-1: :																		
	Const new plant in Portion A&B, E&M in portion																								
Statuory Sul																					·				
	4 - FSD Submission prior to Fire Services Installation		0.0	00.0		0.01-																			
SUB.1020	FSD - Submission of FSI/314 with VAC Layout Plan		90	28-Sep-21	15-Jan-22	2 217																			
· · · · · ·	II Construction																								
ELS Design																									
192	pipe pile wall - Prepare design & drawing		12	19-Nov-20 A) 🗖														ļ				
193	pipe pile wall - Submit to RE for comment		12	05-Jan-21	18-Jan-21) 💻																		
194	pipe pile wall - Revise, Resubmit & approval		18	19-Jan-21	08-Feb-21	1 0	2		-																
	Stage 2 Filters)																								
196	Cofferdam (Stage 2 Filters) - Install pipe pile & Grouting		60	08-May-21	20-Jul-21		2								: :	: :		-							
197	Cofferdam (Stage 2 Filters) - Sensitive Pumping Test		12	21-Jul-21	03-Aug-21	1 (2																		
Cofferdam (S	South Work Pumping Station) & Cofferdam for Delivery	Main																							
																						_			
🔶 Current N	Vilestone Remaining Work	1 Voa	r Rol	ling Pro	aramı	m۵				Project ID: 1WSD19 - U003-3 Date Revision Checked Appro															
Level of E					yrann								eline:							-	ıg-2020		og. Rev.0		
Actual Wo														pdate Th	hree N	lonth R	lolling				-2020		og. Rev.1		
Critical R	Remaining Work											Pag	e: 2 of	15						6-Nov	-2020	The Pr	rog. Rev.0	AT	

Data Date: 31-Dec-2		eprovisioning of Sha Tin Wa		ct No. 1/ tment W	-			Wor	ks) - V	Vater 1	reatme	ent Wo	orks						
ctivity ID	Activity Name		Original Start	Finish	Total								2021						
			uration		Float	Jai	n L	Feb	Mar	Apr	Мау	Jun	Jul	Αι	g Sep	0	t N	lov	Dec
199_01	Cofferdam (South Work Pumping Station) - Install pipe pile & Grout	-	66 15-May																
199_03	Cofferdam (South Work Pumping Station) - Install pipe pile & Grout	-	65 04-Aug																
199_05	Cofferdam (South Work Pumping Station) - Install pipe pile & Grout	ting - 3/3 Portion	65 22-Oct	21 08-Jan-2	2 0						1 I I I I I 1 I I I I I								
Cofferdam (S	Stage 1 Filters)																		
202	Cofferdam (Stage 1 Filters) - Install pipe pile & Grouting		54 24-May	-21 27-Jul-2	1 1							1 1 1 1	: : : :	-					
203	Cofferdam (Stage 1 Filters) - Sensitive Pumping Test		12 28-Jul-	21 10-Aug-2	21 1														
Cofferdam (F	Flocculation and Sedimentation Tanks , Ozone Building, Resid																		
205	Cofferdam (Flocculation & Sedimenatation Tanks,Ozone Bldg, Resi	idual Manag. Facilities) - Install pipe pile & Grouting	78 07-Jul-	21 07-Oct-2	1 0														
206	Cofferdam (Flocculation & Sedimenatation Tanks,Ozone Bldg, Resi	idual Management Facilities) - Sensitive Pumping Test	12 08-Oct-	21 22-Oct-2	1 0														
Cofferdam (V	Washwater Equalization Tanks)																		
208	Cofferdam (Washwater Equalization Tanks) - Install pipe pile & Gro	uting	40 09-Feb	-21 07-Apr-2	1 0														
209	Cofferdam (Washwater Equalization Tanks) - Sensitive Pumping Te	est	12 08-Apr	-21 21-Apr-2	1 0														
Decommissi	oning, Shut Down & Relocation of Works		,	,							1 I I I I I 1 I I I I I 1 I I I I I 1 I I I I I								
	of South Works																		
220	Disconnect Filtered Water Tank		18 16-Apr	-21 07-May-2	1 0	<u></u>				: : - : - <u>-</u>	<u>↓</u> ↓↓↓↓								
221	Disconnect SW air receiver from Air Compressor at NW Pumping S		24 16-Apr																
222	Abandon Washwater Pump inside SW Pumping Station		24 16-Apr																
223	Relocate Air Compressors at SW Filter Gallery for NW Surge Vesse		12 16-Apr																
216	Remove Existing Dosing Pipes from Chemical House		10 26-Jun	· ·															
217	Disconnect SW Raw Water Channel at Raw Water Dividing Chamb		10 09-Jul-											1					÷
218	Disconnect Sludge Pipe at existing Sludge Collect Chamber		10 09-Jul-																
	f Existing Emergency Power Generator for Chlorination Hous		10 00 001	20 001 2	1 12														
227			48 31-Jul-	21 25-Sep-2	1 614											_			
227	Construct New Steel Shed for Emergency Power Generator				614														
	Handover Steel Shed for E&M Installation				-						· · · · · · · · · · · · · · · · · · ·							<u></u>	
229	Installation of Building Services and Electrical Works		48 27-Sep																
230	Relocation of the Existing Genset to Chlorine Building & Resume o	peration	12 24-Nov	-21 07-Dec-2	014														
	f Major Existing Facilities		0.4 07.14		1 10														
224_01	Washwater Equalization Tank-Pipe Laying for Washwater Pipes - 1		84 27-Mar																
233	Demolition of Existing Alum Saturation Tanks		48 26-Jun								· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·		 , ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ; ;				
116	Demolition of the Exiting DG Store		9 05-Jul-																
224_03	Washwater Equalization Tank-Pipe Laying for Washwater Pipes - 2		84 13-Jul-																
237	Demolition of Existing Clarifiers		60 21-Jul-	· ·															
236	Demolition of Existing Filter Beds		60 04-Aug														_		
235	Demolition of Existing Chemical House		60 11-Aug								· · · · · · · · · · · · · · · · · · ·								
234	Demolition of Existing M&E Workshop		36 23-Aug																
240	Demolition of Existing Raw Water Channel		24 03-Sep																
810	Decommissioning of M&E utilities for demolition of Existing Temp. V	,	72 23-Sep																
664	Demolition of Existing Emergency Generator for Chlorine House		24 08-Dec																<u>;</u>
232	Demolition of Existing Temp. Washwater Recovery Tanks		20 18-Dec	-21 13-Jan-2	2 0					· · · · · · · · · · · · · · · · · · ·									
Isolation of C		(20)	10																
730_01	Stage 2 - Construction of RC walls for Settled Water Isolation (Wall		12 18-Jan																
730_03	Stage 2 - Construction of RC walls for Settled Water Isolation (Wall	,	18 01-Feb																
730_05	Stage 2 - Construction of RC walls for Settled Water Isolation (Wall	-	36 16-Apr																
732	Stage 3 - Disconnect SW & NW settled water channel / raw water c		22 31-May					ļ						<u></u>	<u></u>				ļļ
740	Isolate Clarifiers No.2, No.3 and No.4		58 26-Jun	-21 02-Sep-2	21 29														
	Equalization Tanks																		
Excavation &	R ELS																		
252	Washwater Equilization Tank - Excav & const Retaining Wall at exist	sting treated water wet wells	12 22-Apr	-21 06-May-2	21 0														
253_01	Washwater Equilization Tank - Excav & Install ELS & Plate Loading	1 Test - S1	12 07-May	-21 21-May-2	21 0														
253_03	Washwater Equilization Tank - Excav & Install ELS & Plate Loading	Test - S2	12 22-May	-21 04-Jun-2	1 0							-							
253_05	Washwater Equilization Tank - Excav & Install ELS & Plate Loading	Test - S3	12 05-Jun	-21 19-Jun-2	1 0														
253_07	Washwater Equilization Tank - Excav & Install ELS & Plate Loading	Test - S4	12 21-Jun	-21 05-Jul-2	1 0														
Substructure																			
254	Washwater Equilization Tank - Earth mat Installation (if any) & blind	ling	2 06-Jul-	21 07-Jul-2 ⁻	1 0														
•							i	i		<u> </u>	. <u>1</u>				Date	Revis	ion Ch	ecked A	pprove
Current M		1 Year I	Rollina I	Program	me						ct ID: 1WSD1	9 - U003-3	}		14-Aug-2020				
Level of E Actual Wo			-9-	3	-					Basel	-	roo Month	Rolling				Rev.0 AT Rev.1 AT		
Actual Wo											it: Update Thi 3 of 5		ronng		7-Sep-2020	-			
										'aye.	5010				6-Nov-2020	The Prog.	Rev.0 AT		

Contract No. 1/WSD/10


Data Date: 31-Dec-20		In-Situ Reprovisioning of Sha Tir			No. 1/V ent Wo			ith W	/ork	(s) - N	Nater	r Tre	eatm	ent	Wor	ks									
Activity ID	Activity Name		Original Duration	Start	Finish	Total Float										2021		•		0.0					
257	Washwater Equilization Tank - Underground pipe	work	12 0)6-Jul-21	19-Jul-21	0	Jan	Fe	eb	Mar	Ar	pr	May		Jun	J		Aug		Sep		Dct	Nov	De	2
255_01	Washwater Equilization Tank - Backfilling to forma	ation level	4 0	8-Jul-21	12-Jul-21	0																			
255_03	Washwater Equilization Tank - Formwork and reba	ar fixing for Basement floor slab	6 1	3-Jul-21	19-Jul-21	0																			
255_05	Washwater Equilization Tank - Concreting for Bas	ement floor slab (+16.8mPD)	1 2	20-Jul-21	20-Jul-21	0											1								
255_07	Washwater Equilization Tank - Scaffolding erectio	n +16.8mPD to +24mPD	3 2	8-Jul-21	30-Jul-21	0																			
255_09	Washwater Equilization Tank- Formwork and reba	ar fixing for walls +16.8mPD to +24mPD	6 3	31-Jul-21	06-Aug-21	0																			
255_11	Washwater Equilization Tank - Concreting for wall	ls (up to +24mPD)	1 07	7-Aug-21	07-Aug-21	0												ł.							
255_13	Washwater Equilization Tank - Formwork and reba	ar fixing for floor slab (+24mPD)	6 09	9-Aug-21	14-Aug-21	0																			
255_15	Washwater Equilization Tank - Concreting for floo	r slab (+24mPD)	1 16	6-Aug-21	16-Aug-21	0												I							
Superstructure	e																								
255_17	Washwater Equilization Tank - Scaffolding erectio	n +24mPD to +27 4mPD	3 17	7-Aug-21	19-Aug-21	0																			+
255_19	Washwater Equilization Tank - Formwork and reba			0-Aug-21	26-Aug-21	0																			
255_21	Washwater Equilization Tank - Concreting for wall	-		7-Aug-21	27-Aug-21	0													T						
255_23	Washwater Equilization Tank - Concreting for war			8-Aug-21	03-Sep-21	0																			
	•			6-Aug-21 4-Sep-21	03-Sep-21 04-Sep-21	0																			
255_25	Washwater Equilization Tank - Concreting for floo			-	•	0													÷						÷
255_35	Washwater Equilization Tank - Scaffolding erection	× /		6-Sep-21	08-Sep-21	0																			
255_45	Washwater Equilization Tank - Formwork and reb			9-Sep-21	15-Sep-21	0																			
255_55	Washwater Equilization Tank - Concreting for wall			6-Sep-21	16-Sep-21	0																			
255_65	Washwater Equilization Tank - Formwork and reba	ar fixing for Roof slab (+31mPD)	6 17	7-Sep-21	24-Sep-21	0																			
255_75	Washwater Equilization Tank - Concreting for Roc	of slab (+31mPD)	1 25	5-Sep-21	25-Sep-21	0																			
718	Washwater Equilization Tank - Apply waterproofin	g	3 27	7-Sep-21	29-Sep-21	0																			
256	Washwater Equilization Tank - Water Test		6 30	0-Sep-21	07-Oct-21	0															-				
258	Washwater Equilization Tank - Completion of Civi	I Structure for E&M Installation	0 08	8-Oct-21		0															•				
Washwater Ec	qualization Tanks - M&E Works																								
WET.1010	Washwater Equilization Tank - Handover of Wash	water Equalization Tanks for E&M works	0 08	8-Oct-21		0															♦				
Washwater Eq	qualization Tanks - Delivery to Installation Area											1					1-1-1-		****						+
WET.1050	Washwater Equilization Tank - Delivery for Installa		7 29	9-Nov-21	06-Dec-21	173																			
Washwater Eq	qualization Tanks - Installation		I			·																			
WET.1000	Washwater Equilization Tank - Temporary Installa	tion for Flow Diversion	45 08	8-Oct-21	30-Nov-21	0																			
WET.1090	Washwater Equilization Tank - Ready for Tempora			1-Dec-21	17-Dec-21	0																			
	qualization Tanks - Installation - Mechanical		10 01	I BOO ET	IT DOULT																				+
WET.1100	Washwater Equilization Tank - Installation of LALC	3	80 07	7-Dec-21	19-Mar-22	173																			
	•		00 07	7-Dec-21	13-11101-22	173																			
	nd New Sampling Room																								
New Sampling	-																						_		
1226	New Sampling Room - Construct new temporary I		24 0	7-Oct-21	04-Nov-21	59						<u></u>							<u></u>						<u></u>
1228		nt from the existing new sampling room to new temporary one	2 05	5-Nov-21	06-Nov-21	59																	D		
1230	New Sampling Room - Modify the structure of the	existing sampling room	24 08	8-Nov-21	04-Dec-21	59																		-	
Inlet Works - S	Structure																								
272	Inlet Works - Open cut excavation		42 0	7-Oct-21	25-Nov-21	26																			
273	Inlet Works - Installation of underground earthing	system or earth mat (if necessary)	5 26	6-Nov-21	01-Dec-21	26																	ď		
274	Inlet Works - Foundation (with 6 nos. mini pile avg	g. length=13m including empty boring)	36 02	2-Dec-21	15-Jan-22	26														++					÷
Flocculation a	and Sedimentation Tanks))																						
	of Flocculation & Sedimentation Tank Structu	re																							
	& Sedimentation Tank (Western Half) - Excavati		10 00	2 Oct 21	10 Nov 01	0																	<u> </u>		
285_01	Floce & Sed Tanks (Western Half) - Excav & Instal	-		3-Oct-21	12-Nov-21	U						÷								+				<u>; .</u>	ļ
285_03	Flocc & Sed Tanks (Western Half) - Excav & Instal	-		3-Nov-21	03-Dec-21	0																			
285_05	Flocc & Sed Tanks (Western Half) - Excav & Instal		18 04	4-Dec-21	24-Dec-21	0																			-
	& Sedimentation Tank (Western Half) - Substruct																								
286	Flocc & Sed Tanks (Western Half) - Installation of			8-Dec-21	29-Dec-21	8																			0
287_01	Flocc & Sed Tanks (Western Half) - Backfilling to fe	ormation level	12 30	0-Dec-21	13-Jan-22	8													<u>. .</u>	4.4.4					
Ozone Buildin	ng																								
Ozone Building	ng - Structure																								
Ozone Buildin	ng - Excavation and ELS																								
328_01	Ozone Building - Excav & Install ELS & Plate Load	ding Test - S1	18 28	8-Dec-21	18-Jan-22	0																			
						. <u>li</u>		4 i i	- il	- · · ·		ļi		- I i		<u> </u> i			· · · ·						<u> </u>
🔶 Current Mile	lestone Remaining Work	1 V	ear Rollin	na Pro	aramm	ופ					Pro	oject ID	D: 1WSD)19 - U	003-3				Da		Revi		Checked	Appro	Jved
Level of Effo		11		IS FIO	yranni	10						seline							14-Aug-		-	. Rev.0	AT	_	
Actual Work	k											-	Jpdate TI	hree M	onth Ro	olling			7-Sep-2	020	1st Prog	. Rev.1	AT		
Critical Ren	maining Work										Pa	ge: 4 c	of 5						6-Nov-2	020	The Prog	g. Rev.0	AT		
																						-		<u> </u>	

Data Date: 31-Dec-20


Contract No. 1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works

ivity ID	Activity Name	Original Duration	Start	Finish	Total Float								2021
						Jan	Fe	b	Mar	Apr	May	Jun	
Stage 1 Filte													
	Stage 1 Filters Structure (Northern Half)												
	ters (1st Half - Northern Half) - Escavation and ELS			1									
357_01	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S1	16	23-Oct-21	10-Nov-21	1								
357_03	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S2	16	11-Nov-21	29-Nov-21	1								
357_05	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S3	16	30-Nov-21	17-Dec-21	1							ļ	
357_07	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S4	16	18-Dec-21	08-Jan-22	1								
Stage 2 Filte													
Stage 2 Filte	ers - Filters Structure 1st Half (Western Half)												
Stage 2 Filte	ters (1st Half - Western Half) - Escavation and ELS												
426_01	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S1	18	04-Aug-21	24-Aug-21	0								
426_03	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S2	18	25-Aug-21	14-Sep-21	0								
426_05	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S3	18	15-Sep-21	07-Oct-21	0								
426_07	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S4	18	08-Oct-21	29-Oct-21	0								
426_09	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S5	18	30-Oct-21	19-Nov-21	0								
Stage 2 Filte	ters (1st Half - Western Half) - Substructure												
427	Stage 2 Filter (1st Half - Western) - Install underground earthing system or earth mat (if any)	2	20-Nov-21	22-Nov-21	0								
428	Stage 2 Filter (1st Half - Western) - Tower Crane Constrction	18	23-Nov-21	13-Dec-21	0								
429_01	Stage 2 Filter (1st Half - Western) - Backfilling to formation level	6	14-Dec-21	20-Dec-21	0								
429_03	Stage 2 Filter (1st Half - Western) - Formwork and rebar fixing for Basement floor slab	12	21-Dec-21	06-Jan-22	0								
Geotechnica	al Works												
Retaining W	Vall A, E, G & Soldier Pipe Wall B, F												
570_01	L-Shape Retaining Wall A (Type RW1 and RW2) - 1st Section	84	11-Aug-21	19-Nov-21	0								
570_03	L-Shape Retaining Wall A (Type RW1 and RW2) - 2nd Section	84	20-Nov-21	08-Mar-22	0								
Section 3 - I	Landscaping Softworks within Portion D												
Landscapin	ig Softworks												
Portion D													
651 01	Subletting for Landscaping Works	90	10-Aug-20 A	28-Jan-21	0								
651	Portion D - Landscaping Works	194	29-Jan-21	10-Aug-21	0								
	- Establishment Works within Portion D			Ŭ									
	g Establishment												
Portion D	g Establishinent									· · · · · · · · · · · · · · · · · · ·			
	Dedice D. Establishment Wedge	005	11 Aug 01	10 4	0								
655	Portion D - Establishment Works	365	11-Aug-21	TU-Aug-22	0								
	Post-planting Monitoring and Maintenance Works within Portion A, D and G												
	ng Monitoring and Maintenance Works												
Portion A, D) and G												
669_01	Subletting for Post-planting Monitoring and Maintenance Works within Portion A, D and G	90	10-Aug-20 A	28-Jan-21	0								
669	Post-planting Monitoring and Maintenance Works within Portion A, D and G	1929	29-Jan-21	11-May-26	0					1 1 1 1 1 1 1 1 1 1			

Current Milestone	1 Year Rolling Programme
Level of Effort	i ieai noming riogramme
Actual Work	
Critical Remaining Work	
	Level of Effort




Appendix D Location of Construction Activities





P:\PROJECTS\60162073\Drawing\REPORT\APPENDIX\808.dwg 2014-10-23 17:08 YANJ

DRG.NO. 60 圖紙編號 60	0162073/	FIGURE 4.2
DESIGNED BY 1831- —	confinct HD. 合約網號	P. Dr. APPROVED 批准人
NHP	SNUS 階段	
SOLE A3 1 : 3000		
Demensions Are In R寸單位 METRES	C COPY	RIGHT RESERVED 權所有

Appendix E Environmental Sensitive Receivers in the Vicinity of the Project







Appendix F Summary of Action and Limit Levels

Monitoring Locations	Action Level 1-hour TSP, (μg/m ³)	Limit Level 1-hour TSP, (µg/m ³)
AM1	357	500
AM2	334	500

Determination of Action and Limit Levels for Air Quality

Determination of Action and Limit Levels for Noise

Monitoring	Action Level	Limit Level in dB(A)
Location	0700-1900 ho	ours on normal weekdays
NM1		For domestic premises: 75 dB(A) for
NM2	When one documented	NM1 & NM2
NM3	complaint is received	For schools: 70dB(A) during normal teaching periods and 65 dB(A) during examination periods for NM3

Determination of Action and Limit Levels for Water Quality

Water		d Oxygen g/L)	Suspendee (mg/		Turbidity	v (NTU)	pl	H
monitoring stations	Action	Limit	Action	Limit	Action	Limit	Action	Limit
stations	Level	Level	Level	Level	Level	Level	Level	Level
C1	7.51	7.44	4.19	6.73	3.99	4.00	Beyond the range 6.6 to 7.9	Beyond the range 6.5 to 8.0
C2	8.10	7.98	4.33	8.16	3.13	3.28	Beyond the range 6.6 to 8.8	Beyond the range 6.5 to 8.9
C3*	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
M1	8.90	8.89	3.30	3.56	4.36	4.48	Beyond the range 6.6 to 8.2	Beyond the range 6.6 to 8.3
M2	8.92	8.91	18.84	26.80	12.64	13.72	Beyond the range 6.6 to 11.0	Beyond the range 6.6 to 11.0
M3	9.16	9.15	1.00	1.00	1.10	1.18	Beyond the range 6.6 to 8.6	Beyond the range 6.6 to 8.7

Remark: For DO, action should be taken when monitoring result of either one of the surface, middle or bottom DO is lower than the proposed Action/Limit Levels.

Appendix G Event/Action Plan

Air Quality

EVENT		ACT	ΓΙΟΝ	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one	1. Inform the Contractor, IEC	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s),
sample	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Discuss with the	2. Check Contractor's	in writing.	exceedance and propose
	Contractor on the remedial	working method; and		remedial measures;
	measures required;	3. Review and advise the ET		2. Implement remedial
	3. Repeat measurement to	and ER on the effectiveness		measures; and
	confirm findings; and	of the proposed remedial		3. Amend working methods
	4. Increase monitoring	measures.		agreed with the ER as
	frequency.			appropriate.
2. Exceedance for two or	1. Inform the Contractor, IEC	1. Check monitoring data	1. Confirm receipt of	1. Identify source and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Discuss with the ER and	2. Check Contractor's	in writing;	of exceedance;
	Contractor on the remedial	working method; and	2. Review and agree on the	2. Submit proposals for
	measures required;	3. Review and advise the ET	remedial measures proposed	remedial measures to
	3. Repeat measurements to	and ER on the effectiveness	by the Contractor; and	the ER with a copy to
	confirm findings;	of the proposed remedial	3. Supervise implementation	ET and IEC within three
	4. Increase monitoring	measures.	of remedial measures.	working days of notification;
	frequency to daily;			3. Implement the agreed
	5. If exceedance continues,			proposals; and

	arrange meeting with the			4. Amend proposal as
	IEC, ER and Contractor; and			appropriate.
	6. If exceedance stops,			
	cease additional monitoring.			
LIMIT LEVEL				
Event	ET	IEC	ER	CONTRACTOR
1. Exceedance for one	1. Inform the Contractor,	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
sample	IEC, EPD and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Repeat measurement to	2. Check the Contractor's	in writing;	of exceedance;
	confirm findings;	working method;	2. Review and agree on the	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ET, ER	remedial measures proposed	avoid further exceedance;
	frequency to daily; and	and Contractor on possible	by the Contractor; and	3. Submit proposals for
	4. Discuss with the ER, IEC	remedial measures; and	3. Supervise implementation	remedial measures to ER
	and contractor on the	4. Review and advise the ER	of remedial measures.	with a copy to ET and IEC
	remedial measures and	and ET on the effectiveness		within three working days of
	assess the effectiveness.	of Contractor's remedial		notification;
		measures.		4. Implement the agreed
				proposals; and
				5. Amend proposal if
				appropriate.

	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or	1. Notify Contractor, IEC, EPD	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	in writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action
	3. Increase monitoring	3. Discuss with ET, ER, and	and IEC, agree with the	to avoid further exceedance;
	frequency to daily;	Contractor on the potential	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of the	remedial measures; and	measures to be	remedial measures to the ER
	Contractor's working procedures	4. Review and advise the ER	implemented;	with a copy to the IEC and
	with the ER to determine	and ET on the effectiveness	3. Supervise the	ET within three working days
	possible mitigation to be	of Contractor's remedial	implementation of remedial	of notification;
	implemented;	measures.	measures; and	4. Implement the agreed
	5. Arrange meeting with the IEC		4. If exceedance continues,	proposals;
	and ER to discuss the remedial		consider what portion of the	5. Revise and resubmit
	measures to be taken;		work is responsible and	proposals if problem still not
	6. Review the effectiveness of		instruct the Contractor to	under control; and
	the Contractor's remedial		stop that portion of work	6. Stop the relevant portion
	measures and keep IEC, EPD		until the exceedance is	of works as determined by
	and ER informed of the results;		abated.	the ER until the exceedance
	and			is abated.
	7. If exceedance stops, cease			
	additional monitoring.			

Noise

		ACI	ΓΙΟΝ	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL	1. Notify the Contractor, IEC	1. Review the investigation	1. Confirm receipt of	1. Investigate the complaint
	and ER;	results submitted by the	notification of complaint in	and propose remedial
	2. Discuss with the ER and	Contractor; and	writing;	measures;
	Contractor on the remedial	2. Review and advise the ET	2. Review and agree on the	2. Report the results of
	measures required; and	and ER on the effectiveness	remedial measures proposed	investigation to the IEC, ET
	3. Increase monitoring	of the remedial measures	by the Contractor; and	and ER;
	frequency to check mitigation	proposed by the Contractor.	3. Supervise implementation	3. Submit noise mitigation
	effectiveness.		of remedial measures.	proposals to the ER with
				copy to the IEC and ET
				within three working days of
				notification; and
				4. Implement noise mitigation
				proposals.
LIMIT LEVEL	1. Notify the Contractor, IEC,	1. Check monitoring data	1. Confirm receipt of	1. Identify source and
	EPD and ER;	submitted by the ET;	notification of failure in	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ER, ET	and IEC, agree with the	avoid further exceedance;
	frequency;	and Contractor on the	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of	potential remedial measures;	measures to be	remedial measures to the ER

Contractor's working	and	implemented;	with copy to the IEC and ET
procedures to determine	4. Review and advise the ET	3. Supervise the	within three working days of
possible mitigation to be	and ER on the effectiveness	implementation of remedial	notification;
implemented;	of the remedial measures	measures; and	4. Implement the agreed
5. Arrange meeting with the	proposed by the Contractor.	4. If exceedance continues,	proposals;
IEC and ER to discuss the		consider what portion of the	5. Revise and resubmit
remedial measures to be		work is responsible and	proposals if problem still not
taken;		instruct the Contractor to	under control; and
6. Review the effectiveness		stop that portion of work until	6. Stop the relevant portion
of Contractor's remedial		the exceedance is abated.	of works as determined by
measures and keep IEC,			the ER until the exceedance
EPD and ER informed of the			is abated.
results; and			
7. If exceedance stops,			
cease			

Water Quality

				AC	ΓΙΟΝ			
EVENT		ET Leader		IEC		ER		CONTRACTOR
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and
by one sampling day		measurement to		Contractor on the		proposed mitigation		confirm notification of
		confirm findings;		mitigation measures;		measures;		the non-compliance in
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable
		source(s) of impact;		submitted by		be implemented.		practice;
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and
		Contractor;		the ER accordingly;		effectiveness of the		equipment;
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of
		all plant, equipment		effectiveness of the		measures.		working methods;
		and Contractor's		Implemented mitigation			•	Discuss with ET and
		working methods;		measures.				IEC and propose
	•	Discuss mitigation						mitigation measures to
		measures with IEC and						IEC and ER;
		Contractor;					•	Implement the agreed
	•	Repeat measurement						mitigation measures.
		on next day of						
		exceedance.						

		ET Leader		IEC		ER		CONTRACTOR
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and
by more than one		measurement to		Contractor on the		proposed mitigation		confirm notification of
consecutive sampling day		confirm findings;		mitigation measures;		measures;		the non-compliance in
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable
		source(s) of impact;		submitted by		be implemented;		practice;
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and
		Contractor;		the ER accordingly;		effectiveness of the		equipment;
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of
		all plant, equipment		effectiveness of the		measures.		working methods;
		and Contractor's		implemented mitigation			•	Discuss with ET and
		working methods;		measures.				IEC and propose
	•	Discuss mitigation						mitigation measures to
		measures with IEC and						IEC and ER within
		Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						
	•	Prepare to increase the						
		monitoring frequency to						
		daily;						

	•	Repeat measurement on next day of exceedance.						
		ET Leader		IEC		ER		CONTRACTOR
Limit level being	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC, ET	•	Inform the ER and
exceeded by one		measurement to		Contractor on the		and Contractor on the		confirm notification of
sampling day		confirm findings;		mitigation measures;		proposed mitigation		the non-compliance in
	•	Identify reasons for	•	Review proposals on		measures;		writing;
		non-compliance and		mitigation measures	•	Request Contractor to	•	Rectify unacceptable
		source(s) of impact;		submitted by		critically review the		practice;
	•	Inform IEC Contractor		Contractor and advise		working methods;	•	Check all plant and
		and EPD;		the ER accordingly;	•	Make agreement on the		equipment;
	•	Check monitoring data,	•	Assess the		mitigation measures to	•	Consider changes of
		all plant, equipment		effectiveness of the		be implemented;		working methods;
		and Contractor's		implemented mitigation	•	Assess the	•	Discuss with ET, IEC
		working methods;		measures.		effectiveness of the		and ER and propose
	•	Discuss mitigation				implemented mitigation		mitigation measures to
		measures with IEC, ER				measures.		IEC and ER within
		and Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						

	•	Increase the monitoring frequency to daily until						
		no exceedance of Limit level.						
		ET Leader		IEC		ER		CONTRACTOR
Limit level being	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC, ET	•	Inform the ER and
exceeded by more		measurement to		Contractor on the		and Contractor on the		confirm notification of
than one		confirm findings;		mitigation measures;		proposed mitigation		the non-compliance in
consecutive	•	Identify reasons for	•	Review proposals on		measures;		writing;
sampling day		non-compliance and		mitigation measures	•	Request Contractor to	•	Rectify unacceptable
		source(s) of impact;		submitted by		critically review the		practice;
	•	Inform IEC Contractor		Contractor and advise		working methods;	•	Check all plant and
		and EPD;		the ER accordingly;	•	Make agreement on the		equipment;
	•	Check monitoring data,	•	Assess the		mitigation measures to	•	Consider changes of
		all plant, equipment		effectiveness of the		be implemented;		working methods;
		and Contractor's		implemented mitigation	•	Assess the	•	Discuss with ET, IEC
		working methods;		measures.		effectiveness of the		and ER and propose
	•	Discuss mitigation				implemented mitigation		mitigation measures to
		measures with IEC, ER				measures;		IEC and ER within
		and Contractor;			•	Consider and instruct, if		three working days;
	•	Ensure mitigation				necessary, the	•	Implement the agreed
		measures are				Contractor to slow		mitigation measures;


implemented; Increase	down or to stop all or	• As directed by the ER,
the monitoring	part of the construction	to slow down or to stop
frequency to daily until	activities until no	all or part of the
no exceedance of Limit	exceedance of Limit	construction activities.
level for two	level.	
consecutive days.		

Appendix H Impact Monitoring Schedules

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW Mar-21						
		-			le -	
Sun	Mon	Tue	Wed	Thur	Fri	Sat
7	1 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 8 Impact	9	3 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	4 Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	5 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 12 Impact	6
14	Water Quality monitoring for C1, C2, C3, M1, M2 & M3	16	Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	18	Water Quality monitoring for C1, C2, C3, M1, M2 & M3	20
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
21	22	23	24	25	26	27
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3
28	29	30	31			
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			

Appendix I Location Plan of Air Quality Monitoring Station



P:\Projects\60162073\Drawing\REPORT\EM&A\802.dwg 2012-11-08 13:38 CAIZP

Appendix J Calibration Certificates (Air Monitoring)

世 上京航 Beijing Aerosp	。天计量 ace Institute for	上测试 Metrology and	支术研究所 Measurement Technology
证书编号: HD1e-202 CERTIFICATE №:	1-01- 2867823		第1页共3页 PAGE1OF3PAGES
	校省	崔证丰	<u></u>
	CALIBRATI 委打	ON CERTIFI 方 CLIENT	CATE
地址: 香港青衣(北)	有限公司 onmental Engineering 担杆山路 12 號地段 Shan Road, North Tsing		ompany Limited
	计量器具 ME	ASURING INSTRU	MENTS
名称: TSP 全尘浓度检测 NAME: 制造者: 青岛精诚仪器 MANUFACTURER:			型号: PC-3A(E) TYPE: 编号: JC-2001141 №:
校准人: DPERATOR:	核验人: 子刁, INSPECTOR:	贵被 签发人	· PED SIGNATORX
接收日期:	2021 年	01 日	TSSUED BY(STAMP) 位性专用章
RECEIVED DATE: 校准日期: CAL. DATE: 建议下次校准日期: NEXT TIME TO CALIBRAT:	2021 年 YEAR 2021 年 YEAR 2022 年 YEAR	01 月 MONTH 01 月 MONTH 01 月 MONTH	14 日 DAY 14 日 DAY 13 日 DAY
本结果仅对所校准样品有效,证书	未经本实验室批准,不		
These results apply only to the calibr	ated sample, this certifica	te can't be partly copied	without authorization.
地址:中国北京市丰台区东高地南 通讯:北京 9200 信箱 24 分箱 电话: 86-10-68383637,86-10-683 传真: 86-10-88522409 网址: <u>http://www.102.com.cn</u>	邮政编码: 100076		
			画》字》画 《》《》》 《》》》 《》》 》 》 》 》 》 》 》 》 》 》 》

- Di ser

CASC <u>Doijing</u> / CASC <u>Doijing</u> / CASC <u>HD1</u>	e-2021-01- 2867823			2页共3页
CERTIFICATE №:				OF 3 PAGES
This body is an institute 授权单位:国家国防科 Authorized by: State Adn 授权证书号:国防军工 Authorization certificate 本实验室的质量管理体 书号: CNAS L0283 This body is a CNAS a ISO/IEC17025 standard, 本实验室通过国家认证 This body is accredited Accreditation Certificate 测量溯源性的说明:国	ninistration of Science Te -JLJG-1-003 № 国防军工-JLJG-1-00 系符合 ISO/IEC17025 杨 ccredited laboratory with Accreditation certificate J 认可监督管理委员会的 by Certification and Ac №170020180155 家计量基准 nent traceability: National	nding authorized body) chnology and Industry 3 承准的要求,并经中国 a qualified quality ma № CNAS L0283 资质认定,认定证书编 ccreditation administrat	合格评定国家认可委员 magement system in co 话号: 170020180155 ion of the People's Ro	ompliance wit
		订重标准及土安测 IPMENT USED IN THE C		
名称/编号 NAME/NO.	测量范围 MEASURING RANGE	扩展不确定度 /准确度等级 /最大允许误差 EXPANDED UNCERTAINTY /ACCURACY CLASS /MAX.PERMISSIBLE ERROR	证书编号 CERTIFICATE NO.	证书有效期 DUE DATE
低浓度粉尘发生装置	(0~10) mg/m ³	5.0%	2020D11-09-012990	2021-09-0
ENVIROMENTAL CONI 品度 Temperature・	BASIS OF CAL JJG 846-2 校准的环境条件、共 DITION IN THE CALIBRATION	技术文件(编号、 LIBRATION (CODE、NA 2015 粉尘浓度测量仪 也点,限制使用条件 , LOCATION, LIMITED USIN	ME)	URING RANGE
温度 Temperature: 显度 Moisture: 也点 Location:北京市丰 限制使用条件和测量范围	20.2 ℃ 53 %RH E台区南大红门路一号 围 Limited using condition	on and measuring ran	ge:	

Con State

CERTIFICATE №:	01e-2021-01- 2867823	nd Measurement Technology 第3页共3 PAGE 3 OF 3 PAGE
	校准结果	
	RESULTS OF CALIBRATIO	N
外观及标志	名牌内容及标识	完整
	粉尘仪表面及采样头	无缺陷
示值误差	±20%	5.5%
示值重复性	±10%	2.9%
绝缘强度	应能承受 1500V、50Hz 的电压, 泄露电流不大于 5mA,持续时间 1min,无飞弧和击穿现象	符合要求
	以下空白	
	Blank Below	

- NALLY





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within ± -5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.


Approved By:

Michael Naughton, Engineering Manager


The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.

															SENSO	RS		
SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	•	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 kmots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 kmots 0 to 12 B	1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud of the down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud are been down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhitmin 12 Britmin 11 Shrmh 1 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhitmin 12 Britmin 11 Shrmh 1 Bryth).
Ambient Temperature	V	•	•	•	•	•	•	•	•	•	•	•	•	0.9 *F 0.5 *C	0.1 *F 0.1 *C	-20.0 to 158.0 *F -29.0 to 70.0 *C	14.0.0 to 131.0 "F -10.0 to 55.0 "C	Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik 5.936.645) for rapidr response. Altificior 0.2 mpc/1 mm or greater provide fattest response exaction of molecular offset. C alternal on thregidging. Thermater may also be used to may be used to make the second seco
Globe Temperature - Tg								-			•			*F 1.4 *C	0.1 *F 0.1 *C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 *F -10.0 to 55.0 *C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity				•	•	•	•	•	•	•	•	•	•	3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit equilibrate to activate la Imprature wall encoursed to large, rapid temperature dranges and b out of direct sunight. California of the -2% over 24 months. Humidity sensor may be recall at factory or in fault using Kastel Humiding California for (MR PH-0602).
Pressure	1	-01	•	14	•	•	•		•	•		•	•	0.03 inHg 1.0 hPaImbar 0.01 PSI	0.01 inHg 0.1 hPajmbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 *F 0.0 to 85.0 *C	0.30 to 48.87 in Hg 10.0 to 1654.7 h Palmbar 0.14 to 24.00 PSI and 14.0 to 131.0 °F -10.0 to 55.0 °C	Monothics sillion piecewsitely pressure sensor with second order temperature controllon- Pressure sensor may be nearbitrated at tochyo in field. Adjustable reference attubus also display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display attation pressure on addicated screen. Restriet 2000 and 3000 display continuously update three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na kestitel 4000 estes displays on sexite tend frough graphing function. PSI display on Kestite
Compass		153						1919 1-1-1-1				•	•	5*	1* 1/16th Cardinal Scale	0 to 360*	0 to 360°	400 series only. 2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en from bittines or unit anomato te un after every full power-down (bittiney removal or change increation). Declarationariation advatable for Time North read-unit.
						18								CALCUL		SUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	1	-	1		123	Y	1	•	•		13	31	3.23	0.0002 lb/tt ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•	-					6.71%	1 cfm 1 m ³ /hr 1 m ³ /m 0.1m ³ /s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.35 m.
Altitude			•		•	•	•	•	•	•	•	•	•	typical: 23.6 ft 7.2 m max: 48.2 ft 14.7 m	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure			•		•	•	•	•	•	•	•	•	•	0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro maximum absolute accuracy.
Crosswind & Headwind/Tailwind											rin		•	7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate
Delta T	18		an		an	•							ins	3.2 *F 1.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$
Density Altitude							•	•	•	•	•	•	•	226 ft 69 m	1 ft 1 m	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Local air density converted to equivalent elevation above sea level in a uniform layer consisti the International Standard Atmosphere.
Dewpoint				•	•	•	•	•	•		•	•	•	3.4 *F 1.9 *C	0.1 *F 0.1 *C	15 to 95 % RH Refer to Range for Temperature Sensor	Temperature Relative Humidity	Temperature that a volume of air must be cooled to at constant pressure for the water vapor present to condense into dew and form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate										•				0.01 lb/ft ² /hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moleture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or probe thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.
Heat Index		121	•	1.	•	1231	•	•	•	•	•	•	•	7.1 *F 4.0 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humidit Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")								•	•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density									•					0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.
Thermal Work Limit (TWL)														10.9 W/m ²	0.1 W/m²	Refer to Ranges for Sensors Employed	Wind Speed Temperature Giobe Temperature Relative Humidity Pressure	Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the conditions and clothing factors. Based off of estimated metabolic output of typical human. On screen zone warnings.
Outdoor Wet Bulb Globe Temperature (WBGT)											•			1.3 °F 0.7 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Measure of human heat stress defined as the combination of effects due to radiation, convec and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb) globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone
Wet Bulb Temperature - aturally Aspirated (Tnwb)					23	112	18	3. "F) 11	936)	•	101		1.4 *F 0.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th will allow. This is accounted for by combining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric					•	•	•		•	•	•	•	•	3.2 °F 1.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to saturation temperature via water evaporating into it.
Wind Chill		•			•		•	•		•	•	•	•	1.6 *F 0.9 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature	Perceived temperature resulting from combined effect of wind speed and temperature. Calcul based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground. Measurement range limited by extern of published tables.
																CIFICATIONS		
Display & Backlight		•	•								AND CONTRACTOR	CONT.		Reflective 5 digit LCD. D	Digit height 0.36 in / 9 r	nm. Choice of aviation green of	iuminescent backlight. Manual activation or visible red (NV models only) electrol	uminescent backlight. Manual activation with auto-off.
Response Time & Display Update	•	•	•	•	•	•	•	•	•	•	•	•		All measurements except equilibrate to a large cha	ot those based on relations in the measurements of		ly within 1 second. Relative humidity a tes every 1 second.	viectroluminescent backlight. Automatic or manual activation. nd all measurements which include RH in their calculation may require as long as 1 minute to ful
Max/Avg Wind			-				•	•	•	•	•	•	•					with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT
Data Storage & Graphical Display, Min/Max/Avg History										• 3600 points			• 2500	Minimum, maximum, ave				ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ata Upload & Bluetooth® Data Connect Option								•	•	•	•	•		Bluetooth Data Trans pairing and transmitting.	fer Option: Adjustabl Employs Bluetooth Se	32) or Bluetooth data transfer e power consumption and radi rial Port Protocol for data tran 32) or Bluetooth data transfer	io range from up to 30 ft 9 meters. In smission.	sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe
Clock / Calendar					•		•	•			•	•		Requires optional PC int	erface (USB or RS-23	 or Bluetooth data transfer or Bluetooth data transfer or Bluetooth data transfer 	option and provided software.	Western refer to the transfer of
Auto Shutdown Languages							•	•	*	*	•	•		Requires optional PC int English, French, German	erface (USB or RS-23 n, Italian, Spanish.	32) or Bluetooth data transfer	option and provided software.	
Certifications Origin	•	*	*	*	*	•	*	•	•		•	•		CE certified, RoHS and Designed and manufact	WEEE compliant. Inde ured in the USA from U	JS and imported components.		ts available at additional charge). t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Battery Life	•	•	•	•	•	•	•				•	•		Standard Models: AA	A Alkaline, two, include	d. Average life, 400 hours of u	klight use in 2000 to 3500 models. use, reduced by backlight or Bluetooth	radio transmission use.
Shock Resistance Sealing	•	•	•	•	•	•	•	•	•	•	•	•		Waterproof (IP67 and N	EMA-6).		t may damage replaceable impeller.	nge of the display and batteries by maintaining the unit within the operational range and exposin
Operational Temperature Limits Storage Temperature	*	•	•	•	*	*	*	*	*	•	•	*		14" F to 131" F -10 "C to the more extreme env -22.0 "F to 140.0 "F -3	ironment for the minim	nts may be taken beyond the li num time necessary to take rea	ading.	nge or one weavery and batteries by maintaining, the unit within the operational range and exposin
atorage remperature		•	•				-		-		-	-		4.8 x 1.9 x 1.1 in / 12.2 >	4.8 x 2.8 cm, 3.6 oz /	102 g (including slip-on cover)).	
Size & Weight														5.0 x 1.8 x 1.1 in / 12.7 x	45x28 m 20	102 g		


Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.




MI DRING HT




Appendix K Impact Air Quality Monitoring Results and Graphical Presentation





Appendix L

Location Plan of Noise Monitoring Station



P:\Projects\60162073\Drawing\REPORT\EM&A\803.dwg 2012-11-08 13:42 CAIZP

Appendix M Calibration Certificates (Noise)

Project no.: CJO-3113





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within ± -5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:

Michael Naughton, Engineering Manager

The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.

															SENSO	RS		
SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	•	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 kmots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 kmots 0 to 12 B	1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regiment statud (2 Britmin 12 Bryth 12
Ambient Temperature	V	•	•	•	•	•	•	•	•	•		•	•	0.9 *F 0.5 *C	0.1 *F 0.1 *C	-20.0 to 158.0 *F -29.0 to 70.0 *C	14.0.0 to 131.0 "F -10.0 to 55.0 "C	Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik 5.936.645) for rapidr response. Altificior 0.2 mpc/1 mm or greater provide fattest response exaction of molecular offset. C alternal on thregidging. Thermater may also be used to may be used to make the second seco
Globe Temperature - Tg								-			•			*F 1.4 *C	0.1 *F 0.1 *C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 *F -10.0 to 55.0 *C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity				•	•	•	•	•	•	•	•	•	•	3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit equilibrate to activate la Imprature wall en exposed to large, rapid temperature damps and b out of direct sunight. California of thir 4-2% over 24 months. Humidity sensor may be recall at factory or in fault using Kastel Humiding California for (MR PH-6002).
Pressure	1	-01	•	14	•	•	•		•	•		•	•	0.03 inHg 1.0 hPaImbar 0.01 PSI	0.01 inHg 0.1 hPajmbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 *F 0.0 to 85.0 *C	0.30 to 48.87 in Hg 10.0 to 1654.7 h Palmbar 0.14 to 24.00 PSI and 14.0 to 131.0 °F -10.0 to 55.0 °C	Monothics sillion piecewsitely pressure sensor with second order temperature controllon- Pressure sensor may be nearbitrated at tochyo in field. Adjustable reference attubus also display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display attation pressure on addicated screen. Restriet 2000 and 3000 display continuously update three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na kestitel 4000 estes displays on sexite tend frough graphing function. PSI display on Kestite
Compass		153						1919 1-1-1-1				•	•	5*	1* 1/16th Cardinal Scale	0 to 360*	0 to 360°	400 series only. 2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en from bittines or unit anomato te un after every full power-down (bittiney removal or change increation). Declarationariation advatable for Time North read-unit.
						18								CALCUL		SUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	1	-	1		123	Y	1	•	•		13	31	3.23	0.0002 lb/tt ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•	-					6.71%	1 cfm 1 m ³ /hr 1 m ³ /m 0.1m ³ /s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.35 m.
Altitude			•		•	•	•	•	•	•	•	•	•	typical: 23.6 ft 7.2 m max: 48.2 ft 14.7 m	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure			•		•	•	•	•	•	•	•	•	•	0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro maximum absolute accuracy.
Crosswind & Headwind/Tailwind											rin		•	7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate
Delta T	18		20		an	•							ins	3.2 *F 1.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$
Density Altitude							•	•	•	•	•	•	•	226 ft 69 m	1 ft 1 m	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Local air density converted to equivalent elevation above sea level in a uniform layer consisti the International Standard Atmosphere.
Dewpoint				•	•	•	•	•	•		•	•	•	3.4 *F 1.9 *C	0.1 *F 0.1 *C	15 to 95 % RH Refer to Range for Temperature Sensor	Temperature Relative Humidity	Temperature that a volume of air must be cooled to at constant pressure for the water vapor present to condense into dew and form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate										•				0.01 lb/ft ² /hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moleture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or probe thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.
Heat Index		121	•	1.	•	1231	•	•	•	•	•	•	•	7.1 *F 4.0 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humidit Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")								•	•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density									•					0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.
Thermal Work Limit (TWL)														10.9 W/m ²	0.1 W/m²	Refer to Ranges for Sensors Employed	Wind Speed Temperature Giobe Temperature Relative Humidity Pressure	Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the conditions and clothing factors. Based off of estimated metabolic output of typical human. On screen zone warnings.
Outdoor Wet Bulb Globe Temperature (WBGT)											•			1.3 °F 0.7 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Measure of human heat stress defined as the combination of effects due to radiation, convec and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb) globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone
Wet Bulb Temperature - aturally Aspirated (Tnwb)					23	112	18	3. "F) 1s		•	101		1.4 *F 0.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th will allow. This is accounted for by combining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric					•	•	•		•	•	•	•	•	3.2 °F 1.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to saturation temperature via water evaporating into it.
Wind Chill		•			•		•	•		•	•	•	•	1.6 *F 0.9 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature	Perceived temperature resulting from combined effect of wind speed and temperature. Calcul based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground. Measurement range limited by extern of published tables.
																CIFICATIONS		
Display & Backlight		•	•								AND CONTRACTOR	CONT.		Reflective 5 digit LCD. D	Digit height 0.36 in / 9 r	nm. Choice of aviation green of	iuminescent backlight. Manual activation or visible red (NV models only) electrol	uminescent backlight. Manual activation with auto-off.
Response Time & Display Update	•	•	•	•	•	•	•	•	•	•	•	•		All measurements except equilibrate to a large cha	ot those based on relations in the measurements of		ly within 1 second. Relative humidity a tes every 1 second.	viectroluminescent backlight. Automatic or manual activation. nd all measurements which include RH in their calculation may require as long as 1 minute to ful
Max/Avg Wind			-				•	•	•	•	•	•	•					with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT
Data Storage & Graphical Display, Min/Max/Avg History										• 3600 points			• 2500	Minimum, maximum, ave				ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ata Upload & Bluetooth® Data Connect Option								•	•	•	•	•		Bluetooth Data Trans pairing and transmitting.	fer Option: Adjustabl Employs Bluetooth Se	32) or Bluetooth data transfer e power consumption and radi rial Port Protocol for data tran 32) or Bluetooth data transfer	io range from up to 30 ft 9 meters. In smission.	sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe
Clock / Calendar					•		•	•			•	•		Requires optional PC int	erface (USB or RS-23	 or Bluetooth data transfer or Bluetooth data transfer or Bluetooth data transfer 	option and provided software.	Western refer to the transfer of
Auto Shutdown Languages							•	•	*	*	•	•		Requires optional PC int English, French, German	erface (USB or RS-23 n, Italian, Spanish.	32) or Bluetooth data transfer	option and provided software.	
Certifications Origin	•	*	*	*	*	•	*	•	•		•	•		CE certified, RoHS and Designed and manufact	WEEE compliant. Inde ured in the USA from U	JS and imported components.		ts available at additional charge). t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Battery Life	•	•	•	•	•	•	•				•	•		Standard Models: AA	A Alkaline, two, include	d. Average life, 400 hours of u	klight use in 2000 to 3500 models. use, reduced by backlight or Bluetooth	radio transmission use.
Shock Resistance Sealing	•	•	•		•	•	•	•	•	•	•	•		Waterproof (IP67 and N	EMA-6).		t may damage replaceable impeller.	nge of the display and batteries by maintaining the unit within the operational range and exposin
Operational Temperature Limits Storage Temperature	*	•	•	•	*	*	*	*	*	•	•	*		14" F to 131" F -10 "C to the more extreme env -22.0 "F to 140.0 "F -3	ironment for the minim	nts may be taken beyond the li num time necessary to take rea	ading.	nge or one weavery and batteries by maintaining, the unit within the operational range and exposin
atorage remperature		•	•				-		-		-	-		4.8 x 1.9 x 1.1 in / 12.2 >	4.8 x 2.8 cm, 3.6 oz /	102 g (including slip-on cover)).	
Size & Weight														5.0 x 1.8 x 1.1 in / 12.7 x	45x28 m 20	102 g		

Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.



*

*

CALIBRATION CERTIFICATE

Certificate Informati	on								
Date of Issue	18-Aug-2020]	Certificate Number	MLCN202066S					
Customer Information	on								
Company Name Address	Acumen Environ Lot 12, Tam Kon Tsing Yi (N), Hong Kong		and Technologies Co. Ltd.						
Equipment-under-Te	est (EUT)								
Description Manufacturer Model Number Serial Number Equipment Number	Sound Level Met Lutron SL-4033SD I.485446 	ter							
Calibration Particular									
Date of Calibration Calibration Equipment	18-Aug-2020 4231(MLTE008)) / AV200063 / 23-Ju	n-2023						
Calibration Procedure	MLCG00, MLCC	G15							
Calibration Conditions Calibration Results	EUT Calibration data v	Temperature Relative Humidity Stabilizing Time Warm-up Time Power Supply were detailed in the c sults were within EU							
Approved By & Date			1						
				18-Aug-2020					
 The results on this Calibratic not include allowance for the overloading, mishandling, m MaxLab Calibration Centre The copy of this Certificate 	Statements Calibration equipment used for this calibration are traceable to national / international standards. The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the EUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.								

Page 1 of 2



Certificate No. MLCN202066S

Calibration Data												
Frequency / Time Weighting	Range	EU Readi		Stand: Readi		EUT	Error	Calibratic Uncertain			EUT cificat	tion
A / FAST	50-100 dB	93.6	dB	94.0	dB	-0.4	dB	0.2	dB	±	1.1	dB
(1 kHz Input)	80-130 dB	93.5	dB	94.0	dB	-0.5	dB	0.2	dB	±	1.1	dB
		113.6	dB	114.0	dB	-0.4	dB	0.2	dB	±	1.1	dB
C / FAST	50-100 dB	93.9	dB	94.0	dB	-0.1	dB	0.2	dB	±	1.1	dB
(1 kHz Input)	80-130 dB	93.6	dB	94.0	dB	-0.4	dB	0.2	dB	±	1.1	dB
		113.8	dB	114.0	dB	-0.2	dB	0.2	dB	±	1.1	dB
A / SLOW	50-100 dB	93.6	dB	94.0	dB	-0.4	dB	0.2	dB	±	1.1	dB
(1 kHz Input)	80-130 dB	113.7	dB	114.0	dB	-0.3	dB	0.2	dB	±	1.1	dB
C/SLOW	50-100 dB	93.9	dB	94.0	dB	-0.1	dB	0.2	dB	±	1.1	dB
(1 kHz Input)	80-130 dB	113.7	dB	114.0	dB	-0.3	dB	0.2	dB	±	1.1	dB

- END -

Calibrated By : Date :

н.

\$×

Kenneth 18-Aug-2020

Checked By : Date : K.O. Lo 18-Aug-2020 Page 2 of 2



综合試驗有限公司
 SOILS & MATERIALS ENGINEERING CO., LTD.
 香港新界葵滴永基路22-24號椰林閣集團大廈全幢
 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong.
 Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

Certificate No.:	20CA0803 01		Page:	1 of	2		
Item tested							
Description: Manufacturer: Type/Model No.: Serial/Equipment No.: Adaptors used:	Acoustical Calibrator Pulsar Instruments L 105 63705 -						
Item submitted by							
Curstomer: Address of Customer: Request No.: Date of receipt:	Acuity Sustainability Consulting Limited. - - 03-Aug-2020						
Date of test:	06-Aug-2020						
Reference equipment	used in the calibra	ation					
Description: Lab standard microphone Preamplifier Measuring amplifier Signal generator Digital multi-meter Audio analyzer Universal counter	Model: B&K 4180 B&K 2673 B&K 2610 DS 360 34401A 8903B 53132A	Serial No. 2341427 2743150 2346941 33873 US36087050 GB41300350 MY40003662	Expiry Date: 11-May-2021 03-Jun-2021 19-May-2021 19-May-2021 18-May-2021 18-May-2021	Traceable SCL CEPREI CEPREI CEPREI CEPREI CEPREI CEPREI	to:		
Ambient conditions							
Temperature: Relative humidity: Air pressure:	22 ± 1 °C 55 ± 10 % 1005 ± 5 hPa						
Test specifications							
and the lab calibration	n procedure SMTP004	-CA-156.	requirements as specific				
			ave not been corrected ficates that the instrumer				
Test results							
This is to certify that the sound of test was performed. This do					which the		
Details of the performed measurements are presented on page 2 of this certificate. Approved Signatory: Feng Junqi Date: 07-Aug-2020 Company Chop: Forg Junqi Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.							
© Soils & Materials Engineering Co., Ltd.			Form No	.CARP156-1/Issue 1/F	Rev.D/01/03/2007		

HKAS has accredited this laboratory (Reg. No. HOKLAS 028) under HOKLAS for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. The results relate only to the item(s) calibrated. This certificate shall not be reproduced except in full without approval of the laboratory.



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

20CA0803 01

香港新界葵涌永基路22-24號椰林閣集團大廈全幢 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong. Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



2

CERTIFICATE OF CALIBRATION

(Continuation Page)

Page: 2 of

1, Measured Sound Pressure Level

Certificate No.:

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

			(Output level in dB re 20 µPa)
Frequency	Output Sound Pressure	Measured Output	Estimated Expanded
Shown	Level Setting	Sound Pressure Level	Uncertainty
Hz	dB	dB	dB
1000	94.00	93.78	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz	STF = 0.027 dB
------------	----------------

Estimated expanded uncertainty

0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz	Actual Frequency = 1000.3 Hz	
Estimated expanded uncertainty	0.1 Hz	Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz	TND = 0.6 %
Estimated expanded uncertainty	0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

	1 .	End -	1	
Calibrated by:	1 - 1	Checked by:	att	
	Fung Chi Yip		Feng Junqi	
Date:	/ 06-Aug-2020	Date:	07-Aug-2020	
	/		\sim	


The standard(s) and equigment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.


© Soils & Materials Engineering Co., Ltd.


Form No.CARP156-2/Issue 1/Rev.C/01/05/2005

HKAS has accredited this laboratory (Reg. No. HOKLAS 028) under HOKLAS for specific calibration activities as listed in the HOKLAS directory of accredited laboratories. The results shown in this certificate are traceable to the International System of Units (SI) or recognised measurement standards. The results relate only to the item(s) calibrated. This certificate shall not be reproduced except in full without approval of the laboratory.

Appendix N Impact Noise Monitoring Results and Graphical Presentation








Appendix O Location Plan of Water Quality Monitoring Station

Project no.: CJO-3113



Appendix P Calibration Certificate (Water Quality)



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.	:	B.
Date of Issue	:	26
Page No.	:	1

A020068 6 February 2021 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Attn: Mr. Nelson TSUI

PART B – DESCRIPTION

Name of Equipment	:	Multi Water Quality Checker U-53
Manufacturer	:	Horiba
Serial Number	:	A55XB7UP
Date of Received	:	Feb 25, 2021
Date of Calibration	:	Feb 26, 2021
Date of Next Calibration(a)	:	May 25, 2021

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Parameter	Reference Method
pH at 25°C	APHA 21e 4500-H ⁺ B
Dissolved Oxygen	APHA 21e 4500-O G
Salinity	APHA 21e 2520 B
Turbidity	APHA 21e 2130 B
Temperature	Section 6 of international Accreditation New Zealand Technical
	Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.
Oxidation-Reduction Potential	APHA 22e 2580 B

PART D - CALIBRATION RESULTS^(b,c)

(1) pH at 25°C

Target (pH unit)	Displayed Reading ^(d) (pH Unit)	Tolerance ^(e) (pH Unit)	Results
4.00	4.11	0.11	Satisfactory
7.42	7.36	-0.06	Satisfactory
10.01	10.16	0.15	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

(2) Temperature

Reading of Ref. thermometer	Displayed Reading (°C)	Tolerance (°C)	Results
16	16.84	0.84	Satisfactory
21	20.80	-0.20	Satisfactory
39	38.74	-0.26	Satisfactory

Tolerance limit of temperature should be less than ±2.0 (°C)

~ CONTINUED ON NEXT PAGE ~

<u>Remark(s): -</u>

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received (b)

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source. (c)

(d)

"Displayed Reading" denotes the figure shown on item under calibration/ checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant (e) international standards.

EE Chun-ning, Desmond

Senior Chemist



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.	:	BA020068
Date of Issue	:	26 February 2021
Page No.		2 of 2

PART D - CALIBRATION RESULTS (Cont'd)

(3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results
0.26	0.60	0.34	Satisfactory
3.87	4.10	0.23	Satisfactory
7.18	7.10	-0.08	Satisfactory
8.49	8.49	0.00	Satisfactory

Tolerance limit of dissolved oxygen should be less than ± 0.50 (mg/L)

(4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	9.80	-2.00	Satisfactory
20	18.30	-8.50	Satisfactory
30	31.70	5.67	Satisfactory

Tolerance limit of salinity should be less than ±10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Displayed Reading ^(f) (NTU)	Tolerance ^(g) (%)	Results
0	0.00		Satisfactory
10	10.5	5.0	Satisfactory
20	21.2	6.0	Satisfactory
100	104	4.0	Satisfactory
800	813	1.6	Satisfactory

Tolerance limit of turbidity should be less than ± 10.0 (%)

(6) Oxidation-Reduction Potential

Expected Reading (mV)	Displayed Reading (mV)	Tolerance (mV) ^(g)	Results
229	227	-2	Satisfactory

~ END OF REPORT ~

Remark(s): -

Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures.
 The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation 認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED 浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

Environmental Testing

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此页 ISO/IEC 17025:2005 的認可資格證明此實驗所認可合作組織及國際標準化組織的聯合公報)。 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

CAON

WONG Wang-wan, Executive Administrator 執行幹事 黃宏華 Issue Date:16 July 2014 簽發日期:二零一四年七月十六日

Registration Number : HOKLAS 241 註冊號碼:

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

∟001195

Appendix R Impact Water Quality Monitoring Results

Date	Time	Weather	Location	Co-ord	dinates	Water Depth	Sample Depth	Te	mp.	DO	con.	DO Sat	turation	Turb	idity	ļ	рΗ	SS
				East	North	m	m	c	°C	m	g/L		%	N	TU	u	nit	mg/L
	12:33	Cloudy	C1	835110	824716	0.04	0.02	21.6	21.6	8.47	8.46	91.3	91.2	2.3	2.2	7.65	7.64	4.1
i l	12:52	Cloudy	C2	835403	824470	0.02	0.01	21.6	21.5	8.80	8.79	94.7	94.7	2.5	2.6	7.72	7.74	3.5
1/3/2021	N/A	Cloudy	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
1/3/2021	12:07	Cloudy	M1	835215	824827	0.8	0.4	21.3	21.2	9.00	9.01	96.9	97.0	2.3	2.2	7.71	7.71	2.9
i l	11:27	Cloudy	M2	835536	824775	0.05	0.025	21.8	21.8	9.37	9.36	100.5	100.5	1.4	1.3	7.85	7.87	10.5
	11:39	Cloudy	M3	835501	824648	0.02	0.01	21.9	21.9	9.62	9.62	103.0	103.0	0.5	0.5	7.67	7.67	<1
	16:36	Sunny	C1	835110	824716	0.04	0.02	18.8	18.7	8.47	8.48	92.6	92.7	2.7	2.6	7.56	7.55	3.9
i l	16:55	Sunny	C2	835403	824470	0.02	0.01	18.4	18.3	8.78	8.78	96.1	96.0	2.7	2.8	7.78	7.77	3.6
3/3/2021	N/A	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5/5/2021	15:58	Sunny	M1	835215	824827	0.8	0.4	18.7	18.7	9.18	9.17	100.0	99.8	2.0	2.0	7.78	7.78	2.5
	15:13	Sunny	M2	835536	824775	0.05	0.025	18.2	18.2	9.11	9.12	99.6	99.7	1.6	1.6	i 7.69	7.68	11.4
i l	15:28	Sunny	M3	835501	824648	0.02	0.01	18.6	18.6	9.35	9.34	101.8	101.7	0.3	0.4	7.80	7.79	<1
	13:14	Fine	C1	835110	824716	0.04	0.02	20.4	20.5	8.56	8.57	92.7	92.8	2.3	2.4	7.73	7.74	4.0
i l	13:36	Fine	C2	835403	824470	0.02	0.01	20.7	20.7	8.79	8.80	94.9	95.0	2.7	2.6	i 7.27	7.28	3.8
5/3/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5/5/2021	12:49	Fine	M1	835215	824827	0.8	0.4	20.8	20.8	9.20	9.20	99.1	99.2	2.0	1.9	7.62	7.60	2.6
i l	12:02	Fine	M2	835536	824775	0.05	0.025	20.9	21.0	9.20	9.20	99.1	99.1	2.0	1.9	7.73	7.71	12.1
i l	12:18	Fine	M3	835501	824648	0.02	0.01	20.9	21.0	9.56	9.55	102.8	102.7	0.4	0.3	7.77	7.77	<1
	13:14	Fine	C1	835110	824716	0.04	0.02	20.8	20.8	8.51	8.51	92.1	92.0	2.5	2.4	7.71	7.69	3.8
i l	13:34	Fine	C2	835403	824470	0.02	0.01	20.7	20.7	8.49	8.49	91.9	91.9	2.6	2.5	7.84	7.85	4.1
8/3/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
8/3/2021	12:47	Fine	M1	835215	824827	0.8	0.4	20.8	20.8	9.33	9.32	100.5	100.4	2.1	2.0	7.84	7.85	2.7
i l	12:02	Fine	M2	835536	824775	0.05	0.025	20.9	20.8	9.32	9.32	100.3	100.4	1.6	1.6	7.68	7.66	10.3
i l	12:14	Fine	M3	835501	824648	0.02	0.01	20.8	20.8	9.58	9.57	103.1	103.0	0.5	0.6	i 7.58	7.60	<1
	15:17	Sunny	C1	835110	824716	0.04	0.02	20.5	20.5	8.46	8.46	91.7	91.7	2.4	2.5	7.43	7.44	3.5
i l	15:41	Sunny	C2	835403	824470	0.02	0.01	20.7	20.6	8.79	8.80	95.0	95.1	2.7	2.6	i 7.27	7.27	3.9
10/3/2021	N/A	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
10/3/2021	14:50	Sunny	M1	835215	824827	0.8	0.4	20.7	20.6	9.36	9.37	100.9	101.0	2.3	2.3	7.69	7.69	2.6
	14:07	Sunny	M2	835536	824775	0.05	0.025	20.7	20.8	9.16	9.16	98.8	98.7	1.8	1.9	7.74	7.76	11.8
	14:22	Sunny	M3	835501	824648	0.02	0.01	20.8	20.7	9.45	9.44	101.7	101.7	0.5	0.5	7.77	7.78	<1
	11:21	Fine	C1	835110	824716	0.04	0.02	20.5	20.6	8.77	8.78	94.9	94.9	2.5	2.4		7.37	3.8
(11:37	Fine	C2	835403	824470	0.02	0.01	20.7	20.7	8.51	8.51	92.1	92.1	2.5	2.6	7.73	7.74	4.0
12/3/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
12/3/2021	10:56	Fine	M1	835215	824827	0.8	0.4	20.2	20.3	9.35	9.36	101.0	101.0	2.2	2.3	7.64	7.65	2.8
	10:11	Fine	M2	835536	824775	0.05	0.025	20.2	20.3	9.14	9.14	98.8	98.8	1.7	1.7	7.80	7.81	10.9
1 /	10:25	Eino	M3	835501	824648	0.02	0.01	20.8	20.8	9.49	9.49	102.2	102.2	0.5	0.4	7.73	7.75	<1

	14:27 F	ino	C1	835110	824716	0.04	0.02	21.3	21.3	8.76	8.76	94.5	94.4	2.5	2.6	5 7.34	7.36	3.7
	14:27 F		C1 C2	835403	824716	0.04		21.3	21.3	8.40	8.39	94.5	94.4	2.5	2.6			4.0
		ine	C3	835642	824386	0.02 N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	4.0 N/A
15/3/2021		ine	M1	835215	824827	0.8	0.4	21.5	21.6	9.24	9.24	99.2	99.2	2.2	2.1		-	2.9
	13:02 F	-	M2	835536	824775	0.05	0.025	21.7	21.6	9.38	9.39	100.7	100.8	1.9	1.9			12.3
	13:15 F		M3	835501	824648	0.02	0.01	21.8	21.8	9.61	9.60	103.0	102.9	0.5	0.6			<1
			-					-	-									
	12:09 5	Sunny	C1	835110	824716	0.04	0.02	22.8	22.7	8.49	8.50	91.1	91.2	2.5	2.5	5 7.35	7.35	3.6
	12:30 5	Sunny	C2	835403	824470	0.02	0.01	22.2	22.3	8.39	8.40	90.3	90.3	2.6	2.6	5 7.32	7.31	3.8
17/3/2021	N/A S	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
17,5,2021	11:39 5	Sunny	M1	835215	824827	0.8	0.4	22.2	22.1	9.10	9.09	97.6	97.5	2.1	2.1	7.87	7.89	2.5
		Sunny	M2	835536	824775	0.05	0.025	22.6	22.7	9.08	9.08	97.2	97.2	1.6	1.7		7.70	11.8
	11:03 5	Sunny	M3	835501	824648	0.02	0.01	22.3	22.4	9.33	9.32	99.9	99.8	0.4	0.3	3 7.55	7.54	<1
	15:07 5		C1	835110	824716	0.04		23.5	23.6	8.80	8.79	94.1	94.0	2.3	2.4			3.8
		Sunny	C2	835403	824470	0.02	0.01	23.2	23.2	8.58	8.57	91.9	91.8	2.6	2.6			4.1
19/3/2021		Sunny	C3 M1	835642 835215	824386 824827	N/A 0.8	N/A 0.4	N/A 23.9	N/A 24.0	N/A 9.27	N/A 9.28	N/A 98.8	N/A 98.9	N/A 2.0	N/A 2.0	N/A) 7.67	N/A 7.67	N/A 2.8
		Sunny	M1 M2		824827 824775	0.8	0.4		24.0			98.8 98.4						2.8
		Sunny Sunny	M2 M3	835536 835501	824775	0.05	0.025	23.8 23.9	23.9	9.23 9.37	9.23 9.37	98.4	98.4 99.9	1.8 0.3	1.8			<1
	14.00 3	bunity	IVIO	100000	024040	0.02	0.01	23.9	23.0	5.57	5.57	53.0	59.9	0.5	0.3	7.55	1.35	×1
	16:11 5	Sunny	C1	835110	824716	0.04	0.02	17.6	17.6	8.71	8.71	95.8	95.9	2.7	2.8	3 7.55	7.55	3.5
		Sunny	C2	835403	824470	0.02		17.8	17.8	8.66	8.67	95.2	95.3	2.4	2.5			3.7
22/2/2024	N/A S	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
22/3/2021	15:37 \$	Sunny	M1	835215	824827	0.8	0.4	17.8	17.7	9.15	9.14	100.2	100.2	2.2	2.2	2 7.74	7.73	2.6
	14:49 5	Sunny	M2	835536	824775	0.05	0.025	18.0	18.0	9.28	9.29	101.5	101.5	1.6	1.7	7.85	7.83	13.5
	15:03 5	Sunny	M3	835501	824648	0.02	0.01	17.9	17.8	9.29	9.29	101.6	101.6	0.7	0.8	3 7.73	7.74	<1
	10:56 F		C1	835110	824716	0.04		19.3	19.2	8.36	8.35	91.2	91.2	2.3	2.3			3.5
	11:20 F		C2	835403	824470	0.02	0.01	19.6	19.5	8.85	8.85	96.1	96.2	2.5	2.5			3.9
24/3/2021		ine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	10:17 F		M1	835215	824827	0.8	0.4	19.3	19.3	9.39	9.38	101.8	101.8	1.9	2.0			2.8
	9:34 F 9:46 F		M2 M3	835536 835501	824775 824648	0.05	0.025	19.4 19.3	19.5 19.3	9.06 9.65	9.05 9.65	98.3 104.5	98.2 104.5	1.6 0.4	1.5		7.88 7.78	14.8 <1
	5.40 1	lile	1413	833301	024040	0.02	0.01	15.5	15.5	9.05	5.05	104.5	104.5	0.4	0	7.80	7.78	1
	12:48 F	ine	C1	835110	824716	0.04	0.02	20.7	20.7	8.66	8.67	93.6	93.7	2.8	2.	7 7.60	7.59	3.8
	13:08 F		C2	835403	824470	0.02		20.3	20.2	8.85	8.85	95.8	95.8	2.5	2.			4.1
26/2/2024		ine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
26/3/2021	12:16 F	ine	M1	835215	824827	0.8	0.4	20.9	21.0	9.36	9.35	100.8	100.7	2.2	2.	3 7.62	7.62	2.9
	11:31 F	ine	M2	835536	824775	0.05	0.025	20.4	20.4	9.08	9.07	98.1	98.0	1.8	1.	8 7.89	7.91	13.7
	11:47 F	ine	M3	835501	824648	0.02	0.01	20.5	20.5	9.32	9.32	100.5	100.6	0.6	0.	6 7.57	7.57	<1
	11:45 F		C1	835110	824716	0.04	0.02	24.6	24.6	8.78	8.78	93.6	93.6	2.7	2.7			3.7
		ine	C2	835403	824470	0.02		24.7	24.8	8.48	8.47	90.5	90.4	2.7	2.7	-		3.8
29/3/2021		ine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A 07.5	N/A 07.5	N/A	N/A	N/A	N/A	N/A
		ine	M1	835215	824827	0.8	0.4	24.8	24.7	9.17	9.16	97.5	97.5	2.2	2.2		7.65	2.6
	10:24 F		M2 M3	835536 835501	824775 824648	0.05	0.025	24.5 24.4	24.6 24.3	9.10 9.57	9.10 9.56	97.0 101.8	96.9 101.7	1.5 0.3	1.5			10.9
	10.37	inc	1015	000001	324040	0.02	0.01	24.4	24.5	5.57	5.50	101.0	101.7	0.3	0.4	1.75	7.80	~1
	11:02 5	Sunny	C1	835110	824716	0.04	0.02	25.8	25.8	8.44	8.44	89.8	89.8	2.6	2.6	5 7.49	7.50	3.5
		Sunny	C2	835403	824470	0.02	0.01	25.9	25.9	8.63	8.64	91.8	91.9	2.5	2.6		7.62	3.8
		Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
21/2/2026		Sunny	M1	835215	824827	0.8	0.4	25.2	25.1	9.33	9.33	99.1	. 99.1	2.0	2.0		7.61	2.7
31/3/2021	10:32 5																	
31/3/2021		Sunny	M2	835536	824775	0.05	0.025	25.9	25.9	9.12	9.11	96.7	96.7	1.5	1.6	5 7.60	7.62	12.4
31/3/2021			M2 M3	835536 835501	824775 824648	0.05		25.9 25.9	25.9 26.0	9.12 9.37	9.11 9.37	96.7 99.4	96.7 99.4	1.5 0.4	1.6			12.4

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210419
Job Number	: R210419
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210419/1-5
Date of Sampling	: 01/03/2021
Date Received	: 01/03/2021
Test Period	: 01/03/2021 – 02/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

 Report Number
 : Q210003aR210419

 Job Number
 : R210419

 Issue Date
 : 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210419/1	01/03/2021	C1	4.1
R210419/2	01/03/2021	C2	3.5
R210419/3	01/03/2021	M1	2.9
R210419/4	01/03/2021	M2	10.5
R210419/5	01/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Page 2 of 2

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210420
Job Number	: R210420
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210420/1-5
Date of Sampling	: 03/03/2021
Date Received	: 03/03/2021
Test Period	: 03/03/2021 – 04/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210420	
Job Number	: R210420	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210420/1	03/03/2021	C1	3.9
R210420/2	03/03/2021	C2	3.6
R210420/3	03/03/2021	M1	2.5
R210420/4	03/03/2021	M2	11.4
R210420/5	03/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210421
Job Number	: R210421
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210421/1-5
Date of Sampling	: 05/03/2021
Date Received	: 05/03/2021
Test Period	: 05/03/2021 – 06/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Report Number: Q210003aR210421Job Number: R210421Issue Date: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210421/1	05/03/2021	C1	4.0
R210421/2	05/03/2021	C2	3.8
R210421/3	05/03/2021	M1	2.6
R210421/4	05/03/2021	M2	12.1
R210421/5	05/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210422
Job Number	: R210422
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210422/1-5
Date of Sampling	: 08/03/2021
Date Received	: 08/03/2021
Test Period	: 08/03/2021 – 09/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager **Chemical Division**

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR21042	
Job Number	: R210422	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210422/1	08/03/2021	C1	3.8
R210422/2	08/03/2021	C2	4.1
R210422/3	08/03/2021	M1	2.7
R210422/4	08/03/2021	M2	10.3
R210422/5	08/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210423
Job Number	: R210423
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210423/1-5
Date of Sampling	: 10/03/2021
Date Received	: 10/03/2021
Test Period	: 10/03/2021 – 11/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210423	
Job Number	: R210423	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210423/1	10/03/2021	C1	3.5
R210423/2	10/03/2021	C2	3.9
R210423/3	10/03/2021	M1	2.6
R210423/4	10/03/2021	M2	11.8
R210423/5	10/03/2021	М3	<1

Note:

1. mg/L indicates milligram per liter

2. mg O_2/L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210424
Job Number	: R210424
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210424/1-5
Date of Sampling	: 12/03/2021
Date Received	: 12/03/2021
Test Period	: 12/03/2021 – 13/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210424	
Job Number	: R210424	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210424/1	12/03/2021	C1	3.8
R210424/2	12/03/2021	C2	4.0
R210424/3	12/03/2021	M1	2.8
R210424/4	12/03/2021	M2	10.9
R210424/5	12/03/2021	M3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210425
Job Number	: R210425
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210425/1-5
Date of Sampling	: 15/03/2021
Date Received	: 15/03/2021
Test Period	: 15/03/2021 – 16/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210425	
Job Number	: R210425	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210425/1	15/03/2021	C1	3.7
R210425/2	15/03/2021	C2	4.0
R210425/3	15/03/2021	M1	2.9
R210425/4	15/03/2021	M2	12.3
R210425/5	15/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210426
Job Number	: R210426
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210426/1-5
Date of Sampling	: 17/03/2021
Date Received	: 17/03/2021
Test Period	: 17/03/2021 – 18/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager **Chemical Division**

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

 Report Number
 : Q210003aR210426

 Job Number
 : R210426

 Issue Date
 : 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210426/1	17/03/2021	C1	3.6
R210426/2	17/03/2021	C2	3.8
R210426/3	17/03/2021	M1	2.5
R210426/4	17/03/2021	M2	11.8
R210426/5	17/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Page 2 of 2

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210427
Job Number	: R210427
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210427/1-5
Date of Sampling	: 19/03/2021
Date Received	: 19/03/2021
Test Period	: 19/03/2021 – 20/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager **Chemical Division**

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR21042	
Job Number	: R210427	
Issue Date	: 09/04/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210427/1	19/03/2021	C1	3.8
R210427/2	19/03/2021	C2	4.1
R210427/3	19/03/2021	M1	2.8
R210427/4	19/03/2021	M2	14.1
R210427/5	19/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210428
Job Number	: R210428
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210428/1-5
Date of Sampling	: 22/03/2021
Date Received	: 22/03/2021
Test Period	: 22/03/2021 – 23/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager **Chemical Division**

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210428
Job Number	: R210428
Issue Date	: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210428/1	22/03/2021	C1	3.5
R210428/2	22/03/2021	C2	3.7
R210428/3	22/03/2021	M1	2.6
R210428/4	22/03/2021	M2	13.5
R210428/5	22/03/2021	М3	<1

Note:

1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210429
Job Number	: R210429
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210429/1-5
Date of Sampling	: 24/03/2021
Date Received	: 24/03/2021
Test Period	: 24/03/2021 – 25/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager **Chemical Division**

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are provided to the approach of the second or and the second or applied to the approach of the second or applied to the approach of the second or applied to the second or appli Limited. The result(s) of this report are applied to the sample(s) submitted only.

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210429
Job Number	: R210429
Issue Date	: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210429/1	24/03/2021	C1	3.5
R210429/2	24/03/2021	C2	3.9
R210429/3	24/03/2021	M1	2.8
R210429/4	24/03/2021	M2	14.8
R210429/5	24/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210430
Job Number	: R210430
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210430/1-5
Date of Sampling	: 26/03/2021
Date Received	: 26/03/2021
Test Period	: 26/03/2021 – 27/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210430
Job Number	: R210430
Issue Date	: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210430/1	26/03/2021	C1	3.8
R210430/2	26/03/2021	C2	4.1
R210430/3	26/03/2021	M1	2.9
R210430/4	26/03/2021	M2	13.7
R210430/5	26/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

· 0210002-0210421

Test Report

Page 1 of 2

Report Number	: Q210003aR210431
Job Number	: R210431
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210431/1-5
Date of Sampling	: 29/03/2021
Date Received	: 29/03/2021
Test Period	: 29/03/2021 – 30/03/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

Report Number

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210431
Job Number	: R210431
Issue Date	: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210431/1	29/03/2021	C1	3.7
R210431/2	29/03/2021	C2	3.8
R210431/3	29/03/2021	M1	2.6
R210431/4	29/03/2021	M2	10.9
R210431/5	29/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR210432
Job Number	: R210432
Issue Date	: 09/04/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.
Project Name	: CJO-3113-803
Sample Description	: SS test
Laboratory ID	: R210432/1-5
Date of Sampling	: 31/03/2021
Date Received	: 31/03/2021
Test Period	: 31/03/2021 – 01/04/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR210432
Job Number	: R210432
Issue Date	: 09/04/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210432/1	31/03/2021	C1	3.5
R210432/2	31/03/2021	C2	3.8
R210432/3	31/03/2021	M1	2.7
R210432/4	31/03/2021	M2	12.4
R210432/5	31/03/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Appendix S

Impact Monitoring report for Ecology

Post-Transplantation Monitoring Report

for Agreement No. CE 13/2009 (WS)

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

Report No.79

March 2021

TABLE OF CONTENTS

1.	INTRODUCTION	2
2.	DESCRIPTION OF TREE MONITORING SITE	3
3.	MONITORING METHODOLOGY	3
4.	RESULT	4
5.	MITIGATION MEASURE	5
6.	SUMMARY	8

ANNEXES

ANNEX I-	
Photos	
ANNEX II- Table for condition of transplanted plant	17

1. INTRODUCTION

- 1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- 1.2 Upon the requirement of the Environmental Permit, a detailed vegetation report presenting the baseline vegetation condition for flora species with conservation interest, transplanting and monitoring programme for the Project has been prepared and approved by DEP in February 2016.
- 1.3 There were 4 flora species of conservation importance were recorded in the woodland habitat within project site including Ailanthus (*Ailanthus fordii*), Incense Tree (*Aquilaria sinensis*), Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*). In total, 2 nos. of Incense Tree (*Aquilaria sinensis*), 1 no. of Ailanthus (*Ailanthus fordii*) trees, 5 colonies of Lamb of Tartary (*Cibotium barometz*) and 1 no. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was recommended to be transplanted in the approved detailed vegetation survey report.
- 1.4 Detailed vegetation report was planned that Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees will be transplanted within existing Sha Tin Water Treatment Works (STWTW). All other shrubs including Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) will be transplanted to the hillside slope at Sha Tin South Fresh Water Service Reservoir (STSFWSR).
- 1.2 Upon the requirement of the Environmental Permit, a qualified Ecologist was commissioned to prepare a post-transplantation monitoring report to present the status (health condition and survival rate) of transplanted vegetation and submitted to the DEP.
- 1.3 Monitoring of transplanted flora was conducted after the transplantation. The monitoring will be conducted at twice per month during the first year and once per month during the course of planting works. The parameters to be monitoring will include the health condition and survival rate of the transplanted flora. Any observations and recommendations will be reported in monthly EM&A reports.
- 1.3 This is Tree Report presents data collected on 16 and 30 March 2021. It contains the following information:
 - Introduction (Section 1)
 - Description of Tree Monitoring Area (Section 2)
 - Monitoring Methodology (Section 3)
 - Result (Section 4)
 - Summary

- Photos (ANNEX I)
- Summary table (ANNEX II)
- Typhoon information (ANNEX III)

2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees was transplanted within existing Sha Tin Water Treatment Works (STWTW) where it is the extended compensatory plantation area. The area was flat and without covering with concrete.
- 2.2 Lamb of Tartary (*Cibotium barometz*) will be transplanted to the Sha Tin South Fresh Water Service Reservoir (STSFWSR). Plough is required before planting on to this open corner of short grassland.
- 2.3 Other compensatory trees have been planted at STWTW and STSFWSR. Lamb of Tartary (*Cibotium barometz*) to be transplanted was temporally stored at a nursery garden at Shui Mei Tsuen, Kam Tin. Once the planting site at STSFWSR was ready; while the Lamb of Tartary (*Cibotium barometz*) are in acceptable (fair) condition, they will be planted at the planting site within one day.

3. MONITORING METHODOLOGY

- 3.1 Site inspection will be carried out by walking through the transplanting area. Health condition and survival rate will be observed during inspection.
- 3.4 Health condition of all transplanted vegetation including trees/Shrubs surveyed was evaluated according to the following criteria:
 - Transplanted vegetation with good health is classified as **good**;
 - Transplanted vegetation with few or no visible defects or health problems are classified as being **fair**;
 - Transplanted vegetation was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.
- 3.5 Survival rate for each of transplanted vegetation species will be calculated based on site observation.

4. **RESULT**

- 4.1 Monitoring inspections were conducted on 16 and 30 March 2021. Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) in 20 June 2016.
- 4.2 The condition of TA572 was observed in poor condition due to the damage of two main trunks. TA327 was also in poor condition. The already dead tree TA326 collapsed due to big hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.
- 4.3 All transplanted Lamb of Tartary (*Cibotium barometz*) have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then. A new shelter has been set up for these new individuals. They are generally in fair condition. Next few monitoring will be critical to assess their survival and suitability for transplanting back to the project site according to works progress.
- 4.4 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for *Cibotium barometz* to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a man-made feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 to enhance a sustainable survival of *Cibotium barometz* during the post-transplantation stage.
- 4.5 On the other hand, compensatory tree planting and transplantation of some more trees have been carried out next to TA572, TA326 and TA327 at STWTW. Once these 20 more trees are well established and formed a shaded canopy, this site is also a potentially suitable for the transplantation of *Cibotium barometz*.
- 4.6 In general, all 27 Lamb of Tartary (*Cibotium barometz*) stored at the nursery are in fair condition. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016. The survival rate for Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was 96%. The Summary table for health condition and survival rate was shown in ANNEX II.

5. **MITIGATION MEASURE**

5.1 Hong Kong Eagle's Claw (Artabotrys hongkongensis) was observed dead during inspection on 20 August 2016. In order to compensate for the loss of transplanted Hong Kong Eagle's Claw which is in climber growing form, it is recommended to plant an individual of native climber species at compensatory planting site (STSFWSR) together with compensatory tree planting. Recommended list of species is given in the Table 1 below. It is suggested that about 1 species of climber to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Climbing Bauhinia	Bauhinia glauca	粉葉羊蹄甲	Climber
Spiny-fruited Vine	Byttneria aspera	刺果藤	Climber
Bentham's Rose-wood	Dalbergia benthamii	兩廣黃檀	Climber
Desmos	Desmos chinensis	假鷹爪	Climber
Glaucescent Diploclisia	Diploclisia glaucescens	蒼白秤鈎風	Climber
Luofushan Joint-fir	Gnetum luofuense	羅浮買麻藤	Climber
Australian Cow-plant	Gymnema sylvestre	匙羹藤	Climber
Shining Hypserpa	Hypserpa nitida	夜花藤	Climber
Large-flowered		大花忍冬	Climber
Honeysuckle	Lonicera macrantha		
Splash-of-white	Mussaenda pubescen	玉葉金花	Climber
Rusty-haired Raspberry	Rubus reflexus	鏽毛莓	Climber
Sandpaper Vine	Tetracera asiatica	錫葉藤	Climber
Hong Kong Eagle's Claw	Artabotrys hongkongensis	鷹爪花	Climber

Table 1. Table for Recommended climber species list to be planted

- 5.2 Desmos chinensis has been finalized as the candidate and was planted at Wall C in March 2021 (ANNEX I).
- 5.3 Despite all 27 transplanted Lamb of Tartary (Cibotium barometz) are generally in fair condition, yellowish foliage has been observed in those individuals that were placed at the edge of the shelter receiving excessive direct sunlight. It is recommended to retain them at the nursery garden

under proper maintenance. A larger shelter (such as 遮光網) has been provided to reduce the

amount of sunlight received and avoid direct hit of rainstorm/ typhoon. Irrigation spray head has been installed to facilitate watering frequency whenever necessary. Once their condition has recovered to acceptable level, they can be moved to the recipient site at STSFWSR when the site is ready.

- 5.4 In order to enhance a sustainable survival of 27 nos. *Cibotium barometz* during the post-transplantation stage, the recipient site at STSFWSR shall install a shelter (such as 遮光網) to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon. Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- 5.5 On the other hand, some *Cibotium barometz* may be transplanted at STWTW once a shaded canopy is well established by the newly planted/ transplanted trees at STWTW.
- 5.6 Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- 5.7 Robust fencing (protection zone as those for TA327 and TA572 as illustrated in ANNEX I) shall be set up to enclose the 27 nos. transplanted *Cibotium barometz* (in groups when planted together) to avoid unnecessary disturbance/ damage to them.
- 5.8 Weeding within the two protection zones of *Cibotium barometz* shall only be conducted by hand-held tools rather than grass cutting machine. No fire/ chemical weeding shall be allowed.
- 5.9 The 27 nos. transplanted *Cibotium barometz* shall be maintained with measures mentioned in Section 5.3-5.5 above for 12 months for establishment. A 12-month post-transplantation monitoring period helps to assess their survival during the establishment period.
- 5.10 Any dead individuals/ those in poor condition before transplant back to STSFWSR or during the post-transplantation period shall be replaced by planting healthy individuals of *Cibotium barometz*. Other possible fern candidate such as *Brainea insignis*, which is more adaptive to more exposed habitat under direct sunlight, can be sourced for compensatory planting.
- 5.11 Root ball of TA572 and TA327 tree should be kept moisture especially during non-raining day.
- 5.12 Incense Tree (*Aquilaria sinensis*) tagged as TA326 was observed dead during inspection on 10 August 2017. Its DBH was measured as 346cm. In according to the Tree Preservation, Development Bureau Technical Circular (Works) No. 7/2015, the compensatory planting will try to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH.
- 5.13 In total, 3 individual of native tree species with heavy standard size will be planted with 2.5-3 meters (center to center) spacing at compensatory planting site. Recommended list of species is given in the Table 2 below. It is suggested that at least 1 tree species to be selected from the following list

according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Ivy Tree	Schefflera heptaphylla	鴨腳木	Tree
Levine's Syzygium	Syzygium levinei	山蒲桃	Tree
Chekiang Machilus	Machilus chekiangensis	浙江潤楠	Tree
Aporusa	Aporusa dioica	銀柴	Tree
Mountain Tallow Tree	Sapium discolor	山烏桕	Tree
Fragrant Litsea	Litsea cubeba	山蒼樹	Tree
Chinese Apea Ear-ring	Archidendron lucidum	亮葉猴耳環	Tree
Chinese Hackberry	Celtis sinensis	朴樹	Tree
Turn-in-the-wind	Mallotus paniculatus	白楸	Tree
Acronychia	Acronychia pedunculata	降真香	Tree

Table 2. Table for rcommended tree species list to be planted

5.14 Based on the Tree Survey Report, the following trees transplanted under Contract No. 3/WSD/15 were found dead. In accordance with GS 3.97 (3), replacement planting of TB0054, B0056, TB0101 and TC0138 has been completed on 25 March 2021 (ANNEX I). Two *Syzygium levinei* and one *Schefflera heptaphylla* have been chosen from Table 2 as compensation for the loss of TA0326.

Table 3. Summary table compensatory/ replacement planting.

Tree No.	Species		Compensatory/ Replacement Planting
TA0326	Aquilaria sinensis	土沉香	Compensated by 1 no. of Schefflera
			heptaphylla and 2 nos. of Syzygium levinei
TB0054	Eriobotrya japonica	枇杷	
TB0056	Mangifera indica	杧果	Replacement planting of the same species
TB0101	Archontophoenix alexandrae	假檳榔	
TC0138	Archontophoenix alexandrae	假檳榔	

5.15 However, the two native Syzygium levinei (山蒲桃) were mis-planted by two exotic Syzygium jambos (蒲

桃), of which both of their Chinese names and Scientific names are different by one word. Two new *Syzygium levinei* shall be planted at available space nearby.

5.16 Next few monitoring will access the establishment of the above planted trees.

6. SUMMARY

- 6.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 6.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two *Syzygium levinei* and one *Schefflera heptaphylla*. However, the two native *Syzygium levinei* were mis-planted by two exotic *Syzygium jambos*. Two new *Syzygium levinei* shall be planted at available space nearby.
- 6.3 Replacement planting of TB0054, B0056, TB0101 and TC0138 has also been completed on 25 March 2021.
- 6.4 All Lamb of Tartary (*Cibotium barometz*) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then. A new shelter has been set up for these new individuals. They are generally in fair condition. Next few monitoring will be critical to assess their survival and suitability for transplanting back to the project site according to works progress.
- 6.5 Currently, Lamb of Tartary was temporally stored in a nursery garden at Shui Mei Tsuen, Kam

Tin. The shelter (遮光網) for reducing the intensity of sunlight and avoid direct hit of rainstorm/

typhoon was a bit too small, as reflected by yellowish foliage under the edge of the shelter. It is recommended to retain them at the nursery garden under proper maintenance during current recovery stage. In case their condition is not in an acceptable level, new, healthy individuals of *Cibotium barometz* (or other possible candidate such as *Brainea insignis*) shall be replaced for compensatory planting at the STSFWSR/STWTW recipient site.

6.6 Shelter, regular irrigation, protection zone and weeding by hand held tools within protection zone, shall also be provided to the 27 nos. *Cibotium barometz* after being transplanted to the STSFWSR/STWTW recipient site in order to sustain their survival during the post-transplantation stage.

- 6.7 The 27 nos. transplanted *Cibotium barometz* shall be maintained for 12 months for their establishment at the STSFWSR recipient site, followed with a 12-month post-transplantation monitoring to assess their survival.
- 6.8 Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016. In order to compensate for the loss of transplanted Hong Kong Eagle's Claw and Incense Tree TA326, it is recommended to plant an individual of native climber species and 3 heavy standard native tree species at compensatory planting site. The suggested species in planting list would have certain ecological value in terms of plant ecology and the associated wildlife including birds.
- 6.9 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

ANNEX I Photo



IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS - SOUTH WORKS-Post-Transplantation Monitoring Report




Photo 5. Extra shading has been provided around four sides to reduce excessive direct sunlight on those individuals along the edges. Spray head has been installed for irrigation.



Photo 6. Transplanted Incense Tree (*Aquilaria sinensis*) – TA327 (left); and Ailanthus (*Ailanthus fordii*) – TA572 (right); this site is too exposed at this moment under direct sunlight for *Cibotium barometz*.




Photo 7. Weak crown with dead twigs observed in Photo 8. Sprouts with new leaves at trunk base of





File: 1559 Vegetation transplantation monitoring report -VR79 v1





<u>ANNEX II</u> Table for condition of transplanted plant

No.	Species	Condition	Alive/Dead	Remark
1	Cibotium barometz	Fair	Alive	
2	Cibotium barometz	Fair	Alive	_
3	Cibotium barometz	Fair	Alive	_
4	Cibotium barometz	Fair	Alive	_
5	Cibotium barometz	Fair	Alive	_
6	Cibotium barometz	Fair	Alive	_
7	Cibotium barometz	Fair	Alive	-
8	Cibotium barometz	Fair	Alive	Previous batch were
9	Cibotium barometz	Fair	Alive	severely damaged by
10	Cibotium barometz	Fair	Alive	Typhon Wipha on 30-31
11	Cibotium barometz	Fair	Alive	July 2019 and failed to
12	Cibotium barometz	Fair	Alive	recover until December
13	Cibotium barometz	Fair	Alive	2020
14	Cibotium barometz	Fair	Alive	
15	Cibotium barometz	Fair	Alive	27 new individuals are
16	Cibotium barometz	Fair	Alive	propagated from
17	Cibotium barometz	Fair	Alive	previously collected
18	Cibotium barometz	Fair	Alive	spores as a replacement
19	Cibotium barometz	Fair	Alive	since then.
20	Cibotium barometz	Fair	Alive	
21	Cibotium barometz	Fair	Alive	
22	Cibotium barometz	Fair	Alive	
23	Cibotium barometz	Fair	Alive	
24	Cibotium barometz	Fair	Alive	
25	Cibotium barometz	Fair	Alive	
26	Cibotium barometz	Fair	Alive	
27	Cibotium barometz	Fair	Alive	
	The shelter (such as 遮ソ	ć網) has been set up rainstorm/ typhoo	-	g and against direct hit of
28	Artabotrys hongkongensis		Dead	
		Survival rate (%)	96%	

Shrubs of Lamb of Tartary and Hong Kong Eagle's Claw

No.	Species	Condition	Alive/Dead	Remark
TA572	Ailanthus fordii	Poor	Alive	Two main trunks were
				broken during typhoon
				on 23 August 2017.
				Cracks and wounds
				observed in one of the
				trunks. Weak canopy
				formed only by sprouts.
TA327	Aquilaria sinensis	Poor	Alive	Tree crown of TA327
				was thinner after
				transplantation. Water
				sprouts, cracks on tree
				bark and would at trunk
				base observed.
TA326	Aquilaria sinensis	Dead	Dead	Collapsed due to the
				Signal No.10 typhoon
				Mangkhut in September
				2018.
		Survival rate (%)	67%	

Trees of Ailanthus and Incense Tree

Remarks:

Compensatory/ replacement planting (a total of 7 nos. of trees) has been completed on 25 March 2021. The loss of TA326 Aquilaria sinensis is compensated by planting 1 no. of Schedflera heptaphylla and 2 nos. of Syzygium levinei. Four dead trees (Eriobotrya japonica, Mangifera indica, Archontophoenix alexandrae & Archontophoenix alexandrae) are replaced by planting of the same species. Their condition & survival rate during establishment period will be reported starting from next monitoring.

Appendix T Monthly Summary of Waste Flow Table

Monthly Summary Waste Flow Table for 2021

Contract No.: 1/WSD/19

Contract Title: In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

-Water Treatment Works and Ancillary Facilities

		Actual Quantities of Iner	rt C&D Materials Ge	enerated / Imported (i	n '000m3)			Actual Qu	antities of C&D Wastes	Generated	
		Broken Concrete							Plastics		
Manth		(including rock for				Imported		Paper/	(bottles/containers,pla		Others, e.g.
Month	Total Quantity	recycling into	Reused in the	Reused in other	Disposed as	C&D		cardboard	stic sheets/foam	Chemical	general
	Generated	aggregates)	Contract	Projects	Public Fill	Material	Metals	packaging	package material)	Waste	refuse
	(a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	(in '000m ³)
Jan	0.122	0.000	0.000	0.000	0.122	0.000	4.300	0.000	0.000	0.000	0.004
Feb	0.128	0.000	0.017	0.000	0.111	0.000	0.000	0.000	0.000	0.000	0.004
Mar	0.365	0.032	0.000	0.000	0.333	0.000	6.300	0.000	0.000	0.000	0.015
Apr											
May											
Jun											
Sub-total	0.615	0.032	0.017	0.000	0.565	0.000	10.600	0.000	0.000	0.000	0.023
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	0.615	0.032	0.017	0.000	0.565	0.000	10.600	0.000	0.000	0.000	0.023

Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS)

Environmental Mitigation and Enhancement Measure Implementation Schedule at Construction Stage

EIA Ref.	Recommended Mitigation Measures	Location of the Measures	Implementation Agent	-	Implementation Phase			Status
				and Guidelines	D	с	0	
Air Quality								
4.7.1	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.	Air Pollution Control		\checkmark		Y		
4.7.1	Side enclosure and covering of any aggregate or stockpiling of dusty material to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	All works areas	Contractor	Ordinance and Air Pollution Control (Construction Dust) Regulation EM&A Manual		\checkmark		Y
4.7.1	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	All works areas	Contractor			\checkmark		Y
4.7.1	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.	All works areas	Contractor			\checkmark		Y
4.7.1	Imposition of speed controls for vehicles on site haul roads.	All works areas	Contractor			\checkmark		Y
4.7.1	Implement EM&A program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All works areas / Monitoring points	Contractor					Y
Noise					1		I	
5.6.4	Implement good site practices to reduce noise level	All works areas	Contractor	Noise Control Ordinance		\checkmark		Y
5.6.5	Adoption of Quiet PME	All works areas	Contractor			\checkmark		N/A
5.6.6	Use of Movable Noise Barrier	All works areas	Contractor	-		\checkmark		N/A
5.8	Noise monitoring	Monitoring points	Contractor			\checkmark		Y
Water Quality								
6.8.1	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand	All works areas	Contractor	ProPECC PN 1/94 Construction		\checkmark		Y

	traps, silt traps and sedimentation basins. Channels or earth bunds or			Site Drainage		
	sand bag barriers should be provided on site to properly direct					
	stormwater to such silt removal facilities. Perimeter channels at site			TM-DSS		
	boundaries should be provided where necessary to intercept storm					
	run-off from outside the site so that it will not wash across the site.			Water Pollution		
	Catchpits and perimeter channels should be constructed in advance of			Control		
	site formation works and earthworks.			Ordinance		
6.8.2	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding.	All works areas	Contractor		\checkmark	Y
6.8.3	Temporary exposed slope surfaces should be covered and temporary	All works area	Contractor	_		
0.8.5	access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces.	All WORKS area	Contractor		\checkmark	Y
6.8.4	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	All works areas	Contractor		\checkmark	N/A
6.8.5	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All works areas	Contractor	-	\checkmark	Y
6.8.6	Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.	All works areas	Contractor		\checkmark	Y
6.8.7	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.	All works areas	Contractor	-	\checkmark	Y
6.8.8	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.	All works areas	Contractor		\checkmark	Y
6.8.9	All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.	All works areas	Contractor			Y
6.8.10	Before commencing any demolition works, all drainage connections should be sealed to prevent building debris, soil, sand etc. from entering	All works areas	Contractor		\checkmark	N/A

	drains.		
6.8.11	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be tankered off site for disposal into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	All works areas	Contractor
6.8.12	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10. The neutralized wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	All works areas	Contractor
6.8.13	All surface run-off must proper collected and discharge at designated location. The discharge quality must meet the requirements specified in the discharge license.	All works areas	Contractor
6.8.15	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	All works areas	Contractor
6.8.16	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges	All works areas	Contractor
6.8.17	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.	All works areas	Contractor
6.8.18	Sewage generated from the workforce should be properly treated by interim treatment facilities, such as chemical toilets which are properly maintained with the employment of licensed collectors for the collection and disposal on a regular basis.	All works areas	Contractor
6.8.19	Adopt relevant measures stated in ETWB TC (Works) No. 5/2005 "Protection of Natural Streams/rivers from Adverse Impacts arising from Construction Works" to minimize the potential water quality impacts from the construction works near any water courses.	All works areas	Contractor
6.10	Water quality monitoring	Monitoring points	Contractor

7.6.1	Appropriate waste handling, transportation and disposal methods for all	All works areas	Contractor	Waste Disposal		
	waste arisings generated during the construction works for the Project			Ordinance	\checkmark	Y
	should be implemented to ensure that construction wastes do not enter					
	the nearby streams or drainage channel.			DEVB TCW No.		
7.6.2	Implementation of good site practices for waste management	All works areas	Contractor	6/2010,	\checkmark	Y
7.6.3	Implementation of trip ticket system to control waste disposal	All works areas	Contractor	ETWB TCW No. 19/2005	\checkmark	Y
7.6.4	Implementation of good site practices to reduce waste generations	All works areas	Contractor	Land	\checkmark	Y
7.6.5	Re-use of excavated C&D materials on site as far as practical. A suitable area should be designated within the site for temporary stockpiling of	All works areas	Contractor	(Miscellaneous Provisions)	\checkmark	Y
7.0	C&D material and to facilitate the sorting process.			Ordinance		
7.6.8	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.	All works areas	Contractor	Code of Practice on the Packaging, Labelling and	\checkmark	Y
7.6.9	All storage of asbestos waste should be carried out properly in a secure place isolated from other substances so as to prevent any possible release of asbestos fibres into the atmosphere and contamination of other substances. The storage area should bear warning panels to alert people of the presence of asbestos waste.	All works areas	Contractor	Storage of Chemical Wastes		N/A
7.6.10	A licensed asbestos waste collector will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal. Application should be submitted to EPD.	All works areas	Contractor		\checkmark	N/A
7.6.11	If chemical wastes were to be produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport the chemical wastes. The licensed collector shall deliver the waste to the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with	All works areas	Contractor		\checkmark	Y

	the Waste Disposal (Chemical Waste) (General) Regulation.					
Ecology		•	·		· · ·	
8.8.1	Ecological impacts on important habitats and the associated wildfile caused by the proposed development should be mitigated and compensation approaches to the maximum practical extent	All works areas in particular important	The Engineer/ Contractor	EIAO-TM EM&A Manual	\checkmark	Y
8.8.2	Reduce the amount of vegetation removal required and thereby minimize the footprint of the slope at the woodland habitat	habitats All works areas	The Engineer/ Contractor		\checkmark	Y
8.8.3	Conduct detailed vegetation survey and implement suggested measures for species of conservation importance.		The Engineer/ Contractor	-	\checkmark	Y
8.8.4	The affected Incense Tree and Ailanthus as mentioned in the detailed vegetation survey report within the works area will be transplanted		The Engineer/ Contractor	-	\checkmark	Y
8.8.5	To avoid impacts on Short-nosed Fruit Bat, the tree with records of an active roost and trees showing evidence of roosting activity should be retained where possible. Where Chinese Fan-palm (Livistona chinensis) removal is required, these should be checked by suitably qualified ecologist with over 7 years relevant experience for roosting bats prior to their removal. If roosting bats are observed, a strategy for passive removal will be agreed with the AFCD and implemented. This could include undertaking the works just after the bats have left the roost (i.e. dusk).		The Engineer/ Contractor		~	N/A
8.8.6	The inclusion of Chinese Fan-palm of similar size as the affected plant within the areas of compensatory planting or other suitable areas is recommended to replace affected specimens, and compensate for the impact to roosting opportunities for this bat species		The Engineer/ Contractor		\checkmark	N/A
8.8.7	Implement good site measures to minimize the disturbance impacts to terrestrial habitat and associated wildlife arising from the land-based construction activities.		The Engineer/ Contractor		√	Y
8.8.8	To minimize the contamination of wastewater discharge, accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as diverting the site runoff to silt trap facilities before discharging into storm drain, proper waste and dumping management and standard good site practice for land-based construction.		The Engineer/ Contractor		~	Y
8.8.9-8.8.11	Implement woodland compensation		The Engineer/ Contractor		\checkmark	N/A

Landscape and	d Visual					
9.8.1	Existing tress to be retained on site shall be carefully protected during construction. Trees unavoidably affected by the works shall be transplanted as far as possible.	All works areas	Contractor	DEVB TCW No. 10/2013	\checkmark	Y
	Compensatory Planting shall be provided in accordance with DEVB TCW No. 10/2013 – Tree Preservation.	All works areas	Contractor	EIAO TM	\checkmark	Y
	Control of night-time lighting glare.	All works areas	Contractor		\checkmark	Y
	Erection of decorative screen hoarding compatible with the surrounding setting.	All works areas	Contractor		\checkmark	Y
	Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	All works areas	Contractor		\checkmark	Y
Cultural Herita	age					
10.6.2	Vibration monitoring at Ex KCR Beacon Hill Tunnel during piling works of Administration Building	Work site	The Engineer /Contractor		\checkmark	N/A
Land Contami	nation	•			I	
11.7	Identify contamination and implement appropriate remedial measures on site. Provide relevant submission and obtain approval from EPD if necessary.	All works areas	Contractor	Guidance Note for Contaminated Land Assessment and Remediation Guidance Manual for Use of Risk based Remediation Goals for Contaminated Land Management (Guidance Manual)	\checkmark	N/A
Hazard to Life						
Table 12.22	Ensure speed limit enforcement is specified in the contractor's Method Statement to limit the speed of construction vehicles on site	All works areas	The Engineer	EIAO-TM	\checkmark	Y
	Develop an audit procedure to ensure enforcement of speed limits and to ensure adequate site access control	All works areas	The Engineer		\checkmark	Y
	Ensure construction method statement is endorsed by the Engineer (AECOM)	All works areas	The Engineer	1	\checkmark	Y

		1	 	
Ensure designated manoeuvring area for the new access road construction is away from the Chlorination House	New access road area	Contractor/ The Engineer	\checkmark	Y
Ensure that the emergency response plan and procedures (including drills) cover the reprovisioning activities	All works areas	Contractor/ The Engineer	\checkmark	Y
Safety training to be provided to construction workers and WSD/Engineer staff regarding evacuation procedures	All works area	Contractor/ The Engineer	\checkmark	Y
Ensure communication protocol is in place between construction and operation staff with regard to the change of chlorine delivery route and the switchover from the existing to new chlorinated water piping;	All works areas	Contractor/ The Engineer	\checkmark	N/A
Ensure temporary suspension of crane operation and construction truck movements during chlorine delivery	All works areas	Contractor/ The Engineer	\checkmark	Y
Provide a crash barrier between the construction site and the north side of the Chlorination House.	Chlorination House area	Contractor	\checkmark	Y
Conduct vibration monitoring at the Chlorination House during piling activities to ensure vibration levels are acceptable and will not lead to any damage of the Chlorination House	Chlorination House area	Contractor	√	Y
Civil engineering calculation to be performed to confirm differential settlement from excavation work is within acceptable limits for the Chlorination House	Chlorination House area	Contractor	\checkmark	Y
Provide settlement monitoring for the Chlorination House to ensure no subsidence occurs from nearby excavation works.	Chlorination House area	Contractor	\checkmark	Y
Confirm the chlorine concentration for the chlorinated water before the switchover from the existing to new piping. This is to avoid the potential for chlorine gas vapours being released if the concentration is too high and there is spillage during switchover	Chlorinated water piping	WSD	\checkmark	N/A
Develop an operating procedure for performing the chlorinated water switchover from the existing piping to new piping.	All works areas	Contractor/ The Engineer / WSD	\checkmark	N/A
Ensure the location/height of the lifting equipment is such there is no impact on Chlorination House/chlorine delivery route in case of falling, swinging or dropped load.	Chlorination House area	Contractor/ The Engineer	\checkmark	Y
Implement the controlled demolition of the existing E&M workshop to ensure that any steel structural elements can only fall away from the Chlorination House	Existing E&M Workshop and Chlorination House	Contractor/ The Engineer	\checkmark	N/A

	areas				
	areas				
Stop any construction activities which may lead to vibrations and potential slope/boulder disturbance during the chlorine deliveries	All works areas	Contractor			Y
Installation of Chlorine gas monitors with audible alarms in the relevant	Reprovisioning	Contractor/			k.
reprovisioning works area	works areas	The Engineer		•	
Provision of an accompanying vehicle for the chlorine truck on the WTW site and ensuring that during the chlorine drums delivery construction works are stopped and the construction workers moved away from Chlorination House	All works areas	Contractor		\checkmark	Y
Establish a liaison between the contractor and HKCG and develop a	Beacon Hill	The Engineer /			
chlorine/town gas emergency plan to ensure gas safety during the	North Gas	Contractor /			
Construction Phase	Offtake Station	HKCG		,	
	and Gas			\checkmark	k
	Pipelines in Old Beacon Hill				
	Tunnel				
Temporary suspend chlorine delivery during the short period of		The Engineer /			
construction of the concerned section of elevated walkway to avoid		Contractor		\checkmark	N
mobile crane impact on the chlorine truck					
Provide clear road signs for site vehicles	Chlorine	The Engineer /			
	delivery route	Contractor			
	and			\checkmark	Y
	reprovisioning works access				
	roads				
Large equipment/plant movement should be controlled by	All works areas	The Engineer /			
'Permit-to-move' system		Contractor /		\checkmark	Y
		WSD			
Define restricted zone for the equipment (i.e. keep the equipment from	Chlorination	The Engineer /		,	
the Chlorination House at a safe distance). The extent of the restricted zone would be determined by the size of the equipment	House area	Contractor		\checkmark	Y
Locate the construction site office at or near property boundary away	Construction	The Engineer /			Y
from the Chlorination House as far as possible	Office area	Contractor		N	Y
Entry of non-authorized personnel to the construction site to be prohibited	All works areas	Contractor		\checkmark	Y

12.15.4, 12.18.1, 12.22.9	GPS fleet management system with driver training to help enforce truck speeds	Chlorine delivery trucks, fleet management centre	WSD / Chlorine Supply Contractor	EIAO-TM	\checkmark	k.i.v.
	Improved clamps with independent checks to prevent load shedding	Chlorine			~	F
Installation of fire screen and larger fire extinguisher and wheel fires from spreading to the cargo area	Installation of fire screen and larger fire extinguishers to prevent engine and wheel fires from spreading to the cargo area				√	F
	Adoption of the chlorine delivery route from Sham Shui Kok Dock to Sha Tin WTW				\checkmark	F
	Provision of emergency repair kit				\checkmark	F
12.34.3 Table 12.37 & 12.38	Ban the use of retreaded tyres and perform regular visual checks on the tyres.	Chlorine drums			\checkmark	F
	A vehicle accompanying chlorine truck along critical road sections in Sha Tin. The truck should be equipped with emergency kit, fire extinguisher, radio set for communication. The accompanying vehicle will be ahead of the chlorine truck after the vehicles entering the water treatment works site – An accompanying vehicle may provide rapid response to an incident but any action would be limited to containing a small leak. Limit fuel tanks capacity at the beginning of the Project (Item 2.3 of Table				√	F
	12.37 – advance measure).				\checkmark	F
	Review the practicality of reducing combustible materials or use of fire retardant materials in the cab. (Item 2.3 of Table 12.37 – further measure)				\checkmark	k.i.v.
	Annual periodic radiography or ultrasonic test inspections of the chlorine drums should be considered for implementation as soon as feasible (Item 3.8 of Table 12.37).				~	k.i.v.
	Implement side, front and rear crash guards with high energy absorption in coordination and accordance with the relevant authorities.	Chlorine delivery trucks			\checkmark	k.i.v.
	Implement a sturdy steel frame to minimize the potential for chlorine release due to truck rollover				\checkmark	k.i.v.
12.34.4	WSD will continue to keep under review the latest development of use of alternative disinfectants in water supply industry to aim at minimising on-site chlorine storage.4	Chlorine delivery Route	WSD		~	k.i.v.

Ensured that independent checks are performed to ensure proper chlorine drum latching and clamping. Image: Chlorine druck drivers or driver attendants should be further trained to check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit. Image: Chlorine truck drivers or driver attendant should be further trained to check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit. Image: Chlorine truck drivers or driver attendant for the emergency use of the new 2 × 9L AFFF extinguishers. Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response Image: Chlorine truck should be planed and provided Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planed and provided Image: Chlorine truck should be planed and provided D - Design Phase C - Construction Phase Image: Chlorine truck should be planed of the screen between the cab C - Construction Phase V - Compliance of Mitigation Measures V N/A - Not Applicable in Reporting Period Ki.v - Keep In View V - Compliance of Mitigation Measures Image: Chlorine truck should be planed to the screen scree		Training should be provided for the use of the GPS fleet management and improved safe driving.		\checkmark	k.i.v.
check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit. Image: Check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit. Image: Check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit. Image: Check and detect potential chlorine resks, detensive drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response Image: Check and driver attendant should be planned and provided Image: Check and driver attendant should be planned and provided Image: Check and driver attendant should be planned and provided Image: Check and driver attendant should be planned and provided Image: Check and provide			-		F
Training should be provided to driver and driver attendant for the emergency use of the new 2 × 9L AFFF extinguishers. Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response V Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided V To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po area for chlorine delivery to STWTW. V Legend D - Design Phase C - Construction Phase Q - Operation Phase Y - Compliance of Mitigation Measures N/A – Not Applicable in Reporting Period k.i.v – Keep In View		check and detect potential chlorine leaks during transport. This should		\checkmark	k.i.v.
familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response Image: Complement of the extension of the extension of the extension of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided Image: Complement of the extension of the extens		Training should be provided to driver and driver attendant for the			F
retardant materials for the wheel arches on the chlorine truck should be planned and provided Image: Complex Com		familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers		\checkmark	k.i.v.
area for chlorine delivery to STWTW. √ Legend D – Design Phase C – Construction Phase C – Construction Phase O – Operation Phase V Y - Compliance of Mitigation Measures V N/A – Not Applicable in Reporting Period k.i.v – Keep In View		retardant materials for the wheel arches on the chlorine truck should be		\checkmark	F
D – Design Phase C – Construction Phase O – Operation Phase Y - Compliance of Mitigation Measures N/A – Not Applicable in Reporting Period k.i.v – Keep In View				\checkmark	k.i.v.
C – Construction Phase O – Operation Phase Y - Compliance of Mitigation Measures N/A – Not Applicable in Reporting Period k.i.v – Keep In View	.egend				
O – Operation Phase Y - Compliance of Mitigation Measures N/A – Not Applicable in Reporting Period k.i.v – Keep In View) – Design F	Phase			
Y - Compliance of Mitigation Measures N/A – Not Applicable in Reporting Period k.i.v – Keep In View	C – Constru	ction Phase			
N/A – Not Applicable in Reporting Period k.i.v – Keep In View	0 – Operati	on Phase			
k.i.v – Keep In View	′ - Compliar	nce of Mitigation Measures			
	N/A – Not A	pplicable in Reporting Period			
F. Completed	.i.v – Keep	In View			
r - completed	- Complete	ed			

Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Air Quality									
Location	A	ction Lev	el	Limit Level					Total
AM1		0				0			0
AM2		0				0			0
					Noise				
Location	A	ction Lev	el		Ι	imit Lev	el		Total
NM1		0				0			0
NM2		0				0			0
NM3		0		0					0
				Wat	ter Qualit	у			
Location	Action Level				Limit Level				Total
Location	DO	Turbidity	SS	pH	DO	Turbidity	SS	рН	Iotai
C1	0	0	0	0	0	0	0	0	0
C2	0 0 0			0	0	0	0	0	0
C3	N/A N/A N/A			N/A	N/A	N/A	N/A	N/A	0
M1	0	0	0	0	0	0	0	0	0
M2	0	0	0	0	0	0	0	0	0
M3	0	0	0	0	0	0	0	0	0

Statistical Summary of Exceedances

Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics					
Period	Frequency	Complaint Nature	Cumulative			
1 March -						
31 March	0	N/A	4			
2021						

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics						
Period	Frequency	Details	Cumulative				
1 March -							
31 March	0	N/A	0				
2021							

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics						
Period	Frequency	Details	Cumulative				
1 March -							
31 March	0	N/A	0				
2021							

Appendix W

Tentative schedule for environmental monitoring

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW								
Apr 21								
Sun	Mon	Tue	Wed	Thur	Fri	Sat		
				1 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	2	3		
4	5	6	7 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	8	9 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	10		
11	12 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	13	14 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	15	16 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	17		
18	19 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	20	21 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	22	23 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	24		
25	26 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	27	28 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	29	30 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW								
May-21								
Sun	Mon	Tue	Wed	Thur	Fri	Sat		
						1		
2	2	4		6	7	0		
-	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			
9	10	11	12	13	14	15		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
16	17	18	19	20	21	22		
10	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	10	15	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
23	24	25	26	27	28	29		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
30	31							
	Impact Water Quality monitoring for C1, C2,							

Tentative Impact Monitoring Schedule for STWTW

Jun-21							
Sun	Mon	Tue	Wed	Thur	Fri	Sat	
5011		1	2	2	4	E	
		1	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	5	
6	7	0	8	10	11	12	
•	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
13	14	15	16	17	18	19	
		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
20	21	22	23	24	25	26	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
27	28	29	30				
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3				