

浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路12號地段

Our Ref.: CJO-3113

14 May 2021

The EIA Ordinance Register Office, Environmental Protection Department, 27th floor, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong

CONTRACT NO. 1/WSD/19

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Environmental Permit EP-494/2015

We are enclosing the following information for your kind considerations of our application:

- (a) Three hard copies,
- (b) Two copies of the 62nd monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0). (Register No.: AEIAR-187/2015)

Please feel free to contact us should you need further information.

Yours sincerely,

Acumen Environmental Engineering and Technologies Co. Ltd.

Mr. Vega Wong 2333 6823

c.c. Water Supplies Department

c.c. AECOM



浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路11號地段

Your ref:

Our ref: CJO-3113

By hand

Chief Engineer /Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai (Attn: Mr. H C Wong, Heinz)

14 May, 2021

Dear Sir,

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Environmental Permit EP-494/2015 Submission of 62nd monthly EM&A Report

In accordance with the Condition 3.4 of the Environmental Permit (No. EP-494/2015), we submit herewith 3 hard copies and 2 electronic copies of the 62nd monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0) for your processing. I certified and confirmed the submission of this monthly EM&A Report had complied with the requirements as set out in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Yours faithfully,

c.c.

Ir Leung, Jacky, C. H.

Environmental Team Leader



AECOM 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong 香港新界沙田鄉事會路 138 號 新城市中央廣場第 2 座 12 樓

www.aecom.com

+852 3922 9000 tel +852 3922 9797 fax

Your Ref:

Our Ref:

60479142/C/fyw2105141

By Hand & By Email

Chief Engineer/Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai

Attn: Mr. Edmund Huen

14 May 2021

Dear Sir,

Contract No.1/WSD/19

In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities

<u>Submission of 62nd Monthly EM&A Report for April 2021</u>

Reference is made to Environmental Team (ET)'s 62nd Monthly EM&A Report for April 2021 (Rev. 0) submitted on 14 May 2021.

In accordance with the Condition 3.4 of the Environmental Permit (No.EP-494/2015), I verified and confirmed the submission of this Monthly EM&A Monitoring Report as compiled with the requirements as set in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

Y W Fung

Independent Environmental Checker

c.c. Environmental Team Leader



MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 62)

FOR

CONTRACT NO. 1/WSD/19
IN-SITU REPROVISIONING OF SHA TIN
WATER TREATMENT WORKS (SOUTH WORKS) –
Water Treatment Works and Ancillary Facilities

(Rev. 0)

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 62)

FOR CONTRACT NO. 1/WSD/19 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES

	Name	Signature
Prepared by	Ms. Choy, Yiting, Y. T.	giting
Reviewed by	Mr. Wong, Vega, T. L.	ty
Approved & Certified by	Ir Leung, Jacky, C. H. Environmental Team Leader (ETL)	
Verified & Confirmed by	Mr. Fung, Y. W. Independent Environmental Checker (IEC)	y

TABLE OF CONTENTS

EXECUTIVE SUMMARY

- 1. Introduction
 - 1.1 PROJECT BACKGROUND
 - 1.2 ORGANIZATION STRUCTURE
 - 1.3 SCOPE OF REPORT
 - 1.4 SUMMARY OF CONSTRUCTION WORKS

2. EM&A RESULTS

- 2.1 EM&A BACKGROUND
- 2.2 AIR QUALITY MONITORING
- 2.3 Noise Monitoring
- 2.4 WATER QUALITY MONITORING
- 2.5 ECOLOGY
- 2.6 WASTE MANAGEMENT STATUS
- 2.7 DELIVERY, STORAGE AND HANDLING OF CHLORINE
- 2.8 EM&A SITE INSPECTIONS
- 2.9 Environmental Licenses and Permits
- 2.10 IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES
- 2.11 SUMMARY IF EXCEEDANCES OF ENVIRONMENTAL QUALITY PERFORMANCE LIMIT
- 2.12 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

Project no.: CJO-3113

2.13 DATA MANAGEMENT AND DATA QA/QC CONTROL

3. FUTURE KEY ISSUES

- 3.1 CONSTRUCTION PROGRAMME FOR COMING MONTHS
- 3.2 KEY ISSUES FOR THE COMING MONTH
- 3.3 MONITORING SCHEDULE FOR THE COMING MONTH

4. CONCLUSIONS AND RECOMMENDATIONS

4.1 SUMMARY

LIST OF APPENDICES

Appendix B Project Organization Appendix C Latest Construction Programme Appendix D Location of Construction Activities Appendix E Environmental Sensitive Receivers in the Vicinity of the Project Appendix F Summary of Action and Limit Levels Appendix F Summary of Action and Limit Levels Appendix G Event Action Plan Appendix H Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix I Calibration Certificates (Air monitoring) Appendix C Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix O Calibration Certificate (Water Quality Monitoring Station Appendix C Calibration Certificate (Water Quality) Appendix C Impact Water Quality Monitoring Results Appendix R Impact Water Quality Monitoring Results Appendix C Impact Monitoring report for Ecology Appendix C Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix W Implementation Schedule for environmental monitoring	Appendix A	General Layout Plan				
Appendix D Location of Construction Activities Appendix E Environmental Sensitive Receivers in the Vicinity of the Project Appendix F Summary of Action and Limit Levels Appendix G Event Action Plan Appendix H Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix O Location Plan of Water Quality Monitoring Station Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix Q Impact Water Quality Monitoring Results Appendix S Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix B	Project Organization				
Appendix F Summary of Action and Limit Levels Appendix G Event Action Plan Appendix H Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix M Impact Noise Monitoring Results and Graphical Presentation Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix O Location Plan of Water Quality Monitoring Station Appendix O Location Plan of Laboratory with HOKLAS accredited Analytical Tests Appendix Q The Certificate (Water Quality) Appendix Q Impact Water Quality Monitoring Results Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix C	Latest Construction Programme				
Appendix F Summary of Action and Limit Levels Appendix G Event Action Plan Appendix H Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix R Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix D	Location of Construction Activities				
Appendix G Event Action Plan Appendix H Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix O Calibration Certificate (Water Quality) Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix E	Environmental Sensitive Receivers in the Vicinity of the Project				
Appendix I Impact Monitoring Schedules Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix F	Summary of Action and Limit Levels				
Appendix I Location Plan of Air Quality Monitoring Stations Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix G	Event Action Plan				
Appendix J Calibration Certificates (Air monitoring) Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix H	Impact Monitoring Schedules				
Appendix K Impact Air Quality Monitoring Results and Graphical Presentation Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix I	Location Plan of Air Quality Monitoring Stations				
Appendix L Location Plan of Noise Monitoring Station Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix J	Calibration Certificates (Air monitoring)				
Appendix M Calibration Certificates (Noise) Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix K	Impact Air Quality Monitoring Results and Graphical Presentation				
Appendix N Impact Noise Monitoring Results and Graphical Presentation Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix L	Location Plan of Noise Monitoring Station				
Appendix O Location Plan of Water Quality Monitoring Station Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix M	Calibration Certificates (Noise)				
Appendix P Calibration Certificate (Water Quality) Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix N	Impact Noise Monitoring Results and Graphical Presentation				
Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix O	Location Plan of Water Quality Monitoring Station				
Appendix R Impact Water Quality Monitoring Results Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix P	Calibration Certificate (Water Quality)				
Appendix S Impact Monitoring report for Ecology Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix Q	The Certification of Laboratory with HOKLAS accredited Analytical Tests				
Appendix T Monthly Summary of Waste Flow Table Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix R	Impact Water Quality Monitoring Results				
Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS) Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix S	Impact Monitoring report for Ecology				
Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions	Appendix T	Monthly Summary of Waste Flow Table				
and Successful Prosecutions	Appendix U	Implementation Schedule of Environmental Mitigation Measures (EMIS)				
	Appendix V					
	Appendix W	Tentative schedule for environmental monitoring				

EXECUTIVE SUMMARY

- A.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- A.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- A.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.
- A.4 This is the 62nd monthly Environmental Monitoring and Audit Report for Contract No. 1/WSD/19 covering the period from 1 to 30 April 2021 (the Reporting Period). As informed by the Contractor, major activities in the reporting period included:
 - M1-M5 Water Main Diversion
 - Temporary DG Stores BS installation.
 - Existing chlorine pipe diversion
 - Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying.
 - Tree felling and landscape works
- A.5 Environmental monitoring activities under the EM&A program in this reporting period are summarized below

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air	1-Hour TSP	18
Noise	L _{eq(30mins)} Daytime	6
Water	Water Sampling	12
Quality	water sampling	12
Inspection /	ET Regular Environmental Site Inspection	4
Audit	IEC Monthly Environmental Site Audit	1

- A.6 No exceedance of air quality, noise and water quality monitoring were recorded in this reporting period.
- A.7 No environmental complaint was received via EPD in this reporting period.
- A.8 No notification of any summons and successful prosecutions was received in this reporting period.
- A.9 No reporting change was made in this reporting period.
- A.10 There was no EPD site inspection conducted in the reporting period.
- A.11 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between May to July 2021

will be:

- M1-M5 Water Main Diversion
- Diversion of Existing CLP Cable in Administration building
- Temporary DG store (Form 501 submission for FS inspection)
- Isolation of Clarifier-RC Wall Construction
- Cofferdam of WET- installation of pipe pile & grouting
- WET ELS and excavation works.
- DN1200 drainage work in Administration Building-Excavation & drainage pile laying
- Asbestos sampling and testing
- Tree felling and landscape works
- A.12 EM&A monitoring for the 62nd reporting period for Contract No. 1/WSD/19 has been completed. The 63rd monthly EM&A report will cover the period from 1 to 31 May 2021.

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) on 28 January 2015, subsequent to approval of the EIA Report (Register No. AEIAR-187/2015), to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.1.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- 1.1.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The general layout plan of the Contract components is presented in **Appendix A**.
- 1.1.4 ET conducted below baseline monitoring at designated locations according to the EM&A Manual.
 - Air quality and noise: from 21 December 2015 to 3 January 2016.
 - Water quality: from 15 December 2015 to 8 January 2016.
- 1.1.5 Baseline Monitoring Report was issued by the ET and verified by the IEC on 27 January 2016 and submitted to the EPD on 2 February 2016.
- 1.1.6 The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.

1.2. ORGANIZATION STRUCTURE

1.2.1 The organization structure of the Contract is shown in **Appendix B**. Contact details of key personnel are summarized in below table:

Table 1-1: Key Personnel Contact for Environmental Works

Party	Position	Name	Telephone
Water Supplies	Senior Engineer	Mr. Ng, Horace, C. K.	2829 5693
Department			
AECOM	Chief Resident Engineer	Mr. Ng, Derek, K. H.	9717 1420
	Independent	Mr. Fung, Y. W.	3922 9366
	Environmental Checker		
	Deputy Independent	Ms. Lam, Lemon, M.	3922 9381
	Environmental Checker	C.	
ATAL-CW-MH Joint	Project Manager	Mr. Tam, Wilson, Y. C.	9031 5600
Venture	Site Agent	Ms. Cheung, S. Y.	6323 4716
		_	
Acumen Env. Eng. &	Project Director	Ir Dr. Lam, Gabriel, C.	2333 6823
Tech. Co. Ltd.		K.	
	Environmental Team	Mr. Wong, Vega, T. L.	6113 2368
	Leader		
	Ecologist	Mr. Wan, Jay, P. H.	2333 6823

1.3. SCOPE OF REPORT

- 1.3.1 This is the 62nd monthly EM&A Report under the Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Water Treatment Works and Ancillary Facilities covering the period from 1 to 30 April 2021 (the reporting period).
- 1.3.2 The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality, noise, water quality and ecology were identified as the key issues during the construction phase of the Project.

1.4. SUMMARY OF CONSTRUCTION WORKS

- 1.4.1 The construction phase of the Contract commenced on 30 October 2015. Latest construction programmes are shown in **Appendix C**.
- 1.4.2 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 1/WSD/19 between May to July 2021 will be:
 - M1-M5 Water Main Diversion
 - Diversion of Existing CLP Cable in Administration building
 - Temporary DG store (Form 501 submission for FS inspection)
 - Isolation of Clarifier-RC Wall Construction
 - Cofferdam of WET- installation of pipe pile & grouting
 - WET ELS and excavation works.
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Asbestos sampling and testing
 - Tree felling and landscape works
- 1.4.3 The locations of the construction activities are shown in **Appendix D**. The Environmental Sensitive Receivers in the vicinity of the Project are shown in **Appendix E**.

2. EM&A RESULTS

2.1. EM&A BACKGROUND

2.1.1 The EM&A programme required environmental monitoring for air quality, noise, water quality and ecology as well as environmental site inspections for air quality, noise, water quality, waste management and ecology impacts. The EM&A requirements and related findings for each component are summarized in the following sections. A summary of impact monitoring programme is presented in Table 2-1.

Table 2-1: Summary of Impact Monitoring Programme

Impact Monitoring	Sampling Parameter	Frequency
Air Quality	1-hour TSP	3 times in every 6 days when documented and valid complaint was received
Noise	$L_{\rm eq~30~min},L_{\rm eq~5~min},$ $L_{\rm 10}$ and $L_{\rm 90}$ as reference.	1 time per week: ◆ L _{eq 30 min} for normal weekdays from 0700 - 1900;
Water Quality	Duplicate in-situ measurements: Dissolved Oxygen (DO), Turbidity and pH; HOKLAS-accredited laboratory analysis: Suspended Solids (SS).	3 days per week. The interval between 2 monitoring days will be more than 36 hours.
Ecology	-	A detailed at least 6 years post-planting monitoring and maintenance programme

Remark: Sampling Depth for Water Quality:

- (i) 3 depths: 1m below water surface, 1m above bottom and at mid-depth when the water depth exceeds 6m.
- (ii) If the water depth is between 3m and 6m, 2 depths: 1m below water surface and 1m above bottom.
- (iii) If the water depth is less than 3m, 1 sample at mid-depth is taken
- 2.1.2 A summary of the monitoring parameters is presented in Table 2-2.

Table 2-2: Summary of the monitoring parameters of EM&A Requirements

Environmental Issue	Parameter			
Air Quality	1-hour TSP Monitoring by Real-Time Portable Dust Meter			
Noise	L _{eq (30min)} during normal working hours			
	In-situ measurement			
	 Dissolved Oxygen (mg/L); 			
	 Dissolved Oxygen Saturation (%); 			
	• Turbidity (NTU);			
Water Quality	• pH value;			
	• Water depth (m); and			
	• Temperature (°C)			
	Laboratory analysis			
	Suspended Solids (mg/L)			

- 2.1.3 Summary of determination of Action/Limit (A/L) Levels for air quality, noise and water quality are presented in **Appendix F**.
- 2.1.4 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix G**.
- 2.1.5 The impact monitoring schedules are presented in **Appendix H** and the monitoring results are detailed in the following sub-sections.

2.2. AIR QUALITY MONITORING

- 2.2.1 Impact monitoring for air quality had been carried out in accordance with Sections 2.29 of the approved EM&A Manual to determine the ambient 1-hour total suspended particulates (TSP) levels at the monitoring locations. 1-hour TSP sampling should be undertaken at least 3 times in every six-days at each monitoring station when the highest dust impacts are expected. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 2.2.2 Two (2) designated monitoring stations, AM1 located at the L Louey and AM2 located at Hin Keng Estate Hin Wan House, were recommended in Section 2.18 of the approved EM&A Manual. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted among ET, IEC and EPD.
- 2.2.3 During the site visit, all designated air monitoring locations were identified. Details of air monitoring stations are described in Table 2-3. The location plan of air quality monitoring stations is shown in **Appendix I**.

Table 2-3: Location of the Air Quality Monitoring Stations

Air Quality Monitoring Station	Air Sensitive Receiver (ASR) ID in the approved EIA Report	Dust Monitoring Station
AM1	ASR2	The L Louey (at a platform level of about 5m above road level nearby)
AM2	ASR4	Hin Keng Estate - Hin Wan House (at the roof top)

2.2.4 The monitoring equipment using for the air quality impact monitoring was proposed by ET and verified by IEC. 1-hour TSP levels had been measured with direct reading dust meter. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). The details of equipment using for impact monitoring are listed in Table 2-4 as below.

Table 2-4: Air Quality Impact Monitoring Equipment

Equipment	Model
Dortoble dust mater 1 hour TCD	TSI Model 8532
Portable dust meter – 1-hour TSP	CASC Model PC -3A(E)
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.2.5 The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum

reliability; and

- A built-in data logger compatible with based program to facilitate data collection, analysis and reporting.
- 2.2.6 The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. A valid calibration certificate is attached in **Appendix J**.
- 2.2.7 In this Reporting Period, a total of six (6) sampling days perform air quality monitoring at the two designated locations. The results for 1-hour TSP are summarized in Table 2-5 and Table 2-6.

Table 2-5: Summary of 1-hour TSP Monitoring Results – AM1

		1-hour TSP (μg/m³)				
Date	Weather	Start	End	1 st	2 nd	3 rd
		Time	Time	Measurement	Measurement	Measurement
1/4/2021	Fine	09:08	11:08	84	95	102
7/4/2021	Fine	15:10	17:10	74	83	77
13/4/2021	Sunny	13:18	15:18	63	58	76
19/4/2021	Fine	09:34	11:34	68	75	73
24/4/2021	Sunny	13:24	15:24	81	79	88
30/4/2021	Sunny	15:16	17:16	92	98	85
	Average				80.6	
	Range				58 - 102	

Table 2-6: Summary of 1-hour TSP Monitoring Results – AM2

		1-hour TSP (μg/m³)				
Date	Weather	Start	End	1 st	2 nd	3 rd
		Time	Time	Measurement	Measurement	Measurement
1/4/2021	Fine	09:12	11:12	78	88	92
7/4/2021	Fine	15:15	17:15	82	86	75
13/4/2021	Sunny	13:23	15:23	84	73	68
19/4/2021	Fine	09:38	11:38	54	63	67
24/4/2021	Sunny	13:29	15:29	51	68	72
30/4/2021	Sunny	15:21	17:21	69	73	77
	Average				73.3	
	Range				51 - 92	

2.2.8 In this Reporting Month, all monitoring result were below the action level. Hence, no Action or Limit Level exceedance was triggered during this month. The impact air quality monitoring results and graphical presentation are shown in **Appendix K**.

2.3. NOISE MONITORING

- 2.3.1 Impact monitoring for noise levels had been measured in accordance with Sections 3.13 of approved EM&A Manual on normal weekdays at a frequency of once a week at logging interval of 30 minutes for daytime (between 0700 and 1900 hours of normal weekdays). The L_{eq} had been recorded at the specified intervals. The non-project related construction activity Sha Tin to Central Link (SCL) for Hin Keng to Diamond Hill Tunnel, in the vicinity of the monitoring stations during the impact monitoring had been noted and the source and location of this activity had been recorded.
- 2.3.2 According to Section 3.7 of the approved EM&A Manual, 3 noise sensitive receivers designated for the construction noise monitoring. The designated monitoring stations are identified and successfully granted by the premises. The details of noise monitoring stations are described in Table 2-7 and the location plan of noise monitoring stations is shown in **Appendix L**.

Table 2-7: Details of Noise Monitoring Stations

Noise Monitoring Station	Noise Sensitive Receiver (NSR) ID in the approved EIA Report	Identified Noise Monitoring Station
		The L Louey (South)
NM1	HK2	(at a platform level of
141411	11112	about 5m above road level nearby
		- free field measurement)
		Hin Keng Estate –
NM2	HK5	Hin Wan House
		(at the roof level - facade measurement)
		C.U.H.K.F.A.A.
NM3	HK7	Thomas Cheung School
		(at the roof level - free field measurement)

2.3.3 The monitoring equipment using for the noise impact monitoring was proposed by ET and verified by IEC. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed has been checked with a portable wind speed meter capable of measuring the wind speed in m/s. The details of equipment using for impact monitoring are listed in Table 2-8 as below.

Table 2-8: Noise Impact Monitoring Equipment

Noise	
Sound Level Meter	Lutron SL-4033SD
Acoustic Calibrator	Pulsar 105
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.3.4 All noise measurements were the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}) .
- 2.3.5 Prior to the impact noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Regular checking

- was conducted in impact monitoring period. The calibration level before and after the noise measurement is agreed to within 1.0 dB.
- 2.3.6 An acoustic calibrator and sound level meter using impact monitoring is within the valid period and were calibrated per year. A set of valid calibration certificates is attached in **Appendix M**.
- 2.3.7 Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms⁻¹ or wind with gusts exceeding 10 ms⁻¹. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms⁻¹.
- 2.3.8 In this Reporting Period, a total six (6) occasions noise monitoring was undertaken in Reporting period. The noise monitoring results at the designated locations are summarized in Tables 2-9 to 2-11.

Table 2-9: Summary of Noise Monitoring Results – NM1

Date	Time	Weather	1 st	2 nd	3 rd	4 th	5 th	6 th	Lag
Date	Time	weather	Leq _{5min}	Leq _{30min}					
1/4/2021	10:24 - 10:54	fine	60.4	61.5	62.1	60.8	59.4	60.1	60.8
7/4/2021	16:25 - 16:55	fine	62.4	63.1	61.5	60.6	61.5	60.4	61.7
13/4/2021	14:34 - 15:04	sunny	61.2	62.3	62.5	61.0	61.4	62.1	61.8
19/4/2021	10:48 - 11:18	fine	59.6	59.4	60.3	61.6	62.4	60.5	60.8
24/4/2021	14:38 - 15:08	sunny	60.1	58.5	59.3	62.2	62.9	61.8	61.1
30/4/2021	16:31 - 17:01	sunny	64.3	63.1	62.1	60.2	61.5	62.3	62.4
								Average	61.5
Limit Level	>75dB(A)							Range	60.8 –
									62.4

Table 2-10: Summary of Noise Monitoring Results – NM2

Date	Time	Weather	1 st	2 nd	3 rd	4 th	5 th	6 th	I agas .
Date	Time	Weather	Leq _{5min}	Leq _{30min}					
1/4/2021	09:49 - 10:19	fine	59.9	60.2	61.4	60.7	58.3	59.8	60.1
7/4/2021	15:16 - 15:46	fine	60.2	61.1	61.9	60.8	63.4	62.7	61.8
13/4/2021	13:24 - 13:54	sunny	61.4	62.8	62.1	61.6	60.5	60.9	61.6
19/4/2021	09:39 - 10:09	fine	60.3	60.8	59.4	58.3	60.2	59.7	59.9
24/4/2021	13:30 - 14:00	sunny	58.6	57.6	58.8	59.7	59.1	60.2	59.1
30/4/2021	15:22 - 15:52	sunny	61.1	60.2	60.8	58.3	59.2	61.3	60.3
								Average	60.6
Limit Level	>75dB(A)							Range	59.1 –
									61.8

Date Time Weather 1st 2nd

Table 2-11: Summary of Noise Monitoring Results – NM3

Date	Time	Weather	1 st Leq _{5min}	2 nd Leq _{5min}	3 rd Leq _{5min}	4 th Leq _{5min}	5 th Leq _{5min}	6 th Leq _{5min}	Leq _{30min}
1/4/2021	09:16 - 09:46	fine	59.6	58.3	57.8	59.5	60.3	61.1	59.6
7/4/2021	15:50 - 16:20	fine	60.6	59.4	59.2	58.3	61.2	60.3	59.9
13/4/2021	13:58 - 14:28	sunny	60.3	59.6	58.7	61.6	61.0	60.7	60.4
19/4/2021	10:14 - 10:44	fine	57.6	58.3	59.5	58.8	59.6	60.1	59.1
24/4/2021	12:04 - 12:34	sunny	56.2	57.1	55.8	59.3	58.1	59.3	57.9
30/4/2021	15:56 - 16:26	sunny	60.1	57.4	59.3	58.5	60.8	61.1	59.7
Limit Level							Average	59.5	
70dB(A) during normal teaching periods								Range	57.9 –
or 65dB(A)	or 65dB(A) during examination periods								60.4

2.3.9 As shown in the results were well below the limit level, also no complaint was received by the RE, WSD, EPD and contractor. Hence, no Action or Limit Level exceedance was triggered during this month. The impact noise quality monitoring results and graphical presentation are shown in **Appendix N**.

2.4. WATER QUALITY MONITORING

- 2.4.1 Water Impact monitoring had been taken three days per week with sampling or measurement in accordance with Sections 4.12 of the approved EM&A Manual at all designated monitoring stations in the 2 water courses. The interval between 2 sets of monitoring had been more than 36 hours. Replicate in-situ measures had been carried out in each sampling event.
- 2.4.2 Three (3) control and two (2) impact stations were recommended in the Section 4.7 of the approved EM&A Manual to carry out water quality monitoring. In order to identify and seek for the access of the water monitoring locations designated in the approved EM&A Manual, site visit was conducted among ET, IEC and Environmental Protection Department (EPD).
- 2.4.3 During the site visit, all designated monitoring locations were identified however one more impact stations (M3) along the same water course was introduced due to the concern on multiple site effect, in particular to address the potential impact to M2 from a source at upstream of the water course. Details and coordinates of the monitoring stations are described in Table 2-12 and the location plan of water quality monitoring stations is shown in **Appendix O**.

Table 2-12: Details of Water Quality Monitoring Station

Water Quality	Description	Co-ordinates		
Monitoring Station	Description	Easting	Northing	
C1		835110	824716	
C2	Control Stations	835403	824470	
C3		835642	824386	
M1	Impost	835215	824827	
M2	Impact Monitoring Stations	835536	824775	
M3	Womtoring Stations	835501	824648	

2.4.4 The water monitoring equipment and analysis using for the water quality monitoring were proposed by ET and verified by IEC. The details of equipment using for impact monitoring are listed in the Table 2-13 below:

Table 2-13: Monitoring Equipment Used in Impact Monitoring Program

Water quality	Water quality					
Horiba Multi Water Quality C	Checker U-53					
Thermometer & DO meter	The instrument is a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment is capable of measuring as included a DO level in the range of 0 - 20mg/L and 0 - 200% saturation; and a temperature of 0 - 45°C.					
pH meter	The instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1 pH in range of 0 to 14.					
Turbidmeter	The instrument is a portable and weatherproof turbidity measuring instrument using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.					
Laboratory Analysis						
Suspended Solids	HOKLAS-accredited laboratory (Acumen Laboratory and Testing Limited)					

Remark:


- (i) Water samples for suspended solids (SS) have been stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4° C without being frozen).
- 2.4.5 Before the commencement of the sampling, general information such as the date and time of sampling as well as the personnel responsible for monitoring were recorded on the monitoring field data sheet.
- 2.4.6 Water temperature, turbidity, DO, pH and water depth were measured in-situ. Since water depths at C1, C2, M1, M2 and M3 were less than 3 m, all in-situ measurements and sampling conducted at one water depth such as mid-depth are performed. Moreover, C3 was recorded dry throughout the sampling period. Therefore, in-situ measurements and sampling could not be conducted at C3 in accordance with the water monitoring requirements in the approved EM&A Manual.
- 2.4.7 At each sampling point, (two) 2 consecutive measurements of temperature, DO, turbidity and pH were measured. The Multi-Parameter Water Quality Monitoring Probe were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken. The certification of the Multi-parameter Water Quality Monitoring System is showed in **Appendix P**.
- 2.4.8 All water samples were delivered to the Acumen Laboratory and Testing Limited (HOKLAS registration no.: 241). SS testing was used HOKLAS accredited Analytical method APHA 2540 D. The certification of laboratory with HOKLAS accredited analytical tests are provided in **Appendix Q**.
- 2.4.9 In this reporting period, a total of twelve (12) sampling days perform water monitoring at the six designated locations. Monitoring results of 4 key parameters: dissolved oxygen (DO), turbidity, suspended solids and pH in this Reporting Months, are summarized in Table 2-14.

Average

Min.

Max

Table 2-14: Summary of Water Quality Monitoring Results



7.57

7.24

7.89

N/A

N/A

N/A

7.78

7.65

7.87

7.73

7.62

7.82

Project no.: CJO-3113

7.66

7.51

7.80

2.4.10 In this Reporting Month, all monitoring result were below or within the action level. Hence, no Action or Limit Level exceedance was triggered during this month. Detailed monitoring results including insitu measurements, laboratory analysis data are shown in **Appendix R**.

7.55

7.27

7.74

2.5. ECOLOGY

- 2.5.1 Detailed Vegetation Survey Report and Woodland Compensation Plan submitted to EPD and approved on 17 February 2016. To ensure the planting works are properly implemented, bi-weekly monitoring is proposed throughout the planting phase. The frequency of monitoring is proposed to be bi-monthly during the first years of the planting stage, and then reduced to quarterly for the six (6) year post-planting period.
- 2.5.2 A 6 years post-planting review report will be submitted within a month after completion of the at least 6 years post-planting monitoring and maintenance.
- 2.5.3 Monitoring inspections were conducted on 21 and 27 April 2021.
- 2.5.4 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 2.5.5 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two Syzygium levinei and one Schefflera heptaphylla. However, the two native Syzygium levinei were mis-planted by two exotic Syzygium jambos. Two new Syzygium levinei shall be planted at available space nearby.
- 2.5.6 Replacement planting of TB0054, B0056, TB0101 and TC0138 has also been completed on 25 March 2021.
- 2.5.7 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 2.5.8 All Lamb of Tartary (Cibotium barometz) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 2.5.9 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 2.5.10 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光
 - 網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon to the 27 nos. Cibotium barometz.

- 2.5.11 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 2.5.12 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

2.6. WASTE MANAGEMENT STATUS

- 2.6.1 The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. The Waste Producer Number to the Contractor is assigned in respect of the project site.
- 2.6.2 Wastes generated during this reporting period include mainly construction wastes (inert and non-inert). Waste flow table was prepared by the Contractor to record amount of waste generated and disposed (**Appendix T**).
- 2.6.3 The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/recycle of C&D materials and wastes.
- 2.6.4 The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly. For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.7. DELIVERY, STORAGE AND HANDLING OF CHLORINE

2.7.1 Chlorine is delivered to Sha Tin WTW in batches of up to 6×1-tonne drums. The transport route from Sham Shui Kok dock on North Lantau is shown in **Figure 1**. The route passes along the North Lantau

Expressway, around the northern edge of Tsing Yi, through Tsuen Wan and along Tai Po Road (Piper's Hill) to Sha Tin (Table 2-15).

The Brothers | Substitute | Sub


Figure 1: Chlorine Transport Route to Sha Tin Water Treatment Works

Table 2-15: Chlorine Truck Transport Route

Destination	Route
From SSK	Sham Shui Kok Dock > Cheung Tung Road > Sunny Bay Road > N Lantau Highway
Dock to Sha	> Lantau Link > NW Tsing Yi Interchange > Tsing Yi North Costal road > Tsing
Tin WTW	Tsuen Road > Tsuen Wan Road > Kwai Chung Road > Ching Cheung Road > Tai
	Po Road > Tai Po Road (Piper's Hill) > Tai Po Road (Sha Tin Heights) > Tai Po
	Road > Tsing Sha Highway (Sha Tin) > Tai Po Rd (Sha Tin) > Sha Tin Rural
	Committee Rd > Tai Chung Kiu Rd > Che Kung Miu Road > Sha Tin WTW

- 2.7.2 Unloading takes place inside the Chlorination House, with the doors closed, in a designated truck unloading bay. The movement of drums within the storage area and 'drive-through' unloading bay is carried out using a hoist/monorail system with a purpose-built lifting beam. Prior to usage, the drums are stored on cradles within the chlorine storage area.
- 2.7.3 The on-site chlorine delivery route is shown in **Figure 2**.

Figure 2: Chlorine Delivery Route at Sha Tin WTW



- 2.7.4 An emergency chlorine scrubbing system is installed to remove any leaked chlorine in the chlorine handling and storage areas. The system is a packed tower utilising sodium hydroxide as the neutralising agent. The plant and equipment are installed in a separate scrubber room.
- 2.7.5 On detection of chlorine at a concentration of 3 ppm or above in the chlorine handling or storage areas, the scrubbing system will activate automatically. The air/chlorine mixture in the affected areas is drawn into the scrubber by the scrubber fan via ducting connected to the normal ventilation system. An electrically-operated isolating damper is provided in the scrubber intake which opens automatically when the scrubber fan starts up.
- 2.7.6 The scrubber system is normally set at auto standby mode and is activated if the chlorine concentration rises above 3 ppm. A continuous chlorine monitor is installed at a point downstream of the packed tower and upstream of the vent/recycle changeover dampers to monitor the scrubber performance; a "Chlorine concentration high" alarm will be initiated if the concentration of chlorine in the tower exhaust exceeds the preset value.
- 2.7.7 According to the Fire Services Department's fire safety requirements, an emergency repair/stoppage kit for chlorine spillage/leakage is provided and maintained in good working condition at all times for use

- by the trained persons and stowed adjacent to but outside the store/plant room. Regular drills are conducted to train personnel on the proper use of the breathing apparatus and protective clothing.
- 2.7.8 A Hazard Assessment of the risks associated with the storage, handling and transport of chlorine at Sha Tin WTW and the off-site transport of chlorine for the Construction and Operational Phases of the reprovisioning project has been conducted in the approved EIA Report (Register No. AEIAR-187/2015).
- 2.7.9 This In-situ Reprovisioning of Sha Tin WTW is an improvement project, following its completion the chlorine-related risks levels to the general public will be lowered due to the anticipated reduction of the chlorine storage and usage levels.
- 2.7.10 Implementation of the recommended mitigation measures would be regularly audited. No specific Environmental Monitoring would be required.

2.8. EM&A SITE INSPECTION

- 2.8.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, four (4) site inspections were carried out on 7, 13, 21 and 28 April 2021.
- 2.8.2 One joint site inspection with IEC also undertaken on 21 April 2021. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 2-16.

Table 2-16: Site Observations

Date	Environmental Observations	Follow-up Status
7 April 2021	Water remains in sedimentation tank at administration building. Contractor is reminded to set up anti-mosquito measures.	Anti-mosquito measures were carried out.
13 April 2021	N.A	N.A
21 April 2021	N.A	N.A
28 April 2021	N.A	N.A

i. The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

2.9. ENVIRONMENTAL LICENSES AND PERMITS

2.9.1 The status of environmental license and permit is summarized in Table 2-17 below:

Table 2-17: Summary of Environmental License and Permit

License / Permit	License / Permit No.	Date of Issue	Date of Expiry	License / Permit Holder	Remark
Environmental Permit	EP- 494/2015	28/01/2015	N/A	WSD	
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	Reference No: 458807	10/8/2020	N/A	ACMJV	
Registration of Chemical Waste Producer	WPN5296-759- A3012-01	28/09/2020	N/A	ACMJV	
Trip Ticket (Chit) Account	7038091	26/8/2020	N/A	ACMJV	
Waste Water Discharge	WT00037213- 2020	19/1/2021	31/1/2026	ACMJV	
Licence	WT00024211- 2016	13/06/2016	30/6/2021	MMVJV	For Contract 3/WSD/15
Disposal of Sludge at Landfill-Admission Ticket System	16134	5/3/2021	4/9/2021	ACMJV	
Construction Noise Permit	GW-RN0109-21	19/2/2021	18/8/2021	ACMJV	

2.10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 2.10.1 In response to the site audit findings, the Contractors carried out corrective actions. A summary of the environmental mitigation measures implemented by the Contractor in this Reporting Period are summarized in Table 2-18.
- 2.10.2 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are showed **Appendix U**.

Table 2-18: Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
	- Tarpaulin covering of any dusty materials on a vehicle leaving the site;
	- Imposition of speed controls for vehicles on site haul roads;
	- Use of regular watering to reduce dust emissions from exposed site
Air Quality	surfaces and roads;
An Quanty	- Side enclosure and covering of any aggregate or stockpiling of dusty materials to reduce emissions;
	- Where possible, routing of vehicles and positioning of construction plant
	should be at the maximum possible distance from ASRs.
	- Good site practices to limit noise emissions at the sources;
	- Use of quite plant and working methods;
Noise	- Use of site hoarding or other mass materials as noise barrier to screen noise at ground level of NSRs;
	- Scheduling of construction works outside school examination period in critical area.
	- Drainage systems were regularly and adequately maintained;
Water	- Effluent discharged from the construction site should comply with
water	standards stipulated in the TM-DSS;
	- Open stockpiles of construction materials on sites should be covered.
General	- The site was generally kept tidy and clean.

2.10.3 The necessary mitigation measures were implemented properly for this Contract.


2.11. SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 2.11.1 Results for 1-hour TSP, noise and water quality monitoring complied with the Action/ Limit levels in the reporting period.
- 2.11.2 Cumulative statistics on exceedances is provided in **Appendix V**.

2.12. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

2.12.1 The Environmental Complaint Handling Procedure is shown in below table:

Table 2-19: Environmental Complaint Handling Procedure



- 2.12.2 No environmental complaint were received in the reporting period.
- 2.12.3 No notification of summons and prosecution was received in the reporting period.
- 2.12.4 No visit from EPD in the reporting period.
- 2.12.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix V**.

2.13. DATA MANAGEMENT AND DATA QA/QC CONTROL

- 2.13.1 The impact monitoring data were handled by ET's in-house data recording and management system.
- 2.13.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into computerized database properly. The laboratory results were input directly into the computerized database and checked by personnel other than those who had input the data.
- 2.13.3 For monitoring parameters that require laboratory analysis, the local laboratory had followed the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory testing.

3. FUTURE KEY ISSUES

3.1. CONSTRUCTION PROGRAMME FOR THE COMING MONTHS

- 3.1.1 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between May to July 2021 will be:
 - M1-M5 Water Main Diversion
 - Diversion of Existing CLP Cable in Administration building
 - Temporary DG store (ABWF, E&M and FS installation)
 - Isolation of Clarifier-RC Wall Construction
 - Washwater Equalization Tank (WET)-unforeseen underground utilities clarification
 - Cofferdam of WET- installation of pipe pile & grouting
 - WET ELS and excavation works.
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Asbestos sampling and testing
 - Tree felling and landscape works

3.2. KEY ISSUES FOR COMING MONTH


- 3.2.1 Potential environmental impacts arising from the above upcoming construction activities in May 2021 are mainly associated with dust, noise, water quality issues and waste management issues.
- 3.2.2 The tentative monitoring schedule for May 2021 to July 2021 can be found in **Appendix W**.

4. CONCLUSIONS AND RECOMMENDATIONS

4.1. SUMMARY


- 4.1.1 Air quality (1-hour TSP), noise, water quality and ecology impact monitoring were carried out in the reporting period. All monitoring results are satisfactory and no NOEs or associated corrective action was therefore issued.
- 4.1.2 Four (4 nos.) environmental site inspections were conducted during the reporting period. Joint site inspection with IEC were carried out on 21 April 2021. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 4.1.3 To control the site performance on waste management, the contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.
- 4.1.4 No Environmental complaint were received in reporting period.
- 4.1.5 No notification of summons or prosecution was received since commencement of the Contract.
- 4.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A General Layout Plan



Appendix B Project Organization

- Water Treatment Works and Ancillary Facilities



Authorization


---- Communication Line

Appendix C Latest Construction Programme

Data Date: 31-Dec-20 Contract No. 1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works Original Duration Float Contract No. 1/WSD/19 - Monthly Update (Dec-20) - Detail Works Programme Rev.1_DT **Contractal Date** Sectional Completion Date - Contract Section 1 - relocate DG Stores, Site formation for new Administration Building - (365 Days after Project Start) 10-Aug-21* Key Date - diversion of Pipelines M1, M2, M3, M4 and M5 - (365 Days after Project Start) C-KD 0 10-Aug-21* C-Sec3 Section 3 - Landscape Softworks within Portion D - (365 Days after Project Start) 0 10-Aug-21* Sectional Completion Date - Planned KD Key Date - diversion of Pipelines M1, M2, M3, M4 and M5 0 10-Aug-21* Section 1 - relocate DG Stores, Site formation for new Administration Building 0 10-Aug-21* Sec1 Section 3 - Landscape Softworks within Portion D 10-Aug-21 Sec3 0 **Design Submission** Major Plant and Equipment - Submission, Procurement, Fabrication and Factory Test **Pre-construction Works** Initial Set Up & Survey Ground Investigation Work & Geotechnical Assessment 60 19-Nov-20 A 30-Jan-21 1188 Hoarding Erection (whole site area) 60 18-Mar-21 31-Dec-20 24 1198 Stage 1 Fencing for DN1200 pipe laying and ADB Site Formation works (include Type 2 Fence to SMH37 66 01-Feb-21 29-Apr-21 UU Diversion - DN200 and DN300 Plant Service Watermain Diversion 85 Procurement & Delivery of Temp. Pipework 48 22-Oct-20 A 02-Feb-21 84 Method Statement (Incl. Risk & Safety requirement) for Existing DN200 & DN300 Watermains diversion 48 22-Oct-20 A 02-Feb-21 86 01 Excavation for temp pipework 42 05-Feb-21 01-Apr-21 42 86 02 Install temp, pipework for diversion 07-Apr-21 27-May-21 Hydraulic Tests for the Temp. Pipework for Diversion and swapping 24 28-May-21 25-Jun-21 Diversion completed and Operational 0 26-Jun-21 UU Diversion - Existing Chlorine Pipe / MEP utilities (WET Area) 1224 Diversion of MEP Utilities (WET Area) 31-Dec-20 08-Feb-21 33 Diversion and Reprovision of Existing Chlorine Pipe 33 90 31-Dec-20 08-Feb-21 Key Date - Diversion of Pipelines M1, M2, M3, M4 and M5 **Decommission Existing South Works Pumping Station** M1. M2. M3. M4 and M5 Diversion 25-Nov-20 A 23-Jan-21 100 01 Stage 1 - Excavation for existing M2 & M3 (Include demolition of canopy) 49 25-Nov-20 A 23-Jan-21 102 01 Stage 1 - Installation DN1200 and DN1400 pipiline at M5 and valve chamber No.2 49 Stage 2ii - Remove M3 pump pipe & existing utilities / Install temp. surge vessel for M3 / Remove Pump 4,5,6 100_11 48 25-Jan-21 27-Mar-21 100_17 Stage 1 - Suspend & Remove Pump 7 & 8 31 25-Jan-21 08-Mar-21 Stage 2i - Cap off existing M3 / Connect V01 & V02 to M5 & V02 to M3 25-Jan-21 100_03 30-Jan-21 Stage 2iii - Connection M3 of surge vessel and installation of reserve tee on M3 102_03 22-Mar-21 27-Mar-21 Stage 3i - Cap off existing M4 099_11 29-Mar-21 08-Apr-21 100_09 Stage 4 - Cap off existing M2 6 09-Apr-21 15-Apr-21 24 07-May-21 100 13 Stage 4 - Remove M2 pump pipe / Remove Pump 1,2,3 09-Apr-21 099 05 Stage 3ii - Remove M4 & M5 existing pipes / Install M4 & M5 from V02 to V01 78 16-Apr-21 20-Jul-21 24 098 01 Stage 6 - Valve (V908) (MBV) replacement and test for Lion Rock Service Reservoir 23-Apr-21 22-May-21 12 100_15 Stage 4 - Construct temp. serge vessel for M2 and connect to M2 / Installation of reserve tee on M2 08-May-21 22-May-21 102_09 Installation of twin DN1200 watermain and valve chamber No.1 (include installing DN1200 blank flange) 60 08-May-21 20-Jul-21 101 01 Demolish existing South Works Pump Hall 24 24-May-21 21-Jun-21 101_03 24 Demolish part of existing Main Pump Sump 22-Jun-21 20-Jul-21 18 101_05 Demolish remainig of existing Main Pump Sump 21-Jul-21 10-Aug-21 Stage 6 - Valve (V909) (MBV) replacement and test for Lion Rock Service Reservoir 24 098 02 09-Sep-21 08-Oct-21 Section 1 - Relocation of DG Stores, Site formation for new Administration Building **Statuory Submissions** Temp DG - FSD Submission prior to Fire Services Installation Temp. DG Store - FSD - Submission of FSI/314 with VAC Layout Plan 7 31-Dec-20 08-Jan-21

Temp DG - FSD Submission prior to DG Installation Checked Approved Revision Remaining Work Current Milestone 1 Year Rolling Programme Project ID: 1WSD19 - U003-3 14-Aug-2020 1st Prog. Rev.0 AT Level of Effort Baseline: Layout: Update Three Month Rolling 1st Prog. Rev.1 AT Actual Work 7-Sep-2020 Critical Remaining Work Page: 1 of 5 The Prog. Rev.0 AT 6-Nov-2020

Data Date: 31-Dec-20 Contract No. 1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works Activity ID Float 54 03 Temp. DG Store - FSD - Submission for DG Installation 31-Dec-20 08-Jan-21 32 Sec 1.1 - Relocation of DG Stores Construction of New Temp. DG Store Structure Construction 107 09 19-Dec-20 A 04-Jan-21 Temp. DG Stores - Blinding and Earth mat installation 12 107 11 Temp. DG Stores - G/F slab upto +27.8mPD 05-Jan-21 18-Jan-21 107_13 Temp. DG Stores - Scaffolding e rection 19-Jan-21 25-Jan-21 107_15 Temp. DG Stores - Construct walls and slab up to R/F 12 26-Jan-21 08-Feb-21 107_17 Temp. DG Stores - Laying of Waterproofing 2 09-Feb-21 10-Feb-21 107_19 Temp. DG Stores - Leakage test 2 11-Feb-21 19-Feb-21 107 21 Temp. DG Stores - Dismantle Scaffolding 2 20-Feb-21 22-Feb-21 **ABWF & E&M Works** Temp. DG Stores - ABWF works 24 23-Feb-21 22-Mar-21 Temp DG - Material Inspection and Testing on Delivery to SIte SWPS - Delivery for Installation - Other Plants and Materials for BS Works (EM 4) TDG.0630 08-Feb-21 22-Feb-21 Temp DG - E&M Works Temp. DG Stores - Handover for E&M Installation TDG.108 23-Feb-21 TDG.110_01 Temp. DG Stores - BS Electrical Installation 33 23-Feb-21 01-Apr-21 TDG.110 03 Temp. DG Stores - FS Installation 32 07-Apr-21 14-May-21 DG Inspection Temp. DG Stores - Report to FSD for DG Inspection 15-May-21 A20640 15-May-21 A20650 Temp. DG Stores - DG Inspection 16 17-May-21 04-Jun-21 A20660 Temp. DG Stores - Issuance of DG License by FSD 25-Jun-21 25-Jun-21 FSI Inspection Temp. DG Stores - Submit FSI/314 and FSI/501 15-May-21 15-May-21 1130 1150 Temp. DG Stores - Fire Service Inspection 16 17-May-21 04-Jun-21 1160 Temp. DG Stores - Issue Fire Cert 172 25-Jun-21 25-Jun-21 Relocate the DG Store Relocate DG store material to new temp. DG store 26-Jun-21 03-Jul-21 6 Site formation for new Administration Building CLP / HKT / Other utilities diversion for Administration Building area site formation 25-Jan-21 29-Apr-21 118 Site Formation for future Administration Buillding Area (Except existing DG Stores area) 60 06-May-21 17-Jul-21 103 Remaining site formation at future Administration Buillding Area (Existing DG Stores area) 23 15-Jul-21 10-Aug-21 DN1200 Drainage 117_23 Drainage Works near Administration Building (DN1200) - Excavation for 1st Section (Outfall headwall to SMH40) 24 09-Feb-21 15-Mar-21 117_25 Drainage Works near Administration Building (DN1200) - 1st Section drainage pipe laying (Outfall headwall to SMH40) 24 16-Mar-21 16-Apr-21 117_01 Drainage Works near Administration Building (DN1200) - Excavation for 2nd Section (SMH40 to SMH39) 30-Apr-21 117_05 Drainage Works near Administration Building (DN1200) - 2nd Section drainage pipe laying (SMH40 to SMH39) 15-Jun-21 13-Jul-21 117_07 Drainage Works near Administration Building (DN1200) - Excavation for 3rd Section (SMH39 to SMH37) 11-Aug-21 21-Sep-21 Drainage Works near Administration Building (DN1200) - 3rd Section drainage pipe laying (SMH39 to SMH37) 117_09 30 23-Sep-21 29-Oct-21






Page: 2 of 5

14-Aug-2020 1st Prog. Rev. 0 AT 7-Sep-2020 1st Prog. Rev. 1 AT	Date	Revision	Checked	Approved
7-Sen-2020 1st Prog. Rev 1 AT	14-Aug-2020	1st Prog. Rev.0	AT	
7 dep 2020 13t 1 log. 1 tov. 1 7 ti	7-Sep-2020	1st Prog. Rev.1	AT	
6-Nov-2020 The Prog. Rev.0 AT	6-Nov-2020	The Prog. Rev.0	AT	

Data Date: 31-Dec-20

Contract No. 1/WSD/19

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works




Data Date: 31-Dec-20

Contract No. 1/WSD/19

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works

Level of Effort Actual Work Level of Effort Layout: Update Three Month Rolling 14-Aug-2020 1st Prog. Rev. 0 AT	vity ID	Activity Name	Original Duration	Start	Finish To								2021							
Section Sect	257	Washwater Equilization Tank - Underground ninework	12	06lul-21	19-Jul-21	Jan	Feb	N	Mar	Apr	May	Jun		Jul	Auç	g Se _l) 0	Oct	Nov	Dec
1						0								. T						
1 Section				-		0							7							
Substitute Sub			1			0								T. I						
Section Sec		, , ,	1			0								: ' .						
1		-				0			}			÷		; 						 -
Page 1		· · · · · · · · · · · · · · · · · · ·	6		-	0														
1			1		-	0								:	";					
Second S			6	_		0														
1		, ,	1	16-Aug-21	16-Aug-21	0														
19.2 1	Superstructur	re																		
1	255_17	Washwater Equilization Tank - Scaffolding erection +24mPD to +27.4mPD	3	17-Aug-21	19-Aug-21	0									•					
Section Sect	255_19	Washwater Equilization Tank - Formwork and rebar fixing for walls +24mPD to +27.4mPD	6	20-Aug-21	26-Aug-21	0								. ! !		=				
1	255_21	Washwater Equilization Tank - Concreting for walls (up to +27.4mPD)	1	27-Aug-21	27-Aug-21	0														
	255_23	Washwater Equilization Tank - Formwork and rebar fixing for floor slab (+27.4mPD)	6	28-Aug-21	03-Sep-21	0										—				
	255 25	Washwater Equilization Tank - Concreting for floor slab (+27.4mPD)	1	04-Sep-21	04-Sep-21	0														
25.5.5			3	<u> </u>	· ·	0								; 					+	[-
23.50 Manuscult - Seal Calabor Train From Norm 4 real form in the Plant (a) (1970) 6.0 6		, ,			·	0														
15 15 Wearward Figuritation Teals - November to a state from print for face of self-children) 1 15 15 15 15 15 15 15		1 ,	1	-	·	0										T.				
1			۱ ۵			n														
1			1	· .		0														
25			1		·	0			-					; 						1-11
Manipulate Countain Control Child Shoulder for Countain Child Shoulder for Shoulder Feature						0														
Machinant Equalization Tables - Machinant Equalization Tables Machinant Machinant Equalization Tables Machinant Equalization Tables Machinant Equalization Tables Machinant Machinan		'		· ·	07-Oct-21	0														
With Index Part P		· · · · · · · · · · · · · · · · · · ·	0	08-Oct-21		0								.			•			
Vashware Equalization Family Disablation Area Variation Vashware Equalization Family Disablation Area Variation Vashware Equalization Family Disablation Area Variation Va	Washwater E	qualization Tanks - M&E Works																		
WE Find Washwater Equalization fairs - Institution Find Washwater Equalization fairs - Institution Find Washwater Equalization fairs - Institution Find Washwater Equalization Find	WET.1010	Washwater Equilization Tank - Handover of Washwater Equalization Tanks for E&M works	0	08-Oct-21		0											•			
Washwate Equalization Tank - Incadalization CFC	Washwater E	qualization Tanks - Delivery to Installation Area																		
METION Weathwase Equilitation Tank - Ready the Tompoorry (persisted of the Control of the Co	WET.1050	Washwater Equilization Tank - Delivery for Installation - LALG	7	29-Nov-21	06-Dec-21 17	73								.					ı	
METION Weathwase Equilitation Tank - Ready the Tompoorry (persisted of the Control of the Co	Washwater E	qualization Tanks - Installation	<u> </u>																	
WE TION Waterwater Equilization Teals - Regulation - Mechanical Procuration - Mechanical Pro		•	45	08-Oct-21	30-Nov-21	0														
West Total West	WET.1090		15	01-Dec-21	17-Dec-21	0														
West-work Part Works Part									}					/ 		+	 			[-
Intel Works and New Sampling Room 1228 New Sampling Room - Construct new temporary New Sampling Room 1239 New Sampling Room - Migrate oxisting equipment from the existing new sampling room to new temporary one 124 06-Nov-21 06-Nov-21 05-00 06-Nov-21 06-Nov-21 05-00 06-Nov-21		• ,	80	07-Dec-21	19-Mar-22 17	73								.						
New Sampling Room		·	- 00	07 200 21	TO WIGH EE															
1298 New Sampling Room - Construct rew temporary New Sampling Room - Milyrate existing equipment from the existing new sampling room to new temporary one 24 05-Nov21 59 59 1 1 1 1 1 1 1 1 1		· · ·																		
1239 New Sampling Room - Migrate existing equipment from the existing nave sampling room 2 0.5 New-21 0.4 Obe-21 59 1.5 New Sampling Room - Modify the structure of the existing sampling room 2 0.5 New-21 0.4 Obe-21 0.5 New-21 0.5 New Sampling Room - Modify the structure of the existing sampling room 42 0.7 Obe-21 2.5 New-21 0.5 New-21																			_	
1 1 1 1 1 1 1 1 1 1																				
Inlet Works - Structure		New Sampling Room - Migrate existing equipment from the existing new sampling room to new temporary one				59								:					0	
	1230	New Sampling Room - Modify the structure of the existing sampling room	24	08-Nov-21	04-Dec-21	59														7
273	Inlet Works -	Structure																		
	272	Inlet Works - Open cut excavation	42	07-Oct-21	25-Nov-21 2	26												+++		
Flocculation and Sedimentation Tanks Western Half of Flocculation & Sedimentation Tank (Western Half) - Excav & Install ELS & Plate Loading Test - S1 285_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_06 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_07 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_08 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 286_07 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 287_01 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 29-Dec-21 8 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 286_07 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 13-Jan-22 8 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Ta	273	Inlet Works - Installation of underground earthing system or earth mat (if necessary)	5	26-Nov-21	01-Dec-21 2	26								:						4
Flocculation and Sedimentation Tanks Western Half of Flocculation & Sedimentation Tank (Western Half) - Excav & Install ELS & Plate Loading Test - S1 285_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_06 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_07 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 285_08 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 286_07 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 287_01 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 29-Dec-21 8 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 286_07 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 13-Jan-22 8 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 287_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 288_07_01 Flocc & Sed Ta	274		36	02-Dec-21	15-Jan-22 2	26	† 					†		, 	-	·;·;	 - 	†	†	[
Western Half of Flocculation & Sedimentation Tank (Western Half) - Excavation and ELS																				
Flocculation & Sedimentation Tank (Western Half) - Excavation and ELS																				
285_01 Floce & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1 18 23-Oct-21 12-Nov-21 0 285_03 Floce & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 18 13-Nov-21 03-Dec-21 0 285_05 Floce & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 18 04-Dec-21 24-Dec-21 0 Floce Sed Flore & Sed Tanks (Western Half) - Substructure																				
285_03 Flocx & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2 18 13-Nov-21 03-Dec-21 0 285_05 Flocx & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 18 04-Dec-21 24-Dec-21 0		· · ·	10	00.0 : 21	40 N 61														<u>_</u>	
285_05 Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3 18		· , ,				U						ļļļļļ		ļļ			-			<u>L</u>
Flocculation & Sedimentation Tank (Western Half) - Substructure 286 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 29-Dec-21 8 287_01 Flocc & Sed Tanks (Western Half) - Backfilling to formation level 28 Flocc & Sed Tanks (Western Half) - Backfilling to formation level 29 Tener Building Cozone Building Cozone Building - Structure Cozone Building - Excavation and ELS 328_01 Cozone Building - Excavation and ELS 328_01 Cozone Building - Excavation and ELS Actual Work 1 Year Rolling Programme Project ID: 1WSD19 - U003-3 Baseline: Layout: Update Three Month Rolling 7-Sep-2020 1st Prog. Rev.0 AT Layout: Update Three Month Rolling		, ,				0														
286 Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat 2 28-Dec-21 29-Dec-21 8 287_01 Flocc & Sed Tanks (Western Half) - Backfilling to formation level 2 28-Dec-21 13-Jan-22 8 2 28-Dec-21 18-Jan-22 0 2	285_05	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3	18	04-Dec-21	24-Dec-21	0														
287_01 Flocc & Sed Tanks (Western Half) - Backfilling to formation level Ozone Building Ozone Building - Structure Ozone Building - Excavation and ELS 328_01 Ozone Building - Excav & Install ELS & Plate Loading Test - S1 18	Flocculation	· ·												,						
Ozone Building Ozone Building - Structure Ozone Building - Excavation and ELS 328_01	286	Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat	2	28-Dec-21	29-Dec-21	8								.						
Ozone Building - Structure Ozone Building - Excavation and ELS 328_01	287_01	Flocc & Sed Tanks (Western Half) - Backfilling to formation level	12	30-Dec-21	13-Jan-22	8														
Ozone Building - Structure Ozone Building - Excavation and ELS 328_01	Ozone Buildi	ng	,												1					
Ozone Building - Excavation and ELS 328_01																				
328_01 Ozone Building - Excav & Install ELS & Plate Loading Test - S1 18																				
Current Milestone			10	29 Doc 21	19 Jan 22	0														
1 Year Rolling Programme Level of Effort Actual Work 14-Aug-2020 1st Prog. Rev. 0 AT Layout: Update Three Month Rolling 7-Sep-2020 1st Prog. Rev. 1 AT	320_U1	Ozone Dununing - Excay & Ilistan ELO & Fiate Loading lest - 51	18	20-Dec-21	10-Jan-22	V									1 1 1	<u> </u>	<u> </u>		<u> </u>	
Level of Effort Actual Work Level of Effort Layout: Update Three Month Rolling 14-Aug-2020 1st Prog. Rev. 0 AT	◆ Current Mi	lestone Remaining Work								Droico	+ ID: 1WC	210 - 11002	3			Date	Revi	ision	Checked	Approved
Layout: Update Three Month Rolling 7-Sep-2020 1st Prog. Rev.1 AT	·	— — ·	ear Rol	lling Pro	ogramme					-		- 6000	J			14-Aug-2020	1st Prog	. Rev.0	AT	
											-	Three Month	Rolling							+
													۵			6-Nov-2020				+

Data Date: 31-Dec-20 Contract No. 1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) - Water Treatment Works Original Duration Total Float Stage 1 Filters 1st Half of Stage 1 Filters Structure (Northern Half) Stage 1 Filters (1st Half - Northern Half) - Escavation and ELS Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S1 23-Oct-21 10-Nov-21 Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S2 357 03 16 11-Nov-21 29-Nov-21 357 05 Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S3 16 17-Dec-21 30-Nov-21 Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S4 357_07 16 18-Dec-21 08-Jan-22 Stage 2 Filters Stage 2 Filters - Filters Structure 1st Half (Western Half) Stage 2 Filters (1st Half - Western Half) - Escavation and ELS 426_01 Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S1 04-Aug-21 24-Aug-21 426_03 Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S2 25-Aug-21 14-Sep-21 426_05 Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S3 15-Sep-21 07-Oct-21 426 07 Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S4 18 08-Oct-21 29-Oct-21 426 09 Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S5 18 30-Oct-21 19-Nov-21 Stage 2 Filters (1st Half - Western Half) - Substructure 427 Stage 2 Filter (1st Half - Western) - Install underground earthing system or earth mat (if any) 20-Nov-21 22-Nov-21 428 18 23-Nov-21 13-Dec-21 Stage 2 Filter (1st Half - Western) - Tower Crane Constrction 429_01 Stage 2 Filter (1st Half - Western) - Backfilling to formation level 6 14-Dec-21 20-Dec-21 429_03 Stage 2 Filter (1st Half - Western) - Formwork and rebar fixing for Basement floor slab 12 21-Dec-21 06-Jan-22 **Geotechnical Works** Retaining Wall A, E, G & Soldier Pipe Wall B, F L-Shape Retaining Wall A (Type RW1 and RW2) - 1st Section 11-Aug-21 19-Nov-21 L-Shape Retaining Wall A (Type RW1 and RW2) - 2nd Section 20-Nov-21 08-Mar-22 Section 3 - Landscaping Softworks within Portion D **Landscaping Softworks** Portion D 651_01 Subletting for Landscaping Works 10-Aug-20 A 28-Jan-21 29-Jan-21 10-Aug-21 Portion D - Landscaping Works 194 Section 3A - Establishment Works within Portion D Landscaping Establishment Portion D Portion D - Establishment Works 365 11-Aug-21 10-Aug-22 Section 5 - Post-planting Monitoring and Maintenance Works within Portion A, D and G **Post-planting Monitoring and Maintenance Works** Portion A, D and G 669_01 Subletting for Post-planting Monitoring and Maintenance Works within Portion A, D and G 90 10-Aug-20 A 28-Jan-21




Post-planting Monitoring and Maintenance Works within Portion A, D and G

669


1929 29-Jan-21 11-May-26


Date	Revision	Checked	Approved
14-Aug-2020	1st Prog. Rev.0	AT	
7-Sep-2020	1st Prog. Rev.1	AT	
6-Nov-2020	The Prog. Rev.0	AT	


Appendix D Location of Construction Activities



Appendix E Environmental Sensitive Receivers in the Vicinity of the Project







Appendix F Summary of Action and Limit Levels

Determination of Action and Limit Levels for Air Quality

Monitoring Locations	Action Level 1-hour TSP, (μg/m³)	Limit Level 1-hour TSP, (μg/m³)
AM1	357	500
AM2	334	500

Determination of Action and Limit Levels for Noise

Monitoring	Action Level	Limit Level in dB(A)			
Location	0700-1900 ho	ours on normal weekdays			
NM1		For domestic premises: 75 dB(A) for			
NM2	When one documented	NM1 & NM2			
NM3	complaint is received	For schools: 70dB(A) during normal teaching periods and 65 dB(A) during examination periods for NM3			

Determination of Action and Limit Levels for Water Quality

Water		d Oxygen g/L)	Suspender (mg/		Turbidity	(NTU)	pl	Н
monitoring stations	Action	Limit	Action	Limit	Action	Limit	Action	Limit
stations	Level	Level	Level	Level	Level	Level	Level	Level
C1	7.51	7.44	4.19	6.73	3.99	4.00	Beyond the range 6.6 to 7.9	Beyond the range 6.5 to 8.0
C2	8.10	7.98	4.33	8.16	3.13	3.28	Beyond the range 6.6 to 8.8	Beyond the range 6.5 to 8.9
C3*	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
M1	8.90	8.89	3.30	3.56	4.36	4.48	Beyond the range 6.6 to 8.2	Beyond the range 6.6 to 8.3
M2	8.92	8.91	18.84	26.80	12.64	13.72	Beyond the range 6.6 to 11.0	Beyond the range 6.6 to 11.0
М3	9.16	9.15	1.00	1.00	1.10	1.18	Beyond the range 6.6 to 8.6	Beyond the range 6.6 to 8.7

Remark: For DO, action should be taken when monitoring result of either one of the surface, middle or bottom DO is lower than the proposed Action/Limit Levels.

Appendix G Event/Action Plan

Air Quality

FV/FNT		ACT	TION		
EVENT	ET	IEC	ER	CONTRACTOR	
ACTION LEVEL					
1. Exceedance for one	1. Inform the Contractor, IEC	Check monitoring data	1. Identify source(s),		
sample	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of	
	2. Discuss with the	2. Check Contractor's	in writing.	exceedance and propose	
	Contractor on the remedial	working method; and		remedial measures;	
	measures required;	3. Review and advise the ET		2. Implement remedial	
	3. Repeat measurement to	and ER on the effectiveness		measures; and	
	confirm findings; and	of the proposed remedial		3. Amend working methods	
	4. Increase monitoring	measures.		agreed with the ER as	
	frequency.			appropriate.	
2. Exceedance for two or	1. Inform the Contractor, IEC	Check monitoring data	1. Confirm receipt of	1. Identify source and	
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes	
	2. Discuss with the ER and	2. Check Contractor's	in writing;	of exceedance;	
	Contractor on the remedial	working method; and	2. Review and agree on the	2. Submit proposals for	
	measures required;	3. Review and advise the ET	remedial measures proposed	remedial measures to	
	3. Repeat measurements to	and ER on the effectiveness	by the Contractor; and	the ER with a copy to	
	confirm findings;	of the proposed remedial	3. Supervise implementation	ET and IEC within three	
	4. Increase monitoring	measures.	of remedial measures.	working days of notification;	
	frequency to daily;			3. Implement the agreed	
	5. If exceedance continues,			proposals; and	

	arrange meeting with the			4. Amend proposal as
	IEC, ER and Contractor; and			appropriate.
	6. If exceedance stops,			
	cease additional monitoring.			
LIMIT LEVEL				
Event	ET	IEC	ER	CONTRACTOR
1. Exceedance for one	1. Inform the Contractor,	Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
sample	IEC, EPD and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Repeat measurement to	2. Check the Contractor's	in writing;	of exceedance;
	confirm findings;	working method;	2. Review and agree on the	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ET, ER	remedial measures proposed	avoid further exceedance;
	frequency to daily; and	and Contractor on possible	by the Contractor; and	3. Submit proposals for
	4. Discuss with the ER, IEC	remedial measures; and	3. Supervise implementation	remedial measures to ER
	and contractor on the	4. Review and advise the ER	of remedial measures.	with a copy to ET and IEC
	remedial measures and	and ET on the effectiveness		within three working days of
	assess the effectiveness.	of Contractor's remedial		notification;
		measures.		4. Implement the agreed
				proposals; and
				5. Amend proposal if
				appropriate.

	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or	1. Notify Contractor, IEC, EPD	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	in writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action
	3. Increase monitoring	3. Discuss with ET, ER, and	and IEC, agree with the	to avoid further exceedance;
	frequency to daily;	Contractor on the potential	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of the	remedial measures; and	measures to be	remedial measures to the ER
	Contractor's working procedures	4. Review and advise the ER	implemented;	with a copy to the IEC and
	with the ER to determine	and ET on the effectiveness	3. Supervise the	ET within three working days
	possible mitigation to be	of Contractor's remedial	implementation of remedial	of notification;
	implemented;	measures.	measures; and	4. Implement the agreed
	5. Arrange meeting with the IEC		4. If exceedance continues,	proposals;
	and ER to discuss the remedial		consider what portion of the	5. Revise and resubmit
	measures to be taken;		work is responsible and	proposals if problem still not
	6. Review the effectiveness of		instruct the Contractor to	under control; and
	the Contractor's remedial		stop that portion of work	6. Stop the relevant portion
	measures and keep IEC, EPD		until the exceedance is	of works as determined by
	and ER informed of the results;		abated.	the ER until the exceedance
	and			is abated.
	7. If exceedance stops, cease			
	additional monitoring.			

Noise

EVENT		ACT	TION	
EVENI	ET	IEC	ER	CONTRACTOR
ACTION LEVEL	1. Notify the Contractor, IEC	Review the investigation	1. Confirm receipt of	Investigate the complaint
	and ER;	results submitted by the	notification of complaint in	and propose remedial
	2. Discuss with the ER and	Contractor; and	writing;	measures;
	Contractor on the remedial	2. Review and advise the ET	2. Review and agree on the	2. Report the results of
	measures required; and	and ER on the effectiveness	remedial measures proposed	investigation to the IEC, ET
	3. Increase monitoring	of the remedial measures	by the Contractor; and	and ER;
	frequency to check mitigation	proposed by the Contractor.	3. Supervise implementation	3. Submit noise mitigation
	effectiveness.		of remedial measures.	proposals to the ER with
				copy to the IEC and ET
				within three working days of
				notification; and
				4. Implement noise mitigation
				proposals.
LIMIT LEVEL	1. Notify the Contractor, IEC,	Check monitoring data	1. Confirm receipt of	Identify source and
	EPD and ER;	submitted by the ET;	notification of failure in	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ER, ET	and IEC, agree with the	avoid further exceedance;
	frequency;	and Contractor on the	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of	potential remedial measures;	measures to be	remedial measures to the ER

Contractor's working	and	implemented;	with copy to the IEC and ET
procedures to determine	4. Review and advise the ET	3. Supervise the	within three working days of
possible mitigation to be	and ER on the effectiveness	implementation of remedial	notification;
implemented;	of the remedial measures	measures; and	4. Implement the agreed
5. Arrange meeting with the	proposed by the Contractor.	4. If exceedance continues,	proposals;
IEC and ER to discuss the		consider what portion of the	5. Revise and resubmit
remedial measures to be		work is responsible and	proposals if problem still not
taken;		instruct the Contractor to	under control; and
6. Review the effectiveness		stop that portion of work until	6. Stop the relevant portion
of Contractor's remedial		the exceedance is abated.	of works as determined by
measures and keep IEC,			the ER until the exceedance
EPD and ER informed of the			is abated.
results; and			
7. If exceedance stops,			
cease			

Water Quality

FVENT		ACTION								
EVENT		ET Leader		IEC		ER		CONTRACTOR		
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and		
by one sampling day		measurement to		Contractor on the		proposed mitigation		confirm notification of		
		confirm findings;		mitigation measures;		measures;		the non-compliance in		
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;		
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable		
		source(s) of impact;		submitted by		be implemented.		practice;		
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and		
		Contractor;		the ER accordingly;		effectiveness of the		equipment;		
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of		
		all plant, equipment		effectiveness of the		measures.		working methods;		
		and Contractor's		Implemented mitigation			•	Discuss with ET and		
		working methods;		measures.				IEC and propose		
	•	Discuss mitigation						mitigation measures to		
		measures with IEC and						IEC and ER;		
		Contractor;					•	Implement the agreed		
	•	Repeat measurement						mitigation measures.		
		on next day of								
		exceedance.								

		ET Leader		IEC		ER		CONTRACTOR
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and
by more than one		measurement to		Contractor on the		proposed mitigation		confirm notification of
consecutive sampling day		confirm findings;		mitigation measures;		measures;		the non-compliance in
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable
		source(s) of impact;		submitted by		be implemented;		practice;
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and
		Contractor;		the ER accordingly;		effectiveness of the		equipment;
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of
		all plant, equipment		effectiveness of the		measures.		working methods;
		and Contractor's		implemented mitigation			•	Discuss with ET and
		working methods;		measures.				IEC and propose
	•	Discuss mitigation						mitigation measures to
		measures with IEC and						IEC and ER within
		Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						
	•	Prepare to increase the						
		monitoring frequency to						
		daily;						

	Repeat measurement			
	on next day of			
	exceedance.			
	ET Leader	IEC	ER	CONTRACTOR
Limit level being	Repeat in situ	Discuss with ET and	Discuss with IEC, ET	Inform the ER and
exceeded by one	measurement to	Contractor on the	and Contractor on the	confirm notification of
sampling day	confirm findings;	mitigation measures;	proposed mitigation	the non-compliance in
	 Identify reasons for 	Review proposals on	measures;	writing;
	non-compliance and	mitigation measures	Request Contractor to	Rectify unacceptable
	source(s) of impact;	submitted by	critically review the	practice;
	Inform IEC Contractor	Contractor and advise	working methods;	Check all plant and
	and EPD;	the ER accordingly;	Make agreement on the	equipment;
	Check monitoring data,	Assess the	mitigation measures to	Consider changes of
	all plant, equipment	effectiveness of the	be implemented;	working methods;
	and Contractor's	implemented mitigation	Assess the	Discuss with ET, IEC
	working methods;	measures.	effectiveness of the	and ER and propose
	Discuss mitigation		implemented mitigation	mitigation measures to
	measures with IEC, ER		measures.	IEC and ER within
	and Contractor;			three working days;
	Ensure mitigation			Implement the agreed
	measures are			mitigation measures.
	implemented;			

	Increase the monitoring frequency to daily until no exceedance of Limit level.			
	ET Leader	IEC	ER	CONTRACTOR
Limit level being	Repeat in situ	Discuss with ET and	 Discuss with IEC, ET 	 Inform the ER and
exceeded by more	measurement to	Contractor on the	and Contractor on the	confirm notification of
than one	confirm findings;	mitigation measures;	proposed mitigation	the non-compliance in
consecutive	 Identify reasons for 	Review proposals on	measures;	writing;
sampling day	non-compliance and	mitigation measures	Request Contractor to	Rectify unacceptable
	source(s) of impact;	submitted by	critically review the	practice;
	Inform IEC Contractor	Contractor and advise	working methods;	Check all plant and
	and EPD;	the ER accordingly;	Make agreement on the	equipment;
	 Check monitoring data, 	Assess the	mitigation measures to	Consider changes of
	all plant, equipment	effectiveness of the	be implemented;	working methods;
	and Contractor's	implemented mitigation	Assess the	Discuss with ET, IEC
	working methods;	measures.	effectiveness of the	and ER and propose
	Discuss mitigation		implemented mitigation	mitigation measures to
	measures with IEC, ER		measures;	IEC and ER within
	and Contractor;		Consider and instruct, if	three working days;
	Ensure mitigation		necessary, the	Implement the agreed
	measures are		Contractor to slow	mitigation measures;


implemented; Increase	down or to stop all or	As directed by the ER,
the monitoring	part of the construction	to slow down or to stop
frequency to daily until	activities until no	all or part of the
no exceedance of Limit	exceedance of Limit	construction activities.
level for two	level.	
consecutive days.		

Appendix H Impact Monitoring Schedules

Impact Monitoring Schedule for STWTW

Impact Monitoring Schedule for STWTW						
			Apr-21	Τ.		-
Sun	Mon	Tue	Wed	Thur	Fri	Sat
				1	2	3
				Impact		
				Water Quality monitoring for C1, C2, C3,		
				M1, M2 & M3		
				Air monitoring for AM1 & AM2		
				Noise monitoring for NM1, NM2 & NM3		
4	5	6	7	8	9	10
			Impact		Impact	
			· ·		impact	
			Water Quality monitoring for C1, C2, C3,		Water Quality manitaring for C1 C2	
			M1, M2 & M3		Water Quality monitoring for C1, C2,	
			Air monitoring for AM1 & AM2		C3, M1, M2 & M3	
			Noise monitoring for NM1, NM2 & NM3			
11	12	13	14	15	16	17
			La contra		Impact	
	Impact	Impact	Impact		impact	
	Water Quality monitoring for C1, C2, C3,				Water Quality monitoring for C1, C2, C3,	
	M1, M2 & M3	Air monitoring for AM1 & AM2	Water Quality monitoring for C1, C2,		Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
	IVI1, IVI2 & IVI3	Noise monitoring for NM1, NM2 & NM3	C3, M1, M2 & M3			
18	19	20	21	22	23	24
	Impact		Impact		Impact	Impact
					IIIIpact	
	Water Quality monitoring for C1, C2, C3,		Water Quality monitoring for C1, C2, C3,		Water Ovelity manifesting for C1 C2	Air monitoring for AM1 & AM2
	M1, M2 & M3		M1, M2 & M3		Water Quality monitoring for C1, C2,	Noise monitoring for NM1, NM2 & NM3
	Air monitoring for AM1 & AM2				C3, M1, M2 & M3	
	Noise monitoring for NM1, NM2 & NM3					
25	26	27	28	29	30	
	Impact		Impact		Impact	
			Impact			
					the state of the s	
					Water Quality monitoring for C1, C2, C3,	
	Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Water Quality monitoring for C1,		M1, M2 & M3	
	Water Quality monitoring for C1, C2, C3,				M1, M2 & M3	
	Water Quality monitoring for C1, C2, C3,		Water Quality monitoring for C1,			
	Water Quality monitoring for C1, C2, C3,		Water Quality monitoring for C1,		M1, M2 & M3	
	Water Quality monitoring for C1, C2, C3,		Water Quality monitoring for C1,		M1, M2 & M3	

Appendix I Location Plan of Air Quality Monitoring Station



Appendix J Calibration Certificates (Air Monitoring)

北京航天计量测试技术研究所

Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号:

HD1e-2021-01-2867823

CERTIFICATE №:

第1页共3页 PAGE 1 OF 3 PAGES

校准证书

CALIBRATION CERTIFICATE

委托方 CLIENT

名称:

浩科環境工業有限公司

NAME:

Acumen Environmental Engineering and Technologies Company Limited

地址:

香港青衣(北)担杆山路 12 號地段

ADDRESS:

Lot 12, Tam Kon Shan Road, North Tsing Yi, Hong Kong

计量器具 MEASURING INSTRUMENTS

名称:

TSP 全尘浓度检测仪

型号:

PC-3A (E)

ISSUED BY(STAM

NAME:

TYPE:

编号: JC-2001141

制造者:

青岛精诚仪器仪表有限公司

MANUFACTURER:

124KK的核验人: 行考被 签发人:

OPERATOR:

接收日期:

校准日期:

CAL. DATE:

RECEIVED DATE:

2021

APPROVED SIGNATORY

14 DAY 日 DAY

DAY

建议下次校准日期: NEXT TIME TO CALIBRAT: 2021 年 YEAR 2022 年

年

YEAR

YEAR

01 月 MONTH 月

月

MONTH

MONTH

01

13 H

本结果仅对所校准样品有效,证书未经本实验室批准,不得部分复印。

These results apply only to the calibrated sample, this certificate can't be partly copied without authorization.

地址: 中国北京市丰台区东高地南大红门路1号

通讯: 北京 9200 信箱 24 分箱 邮政编码: 100076

电话: 86-10-68383637, 86-10-68383657

传真: 86-10-88522409

网址: http://www.102.com.cn

Address: No.1 South Dahongmen Road, Beijing, China.

P.O.Box: 9200-24, Beijing , China. Zip:100076

Tel.:86-10-68383637, 86-10-68383657

Fax:86-10-88522409

E-mail:jiliang102@163.com



▲ 北京航天计量测试技术研究所

Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号:

HD1e-2021-01-2867823

CERTIFICATE №:

第2页共3页 PAGE 2 OF 3 PAGES

本实验室是法定计量检定机构(包括被授权的计量检定机构)

This body is an institute of legal verification (including authorized body)

授权单位: 国家国防科技工业局

Authorized by: State Administration of Science Technology and Industry for National Defence

授权证书号: 国防军工-JLJG-1-003

Authorization certificate № 国防军工-JLJG-1-003

本实验室的质量管理体系符合 ISO/IEC17025 标准的要求,并经中国合格评定国家认可委员会认可,认可证书号: CNAS L0283

This body is a CNAS accredited laboratory with a qualified quality management system in compliance with the ISO/IEC17025 standard, Accreditation certificate № CNAS L0283

本实验室通过国家认证认可监督管理委员会的资质认定,认定证书编号: 170020180155

This body is accredited by Certification and Accreditation administration of the People's Republic of China Accreditation Certificate №170020180155

测量溯源性的说明: 国家计量基准

A statement of Measurement traceability: National Metrology Standards

校准所使用的计量标准及主要测量设备

STANDARD AND EQUIPMENT USED IN THE CALIBRATION

名称/编号 NAME/NO.	测量范围 MEASURING RANGE	扩展不确定度 /准确度等级 /最大允许误差 EXPANDED UNCERTAINTY /ACCURACY CLASS /MAX.PERMISSIBLE ERROR	证书编号 CERTIFICATE NO.	证书有效期至 DUE DATE
低浓度粉尘发生装置	$(0\sim10) \text{ mg/m}^3$	5.0%	2020D11-09-012990	2021-09-03

校准所依据的技术文件(编号、名称) BASIS OF CALIBRATION (CODE、NAME)

JJG 846-2015 粉尘浓度测量仪

校准的环境条件、地点,限制使用条件和测量范围

ENVIROMENTAL CONDITION IN THE CALIBRATION, LOCATION, LIMITED USING CONDITION AND MEASURING RANGE

温度 Temperature:

20.2

湿度 Moisture:

53 %RH

地点 Location: 北京市丰台区南大红门路一号

限制使用条件和测量范围 Limited using condition and measuring range:

北京航天计量测试技术研究所 Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号:

HD1e-2021-01-2867823

第3页共3页 PAGE 3 OF 3 PAGES

CERTIFICATE №:

校准结果

RESULTS OF CALIBRATION

外观及标志	名牌内容及标识	完整
717967X47N.C.	粉尘仪表面及采样头	无缺陷。
示值误差	±20%	5.5%
示值重复性	±10%	2.9%
绝缘强度	应能承受 1500V、50Hz 的电压, 泄露电流不大于 5mA, 持续时间 1min, 无飞弧和击穿现象	符合要求

1. 本次校准测量结果的扩展不确定度: $U_{rel}=5.2\%$; (k=2)。

2. 经校准, 所校项目符合检定规程技术要求。

以下空白

Blank Below





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04% within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/- 0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within +/- 5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:

Michael Naughton, Engineering Manager

SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	SENSO	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	HOR	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 mph 0.1 knots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 km/ts 0 to 12.8	Inch/25 mm diameter impeller with precision axis and low-friction Zystell bearings. Startup is stated as lower limit, readings may be taken down to 0.4 mis [78 ftmm] [1.5 kmh] [9 mph], after impeller startup, Off-asis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cashvar off-arit +1% what Pro Hous use at 16 talk[7] mis. Repicement repoler (IKP R-1260)) field installs without took (US Palent 67,783) 755). Whird speed calibration and testing about be do with trangle on mapple in Coated at the bottom for a first off-aritim startup and the coated at the bottom for take of the coated at the bottom for take of the coated at the bottom for a first off-aritim startup and the coated at the bottom for take of the coated at the bottom for the coated at
Ambient Temperature					٠	•					•		•	0.9*F 0.5*C	0.1 *F 0.1 *C	-20.0 to 158.0 °F -29.0 to 70.0 °C	14.0.0 to 131.0 'F -10.0 to 55.0 °C	Hermitically-sealed, practision thermition mounted externally and thermally isolated. US Pails 5,536,645 for rapid response, Aufflow of 2,2 mpc/1 mis or greater provides fastest response fastest reproduce fastest reproduced to the properties of t
Globe Temperature - Tg											•			*F 1.4 *C	0.1 °F 0.1 °C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 °F -10.0 to 55.0 °C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalen standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity											•			3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rap accurate response (US Patent 6,257,074). To achieve stated accuracy, unit must be primit qualibate to external temperature when exposed to large, rapid temperature changes and out of direct suright. Calibration drift +1-2% over 24 months. Htm.Pdf sensor may be recall at factory or in fedular days fester thinding. Calibration first. Htm.Pdf D002.
Pressure			٠	23.5			•		٠				•	inHg 1.0 hPalmbar 0.01 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 °F 0.0 to 85.0 °C	0.30 to 48.87 inHg 10.0 to 1654.7 hPalmbar 0.14 to 24.00 PSI and 14.0 to 131.0 "F -10.0 to 55.0 "C	Monofilhis silicon piezoresistive pressure sensor with second-order temperature correction. Pressure sensor may be reclaimbed at factory in field. Adjustate interiore attitude as display of station pressure or transmitic pressure connected to MSL. Kestelle 4200 displays station pressure or a dedicated screen. Relatele 2500 and 3500 displays station pressure or an edicated screen. Relatele 2500 and 3500 displays continuously update three-hour later matter pressure the related to relating station. Post displays pressure trend through graphing function. POI display on Kestel 4000 berlies only.
Compass												•		5*	1* 1/16th Cardinal Scale	0 to 360°	0 to 360°	2-axis sold-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon units vertical position. Self-calibration routine eliminates magnetic el from batterios e unit and must be run after verey full power-down (battery removal or chair Readout indicates direction to which the back of the unit is pointed when held in a vertical orientation. Declinations/variation adjustable for Tixe North readout.
														CALCUL	ATED ME	ASUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	i jen	191		W	133	17	194	•	•		43	3	3,51	0.0002 lb/ft ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•	-					6.71%	1 cfm 1 m²/hr 1 m²/m 0.1m²/s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units: in, ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.55 m.
Altitude														typical: 23.6 ft 7.2 m max: 48.2 ft	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure					•	٠	٠				•			14.7 m 0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compens for local elevation provided by reference altitude. Requires accurate reference altitude to proximum absolute accuracy.
Crosswind & Headwind/Tailwind														7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindfallwind indical
Delta T														3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicat evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 °F / 2 to 9
Density Altitude	JA L				1000									226 ft	1 ft	Refer to Ranges for	Pressure Temperature Relative Humidity	Local air density converted to equivalent elevation above sea level in a uniform layer consis
Denaity Autitude						101								69 m	1 m	Sensors Employed 15 to 95 % RH	Pressure	the International Standard Atmosphere. Temperature that a volume of air must be cooled to at constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the cooled to a constant press
Dewpoint				•	•	•	•		•	•	•	•	•	1.9 °C	0.1 °C	Refer to Range for Temperature Sensor	Temperature Relative Humidity	present to condense into dewand form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate														0.01 lib/ft²/hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moisture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or grobe thermoreter (F or TC, not included). Readings should be taken 20 inches above pour surface with the thermistor shaded, and averaged for 6-10 seconds using built-in averaging function.
Heat Index	7.1	10	•	•	٠	23.54	٠	•	•	•	•	٠		7.1 °F 4.0 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humic Calculated based on NWS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")									•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density					247	177	1			100				0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	The ratio, expressed as a percentage, of measured air density to the air density of a standa atmosphere as defined by the ICAO.
hermal Work Limit (TWL)						La P	13.	100	1 98		•			10.9 W/m²	0.1 W/m²	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity Pressure	armospere as connect or excession of the Control of the Control of the Conditions and coloring factors. Based off of estimated metabolic cutput of typical human. O screen zone varings.
Outdoor Wet Bulb Globe Temperature (WBGT)								198	1,11					1.3 °F 0.7 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity	Measure of human heat stress defined as the combination of effects due to radiation, convi and conduction. Outdoor WBGT is calculated from a veighted sum of natural web bull CTM globe temperature (Tg), and dry bulb temperature (Td). User setable on-screen varning zo
Wet Bulb Temperature - aturally Aspirated (Tnwb)			1812			THE P	re-	a is	3 19	e de la composition della comp	•	10 145	201	1.4 °F 0.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity	Similar to psychrometric wer-built temperature (see below). However, Trivib only undergoes convection from the arrisent air velocity. Trivib is a measure of the evaporative cooling that will allow. This is accounted for by combrining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric		7.00	S 140	18.21										3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Temperature Relative Humidity	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic web-bulb temperature. The thermody web-bulb temperature is the temperature approach of air would have if cooled adiabatically to
Wind Chill	LW.	•	•						· h					1.6 °F 0.9 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature	saturation temperature via water evaporating into it. Perceived temperature resulting from combined effect of wind speed and temperature. Calcibased on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed all by a factor of 1.5 to wide devalvant results to wind speed measured at 10 m above cround.
C. 1 of 5U.			O.Y	1631	133	901	1653	2423	MA			90		RESERVATION OF	The least			Measurement range limited by extent of published tables.
													2006	Reflective 3 1/2 digit LC	D. Digit height 0:38 in	CIFICATIONS 19 mm. Aviation green electro	luminescent backlight. Manual activation	on with auto-off.
Display & Backlight			•			•	•				•	•		Multifunction, multi-digit	monochrome dot-matri	x display. Choice of aviation	green or visible red (NV models only) of	uminescent backlight. Manual activation with auto-off. electroluminescent backlight. Automatic or manual activation.
Response Time & Display Update		•	•				•	•	•	•	•	•	•	equilibrate to a large cha	ange in the measureme	event environment. Display update ant environment. Display update t and Average Wind measure	tes every 1 second.	nd all measurements which include RH in their calculation may require as long as 1 minute to f
Max/Avg Wind							•	•		•	•							with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBC
ata Storage & Graphical Display, Min/Max/Avg History									3200 points					Minimum, maximum, ave	erage and logged histo re interval settable from	ry stored and displayed for ew n 2 seconds to 12 hours, oven	ery measured value. Large capacity di write on or off. Logs even when displa	ata logger with graphical display. Manual and auto data storage. Min/Max/Avg history may be re y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ta Upload & Bluetooth® Data Connect Option										•	•	•		Bluetooth Data Trans	fer Option: Adjustable		io range from up to 30 ft 9 meters. Inc	fividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security w
Clock / Calendar	•	٠	•	•	•									Requires optional PC in	terface (USB or RS-23	rial Port Protocol for data trans 32) or Bluetooth data transfer 32) or Bluetooth data transfer	option and provided software.	
Auto Shutdown	٠	٠	•	•	•	•								Requires optional PC in	terface (USB or RS-23	 32) or Bluetooth data transfer 32) or Bluetooth data transfer 32) or Bluetooth data transfer 	option and provided software.	
Languages Certifications	•			•		•							•	English, French, Germa	n, Italian, Spanish.		ble standards (written certificate of tes	ts available at additional charge).
Origin Battery Life	•	•	:	:			•		٠	•	•	•	•	Designed and manufact CR2032, one, included.	ured in the USA from I Average life, 300 hour	JS and imported components. s. Battery life reduced by back	Complies with Regional Value Content klight use in 2000 to 3500 models.	t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Shock Resistance	•					•	•	•			•	:		Standard Models: AA MIL-STD-810g, Transit	A Alkaline, two, include Shock, Method 516.5	d. Average life, 400 hours of u	use, reduced by backlight or Bluetooth t may damage replaceable impeller.	radio transmission use.
Sealing	•					•	•		•		•	•		Waterproof (IP67 and N 14° F to 131° F -10 °C	EMA-6). to 55 °C Measureme	nts may be taken beyond the li	imits of the operational temperature ra	nge of the display and batteries by maintaining the unit within the operational range and expos
Operational Temperature			575	CONTRACTOR OF STREET			J. S. S.	200			THE R		1	to the more extreme env	ironment for the minim	num time necessary to take rea	ading.	
Operational Temperature Limits Storage Temperature		•	•	•							•			-22.0 °F to 140.0 °F -3	0.0 °C to 60.0 °C	102 g (including slip-on cover)		

^{*} NOTE: Accuracy calculated as uncertainty of the measurement derived from statistical analysis considering the comined effects from primary sensor specifications, circuit conversions, and all other sources of error using a coverage factor of k=2, or two standard deviations (2Σ).





CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

Environment Conditions			
Temperature	73.34 (23.0)	°F (°C)	
Relative Humidity	40.5	%RH	
Barometric Pressure	29.00 (982.1)	inHg (hPa)	

Model	8532	
Serial Number	8532114409	





System ID: DTII01-02

LOW AND PRE	SYSTEM DTII01-02						
Parameter	Standard	Measured	Allowable Range	Parameter	Standard	Measured	Allowable Range
Flow lpm	3.00	3.08	2.88 ~ 3.12	Pressure kPa	98.2	98.2	93.32 ~ 103.14
Full Flow Ipm	N/A	5.21	>3.80				

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, Al test dust (Arizona dust). Our calibration ratio is greater than 1.2:1

Measurement Variable DC Voltage Microbalance 3 um PSL Pressure DC Voltage	System ID E003314 M001324 221853 E003511 E003315	Last Cal. 01-15-20 10-03-18 n/a 10-04-19 01-15-20	Cal Due 01-31-21 10-31-20 n/a 10-31-20 01-31-21	Measurement Variable Photometer 1 um PSL 10 um PSL Flowmeter	System ID E005612 698880 212455 E005140	Last Cal. 02-25-20 n/a n/a 01-09-20	Cal. Due 08-31-20 n/a n/a 01-31-21
---	---	--	--	--	---	---	--

Maynhia Varg

August 11, 2020

Calibrated

Date

10000 14 G 10T



CERTIFICATE OF CALIBRATION AND TESTING


TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

Environment Conditions		
Temperature	73.8 (23.2)	°F (°C)
Relative Humidity	43	%RH
Barometric Pressure	29.02 (982.7)	inHg (hPa)

Model	8532
Serial Number	8532114409

☐ In Tolerance □As Left As Found ☑ Out of Tolerance





System ID: DTII01-02

FLOW AND PRESSURE VERIFICATION SYSTEM										
Parameter	Standard	Measured	Allowable Range	Parameter	Standard	Measured	Allowable Range			
Flow lpm	3.00	3.12	2.85 ~ 3.15	Pressure kPa	98.2	98.3	93.34 ~ 103.16			
Full Flow lpm	N/A	5.19	>3.80							

Pump run time: 2764 Hours, Pump voltage: 571 Bits

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, At test dust (Arizona dust). Our calibration ratio is greater than 1.2.1

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	
DC Voltage	E003314	01-15-20	01-31-21	Photometer	
Microbalance	M001324	10-03-18	10-31-20	1 um PSL	
3 um PSL	221853	n/a	n/a	10 um PSL	
Pressure	E003511	10-04-19	10-31-20	Flowmeter	
DC Voltage	E003315	01-15-20	01-31-21		


Measurement Variable	System ID	Last Cal.	Cal. Due
Photometer	E005612	02-25-20	08-31-20
1 um PSL	698880	n/a	n/a
10 um PSL	212455	n/a	n/a
Flowmeter	E005140	01-09-20	01-31-21


Maynhia Varg

August 11, 2020


Date

Appendix K Impact Air Quality Monitoring Results and Graphical Presentation





Appendix L Location Plan of Noise Monitoring Station



Appendix M Calibration Certificates (Noise)





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04% within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/- 0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within +/- 5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:

Michael Naughton, Engineering Manager

SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	SENSO	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	٠	•	•	HOR	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 mph 0.1 knots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 km/ts 0 to 12.8	Inch/25 mm diameter impeller with precision axis and low-friction Zystell bearings. Startup is stated as lower limit, readings may be taken down to 0.4 mis [78 ftmm] [1.5 kmh] [9 mph], after impeller startup, Off-asis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cashvar off-arit +1% what Pro Hous use at 16 talk[7] mis. Repicement repoler (IKP R-1260)) field installs without took (US Palent 67,783) 755). Whird speed calibration and testing about be do with trangle on mapple in Coated at the bottom for a first off-aritim startup and the coated at the bottom for take of the coated at the bottom for take of the coated at the bottom for a first off-aritim startup and the coated at the bottom for take of the coated at the bottom for the coated at
Ambient Temperature					٠	•					•		•	0.9*F 0.5*C	0.1 *F 0.1 *C	-20.0 to 158.0 °F -29.0 to 70.0 °C	14.0.0 to 131.0 'F -10.0 to 55.0 °C	Hermitically-sealed, practision thermition mounted externally and thermally isolated. US Pails 5,536,645 for rapid response, Aufflow of 2,2 mpc/1 mis or greater provides fastest response fastest reproduce fastest reproduced to the properties of t
Globe Temperature - Tg											•			*F 1.4 *C	0.1 °F 0.1 °C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 °F -10.0 to 55.0 °C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalen standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity											•			3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rap accurate response (US Patent 6,257,074). To achieve stated accuracy, unit must be primit qualibate to external temperature when exposed to large, rapid temperature changes and out of direct suright. Calibration drift +1-2% over 24 months. Htm.Pdf sensor may be recall at factory or in fedular days fester thinding. Calibration first. Htm.Pdf D002.
Pressure			٠	23.5			•		٠				•	inHg 1.0 hPalmbar 0.01 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 °F 0.0 to 85.0 °C	0.30 to 48.87 inHg 10.0 to 1654.7 hPalmbar 0.14 to 24.00 PSI and 14.0 to 131.0 "F -10.0 to 55.0 "C	Monofilhis silicon piezoresistive pressure sensor with second-order temperature correction. Pressure sensor may be reclaimbed at factory in field. Adjustate interiore attitude as display of station pressure or transmitic pressure connected to MSL. Kestelle 4200 displays station pressure or a dedicated screen. Relatele 2500 and 3500 displays station pressure or an edicated screen. Relatele 2500 and 3500 displays continuously update three-hour later matter pressure the related to relating station. Post displays pressure trend through graphing function. POI display on Kestel 4000 berlies only.
Compass												•		5*	1* 1/16th Cardinal Scale	0 to 360°	0 to 360°	2-axis sold-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon units vertical position. Self-calibration routine eliminates magnetic el from batterios e unit and must be run after verey full power-down (battery removal or chair Readout indicates direction to which the back of the unit is pointed when held in a vertical orientation. Declinations/variation adjustable for Tixe North readout.
														CALCUL	ATED ME	ASUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	i jen	191		W	133	17	194	•	•		43	3	3,51	0.0002 lb/ft ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•	-					6.71%	1 cfm 1 m²/hr 1 m²/m 0.1m²/s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units: in, ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.55 m.
Altitude														typical: 23.6 ft 7.2 m max: 48.2 ft	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure					•	٠	٠				•			14.7 m 0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compens for local elevation provided by reference altitude. Requires accurate reference altitude to proximum absolute accuracy.
Crosswind & Headwind/Tailwind														7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindfallwind indical
Delta T														3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicat evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 °F / 2 to 9
Density Altitude	JA L				1000									226 ft	1 ft	Refer to Ranges for	Pressure Temperature Relative Humidity	Local air density converted to equivalent elevation above sea level in a uniform layer consis
Denaity Autitude						101								69 m	1 m	Sensors Employed 15 to 95 % RH	Pressure	the International Standard Atmosphere. Temperature that a volume of air must be cooled to at constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the cooled to a constant press
Dewpoint				•	•	•	•		•	•	•	•	•	1.9 °C	0.1 °C	Refer to Range for Temperature Sensor	Temperature Relative Humidity	present to condense into dewand form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate														0.01 lib/ft²/hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moisture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or grobe thermoreter (F or TC, not included). Readings should be taken 20 inches above pour surface with the thermistor shaded, and averaged for 6-10 seconds using built-in averaging function.
Heat Index	7.1	10	•	•	٠	23.54	٠	•	•	•	•	٠		7.1 °F 4.0 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humic Calculated based on NWS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")									•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density					247	177	1			100				0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	The ratio, expressed as a percentage, of measured air density to the air density of a standa atmosphere as defined by the ICAO.
hermal Work Limit (TWL)						La P	13.	100	1 98		•			10.9 W/m²	0.1 W/m²	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity Pressure	armospere as connect or excession of the Control of the Control of the Conditions and coloring factors. Based off of estimated metabolic cutput of typical human. O screen zone varings.
Outdoor Wet Bulb Globe Temperature (WBGT)								198	1,11					1.3 °F 0.7 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity	Measure of human heat stress defined as the combination of effects due to radiation, convi and conduction. Outdoor WBGT is calculated from a veighted sum of natural web bull CTM globe temperature (Tg), and dry bulb temperature (Td). User setable on-screen varning zo
Wet Bulb Temperature - aturally Aspirated (Tnwb)			1812			THE P	re-	a is	3 19	e de la composition della comp	•	10 145	201	1.4 °F 0.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity	Similar to psychrometric wer-built temperature (see below). However, Trivib only undergoes convection from the arrisent air velocity. Trivib is a measure of the evaporative cooling that will allow. This is accounted for by combrining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric		7.00	S 140	18.21										3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Temperature Relative Humidity	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic web-bulb temperature. The thermody web-bulb temperature is the temperature approach of air would have if cooled adiabatically to
Wind Chill	LW.	•	•						· h					1.6 °F 0.9 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature	saturation temperature via water evaporating into it. Perceived temperature resulting from combined effect of wind speed and temperature. Calcibased on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed all by a factor of 1.5 to wide devalvant results to wind speed measured at 10 m above cround.
C. 1 of 5U.			O.Y	(A)	133	901	1653	2423	MA			90		RESERVATION OF	The least			Measurement range limited by extent of published tables.
													2006	Reflective 3 1/2 digit LC	D. Digit height 0:38 in	CIFICATIONS 19 mm. Aviation green electro	luminescent backlight. Manual activation	on with auto-off.
Display & Backlight			•			•	•				•	•		Multifunction, multi-digit	monochrome dot-matri	x display. Choice of aviation	green or visible red (NV models only) of	uminescent backlight. Manual activation with auto-off. electroluminescent backlight. Automatic or manual activation.
Response Time & Display Update		•	•				•	•	•	•	•	•	•	equilibrate to a large cha	ange in the measureme	event environment. Display update ant environment. Display update t and Average Wind measure	tes every 1 second.	nd all measurements which include RH in their calculation may require as long as 1 minute to f
Max/Avg Wind							•	•			•							with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBC
ata Storage & Graphical Display, Min/Max/Avg History									3200 points					Minimum, maximum, ave	erage and logged histo re interval settable from	ry stored and displayed for ew n 2 seconds to 12 hours, oven	ery measured value. Large capacity di write on or off. Logs even when displa	ata logger with graphical display. Manual and auto data storage. Min/Max/Avg history may be re y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ta Upload & Bluetooth® Data Connect Option										•	•	•		Bluetooth Data Trans	fer Option: Adjustable		io range from up to 30 ft 9 meters. Inc	fividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security w
Clock / Calendar	•	٠	•	•	•									Requires optional PC in	terface (USB or RS-23	rial Port Protocol for data trans 32) or Bluetooth data transfer 32) or Bluetooth data transfer	option and provided software.	
Auto Shutdown	٠	٠	•	•	•	•								Requires optional PC in	terface (USB or RS-23	 32) or Bluetooth data transfer 32) or Bluetooth data transfer 32) or Bluetooth data transfer 	option and provided software.	
Languages Certifications	•			•		•							•	English, French, Germa	n, Italian, Spanish.		ble standards (written certificate of tes	ts available at additional charge).
Origin Battery Life	•	•	:	:			•		٠	•	•	•	•	Designed and manufact CR2032, one, included.	ured in the USA from I Average life, 300 hour	JS and imported components. s. Battery life reduced by back	Complies with Regional Value Content klight use in 2000 to 3500 models.	t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Shock Resistance	•					•	•	•			•	:		Standard Models: AA MIL-STD-810g, Transit	A Alkaline, two, include Shock, Method 516.5	d. Average life, 400 hours of u	use, reduced by backlight or Bluetooth t may damage replaceable impeller.	radio transmission use.
Sealing	•					•	•		•		•	•		Waterproof (IP67 and N 14° F to 131° F -10 °C	EMA-6). to 55 °C Measureme	nts may be taken beyond the li	imits of the operational temperature ra	nge of the display and batteries by maintaining the unit within the operational range and expos
Operational Temperature			575	CONTRACTOR OF STREET			J. S. S.	200			THE R		1	to the more extreme env	ironment for the minim	num time necessary to take rea	ading.	
Operational Temperature Limits Storage Temperature		•	•	•							•			-22.0 °F to 140.0 °F -3	0.0 °C to 60.0 °C	102 g (including slip-on cover)		

^{*} NOTE: Accuracy calculated as uncertainty of the measurement derived from statistical analysis considering the comined effects from primary sensor specifications, circuit conversions, and all other sources of error using a coverage factor of k=2, or two standard deviations (2Σ).



CALIBRATION CERTIFICATE

Certificate Information

Date of Issue

18-Aug-2020

Certificate Number MLCN202066S

Customer Information

Company Name

Address

Acumen Environmental Engineering and Technologies Co. Ltd.

Lot 12, Tam Kon Shan Road.

Tsing Yi (N), Hong Kong

Equipment-under-Test (EUT)

Description

Sound Level Meter

Manufacturer

Lutron

Model Number

SL-4033SD

Serial Number

I.485446

Equipment Number

Calibration Particular

Date of Calibration

18-Aug-2020

Calibration Equipment

4231(MLTE008) / AV200063 / 23-Jun-2023

Calibration Procedure

MLCG00, MLCG15

Calibration Conditions

Laboratory Temperature 23 °C ± 5 °C

EUT

Relative Humidity $55\% \pm 25\%$ Stabilizing Time

Over 3 hours 10 minutes

Warm-up Time Power Supply

Internal battery

Calibration Results

Calibration data were detailed in the continuation pages. All calibration results were within EUT specification.

Approved By & Date

K.O. Lo

18-Aug-2020

- Calibration equipment used for this calibration are traceable to national / international standards.
- The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the EUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.
- MaxLab Calibration Centre Limited shall not be liable for any loss or damage resulting from the use of the EUT.
- The copy of this Certificate is owned by MaxLab Calibration Centre Limited. No part of this Certificate may be reproduced without the prior written approval of MaxLab Calibration Centre Limited.

Page 1 of 2



Certificate No. MLCN202066S

Calibration Dat	a					
Frequency / Time Weighting	Range	EUT Reading	Standard Reading	EUT Error	Calibration Uncertainty	EUT Specification
A / FAST	50 - 100 dB	93.6 dB	94.0 dB	-0.4 dB	0.2 dB	± 1.1 dB
(1 kHz Input)	80 - 130 dB	93.5 dB	94.0 dB	-0.5 dB	0.2 dB	± 1.1 dB
		113.6 dB	114.0 dB	-0.4 dB	0.2 dB	± 1.1 dB
C / FAST	50 - 100 dB	93.9 dB	94.0 dB	-0.1 dB	0.2 dB	± 1.1 dB
(1 kHz Input)	80 - 130 dB	93.6 dB	94.0 dB	-0.4 dB	0.2 dB	± 1.1 dB
		113.8 dB	114.0 dB	-0.2 dB	0.2 dB	± 1.1 dB
A / SLOW	50 - 100 dB	93.6 dB	94.0 dB	-0.4 dB	0.2 dB	± 1.1 dB
(1 kHz Input)	80 - 130 dB	113.7 dB	114.0 dB	-0.3 dB	0.2 dB	± 1.1 dB
C / SLOW	50 - 100 dB	93.9 dB	94.0 dB	-0.1 dB	0.2 dB	± 1.1 dB
(1 kHz Input)	80 - 130 dB	113.7 dB	114.0 dB	-0.3 dB	0.2 dB	± 1.1 dB

- END -

Calibrated By:

Kenneth

Checked By:

K.O. Lo

Date:

18-Aug-2020

Date:

18-Aug-2020

Page 2 of 2



綜合試驗有限公司 SOILS & MATERIALS ENGINEERING CO., LTD.

香港新界葵滴永基路22-24號椰林閣集團大廈全幢 The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong. Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

Certificate No.:

20CA0803 01

Page:

of

1

2

Item tested

Description:

Acoustical Calibrator (Class 1)
Pulsar Instruments Ltd.

Manufacturer:
Type/Model No.:

105

Serial/Equipment No.: Adaptors used:

63705

Item submitted by

Curstomer:

Acuity Sustainability Consulting Limited.

Address of Customer:

Request No.:

-

Date of receipt:

03-Aug-2020

Date of test:

06-Aug-2020

Reference equipment used in the calibration

Description:	Model:	Serial No.	Expiry Date:	Traceable to:
Lab standard microphone	B&K 4180	2341427	11-May-2021	SCL
Preamplifier	B&K 2673	2743150	03-Jun-2021	CEPREI
Measuring amplifier	B&K 2610	2346941	03-Jun-2021	CEPREI
Signal generator	DS 360	33873	19-May-2021	CEPREI
Digital multi-meter	34401A	US36087050	19-May-2021	CEPREI
Audio analyzer	8903B	GB41300350	18-May-2021	CEPREI
Universal counter	53132A	MY40003662	18-May-2021	CEPREI

Ambient conditions

Temperature:

22 ± 1 °C

Relative humidity: Air pressure:

55 ± 10 % 1005 ± 5 hPa

Test specifications

- The Sound Calibrator has been calibrated in accordance with the requirements as specified in IEC 60942 1997 Annex B
 and the lab calibration procedure SMTP004-CA-156.
- 2, The calibrator was tested with its axis vertical facing downwards at the specific frequency using insert voltage technique.
- 3, The results are rounded to the nearest 0.01 dB and 0.1 Hz and have not been corrected for variations from a reference pressure of 1013.25 hectoPascals as the maker's information indicates that the instrument is insensitive to pressure changes.

Test results

This is to certify that the sound calibrator conforms to the requirements of annex B of IEC 60942: 1997 for the conditions under which the test was performed. This does not imply that the sound calibrator meets IEC 60942 under any other conditions.

Details of the performed measurements are presented on page 2 of this certificate.

Feng Junqi

Approved Signatory:

Date:

07-Aug-2020

Company Chop:

Comments: The results reported in this certificate refer to the condition of the instrument on the date of calibration and carry no implication regarding the long-term stability of the instrument.

© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-1/Issue 1/Rev.D/01/03/2007



綜合試驗有限公司 SOILS&MATERIALS ENGINEERING CO., LTD.

香港新界葵涌永基路22-24號 椰林 閣集團大廈全幢
The Whole Block of YLK Group Building, Nos. 22-24 Wing Kei Road, Kwai Chung, New Territories, Hong Kong.
Tel: (852) 2873 6860 Fax: (852) 2555 7533 E-mail: smec@cigismec.com Website: www.cigismec.com



CERTIFICATE OF CALIBRATION

(Continuation Page)

Certificate No.:

20CA0803 01

Page:

2

of

2

1. Measured Sound Pressure Level

The output Sound Pressure Level in the calibrator head was measured at the setting and frequency shown using a calibrated laboratory standard microphone and insert voltage technique. The results are given in below with the estimated uncertainties.

(Output level in dB re 20 µPa)

Frequency	Output Sound Pressure	Measured Output	Estimated Expanded
Shown	Level Setting	Sound Pressure Level	Uncertainty
Hz	dB	dB	dB
1000	94.00	93.78	0.10

2, Sound Pressure Level Stability - Short Term Fluctuations

The Short Term Fluctuations was determined by measuring the maximum and minimum of the fast weighted DC output of the B&K 2610 measuring amplifier over a 20 second time interval as required in the standard. The Short Term Fluctuation was found to be:

At 1000 Hz

STF = 0.027 dB

Estimated expanded uncertainty

0.005 dB

3, Actual Output Frequency

The determination of actual output frequency was made using a B&K 4180 microphone together with a B&K 2673 preamplifier connected to a B&K 2610 measuring amplifier. The AC output of the B&K 2610 was taken to an universal counter which was used to determine the frequency averaged over 20 second of operation as required by the standard. The actual output frequency at 1 KHz was:

At 1000 Hz

Actual Frequency = 1000.3 Hz

Estimated expanded uncertainty

0.1 Hz

Coverage factor k = 2.2

4, Total Noise and Distortion

For the Total Noise and Distortion measurement, the unfiltered AC output of the B&K 2610 measuring amplifier was connected to an Agilent Type 8903 B distortion analyser. The TND result at 1 KHz was:

At 1000 Hz

TND = 0.6 %

Estimated expanded uncertainty

0.7 %

The expanded uncertainties have been calculated in accordance with the ISO Publication "Guide to the expression of uncertainty in measurement", and gives an interval estimated to have a level of confidence of 95%. A coverage factor of 2 is assumed unless explicitly stated.

Calibrated by:

1

Fung Chi Yik 06-Aug-2020 End

Checked by:

Date


Feng Junqi 07-Aug-2020


The standard(s) and equipment used in the calibration are traceable to national or international recognised standards and are calibrated on a schedule to maintain the required accuracy level.


© Soils & Materials Engineering Co., Ltd.

Form No.CARP156-2/Issue 1/Rev.C/01/05/2005


Appendix N Impact Noise Monitoring Results and Graphical Presentation







Appendix O Location Plan of Water Quality Monitoring Station



Appendix P Calibration Certificate (Water Quality)



專業化驗有限公司 **OUALITY PRO TEST-CONSULT LIMITED**

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA020068

Date of Issue

26 February 2021

Page No.

1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

Attn: Mr. Nelson TSUI

PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer

Horiba

Serial Number

A55XB7UP

Date of Received

Feb 25, 2021 Feb 26, 2021

Date of Calibration Date of Next Calibration(a)

May 25, 2021

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Parameter

Reference Method

pH at 25°C

APHA 21e 4500-H+ B

Dissolved Oxygen

APHA 21e 4500-O G

Salinity

APHA 21e 2520 B APHA 21e 2130 B

Turbidity Temperature

Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Oxidation-Reduction Potential

APHA 22e 2580 B

PART D - CALIBRATION RESULTS(b,c)

(1) pH at 25°C

Target (pH unit)	Displayed Reading(d) (pH Unit)	Tolerance ^(e) (pH Unit)	Results
4.00	4.11	0.11	Satisfactory
7.42	7.36	-0.06	Satisfactory
10.01	10.16	0.15	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results		
16	16.84	0.84	Satisfactory		
21	20.80	-0.20	Satisfactory		
39	38.74	-0.26	Satisfactory		

Tolerance limit of temperature should be less than ±2.0 (°C)

~ CONTINUED ON NEXT PAGE ~

Remark(s): -

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

"Displayed Reading" denotes the figure shown on item under calibration/checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

> EE Chun-ning, Desmond Senior Chemist



專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA020068

Date of Issue

26 February 2021

Page No.

2 of 2

PART D - CALIBRATION RESULTS (Cont'd)

(3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results		
0.26	0.60	0.34	Satisfactory		
3.87	4.10	0.23	Satisfactory		
7.18	7.10	-0.08	Satisfactory		
8.49	8.49	0.00	Satisfactory		

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

(4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results		
10	9.80	-2.00	Satisfactory		
20	18.30	-8.50	Satisfactory		
30	31.70	5.67	Satisfactory		

Tolerance limit of salinity should be less than ± 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Displayed Reading ^(f) (NTU)	Tolerance ^(g) (%)	Results
0	0.00	-	Satisfactory
10	10.5	5.0	Satisfactory
20	21.2	6.0	Satisfactory
100	104	4.0	Satisfactory
800	813	1.6	Satisfactory

Tolerance limit of turbidity should be less than ± 10.0 (%)

(6) Oxidation-Reduction Potential

Expected Reading (mV)	Displayed Reading (mV)	Tolerance (mV) ^(g)	Results
229	227	-2	Satisfactory

Tolerance limit of Oxidation-Reduction Potential should be less than ± 10 (mV)

~ END OF REPORT ~

[&]quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures.

The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

Environmental Testing

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISC/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISC/IEC 17025:2005 的部可資格證明此實驗所是明存機能完整時內所領的技術能力並實施一套實驗所質量管理體系(見圖際認可論壇、國際實驗所認可合作組織及圖際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wan, Executive Administrator

報行幹事 黄宏華 Issue Date: 16 July 2014 簽發日期: 二零一四年七月十六日

Registration Number: HOKLAS 241

Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出

L 001195

Appendix R Impact Water Quality Monitoring Results

Date	Time	Weather	Location	Co-ord	dinates	Water Depth	Sample Depth	Те	mp.	DO	con.		DO Sat	uration	Turl	oidity	р	ŀΗ	SS
				East	North	m	m		C 2	m	g/L		9	%	N	TU	u	nit	mg/L
	14:30	Sunny	C1	835110	824716	0.04	0.02	18.8	18.8	8.62	8.6	1	94.1	94.1	2.6	2.6	7.72	7.72	3.8
	14:48	Sunny	C2	835403	824470	0.02	0.01	19.1	19.1	8.71	8.7	1	94.9	94.8	2.7	2.7	7.66	7.67	3.9
1/4/2021	N/A	N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A
1/4/2021	13:50	Sunny	M1	835215	824827	0.8	0.4	19.5	19.4	9.21	9.2	.0	99.8	99.8	2.0	2.0	7.83	7.84	2.5
	13:00	Sunny	M2	835536	824775	0.05	0.025	18.9	18.8	9.04	9.0	13	98.2	98.2	1.6	1.5	7.76	7.75	11.2
	13:17	Sunny	M3	835501	824648	0.02	0.01	19.4	19.4	9.35	9.3	4	101.5	101.4	0.9	0.9	7.63	7.63	<1
	15:02	Sunny	C1	835110	824716	0.04	0.02	19.2	17.3	8.87	8.8	17	97.7	97.7	2.4	2.3	7.63	7.63	3.6
	15:23	Sunny	C2	835403	824470	0.02	0.01	16.9	16.9	8.71	8.7	'1	96.3	96.3	2.6	2.6	7.30	7.30	3.8
7/4/2021	N/A	N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A
7/4/2021	14:31	Sunny	M1	835215	824827	0.8	0.4	17.5	17.5	9.27	9.2	8	101.7	101.8	2.0	2.0	7.74	7.74	2.4
	13:39	Sunny	M2	835536	824775	0.05	0.025	17.6	17.5	9.40	9.4	0	103.0	102.9	1.6	1.5	7.69	7.70	10.3
	13:55	Sunny	M3	835501	824648	0.02	0.01	17.5	17.5	9.39	9.4	0	103.0	102.9	0.8	0.7	7.75	7.75	<1
	11:32	Cloudy	C1	835110	824716	0.04	0.02	19.6	19.5	8.81	8.8	0	95.6	95.5	2.7	2.7	7.56	7.57	3.5
	11:52	Cloudy	C2	835403	824470	0.02	0.01	20.1	20.0	8.85	8.8	4	95.9	95.9	2.7	2.6	7.55	7.56	3.7
0/4/2024	N/A	N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A
9/4/2021	11:05	Cloudy	M1	835215	824827	0.8	0.4	19.8	19.9	9.20	9.1	_	99.6	99.6	2.3	2.2	7.74	7.74	2.6
		Cloudy	M2	835536	824775	0.05	0.025	20.1	20.2	9.16	9.1	.6	99.1	99.1	1.9	1.8	7.77	7.77	13.3
	10:37	Cloudy	M3	835501	824648	0.02	0.01	19.6	19.7	9.30	9.3	1	100.8	100.7	0.5	0.6	7.75	7.76	<1
	15:17	Fine	C1	835110	824716	0.04	0.02	20.2	20.1	8.52	8.5	1	92.4	92.4	2.6	2.6	7.62	7.63	4.0
	15:39		C2	835403	824470	0.02	0.01	20.1	20.1	8.76		_	95.0	95.0	2.5		7.26	7.27	3.9
. 4 4		N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A
12/4/2021	14:43	Fine	M1	835215	824827	0.8	0.4	19.7	19.8	9.25	9.2	4	99.9	100.0	2.1	2.0	7.65	7.65	2.6
	13:59		M2	835536	824775	0.05	0.025	19.8	19.8	9.30	9.3	_	100.3	100.4	1.4			7.69	11.5
	14:15	Fine	M3	835501	824648	0.02	0.01	19.6	19.7	9.57	9.5	7	102.1	102.2	0.5	0.6	7.51	7.52	<1
	11:16	Sunnv	C1	835110	824716	0.04	0.02	18.2	18.1	8.41	8.4	1	92.4	92.5	2.6	2.5	7.33	7.32	3.7
		Sunny	C2	835403	824470	0.02	0.01	18.7	18.6	8.69		_	95.0	95.1	2.8			7.89	3.6
4.4	N/A	N/A	C3	835642		N/A	N/A	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	N/A
14/4/2021		Sunny	M1	835215	824827	0.8	0.4	18.3	18.2	9.03	9.0		98.7	98.6	2.3			7.70	2.5
		Sunny	M2	835536	824775	0.05	0.025	18.1	18.1	9.16	9.1	_	100.1	100.1	1.9			7.62	13.1
		Sunny	M3	835501	824648	0.02	0.01	18.2	18.3	9.35	9.3		102.1	102.1	0.7			7.59	<1
		1				5.02			_5.5	2.00	5.0				017	0.0	. 155	55	
	14:00	Fine	C1	835110	824716	0.04	0.02	19.3	19.2	8.50	8.5	0	92.7	92.7	2.4	2.3	7.56	7.55	3.7
	14:22	_	C2	835403	824470	0.02	0.01	19.4	19.3	8.83		_	96.0	96.1	2.7			7.82	3.9
	N/A	N/A	C3	835642		N/A	N/A	N/A	N/A	N/A	N/A	N/A	22.0		N/A	N/A	N/A	N/A	N/A
16/4/2021	13:32		M1	835215	824827	0.8	0.4		19.4	9.19	9.1		99.8	99.7	2.0			7.80	2.9
	12:38		M2	835536	824775	0.05	0.025	18.9	18.8	9.18	9.1	_	99.8	99.8	1.7			7.70	13.4
	12:54		M3	835501	824648	0.03	0.023	19.0	19.1	9.29		_	100.9	101.0	0.7			7.64	<1
	12.54		1412	333301	327070	0.02	0.01	19.0	13.1	5.23	3	~	100.5	101.0	0.7	0.7	7.04	7.04	`1

	12:29	Sunny	C1	835110	824716	0.04	0.02	19.7	19.8	8.74	8.75	94.9	95.0	2.5	2.4	7.41	7.40	3.9
	12:51	Sunny	C2	835403	824470	0.02	0.01	20.4	20.5	8.34	8.35	90.4	90.5	2.4	2.5	7.87	7.87	3.7
19/4/2021	N/A	N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
19/4/2021	12:02	Sunny	M1	835215	824827	0.8	0.4	20.1	20.0	9.19	9.20	99.3	99.5	1.9	1.8	7.76	7.77	2.8
	11:20	Sunny	M2	835536	824775	0.05	0.025	20.3	20.3	9.01	9.02	97.4	97.5	1.9	1.9	7.79	7.80	12.8
	11:33	Sunny	M3	835501	824648	0.02	0.01	20.0	20.1	9.55	9.54	103.0	103.1	0.6	0.7	7.54	7.55	<1
												,	1	1	,	,		
	10:32		C1	835110	824716	0.04	0.02	19.6		8.70	8.70	94.5	94.6	2.5	2.5		7.65	3.4
	10:48	_	C2	835403	824470	0.02	0.01	19.4		8.78	8.78	95.5	95.5	2.7	2.6		7.76	3.6
21/4/2021		N/A	C3	835642				N/A	N/A	_	N/A	,	,		N/A		N/A	N/A
		Sunny	M1	835215	824827	0.8	0.4			9.15	9.14	99.1	99.0	1.9	1.9		7.83	2.8
		Sunny	M2	835536	824775	0.05	0.025	19.8		9.14	9.14	99.0	99.0	1.8	1.8		7.82	10.9
	9:18	Sunny	M3	835501	824648	0.02	0.01	19.2	19.2	9.38	9.39	101.8	101.8	0.4	0.4	7.76	7.75	<1
	44.04	Clavalia	C4	025446	024746	0.01	0.00	40.0	10.0	0.70	0.70	05.3	05.0	2.0		7.00	7.00	4.0
		Cloudy	C1 C2	835110 835403	824716 824470	0.04	0.02	18.8 18.6		8.72 8.84	8.73 8.84		95.2 96.4	2.6				4.0
	N/A	N/A	C2	835642				N/A	N/A	N/A	N/A		N/A		N/A		7.39 N/A	N/A
23/4/2021		Cloudy	M1	835215	824827	0.8	0.4	_	19.0	9.21	9.21	100.1	100.1	2.2	2.2			2.5
	_	Cloudy	M2	835536	824775	0.05	0.025	18.9	18.9	9.06	9.07	98.7	98.7	1.6	1.6			12.7
		Cloudy	M3	835501	824648	0.02	0.023	18.9		9.65	9.65		104.6	0.3				<1
	10.05	cioudy	iii 5	055501	02 10 10	0.02	0.01	10.5	1510	3.03	3103	10 117	10110	0.5	010	7.00	7102	
	15:54	Sunnv	C1	835110	824716	0.04	0.02	18.4	18.5	8.37	8.38	91.8	91.8	2.7	2.6	7.64	7.64	3.7
	16:17	Sunny	C2	835403	824470	0.02	0.01	18.9	18.9	8.71	8.70	95.1	94.9	2.3	2.3	7.39	7.41	3.9
26/4/2024	N/A	N/A	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
26/4/2021	15:26	Sunny	M1	835215	824827	0.8	0.4	18.4	18.5	9.21	9.22	100.4	100.5	2.0	2.0	7.87	7.87	2.6
	14:41	Sunny	M2	835536	824775	0.05	0.025	18.8	18.7	9.14	9.13	99.5	99.5	1.9	2.0	7.76	7.76	11.9
	14:56	Sunny	M3	835501	824648	0.02	0.01	18.9	19.0	9.61	9.61	104.2	104.3	0.5	0.5	7.59	7.60	<1
	10:51	/	C1	835110	824716	0.04	0.02			8.55							7.48	3.9
	11:10		C2	835403	824470	0.02	0.01	20.3		8.34			90.6					3.7
28/4/2021		N/A	C3	835642			_	N/A	N/A	N/A	N/A		N/A		N/A	N/A	N/A	N/A
, ,	10:09		M1	835215	824827	0.8	0.4			9.21	9.20		99.4	2.0				2.8
		Sunny	M2	835536	824775	0.05	0.025	19.7		9.39			101.6	1.9			7.68	10.5
	9:32	Sunny	M3	835501	824648	0.02	0.01	20.0	19.9	9.28	9.27	100.3	100.3	0.7	0.6	7.70	7.70	<1
	44.00	E:	C4	025446	024746	0.01	0.00	40.4	16.3	0.37	0.22	0.1	01.3	2.0	2 -	, ,,,,	77.	3.4
	14:00		C1	835110	824716	0.04	0.02	19.1		8.37			91.3	2.6				3.4
	14:22		C2	835403	824470	0.02	0.01	18.9 N/A		8.76			95.3	2.6				3.8 N/A
30/4/2021	N/A 13:21	N/A Fine	C3 M1	835642 835215	824386 824827	N/A 0.8	N/A 0.4		N/A 19.4	N/A 9.17	N/A 9.18		N/A 99.6	N/A 2.2	N/A 2.3		N/A 7.87	N/A 2.5
			M2	835215	824827	0.05	0.025	19.4		9.17	9.18		99.6	2.2				13.7
	12:35 12:47		M3	835536	824775	0.05	0.025	19.2		9.63			98.8 104.5	0.8				13.7 <1
	12.47	1 11116	CIVI	000001	024048	0.02	0.01	10.0	16.9	5.03	5.03	104.5	104.5	0.8	0.7	7.80	7.80	<u>/1</u>

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210546

Job Number

: R210546

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-829

Sample Description

: SS test

Laboratory ID

: R210546/1-5

Date of Sampling

: 01/04/2021

Date Received

: 01/04/2021

Test Period

: 01/04/2021 - 02/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210546

Job Number

: R210546

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210546/1	01/04/2021	C1	3.8
R210546/2	01/04/2021	C2	3.9
R210546/3	01/04/2021	M1	2.5
R210546/4	01/04/2021	M2	11.2
R210546/5	01/04/2021	МЗ	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O2/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

E-mail: htthui@acumenhk.com

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210547

Job Number

: R210547

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-830

Sample Description

: SS test

Laboratory ID

: R210547/1-5

Date of Sampling

: 07/04/2021

Date Received

: 07/04/2021

Test Period

: 07/04/2021 - 08/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210547

Job Number

: R210547

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Date of Sampling Client Sample ID			
R210547/1	07/04/2021	C1	3.6		
R210547/2	07/04/2021	C2	3.8		
R210547/3	07/04/2021	M1	2.4		
R210547/4	07/04/2021	M2	10.3		
R210547/5	07/04/2021	МЗ	<1		

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210548

Job Number

: R210548

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-831

Sample Description

: SS test

Laboratory ID

: R210548/1-5

Date of Sampling

: 09/04/2021

Date Received

: 09/04/2021

Test Period

: 09/04/2021 - 10/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210548

Job Number

: R210548

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210548/1	09/04/2021	C1	3.5
R210548/2	09/04/2021	C2	3.7
R210548/3	09/04/2021	M1	2.6
R210548/4	09/04/2021	M2	13.3
R210548/5	09/04/2021	МЗ	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O2/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210549

Job Number

: R210549

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-832

Sample Description

: SS test

Laboratory ID

: R210549/1-5

Date of Sampling

: 12/04/2021

Date Received

: 12/04/2021

Test Period

: 12/04/2021 - 13/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210549

Job Number

: R210549

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210549/1	12/04/2021	C1	4.0
R210549/2	12/04/2021	C2	3.9
R210549/3	12/04/2021	M1	2.6
R210549/4	12/04/2021	M2	11.5
R210549/5	12/04/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210550

Job Number

: R210550

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-833

Sample Description

: SS test

Laboratory ID

: R210550/1-5

Date of Sampling

: 14/04/2021

Date Received

: 14/04/2021

Test Period

: 14/04/2021 - 15/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number : Q210003aR210550

Job Number : R210550

Issue Date : 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210550/1	14/04/2021	C1	3.7
R210550/2	14/04/2021	C2	3.6
R210550/3	14/04/2021	M1	2.5
R210550/4	14/04/2021	M2	13.1
R210550/5	14/04/2021	M3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210551

Job Number

: R210551

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-834

Sample Description

: SS test

Laboratory ID

: R210551/1-5

Date of Sampling

: 16/04/2021

Date Received

: 16/04/2021

Test Period

: 16/04/2021 - 17/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210551

Job Number

: R210551

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210551/1	16/04/2021	C1	3.7
R210551/2	16/04/2021	C2	3.9
R210551/3	16/04/2021	М1	2.9
R210551/4	16/04/2021	M2	13.4
R210551/5	16/04/2021	МЗ	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210552

Job Number

: R210552

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-835

Sample Description

: SS test

Laboratory ID

: R210552/1-5

Date of Sampling

: 19/04/2021

Date Received

: 19/04/2021

Test Period

: 19/04/2021 - 20/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210552

Job Number

: R210552

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210552/1	19/04/2021	C1	3.9
R210552/2	19/04/2021	C2	3.7
R210552/3	19/04/2021	M1	2.8
R210552/4	19/04/2021	M2	12.8
R210552/5	19/04/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

E-mail: htthui@acumenhk.com

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210553

Job Number

: R210553

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-836

Sample Description

: SS test

Laboratory ID

: R210553/1-5

Date of Sampling

: 21/04/2021

Date Received

: 21/04/2021

Test Period

: 21/04/2021 - 22/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Acumen Laboratory and Testing Limited Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong

Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210553

Job Number

: R210553

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210553/1	21/04/2021	C1	3.4
R210553/2	21/04/2021	C2	3.6
R210553/3	21/04/2021	М1	2.8
R210553/4	21/04/2021	M2	10.9
R210553/5	21/04/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210554

Job Number

: R210554

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-837

Sample Description

: SS test

Laboratory ID

: R210554/1-5

Date of Sampling

: 23/04/2021

Date Received

: 23/04/2021

Test Period

: 23/04/2021 - 24/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210554

Job Number

: R210554

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210554/1	23/04/2021	C1	4.0
R210554/2	23/04/2021	C2	4.1
R210554/3	23/04/2021	M1	2.5
R210554/4	23/04/2021	M2	12.7
R210554/5	23/04/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O2/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

E-mail: htthui@acumenhk.com

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210555

Job Number

: R210555

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-838

Sample Description

: SS test

Laboratory ID

: R210555/1-5

Date of Sampling

: 26/04/2021

Date Received

: 26/04/2021

Test Period

: 26/04/2021 - 27/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210555

Job Number

: R210555

Issue Date

: 06/05/2021

Test Result:

TOOL TROCAIL	335.055-3530		
Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210555/1	26/04/2021	C1	3.7
R210555/2	26/04/2021	C2	3.9
R210555/3	26/04/2021	M1	2.6
R210555/4	26/04/2021	M2	11.9
R210555/5	26/04/2021	МЗ	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210556

Job Number

: R210556

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-839

Sample Description

: SS test

Laboratory ID

: R210556/1-5

Date of Sampling

: 28/04/2021

Date Received

: 28/04/2021

Test Period

: 28/04/2021 - 29/04/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210556

Job Number

: R210556

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210556/1	28/04/2021	C1	3.9
R210556/2	28/04/2021	C2	3.7
R210556/3	28/04/2021	M1	2.8
R210556/4	28/04/2021	M2	10.5
R210556/5	28/04/2021	МЗ	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O₂/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number

: Q210003aR210557

Job Number

: R210557

Issue Date

: 06/05/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-840

Sample Description

: SS test

Laboratory ID

: R210557/1-5

Date of Sampling

: 30/04/2021

Date Received

: 30/04/2021

Test Period

: 30/04/2021 - 01/05/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number

: Q210003aR210557

Job Number

: R210557

Issue Date

: 06/05/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R210557/1	30/04/2021	C1	3.4
R210557/2	30/04/2021	C2	3.8
R210557/3	30/04/2021	М1	2.5
R210557/4	30/04/2021	M2	13.7
R210557/5	30/04/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O2/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

E-mail: htthui@acumenhk.com

Appendix S Impact Monitoring report for Ecology

Project no.: CJO-3113

Post-Transplantation Monitoring Report

for Agreement No. CE 13/2009 (WS)
IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

Report No.80

April 2021

TABLE OF CONTENTS

1.	INTRODUCTION
2.	DESCRIPTION OF TREE MONITORING SITE3
3.	MONITORING METHODOLOGY3
4.	RESULT4
5.	MITIGATION MEASURE4
6.	SUMMARY8
ANN	NEXES
ANN Phot	NEX I- os10
ANN	NEX II- Table for condition of transplanted plant17

1. INTRODUCTION

- 1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.2 Upon the requirement of the Environmental Permit, a detailed vegetation report presenting the baseline vegetation condition for flora species with conservation interest, transplanting and monitoring programme for the Project has been prepared and approved by DEP in February 2016.
- 1.3 There were 4 flora species of conservation importance were recorded in the woodland habitat within project site including Ailanthus (*Ailanthus fordii*), Incense Tree (*Aquilaria sinensis*), Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*). In total, 2 nos. of Incense Tree (*Aquilaria sinensis*), 1 no. of Ailanthus (*Ailanthus fordii*) trees, 5 colonies of Lamb of Tartary (*Cibotium barometz*) and 1 no. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was recommended to be transplanted in the approved detailed vegetation survey report.
- 1.4 Detailed vegetation report was planned that Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees will be transplanted within existing Sha Tin Water Treatment Works (STWTW). All other shrubs including Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) will be transplanted to the hillside slope at Sha Tin South Fresh Water Service Reservoir (STSFWSR).
- 1.2 Upon the requirement of the Environmental Permit, a qualified Ecologist was commissioned to prepare a post-transplantation monitoring report to present the status (health condition and survival rate) of transplanted vegetation and submitted to the DEP.
- 1.3 Monitoring of transplanted flora was conducted after the transplantation. The monitoring will be conducted at twice per month during the first year and once per month during the course of planting works. The parameters to be monitoring will include the health condition and survival rate of the transplanted flora. Any observations and recommendations will be reported in monthly EM&A reports.
- 1.3 This is Tree Report presents data collected on 21 and 27 April 2021. It contains the following information:
 - Introduction (Section 1)
 - Description of Tree Monitoring Area (Section 2)
 - Monitoring Methodology (Section 3)
 - Result (Section 4)
 - Mitigation Measures (Section 5)
 - Summary (Section 6)

- Photos (Annex I)
- Summary table (Annex II)
- Typhoon information (Annex III)

2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees was transplanted within existing Sha Tin Water Treatment Works (STWTW) where it is the extended compensatory plantation area. The area was flat and without covering with concrete.
- 2.2 Lamb of Tartary (*Cibotium barometz*) will be transplanted to the Sha Tin South Fresh Water Service Reservoir (STSFWSR). Plough is required before planting on to this open corner of short grassland.
- 2.3 Other compensatory trees have been planted at STWTW and STSFWSR. Lamb of Tartary (*Cibotium barometz*) to be transplanted was temporally stored at a nursery garden at Shui Mei Tsuen, Kam Tin. Once the planting site at STSFWSR was ready; while the Lamb of Tartary (*Cibotium barometz*) are in acceptable (fair) condition, they will be planted at the planting site within one day.

3. MONITORING METHODOLOGY

- 3.1 Site inspection will be carried out by walking through the transplanting area. Health condition and survival rate will be observed during inspection.
- 3.4 Health condition of all transplanted vegetation including trees/Shrubs surveyed was evaluated according to the following criteria:
 - Transplanted vegetation with good health is classified as **good**;
 - Transplanted vegetation with few or no visible defects or health problems are classified as being **fair**;
 - Transplanted vegetation was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.
- 3.5 Survival rate for each of transplanted vegetation species will be calculated based on site observation.

4. RESULT

- 4.1 Monitoring inspections were conducted on 21 and 27 April 2021. Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) on 20 June 2016.
- 4.2 The condition of TA572 was observed in poor condition due to the damage of two main trunks. TA327 was also in poor condition. The already dead tree TA326 collapsed due to big hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.
- 4.3 All transplanted Lamb of Tartary (*Cibotium barometz*) have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then. A new shelter has been set up for these new individuals. They are generally in fair condition.
- 4.4 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for *Cibotium barometz* to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a man-made feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 to enhance a sustainable survival of *Cibotium barometz* during the post-transplantation stage.
- 4.5 The Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016.
- 4.6 Transplantation of the 27 nos. of *Cibotium barometz*; and compensatory planting of TA326A and the climber *Artabotrys hongkongensis* have been conducted as detailed in Section 5 during this monitoring month.

5. MITIGATION MEASURE

5.1 In order to compensate for the loss of transplanted *Artabotrys hongkongensis* which is in climber growing form, it is recommended to plant an individual of native climber species at compensatory planting site together with compensatory tree planting. Recommended list of species is given in the Table 1 below. It is suggested that about 1 species of climber to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species

would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Table 1. Table for Recommended climber species list to be planted

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Climbing Bauhinia	Bauhinia glauca	粉葉羊蹄甲	Climber
Spiny-fruited Vine	Byttneria aspera	刺果藤	Climber
Bentham's Rose-wood	Dalbergia benthamii	兩廣黃檀	Climber
Desmos	Desmos chinensis	假鷹爪	Climber
Glaucescent Diploclisia	Diploclisia glaucescens	蒼白秤鈎風	Climber
Luofushan Joint-fir	Gnetum luofuense	羅浮買麻藤	Climber
Australian Cow-plant	Gymnema sylvestre	匙羹藤	Climber
Shining Hypserpa	Hypserpa nitida	夜花藤	Climber
Large-flowered	1	大花忍冬	Climber
Honeysuckle	Lonicera macrantha		
Splash-of-white	Mussaenda pubescen	玉葉金花	Climber
Rusty-haired Raspberry	Rubus reflexus	鏽毛莓	Climber
Sandpaper Vine	Tetracera asiatica	錫葉藤	Climber
Hong Kong Eagle's Claw	Artabotrys hongkongensis	鷹爪花	Climber

- 5.2 Desmos chinensis has been finalized as the candidate. Two individuals were planted at Wall C in STWTW on 1 April 2021 (Annex I).
- 5.3 Under proper maintenance in the nursery, with provision of sufficient shelter and irrigation spray head, all 27 nos. Lamb of Tartary (*Cibotium barometz*) are generally in fair condition. They are at acceptable condition to be transplanted back to the designated recipient site at STSFWSR in accordance with Project Programme.
- 5.4 All 27 nos. Lamb of Tartary (*Cibotium barometz*) were transplanted successfully back to Portion E of STSFWSR on 23 April 2021 (Annex I). In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon.
- 5.5 Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- 5.6 Robust fencing has been set up to enclose the 27 nos. transplanted *Cibotium barometz* (in groups when planted together) to avoid unnecessary disturbance/ damage to them.

- 5.7 Weeding within the two protection zones of *Cibotium barometz* shall only be conducted by hand-held tools rather than grass cutting machine. No fire/ chemical weeding shall be allowed.
- 5.8 The 27 nos. transplanted *Cibotium barometz* shall be maintained with proposed mitigated measures mentioned for 12 months for establishment. A 12-month post-transplantation monitoring period helps to assess their survival during the establishment period.
- 5.9 Any dead individuals/ those in poor condition before transplant back to STSFWSR or during the post-transplantation period shall be replaced by planting healthy individuals of *Cibotium barometz*. Other possible fern candidate such as *Brainea insignis*, which is more adaptive to more exposed habitat under direct sunlight, can be sourced for compensatory planting.
- 5.10 Root ball of TA572 and TA327 tree should be kept moisture especially during non-raining day.
- 5.11 Incense Tree (*Aquilaria sinensis*) tagged as TA326 was observed dead during inspection on 10 August 2017. Its DBH was measured as 346cm. In according to the Tree Preservation, Development Bureau Technical Circular (Works) No. 7/2015, the compensatory planting will try to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH.
- 5.12 In total, 3 individual of native tree species with heavy standard size will be planted with 2.5-3 meters (center to center) spacing at compensatory planting site. Recommended list of species is given in the Table 2 below. It is suggested that at least 1 tree species to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Table 2. Table for recommended tree species list to be planted

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Ivy Tree	Schefflera heptaphylla	鴨腳木	Tree
Levine's Syzygium	Syzygium levinei	山蒲桃	Tree
Chekiang Machilus	Machilus chekiangensis	浙江潤楠	Tree
Aporusa	Aporusa dioica	銀柴	Tree
Mountain Tallow Tree	Sapium discolor	山烏桕	Tree
Fragrant Litsea	Litsea cubeba	山蒼樹	Tree
Chinese Apea Ear-ring	Archidendron lucidum	亮葉猴耳環	Tree
Chinese Hackberry	Celtis sinensis	朴樹	Tree
Turn-in-the-wind	Mallotus paniculatus	白楸	Tree
Acronychia	Acronychia pedunculata	降真香	Tree

5.13 Based on the Tree Survey Report, the following trees transplanted under Contract No. 3/WSD/15 were found dead. In accordance with GS 3.97 (3), replacement planting of TB0054, B0056, TB0101 and TC0138 has been completed on 25 March 2021 (Annex I). Two *Syzygium levinei* and one *Schefflera heptaphylla* have been chosen from Table 2 as compensation for the loss of TA0326.

Table 3. Summary table compensatory/ replacement planting.

Tree No.	Species		Compensatory/ Replacement Planting	
TA0326	Aquilaria sinensis	土沉香	Compensated by 1 no. of Schefflera	
		<i>⊥″</i> ∪⊟	heptaphylla and 2 nos. of Syzygium levinei	
TB0054	Eriobotrya japonica	枇杷		
TB0056	Mangifera indica	杧果	Replacement planting of the same species	
TB0101	Archontophoenix alexandrae	假檳榔		
TC0138	Archontophoenix alexandrae	假檳榔		

- 5.14 However, the two native *Syzygium levinei* (山蒲桃) were mis-planted by two exotic *Syzygium jambos* (蒲桃), of which both of their Chinese names and Scientific names are different by one word. Two new *Syzygium levinei* shall be planted at available space nearby.
- 5.15 With completion of compensatory planting for the loss of *Artabotrys hongkongensis* and TA0326 (*Aquilaria sinensis*), survival is monitored for the replaced species from now on (i.e. 2 nos. of *Desmos chinensis*; 1 no. of *Schefflera heptaphylla* and 2 nos. of the mis-planted *Syzygium jambos* (until the two *Syzygium levinei* are replanted).
- 5.16 Survival of the 27 nos. of Lamb of Tartary (*Cibotium barometz*) transplanted back to STSFWSR is monitored too. No more individual is stored at the nursery.
- 5.17 Health condition and survival rate (started from 100% in this monitoring month) is shown in Annex II.

6. SUMMARY

- 6.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 6.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two *Syzygium levinei* and one *Schefflera heptaphylla*. However, the two native *Syzygium levinei* were mis-planted by two exotic *Syzygium jambos*. Two new *Syzygium levinei* shall be planted at available space nearby.
- 6.3 Replacement planting of TB0054, B0056, TB0101 and TC0138 has also been completed on 25 March 2021.
- 6.4 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 6.5 All Lamb of Tartary (*Cibotium barometz*) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 6.6 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 6.7 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon to the 27 nos. *Cibotium barometz*.
- 6.8 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 6.9 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

ANNEX I Photo



Photo 1. *Cibotium barometz* transplanted back to the STSFWSR



Photo 2. Cibotium barometz in fair condition



Photo 3. Watering to the transplanted individuals



Photo 4. The shelter effectively provides shading to the transplanted *Cibotium barometz*



Photo 5. Transplanted Incense Tree (*Aquilaria sinensis*) – TA327 (left); and Ailanthus (*Ailanthus fordii*) – TA572 (right)



Photo 6. Weak crown with dead twigs observed in of TA327.



Photo 7. Weak crown and two broken trunks of TA572.



Photo 8. Collapsed fencing of TA572 to be rectified



Photo 9. *Desmos chinensis* as compensatory planting of *Artabotrys hongkongensis*




Photo 10. Schefflera heptaphylla as compensatory planting of TA326;




Photo 11. New leaf buds are observed on the Schefflera heptaphylla



Photo 12. *Syzygium levinei* as compensatory planting of TA326



Photo 13. *Syzygium levinei* as compensatory planting of TA326




Photo 14. Replacement plating of *Eriobotrya japonica*



Photo 15. Replacement plating of Mangifera indica



Photo 16. Replacement plating of two Archontophoenix alexandrae



Indicative location of compensatory/ replacement planting

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS-Post-Tra	nsplantation Monitoring Report

ANNEX II

Table for condition of transplanted plant

Shrubs of Lamb of Tartary and Hong Kong Eagle's Claw

No.	Species	Condition	Alive/Dead	Remark		
1	Cibotium barometz	Fair	Alive			
2	Cibotium barometz	Fair	Alive	_		
3	Cibotium barometz	Fair	Alive	_		
4	Cibotium barometz	Fair	Alive	_		
5	Cibotium barometz	Fair	Alive	_		
6	Cibotium barometz	Fair	Alive			
7	Cibotium barometz	Fair	Alive			
8	Cibotium barometz	Fair	Alive			
9	Cibotium barometz	Fair	Alive			
10	Cibotium barometz	Fair	Alive			
11	Cibotium barometz	Fair	Alive			
12	Cibotium barometz	Fair	Alive	27 individuals are		
13	Cibotium barometz	Fair	Alive	transplanted back to		
14	Cibotium barometz	Fair	Alive	STSFWSR on 23 April		
15	Cibotium barometz	Fair	Alive	20121.		
16	Cibotium barometz	Fair	Alive			
17	Cibotium barometz	Fair	Alive			
18	Cibotium barometz	Fair	Alive			
19	Cibotium barometz	Fair	Alive			
20	Cibotium barometz	Fair	Alive			
21	Cibotium barometz	Fair	Alive			
22	Cibotium barometz	Fair	Alive			
23	Cibotium barometz	Fair	Alive			
24	Cibotium barometz	Fair	Alive			
25	Cibotium barometz	Fair	Alive			
26	Cibotium barometz	Fair	Alive			
27	Cibotium barometz	Fair	Alive			
The shelter (such as 遮光網) has been set up to provide shading and against direct hit of rainstorm/ typhoon on the plants.						
28	Desmos chinensis	rainstorm/ typno Fair	Alive	Two individuals were		
20	Desmos chinensis	raii	Alive			
				planted at Wall C in		
		Survival rate (0/)	1000/	STWTW on 1 April 2021		
Survival rate (%) 100%						

Transplanted/ compensatory Trees

No.	Species	Condition	Alive/Dead	Remark
TA572	Ailanthus fordii	Poor	Alive	Two main trunks were
				broken during typhoon
				on 23 August 2017.
				Cracks and wounds
				observed in one of the
				trunks. Weak canopy
				formed only by sprouts.
TA327	Aquilaria sinensis	Poor	Alive	Tree crown of TA327
				was thinner after
				transplantation. Water
				sprouts, cracks on tree
				bark and would at trunk
				base observed.
N/A	Syzygium jambos	Fair	Alive	Compensate for TA326;
				mis-planted; should be
				replaced by Syzygium
				levinei
N/A	Syzygium jambos	Fair	Alive	Compensate for TA326;
				mis-planted; should be
				replaced by Syzygium
				levinei
N/A	Schefflera	Fair	Alive	Compensate for TA326;
	heptaphylla			old leaved replaced by
				new leaf buds
TB0101	Archontophoenix	Fair	Alive	
	alexandrae			
TC0138	Archontophoenix	Fair	Alive	
	alexandrae			
TB0054	Eriobotrya japonica	Fair	Alive	
TB0056	Mangifera indica	Fair	Alive	
		Survival rate (%)	100%	

Appendix T Monthly Summary of Waste Flow Table

Monthly Summary Waste Flow Table for 2021

Contract No.: 1/WSD/19 Contract Title: In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

-Water Treatment Works and Ancillary Facilities

		Actual Quantities of Iner	rt C&D Materials Ge	nerated / Imported (i	n '000m3)			Actual Qu	antities of C&D Wastes	Generated	
		Broken Concrete							Plastics		
		(including rock for				Imported		Paper/	(bottles/containers,pla		Others, e.g.
Month	Total Quantity	recycling into	Reused in the	Reused in other	Disposed as	C&D		cardboard	stic sheets/foam	Chemical	general
	Generated	aggregates)	Contract	Projects	Public Fill	Material	Metals	packaging	package material)	Waste	refuse
	(a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	(in '000m ³)
Jan	0.122	0.000	0.000	0	0.122	0	4.300	0	0	0	0.004
Feb	0.128	0.000	0.017	0	0.111	0	0.000	0	0	0	0.004
Mar	0.365	0.032	0.000	0	0.333	0	6.300	0	0	0	0.015
Apr	0.033	0.009	0.000	0	0.024	0	16.600	0	0	0	0.019
May											
Jun											
Sub-total	0.648	0.041	0.017	0	0.590	0	27.200	0	0	0	0.041
Jul											
Aug											
Sep											
Oct		`									
Nov		`									
Dec		`									
Total	0.648	0.041	0.017	0	0.590	0	27.200	0	0	0	0.041

Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS)

Environmental Mitigation and Enhancement Measure Implementation Schedule at Construction Stage

EIA Ref.	Recommended Mitigation Measures	Location of the	Implementation	Relevant Legislation	Impl	ement Phase		Status
		Measures	Agent	and Guidelines	D	С	0	
Air Quality					1			
4.7.1	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.	All works areas	Contractor	Air Pollution Control		V		Y
4.7.1	Side enclosure and covering of any aggregate or stockpiling of dusty material to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	All works areas	Contractor	Ordinance and Air Pollution Control (Construction		V		Υ
4.7.1	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	All works areas	Contractor	Dust) Regulation EM&A Manual		√		Υ
4.7.1	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.	All works areas	Contractor	- EIVIQA Manuai		1		Υ
4.7.1	Imposition of speed controls for vehicles on site haul roads.	All works areas	Contractor			V		Υ
4.7.1	Implement EM&A program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All works areas / Monitoring points	Contractor			V		Υ
Noise		P =	l.	I.	1	1		I
5.6.4	Implement good site practices to reduce noise level	All works areas	Contractor	Noise Control Ordinance		1		Υ
5.6.5	Adoption of Quiet PME	All works areas	Contractor			1		N/A
5.6.6	Use of Movable Noise Barrier	All works areas	Contractor			1		N/A
5.8	Noise monitoring	Monitoring points	Contractor			√		Υ
Water Quality								
6.8.1	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand	All works areas	Contractor	ProPECC PN 1/94 Construction		1		Υ

the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces. 8.8.4 Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. 8.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 9 All works areas Contractor All works areas Contractor All works areas Contractor acquately and acquately provided and plant should be adopted to remove rubbish and litter from spreading from the site area. All works areas Contractor All works areas Contractor All works areas Contractor			T	1			1	- 1
Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding. S.8.3 Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces. S.8.4 Earthworks final surfaces should be well compacted and the subsequent partner work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. S.8.5 Rainwater pumped out from trenches or foundation excavations should be provided where necessary. S.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. S.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system. S.8.8 Good site practices should be adopted to remove rubbish and litter from construction materials or debris from getting into the drainage system. S.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. S.8.10 Before commencing any demolition works, all drainage connections. All works areas Contractor		sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of			TM-DSS Water Pollution Control			
Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces. Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. S.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. S.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill during rainstorms. Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system. S.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from construction sites so as to prevent the rubbish and litter from site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. All works areas Contractor	6.8.2	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of	All works areas	Contractor		√		Υ
permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary. 8.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. 8.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. 8.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system. 8.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. 8.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. 8.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.3	Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to	All works area	Contractor		√		Υ
Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms. All works areas Contractor	6.8.4	permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be	All works areas	Contractor		V		N/A
material) on sites should be covered with tarpaulin or similar fabric during rainstorms. 5.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system. 6.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. 6.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. 6.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.5	Rainwater pumped out from trenches or foundation excavations should	All works areas	Contractor		√		Υ
adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system. 5.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. 6.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. 6.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.6	material) on sites should be covered with tarpaulin or similar fabric	All works areas	Contractor		V		Υ
construction sites so as to prevent the rubbish and litter from spreading from the site area. 5.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. 5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.7	adequately covered and temporarily sealed so as to prevent silt,	All works areas	Contractor		√		Υ
site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. 5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.8	construction sites so as to prevent the rubbish and litter from spreading	All works areas	Contractor		√		Υ
5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.9	site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before	All works areas	Contractor		V		Υ
	6.8.10		All works areas	Contractor		√		N/A

	drains.					
6.8.11	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be tankered off site for disposal into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	All works areas	Contractor		√	Υ
5.8.12	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10. The neutralized wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	All works areas	Contractor		√	N/
6.8.13	All surface run-off must proper collected and discharge at designated location. The discharge quality must meet the requirements specified in the discharge license.	All works areas	Contractor		√	Υ
6.8.15	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	All works areas	Contractor		V	Υ
6.8.16	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges	All works areas	Contractor		√	Υ
6.8.17	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.	All works areas	Contractor		√	Υ
6.8.18	Sewage generated from the workforce should be properly treated by interim treatment facilities, such as chemical toilets which are properly maintained with the employment of licensed collectors for the collection and disposal on a regular basis.	All works areas	Contractor		V	Y
6.8.19	Adopt relevant measures stated in ETWB TC (Works) No. 5/2005 "Protection of Natural Streams/rivers from Adverse Impacts arising from Construction Works" to minimize the potential water quality impacts from the construction works near any water courses.	All works areas	Contractor		√	Y
6.10	Water quality monitoring	Monitoring points	Contractor		√	Υ

7.6.1	Appropriate waste handling, transportation and disposal methods for all waste arisings generated during the construction works for the Project should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel.	All works areas	Contractor	Waste Disposal Ordinance DEVB TCW No.	√	Υ
7.6.2	Implementation of good site practices for waste management	All works areas	Contractor	6/2010,	√	Υ
7.6.3	Implementation of trip ticket system to control waste disposal	All works areas	Contractor	ETWB TCW No.	√	Υ
7.6.4	Implementation of good site practices to reduce waste generations	All works areas	Contractor	19/2005 Land	√	Υ
7.6.5	Re-use of excavated C&D materials on site as far as practical. A suitable area should be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process.	All works areas	Contractor	(Miscellaneous Provisions) Ordinance	√	Υ
7.6.8	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.	All works areas	Contractor	Code of Practice on the Packaging, Labelling and	√	Υ
7.6.9	All storage of asbestos waste should be carried out properly in a secure place isolated from other substances so as to prevent any possible release of asbestos fibres into the atmosphere and contamination of other substances. The storage area should bear warning panels to alert people of the presence of asbestos waste.	All works areas	Contractor	Storage of Chemical Wastes	V	N/A
7.6.10	A licensed asbestos waste collector will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal. Application should be submitted to EPD.	All works areas	Contractor		√	N/A
7.6.11	If chemical wastes were to be produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport the chemical wastes. The licensed collector shall deliver the waste to the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with	All works areas	Contractor		V	Y

	the Waste Disposal (Chemical Waste) (General) Regulation.					
Ecology	1		I			
8.8.1	Ecological impacts on important habitats and the associated wildfile caused by the proposed development should be mitigated and compensation approaches to the maximum practical extent	All works areas in particular important	The Engineer/ Contractor	EIAO-TM EM&A Manual	V	Υ
8.8.2	Reduce the amount of vegetation removal required and thereby minimize the footprint of the slope at the woodland habitat	habitats All works areas	The Engineer/ Contractor		√	Υ
8.8.3	Conduct detailed vegetation survey and implement suggested measures for species of conservation importance.		The Engineer/ Contractor		√	Υ
8.8.4	The affected Incense Tree and Ailanthus as mentioned in the detailed vegetation survey report within the works area will be transplanted		The Engineer/ Contractor		V	Υ
8.8.5	To avoid impacts on Short-nosed Fruit Bat, the tree with records of an active roost and trees showing evidence of roosting activity should be retained where possible. Where Chinese Fan-palm (Livistona chinensis) removal is required, these should be checked by suitably qualified ecologist with over 7 years relevant experience for roosting bats prior to their removal. If roosting bats are observed, a strategy for passive removal will be agreed with the AFCD and implemented. This could include undertaking the works just after the bats have left the roost (i.e. dusk).		The Engineer/ Contractor		√	N/A
8.8.6	The inclusion of Chinese Fan-palm of similar size as the affected plant within the areas of compensatory planting or other suitable areas is recommended to replace affected specimens, and compensate for the impact to roosting opportunities for this bat species		The Engineer/ Contractor		√	N/A
8.8.7	Implement good site measures to minimize the disturbance impacts to terrestrial habitat and associated wildlife arising from the land-based construction activities.		The Engineer/ Contractor		V	Υ
8.8.8	To minimize the contamination of wastewater discharge, accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as diverting the site runoff to silt trap facilities before discharging into storm drain, proper waste and dumping management and standard good site practice for land-based construction.		The Engineer/ Contractor		V	Υ
8.8.9-8.8.11	Implement woodland compensation		The Engineer/ Contractor		V	N/A

Landscape and 9.8.1	Existing tress to be retained on site shall be carefully protected during	All works areas	Contractor	DEVB TCW No.		
7.0.1	construction. Trees unavoidably affected by the works shall be transplanted as far as possible.	All Works areas	Contractor	10/2013	$\sqrt{}$	Y
	Compensatory Planting shall be provided in accordance with DEVB TCW No. 10/2013 – Tree Preservation.	All works areas	Contractor	EIAO TM	V	Υ
	Control of night-time lighting glare.	All works areas	Contractor		V	Υ
	Erection of decorative screen hoarding compatible with the surrounding setting.	All works areas	Contractor		V	Y
	Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	All works areas	Contractor		√	Υ
Cultural Herita	nge					
10.6.2	Vibration monitoring at Ex KCR Beacon Hill Tunnel during piling works of Administration Building	Work site	The Engineer /Contractor		V	N/A
Land Contamii	nation	1	1	1		.
11.7	Identify contamination and implement appropriate remedial measures on site. Provide relevant submission and obtain approval from EPD if necessary.	All works areas	Contractor	Guidance Note for Contaminated Land Assessment and Remediation Guidance Manual for Use of Risk based	V	N/A
				Remediation Goals for Contaminated Land Management (Guidance Manual)		
Hazard to Life		T	T			T-
Table 12.22	Ensure speed limit enforcement is specified in the contractor's Method Statement to limit the speed of construction vehicles on site	All works areas	The Engineer	EIAO-TM	$\sqrt{}$	Y
	Develop an audit procedure to ensure enforcement of speed limits and to ensure adequate site access control	All works areas	The Engineer		V	Υ
	Ensure construction method statement is endorsed by the Engineer (AECOM)	All works areas	The Engineer		√	Υ

	New access	Contractor/		V	Υ
,	road area	The Engineer			
0 , 1 , 1 , 0	All works areas	Contractor/		1	Υ
drills) cover the reprovisioning activities		The Engineer		•	'
Safety training to be provided to construction workers and WSD/Engineer	All works area	Contractor/		1	V
staff regarding evacuation procedures		The Engineer		1	Υ
Ensure communication protocol is in place between construction and	All works areas	Contractor/			
operation staff with regard to the change of chlorine delivery route and		The Engineer			N/A
the switchover from the existing to new chlorinated water piping;					
	All works areas	Contractor/		,	
movements during chlorine delivery		The Engineer		√	Υ
Provide a crash barrier between the construction site and the north side	Chlorination	Contractor			
	House area	3 01111 4 0101		√	Υ
	Chlorination	Contractor			
		Contractor		1	Υ
any damage of the Chlorination House	House area			\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	ĭ
· -	Chlorination	Contractor	_		
	House area	Contractor		1	Υ
Chlorination House	riouse area			'	Į.
	Chlorination	Contractor			
=	House area	Contractor		√	Υ
·		MCD	<u> </u>		
	Chlorinated	WSD			
, , ,	water piping				N/A
for chlorine gas vapours being released if the concentration is too high					
and there is spillage during switchover Develop an operating procedure for performing the chlorinated water	All works areas	Contractor/			
switchover from the existing piping to new piping.	All WUIKS aleds	The Engineer /		1	N/A
switchover from the existing piping to new piping.		WSD		'	IN/A
Ensure the location/height of the lifting equipment is such there is no	Chlorination	Contractor/	_		
	House area	The Engineer		1	Υ
swinging or dropped load.	riouse area	THE LIIGHTEET		'	
	Existing E&M	Contractor/	 		
	Workshop	The Engineer			
	and	c ziigiiicci		1	N/A
	Chlorination			'	, , ,
	House				
		<u> </u>			 1

	areas			
Stop any construction activities which may lead to vibrations and potential slope/boulder disturbance during the chlorine deliveries	All works areas	Contractor	√	+
Installation of Chlorine gas monitors with audible alarms in the relevant reprovisioning works area	Reprovisioning works areas	Contractor/ The Engineer	V	
Provision of an accompanying vehicle for the chlorine truck on the WTW site and ensuring that during the chlorine drums delivery construction works are stopped and the construction workers moved away from Chlorination House	All works areas	Contractor	1	
Establish a liaison between the contractor and HKCG and develop a chlorine/town gas emergency plan to ensure gas safety during the Construction Phase	Beacon Hill North Gas Offtake Station and Gas Pipelines in Old Beacon Hill Tunnel	The Engineer / Contractor / HKCG	V	
Temporary suspend chlorine delivery during the short period of construction of the concerned section of elevated walkway to avoid mobile crane impact on the chlorine truck		The Engineer / Contractor	√	
Provide clear road signs for site vehicles	Chlorine delivery route and reprovisioning works access roads	The Engineer / Contractor	1	
Large equipment/plant movement should be controlled by 'Permit-to-move' system	All works areas	The Engineer / Contractor / WSD	V	
Define restricted zone for the equipment (i.e. keep the equipment from the Chlorination House at a safe distance). The extent of the restricted zone would be determined by the size of the equipment	Chlorination House area	The Engineer / Contractor	√	
Locate the construction site office at or near property boundary away from the Chlorination House as far as possible	Construction Office area	The Engineer / Contractor	V	
Entry of non-authorized personnel to the construction site to be prohibited	All works areas	Contractor	V	

12.15.4, 12.18.1, 12.22.9	GPS fleet management system with driver training to help enforce truck speeds	Chlorine delivery trucks, fleet management centre	WSD / Chlorine Supply Contractor	EIAO-TM	V	k.i.v.
	Improved clamps with independent checks to prevent load shedding	Chlorine	1		√	F
	Installation of fire screen and larger fire extinguishers to prevent engine and wheel fires from spreading to the cargo area	delivery trucks			V	F
	Adoption of the chlorine delivery route from Sham Shui Kok Dock to Sha Tin WTW				1	F
	Provision of emergency repair kit				V	F
12.34.3 Table 12.37	Ban the use of retreaded tyres and perform regular visual checks on the tyres.				$\sqrt{}$	F
& 12.38	A vehicle accompanying chlorine truck along critical road sections in Sha Tin. The truck should be equipped with emergency kit, fire extinguisher, radio set for communication. The accompanying vehicle will be ahead of the chlorine truck after the vehicles entering the water treatment works site – An accompanying vehicle may provide rapid response to an incident but any action would be limited to containing a small leak. Limit fuel tanks capacity at the beginning of the Project (Item 2.3 of Table				V	F
	12.37 – advance measure).				$\sqrt{}$	F
	Review the practicality of reducing combustible materials or use of fire retardant materials in the cab. (Item 2.3 of Table 12.37 – further measure)				V	k.i.v.
	Annual periodic radiography or ultrasonic test inspections of the chlorine drums should be considered for implementation as soon as feasible (Item 3.8 of Table 12.37).	Chlorine drums			V	k.i.v.
	Implement side, front and rear crash guards with high energy absorption in coordination and accordance with the relevant authorities.	Chlorine delivery trucks			√	k.i.v.
	Implement a sturdy steel frame to minimize the potential for chlorine release due to truck rollover				V	k.i.v.
12.34.4	WSD will continue to keep under review the latest development of use of alternative disinfectants in water supply industry to aim at minimising on-site chlorine storage.4	Chlorine delivery Route	WSD		V	k.i.v.

Training should be provided for the use of the GPS fleet management and improved safe driving.	√	k.i.
Ensured that independent checks are performed to ensure proper chlorine drum latching and clamping.	√	F
Chlorine truck drivers or driver attendants should be further trained to check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit.	√	k.i
Training should be provided to driver and driver attendant for the emergency use of the new 2 × 9L AFFF extinguishers.	√	F
Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response	√	k.i
Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided	√	F
To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po area for chlorine delivery to STWTW.	√	k.

Legend

- D Design Phase
- C Construction Phase
- O Operation Phase
- Y Compliance of Mitigation Measures
- N/A Not Applicable in Reporting Period
- k.i.v Keep In View
- F Completed

Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

Statistical Summary of Exceedances

				Ai	r Quality	,			
Location	A	ction Lev	el	Limit Level					Total
AM1		0				0			0
AM2		0				0			0
Noise									
Location	A	ction Lev	el		I	imit Leve	el		Total
NM1		0				0			0
NM2		0				0			0
NM3		0			0				0
				Wat	ter Qualit	y			
Location	Action Level			Limit Level				Total	
Location	DO	Turbidity	SS	pН	DO	Turbidity	SS	pН	Total
C1	0	0	0	0	0	0	0	0	0
C2	0	0	0	0	0	0	0	0	0
C3	N/A N/A N/A			N/A	N/A	N/A	N/A	N/A	0
M1	0	0	0	0	0	0	0	0	0
M2	0	0	0	0	0	0	0	0	0
M3	0	0	0	0	0	0	0	0	0

Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics				
Period	Frequency	Complaint Nature	Cumulative		
1 April - 30 April 2021	0	N/A	4		

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics				
Period	Frequency	Details	Cumulative		
1 April - 30 April 2021	0	N/A	0		

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics				
Period	Frequency	Details	Cumulative		
1 April - 30 April 2021	0	N/A	0		

Appendix W Tentative Schedule of Impact Monitoring

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW								
			May-21					
Sun	Mon	Tue	Wed	Thur	Fri	Sat		
						1		
2	2	4	5	6	7	Q		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			
9	10	11	12	13	14	15		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
16	17	18	19	20	21	22		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
23	24	25	26	27	28	29		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
30	31							
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3							

Tentative Impact Monitoring Schedule for STWTW Jun-21								
Sup.	un Mon Tue Wed Thur Fri Sat							
Suil	Nion	1	2	3	4	r -		
			Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	5		
6	7	8	9	10	11	12		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
13	14	15	16	17	18	19		
		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
20	21	22	23	24	25	26		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			
27	28	29	30					
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3					

Tentative Impact Monitoring Schedule for STWTW Jul-21							
un Mon Tue Wed Thur Fri Sat							
Suil	IVIOII	Tue	weu	- Inui	2	2	
					Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	3	
4	5	6	7	8	9	10	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
11	12	13	14	15	16	17	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	
18	19	20	21	22	23	24	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
25	26	27	28	29	30	31	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		