

### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

### 香港青衣(北)担杆山路12號地段

Our Ref.: CJO-3113

15 October 2021

The EIA Ordinance Register Office, Environmental Protection Department, 27th floor, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong

**CONTRACT NO. 1/WSD/19** 

### IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Environmental Permit EP-494/2015

We are enclosing the following information for your kind considerations of our application:

- (a) Three hard copies,
- (b) Two copies of the 67<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0). (Register No.: AEIAR-187/2015)

Please feel free to contact us should you need further information.

Yours sincerely,

Acumen Environmental Engineering and Technologies Co. Ltd.

Mr. Vega Wong 2333 6823

c.c. Water Supplies Department

c.c. AECOM



### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路11號地段

Your ref:

Our ref: CJO-3113

### By hand

Chief Engineer /Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai (Attn: Mr. H C Wong, Heinz)

15 October, 2021

Dear Sir,

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Environmental Permit EP-494/2015 Submission of 67<sup>th</sup> monthly EM&A Report

In accordance with the Condition 3.4 of the Environmental Permit (No. EP-494/2015), we submit herewith 3 hard copies and 2 electronic copies of the 67<sup>th</sup> monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0) for your processing. I certified and confirmed the submission of this monthly EM&A Report had complied with the requirements as set out in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Yours faithfully,

Mr. Wong, Vega, T. L.

Environmental Team Leader



AECOM 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong 香港新界沙田鄉事會路 138 號

新城市中央廣場第 2 座 12 樓 www.aecom.com

+852 3922 9000 tel +852 3922 9797 fax

Your Ref:

Our Ref:

60479142/C/fyw2110151

### By Hand & By Email

Chief Engineer/Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai

Attn: Mr. Edmund Huen

15 October 2021

Dear Sir.

Contract No.1/WSD/19

In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities

<u>Submission of 67<sup>th</sup> Monthly EM&A Report for September 2021</u>

Reference is made to Environmental Team (ET)'s 67<sup>th</sup> Monthly EM&A Report for September 2021 (Rev. 0) submitted on 15 October 2021.

In accordance with the Condition 3.4 of the Environmental Permit (No.EP-494/2015), I verified and confirmed the submission of this Monthly EM&A Monitoring Report as compiled with the requirements as set in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

Y W Fung

Independent Environmental Checker

c.c. Environmental Team Leader



### MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 67)

### **FOR**

CONTRACT NO. 1/WSD/19
IN-SITU REPROVISIONING OF SHA TIN
WATER TREATMENT WORKS (SOUTH WORKS) –
Water Treatment Works and Ancillary Facilities

(Rev. 0)

### MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 67)

# FOR CONTRACT NO. 1/WSD/19 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES

	Name	Signature
Prepared and Reviewed by	Ms. Choy, Yiting, Y. T.	yiting.
Approved & Certified by	Mr. Wong, Vega, T. L. Environmental Team Leader (ETL)	to
Verified & Confirmed by	Mr. Fung, Y. W. Independent Environmental Checker (IEC)	S

### **TABLE OF CONTENTS**


### **EXECUTIVE SUMMARY**

- 1. Introduction
  - 1.1 PROJECT BACKGROUND
  - 1.2 ORGANIZATION STRUCTURE
  - 1.3 SCOPE OF REPORT
  - 1.4 SUMMARY OF CONSTRUCTION WORKS
- 2. EM&A RESULTS
  - 2.1 EM&A BACKGROUND
  - 2.2 AIR QUALITY MONITORING
  - 2.3 Noise Monitoring
  - 2.4 WATER QUALITY MONITORING
  - 2.5 ECOLOGY
  - 2.6 WASTE MANAGEMENT STATUS
  - 2.7 DELIVERY, STORAGE AND HANDLING OF CHLORINE
  - 2.8 EM&A SITE INSPECTIONS
  - 2.9 Environmental Licenses and Permits
  - 2.10 IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES
  - 2.11 SUMMARY IF EXCEEDANCES OF ENVIRONMENTAL QUALITY PERFORMANCE LIMIT
  - 2.12 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- 2.13 DATA MANAGEMENT AND DATA QA/QC CONTROL
- 3. FUTURE KEY ISSUES
  - 3.1 CONSTRUCTION PROGRAMME FOR COMING MONTHS
  - 3.2 KEY ISSUES FOR THE COMING MONTH
  - 3.3 MONITORING SCHEDULE FOR THE COMING MONTH
- 4. CONCLUSIONS AND RECOMMENDATIONS
  - 4.1 SUMMARY

### LIST OF APPENDICES

Appendix A	General Layout Plan
Appendix B	Project Organization
Appendix C	Latest Construction Programme
Appendix D	Location of Construction Activities
Appendix E	Environmental Sensitive Receivers in the Vicinity of the Project
Appendix F	Summary of Action and Limit Levels
Appendix G	Event Action Plan
Appendix H	Impact Monitoring Schedules
Appendix I	Location Plan of Air Quality Monitoring Stations
Appendix J	Calibration Certificates (Air monitoring)
Appendix K	Impact Air Quality Monitoring Results and Graphical Presentation
Appendix L	Location Plan of Noise Monitoring Station
Appendix M	Calibration Certificates (Noise)
Appendix N	Impact Noise Monitoring Results and Graphical Presentation
Appendix O	Location Plan of Water Quality Monitoring Station
Appendix P	Calibration Certificate (Water Quality)
Appendix Q	The Certification of Laboratory with HOKLAS accredited Analytical Tests
Appendix R	Impact Water Quality Monitoring Results
Appendix S (1)	Impact Monitoring report for Ecology
Appendix S (2)	Post-Transplantation Monitoring of Woodland Compensation - Quarterly Report
Appendix T	Monthly Summary of Waste Flow Table
Appendix U	Implementation Schedule of Environmental Mitigation Measures (EMIS)
Appendix V	Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions



Water Supplies Department
In-situ Reprovisioning of Sha Tin Water Treatment Works – South Works Monthly EM&A Report (No. 67)

Appendix W	Tentative schedule for environmental monitoring

### **EXECUTIVE SUMMARY**

- A.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- A.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- A.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.
- A.4 This is the 67<sup>th</sup> monthly Environmental Monitoring and Audit Report for Contract No. 1/WSD/19 covering the period from 1 to 30 September 2021 (the Reporting Period). As informed by the Contractor, major activities in the reporting period included:
  - M1-M5 Water Main Diversion Work
  - Washwater Equalization Tank (WET)- Excavation with ELS Work
  - Site formation work sheet pile and site formation excavation work
  - Clarifier No.2,3 4 Backfilling and Demolition Work
  - DN1200 drainage work -Excavation & drainage pile laying.
  - Tree felling, transplantation and landscape works
  - MIC office Construction
  - Installation of fencing nearby South Gate
- A.5 Environmental monitoring activities under the EM&A program in this reporting period are summarized below

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air	1-Hour TSP	15
Noise	L <sub>eq(30mins)</sub> Daytime	5
Water Quality	Water Sampling	13
Inspection /	ET Regular Environmental Site Inspection	5
Audit	IEC Monthly Environmental Site Audit	1

- A.6 No exceedance of air quality, noise and water quality monitoring were recorded in this reporting period.
- A.7 No environmental complaint was received via EPD in this reporting period.
- A.8 No notification of any summons and successful prosecutions was received in this reporting period.
- A.9 No reporting change was made in this reporting period.
- A.10 There was no EPD site inspection conducted in the reporting period.
- A.11 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between October to December 2021 will be:

- M1-M5 Water Main Diversion
- Washwater Equalization Tank (WET)- Excavation with ELS Work
- Site formation work sheet pile and site formation excavation work
- 3D scanning and Relocate antique of Chemical Building and Stage 2 Filter
- Demolition of Chemical Building
- Clarifier No.2,3 4 Backfilling and Demolition Work
- Excavation work on WET area
- DN1200 drainage work in Administration Building-
- Excavation & drainage pile laying
- Tree felling, transplantation, and landscape works
- MIC office Construction
- Remove Asbestos
- Pipe pile work at Stage 1, RMF, Ozone, FST and Stage 2 Filter
- A.12 EM&A monitoring for the 67<sup>th</sup> reporting period for Contract No. 1/WSD/19 has been completed. The 68<sup>th</sup> monthly EM&A report will cover the period from 1 to 31 October 2021.

### 1. INTRODUCTION

### 1.1. PROJECT BACKGROUND

- 1.1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) on 28 January 2015, subsequent to approval of the EIA Report (Register No. AEIAR-187/2015), to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.1.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- 1.1.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The general layout plan of the Contract components is presented in **Appendix A**.
- 1.1.4 ET conducted below baseline monitoring at designated locations according to the EM&A Manual.
  - Air quality and noise: from 21 December 2015 to 3 January 2016.
  - Water quality: from 15 December 2015 to 8 January 2016.
- 1.1.5 Baseline Monitoring Report was issued by the ET and verified by the IEC on 27 January 2016 and submitted to the EPD on 2 February 2016.
- 1.1.6 The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.

### 1.2. ORGANIZATION STRUCTURE

1.2.1 The organization structure of the Contract is shown in **Appendix B**. Contact details of key personnel are summarized in below table:

Table 1-1: Key Personnel Contact for Environmental Works

Party	Position	Name	Telephone
Water Supplies	Senior Engineer	Mr. Ng, Horace, C. K.	2829 5693
Department			
AECOM	Chief Resident Engineer	Mr. Ng, Derek, K. H.	9717 1420
	Independent	Mr. Fung, Y. W.	3922 9366
	Environmental Checker		
	Deputy Independent	Ms. Lam, Lemon, M.	3922 9381
	Environmental Checker	C.	
ATAL-CW-MH Joint	Project Manager	Mr. Tam, Wilson, Y. C.	9031 5600
Venture	Site Agent	Ms. Cheung, S. Y.	6323 4716
		-	
Acumen Env. Eng. &	Project Director	Ir Dr. Lam, Gabriel, C.	2333 6823
Tech. Co. Ltd.		K.	
	Environmental Team	Mr. Wong, Vega, T. L.	6113 2368
	Leader		
	Ecologist	Mr. Wan, Jay, P. H.	2333 6823

### 1.3. SCOPE OF REPORT

- 1.3.1 This is the 67<sup>th</sup> monthly EM&A Report under the Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Water Treatment Works and Ancillary Facilities covering the period from 1 to 30 September 2021 (the reporting period).
- 1.3.2 The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality, noise, water quality and ecology were identified as the key issues during the construction phase of the Project.

### 1.4. SUMMARY OF CONSTRUCTION WORKS

- 1.4.1 The construction phase of the Contract commenced on 30 October 2015. Latest construction programmes are shown in **Appendix C**.
- 1.4.2 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 1/WSD/19 in September 2021 are:
  - M1-M5 Water Main Diversion Work
  - Washwater Equalization Tank (WET)- Excavation with ELS Work
  - Site formation work sheet pile and site formation excavation work
  - Clarifier No.2,3 4 Backfilling and Demolition Work
  - DN1200 drainage work -Excavation & drainage pile laying.
  - Tree felling, transplantation and landscape works
  - MIC office Construction
  - Installation of fencing nearby South Gate

1.4.3 The locations of the construction activities are shown in **Appendix D**. The Environmental Sensitive Receivers in the vicinity of the Project are shown in **Appendix E**.

### 2. EM&A RESULTS

### 2.1. EM&A BACKGROUND

2.1.1 The EM&A programme required environmental monitoring for air quality, noise, water quality and ecology as well as environmental site inspections for air quality, noise, water quality, waste management and ecology impacts. The EM&A requirements and related findings for each component are summarized in the following sections. A summary of impact monitoring programme is presented in Table 2-1.

Table 2-1: Summary of Impact Monitoring Programme

Impact Monitoring	Sampling Parameter	Frequency
Air Quality	1-hour TSP	3 times in every 6 days when documented and valid complaint was received
Noise	$L_{\rm eq~30~min},L_{\rm eq~5~min},$ $L_{\rm 10}$ and $L_{\rm 90}$ as reference.	1 time per week:  ◆ L <sub>eq 30 min</sub> for normal weekdays from 0700 - 1900;
Water Quality	Duplicate in-situ measurements: Dissolved Oxygen (DO), Turbidity and pH; HOKLAS-accredited laboratory analysis: Suspended Solids (SS).	3 days per week. The interval between 2 monitoring days will be more than 36 hours.
Ecology	-	A detailed at least 6 years post-planting monitoring and maintenance programme

### Remark: Sampling Depth for Water Quality:

- (i) 3 depths: 1m below water surface, 1m above bottom and at mid-depth when the water depth exceeds 6m.
- (ii) If the water depth is between 3m and 6m, 2 depths: 1m below water surface and 1m above bottom.
- (iii) If the water depth is less than 3m, 1 sample at mid-depth is taken
- 2.1.2 A summary of the monitoring parameters is presented in Table 2-2.

Table 2-2: Summary of the monitoring parameters of EM&A Requirements

<b>Environmental Issue</b>	Parameter		
Air Quality	1-hour TSP Monitoring by Real-Time Portable Dust Meter		
Noise	• L <sub>eq (30min)</sub> during normal working hours		
	In-situ measurement		
	<ul> <li>Dissolved Oxygen (mg/L);</li> </ul>		
	<ul> <li>Dissolved Oxygen Saturation (%);</li> </ul>		
	• Turbidity (NTU);		
Water Quality	• pH value;		
	• Water depth (m); and		
	• Temperature (°C)		
	Laboratory analysis		
	Suspended Solids (mg/L)		

- 2.1.3 Summary of determination of Action/Limit (A/L) Levels for air quality, noise and water quality are presented in **Appendix F**.
- 2.1.4 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix G**.
- 2.1.5 The impact monitoring schedules are presented in **Appendix H** and the monitoring results are detailed in the following sub-sections.

### 2.2. AIR QUALITY MONITORING

- 2.2.1 Impact monitoring for air quality had been carried out in accordance with Sections 2.29 of the approved EM&A Manual to determine the ambient 1-hour total suspended particulates (TSP) levels at the monitoring locations. 1-hour TSP sampling should be undertaken at least 3 times in every six-days at each monitoring station when the highest dust impacts are expected. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 2.2.2 Two (2) designated monitoring stations, AM1 located at the L Louey and AM2 located at Hin Keng Estate Hin Wan House, were recommended in Section 2.18 of the approved EM&A Manual. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted among ET, IEC and EPD.
- 2.2.3 During the site visit, all designated air monitoring locations were identified. Details of air monitoring stations are described in Table 2-3. The location plan of air quality monitoring stations is shown in **Appendix I**.

Table 2-3: Location of the Air Quality Monitoring Stations

Air Quality Monitoring Station	Air Sensitive Receiver (ASR) ID in the approved EIA Report	Dust Monitoring Station
AM1	ASR2	The L Louey (at a platform level of about 5m above road level nearby)
AM2	ASR4	Hin Keng Estate - Hin Wan House (at the roof top)

2.2.4 The monitoring equipment using for the air quality impact monitoring was proposed by ET and verified by IEC. 1-hour TSP levels had been measured with direct reading dust meter. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). The details of equipment using for impact monitoring are listed in Table 2-4 as below.

Table 2-4: Air Quality Impact Monitoring Equipment

Equipment	Model
Dortoble dust mater 1 hour TCD	TSI Model AM 510
Portable dust meter – 1-hour TSP	CASC Model PC -3A(E)
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.2.5 The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
  - A pump to draw sample aerosol through the optic chamber where TSP is measured;
  - A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum

reliability; and

- A built-in data logger compatible with based program to facilitate data collection, analysis and reporting.
- 2.2.6 The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. A valid calibration certificate is attached in **Appendix J**.
- 2.2.7 In this Reporting Period, a total of five (5) sampling days perform air quality monitoring at the two designated locations. The results for 1-hour TSP are summarized in Table 2-5 and Table 2-6.

Table 2-5: Summary of 1-hour TSP Monitoring Results – AM1

		1-hour TSP (μg/m³)				
Date	Weather	Start Time	End Time	1 <sup>st</sup> Measurement	2 <sup>nd</sup> Measurement	3 <sup>rd</sup> Measurement
4/9/2021	Cloudy	14:45	17:45	58	62	67
10/9/2021	Fine	15:22	18:22	75	84	66
16/9/2021	Cloudy	15:38	18:38	62	51	48
21/9/2021	Cloudy	15:10	18:10	52	48	50
27/9/2021	Fine	14:35	17:35	68	63	57
	Average				60.7	•
Range				48 - 84		

Table 2-6: Summary of 1-hour TSP Monitoring Results – AM2

		1-hour TSP (μg/m³)				
Date	Weather	Start Time	End Time	1 <sup>st</sup> Measurement	2 <sup>nd</sup> Measurement	3 <sup>rd</sup> Measurement
4/9/2021	Cloudy	14:51	17:51	50	41	46
10/9/2021	Fine	15:28	18:28	56	67	51
16/9/2021	Cloudy	15:44	18:44	49	52	47
21/9/2021	Cloudy	15:15	18:15	40	35	31
27/9/2021	Fine	14:41	17:41	55	59	49
	Average				48.5	•
Range				31 - 67		

2.2.8 In this Reporting Month, all monitoring result were below the action level. Hence, no Action or Limit Level exceedance was triggered during this month. The impact air quality monitoring results and graphical presentation are shown in **Appendix K**.

### 2.3. NOISE MONITORING

- 2.3.1 Impact monitoring for noise levels had been measured in accordance with Sections 3.13 of approved EM&A Manual on normal weekdays at a frequency of once a week at logging interval of 30 minutes for daytime (between 0700 and 1900 hours of normal weekdays). The L<sub>eq</sub> had been recorded at the specified intervals. The non-project related construction activity Sha Tin to Central Link (SCL) for Hin Keng to Diamond Hill Tunnel, in the vicinity of the monitoring stations during the impact monitoring had been noted and the source and location of this activity had been recorded.
- 2.3.2 According to Section 3.7 of the approved EM&A Manual, 3 noise sensitive receivers designated for the construction noise monitoring. The designated monitoring stations are identified and successfully granted by the premises. The details of noise monitoring stations are described in Table 2-7 and the location plan of noise monitoring stations is shown in **Appendix L**.

Table 2-7: Details of Noise Monitoring Stations

Noise Monitoring Station	Noise Sensitive Receiver (NSR) ID in the approved EIA Report	Identified Noise Monitoring Station
		The L Louey (South)
NM1	HK2	(at a platform level of
		about 5m above road level nearby
		- free field measurement)
		Hin Keng Estate –
NM2	HK5	Hin Wan House
		(at the roof level - facade measurement)
		C.U.H.K.F.A.A.
NM3	HK7	Thomas Cheung School
		(at the roof level - free field measurement)

2.3.3 The monitoring equipment using for the noise impact monitoring was proposed by ET and verified by IEC. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed has been checked with a portable wind speed meter capable of measuring the wind speed in m/s. The details of equipment using for impact monitoring are listed in Table 2-8 as below.

Table 2-8: Noise Impact Monitoring Equipment

Noise	
Sound Level Meter	Svantek 971
Acoustic Calibrator	Svantek SV 33B
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.3.4 All noise measurements were the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).
- 2.3.5 Prior to the impact noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Regular checking

- was conducted in impact monitoring period. The calibration level before and after the noise measurement is agreed to within 1.0 dB.
- 2.3.6 An acoustic calibrator and sound level meter using impact monitoring is within the valid period and were calibrated per year. A set of valid calibration certificates is attached in **Appendix M**.
- 2.3.7 Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms<sup>-1</sup> or wind with gusts exceeding 10 ms<sup>-1</sup>. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms<sup>-1</sup>.
- 2.3.8 In this Reporting Period, a total five (5) occasions noise monitoring was undertaken in Reporting period. The noise monitoring results at the designated locations are summarized in Tables 2-9 to 2-11.

Table 2-9: Summary of Noise Monitoring Results – NM1

Data	Time	Weather	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>	4 <sup>th</sup>	5 <sup>th</sup>	6 <sup>th</sup>	Lag
Date	Time	weather	Leq <sub>5min</sub>	Leq <sub>30min</sub>					
4/9/2021	16:03 - 16:33	Cloudy	62.5	61.8	63.5	62.6	60.9	63.1	62.5
10/9/2021	16:39 - 17:09	Fine	61.2	60.8	58.4	61.1	59.8	62.2	60.7
16/9/2021	16:56 - 17:26	Cloudy	62.4	61.5	60.9	60.4	62.5	61.7	61.6
21/9/2021	16:26 - 16:56	Cloudy	63.1	62.2	61.1	62.8	63.3	62.9	62.6
27/9/2021	15:51 - 16:21	Fine	61.6	62.8	63.4	63.1	62.5	61.4	62.5
								Average	62.1
Limit Level	>75dB(A)							Range	60.7-
									62.6

Table 2-10: Summary of Noise Monitoring Results – NM2

Date	Time	Weather	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>	4 <sup>th</sup>	5 <sup>th</sup>	6 <sup>th</sup>	Lagra
Date	Time	weather	Leq <sub>5min</sub>	Leq <sub>30min</sub>					
4/9/2021	14:52 - 15:22	Cloudy	58.6	57.4	59.2	56.8	59.3	60.2	58.7
10/9/2021	15:29 - 15:59	Fine	58.3	59.2	57.4	59.8	57.1	56.5	58.2
16/9/2021	15:45 - 16:15	Cloudy	59.4	62.1	60.8	58.3	57.6	60.9	60.1
21/9/2021	15:16 - 15:46	Cloudy	56.3	57.8	55.2	56.9	56.8	56.4	56.6
27/9/2021	14:42 - 15:12	Fine	58.4	57.5	59.4	62.3	61.1	59.1	59.9
								Average	58.9
Limit Level	>75dB(A)							Range	56.6 –
									60.1

Table 2-11: Summary of Noise Monitoring Results – NM3

Data	T: :	Waa4han	1 <sup>st</sup>	2 <sup>nd</sup>	3 <sup>rd</sup>	4 <sup>th</sup>	5 <sup>th</sup>	6 <sup>th</sup>	Lan
Date	Time	Weather	Leq <sub>5min</sub>	Leq <sub>30min</sub>					
4/9/2021	15:27 - 15:57	Cloudy	57.1	56.5	56.8	59.3	55.4	57.2	57.2
10/9/2021	16:03 - 16:33	Fine	58.6	57.3	58.8	56.2	57.1	56.9	57.6
16/9/2021	16:20 - 16:50	Cloudy	57.4	58.4	57.9	59.2	60.3	61.1	59.3
21/9/2021	15:50 - 16:20	Cloudy	57.8	55.2	56.1	55.6	54.9	56.2	56.1
27/9/2021	15:16 - 15:46	Fine	58.4	56.9	57.3	55.5	56.2	56.8	56.9
	Limit Level							Average	57.5
70dB(A) during normal teaching periods or 65dB(A) during examination periods								Range	56.1 –
									59.3

2.3.9 As shown in the results were well below the limit level, also no complaint was received by the RE, WSD, EPD and contractor. Hence, no Action or Limit Level exceedance was triggered during this month. The impact noise quality monitoring results and graphical presentation are shown in **Appendix N**.

### 2.4. WATER QUALITY MONITORING

- 2.4.1 Water Impact monitoring had been taken three days per week with sampling or measurement in accordance with Sections 4.12 of the approved EM&A Manual at all designated monitoring stations in the 2 water courses. The interval between 2 sets of monitoring had been more than 36 hours. Replicate in-situ measures had been carried out in each sampling event.
- 2.4.2 Three (3) control and two (2) impact stations were recommended in the Section 4.7 of the approved EM&A Manual to carry out water quality monitoring. In order to identify and seek for the access of the water monitoring locations designated in the approved EM&A Manual, site visit was conducted among ET, IEC and Environmental Protection Department (EPD).
- 2.4.3 During the site visit, all designated monitoring locations were identified however one more impact stations (M3) along the same water course was introduced due to the concern on multiple site effect, in particular to address the potential impact to M2 from a source at upstream of the water course. Details and coordinates of the monitoring stations are described in Table 2-12 and the location plan of water quality monitoring stations is shown in **Appendix O**.

Table 2-12: Details of Water Quality Monitoring Station

Water Quality	Decemention	Co-ordinates		
Monitoring Station	Description	Easting	Northing	
C1		835110	824716	
C2	Control Stations	835403	824470	
C3		835642	824386	
M1	Turnost	835215	824827	
M2	Impact Monitoring Stations	835536	824775	
M3	Monitoring Stations	835501	824648	

2.4.4 The water monitoring equipment and analysis using for the water quality monitoring were proposed by ET and verified by IEC. The details of equipment using for impact monitoring are listed in the Table 2-13 below:

Table 2-13: Monitoring Equipment Used in Impact Monitoring Program

Water quality	
Horiba Multi Water Quality C	Checker U-53
Thermometer & DO meter	The instrument is a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment is capable of measuring as included a DO level in the range of 0 - 20mg/L and 0 - 200% saturation; and a temperature of 0 - 45°C.
pH meter	The instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1 pH in range of 0 to 14.
Turbidmeter	The instrument is a portable and weatherproof turbidity measuring instrument using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.
Laboratory Analysis	
Suspended Solids	HOKLAS-accredited laboratory (Acumen Laboratory and Testing Limited)

### Remark:

- (i) Water samples for suspended solids (SS) have been stored in high density polythene bottles with no preservative added, packed in ice (cooled to  $4^{\circ}$ C without being frozen).
- 2.4.5 Before the commencement of the sampling, general information such as the date and time of sampling as well as the personnel responsible for monitoring were recorded on the monitoring field data sheet.
- 2.4.6 Water temperature, turbidity, DO, pH and water depth were measured in-situ. Since water depths at C1, C2, M1, M2 and M3 were less than 3 m, all in-situ measurements and sampling conducted at one water depth such as mid-depth are performed. Moreover, C3 was recorded dry throughout the sampling period. Therefore, in-situ measurements and sampling could not be conducted at C3 in accordance with the water monitoring requirements in the approved EM&A Manual.
- 2.4.7 At each sampling point, (two) 2 consecutive measurements of temperature, DO, turbidity and pH were measured. The Multi-Parameter Water Quality Monitoring Probe were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken. The certification of the Multi-parameter Water Quality Monitoring System is showed in **Appendix P**.
- 2.4.8 All water samples were delivered to the Acumen Laboratory and Testing Limited (HOKLAS registration no.: 241). SS testing was used HOKLAS accredited Analytical method APHA 2540 D. The certification of laboratory with HOKLAS accredited analytical tests are provided in **Appendix Q**.
- 2.4.9 In this reporting period, a total of thirteen (13) sampling days perform water monitoring at the six designated locations. Monitoring results of 4 key parameters: dissolved oxygen (DO), turbidity, suspended solids and pH in this Reporting Months, are summarized in Table 2-14.

Max

Table 2-14: Summary of Water Quality Monitoring Results Dissolved Oxygen – Mid **C1** C2**C3 M1 M2 M3** Depth (mg/L) Average 8.47 8.53 N/A 9.21 9.23 9.53 Min. 8.26 8.20 N/A 9.27 8.91 8.96 Max. 8.78 8.77 N/A 9.45 9.52 9.78 **Turbidity – Mid Depth (NTU) C1 C2 C3** M1**M2 M3** Average 2.58 2.51 N/A 2.47 2.60 0.29 Min. 2.30 2.20 N/A 2.30 2.30 -0.10 Max. 2.80 2.80 N/A 2.80 0.60 2.80 Suspended Solid – Mid depth **C1 C2 C3 M1 M3 M2** (mg/L)Average 3.48 N/A 3.72 2.72 8.25 <1 Min. 3.50 3.00 N/A 2.50 7.50 <1 Max. 3.90 3.90 N/A 3.00 9.20 <1 pH value (unit) **C**1 **C2 C3 M3 M**1 M2Average 7.48 7.55 N/A 7.52 7.49 7.50 Min.

7.21

7.76

N/A

N/A

7.20

7.80

7.19

7.74

Project no.: CJO-3113

7.31

7.80

2.4.10 In this Reporting Month, all monitoring result were below or within the action level. Hence, no Action or Limit Level exceedance was triggered during this month. Detailed monitoring results including insitu measurements, laboratory analysis data are shown in Appendix R.

7.21

7.77

### 2.5. ECOLOGY

- 2.5.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 2.5.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two Syzygium levinei and one Schefflera heptaphylla. However, the two native Syzygium levinei were mis-planted by two exotic Syzygium jambos, which has been replaced by another native tree species Celtis sinensis on 31 May 2021.
- 2.5.3 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 2.5.4 All Lamb of Tartary (Cibotium barometz) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 2.5.5 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 2.5.6 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光
  - 網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon to the 27 nos. Cibotium barometz.
- 2.5.7 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 2.5.8 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.
- 2.5.9 The post-transplantation monitoring of woodland compensation (quarterly report) is supplemented in **Appendix S(2)**.

### 2.6. WASTE MANAGEMENT STATUS

- 2.6.1 The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. The Waste Producer Number to the Contractor is assigned in respect of the project site.
- 2.6.2 Wastes generated during this reporting period include mainly construction wastes (inert and non-inert). Waste flow table was prepared by the Contractor to record amount of waste generated and disposed (**Appendix T**).
- 2.6.3 The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/recycle of C&D materials and wastes.
- 2.6.4 The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly. For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

### 2.7. DELIVERY, STORAGE AND HANDLING OF CHLORINE

2.7.1 Chlorine is delivered to Sha Tin WTW in batches of up to 6×1-tonne drums. The transport route from Sham Shui Kok dock on North Lantau is shown in **Figure 1**. The route passes along the North Lantau Expressway, around the northern edge of Tsing Yi, through Tsuen Wan and along Tai Po Road (Piper's Hill) to Sha Tin (Table 2-15).





Table 2-15: Chlorine Truck Transport Route

Destination	Route
From SSK	Sham Shui Kok Dock > Cheung Tung Road > Sunny Bay Road > N Lantau Highway
Dock to Sha	> Lantau Link > NW Tsing Yi Interchange > Tsing Yi North Costal road > Tsing
Tin WTW	Tsuen Road > Tsuen Wan Road > Kwai Chung Road > Ching Cheung Road > Tai
	Po Road > Tai Po Road (Piper's Hill) > Tai Po Road (Sha Tin Heights) > Tai Po
	Road > Tsing Sha Highway (Sha Tin) > Tai Po Rd (Sha Tin) > Sha Tin Rural
	Committee Rd > Tai Chung Kiu Rd > Che Kung Miu Road > Sha Tin WTW

- 2.7.2 Unloading takes place inside the Chlorination House, with the doors closed, in a designated truck unloading bay. The movement of drums within the storage area and 'drive-through' unloading bay is carried out using a hoist/monorail system with a purpose-built lifting beam. Prior to usage, the drums are stored on cradles within the chlorine storage area.
- 2.7.3 The on-site chlorine delivery route is shown in **Figure 2**.

Figure 2: Chlorine Delivery Route at Sha Tin WTW



- 2.7.4 An emergency chlorine scrubbing system is installed to remove any leaked chlorine in the chlorine handling and storage areas. The system is a packed tower utilising sodium hydroxide as the neutralising agent. The plant and equipment are installed in a separate scrubber room.
- 2.7.5 On detection of chlorine at a concentration of 3 ppm or above in the chlorine handling or storage areas, the scrubbing system will activate automatically. The air/chlorine mixture in the affected areas is drawn into the scrubber by the scrubber fan via ducting connected to the normal ventilation system. An electrically-operated isolating damper is provided in the scrubber intake which opens automatically when the scrubber fan starts up.
- 2.7.6 The scrubber system is normally set at auto standby mode and is activated if the chlorine concentration rises above 3 ppm. A continuous chlorine monitor is installed at a point downstream of the packed tower

- and upstream of the vent/recycle changeover dampers to monitor the scrubber performance; a "Chlorine concentration high" alarm will be initiated if the concentration of chlorine in the tower exhaust exceeds the preset value.
- 2.7.7 According to the Fire Services Department's fire safety requirements, an emergency repair/stoppage kit for chlorine spillage/leakage is provided and maintained in good working condition at all times for use by the trained persons and stowed adjacent to but outside the store/plant room. Regular drills are conducted to train personnel on the proper use of the breathing apparatus and protective clothing.
- 2.7.8 A Hazard Assessment of the risks associated with the storage, handling and transport of chlorine at Sha Tin WTW and the off-site transport of chlorine for the Construction and Operational Phases of the reprovisioning project has been conducted in the approved EIA Report (Register No. AEIAR-187/2015).
- 2.7.9 This In-situ Reprovisioning of Sha Tin WTW is an improvement project, following its completion the chlorine-related risks levels to the general public will be lowered due to the anticipated reduction of the chlorine storage and usage levels.
- 2.7.10 Implementation of the recommended mitigation measures would be regularly audited. No specific Environmental Monitoring would be required.

### 2.8. EM&A SITE INSPECTION

- 2.8.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, five (5) site inspections were carried out on 1, 8, 14, 20 and 29 September 2021.
- 2.8.2 One joint site inspection with IEC also undertaken on 20 September 2021. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 2-16.

Table 2-16: Site Observations

Date	Environmental Observations	Follow-up Status
	Water retained at the site formation area.	
1 September 2021	Contractor is reminded to remove the retained	Retained water was removed.
	water.	
8 September 2021	No environmental issue was observed during	N/A
1	the site inspection.	IVA
14 September 2021	No environmental issue was observed during	N/A
1	the site inspection.	IVA
20 September 2021	No environmental issue was observed during	N/A
1	the site inspection.	IVA
29 September 2021	Accumulated waste are observed near	
1	administration building. Contractor is	Accumulated waste were
	reminded to remove and dispose them	removed.
	properly.	

2.8.3 The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

### 2.9. ENVIRONMENTAL LICENSES AND PERMITS

### 2.9.1 The status of environmental license and permit is summarized in Table 2-17 below:

Table 2-17: Summary of Environmental License and Permit

License / Permit	License /	Date of	Date of	License /	Remark
	Permit No.	Issue	Expiry	Permit	
				Holder	
Environmental Permit	EP- 494/2015	28/01/2015	N/A	WSD	
Notification of	Reference No:	10/8/2020	N/A	ACMJV	
Construction Works under	458807				
the Air Pollution Control					
(Construction Dust)					
Regulation (Form NA)					
Registration of Chemical	WPN5296-759-	28/09/2020	N/A	ACMJV	
Waste Producer	A3012-01				
Trip Ticket (Chit) Account	7038091	26/8/2020	N/A	ACMJV	
Waste Water Discharge	WT00037213-	19/1/2021	31/1/2026	ACMJV	
Licence	2020				
Disposal of Sludge at	16134	5/3/2021	4/9/2021	ACMJV	
Landfill-Admission Ticket					
System					
Construction Noise Permit	GW-RN0584-21	13/8/2021	18/2/2022	ACMJV	

### 2.10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 2.10.1 In response to the site audit findings, the Contractors carried out corrective actions. A summary of the environmental mitigation measures implemented by the Contractor in this Reporting Period are summarized in Table 2-18.
- 2.10.2 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are showed **Appendix U**.

Table 2-18: Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
	- Tarpaulin covering of any dusty materials on a vehicle leaving the site;
	- Imposition of speed controls for vehicles on site haul roads;
	- Use of regular watering to reduce dust emissions from exposed site
Air Quality	surfaces and roads;
7 III Quality	- Side enclosure and covering of any aggregate or stockpiling of dusty
	materials to reduce emissions;
	- Where possible, routing of vehicles and positioning of construction plant
	should be at the maximum possible distance from ASRs.
	- Good site practices to limit noise emissions at the sources;
	- Use of quite plant and working methods;
Noise	- Use of site hoarding or other mass materials as noise barrier to screen
140150	noise at ground level of NSRs;
	- Scheduling of construction works outside school examination period in
	critical area.
	- Drainage systems were regularly and adequately maintained;
Water	- Effluent discharged from the construction site should comply with
Water	standards stipulated in the TM-DSS;
	- Open stockpiles of construction materials on sites should be covered.
General	- The site was generally kept tidy and clean.

2.10.3 The necessary mitigation measures were implemented properly for this Contract.


### 2.11. SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 2.11.1 Results for 1-hour TSP, noise and water quality monitoring complied with the Action/ Limit levels in the reporting period.
- 2.11.2 Cumulative statistics on exceedances is provided in **Appendix V**.

### 2.12. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

### 2.12.1 The Environmental Complaint Handling Procedure is shown in below table:

Table 2-19: Environmental Complaint Handling Procedure



- 2.12.2 No environmental complaint were received in the reporting period.
- 2.12.3 No notification of summons and prosecution was received in the reporting period.
- 2.12.4 No visit from EPD in the reporting period.
- 2.12.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in **Appendix V**.

### 2.13. DATA MANAGEMENT AND DATA QA/QC CONTROL

- 2.13.1 The impact monitoring data were handled by ET's in-house data recording and management system.
- 2.13.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into computerized database properly. The laboratory results were input directly into the computerized database and checked by personnel other than those who had input the data.
- 2.13.3 For monitoring parameters that require laboratory analysis, the local laboratory had followed the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory testing.

### 3. FUTURE KEY ISSUES

### 3.1. CONSTRUCTION PROGRAMME FOR THE COMING MONTHS

- 3.1.1 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between October to December 2021 will be:
  - M1-M5 Water Main Diversion
  - Washwater Equalization Tank (WET)- Excavation with ELS Work
  - Site formation work sheet pile and site formation excavation work
  - 3D scanning and Relocate antique of Chemical Building and Stage 2 Filter
  - Demolition of Chemical Building
  - Clarifier No.2,3 4 Backfilling and Demolition Work
  - Excavation work on WET area
  - DN1200 drainage work in Administration Building-
  - Excavation & drainage pile laying
  - Tree felling, transplantation, and landscape works
  - MIC office Construction
  - Remove Asbestos
  - Pipe pile work at Stage 1, RMF, Ozone, FST and Stage 2 Filter

### 3.2. KEY ISSUES FOR COMING MONTH


- 3.2.1 Potential environmental impacts arising from the above upcoming construction activities in September 2021 are mainly associated with dust, noise, water quality issues and waste management issues.
- 3.2.2 The tentative monitoring schedule for October 2021 to December 2021 can be found in **Appendix W**.

### 4. CONCLUSIONS AND RECOMMENDATIONS

### 4.1. SUMMARY


- 4.1.1 Air quality (1-hour TSP), noise, water quality and ecology impact monitoring were carried out in the reporting period. All monitoring results are satisfactory and no NOEs or associated corrective action was therefore issued.
- 4.1.2 Five (5 nos.) environmental site inspections were conducted during the reporting period. Joint site inspection with IEC were carried out on 20 September 2021. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 4.1.3 To control the site performance on waste management, the contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.
- 4.1.4 No Environmental complaint were received in reporting period.
- 4.1.5 No notification of summons or prosecution was received since commencement of the Contract.
- 4.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

# Appendix A General Layout Plan





## Appendix B Project Organization


- Water Treatment Works and Ancillary Facilities



### Appendix C Latest Construction Programme







Activity ID	Activity Name	Original	Start	Finish					202	21						2022			
140 M/ET CUID 40000	Washington Faul 2nd pour unit (2m)	Duration	10 Feb 22	02 Mar 22	ul Aug Sep Oct Nov Dec Jan	Feb Mar	Ap	or May	Jun	Jul Aug Sep	Oct Nov	Dec Jan	Feb Mar	Apr I	May Jun	Jul A	ug Sep (	Oct Nov	Dec
	Washwater Equilization Tank - 2nd pour wall (6m)   Washwater Equilization Tank - 2nd pour wall (6m)   C/E clab	18	10-Feb-22	02-Mar-22															
	Washwater Equilization Tank - 3rd pour wall (6m) + G/F slab	24	04-Mar-22	31-Mar-22															
	Washwater Equilization Tank - Formwork removal & defects	12	01-Apr-22	19-Apr-22															
	Washwater Equilization Tank - Water test (Tank 1)	8	20-Apr-22	28-Apr-22										_					
119.WET.SUB.10016	Washwater Equilization Tank - Water test (Tank 2)	8	29-Apr-22	10-May-22															
119.WET.SUB.10018	Washwater Equilization Tank - Water test (Tank 1 & 2)	8	11-May-22	19-May-22											_				
Superstructure		93	20-May-22	08-Sep-22															
119.WET.SUP.10000	Washwater Equilization Tank - Scaffolding erection +24mPD to +27.4mPD	6	20-May-22	26-May-22											-				
119.WET.SUP.10002	Washwater Equilization Tank - Formwork and rebar fixing for walls +24mPD to +27.4mPD	18	27-May-22	17-Jun-22											<del>-</del>				
119.WET.SUP.10004	Washwater Equilization Tank - Concreting for walls (up to +27.4mPD)	2	17-Jun-22	18-Jun-22											1				
119.WET.SUP.10006	Washwater Equilization Tank - Formwork and rebar fixing for floor slab (+27.4mPD)	18	20-Jun-22	11-Jul-22											•	<del>-</del>			
119.WET.SUP.10008	Washwater Equilization Tank - Concreting for floor slab (+27.4mPD)	2	12-Jul-22	13-Jul-22												1			
119.WET.SUP.10010	Washwater Equilization Tank - Scaffolding erection +27.4mPD to +31mPD (Roof)	6	14-Jul-22	20-Jul-22	1							1				-			
119.WET.SUP.10012	Washwater Equilization Tank - Formwork and rebar fixing for walls +27.4mPD to +31mPD (Roof)	18	21-Jul-22	10-Aug-22												-			
119.WET.SUP.10014	Washwater Equilization Tank - Concreting for walls (up to +31mPD) (Roof)	2	10-Aug-22	11-Aug-22	1											1			
119.WET.SUP.10016	Washwater Equilization Tank - Formwork and rebar fixing for Roof slab (+31mPD)	18	12-Aug-22	01-Sep-22	1														
119.WET.SUP.10018	Washwater Equilization Tank - Concreting for Roof slab (+31mPD)	2	02-Sep-22	03-Sep-22	1														
	Washwater Equilization Tank - Apply waterproofing	3	05-Sep-22	07-Sep-22	1														
	Washwater Equilization Tank - Completion of Civil Structure for E&M Installation	0	08-Sep-22		1												•		
	on Tanks - M&E Works	255	05-May-22	15-Mar-23										-					_
<b>  </b>	Washwater Equilization Tank - Handover of Washwater Equalization Tanks for E&M works (Temp. Operation)	0	20-May-22												•				
	Washwater Equilization Tank - Handover of Washwater Equalization Tanks for E&M works	0	08-Sep-22														•		
	nTanks - Delivery to Installation Area	190	05-May-22	19-Dec-22											į				_
<b>II</b> _	Washwater Equilization Tank - Delivery for Installation - Pump, Pipeworks, LV switchgears and MCP for Temp.		05-May-22	07-May-22															_
	Operation	3		·										•			_		
	Washwater Equilization Tank - Delivery for Installation - LALG	3	08-Sep-22	10-Sep-22													_		
	Washwater Equilization Tank - Delivery for Installation - Penstocks	3	23-Sep-22	26-Sep-22													•		_
	Washwater Equilization Tank - Delivery for Installation - Washwater Transfer Pump (EM 1.3.19.4)	3	16-Dec-22	19-Dec-22															•
	Washwater Equilization Tank - Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1)		19-Oct-22	21-Oct-22														0	
	Washwater Equilization Tank - Delivery for Installation - Recirculation Pumps (EM 1.3.19.4)	3	16-Dec-22	19-Dec-22															•
119.WET.MEP.10026	Washwater Equilization Tank - Delivery for Installation - Other Plants and Materials for BS Works (EM 4)	3	16-Dec-22	19-Dec-22							1								•
Washwater Equalization		243	20-May-22	15-Mar-23															
119.WET.MEP.10004	Washwater Equilization Tank - Installation of Pump, Pipeworks, LV switchgears and MCP for Temp. Operation	45	20-May-22	13-Jul-22												_			
119.WET.MEP.10006	Washwater Equilization Tank - Test and Ready for Temp. Operation	15	14-Jul-22	30-Jul-22												_			
Washwater Equalization	n Tanks - Installation - Mechanical	147	13-Sep-22	15-Mar-23													•		
119.WET.MEP.10012	Washwater Equilization Tank - Installation of LALG (1 set/gang/80 days)	84	13-Sep-22	21-Dec-22													_	1 1	<b>-</b>
119.WET.MEP.10024	Washwater Equilization Tank - Installation of Penstocks (1 set/gang/60 days)	63	22-Dec-22	15-Mar-23	1														=
Washwater Equalization	on Tanks - Installation - Electrical	63	22-Oct-22	06-Jan-23														<u> </u>	$-\parallel$
119.WET.MEP.10020	Washwater Equilization Tank - Installation of Cable Containments - Stage 1 (1 set/gang/60 days)	63	22-Oct-22	06-Jan-23															
Washwater Equalization	n Tanks - Setting to Work and Equipment Individual Tests	20	22-Dec-22	17-Jan-23															$\dashv$
Washwater Equalization	on Tanks - Individual Tests - Mechanical	20	22-Dec-22	17-Jan-23															$\dashv$
119.WET.TEST.10000	Washwater Equilization Tank - Individual Tests (IT) - Lifting Appliance (EM 6.9.13)	20	22-Dec-22	17-Jan-23															
Flocculation and Sedim	entation Tanks	96	15-Sep-22	10-Jan-23													-		$\blacksquare$
Western Half of Floccu	lation & Sedimentation Tank Structure	96	15-Sep-22	10-Jan-23													-		$\blacksquare$
Flocculation & Sedimen	ntation Tank (Western Half) - Excavation and ELS	54	15-Sep-22	18-Nov-22													-		
119.FST.ELS.10000	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1	18	15-Sep-22	07-Oct-22	•														
119.FST.ELS.10002	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2	18	08-Oct-22	28-Oct-22	1													_	
	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3	18	29-Oct-22	18-Nov-22	1														
	tation Tank (Western Half) - Substructure	42		10-Jan-23	•													<u> </u>	
<b>II</b>	Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat	2	19-Nov-22	21-Nov-22															
	Floce & Sed Tanks (Western Half) - Backfilling to formation level	12	22-Nov-22	05-Dec-22	-														
	Floce & Sed Tanks (Western Half) - Backlining to formation level	18	06-Dec-22	28-Dec-22															
119.F31.30B.10004	1 1000 to Cota italino (vvestelli i tali) - i oli involin aliu iebal lixiligi loi pasettietti liooi siab	10	00-De0-22	20-De0-22															
1/	/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment	<u>Works</u>		[ ,	◆ Milestone Critical	Work										Page 4	of 8		
	(South Works) - Water Treatment Works and Ancillary Facil				Actual Work Summ	ary										-			1


	Activity Name	Original	Start	Finish							202	!1								2022		
19 FST SUB 10006	Flooc & Sed Tanks (Western Half) - Concreting for Basement floor slab	Duration 10	29-Dec-22	10-Jan-23	ul Aug Sep Oct No	ov Dec Jan	Feb	Mar	Apr	May	Jun	Jul Aug	Sep	Oct N	Nov Dec	Jan	Feb Ma	r Apr	May	Jun Jul	Aug Sep	Oct
		162	29-Dec-22 25-Jun-22	07-Jan-23													1					
uth Works Pumping	g Station (SWPS) - Structure	162		07-Jan-23																		
			25-Jun-22																			
	Station (SWPS) - Excavation & ELS	120		16-Nov-22																		
	SWPS - Excav & Install ELS & Plate Loading Test - S1	24	25-Jun-22	23-Jul-22																<u> </u>		
	SWPS - Excav & Install ELS & Plate Loading Test - S2	24	25-Jul-22	20-Aug-22																_		
	SWPS - Excav & Install ELS & Plate Loading Test - S3	24	22-Aug-22	19-Sep-22																		
	SWPS - Excav & Install ELS & Plate Loading Test - S4	24	20-Sep-22	19-Oct-22																	-	
119.SWPS.ELS.10008	SWPS - Excav & Install ELS & Plate Loading Test - S5	24	20-Oct-22	16-Nov-22																		
South Works Pumping	Station (SWPS) - Substructure	42	17-Nov-22	07-Jan-23					!													
119.SWPS.SUB.10000	SWPS - Blinding and earth mat installation	6	17-Nov-22	23-Nov-22																		
119.SWPS.SUB.10002	SWPS - Backfilling to formation level	24	24-Nov-22	21-Dec-22					1													
119.SWPS.SUB.10004	SWPS - Formwork and rebar fixing for Basement floor slab (LG2/F)	12	22-Dec-22	07-Jan-23																		
zone Building		36	19-Nov-22	03-Jan-23													1					
zone Building - Stru	cture	36	19-Nov-22	03-Jan-23																		
Ozone Building - Excav	ration and ELS	36	19-Nov-22	03-Jan-23																		
119.OB.ELS.10000	Ozone Building - Excav & Install ELS & Plate Loading Test -S1	18	19-Nov-22	09-Dec-22																		
119.OB.ELS.10002	Ozone Building - Excav & Install ELS & Plate Loading Test - S2	18	10-Dec-22	03-Jan-23													;					
age 1 Filters		216	11-Jun-22	04-Mar-23													!			<del>-</del>		
st Half of Stage 1 Filte	ers Structure (Northern Half)	153	11-Jun-22	12-Dec-22																<del>-</del>		
Stage 1 Filters (1st Half	f - Northern Half) - Excavation and ELS	85	11-Jun-22	20-Sep-22													1			<del>-</del>	<del>-</del>	
119.S1.ELS10000	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S1	17	11-Jun-22	30-Jun-22													; ; ;					
119.S1.ELS10002	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S2	17	02-Jul-22	21-Jul-22													!					
119.S1.ELS10004	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S3	17	22-Jul-22	10-Aug-22													1			_	_	
119.S1.ELS10006	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S4	17	11-Aug-22	30-Aug-22																		
119.S1.ELS10008	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S5	17	31-Aug-22	20-Sep-22													į				_	
Stage 1 Filters (1st Half	f - Northern Half) - Substructure	49	08-Sep-22	07-Nov-22																	<b>→</b>	
119.S1.SUB.10000	Stage 1 Filter (1st Half - Northern) - Tower Clane Construction	10	08-Sep-22	20-Sep-22																	_	
119.S1.SUB.10002	Stage 1 Filter (1st Half - Northern) - Backfilling to formation level	6	21-Sep-22	27-Sep-22					İ												_	
119.S1.SUB.10004	Stage 1 Filter (1st Half - Northern) - Formwork and rebar fixing for Basement floor slab (1st Half)	10	28-Sep-22	11-Oct-22													1					<b>-</b>
119.S1.SUB.10006	Stage 1 Filter (1st Half - Northern) - Concreting for Basement floor slab	8	12-Oct-22	20-Oct-22													1					_
119.S1.SUB.10008	Stage 1 Filter (1st Half - Northern) - Scaffolding erection	12	21-Oct-22	03-Nov-22													1					
119.S1.SUB.10010	Stage 1 Filter (1st Half - Northern) - Formwork and rebar fixing for walls (up to G/F)	12	24-Oct-22	05-Nov-22													1					
119.S1.SUB.10012	Stage 1 Filter (1st Half - Northern) - Concreting for walls (up to G/F)	12	25-Oct-22	07-Nov-22													1					<u> </u>
	f - Northern Half) - Superstructure	29	08-Nov-22	10-Dec-22																		•
119.S1.SUP.10000	Stage 1 Filter (1st Half - Northern) - Apply waterproofing	5	08-Nov-22	12-Nov-22																		
119.S1.SUP.10002	Stage 1 Filter (1st Half - Northem) - Water Test 1 (2 out of 8 tanks)	6	14-Nov-22	19-Nov-22																		
119.S1.SUP.10004	Stage 1 Filter (1st Half - Northem) - Water Test 2 (2 out of 8 tanks)	6	21-Nov-22	26-Nov-22													!					
119.S1.SUP.10006	Stage 1 Filter (1st Half - Northern) - Water Test 3 (2 out of 8 tanks)	6	28-Nov-22	03-Dec-22					İ													
	Stage 1 Filter (1st Half - Northem) - Water Test 4 (2 out of 8 tanks)	6	05-Dec-22	10-Dec-22													1					
	f - Northern Half) - ABWF Works	18	21-Nov-22	12-Dec-22					į								1					
	Stage 1 Filter (1st Half - Northern) - Wall tiling	18	21-Nov-22	10-Dec-22													1					
	Stage 1 Filter (1st Half - Northern) - Completion of Civil Structure for E&M Installation (including Pipe Gallery)	0	12-Dec-22	.0 55022																		
	ters Structure (Southern haif)	36	28-Nov-22	11-Jan-23																		
		36	28-Nov-22	11-Jan-23																		
	f - Southern Half) - Excavation and ELS   Stong 1 Filter (Ond Half Southern)   Excav 8 Install ELS 8 Plate Loading Test   \$4			17-Dec-22																		
	Stage 1 Filter (2nd Half - Southern) - Excav & Install ELS & Plate Loading Test - S1	18	28-Nov-22																			
	Stage 1 Filter (2nd Half - Southern) - Excav & Install ELS & Plate Loading Test - S2	18	19-Dec-22	11-Jan-23													1					
Stage 1 Filters - M&E \		63	12-Dec-22	04-Mar-23													;					
	Stage 1 Filters - Handover of 1st Half (Northern Half) for E&M works (including Pipe Gallery)	0	12-Dec-22	00.8													1					
Stage 1 Filters - Deliver		11	12-Dec-22	23-Dec-22																		
119.S1.MEP.10004	Stage 1 Filters - Delivery for Installation - Stop logs, penstocks and valves (PS 0.13.5(4))	3	12-Dec-22	14-Dec-22																		

Activity ID	Activity Name	Original Duration	Start	Finish								2021								2022			
119.S1.MEP.10006	Stage 1 Filters - Delivery for Installation - LALG (PS 0.13.5(5))	Duration 3	12-Dec-22	14-Dec-22	ul Aug	Sep	Oct Nov	Dec Jan	Feb Mar	Apr 1	May .	Jun Jul	Aug	Sep O	t Nov Dec	Jan	Feb Mar	Apr	May	Jun Jul	Aug Se	Oct No	ov Dec
119.S1.MEP.10014		3	21-Dec-22	23-Dec-22	1																		
	· · · · · · · · · · · · · · · · · · ·				1																		
119.S1.MEP.10016	· · · · · · · · · · · · · · · · · · ·	3	21-Dec-22	23-Dec-22																			-
119.S1.MEP.10018	· · · · · · · · · · · · · · · · · · ·	3	21-Dec-22	23-Dec-22																			"
119.S1.MEP.10020	Stage 1 Filters - Delivery for Installation - Filter installation (PS 0.13.5(1)) - Batch 4 (Filters 13-16)	3	21-Dec-22	23-Dec-22																			0
119.S1.MEP.10022	Stage 1 Filters - Delivery for Installation - Chemical dosing facilities (PS 0.13.5(2))	3	12-Dec-22	14-Dec-22																			0
Stage 1 Filters - Ins	tallation	63	12-Dec-22	04-Mar-23																			_
119.S1.MEP.10002	Stage 1 Filters - Installation of Temporary Backwash Water Treatment Facilities - Stage 1 (1 set/gang/60 days)	63	12-Dec-22	04-Mar-23																			
Lower Floor		42	15-Dec-22	11-Feb-23																			-
119.S1.MEP.1000	8 Stage 1 Filters - L/G - Installation of LALG (1 set/gang/80 days - 2 gangs)	42	15-Dec-22	11-Feb-23																			
Stage 2 Filters		164	25-Jun-22	10-Jan-23																•	<del>                                     </del>		-
Stage 2 Filters - Fil	ers Structure 1st Half (Western Half)	152	11-Jul-22	10-Jan-23							:									-			-
Stage 2 Filters (1st	Half - Western Half) - Excavation and ELS	90	11-Jul-22	26-Oct-22			1													_	1 1		
119.S2.ELS.10002	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S1	18	11-Jul-22	30-Jul-22	1																		
119.S2.ELS.10004		18	01-Aug-22	20-Aug-22	1																		
119.S2.ELS.10004		18		10-Sep-22	1																		
			22-Aug-22		1																		
119.S2.ELS.10008		18	13-Sep-22	05-Oct-22																		<b>T</b>	
119.S2.ELS.10010	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S5	18	06-Oct-22	26-Oct-22	]																		
Stage 2 Filters (1st	Half - Western Half) - Substructure	62	27-Oct-22	10-Jan-23																			$\blacksquare$
119.S2.SUB.10000	Stage 2 Filter (1st Half - Western) - Install underground earthing system or earth mat (if any)	2	27-Oct-22	28-Oct-22																		ı	
119.S2.SUB.10002	Stage 2 Filter (1st Half - Western) - Tower Crane Constrction	18	29-Oct-22	18-Nov-22	1																		1
119.S2.SUB.10004	Stage 2 Filter (1st Half - Western) - Backfilling to formation level	6	19-Nov-22	25-Nov-22	1																		•
119.S2.SUB.10006	Stage 2 Filter (1st Half - Western) - Formwork and rebar fixing for Basement floor slab	12	26-Nov-22	09-Dec-22	1																		÷
119.S2.SUB.10008	Stage 2 Filter (1st Half - Western) - Concreting for Basement floor slab	12	10-Dec-22	23-Dec-22	1																		_
119.S2.SUB.10010	Stage 2 Filter (1st Half - Western) - Scaffolding erection	12	24-Dec-22	10-Jan-23	1																		
Stage 2 Filters - Fil	ers Structure 2nd Half (Eastern Half)	48	25-Jun-22	20-Aug-22																_			
	Half - Eastern Half) - Excavation and ELS	48	25-Jun-22	20-Aug-22																			
W	Stage 2 Filter (2nd Half - Eastern) - Tree transplant	48	25-Jun-22	20-Aug-22																<u> </u>			
							-																
Residuals Manage		317	07-Jan-22	10-Feb-23																			
	ment Factilities (RMF) - Structure	317	07-Jan-22	10-Feb-23																			
II	nent Factilities (RMF) - Excavation & ELS	72	07-Jan-22	08-Apr-22																			
119.RMF.ELS.1000	0 RMF - Excav & Install ELS & Plate Loading Test - S1	18	07-Jan-22	27-Jan-22																			
119.RMF.ELS.1000	2 RMF - Excav & Install ELS & Plate Loading Test - S2	18	28-Jan-22	24-Feb-22												-	_						
119.RMF.ELS.1000	4 RMF - Excav & Install ELS & Plate Loading Test - S3	18	25-Feb-22	17-Mar-22	1												÷						
119.RMF.ELS.1000	6 RMF - Excav & Install ELS & Plate Loading Test - S4	18	18-Mar-22	08-Apr-22	1												_						
Residuals Manage	nent Factilities (RMF) - Substructure	120	09-Apr-22	03-Sep-22														-			<del>                                     </del>		
119.RMF.SUB.100	0 RMF - Blinding and earth mat installation	3	09-Apr-22	12-Apr-22	1													•					
119.RMF.SUB.100	2 RMF - Backfilling to formation level	12	13-Apr-22	29-Apr-22	1																		
	4 RMF - Formwork and rebar fixing for Basement floor slab (LG2/F)	12	30-Apr-22	16-May-22	1																		
	16 RMF - Concreting for Basement floor slab (LG2/F)	9	17-May-22	26-May-22	1																		
	18 RMF - Scaffolding erection (up to LG1/F)	12	27-May-22	10-Jun-22	1		1												_				
	0 RMF - Formwork and rebar fixing for walls (up to LG1/F)	12	11-Jun-22	24-Jun-22																			
	2 RMF - Concreting for walls (up to LG1/F)	3	25-Jun-22	28-Jun-22																			
	4 RMF - Formwork and rebar fixing for LG1/F slab	12	29-Jun-22	13-Jul-22																			
119.RMF.SUB.100	6 RMF - Concreting for LG1/F slab	3	14-Jul-22	16-Jul-22																0			
119.RMF.SUB.100	8 RMF - Scaffolding erection (up to G/F)	12	18-Jul-22	30-Jul-22																			
119.RMF.SUB.100	20 RMF - Formwork and rebar fixing for walls (up to G/F)	12	01-Aug-22	13-Aug-22	1																-		
119.RMF.SUB.100	RMF - Concreting for walls (up to G/F)	3	15-Aug-22	17-Aug-22	1																0		
119.RMF.SUB.100	RMF - Formwork and rebar fixing for GF slab	12	18-Aug-22	31-Aug-22	1		1																
	16 RMF - Concreting for G/F slab	3	01-Sep-22	03-Sep-22	1																		
	nent Factilities (RMF) - Superstructure	90		21-Dec-22																	_		
	- Capersulation		- 00-00р-22	21-000-22																	•		
	1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment	Works			<b>*</b> *	Mileston	e =	Critical	Work											Page	6 of 8		
	(South Works) - Water Treatment Works and Ancillary Facil					A of upl \A	/ork	Summa	an.											3-	-		


Activity ID	Activity Name	Original Duration	Start	Finish							202							2022			
119.RMF.SUF		Duration 12	05-Sep-22	19-Sep-22	ul Aug	Sep (	Oct Nov	Dec Jan	Feb Mar	Apr May	/ Jun	Jul Aug	Sep Oct	Nov Dec	Jan Feb	Mar	Apr May	y Jun Ju	Aug Sep	Oct Nov	Dec
	.10002 RMF - Formwork and rebar fixing (upto Roof)	18	20-Sep-22	12-Oct-22	1																
	10004 RMF - Concreting (Upto Roof)	3	13-Oct-22	15-Oct-22																Τ,	
	10006 RMF - Formwork and rebar fixing for Roof																				
		18	17-Oct-22	05-Nov-22																	
	10008 RMF - Concreting Roof	3	07-Nov-22	09-Nov-22																	
	.10010 RMF - Apply waterproofing	18	10-Nov-22	30-Nov-22																	•
119.RMF.SUF	.10012 RMF - Water Test	18	01-Dec-22	21-Dec-22																	
Residuals Ma	nagement Factilities (RMF) - ABWF Works	35	22-Dec-22	10-Feb-23																	
119.RMF.ABV	/F.10000 RMF - Steel Roof installation	35	22-Dec-22	10-Feb-23																	
WTW Logistics	Centre	308	10-Feb-22	27-Feb-23											_						
WTW Logistic	s Centre - M&E Works	308	10-Feb-22	27-Feb-23											-						
119.WTWLC.N	EP.10000 WTWLC - Ready for E&M Works	0	10-Feb-22												•						
WTW Logistic	s Centre - Delivery to Installation Area	66	11-Oct-22	28-Dec-22																V	<del> </del>
119.WTWLC.	MEP.1000 WTWLC - Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1(2))	3	15-Oct-22	18-Oct-22																	
119.WTWLC.	MEP.1000 WTWLC - Delivery for Installation - Other Plants and Materials for BS Works (EM 4)	3	15-Oct-22	18-Oct-22																	
119.WTWLC.	MEP.1001: WTWLC - Delivery for Installation - Fluoride dosing facility (PS 0.18.4(5))	3	01-Dec-22	03-Dec-22	1																•
119.WTWLC.	MEP.1001 WTWLC - Delivery for Installation - Lime handling, mixing, storing and dosing systems (PS 0.18.4(1))	3	11-Oct-22	13-Oct-22	1															0	
119.WTWLC.	MEP.1002  WTWLC - Delivery for Installation - Polymer handling, mixing, storing and dosing systems (PS 0.18.4(2))	3	08-Nov-22	10-Nov-22	1																
	MEP.1002 WTWLC - Delivery for Installation - Disodium phosphate handling, mixing, storing and dosing systems (PS	3	01-Dec-22	03-Dec-22	-																
	0.18.4(4))  MEP.1003( WTWLC - Delivery for Installation - Ammonium sulphate handling, mixing, storing and dosing systems (PS	3	01-Dec-22	03-Dec-22	1																
	0.18.4(3))  MEP.1004( WTWLC - Delivery for Installation - Instrumentation, Control & Automation - DCS (EM 5)	3	23-Dec-22	28-Dec-22																	
		108		27-Feb-23																	
<u> </u>	s Centre - Installation		14-Oct-22	27-Feb-23																	
LG/2F		108																			
Hydrated Lii		84	14-Oct-22	30-Jan-23																	
	C.MEP.10( WTWLC - Installation of Lime Bulk Bag Unloader (1 set/gang/80 days - 2 gangs)	42	14-Oct-22	01-Dec-22																	
119.WTWL	C.MEP.10( WTWLC - Installation of Lime Silo No 1 (1 set/gang/80 days - 2 gangs)	42	02-Dec-22	30-Jan-23																	
Polyer Plan		84	11-Nov-22	27-Feb-23																	
119.WTWL	C.MEP.10( WTWLC - Installation of Flocculation Polymer Dosing Pumps (1 set/gang/80 days)	84	11-Nov-22	27-Feb-23																	
LG/1F		63	05-Dec-22	25-Feb-23																	•
Fluoride Pla	nt	63	05-Dec-22	25-Feb-23																	•
119.WTWL	C.MEP.10( WTWLC - Installation of Fluoride Dosing Pumps (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																	
Ammonium	Sulphate Plant	63	05-Dec-22	25-Feb-23																	•
119.WTWL	C.MEP.10¢ WTWLC - Installation of Storage Handling and Wtting Trains (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																	
Sodium Pho	sphate Plant	63	05-Dec-22	25-Feb-23																	-
119.WTWL	C.MEP.10¢ WTWLC - Installation of Storage Handling and Witting Trains (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																	
G/F		63	05-Dec-22	25-Feb-23																	
119.WTWLC	MEP.1002 WTWLC - Provision for Sodium Phosphate Storage (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																	
119.WTWLC	MEP.100; WTWLC - Provision for Ammonium Sulphate Storage (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23	1																
General M&E		63	19-Oct-22	03-Jan-23																<b>—</b>	
	E Works - Electrical	63	19-Oct-22	03-Jan-23																	
	C.MEP.10¢ WTWLC - Installation of LMCPs (1 set/gang/50 days)	53	19-Oct-22	19-Dec-22																	
	C.MEP.10¢ WTWLC - Modification of LV Switchboards (1 set/gang/60 days)	63	19-Oct-22	03-Jan-23	1																
	C.MEP.100 WTWLC - initialization of Cable Containments - Stage 1 (1 set/gang/60 days)	63		03-Jan-23																	
		00	19-Oct-22																_		
New Administr		3	13-Sep-22	15-Sep-22															_		
	ation Building - M&E Works	3	13-Sep-22	15-Sep-22															₩		
	ation Building - Delivery to Installation Area	3	13-Sep-22	15-Sep-22															₩		
	P.10004 New Adm. Bldg Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1(2))	3	13-Sep-22	15-Sep-22															0		
DN1200 Drain	age near New Administration Building (ADB) Area	564	25-Jan-21 A	21-Jan-23				_					1								
119.CE.10016	PMI0012/CE16 - Modification of Stormwater Drainage from SMH39 to SMH40	29	14-Apr-21	18-May-21																	
119.DN1200.10	Drainage Works near ADB (DN1200) - Excavation for 1st Section (Outfall headwall to SMH40) (160m3 @ 6.5 m3/d/team)	24	25-Jan-21 A	02-Mar-21	]																
119.DN1200.10	·	35	03-Mar-21	16-Apr-21	1					<del>-</del>											
	· · · · · · · · · · · · · · · · · · ·	1	1				i	ı I		1 1				1	1 1				<u> </u>	1 1	
	1/MSD/10 In Situ Panravisioning of She Tin Motor Treatment	Warks			<u> </u>	Milestone		Critical \	Nork									Doc	10.7 of 0		
	1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment (South Works) - Water Treatment Works and Ancillary Facilities		!		_			Summa										Рас	je 7 of 8		
1	100 and 110 may 1 act 110 and 110 may 1 act			ı		, waa v		, Callillo	,												ı


Activity ID	Activity Name	Original	Start	Finish										2021									20	022				
r tourney	, wanty tains	Original Duration			ul Aug	Sep	Oct	Nov De	c Jan	Feb	Mar	Apr	May		lul Aug	Sep	Oct	Nov D	ec Jan	Feb	Mar	Apr May			Aug S	Sep Oct	Nov Dec	∌C
119.DN1200.10004	Drainage Works near ADB (DN1200) - Tienchless Excavation for 2nd Section (SMH40 to SMH39) Including Pit - 2nd Section	101	20-May-21	16-Sep-21																								1
119.DN1200.10008	Drainage Works near ADB (DN1200) - Excavation for 3rd Section (SMH39 to SMH37)	36	22-Nov-21	05-Jan-22																								
119.DN1200.10010	Drainage Works near ADB (DN1200) - 3rd Section drainage pipe laying (SMH39 to SMH37)	30	06-Jan-22	16-Feb-22																-								
119.DN1200.10012	Drainage Works near ADB (DN1200) - Excavation for 4th Section (SMH37 to SMH35)	48	20-Oct-22	14-Dec-22																						-	<del></del>	
119.DN1200.10014	Drainage Works near ADB (DN1200) - 4th Section drainage pipe laying (SMH37 to SMH35)	30	15-Dec-22	21-Jan-23																							•	4
Geotechnical Works		199	22-Nov-21	30-Jul-22														-						<del></del>				
Retaining Wall A, E,	G & Soldier Pipe Wall B, F	199	22-Nov-21	30-Jul-22														-						<del>-</del>				
119.WALLA.10000	L-Shape Retaining Wall A (Type RW1 and RW2) - 1st Section (29m @ 10m / 2wk / team)	35	22-Nov-21	04-Jan-22														Ė										
119.WALLA.10002	L-Shape Retaining Wall A (Type RW1 and RW2) - 2nd Section (29m @ 10m / 2wk / team)	35	05-Jan-22	21-Feb-22																-								
119.WALLA.10004	L-Shape Retaining Wall A (Type RW1 and RW2) - Final Section (29m @ 10m / 2wk / team)	35	22-Feb-22	02-Apr-22																-								
119.WALLB.10000	Soldier Pile Wall B - 1st Section (27 no. @ 1.5 pile/day/team)	18	04-Apr-22	28-Apr-22																								
119.WALLB.10002	Soldier Pile Wall B - Final Section (28 no. @ 1.5 pile/day/team)	19	29-Apr-22	23-May-22																								
119.WALLF.10000	Soldier Pile Wall F - 1st Section (22 no .@ 1.5 pipe/day/team)	15	25-Jun-22	13-Jul-22																				-				
119.WALLF.10002	Soldier Pile Wall F - Final Section (22 no. @ 1.5 pipe/day)	15	14-Jul-22	30-Jul-22																								
119.WALLG.10002	L-Shape Retaining Wall G with Mini-Pile Foundaiton (7m @ 10 m / 2wk / team)	10	24-May-22	04-Jun-22																			<u> </u>					
M4/M5 Pipes Laying t	from Outside SWPS to South Gate	150	25-Jun-22	21-Dec-22																			-				+++	•
119.M1M5.10042	ELS for M4/M5 pipes laying from outside SWPS to SMH37	48	25-Jun-22	20-Aug-22																			•		_			
119.M1M5.10044	Excavation for M4/M5 pipes laying from outside SWPS to SMH37	42	22-Aug-22	12-Oct-22																					÷			
119.M1M5.10046	M4/M5 pipes laying (from outside SWPS to SMH37)	60	13-Oct-22	21-Dec-22																							<del>+ +</del>	4
				J.	i		1 :		l	_	:				<del></del>		<u> </u>	:				<del></del>			:	ļ.	-	-1


### Appendix D Location of Construction Activities



# Appendix E Environmental Sensitive Receivers in the Vicinity of the Projects







## Appendix F Summary of Action and Limit Levels

#### Determination of Action and Limit Levels for Air Quality

Monitoring Locations	Action Level 1-hour TSP, (µg/m³)	Limit Level 1-hour TSP, (μg/m³)
AM1	357	500
AM2	334	500

#### Determination of Action and Limit Levels for Noise

Monitoring	Action Level	Limit Level in dB(A)
Location	0700-1900 ho	ours on normal weekdays
NM1		For domestic premises: 75 dB(A) for
NM2	When one documented	NM1 & NM2
NM3	complaint is received	For schools: 70dB(A) during normal teaching periods and 65 dB(A) during examination periods for NM3

#### Determination of Action and Limit Levels for Water Quality

Water		d Oxygen g/L)	Suspender (mg/		Turbidity	(NTU)	pl	Н
monitoring stations	Action	Limit	Action	Limit	Action	Limit	Action	Limit
Stations	Level	Level	Level	Level	Level	Level	Level	Level
C1	7.51	7.44	4.19	6.73	3.99	4.00	Beyond the range 6.6 to 7.9	Beyond the range 6.5 to 8.0
C2	8.10	7.98	4.33	8.16	3.13	3.28	Beyond the range 6.6 to 8.8	Beyond the range 6.5 to 8.9
C3*	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
M1	8.90	8.89	3.30	3.56	4.36	4.48	Beyond the range 6.6 to 8.2	Beyond the range 6.6 to 8.3
M2	8.92	8.91	18.84	26.80	12.64	13.72	Beyond the range 6.6 to 11.0	Beyond the range 6.6 to 11.0
М3	9.16	9.15	1.00	1.00	1.10	1.18	Beyond the range 6.6 to 8.6	Beyond the range 6.6 to 8.7

Remark: For DO, action should be taken when monitoring result of either one of the surface, middle or bottom DO is lower than the proposed Action/Limit Levels.

### Appendix G Event/Action Plan

### Air Quality

FV/FNT		ACT	TION	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one	1. Inform the Contractor, IEC	Check monitoring data	1. Confirm receipt of	1. Identify source(s),
sample	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Discuss with the	2. Check Contractor's	in writing.	exceedance and propose
	Contractor on the remedial	working method; and		remedial measures;
	measures required;	3. Review and advise the ET		2. Implement remedial
	3. Repeat measurement to	and ER on the effectiveness		measures; and
	confirm findings; and	of the proposed remedial		3. Amend working methods
	4. Increase monitoring	measures.		agreed with the ER as
	frequency.			appropriate.
2. Exceedance for two or	1. Inform the Contractor, IEC	Check monitoring data	1. Confirm receipt of	1. Identify source and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Discuss with the ER and	2. Check Contractor's	in writing;	of exceedance;
	Contractor on the remedial	working method; and	2. Review and agree on the	2. Submit proposals for
	measures required;	3. Review and advise the ET	remedial measures proposed	remedial measures to
	3. Repeat measurements to	and ER on the effectiveness	by the Contractor; and	the ER with a copy to
	confirm findings;	of the proposed remedial	3. Supervise implementation	ET and IEC within three
	4. Increase monitoring	measures.	of remedial measures.	working days of notification;
	frequency to daily;			3. Implement the agreed
	5. If exceedance continues,			proposals; and

	arrange meeting with the			4. Amend proposal as
	IEC, ER and Contractor; and			appropriate.
	6. If exceedance stops,			
	cease additional monitoring.			
LIMIT LEVEL				
Event	ET	IEC	ER	CONTRACTOR
1. Exceedance for one	1. Inform the Contractor,	Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
sample	IEC, EPD and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Repeat measurement to	2. Check the Contractor's	in writing;	of exceedance;
	confirm findings;	working method;	2. Review and agree on the	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ET, ER	remedial measures proposed	avoid further exceedance;
	frequency to daily; and	and Contractor on possible	by the Contractor; and	3. Submit proposals for
	4. Discuss with the ER, IEC	remedial measures; and	3. Supervise implementation	remedial measures to ER
	and contractor on the	4. Review and advise the ER	of remedial measures.	with a copy to ET and IEC
	remedial measures and	and ET on the effectiveness		within three working days of
	assess the effectiveness.	of Contractor's remedial		notification;
		measures.		4. Implement the agreed
				proposals; and
				5. Amend proposal if
				appropriate.

	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or	1. Notify Contractor, IEC, EPD	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	in writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action
	3. Increase monitoring	3. Discuss with ET, ER, and	and IEC, agree with the	to avoid further exceedance;
	frequency to daily;	Contractor on the potential	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of the	remedial measures; and	measures to be	remedial measures to the ER
	Contractor's working procedures	4. Review and advise the ER	implemented;	with a copy to the IEC and
	with the ER to determine	and ET on the effectiveness	3. Supervise the	ET within three working days
	possible mitigation to be	of Contractor's remedial	implementation of remedial	of notification;
	implemented;	measures.	measures; and	4. Implement the agreed
	5. Arrange meeting with the IEC		4. If exceedance continues,	proposals;
	and ER to discuss the remedial		consider what portion of the	5. Revise and resubmit
	measures to be taken;		work is responsible and	proposals if problem still not
	6. Review the effectiveness of		instruct the Contractor to	under control; and
	the Contractor's remedial		stop that portion of work	6. Stop the relevant portion
	measures and keep IEC, EPD		until the exceedance is	of works as determined by
	and ER informed of the results;		abated.	the ER until the exceedance
	and			is abated.
	7. If exceedance stops, cease			
	additional monitoring.			

#### Noise

EVENT		ACT	TION	
EVENI	ET	IEC	ER	CONTRACTOR
ACTION LEVEL	1. Notify the Contractor, IEC	Review the investigation	1. Confirm receipt of	Investigate the complaint
	and ER;	results submitted by the	notification of complaint in	and propose remedial
	2. Discuss with the ER and	Contractor; and	writing;	measures;
	Contractor on the remedial	2. Review and advise the ET	2. Review and agree on the	2. Report the results of
	measures required; and	and ER on the effectiveness	remedial measures proposed	investigation to the IEC, ET
	3. Increase monitoring	of the remedial measures	by the Contractor; and	and ER;
	frequency to check mitigation	proposed by the Contractor.	3. Supervise implementation	3. Submit noise mitigation
	effectiveness.		of remedial measures.	proposals to the ER with
				copy to the IEC and ET
				within three working days of
				notification; and
				4. Implement noise mitigation
				proposals.
LIMIT LEVEL	1. Notify the Contractor, IEC,	Check monitoring data	1. Confirm receipt of	Identify source and
	EPD and ER;	submitted by the ET;	notification of failure in	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ER, ET	and IEC, agree with the	avoid further exceedance;
	frequency;	and Contractor on the	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of	potential remedial measures;	measures to be	remedial measures to the ER

Contractor's working	and	implemented;	with copy to the IEC and ET
procedures to determine	4. Review and advise the ET	3. Supervise the	within three working days of
possible mitigation to be	and ER on the effectiveness	implementation of remedial	notification;
implemented;	of the remedial measures	measures; and	4. Implement the agreed
5. Arrange meeting with the	proposed by the Contractor.	4. If exceedance continues,	proposals;
IEC and ER to discuss the		consider what portion of the	5. Revise and resubmit
remedial measures to be		work is responsible and	proposals if problem still not
taken;		instruct the Contractor to	under control; and
6. Review the effectiveness		stop that portion of work until	6. Stop the relevant portion
of Contractor's remedial		the exceedance is abated.	of works as determined by
measures and keep IEC,			the ER until the exceedance
EPD and ER informed of the			is abated.
results; and			
7. If exceedance stops,			
cease			

### Water Quality

FVENT		ACTION							
EVENT		ET Leader		IEC		ER		CONTRACTOR	
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and	
by one sampling day		measurement to		Contractor on the		proposed mitigation		confirm notification of	
		confirm findings;		mitigation measures;		measures;		the non-compliance in	
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;	
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable	
		source(s) of impact;		submitted by		be implemented.		practice;	
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and	
		Contractor;		the ER accordingly;		effectiveness of the		equipment;	
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of	
		all plant, equipment		effectiveness of the		measures.		working methods;	
		and Contractor's		Implemented mitigation			•	Discuss with ET and	
		working methods;		measures.				IEC and propose	
	•	Discuss mitigation						mitigation measures to	
		measures with IEC and						IEC and ER;	
		Contractor;					•	Implement the agreed	
	•	Repeat measurement						mitigation measures.	
		on next day of							
		exceedance.							

		ET Leader		IEC		ER		CONTRACTOR
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and
by more than one		measurement to		Contractor on the		proposed mitigation		confirm notification of
consecutive sampling day		confirm findings;		mitigation measures;		measures;		the non-compliance in
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable
		source(s) of impact;		submitted by		be implemented;		practice;
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and
		Contractor;		the ER accordingly;		effectiveness of the		equipment;
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of
		all plant, equipment		effectiveness of the		measures.		working methods;
		and Contractor's		implemented mitigation			•	Discuss with ET and
		working methods;		measures.				IEC and propose
	•	Discuss mitigation						mitigation measures to
		measures with IEC and						IEC and ER within
		Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						
	•	Prepare to increase the						
		monitoring frequency to						
		daily;						

	Repeat measurement			
	on next day of			
	exceedance.			
	ET Leader	IEC	ER	CONTRACTOR
Limit level being	Repeat in situ	Discuss with ET and	Discuss with IEC, ET	Inform the ER and
exceeded by one	measurement to	Contractor on the	and Contractor on the	confirm notification of
sampling day	confirm findings;	mitigation measures;	proposed mitigation	the non-compliance in
	<ul> <li>Identify reasons for</li> </ul>	Review proposals on	measures;	writing;
	non-compliance and	mitigation measures	Request Contractor to	Rectify unacceptable
	source(s) of impact;	submitted by	critically review the	practice;
	Inform IEC Contractor	Contractor and advise	working methods;	Check all plant and
	and EPD;	the ER accordingly;	Make agreement on the	equipment;
	Check monitoring data,	Assess the	mitigation measures to	Consider changes of
	all plant, equipment	effectiveness of the	be implemented;	working methods;
	and Contractor's	implemented mitigation	Assess the	Discuss with ET, IEC
	working methods;	measures.	effectiveness of the	and ER and propose
	Discuss mitigation		implemented mitigation	mitigation measures to
	measures with IEC, ER		measures.	IEC and ER within
	and Contractor;			three working days;
	Ensure mitigation			Implement the agreed
	measures are			mitigation measures.
	implemented;			

	Increase the monitoring     frequency to daily until     no exceedance of Limit     level.			
	ET Leader	IEC	ER	CONTRACTOR
Limit level being	Repeat in situ	Discuss with ET and	<ul> <li>Discuss with IEC, ET</li> </ul>	<ul> <li>Inform the ER and</li> </ul>
exceeded by more	measurement to	Contractor on the	and Contractor on the	confirm notification of
than one	confirm findings;	mitigation measures;	proposed mitigation	the non-compliance in
consecutive	<ul> <li>Identify reasons for</li> </ul>	Review proposals on	measures;	writing;
sampling day	non-compliance and	mitigation measures	Request Contractor to	Rectify unacceptable
	source(s) of impact;	submitted by	critically review the	practice;
	Inform IEC Contractor	Contractor and advise	working methods;	Check all plant and
	and EPD;	the ER accordingly;	Make agreement on the	equipment;
	<ul> <li>Check monitoring data,</li> </ul>	Assess the	mitigation measures to	Consider changes of
	all plant, equipment	effectiveness of the	be implemented;	working methods;
	and Contractor's	implemented mitigation	Assess the	Discuss with ET, IEC
	working methods;	measures.	effectiveness of the	and ER and propose
	Discuss mitigation		implemented mitigation	mitigation measures to
	measures with IEC, ER		measures;	IEC and ER within
	and Contractor;		Consider and instruct, if	three working days;
	Ensure mitigation		necessary, the	Implement the agreed
	measures are		Contractor to slow	mitigation measures;


implemented; Increase	down or to stop all or	As directed by the ER,
the monitoring	part of the construction	to slow down or to stop
frequency to daily until	activities until no	all or part of the
no exceedance of Limit	exceedance of Limit	construction activities.
level for two	level.	
consecutive days.		

# Appendix H Impact Monitoring Schedules

Impact Monitoring Schedule for STWTW

Impact Monitoring Schedule for STWTW								
C.u.s	Mon	<b>-</b>	Sep-21	<b>T</b> L	lest.	5-4		
Sun	Mon		Wed 1	Thur	Fri	Sat		
			1	2	3	4		
			Impact		Impact	Impact		
			Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
5	6	7	8	9	10	11		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
					Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			
12	13	14	15	16	17	18		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
19	20	21	22	23	24	25		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
26	27	28	29	30				
	Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3					

## Appendix I Location Plan of Air Quality Monitoring Station



# Appendix J Calibration Certificates (Air Monitoring)

### 北京航天计量测试技术研究所

Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号:

HD1e-2021-01-2867823

CERTIFICATE №:

第1页共3页 PAGE 1 OF 3 PAGES

## 校准证书

#### CALIBRATION CERTIFICATE

委托方 CLIENT

名称:

浩科環境工業有限公司

NAME:

Acumen Environmental Engineering and Technologies Company Limited

地址:

香港青衣(北)担杆山路 12 號地段

ADDRESS:

Lot 12, Tam Kon Shan Road, North Tsing Yi, Hong Kong

计量器具 MEASURING INSTRUMENTS

名称:

TSP 全尘浓度检测仪

型号:

PC-3A (E)

ISSUED BY(STAM

NAME: 制造者:

TYPE:

编号: JC-2001141

青岛精诚仪器仪表有限公司 MANUFACTURER:

124KK的核验人: 行考被 签发人:

OPERATOR:

接收日期:

RECEIVED DATE:

2021

APPROVED SIGNATORY

14 DAY H DAY

DAY

校准日期: CAL. DATE: 建议下次校准日期: NEXT TIME TO CALIBRAT: 2021 年 YEAR 2022 年

年

YEAR

YEAR

01 月 MONTH 月

月

MONTH

MONTH

01

13 H

本结果仅对所校准样品有效,证书未经本实验室批准,不得部分复印。

These results apply only to the calibrated sample, this certificate can't be partly copied without authorization.

地址: 中国北京市丰台区东高地南大红门路1号

通讯: 北京 9200 信箱 24 分箱 邮政编码: 100076

电话: 86-10-68383637, 86-10-68383657

传真: 86-10-88522409

网址: http://www.102.com.cn

Address: No.1 South Dahongmen Road, Beijing, China.

P.O.Box: 9200-24, Beijing , China. Zip:100076

Tel.:86-10-68383637, 86-10-68383657

Fax:86-10-88522409

E-mail:jiliang102@163.com



### ▲ 北京航天计量测试技术研究所

Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号:

HD1e-2021-01-2867823

CERTIFICATE №:

第2页共3页 PAGE 2 OF 3 PAGES

本实验室是法定计量检定机构(包括被授权的计量检定机构)

This body is an institute of legal verification (including authorized body)

授权单位: 国家国防科技工业局

Authorized by: State Administration of Science Technology and Industry for National Defence

授权证书号: 国防军工-JLJG-1-003

Authorization certificate № 国防军工-JLJG-1-003

本实验室的质量管理体系符合 ISO/IEC17025 标准的要求,并经中国合格评定国家认可委员会认可,认可证书号: CNAS L0283

This body is a CNAS accredited laboratory with a qualified quality management system in compliance with the ISO/IEC17025 standard, Accreditation certificate № CNAS L0283

本实验室通过国家认证认可监督管理委员会的资质认定,认定证书编号: 170020180155

This body is accredited by Certification and Accreditation administration of the People's Republic of China Accreditation Certificate №170020180155

测量溯源性的说明: 国家计量基准

A statement of Measurement traceability: National Metrology Standards

校准所使用的计量标准及主要测量设备

STANDARD AND EQUIPMENT USED IN THE CALIBRATION

名称/编号	测量范围	扩展不确定度 /准确度等级 /最大允许误差 EXPANDED UNCERTAINTY /ACCURACY CLASS /MAX.PERMISSIBLE ERROR	证书编号	证书有效期至
NAME/NO.	MEASURING RANGE		CERTIFICATE NO.	DUE DATE
低浓度粉尘发生装置	$(0\sim10) \text{ mg/m}^3$	5.0%	2020D11-09-012990	2021-09-03

校准所依据的技术文件(编号、名称) BASIS OF CALIBRATION (CODE、NAME) JJG 846-2015 粉尘浓度测量仪

校准的环境条件、地点,限制使用条件和测量范围

ENVIROMENTAL CONDITION IN THE CALIBRATION, LOCATION, LIMITED USING CONDITION AND MEASURING RANGE

温度 Temperature:

20.2

湿度 Moisture:

53 %RH

地点 Location: 北京市丰台区南大红门路一号

限制使用条件和测量范围 Limited using condition and measuring range:

# 北京航天计量测试技术研究所 Beijing Aerospace Institute for Metrology and Measurement Technology

证书编号: CERTIFICATE №: HD1e-2021-01-2867823

第3页共3页 PAGE 3 OF 3 PAGES

#### 校准结果

#### RESULTS OF CALIBRATION

外观及标志	名牌内容及标识	完整
外处及你忘	粉尘仪表面及采样头	无缺陷
示值误差	±20%	5.5%
示值重复性	±10%	2.9%
绝缘强度	应能承受 1500V、50Hz 的电压, 泄露电流不大于 5mA,持续时间 1min, 无飞弧和击穿现象	符合要求

1. 本次校准测量结果的扩展不确定度:  $U_{rel}$ =5.2%; (k=2)。

2. 经校准, 所校项目符合检定规程技术要求。

以下空白

Blank Below





#### CERTIFICATE OF CALIBRATION AND TESTING

TSI Incorporated, 500 Cardigan Road, Shoreview, MN 55126 USA Tel: 1-800-874-2811 1-651-490-2811 Fax: 1-651-490-3824 http://www.tsi.com

<b>Environment Conditions</b>		
Temperature	75.29 (24.1)	°F (°C)
Relative Humidity	47.4	%RH
Barometric Pressure	29.11 (985.8)	inHg (hPa)

Model	AM510
Serial Number	10712016





CONCENTRATION Unit: n											
#	STANDARD	MEASURED	ALLOWABLE RANGE	#	STANDARD	MEASURED	ALLOWABLE RANGE				
1	1.176	1.143	1.058~1.294	3	0.046	0.045	0.032~0.060				
2	0.170	0.169	0.144~0.196	4	12.285	12.277	11.056~13.514				

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1

Measurement Variable	System ID	Last Cal.	Cal. Due	Measurement Variable	System ID	Last Cal.	Cal. Due
DC Voltage			01-31-22		E003319	02-15-21	08-31-21
Microbalance	M001324	01-29-21	01-31-23	Pressure	E003511	10-26-20	10-31-21
Flowmeter	E005626	03-09-21	03-31-22	DC Voltage	E003315	01-11-21	01-31-22

Ton Vang Calibrated

June 28, 2021

Date





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

### Methods Used in Calibration and Testing

#### Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04% within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

#### Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/- 0.05 °C.

#### **Direction / Heading**

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within +/- 5 degrees.

#### **Relative Humidity:**

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

#### **Barometric Pressure:**

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.


Approved By:


Michael Naughton, Engineering Manager

SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	SENSO	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed   Air Flow	•	•	•	•	•	•	•	•	•	٠	•	•	HOR	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 mph 0.1 knots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 km/ts 0 to 12.8	Inch/25 mm diameter impeller with precision axis and low-friction Zystell bearings. Startup is stated as lower limit, readings may be taken down to 0.4 mis [78 ftmm] [1.5 kmh] [9 mph], after impeller startup, Off-asis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-arity -15 kmh [1.5 kmh], after impeller startup off-axis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-axis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-axis accuracy -10° off
Ambient Temperature					٠	•					•		•	0.9*F 0.5*C	0.1 *F 0.1 *C	-20.0 to 158.0 °F -29.0 to 70.0 °C	14.0.0 to 131.0 'F -10.0 to 55.0 °C	Hermitically-sealed, practision thermition mounted externally and thermally isolated. US Pair 5.358.645 for rapid response. Aufflow of 2.2 mpc/1 mis or greater provides fastest response fastest reproduce fastest response from the provided of the provided
Globe Temperature - Tg											•			*F 1.4 *C	0.1 °F 0.1 °C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 °F -10.0 to 55.0 °C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalen standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity											•			3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rap accurate response (US Patent 6,257,074). To achieve stated accuracy, unit must be permit qualibate to external temperature when exposed to large, rapid temperature changes and out of direct suright. Calibration drift +7-2% over 24 months. Htm.Pdf sensor may be recall at factory or in fedular days fester thinding. Calibration first. Htm.Pdf D002.
Pressure			٠	23.5			•		٠				•	inHg 1.0 hPalmbar 0.01 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 °F 0.0 to 85.0 °C	0.30 to 48.87 inHg 10.0 to 1654.7 hPalmbar 0.14 to 24.00 PSI and 14.0 to 131.0 "F -10.0 to 55.0 "C	Monofilhic silicon piezoresistive pressure sensor with second-order temperature correction. Pressure sensor may be reclaimbed of factory in field. Adjustate interiore attitude as display of station pressure or transmitic pressure connected to MSL. Kestelle 4200 displays station pressure or a dedicated screen. Relatele 2500 and 3500 displays station pressure or an edicated screen. Relatele 2500 and 3500 displays continuously update three-hour later matter pressure the related to relating station. Post displays pressure trend through graphing function. POI display on Kestel 4000 berlies only.
Compass												•		5*	1* 1/16th Cardinal Scale	0 to 360°	0 to 360°	2-axis solid-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unifs vertical position. Self-calibration routine eliminates magnetic el from batteries or unit and must be run after verey full power-down (battery removal or chair. Readout indicates direction to which the back of the unit is pointed when held in a vertical orientation. Declaration brown size in deglarable for Tixe North readout.
														CALCUL	ATED ME	ASUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	i jen	191		W	133	17	194	•	•		43	3	3,51	0.0002 lb/ft <sup>3</sup> 0.0033 kg/m <sup>3</sup>	0.001 lbs/ft <sup>3</sup> 0.001 kg/m <sup>3</sup>	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•	-					6.71%	1 cfm 1 m²/hr 1 m²/m 0.1m²/s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units: in, ft, cm or m). Maximum duct dimension input: 258.0 in   21.5 ft   955.3 cm   6.55 m.
Altitude														typical: 23.6 ft 7.2 m max: 48.2 ft	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure					•	٠	٠				•			14.7 m 0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compens for local elevation provided by reference altitude. Requires accurate reference altitude to proximum absolute accuracy.
Crosswind & Headwind/Tailwind														7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindfallwind indical
Delta T														3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicat evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 °F / 2 to 9
Density Altitude	JA L				1000									226 ft	1 ft	Refer to Ranges for	Pressure Temperature Relative Humidity	Local air density converted to equivalent elevation above sea level in a uniform layer consis
Denaity Autitude						101								69 m	1 m	Sensors Employed 15 to 95 % RH	Pressure	the International Standard Atmosphere.  Temperature that a volume of air must be cooled to at constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the cooled to a constant press
Dewpoint				•	•	•	•		•	•	•	•	•	1.9 °C	0.1 °C	Refer to Range for Temperature Sensor	Temperature Relative Humidity	present to condense into dewand form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate														0.01 lib/ft²/hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moisture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or grobe thermoreter (F or TC, not include). Readings should be taken 20 inches above pour surface with the thermistor shaded, and averaged for 6-10 seconds using built-in averaging function.
Heat Index	7.1	10	•	•	٠	23.54	٠	•	•	•	•	٠		7.1 °F 4.0 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humic Calculated based on NWS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content   Humidity Ratio ("Grains")									•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density					247	177	1			100				0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	The ratio, expressed as a percentage, of measured air density to the air density of a standa atmosphere as defined by the ICAO.
hermal Work Limit (TWL)						La P	13.	100	1 98		•			10.9 W/m²	0.1 W/m²	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity Pressure	armospere as connect or excession of the Control of the Control of the Conditions and coloring factors. Based off of estimated metabolic cutput of typical human. O screen zone varings.
Outdoor Wet Bulb Globe Temperature (WBGT)								198	1,11					1.3 °F 0.7 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity	Measure of human heat stress defined as the combination of effects due to radiation, convi and conduction. Outdoor WBGT is calculated from a veighted sum of natural web bull CTM globe temperature (Tg), and dry bulb temperature (Td). User setable on-screen varning zo
Wet Bulb Temperature - aturally Aspirated (Tnwb)			1812			THE P	re-	a is	3 19	e de la composition della comp	•	10 145	201	1.4 °F 0.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Pressure  Wind Speed  Temperature  Globe Temperature  Relative Humidity	Similar to psychrometric wer-bubl temperature (see below). However, Trivib only undergoes convection from the arrisent air velocity. Trivib is a measure of the evaporative cooling that will allow. This is accounted for by combring the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric		7.00	S 140	18.21										3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Temperature Relative Humidity	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic web-bulb temperature. The thermody web-bulb temperature is the temperature approach of air would have if cooled adiabatically to
Wind Chill	LW.	•	•						· h					1.6 °F 0.9 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature	saturation temperature via water evaporating into it.  Perceived temperature resulting from combined effect of wind speed and temperature. Calcibased on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed all by a factor of 1.5 to wide devalvant results to wind speed measured at 10 m above cround.
C. 1 of 5U.			O.Y	(A)	133	901	1653	2423	MA			90		RESERVATION OF	The least			Measurement range limited by extent of published tables.
													2006	Reflective 3 1/2 digit LC	D. Digit height 0:38 in	CIFICATIONS  19 mm. Aviation green electro	luminescent backlight. Manual activation	on with auto-off.
Display & Backlight			•			•	•				•	•		Multifunction, multi-digit	monochrome dot-matri	x display. Choice of aviation	green or visible red (NV models only) of	uminescent backlight. Manual activation with auto-off. electroluminescent backlight. Automatic or manual activation.
Response Time & Display Update		•	•				•	•	•	•	•	•	•	equilibrate to a large cha	ange in the measureme	event environment. Display update ant environment. Display update t and Average Wind measure	tes every 1 second.	nd all measurements which include RH in their calculation may require as long as 1 minute to f
Max/Avg Wind							•	•			•	٠						with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBC
ata Storage & Graphical Display, Min/Max/Avg History									3200 points					Minimum, maximum, ave	erage and logged histo re interval settable from	ry stored and displayed for ew n 2 seconds to 12 hours, oven	ery measured value. Large capacity di write on or off. Logs even when displa	ata logger with graphical display. Manual and auto data storage. Min/Max/Avg history may be re y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ta Upload & Bluetooth® Data Connect Option										•	•	•		Bluetooth Data Trans	fer Option: Adjustable		io range from up to 30 ft   9 meters. Inc	fividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security w
Clock / Calendar	•	٠	•	•	•									Requires optional PC in	terface (USB or RS-23	rial Port Protocol for data trans 32) or Bluetooth data transfer 32) or Bluetooth data transfer	option and provided software.	
Auto Shutdown	٠	٠	•	•	•	•								Requires optional PC in	terface (USB or RS-23	<ul> <li>32) or Bluetooth data transfer</li> <li>32) or Bluetooth data transfer</li> <li>32) or Bluetooth data transfer</li> </ul>	option and provided software.	
Languages Certifications	•			•		•							•	English, French, Germa	n, Italian, Spanish.		ble standards (written certificate of tes	ts available at additional charge).
Origin Battery Life	•	•	:	:			•		٠	•	•	•	•	Designed and manufact CR2032, one, included.	ured in the USA from I Average life, 300 hour	JS and imported components. s. Battery life reduced by back	Complies with Regional Value Content klight use in 2000 to 3500 models.	t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Shock Resistance	•					•	•	•			•	:		Standard Models: AA MIL-STD-810g, Transit	A Alkaline, two, include Shock, Method 516.5	d. Average life, 400 hours of u	use, reduced by backlight or Bluetooth t may damage replaceable impeller.	radio transmission use.
Sealing	•					•	•		•		•	•		Waterproof (IP67 and N 14° F to 131° F   -10 °C	EMA-6). to 55 °C Measureme	nts may be taken beyond the li	imits of the operational temperature ra	nge of the display and batteries by maintaining the unit within the operational range and expos
Operational Temperature			575	CONTRACTOR OF STREET			J. S. S.	200			THE R		1	to the more extreme env	ironment for the minim	num time necessary to take rea	ading.	
Operational Temperature Limits Storage Temperature		•	•	•							•			-22.0 °F to 140.0 °F   -3	0.0 °C to 60.0 °C	102 g (including slip-on cover)		


<sup>\*</sup> NOTE: Accuracy calculated as uncertainty of the measurement derived from statistical analysis considering the comined effects from primary sensor specifications, circuit conversions, and all other sources of error using a coverage factor of k=2, or two standard deviations (2Σ).

# Appendix K Impact Air Quality Monitoring Results and Graphical Presentation





## Appendix L Location Plan of Noise Monitoring Station



# Appendix M Calibration Certificates (Noise)



#### CALIBRATION CERTIFICATE

Certificate Information

Date of Issue 20-Mar-2021 Certificate Number MLCN210569S

**Customer Information** 

Company Name Acuity Sustainability Consulting Limited

Address Unit C, 11/F., Ford Glory Plaza, Nos. 37-39 Wing Hing Street,

Cheung Sha Wan, Kowloon, HK

Equipment-under-Test (EUT)

Description Sound Calibrator

Manufacturer Svantek

Model Number SV 33B Serial Number 83042

Equipment Number

Calibration Particular

Date of Calibration 20-Mar-2021

Calibration Equipment | 4231(MLTE008) / AV200063 / 23-Jun-23

1357(MLTE190) / MLEC20/05/02 / 26-May-21

Calibration Procedure MLCG00, MLCG15

Calibration Conditions Laboratory Temperature  $23 \,^{\circ}\text{C} \pm 5 \,^{\circ}\text{C}$ 

Relative Humidity  $55\% \pm 25\%$ 

EUT Stabilizing Time Over 3 hours

Warm-up Time Not applicable Power Supply Internal battery

Calibration Results Calibration data were detailed in the continuation pages.

All calibration results were within EUT specification.

#### Approved By & Date

/ K.O. Lo 20-Mar-2021

#### Statements

- \* Calibration equipment used for this calibration are traceable to national / international standards.
- \* The results on this Calibration Certificate only relate to the values measured at the time of the calibration and the uncertainties quoted will not include allowance for the EUT long term drift, variation with environmental changes, vibration and shock during transportation, overloading, mishandling, misuse, and the capacity of any other laboratory to repeat the measurement.
- \* MaxLab Calibration Centre Limited shall not be liable for any loss or damage resulting from the use of the EUT.
- \* The copy of this Certificate is owned by MaxLab Calibration Centre Limited. No part of this Certificate may be reproduced without the prior written approval of MaxLab Calibration Centre Limited.

Page 1 of 2



Certificate No. MLCN210569S

Calibration Data	THE PARTY.	PASTER E	<b>扩张</b> 等数数数	NAME OF THE PERSON OF THE PERS
EUT Setting	Standard Reading	EUT Error	Calibration Uncertainty	EUT Specification
114 dB	114.0 dB	0.0 dB	0.15 dB	± 0.3 dB

- END -

Calibrated By:

Dan

Checked

K.O. Lo

Date:

20-Mar-21

Date:

20-Mar-21

Page 2 of 2

## Certificate of Calibration

for

Description:

Sound Level Meter

Manufacturer:

SVANTEK

Type No.:

971 (Serial No.: 96062)

Microphone:

ACO 7052 E (Serial No.:78090)

Preamplifier:

SVANTEK SV 18 (Serial No.:103808)

#### Submitted by:

Customer:

Acuity Sustainability Consulting Limited

Address:

Unit 1908, Nos. 301-305 Castle Peak Road.

Kwai Chung, N.T.

Upon receip	for calibration,	the instrument	was	found	to be:
-------------	------------------	----------------	-----	-------	--------

Within (31.5 Hz to 4k Hz)

Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 2 July 2021

Date of calibration: 5 July 2021

Date of issue: 5 July 2021

Certified by:

Mr. Ng Yan Wa

age 1 of 4

Laboratory Manager

Certificate No.: APJ21-029-CC001

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong Tel: (852) 2668 3423 Fax: (852) 2668 6946 Homepage: http://www.aa-lab.com

E-mail: inquiry@aa-lab.com

# Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

#### 1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

#### 2. Calibration Conditions:

Air Temperature:

24.2°C

Air Pressure:

1004 hPa

Relative Humidity:

60.8 %

#### 3. Calibration Equipment:

Type

Serial No.

Calibration Report Number

Traceable to

**Multifunction Calibrator** 

B&K 4226

2288467

AV200041

**HOKLAS** 

#### 4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Un	it-under-t	est (UUT)	Appl	lied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
20-140	dBA	SPL	Fast	94	1000	94.0	±0.4	

#### Linearity

Sett	ing of Uni	it-under-t	est (UUT)	Appl	lied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94	1000	94.0	Ref
20-140	dBA	SPL	Fast	104		104.0	±0.3
				114		114.0	±0.3

#### Time Weighting

Sett	ing of U	nit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq.	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
20-140	dBA	SPL	Fast	94	1000	94.0	Ref	
20-140	ub/ t		Slow		1000	94.0	±0.3	

Certificate No.: APJ21-029-CC001

Room 422, Leader Industrial Centre, 57-59 Au Pui Wan Street, Fo Tan, Shatin, N.T., Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946



#### Frequency Response

#### Linear Response

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB Frequency, H			Specification, dB
					31.5	94.1	±2.0
					63	94.1	±1.5
			Fast	94	125	94.1	±1.5
20-140	dB	SPL			250	94.1	±1.4
20 7 10	ub	SiL			500	94.1	±1.4
					1000	94.0	Ref
					2000	93.8	±1.6
					4000	93.3	±1.6

#### A-weighting

Sett	ing of Un	it-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB			Specification, dB
					31.5	54.9	-39.4 ±2.0
					63	68.0	-26.2 ±1.5
			Fast	94	125	78.0	-16.1 ±1.5
20-140	dBA	SPL			250	85.4	$-8.6 \pm 1.4$
20110	GD11	OI L			500	90.8	-3.2 ±1.4
					1000	94.0	Ref
					2000	95.0	+1.2 ±1.6
					4000	94.3	$+1.0\pm1.6$

#### C-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				300	31.5	91.1	-3.0 ±2.0
			Fast	94	63	93.3	-0.8 ±1.5
					125	93.9	-0.2 ±1.5
20-140	dBC	SPL			250	94.1	$-0.0 \pm 1.4$
20 110	ubc				500	94.1	$-0.0 \pm 1.4$
					1000	94.0	Ref
		2000		2000	93.6	-0.2 ±1.6	
					4000	92.5	-0.8 ±1.6

Certificate No.: APJ21-029-CC001

Page 3 of 4

AIR TESTING LAGO

(A+A) \*L

R

OIL OF

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong
Tel: (852) 2668 3423 Fax:(852) 2668 6946
Homepage: http://www.aa-lab.com E-mail: inquiry@aa-lab.com



#### 5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.15
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	± 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

#### Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)\*L shall not be liable for any loss or damage resulting from the use of the equipment.

Certificate No.: APJ21-029-CC001







This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

### Methods Used in Calibration and Testing

#### Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04% within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

#### Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/- 0.05 °C.

#### **Direction / Heading**

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within +/- 5 degrees.

#### **Relative Humidity:**

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

#### **Barometric Pressure:**

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.


Approved By:


Michael Naughton, Engineering Manager


SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	SENSO	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES				
Wind Speed   Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	HOR	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 mph 0.1 knots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 km/ts 0 to 12.8	Inch/25 mm diameter impeller with precision axis and low-friction Zystell bearings. Startup is stated as lower limit, readings may be taken down to 0.4 mis [78 ftmm] [1.5 kmh] [9 mph], after impeller startup, Off-asis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-arity -15 kmh [1.5 kmh], after impeller startup off-axis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-axis accuracy -1% @ 5° off-axis; 2% @ 10° -35% @ 15° -Cabrid off-axis accuracy -10° off				
Ambient Temperature					٠	•							•	0.9*F 0.5*C	0.1 *F 0.1 *C	-20.0 to 158.0 °F -29.0 to 70.0 °C	14.0.0 to 131.0 'F -10.0 to 55.0 °C	Hermitically-sealed, practision thermition mounted externally and thermally isolated. US Pair 5.358.645 for rapid response. Aufflow of 2.2 mpc/1 mis or greater provides fastest response fastest reproduce fastest response from the provided of the provided				
Globe Temperature - Tg											•			*F 1.4 *C	0.1 °F 0.1 °C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 °F -10.0 to 55.0 °C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalen standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.				
Relative Humidity											•			3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rap accurate response (US Patent 6,257,074). To achieve stated accuracy, unit must be permit qualibate to external temperature when exposed to large, rapid temperature changes and out of direct suright. Calibration drift +7-2% over 24 months. Htm.Pdf sensor may be recall at factory or in fedular days fester thinding. Calibration first. Htm.Pdf D002.				
Pressure			٠	23.5			•		٠				•	inHg 1.0 hPalmbar 0.01 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 °F 0.0 to 85.0 °C	0.30 to 48.87 inHg 10.0 to 1654.7 hPalmbar 0.14 to 24.00 PSI and 14.0 to 131.0 "F -10.0 to 55.0 "C	Monofilhic silicon piezoresistive pressure sensor with second-order temperature correction. Pressure sensor may be reclaimbed of factory in field. Adjustate interiore attitude as display of station pressure or transmitic pressure connected to MSL. Kestelle 4200 displays station pressure or a dedicated screen. Relatele 2500 and 3500 displays station pressure or an edicated screen. Relatele 2500 and 3500 displays continuously update three-hour later matter pressure the related to relating station. Post displays pressure trend through graphing function. POI display on Kestel 4000 berlies only.				
Compass												•		5*	1* 1/16th Cardinal Scale	0 to 360°	0 to 360°	2-axis solid-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unifs vertical position. Self-calibration routine eliminates magnetic el from batteries or unit and must be run after verey full power-down (battery removal or chair. Readout indicates direction to which the back of the unit is pointed when held in a vertical orientation. Declaration brown size in deglarable for Tixe North readout.				
														CALCUL	ATED ME	ASUREMENTS						
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES				
Air Density	i jen	191		W	133	17	194	•	•		43	3	3,51	0.0002 lb/ft <sup>3</sup> 0.0033 kg/m <sup>3</sup>	0.001 lbs/ft <sup>3</sup> 0.001 kg/m <sup>3</sup>	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume				
Air Flow								•	-					6.71%	1 cfm 1 m²/hr 1 m²/m 0.1m²/s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units: in, ft, cm or m). Maximum duct dimension input: 258.0 in   21.5 ft   955.3 cm   6.55 m.				
Altitude														typical: 23.6 ft 7.2 m max: 48.2 ft	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.				
Barometric Pressure					•	٠	٠							14.7 m 0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compens for local elevation provided by reference altitude. Requires accurate reference altitude to proximum absolute accuracy.				
Crosswind & Headwind/Tailwind														7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindfallwind indical				
Delta T														3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicat evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 °F / 2 to 9				
Density Altitude	JA L				1000									226 ft	1 ft	Refer to Ranges for	Pressure Temperature Relative Humidity	Local air density converted to equivalent elevation above sea level in a uniform layer consis				
Denaity Autitude						101								69 m	1 m	Sensors Employed 15 to 95 % RH	Pressure	the International Standard Atmosphere.  Temperature that a volume of air must be cooled to at constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the water vaporate to the cooled to a constant pressure for the cooled to a constant press				
Dewpoint				•	•	•	•		•	•	•	•	•	1.9 °C	0.1 °C	Refer to Range for Temperature Sensor	Temperature Relative Humidity	present to condense into dewand form on a solid surface. Can also be considered to be the water-to-air saturation temperature.				
Evaporation Rate														0.01 lib/ft²/hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moisture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or grobe thermoreter (F or TC, not include). Readings should be taken 20 inches above pour surface with the thermistor shaded, and averaged for 6-10 seconds using built-in averaging function.				
Heat Index	7.1	10	•	•	٠	23.54	٠	•	•	•	•	٠		7.1 °F 4.0 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humic Calculated based on NWS Heat Index (HI) tables. Measurement range limited by extent of published tables.				
Moisture Content   Humidity Ratio ("Grains")									•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.				
Relative Air Density					247	177	1			100				0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	The ratio, expressed as a percentage, of measured air density to the air density of a standa atmosphere as defined by the ICAO.				
hermal Work Limit (TWL)						La P	13.	100	1 98		•			10.9 W/m²	0.1 W/m²	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature Globe Temperature Relative Humidity Pressure	armospere as connect or excession of the Control of the Control of the Conditions and coloring factors. Based off of estimated metabolic cutput of typical human. O screen zone varings.				
Outdoor Wet Bulb Globe Temperature (WBGT)								198	1,11					1.3 °F 0.7 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity	Measure of human heat stress defined as the combination of effects due to radiation, convi and conduction. Outdoor WBGT is calculated from a veighted sum of natural web bull CTM globe temperature (Tg), and dry bulb temperature (Td). User setable on-screen varning zo				
Wet Bulb Temperature - aturally Aspirated (Tnwb)			1812			TERMINAL PROPERTY.	re-	a is	3 19	eşkili Dişkili	•	10 145	201	1.4 °F 0.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Pressure  Wind Speed  Temperature  Globe Temperature  Relative Humidity	Similar to psychrometric wer-bubl temperature (see below). However, Trivib only undergoes convection from the arrisent air velocity. Trivib is a measure of the evaporative cooling that will allow. This is accounted for by combring the effects of, mainly, relative humidity and windspeed.				
Wet Bulb Temperature - Psychrometric		7.00	S 140	18.20										3.2 °F 1.8 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Temperature Relative Humidity	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic web-bulb temperature. The thermody web-bulb temperature is the temperature approach of air would have if cooled adiabatically to				
Wind Chill	LW.	•	•						·					1.6 °F 0.9 °C	0.1 °F 0.1 °C	Refer to Ranges for Sensors Employed	Pressure Wind Speed Temperature	saturation temperature via water evaporating into it.  Perceived temperature resulting from combined effect of wind speed and temperature. Calcibased on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed all by a factor of 1.5 to wide devalvant results to wind speed measured at 10 m above cround.				
C. 1 of 5U.			O.Y	<b>1631</b>	133	901	1653	2423	MA			90		RESERVATION OF	The least			Measurement range limited by extent of published tables.				
													2006	Reflective 3 1/2 digit LC	D. Digit height 0:38 in	CIFICATIONS  19 mm. Aviation green electro	luminescent backlight. Manual activation	on with auto-off.				
Display & Backlight			•			•	•					•		Multifunction, multi-digit	monochrome dot-matri	x display. Choice of aviation	green or visible red (NV models only) of	uminescent backlight. Manual activation with auto-off. electroluminescent backlight. Automatic or manual activation.				
Response Time & Display Update		•	•				•	•	•	•	•	•	•	equilibrate to a large cha	ange in the measureme	event environment. Display update ant environment. Display update t and Average Wind measure	tes every 1 second.	nd all measurements which include RH in their calculation may require as long as 1 minute to f				
Max/Avg Wind							•	•			•	٠						with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBC				
ata Storage & Graphical Display, Min/Max/Avg History									3200 points					Minimum, maximum, ave	erage and logged histo re interval settable from	ry stored and displayed for ew n 2 seconds to 12 hours, oven	ery measured value. Large capacity di write on or off. Logs even when displa	ata logger with graphical display. Manual and auto data storage. Min/Max/Avg history may be re y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.				
ta Upload & Bluetooth® Data Connect Option										•	•	•		Bluetooth Data Trans	fer Option: Adjustable		io range from up to 30 ft   9 meters. Inc	fividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security w				
Clock / Calendar	•	٠	•	•	•									Requires optional PC in	terface (USB or RS-23	rial Port Protocol for data trans 32) or Bluetooth data transfer 32) or Bluetooth data transfer	option and provided software.					
Auto Shutdown	٠	٠	•	•	•	•							Requires optional PC interface (USB or RS-232) or Bustooth data transfer option and provided software. Requires optional PC interface (USB or RS-232) as bustooth data transfer option and provided software.  Requires optional PC interface (USB or RS-232) or Bustooth data transfer option and provided software.  Expirit, French, German, Italian, Spanish.  © CE certified, Robit and WEEE compliant. Individually tested to NIST-traceable standards (written certificate of tests available at additional charge).									
Languages Certifications	•			•		•																
Origin Battery Life	•	•	:	:			•		٠	•	•	•	Designed and manufactured in the USA from US and imported components. Comples with Regional Value Content and Tariff Code Transformation requirements for NAFTA Preference Criterion B.     CR2032, one, included. Average file, 300 hours. Battery life reduced by backlight use in 2000 to 3500 models.									
Shock Resistance	•					•	•	•			•	:		CX-XXXX, one, includes Average ire, 3xx notine, statisty are reduced by backight of a QUOU to 3xxx not of Standard Models: AAA Allaine, two, included. Average ire, 4x0 hours of use, reduced by backight of Bluetooth radio transmission use.  MIL-STD-610g. Transif Shock, Method 516.5 Procedure IV, unit only, impact may damage replaceable impoler.								
Sealing	•					•	•		•		•	•		Waterproof (IP67 and N 14° F to 131° F   -10 °C	EMA-6). to 55 °C Measureme	nts may be taken beyond the li	imits of the operational temperature ra	nge of the display and batteries by maintaining the unit within the operational range and expos				
Operational Temperature			575	CONTRACTOR OF STREET			J. S. S.	200			THE R		1	to the more extreme env	ironment for the minim	num time necessary to take rea	ading.					
Operational Temperature Limits Storage Temperature		•	•	•							•			-22.0 °F to 140.0 °F   -3	0.0 °C to 60.0 °C	102 g (including slip-on cover)						

<sup>\*</sup> NOTE: Accuracy calculated as uncertainty of the measurement derived from statistical analysis considering the comined effects from primary sensor specifications, circuit conversions, and all other sources of error using a coverage factor of k=2, or two standard deviations (2Σ).


# Appendix N Impact Noise Monitoring Results and Graphical Presentation







# Appendix O Location Plan of Water Quality Monitoring Station



# Appendix P Calibration Certificate (Water Quality)



#### 專業化驗有限公司 OUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

#### REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA070136

Date of Issue

04 August 2021

Page No.

1 of 2

#### PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong

Attn: Mr. Nelson TSUI

#### PART B - DESCRIPTION

Name of Equipment

Multi Water Quality Checker U-53

Manufacturer Serial Number Horiba UHB5F2BB

Date of Received Date of Calibration Jul 28, 2021 Aug 04, 2021

Date of Next Calibration<sup>(a)</sup>

Nov 03, 2021

#### PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

**Parameter** 

Reference Method

pH at 25°C

APHA 21e 4500-H<sup>+</sup> B APHA 21e 4500-O G

Dissolved Oxygen Salinity

APHA 21e 2520 B

Turbidity Temperature APHA 21e 2130 B Section 6 of international Accreditation New Zealand Technical

Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Oxidation-Reduction Potential

APHA 22e 2580 B

#### PART D - CALIBRATION RESULTS(b,c)

#### (1) pH at 25°C

Target (pH unit)	Displayed Reading(d) (pH Unit)	Tolerance <sup>(e)</sup> (pH Unit)	Results
4.00	4.04	0.04	Satisfactory
7.42	7.46	0.04	Satisfactory
10.01	10.06	0.05	Satisfactory

Tolerance of pH should be less than  $\pm 0.20$  (pH unit)

#### (2) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results
16	15.53	-0.47	Satisfactory
25	24.69	-0.31	Satisfactory
30.5	30.29	-0.21	Satisfactory

Tolerance limit of temperature should be less than ±2.0 (°C)

~ CONTINUED ON NEXT PAGE ~

#### Romark(s) -

(a) The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

(b) The results relate only to the calibrated equipment as received

(c) The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

(d) "Displayed Reading" denotes the figure shown on item under calibration/checking regardless of equipment precision or significant figures.

(e) The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

LEE Chun-ning Senior Chemist



#### 專業化驗有限公司 QUALITY PRO TEST-CONSULT LIMITED

Unit 10, 14/F, Wah Wai Centre, 38-40 Au Pui Wan St., Fotan, Hong Kong Email: info@qualityprotest.com; Website: www.qualityprotest.com Tel: (852) 3956 8717; Fax: (852) 3956 3928

#### REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.

BA070136

Date of Issue

04 August 2021

Page No.

#### PART D - CALIBRATION RESULTS (Cont'd)

#### (3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results
1.49	1.24	-0.25	Satisfactory
4.31	4.14	-0.17	Satisfactory
6.02	5.81	-0.21	Satisfactory
8.32	8.17	-0.15	Satisfactory

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

#### (4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results
10	10.31	3.10	Satisfactory
20	20.55	2.75	Satisfactory
30	31.14	3.80	Satisfactory

Tolerance limit of salinity should be less than  $\pm 10.0$  (%)

#### (5) Turbidity

Expected Reading (NTU)	Displayed Reading <sup>(f)</sup> (NTU)	Tolerance <sup>(g)</sup> (%)	Results
0	0.09		Satisfactory
10	9.68	-3.2	Satisfactory
20	19.5	-2.5	Satisfactory
100	97.4	-2.6	Satisfactory
800	792	-1.0	Satisfactory

Tolerance limit of turbidity should be less than  $\pm 10.0$  (%)

#### (6) Oxidation-Reduction Potential

Expected Reading (mV)	Displayed Reading (mV)	Tolerance (mV) <sup>(g)</sup>	Results
229	230	+1	Satisfactory

Tolerance limit of Oxidation-Reduction Potential should be less than  $\pm 10$  (mV)

~ END OF REPORT ~

<sup>&</sup>quot;Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant international standards.

# Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests



Hong Kong Accreditation Service 香港認可處

#### **Certificate of Accreditation**

認可證書

This is to certify that 特此證明

#### ACUMEN LABORATORY AND TESTING LIMITED

浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

**HOKLAS Accredited Laboratory** 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

#### **Environmental Testing**

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

#### 環境測試

This accreditation to ISC/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此項 ISC/IEC 17025:2005 的部可資格證明此實驗所是明存機能完整時內所領的技術能力並實施一套實驗所質量管理體系(見圖際認可論壇、國際實驗所認可合作組織及圖際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

WONG Wang-wan, Executive Administrator

報行幹事 黄宏華 Issue Date: 16 July 2014 簽發日期: 二零一四年七月十六日

Registration Number: HOKLAS 241

Date of First Registration: 16 July 2014 首次註冊日期:二零一四年七月十六日

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出

L 001195

# Appendix R Impact Water Quality Monitoring Results

Date	Time	Weather	Location	Co-ord	dinates	Water Depth	Sample Depth	Te	mp.	DO	con.	Turk	oidity	р	Н	SS
				East	North	m	m	(	C C	m	g/L	N	TU	u	nit	mg/L
	11:57	Cloudy	C1	835110	824716	0.04	0.02	29.1	29.1	8.44	8.43	2.7	2.7	7.65	7.65	3.9
	12:18	Cloudy	C2	835403	824470	0.02	0.01	29.6		8.41			2.3		7.49	3.9
1/9/2021	N/A	Cloudy	C3	835642			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
_, _,	11:15	Cloudy	M1	835215	824827	0.8	0.4	29.6		9.44			2.3		7.78	3.0
	10:30	Cloudy	M2	835536	824775	0.05	0.025	28.8		9.42	9.41	2.7	2.8		7.45	9.2
	10:47	Cloudy	M3	835501	824648	0.02	0.01	29.5	29.4	9.49	9.48	0.5	0.5	7.31	7.33	<1
	11:38	Fine	C1	835110	824716	0.04	0.02	29.1	29.1	8.71	8.71	2.6	2.7	7.77	7.75	3.9
	11:57	Fine	C2	835403	824470	0.02	0.01	29		8.33				7.71	7.71	3.6
	N/A	Fine	C3	835642	824386			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
3/9/2021	11:05	Fine	M1	835215	824827	0.8	0.4	29.2	29.3	9.02			2.3		7.36	2.8
	10:22	Fine	M2	835536	824775	0.05	0.025	29.3	29.3	9.21	9.22	2.4	2.4	7.24	7.23	8.6
	10:37	Fine	M3	835501	824648	0.02	0.01	29.3	29.2	9.28			0.2	7.55	7.56	<1
	11:55	Sunny	C1	835110	824716	0.04	0.02	29.3	29.2	8.26	8.26	2.5	2.5	7.38	7.38	3.6
	12:19	Sunny	C2	835403	824470	0.02	0.01	29.5	29.5	8.21	8.2	2.3	2.3	7.66	7.64	3.0
6/9/2021	N/A	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
6/9/2021	11:14	Sunny	M1	835215	824827	0.8	0.4	29.3	29.4	9.45	9.45	2.6	2.7	7.47	7.48	2.5
	10:26	Sunny	M2	835536	824775	0.05	0.025	28.8	28.7	9.04	9.04	2.5	2.6	7.21	7.19	7.5
	10:38	Sunny	M3	835501	824648	0.02	0.01	29.2	29.2	9.67	9.68	0.1	0.1	7.79	7.8	<1
	13:23	Fine	C1	835110	824716	0.04	0.02	28.7	28.8	8.59	8.59	2.6	2.6	7.21	7.23	3.7
	13:40	Fine	C2	835403	824470	0.02	0.01	29.2		8.64	8.64	2.6	2.5		7.26	3.0
8/9/2021	N/A	Fine	C3	835642			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
0,0,000	12:58	Fine	M1	835215	824827	0.8	0.4	29.4	29.5	9.33			2.3		7.63	2.6
	12:18	Fine	M2	835536	824775	0.05	0.025	29.3	29.3	9.3		2.7	2.6		7.22	7.6
	12:30	Fine	M3	835501	824648	0.02	0.01	29.1	29.1	9.63	9.63	0.4	0.4	7.62	7.61	<1
	12:44	Fine	C1	835110	824716	0.04	0.02	29.3		8.31			2.5		7.7	3.6
	13:08	Fine	C2	835403	824470	0.02	0.01	29		8.32			2.4		7.22	3.1
10/9/2021	N/A	Fine	C3	835642		•	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	12:06	Fine	M1	835215	824827	0.8	0.4	28.9	28.9	9.22	9.22	2.6	2.7	7.55	7.54	2.5
	11:15	Fine	M2	835536	824775	0.05	0.025	28.7	28.6	8.97	8.96		2.6		7.51	7.8
	11:30	Fine	M3	835501	824648	0.02	0.01	29.2	29.1	9.48	9.49	0.5	0.6	7.44	7.46	<1
	14:43	Fine	C1	835110	824716	0.04	0.02	29	29	8.34	8.34	2.5	2.5	7.5	7.52	3.5
	15:00	Fine	C1	835110	824716 824470	0.04	0.02	29.1		8.34 8.65					7.52	3.5
	N/A	Fine	C3	835642				N/A	N/A	N/A	N/A	N/A	N/A	7.36 N/A	N/A	N/A
13/9/2021	14:17	Fine	M1	835215	824827	0.8	0.4	28.9	-	9.26			2.4		7.6	2.5
	13:26	Fine	M2	835536	824775	0.05	0.025	28.9		9.32	9.33	2.7	2.7	7.54	7.53	7.5
	13:38	Fine	M3	835501	824773	0.03	0.023	29.5		9.43	9.43		0.5	7.34	7.33	<1
	15.50	TITIC	1413	333301	324040	0.02	5.01	23.3	23.3	5.43	3.43	0.4	0.5	,.55	,.55	\ <u>_</u>

	12:32	Cloudy	C1	835110	824716	0.04	0.02	29.3	29.4	8.75	8.76	2.6	2.7	7.27	7.26	3.9
15/9/2021	12:56	Cloudy	C2	835403	824710	0.04	0.02	29.3				2.4	2.7	7.75	7.76	3.8
	N/A	Cloudy	C3	835642		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	_						_		-	-			·		-	,
	11:59 11:12	Cloudy	M1 M2	835215 835536	824827 824775	0.8	0.4	29.4 29.3		9.25 9.06	9.25 9.05	2.4	2.3 2.6	7.74 7.52	7.76 7.51	2.9 8.8
	11:12												0.1			
	11:24	Cloudy	M3	835501	824648	0.02	0.01	29.4	29.4	9.64	9.65	0.1	0.1	7.64	7.65	<1
	15:02	Fine	C1	835110	024716	0.04	0.02	29.1	29.2	8.78	0.70	2.0	2.6	7.00	7.00	2.0
17/9/2021		Fine	C1		824716		0.02					2.6	2.6			3.8
	15:20	Fine	C2	835403	824470	0.02		29.5		8.67	8.66	2.3	2.2	7.71	7.7	3.8
	N/A	Fine	C3	835642		•	N/A	N/A	N/A	N/A 8.92	N/A	N/A	N/A 2.5	N/A 7.22	N/A 7.2	N/A
	14:26	Fine	M1	835215	824827	0.8	0.4	29.6			8.91	2.6				2.8
	13:36	Fine	M2	835536	824775	0.05	0.025	28.7		9.2	9.19	2.5	2.5	7.71	7.72	8.6
	13:49	Fine	M3	835501	824648	0.02	0.01	29.3	29.3	9.42	9.41	0.2	0.1	7.42	7.41	<1
	11.50	Cure	C1	835110	824716	0.04	0.02	28.6	20.5	8.41	8.4	2.4	2.3	7.23	7.21	3.7
	11:50 12:11	Sunny	C1 C2	835110 835403	824716 824470	0.04	0.02	28.6		8.41 8.69		2.4	2.3	7.23	7.21	3.7
	N/A	Sunny	C2 C3	835403		0.02 N/A	0.01 N/A	29.3 N/A	N/A	N/A	8.69 N/A	N/A	N/A	7.55 N/A	7.53 N/A	3.7 N/A
20/9/2021	11:19		M1	835215	824827	N/A 0.8	N/A 0.4	N/A 29		N/A 9.22	9.23	N/A 2.4	N/A 2.4	7.68	7.67	N/A 2.9
	10:30	Sunny	M2	835536	824827	0.05	0.025	28.8		9.22	9.23	2.4	2.4	7.72	7.74	8.7
	10:35		M3	835501	824648									7.72	7.74	<1
	10:45	Sunny	IVI3	022201	024048	0.02	0.01	29.3	29.2	9.5	9.5	0.2	0.2	/.33	7.34	<b>/</b> 1
23/9/2021	16:28	Sunny	C1	835110	824716	0.04	0.02	28.8	28.7	8.31	8.31	2.8	2.8	7.28	7.3	3.9
	16:44	Sunny	C2	835403	824710	0.04	0.02	28.1		8.63		2.4	2.5			3.8
	N/A	Sunny	C3	835642		N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	15:49	Sunny	M1	835215	824827	0.8	0.4	28.7	-	9.28		2.5	2.5	7.48	7.48	2.8
	14:59	Sunny	M2	835536	824775	0.05	0.025	28.7		9.23		2.8	2.3	7.48	7.72	8.6
	15:11	Sunny	M3	835501	824648	0.02	0.023	28.4		9.73		0.5	0.4	7.74	7.72	<1
	13.11	Julilly	IVIS	033301	024040	0.02	0.01	20	20.3	5.75	5.75	0.5	0.4	7.55	7.54	VI.
	12:56	Fine	C1	835110	824716	0.04	0.02	29.3	29.3	8.47	8.47	2.6	2.7	7.77	7.76	3.8
	13:15	Fine	C2	835403	824470	0.02	0.01	29.5		8.64	8.64	2.7	2.8	7.71	7.73	3.6
	N/A	Fine	C3	835642			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
25/9/2021	12:15	Fine	M1	835215	824827	0.8	0.4	28.8		9.12	9.11	2.4	2.4	7.25	7.26	2.7
	11:23	Fine	M2	835536	824775	0.05	0.025	29		9.48	9.48	2.6	2.6	7.38	7.36	8.4
	11:38	Fine	M3	835501	824648	0.02	0.01	28.8		9.77	9.78	0.4	0.3	7.37	7.37	<1
	50				,	1.02	1.01	_0.0	_0.0	2.77	2.70	0	0.0	07		<u>-</u>
27/9/2021	11:21	Fine	C1	835110	824716	0.04	0.02	28.7	28.8	8.35	8.35	2.6	2.7	7.25	7.23	3.6
	11:40	Fine	C2	835403	824470	0.02	0.01	29.6					2.8	7.51	7.52	3.5
	N/A	Fine	C3	835642	824386		N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A
	10:56	Fine	M1	835215	824827	0.8	0.4	29.3		9.02	9.03	2.6	2.5	7.65	7.64	2.6
	10:07	Fine	M2	835536	824775	0.05	0.025	28.6	28.6	9.03	9.02	2.4	2.3	7.72	7.7	8.0
	10:21	Fine	M3	835501	824648	0.02	0.01	29		9.27	9.27	0.3	0.4	7.51	7.49	<1
															,	
29/9/2021	12:46	Fine	C1	835110	824716	0.04	0.02	28.8	28.7	8.34	8.35	2.4	2.5	7.55	7.55	3.5
	13:06	Fine	C2	835403	824470	0.02	0.01	29.5	29.5	8.77	8.76	2.4	2.4			3.5
	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
	12:11	Fine	M1	835215	824827	0.8	0.4	29.2	29.1	9.24	9.24	2.7	2.8	7.35	7.36	2.7
	11:18	Fine	M2	835536	824775	0.05	0.025	29.1	. 29	9.52	9.52	2.5	2.6	7.41	7.43	7.9
	11:34	Fine	M3	835501	824648	0.02	0.01	28.8	28.8	9.58	9.58	0	-0.1	7.8	7.8	<1
				•					•	•	•	•		•		

#### Acumen Laboratory and Testing Limited

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211340

Job Number

: R211340

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-893

Sample Description

: SS test

Laboratory ID

: R211340/1-5

Date of Sampling

: 01/09/2021

**Date Received** 

: 01/09/2021

**Test Period** 

: 01/09/2021 - 02/09/2021

**Test Required** 

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

E-mail: htthui@acumenhk.com

## Acumen Laboratory and Testing Limited Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211340

Job Number

: R211340

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211340/1	01/09/2021	C1	3.9
R211340/2	01/09/2021	C2	3.9
R211340/3	01/09/2021	M1	3.0
R211340/4	01/09/2021	M2	9.2
R211340/5	01/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211341

Job Number

: R211341

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-894

Sample Description

: SS test

Laboratory ID

: R211341/1-5

Date of Sampling

: 03/09/2021

**Date Received** 

: 03/09/2021

**Test Period** 

: 03/09/2021 - 04/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

: Q210003aR211341 Report Number

Job Number : R211341

: 06/10/2021 Issue Date

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211341/1	03/09/2021	C1	3.9
R211341/2	03/09/2021	C2	3.6
R211341/3	03/09/2021	M1	2.8
R211341/4	03/09/2021	M2	8.6
R211341/5	03/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5, NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211342

Job Number

: R211342

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

**Project Name** 

: CJO-3113-895

Sample Description

: SS test

Laboratory ID

: R211342/1-5

Date of Sampling

: 06/09/2021

Date Received

: 06/09/2021

**Test Period** 

: 06/09/2021 - 07/09/2021

**Test Required** 

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Laboratory Manager

Chemical Division

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211342

Job Number

: R211342

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211342/1	06/09/2021	C1	3.6
R211342/2	06/09/2021	C2	3.0
R211342/3	06/09/2021	M1	2.5
R211342/4	06/09/2021	M2	7.5
R211342/5	06/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O2/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211343

Job Number

: R211343

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-896

Sample Description

: SS test

Laboratory ID

: R211343/1-5

Date of Sampling

: 08/09/2021

**Date Received** 

: 08/09/2021

**Test Period** 

: 08/09/2021 - 09/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211343

Job Number

: R211343

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211343/1	08/09/2021	C1	3.7
R211343/2	08/09/2021	C2	3.0
R211343/3	08/09/2021	M1	2.6
R211343/4	08/09/2021	M2	7.6
R211343/5	08/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4, > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211344

Job Number

: R211344

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-897

Sample Description

: SS test

Laboratory ID

: R211344/1-5

Date of Sampling

: 10/09/2021

Date Received

: 10/09/2021

Test Period

: 10/09/2021 - 11/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager Chemical Division

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211344

Job Number

: R211344

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211344/1	10/09/2021	C1	3.6
R211344/2	10/09/2021	C2	3.1
R211344/3	10/09/2021	M1	2.5
R211344/4	10/09/2021	M2	7.8
R211344/5	10/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211345

Job Number

: R211345

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

**Project Name** 

: CJO-3113-898

Sample Description

: SS test

Laboratory ID

: R211345/1-5

Date of Sampling

: 13/09/2021

Date Received

: 13/09/2021

**Test Period** 

: 13/09/2021 - 14/09/2021

**Test Required** 

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211345

Job Number

: R211345

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211345/1	13/09/2021	C1	3.5
R211345/2	13/09/2021	C2	3.0
R211345/3	13/09/2021	M1	2.5
R211345/4	13/09/2021	M2	7.5
R211345/5	13/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211346

Job Number

: R211346

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

**Project Name** 

: CJO-3113-899

Sample Description

: SS test

Laboratory ID

: R211346/1-5

Date of Sampling

: 15/09/2021

Date Received

: 15/09/2021

**Test Period** 

: 15/09/2021 - 16/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211346

Job Number

: R211346

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211346/1	15/09/2021	C1	3.9
R211346/2	15/09/2021	C2	3.8
R211346/3	15/09/2021	M1	2.9
R211346/4	15/09/2021	M2	8.8
R211346/5	15/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211347

Job Number

: R211347

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-900

Sample Description

: SS test

Laboratory ID

: R211347/1-5

Date of Sampling

: 17/09/2021

Date Received

: 17/09/2021

**Test Period** 

: 17/09/2021 - 18/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211347

Job Number

: R211347

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211347/1	17/09/2021	C1	3.8
R211347/2	17/09/2021	C2	3.8
R211347/3	17/09/2021	M1	2.8
R211347/4	17/09/2021	M2	8.6
R211347/5	17/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211348

Job Number

: R211348

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-901

Sample Description

: SS test

Laboratory ID

: R211348/1-5

Date of Sampling

: 20/09/2021

**Date Received** 

: 20/09/2021

**Test Period** 

: 20/09/2021 - 21/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fuhg, Huntington

Laboratory Manager

Chemical Division

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211348

Job Number

: R211348

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211348/1	20/09/2021	C1	3.7
R211348/2	20/09/2021	C2	3.7
R211348/3	20/09/2021	M1	2.9
R211348/4	20/09/2021	M2	8.7
R211348/5	20/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211349

Job Number

: R211349

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-902

Sample Description

: SS test

Laboratory ID

: R211349/1-5

Date of Sampling

: 23/09/2021

**Date Received** 

: 23/09/2021

**Test Period** 

: 23/09/2021 - 24/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211349

Job Number

: R211349

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211349/1	23/09/2021	C1	3.9
R211349/2	23/09/2021	C2	3.8
R211349/3	23/09/2021	M1	2.8
R211349/4	23/09/2021	M2	8.6
R211349/5	23/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211350

Job Number

: R211350

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-903

Sample Description

: SS test

Laboratory ID

: R211350/1-5

Date of Sampling

: 25/09/2021

**Date Received** 

: 25/09/2021

Test Period

: 25/09/2021 - 26/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211350

Job Number

: R211350

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211350/1	25/09/2021	C1	3.8
R211350/2	25/09/2021	C2	3.6
R211350/3	25/09/2021	M1	2.7
R211350/4	25/09/2021	M2	8.4
R211350/5	25/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 1 of 2

Report Number

: Q210003aR211351

Job Number

: R211351

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-904

Sample Description

: SS test

Laboratory ID

: R211351/1-5

Date of Sampling

: 27/09/2021

**Date Received** 

: 27/09/2021

Test Period

: 27/09/2021 - 28/09/2021

**Test Required** 

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Fax: (852) 2333 1316 Tel: (852) 2333 6823

#### **Test Report**

Page 2 of 2

: Q210003aR211351 Report Number

Job Number : R211351

Issue Date : 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211351/1	27/09/2021	C1	3.6
R211351/2	27/09/2021	C2	3.5
R211351/3	27/09/2021	M1	2.6
R211351/4	27/09/2021	M2	8.0
R211351/5	27/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Lot 12, Tam Kon Shan Road, Tsing Yi (N), Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### Test Report

Page 1 of 2

Report Number

: Q210003aR211352

Job Number

: R211352

Issue Date

: 06/10/2021

Name of Applicant

: Acumen Environmental Engineering and Technologies Co., Ltd.

Address of Applicant

: No. 12, Tam Kon Shan Road, Tsing Yi (North), N.T.

Project Name

: CJO-3113-905

Sample Description

: SS test

Laboratory ID

: R211352/1-5

Date of Sampling

: 29/09/2021

**Date Received** 

: 29/09/2021

Test Period

: 29/09/2021 - 30/09/2021

Test Required

: 1. Suspended Solids (SS)

Method Used

: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of

Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager

Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Tel: (852) 2333 6823 Fax: (852) 2333 1316

#### **Test Report**

Page 2 of 2

Report Number

: Q210003aR211352

Job Number

: R211352

Issue Date

: 06/10/2021

#### **Test Result:**

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211352/1	29/09/2021	C1	3.5
R211352/2	29/09/2021	C2	3.5
R211352/3	29/09/2021	М1	2.7
R211352/4	29/09/2021	M2	7.9
R211352/5	29/09/2021	М3	<1

Note:

- 1. mg/L indicates milligram per liter
- 2. mg O<sub>2</sub>/ L indicates milligram oxygen per liter
- 3. < indicates less than.
- 4. > indicates more than.
- 5. NA indicates Not Applicable.

\*\*\*End of Report\*\*\*

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

# Appendix S (1) Impact Monitoring report for Ecology

Project no.: CJO-3113

### **Post-Transplantation Monitoring Report**

for Agreement No. CE 13/2009 (WS)
IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

Report No.85

September 2021

#### TABLE OF CONTENTS

1.	INTRODUCTION2
2.	DESCRIPTION OF TREE MONITORING SITE3
3.	MONITORING METHODOLOGY3
4.	RESULT4
5.	MITIGATION MEASURE4
6.	SUMMARY8
ANN	NEXES
ANN Phot	VEX I- os10
ANN	VEX II- Table for condition of transplanted plant17

#### 1. INTRODUCTION

- 1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.2 Upon the requirement of the Environmental Permit, a detailed vegetation report presenting the baseline vegetation condition for flora species with conservation interest, transplanting and monitoring programme for the Project has been prepared and approved by DEP in February 2016.
- 1.3 There were 4 flora species of conservation importance were recorded in the woodland habitat within project site including Ailanthus (*Ailanthus fordii*), Incense Tree (*Aquilaria sinensis*), Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*). In total, 2 nos. of Incense Tree (*Aquilaria sinensis*), 1 no. of Ailanthus (*Ailanthus fordii*) trees, 5 colonies of Lamb of Tartary (*Cibotium barometz*) and 1 no. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was recommended to be transplanted in the approved detailed vegetation survey report.
- 1.4 Detailed vegetation report was planned that Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees will be transplanted within existing Sha Tin Water Treatment Works (STWTW). All other shrubs including Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) will be transplanted to the hillside slope at Sha Tin South Fresh Water Service Reservoir (STSFWSR).
- 1.2 Upon the requirement of the Environmental Permit, a qualified Ecologist was commissioned to prepare a post-transplantation monitoring report to present the status (health condition and survival rate) of transplanted vegetation and submitted to the DEP.
- 1.3 Monitoring of transplanted flora was conducted after the transplantation. The monitoring will be conducted at twice per month during the first year and once per month during the course of planting works. The parameters to be monitoring will include the health condition and survival rate of the transplanted flora. Any observations and recommendations will be reported in monthly EM&A reports.
- 1.3 This is Tree Report presents data collected on 30 September 2021. It contains the following information:
  - Introduction (Section 1)
  - Description of Tree Monitoring Area (Section 2)
  - Monitoring Methodology (Section 3)
  - Result (Section 4)
  - Mitigation Measures (Section 5)
  - Summary (Section 6)

- Photos (Annex I)
- Summary table (Annex II)
- Typhoon information (Annex III)

#### 2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees was transplanted within existing Sha Tin Water Treatment Works (STWTW) where it is the extended compensatory plantation area. The area was flat and without covering with concrete.
- 2.2 Lamb of Tartary (*Cibotium barometz*) will be transplanted to the Sha Tin South Fresh Water Service Reservoir (STSFWSR). Plough is required before planting on to this open corner of short grassland.
- 2.3 Other compensatory trees have been planted at STWTW and STSFWSR.

#### 3. MONITORING METHODOLOGY

- 3.1 Site inspection will be carried out by walking through the transplanting area. Health condition and survival rate will be observed during inspection.
- 3.4 Health condition of all transplanted vegetation including trees/Shrubs surveyed was evaluated according to the following criteria:
  - Transplanted vegetation with good health is classified as **good**;
  - Transplanted vegetation with few or no visible defects or health problems are classified as being **fair**;
  - Transplanted vegetation was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.
- 3.5 Survival rate for each of transplanted vegetation species will be calculated based on site observation.

#### 4. RESULT

- 4.1 Monitoring inspections were conducted on 30 September 2021. Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) on 20 June 2016.
- 4.2 The condition of TA572 was observed in poor condition due to the damage of two main trunks. TA327 was also in poor condition. The already dead tree TA326 collapsed due to big hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.
- 4.3 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for *Cibotium barometz* to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a man-made feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 to enhance a sustainable survival of *Cibotium barometz* during the post-transplantation stage.
- 4.4 All 27 nos. of *Cibotium barometz* transplanted from the nursery at Shui Mei Tsuen, Kam Tin are generally in fair condition at their current location at STSFWSR.
- 4.5 The Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016.
- 4.6 Transplantation of the 27 nos. of *Cibotium barometz*; and compensatory planting of TA326 and the climber *Artabotrys hongkongensis* have been conducted as detailed in Section 5 during this monitoring month.

#### 5. MITIGATION MEASURE

In order to compensate for the loss of transplanted *Artabotrys hongkongensis* which is in climber growing form, it is recommended to plant an individual of native climber species at compensatory planting site together with compensatory tree planting. Recommended list of species is given in the Table 1 below. It is suggested that about 1 species of climber to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Table 1. Table for Recommended climber species list to be planted

Native Tree Species			
Common Name	Latin Name	Chinese Name	<b>Growing Form</b>
Climbing Bauhinia	Bauhinia glauca	粉葉羊蹄甲	Climber
Spiny-fruited Vine	Byttneria aspera	刺果藤	Climber
Bentham's Rose-wood	Dalbergia benthamii	兩廣黃檀	Climber
Desmos	Desmos chinensis	假鷹爪	Climber
Glaucescent Diploclisia	Diploclisia glaucescens	蒼白秤鈎風	Climber
Luofushan Joint-fir	Gnetum luofuense	羅浮買麻藤	Climber
Australian Cow-plant	Gymnema sylvestre	匙羹藤	Climber
Shining Hypserpa	Hypserpa nitida	夜花藤	Climber
Large-flowered		大花忍冬	Climber
Honeysuckle	Lonicera macrantha		
Splash-of-white	Mussaenda pubescen	玉葉金花	Climber
Rusty-haired Raspberry	Rubus reflexus	鏽毛莓	Climber
Sandpaper Vine	Tetracera asiatica	錫葉藤	Climber
Hong Kong Eagle's Claw	Artabotrys hongkongensis	鷹爪花	Climber

- 5.2 Desmos chinensis has been finalized as the candidate. Two individuals were planted at Wall C in STWTW on 1 April 2021 (Annex I).
- 5.3 Under proper maintenance in the nursery, with provision of sufficient shelter and irrigation spray head, all 27 nos. Lamb of Tartary (*Cibotium barometz*) are generally in fair condition. They are at acceptable condition to be transplanted back to the designated recipient site at STSFWSR in accordance with Project Programme.
- 5.4 All 27 nos. Lamb of Tartary (*Cibotium barometz*) were transplanted successfully back to Portion E of STSFWSR on 23 April 2021 (Annex I). In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon.
- 5.5 Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- Robust fencing has been set up to enclose the 27 nos. transplanted *Cibotium barometz* (in groups when planted together) to avoid unnecessary disturbance/ damage to them. Any collapsed shelter and fencing shall be rectified promptly.

- 5.7 Weeding within the two protection zones of *Cibotium barometz* shall only be conducted by hand-held tools rather than grass cutting machine. No fire/ chemical weeding shall be allowed.
- 5.8 The 27 nos. transplanted *Cibotium barometz* shall be maintained with proposed mitigated measures mentioned for 12 months for establishment. A 12-month post-transplantation monitoring period helps to assess their survival during the establishment period.
- 5.9 Any dead individuals/ those in poor condition before transplant back to STSFWSR or during the post-transplantation period shall be replaced by planting healthy individuals of *Cibotium barometz*. Other possible fern candidate such as *Brainea insignis*, which is more adaptive to more exposed habitat under direct sunlight, can be sourced for compensatory planting.
- 5.10 Root ball of TA572 and TA327 tree should be kept moisture especially during non-raining day.
- 5.11 Incense Tree (*Aquilaria sinensis*) tagged as TA326 was observed dead during inspection on 10 August 2017. Its DBH was measured as 346cm. In according to the Tree Preservation, Development Bureau Technical Circular (Works) No. 7/2015, the compensatory planting will try to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH.
- 5.12 In total, 3 individual of native tree species with heavy standard size will be planted with 2.5-3 meters (center to center) spacing at compensatory planting site. Recommended list of species is given in the Table 2 below. It is suggested that at least 1 tree species to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Table 2. Table for recommended tree species list to be planted

Native Tree Species			
Common Name	Latin Name	Chinese Name	<b>Growing Form</b>
Ivy Tree	Schefflera heptaphylla	鴨腳木	Tree
Levine's Syzygium	Syzygium levinei	山蒲桃	Tree
Chekiang Machilus	Machilus chekiangensis	浙江潤楠	Tree
Aporusa	Aporusa dioica	銀柴	Tree
Mountain Tallow Tree	Sapium discolor	山烏桕	Tree
Fragrant Litsea	Litsea cubeba	山蒼樹	Tree
Chinese Apea Ear-ring	Archidendron lucidum	亮葉猴耳環	Tree
Chinese Hackberry	Celtis sinensis	朴樹	Tree
Turn-in-the-wind	Mallotus paniculatus	白楸	Tree
Acronychia	Acronychia pedunculata	降真香	Tree

- 5.13 Based on the Tree Survey Report, the following trees transplanted under Contract No. 3/WSD/15 were found dead. In accordance with GS 3.97 (3), replacement planting of TB0054, B0056, TB0101 and TC0138 has been completed on 25 March 2021 (Annex I).
- 5.14 Two *Syzygium levinei* and one *Schefflera heptaphylla* have been chosen from Table 2 as compensation for the loss of TA0326.
- 5.15 However, the two native *Syzygium levinei* (山蒲桃) were mis-planted by two exotic *Syzygium jambos* (蒲桃), of which both of their Chinese names and Scientific names are different by one word.
- 5.16 The two mis-planted *Syzygium jambos* was replaced by another native tree species *Celtis sinensis* chosen from Table 2 due to market availability at this moment. Replacement works was conducted on 31 May 2021.

Table 3. Summary table compensatory planting.

Tree No.	Species		Compensatory/ Replacement Planting
TA0326	Aquilaria sinensis ±	- 沅杏	Compensated by 1 no. of <i>Schefflera</i> heptaphylla and 2 nos. of <i>Celtis sinensis</i>

- 5.17 With completion of compensatory planting for the loss of *Artabotrys hongkongensis* and TA0326 (*Aquilaria sinensis*), survival is monitored for the replaced species from now on (i.e. 2 nos. of *Desmos chinensis*; 1 no. of *Schefflera heptaphylla* and 2 nos. of *Celtis sinensis*).
- 5.18 Survival of the 27 nos. of Lamb of Tartary (*Cibotium barometz*) transplanted back to STSFWSR is monitored too. No more individual is stored at the nursery.
- 5.19 Health condition and survival rate (started from 100% in this monitoring month) is shown in Annex II.

#### 6. SUMMARY

- 6.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 6.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two *Syzygium levinei* and one *Schefflera heptaphylla*. However, the two native *Syzygium levinei* were mis-planted by two exotic *Syzygium jambos*, which has been replaced by another native tree species *Celtis sinensis* on 31 May 2021.
- 6.3 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 6.4 All Lamb of Tartary (*Cibotium barometz*) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 6.5 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 6.6 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/typhoon to the 27 nos. *Cibotium barometz*.
- 6.7 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 6.8 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

## ANNEX I Photo



Photo 1. Excessive grass and invasive trees have been removed



Photo 2. Collapsed fencing has been rectified



Photo 3. The shelter effectively reduced the amount of direct sunlight to *Cibotium barometz* 



Photo 4. Cibotium barometz under the shelter



Photo 5. Collapsed fencing to be rectified



Photo 6. Shelter coverage shall be enlarged for this planting zone.




Photo 7. Transplanted Incense Tree (*Aquilaria sinensis*) – TA327 (left); and Ailanthus (*Ailanthus fordii*) – TA572 (right)



Photo 8. Weeding around TA327 shall be conducted.



Photo 9. Weak crown and two broken trunks of TA572.




Photo 10. Collapsed fencing to be rectified. The climbers and weeds shall be cleared.



Photo 11. *Desmos chinensis* as compensatory planting of *Artabotrys hongkongensis* 




Photo 12. *Schefflera heptaphylla* as compensatory planting of TA326;

**BLANK** 





Photo 13 & 14. The two exotic *Syzygium jambos* (mis-treated as the native *Syzygium levine*i) are replaced by another native tree *Celtis sinensis* (due to market availability at this moment) as compensatory planting of TA326.



Indicative location of compensatory planting



ANNEX II

Table for condition of transplanted plant

#### Shrubs of Lamb of Tartary and Hong Kong Eagle's Claw

No.	Species	Condition	Alive/Dead	Remark				
1	Cibotium barometz	Fair	Alive	-				
2	Cibotium barometz	Fair	Alive					
3	Cibotium barometz	Fair	Alive					
4	Cibotium barometz	Fair	Alive					
5	Cibotium barometz	Fair	Alive					
6	Cibotium barometz	Fair	Alive					
7	Cibotium barometz	Fair	Alive					
8	Cibotium barometz	Fair	Alive					
9	Cibotium barometz	Fair	Alive					
10	Cibotium barometz	Fair	Alive					
11	Cibotium barometz	Fair	Alive					
12	Cibotium barometz	Fair	Alive	27 individuals are				
13	Cibotium barometz	Fair	Alive	transplanted back to				
14	Cibotium barometz	Fair	Alive	STSFWSR on 23 April				
15	Cibotium barometz	Fair	Alive	2021.				
16	Cibotium barometz	Fair	Alive					
17	Cibotium barometz	Fair	Alive	<u>-</u>				
18	Cibotium barometz	Fair	Alive	-				
19	Cibotium barometz	Fair	Alive	-				
20	Cibotium barometz	Fair	Alive					
21	Cibotium barometz	Fair	Alive					
22	Cibotium barometz	Fair	Alive					
23	Cibotium barometz	Fair	Alive					
24	Cibotium barometz	Fair	Alive					
25	Cibotium barometz	Fair	Alive					
26	Cibotium barometz	Fair	Alive					
27	Cibotium barometz	Fair	Alive					
	The shelter (such as 遮光網) has been set up to provide shading and against direct hit of							
20		rainstorm/ typho						
28	Desmos chinensis	Fair	Alive	Two individuals were				
				planted at Wall C in				
		9 1 1 (0/)	1000/	STWTW on 1 April 2021				
		Survival rate (%)	100%					

#### Transplanted/ compensatory Trees

No.	Species	Condition	Alive/Dead	Remark
TA572	Ailanthus fordii	Poor	Alive	Two main trunks were
				broken during typhoon
				on 23 August 2017.
				Cracks and wounds
				observed in one of the
				trunks. Weak canopy
				formed only by sprouts.
TA327	Aquilaria sinensis	Poor	Alive	Tree crown of TA327
				was thinner after
				transplantation. Water
				sprouts, cracks on tree
				bark and would at trunk
				base observed.
N/A	Celtis sinensis	Fair	Alive	Compensate for TA326;
				Syzygium jambos
				replaced by Celtis
				sinensis on 31 May 2021.
N/A	Celtis sinensis	Fair	Alive	Compensate for TA326;
				Syzygium jambos
				replaced by Celtis
				sinensis on 31 May 2021.
N/A	Schefflera	Fair	Alive	Compensate for TA326;
	heptaphylla			old leaved replaced by
				new leaf buds
		Survival rate (%)	100%	

# Appendix S (2) Post-Transplantation Monitoring of Woodland Compensation - Quarterly Report

Project no.: CJO-3113

# Post-Transplantation Monitoring of Woodland Compensation Quarterly Report

for Agreement No. CE 13/2009 (WS); Contract No. 3/WSD/15 and 1/WSD/19 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

### Report No.1

### September 2021

	Name	SIGNATURE
PREPARED BY	MR. WAN PAK HO ECOLOGIST	n.
APPROVED BY	MR. WONG TL VEGA ENVIRONMENTAL TEAM LEADER (ETL)	the

#### **TABLE OF CONTENTS**

1.	INTRODUCTION2
2.	DESCRIPTION OF TREE MONITORING SITE2
3.	MONITORING METHODOLOGY2
4.	RESULT3
5.	SUMMARY 7
ANN	IEXES
ANN Photo	IEX I-
1 1100	J
	EX II-
Curr	culum Vitae of the Qualified Ecologist24

#### 1. INTRODUCTION

- 1.1 In compliance with Section 3 of the Woodland Compensation Plan (WCP; Rev. 5) drafted in August 2021, this quarterly report summarizes the species, size, quantity, overall health condition, survival rate, and control of weedy plant under the post-planting monitoring and maintenance programme.
- 1.2 This report presents data collected on 30 September 2021. The quarterly monitoring will last for at least 6 years since then.
- 1.3 The establishment date for 3/WSD/19 was November 2019 and 1/WSD/19 was August 2021 (tentatively).

#### 2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Up till September 2021, a total of 548 nos. of compensatory trees were plant at four designated planting sites under the Contract 3/WSD/15 and 1/WSD/19.
  - 216 nos. of tree seedlings at Wall C & D of Sha Tin Water Treatment Works (STWTW);
  - 12 light standard and 18 heavy standard trees at STWTW;
  - 96 light standard trees at Sha Tin South Fresh Water Service Reservoir (STSFWSR), i.e., Portion E of the Works Site: and
  - 206 light standard/ whip trees at Sha Tin West Service Reservoir (STWSR); i.e., Portion D
    of the Works Site
- 2.2 According to WCP Rev. 5, a total of 731 nos. of trees are required for compensation planting, therefore at least 183 nos. (assuming no lost/ dead of planted trees mentioned in Section 2.1 above) will be planted according to the master work programme.

#### 3. MONITORING METHODOLOGY

- 3.1 Site inspection will be carried out by walking through the four transplantation sites. Health condition and survival rate will be observed during inspection.
- 3.4 Health condition of all transplanted trees including trees was evaluated according to the following criteria:
  - Transplanted vegetation with good health is classified as **good**;
  - Transplanted vegetation with few or no visible defects or health problems are classified as being **fair**;
  - Transplanted vegetation was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.

3.5 Survival rate for each of transplanted trees species at each site will be calculated based on site observation.

#### 4. RESULT

4.1 Monitoring inspections were conducted on 30 September 2021. Monitoring results of compensatory trees are summarized in the Table 1 below:

Table 1.

Tag No.	Species	Health condition (Good (G), Fair (F), and Poor (P))	No. of alive individuals	-	Survival Rate (%)	Remark		
Sha Tin Water Tr	Sha Tin Water Treatment Works (STWTW)							
T1-T12	Aquilaria sinensis	F	12	12	100			
T1-T18	Cinnamomum burmannii	F	18	18	100			
			TOTAL	30				
Sha Tin South Fre	eshwater Service Reservo	ir (STSFWSR)						
T1-T10	Cyclobalanopsis myrsinifolia	G	10	10	100			
T11-T20	Cratoxylum cochinchinense	G	10	10	100			
T21-T30	Bridelia tomentosa	G	9	10	90	T28 Dead		
T31-T40	Reevesia thyrsoidea	F	10	10	100	T35 T36 in poor health condition		
T41-T50	Melicope pteleifolia	F	4	10	40	6 Dead, tagged lost		
T51-T60	Phyllanthus emblica	G	10	10	100			
T61-T70	Polyspora axillaris	F	10	10	100			
T71, T72, T74 -T77, T93-T96	Rhus succedanea	F	10	10	100			
T73, T78-T86	Sterculia lanceolata	G	10	10	100			
T87-T92	Mallotus paniculatus (instead of Mallotus apelta)		5	6	83.3	T88 Dead		
			TOTAL	96				
Sha Tin West Ser	vice Reservoir (STWSR/	Portion D)						

NT-046 - NT-058 & NT-116 - NT-132	Aquilaria sinensis	F	30	30	100	NT-127, NT-129, NT-125, NT-116, NT-117, NT-057, NT-055, NT-118, NT-119 in poor health condition
NT-018 - NT-030 & NT-158 - NT-170 & NT-193 - NT-194	Bischofia javanica	G	28	28	100	
NT-031 - NT-045 & NT-137 - NT-151	Cinnamomum burmannii	G	30	30	100	NT-151, NT-035, NT-115 in poor health condition
NT-001 - NT-017 & NT-102 - NT-115	Cinnamomum camphora	F	31	31	100	NT-114, NT-113, NT-111, NT-107, NT-032, NT-038, NT-015, NT-010, NT-013, NT-011, NT-104, NT-106, NT-109, NT-108 in poor health condition
NT-152 - NT-157	Hibiscus tiliaceus	G	6	6	100	
NT-074 - NT-086	Liquidambar formosana	G	13	13	100	
NT-059 - NT-073 & NT-133 - NT-136 & NT-173 - NT-177	Polyspora axillaris	F	24	24	100	NT-133, NT-134, NT-173, NT-070, NT-175, NT-177, NT-176, NT-174 in poor health condition
NT-087 - NT-101	Reevesia thyrsoidea	F	14	14	100	NT-098, NT-100, NT-096, NT-097, NT-087, NT-088, NT-091, NT-101, NT-094, NT-089, NT-090, NT-093 in poor health condition

NT-178 - NT-192	Schefflera heptaphylla	F	15	15	100	NT-188, NT-189, NT-192, NT-187, NT-184, NT-183, NT-179, NT-186, NT-161, NT-190 in poor health condition
NT-195 - NT-206	Sterculia lanceolata	F	12	12		NT-201, NT-206, NT-200, NT-202, NT-203, NT-199, NT-182, NT-181 in poor health condition

TOTAL 206

- 4.2 At the STWTW site, all 12 light standard *Aquilaria sinensis* and 18 heavy standard *Cinnamomum burmannii* have grown in fair condition with a 100% survival rate. Invasive weeds and *Leucaena leucocephala* (銀合歡) at the site shall be removed properly, including the roots, flowers and fruits.
- 4.3 At the STSFWSR, 7 out of 10 planted trees species have 100% survival rate in good to fair condition. They are *Cyclobalanopsis myrsinifolia*, *Cratoxylum cochinchinense*, *Reevesia thyrsoidea*, *Phyllanthus emblica*, *Polyspora axillaris*, *Rhus succedanea* and *Sterculia lanceolata*.
- 4.4 For *Reevesia thyrsoidea*, T35 and T36 were in poor health condition.
- 4.5 The designated *Zanthoxylum avicennae* was replaced by *Sterculia lanceolata*, which is also in the recommended list of candidate of the WCP.
- 4.6 Bridelia tomentosa has a 90% survival rate as T28 was found dead; while 6 out of 10 Melicope pteleifolia were dead, resulting a 40% survival rate. All planted 'Mallotus apelta' were actually another native pioneer tree species Mallotus paniculatus. It is acceptable to use this species. As 5 out of 6 survived (T88 dead), this species has a survival rate of 83.3%.
- 4.7 Among the 10 tree species planted at the STWSR, *Bischofia javanica*, *Cinnamomum burmannii*, *Hibiscus tiliaceus* and *Liquidambar formosana* performed better than the others; while *Schefflera heptaphylla*, *Cinnamomum camphora* and *Reevesia thyrsoidea* were overall in poor condition. However, all compensatory trees in this portion were recorded as alive with a 100% survival at this first quarterly monitoring. The next few monitoring will be critical for assessing their adaption at the planting site and recovery progress.

4.8 Monitoring results of compensatory tree seedlings planted at Wall C and Wall D are summarized in the Table 2 below:

Table 2.

Species	Health condition (Good (G), Fair (F), and Poor (P))		Quantity to be planted	Survival Rate (%)	Remark					
Sha Tin Water Treatmen	Sha Tin Water Treatment Works (Wall C & D at STWTW)									
Cyclobalanopsis myrsinifolia	P	6	22	27.27	T108, T169, T165, T001, T002, T003 Dead					
Cratoxylum cochichinense	F	10	22	45.45	T019, T021, T22 Dead					
Bridelia tomentosa	F	16	22	72.73						
Reevesia thyrsoidea	F	14	22	63.64	1 Dead with no tag					
Melicope pteleifolia	F	10	22	45.45	T177, T178 Dead					
Phyllanthus emblica	F	15	22	68.18	T194, T91 Dead					
Polyspora axillaris	F	16	21	76.19	T105, T108 Dead					
Rhus succedanea	F	12	21	57.14	T201 Dead					
Zanthoxylum avicennae	P	7	21	33.33	T205, T206 Dead					
Mallotus paniculatus (instead of Mallotus apelta)		7	21	33.33	T181, T183, T152, T153 Dead					
Dalbergia odorifera	F	19	N/A	N/A	additional exotic species					

**TOTAL** 

216

- 4.9 Establishment of tree seedlings are more challenging. Survival rate ranging from the lowest for *Cyclobalanopsis myrsinifolia* (27.27%) to the highest for Polyspora axillaris (76.19%), with an overall survival rate at 52.31%.
- 4.10 On top of the 10 designated native species, an exotic 11<sup>th</sup> species *Dalbergia odorifera* were also planted. They were observed in fair condition. Since there is no original planned quantity, survival rate for this species is not calculated. From their greater height in general, they can serve as providing a semi-shaded layer for other native seedlings along the establishment period.
- 4.11 Excessive weeds shall be cleared by hand-held tools from time to time but precautions shall be made to avoid damaging the similar-looking thin stems of tree seedlings. Some tags on the thin stem were either lost or written in wrong number, despite exact tag number is not too critical during this early establishment period with a high dynamic of dead/ recovery. Tags may be resumed during a mid-term assessment when their survival rate has relatively stabilized.

#### 5. SUMMARY

- 5.1 During this first quarterly monitoring, a total of 548 nos. of compensatory trees were plant at four designated planting sites under the Contract 3/WSD/15 and 1/WSD/19.
  - 216 nos. of tree seedlings at Wall C & D of Sha Tin Water Treatment Works (STWTW);
  - 12 light standard and 18 heavy standard trees at STWTW;
  - 96 light standard trees at Sha Tin South Fresh Water Service Reservoir (STSFWSR), i.e., Portion E of the Works Site; and
  - 206 light standard/ whip trees at Sha Tin West Service Reservoir (STWSR); i.e., Portion D of the Works Site
- 5.2 All light standard and heavy stand compensatory tree species have a satisfactory survival rate over 80%, except *Melicope pteleifolia* (40%) at STSFWSR; while survival rate of tree seedlings ranging from 27.27% to 76.19%, with an overall survival rate of 52.31%. It is acceptable for such fluctuation in seedlings their establishment is more challenging against environmental stress.
- 5.3 All planted 'Mallotus apelta' were actually another native pioneer tree species Mallotus paniculatus, which is acceptable. On top of the 10 designated native species, an exotic 11<sup>th</sup> species Dalbergia odorifera were also planted at Wall C and D. They can serve as providing a semi-shaded layer for other native seedlings along the establishment period.
- 5.4 Invasive weeds and *Leucaena leucocephala* (銀合歡) at all planting sites shall be removed properly, including the roots, flowers and fruits.
- 5.5 The next few monitoring would be critical to assess recovery of the species with poor condition and plan the replanting schedule.

## ANNEX I Photo

#### **Sha Tin Water Treatment Works (STWTW)**






The 12 nos. of  $Aquilaria\ sinensis$  in fair condition at STWTW



The 18 nos. of Cinnamomum burmannii in fair condition at STWTW

#### **Sha Tin South Freshwater Service Reservoir (STSFWSR)**





歡) at the *Cinnamomum burmannii* site shall be removed properly, including the roots, flowers and fruits.



All planted 'Mallotus apelta' were actually another native pioneer tree species Mallotus paniculatus.





T88 was dead

10



Mallotus paniculatus



Sterculia lanceolata



Rhus succedanea



Polyspora axillaris



Phyllanthus emblica



Melicope pteleifolia



Reevesia thyrsoidea



Bridelia tomentosa



Cratoxylum cochinchinense



Cyclobalanopsis myrsinifolia







Some dead individuals at STSFWSR

#### Sha Tin West Service Reservoir (STWSR)



Overview



Overview



#### Cinnamomum camphora



Cinnamomum camphora in poor condition



Aquilaria sinensis



#### Aquilaria sinensis in poor condition



Cinnamomum burmannii





Polyspora axillaris



#### Hibiscus tiliaceus



Bischofia javanica



Schefflera heptaphylla, overall in poor condition



#### Reevesia thyrsoides




Liquidambar formosana



Sterculia lanceolata

#### Wall C & D at Sha Tin Water Treatment Works (STWTW)









ANNEX II
Curriculum Vitae of the Qualified Ecologist



#### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

#### 香港電衣(北)担杆山路11號地段

#### **CURRICULUM VITAE**

#### MR. PAK-HO WAN, JAY

Position: Ecologist

Ecological Experience: 13 years

Language: Cantonese (Native), English (Fluent), Mandarin (Fluent)

Email address: jayconservation@gmail.com

#### FIELDS OF COMPETENCE

Ecological Impact Assessment (EcoIA), Landscape & Visual Impact Assessment (LVIA), Preliminary Environmental Review (PER), EM&A, Tree Risk Assessment, Tree Preservation & Removal Proposal (TPRP), BEAM Plus SA5 Ecological Impact Assessment, Mammalogy, Camera Trapping, Aquatic Fauna Survey, Herpetology, Wildlife Management, Terrestrial Ecology, Environmental Education, Conservation

#### PROFESSIONAL SERVICE

Member, IUCN Species Survival Commission Small Mammal Specialist Group 2013 – present Regional Implementation Team, Critical Ecosystem Partnership Fund in Indo-Burma Hotspot (CEPF). May 2013 – September 2014

Certified Arborist (HK-1269A) of International Society of Arboriculture 2015

ISA Qualified TRAQ 2017 - 2022

ISA Headquarters & Hong Kong Chapter Member 2017 -2018

#### KEY QUALIFICATIONS

Jay is a professional ecologist specializing in mammalogy and plant-animal interaction. He has over 13 years of experience in ecological studies in Hong Kong and overseas. Apart local ecological consultancy, he has conducted extensive *in-situ* ecological studies and managed conservation programmes across wider Austroasiatic region, including tropical and karst region in South and Southwest China, Singapore, Laos, Malaysia (Sarawak), Indonesia (Bali, Sumatra) and Australia.

Jay helps several national-class nature reserves to reinforce conservation mitigations, wildlife monitoring and habitat management. In 2013, he organized the first international workshop of its kind in Hainan, China on camera trapping for wildlife conservation and monitoring, in collaboration with Hainan Wildlife Conservation Bureau and Hainan Provincial Forestry Department. As one of the key conservation team members of Kadoorie Farm & Botanic Garden (KFGB) since 2008, he made significant contributions in conserving critically endangered mammal and reptiles in South China and Hong Kong through field surveys and educational programmes. In 2014-2015, he co-organized and conducted wildlife surveys with an international ecology team for the Cross Island Line railway contracted by Land Transport Authority, Government of Singapore.

Recently Jay has based in Hong Kong, focusing on ecological surveys, assessments, audits; and providing recommendations at different scales, from CEDD's Landslip Prevention and Mitigation Programme (LPMitP), EPD's EcoIA, PER and Project Profiles, AFCD's biodiversity consultancy, to ecological impact of BEAM Plus (SA5) to private clients.

Jay is also a front-line conservationist who has organized various scientific workshops, warden trainings and public awareness raising outreach. He has been managing a 3-million grant for various conservation projects in the Regional Implementation Team of Critical Ecosystem Partnership Fund at Indo-Burma Hotspot.

#### **EDUCATION**

MPhil in Terrestrial Ecology and Mammalogy, 2008, Department of Ecology & Biodiversity, The University of Hong Kong

**BSc** (Hons), Environmental Life Science, 2006, Department of Ecology & Biodiversity, The University of Hong Kong

#### **WORKING EXPERIENCES**

- 1. **Ecologist** (July 2017 present), Acumen Environmental Engineering & Technologies Co. Ltd. Provide ecological consultancy and survey service, participating in ecological assessment under green building certification scheme and carrying out ecological investigation.
- 2. **Independent Ecologist** (May 2015 present) Manage ecological research and education programme, provide environmental/ ecological consultancy in Hong Kong and Overseas.
- 3. Consultant (October 2014 April 2015), Landscape & Ecology Team, ERM (HK) Ltd. Provide consultancy services of EcoIA, LVIA, EM&A and IEC. Act as a key terrestrial ecologist for environmental projects in HK and SE Asia. Design and conduct field surveys on various wildlife groups.
- 4. **Surveyor** (April 2015 present), Hong Kong Bird Watching Society. Conduct night surveys for herpetofauna in wetland at the NW New Territories, Hong Kong.
- 5. Conservation Officer (September 2008 September 2014), Kadoorie Conservation China, Kadoorie Farm and Botanic Garden. Manage herpetofauna and mammal conservation projects. Conduct ecological research and biodiversity surveys in China. Provide training of forest and wetland survey techniques.
- 6. **Surveyor and report writer** (February 2009 February 2010), Conservancy Association. Conduct surveys and write reports for parts of mammals and herpetofauna in Long Valley and Ho Sheung Heung, Hong Kong.
- 7. **Trainee** (February 2008), Ocean Park Conservation Foundation, Hong Kong. University Student Sponsorship Programme Abundance and Distribution of Tiger and Prey, and Prey Selection by Large Carnivores in a Montane Tropical Forest of Northern Lao PDR. Conduct camera trapping and scat analysis of tiger and occupancy survey of prey.
- 8. **Vessel surveyor** (2006 2007), BMT Asia Pacific Ltd. Conduct vessel survey of marine mammals in the project 'Hong Kong Offshore Wind Farm in Southeastern Waters'.
- 9. **Research Assistant** (June July 2005), Department of Ecology and Biodiversity, The University of Hong Kong. Conducted a 3000-cuttings outdoor experiment at a native tree nursery
- 10. **Trainee** (January February 2005) General Education Unit, The University of Hong Kong, Eco-Education & Resources Centre, Peking University Biodiversity Research Institute. Study tour of White Headed Langur (*Trachypithecus poliocephalus leucocephalus*) conservation in Chongzuo, Guangxi
- 11. **Trainee** (July August 2004) Agriculture, Fisheries and Conservation Department and Hong Kong Dolphin Conservation Society. Dolphin Conservation Ambassador Training Program.

#### ORGANIZER OR MAIN FACILITATOR OF WORKSHOP

International Conservation Planning Workshop for the Hainan Gibbon, Boao, Hainan, China. (16 – 20 March 2014).

Supporting organizer of Zoological Society of London together with IUCN SCC Conservation Breeding Specialist Group and Fauna & Flora International

Camera Trap Workshop for Wildlife Conservation and Monitoring, Yinggeling Nature Reserve, Hainan, China (4 – 8 March, 2013).

In collaboration with Hainan Wildlife Conservation Bureau, Hainan Provincial Forestry Department; 70 delegates from nature reserves in 6 provinces, with experts from Malaysia, Beijing, Hong Kong and Taiwan.

#### **CONFERENCES PRESENTATIONS**

- 1. Association for Tropical Biology & Conservation (ATBC) Asia-Pacific Chapter Meeting 2008 (Kuching), 2010 (Bali), 2013 (Sumatra).
- 2. Conservation of Asian Tortoises and Freshwater Turtles Workshop 2011 Setting Priorities for the Next Ten Years, Singapore
- 3. China Primate Specialist Group: International Workshop for the Gibbon Conservation in China 2012. Yunnan, China

#### PREVIOUS RESEARCH WORK

Rehabilitation of degraded landscape through hardwood and semi-hardwood stem cuttings of native tree species and medium-large mammal seed dispersers in Hong Kong, by means of *in-situ* and manipulated experiments.

#### SELECTED PUBLICATIONS

- 1. **Wan, J.P.H.**, B.P.L. Chan, C. Liao, H. Mi, M.W.L. Lau, F. Li, H. Wang and Y.H. Sung. 2015. Conservation Status of Freshwater Turtles in Hainan Island, China: Interviews and Field Surveys at Yinggeling Nature Reserve. Chelonian Conservation and Biology 14(1):100–103.
- Wan, J.P.H., B.P.L. Chan and H. Wang. 2014. Intake of an ethnomedical shrub by Yellowbellied Weasel *Mustela kathiah*. Small Carnivore Conservation 51: 34–37.
- 3. Sung Y.H., T. Chen, F. Li, **J.P.H. Wan**, Y. Meng, J.H. Yang. 2014. *Bubo nipalensis* found in Nonggang, Guangxi. Chinese Journal of Zoology 6: 903.
- 4. Chen T., Y.H. Sung, B.P.L. Chan, Y. Meng, P.H. Wan (corresponding author). 2013. Influence of surface water availability on mammal distributions in Nonggang National Nature Reserve, Guangxi, China. Zoological Research 34(3): 145–151.



### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

### 香港青衣(北)担杆山路11號地段

### Selected Recent Job References of Jay Wan

 Agreement No. GE/2013/27 Landslip Prevention and Mitigation Programme, 2011, Package A Landslip Prevention and Mitigation Works in Hong Kong Island Batch B - (2017)

**Transplantation Work** – Need for transplantation of species of conservation importance is identified under this Agreement and this project requires botanists for minimize the ecological impact to the Works Area.

**Ecological Advisor & Botanist**: responsible for the preparation of Orchid Transplantation Protocol and transplantation of species of conservation importance. Supervise and monitor the native seedlings planted for ecological restoration at disturbed area.

**Post-transplantation Work & Ecological Restoration Plantation** – Provide guidance and monitoring of recommended native tree and shrub seedlings planted in disturbed area to restore ecological function as a mitigation measure.

**Ecological Advisor & Botanist**: responsible for post-transplantation monitoring of the transplanted individuals and individuals retained *in-situ*; also responsible for preparation of Ecological Restoration Planting Proposal, on-site supervision, and monitoring of planted seedlings.

 Agreement No. CE 37/2013 (GE) Study of Landslides Occurring in Hong Kong Island and Outlying Islands in 2014 and 2015 - Feasibility Study -(2016) This project involves a plant survey with special focus on rare and precious species at natural hillside above Po Shan Road, Hong Kong Island; and a man-made feature at Shek Pik, Lantau Island.

Botanist: responsible for the plant survey and reporting.

 Contract No. HY/2017/03 Preventive Maintenance Programme of Roadside Man-made Slopes/ Retaining Walls in Urban Region (Package B) – (2017)

*Ecological Survey* – Special focus on species of conservation importance on a feature located within Lion Rock Country Park or Conservation Area.

*Ecologist*: responsible for day and night-time on various taxa groups, habitat and vegetation survey, reporting and providing recommendations.

 Project No.: 2016-826NB(M), Proposed Composite Re-Development at No. 74, 74 A-C Waterloo Road & No. 15-25 Yau Moon Street, Kowloon, Hong Kong – BEAM Plus New Building Version 1.2 – Ecological Impact (SA5) – (2017)

**Ecologist**: responsible for ecological field survey under the BEAM Plus Scheme, completion of SA5 Form and prepare an ecological survey report as a supporting document.

 Contract No. GE/2016/01, Landslip Prevention and Mitigation Programme, 2016, Package K, Landslip Prevention Works in Hong Kong Island, Kowloon, New Territories and Outlying Islands - (2017)

*Ecological Survey* – Special focus on species of conservation importance on two features located within Tai Tam Country Park or Conservation Area.

**Ecologist**: responsible for day and night-time on various taxa groups, habitat and vegetation survey, reporting and providing recommendations.

 Agreement No. CE45/2014 (GE) Landslip Prevention and Mitigation Programme, 2014, Package B, Landslip Prevention and Mitigation Works and Provision of Emergency Works Services for Natural Terrain Landslides Occuring in Mainland West (South) – Investigation,

## **浩科**<sup>琼</sup> ACUMEN ENVIRONMENTAL

### 浩科環境工業有限公司

Acumen Environmental Engineering & Technologies Co., Ltd.

香港青衣(北)担杆山路11號地段

Lot 11, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 www.acumen-env.com (852) 2333-1316

Design and Construction Feature Nos. 6NE-C/C91, 6NE-C/FR34, 6SW-C/CR587, 6SW-D/FR163 and 11NW-A/C271 (2016)

Form 2 Detailed Tree Risk Assessor and Botanist: responsible for the tree survey, species identification, risk assessment and reporting.

7. Application No. A/H18/75 Planning Application in Support of Proposed Extension of the Academic Building and Residential Institution of the Swire Institute of Marine Science (SWIMS) at Cape D' Aguilar, Shek O (2017 -ongoing)

**Ecologist**: responsible for Environmental Monitoring and Audit (EM&A) based on the Project Profile and direct EP conditions on Ecology as part of the Environmental Team (ET).

8. Agreement No. DC/2014/01 - Castle Peak Road Trunk Sewer and Tuen Mun Village Sewerage - (2015 - ongoing) This project involves Ecological and Landscape & Visual EM&A of a sewage pumping station.

Ecologist: responsible for Ecological and LV EM&A in the Environmental Team (ET).

 Agreement No. CE 48/2014(GE), Landslip Prevention and Mitigation Programme, 2014, Package E, Landslip Prevention and Mitigation Works - Investigation, Design and Construction - (2017)

**TPRP** -Tree Preservation and Removal Proposal for six man-made features with (TRA) Tree Risk Assessment (Form 1) for selected feature.

Arborist: responsible for inspection, endorsement, reporting and auditing.

**Ecological Survey** - Special focus on species of conservation importance on Feature No. 11SE-D/C104 and 11SE-D/C669

**Ecologist**: responsible for day and night-time on various taxa group, habitat and vegetation survey, reporting and providing recommendations.

 Agreement No. CE 50/2014 (GE) Landslip Prevention and Mitigation Programme, 2014, Package G, Landslip Prevention and Mitigation Works – Investigation, Design and Construction (2015 –2017)

**Special Task:** A study with site trial on the hydroseeding specification for slopes – This project aims at studying and investigating the enhancement of hydroseeding specification for slopes in Hong Kong, with a site trial experiment.

**Botanist**: responsible for slopes inspections, implementation and evaluation of site trial experiment.

11. Agreement No. CE 51/2014 (GE) Landslip Prevention and Mitigation Programme, 2014, Package H, Landslip Prevention and Mitigation Works – Investigation, Design and Construction (2015 –2017)

Special Task: A study on the performance assessment of the proprietary greening techniques on slopes with hard cover – This project aims at evaluating the vegetation performance after the application of proprietary greening techniques on slopes with hard cover.

**Botanist**: responsible for preparation of technical proposal, vegetation performance evaluation and survey; and preparation of study report.

## Appendix T Monthly Summary of Waste Flow Table

### **Monthly Summary Waste Flow Table for 2021**

Contract No.: 1/WSD/19 Contract Title: In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

-Water Treatment Works and Ancillary Facilities

	Actual Quantities of Inert C&D Materials Generated / Imported (in '000m3)							Actual Qu	uantities of C&D Wastes	Generated	
		Broken Concrete							Plastics		
0.0 41-		(including rock for				Imported		Paper/	(bottles/containers,pla		Others, e.g.
Month	<b>Total Quantity</b>	recycling into	Reused in the	Reused in other	Disposed as	C&D		cardboard	stic sheets/foam	Chemical	general
	Generated	aggregates)	Contract	Projects	Public Fill	Material	Metals	packaging	package material)	Waste	refuse
	(a+b+c+d)	(a)	(b)	( c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000m <sup>3</sup> )	(in '000m <sup>3</sup> )
Jan	0.122	0.000	0.000	0.000	0.122	0.000	4.300	0.000	0.000	0.000	0.004
Feb	0.128	0.000	0.017	0.000	0.111	0.000	0.000	0.000	0.000	0.000	0.004
Mar	0.365	0.032	0.000	0.000	0.333	0.000	6.300	0.000	0.000	0.000	0.015
Apr	0.033	0.009	0.000	0.000	0.024	0.000	16.600	0.000	0.000	0.000	0.019
May	0.098	0.011	0.000	0.000	0.087	0.026	7.460	0.000	0.000	0.000	0.016
Jun	0.066	0.008	0.000	0.000	0.058	0.039	27.820	0.000	0.000	0.000	0.020
Sub-total	0.812	0.060	0.017	0.000	0.734	0.065	62.480	0.000	0.000	0.000	0.077
Jul	0.403	0.024	0.252	0.000	0.127	0.042	8.480	0.037	0.000	0.000	0.020
Aug	4.855	0.005	4.733	0.000	0.117	0.038	124.520	0.000	0.000	0.000	0.024
Sep	10.576	0.000	10.554	0.000	0.022	0.209	47.330	0.000	0.000	0.000	0.019
Oct											
Nov											
Dec						_					
Total	16.646	0.090	15.556	0.000	1.001	0.354	242.810	0.037	0.000	0.000	0.140

## Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS)

### Environmental Mitigation and Enhancement Measure Implementation Schedule at Construction Stage

EIA Ref.	Recommended Mitigation Measures	Location of the	Implementation	Relevant Legislation	Impl	ation	Status	
		Measures	Agent	and Guidelines	D	С	0	
Air Quality					1			
4.7.1	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.	All works areas	Contractor	Air Pollution Control		<b>V</b>		Υ
4.7.1	Side enclosure and covering of any aggregate or stockpiling of dusty material to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	All works areas	Contractor	Ordinance and Air Pollution Control (Construction		<b>V</b>		Υ
4.7.1	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	All works areas	Contractor	Dust) Regulation  EM&A Manual		<b>√</b>		Υ
4.7.1	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.	All works areas	Contractor	- EIVIQA Manuai		1		Υ
4.7.1	Imposition of speed controls for vehicles on site haul roads.	All works areas	Contractor			<b>V</b>		Υ
4.7.1	Implement EM&A program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All works areas / Monitoring points	Contractor			<b>V</b>		Υ
Noise		P =	l.	I.	1	1		I
5.6.4	Implement good site practices to reduce noise level	All works areas	Contractor	Noise Control Ordinance		1		Υ
5.6.5	Adoption of Quiet PME	All works areas	Contractor			1		N/A
5.6.6	Use of Movable Noise Barrier	All works areas	Contractor			1		N/A
5.8	Noise monitoring	Monitoring points	Contractor			<b>√</b>		Υ
Water Quality								
6.8.1	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand	All works areas	Contractor	ProPECC PN 1/94 Construction		1		Υ

the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding.  Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces.  8.8.4 Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.  8.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.  9 All works areas Contractor All works areas Contractor acquately and acquately provided and plant should be adopted to remove rubbish and litter from spreading from the site area.  All works areas Contractor  All works areas Contractor  All works areas Contractor			T	1			1	- 1
Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding.  S.8.3 Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces.  S.8.4 Earthworks final surfaces should be well compacted and the subsequent partner work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.  S.8.5 Rainwater pumped out from trenches or foundation excavations should be provided where necessary.  S.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.  S.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.  S.8.8 Good site practices should be adopted to remove rubbish and litter from construction materials or debris from getting into the drainage system.  S.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  S.8.10 Before commencing any demolition works, all drainage connections.  All works areas Contractor		sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided where necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of			TM-DSS  Water Pollution Control			
Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces.  Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.  S.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.  S.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill during rainstorms.  Mahnoles (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.  S.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from construction sites so as to prevent the rubbish and litter from site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  All works areas  Contractor	6.8.2	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of	All works areas	Contractor		√		Υ
permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.  8.8.5 Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.  8.8.6 Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.  8.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.  8.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.  8.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  8.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.3	Temporary exposed slope surfaces should be covered and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to	All works area	Contractor		√		Υ
Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.  Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.  All works areas  Contractor	6.8.4	permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be	All works areas	Contractor		<b>V</b>		N/A
material) on sites should be covered with tarpaulin or similar fabric during rainstorms.  5.8.7 Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.  6.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.  6.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  6.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.5	Rainwater pumped out from trenches or foundation excavations should	All works areas	Contractor		√		Υ
adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.  5.8.8 Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.  6.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  6.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.6	material) on sites should be covered with tarpaulin or similar fabric	All works areas	Contractor		<b>V</b>		Υ
construction sites so as to prevent the rubbish and litter from spreading from the site area.  5.8.9 All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.7	adequately covered and temporarily sealed so as to prevent silt,	All works areas	Contractor		√		Υ
site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.  5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.8	construction sites so as to prevent the rubbish and litter from spreading	All works areas	Contractor		√		Υ
5.8.10 Before commencing any demolition works, all drainage connections All works areas Contractor	6.8.9	site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before	All works areas	Contractor		<b>V</b>		Υ
	6.8.10		All works areas	Contractor		<b>√</b>		N/A

	drains.					
6.8.11	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be tankered off site for disposal into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	All works areas	Contractor		<b>√</b>	Υ
5.8.12	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10. The neutralized wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	All works areas	Contractor		√	N/
6.8.13	All surface run-off must proper collected and discharge at designated location. The discharge quality must meet the requirements specified in the discharge license.	All works areas	Contractor		√	Υ
6.8.15	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	All works areas	Contractor		√	Υ
6.8.16	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges	All works areas	Contractor		√	Υ
6.8.17	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.	All works areas	Contractor		√	Υ
6.8.18	Sewage generated from the workforce should be properly treated by interim treatment facilities, such as chemical toilets which are properly maintained with the employment of licensed collectors for the collection and disposal on a regular basis.	All works areas	Contractor		<b>V</b>	Y
6.8.19	Adopt relevant measures stated in ETWB TC (Works) No. 5/2005 "Protection of Natural Streams/rivers from Adverse Impacts arising from Construction Works" to minimize the potential water quality impacts from the construction works near any water courses.	All works areas	Contractor		<b>√</b>	Y
6.10	Water quality monitoring	Monitoring points	Contractor		√	Υ

7.6.1	Appropriate waste handling, transportation and disposal methods for all waste arisings generated during the construction works for the Project should be implemented to ensure that construction wastes do not enter the nearby streams or drainage channel.	All works areas	Contractor	Waste Disposal Ordinance DEVB TCW No.	√	Υ
7.6.2	Implementation of good site practices for waste management	All works areas	Contractor	6/2010,	<b>√</b>	Υ
7.6.3	Implementation of trip ticket system to control waste disposal	All works areas	Contractor	ETWB TCW No.	√	Υ
7.6.4	Implementation of good site practices to reduce waste generations	All works areas	Contractor	19/2005 Land	√	Υ
7.6.5	Re-use of excavated C&D materials on site as far as practical. A suitable area should be designated within the site for temporary stockpiling of C&D material and to facilitate the sorting process.	All works areas	Contractor	(Miscellaneous Provisions) Ordinance	√	Υ
7.6.8	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.	All works areas	Contractor	Code of Practice on the Packaging, Labelling and	√	Υ
7.6.9	All storage of asbestos waste should be carried out properly in a secure place isolated from other substances so as to prevent any possible release of asbestos fibres into the atmosphere and contamination of other substances. The storage area should bear warning panels to alert people of the presence of asbestos waste.	All works areas	Contractor	Storage of Chemical Wastes	V	N/A
7.6.10	A licensed asbestos waste collector will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal.  Application should be submitted to EPD.	All works areas	Contractor		√	N/A
7.6.11	If chemical wastes were to be produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport the chemical wastes. The licensed collector shall deliver the waste to the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with	All works areas	Contractor		<b>V</b>	Y

	the Waste Disposal (Chemical Waste) (General) Regulation.					
Ecology	1		I			
8.8.1	Ecological impacts on important habitats and the associated wildfile caused by the proposed development should be mitigated and compensation approaches to the maximum practical extent	All works areas in particular important	The Engineer/ Contractor	EIAO-TM EM&A Manual	<b>V</b>	Υ
8.8.2	Reduce the amount of vegetation removal required and thereby minimize the footprint of the slope at the woodland habitat	habitats All works areas	The Engineer/ Contractor		<b>√</b>	Υ
8.8.3	Conduct detailed vegetation survey and implement suggested measures for species of conservation importance.		The Engineer/ Contractor		<b>√</b>	Υ
8.8.4	The affected Incense Tree and Ailanthus as mentioned in the detailed vegetation survey report within the works area will be transplanted		The Engineer/ Contractor		<b>V</b>	Υ
8.8.5	To avoid impacts on Short-nosed Fruit Bat, the tree with records of an active roost and trees showing evidence of roosting activity should be retained where possible. Where Chinese Fan-palm (Livistona chinensis) removal is required, these should be checked by suitably qualified ecologist with over 7 years relevant experience for roosting bats prior to their removal. If roosting bats are observed, a strategy for passive removal will be agreed with the AFCD and implemented. This could include undertaking the works just after the bats have left the roost (i.e. dusk).		The Engineer/ Contractor		√	N/A
8.8.6	The inclusion of Chinese Fan-palm of similar size as the affected plant within the areas of compensatory planting or other suitable areas is recommended to replace affected specimens, and compensate for the impact to roosting opportunities for this bat species		The Engineer/ Contractor		√	N/A
8.8.7	Implement good site measures to minimize the disturbance impacts to terrestrial habitat and associated wildlife arising from the land-based construction activities.		The Engineer/ Contractor		<b>V</b>	Υ
8.8.8	To minimize the contamination of wastewater discharge, accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as diverting the site runoff to silt trap facilities before discharging into storm drain, proper waste and dumping management and standard good site practice for land-based construction.		The Engineer/ Contractor		<b>V</b>	Υ
8.8.9-8.8.11	Implement woodland compensation		The Engineer/ Contractor		<b>V</b>	N/A

Landscape and 9.8.1	Existing tress to be retained on site shall be carefully protected during	All works areas	Contractor	DEVB TCW No.		
7.0.1	construction. Trees unavoidably affected by the works shall be transplanted as far as possible.	All Works areas	Contractor	10/2013	$\sqrt{}$	Y
	Compensatory Planting shall be provided in accordance with DEVB TCW No. 10/2013 – Tree Preservation.	All works areas	Contractor	EIAO TM	<b>V</b>	Υ
	Control of night-time lighting glare.	All works areas	Contractor		<b>V</b>	Υ
	Erection of decorative screen hoarding compatible with the surrounding setting.	All works areas	Contractor		<b>V</b>	Y
	Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	All works areas	Contractor		<b>√</b>	Υ
Cultural Herita	nge					
10.6.2	Vibration monitoring at Ex KCR Beacon Hill Tunnel during piling works of Administration Building	Work site	The Engineer /Contractor		<b>V</b>	N/A
Land Contamii	nation	1	1	1	· · · · · · · · · · · · · · · · · · ·	<b>.</b>
11.7	Identify contamination and implement appropriate remedial measures on site. Provide relevant submission and obtain approval from EPD if necessary.	All works areas	Contractor	Guidance Note for Contaminated Land Assessment and Remediation  Guidance Manual for Use of Risk based	<b>V</b>	N/A
				Remediation Goals for Contaminated Land Management (Guidance Manual)		
Hazard to Life		T	T			T-
Table 12.22	Ensure speed limit enforcement is specified in the contractor's Method Statement to limit the speed of construction vehicles on site	All works areas	The Engineer	EIAO-TM	$\sqrt{}$	Y
	Develop an audit procedure to ensure enforcement of speed limits and to ensure adequate site access control	All works areas	The Engineer		<b>V</b>	Υ
	Ensure construction method statement is endorsed by the Engineer (AECOM)	All works areas	The Engineer		<b>√</b>	Υ

	New access	Contractor/		V	Υ
,	road area	The Engineer			
0 , 1 , 1 , 0	All works areas	Contractor/		1	Υ
drills) cover the reprovisioning activities		The Engineer		•	'
Safety training to be provided to construction workers and WSD/Engineer	All works area	Contractor/		1	V
staff regarding evacuation procedures		The Engineer		1	Υ
Ensure communication protocol is in place between construction and	All works areas	Contractor/			
operation staff with regard to the change of chlorine delivery route and		The Engineer			N/A
the switchover from the existing to new chlorinated water piping;					
	All works areas	Contractor/		,	
movements during chlorine delivery		The Engineer		√	Υ
Provide a crash barrier between the construction site and the north side	Chlorination	Contractor			
	House area	<b>3</b> 0		√	Υ
	Chlorination	Contractor			
		Contractor		1	Υ
any damage of the Chlorination House	House area			\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	ĭ
· -	Chlorination	Contractor	_		
	House area	Contractor		1	Υ
Chlorination House	riouse area			'	Į.
	Chlorination	Contractor			
=	House area	Contractor		√	Υ
·		MCD	<u> </u>		
	Chlorinated	WSD			
, , ,	water piping				N/A
for chlorine gas vapours being released if the concentration is too high					
and there is spillage during switchover  Develop an operating procedure for performing the chlorinated water	All works areas	Contractor/			
switchover from the existing piping to new piping.	All WUIKS aleds	The Engineer /		1	N/A
switchover from the existing piping to new piping.		WSD		'	IN/A
Ensure the location/height of the lifting equipment is such there is no	Chlorination	Contractor/	_		
	House area	The Engineer		1	Υ
swinging or dropped load.	riouse area	THE LIIGHTEET		'	
	Existing E&M	Contractor/	 		
	Workshop	The Engineer			
	and	c ziigiiicci		1	N/A
	Chlorination			'	, , ,
	House				
		<u> </u>			 1

	areas			
Stop any construction activities which may lead to vibrations and potential slope/boulder disturbance during the chlorine deliveries	All works areas	Contractor	√	+
Installation of Chlorine gas monitors with audible alarms in the relevant reprovisioning works area	Reprovisioning works areas	Contractor/ The Engineer	<b>V</b>	
Provision of an accompanying vehicle for the chlorine truck on the WTW site and ensuring that during the chlorine drums delivery construction works are stopped and the construction workers moved away from Chlorination House	All works areas	Contractor	1	
Establish a liaison between the contractor and HKCG and develop a chlorine/town gas emergency plan to ensure gas safety during the Construction Phase	Beacon Hill North Gas Offtake Station and Gas Pipelines in Old Beacon Hill Tunnel	The Engineer / Contractor / HKCG	√	
Temporary suspend chlorine delivery during the short period of construction of the concerned section of elevated walkway to avoid mobile crane impact on the chlorine truck		The Engineer / Contractor	√	
Provide clear road signs for site vehicles	Chlorine delivery route and reprovisioning works access roads	The Engineer / Contractor	1	
Large equipment/plant movement should be controlled by 'Permit-to-move' system	All works areas	The Engineer / Contractor / WSD	V	
Define restricted zone for the equipment (i.e. keep the equipment from the Chlorination House at a safe distance). The extent of the restricted zone would be determined by the size of the equipment	Chlorination House area	The Engineer / Contractor	√	
Locate the construction site office at or near property boundary away from the Chlorination House as far as possible	Construction Office area	The Engineer / Contractor	V	
Entry of non-authorized personnel to the construction site to be prohibited	All works areas	Contractor	V	

12.15.4, 12.18.1, 12.22.9	GPS fleet management system with driver training to help enforce truck speeds	Chlorine delivery trucks, fleet management centre	WSD / Chlorine Supply Contractor	EIAO-TM	<b>V</b>	k.i.v.
	Improved clamps with independent checks to prevent load shedding	Chlorine			√	F
	Installation of fire screen and larger fire extinguishers to prevent engine and wheel fires from spreading to the cargo area	delivery trucks			<b>V</b>	F
	Adoption of the chlorine delivery route from Sham Shui Kok Dock to Sha Tin WTW				1	F
	Provision of emergency repair kit				V	F
12.34.3 Table 12.37	Ban the use of retreaded tyres and perform regular visual checks on the tyres.				$\sqrt{}$	F
& 12.38	A vehicle accompanying chlorine truck along critical road sections in Sha Tin. The truck should be equipped with emergency kit, fire extinguisher, radio set for communication. The accompanying vehicle will be ahead of the chlorine truck after the vehicles entering the water treatment works site – An accompanying vehicle may provide rapid response to an incident but any action would be limited to containing a small leak.  Limit fuel tanks capacity at the beginning of the Project (Item 2.3 of Table				<b>V</b>	F
	12.37 – advance measure).				$\sqrt{}$	F
	Review the practicality of reducing combustible materials or use of fire retardant materials in the cab. (Item 2.3 of Table 12.37 – further measure)				V	k.i.v.
	Annual periodic radiography or ultrasonic test inspections of the chlorine drums should be considered for implementation as soon as feasible (Item 3.8 of Table 12.37).	Chlorine drums			<b>V</b>	k.i.v.
	Implement side, front and rear crash guards with high energy absorption in coordination and accordance with the relevant authorities.	Chlorine delivery trucks			√	k.i.v.
	Implement a sturdy steel frame to minimize the potential for chlorine release due to truck rollover				<b>V</b>	k.i.v.
12.34.4	WSD will continue to keep under review the latest development of use of alternative disinfectants in water supply industry to aim at minimising on-site chlorine storage.4	Chlorine delivery Route	WSD		<b>V</b>	k.i.v.

Training should be provided for the use of the GPS fleet management and improved safe driving.	√	k.i.
Ensured that independent checks are performed to ensure proper chlorine drum latching and clamping.	√	F
Chlorine truck drivers or driver attendants should be further trained to check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit.	√	k.i
Training should be provided to driver and driver attendant for the emergency use of the new 2 × 9L AFFF extinguishers.	√	F
Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response	<b>√</b>	k.i
Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided	√	F
To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po area for chlorine delivery to STWTW.	√	k.

### Legend

- D Design Phase
- C Construction Phase
- O Operation Phase
- Y Compliance of Mitigation Measures
- N/A Not Applicable in Reporting Period
- k.i.v Keep In View
- F Completed

# Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

### Statistical Summary of Exceedances

				Ai	r Quality					
Location	Location Action Level				Limit Level					
AM1		0				0			0	
AM2		0				0			0	
	Noise									
Location	A	ction Lev	el		L	imit Leve	el		Total	
NM1		0				0			0	
NM2		0				0			0	
NM3		0			0					
				Wat	er Quality	y				
Location	Action Level Limit Level					Total				
Location	DO	Turbidity	SS	pН	DO	Turbidity	SS	pН	10tai	
C1	0	0	0	0	0	0	0	0	0	
C2	0	0	0	0	0	0	0	0	0	
C3	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	0	
M1	0	0	0	0	0	0	0	0	0	
M2	0	0	0	0	0	0	0	0	0	
M3	0	0	0	0	0	0	0	0	0	

### Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics				
Period	Frequency	Cumulative			
1 September -					
30 September	0	N/A	4		
2021					

### Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics				
Period	Frequency	Details	Cumulative		
1 September -					
30 September	0	N/A	0		
2021					

### Statistical Summary of Environmental Prosecution

Reporting	<b>Environmental Prosecution Statistics</b>					
Period	Frequency	Details	Cumulative			
1 September -						
30 September	0	N/A	0			
2021						

## Appendix W Tentative Schedule of Impact Monitoring

Tentative Impact Monitoring Schedule for STWTW						
Oct-21						
Sun	Mon	Tue	Wed	Thur	Fri	Sat 2
					1	Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3
3	4	5	6	7	8	9
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	
10	11	12	13	14	15	16
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
17	18	19	20	21	22	23
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
24	25	26	27	28	29	30
	Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3
31						

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW						
Nov-21						
Sun	Mon		Wed	Thur	Fri	Sat
	1	2	3	4	5	6
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	
7	8	0	10	11	12	13
/	8	9	10	11	12	13
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
14	15	16	17	18	19	20
14	15	16	17	18	19	20
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
21	22	23	24	25	26	27
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
28	29	30				
	Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3					

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW  Dec 21						
Sun	Mon	Tue	Wed	Thur	Fri	Sat
Sui	William	Tue	1	2	3	4
			Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3
5	6	7	8	9	10	11
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2	
12	13	14	15	16	17	18
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
19	20	21	22	23	24	25
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
26	27	28	29	30	31	
		Impact  Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		