

浩科環境工業有限公司 Acumen Environmental Engineering & Technologies Co., Ltd. 香港青衣(北)担杆山路12號地段

Our Ref.: CJO-3113

12 November 2021

The EIA Ordinance Register Office, Environmental Protection Department, 27th floor, Southorn Centre, 130 Hennessy Road, Wanchai, Hong Kong

CONTRACT NO. 1/WSD/19

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – WATER TREATMENT WORKS AND ANCILLARY FACILITIES Environmental Permit EP-494/2015

We are enclosing the following information for your kind considerations of our application:

- (a) Three hard copies,
- (b) Two copies of the 68th monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0). (Register No.: AEIAR-187/2015)

Please feel free to contact us should you need further information.

Yours sincerely, Acumen Environmental Engineering and Technologies Co. Ltd.

Mr. Vega Wong 2333 6823

c.c. Water Supplies Department c.c. AECOM



CJO-3113

活科境境工業有限公司 Acumen Environmental Engineering & Technologies Co., Ltd. 香港青衣(北)担杆山路11號地段 Lot 11, Tam Kon Shan Road, Tsing Yi (N), Hong Kong (852) 2333-6823 ① www.acumen-env.com

(852) 2333-1316

Your ref: Our ref:

<u>By hand</u>

Chief Engineer /Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai (Attn: Mr. H C Wong, Heinz)

12 November, 2021

Dear Sir,

In-Situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Environmental Permit EP-494/2015 Submission of 68th monthly EM&A Report

In accordance with the Condition 3.4 of the Environmental Permit (No. EP-494/2015), we submit herewith 3 hard copies and 2 electronic copies of the 68th monthly Environmental Monitoring and Audit (EM&A) Report (Rev.0) for your processing. I certified and confirmed the submission of this monthly EM&A Report had complied with the requirements as set out in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Yours faithfully,

Mr. Wong, Vega, T. L. Environmental Team Leader



AECOM 12/F, Grand Central Plaza, Tower 2, 138 Shatin Rural Committee Road, Shatin, Hong Kong 香港新界沙田鄉事會路 138 號 新城市中央廣場第 2 座 12 樓 www.aecom.com +852 3922 9000 tel +852 3922 9797 fax

Your Ref: 60479142/C/fyw2111121

By Hand & By Email

Chief Engineer/Project Management Water Supplies Department 46/F., Immigration Tower 7 Gloucester Road, Wanchai

Attn: Mr. Edmund Huen

12 November 2021

Dear Sir,

Contract No.1/WSD/19 In-situ reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment Works and Ancillary Facilities Submission of 68th Monthly EM&A Report for October 2021

Reference is made to Environmental Team (ET)'s 68th Monthly EM&A Report for October 2021 (Rev. 0) submitted on 12 November 2021.

In accordance with the Condition 3.4 of the Environmental Permit (No.EP-494/2015), I verified and confirmed the submission of this Monthly EM&A Monitoring Report as compiled with the requirements as set in the approved Environmental Monitoring and Audit (EM&A) Manual of the EIA Report (Register No.: AEIAR-187/2015).

Should you have any queries, please feel free to contact the undersigned at 3922 9366.

Yours faithfully, AECOM Asia Co. Ltd.

Y W Fung Independent Environmental Checker

c.c. Environmental Team Leader



Water Supplies Department



MONTHLY ENVIRONMENTAL MONITORING AND AUDIT

(EM&A) REPORT (NO. 68)

FOR

CONTRACT NO. 1/WSD/19 IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS (SOUTH WORKS) – Water Treatment Works and Ancillary Facilities

(Rev. 0)

Acumen Environmental Engineering & Technologies Company Limited

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT (EM&A) REPORT (NO. 68)

FOR

Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) – Water Treatment works and Ancillary facilities

	Name	Signature
Prepared and Reviewed by	Ms. Choy, Yiting, Y. T.	yiting
Approved & Certified by	Mr. Wong, Vega, T. L. Environmental Team Leader (ETL)	tip
Verified & Confirmed by	Mr. Fung, Y. W. Independent Environmental Checker (IEC)	8

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1. INTRODUCTION

- **1.1 PROJECT BACKGROUND**
- **1.2 ORGANIZATION STRUCTURE**
- **1.3 SCOPE OF REPORT**
- 1.4 SUMMARY OF CONSTRUCTION WORKS

2. EM&A RESULTS

- 2.1 EM&A BACKGROUND
- 2.2 AIR QUALITY MONITORING
- **2.3** Noise Monitoring
- 2.4 WATER QUALITY MONITORING
- 2.5 ECOLOGY
- 2.6 WASTE MANAGEMENT STATUS
- 2.7 DELIVERY, STORAGE AND HANDLING OF CHLORINE
- 2.8 EM&A SITE INSPECTIONS
- 2.9 Environmental Licenses and Permits
- 2.10 IMPLEMENTATION OF ENVIRONMENTAL MITIGATION MEASURES
- 2.11 SUMMARY IF EXCEEDANCES OF ENVIRONMENTAL QUALITY PERFORMANCE LIMIT
- 2.12 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS
- 2.13 DATA MANAGEMENT AND DATA QA/QC CONTROL
- **3.** FUTURE KEY ISSUES
 - 3.1 CONSTRUCTION PROGRAMME FOR COMING MONTHS
 - **3.2** Key Issues for the Coming Month
 - 3.3 MONITORING SCHEDULE FOR THE COMING MONTH
- 4. CONCLUSIONS AND RECOMMENDATIONS
 - 4.1 SUMMARY



	LIST OF APPENDICES					
Appendix A	General Layout Plan					
Appendix B	Project Organization					
Appendix C	Latest Construction Programme					
Appendix D	Location of Construction Activities					
Appendix E	Environmental Sensitive Receivers in the Vicinity of the Project					
Appendix F	Summary of Action and Limit Levels					
Appendix G	Event Action Plan					
Appendix H	Impact Monitoring Schedules					
Appendix I	Location Plan of Air Quality Monitoring Stations					
Appendix J	Calibration Certificates (Air monitoring)					
Appendix K	Impact Air Quality Monitoring Results and Graphical Presentation					
Appendix L	Location Plan of Noise Monitoring Station					
Appendix M	Calibration Certificates (Noise)					
Appendix N	Impact Noise Monitoring Results and Graphical Presentation					
Appendix O	Location Plan of Water Quality Monitoring Station					
Appendix P	Calibration Certificate (Water Quality)					
Appendix Q	The Certification of Laboratory with HOKLAS accredited Analytical Tests					
Appendix R	Impact Water Quality Monitoring Results					
Appendix S	Impact Monitoring report for Ecology					
Appendix T	Monthly Summary of Waste Flow Table					
Appendix U	Implementation Schedule of Environmental Mitigation Measures (EMIS)					
Appendix V	Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions					
Appendix W	Tentative schedule for environmental monitoring					

i

EXECUTIVE SUMMARY

- A.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- A.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- A.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.
- A.4 This is the 68th monthly Environmental Monitoring and Audit Report for Contract No. 1/WSD/19 covering the period from 1 to 31 October 2021 (the Reporting Period). As informed by the Contractor, major activities in the reporting period included:
 - M1-M5 Water Main Diversion Work
 - Washwater Equalization Tank (WET)- Excavation with ELS Work
 - Site formation work sheet pile and site formation excavation work
 - Clarifier No.2,3 4 Backfilling and Demolition Work
 - DN1200 drainage work -Excavation & drainage pile laying.
 - Tree felling, transplantation and landscape works
 - MIC office Construction
 - Asbestos Removal
 - Relocation of M&E Equipment
 - Demolition Aluminum Tank
 - 3D scanning and Relocate antique of Chemical Building and Stage 2 Filter
- A.5 Environmental monitoring activities under the EM&A program in this reporting period are summarized below

Issues	Environmental Monitoring Parameters / Inspection	Occasions
Air	1-Hour TSP	18
Noise	L _{eq(30mins)} Daytime	6
Water Quality	Water Sampling	12
Inspection /	ET Regular Environmental Site Inspection	4
Audit	IEC Monthly Environmental Site Audit	1

- A.6 No exceedance of air quality, noise and water quality monitoring were recorded in this reporting period.
- A.7 No environmental complaint was received via EPD in this reporting period.
- A.8 No notification of any summons and successful prosecutions was received in this reporting period.
- A.9 No reporting change was made in this reporting period.
- A.10 EPD site inspection was conducted on 22 October 2021 during the reporting period.

Acumen Environmental Engineering & Technologies Company Limited

- A.11 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between November 2021 to January 2022 will be:
 - M1-M5 Water Main Diversion
 - Washwater Equalization Tank (WET)- Excavation with ELS Work
 - Site formation work sheet pile and site formation excavation work
 - Demolition of Chemical Building, Filter Bed, Aluminum Tank
 - Clarifier No.2,3 4 Backfilling and Demolition Work
 - Excavation and ELS work on WET area
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Tree felling, transplantation and landscape works
 - MIC office Construction
 - Remove Asbestos
 - Pipe pile work at Stage 1, RMF, SWPS and Stage 2 Filter
- A.12 EM&A monitoring for the 68th reporting period for Contract No. 1/WSD/19 has been completed. The 69th monthly EM&A report will cover the period from 1 to 30 November 2021.

1. INTRODUCTION

1.1. PROJECT BACKGROUND

- 1.1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) on 28 January 2015, subsequent to approval of the EIA Report (Register No. AEIAR-187/2015), to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works South Works" ("The Project").
- 1.1.2 Under Contract No. 1/WSD/19, ATAL CW MH JV (ACMJV) is commissioned by WSD to undertake the construction of the advance works while AECOM Asia Company Limited was appointed by WSD as the Engineer. For implementation of the environmental monitoring and audit (EM&A) programme under the Contract, Acumen Environmental Engineering & Technologies Company Limited was appointed by ACMJV as the Environmental Team (ET). AECOM Asia Company Limited was also employed by the WSD as the Independent Environmental Checker (IEC).
- 1.1.3 The construction phase of Contract No. 3/WSD/15 commenced on 30 October 2015 for completion by 31 December 2020. The construction phase of Contract No. 1/WSD/19 commenced on 01 January 2021. The general layout plan of the Contract components is presented in Appendix A.
- 1.1.4 ET conducted below baseline monitoring at designated locations according to the EM&A Manual.
 Air quality and noise: from 21 December 2015 to 3 January 2016.
 Water quality: from 15 December 2015 to 8 January 2016.
- 1.1.5 Baseline Monitoring Report was issued by the ET and verified by the IEC on 27 January 2016 and submitted to the EPD on 2 February 2016.
- 1.1.6 The impact monitoring of the EM&A programme, including air quality, noise, water quality monitoring as well as environmental site inspections, commenced on 17 February 2016.

1

1.2. ORGANIZATION STRUCTURE

1.2.1 The organization structure of the Contract is shown in **Appendix B**. Contact details of key personnel are summarized in below table:

Party	Position	Name	Telephone
Water Supplies	Senior Engineer	Mr. Ng, Horace, C. K.	2829 5693
Department			
AECOM	Chief Resident Engineer	Mr. Ng, Derek, K. H.	9717 1420
	Independent	Mr. Fung, Y. W.	3922 9366
	Environmental Checker		
	Deputy Independent	Ms. Lam, Lemon, M.	3922 9381
	Environmental Checker	С.	
ATAL-CW-MH Joint	Project Manager	Mr. Tam, Wilson, Y. C.	9031 5600
Venture	Site Agent	Ms. Cheung, S. Y.	6323 4716
Acumen Env. Eng. &	Project Director	Ir Dr. Lam, Gabriel, C.	2333 6823
Tech. Co. Ltd.		К.	
	Environmental Team	Mr. Wong, Vega, T. L.	6113 2368
	Leader		
	Ecologist	Mr. Wan, Jay, P. H.	2333 6823

Table 1-1: Key Personnel Contact for Environmental Works

1.3. SCOPE OF REPORT

- 1.3.1 This is the 68th monthly EM&A Report under the Contract No. 1/WSD/19 In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) Water Treatment Works and Ancillary Facilities covering the period from 1 to 31 October 2021 (the reporting period).
- 1.3.2 The EM&A requirements for impact monitoring are set out in the approved EM&A Manual. Environmental aspects such as the construction air quality, noise, water quality and ecology were identified as the key issues during the construction phase of the Project.

1.4. SUMMARY OF CONSTRUCTION WORKS

- 1.4.1 The construction phase of the Contract commenced on 30 October 2015. Latest construction programmes are shown in **Appendix C**.
- 1.4.2 As informed by the Contractor, no major works for Contract No.3/WSD/15 will be conducted. The major works for Contract No. 1/WSD/19 in October 2021 are:
 - M1-M5 Water Main Diversion Work
 - Washwater Equalization Tank (WET)- Excavation with ELS Work
 - Site formation work sheet pile and site formation excavation work
 - Clarifier No.2,3 4 Backfilling and Demolition Work
 - DN1200 drainage work -Excavation & drainage pile laying.
 - Tree felling, transplantation and landscape works
 - MIC office Construction
 - Asbestos Removal
 - Relocation of M&E Equipment

Acumen Environmental Engineering & Technologies Company Limited

- Demolition Aluminum Tank
- 3D scanning and Relocate antique of Chemical Building and Stage 2 Filter
- 1.4.3 The locations of the construction activities are shown in **Appendix D**. The Environmental Sensitive Receivers in the vicinity of the Project are shown in **Appendix E**.

2. EM&A RESULTS

2.1. EM&A BACKGROUND

2.1.1 The EM&A programme required environmental monitoring for air quality, noise, water quality and ecology as well as environmental site inspections for air quality, noise, water quality, waste management and ecology impacts. The EM&A requirements and related findings for each component are summarized in the following sections. A summary of impact monitoring programme is presented in Table 2-1.

Impact Monitoring	Sampling Parameter	Frequency
Air Quality	1-hour TSP	3 times in every 6 days when documented and valid complaint was received
Noise	$L_{eq 30 min}$, $L_{eq 5 min}$, L_{10} and L_{90} as reference.	 1 time per week: ♦ L_{eq 30 min} for normal weekdays from 0700 - 1900;
Water Quality	Duplicate in-situ measurements: Dissolved Oxygen (DO), Turbidity and pH; HOKLAS-accredited laboratory analysis: Suspended Solids (SS).	3 days per week. The interval between 2 monitoring days will be more than 36 hours.
Ecology	-	A detailed at least 6 years post-planting monitoring and maintenance programme

Table 2-1: Summary of Impact Monitoring Programme

Remark: Sampling Depth for Water Quality:

- (*i*) 3 depths: 1m below water surface, 1m above bottom and at mid-depth when the water depth exceeds 6m.
- (ii) If the water depth is between 3m and 6m, 2 depths: 1m below water surface and 1m above bottom.
- (iii) If the water depth is less than 3m, 1 sample at mid-depth is taken
- 2.1.2 A summary of the monitoring parameters is presented in Table 2-2.

Table 2-2: Summary of the monitoring parameters of EM&A Requirements

Environmental Issue	Parameter			
Air Quality	• 1-hour TSP Monitoring by Real-Time Portable Dust Meter			
Noise	• L _{eq (30min)} during normal working hours			
	In-situ measurement			
	 Dissolved Oxygen (mg/L); 			
	 Dissolved Oxygen Saturation (%); 			
	• Turbidity (NTU);			
Water Quality	• pH value;			
	• Water depth (m); and			
	• Temperature (°C)			
	Laboratory analysis			
	• Suspended Solids (mg/L)			

- 2.1.3 Summary of determination of Action/Limit (A/L) Levels for air quality, noise and water quality are presented in **Appendix F**.
- 2.1.4 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan enclosed in **Appendix G**.
- 2.1.5 The impact monitoring schedules are presented in **Appendix H** and the monitoring results are detailed in the following sub-sections. Typhoon signal no.8 was hosted on 13/10/2021. Since 14/10/2021 is a public holiday, impact monitoring is postponed to 15/10/2021.

2.2. AIR QUALITY MONITORING

- 2.2.1 Impact monitoring for air quality had been carried out in accordance with Sections 2.29 of the approved EM&A Manual to determine the ambient 1-hour total suspended particulates (TSP) levels at the monitoring locations. 1-hour TSP sampling should be undertaken at least 3 times in every six-days at each monitoring station when the highest dust impacts are expected. General meteorological conditions (wind speed, direction and precipitation) and notes regarding any significant adjacent dust producing sources had also been recorded throughout the impact monitoring period.
- 2.2.2 Two (2) designated monitoring stations, AM1 located at the L Louey and AM2 located at Hin Keng Estate Hin Wan House, were recommended in Section 2.18 of the approved EM&A Manual. In order to identify and seek for the access of the air monitoring locations designated in the EM&A Manual, site visit was conducted among ET, IEC and EPD.
- 2.2.3 During the site visit, all designated air monitoring locations were identified. Details of air monitoring stations are described in Table 2-3. The location plan of air quality monitoring stations is shown in **Appendix I**.

Air Quality Monitoring Station	Air Sensitive Receiver (ASR) ID in the approved EIA Report	Dust Monitoring Station
AM1	ASR2	The L Louey (at a platform level of about 5m above road level nearby)
AM2	ASR4	Hin Keng Estate - Hin Wan House (at the roof top)

Table 2-3: Location of the Air Quality Monitoring Stations

2.2.4 The monitoring equipment using for the air quality impact monitoring was proposed by ET and verified by IEC. 1-hour TSP levels had been measured with direct reading dust meter. It has been demonstrated its capability in achieving comparable results with high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50). The details of equipment using for impact monitoring are listed in Table 2-4 as below.

Table 2-4: Air Quality Impact Monitoring Equipment

Equipment	Model
Portable dust meter – 1-hour TSP	TSI Model AM 510
Foltable dust meter – 1-nour TSF	CASC Model PC -3A(E)
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.2.5 The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - A pump to draw sample aerosol through the optic chamber where TSP is measured;

- A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- A built-in data logger compatible with based program to facilitate data collection, analysis and reporting.
- 2.2.6 The 1-hour TSP meter was calibrated by the manufacturer prior to purchasing. Zero response of the instrument was checked before and after each monitoring event. Operation of the 1-hour TSP meter followed manufacturer's Operation and Service Manual. A valid calibration certificate is attached in **Appendix J**.
- 2.2.7 In this Reporting Period, a total of six (6) sampling days perform air quality monitoring at the two designated locations. The results for 1-hour TSP are summarized in Table 2-5 and Table 2-6.

		1-hour TSP (μg/m³)				
Date	Weather	Start Time	End Time	1 st Measurement	2 nd Measurement	3 rd Measurement
2/10/2021	Sunny	13:08	16:08	76	85	81
7/10/2021	Cloudy	15:22	18:22	69	78	62
15/10/2021	Cloudy	09:10	12:10	39	34	52
19/10/2021	Fine	15:14	18:14	70	83	75
25/10/2021	Sunny	12:33	15:33	75	81	85
30/10/2021	Cloudy	13:45	16:45	154	136	148
	Average				82.4	
	Range				34 - 154	

 Table 2-5: Summary of 1-hour TSP Monitoring Results – AM1

Table 2-6: Summary of 1-hour TSP Monitoring Results - AM2

				1-hour TSP (μg/m³)		
Date	Weather	Start Time	End Time	1 st Measurement	2 nd Measurement	3 rd Measurement
2/10/2021	Sunny	13:13	16:13	68	59	62
7/10/2021	Cloudy	15:28	18:28	53	46	50
15/10/2021	Cloudy	09:15	12:15	52	60	55
19/10/2021	Fine	15:20	18:20	59	61	55
25/10/2021	Sunny	12:38	15:38	62	52	63
30/10/2021	Cloudy	13:50	16:50	154	136	143
	Average				71.7	•
	Range				46 - 154	

2.2.8 In this Reporting Month, all monitoring result were below the action level. Hence, no Action or Limit Level exceedance was triggered during this month. The impact air quality monitoring results and graphical presentation are shown in **Appendix K**.

2.3. Noise Monitoring

- 2.3.1 Impact monitoring for noise levels had been measured in accordance with Sections 3.13 of approved EM&A Manual on normal weekdays at a frequency of once a week at logging interval of 30 minutes for daytime (between 0700 and 1900 hours of normal weekdays). The L_{eq} had been recorded at the specified intervals. The non-project related construction activity Sha Tin to Central Link (SCL) for Hin Keng to Diamond Hill Tunnel, in the vicinity of the monitoring stations during the impact monitoring had been noted and the source and location of this activity had been recorded.
- 2.3.2 According to Section 3.7 of the approved EM&A Manual, 3 noise sensitive receivers designated for the construction noise monitoring. The designated monitoring stations are identified and successfully granted by the premises. The details of noise monitoring stations are described in Table 2-7 and the location plan of noise monitoring stations is shown in **Appendix L**.

Noise Monitoring Station	Noise Sensitive Receiver (NSR) ID in the approved EIA Report	Identified Noise Monitoring Station
		The L Louey (South)
NM1	HK2	(at a platform level of
1 (1)11	11112	about 5m above road level nearby
		- free field measurement)
		Hin Keng Estate –
NM2	HK5	Hin Wan House
		(at the roof level - facade measurement)
		C.U.H.K.F.A.A.
NM3	HK7	Thomas Cheung School
		(at the roof level - free field measurement)

Table 2-7: Details of Noise Monitoring Stations

2.3.3 The monitoring equipment using for the noise impact monitoring was proposed by ET and verified by IEC. Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications has been used for carrying out the noise monitoring. The sound level meter has been checked using an acoustic calibrator. The wind speed has been checked with a portable wind speed meter capable of measuring the wind speed in m/s. The details of equipment using for impact monitoring are listed in Table 2-8 as below.

Table 2-8: Noise Impact Monitoring Equipment

Noise	
Sound Level Meter	Svantek 971
Acoustic Calibrator	Svantek SV 33B
Portable Wind Speed Indicator	The Kestrel Pocket Weather Meter

- 2.3.4 All noise measurements were the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}).
- 2.3.5 Prior to the impact noise measurement, the accuracy of the sound level meter was checked using an acoustic calibrator generating a known sound pressure level at a known frequency. Regular checking

was conducted in impact monitoring period. The calibration level before and after the noise measurement is agreed to within 1.0 dB.

- 2.3.6 An acoustic calibrator and sound level meter using impact monitoring is within the valid period and were calibrated per year. A set of valid calibration certificates is attached in **Appendix M**.
- 2.3.7 Noise measurements should not be made in presence of fog, rain, wind with a steady speed exceeding 5 ms⁻¹ or wind with gusts exceeding 10 ms⁻¹. The wind speed was checked with a portable wind speed meter capable of measuring with speeds in ms⁻¹.
- 2.3.8 In this Reporting Period, a total six (6) occasions noise monitoring was undertaken in Reporting period. The noise monitoring results at the designated locations are summarized in Tables 2-9 to 2-11.

Data	Time	Weathan	1 st	2 nd	3 rd	4 th	5 th	6 th	Law
Date	Time	Weather	Leq _{5min}	Leq _{30min}					
2/10/2021	14:24 - 14:54	Sunny	64.3	65.6	63.8	62.9	63.6	63.1	64.0
7/10/2021	16:41 - 17:11	Cloudy	63.1	64.4	62.9	63.6	65.1	63.2	63.8
15/10/2021	10:31 - 11:01	Cloudy	59.3	72.6	65.1	57.1	67.9	75.4	70.3
19/10/2021	16:32 - 17:02	Fine	63.4	62.8	64.1	63.5	62.2	61.2	63.0
25/10/2021	13:50 - 14:20	Sunny	62.8	63.2	63.8	61.5	65.0	62.8	63.3
30/10/2021	15:00 - 15:30	Cloudy	62.6	61.7	62.8	64.6	62.5	61.9	62.8
								Average	65.5
Limit Level	>75dB(A)							Range	62.8–
									70.3

Table 2-9: Summary of Noise Monitoring Results - NM1

Date	Time	Weather	1 st	2 nd	3 rd	4 th	5 th	6 th	Leq _{30min}
Duit	Time	vv cuther	Leq _{5min}	Deqsimin					
2/10/2021	13:14 - 13:44	Sunny	62.4	60.9	61.8	62.1	60.4	63.2	61.9
7/10/2021	15:29 - 15:59	Cloudy	60.6	61.6	62.4	60.9	59.4	58.8	60.8
15/10/2021	11:06 - 11:36	Cloudy	54.0	58.1	56.7	54.4	57.5	62.9	58.4
19/10/2021	15:21 - 15:51	Fine	61.1	62.2	63.2	62.8	60.3	61.1	61.9
25/10/2021	12:39 - 13:09	Sunny	61.3	60.6	59.4	62.2	61.5	61.8	61.2
30/10/2021	13:51 - 14:21	Cloudy	60.7	63.2	60.5	60.3	61.8	60.9	61.4
								Average	61.1
Limit Level	>75dB(A)							Range	58.4 -
									61.9

Data	Time	Weether	1 st	2 nd	3 rd	4 th	5 th	6 th	Lag
Date	Time	Weather	Leq _{5min}	Leq _{30min}					
2/10/2021	13:49 - 14:19	Sunny	61.2	59.4	60.2	61.1	63.6	60.4	61.2
7/10/2021	16:05 - 16:35	Cloudy	61.1	60.2	57.4	58.6	57.9	59.2	59.3
15/10/2021	11:42 - 12:12	Cloudy	63.1	61.6	59.0	55.5	57.7	56.3	59.7
19/10/2021	15:56 - 16:26	Fine	58.4	59.3	57.9	59.8	60.1	61.2	59.6
25/10/2021	13:14 - 13:44	Sunny	60.2	61.2	58.6	59.1	60.4	61.1	60.2
30/10/2021	14:24 - 14:54	Cloudy	62.0	61.7	60.4	58.5	59.7	60.3	60.6
Limit Level							Average	60.9	
70dB(A) during normal teaching periods							Range	59.3 –	
or 65dB(A)	or 65dB(A) during examination periods								61.2

Table 2-11: Summary	of Noise	Monitoring	Results – NM3
$10010 \ 2^{-11}$. Summary	01 1 10130	womtoring	Results I wivis

2.3.9 As shown in the results were well below the limit level, also no complaint was received by the RE, WSD, EPD and contractor. Hence, no Action or Limit Level exceedance was triggered during this month. The impact noise quality monitoring results and graphical presentation are shown in **Appendix** N.

2.4. WATER QUALITY MONITORING

- 2.4.1 Water Impact monitoring had been taken three days per week with sampling or measurement in accordance with Sections 4.12 of the approved EM&A Manual at all designated monitoring stations in the 2 water courses. The interval between 2 sets of monitoring had been more than 36 hours. Replicate in-situ measures had been carried out in each sampling event.
- 2.4.2 Three (3) control and two (2) impact stations were recommended in the Section 4.7 of the approved EM&A Manual to carry out water quality monitoring. In order to identify and seek for the access of the water monitoring locations designated in the approved EM&A Manual, site visit was conducted among ET, IEC and Environmental Protection Department (EPD).
- 2.4.3 During the site visit, all designated monitoring locations were identified however one more impact stations (M3) along the same water course was introduced due to the concern on multiple site effect, in particular to address the potential impact to M2 from a source at upstream of the water course. Details and coordinates of the monitoring stations are described in Table 2-12 and the location plan of water quality monitoring stations is shown in **Appendix O**.

Water Quality	Decorintion	Co-ordinates		
Monitoring Station	Description	Easting	Northing	
C1		835110	824716	
C2	Control Stations	835403	824470	
C3		835642	824386	
M1	Imment	835215	824827	
M2	Impact Monitoring Stations	835536	824775	
M3	Monitoring Stations	835501	824648	

Table 2-12: Details of Water Quality Monitoring Station

2.4.4 The water monitoring equipment and analysis using for the water quality monitoring were proposed by ET and verified by IEC. The details of equipment using for impact monitoring are listed in the Table 2-13 below:

Water quality	
Horiba Multi Water Quality C	hecker U-53
Thermometer & DO meter	The instrument is a portable and weatherproof dissolved oxygen (DO) measuring instrument complete with cable and sensor, and use a DC power source. The equipment is capable of measuring as included a DO level in the range of 0 - $20mg/L$ and 0 - 200% saturation; and a temperature of 0 - $45^{\circ}C$.
pH meter	The instrument consists of a potentiometer, a glass electrode, a reference electrode and a temperature-compensating device. It is readable to 0.1 pH in range of 0 to 14.
Turbidmeter	The instrument is a portable and weatherproof turbidity measuring instrument using a DC power source. It has a photoelectric sensor capable of measuring turbidity between 0 - 1000 NTU.
Laboratory Analysis	
Suspended Solids	HOKLAS-accredited laboratory (Acumen Laboratory and Testing Limited)

Table 2-13: Monitoring Equipment Used in Impact Monitoring Program

Remark:

(i) Water samples for suspended solids (SS) have been stored in high density polythene bottles with no preservative added, packed in ice (cooled to 4°C without being frozen).

- 2.4.5 Before the commencement of the sampling, general information such as the date and time of sampling as well as the personnel responsible for monitoring were recorded on the monitoring field data sheet.
- 2.4.6 Water temperature, turbidity, DO, pH and water depth were measured in-situ. Since water depths at C1, C2, M1, M2 and M3 were less than 3 m, all in-situ measurements and sampling conducted at one water depth such as mid-depth are performed. Moreover, C3 was recorded dry throughout the sampling period. Therefore, in-situ measurements and sampling could not be conducted at C3 in accordance with the water monitoring requirements in the approved EM&A Manual.
- 2.4.7 At each sampling point, (two) 2 consecutive measurements of temperature, DO, turbidity and pH were measured. The Multi-Parameter Water Quality Monitoring Probe were retrieved out of the water after the first measurement and then re-deployed for the second measurement. Where the difference in the value between the first and second readings of each set was more than 25% of the value of the first reading, the reading was discarded and further readings were taken. The certification of the Multi-parameter Water Quality Monitoring System is showed in **Appendix P**.
- 2.4.8 All water samples were delivered to the Acumen Laboratory and Testing Limited (HOKLAS registration no.: 241). SS testing was used HOKLAS accredited Analytical method APHA 2540 D. The certification of laboratory with HOKLAS accredited analytical tests are provided in **Appendix Q**.
- 2.4.9 In this reporting period, a total of twelve (12) sampling days perform water monitoring at the six designated locations. Monitoring results of 4 key parameters: dissolved oxygen (DO), turbidity, suspended solids and pH in this Reporting Months, are summarized in Table 2-14.

Acumen Environmental Engineering & Technologies Company Limited

Dissolved Oxygen – Mid	•					
Dissolved Oxygen Tvild Depth (mg/L)	C1	C2	C3	M1	M2	M3
Average	8.57	8.62	N/A	9.21	9.25	9.63
Min.	8.36	8.32	N/A	8.94	8.98	9.44
Max.	8.81	8.83	N/A	9.49	9.49	9.87
Turbidity – Mid Depth (NTU)	C1	C2	C3	M1	M2	M3
Average	2.52	2.60	N/A	2.45	2.57	0.25
Min.	2.20	2.20	N/A	2.20	2.20	0.00
Max.	2.80	2.80	N/A	2.80	2.80	0.50
Suspended Solid – Mid depth (mg/L)	C1	C2	C3	M1	M2	M3
Average	3.35	3.50	N/A	2.67	6.83	<1
Min.	2.90	3.00	N/A	2.30	6.00	<1
Max.	4.00	4.10	N/A	3.00	8.20	<1
pH value (unit)	C1	C2	C3	M1	M2	M3
Average	7.57	7.52	N/A	7.47	7.53	7.50
Min.	7.28	7.23	N/A	7.20	7.22	7.31
Max	7.76	7.80	N/A	7.79	7.79	7.81

Table 2-14: Summary of Water Quality Monitoring Results

2.4.10 In this Reporting Month, all monitoring result were below or within the action level. Hence, no Action or Limit Level exceedance was triggered during this month. Detailed monitoring results including insitu measurements, laboratory analysis data are shown in Appendix R.

11

2.5. ECOLOGY

- 2.5.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 2.5.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two Syzygium levinei and one Schefflera heptaphylla. However, the two native Syzygium levinei were mis-planted by two exotic Syzygium jambos, which has been replaced by another native tree species Celtis sinensis on 31 May 2021.
- 2.5.3 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 2.5.4 All Lamb of Tartary (Cibotium barometz) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 2.5.5 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 2.5.6 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光

網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon to the 27 nos. Cibotium barometz.

- 2.5.7 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 2.5.8 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

2.6. WASTE MANAGEMENT STATUS

- 2.6.1 The Contractor has submitted application form for registration as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. The Waste Producer Number to the Contractor is assigned in respect of the project site.
- 2.6.2 Wastes generated during this reporting period include mainly construction wastes (inert and non-inert). Waste flow table was prepared by the Contractor to record amount of waste generated and disposed (**Appendix T**).
- 2.6.3 The Contractor was advised to properly maintain on site C&D materials and waste collection, sorting and recording system, dispose of C&D materials and wastes at designated ground and maximize reuse/ recycle of C&D materials and wastes.
- 2.6.4 The Contractor was also reminded to properly maintain the site tidiness and dispose of the wastes accumulated on site regularly and properly. For chemical waste containers, the Contractor was reminded to treat properly and store temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes.

2.7. DELIVERY, STORAGE AND HANDLING OF CHLORINE

2.7.1 Chlorine is delivered to Sha Tin WTW in batches of up to 6×1-tonne drums. The transport route from Sham Shui Kok dock on North Lantau is shown in **Figure 1**. The route passes along the North Lantau Expressway, around the northern edge of Tsing Yi, through Tsuen Wan and along Tai Po Road (Piper's Hill) to Sha Tin (Table 2-15).




Figure 1: Chlorine Transport Route to Sha Tin Water Treatment Works

Table 2-15: Chlorine Truck Transport Route

Destination	Route
From SSK	Sham Shui Kok Dock > Cheung Tung Road > Sunny Bay Road > N Lantau Highway
Dock to Sha	> Lantau Link > NW Tsing Yi Interchange > Tsing Yi North Costal road > Tsing
Tin WTW	Tsuen Road > Tsuen Wan Road > Kwai Chung Road > Ching Cheung Road > Tai
	Po Road > Tai Po Road (Piper's Hill) > Tai Po Road (Sha Tin Heights) > Tai Po
	Road > Tsing Sha Highway (Sha Tin) > Tai Po Rd (Sha Tin) > Sha Tin Rural
	Committee Rd > Tai Chung Kiu Rd > Che Kung Miu Road > Sha Tin WTW

- 2.7.2 Unloading takes place inside the Chlorination House, with the doors closed, in a designated truck unloading bay. The movement of drums within the storage area and 'drive-through' unloading bay is carried out using a hoist/monorail system with a purpose-built lifting beam. Prior to usage, the drums are stored on cradles within the chlorine storage area.
- 2.7.3 The on-site chlorine delivery route is shown in **Figure 2**.

Figure 2: Chlorine Delivery Route at Sha Tin WTW



- 2.7.4 An emergency chlorine scrubbing system is installed to remove any leaked chlorine in the chlorine handling and storage areas. The system is a packed tower utilising sodium hydroxide as the neutralising agent. The plant and equipment are installed in a separate scrubber room.
- 2.7.5 On detection of chlorine at a concentration of 3 ppm or above in the chlorine handling or storage areas, the scrubbing system will activate automatically. The air/chlorine mixture in the affected areas is drawn into the scrubber by the scrubber fan via ducting connected to the normal ventilation system. An electrically-operated isolating damper is provided in the scrubber intake which opens automatically when the scrubber fan starts up.
- 2.7.6 The scrubber system is normally set at auto standby mode and is activated if the chlorine concentration rises above 3 ppm. A continuous chlorine monitor is installed at a point downstream of the packed tower

Acumen Environmental Engineering & Technologies Company Limited

and upstream of the vent/recycle changeover dampers to monitor the scrubber performance; a "Chlorine concentration high" alarm will be initiated if the concentration of chlorine in the tower exhaust exceeds the preset value.

- 2.7.7 According to the Fire Services Department's fire safety requirements, an emergency repair/stoppage kit for chlorine spillage/leakage is provided and maintained in good working condition at all times for use by the trained persons and stowed adjacent to but outside the store/plant room. Regular drills are conducted to train personnel on the proper use of the breathing apparatus and protective clothing.
- 2.7.8 A Hazard Assessment of the risks associated with the storage, handling and transport of chlorine at Sha Tin WTW and the off-site transport of chlorine for the Construction and Operational Phases of the reprovisioning project has been conducted in the approved EIA Report (Register No. AEIAR-187/2015).
- 2.7.9 This In-situ Reprovisioning of Sha Tin WTW is an improvement project, following its completion the chlorine-related risks levels to the general public will be lowered due to the anticipated reduction of the chlorine storage and usage levels.
- 2.7.10 Implementation of the recommended mitigation measures would be regularly audited. No specific Environmental Monitoring would be required.

2.8. EM&A SITE INSPECTION

- 2.8.1 Site inspections were carried out on a weekly basis to monitor the implementation of proper environmental pollution control and mitigation measures under the Contract. In the reporting period, four (4) site inspections were carried out on 6, 12, 21 and 27 October 2021.
- 2.8.2 One joint site inspection with IEC also undertaken on 21 October 2021. Minor deficiencies were observed during weekly site inspection or joint site inspection. Key observations during the site inspections are summarized in Table 2-16.

Table 2-16: Site Observations					
Date	Environmental Observations	Follow-up Status			
6 October 2021	 Accumulated waste are observed near WET. Contractor is reminded to remove and dispose them properly. Generator without drip tray is observed near DG Store. Contractor is reminded to put back a drip tray. 	 Accumulated waste is removed. Drip tray is added to the generator. 			
12 October 2021	No environmental issue was observed during the site inspection.	N/A			
21 October 2021	1) Tree protection fencing to be replaced or repaired at WET.	1) Tree protection fencing is replaced.			
27 October 2021	No environmental issue was observed during the site inspection.	N/A			

the site inspection.

2.8.3 The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

2.9. Environmental Licenses and Permits

2.9.1 The status of environmental license and permit is summarized in Table 2-17 below:

Table 2-17: Summary of Environmental License and Permit

License / Permit	License / Permit No.	Date of Issue	Date of Expiry	License / Permit Holder	Remark
Environmental Permit	EP- 494/2015	28/01/2015	N/A	WSD	
Notification of Construction Works under the Air Pollution Control (Construction Dust) Regulation (Form NA)	Reference No: 458807	10/8/2020	N/A	ACMJV	
Registration of Chemical Waste Producer	WPN5296-759- A3012-01	28/09/2020	N/A	ACMJV	
Trip Ticket (Chit) Account	7038091	26/8/2020	N/A	ACMJV	
Waste Water Discharge Licence	WT00037213- 2020	19/1/2021	31/1/2026	ACMJV	
Construction Noise Permit	GW-RN0584-21	13/8/2021	18/2/2022	ACMJV	

2.10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

- 2.10.1 In response to the site audit findings, the Contractors carried out corrective actions. A summary of the environmental mitigation measures implemented by the Contractor in this Reporting Period are summarized in Table 2-18.
- 2.10.2 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (EMIS) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are showed **Appendix U**.

Issues	Environmental Mitigation Measures
	- Tarpaulin covering of any dusty materials on a vehicle leaving the site;
	- Imposition of speed controls for vehicles on site haul roads;
	- Use of regular watering to reduce dust emissions from exposed site
Air Quality	surfaces and roads;
	- Side enclosure and covering of any aggregate or stockpiling of dusty materials to reduce emissions;
	- Where possible, routing of vehicles and positioning of construction plant
	should be at the maximum possible distance from ASRs.
	- Good site practices to limit noise emissions at the sources;
	- Use of quite plant and working methods;
Noise	- Use of site hoarding or other mass materials as noise barrier to screen noise at ground level of NSRs;
	- Scheduling of construction works outside school examination period in critical area.
	- Drainage systems were regularly and adequately maintained;
Water	- Effluent discharged from the construction site should comply with
	standards stipulated in the TM-DSS;
	- Open stockpiles of construction materials on sites should be covered.
General	- The site was generally kept tidy and clean.

 Table 2-18: Environmental Mitigation Measures

2.10.3 The necessary mitigation measures were implemented properly for this Contract.

2.11. SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

- 2.11.1 Results for 1-hour TSP, noise and water quality monitoring complied with the Action/ Limit levels in the reporting period.
- 2.11.2 Cumulative statistics on exceedances is provided in Appendix V.

2.12. SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND PROSECUTIONS

2.12.1 The Environmental Complaint Handling Procedure is shown in below table:

Table 2-19: Environmental Complaint Handling Procedure

Complaint Received via Project	Complaint Received via 1823 or			
Hotline	from other government departments			
ACMJV notify ER, ET and IEC	ER notify ACM, ET and IEC			
Register of the complaint. ACMJV	⁷ and ET to conduct investigation of			
complaint and report to ER an	nd IEC the investigation results			
If complaint is considered not valid	If complaint is found valid			
ET or ER to reply the complainant	ACMJV to implement necessary			
if necessary	improvement measures in			
	consultation with the IEC, ET and			
	ER. ET to check and inspect if the			
	situation is improved. ER to			
	conduct further inspection as			
	necessary.			
	ER to report the follow up actions			
	done to WSD and reply to			
	complainant is necessary.			
	If the complaint is referred by the			
	EPD, the Contractor to prepare			
	interim report on the status of the			
	complaint investigation and follow-			
	up action			
ER prepare complaint rep	ort for submission to WSD			
ET to record the complaint of	case in monthly EM&A report			

Project no.: CJO-3113

- 2.12.2 No environmental complaint were received in the reporting period.
- 2.12.3 No notification of summons and prosecution was received in the reporting period.
- 2.12.4 EPD visit was carried out on 22 October 2021 in the reporting period.
- 2.12.5 Statistics on complaints, notifications of summons and successful prosecutions are summarized in Appendix V.

2.13. DATA MANAGEMENT AND DATA QA/QC CONTROL

- 2.13.1 The impact monitoring data were handled by ET's in-house data recording and management system.
- 2.13.2 The monitoring data recorded in the equipment were downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data were input into computerized database properly. The laboratory results were input directly into the computerized database and checked by personnel other than those who had input the data.
- 2.13.3 For monitoring parameters that require laboratory analysis, the local laboratory had followed the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory testing.

3. FUTURE KEY ISSUES

3.1. CONSTRUCTION PROGRAMME FOR THE COMING MONTHS

- 3.1.1 As informed by the Contractor, the major works for Contract No. 1/WSD/19 between November 2021 to January 2022 will be:
 - M1-M5 Water Main Diversion
 - Washwater Equalization Tank (WET)- Excavation with ELS Work
 - Site formation work sheet pile and site formation excavation work
 - Demolition of Chemical Building, Filter Bed, Aluminum Tank
 - Clarifier No.2,3 4 Backfilling and Demolition Work
 - Excavation and ELS work on WET area
 - DN1200 drainage work in Administration Building-Excavation & drainage pile laying
 - Tree felling, transplantation and landscape works
 - MIC office Construction
 - Remove Asbestos
 - Pipe pile work at Stage 1, RMF, SWPS and Stage 2 Filter

3.2. KEY ISSUES FOR COMING MONTH


- 3.2.1 Potential environmental impacts arising from the above upcoming construction activities in November 2021 are mainly associated with dust, noise, water quality issues and waste management issues.
- 3.2.2 The tentative monitoring schedule for November 2021 to January 2022 can be found in Appendix W.

4. CONCLUSIONS AND RECOMMENDATIONS

4.1. SUMMARY

- 4.1.1 Air quality (1-hour TSP), noise, water quality and ecology impact monitoring were carried out in the reporting period. All monitoring results are satisfactory and no NOEs or associated corrective action was therefore issued.
- 4.1.2 Four (4 nos.) environmental site inspections were conducted during the reporting period. Joint site inspection with IEC were carried out on 21 October 2021. Minor deficiencies were observed during site inspection and were rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 4.1.3 To control the site performance on waste management, the contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.
- 4.1.4 No Environmental complaint were received in reporting period.
- 4.1.5 No notification of summons or prosecution was received since commencement of the Contract.
- 4.1.6 The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Appendix A General Layout Plan




P:\Projects\60162073\Drawing\REPORT\EM&A\804.dwg 2013-02-27 15:42 FENGYL

Appendix B Project Organization

Contract No. 1/WSD/19

In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works)

- Water Treatment Works and Ancillary Facilities



Site Supervisor Mr. Yam Kim Pan Mobile: 9446 299	g	Mr. Lee Chi Shing Mobile: 6859 2631	Technical Appren Mr. Wong Ho Hin M 6847 4497		Deacon		¹
	L						
			Sub	o-Con. Rep's.			
Dickie's	Mly	Harvest	Sung Wah	Wing Wo	Wing Hing Ironware	Toyo Greenland	City landscape
Mr. Chan Lok Fung Mobile: 9081 3715	Mr. Joseph Ng 6851 8202	Mr. Chan Chi Kuen 6851 8202	Mr. Chan Kuen Por 9558 3776	Mr. Ben Chung 6480 7623	Mr. Barry Cheng 9886 7788	Ms. Yannis Chow 3760 1918	Mr. Mick Tong 9444 1738
易特	Wise	Kai ch	neuk. Engineering	Chuen Keung engin	eering Easytelma	X	
Ray Tse	Mr. Tong Kam Man		Ir.Chan kin man	Mr. Tsang hoi fun	g Mr. Chow Chu	un Man	
Mobile: 9016 0667	9371 787	76	9500 4747	9602 5551	9541 5376		

Appendix C Latest Construction Programme

Activity ID	Activity Name	Original Duration	Start	Finish							2021								2022			
	Diffe Manifeld Indates (Alex 24) October (Alex	Duration 639	02-Jan-21 A	15-Mar-23	ul Aug Sep	Oct Nov	Dec Jan	Feb	Mar Apr	May	Jun Jul	Aug	Sep Oct	Nov	Dec Jai	n Feb	Mar Apr	May	Jun Jul	Aug Se	Oct	Nov Dec
	D/19 - Monthly Update (Aug-21) Submissiton	257	02-Jan-21 A	20-Nov-21																		
	ion of DG Stores, Site formation for new Administration Building													•								
Statuory Submissions		7	14-Jan-21 A	14-Jan-21 A			•															
	mission prior to DG Instalation	/	14-Jan-21 A	14-Jan-21 A																		
	Temp. DG Store - FSD - Submission for DG Installation	7	14-Jan-21 A	14-Jan-21 A																		
Sec 1.1 - Relocation of		257	06-Jan-21 A	20-Nov-21																		
Construction of New T		117	06-Jan-21 A	04-Jun-21																		
Structure Construction		63	06-Jan-21 A	26-Mar-21																		
119.DG.SUP.10012	Temp. DG Stores - G/F slab upto +27.8mPD	12	06-Jan-21 A	15-Jan-21 A																		
119.DG.SUP.10014	Temp. DG Stores - Scaffolding erection	6	16-Jan-21 A	18-Jan-21 A			0															
119.DG.SUP.10016	Temp. DG Stores - Construct walls and slab up to R/F	12	19-Jan-21 A	30-Jan-21 A																		
119.DG.SUP.10018	Temp. DG Stores - Laying of Waterproofing	31	06-Feb-21	20-Mar-21																		
119.DG.SUP.10020	Temp. DG Stores - Leakage test	33	10-Feb-21	26-Mar-21																		
119.DG.SUP.10022	Temp. DG Stores - Dismantle Scaffolding	3	20-Feb-21	23-Feb-21				•														
ABWF & E&M Works		24	24-Feb-21	23-Mar-21				-														
119.DG.ABWF.10000	Temp. DG Stores - ABWF works	24	24-Feb-21	23-Mar-21																		
Temp DG - E&M Works	s	69	10-Mar-21	04-Jun-21							•											
119.DG.MEP.10000	Temp. DG Stores - Handover for E&M Installation - A1, A2	0	10-Mar-21						•													
119.DG.MEP.10001	Temp. DG Stores - Handover for E&M Installation - A3, B, C, D	0	15-Mar-21						•													
119.DG.MEP.10002	Temp. DG Stores - BS Electrical Installation	54	10-Mar-21	17-May-21																		
119.DG.MEP.10006	Temp. DG Stores - FS Installation	31	10-Apr-21	17-May-21																		
119.DG.MEP.10008	Temp. DG Stores - MVAC Installation	31	10-Apr-21	17-May-21																		
119.DG.MEP.10050	Temp. DG Stores - Submission and Approval T&C Procedure	14	18-May-21	03-Jun-21																		
119.DG.MEP.10052	Temp. DG Stores - T&C	1	04-Jun-21	04-Jun-21							1											
DG Inspection	·	217	14-Jan-21 A	12-Oct-21			-					_										
119.CE0013.1000	NCE-0013: Issued NCE-0013 to AECOM	0	18-May-21							٠												
119.CE0013.1010	NCE-0013: Addressing the comments and submission to FSD	8	18-May-21	27-May-21						-												
119.CE0013.1020	NCE-0013: FSD Approval for DG Inspection	83	28-May-21	03-Sep-21																		
119.DG.MEP.10009				14-Jan-21 A									•									
	Temp. DG Stores - Application of DG License	1	14-Jan-21 A																			
119.DG.MEP.10014	Temp. DG Stores - Report to FSD for DG Inspection	1	17-May-21	17-May-21									_									
119.DG.MEP.10018	Temp. DG Stores - DG Inspection and additional Work DG Store(PMI)	6	04-Sep-21	10-Sep-21																		
119.DG.MEP.10022	Temp. DG Stores - Issuance of DG License by FSD	25	11-Sep-21	12-Oct-21																		
FSI Inspection		61	17-May-21	29-Jul-21								•										
119.DG.MEP.10012	Temp. DG Stores - Submit FSI/314 and FSI/501	1	17-May-21	17-May-21						1												
119.DG.MEP.10016	Temp. DG Stores - Fire Service Inspection and additional work for DG Store (PMI)	7	05-Jun-21	12-Jun-21																		
119.DG.MEP.10020	Temp. DG Stores - Issue Fire Cert 172	38	15-Jun-21	29-Jul-21																		
Relocate and Demolis		6	30-Jul-21	05-Aug-21								**										
119.DG.REL.10000	Relocate DG store material to new temp. DG store	6	30-Jul-21	05-Aug-21								-										
119.DG.REL.10002	Preparation and Demolition works of the Existing DG Store	6	30-Jul-21	05-Aug-21								•										
Site formation for new	v Administration Building	235	29-Jan-21 A	20-Nov-21																		
119.ADB.10000	Tree felling / Tree transplant	60	18-Mar-21	02-Jun-21																		
119.ADB.10002	Sheet Pile Construction (383 nos,) - Including NCE 20 - Unforeseeable Boulder and Rock	75	06-Aug-21	04-Nov-21										•								
119.ADB.10004	Site formation at future Administration Buillding Area (Existing DG Stores area) (21716m3 @ 300 m3/d)	74	24-Aug-21	20-Nov-21																		
119.ADB.10006	Tree felling / Tree transplant - Lands Department submission and approval	2	16-Mar-21	17-Mar-21					1													
CLP / HKT / Other utiliti	ties diversion for Administration Building area site formation (PMI No. 0003)	128	29-Jan-21 A	15-Jul-21																		
119.PMI003.10000	PMI No. 0003 received	0	29-Jan-21 A																			
119.PMI003.10002	Preparation Work	51	01-Feb-21	12-Apr-21																		
119.PMI003.10004	UU detection & report submission	34	13-Apr-21	24-May-21																		
119.PMI003.10010	Site clearance and vegeterian removal	6	16-Apr-21	22-Apr-21						1												
119.PMI003.10015	Site Preparation Work	37	23-Apr-21	07-Jun-21																		
119.PMI003.10016	Trench excavation , cable duct laying and drawpit construction (120m @ 5 m/d)	17	23-Jun-21	13-Jul-21																		
]

♦ Milestone Critical Work

Actual Work Summary Works

•


Page 1 of 8

ity ID	Activity Name	Original	Start	Finish											20	021		
440 DM 1000 40040		Duration	0	45 km 04	ul Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug Sep	Oct
119.PMI003.10018	Trench excavation, cable duct laying and drawpit construction (1st Road Crossing)(18m @ 1 m/d)	6	08-Jun-21	15-Jun-21												_		
119.PMI003.10024	Cable laying	5	09-Jul-21	14-Jul-21														
119.PMI003.10026	Trench excavation , cable duct laying and drawpit construction (2nd Road Crossing) (18m @ 1 m/d)	6	16-Jun-21	22-Jun-21														
119.PMI003.10028	Backfilling & reinstatement	1	15-Jul-21	15-Jul-21					1						1	1		
119.PMI003.10030	Trial pit excavation	6	16-Apr-21	22-Apr-21														
Section 2 - Const ne	ew plant in Portion A&B, E&M in portion H, Pipeline diversion M1 to M5	629	02-Jan-21 A	15-Mar-23					•									
Statuory Submissions		366	09-Oct-21	06-Jan-23														-
Building 1 - 4 - FSD S	Submission prior to Fire Services Installation	90	10-Feb-22	01-Jun-22														
119.SUB.1020	FSD - Submission of GBP with VAC Layout Plan	90	10-Feb-22	01-Jun-22														
Building 1 - 4 - FSD D	G License Submission Prior to DG Installation (Ozone Building)	90	09-Oct-21	26-Jan-22														-
119.SUB.1050	FSD - Submission for DG Installation	90	09-Oct-21	26-Jan-22														
Building 1 - 4 - WSD S	Submission prior to PD/FS Installation	180	02-Jun-22	06-Jan-23					1 1 1 1									
119.SUB.1000	WSD - WSD WWO542 Submission (for FS Water)	90	02-Jun-22	17-Sep-22					1						1			
119.SUB.1005	WSD - WSD WWO46 Part I & Part II Submission (for FS Water)	90	19-Sep-22	06-Jan-23														
119.SUB.1010	WSD - WSD WW0542 Submission (for Plumbing)	90	02-Jun-22	17-Sep-22				-										
119.SUB.1040	WSD - WSD WWO46 Part I & Part II Submission (for Plumbing)	90	19-Sep-22	06-Jan-23														
	Submission prior to Chimney Installation	268	10-Dec-21	10-Nov-22														
119.SUB.2000																		
	EPD - Submission for Approval of Installation of Chimney (SWPS)	30	07-Oct-22	10-Nov-22														
119.SUB.2010	EPD - Submission for Approval of Installation of Chimney (OZB)	30	10-Dec-21	17-Jan-22														
Pipe Pile Wall Constru	ction	472	02-Jan-21 A	14-Sep-22														
Cofferdam (Stage 2 F	Tilters)	73	08-Apr-22	09-Jul-22					1 1 1						1			
119.COF.S2.10000	Stage 2 Filters - Install pipe pile & Grouting (183 no. @ 1.5 pile/day) - 2 Teams ; 24 King Post @ 3 days/post - 2 teams	61	08-Apr-22	24-Jun-22					1 1 1									
119.COF.S2.10002	Cofferdam (Stage 2 Filters) - Sensitive Pumping Test	12	25-Jun-22	09-Jul-22					1						1			
Cofferdam (South Wo	ork Pumping Station) & Cofferdam for Delivery Main	61	08-Apr-22	24-Jun-22														
119.COF.SWPS.10000	SWPS- Install pipe pile & Grouting - (73 no. @ 1.5 pile/day) - 1 team; 11 King Post @ 3 days/post - 1 team	49	08-Apr-22	10-Jun-22														
119.COF.SWPS.10006	Cofferdam (SWPS) - Sensitive Pumping Test	12	11-Jun-22	24-Jun-22					 									
Cofferdam (Stage 1 F	- ilters)	60	10-Jan-22	26-Mar-22														
119.COF.S1.10000	Stage 1 Filters - Install pipe pile & Grouting - (98 no. @ 1.5 pile/day) - 2 teams; 16 King Post @ 3 days/post - 1	48	10-Jan-22	12-Mar-22														
119.COF.S1.10002	teams Cofferdam (Stage 1 Filters) - Sensitive Pumping Test	12	14-Mar-22	26-Mar-22					1 1 1									
Cofferdam (Flocculati	ion and Sedimentation Tanks , Ozone Building, Residual Management Facilities)	81	10-Jun-22	14-Sep-22					1									
) F&S Tan ks, Ozone Bldg, Res Man.Fac-Install pipe pile & Grouting - (206 no. @ 1.5 pile/day) - 2 teams; 10 KP-1	69	10-Jun-22	30-Aug-22														
	team 2 Cofferdam (Flocculation & Sedimenatation Tanks,Ozone Bldg, Residual Management Facilities) - Sensitive	12	31-Aug-22	14-Sep-22	-													
	Pumping Test	162	02-Jan-21 A	24-Aug-21											1		_	
119.COF.WET.10002	ter Equalization Tanks) Cofferdam (Washwater Equalization Tanks) - Install pipe pile & Grout Curtain Installation	46	12-May-21	07-Jul-21													•	
119.COF.WET.10004	King Post Installation (Wash Water Equalisation Tanks)	7	29-Jun-21	07-Jul-21				-										
119.NCE.10002	NCE 007 - Uncharted Cable Diversion	118	02-Jan-21 A	02-Jun-21														
119.PMI. 10010	PMI Item : UU detection and Utility Relocation	41	08-Jul-21 A	24-Aug-21													-	
	ut Down & Relocation of Works	488	07-Jan-21 A	19-Sep-22														
Shut Down of South		57	22-Jun-21	27-Aug-21											-		-	
119.DISCON.10000	Disconnect Filtered Water Tank	18	22-Jun-21	13-Jul-21				-	1 1 1 1									
119.DISCON.10002	Disconnect SW air receiver from Air Compressor at NW Pumping Station	24	14-Jul-21	10-Aug-21														
119.DISCON.10004	Abandon Washwater Pump inside SW Pumping Station	24	31-Jul-21	27-Aug-21	1												-	
119.DISCON.10006	Remove Existing Dosing Pipes from Chemical House	10	17-Aug-21	27-Aug-21	1													
119.DISCON.10008	Relocate Air Compressors at SW Filter Gallery for NW Surge Vessels	12	11-Aug-21	24-Aug-21													-	
119.DISCON.10010	Disconnect SW Raw Water Channel at Raw Water Dividing Chamber	10	17-Aug-21	27-Aug-21														
119.DISCON.10012	Disconnect Sludge Pipe at existing Sludge Collect Chamber	10	17-Aug-21	27-Aug-21														
Relocation of Existing	Emergency Power Generator for Chlorination House	294	01-Feb-21	08-Feb-22														
 119.EPG.10000	Handover existing M&E Workshop area (by Client)	0	01-Feb-21															
119.EPG.10002	Construct New Steel Shed for Emergency Power Generator	48	23-Sep-21	19-Nov-21														
119.EPG.10002	Handover Steel Shed for E&M Installation	-40	20-Nov-21															
		U	20-1107-21															
119.EPG.10004	Installation of Building Services and Electrical Works	48	20-Nov-21	18-Jan-22		1 I		1									1	

 Milestone Critical Work



•




Activity ID	Activity Name	Original	Start	Finish										2021				
119.EPG.10008	Relocation of the Existing Genset to Chlorine Building & Resume operation	Duration 12	19-Jan-22	08-Feb-22	ul	Aug Sep	Oct	Nov	Dec	Jan	Feb Mar	Apr	May	Jun Ju	Aug	Sep Oct	Nov	Dec
	cation of Antique Objects	312	09-Jun-21	02-Jul-22										-				
	Relocation of Antique Objects Relocation of Antique Object at South Work Filter Bed (Meter and Control panel and Etc.)	6	25-Jun-22	02-Jul-22														
119.PRAO.10002	Relocation of Antique Object at South Work Pumping Station (Meter and Control panel and Etc.)	6	09-Jun-21	16-Jun-21														
119.PRAO.10002	Relocation of Antique Object at Chemical Hosue (Dosing Unit, Pump , etc.)	6	09-Jun-21	16-Jun-21														
		405	07-May-21	19-Sep-22														
Demolition of Major Exi	sung racilities	84	-	08-Sep-22														
			01-Jun-21		_													
119.DEMOL.10002	Demolition of Existing Alum Saturation Tanks	42	18-Sep-21	09-Nov-21	_													_
119.DEMOL.10004	Washwater Equalization Tank-Pipe Laying for Washwater Pipes - 2/2 Portion	84	09-Sep-21	18-Dec-21	_													
119.DEMOL.10006	Preparation and Demolition of Existing Clarifiers No. 2, No.3, No. 4	60	28-Aug-21	09-Nov-21														
119.DEMOL.10008	Demolish existing South Works Pump Station	24	20-Dec-21	19-Jan-22														
119.DEMOL.10010	Demolition of Existing M&E Workshop	36	04-Sep-21	19-Oct-21														
119.DEMOL.10012	Demolish part of existing Main Pump Sump	24	20-Jan-22	23-Feb-22														
119.DEMOL.10014	Demolition of Existing South Work Filter Beds	60	11-Jul-22	19-Sep-22														
119.DEMOL.10016	Demolition of Existing Chemical House	60	28-Oct-21	08-Jan-22														
119.DEMOL.10018	Demolition of Existing Raw Water Channel	24	24-Feb-22	23-Mar-22														
119.DEMOL.10019	Demolition of Existing Sampling Room	24	20-Dec-21	19-Jan-22														
119.DEMOL.10020	Demolition of Existing Emergency Generator for Chlorine House	24	09-Feb-22	08-Mar-22														
119.DEMOL.10022	Decommissioning of M&E utilities for demolition of Existing Temp. Washwater Recovery Tanks	30	20-Apr-22	26-May-22														
119.DEMOL.10024	Demolition of Existing Temp. Washwater Recovery Tanks	20	01-Aug-22	23-Aug-22	-													
119.NCE023.10000	Delay of Handover of M&E WorkShop	100	07-May-21	03-Sep-21												÷		
Isolation of Clarifiers		232	07-Jan-21 A	03-Nov-21													-	
119.ISOCLA.10004	Mass wall construction to close up the void	12	07-Jan-21 A	12-Jan-21 A														
119.ISOCLA.10006	Stage 2 - Construction of RC walls for Settled Water Isolation (Wall 1 & 2) - Stage 2	12	13-Jan-21 A	16-Jan-21 A	-													
119.ISOCLA.10008	Stage 2 - Defect repairing of wall 1 & 2 and grouting mass wall - Partly Settled Water Channel	12	18-Jan-21 A	06-Feb-21														
119.ISOCLA.10010	STWTW request to reinstate opening from 1500x1500mm into 900x900mm with 150mm height kerb with	30	18-Jan-21 A	27-Feb-21														
119.ISOCLA.10012	hinged cover Stage 3 - Construction of RC walls for Settled Water Isolation (Wall 6 & 7) - Raw Water Channel	18	22-Feb-21	13-Mar-21														
119.ISOCLA.10014	Stage 4 - Construction of RC walls for Settled Water Isolation (Wall 3,4,5,8,9)	36	22-Jun-21	03-Aug-21	_													
119.ISOCLA.10016	Stage 5- Disconnect SW & NW settled water channel / raw water channel	22	04-Aug-21	28-Aug-21														
	Isolate Clarifiers No.2, No.3 and No.4	54	30-Aug-21	03-Nov-21	_													
Flowmeter House		258	10-Feb-22	20-Dec-22														
		258	10-Feb-22	20-Dec-22														
Flowmeter House - M8				20-Det-22														
	Flowmeter House - Handover of Flowmeter House for E&M Installation (Tentative)	0	10-Feb-22															
Flowmeter House - Deliv		3	17-Dec-22	20-Dec-22														
	Flowmeter House - Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1(2))	3	17-Dec-22	20-Dec-22														
Washwater Equalization	n Tanks	484	08-Jul-21 A	15-Mar-23										-				
Washwater Equalizatio	on Tanks - Structure	334	08-Jul-21 A	08-Sep-22										-				
Excavation & ELS		116	08-Jul-21 A	07-Dec-21										-				▼
119.WET.ELS.10000	Washwater Equilization Tank - Excav & Install ELS & Plate Loading Test - S1	12	08-Jul-21 A	24-Aug-21														
119.WET.ELS.10002	Washwater Equilization Tank - Excav & Install ELS & Plate Loading Test - S2	12	25-Aug-21	07-Sep-21											I	-		
119.WET.ELS.10004	Washwater Equilization Tank - Excav & Install ELS & Plate Loading Test - S3	15	08-Sep-21	25-Sep-21														
119.WET.ELS.10006	Washwater Equilization Tank - Rock excavation 1st layer	12	27-Sep-21	11-Oct-21														
119.WET.ELS.10008	Washwater Equilization Tank - Rock excavation 2nd layer	12	12-Oct-21	26-Oct-21														
119.WET.ELS.10010	Washwater Equilization Tank - Rock excavation 3rd layer	12	27-Oct-21	09-Nov-21													-	
119.WET.ELS.10012	Washwater Equilization Tank - Rock excavation 4th layer	12	10-Nov-21	23-Nov-21														
119.WET.ELS.10014	Washwater Equilization Tank - Rock excavation final layer	12	24-Nov-21	07-Dec-21														•
Substructure		125	08-Dec-21	19-May-22														
119.WET.SUB.10000	Washwater Equilization Tank - Blinding layer to sump pit + Base slab	2	08-Dec-21	09-Dec-21														1
119.WET.SUB.10002	Washwater Equilization Tank - Base slab (Tank) + kicker	10	10-Dec-21	21-Dec-21														
119.WET.SUB.10004	Washwater Equilization Tank - Base slab (pump room + stairs)	16	22-Dec-21	12-Jan-22	-													
	Washwater Equilization Tank - 1st pour (3m) + kicker	18	13-Jan-22	09-Feb-22	_													

 Milestone Critical Work

Actual Work Summary Works

•




Acti	vity ID	Activity Name	Original	Start	Finish										2021	_				
	119.WET.SUB.10008	Washwater Equilization Tank - 2nd pour wall (6m)	Duration 18	10-Feb-22	02-Mar-22	ul Aug	Sep	Oct	Nov	Dec Ja	n Fe	b Mar	Apr	May	Jun Jul	Aug	Sep	Oct	Nov	Dec
		Washwater Equilization Tank - 3rd pour wall (6m) + G/F slab	24	04-Mar-22	31-Mar-22	_														1
		Washwater Equilization Tank - Formwork removal & defects	12	01-Apr-22	19-Apr-22	_														:
		Washwater Equilization Tank - Water test (Tank 1)	8	20-Apr-22	28-Apr-22	_														;
		Washwater Equilization Tank - Water test (Tank 2)	8	29-Apr-22	10-May-22	_														
		Washwater Equilization Tank - Water test (Tank 1 & 2)	8	11-May-22	19-May-22	_														
	Superstructure		93	20-May-22	08-Sep-22															
		Washwater Equilization Tank - Scaffolding erection +24mPD to +27.4mPD	6	20-May-22	26-May-22															
	119.WET.SUP.10002	Washwater Equilization Tank - Formwork and rebar fixing for walls +24mPD to +27.4mPD	18	27-May-22	17-Jun-22	_														
	119.WET.SUP.10004	Washwater Equilization Tank - Concreting for walls (up to +27.4mPD)	2	17-Jun-22	18-Jun-22	_														:
	119.WET.SUP.10006	Washwater Equilization Tank - Formwork and rebar fixing for floor slab (+27.4mPD)	18	20-Jun-22	11-Jul-22	_														:
	119.WET.SUP.10008	Washwater Equilization Tank - Concreting for floor slab (+27.4mPD)	2	12-Jul-22	13-Jul-22	_														
	119.WET.SUP.10010	Washwater Equilization Tank - Scaffolding erection +27.4mPD to +31mPD (Roof)	6	14-Jul-22	20-Jul-22	_														;
	119.WET.SUP.10012	Washwater Equilization Tank - Formwork and rebar fixing for walls +27.4mPD to +31mPD (Roof)	18	21-Jul-22	10-Aug-22	_														
	119.WET.SUP.10014	Washwater Equilization Tank - Concreting for walls (up to +31mPD) (Roof)	2	10-Aug-22	11-Aug-22	_														
	119.WET.SUP.10016	Washwater Equilization Tank - Formwork and rebar fixing for Roof slab (+31mPD)	18	12-Aug-22	01-Sep-22	_														:
	119.WET.SUP.10018	Washwater Equilization Tank - Concreting for Roof slab (+31mPD)	2	02-Sep-22	03-Sep-22	_														
	119.WET.SUP.10020	Washwater Equilization Tank - Apply waterproofing	3	05-Sep-22	07-Sep-22	_														
	119.WET.SUP.10022	Washwater Equilization Tank - Completion of Civil Structure for E&M Installation	0	08-Sep-22		_														
	Washwater Equalization	on Tanks - M&E Works	255	05-May-22	15-Mar-23															:
	119.WET.MEP.10002	Washwater Equilization Tank - Handover of Washwater Equalization Tanks for E&M works (Temp. Operation)	0	20-May-22																
	119.WET.MEP.10008	Washwater Equilization Tank - Handover of Washwater Equalization Tanks for E&M works	0	08-Sep-22			-													:
	Washwater Equalizatio	n Tanks - Delivery to Installation Area	190	05-May-22	19-Dec-22															
	119.WET.MEP.10000	Washwater Equilization Tank - Delivery for Installation - Pump, Pipeworks, LV switchgears and MCP for Temp.	3	05-May-22	07-May-22															:
	119.WET.MEP.10010	Operation Washwater Equilization Tank - Delivery for Installation - LALG	3	08-Sep-22	10-Sep-22	_														
	119.WET.MEP.10014	Washwater Equilization Tank - Delivery for Installation - Penstocks	3	23-Sep-22	26-Sep-22	_														
	119.WET.MEP.10016	Washwater Equilization Tank - Delivery for Installation - Washwater Transfer Pump (EM 1.3.19.4)	3	16-Dec-22	19-Dec-22	_														;
	119.WET.MEP.10018	Washwater Equilization Tank - Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1)) 3	19-Oct-22	21-Oct-22	_														
	119.WET.MEP.10022	Washwater Equilization Tank - Delivery for Installation - Recirculation Pumps (EM 1.3.19.4)	3	16-Dec-22	19-Dec-22	_														
	119.WET.MEP.10026	Washwater Equilization Tank - Delivery for Installation - Other Plants and Materials for BS Works (EM 4)	3	16-Dec-22	19-Dec-22	_														;
	Washwater Equalizatio	n Tanks - Installation	243	20-May-22	15-Mar-23															:
	119.WET.MEP.10004	Washwater Equilization Tank - Installation of Pump, Pipeworks, LV switchgears and MCP for Temp. Operation	45	20-May-22	13-Jul-22															:
	119.WET.MEP.10006	Washwater Equilization Tank - Test and Ready for Temp. Operation	15	14-Jul-22	30-Jul-22	_														:
	Washwater Equalization	on Tanks - Installation - Mechanical	147	13-Sep-22	15-Mar-23															;
	119.WET.MEP.10012	Washwater Equilization Tank - Installation of LALG (1 set/gang/80 days)	84	13-Sep-22	21-Dec-22															
	119.WET.MEP.10024	Washwater Equilization Tank - Installation of Penstocks (1 set/gang/60 days)	63	22-Dec-22	15-Mar-23															
	Washwater Equalization	on Tanks - Installation - Electrical	63	22-Oct-22	06-Jan-23															
	119.WET.MEP.10020	Washwater Equilization Tank - Installation of Cable Containments - Stage 1 (1 set/gang/60 days)	63	22-Oct-22	06-Jan-23															
	Washwater Equalizatio	n Tanks - Setting to Work and Equipment Individual Tests	20	22-Dec-22	17-Jan-23															:
	Washwater Equalization	n Tanks - Individual Tests - Mechanical	20	22-Dec-22	17-Jan-23															
	119.WET.TEST.10000	Washwater Equilization Tank - Individual Tests (IT) - Lifting Appliance (EM 6.9.13)	20	22-Dec-22	17-Jan-23															:
	Flocculation and Sedim	entation Tanks	96	15-Sep-22	10-Jan-23															
	Western Half of Floccu	lation & Sedimentation Tank Structure	96	15-Sep-22	10-Jan-23															
	Flocculation & Sedimer	tation Tank (Western Half) - Excavation and ELS	54	15-Sep-22	18-Nov-22															;
	119.FST.ELS.10000	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S1	18	15-Sep-22	07-Oct-22	1														;
	119.FST.ELS.10002	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S2	18	08-Oct-22	28-Oct-22	1														
	119.FST.ELS.10004	Flocc & Sed Tanks (Western Half) - Excav & Install ELS & Plate Loading Test - S3	18	29-Oct-22	18-Nov-22	1														;
	Flocculation & Sedimer	tation Tank (Western Half) - Substructure	42	19-Nov-22	10-Jan-23															
	119.FST.SUB.10000	Flocc & Sed Tanks (Western Half) - Installation of underground earthing system or earth mat	2	19-Nov-22	21-Nov-22															
	119.FST.SUB.10002	Flocc & Sed Tanks (Western Half) - Backfilling to formation level	12	22-Nov-22	05-Dec-22	1														:
	119.FST.SUB.10004	Flocc & Sed Tanks (Western Half) - Formwork and rebar fixing for Basement floor slab	18	06-Dec-22	28-Dec-22	1														
										I			1							

 Milestone Critical Work

Actual Work Summary Works


•



Activity ID	Activity Name	Original	Start	Finish												20)21					
119.FST.SUB.1000	Flocc & Sed Tanks (Western Half) - Concreting for Basement floor slab	Duration 10	29-Dec-22	10-Jan-23	ul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
South Works Pump		162	25-Jun-22	07-Jan-23																		
	bing Station (SWPS) - Structure	162	25-Jun-22	07-Jan-23												8 8 8 8					1 1 1 1	
	ing Station (SWPS) - Excavation & ELS	120	25-Jun-22	16-Nov-22																		
119.SWPS.ELS.10	000 SWPS - Excav & Install ELS & Plate Loading Test -S1	24	25-Jun-22	23-Jul-22																		
119.SWPS.ELS.10	002 SWPS - Excav & Install ELS & Plate Loading Test - S2	24	25-Jul-22	20-Aug-22																		
119.SWPS.ELS.10	004 SWPS - Excav & Install ELS & Plate Loading Test - S3	24	22-Aug-22	19-Sep-22																		
119.SWPS.ELS.10	006 SWPS - Excav & Install ELS & Plate Loading Test - S4	24	20-Sep-22	19-Oct-22																		
119.SWPS.ELS.10	008 SWPS - Excav & Install ELS & Plate Loading Test - S5	24	20-Oct-22	16-Nov-22																		
South Works Pump	ng Station (SWPS) - Substructure	42	17-Nov-22	07-Jan-23																		
119.SWPS.SUB.10	000 SWPS - Blinding and earth mat installation	6	17-Nov-22	23-Nov-22																		
119.SWPS.SUB.10	002 SWPS - Backfilling to formation level	24	24-Nov-22	21-Dec-22																		
119.SWPS.SUB.10	004 SWPS - Formwork and rebar fixing for Basement floor slab (LG2/F)	12	22-Dec-22	07-Jan-23																	1 1 1 1	
Ozone Building		36	19-Nov-22	03-Jan-23																		
Ozone Building - S	Structure	36	19-Nov-22	03-Jan-23																		
Ozone Building - Ex	cavation and ELS	36	19-Nov-22	03-Jan-23																		
119.OB.ELS.10000	Ozone Building - Excav & Install ELS & Plate Loading Test - S1	18	19-Nov-22	09-Dec-22																		
119.OB.ELS.10002	Ozone Building - Excav & Install ELS & Plate Loading Test - S2	18	10-Dec-22	03-Jan-23																		
Stage 1 Filters		216	11-Jun-22	04-Mar-23																		
1st Half of Stage 1	Filters Structure (Northern Half)	153	11-Jun-22	12-Dec-22																		
Stage 1 Filters (1st	Half - Northern Half) - Excavation and ELS	85	11-Jun-22	20-Sep-22																		
119.S1.ELS10000	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S1	17	11-Jun-22	30-Jun-22																	, , , ,	
119.S1.ELS10002	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S2	17	02-Jul-22	21-Jul-22																		
119.S1.ELS10004	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S3	17	22-Jul-22	10-Aug-22																		
119.S1.ELS10006	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S4	17	11-Aug-22	30-Aug-22																		
119.S1.ELS10008	Stage 1 Filter (1st Half - Northern) - Excav & Install ELS & Plate Loading Test - S5	17	31-Aug-22	20-Sep-22																		
Stage 1 Filters (1st	Half - Northern Half) - Substructure	49	08-Sep-22	07-Nov-22																		
119.S1.SUB.10000	Stage 1 Filter (1st Half - Northern) - Tower Crane Construction	10	08-Sep-22	20-Sep-22																		
119.S1.SUB.10002	Stage 1 Filter (1st Half - Northerm) - Backfilling to formation level	6	21-Sep-22	27-Sep-22																		
119.S1.SUB.10004	Stage 1 Filter (1st Half - Northern) - Formwork and rebar fixing for Basement floor slab (1st Half)	10	28-Sep-22	11-Oct-22																	1 1 1 1	
119.S1.SUB.10006	Stage 1 Filter (1st Half - Northern) - Concreting for Basement floor slab	8	12-Oct-22	20-Oct-22																		
119.S1.SUB.10008	Stage 1 Filter (1st Half - Northern) - Scaffolding erection	12	21-Oct-22	03-Nov-22																		
119.S1.SUB.10010		12	24-Oct-22	05-Nov-22																		
119.S1.SUB.10012	Stage 1 Filter (1st Half - Northern) - Concreting for walls (up to G/F)	12	25-Oct-22	07-Nov-22																		
	Half - Northern Half) - Superstructure	29	08-Nov-22	10-Dec-22																		
119.S1.SUP.10000		5	08-Nov-22	12-Nov-22																		
119.S1.SUP.10002		6	14-Nov-22	19-Nov-22																		
119.S1.SUP.10004	- · · · · · · · · · · · · · · · · · · ·	6	21-Nov-22	26-Nov-22																	1 1 1 1	
119.S1.SUP.10006	- · · · · · · · · · · · · · · · · · · ·	6	28-Nov-22	03-Dec-22												8 8 8 8					1 1 1 1	
119.S1.SUP.10008		6	05-Dec-22 21-Nov-22	10-Dec-22 12-Dec-22																	1 1 1 1	
	Half - Northern Half) - ABWF Works 0 Stage 1 Filter (1st Half - Northern) - Wall tiling	18 18	21-Nov-22	12-Dec-22																		
	Stage 1 nite (1st hair - Northern) - Wair uning Stage 1 Filter (1st hair - Northern) - Completion of Civil Structure for E&M Installation (including Pipe Gallery)	0	12-Dec-22	10-Dec-22																		
		36	28-Nov-22	11-Jan-23																		
	Filters Structure (Southern half) Half - Southern Half) - Excavation and ELS	36	28-Nov-22	11-Jan-23																		
119.S1.ELS.10010		18	28-Nov-22	17-Dec-22																		
119.S1.ELS.10010		18	19-Dec-22	11-Jan-23																		
Stage 1 Filters - Ma		63	12-Dec-22	04-Mar-23																		
119.S1.MEP.10000	Stage 1 Filters - Handover of 1st Half (Northern Half) for E&M works (including Pipe Gallery)	0	12-Dec-22																			
	ivery to Installation Area	11	12-Dec-22	23-Dec-22																		
119.S1.MEP.10004		3	12-Dec-22	14-Dec-22																		
11																						:

Critical Work

Actual Work Summary




Page 5 of 8

Activi	ity ID	Activity Name	Original	Start	Finish											202	1					
			Duration		(1.5. 00	ul	Aug	Sep Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct N	Nov	Dec
	119.S1.MEP.10006	Stage 1 Filters - Delivery for Installation - LALG (PS 0.13.5(5))	3	12-Dec-22	14-Dec-22					1									1			
	119.S1.MEP.10014	Stage 1 Filters - Delivery for Installation - Filter installation (PS 0.13.5(1)) - Batch 1 (Filters 1-4)	3	21-Dec-22	23-Dec-22																	
	119.S1.MEP.10016	Stage 1 Filters - Delivery for Installation - Filter installation (PS 0.13.5(1)) - Batch 2 (Filters 5-8)	3	21-Dec-22	23-Dec-22																	
	119.S1.MEP.10018	Stage 1 Filters - Delivery for Installation - Filter installation (PS 0.13.5(1)) - Batch 3 (Filters 9-12)	3	21-Dec-22	23-Dec-22																	
	119.S1.MEP.10020	Stage 1 Filters - Delivery for Installation - Filter installation (PS 0.13.5(1)) - Batch 4 (Filters 13-16)	3	21-Dec-22	23-Dec-22					1 1 1												
	119.S1.MEP.10022	Stage 1 Filters - Delivery for Installation - Chemical dosing facilities (PS 0.13.5(2))	3	12-Dec-22	14-Dec-22																	
11	Stage 1 Filters - Installa	ation	63	12-Dec-22	04-Mar-23																	
	119.S1.MEP.10002	Stage 1 Filters - Installation of Temporary Backwash Water Treatment Facilities - Stage 1 (1 set/gang/60 days)	63	12-Dec-22	04-Mar-23																	
	Lower Floor		42	15-Dec-22	11-Feb-23																	
ш	119.S1.MEP.10008	Stage 1 Filters - L/G - Installation of LALG (1 set/gang/80 days - 2 gangs)	42	15-Dec-22	11-Feb-23					 												
	Stage 2 Filters		164	25-Jun-22	10-Jan-23																	
		Structure 1st Half (Western Half)	152	11-Jul-22	10-Jan-23																	
н.					26-Oct-22																	
Ш,		f - Western Half) - Excavation and ELS	90	11-Jul-22						1 1 1 1												
	119.S2.ELS.10002	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S1	18	11-Jul-22	30-Jul-22					1 1 1 1												
	119.S2.ELS.10004	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S2	18	01-Aug-22	20-Aug-22																	
	119.S2.ELS.10006	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S3	18	22-Aug-22	10-Sep-22																	
	119.S2.ELS.10008	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S4	18	13-Sep-22	05-Oct-22																	
	119.S2.ELS.10010	Stage 2 Filter (1st Half - Western) - Excav & Install ELS & Plate Loading Test - S5	18	06-Oct-22	26-Oct-22																	
11	Stage 2 Filters (1st Half	f - Western Half) - Substructure	62	27-Oct-22	10-Jan-23					 												
	119.S2.SUB.10000	Stage 2 Filter (1st Half - Western) - Install underground earthing system or earth mat (if any)	2	27-Oct-22	28-Oct-22																	
	119.S2.SUB.10002	Stage 2 Filter (1st Half - Western) - Tower Crane Constrction	18	29-Oct-22	18-Nov-22																	
	119.S2.SUB.10004	Stage 2 Filter (1st Half - Western) - Backfilling to formation level	6	19-Nov-22	25-Nov-22																	
	119.S2.SUB.10006	Stage 2 Filter (1st Half - Western) - Formwork and rebar fixing for Basement floor slab	12	26-Nov-22	09-Dec-22																	
	119.S2.SUB.10008	Stage 2 Filter (1st Half - Western) - Concreting for Basement floor slab	12	10-Dec-22	23-Dec-22					1 1 1 1												
	119.S2.SUB.10010	Stage 2 Filter (1st Half - Western) - Scaffolding erection	12	24-Dec-22	10-Jan-23																	
	5	Structure 2nd Half (Eastern Half)	48	25-Jun-22	20-Aug-22																	
Ш.		If - Eastern Half) - Excavation and ELS	48	25-Jun-22	20-Aug-22																	
		Stage 2 Filter (2nd Half - Eastern) - Tree transplant	48	25-Jun-22	20-Aug-22														1			
	Residuals Managemer	nt Factilities	317	07-Jan-22	10-Feb-23																	
	Residuals Manageme	nt Factilities (RMF) - Structure	317	07-Jan-22	10-Feb-23					1 1 1									1 1 1			
	Residuals Managemen	t Factilities (RMF) - Excavation & ELS	72	07-Jan-22	08-Apr-22					1 1 1 1												
	119.RMF.ELS.10000	RMF - Excav & Install ELS & Plate Loading Test - S1	18	07-Jan-22	27-Jan-22					1												
	119.RMF.ELS.10002	RMF - Excav & Install ELS & Plate Loading Test - S2	18	28-Jan-22	24-Feb-22																	
	119.RMF.ELS.10004	RMF - Excav & Install ELS & Plate Loading Test - S3	18	25-Feb-22	17-Mar-22																	
	119.RMF.ELS.10006	RMF - Excav & Install ELS & Plate Loading Test - S4	18	18-Mar-22	08-Apr-22																	
	Residuals Managemen	t Factilities (RMF) - Substructure	120	09-Apr-22	03-Sep-22																	
	119.RMF.SUB.10000	RMF - Blinding and earth mat installation	3	09-Apr-22	12-Apr-22																	
	119.RMF.SUB.10002	RMF - Backfilling to formation level	12	13-Apr-22	29-Apr-22																	
		RMF - Formwork and rebar fixing for Basement floor slab (LG2/F)	12	30-Apr-22	16-May-22																	
		RMF - Concreting for Basement floor slab (LG2/F)	9	17-May-22	26-May-22	-			-													
		RMF - Scaffolding rection (up to LG1/F)	12	27-May-22	10-Jun-22																	
										1 1 1												
		RMF - Formwork and rebar fixing for walls (up to LG1/F)	12	11-Jun-22	24-Jun-22					1 1 1 1												
		RMF - Concreting for walls (up to LG1/F)	3	25-Jun-22	28-Jun-22																	
		RMF - Formwork and rebar fixing for LG1/F slab	12	29-Jun-22	13-Jul-22				-													
	119.RMF.SUB.10016	RMF - Concreting for LG1/F slab	3	14-Jul-22	16-Jul-22																	
	119.RMF.SUB.10018	RMF - Scaffolding erection (up to G/F)	12	18-Jul-22	30-Jul-22																	
	119.RMF.SUB.10020	RMF - Formwork and rebar fixing for walls (up to G/F)	12	01-Aug-22	13-Aug-22	1																
	119.RMF.SUB.10022	RMF - Concreting for walls (up to G/F)	3	15-Aug-22	17-Aug-22	1			-	1 1 1 1												
	119.RMF.SUB.10024	RMF - Formwork and rebar fixing for GF slab	12	18-Aug-22	31-Aug-22																	
	119.RMF.SUB.10026	RMF - Concreting for G/F slab	3	01-Sep-22	03-Sep-22																	
	Residuals Managemen	t Factilities (RMF) - Superstructure	90	05-Sep-22	21-Dec-22																	
									1		I								:			

 Milestone Critical Work

Actual Work Summary Works


•



Activity ID	Activity Name	Original	Start	Finish												20)21						
119.RMF.SUP.10000	RMF - Scaffolding erection (upto Roof)	Duration 12	05-Sep-22	19-Sep-22	ul Au	g Se	ер	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jai
119.RMF.SUP.10002	RMF - Formwork and rebar fixing (upto Roof)	18	20-Sep-22	12-Oct-22	_																		
119.RMF.SUP.10004	RMF - Concreting (Upto Roof)	3	13-Oct-22	15-Oct-22	_																		
119.RMF.SUP.10006	·	18	17-Oct-22	05-Nov-22																			
119.RMF.SUP.10008		3	07-Nov-22	09-Nov-22																			
	RMF - Apply waterproofing	18	10-Nov-22	30-Nov-22																			
119.RMF.SUP.10012		18	01-Dec-22	21-Dec-22																			
	nt Factilities (RMF) - ABWF Works	35	22-Dec-22	10-Feb-23																			
119.RMF.ABWF.10000	0 RMF - Steel Roof installation	35	22-Dec-22	10-Feb-23																			
WTW Logistics Centre	3 	308	10-Feb-22	27-Feb-23																			
WTW Logistics Centr	re - M&E Works	308	10-Feb-22	27-Feb-23																		1	
119.WTWLC.MEP.1000	00 WTWLC - Ready for E&M Works	0	10-Feb-22																				
WTW Logistics Centre	- Delivery to Installation Area	66	11-Oct-22	28-Dec-22																			
119.WTWLC.MEP.100	00 WTWLC - Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1(2))	3	15-Oct-22	18-Oct-22																			
119.WTWLC.MEP.100	00 WTWLC - Delivery for Installation - Other Plants and Materials for BS Works (EM 4)	3	15-Oct-22	18-Oct-22																			
119.WTWLC.MEP.100	11 WTWLC - Delivery for Installation - Fluoride dosing facility (PS 0.18.4(5))	3	01-Dec-22	03-Dec-22																			
119.WTWLC.MEP.100	11 WTWLC - Delivery for Installation - Lime handling, mixing, storing and dosing systems (PS 0.18.4(1))	3	11-Oct-22	13-Oct-22																			
119.WTWLC.MEP.100	22 WTWLC - Delivery for Installation - Polymer handling, mixing, storing and dosing systems (PS 0.18.4(2))	3	08-Nov-22	10-Nov-22																			
119.WTWLC.MEP.100	22 WTWLC - Delivery for Installation - Disodium phosphate handling, mixing, storing and dosing systems (PS	3	01-Dec-22	03-Dec-22																			
119.WTWLC.MEP.100	0.18.4(4)) 34 WTWLC - Delivery for Installation - Ammonium sulphate handling, mixing, storing and dosing systems (PS	3	01-Dec-22	03-Dec-22																			
119.WTWLC.MEP.100	0.18.4(3)))4 WTWLC - Delivery for Installation - Instrumentation, Control & Automation - DCS (EM 5)	3	23-Dec-22	28-Dec-22																			
WTW Logistics Centre	- Installation	108	14-Oct-22	27-Feb-23																			
LG/2F		108	14-Oct-22	27-Feb-23																			
Hydrated Lime Plant		84	14-Oct-22	30-Jan-23																			
	0(WTWLC - Installation of Lime Bulk Bag Unloader (1 set/gang/80 days - 2 gangs)	42	14-Oct-22	01-Dec-22																			
	0(WTWLC - Installation of Lime Silo No 1 (1 set/gang/80 days - 2 gangs)	42	02-Dec-22	30-Jan-23	_																		
Polyer Plant		84	11-Nov-22	27-Feb-23																			
	0(WTWLC - Installation of Flocculation Polymer Dosing Pumps (1 set/gang/80 days)	84	11-Nov-22	27-Feb-23																			
LG/1F		63	05-Dec-22	25-Feb-23																		1	
Fluoride Plant		63	05-Dec-22	25-Feb-23																			
	0(WTWLC - Installation of Fluoride Dosing Pumps (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																			
Ammonium Sulphate		63	05-Dec-22	25-Feb-23																			
	0(WTWLC - Installation of Storage Handling and Wtting Trains (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																			
Sodium Phosphate I		63	05-Dec-22	25-Feb-23																			
119.WTWLC.MEP.1	0(WTWLC - Installation of Storage Handling and Wtting Trains (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																			
G/F		63	05-Dec-22	25-Feb-23																			
119.WTWLC.MEP.10	02 WTWLC - Provision for Sodium Phosphate Storage (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																			
119.WTWLC.MEP.10	00 WTWLC - Provision for Ammonium Sulphate Storage (1 set/gang/60 days)	63	05-Dec-22	25-Feb-23																			
General M&E Works		63	19-Oct-22	03-Jan-23																			
General M&E Works	s - Electrical	63	19-Oct-22	03-Jan-23																		1	
119.WTWLC.MEP.1	0(WTWLC - Installation of LMCPs (1 set/gang/50 days)	53	19-Oct-22	19-Dec-22																			
119.WTWLC.MEP.1	0(WTWLC - Modification of LV Switchboards (1 set/gang/60 days)	63	19-Oct-22	03-Jan-23																			
119.WTWLC.MEP.1	0(WTWLC - Installation of Cable Containments - Stage 1 (1 set/gang/60 days)	63	19-Oct-22	03-Jan-23																			
New Administration Bu	uilding	3	13-Sep-22	15-Sep-22																			
New Administration B	uilding - M&E Works	3	13-Sep-22	15-Sep-22																			
New Administration B	uilding - Delivery to Installation Area	3	13-Sep-22	15-Sep-22																			
119.NADB.MEP.10004	New Adm. Bldg Delivery for Installation - Other Plants and Materials for Electrical Works (EM 3.1.1(2))	3	13-Sep-22	15-Sep-22																			
DN1200 Drainage ne	ar New Administration Building (ADB) Area	564	25-Jan-21 A	21-Jan-23							-												+
119.CE.10016	PMI0012/CE16 - Modification of Stormwater Drainage from SMH39 to SMH40	29	14-Apr-21	18-May-21																			
119.DN1200.10000	Drainage Works near ADB (DN1200) - Excavation for 1st Section (Outfall headwall to SMH40) (160m3 @ 6.5	24	25-Jan-21 A	02-Mar-21]										
119.DN1200.10002	m3/d/team) Drainage Works near ADB (DN1200) - 1st Section drainage pipe laying (Outfall headwall to SMH40) (10m @ 0.5		03-Mar-21	16-Apr-21																			
	m/d/team)																						


1/WSD/19 In-Situ Reprovisioning of Sha Tin Water Treatment Works	•
(South Works) - Water Treatment Works and Ancillary Facilities	
Months Rolling Programme (August-21)	

♦ ♦ Milestone Critical Work




)22					
Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
		- - - - - - - - - - - - - - - - - - -								1 1 1 1	
									٥		
										-	
										0	
	٠										
		1 1 1 1 1							-	1 1 1	
									۵		
									-		
									-		
]
											-
											-
								1 1 1 1		1	
		- - - - - - - - - - - - - - - - - - -							-		
									-		
		1 1 1 1 1									
										1 	
								•			
								▼			
								•			
								0		, , , ,	
		!	<u> </u>					:		!	
						Page	7 of 9	2			
						гауе	1018)			

tivity ID	Activity Name	Original	Start	Finish											20	021					
		Duration			ul Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep C	lct 1	Nov	Dec
119.DN1200.10004	Drainage Works near ADB (DN1200) - Trenchless Excavation for 2nd Section (SMH40 to SMH39) Including Pit - 2nd Section	101	20-May-21	16-Sep-21																	
119.DN1200.10008	Drainage Works near ADB (DN1200) - Excavation for 3rd Section (SMH39 to SMH37)	36	22-Nov-21	05-Jan-22																	
119.DN1200.10010	Drainage Works near ADB (DN1200) - 3rd Section drainage pipe laying (SMH39 to SMH37)	30	06-Jan-22	16-Feb-22																	
119.DN1200.10012	Drainage Works near ADB (DN1200) - Excavation for 4th Section (SMH37 to SMH35)	48	20-Oct-22	14-Dec-22																	
119.DN1200.10014	Drainage Works near ADB (DN1200) - 4th Section drainage pipe laying (SMH37 to SMH35)	30	15-Dec-22	21-Jan-23																	
Geotechnical Works		199	22-Nov-21	30-Jul-22																-	
Retaining Wall A, E, C	G & Soldier Pipe Wall B, F	199	22-Nov-21	30-Jul-22																-	
119.WALLA.10000	L-Shape Retaining Wall A (Type RW1 and RW2) - 1st Section (29m @ 10m / 2wk / team)	35	22-Nov-21	04-Jan-22																÷	
119.WALLA.10002	L-Shape Retaining Wall A (Type RW1 and RW2) - 2nd Section (29m @ 10m / 2wk / team)	35	05-Jan-22	21-Feb-22																	
119.WALLA.10004	L-Shape Retaining Wall A (Type RW1 and RW2) - Final Section (29m @ 10m / 2wk / team)	35	22-Feb-22	02-Apr-22																	
119.WALLB.10000	Soldier Pile Wall B - 1st Section (27 no. @ 1.5 pile/day/team)	18	04-Apr-22	28-Apr-22																	
119.WALLB.10002	Soldier Pile Wall B - Final Section (28 no. @ 1.5 pile/day/team)	19	29-Apr-22	23-May-22					1												
119.WALLF. 100 00	Soldier Pile Wall F - 1st Section (22 no .@ 1.5 pipe/day/team)	15	25-Jun-22	13-Jul-22																	
119.WALLF. 100 02	Soldier Pile Wall F - Final Section (22 no. @ 1.5 pipe/day)	15	14-Jul-22	30-Jul-22																	
119.WALLG.10002	L-Shape Retaining Wall G with Mini-Pile Foundaiton (7m @ 10m / 2wk / team)	10	24-May-22	04-Jun-22																	
M4/M5 Pipes Laying f	rom Outside SWPS to South Gate	150	25-Jun-22	21-Dec-22																	
119.M1M5.10042	ELS for M4/M5 pipes laying from outside SWPS to SMH37	48	25-Jun-22	20-Aug-22																	
119.M1M5.10044	Excavation for M4/M5 pipes laying from outside SWPS to SMH37	42	22-Aug-22	12-Oct-22																	
119.M1M5.10046	M4/M5 pipes laying (from outside SWPS to SMH37)	60	13-Oct-22	21-Dec-22																	




Appendix D Location of Construction Activities





P:\PROJECTS\60162073\Drawing\REPORT\APPENDIX\808.dwg 2014-10-23 17:08 YANJ

DRG.NO. 60 圖紙編號 60	0162073/	FIGURE 4.2
DESIGNED BY 1821- —	confinct HD. 合約網號	P. Dr. APPROVED 批准人
NHP	SNUS 階段	
SOLE A3 1 : 3000		
Demensions Are In R寸單位 METRES	C COPY	RIGHT RESERVED 權所有

Appendix E Environmental Sensitive Receivers in the Vicinity of the Projects







Appendix F Summary of Action and Limit Levels

Monitoring Locations	Action Level 1-hour TSP, (µg/m³)	Limit Level 1-hour TSP, (µg/m ³)
AM1	357	500
AM2	334	500

Determination of Action and Limit Levels for Air Quality

Determination of Action and Limit Levels for Noise

Monitoring	Action Level	Limit Level in dB(A)				
Location	0700-1900 hours on normal weekdays					
NM1		For domestic premises: 75 dB(A) for				
NM2	When one documented	NM1 & NM2				
NM3	complaint is received	For schools: 70dB(A) during normal teaching periods and 65 dB(A) during examination periods for NM3				

Determination of Action and Limit Levels for Water Quality

Water		d Oxygen g/L)	Suspendee (mg/		Turbidity	(NTU)	pl	H
monitoring stations	Action	Limit	Action	Limit	Action	Limit	Action	Limit
stations	Level	Level	Level	Level	Level	Level	Level	Level
C1	7.51	7.44	4.19	6.73	3.99	4.00	Beyond the range 6.6 to 7.9	Beyond the range 6.5 to 8.0
C2	8.10	7.98	4.33	8.16	3.13	3.28	Beyond the range 6.6 to 8.8	Beyond the range 6.5 to 8.9
C3*	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
M1	8.90	8.89	3.30	3.56	4.36	4.48	Beyond the range 6.6 to 8.2	Beyond the range 6.6 to 8.3
M2	8.92	8.91	18.84	26.80	12.64	13.72	Beyond the range 6.6 to 11.0	Beyond the range 6.6 to 11.0
M3	9.16	9.15	1.00	1.00	1.10	1.18	Beyond the range 6.6 to 8.6	Beyond the range 6.6 to 8.7

Remark: For DO, action should be taken when monitoring result of either one of the surface, middle or bottom DO is lower than the proposed Action/Limit Levels.

Appendix G Event/Action Plan

Air Quality

EVENT		ACT	ΓΙΟΝ	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL				
1. Exceedance for one	1. Inform the Contractor, IEC	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s),
sample	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Discuss with the	2. Check Contractor's	in writing.	exceedance and propose
	Contractor on the remedial	working method; and		remedial measures;
	measures required;	3. Review and advise the ET		2. Implement remedial
	3. Repeat measurement to	and ER on the effectiveness		measures; and
	confirm findings; and	of the proposed remedial		3. Amend working methods
	4. Increase monitoring	measures.		agreed with the ER as
	frequency.			appropriate.
2. Exceedance for two or	1. Inform the Contractor, IEC	1. Check monitoring data	1. Confirm receipt of	1. Identify source and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Discuss with the ER and	2. Check Contractor's	in writing;	of exceedance;
	Contractor on the remedial	working method; and	2. Review and agree on the	2. Submit proposals for
	measures required;	3. Review and advise the ET	remedial measures proposed	remedial measures to
	3. Repeat measurements to	and ER on the effectiveness	by the Contractor; and	the ER with a copy to
	confirm findings;	of the proposed remedial	3. Supervise implementation	ET and IEC within three
	4. Increase monitoring	measures.	of remedial measures.	working days of notification;
	frequency to daily;			3. Implement the agreed
	5. If exceedance continues,			proposals; and

	arrange meeting with the			4. Amend proposal as
	IEC, ER and Contractor; and			appropriate.
	6. If exceedance stops,			
	cease additional monitoring.			
LIMIT LEVEL				
Event	ET	IEC	ER	CONTRACTOR
1. Exceedance for one	1. Inform the Contractor,	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
sample	IEC, EPD and ER;	submitted by the ET;	notification of exceedance	investigate the causes
	2. Repeat measurement to	2. Check the Contractor's	in writing;	of exceedance;
	confirm findings;	working method;	2. Review and agree on the	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ET, ER	remedial measures proposed	avoid further exceedance;
	frequency to daily; and	and Contractor on possible	by the Contractor; and	3. Submit proposals for
	4. Discuss with the ER, IEC	remedial measures; and	3. Supervise implementation	remedial measures to ER
	and contractor on the	4. Review and advise the ER	of remedial measures.	with a copy to ET and IEC
	remedial measures and	and ET on the effectiveness		within three working days of
	assess the effectiveness.	of Contractor's remedial		notification;
		measures.		4. Implement the agreed
				proposals; and
				5. Amend proposal if
				appropriate.

	ET	IEC	ER	CONTRACTOR
2. Exceedance for two or	1. Notify Contractor, IEC, EPD	1. Check monitoring data	1. Confirm receipt of	1. Identify source(s) and
more consecutive samples	and ER;	submitted by the ET;	notification of exceedance	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	in writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action
	3. Increase monitoring	3. Discuss with ET, ER, and	and IEC, agree with the	to avoid further exceedance;
	frequency to daily;	Contractor on the potential	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of the	remedial measures; and	measures to be	remedial measures to the ER
	Contractor's working procedures	4. Review and advise the ER	implemented;	with a copy to the IEC and
	with the ER to determine	and ET on the effectiveness	3. Supervise the	ET within three working days
	possible mitigation to be	of Contractor's remedial	implementation of remedial	of notification;
	implemented;	measures.	measures; and	4. Implement the agreed
	5. Arrange meeting with the IEC		4. If exceedance continues,	proposals;
	and ER to discuss the remedial		consider what portion of the	5. Revise and resubmit
	measures to be taken;		work is responsible and	proposals if problem still not
	6. Review the effectiveness of		instruct the Contractor to	under control; and
	the Contractor's remedial		stop that portion of work	6. Stop the relevant portion
	measures and keep IEC, EPD		until the exceedance is	of works as determined by
	and ER informed of the results;		abated.	the ER until the exceedance
	and			is abated.
	7. If exceedance stops, cease			
	additional monitoring.			

Noise

		ACI	ΓΙΟΝ	
EVENT	ET	IEC	ER	CONTRACTOR
ACTION LEVEL	1. Notify the Contractor, IEC	1. Review the investigation	1. Confirm receipt of	1. Investigate the complaint
	and ER;	results submitted by the	notification of complaint in	and propose remedial
	2. Discuss with the ER and	Contractor; and	writing;	measures;
	Contractor on the remedial	2. Review and advise the ET	2. Review and agree on the	2. Report the results of
	measures required; and	and ER on the effectiveness	remedial measures proposed	investigation to the IEC, ET
	3. Increase monitoring	of the remedial measures	by the Contractor; and	and ER;
	frequency to check mitigation	proposed by the Contractor.	3. Supervise implementation	3. Submit noise mitigation
	effectiveness.		of remedial measures.	proposals to the ER with
				copy to the IEC and ET
				within three working days of
				notification; and
				4. Implement noise mitigation
				proposals.
LIMIT LEVEL	1. Notify the Contractor, IEC,	1. Check monitoring data	1. Confirm receipt of	1. Identify source and
	EPD and ER;	submitted by the ET;	notification of failure in	investigate the causes of
	2. Repeat measurement to	2. Check the Contractor's	writing;	exceedance;
	confirm findings;	working method;	2. In consultation with the ET	2. Take immediate action to
	3. Increase monitoring	3. Discuss with the ER, ET	and IEC, agree with the	avoid further exceedance;
	frequency;	and Contractor on the	Contractor on the remedial	3. Submit proposals for
	4. Carry out analysis of	potential remedial measures;	measures to be	remedial measures to the ER

Contractor's working	and	implemented;	with copy to the IEC and ET
procedures to determine	4. Review and advise the ET	3. Supervise the	within three working days of
possible mitigation to be	and ER on the effectiveness	implementation of remedial	notification;
implemented;	of the remedial measures	measures; and	4. Implement the agreed
5. Arrange meeting with the	proposed by the Contractor.	4. If exceedance continues,	proposals;
IEC and ER to discuss the		consider what portion of the	5. Revise and resubmit
remedial measures to be		work is responsible and	proposals if problem still not
taken;		instruct the Contractor to	under control; and
6. Review the effectiveness		stop that portion of work until	6. Stop the relevant portion
of Contractor's remedial		the exceedance is abated.	of works as determined by
measures and keep IEC,			the ER until the exceedance
EPD and ER informed of the			is abated.
results; and			
7. If exceedance stops,			
cease			

Water Quality

				AC	ΓΙΟΝ				
EVENT		ET Leader		IEC	ER			CONTRACTOR	
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and	
by one sampling day		measurement to		Contractor on the		proposed mitigation		confirm notification of	
		confirm findings;		mitigation measures;		measures;		the non-compliance in	
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;	
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable	
		source(s) of impact;		submitted by		be implemented.		practice;	
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and	
		Contractor;		the ER accordingly;		effectiveness of the		equipment;	
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of	
		all plant, equipment		effectiveness of the		measures.		working methods;	
		and Contractor's		Implemented mitigation			•	Discuss with ET and	
		working methods;		measures.				IEC and propose	
	•	Discuss mitigation						mitigation measures to	
		measures with IEC and						IEC and ER;	
		Contractor;					•	Implement the agreed	
	•	Repeat measurement						mitigation measures.	
		on next day of							
		exceedance.							

		ET Leader		IEC		ER		CONTRACTOR
Action level being exceeded	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC on the	•	Inform the ER and
by more than one		measurement to		Contractor on the		proposed mitigation		confirm notification of
consecutive sampling day		confirm findings;		mitigation measures;		measures;		the non-compliance in
	•	Identify reasons for	•	Review proposals on	•	Make agreement on the		writing;
		non-compliance and		mitigation measures		mitigation measures to	•	Rectify unacceptable
		source(s) of impact;		submitted by		be implemented;		practice;
	•	Inform IEC and		Contractor and advise	•	Assess the	•	Check all plant and
		Contractor;		the ER accordingly;		effectiveness of the		equipment;
	•	Check monitoring data,	•	Assess the		implemented mitigation	•	Consider changes of
		all plant, equipment		effectiveness of the		measures.		working methods;
		and Contractor's		implemented mitigation			•	Discuss with ET and
		working methods;		measures.				IEC and propose
	•	Discuss mitigation						mitigation measures to
		measures with IEC and						IEC and ER within
		Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						
	•	Prepare to increase the						
		monitoring frequency to						
		daily;						

	•	Repeat measurement on next day of exceedance.						
		ET Leader		IEC		ER		CONTRACTOR
Limit level being	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC, ET	•	Inform the ER and
exceeded by one		measurement to		Contractor on the		and Contractor on the		confirm notification of
sampling day		confirm findings;		mitigation measures;		proposed mitigation		the non-compliance in
	•	Identify reasons for	•	Review proposals on		measures;		writing;
		non-compliance and		mitigation measures	•	Request Contractor to	•	Rectify unacceptable
		source(s) of impact;		submitted by		critically review the		practice;
	•	Inform IEC Contractor		Contractor and advise		working methods;	•	Check all plant and
		and EPD;		the ER accordingly;	•	Make agreement on the		equipment;
	•	Check monitoring data,	•	Assess the		mitigation measures to	•	Consider changes of
		all plant, equipment		effectiveness of the		be implemented;		working methods;
		and Contractor's		implemented mitigation	•	Assess the	•	Discuss with ET, IEC
		working methods;		measures.		effectiveness of the		and ER and propose
	•	Discuss mitigation				implemented mitigation		mitigation measures to
		measures with IEC, ER				measures.		IEC and ER within
		and Contractor;						three working days;
	•	Ensure mitigation					•	Implement the agreed
		measures are						mitigation measures.
		implemented;						

	•	Increase the monitoring frequency to daily until						
		no exceedance of Limit level.						
		ET Leader		IEC		ER		CONTRACTOR
Limit level being	•	Repeat in situ	•	Discuss with ET and	•	Discuss with IEC, ET	•	Inform the ER and
exceeded by more		measurement to		Contractor on the		and Contractor on the		confirm notification of
than one		confirm findings;		mitigation measures;		proposed mitigation		the non-compliance in
consecutive	•	Identify reasons for	•	Review proposals on		measures;		writing;
sampling day		non-compliance and		mitigation measures	•	Request Contractor to	•	Rectify unacceptable
		source(s) of impact;		submitted by		critically review the		practice;
	•	Inform IEC Contractor		Contractor and advise		working methods;	•	Check all plant and
		and EPD;		the ER accordingly;	•	Make agreement on the		equipment;
	•	Check monitoring data,	•	Assess the		mitigation measures to	•	Consider changes of
		all plant, equipment		effectiveness of the		be implemented;		working methods;
		and Contractor's		implemented mitigation	•	Assess the	•	Discuss with ET, IEC
		working methods;		measures.		effectiveness of the		and ER and propose
	•	Discuss mitigation				implemented mitigation		mitigation measures to
		measures with IEC, ER				measures;		IEC and ER within
		and Contractor;			•	Consider and instruct, if		three working days;
	•	Ensure mitigation				necessary, the	•	Implement the agreed
		measures are				Contractor to slow		mitigation measures;


implemented; Increase	down or to stop all or	• As directed by the ER,
the monitoring	part of the construction	to slow down or to stop
frequency to daily until	activities until no	all or part of the
no exceedance of Limit	exceedance of Limit	construction activities.
level for two	level.	
consecutive days.		

Appendix H Impact Monitoring Schedules

Impact Monitoring Schedule for STWTW								
Oct-21								
Sun	Mon	Tue	Wed	Thur	Fri	Sat 2		
					1	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
3	4	5 6		7	8 9			
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
10	11	12	13	14	15	16		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Typhoon Signal No. 8		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3			
17	18	19	20	21	22	23		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
24	25	26	27	28	29	30		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
31								

Remarks: Typhoon signal no.8 was hosted on 13/10/2021. Since 14/10/2021 is a public holiday, monitoring is postponed to 15/10/2021.

Appendix I Location Plan of Air Quality Monitoring Station



P:\Projects\60162073\Drawing\REPORT\EM&A\802.dwg 2012-11-08 13:38 CAIZP

Appendix J Calibration Certificates (Air Monitoring)

地京航 Beijing Aerosp	i天计量 ace Institute for	上测试 Metrology and	支术研究所 Measurement Technology						
证书编号: HD1e-202 CERTIFICATE №:	1-01- 2867823		第1页共3页 PAGE1OF3PAGES						
校准证书									
	CALIBRATI 委打	ON CERTIFI 方 CLIENT	CATE						
名称: 浩科環境工業有限公司 NAME: Acumen Environmental Engineering and Technologies Company Limited 地址: 香港青衣(北)担杆山路 12 號地段 ADDRESS: Lot 12, Tam Kon Shan Road, North Tsing Yi, Hong Kong									
计量器具 MEASURING INSTRUMENTS									
名称: TSP 全尘浓度检测 NAME: 制造者: 青岛精诚仪器 MANUFACTURER:			型号: PC-3A(E) TYPE: 编号: JC-2001141 №:						
校准人: DPERATOR:	核验人: AJ, INSPECTOR:	贵被 签发人: APPROV	· PED SIGNATORX						
接收日期:	2021 年	01 日	TSSUED BY(STAMP) 位性专用章						
RECEIVED DATE: 校准日期: CAL. DATE: 建议下次校准日期: NEXT TIME TO CALIBRAT:	2021 年 YEAR 2021 年 YEAR 2022 年 YEAR	01 月 MONTH 01 月 MONTH 01 月 MONTH	14 日 DAY 14 日 DAY 13 日 DAY						
本结果仅对所校准样品有效,证书	本结果仅对所校准样品有效,证书未经本实验室批准,不得部分复印。								
These results apply only to the calibr	These results apply only to the calibrated sample, this certificate can't be partly copied without authorization.								
地址:中国北京市丰台区东高地南大红门路1号 Address:No.1 South Dahongmen Road ,Beijing ,China. 通讯:北京 9200 信箱 24 分箱 邮政编码: 100076 电话: 86-10-68383637, 86-10-68383657 P.O.Box: 9200-24,Beijing ,China. 传真: 86-10-88522409 Tel.:86-10-68383637, 86-10-68383657 网址: <u>http://www.102.com.cn</u> E-mail:jiliang102@163.com									
			画》字》》 《》《》》 》 》 》 》 》 》 》 》 》 》 》 》 》 》 》						

- Billion

CASC	航天计量		Measurement Teo	chnology					
证书编号: HD1 CERTIFICATE №:	le-2021-01- 2867823			2页共3页 OF3PAGES					
本实验室是法定计量检定机构(包括被授权的计量检定机构) This body is an institute of legal verification (including authorized body) 授权单位: 国家国防科技工业局 Authorized by: State Administration of Science Technology and Industry for National Defence 授权证书号: 国防军工-JLJG-1-003 Authorization certificate № 国防军工-JLJG-1-003 本实验室的质量管理体系符合 ISO/IEC17025 标准的要求,并经中国合格评定国家认可委员会认可,认可 书号: CNAS L0283 This body is a CNAS accredited laboratory with a qualified quality management system in compliance with t ISO/IEC17025 standard, Accreditation certificate № CNAS L0283 本实验室通过国家认证认可监督管理委员会的资质认定,认定证书编号: 170020180155 This body is accredited by Certification and Accreditation administration of the People's Republic of China Accreditation Certificate №170020180155 测量溯源性的说明: 国家计量基准 A statement of Measurement traceability: National Metrology Standards 校准所使用的计量标准及主要测量设备 STANDARD AND EQUIPMENT USED IN THE CALIBRATION									
	STANDARD AND EQU		ALIBRATION						
名称/编号 NAME/NO.	测量范围 MEASURING RANGE	扩展不确定度 /准确度等级 /最大允许误差 EXPANDED UNCERTAINTY /ACCURACY CLASS /MAX.PERMISSIBLE ERROR	证书编号 CERTIFICATE CO.	证书有效期≝ DUE DATE					
低浓度粉尘发生装置	(0~10) mg/m ³	5.0%	2020D11-09-012990	2021-09-03					
起度 Moisture: 53 %RH									
ENVIROMENTAL CONI 温度 Temperature: 湿度 Moisture: 地点 Location: 北京市丰	DITION IN THE CALIBRATION, 20.2 °C 53 %RH	2点,限制使用条件 , LOCATION, LIMITED USIN	和测量范围 NG CONDITION AND MEASI	URING RANGE					
温度 Temperature: 湿度 Moisture: 地点 Location:北京市丰	DITION IN THE CALIBRATION, 20.2 °C 53 %RH	, LOCATION, LIMITED USIN	NG CONDITION AND MEASI	URING RANGE					

NOV ST

	Aerospace Institute for Metrology a	第3页共3〕 PAGE 3 OF 3 PAG
	校准结果	
	RESULTS OF CALIBRATIO	N
外观及标志	名牌内容及标识	完整
71 7/12又1小心	粉尘仪表面及采样头	无缺陷
示值误差	±20%	5.5%
示值重复性	±10%	2.9%
绝缘强度	应能承受 1500V、50Hz 的电压, 泄露电流不大于 5mA,持续时间 1min,无飞弧和击穿现象	符合要求
	结果的扩展不确定度: U _{rel} =5.2%; (k=2)。 项目符合检定规程技术要求。	
	项目符合检定规程技术要求。	
	^{项目符合检定规程技术要求。} 	

- NALLY

Environment Co							
Temperature		75.29 (24.1)	°F (°C)	- M	odel		AM510
				- Se	erial Number	• ****	10712016
Barometric Pressu	re	29.11 (985.8)	inHg (hPa)				
🖾 As Left		🛛 In T	olerance				IIII
As Found		Out	of Tolerance				
		respons	-	ø			
		Device Response (mg/m ³) 100			10 1	o = In Tolerance $\bullet = $ Out of Toler	
		ice R	0			a francisco de la composición de la composicinde la composición de la composición de la composición de	

TSI Incorporated does hereby certify that all materials, components, and workmanship used in the manufacture of this equipment are in strict accordance with the applicable specifications agreed upon by TSI and the customer and with all published specifications. All performance and acceptance tests required under this contract were successfully conducted according to required specifications. There is no NIST standard for optical mass measurements. Calibration of this instrument performed by TSI has been done using emery oil and has been nominally adjusted to respirable mass per standard ISO 12103-1, A1 test dust (Arizona dust). Our calibration ratio is greater than 4:1

Measurement Variable DC Voltage Microbalance Flowmeter
 System ID
 Last Cal.

 E003314
 01-11-2

 M001324
 01-29-2

 E005626
 03-09-2

 Last Cal.
 Cal. Due
 I

 01-11-21
 01-31-22
 01-31-23
 01-29-21
 01-31-23

 03-09-21
 03-31-22
 03-31-22
 03-31-22
 03-31-22

Measurement Variable Photometer Pressure DC Voltage

<u>System ID</u> <u>L</u> E003319 E003511 E003315

 Last Cal.
 Cal. Due

 9
 02-15-21
 08-31-21

 1
 10-26-20
 10-31-21

 5
 01-11-21
 01-31-22

TonVan

Calibrated

June 28, 2021

Date





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within ± -5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:


Michael Naughton, Engineering Manager


The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.

															SENSO	RS		
SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	•	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 kmots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 kmots 0 to 12 B	1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud of the down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud are been down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 12 B
Ambient Temperature	V	•	•	•	•	•	•	•	•	•		•	•	0.9 *F 0.5 *C	0.1 *F 0.1 *C	-20.0 to 158.0 *F -29.0 to 70.0 *C	14.0.0 to 131.0 "F -10.0 to 55.0 "C	Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik 5.936.645) for rapidr response. Altificion (2.2 mpc) if mis or greater provide fatteet response exaction of molecular offset. C alternal on threadgible. Thermater may also be used to may be used to make the second second and the second
Globe Temperature - Tg								-			•			*F 1.4 *C	0.1 *F 0.1 *C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 *F -10.0 to 55.0 *C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity				•	•	•	•	•	•	•	•	•	•	3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit equilibrate to activate la Imprature wall en exposed to large, rapid temperature damps and b out of direct sunight. California of the -2% over 24 months. Humidity sensor may be recall at factory or in fault using Kastel Humiding California for (MR PH-0602).
Pressure	1	-01	•	14	•	•	•		•	•		•	•	0.03 inHg 1.0 hPaImbar 0.01 PSI	0.01 inHg 0.1 hPajmbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 *F 0.0 to 85.0 *C	0.30 to 48.87 in Hg 10.0 to 1654.7 h Palmbar 0.14 to 24.00 PSI and 14.0 to 131.0 °F -10.0 to 55.0 °C	Monothics sillion piecewsitely pressure sensor with second-order temperature controllon- Pressure sensor may be nearbitrated at tochyo in field, adjustable inference attubus also display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display attation pressure on addicated screen. Restriet 2.200 and 3500 display continuously update three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na kestitel 4.000 series displays on sexite tend frough graphing function. PSI display on Kestrie 4.000 series displays on sexite trend frough graphing function. PSI display on Kestrie
Compass		153						1919 1-1-1-1				•	•	5*	1* 1/16th Cardinal Scale	0 to 360*	0 to 360°	400 series only. 2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en from bittimis or unit anomato te un after every full power-down (bittimy removal or change increation). Declaracionariation advatable for Time North read-ut.
						18								CALCUL		SUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	1	-	1		123	Y	1	•	•		13	31	3.23	0.0002 lb/tt ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•						6.71%	1 cfm 1 m ³ /hr 1 m ³ /m 0.1m ³ /s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.35 m.
Altitude			•		•	•	•	•	•	•	•	•	•	typical: 23.6 ft 7.2 m max: 48.2 ft 14.7 m	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure			•		•	•	•	•	•	•	•	•	•	0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro maximum absolute accuracy.
Crosswind & Headwind/Tailwind											rin		•	7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate
Delta T	18		20		an	•							ins	3.2 *F 1.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$
Density Altitude							•	•	•	•	•	•	•	226 ft 69 m	1 ft 1 m	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Local air density converted to equivalent elevation above sea level in a uniform layer consisti the International Standard Atmosphere.
Dewpoint				•	•	•	•	•	•		•	•	•	3.4 *F 1.9 *C	0.1 *F 0.1 *C	15 to 95 % RH Refer to Range for Temperature Sensor	Temperature Relative Humidity	Temperature that a volume of air must be cooled to at constant pressure for the water vapor present to condense into dew and form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate										•				0.01 lb/ft ² /hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moleture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or probe thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.
Heat Index		121	•	1.	•	1231	•	•	•	•	•	•	•	7.1 *F 4.0 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humidit Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")								•	•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density									•					0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.
Thermal Work Limit (TWL)														10.9 W/m ²	0.1 W/m²	Refer to Ranges for Sensors Employed	Wind Speed Temperature Giobe Temperature Relative Humidity Pressure	Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the conditions and clothing factors. Based off of estimated metabolic output of typical human. On screen zone warnings.
Outdoor Wet Bulb Globe Temperature (WBGT)											•			1.3 °F 0.7 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Measure of human heat stress defined as the combination of effects due to radiation, convec and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb) globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone
Wet Bulb Temperature - aturally Aspirated (Tnwb)					23	112	18	3. "F) 11	936)	•	101		1.4 *F 0.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th will allow. This is accounted for by combining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric					•	•	•		•	•	•	•	•	3.2 °F 1.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to saturation temperature via water evaporating into it.
Wind Chill		•			•		•	•		•	•	•	•	1.6 *F 0.9 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature	Perceived temperature resulting from combined effect of wind speed and temperature. Calcul based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground. Measurement range limited by extern of published tables.
																CIFICATIONS		
Display & Backlight		•	•								AND CONTRACTOR	CONT.		Reflective 5 digit LCD. D	Digit height 0.36 in / 9 r	nm. Choice of aviation green of	iuminescent backlight. Manual activation or visible red (NV models only) electrol	uminescent backlight. Manual activation with auto-off.
Response Time & Display Update	•	•	•	•	•	•	•	•	•	•	•	•		All measurements except equilibrate to a large cha	ot those based on relations in the measurements of		ly within 1 second. Relative humidity a tes every 1 second.	viectroluminescent backlight. Automatic or manual activation. nd all measurements which include RH in their calculation may require as long as 1 minute to ful
Max/Avg Wind			-				•	•	•	•	•	•	•					with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT
Data Storage & Graphical Display, Min/Max/Avg History										• 3600 points			• 2500	Minimum, maximum, ave				ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ata Upload & Bluetooth® Data Connect Option								•	•	•	•	•		Bluetooth Data Trans pairing and transmitting.	fer Option: Adjustabl Employs Bluetooth Se	32) or Bluetooth data transfer e power consumption and radi rial Port Protocol for data tran 32) or Bluetooth data transfer	io range from up to 30 ft 9 meters. In smission.	sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe
Clock / Calendar					•		•	•			•	•		Requires optional PC int	erface (USB or RS-23	 or Bluetooth data transfer or Bluetooth data transfer or Bluetooth data transfer 	option and provided software.	Western refer to the transfer of
Auto Shutdown Languages							•	•	*	*	•	•		Requires optional PC int English, French, German	erface (USB or RS-23 n, Italian, Spanish.	32) or Bluetooth data transfer	option and provided software.	
Certifications Origin	•	*	*	*	*	•	*	•	•		•	•		CE certified, RoHS and Designed and manufact	WEEE compliant. Inde ured in the USA from U	JS and imported components.		ts available at additional charge). t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Battery Life	•	•	•	•	•	•	•				•	•		Standard Models: AA	A Alkaline, two, include	d. Average life, 400 hours of u	klight use in 2000 to 3500 models. use, reduced by backlight or Bluetooth	radio transmission use.
Shock Resistance Sealing	•	•	•		•	•	•	•	•	•	•	•		Waterproof (IP67 and N	EMA-6).		t may damage replaceable impeller.	nge of the display and batteries by maintaining the unit within the operational range and exposin
Operational Temperature Limits Storage Temperature	*	•	•	•	*	*	*	*	*	•	•	*		14" F to 131" F -10 "C to the more extreme env -22.0 "F to 140.0 "F -3	ironment for the minim	nts may be taken beyond the li num time necessary to take rea	ading.	nge or one weavery and batteries by maintaining, the unit within the operational range and exposin
atorage remperature		•	•				-		-		-	-		4.8 x 1.9 x 1.1 in / 12.2 >	4.8 x 2.8 cm, 3.6 oz /	102 g (including slip-on cover)).	
Size & Weight														5.0 x 1.8 x 1.1 in / 12.7 x	45x28 m 20	102 g		

Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.


Appendix K Impact Air Quality Monitoring Results and Graphical Presentation





Appendix L

Location Plan of Noise Monitoring Station



P:\Projects\60162073\Drawing\REPORT\EM&A\803.dwg 2012-11-08 13:42 CAIZP

Appendix M Calibration Certificates (Noise)

Project no.: CJO-3113



CALIBRATION CERTIFICATE

Certificate Informati	ion		Aberta
Date of Issue	20-Mar-2021	Certificate Number	MLCN210569S
Customer Information	on		
Company Name	Acuity Sustainability Consulting Lim	ited	
Address	Unit C, 11/F., Ford Glory Plaza,		
	Nos. 37-39 Wing Hing Street,		
	Cheung Sha Wan, Kowloon, HK		
Equipment-under-To	est (EUT)		
Description	Sound Calibrator		
Manufacturer	Svantek		
Model Number	SV 33B		
Serial Number	83042		
Equipment Number			
Calibration Particula	a r		
Date of Calibration	20-Mar-2021		
Calibration Equipment	4231(MLTE008) / AV200063 / 23-Ju	n-23	
	1357(MLTE190) / MLEC20/05/02 / 2		
Calibration Procedure	MLCG00, MLCG15		
Calibration Conditions	Laboratory Temperature	23 °C ± 5 °C	
	Relative Humidity	55% ± 25%	
	EUT Stabilizing Time	Over 3 hours	
	Warm-up Time	Not applicable	
	Power Supply	Internal battery	
Calibration Results	Calibration data were detailed in the c	continuation pages.	
	All calibration results were within EU		
Approved By & Date			
		1	
		Ma K.O. Lo	20-Mar-2021
Statements			
	for this calibration are traceable to national / in		
	on Certificate only relate to the values measure the EUT long term drift, variation with environm		
	nisuse, and the capacity of any other laboratory		ig transportation,
	Limited shall not be liable for any loss or dam		
	is owned by MaxLab Calibration Centre Limit axLab Calibration Centre Limited.	ted. No part of this Certificate may be rep	produced without the
	and canoration centre Limited.		

Page 1 of 2



π

Certificate No. MLCN210569S

Calibration Data	THE REAL PROPERTY.			
EUT Setting	Standard Reading	EUT Error	Calibration Uncertainty	EUT Specification
114 dB	114.0 dB	0.0 dB	0.15 dB	± 0.3 dB
		- END -		
Calibrated By : Date :	Dan 20-Mar-21		Checked Date :	K.O. Lo 20-Mar-21
				Page 2 of 2

Certificate of Calibration

for

Description:	Sound Level Meter
Manufacturer:	SVANTEK
Type No.:	971 (Serial No.: 96062)
Microphone:	ACO 7052 E (Serial No.:78090)
Preamplifier:	SVANTEK SV 18 (Serial No.:103808)

Submitted by:

Customer:	Acuity Sustainability Consulting Limited
Address:	Unit 1908, Nos. 301-305 Castle Peak Road,
	Kwai Chung, N.T.

Upon receipt for calibration, the instrument was found to be:

✓ Within (31.5 Hz to 4k Hz)□ Outside

the allowable tolerance.

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Date of receipt: 2 July 2021

Date of calibration: 5 July 2021

	A
Calibrated by:	Calibration Technician

Certified by:

Date of issue: 5 July 2021

Certificate No.: APJ21-029-CC001

Mr. Ng Yan Wa Naboratory Manager

(A+A) *L * 010 * 010 * 010 * 010 * 010

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

1. Calibration Precaution:

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.

2. Calibration Conditions:

Air Temperature:	24.2 °C
Air Pressure:	1004 hPa
Relative Humidity:	60.8 %

3. Calibration Equipment:

	Туре	Serial No.	Calibration Report Number	Traceable to
Multifunction Calibrator	B&K 4226	2288467	AV200041	HOKLAS

4. Calibration Results

Sound Pressure Level

Reference Sound Pressure Level

Sett	ing of Unit	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. Weighting		Time Weighting	Level, dB Frequency, Hz		dB	Specification, dB
20-140	dBA	SPL	Fast	94	1000	94.0	±0.4

Linearity

Sett	ing of U	nit-under-t	est (UUT)	Appl	lied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
				94		94.0	Ref
20-140	dBA	SPL	Fast	104	1000	104.0	±0.3
				114		114.0	±0.3

Time Weighting

Sett	ing of U	nit-under-t	est (UUT)	App	lied value	UUT Reading,	IEC 61672 Class 1	
Range, dB	Freq. V	Weighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB	
20-140	dBA	SPL	Fast	94	1000	94.0	Ref	
20-140	uDA	SFL	Slow		1000	94.0	±0.3	

Certificate No.: APJ21-029-CC001

age 2 of 4

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com



Frequency Response

Linear Response

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	94.1	±2.0
			Fast	94	63	94.1	±1.5
					125	94.1	±1.5
20-140	dB	SPL			250	94.1	±1.4
20 110	uD	SIL			500	94.1	±1.4
					1000	94.0	Ref
					2000	93.8	±1.6
					4000	93.3	±1.6

A-weighting

Sett	ing of Ur	nit-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. V	Veighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	54.9	-39.4 ±2.0
			Fast	94	63	68.0	-26.2 ± 1.5
					125	78.0	-16.1±1.5
20-140	dBA	SPL			250	85.4	-8.6±1.4
20 110	ubi i	51 E			500	90.8	-3.2 ± 1.4
					1000	94.0	Ref
					2000	95.0	$+1.2 \pm 1.6$
					4000	94.3	$+1.0 \pm 1.6$

C-weighting

Sett	ing of Uni	t-under-t	est (UUT)	Appl	ied value	UUT Reading,	IEC 61672 Class 1
Range, dB	Freq. W	eighting	Time Weighting	Level, dB	Frequency, Hz	dB	Specification, dB
					31.5	91.1	-3.0±2.0
		C SPL	Fast	94	63	93.3	-0.8 ± 1.5
					125	93.9	-0.2 ± 1.5
20-140	dBC				250	94.1	-0.0 ± 1.4
20 110	ube				500	94.1	-0.0 ± 1.4
					1000	94.0	Ref
					2000	93.6	-0.2 ± 1.6
					4000	92.5	-0.8 ± 1.6

Certificate No.: APJ21-029-CC001

Page 3 of 4 AIR TEST

Room 422,Leader Industrial Centre,57-59 Au Pui Wan Street ,Fo Tan, Shatin,N.T.,Hong Kong Tel: (852) 2668 3423 Fax:(852) 2668 6946 Homepage: http://www.aa-lab.com E-mail : inquiry@aa-lab.com

(A+A)*L Acoustics and Air Testing Laboratory Co. Ltd. 聲學及空氣測試實驗室有限公司

5. Calibration Results Applied

The results apply to the particular unit-under-test only. All calibration points are within manufacture's specification as IEC 61672 Class 1.

Uncertainties of Applied Value:

94 dB	31.5 Hz	± 0.15
	63 Hz	± 0.10
	125 Hz	± 0.05
	250 Hz	± 0.05
	500 Hz	± 0.05
	1000 Hz	\pm 0.05
	2000 Hz	± 0.05
	4000 Hz	± 0.05
104 dB	1000 Hz	± 0.05
114 dB	1000 Hz	± 0.05

The uncertainties are evaluated for a 95% confidence level.

Note:

The values given in this certification only related to the values measured at the time of the calibration and any uncertainties quoted will not allow for the equipment long-term drift, variations with environmental changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the calibration. (A+A)*L shall not be liable for any loss or damage resulting from the use of the equipment.

Page 4 of 4

Certificate No.: APJ21-029-CC001





This instrument was produced under rigorous factory production control and documented standard procedures. It was individually visually inspected, leak tested and function tested for display, backlight, button and software performance. The accuracy of each of its primary measurements was individually calibrated and/or tested against standards traceable to the National Institute of Standards and Technology ("NIST") or calibrated intermediary standards. This instrument is certified to have performed at the time of manufacture in compliance with the following specifications as they apply to this meter's specific model, measurements and features.

Methods Used in Calibration and Testing

Wind Speed:

The Kestrel Pocket Weather Meter impeller installed in this unit was individually tested in a subsonic wind tunnel operating at approximately 300 fpm (1.5 m/s) and 1200 fpm (6.1 m/s) monitored by a Gill Instruments Model 1350 ultrasonic time-of-flight anemometer. The Standard's maximum combined uncertainty is +/-1.04%within the airspeed range 706.6 to 3923.9 fpm (3.59 to 19.93 m/s), and +/-1.66% within the airspeed range 166.6 to 706.6 fpm (0.85 to 3.59 m/s).

Temperature:

Temperature response is verified in comparison with a Eutechnics 4600 Precision Thermometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Eutechnics 4600. The Eutechnics 4600 is calibrated annually and is traceable to NIST with a system accuracy of +/-0.05 °C.

Direction / Heading

The sensitivity of the magnetic directional sensor is verfied at the component level by applying a magnetic field to the sensor and measuring the signal output at 4 points, as well as after assembly by orienting the unit to the cardinal directions and measuring the magnetic field output. In both cases the compass output must be accurate to within ± -5 degrees.

Relative Humidity:

Relative humidity receives a two-point calibration in humidity and temperature controlled chambers at 75.3% RH and 32.8% RH at 25° C. The calibration tanks are monitored with an Edgetech Model 2002 DewPrime II Standard Chilled Mirror Hygrometer. Following calibration, performance is further verified at an RH of approximately 43.2% against the Edgetech Hygrometer. The Edgetech Hygrometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.2% RH.

Barometric Pressure:

Pressure response is verified against a Mensor Series 6000 Digital Barometer or a standard Kestrel 4000 Weather and Environmental Meter calibrated weekly against the Mensor Barometer. The Mensor Barometer is calibrated annually and is traceable to NIST with a maximum relative expanded uncertainty of +/- 0.02% F.S.

Approved By:


Michael Naughton, Engineering Manager


The enclosed Kestrel Weather and Environmental Meter was manufactured by Nielsen-Kellerman Co. at its facilities located at 21 Creek Circle, Boothwyn, PA 19061 USA.


															SENSO	RS		
SENSOR	1000	2000	2500	3000	3500	3500	4000	4200	4250	4300	4400	4500	4500	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	OPERATIONAL RANGE	NOTES
Wind Speed Air Flow	•	•	•	•	•	•	•	•	•	•	•	•	•	Larger of 3% of reading, least significant digit or 20 ft/min	0.1 m/s 1 ft/min 0.1 km/h 0.1 kmots 1 B	0.6 to 40.0 m/s 118 to 7,874 ft/min 2.2 to 144.0 km/h 1.3 to 89.5 mph 1.2 to 77.8 knots 0 to 12 B	0.6 to 60.0 m/s 118 to 11,811 ft/min 2.2 to 216.0 km/h 1.3 to 134.2 mph 1.2 to 116.6 kmots 0 to 12 B	1 inch/25 mm diameter impeler with precision axie and low-friction Zytel8 bearings. Startup s statud as sover imit, readings may be taken down to 04 mm (7 Britmin 11 Shrmh 1 Bryth). Effort impeler statud as 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud of the down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). Effort and the regimeter statud are been down to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are shown to 04 mm (2 Britmin 11 Shrmh 1 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 15 Zhrmh 2 Bryth). The reading statud are been down to 04 mm (2 Britmin 12 Britmin 1
Ambient Temperature	V	•	•	•	•	•	•	•	•	•	•	•	•	0.9 *F 0.5 *C	0.1 *F 0.1 *C	-20.0 to 158.0 *F -29.0 to 70.0 *C	14.0.0 to 131.0 "F -10.0 to 55.0 "C	Hermelically-seaked, precision thermitor mounted externally and thermally licelated (US Paik 5.936.645) for rapidr response. Altificior 0.2 mpc/1 mm or greater provide fattest response exaction of molecular offset. C alternal on thregidging. Thermater may also be used to may be used to make the second seco
Globe Temperature - Tg								-			•			*F 1.4 *C	0.1 *F 0.1 *C	-20.0 to 140.0 °F -29.0 to 60.0 °C	14.0 to 131.0 *F -10.0 to 55.0 *C	Temperature inside 1in 25 mm black powder coated copper globe converted to Tg equivalent standard 6 in 150 mm globe. Closest equivalence obtained with airflow greater than 2.2 mph m/s.
Relative Humidity				•	•	•	•	•	•	•	•	•	•	3.0 %RH	0.1 %RH	5 to 95% non-condensing	0 to 100%	Polymer capacitive humidity sensor mounted in thin-walled chamber external to case for rapic accurate response (US Plante 6.257 2074). To achieve stated accuracy, unit mat be permit equilibrate to activate la Imprature wall en exposed to large, rapid temperature damps and b out of direct sunight. California of the -2% over 24 months. Humidity sensor may be recall at factory or in fault using Kastel Humiding California for (MR PH-0602).
Pressure	1	-01	•	14	•	•	•		•	•		•	•	0.03 inHg 1.0 hPaImbar 0.01 PSI	0.01 inHg 0.1 hPajmbar 0.01 PSI	8.86 to 32.49 inHg 300.0 to 1100.0 hPajmbar 4.35 to 15.95 PSI and 32.0 to 185.0 *F 0.0 to 85.0 *C	0.30 to 48.87 in Hg 10.0 to 1654.7 h Palmbar 0.14 to 24.00 PSI and 14.0 to 131.0 °F -10.0 to 55.0 °C	Monothics sillion piecewsitely pressure sensor with second-order temperature controllon- Pressure sensor may be nearbitrated at tochyo in field, adjustable inference attubus also display of tation pressure on anometric pressure connected to MSL. Kestini 4.200 display attation pressure on addicated screen. Restriet 2.200 and 3500 display continuously update three-hour barometric pressure trend indicator: main graphy, ning, steady, falling, falling na kestitel 4.000 series displays on sexite tend frough graphing function. PSI display on Kestrie 4.000 series displays on sexite trend frough graphing function. PSI display on Kestrie
Compass		153						1919 1-1-1-1				•	•	5*	1* 1/16th Cardinal Scale	0 to 360*	0 to 360°	400 series only. 2-axis sole-state magnetoresistive sensor mounted perpendicular to unit plane. Accuracy of sensor dependent upon unit's vertical populion. Self-aultication routine eliminates imagnetic en from bittines or unit anomato te un after every full power-down (bittiney removal or change increation). Declarationariation advatable for Time North read-unit.
						18								CALCUL		SUREMENTS		
MEASUREMENT	1000	2000	2500	3000	3500	3500 DT	4000	4200	4250	4300	4400	4500	4500 HOR	ACCURACY (+/-)*	RESOLUTION	SPECIFICATION RANGE	SENSORS EMPLOYED	NOTES
Air Density	1	-	1		123	Y	1	•	•		13	31	3.23	0.0002 lb/tt ³ 0.0033 kg/m ³	0.001 lbs/ft ³ 0.001 kg/m ³	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of air per unit volume
Air Flow								•						6.71%	1 cfm 1 m ³ /hr 1 m ³ /m 0.1m ³ /s 1 L/s	Refer to Ranges for Sensors Employed	Air Flow User Input (Duct Shape & Size)	Volume of air flowing through an opening. Automatically calculated from Air Velocity measure and user-specified duct shape (circle or rectangle) and dimensions (units, in ft, cm or m). Maximum duct dimension input: 258.0 in 21.5 ft 655.3 cm 6.35 m.
Altitude			•		•	•	•	•	•	•	•	•	•	typical: 23.6 ft 7.2 m max: 48.2 ft 14.7 m	1 ft 1 m	typical: 750 to 1100 mBar max: 300 to 750 mBar	Pressure User Input (Reference Pressure)	Height above Mean Sea Level ("MSL"). Temperature compensated pressure (barometric) altimeter requires accurate reference barometric pressure to produce maximum absolute accuracy. Both accuracy specs corresponds to a reference pressure anywhere from 850 to mBar.
Barometric Pressure			•		•	•	•	•	•	•	•	•	•	0.07 inHg 2.4 hPa mbar 0.03 PSI	0.01 inHg 0.1 hPa mbar 0.01 PSI	Refer to Ranges for Sensors Employed	Pressure User Input (Reference Altitude)	Air pressure that would be present in identical conditions at MSL. Station pressure compensation local elevation provided by reference abitude. Requires accurate reference abitude to pro maximum absolute accuracy.
Crosswind & Headwind/Tailwind											rin		•	7.1%	1 mph 1 ft/min 0.1 km/h 0.1 m/s 0.1 knots	Refer to Ranges for Sensors Employed	Wind Speed Compass	Effective wind relative to a target or travel direction. Auto-switching headwindtailwind indicate
Delta T	18		20		an	•							ins	3.2 *F 1.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Difference between dry bulb temperature and wet bulb temperature. When spraying, indicate evaporation rate and droplet lifetime. Safe range for pesticide spraying is 4 to 16 $^{\circ}$ / 2 to 9 $^{\circ}$
Density Altitude							•	•	•	•	•	•	•	226 ft 69 m	1 ft 1 m	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Local air density converted to equivalent elevation above sea level in a uniform layer consisti the International Standard Atmosphere.
Dewpoint				•	•	•	•	•	•		•	•	•	3.4 *F 1.9 *C	0.1 *F 0.1 *C	15 to 95 % RH Refer to Range for Temperature Sensor	Temperature Relative Humidity	Temperature that a volume of air must be cooled to at constant pressure for the water vapor present to condense into dew and form on a solid surface. Can also be considered to be the water-to-air saturation temperature.
Evaporation Rate										•				0.01 lb/ft ² /hr 0.06 kg/m2/hr	0.01 b/ft²/hr 0.01 kg/m²/hr	Refer to Ranges for Sensors Employed	Wind Speed Temperature Relative Humidity Pressure User Input (Concrete Temperature)	The rate at which moleture is lost from the surface of curing concrete. Requires user measurement and entry of concrete temperature obtained with an accurate IR or probe thermometer ("F or "C, not included). Readings should be taken 20 inches above pour surfac with the thermiser braked, and averaged for 5-10 seconds using built-in waveraging function.
Heat Index		121	•	1.	•	1231	•	•	•	•	•	•	•	7.1 *F 4.0 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity	Perceived temperature resulting from the combined effect of temperature and relative humidit Calculated based on NVNS Heat Index (HI) tables. Measurement range limited by extent of published tables.
Moisture Content Humidity Ratio ("Grains")								•	•					.3 gpp .04 g/kg	0.1 gpp 0.01 g/kg	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Mass of water vapor in a mass of air.
Relative Air Density									•					0.3%	0.1%	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	The ratio, expressed as a percentage, of measured air density to the air density of a standard atmosphere as defined by the ICAO.
Thermal Work Limit (TWL)														10.9 W/m ²	0.1 W/m²	Refer to Ranges for Sensors Employed	Wind Speed Temperature Giobe Temperature Relative Humidity Pressure	Estimated safe maximum continuously sustainable human metabolic rate (Wim2) for the conditions and clothing factors. Based off of estimated metabolic output of typical human. On screen zone warnings.
Outdoor Wet Bulb Globe Temperature (WBGT)											•			1.3 °F 0.7 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Measure of human heat stress defined as the combination of effects due to radiation, convec and conduction. Outdoor WBGT is calculated from a weighted sum of natural wet bub (Triwb) globe temperature (Tg), and dry bub temperature (Td). User settable on-screen warning zone
Wet Bulb Temperature - aturally Aspirated (Tnwb)					23	112	18	3. "F) 11		•	101		1.4 *F 0.8 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature Globe Temperature Relative Humidity Pressure	Similar to psychrometric web-bub temperature (see below). However, Trub only undergoes for convection from the ambient air velocity. Trub is a measure of the evaporative cooling that th will allow. This is accounted for by combining the effects of, mainly, relative humidity and windspeed.
Wet Bulb Temperature - Psychrometric					•	•	•		•	•	•	•	•	3.2 °F 1.8 °C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Temperature Relative Humidity Pressure	Temperature indicated by a sling psychrometer. Due to nature of the psychrometric ratio for water-air system, this approximates the thermodynamic wei-bub temperature. The thermodyn wei-bub temperature is the temperature a parcel of air would have if cooled adiabatically to saturation temperature via water evaporating into it.
Wind Chill		•			•		•	•		•	•	•	•	1.6 *F 0.9 *C	0.1 *F 0.1 *C	Refer to Ranges for Sensors Employed	Wind Speed Temperature	Perceived temperature resulting from combined effect of wind speed and temperature. Calcul based on the NWS Wind Chill Temperature (WCT) Index, revised 2001, with wind speed adju by a factor of 1.5 to yield equivalent results to wind speed measured at 10 m above ground. Measurement range limited by extern of published tables.
																CIFICATIONS		
Display & Backlight		•	•								AND CONTRACTOR	CONT.		Reflective 5 digit LCD. D	Digit height 0.36 in / 9 r	nm. Choice of aviation green of	iuminescent backlight. Manual activation or visible red (NV models only) electrol	uminescent backlight. Manual activation with auto-off.
Response Time & Display Update	•	•	•	•	•	•	•	•	•	•	•	•		All measurements except equilibrate to a large cha	ot those based on relations in the measurements of		ly within 1 second. Relative humidity a tes every 1 second.	viectroluminescent backlight. Automatic or manual activation. nd all measurements which include RH in their calculation may require as long as 1 minute to ful
Max/Avg Wind			-				•	•	•	•	•	•	•					with all other wind-related functions: air velocity, crosswind, headwind/tailwind, wind chill, WBGT
Data Storage & Graphical Display, Min/Max/Avg History										• 3600 points			• 2500	Minimum, maximum, ave				ta logger with graphical display. Mariual and auto data storage. Min/Max/Avg history may be res y off except for 2 and 5 second intervals (code version 4.18 and later). Data capacity shown.
ata Upload & Bluetooth® Data Connect Option								•	•	•	•	•		Bluetooth Data Trans pairing and transmitting.	fer Option: Adjustabl Employs Bluetooth Se	32) or Bluetooth data transfer e power consumption and radi rial Port Protocol for data tran 32) or Bluetooth data transfer	io range from up to 30 ft 9 meters. In smission.	sividual unit ID and 4-digit PIN code preprogrammed for easy identification and data security whe
Clock / Calendar					•		•	•			•	•		Requires optional PC int	erface (USB or RS-23	 or Bluetooth data transfer or Bluetooth data transfer or Bluetooth data transfer 	option and provided software.	Western refer to the transfer of
Auto Shutdown Languages							•	•	*	*	•	•		Requires optional PC int English, French, German	erface (USB or RS-23 n, Italian, Spanish.	32) or Bluetooth data transfer	option and provided software.	
Certifications Origin	•	*	*	*	*	•	*	•	•		•	•		CE certified, RoHS and Designed and manufact	WEEE compliant. Inde ured in the USA from U	JS and imported components.		ts available at additional charge). t and Tariff Code Transformation requirements for NAFTA Preference Criterion B.
Battery Life	•	•	•	•	•	•	•				•	•		Standard Models: AA	A Alkaline, two, include	d. Average life, 400 hours of u	klight use in 2000 to 3500 models. use, reduced by backlight or Bluetooth	radio transmission use.
Shock Resistance Sealing	•	•	•	•	•	•	•	•	•	•	•	•		Waterproof (IP67 and N	EMA-6).		t may damage replaceable impeller.	nge of the display and batteries by maintaining the unit within the operational range and exposin
Operational Temperature Limits Storage Temperature	*	•	•	•	*	*	*	*	*	•	•	*		14" F to 131" F -10 "C to the more extreme env -22.0 "F to 140.0 "F -3	ironment for the minim	nts may be taken beyond the li num time necessary to take rea	ading.	nge or one weavery and batteries by maintaining, the unit within the operational range and exposin
atorage remperature		•	•				-		-		-	-		4.8 x 1.9 x 1.1 in / 12.2 >	4.8 x 2.8 cm, 3.6 oz /	102 g (including slip-on cover)).	
Size & Weight														5.0 x 1.8 x 1.1 in / 12.7 x	45x28 m 20	102 g		

Please note, these specifications are valid for all Kestrel 4400 products and all other Kestrel 4000 series with a serial number higher than 659340. If your product has a lower serial number, please reference the previous version of the specifications.

Appendix N Impact Noise Monitoring Results and Graphical Presentation








Appendix O Location Plan of Water Quality Monitoring Station

Project no.: CJO-3113



Appendix P Calibration Certificate (Water Quality)



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No. Date of Issue Page No.

BA100007 : 05 October 2021 : . 1 of 2

PART A - CUSTOMER INFORMATION

Acuity Sustainability Consulting Limited Unit C, 11/F, Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Attn: Mr. Nelson TSUI

PART B - DESCRIPTION

:	Multi Water Quality Checker U-53
	Horiba
:	UHB5F2BB
:	Sep 28, 2021
:	Sep 29, 2021
:	Dec 28, 2021

PART C - REFERENCE METHODS/ DOCUMENTS FOR THE CALIBRATION

Parameter	Reference Method
pH at 25°C	APHA 21e 4500-H ⁺ B
Dissolved Oxygen	APHA 21e 4500-O G
Salinity	APHA 21e 2520 B
Turbidity	APHA 21e 2130 B
Temperature	Section 6 of international Accreditation New Zealand Technical
	Guide no. 3 Second edition March 2008: Working Thermometer Calibration Procedure.
Oxidation-Reduction Potential	APHA 22e 2580 B

PART D - CALIBRATION RESULTS^(b,c)

(1) pH at 25°C

Target (pH unit)	Displayed Reading ^(d) (pH Unit)	Tolerance ^(e) (pH Unit)	Results
4.00	3.82	-0.18	Satisfactory
7.42	7.43	0.01	Satisfactory
10.01	10.03	0.02	Satisfactory

Tolerance of pH should be less than ±0.20 (pH unit)

(2) Temperature

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)	Results
15	15.1	0.1	Satisfactory
25	25.1	0.1	Satisfactory
33.5	33.1	-0.4	Satisfactory

Tolerance limit of temperature should be less than ±2.0 (°C)

~ CONTINUED ON NEXT PAGE ~

Remark(s): -

The "Date of Next Calibration" is recommended according to best practice principals as practiced by QPT or quoted form relevant international standards.

The results relate only to the calibrated equipment as received

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source. "Displayed Reading" denotes the figure shown on item under calibration/checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form relevant (c)

(d)

(e) international standards.

LEE Chun-ning Senior Chemist



REPORT OF EQUIPMENT PERFORMANCE CHECK/ CALIBRATION

Report No.	:	BA100007
Date of Issue	:	05 October 2021
Page No.	:	2 of 2

PART D - CALIBRATION RESULTS (Cont'd)

(3) Dissolved Oxygen

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)	Results	
0.65	0.56	-0.09	Satisfactory	
1.91	1.79	-0.12	Satisfactory	
3.30	3.34	0.04	Satisfactory	
6.98	6.99	0.01	Satisfactory	

Tolerance limit of dissolved oxygen should be less than ±0.50 (mg/L)

(4) Salinity

Expected Reading (g/L)	Displayed Reading (g/L)	Tolerance (%)	Results		
10	10.18	1.80	Satisfactory		
20	20.70	3.50	Satisfactory Satisfactory		
30	31.45	4.83			

Tolerance limit of salinity should be less than ± 10.0 (%)

(5) Turbidity

Expected Reading (NTU)	Displayed Reading ^(f) (NTU)	Tolerance ^(g) (%)	Results
0	0.00		Satisfactory
10	10.5	5.0	Satisfactory
20	20.3	1.5	Satisfactory
100	106	6.0	Satisfactory
800	788	-1.5	Satisfactory

Tolerance limit of turbidity should be less than ± 10.0 (%)

(6) Oxidation-Reduction Potential

Expected Reading (mV)	Displayed Reading (mV)	Tolerance (mV) ^(g)	Results	
229	231	2	Satisfactory	

Tolerance limit of Oxidation-Reduction Potential should be less than ±10 (mV)

~ END OF REPORT ~

<u>Remark(s): -</u>

- "Displayed Reading" presents the figures shown on item under calibration/ checking regardless of equipment precision or significant figures. The "Tolerance Limit" mentioned is the acceptance criteria applicable for similar equipment used by Quality Pro Test-Consult Ltd. or quoted form (g) relevant international standards.

Appendix Q The Certification of Laboratory with HOKLAS accredited Analytical Tests

Project no.: CJO-3113



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation 認可證書

This is to certify that 特此證明

ACUMEN LABORATORY AND TESTING LIMITED 浩科檢測中心有限公司

Lot 12, Tam Kon Shan Road, North Tsing Yi, New Territories, Hong Kong 香港新界青衣北担杆山路12路段

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 在認可諮詢委員會的建議下獲香港認可處執行機關接受為

HOKLAS Accredited Laboratory 「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO/IEC 17025:2005 and it has been accredited for performing specific tests or calibrations as listed in the scope of accreditation within the test category of

Environmental Testing

此實驗所符合ISO/IEC 17025:2005所訂的要求 並獲認可進行載於認可範圍內下述測試類別中的指定測試或校正工作

環境測試

This accreditation to ISO/IEC 17025:2005 demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué). 此页 ISO/IEC 17025:2005 的認可資格證明此實驗所認可合作組織及國際標準化組織的聯合公報)。 實施一套實驗所質量管理體系(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 現經香港認可處執行機關授權在此蓋上香港認可處的印章

Chor

WONG Wang-wan, Executive Administrator 執行幹事 黄宏華 Issue Date:16 July 2014 簽發日期:二零一四年七月十六日

Registration Number : HOKLAS 241 註冊號碼:

This certificate is issued subject to the terms and conditions laid down by HKAS 本證書按照香港認可處訂立的條款及條件發出



Date of First Registration : 16 July 2014 首次註冊日期:二零一四年七月十六日

∟001195

Appendix R Impact Water Quality Monitoring Results

Date	Time	Weather	Location	Co-ore	dinates	Water Depth	Sample Depth	Ter	np.		DO	con.		Turb	oidity		рН	SS
				East	North	m	m	0	С		m	g/L		N	TU	ι	unit	mg/L
	12:32	Sunny	C1	835110	824716	0.04	0.02	29.1		29	8.51		8.5	2.3	2.3	3 7.73	3 7.72	3.1
	12:56	Sunny	C2	835403	824470	0.02	0.01	29.5	29	9.5	8.45	8	3.45	2.7	2.8	3 7.77	7 7.77	3.3
2/10/2021	N/A	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	١	N/A	N/A	I	N/A	N/A	N/A	N/A	N/A
2/10/2021	11:55	Sunny	M1	835215	824827	0.8	0.4	29.1	29	9.1	9.49	g	.49	2.5	2.6	5 7.49	7.49	2.6
	11:08	Sunny	M2	835536	824775	0.05	0.025	28.7	28	3.7	9.23	9	.24	2.6	2.7	7.24	1 7.22	6.5
	11:25	Sunny	M3	835501	824648	0.02	0.01	29.5	29	9.5	9.45	g	.45	0.5	0.5	5 7.41	L 7.39	<1
	12:12	Fine	C1	835110	824716	0.04	0.02	28.1	28		8.66		8.66	2.7	2.7			2.9
	12:37	Fine	C2	835403	824470	0.02	0.01	27.5	27	-	8.73	-	3.73	2.5	2.5			3.0
4/10/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	١	N/A	N/A	1	N/A	N/A	N/A	N/A	N/A
1/ 10/ 2021	11:45	Fine	M1	835215	824827	0.8	0.4	28.5	28		9.27	9	.26	2.6	2.6			2.3
	10:57	Fine	M2	835536	824775	0.05	0.025	28.2	28	_	9.47	-	.48	2.7	2.8		-	6.1
	11:10	Fine	M3	835501	824648	0.02	0.01	27.8	27	7.8	9.57	9	.56	0.4	0.4	1 7.38	3 7.39	<1
																	, . .	
	13:20	Fine	C1	835110	824716	0.04	0.02	26.7	26	_	8.78		3.78	2.8	2.8			4.0
	13:45	Fine	C2	835403	824470	0.02	0.01	26.4	26		8.72	-	3.73	2.7	2.8	-	-	4.1
6/10/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	١	N/A	N/A	I	N/A	N/A	N/A	N/A	N/A
0,10,2021	12:40	Fine	M1	835215	824827	0.8	0.4	26.7	26		9.14	9	.14	2.3	2.4	1 7.47		3.0
	11:56	Fine	M2	835536	824775	0.05	0.025	26.8	26	5.8	9.25	g	.25	2.7	2.7	7 7.78	3 7.79	8.2
	12:08	Fine	M3	835501	824648	0.02	0.01	26.1	26	5.1	9.62	g	.61	0.1	0.1	L 7.45	5 7.46	<1
								_										
	15:58	Fine	C1	835110	824716	0.04	0.02	25.5	25	_	8.81		8.81	2.5	2.5			3.7
	16:18	Fine	C2	835403	824470	0.02	0.01	24.8	24		8.53	-	3.53	2.5	2.4			3.8
8/10/2021	N/A	Fine	C3	835642		N/A	N/A		N/A	_	N/A	N/A	_		N/A	N/A	N/A	N/A
	15:18	Fine	M1	835215	824827	0.8	0.4	25.4	25	_	8.96		.96	2.7	2.7			2.9
	14:28	Fine	M2	835536	824775	0.05	0.025	24.7	24	_	9.1		9.1	2.3	2.2			7.6
	14:42	Fine	M3	835501	824648	0.02	0.01	25.1	25	5.2	9.59	g	.58	0.3	0.3	3 7.49	7.49	<1
	13:20	Cloudy	C1	835110	824716	0.04	0.02	22.9	22		8.36		.36	2.6	2.5			3.6
	13:38	Cloudy	C2	835403	824470	0.02	0.01	22.8	22	-	8.69	-	8.69	2.7	2.7	-	-	3.8
11/10/2021	N/A	Cloudy	C3	835642	824386	N/A	N/A		N/A	_	N/A	N/A			N/A	N/A	N/A	N/A
	12:38	Cloudy	M1	835215	824827	0.8	0.4	23.4	23		9.37		.36	2.5	2.6			2.8
	11:50	Cloudy	M2	835536	824775	0.05	0.025	23.1		23	9.21		.22	2.7	2.8			7.4
	12:06	Cloudy	M3	835501	824648	0.02	0.01	23.5	23	3.4	9.49	9	.49	0.4	0.3	3 7.42	2 7.42	<1
	44.40	Claude	61	025440	024746	0.01	0.00	27.4			0 70	-	70	25	~ -			2.6
	14:40	Cloudy	C1	835110	824716 824470	0.04	0.02	27.4	27	_	8.73		.72 .56	2.5	2.5			3.6 3.9
	15:00	Cloudy	C2	835403	0 0			-				-					-	
15/10/2021	N/A	Cloudy	C3	835642		N/A	N/A		N/A	_	N/A	N/A	_		N/A	N/A	N/A 7.21	N/A
	14:06	Cloudy	M1	835215	824827	0.8	0.4	27.4	27	_	9.18		0.17	2.5	2.5			2.9
	13:10	Cloudy	M2	835536	824775	0.05	0.025	27.4	27	_	9.29		.28	2.6	2.6			7.4
	13:27	Cloudy	M3	835501	824648	0.02	0.01	27	26	5.9	9.47	9	.47	0.1	(7.79	9 7.81	<1

	11:56	Fine	C1	835110	824716	0.04	0.02	19.5	19.4	1 8.54	8.54	2.5	2.5	7.59	7.6	3.2
	12:17	Fine	C2	835403	824470	0.02	0.01	19.7	19.			-	-	7.45	7.46	3.1
40/40/2024	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
18/10/2021	11:19	Fine	M1	835215	824827	0.8	0.4	19.1	19.2	2 9.05	9.05	2.3	2.3	7.4	7.42	2.7
	10:35	Fine	M2	835536	824775	0.05	0.025	19.4	19.5	5 9.33	9.33	2.8	2.7	7.47	7.47	6.8
	10:50	Fine	M3	835501	824648	0.02	0.01	19.6	19.7	9.65	9.65	0.5	0.5	7.37	7.37	<1
	13:28	Fine	C1	835110	824716	0.04	0.02	25.8	25.1	7 8.47	8.47	2.5		7.38	7.4	3.0
	13:51	Fine	C2	835403	824470	0.02	0.01	26	26.3	L 8.72	8.73	2.7	2.7	7.45	7.46	3.2
20/10/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
20, 20, 2022	13:02	Fine	M1	835215	824827	0.8	0.4	26.1	26.2	9.1	. 9.1	. 2.5	2.5	7.32	7.31	2.3
	12:14	Fine	M2	835536	824775	0.05	0.025	26	25.9				-		7.33	6.4
	12:30	Fine	M3	835501	824648	0.02	0.01	26.1	26.2	9.85	9.85	0.4	0.4	7.53	7.54	<1
		-		005440	00.1716				17							
	11:15	Fine	C1	835110	824716	0.04	0.02	17.4	17.4					7.37	7.37	3.4
	11:31	Fine	C2	835403	824470	0.02	0.01	17.6				-		-		3.8
22/10/2021	N/A	Fine	C3	835642	824386		N/A	N/A 17	N/A	N/A	N/A	N/A	N/A	N/A 7.61	N/A 7.59	N/A
	10:41 9:54	Fine	M1 M2	835215 835536	824827 824775	0.8	0.4	17.4	16.9 17.9			2.4	2.3	7.61	7.69	2.8
	10:06	Fine	M3	835536		0.05	0.025	17.4	17.3				0.1	7.68	7.69	<1
	10:06	Fine	IVI3	835501	824648	0.02	0.01	17	1.	9.80	9.8	0.1	0.1	1.12	1.12	<1
	16:25	Sunny	C1	835110	824716	0.04	0.02	28.3	28.3	8.47	8.47	2.5	2.5	7.74	7.74	3.2
	16:49	Sunny	C2	835403	824470	0.02	0.01	28.2	28.3	8.66	8.66	2.5	2.6	7.28	7.27	3.2
25/10/2021	N/A	Sunny	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
25/10/2021	15:59	Sunny	M1	835215	824827	0.8	0.4	28.3	28.4	9.37	9.36	2.3	2.2	7.54	7.53	2.7
	15:04	Sunny	M2	835536	824775	0.05	0.025	28	28	3 9	9.01	2.3	2.3	7.65	7.67	6.6
	15:20	Sunny	M3	835501	824648	0.02	0.01	28.6	28.6	5 9.44	9.44	0.2	0.3	7.42	7.44	<1
	12:21	Fine	C1	835110	824716	0.04	0.02	27.4	27.3	8.61	. 8.61	2.8	2.7	7.75	7.76	3.4
	12:40	Fine	C2	835403	824470	0.02	0.01	26.8	26.	7 8.32	8.32	2.7	2.8	7.45	7.44	3.6
27/10/2021	N/A	Fine	C3	835642	824386	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
27/10/2021	11:55	Fine	M1	835215	824827	0.8	0.4	26.9	26.9	8.94	8.94	2.4	2.3	7.25	7.25	2.6
	11:06	Fine	M2	835536	824775	0.05	0.025	27.6	27.6	5 8.98	8.98	2.5	2.6	7.54	7.54	6.2
	11:22	Fine	M3	835501	824648	0.02	0.01	27.5	27.5	9.86	9.85	0	0	7.31	7.31	<1
	14:04	Fine	C1	835110	824716	0.04	0.02	23.4	23.5					7.73	7.71	3.1
	14:23	Fine	C2	835403	824470	0.02	0.01	22.7	22.0	-			=	7.24	7.23	3.2
29/10/2021	N/A	Fine	C3	835642			N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
-,,	13:35	Fine	M1	835215	824827	0.8	0.4	22.9	22.9					7.73	7.71	2.4
	12:54	Fine	M2	835536	824775	0.05	0.025	23	23			2.3		7.47	7.45	6.0
	13:07	Fine	M3	835501	824648	0.02	0.01	22.9	23	9.67	9.66	0.1	0.1	7.72	7.72	<1

Acumen Laboratory and Testing Limited Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,

Init D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR211512
Job Number	: R211512
Issue Date	: 08/11/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Project Name	: CJO-3113-906
Sample Description	: SS test
Laboratory ID	: R211512/1-5
Date of Sampling	: 02/10/2021
Date Received	: 02/10/2021
Test Period	: 02/10/2021 – 03/10/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fund, Huntington

Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory & Testing Limited | Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316 E-mail: <u>htthui@acumenhk.com</u>

Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211512
Job Number	: R211512
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211512/1	02/10/2021	C1	3.1
R211512/2	02/10/2021	C2	3.3
R211512/3	02/10/2021	M1	2.6
R211512/4	02/10/2021	M2	6.5
R211512/5	02/10/2021	М3	<1

Note:

1. mg/L indicates milligram per liter 2. mg O₂/L indicates milligram oxygen per liter

. mg O₂/ L Indicates milligram oxygen per

3. < indicates less than.

4. > indicates more than.5. NA indicates Not Applicable.

. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory & Testing Limited | Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

E-mail: htthui@acumenhk.com

Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR211513
Job Number	: R211513
Issue Date	: 08/11/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Project Name	: CJO-3113-907
Sample Description	: SS test
Laboratory ID	: R211513/1-5
Date of Sampling	: 04/10/2021
Date Received	: 04/10/2021
Test Period	: 04/10/2021 – 05/10/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory & Testing Limited | Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316 E-mail: <u>htthui@acumenhk.com</u>

Acumen Laboratory and Testing Limited Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street,

Jnit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211513
Job Number	: R211513
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211513/1	04/10/2021	C1	2.9
R211513/2	04/10/2021	C2	3.0
R211513/3	04/10/2021	M1	2.3
R211513/4	04/10/2021	M2	6.1
R211513/5	04/10/2021	М3	<1

Note:

1. mg/L indicates milligram per liter

2. mg O_2 / L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory and Testing Limited

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Report Number : Q210003aR211514 Job Number : R211514 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-908 Sample Description : SS test Laboratory ID : R211514/1-5 Date of Sampling : 06/10/2021 **Date Received** : 06/10/2021 **Test Period** : 06/10/2021 - 07/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huftington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Page 1 of 2

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211514	
Job Number	: R211514	
Issue Date	: 08/11/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211514/1	06/10/2021	C1	4.0
R211514/2	06/10/2021	C2	4.1
R211514/3	06/10/2021	M1	3.0
R211514/4	06/10/2021	M2	8.2
R211514/5	06/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Jnit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR211515
Job Number	: R211515
Issue Date	: 08/11/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Project Name	: CJO-3113-909
Sample Description	: SS test
Laboratory ID	: R211515/1-5
Date of Sampling	: 08/10/2021
Date Received	: 08/10/2021
Test Period	: 08/10/2021 – 09/10/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fund, Huntington

Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Acumen Laboratory and Testing Limited Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong

Fax: (852) 2333 1316 Tel: (852) 2333 6823

Test Report

Page 2 of 2

Report Number	: Q210003aR211515	
Job Number	: R211515	
Issue Date	: 08/11/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211515/1	08/10/2021	C1	3.7
R211515/2	08/10/2021	C2	3.8
R211515/3	08/10/2021	M1	2.9
R211515/4	08/10/2021	M2	7.6
R211515/5	08/10/2021	М3	<1

Note:

1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3, < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR211516
Job Number	: R211516
Issue Date	: 08/11/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Project Name	: CJO-3113-910
Sample Description	: SS test
Laboratory ID	: R211516/1-5
Date of Sampling	: 11/10/2021
Date Received	: 11/10/2021
Test Period	: 11/10/2021 – 12/10/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211516	
Job Number	: R211516	
Issue Date	: 08/11/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211516/1	11/10/2021	C1	3.6
R211516/2	11/10/2021	C2	3.8
R211516/3	11/10/2021	M1	2.8
R211516/4	11/10/2021	M2	7.4
R211516/5	11/10/2021	М3	<1

Note:

1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number : Q210003aR211517 Job Number : R211517 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-911 Sample Description : SS test Laboratory ID : R211517/1-5 Date of Sampling : 15/10/2021 **Date Received** : 15/10/2021 Test Period : 15/10/2021 - 16/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

A

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211517
Job Number	: R211517
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211517/1	15/10/2021	C1	3.6
R211517/2	15/10/2021	C2	3.9
R211517/3	15/10/2021	M1	2.9
R211517/4	15/10/2021	M2	7.4
R211517/5	15/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number : Q210003aR211518 Job Number : R211518 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-912 Sample Description : SS test Laboratory ID : R211518/1-5 Date of Sampling : 18/10/2021 Date Received : 18/10/2021 **Test Period** : 18/10/2021 - 19/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington

Laboratory Manager Chemical Division

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

8

Page 2 of 2

Report Number	: Q210003aR21151	
Job Number	: R211518	
Issue Date	: 08/11/2021	

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211518/1	18/10/2021	C1	3.2
R211518/2	18/10/2021	C2	3.1
R211518/3	18/10/2021	M1	2.7
R211518/4	18/10/2021	M2	6.8
R211518/5	18/10/2021	M3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Report Number : Q210003aR211519 Job Number : R211519 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-913 Sample Description : SS test Laboratory ID : R211519/1-5 Date of Sampling : 20/10/2021 **Date Received** : 20/10/2021 Test Period : 20/10/2021 - 21/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Page 1 of 2

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211519
Job Number	: R211519
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211519/1	20/10/2021	C1	3.0
R211519/2	20/10/2021	C2	3.2
R211519/3	20/10/2021	М1	2.3
R211519/4	20/10/2021	M2	6.4
R211519/5	20/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number : Q210003aR211520 Job Number : R211520 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-914 Sample Description : SS test Laboratory ID : R211520/1-5 Date of Sampling : 22/10/2021 Date Received : 22/10/2021 Test Period : 22/10/2021 - 23/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211520
Job Number	: R211520
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211520/1	22/10/2021	C1	3.4
R211520/2	22/10/2021	C2	3.8
R211520/3	22/10/2021	M1	2.8
R211520/4	22/10/2021	M2	6.7
R211520/5	22/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O2/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number : Q210003aR211521 Job Number : R211521 Issue Date : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Address of Applicant Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-915 Sample Description : SS test Laboratory ID : R211521/1-5 Date of Sampling : 25/10/2021 **Date Received** : 25/10/2021 Test Period : 25/10/2021 - 26/10/2021 Test Required : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211521
Job Number	: R211521
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211521/1	25/10/2021	C1	3.2
R211521/2	25/10/2021	C2	3.2
R211521/3	25/10/2021	M1	2.7
R211521/4	25/10/2021	M2	6.6
R211521/5	25/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number : Q210003aR211522 Job Number : R211522 **Issue Date** : 08/11/2021 Name of Applicant : Acumen Environmental Engineering and Technologies Co., Ltd. Address of Applicant : Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street. Cheung Sha Wan, Kowloon, Hong Kong **Project Name** : CJO-3113-916 Sample Description : SS test Laboratory ID : R211522/1-5 Date of Sampling : 27/10/2021 **Date Received** : 27/10/2021 Test Period : 27/10/2021 - 28/10/2021 **Test Required** : 1. Suspended Solids (SS) Method Used : 1. QPL-15e, APHA 22ed 2540 D

Test Result

: Refer to the results on page 2.

For and on behalf of Acumen Laboratory and Testing Limited

Authorized Signature:

Hui Wai Fung, Huntington Laboratory Manager Chemical Division

Hong Kong Accreditation Service (HKAS) has accredited Acumen Laboratory and Testing Limited (Reg. No. HOKLAS 241 - TEST) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS directory of accredited laboratories. This report is issued subject to Acumen Laboratory and Testing Limited standard TERMS AND CONDITIONS, and shall not be reproduced except in full or with written approval by Acumen Laboratory and Testing Limited. The result(s) of this report are applied to the sample(s) submitted only.

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211522
Job Number	: R211522
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211522/1	27/10/2021	C1	3.4
R211522/2	27/10/2021	C2	3.6
R211522/3	27/10/2021	M1	2.6
R211522/4	27/10/2021	M2	6.2
R211522/5	27/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 1 of 2

Report Number	: Q210003aR211523
Job Number	: R211523
Issue Date	: 08/11/2021
Name of Applicant	: Acumen Environmental Engineering and Technologies Co., Ltd.
Address of Applicant	: Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong
Project Name	: CJO-3113-917
Sample Description	: SS test
Laboratory ID	: R211523/1-5
Date of Sampling	: 29/10/2021
Date Received	: 29/10/2021
Test Period	: 29/10/2021 – 30/10/2021
Test Required	: 1. Suspended Solids (SS)
Method Used	: 1. QPL-15e, APHA 22ed 2540 D
Test Result	: Refer to the results on page 2.
	For and on behalf of
	Acumen Laboratory and Testing Limited
Authorized Signature:	IA /
	Hui Wai Fung, Huntington

Laboratory Manager Chemical Division

Unit D, 12/F, Ford Glory Plaza, No. 37-39 Wing Hong Street, Cheung Sha Wan, Kowloon, Hong Kong Tel: (852) 2333 6823 Fax: (852) 2333 1316

Test Report

Page 2 of 2

Report Number	: Q210003aR211523
Job Number	: R211523
Issue Date	: 08/11/2021

Test Result:

Lab ID	Date of Sampling	Client Sample ID	Suspended Solids (SS), mg/L
R211523/1	29/10/2021	C1	3.1
R211523/2	29/10/2021	C2	3.2
R211523/3	29/10/2021	M1	2.4
R211523/4	29/10/2021	M2	6.0
R211523/5	29/10/2021	М3	<1

Note: 1. mg/L indicates milligram per liter

2. mg O₂/ L indicates milligram oxygen per liter

3. < indicates less than.

4. > indicates more than.

5. NA indicates Not Applicable.

End of Report

Appendix S

Impact Monitoring report for Ecology

Post-Transplantation Monitoring Report

for Agreement No. CE 13/2009 (WS)

IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS – SOUTH WORKS

Report No.86

October 2021

TABLE OF CONTENTS

1.	INTRODUCTION	2
2.	DESCRIPTION OF TREE MONITORING SITE	3
3.	MONITORING METHODOLOGY	3
4.	RESULT	4
5.	MITIGATION MEASURE	4
6.	SUMMARY	8

ANNEXES

ANNEX I-	
Photos	
ANNEX II- Table for condition of transplanted plant	

1. INTRODUCTION

- 1.1 Pursuant to the Environmental Impact Assessment (EIA) Ordinance, the Director of Environmental Protection (DEP) granted the Environmental Permit (No. EP- 494/2015) to the Water Supplies Department (WSD) to construct and operate the designated project for "In-situ Reprovisioning of Sha Tin Water Treatment Works - South Works" ("The Project").
- 1.2 Upon the requirement of the Environmental Permit, a detailed vegetation report presenting the baseline vegetation condition for flora species with conservation interest, transplanting and monitoring programme for the Project has been prepared and approved by DEP in February 2016.
- 1.3 There were 4 flora species of conservation importance were recorded in the woodland habitat within project site including Ailanthus (*Ailanthus fordii*), Incense Tree (*Aquilaria sinensis*), Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*). In total, 2 nos. of Incense Tree (*Aquilaria sinensis*), 1 no. of Ailanthus (*Ailanthus fordii*) trees, 5 colonies of Lamb of Tartary (*Cibotium barometz*) and 1 no. Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was recommended to be transplanted in the approved detailed vegetation survey report.
- 1.4 Detailed vegetation report was planned that Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees will be transplanted within existing Sha Tin Water Treatment Works (STWTW). All other shrubs including Lamb of Tartary (*Cibotium barometz*) and Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) will be transplanted to the hillside slope at Sha Tin South Fresh Water Service Reservoir (STSFWSR).
- 1.2 Upon the requirement of the Environmental Permit, a qualified Ecologist was commissioned to prepare a post-transplantation monitoring report to present the status (health condition and survival rate) of transplanted vegetation and submitted to the DEP.
- 1.3 Monitoring of transplanted flora was conducted after the transplantation. The monitoring will be conducted at twice per month during the first year and once per month during the course of planting works. The parameters to be monitoring will include the health condition and survival rate of the transplanted flora. Any observations and recommendations will be reported in monthly EM&A reports.
- 1.3 This is Tree Report presents data collected on 27 October 2021. It contains the following information:
 - Introduction (Section 1)
 - Description of Tree Monitoring Area (Section 2)
 - Monitoring Methodology (Section 3)
 - Result (Section 4)
 - Mitigation Measures (Section 5)
 - Summary (Section 6)

- Photos (Annex I)
- Summary table (Annex II)
- Typhoon information (Annex III)

2. DESCRIPTION OF TREE MONITORING SITE

- 2.1 Incense Tree (*Aquilaria sinensis*) and Ailanthus (*Ailanthus fordii*) trees was transplanted within existing Sha Tin Water Treatment Works (STWTW) where it is the extended compensatory plantation area. The area was flat and without covering with concrete.
- 2.2 Lamb of Tartary (*Cibotium barometz*) will be transplanted to the Sha Tin South Fresh Water Service Reservoir (STSFWSR). Plough is required before planting on to this open corner of short grassland.
- 2.3 Other compensatory trees have been planted at STWTW and STSFWSR.

3. MONITORING METHODOLOGY

- 3.1 Site inspection will be carried out by walking through the transplanting area. Health condition and survival rate will be observed during inspection.
- 3.4 Health condition of all transplanted vegetation including trees/Shrubs surveyed was evaluated according to the following criteria:
 - Transplanted vegetation with good health is classified as **good**;
 - Transplanted vegetation with few or no visible defects or health problems are classified as being **fair**;
 - Transplanted vegetation was badly damaged or clearly suffering from decay die back or the effects of very heavy vine growth are classified as **poor**.
- 3.5 Survival rate for each of transplanted vegetation species will be calculated based on site observation.

4. **RESULT**

- 4.1 Monitoring inspections were conducted on 27 October 2021. Three trees TA572, TA326 and TA327 were transplanted to tree compensation area within the Sha Tin Water Treatment Works (STWTW) on 20 June 2016.
- 4.2 The condition of TA572 was observed in poor condition due to the damage of two main trunks. TA327 was also in poor condition. The already dead tree TA326 collapsed due to big hit by the Signal No.10 typhoon Mangkhut on 16 September 2018. Tree guying cables have been installed to provide external support to the remaining two transplanted trees.
- 4.3 The joint site meeting with our ecologist, Project Manager, Contractor and Landscape Contractor on 20 October 2020 revealed that the designated recipient site at STSFWSR was under excessive exposure of direct sunlight, strong winds, far from riparian zone/ moist valley and low in soil moisture. This was not a favourable microhabitat for *Cibotium barometz* to be transplanted back. Two best portions within this recipient site would be a corner with shading canopy from trees on a man-made feature nearby; as well as understory zone of an existing tree. Mitigation measures are proposed in Section 5 to enhance a sustainable survival of *Cibotium barometz* during the post-transplantation stage.
- 4.4 All 27 nos. of *Cibotium barometz* transplanted from the nursery at Shui Mei Tsuen, Kam Tin are generally in fair condition at their current location at STSFWSR.
- 4.5 The Hong Kong Eagle's Claw (*Artabotrys hongkongensis*) was observed dead during inspection on 20 August 2016.
- 4.6 Transplantation of the 27 nos. of *Cibotium barometz*; and compensatory planting of TA326 and the climber *Artabotrys hongkongensis* have been conducted as detailed in Section 5 during this monitoring month.

5. MITIGATION MEASURE

5.1 In order to compensate for the loss of transplanted *Artabotrys hongkongensis* which is in climber growing form, it is recommended to plant an individual of native climber species at compensatory planting site together with compensatory tree planting. Recommended list of species is given in the Table 1 below. It is suggested that about 1 species of climber to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Climbing Bauhinia	Bauhinia glauca	粉葉羊蹄甲	Climber
Spiny-fruited Vine	Byttneria aspera	刺果藤	Climber
Bentham's Rose-wood	Dalbergia benthamii	兩廣黃檀	Climber
Desmos	Desmos chinensis	假鷹爪	Climber
Glaucescent Diploclisia	Diploclisia glaucescens	蒼白秤鈎風	Climber
Luofushan Joint-fir	Gnetum luofuense	羅浮買麻藤	Climber
Australian Cow-plant	Gymnema sylvestre	匙羹藤	Climber
Shining Hypserpa	Hypserpa nitida	夜花藤	Climber
Large-flowered		大花忍冬	Climber
Honeysuckle	Lonicera macrantha		
Splash-of-white	Mussaenda pubescen	玉葉金花	Climber
Rusty-haired Raspberry	Rubus reflexus	鏽毛莓	Climber
Sandpaper Vine	Tetracera asiatica	錫葉藤	Climber
Hong Kong Eagle's Claw	Artabotrys hongkongensis	鷹爪花	Climber

Table 1. Table for Recommended climber species list to be planted

- 5.2 *Desmos chinensis* has been finalized as the candidate. Two individuals were planted at Wall C in STWTW on 1 April 2021 (Annex I).
- 5.3 Under proper maintenance in the nursery, with provision of sufficient shelter and irrigation spray head, all 27 nos. Lamb of Tartary (*Cibotium barometz*) are generally in fair condition. They are at acceptable condition to be transplanted back to the designated recipient site at STSFWSR in accordance with Project Programme.
- 5.4 All 27 nos. Lamb of Tartary (*Cibotium barometz*) were transplanted successfully back to Portion E of STSFWSR on 23 April 2021 (Annex I). In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon.
- 5.5 Transplanted *Cibotium barometz* shall be watered at least once in the morning and once in the afternoon; before irrigation spray head has been installed to facilitate watering frequency whenever necessary.
- 5.6 Robust fencing has been set up to enclose the 27 nos. transplanted *Cibotium barometz* (in groups when planted together) to avoid unnecessary disturbance/ damage to them. Any collapsed shelter and fencing shall be rectified promptly.

- 5.7 Weeding within the two protection zones of *Cibotium barometz* shall only be conducted by hand-held tools rather than grass cutting machine. No fire/ chemical weeding shall be allowed.
- 5.8 The 27 nos. transplanted *Cibotium barometz* shall be maintained with proposed mitigated measures mentioned for 12 months for establishment. A 12-month post-transplantation monitoring period helps to assess their survival during the establishment period.
- 5.9 Any dead individuals/ those in poor condition before transplant back to STSFWSR or during the post-transplantation period shall be replaced by planting healthy individuals of *Cibotium barometz*. Other possible fern candidate such as *Brainea insignis*, which is more adaptive to more exposed habitat under direct sunlight, can be sourced for compensatory planting.
- 5.10 Root ball of TA572 and TA327 tree should be kept moisture especially during non-raining day.
- 5.11 Incense Tree (*Aquilaria sinensis*) tagged as TA326 was observed dead during inspection on 10 August 2017. Its DBH was measured as 346cm. In according to the Tree Preservation, Development Bureau Technical Circular (Works) No. 7/2015, the compensatory planting will try to achieve the compensatory planting ratio of 1:1 in terms of aggregated DBH.
- 5.12 In total, 3 individual of native tree species with heavy standard size will be planted with 2.5-3 meters (center to center) spacing at compensatory planting site. Recommended list of species is given in the Table 2 below. It is suggested that at least 1 tree species to be selected from the following list according to availability of the nursery source. The recommended plant species have been recorded from adjacent secondary woodland in an approved EIA Report (AEIAR-187/2015). These species would have certain ecological value in terms of plant ecology and the associated wildlife including birds.

Native Tree Species			
Common Name	Latin Name	Chinese Name	Growing Form
Ivy Tree	Schefflera heptaphylla	鴨腳木	Tree
Levine's Syzygium	Syzygium levinei	山蒲桃	Tree
Chekiang Machilus	Machilus chekiangensis	浙江潤楠	Tree
Aporusa	Aporusa dioica	銀柴	Tree
Mountain Tallow Tree	Sapium discolor	山烏桕	Tree
Fragrant Litsea	Litsea cubeba	山蒼樹	Tree
Chinese Apea Ear-ring	Archidendron lucidum	亮葉猴耳環	Tree
Chinese Hackberry	Celtis sinensis	朴樹	Tree
Turn-in-the-wind	Mallotus paniculatus	白楸	Tree
Acronychia	Acronychia pedunculata	降真香	Tree

Table 2. Table for recommended tree species list to be planted

- 5.13 Based on the Tree Survey Report, the following trees transplanted under Contract No. 3/WSD/15 were found dead. In accordance with GS 3.97 (3), replacement planting of TB0054, B0056, TB0101 and TC0138 has been completed on 25 March 2021 (Annex I).
- 5.14 Two *Syzygium levinei* and one *Schefflera heptaphylla* have been chosen from Table 2 as compensation for the loss of TA0326.
- 5.15 However, the two native Syzygium levinei (山蒲桃) were mis-planted by two exotic Syzygium

jambos (蒲桃), of which both of their Chinese names and Scientific names are different by one word.

5.16 The two mis-planted *Syzygium jambos* was replaced by another native tree species *Celtis sinensis* chosen from Table 2 due to market availability at this moment. Replacement works was conducted on 31 May 2021.

Table 3. Summary table compensatory planting.

Tree No.	Species		Compensatory/ Replacement Planting
TA0326	Aquilaria sinensis	十沉杏	Compensated by 1 no. of <i>Schefflera</i> heptaphylla and 2 nos. of <i>Celtis sinensis</i>

- 5.17 With completion of compensatory planting for the loss of *Artabotrys hongkongensis* and TA0326 (*Aquilaria sinensis*), survival is monitored for the replaced species from now on (i.e. 2 nos. of *Desmos chinensis*; 1 no. of *Schefflera heptaphylla* and 2 nos. of *Celtis sinensis*).
- 5.18 Survival of the 27 nos. of Lamb of Tartary (*Cibotium barometz*) transplanted back to STSFWSR is monitored too. No more individual is stored at the nursery.
- 5.19 Health condition and survival rate (started from 100% in this monitoring month) is shown in Annex II.

6. SUMMARY

- 6.1 The condition of TA572 was observed in poor condition due to broken of main trunk. TA327 was also in poor condition; while already dead TA326 collapsed under Signal No. 10 typhoon Mangkhut in September 2018. Tree guying cables have been installed to provide external support to the two remaining transplanted trees.
- 6.2 Compensatory planting of TA326 has been completed on 25 March 2020 by planting two *Syzygium levinei* and one *Schefflera heptaphylla*. However, the two native *Syzygium levinei* were mis-planted by two exotic *Syzygium jambos*, which has been replaced by another native tree species *Celtis sinensis* on 31 May 2021.
- 6.3 Desmos chinensis has been finalized as the candidate to compensate the loss of Artabotrys hongkongensis. Two individuals were planted at Wall C in STWTW on 1 April 2021.
- 6.4 All Lamb of Tartary (*Cibotium barometz*) previously stored at the nursery have been severely damaged by Typhon Wipha on 30-31 July 2019. During the monitoring in December 2020, all are dehydrated without foliage in poor condition; however, 27 nos. new individuals are propagated from previously collected spores since then.
- 6.5 They are at acceptable condition to be transplanted back at Portion E of STSFWSR on 23 April 2021.
- 6.6 In order to enhance a sustainable survival during the post-transplantation stage, a shelter (such as 遮光網) has been installed to reduce intensity of direct sunlight received and avoid direct hit of rainstorm/ typhoon to the 27 nos. *Cibotium barometz*.
- 6.7 Regular irrigation, set up of protection zone and weeding by hand held tools within protection zone, shall also be provided to the transplanted/ compensated plants in order to sustain their survival during the post-transplantation (establishment) stage.
- 6.8 Root ball of TA572 and TA327 tree should be kept moisture especially during dry and non-raining day.

ANNEX I Photo







Photo 7. Transplanted Incense Tree (*Aquilaria sinensis*) – TA327 (left); and Ailanthus (*Ailanthus fordii*) – TA572 (right)






IN-SITU REPROVISIONING OF SHA TIN WATER TREATMENT WORKS - SOUTH WORKS-Post-Transplantation Monitoring Report



Photo 14 & 15. The two exotic *Syzygium jambos* (mis-treated as the native *Syzygium levine*i) are replaced by another native tree *Celtis sinensis* (due to market availability at this moment) as compensatory planting of TA326.



<u>ANNEX II</u> Table for condition of transplanted plant

		amb of Tartary and		
No.	Species	Condition	Alive/Dead	Remark
1	Cibotium barometz	Fair	Alive	
2	Cibotium barometz	Fair	Alive	_
3	Cibotium barometz	Fair	Alive	
4	Cibotium barometz	Fair	Alive	
5	Cibotium barometz	Fair	Alive	
6	Cibotium barometz	Fair	Alive	
7	Cibotium barometz	Fair	Alive	
8	Cibotium barometz	Fair	Alive	
9	Cibotium barometz	Fair	Alive	
10	Cibotium barometz	Fair	Alive	
11	Cibotium barometz	Fair	Alive]
12	Cibotium barometz	Fair	Alive	27 individuals are
13	Cibotium barometz	Fair	Alive	transplanted back to
14	Cibotium barometz	Fair	Alive	STSFWSR on 23 April
15	Cibotium barometz	Fair	Alive	2021.
16	Cibotium barometz	Fair	Alive	-
17	Cibotium barometz	Fair	Alive	-
18	Cibotium barometz	Fair	Alive	-
19	Cibotium barometz	Fair	Alive	-
20	Cibotium barometz	Fair	Alive	-
21	Cibotium barometz	Fair	Alive	-
22	Cibotium barometz	Fair	Alive	-
23	Cibotium barometz	Fair	Alive	-
24	Cibotium barometz	Fair	Alive	-
25	Cibotium barometz	Fair	Alive	-
26	Cibotium barometz	Fair	Alive	1
27	Cibotium barometz	Fair	Alive	1
	The shelter (such as 遮う	ć網) has been set up rainstorm/ typho	-	g and against direct hit of
28	Desmos chinensis	Fair	Alive	Two individuals were
				planted at Wall C in
				STWTW on 1 April 2021
		Survival rate (%)	100%	
l			/ -	1

Shrubs of Lamb of Tartary and Hong Kong Eagle's Claw

No.	Species	Condition	Alive/Dead	Remark
TA572	Ailanthus fordii	Poor	Alive	Two main trunks were
				broken during typhoon
				on 23 August 2017.
				Cracks and wounds
				observed in one of the
				trunks. Weak canopy
				formed only by sprouts.
TA327	Aquilaria sinensis	Poor	Alive	Tree crown of TA327
				was thinner after
				transplantation. Water
				sprouts, cracks on tree
				bark and would at trunk
				base observed.
N/A	Celtis sinensis	Fair	Alive	Compensate for TA326;
				Syzygium jambos
				replaced by Celtis
				sinensis on 31 May 2021.
N/A	Celtis sinensis	Fair	Alive	Compensate for TA326;
				Syzygium jambos
				replaced by Celtis
				sinensis on 31 May 2021.
N/A	Schefflera	Fair	Alive	Compensate for TA326;
	heptaphylla			old leaved replaced by
				new leaf buds
	I	Survival rate (%)	100%	

Transplanted/ compensatory Trees

Appendix T Monthly Summary of Waste Flow Table

Monthly Summary Waste Flow Table for 2021

Contract No.: 1/WSD/19

Contract Title: In-situ Reprovisioning of Sha Tin Water Treatment Works (South Works) -Water Treatment Works and Ancillary Facilities

		Actual Quantities of Iner	rt C&D Materials Ge	enerated / Imported (in '000m3)			Actual Qu	antities of C&D Wastes	Generated	
		Broken Concrete							Plastics		
		(including rock for				Imported		Paper/	(bottles/containers,pla		Others, e.g.
Month	Total Quantity	recycling into	Reused in the	Reused in other	Disposed as	C&D		cardboard	stic sheets/foam	Chemical	general
	Generated	aggregates)	Contract	Projects	Public Fill	Material	Metals	packaging	package material)	Waste	refuse
	(a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)	(in '000m ³)
Jan	0.122	0.000	0.000	0.000	0.122	0.000	4.300	0.000	0.000	0.000	0.004
Feb	0.128	0.000	0.017	0.000	0.111	0.000	0.000	0.000	0.000	0.000	0.004
Mar	0.365	0.032	0.000	0.000	0.333	0.000	6.300	0.000	0.000	0.000	0.015
Apr	0.033	0.009	0.000	0.000	0.024	0.000	16.600	0.000	0.000	0.000	0.019
May	0.098	0.011	0.000	0.000	0.087	0.026	7.460	0.000	0.000	0.000	0.016
Jun	0.066	0.008	0.000	0.000	0.058	0.039	27.820	0.000	0.000	0.000	0.020
Sub-total	0.812	0.060	0.017	0.000	0.734	0.065	62.480	0.000	0.000	0.000	0.077
Jul	0.528	0.024	0.306	0.000	0.197	0.042	8.480	0.037	0.000	0.000	0.020
Aug	4.898	0.005	4.733	0.000	0.160	0.038	124.520	0.000	0.000	0.000	0.024
Sep	11.193	0.000	11.180	0.000	0.014	0.209	47.330	0.000	0.000	0.000	0.019
Oct	9.757	0.000	9.720	0.000	0.037	0.126	54.230	0.000	0.000	0.000	0.018
Nov											
Dec											
Total	27.188	0.090	25.956	0.000	1.142	0.480	297.040	0.037	0.000	0.000	0.158

Appendix U Implementation Schedule of Environmental Mitigation Measures (EMIS)

Environmental Mitigation and Enhancement Measure Implementation Schedule at Construction Stage

EIA Ref.	Recommended Mitigation Measures	Location of the Measures	Implementation Agent	n Relevant Legislation and Guidelines	Implementation Phase			Status
					D	с	0	
Air Quality								
4.7.1	Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather.	All works areas	Contractor	Air Pollution Control		\checkmark		Y
4.7.1	Side enclosure and covering of any aggregate or stockpiling of dusty material to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines.	All works areas	Contractor	Ordinance and Air Pollution Control (Construction		\checkmark		Y
4.7.1	Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations.	All works areas	Contractor	Dust) Regulation		\checkmark		Y
4.7.1	Establishment and use of vehicle wheel and body washing facilities at the exit points of the site.	All works areas	Contractor			\checkmark		Y
4.7.1	Imposition of speed controls for vehicles on site haul roads.	All works areas	Contractor			\checkmark		Y
4.7.1	Implement EM&A program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise.	All works areas / Monitoring points	Contractor					Y
Noise					1		I	
5.6.4	Implement good site practices to reduce noise level	All works areas	Contractor	Noise Control Ordinance		\checkmark		Y
5.6.5	Adoption of Quiet PME	All works areas	Contractor			\checkmark		N/A
5.6.6	Use of Movable Noise Barrier	All works areas	Contractor	-		\checkmark		N/A
5.8	Noise monitoring	Monitoring points	Contractor			\checkmark		Y
Water Quality								
6.8.1	Surface run-off from construction sites should be discharged into storm drains via adequately designed sand/silt removal facilities such as sand	All works areas	Contractor	ProPECC PN 1/94 Construction		\checkmark		Y

	traps, silt traps and sedimentation basins. Channels or earth bunds or			Site Drainage		
	sand bag barriers should be provided on site to properly direct					
	stormwater to such silt removal facilities. Perimeter channels at site			TM-DSS		
	boundaries should be provided where necessary to intercept storm					
	run-off from outside the site so that it will not wash across the site.			Water Pollution		
	Catchpits and perimeter channels should be constructed in advance of			Control		
	site formation works and earthworks.			Ordinance		
6.8.2	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly, at the onset of and after each rainstorm to prevent local flooding.	All works areas	Contractor		\checkmark	Y
6.8.3	Temporary exposed slope surfaces should be covered and temporary	All works area	Contractor	_		
0.8.5	access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided to prevent storm run-off from washing across exposed soil surfaces.	All WORKS area	Contractor		\checkmark	Y
6.8.4	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary.	All works areas	Contractor		\checkmark	N/A
6.8.5	Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	All works areas	Contractor	-	\checkmark	Y
6.8.6	Open stockpiles of construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms.	All works areas	Contractor		\checkmark	Y
6.8.7	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system.	All works areas	Contractor	-	\checkmark	Y
6.8.8	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area.	All works areas	Contractor		\checkmark	Y
6.8.9	All vehicles and plant should be cleaned before they leave a construction site to minimize the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains.	All works areas	Contractor			Y
6.8.10	Before commencing any demolition works, all drainage connections should be sealed to prevent building debris, soil, sand etc. from entering	All works areas	Contractor		\checkmark	N/A

	drains.		
6.8.11	Wastewater generated from building construction activities including concreting, plastering, internal decoration, cleaning of works and similar activities should not be discharged into the stormwater drainage system. If the wastewater is to be tankered off site for disposal into foul sewers, it should undergo the removal of settleable solids in a silt removal facility, and pH adjustment as necessary.	All works areas	Contractor
6.8.12	Acidic wastewater generated from acid cleaning, etching, pickling and similar activities should be neutralized to within the pH range of 6 to 10. The neutralized wastewater should be tankered off site for disposal into foul sewers or treated to a standard acceptable to storm drains and the receiving waters.	All works areas	Contractor
6.8.13	All surface run-off must proper collected and discharge at designated location. The discharge quality must meet the requirements specified in the discharge license.	All works areas	Contractor
6.8.15	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The Waste Disposal Ordinance (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation should be observed and complied with for control of chemical wastes.	All works areas	Contractor
6.8.16	Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges	All works areas	Contractor
6.8.17	Disposal of chemical wastes should be carried out in compliance with the Waste Disposal Ordinance.	All works areas	Contractor
6.8.18	Sewage generated from the workforce should be properly treated by interim treatment facilities, such as chemical toilets which are properly maintained with the employment of licensed collectors for the collection and disposal on a regular basis.	All works areas	Contractor
6.8.19	Adopt relevant measures stated in ETWB TC (Works) No. 5/2005 "Protection of Natural Streams/rivers from Adverse Impacts arising from Construction Works" to minimize the potential water quality impacts from the construction works near any water courses.	All works areas	Contractor
6.10	Water quality monitoring	Monitoring points	Contractor

7.6.1	Appropriate waste handling, transportation and disposal methods for all	All works areas	Contractor	Waste Disposal		
	waste arisings generated during the construction works for the Project			Ordinance	\checkmark	Y
	should be implemented to ensure that construction wastes do not enter					
	the nearby streams or drainage channel.			DEVB TCW No.		
7.6.2	Implementation of good site practices for waste management	All works areas	Contractor	6/2010,	\checkmark	Y
7.6.3	Implementation of trip ticket system to control waste disposal	All works areas	Contractor	ETWB TCW No. 19/2005	\checkmark	Y
7.6.4	Implementation of good site practices to reduce waste generations	All works areas	Contractor	Land	\checkmark	Y
7.6.5	Re-use of excavated C&D materials on site as far as practical. A suitable area should be designated within the site for temporary stockpiling of	All works areas	Contractor	(Miscellaneous Provisions)	\checkmark	Y
7.0	C&D material and to facilitate the sorting process.			Ordinance		
7.6.8	General refuse should be stored in enclosed bins or compaction units separate from C&D material. A reputable waste collector should be employed by the contractor to remove general refuse from the site, separately from C&D material.	All works areas	Contractor	Code of Practice on the Packaging, Labelling and	\checkmark	Y
7.6.9	All storage of asbestos waste should be carried out properly in a secure place isolated from other substances so as to prevent any possible release of asbestos fibres into the atmosphere and contamination of other substances. The storage area should bear warning panels to alert people of the presence of asbestos waste.	All works areas	Contractor	Storage of Chemical Wastes		N/A
7.6.10	A licensed asbestos waste collector will be appointed to collect the asbestos waste and deliver to the designated landfill for disposal. Application should be submitted to EPD.	All works areas	Contractor		\checkmark	N/A
7.6.11	If chemical wastes were to be produced at the construction site, the Contractor would be required to register with the EPD as a Chemical Waste Producer, and to follow the guidelines stated in the Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall use a licensed collector to transport the chemical wastes. The licensed collector shall deliver the waste to the Chemical Waste Treatment Centre at Tsing Yi, or other licenced facility, in accordance with	All works areas	Contractor		\checkmark	Y

	the Waste Disposal (Chemical Waste) (General) Regulation.					
Ecology		•	•		· · · ·	
8.8.1	Ecological impacts on important habitats and the associated wildfile caused by the proposed development should be mitigated and compensation approaches to the maximum practical extent	All works areas in particular important	The Engineer/ Contractor	EIAO-TM EM&A Manual	\checkmark	Y
8.8.2	Reduce the amount of vegetation removal required and thereby minimize the footprint of the slope at the woodland habitat	habitats All works areas	The Engineer/ Contractor		\checkmark	Y
8.8.3	Conduct detailed vegetation survey and implement suggested measures for species of conservation importance.		The Engineer/ Contractor	-	\checkmark	Y
8.8.4	The affected Incense Tree and Ailanthus as mentioned in the detailed vegetation survey report within the works area will be transplanted		The Engineer/ Contractor	-	\checkmark	Y
8.8.5	To avoid impacts on Short-nosed Fruit Bat, the tree with records of an active roost and trees showing evidence of roosting activity should be retained where possible. Where Chinese Fan-palm (Livistona chinensis) removal is required, these should be checked by suitably qualified ecologist with over 7 years relevant experience for roosting bats prior to their removal. If roosting bats are observed, a strategy for passive removal will be agreed with the AFCD and implemented. This could include undertaking the works just after the bats have left the roost (i.e. dusk).		The Engineer/ Contractor		~	N/A
8.8.6	The inclusion of Chinese Fan-palm of similar size as the affected plant within the areas of compensatory planting or other suitable areas is recommended to replace affected specimens, and compensate for the impact to roosting opportunities for this bat species		The Engineer/ Contractor		\checkmark	N/A
8.8.7	Implement good site measures to minimize the disturbance impacts to terrestrial habitat and associated wildlife arising from the land-based construction activities.		The Engineer/ Contractor		√	Y
8.8.8	To minimize the contamination of wastewater discharge, accidental chemical spillage and construction site run-off to the receiving water bodies, mitigation measures such as diverting the site runoff to silt trap facilities before discharging into storm drain, proper waste and dumping management and standard good site practice for land-based construction.		The Engineer/ Contractor		~	Y
8.8.9-8.8.11	Implement woodland compensation		The Engineer/ Contractor		\checkmark	N/A

Landscape and	d Visual					
9.8.1	Existing tress to be retained on site shall be carefully protected during construction. Trees unavoidably affected by the works shall be transplanted as far as possible.	All works areas	Contractor	DEVB TCW No. 10/2013	\checkmark	Y
	Compensatory Planting shall be provided in accordance with DEVB TCW No. 10/2013 – Tree Preservation.	All works areas	Contractor	EIAO TM	\checkmark	Y
	Control of night-time lighting glare.	All works areas	Contractor		\checkmark	Y
	Erection of decorative screen hoarding compatible with the surrounding setting.	All works areas	Contractor		\checkmark	Y
	Management of facilities on work sites which give control on the height and disposition/arrangement of all facilities on the works site to minimize visual impact to adjacent VSRs.	All works areas	Contractor		\checkmark	Y
Cultural Herita	age					
10.6.2	Vibration monitoring at Ex KCR Beacon Hill Tunnel during piling works of Administration Building	Work site	The Engineer /Contractor		\checkmark	N/A
Land Contami	nation	•			I	
11.7	Identify contamination and implement appropriate remedial measures on site. Provide relevant submission and obtain approval from EPD if necessary.	All works areas	Contractor	Guidance Note for Contaminated Land Assessment and Remediation Guidance Manual for Use of Risk based Remediation Goals for Contaminated Land Management (Guidance Manual)	\checkmark	N/A
Hazard to Life						
Table 12.22	Ensure speed limit enforcement is specified in the contractor's Method Statement to limit the speed of construction vehicles on site	All works areas	The Engineer	EIAO-TM	\checkmark	Y
	Develop an audit procedure to ensure enforcement of speed limits and to ensure adequate site access control	All works areas	The Engineer		\checkmark	Y
	Ensure construction method statement is endorsed by the Engineer (AECOM)	All works areas	The Engineer	1	\checkmark	Y

		1		
Ensure designated manoeuvring area for the new access road construction is away from the Chlorination House	New access road area	Contractor/ The Engineer	\checkmark	Y
Ensure that the emergency response plan and procedures (including drills) cover the reprovisioning activities	All works areas	Contractor/ The Engineer	\checkmark	Y
Safety training to be provided to construction workers and WSD/Engineer staff regarding evacuation procedures	All works area	Contractor/ The Engineer	\checkmark	Y
Ensure communication protocol is in place between construction and operation staff with regard to the change of chlorine delivery route and the switchover from the existing to new chlorinated water piping;	All works areas	Contractor/ The Engineer	\checkmark	N/A
Ensure temporary suspension of crane operation and construction truck movements during chlorine delivery	All works areas	Contractor/ The Engineer	\checkmark	Y
Provide a crash barrier between the construction site and the north side of the Chlorination House.	Chlorination House area	Contractor	\checkmark	Y
Conduct vibration monitoring at the Chlorination House during piling activities to ensure vibration levels are acceptable and will not lead to any damage of the Chlorination House	Chlorination House area	Contractor	√	Y
Civil engineering calculation to be performed to confirm differential settlement from excavation work is within acceptable limits for the Chlorination House	Chlorination House area	Contractor	\checkmark	Y
Provide settlement monitoring for the Chlorination House to ensure no subsidence occurs from nearby excavation works.	Chlorination House area	Contractor	\checkmark	Y
Confirm the chlorine concentration for the chlorinated water before the switchover from the existing to new piping. This is to avoid the potential for chlorine gas vapours being released if the concentration is too high and there is spillage during switchover	Chlorinated water piping	WSD	\checkmark	N/A
Develop an operating procedure for performing the chlorinated water switchover from the existing piping to new piping.	All works areas	Contractor/ The Engineer / WSD	\checkmark	N/A
Ensure the location/height of the lifting equipment is such there is no impact on Chlorination House/chlorine delivery route in case of falling, swinging or dropped load.	Chlorination House area	Contractor/ The Engineer	\checkmark	Y
Implement the controlled demolition of the existing E&M workshop to ensure that any steel structural elements can only fall away from the Chlorination House	Existing E&M Workshop and Chlorination House	Contractor/ The Engineer	\checkmark	N/A

	areas				
Stop any construction activities which may lead to vibrations and potential slope/boulder disturbance during the chlorine deliveries	All works areas	Contractor		\checkmark	
Installation of Chlorine gas monitors with audible alarms in the relevant	Reprovisioning	Contractor/		.1	
reprovisioning works area	works areas	The Engineer		\checkmark	
site and ensuring that during the chlorine drums delivery construction works are stopped and the construction workers moved away from Chlorination House	All works areas	Contractor			
· · · · · · · · · · · · · · · · · · ·	Beacon Hill	The Engineer /			
	North Gas	Contractor /			
	Offtake Station and Gas	HKCG			
	Pipelines in Old			N	
	Beacon Hill				
	Tunnel				
Temporary suspend chlorine delivery during the short period of		The Engineer /			
construction of the concerned section of elevated walkway to avoid		Contractor		\checkmark	
mobile crane impact on the chlorine truck					
	Chlorine	The Engineer /			
	delivery route and	Contractor			
	reprovisioning			\checkmark	
	works access				
	roads				
Large equipment/plant movement should be controlled by	All works areas	The Engineer /			
'Permit-to-move' system		Contractor /		\checkmark	
		WSD			
	Chlorination	The Engineer /		.1	
zone would be determined by the size of the equipment	House area	Contractor		\checkmark	
	Construction	The Engineer /		\checkmark	
· ·	Office area	Contractor		`	
Entry of non-authorized personnel to the construction site to be prohibited	All works areas	Contractor		\checkmark	

12.15.4, 12.18.1, 12.22.9	GPS fleet management system with driver training to help enforce truck speeds	Chlorine delivery trucks, fleet management centre	WSD / Chlorine Supply Contractor	EIAO-TM	\checkmark	k.i.v.
	Improved clamps with independent checks to prevent load shedding	Chlorine			\checkmark	F
	Adoption of the chlorine delivery route from Sham Shui Kok Dock to Sha Tin WTW	delivery trucks			\checkmark	F
						F
	Provision of emergency repair kit					F
12.34.3 Table 12.37	ble 12.37 tyres. 12.38 A vehicle accompanying chlorine truck along critical road sections in Sha Tin. The truck should be equipped with emergency kit, fire extinguisher, radio set for communication. The accompanying vehicle will be ahead of the chlorine truck after the vehicles entering the water treatment works site – An accompanying vehicle may provide rapid response to an incident but any action would be limited to containing a small leak.				\checkmark	F
& 12.38					\checkmark	F
	Limit fuel tanks capacity at the beginning of the Project (Item 2.3 of Table 12.37 – advance measure).	Chlorine drums			\checkmark	F
	Review the practicality of reducing combustible materials or use of fire retardant materials in the cab. (Item 2.3 of Table 12.37 – further measure)				~	k.i.v.
	Annual periodic radiography or ultrasonic test inspections of the chlorine drums should be considered for implementation as soon as feasible (Item 3.8 of Table 12.37).				\checkmark	k.i.v.
	Implement side, front and rear crash guards with high energy absorption in coordination and accordance with the relevant authorities.	Chlorine delivery trucks			\checkmark	k.i.v.
	Implement a sturdy steel frame to minimize the potential for chlorine release due to truck rollover	1			\checkmark	k.i.v.
12.34.4	WSD will continue to keep under review the latest development of use of alternative disinfectants in water supply industry to aim at minimising on-site chlorine storage.4	Chlorine delivery Route	WSD		\checkmark	k.i.v.

	Training should be provided for the use of the GPS fleet management and improved safe driving.	\checkmark	k.i.v.
	Ensured that independent checks are performed to ensure proper chlorine drum latching and clamping.	√	F
	Chlorine truck drivers or driver attendants should be further trained to check and detect potential chlorine leaks during transport. This should include the timely application of the emergency kit.	~	k.i.v.
	Training should be provided to driver and driver attendant for the emergency use of the new $2 \times 9L$ AFFF extinguishers.	1	F
	Induction training for new drivers and driver attendant should include familiarisation with the route, familiarisation with chlorine risks, defensive driving, application of emergency kits, use of fire extinguishers and emergency response	\checkmark	k.i.v.
	Provision of a fire screen between the cab and cargo as well as fire retardant materials for the wheel arches on the chlorine truck should be planned and provided	\checkmark	F
	To keep under review alternate chlorine receiving dock in Sha Tin/Tai Po area for chlorine delivery to STWTW.	\checkmark	k.i.v.
<u>Legend</u>			
D – Design I			
C – Constru	ction Phase		
0 – Operati	on Phase		
Y - Complia	nce of Mitigation Measures		
N/A – Not A	pplicable in Reporting Period		
k.i.v – Keep	In View		

Appendix V Cumulative Statistics on Exceedances, Complaints, Notifications of Summons and Successful Prosecutions

				Ai	r Quality				
Location	A	ction Lev	el	Limit Level				Total	
AM1		0				0			0
AM2	0					0			0
					Noise				
Location	A	ction Lev	el		Ι	imit Lev	el		Total
NM1		0				0			0
NM2	0					0			0
NM3	0			0				0	
				Wat	ter Qualit	у			
Location	Action Level				Limit Level				Total
Location	DO	Turbidity	SS	pH	DO	Turbidity	SS	рН	Iotai
C1	0	0	0	0	0	0	0	0	0
C2	0 0 0			0	0	0	0	0	0
C3	N/A N/A N/A			N/A	N/A	N/A	N/A	N/A	0
M1	0	0	0	0	0	0	0	0	0
M2	0	0	0	0	0	0	0	0	0
M3	0	0	0	0	0	0	0	0	0

Statistical Summary of Exceedances

Statistical Summary of Environmental Complaints

Reporting	Environmental Complaint Statistics					
Period	Frequency	Complaint Nature	Cumulative			
1 October - 31 October 2021	0	N/A	4			

Statistical Summary of Environmental Summons

Reporting	Environmental Summons Statistics					
Period	Frequency	Details	Cumulative			
1 October -	0	N/A	0			
31 October 2021	0		0			

Statistical Summary of Environmental Prosecution

Reporting	Environmental Prosecution Statistics					
Period	Frequency	Details	Cumulative			
1 October - 31 October 2021	0	N/A	0			

Appendix W Tentative Schedule of Impact Monitoring

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW								
Nov-21								
Sun	Mon	Tue	Wed	Thur	Fri	Sat		
	1	2	3	4	5	6		
		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
			10	44	12	40		
7	8	9	10	11	12	13		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
14	15	16	17	18	19	20		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
21	22	23	24	25	26	27		
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			
28	29	30						
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3							

Tentative Impact Monitoring Schedule for STWTW

Tentative Impact Monitoring Schedule for STWTW							
			Dec-21		1		
Sun	Mon	Tue	Wed	Thur	Fri	Sat	
			1	2	3	4	
			Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 &	
5	6	7	8	9	10	NM3	
	Impact Water Quality monitoring for C1, C2,		Impact Water Quality monitoring for C1, C2,		Impact Water Quality monitoring for C1, C2,		
	C3, M1, M2 & M3		C3, M1, M2 & M3		C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
12	13	14	15	16	17	18	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
19	20	21	22	23	24	25	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		
26	27	28	29	30	31		
		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3			

Tentative Impact Monitoring Schedule for STWTW							
form.	8	T	Jan-22 Wed	7 1	F1	C-+	
Sun	Mon	Tue	Wed	Thur	Fri	Sat	
						Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
2	3	4	5	6	7	8	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3	
9	10	11	12	13	14	15	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		
16	17	18	19	20	21	22	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	Impact Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3	
23	24	25	26	27	28	29	
	Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3		Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3 Air monitoring for AM1 & AM2 Noise monitoring for NM1, NM2 & NM3				
30	31 Impact Water Quality monitoring for C1, C2, C3, M1, M2 & M3						