

**JOB No.: TCS00371/07**

**VERSION No.: 3**

**DRAINAGE SERVICES DEPARTMENT  
CONTRACT NO. DC/2006/02**



**YUEN LONG, KAM TIN, NGAU TAM MEI AND TIN SHUI  
WAI DRAINAGE IMPROVEMENTS, STAGE 1, PHASE  
2B – CHEUNG CHUN SAN TSUEN AND KAM TSIN WAI**

**KT15 - MONTHLY EM&A REPORT FOR  
MAY 2009 (No. 23)**

**PREPARED FOR**

**CHIT CHEUNG CONSTRUCTION COMPANY LIMITED**

**Quality Index**

Date	Reference No.	Prepared By	Certified By
11 June 2009	TCS00371/07/600/R1321v3	Ben Tam	Andrew Lau
			
		Environmental Consultant	Environmental Team Leader

Ver. No.	Date	Remarks
1	5 June 2009	First Submission
2	10 June 2009	Amended against IEC's comment on 8 June 2009
3	11 June 2009	Amended against IEC's comment on 10 June 2009

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

**EXECUTIVE SUMMARY**

- ES01. Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai (the Project) on 3 April 2007. According to the contract specification requirements, an Environmental Monitoring & Audit (EM&A) program has to be implemented by an Environmental Team (ET) throughout the contract period.
- ES02. Under the Project Profile for Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai, Drainage Improvement Stage 1 Phase 2B – Kam Tin Secondary Drainage Channels KT14 & KT15 (Ref.: 382047/E/PP/Issue 5), KT14 & KT15 was defined as Designated Projects and governed by an Environmental Permit (EP-231/2005/A).
- ES03. Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be the ET to implement the EM&A program in accordance with the requirements stated in the Environmental Permit and EM&A Manual for Secondary Channels KT14 & KT15 (August 2005). This Contract (DC/2006/02) only covers KT15; and KT14 will be carried out under another contract.
- ES04. This Monthly EM&A Report for **May 2009 (No. 23)** presents the EM&A results for the period from **26 April to 25 May 2009 (the Reporting Period)**.

**BREACH OF ACTION AND LIMIT (A/L) LEVELS**

- ES05. The dates and parameters of exceedances recorded in this Reporting Period are summarized in the following table.

Monitoring	Parameters	Action Level	Limit Level
Air Quality	1-hour TSP	-	-
	24-hour TSP	-	-
Noise	Leq (30min) Daytime	-	-
Stream Water	Dissolve Oxygen (DO)	-	-
	Turbidity (NTU)	-	-
	pH	-	-
	Suspended Solids (SS)	-	-
	Ammonia Nitrogen	-	27 Apr 09
	Zinc	-	-
Ecology	Number of species of wetland birds	-	25 May 09
	Total number of wetland birds	-	25 May 09
	Number of species of wetland fauna	-	25 May 09
	Total number of wetland fauna	-	25 May 09

Note: According to the EM&A Manual S7.5.1(b), fauna monitoring was only undertaken during wet seasons (April to July)

**COMPLAINTS LOG**

- ES06. No environmental complaint was received in this Reporting Period.

**NOTIFICATIONS OF ANY SUMMONS AND SUCCESSFUL PROSECUTIONS**

- ES07. There was no environmental summons or successful prosecution recorded in this Reporting Period.

**REPORTING CHANGES**

- ES08. There are no changes to be reported in this Reporting Period.

### **FUTURE KEY ISSUES**

ES09. Construction activities to be undertaken in **June 2009** included backfilling of completed structure, road construction, gabion installation, sheet pile driving, stream diversion, tree protection and tree transplanting works, carrying out joined survey and utilities companies liaison. Potential environmental impacts for this project generally include air quality, noise, ecology, surface runoff and construction waste. The contractor shall properly implement the required environmental mitigation measures as per the Implementation Schedule in the EM&A manual to ensure no significant adverse environmental impact arises from the construction works. The contractor was reminded to maintain good house-keeping throughout the construction phase.

### **EM&A ACTIVITIES IN THE REPORTING PERIOD**

ES10. A summary of the monitoring activities in this Reporting Period is listed below: -

• 1-hour TSP Monitoring	15	Events
• 24-hour TSP Monitoring	5	Events
• Noise Monitoring	5	Events
• Stream Water Quality	18	Events
• Ecology (Fauna)	1	Event
• Site Inspection Audit	4	Times

### **AIR QUALITY**

ES11. No 1-hour and 24-hour TSP monitoring results that triggered the Action or Limit Level was recorded in this Reporting Period.

### **CONSTRUCTION NOISE**

ES12. No construction noise complaint (an Action Level exceedance) was received and no construction noise monitoring result that exceeded the Limit Level was recorded in this Reporting Period.

### **STREAM WATER QUALITY**

ES13. For stream water quality monitoring, one Limit Level exceedance in ammoniacal nitrogen was recorded at Location W9B on 27 April 2009. Investigation report concluded that the exceedance was due to natural variation of the water quality and no corrective actions were therefore required.

### **ECOLOGY (FAUNA)**

ES14. No intrusions of construction activities into the wetland areas nor adverse impact on the wetlands was found during site audit on 25 May 2009. Based on the findings in the previous monthly monitoring, the non-compliance in wetland dependent birds and fauna were not caused by the project.

**SUMMARY OF MONITORING EXCEEDANCES**

ES15. A summary of monitoring exceedances during the Reporting Period for air quality, construction noise, stream water quality and ecology monitoring are presented below:-

Monitoring	Parameters	Work-Related Exceedance %	Investigation & Corrective Actions
Air Quality	1-hour TSP	0	Not Required for 0% Project Related
	24-hour TSP	0	Not Required for 0% Project Related
Noise	Leq (30min) Daytime	0	Not Required for 0% Project Related
Stream Water	Dissolve Oxygen	0	Not Required for 0% Project Related
	Turbidity (NTU)	0	Not Required for 0% Project Related
	pH	0	Not Required for 0% Project Related
	Suspended Solids	0	Not Required for 0% Project Related
	Ammonia Nitrogen	0	Not Required for 0% Project Related
	Zinc	0	Not Required for 0% Project Related
Ecology	Decrease in the total number of species or individuals of wetland dependent bird from baseline	0	Not Required for 0% Project Related Exceedance
	Decrease in the total number of species or individuals of wetland faunal from baseline	0	Not Required for 0% Project Related Exceedance

Note: According to the Project Profile: Secondary Channels KT14 & KT15 Attachment 4 EM&A Manual Section 7.5.1 (b), fauna monitoring is only required to be undertaken in wet seasons (April to July) on a monthly basis.

**SITE INSPECTION BY EXTERNAL PARTIES**

ES16. No site visit or inspection was carried out by the Environmental Protection Department in this Reporting Period.

**TABLE OF CONTENTS**

1.0	INTRODUCTION	1
2.0	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
3.0	SUMMARY OF IMPACT MONITORING REQUIREMENTS	3
4.0	IMPACT MONITORING METHDOLOGY	5
5.0	IMPACT MONITORING RESULTS	11
6.0	WASTE MANAGEMENT	16
7.0	SITE INSPECTION	17
8.0	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	18
9.0	IMPLEMENTATION STATUS OF MITIGATION MEASURES	19
10.0	IMPACT FORECAST	20
11.0	CONCLUSION	21

## **LIST OF TABLES**

<b>TABLE 2-1</b>	<b>STATUS OF ENVIRONMENTAL LICENSE AND PERMITS</b>
<b>TABLE 3-1</b>	<b>SUMMARY OF EM&amp;A REQUIREMENTS</b>
<b>TABLE 3-2</b>	<b>ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING</b>
<b>TABLE 3-3</b>	<b>ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE MONITORING</b>
<b>TABLE 3-4</b>	<b>ACTION AND LIMIT LEVELS FOR STREAM WATER QUALITY MONITORING</b>
<b>TABLE 3-5</b>	<b>ACTION AND LIMIT LEVELS FOR CONSTRUCTION ECOLOGY MONITORING</b>
<b>TABLE 4-1</b>	<b>LOCATIONS OF AIR QUALITY, CONSTRUCTION NOISE AND STREAM WATER QUALITY MONITORING STATION/LOCATIONS</b>
<b>TABLE 4-2</b>	<b>MONITORING EQUIPMENT USED IN EM&amp;A PROGRAM</b>
<b>TABLE 4-3</b>	<b>ANALYTICAL METHOD APPLIED TO WATER QUALITY SAMPLES</b>
<b>TABLE 5-1</b>	<b>SUMMARY OF 1-HOUR TSP MONITORING RESULTS AT A10</b>
<b>TABLE 5-2</b>	<b>SUMMARY OF 24-HOUR TSP MONITORING RESULTS AT A10</b>
<b>TABLE 5-3</b>	<b>SUMMARY OF NOISE MONITORING RESULTS AT N10A</b>
<b>TABLE 5-4</b>	<b>SUMMARY OF STREAM WATER QUALITY RESULTS AT W9A &amp; W9B</b>
<b>TABLE 5-5</b>	<b>SUMMARY OF KT15 ECOLOGY IMPACT MONITORING SURVEYS BIRD SURVEY</b>
<b>TABLE 5-6</b>	<b>SUMMARY OF FAUNA IMPACT MONITORING SURVEYS</b>
<b>TABLE 6-1</b>	<b>SUMMARY OF QUANTITIES OF INERT C&amp;D MATERIALS</b>
<b>TABLE 6-2</b>	<b>SUMMARY OF QUANTITIES OF C&amp;D WASTES</b>
<b>TABLE 6-3</b>	<b>SUMMARY OF EXCAVATED SOIL FOR MARINE DISPOSAL</b>
<b>TABLE 7-1</b>	<b>SUMMARY OF FINDINGS OF SITE INSPECTION AND ENVIRONMENTAL AUDIT</b>
<b>TABLE 8-1</b>	<b>STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS</b>
<b>TABLE 8-2</b>	<b>STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS</b>
<b>TABLE 8-3</b>	<b>STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION</b>
<b>TABLE 11-1</b>	<b>SUMMARY OF THE EXCEEDANCES FOR IMPACT MONITORING</b>

## **LIST OF APPENDICES**

<b>APPENDIX A</b>	<b>PROJECT SITE LAYOUT</b>
<b>APPENDIX B</b>	<b>THREE-MONTH CONSTRUCTION PROGRAM</b>
<b>APPENDIX C</b>	<b>ENVIRONMENTAL ORGANISATION STRUCTURE</b>
<b>APPENDIX D</b>	<b>LOCATIONS OF DESIGNATED MONITORING STATION/LOCATIONS/AREA</b>
<b>APPENDIX E</b>	<b>EVENT/ACTION PLAN FOR AIR QUALITY, CONSTRUCTION NOISE, STREAM WATER QUALITY AND ECOLOGY</b>
<b>APPENDIX F</b>	<b>EQUIPMENT CALIBRATION CERTIFICATES</b>
<b>APPENDIX G</b>	<b>IMPACT MONITORING SCHEDULE</b>
<b>APPENDIX H</b>	<b>GRAPHICAL PLOTS OF AIR QUALITY, CONSTRUCTION NOISE AND STREAM WATER QUALITY MONITORING RESULTS</b>
<b>APPENDIX I</b>	<b>METEOROLOGICAL DATA IN THE REPORTING PERIOD</b>
<b>APPENDIX J</b>	<b>ENVIRONMENTAL TEAM SITE INSPECTION CHECKLISTS</b>
<b>APPENDIX K</b>	<b>RESPONSE TO COMMENTS</b>

## 1.0 INTRODUCTION

- 1.01 Chit Cheung Construction Company Limited (CCC) has been awarded the Drainage Services Department (DSD) Contract No. DC/2006/02 Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai (the Project) on 3 April 2007. According to the contract specification requirements the Project should implement an Environmental Monitoring & Audit (EM&A) program by an Environmental Team (ET) throughout the construction period in accordance with the requirements as stated in the project particular specification, Environmental Permit (EP-231/2005/A) and EM&A Manual for KT15. Location plan of the project site is presented in **Appendix A** and the construction program is presented in **Appendix B**.
- 1.02 The works to be executed at the proposed Channel KT15 mainly comprise the following:
- Construction of about 0.8 km secondary drainage channels;
  - Construction of DSD maintenances access;
  - Provisioning and re-provisioning of pedestrian crossings;
  - Associated ancillary works; and
  - Construction of temporary vehicular access in Portion 5A1 of the site for vehicular access from Kam Sheung Road to Lot Nos. 398RP, 395 in DD106 which are adjacent to the site.
- 1.03 Action-United Environmental Services and Consulting (AUES) has been commissioned by CCC to be the ET for implementation of the EM&A program in accordance with the requirements as set out in the contract particular specification, Environmental Permit (EP-231/2005/A), EM&A Manual for KT15 and the Environment Impact Assessment Ordinance (EIAO).
- 1.04 This report presents the results of the project EM&A program for **May 2009** during the period from **26 April to 25 May 2009**.

### REPORT STRUCTURE

- 1.05 The EM&A report is structured into the following sections:

<b>Section 1</b>	<b>INTRODUCTION</b>
<b>Section 2</b>	<b>PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS</b>
<b>Section 3</b>	<b>SUMMARY OF MONITORING REQUIREMENTS</b>
<b>Section 4</b>	<b>IMPACT MONITORING METHODOLOGY</b>
<b>Section 5</b>	<b>IMPACT MONITORING RESULTS</b>
<b>Section 6</b>	<b>WASTE MANAGEMENT</b>
<b>Section 7</b>	<b>SITE INSPECTION</b>
<b>Section 8</b>	<b>ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE</b>
<b>Section 9</b>	<b>IMPLEMENTATION STATUS OF MITIGATION MEASURES</b>
<b>Section 10</b>	<b>IMPACT FORECAST</b>
<b>Section 11</b>	<b>CONCLUSIONS</b>

## 2.0 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

### PROJECT ORGANIZATION AND MANAGEMENT STRUCTURE

- 2.01 The organization chart and lines of communication with respect to the on-site environmental management and monitoring program are shown in [Appendix C](#).

### CONSTRUCTION PROGRESS

- 2.02 The major construction activities undertaken in this Reporting Period are listed below:-

- Backfilling behind completed structure;
- Extract sheet pile;
- Stream diversion;
- Road construction;
- Dumping activities;
- Tree protection and tree transplanting works;
- Utilities companies liaison; and
- Carrying out joined survey

### SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.03 A summary of the relevant permits, licences, and/or notifications on environmental protection for this Project in this Reporting Period is presented in [Table 2-1](#).

**Table 2-1 Status of Environmental Licenses and Permits**

Items	Item Description	License/Permit Status
1	Environmental Permit (EP-231/2005/A)	-
2	Air Pollution Control (Construction Dust)	Notified EPD on 09 July 2007
3	Chemical Waste Producer Registration WPN:5296-519-C3430-01 (Portion 8, Ma Fung Ling Road, Tong Yan San Tsuen, Yuen Long)	Registration on 20 April 2007
4	Chemical Waste Producer Registration WPN:5113-533-C3434-09 (Kam Tsin Wai, Kam Tin, Yuen Long)	Registration on 20 April 2007
5	Chemical Waste Producer Registration WPN:5213-424-C3431-01 (Portion 7, Birthing Area, Hoi Wan Road, Tuen Mun)	Registration on 20 April 2007
6	Water Pollution Control Ordinance (Discharge License) License No.: 1U450/1	Obtained on 20 July 2007
7	Billing Account for Disposal of Construction Waste (Account Number: 7005311)	Valid on 07 May 2007



### 3.0 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.01 Environmental monitoring and audit requirements are set out in the EM&A Manual. Air quality, construction noise, stream water quality and ecology have been identified to be the key environmental issues during the construction phase of the project.

3.02 A summary of the EM&A requirements for air quality, construction noise, stream water quality and ecology monitoring are shown in **Table 3-1**. The designated station of the air quality, construction noise, stream water quality locations and ecology monitoring area are shown in **Appendix D**.

**Table 3-1 Summary of EM&A Requirements**

Environmental Aspect	Monitoring Parameters		Monitoring Stations
Air Quality	1-hour and 24-hour TSP		A10
Construction Noise	Leq <sub>(30min)</sub> during normal working hours		N10a*
	Supplementary data of L <sub>10</sub> and L <sub>90</sub> for reference		
Stream Water Quality	In Situ Measurement	• Dissolved Oxygen Concentration (mg/L);	W9A & W9B
		• Dissolved Oxygen Saturation (% Sat);	
		• Turbidity (NTU);	
		• pH;	
		• Salinity (%); Water Depth (m) and	
Laboratory Analysis	• Temperature (°C);		
	• Suspended Solids (mg/L);		
	• Ammonia Nitrogen (mg/L); and		
		• Zinc (µg/L).	
Ecology	Monthly monitoring of construction activities adjacent to the wetland areas to identify any intrusions of construction activities into the wetland areas; Monthly monitoring of wetland areas themselves to check that there is no adverse impact on the wetlands as a consequence of changes to the water table that are attributable to the project, if any; Photographic records at six-month intervals; and Monthly surveys of fauna in the wetland areas during the wet season (April to July inclusive) for reptiles, amphibians, dragonflies, and butterflies, and throughout the year for birds.		

Note: \* The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10.

3.03 Air monitoring is carried out once every six days for 24-hour TSP and 3 times every six days for 1-hour TSP at one designated monitoring station A10.

3.04 Noise monitoring is conducted once per week at one designated monitoring location (N10a). Measurements of Leq<sub>(30min)</sub> shall be taken between 0700 and 1900 with supplementary L<sub>10</sub> and L<sub>90</sub> data will be collected for reference.

3.05 Stream water quality monitoring is conducted were undertaken at two locations (W9A and W9B) twice per week. Dissolved Oxygen (DO), pH and Turbidity (NTU) were measured in-situ, water depth, temperature and salinity will be collected for relevant data. Suspended Solids (SS), Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory respectively.

- 3.06 Ecological monitoring is conducted in the seasonal wetland area as shown in Project profile of KT15 Figure ATT 4-7.2). Bird survey should be conducted in monthly through the year and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted monthly in wet season (April to July inclusive) only. Photographic record should be made at six month intervals.
- 3.07 A summary of the Action/Limit (A/L) Levels for air quality, construction noise, stream water quality and ecology monitoring are shown in [Tables 3-2, 3-3, 3-4 & 3-5](#).

**Table 3-2 Action and Limit Levels for Air Quality Monitoring**

Monitoring Station	Action Level ( $\mu\text{g}/\text{m}^3$ )		Limit Level ( $\mu\text{g}/\text{m}^3$ )	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
A10	> 307	> 165	> 500	> 260

**Table 3-3 Action and Limit Levels for Construction Noise Monitoring**

Time Period	Action Level in dB(A)	Limit Level in dB(A)
0700-1900 hrs on normal weekdays	When one or more documented complaints are received	> 75* dB(A)

Note: \* Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

**Table 3-4 Action and Limit Levels for Stream Water Quality Monitoring**

Dissolved Oxygen (mg/L)	W9A (Upstream) <sup>#</sup>	W9B (Downstream)
Action Level	NA	< 0.3
Limit Level	NA	< 0.2
<b>Turbidity (NTU)</b>		
Action Level	NA	> 73.5*
Limit Level	NA	> 78.2**
<b>pH</b>		
Action Level	NA	> 7.0*
Limit Level	NA	> 7.1**
<b>Suspended Solids (mg/L)</b>		
Action Level	NA	> 148*
Limit Level	NA	> 159**
<b>Ammonia Nitrogen (mg/L)</b>		
Action Level	NA	> 30.91*
Limit Level	NA	> 32.20**
<b>Zinc (<math>\mu\text{g}/\text{L}</math>)</b>		
Action Level	NA	> 242*
Limit Level	NA	> 252**

Note: # Act as Control Station for Impact Stream Water Quality Monitoring.  
 \* Alternative Action Level is 120% of upstream control station of same day.  
 \*\* Alternative Limit Level is 130% of upstream control station of same day.

**Table 3-5 Action and Limit Levels for Ecology Monitoring**

Parameters	Action Level	Limit Level
Fauna: decrease in the total number of wetland dependant species or individuals of the surveyed faunal groups from baseline	20 – 40% of individuals and species	> 40% of individuals and species

- 3.08 The Event/Action Plan of air quality, construction noise, stream water quality and ecology monitoring has been implemented for this project. Details of the Event/Action Plan were presented in the [Appendix E](#).

#### 4.0 IMPACT MONITORING METHDOLOGY

##### MONITORING LOCATIONS

- 4.01 The 1-hour and 24-hour TSP monitoring was carried out at one designated station A10. Impact construction noise monitoring was undertaken at the designated location N10a. Stream water quality monitoring was undertaken at two designated locations (W9A & W9B). The ecology monitoring was conducted within the wetland area in according to the EM&A Manual of KT15. The descriptions of monitoring stations are presented in **Tables 4-1**. The geographically location are shown in **Appendix D**.

**Table 4-1 Location of Air Quality, Construction Noise & Stream Water Quality Monitoring Station/Locations**

<b>Air Quality Station</b>	
A10	Village House in Tin Sam San Tsuen
<b>Construction Noise Location</b>	
N10*	Village House in Tin Sam San Tsuen
N10a	Village House in Tin Sam San Tsuen
<b>Water Quality Locations</b>	
W9A#	Tin Sam San Tsuen
W9B	Tin Sam San Tsuen

Note: \* The noise ambient condition within the victim area without significant change. Due to the accessibility, noise monitoring will undertake at N10a. Once the access is available, the impact noise monitoring will undertake at N10

# Act as control station in impact monitoring

- 4.02 The meteorological data during the Reporting Period was extracted from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

##### MONITORING FREQUENCY AND PERIOD

###### 1-HOUR TSP MONITORING

- 4.03 The 1-hour TSP monitoring was conducted in designated station A10 in according to the EM&A Manual three times every 6 days. Total of **15** monitoring events were carried out in this Reporting Period.

###### 24-HOUR TSP MONITORING

- 4.04 The 24-hour TSP monitoring was conducted at station A10 once every six days. Total of **5** monitoring events were carried out in this Reporting Period.

##### NOISE MONITORING

- 4.05 Impact noise monitoring was undertaken at location N10a once per week. Total of **5** monitoring events were carried out in this Reporting Period.

##### STREAM WATER QUALITY MONITORING

- 4.06 The stream water quality monitoring was undertaken at two locations W9A & W9B twice per week. Total of **18** monitoring events were carried out in this Reporting Period.

**ECOLOGY MONITORING**

4.07 Bird survey should be conducted in monthly throughout the year and other faunal groups (reptiles, amphibians, dragonflies and butterflies) are conducted monthly in wet season (April to July inclusive) in the seasonal wetland area. Photographic record should be made at six monthly intervals.

**MONITORING EQUIPMENT**

4.08 Monitoring equipment used by the ET in EM&A program is presented in **Table 4-2**.

**Table 4-2 Monitoring Equipment Used in EM&A Program**

Parameters	Equipment	Monitoring Equipment
1-hour TSP	Portable dust meter	Sibata LD-3 Laser Dust Meter
24-hour TSP	High Volume Sampler	Grasby Anderson GMWS 2310 HVS / Tisch High Volume Sampler 515N
	Calibration Kit	TISCH Model TE-5028A
Leq30min	Integrating Sound Level Meter	Cesva SC-20c Sound Level Meter
	Calibrator	Cesva CB-5 Acoustical Calibrator
	Portable Wind Speed Indicator	Testo Anemometer
Water Depth	Water Depth Detector	Eagle Sonar
Temperature	Thermometer & DO Meter	YSI 550A or YSI 55/12FT
DO	Thermometer & DO Meter	YSI 550A or YSI 55/12FT
pH	pH Meter	Hanna HI 98128 or 98107 or Extech Instruments, ExStik™ Model pH110
Turbidity	Turbidimeter	Hach 2100P
Salinity	Salinometer	ATAGO refractometer
-	Water Sampler	Teflon bailer / bucket
-	Sample Container	High density polythene bottles (provided by laboratory)
-	Storage Container	'Willow' 33-litter plastic cool box

**24-HOUR TSP MONITORING**

4.09 The 24-hour TSP monitoring was carried out by a High Volume Sampler (HVS) in compliance with the USEPA Standards Title 40, Code of Federal Regulations Chapter 1 (Part 50) specifications. The HVS employed complied with the PS specifications including.

- Power supply of 220v/50 hz for 24-hour continuous operation;
- 0.6-1.7 m<sup>3</sup>/min (20-60 SCFM) adjustable flow rate;
- A 7-day mechanical timer for 24-hour operation;
- An elapsed time indicator with  $\pm 2$  minutes accuracy for 24-hour operation;
- Minimum exposed area of 63 in<sup>2</sup>;
- Flow control accuracy of  $\pm 2.5\%$  deviation over 24-hour operation;
- An anodized aluminum shelter to protect the filter and sampler;
- A motor speed-voltage control to control mass flow rate with accuracy of  $\pm 2.5\%$  deviation over 24-hour sampling period;
- Provision of a flow recorder for continuous monitoring;
- Provision of a peaked roof inlet;
- Incorporation with a manometer; and
- An 8"x10" stainless steel filter holder to hold, seal and easy to change the filter paper.

- 4.10 The filter papers used in 24-hour TSP monitoring were of size 8"x10" and provided by a local HOKLAS-accredited laboratory, ALS Techichem Pty (HK) Limited (HOKLAS No. 66). The filters papers after measurements were returned to the laboratory for the required treatment and analysis.

#### **1-HOUR TSP MONITORING**

- 4.11 Measurement of 1-hour TSP monitoring was taken by Sibata LD-3 Laser Dust Meter. That is a portable and battery-operated laser photometer capable of performing real time 1-hour TSP measurements. A comparison test with HVS was carried out prior to baseline monitoring in compliance with the EM&A requirements and a conversion factor for direct reading of the dust meter has been established.

#### **WIND DATA MONITORING**

- 4.12 The meteorological data during the Reporting Period was extracted from the Lau Fau Shan Station of the Hong Kong Observatory (HKO).

#### **NOISE MONITORING**

- 4.13 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level ( $L_{eq}$ ) measured in decibels (dB). Supplementary statistical results such as  $L_{10}$  and  $L_{90}$  were also obtained for reference.
- 4.14 Hand-held sound level meters and associated acoustical calibrators in compliance with the International Electrotechnical Commission (IEC) Publication 651:1979 (Type 1) and 804:1985 (Type 1) specifications were used for taking the impact noise measurements.
- 4.15 Windshield was fitted in all measurements. All noise measurements were made with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level ( $L_{eq}$ ).
- 4.16 No noise measurement was carried out in the presence of fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10m/s.

#### **STREAM WATER QUALITY MONITORING**

##### **Water Depth**

- 4.17 Water quality monitoring will be conducted at the middle of the water columns (Mid-Depth) if the depths of the water columns at the sampling locations are less than 3 meters during monitoring. Or else, monitoring will be performed at two depths, at 1 meter from surface and bottom respectively when the water depth is less than 6m.
- 4.18 Water depths will be determined prior to measurement and sampling at W9A and W9B, using a portable battery operated depth detector, brand named 'Eagle Sonar', if the depths exceed 3 meter. For the depths well below 1 meter, an appropriate steel ruler or rope with appropriate weight will be used for the depth estimation.

Water Temperature

- 4.19 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20°C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets.

Dissolved Oxygen (DO)

- 4.20 A portable YSI 55/12FT DO Meter will be used for in-situ DO measurement. The DO meter is capable of measuring DO in the range of 0 - 20 mg/L and 0 - 200 % saturation and checked against water saturated ambient air on each monitoring day prior to monitoring.
- 4.21 Although the DO Meter automatically compensates ambient water temperature to a standard temperature of 20°C for ease of comparison of the data under the changing reality, the temperature readings of the DO Meter will be recorded in the field data sheets.

pH

- 4.22 A portable Hanna pH Meter will be used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1. Standard buffer solutions of at least pH7 and pH10 shall be used for calibration of the instrument before and after use.

Turbidity (NTU)

- 4.23 A portable Hach 2100p turbidity meter will be used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.

Salinity

- 4.24 A portable salinometer capable of measuring salinity in percentage (g/L) will be used for in-situ measure the salinity of stream water at each monitoring location.

Water Sampler

- 4.25 Water samples will be collected by the ET using a water sampler and 'PE' (Poly-Ethylene) sampling bottles provided by the laboratory. The water sampler will be rinsed before collection with the sample to be taken. Kahlsico Water Sampler will be used for sampling. One liter or 1000mL water sample will be collected from each depth for SS determination. The samples collected are stored in a cool box maintained at 4°C and delivered to ALS upon completion of the sampling by end of each sampling day. Sampling in the stream with shallow water condition, plastic bucket will be used for sample collection.

Sample Container

- 4.26 Water samples will be contained in screw-cap PE (Poly-Ethylene) bottles, which will be provided and pretreated immediately prior to sampling according to HOKLAS quality requirements by ALS. The sampling bottles will be rinsed with the water to be contained. Water sample is then transferred from the sampler to the sample bottles to 95% bottle capacity to allow possible volume changes during delivery and storage.

Sample Storage

- 4.27 A 'Willow' 33-litter plastic cool box packed with ice will be used to preserve the collected water samples prior to arrival at the laboratory for SS determination. The water temperature of the cool box will be maintained at a temperature as close to 4°C as possible without being

frozen. Samples collected will be delivered to the laboratory upon collection.

- 4.28 DO, water temperature, turbidity (NTU), pH, salinity and water depth were measured in-situ whereas SS, Ammonia Nitrogen and Zinc were determined in a HOKLAS accredited laboratory (ALS).

### **ECOLOGY MONITORING**

#### **Study Area**

- 4.29 The study area for the ecological monitoring programme for KT15 covers the seasonal wetland area as shown in Project Profile of KT15 Figures ATT 4-7.2.

#### **Survey Method**

- 4.30 Monthly monitoring was conducted by means of walk through survey, along the boundary and within the wetland areas in KT15. Any adverse impacts to the habitat, intrusions of construction activities into the wetland areas, and adverse changes in the wetlands were checked and reported if any.
- 4.31 Photographic records on the fixed photo record points selected during the baseline survey are made every six months. The photos from the construction phase ecological monitoring will be compared with those taken during the baseline which is used as the baseline conditions.
- 4.32 Bird monitoring was conducted in the study areas monthly for KT15. Survey areas in KT15 was the seasonal wetland area covered same as the Project Profile of KT15 Figures ATT 4-7.2.
- 4.33 Fauna monitoring is conducted only during the wet season (April to July inclusive for KT15) in the same survey areas for bird monitoring. For KT15, the survey frequency is monthly, and the surveys cover reptiles, amphibians, dragonflies and butterflies.

#### **Equipment**

- 4.34 Standard portable field survey equipment was used for ecological monitoring, including 1) Binoculars of 10 x 40 magnifications; 2) Digital camera; 3) Notebook; and/or 4) Butterfly net (when it is necessary to confirm identities of butterflies and dragonflies).

### **EQUIPMENT CALIBRATION**

- 4.35 Initial calibration of the HVS was performed upon installation and thereafter at bi-monthly intervals in accordance with the manufacturer's instruction using the NIST-certified standard calibrator. The calibration data are properly documented and the records are maintained by ET for future reference.
- 4.36 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment is checked before and after each monitoring event. A comparison test was carried out with a HVS. A conversion factor (K) of 4.0 was generated in accordance with the equipment manufacturer's instruction. The meter counts in minutes multiplied by the conversion factor will generate the equivalent dust concentration by HVS.
- 4.37 The sound level meters are calibrated using an acoustical calibrator prior to and after measurements. The meters are regularly calibrated in accordance with the manufacturer's

instructions. Prior to and following each noise measurement, the accuracy of the sound level meter was checked using an acoustical calibrator generating a known sound pressure level at a known frequency. Measurements are considered valid only if the calibration levels before and after the noise measurement agree to within 1.0 dB.

- 4.38 All in-situ stream water quality monitoring instruments are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at 3 monthly intervals throughout all monitoring stages.
- 4.39 The calibration certificates of the monitoring equipment used during the impact monitoring program are attached in [Appendix F](#).

**ANALYTICAL LABORATORY**

- 4.40 Our ET has commissioned a local HOKLAS-accredited laboratory, ALS Technichem (HK) Pty Ltd (HOKLAS No. 66) to provide analytical services for this project. ALS carried out sample and analysis control in accordance with the HOKLAS QA/QC requirements. The specified testing services provided by ALS as shown in [Table 4-3](#).

**Table 4-3 Analytical Method applied to Water Quality Samples**

Determinant	Standard Method	Detection Limit
Suspended Solids	ALS Method EA025	2 mg/L
Ammonia Nitrogen	ALS Method EK055A	0.01 mg/L
Zinc	ALS Method EG020	10 µg/L

- 4.41 The analysis of suspended solids, ammonia nitrogen and zinc concentrations were follow the APHA Standard Methods for the Examination of Water and Wastewater 19ed 2540D. ALS Environmental has comprehensive quality assurance and quality control programs and has attained HOKLAS accreditation for a range of environmental testing. For QA/QC procedures, one duplicate sample for every batch of samples was analyses as required by the HOKLAS. The QA/QC results are presented in [Appendix H](#).

**DATA MANAGEMENT AND DATA QA/QC CONTROL**

- 4.42 The impact monitoring data are handled by the ET’s systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 4.43 The monitoring data recorded in the equipment e.g. 1-hour TSP meters and noise meters are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET. The laboratory results are input directly into the computerized database and QA/QC checked by personnel other than those who input the data.
- 4.44 For monitoring activities require laboratory analysis, the local laboratory follows the QA/QC requirements as set out under the HOKLAS scheme for all laboratory testing.



## 5.0 IMPACT MONITORING RESULTS

5.01 The impact monitoring was carried out by the ET in compliance with the project specific EM&A Manual. The impact monitoring schedules are shown in [Appendix G](#) and the monitoring results are present in the following sub-sections.

### AIR QUALITY

5.02 The 1-hour and 24-hour TSP impact monitoring data are summarized in [Tables 5-1](#) and [5-2](#). Graphical plots of the past four month monitoring results are shown in [Appendix H](#).

**Table 5-1 Summary of 1-hour TSP Monitoring Results at A10**

Monitoring Date	Start Time	1 <sup>st</sup> Result (µg/m <sup>3</sup> )	2 <sup>nd</sup> Result (µg/m <sup>3</sup> )	3 <sup>rd</sup> Result (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )
28-Apr-09	09:21	74	81	79	> 307	> 500
6-May-09	09:21	91	98	102	> 307	> 500
12-May-09	09:26	77	82	79	> 307	> 500
18-May-09	09:29	73	80	83	> 307	> 500
23-May-09	09:21	22	25	20	> 307	> 500

Note: Bold and italic is exceed the Action Level.  
 Bold and underline is exceed the Limit Level

**Table 5-2 Summary of 24-hour TSP Monitoring Results at A10**

Monitoring Date	Monitoring Results (µg/m <sup>3</sup> )	Action Level (µg/m <sup>3</sup> )	Limit Level (µg/m <sup>3</sup> )
27-Apr-09	79	> 165	> 260
5-May-09	55	> 165	> 260
11-May-09	46	> 165	> 260
16-May-09	48	> 165	> 260
22-May-09	24	> 165	> 260

Note: Bold and italic is exceed the Action Level.  
 Bold and underline is exceed the Limit Level

5.03 No 1-hour and 24-hour TSP monitoring results trigger the Action or Limit Level was recorded in this Reporting Period.

5.04 The meteorological data during the monitoring period are summarized in [Appendix I](#).

### CONSTRUCTION NOISE

5.05 The impact construction noise monitoring results are summarized in [Table 5-3](#). Graphical plots of the past four month monitoring results are shown in [Appendix H](#).

**Table 5-3 Summary of Noise Monitoring Results at N10a**

Date	Start Time	1st Leq5	2nd Leq5	3 <sup>rd</sup> Leq5	4th Leq5	5th Leq5	6 <sup>th</sup> Leq5	Leq30
28-Apr-09	10:25	50.8	48.5	49.3	50.1	51.6	49.8	50.1
6-May-09	09:35	47.3	47.7	46.5	46.7	45.5	45.1	46.6
12-May-09	09:33	46.7	46.5	46.4	46.3	47.0	46.7	46.6
18-May-09	09:51	46.5	46.2	45.7	46.3	45.8	52.0	47.8
23-May-09	09:38	46.5	45.7	46.1	46.8	47.1	46.6	46.5
<b>Limit Level</b>								<b>&gt; 75 dB(A)</b>

5.06 No construction noise complaint (Action Level) was received and all noise level below the Limit Level in this Reporting Period.

**STREAM WATER QUALITY**

- 5.07 For stream water quality monitoring, one limit exceedance in ammoniacal nitrogen was recorded at Location W9B on 27 April 2009. Investigation report concluded that the exceedance was due to natural variation of the water quality, no corrective actions were therefore required. The impact monitoring schedules are shown in Appendix G.
- 5.08 The stream water quality monitoring results are summarized in [Table 5-4](#) and graphical plots are presented in [Appendix H](#).

**Table 5-4 Summary of Stream Water Quality Results at W9A & W9B**

Monitoring Date	DO in mg/L		Turbidity (NTU)		pH		SS in mg/L		Ammonia nitrogen (mg/L)		Zinc (µg/L)	
	W9A#	W9B	W9A#	W9B	W9A#	W9B	W9A#	W9B	W9A#	W9B	W9A#	W9B
27-Apr-09	3.4	4.7	11.2	26.1	6.8	6.9	30.0	20	20.0	<b>54.6</b>	47.0	64
29-Apr-09	4.0	4.8	35.7	17.0	6.9	6.9	11.0	14	41.2	14.5	28.0	22
4-May-09	3.7	4.5	37.9	27.1	6.9	6.8	17.0	6	40.1	9.9	48.0	27
6-May-09	3.6	4.7	47.8	24.8	6.8	6.8	42.0	17	96.2	18.1	118.0	37
11-May-09	3.2	4.7	27.1	18.3	6.8	6.9	19.0	24	63.9	16.7	38.0	22
13-May-09	3.2	4.3	43.1	20.2	6.8	6.8	31.0	16	76.4	29.4	92.0	42
18-May-09	3.6	4.5	49.4	31.2	6.8	6.9	19.0	35	92.7	31.6	64.0	55
20-May-09	3.3	4.1	71.3	26.4	7.1	6.9	33.0	18	76.2	24.6	97.0	35
25-May-09	4.2	4.6	41.9	12.4	6.8	6.7	10.0	10	5.2	2.2	66.0	54
<b>Action Level</b>	-	< 0.3*	-	> 73.5*	-	> 7.0*	-	> 148*	-	> 30.91*	-	> 242*
<b>Limit Level</b>	-	< 0.2**	-	> 78.2**	-	> 7.1**	-	> 159**	-	> 32.20**	-	> 252**

- Notes: # Act as Control Station for the Impact Water Quality Monitoring.  
 Bold and italic is exceed the Action Level.  
 Bold and underline is exceed the Limit Level  
 \* Alternative Action Level is 120% of upstream control station of same day.  
 \*\* Alternative Limit Level is 130% of upstream control station of same day.

**ECOLOGY**

- 5.09 Fifty nine (59) individuals of birds from sixteen (16) species were recorded during the survey for the present monthly monitoring on 25 May 2009. Among the birds recorded, zero(0) individual from one wetland bird species with abundance from the baseline (i.e. Cattle Egret and Chinese Pond Heron) was recorded. Compared with the average abundance of 1.2 individuals from 2 species of wetland dependent birds recorded during the baseline study for the KT15 Project Profile, both the individual number and the species number of wetland dependent bird recorded triggered the Limit Level for the monitoring requirements for ecology (i.e. decrease in the number of species or individuals > 40% from the baseline).
- 5.10 Twenty individuals of fauna from 8 species were recorded during the survey for the present monthly monitoring on 25 May 2009. Compared with the total average abundance of 44.99 individuals from 21 species of fauna recorded during the baseline study for the KT15 Project Profile, both the species number and the individual number of fauna recorded triggered the Limit Level for the monitoring requirements for ecology (i.e. decrease in the number of species or individuals > 40% from the baseline).
- 5.11 No intrusions of construction activities into the wetland areas nor adverse impact on the wetlands was found during site audit on 25 May 2009. Based on the findings in the pervious monthly monitoring, the non-compliance in wetland dependent birds and fauna were not caused by the project.
- 5.12 Photographic records are scheduled in six-month intervals, the last photographic records were taken in December 2009, and thus are NOT required in the present monthly monitoring.
- 5.13 Ecology Impact Monitoring Results are presented in the [Table 5-5](#) and [Table 5-6](#).

**Table 5-5 Summary of Ecology Impact Monitoring Surveys Bird Survey**

Scientific Name	Common Name	Abundance reported in the project profile	Abundance recorded in the present survey (25 May 09)
Scientific Name	Common Name	Abundance reported in	Abundance recorded in the
<b>Birds</b>			
<i>Bubulcus ibis</i>	Cattle Egret	0.4	
<i>Ardeola bacchus</i>	Chinese Pond Heron	0.8	
<i>Amaurornis phoenicurus</i>	White-breasted Waterhen	Recorded only	1
<i>Streptopelia chinensis</i>	Spotted Dove	Recorded only	8
<i>Hirundo rustica</i>	Barn Swallow	Recorded only	7
<i>Motacilla alba</i>	White Wagtail	Recorded only	2
<i>Pycnonotus jocosus</i>	Red-whiskered Bulbul	Recorded only	3
<i>Pycnonotus sinensis</i>	Chinese Bulbul	Recorded only	5
<i>Lanius schach</i>	Long-tailed Shrike	Recorded only	
<i>Copsychus saularis</i>	Oriental Magpie Robin	Recorded only	4
<i>Orthotomus sutorius</i>	Common Tailorbird	Recorded only	1
<i>Lonchura striata</i>	White-rumped Munia	Recorded only	
<i>Passer montanus</i>	Eurasian Tree Sparrow	Recorded only	8
<i>Sturnus nigricollis</i>	Black-collared Starling	Recorded only	3
<i>Acridotheres cristatellus</i>	Crested Myna	Recorded only	4
<i>Prinia flaviventris</i>	Yellow-bellied Prinia	\	3
<i>Eudynamis scolopacea</i>	Common Koel	\	1
<i>Halcyon smyrnensis</i>	White-throated Kingfisher	\	
<i>Garrulax perspicillatus</i>	Masked Laughingthrush	\	5
<i>Zosterops japonica</i>	Japanese White Eye	\	3
<i>Lonchura punctulata</i>	Scaly-breasted Munia	\	
<i>Egretta garzetta</i>	Little Egret	\	

Scientific Name	Common Name	Abundance reported in the project profile	Abundance recorded in the present survey (25 May 09)
<i>Anthus hodgsoni</i>	Olive-backed Pipit	\	
<i>Phylloscopus subaffinis</i>	Dusky Warbler	\	
<i>Phylloscopus inornatus</i>	Yellow-Browed Warbler	\	
<i>Parus major</i>	Great Tit	\	
<i>Prinia inornata</i>	Plain Prinia	\	1
<i>Sturnus sericeus</i>	Red-billed Starling	\	
<i>Centropus bengalensis</i>	Lesser Coucal	\	
<i>Centropus sinensis</i>	Greater Coucal	\	
<i>Tringa glareola</i>	Wood Sandpiper	\	
<i>Motacilla citreola</i>	Grey Wagtail	\	
<b>Species Number</b>		<b>15 spp. recorded, (only 2 species of wetland birds with abundance)</b>	<b>16 spp. (0 sp. from the wetland birds with abundance in the baseline)</b>
<b>Individual Number</b>		<b>1.2 (from the 2 species of wetland birds with abundance)</b>	<b>59 (0 from the wetland birds with abundance in the baseline)</b>

Note: \* Wetland dependent species recorded with abundance during the baseline study with the names bolded

**Table 5-6 Summary of Fauna Impact Monitoring Surveys**

Scientific Name	Common Name	Abundance reported in the Project Profile	Abundance recorded in the present survey (25 May 09)
<b>Mammals</b>			
\	\	\	\
<b>Herpetofauna</b>			
<i>Bufo melanostictus</i>	Asian Common Toad	2	1
<i>Rana guentheri</i>	Gunther's Frog	2.33	
<i>Polyedates megacephalus</i>	Brown Tree Frog	1.33	
<i>Calotes versicolor</i>	Changeable Lizard	0.33	
<b>Odonata</b>			
<i>Ischnura senegalensis</i>	Common Bluetail	4.5	
<i>Ceriagrion auranticum</i>	Orange-tailed Sprite	6	
<i>Orthetrum pruinosum</i>	Common Red Skimmer	1.5	2
<i>Trithemis aurora</i>	Crimson Dropwing	0.5	
<i>Tramea virginia</i>	Saddlebag Glider	1	
<i>Pantala flavescens</i>	Wandering Glider	8.5	2
<i>Orthetrum sabina</i>	Green Skimmer	\	
<b>Butterfly</b>			
<i>Graphium sarpedon</i>	Common Bluebottle	0.5	
<i>Papilio polytes</i>	Common Mormon	1.5	1
<i>Ariadne ariadne</i>	Angled Castor	2	2
<i>Euploea midamus</i>	Blue-spotted Crow	2.5	1
<i>Ideopsis similis</i>	Ceylon Blue Glassy Tiger	1.5	
<i>Mycalasis mineus</i>	Dark-branded Bush Brown	1.5	
<i>Catapsilia pomona</i>	Lemon Emirgrant	0.5	
<i>Eurema hecabe</i>	Common Grass Yellow	1	
<i>Zizeeria maha</i>	Pale Grass Blue	2.5	6
<i>Astictopterus jama</i>	Forest Hopper	0.5	
<i>Erionota torus</i>	Banana Skipper	3	
<i>Hypolimnas bolina</i>	Great Egg-fly	\	
<i>Pieris canidia</i>	Indian Cabbage White	\	5
<i>Hebomoia glaucippe</i>	Great Orange Tip	\	
<i>Danaus genutia</i>	Common Tiger	\	
<i>Papilio memnon</i>	Great Mormon	\	
<i>Elymnias hypermnestra</i>	Common Palmfly	\	
<i>Papilio helenus</i>	Red Helen	\	
<b>Total species number</b>		<b>21 species with abundance</b>	<b>8 spp.</b>
<b>Total individual number</b>		<b>44.99</b>	<b>20</b>

## 6.0 WASTE MANAGEMENT

6.01 The waste management was implemented by on-site Environmental Officer or Environmental Supervisor from time to time.

### RECORDS OF WASTE QUANTITIES

6.02 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

6.03 The quantities of waste for disposal in this Reporting Period are summarized in [Tables 6-1](#) and [6-2](#). Whenever possible, materials were reused on-site as far as practicable.

**Table 6-1 Summary of Quantities of Inert C&D Materials**

Type of Waste	Quantity	Disposal Location
Broken Concrete (Inert) (m <sup>3</sup> )	0	Public Filling
Reused in this Contract (Inert) (m <sup>3</sup> )	0	N/A
Reused in other Projects (Inert) (m <sup>3</sup> )	0	N/A
Disposal as Public Fill (Inert) (m <sup>3</sup> )	0	Tuen Mun Area 38

**Table 6-2 Summary of Quantities of C&D Wastes**

Type of Waste	Quantity	Disposal Location
Recycled Metal (kg)	0	NA
Recycled Paper / Cardboard Packing (kg)	0	NA
Recycled Plastic (kg)	0	NENT Landfill
Chemical Wastes (kg)	0	License Collector
General Refuses (m <sup>3</sup> )	0.0021	NENT Landfill

6.04 The quantities of excavation soil for marine disposal in this Reporting Period are summarized in [Table 6-3](#).

**Table 6-3 Summary of Excavated Soil for Marine Disposal**

Type of Waste	Location	Date	Total	Disposal Location
Type 1 Materials (m <sup>3</sup> )	-	-	-	East Sha Chau (Pitch 4a & 4b)
Type 2 Materials (m <sup>3</sup> )	-	-	-	East Sha Chau (Pitch 4c)

**7.0 SITE INSPECTION**

7.01 According to the EM&A Manual Section 9.1.2, the environmental weekly site inspection should be formulation by ET Leader. ET had carried out the environmental weekly site inspection on **30 April, 6, 13 and 20 May 2009** with the Representatives of the Engineer and the Contractor to evaluate the site environmental performance in this Reporting Period. The IEC monthly site audit was conducted on **20 May 2009** by IEC's representative with the Engineer's, the Contractor's and ET's representative. No non-compliance and **eight** observations were noted.

7.02 Findings of the site inspection and environmental audit are summarized below –

**Table 7-1 Summary of Findings of Site Inspection and Environmental Audit**

<b>Date</b>	<b>Findings / Deficiencies</b>	<b>Follow-Up Status</b>
30 Apr 09	<ul style="list-style-type: none"> <li>● Stagnant water was cumulated in the un-used de-silting tank (Ch.200), the Contractor shall pump the water out to prevent mosquito breeding especially in wet season.</li> </ul>	During the site inspection on 6 May 2009, Stagnant water at the un-used de- silting tank at Ch. 200 was removed
6 May 09	<ul style="list-style-type: none"> <li>● The weeds accumulated in Bay 1 should be removed in order to maintain the site clean and tidy.</li> <li>● The stagnant water accumulated in Bay 2 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.</li> </ul>	During the site inspection on 13 May 2009, the weeds accumulated in Bay 1 have been removed and the stagnant water accumulated in Bay 2 has been drained away.
13 May 09	<ul style="list-style-type: none"> <li>● House keeping practice between Ch. 500 to Ch 650 shall be enhanced at Channel KT15.</li> </ul>	During the site inspection on 20 May 2009, house keeping between Ch. 500 to Ch. 650 has been improved.
20 May 09	<ul style="list-style-type: none"> <li>● The stagnant water accumulated in Ch.500 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.</li> <li>● The gravel stockpile on the site (Ch.520) should be covered with tarpaulin sheet in order to minimize dust nuisance.</li> </ul>	Will be reported next reporting month
20 May 09	<ul style="list-style-type: none"> <li>● Wheel washing facilities shall be provided at all site exit to remove any silt deposited on vehicles' bodies and wheels.</li> <li>● Water spraying by water trucks should be provided on haul road frequently to minimize the fugitive dust emission.</li> </ul>	Will be reported next reporting month

7.03 The ET weekly site inspection and IEC monthly site audit checklists are shown in **Appendix J**. In general, the construction area of KT15 was kept clean and tidy.

7.04 No site visit or inspection carried out by Environmental Protection Department in this Reporting Period.

**8.0 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE**

**ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION**

8.01 No environmental complaint, summons and prosecution was received in this Reporting Period. Statistical summaries environmental complaint, summon and prosecution are presented in [Tables 8-1, 8-2](#) and [8-3](#).

**Table 8-1 Statistical Summary of Environmental Complaints**

Reporting Period	Environmental Complaint Statistics		
	Frequency	Cumulative	Complaint Nature
July – December 2007	0	0	NA
January – December 2008	0	0	NA
January –April 2009	0	0	NA
May 2009	0	0	NA

**Table 8-2 Statistical Summary of Environmental Summons**

Reporting Period	Environmental Summons Statistics		
	Frequency	Cumulative	Nature
July – December 2007	0	0	NA
January – December 2008	0	0	NA
January –April 2009	0	0	NA
May 2009	0	0	NA

**Table 8-3 Statistical Summary of Environmental Prosecution**

Reporting Period	Environmental Prosecution Statistics		
	Frequency	Cumulative	Nature
July – December 2007	0	0	NA
January – December 2008	0	0	NA
January –April 2009	0	0	NA
May 2009	0	0	NA

## 9.0 IMPLEMENTATION STATUS OF MITIGATION MEASURES

- 9.01 CCC has been implementing the required environmental mitigation measures according to the EM&A Manual of KT15 - Mitigation Measures Implementation Schedule.
- 9.02 A summary of environmental mitigation measures generally implemented by CCC in this Reporting Period is presented as follows;

### Water Quality

- Wastewater were appropriately treated by treatment facilities;
- Drainage channels were provided to convey run-off into the treatment facilities;
- Drainage systems were regularly and adequately maintained.

### Air Quality

- Vehicles were cleaned of mud and debris before leaving the site;
- Site vehicles were limited to within 8 km/hr;
- Public roads around the site entrance/exit had been kept clean and free from dust;
- Dust suppression measures were properly provided to reduce dust emission from stockpile.

### Noise

- Works and equipment were located to minimize noise nuisance from the nearest sensitive receiver;
- Idle equipments were either turned off or throttled down;
- Some of the Powered Mechanical Equipments were covered or shielded by appropriate acoustic materials if practicable.

### Waste and Chemical Management

- Wastes were properly segregated into inert and non-inert in appropriate containers/areas;
- Excavated materials were reused where practicable.
- A chemical waste storage area had been provided on site;

### General

- The site was generally kept tidy and clean.



## 10.0 IMPACT FORECAST

### KEY ISSUES FOR THE COMING MONTH

10.01 Key issues to be considered in the coming month include:

- Implementation of dust suppression measures at all times;
- Potential wastewater quality impact due to surface runoff;
- Potential fugitive dust quality impact due to dry/windy season (November to March) from the dry/loose/exposure soil surface/dusty material;
- Disposal of empty engine oil containers within site area;
- Ensure dust suppression measures are implemented properly;
- Sediment catch-pits and silt removal facilities should be regularly maintained;
- Management of chemical wastes;
- Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
- Follow-up of improvement on general waste management issues; and
- Implementation of construction noise preventative control measures.

10.02 The tentative 3-month rolling program is presented in **Appendix B**.

## 11.0 CONCLUSION

11.01 The EM&A program in **May 2009** was undertaken in compliance with the EM&A Manual for KT15. A summary of environmental compliance of air, noise, stream water quality and ecology in this Reporting Period are presented in **Table 11-1**.

**Table 11-1 Summary of the Exceedances for Impact Monitoring**

Monitoring	Parameters	Work-Related Exceedance %	Investigation & Corrective Actions
Air Quality	1-hour TSP	0	Not Required for 0% Project Related
	24-hour TSP	0	Not Required for 0% Project Related
Noise	Leq (30min)	0	Not Required for 0% Project Related
Stream Water	Dissolve Oxygen	0	Not Required for 0% Project Related
	Turbidity (NTU)	0	Not Required for 0% Project Related
	pH	0	Not Required for 0% Project Related
	Suspended Solids	0	Not Required for 0% Project Related
	Ammonia Nitrogen	0	Not Required for 0% Project Related
	Zinc	0	Not Required for 0% Project Related
Ecology	Decrease in the total number of species or individuals of wetland dependent bird from baseline	0	Not Required for 0% Exceedance
	Decrease in the total number of species or individuals of wetland faunal from baseline	0	Not Required for 0% Exceedance

Note: According to the EM&A Manual S7.5.1(b), fauna monitoring only undertaken during wet seasons (April to July)

- 11.02 No 1-hour and 24-hour TSP monitoring results trigger the Action or Limit Level was recorded in this Reporting Period.
- 11.03 No construction noise complaint (Action Level) was received and no monitoring noise level above the Limit Level was recorded in this Reporting Period.
- 11.04 One stream water quality monitoring result trigger the Limit Level was recorded on 27 April 2009 in this Reporting Period. Investigation report showed that the exceedance is not works related under the project.
- 11.05 Non-compliance with the ecological criteria was found during the monitoring month on 25 May 2009. No intrusions of construction activities into the wetland areas nor adverse impact was observed. Based on the findings in the pervious monthly monitoring, the non-compliance in wetland dependent bird or fauna was not caused by the project.
- 11.06 No environmental complaint, summons or prosecution was received in this Reporting Period.
- 11.07 The ET environmental weekly site inspection and IEC monthly site audit were conducted on **30 April, 6, 13 and 20 May 2009**. Although no non-compliance was found, however **eight** observations were recorded. Contractor has been reminded to improve the observed deficiency at the site audit immediately. Details of the observations as follows:-
- Stagnant water was cumulated in the un-used sedimentation tank (Ch.200), the Contractor shall pump the water out to prevent mosquito breeding especially in wet season.


- The weeds accumulated in Bay 1 should be removed in order to maintain the site clean and tidy.
- The stagnant water accumulated in Bay 2 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.
- House keeping practice between Ch. 500 to Ch 650 shall be enhanced at Channel KT15.
- The stagnant water accumulated in Ch.500 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.
- The gravel stockpile on the site (Ch.520) should be covered with tarpaulin sheet in order to minimize dust nuisance.
- Wheel washing facilities shall be provided at all site exit to remove any silt deposited on vehicles' bodies and wheels
- Water spraying by water trucks should be provided on haul road frequently to minimize the fugitive dust emission.

11.08 No site visit or inspection carried out by Environmental Protection Department in this Reporting Period.

11.09 The ET will continue to implement the EM&A program and audit the implementation of the environmental mitigation measures.

**APPENDIX A**

**PROJECT SITE LAYOUT**



Revision	Date	Description	Initial	
	Designed	Checked	Drawn	Verified
Initial	SFL	KIL	MK	KIL
Date	12/05	12/05	12/05	12/05
Approved				

CONTRACT NO. DG200602

Contract title  
YUEN LONG, KAM TIN,  
NGAU TAM MEI AND TIN SHUI WAI  
DRAINAGE IMPROVEMENTS, STAGE 1,  
PHASE 2B - CHEUNG CHUN SAN TSUEN  
AND KAM TSIN WAI

Drawing title  
CHANNEL KT15  
GENERAL LAYOUT PLAN

Drawing no.	Scale
021	1:1000 A1 1:2000 A3

香港特別行政區政府渠務署  
THE GOVERNMENT OF THE  
HONG KONG  
SPECIAL ADMINISTRATIVE REGION  
DRAINAGE SERVICES DEPARTMENT

BLACK & VEATCH HONG KONG LIMITED  
博威工程顧問有限公司

## **APPENDIX B**

### **THREE-MONTH CONSTRUCTION PROGRAM**

PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsui Wai

ID	Task Name	Duration	Start	Finish	Predecessors	Jun '09				Jul '09				Aug '09				Sep '09					
						31	7	14	21	28	5	12	19	26	2	9	16	23	30				
1	Letter of Acceptance	1 day	Wed 21/3/07	Wed 21/3/07																			
2	Date for commencement of Works	1 day	Fri 30/3/07	Fri 30/3/07																			
3	Execution of Article of Agreement	1 day	Tue 3/4/07	Tue 3/4/07																			
4																							
5	<b>Master Program of Works</b>	<b>965 days</b>	<b>Fri 30/3/07</b>	<b>Wed 18/11/09</b>		[Red hatched bar spanning from Fri 30/3/07 to Wed 18/11/09]																	
6																							
7	<b>Completion Dates</b>	<b>905 days</b>	<b>Fri 30/3/07</b>	<b>Sat 19/9/09</b>		[Red hatched bar spanning from Fri 30/3/07 to Sat 19/9/09]																	
8	Section I - portions 1, 2 and 3	905 days	Fri 30/3/07	Sat 19/9/09		[Red hatched bar spanning from Fri 30/3/07 to Sat 19/9/09]																	
9	Section II - portions 4, 5 and 5C	905 days	Fri 30/3/07	Sat 19/9/09		[Red hatched bar spanning from Fri 30/3/07 to Sat 19/9/09]																	
10	Section III - portions 5A1, 5A2 and 5B	746 days	Thu 28/6/07	Sun 12/7/09	20FS-1 day	[Red hatched bar spanning from Thu 28/6/07 to Sun 12/7/09]																	
11	Section IV - temp vehicular access at portion 5A1	90 days	Thu 28/6/07	Tue 25/9/07	20FS-1 day	[Red hatched bar spanning from Thu 28/6/07 to Tue 25/9/07]																	
12	Section V - preservation and protection of existing trees	905 days	Fri 30/3/07	Sat 19/9/09		[Red hatched bar spanning from Fri 30/3/07 to Sat 19/9/09]																	
13																							
14	<b>Possession of Site</b>	<b>200 days</b>	<b>Fri 30/3/07</b>	<b>Mon 15/10/07</b>																			
15	Portion 1 - channel KT2	1 day	Fri 30/3/07	Fri 30/3/07																			
16	Portion 2 - channel KT2	61 days	Fri 30/3/07	Tue 29/5/07																			
17	Portion 3 - channel KT2	91 days	Fri 30/3/07	Thu 28/6/07																			
18	Portion 4 - channel KT15	1 day	Fri 30/3/07	Fri 30/3/07																			
19	Portion 5 - channel KT15	91 days	Fri 30/3/07	Thu 28/6/07																			
20	Portion 5A1 - channel KT15	91 days	Fri 30/3/07	Thu 28/6/07																			
21	Portion 5A2 - channel KT15	91 days	Fri 30/3/07	Thu 28/6/07																			
22	Portion 5B - channel KT15	20 days	Wed 26/9/07	Mon 15/10/07	11																		
23	Portion 5C - channel KT15	91 days	Fri 30/3/07	Thu 28/6/07																			
24	Portion 6 - Temp Storage Area at Chi Ho Road	1 day	Fri 30/3/07	Fri 30/3/07																			
25	Portion 7 - Berthing Area	1 day	Fri 30/3/07	Fri 30/3/07																			
26	Portion 8 - Site Accommodation	1 day	Fri 30/3/07	Fri 30/3/07																			
27																							
28	<b>Section I of Works</b>	<b>230 days</b>	<b>Mon 2/2/09</b>	<b>Sat 19/9/09</b>		[Thick black bar spanning from Mon 2/2/09 to Sat 19/9/09]																	
29	<b>Drainage Works, Waterworks and Roadworks in vicinity of Cheung Chun San Tsuen access</b>	<b>230 days</b>	<b>Mon 2/2/09</b>	<b>Sat 19/9/09</b>		[Thick black bar spanning from Mon 2/2/09 to Sat 19/9/09]																	
30	Backfill above Box Culvert Bay 4-6 up to formation	88 days	Mon 2/2/09	Thu 30/4/09		[Thick black bar spanning from Mon 2/2/09 to Thu 30/4/09]																	
31	Opening of Bay 1 to Kam Tin River	0 days	Mon 23/3/09	Mon 23/3/09																			
32	Divert Traffic to Bay 32b	0 days	Mon 2/2/09	Mon 2/2/09																			
33	<b>Stage 1</b>	<b>162 days</b>	<b>Mon 2/2/09</b>	<b>Mon 13/7/09</b>		[Thick black bar spanning from Mon 2/2/09 to Mon 13/7/09]																	
34	Construct the Channel Bay 28-29	68 days	Mon 2/2/09	Fri 10/4/09	32	[Thick black bar spanning from Mon 2/2/09 to Fri 10/4/09]																	
35	Divert Traffic to Temporary Access at North bank from Bay 14 to Bay 32	0 days	Tue 14/4/09	Tue 14/4/09																			
36	Removal of existing crossing(yellow bridge)	5 days	Tue 14/4/09	Sat 18/4/09	31,35																		
37	Fill the existing stream bed to road formation near Crossing VC2-3 (Bay 33-Bay 36)	39 days	Sun 19/4/09	Wed 27/5/09	36	[Thick black bar spanning from Sun 19/4/09 to Wed 27/5/09]																	
38	<b>Drainage Works</b>	<b>162 days</b>	<b>Mon 2/2/09</b>	<b>Mon 13/7/09</b>		[Thick black bar spanning from Mon 2/2/09 to Mon 13/7/09]																	
39	Construct Dia370 Drainage Pipe CP2-1A to CP2-1 and the catchpits	5 days	Mon 2/2/09	Fri 6/2/09																			
40	Construct Half long U-channel CP2-1A.1	5 days	Sat 7/2/09	Wed 11/2/09	39																		
41	Construct Dia375 Drainage Pipe CP2-1B to CP2-3	3 days	Mon 2/2/09	Wed 4/2/09																			
42	Construct U-channel CP2-1B.1 & CP2-1B.2	14 days	Thu 5/2/09	Wed 18/2/09	41																		
43	Construct Dia375 Drainage Pipe from Bay 27	4 days	Sat 11/4/09	Tue 14/4/09	34																		
44	Construct gullies G2-1 & G2-2 and dia150 pipes towards CP2-4	4 days	Fri 10/7/09	Mon 13/7/09	43,64																		
45	Construct Part of Dia150 Drainage Pipe towards Outlet 2-1	4 days	Thu 28/5/09	Sun 31/5/09	37																		
46	Construct Part of Dia600 Drainage Pipe towards Catchpit CP2-4A	4 days	Thu 28/5/09	Sun 31/5/09	37																		
47	Construct Gullies G2-3 & G2-4 and Dia150mm Pipes towards CP2-4A	4 days	Thu 11/6/09	Sun 14/6/09	51																		
48	Construct part of U-channel CP2-4A.2(near permanent access's end)	2 days	Thu 28/5/09	Fri 29/5/09	37																		
49	<b>Waterworks</b>	<b>41 days</b>	<b>Fri 1/5/09</b>	<b>Wed 10/6/09</b>		[Thick black bar spanning from Fri 1/5/09 to Wed 10/6/09]																	
50	Construct Watermain from Ch0 to Ch92	27 days	Fri 1/5/09	Wed 27/5/09	30																		
51	Construct Watermain from Ch340 to Ch380	10 days	Mon 1/6/09	Wed 10/6/09	45,46,37																		
52	<b>Construct the Permanent Road Pavement</b>	<b>101 days</b>	<b>Tue 31/3/09</b>	<b>Thu 9/7/09</b>		[Thick black bar spanning from Tue 31/3/09 to Thu 9/7/09]																	
53	Ch40-Ch80 (Panel Nos. RA4 & RA5)	5 days	Mon 13/4/09	Fri 17/4/09																			

Project: Programme of Works - MP06(  
Date: Wed 3/6/09

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone		Critical	






PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsin Wai




Project: Programme of Works - MP06  
Date: Wed 3/6/09

Task Progress Summary External Tasks Deadline   
 Split Milestone Project Summary External Milestone Critical

PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsui Wai




Project: Programme of Works - MP06  
Date: Wed 3/6/09



PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsin Wai




Project: Programme of Works - MP06  
Date: Wed 3/6/09



PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsin Wai




Project: Programme of Works - MP06(  
Date: Wed 3/6/09



PROGRAMME OF WORKS - MP06

Contract No. : DC / 2006 / 02

Contract Title : Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements,  
Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsin Wai




Project: Programme of Works - MP06(  
Date: Wed 3/6/09

Task	Progress	Summary	External Tasks	Deadline
Split	Milestone	Project Summary	External Milestone	Critical

## APPENDIX C

### ENVIRONMENTAL ORGANIZATION STRUCTURE

### Environmental Organization Structure



**Contact Details of Key Personnel**

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
DSD	Employer	Mr. David K.C. LO	2594-7254	2827-8526
B&V	Engineer	Mr. Kelvin N.F. LAU	2601-1000	2601-3988
B&V	Engineer's Representative	Mr. Clive C.H. CHENG	2478-9161	2478-9396
ENSR	Independent Environmental Checker	Mr. Y.T. Tang	3105-8537	2891-0305
CCC	Project Director	Mr. P.Y. CHENG	9023-4821	2403-1162
CCC	Site Agent	Mr. M.K. NG	6603-9711	2479-1365
CCC	Site Engineer	Mr. Jimmy CHAN	9234-8632	2479-1365
CCC	Environmental Officer	Mr. Ray Cheung	6103-7404	2479-1365
CCC	Senior Environmental Supervisor	Mr. YU Chor-on	9026-9501	2479-1365
CCC	Environmental Supervisor	Ho Kam Wing	9016-0592	2479-1365
CCC	Safety Officer	Mr. SHEA Yan Keung	6086-4658	2479-1365
AUES	Environmental Team Leader	Mr. Andrew Lau	2959-6059	2959-6079
AUES	Ecologist	Mr. Vincent Lai	9406-9784	2959-6079


Legend:

- DSD (Employer) - Drainage Services Department  
 B&V (Engineer) - Black & Veatch Hong Kong Limited  
 CCC (Contractor) - Chit Cheung Construction Company Limited.  
 ENSR (IEC) - ENSR Asia (HK) Ltd.  
 AUES (ET) - Action-United Environmental Services & Consulting



## **APPENDIX D**

### **LOCATIONS OF DESIGNATED MONITORING STATION/LOCATIONS/AREA**



**LEGEND**


- ⊕ REPRESENTATIVE AIR QUALITY/ NOISE SENSITIVE RECEIVERS
- ⊕ KT15-2
- A10 CONSTRUCTION AIR QUALITY MONITORING STATIONS
- N10 CONSTRUCTION NOISE MONITORING STATIONS
- W9A ⊕ WATER QUALITY MONITORING LOCATIONS

Figure No.	ATT4-4.3	Revision	-
Reference	-	File Name	3820470201-137.DGN
Prepared	WYC	Checked	MC
Date	DEC. 2002	Scale	1 : 2000

**CONSTRUCTION PHASE AIR QUALITY/NOISE/WATER QUALITY  
 MONITORING LOCATIONS AT KT15**

YUEN LONG, KAM TIN,  
 NGAU TAM MEI AND TIN SHUI WAI  
 DRAINAGE IMPROVEMENT, STAGE 1, PHASE 2B

**BLACK & VEATCH HONG KONG LIMITED**  
 博風工程顧問有限公司






Figure No.	3.3	Revision	0
Reference		File Name	3820470201-114.DGN
Prepared	AEC	Checked	WYC
Date	MAR. 2003	Scale	1 : 2000


Title :

**ECOLOGICAL MONITORING AREA KT15**

**LEGEND:**

- ⊕ SITE FOR FISH SAMPLES (F1-F2)
- △ TILAPIA, COMMON CARP, SNAKEHEAD AND CATFISH
- ▨ WETLAND AREA

YUEN LONG, KAM TIN,  
NGAU TAM MEI AND TIN SHUI WAI  
DRAINAGE IMPROVEMENT, STAGE1, PHASE 2B

 **BLACK & VEATCH HONG KONG LIMITED**  
博威工程顧問有限公司

## **APPENDIX E**

### **EVENT/ACTION PLAN FOR AIR QUALITY, CONSTRUCTION NOISE, STREAM WATER QUALITY AND ECOLOGY**

Event/Action Plan for Air Quality

EVENT	ACTION			
	ET	IEC	Engineer	Contractor
<b>ACTION LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source</li> <li>Inform IEC and Engineer</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working method</li> </ol>	Notify Contractor	<ol style="list-style-type: none"> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Identify source</li> <li>Inform IEC and Engineer</li> <li>Repeat measurements to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Discuss with IEC and Contractor on remedial actions required</li> <li>If exceedance continues, arrange meeting with IEC and Engineer</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advice Engineer on the effectiveness of the proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>
<b>LIMIT LEVEL</b>				
1. Exceedance for one sample	<ol style="list-style-type: none"> <li>Identify source</li> <li>Inform Engineer and EPD</li> <li>Repeat measurement to confirm finding</li> <li>Increase monitoring frequency to daily</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results</li> </ol>	<ol style="list-style-type: none"> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working method</li> <li>Discuss with ET and Contractor on possible remedial measures</li> <li>Advice Engineer on the effectiveness of the proposed remedial measures</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ol>
2. Exceedance for two or more consecutive samples	<ol style="list-style-type: none"> <li>Notify IEC, Engineer and EPD</li> <li>Identify source</li> <li>Repeat measurement to confirm findings</li> <li>Increase monitoring frequency to daily</li> <li>Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented.</li> <li>Arrange meeting with IEC and Engineer to discuss the remedial actions to be taken</li> <li>Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results</li> <li>If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>Discuss amongst Engineer, ET and Contractor on potential remedial actions</li> <li>Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly</li> <li>Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>Confirm receipt of notification of failure in writing</li> <li>Notify Contractor</li> <li>In consultation with the IEC, agree with the Contractor on the remedial measures to be implemented</li> <li>Discuss amongst Environmental Team Leader and the Contractor potential remedial actions</li> <li>Ensure remedial measures properly implemented</li> <li>If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ol>	<ol style="list-style-type: none"> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant portion of works as determined by the Engineer until the exceedance is abated</li> </ol>

**Event/Action Plan for Construction Noise**

EVENT	ACTION			
	ET Leader	IEC	Engineer	Contractor
<b>ACTION LEVEL</b>	<ol style="list-style-type: none"> <li>1. Notify Contractor and Engineer</li> <li>2. Carry out investigation</li> <li>3. Report the results of investigation to the IEC and Contractor</li> <li>4. Discuss with the Contractor and formulate remedial measures</li> <li>5. Increase monitoring frequency to check mitigation effectiveness</li> </ol>	<ol style="list-style-type: none"> <li>1. Review the analysed results submitted by ET</li> <li>2. Review the proposed remedial measures by the Contractor and advice the Engineer accordingly</li> <li>3. Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem</li> <li>4. Ensure remedial measures properly implemented</li> </ol>	<ol style="list-style-type: none"> <li>1. Submit noise mitigation proposals for remedial actions to IEC</li> <li>2. Implement the agreed proposals</li> </ol>
<b>LIMIT LEVEL</b>	<ol style="list-style-type: none"> <li>1. Notify IEC, Engineer, EPD and Contractor</li> <li>2. Identify source</li> <li>3. Repeat measurement to confirm findings</li> <li>4. Increase monitoring frequency</li> <li>5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented</li> <li>6. Inform IEC, Engineer and EPD the causes &amp; actions taken for the exceedances</li> <li>7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and Engineer informed of the results</li> <li>8. If exceedance stops, cease additional monitoring</li> </ol>	<ol style="list-style-type: none"> <li>1. Discuss amongst Engineer, ET and Contractor on potential remedial actions</li> <li>2. Review Contractor's remedial actions whether necessary to assure their effectiveness and advice the Engineer accordingly</li> <li>3. Supervise implementation of remedial measures</li> </ol>	<ol style="list-style-type: none"> <li>1. Confirm receipt of notification of failure in writing</li> <li>2. Notify Contractor</li> <li>3. Require Contractor to propose remedial measures for the analysed noise problem</li> <li>4. Ensure remedial measures properly implemented</li> <li>5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated</li> </ol>	<ol style="list-style-type: none"> <li>1. Take immediate action to avoid further exceedance</li> <li>2. Submit proposals for remedial actions to IEC within 3 working days of notification</li> <li>3. Implement the agreed proposals</li> <li>4. Resubmit proposals if problem still not under control</li> <li>5. Stop the relevant portion of works as determined by the Engineer until the exceedance is abated</li> </ol>

**Event and Action Plan for Stream Water Quality**

Event	ET Leader	IEC	Engineer	Contractor
<b>ACTION LEVEL</b> (being exceeded by one sampling day)	<ol style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Inform IEC and Contractor</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures IEC and Contractor</li> <li>Repeat measurement on next day of exceedance</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures</li> <li>Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with IEC on the proposed mitigation measures</li> <li>Make agreement on the mitigation measures to be implemented</li> </ol>	<ol style="list-style-type: none"> <li>Inform Engineer and confirm notification of the non-compliance in writing</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with ET and Contractor and propose mitigation measures to IEC and Engineer</li> <li>Implement the agreed mitigation measures</li> </ol>
<b>ACTION LEVEL</b> (being exceeded by more than one sampling day)	<ol style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Inform IEC, Contractor and EPD</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures IEC, Engineer and Contractor</li> <li>Repeat measurement on next day of exceedance</li> <li>Ensure mitigation measures are implemented</li> <li>Prepare to increase the monitoring frequency to daily</li> <li>Repeat measurement on next day of exceedance</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures</li> <li>Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with IEC on the proposed mitigation measures</li> <li>Make agreement on the mitigation measures to be implemented</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Inform Engineer and confirm notification of the non-compliance in writing</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Engineer within 3 working days</li> <li>Implement the agreed mitigation measures</li> </ol>
<b>LIMIT LEVEL</b> (being exceeded by one sampling days)	<ol style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings</li> <li>Identify source(s) of impact</li> <li>Inform IEC, Contractor and EPD</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss mitigation measures IEC, Engineer and Contractor</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures</li> <li>Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures</li> <li>Request Contractor to critically review the working methods</li> <li>Make agreement on the mitigation measures to be implemented</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Inform Engineer and confirm notification of the non-compliance in writing</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with ET, IEC and Engineer and propose mitigation measures to IEC and Engineer within 3 working days</li> <li>Implement the agreed mitigation measures</li> </ol>
<b>LIMIT LEVEL</b> (being exceeded by more than one sampling days)	<ol style="list-style-type: none"> <li>Repeat in-situ measurement to confirm findings;</li> <li>Identify source(s) of impact;</li> <li>Inform Contractor, Engineer, IEC and EPD;</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods;</li> <li>Discuss mitigation measures with IEC, Engineer and Contractor;</li> <li>Ensure mitigation measures are implemented;</li> <li>Increase the monitoring frequency to daily until no exceedance of Limit level</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures</li> <li>Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ol>	<ol style="list-style-type: none"> <li>Discuss with IEC, ET and Contractor on the proposed mitigation measures</li> <li>Request Contractor to critically review the working methods</li> <li>Make agreement on the mitigation measures to be implemented</li> <li>Assess the effectiveness of the implemented mitigation measures</li> <li>Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until daily until no exceedance of Limit level</li> </ol>	<ol style="list-style-type: none"> <li>Inform Engineer and confirm notification of the non-compliance in writing</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with ET, IEC and Engineer and propose mitigation measures to IEC and Engineer within 3 working days</li> <li>Propose mitigation measures to Engineer within 3 working days</li> <li>Implement the agreed mitigation measures;</li> <li>As directed by Engineer, to slow down or to stop all or part of the construction activities</li> </ol>

**Event/Action Plan for Ecology**

Event	ET Leader	IEC	Engineer	Contractor
<p><b>Fauna</b></p> <p>The total number of species or individuals of the surveyed wetland dependent faunal groups is reduced by 20-40% from baseline</p>	<ul style="list-style-type: none"> <li>Notify IEC and Contractor;</li> <li>Check the position and state of the current works to identify the causes;</li> <li>Discuss mitigation measures with IEC and Contractor</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with ET and Contractor on the mitigation measures</li> <li>Review proposals on mitigation measures submitted by Contractor and advice Engineer accordingly</li> <li>Assess the effectiveness of the implemented mitigation measures</li> </ul>	<ul style="list-style-type: none"> <li>Discuss with IEC on the proposed mitigation measures;</li> <li>Reach agreement on the mitigation measures to be implemented</li> </ul>	<ul style="list-style-type: none"> <li>Inform Engineer and confirm notification of the non-compliance in writing</li> <li>Take immediate action to avoid further exceedances;</li> <li>Check all plant and equipment and working methods, especially noise emanating ones</li> <li>Discuss with ET and IEC and propose mitigation measures to IEC and Engineer</li> <li>Implement the agreed mitigation measures</li> </ul>



**APPENDIX F**

**EQUIPMENT CALIBRATION CERTIFICATES**

**Equipment Calibration List for Construction of Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai Project**

Items	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1*	Air	Tisch High Volume Sampler 515N (Serial No. 9833620)	8 Mar 09 7 May 09	8 May 09 7 Jul 09
2		EQ094 - Sibata LD-3 Laser Dust Meter	20 Jun 08	19 Jun 09
3		EQ096 - Sibata LD-3 Laser Dust Meter	20 Jun 08	19 Jun 09
4*	Noise	Cesva CB-5 Acoustical Calibrator (Serial No. 030934)	28 Apr 09	28 Apr 10
5*		Cesva SC-20c Sound Level Meter (Serial No. T212509)	28 Apr 09	28 Apr 10
6	Water	YSI 55/12FT (Serial No. 97F0837)	18 Mar 09	19 Jun 09
7		Hanna pH Meter HI98107 (Serial No. S411364)	17 Mar 09	17 Jun 09
8*		Turbidimeter HACH 2100p (Serial No. 950900008735)	9 Mar 09	9 Jun 09
9		Hand refractometer ATAGO (Serial No. 289468)	21 Apr 09	21 Jul 09

Note: \*Calibration certificates will only be provided if monitoring equipment is re-calibrated or new.

# CERTIFICATE OF ANALYSIS



**Batch:** HK0904487  
**Date of Issue:** 24/03/2009  
**Client:** ACTION UNITED ENVIRO SERVICES  
**Client Reference:**

## Calibration of Turbidity System

**Item :** HACH Turbidimeter  
**Model No. :** HACH 2100P  
**Serial No. :** 950900008735  
**Equipment No. :** EQ091  
**Calibration Method :** This meter was calibrated in accordance with standard method APHA (19th Ed.) 2130B  
**Date of Calibration :** 09 March, 2009

## Testing Results :

Expected Reading	Recording Reading
0.00 NTU	0.43 NTU
1.00 NTU	0.91 NTU
2.00 NTU	2.01 NTU
4.00 NTU	4.10 NTU
16.0 NTU	16.6 NTU
40.0 NTU	40.4 NTU
80.0 NTU	79.4 NTU
160 NTU	159 NTU
400 NTU	409 NTU
600 NTU	642 NTU
800 NTU	858 NTU
Allowing Deviation	±10%

  
Ms Wong Wai Man, Alice  
Laboratory Manager - Hong Kong

## TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Tin Sam San Tsuen	Date of Calibration: 7-May-09
Location ID : A10	Next Calibration Date: 7-Jul-09
	Technician: Mr. Ben Tam

### CONDITIONS

Sea Level Pressure (hPa) <span style="float: right;">1010.5</span>	Corrected Pressure (mm Hg) <span style="float: right;">757.875</span>
Temperature (°C) <span style="float: right;">24.2</span>	Temperature (K) <span style="float: right;">297</span>

### CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 1.94872
Model-> 515N	Qstd Intercept -> 0.00202
Serial # -> 9833620	

### CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	4.6	4.6	9.2	1.555	51	51.07	Slope = 50.1622 Intercept = -25.5534 Corr. coeff. = 0.9945
13	3.2	3.2	6.4	1.297	42	42.05	
10	2.6	2.6	5.2	1.169	33	33.04	
7	2	2	4	1.025	25	25.03	
5	1.2	1.2	2.4	0.794	14	14.02	

**Calculations :**

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$


Qstd = standard flow rate  
 IC = corrected chart responses  
 I = actual chart response  
 m = calibrator Qstd slope  
 b = calibrator Qstd intercept  
 Ta = actual temperature during calibration ( deg K )  
 Pstd = actual pressure during calibration ( mm Hg )

**For subsequent calculation of sampler flow:**

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope  
 b = sampler intercept  
 I = chart response  
 Tav = daily average temperature  
 Pav = daily average pressure





輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C092057

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Meter (EQ002)*

*Manufacturer : Cesva*

*Model No. : SC-20c*

*Serial No. : T212509*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C092057.*

*The equipment is supplied by*

*Co. Name : Action-United Environmental Services and Consulting*

*Address : Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.*

*Date of Issue : 28 April 2009*

*Certified by :*

*K C Lee*

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited


c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C092057

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Meter (EQ002)  
MANUFACTURER : Cesva  
MODEL NO. : SC-20c  
SERIAL NO. : T212509

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 27 April 2009


JOB NO. : IC09-0962

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory

Tested by :   
H C Chan

Date : 28 April 2009

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com

Page 1 of 4

## Calibration Report

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration using external calibrator, Cesva CB-5, S/N : 030934 was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C090024
CL281	Multifunction Acoustic Calibrator	DC090052

5. Test procedure : MA101N.

6. Results :

### 6.1 Sound Pressure Level

#### 6.1.1 Reference Sound Pressure Level

Parameter	UUT Setting		Applied Value		UUT Reading (dB)	IEC 651 Type I Spec. (dB)
	Freq. Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
L <sub>F</sub>	A	F	94.00	1	94.1	± 0.7

#### 6.1.2 Linearity

Parameter	UUT Setting		Applied Value		UUT Reading (dB)
	Freq. Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
L <sub>F</sub>	A	F	94.00	1	94.1 (Ref.)
			104.00		104.2
			114.00		114.2

IEC 651 Type I Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

### 6.2 Time Weighting

#### 6.2.1 Continuous Signal

Parameter	UUT Setting		Applied Value		UUT Reading (dB)	IEC 651 Type I Spec. (dB)
	Freq. Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
L <sub>F</sub>	A	F	94.00	1	94.1	Ref.
L <sub>S</sub>		S			94.1	± 0.1

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

## Calibration Report

### 6.2.2 Tone Burst Signal (2 kHz)

UUT Setting			Applied Value		UUT Reading (dB)	IEC 651 Type 1 Spec. (dB)
Parameter	Freq. Weighting	Time Weighting	Level (dB)	Burst Duration		
L <sub>F</sub>	A	F	106.00	Continuous	106.0	Ref.
L <sub>F</sub> Maximum				200 ms	105.0	-1.0 ± 1.0
L <sub>S</sub>	S	Continuous		106.0	Ref.	
L <sub>S</sub> Maximum		500 ms		102.1	-4.1 ± 1.0	

### 6.3 Frequency Weighting

#### 6.3.1 A-Weighting

UUT Setting			Applied Value		UUT Reading (dB)	IEC 651 Type 1 Spec. (dB)
Parameter	Freq. Weighting	Time Weighting	Level (dB)	Freq.		
L <sub>F</sub>	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
				63 Hz	68.0	-26.2 ± 1.5
				125 Hz	78.1	-16.1 ± 1.0
				500 Hz	91.0	-3.2 ± 1.0
				1 kHz	94.1	Ref.
				2 kHz	94.9	+1.2 ± 1.0
				4 kHz	93.5	+1.0 ± 1.0

#### 6.3.2 C-Weighting

UUT Setting			Applied Value		UUT Reading (dB)	IEC 651 Type 1 Spec. (dB)
Parameter	Freq. Weighting	Time Weighting	Level (dB)	Freq.		
L <sub>F</sub>	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
				63 Hz	93.4	-0.8 ± 1.5
				125 Hz	94.1	-0.2 ± 1.0
				500 Hz	94.2	0.0 ± 1.0
				1 kHz	94.1	Ref.
				2 kHz	93.6	-0.2 ± 1.0
				4 kHz	91.7	-0.8 ± 1.0

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.



# Calibration Report

## 6.4 Time Averaging

UUT Setting			Applied Value					UUT	IEC 60804
Parameter	Freq. Weighting	Integrating Time	Freq. (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
L <sub>eq</sub>	A	10 sec.	4	1	1/10	110.0	100	100.2	± 0.5
					1/10 <sup>2</sup>		90	90.2	± 0.5
		60 sec.			1/10 <sup>3</sup>		80	80.1	± 1.0
		5 min.			1/10 <sup>4</sup>		70	70.1	± 1.0

Remarks : - Mfr's Spec. : IEC 651 & IEC 60804 Type 1


- Uncertainties of Applied Value :
 

94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
500 Hz	: ± 0.30 dB
1 kHz	: ± 0.20 dB
2 kHz	: ± 0.35 dB
4 kHz	: ± 0.35 dB
104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Certificate No. : C092056

## Certificate of Calibration

*This is to certify that the equipment*

*Description : Sound Level Calibrator (EQ099)*

*Manufacturer : Cesva*

*Model No. : CB-5*

*Serial No. : 030934*

*has been calibrated for the specific items and ranges.  
The results are shown in the Calibration Report No. C092056.*

*The equipment is supplied by*

*Co. Name : Action-United Environmental Services and Consulting*

*Address : Unit A, 20/F., Gold King Industrial Building,  
35-41 Tai Lin Pai Road, Kwai Chung, N.T.*

*Date of Issue : 28 April 2009*

*Certified by :*

*K O Lee*

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited


c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited Calibration and Testing Laboratory

Report No. : C092056

## Calibration Report

### ITEM TESTED

DESCRIPTION : Sound Level Calibrator (EQ099)  
MANUFACTURER : Cesva  
MODEL NO. : CB-5  
SERIAL NO. : 030934

### TEST CONDITIONS

AMBIENT TEMPERATURE :  $(23 \pm 2)^{\circ}\text{C}$  RELATIVE HUMIDITY :  $(55 \pm 20)\%$   
LINE VOLTAGE : ---

### TEST SPECIFICATIONS

Calibration check

DATE OF TEST : 27 April 2009

JOB NO. : IC09-0962

### TEST RESULTS

The results apply to the particular unit-under-test only.  
All results are within manufacturer's specification.  
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested by : Chan Hui Ching  
H C Chan

Date : 28 April 2009

The test equipment used for calibration are traceable to the National Standards as specified in this report.  
This report shall not be reproduced except in full and with prior written approval from this laboratory.

Calibration and Testing Laboratory of Sun Creation Engineering Limited

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong


Tel: 2927 2606

Fax: 2744 8986

E-mail: callab@suncreation.com

Website: www.suncreation.com

Page 1 of 2



# Calibration Report

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 24 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
TST150A	Measuring Amplifier	C080751
CL130	Universal Counter	C083083
CL281	Multifunction Acoustic Calibrator	DC090052

- Test procedure : MA100N.

- Results :

- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2
104 dB, 1 kHz	103.9		± 0.3

- 5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	0.989 5	1 kHz ± 1.5 %	± 0.1

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Calibration Report only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

## **APPENDIX G**

### **IMPACT MONITORING SCHEDULES**

**Impact Monitoring Schedules in this Reporting Period**

Date		Air Quality		Noise Leq 30min	Stream Water Quality	Ecology Surveys
		1-hour TSP	24-hour TSP			
26-Apr-09	Sum					
27-Apr-09	Mon		✓		✓	
28-Apr-09	Tue	✓		✓		
29-Apr-09	Wed				✓	
30-Apr-09	Thu					
1-May-09	Fri					
2-May-09	Sat					
3-May-09	Sun					
4-May-09	Mon				✓	
5-May-09	Tue		✓			
6-May-09	Wed	✓		✓	✓	
7-May-09	Thu					
8-May-09	Fri					
9-May-09	Sat					
10-May-09	Sun					
11-May-09	Mon		✓		✓	
12-May-09	Tue	✓		✓		
13-May-09	Wed				✓	
14-May-09	Thu					
15-May-09	Fri					
16-May-09	Sat		✓			
17-May-09	Sun					
18-May-09	Mon	✓		✓	✓	
19-May-09	Tue					
20-May-09	Wed				✓	
21-May-09	Thu					
22-May-09	Fri		✓			
23-May-09	Sat	✓		✓		
24-May-09	Sun					
25-May-09	Mon				✓	✓

✓	Monitoring Day
	Sunday or Public Holiday

**Impact Monitoring Schedules in the Next Reporting Period**

Date		Air Quality		NOISE LEQ 30MIN	WATER QUALITY	ECOLOGY SURVEYS
		1-Hr TSP	24-Hr TSP			
26-May-09	Tue					
27-May-09	Wed				✓	
28-May-09	Thu					
29-May-09	Fri		✓			
30-May-09	Sat	✓		✓		
31-May-09	Sun					
1-June-09	Mon				✓	
2-June-09	Tue					
3-June-09	Wed				✓	
4-June-09	Thu		✓			
5-June-09	Fri	✓		✓		
6-June-09	Sat					
7-June-09	Sun					
8-June-09	Mon				✓	
9-June-09	Tue					
10-June-09	Wed		✓		✓	
11-June-09	Thu	✓		✓		
12-June-09	Fri					
13-June-09	Sat					
14-June-09	Sun					
15-June-09	Mon				✓	
16-June-09	Tue		✓			
17-June-09	Wed	✓		✓	✓	
18-June-09	Thu					
19-June-09	Fri					
20-June-09	Sat					✓
21-June-09	Sun					
22-June-09	Mon		✓		✓	
23-June-09	Tue	✓		✓		
24-June-09	Wed				✓	
25-June-09	Thu					



✓	Monitoring Day
	Sunday or Public Holiday

## **APPENDIX H**


### **GRAPHICAL PLOTS OF AIR QUALITY, CONSTRUCTION NOISE AND STREAM WATER QUALITY MONITORING RESULTS**






**AIR QUALITY**






**CONSTRUCTION NOISE**



**STREAM WATER QUALITY**





Date 27-Apr-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:50	0.12	23.3	23.3	3.36	3.40	45.7	46.1	10.9	11.2	0	0.0	6.80	6.80	30.0	20.0	47.0
			23.3		3.43		46.4		11.4		0		6.80				
W9B	10:00	0.22	23.6	23.6	4.71	4.69	50.6	50.2	26.9	26.1	0	0.0	6.90	6.90	20.0	54.6	64.0
			23.6		4.66		49.8		25.2		0		6.90				

Date 29-Apr-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	14:20	0.14	23.1	23.1	4.06	4.02	42.9	42.3	35.9	35.7	0	0.0	6.90	6.90	11.0	41.2	28.0
			23.1		3.97		41.7		35.4		0		6.90				
W9B	14:30	0.21	23.8	23.8	4.84	4.82	50.8	50.5	17.3	17.0	0	0.0	6.90	6.90	14.0	14.5	22.0
			23.8		4.8		50.2		16.7		0		6.90				

Date 4-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:20	0.14	23.4	23.4	3.73	3.72	39.4	39.2	38.2	37.9	0	0.0	6.90	6.90	17.0	40.1	48.0
			23.4		3.7		39.0		37.5		0		6.90				
W9B	09:30	0.19	24.2	24.2	4.54	4.52	47.9	47.6	27.4	27.1	0	0.0	6.80	6.80	6.0	9.9	27.0
			24.2		4.5		47.2		26.7		0		6.80				

Date 6-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:25	0.15	23.7	23.7	3.61	3.58	39.2	38.8	48.3	47.8	0	0.0	6.80	6.80	42.0	96.2	118.0
			23.7		3.54		38.4		47.2		0		6.80				
W9B	09:35	0.26	24.3	24.3	4.71	4.68	50.3	49.8	25.1	24.8	0	0.0	6.80	6.80	17.0	18.1	37.0
			24.3		4.64		49.2		24.4		0		6.80				

Date 11-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:25	0.13	24.3	24.3	3.16	3.18	33.6	33.9	27.4	27.1	0	0.0	6.80	6.80	19.0	63.9	38.0
			24.3		3.2		34.2		26.8		0		6.80				
W9B	09:35	0.22	24.7	24.7	4.64	4.68	48.6	49.1	18.4	18.3	0	0.0	6.90	6.90	24.0	16.7	22.0
			24.7		4.71		49.5		18.2		0		6.90				

Date 13-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:10	0.14	26.8	26.8	3.23	3.20	34.2	33.8	43.8	43.1	0	0.0	6.80	6.80	31.0	76.4	92.0
			26.8		3.17		33.4		42.4		0		6.80				
W9B	09:20	0.19	27.3	27.3	4.28	4.25	44.7	44.4	20.3	20.2	0	0.0	6.80	6.80	16.0	29.4	42.0
			27.3		4.21		44.0		20.1		0		6.80				

Date 18-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	10:00	0.12	27.4	27.4	3.64	3.63	39.1	38.9	49.6	49.4	0	0.0	6.80	6.80	19.0	92.7	64.0
			27.4		3.62		38.7		49.1		0		6.80				
W9B	10:10	0.18	28.2	28.2	4.48	4.53	46.7	47.3	31.3	31.2	0	0.0	6.90	6.90	35.0	31.6	55.0
			28.2		4.57		47.9		31.0		0		6.90				

Date 20-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:45	0.13	26.1	26.1	3.28	3.25	34.8	34.5	72.4	71.3	0	0.0	7.10	7.10	33.0	76.2	97.0
			26.1		3.22		34.1		70.1		0		7.10				
W9B	09:55	0.17	26.6	26.6	4.06	4.08	43.4	43.7	26.8	26.4	0	0.0	6.90	6.90	18.0	24.6	35.0
			26.6		4.1		44.0		26.0		0		6.90				

Date 25-May-09																	
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DOS (%)		Turbidity (NTU)		Salinity		pH		SS	NH3-N	Zinc
W9A	09:15	0.16	24.5	24.5	4.22	4.19	44.8	44.4	42.3	41.9	0	0.0	6.80	6.80	10.0	5.2	66.0
			24.5		4.15		44.0		41.5		0		6.80				
W9B	09:25	0.20	24.3	24.3	4.64	4.62	48.9	48.6	12.6	12.4	0	0.0	6.70	6.70	10.0	2.2	54.0
			24.3		4.6		48.3		12.1		0		6.70				

## **APPENDIX I**

### **METEOROLOGICAL DATA IN THE REPORTING PERIOD**

**Meteorological Data Extracted from HKO in the Reporting Period**

Date	Weather	Lau Fau Shan Weather Station					
		Total Rainfall (mm)	Mean Air Temperature (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction	
26-Apr-09	Sun	cloudy/sunny intervals/moderate/fresh	4.5	19	11	87	E/SE
27-Apr-09	Mon	sunny periods/cloudy/moderate/fresh	0	22.7	15.2	67	E/NE
28-Apr-09	Tue	fine/dry/fresh/strong	0	23.3	19.5	48.5	E
29-Apr-09	Wed	sunny periods/cloudy/moderate/fresh	0	23.2	16.2	44	E/SE
30-Apr-09	Thu	cloudy/sunny periods/moderate/fresh	Trace	24.3	17	61	E
1-May-09	Fri	Holiday					
2-May-09	Sat	Holiday					
3-May-09	Sun	Holiday					
4-May-09	Mon	cloudy/sunny periods/moderate	0.3	25.1	12.5	71	E
5-May-09	Tue	fine/dry/moderate/fresh	0	24.9	11.2	66	E/NE
6-May-09	Wed	fine/dry/moderate/fresh	0	24.5	13	59	E/NE
7-May-09	Thu	sunny/very dry/fine/moderate/fresh	0	24.6	15	45.7	E
8-May-09	Fri	fine/dry/moderate/fresh	0	25.2	12	49.7	E/SE
9-May-09	Sat	fine/dry/cloudy/moderate	Trace	25.4	12.5	65	E/NE
10-May-09	Sun	cloudy/sunny periods/showers/inderate	Trace	27.2	11.5	67.2	E/SE
11-May-09	Mon	sunny periods/cloudy/moderate	0	26.8	6	76.5	E/NE
12-May-09	Tue	fine/hot/light winds	0	26.6	12.5	75.5	S/SE
13-May-09	Wed	fine/hot/cloudy/light winds/moderate	Trace	27.4	13	74.5	S/SE
14-May-09	Thu	cloudy/sunny intervals/fresh	T	27.3	15	69.3	E/SE
15-May-09	Fri	sunny periods/cloudy/moderate	0	27.6	10.5	69	E/NE
16-May-09	Sat	cloudy/rain/moderate/	0.1	26.4	11.5	65	S/SE
17-May-09	Sun	sunny periods/a few showers/moderate	0.2	28.3	14	78	W/SW
18-May-09	Mon	sunny periods/hot/moderate	0	29.6	10.5	79.5	W/SW
19-May-09	Tue	cloudy/showers/sunny periods/moderate	0.3	30.3	14.5	67	S/SE
20-May-09	Wed	cloudy/showers/sunny periods/moderate	10.9	26.9	19.5	79.5	S/SE
21-May-09	Thu	sunny intervals/shower/squally thunderstorm/moderate	1.4	27.5	3	83	E/SE
22-May-09	Fri	cloudy/a few showers/squally thunderstorm/moderate	2.3	28.8	12.7	73.5	E/NE
23-May-09	Sat	overcast/rain/squally thunderstorm/fresh/strong	62.3	25.2	16.5	76.2	E/NE
24-May-09	Sun	cloudy/showers/squally thunderstorm/showers/strong	61.2	24.8	18.5	91.7	E/NE
25-May-09	Mon	showers/squally thunderstorm/showers/fresh	29.8	25.5	18.5	87	E/NE



## **APPENDIX J**

### **ENVIRONMENTAL TEAM SITE INSPECTION CHECKLISTS**

# Environmental Site Inspection Checklist for KT15

**Project:** Contract No.: DC/2006/02  
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsui Wai

**Inspected by**

**RE/RE's representative:** K. P. Cheung

**Inspection**

**IEC/IEC's representative:** -

**Date:** 30 April 2009

**ETL/ ET's representative:** Ben Tam

**Time:** 11:00

**Contractor's representative:** M.K. Ng

**Checklist No.** KT15-300409

**PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A**

Weather:  Sunny  Fine  Cloudy  Rainy  
 Temperature: 25 °C  
 Humidity:  High  Moderate  Low  
 Wind:  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

		Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
<b>Section 1: Water Quality</b>							
1.01	Is an effluent discharge license obtained for the Project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
1.22	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.24	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.28	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.29	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Remarks 1
<b>Section 2: Air Quality</b>						
2.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 3: Noise</b>						
3.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
3.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.10	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.11	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.12	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>						
4.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.03 Are surgery works carried out for the damaged trees?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Ecology</b>						
6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 7: Others</b>						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks




Follow-Up of Last Site Inspection (24 April 2009):

C&D waste scattered over at Ch.250 has been removed.

Finding of Site Inspection on 30 April 2009:



1. Stagnant water was cumulated in the un-used sedimentation tank (Ch.200), the Contractor shall pump the water out to prevent mosquito breeding especially in wet season.

RE's representative	IEC's representative	ET's representative	Contractor's representative
 ( )		 ( Ben Tam )	 ( W K N Y )

# Environmental Site Inspection Checklist for KT15

**Project:** Contract No.: DC/2006/02  
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsui Wai

**Inspected by**  
**RE/RE's representative:** Mr. Cheung  
**IEC/IEC's representative:** -  
**ETL/ ET's representative:** Nicola Hon  
**Contractor's representative:** M. K. Ng  
**Checklist No.** KT15-060509

**Inspection**  
**Date:** 06 May 2009  
**Time:** 14:00

**PART A: GENERAL INFORMATION** Environmental Permit No. EP-231/2005/A

Weather:  Sunny  Fine  Cloudy  Rainy  
 Temperature:  °C  
 Humidity:  High  Moderate  Low  
 Wind:  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

		Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
<b>Section 1: Water Quality</b>							
1.01	Is an effluent discharge license obtained for the Project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
1.22	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.24	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.28	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.29	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks 2
<b>Section 2: Air Quality</b>						
2.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 3: Noise</b>						
3.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



# Environmental Site Inspection Checklist for KT15

		Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03 Are surgery works carried out for the damaged trees?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 6: Ecology</b>						
6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 7: Others</b>						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks

Follow-Up of Last Site Inspection (30 April 2009):

Stagnant water at the un-used de-silting tank at Ch. 200 was removed.

Finding of Site Inspection on 06 May 2009:



1. The weeds accumulated in Bay 1 should be removed in order to maintain the site clean and tidy.



2. The stagnant water accumulated in Bay 2 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.

RE's representative

IEC's representative

ET's representative

Contractor's representative

  
( F P CHEUNG )

  
( Nicola Hon )

  
( M K Ng )

# Environmental Site Inspection Checklist for KT15

**Project:** Contract No.: DC/2006/02  
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui  
Wai Drainage Improvements, Stage 1, Phase 2B –  
Cheung Chun San Tsuen and Kam Tsui Wai

**Inspected by**  
**RE/RE's representative:** Mr. Cheung  
**IEC/IEC's representative:** -  
**ETL/ ET's representative:** Nicola Hon  
**Contractor's representative:** M. K. Ng  
**Checklist No.** KT15-130509

**Inspection**  
**Date:** 13 May 2009  
**Time:** 14:00

**PART A: GENERAL INFORMATION** Environmental Permit No. EP-231/2005/A

Weather:  Sunny  Fine  Cloudy  Rainy

Temperature:  °C

Humidity:  High  Moderate  Low

Wind:  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

		Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
<b>Section 1: Water Quality</b>							
1.01	Is an effluent discharge license obtained for the Project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
1.22	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.24	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.28	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.29	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 2: Air Quality</b>						
2.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 3: Noise</b>						
3.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

		Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
3.07	Are air compressors fitted with valid noise emission labels during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.08	Are flaps and panels of mechanical equipment closed during operation?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	Are Construction Noise Permit(s) applied for percussive piling works?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.10	Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.11	Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.12	Use of quiet plant had been used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	Temporary/Moveable noise barrier or site hoarding are provide or erect at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments shield by the noise barrier which cannot visible from NSRs (Level 2 mitigation measure)	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	Temporary/Moveable noise barrier equal to or more than 3m height with 10kg/m2 are provide for noise mitigation measures (Level 2 mitigation measures).	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>							
4.01	Waste Management Plan had been submit to Engineer for approval.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	Is the Contractor registered as a chemical waste producer?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	Are the chemical waste containers properly labelled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	Is the chemical waste storage area properly labelled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	Is the chemical waste storage area used for storage of chemical waste only?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	Are incompatible chemical wastes stored in different areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	Are the chemical wastes disposed of by licensed collectors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	Are trip tickets for chemical wastes disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	Are designated areas identified for storage and sorting of construction wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	Are construction wastes sorted (inert and non-inert) on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	Are construction wastes reused?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	Site cleanliness and appropriate waste management training had provided for the site workers.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.03 Are surgery works carried out for the damaged trees?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Ecology</b>						
6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 7: Others</b>						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

Remarks




Follow-Up of Last Site Inspection (6 May 2009):

- 1. The weeds accumulated in Bay 1 have been removed.
- 2. The stagnant water accumulated in Bay 2 has been drained away.

Finding of Site Inspection on 13 May 2009:

House keeping practice between Ch. 500 to Ch 650 shall be enhanced at Channel KT15.

---

RE's representative	IEC's representative	ET's representative	Contractor's representative
 ( K P CHEUNG )	( )	 ( Nicola Hon )	 ( M K LEE )



# Environmental Site Inspection Checklist for KT15

**Project:** Contract No.: DC/2006/02  
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui  
Wai Drainage Improvements, Stage 1, Phase 2B –  
Cheung Chun San Tsuen and Kam Tsui Wai

**Inspected by**

**RE/RE's representative:** Mr. Cheung

**Inspection**

**IEC/IEC's representative:** Cyrus Lau

**Date:** 20 May 2009

**ETL/ ET's representative:** Nicola Hon

**Time:** 15:00

**Contractor's representative:** M. K. Ng

**Checklist No.** KT15-200509

**PART A: GENERAL INFORMATION Environmental Permit No. EP-231/2005/A**

Weather:  Sunny  Fine  Cloudy  Rainy  
 Temperature:  °C  
 Humidity:  High  Moderate  Low  
 Wind:  Strong  Breeze  Light  Calm

**PART B: SITE AUDIT**

		Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
<b>Section 1: Water Quality</b>							
1.01	Is an effluent discharge license obtained for the Project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02	Is the effluent discharged in accordance with the discharge licence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03	Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04	Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05	Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06	Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07	Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08	As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09	Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10	Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11	Are manholes adequately covered or temporarily sealed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12	Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13	Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14	Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15	Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16	Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17	Are the vehicle and plant servicing areas paved and located within roofed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18	Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19	Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20	Are there any measures to collect spilt cement and concrete washings during concreting works?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.21	Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
1.22	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.24	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.28	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.29	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks 1
<b>Section 2: Air Quality</b>						
2.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks 2
2.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 3: Noise</b>						
3.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
3.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.10	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.11	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.12	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>						
4.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

# Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
4.23 Contaminated sediments will managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002.	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.03 Are surgery works carried out for the damaged trees?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 6: Ecology</b>						
6.01 Gabion banks and base had been provide for channel linings and banks for typical sections of KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.02 Prevent site effluent/runoff discharge to the seasonal wetlands at KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
6.03 Stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 are prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
<b>Section 7: Others</b>						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____

Remarks

Follow-Up of Last Site Inspection (13 May 2009)

House keeping practice between Ch. 500 to Ch. 650 has been improved at Channel KT15.

Finding of Site Inspection on 20 May 2009:




1. The stagnant water accumulated in Ch.500 should be drained away or applied larvicidal oil to prevent mosquitoes breeding.



2. The gravel stockpile on the site (Ch.520) should be covered with tarpaulin sheet in order to minimize dust nuisance.


RE's representative

  
( F.P. Cheung )


IEC's representative

  
( Cyrus Lau )

ET's representative

  
( Nicola Hon )

Contractor's representative

  
( M.K. Ho )

# Environmental Site Inspection Checklist for KT15

Project: Contract No.: DC/2006/02  
Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui  
Wai Drainage Improvements, Stage 1, Phase 2B -  
Cheung Chun San Tsuen and Kam Tsin Wai

Inspected by

Inspection

Date: 20-5-2009

Time: 2:30 pm

RE's representative:

IEC's representative:

ET's representative:

Contractor's representative:

Checklist No.

Joe Chan, K.P. Cheung  
Cyrus Lam  
Nilda Hon  
Chas Ho Kin

## PART A: GENERAL INFORMATION

Environmental Permit No. EP-231/2005/A

Weather:  Sunny  Fine  Cloudy  Rainy  
 Temperature: 21 °C  
 Humidity:  High  Moderate  Low  
 Wind:  Strong  Breeze  Light  Calm

## PART B: SITE AUDIT

### Section 1: Water Quality

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
1.01 Is an effluent discharge license obtained for the Project?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.02 Is the effluent discharged in accordance with the discharge licence?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.03 Is the discharge of turbid water avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.04 Are there proper desilting facilities in the drainage systems to reduce SS levels in effluent?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.05 Are there channels, sandbags or bunds to direct surface run-off to sedimentation tanks?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.06 Are there any perimeter channels provided at site boundaries to intercept storm runoff from crossing the site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.07 Is drainage system well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.08 As excavation proceeds, are temporary access roads protected by crushed stone or gravel?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.09 Are temporary exposed slopes properly covered?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.10 Are earthworks final surfaces well compacted or protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.11 Are manholes adequately covered or temporarily sealed?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.12 Are there any procedures and equipment for rainstorm protection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.13 Are wheel washing facilities well maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.14 Is runoff from wheel washing facilities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.15 Are there toilets provided on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.16 Are toilets properly maintained?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.17 Are the vehicle and plant servicing areas paved and located within roofed areas?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.18 Is the oil leakage or spillage avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.19 Are there any measures to prevent leaked oil from entering the drainage system?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.20 Are there any measures to collect spilt cement and concrete washings during concreting works?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.21 Are there any oil interceptors/grease traps in the drainage systems for vehicle and plant servicing areas, canteen kitchen, etc?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.22 Are the oil interceptors/grease traps maintained properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

### Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/ Remarks
1.23	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
1.24	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.26	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.27	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1.25	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 2: Air Quality</b>						
2.01	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks ②
2.02	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks ②
2.03	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.05	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.06	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks ②
2.07	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.09	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.10	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	Remarks ②
2.11	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.12	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.13	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.14	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.15	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
2.16	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 3: Noise</b>						
3.01	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.02	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.03	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.04	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.05	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.06	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.07	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.08	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.09	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	

**Environmental Site Inspection Checklist for KT15**

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
3.10 Are Construction Noise Permit(s) applied for general construction works during restricted hours?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.11 Are valid Construction Noise Permit(s) posted at site entrances?	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	
3.12 Is quiet plant used on site to minimise the construction noise impact to the surrounding residences/dwellings (Level 1 mitigation measures)?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.13 Are temporary / moveable noise barrier or site hoarding provided or erected at the site boundary to minimise the noise impact of the closest NSRs or stationary equipments be shielded by the noise barrier which cannot be visible from NSRs (Level 2 mitigation measure)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
3.14 Are temporary / moveable noise barrier equal to or more than 3m height with 10kg/m <sup>2</sup> provided for noise mitigation measures (Level 2 mitigation measures)?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 4: Waste/Chemical Management</b>						
4.01 Is the Waste Management Plan submitted to Engineer for approval?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.02 Are receptacles available for general refuse collection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.03 Is general refuse sorting or recycling implemented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.04 Is general refuse disposed of properly and regularly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.05 Is the Contractor registered as a chemical waste producer?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.06 Are the chemical waste containers properly labelled?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.07 Are the chemical wastes stored in proper storage areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.08 Is the chemical waste storage area properly labelled?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.09 Is the chemical waste storage area used for storage of chemical waste only?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.10 Are incompatible chemical wastes stored in different areas?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.11 Are the chemical wastes disposed of by licensed collectors?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.12 Are trip tickets for chemical wastes disposal available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.13 Are chemical/fuel storage areas bunded?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.14 Are designated areas identified for storage and sorting of construction wastes?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.15 Are construction wastes sorted (inert and non-inert) on site?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.16 Are construction wastes reused?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.17 Are construction wastes disposed of properly?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.18 Are site hoardings and signboards made of durable materials instead of timber?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.19 Is trip ticket system implemented for the disposal of construction wastes and records available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.20 Are appropriate procedures followed if contaminated material exists?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.21 Is relevant license/ permit for disposal of construction waste or excavated materials available for inspection?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.22 Is site cleanliness and appropriate waste management training provided for the site workers?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
4.23 Are contaminated sediments managed according to WBTC No.12/2000 and EWTB TC(W) No. 34/2002?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 5: Landscape &amp; Visual</b>						
5.01 Are retained and transplanted trees in health condition?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	



### Environmental Site Inspection Checklist for KT15

	Not Obs.	Yes	No	Follow up	N/A	Photo/Remarks
5.02 Are retained and transplanted trees properly protected?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.03 Are surgery works carried out for the damaged trees?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.04 Is damage to trees outside site boundary due to construction activities avoided?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
5.05 Is the night-time lighting controlled to minimize glare to sensitive receivers?	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 6: Ecology</b>						
6.01 Are gabion banks and base provided for channel linings and banks for typical sections of KT15?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.02 Is site effluent/runoff discharge to the seasonal wetlands at KT15 prevented?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
6.03 Are stockpiling or disposal of materials, and any dredging or construction activities at the seasonal wetlands at KT15 prohibited?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
<b>Section 7: Others</b>						
7.01 Are relevant Environmental Permits posted at all vehicle site entrances/exits?	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	

< Follow up observations >:


① sedimentation fence at Chorage 200 was not observed. (closed).

< New observations >:

- ② wheel washing facilities shall be provided at all site exit to remove any silt deposited on vehicles' bodies & wheels.
- ③ Water spraying by water trucks should be provided on haul roads frequently to minimize the fugitive dust emission.

**Environmental Site Inspection Checklist for KT15**

Remarks



**RE's representative**

**IEC's representative**

**ET's representative**

**Contractor's representative**

( Joe Chan )

( Cyrus Law )

( Nicholas Ho )

( Jonathan Kim )

**APPENDIX K**

**RESPONSE TO COMMENTS**

DSD Contract No.: DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai  
KT15 – Monthly EM&A Summary Report for **May 2009 (R1321 Version 2)** submit on

Response to IEC's comments **[Received from e-mail on 10 June 2009]**

Items	Section / Paragraph	Comments	Response to Comments
1	Table 7-1	<p>There is typo found in the table:</p> <ul style="list-style-type: none"> <li>For 20-May-2009 Findings/Deficiencies item no. 4, it should be “any silt deposited on vehicles’ bodies <b>and</b> wheels.”</li> </ul> <p>Please check and update the table accordingly.</p>	The typo is noted and revised.
2	Section 11.07	<p>There are typos found in the text:</p> <ul style="list-style-type: none"> <li>There are <b>8 observations</b> recorded during the reporting period.</li> <li>For item no. 7, it should be “any silt deposited on vehicles’ bodies <b>and</b> wheels.”</li> </ul> <p>Please check and update the text accordingly.</p>	The typo is noted and revised.
3	Appendix F	<p>Please update the table with provision of the serial number for the following equipment:</p> <ul style="list-style-type: none"> <li>Greasby Anderson GMWS2310 HVS</li> <li>Cerva CB-5 Acoustical Calibrator and Cesva SC-20c SLM</li> </ul> <p>Please provide the full calibration report of the sound level calibrator and sound level meter to demonstrate the fulfillment of the requirement.</p>	The table is updated and the full calibration reports are enclosed in Appendix F.
4	Appendix J	<p>In site inspection checklist on 06-May-09 the follow-up session, there is a typo in the text. It should be “the <b>un-used</b> de-silting tank..”.</p> <p>Please check and revise the items accordingly.</p>	Revised.
5	Appendix K	<p>There is a typo in the RTC item no. 2. It should be “it was observed on 25 May 2009 <b>during</b> site audit.”</p>	Noted.

DSD Contract No.: DC/2006/02

Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai Drainage Improvements, Stage 1, Phase 2B – Cheung Chun San Tsuen and Kam Tsin Wai  
KT15 – Monthly EM&A Summary Report for **May 2009 (R1321 Version 1)** submit on

Response to IEC's comments [Received from e-mail on 8 June 2009 ]

Items	Section / Paragraph	Comments	Response to Comments
1	ES05./Table 2-1/Table 6-3	Please update the table with fully showing the information listed in the table. -	Done.
2	ES14.	<ul style="list-style-type: none"> <li>Please add the date of the observations recorded during site audit as for easy reference.</li> <li>Please rewrite the last sentence as "...the non-compliance in wetland dependent birds and fauna..".</li> </ul>	<ul style="list-style-type: none"> <li>It was observed on 25 May 2009 during site audit.</li> <li>Done.</li> </ul>
3	Table 4-2/ Section 4.20/ Appendix F	Please keep consistency of the model number of the D.O. meter employed during the reporting period.	Checked and revised.
4	Table 5.4/ Appendix H	<ul style="list-style-type: none"> <li>The measured ammonia nitrogen recorded at W9B on 27-Apr-09 shall be bolded and underlined as it exceeds the Limit Level.</li> <li>According to the data set listed in Appendix H, the measured D.O. value at W9B on 13-May-09 should be rounded off as 4.3</li> </ul> <p>Please revise and update the captioned table.</p>	Table 5-4 has been revised.
5	Section 5.09/ Table 5-5	<ul style="list-style-type: none"> <li>The total sum of individual recorded on 25 May 2009 shall be 59. Please check and revise it.</li> <li>Please check and revise the content. Zero wetland bird species with abundance from the baseline shall be recorded.</li> <li>The date of ecology impact monitoring survey shall be conducted on 25 May 2009.</li> </ul>	Checked and revised.
6	Section 5.11	<p>Please add the date of the findings as for easy reference.</p> <p>Please rewrite the last sentence as "...the non-compliance in wetland dependent birds and fauna were not caused by the project."</p>	Done.

Items	Section / Paragraph	Comments	Response to Comments
7	Table 7-1	<p>There are typos found in the table:</p> <ul style="list-style-type: none"> <li>For 30-Apr-2009 Follow-up Status, it should be "...the un-used de-silting tank.."</li> <li>For 6-May-2009 Findings/Deficiencies, it should be "..larvicidal oil.."</li> <li>For 20-May-2009 Findings/Deficiencies item no. 1, it should be "..drained away or.."</li> <li>For 20-May-2009 Findings/Deficiencies item no. 4, it should be "any silt deposited on vehicles' bodies and wheels."</li> </ul> <p>Please check and update the table accordingly.</p>	The typos were noted and revised.
8	Section 11.07	<p>There are typos found in the text:</p> <ul style="list-style-type: none"> <li>There are 8 observations recorded during the reporting period.</li> <li>For item no. 3, it should be "..larvicidal oil.."</li> <li>For item no. 5, it should be "..drained away or.."</li> <li>For item no. 7, it should be "any silt deposited on vehicles' bodies and wheels."</li> </ul> <p>Please check and update the text accordingly.</p>	The typos were noted and revised.
9	Appendix C	<p>The divider of Appendix C is missing. Please insert it as for easy reference.  Please update the environmental organization structure and keep consistency of the content.</p>	Done.
10	Appendix F	<p>Please provide the update calibration certificates for:</p> <ul style="list-style-type: none"> <li>Greasby Anderson GMWS2310 HVS</li> <li>Cerva CB-5 Acoustical Calibrator and Cesva SC-20c SLM</li> <li>Turbidimeter HACH 2100p (Serial No. 950900008735)</li> </ul>	They have been provided in Appendix F.
11	Appendix G	<p>Please ensure the 1-Hr TSP monitoring shall be in 6-day monitoring period for all upcoming monitoring schedules.</p>	Noted.
12	Appendix J	<p>In site inspection checklist on 06-May-09,</p> <ul style="list-style-type: none"> <li>In the follow-up session, there is a typo in the text. It should be " the un-usedm de-silting tank..".</li> <li>In the finding item no. 2, it should be "larvicidal oil to prevent..".</li> </ul> <p>Please check and revise the items accordingly.</p>	Revised.