

**Contract No. : DC/2007/06**  
**River Improvement Works in Upper Lam Tsuen, She  
Shan River and Upper Tai Po River**

ENVIRONMENTAL MONITORING AND AUDIT

**MONTHLY EM&A REPORT of**

**UPPER TAI PO RIVER**

**for June 2009**

Environmental Pioneers & Solutions Limited  
8/F, Chaiwan Industrial Centre Building  
20 Lee Chung Street, Chaiwan, Hong Kong  
Tel: 28890569 Fax: 2856 2010


The Contents of this report have been

Certified by:

Signature:   Date: 14-07-09  
Miss. Patricia Chung  
(Environmental Team Leader)

Signature:  Date: 16-7-09  
Dr. Mark Shea  
(Ecologist)

and Verified by:

Signature:  Date: 20-7-2009  
Mr. Marcus IP  
(Independent Environment Checker)

Report submission and revision:  
First submission on 08<sup>th</sup> July 2009

**TABLE OF CONTENTS**

TABLE OF CONTENTS .....	3
Executive summary .....	4
1.0 Introduction .....	6
2.0 Environmental status .....	6
2.1 Project area .....	6
2.2 Construction programme .....	6
2.3 Proposed construction sequences .....	7
2.4 Construction activities for the reporting period .....	9
2.5 Construction activities for the next reporting period .....	9
2.6 Non-compliance with the environmental performance limits .....	9
2.7 Summary of complaints .....	9
3.0 Ecological monitoring results .....	9
4.0 Noise monitoring results .....	10
5.0 Vibration monitoring results .....	11
6.0 Environmental issues and actions .....	11
6.1 Site inspections and key environmental issues .....	11
6.2 Non-compliance .....	14
6.3 Recommendations .....	14
6.4 Implementation status and effectiveness of the mitigation measures .....	14
7.0 Waste management status .....	14
8.0 Status of environmental licensing and permit .....	15
9.0 Future key issues .....	16
10.0 Conclusion .....	16
Appendix A: Event and action plan for ecology .....	18
Appendix B: Action and limit level for construction noise .....	21
Appendix C: Reference standards for vibration .....	23
Appendix D: Noise monitoring results, graphical plots and location plan .....	25
Appendix E: Monitoring schedule for the present and next reporting period .....	38
Appendix F: Cumulative complaint log .....	41
Appendix G: Implementation status of environmental protection and mitigation measures .....	42
Appendix H: Cumulative waste flow table .....	46
Appendix I: Construction programme .....	47

## **Executive summary**

This is the tenth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works in Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Tai Po River”. This report concludes the impact monitoring for the activities undertaken during the period from 1<sup>st</sup> June 2009 to 30<sup>th</sup> June 2009. The major construction activity carried out by the contractor was backfilling works for the boulder traps.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

Ecological Impact Monitoring prepared by the Ecologist Dr. Mark Shea was not scheduled in this month hence no related information was included in this reporting month. The next ecological impact monitoring was scheduled to be conducted in 21<sup>st</sup> and 22<sup>nd</sup> July 2009. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, are provided in table 6.2 and Appendix G respectively.

Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found. Noise monitoring records for the reporting month and the data is presented in section 4. The location plan and the graphical plots presenting the data are provided in Appendix D.

Piling works were not scheduled for this month. Therefore, no vibration monitoring was conducted during the reporting month.

There was no non-compliance recorded for this reporting month.

There was no breach of action and limit levels for this month.

There was no reporting change for this month.

In accordance with the contractual requirements, no excavation works in river is allowed to be carried out during the present wet season. Site works proposed to be carried out in the upcoming will be mainly installation works of noise barriers and/or hoardings. With reference to the environmental permit and EM&A manual, mitigation measures should be implemented if necessary.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice.

## 1.0 Introduction

This is the tenth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works in Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled “River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River”. The site layout plan is shown in Figure 2.1. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Chiu Hing Construction and Transportation Company Limited, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities for Upper Tai Po River conducted during the month of June 2009. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-223/2005/A) (EP), EM&A Manual and the Contractor’s Environmental Management Plan (EMP).

## 2.0 Environmental status

### 2.1 Project area

The location of the project site – Upper Tai Po River starting from Ta Tit Yan of Yai Mo Shan, the Upper Tai Po River flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. To the east of the river, there are active and abandoned cultivated lands. While the village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The Project site is indicated in **Figure 2.1**.

### 2.2 Construction programme

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise the following:

- (1) Re-profiling and realignment of the Channel;
- (2) Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
- (3) Re-provisioning of footbridges and footpaths along the channel


The construction of the proposed improvement works for Upper Tai Po River has been commenced on September 15<sup>th</sup> 2008 and anticipated to complete in April 2011.

### **2.3 Proposed construction sequences**

The proposed construction sequence is shown in the following sequences:

- (1) Site clearance and preparation works
- (2) Construction of the maintenance access which involves the construction of retaining walls
- (3) River channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls
- (4) Re-provisioning of footbridges
- (5) Construction of footpaths
- (6) Landscaping works

Fig 2.1 Layout of construction area



Upper Tai Po River



## **2.4 Construction activities for the reporting period**

River-based construction activities were ceased in the reporting period since no excavation works in river is allowed due to contractual requirements. The major construction activity carried out in this reporting period was backfilling works for boulder trap.

## **2.5 Construction activities for the next reporting period**

Due to the contractual requirements, no excavation works in river is allowed during wet season and hence no major construction activities will be carried out. Major Construction activities carried out by the contractor anticipated for the coming month include:

- (1) Construction of Access Road D;
- (2) Backfilling works for gabion walls and retaining walls;
- (3) Installation of noise barriers and/or hoardings; and
- (4) River reinstatement.

## **2.6 Non-compliance with the environmental performance limits**

There was no non-compliance with the environmental performance limits for this reporting month. The event and action plan for Ecology is shown in Appendix A. The action and limit level for Noise is shown in Appendix B. The reference standards for vibration are shown in Appendix C.

## **2.7 Summary of complaints**

There was no complaint received for this monitoring month. Totally, four complaints had been received since the commencement of the contract. The cumulative complaint log is shown in Appendix F.

## **3.0 Ecological monitoring results**

Capture survey and ecological impact monitoring conducted by Dr. Mark Shea was not scheduled for this month. The next ecological impact monitoring is scheduled in 21<sup>st</sup> and 22<sup>nd</sup> July 2009 and the next capture survey is scheduled in November 2009.

#### 4.0 Noise monitoring results

In accordance with the EM&A Manual, monitoring locations were established at 11 N.S.R. locations. The description of all 11 N.S.R. are shown in Table 4.1.

**TABLE 4.1 Description of Noise Sensitive Receivers**

<b>Sensitive Receiver No.</b>	<b>Location and Description</b>
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

Noise monitoring was carried out by the Environmental Team on weekly basis for this reporting month on 2<sup>nd</sup>, 9<sup>th</sup>, 16<sup>th</sup>, 23<sup>rd</sup> and 30<sup>th</sup> June 2009 and the  $L_{eq(30min)}$  results ranged from 44.3dB(A) to 71.0dB(A), and therefore, no exceedance of action or limit level was recorded in this reporting month. For further details of the monitoring results, graphical plots and the location plan, please refer to Appendix D.

## **5.0 Vibration monitoring results**

There was no vibration monitoring results for this reporting month. Vibration monitoring will be started once the piling works starts in Upper Tai Po River.

## **6.0 Environmental issues and actions**

### **6.1 Site inspections and key environmental issues**

As mentioned in Section 8.1 of the EM&A manual, site inspections were undertaken routinely to inspect the construction activities in Upper Tai Po River to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Implementation status of environmental protection and mitigation measures is shown in Appendix G.

Within this reporting month, site inspections were conducted on 3<sup>rd</sup>, 10<sup>th</sup>, 17<sup>th</sup>, 24<sup>th</sup> and 30<sup>th</sup> June 2009. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 6.1, the ecological inspection prepared by the Ecologist, Dr. Mark Shea were summarized in Table 6.2.

Table 6.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
13 May 09	Open stockpiles of earth material were observed along the site area	Observation	Contractor was advised to control size of stockpile and provide proper tarpaulin coverings to prevent erosion	Piles of earth materials were used for backfilling	17 June 09	--
13 May 09	At UTPR ch.10 Underground water was found gushed from the backfilled pit for boulder trap formation and entered the river stream from the haul access.	Observation	Although immediate follow up actions were carried out to divert the water to the gabion wall for further treatment, contractor was reminded to provide sufficient protective measures before carrying out any works nearby the channel.	No further gushing of underground water was observed and underground water generated at the location was diverted to the gabion wall at lower stream area	03 June 09	--
27 May 09	General wastes were found dumped at the haul access road D during inspection	Observation	Contractor was advised to remove the wastes as soon as possible; regular site checking and cleaning should be provided to maintain the site cleanliness	Regular site cleaning was implemented to maintain good site condition as reported by contractor	03 June 09	--
03 June 09	No major findings for this inspection	N/A	N/A	N/A	N/A	--
10 June 09	No major findings for this inspection	N/A	N/A	N/A	N/A	--
17 June 09	Housekeeping issues of loosing meshes and idling hoses were observed at ch.50 and 210	Observation	Contractor was advised to transfer the idling materials to proper storage area, as to prevent water quality impact and clogging to the river channel	Contractor took the advice and the item was followed prior to the inspection on 24 June	24 June 09	--
17 June 09	Stagnant water was accumulated in the holes of the mass concrete blocks at ch.210	Observation	Contractor was reminded to remove stagnant water from site after rainfall, as to prevent mosquito breeding	Mosquito control measures as a part of daily cleaning has been implemented as reported by contractor	Ongoing	--

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
17 June 09	Bare soil surface of the excavated boulder trap structure was eroded and silt was observed to be entered the boulder trap section and river channel	Observation	Contractor was advised to backfill the excavated pit as soon as possible. Bunds and/or barriers should be formed to prevent silt water further entering the river channel	Barriers formed by wooden boards and sand bags were provided prior to the inspection on 24 June	24 June 09	--
24 June 09	No major findings for this inspection	N/A	N/A	N/A	N/A	--
30 June 09	No major findings for this inspection	N/A	N/A	N/A	N/A	--

The summary of ecological inspection prepared by the Ecologist, Dr. Mark Shea is shown in Table 6.2.

<b>Table 6.2 Summary results of ecological site inspection findings</b>					
Date	Observations	Advice from Ecologist	Action Taken	Closing Date	
03 June 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A	
10 June 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A	
17 June 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A	
24 June 2009	No Major findings for this inspection	No Advice is required	No Action is required to be taken	N/A	

## **6.2 Non-compliance**

There was no non-compliance recorded for the month of June 2009.

## **6.3 Recommendations**

Although no major construction activities were being carried out during the reporting month, contractor was reminded for the housekeeping practices as well as status of bunds.

Contractor was advised to provide regular site checking and cleaning to maintain good site condition. Waste generation and accumulation on site should be minimized as major construction was ceased. Contractor should consider enhancing stagnant water removal after rainfall as to prevent mosquito breeding.

Bared soil surface by excavation and open stockpile of earth materials should be prevented on site as far as practicable, else those should be covered by tarpaulin to prevent soil erosion and run-off during rainstorm.

## **6.4 Implementation status and effectiveness of the mitigation measures**

Contractor took most of the advices given by ER, IEC as well as ET and followed up the comments given.

As there were some ongoing follow up practices, contractor was reminded to regularly review and rectify the discrepancy once found.

## **7.0 Waste management status**

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and general reuse are recommended to be audited to ensure that proper storage, transportation and disposal practices are being implemented. **Table 7.1** is the Waste Disposal recorded by the Contractor in this month.

Table 7.1 Summary of Waste Disposal for the reporting month.

Type of waste	Inert Waste	Non-Inert Waste	Chemical Waste
June 2009	0	0	0

The cumulative waste flow table is shown in Appendix H.

## 8.0 Status of environmental licensing and permit

This project requires different permits and licenses to be run legally. **Table 8.1** is the summary of permits/ licenses for this project.

Table 8.1 Summary of Environmental Licensing and Permit Status

Description	License / Permit No.#	Date of Issue	Date of Expiry	Remarks
Environmental Permit	EP-223/2005	31 <sup>st</sup> Aug, 2005	N/A	Issued
Amended Environmental Permit	EP-223/2005/A	18 <sup>th</sup> Nov, 2008	N/A	Issued
Construction Noise Permit	N/A	N/A	N/A	N/A
Effluent Discharge License	3678	14 <sup>th</sup> Mar, 2008	31 <sup>st</sup> Mar, 2013	Issued
Registration as a Chemical Waste Producer	5213-724-C3251-03	19 <sup>th</sup> Dec, 2007	Not applicable	Issued
Billing Account for Disposal of Construction Waste	7006101	N/A	N/A	N/A

## **9.0 Future key issues**

As informed by contractor, construction of haul access, backfilling works, river reinstatement as well as installation of noise barriers and/or hoardings is the major activities in the upcoming reporting period. In accordance with the requirements in the Environmental Permit as well as the EM&A manual, contractor was reminded to implement proper mitigation measures if found necessary.

For construction of haul access and/or backfilling works, stockpiling of earth material would be found on site and those should be well covered by tarpaulin to prevent erosion.

Construction materials may be used for installation of noise barriers and/or hoardings, such materials should be well stored in designated area to maintain good housekeeping. Stagnant water may be accumulated in those materials hence regular removal would be required.

Construction activities may generate noise impacts to the vicinity of sensitive receivers. Contractor was recommended to well arrange their working schedule as to minimize noise nuisance.

## **10.0 Conclusion**

The major construction activities carried out by the contractor during this reporting period were backfilling works for the boulder trap.

Regular site meetings and inspection audits led by the seniors for discussing environmental issues were held among project proponent, Contractor and the ET on weekly basis.

Environmental Team had carried out construction noise monitoring on weekly basis. All results obtained were within limit and therefore no exceedance was recorded in this reporting month.

Piling works were not scheduled for this month. Therefore, no vibration monitoring was conducted during the reporting month.



From the summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, there is no abnormal finding observed in the reporting month. The ecologist has no further advice and no action suggested to the contractor.

There was no non-compliance recorded for the reporting month.

There was no complaint received for the reporting month.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary; and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

## **Appendix A: Event and action plan for ecology**

### **Event and action plan for ecology**

In the event of non-compliance, the Event / Action plan prepared by the ecologist shall be followed. Detailed Event/ Action plan was shown in **Appendix Table 1** for reference.

It is not proposed to set population size of the three species (i.e. Three-lined Chinese Stream Catfish, Predaceous and the Hong Kong Newt) or other faunal species for the Action Level and Limit Level in the revised EM&A manual in considering the following reasons:

- I. The schedule capture surveys would let to decrease in the populations of the target species; and
- II. The planned drainage works would also temporally de-fauna the stream habitat.

It is considered logical and appropriate to audit non-compliance events in relation with ecological mitigation measures, which were specified in the EP and the PS of the project.

**APPENDIX TABLE 1** Event / Action plan table for Ecology

Event	Action			
	ET	ER	IEC	Contractor
<b>Non-conformity on one occasion</b>	1. Identify Source 2. Inform the IEC and the ER 3. Discuss remedial actions with the IEC, the ER and the Contractor 4. Monitor remedial actions until rectification has been completed	1. Check report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures, 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures	1. Ensure Remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement
<b>Repeated Non conformity</b>	1. Identify Source 2. Inform the IEC and the ER 3. Increase monitoring frequency 4. Discuss remedial actions with the IEC, the ER and the Contractor 5. Monitor remedial actions until rectification has been completed 6. If exceedance stops, cease additional monitoring	1. Check monitoring report 2. Check the Contractor's working method 3. Discuss with the ET and the Contractor on possible remedial measures 4. Advise the Contractor on effectiveness of proposed remedial measures 5. Check implementation of remedial measures	1. Ensure Remedial measures are properly implemented	1. Amend working methods 2. Rectify damage and undertake any necessary replacement

**Appendix B: Action and limit level for construction noise**

The Action and Limit levels for construction noise are defined in **Appendix Table 2**

**Appendix Table 2:** Action and Limit Levels for Construction Noise

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one documented complaint is received	75 dB(A)*
0700 – 2300hrs on holidays; and 1900 – 2300 hrs on all other days		Subject to the control of Noise Control Ordinance
2300 – 0700 hrs of next day		Subject to the control of Noise Control Ordinance

\*Limit level set in accordance with Particular Specification Section 26

## **Appendix C: Reference standards for vibration**

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

**Appendix Table 3:** Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in frequency range of predominant pulse
1	Reinforced or framed structures	50 at 4 Hz and above
2	Un-reinforced or light framed structures	15 at 4 Hz, increasing to 20 at 15 Hz, increasing to 50 at 40 Hz and above.

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.



**Appendix D: Noise monitoring results, graphical plots and location plan**

Location	L <sub>90</sub> 30min	L <sub>10</sub> 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	54.6	63.7	61.3	2-Jun-09	09:55-10:25	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic, avians and public	Sunny	Façade
UTP 2	54.8	61.5	59.8	2-Jun-09	09:20-09:50	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic, avians and public	Sunny	Façade
UTP 3	47.4	57.6	55.8	2-Jun-09	13:03-13:33	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from avians and public	Sunny	Façade
UTP 4	52.3	62.9	61.1	2-Jun-09	10:35-11:05	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic, avians and public	Sunny	Façade
UTP 5	46.5	56.2	53.7	2-Jun-09	11:10-11:40	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from avians and public	Sunny	Façade
UTP 6	49.5	62.3	58.7	2-Jun-09	13:35-14:05	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from avians and public	Sunny	Façade
UTP 7	57.4	69.2	66.2	2-Jun-09	14:07-14:37	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from avians, dog and public	Sunny	Façade
UTP 8	57.2	60.8	59.6	2-Jun-09	14:40-15:10	1. Noise due to land-based excavation	Background noise from avians and public	Sunny	Façade
UTP 9	53.2	59.1	56.9	2-Jun-09	15:55-16:25	1. Noise due to land-based excavation	Background noise from avians	Sunny	Façade
UTP 10	42.6	54.7	51.8	2-Jun-09	16:35-17:05	1. Noise due to land-based excavation	Background noise from avians	Sunny	Façade
UTP 11	44.4	52.9	51.3	2-Jun-09	15:20-15:50	1. Noise due to land-based excavation	Background noise from avians and public	Sunny	<b>*Free field</b>

Note\* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	L <sub>90</sub> 30min	L <sub>10</sub> 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	56.0	66.8	65.9	9-Jun-09	11:25-11:35	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Sunny	Façade
UTP 2	54.1	64.0	62.3	9-Jun-09	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Sunny	Façade
UTP 3	48.7	54.2	53.2	9-Jun-09	14:42-15:12	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 4	60.2	68.0	66.7	9-Jun-09	13:40-14:10	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 5	53.4	60.9	58.9	9-Jun-09	14:12-14:42	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 6	47.1	56.5	55.0	9-Jun-09	15:15-15:45	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 7	50.9	54.3	53.1	9-Jun-09	15:46-16:16	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from avians and public	Sunny	Façade
UTP 8	56.4	59.3	58.1	9-Jun-09	16:17-16:47	1. Noise due to land-based excavation	Background noise from public	Sunny	Façade
UTP 9	48.6	54.3	52.5	9-Jun-09	10:40-11:10	1. Noise due to land-based excavation	Background noise from public	Sunny	Façade
UTP 10	49.2	60.2	56.6	9-Jun-09	10:00-10:30	1. Noise due to land-based excavation	Background noise from avians	Sunny	Façade
UTP 11	53.2	72.0	71.0	9-Jun-09	09:25-09:55	1. Noise due to land-based excavation	Background noise from public, dogs. Hammer noise from building innovation	Sunny	<b>*Free field</b>

Note\* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	L <sub>90</sub> 30min	L <sub>10</sub> 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	62.7	71.9	70.1	16-Jun-09	11:25-11:55	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Sunny	Façade
UTP 2	59.3	64.2	63.9	16-Jun-09	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Sunny	Façade
UTP 3	47.4	54.2	52.5	16-Jun-09	15:10-15:40	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 4	66.7	72.2	69.9	16-Jun-09	10:45-11:15	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Sunny	Façade
UTP 5	56.5	58.7	58.0	16-Jun-09	13:40-14:10	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 6	48.7	63.0	60.2	16-Jun-09	15:40-16:10	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from dog and public	Sunny	Façade
UTP 7	55.4	61.0	59.3	16-Jun-09	16:11-16:41	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Sunny	Façade
UTP 8	52.4	55.1	54.3	16-Jun-09	16:42-17:12	No construction was being carried out during measurement	Background noise from public	Sunny	Façade
UTP 9	53.1	57.4	56.0	16-Jun-09	14:25-14:55	No construction was being carried out during measurement	Background noise from dog	Sunny	Façade
UTP 10	50.0	57.3	56.7	16-Jun-09	10:01-10:31	No construction was being carried out during measurement	Background noise from avians	Sunny	Façade
UTP 11	50.5	64.4	63.5	16-Jun-09	09:30-10:00	No construction was being carried out during measurement	Background noise from dog and public	Sunny	<b>*Free field</b>

Note\* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

Location	L <sub>90</sub> 30min	L <sub>10</sub> 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	55.0	69.8	67.0	23-Jun-09	10:56-11:26	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Cloudy	Façade
UTP 2	52.8	66.2	63.7	23-Jun-09	11:30-12:00	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Cloudy	Façade
UTP 3	46.3	64.3	59.1	23-Jun-09	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	/	Cloudy	Façade
UTP 4	54.6	59.0	57.8	23-Jun-09	16:23-16:53	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Cloudy	Façade
UTP 5	50.1	55.6	54.5	23-Jun-09	15:52-16:22	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 6	48.8	55.3	54.0	23-Jun-09	13:32-14:02	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 7	56.8	60.1	59.2	23-Jun-09	14:04-14:34	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public and avians	Cloudy	Façade
UTP 8	49.9	58.6	57.2	23-Jun-09	14:35-15:05	No construction was being carried out during measurement	Background noise from public	Cloudy	Façade
UTP 9	47.4	52.2	50.0	23-Jun-09	15:10-15:40	No construction was being carried out during measurement	Background noise from avians	Cloudy	Façade
UTP 10	41.1	45.8	44.3	23-Jun-09	10:16-10:46	No construction was being carried out during measurement	Background noise from avians	Cloudy	Façade
UTP 11	49.4	56.2	55.2	23-Jun-09	09:45-10:15	No construction was being carried out during measurement	Background noise from public and dogs	Cloudy	<b>*Free field</b>



Note\* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction


Location	L <sub>90</sub> 30min	L <sub>10</sub> 30min	Leq 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	57.2	66.8	65.6	30-Jun-09	10:56-11:26	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic and public	Cloudy	Façade
UTP 2	55.0	63.8	63.5	30-Jun-09	11:30-12:00	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Cloudy	Façade
UTP 3	46.3	56.8	55.1	30-Jun-09	16:09-16:39	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 4	55.7	60.4	59.0	30-Jun-09	15:07-15:37	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 5	51.8	56.0	54.9	30-Jun-09	15:38-16:08	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 6	46.3	59.3	55.5	30-Jun-09	14:35-15:05	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 7	47.9	57.8	56.0	30-Jun-09	14:04-14:34	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from public	Cloudy	Façade
UTP 8	51.1	55.2	54.5	30-Jun-09	13:33-14:03	No construction was being carried out during measurement	Background noise from public	Cloudy	Façade
UTP 9	48.6	52.3	51.9	30-Jun-09	13:00-13:30	No construction was being carried out during measurement	Background noise from avians	Cloudy	Façade
UTP 10	43.0	49.5	48.4	30-Jun-09	10:16-10:46	No construction was being carried out during measurement	Background noise from public and dogs	Cloudy	Façade
UTP 11	46.0	53.6	52.0	30-Jun-09	09:45-10:15	No construction was being carried out during measurement	Background noise from public and dogs	Cloudy	<b>*Free field</b>

Note\* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction


**Graphical plot for noise measurements**

The following plots were the graphical plots for the 11 monitoring locations. Each plot showed the day time limit 75 dB(A), daytime level, date and the measured dB(A) results as in Leq 30min for each location. The graph contains the data recorded from February 2009 to May 2009.







\*Noise Monitoring for UTP3 on 27<sup>th</sup> March 2009 was cancelled due to heavy rain












\*Noise monitoring for UTP5 on 27<sup>th</sup> March 2009 was cancelled due to heavy rain








\*Noise monitoring for UTP10 on 27<sup>th</sup> March was cancelled due to heavy rain



\*Noise monitoring for UTP11 on 27<sup>th</sup> March was cancelled due to heavy rain



**Appendix E: Monitoring schedule for the present and next reporting period**

**Master Schedule of EM&A works in June 2009**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	6/1	6/2	6/3	6/4	6/5	6/6
		Noise monitoring	Site inspection at afternoon			
6/7	6/8	6/9	6/10	6/11	6/12	6/13
		Noise monitoring	Site inspection at afternoon			
6/14	6/15	6/16	6/17	6/18	6/19	6/20
		Noise monitoring	Site inspection at afternoon			
6/21	6/22	6/23	6/24	6/25	6/26	6/27
		Noise monitoring	Site inspection and SSEM at morning			
6/28	6/29	6/30				
		Noise monitoring, and Site inspection at afternoon				

**Master Schedule of EM&A works in July 2009**

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			7/1	7/2	7/3	7/4
7/5	7/6	7/7	7/8	7/9	7/10	7/11
		Noise monitoring	Site inspection at afternoon			
7/12	7/13	7/14	7/15	7/16	7/17	7/18
		Noise monitoring	Site inspection at afternoon			
7/19	7/20	7/21	7/22	7/23	7/24	7/25
		Noise monitoring			Site inspection and SSEMCM at morning	
7/26	7/27	7/28	7/29	7/30	7/31	
		Noise monitoring	Site inspection at afternoon			



**Appendix F: Cumulative complaint log**

<b>Environmental Parameters</b>	<b>Cumulative no. Brought forward</b>	<b>No. of complaint June 2009</b>	<b>Overall Total</b>
Air/Dust	1	0	1
Noise	1	0	1
Water	2	0	2
House Keeping Hygiene	0	0	0
Chemical waste	0	0	0
Total	4	0	4

**Appendix G: Implementation status of environmental protection and mitigation measures**

Implementation status of environmental protection and mitigation

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Construction Noise	No percussive piling shall be carried out	Not applicable	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between work periods	Implemented	Not required
	-Install silencers on construction equipment	Implemented	Not required
	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed	Implemented	Not required
Fugitive Dust Emission	-Implement regular watering and vehicle washing facilities	Implemented	Not required
	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
Water Quality	Excavation works within the Tai Po River within the Project shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any one time in order to maintain water flow within the river during construction stage	Not applicable at this stage	Not required
	Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation	Not applicable at this stage	Not required
	Large boulders removed from the Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained	Not applicable at this stage	Not required
	The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River	Not applicable at this stage	Not required
	Provide silt trap and oil interceptor to remove the oil, lubricants, grease, silt, grit and debris from the wastewater before pumped to the public storm water drainage system	Not applicable at this stage	Not required
	Provide site toilet facilities	Implemented	Not required

Waste Management	Reuse excavated material as far as possible	Implemented	Not required
	Recycle scrap metals or abandoned equipment	Implemented	Not required
	Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
	All general refuse should be segregated and stored in enclosed bins or compaction units	Implemented	Not required
Vibration	Percussive piling is to be replaced by bore-hole piling to minimize vibration impacts to the two identified Declared monuments	Not applicable at this stage	Not required
	Carrying out of vibration monitoring to ensure that vibration associated with the construction phase do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slow down or rescheduled to reduce the impacts	Not applicable at this stage	Not required
	Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods and equipments immediately	Not Applicable at this stage	Not required

Implementation status of environmental protection and mitigation for ecology,  
prepared by the Ecologist, Dr. Mark Shea.

Environmental Aspect	Protection / Mitigation Measures	Implementation status	Follow-up action
Ecology	Large boulders will be returned to the riverbed following the excavation works.	Not applicable	Not required
	Construction works from Ch. 0.0m – Ch. 150m would be along one side of the river only	Not applicable	Not required
	Approximately 150m of the existing natural riverbank on the western side of the river would be retained.	Implemented	Not required
	Excavation works within the river channel should be restricted to an enclosed dewater section of the river, and would be limited to sections 50-100m long at any one time.	Implemented	Not required
	Flows to the area downstream shall be maintained at all times during the construction phase	Implemented	Not required
	Capture survey shall be conducted within the Tai Po River before commencement of works. The captured target species shall be relocated to areas of the watercourse upstream of the watercourse upstream of the Tai Po River	Capture surveys had been conducted at the beginning of the Contract, during the wet season July/August 2008 and 4 <sup>th</sup> November 2008	Not required
	Temporary noise barriers should be constructed to control noise impacts to habitats and associated wildlife within and adjacent to the proposed works area	Implemented	Not required
	Excavation works shall be carried out by land based plant within enclosed dry section of river channel.	Implemented	Not required
	Compensatory planting of trees and other vegetation along the banks of the newly improved drainage channel should be provided to compensate for the loss of riparian vegetation.	Not applicable	Not required
	Operation phase activities in the improved drainage channel would be limited to periodic channel maintenance such as de-silting.	Not applicable	Not required

**Appendix H: Cumulative waste flow table**Cumulative waste flow table since September 15<sup>th</sup> 2008

Type of waste	Inert Waste	Non-Inert Waste	Chemical Waste
September 2008	0	0	0
October 2008	0	2 tonnes	0
November 2008	36m <sup>3</sup>	0	0
December 2008	0	0	0
January 2009	0	0	0
February 2009	0	0	0
March 2009	0	0	0
April 2009	0	0	0
May 2009	0	0	20kg*
June 2009	0	0	0
Total	36m <sup>3</sup>	2 tonnes	20kg

Remark\*: Chemical wastes generated from the project sites including Upper Tai Po River, Lam Tsuen River and She Shan River were centralized for disposal.

## **Appendix I: Construction programme**





# Drainage Services Department

## Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Master Programme

Task No.	Task Name	Work	Start Date	End Date	Duration	2007	2008	2009	2010	2011	2012
765	Wall Structure	120 days	2009/12/26	2010/4/24	2010/4/24						
766	Cutoff Slope	120 days	2010/4/25	2010/8/22	2010/8/22						
767	Footbridge, Platform and Fill Slope	1295 days	2007/9/28	2011/4/14	2011/4/14						
768	Provision of Temp. footbridge	10 days	2007/9/28	2007/10/7	2007/10/7						
769	Footing for footbridge	95 days	2009/12/26	2010/3/31	2010/3/31						
770	Gabion Wall	90 days	2010/6/29	2010/7/8	2010/7/8						
771	Install Ducts/Fencing/Railings/Drainage	10 days	2010/6/29	2010/7/9	2010/7/9						
772	Footbridge (TB1)	90 days	2010/7/9	2010/10/6	2010/10/6						
773	Demolition of existing footbridge	10 days	2010/10/16	2010/10/17	2010/10/17						
774	Platform & Fill Slope & Maintenance stairway	90 days	2010/10/17	2011/1/14	2011/1/14						
775	Footpaths	90 days	2011/1/15	2011/4/14	2011/4/14						
776											
777	Completion of Area L	0 days	2011/4/19	2011/4/19	2011/4/19						
778											
779	Section 3 - Upper Tai Po River (Area P)	1300 days	2007/9/28	2011/4/19	2011/4/19						
780	Commencement of Work	1 day	2007/9/28	2007/9/28	2007/9/28						
781	Possession to Portion of the Site (Area P)	244 days	2007/9/29	2008/6/29	2008/6/29						
782	Wet Season	155 days	2008/5/30	2008/10/31	2008/10/31						
783	Temp. Site Access	40 days	2008/11/1	2008/12/10	2008/12/10						
784	Site Clearance	20 days	2008/12/11	2008/12/30	2008/12/30						
785	Chainlink Fencing Work	20 days	2008/12/11	2008/12/30	2008/12/30						
786	Initial Survey	30 days	2008/5/30	2008/6/28	2008/6/28						
787	Condition Surveys / Set up markers	30 days	2008/5/30	2008/6/28	2008/6/28						
788	Preparation of Temporary Works Design	60 days	2008/9/28	2008/11/26	2008/11/26						
789	Approval of Temporary Works Design	14 days	2008/11/27	2008/12/10	2008/12/10						
790	S.I. Works	30 days	2008/12/31	2009/1/29	2009/1/29						
791	Temp. Shoring Works	30 days	2008/12/11	2009/1/9	2009/1/9						
792											
793	Chainage from CHL 250 to CHL 130	830 days	2009/1/10	2011/4/19	2011/4/19						
794	From CHL 250 to CHL 130	749 days	2009/4/1	2011/4/19	2011/4/19						
795	Wet Season (April to Oct 2009)	214 days	2009/4/1	2009/10/31	2009/10/31						
796	Excavation	120 days	2009/11/1	2010/2/28	2010/2/28						
797	Rockfill & Blinding	90 days	2009/11/1	2010/2/28	2010/2/28						
798	Base Slab Structure	90 days	2009/11/1	2010/2/28	2010/2/28						
799	Wet Season (April to Oct 2010)	214 days	2009/4/1	2011/4/19	2011/4/19						
800	Wall Structure	90 days	2010/1/1	2010/1/29	2010/1/29						
801	Gabion Wall	70 days	2011/4/5	2011/4/19	2011/4/19						
802	Install Ducts/Fencing/Railings/Drainage	10 days	2011/4/10	2011/4/19	2011/4/19						
803	Footbridge, Platform and Cutoff Slope	830 days	2009/1/10	2011/4/19	2011/4/19						
804	Demolition of existing structure	31 days	2009/2/10	2009/2/10	2009/2/10						
805	Provision of Temp. footbridge	5 days	2009/2/10	2009/2/14	2009/2/14						
806	Footing for Footbridge (TB3)	45 days	2009/2/15	2009/3/31	2009/3/31						
807	Wet Season	214 days	2009/4/1	2009/10/31	2009/10/31						
808	Dwarf Wall	65 days	2009/11/1	2010/1/14	2010/1/14						
809	Footbridge (TB3)	80 days	2010/1/15	2010/3/25	2010/3/25						

Project: Master Programme (REV.7)  
Data Date: Jan 2009  
Consultant: MCAL

Chiu Hing Construction & Transportation Co., Ltd

Task: Task Progress Critical Task

Task Progress: Task Progress Critical Task

Critical Task: Critical Task Summary

Milestone: Milestone

Summary: Summary

Roll Up Progress: Roll Up Progress Spit


Roll Up Milestone: Roll Up Milestone

External Tasks: External Tasks

Project Summary: Project Summary

# Drainage Services Department

## Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River Master Programme




Task Name	Start	End	Duration	Task Type
Demolition of existing footbridge	2010/3/26	2010/3/31	6 days	Task
Wet Season	2010/10/31	2010/4/1	214 days	Task
Platform & Cuffill Slope & Maintenance Stairway	2010/11/1	2010/11/1	85 days	Task
Footpaths	2011/1/25	2011/4/19	85 days	Task
Footbridge, Platform and Cuffill Slope	2009/4/1	2009/4/1	749 days	Task
Wet Season	2009/10/31	2009/10/31	214 days	Task
Provision of Temp. footbridge	2009/11/5	2009/11/5	5 days	Task
Feeling for Footbridge (TB2)	2009/12/30	2009/12/30	55 days	Task
Dwarf Wall	2009/12/31	2009/12/31	91 days	Task
Wet Season	2010/10/31	2010/4/1	214 days	Task
Footbridge (TB2)	2010/1/1	2010/1/1	65 days	Task
Demolition of existing footbridge	2011/1/19	2011/1/19	5 days	Task
Platform & Cuffill Slope & Maintenance Stairway	2011/1/10	2011/1/10	50 days	Task
Footpaths	2011/3/1	2011/3/1	50 days	Task
Completion of Area P	2011/4/19	2011/4/19	0 days	Task
Section 3 - Upper Tai Po River (Area M)	2007/9/28	2007/9/28	1300 days	Task
Commencement of Work	2007/9/28	2007/9/28	1 day	Task
Possession to Port of the Site (Area N)	2008/5/29	2008/5/29	244 days	Task
Temp. Site Access (XIP/TTA)	2008/5/30	2008/10/11	195 days	Task
Site Clearance	2008/10/12	2008/10/12	20 days	Task
Chainlink Fencing Work	2008/10/31	2008/10/31	20 days	Task
Initial Survey	2008/5/30	2008/5/30	30 days	Task
Condition Surveys / Set up markers	2008/6/28	2008/6/28	30 days	Task
Preparation of Temporary Works Design	2008/3/17	2008/5/15	60 days	Task
Approval of Temporary Works Design	2008/5/16	2008/5/16	14 days	Task
S.I. Works	2008/11/1	2008/11/30	30 days	Task
Temp. Shoring Works	2008/6/28	2008/6/28	30 days	Task
Chainage from CHL 230 to CHL 600	2008/6/29	2008/6/29	1025 days	Task
From CHL 230 to CHL 380	2008/11/1	2008/11/1	900 days	Task
Temp. Shoring Works	2008/11/30	2008/11/30	30 days	Task
Excavation	2008/11/10	2008/11/16	120 days	Task
Rockfill & Blinding	2008/12/1	2008/12/1	90 days	Task
Base Slab Structure	2008/12/8	2008/12/8	90 days	Task
Wet Season (April to Oct 2009)	2009/4/1	2009/4/1	214 days	Task
Wall Structure	2009/11/1	2009/11/1	80 days	Task
Gabion Wall	2010/1/20	2010/3/25	65 days	Task
Install Ducts/Fencing/Railings/Drainage	2010/3/31	2010/3/31	6 days	Task
Wet Season (April to Oct 2010)	2010/4/1	2010/4/1	214 days	Task
Footbridge (TB4 & TB5)	2010/11/1	2010/11/1	135 days	Task
Dwarf Wall	2011/3/1	2011/3/1	30 days	Task
Demolition of Existing Footbridge	2011/3/31	2011/3/31	20 days	Task
Construction of Retaining Wall (TR5)	2008/11/1	2008/11/1	780 days	Task

Project Master Programme (REV 7)  
Data Date: Jan 2009  
Consultant: MCAL

Drainage Services Department

Contract No. DC/2007/06  
River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River  
Master Programme



Task Name	Start	End	Duration	Task	Task Progress	Critical Task	Milestone	Summary	Critical Task Progress	Task Progress	Critical Task	Task	Task Progress	Critical Task
855	2009/11/1	2009/12/5	100 days	Cut Rock Slope										
856	2009/12/5	2009/12/25	300 days	Pre-bored H-Pile (76 Nos)										
857	2009/12/25	2010/4/24	20 days	Leading test for piles										
858	2009/12/26	2010/4/25	130 days	Excavation										
859	2010/4/25	2010/8/22	120 days	Base Slab										
860	2010/8/23	2011/4/19	130 days	Wall Stem										
861	2010/4/25	2010/8/22	360 days	Construction of Retaining Wall (TR4)										
862	2010/8/23	2010/10/20	120 days	Excavation										
863	2010/8/23	2010/10/20	120 days	Base Slab										
864	2010/12/21	2011/4/19	120 days	Wall Stem										
865	2008/6/29	2008/10/31	1025 days	From CH300 to CH550										
866	2008/6/29	2008/10/31	125 days	Wet Season (April to Oct 2009)										
867	2008/11/1	2008/11/1	120 days	Excavation										
868	2008/11/16	2008/11/16	120 days	Rectify & Binding										
869	2008/11/21	2008/11/21	131 days	Base Slab Structure										
870	2008/11/21	2008/11/21	148 days	Wet Season (April to Oct 2010)										
871	2008/6/24	2008/6/24	148 days	Wall Structure										
872	2008/6/25	2008/12/22	120 days	Gabion Wall										
873	2010/3/22	2010/3/22	90 days	Initial Ducts/Fencing/Railings/Drainage										
874	2010/3/23	2010/3/31	9 days	Wet Season										
875	2010/4/1	2010/4/1	214 days	Wet Season										
876	2011/3/6	2011/3/6	125 days	Footbridge (TB6 & TB7)										
877	2011/3/6	2011/3/6	30 days	Dwarf Wall										
878	2011/4/5	2011/4/5	15 days	Demolition of Existing Footbridge										
879	2011/4/19	2011/4/19	170 days	Footbridge, Platform and Culvert Slope										
880	2011/3/10	2011/3/10	80 days	Platform & Culvert Slope & Maintenance Stairway										
881	2010/12/21	2010/12/21	60 days	Footings										
882	2011/7/20	2011/7/20	60 days	Box Culverts										
883	2011/3/21	2011/3/21	30 days	Construct Casade										
884	2011/4/19	2011/4/19	0 days	Completion of Area N										
885	2011/4/19	2011/4/19	0 days	Completion of Work at Section 3										
886	2007/8/28	2007/8/28	730 days	Section 4 - Box Culvert at Ping Long										
887	2007/9/28	2007/9/28	730 days	Section 4 - Box Culvert (Area A)										
888	2007/9/28	2007/9/28	1 day	Commencement of Works										
889	2007/9/28	2007/9/28	0 days	Possession to Portion of the Site (Area A)										
890	2007/9/28	2007/9/28	90 days	Material Submission										
891	2008/1/10	2008/1/10	0 days	Material Submission Approval										
892	2007/9/29	2007/9/29	30 days	Initial Survey										
893	2007/9/29	2007/9/29	60 days	Application of Excavation Permit										
894	2007/10/27	2007/10/27	30 days	Preparation and Submission of TTA on Lam Kam Road to RMO and TD										
895	2007/10/27	2007/10/27	30 days	Approval of TTA										
896	2007/10/29	2007/10/29	21 days	Site Clearance										
897	2007/11/27	2007/11/27	60 days	Site Clearance										

Project Summary

Rollled Up Progress

Split

External Tasks

Rollled Up Task

Rollled Up Critical Task

Rollled Up Milestone

Critical Task Progress

Milestone

Summary

Task

Task Progress

Critical Task

Project: Master Programme (REV. 7)  
Data Date: Jan 2009  
Consultant: MCAL

Chiu Hing Construction & Transportation Co., Ltd

Page 20