Contract No. : DC/2007/06 River Improvement Works in Upper Lam Tsuen, She Shan River and Upper Tai Po River

ENVIRONMENTAL MONITORING AND AUDIT

MONTHLY EM&A REPORT of

UPPER TAI PO RIVER

for February 2011

Environmental Pioneers & Solutions Limited Flat B, 6/F Hop Shi Factory Building, 29, Lee Chung Street, Chai Wan, Hong Kong Tel: 2556 9172 Fax: 2856 2010

DO2037/06 On Hing Construction & Therspiritzion Co., Ltd ni works in Upper Thi Do River Thirtieth Monthly Report r imp ٦. The Contents of this report have been Certified by: lee Chauner Signature: Mss. Panicia Chung (Environmental Team) cales) Date Signature: Dr. Mark Shca (Ecologist) and Verified by: - - - h 8 April 2011 Date Signature Mr. Winnie Ko . . (internet Environment Crecker) Report submission and revision: First submission on 21st March 2011 First revision on 25th March 2011 Page 2

TABLE OF CONTENTS

TABLE OF CONTENTS
Executive summary
1.0 Introduction
2.0 Environmental status
2.1 Project area
2.2 Construction programme
2.3 Proposed construction sequences7
2.4 Construction activities for the reporting period9
2.5 Construction activities for the next reporting period9
2.6 Non-compliance with the environmental performance limits9
2.7 Summary of complaints9
3.0 Ecological monitoring results
4.0 Noise monitoring results
5.0 Vibration monitoring results
6.0 Environmental issues and actions
6.1 Site inspections and key environmental issues
6.2 Non-compliance
6.3 Recommendations16
6.4 Implementation status and effectiveness of the mitigation measures
7.0 Waste management status
8.0 Status of environmental licensing and permit
9.0 Future key issues
10.0 Conclusion
Appendix A: Event and action plan for ecology
Appendix B: Action and limit level for construction noise
Appendix C: Reference standards for vibration
Appendix D: Noise monitoring results, graphical plots and location plan
Appendix E: Monitoring schedule for the present and next reporting period40
Appendix F: Cumulative complaint log
Appendix G: Implementation status of environmental protection and mitigation
measures
Appendix H: Cumulative waste flow table
Appendix I: Construction programme (Rev. No. 14)
Appendix J: Ecological Impact Monitoring Report for Upper Tai Po River

Executive summary

This is the thirtieth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River". This report concludes the impact monitoring for the activities undertaken during the period from 1st February 2011 to 28th February 2011. Construction of footbridge, retaining wall, gabion wall and box culvert were carried out in this reporting period.

The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspections records and photos taken were kept.

Ecological impact monitoring was conducted on 27th January 2011 by the Ecologist Dr. Mark Shea. The ecological impact monitoring report prepared by the Ecologist is attached in Appendix J. Next ecological monitoring was arranged in July 2011. The summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist, are provided in table 6.2 and Appendix G respectively.

Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found. Noise monitoring records for the reporting month and the data is presented in Section 4. The location plan and the graphical plots presenting the data are provided in Appendix D.

Piling works has been omitted. Therefore, no vibration monitoring was conducted by ET during the reporting month.

Two non-compliance events, regarding generation of muddy water causing contamination to the downstream area, were recorded during weekly site inspection held on 26th January 2011 and similar observations were also recorded during the weekly site inspections on 1st, 10th, 16th and 23rd February 2011. Details of outcome please refer to Section 6.2.

There was no formal complaint in relation to environmental issue received in the reporting month.

There was no breach of action and limit levels for this month.

There was no reporting change for this month.

Construction of retaining wall, footbridge and gabion wall, box culvert and provision of temporary protective measures for the coming wet season will be the major construction activities to be carried out in the upcoming month.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary and to keep a good environmental management at site practice.

1.0 Introduction

This is the thirtieth monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River". The site layout plan is shown in Figure 2.1. The Environmental Team, Environmental Pioneers & Solutions Limited appointed by Chiu Hing Construction and Transportation Company Limited, prepares the report. The report is to be submitted to the Contractor, the Engineer and the IEC.

This report presents the results of the environmental monitoring of the project activities for Upper Tai Po River conducted during the month of February 2011. This included regular site inspections once per week for verification of implementation of the mitigation measures as recommended in the Environmental Permit (EP-223/2005/A) (EP), EM&A Manual and the Contractor's Environmental Management Plan (EMP).

2.0 Environmental status

2.1 Project area

The location of the project site – Upper Tai Po River starting from Ta Tit Yan of Yai Mo Shan, the Upper Tai Po River flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. To the east of the river, there are active and abandoned cultivated lands. While the village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The Project site is indicated in **Figure 2.1**.

2.2 Construction programme

Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The improvement works comprise the following:

- (1) Re-profiling and realignment of the Channel;
- (2) Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
- (3) Re-provisioning of footbridges and footpaths along the channel

The construction of the proposed improvement works for Upper Tai Po River has been commenced on September 15th 2008 and anticipated to complete in March 2012.


2.3 Proposed construction sequences

The proposed construction sequence is shown in the following sequences:

- (1) Site clearance and preparation works
- (2) Construction of the maintenance access which involves the construction of retaining walls
- River channel construction and excavation, involving the excavation works, construction of retaining walls and gabion walls
- (4) Re-provisioning of footbridges
- (5) Construction of footpaths
- (6) Landscaping works

DC/2007/06 River improvement works in Upper Tai Po River Thirtieth Monthly Report

Fig 2.1 Layout of construction area



2.4 Construction activities for the reporting period

Major construction activities carried out by the contractor during this reporting period include:

- 1.) construction of retaining wall;
- 2.) construction of footbridge; and
- 3.) construction of gabion wall.
- 4.) construction of box culvert.

2.5 Construction activities for the next reporting period

Major construction activities carried out by the contractor anticipated for the coming month include:

- 1.) construction of retaining wall;
- 2.) construction of footbridge; and
- 3.) construction of gabion wall.
- 4.) construction of box culvert.
- 5.) provision of temporary protective measures for the coming wet season.

2.6 Non-compliance with the environmental performance limits

There was no non-compliance with the environmental performance limits for this reporting month. The event and action plan for Ecology is shown in Appendix A. The action and limit level for Noise is shown in Appendix B. The reference standards for vibration are shown in Appendix C.

2.7 Summary of complaints

No formal complaint in relation to environmental issue was received in the reporting month. Totally, eleven complaints had been received since the commencement of the contract. The cumulative complaint log is shown in Appendix F.

3.0 Ecological monitoring results

Ecological impact monitoring was conducted on 27th January 2011. The Ecological Impact monitoring report, prepared by Ecologist Dr. Mark Shea, is attached in Appendix J. Next ecological impact monitoring was arranged in July 2011.

4.0 Noise monitoring results

In accordance with the EM&A Manual, monitoring locations were established at 11 N.S.R. locations. The description of all 11 N.S.R. are shown in Table 4.1.

Sensitive Receiver	Location and Description
No.	
UTP1	54B, Sheung Wun Yiu
UTP2	Village House in Lai Chi Shan
UTP3	Village House near Upper Tai Po River
UTP4	Village House near Upper Tai Po River
UTP5	Village House near Upper Tai Po River
UTP6	Village House near Upper Tai Po River
UTP7	Village House near Upper Tai Po River
UTP8	Village House near Upper Tai Po River
UTP9	49A, Pun Shan Chau
UTP10	Village House near the proposed access road
UTP11	49G, San Uk Ka

TABLE 4.1 Description of Noise Sensitive Receivers

Noise monitoring was carried out by the Environmental Team on weekly basis for this reporting month on 11^{th} , 18^{th} and 25^{th} February 2011. Measured $L_{eq\,(30\text{min})}$ results ranged from 51.8dB(A) to 72.6dB(A). And therefore, no exceedance was recorded within the reporting period.

For further details of the monitoring results, graphical plots and the location plan, please refer to the Appendix D.

5.0 Vibration monitoring results

There was no vibration monitoring results for this reporting month. Vibration monitoring will be started once the piling works start in Upper Tai Po River.

6.0 Environmental issues and actions

6.1 Site inspections and key environmental issues

Site inspections were undertaken routinely to inspect the construction activities in Upper Tai Po River to ensure that appropriate environmental protection and pollution control mitigation measures are properly implemented. Implementation status of environmental protection and mitigation measures is shown in Appendix G.

Within this reporting month, site inspections were conducted on 1st, 10th, 16th and 23rd February 2011. A detailed checklist of each site inspection together with comments and relevant photos have been filed and kept. The findings from inspection were summarized in Table 6.1.

Ecological inspections by the Ecologist Dr. Mark Shea were carried out on 1st, 5th, 12th, 19th and 28th February 2011. Details of findings were summarized in Table 6.2.

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
03 Nov 10	Implementation of	Observation	Contractor was reminded to	Follow up actions were taken	10 Feb 11	
	protective measures for		provide proper bund wall at	along the river channel from		
	haul access and exposed		edges of haul access and	ch.400 to 600. However,		
	riverbanks was outstanding		geo-textile coverings to the	defects were still observed at		
			riverbanks to prevent erosion	the other section Contractor		
			and runoff	was recommended to		
				implement follow up action as		
				soon as possible		
08 Dec 10	Implementation of water	Observation	Contractor was recommended	Still outstanding. To be	Ongoing	
	quality mitigation measure		to implement necessary	followed during the next		
	for construction of		protective measures, such as	period		
	footbridge at ch.200 was		provision of bund wall and			
	outstanding		geo-textile coverings, to avoid			
			water contamination from site			

Table 6.1 Summary results of site inspections findings

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
			works			
12 & 19 Jan	Riverbanks along ch.300 to	Observation	Contractor was recommended	Geo-textile coverings were	10 Feb 11	
11	400 was barely exposed		to protect the riverbanks and	provided to the concerned		
	without protective measures		haul access by provision of	riverbanks		
			bund wall and geo-textile			
			coverings			
26 Jan 11	No mitigation measures in	Non-compliance	Details of advice given please	Details of action taken please	Ongoing	
	preventing erosion and		refer to Section 6.2	refer to Section 6.2		
	surface runoff for newly					
	formed haul access and					
	riverbanks was					
	implemented at ch.300. The					
	condition observed caused					
	consecutive sediment runoff					
	and contamination of water					
	quality to the downstream					
	area					
26 Jan 11	Muddy water arisen from	Non-compliance	Details of advice given please	Details of action taken please	Ongoing	
	excavation works at ch.250		refer to Section 6.2	refer to Section 6.2		
	was being diverted to an					
	under-designed site water					
	treatment system. Muddy					
	water without sufficient					
	treatment was then					
	discharged to the river					
	channel and caused					
	contamination to the					
	downstream area					
26 Jan 11	Insufficient of noise	Observation	Contractor should warp up the	Hydraulic breakers warped	01 Feb 11	
	mitigation measure was		breaker tips of the hydraulic	with noise insulation materials		
	observed for the hydraulic		breakers with proper noise	as advised		
	breakers occupying for		insulation materials to minimize			
	boulder breaking activities		noise generation			
01 Feb 11	Chemicals without	Observation	Contractor was advised to	Follow up action was taken as	10 Feb 11	
	secondary containment		provide proper drip pan for	advised prior to the inspection		
	measure were tipped at		chemical using on site or	on 10 Feb		

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
	haul access as ch.500		otherwise idling chemicals			
			should be relocated to			
			designated chemical store			
01 Feb 11	Open stockpiles of earth	Observation	Contractor was advised to	Follow up action was taken to	10 Feb 11	
	materials was observed at		provide tarpaulin covering to	partial of stockpiles while the		
	Access Road D		the concerned stockpile	others would not be covered		
				due to the backfilling issue		
				(i.e.: those stockpiles were		
				under air drying)		
01 Feb 11	Hydraulic breaker occupied	Observation	Contractor was advised to well	As claimed by Contractor	23 Feb 11	
	at ch.250 was observed to		maintain their site equipment as	maintenance was provided to		
	be poor condition that		to avoid oil spillage and	the concerned hydraulic		
	lubricant was spilled to the		generation of excessive noise	breaker		
	surrounding haul access		level			
10 Feb 11	Site surface was observed	Observation	Contractor was advised to	Follow up action was taken as	23 Feb 11	
	to be dry and dusty		provide regular water spraying	advised and site surface was		
			to dusty static area for dust	in acceptable condition during		
			suppression	inspection		
10 Feb 11	Consecutive smoke	Observation	Contractor was advised to well	Maintenance was provided for	16 Feb 11	
	emission was observed		maintain diesel-powered	the concerned site equipment		
	from the backhoe being		equipment as to avoid black	as reported by Contractor		
	occupied at Access Road D		smoke emission from causing			
			air quality impact			
10 Feb 11	River water was observed	Observation	Contractor was seriously	Still outstanding. To be	Ongoing	
	to be muddy along the		recommended to review their	followed during the next		
	channel from ch.250		site condition and implement	reporting period		
			necessary mitigation measures			
			prior to the commencement of			
			abovementioned activities as to			
			avoid contamination of water			
			quality			
16 Feb 11	Site water seepage into	Observation	Contractor was recommended	Still outstanding. To be	Ongoing	
	river channel was observed		to provide proper temporary	followed during the next		
	from surface of haul access		site drainage system for site	reporting period		
	at ch.200		water diversion to proper			
			treatment before discharge			

Date	Findings	Identification	Advice from ET	Action taken	Closing date	Remarks
23 Feb 11	Wheel washing bay at	Observation	Contractor was advised to well	To be followed during the next	Ongoing	
	ch.600 was accumulated		maintain the wheel washing	reporting period		
	with muddy water		facility to prevent muddy water			
			was brought onto the public			
			access through site vehicles			
23 Feb 11	No secondary containment	Observation	Contractor was advised to	To be followed during the next	Ongoing	
	measure was provided for		provide proper drip tray for the	period		
	the air compressor,		concerned air compressor as to			
	numbered 3033, occupied		prevent oil spillage			
	at ch.600					

The summary of ecological inspection prepared by the Ecologist, Dr. Mark Shea is shown in Table 6.2.

Table 6.2	Table 6.2 Summary results of ecological site inspection findings					
Date	Observations	Advice from	Action Taken	Closing		
		Ecologist		Date		
01 Feb	No major findings for this	No Advice is	No Action is required to	N/A		
2011	inspection	required	be taken			
05 Feb	No major findings for this	No Advice is	No Action is required to	N/A		
2011	inspection	required	be taken			
12 Feb	No major findings for this	No Advice is	No Action is required to	N/A		
2011	inspection	required	be taken			
19 Feb	No major findings for this	No Advice is	No Action is required to	N/A		
2011	inspection	required	be taken			
28 Feb	No major findings for this	No Advice is	No Action is required to	N/A		
2011	inspection	required	be taken			

6.2 Non-compliance

Two non-compliance events regarding insufficient of mitigation measures causing sediment runoff and water quality impact to the downstream were recorded on 26th January 2011 respectively. Proper follow up actions were not implemented within the reporting period of January EM&A report and investigation by ET was continued in February.

Prior to the site inspection carried out on 10th February 2011, additional sedimentation tank was provided for treatment of muddy water arisen from excavation activities carried out at ch.200. However, excavations as well as site water diversion to the installed sediment tanks were not observed during subsequent inspections. Therefore the effectiveness of the treatment system could not be ascertained.

During the inspection carried out on 16th February 2011, the treatment system aforementioned was observed to be ineffective to treat the muddy water generated from excavation as treated water discharged from the system was still muddy. Contractor was seriously recommended to enhance the site water treatment system as to ensure effluent discharged meets relevant requirements from applied Effluent Discharge License, Water Pollution Control Ordinance (WPCO) and Environmental Impact Assessment Ordinance (EIAO).

Another inspection was carried out on 23rd February 2011 at the incident location. Site water generation was ceased as no further activities were carried out and the excavated pit has been stabilized. However, no further improvement works for the site water treatment system was observed and Contractor was reminded to pay serious attention on the quality of effluent discharged and enhance the treatment system whenever it is necessary.

Also, insufficient of protective measures to avoid site water seepage and soil runoff was consecutively observed within this reporting month. Contractor was strongly recommended to provide geo-textile to protect the barely exposed riverbanks and earth bunds. Proper temporary site water drainage system should be provided to divert site water for proper treatment and discharge.

6.3 Recommendations

Contractor was recommended to implement necessary measures in mitigating water quality impact arisen from construction activities. Prior to excavation, bund walls wrapped by geo-textile should be formed as an enclosed environment for excavation activities to prevent any earth material and site water from entering into the river channel. Riverbanks and earth bunds should be covered with geo-textile coverings to prevent erosion. Contractor should also prevent excessive storage of any earth materials on site as to avoid soil debris from washing into the river channel by surface runoff.

Sufficient and effective site water treatment facilities should be provided on site. Any wastewater, underground water and muddy effluent within site area should be diverted for treatment before discharge.

Contractor should also provide regular maintenance to powered mechanical equipments as to avoid black smoke emission and/or excessive noise generation due to poor condition of equipments.

6.4 Implementation status and effectiveness of the mitigation measures

Refer the previous table 6.1, contractor has implemented mitigation measures to address some of the problems as advised by ER, IEC and ET. However, issue of follow up action to address concerns of water quality defects and condition of site equipments were still outstanding. Contractor has been reminded again to implement necessary corrective actions to rectify those discrepancies as soon as possible.

7.0 Waste management status

It is the contractor's responsibility to ensure that all wastes produced during construction phase for the drainage improvement works are handled, stored and disposed of in accordance with good waste management practices and EPD's regulation and requirement. Waste materials generated during construction activities such as construction and demolition(C&D) material, chemical wastes and general refuse, are recommended to be audited at regular intervals to ensure that proper storage, transportation and disposal practices are being implemented. **Table 7.1** is the Waste Disposal recorded by the Contractor in this month.

From the report of Contractor, C&D materials generated, were all reused and therefore no inert waste was disposed from the project.

The following table showed amount of waste generation, reused and disposed from this project site in this reporting month.

Type of waste	Amount generated	Amount reused	Amount disposed
Inert waste	581 m ³	581 m ³	0
Non-inert waste	45 kg	0	45 kg
Chemical waste	0	N/A	0

Table 7.1 Summary of Waste generated and disposed in February 2011

The cumulative waste flow table is shown in Appendix H.

8.0 Status of environmental licensing and permit

This project requires different permits and licenses to be run legally. **Table 8.1** is the summary of permits/ licenses for this project.

Description	License / Permit No.	Date of Issue	Date of Expiry	Remarks
Environmental	EP-223/2005	31 st Aug, 2005	N/A	Superseded
Permit				
Amended	EP-223/2005/A	18 th Nov, 2008	N/A	Issued
Environmental				
Permit				
Construction Noise	N/A	N/A	N/A	N/A
Permit				
Effluent Discharge	3678	14 th Mar, 2008	31 st Mar, 2013	Issued
License				
Registration as a	5213-724-C3251-03	19 th Dec, 2007	Not applicable	Issued
Chemical Waste				
Producer				
Billing Account for	7006101	N/A	N/A	N/A
Disposal of				
Construction Waste				

 Table 8.1 Summary of Environmental Licensing and Permit Status

9.0 Future key issues

Construction of retaining wall, footbridge, gabion wall and box culvert and provision of temporary protective measures for the coming wet season will still be major construction activities to be carried out in the upcoming month. The construction activities for these items will generate environmental impacts in several aspects.

To minimize water quality impact arising from construction activities within river channel, water quality mitigation measures should be implemented as far as practicable. Any muddy water, underground water or wastewater generated from construction activities should be diverted to proper treatment facility prior to discharge.

For the proposed construction activities, heavy plants and vehicles may be occupied and those would generate certain noise impacts to the sensitive receivers. To minimize noise generation, noisy activities should be well planned and scheduled to avoid parallel operation of multiple plants. Erection of noise barriers and/or movable barriers should be implemented whenever necessary.

Contractor was reminded to provide regular water spraying to dusty static area for dust suppression. Excessive storage of earthy stockpile and/or C&D wastes should be prevented to minimize air quality impact arisen by wind erosion.

Aforementioned construction works may generate wastes on site. Contractor is advised to assign a site area for temporary waste storage and segregation. Wastes accumulation should be prevented on site; licensed waste collection and disposal should be implemented regularly for hygiene issues.

10.0 Conclusion

Construction of retaining wall, footbridge, gabion wall and box culvert were major site activities carried out by the Contractor in this reporting period.

Regular site meetings and inspection audits led by the seniors for discussing environmental issues were held among project proponent, Contractor and the Environmental Team on weekly basis.

Environmental Team had carried out construction noise monitoring on weekly basis. All results obtained were within limit and therefore no exceedance was recorded in this reporting month.

Piling works has been omitted. Therefore, no vibration monitoring was conducted during the reporting month.

From the summary of ecological site inspection findings and implementation status of environmental protection and mitigation for ecology, prepared by the Ecologist Dr. Mark Shea, there is no abnormal finding observed in the reporting month. The ecologist has no further advice and no action suggested to the contractor.

Further investigation was carried out by ET for two non-compliance events recorded on 26th January 2011 and advices of water quality mitigation measures were given to Contractor for their consideration. Contractor was reminded again to pay serious attention on not arising water contamination to the downstream area as such practice would violate Water Pollution Control Ordinance and Environmental Impact Assessment Ordinance.

There was no formal complaint in relation to environmental issue received in the reporting month.

Ecological impact monitoring was conducted on 27th January 2011 and the ecological impact monitoring report, prepared by the Ecologist Dr. Mark Shea, is attached in Appendix J. The next ecological impact monitoring would be carried out in July 2011.

ET has reminded the contractor to provide environmental pollution control measures wherever necessary; and to keep a good environmental management at site practice.

The ET will continue to implement the environmental monitoring & audit programme in accordance with the EM&A Manual and Environmental Permit requirement.

Appendix A: Event and action plan for ecology

Event and action plan for ecology

In the event of non-compliance, the Event / Action plan prepared by the ecologist shall be followed. Detailed Event/ Action plan was shown in **Appendix Table 1** for reference.

It is not proposed to set population size of the three species (i.e. Three-lined Chinese Stream Catfish, Predaceous and the Hong Kong Newt) or other faunal species for the Action Level and Limit Level in the revised EM&A manual in considering the following reasons:

I. The schedule capture surveys would let to decrease in the populations of the target species; and

II. The planned drainage works would also temporally de-fauna the stream habitat.

It is considered logical and appropriate to audit non-compliance events in relation with ecological mitigation measures, which were specified in the EP and the PS of the project.

Event	Action							
Event		ET		ER		IEC	(Contractor
Non-confor	1.	Identify Source	1.	Check report	1.	Ensure	1.	Amend
mity on one	2.	Inform the IEC and the	2.	Check the Contractor's		Remedial		working
occasion		ER		working method		measures are		methods
	3.	Discuss remedial actions	3.	Discuss with the ET and		properly	2.	Rectify
		with the IEC, the ER and		the Contractor on possible		implemented		damage and
		the Contractor		remedial measures,				undertake
	4.	Monitor remedial actions	4.	Advise the Contractor on				any
		until rectification has been		effectiveness of proposed				necessary
		completed		remedial measures				replacement
			5.	Check implementation of				
				remedial measures				
Repeated	1.	Identify Source	1.	Check monitoring report	1.	Ensure	1.	Amend
Non	2.	Inform the IEC and the	2.	Check the Contractor's		Remedial		working
conformity		ER		working method		measures		methods
	3.	Increase monitoring	3.	Discuss with the ET and		are properly	2.	Rectify
		frequency		the Contractor on possible		implemented		damage and
	4.	Discuss remedial		remedial measures				undertake
		actions with the IEC,	4.	Advise the Contractor on				any
		the ER and the		effectiveness of proposed				necessary
		Contractor		remedial measures				replacement
	5.	Monitor remedial	5.	Check implementation of				
		actions until rectification		remedial measures				
		has been completed						
	6.	If exceedance stops,						
		cease additional						
		monitoring						

APPENDIX TABLE 1 Event / Action plan table for Ecology

Appendix B: Action and limit level for construction noise

The Action and Limit levels for construction noise are defined in **Appendix Table 2**

Appendix Table 2: Action and Limit Levels for Construction Noise

Time Period	Action	Limit
0700 – 1900 hrs on normal weekdays	When one	75 dB(A)*
0700 – 2300hrs on holidays; and 1900 – 2300 hrs on all	documented	Subject to the control of
other days	complaint is	Noise Control
	received	Ordinance
2300 – 0700 hrs of next day		Subject to the control of
		Noise Control
		Ordinance

*Limit level set in accordance with Particular Specification Section 26

Appendix C: Reference standards for vibration

Guidance regarding vibration limits is provided by the following British Standards (or their equivalent ISO standards):

BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration.

BS 7385 suggests vibration levels, below which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40 Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

Appendix Table 3: Transient vibration guide values for cosmetic building damage (BS7385:Part 2 1993)

	Type of Building	Peak component particle velocity (mm/s) in
		frequency range of predominant pulse
1	Reinforced or framed structures	50 at 4 Hz and above
2	Un-reinforced or light framed structures	15 at 4 Hz, increasing to 20 at 15 Hz, increasing to 50 at 40 Hz and above.

The vibration magnitudes and frequencies refer to Peak Particle Velocities (PPV) occurring in any single direction, measured on the ground level of the building concerned.

Appendix D: Noise monitoring results, graphical plots and location plan

DC/2007/06 River improvement works in Upper Tai Po River Thirtieth Monthly Report

Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	65.4	68.3	54.1	11-Feb-11	09:26-09:56	Drilling noise	Background noise from traffic	Sunny	Façade
UTP 2	63.4	65.8	55.4	11-Feb-11	08:50-09:20	Drilling noise	Background noise from traffic	Sunny	Façade
UTP 3	64.3	65.6	60.8	11-Feb-11	10:02-10:32	Drilling noise	N/A	Sunny	Façade
UTP 4	68.8	71.4	61.4	11-Feb-11	10:37-11:07	Operation of backhoe & boulder movement	N/A	Sunny	Façade
UTP 5	67.3	70.6	57.4	11-Feb-11	11:10-11:40	Boulder movement	N/A	Sunny	Façade
UTP 6	61.7	66.3	54.2	11-Feb-11	16:05-16:35	Operation of backhoe	N/A	Sunny	Façade
UTP 7	58.3	60.4	50.8	11-Feb-11	15:33-16:03	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 8	61.8	67.0	54.2	11-Feb-11	15:00-15:30	Operation of backhoe & excavation	N/A	Sunny	Façade
UTP 9	62.2	65.5	58.3	11-Feb-11	14:20-14:50	Operation of backhoe & excavation	N/A	Sunny	Façade
UTP 10	53.0	53.3	41.6	11-Feb-11	13:37-14:07	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 11	54.6	54.8	43.4	11-Feb-11	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	*Freefield

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction

DC/2007/06 River improvement works in Upper Tai Po River Thirtieth Monthly Report

Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	65.5	69.5	53.2	18-Feb-11	08:50-09:20	Drilling noise	Background noise from traffic	Sunny	Façade
UTP 2	64.2	68.5	51.7	18-Feb-11	09:26-09:56	Drilling noise	Background noise from traffic	Sunny	Façade
UTP 3	66.2	68.2	61.5	18-Feb-11	10:02-10:32	Drilling noise & Operation of Backhoe	N/A	Sunny	Façade
UTP 4	68.4	71.5	58.6	18-Feb-11	10:37-11:07	Operation of backhoe	N/A	Sunny	Façade
UTP 5	67.7	69.5	60.8	18-Feb-11	11:09-11:39	Operation of backhoe	N/A	Sunny	Façade
UTP 6	63.4	66.8	58.2	18-Feb-11	16:00-16:30	Operation of backhoe	N/A	Sunny	Façade
UTP 7	68.4	73.4	58.2	18-Feb-11	15:25-15:55	Operation of backhoe & excavation	N/A	Sunny	Façade
UTP 8	70.6	74.7	63.4	18-Feb-11	14:52-15:22	Operation of backhoe & excavation	N/A	Sunny	Façade
UTP 9	63.3	66.8	54.1	18-Feb-11	14:17-14:47	Operation of backhoe	N/A	Sunny	Façade
UTP 10	52.6	53.0	42.3	18-Feb-11	13:36-14:06	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 11	56.4	56.5	44.0	18-Feb-11	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	*Freefield

Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction


Location	Leq 30min	L ₁₀ 30min	L ₉₀ 30min	Date	Time Duration	Major Construction Noise	Other Noise source	Weather	Location description
UTP 1	65.5	68.5	53.4	25-Feb-11	13:38-14:08	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Sunny	Façade
UTP 2	61.4	65.3	57.6	25-Feb-11	13:00-13:30	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	Background noise from traffic	Sunny	Façade
UTP 3	62.2	64.8	59.3	25-Feb-11	14:16-14:46	Boulder movement	N/A	Sunny	Façade
UTP 4	68.3	70.6	54.0	25-Feb-11	14:50-15:20	Boulder movement	N/A	Sunny	Façade
UTP 5	70.4	72.2	59.6	25-Feb-11	15:21-15:51	Boulder movement & breaking	N/A	Sunny	Façade
UTP 6	66.7	70.8	55.8	25-Feb-11	15:57-16:27	Boulder movement & breaking	N/A	Sunny	Façade
UTP 7	72.6	78.4	64.4	25-Feb-11	11:22-11:52	Excavation & boulder movement	N/A	Sunny	Façade
UTP 8	70.0	75.5	61.4	25-Feb-11	10:48-11:18	Excavation & boulder movement	N/A	Sunny	Façade
UTP 9	66.8	70.2	53.1	25-Feb-11	10:13-10:43	Excavation & boulder movement	N/A	Sunny	Façade
UTP 10	51.8	51.8	40.6	25-Feb-11	09:40-10:10	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	Façade
UTP 11	55.4	55.7	45.2	25-Feb-11	09:07-09:37	The measured noise level was dominated by the background noise in the immediate vicinity of the monitoring location due to its large distance from the construction activities	N/A	Sunny	*Freefield


Note* An Additional of 3dB(A) had been added to the measurement result due to Free Field Correction


Graphical plot for noise measurements


The followings were the graphical plots for the 11 monitoring locations. Each plot showed the date of measurement taken, day time limit of 75 dB(A) as well as the measured daytime level for each location. The graphs contain the data recorded from November 2010 to February 2011.


Noise monitoring originally proposed to be carried out 26th November 2010 was cancelled due to security and safety reason.






























DC/2007/06 River improvement works in Upper Tai Po River Thirtieth Monthly Report



Appendix E: Monitoring schedule for the present and next reporting period

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
30/01	31/01	01/02	02/02	03/02	04/02	05/02
		Site inspection at				
		morning &				Ecological site
		Ecological site				inspection
		inspection				
06/02	07/02	08/02	09/02	10/02	11/02	12/02
				Site inspection at afternoon	Noise monitoring	Ecological site inspection
13/02	14/02	15/02	16/02	17/02	18/02	19/02
			Site inspection at afternoon		Noise monitoring	Ecological site inspection
20/02	21/02	22/02	23/02	24/02	25/02	26/02
			Site inspection and SSEMC at morning		Noise monitoring	
27/02	28/02					
	Ecological site inspection					

Master Schedule of EM&A works in February 2011

Master Schedule of EM&A works in March 2011

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
27/02	28/02	01/03	02/03	03/03	04/03	05/03
	Ecological site inspection		Site inspection at morning		Noise monitoring	
06/03	07/03	08/03	09/03	10/03	11/03	12/03
	Ecological site inspection		Site inspection at afternoon		Noise monitoring	
13/03	14/03	15/03	16/03	17/03	18/03	19/03
	Ecological site inspection		Site inspection at afternoon		Noise monitoring	
20/03	21/03	22/03	23/03	24/03	25/03	26/03
	Ecological site inspection		Site inspection and SSEMC at morning		Noise monitoring	
27/03	28/03	29/03	30/03	31/03		
	Ecological site inspection		Site inspection at afternoon			

Appendix F: Cumulative complaint log

Environmental	Cumulative no.	No. of complaint	Overall Total
Parameters	Brought forward	February 2011	
Air/Dust	1	0	1
Noise	2	0	2
Water	8	0	8
House Keeping	0	0	0
Hygiene			
Chemical waste	0	0	0
Total	11	0	11

Appendix G: Implementation status of environmental protection and mitigation measures

Environmental	Protection / Mitigation Measures	Implementation	Follow-up
Aspect		status	action
Construction Noise	No percussive piling shall be carried out	Implemented	Not required
	-Use well maintained construction plant	Implemented	Not required
	-Shut down plants between work periods	Implemented	Not required
	-Install silencers on construction equipment	Implemented	Not required
	-Locate mobile plant far away from NSRs	Implemented	Not required
	-Quiet plants should be used	Implemented	Not required
	-2m high temporary noise barriers, as stipulated in EP condition 2.9, shall be installed	Implemented	Not required
Fugitive Dust Emission	-Implement regular watering and vehicle washing facilities	Implemented	Not required
	-Cover excavated or stockpile of dusty material by impervious sheeting or sprayed with water	Implemented	Not required
	-Use tarpaulin to cover dusty materials on vehicles	Implemented	Not required
Water Quality	Excavation works within the Tai Po River within the Project shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any one time in order to maintain water flow within the river during construction stage	Implemented	Not required
	Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation	Implemented	Not required
	Large boulders removed from the Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained	Implemented	Not required
	The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River	Deficiency identified	Ongoing

Implementation status of environmental protection and mitigation

Provide silt trap and oil interceptor to remove the oil, lubricants, grease,	Deficiency identified	Ongoing
silt, grit and debris from the wastewater before pumped to the public		
storm water drainage system		
Provide site toilet facilities	Implemented	Not required
Reuse excavated material as far as possible	Implemented	Not required
Recycle scrap metals or abandoned equipment	Implemented	Not required
Adopt a trip ticket system for the disposal of C&D materials	Implemented	Not required
All general refuse should be segregated and stored in enclosed bins or	Implemented	Not required
compaction units		
Percussive piling is to be replaced by bore-hole piling to minimize	Not applicable at this	Not required
vibration impacts to the two identified Declared monuments	stage	
Carrying out of vibration monitoring to ensure that vibration associated	Not applicable at this	Not required
with the construction phase do not exceed the threshold limit otherwise	stage	
contractor have to review the work method and construction activities		
have to be slow down or rescheduled to reduce the impacts		
Close monitoring and measurement on the cracks of the external wall of	Not Applicable at this	Not required
Fan Sin Temple during construction works will be carried out. Any	stage	
changes on the cracks will be recorded for the contractor to slow down		
the construction activities accordingly; and to review the work methods		
and equipments immediately		
	silt, grit and debris from the wastewater before pumped to the public storm water drainage system Provide site toilet facilities Reuse excavated material as far as possible Recycle scrap metals or abandoned equipment Adopt a trip ticket system for the disposal of C&D materials All general refuse should be segregated and stored in enclosed bins or compaction units Percussive piling is to be replaced by bore-hole piling to minimize vibration impacts to the two identified Declared monuments Carrying out of vibration monitoring to ensure that vibration associated with the construction phase do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slow down or rescheduled to reduce the impacts Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods	silt, grit and debris from the wastewater before pumped to the public storm water drainage system Provide site toilet facilities Implemented Implemented Reuse excavated material as far as possible Implemented Implemented Adopt a trip ticket system for the disposal of C&D materials All general refuse should be segregated and stored in enclosed bins or compaction units Percussive piling is to be replaced by bore-hole piling to minimize Vibration impacts to the two identified Declared monuments Carrying out of vibration monitoring to ensure that vibration associated with the construction phase do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slow down or rescheduled to reduce the impacts Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods

Implementation status of environmental protection and mitigation for ecology,
prepared by the Ecologist, Dr. Mark Shea.

Environmental	Protection / Mitigation Measures	Implementation status	Follow-up
Aspect			action
Ecology	Large boulders will be returned to the riverbed	Not applicable	Not
	following the excavation works.		required
	Construction works from Ch. 0.0m - Ch. 150m	Concerns raised due to the flood incident on	To be
	would be along one side of the river only	22 Jul 10 and the follow up flood relief works	followed
	Approximately 150m of the existing natural	Implemented	Not
	riverbank on the western side of the river would be		required
	retained.		
	Excavation works within the river channel should	Implemented	Not
	be restricted to an enclosed dewater section of the		required
	river, and would be limited to sections 50-100m		
	long at any one time.		
	Flows to the area downstream shall be maintained	Implemented	Not
	at all times during the construction phase		required
	Capture survey shall be conducted within the Tai	Capture surveys had been conducted at the	Not
	Po River before commencement of works. The	beginning of the Contract, during the wet	required
	captured target species shall be relocated to areas of	season July/August 2008, 4th November 2008,	
	the watercourse upstream of the watercourse	27th, 28th October 2009, 15th October and 9th	
	upstream of the Tai Po River	November 2010	
	Temporary noise barriers should be constructed to	Implemented	Not
	control noise impacts to habitats and associated		required
	wildlife within and adjacent to the proposed works		
	area		
	Excavation works shall be carried out by land based	Implemented	Not
	plant within enclosed dry section of river channel.		required
	Compensatory planting of trees and other	Not applicable	Not
	vegetation along the banks of the newly improved		required
	drainage channel should be provided to compensate		
	for the loss of riparian vegetation.		
	Operation phase activities in the improved drainage	Not applicable	Not
	channel would be limited to periodic channel		required
	maintenance such as de-silting.		

Appendix H: Cumulative waste flow table

Inert Waste Non-Inert Waste **Chemical Waste** Type of waste Amount disposed* Amount generated Amount disposed Amount generated Amount reused Amount disposed Amount generated Amount reused 36.9m³ 36.9m³ Year 2008 to 2009 0 2.000 tonnes 0 20kg 2.000 tonnes 1955m³ Year 2010 1955m³ 0.192 tonnes 0.192 tonnes 0 0 0 117m³ 117m³ January 2011 0 0.040 tonnes 0 0.040 tonnes 0 581m³ 581m³ February 2011 0 0.045 tonnes 0.045 tonnes 0 0 2689.9m³ 2525m³ 36.9m³ 2.277 tonnes 0 2.277 tonnes 20kg Total

Cumulative waste flow table showing amount of wastes generated, reused and disposed since 15th September 2008

Remark*: Chemical wastes generated from the project sites including Upper Tai Po River, Lam Tsuen River and She Shan River were centralized for disposal.

20kg

0

0

0

20kg

Appendix I: Construction programme (Rev. No. 14)

	1053	1052 Ch					1048 Program	-	1040	1046	1045	1044	1043	7401	C/01	1041	1040	1039	1038	1037	1036	CCOI	1034	1033	1032	1051	1030	1029	000	1701	1007	1026	1025	1024	1023	1022	1021	1020	6101	1018	1017	1016	1015				1011	1010	6001		1007	1005	1004	1003	1002	1001	1000	1000	000	200	007	2002	ID 任務名稱	
	Gabion Wall (Ch 235-300 RHS) TG1	Ch 230-350	WEL SEASON OF 2012	Server of 2012	Wet Season of 2011	Wet Season of 2010	Programme of Upper Tai Po River	CH	NUMBER OF LEVEL	Reinstatement of river hed	Install Stone Facing	Material delivery	temp. Haut KorDiveston	Toma Unit Dd/Dinori	Variation Order No. 145	Reinstatement of river bed	Make Good	Placement of Conc. Blks	Blinding layer	Excavation	Lemp, drainage diversion	Malchai delivery	Variation Order Ivo. 252	Infull of Planting Soul	Installation of Planters	E VC SICCUR	DUC chaoting	Diadica location diversion man re	Tama drainage diversi	Material delivery	Fabrication of Precast Concrete Planter	Variation Order No. 116		Watermain Diversion	T&C	Public Lighting Installation (CE2278/79)	Dwarf Wall/Drawpit and Ducting Construction	Footbridge SB01 - Dwarf Wall	Excavation to form new	Drainage pipe and U-channel construction	Chainlink tencing	Install Handrails/Chainage Markers	Footpath construction a	From CHL 1830 to CHL 1330	Section 2 - She Shan River (Area K) Ch 1850 to 1550		Footpath / Surface Drainage	Temp. Drainage Diversion at Ch.2025	Grade 500 Rockfilling	Excavation to form new	From CHL 2000 to CHL 1850	Watermain Liversion	Removal of Public Lighting VE 1240-A1	T&C	PUDIIC Lighting historia	Duklie Liebtine Installat	Duarf Wall/Drawnit and Ducting Construction	Footbridge SB02 Deck	Retaining Wall Bay 9 and Bay 10 Construction	Drainage nine and U-ch	Chainlink fencing	Install Bandraile/Chainage Markers		
transf a set	RHS) TGI								000	hed			1011	0		bed		AS			101								on/haul nd	CONVERSION & ANNALY	Concrete Planter					stion (CE2278/79)	d Ducting Construction	arf Wall	Excavation to form new arrangement of river bed (Prov. Substrates on riverbed	nannel construction		age Markers	Footpath construction at LHS (Ch. 1520 to 1600)	1 THE COL. 1500 (5-1600)	24 K) Ch 1850 to 1550		nage	ion at Ch.2025		Excavation to form new arrangement of river bed (Prov. Substrates on riverber	\$50		lung VE 1240-A1		Public Lighting instantion (CL226 hogostoriomostor)	ion (CE7781/87/83/84/85/86)	Ducting Construction		nd Bay 10 Construction	Desinance nine and II-channel construction (both sides)		oe Marken		
ctan ac	SAUD IN	nn i	AAA Aque	184 days	183 days	184 days	cfan 1001	1861 days		3 days	14 days	14 uays	1 A Jane	7 days	38 days	3 days	4 days	séan c	2 dano	L day	2 davs	3 davs	14 days	30 days	17 dave	14 days	3 days	3 days	7 days	14 days	35 days	248 days		21 days	7 days	14 days	60 days	ou days			of an action	30 days	20 days	40 days	491 days		21 days	14 days				ofma 17	21 days	7 dave	7 days	21 days	60 days	30 days	31 days	45 days	30 days	30 days	Duration	
	110/2011		14/1/2011	1/5/2012	1/4/2011	1/4/2010	100716107	28/9/2007		29/5/2011	1107/0101	11071011	1/5/2011	24/4/2011	24/4/2011	21/4/2011	1/14/2011	11001111	11/0/1/1/	13/4/2011	11/4/2011	8/4/2011	25/3/2011	25/3/2011	13/3/0011	1102/2011	24/2/2011	21/2/2011	14/2/2011	24/8/2010	20/7/2010	20/7/2010		2/11/2011	16/11/2011	2/11/2011	3/9/2011	3/1/2011	11071017	11/4/2011	1100/011	11/0/2/01	11/5/0011	1/4/2011	1/4/2011	2000000	1/4/2010	18/3/2010	20/2/2010	1/11/2009	1/11/2009		31/5/2011	28/6/2011	21/6/2011	31/5/2011	1/4/2011	11/3/2010	1/3/2010	30/7/2011	30/6/2011	31/5/2011	Start	
	1107/01/06	1100/01/00	1/4/2012	31/10/2012	30/9/2011	0107/01/1	ULUCULT.	31/10/2012		31/5/2011	110710107	110012100	1100/5/71	30/4/2011	31/5/2011	25/4/2011	201412011	1100/1/00	16/4/2011	13/4/2011	12/4/2011	10/4/2011	7/4/2011	23/4/2011	24/3/2011	12/3/2011	26/2/2011	23/2/2011	20/2/2011	6/9/2010	23/8/2010	24/3/2011	0.000011	22/11/2011	22/11/2011	1107/11/CI	1/11/2011	110216.07	1107/11/16	1100/07	1100/2/00	9/7/2011	0/6/2011	10/5/2011	22/11/2011	1100/11/00	21/4/2010	31/3/2010	31/3/2010	31/3/2010	21/4/2010		20/6/2011	29/6/2011	27/6/2011	20/6/2011	30/5/2011	9/4/2010	31/3/2010	12/9/2011	29/7/2011	29/6/2011	rinish	AINASIA
								and the second se																																										(11111)	1											a la la la la	2009	SIEL LING
				-		and a second																				* *																					E	E										Ś					A S O N D I F M A M J	Revised Master Flughamilie Aug 20
								and the second division of the second divisio							- 1	2129										- /-	-			Ð										-											5101										2.007		J J A S O N D J	
			1						•••			•••	-			• •						•••	•••			5×	P	p.	er er								• •									-			-		• • •						• •	•••		•••			N D J F M A M	
					Contraction of the second		17.17	-		-	*	9 4	ç.	р 	+		74	5€	54	24	2	ب تر	9	1											× •								<u></u>		-	and the second se							0	-	8			-					-	Half
		1			and a state of the																													Ę	84.																									Contract of Contra			A S O N I	1100 0
						-	-	-		-							(e)														12.1																														- 1		JFMA	Half 1 2012
								-								1019.0										2747	0.01		22					-	-						a (+)										1.00						11		14.3				M J J A	Half 2.
				and a second																																																											JASONDJFRAMAMJJASOND	2012
																						2.2						•••																														20110					J F M A M	Half 1, 2013

CCC Condition CCCC Condition CCCC Condition CCCC Condition CCCC CCCC CCCCC CCCCCCCCCCCCCCCCCCCC	ovicod Master F	1111	1110	1109	1108	1107	1106	1105	1104	COLL	1102	1100	1101	1100	1099	8601	1601	1001	2001	1005	CK01	7601	1001	0601	1089	1088	1087	1086	1085	1084	1083	1082	1081	1080	1079	1078	1077	5001	1074	1073	1072	1071	1070	6901	1068	0001	1000	1064	1063	1062	1061	1060	8501	1050	1056	1055	1054	ID 任務名稱			
River Improvement Works in Upper Lam Teuen River, She Shan River and Upper Tai Po River Revised Master Programme Aug 2010 - Apr 2013 Improvement Works in Upper Tai Po River Improvement More Tai Po River <th< td=""><td>Bevised Master Proc (Aug 10-Apr 1 任務 回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回</td><td>Stripping off formwork</td><td>Concreting of base slab</td><td>FORMWORK AND DOUGH INAUG FOR DAMA SHAP</td><td>Excavation and Blinding</td><td>Construction of Adulment A (Lris)</td><td>Footbridge TB04 (Ch 330)</td><td></td><td>Kemoval of existing ugnung (v ALDLL-21)</td><td>10C</td><td>T&C</td><td>Public lighting Installation (CE2317)</td><td>Public lighting Installation (CE2318)</td><td>Construction of Drawpits / Ductings</td><td>Lignung at Cri 200-020</td><td>Flacing Urace 200 to atom</td><td>Disaing Grade S(0) for Stone</td><td>Diver Bed formation (Ch 230-310)</td><td>Construction of Step 3 (Ch307)</td><td>Constituction of Constant (Car 21-2)</td><td>Cascade (Cit 273)</td><td>Consider (Chr. 275) 2 date in a state of the state</td><td>Step 2 (Cri 200)</td><td>Construction of drainage & looipain (Cn 200-307 LH3)</td><td>Drainage & Footpath (Ch 200-507 LHS)</td><td>Backfilling</td><td>Laying Concrete block and gabion units</td><td>Excavation and Formation</td><td>Retaining Wall (Ch 2/3-307 LHS) 1K1 (replaced by AD1)</td><td>Backfuling</td><td>Gabion Wall Construction (Cn 227-272 Lrts)</td><td>Excavation and Formation</td><td>Gabion Wall (Ch 257-275 LHS) TG4</td><td>Formwork and concreting</td><td>Maintainence Staircase (Ch 242 RHS)</td><td>Backfilling</td><td>Gabion Wall Construction (Ch 230-257 LHS)</td><td>Excavation and Formation</td><td>Cohion Wall (Ch 230.257 I HS) T(2)</td><td>UU diversion</td><td>Temp crossing at Ch250</td><td>Temp crossing at Ch230</td><td></td><td>Construction of drainage & footpath</td><td>Drainage & Footpath (Ch 307-330 LHS)</td><td>Formwork and concreting</td><td>Maintainence Staircase (Ch 315 LHS)</td><td>Excavation and Formation (Ch 207.2301 HS)</td><td>Gabion Wall (Ch 307-330 LHS) TG2</td><td>Construction of drainage & footpath</td><td>Drainage & Footpath (CH 275-330 RHS)</td><td>Backfilling</td><td>Excavation and rotification Laying Concrete block and gabion units</td><td>Example wall (Cr. 300-330 Kris) 1 K1 (replaced by repla</td><td>Backfilling Dataining Wall (Ch 300.330 RHS) TR1 (replaced by AD1)</td><td>Gabion Wall Construction (Ch 235-270 LHS)</td><td>Excavation and Formation</td><td></td><td></td><td></td><td></td></th<>	Bevised Master Proc (Aug 10-Apr 1 任務 回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回回	Stripping off formwork	Concreting of base slab	FORMWORK AND DOUGH INAUG FOR DAMA SHAP	Excavation and Blinding	Construction of Adulment A (Lris)	Footbridge TB04 (Ch 330)		Kemoval of existing ugnung (v ALDLL-21)	10C	T&C	Public lighting Installation (CE2317)	Public lighting Installation (CE2318)	Construction of Drawpits / Ductings	Lignung at Cri 200-020	Flacing Urace 200 to atom	Disaing Grade S(0) for Stone	Diver Bed formation (Ch 230-310)	Construction of Step 3 (Ch307)	Constituction of Constant (Car 21-2)	Cascade (Cit 273)	Consider (Chr. 275) 2 date in a state of the state	Step 2 (Cri 200)	Construction of drainage & looipain (Cn 200-307 LH3)	Drainage & Footpath (Ch 200-507 LHS)	Backfilling	Laying Concrete block and gabion units	Excavation and Formation	Retaining Wall (Ch 2/3-307 LHS) 1K1 (replaced by AD1)	Backfuling	Gabion Wall Construction (Cn 227-272 Lrts)	Excavation and Formation	Gabion Wall (Ch 257-275 LHS) TG4	Formwork and concreting	Maintainence Staircase (Ch 242 RHS)	Backfilling	Gabion Wall Construction (Ch 230-257 LHS)	Excavation and Formation	Cohion Wall (Ch 230.257 I HS) T(2)	UU diversion	Temp crossing at Ch250	Temp crossing at Ch230		Construction of drainage & footpath	Drainage & Footpath (Ch 307-330 LHS)	Formwork and concreting	Maintainence Staircase (Ch 315 LHS)	Excavation and Formation (Ch 207.2301 HS)	Gabion Wall (Ch 307-330 LHS) TG2	Construction of drainage & footpath	Drainage & Footpath (CH 275-330 RHS)	Backfilling	Excavation and rotification Laying Concrete block and gabion units	Example wall (Cr. 300-330 Kris) 1 K1 (replaced by repla	Backfilling Dataining Wall (Ch 300.330 RHS) TR1 (replaced by AD1)	Gabion Wall Construction (Ch 235-270 LHS)	Excavation and Formation				
	٠	c han c	2 dave	1 day	5 days	S dave	77 davs	427 days	o fame o	6 days	6 days	12 days	12 days	to i	71 dave	45 days	52 days	52 days	14 days	14 days	21 days	21 days	14 days	14 days	60 dave	60 dave	3 days	o dawe	9 days	21 days	1 dav	J dave	7 days	4 days	4 days	3 days	9 days	9 days	21 days	110 days	90 days	310 days	216 Jan	14 days	14 days	4 days	4 days	7 days	14 days	42 days	42 days	6 days	16 days	16 days	38 days	6 days	12 days	Dulation	-		River Impr
	上顯型任務	11/12/21/22	25/2/2011	74/2/2011	19/2/2011	14/2/2011	14/2/2011	31/1/2011		10/2/2012	4/2/2012	23/1/2012	23/1/2012	2102010	0100110	2/1/2012	7/12/2011	7/12/2011	11/1/2012	11/1/2012	21/12/2011	21/12/2011	7/12/2011	7/12/2011	7/12/2011	7/10/2011	0100/05	1100/01/170	18/12/2011	18/12/2011	17/12/2011	14/12/2011	1102/21/11	7/12/2011	7/12/2011	4/12/2011	25/11/2011	16/11/2011	16/11/2011	16/11/2011	3/5/2011	3/11/2011	1100/5/2	6/12/2011	6/12/2011	14/2/2011	14/2/2011	14/2/2011	7/2/2011	25/10/2011	25/10/2011	16/2/2011	31/1/2011	15/1/2011	15/1/2011	25/10/2011	1/10/2011	Juni			ovement W
		ana ana	27/2/2011	24/2/2011	23/2/2011	1100/081	7/3/2011	1/4/2012		15/2/2012	9/2/2012	3/2/2012	7107/7/6	010000	22/1/2012	15/2/2012	27/1/2012	27/1/2012	24/1/2012	24/1/2012	10/1/2012	10/1/2012	20/12/2011	20/12/2011	4/2/2012	4/2/2012	7/1/2012	4/1/2012	26/12/2011	7/1/2012	17/12/2011	16/12/2011	11/0/0/11	10/12/2011	10/12/2011	6/12/2011	3/12/2011	24/11/2011	6/12/2011	13/3/2012	31/7/2011	15/11/2011	13/3/0012	19/12/2011	19/12/2011	17/2/2011	17/2/2011	20/2/2011	13/2/2011	1100/0100	5/12/2011	21/2/2011	15/2/2011	30/1/2011	21/2/2011	30/10/2011	12/10/2011	11000	VISED MIA		lorks in Up
																											2.2.7																									1. 24						0 N D			er Lam Tsuen River, She Sl
																																																	•••						-1-				Half 9 2010 Half 1	10 10010	nan River and Upper T
	摘要詳組		-			P	3	-		- 1				515																-					-				-		(224242424222)						4.6			•			•		4			M A M J J A S	. 2011 Half 2, 2011		ai Po River
											4	74				1	Carteria Carteria		Ē	*	P		F	•1		•]		\$	•	4		F .	12.4	4	<u>o 1</u>	9 (₹	×5	1			0										1						O N D J F M A M J J A	Half 1, 2012 Half 2, 2		

Revised Master Prog (Aug10-Apr1	1109	1160	1011	0011	7911 CQ11	1104	1163	1162	1011	1911	11/20	0511	1120	1156	1155	1154	1153	1152	0611	1149	1148	1147	1145	1144	1143	1142	1141	1139	1138	1137	1136	1134	1132	1111	1130	1129	1128	1126	1125	1124	1123	1121	1120	1119	1118	1116	1115	1114	1112		ラ 石炭の路	
Prog (Aug10-Apr1 任務	Backning	Cabion Wall Construct	EXCAVATOR AND FORMATION	Garage and Formation	Cabine Wall (Ch 330 350	I&C	Public lighting In	Public lighting in	Dublic lighting In	Construction of D	Lighting at Footbridge TROS	Demolition works	Demolition of Bridge TB B	Stripping off formwork	Concreting	Formwork and rel	Construction of decking	Stripping off formwork	Concreting of column	Stripping off formwork	Concreting of base slab	Formwork and ret	Construction of Abutment B (KHS) Excavation and Blinding	Stripping off formwork	Concreting of column	Rebar fixing and s	Stripping off formwork	Concreting of base slab	Excavation and Blinding	Construction of Abutment A (LHS)	Footbridge TB05 (ch 350)	T&C	Public lighting Ins	Public lighting Ins	Lighting at Footbridge TB04	Demolition works	Demolition of Bridge TB-A	Stripping off formwork Railing installation	Concreting	Formwork and ret	Construction of decking	Concreting of base slab	Rebar fixing and :	Stripping off formwork	Concreting of base slab	Excavation and Blinding	Construction of Abutment B (RHS)	Stripping off formwork	Concreting of column			
		100 (CR 390-390 LHS)	1000 1020 1020 1000	ion	1 HON TICO		Public lighting Installation (CE2514)	Public lighting installation (CE2313)	tallation (CE0313)	Orestruction of Desumits / Ductings	TROS	10-0	TR B	twork		Formwork and rebar fixing for decking	30	work	Kepar ItXing and snuttering form work for column Concreting of column	Work	e slab	Formwork and rebar fixing for base slab	inding	work	Imn	Rebar fixing and shuttering formwork for column	work	Formwork and rebar lixing for base siab	linding	nent A (LHS)			Public lighting Installation (CE2316)	Construction of Drawpits / Ductings	: TB04		TB-A	IWOIX		Formwork and rebar fixing for decking		e slab	Rebar fixing and shuttering formwork for column	work	Concreting of base slab	ar fiving for base slab	nent B (RHS)	work	Concreting of column	Frankling Frankling & Frankling		
里程碑 ◆																																																				_
	4 uays	d dave	6 down	6 days	16 dave	1 day	b days	o days	6 dave	12 days	19 days	3 davs	2 dave	14 days	1 day	12 days	29 days	3 days	4 days	3 days	1 day	4 days	21 days	3 days	1 day	4 days	3 days	4 days	5 days	21 days	440 days	6 days	12 days	10 days	36 days	3 days	3 days	14 days 2 days	l day	12 days	29 days	1 day	5 days	3 days	l day	3 days	23 days	2 days	l day	C Jane	Duration	River Impr
上顯型任務	11071016	110/2/0	11001212	25/2/2011	1100056	710710187	2107000	710716/17	C100/2/01	10/3/2012	10/3/2012	10/3/2012	2102/010	2102/12/52	22/2/2012	10/2/2012	10/2/2012	1/2/2011	31/1/2011	24/1/2011	23/1/2011	19/1/2011	14/1/2011	14/1/0011	21/2/2011	17/2/2011	14/2/2011	13/2/2011	4/2/2011	4/2/2011	14/1/2011	27/3/2012	15/3/2012	15/3/012	26/2/2012	26/2/2012	26/2/2012	24/2/2012	2102/2012	28/1/2012	28/1/2012	1107/7/61	14/2/2011	11/2/2011	10/2/2011	5/1/2011	31/1/2011	6/3/2011	5/3/2011	1100/000	Re	ovement W
1222222222222222222	110/21/0/11	110/2/01	0/2/0011	2/3/2011	10/2/011	710710107	710715117	210716117	21021010	21/3/2012	28/3/2012	12/3/2012	0100/2/01	2102/5/1	22/2/2012	21/2/2012	9/3/2012	3/2/2011	31/1/2011	20/1/2011	23/1/2011	22/1/2011	18/1/2011	24/2/2011	21/2/2011	20/2/2011	16/2/2011	13/2/2011	8/2/2011	24/2/2011	28/3/2012	1/4/2012	26/3/2012	210/2/96	1/4/2012	28/2/2012	28/2/2012	25/2/2012	9/2/2012	8/2/2012	25/2/2012	1100/0/01	18/2/2011	13/2/2011	10/2/2011	9/2/2011	22/2/2011	7/3/2011	5/3/2011	A	VISED Ma	orks in Up
〕 上願型進度 ────────────────────────────────────		₽ ~ {\$			8												•••		or 4	÷	404					424		رگ.د 	***	1												· · · ·			pra*					M A M J J A S	HAFT 2010 HAFT 2010 HAFT 2011 HAFT 2011 HAFT 2011	an River and Upp
						3-	-4 ⁵	2		\$ *	1		4		242		•1															0		C.	1		a			1	·¶									O N D J F M A M J J A S O N D J F M A M	Hair 1, 2012 Hair 2, 2012 Hair 1, 2013	

11 301 - 1 // 11 201 1	Revised Master Prog (Aug10-Apr1	1227	1226	1225	1224	1223	1221	1771	1000	0101	8101	1217	1216	1215	1213	1212	1211	1209	1208	1207	1202	5001	1203	1202	1201	1200	1199	/611	1196	1195	1194	2611	1191	1190	1189		1186	1185	1184	1182	1181	1180	1178	1177	1176	1174	1173	1172	1170	ID在物名傳		
2019年	1	Backfilling	Gabion Wall construction (Ch 100-150 RHS)	Excavation and formation	Gabion Wal (Ch 100-150 RHS) TG2		I OTHWAR AN CONTENUS	Formwork and concreting	Maintainence Staircase (Ch 185 LHS)	Backfilling	Gabion Wall construction (Ch 190-230 LHS)	Gabion Wall (Ch 185-230 LHS) Remaining Works	Backfilling	Gabion Wall construction (Ch 140-190 LHS)	Excavation and formation	ALL'S WEIL ALL TAN TOO I HOL TO	Placing Grade 500 toe Stone	River Red formation (("h SO_1SO)		Removal of existing lighting (VA2642-A1)	Public lighting installation (CE2309)	Construction of Drawpits / Ductings	Lighting at Footbridge TB02	Railing installation	Stripping off formwork	Concreting	Formwork and rebar fixing for decking	Construction of decking	Concreting of column	Rebar fixing and shuttering formwork for column	Stripping off formwork	Formwork and repar fixing for base slap Concreting of base slap	Excavation and Blinding	Construction of Abutment A (LHS)	Footbridge TB02 (Ch 150)	(°h 45-230	Stripping off formwork	Concreting of base slab	Excavation and philology Formwork and rehar fixing for base slab	Step 4 (Ch 350)		Placing Grade 500 toe Stone	Diver Bod formation (Ch 220-250)	Construction of drainage & footpath	Drainage & Footnath (Ch 330-350 RHS)	Gabion Wall Construction (Ch 260-270 LHS)	Excavation and Formation	Gabion Wall (Ch 330-345 RHS) TG2	Drainage & Footpath (Ch 330-350 LHS)			
X.MC	(1999年) 「「「「」」」 「」」」		100-150 RHS)		32			100	HS)	and more service	190-230 I HS)	emaining Works		140-190 LHS)	U ⁴	2				ng (VA2642-A1)	(CE2309)	r Ductings	2				g for decking			g formwork for column		2 LOE DASC SIAD	for been old	(LHS)					base slab					tpath	RHS)	260-270 LHS)		G2	LHS)			
	1	6 days	15 days	4 days	25 days		often i	4 days	4 days	5 days	10 days	15 days	5 days	18 days	10 days	Dan CC	21 days	21 days		6 days	12 days	21 uays	51 days	7 days	14 days	1 day	20 days	2 days	1 day	5 days	3 days	2 days	6 days	23 days	224 days	1547 days	l day	l day	4 days	13 days		5 days	S dave	12 days	12 days	6 days	4 days	14 days	12 days	Duration	3	
The state of the same of the s	上艱型任務	15/3/2011	28/2/2011	24/2/2011	24/2/2011		A TOMPONIA	14/3/2011	14/3/2011	24/3/2011	14/3/2011	14/3/2011	14/3/2011	24/2/2011	14/2/2011	1100011	2/4/2011	2/4/2011		8/5/2011	26/4/2011	14/4/2011	24/3/2011	26/3/2011	10/3/2011	9/3/2011	14/2/2011	14/2/2011	0102/01/22	17/10/2010	14/10/2010	0/10/2010	2/10/2010	2/10/2010	2/10/2010	28/9/2007	20/3/2012	19/3/2012	15/3/2012	8/3/2012	2	24/2/2012	24/2/2012	18/2/2011	18/2/2011	14/2/2011	4/2/2011	4/2/2011	13/3/2011	TENC		2
		20/3/2011	14/3/2011	27/2/2011	20/3/2011		A DIMONAL A	17/3/2011	17/3/2011	28/3/2011	23/3/2011	28/3/2011	18/3/2011	13/3/2011	23/2/2011	10/2/2011	22/4/2011	22/4/2011		13/5/2011	7/5/2011	25/4/2011	13/5/2011	1/4/2011	23/3/2011	9/3/2011	5/3/2011	1/4/2011	010201/72	21/10/2010	16/10/2010	13/10/2010	17/10/2010	24/10/2010	13/5/2011	22/12/2011	20/3/2012	19/3/2012	18/3/2012	20/3/2012	5	28/2/2012	01000080	1/3/2011	1/3/2011	13/2/2011	7/2/2011	17/2/2011	24/3/2011		All Dasia	
	上期型進度 ———————— 外部任務 ————————————————————————————————————																														₽ * 4		~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	•1	1					•••										A S O N D J F M A M J J A S O N D	Programme Aug zui	
	○ 1000 ○	· · ·	Į.	¢**4	1			~~ 4	•••	···	94				9		84	8		•••	₽	,			 9	4 24	Ø	1		•••				••						•••				04	8-	P 4 ₽	¢ 4	8		J F M A M J	14 10-1 - OO 1 1	
	1																																			4		277		•••			4							Inall 2, 2011 Inall 1, 2012 Inall 2, 2012 J A S O N D J F M A M J J A S O		
																					• •																													J A S O N D J F M A M	11.10 1 2012	


River Improvement Works in Upper Lam Tsuen River, She Shar Contract No. DC/2007/06 Tabus Revised Master Programme Aug 2010 Adays 21/5/2011 24/6/2011 4 days 21/5/2011 24/6/2011 4 days 11/10/2011 24/6/2011 4 days 11/10/2011 24/6/2011 4 days 11/10/2011 24/6/2011 4 days 11/10/2011 24/10/2011 1 day 11/10/2011 24/10/2011 1 days 11/10/2011 24/10/2011 1 days 11/10/2011 24/10/2011 1 days 24/10/2011 21/12/2011 2 days 24/10/2011 21/12/2011 2 days 24/10/2011 21/12/2011 2 days 24/10/2011 21/12/2011	Softwart No. DC/2007/06 Lam Tsuen River, She Shan River and Upper Tai Po River Image: Aug 2010 - Apr 2013 Image: Aug 2010 - Image: Aug 2013 Image: Aug 2010 - Image: Aug 2013 Image: Aug 2010 - Image: Aug 2013 Image: Aug 2013 Image: Aug 2014 Image: Aug 2015 Image: Aug 2016 Image: Aug 2017 Image: Aug 2018 Image: Aug 2018 Image: Aug 2017 Image: Aug 2018 Image: Aug 2018
	2013 O N D Hair 1 2011 Hair 1 2011 A M J A M J

2 days 201/20011 14 days 201/20011 44 days 201/20011 44 days 19/2010 41 days 19/2010 6 days 19/2010 1 days 19/20200 1 days 1/10/2010 1 days 1/10/2010 1 days 1/10/2010 1 days 1/10/2010 1 days 1/10/201		T&C Removal of existing lighting (VE2641-A1) Removal of existing lighting (VA1310-A1)	Lec. Removal of existing lighting (VE2641-A1) Removal of existing lighting (VA1210 A1)	Removal of existing lighting (VE2641-A1 Removal of existing lighting (VA1210-A)	Removal of existing lighting (VAI	er Bed formation (Ch 180-230)	Placing Grade 500 toe Sto	10	110	aining Wall	Retain	KCL						0001	1299	200	1300	900	1301	1301	001	302	1303	CUCI	1304	508.1	1303	1306	000	1307	200	1308	1309	1309	310	016	311	013	312								1316											1321					1323			1324 Box						-	1520	10401	1707	1327	1327	1751	1000	1000	9021	8681	1328	1528	0701	0001	1329	1329	1329						1330									1331	100	0001	132	1352	222	000	333	1333	1000							1334					1335	CCCI	70	1336	C	3	777	5/	20	1338	80	20	1339
2 days 20/1/2011 21/1/2011 14 days 24/11/2011 7/1/2011 14 days 24/11/2011 7/1/2011 44 days 19/2010 24/4/2012 44 days 19/2010 14/9/2010 6 days 19/2010 14/9/2010 6 days 19/2010 14/9/2010 6 days 19/2010 14/9/2010 1 days 19/9/2010 29/9/2010 3 days 29/9/2010 29/9/2010 3 days 29/9/2010 29/9/2010 1 day 11/9/2010 14/9/2010 1 day 21/9/2010 29/9/2010 1 day 21/9/2010 29/9/2010 1 day 21/9/2010 29/9/2010 3 days 9/10/2010 11/0/2010 1 day 11/10/2010 21/9/2010 2 days 9/10/2010 11/10/2011 1 day 11/10/2011 11/10/2011 1 day 11/10/2011 11/10/2011 1 day 11/10/2011 11/10/2011					310-A1)		De .			at Access D (Boulder Trap)	tine Wall (RHS)	Economican and Mindian	Excavation and blinding	Construction of Base Slab, Bay 2 and 4	Construction of pass oldy, pay 2 and 7 Economical and when freing	Formwork and rebar fixing	Concreting	Crimina of Guarda	Stripping off formwork	Construction of Base State Day, 1 and 2	Construction of Base Slab, Bay 1 and 3	Construction of Base Slab, Bay 1 and 3	Formwork and rehar fiving	Formwork and rebar fixing	Concepting	Concreting	Strinning of formulat	Sunpping off formwork	Construction of Wall Stem, Bay 2 and 4	Formwork and roker fiving	Formwork and rebar lixing	Concreting	Concreting	Stripping off formwork	Suppling off formwork	Construction of Wall Stem, Bay 1 and 3	Formwork and rehar fixing	Formwork and rebar lixing	Concreting	Concreting	Stripping off formwork	Deal-Children Deal-Children Willin	Backfill the Retaining Wall	weather Dealth and Record and the second sec	ing Work at Boulder Trap (RHS of downstream)	Filling works	Filling works	arf Wall (Ch 60-75) RHS	ari wali (Cn 60-75) KHS	Everyation and Blinding	Excavation and Blinding	Formuork and salar fixing of base clab	Formwork and rebar fixing of base slab	A common where seems and of other stille	Concreting of base slab	CONCIONING OF DESC STUD	Stripping off formwork	virbing off formation	Dehar fiving and chuttaring formulation column	Kebar fixing and shuttening formwork for column	transfer for Mrou Private Private and Private	Concreting	Constentify	Stripping off formwork	Stripping off formwork	Dool-611	Backfill	Dackilli		Culvert TB03 (Ch 45)	Cuivert 1 BU3 (Ch 45)	Current Loop (Cir Ho)	Construction of Bases Clark	Construction of Base Slab	Collar action of Dass of an	Excavation and Rlinding	Excavation and Blinding	EACAVATION AND DIMONING	Damage J. J. C. P. 1	Formwork and rahar fixing	Formwork and rebar fixing	Formwork and repar lixing	I OTHWOLV GIO LEOGI TIVILIÀ	Common and a start	Comment	Concepting	Concreting	Concreting	Concienting		Strinning off formwork	Stripping off formwork	Subduct in Sudding	VIOMIIIOI IIO RIIDOIN	outbhilf or formativ		Construction of Wall Stem and Ton Stak	Construction of Wall Stem and Ton Stak	Construction of Wall Stem and Ton Slah	Construction of Wall Stem and Top Slab	Construction of Wall Stem and Top Slab	Construction of wall stem and 1 op stab	Construction of wall stem and 10p state	CONSTRUCTION OF WAILOREIL AND TOP STAD	communication of them of the real of the r	Francisculum and	Formwork and rehar fiving	Formwork and rebar fixing	FORTHWORK AND ROAT DIXING		Concepting	Concreting	Concreming		Strinning off formularly	Stripping off formwork	Stripping off formwork	Sundatine Sundatine	VIONITAL IN PRODUCT		Dataining Wall at Agams D (Dauldar Track)	Retaining Wall at Access D (Roulder Tran)	Retaining Wall at Access D (Boulder Tran)	Ketaining Wall at Access D (Boulder Trap)	Ketaining wall at Access D (Boulder Trap)	Retaining wall at Access D (boulder Trap)	remaining and an encourt of the state of the	Potaining Wall /I HO	Retaining Wall (LHS)	Netaining wall (LHO)		Excavation and hlinding	EXCAVATION and DIMONIS		Construction of Race Clab Ray 7	Construction of Base Slab, Bay 2	Construction of pass state, pay 2	Formwork and what fiving	Formwork and rebar fixing	Green most and washing a	Concreting
	l day 2 days	1 day 2 days 2 days	l day 2 days	2 days	2 days	14 days	14 days		604 days	41 days	41 days	41 days	6 days	8 days	o uaja	4 days	1 dav	1 uay	3 days	clan c	8 days	8 days	d dave	4 days	1 Jan	1 day	time t	3 days	8 days	efen o	4 days	1 1/100	l day	3 days	3 days	11 days	/ daue	4 days	1 dav	1 day	3 days	2 days	3 days	2 uays	6 days	6 dave	b days	23 days	23 days	1 4000	4 days	t uays	5 days	cyan c	1 dav	1 day	1 dev	t day	e	5 days	c tan c	1 day	1 day	1 day	I day		5 dave	2 days	a fuo a	SAI dave	541 days	Stan 14C	16 1-	15 days	LJ UAYS	6 daws	6 days	o days	a transfer	< date	5 days	5 days	o days	sten c	o fran o	1 400	1 day	1 day	1 day	1 140	2 stone	3 days	3 days	o days	skin c	often c	10 1	10 4 2 2	10 dave	10 days	10 days	10 days	IU days	IU days	IV UAYS	efun ar	A days	4 days	4 days	cian L	1 days	1 dav	1 day	fran t	s down	5 davs	5 days	5 days	2 uays	efine c	1 1	AT House	41 dave	41 days	41 days	41 days	41 Udys	41 4	41 days	41 days	and a second sec	6 dave	b days	c tan o	Q dave	8 days	o days	A Mario	4 days	e fun 1	1 day
21/122011 7/122011 7/122011 7/122010 11/10/2010 14/9/2010 19/9/2010 19/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 22/9/2010 11/10/2011 11/10/2011 11/10/2011 11/10/2011 11/11/2011 21/12/2010 4/11/2011 11/11/2011 11/11/2011 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010 11/11/2010	19/12/2011 20/12/2011	19/12/2011 20/12/2011 20/12/2011	20/12/2011	20/12/2011	20/12/2011	24/11/2011	24/11/2011		30/8/2010	1/9/2010	1/9/2010	1/9/2010	1/9/2010	7/9/2010	OTO71611	7/9/2010	11/9/2010	010716/11	12/9/2010	010216.01	0100/0/51	15/9/2010	010/00/01	15/9/2010	0100001	19/9/2010	0100000	20/9/2010	23/9/2010	010216167	23/9/2010	77/0/2010	27/9/2010	28/9/2010	28/9/2010	1/10/2010	01000011	1/10/2010	5/10/2010	5/10/2010	010/01/9	0107/01/0	9/10/2010	0107/01/6	30/8/2010	0106/8/01	0107/8/06	1/10/2011	1/10/2011	1100011	1/10/2011	1107/01/1	5/10/2011	1107/01/6	10/10/2011	1107/01/01	11/10/2011	11/10/2011	110001001	12/10/2011	1102101221	17/10/2011	1/10/2011	110/01/21	18/10/2011	10000011	11000101	110/2/01/61	A TO ANY OF A	0100/11/1	1/11/2010	0107/11/1	04100011	24/10/2011	1107/01/14-7	110001170	24/10/2011	24/10/2011		20/10/0011	30/10/2011	30/10/2011	1107/01/06	1107/01/06		110001111	4/11/2011	4/11/2011	4/11/2011	11071714	110011/2	1100/11/5	5/11/2011	1107/11/C	1107/11/0	110711	0/11/0011	1100/11/0	11/00/11/8	8/11/2011	8/11/2011	8/11/2011	8/11/2011	1107/11/8	0/11/2/11		0/11/0011	8/11/2011	1102/11/8	TTATITIO	111101	11/11/2011	12/11/2011	11/2/11/21	12/11/0011	11/1/011	13/11/2011	13/11/2011	13/11/2011	TATIOT	11110010	1/11/2010	0106/11/1	1/11/2010	1/11/2010	1/11/2010	0107/11/1	1/1/10/10	1/11/2010	1/11/2010		V100/11/1	1/11/2010	ATA71711	7/11/0010	7/11/2010	0102/11/1	7/11/0010	7/11/2010	ATATITU	010/01/11
	19/12/2011 21/12/2011			21/12/2011	21/12/2011	7/12/2011	7/12/2011		24/4/2012	11/10/2010	010/2011	11/10/2010	6/9/2010	14/9/2010	010716/161	10/9/2010	11/9/2010	0107/6/11	14/9/2010	14/9/2010	0100/01020	22/9/2010	10/0/0/01	18/9/2010	0100001	19/9/2010	0100000	22/9/2010	30/9/2010	DIN716IDC	26/9/2010	010000CC	27/9/2010	30/9/2010	30/9/2010	11/10/2010	0100010	4/10/2010	010/201/5	5/10/2010	010/20178	0107/01/8	11/10/2010	0107/01/11	4/9/2010	4/9/2010	4/9/2010	23/10/2011	23/10/2011	A A DOM UN A DOM	4/10/2011	1107/01/6	9/10/2011	1107/01/K	10/10/011	10/10/2011	11/0/0011	11/10/2011	1/100011	16/10/2011	1107101101	11/10/0111	1//10/2011	1100010	18/10/2011		11000126	25/10/2011	TOTOT ICT	CIUCININC	24/4/2012	710714147	711 10011	7/11/2011	111/2/11	11000100	29/10/2011	1107/01/67	1100101100	110011/2	3/11/2011	3/11/2011	1107/11/6	1107/11/6	TTOPET + IC	110011	4/11/2011	4/11/2011	4/11/2011	T T D T T T 14-	1110011	11100111	7/11/2011	111/2011	111/2/11	TTATTL	1100011	110011	17/11/0011	17/11/2011	17/11/2011	17/11/2011	1//11/2011	1/11/2011	11111111	A TO	11/10/01/11	11/11/2011	11/11/2011	11/2/11/11/1	110011101	1100/11/01	12/11/2011	1102011001	110011001	17/11/2011	17/11/2011	17/11/2011	1//11//2011	110711111		11/10/0010	11/10/0010	11/12/2010	11/12/2010	11/12/2010	0107771111	11/10/0010	0100/01/11	11/12/2010	A THE PARTY OF THE	AIIIDAIA	6/11/2010	01071110	11/11/0010	14/11/2010	14/11/2010	10/11/0010	10/11/2010	0107/01/01	0100/11/11
	S 0 N D J F M A M J J A M J F M A M J J A M J J A M J J A M J J A M J J A N D J F M A M J J A N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O						£24			1		1	3	a				427	₽	5		8		5°4	φ	A	45	274				*				8					**	•••	~				0		1							· · ·	•	- -	•			· · ·		4			-	7.	-				•						5	•				· · ·																												-									•				1	1	1			1	-		9 •	2		4	••••	44	-	P ²	**

	1401	1400	1399	1398	1397	1396	1305	1393	1002	1901	1001	1300	1389	1388	1387	1386	1385	1384	1383	1382	1381	1380	1379	1378	1771	1376	1375	13/3	1372	1371	1370	1369	89%1	1300	1365	1364	1363	1362	1361	1360	1358	1357	1356	1355	1354	1351	1001	1350	1349	1348	1347	1346	1344		ID 杆族名稱
	Laying concrete blocks and gabion blocks	Excavation and Foramtion	Retaining Wall (Ch 400-450 LHS) TR1 (replaced by AD1)	Backfilling	Laving concrete blocks and gabion blocks	Excavation and Formation	Partition Wall (Ch AM) ASO DUCY TD1 (makanal her AD1)	Demolition works	Demoitton of Bridge TB-C		Fubic ugining instantion (CE2510)	Public lighting Installation (CE2210)	Public lighting Installation (CE2311)	Construction of Drawnits / Ductings	Lighting at Footbridge TB06	Railing installation	Stripping off formwork	Concreting	Formwork and rebar fixing for decking	Construction of decking	Stripping off formwork	Concepting	Rebar fixing and shuttering formwork for column	Concerning of pass side	Concepting of loss slop	Excavation and maker fixing of base slob	Construction of Abutment A (LHS)	Control Control Control Control	n-4.21 mpoc /m inov	Backfilling	Laying concrete blocks and gabion blocks	Excavation and Foramtion	Cf 500-450 Retaining Wall (Ch 345-400 I Hey TP1 (contacted by AD1)	UK 350 450	Removal of existing lighting (VA1279-A1)	Removal of existing lighting (VA1278-A1)	T&C	Public lighting Installation (CE2302)	Public lighting Installation (CE2300)	Public lighting Installation (CE2200)	Lighting at Access D	Railing and street furniture	Pavement	Road Kerb and formation	Vehicular Access D	Stripping off formwork Recitfil the Detaining Wall	Concreting	Formwork and rebar fixing	Construction of Wall Stem, Bay 1	Stripping off formwork	Concreting	Formwork and rebar fixing	Construction of Wall Storn Day 2		and the second se
	12 days	12 days	30 days	6 davs	12 days	12 days	L 00	3 days	3 days	2 days	2 days	S dave	5 dave	10 days	22 days	2 days	14 days	I day	10 days	27 days	3 davs	4 days	2 days	1 day	4 days	o days	22 days	435 days		12 days	12 days	94 days	4// days	L CCL	2 days	2 days	1 day	3 days	2 days	21 days	234 days	12 days	30 days	80 days	sten c	3 days	1 day	4 days	11 days	3 days	T day	8 days	3 days	Paration	7
	16/3/2011	4/3/2011	4/3/2011	27/1/2011	15/1/2011	3/1/2011	1100110	4/4/2012	4/4/2012	22/4/2012	1/14/2012	1/1/2/12/12	2102140	2/4/2012	2/4/2012	2/4/2012	10/3/012	18/3/2012	2102120	8/3/2012	1102/24	1107/7/07	1107/7/07	24/2/2011	1107/7/07	14/2/2011	14/2/2011	14/2/2011		4/3/2011	20/2/2011	11/02/11/2	3/1/2011	211 2001	20/3/2012	18/3/2012	17/3/2012	14/3/2012	14/3/2012	1/2/2011	1/8/2011	13/4/2012	14/3/2012	1/6/2011	0102/21/6	6/12/2010	5/12/2010	1/12/2010	1/12/2010	28/11/2010	27/11/2010	23/11/2010	20/11/2010	JUDIO	
	27/3/2011	1100/2/51	2/4/2011	1/2/2011	26/1/2011	14/1/2011	1000011	6/4/2012	6/4/2012	23/4/2012	21/4/2012	10/4/2012	210214/11	11/4/2012	23/4/2012	3/4/2012	1/4/0012	18/3/012	17/3/010	3/4/2012	1100/2/17	1107/010	1102011	24/2/2011	23/2/2011	1102/2/161	7/3/2011	23/4/2012		15/3/2011	3/3/2011	10/0/01	23/4/2012	2000	21/3/2012	19/3/2012	17/3/2012	210/3/2012	210276701	21/8/2011	21/3/2012	24/4/2012	12/4/2012	19/8/2011	0107/01/1	8/12/2010	5/12/2010	4/12/2010	11/12/2010	30/11/2010	27/11/2010	010/11/06		A S	PIN DACIAS
																							•••				•••															•••											-7-	S O N D J F M A M J J A S O N D	Programme Aug 201
					× S											•••	•••	•••			•••						1	1					•					•••				• •				* *	e ·	P	8	₽4	~ ∢⊅	4			
100								+ +									7.5					4 ⁻⁷	4				4								5.5.5												-		(6)+3					J F M A M J J	-
									_																															8	1				-									J A S O N D	
																1	*		*	-												-		2.54			a de la													* * *				Halt 1, 2	
										**** 4	P	\$°	*						**		**			*:*)	а- н.			4				4	4										y".										1	MAMJJJ	
																																																						J A S O N D	
							* *		•••						515)	2.75		0.0				1.50															**																	D J F M A M	

Revised Mas 日期: 19/1/201		1459	1458	1457	1456	1455	1454	1453	1452	1451	1450	1440	1448	1447	2441	1444	1443	1442	1441	1440	1439	1438	1430	1435	1434	1433	1432	1431	1429	1428	1427	1426	1424	1423	1422	1421	1420	1410	1417	1416	1415	1414	1412	1411	1410	1409	1408	1406	1405	1404	1402			
Revised Master Prog (Aug10-Apr1 任務 GEGEGEGEGEGEGEGEGEGEGEGEGEGEGEGEGEGEGE		Concreting	Formwork and rehar fixing	Wall Stem Construction Bay 3 (LHS, RHS)	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction Bay 3	Stripping off formwork	Concreting	Formwork and rehar fixing	Wall Stem Construction Bay 2 /I HC DHC)	Stringing off formund:	Concepting	Dase olar Construction Day 2	Bone Clob Construction Bon 2	Concreting	Formwork and rebar fixing	Wall Stem Construction Bay 1 (LHS, RHS)	Stripping off formwork	Concreting	Formwork and rehar figure	Excavation and Formation Rase Stab Construction Ray 1	Demolition of House 2 Sha Po Tsai	Retaining Wall (ch 450-500) TR2	Ch 450-525		T&C	Dublic lichting Installation (CE2212)	Lighting at CH 350-380	and the second s	Drainage & Footpath (Ch350-450) LHS & RHS	Drainage & Footpath (Ch350.450) I HS & BHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Construction of Wall Stem and Top Slab	Concreting Strinning off formwork	Portmwork and rebar lixing	Excavation and Blinding	Construction of Base Slab	Box Culvert TB01 (Ch 450)	Sinpping of Lormwork	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Step 5 (Ch 410)	Placing Grade 500 toe Stone	River Bed formation (Ch 400-450)	Maintainence Staircase (Ch 420 LHS) Formwork and concreting	Backfilling	11-020-51119-9	10:47 HD	
•	I way	1 day	4 dave	8 days	S davs	2 days	8 days	15 days	, muj	1 day	o days	o days	2 days	8 days	skep ci	3 days	1 day	4 days	8 days	5 days	o uays 2 days	2 dave	15 days	18 days	115 days	592 days		/ uays 2 days	49 days	58 days	to uays	42 days	AD date	14 days	1 day	4 days	19 days	2 days	8 days	6 days	21 days	40 days	1 day	1 day	5 days	7 days	14 days	6 days	6 days	4 days	6 days	Duration	1	River Imp
上顯型任務	11020102	11/0/01/00	110/01/21	110//01/81	1100/01/21	11/12/2011	1106/61/2	1107/71/8	1100/01/8	7/12/2011	1100/01/2	1107/11/87	11/07/11/07	18/11/2011	18/11/2011	23/12/2011	22/12/2011	18/12/2011	18/12/2011	13/11/2011	11/11/2011	1100/11/2	19/10/2011	1/10/2011	1/10/2011	15/10/2010		9/1/2012	14/11/2011	14/11/2011	1102011	110/11/1	1/10/011	22/2/2011	21/2/2011	17/2/2011	17/2/2011	1102/2/01	2/2/2011	27/1/2011	27/1/2011	27/1/2011	1/4/2012	31/3/2012	26/3/2012	19/3/2012	19/3/2012	19/3/2012	19/3/2012	24/3/2011	28/3/2011	Start	_	rovement V
(1000000000000000000000000000000000000	11020107	1107/21/17	110/01/10	110/01/50	17/17/2011	12/12/2011	10/12/2011	1102/21/01	1100/01/01	7/12/2011	110/12/1101	1102011	1102/11/17	25/11/2011	1102/2117	25/12/2011	22/12/2011	21/12/2011	25/12/2011	17/11/2011	12/11/2011	11001101	2/11/2011	18/10/2011	23/1/2012	28/5/2012		10/1/2012	1/1/2012	10/1/2012	1102021021	110/01/01	110000101	7/3/2011	21/2/2011	20/2/2011	7/3/2011	14/2/2011	9/2/2011	1/2/2011	16/2/2011	7/3/2011	1/4/2012	31/3/2012	30/3/2012	25/3/2012	1/4/2012	24/3/2012	24/3/2012	27/3/2011		Finish 2, 2009 A S	evised Ma	Norks in Up
上版型進度 小的任務 新要群組	22	*			~2	~8			£.				47	4 ² *							~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	•••	<u>9</u>					¢°		1]]			~~~					2 ² 4	*	1			94							2009 Half 1, 2010 Half 2, 2010 Half 1, 2011 Half 2, 2011 Half 1, 2012 Half 2, 2012 Half 1, 2013 S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J <td></td> <td>River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River</td>		River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

1517	1516	5151	1014	CTCT CTCT	1513	1912	1151	1510	1509	1508	1507	1506	1505	1304	1503	1502	1201	1500	1499	1498	1497	1492	1494	1493	1492	1491	1490	1489	1407	1480	1485	1484	1483	1482	1481	1479	1478	1477	1476	14/4	1473	1472	1471	1470	1468	1467	1466	1465	1464	1462	1461	1460	田田田	
Excavation and Blinding	Construction of Abutment B	Stripping off formwork	Concreting	repair traing and sumiciting formwork for column	Datas Eving and chattaning formulate for actions	Strinning off formwork	Concreting of base slab	Formwork and rebar fixing for base slab	Excavation and Blinding	Construction of Abutment A	Demolition works	Demolition of existing Footbridge TB-D (Ch 525)	Temporary Pedestrain Division	Temporary Pedestrian Division	Footbridge TB07 (Ch 525)		Construction of drainage & footpath	Drainage & Footpath (Ch 490-525 RHS)	Construction of Step	Cascades (Ch 500 LHS)	Concerning off formwork	Portmwork and rebar lixing	Wall Stem Construction Bay 2 (LHS, RHS)	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction Bay 2 (incl. Step 7)	Stripping off formwork	Conceiling	Wall Stem Construction Bay 1 (LHS, RHS)	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction Bay 1 (incl. Step 7)	Excavation and Formation	Data a Will ACL CON CON I HON MON	Construction of drainage & footpath	Drainage & Footpath (Ch 450-490 RHS)	Stripping off formwork	Formwork and rebar fixing	Wall Stem Construction Bay 5 (LHS, RHS)	Supping off formwork	Concreting	Formwork and rehar fixing	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction Bay 4 (LHS, RHS)	Surpping off formwork	Concreting	Base Slab Construction Bay 4 (incl. Step 6)	Stripping off formwork	仕勝名稱	2000
12 days	28 days	3 days	1 day	4 days	eten c	2 dave	T day	4 days	12 days	28 days	3 days	3 days	3 days	3 days	46 days		14 days	14 days	24 days	24 days	1 day	6 days	10 days	5 days	2 days	12 days	19 days	3 davs	1 day	10 days	5 days	2 days	12 days	19 days	10 days 12 days	-	28 days	28 days	3 davs	6 days	10 days	5 days	12 days	17 days	3 days	1 day	6 days	10 days	5 days	12 days	19 days	3 days	Duration	5
19/11/2010	19/11/2010	2/12/2010	1/12/2010	0107/11/17	010011140	010/11/2010	0100/11/20	19/11/2010	7/11/2010	7/11/2010	4/11/2010	4/11/2010	1/11/2010	1/11/2010	1/11/2010		21/2/2012	21/2/2012	13/1/2012	13/1/2012	2102/2/11	11/2/2012	11/2/2012	6/2/2012	4/2/2012	23/1/2012	23/1/2012	20/1/2012	10/1/2012	13/1/2012	8/1/2012	6/1/2012	25/12/2011	25/12/2011	13/12/2011	101100011	1/5/2012	1/5/2012	21/1/2012	14/1/2012	14/1/2012	9/1/2012	7/1/2012	201120211	13/1/2012	12/1/2012	6/1/2012	6/1/2012	1/1/2012	10/12/2011	18/12/2011	23/12/2011	Start	
30/11/2010	16/12/2010	4/12/2010	1/12/2010	0107/11/06	010011000	26/11/2010	0100/11/20	22/11/2010	18/11/2010	4/12/2010	6/11/2010	6/11/2010	3/11/2010	3/11/2010	16/12/2010		5/3/2012	5/3/2012	5/2/2012	5/0/012	21020201	16/2/2012	20/2/2012	10/2/2012	5/2/2012	3/2/2012	10/2/2012	22/1/2012	10/1/2012	22/1/2012	12/1/2012	7/1/2012	5/1/2012	12/1/2012	24/12/2012		28/5/2012	28/5/2012	2100/180	19/1/2012	23/1/2012	13/1/2012	8/1/2012	210211/9	15/1/2012	12/1/2012	11/1/2012	15/1/2012	5/1/2012	29/12/2011	5/1/2012		Finish 2, 200	evised Maste
	1.00																														* *																1 232						2, 2009 Half I, 2010	Revised Master Programme Aug 2010 - Apr 2013
	1	****			4	*			₽.	1	74	4	 	•	1							-															÷				0.70	20.707					1 = 17						Half 2, 2010	
																						••								• •				•••	•••				•••		••			•••	••••					•••			Half 1, 2011	
									-				2127			1.000				1							1	ت ه ر	Ť	-1		P4	ç a	1	249					10°	1	₽ 4	7 4 5	×	-	4 ²⁷ 4	PA	8.	P4P	P	•1		Half 2, 2011 Half 1, 2012	
																	04	8		5	**	*													-4		0.	1														1.00		
																																																					Half 2, 2012	
																															86)											*:*.*											Half I, 2013	



1631 1632 1633	1632 1632	1631	1631	DC01	1630	1629	1628	1627	1020	1606	1625	1624	1023			1(91	0031	1619	1618	1617	1616	1615	1614	6101	2101	1101	1191	1910	1609	1608	1607	1606	1605	1604	1603	1602	1601	1600	1599	1598	1597	1505	1595	7051 C6CT		1991	1590	1589	1588	1587	9851	1585	1584	1583	1582	1881	1580	1579	1578	0/01	1672	ID 任務名稱			
	FOIIBWOIN ADD TODAL IIVIDE	Ecommon's and rehar fiving	Construction of Wall Stom Ray 2 DHS	Strinning off formwork	Concreting	Formwork and rebar fixing	Construction of Wall Stem Bay 3 LHS	Stripping off formwork	Concienting	Conception	Formwork and rebar fixing	Construction of Base Slab Bay 3	Excavation and formation	Econotion and formation	Retaining Wall (ch 595-615) TP3	and the second se	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction TR5B Bay 2 LHS	Stripping off formwork	Concreting	Formwork and rebar lixing	base stat Construction bay 2 Lins	a cite of the second subscripting of the second sec	Criming of formund	Concepting	Formwork and rehar fixing	Wall Stem Construction TR5B Bay 1 LHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction Bay 1 LHS	Retaining Wall TR5B & TR6 CH585-595 LHS	and the second se	Strinning off formwork	Concreting	Formwork and rebar fixing	Construction of Wall Stem and Top Slab	Stripping off formwork	Concreting	Formwork and rehar fixing	Excavation and Blinding	Construction of Base Slah	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction TR5A Bay 3 LHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Base Slab Construction TR5A Bay 3 LHS	Stripping off formwork	Concreting	Formwork and rebar fixing	Wall Stem Construction TR5A Bay 2 LHS	Stringing off formwork	Concreting	Formwork and rehar fixing	Base Slab Construction TR5A Bay 2 LHS	Charlen of Communication				
	U uays	6 days	10 days	3 days	1 day	6 days	10 days	b days	c you 2	2 dave	12 days	20 days	12 uays	10 days	42 davs		3 days	l day	4 days	8 days	5 days	2 days	8 days	sken cr	J uays	3 yore	l dav	4 days	8 days	5 days	2 days	8 days	15 days	33 days	a free to	14 days	1 day	6 days	21 days	3 days	1 day	4 days	24 days	32 days	71 daws	1 day	4 days	8 days	5 days	2 days	8 days	15 days	3 days	1 day	4 days	8 days	5 days	2 days	8 davs	15 days	2 date	Duration		And a second sec	River Impr
	1107/01/00	1100/01/05	1100/01/05	6/1/2012	5/1/2012	30/12/2011	30/12/2011	24/12/2011	110001100	1100/01/00	10/12/2011	10/12/2011	11/07/11/07	11/0/11/20	28/11/2011		8/12/2011	7/12/2011	3/12/2011	3/12/2011	28/11/2011	26/11/2011	18/11/2011	10/11/2011	110211102	28/11/2011	27/11/2011	23/11/2011	23/11/2011	18/11/2011	16/11/2011	8/11/2011	8/11/2011	8/11/2011		9/11/2011	8/11/2011	2/11/2011	2/11/2011	30/10/2011	29/10/2011	25/10/2011	1/10/2011	1/10/2011	1102007	1102/2/12	17/2/2011	17/2/2011	12/2/2011	10/2/2011	2/2/2011	2/2/2011	4/3/2011	3/3/2011	27/2/2011	27/2/2011	22/2/2011	20/2/2011	12/2/2011	12/2/2011	1100000	Start	Re		ovement W
	21021114	4/1/2012	0100/1/8	8/1/2012	5/1/2012	4/1/2012	8/1/2012	29/12/2011	110701100	1100/01/20	21/12/2011	29/12/2011	11077716	1100/01/0	8/1/2012		10/12/2011	7/12/2011	6/12/2011	10/12/2011	2/12/2011	27/11/2011	25/11/2011	1102011	110201100	11001100	27/11/2011	26/11/2011	30/11/2011	22/11/2011	17/11/2011	15/11/2011	22/11/2011	10/12/2011		22/11/2011	8/11/2011	7/11/2011	22/11/2011	1/11/2011	29/10/2011	28/10/2011	24/10/2011	1/11/2011	11/02/2/142	1107/7/17	20/2/2011	24/2/2011	16/2/2011	11/2/2011	9/2/2011	16/2/2011	6/3/2011	3/3/2011	2/3/2011	6/3/2011	26/2/2011	21/2/2011	19/2/2011	26/2/2011	A	Finish 2, 2009	vised Ma		lorks in Up
	<					P					\$P-	4	<u>-</u>	÷.	1				P			477		×		~	~**		•					1			~~~		1	574				1		4	~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		3		₽ ₽ ₹		~				74		2 2 2	1.	J A S O N D J F M A M J	Half 1, 2010 Half			River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Revised Ma 日期: 19/1/2	1690	1689	1688	1687	1686	1685	1683	1682	1681	1680	1679	1677	1676	1675	1673	1672	1670	1669	1001	1666	1665	1664	1662	1661	1660	1658	1657	1656	1655	1653	1652	1650	1649	1647	1646	1645	1643	1642	1641	1639	1638	1637	1635	1634	ID 任		
日時: N07001 Prog (Aug10-Apr1 任務 Sasasasasasasasasasasasasasasasasasasas	Completion of Works	All remaining works at all Area	Commencement of Works	Section 8 - All Remaining Work at All Portions	Perturbation of a state	Landscape Establishment works Completion of Works	Preservation and Protection of Preserved Trees	Submission of Tree Survey	Landscaping Softworks	Landscaping Hardworks	Material Submission Submission Approval	Commencement of Works	Section 7 Landscape Works	Section 7 - Landscape Establishemnt Works (Portion L, N & P)	Completion of Works	Landscape Establishment Works	Submission of Tree Survey Descentation and Descentary of Descentary	Landscaping Softworks	Suomssion Approval Landscaping Hardworks	Material Submission	Commencement of Works	Section 6 Landscape Works	Section 6 - Landscape Fetablishemnt Works (Portion 1 K & M)	Completion of Works	Landscare Establishment Works	Submission of Tree Survey Preservation and Protection of Preserved Trees	Landscaping Softworks	Landscaping Hardworks	Material Submission Submission Annoval	Commencement of Works	Section 5 - Lanuscape Estatoristiciliti moras (Fortion 15, 5, 12, 13, 5, 11, 63, 17) Section 5 Landscape Works	Service S. Landowse Establishment Works (Portion R. C. D. E. F. H.& D.	Completion of Work at Section 4	Section 4 - Box Culvert (Area A)	free constraint Burning refutition	1&C Removal of existing lighting (CE1600-R2)	Public lighting Installation (CE2327)	Public lighting Installation (CE2326)	Public lighting Installation (CE2325)	Lighting at CH 550-610 Construction of Drawnits / Ducting	Construction of footpath & drainage works	Lrainage & Footpath (Cn 523-013 Lfts & Kns) Backfill	Stripping off formwork	Concreting	任務名稱		
*	0 days	1300 days	I day	1301 days		o davs	1265 days	400 days	365 days	1176 days?	0 days	1 day	1665 days	1666 days?	0 days	1265 days	400 days	365 days	1161 days?	120 days	l day	1665 days	1666 days?	0 days	1265 days	400 days	365 days	1541 days?	0 days	l day	1665 days	1666 days?	0 days	0 days		1 day 2 days	6 days	6 days	6 days	15 days 6 days	72 days	14 days	3 days	l day	Duration		
上願型任務	20/4/2011	29/9/2007	28/9/2007	28/9/2007		19/4/2012	2/11/2008	29/9/2007	21/4/2011	30/1/2009	9/2/2008	1000/000	28/9/2007	28/9/2007	19/4/2012	2/11/2008	2/11/2008	21/4/2011	14/2/2009	29/9/2007	28/9/2007	28/9/2007	28/9/2007	19/4/2012	2/11/2008	2/11/2008	20/4/2011	31/1/2008	9/2/2008	28/9/2007	28/9/2007	78/0/2017	9/12/2009	9/12/2009		1/6/2011	25/5/2011	25/5/2011	25/5/2011	19/5/2011	8/3/2011	22/2/2011	6/1/2012	5/1/2012	Start	100 000	
	20/4/2011	20/4/2011	28/9/2007	20/4/2011		19/4/2012	19/4/2012	1/11/2008	19/4/2012	19/4/2012	9/2/2008	1002/6/82	10.1	19/4/2012	19/4/2012	10.00	19/4/2012	19/4/2012	19/4/2012	26/1/2008	28/9/2007	18/4/2012	19/4/2012	19/4/2012	1. J.	19/4/2012	18/4/2012	19/4/2012	9/2/2008	28/9/2007	18/4/2012	19/4/2012	9/12/2009	9/12/2009		2/6/2011	31/5/2011	30/5/2011	30/5/2011	24/5/2011	18/5/2011	7/3/2011	18/5/2012		Finish 2	evised Ma	
333〕上願想進度 ●●●●●●● 外部任務 ◎●●●●●● 検疫群組 ●●●●●● 分割 ・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・・	→ AUA					◆ 19/4									◆ 19/4																		♦ 9/12	 9/12 9/12 			~~~	~~~~	P						2. 2009 Half 1. 2010 Half 2. 2010 Half 1. 2011 Half 2. 2011 Half 1. 2012 Half 2. 2012 Half 1. 2012 A G G N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M<		

Appendix J: Ecological Impact Monitoring Report for Upper Tai Po River

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Ecological Impact Monitoring Report (No. 5) Upper Tai Po River

January 2011



River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Contract No. DC/2007/06

Ecological Impact Monitoring Report (No. 5) Upper Tai Po River

Table of	Contents	Page
1 Introd	luction	1
2 Sumn	nary Of Major Points	1
3 Sumn	nary Of The Construction Activities For The Month	2
4 Monit	coring Methodology	4
5 Monit	coring Results	4
6 Audit	/review of monitoring result	7
7 Reme	dial measures adopted to restore the adverse condition	7
8 Recor	d of complaints and remedial measures	7
9 Forec	ast of works programme and monitoring requirements	7
10 Comm	nents And Conclusions	8
11 Refe	erences	8

FIGURES

Figure 1-1 to 1-3. Transect line and sampling location within study area

TABLE

Table 5-1. Flora species recorded at the transect along the Upper Tai Po River.

Table 5-2. Flora species recorded from belt transect survey at the Upper Tai Po River Table 5-3 Avifauna recorded along survey transects and at two selected point count locations at Upper Tai Po River.

Table 5-4. Odonate species recorded at the Upper Tai Po River

Table 5-5 Aquatic Macro invertebrates recorded at Upper Tai Po River.

Table 5-6 Fish species recorded at Upper Tai Po River.

Table 5-7 Abiotic data for Upper Tai Po River.

PHOTOS

APPENDIX I Summary of Total Accumulative Complaint Received. APPENDIX II The list for mitigation measure for Upper Tai Po River construction site.

1 Introduction

- 1.1 The project of Drainage Improvement Works in Upper Tai Po River requires to carry out an ecological impact monitoring programme when the project commenced. The collected data was used to assess ecological impact during construction period.
- 1.2 Scope of ecological impact monitoring was detailed in the Particular Specification (PS) and EM & A Manual of the project. In brief, the survey need to collect data on abiotic such as water quality, substratum characteristics, water flow, and biotic data of flora and fauna.
- 1.3 China-Hong Kong Ecology Consultants was committed by Chiu Hing Construction and Transportation Co. Limited to undertake the ecological baseline survey in Oct 2007 and impact monitoring tasks for the project starting from January 2009.
- 1.4 This is the number 5 ecological impact monitoring report for the project conducted in January 2011. It contents the following subsections:
 - Summary of major points
 - Summary of the construction activities for the month
 - Monitoring Methods and Results
 - Audit/review of monitoring results
 - Remedial measures adopted to restore the adverse condition
 - Record of complaints and remedial measures
 - Forecast of works programme and monitoring requirements; and
 - Comments and conclusions

2 Summary of Major Points

- Field ecological monitoring was undertaken on 27th January 2011;
- Stream habitat at most sections of Upper Tai Po River (Photo 1,2) was changed due to drainage works; and
- During the impact monitoring, the man power deployed and survey duration was the same as pervious monitoring events. (i.e. 3 field workers from China-Hong Kong Ecology Consultant and 2 environmental assistant from Chiu Hing Construction & Transportation Co. Ltd).
- The number of target stream fauna (i.e., fish, *Parazacco spilurus*) recorded in January 2011 was lower than those recorded during baseline monitoring (before fish capture/relocation took place). Low fish population of *Parazacco spilurus* was partially due to habitat loss caused by drainage works and partially due to the fact that the target stream fauna have not restored to normal level after previous capture/relocation operations and heavy rainfall in 2010. The other target species including fish (*Pseudobagrus trilineatus*) and Hong Kong Newt (*Paramesotriton hongkongensis*) were not found within works area during both baseline and impact monitoring.

3 Summary of The Construction Activities

- 3.1 Major construction activities carried out by the contractor from July 2010 to Dec 2010 include:
 - 1. Retain Wall
 - 2. Footbridge
 - 3. Gabion Wall
 - 4. Box Culvert

4 Monitoring Methodology

4.1 Avifauna

Avifauna survey was conducted during the impact monitoring period. Special attention was given to those stream channel area where birds used as feeding and foraging habitat. In general, avifauna survey was taken in the morning or late afternoon when birds are more active (feeding and foraging). Numerical abundance was recorded at fixed count points within a fixed radium, e.g. 30-50m according to landscape feature and visual penetration extent. Duration of the point count of birds was standardised for 10 minutes at each location in order to collect comparable data. Transect count will also be used for the avifauna survey aimed to collect qualitative data. Binoculars and digital camera was the main instrument to be used. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiddiversity.net) and Carey et al (2001).

The point count was conducted at two locations with one located at the lower portion of the river channel ant the other located at the upper section of the river.

4.2 Fish and Newt Population

Fish community including target species (Three-lined Chinese Stream Catfish and Predaceous Chub) and Hong Kong Newt population at the specified river channel was monitored by live trapping (Photo 3), hand nets and direct observation methods. Active searching at night for *Pseudobagrus trilineatus* has also been carried out. Sampling was conducted at two proposed sampling locations, i.e. upper and lower sections of the river and covered major type of stream habitats, e.g. stream pool and riffle. The number of the captured or observed fish was estimated and recorded. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiddiversity.net) and Virginia et al (2004).

4.3 Aquatic Macro-invertebrates

Macro-invertebrates in the likely affected streams was surveyed. Two sampling sites within the affected stream sites was designed to collect necessary macroinvertebrate fauna for ecological impact monitoring information. Three replicates was taken at each sampling point and pool together for further sample process. Kick sampling (photo 4) and hand netting was the main survey methodologies for stream organisms. Dissection microscope, digital camera was used to aid identification and enumeration. Numerical abundance, species identity was recorded. Nomenclature and protection status of the species will follow those documented in the AFCD website (www.hkiddiversity.net) and other literatures such as Dudgeon (1999)

4.4 Adult Odonate Survey

Adult Odonate survey was conducted within the monitoring area. Transect count was used for the survey. Binoculars, digital camera and hand net was utilized to aid identification. In general, all captured fauna was released immediately after on-site identification or taking photo. Numerical abundance, species identity and other notable behaviour was recorded. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiodiversity.net) and Keith (2003). Adult Odonate survey was conducted along line transects in parallel with river channel within works area where access was permitted

4.5 **Riparian Vegetation**

Riparian vegetation including aquatic and emergent was sampled by line a belt transects along the affected stream channel and riparian habitat. Species, relative abundance, average heights were recorded. Vegetation survey was conducted at two selected belt transects with one located at the lower portion of the river channel and the other at the upper section of the river respectively. The belt transects was run across the river channel and is aimed to collect quantitative data of vegetation. Similarly, qualitative data of plants was collected by recording plant species along line transect. Nomenclature and protection status of the species followed those documented in the AFCD website (www.hkbiodiversity.net) and Hong Kong Herbarium (2004).

4.6 Abiotic Data Collection

Water quality monitoring

Dissolved oxygen level, pH value, conductivity, salinity, BOD and nutrient level (nitrate and ammonium) was sampled and analyzed by conventional methods in situ or send to laboratory.

Sediment Characteristics

Sediment/substrate characteristics was recorded of sediment cover in percentage e.g. mud, sand, rock, boulder and cemented bottom in the stream bed at sampling sites.

Water flow

Water flow rates in river channel were measured by record of travel time of a floating material (e.g. floating ball) in a measured distance.

5 Monitoring Results

5.1 Vegetation

Vegetation growing along the affected stream was surveyed at Upper Tai Po River. About 34 flora species was recorded within the survey transects along the affected stream courses. All recorded floras were common species. Most vegetation along the stream section was cleared in order to construct temporal assess road and new embankment. Generally, the height of the dominated riparian grass and herb species were in a range from 0.2m to 5m. No rare or protected flora species was recorded. Results of vegetation survey and belt transect survey were given in **Table 5-1** and **Table 5-2**. Figure 1-1 to 1-3 shows the transect line for the flora surveys.

5.2 Fauna

5.2.1 Avifauna

Avifauna survey was undertaken along survey transects and at two selected point count locations. In total, 23 species of birds were recorded during bird surveys within project area. Transect and Point Count locations were shown on **Figure 1-1 to 1-3**. Result of bird survey was presented in the table 5-3

5.2.2 Adult Odonate Survey

Odonate survey was performed and species recorded at Upper Tai Po River were listed in **Table 5-4**. Only 1 species of dragonfly species were recorded during the surveys in current cold and dry season. The recorded species was common and abundant in Hong Kong (Keith, 2003). Sampling location was shown on **Figure 1-1 to 1-3**.

5.2.3 Hong Kong Newt

Survey of Hong Kong Newt was conducted at Upper Tai Po River. No Hong Kong Newt species was recorded.

5.2.4 <u>Aquatic Macro-invertebrates</u>

Upper Tai Po River was flowing with constant water during survey. Aquaticnet and kick sampling was performed at the stream.

The stream benthos fauna collected was mainly comprised of insects, mollusks and as well as fish. The mollusk fauna of the stream was dominated by snail species of *Physella acuta* at the river channel. Apparently, stream benthic fauna was temporally de-faunated as a result of engineering works and heavy rainfall last year. Details of recorded of stream benthic fauna refers to **Table 5-5.** Sampling location was shown on **Figure 1-1 to 1-3**.

5.2.5 <u>Stream Fish Fauna</u>

Fish surveys were performed at Upper Tai Po River during surveys. In total, 7 species freshwater fish were recorded. Fish such as *Pseudogastro myzon myersi* was commonly recorded in upper river section. The pelagic fish, *Parazacco spilurus* which have conservation interest, was restricted in the upper section of the surveyed river outside the works boundary where the water was unpolluted. Small number of juvenile *Parazacco spilurus* were recorded within the works area at upper stream section. It may be partially due to habitat loss caused by drainage works and partially due to the fact that the target stream fauna have not restored to normal level after previous

capture/relocation operations and heavy rainfall last year. Generally, most of the recorded fish fauna are common species in Hong Kong. *Parazacco spilurus* is a common freshwater fish species in Hong Kong but it was listed as vulnerable in China Red Data Book (hkbiodiversity website) and some of them were captures and released to an undisturbed upper stream habitat before construction works on 15th October 2010. The locally rare fish species of Three-lined Chinese Stream Catfish was not recorded at affected stream section during day and night time surveys during both baseline and impact monitoring periods Details of recorded of fish fauna refers to **Table 5-6.** Sampling location was shown on **Figure 1-1 to 1-3**.

5.3 Abiotic data

Data on water quality and major stream hydrological feature (water flow and substratum) of the stream were collected and given in the Table 5.7.

Generally, the water quality was found polluted at lower stream section mainly due to the domestic sewage discharge from villages. Concentration of nitrate and Ammonia were high (0.5 mg/L and 0.30 mg/L respectively) in lower stream section as shown in Table 4-7. DO was generally higher at upper stream section. Salinity was low, and it was indicated that the stream was not affected by tidal effect.

The stream substratum was comprised of over 80% stones or rocks at most of the stream sections with moderate water flow (up to 0.2m/second at pool and 0.6m/second at riffle). Most vegetation was cleared along the river channel and it would be planted or recolozised in late stage of the construction period.

6 Audit/review of monitoring results

Total population was decreased for the concerned Fish (*Parazacco spilurus*) population in the current monitoring period than those recorded in baseline ecology report. Reduced fish population including *Parazacco spilurus* was partially due to habitat loss caused by drainage works. The seasonality and the removal of fish from the previous capture/relocation exercise on 15th October 2010 were also partially causing the reduction fish population. Therefore, the total population for the concerned Fish was decreased.

7 **Remedial measures adopted to restore the adverse condition** None

8 Record of complaints and remedial measures

There were some complaints at construction site for the Upper Tai Po river. The complaints were followed up with suitable mitigation measures by contractor. The complaints and remedial measures were shown on Appendix I & II.

9 Forecast of works programme and monitoring requirements

Major Construction activities carried out by the contractor anticipated for the coming month include:

- 1. Retain wall
- 2. Gabion Wall

- 3. Footbridge
- 4. Box culvert

10 Comments and Conclusions

Ecological impact monitoring was carried out during January 2011 and relevant biotic and abiotic data was collected according to the project specification and the EM & A Manual. One of the three target freshwater fauna species, i.e., juvenile fish *Parazacco spilurus*, was recorded at upper stream section. The reduced population of the fish was partially due to habitat loss caused by drainage works and partially due to the fact that the target stream fauna have not restored to normal level after previous capture/relocation operations conducted on 15th October 2010 and heavy rainfall in 2010. The fish was commonly seen in more upper stream courses which would be the source for late re-colonization of the newly built river channel. The locally rare fish species of Three-lined Chinese Stream Catfish and the Hong Kong Newt were not recorded at the affected stream section during day and night time surveys conducted for both baseline and impact monitoring.

Most aquatic and riparian vegetation along the stream section was cleared due to construction works. Plant plantation along newly built up river banks would be undertaken at late stage of the project.

The water quality in the surveyed stream was found polluted at lower stream section mainly due to the domestic sewage discharge from villages. No significant change in water quality was detected except the increased sediments in water after comparing the results with baseline monitoring data.

11 **REFERENCES**

Carey, G.J., Chalmers, M.L., Diskin, D.A., Kennerley, P.R., Leader, P.J., Leven, M.R., Lewthwaite, R.W., Melville, D.S., Turnbull, M. and Yung, L. (2001) *The Avifauna of Hong Kong*. Hong Kong Bird Watching Society.

Dudgeon, D. and Corlett, R. (1994). *Hills and Streams - An Ecology of Hong Kong*. Hong Kong University Press, Hong Kong.

Hong Kong Herbarium (2004), Check List of Hong Kong Plants, HKSAR


Keith D.P. Wilson (2003), Field Guide to the Dragonflies of Hong Kong, HKSAR.

Virginia L.F.LEE, Samuel K.S.Lam, Franco K.Y.NG, Tony K.T.CHAN and Maria L.C.YOUNG (2004), *Field Guide to the Freshwater Fish of Hong Kong*, HKSAR.

Hong Kong Biodiversity Website :

http://www.afcd.gov.hk/english/conservation/hkbiodiversity/hkbiodiversity.html

PHOTOS



TABLE

the Upper Tai I	Po stream including ripar		•			
Family	Species name	Species name in Chinese	Oct-07	Jan-09	Jul-09	Jan-10
Euphorbiaceae	Macaranga tanarius	血桐	+	+	+	+
Musaceae	Musa paradisiaca	大蕉	+	+	+	+
Commelinaceae	Commelina communis	鴨蹠草	+	+	+	+
Fabaceae	Pueraria lobata	野葛	+	+	+	+
Gramineae	Panicum repens	枯骨草	+	+	+	+
Asteraceae	Bidens alba	白花鬼針草	+	+	+	+
Araceae	Alocasia odora	海芋	+	+	+	+
Araceae	Colocasia esculenta	芋	+	+	+	+
Moraceae	Ficus hispida	對葉榕	+	+	+	+
Ulmaceae	Celtis sinensis	朴樹	+	+	+	+
Athyriaceae	Callipteris esculenta	菜蕨	+	+	+	+
Verbenaceae	Lantana camara	馬纓丹	+	+	+	+
Sapindaceae	Dimocarpus longan	龍眼	+	+	+	+
Solanaceae	Solanum torvum	水茄	+	+	+	+
Equisetaceae	Equisetum debile	筆管草	+	+	+	+
Thelypteridaceae	Cyclosorus parasiticus	華南毛蕨	+	+	+	+
Bombacaceae	Bombax ceiba	木棉	+	+	+	+
Lauraceae	Cinnamomum camphora	樟樹	+	+	+	+
Myrtaceae	Psidium guajava	番石榴	+	+	+	+
Caprifoliaceae	Viburnum odoratissimum	珊瑚樹	+	+	+	+
Sapindaceae	Litchi chinensis	荔枝	+	+	+	+
Rutaceae	Clausena lansium	黄皮	+	+	+	+
Lauraceae	Litsea glutinosa	潺槁樹	+	+	+	+
Euphorbiaceae	Glochidion zeylanicum	香港算盤子	+	+	+	+
Asteraceae	Ageratum conyzoides	勝紅薊	+	+	+	+
Urticaceae	Boehmeria nivea	苧麻	+	+	+	+
Convolvulaceae	Ipomoea aquatica	通菜	+	+	+	+
Gramineae	Microstegium ciliatum	剛秀竹	++	+	+	+
Asteraceae	Mikania micrantha	薇甘菊	++	+	+	+
Gramineae	Pennisetum purpureum	象草	+	+	+	+
Convolvulaceae	Ipomoea cairica	五爪金龍	+	+	+	+
Asteraceae	Synedrella nodiflora	金腰箭	+	+	+	+
Gramineae	Coix lacryma-jobi	薏苡	+	+	+	+
Amaranthaceae	Alternanthera philoxeroides	空心蓮子草	+	+	+	+
Asteraceae	Wedelia chinensis	蟛蜞菊	+	+	+	+
Polygonaceae	Polygonum barbatum	毛蓼	+	+	+	+
Myrtaceae	Cleistocalyx operculatus	水翁	+	+	+	+
Gramineae	Phragmites karka	卡開蘆	+	+	+	+
Solanaceae	Solanum nigrum	龍葵				+
Cucurbitaceae	Benincasa hispida	冬瓜				
		-				

Table 5-1. Flora species recorded at the transect along the Upper Tai Po stream including riparian habitat.

Note:

+, occurred; ++, common; +++, abundant

Table 5-2. Flora species recorded from belt transect survey at the Upper Tai Po stream (T1- Upper stream sampling site and T2 - Lower stream sampling site)

				Baselin	e survey			-	Impact r	nonitori	ng	
		Stream			t-07					n-09		
		Transect	Т	1	Tź	2	Refe	rence	Т	1		T2
			Height (cm)	%	Height(c m)	%	Height(cm)	%	Height(cm)	%	Height(cm)	%
Family	Species	Chinese name										
Asteraceae	Mikania micrantha	薇甘菊	0.4	15	1	40	0.5	5	0.5	5		
Moraceae	Ficus hispida	對葉榕	1	2			5	5			2	10
Ulmaceae	Celtis sinensis	朴樹	5	2							6	15
Gramineae	Microstegium ciliatum	剛秀竹	1.2	45	1.2	30			0.8	10	0.5	12
Euphorbiaceae	Macaranga tanarius	血桐	2	2			5	5	3	5	1.5	4
Araceae	Alocasia odora	海芋	1.5	23							1.5	25
Araceae	Colocasia esculenta	芋	0.3	<1	0.4	<1	0.3	2				
Myrtaceae	Cleistocalyx operculatus	水翁					0.4	10	7	5		
Athyriaceae	Callipteris esculenta	菜蕨			0.6	1	0.8	10			0.4	10
Gramineae	Phragmites karka	卡開蘆					1.5	51				
Thelypteridaceae	Cyclosorus parasiticus	華南毛蕨	0.4	10							0.4	10
Equisetaceae	Equisetum debile	筆管草			0.6	<1	0.3	2				
Asteraceae	Ageratum conyzoides	勝紅薊							0.4	2		
Commelinaceae	Commelina communis	鴨蹠草										
Solanaceae	Solanum nigrum	龍葵										
Euphorbiaceae	Mallotus paniculatus	白楸										
Gramineae	Eleusine indica	牛筋草										
Gramineae	Pennisetum purpureum	象草									3	4
Asteraceae	Wedelia chinensis	蟛蜞菊										
Asteraceae	Bidens alba	白花鬼針草										
Cucurbitaceae	Benincasa hispida	冬瓜										
Bare Gound								10		73		10

- Reference point was the sampling location outside the works area used to compare

with the data within works area.

Table 5-2. Flora species recorded from belt transect survey at the Upper Tai Po stream (T1- Upper stream sampling site and T2 - Lower stream sampling site)

				Ir	npact m		ring			In	npact mo		ng	
		Stream			Jul-						Jan-		-	
		Transect	Refer	ence	T1	-	T2	2	Refe	rence	T	1	T	2
			Height(cm)	%	Height(cm)	%	Height(cm)	%	Height(cm)	%	Height(cm)	%	Height(cm)	%
Family	Species	Chinese name												
Asteraceae	Mikania micrantha	薇甘菊	0.5	5					0.5	3	0.2	5	0.2	2
Moraceae	Ficus hispida	對葉榕	5	5			2	10	5	5				
Ulmaceae	Celtis sinensis	朴樹					6	15						
Gramineae	Microstegium ciliatum	剛秀竹					0.7	30						
Euphorbiaceae	Macaranga tanarius	血桐	5	5	3	5	1.5	5	5	5				
Araceae	Alocasia odora	海芋					2	30						
Araceae	Colocasia esculenta	芋	0.3	2	0.8	5			0.3	1				
Myrtaceae	Cleistocalyx operculatus	水翁	0.4	10	7	5			0.4	10	7	5		
Athyriaceae	Callipteris esculenta	菜蕨	0.8	10			0.4	2	0.8	6				
Gramineae	Phragmites karka	卡開蘆	1.5	51					1.5	53				
Thelypteridaceae	Cyclosorus parasiticus	華南毛蕨					0.4	2						
Equisetaceae	Equisetum debile	筆管草	0.3	2					0.3	2				
Asteraceae	Ageratum conyzoides	勝紅薊			0.4	2					0.2	2		
Commelinaceae	Commelina communis	鴨蹠草							0.2	5	0.2	5	0.2	5
Solanaceae	Solanum nigrum	龍葵											0.4	5
Euphorbiaceae	Mallotus paniculatus	白楸									0.3	5		
Gramineae	Eleusine indica	牛筋草			0.5	5						5		
Gramineae	Pennisetum purpureum	象草												
Asteraceae	Wedelia chinensis	蟛蜞菊												
Asteraceae	Bidens alba	白花鬼針草												
Cucurbitaceae	Benincasa hispida	冬瓜												
Bare Gound				10		78		6		10		73		88

- Reference point was the sampling location outside the works area used to compare

with the data within works area.

Table 5-2. Flora species recorded from belt transect survey at the Upper Tai Po stream (T1- Upper stream sampling site and T2 - Lower stream sampling site)

				Ι	mpact m	onitori	ng	
		Stream			Jul-			
		Transect	Refer	ence	T	1	T	2
			Height(cm)	%	Height(cm)	%	Height(cm)	%
Family	Species	Chinese name					0.5	10
Asteraceae	Mikania micrantha	薇甘菊	0.5	20	0.5	60		
Moraceae	Ficus hispida	對葉榕	5	5				
Ulmaceae	Celtis sinensis	朴樹					4m	5
Gramineae	Microstegium ciliatum	剛秀竹	1	35	1	5	0.5	10
Euphorbiaceae	Macaranga tanarius	血桐	5	5				
Araceae	Alocasia odora	海芋					2	10
Araceae	Colocasia esculenta	芋						
Myrtaceae	Cleistocalyx operculatus	水翁	0.4	10				
Athyriaceae	Callipteris esculenta	菜蕨	0.8	6				
Gramineae	Phragmites karka	卡開蘆	1.5	10				
Thelypteridaceae	Cyclosorus parasiticus	華南毛蕨						
Equisetaceae	Equisetum debile	筆管草						
Asteraceae	Ageratum conyzoides	勝紅薊						
Commelinaceae	Commelina communis	鴨蹠草			0.5	20		
Solanaceae	Solanum nigrum	龍葵						
Euphorbiaceae	Mallotus paniculatus	白楸						
Gramineae	Eleusine indica	牛筋草						
Gramineae	Pennisetum purpureum	象草						
Asteraceae	Wedelia chinensis	蟛蜞菊						
Asteraceae	Bidens alba	白花鬼針草						
Cucurbitaceae	Benincasa hispida	冬瓜						
Bare Gound				9		15		65

- Reference point was the sampling location outside the works area used to compare

with the data within works area.

Table 5-3 Avifauna recorded along survey transects and at two selected point count locations for Upper Tai Po River.
(PC1- Upper stream section and PC2- Lower stream section)

(i ei epper sue					ŕ														
	-	-	-	•	Bas	eline su	rvey	Impa	act moni	itoring	Impa	ct monite	oring	Impa	ct moni	toring	Impa	ct moni	toring
						Oct-07			Jan-09)		Jul-09			Jan-10			Jul-10	
Common Name	Species name	Chinese name	Status	Common -ness	А	bundan	ce	А	bundan	ice	А	bundanc	e	А	bundan	ce	А	bundan	ce
					Т	PC1	PC2	Т	PC1	PC2	Т	PC1	PC2	Т	PC1	PC2	Т	PC1	PC2
Black Kite	Milvus lineatus	麻鷹	R	С	+									+					
Black -crown Night Heron	Nycticorax nyxticorax	夜鸞	R	U													+		
Black-necked Starling	Sturnus nigricollis	黑領椋鳥	R	С	+	1	1							+			+		1
Chinese Bulbul	Pycnonotus sinensis	白頭鵯	R	С	+	3	2	++	5	6	++	4	7	+++	7	6	+++	6	3
Chinese Pond Heron	Ardeola bacchus	池鷺	R	С	+			++	6	3	+	2	3	++	3	3	++	2	2
Common Kingfisher	Alcedo atthis	普通翠鳥	R	С	+												+		
Common Koel	Eudynamys scolopacea	噪鳥	R	С	+											2			
Common Sandpiper	Actitis hypoleucos	磯鷸	WV&PM	С	+														
Common Tailorbird	Orthotomus sutorius	長尾縫葉鶯	R	С	+		1	+	1	1	+		1	++		10	+	1	
Crested Myna	Acridotheres cristatellus	八哥	R	С		1											+		
Domestic pigeon	Columba sp.	鴿				3											+		
Great Coucal	Centropus sinensis	褐翅鴉鵰	R	С	+	1											+	1	
Grey Wagtail	Motacilla cinerea	灰鶺鴒	WV	С															
Japanese White Eye	Zosterops japonica	暗綠繡眼鳥	R	С		2		++	2	3	+	1	4	+++	4	6	++	3	2
Little Egret	Egretta garzetta	小白鷺	R	С	+			+	1		+		1	+		1	+	1	1
Rufous-backed Shrike	Lanius schach	棕背伯勞	R	С										+	1		+	1	
Magpie	Pica pica	喜鵲	R	С		1													
Magpie Robin	Copsychus saularis	鵲鴝	R	С	+	1	1				+	1	3	+	2	1	+	2	2
Olive Backed pipit	Anthus hodgsoni	樹鷚	wv	С	+			+	1	3									
Crested bulbul	Pycnonotus jocosus	紅耳鵯	R	С	+	2		+++	6	7	++	2	6	+++	4	5	++	3	2
Spotted Dove	Streptopelia chinensis	珠頸斑鳩	R	С	+		2	+	1		+	1	3	+	1	2	+	1	1
Spotted Munia	Lonchura punctulata	斑文鳥	R	U															
Tree Sparrow	Passer montanus	麻鶴	R	С	+	3	2							+			+	4	3
Violet Whistling Thrush	Myiophoneus caeruleus	紫嘯鶇	R	С	+														
White Wagtail	Motacilla alba	白鶺鴒	WV	С	+		1							++	2	3	+	1	1
White-breasted Waterhen	Amaurornis phoenicurus	白胸苦惡鳥	R	С	+									+		1	+		1
Yellow Bellid Prinia	Prinia flaviventris	灰頭鷦鶯	R	С	+														
Yellow Wagtail	Motacilla flava	黃鶺鴒	WV&PM	U		1													
Little Swift	Apus affinis	小白腰雨燕	R, SpM	С															
Green Sandpiper	Tringa ochropus	白腰草鷸	WV	U															
Barn Swallow	Hirundo rustica	家燕	PM	С															
Great Tit	Parus major (commixtus)	大山雀	R	С										+	2	1	+	1	
Blue Magpie	Urocissa erythrorhyncha	紅咀藍鵲	R	С										+		2			
Scarlet Minivet	Pericrocotus flammeus	赤紅山椒鳥	R	С										+		I			
Scarlet-backed Flowerpecke	Dicaeum cruentatum	朱背啄花鳥	R	С										+		I			
Common Blackbird	Turdus merula	烏鶇	WV	С												1			
Silver-eared Mesia	Leiothrix argentauris	銀耳相思鳥	R	С												I			
Number of birds				Ī					23	23		11	28		26	43		27	19
No. of species	1							8	8	6	8	6	8	18	9	13	19	13	11

Note: R - Resident; WV - Winter visitor; PM - Passage migrant; C - Common; U - Uncommon

SpM – Spring migrant; T – transect count; PC1 – Point count location 1; PC2 – Point count location 2

					Baseline survey		Im	pact monitor	ring
Species	Common name	Chinese name	Status	Commonnes	Oct-07	Jan-09	Jul-09	Jan-10	Jul-10
Orthetrum chrysis	Red-faced Skimmer	華麗灰蜻	NP	VC		+	+		+
Crocothemis servilia servilia	Crimson Darter	红蜻	NP	VC	+		+		+
Copera marginipes	Yellow Featherlegs	黃狹扇蟌	NP	VC					
Prodasineura autumnalis	Black Threadtail	烏齒原蟌	NP	VC					
Trithemis festiva	Indigo Dropwing	慶褐蜻	NP	VC					
Neurobasis chinensis	Chinese Greenwing	華艷色蟌	NP	С					+
Rhinocypha perforata	Common Blue Jewel	三斑鼻蟌	NP	VC					+
Pantala flavescens	Wandering Glider	黄蜻	NP	VC	+		+	+	+
Orthetrum glaucum	Common blue skimmer	黑尾灰蜻	NP	VC	+	+	+		
Trithemis Aurora	Crimson dropwing	曉褐蜻	NP	VC	+				+

Table 5-4. Odonate species recorded at the Upper Tai Po stream

Note: NP - Not protected in Hong Kong

"VC" – Very Common; "UC" – Uncommon; "C" - Common

"+" – Species exists in the survey site

"++" – Species common in the survey site

"+++" – Species abundance in the survey site

Species	Common name	Chinese name	Jan-11
Orthetrum chrysis	Red-faced Skimmer	華麗灰蜻	
Crocothemis servilia servilia	Crimson Darter	红蜻	
Copera marginipes	Yellow Featherlegs	黃狹扇蟌	
Prodasineura autumnalis	Black Threadtail	烏齒原蟌	
Trithemis festiva	Indigo Dropwing	慶褐蜻	
Neurobasis chinensis	Chinese Greenwing	華艷色蟌	
Rhinocypha perforata	Common Blue Jewel	三斑鼻蟌	
Pantala flavescens	Wandering Glider	黃蜻	+
Orthetrum glaucum	Common blue skimmer	黑尾灰蜻	
Trithemis Aurora	Crimson dropwing	曉褐蜻	

Table 5-4. Odonate species recorded at the Upper Tai Po stream

Note: NP – Not protected in Hong Kong

"VC" – Very Common; "UC" – Uncommon; "C" - Common

"+" – Species exists in the survey site

"++" – Species common in the survey site

"+++" – Species abundance in the survey site

sucum sumpring t	,			Baselin	e survey	Impact	monito	ring	Impætr	nonitorir	ıg	Impact	monitor	ing	Impact	: monitori	ng
Species	Chinese name			Oc	t-07	Ja	an-09		Ju	I-09		Ja	in-10		J	lul-10	
Invertebrates		Sampli	ng point	T1	T2	Reference	T1	T2	Reference	T1	T2	Reference	T1	T2	Reference	T1	T2
Pomacea canaliculata	蘋果螺	NP	VC					+	+		++	+		+	+		++
Physella acuta	尖膀胱螺	NP	VC														
Melanoides tuberculata	瘤擬黑螺	NP	VC					+	+	+	+	+		+	+		++
Radix plicatulus	羅白螺	NP	VC		++			+			+		+	+		+	+
Biomphalaria sp.		NP	VC		+			+			+		+	+		+	+
Brotia hainanensis		NP	VC	++	+	++			++			++	+		++	+	
Sinotaia quadrata	田螺	NP	VC					++		+	++			++			++++
Indobaetis sp.		NP	VC	+		+		1	+			+	+		+	+	
Baetis sp.		NP	VC	+		+		1	+			+	+		+	+	
Chironomus sp.	蠓幼虫	NP	VC	+	+	+		1	+			+		+	+	+	+
Mnais sp.		NP	VC		+	+		1	+			+	+		+	+	
Orthetrum sp.		NP	VC	+	+	+		1	+			+	+		+	+	
Perla sp		NP	VC										+			+	
Aulocodes sp.		NP	VC					1					+			+	
Tipulidae spp.		NP	VC										+			+	
Arctopora sp.		NP	VC													+	
Anisocentropus sp.		NP	VC													+	
Crustacea																	
Macrobrachium hainanense	海南沼蝦	NP	VC			+			+			+	+		+	+	+
Caridina contonensis	廣東米蝦	NP	VC			+			+			+	++		+	++	+
Cryptopotamon anacoluthon	鰓刺溪蟹	NP	С			+			+			+			+	+	
Fish																	
Gambusia affinis	食蚊魚	NP	VC	+	+			+		+	+		+	++		+	++
Poecilia reticulata	孔雀花魚將	NP	VC	+	+			+			+		+	+++		+	+++
Schistura fasciolata	橫紋南鰍	NP	С			+			+	+		+	+		+	+	
Rhinogobius spp.	鰕虎魚	NP	С			+		+	+		+	+	++		+	++	

Table 5-5 Aquatic Macro invertebrates recorded at Upper Tai Po River (T1- Upper stream sampling site and T2- Lower stream sampling site)

Note: NP - Not protected in Hong Kong

"VC" - Very Common; "UC" - Uncommon; "C" - Common

"+" - Species exists in the survey site

"++" – Species common in the survey site

"+++" - Species abundance in the survey site

- Reference point was the sampling location outside the works

area used to compare the with the data within works area.

				Baselin	e surve	Impact 1	nonito	ring	Impact r	nonito	ring	Impact	monito	ring	Impact	monitor	ring
				Oc	t - 07	Ja	n-09		Ju	1-09		Ja	un-10		J	u1-10	
Species		Status	Common ness	T1	T2	Reference	T1	Т2	Reference	T1	T2	Reference	T1	Т2	Reference	T1	Т2
Xiphophorus hellerii	劍尾魚	NP	С	++		+			+	+	++	+	+	++	+	+	+++
Puntius semifasciolatus	七星魚	NP	С	+		+	+		+	+	+	+	+	++	+	+	++
Poecilia reticulata	孔雀花魚將	NP	С	++	+			++			+		+	+++		+	++
Pseudogastromyzon myersi	麥氏擬腹吸鰍	NP	С	+		+			+			+			+	+	
Gambusia affinis	食蚊魚	NP	VC	+	++			+		+	+		+	++		+	+++
Xiphophorus variatus	雜色劍尾魚	NP	С	+													++
Parazacco spilurus	異鱲	V and NP	С	++		+	+		+			+			+	+	
Rhinogobius spp.	鰕虎魚	NP	С	+		+	+		+			+	++	+	+	++	+
Schistura fasciolata	橫紋南鰍	NP	С	+		+			+	+		+			+	+	
Oreochromis niloticus	尼羅口孵非鯽	NP	С	+													+
Misgurnus anguillicaudatus	泥鰍	NP				+			+			+			+		
Cyprinus carpio var. viridiviolaceus	錦鯉															+	
		2x2m fis	sh number	70	60	15	8	25	10	20	100	10	2	8	10	7	100

Table 5-6 Fish species recorded at Upper Tai Po River (T1- Upper stream sampling site and T2 - Lower stream sampling site)

Note: NP - Not protected in Hong Kong

"VC" - Very Common; "UC" - Uncommon; "C" - Common

"+" – Species exists in the survey site

"++" – Species common in the survey site

"+++" – Species abundance in the survey site

V – Listed as vulnerable in China Fish Red Data Book

- Reference point was the sampling location outside the works area used to compare with the data within works area.

Stream	Oct-07 (baseline	Jan	-09	Jul	-09	Jan	-10	Jul	-10
Replicate	T1	T1	T2	T1	T2	T1	T2	T1	T2
DO (mg/L)	8.2	9	4	6.3	6	9.4	8.8	9	6.5
рН	6.9	7.18	6.86	7.28	6.96	8.2	8.5	7.3	7.2
Nitrate (mg N/L)	0.39	0.1	1.3	0.07	1.32	0.12	0.71	0.1	0.5
Ammonia (mg/L)		PO4-P P/L): <1	(μg 100	0.01	0.22	<0.01	0.2	0.1	0.2
Salinity (ppt)	<0.1	<0.1	0.1	0	0	0	0	0	0
Conductivity (mS/cm)	40	40	190	34	118	42	72	49	43
BOD (mg/L)	<2	<2	12	<2	<2	<2	2	<2	2
Water flow at pool	0.01-0.2	0.01	-0.2	0.01	-0.2	0.01	-0.2	0.01	-0.2
Water flow at riffle	0.2-0.5	0.2-	-0.5	0.2	-0.5	0.2	-0.5	0.2-	-0.5
Sand (%)	15	1	5	15	25	15	25	15	25
Stone (%)	80	8	0	80	70	80	70	80	70
Mud (%)	5	4	5	5	5	5	5	5	5
Concrete(%)	0	0	0	0	0	0	0	0	0

Table 5-7 Abotic data for Upper Tai Po River (T1- Upper stream sampling site and T2- Lower stream sampling

FIGURE





Figure 1-1. Sampling location of impact monitoring at Upper Tai Po River(Lower Section)








Figure 1-3. Sampling location of Impact monitoring at Upper Tai Po River(Upper Section)

Case No.	EPD Complaint Reference	Date Received	Incident Location	Media/ Nature
34(E*)	EP3/N05/RN/00023471 -10	11/11/2010	Tai Po River	Muddy Water
35(E*)	EP3/N05/RN/00023818 -10	16/11/2010	Tai Po River	Muddy Water

Appendix II.: Summary of Total Accumulative Complaint Received

* : transferred from EPD / DSD

Appendix II. The mitigation measure for Upper Tai Po River construction site.

1. Sufficient desilting facilities and protective measures had been deployed for site runoff to avoid discharge of muddy water.