

PROJECT No.: TCS/00394/12

CONTRACT NO. DC/2007/06 – RIVER IMPROVEMENT WORKS IN UPPER LAM TSUEN RIVER, SHE SHAN RIVER AND UPPER TAI PO RIVER

55TH MONTHLY ENVIRONMENTAL MONITORING AND AUDIT REPORT FOR UPPER TAI PO RIVER – MARCH 2013

PREPARED FOR
CHIU HING CONSTRUCTION AND TRANSPORTATION
COMPANY LIMITED

Quality Index

Date Reference No. Prepared By Certified by

17 April 2013 TCS00396/12/600/R0065v3

Nicola Hon T.W. Tam (Environmental Consultant) (Environmental Team Leader)

Ver.	Date	Description
1	10 April 2013	First submission
2	16 April 2013	Amended against IEC's comments on 12 April 2013
3	17 April 2013	Amended against IEC's comments on 16 April 2013

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.



The Content of this report has been

Certified by

Mr. T.W. Tam

(Environmental Team Leader)

24/4/2013 Date

Dr. Mark Shea

(Ecologist)

Date

And Verified by

Ms. Winnie Ko

(Independent Environmental Checker)

Date



EXECUTIVE SUMMARY

- ES.01. This is the **fifty-fifth** (55th) monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department (DSD) Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River" (hereinafter "the Project"). This report concludes the impact monitoring results and findings for the activities undertaken during the period from 1st to 31st March 2013 (hereinafter "the Reporting Period").
- ES.02. The Environmental Team (ET) is responsible for the EM&A works required in the EM&A manual. Site inspections were carried out on weekly basis to investigate and audit the equipment and work methodologies with respect to pollution control and environmental mitigation. The weekly inspection records and photos taken were kept.

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES.03. Environmental Team had carried out construction noise monitoring on weekly basis and no exceedance was found in the Reporting Period. The noise monitoring results collected in the Reporting Period are presented in *Section 4*.
- ES.04. In the Reporting Period, weekly ecological inspections were carried out on 4th, 11th, 18th and 25th

 March 2013. Furthermore, a bi-annual ecology impact monitoring was performed on 25th

 March 2013 for dry season.
- ES.05. In the Reporting Period, joint weekly environmental site inspections with the Contractor, ET, IEC and ER were carried out on 6th, 13th 20th and 26th March 2013. Also, DSD's representatives attended the site inspection with the IEC and ER on 26th March 2013. In the Reporting Period, 6 observations were recorded were identified by the ET.
- ES.06. As no piling work conducted, no vibration monitoring was performed in this Reporting Period.
- ES.07. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Issues Environmental Monitoring Parameters / Inspection		Occurrences
Construction Noise L _{Aeq(30min)} Daytime		44
Inspection / Audit Weekly Environmental inspection by the ET		4
Englacied	Ecological Impact Monitoring	1
Ecological	Weekly inspection by the Ecologist	4

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES.08. No noise complaint (which is an Action Level exceedance) was received in the Reporting Period. Also, no Limit Level exceedance of noise monitoring was recorded.

ENVIRONMENTAL COMPLAINT

ES.09. In the Reporting Period, no environmental complaint was received.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTION

ES.10. No summons and prosecution was received in the Reporting Period.

REPORTING CHANGE

ES.11. No reporting change was made in the Reporting Period.

DSD Contract DC/2007/06 – River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

55th Monthly EM&A Report for Upper Tai Po River – March 2013



FUTURE KEY ISSUES

- ES.12. As wet season is approaching, muddy water and other water quality pollutants via site surface water runoff into the local stream of Tai Po River will be the key issue in the upcoming month. Mitigation measures for water quality should be fully implemented.
- ES.13. On the other hand, construction noise will be another key environmental issue. Noise mitigation measures should be implemented in accordance with the EM&A Manual.
- ES.14. The Contractor is reminded to provide environmental pollution control measures wherever necessary and keep a good environmental management for site practice.

DSD Contract DC/2007/06 – River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River 55th Monthly EM&A Report for Upper Tai Po River – March 2013



TABLE OF CONTENTS

INTRODUCTION	1
PROJECT BACKGROUND	1
REPORT STRUCTURE	1
CONSTRUCTION PROGRESS AND SUBMISSION	2
CONSTRUCTION PROGRESS	2
SUMMARY OF ENVIRONMENTAL SUBMISSIONS	2
EM&A PROGRAM REQUIREMENT FOR UPPER TAI PO RIVER	3
MONITORING PARAMETERS	3
	3
	3
	4
	4
	4
	4
	5
	6
	7
	7
VIBRATION MONITORING RESULTS	10
ECOLOGY MONITORING RESULTS	11
SITE INSPECTION	12
REGULAR SITE INSPECTION AND AUDITING	12
WASTE MANAGEMENT	13
RECORDS OF WASTE QUANTITIES	13
ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	14
ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	14
IMPLEMENTATION STATUS OF MITIGATION MEASURES	15
IMPACT FORECAST	18
	18
KEY ISSUES FOR THE COMING MONTH	18
CONCLUSIONS AND RECOMMENTATIONS	19
CONCLUSIONS	19
RECOMMENDATIONS	19
	PROJECT BACKGROUND REPORT STRUCTURE CONSTRUCTION PROGRESS AND SUBMISSION CONSTRUCTION PROGRESS SUMMARY OF ENVIRONMENTAL SUBMISSIONS EM&A PROGRAM REQUIREMENT FOR UPPER TAI PO RIVER MONITORING PARAMETERS MONITORING LOCATIONS MONITORING FREQUENCY MONITORING EQUIPMENT MONITORING METHODOLOGY DATA MANAGEMENT AND DATA QA/QC CONTROL OTHERS MONITORING IMPLEMENTATION FOR THE CONTRACT DETERMINATION OF ACTION/LIMIT (A/L) LEVELS EQUIPMENT CALIBRATION METEOROLOGICAL INFORMATION NOISE MONITORING RESULTS RESULT SUMMARY VIBRATION MONITORING RESULTS ECOLOGY MONITORING RESULTS SITE INSPECTION REGULAR SITE INSPECTION AND AUDITING WASTE MANAGEMENT RECORDS OF WASTE QUANTITIES ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION IMPLEMENTATION STATUS OF MITIGATION MEASURES IMPACT FORECAST CONSTRUCTION ACTIVITIES FOR THE FORTH-COMING MONTH KEY ISSUES FOR THE COMING MONTH CONCLUSIONS



LIST OF TABLES

TABLE 2-1	STATUS OF ENVIRONMENTAL LICENSES AND PERMITS			
TABLE 3-1	SUMMARY OF MONITORING PARAMETERS			
TABLE 3-2	DESIGNATED MONITORING LOCATIONS OF THE EM&A PROGRAMME			
TABLE 3-3	MONITORING EQUIPMENT USED IN EM&A PROGRAM			
TABLE 3-4	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE			
TABLE 3-5	TRANSIENT VIBRATION GUIDE VALUES FOR COSMETIC BUILDING DAMAGE			
	(BS7385:PART 2 1993)			
TABLE 4-1	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP1			
TABLE 4-2	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP2			
TABLE 4-3	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP3			
TABLE 4-4	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP4			
TABLE 4-5	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP5			
TABLE 4-6	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP6			
TABLE 4-7	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP7			
TABLE 4-8	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP8			
TABLE 4-9	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP9			
TABLE 4-10	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP10			
TABLE 4-11	SUMMARIZED OF CONSTRUCTION NOISE MONITORING RESULTS AT UTP11			
TABLE 4-12	OBSERVED NOISE SOURCE DURING NOISE MONITORING			
TABLE 6-1	SUMMARY RESULTS OF ECOLOGICAL SITE INSPECTION FINDINGS			
TABLE 7-1	SITE INSPECTION OF OBSERVATIONS – FINDINGS AND DEFICIENCIES			
TABLE 7-2	RECTIFICATION STATUS OF PREVIOUS SITE INSPECTION DEFICIENCIES			
TABLE 8-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS			
TABLE 8-2	SUMMARY OF QUANTITIES OF C&D WASTES			
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS			
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS			
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION			
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES			

LIST OF APPENDICES

APPENDIX A	SITE LAYOUT PLAN OF THE UPPER TAI PO RIVER
APPENDIX B	CONSTRUCTION PROGRAMS
APPENDIX C	ENVIRONMENTAL MONITORING LOCATIONS
APPENDIX D	CALIBRATION CERTIFICATES OF THE MONITORING EQUIPMENT
APPENDIX E	EVENT AND ACTION PLAN
APPENDIX F	MONITORING SCHEDULE IN REPORTING PERIOD AND THE COMING MONTH
APPENDIX G	METEOROLOGICAL DATA OF REPORTING PERIOD
APPENDIX H	GRAPHICAL PLOTS OF NOISE MONITORING
APPENDIX I	MONTHLY SUMMARY WASTE FLOW TABLE
APPENDIX J	OBSERVED NOISE SOURCE DURING NOISE MONITORING



1.0 INTRODUCTION

PROJECT BACKGROUND

- 1.01 This is the **fifty-fifth** (55th) monthly Environmental Monitoring and Audit (EM&A) Report for the river improvement works at Upper Tai Po River under Drainage Services Department Contract No. DC/2007/06 entitled "River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River".
- 1.02 Site layout plan of Upper Tai Po River is shown in *Appendix A*. Approximately 0.6km of Upper Tai Po River will be improved to enhance the hydraulic performance of the river. The location of the project site at Upper Tai Po River starts from Ta Tit Yan of Tai Mo Shan, flows from southeast to northeast alongside Wilson Trail, turning northward before joining the Lam Tsuen River and then runs towards Tai Po Market. To the east of the river, there are active and abandoned cultivated lands. Village settlements are mainly located on the west and northeast side of the river bank, where the San Uk Ka and Lai Chi Shan establishment also lie. The construction of the proposed improvement works for Upper Tai Po River has commenced on 15th September 2008 and substantially completed on 31 December 2012. The improvement works comprise of the following:
 - Re-profiling and realignment of the channel;
 - Inclusion of gabions and retaining wall for bank protection whilst providing a natural channel bed; and
 - Re-provisioning of footbridges and footpaths along the channel.
- 1.03 Since 12th July 2012, Action United Environmental Services & Consulting (AUES) has been appointed by Chiu Hing Construction and Transportation Company Limited (hereinafter "the Contractor") as the Environmental Team replacing Environmental Pioneers & Solutions Limited to implement the EM&A programme and prepare report.
- 1.04 This report presents the results of the environmental monitoring conducted at Upper Tai Po River in March 2013. It includes weekly site inspections to verify the implementation of the mitigation measures as recommended in Environmental Permit EP-223/2005/A, EM&A Manual, the Particular Specifications of the Contract and the Contractor's Environmental Management Plan (EMP).

REPORT STRUCTURE

1.05 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

Section 1	Introduction
Section 2	Construction Progress and Submission
Section 3	EM&A Program Requirement for Upper Tai Po River
Section 4	Noise Monitoring Results
Section 5	Vibration Monitoring Results
Section 6	Ecology Monitoring Results
Section 7	Site Inspections
Section 8	Waste Management
Section 9	Environmental Complaint and Non-Compliance
Section 10	Implementation Status of Mitigation Measures
Section 11	Impact Forecast
Section 12	Conclusions and Recommendations



2.0 CONSTRUCTION PROGRESS AND SUBMISSION

CONSTRUCTION PROGRESS

- 2.01 The proposed construction sequences are shown in the following:
 - Site clearance and preparation works
 - Construction of maintenance access which involves construction of retaining walls
 - River channel construction and excavation, involving excavation works, construction of retaining walls and gabion walls
 - Construction of additional boulder trap and additional stilling basins with baffle blocks
 - Provision of riverbed treatment
 - Re-provisioning of footbridges
 - Construction of footpaths
 - Landscaping works
- 2.02 The major of construction activities undertaken at Upper Tai Po River have been completed. The remaining works carried out in the Reporting Period are listed below:-
 - Construction of dwarf wall
 - Construction of surface drain
 - Construction of footpath
 - Construction of dry weather flow channel of boulder trap
 - Installation of planter
 - Finishing works of retaining wall
- 2.03 The master and outstanding works construction programs are enclosed in *Appendix B*.

SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.04 Summary of the relevant permits, licences, and/or notifications on environmental protection for this Contract in the Reporting Period is presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits

Description	License / Permit No.	Date of Issue	Date of Expiry	Remarks
Environmental Permit	EP-223/2005	31 Aug 2005	N/A	Superseded by EP-223/2005/A
Amended Environmental Permit	EP-223/2005/A	18 Nov 2008	N/A	Issued
Construction Noise Permit	NA	N/A	N/A	N/A
Effluent Discharge License	3678	14 Mar 2008	31 Mar 2013	Issued
Registration as a Chemical Waste Producer	5213-724-C3251-03	19 Dec 2007	N/A	Issued
Billing Account for Disposal of Construction Waste	7006101	N/A	N/A	N/A



3.0 EM&A PROGRAM REQUIREMENT FOR UPPER TAI PO RIVER

3.01 The EM&A requirements set out in the Environmental Permit EP-223/2005/A (hereinafter 'the EP'), and the associated EM&A Manual, are presented in the following sub-sections.

MONITORING PARAMETERS

3.02 According to the EM&A Manual, the monitoring requirements under this Contract are listed in *Table 3-1*.

Table 3-1 Summary of Monitoring Parameters

Environmental Aspect	Parameters	
Construction	• A-weighted equivalent continuous sound pressure level (30min) (hereinafter	
Noise	'L _{Aeq(30min)} ' during the normal working hours; and	
	• A-weighted equivalent continuous sound pressure level (15min) (hereinafter	
	'L _{Aeq (15min)} ' for construction work during the restricted hours.	
*Ecology	Inspection and auditing the proper implementation of mitigation measures	
	stipulated in EIA report and EM&A Manual	

Remarks: *Monitoring as carried out by the Ecologist appointed by the Contractor

MONITORING LOCATIONS

3.03 Monitoring locations have been proposed in EM&A Manual. Graphic plot is shown in *Appendix C* and summarized in *Table 3-2*.

Table 3-2 Designated Monitoring Locations of the EM&A Programme

Aspect	Location ID	(D) Address	
	UTP1	54B, Sheung Wun Yiu	
	UTP2	Village House in Lai Chi Shan	
	UTP3	Village House near Upper Tai Po River	
	UTP4	Village House near Upper Tai Po River	
Construction	UTP5	Village House near Upper Tai Po River	
Noise	UTP6 Village House near Upper Tai Po River		
Noise	UTP7	Village House near Upper Tai Po River	
	UTP8	Village House near Upper Tai Po River	
	UTP9	49A, Pun Shan Chau	
	UTP10	Village House near the proposed access road	
	UTP11	49G, San Uk Ka	
Ecology	As within and	d adjacent to Upper Tai Po River of construction works areas	

MONITORING FREQUENCY

3.04 The monitoring frequency and duration as specified in EM&A Manual are summarized below.

Construction Noise

 $\underline{Frequency} \colon \quad \text{Once a week during 0700-1900 on normal weekdays for $L_{eq(30min)}$}$

If construction work is undertaken at restricted hour, the frequency of construction noise monitoring will comply with the requirements stipulated in the related

Construction Noise Permit issued by EPD.

<u>Duration</u>: Throughout the construction period when major construction activities are

undertaken

Ecology

<u>Frequency</u>: Weekly site inspection and bi-annual monitoring

Duration: Throughout the construction period when the major construction activities are

undertaken



MONITORING EQUIPMENT

Noise Monitoring

3.05 Sound level meter in compliance with *International Electrotechnical Commission Publications* 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for noise monitoring. The sound level meter shall be checked with an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter, which is capable to measure wind speed in m/s.

Table 3-3 Monitoring Equipment Used in EM&A Program

Equipment	Model	
Construction Noise		
Integrating Sound Level Meter	Bruel & Kjaer Type 2238 or Rion NL-31	
Calibrator	Bruel & Kjaer Type 4231	
Portable Wind Speed Indicator	Testo Anemometer	

MONITORING METHODOLOGY

Noise Monitoring

- 3.06 Noise measurements are taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels (dB). Supplementary statistical results (L_{10} and L_{90}) are also obtained for reference.
- 3.07 Sound level meters as listed in *Table 3-3* comply with *International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1)* specifications, as recommended in Technical Memorandum (TM) issued under the *Noise Control Ordinance (NCO)*.
- 3.08 During the monitoring, all noise measurements are performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $L_{eq(30min)}$ in six consecutive $L_{eq(5min)}$ measurements is used as the monitoring parameter for the time period between 0700-1900 hours on weekdays. $L_{eq(15min)}$ in three consecutive $L_{eq(5min)}$ measurements is used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.09 During the course of measurement, the sound level meter is mounted on a tripod with a height of 1.2m above ground and placed at the assessment point and oriented such that the microphone is pointed to the site with the microphone facing perpendicular to the line of sight. The windshield is fitted for all measurements. The assessment point is normally set as free-field situation for the measurement.
- 3.10 Prior to noise measurement, the accuracy of the sound level meter is checked by an acoustic calibrator which generates a known sound pressure level at a known frequency. The checking is performed before and after noise measurement.

DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.11 The impact monitoring data are handled by the ET's systematic data recording and management, which complies with in-house Quality Management System. Standard Field Data Sheets (FDS) are used in the impact monitoring program.
- 3.12 The monitoring data recorded in the noise meter are downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data are input into a computerized database properly maintained by the ET.

OTHERS MONITORING IMPLEMENTATION FOR THE CONTRACT

Vibration

3.13 Vibration monitoring will be carried out when piling works take place in Upper Tai Po River. The targeted monitoring buildings are Fan Sin Temple (VM2) and Wun Yiu Kiln Site of Sheung Wun Yiu (VM1), they are located within 300m of the proposed work areas. The vibration



monitoring measures would record the vibration levels in the vicinity at entrance ground level and external wall of Temple buildings.

- 3.14 Vibration samples will be taken using a SVAN 949 analyzer. This analyser is equipped with a connecting cable MIL-C-17/28 RG 058 and a DYTRAN 3185D accelerometer. The frequency range will be set to 200 Hz and the number of sampling points will be set to 1024, resulting in a frequency resolution of around 0.2 Hz. Hanning window functions will be selected and maximum hold functions shall be applied over the event to pick up the peak-to-peak amplitude.
- 3.15 Measurements will be recorded by attaching the accelerometer to the structural foundation, such as structural steel beam(s) of the building. The accelerometer will be orientated, either x-, y- or z-directional in order to pick to the maximum amplitude. If measurements have to be taken on a floor or a hard surface next to a structure, the accelerometer shall be attached firmly on the surface (or to a triangular metal bracket glued to a spiked plate).
- 3.16 The monitoring would be taken at the closest accessible point to the historic building to enable assessment of the potential risk arising from the vibration associated with the prospective work activities.
- 3.17 Vibration monitoring works will be conducted upon commencement of piling/ drilling process. Monitoring will be carried out weekly in the first month and bi-weekly in the subsequent months of piling/ drilling process during the construction period if no exceedance of limit were recorded. No disturbance will be made to the fabrics of Fan Sin Temple during the vibration monitoring process.

DETERMINATION OF ACTION/LIMIT (A/L) LEVELS

3.18 The established performance criteria for construction noise, namely Action and Limit levels are used for the Project is listed in *Table 3-4*.

Table 3-4 Action and Limit Levels for Construction Noise

Location	Time Period	Action Level	Limit Level
UTP1, UTP2,	Daytime		75* dB(A)
UTP3, UTP4,	0700 – 1900 hrs on normal weekdays	When one	73° dB(A)
UTP5, UTP6,	1900 – 2300 on all days and 0700 – 2300	documented	60/65/70 dB(A)**
UTP7, UTP8,	on general holidays (including Sundays)	complaint is	00/03/70 dB(A)
UTP9, UTP10,	2200 0700 am all dans	received	45/50/55 4D(A)**
UTP11	2300 – 0700 on all days		45/50/55 dB(A)**

Note: * Reduces to 70dB(A) for schools and 65dB(A) during the school examination periods.

3.19 Guidance regarding vibration limits is provided by the following British Standards "BS 7385 - Measurement and evaluation of vibration in buildings. Part 2: Guide to damage levels from ground borne vibration" (or their equivalent ISO standards). Table 3-5 is shown the transient vibration guide values for cosmetic building damage

Table 3-5 Transient Vibration Guide Values for Cosmetic Building Damage (BS7385:Part 2 1993)

Type of Building		Peak component particle velocity (mm/s) in frequency range of predominant pulse	
1	Reinforced or framed structures	50 at 4 Hz and above	
2	Un-reinforced or light framed	15 at 4 Hz,	
	structures	increasing to 20 at 15 Hz,	
		increasing to 50 at 40 Hz and above.	

BS 7385 suggests vibration levels, above which damage is unlikely to occur in 95% of buildings. For cosmetic damage, the level is 15 mm/s at 4 Hz, increasing to 20 mm/s at 15 Hz, increasing to 50 mm/s at 40

^{**} To be selected based on the Area Sensitivity Rating of A/B/C, and the conditions of the applicable CNP(s) must be followed

DSD Contract DC/2007/06 – River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

55th Monthly EM&A Report for Upper Tai Po River – March 2013



Hz and above. Minor structural damage is possible at vibration levels twice those given above, major damage at four times the levels given.

EQUIPMENT CALIBRATION

3.20 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme in yearly basis. Valid calibration certificates of the noise monitoring equipment used for the impact monitoring program in the Reporting Period are attached in *Appendix D*.

METEOROLOGICAL INFORMATION

3.21 The meteorological information during the construction phase is obtained from Tai Po and Shatin Stations of the Hong Kong Observatory (HKO). The meteorological data during the impact monitoring days are summarized in *Appendix G*.



4.0 NOISE MONITORING RESULTS

4.01 The monitoring schedule had been issued to relevant parties before each Reporting Period and presented in *Appendix F*. The works undertaken during the Reporting Period are illustrated in *Appendix B*. The monitoring results are presented in the following sub-sections.

RESULT SUMMARY

4.02 In the Reporting Period, the noise monitoring results at the designated locations are presented in *Tables 4-1 to 4-11* and the graphical plot is shown in *Appendix H*. The observed noise sources during the course of noise monitoring are summarized in in *Appendix J*

Table 4-1 Construction Noise Monitoring Results at UTP1

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$\begin{array}{c} 2^{nd} \\ L_{eq5min} \end{array}$	$\begin{matrix} 3^{rd} \\ L_{eq5min} \end{matrix}$	$\begin{array}{c} 4^{\text{th}} \\ L_{\text{eq5min}} \end{array}$	5 th L _{eq5min}	$\begin{matrix} 6^{\text{th}} \\ L_{\text{eq5min}} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	15:32	64.3	62.7	69.4	62.7	63.8	64.2	65	EQ006
11-Mar-13	16:08	59.2	61.6	62.9	63.4	63.0	62.8	62	EQ006
22-Mar-13	10:50	63.5	64.4	63.1	63.6	62.4	67.4	64	EQ006
28-Mar-13	11:05	67.8	65.0	66.8	67.4	66.1	65.5	67	EQ008
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-2 Construction Noise Monitoring Results at UTP2

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$\begin{matrix} 2^{nd} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 3^{rd} \\ L_{eq5min} \end{matrix}$	$\begin{array}{c} 4^{th} \\ L_{eq5min} \end{array}$	5 th L _{eq5min}	$\begin{matrix} 6^{\text{th}} \\ L_{\text{eq5min}} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	16:14	65.4	65.7	63.6	63.3	65.3	63.4	65	EQ006
11-Mar-13	17:00	66.7	67.0	62.7	65.5	69.5	61.6	66	EQ009
22-Mar-13	11:28	61.6	59.6	64.3	58.5	63.9	56.9	62	EQ006
28-Mar-13	13:02	58.1	65.1	63.4	58.9	61.4	63.5	62	EQ065
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-3 Construction Noise Monitoring Results at UTP3

Date	Start Time	$\begin{matrix} 1^{st} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 2^{nd} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 3^{rd} \\ L_{eq5min} \end{matrix}$	$\begin{array}{c} 4^{\text{th}} \\ L_{\text{eq5min}} \end{array}$	5 th L _{eq5min}	$\begin{matrix} 6^{th} \\ L_{eq5min} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	16:09	66.1	65.9	67.3	66.6	66.1	66.2	66	EQ008
11-Mar-13	16:23	69.6	69.1	68.3	68.6	68.0	67.8	69	EQ009
22-Mar-13	11:26	66.4	67.3	67.2	66.9	66.2	66.1	67	EQ008
28-Mar-13	11:21	57.2	59.9	62.6	66.5	62.7	64.5	63	EQ065
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-4 Construction Noise Monitoring Results at UTP4

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$\begin{matrix}2^{nd}\\L_{eq5min}\end{matrix}$	$\begin{matrix} 3^{\rm rd} \\ L_{\rm eq5min} \end{matrix}$	$4^{ m th} \ m L_{ m eq5min}$	$5^{ ext{th}}$ $L_{ ext{eq5min}}$	$6^{ m th} \ m L_{ m eq5min}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	15:33	59.2	62.3	57.2	63.7	61.4	64.7	62	EQ009
11-Mar-13	15:31	60.6	57.1	56.8	60.3	53.8	51.2	58	EQ006
22-Mar-13	10:55	58.9	58.6	58.9	58.0	59.7	62.3	60	EQ008
28-Mar-13	9:02	60.9	62.4	62.5	60.7	59.8	56.2	61	EQ008
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.



Table 4-5 Construction Noise Monitoring Results at UTP5

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$2^{ m nd} \ m L_{ m eq5min}$	$3^{ m rd} \ m L_{eq5min}$	$4^{ m th} \ m L_{ m eq5min}$	$5^{ ext{th}}$ $L_{ ext{eq5min}}$	$6^{ m th} \ m L_{ m eq5min}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	15:37	51.5	51.4	55.3	51.4	59.8	54.6	55	EQ008
11-Mar-13	15:00	66.4	67.1	63.7	61.3	61.2	63.8	64	EQ006
22-Mar-13	10:51	57.2	56.7	57.5	57.9	57.2	58.1	57	EQ065
28-Mar-13	9:32	50.8	54.9	56.9	57.9	57.8	56.5	56	EQ008
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-6 Construction Noise Monitoring Results at UTP6

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$2^{\rm nd} \atop L_{\rm eq5min}$	$\begin{matrix} 3^{\rm rd} \\ L_{\rm eq5min} \end{matrix}$	$4^{ m th} \ m L_{ m eq5min}$	$5^{ ext{th}}$ $L_{ ext{eq5min}}$	$\begin{matrix} 6^{\text{th}} \\ L_{\text{eq5min}} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	14:59	56.2	47.0	48.7	46.4	47.9	57.1	53	EQ009
11-Mar-13	15:49	66.9	66.1	57.9	56.9	56.2	60.8	63	EQ009
22-Mar-13	10:19	52.7	63.0	56.3	57.0	57.9	59.2	59	EQ065
28-Mar-13	10:03	48.5	47.1	48.3	48.0	48.1	47.3	48	EQ008
Limit Level in dB(A)							75		

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-7 Construction Noise Monitoring Results at UTP7

Date	Start	1 st	2 nd	3 rd	4 th	5 th	6 th	L_{Aeq}	Sound Level
Date	Time	$L_{\rm eq5min}$	L_{eq5min}	L_{eq5min}	L_{eq5min}	L_{eq5min}	L_{eq5min}	30min	Meter ID
5-Mar-13	15:03	56.5	52.6	59.7	57.1	50.1	51.9	56	EQ008
11-Mar-13	15:16	57.5	50.5	51.4	60.9	52.4	52.9	56	EQ009
22-Mar-13	10:20	58.4	58.2	57.8	51.3	52.6	55.6	56	EQ008
28-Mar-13	10:34	56.8	56.5	48.1	52.2	51.7	47.6	54	EQ008
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-8 Construction Noise Monitoring Results at UTP8

Date	Start Time	$1^{\rm st} \atop L_{\rm eq5min}$	$2^{\rm nd} \atop L_{\rm eq5min}$	$\begin{matrix} 3^{\rm rd} \\ L_{\rm eq5min} \end{matrix}$	$4^{ m th} \ m L_{ m eq5min}$	$5^{ ext{th}}$ $L_{ ext{eq5min}}$	$6^{ m th} \ m L_{ m eq5min}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	14:30	62.1	64.6	65.1	67.1	61.1	61.8	64	EQ008
11-Mar-13	14:40	63.4	61.9	62.9	64.8	71.7	62.1	66	EQ009
22-Mar-13	9:45	63.0	62.8	62.1	60.7	58.8	59.4	61	EQ008
28-Mar-13	10:47	52.7	51.2	50.9	52.6	51.9	52.7	52	EQ065
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-9 Construction Noise Monitoring Results at UTP9

Date	Start Time	$\begin{matrix} 1^{st} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 2^{nd} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 3^{rd} \\ L_{eq5min} \end{matrix}$	$\begin{array}{c} 4^{\text{th}} \\ L_{\text{eq5min}} \end{array}$	5 th L _{eq5min}	$\begin{matrix} 6^{\text{th}} \\ L_{\text{eq5min}} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	14:27	63.8	60.5	59.4	59.9	62.0	59.3	61	EQ009
11-Mar-13	14:09	70.9	61.1	61.2	64.8	76.0	73.3	71	EQ009
22-Mar-13	9:46	64.2	65.5	62.2	62.9	60.1	59.0	63	EQ065
28-Mar-13	10:16	59.6	60.5	57.9	58.7	60.8	59.5	60	EQ065
Limit Level in dB(A)							75		

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.



Table 4-10 Construction Noise Monitoring Results at UTP10

Date	Start Time	1^{st} $\mathrm{L_{eq5min}}$	$2^{ m nd} \ m L_{ m eq5min}$	$3^{ m rd} \ m L_{ m eq5min}$	$4^{ ext{th}} \ L_{ ext{eq5min}}$	$5^{ ext{th}}$ $L_{ ext{eq5min}}$	$\begin{matrix} 6^{\text{th}} \\ L_{\text{eq5min}} \end{matrix}$	L _{Aeq}	Sound Level Meter ID
5-Mar-13	14:24	49.9	47.2	49.6	45.6	42.9	47.1	48	EQ006
11-Mar-13	14:19	46.7	48.8	47.7	49.5	48.8	50.0	49	EQ006
22-Mar-13	10:16	58.5	54.1	56.7	55.4	56.5	56.2	56	EQ006
28-Mar-13	9:42	50.4	48.9	51.9	48.2	50.3	49.1	50	EQ065
Limit Level	in dB(A)							75	

Remarks: The monitoring is undertaken under façade situation. No façade correction is made according to acoustical principles and EPD guidelines.

Table 4-11 Construction Noise Monitoring Results at UTP11

Date	Start Time	$\begin{matrix} \mathbf{1^{st}} \\ \mathbf{L_{eq5mi}} \\ \mathbf{n} \end{matrix}$	$\begin{matrix} 2^{nd} \\ L_{eq5min} \end{matrix}$	$\begin{matrix} 3^{rd} \\ L_{eq5min} \end{matrix}$	4th L _{eq5min}	5th L _{eq5min}	6th L _{eq5min}	L _{eq30mi}	Correcte d L _{Aeq 30min}	Sound Level Meter ID
5-Mar-13	14:54	53.5	59.4	56.9	58.6	53.9	57.6	57.2	60	EQ006
11-Mar-13	13:48	49.3	47.3	49.1	47.1	52.3	53.1	50.3	53	EQ006
22-Mar-13	9:45	53.6	53.6	53.0	55.8	55.3	55.3	54.6	58	EQ006
28-Mar-13	9:10	50.6	52.9	48.6	49.4	50.3	50.8	50.6	54	EQ065
Limit Level i	n dB(A)							75		

Remarks: The monitoring is undertaken under free field situation. A façade correction of +3 dB(A) has been added according to acoustical principles and EPD guidelines

- 4.03 A free field noise monitoring is performed only at UTP11, therefore, a façade correction +3 dB(A) is added in accordance with the acoustical principles and EPD guidelines.
- 4.04 No noise complaint (which is an Action Level exceedance) was received in the Reporting Period. Furthermore, no noise monitoring exceedance was recorded. No Notice of Exceedance (NOE) was issued to notify EPD, IEC, the Contractor and the ER.
- 4.05 Although all noise measurement results are below 75dB(A), the Contractor is reminded to strictly implement noise mitigation measures as recommended in the EM&A Manual to avoid noise Limit Level exceedance.

DSD Contract DC/2007/06 – River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River 55th Monthly EM&A Report for Upper Tai Po River – March 2013



5.0 VIBRATION MONITORING RESULTS

5.01 There was no vibration monitoring carried out in the Reporting Period. Vibration monitoring will be carried out when piling works take place in Upper Tai Po River.



6.0 ECOLOGY MONITORING RESULTS

6.01 In the Reporting Period, weekly ecological inspections were carried out on 4th, 11th, 18th and 25th March 2013. Details of findings are summarized in *Table 6-1*.

Table 6-1 Summary Results of Ecological Site Inspection Findings

Date	Observations	Advice from Ecologist	Action Taken	Closing Date
4 th March 2013	No Major findings	No Advice is	No Action is	N/A
	for this inspection	required	required to be taken	IN/A
11 th March 2013	No Major findings	No Advice is	No Action is	N/A
	for this inspection	required	required to be taken	IN/A
18 th March 2013	No Major findings	No Advice is	No Action is	N/A
	for this inspection	required	required to be taken	IN/A
25 th March 2013	No Major findings	No Advice is	No Action is	N/A
	for this inspection	required	required to be taken	IN/A

6.02 Furthermore, the last bi-annual ecological impact monitoring was conducted in July 2012 and the ecological impact monitoring report has been presented in Monthly EM&A Report August 2012. Furthermore, a bi-annual ecological impact monitoring has been carried out on 25th March 2013 for dry season.



7.0 SITE INSPECTION

REGULAR SITE INSPECTION AND AUDITING

- 7.01 In the Reporting Period, joint weekly environmental site inspections with the Contractor, ET, IEC and ER were carried out on 6th, 13th 20th and 26th March 2013. Also, DSD's representatives attended the site inspection with the IEC and ER on 26th March 2013. In the Reporting Period, 6 observations were recorded were identified.
- 7.02 Observations for the site inspection and monthly audit within the Reporting Period are summarized in *Table 7-1*.

Table 7-1 Site Inspection of Observations – Findings and Deficiencies

Date	Findings / Deficiencies	Follow-Up Status
6 th March 2013	 General refuse was observed at CH000 of Upper Tai Po River. The Contractor was required to clean and maintain the site area clean and tidy. Retained trees without protection were observed at Upper Tai Po River. The Contractor was required to set up a protection area to prevent damage from construction works. C&D materials owned by the villager were found placed next to the retained trees at Upper Tai Po River. The Contractor was required to set up a protection area to prevent damage from construction works. 	 General refused was cleaned on 13th March 2013. Tree protection area was set up at Upper Tai Po Rive on 13th March 2013. To be followed.
13 th March 2013	• C&D materials owned by the villager were found placed next to the retained trees at Upper Tai Po River. The Contractor was required to set up a protection area to prevent damage from construction works. (on-going)	• To be followed.
20 th March 2013	• C&D materials owned by the villager were found placed next to the retained trees at Upper Tai Po River. The Contractor was required to set up a protection area to prevent damage from construction works. (on-going)	• To be followed.
26 th March 2013	• The slope near CH050 of Upper Tai Po River was not properly covered by impervious sheet. The Contractor was reminded to cover the slope sufficiently to prevent generation of muddy water from surface runoff.	• The slope was covered on 3 rd April 2013.

7.03 One deficiency observed during previous site inspections is still outstanding. The status of rectification is presented in *Table 7-2*.

Table 7-2 Rectification Status of Previous Site Inspection Deficiencies

Inspection Date	Findings / Deficiencies	Status
6 th Oct 2011	Noise barriers have not yet been erected by the Contractor along Upper Tai Po River. The Contractor was urged to install noise barriers to minimize the noise impact arisen from construction activities.	Ongoing

7.04 Implementation status of environmental protection and mitigation measures are shown in *Table* 10-1 of this report.



8.0 WASTE MANAGEMENT

8.01 Waste management is carried out by an on-site Environmental Officer (EO) or an Environmental Supervisor (ES) from time to time.

RECORDS OF WASTE QUANTITIES

- 8.02 All types of waste arising from the construction works are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste; and
 - General Refuse.
- 8.03 The quantities of waste for disposal in the Reporting Period are summarized in *Table 8-1* and *8-2* and the Monthly Summary Waste Flow Table is shown in *Appendix I*. Whenever possible, materials are reused on-site as far as practicable.

Table 8-1 Summary of Quantities of Inert C&D Materials

Type of Waste	Quantity
C&D Materials (Inert) (in '000m ³)	0
Reused in the Contract (Inert) (in '000m ³)	0
Reused in other Projects (Inert) (in '000m ³)	0
Disposal as Public Fill (Inert) (in '000m ³)	0

Table 8-2 Summary of Quantities of C&D Wastes

Type of Waste	Quantity	Disposal Method
Metal (in '000kg)	0	
Paper / Cardboard Packing (in '000kg)	0	
Plastic (in '000kg)	0	
Chemical Wastes (in '000kg)	0	
General Refuses (in '000m ³)	0	Refuse Collector

8.04 To control over the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are in full compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the EM&A Manual based on actual site conditions.



9.0 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 9.01 No environmental complaint, summons and prosecution was received in the Reporting Period.
- 9.02 The statistical summary of environmental complaint, summons and prosecution, is presented in *Tables 9-1, 9-2* and *9-3*.

Table 9-1 Statistical Summary of Environmental Complaint

	Enviro	nmental Complaint Sta	atistics
Complaint Nature	Cumulative (Sep 2008 –Feb 2013)	Frequency (Mar 2013)	Total
Air/Dust	7	0	7
Noise	5	0	5
Water	12	0	12
Housekeeping Hygiene	1	0	1
Chemical Waste	0	0	0
Overall	25	0	25

 Table 9-2
 Statistical Summary of Environmental Summons

	Enviro	onmental Summons Sta	atistics
Complaint Nature	Cumulative (Sep 2008 –Feb 2013)	Frequency (Mar 2013)	Total
Air/Dust	0	0	0
Noise	0	0	0
Water	0	0	0
Housekeeping Hygiene	0	0	0
Chemical Waste	0	0	0
Overall	0	0	0

Table 9-3 Statistical Summary of Environmental Prosecution

	Enviro	nmental Prosecution St	tatistics
Complaint Nature	Cumulative (Sep 2008 –Feb 2013)	Frequency (Mar 2013)	Total
Air/Dust	0	0	0
Noise	0	0	0
Water	0	0	0
Housekeeping Hygiene	0	0	0
Chemical Waste	0	0	0
Overall	0	0	0



10.0 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.01 The environmental mitigation measures recommended in EM&A Manual covering the issues of dust, noise and waste and they are summarized as follows:

Noise Mitigation Measures

- (a) No percussive piling shall be carried out;
- (b) Only well-maintained plant should be operated on-site; and plant shall be serviced regularly during the construction program;
- (c) Silencers or mufflers on construction equipment should be utilized and shall be properly maintained during the construction program;
- (d) Mobile plant, if any, should be sited as far from Noise Sensitive Receivers (NSRs) as possible;
- (e) Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum;
- (f) Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs;
- (g) Materials stockpiled on site and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities;
- (h) Use of quieter plants to carry out the construction tasks proposed for the Project;
- (i) Use 2.0m high temporary noise barriers as screened the noisy Powered Mechanical Equipments (PMEs) to carry out the river implementation work;
- (j) Low Impact Method, such as using PMEs smaller in size.

Dust Mitigation Measures

- 10.02 Implementation of mitigation measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices include but not limited to the following:
 - (a) Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved road, with complete coverage, particularly during dry weather;
 - (b) Use of frequent watering for particularly dusty static construction areas and areas close to Air Sensitive Receivers (ASRs);
 - (c) Tarpaulin covering of all dusty vehicle loads transported to, from and between site location;
 - (d) Establishment and use of vehicle wheel and body washing facilities at the exit points of the site:
 - (e) Routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs;
 - (f) Stockpiled excavated materials should be covered with tarpaulin.

Local Stream Water Quality Mitigation Measures

- (a) Excavation works within the site area of Tai Po River shall be carried out in stages and excavation area for each stage shall be limited to section of half width of the channel and less than 100m long at any one time in order to maintain water flow within the river during construction stage;
- (b) Land-based plant shall be employed and site run-off shall be directed towards regularly cleaned and maintained silt traps and oil / grease separators to minimize leakage and loss of sediments during excavation;
- (c) Large boulders removed from Tai Po River within the Project during excavation shall be re-instated upon completion of works A section of 150m long natural riverbank on the western side of the river channel (Ch0 –Ch150) shall be retained;
- (d) The excavation area shall be enclosed with bunds or barriers and dewatered prior to excavation to minimize the impacts upon the downstream of the Tai Po River;
- (e) Provide silt trap and oil interceptor to remove oil, lubricants, grease, silt, grit and debris from the wastewater before discharging to the public storm water drainage system;
- (f) Provide site toilet facilities:



(g) During rainstorms, exposed slope/soil surfaces shall be covered by a tarpaulin or other means. Other measures that need to be implemented before, during, and after rainstorms as summarized in Professional Persons Environmental Consultative Committee (ProPECC) [PN 1/94] shall be followed.

Waste Mitigation Measures

- (a) The Contractor shall observe and comply with the Waste Disposal Ordinance (WDO) and its subsidiary regulations;
- (b) The Contractor shall submit to the Engineer for approval a Waste Management Plan with appropriate mitigation measures including allocation of an area for waste segregation and shall ensure that the day-to-day site operations comply with the approved waste management plan;
- (c) The Contractor shall minimize the generation of waste from his work. Avoidance and minimization of waste generation can be achieved through changing or improving design and practices, careful planning and good site management;
- (d) The reuse and recycling of waste shall be practised as far as possible. The recycling materials shall include paper/cardboard, timber and metal etc;
- (e) The Contractor shall ensure that Construction and Demolition (C&D) materials are sorted into public fill (inert portion) and C&D waste (non-inert portion). The public fill which comprises soil, rock, concrete, brick, cement plaster/mortar, inert building debris, aggregates and asphalt shall be reused in earth filling, reclamation or site formation works. The C&D waste which comprises metal, timber, paper, glass, junk and general garbage shall be reused or recycled where possible and, as the last resort, disposal of at landfills;
- (f) The Contractor shall record the amount of wastes generated, recycled and disposed of (including the disposal sites). The Contractor shall use a trip ticket system for the disposal of C&D materials to any designated public filling facility and/or landfill;
- (g) In order to avoid dust or odour impacts, any vehicles leaving a works area carrying construction waste or public fill shall have their load covered;
- (h) To avoid the excessive use of wood, reusable steel shutters shall be used as a preferred alternative to formwork and falsework where possible;
- (i) The Contractor shall observe and comply with the Waste Disposal (Chemical Waste) (General) Regulation. The Contractor shall apply for registration as chemical waste producer under the Waste Disposal (Chemical Waste) (General) Regulation when chemical waste is produced. All chemical waste shall be properly stored, labeled, packaged and collected in accordance with the Regulation.

Vibration

- (a) Percussive piling is to be replaced by bore-hole piling to minimize vibration impacts to the two identified declared monuments:
- (b) Carrying out of vibration monitoring to ensure that vibration associated with the construction works do not exceed the threshold limit otherwise contractor have to review the work method and construction activities have to be slowed down or rescheduled to reduce the impacts;
- (c) Close monitoring and measurement on the cracks of the external wall of Fan Sin Temple during construction works will be carried out. Any changes on the cracks will be recorded for the contractor to slow down the construction activities accordingly; and to review the work methods and equipment immediately.

Ecology

- (a) Large boulders will be returned to the riverbed following the excavation works;
- (b) Construction works from Ch. 0.0m Ch. 150m would be along one side of the river only;
- (c) Approximately 150m of the existing natural riverbank on the western side of the river would be retained;
- (d) Excavation works within the river channel should be restricted to an enclosed dewater



- section of the river, and would be limited to sections 50-100m long at any one time;
- (e) Flows to the area downstream shall be maintained at all times during the construction phase;
- (f) Capture survey shall be conducted within the works area at Tai Po River before commencement of works. The captured target species shall be relocated to areas of the watercourse upstream of the watercourse upstream of the Tai Po River;
- (g) Temporary noise barriers should be constructed to control noise impacts to habitats and associated wildlife within and adjacent to the proposed works area;
- (h) Excavation works shall be carried out by land based plant within enclosed dry section of river channel;
- (i) Compensatory planting of trees and other vegetation along the banks of the newly improved drainage channel should be provided to compensate for the loss of riparian vegetation;
- (j) Operation phase activities in the improved drainage channel would be limited to periodic channel maintenance such as de-silting.
- 10.03 Based on the site environmental situation, the Contractor has implemented the required environmental mitigation measures according to the Updated Environmental Monitoring and Audit Manual. In the Reporting Period, environmental mitigation measures implemented by the Contractor are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	• Earth bund was constructed in the existing river to isolate the active work areas and stream water.
Air Quality	 Increase watering frequency to reduce dust emissions from all exposed site surface, particularly during dry weather; Frequent watering for particularly dusty construction areas and areas close to air sensitive receivers; Cover all excavated or stockpiled dusty materials by impervious sheeting or sprayed with water to maintain the entire surface wet; Public roads around the site entrance/exit regularly kept clean and free from dust; and Tarpaulin covering of any dusty materials on a vehicle leaving the site.
Noise	 Reduce construction machines as used within the site; Use of quite plant and working methods; Scheduling of construction works nearly the NSR; and Alternative use of plant items within one worksite, where practicable.
Waste and Chemical Management	 Excavated materials such as soils and cobbles were reused as far as possible to minimize off-site disposal. Scrap metals or abandoned equipment should be recycled if possible; Waste arising kept to a minimum and be handled, transported and disposed of in a suitable manner, if any; and Chemical waste handling was in accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.
General	Tidy and clean general kept the site.



11.0 IMPACT FORECAST

CONSTRUCTION ACTIVITIES FOR THE FORTH-COMING MONTH

- 11.01 The major of construction activities undertaken at Upper Tai Po River have been completed. The remaining construction activities planned to be carried out next month at Upper Tai Po River is listed as below:-
 - Construction of surface drains
 - Construction of footpath
 - Construction of dry weather flow channel of boulder trap
 - Installation of Type II railing and chain linked fence
 - Finishing works for retaining wall

KEY ISSUES FOR THE COMING MONTH

- 11.02 According to construction activities to be carried out in coming month, key issues to be considered include:
 - Implementation of dust suppression measures should be conducted at all times;
 - Ensure dust suppression measures should be implemented properly;
 - Empty engine oil containers present within the site area should be disposed of appropriately;
 - Management of chemical wastes should be followed;
 - Discharge of site effluent to the nearby local stream or storm drainage, stockpiling or disposal of materials, and any dredging or construction area at this area should be prohibited;
 - Follow-up of improvement on general waste management issues should be conducted; and
 - Implementation of construction noise preventative control measures should be undertaken.



12.0 CONCLUSIONS AND RECOMMENTATIONS

CONCLUSIONS

- 12.01 This is the **fifty-fifth** (55th) monthly EM&A report for the Project presenting the monitoring results and inspection findings for the reporting month from 1st to 31st March 2013.
- 12.02 No noise complaint (which is an Action Level exceedance) was received in the Reporting Period. In the Reporting Period, a total 44 occurrences of construction noise monitoring was undertaken and all measurement results were below 75dB(A). No Notice of Exceedance (NOE) was therefore issued to notify EPD, IEC, the Contractor and ER.
- 12.03 As no piling work was conducted, no vibration monitoring was performed in the Reporting Period.
- 12.04 Weekly ecological site inspections were performed on 4th, 11th, 18th and 25th March 2013. According to inspection findings, no advice and action was recommended by the ecologist. Furthermore, a bi-annual ecology impact monitoring was performed on 25th March 2013 for dry season.
- 12.05 In the Reporting Period, joint weekly environmental site inspections with the Contractor, ET, IEC and ER were carried out on 6th, 13th 20th and 26th March 2013. Also, DSD's representatives attended the site inspection with the IEC and ER on 26th March 2013. In the Reporting Period, 6 observations were recorded were identified by the ET.
- 12.06 No environmental complaint, summons and prosecution was received in the Reporting Period.

RECOMMENDATIONS


- 12.07 As wet season is approaching, muddy water and other water quality pollutants via site surface water runoff into the local stream of Tai Po River will be the key issue in the upcoming month. Mitigation measures for water quality should be fully implemented.
- 12.08 On the other hand, construction noise is another key environmental issue during construction works. Noise mitigation measures are reminded to be implemented in accordance with EM&A Manual stipulation. Dust mitigation measures to avoid fugitive dust emissions from loose soil surface or haul road are also reminded to be implemented.
- 12.09 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant licence/permit requirements, such as the effluent discharge licence and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to EM&A Manual.



Appendix A

Site Layout Plan of the Upper Tai Po River





Upper Tai Po River



Appendix B

Construction Programs

談別	59	89	9	19	8 8	70	87	16	Z Z	ક્ષેક્ર	76	86	86	104	105	113	121	129	130	131	133	134	138	140	145	146	147	151	153	154	155	專案: № 日期: 2	

C					DEPHENDING		H2 H1 H2	HI	H2	H H H2	H
-	Programme of Upper Tai Po River	mer Tai Po River	**************************************	750 工作目	5/1/2010	19/11/2012	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7		A 1 A		
2		of 2010		214工作日	5/1/2010	31/10/2010				* ^ ^	
3		ıf 2011		149 工作日	8/3/2011	30/9/2011					
Γ		Works Suspended Due to Villager's Rally	Rally	42 工作日	21/10/2010	18/12/2010				* * *	
5	Ch 230-350			446工作日	28/1/2011	12/10/2012		L			
9	Gabion	Wall (Ch 230-275 RH	Gabion Wall (Ch 230-275 RHS) TG1/TG1A (Completed)	40 工作日	28/1/2011	24/3/2011		B		• • •	
	Retainin	1g Wall (Ch 275-330 R	Retaining Wall (Ch. 275-330 RHS) TR1 (replaced by AD1) (Completed)	154 工作日	17/3/2011	18/10/2011		L	1	**	
17	Drainage	Drainage & Footpath (CH 275-330 RHS)	5-330 RHS)	21工作目	6/8/2012	3/9/2012					
18		Construction of drainage & footpath		21 工作目	6/8/2012	3/9/2012					
	Inclined	Inclined Gabion Wall (Ch 290-327 LHS)	2-327 LHS)	109 工作日	3/1/2012	1/6/2012			_	ľ	
Π		nove Concrete Blocks a	Remove Concrete Blocks and shotcrete (Completed)	30 工作日	3/1/2012	13/2/2012					
21 13		Concreting (Completed)	TO DESCRIPTION OF THE PROPERTY	50工作日	6/2/2012	13/4/2012					
T		1		100工作目	5/3/2012	25/5/2012					
23	Cat	Gabion		る工作日	28/5/2012	1/6/2012					
42	Maintair	Maintainence Staircase (Ch 315 LHS) (Completed)	15 LHS) (Completed)	4工作日	22/5/2012	25/5/2012				· •	
26	Drainage	Drainage & Footpath (Ch 270-330 LHS)	-330 LHS)	30工作日	6/6/2011	15/7/2011			B	• • •	
27		Construction of drainage & footpath	& footpath	30工作目	6/6/2011	15/7/2011			<u></u>	•	
28	F		N	14	11000	0,007761					
52 53	O dust	Utility and Pedestrian L	1 cmp Utility and Pedestrian Diversion at Ch230 (Completed)	日北丁 76I	1107///77	13/4/2012					
22	Towner C	ion of Interim Douther	Dangition of Interim Lockbuilde of Oly 20 (Completed)	11 W + 21	3/10/2011	110/20175			_	**	
38	0-1 Jan 190 a a			İ					_	***	* " " "
37		Inclined Gabion Wall (Ch 218-240 LHS)	3-240 LHS)	129 工作日	3/1/2012	29/6/2012					
38	000000000000000000000000000000000000000	Remove Shotcrete & concrete block (Completed)	rete block (Completed)	30工作目	3/1/2012	13/2/2012					
39		Concreting		25工作目	14/5/2012	15/6/2012				::	.
4	-oN	No-fine		3工作日	22/6/2012	26/6/2012					
41	G	Gabion		3工作目	27/6/2012	29/6/2012					
42	Mai	Maintainence Staircase (Ch 242 LHS)	Zh 242 LHS)	4工作日	18/6/2012	21/6/2012					
43		Formwork and concreting	sting.	4工作目	18/6/2012	21/6/2012					
4	Inclined	Inclined Gabion Wall (Ch 240-272 LHS)	1-272 LHS)	129 工作日	3/1/2012	29/6/2012			_	ľ	
45 m		nove Concrete Blocks a	Remove Concrete Blocks and shotcrete (Completed)	30工作目	3/1/2012	13/2/2012					
46		Concreting (Completed)		30 工作目	12/3/2012	20/4/2012				 	
		No-fine		3工作日	22/6/2012	26/6/2012					
48	Gal	Gabion		3工作日	27/6/2012	29/6/2012					
		Inclined RC Wall and Step 2A (Ch 272-290 LHS)	i (Ch 272-290 LHS)	51 工作日	9/4/2012	18/6/2012					
20		Concreting (Base)		10工作日	9/4/2012	20/4/2012					
51	S S	Concreting (Ramp)		1工作目	11/5/2012	21/5/2012					
52	S	Concreting (Slab)		5.工作目	22/5/2012	28/5/2012					
53	Co	creting (Wall Stem and	Concreting (Wall Stem and Step 2A with stilling basin)	15工作目	29/5/2012	18/6/2012			·	·	
54		Drainage & Footpath (Ch 230-270 LHS)	-270 LHS)	20工作目	1677/2012	10/8/2012					
55	Grante to a late	Construction of drainage & footpath	& footpath	20工作目	16/7/2012	10/8/2012					
	Step 2(Ch 236)	Jh 236)		10工作日	19/6/2012	2/7/2012					
57		Stilling Basin		5工作目	19/6/2012	25/6/2012					
Moster	Programma TDD 11 Moy	任務	進度	機強		外部任務	1916年	=>		ĺ	
22/5/201	日期: 22/5/2012		◆ 車場跡	以 案摘要報告		外部里程碑	•				

58 Ramp and Slab 59 Cascade (Ch 275) (Cong 62 Lighting at CH 250-320 63 EM Construction of Drav 64 Public lighting Instal	Of 1.			I	-	H2	HI	H2	H		171
Casc Ligh	21.1	日が上く			IH 7H			-	****	H2	ПП
Cass	Slab	I 1	70/0/7017	2/7/2012	,				^ ^		
igh.	Cascade (Ch 275) (Completed)	21 工作日	28/6/2012	26/7/2012					S		
	250-320	45 工作日	13/8/2012	12/10/2012						ľ	
	Construction of Drawpits / Ductings	21 工作目	13/8/2012	10/9/2012							
	Public lighting Installation (CE2318)	12工作目	11/9/2012	26/9/2012							
65 Public light	Public lighting Installation (CE2317)	12 工作日	11/9/2012	26/9/2012							
66 T&C		日圳工9	27/9/2012	4/10/2012	~ # v				* * *	<u>-</u>	
67 Removal or	Removal of existing lighting (VA1311-Z1)	日	5/10/2012	12/10/2012	• • •					<u></u>	
									* * *		
69 Footbridge TB04 (Ch 330)	04 (Ch 330)	181 工作日	12/10/2011	20/6/2012					P		
70 Construction	Construction of Abutment A (LHS) (Completed)	22 工作日	7/12/2011	5/1/2012				B			
78 Construction	Construction of Abutment B (RHS) (Completed)	24 工作日	12/10/2011	14/11/2011				B			
87 Construction	Construction of decking (steel deck) (Completed)	16工作日	11/5/2012	1/6/2012					₽		
91 Demolition	Demolition of Bridge TB-A (Completed)	17 工作目	17/5/2012	8/6/2012	.						
	Lighting at Footbridge TB04	11工作目	6/6/2012	20/6/2012							
95 EE Constr	Construction of Drawpits / Ductings	日制工7	6/6/2012	14/6/2012					Ä		
96 Public	Public lighting Installation (CE2315)	3工作目	15/6/2012	19/6/2012							
97 Public	Public lighting Installation (CE2316)	3工作用	15/6/2012	19/6/2012							
98 T&C		1工作日	20/6/2012	20/6/2012							
99 Construction of	Construction of Gabion Wall at TB-A (Completed)	5工作目	11/6/2012	15/6/2012					D .		
103									• • •		
104 Footbridge TB05 (ch 350)	55 (ch 350)	353 工作日	10/3/2011	16/7/2012					ľ		
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Construction of Abutment A (LHS) (Completed)	20工作目	22/5/2012	18/6/2012							
	Construction of Abutment B (RHS) (Completed)	19 工作日	10/3/2011	5/4/2011			B				
	Construction of decking (Completed)	37工作日	11/5/2012	2/7/2012							
	Demolition of Bridge TB-B (Completed)	17 工作日	17/5/2012	8/6/2012					•		
Ligh	Lighting at Footbridge TB05	10 工作日	3/7/2012	16/7/2012							
	Construction of Drawpits / Ductings	日小工9	3/7/2012	107/2012					•••		
Average	Public lighting Installation (CE2313)	3工作日	11/7/2012	13/7/2012			* ** 1	-			
	Public lighting Installation (CE2314)	3工作日	11/7/2012	13/7/2012							
1	***************************************	11作日	16/7/2012	16/7/2012							
	Consturction of Gabion Wall at TB-B (Completed)	5工作日	11/6/2012	15/6/2012					D.		
				MARKATA	· •						
	Inclined Gabion Wall (Ch 327-448 LHS) (Completed)	13工作目	11/5/2012						Þ		
	Drainage & Footpath (Ch 330-400 LHS)	30工作目	18/7/2011	26/8/2011	• • •		•	 D .			
	Construction of drainage & footpath	30工作日	18/7/2011	26/8/2011				 —			
	Gabion Wall (Ch 330-345 RHS) TG2 (Completed)	16工作日	15/11/2011	6/12/2011							
	Drainage & Footpath (Ch 400-450 LHS)	20工作日	29/8/2011	23/9/2011							
	Construction of drainage & footpath	20工作目	29/8/2011	23/9/2011				· · · · ·			
153		I					<u>.</u>				
doic		13.J. 7.	7107/0/51	7107/0/67					·		
CCI);n	/ T/FH	14/5/2012	202/2012		CANADAMANAMANAMANAMANAMANAMANAMANAMANAMAN	- Approximation of the contract of the contrac		4		and the second s
. Master Programme TPR 11 May 任務	######################################	複数		外部任務		期限	₽				
日期: 22/5/2012 分割	◆ 直接廠 →	專案摘要報告	以来摘要報告	外部里程碑	•						
			ŀ								

0				***************************************			H2	HI H	2 HI	7H		74	Ξ
	Ramp	Ramp and Slab	term dalam and dalam katalam menganyan pendahan katalam pengapan pengapan menganyan penganyan menganyan mengan		5 工作日 23/5/2012	29/5/2012		-					
	Ch 45-100			505 工作日	/作日 1/11/2010	5/10/2012							
	Additional	Additional Boulder Trap		日4人日								•	
1	Roothridge	Footbridge TB02 (Ch 150)		日本上 505	(作日 1/11/2010	\$/10/2012							
1	Const	Construction of Abutment A (LHS)	nent A (LHS)	23 工作日								-	
	Const	Construction of decking	Bu	14 工作目		9/8/2012						Ð	
	I	Erection of steel deck+ conc deck	leck+ conc deck	T 4	4工作日 23772012	2671/2012							
		XXConcreting		土0	0工作日 26772012	26712012						2617	
<u> </u>	I	Deck finishing		10工作日	:作日 2777/2012	9/8/2012							
	4	Railing installation		IL	7工作日 2777/2012	6/8/2012					• • • • • •		
	Light	Lighting at Footbridge TB02	; TB02	51 工作目	.作目 27/7/2012	5/10/2012	. - ·					ľ	
	3	Construction of D	Construction of Drawpits / Ductings	21工作日	:作目 2777/2012	24/8/2012							
		Public lighting In	Public lighting Installation (CE2308)	12 I	12 工作日 27/8/2012	11/9/2012							
		Public lighting Ins	Public lighting Installation (CE2309)		.作日 12/9/2012	27/9/2012							
	-	Removal of existi	Removal of existing lighting (VA2642-A1)	Ξ9	6工作日 28/9/2012	5/10/2012							
			***************************************						~ ~		* * * *		
				William and the address that of the solid to the second term of the colour of the solid to the solid term to the solid t	had be bad to be the first to be a bad or before the second or the secon								
1	Gabion Wa	Gabion Wall (Ch 150-178 LHS) TG3A	LHS) TG3A	日引工 124 工作日	作日 5/4/2011	4/11/2011			.				
T	Gabion Wa	all (Ch 178-230)	Gabion Wall (Ch 178-230 LHS) TG5A/TG2	15 工作日	作日 3/10/2011	21/10/2011	- • •						
	Maintainer	Maintainence Staircase (Ch 178 LHS)	1 178 LHS)	日	作日 31/10/2011	3/11/2011							
	Drainage d	Drainage & Footpath (Ch 150-Ch230 LHS)	(50-Ch230 LHS)	30工作目	作日 13/8/2012	21/9/2012						B	
E AT	Drain	Drainage & Footpath	171 APT 181 1 1 1 1 1 1 1 1	30工作目		21/9/2012						<u></u>	
	Inclined G	Inclined Gabion Wal (Ch 110-130 RHS)	10-130 RHS)	日判工作		977/2012							
	Remo	Remove shotcrete (Completed)	npleted)	1000年		9/3/2012						***	
5	Concreting	eting		日彰工01		29/6/2012							
_	No-fine	ne		¥.		477/2012							
	Gabion	uu		H _c		977/2012					* * .		
	Maintainer	Maintainence Staircase (Ch 130 RHS)	1 130 RHS)	4工作日		977/2012							
	Formy	Formwork and concreting	វិប	日4年	-	977/2012							
la l	Drainage &	Drainage & Footpath (Ch 0-150 RHS)	1-150 RHS)	45 工作日		10/9/2012							
	Constr	Construction of drainage & footpath	e & tootpath	45 工作日	/FE IO√7/2012	10/9/2012					 		
	Inclined Co	Inclined Gabion Wall (Ch. 130,220 RHS)	130.220 RHS)		/кн 42/2012	18/5/2012					^ ^		
	Remov	Remove Chotchate (Completed)	majetadi	日子に		510010			,		• · · · · · · · · · · · · · · · · · · ·		
	Concre	Concreting (Comleted)	nipacca)	日初上 55		24/4/2012							
	nij-oN	No-fine (Completed)		10工作日		8/5/2012							
	Gabion	n		8工作目		18/5/2012					}		
											5		
1	Footbridge	Footbridge TB03 (Ch 200)		229 工作日	作日 26/10/2011	10/9/2012				•		P	
	Consti	Construction of Abutment B (RHS)	nent B (RHS)	41工作日	作日 26/10/2011	21/12/2011			and an art of the contract of	S	The state of the s		
acter Programm	me TPR 11 May	任務		類		- 外部任務		柳随	⇔				
2/5/2012	EJU1: 22/5/2012	分割	◆	流光網遊	以实摘要報告		\$						

2.0 Countricate of Decking (T200) S. 17 FE S00/101 S00/	Φ Construction of Decking (TSD) ST 17FB 26/20/2012 R1 HB HB End of Modification of Life State (TSD) ST 17FB 26/20/2012 26/20/2012 HB HB Realing includion Construction of the deck or one deck A 17FB 26/20/2012 26/20/2012 HB HB HB HB 17/20/2012 ST/20/2012 ST/20/2012<				•••		te			-		H
Machine of Libbids (1999) 17.17	Fig. Countroine of Decking (TEDS)) 25 Triple 26/20012							H	H	H2		TT
Decir in class sheep 2.17f 2.95022 2.97022 2.	First Modelination of LES table to by 2.1 First 30,000.2		Construction of	Decking (TB03)	85工作日	26/3/2012	20/7/2012					
Decir classed better 17th	Deck initiating of seed beck core deck 4 1 1 1 1 1		Modificatio	on of LHS table top	25工作目	26/3/2012	27/4/2012				—	
State Sta	Deck Streiching	T	Erection of	steel deck+ conc deck	4工作目	3/7/2012	6/7/2012					
2 177 2 10 20 20 20 20 20 20	Exaling installation Carolings Carol	222	Deck finish	in in	10工作目	9/7/2012	2077/2012		,			
Contraction of Chargest Designation (CESS1) 17.17012 13.692012 24.02	Lighting at Pootbridge TB02 Lighting at Rootbridge TB03 Lighting at Rootbridge CESS210 Lighting Localist CESS210 Lighting Localist CESS210 Lighting CESS210 Lighting Localist CESS210 Lighting CESS210 Lighting Localist CESS210 Lighting	223	Railing inst	tallation	2工作目	9/7/2012	10/7/2012		, ,, ,,			
Communic CENTRAL CHANGES CONTRAL SACOND	Construction of Denseyle's Densings 12 Try H 11/17/2012	224	Lighting at Fool	thridge TB03	27工作日	:	16/8/2012					
Poblic lighting transitions (CE221) 6 THF 1770212 350212 Pack in glating transitions (CE221) 6 THF 1870212 1850212 Perm and relating lighting (VALSD-21) 1 THF 1880212 1850212 Behaving a Bana 1 THF 1880212 1870212 1870212 Silling Bana 2 THF 1 SYRADIA 2 SYRADIA 1 SYRADIA Silling Bana 2 THF 1 SYRADIA 2 SYRADIA 1 SYRADIA Poblic Bana 2 THF 1 SYRADIA 2 SYRADIA 1 SYRADIA Poblic Bana 2 THF 1 SYRADIA 2 SYRADIA 2 SYRADIA Poblic Bana 2 THF 1 SYRADIA 2 SYRADIA 3 SYRADIA Poblic Bana 3 THF 3 SYRADIA 3 SYRADIA 3 SYRADIA Remond of scaling lighting (VALSIO-ALI) 2 THF 3 SYRADIA 3 SYRADIA 3 SYRADIA Remond of scaling lighting (VALSIO-ALI) 2 THF 3 SYRADIA 3 SYRADIA 3 SYRADIA Remond of scaling lighting (VALSIO-ALI) 2 THF 3 SYRADIA 3 SYRADIA 3 SYRADIA	Public lighting Installation (CE2221) 6 Tift 277/7012	225	Constructio	on of Drawpits / Ductings	12工作日	11/7/2012	26/7/2012					
Poble (byting justifiation (CES22) G THE I HARDED 1 ASONID 1 ASONID Fermon of cuints (plane) 1 THE I HARDED 1 ASONID 1 ASONID 40 (A) 770 2 THE I SENDIA 1 ASONID 1 ASONID 50 (A) 770 3 THE I SENDIA 1 ASONID 1 ASONID 1 (A) 770 3 THE I SENDIA 1 ASONID 1 ASONID 1 (A) 770 3 THE I SENDIA 1 ASONID 1 ASONID 1 (A) 8 (A) 10 ASONID 2 THE I SENDIA 2 ASONID 1 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID 3 ASONID 3 ASONID 3 ASONID 1 (A) 10 ASONID </td <td> Public lighting (VA.1395-ZI) 1.17fFH 608/2012 </td> <td>226</td> <td>Public light</td> <td>ting Installation (CE2321)</td> <td>目∜工9</td> <td>277772012</td> <td>3/8/2012</td> <td></td> <td></td> <td></td> <td></td> <td></td>	Public lighting (VA.1395-ZI) 1.17fFH 608/2012	226	Public light	ting Installation (CE2321)	目∜工9	277772012	3/8/2012					
TACC 1.17HB 1840202 1640202	Table Tabl	227	Public light	ting Installation (CE2322)	日刬工9		13/8/2012					
Second caching (plants (VA195-Z1) 2.176 9170012 2070012	Skep 1 (Ch. 1787) 2 Tr free 1589 2012	228	T&C		1工作日		14/8/2012				<u>=</u>	
Sulfage Basin	Step CO 178 Step CO 178 Step CO 178	229	Removal of	f existing lighting (VA1309-Z1)	2工作日		16/8/2012					
Suling Bath Farm and State Conservation of Density Density Delta Registration (CE2239) Public Registration (CE2319) Publ	E3 Stilling Bissin STIP 16702012 12 17 17 17 17 17 17	230	Step 1 (Ch 178)		10工作目	977/2012	20/7/2012				•	
Entry and Stab	Examp and Stab Express Expres	T	Stilling Bas	us	5工作目		13/7/2012					
Public lighting (TI 175-200 Time 1989/2012 1099/2012 1099/2012 12.1 FFE 1989/2012 298	Lighting CH 175-250 Lighting Installation (CE2313) Lighting Installation (CE2313) Lighting Installation (CE2323) Lighting Installation (CE2324) Lighting		Ramp and S	Slab	5工作日		20/7/2012				=	
politic gibbling (CB 175-20) 21 Tr\FP 198/2012 200002 Public lighting (CE2016) 6 Tr\FP 198/2012 288/2012 288/2012 Public lighting (CE2016) 6 Tr\FP 288/2012 59/2012 59/2012 Public lighting (CE2016) 6 Tr\FP 288/2012 59/2012 59/2012 Public lighting (VE2016-LA) 1 Tr\FP 288/2012 59/2012 59/2012 Public lighting (VE2016-LA) 1 Tr\FP 38/2012 59/2012 59/2012 Removal of custing lighting (VE2016-LA) 1 Tr\FP 38/2012 59/2012 69/2012 Removal of custing lighting (VE2016-LA) 2 Tr\FP 709/2012 109/2012 109/2012 Removal of custing lighting (VE2016-LA) 2 Tr\FP 709/2012 109/2012 109/2012 Removal of custing lighting (VA210-LA) 2 Tr\FP 709/2012 109/2012 109/2012 Removal of custing lighting (VA210-LA) 2 Tr\FP 311/2012 2 Tr\FP 311/2012 World A-60 Ch-60 Cheecker Trap) 4 Tr\FP 311/2011 311/2012 38/2012	Lighting CH 175-250 Lighting Characterion of Darwpits / Dactings Lighting Lighting Installation (CE2319) 6 Liff EH 20/8/2012 L	233									-	
Construction of Density / Derivery 12 T/FB 1980012 2080012 5080012	Construction of Drawpits / Ductings 12.17ft 1362012	234	Lighting CH 17.	5-250	21工作目	13/8/2012	10/9/2012				B	
Public lighting installation (CE2319) 6 174 208/2012 59/2012 Public lighting installation (CE2324) 6 174 208/2012 59/2012 Public lighting installation (CE2234) 6 174 208/2012 59/2012 Public lighting installation (CE2234) 6 174 208/2012 59/2012 Public lighting installation (CE2234) 6 174 208/2012 59/2012 Removal of existing lighting (VE241-AI) 2 174 208/2012 59/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/2012 Removal of existing lighting (VE241-AI) 2 174 10/2012 10/	Public lighting Installation (CE2231) 6 Lff E 29/8/2012	235	Construction	n of Drawpits / Ductings	12工作目	13/8/2012	28/8/2012				·••	
Public bigating inscallation (CES230) 6 LTfF B 208/2012 59/2012 Public bigating inscallation (CES230) 6 LTfF B 208/2012 59/2012 Public bigating installation (CES230) 6 LTfF B 208/2012 59/2012 T&C Completed 1 LTfF B 208/2012 59/2012 T&C Completed 1 LTfF B 1 M9/2012 1 M9/2012 Removal of existing bighting (VASIO-AI) 2 LTfF B 1 M9/2012 1 M9/2012 Removal of existing bighting (VASIO-AI) 2 LTfF B 1 M9/2012 1 M9/2012 Removal of existing bighting (VASIO-AI) 2 LTfF B 1 M9/2012 1 M9/2012 Work at Boulder Trap (ABIC ACREA AIR AIR AIR AIR AIR AIR AIR AIR AIR AI	Public lighting installation (CE2220) 6 Lff H 29/8/2012 Public lighting installation (CE2220) 6 Lff H 29/8/2012 Public lighting installation (CE2224) 6 Lff H 29/8/2012 Removal of existing lighting (VA1310-A1) 2 Lff H 29/8/2012 Removal of existing lighting (VA1310-A1) 2 Lff H 19/2012 Removal of existing lighting (VA1310-A1) 2 Lff H 19/2012 Retaining Wall at Access D (Boulder Trap) 4 Lff H 30/8/2010 Retaining Wall at Access D (Boulder Trap) 4 Lff H 31/1/2011 Retaining Wall at Access D (Boulder Trap) 4 Lff H 31/1/2011 Retaining Wall at Access D (Boulder Trap) 4 Lff H 31/1/2011 Cth 350-450 Lff S 22/1/2/2011 Cth 350-450 Lff S 22/1/2/2011 Construction of Abument A (Lff S) 23/1/2011 Lighting at Pootchidge TB06 (Ch 400) 25/1/2012 Lighting at Pootchidge TB06 14 Lff H 11/1/2012 Lighting at Pootchidge TB06 14 Lff H 11/1/2012 Description of Dawpits Ductings 25/1/2012 Lighting at Pootchidge TB06 14 Lff H 11/1/2012 Description of Dawpits Ductings 25/1/2012 Description of Dawpits Ductings 25/1/2011 Description of Dawpits Ductings 25/1/2012 Description of Dawpits Ductings	236	Public light	ring Installation (CE2319)	日3人工9	29/8/2012	5/9/2012				• • • •	
Public lighting installation (CE253)	Public lighting Installation (CE2324) 6 Tt/FE 29/8/2012 Public lighting Installation (CE2324) 6 Tt/FE 29/8/2012 T&C T&C T&C TT/FE 29/8/2012 Removal of existing lighting (VE2641-A1) 2 Tt/FE 7/9/2012 Retaining Wall at Access D (Boulder Trap) 41 Tt/FE 3/0/2010 Filling Work at Boulder Trap (RHS of downstream) 6 Tt/FE 3/10/2011 Dwarf Wall (Ch 60-75) RHS 3/10/2011 1 Box Calvert 03 (Ch 45) (Completed) 3/10/2011 1 Retaining Wall at Access D (Boulder Trap) 3/10/2011 1 Retaining Wall at Access D (Boulder Trap) 3/10/2011 1 Ch 350-450 Ch 45) (Completed) 4/8 Tt/FE 3/10/2011 1 TB06 Construction of Abumment A (LHS) Completed) 3/10/2011 1 TB06 Construction of Abumment A (LHS) Durings 6 Tt/FE 1/17/2012 1 Construction of Journal of Abumment A (LHS) Durings 6 Tt/FE 1/17/2012 1 TB06 Construction of Abumment A (LHS) Durings 6 Tt/FE 1/17/2012 1 TB06 Construction of Abumment A (LHS) Durings 6 Tt/FE 1/17/2012 1 TB06 Construction of Deavipus Durings 6 Tt/FE 1/17/2012 1 Construction of Deavipus Durings 5 Tt/FE 1/17/2012 1 Deaving Deaving The Deavipus Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 6 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 1 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 1 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 1 Tt/FE 1/17/2012 1 TB06 The Deaving The Durings 1 Tt/FE 1/17/2012 1 TB06 The Deaving T	237	Public light	ing Installation (CR2320)	日動工9	29/8/2012	5/9/2012					
Take Public institution (CE2244)	Public lighting (VEZ641-A1) 1 Tr\tel 20\text{0}/2012 T&C 1 Text	238	Public light	ing Installation (FR9393)	H=1,1.9	20/8/2012	5100/6/5					
Tack Removal of existing lighting (VEZ61-A.1) 2.147 6992012 699201	T. W.C. T.	230	Public light	ting Installation (CH222A)	L3/J. 9	29/8/2012	2100/6/5					
Removal of custing lighting (VAI310-AI) Removal of Access D (Boulder Trap) Remov	Ch -23-45 (Completed) 2 II-ff EH 709/2012	000	7.8.⊤		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2100/0/9	C10C/6/9				<u></u>	,
Complete Decision of Casting lighting (VA1310-A1) 2.11F1 1992012 19	Charactering to Existing lighting (VA1310-A1) 2.17fm 7/9/2012 Ch23-45 (Completed) 2.17fm 3/9/2010 2.17fm 3	241	to Company of	f aviation links for (VBO641 A 1)	1 1 1 1 1 1	710/017	0100001	•••			}_	
Compiled	Ch - 23 - 45 (Completed) S70 LfF 1972010 2 LfF 2 L	147	Netricyal O.	I CAISHUR IIRHUUR (* L.ZV+1A.1)		7177771	2070701	• •			→ _	
Work at Boulder Trap) Work at Boulder Trap (RHS of downstream) Wall (Ch 60-75) RHS Wall (Ch 400-450 LHS) TR1 (AD) (Completed) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) Wall (Ch 400-450 LHS) TR1 (AD) (Ch 400-450 LHS) Wall (Ch 400-450 LHS) Wall (Ch 400-450 LHS) Wall (Ch 400-450 LHS) Wall (Ch 400-4	Ch.23-45 (Completed) S70 □ □ ↑ ₱ ☐ 308/2010 2 Retaining Wall at Access D (Boulder Trap) 4 □ □ ↑ ₱ ☐ 197/2010 2 Filling Work at Boulder Trap (RHS of downstream) 6 □ ↑ ₱ ☐ 308/2010 2 Dwarf Wall (Ch. 60-75) RHS 23 □ ↑ ₱ ☐ 31/10/2011 1 Box Culvert 03 (Ch. 45) (Completed) 31 □ ↑ ₱ ☐ 31/10/2011 1 Retaining Wall at Access D (Boulder Trap) 489 □ ↑ ₱ ☐ 18/17/2011 1 Ch. 350-450 Gabion Wall (Ch. 400 LHS) TR1 (AD) (Completed) 48 □ □ ↑ ₱ ☐ 31/10/2011 1 TB06 Gabion Wall (Ch. 400) Footbridge TB06 (Ch. 400) 48 □ □ ↑ ₱ ☐ 31/10/2011 1 Construction of Abutment A (LHS) Construction of decking 14 □ ↑ ₱ ☐ 11/17/2012 1 Lighting at Footbridge TB06 Lighting at Footbridge TB06 14 □ ↑ ₱ ☐ 17/17/2012 1 Construction of decking Lighting at Footbridge TB06 14 □ ↑ ₱ ☐ 17/17/2012 17/17/2012 Public Lighting Insallation (CE2311) 2 □ ↑ ₱ ☐ 2 □ ↑ ₱ ☐ 2 □ ↑ ₱ ☐ 2 □ ↑ ₱ ☐ Public Light	242	Kemoval o	1 existing lighting (VA1310-A1)	日4JT 7	7107/6//	10/9/2012			.		
Complete	Chief Chie		, st c.		1 - W	0100000	011/0010				• •	
### A Lift H 1992/10 270/2010 Work at Boulder Trap)	Netaning Wall at Access D (Boulder Trap)		1 -22-45 (Completed)		111111111111111111111111111111111111111	0.00000	21172012				• •	
Work at Boulder Trap (RHS of downstream)	Filling Work at Boulder Trap (RHS of downstream) 6 L/fe H 3002010	745	Ketaning Wall at A	ccess D (Boulder Trap)		0107/6/1	0107/01/17					
Wall (Ch. 60-75) RHS Jack (1975) RHS Wall (Ch. 450-450 LHS) TR1 (AD) (Completed) Wall (Ch. 400-450 LHS) TR1 (AD) (Completed) Construction of Abutment A (LHS) Construction of Abutment A (LHS) Construction of decking Lighting at Footbridge TB66 Construction of Dawpits / Ductings ABC (HS) Jack (HS) Jack (HS) Jack (HS) Wall (HS)	Dwarf Wall (Ch 60-75) RHS 23 工作目 3/10/2011 1 Box Calvert 03 (Ch 45) (Completed) 340 工作目 3/11/2011 1 Retaining Wall at Access D (Boulder Trap) 340 工作目 3/11/2011 1 Ch 350-450 Ch 350-450 LHS) TR1 (AD) (Completed) 489 工作目 3/1/2011 1 Gabion Wall (Ch 400-450 LHS) TR1 (AD) (Completed) 48 工作目 3/1/2011 1 Footbridge TB06 (Ch 400) 66 Ching 14 工作目 11/5/2012 1 Construction of Abument A (LHS) 30 工作目 11/5/2012 1 Lighting at Footbridge TB06 1 1 1 1 1 1 1 1 1	265	Filling Work at Bou	lder Trap (RHS of downstream)	□ #↓	30/8/2010	6/9/2010		14		* ^ -	
1 1 1 1 1 1 1 1 1 1	Box Culvert 03 (Ch 45) (Completed) 31 工作目 3/11/2011 1	tel Flei fell	Dwarf Wall (Ch 60-	75) RHS	23 工作日	3/10/2011	2/11/2011			B	• • •	
Mall (Ch 550-400 LHS) TR1 (AD) (Completed) 48 工作目 3/1/2011 15/11/2012 Wall (Ch 550-400 LHS) TR1 (AD) (Completed) 48 工作目 3/1/2011 15/11/2012 Wall (Ch 400-450 LHS) TR1 (AD) (Completed) 48 工作目 22/12/2011 15/11/2012 Orderige TB06 (Ch 400) 162 工作目 22/12/2011 15/11/2012 Construction of Abutment A (LHS) 30 工作目 22/12/2011 1/12/2012 Construction of Abutment A (LHS) 30 工作目 1/12/2012 3/05/2012 Construction of Abutment A (LHS) 30 工作目 1/17/2012 3/05/2012 Construction of Abutment A (LHS) 14 工作目 1/17/2012 3/05/2012 Construction of Abutment A (LHS) 30 工作目 1/17/2012 3/07/2012 Construction of Checking 14 工作目 1/17/2012 3/07/2012 Construction of Deavints / Ductings 3 工作目 1/17/2012 3/07/2012 Public lighting Installation (CE2310) 3 工作目 3/07/2012 1/18/2012 A分類 3 工作目 3/07/2012 3/07/2012 A分類 3 公共日報等 4/17/2012 3/07/2012 A分類 3 公共日報 4/17/2012 3/07/2012	Retaining Wall at Access D (Boulder Trap) 340 工作目 1877/2011		Box Culvert 03 (Ch.	45) (Completed)	31工作日	3/11/2011	15/12/2011			•	* *	
Wall (Ch 350-400 LHS) TR1 (AD) (Completed)	Ch 350-450	287	Retaining Wall at As	ccess D (Boulder Trap)	340 工作日	18/7/2011	2/11/2012				•	
Wall (Ch 350-400 LHS) TR1 (AD) (Completed)	Ch 350-450										* * *	
Wall (Ch 350-400 LHS) TR1 (AD) (Completed)	Gabion Wall (Ch 350-400 LHS) TR1 (AD) (Completed)	er i b. 1-a i Pri	h 350-450			3/1/2011	15/11/2012			. :		
Wall (Ch 400-450 LHS) TR1 (AD) (Completed)	Gabion Wall (Ch 400-450 LHS) TR1 (AD) (Completed)	321	Gabion Wall (Ch 35)	0-400 LHS) TR1 (AD) (Completed)		31/10/2011	28/12/2011					
cobridge TB06 (Ch 400) 489 工作目 3/1/2011 15/1/10012 construction of Abutment A (LES) 162 工作目 22/12/2011 3/8/2012 Construction of Abutment A (LES) 30 工作目 1/2/12/2011 1/2/2012 Construction of decking 14 工作目 1/17/2012 3/8/2012 Lighting at Poologidge TB06 14 工作目 1/17/2012 3/8/2012 Construction of Dawynits / Ductings 6 工作目 1/17/2012 3/8/2012 Public lighting Installation (CE2310) 3 工作目 3/7/2012 1/8/2012 Public lighting Installation (CE2310) 3 工作目 3/7/2012 1/8/2012 在杏 [TB66	326	Gabion Wall (Ch 40)	0-450 LHS) TR1 (AD) (Completed)	48 工作日	22/12/2011	27/2/2012		.,	ľ		
orbridge TB06 (Ch 400) Li62 LfF目 22/12/2011 38/2012 Construction of Abutment A (LES) 30 LfF目 22/12/2011 1/2/2012 Construction of decking 14 LfF目 1/17/2012 3/8/2012 Lighting at Poolocides TB06 6 LfF目 1/17/2012 3/8/2012 Construction of Dawynits / Ductings 6 LfF目 1/17/2012 3/8/2012 Public lighting Installation (CE2310) 3 LfFE 25/17/2012 1/8/2012 Public lighting Installation (CE2310) 3 LfFE 3/8/17/2012 1/8/2012 Ability Lighting Installation (CE2310) 3 LfFE 3/8/17/2012 1/8/2012 Ability Lighting Installation (CE2310) 3 LfFE 3/8/17/2012 1/8/2012	Footbridge TB66 (Ch 400) 162 工作目 22/12/2011 Construction of Abutment A (LHS) 30 工作目 22/12/2011 Construction of decking 14 工作目 11/5/2012 Lighting at Footbridge TB06 14 工作目 11/7/2012 Construction of Drawpits / Ducings 6 工作目 17/1/2012 Public lighting Installation (CE2311) 3 工作目 25/1/2012 Data Lister Leading (CE2311) 2 T/FE 25/1/2012 Data Lister Leading (CE23111) 2 T	331	TB06		489 工作日	3/1/2011	15/11/2012					
Construction of Abutment A (LES) 30 工作目 22/12/2011 1/2/2012 Construction of decking 14 工作目 11/5/2012 30/5/2012 Lighting at Poolocides TB06 6 工作目 1/1/1/2012 3/8/2012 Construction of Drawpits / Ductings 6 工作目 1/1/1/2012 3/8/2012 Public lighting Installation (CE2310) 3 工作目 25/1/2012 1/8/2012 Public lighting Installation (CE2310) 3 工作目 30/1/2012 1/8/2012 在務 [Construction of Abutment A (LHS) 30 工作日 22/12/2011 Construction of decking 14 工作日 11/5/2012 Lighting at Footbridge TB06 14 工作日 11/7/2012 Construction of Drawpits / Ductings 6 工作日 17/1/2012 Public lighting Installation (CE2311) 3 工作日 25/17/2012 Data triangle of Construction of Drawpits / Ductings 25/17/2012 Data triangle of CE2311 25/17/2012	332	Footbridge TB0	36 (Ch 400)	162 工作目	22/12/2011	3/8/2012			L	ľ	
Construction of decking 14工作目 11572012 30572012 Lighting at Pootboridge TB06 14工作目 17772012 3872012 Construction of Drawpits / Ductings 6工作目 17772012 34772012 Public lighting Installation (CE2310) 3工作目 25772012 27772012 Public lighting Installation (CE2310) 3 工作目 36772012 1/872012 在務 [日本] 11872012 1/872012 分類 11822 44路任務 44路任務	Construction of decking	333	Constructic	on of Abutment A (LHS)	30工作日	22/12/2011	1/2/2012			B	* * *	
Lighting at Pootboridge TB06 14工作目 17/172012 3/8/2012 Construction of Drawpits / Ductings 6工作目 17/172012 24/172012 Public lighting Installation (CE2310) 3工作目 25/172012 27/172012 Public lighting Installation (CE2310) 3 工作目 36/172012 1/8/2012 任務 [日本 日本 日	Lighting at Pootbridge TB06 Construction of Drawpits / Ductings 6 工作日 17772012 Public lighting Installation (CE2311) 3 工作日 25772012	342	Constructic	on of decking	14工作目	11/5/2012	30/5/2012			• • •	Þ	
Construction of Drawpits / Ductings 6工作目 17/17012 24/17012 Public lighting Installation (CE2310) 3工作目 25/17012 27/17012 Public lighting Installation (CE2310) 3工作目 25/17012 1/8/2012 在務 [日本 日本 日	Construction of Drawpits / Ductings 6 工作日 17/72012 Public lighting Installation (CE2311) 3 工作日 25/7/2012	347	Lighting at	L Footbridge TB06	14工作	17/7/2012	3/8/2012				•	
Public lighting Installation (CE2310) 3工作日 25/172012 27/172012 1/8/2012 1/	Public lighting Installation (CE2311) 3 11/4 E 25/1/2012	348	Constr	ruction of Drawpits / Ductings	日募工9	1777/2012	24/7/2012					
Public lighting Installation (CE2310) 3工作日 30772012 1/8/	P. Miller D. Mil	349	Public	: lighting Installation (CE2311)	3工作日	25/7/2012	27/7/2012	·			<u></u>	
任務 [2] 進度 一 海安/約 中 小部任務 開展 期限 分割 里程牌 專案/約要報告 中 小部日程牌 ◆	Fubic inguing installation (CC231V)	350	Public	lighting Installation (CE2310)	3工作日	30/7/2012	1/8/2012	a de la companya de l			<u>.</u>	
任務 進度 事業補要報告 本部主義 外部任務 動業補要報告 本部主義時 特限						1						
分割 事業物學報告 中華 外部里程碑 中華	任務 [2] 進度	以案: Master Programme TP			悄受		外部任務		<>			
	→ 財産 → 財産 → 外部里程碑 → 外部里程碑	日期: 22/5/2012			專案摘要報告		外部里程碑	•				
1.1 报	工厂报				CV							

4					H2 H1	H2	H	H2	H	H2	Ξ
351	18c	2 14 =	2/8/2012	3/8/2012		- Andrews		- American management			
	Demolition of Bridge TB-C	4工作目		5/6/2012							
1	Consturction of Gabion Wall at TB-C	35 工作日	6/6/2012	24/7/2012					.	D	
359		10 Carterian 10 Ca									
360 Gabio	Gabion Wall (Ch 400-450 RHS) TR1 (replaced by AD1)	30工作目	3/1/2011	11/2/2011			•				
		20工作日	11/5/2012	7/6/2012					.		
365 B	Basin	5工作目	11/5/2012	17/5/2012							
	Ramp and Slab	\$\tag{\psi}\$	18/5/2012	24/5/2012							
stranger of an armitian of an armitian and a second and a	Step 5	10工作目	25/5/2012	7/6/2012							
368	Basin	5工作日	25/5/2012	31/5/2012							
369	Ramp and Slab	5工作目	1/6/2012	7/6/2012							
370		*** *** *** *** *** *** *** *** *** **		100							
371 Box C	Box Culvert TB01 (Ch 450) (Completed)	40 工作日	10/3/2011	4/5/2011							
381			:								
Table 1	Drainage & Footpath (Ch330-450) RHS	30工作目	4/9/2012	15/10/2012					•••	3	
	Drainage & Footpath	30工作日	4/9/2012	15/10/2012							
384				-	~ • •				• • • • • • •		
	Lighting at CH 350-380	23工作日	16/10/2012	15/11/2012							
	Construction of Drawpits / Ductings	14工作目		2/11/2012		-					
	Public lighting Installation (CE2312)	7工作目		13/11/2012						ی	
77.	T&C	2 工作日	14/11/2012	15/11/2012						_	
389.											
년 -		424 工作日	16/3/2011	29/10/2012						ľ	
	Retaining Wall (ch 450-500) TR2 (RHS)	48 工作目		7/12/2011					~		
	Retaining Wall (ch 450-500) TR2 (LHS)	24 工作日	29/11/2011	10/2/2012				•	 P.		
Drai	Drainage & Footpath (Ch 450-490 RHS)	20工作日	15/6/2012	12/7/2012					.	_	
	Construction of drainage & footpath and wall stem 2nd portion	20工作目	15/6/2012	12/1/2012						•-	
Reta	Retaining Wall (Ch 500-530) TR3 (RHS)	338 工作日		29/6/2012					. .		
	Base Slab Construction Bay 1 (RHS)	28 工作日		22/4/2011							
492 Wall S	Wall Stem Construction Bay 1 (RHS)	10工作日	25/4/2011	6/5/2011	~ • •						
	Base Slab Construction Bay 1 (RHS)	10 工作日		15/6/2012	•		. .		D .		
	Excavation and Formation	5工作日		8/6/2012					.		
	Formwork and rebar fixing	3工作目		13/6/2012							
100000000000000000000000000000000000000	Concreting	1工作目	14/6/2012	14/6/2012							
	Stripping off formwork	1工作	15/6/2012	15/6/2012							
	Wall Stem Construction Bay 2 (RHS)	10 工作日	18/6/2012	29/6/2012					.		
								İ			
	Cascades (Ch 500 LHS)	28 工作日	3/10/2011	9/11/2011							
	11, A41, A41, A44, A44, A44, A44, A44, A								I		
· · · · · · · · · · · · · · · · · · ·	Retaining Wall (Ch 500-530) TR3 (LHS)	24 工作日	9/11/2011	23/1/2012					 Þ.		
530 Drainage &	Drainage & Bootnath (Ch. 490,-525 RHS)	10 工作日	2102/01/91	2100/01/60							
	The contract the same of the s				-		-			•	
以案: Master Programme TPR 11 May	任務	格受		外部任務		知此	\$				
t 22/5/2012	◆	專案的學報告	母奖// □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □	外部里程碑	•						

							******		H2	HI	H2 H1	H	H2	HI	H2	H1
540	Construct	Construction of drainage & footpath	"	cold also de la coldante de la colda		10工作目	16/10/2012	29/10/2012		-				***************************************		
541	Chartendar TOOT (Ch 505)	77 (Ch 505)				013 工作日	3/10/2011	25/7/2012								
740	roculuge 11	Uluge 1 DU/ (Cll 323)			to the contract of the case of	17 工作日	3/10/2011	20/10/2011					· •	•		
2	Tempora	Temporary recession Division	10) Q Q			11711	2770017	0100003					 >			
242	Demond	Construction of Abritanest A	6 1 D-D (CII 3%.			78 工作日	31/5/2012	9/7/2012						3	** ** **	
	Construct	ion of Abuttucian A				1 1 1 7 0 C	11/6/2012	2102777								
256	Construct	Construction of Abutment B	4 bite construction in the little of the lit			23.1.15	7107011	210211102						<u> </u>		
565	Footbridge TB07 (Ch 525)	07 (Ch 525)				31工作日	11/6/2012	23/1/2012								
566	Construct	Construction of decking				16工作日	11/6/2012	277/2012).		
567	Erec	Erection of steel deck+ conc deck	leck			4工作目	11/6/2012	14/6/2012								
568	Deck	Deck finishing				10工作目	15/6/2012	28/6/2012								
695	NA				***************************************	日北丁0	28/6/2012	28/6/2012						•	9/8	
220	Raili	Railing installation				2工作目	29/6/2012	2/7/2012								
200	Footbride	Roothridge TB07 Lighting				15工作日	3/7/2012	23/7/2012								
223	Sec.	Construction of Drawnits / Ducting	icting			7工作目	3772012	11/7/2012								
716	11.7	Constituted of Diampies / Ducting	TOOOS			日型上タ	0100000	C10CLU01						<u>}</u>		
2	Lubi	c ngning instantation (C	E2320)				1277012	21027701						•		
574	Iduri	lighti	E2329)			0 T	12/1/2012	7107/1/61			- :			<u></u>		
575	T&C					2 J./F	710711107	23/1/2012								
		***					0.000									
	Ch 525-615					547 工作日	15/10/2010	19/11/2012						-	<u> </u>	
578	Retaining Wa	Retaining Wall (Ch 535-546) TR4 (LHS)	HS)			37 工作目	11/5/2012	2/7/2012								
598						1	o constant	0.000								
	Retaining Wa	Retaining Wall (Ch 535-546) TR4 (RHS)	HS)			25工作日	23/5/2012	26/6/2012			•			-		
009	Excavatio	Excavation and Formation				5工作目	23/5/2012	29/5/2012						.		
109	Base Slat	Base Slab Construction Bay 1+2 (RHS)	(RHS)			8工作日	30/5/2012	8/6/2012								
209	Forn	Formwork and rebar fixing (with DWF)	vith DWF)			5工作目	30/5/2012	5/6/2012						Ţ.		
603	Con	Concreting				二二作品	6/6/2012	6/6/2012						;		
604	Strip	Stripping off formwork				2工作日	7/6/2012	8/6/2012						1		
905	Wall Ster	Wall Stem Construction Bay 1 (RHS) del	CHS) del			日本工0	8/6/2012	8/6/2012						* * *		
019	Base Slat	Base Slab Construction Bay 2 (RHS) del	HS) del			0工作日	8/6/2012	8/6/2012								
614	Wall Ster	Wall Stem Construction Bay 1+2 (RHS)	(RHS)			12工作日	11/6/2012	26/6/2012								
615	Forn	Formwork and rebar fixing				5工作目	11/6/2012	15/6/2012								
919	Con					1工作目	18/6/2012	18/6/2012						. 		
617	Strip	Stripping off formwork				2工作目	19/6/2012	20/6/2012								
618	Backfill	III.	:			4工作目	21/6/2012	26/6/2012					.			
619	Retaining Wa	Retaining Wall TR5 Ch (546-596 RHS) TR5 (AD)	S) TR5 (AD)	100 mm mm m m m m m m m m m m m m m m m		269 工作日	15/10/2010	26/10/2011					 P	***		
627						1	0,000,000	CLOCKOR						••	~ * * *	
979	Ketaming Wa	Retaining Wall TROA CHO46-585 LHS	S			38 ⊥ /f≓ ⊞	7107/001	2/8/2012	• • •							
629	River dive	River diversion, Excavation and Formation	ormation			24工作日	27/6/2012	30/7/2012								
630	Base Slat	Base Slab Construction TR5A Bay 1 LHS	y 1 LHS			8工作日	11/7/2012	2077/2012			~					
634	Wall Ster	Wall Stem Construction TR5A Bay 1 LHS	ay 1 LHS			9工作日	2377/2012	2/8/2012			.					
639	Base Slat	Base Slab Construction TR5A Bay 2 LHS	y 2 LHS			8工作日	2377/2012	1/8/2012						•••		
643	Wall Ster	Wall Stem Construction TR5A Bay 2 LHS	ay 2 LHS			9工作日	16/5/2012	28/5/2012						Þ	T II	
			1									Ε				
以来: Master Programme TPR 11 May						国际		か記記数	4		ANIX	>				
: 22/5/2012		分割		里程碑	•	專案摘要報告,	A THE PARTY OF THE	外部里程碑	>							

0							***************************************	H2	H	H2	IU	712 July 213	IU	H2	H
644		Formwork and rebar fixing	bar fixing		4工作日	16/5/2012	21/5/2012			 .					
645	-	Concreting			1元作日:	22/5/2012	22/5/2012						<u></u>		
646	:	Stripping off formwork	nwork		1工作目	23/5/2012	23/5/2012						<u></u>		
647		Backfill			3.工作日	24/5/2012	28/5/2012								
648	Base	Slab Construction	Base Slab Construction TR5A Bay 3 LHS		8工作日	11/7/2012	20/7/2012								
652	Wall	Stem Constructs	Wall Stem Construction TRSA Bay 3 LHS		10 工作日	23/7/2012	3/8/2012			•					
657															
859	Box Culv	Box Culvert TB02 (ch 580)	(6		39工作日	24/1/2012	16/3/2012					5 .	*		
899					1		0,00					!	^ ^ ^		
1	Ketaning	wall TK5A &	Retaining Wall TK5A & TR6 CH585-595 LHS		20 ⊥1/F¤	2102/211	10/4/2012					-	· · ·		
670	Rive	r/Haul Road Dive	River/Haul Road Diverison (to TR3 and TR5 RHS)		3工作日	7/2/2012	9/2/2012					_			
671	Exca	Excavation and Blinding	gu.		14工作日	10/2/2012	29/2/2012								
672	Base	Slab Construction	Base Slab Construction TR6 Bay 1 LHS		10工作日	1/3/2012	14/3/2012								
676	Wall	Stem Constructi	Wall Stem Construction TR6 Bay 1 LHS		10 工作日	15/3/2012	28/3/2012								
681	Base	Slab Construction	Base Slab Construction TR5A Bay 4 LHS		8工作目	14/3/2012	23/3/2012						 D		
685	Wall	Stem Constructi	Wall Stem Construction TR5A Bay 4 LHS		10工作日	26/3/2012	6/4/2012								
069		Slab Construction	Base Slab Construction TR5A Bay 5 LHS		8工作日	22/3/2012	2/4/2012								
	Wall	Stem Constructi	Wall Stem Construction TR5A Bay 5 LHS		10工作日	3/4/2012	16/4/2012			• 4-			 B		
669				3 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				•		•		
700	Retaining	Retaining Wall (ch 595-615) TR3 (Bay 3)	15) TR3 (Bay 3)		36工作日	3/10/2011	21/11/2011					Ľ			
715	Concrete	Concrete Slab (Ch546 - Ch596) LHS	h596) LHS		27工作日	15/6/2012	23/7/2012								
716	Bay 1	1			11 工作日	15/6/2012	29/6/2012)		
717		Excavation/Blinding	ling		3工作日	15/6/2012	19/6/2012						<u></u>		
718		Formwork and re	Formwork and rebar fixing for DWF		4工作目	20/6/2012	25/6/2012								
719		Concreting of DWF	WF		1工作日	26/6/2012	26/6/2012								
720	:	Formwork and re	Formwork and rebar fixing for slab		4工作日	22/6/2012	27/6/2012						*		
721		Concreting of slab	q		1工作日	28/6/2012	28/6/2012								
722		Stripping off formwork	nwork		1工作日	29/6/2012	29/6/2012						^		
723	Bay 2	2			12工作日	20/6/2012	5/7/2012								
724		Excavation/Blinding	gui		2工作日	20/6/2012	21/6/2012						<u>_</u>		
725		Formwork and re	Formwork and rebar fixing for DWF		4工作目	26/6/2012	29/6/2012								
726		Concreting of DWF	WF		1工作日	27772012	277/2012								
727		Formwork and re	Formwork and rebar fixing for stab		4工作日	28/6/2012	3/7/2012						*		
728		Concreting of slab	qı		1工作日	4772012	4772012								
729		Stripping off formwork	nwork	0 20 20 20 20 20 20 20 20 20 20 20 20 20	1工作日・	517/2012	5/1/2012			* * :-					
730	Bay 3	3			14工作日	22/6/2012	11/7/2012								
731		Excavation/Blinding	gail		2工作日	22/6/2012	25/6/2012						<u></u>		
732		Fornwork and re	Formwork and rebar fixing for DWF		4工作日	29/6/2012	4772012								
733		Concreting of DWF	WF		1工作日	577/2012	5/7/2012								
734		Fornwork and re	Fornwork and rebar fixing for slab		4工作目	47/2012	977/2012			* * *					
735		Concreting of slab	q.		1工作日	1077/2012	10/7/2012								
736		Stripping off formwork	nwork		1工作日	11772012	11/7/2012						_		
737	Bay 4	4	нистейскій ідді фаралізаціялася Афантистичник принцення принцення принцення принцення принцення принцення прин		16工作日	26/6/2012	17/7/2012		-	4 A	О В В В В В В В В В В В В В В В В В В В		•	2. 2. 2. Section of the section of t	
Moster Drogram	ve TPR 11 May	任務	(1) (1) (1) (1) (1) (1) (1) (1) (1) (1)		熔敗		外部任務		柳阪		令				
日期: 22/5/2012		分割	面程碑 111111111111111111111111111111111111	*	專案摘要報告		外部里程碑								

验别团	任務名稱				1	開放各班等開	四部列步		2010/1	20	2011年	100	20124E	26	2013年
0					Ì	,		H2	HI	H2	HI	H2	HI	H2	H)
738	- fut	Excavation/Blinding	ng		2工作日	26/6/2012	27/6/2012	•••							
739		Formwork and reb	Formwork and rebar fixing for DWF		4工作目	57772012	107//2012						₽		
740		Concreting of DWF	-F		1工作日	11/7/2012	11,772012						·		
74]		Formwork and rebar fixing for slab	nar fixing for slab		4工作目	10/7/2012	13/7/2012						⊸	,	
		Concreting of slab	A		1工作日	16/7/2012	16/7/2012						<u></u>		
743		Stripping off formwork	work		1工作目	17/7/2012	17/17/2012							.	
744	Bay 5	5			18工作日	28/6/2012	23/7/2012								
751		14 M M M M M M M M M M M M M M M M M M M					1 to 1 to 1 to 1 to 1 to 1 to 1 to 1 to						•		
	Drainage	and Footpath (Ch.	Drainage and Footpath (Ch525-615 LHS & RHS)		15 工作日	16/10/2012	5/11/2012							B	
753	Cons	struction of footpat	Construction of footpath & drainage works		15工作日	16/10/2012	5/11/2012						• • •	 	
754	Lighting a	Lighting at CH 550-610			10工作日	6/11/2012	19/11/2012							•	
755	Const	Construction of Drawpits / Ducting	its / Ducting		6工作目	6/11/2012	13/11/2012								
	Public	Public lighting Installation (CE2325)	ion (CE2325)		2工作目	14/11/2012	15/11/2012								
757	Public	Public lighting Installation (CE2326)	ion (CE2326)		2工作日	14/11/2012	15/11/2012							 	
758	Public	Public lighting Installation (CE2327)	tion (CE2327)		2工作目	14/11/2012	15/11/2012						• • •	_d	
759	T&C				1工作目	16/11/2012	16/11/2012						* * *	 L	
760	Remo	oval of existing ligi	Removal of existing lighting (CE1600-B2)		1工作日	19/11/2012	19/11/2012			** **			^ ^ 6	<u> </u>	
班家: Master Program	mme TPR 11 May	任務		進度	缩吸		外部任務		柳條	磁	□				
日期: 22/5/2012		分割	111111111111111111111111111111111111111	里程碑 ◆	简要報告		_	•				-			
					無	第8頁									

Contract No. DC/2007/06 River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River

Major outstanding works at Upper Tai Po River

Item	Description	Major outstanding works activities within river channel(UTPR)	Target completion date	Actual Cpmpletion(%)
1	Maintenance Access Road I	Construction of access road D	30/6/2013	5
2	Boulder Trap	Construction of dry weather flow channel & stop log	DWF: Completed	DWF: 100
			Stop log:31/5/2013	Stop log: 0
3	Additional Boulder Trap	Construction of dry weather flow channel & parition walls	DWF: Completed	DWF: 100
			Parition walls:15/6/2013	Stop log: 0
4	Ø525 Inlet catchpit	Construction of catchpit with stop log	30/4/2013	0
5	TB02 & TB03	Construction of dwarf wall & footpath	15/6/2013	0
6	Ø525 outlet	Construction of outlet pipes and stop log	15/5/2013	0
7	CH 216~242	Construction of footpath	Completed	100
8	CH 534~588	Construction of footpath	30/4/2013	0
9	Retaining wall TR5	Greening works	31/5/2013	50
10	Previous weir	Trimming down to match the I.L. of upstream base slab	Completed	100
11	Catchpit CT24	Construction of 300mm U-channel ,catchpit and Ø450 outpipe	30/5/2013	0

updated on: 19/4/2013




Appendix C

Environmental Monitoring Locations


Construction Noise and Vibration





Construction Noise Monitoring Location





Vibration Monitoring Location



Appendix D

Calibration certificates of the monitoring equipment



Equipment Calibration List

Items	Aspect	Description of Equipment	Date of Calibration	Date of Next Calibration
1		Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2285762) AUES Equipment ID: EQ006	7 May 2012	7 May 2013
2		Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2285690) AUES Equipment ID: EQ008	31 July 2012	31 July 2013
3		Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2285722) AUES Equipment ID: EQ009	20 July 2012	20 July 2013
4	Noise	Bruel & Kjaer Integrating Sound Level Meter (Serial No. 2337676) AUES Equipment ID: EQ065	18 May 2012	18 May 2013
5		Bruel & Kjaer Acoustical Calibrator (Serial No. 2326408) AUES Equipment ID: EQ081	7 May 2012	7 May 2013
6		Bruel & Kjaer Acoustical Calibrator (Serial No. 2713428) AUES Equipment ID: EQ082	20 April 2012	20 April 2013



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122713

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC12-0960)

Description / 儀器名稱 :

Integrating Sound Level Meter (EQ006)

Manufacturer / 製造商

Bruel & Kjaer

Model No./型號

2238

Serial No. / 編號

2285762

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Line Voltage / 電壓 : ---

Relative Humidity / 相對濕度 : (55 ± 20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

7 May 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

K Yeung

Certified By

核證

K/C Lee

Date of Issue 簽發日期 8 May 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122713

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.
- Self-calibration using the B & K Acoustic Calibrator 4231, S/N: 2326408 was performed before the test. 2.
- The results presented are the mean of 3 measurements at each calibration point. 3.
- 4. Test equipment:

Equipment ID

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

C120016

DC110233

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.1	± 0.7

6.1.2

	UU	Γ Setting	Applie	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.1

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

Time Weighting 6.2

6.2.1 Continuous Signal

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Level Freq. Weighting (dB) (kHz)			Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S		1 1 2	94.1	± 0.1
	L _{AIP}		I			94.2	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C122713

證書編號

Tone Burst Signal (2 kHz)

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	Α	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

A-Weighting 6.3.1

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	31.5 Hz	55.2	-39.4 ± 1.5
2.00	2.00				63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0; -6.0)

6.3.2 C-Weighting

		Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L_{CFP}	C	F	94.00	31.5 Hz	91.5	-3.0 ± 1.5
					63 Hz	93.4	-0.8 ± 1.5
					125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.1	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
				11	2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
			41		8 kHz	91.0	-3.0 (+1.5; -3.0)
	1		M		12.5 kHz	87.9	-6.2 (+3.0; -6.0)

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory,



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C122713

證書編號

6.4 Time Averaging

UUT Setting					Aj		UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
	-Aug	1.35	1			1/102	1100	90	90.0	± 0.5
			60 sec.			1/103		80	79.4	± 1.0
		L	5 min.			1/104		70	69.3	± 1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : \pm 0.40 dB

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) Burst equivalent level : ± 0.2 dB (Ref. 110 dB

continuous sound level)

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

⁻ The uncertainties are for a confidence probability of not less than 95 %.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C124491

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC12-0960)

Description / 儀器名稱

Integrating Sound Level Meter (EQ008)

Manufacturer / 製造商

Bruel & Kjaer

Model No./型號 Serial No. / 編號

2238

Supplied By / 委託者

2285690 Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}C$ Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 31 July 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies, USA
- Fluke Everett Service Center, USA
- Fluke Precision Measurement Ltd., UK
- Rohde & Schwarz Laboratory, Germany

Tested By

測試

K C Lee

Certified By 核證

C C Cheung

Date of Issue 簽發日期

-:

31 July 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.: C124491

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.

Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.3.2. 2.

3. The results presented are the mean of 3 measurements at each calibration point.

Test equipment: 4.

Equipment ID

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

C120016

DC110233

5. Test procedure: MA101N.

6. Results:

6.1 Sound Pressure Level

Reference Sound Pressure Level 6.1.1

6.1.1.1 Before Self-calibration

	UUT	Setting	Applied	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.1

6.1.1.2 After Self-calibration

	UUT	Setting		Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU	Γ Setting		Applied Value		UUT
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C124491

證書編號

Time Weighting 6.2

6.2.1 Continuous Signal

UUT Setting			Applie	d Value	UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S		3.00	94.1	± 0.1
	L _{AIP}		I			94.1	± 0.1

Tone Burst Signal (2 kHz) 6.2.2

UUT Setting			Applied Value		UUT	IEC 60651	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}			W	200 ms	105.0	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	31.5 Hz	54.7	-39.4 ± 1.5
				63 Hz	67.8	-26.2 ± 1.5	
				125 Hz	77.8	-16.1 ± 1.0	
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C124491

證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	Applied Value		IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
S.C.I.				63 Hz	93.2	-0.8 ± 1.5	
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
	1				1 kHz	94.0	Ref.
			[]		2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5; -3.0)
					12.5 kHz	87.8	-6.2 (+3.0; -6.0)

6.4 Time Averaging

UUT Setting				A		UUT	IEC 60804			
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
					1100	1/102		90	89.6	± 0.5
			60 sec.			1/103	3	80	79.7	± 1.0
			5 min.			1/104		70	69.7	±1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.35 dB 12.5 kHz : ± 0.45 dB 12.5 kHz : ± 0.70 dB

104 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) Burst equivalent level : ± 0.2 dB (Ref. 110 dB) continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。 局部视印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

e/o 4/F, Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun. New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機機四機

Tel 起話: 2927 2606 Fax 傳真: 2744 8986 E-mail/近影: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.:

C124263

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號:IC12-0960)

Description / 儀器名稱

Integrating Sound Level Meter (EQ009)

Manufacturer / 製造商

Bruel & Kjaer

Model No. / 型號 Serial No. / 編號

2238

Supplied By / 委託者

2285722

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

20 July 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Certified By 核證

C Lee

Date of Issue 簽發日期

20 July 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所

c/o 香港新界屯門與安里一號青山灣機樓四樓 Tel/電話: 2927 2606

E-mail/電郵: callab@suncreation.com Fax/傳真: 2744 8986

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.:

C124263

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.

Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4. 2.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281 40 MHz Arbitrary Waveform Generator

Multifunction Acoustic Calibrator

C120016

DC110233

Test procedure: MA101N. 5.

6. Results:

6.1 Sound Pressure Level

Reference Sound Pressure Level 6.1.1

6.1.1.1 Before Self-calibration

	UUT Setting				d Value	UUT
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	93.6

6.1.1.2 After Self-calibration

	UUT Setting				Applied	d Value	UUT	IEC 60651
Ran	ge	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dF	3)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 -	130	L_{AFP}	A	F	94.00	1	94.0	± 0.7

6.1.2 Linearity

	UU'	Γ Setting	Applie	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		113.9

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所

c/o 香港新界屯門興安里一號青山灣機樓四樓 Fax/傳真: 2744 8986 Tel/電話: 2927 2606

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C124263

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting					UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L_{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.0	± 0.1

Tone Burst Signal (2 kHz) 6.2.2

TOILE DUIDE	one Duist Olghui (2 Kriz)										
	UUT	Setting		App	lied Value	UUT	IEC 60651				
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.				
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)				
30 - 110	L_{AFP}	A	F	106.0	Continuous	106.0	Ref.				
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0				
	L _{ASP}		S		Continuous	106.0	Ref.				
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0				

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L_{AFP}	A	F	94.00	31.5 Hz	54.5	-39.4 ± 1.5
					63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.2	$+1.0 \pm 1.0$
					8 kHz	94.0	-1.1 (+1.5; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C124263

證書編號

6.3.2 C-Weighting

C-Weighting		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	L_{CFP}	С	F	94.00	31.5 Hz	90.9	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	90.9	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.7	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

	UUT	Setting		Applied Value			UUT	IEC 60804		
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration	Burst Duty	Burst Level	Equivalent Level	Reading (dB)	Type 1 Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	L_{Aeq}	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						1/10 ²		90	89.7	± 0.5
			60 sec.			1/10 ³		80	79.1	± 1.0
			5 min.			1/10 ⁴		70	69.1	± 1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz : \pm 0.35 dB

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB

12.5 kHz : \pm 0.70 dB 104 dB : 1 kHz : \pm 0.10 dB (Ref. 94 dB)

114 dB: 1 kHz : ± 0.10 dB (Ref. 94 dB) Burst equivalent level : ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C123007

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC12-0960)

Description / 儀器名稱

Integrating Sound Level Meter (EQ065)

Manufacturer / 製造商

Bruel & Kjaer

Model No. / 型號

2238

Serial No. / 編號

2337676

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 :

18 May 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

K/C/Lee

C Cheung

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Precision Measurement Ltd., UK
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Certified By 核證

Date of Issue

22 May 2012

簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可測源至國際標準。局部複印本證書需先獲本實驗所書而批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, I Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓

Fax/傳真: 2744 8986 Tel/電話: 2927 2606

E-mail/電郵; callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.: C123007

證書編號

The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to 1. warm up for over 10 minutes before the commencement of the test.

Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4. 2.

The results presented are the mean of 3 measurements at each calibration point. 3.

4. Test equipment:

Equipment ID

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator

C120016

Multifunction Acoustic Calibrator

DC110233

5. Test procedure: MA101N.

6. Results:

Sound Pressure Level 6.1

Reference Sound Pressure Level 6.1.1

6.1.1.1 Before Self-calibration

	UUT	Setting	Applie	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.3

6.1.1.2 After Self-calibration


	UUT Setting				d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UU	Γ Setting		Applied	d Value	UUT
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.1

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

Certificate No.: C123007

證書編號

6.2 Time Weighting

Continuous Signal 6.2.1

	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	A	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	LAIP		I			94.1	± 0.1

Tone Burst Signal (2 kHz) 6.2.2

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}	12.25			200 ms	105.1	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

6.3 Frequency Weighting

A-Weighting 6.3.1

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	55.0	-39.4 ± 1.5
				63 Hz	68.0	-26.2 ± 1.5	
					125 Hz	78.0	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5; -3.0)
	1		1		12.5 kHz	89.9	-4.3 (+3.0; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No.: C123007

證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L_{CFP}	C	F	94.00	31.5 Hz	91.3	-3.0 ± 1.5
			***	63 Hz	93.3	-0.8 ± 1.5	
		/			125 Hz	93.9	-0.2 ± 1.0
					250 Hz	94.0	0.0 ± 1.0
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0; -6.0)

Time Averaging

6.4

UUT Setting			Applied Value					UUT	IEC 60804	
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Leyel (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						1/102		90	89.7	± 0.5
			60 sec.			1/103		80	79.7	± 1.0
			5 min.		-	1/104		70	69.7	±1.0

Remarks: - Mfr's Spec.: IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value: 94 dB : 31.5 Hz - 125 Hz : ± 0.35 dB

250 Hz - 500 Hz : ± 0.30 dB 1 kHz : ± 0.20 dB 2 kHz - 4 kHz : ± 0.35 dB 8 kHz : ± 0.45 dB

12.5 kHz : $\pm 0.70 \text{ dB}$

- The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準 - 局部複印本證書需先獲本實驗所書而批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, | Hing On Lane, Tuen Mun, New Territories, Hong Kong

原創工程有限公司 - 校正及檢測實驗所 c/o 香港新昇屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳貨: 2744 8986 E-mail/配郵: callab@suncreation.com Website/網址: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

C122712 Certificate No.:

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC12-0960)

Description / 儀器名稱

Acoustical Calibrator (EQ081)

Manufacturer / 製造商

Bruel & Kjaer

Model No. / 型號

4231

Serial No. / 編號

2326408

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度

Relative Humidity / 相對濕度:

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

7 May 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

Certified By

核證

K/C/Lee

Date of Issue 簽發日期

8 May 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laborator



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122712

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point. 2.
- Test equipment: 3.

Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier

Certificate No. C113350 DC110233 C120886

4. Test procedure: MA100N.

Results:

Sound Level Accuracy 5.1

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
(KIIZ)	1 000 0	1 kHz ± 0.1 %	± 0.1

Remark: The uncertainties are for a confidence probability of not less than 95 %.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traccable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun. New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 clo香港新界屯門興安里一號青山灣機樓四樓 Fax/傳真: 2744 8986 E-mail 電郵: callab@suncreation.com Website/網址: www.suncreation.com Tel/電話: 2927 2606



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122426

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC12-0960)

Description / 儀器名稱

Acoustical Calibrator (EQ082)

Manufacturer / 製造商

Bruel & Kjaer

Model No. / 型號

4231

Serial No. / 編號

2713428

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}C$

Relative Humidity / 相對濕度 :

 $(55 \pm 20)\%$

Line Voltage / 電壓:

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期

20 April 2012

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By 測試

L K Yeung

Certified By 核證

K/C Lee

Date of Issue 簽發日期

23 April 2012

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122426

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A DescriptionCertificate No.Universal CounterC113350Multifunction Acoustic CalibratorDC110233Measuring AmplifierC120886

Test procedure : MA100N.

5. Results:

5.1 Sound Level Accuracy

5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.1	± 0.2	± 0.2
114 dB, 1 kHz	114.1	1 11 27 7 . 7	

5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec.	Uncertainty of Measured Value (dB)		
94 dB, 1 kHz	94.0	± 0.2	± 0.2		
114 dB, 1 kHz	114.0				

5.2 Frequency Accuracy

5.2.1 Before Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value (Hz)
(kHz)	(kHz)	Spec.	
1	1.000 0	1 kHz ± 0.1 %	± 0.1

5.2.2 After Adjustment

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C122426

證書編號

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note:

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Appendix E


Event and Action Plan





Event Action Plan for Construction Noise

EVENT		AC'	TION	
EVENI	ET Leader	IEC	ER	Contractor
Action Level	1. Notify IEC and Contractor 2. Carry out investigation. 3. Report the results of investigation to the IEC, ER and Contractor. 4. Discuss with the Contractor and formulate remedial measures 5. Increase monitoring frequency to check mitigation effectiveness.	Review the analyzed results submitted by the ET. Review the proposed remedial measures by the Contractor and advise the ER accordingly Supervise the implementation of remedial measures	Confirm receipt of notification of failure in writing Notify Contractor Require Contractor to propose 'remedial measures for the analyzed noise problem Check remedial measures are properly implemented.	 Submit noise mitigation proposals to IEC Implement noise mitigation proposals
Limit Level	1. Notify IEC, ER, EPD and Contractor 2. Identify source. 3. Repeat measurements to confirm findings 4. Increase monitoring frequency. 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions 2. Review Contractor's' remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly 3. Supervise the implementation of remedial measures	1. Confirm receipt of notification of failure in writing 2. Notify Contractor 3. Require Contractor to propose remedial measures for the analyzed noise problem 4. Check remedial measures properly implemented. 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated	 Take immediate action to avoid further exceedance Submit proposals for remedial actions to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant portion of works as determined by the ER until the exceedance is abated





Event Action Plan for Ecology

Event				Act	ion			
Event		ET		ER		IEC		Contractor
Non-conformity on one occasion	1. 2. 3.	Identify Source Inform the IEC and the ER; Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed	 1. 2. 3. 4. 5. 	Check report Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures, Advise the Contractor on effectiveness of proposed remedial measures Check implementation of remedial measures	1.	Ensure Remedial measures are properly implemented	1. 2.	Amend working methods Rectify damage and undertake any necessary replacement
Repeated Non conformity	1. 2. 3. 4. 5.	Identify Source Inform the IEC and the ER Increase monitoring frequency Discuss remedial actions with the IEC, the ER and the Contractor Monitor remedial actions until rectification has been completed. If exceedance stops, cease additional monitoring	 1. 2. 3. 4. 	Check the Contractor's working method Discuss with the ET and the Contractor on possible remedial measures Advise the Contractor on effectiveness of proposed remedial measures Check implementation of remedial measures	1.	Ensure Remedial measures are properly implemented	1. 2.	Amend working methods Rectify damage and undertake any necessary replacement

DSD Contract DC/2007/06 – River Improvement Works in Upper Lam Tsuen River, She Shan River and Upper Tai Po River 55th Monthly EM&A Report for Upper Tai Po River – March 2013



Contingency Plan of Vibration of exceedance

If there be any exceed of limit level;

- 1. ET will notify IEC, ER and contractor at once.
- 2. A joint investigation will be carried out in order to identify the possible source and remedial actions required and agreed between ER, IEC, ET and the Contractor.
- 3. During such investigation, piling and drilling works will be suspended.



Appendix F

Monitoring Schedule in Reporting Period and the Coming Month





Monitoring / Inspection Schedule during the Reporting Period -March 2013

Date			Monitoring		Site Ins	spection	CCEMC
	Date	Noise	Ecology	Vibration	General	Ecology	SSEMC
Fri	1-Mar-13						
Sat	2-Mar-13						
Sun	3-Mar-13						
Mon	4-Mar-13						
Tue	5-Mar-13						
Wed	6-Mar-13						
Thu	7-Mar-13						
Fri	8-Mar-13						
Sat	9-Mar-13						
Sun	10-Mar-13						
Mon	11-Mar-13						
Tue	12-Mar-13						
Wed	13-Mar-13						
Thu	14-Mar-13						
Fri	15-Mar-13						
Sat	16-Mar-13						
Sun	17-Mar-13						
Mon	18-Mar-13						
Tue	19-Mar-13						
Wed	20-Mar-13						
Thu	21-Mar-13						
Fri	22-Mar-13						
Sat	23-Mar-13						
Sun	24-Mar-13						
Mon	25-Mar-13						
Tue	26-Mar-13						
Wed	27-Mar-13						
Thu	28-Mar-13						
Fri	29-Mar-13						
Sat	30-Mar-13						
Sun	31-Mar-13						

Monitoring / Inspection Day
Sunday or Public Holiday





Predict Monitoring / Site Inspection for the coming month – April 2013

Date			Monitoring		Site Ins	CCEMC	
	Date	Noise	Ecology	Vibration	General	Ecology	SSEMC
Mon	1-Apr-13						
Tue	2-Apr-13						
Wed	3-Apr-13						
Thu	4-Apr-13						
Fri	5-Apr-13						
Sat	6-Apr-13						
Sun	7-Apr-13						
Mon	8-Apr-13						
Tue	9-Apr-13						
Wed	10-Apr-13						
Thu	11-Apr-13						
Fri	12-Apr-13						
Sat	13-Apr-13						
Sun	14-Apr-13						
Mon	15-Apr-13						
Tue	16-Apr-13						
Wed	17-Apr-13						
Thu	18-Apr-13						
Fri	19-Apr-13						
Sat	20-Apr-13						
Sun	21-Apr-13						
Mon	22-Apr-13						
Tue	23-Apr-13						
Wed	24-Apr-13						
Thu	25-Apr-13						
Fri	26-Apr-13						
Sat	27-Apr-13						
Sun	28-Apr-13						
Mon	29-Apr-13						
Tue	30-Apr-13						

Monitoring / Inspection Day
Sunday or Public Holiday



Appendix G

Meteorological Data of Reporting Period





Meteorological Data in Reporting Period

		Meteorological Data III		Ī	Station	Shatin	Station
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Mean Relative Humidity (%)	Wind Speed (km/h)	Wind Direction
1-Mar-13	Fri	Fine, very dry, moderate easterly winds	0.1	20.1	90	10.3	E/NE
2-Mar-13	Sat	Fine, dry, warm, haze, light winds.	0.8	17.4	71	8.7	N/NE
3-Mar-13	Sun	Fine, dry, warm, haze, light winds.	0	14.3	58.5	10.3	N/NW
4-Mar-13	Mon	Fine, very dry, moderate easterly winds	0	15.8	53	7.6	N/NE
5-Mar-13	Tue	Fine, very dry, moderate easterly winds	0	17.8	49.5	9.6	E/SE
6-Mar-13	Wed	Fine, very dry, moderate easterly winds	0	18.9	54	9	E/SE
7-Mar-13	Thu	Fine, dry, warm, haze, light winds.	0	19.3	65	8	S/SW
8-Mar-13	Fri	Fine, dry, warm, haze, light winds.	0	21.9	54.7	9.7	S/SW
9-Mar-13	Sat	Misty, rain, sunny intervals, fresh easterly winds	0	20.7	68.5	4.5	E/NE
10-Mar-13	Sun	Misty, rain, sunny intervals, fresh easterly winds	0	20.2	72	7.3	N/NE
11-Mar-13	Mon	Winds	Trace	19.9	79.2	10.1	E/SE
12-Mar-13	Tue	Cloudy, misty, fine, moderate easterly winds	0.2	19.7	81.5	11.5	E/NE
13-Mar-13	Wed		Trace	19.3	86	9.7	Е
14-Mar-13	Thu	Cloudy, sunny intervals, moderate easterly winds.	Trace	19.3	86	9.7	Е
15-Mar-13	Fri	Cloudy, sunny intervals, moderate easterly winds.	0	18.9	75	11	E/SE
16-Mar-13	Sat	Cloudy, sunny intervals, moderate easterly winds.	0	19.2	79	10	E/SE
17-Mar-13	Sun	Cloudy, rain, fresh easterly winds	0	19.8	88.2	5.7	E/NE
18-Mar-13	Mon	Winds.	0	23.1	85.5	8.2	S/SW
19-Mar-13	Tue	Amber Rainstorm Warning Signal Special Announcement issued at 3:50 p.m	18.2	24.1	84.7	12.8	S/SW
20-Mar-13	Wed	Cloudy, mist, rain, moderate to fresh easterly winds	Trace	25.3	84.5	10.3	S/SW
21-Mar-13	Thu	Cloudy, mist, rain, moderate to fresh easterly winds	0.8	20.3	89	9.6	E/NE
22-Mar-13	Fri	Cloudy, fog, moderate southeasterly winds	0	21.9	83.5	10.6	E/NE
23-Mar-13	Sat	Cloudy, fog, moderate southeasterly winds	0	23.2	79.2	8	N/NE
24-Mar-13	Sun	Cloudy, mist, rain, fresh to strong easterly winds.	1.1	22.5	90.5	5	E/NE
25-Mar-13	Mon	Cloudy, mist, rain, fresh to strong easterly winds.	0.9	21.1	88.2	9.7	E/NE
26-Mar-13	Tue	Cloudy, rain, squally thunderstorms, fog, fresh easterly winds	13.6	19.2	91.7	13.6	E/NE
27-Mar-13	Wed	Cloudy showers equally thunderstorms	1.5	19.5	87	6	N/NW
28-Mar-13	Thu	Cloudy, mist, rain, squally thunderstorms, light to moderate easterly winds.	31.4	19.4	91	9.4	E/NE
29-Mar-13	Fri	Cloudy, mist, rain, fresh to strong easterly winds.	2.7	20.7	92	20	N/NE
30-Mar-13	Sat	Cloudy, rain, squally thunderstorms, fog, fresh easterly winds	58.2	18.8	95	39.8	E/NE
31-Mar-13	Sun	Cloudy, mist, rain, squally thunderstorms, light to moderate easterly winds.	1	20.3	94	26.6	E/NE


^{*} The record was downloaded from The Hong Kong Observatory Weather Station.





Appendix H

Graphical Plots of Noise Monitoring









































Appendix I

Monthly Summary Waste Flow Table

Monthly Summary Waste Flow Table

Name of Department: DSD Contract No.: <u>DC/2007/06</u>

Monthly Summary Waste Flow Table of Upper Tai Po River for 2013

	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				у
Month	Total Quantity of Inert C&D Materials Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste*	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000 kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0.537	0.537	0.537	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Feb	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Mar	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Apr											
May											
June											
July											
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0.537	0.537	0.537	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000



Appendix J

Observed Noise Source During Noise Monitoring



J1 Observed Noise Source During Noise Monitoring for UTP1

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Human voice and medium road traffic noise
11-Mar-13	Mobilization of truck	Human voice, high road traffic noise and animals sound
22-Mar-13	-	Human voice, medium road traffic noise and animals sound
28-Mar-13	Excavation of dwarf wall	Human voice, medium road traffic noise and animals sound

J2 Observed Noise Source During Noise Monitoring for UTP2

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	Excavation of dwarf wall	Human voice, medium road traffic noise and animals sound
11-Mar-13	Excavation of dwarf wall	Human voice and low road traffic noise
22-Mar-13	-	Human voice, medium road traffic noise and animals sound
28-Mar-13	Excavation of dwarf wall	Human voice, medium road traffic noise and animals sound

J3 Observed Noise Source During Noise Monitoring for UTP3

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	Excavation of dwarf wall	Human voice and animals sound
11-Mar-13	Excavation of dwarf wall	Animals sound
22-Mar-13	-	Human voice and animals sound
28-Mar-13	Excavation of dwarf wall	Human voice and animals sound

J4 Observed Noise Source During Noise Monitoring for UTP4

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Human voice and animals sound
11-Mar-13	Mobilization of plant and formwork	Human voice and animals sound
22-Mar-13	-	Human voice and animals sound
28-Mar-13	-	Human voice and animals sound

J5 Observed Noise Source During Noise Monitoring for UTP5

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Human voice and animals sound
11-Mar-13	Mobilization of plant and formwork	Human voice and animals sound
22-Mar-13	-	Human voice and animals sound
28-Mar-13	-	Human voice and animals sound

J6 Observed Noise Source During Noise Monitoring for UTP6

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Human voice
11-Mar-13	Excavation of dwarf wall	Human voice and animals sound
22-Mar-13	-	Human voice and animals sound
28-Mar-13	-	Human voice and animals sound

J7 Observed Noise Source During Noise Monitoring for UTP7

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	Excavation of dwarf wall	Human voice and animals sound
11-Mar-13	Excavation of dwarf wall	Human voice
22-Mar-13	-	Human voice and animals sound
28-Mar-13	-	Human voice and animals sound





J8 Observed Noise Source During Noise Monitoring for UTP8

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	Excavation of dwarf wall	Human voice and animals sound
11-Mar-13	Excavation of dwarf wall and drilling	Human voice
22-Mar-13	Excavation of dwarf wall	Human voice and animals sound
28-Mar-13	Excavation of dwarf wall	Human voice and animals sound

J9 Observed Noise Source During Noise Monitoring for UTP9

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	Excavation of dwarf wall	-
11-Mar-13	Excavation of dwarf wall and drilling	Human voice
22-Mar-13	Excavation of dwarf wall	Human voice and animals sound
28-Mar-13	Dredging of dwarf wall	Human voice and animals sound

J10 Observed Noise Source During Noise Monitoring for UTP10

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Low traffic noise, human voice and animals sound
11-Mar-13	-	Low traffic noise, human voice and animals sound
22-Mar-13	-	Low traffic noise, human voice and animals sound
28-Mar-13	Dredging of dwarf wall	Human voice

J11 Observed Noise Source During Noise Monitoring for UTP11

Date	Construction Activities under the Project	Other Noise Source
5-Mar-13	-	Low traffic noise, human voice and animals sound
11-Mar-13	-	Low traffic noise, human voice and animals sound
22-Mar-13	-	Low traffic noise, human voice and animals sound
28-Mar-13	Dredging of dwarf wall	human voice and animals sound